DOE/MC/30126-5145

WRI-95-RO38

UC-122

BASE PROGRAM ON ENERGY RELATED RESEARCH

Quarterly Technical Progress Report

For Period: August – October 1995

Under Cooperative Agreement

DE-FC21-93MC30126

For

U.S. Department of Energy

Morgantown Energy Technology Center

Morgantown, West Virginia

By

Western Research Institute

Laramie, Wyoming

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

HH

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, 175 Oak Ridge Turnpike, Oak Ridge, TN 37831; prices available at (615) 576-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Road, Springfield, VA 22161; phone orders accepted at (703) 487-4650.

ACKNOWLEDGMENTS

This report was prepared with the support of the U.S. Department of Energy (DOE), Morgantown Energy Technology Center, under Cooperative Agreement Number DE-FC21-93MC30126. However, any opinions, findings, conclusions, or recommendations expressed herein are those of the authors and do not necessarily reflect the views of the DOE.

TABLE OF CONTENTS

	<u>Page</u>
TASK 1.0 OIL AND GAS	1
Subtask 1.1 CROW™ Process Modeling	1
Subtask 1.2 Miscible/Immiscible Gas Injection Processes	6
Subtask 1.3 Development of a Portable Data Acquisition System and Coalbed Methane Simulator	9
Subtask 1.4 Tank Bottom Waste Processing Using the TaBoRR™ Process	11
TASK 2.0 ADVANCED SYSTEMS APPLICATIONS	14
Subtask 2.1 Development and Optimization of a Process for the Production of a Premium Solid Fuel from Western U.S. Coals	14
Subtask 2.4 Process Support and Development	15
Subtask 2.5 Eastern Shale Oil Residue as an Asphalt Additive	16
TASK 3.0 ENVIRONMENTAL TECHNOLOGIES	17
Subtask 3.1 Conditioning and Hydration Reactions Associated With Clean Coal Technology Ash Disposal/Utilization	17
Subtask 3.2 Remediation of Contaminated Soils (Haz-Flote™)	23
Subtask 3.3 The Syn-Ag™ Process: Coal Combustion Ash Management Option	26
Subtask 3.4 The Maxi-Acid™ Process: In-Situ Amelioration of Acid Mine Drainage	29
Subtask 3.5 Spill Test Facility Data Base	31
TASK 4.0 APPLIED ENERGY SCIENCE	34
Subtask 4.1 Heavy Oil/Plastics Co-Processing	34
Subtask 4.2 Fossil Fuel and Hydrocarbon Conversion Using Hydrogen-Rich Plasmas	36
TASK 6.0 REMEDIATION	41
Subtask 6.1 North Site Remediation	41
SUBTASK STATUS REPORTS (Current Year Subtasks Only)	43
CONTRACT STATUS REPORT (Current Year Subtasks Only)	49
CONTRACT STATUS REPORT (Contract To Date)	50
CONTRACT STATUS REPORT (Expense Summary, Contract To Date)	51
DISCLAIMER	52

TASK 1.0 OIL AND GAS

SUBTASK 1.1

CROW™ PROCESS MODELING

Lyle A. Johnson
Charles G. Mones

August – October 1995

OBJECTIVES

This subtask is to incorporate new physical relationships peculiar to the CROW™ process into the existing thermal simulator and to validate the simulator based on controlled laboratory simulations. The four activities that have been identified and the specific objectives are:

- development of a numerical simulator through the modification of an existing thermal enhanced oil recovery (EOR) simulator to describe the transport of organic materials in aqueous environments,
- design and conduct of physical simulations that will provide data for the verification of the developed numerical simulator,
- model verification with the data from the physical simulations, and
- project management and reporting of all efforts including the complete documentation of the numerical simulator.

QUARTER OBJECTIVES

The objectives for this quarter were to:

- complete model verification using the results from the two-dimensional simulations and the relative permeability tests, and
- continue documentation and begin preparation of the final report for the task.

ACCOMPLISHMENTS

- The reactor system was constructed, and shakedown testing using a brine solution to track the flow paths in the reactor was completed.
- Testing using three different nonaqueous phase liquids (NAPL) was completed. Tests used a floating or light nonaqueous phase liquid (LNAPL), a sinking or dense nonaqueous phase liquid (DNAPL), and a nonaqueous phase with a density nearly the same as the water (NAPL).
- Relative permeability testing was completed for an LNAPL and a NAPL.
- Model modification has been completed, with several refinements and additions made to the existing code.
- History matching for model verification is being done using the data from the two-dimensional tests and the relative permeability tests.

ACTIVITIES FOR NEXT QUARTER

- Complete the final report, including documentation of the numerical simulator for the subject task.

PROCEDURES

The primary steps being taken in this task are:

- model development,
- physical simulations,
- model verification, and
- management and reporting.

Activity 1 is the modification of an existing thermal EOR simulator to incorporate the phenomena peculiar to the CROW process, including, but not limited to, the inclusion

of a convection-diffusion transport mechanism. This will enhance the ability to describe the transport of organic materials in an aqueous environment. This activity will be used initially to identify the parameters for activity 2.

Activity 2 is the conduct of the physical simulations necessary to provide the data for the verification of the numerical simulator developed in activity 1. The activity includes the development and shakedown of the reactor system deemed best for providing the required data. Three scenarios of organic contamination in an aquifer are to be investigated: LNAPL contamination floating on groundwater at the top of an aquifer, DNAPL contamination at the bottom of an aquifer, and NAPL contamination that has a density nearly identical to water, resulting in a suspended phase within an aquifer. Also included in this activity is the determination of the relative permeabilities for the organic liquids used in the physical simulations.

Activity 3 is the verification of the developed numerical simulator using the data produced in activity 2. Any further modifications of the numerical simulator necessary to history match the produced data will also be done in this activity.

Activity 4 is the project management required to ensure the proper execution of the task and the reporting of the accomplishments. This activity also includes the documentation of the numerical simulator and the inclusion of the documentation into the final task report.

RESULTS

The CROW model developed during the first-year funding extended the existing multiphase, multicomponent, three-dimensional thermal simulator that was developed to describe the transport of organic materials in aqueous environments for petroleum reservoirs. The model has the ability to describe the fate of organic materials by Arrhenius-type, first-order kinetics, as well as phase equilibria relationships. These capabilities are necessary to describe the speciation of the oil by bioremediation or steam stripping operations. Because of the model's thermal aspects, all reservoir and fluid properties are temperature dependent. The model is also able to perform field simulations for one, two, and three dimensions with variable grid spacings and the use of vertical or horizontal wells.

The modifications to the model have included the addition of the ability to specify a temperature-dependent relative permeability and multiple rock properties.

Refinements in the code have included the ability to select either no-flow or constant pressure boundaries, better source/sink terms and calculation procedures, variable-size point centered grids, and a better overburden heat-loss algorithm. During the modification and refinement process, the ease of user interface was constantly considered.

The two-dimensional physical simulations and the relative permeability testing were described in prior quarterly reports. The verification of the numerical simulator began with data from tests on mixed-phase NAPL, which were contaminants from a wood treatment facility. Also used were the relative permeability curves developed for the mixed-phase NAPL. To date, modeling simulations have been made at an ambient and a high temperature, 71°C (160°F), using Bell Pole mixed-phase NAPL. Later, the review of this data was expanded to include the runs done using Stroudsburg dense NAPL, which simulated sinking oil cases.

Three areas of concern with these data were soon apparent. First, poor material balance closures existed throughout the tests. Several different techniques had been employed to improve the closures, such as eliminating all negative numbers, calculating a grid saturation from surrounding grids for saturations that appeared abnormal, and eliminating all high and low saturation numbers. None of these techniques gave a consistent, acceptable, material balance closure.

In general, it appeared that the initial measured oil saturations were too low. For the two initial modeling simulations, recalculated initial conditions were used. It was assumed that the residual oil saturations and the produced oil values were accurate. It was further assumed that the amount of material loaded into the reactor was accurate and that the flexing of the reactor walls in the immediate saturated area of the box was minimal. With these assumptions, the initial oil and water saturation and porosity were calculated. The calculated oil saturations and porosities were higher than the values previously reported.

The second area of concern with the physical simulation data involved the spreading of the oil. Modeling simulations conducted prior to the physical simulations predicted significant oil movement in the vertical direction. However, modeling runs made with actual physical simulation data do not predict the degree of spreading seen in these tests.

The third area of concern is with the multi-phase NAPL, ambient-temperature physical simulation. This test was important for comparison using the ambient

temperature relative permeability data generated with the multi-phase NAPL. In this test, significant vertical movement of the oil was observed; however no measurable oil was produced. Any modeling simulation that comes close to matching the vertical movement of the oil, predicts a relatively large amount of oil production.

SUBTASK 1.2

MISCIBLE\IMMISCIBLE GAS INJECTION PROCESSES

Lyle A. Johnson
Francis M. Carlson

August - October 1995

OBJECTIVE

The objective of this subtask is to develop a predictive model for the miscible\immiscible gas injection process with emphasis on the use of CO₂ as the injected gas. Data for the verification of the model will be obtained through the conduct of physical simulations designed with the use of the numerical simulator.

QUARTER OBJECTIVES

The objective for this quarter was to conduct a preliminary modeling effort at Morgantown Energy Technology Center (METC) to familiarize the project personnel with the abilities of the selected miscible\immiscible gas injection simulator.

ACCOMPLISHMENTS

The numerical simulator to be used in the subtask was selected based on availability and on the presence of the various capabilities desirable for the simulations. The simulator selected is the GEM 95.00 simulator offered by the Computer Modeling Group (CMG). A copy of this simulator resides at METC and will be used during this project.

ACTIVITIES FOR NEXT QUARTER

- Continue familiarization with the simulator and use of the simulator to assist in the design of a physical simulation testing program for verification of the model.
- Begin the development of the experimental plan for the physical simulations.

PROCEDURES

This subtask will be composed of four activities:

- The first activity is the selection of a numerical simulator followed by the acquisition or arrangements for use of the simulator.
- The second activity is the conduct of physical simulations to provide detailed data for the validation of the simulator. The numerical simulator will be used to develop the experimental plan and operational procedures for the physical simulations.
- The third activity is the validation of the numerical simulator using the history matching of the physical simulations. The model will be modified as needed to provide the necessary history matches.
- The fourth activity is the documentation of the numerical and physical simulations in a final topical report.

In a parallel effort, work is being conducted to evaluate the ability of the UTCOMP simulator to perform the required simulations for this project. A copy of this simulator is available for WRI use. The use of both the GEM and UTCOMP simulators is being considered for a comparative purpose.

RESULTS

The numerical simulator selected for use in this subtask is GEM 95.00 developed by the CMG. The simulator was selected because of its capability of taking into consideration the solubility of CO₂ in the aqueous phase and to allow for relative permeability hysteresis. Based on discussions with personnel at METC, it was decided that the initial simulations using the CMG simulator would be conducted by WRI personnel at the METC facilities since the simulator is presently available there.

Initial use of the simulator was very positive. An experimental plan for the physical simulations is being developed using initial simulations conducted with GEM. Also, the decision whether to continue to conduct the modeling effort at METC or to acquire the simulator at WRI will be made.

SUBTASK 1.3

DEVELOPMENT OF A PORTABLE DATA ACQUISITION SYSTEM AND COALBED METHANE SIMULATOR

Charles G. Mones

August – October 1995

OBJECTIVES

The objectives of this subtask are to develop a self-contained, portable data acquisition system, to develop an in-house coalbed methane simulator, and to improve model physics to develop competitive advantage. Therefore, this subtask is divided into three relevant activities:

- development of a data acquisition system,
- development of a coalbed methane simulator, and
- laboratory work to improve model physics and to gain a competitive advantage.

QUARTER OBJECTIVES

The objectives for this quarter was to evaluate the possible purchase of a coalbed methane simulator (SIMED) developed by the Australian Petroleum Cooperative Research Centre (APCRC).

ACCOMPLISHMENTS

As a possible alternative to developing our own coalbed methane model, we evaluated the possibility of purchasing the coalbed methane simulator SIMED, a fully implicit simulator with capabilities that WRI considers crucial in correctly modeling enhanced coalbed methane recovery technologies. Most important of these capabilities are the ability to describe multicomponent sorption physics and the ability to account for the dual-porosity nature of coal (i.e. fracture/matrix diffusion). Because the capabilities of SIMED are consistent with a model that WRI would develop, we have requested a

demonstration copy of the model so that a preliminary evaluation of its performance capabilities can be made.

The purchase (rather than the in-house development) of a model constitutes a deviation from the statement of work originally proposed. Should WRI determine that the purchase of SIMED is advantageous, an alteration of the original scope of work will be prepared for the DOE.

ACTIVITIES FOR NEXT QUARTER

SIMED will be evaluated with a variety of coalbed methane recovery problems (both primary recovery and enhanced recovery). Determinations will be made as to the performance of SIMED with respect to correct physics and computational speed.

SUBTASK 1.4

TANK BOTTOM WASTE PROCESSING USING THE TABORR™ PROCESS

Robert M. Satchwell

August – October 1995

OBJECTIVES

The objective of this project is to develop information for use in the successful deployment of Western Research Institute's (WRI's) patented TaBoRR™ technology. To accomplish this objective, work is being conducted in areas of technology support, design and operation of a laboratory process unit, numerical modeling of the process, and economic analysis.

QUARTER OBJECTIVES

The objectives for the quarter were to:

- provide a Safety Analysis and Review System (SARS) for the laboratory demonstration unit,
- continue testing of tank bottom wastes in the laboratory demonstration unit with samples from different locations,
- perform shakedown and operational tests of the field demonstration unit to acquire data and samples,
- assess the processing options and procedures for optimization purposes, and
- provide a final report based on the data collected for the issuing of a permit from regulatory agencies.

ACCOMPLISHMENTS

- The SARS has been completed for the laboratory unit.

- Other sources of tank bottom wastes have been received.
- Shakedown and operational tests of the field demonstration unit have been performed.
- Sampling of the product and feed streams from the field operations have been performed.
- Assessment and analysis for optimization of the field demonstration unit have been completed.

ACTIVITIES FOR NEXT QUARTER

The following activities are planned for next quarter:

- analysis of other sources of tank bottom wastes
- numerical modeling of the laboratory unit
- numerical modeling of the field demonstration unit
- economic analysis of the TaBoRR field demonstration unit.

RESULTS

The majority of this quarter's resources and efforts were directed to the operation of the field demonstration unit. The major components were tested to confirm proper operation. These major components include: the hot gas generator, flash valve, flash tank float and pumps, flue-gas preheater, feed preheater, stripper, condenser, separator, blower, flare, control system, and the data acquisition.

Modifications to the control system were made to ensure the proper operation the process. These changes included installation of more rugged floats in both the flash tank and the separator. Additional floats were installed in the tops of the flash tank and separator to protect the integrity of downstream components.

After these modifications were completed, tank bottom wastes were processed. The products created were similar to those created in the laboratory unit. Two product specimens from the field unit were sampled and analyzed. The results of the analyses

show that the sulfur content of the product was reduced by approximately 71% as compared with the original feed material. The sulfur content was lower in the product created in the field unit than in the product created by the laboratory unit. The final boiling point of the product created in the field unit was approximately 573°C (1064°F), which was substantially higher than obtained from the laboratory unit. The specific gravity of the product was 0.87 from the field demonstration unit and 0.86 from the laboratory unit. These facts confirm that the field unit and the laboratory unit are creating products with similar properties.

Operations of the field demonstration unit were discontinued because of the onset of cold weather. The cold temperature increased the viscosity of the feed material, plugging the supply line to the unit.

TASK 2.0 ADVANCED SYSTEMS APPLICATIONS

SUBTASK 2.1

DEVELOPMENT AND OPTIMIZATION OF A PROCESS FOR THE PRODUCTION OF A PREMIUM SOLID FUEL FROM WESTERN U.S. COALS

Norm Merriam

August – October 1995

OBJECTIVES

The objective of this task is to develop a process for the economically attractive and environmentally sound production of a premium fuel from low-rank western coal.

QUARTER OBJECTIVES

No activities were planned for this quarter.

ACCOMPLISHMENTS

During this quarter, we updated our literature review to keep abreast of publications related to spontaneous combustion of processed coal. We are particularly interested in publications related to the phenomena that cause self-heating in coal.

SUBTASK 2.4

PROCESS SUPPORT AND DEVELOPMENT

David Sheesley

August – October 1995

OBJECTIVE

The objective of this subtask is to obtain support leading to development of a COMPCOALTM pilot plant.

QUARTER OBJECTIVES

No work was planned for this quarter.

SUBTASK 2.5

EASTERN SHALE OIL RESIDUE AS AN ASPHALT ADDITIVE

Ken Thomas
Mike Harnsberger

August – October 1995

OBJECTIVES

The objectives of this subtask are to determine whether an asphalt modifier produced from eastern shale oil is beneficial in (1) reducing age hardening and (2) reducing moisture damage susceptibility in conventional asphalt concrete used in public roads. Several activities have been identified. The specific objectives are:

- preparation of an experimental plan,
- acquisition and preparation of an eastern shale oil residue suitable for evaluation,
- preparation of a sample matrix that will be the subject of testing and evaluation,
- testing and evaluation of samples that have been subjected to aging tests,
- testing and evaluation of samples that have been subjected to successive freeze-thaw cycling, and
- preparation of a report that discusses the results obtained and the conclusions drawn.

QUARTER OBJECTIVES

The objective was to complete the draft final report on this subtask and review the potential for patent application.

ACCOMPLISHMENTS

The draft final report will be submitted to DOE in November. A journal article is being prepared for submission.

TASK 3.0 ENVIRONMENTAL TECHNOLOGIES

Contains Confidential and Restricted Information

SUBTASK 3.1

CONDITIONING AND HYDRATION REACTIONS ASSOCIATED WITH CLEAN COAL TECHNOLOGY ASH DISPOSAL/UTILIZATION

Alan E. Bland
Terry H. Brown

August – October 1995

TASK OBJECTIVES

Project objectives are to develop the fundamental data and technologies by which industry can assess and implement economical and technically viable ash management strategies and plans for CCT ashes.

QUARTER OBJECTIVES

The objectives for the quarter were:

- continue acquisition, chemical characterization and geotechnical testing of ashes from a number of fluidized bed combustion (FBC) facilities, specifically a TVA facility, the Tri-State Nucla facility and the Pt. Aconi FBC facility,
- initiate the assessment of ettringite conversion to thaumasite and other minerals, and
- write a report on the results of testing FBC ash-based controlled low-strength flowable fill material (CLSFFM), including mix design and proportioning, geotechnical properties and materials compatibility testing.

ACCOMPLISHMENTS

A number of FBC facilities have agreed to supply ash for the geotechnical, conditioning and chemical hydration reaction testing, including: (1) TVA (bituminous coal and petroleum coke-fired FBC); (2) NISCO (petroleum coke-fired); (3) Tri-State Nucla (low-sulfur subbituminous coal-fired); and (4) Pt. Aconi (high-sulfur bituminous coal-fired). These are in addition to the two PFBC ashes from Karhula and AEP Tidd. Customs and transport issues relating to the ashes from the Pt. Aconi facility continue to be encountered. In response to delays in the acquisition of the Pt. Aconi ashes, ashes from the U.S. Generating Cedar Bay medium-sulfur coal-fired FBC facility are being tested.

Standard geotechnical properties of the TVA, NISCO, Tri-State and Cedar Bay ashes have been determined, including moisture-density relationships (proctors), unconfined compressive strength, and dimensional stability. The strength development and expansion for the TVA ashes appear to be controlled by the amount of free lime available for ettringite formation and the anhydrite available for gypsum formation. The NISCO ashes show low strength development and very low expansion. Phase analysis indicates the system to be predominantly a gypsum-based chemical system. The Tri-State ashes show low expansion and moderate strength development. The geotechnical properties of the ashes appear to be controlled by the availability of lime and anhydrite for the formation of ettringite. The Cedar Bay ashes show strengths in the range of 3,000 psi and expansions in the range of 0.6 to 1.0%. These ashes appear to be an ettringite-based chemical system, and the geotechnical properties reflect the abundant availability of lime, anhydrite and aluminum for continued and uncontrolled ettringite formation.

Experimental testing to assess the conversion of ettringite to other minerals, such as thaumasite, through the introduction of carbonate and/or soluble silica into the crystal structure has been delayed until next quarter. Methods to control the formation of these minerals have resulted in positive results for two proprietary processes. The chemistry of the RECARB and MAGCON processes are being validated in laboratory-scale experiments

Additional testing of the use of Montana-Dakota Utility (MDU) ash in the formulation of controlled density flowable fill has been conducted. Materials compatibility testing using galvanized piping, copper piping, rebar and Type I portland cement with and without pozzolan addition have been initiated. Material test coupons were embedded in the MDU flowable fill. For comparative purposes, material test coupons were also

embedded in the local soil material and in conventional flowable fill. The embedded materials are being allowed to cure for 14 days and then processed through wet/dry cycles. At 30-day intervals, the material test coupons are examined for evidence of corrosion. A letter report summarizing the results of the testing has been prepared and is being reviewed by the industrial co-sponsor. Preliminary test results show a swelling and shrinkage phenomenon with wet/dry cycling for the CLSFFM. This cycling could result in problems for embedded materials (pipes, etc.), if the pressures are significant. Testing of the consolidation characteristics of the CLSFFM is required to determine if this is, indeed, a concern for field applications.

ACTIVITIES FOR NEXT QUARTER

- Continue acquisition, chemical characterization and geotechnical testing of ashes from a number of FBC facilities, specifically a TVA facility, the Tri-State Nucla facility and the Pt. Aconi FBC facility.
- Initiate the assessment of ettringite conversion to thaumasite and other minerals.
- Initiate testing of the consolidation characteristics of the FBC ash-based CLSFFM material.

PROCEDURES

Standard ASTM procedures for the geotechnical testing are to be used, including ASTM D-698 and 1557 for moisture-density relationship, ASTM C-109 (modified) for unconfined compressive strength, and ASTM C-157 for dimensional stability (expansion/shrinkage) testing. Chemical characterization used ASTM wet chemical methods, as well as standard ICAP, XRF, TGA, DSC, SEM and XRD techniques.

RESULTS

Activity 3.1.1-Evaluation of the Chemical, Physical and Geotechnical Properties of Various CCT Ashes

A number of FBC facilities have agreed to supply ash for the geotechnical, conditioning and chemical hydration reaction testing. Ashes for the project include (1) TVA (bituminous coal and petroleum coke-fired FBC); (2) NISCO (petroleum coke-fired); (3)

Tri-State Nucla (low-sulfur subbituminous coal-fired); and (4) Pt. Aconi (high-sulfur bituminous coal-fired). These are in addition to the two PFBC ashes from Karhula and AEP Tidd. Ash from the NISCO high-sulfur petroleum coke-fired FBC facility, as well as from the Tri-State low-sulfur coal-fired FBC facility, has been delivered and chemical, physical and geotechnical testing has been initiated. Customs and transport issues relating to the ashes from the Pt. Aconi facility continue to be addressed. In response to these delays in the acquisition of the Pt. Aconi ashes, ash from the US Generating Cedar Bay medium-sulfur coal-fired FBC facility has been collected and is being tested.

Standard geotechnical properties of the TVA, NISCO, Tri-State and Cedar Bay ashes have been determined, including moisture-density relationships (Proctors), unconfined compressive strength, and dimensional stability. The strength development and expansion for the TVA ashes appears to be controlled by the amount of free lime available for ettringite formation and the anhydrite available for gypsum formation. The NISCO ashes show low strength development and very low expansion. Phase analysis indicates the system to be predominantly a gypsum-based chemical system. The Tri-State ashes show low expansion and moderate strength development. The geotechnical properties of the ashes appear to be controlled by the availability of lime and anhydrite for the formation of ettringite. The Cedar Bay ashes show strengths in the range of 3,000 psi and expansions in the range of 0.6 to 1.0%. These ashes appear to be of an ettringite-based chemical system, and the geotechnical properties reflect the abundant availability of lime, anhydrite and aluminum for continued and uncontrolled ettringite formation.

Activity 3.1.2--Stability and Modifications of Hydration Reactions

The stability of the reaction products appears to be sensitive to pH and reactant concentrations/equilibrium. The instability of the CCT ashes results from the hydration of anhydrite to form gypsum, the formation of ettringite, and the slow conversion of ettringite to thaumasite. Evaluation of methods for the identification and/or quantification of the appropriate hydration phases (portlandite, gypsum, ettringite/thaumasite) has been conducted. Ettringite synthesized in the laboratory has been analyzed by a number of analytical techniques, of which high-resolution TGA appears to be the most promising for quantification purposes.

Ettringite was prepared for subsequent testing under carbonate and soluble silica conditions. This testing was designed to assess the conversion of pure ettringite to thaumasite or other potential hydration reaction products. Testing was delayed and will be initiated in the next quarter.

Activity 3.1.3-Methods for Control of CCT Ash Hydration Reactions for Stable Ash Disposal or Use

Several methods for the stabilization of CCT ashes have been developed and appropriate invention disclosures written. **The nature of these processes and their disclosures are therefore confidential and restricted to US DOE and WRI only.** Copies of the disclosures have been filed with the U.S. DOE Patent Office.

An experimental testing plan for evaluation of the stability performance of different treatment processes has been developed. Testing has been initiated. Methods to control the formation of these expansive minerals have resulted in two proprietary processes. The initial results indicate that both the RECARB and MAGCON processes show promise in controlling ash expansion. The chemistry of the RECARB and MAGCON processes is being validated in laboratory-scale experiments.

Activity 3.1.4-Effect of Conditioning Media on Properties of Ashes

The use of alternate water sources for conditioning CFBC ashes could provide relief to often scarce fresh water supplies, as well as provide a cost savings for the treatment and disposal of the alternate water sources. Other waters being considered include coal pile runoff, cooling tower blowdown, and wastewater treatment concentrate. Preliminary testing with these materials has been conducted by AME and others for private clients. The results from earlier preliminary testing were promising, but a rigorous scientific study is required before implementation.

No work on this activity was conducted during the quarter, due to lack of availability of ash materials for the testing.

Activity 3.1.5-Production of CLSFFM from CCT Ash

WRI/U.S. DOE and Montana Dakota Utilities have entered into a jointly funded project to examine the technical feasibility of producing controlled low-strength flowable fill material from CFBC ash from the Heskitt plant in North Dakota. Mix design testing was conducted. Two design mixes have been developed that can closely meet the strength development requirements for a structural fill and excavatable fill application. Materials compatibility testing using galvanized piping, copper piping, rebar and Type I portland cement with and without pozzolan addition has been initiated. Material test coupons were embedded in the MDU flowable fill. For comparative purposes, material test coupons were also embedded in the local soil material and in conventional flowable fill. The embedded materials are being allowed to cure for 14 days and then will be processed through wet/dry cycles. At pre-determined intervals, the material test coupons will be examined for evidence of

corrosion. The preliminary results indicate no significant corrosion with any of the flowable fill materials

A letter report summarizing the results of the testing has been prepared and is being reviewed by the industrial co-sponsor. Preliminary test results show a swelling and shrinkage phenomenon with wet/dry cycling for the CLSFFM. This cycling could result in problems for embedded materials (pipes, etc.) if the pressures are significant. Testing of the consolidation characteristics of the CLSFFM is required to determine if this is, indeed, a concern for field applications.

SUBTASK 3.2

REMEDIATION OF CONTAMINATED SOILS (Haz-Flote™)

Terry H. Brown

August – October 1995

OBJECTIVES

The primary objective of this task is to develop physical and chemical treatments to remove inorganic and organic compounds from contaminated materials. The project is divided into four activities:

- the acquisition of equipment and materials or the construction of the soil washing systems to be used in the remediation tests,
- the preliminary evaluation of washing and remediation techniques for materials contaminated with metals and hydrocarbons,
- the determination of physical and chemical treatment options for remediating mercury contaminated soils associated with oil and gas pipeline locations, and
- technical project management and reporting.

QUARTER OBJECTIVES

The objective for this quarter was to conduct attrition scrubber testing of the mercury contaminated materials using various combinations of reagents.

ACCOMPLISHMENTS

- The attrition scrubber testing is continuing using various combinations of reagents for removal of mercury from the contaminated materials.
- Preliminary flotation tests were conducted.

- Much of the effort this quarter was devoted to re-establishing mercury analysis capability.

ACTIVITIES FOR NEXT QUARTER

- The attrition scrubber and flotation testing of the contaminated materials using combinations of reagents and reagent concentrations, scrubbing time, and scrubbing temperature will continue.
- Arrangements will be made to visit a pilot-scale column flotation unit to gain insight into procedures that can be used to increase efficiency of the column operation and to reduce the turbulence that our system is experiencing.

PROCEDURES

The procedures used to do the work accomplished during this quarter included:

- Mercury analyses are performed using a cold-vapor atomic absorption technique based on the absorption of radiation at 253.7 nm by mercury vapor. Liquid samples are analyzed using the method described in SOP: WRI-036. Soil samples are digested using the method described in Methods of Soil Analysis (Page, 1982).
- Batch-type flotation tests were conducted in a glass column 95 cm high and 4 cm in diameter. The column was filled about half way with 500 ml of liquid. The upper half of the column provided room for the foam. A stainless steel frit at the bottom of the column was used to disperse the gas stream into fine bubbles. An adsorbing colloid flotation technique using cupric sulfide and hexadecyltrimethylammonium bromide (HTA) was used in the preliminary flotation testing. This technique is described in detail by Huang and Wilson (Huang, 1976).

RESULTS

Three groups of scrubber tests were conducted this quarter. The objectives of the scrubber tests are to maximize the amount of mercury going into solution, minimize mercury in the residual soil, and minimize the consumption of chemicals and energy.

In these tests, the effect of changing ionic strength of the extraction solution, the pulp density, and the presence of exchange ions in the rinse step were investigated. The tests demonstrate that ionic strength of the scrubber reagent is an important factor. Scrubber efficiency was markedly reduced when the ionic strength of the scrubber solution was halved. Pulp density had little or no effect on scrubber efficiency. The presence of exchange ions (Ca^{+2}) in the rinse liquid increased scrubber efficiency.

Flotation tests were used to demonstrate that mercury can be concentrated from a dilute solution into a small volume of collapsed foam. Results of two preliminary tests have been completed. In these tests the mercury concentration in the liquid pool dropped rapidly for the first 12 minutes of foaming. Mercury concentration then leveled off and even seemed to increase some as the foaming progressed. It was found that removing the foam from the liquid surface did not improve separation performance. Future tests will investigate the effect of other parameters such as pH and superficial gas velocity on separation performance.

SUBTASK 3.3

THE SYN-AG™ PROCESS: COAL COMBUSTION ASH MANAGEMENT OPTION

Alan E. Bland

August – October 1995

OBJECTIVES

Project objectives are to develop and demonstrate the technical process feasibility and economic viability of the Syn-Ag process for power plant ashes, including "off-spec" ashes. The specific objectives are:

- develop and document the use of additives for a range of conventional coal combustion ashes,
- determine the optimum curing conditions for the Syn-Ag process,
- verify the properties of the aggregate produced from the Syn-Ag process, and
- determine the process costs, including capital and operating costs, for the Syn-Ag process.

QUARTER OBJECTIVES

The objectives for the quarter were:

- conduct testing of chemical additives for the production of lightweight Syn-Ag product, and
- assess the effect of aging on the performance of spray dryer ashes used in Syn-Ag process.

ACCOMPLISHMENTS

- Disclosures have been written and patent applications are being considered. Copies of the disclosures have been supplied to the U.S. DOE Patent Office. **For that**

reason, all information about the Syn-Ag process remains confidential to WRI and protected therein.

- Additional ash material was obtained from the Craig Plant and the Laramie River Station for lightweight Syn-Ag production and testing. Preliminary testing of lightweight additives is underway.

PROCEDURES

Standard ASTM procedures for the geotechnical testing were used, including ASTM D-698 and 1557 for moisture-density relationship, ASTM C-109 (modified) for unconfined compressive strength, and ASTM C-157 for dimensional stability (expansion/shrinkage) testing. LA abrasion resistance procedures follow ASTM C-131. Chemical characterization used ASTM wet chemical methods, as well as standard ICAP, XRF and XRD techniques.

ACTIVITIES FOR NEXT QUARTER

- Continue testing of chemical additives for the production of lightweight Syn-Ag product.
- Conduct Syn-Ag process pelletizing tests using various additives.

RESULTS

The following activities were conducted during the reporting period.

Activity 3.3.1-Additive Development Tests for Range of Coal Combustion Ashes

Plans have been made for the assessment of additives for the production of lightweight Syn-Ag product. Additional ash from the Tri-State Craig plant and the BEC Laramie River Station has been acquired for the additional testing. Chemical modifiers were also acquired. Initial laboratory testing of lightweight aggregate additives has been initiated.

Activity 3.3.2-Evaluation of Curing Conditions

No further activity during the quarter.

Activity 3.3.3-Verification of the Syn-Ag Process

No additional testing during the quarter.

Activity 3.3.4-Economic Assessment of the Syn-Ag Process

No activity during the quarter.

SUBTASK 3.4

THE MAXI-ACID™ PROCESS: IN-SITU AMELIORATION OF ACID MINE DRAINAGE

Terry H. Brown

August – October 1995

TASK OBJECTIVE

The objective of this task is to develop a method for the in-situ amelioration of acid mine drainage problems by removing the readily reactive potential acidity from the system under controlled conditions followed by a treatment(s) designed to prevent or reduce additional generation of acid. The overall task will be done in three activities:

- the laboratory simulation and method development,
- the design and modeling of the processes including the containment system, and
- the application of the technology in a field trial.

QUARTER OBJECTIVE

The objective for this quarter was to continue the laboratory investigations.

ACCOMPLISHMENTS

- Characterization of the pyrite associated with the material used in this study has been initiated using a scanning electron microscope (SEM).
- A modified Soxhlet apparatus was constructed to be used in the enhanced oxidation part of the work. This apparatus should reduce the time required to make oxidation runs.

ACTIVITIES FOR NEXT QUARTER

Activities planned for next quarter include:

- continued evaluation of the influence of environmental conditions on acid and alkalinity production, and
- design and construction of the leaching pad.

PROCEDURES

The characterization work completed this quarter was done using a scanning electron microscope (SEM).

RESULTS

The preliminary results provide little indication of the type of pyrite causing the acid in the study sample. Experimental plans are being made to separate the pyrite from the soil using either flotation or density separations.

SUBTASK 3.5

SPILL TEST FACILITY DATA BASE

David Sheesley

August – October 1995

OBJECTIVE

The objective of the task is to develop an experimentally verified technical data base that will aid in the prediction, prevention, mitigation, and cleanup of accidental releases by users of fuels and chemical materials.

QUARTER OBJECTIVES

The task activities to reach this objective are to (1) archive spill test facility results from the National Liquefied Gaseous Fuel Spill Test Facility, hereafter called Spill Test Facility (STF), (2) update the data base on spill control technology documents and data, (3) archive and monitor literature for significant hazardous spill incidents, and (4) transfer this information to Clean Air Act Amendments (CAAA) participants of the U.S. Environmental Protection Agency, EPA Contract Number 68D30018 "Research Program for the Development of Emergency Response Technologies" and to the industry, other federal and state agencies, and HazMat teams.

BACKGROUND

The 1990 CAAA language to support chemical spill management needs (sections 103(f) and 901(h)), recognizes the importance for the Department of Energy (DOE) and the Environmental Protection Agency (EPA) to work together. By directing that DOE and EPA to work together, Congress is supporting federal agencies and industry to avoid duplication of effort and, above all, to provide a scientific and engineering basis for writing regulations for implementation of the CAAA.

WRI is working to help industry and government comply with the CAAA. Work conducted on behalf of DOE and cooperative projects planned with industry and the EPA

include data analyses, toxic chemical mitigation, determination of evaporation rates of toxics, and dispersion tests for consequence analyses and risk management plans (RMP). The Computer Spill Test Bulletin Board System Data Base contains data from which these projects can be developed.

Proposed rulemaking in its current form could have significant **economic impact** on all chemical industries and for the petrochemical industries in particular. EPA's risk program under section 112 (r) is designed to reduce the risk of accidental releases of toxic, flammable and explosive substances at more than 100,000 facilities by requiring them to identify on-site and off-site risks. Without the coordinated approach developed in this project, some facilities would close because of a lack of resources to comply with rule. Compliance is scheduled to begin in 1997.

With the requirements to develop regulations to implement the Clean Air Act's accident provisions, there is a continuing need to develop hazardous substance programs. Congress has supported the Spill Test Facility program at the Nevada Test Site (NTS) in Nevada through various legislation and appropriations since 1977. Specific funding began with Public Law 97-377 (Fiscal Year 1983 Appropriations Bill). The intent of Congress in writing portions of the Superfund Amendments and Reauthorization Act (SARA) and the Emergency Planning and Right-to-Know Act of 1986 (PL 99-499) was to direct DOE to continue to provide the nation with this facility and a program that produces experimentally verified data bases on releases of fuels and other chemicals. Permanent funds were provided to the Department of Energy (DOE) to:

- design, construct, and make available a facility suitable for conducting spill tests of liquefied gaseous fuels and other chemicals,
- promote the development, by users of fuels and chemicals, of an experimentally verified technical data base that will aid in the prevention, mitigation, cleanup, and prediction of environmental effects of an accidental release of these materials, and
- make the STF data accessible to industry and the public with documentation and development of the spill control technology data base.

ACCOMPLISHMENTS

Relatively little could be accomplished this quarter since personnel for this project have been committed to the jointly sponsored research project with the petro-chemical industry. Critical first-of-a-kind data was generated in August and September with the

10 companies to perform simulation of heavy gas refinery dispersion work at the DOE STF.

The project is very significant for developing a scientific and engineering basis for developing regulations that will affect more than 100,000 facilities. As reported in May-June of 1995, this project has helped in the design of the project being conducted with the Petroleum Environmental Research Forum (PERF). The companies that make up PERF are Allied Signal Corp.; Amoco Corp.; Chevron Research and Technology Co.; CITGO Petroleum Corporation; Clark Oil and Refining Co., Exxon Research and Engineering Co.; Marathon Corp.; Mobil Research and Development Co.; Phillips Petroleum Co.; and Shell Research and Development Co.

ACTIVITIES FOR NEXT QUARTER

Activities for next quarter are to:

- reduce August-September Spill Test Facility data for inclusion to post-1988 data base, and
- begin expansion of the project through the participation of the American Petroleum Institute (API) and PERF.

TASK 4.0 APPLIED ENERGY SCIENCE

SUBTASK 4.1

HEAVY OIL/PLASTICS CO-PROCESSING

Frank Guffey
F. Alan Barbour

August – October 1995

OBJECTIVES

The project objectives are to:

- perform a series of experiments to collect data from a bench-scale reactor designed to duplicate operation of the heavy oil/plastics co-processing concept, and
- perform a preliminary evaluation of the concept.

QUARTER OBJECTIVES

The objectives for this quarter were to:

- conduct the hot flow tests to demonstrate the operation of the bench-scale reactor at operating temperatures, and
- begin the experiments for coprocessing waste plastics with a heavy oil.

ACCOMPLISHMENTS

The hot flow tests were conducted. These tests were performed during several experiments because operational problems were encountered as higher temperatures were reached. These problems were not apparent from the cold flow tests. As these problems were encountered, the system was shut down, allowed to cool, and the problem was corrected. One of the more difficult problems encountered was the seal around the stirring shaft on

the two reaction vessels. A new packing gland was designed, fabricated, and tested. Test results to date indicate that the new design is suitable for operation of this unit.

Two tests have been performed since the hot flow tests were completed. The two tests were designed to establish base-line yields from the bench-scale unit. The first test evaluated the conversion of used motor oil in the absence of waste plastic or the free radical initiator. The second test evaluated the conversion of used motor oil and waste plastics in the absence of the free radical initiator. Progress has been hampered because of the delay in collecting waste plastics. In particular, waste low-density polyethylene has not been found in our municipal waste stream at the level reported in the literature. During the month of October, we collected sufficient waste plastics to proceed with the short-term experiments.

ACTIVITIES FOR NEXT QUARTER

The activities for next quarter will be to complete the experiments using used motor oil as the heavy oil in the process.

PROCEDURES

The procedure for the hot flow tests was to operate the bench-scale reactor and incrementally increase the temperature in each of the vessels until the anticipated operating temperatures were reached. These tests were conducted over several experiments, as discussed in the Accomplishments section. The two baseline experiments were performed at a reaction temperature of 381°C (718°F). Plastics dissolution for the experiment using waste plastics was accomplished at 177°C (350°F). The remaining vessels in the bench-scale system were set to provide a temperature rise between the plastics solubilization tank and the reactor.

RESULTS

The experiment with only used motor oil was conducted for five hours and had a material balance of 96%. The yield of distillate from this experiment was 9.6% based on the total mass of oil fed to the reactor. The results from the experiment using both used motor oil and waste plastics have not yet been calculated.

SUBTASK 4.2

FOSSIL FUEL AND HYDROCARBON CONVERSION USING HYDROGEN-RICH PLASMAS

Francis P. Miknis
Will Grimes

August – October 1995

OBJECTIVE

The objective of this subtask is to develop a novel and innovative noncatalytic method for directly converting fossil fuel materials into hydrogen-rich fuels while simultaneously reducing the heteroatom contents.

QUARTER OBJECTIVES

The objectives for this quarter are to investigate the use of microwave plasmas for desulfurization of heavy oil and the use of an inhomogeneous magnetic field to enhance plasma reactions.

ACCOMPLISHMENTS

Exploratory microwave plasma experiments were conducted on an asphalt containing 8.3 wt% sulfur that was derived from a California coastal crude oil. These experiments complete the work on this project.

ACTIVITIES FOR NEXT QUARTER

Complete a final report on the project.

PROCEDURES

Fossil fuel hydrocarbon materials are exposed to microwave-generated plasmas to produce improved hydrogen-rich liquid fuels. Experiments are conducted on heavy crude oils and resids with plasmas generated from hydrogen and methane. Experiments are conducted in a pressure range of 0 to 1300 Pa, flow rates of 0 to 20 cc/min, and variable microwave power up to 200 watts. Produced and distilled liquids are trapped in a dry ice/methanol bath; gases are analyzed by GC. Simulated distillations, GC/MS and NMR analyses are made on the liquid products from selected experiments to determine the extent of hydrogenation, methanation and heteroatom removal that results from exposure to different plasmas under various conditions.

RESULTS

Desulfurization of High-Sulfur Asphalt

Exploratory microwave plasma experiments were conducted on a high-sulfur asphalt to determine whether hydrogen plasmas can desulfurize asphaltic materials. The asphalt selected for study was obtained from the Strategic Highway Research Program (SHRP) Materials Reference Library (MRL)(1) and is designated AAD-2. It was derived from a California coastal crude oil and had a reported sulfur content of 8.3 wt%.

Desulfurization experiments were conducted on this asphalt using hydrogen and helium plasmas. For these experiments, a thin film of asphalt was placed in a glass sample holder and positioned just below the plasma region to minimize the high-temperature reactions that would generally occur in the plasma region and to minimize any effects due to microwave heating of the asphalt. Plasmas were initiated using a Tesla coil and 100 watts of microwave power. No attempts were made to determine the lowest power level required to sustain the plasma. Experiments were also conducted by heating the asphalt to melting in the absence of a plasma to determine whether any desulfurization had occurred as a result of heating. A gas-tight syringe was used to acquire samples for gas chromatographic analyses. Gas analyses of the sulfur species were made using a flame photometric sulfur detector. Sulfur-containing gaseous species were identified by retention times using known gases.

The results of the exploratory experiments on the use of a hydrogen plasma to desulfurize heavy oils are summarized by the gas chromatograms in Figure 1. Figure 1a is a chromatogram of a gas sample taken less than a minute after the plasma was initiated.

Figure 1. Gas chromatograms of sulfur species from experiments conducted in presence and absence of plasmas.

The chromatogram clearly shows peaks identified as H_2S and CS_2 . The relative percentages of H_2S and CS_2 were approximately 40 and 60%, respectively.

As the experiments were largely exploratory, the mechanisms leading to product formation were beyond the scope of the present study. Because the reactions could involve radicals, molecular ions, and perhaps molecules in electronically excited states, a variety of mechanisms are possible. In addition, chemical analyses of the forms of sulfur in this asphalt were not made, although Green et al. (2) reported that about 59% of the sulfur in this asphalt was in the form of thiophenic sulfur and about 32% in the form of aliphatic sulfides. However, in that study, the wt % of sulfur was reported to be 5.3 versus 8.3 for the asphalt used in this study.

The formation of H_2S could be due to hydrogenolysis reactions of the aliphatic sulfides, as well as removal of the thiophenic sulfur by hydrogen abstraction. These types of reactions are known to remove heteroatoms in the presence of hydrogen during coal liquefactions (3). The formation of CS_2 is more difficult to explain because of the removal of two sulfur atoms by one carbon atom. Because of the high amount of sulfur (8.3%) in the AAD-2 asphalt, it is possible that some of the sulfur is in the form of free sulfur. Reactions of this form of sulfur with saturated and unsaturated $\text{C}_2 - \text{C}_4$ hydrocarbon gases in laser induced plasmas gave CS_2 as the major product (4). In that study a carbon insertion reaction involving a cyclic intermediate was suggested to account for the CS_2 .

The production of sulfur-containing species ceases a short time after initiation of the plasma. GC analysis of gas samples taken about 5 minutes into the reaction showed almost no traces of H_2S and CS_2 . These observations suggest that the plasma desulfurization reactions are primarily surface reactions. Heating the asphalt in air, in vacuum, or in a helium plasma showed little evidence of desulfurization (Figures 1b-d). However, the presence of other products such as SO_2 and thiophene suggests other mechanisms are operative under these conditions.

The exploratory experiments suggest that hydrogen plasma reactions can provide a method to desulfurize heavy oils noncatalytically at low temperatures. However, additional work is needed before definite conclusions along these lines can be made.

Preliminary experiment using an inhomogeneous magnetic field

A series of tests were conducted to determine if the application of an inhomogeneous magnetic field would significantly increase the hydrogenation of the asphalt to produce lower molecular weight hydrocarbons. The rationale for these experiments was that the inhomogeneous magnetic field might concentrate and prolong the lifetime of the free

radicals by minimizing recombination reactions. In these experiments, the AAD-2 asphalt was coated on the surface of a flow-through sample holder located directly below the microwave applicator and exposed to hydrogen, methane and helium plasmas. The tests were then repeated after placing an irregularly shaped neodymium magnet on each side of the plasma tube directly below the lower surface of the microwave applicator. The sample and holder were surrounded by an inhomogeneous magnetic field; however, no measurements of field intensity or inhomogeneity were made.

Microwave plasma experiments were conducted using a gas flow rate of 20 sccm, 100 watts of power, and a pressure between 500 and 700 Pa. The tests were conducted for 120 minutes. For these preliminary experiments, there were no discernable changes in product formation in the presence of the inhomogeneous magnetic field.

REFERENCES

1. Cominsky R.J., J.S. Moulthrop, W.E. Elmore and T.W. Kennedy, SHRP Materials Reference Library Asphalt Selection Process: Report No. SHRP-IR-A-89-002, Strategic Highway Research Program, Washington, DC, 1989, 31pp.
2. Green J.B., S.K.-T. Yu, C.D. Pearson and J.W. Reynolds, *Energy Fuels*, 1993, 7, 119-126.
3. Finseth D.H., D.L. Cillo, R.F. Sprecher, H.L. Retcofsky, and R.G. Lett, *Fuel*, 1985, 64, 1718-1722.
4. Miknis F.P. and J.P. Biscar, *High Temperature Sci.*, 1972, 4, 49-51.

TASK 6.0 REMEDIATION

SUBTASK 6.1

NORTH SITE REMEDIATION

Norm Merriam

August – October 1995

OBJECTIVES

The overall objectives of this subtask are to clean up the WRI north site in a cost-effective and environmentally sound manner. The objectives for the individual phases are:

Phase I– Definition of waste streams

Phase II–Disposal of hazardous wastes

Phase III–Disposal of nonhazardous wastes

Phase IV–Sampling of soil and removal of buried wastes

Phase V–Decontamination and removal of equipment

Phase Va–Groundwater monitoring

Phase VI–Preparation of a materials inventory data base

QUARTER OBJECTIVES

Our objectives for this quarter were to:

- collect the third quarterly set of groundwater samples in early August,
- collect the fourth quarterly set of groundwater samples in late October,
- complete dismantling of the 9.1 tonne (10-ton) retort.

ACCOMPLISHMENTS

- Phase I is complete.
- Phase II is about 99% complete. A draft of the final topical report was submitted to DOE in June. About 75 gallons of a paint stored on the site was disposed of at a county-wide disposal day at no cost.
- Phase III is about 98% complete. A draft of the final report is in internal editorial review.
- Phase IV is complete.
- Phase V is about 85% complete. Dismantling of the 9.1-tonne (10-ton) retort was completed in August. Aerial photographs of the site were taken in late September.
- Phase Va—Groundwater monitoring is about 75% complete. Analyses of water samples to date have shown no serious problems with groundwater.
- Phase VI—Materials inventory database was approved and funded in September.
- Monthly reports are submitted.
- Topical reports are prepared as phases are completed.

ACTIVITIES FOR NEXT QUARTER

- Complete analyses of the quarterly groundwater samples for the fourth quarter.
- Complete the draft of the Phase III report for submittal to the DOE.

SUBTASK STATUS REPORT

Contract No:	DE-FC21-93MC30126	<div style="border: 1px solid black; padding: 5px;"> Name and Wester 365 No Larami </div>
Client:	U.S. Department of Energy	
Contract Start:	February 2, 1993	
Contract Complete:	February 1, 1998	
Subtask Manager:	Johnson, L.	
Project Title:	Subtask 1.2 - Miscible-Immiscible Gas Injection Processes	
Reporting Period:	August 2, 1995 - November 1, 1995	

**Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070**

CUMULATIVE ACCRUED EXPENDITURES (\$)

	<u>Quarter 1</u>	<u>Quarter 2</u>	<u>Quarter 3</u>	<u>Quarter 4</u>
Approved Budget	150,000	185,000	220,000	254,500
Expenditures	4,507	4,711	18,896	
Remaining Budget	249,993	249,789	235,604	

EXPENDITURES VERSUS APPROVED BUDGET

Milestones		Planned	Actual	Progress	Scheduled	Delivered
95-1.2	Miscible/Immiscible Processes
95-1.2A	Experimental Plan
95-1.2B	Topical Report

Signature of USDOE Reviewing Representative and Date

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Bland, A.
 Project Title: Subtask 3.1 - Solid Waste Management
 Reporting Period: August 2, 1995 - November 1, 1995

Name and Address

Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	35,500	70,500	105,500	139,500
Expenditures	56,567	78,512	112,387	
Remaining Budget	82,933	60,988	27,113	

EXPENDITURES VERSUS APPROVED BUDGET

Signature of Recipient and Date

sm Doneme

11/28/95

Signature of USDOE Reviewing Representative and Date

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Brown, T.
 Project Title: Subtask 3.2 - Remediation of Contaminated Soils (Haz-Flote)
 Reporting Period: August 2, 1995 - November 1, 1995

Name and Address

Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	40,500	81,000	121,500	162,500
Expenditures	25,315	58,084	99,354	
Remaining Budget	137,185	104,416	63,146	

EXPENDITURES VERSUS APPROVED BUDGET

Signature of Recipient and Date

Sm Donenue

11/28/95

Signature of USDOE Reviewing Representative and Date

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Bland, A.
 Project Title: Subtask 3.3 - Syn-Ag Process: Coal Combustion Ash Management Option
 Reporting Period: August 2, 1995 - November 1, 1995

Name and Address
Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	21,500	44,500	66,500	90,500
Expenditures	17,838	21,447	27,207	
Remaining Budget	72,662	69,053	63,293	

EXPENDITURES VERSUS APPROVED BUDGET

Signature of Recipient and Date <i>Sm Donerme</i> 11/28/95	Signature of USDOE Reviewing Representative and Date
---	--

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Brown, T.
 Project Title: Subtask 3.4 - Maxi-Acid Process: In-Situ Amelioration of Acid Mine Drainage Problems
 Reporting Period: August 2, 1995 - November 1, 1995

Name and Address
Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	42,500	84,000	125,500	164,500
Expenditures	17,880	26,356	33,451	
Remaining Budget	146,620	138,144	131,049	

EXPENDITURES VERSUS APPROVED BUDGET

Signature of Recipient and Date

Sm Donenue 11/28/95

Signature of USDOE Reviewing Representative and Date

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Guffey, F.
 Project Title: Subtask 4.1 - Heavy Oil/Plastics Coprocessing
 Reporting Period: August 2, 1995 - November 1, 1995

Name and Address

Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	40,000	82,000	124,000	164,500
Expenditures	28,110	60,119	93,966	
Remaining Budget	136,390	104,381	70,534	

EXPENDITURES VERSUS APPROVED BUDGET

Milestones	Planned	Actual	Progress	Scheduled	Delivered
95-4.1 Heavy Oil/Plastics Recycling					
95-4.1A Topical Report					

Signature of Recipient and Date

Sm Daneme 11/28/95

Signature of USDOE Reviewing Representative and Date

CONTRACT STATUS REPORT

Contract No:	DE-FC21-93MC30126
Client:	U.S. Department of Energy
Contract Start:	February 2, 1993
Contract Complete:	February 1, 1998
Reporting Period:	Year 3

CUMULATIVE ACCRUED EXPENDITURES (\$)

	<u>Quarter 1</u>	<u>Quarter 2</u>	<u>Quarter 3</u>	<u>Quarter 4</u>
Approved Budget	976,000	976,000	1,077,976	1,077,976
Expenditures (Cumulative)	150,217	250,229	385,261	—
Remaining Budget	825,783	725,771	692,751	—

EXPENDITURES VERSUS APPROVED BUDGET

CONTRACT STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Reporting Period: Cumulative Through 2nd Quarter, 3rd Year

APPROVED BUDGET

<u>Year 1 (3/93)</u>	<u>Year 1 (12/93) Cleanup</u>	<u>Year 2 (4/94)</u>	<u>Year 2 (9/94) Cleanup</u>	<u>Year 3 (2/95)</u>	<u>Year 3 (9/95) Cleanup</u>
\$1,950,000	\$828,000	\$1,750,000	\$604,908	\$976,000	\$101,976

Total Approved Budget: \$ 6,210,884
 Total Expenditures Through 7/95: \$ 4,401,828
 Remaining Budget: \$ 1,809,056

EXPENDITURES VERSUS APPROVED BUDGET

CONTRACT STATUS REPORT

Contract No. DE-FC93MC30126

Contract Start: February 2, 1993

Contract Complete: February 1, 1998

Reporting Period: Through 3rd Quarter, 3rd Year

Subtask	Budget Prior years	Budget Yr 3	Total Budget	Expenses to 7/31/95	August	Expenses September	October	Total Expenses	Balance
Current Year Subtasks									
1.2	0	254,500	254,500	4,711	0	9,686	4,499	18,896	235,604
3.1	552,498	139,500	691,998	545,236	5,176	12,727	14,972	578,111	113,887
3.2	279,574	162,500	442,074	250,316	15,500	17,032	8,738	291,586	150,488
3.3	93,021	90,500	183,521	52,233	383	3,392	1,985	57,993	125,528
3.4	66,557	164,500	231,057	74,966	2,100	1,967	3,028	82,061	148,996
4.1	113,782	164,500	278,282	174,621	11,972	17,287	4,588	208,468	69,814
Subtotals	1,105,432	976,000	2,081,432	1,102,083	35,131	62,091	37,810	1,237,115	844,317
2nd Year Subtasks									
1.1	471,163	0	471,163	424,448	10,568	10,855	14,426	460,297	10,866
1.4	588,275	0	588,275	394,835	19,306	35,982	17,584	467,707	120,568
2.1	127,835	0	127,835	97,658	3,999	543	0	102,200	25,635
2.5	66,145	0	66,145	41,568	6,390	4,555	1,943	54,456	11,689
2.6	108,405	0	108,405					0	108,405
3.5	186,539	0	186,539	147,245	1,768	(4,362)	1,395	146,046	40,493
3.6	16,400	0	16,400					0	16,400
4.2	81,447	0	81,447	72,790	122	376	3,129	76,417	5,030
6.1	1,432,908	101,976	1,534,884	1,044,903	17,796	18,465	4,362	1,085,526	449,358
Subtotals	3,079,117	101,976	3,181,093	2,223,478	59,949	66,414	42,837	2,392,677	788,417
Other ⁽¹⁾	948,359	0	948,359	770,840	14	60	1,122	772,036	176,323
Totals	5,132,908	1,077,976	6,210,884	4,096,401	95,094	128,564	81,769	4,401,828	1,809,056

⁽¹⁾ Completed or carryover subtasks

DISCLAIMER

Mention of specific brand names or models of equipment is for information only and does not imply endorsement of any particular brand.