RECEIVED BY DTIC MAY 6 1970

SC-PR-70-235
April 1970

AEC RESEARCH AND
DEVELOPMENT REPORT

QUARTERLY REPORT
SPACE ISOTOPE POWER PROGRAM (U)
January - March 1970

Space Isotope Power Department 9520

UNCLASSIFIED

MASTER

CLASSIFICATION CANCELLED
OR CHANGED TO
BY AUTHORITY OF P.O.C.
BY Heppner DATE 11/2/71
Exempt from CCRP Re-review Requirements
(per 7/22/82 Duff/Caudle memorandum)
H.K. 3/14/05

CLASSIFICATION CANCELLED
OR CHANGED TO
BY AUTHORITY OF
DATE

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

SANDIA LABORATORIES

OPERATED FOR THE UNITED STATES ATOMIC ENERGY COMMISSION BY SANDIA CORPORATION | ALBUQUERQUE NEW MEXICO LIVERMORE CALIFORNIA

To Government Agencies UNLIMITED CCRP

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED
MTEL

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

[REDACTED]

Issued by Sandia Corporation,
a prime contractor to the
United States Atomic Energy Commission

LEGAL NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the Commission, nor any person acting on behalf of the Commission:

A. Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or

B. Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method, or process disclosed in this report.

As used in the above, "person acting on behalf of the Commission" includes any employee or contractor of the Commission, or employee of such contractor, to the extent that such employee or contractor of the Commission, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with the Commission, or his employment with such contractor.

[REDACTED]

SYSTEMS FOR NUCLEAR
AUXILIARY POWER (SNAP)-
ISOTOPIC SNAP PROGRAM
C-92a, M-3679

SC-PR-70-235

QUARTERLY REPORT
SPACE ISOTOPE POWER PROGRAM (U)
January-March 1970

UNCLASSIFIED

Space Isotope Power Department 9520
Sandia Laboratories

April 1970

Th a	<p>NOTICE</p> <p>This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Energy Research and Development Administration, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed or represents that its use would not infringe privately owned rights.</p>
Stat	
ra	
of an	
pr a	
f	
use o	
plo e	
su h	
d as	
w th	

MASTER

DISTRIBUTION OF THIS DOCUMENT UNLIMITED

**DISTRIBUTION OF THIS DOCUMENT IS LIMITED
To Government Agencies and Their Contractors**

JCAP
Ry

Blank Page

SUMMARY

SNAP 19

Isotopes Nuclear System Division is continuing the development of an RTG for use on the Pioneer mission. The converter, using TAGS-85/2N thermoelectrics, will deliver a minimum of 30 watts at Jupiter encounter. Four RTG's will be supplied for the 1972 Pioneer F mission and an additional four for the later Pioneer G mission. The heat source will use the T-111 capsule, similar in design to the Transit capsule. Three electrically heated converters have been built and are being tested.

SNAP 27

The SNAP 27 placed in lunar operation on November 19, 1969, by the Apollo 12 mission has been performing very satisfactorily. The power output has remained at a nearly constant 73-1/2 watts. Preparations are complete for the installation and launch of another SNAP 27 on Apollo 13 in April 1970.

Transit RTG

Transit RTG development by TRW is continuing on schedule. The converter and heat source support structure has been redesigned to meet launch vibration strength requirements. Materials for the heat source test capsules have been delivered and will be tested during the next quarter. The electrically heated test converter has been built and will also be tested during the next quarter.

Advanced Development

At GGA a mechanical and metallurgical bond has been successfully used on p-elements. N-elements with acceptable thermoelectric properties have been made by warm pressing. A SiGe module was tested for 30 hours before one couple failed. Vaporization experiments have shown that the vacuum weight loss of baffled TAGS-85 at 450°C is about eight times that of bare PbTe.

GE continues to test both thermionic module compatibility and composite Charpy V-notch test specimens. The all metal lead-through design has been changed. A diode was made and is being performance tested using an electron-bombardment heater. An accident resulted in this diode being cooled from 1600°C to room temperature in air. Power output goals are being met. Tests of sheathed heater wires have indicated that they will operate at the required temperatures and heat fluxes. The heater block design has been completed, and engineering module approximating a full-size heater block is on test. The FY 70 budget for this program has been decreased, so some replanning was necessary.

The Siren capsule now appears to be strong contender for use in the multihundred-watt (MHW) RTG. Two impact test programs, one completed under technology funding and one in progress under MHW funding, indicate that postimpact integrity and containment of solid-form heat sources are possible. Much of the technology (hot winding,

hot impregnation, thermal characterization, etc.) upon which the ultimate success of the Siren concept depends, however, remains unexplored and unfunded at the present time.

In the Hittman thermal switch program, the emphasis has been on improvement of the preswitched thermal conductivity by increasing the amount of metal impregnation.

After RCA completed the performance mapping of the 35-watt, foil-insulated converter (C-4), some of the couples shorted through the surrounding electrical insulation. This problem is being investigated. Testing of the 8-watt converter (C-7), which uses 80% Si hot-pressed couples, has started.

Cold end bonding parameters for TPM-217 elements are being defined at 3M. Short-term performance measurements have been extended to 1000°C.

The high-temperature insulation program at Linde is continuing with life testing of the molybdenum composite system at 1800°F. Heater failures have delayed the W/ThO₂ life tests at Thermo Electron Corporation.

CONTENTS

	<u>Page</u>
1. SPACE ISOTOPE POWER SYSTEM PROJECTS	7
1.1 SNAP 19	7
1.2 SNAP 27	20
1.3 Transit RTG	21
1.4 Isotope Brayton Heat Source (IBHS)	27
1.5 Large Radioisotope Heat Source Capsule (LRHSC)	29
2. SPACE ISOTOPE POWER ADVANCED DEVELOPMENT	31
2.1 Thermoelectric (T/E) and Thermionic Converters	31
2.1.1 Lightweight T/E Generator	31
2.1.2 Thermionic Module Development	32
2.2 Capsules	35
2.2.1 Vented Capsule	35
2.2.2 Siren Capsule	35
2.2.3 Thermal Switch Development	36
2.3 Thermoelectrics	37
2.3.1 SiGe T/E Materials and Module Development	37
2.3.2 TPM-217 Development	39
2.4 Thermal Insulation	41
2.4.1 1800°F Foil Insulation	41
2.4.2 High-Temperature Insulation	41
2.5 Radiation Vulnerability of RTG's	42
2.6 Thermal Conductivity Apparatus	43

Blank Page

1. SPACE ISOTOPE POWER SYSTEM PROJECTS

1.1 SNAP 19

Teledyne Isotopes	T. D. Harrison	505-264-2534
AT(29-2)-2650	F. L. McFarling	505-264-2138
AT(29-2)-2796	D. R. Johnson	505-264-1159
	V. G. Redmond	505-264-2534
	R. E. Seiber	505-264-1159

Introduction

The SNAP 19 TAGS-85/2N radioisotope thermoelectric generator (RTG) is being developed and produced by Isotopes Nuclear Systems Division (INSD), Timonium, Maryland, for use on the Pioneer F and G missions to Jupiter.

The RTG is comprised of a converter and a heat source. The converter will be a SNAP 19, modified to increase efficiency, voltage, and life in space. The heat source consists of a hexagonal heat shield and a capsule. The capsule selected for the heat source is the kind with a T-111 strength member which was developed by Atomics International, Canoga Park, California. The heat source will deliver 640 ± 10 watts (t) of power from a solid-solution cermet fuel form.

Major immediate program milestones are as follows:

Four engineering ETG's available for delivery - June 1970
One prototype ETG available for delivery - June 1970

Pioneer Program

Power Supply -- Four SNAP 19 TAGS-85/2N RTG's will supply power for each Pioneer mission. Each RTG will provide 30 watts (e) or more.

Objectives of Pioneer F and G Missions -- The primary objective of the Pioneer F and G missions is to obtain precursory scientific information beyond the orbit of Mars with the following emphases:

- (1) Investigation of the interplanetary medium
- (2) The nature of the asteroid belt, both scientifically and as a hazard to space flight
- (3) Exploration of Jupiter and its environment.

The second objective is to develop the technology for long-duration flights to the outer planets.

Description of Pioneer F and G Missions -- Pioneer F will be launched between February 20 and March 25, 1972. Pioneer G will be launched during a similar opportunity time period no earlier than 1973 and perhaps as late as 1975. The launch vehicle for both missions will be the Atlas SLV-3C/Centaur/TE-364-4. The launch vehicle will place the spacecraft in a heliocentric orbit which lies near the ecliptic plane, passes through the asteroid belt, and then passes through the radiation environments

[REDACTED]

near Jupiter. The time from launch to encounter with Jupiter will be between 600 and 900 days. The mission profile in the postencounter or extended mission phase will be dictated by the trajectory selected for encounter with Jupiter. As a design goal, the several systems collectively integrated to form the Pioneer flight systems will perform and telemeter information to Earth as long as Possible after Jupiter encounter.

Areas of Responsibility -- The Pioneer F and G missions are NASA projects. Project management for the Pioneer mission is the responsibility of the Pioneer Project Office at Ames Research Center (ARC), Moffett Field, California. Development of the spacecraft is the responsibility of TRW, Redondo Beach, California. The launch vehicle is under the cognizance of Lewis Research Center (LeRC), Cleveland, Ohio.

The RTG which will power the instrumentation aboard the spacecraft is the responsibility of the Space Nuclear Systems (SNS) Division of the Atomic Energy Commission. The RTG contractor is Teledyne Isotopes, Nuclear Systems Division (INSD). The Albuquerque Operations Office (ALO) provides contract administration, and Sandia Corporation supplies project direction for technical matters. Monsanto Research Corporation (MRC), Miamisburg, Ohio, will supply the radioisotopic fuel form and its necessary encapsulation. INSD is the AEC contractor with responsibility for design and production of the RTG as well as for nuclear safety.

SNAP 19 TAGS-85/2N Radioisotope Thermoelectric Generator

The SNAP 19 TAGS-85/2N RTG consists of a converter and a heat source. The RTG is basically that of the SNAP 19 design which is now flying on Nimbus B-2 with the following exceptions:

- (1) The case is lengthened, to provide more insulation and therefore less heat loss at the ends.
- (2) The couples are connected in 2 series/parallel strings instead of 3, to make higher voltage operation possible.
- (3) TAGS-85 elements are used in the p legs.
- (4) The RTG is seal welded.
- (5) The fuel loading is $640 \pm 10W$ (t).
- (6) The fuel is solid-solution cermet.
- (7) The heat source is designed for intact impact.

The RTG is designed to meet the requirements as shown in Table I. Table II shows the program milestones as they appear in the contract and indicates the progress made to date in accomplishing them.

TABLE I

Summary of SNAP 19 TAGS-85/2N Requirements for Pioneer Mission

	Requirements
1. Power output and reliability	<ul style="list-style-type: none"> a. At delivery 43.2W(e) maximum (at 330°F fin root temperature) b. At Jupiter encounter (defined as 3 years from delivery), 30W(e) minimum at 4.2 volts output with minimum reliability of 0.995, exclusive of meteoroid damage
2. Interface envelope	<ul style="list-style-type: none"> a. Maximum length at space operating temperature 11.15 inches b. Maximum diameter 18.6 inches c. Six bolt holes located midway between the fins on a 7.656-inch-nominal bolt circle d. Maximum weight 30 pounds

Converter

The converter consists of a thermoelectric conversion system, electrical wiring, and a structural housing which also serves as a heat rejection system. The thermoelectric conversion system consists of 6 modules containing a total of 90 T/E couples connected in a series/parallel arrangement. These couples consist of n elements (TEGS-24) from 3M Company and p elements (TAGS-85) made by Isotopes. The structural housing consists of a 0.093-inch-thick magnesium/thorium finned cylindrical case with welded-on end closures. Instrumentation in the form of a single resistance temperature detector attached to the hot shoe of a T/E couple and a single thermistor attached to the interior of the cylindrical housing provides hot junction and fin root temperatures, respectively.

The present requirements for the converter are covered in the requirements for the RTG described above. The more prominent of the converter requirements are restated below:

- (1) Voltage - 4.2 volts at the connector. Except when the RTG is on short circuit, the spacecraft power system will maintain this value.
- (2) Power - 43.2 watts maximum, 37 minimum at delivery; 30 watts minimum at Jupiter encounter which is defined as 3 years after delivery. These power values are predicated upon a fin root temperature of 330°F.
- (3) Weight - 19.3 pounds maximum. This is based on a maximum RTG weight of 30 pounds and a heat source weight of 10.7 pounds.

- (4) Reliability - >0.995. This is based on an RTG reliability requirement of 0.995 to meet the 30-watt requirement at Jupiter encounter.

Table IIIa describes the nine SNAP 19 TAGS converters which have been made in various configurations to meet requirements similar, but not identical, to the above. The performance of these same units is presented in Table IIb. It will be noted that S/N 33 was rebuilt; the performance data in the table are for the current version.

TABLE II

Milestones

		Due		Accomplished	
		Qty.	Date	Qty.	Date
1.	Submit Program Plan		Jan. 30, 1970		Jan. 30, 1970
2.	Heat Source Baseline Design (less process specifications)		Feb. 9, 1970		Feb. 9, 1970
3.	RTG and ETG Designs Established		April 15, 1970		April 15, 1970
4.	Complete ETG Engineering Models		April 30, 1970	1	Dec. 6, 1969
				1	Jan. 14, 1970
				1	Feb. 10, 1970
5.	Deliver Structural Mass Models	4	April 30, 1970		
6.	Complete Dynamic and Environment Testing of ETG Engineering Models	4	May 31, 1970	1	Dec. 31, 1969
				2	Mar. 15, 1970
7.	Submit Proposed NASA-AEC Interface Drawings and Specifications		June 30, 1970		Mar. 30, 1970
8.	Complete First Prototype RTG (less fueling)	1	June 30, 1970		
9.	Deliver ETG Engineering Models	4	June 30, 1970	1	Jan. 23, 1970
10.	Deliver Prototype ETG	1			
	Deliver Handling Tool	1			
	Deliver Power Supplies	2			
	Deliver Portable Monitoring Packages	2	June 30, 1970		
11.	Complete Heat Source Safety Verification Tests		July 1, 1970		
12.	Auxiliary Ground Equipment Design Established		Sept. 30, 1970		
13.	Deliver Capsule Shipping Casks to MRC	2	Sept. 30, 1970		
		2	Oct. 15, 1970		
14.	Complete Balance of Prototype RTG's (less fueling)	3	Oct. 31, 1970		
15.	Submit Preliminary Safety Analysis Report		Jan. 31, 1971		
16.	Deliver Prototype RTG's	4			
	Deliver Handling Tool	1			
	Deliver Portable Monitoring Packages	2	Feb. 5, 1971		
17.	Deliver RTG's for Pioneer F Mission	4			
	Deliver Handling Tool	1	Aug. 1, 1971		
18.	Submit Safety Analysis Report		June 30, 1971		
19.	Deliver Backup RTG's	4	Sept. 30, 1971		
20.	Deliver RTG's for Pioneer G Mission	4	July 31, 1972		

TABLE IIIa
Configurations of SNAP 19 TAGS Generators

Generator	Date of Mfr.	Body Height (in.)	Fin Tip-Tip (in.)	Output Connector Location	Pressure Transducer Location	Seal System	Configuration		Added TE Sublimation Suppression	Couple Arrangement	Vibration Test Successfully Imposed	Note
							Magnetic	Heater				
26	5-69	10.38	21.2	End	Side	Single Viton	(a)	Cylindrical	--	3 parallel	--	
27	5-69	10.38	21.2	End	Side	Single Viton	(a)	Cylindrical	--	3 parallel	Viking	Refurbished 11-69
28	6-69	10.38	21.2	End	Side	Single Viton	(a)	Cylindrical	--	3 parallel	Viking	Refurbished 11-69
29	8-69	11.0	18.8	End	Side	Single Viton	(a)	Cylindrical	Microquartz	3 parallel	Transit	
30	10-69	10.38	21.2	End	Side	Single Viton	(a)	Cylindrical	Microquartz	3 parallel	--	Delivered to Goddard 12-69
31	10-69	10.33	21.2	End	Side	Single Viton	(a)	Cylindrical	Microquartz	3 parallel	--	Delivered to JPL 12-69
32	12-69	11.0	18.6	Side(b)	Cover	Dual Viton	(c)	Simulated light IHHS	Microquartz	2 parallel	Pioneer-Proto & Qual.	Delivered to NASA Ames 1-70
33(d)	12-69	11.0	18.6	Side(b)	Cover	Dual Viton	(c)	Simulated light IHHS	Microquartz	2 parallel	Pioneer-Proto	Refurbished without (d) in 2-70
34	3-70	11.0	18.6	Side(b)	Cover	Dual Viton	(c)	Simulated light IHHS	Microquartz	2 parallel	--	
35	3-70(e)	11.0	18.6	Side(b)	Cover	Dual Viton	(c)	Simulated heavy IHHS	Microquartz	2 parallel	--	
36	5-70(e)	11.15	15.7	Side(f)	Cover	Welded	(g)	Simulated heavy IHHS	Microquartz	2 parallel	--	

(a) Similar to Nimbus except TAGS thermoelectric material replaces 3P. Getter container is stainless steel. Hot shoes are nickel.

(b) At the converter end intended for spacecraft mounting, 7-pin connector used.

(c) Getter container is nickel.

(d) Unique structure; hexagonal can between heat source and couples.

(e) Anticipated delivery

(f) At the converter end opposite the end intended for spacecraft mounting, 26-pin connector.

(g) Internal magnetic compensation loop. Same as (a) except getter assembly eliminated.

TABLE IIIb
Operation of SNAP 19 TAGS Generators

Generator	Heated Time (hr)	Power In (watt)	Power Out* (watt)	Status
26	7200+	705	41.2	Endurance test at Isotopes
27	825	705	43.0	Storage at Isotopes
28	534	705	42.4	Storage at Isotopes
29	2300 various gases 2700 helium	705	43.6 (argon) 37.5 (helium)	Fill gas tests at Isotopes
30	100	705	42.4	Delivered to NASA Goddard
31	268	705	41.9	Delivered to JPL
32	308	690	46.0	Delivered to NASA Ames
33	365	690	46.2	Under test at Isotopes
34	1000	690	45.2	Under test at Isotopes

*Most recent; normalized to 330°F fin root temperature

The major current effort on the converter is redesigning the structural housing so the gaseous atmosphere surrounding the thermoelectrics will be retained for a period extending beyond the mission. Recent studies and tests have indicated that the existing design which uses O-ring seals will not assure an adequately low leak rate; too great a leakage could result in degradation of the thermoelectric elements, by sublimation of the T/E materials and/or by the increased temperature caused by decreased thermal conduction across the gaseous gap between the modules and the heat sink of the finned cylindrical case. The case design is being redesigned to use welding to attach the end covers and soldering to attach the power outlet connector. Until now, O rings have been used in both locations.

Sandia is assisting in the redesign by supplying consultation service on structural design, metallurgy, thermoelectrics, and the sealing of electrical connectors.

Heat Source

The heat source for the RTG is comprised of a capsule and a heat shield. The capsule is the one designed for Transit, modified in length to accommodate the 640 ± 10 watt (t) loading required for Pioneer. The fuel is solid-solution cermet. The capsule consists of 3 layers: a 20-mil-thick liner of tantalum/10% tungsten, a 90-mil-thick strength member of T-111, and a 20-mil-thick clad of platinum/20% rhodium.

[REDACTED]

The heat shield (Figure 1) is made up of a POCO AXF-Q1 ablator and pyrolytic graphite insulator. In addition, the ends of the capsule are supported by TZM compliance cups, tantalum felt compliance pads (Figure 2), and Carb-I-Tex 500 end plugs (Figure 3). The assembly is a right hexagonal prism 6-1/2 inches long and 3-1/2 inches across the flats (Figure 4).

The responsibility for capsule design details and control of the drawings was assigned to INSD. INSD has released a set of drawings for production of the hardware for design verification testing. The order for hardware was placed on Atomics International through MRC, which will act as the procurement agency. Delivery of piece parts for safety verification tests started mid-March and will be completed by the first of April. MRC began fabrication of test capsules the last week in March. Delivery of these units to INSD is scheduled for completion on April 15.

Force and Moment Tests -- Two-thirds scale models of three possible ablated reentry configurations of the Pioneer heat source were made by INSD and tested by Ames Research Center in their 1 x 3 foot supersonic wind tunnel to determine force and moment coefficients under continuum flow conditions. The models tested simulated the aerodynamic characteristics of the basic sharp-edged configuration, the flat-ablated configuration, and the edge-ablated configuration. Pitch angles from -10° to 100° and various roll angles from 0° to 150° were examined under constant conditions of Mach number 3.5, Reynolds number per foot of about 0.5×10^6 , and a pressure of 8 inches of Hg. Although these test conditions did not simulate desired Mach and Reynolds numbers, it was agreed among INSD, and AEC, and Sandia that useful data could be obtained. The tests were successfully completed in February 1970, and the reduced data is expected from ARC by the first of April 1970. The test program is summarized in Table IV.

Drop Tests -- Eighteen drop test models were fabricated by INSD and drop-tested at Tonopah on March 20. The configurations and test plans were reviewed by Sandia after some negotiation with INSD, and approval was granted by Sandia to test in accordance with Table V. These drop tests were made to determine the terminal velocity of the various ablated configurations for use in future safety evaluation impact testing and other portions of the safety analysis as required. The models were constructed of ATJ graphite with a cylindrical core of lead to simulate the heat source geometry, weight, and mass moments of inertia. Reduction of data from the drop tests will be complete by mid-April.

Safety Verification Tests -- Plans for safety verification call for the testing of 16 heat sources by Sandia in various modes including hot impact without preconditioning, sequential launch abort, hot drops in Tonopah, and hot impact after preconditioning in a plasma arc. The tests are scheduled as shown in Table VI. The three hot impact tests without preconditioning will be run at Transit impact velocities to verify that data from the Transit impact test program is directly applicable to the Pioneer program. Six units will be used in the launch abort sequential tests which will include overpressure, shrapnel, and propellant fire testing in that order. All tests will be made using the simulated solid-solution cermet fuel and will be completed by June 30, 1970.

CONFIDENTIAL

Figure 1. Heat shield

Figure 2. Tantalum felt compliance pad

CONFIDENTIAL

CONFIDENTIAL

Figure 3. Carb-I-Tex end plug with assembled compliance pad

Figure 4. Heat source assembly

CONFIDENTIAL

TABLE IV

Force and Moment Tests
Continuum Flow

Standard Conditions:
(all tests) Mach No. ~ 3.5
Reynolds No. /ft $\sim 0.5 \times 10^6$
Initial pressure = 8 in. Hg

Configuration	Roll Angle ϕ (deg)*
(a)	30, 0, 15, 7.5, 22.5
(b)	Same as (a), plus 120, 90, 150
(c)	Same as (b), plus 60

*Roll angle ϕ as defined in sketch below. For each value of ϕ , tests were made at all pitch angles α , in the order given, before changing to next roll angle.

Range of α (deg):

- 35, 45, 50, 65, 80, 85, 90, 95, 100
- 10, -5, 0, 5, 10, 25, 35

TABLE V

Ablation Configuration

<u>Configuration</u>	<u>Simulated Reentry Condition</u>	<u>Reentry Ablation Mode</u>	<u>Approximate Simulated Recession (in.)</u>	<u>Edge & Corner Radius (in.)</u>	<u>No. Models</u>
1	Orbit decay	Side-on stable	0.2 on one flat	13/32, two edges & six corners adja- cent to the flat	4
2	Multiorbit	Side-on stable	0.4 on one flat	5/8, two edges & six corners adja- cent to the flat	6
3	Superorbit	Side-on spinning	0.05 on all flats	7/8, all edges & corners	6
4	Reference	---	Sharp corners	0	<u>2</u>
TOTAL NUMBER OF MODELS					18

Low Density and Heating Distribution Tests -- NASA Langley Research Center has agreed to run low-density force and moment tests for the heat source in their 1-foot arc tunnel as part of their research into the reaction of various shapes in this type of flow. Plans and procedures are being prepared for these tests at Teledyne Isotopes. A request has also been made of NASA Langley to authorize and establish priorities for heating distribution tests of SNAP 19 heat source models in their 20-inch hypersonic wind tunnel.

Aerothermal Analyses -- An aerothermal analysis was made by INSD during this quarter to determine the trade-off between the thickness of a pyrolytic graphite sleeve and the peak clad temperature of the Pioneer capsule. This analysis was made using a two-dimensional model and thermal properties inputs provided by Sandia. The results indicated that an insulation thickness less than 0.18 inch will result in clad melting.

Specifications -- Preliminary material specifications for all the heat shield parts except tantalum felt were prepared by INSD and released with the heat source baseline design. Reviews of these specifications have been made, and Sandia participated with Isotopes in discussing the pyrolytic graphite specification with a potential supplier. The release of specifications which are suitable for procurement and quality control of all the heat shield materials and which are approved by Sandia is scheduled for April 1, 1970.

TABLE VI
Heat Source Test Program (Courtesy Isotopes, Inc.)

		CY-1970																															
		G.F. MRC CAPS. PRGM. →						5		5		6																					
PRIMER (16 CL.) HEAT SOURCE & MODEL TEST SCHEDULE		FEB.						MARCH						APRIL						MAY						JUNE							
TEST NUMBER	CAPSULE RECEIPT NUMBER	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	1	8	15	22	29		
4	1													1	3	4																	
														2	4	9																	
5	2													1	3	4																	
														2	4	9																	
6	3													1	3	4																	
														2	4	9																	
11	4													1	3					6	10												
														2	4	4	4	4	4														
12	5													1	3					6	10												
														2	4	4	4	4	4														
13	6													1	3					10													
														2	4	0	4	0	4														
14	7													1	2	3				10													
															4	0	4	4															
15	8													1	2	3				10													
															4	0	4	0															
16	9													1	2	3				10													
															4	0	4	0															
1	10													1						2													
																				3	4	5	7	0	9								
2	11													1						2													
																				3	4	7	0	8									
3	12													1						2													
																				3	4	7	0	8									
7	13													1						2													
																				3	4	7	0	9									
8	14													1						2													
																				3													
9	15													1						2													
																				3													
10	16													1						2													
																				3													
FORCE & MOMENT/~65% ALUM. MODELS/10 EA./AMES 1'x3'																																	
DYN. SIMULATED COLD DROP/ATJ + LEAD/18 EA./TONOPAH																																	
LOW DENSITY F+W/~25% ALUM. MODELS/5 EA./LANGLEY																																	
CONTINU. HTG. DISTR./~50% CERAMIC MODELS/1 EA./LANGLEY																																	
INSTRUMENTED VIBRATION MODEL/FULL SCALE/1 EA./FAIRCHILD																																	
THERMAL STRESS (Check)/H.S.-COOLANT + PLASMA/1 EA./HOUSTON																																	

LEGEND CODES FOR FUNCTIONS
TEST RELATED ACTIVITIES

0. Inter-test examination, re-instrumentation and/or check.
1. Capsule Receiving and pre-test evaluation; i.e. Weight, Photo, Radiological etc.
2. Install in AXM-5Q POCO Heat Shield.
- 1/2. Install in AXF-Q1 POCO Heat Shield & Instrument as required.
3. Start Hot Soak/1 Week Min./1500°F/Argon
4. Thermal Cycle
5. Vibration Test
6. Assemble Heat Shield in Mock Up Generator Housing.
7. Plasma Arc/10 MW NASA Houston
8. Hot Drop/Sandia/Tonopah
9. Hot Impact/Sandia
10. Launch Abort Sequential
11. Thermal Stress
12. Post Test Inspection & Interim Evaluation.
13. Raw Data Received & Analysis & Report Start
14. All Analysis & Test Reports Complete.

Safety Analysis

The safety program on Pioneer RTG's is very closely related to the heat source discussed in the previous section, and the data from tests already described will be used in the safety analysis. It is intended that experimental data and analytical data will be combined with probability estimates to demonstrate adequate safety of the RTG system under all postulated hazardous conditions of handling, launch, and flight.

The AEC requested launch pad abort environment information from NASA's Lewis Research Center late in 1969, and a meeting was held on January 8, 1970, at the Corvair plant in San Diego to discuss progress and to clarify the AEC requirements in this area. The meeting was attended by representatives of the AEC, Sandia, and INSD in addition to NASA people and their contractors. As a result of the meeting a better understanding was reached, especially concerning the need for good environmental models such as thermal models for liquid propellants and fragmentation and blast models for the Atlas/Centaur vehicle. Some models are already available, but their applicability has not been ascertained. NASA was requested to review them and render an opinion. On February 12, Sandia and INSD received the first formal transmittal of launch abort environment information from LeRC. The material has been reviewed by the Sandia Aerospace Nuclear Safety Department, and their comments have been forwarded to AEC/SNS Safety Branch for transmittal back to NASA. INSD has also reviewed the material and is already beginning to use some of the information in preparing a significant events sequence during the ascent trajectory.

Three-dimensional thermal models for use in reentry aerothermodynamic studies are being prepared both at Sandia and at INSD using the baseline design. Sandia Aerospace Nuclear Safety representatives have coordinated the models, optimization of the heat source, and other aspects of the program related to reentry problems.

Work has been continuing on failure modes and effects, occurrence probabilities, and hazard analysis during this quarter. Preparation of the Safety Analysis Report is scheduled to begin in July 1970.

Aerospace Ground Equipment

Aerospace ground equipment (AGE) for the Pioneer program will consist of all items necessary to handle, ship, and monitor the RTG and/or associated parts thereof. The equipment will meet the requirements of AEC Manual Chapter 0529 and the Department of Transportation regulations wherever these documents are applicable.

1.2 SNAP 27

General Electric Co.
AT(29-2)-2581

A. E. Stephenson
J. A. Leonard

505-264-3830
505-264-2433

Apollo 12 Anomaly

Because of the difficulty in removing the SNAP 27 fuel capsule assembly from the GLFC on Apollo 12, it was necessary to assess fully the cause of the problem and propose corrective action. Predictions of the GLFC's thermal performance on the lunar surface by a reevaluation of the radiant interchange factor indicated that the FCA backplate and GLFC latch ring could interfere in the lunar environment. Subsequent thermal tests using the qualification GLFC and FCA confirmed a resistance to FCA extraction at simulated lunar temperatures. High temperature gaging of the GLFC latch ring and FCA backplate were developed and all subsequent SNAP 27 flight FCA's were gaged and machined to eliminate the potential extraction drag experienced on Apollo 12. Verification tests performed with the flight hardware following the FCA backplate rework confirmed a no-drag FCA extraction at the expected lunar temperatures. All hardware was returned to NASA without an Apollo/ALSEP schedule impact.

Apollo 12 Lunar Data

The SNAP 27 placed into lunar operation on November 19, 1969, has been performing extremely well. The power output has remained nearly constant at about 73-1/2 watts. The lunar sink (as measured at the ALSEP control station) varies between 285°F at lunar noon to -295°F at lunar midnight. The operating voltage and current remain at 15.94 volts and 4.60 amperes. The hot side of the thermoelectrics have been varying between about 1155° and 1085°F, the cold side between 485° and 410°F. The variations in data have been minimum considering the temperature extremes and load variations due to turning on and off of experiments and experiment heaters.

Apollo 13 KSC Operations

Prime flight SNAP 27 FCA serial number 6330006 and its backup 6330002 arrived at Sandia CKAFS on March 3, in preparation for the Apollo 13 launch April 11. Prelaunch fit checks of the FCA to the GLFC as well as FCA gaging indicated the system was flight ready. Countdown demonstration for Apollo 13 did not include the use of a flight FCA but a dummy. The smoothness of Apollo 12 operations indicated the procedural and operational support could be exercised equally as well with the dummy as with a live FCA.

End of Program

Contract close-out is continuing with the SNAP 27 final report in its final stages of preparation. Contract termination is June 30, 1970.

1.3 Transit RTG

TRW Systems
AT(29-2)-2617

D. L. Krenz	505-264-4041
D. R. Johnson	505-264-1159
R. J. Luikens	505-264-2970
R. E. Seiber	505-264-1159

Introduction

The Transit radioisotope thermoelectric generator is comprised of three major subassemblies: Isotec converter, heat source support structure, and heat source. The heat source will be fueled with ^{238}Pu plutonium; solid-solution cermet is the fuel form.

The RTG will deliver a power output of 30 watts after 5 years of space operation. The total RTG weight may not exceed 30 pounds, and the fuel capsule is to remain intact through impact.

The prime contractor for the Transit RTG program is TRW Systems, Redondo Beach, California. The program includes design, development, fabrication, qualification, and delivery of two fueled Transit RTG's to the Navy for use on the improved Transit satellites.

Major program milestones are (and all dates so far have been met):

Program start, Phase I	December 9, 1968
Submission of design-review package	March 24, 1969
Design-review meeting	April 8, 1969
Selection of RTG design by AEC and initiation of Phase II	July 1, 1969
Submit preliminary safety analysis report (PSAR)	August 15, 1969
Capsule preliminary design complete (weld locations, liner ID and OD, strength member ID, and capsule length)	September 15, 1969
Complete preliminary heat source design	November 1, 1969
Submit Phase II program plan	November 15, 1969
Complete generator baseline design	December 1, 1969
Verification heat source and capsule design freeze--drawings and specifications available	February 28, 1970
Complete engineering model converter tests (including 1000-hour air test)	July 31, 1970

Complete safety tests	July 31, 1970
Deliver first electrically heated RTG	September 1, 1970
Updated PSAR (USAR)	September 15, 1970
Deliver first heat source shipping cask to MRC	October 1, 1970
Complete 100 hours at space operating conditions of fueled RTG qualifications test	January 1, 1971
Submit final SAR	March 1, 1971
Deliver first flight generator	March 31, 1971
Deliver second (backup) flight generator	June 15, 1971

RTG System Design

Several changes have been made to the Transit RTG baseline design. These changes were made as the result of problems encountered during testing of the Structural Test Model (STM) RTG. The STM test plan called for testing it to the environments stated in Table VII. The configuration of the STM consisted of an electrically heated simulated heat source, a heat source support structure and cage assembly (HS/SSCA, Figure 5), and a 12-sided Isotec converter (Figure 6). Two of the converter panels were electrically functional; the other 10 panels, from an earlier technology generator, were for mass simulation. The two live panels were installed diametrically opposite one another.

Initial test results confirmed structural analyses that the prototype HS/SSCA was too weak to survive qualification level testing. Additional support was added to allow continuation of qualification testing of the converter. After completion of the test program, it was determined that no thermoelectric elements broke during the test. However, the insulating foil was shorted to the elements. Post-mortem of the live panels indicated the super insulation blanket shifted enough during vibration to destroy the tantalum-opacified paper washers around the elements.

HS/SSCA -- A second design review was held to review the structural modifications dictated by the structural analysis and STM testing. The redesign consisted of changing the support structure legs from tubes of 1/4-inch diameter and 0.016-inch walls to ones of 3/8-inch diameter with a 0.035-inch wall. The preload tie rods were also changed to the larger tube size. The bolts joining the cage assembly to the support structure were changed from stainless steel 10-32 bolts to titanium 1/4 x 28 bolts. The end caps were redesigned to become truss members, rather than beams, with an overall height of 3 inches.

Super Insulation Tie-Down Tests -- The STM converter was sent back to Gulf General Atomic, Inc., to allow evaluation testing of various methods to secure the super insulation blanket of the Isotec panels. Tests to date indicate a method of gluing the foil and paper sheets during layup will successfully prevent the insulation from shifting during vibration tests. Further tests are planned to confirm this layup method and to determine what this does to the thermal characteristics.

TABLE VII
Mechanical Environments
(an excerpt from Table 2.1 of TRW Report (A)-11464-355)

<u>Sinusoidal Vibration:</u>	<u>Frequency (Hz)</u>	<u>Qualification Level (g)</u>
Thrust Axis	10-18	1.0
	18-44	(0.06 inch da)
	44-65	6.0
	65-100	4.5
	100-175	33.0
	175-1000	7.0
Lateral Axes (2)	15-2000	4.5
Sweep Rate	2 octaves/minute along each axis	
<u>Random Vibration:</u>	Qualification Level: $0.045 \text{ g}^2/\text{Hz}$ 20-2000 Hz, 9.4 g rms, 4 minutes per axis	
<u>Shock:</u>	Three half-sine pulses, 30 g peak, $10 \pm 3 \text{ ms}$, thrust axis	
<u>Acoustical Noise:</u>	Two minute exposure to shaped, broadband, reverberant field as defined below on the basis of preliminary data:	

<u>Octave Band (Hz)</u>	<u>Pressure Level (db)*</u>
37-75	121
75-150	118
150-300	116
300-600	113
600-1200	110
1200-2400	107
2400-4800	103
4800-9600	98
Broadband	124

*Reference $0.0002 \text{ dyne/sq cm}$

RTG/Transit Interface Information -- Contacts with APL indicate that the latest spacecraft structural analysis shows a resonant frequency between 100 and 150 hertz. A request to formalize a change to the converter qualification test requirement from 33 g's at 100 to 175 hertz to 33 g's from 100 to 150 hertz has been forwarded to APL. Decreasing the frequency band of the 33-g input will greatly increase the survivability of the HS/SSCA and converter panels.

CONFIDENTIAL

Figure 5. Heat source/support structure and gage assembly (HS/SSCA)

Figure 6. (photo courtesy TRW)

CONFIDENTIAL

Thermoelectric Converter

Engineering Thermal Model (ETM) Converter -- The ETM converter panels and structure have been fabricated and partially assembled. Delivery of this unit to TRW is scheduled for the first part of April, which is a schedule slip of about 2 weeks. Environmental tests will be waived for this unit since required structural modifications, as dictated by the STM test program, have not been incorporated in this unit. Electrical and thermal characteristics will be obtained from the modified test program.

Performance Model -- The converter panels and structure are in the process of fabrication. The PM converter will incorporate all required modifications. This unit is scheduled for delivery the first part of September, 6 weeks later than originally planned.

Converter/Thermoelectric Testing -- Generator GCO4 is continuing on life test and has over 5900 hours of testing. At 5200 hours the power output was 28.4 watts (normalized to ΔT 264.5°C), compared to its 30.2 watts after 101 hours of operation.

Panel GCO5 has over 10,500 hours of life testing with a power output at 9850 hours of 1.69 watts (when calculated to a ΔT of 255°C). This compares to an output of 1.90 watts after 100 hours of operation.

Heat Source

Design Details -- The basic capsule configuration to be used in design verification tests was frozen as of February 26, 1970. All drawings and specifications which describe the capsule are available. A maximum weight requirement of 8.65 pounds has been assigned to the capsule, and a maximum weight of 14.0 pounds assigned to the heat source. Other functional and performance characteristics are detailed in a TRW equipment specification, Q 11-2, entitled "Transit RTG Simulant-Fueled Radioisotope Heat Source," issued January 9, 1970.

Significant heat source design changes during this period include (1) the deletion of an emittance coating on the inside diameter of the Inconel can, (2) a change from iron titanate to platinized alumina as the emittance coating on the outside diameter of the Inconel can, and (3) the introduction of a mechanical non-selective pressure relief tube which will be welded to the end of the Inconel can. This tube will replace the need for a rupture diaphragm, and will help maintain a helium atmosphere during operational life.

Interface Documents -- The TRW/AI interface agreement was signed by all concerned and is now in effect. A TRW/MRC/LASL interface agreement (concerning fuel and fuel simulant) has been distributed and is currently being reviewed.

Weld Development -- Preliminary weld development, on capsule piece parts, was concluded at MRC. Although various hardware fit-up problems were encountered, satisfactory weld parameters were determined.

[REDACTED]

The Inconel 718 hardware for the can was late in shipment, and weld development was delayed. Subsequently, many problems were encountered, and satisfactory welds have been difficult to achieve to this date. Joint configuration, cleaning techniques, base material condition, cooling and fixturing, power input, and basic weld technique are being investigated. Recent results indicate progress is being made with copper chill straps placed near the weld joint, and further development and evaluation is proceeding along these lines in an effort to keep this from being the pacing item on the heat source program.

Process Optimization and Verification (POV) Phase I, based on sequential fabrication of two complete heat sources, is to be completed before fabrication of design verification heat sources. This will allow further optimization of the preliminary weld development parameters as it is to be accomplished on all-up capsule and can hardware.

Hardware -- The capsule piece part fabrication problems at AI have been identified and corrected. Rework and new process hardware is presently being produced and shipped to MRC. Inconel 718 all-up cans have also been shipped to MRC.

Transit MRB -- The Transit Materials Review Board (MRB) had its first official meeting to review piece parts to be used in the POV Phase I effort. Deviations were slight, and the board unanimously accepted the two sets of hardware.

Schedule -- The delivery of the initial design verification heat sources is now expected the first week in April. This is because of the slip in hardware delivery while rework and new process procedures were being checked, the can weld problem, and the decision to accomplish Phase I POV before fabrication of test heat sources. Testing should begin immediately following delivery of heat sources to either AI or TRW and continue through June.

Shipping Container -- The caged Transit heat source will be transferred between MRC, TRW, APL, and WTR in a two-part container. The outer container will provide shipping and radiation protection while the inner container will provide a controlled inert environment. The inner container will be removable and can be used for in-plant transfer and storage of the caged heat source.

The container will be supplied as GFE with the design, procurement, and testing being a joint responsibility of MRC and Sandia. The design will attempt to incorporate TRW's materials, thermal, and structural requirements in regard to interfaces.

Safety

Details of the Sandia Laboratories safety activities for the Transit program are presented in the Aerospace Nuclear Safety Department quarterly report.

1.4 Isotope Brayton Heat Source (IBHS)

R. E. Berry
D. Spatz

505-264-7122
505-264-7122

The Isotope Brayton Heat Source presently is using the Pioneer heat source technology; that is, a hexagonal heat shield, 3-1/2 inches across the flats by 6-3/4 inches long, and a T-111 technology type capsule inside the heat shield.

Although it is desired to use the Pioneer heat source without modification, this may be precluded by the higher operating temperatures encountered in the Brayton power module. An interim design may be necessary for the Plum Brook test because the available materials technology does not presently satisfy the high thermal conductivity required during normal operation and the low conductivity desired during reentry or abort conditions. The Plum Brook test capsule could be produced, if desired, within present materials capabilities.

The Plum Brook test of the Brayton Power Module will require about 60 heat sources each with a fuel loading of 400 thermal watts. The Brayton power module is expected to produce 2 to 10 kilowatts electric.

Thermal Analyses

The thermal analyses of the Pioneer heat source when subjected to the IBHS system requirements has continued throughout the quarter. Eight different calculations, reflecting continuing changes in the Pioneer heat source, have been completed. The following tabulation shows the comparative results.

Thermal Loading (watt)	2-D Model Used	Insulator	Strength Member Temperature (°F)
400	Sandia	None	2175
420	Sandia	None	2197
420	NASA	None	2116
420	NASA	0.2 inch PG $K = 0.26 \text{ Btu/ft}^2\text{hr}^\circ\text{F}$	2779
400	NASA	0.2 inch PG $K = 0.26 \text{ Btu/ft}^2\text{hr}^\circ\text{F}$	2728
400	NASA	0.2 inch thermal switch $K = 1.5 \text{ Btu/ft}^2\text{hr}^\circ\text{F}$	2291
400	NASA	0.2 inch thermal switch $K = 3.0 \text{ Btu/ft}^2\text{hr}^\circ\text{F}$	2220
400	NASA	None	1995

All heat source calculations included a POCO graphite heat shield and a 5.026-inch-long T-111 type capsule except the last calculation in the tabulation, which considered a 5.75-inch-long capsule.

The first three calculations and the last one were performed on a heat source which is not expected to fulfill the requirements associated with earth orbit and superorbit heat source reentry.

The greatest unknown existing in the above calculations is the thermal conductivity of the insulator materials.

Planning and hardware procurement are under way to perform thermal conductivity measurements on both tantalum felt and pyrolytic graphite in present Pioneer configurations.

Shipping

A rough cost analysis of shipping the IBHS by Universal-shipping-container/truck versus shipping by ATMX-railroad-car indicated that the ATMX car method was the cheaper method, providing the cars are available without charge to the program.

Two surplus ATMX cars have been located and assigned to the IBHS program without charge; therefore this mode for shipping is being actively pursued.

Preliminary Safety Analysis Report

The preliminary safety analysis report for the IBHS program has been indefinitely delayed. The delay was caused by a shortage of personnel and funds to complete this important task at this time.

[REDACTED]

1.5 Large Radioisotope Heat Source Capsule (LRHSC)

Atomics International
AT(29-2)-2338

D. R. Johnson

505-264-1159

The overall goal of the LRHSC program is to develop, in part, the technology required to design radioisotope capsules capable of operating in the space environment for extended periods of time at temperatures of about 2000°F. The program includes processing development and the generation of engineering materials data required to attain the main objective. Additionally, the data obtained from the program will be used to verify the currently used design approaches, to determine the applicability of materials data derived from tab and coupon tests, and to define the design margins which would exist for high-temperature capsules intended for flight systems.

Direct application of the technology has been realized, and a significant portion of the program now provides specific support to the Transit program. Tasks involved include piece-part development and such tests as impact, fire, overpressure, fragmentation, thermal verification, and oxidation. Additionally, the total development hardware order has been placed through a modification to this contract.

Two new contract modifications have been added during this period. The first was for fabrication and assembly of three basic Pioneer-size capsules; they were delivered to Sandia on February 20. The second contract modification involved an order for 22 sets of hardware for the Pioneer program. Delivery of this hardware to MRC is being phased in with Transit hardware and begins about mid-March.

Under the reference technology program, the creep tests on capsules B-3 and B-6 are continuing satisfactorily with both having over 7000 hours of test time. The creep test on capsule A-2 was ended and this capsule is being evaluated.

The final two impact tests of the reference LRHSC were at 1200°F and velocities of 400 and 450 feet/second. Hairline cracks, from a shear mechanism, were observed in the impacted nose sections of both capsules. A complete analysis of these and the other capsules impacted in the technology program may be found in the topical report released during this period: AI-AEC-12922, Large Radioisotope Heat Source Capsule Program, "Topical Report No. 8 - Capsule Impact Testing," J. M. Harris, January 23, 1970.

Work under the compatibility task is continuing with the evaluation of a coupon stack exposed 100 hours at 2250°F. Preliminary evaluation indicated a reaction at such interfaces as Pt-Rh against T-111, TZM, and Nb-1Zr. Coupon stacks are being prepared for exposure at temperatures up to 2500°F for times of 1000 hours.

Under Transit support the plans for design verification testing of heat sources have been prepared and distributed for review and comment.

Initial capsule piece-part production was interrupted when first deliveries were rejected. A basic problem in the tooling was uncovered, and immediate steps taken to rectify the situation. Rework and new process procedures were generated. MRC reviewed and concurred in these procedures, and piece-part production was allowed to begin again. Minor tolerance deviations are still being encountered, however, piece-part shipments to MRC are being made.

[REDACTED]

Blank Page

2. SPACE ISOTOPE POWER ADVANCED DEVELOPMENT

2.1 Thermoelectric (T/E) and Thermionic Converters

2.1.1 Lightweight T/E Generator

Gulf General Atomic
AT(29-2)-2564

I. G. Waddoups

505-264-4107

The objectives of the FY 70 efforts are to (a) investigate and develop improvements in the present Isotec technology being used in the Transit program, (b) develop and evaluate technology for using small Isotec-type SiGe elements in a cascaded system, and (c) further characterize and evaluate Isotopes' TAGS material for use in ISOTEC.

To accomplish (a) above laser welded hot caps, M&M bonded p-elements, other thermoelectric materials, and warm pressing of PbTe elements are being evaluated. Two modules with laser welded hot caps on all elements will begin life tests early next quarter. A 2% power increase is expected from the addition of the laser welded hot caps.

Two modules with M&M (mechanical and metallurgical) bonds on the p-elements have been tested for 1265 hours at 425°C (measured on the p-element hot cap) with little change in power output. One of these modules has been destructively evaluated and the other is continuing on life test. These bonds are made by spot welding the mesh to the inside of the hot cap and then bonding to the PbTe using gold foil as the filler material. The two p-elements from the module taken off test were evaluated metallographically and results indicate that the M&M bond might allow increased operating temperatures. It appears that the addition of the Fe mesh to the bond area causes a decomposition of the Fe_xTe_x formed during bonding which is not observed when the mesh is not present.

To increase the density and strength of the n-elements, warm pressing at 400°C is being evaluated as a replacement for or an addition to the present cold-pressing process. Elements fabricated by warm pressing have yielded satisfactory thermoelectric properties but have exhibited slight swelling during sintering. Warm pressing has since been done in a vacuum and this seems to eliminate much of the swelling problem. Detailed process parameters will be established and reported next quarter. Element strength is increased considerably before sintering and it is expected that element densities can be increased to 98-99% of theoretical.

To accomplish (b) above two two-couple modules have been fabricated. The first was used to check out the test station and the second was tested for 30 hours at a T_h/T_c of 900/230°C, at which time the resistance increased markedly; the bond between the Ta hot cap and the pyrocarbon had failed. The module contained SiGe (63% Si) p-elements and SiGe (80% Si) n-elements, both of which were bonded to pyrocarbon which had been bonded to a tantalum-coated-copper hot cap. The nickel-clad-silver cold cap was bonded to a carburized tungsten shoe which was bonded to the element during hot pressing of the elements.

[REDACTED]

To accomplish (c) above vaporization characteristics of TAGS are being identified, TAGS material is being synthesized, and elements are being fabricated and tested. Weight-loss experiments in vacuum at 450°C for 40 hours on as-received TAGS-85, TAGS-85 + 0.8% Mn, and TAGS-85 baffled with opacified paper washers resulted in 69, 44, and 9 percent weight losses, respectively. Bare PbTe and baffled PbTe experienced about 1.2 and 0.5 percent weight losses respectively, under similar conditions.

One module containing TAGS is being life tested and has degraded 4 to 5% in 500 hours. The hot junction temperature is about 425°C.

2.1.2 Thermionic Module Development

General Electric
AT(29-2)-2055

L. O. Cropp

505-264-4942

The objective of this program is the development and ground demonstration of a 100-watt(e) isotopic thermionic power module.

Testing of the thermionic module compatibility test specimens, discussed last quarter, was continued. Four of the specimens were subjected to TIG and electron-beam weld simulation tests with no harmful effect on the bonded interfaces of the test specimens. These same specimens were thermally cycled between 100° and 600°C as might occur during module operation. The bonds were again unaffected. Three compatibility test specimens plus three composite charpy specimens were placed on long-life tests on November 20, 1969. The test specimens are being maintained at 600°C in a vacuum of less than 5×10^{-5} Torr. One compatibility test specimen and one composite charpy specimen will be removed after 2000-, 5000-, and 9600-hour exposures to determine bond integrity and notch toughness of the Haynes-25 after long exposure at operating conditions. A composite charpy specimen is a piece of Haynes-25 in a charpy V-notch configuration that has had copper and nickel bonded to it, as is done in the module housing structure.

The copper and nickel were etched away and charpy V-notch tests were run to determine the aging effects produced by the thermal bonding treatment alone (i.e., no exposure to operating conditions). These tests showed that the Haynes-25 was embrittled or aged during isostatic pressing of the composite specimens, and that proper controls of the bonding process are necessary. The tests also showed that the copper-to-Haynes diffusion bond does not embrittle the Haynes-25 over the time period tested; however, the data obtained from long-life testing will be necessary for confirmation. The impact energies measured from these tests indicate that the Haynes-25 may have sufficient toughness to serve as the impact housing. Additional aging during normal operation of the module is not expected because of the relatively low operating temperature of the composite housing.

The all metal lead-through design has been altered from the concentric tube approach discussed last quarter to a bellows type assembly. This change is due to the discovery that a miniature heliarc welding process can be reliably used to fabricate highly flexible, leakproof bellows assemblies from 3-mil Haynes-25 foil. Some preliminary tests were made to investigate methods of electrically insulating the

[REDACTED]

convolutions of the bellows from each other when they are compressed by helium pressure. One promising method consists of forming a very thin, but electrically insulating, oxidized layer on the surface of the Haynes-25 by heating it in a wet hydrogen atmosphere to temperatures between 900° and 1200° C.

A diode has been constructed and is being subjected to electrically heated performance tests. Testing was begun with both steady-state and sweep data being taken at emitter temperatures of 1500° and 1600° C. The initial maximum steady-state power output at 1600° C was about 49 watts, far below the design goal of about 105 watts. However, it was discovered that steady-state operation of the diode at 1600° C improved the diode performance, and that steady-state operation of the diode at 1700° C resulted in an increased rate of improvement. For these reasons the diode was operated for a few hours at a steady-state temperature of 1700° C, and several days at 1600° C. The result was that the diode performance improved until the design goal of 150 amperes at 0.68 volt was obtained.

There are several possible explanations why the diode performance could increase with time at high temperature:

1. The diode may have gas in it which is being slowly "gettered" by the hot niobium in the seal flanges.
2. The emitter (or, possibly, the collector) could have a monolayer of impurities on its surface which was deposited there during either processing or outgassing. These impurities may be slowly evaporating from the surface, thus increasing diode performance.
3. The high temperature may be affecting the surface of the etched emitter in such a way (as by rounding sharp edges) as to improve its electrical characteristics.

The present program of taking dynam sweep data after an improvement is observed during steady state operation should provide a diagnostic tool by which the reason for the increased performance may be better understood.

During continued steady-state operation of this diode (when its power output had increased to about 90 watts) an arc occurred between one of the high-voltage electron bombardment filament leads and its vacuum lead-through. This resulted in vacuum chamber failure and a very sudden exposure of the hot diode assembly to atmospheric pressure. The electron bombardment heater power stopped immediately so the diode cooled to room temperature in air. Several areas of the diode and the insulation assembly were somewhat oxidized; however, no significant damage appeared to have occurred. The chamber, insulation, etc., was repaired and the diode was brought back up to temperature. The diode operated as it did before exposure to air. It is impossible to state whether or not some oxidation may have occurred on the diode which would show up as a failure mechanism during life tests. This diode was not scheduled for life testing, and the oxygen exposure means that it now cannot be scheduled for such testing.

[REDACTED]

The tests of sheathed heater wires mentioned last quarter were completed. The heater wires are constructed of W-25Re sheaths, BeO insulation, and rhenium conductor wires. Thermal cycling tests at both 16 watts and 8 watts per centimeter of wire length indicated no significant difference in short-term performance could be measured as a function of heat flow. Thermal cycling followed by 1000-hour thermal soak tests in vacuum under the same two heat flow conditions also resulted in no measurable performance changes for the eight specimen heater wires tested.

An engineering module which approximates a full-scale heater block has been successfully operating in vacuum at 1775°C for 500 hours; this test will continue to 1000 hours. This engineering module is a 0.42-inch-diameter by 1-inch-long cylinder of tungsten with two 0.13-inch-diameter sheathed heater wires brazed into it using a densified 60% molybdenum/40% ruthenium braze powder. The heater wires are connected in series by welding the rhenium conductor wires together and welding a tungsten end cap onto the tungsten cylinder to cover the rhenium conductor.

The design work on the full-size electrical heater block was completed. This block would use about 36 heater-wire elements in a tungsten block producing about 12 watts/cm of wire length for a total heat flow of about 1000 watts (approximately 54 volts at 20 amperes).

Oak Ridge fueled their curium test capsule (a revolver-type tungsten cylinder) in late February with no apparent difficulties.

The FY 70 budget for this program has been decreased which will require some replanning on this contract. In all probability the long-term life tests, full-scale heater block development, and electrical lead-through development will have to be terminated.

2.2 Capsules

2.2.1 Vented Capsule

TRW Systems, Inc.
AT(29-2)-2551

P. D. O'Brien

505-264-3762

The objective of this program is to develop a helium vent for use in the high-temperature (2000°F) LRHSC fueled with $^{238}\text{PuO}_2$ or other alpha-emitting fuels. The vent under development is a nonselective, porous-ceramic type.

During this quarter, both the vent stability and material compatibility tests referred to in the last quarterly report continued. Conclusion of these tests and evaluation of the results are scheduled for the next quarter.

2.2.2 Siren Capsule

Sanders Nuclear
AT(29-2)-2708

P. D. O'Brien

505-264-3762

The objective of this program is to establish the feasibility of the Sanders Intact Reentry Encapsulation (SIREN) capsule, which consists of carbon-impregnated carbon or graphite yarn wrapped around a solid-solution cermet (SSC) fuel core. A compatibility liner consisting of either wrapped ZrO_2 yarn or mating ceramic shells lies between the fuel and the outer capsule.

During this quarter, SIREN has emerged as a strong contender for selection as the reference capsule for the multihundred-watt (MHW) RTG. The impact test program in progress at the end of the last report period has been completed and a report is in preparation. A much larger impact test program, funded under MHW, is now in progress. It is difficult, and probably pointless, to separate the results of the two programs. At this time, only general conclusions are possible:

1. Survivability of 2-inch-diameter SSC spheres, in multilayered SIREN capsules, has been demonstrated in impact tests at velocities up to 313 feet per second. The SIREN (as distinct from MHW) test matrix included 4 SSC spheres, all of which survived impact in the sense of remaining unbroken.
2. Analysis shows that approximately 99 percent of the capsule impact energy is dissipated in crushing the composite graphite structure.
3. It appears that the use of high-strength graphite yarn contributes to impact survivability, but the other constituents of the composite make an unqualified conclusion on this point difficult.
4. While it is perhaps premature to report that postimpact containment has been demonstrated, the following results of the impact tests at least indicate that containment is possible:

-
- a. The 5-mil-thick, flame-sprayed ZrO_2 remained intact on 3 of the 4 SSC spheres.
 - b. A one-of-a-kind, carbon-impregnated ZrO_2 yarn layer surrounding an SSC sphere remained intact following impact.
 - c. The "marginal" survival of some of the palladium foil barriers, used to prevent carbon impregnation of the inner graphite and ZrO_2 yarn layers on several spheres, indicates that this technique might be developed to provide containment.

Recent emphasis in the SIREN program has, obviously, been on impact testing. No technology work is in progress or funded for the balance of FY 70, although a proposal has been submitted for work in the areas of "hot" winding, "hot" impregnation, and ZrO_2 (yarn) liner characterization.

2.2.3 Thermal Switch Development

Hittman Associates
AT(29-2)-2797

J. A. Van Den Avyle

505-264-6638

The objective of this contract is to develop a thermal switch composite material for reentry protection of radioisotope capsules with normal operating temperatures of 2000° to 2200°F .

Primary effort during this quarter was directed at achieving better preswitched thermal conductivity for the Ni-ZrO_2 switch through increased Ni loading. Conductivities on the order of 1 to 2 Btu/hr ft² °F are desired. Previous work with Ag and Cu had shown that reduction of fused halide salts of the metal species yielded high-quality continuous coatings in zirconia foam. This technique has not worked for Ni, however, since all the nickel-halide salts studied either sublimed or dissociated before melting. Improving conductivity through increased metal loading by the oxide slurry impregnation technique has been unsuccessful because the resulting metal layer is very porous and is not highly conductive.

Due to the problems with nickel, work was initiated on impregnating with cobalt, which has a fusible halide salt, and palladium, which can be plated from a commercially available organic solution. Switch samples have been made with each of these metals. Ni, Co, and Pd have similar melting points and thermal properties, and any would be suitable as a high temperature switch metal.

The ability to fabricate a Pioneer-sized thermal switch sleeve was demonstrated during this period. A Cu-ZrO_2 switch sleeve (0.16-inch thick by 2.9-inches o. d. by 2.5-inches long) was fabricated, and plans called for reentry testing this switch with a spare TZM Pioneer-type capsule with POCO heat shield in an earth orbital mode.

2.3 Thermoelectrics

2.3.1 SiGe T/E Materials and Module Development

RCA
AT(29-2)-2510

W. F. Windle

505-264-4942

The primary objective of this program is the development of highly reliable, long lived, and reproducible silicon-germanium thermoelectrics capable of operating in anticipated environments with hot junction temperatures of 1000°C or higher. A long-range program to establish the basic technology for optimized and predictable T/E conversion devices is in progress.

The work is being carried out in three main areas. First, the materials program will include the optimization of the present silicon-molybdenum hot shoe material and bonds; the development of new improved hot shoe materials and bonds for improved T/E performance and stability; and the development of higher silicon content SiGe exhibiting improved thermoelectric properties. Second, the Air-Vac Module Development program is for the optimization of thermocouple and module configurations for a variety of performance criteria and environmental extremes. Finally, the Cascade Converter Development program will examine analytically, in depth, the performance of a variety of cascaded T/E converters and include the fabrication and initial testing of SiGe stages for cascaded converters.

The program effort is currently being redefined to give significant support to the Multihundred Watt program.

Compatibility tests of SiGe couples with platinum foil, which had been proposed for use as insulation capable of operating at high temperatures in air, have been carried out. Gross incompatibility of Pt with SiGe sublimation products in vacuum at temperatures above ~750°C was demonstrated. If Pt foils are to be used, sublimation inhibiting coatings must be developed for the SiGe thermocouples.

Performance testing in vacuum and nitrogen of 5-watt converters insulated with Min-K 2020, zirconia felt, and Ni-Astroquartz foil have been completed to demonstrate the potential air operation capability of RTG's. In these tests, the power output in nitrogen was about 80%, 60%, and 35%, for the three insulations respectively, of the power output in vacuum.

Performance testing of the zirconia-felt-insulated converter shows stable performance of the insulation in vacuum for 1000 hours. Vibration testing of this converter after 2000 hours operation should be completed next quarter.

Performance mapping of the 35-watt, foil-insulated converter (C-4) at hot junction temperatures from 500° to 1100°C has been completed. The converter efficiency for T_h/T_c of 1100°/300°C was 6.0%. Shortly after stabilization testing was started with $T_h \sim 1050^\circ\text{C}$, severe shorting of the couples occurred through the zirconia yarn used for electrical insulation between the T/E legs and the foil insulation. Single-couple tests are under way to duplicate and isolate the source of this shorting problem. The C-4 converter is being rebuilt using alumina instead of lava

for the heater core, also Astroquartz yarn instead of the zirconia yarn which became conductive. Initial performance mapping of the rebuilt converter is expected to be completed in April.

Performance mapping of the nominal 8-watt, foil-insulated, 18-couple converter using 80% Si hot-pressed couples has started. This converter has demonstrated an efficiency of 3.0% for $T_h/T_c = 470^\circ/120^\circ\text{C}$.

The design layout of a SiGe hot stage for cascading with the Transit converter has been completed. Fabrication of one module for this design has begun. Performance testing of this module should start in June 1970.

The status of long-term performance testing of modules and converters to date is summarized in Table VIII.

TABLE VIII
Air-Vac Life Test Status

Device Description	Hours On Test	Power Output (watt)	Average Hot Shoe Temp. ($^\circ\text{C}$)	% of Power Output at () Hours
Reference converter, constant power	14,200	25.0	975	96 (1500)
Min-K insulated 5W converter	12,600	~ 5	1000	Data since last downtime not available
4-cpl. ref. design module	11,500	1.7	1000	92 (1500)
4-cpl. ref. design, Si Hot Shoe	5,800	1.5	1000	Shut down for set up of new tests in test station
4-cpl., 50:1 L/A	4,500	.83	1000	
SNAP 17A Module: No. 5	48,000	1.47	850	91 (500)
SNAP 17A Module: No. 10	46,500	2.11	850	94 (500)
SNAP 17A Module: No. 9	46,000	1.56	1050	96 (500)
SNAP 17A Module: No. 18	44,000	2.26	825	93 (500)
SNAP 17A Module (air): No. 1	46,500	4.22	825	90 (500)

2.3.2 TPM-217 Development

3M Company
AT(29-2)-2473

H. J. Gerwin

505-264-1751

The objective of this program is to characterize the TPM-217 T/E material through a basic materials study. The program consists of the determination of thermoelectric, mechanical, and chemical properties by short-term and long-term element testing.

A new vitreous carbon crucible has been used in the synthesis of TPM-217 to reduce the loss of reactants into the crucible walls during processing.

Several braze materials, electrodes, and leg compositions have been studied in the bonding experiments aimed at developing a bond for the cold end electrode. Early strength tests indicate bonds as strong as the leg material.

Performance measurements have been made to about 1000°C to obtain values for engineering calculations. Using these measurements, the ZT parameter has been calculated and is shown in Figure 7.

After one year of testing elements in thermal gradients with 500°, 600°, and 700°C hot end temperatures, the average Seebeck coefficient indicates stable operation, i. e., less than two percent variation after the stabilization (burn-in) period.

Contract negotiations have begun for extending the p-type evaluation, but with the emphasis of the program to be on developing a compatible n-type material.

Figure 7. P-type TPM-217, Figure of Merit

2.4 Thermal Insulation

Introduction

Two contracts are under way for the development of thermal insulation for radioisotopic thermoelectric and thermionic generators. The Linde Division of Union Carbide is developing vacuum foil insulation systems for use in the 400° to 2500°F temperature range. Thermo Electron Corporation is developing vacuum foil insulation systems for use in the 1800° to 3100°F temperature range. Both companies have completed an 18-month Phase I period. Each company is now doing a Phase II follow-on program. The Phase II activities started in mid-FY 1966.

2.4.1 1800°F Foil Insulation

Linde
AT(29-2)-2832

D. J. Mottern

505-264-6638

Long-Term Thermal Conductivity Tests

The objective of this task was to obtain preliminary indications of the long-term stability of multilayer insulation by conducting long-term, continuous tests at maximum operating temperatures.

The 1800°F composite multilayer insulation is still on life test. This composite consists of 30 layers of Mo/Astroquartz followed by 15 layers of Ni/refrasil quartz followed by 8 layers of Cu/refrasil quartz followed by 3 layers of Al/Al-opacified glass. This sample has an average layer density of 110 per inch and the sample thickness is 0.50 inch. About 7400 hours of continuous operation have been completed. The apparent thermal conductivity in vacuum between 1770° and 504°F is 2.84×10^{-3} Btu/hr-ft-°F. This is 46% higher than the original value of 1.95×10^{-3} Btu/hr-ft-°F. There is some question as to whether the degradation is entirely due to the insulation or might be due to thermocouple degradation. For the remaining 2600 hours of testing the power input will be kept constant rather than the hot side temperature. The post-mortem evaluation of this system should indicate the cause(s) of the degradation.

2.4.2 High-Temperature Insulation

TECo
AT(29-2)-2833

D. J. Mottern

505-264-6638

Three of the four 10,000-hour life tests are still shut down because of heater failure. One of the 1700°C tests is still operating but the pyrometer view port is now badly clogged. The heaters have been redesigned in conjunction with another AEC contract. These blocks will be fabricated upon receipt of the Mo/50Re.

2.5 Radiation Vulnerability of RTG's

P. D. O'Brien

505-264-3762

Activity in the area of radiation vulnerability has, for all practical purposes, been suspended. A program policy, proposed by SNS in January, imposes current DOD hardness criteria on systems with specific DOD applications and makes it the responsibility of RTG contractors to demonstrate, by analysis and/or testing, that the hardness criteria have been satisfied. For non-DOD systems, radiation hardness will not be a formal, documented requirement, but will be considered to the extent that hardening technology from other programs will be applied when it is possible to do so without affecting performance or cost.

2.6 Thermal Conductivity Apparatus

W. H. McCulloch

505-264-3762

During this reporting period, an apparatus designed to determine the thermal conductivities of thermoelectric materials at operating temperatures was assembled and placed into a vacuum test.

The apparatus is based on the comparative method of determining thermal conductivity. This method may be used when an identical heat flow passes through dissimilar materials giving rise to temperature gradients. If the samples of dissimilar materials have the same geometry, their conductivities are related to these temperature gradients by

$$\frac{k_1}{k_2} = \frac{(\Delta T / \Delta \ell)_2}{(\Delta T / \Delta \ell)_1}.$$

If one of the samples is a known standard, the conductivity of the other is given by

$$k = k_s \frac{(\Delta T / \Delta \ell)_s}{(\Delta T / \Delta \ell)}$$

where the subscript *s* refers the quantity to the standard sample.

The specimen assembly of the apparatus consists of a stack of five alternate layers of two materials, one of known thermal conductivity and the other of undetermined thermal conductivity. The furnace is so designed that a temperature difference may be maintained across the stack and the resulting heat flow through the stack is approximately one-dimensional. Thus the alternate layers have a common heat flow through them.

The temperature profile in the specimen stack is to be determined by a thermocouple which may be moved through a small hole along the axis of the stack. From this profile the temperature gradients in the two materials may be determined and the thermal conductivity of the specimen evaluated by the equation above.

Preliminary tests are now being run to check out the design of the apparatus. Test temperatures have ranged up to 950°C. These tests have not revealed any design faults. The preliminary tests are continuing to determine both the system's capability to maintain a set temperature drop across the specimen stack and the temperature range over which it might be useful.

DISTRIBUTION:

M-3679 (62nd Ed.) C-92a (124)

U. S. Atomic Energy Commission
Director of Space Nuclear Systems
Washington, D. C. 20545

Attn: Milton Klein, Director (1)

G. A. Newby

Asst. Dir for SEPO (1)

R. T. Carpenter, Chief

Isotope Systems Br. (2)

G. P. Dix, Chief Safety Br. (1)

C. Johnson, Chief Reactor

Systems Br. (1)

J. A. Powers, Chief Fuels Br. (1)

W. A. Yingling, SNPO (1)

R.S. Decker, Chief SNPO Safety Br. (1) National Aeronautics and Space Adm.

U. S. Atomic Energy Commission
Div of Reactor Development & Technology

Washington, D. C. 20545

Attn: S. S. Seiken

Maj. Gen. Edward B. Giller, USAF

Asst General Manager for

Military Application

U. S. Atomic Energy Commission

Washington, D. C. 20545

U. S. Atomic Energy Commission

Albuquerque Operations Office

P. O. Box 5400

Albuquerque, New Mexico 87115

Attn: H. C. Donnelly (1)

R. L. Miller (1)

T. B. Miller (1)

U. S. Atomic Energy Commission

Canoga Park Area Office

P. O. Box 591

Canoga Park, California 91305

Attn: D. Reardon

Monsanto Research Corporation

Mound Laboratory

P. O. Box 32

Miamisburg, Ohio 45342

Attn: Records Management

For: G. R. Grove

Chief

Nuclear Flight Safety Evaluation

Code RNS

Attn: Thomas B. Kerr

NASA Headquarters

Washington, D. C. 20545

NASA, Ames Research Center

Attn: Mr. Howard K. Larson

Moffett Field, California 94035

For: Charles F. Hall (1)

Manager, Pioneer Project

Charles F. Baxter (1)

AEC Representative, PPO

Manned Space Center

Houston, Texas 77058

Attn: William C. Remini

Bldg. 16, Code ZS-5

J. A. Hornbeck, 1

W. J. Howard, 1000

W. A. Gardner, 1500

B. E. Arthur, Jr., 1640

R. W. Henderson, 2000

L. D. Smith, 2300

L. J. Paddison, 2400

R. S. Claassen, 2600

S. J. Buchsbaum, 5000

A. Narath, 5100

O. E. Jones, 5130

J. E. Schirber, 5150

L. C. Hebel, 5200

C. R. Mehl, 5230

J. E. McDonald, Actg., 5320

J. R. Holland, 5321

W. M. O'Neill, 5520

M. J. Davis, 5530

R. A. Bice, 7000

C. F. Bild, 7300

L. J. Heilman, 7400

J. R. Meikle, 7410

C. R. Barncord, 7600

G. A. Fowler, 9000

A. Y. Pope, 9300

R. C. Maydew, 9320

L. A. Hopkins, Jr., 9500

[REDACTED]

DISTRIBUTION (continued)

A. J. Clark, Jr., 9510

S. L. Jeffers, 9512 (3)

Attn: R. G. Illing, ARPIC (2)

S. McAlees, Jr., 9513

G. J. Hildebrandt, 9520

J. W. McKiernan, 9521 (2)

J. Jacobs, 9522 (2)

L. C. Baldwin, 3412

B. R. Allen, 3422

C. H. Sproul, 3428-1 (10)

G. C. Newlin, 6011

B. F. Hefley, 8232 (5)