~~SECRET~~

~~CONFIDENTIAL~~

MASTER

NAA-SR-6022
COPY 64 OF 110
22 PAGES
SERIES A

DO NOT PHOTOSTAT

~~Excluded from automatic
downgrading and declassification~~

BI-MONTHLY PROGRESS REPORT
SNAP 8
REACTOR DEVELOPMENT
OCTOBER-NOVEMBER 1960
(Title Unclassified)

AEC Research and Development Report

~~RESTRICTED DATA~~

This document contains restricted data as defined in the Atomic Energy Act of 1954. Its transmittal or the disclosure of its contents in any manner to an unauthorized person is prohibited.

CLASSIFICATION CHANGED TO

~~CONFIDENTIAL~~

DATE

H. J. Hall
Chief, Declassification Branch

ATOMICS INTERNATIONAL

A DIVISION OF NORTH AMERICAN AVIATION, INC.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

~~CONFIDENTIAL~~

~~SECRET~~

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

037122A1030

LEGAL NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the Commission, nor any person acting on behalf of the Commission:

A. Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or

B. Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method, or process disclosed in this report.

As used in the above, "person acting on behalf of the Commission" includes any employee or contractor of the Commission, or employee of such contractor, to the extent that such employee or contractor of the Commission, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with the Commission, or his employment with such contractor.

DO NOT PHOTOSTAT

037122A1030

~~SECRET~~

~~CONFIDENTIAL~~

NAA-SR-6022
SPECIAL DISTRIBUTION

Facsimile
Microcard
for Access
Availability
Division of Technical Information Extension
P. O. Box 10
Oak Ridge, Tennessee

~~CONFIDENTIAL~~
Excluded from Automatic
Downgrading and Declassification

BI-MONTHLY PROGRESS REPORT
SNAP 8
REACTOR DEVELOPMENT
OCTOBER-NOVEMBER 1960
(Title Unclassified)

Exempt from CCRP Re-review Requirements
(per 7/22/82 Duff/Caudle memorandum)
Hh 3/3/04

Classification cancelled (or changed to) **UNCLASSIFIED**

Letter 5/3/73
by authority of **AI- R.G. Chalker, Mgr. Eng. Sec. Mgt.**

by **GG** DTIC date **5/24/73** Editor

C. E. JOHNSON

NOTICE
This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Atomic Energy Commission, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

CLASSIFICATION CHANGED TO
~~CONFIDENTIAL~~
DATE **5/24/73**
John Caudle
Chief, Declassification Branch

~~RESTRICTED DATA~~

This document contains ~~Secret~~ Restricted Data as defined in the Atomic Energy Act of 1954. Its transmittal or the disclosure of its contents in any manner to an unauthorized person is prohibited.

This document contains ~~Secret~~ Restricted Data as defined in the Atomic Energy Act of 1954. Its transmittal or the disclosure of its contents in any manner to an unauthorized person is prohibited.

AEC RESEARCH AND DEVELOPMENT REPORT ATOMICS INTERNATIONAL

A DIVISION OF NORTH AMERICAN AVIATION, INC.
P.O. BOX 309 CANOGA PARK, CALIFORNIA

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

CONTRACT: AT(11-1)-GEN-8
ISSUED: MARCH 15, 1961

~~CONFIDENTIAL~~

534
~~SECRET~~

~~SECRET~~

~~CONFIDENTIAL~~

DISTRIBUTION

Category: SPECIAL

Copy No.

Advanced Research Projects Agency	1-2
Air Force Ballistic Missile Division, Inglewood	3-7
Air Force Special Weapons Center	8-12
Air Technical Intelligence Center	13
Air University Library	14
AiResearch Manufacturing Co. of Arizona	15-16
Argonne National Laboratory	17
Atomic Energy Commission, Washington	18-22
Atomic Energy Commission, California Patent Group	23-24
Bureau of Naval Weapons	25-26
Bureau of Ships	27-28
Canoga Park Area Office	29-30
Chicago Operations Office	31-32
Chief of Naval Operations	33-35
Department of the Army	36-38
Institute for Cooperative Research	39-41
Jet Propulsion Laboratory	42-43
Lawrence Radiation Laboratory	44
Lockheed MSD, Palo Alto	45-48
Los Alamos Scientific Laboratory	49
National Aeronautics and Space Administration, Ames	50
National Aeronautics and Space Administration, Cleveland	51-52
National Aeronautics and Space Administration, Langley	53
National Aeronautics and Space Administration, Washington	54-55
Naval Ordnance Laboratory	56
Naval Research Laboratory	57-58
Oak Ridge National Laboratory	59
Office of Naval Research	60
Project RAND	61
Rome Air Development Center	62
School of Aviation Medicine	63
Technical Information Service Extension, Oak Ridge	64-73
Wright Air Development Center	74-76
AI Library	77-110

~~SECRET~~ PHOTOSTAT

~~CONFIDENTIAL~~
NAA-SR-6022
~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~

~~SECRET~~

Figure 1. SNAP 8 Reactor

Figure 2. SNAP 8 Hydraulic Model

NAA-SR-6022

~~SECRET~~

~~CONFIDENTIAL~~

788 002

~~CONFIDENTIAL~~

CONTENTS

Project		Page
	Project Engineer's Report	5
2803	Control and Simulation Analysis	7
2811	Fuel Materials Development	9
2815	Cladding Development	10
2817	Fuel Element Fabrication Process Development	13
2819	Fuel Development Containment	15
2830	Core Analysis	16
2842	Control System Development	18
2846	Primary Coolant Development	19
2871	Mechanical Design	21

THE TWO PREVIOUS BI-MONTHLY PROGRESS REPORTS ARE:

NAA-SR-5692	June-July 1960	Issued: January 10, 1961
NAA-SR-5930	August-September 1960	Issued: January 15, 1961

NAA-SR-6022

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~

A Division of North American Aviation, Inc.

PROJECT ENGINEER'S BI-MONTHLY REPORT

Program: SNAP 8

Project Engineer: C. E. Johnson

Reporting Period: October-November 1960

I. PROJECT OBJECTIVES

SNAP 8 is a nuclear power supply designed to provide 30 or 60 kw of electrical power on space vehicles. It is based on the SNAP 2 concept of a NaK cooled, zirconium hydride reactor coupled to a mercury Rankine cycle. The SNAP 8 system is being developed jointly by the Atomic Energy Commission and the National Aeronautics and Space Administration.

The objectives of the SNAP 8 development work being done under this contract are to:

1. Develop the SNAP 8 reactor including its associated controls, shield, and safety features;
2. Test the complete SNAP 8 system; i.e., reactor coupled to power conversion equipment. The power conversion equipment is being developed by the Aerojet General Corporation under contract to NASA.

II. PROJECT ENGINEER'S SUMMARY EVALUATION OF PROGRESS TO DATE

The detailed reactor analysis, fuel and component development, and reactor operation experience gained from the SNAP 2 program form the basis of the SNAP 8 reactor development program. To apply SNAP 2 technology to the SNAP 8 reactor, which generates ten times more power and operates at 100°F higher coolant temperatures, additional development is required. The work on SNAP 8 in FY 1961 is being directed towards reactor design and fuel development.

The preliminary design of the SNAP 8 reactor has been completed. Key design parameters are:

1. 600 kw thermal power
2. 10,000 hours design life
3. NaK cooled (1100°F inlet, 1300°F outlet)
4. Homogeneous fuel-moderator material: (Zr-10 wt % U) H_x hydrided to N_H = 6×10^{22} atoms/cc
5. 5% hydrogen loss in 10,000 hours operation
6. The core is ~9 in. in diameter by 14 in. long and contains 211 0.56 in. OD fuel-moderator rods
7. The 3 in. thick beryllium radial reflector is outside the core vessel and contains four control elements.
8. The total reactor weight is ~375 pounds. The reactor weight breakdown is as follows:

NAA-SR-6022

100 000

~~SECRET~~

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~

A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

Fuel elements	169 lb
Internal BeO reflectors	9
Grid plates and internal core structure	16
NaK	11
Pressure vessel	30
External beryllium reflector	120
Control drives and structure	<u>~ 30</u>
Total	385 lb

Detailed analysis of this preliminary design indicates that the Solaramic hydrogen diffusion barrier in the fuel elements must operate at fairly high temperatures (i. e., up to 1400 to 1550°F). Meanwhile preliminary experimental results indicate that the practical temperature limit of Solaramic may fall in this same temperature range. Therefore emphasis has been placed on developing new higher temperature hydrogen barrier materials and on design features which minimize the peak cladding temperature such as shrink fitting the cladding onto the fuel rods and adjusting the coolant flow profile to minimize cladding temperature. A hydraulic model of the reactor core has been built, instrumented, and placed in operation. The test results indicate that the optimum coolant flow profile can be achieved in the reactor. A long term hydrogen leak rate test at 1400°F has been initiated. The first 350 hours of operation have indicated that the Solaramic hydrogen barrier will operate satisfactorily at the SNAP 8 temperatures.

Two fuel burnup capsules are being fabricated for shipment to the ETR for irradiation in December 1960.

Corrosion tests on the core structural materials have been conducted in 1400°F NaK for durations of 2000 to 3500 hours.

During the next reporting period detail design of the SNAP 8 Experimental Reactor (S8ER) will be initiated.

3-005

~~CONFIDENTIAL~~

NAA-SR-6022

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

Program:	SNAP 8		
Project:	Control and Simulation Analysis		
Responsible Engineer:	D. Mason	Project Engineer:	C. E. Johnson
Reporting Period:	October-November 1960	Contract:	AT(11-1)-GEN-8
AEC Category:	04-10-04-08	General Order:	7570 Subaccount: 2803

I. PROJECT OBJECTIVES

The objectives of this project are to determine and define the steady state and dynamic characteristics of the SNAP 8 reactor and control system. These characteristics will be presented as reactor and control system specifications. Control requirements will be coordinated with the NASA prime contractor. The transient studies necessary for preparation of the hazards report on the first model of the SNAP 8 reactor will be conducted under this project.

II. MAJOR ACCOMPLISHMENTS TO DATE

The qualitative requirements of the reactor control system have been developed and a conceptual control system has been formulated.

III. PROGRESS DURING REPORT PERIOD

The qualitative requirements of the reactor control system have been established. These are:

The reactor control system must be capable of automatic reactor startup from cold and subcritical to the hot, critical, low power-low flow condition.

The reactor control system must be capable of automatically controlling the reactor from the low power-low flow condition to full power-full flow condition as the secondary loop is automatically activated.

The reactor control system must be capable of automatically controlling the reactor when at full power under normal and abnormal hydrogen loss and under all possible parasitic load changes.

A conceptual control system has been formulated. This control system uses a discontinuous-type control drum drive system which inserts or withdraws reactivity whenever the reactor coolant outlet temperature is not within a pre-set deadband. An analog model of the reactor and control system was developed and programmed on an electronic analog computer. Preliminary results indicate that automatic startup, using the conceptual control system is possible.

Preliminary specifications for a prototype control drum drive system to be included in the S8ER were completed and released.

~~SECRET~~

~~CONFIDENTIAL~~

ATOMICS INTERNATIONAL

A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

IV. EVALUATION OF EFFORT TO DATE

Progress pertaining to the reactor control system is satisfactory.

V. NEXT REPORT PERIOD ACTIVITIES

Further studies of the conceptual control system will be performed to determine whether or not one control system with constant parameters can be used to bring the reactor from cold subcritical to hot and low power; from hot and low power to full power; and provide adequate control for normal and abnormal full power running conditions.

Work will be started and completed on the transient studies necessary for facility hazards reports on both the S8ER and the Ground Prototype System.

103 007

NAA-SR-6022

~~CONFIDENTIAL~~

71228 1030

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

Program: SNAP 8
Project: Fuel Materials Development
Responsible Engineer: D. F. Atkins Project Engineer: C. E. Johnson
Reporting Period: October-November 1960 Contract: AT(11-1)-GEN-8
AEC Category: 04-10-04-08 General Order: 7570 Subaccount: 2811

I. PROJECT OBJECTIVES

The objectives of this project are:

Irradiate SNAP 8 reference fuel to 0.5 and 1.0 metal at. % burnup and determine the stability of the fueled moderator under reactor conditions.

Evaluate the properties of yttrium hydride for possible use in advanced SNAP 8 reactor concepts.

II. MAJOR ACCOMPLISHMENTS TO DATE

Irradiation capsules have been designed to test the performance of the reference fuel at 1300 and 1500°F.

Equilibrium pressure-composition-temperature relationships in the Y-H system have been investigated, with particular emphasis on the composition range of YH₂ to YH₃. X-ray investigations (room temperature) confirmed P-C-T observations that alloys in the region YH₂-YH₃ possess very sluggish transformation kinetics.

III. PROGRESS DURING REPORT PERIOD

Fabrication work on irradiation capsules NAA-53-1 and -2 has been completed, and fuel slugs have been prepared for these tests. Assembly of the capsules is underway with major emphasis on the cladding of the fuel with Solaramic-coated stainless steel.

Studies on the effect of high pressures on the P-C-T relationships of 90 wt % Zr-10 wt % U alloy hydrides have been initiated. All previous work above 2 atm has been based on extrapolated results. Phase equilibria work on yttrium hydride has been deferred until these studies are complete.

IV. EVALUATION OF EFFORT TO DATE

Assembly of the fuel irradiation capsules is progressing satisfactorily.

V. NEXT REPORT PERIOD ACTIVITIES

Irradiation capsules NAA-53-1 and -2 will be completed and shipped to the ETR for burnups of 0.5 and 1.0 metal at. %. Studies will continue on the P-C-T properties of the SNAP 8 reference fuel (U, Zr)H_x, at pressures up to 10 atm.

785 7 8
NAA-SR-6022~~CONFIDENTIAL~~~~SECRET~~

~~SECRET~~

~~CONFIDENTIAL~~ ATOMIC INTERNATIONAL

A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

Program: SNAP 8

Project: Cladding Development

Responsible Engineer: A. W. Sommer

Project Engineer: C. E. Johnson

Reporting Period: October-November 1960

Contract: AT(11-1)-GEN-8

AEC Category: 04-10-04-08

General Order: 7570

Subaccount: 2815

I. PROJECT OBJECTIVES

The objectives of this subaccount are to develop SNAP 8 cladding materials which will:

Maintain the hydrogen loss rate from the core at less than 5% per year.

Have sufficient mechanical integrity to both operate at SNAP 8 conditions for more than one year and withstand reactor excursions.

Be compatible with the core material with which it comes in contact.

II. MAJOR ACCOMPLISHMENTS TO DATE

The mass spectrometer type permeation tester modified to prevent devitrification of the ceramic coating during testing is complete and in operation. Laboratory glass formulating and enamel firing equipment is now installed and new coating formulation investigations have been initiated.

III. PROGRESS DURING REPORT PERIOD

A membrane of type 347 stainless steel coated with 3.6 mils of Solaramic S14-35A enamel has been annealed at 1400°F in 1 atm of hydrogen for a period of time in excess of 300 hours. During this test the hydrogen leak rate through the coating is continuously monitored with the mass spectrometer technique. This test is scheduled to continue for 1000 hours. The data obtained so far is given in Table I. The error involved in making any one measurement is $\sim \pm 20\%$.

A time-temperature study of Solaramic S14-35A-SM-2 was initiated. Samples of chromized Hastelloy N were coated and subjected to a hydrogen atmosphere of 1 atm pressure at 1200, 1300, 1400, and 1500°F for durations from 6 to 312 hours. The samples are presently being evaluated.

The compatibility of Solaramic coated Hastelloy N with beryllium coated with various materials (listed in Table II) is now being tested at 1300°F in a hydrogen atmosphere. A total of 200 hours at temperature has been logged on all specimens.

There are two complete sets of capsules (i.e., 5 coatings on beryllium and 10 capsules). One set will be quenched and examined after 500 hours and the other after 1000 hours.

7208 709
NAA-SR-6022

~~CONFIDENTIAL~~ 10

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

TABLE I

PERMEABILITY OF SOLARAMIC COATED (3.6 mils) STAINLESS STEEL
TO HYDROGEN AT 1400°F AND 1 ATM PRESSURE DIFFERENTIAL

Test Duration Time (Hours)	Permeation Rate cc (STP)/cm ² -hr
0	7 x 10 ⁻⁴ (Initial back-ground rate)
20	1.70 x 10 ⁻³
40	1.00 x 10 ⁻³
60	2.00 x 10 ⁻³
80	1.95 x 10 ⁻³
100	1.95 x 10 ⁻³
120	1.95 x 10 ⁻³
140	2.10 x 10 ⁻³
160	2.10 x 10 ⁻³
180	1.95 x 10 ⁻³
200	1.85 x 10 ⁻³
220	1.85 x 10 ⁻³
240	1.70 x 10 ⁻³
260	1.80 x 10 ⁻³
280	1.45 x 10 ⁻³
300	1.45 x 10 ⁻³
320	1.45 x 10 ⁻³
340	1.40 x 10 ⁻³

TABLE II

COATING COMPOSITIONS (ON Be) BEING TESTED
FOR COMPATIBILITY WITH SOLARAMIC

Coating Composition	Thickness (mils)
Electroplated Cr	0.5
Flame sprayed BeO	20
Flame sprayed ZrO ₂	20
Flame sprayed ThO ₂	20
Flame sprayed Al ₂ O ₃	20

IV. EVALUATION OF EFFORT TO DATE

A complete determination of the long-term (i. e., at least 1000 hours) durability of Solaramic coatings at SNAP 8 operating conditions is lacking. The 1000 hour, 1400°F test now in progress, plus additional tests planned for higher temperatures will obtain this data.

~~SECRET~~

~~CONFIDENTIAL~~

ATOMICS INTERNATIONAL
A Division of North American Aviation, Inc.
BI-MONTHLY PROJECT PROGRESS REPORT

In addition, work on the new coating formulations should be accelerated.

V. NEXT REPORT PERIOD ACTIVITIES

Evaluation of the permeation characteristics of Solaramic S14-35A coatings will be continued.

Formulation of new, higher temperature coatings will be conducted.

Solaramic coated beryllium compatibility tests will be completed.

708 611

NAA-SR-6022

12

~~CONFIDENTIAL~~

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

Program: SNAP 8**Project:** Fuel Element Fabrication Process Development**Responsible Engineer:** J. Kroehler**Project Engineer:** C. E. Johnson**Reporting Period:** October-November 1960**Contract:** AT(11-1)-GEN-8**AEC Category:** 04-10-04-08**General Order:** 7570**Subaccount:** 2817**I. PROJECT OBJECTIVES**

Establish procedures for the fabrication of fuel elements for the SNAP 8 reactor. This is to include such phases as:

Hydriding of small rods

Assembly of small rod elements

Evaluation of the limitations of the current design.

II. MAJOR ACCOMPLISHMENTS TO DATE

An apparatus which will be employed to determine the feasibility of shrink fitting hydrided fuel rods into cladding was fabricated.

III. PROGRESS DURING REPORT PERIOD

Heat transfer calculations predicted that a great variation in fuel element temperature distribution could be expected, depending upon the rod diameter, thermal conductivity of materials, and the nature of the bond produced between the fuel rod and cladding. One avenue of approach taken by this project was to investigate the merits of shrink fitting as a means of producing a better fuel-cladding thermal bond. To investigate the feasibility of this method, a shrink fitting furnace has been fabricated. It consists of a 12-in. long heating element, positioning sleeves, covers, and plates. Provisions have been made to evacuate the cladding prior to hydride loading and to record the temperature and strain profile of the cladding during the loading process. A powder actuated tool to produce the driving force necessary for hydride loading has been ordered. Short (6 in.) INOR-8 tube sections of approximately SNAP 8 diameter are being prepared for testing. Hydride sections have been ground to produce 0.0005 in. diametrical interference between hydride and cladding at room temperature. Calculations have shown that these dimensions will produce zero clearance between parts at operating temperature, $\sim 1400^{\circ}\text{F}$.

Hastelloy "N" and Hastelloy R-235 tubing (0.563 in. OD by 0.010 in. wall) has been ordered to continue bonding and cladding studies.

Extrusion dies to be used in the forming of SNAP 8 fuel rods have been ordered. Similarly, crucible liners to be used for melting of the fuel rod alloy have been placed on order.

~~SECRET~~

~~CONFIDENTIAL~~
A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

IV. EVALUATION OF EFFORT TO DATE

The success of the shrink fitting operation is still open to question. The close tolerances established in the fabrication of the apparatus will greatly increase the probability of achieving the desired end result. The great number of variables in the process have made the derivation of an operating equation impossible. It is hoped that experimental data will allow the formulation of empirical relationships.

V. NEXT REPORT PERIOD ACTIVITIES

Shrink fitting experiments will be performed to determine the feasibility of this method of thermal bonding for the SNAP 8 fuel elements.

Alloying, forming, and hydriding studies will be conducted on rods of the present design size.

703 013

NAA-SR-6022

14

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

Program: SNAP 8		
Project: Fuel Development Containmentment		
Responsible Engineer: C. C. Woolsey	Project Engineer: C. E. Johnson	
Reporting Period: October-November 1960	Contract: AT(11-1)-GEN-8	
AEC Category: 04-10-04-08	General Order: 7570	Subaccount: 2819

I. PROJECT OBJECTIVES

In order to undertake the development of the SNAP 8 fuel, the existing laboratory containment area must be enlarged. A containment area is required in the portion of a building in which U-235 is handled in order to prevent contamination of other parts of the facility. It must be equipped with special ventilating equipment, filters, monitoring instrumentation, air locks, etc. The objective of this project is to provide for the design and installation of this additional containment and to integrate the fuel development activities of SNAP 8 with the current SNAP 2 work in a manner which will make optimum use of the available provisions.

II. MAJOR ACCOMPLISHMENTS TO DATE

The detail design was completed. The design emphasizes use of the existing SNAP containment utility center for the required utility services to the new containment and re-layout of the new containment in such a manner as to provide more effective utilization of this space for the overall SNAP fuels program. The design should result in low initial cost and low operating cost.

III. PROGRESS DURING REPORT PERIOD

The final design of the SNAP 8 addition to the fuel development laboratory containment area was completed. The design provides for two floor levels totaling ~5000 ft² of additional containment area adjacent to the SNAP 2 fuel development laboratory.

IV. EVALUATION OF EFFORT TO DATE

The new laboratory area will provide the required additional fuel development area. In addition, the rearrangement of the present containment area will increase the efficiency of fuel fabrication in the existing area.

V. NEXT REPORT PERIOD ACTIVITIES

The design package will be released for bid, and a construction contract will negotiated.

768 014

NAA-SR-6022

15

~~SECRET~~

~~CONFIDENTIAL~~

~~SECRET~~

~~CONFIDENTIAL~~
ATOMIC INTERNATIONAL

A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

Program: SNAP 8		
Project: Core Analysis		
Responsible Engineer: H. Rosenberg	Project Engineer: C. E. Johnson	
Reporting Period: October-November	Contract: AT(11-1)-GEN-8	
AEC Category: 04-10-04-08	General Order: 7570	Subaccount: 2830

I. PROJECT OBJECTIVES

Conduct analytical studies and surveys of neutronic and thermal properties of reactor systems suitable for SNAP 8. Evaluate these systems with respect to stated requirements and existing materials technology and provide guidance for materials research and development towards meeting these requirements.

Interpret and evaluate data from critical experiments, materials research, and heat transfer and fluid flow experiments, and incorporate this information into the analytical studies to provide sufficient basis to permit design of operational, prototype and experimental reactor systems to meet system objectives.

II. MAJOR ACCOMPLISHMENTS TO DATE

A preliminary design has been established for the S8ER. Peak temperatures and thermal stresses have been calculated. A new analytical model has been developed for computing hydrogen loss yielding 3 to 5% loss for the S8ER in 10,000 hours. The optimum coolant flow distribution has been calculated. A new reflector control scheme has been incorporated into the preliminary design which give 17% $\delta k/k$ of available control. Preliminary performance specifications for the S8ER system, controls, and core were issued. A preliminary shielding calculation has indicated a 231 pound shield would be required for a reference vehicle configuration and 10^{13} n/cm² payload dose tolerance.

A preliminary review of both the proposed SNAP 8 Test Facility and the SER Facility has indicated that both facilities provide adequate safeguards for the SNAP 8 reactor.

III. PROGRESS DURING REPORT PERIOD

Calculations have indicated that four control drums would provide only 6.4% of reactivity control with the 3-in. beryllium reflector. Since this control capability appears marginal, a new reflector control scheme has been incorporated into the preliminary design. This new design simply extends the former drum to include a full one-quarter of the reflector. This design provides 17% of control which is more than sufficient.

A preliminary design was established for S8ER. The detailed core description is presented under the project: Mechanical Design (Subaccount 2871).

Heat transfer calculations based on this preliminary design indicate a total hot channel factor of 1.30. For a wire-wrapped, shrink fitted fuel element, the maximum hydrogen barrier coating temperature is calculated to be $\sim 1400^{\circ}\text{F}$.

103 015
NAA-SR-6022
16
~~CONFIDENTIAL~~

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

~~SECRET~~

The hydrogen loss in 10,000 hours would be 3 to 5% depending on the quality of the coating. The maximum thermal stress induced in the fuel by the thermal gradients is 12,000 psi, roughly half of the yield stress.

Preliminary overall system, control system, and reactor design requirements were issued for S8ER. S8ER will be capable of delivering 1300°F NaK at 600 kw power to a heat dump. S8ER will have a prototype nuclear core on which long life capability will be demonstrated. Provisions will be made to obtain from the S8ER the reactor operating data required for the design of the automatic startup and control system.

Codes have been developed to handle both direct beam and scattered radiation shielding. A preliminary investigation was made of a SNAP 8 flight configuration with a radiator fin length of 22 ft and a width of 10 ft. The payload considered had a 3 ft diameter and was located 4 ft from the radiator fin and 15 ft from the reactor. To satisfy a dose restraint of 10^{13} n/cm² to the payload in 10,000 hours, a shadow shield without shielding of the scattered radiation may be adequate. Preliminary calculations indicate a shadow shield weight of 220 pounds of lithium hydride not including cooling and structural requirements.

The preliminary design of the SNAP Test Facility has been reviewed and found to provide adequate safeguards for the SNAP 8 reactor system.

A preliminary evaluation of the maximum credible accident of the S8ER has indicated that the existing containment vessel is adequate to contain the excursion.

IV. EVALUATION OF EFFORT TO DATE

A preliminary design has been established for S8ER which should closely resemble a prototype SNAP 8 core. Recent experiments (performed under Sub-account 2815) have indicated that the present barrier material will probably serve as an adequate hydrogen barrier at SNAP 8 temperatures. The problem of controlling large reactivity swings is essentially solved by the new reflector control elements.

V. NEXT REPORT PERIOD ACTIVITIES

Re-evaluation and review of the preliminary design will be made based on design engineering considerations and new fuel element development data.

Final S8ER system performance specifications will be established so that final design of S8ER system components may be initiated.

100 1118

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

Program:	SNAP 8		
Project:	Control System Development		
Responsible Engineer:	W. J. Kurzeka	Project Engineer:	C. E. Johnson
Reporting Period:	October-November 1960	Contract:	AT(11-1)-GEN-8
AEC Category:	04-10-04-08	General Order:	7570 Subaccount: 2842

I. PROJECT OBJECTIVES

Develop, design, and test the control system and components for the SNAP 8 reactor. The components include sensors, controllers, power amplifiers, drive mechanisms, prime movers, power supplies, shutdown mechanisms, system mounted information receivers and transmitters required to check out startup and achieve system operation and reflector control elements such as safety elements and shim drums.

The system must be integrated with respect to unique environmental, reliability, and weight considerations. Components and technology developed under the SNAP 2 project will be utilized to minimize the amount of specific component development and testing required.

II. MAJOR ACCOMPLISHMENTS TO DATE

Technical assistance has been given to the Systems Analysis Project towards the establishment of a control system concept.

III. PROGRESS DURING REPORT PERIOD

Support was furnished to the System Analysis Project to assist in establishing control system specifications. Layout of the reflector and control drive assembly has been initiated.

An electromechanical control drum actuator is being developed for use on both SNAP 8 and SNAP 2. A prototype of the actuator and gear train is now near completion and fabrication. Also, components of the pulse timing circuit have been tested and engineering design of a prototype circuit has been started.

IV. EVALUATION OF EFFORT TO DATE

The studies and analyses have started firming up the overall approach to meeting the objectives; however, more firm design data are required before the preliminary studies can be completed.

V. NEXT REPORT PERIOD ACTIVITIES

During the next reporting period, further development of the time pulse rate switch and rotary solenoid will be conducted. Development of flight type components will start along with layout of the S8ER control system.

706 017

NAA-SR-6022

ATOMICS INTERNATIONAL
A Division of North American Aviation, Inc.
BI-MONTHLY PROJECT PROGRESS REPORT

~~CONFIDENTIAL~~

Program: SNAP 8	
Project: Primary Coolant Development	
Responsible Engineer: A. N. Gallegos	Project Engineer: C. E. Johnson
Reporting Period: October-November 1960	Contract: AT(11-1)-GEN-8
AEC Category: 04-10-04-08	General Order: 7570 Subaccount: 2846

I. PROJECT OBJECTIVES

The objectives of this project are to develop and insure the reliable performance of the SNAP 8 reactor coolant system. Specifically, hydraulic tests will be performed to test reactor core, plenum, nozzle, and baffle configurations to permit weight optimization of the core concomitant with the required core-flow distribution. Corrosion tests will be performed to insure compatibility of coolant system materials.

II. MAJOR ACCOMPLISHMENTS TO DATE

A hydraulic model of the SNAP 8 reactor core has been built and hydraulic tests have been initiated. Corrosion tests on core materials have been run for durations of 2000 to 3500 hours.

III. PROGRESS DURING REPORT PERIOD

The "salt injection method" of determining the flow distribution in the core has been checked out and a series of tests on the SNAP 8 core model have been completed. Full flow test runs were performed on the core mockup configuration having minimum upper and lower plenum depths. The results showed a flow profile across the core with a peak-to-average flow distribution of 1.45 and a pressure drop across the core of 1.3 psi. However, the profile was not of a cosine shape, but was slightly deformed with the peak occurring on the side of the core opposite the inlet nozzle.

The second series of tests were performed using an orifice plate consisting of a 9-in. diameter steel disc containing a series of holes ranging in size from 3/8 in. to 1/2 in. The plate is located ~1 in. below the lower grid plate. These results showed a general flattening of the coolant profile, with elimination of the off center peaking; the peak to average distribution remained 1.45 but the pressure drop across the core increased to 2 psi. A new orifice plate is being fabricated to produce a more flattened flow profile conforming to the desired core flow distribution, and to reduce the core pressure drop if possible.

Two Inconel X corrosion test loops have been fabricated to operate at a NaK temperature of 1500°F. Test specimens of Hastelloy C, N, R-235, and Rene 41 have been inserted into these loops for a 5000-hour duration test. To date ~768 hours have been logged at the above temperature. 1400°F corrosion data for specimens of stainless steel types 304, 316, 347, Hastelloy N & C, Inconel X, molybdenum and Haynes 25 have been obtained. The results are tabulated below.

NAA-SR-6022

19

~~SECRET~~

~~CONFIDENTIAL~~

~~CONFIDENTIAL~~

ATOMICS INTERNATIONAL

A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

<u>Specimen</u>	<u>Duration Hours</u>	<u>Metallographic Results</u>
SS 304	3500	Integranular penetration and general corrosion evident.
SS 316	2000	Some leaching of surface to a depth of about 0.0004 in.
SS 347	3500	General corrosion evident to a depth of greater than 0.0006 in.
Hastelloy C	2000	Insignificant pitting attack, depth less than 0.001 possibly a diffusion zone.
Inconel X	2000	Some evidence of very slight general corrosion.
Molybdenum	2000	No evidence of corrosion.
Haynes 25	2000	Very slight evidence of general corrosion. Some leaching of surface possible.

IV. EVALUATION OF EFFORT TO DATE

The major effort in the core hydraulic studies is being placed in the design of an orifice plate to produce the required core flow distribution. Experimental results to date indicate that this objective will be met on schedule. The corrosion study effort is progressing at a rate such that at the time final material selections are necessary, the pertinent data will be available.

V. NEXT REPORT PERIOD ACTIVITIES

Continue modification and testing of hydraulic core model until desired coolant flow distribution is obtained.

Continue corrosion testing of stainless steel materials at 1400°F.

Continue corrosion testing of Hastelloy C, N, R-235, and Rene 41 at 1500°F.

700 019
NAA-SR-6022

~~CONFIDENTIAL~~

20

~~SECRET~~

BI-MONTHLY PROJECT PROGRESS REPORT

Program: SNAP 8

Project: Mechanical Design

Responsible Engineer: W. E. Seroy

Project Engineer: C. E. Johnson

Reporting Period: October-November 1960

Contract: AT(11-1)-GEN-8

AEC Category: 04-10-04-08

General Order: 7570

Subaccount: 2871

I. PROJECT OBJECTIVES

Project objectives include the mechanical design, fabrication drawings, and specifications for the SNAP 8 reactor and associated test equipment.

II. MAJOR ACCOMPLISHMENTS TO DATE

Completion of preliminary design and establishment of major design parameters.

III. PROGRESS DURING REPORT PERIOD

The preliminary design of the S8ER has been completed. A design layout drawing has been prepared establishing the reactor dimensions and materials. P&I diagrams, flow sheets, and equipment arrangement drawings have been completed and system parameters have been determined.

The reactor vessel is a stainless steel cylinder of 9-3/16 in. ID with 0.10 in. thick walls. The lower end of the vessel is closed with a flat, stainless steel head, 9/32 in. thick, and the upper end is fitted with a 10°, conical, stainless steel head, 7/16 in. thick with a forged flued opening in the center for connection of the coolant outlet nozzle. The coolant inlet nozzle is a forged, flued opening in the cylindrical shell located just above the lower head attachment weld. The overall vessel height is ~21 in.

The lower grid plate is a 9-3/16 in. diameter disk of Hastelloy C and is 11/32 in. thick. It is supported by 6 equally spaced shouldered, stainless steel tie-bolts which are fastened to brackets which are attached to the lower head of the vessel. The tie-bolts extend through the bottom grid, core, and upper grid and serve to hold the core together.

The core consists of 211 cylindrical fuel elements in a hexagonal array. The fuel rod is ZrH-10% U of 0.540 in. diameter and 14-1/4 in. in length. The fuel rod is clad with a Hastelloy N tube of 0.540 in. ID and 0.010 in. wall thickness. The completed fuel element is 0.560 in. in diameter and 14-7/16 in. in length (including Hastelloy N end caps).

The upper grid plate is a 3/8 in. thick disk of stainless steel. It is 9-3/16 in. in diameter. It is positioned in the reactor vessel upon completion of fuel loading and the tie-bolts are then fitted with nuts, thus completing core assembly.

~~SECRET~~

~~CONFIDENTIAL~~

ATOMICS INTERNATIONAL

A Division of North American Aviation, Inc.

BI-MONTHLY PROJECT PROGRESS REPORT

Both the upper and lower grid plates are penetrated with 420 holes of 1/8 in. diameter on a hexagonal pattern to provide for coolant flow through the core.

The reactor is designed for an output of 600 kw (thermal) with a bulk outlet temperature of 1300°F and a temperature rise of 200°F across the core. The reactor coolant is NaK-78 and the flow rate is 48,800 lb/hr. The estimated pressure drop across the reactor is < 3 lb/in.².

The calculated weight of the reactor vessel, core, and core structure is 235 pounds. This calculation includes the weight of the NaK required to fill the vessel after the core has been installed. It does not include the weight of the external beryllium reflector or support structure for same.

The heat generated in the S8ER is dissipated to the atmosphere through a heat rejection system consisting of a primary and a secondary NaK cooling loop. The primary system is installed in a vault which will provide shielding and containment for protection of operating personnel against radioactivity. An electric heater is provided in the heat transfer system capable of raising the system temperature to 1300°F without reactor operation. This heater is located in the secondary system. An E-M pump capable of pumping 140 gpm against a pressure of 40 lb/in.² is provided in each loop. The intermediate heat exchanger is of the spiral tube in shell type. Heat rejection to the atmosphere is through a forced draft heat exchanger with louver control of air flow. All components in contact with NaK will be fabricated of stainless steel.

IV. EVALUATION OF EFFORT TO DATE

Progress to date has been satisfactory and work has proceeded on schedule. The most critical points relating to maintenance of schedule are in the areas of fuel element development and controls system analysis and design. Launch vibration of the fuel elements and reactor core structure remains a problem.

V. NEXT REPORT PERIOD ACTIVITIES

Final design of the S8ER and system will be initiated, including fabrication drawings and specifications.

~~CONFIDENTIAL~~

NAA-SR-6022

22

~~SECRET~~