WSRC-TR--91-42-043-Add.1

DE92 018142

PREDICTIONS AND ACCEPTANCE CRITERIA FOR K REACTOR STARTUP AND POWER ASSESSMENT (U) ADDENDUM 1

by

R. A. Bond, Jr.

Westinghouse Savannah River Company
Savannah River Site
Aiken, South Carolina 29808

JUL 24 1992

The information contained in this document was prepared in connection with work done under Contract No. DE-AC09-89SR18035 with the U.S. Department of Energy. By acceptance of this report, the publisher and/or recipient acknowledges the U.S. Government's right to retain a nonexclusive, royalty-free license in and to any copyright covering this report, along with the right to reproduce and to authorize others to reproduce all or part of the copyrighted report.

MS MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

WSRC-TR-91-42-043

Addendum 1

DOES NOT CONTAIN
UNCLASSIFIED CONTROLLED
NUCLEAR INFORMATION

PREDICTIONS AND ACCEPTANCE CRITERIA FOR K REACTOR STARTUP AND POWER ASCENSION (U) ADDENDUM 1

BY:

R. A. BOND, JR.

DOES NOT CONTAIN
UNCLASSIFIED CONTROLLED
NUCLEAR INFORMATION

OCTOBER 21, 1991

Reviewing
Official:

Joseph D. P. Langan
(Name and Title) *J. Langan*

Date:

12/10/91

**REACTOR TECHNOLOGY SECTION
REACTOR ENGINEERING DEPARTMENT**

REACTOR TECHNOLOGY SECTION
REACTOR ENGINEERING DEPARTMENT

WSRC-TR-91-42-043,
Addendum 1

DOES NOT CONTAIN
UNCLASSIFIED CONTROLLED
NUCLEAR INFORMATION

Reviewing
Official:

FDBenton 10-21-91
Manager, Reactor Technology Section

KEYWORDS:
STARTUP TESTING
K-14 MARK 22 CHARGE
CONTROL ROD WORTH
GLASS
GRIMHX

RETENTION:
PERMANENT

CLASSIFICATION:
Unclassified

FDBenton
Authorized Derivative Classifier

PREDICTIONS AND ACCEPTANCE CRITERIA FOR
K REACTOR STARTUP AND POWER ASCENSION (U)
ADDENDUM 1

BY:

R. A. BOND, JR.

ISSUED: OCTOBER 21, 1991

R. A. Bond, Jr.
Author

DATE: 10/21/91

James E. Marker
Technical Reviewer

DATE: 21 OCT 91

Marc Rosse
Manager, Core Physics

DATE: 10/21/91

FDBenton
Manager, Reactor Technology

DATE: 10-21-91

October 21, 1991

PREDICTIONS AND ACCEPTANCE CRITERIA FOR K REACTOR STARTUP AND
POWER ASCENSION. ADDENDUM 1 (U)

INTRODUCTION

Calculations have been performed to determine the reactivity worth of various partial rod movements to be performed in the K-14 Startup and Power Ascension Test Program. Some tests have been revised since the issuance of the predictions and acceptance criteria for the startup/power ascension testing procedure, RSP 90-007¹. The tests were modified to account for changes in the Technical Specifications concerning control rod positioning. This addendum describes the changes to the test configurations and documents the revised expectation values for the partial rod insertion tests. Additional calculations were performed to cover the complete range of possible full rod positions at the zero power testing level.

SUMMARY

Recent changes to Technical Specifications on control rod positioning have disallowed the use of integral rods, restricted the positioning of partial rods to between 700 vu and 950 vu, and changed the power level at which flux shapes must be controlled². These Tech Spec changes impacted four tests within the startup procedure, RSP 90-007. In order to remain within Technical Specifications during startup testing, the proposed integral rod insertion test was eliminated and the three partial rod insertion tests were modified to allow them to be performed within the limits of the Technical Specifications. The single partial rod insertion test at zero power was modified to limit the rod insertion to 950 vu instead of 1000 vu. The single partial rod insertion test at power was modified in the same manner. The single partial rod and gang partial rod insertion tests at power were modified to be performed at a lower power where flux shapes would not be limiting. The expectation values for the single partial rod insertion tests are shown in Figures 1 -12. The

expectation values for the gang partial rod insertion tests are shown in Figures 13 - 27.

The acceptance criteria and predictions for RSP 90-007-05, Differential Rod Worth Measurements, have been expanded. The predictions now cover the full rod position limits on initial criticality as described in the Technical Specifications. RSP 90-007-05 will be modified to include Figures 28 - 37. No procedural step changes will be required for these modifications.

DISCUSSION

Integral Rod Insertion Test

Technical Specification 3.2.1 states that no full rod shall be inserted as an integral rod². The reactivity change and power perturbation of an integral rod insertion was to be measured in RSP 90-007-10. Because of the Tech Spec restriction, this section of RSP 90-007 will be removed and the test will not be performed.

Single Partial Rod Insertion Tests

Technical Specification 3.2.2 states that partial rod positions in every cluster that is not voided of partial rods will be between 700 vu and 950 vu². Two sections of RSP 90-007 were to measure the effect of inserting a single partial rod from 800 vu to 1000 vu. RSP 90-007-07 was to measure the reactivity effect of inserting a weak partial and strong partial rod individually at zero power. RSP 90-007-11 was to measure at 60% power the reactivity effect and power perturbation caused by the same partial rods measured in RSP 90-007-07. To accommodate the Tech Spec changes, these tests were modified to only insert the partial rods from 800 vu to 950 vu.

RSP 90-007-07 will be modified to measure the reactivity effect of inserting a single partial rod from 800 vu to 950 vu (rather than 800 vu to 1000 vu) while the reactor is operating in the zero power testing range (40 kW to 120 kW). The full rods in each gang will be at the same insertion. Single partial rods will be inserted in control clusters 1, 36, and 52 individually. Reactivity changes will be measured with the reactivity computer. Calculations were performed to predict the

reactivity worth of the weak partial and strong partial rod moves individually. The revised expectation values for the particular partial rod insertions are shown in Figures 1 - 12.

RSP 90-007-11 will be modified to measure the reactivity effect and the power perturbation caused by the insertion of partial rods (same as in RSP 90-007-07) while the reactor is operating below the Instrument Shape Applicability Limit (ISAL) rather than 60% of full power. With the reactor operating below ISAL and the full rods in each gang at the same insertion, the Technical Specifications have no requirements on flux shape². The Technical Specifications do require that the partial rods remain between 700 vu and 950 vu. Since the full rod insertion will be the same in each gang, the same figures used in RSP 90-007-07 (Figures 1 - 12) can be used for acceptance criteria in this test. The reactivity effect of the single partial rod insertions will be measured by the change in the full rod positions to maintain the reactor power level. The power perturbations will be measured by the change in assembly effluent temperature monitored by the control computer.

Gang Partial Rod Insertion Test at Power

RSP 90-007-12 will be modified to measure the reactivity effect and power perturbation caused by a 50 vu insertion of double partial rod gangs while the reactor is operating below ISAL rather than at 60% of full power. As in the other two partial rod tests, the full rod insertion will be the same in each gang. With this arrangement, no flux shape limits will restrict the performance of this test. The reactivity changes and power perturbations will be measured in the same manner as the single partial rod insertion at power. The revised expectation values for this test are presented in Figures 13 - 27.

Differential Full Rod Worth Measurement

RSP 90-007-05 will be modified to include Figures 28 - 37. The expanded predictions cover the full rod positions for initial criticality that are within the limits described in the Technical Specifications. For the full rod differential measurements done at partial rod configurations other than for initial critical, the range of full rod positions were sufficient to cover the uncertainty associated with the estimated critical position (ECP)¹.

Calculation Method

The details of the GLASS and GRIMHX calculations performed to establish the acceptance criteria and expectation values for these control rod worth measurements are explained in WSRC-TR-91-42-044 ³. All of the cross sections used in this addendum were generated for the calculations performed in the referenced report. The GRIMHX geometric model is also the same. The analyses for this addendum were simplified since all the full rods were at the same insertion in each gang which was not the case in some earlier analyses.

For the single partial rod insertions, GRIMHX calculations were performed for cases with full rods between 500 vu and 3300 vu at 50 vu increments. These were the base case calculations where double partial rods were located at 800 vu. Another set of GRIMHX calculations were performed where a single partial rod (either weak or strong) was inserted to 950 vu in one of the control clusters 1, 36, or 52. These were also performed with full rods between 500 vu and 3300 vu at 50 vu increments. The difference in calculated k_{eff} between the inserted partial rod case and base case for the same full rod insertion was the reactivity worth of the inserted partial rod.

Similar calculations were performed for the gang partial rod insertion cases, but the full rod range was between 500 vu and 2500 vu. The maximum full rod insertion of 2500 vu was estimated as the full rod position at 280 MW equilibrium power in a reactor that initially became critical at 3300 vu. GRIMHX calculations were performed with double partial rods at 850 vu in one gang and the other two gangs at 800 vu. Again, the difference in calculated k_{eff} between the insertion case and the base case is the reactivity worth of the inserted partial rod gang.

Calculations for the differential rod worth measurements with the double partial rods at 800 vu were made to cover the full rod positions from 1100 vu to 1700 vu and 2700 vu to 3250 vu. The earlier calculations only covered the full rod range from 1700 vu to 2700 vu. The method of calculation for the differential measurements is the same as that described in WSRC-TR-91-42-044.

REFERENCES

1. Bond, R. A., Predictions and Acceptance Criteria for K Reactor Startup and Power Ascension (U), WSRC-TR-91-42-043, June 1991.
2. Savannah River Site Production Reactor Technical Specifications (U), WSRC-TS-10003, September 3, 1991.
3. Bond, R. A., Calculations for Control Rod Worth Measurements During K Reactor Startup and Power Ascension (U), WSRC-TR-91-42-044, June 1991.

Figure 1

Cluster 1 Weak Partial Rod Insertion
800 vu to 950 vu

Figure 2

Cluster 1 Weak Partial Rod Insertion
800 vu to 950 vu
Full Rods between 700 vu and 900 vu

Figure 3

Cluster 1 Strong Partial Rod Insertion
800 vu to 950 vu

Figure 4

Cluster 1 Strong Partial Rod Insertion
800 vu to 950 vu
Full Rods between 700 vu and 900 vu

Figure 5

Cluster 36 Weak Partial Rod Insertion
800 vu to 950 vu

Figure 6

Cluster 36 Weak Partial Rod Insertion
800 vu to 950 vu
Full Rods between 700 vu and 900 vu

Figure 7

Cluster 36 Strong Partial Rod Insertion
800 vu to 950 vu

Figure 8

Cluster 36 Strong Partial Rod Insertion
800 vu to 950 vu
Full Rods between 700 vu and 900 vu

Figure 9

Cluster 52 Weak Partial Rod Insertion
800 vu to 950 vu

Figure 10

Cluster 52 Weak Partial Rod Insertion
800 vu to 950 vu
Full Rods between 2700 vu and 2900 vu

Figure 11

Cluster 52 Strong Partial Rod Insertion
800 vu to 950 vu

Figure 12

**Cluster 52 Strong Partial Rod Insertion
800 vu to 950 vu
Full Rods between 700 vu and 900 vu**

Figure 13

Gang 1 Double Partial Rod Insertion
800 vu to 850 vu

Figure 14

Gang 1 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 700 vu to 850 vu

Figure 15

Gang 1 Double Partial Rod Insertion
800 vu to 0.50 vu
Full Rods between 1250 vu to 1400 vu

Figure 16

Gang 1 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 1650 vu to 1800 vu

Figure 17

Gang 1 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 2200 vu to 2400 vu

Figure 18

Gang 2 Double Partial Rod Insertion
800 vu to 850 vu

Figure 19

Gang 2 Double Partial Rod Insertion

800 vu to 850 vu

Full Rods between 750 vu to 850 vu

Figure 20

Gang 2 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 1250 vu to 1350 vu

Figure 21
Gang 2 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 1700 vu to 1800 vu

Figure 22

Gang 2 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 2200 vu to 2350 vu

Figure 23
Gang 3 Double Partial Rod Insertion
800 vu to 850 vu

Figure 24

Gang 3 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 750 vu to 800 vu

Figure 25
Gang 3 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 1250 vu to 1350 vu

Figure 26

Gang 3 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 1700 vu to 1800 vu

Figure 27
Gang 3 Double Partial Rod Insertion
800 vu to 850 vu
Full Rods between 2200 vu to 2350 vu

Figure 28

K-effective vs Full Rod Position

Double Partial Rods at 800 vu

Figure 29

Full Control Rod Withdrawal - 50 vu
Double Partial Control Rods at 800 vu

Figure 30

Full Rod Withdrawal - 10 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 31

Full Rod Withdrawal - 10 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 32

Full Rod Withdrawal - 10 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 33

Full Rod Withdrawal - 20 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 34

Full Rod Withdrawal - 20 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 35

Full Rod Withdrawal - 20 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 36

Full Rod Withdrawal - 30 PCM Reactivity
Double Partial Control Rods at 800 vu

Figure 37

Full Rod Withdrawal - 30 PCM Reactivity
Double Partial Control Rods at 800 vu

END

**DATE
FILMED
9/01/92**