ENHANCING THE USE OF COALS BY GAS
REBURNING-SORBENT INJECTION

Quarterly Report No. 2
For the Period
September 1, 1987 to November 30, 1987

Prepared for:
U.S. Department of Energy
Gas Research Institute
State of Illinois Department of
Energy and Natural Resources

Prepared by:
Energy and Environmental Research Corporation
18 Mason
Irvine, CA 92718

December 15, 1987

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
LEGAL NOTICE.	iii
ABSTRACT.	iv
1.0 SUMMARY	1-1
2.0 INTRODUCTION.	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS.	4-1
4.1 Task 1 - Project Management.	4-1
4.2 Task 2.1 - Host Site Characterization.	4-3
4.3 Task 2.2 - Process Specification	4-3
4.3.1 Introduction.	4-3
4.3.2 Tangentially-Fired Boilers.	4-5
4.3.3 Wall-Fired Boilers.	4-6
4.3.4 Cyclone-Fired Boilers	4-13
4.3.5 Other Activities.	4-13
4.4 Task 4 - Environmental Reports,	
Permitting Plans and Design	4-20
4.4.1 Environmental Information Volume.	4-21
4.4.2 Environmental Monitoring Plan	4-22
4.4.3 Permitting Plans and Design	4-22
4.5 Task 5 - Technology Transfer	4-24
5.0 PLANNED ACTIVITIES.	5-1
5.1 Task 1 - Project Management.	5-1
5.2 Task 2.1 - Host Site Characterization.	5-1
5.3 Task 2.2 - Process Specification	5-1
5.4 Task 3 - Engineering Design.	5-2

TABLE OF CONTENTS (CONT.)

<u>Section</u>	<u>Page</u>
5.5 Task 4 - Environmental Reports, Permitting Plans and Design	5-2
5.6 Task 5 - Technology Transfer	5-2
6.0 SUMMARY	6-1
7.0 REPORT DISTRIBUTION LIST.	7-1
7.1 Funding Organization Distribution.	7-1
7.1.1 DOE	7-1
7.1.2 GRI	7-2
7.1.3 ENR	7-2
7.2 Host Utility Distribution.	7-2
7.2.1 CWLP.	7-2
7.2.2 IP.	7-2
7.2.3 CILCO	7-3

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), and the State of Illinois Department of Energy and Natural Resources (ENR). Neither GRI, DOE, ENR nor members of GRI, DOE, ENR, nor any person acting on their behalf;

a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or

b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

ABSTRACT

The objective of this project is to demonstrate gas reburning-sorbent injection (GR-SI) emission control technology on three pre-NSPS coal-fired utility boilers in Illinois. The goals are to achieve NO_x and SO_x emission reductions of 60 and 50% respectively. Work on Phase 1 of the program, Design and Permitting, commenced on June 5, 1987.

During this quarter, work progressed on all tasks of this project, except for Task 3, Engineering Design, which awaits NEPA approval. The selection of the three primary host sites was confirmed through site characterization and SO_x/NO_x control performance predictions. All three boilers selected (tangentially, wall and cyclone fired units) can meet the NO_x and SO_2 targets of 60% and 50%, respectively. Internal and external communications were established and meetings to be held in December were planned. EER continued its dialogue with potential boiler manufacturer subcontractors and electrostatic precipitator specialists. The latter area was necessitated by the need to upgrade ESP performance when using sorbent injection. Process design studies are in progress to achieve the process specifications required for detailed engineering design. In the environmental area, good progress was made in generating Environmental Information Volumes for each site, the Environmental Monitoring Outline and defining the permitting assistance to be provided to the host sites.

Each Participant named its Senior Review Committee representatives, who will meet during the first quarter of 1988. Invitations to prospective members of the Industry Panel for technology transfer will be issued in December.

Key Words

SO_x
 SO_2
 NO_x
 NO

Ash
Coal
Gas
Sorbent

Emission
Control
Boiler
Precipitator
Flue Gas

1.0 SUMMARY

The objective of this project is to evaluate and demonstrate a cost effective emission control technology for acid rain precursors, oxides of nitrogen (NO_x) and sulfur (SO_x), on three coal fired utility boilers in Illinois. The units selected are representative of pre-NSPS design practices: tangential, wall and cyclone fired. The specific objectives are to demonstrate reductions of 60% in NO_x and 50% in SO_x emissions, by a combination of two developed technologies, gas reburning (GR) and sorbent injection (SI).

With GR, about 80-85% of the coal fuel is fired in the primary combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by overfire air addition. SO_x emissions are reduced by injecting dry sorbents (usually calcium based) into the upper furnace, at the superheater exit or into the ducting following the air heater. The sorbents trap SO_x as solid sulfates and sulfites, which are collected in the particulate control device.

This project will be conducted in three phases at each site: (1) Design and Permitting (2) Construction and Startup and (3) Operation, Data Collection, Reporting and Disposition. Technology transfer to industry will be accomplished through the formation of an industry panel. Phase 1 of the project commenced on June 5, 1987 and includes 5 tasks as follows:

Task 1 - Project Management

Task 2 - Process Design

Subtask 2.1 - Host Site Characterization

Subtask 2.2 - Process Specification

Task 3 - Engineering Design

Task 4 - Environmental Reports, Permitting, Plans and Design

Task 5 - Technology Transfer

This quarter, work was conducted on all tasks except Task 3 - Engineering Design. Work will proceed on that Task following DOE's determination that the project will not cause any violations of the National Environmental Policy Act (NEPA).

In Task 1, Project Management, external and internal communication links were established. The Project Evaluation Plan was submitted and approved by DOE. A preliminary risk assessment report was prepared at the request of GRI. This report is now under review. An internal EER project review and planning meeting was held in Orrville, Ohio in October. The next meeting of this group and a meeting of the Participants Committee were scheduled for December 7-8, 1987 at GRI's offices in Chicago. The Senior Review Committee membership was finalized by all Participants.

Work continued on host site characterization and process design. Details on each site were obtained through site visits, and preliminary testing was planned to start in December to obtain key information on temperature and flow fields in the boilers. Kinetic model predictions indicated that all six (three primary, three backup) host sites could meet the project goal of 60% NO_x and 50% SO_x reduction. In view of this situation, and given that the host site agreements are already in place, and the good progress and cooperation with the primary host sites, it was decided to proceed with them as the final selection for the project. Additional activities in process design have included isothermal flow modeling and two-dimensional thermal analysis of the host sites selected.

In the environmental area, Task 4, the Environmental Monitoring Outline was prepared and subsequently approved by DOE. Site specific environmental Information Volumes (EIV's) have been drafted and DOE provided comments on them. It is anticipated that the first volume on the tangentially fired boiler (Hennepin No. 1) will be completed and sent to DOE Headquarters for NEPA approval in early January. the two other EIV's will follow shortly thereafter. Work has also been initiated to provide the requisite permitting assistance to the utility hosts.

The list of prospective members for the Industry Panel was finalized with GRI and will be presented at the Participants Committee meeting on December 8 in Chicago, to be followed by letters of invitation to those on the final list for the Panel.

2.0 INTRODUCTION

Clean Coal Technology implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of two acid rain precursors: oxides of sulfur (SO_x) and oxides of nitrogen (NO_x). This clean coal technology project will demonstrate a combination of two developed technologies to reduce both NO_x and SO_x emissions: gas reburning and calcium based dry sorbent injection. The demonstrations will be conducted on three pre-NSPS utility boilers representative of the U.S. boilers which contribute significantly to the inventory of acid rain precursor emissions: tangentially fired, wall fired and cyclone fired units.

Gas reburning is a combustion modification technique that consists of firing 80-85% of the fuel corresponding to the total heat release in the lower furnace. Reduction of NO_x to molecular nitrogen (N_2) is accomplished via the downstream injection of the remaining fuel requirement in the form of natural gas (which also reduces the total SO_x emissions). In a third stage, burnout air is injected at lower temperatures in the upper furnace to complete the combustion process without generating significant additional NO_x .

Dry sorbent injection consists of injecting calcium based sorbents (such as limestone, dolomite, or hydrated lime) into the combustion products. For sulfation of the sorbent to CaSO_4 , an injection temperature of about 1230°C is optimum, but calcium-sulfur reactions can also take place at lower temperatures. Thus, the sorbent may be injected at different locations, such as with the burnout air, at the exit from the superheater, or into the ducting downstream of the boiler with H_2O added for humidification. The calcium sulfate or sulfite products are collected together with unreacted sorbent by the particulate collection device, usually an electrostatic precipitator or bag filter.

The specific goal of this project is to demonstrate NO_x and SO_x emission reductions of 60% and 50%, respectively, on three coal fired utility boilers having the design characteristics mentioned above. Host Site Agreements have

been signed by EER and three utility companies in the State of Illinois: Illinois Power Company (Test Site A, Hennepin Unit 1, 80 MW tangentially fired boiler in Hennepin), Central Illinois Light Company (Test Site B, Edwards Unit No. 1, 117 MW front wall fired boiler in Bartonville), and City Water Light and Power (Test Site C, Lakeside Unit No. 7, 40 MW cyclone fired boiler in Springfield). Alternate host sites would be utilized in the event that unforeseen problems develop with any of the above tests.

Cofunding for this project is provided by the Gas Research Institute (GRI) and the State of Illinois Department of Energy and Natural Resources (ENR)--the other Funding Participants. GRI and ENR are responsible for funding approximately one-third and one-sixth, respectively, of the total project costs.

To achieve the objectives of the project, it will be conducted in the following three phases at each host site:

Phase 1: Design and Permitting

Phase 2: Construction and Startup

Phase 3: Operation, Data Collection, Reporting and Disposition

Phase 1 of the project is being conducted in parallel for test sites A, B and C, over a period of 15 months.

For this reason, quarterly reports will be issued during Phase 1, combining the work done related to all three sites. Starting with Phase 2, which will consist of a staggered schedule of eight months duration for Test Sites A, B and C, separate reporting will be instituted to cover the work done at each site. This practice will be continued for the remainder of the total project schedule of 54 months, which includes the Phase 3 work at each site.

During the second quarter of Phase 1, Design and Permitting, work continued on each task of the project, except for Task 3. Engineering design work will not be started until NEPA approval is obtained, based on EER's environmental reports that are being prepared under Task 4. The principal objectives of the work performed during this quarter were as follows:

- Finalize the selection of host sites.
- Continue host site characterization efforts.
- Continue process design work, using kinetic predictions, isothermal modeling and thermal analysis techniques.
- Ascertain whether host sites have suitable characteristics for application of GR-SI technology to meet project goals.
- Continue environmental studies to facilitate NEPA approval, provide a basis for monitoring the environmental aspects of the project, and initiate designs for assisting host utilities with permit modification applications.
- Firm up internal and external communication links; establish schedule of project review meetings.
- Obtain from Participants their nominations for the Senior Review Committee.
- Finalize selection of prospective members of the Industry Panel, arrange with GRI responsibility for issuing invitations.
- Continue negotiations with boiler manufacturers as potential subcontractors, initiate negotiations with electrostatic precipitator experts for subcontract/consultation input, draft work scope for Architect/Engineer firms.
- Fulfill contractual reporting requirements.
- Plan future project work.

3.0 PROJECT DESCRIPTION

Within the three phases of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

PHASE 1: DESIGN AND PERMITTING

Task 1 - Project Management

- Coordination of all Participant and subcontractor efforts.
- Coordination with the three host sites and alternate host sites.
- Planning and scheduling all tasks.
- Monitoring all technical efforts.
- Keeping DOE, GRI and ENR fully informed of project status.
- Continual review of relevant ongoing technical developments.

Task 2 - Process Design

Subtask 2.1 - Host Site Characterization

- Establishment of the condition of each host site, including field evaluations of five weeks duration each.

Subtask 2.2 - Process Specification

- Preparation of GR-SI process designs, aiming at 60% and 50% reduction in NO_x and SO_x, respectively.
- Conducting bench scale tests to define key process parameters.

Task 3 - Engineering Design

- Preparation of site specific detailed engineering designs, construction plans and schedules, cost estimates, startup plans and Phase 3 test plans.

Task 4 - Environmental Reports, Permitting, Plans and Design

- Preparation of relevant environmental data for obtaining NEPA approval.
- Preparation of Environmental Monitoring Plan.
- Assistance to host sites in obtaining environmental permits.

Task 5 - Technology Transfer

- Formation of " Industry Panel for technology transfer.
- Arrangement of Panel meetings on (1) process design and (2) detailed engineering design and plans for Phases 2 and 3.

PHASE 2: CONSTRUCTION AND STARTUP

Task 1 - Project Management

- Continuation of Phase 1 project management activities.
- Arrangement of project review meetings at approximately the 20 and 100 percent completion points for each site.

Task 2 - Installation and Checkout

- Installation of the emission control and auxiliary equipment.

- Checkout of functional operation of all components.

Task 3 - Technology Transfer

- Continuation of technology transfer activities indicated in Phase 1.
- Meetings with Industry Panel to review installations and plans.

Task 4 - Restoration

- Decision on disposition of test equipment if project is discontinued: to be retained by host sites or removal and restoration work.

PHASE 3: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases 1 and 2 project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Technology Demonstration

Subtask 2.1 - Optimization Testing

- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Subtask 2.2 - Evaluation of Alternative Coals and Sorbents

- Evaluation of performance of alternative coals and sorbents:
 - High and medium sulfur coals, with consideration of cleaned and run-of-mine coals.
 - Selection of sorbents from high calcium and dolomite limestones, hydrated limestones and limes.

Subtask 2.3 - Long-Term Testing

- Operation of GR-SI equipment under optimized conditions for approximately one-year duration at each host site.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 3 - Evaluation of Demonstration Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-SI technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 4 - Restoration

- Disposition of GR-SI equipment installation:
 - To be retained by host site or removal and restoration work.

Task 5 - Technology Transfer

- Continuation of technology transfer activities from Phases 1 and 2.
- Meeting with Industry Panel at one host site to review results obtained there and plans for other two host sites.
- Meeting with Industry Panel at completion of project.

4.0 PROJECT STATUS

Work has been in progress on all tasks of Phase 1 of this project, except for Task 3 - Engineering Design, which requires prior NEPA approval by DOE. NEPA approval of the first Environmental Information Volume on Hennepin Unit No. 1 is anticipated in the January, 1988 time frame. This section of the report provides details on the work performed during the quarter September - November 1987.

4.1 Task 1 - Project Management

Host site selection was accomplished during this quarter. As discussed under Task 2, site characterization and NO_x/SO_2 emission reduction predictions led to the conclusion that the primary host sites, Hennepin No. 1, Edwards No. 1 and Lakeside No. 7 can meet the reduction targets of 60% in NO_x and 50% in SO_2 . Therefore, these host sites have been selected for the demonstration project barring unforeseen developments.

Monthly and special reports have been submitted as stipulated by the reporting requirements of the Cooperative Agreement. These include the annual Notice of RD&D Project, the Project Evaluation Plan (which has been approved by DOE), and the drafts of various environmental reports, which will be discussed later in this report. A paper entitled "Control of NO_x and SO_x Emissions by Gas Reburning-Sorbent Injection Technology" was presented by W. Bartok at the AIChE Annual Meeting in New York on November 20, 1987. At the invitation of CILCO, Blair Folsom reviewed the project with CILCO management in Peoria on October 22 in a videotaped session. A Q/A session between CILCO Edwards plant personnel and EER representatives was also videotaped by CILCO.

Negotiations have continued with potential subcontractors. Of the U.S. utility boiler manufacturers, EER has had several meetings with Babcock and Wilcox, and we are in receipt of Combustion Engineering's proposal to participate in all three phases of the project. No response has been

received yet from Riley Stoker, and Foster Wheeler did not respond to EER's request to reconsider their refusal to prepare a proposal on the work scope supplied to them.

A major issue is the impact of sorbent injection on the electrostatic precipitator performance, because of the highly increased resistivity of the flyash-sorbent mixture relative to that of flyash alone. Precipitator upgrade options include ESP extension, pulsed energization, humidification and flue gas conditioning. Two organizations, Cottrell Environmental Systems of Research-Cottrell, and the Southern Research Institute have been invited to submit proposals to EER on site-specific precipitator upgrade options and on the preparation of precipitator fitness reports.

In addition to communication with the funding Participants, EER has arranged an internal communication network for this project. The Project Office and the Task Leaders hold biweekly telephone conferences while the Task Leaders communicate weekly, or as frequently as needed with project personnel assigned to their tasks. An EER project review meeting was held on October 8-9, 1987, in Orrville, Ohio. The status, issues and plans for each task were reviewed. Topics of communications, ESP impacts, host site characterization and selection, environmental issues and technology transfer were discussed. It was decided to hold such meetings every 2-3 months. The next project personnel meeting is scheduled for December 7, in conjunction with the second Participants Committee meeting on December 8, 1987, both in Chicago, hosted by GRI. Agendas for these meetings had been prepared and distributed to the attendees.

The make-up of the Senior Review Committee has been finalized. DOE will be represented by Dr. C. Lowell Miller of Headquarters (Mr. George Weth, alternate) and Mr. Richard R. Santore of PETC (Mr. Harry J. Ritz, alternate); GRI by Mr. Theodore L. Willke; ENR by Mr. John S. Mead; and EER by Dr. Michael P. Heap.

4.2 Task 2.1 - Host Site Characterization

Evaluation of the applicability of gas reburning-sorbent injection technology to the primary host sites continued. Additional information has been collected by the host utilities as well as by EER personnel during plant visits.

Preliminary arrangements of reburning gas, sorbent, and reburning air injector locations were completed. No major physical interferences were found to prevent hardware installation at the proposed locations. In addition, physical constraints near the flues between air heaters and electrostatic precipitators at both Hennepin and Edwards Stations were reviewed to determine if duct modifications could be made to accommodate humidification technology. Humidification is one alternative ESP performance enhancement technology being considered for each host site.

Planning was completed and test equipment assembled to conduct a brief furnace characterization test at each host site. The testing, over approximately a one-week period, will include data collection on furnace gas temperature, composition and flow. Data will be collected during boiler operation at two different loads, to be determined by the normal boiler load demand at the time. Testing is scheduled to begin very early in the following quarter.

4.3 Task 2.2 - Process Specification

4.3.1 Introduction

The overall objective of the Process Specification subtask of the project is to develop detailed conceptual design specifications for the application of gas reburning and sorbent injection to each of the host utility boilers. The activities necessary to develop the process specification include the identification of operational and performance characteristics for each boiler, and a series of design studies to identify the optimum conditions for the application of gas reburning and sorbent

injection, and to develop specific design criteria. The activities may be divided into a number of sub-elements which include:

- Boiler Characterization - Compilation of all available structural, operational and performance data to permit evaluation of each boiler for reburning and sorbent injection application. Additional current data will be obtained in a baseline field test program as part of Task 2.1.
- Thermal Performance Analysis - Application of 2D and/or 3D furnace heat transfer and boiler performance codes for analysis of thermal performance characteristics of each unit over the nominal operating range. A range of possible reburning and sorbent injection applications will be identified based on boiler thermal characteristics, process requirements and available access. The thermal effects of reburning, and sorbent injection will be analyzed to select arrangements which have minimal effects on boiler performance. Then the detailed process design will be specified and detailed thermal analyses will be conducted for the full retrofit situation.
- Isothermal Modeling - Construction of isothermal physical flow models and validation of bulk and detailed flow field structure against available full scale information. The flow field data are used as inputs into the furnace heat transfer model. The isothermal models will be used to develop the characteristics of the reburn gas, burn-out air, and sorbent injectors necessary to produce adequate mixing of the reactant streams. Injector designs will be optimized via detailed measurements to define mixing characteristics for the full operating range.
- Process Specification - Coupling of heat transfer and flow analyses with process models to develop predictions of NO_x and SO_2 reductions for a range of process variable parameters. This includes further optimization of process and design parameters.

Detailed design specifications will be developed for process application, including injector characteristics, injector locations, reactant flow rates, stoichiometries, etc.

During this quarter, the task of collecting boiler specific design and operational data has continued. This information provides key inputs to the computational and experimental design studies. Plans for conducting preliminary site characterization tests--described in the previous section--were also developed to augment the data already available. The tests will be conducted in December, 1987 and January, 1988 and will provide critical input data for the flow and heat transfer models. Besides boiler operating and performance data, the tests will provide information on gas temperature, velocity, and composition in the radiant furnace section of each boiler.

The preliminary analyses of all three primary and three backup sites, which were conducted during the previous quarter, were used to select the host site for each of the three demonstrations. The analyses indicated that the process goals for NO_x and SO_2 reduction could be attained at all six sites, and that while there were advantages and disadvantages for each primary host site when compared with its alternate, in no case were the disadvantages serious enough to justify selecting the alternate site. The three primary host sites--Hennepin, Lakeside, and Edwards--have therefore been selected as the host sites for the three demonstrations.

Once the host sites were selected, preliminary GR-SI process designs were developed for each. The following sections present descriptions of these preliminary process designs for each of the three sites.

4.3.2 Tangentially-Fired Boilers

The host unit for the demonstration of GR-SI on a tangentially-fired boiler will be unit No. 1 at the Hennepin station. A preliminary GR-SI process design has been generated for the Hennepin unit based on specific site characteristics. The design is for preliminary evaluation purposes and will be modified as the process specification work continues.

Summaries of the design and predicted performance of the gas reburning system for Hennepin are presented in Figure 4-1. Similar summaries for the design and performance (for a variety of sorbents) of the sorbent injection system are presented in Figure 4-2. A conceptual design of how these systems might be installed on the Hennepin boiler is shown in Figure 4-3.

Although the process design is preliminary in nature, it provides a good starting point for the process specification task. Preliminary assessments of the sensitivity of the predicted performance to design details can be made, and the effects of the application of the GR-SI system on the operation and performance of the boiler can begin to be evaluated. This preliminary design information, coupled with the more sophisticated analysis techniques (isothermal models, heat transfer models, etc.) to be applied in the coming months will permit the design to be modified, and eventually optimized.

4.3.3 Wall-Fired Boilers

The host unit for the demonstration of GR-SI on a wall-fired boiler will be unit No. 1 at the Edwards station. A preliminary GR-SI process design has been generated for the Edwards unit in a similar manner to that for the Hennepin unit. The design and performance predictions for this unit are summarized in Figures 4-4, 4-5, and 4-6.

There is an additional process consideration at the Edwards site due to the slightly different project goals for the Edwards demonstration. The goal at Edwards is to use the SO_2 absorption of the sorbent to permit more high sulfur Illinois coal to be fired at the station while maintaining current SO_2 emission levels. The unit is currently firing a blend of 15 percent Illinois coal and 85 percent low sulfur (1% S) Kentucky coal.

Increasing the percentage of high sulfur coal has a variety of effects on the operation and performance of the plant. The two coals grind and

PRELIMINARY DESIGN

- NATURAL GAS (EL 521' 4 1/2")
 - 4 JETS INJECTED COUNTER-TANGENTIALLY TO VORTEX ROTATION
 - 2" ID NOZZLES
 - 454 FT/S
 - FGR; (NOT REQUIRED)
- OVERFIRE AIR (EL 534' 4 1/2")
 - 8 COUNTER-TANGENTIALLY INJECTED JETS
 - 19" ID NOZZLES
 - 75 FT/S

Figure 4-1. Hennepin Unit 1: Gas reburning performance predictions.

Figure 4-2. Hennepin Unit 7: SORBENT INJECTION SO₂ REMOVAL PREDICTIONS
 : 100% MCR: INJECTION AT NOSE ELEVATION
 : 3% TRANSPORT AIR: 6 x 3"0 JETS. 260 FT/SEC

Figure 4-3. Preliminary layout of GR-SI System for Hennepin.

PRELIMINARY DESIGN

- NATURAL GAS (UPPER BURNER ROW ELEVATION)
 - 5 FRONT WALL JETS
 - 9" ID EQUIVALENT NOZZLES
 - 144 FT/S
 - 3% FGR
- OVERFIRE AIR (EL 520' 9")
 - 12 FRONT WALL JETS (2 ROWS)
 - 16" ID NOZZLES
 - 112 FT/S

Figure 4-4. Edwards Unit 1: Gas reburning performance predictions.

Figure 4-5. Edwards Unit 1: SORBENT INJECTION SO₂ REMOVAL PREDICTIONS
 : 100% MCR: INJECTION AT NOSE ELEVATION
 : 3% TRANSPORT AIR: 8 x 2 1/2" O JETS. 433 FT/S

Figure 4-6. Preliminary layout of GR-SI System for Edwards.

fire differently, and there will therefore be impacts on both mill and burner performance. The currently used blending techniques may not be adequate when blends approaching 50:50 are required. Finally, the blend has a very significant effect on the particulate loading at the ESP. Since the ESP at Edwards is very small already (SCA=137), it may very well turn out that ESP performance, and not sulfur capture, is the limiting factor in deciding how much Illinois coal can be fired. Figure 4-7 presents a summary of how coal blend affects the sorbent requirements and ash flow rates for the operation at Edwards.

4.3.4 Cyclone-Fired Boilers

The host site for the demonstration of GR-SI in a cyclone-fired boiler is unit No. 7 at the Lakeside station. Again, a preliminary GR-SI process design has been developed, and is summarized in Figures 4-8, 4-9, and 4-10. The design will be modified, and eventually optimized, as the process specification work proceeds.

An important process consideration at Lakeside is that low load operation is carried by one cyclone. At full load both cyclones are in service. As load is reduced, both cyclones are turned down in unison until the load reaches about 60 percent. At that point, one cyclone is taken out of service, and lower loads are carried by the single cyclone. This operation has significant ramifications for the control of NO_x emissions, since the single cyclone, operating near its rated capacity (50% boiler load), will be generating NO_x emissions (on a $\text{lb}/10^6$ Btu basis) similar to those of two-cyclone operation at full-load boiler operation. These considerations are summarized in Figure 4-11.

4.3.5 Other Activities

Other activities during the quarter were aimed at more fully characterizing the site-specific process considerations for each of the host sites. Meetings were held at each of the sites between plant personnel

Figure 4-7. Effect of blend at Edwards.

PRELIMINARY DESIGN

- NATURAL GAS (EL 584'9")
 - 12 REAR-WALL JETS
 - 1 1/8" ID NOZZLES
 - 248 FT/S
 - FGR; COULD BE REQUIRED
- OVERFIRE AIR (EL 596'0")
 - 12 REAR-WALL JETS (2 ROWS)
 - 12" ID NOZZLES
 - 55 FT/S

Figure 4-8. Lakeside Unit 7: Gas reburning performance predictions.

Figure 4-9. Lakeside Unit 7: SORBENT INJECTION SO₂ REMOVAL PREDICTIONS
: 100% MCR: INJECTION IN UPPER FURNACE
: 3% TRANSPORT AIR; 10 x 1 1/4" O JETS; 456 FT/S

Figure 4-10. Preliminary layout of GR-SI system for Lakeside.

- UNIT OPERATION BELOW 20MW REQUIRES REMOVAL OF ONE BURNER FROM SERVICE
- STRONG ASYMMETRY OF FLOW AT LOW LOAD EVIDENCED BY SIDE - SIDE VARIATION IN STEAM TEMP AT SUPERHEATER
- FLOW FIELD MAY HAVE IMPLICATIONS FOR MIXING OF REBURN GAS AND FOR NO_x CONTROL THROUGH LOAD RANGE

Figure 4-11. Turndown characteristics at Lakeside No. 7.

and representatives of EER's process design team. These meetings were very useful in identifying important site characteristics and special operating procedures such as the coal blending operations at Edwards and the low-load operation at Lakeside. Other objectives of the meetings were to describe the GR-SI process to the plant operating personnel, how the process will be applied to their boiler, and how the process will affect their operations. Further, a useful dialogue has been established between plant personnel and EER whereby plant personnel will be able to aid in the development of a workable system, and EER can quickly address concerns the plant personnel might have about the GR-SI system. Such meetings will continue on a regular basis.

One very important site-specific consideration is that of precipitator performance. The injection of sorbent into the boilers (or ducts) will greatly increase the particulate loading for the existing ESP. Based on the best currently available information from laboratory and field tests, the collectability of the ash will also be adversely affected by the presence of the sorbent. With the possible exception of the Lakeside site, this will require some precipitator performance enhancement technology(ies) to be applied at each site.

During the quarter, available ESP enhancement technologies were identified, and a rational approach for selecting the appropriate technology for each site was developed. A systematic, site-specific study will be conducted for each site to provide performance predictions of each technology and for combinations of technologies, to assess the impacts of the technologies on plant operation and performance, and to obtain some preliminary cost estimates for applying them.

The enhancement technologies to be considered include, but are not limited to, plate area increase, pulse energization, SO₃ injection, humidification, indirect flue gas cooling, and various additives to alter the resistivity of the fly ash. The results of the studies will be documents for each site which can be used in discussions with the utilities, and for the selection of the appropriate technology for each site.

EER is currently soliciting assistance in performing this ESP study from ESP consulting firms and individuals. An RFP was issued in late November requesting bids on a program to perform these analyses. Concurrently, EER has continued to assess the various technologies and the site-specific constraints at each location--performance of existing ESP, space for duct modifications (humidification), etc.

4.4 Task 4 - Environmental Reports, Permitting Plans and Design

Task 4 comprises three major work areas:

- Environmental Information Volume
- Environmental Monitoring Plan
- Permitting Plans and Design

The Environmental Information Volume (EIV) work area involves revision of the document compiled by EER prior to project initiation, incorporating recommendations made by the DOE reviewer in a letter dated July 7, 1987. The primary goal of this work area is to provide the environmental information necessary to allow DOE to satisfy National Environmental Policy Act (NEPA) requirements. NEPA approval must be received before detailed design work on the program may proceed. The Environmental Monitoring Plan (EMP) work area involves evaluation and documentation of all environmental monitoring requirements of the program, including both compliance (i.e. regulated air, water, and solid pollutants) and supplemental (e.g. worker health and safety, development of an environmental data base, and the monitoring of additional pollutants with potential to impact public health or the environment) concerns. Specific milestones of this work area are the EMP outline and the

final EMP. The Permitting Plans and Design work area addresses the actual permitting requirements associated with implementation of GR-SI at the host boilers. A major element of this work area involves coordination with the Illinois Environmental Protection Agency (IEPA) to determine the permitting requirements and cooperation with the host utilities to ensure that all requirements are satisfied. This work area also involves the planning and design efforts associated with environmental aspects of the GR-SI implementation (e.g. evaluation of GR-SI ash management options, etc.). During the quarterly reporting period covered by this progress report, efforts were conducted in all three of the environmental work areas, as discussed below.

4.4.1 Environmental Information Volume

A draft of the revised Hennepin Station EIV was prepared for working meetings held September 21 through September 25, 1987. These meetings between EER, DOE, and SAI resulted in a consensus regarding the structure and contents of the EIV's and a schedule for their submittal. Four revisions of the draft Hennepin EIV were submitted between October 2 and November 10, each revision incorporating additional comments from DOE and the host utility, Illinois Power Company. On the basis of the last submittal, the DOE/PETC CCT Program Environmental Coordinator, Earl Evans, recommended to DOE/HQ that a Memo to File (MTF) be considered as the NEPA compliance instrument for this site. Additional review by HQ staff resulted in the identification of two issues that must be addressed in a more comprehensive manner in the final Hennepin EIV. These are: 1) potential impacts on the Spring Lake Heron Rookery (listed by the Illinois Natural History Survey as a State Natural Area), and 2) the permit procurement approach (including information requirements, submittal schedules, and expected agency response times) to be employed for air and NPDES permit modification requests. Information in these areas is currently being compiled and a revised EIV will be submitted in December.

Generally applicable comments from the DOE review of the Hennepin EIV were also incorporated into the Lakeside and Edwards site EIV's. Revised drafts of these reports were forwarded to the utilities on October

23 for review. Springfield CWLP staff responded with comments that were incorporated into a revised EIV submitted to DOE on November 10. A meeting was held with CILCO personnel on November 23 to discuss their concerns with the Edwards EIV. The major factor addressed at the meeting was the inclusion of dry handling and landfilling as a GR-SI ash disposal option in the Edwards EIV. A revised Edwards EIV will be submitted in December.

The EIV preparation, submittal, review, and approval process is illustrated in Figure 4-12. The approximate level of progress for each of the three EIV's as of the end of November is also indicated on the figure. During the next quarterly reporting period, it is expected that NEPA approval will be procured for all three host sites.

4.4.2 Environmental Monitoring Plan

A preliminary Environmental Monitoring Plan Outline (EMO) covering all three host sites was submitted for review on September 23, and a revised version was submitted for approval on October 26. The second submittal represents completion of Milestone 4H for all three sites. Review comments were received from DOE/PETC on November 24 with a request for a revised EMO. The revised EMO will be submitted in mid-January, and the first EMP is scheduled for completion approximately April 1.

4.4.3 Permitting Plans and Design

Background evaluation and planning activities were initiated in the Permitting Plans and Design subtask area. Data pertaining to the handling and disposal of both conventional and sorbent-modified fly ash and to the remediation of associated ash pond problems (e.g. TSS, pH, sulfates) are being compiled and evaluated.

Meetings with the host utilities are being planned to discuss the approach to be taken in the Permitting Plans and Design subtask. These

Figure 4-12. EIV review and approval.

meetings will be coordinated with the Participants Committee meeting to be held in Chicago on December 8. The two major topics of discussion for the host meetings will be: 1) organization and planning of the permit procurement approach, and 2) preliminary planning and discussion of environmental design issues--particularly GR-SI ash management and disposal.

4.5 Task 5 - Technology Transfer

Selection of prospective members of the Industry Panel was finalized jointly with GRI. It was agreed that representation of the utility industry, utility boiler manufacturers, fuel and sorbent suppliers, government and industry funding organizations, and technology experts would be invited to participate. The first Industry Panel meeting is scheduled for March, 1988, with an agenda consisting of a plenary review session, followed by subpanel discussion sessions, and a wrap-up discussion reconvening all Panel members. GRI requested that EER should issue the invitations. This will be done in December.

5.0 PLANNED ACTIVITIES

During the next quarter (December, 1987 to February, 1988), the following work is planned.

5.1 Task 1 - Project Management

- Manage and coordinate activities of all project tasks.
- Continue established communication patterns internally, with co-funders, with host sites and with relevant contacts in the industrial/government/academic communities.
- Prepare reports required by the Cooperative Agreement; transfer technology by external presentations of papers based on the project.
- Negotiate subcontracts with boiler manufacturers, Architect/Engineers and precipitator specialists.
- Continue assessment of technological developments relevant to the GR-SI technology.

5.2 Task 2.1 - Host Site Characterization

- Complete preliminary test program at each host site on thermal and flow characterization.
- Consolidate relevant information on characteristics of each host site.
- Prepare baseline test plans and submit them for approval to host sites. Initiate field tests.
- Organize meetings of the Participants Committee, Senior Review Committee and the Industry Panel for the same week in March, 1988.

5.3 Task 2.2 - Process Specification

- Prepare summary report on preliminary process design studies.
- Continue process design activities on all three host units.

- Utilize isothermal flow models for all three units to obtain flow field data and for evaluation of the injection systems designs.
- Continue application of boiler heat transfer performance codes and validate the codes against available field test performance data.
- Initiate studies in conjunction with subcontractors on the assessment of the impacts of sorbent injection on electrostatic precipitator and of appropriate remedial steps.

5.4 Task 3 - Engineering Design

Initiate detailed engineering design work following NEPA approvals of EER's EIV's. The anticipated sequence will be first, the tangentially fired unit, followed by the wall and cyclone fired units. If the first NEPA approval is obtained, as expected, in January, 1988, overlap process design and engineering design activities in a coordinated fashion.

5.5 Task 4 - Environmental Reports, Permitting Plans and Design

- Finalize site specific EIV's and submit them for NEPA approval.
- Draft the Environmental Monitoring Plan for review and approval.
- Initiate design work to support permitting activities by utilities assisted by EER.

5.6 Task 5 - Technology Transfer

- Issue invitations to prospective Industry Panel members.
- Prepare for first meeting inviting cofunding members to participate in subpanel discussions during first meeting of Panel in March, 1988.
- Conduct preliminary economic assessment of GR-SI and competing NO_x/SO_x control technologies for guiding the overall project effort.

6.0 SUMMARY

The work performed during this quarter is summarized in Section 1.0 of this report.

7.0 REPORT DISTRIBUTION LIST

The number in parenthesis () indicates the total number of copies submitted.

7.1 Funding Organization Distribution

7.1.1 DOE

Mr. Harry J. Ritz (2)
PETC Technical Project Manager
PM-01, Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Richard D. Rogus (1)
Contracting Specialist
AD-21, Mail Stop 900-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
HQ Program Manager
FE-24 C-178 GTN
U.S. Department of Energy
Washington, DC 20545

Office of Patent Counsel (1)
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Dr. William C. Peters (3)
Office of Technical Information
Management (OTIM)
PM-30, Mail Stop 922
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (2)
Burns and Roe Technical
Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Dr. Gilbert V. McGurl (1)
PM-40, Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

7.1.2 GRI

Dr. F. Richard Kurzynske (10)
Gas Research Institute
8600 West Bryn Mawr Avenue
Chicago, IL 60631

7.1.3 ENR

Mr. M. Elbl (10)
Illinois Department of Energy and
Natural Resources (ENR)
325 W. Adams Street
Springfield, IL 62706

7.2 Host Utility Distribution

7.2.1 CWLP

Mr. James Rechner (6)
Electric Division Manager
City Water, Light and Power
Municipal Building
Springfield, IL 62757

7.2.2 IP

Mr. T. J. May (6)
Illinois Power Company
500 South 27th St.
Decatur, IL 62521

7.2.3 CILCO

Mr. James F. Wittmer (6)

CILCO

300 Liberty Street

Peoria, IL 61602

**DATE
FILMED**
7 127 192