Quarterly Technical Progress Report Liquid Metal Engineering Center (LMEC)

October — December 1967

LEGAL NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the Commission, nor any person acting on behalf of the Commission:

A. Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or

B. Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method, or process disclosed in this report.

As used in the above, "person acting on behalf of the Commission" includes any employee or contractor of the Commission, or employee of such contractor, to the extent that such employee or contractor of the Commission, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with the Commission, or his employment with such contractor.

Liquid Metal Engineering Center

Operated for

the U.S. Atomic Energy Commission by *Atomics International*

A Division of North American Rockwell Corporation

This document is

PUBLICLY RELEASABLE

Larry C. Williams
Authorizing Official

Date: *05/31/2006*

Contract: AT(04-3)-700

Issued: SEP 1 - 1968

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

DISTRIBUTION

This report has been distributed according to the category "General, Miscellaneous, and Progress Reports" as given in "Standard Distribution Lists for Unclassified Scientific and Technical Reports," TID-4500.

CONTENTS

SA	Project	Page
12100	AEC Assistance and Consultation	5
13200	Operation of Sodium Component Test Installation.	31
13300	Liquid Metals Information Center	37
13400	Sodium Pump Test Facility	41
14100	Sodium Pump Bearing and Seal Test Program.	61
15100	Precision Mechanisms in Sodium	69
16100	Modification to Auxiliary Component Test Installation	75
17100	Instrumentation Testing, Evaluation, Calibration, and Standardization	97
52110	High-Temperature Strain Measurements	105
89110	LMEC Laboratory Support.	119
89200	Maintenance of Temporarily Idle Equipment.	127

Appendices

A.	Sodium Loop Failure Reports from the Sodium Component Test Installation	A-1
B.	Sodium Loop Failure Reports from the Argonne National Laboratory Test Loops	B-1
C.	LMFBR Quality Assurance Standards Titles, Scopes, and Applications	C-1

TABLES

1.	LMEC Support to LMFBR Sodium Technology Program.	22
2.	SPTF Functional Requirements.	47
3.	SPTF Minimum Design Concept	49
4.	SPTF Alternate Concepts Advantages and Disadvantages.	51
5.	SPTF Alternate Concepts Cost Ratios	53
6.	SPTF Thermal Transient Mixing Studies	55
7.	SPTF Thermal Transient Mixing Studies for 4°F/sec - 120 sec Duration Transient.	56
8.	SPTF Thermal Transient Cycle Life Requirements	57
9.	Sliding Contact Test Results.	71
10.	Static Contact Test Results - Second Material Group	72
11.	Thermal Stresses and Fatigue Lives of Sodium Pipes Subjected to Various Thermal Transients	84
12.	Thermal Transients at Various ΔT 's and Flow Rates	93
13.	Summary of Strain Gage Performance	114
14.	Chemistry Laboratory Equipment	124
15.	Weight Changes for Two Stainless Steels Exposed in Sodium	125

84

FIGURES

	Page
1. Accelerometer Installation Locations.	33
2. Accelerometer No. 2	35
3. Two-Loop CSDD Concept.	43
4. Two-Loop Minimum Concept	44
5. Unsymmetrical Loops Concept	45
6. SPTF Main Loop Configurations for Analog Study.	54
7. Seal Test Rig Components and Structures.	65
8. Components of the Shaft Adjustment and Drive Assembly.	66
9. SCTI Pipe Temperature.	80-83
10. Temperature Distribution Across Wall for Linear Transients	86
11. Temperature Distribution Across Wall for Curve Transients.	87
12. Temperature Distribution Across Wall for Linear Transients of -10°F/sec for 30 sec for Various Thicknesses	88
13. Thermal Ratchet Curves	90
14. Transient at 0.5 ft/sec Flow, ΔT 400°F, 20-in. Pipe.	94
15. Maximum Thermal Transient Rates With Respect to Flow and ΔT . . .	95
16. Development Sequence for an RDT Instrument Specification.	100
17. Development Sequence for an Overall Facilities Plan	102
18. Electrical Resistance vs Time for 98 Pt - 8 W Wire at 1200°F.	108
19. Electrical Resistance vs Time for Microdot Strain Gage Filaments at 1200°F	109
20. Tungsten Line Profiles	111
21. Gold Diffusion on Surface vs Time.	113
22. Hydrogen Analyzer.	121
23. Nitrogen Analyzer and Carbon Train	121
24. Chemistry Laboratory Equipment	122
25. Emission Spectrograph	122
26. Specimen Preparation Room Metallurgical Laboratory	123
27. Metallographic Room Metallurgical Laboratory.	123

The progress report for the
previous quarter was
NAA-SR-12585

Program: Liquid Metal Engineering Center

Project: AEC Assistance and Consultation

Project Manager: R. W. Dickinson

Project Engineer: R. W. Dickinson

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.1

General Order: 7693

Subaccount: 12100

I. PROJECT OBJECTIVES

The objectives of this project are to support the Liquid Metal Fast Breeder Reactor (LMFBR) program by preparing engineering standards, specifications, and practices for liquid metal systems and components; performing inspection and technical consultation services as requested by the AEC; and monitoring system and component performance and development as authorized by the AEC.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

A. SPECIFICATIONS AND STANDARDS TASK UNIT

Three tentative draft standards were forwarded to RDT and ORNL for review and comments:

- 1) RDT-M-701, Sodium Cover Gas Quality
- 2) RDT-M-702, Forged or Rolled Alloy Steel Pipe Flanges, Forged Fittings, and Valves and Parts for High Temperature Sodium Service
- 3) RDT-M-703, Seamless Ferritic and Austenitic Alloy-Steel Boiler, Superheater, and Heat Exchanger Tubes.

A revised detailed work plan for the LMEC effort on standards and specifications was forwarded to the AEC.

The Bechtel Corporation of San Francisco, under contract to LMEC, prepared draft standards and other documentation covering welding, materials, quality assurance, and sodium component cleaning.

Two quality assurance specifications, intended for application to field construction work at the Sodium Component Test Installation (SCTI), were reviewed, processed, and issued by the Standards and Specifications Task Unit.

B. PUMPS TASK UNIT

Guidelines were prepared for design development of pumps capable of delivering up to 120,000 gpm of 1200 °F sodium. To obtain the widest applicability of a pump designed to LMFBR requirements, it was specified that a 60,000-gpm pump must be capable of operation with 40 ft of available NPSH and a cover gas pressure of 1 psig. This action enabled preparation of reference pump designs and permitted development of detailed designs of shaft seals and radial bearings for the Sodium Pump Bearing and Seal Test Program. Estimates of gross dimensions and weights of 60,000- and 120,000-gpm pumps were also prepared.

C. PIPING TASK UNIT

Further planning has been completed and submitted to RDT for proposed engineering evaluation of HNPF main sodium piping and sodium components during the HNPF retirement program. Several "scrap" piping material samples have been received for examination.

The use of HNPF main sodium elbows was suggested to APDA personnel for assistance in developing welding and inspection techniques required for the planned "foreign object" removal from the reactor.

Review of Task Area 3, "Coolant Transport and Storage Systems," of Section 3, "Components," of the LMFBR Program Plan was completed and comments were submitted.

D. HEAT EXCHANGERS AND STEAM GENERATORS TASK UNIT

Publication and distribution of NAA-SR-12534, "Liquid-Metal-Heated Steam Generator Operating Experience," was completed. This report summarizes the results of operation and tests and, in addition, presents an evaluation of failures and a compilation of factors that should be considered in steam generator design.

E. INCIDENT REPORTING SYSTEM TASK UNIT

Preliminary evaluation of the SRE component failure event data was completed and results were published.

Significant comments received to date from AEC contractors in response to the request of May 19 from RDT for review of the LMEC "Outline Plan for Collection, Evaluation and Dissemination of LMFBR Facilities Incident Report Information" have been assembled along with LMEC comments and forwarded to RDT.

The initial phase of data collection on sodium system component failures and problem areas was completed for the ANL experimental loops, PRDC experimental loops, EBR-II, EBR-I, and Fermi (from PRDC, DE, and APDA). Preliminary examination of the ANL data was also completed. The trips which were made to set up the data collection schedule at these test facilities and the subsequent trips to collect the data contributed rather extensively to the updating of the proposed organizational and functional plan.

A reporting format, called a Malfunction, Maintenance and Problem Report, was designed to accomplish the objectives of the composite recommendations. As many as three reviewers of an event may submit their report on the same form and at sequential periods. The responsible LMEC reviewer officially closes out the document when it is completed or maintains liaison with the originator until it is completed.

F. COMBINED UNIT REACTOR VESSEL (CURV) TASK UNIT

Agreement was reached between the CURV study task unit and RDT staff regarding the content of the CURV study. A plan reflecting this agreement was submitted to and approved by the RDT staff.

Members of the task unit visited EBR-II, ANL-RED, GE-APO, and B&W Nuclear Division to gain information relative to CURV concept studies. A thorough literature survey of technical information pertaining to the concept was performed. A final draft of the CURV Concept State-of-the-Art Report was prepared and reviewed.

G. INSPECTION AND QUALITY ASSURANCE TASK UNIT

Ground rules were established for the development of quality assurance standards. These standards will provide the basis for the LMFBFR quality assurance program.

The Seal Test Rig quality assurance plan was reviewed, the comments submitted were incorporated, and the resultant plan was subsequently approved. Upgraded quality standards were imposed on all piping welds. Defective conditions were discovered in the sodium tanks and the tanks were returned to the vendor for repair.

H. SODIUM TECHNOLOGY TASK UNIT

Current activities at LMEC and capabilities for future work were reviewed with the Sodium Technology Section of the LMFBR program office at ANL.

Requirements for a sodium purification component test installation were developed.

III. PROGRESS DURING REPORT PERIOD

A. SPECIFICATIONS AND STANDARDS TASK UNIT (R. J. Edwards)

Three tentative draft standards were forwarded to RDT and ORNL for their review and comments; these are:

- 1) RDT-M-701, Sodium Cover Gas Quality
- 2) RDT-M-702, Forged or Rolled Alloy Steel Pipe Flanges, Forged Fittings, and Valves and Parts for High Temperature Sodium Service
- 3) RDT-M-703, Seamless Ferritic and Austenitic Alloy-Steel Boiler, Superheater, and Heat Exchanger Tubes.

Each standard was accompanied by a Commentary, a separate document providing reviewers with background and reference information and a discussion of the technical requirements included in the standard.

The following two specifications were reviewed, processed, and released:

- 1) 7593-GA 13230-1, Quality Assurance Requirements for Control of SCTI Steam Line Field Constructor
- 2) 7593-GA 13230-2, Quality Assurance Requirements for Field Construction of SCTI Steam Line Modification

The documents outline the quality assurance responsibilities of LMEC and the field construction contractor during the construction period.

Preliminary drafts of the following materials standards were written and are in various stages of typing, processing, and review:

- 1) RDT-M-704, Cr and Cr-Ni Stainless Steel Plate, Sheet and Strap
- 2) RDT-M-707, Factory Made Austenitic Steel Welding Fittings

- 3) RDT-M-709, Seamless Alloy Steel Pipe
- 4) RDT-M-712, Cr-Moly Alloy Steel Castings
- 5) RDT-M-713, Welded Alloy Steel Pipe
- 6) RDT-M-714, Alloy Steel Bolting Material.

These LMFBR materials standards are based on the similar ASTM standards, modified to include more stringent controls on materials manufacture and on nondestructive testing. The modifications are patterned on similar modifications included in the RDT water reactor materials standards. The LMFBR standards include additional provisions to meet materials requirements for high temperature liquid metal systems.

LMEC review of the second draft of RDT-E-70, "Reactor Vessel Standard," was continued. Comments received to date have been evaluated and appropriate revisions made to the standard.

Finished copies of the tentative draft standard, RDT-S-973, "Cleaning and Cleanliness Requirements for Sodium Systems and Components," and a Commentary were distributed for final LMEC review prior to release to RDT and ORNL. An exchange of information was made by telephone with ORNL in regard to cleaning standard progress.

Review of the preliminary draft standard for sodium blocking valves was completed. Revision of the draft was started, including addition of other valve configurations. The standard includes requirements for globe, gate, and butterfly valves, 2- to 36-in. size, for service in sodium systems at temperatures up to 1200 °F and pressures up to 200 psia. The design requirements for all valves covered by the standard are being studied in detail to determine the need for a valve design manual to supplement the standard.

A "Scope and Plan of Action" document for a standard on sodium piping and accessories was completed and distributed for review. Following receipt of comments, preparation of the actual standard was started. Tasks initiated include:

- 1) Acquisition of data on existing liquid metal piping systems
- 2) Review of the LMFBR Program Plan for the development of coolant transport and storage systems

3) Evaluation of current nationally recognized piping codes relative to the requirements of LMFBR systems.

Review was started of the latest draft of RDT-S-976, "Welding for Liquid Metal Systems." A copy of the latest revision of the RDT water reactor welding standard was received from ORNL and is being reviewed concurrently with RDT-S-976. Arrangements were made for future detailed discussions of welding requirements for both liquid metal and water systems with ORNL representatives.

A partial list of comments was received from ORNL on the tentative draft standard RDT-M-700, "Sodium Quality." Further processing of the standard was deferred, pending receipt of comments from RDT and any additional review by ORNL.

The "Scope and Plan of Action" for preparation of a sodium-to-air cooler standard was released for review by the LMEC technical staff. Copies were forwarded to PNL for information and comment.

A draft was completed of the "Scope and Plan of Action" for preparation of the steam generator standard. Included are functional requirements, liquid-metal-heated steam generator state-of-the-art summary, and an outline of the standard to be prepared.

Two LMEC personnel visited PNL for discussions on LMFBR standards and specifications. The LMEC program plan for preparing standards was presented. Detailed discussions were held on standards currently being prepared by LMEC, including Sodium Quality, Inert Cover Gas Quality, and Reactor Vessel.

B. PUMPS TASK UNIT (R. W. Atz)

Review of a second draft of the Westinghouse Phase I report of the Large Sodium Pump Study Project was nearing completion at the close of the reporting period. This report, incorporating many of the comments resulting from the review of the first draft of this report, has been expanded to include additional details on radial (hydrostatic) bearing design, gas seal (gas-buffered) concepts, and dimensional, weight, and performance data for 18 pump configurations believed suitable for sodium service.

Preparation of the Byron Jackson Phase I report of the Large Sodium Pump Study Project continues with a planned release date of January 31, 1968, for a report draft. A previous publication date of August 1, 1968, was proposed,

based upon receipt of pump driver information. By being allowed to assume that directly connected electric motors would be used to drive the pump, and that they would be supported from the top, Byron Jackson has stated that the report can be completed for the earlier release data.

By using preliminary data and techniques available in drafts of the Phase I reports, an estimate of 33,000 lb was obtained for the weight of steel wetted by sodium in a 60,000-gpm pump designed to develop 350 ft of head at 514 rpm.

Considerable information was obtained as a result of a visit to the EFFBR concerning large sodium pump handling and maintenance requirements. Because of their size and configuration, the primary sodium pumps at this facility simulate many requirements anticipated for LMFBR pumps.

C. PIPING TASK UNIT (E. N. Pearson)

Additional information requested by RDT regarding an overall plan for examination of HNPF components and piping has been forwarded. Technical justification for this effort was presented together with a plan of work, schedule, and costs.

Several piping samples have been received from HNPF. One sample was a 2-in. pipe weld joint. This was selected because of the poor appearance of the weld, and it was a butt weld between dissimilar metals, Type 304 SS and 2-1/4 Cr - 1 Mo. The pipe served as a pressure tap on the 20-in. main secondary line to the evaporator in loop No.3 and was connected to a NaK-filled pressure transmitter.

The second sample consists of two 4-in. pieces that were obtained from line No.239, the cold leg (600 °F) of the No.3 loop. The samples were obtained as a result of holesawing a 4-in. hole in the 14-in. pipe in order to insert "dams" for the purpose of maintaining inert gas backup while making closure welds. Analysis and evaluation of the samples have not been performed.

In discussions with APDA personnel, plans for cutting a hole in a Fermi 14-in. elbow were discussed. The purpose is to retrieve the "foreign object" at the bottom of the reactor vessel. There was concern, indicated by Fermi personnel, regarding the rewelding of the "patch" that will be needed to close the access hole in the elbow. This involved the soundness of a reweld on a pipe

that had been exposed to sodium. It was pointed out that similar rewelding and modifications had been done at the SRE, HNPF, and on SNAP without any apparent difficulty. It was further pointed out that 14- and 16-in. Type 304 elbows (1/4-in. wall thickness) are available at HNPF as a result of the retirement program. These elbows have been exposed to sodium condition (time at temperature) exceeding that of Fermi, are very similar in dimensions and materials, and would therefore be of use in developing welding and inspection techniques for the forthcoming work. Destructive samples could also be taken to obtain quantitative information on the planned rewelding.

Additional piping examination information was obtained from the Applied Research Laboratories of the U.S. Steel Company concerning a paper which will be published in the February 1968 Nuclear Applications. The paper discusses the examination of stainless-steel piping, which was exposed in an ANL sodium loop.

As part of the LMFBR test loop survey that LMEC is undertaking, it was suggested that a high-velocity sodium test loop (20 to 50 ft/sec) is needed to better define the effects of sodium velocity in piping systems (elbows, fittings) at high temperature (1200 °F). This suggestion was prompted by the following references:*

1) Reference 1 states that as LMFBR's become 1000 Mwe and larger, "...the size and number of coolant pipes increases until there is insufficient vessel surface to accommodate discharge nozzles." Hence, the need for a pot-type primary system. One of the constraints (lower) on pipe size is maximum sodium velocity, the others being pressure loss and NPSH.

2) Reference 2 presents data on the justification for designing feedwater systems for velocities of 35 ft/sec compared to previous values of approximately 10 ft/sec.

*1. L. M. Finch, "Foreign Trip Report," BNWL-602

2. H. M. Sveldan and E. J. Siegel, "The Trend Toward Increased Velocities in Central Station Steam and Water Piping," Proceedings of the American Power Conference, 1964, Vol XXVI

3. L. G. Hays, "Corrosion of Niobium - 1% Zirconium Alloy and Yttria by Lithium at High Flow Velocities," JPL-TR-32-1233

3) Reference 3 states, "...the material loss that was suffered emphasizes the facts that there is a significant fluid-dynamic and velocity effect on mass transfer of even the most compatible liquid-metal structural-material combinations."

D. HEAT EXCHANGERS AND STEAM GENERATORS TASK UNIT (K. L. Adler and G. S. Budney)

Visits to the LMEC by personnel representing the UKAEA Reactor Engineering Laboratory at Risley and Babcock and Wilcox, Ltd. afforded an opportunity to discuss work in the design and development of liquid metal components. Information was obtained on recent changes in the design of the PFR steam generator.

Liaison was maintained with B&W and RDT regarding revisions to the B&W prototype steam generators.

Available information on thermal transients to which a component may be exposed in an LMFBR system was collected to determine the required capabilities of proposed test installations. An analytical study was performed to evaluate the sensitivity of fatigue life to differences in temperature change rates and other variables.

A preliminary survey of non-LMEC facilities to determine their suitability for liquid metal component testing has been conducted by means of a literature search and telephone contacts.

E. INCIDENT REPORTING SYSTEM TASK UNIT (C. W. Griffin)

1. General

While conducting reviews of published documents, drafts, organizations, etc., and while attending policy establishing meetings, it has become evident that the greatest problem in defining objectives and advancing the two fields of reliability and quality assurance rests in a lack of uniform definitions. LMEC has conducted an extensive study of current usage and has arrived at the following conclusion.

It is not clear in most reviewers' minds that the objectives and methods of obtaining reliability, reliability assurance, availability, and quality assurance are interdependent and interlocking but completely different. NASA's definitions are somewhat vague and all-inclusive with respect to the "assurance" functions, and this may have contributed to some of the trouble. NAVWEPS-00-65-502 is much more specific as summarized in the following:

1) Reliability – The probability of performing without failure a specified function under given conditions for a specified period of time.

2) Reliability Assurance – The exercise of positive and deliberate measures to provide confidence that a specified reliability will be obtained.

3) Availability (Operational Readiness) – The probability that at any point in time the system is either operating satisfactorily or ready to be placed in operation on demand when used under stated conditions.

Also, the following expanded definition, as given in ASQC Standard A3-1964, defines quality assurance as, "A system of activities whose purpose is to provide assurance that the overall quality control job is in fact being done effectively."

The system involves a continuing evaluation of the adequacy and effectiveness of the overall quality control program with a view to having corrective measures initiated where necessary. For a specific product or service, this involves verifications, audits, and the evaluation of the quality factors that affect the specification, production, inspection, and use of the product or service.

Reliability and availability are seen to be purely probabilistic functions of time and environment. Reliability is dependent purely upon knowledge of failure rates (and distribution functions), outage (repair) times of redundant components, and inspection periods of standby components.

Availability requires knowledge of all of the reliability statistical data plus repair times of components causing plant outage.

Reliability assurance includes all of the positive and deliberate measures which lead to better designed and more reliable components or systems. Operation of these better systems will then lead to statistical failure data and repair data which may ultimately be used in reliability and availability evaluation.

LMEC is using the above definitions exclusively.

2. Data Collection and Reporting System

A presentation was made to RDT-HQ on October 10 and 11, 1967 encompassing LMEC's concept of an optimum program as selected from the expressed desires and recommendations of AEC LMFBR contractors, who reviewed the

program at the request of RDT, and from the best functions of similar programs with numerous years of shakedown experience. LMEC, and most of the reviewing contractors, considered that this program, as presented, was the minimum level of effort which could assure a well organized data collection and LMFBR system/component design improvement function. The important factors resulting from the meeting are the agreements and an informal submittal of a possible reduced effort which would constitute a delay in several facets of the program but would not result in downgrading. The following was agreed upon:

1) The objectives of the plan as presented by LMEC are as follows:

a) To develop a plan for collection and application of data from all LMFBR facilities to upgrade the reliability/availability of these facilities and the potential for an LMFBR to compete on an economical basis with other power sources through increased component reliability and plant availability

b) To utilize the data accumulated for the development of adequate standards and specifications

2) RDT is in agreement with LMEC on the validity of the broad objectives of the plan as presented to meet the LMFBR goals. However, the levels of implementation must be determined so that the plan is compatible with near-term LMFBR objectives and the current and projected availability of resources.

3) The essential elements in this program include planning for the following:

- a) Improved component design
- b) Improved acceptance procedures
- c) Corrective action procedures
- d) Improved component reliability
- e) Improved system reliability
- f) Improved maintenance methods
- g) Improved plant availability.

A visit was made to ORNL to discuss interface areas between the CHORDS program and the LMFBR suggested program for failure reporting. In particular,

the subject of system, subsystem, and component identification was discussed. Upon return to LMEC, the same subject was broached with Holmes and Narver (H&N) on their efforts with the water reactor safety evaluation and reliability program.

In a subsequent meeting between PPCo, ORNL, H&N, and LMEC at H&N, several points of agreement were developed. Basic objectives and end-item printouts for all three programs were seen to be so widely different that the digital printout formats, level of details, types of information, and sorting categories had to be specifically scoped for the individual needs of each program. Some of the most important categories, however, could with cooperative effort, be set up such as to be uniformly defined with data interchangeability between these programs and, insofar as observed, any other similar programs which might be initiated in the near future.

The following categories were agreed upon in the as-stated manner:

- 1) For nuclear power plants, the AEC Docket Number will be used as:

0XXX for 50-XXX
5XXX for 115-XXX ;

and for test facilities, a different initial code designation will be used than 0 or 5. Thus, for liquid metals test facilities, 1XXX might be selected, etc.

- 2) CHORDS had been directed by MPR Associates, under AEC authority, to use the official PSAR outline as a systems identification code. This outline format, while excellent for safety evaluation, is completely inadequate for reliability, availability, or reliability assurance data processing. Thus it was agreed that for programs other than CHORDS, the AEC Code of Accounts as described in TID-7025 would, with minor revisions, be used with six spaces for numeric characters only (no alpha).

- 3) All three systems would use a modification of H&N's modification of the IDEP and FARADA systems for component/part identification and identification of their environmental classification. Thus, the system,

XXXX.XX.XX.XX ,

has the first four digits as numerical component/part identification with

indented order for importance or dependence sorting capability; decimals are not coded but are used in printout format for ease of interpretation; each of the other six digits are to be alpha (or, at later date, alpha-numeric if required) with each column representing a specific environmental design parameter (material, size, pressure, temperature, flow, schedule, power, voltage, etc.) with the specific column/variable designation specified, in detail, for each component/part four-digit identification number. The ten-digit code thus becomes a unique description of a special category.

4) Failure data will be classified by numerical identification as:

Cause of failure	XXX
Failure mode	XX
Effect of failure	XX

5) Day, month, and year of event would be assigned six digits.

With the previously listed definitions in mind, the major difference in the three programs might be stated as:

1) H&N is endeavoring to evaluate and improve water reactor safety Reliability by collecting data on failures, repair time, and inspection time. They are not interested in the more detailed analysis of Reliability Assurance or of Availability.

2) CHORDS is interested in Safety Reliability Assurance evaluation of new PSAR's through comparison methods. They are not interested in reliability or availability per se. They would, however, be interested in being used as a storage and retrieval bank for all such data once they have been collected and processed.

3) LMEC is interested in development of Reliability Assurance through engineering analysis of failure data associated with those systems peculiar to LMFBFR's. These do not include containment, control, and protective system electronics; engineered safeguards associated with blowdown accidents or system isolation; or emergency power and cooling equipment (all of which are the major concern of H&N and of CHORDS); nor is LMEC interested in the details of conventional steam and power conversion equipment failures (only gross trends of the total facility). Availability analysis will be a

steadily growing objective but, during the first few years while reliability data are poor, only as a tool for design improvement through comparison of design modification or perturbations. Reliability data will therefore be needed only for availability analysis and will be obtained from available sources and/or produced from LMFBR failure data but need not be of impeccable accuracy if used properly.

3. Digital Sorting Program

A digital computer program is being developed for the purpose of searching, sorting, and manipulating numerical files as required for data processing activities. The search routine of this program permits the user to search for the files of any system, subsystem, component or group of components, or for any particular vendor of interest. The sort routines then filter this raw data according to any number and combination of constraints imposed before storage in the computer memory. Program planning is proceeding for development of subsequent routines for alpha-numeric printouts of refined data.

The search and retrieval routine has been written for an "SDA-940 Tymshare" computer in FORTRAN-IV. The data storage system consists of a variable number of rows of alpha-numeric symbols, each row containing all the information on a particular failure event according to the convention of the "System/Component and Failure Information Category Identification System" presently under modification in accordance with the above sorting category agreement.

The computer, after locating the respective records, copies all information about each event from the base file and deposits it into a new file, as well as prints the information in the output for further dissemination.

The code has been completely checked out on a dummy file and is now being expanded for output with acceptable format.

4. Historic Failure Data Evaluation

For greater ease of reference and more concise engineering evaluation, failure data published in this report and in all subsequent reports will be tabulated with respect to the component-part relationship rather than the system or loop. All SCTI data to date and the previously published data on ANL experimental loops have been so arranged and are presented in Appendices A and B, respectively. (Refer to the Quarterly Technical Progress Report for the

preceding period, NAA-SR-12585, for schematic diagrams of ANL loops.) Similar tabulations are now in preparation for HNPF failure data, with EBR-II, Fermi, and SRE to follow.

F. COMBINED UNIT REACTOR VESSEL (CURV) TASK UNIT (A. C. Williams)

Information gained through personal contact and a literature survey was incorporated into a CURV concept state-of-the-art report. As of the close of the report period, this report (LMEC-Memo-68-2) was in the final stages of publication. It will be distributed only to RDT.

G. INSPECTION AND QUALITY ASSURANCE TASK UNIT (G. A. Beer)

1. LMFBR Quality Assurance Program

Scopes and applicabilities for each of the five LMFBR Quality Assurance Standards were prepared. It was decided to modify the titles of the standards to emphasize the function being controlled, rather than the type of company normally expected to perform the function. This retitling is not expected to result in the discarding of already completed drafts but will affect material yet to be prepared. The revised titles and scopes are presented in Appendix C of this report.

The following organizations were visited during this report period in order to obtain information on similar QA programs:

- 1) Information was obtained from Defense Contract Administration System Region Los Angeles (DCASRLA) on the application of MIL-Q-9858A, "Quality Program Requirements," and MIL-I-45208A, "Inspection System Requirements," to Department of Defense purchases.

- 2) Information was obtained from San Francisco Bay Naval Shipyard on the quality assurance systems currently in use by the Navy on construction of non-nuclear portions of submarines.

- 3) Two representatives from the LMEC Quality Assurance Task Unit attended a meeting called by RDT to discuss: (a) the specific quality assurance programs being used by ORNL, ANL, PNL, Phillips Petroleum Company (PPCo), Idaho Nuclear Corporation, and LMEC for use on RDT programs; and (b) the establishment of plans for future action.

Several equipment and process specifications, prepared for use relative to LMFBR purchases, were reviewed for inclusion of quality requirements. Comments were provided to the Specifications and Standards Task Unit.

2. Quality Assurance for LMEC Facilities

The following two specifications were issued delineating the quality assurance requirements for the steam line modification of SCTI. These specifications will also serve as major portions of RDT-S-970 and RDT-S-972.

1) LMEC Specification 7593-GA13230-1, "Quality Assurance Requirements for Control of SCTI Steam Line Field Constructor," specifies activities that must be performed by LMEC in order to assure proper control of the field construction contract. These requirements include the following:

- a) Preparation of a QA plan
- b) Minimum contents of the contract with the field constructor
- c) Technical information to be provided to the field constructor
- d) Required indoctrination of the field constructor
- e) Review of field construction planning
- f) Approval of acceptance test procedures
- g) Witnessing of acceptance tests and inspection operations
- h) Field construction audits.

2) LMEC Specification 7593-GA13230-2, "Quality Assurance Requirements for Field Construction of SCTI Steam Line Modification," currently under review by the field construction contractor, specified the following QA activities to be performed by him:

- a) The establishment and maintenance of a QA system adequately described by a quality assurance plan
- b) Preparation of an operational sequence plan
- c) Operation with appropriate work instruction
- d) Preparation of a list of all control documents
- e) Control of nonconforming items and their disposition

- f) Certification of personnel performing fabrication and inspection operations of a specialized nature
- g) Exercising of appropriate procedures for receiving, handling, and storage of material
- h) Subcontract control
- i) Submittal of "notices of completion" and an end-item report
- j) Maintenance of quality records
- k) Use of inspection status indicators
- l) Calibration of testing and inspection equipment
- m) Cooperation with the purchaser's witnessing of inspections or tests.

Emphasis on quality by all personnel associated with the Seal Test Rig has resulted in improvement in the assembly of sodium piping systems. Problems were experienced with many of the purchased items to be used on this rig. The sodium tanks rejected in the preceding quarter were resubmitted, reinspected, and again returned to the vendor for repair of tank nozzles. Defects were repaired and the tanks were subsequently accepted. Machined parts for the Seal Test Rig were accepted after rework on the part of the vendor in order to obtain proper surface contour.

Review of the "Sodium Pump Test Facility Quality Assurance Program Plan," prepared by C. F. Braun and Company, was initiated. This plan delineates a proposed quality assurance program to be administered by C. F. Braun.

Preparation of minimum inspection requirements for equipment purchased for the AEC by LMEC was initiated. The first package, applying to pressure vessels, is now being revised based upon comments received from LMEC personnel. The package includes instructions for minimum inspection and also a detailed inspector signoff sheet. Similar packages will be prepared for other types of equipment.

H. SODIUM TECHNOLOGY TASK UNIT (R. B. Hinze)

LMEC plans and capabilities were reviewed with the LMFBR program office at ANL. Discussions centered on the outline of LMEC support to the LMFBR sodium technology program shown on Table 1. In the outline (updated for this

TABLE 1
LMEC SUPPORT TO LMFBR SODIUM TECHNOLOGY PROGRAM

LMFBR Program Plan Tasks in Sodium Technology	Applicable LMEC Activities *											
	LMIC	Standards	CURV §	Component ** Studies	Maintenance, Malfunction Reporting	Laboratory Support	Mechanisms in Sodium	SCTI	SPTF	Bearing, Seal Tests	Instru- ment Test	Other Test Facilities
1. Materials compatibility	†	DRI	DRI	DRI	I	DRI	I	I	DRI			
2. Purification												
A-1. Experimental cold trap		Scheduled										P
A-2. Prototypical cold trap												P
B-1. Experimental hot trap												P
B-2. Prototypical hot trap			Scheduled									P
B-4. Prototypical soluble getter			Scheduled									P
D-1. Experimental mechanical methods		Scheduled										P
3. Fission products (FP)												
A-3. Analytical methods for FP in sodium												
B-3. Analytical procedures for FP in cover gas												
4. Sampling and analysis												
A. In-line monitoring		State-of-art in review									P	V
B. Radiochemical methods		Planned				V						
C-1. Sampling methods		Planned						V	V	V	V	V
C-2 thru C-7 Laboratory analytical methods		Planned				V, P						
5. Basic chemistry and physical properties												
6. Operational criteria and specifications					I							
A-1. Sodium purity specification		Tentative draft at RDT for review										
C-1. Impurity introductions								O	O		O	O
7. Blanket and maintenance atmospheres												
A-1. Cover gas specification		Tentative draft at RTD for review										
B-1. Maintenance gas specification		Planned										
C-1. Gas analysis (laboratory)		Planned				V, P						
C-2. Gas analysis (on-line)		Planned										
D-1. Purification systems		Planned										
E-1. Aerosol formation, "frosting"							Test suspended					
8. General facility development												
B-1. Sampling, analysis capability at LMEC								1. Mass transfer samples (GE) 2. Na sampling	1. Materials surveillance station 2. Na sampling	1. Metal tabs 2. Na sampling	O	O

*Code: DRI = Development requirements identified
I = Information developed and published
O = Observations will be made
P = Potential for testing
V = Validation by usage

†1. Annotated bibliographies and evaluative responses furnished to AEC, ANL-PRO, contractors
2. Handbook revision
3. State-of-art reports

§CURV = Combined Unit Reactor Vessel Study
**Component studies include: valves, piping, pumps, heat exchangers, steam generators

report), contributions from various activities at LMEC are related directly to the eight task areas set forth in the sodium technology element of the program plan. Some examples of recent information generated at LMEC of the type indicated in Table 1 follow.

Recommendations for materials studies appearing in "Sodium Purity Requirements"^{(1)*} are an example of the identification of development requirements (coded "DRI" on Table 1) in the standards activity. The state-of-the-art report covering in-line impurity instrumentation⁽²⁾ also is a byproduct of standards preparation. Two examples of information generated by LMEC testing activities in the field of sodium and closely related technologies are "Static and Sliding Contact Behavior of Materials in Sodium Environments at Elevated Temperatures,"⁽³⁾ from the Precision Mechanisms in Sodium project, and the section on SCTI steam line corrosion appearing in the LMEC quarterly report for April-June 1967.⁽⁴⁾

A proposed scope-of-work statement for cold-trap testing was prepared. From experience with large sodium systems (e.g., EBR-II) the concentration of oxygen in such systems changes slowly. Operation under steady-state conditions (i.e., constant or slowly changing oxygen concentration, constant flow rate and trap temperatures) has caused localized precipitation of oxide in traps. The result of localized precipitation has been flow blockage after only a small fraction of trap volume is loaded with sodium oxide crystals. Hence, steady-state operation of a cold trap provides stringent conditions in regard to localized precipitation of impurities with resultant flow blockage and limitation on trap capacity. In the work statement, testing has been proposed to determine the effect of pertinent parameters on the collection of sodium oxide and other impurities in a cold trap when the trap is operating under steady-state conditions. Results

-
- *1. R. B. Hinze, "Sodium Purity Requirements, A Review and Evaluation," NAA-SR-Memo-12394 (May 10, 1967)
 - 2. K. A. Davis, "Liquid Metal Impurity Instrumentation (Sodium) State-of-the Art Report," LMEC-Memo-68-3 (to be published)
 - 3. W. J. Freede, L. Newcomb, and R. S. Kennedy, "Static and Sliding Contact Behavior of Materials in Sodium Environments at Elevated Temperatures," NAA-SR-12446 (September 29, 1967)
 - 4. "Quarterly Technical Progress Report, Liquid Metal Engineering Center (LMEC), April-June 1967," NAA-SR-12520 (August 15, 1967)

of the proposed work should provide information which will permit optimization of trap design and operation to increase impurity holding capacity. The proposed testing complements transient tests in progress at LASL for the study of sodium cold trap kinetics.

Sodium purification component test installation requirements have been developed to permit a determination of the scope and size of a test installation. The concept of a prototype component test installation is based on requirements for a proof test of the prototype cold trap, the first purification component scheduled for testing in the LMFBR Program Plan. The basic loop designed to meet cold-trap testing needs will also have, with some modification, the capability for testing prototype getter systems, both hot traps and soluble getters — other tests noted in the program plan.

Certain assumptions about the proof test and cold-trap performance requirements have been used in the development of test installation requirements. Objectives of the cold-trap test will be to:

- 1) Determine effectiveness of the trap for removing the various impurities present in sodium (included are those impurities that will be listed in the performance requirement; e.g., oxygen and hydrogen, and any other impurities which may be retained in the trap)
- 2) Determine trapping rates for the various impurities
- 3) Establish trap capacity
- 4) Determine trap response to varying source rates of the impurities
- 5) Optimize trap operating techniques.

Also, two assumptions of cold-trap performance requirements have been made:

- 1) Trap capacity — 250 lb sodium oxide
(This is 25% greater than the capacity requirement for HNPF traps, and is considered an upper limit on trap size because of radiation levels after collection of fission products.)
- 2) Trapping rate — 1 lb sodium oxide/hr when feed to the trap is saturated with oxygen at 300 °F
(This rate is approximately equivalent to 1/4 lb oxygen/hr. At this rate, 7 days will be required to reduce oxygen concentration of a 4,000,000-lb sodium system 10 ppm.)

These assumptions regarding the chief impurity, oxygen, were made as a basis for establishing test installation requirements.

IV. EVALUATION OF EFFORT TO DATE

A. SPECIFICATIONS AND STANDARDS TASK UNIT

The preparation of standards and specifications is proceeding at a currently satisfactory rate. There will be a need in the near future to effect contracts with organizations and consultants outside LMEC to prepare or review standards for highly specialized or complex items and to develop design manuals and procedures. Areas in which assistance will be required include reactor vessel, steam generator, IHX, large piping and valves, and on-line inspection procedures. The LMFBR standards program plan can be more effectively administered when customer response is received on the LMEC standards and specifications program plan, particularly as to schedule and planned manpower levels.

B. PUMPS TASK UNIT

As results from the two pump study projects appear, even in preliminary form, enough significant areas of similarity in pump concepts emerge to indicate that only unique solutions exist for some problems associated with large high-temperature sodium pumps. Specifically, recommendations for electric drives, directly connected to the pumps, suggest that attractive alternatives are not available at this time. Use of hydrostatic bearings to absorb radial loads has been recommended by each manufacturer, indicating that suitable alternatives (tilting pad hydrodynamic or antifriction bearings) are not sufficiently developed at present for this service.

Since only the Westinghouse Phase I Report (in draft form) has been reviewed to date, identification of other areas where similarities exist has not been performed.

By allowing the Byron Jackson Pump Company to utilize assumptions for a pump drive concept and a method of pump support, it has enabled publication of the Phase I reports by both study contractors to nearly coincide, which will aid in their evaluation.

The development of several configurations by each pump manufacturer will provide reactor designers with greater flexibility in their plant arrangements.

C. PIPING TASK UNIT

Recommendations for the evaluation of HNPF sodium piping and components have been accepted as a desirable program. The information obtained will contribute toward the design and development of LMFBR plants. Current problems and concerns, such as at Fermi, would also be assisted by such a piping examination program.

The necessary support is being prepared for a successful LMFBR piping development and proof-test program.

D. HEAT EXCHANGERS AND STEAM GENERATORS TASK UNIT

The information exchanges with UK representatives have strengthened the LMEC background in steam generator technology. Close liaison with B&W and RDT on the prototype steam generator is necessary to assure that selected design is compatible with SCTI facility and overall steam generator development objectives.

E. INCIDENT REPORTING SYSTEM TASK UNIT

During this quarter, processing of historical data was considerably curtailed, and, outside of the meetings and agreements discussed in the previous section, no additional effort was applied to firming up the details of the data collection system while awaiting a clear directive from RDT with respect to scope and direction to be undertaken for both the immediate and long-range reliability assurance goals. The present level of effort is inadequate to meet the expressed needs of PNL in their desire to be knowledgeable with respect to all historical data on sodium component failures early in the FFTF design. While PNL would like to have these data available by the end of this fiscal year, present effort would afford completion late in next fiscal year.

F. COMBINED UNIT REACTOR VESSEL (CURV) TASK UNIT

All usable information presently available to the task unit has been incorporated into the state-of-the-art report. Information on the PFR and Phenix plants was obtained from published documents, primarily conference papers. The state-of-the-art report is not as complete as could be desired owing to the lack of current detailed information on these two projects. This is particularly true of the PFR, which is well into the construction stage.

Cooperation from the 1000-Mwe follow-on contractors and the ANL staff, both at EBR-II and Lemont, in providing information relating to the study has been excellent.

G. INSPECTION AND QUALITY ASSURANCE TASK UNIT

An improvement in the quality of workmanship associated with the Seal Test Rig has been evidenced. This improvement is a direct result of the application of improved and consistent quality requirements, the implementation of provisions in the Seal Test Rig Quality Assurance Plan, and an increased "quality awareness" on the part of personnel associated with the project.

The issue of specifications for quality assurance associated with the SCTI steam line modification will provide a testing ground for similar standards being prepared for LMFBR plants. The SCTI work will serve as an introduction of new quality assurance methods to a portion of industry which has not been heavily exposed to these requirements in the past.

Preparation of the complete set of five LMFBR quality assurance standards is progressing satisfactorily.

H. SODIUM TECHNOLOGY TASK UNIT

The review of LMEC activities at the LMFBR program office produced a valuable exchange of information with the Sodium Technology Section. Contacts established in the meeting will facilitate closer coordination.

The assumptions of cold-trap performance requirements are considered to be conservative in that final requirements likely will not lead to a larger, more expensive installation than one based on these assumptions. However, the trapping rate assumption, while permitting a reasonable cleanup period for a large sodium system, leads to a trap throughput in excess of past practice. The high sodium flow rate indicates a large trap size which is inconsistent with the goal of a small trap that is easily shielded and handled if it becomes radioactive. To solve this particular problem, trapping duty may have to be shared by two or more traps during sodium cleanup periods. It is concluded that optimization of component performance requirements prior to design of the test installation may well permit reduction in the cost of the test installation.

V. NEXT REPORT PERIOD ACTIVITIES

A. SPECIFICATIONS AND STANDARDS TASK UNIT

It is expected that five materials standards and the cleaning standard will be transmitted to RDT and ORNL as tentative draft standards. Additional materials standards will be completed in preliminary draft form for LMEC review.

Discussions will be held with ORNL on welding requirements for liquid metal and water reactor systems. Preparation of the LMFBR welding standard will be continued.

Effort on the preparation of standards for reactor vessel, piping, valves, quality assurance, and instrumentation will be continued.

B. PUMPS TASK UNIT

It is anticipated that reviewing of Phase I reports by both pump study contractors will be completed. It is also expected that recommendations concerning Phase II activities will be furnished to RDT to assist in their guidance of the Large Sodium Pump Study Project.

C. PIPING TASK UNIT

Evaluation of HNPFF sodium piping and components will be performed if and as directed by RDT.

Document review and program plan preparation in the field of large-diameter piping will be performed at the direction of RDT.

Revisions and additions to Chapter 8, "Intermediate Heat Exchangers," and Chapter 14, "Piping," of the new Sodium and NaK Engineering Handbook will be started.

Monitoring and review of the status of sodium piping in various AEC installations will be continued.

D. HEAT EXCHANGERS AND STEAM GENERATORS TASK UNIT

The rewriting of Chapter 9, "Steam Generators," and a review of Chapter 8, "Intermediate Heat Exchangers," of the Sodium and NaK Engineering Handbook will be undertaken.

E. INCIDENT REPORTING SYSTEM TASK UNIT

Immediately following receipt of direction from RDT, the information input formats and the component identification and sorting categories will be revised as necessary to comply with the stipulated directions. Copies of these, with instructions, will be transmitted for review and comment, and an LMEC representative will visit sites as necessary to expedite this review.

LMEC will commence processing reports or failures, etc., as soon as directed by RDT.

The primary effort for the next reporting period will be: (1) processing of the historical failure data collected from HNPF and (2) improvement of the digital programs for retrieval, sorting, and printout of these data.

F. COMBINED UNIT REACTOR VESSEL (CURV) TASK UNIT

An LMEC evaluation of the CURV concept state-of-the-art will be performed and a report will be prepared for publication. Broad areas requiring more in-depth study will be identified. Efforts will continue on acquisition of more complete and current information on related foreign programs, particularly PFR.

G. INSPECTION AND QUALITY ASSURANCE TASK UNIT

It is anticipated that drafts of the five LMFBR quality assurance standards will be prepared and circulated within LMEC for review and comment.

The generation of minimum inspection requirements to cover components purchased for LMEC activities will continue.

Review of equipment and process specifications for quality assurance provisions will continue.

Development of quality assurance provisions to be applied throughout LMEC facilities will receive increased emphasis. Review of the SPTF Quality Control Plan will continue.

H. SODIUM TECHNOLOGY TASK UNIT

Comments submitted by RDT, national laboratory, and industry reviewers of the purification chapter of the Sodium and NaK Engineering Handbook will be analyzed for incorporation into the final draft.

Program: Liquid Metal Engineering Center

Project: Operation of Sodium Component Test Installation

Project Manager: R. W. Dickinson

Project Engineer: J. A. Leppard

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.6

General Order: 7693, 7694

Subaccount: 13200

I. PROJECT OBJECTIVES

The project objective is to operate the Sodium Component Test Installation (SCTI) and to test, obtain data on, and evaluate the performance of prototype intermediate heat exchangers and prototype steam generators.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

Redesign of the high-pressure steam piping system and review of the rest of the steam and feedwater system by Bechtel Corporation were completed. Orders were placed on all long-lead delivery items and on the 2-1/2 Cr - 1 Mo pipe material needed for reconstruction of the steam line.

III. PROGRESS DURING REPORT PERIOD

A series of comments on technical details of the Bechtel steam piping design were raised by RDT staff members. The entire quarter was spent in a review of the steam line "package" and of these comments — the latter were formally transmitted at the very end of the quarter. Bechtel submitted written material on three of the points of concern. First, on the lateral connections for the safety valves, detailed calculations were submitted showing that these fillings fulfill code requirements. As an alternative solution to the problem of the positioning of the safety valves, LMEC requested RDT to inquire of Baldwin-Lima-Hamilton concerning the feasibility of penetrating the steam generator manway cover for an attachment from which to mount safety valves. This arrangement, if feasible, would satisfy code requirements and eliminate a series of problems associated with mounting the valves on the main steam line. Second, a redesign of the weld joint at the steam generator outlet was submitted; consideration of all

facets involved in the preparation of this particular joint have been studied extensively. The solution is a choice between two alternatives: (1) a Type 316-to-316 stainless-steel weld with an Inconel overlay, as shown on the design drawings; or (2) a Type 316 stainless-steel-to-2-1/4 Cr - 1 Mo weld — which is a dissimilar material joint, further complicated by the Inconel overlay requirement. The first can be readily accomplished through a qualification of both joint and welder. The second would require an extensive development program prior to acceptance of the joint. Third, in connection with the use of a flanged joint to make the transition materials, Bechtel supplied design requirements of the gasketed joint to their vendor, who in turn replied that the gasket was adequate for the given service.

Bechtel delivered their final revised report covering the "Technical Review of the SCTI Steam and Water Loop." This report contained a large number of recommended changes, most of which were either known or anticipated by LMEC. LMEC has completed a review of each recommendation and determined what action should be taken. LMEC concurs in most of Bechtel's recommendations. Design effort required to incorporate these changes has been started. A summary table listing all these recommendations and LMEC's intended actions has been prepared.

There have been no significant changes in the delivery schedule for materials and component parts required for the steam line repair. However, because approval to proceed with construction has not been received, the schedule for returning to normal operation has slipped a minimum of 6 weeks, that is, to April 23, 1968 at the earliest. Each day of delay in receiving approval means a day delay in returning to operation. Resolution of the remaining issues is the highest priority activity at the SCTI.

Approval was received to proceed with design of the installation of the full-flow polish demineralizer. Bid proposals for demineralizer equipment are being evaluated.

Several series of tests were performed to obtain vibration data on the ALCO IHX. Accelerometers were installed around and down one side of the intermediate heat exchanger, as shown in Figure 1. The accelerometers were attached to 1/2-in.-diameter by 9-in.-long steel studs, welded to the outer wall of the heat exchanger vessel. Vibrations were recorded on magnetic tape during flow ramps

Figure 1. Accelerometer Installation Locations

and at specific constant flow conditions. Recordings include: (1) 1 cps to 50 kc, unfiltered (FM); (2) 1 cps to 312 cps (FM); (3) 5 cps to 312 cps amplitude modulation of 35 kc to 50 kc components (the resonant frequency band of the accelerometers)(FM); and (4) 200 cps to 200 kc, unfiltered (direct). Data reduction to date includes: (1) spectral amplitude at zero, 1, and 68% full-scale flow; (2) power spectral density of amplitude modulation of dominant spectral components at 68% flows; (3) amplitude of wide band and selected spectral components vs flow; (4) amplitude vs frequency vs flow of vibration in 10-cps to 250-cps band (see Figure 2, which illustrates the typical amplitude, flow, and frequency dependence of observed IHX vibrations); and (5) fractured linear dependence (coherence) relating the various accelerometers and relating low-frequency vibrations to amplitude modulations on 35-kc to 50-kc band at 68% flow.

Evaluation of the first set of 5-Hz to 50-kHz data indicated that the majority of the recorded noises were originating from flow disturbances. No noise characteristic of mechanical resonant impacting was determined. These data were processed, machine plotted, and transmitted to UNC for their evaluation. The second series of tests concentrated on a low-frequency band (1 Hz to 200 Hz) and on the low-frequency modulation of high-frequency noise at the resonances of the accelerometer (~ 400 kHz). Since this technique filtered out most of the flow noise recorded in the previous tests, higher gains were allowable — increasing the sensitivity of the equipment by a factor of about 100. Analysis of the data from this second round again did not reveal impacting type noises above the background noise level. Analysis of these and subsequent data is continuing as indicated above.

The primary sodium loop was drained twice during the report period — once as a precautionary measure during a severe brush fire nearby and the second time to permit replacement of bearings in the primary pump drive motor. During this report period, shaft bearings were replaced in three drive motors; concurrently, the windings of each motor were dipped and baked. The drives involved were for the forced-draft fan, primary sodium pump, and condensate pump. During the outage occasioned by the repair of the forced-draft fan drive motor, the main gas-fired heater was inspected internally and found to be in excellent condition.

Figure 2. Accelerometer No. 2

The main steam condenser was opened for annual cleaning, inspection, and replacement of zinc-anode plates. The deaerating heater was similarly inspected and found to be in good condition. The preheat boiler was opened, cleaned, subjected to annual inspection by the insurance carrier, and returned to a laid-up condition. With these exceptions, sodium was circulated continuously in the primary system at a temperature of about 400 °F.

Design of the B&W steam generator installation continued for most of the quarter. Both the completed equipment and piping layout drawings and the revised P&I diagram were reviewed and approved. Preparation of the final steam and feedwater piping drawings, instrument specification sheets, wiring diagrams, and panel modification diagrams continued. Preparation of drawings for removal of system equipment and piping at the end of the ALCO program was started. Detailed design of platforms and equipment supports for the B&W unit was completed; drafts of several sections of the specification were completed. This design work was terminated at approximately 70% completion at the end of the quarter because of the suspension of work at B&W on their steam generator. No additional design will be performed until the future course of the B&W steam generator program is fully determined.

Seven Malfunction and Maintenance Reports, previously identified as SCTI Incident Reports, were prepared.

IV. EVALUATION OF EFFORT TO DATE

A serious additional delay in the SCTI schedule has resulted in the extensive review and commentary on the Bechtel steam line fix and the resultant postponement of approval to proceed with construction. Project objectives cannot be satisfied until the plant returns to a steaming cycle.

V. NEXT REPORT PERIOD ACTIVITIES

All issues concerning the steam line fix package will be resolved. Most material and components required for the fix will be received, pip spooling should be completed, and construction should be started. Analysis of the IHX vibration data will be completed.

Program: Liquid Metal Engineering Center

Project: Liquid Metals Information Center

Project Manager: R. W. Dickinson

Project Engineer: J. J. Droher

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.9

General Order: 7693

Subaccount: 13300

I. PROJECT OBJECTIVES

The project objective is to operate and maintain the Liquid Metals Information Center (LMIC) which serves as a focal point for technically evaluated information and data on liquid metals technology and components, with initial emphasis on sodium and NaK alloys as heat transfer and transport fluids. State-of-the-art reports and an updated version of the Liquid Metals Handbook, covering unclassified material on sodium and NaK, are to be prepared.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

The LMIC has responded to 158 requests for information from various organizations, including all of the major participants in the LMFBR Program, since the start of the current fiscal year. These requests have involved 313 separate subject categories, for which computerized searches were performed resulting in a total of 37,028 printouts containing bibliographic data and abstracts of documents with pertinent information. Additional entries have been prepared for supplemental files utilized by LMIC to increase the comprehensiveness of coverage in responding to inquiries; these files include a Project File encompassing work in progress on liquid metals, a Special File encompassing reports with distribution limitations, and KWIC (Key Word In Context) Indexes encompassing all reference reports and all existing files. Copies of the manuscript for the Sodium-NaK Supplement to the Liquid Metals Handbook have been distributed by the AEC for review, and comments and suggestions have been received from most of the reviewers.

III. PROGRESS DURING REPORT PERIOD

During this quarter, 177 additional documents were processed, making a total of 5463 documents in the LMIC data bank. The Center responded to 90

inquiries for information during the quarter, of which 74 were for specific technical information while the remainder were for general information about the Center and its activities. Many of the requests for specific technical information involved more than one question, so that responding to these requests required computerized searches covering 137 different subject categories and yielding a total of 17,667 computer-produced printouts.

During the quarter, a computerized maintenance procedure was initiated; heretofore, the Thesaurus File of descriptive terms had been maintained manually. The Thesaurus of descriptive terms is used by the various reviewers involved to ensure that only authorized descriptive terms are utilized when technical documents are processed for storage in the LMIC data bank so that pertinent references can be retrieved from the computerized data bank. The computerized Thesaurus File Maintenance system will provide a means to add, delete, or change terms in the LMIC Thesaurus Master File; each time the Thesaurus File is updated, a current printout of the Thesaurus will be produced. This printout will include all main terms, with subterms and cross-reference notations. Subterms will include narrower terms, broader terms, or related terms. A scope note can be utilized, if desired, to provide definition or limitation of meaning or usage of each term.

A representative of the LMIC attended a Forum of Federally Supported Information Analysis Centers, sponsored by the Committee on Scientific and Technical Information (COSATI), at Washington, D. C. on November 7 and 8. The main purposes of the forum were to make information analysis centers aware of COSATI activity, to discuss problems involved in the flow of information, and to identify future directions of information center activities.

A presentation on the LMIC and on other AEC-sponsored information centers was made by the LMIC supervisor at UCLA on November 18, 1967 as part of a 1-day conference on "Engineering Materials and Properties Information Centers and Services." The entire conference was well received and a good deal of useful information was exchanged by speakers and attendees; the information exchanged will permit LMIC to more effectively refer its users to other pertinent information sources on those aspects of questions which do not fall within its scope.

Comments have been received from most of the reviewers of the revised Sodium and NaK Supplement to the Liquid Metals Handbook. These comments are being compiled by subject category and are being evaluated to ascertain the extent to which additional modifications should be made. Following discussions with cognizant personnel in RDT and DTI, it has been decided to change the name of the revised handbook to the Sodium and NaK Engineering Handbook.

IV. EVALUATION OF EFFORT TO DATE

No major problem areas have been encountered in data storage and retrieval.

The LMIC has received technical guidance from RDT and systems guidance from DTI of the AEC. Information on liquid metals technology is being provided to a broad spectrum of potential users including national laboratories, other government agencies, R&D companies, and universities. Inquiries continue to be received at a high rate and all indications are that the Center is performing a vital service and is fulfilling a definite mission in the LMFBR Program.

The review of the manuscript for the Sodium and NaK Engineering Handbook by representative users is aiding materially in assuring that the handbook will have proper weighting and coverage, technical arrangement, and clarity in presentation.

V. NEXT REPORT PERIOD ACTIVITIES

The LMIC will continue to collect, evaluate, store, and disseminate information on liquid metals technology. Additional sources of information will be sought and requests for future services will be honored.

Evaluation of comments received from reviewers of the manuscript for the Sodium and NaK Engineering Handbook will be completed; effort will proceed on making modifications deemed desirable.

Program:	Liquid Metal Engineering Center		
Project:	Sodium Pump Test Facility (SPTF)		
Project Manager:	R. L. Cummings	Project Engineer:	S. L. Pfahler
Reporting Period:	October-December 1967	AEC Category:	04-01-61-03.7
General Order:	7693	Subaccount:	13400

I. PROJECT OBJECTIVES

The objectives of this project are to design and construct a large sodium pump and component test installation. Major milestones for this fiscal year are: (1) complete optimization studies, (2) issue Conceptual System Design Description (CSDD), (3) complete Title I design, (4) issue Preliminary SDD, and (5) initiate Title II design.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

The optimization and preliminary design studies were completed. Based on these studies, Conceptual System Design Descriptions (CSDD) were written, printed, and distributed. The Title I level of effort, schedule, and manhour estimate were completed. A Quality Assurance Plan to be implemented during Titles I, II, and III was submitted by the Architect-Engineer (A-E) for LMEC review.

III. PROGRESS DURING REPORT PERIOD

The SPTF CSDD consists of eleven volumes and an appendix. These are:

<u>Volume</u>	<u>Title</u>
I	Sodium Pump Test Facility
II	Main Flow Loop System
III	Instruments and Controls
IV	Inert Gas and Vent Systems
V	Electrical Systems

<u>Volume</u>	<u>Title</u>
VI	Site and Buildings
VII	Sodium Cleaning Facility
VIII	Sodium Sampling and Purification Systems
IX	Sodium Loading System
X	Auxiliary Cooling System
XI	Utility Systems
Appendix	Optimization and Design Studies

The design described in the CSDD is the recommended design for testing sodium pumps from 20,000 to 60,000 gpm. For testing smaller pumps, such as the FFTF pumps, modifications will be necessary to this large facility.

Alternate concepts for the overall design of the SPTF were developed to optimize the facility based on cost, design requirements, and additional capabilities. These concepts are:

- 1) Two-loop CSDD
- 2) One-loop CSDD
- 3) Two-loop minimum design
- 4) One-loop minimum design
- 5) Two unsymmetrical loops.

Simplified flow diagrams for these alternates are shown in Figures 3, 4, and 5.

The CSDD two-loop concept satisfies all the SPTF design criteria and provides additional capabilities as shown in Table 2. The changes made to the CSDD concept defining the minimum concept design are listed in Table 3. To arrive at the minimum design concept, additional calculations for thermal transient flow mixing conditions were made to determine new sodium inventories and equipment sizes. The advantages and disadvantages of all the alternate concepts are compared in Table 4 and the overall cost ratios are shown in Table 5.

1-23-68 UNCL

7693-2503

Figure 3. Two-Loop CSDD Concept

1-23-68 UNCL

7693-2504

Figure 4. Two-Loop Minimum Concept

40-in. PIPE LOOP

24-in. PIPE LOOP

Figure 5. Unsymmetrical Loops Concept

Item	Operational Characteristic	Reference*		Item	Operational Characteristic	Reference*		Item	Operational Characteristic	Reference*	
		CSDD	Para			CSDD	Para			CSDD	Para
	Pump Testing				Temperature				Additional Design Requirements		
1	Two-loop sodium pump test facility	I	1.2	1	Maximum sodium operating temperature is 1200°F	I	1.1	1	Drain Tanks	I	3.5.2
2	Test pumps to 60,000 gpm simultaneously in each loop	I	1.2	2	Design temperature main loop is 1210°F	B-2	p. 17	2	Feed Tanks	I	3.5.2
3	Test pumps to 120,000 gpm using both loops in parallel	I	1.2	3	Maximum cooling or heating rate (excluding transients) is 100°F/hr	I	1.3.5.3	3	Surge Tanks	I	1.2
4	Transient and steady-state tests may be performed in both loops	I	1.2	4	Steady-state operating temperature can be varied between 400 and 1200°F	I	1.3.1.6	4	Availability	I	1.3.9
5	Transient test will be performed only on one loop at a time	E	p. 5		Pressure			5	Inert Gas	I	2.2.3
6	Each loop capable of operation independently of other loop	I	1.2	1	Main loop design pressure 225 psig at 1210°F	I	2.2.1.4	6	Sodium Material	B-4	p. 11
7	Each flow loop capable of testing additional components (valves—large gate, globe, check, and butterfly valves; flow instruments—elbow flowmeter, Venturi meter, magnetic flowmeter, Dall tube meter, orifice flowmeter, Gentile flowmeter)	I	1.3.11.2	2	Loop operating pressure at 1200°F is 170 psig (350 ft hd and 60,000 gpm)	B-10	p. 15/16	7	Hydro Test	B-2	p. 12
8	Each loop capable of simulating operating and transient conditions expected in future LMFBR's within limitations of facility design	I	1.3.1	3	Higher loop pressures are permitted by lowering the sodium temperature	I	2.2.1.4	8	Earthquake Loading	B-10	p. 5
9	Facility capable of testing different types of pumps (free surface, linear induction, electromagnetic, helical rotor electromagnetic, canned rotor, pot-type)	I	1.3.1.1	4	Suction pressure range for test pumps is 4 to 50 psig	I	1.3.1.3	9	Piping Stresses	B-9	p. 5
10	Facility can accommodate motor and turbine pump drives	I	1.3.11.2	5	Loop operating pressure at 400°F is 186 psig (350 ft hd and 60,000 gpm)	B-10	p. 15/16	10	Piping Stresses	B-9	p. 5
11	Space provided for future hydraulic testing of tube bundles and pressure vessels	I	1.3.11.6	6	Drain tank operating pressure range is 0-30 psig	I	1.3.5.5	11	Sample Station	I	2.2.7
12	Space provided for future cooling tower	I	2.1.5	7	Feed tank operating pressure range is 0-100 psig	I	1.3.5.5	12	Material Surveillance	I	3.2.13.2
13	Space available on adjacent site for future steam plant to supply turbine pump drives	I	Dwg 2694-CSDD-6		Controls			13	Impurity Monitoring	I	2.2.7
14	Simultaneous low-speed tests for two large pumps may exceed present cooling water system heat rejection capability	I	2.2.9	1	Flow control accuracy per loop ±1% between 15,000 and 72,000 gpm	I	1.3.5.1	14	Strain Gages	I	3.2.13.2
15	Facility capability of testing pumps with various speed controls (modified Kramer, wound rotor DC motor common shaft, DC motor with variable voltage, wound rotor with eddy-current brake, constant speed drive with hydraulic or electromagnetic vari-speed coupling.)	I	1.3.1.5	2	Flow control accuracy per loop ±2% between 4,000 and 15,000 gpm	I	1.3.5.1	15	Purging Sodium Systems	I	3.1.2 & 5
16	Hydraulic test, steady-state 400°F, variable flow and pressure	N	p. 17/18	3	The flow control valves for the main loop are butterfly valves	I	2.2.2	16	Feed and Drain Tank Size	E	p. 1
17	Hydraulic test, steady-state 800°F, variable flow and pressure			4	Two 30-in butterfly valves are used in series to control flow in each loop	I	2.2.2	17	Feed and Drain Piping Size	E	p. 1
18	Hydraulic test, steady-state 1000°F, variable flow and pressure			5	The primary flowmeter in the main loop is the venturi meter	I	2.2.2	18	Pump Inspection	N	p. 5
19	Hydraulic test, steady-state 1200°F, variable flow and pressure			6	Temperature is controllable between 400 and 1200°F with an accuracy ±5°F	I	1.3.5.2	19	Emergency Drain	I	3.5.2
20	Following hydraulic tests, pump will be inspected			7	Feed and drain controls regulate filling or draining either loop, thermal transients, and initiate emergency drains	I	1.3.5.4	20	Sodium Purification	I	1.3.6
21	Shock test, +10°F/sec for 30 sec, 800 to 1100°F, full flow		p. 19/20	8	Pressure in all systems is controllable to ±1% full range	I	1.3.5.5				
22	Shock test, -10°F/sec for 30 sec, 1200 to 900°F, full flow				Thermal Transients						
23	Shock test, +4°F/sec for 120 sec, 600 to 1080°F, full flow			1	Hot shock +10°F/sec for 30 sec, 800 to 1100°F	I	Table I-1				
24	Shock test, -4°F/sec for 120 sec, 1200 to 720°F, full flow			2	Hot shock +4°F/sec for 120 sec, 600 to 1080°F	I					
25	Between each series of shock tests, the pump will be inspected			3	Cold shock -10°F/sec for 30 sec, 1200 to 900°F	I					
26	Start-stop test will be conducted approximately 250 times		p. 37/38	4	Cold shock -4°F/sec for 120 sec, 1200 to 720°F	I					
27	Continuous pump test operations up to 1000 hours		p. 37/38	5	System is capable of 35°F/sec for 6 sec followed by 2°F/sec for 100 seconds	I	2.2.1.3				
	Flow				Cyclic Data						
1	Design flow rate per loop is 60,000 gpm	I	1.3.1.2	1	Melting and freezing of sodium in system, 30 cycles	B-10	Table 2	*I	Sodium Pump Test Facility		
2	Design velocity for main loop is 30 ft/sec (30-in. pipe)	B-2	p. 15	2	Normal heating and cooling of systems, 500 cycles	B-10	Table 2	B-2	Main Circulating System, Pipe Sizing and Arrangement – Appendix: Optimization and Design Studies		
3	Maximum controllable flow per loop is 72,000 gpm	I	1.3.5.1	3	Emergency dumps to feed tanks, 5 cycles	E	p. 42	B-4	Main Circulating System, Selection of Materials – Appendix: Optimization and Design Studies		
4	Minimum controllable flow per loop is 4,000 gpm	I	1.3.5.1	4	Hot shock, +10°F/sec for 30 sec, 25 cycles	I	Table I-1	B-9	Fatigue Evaluation Study – Appendix: Optimization and Design Studies		
5	Design flow rate for two loops in parallel is 120,000 gpm	I	1.2	5	Hot shock, +4°F/sec for 120 sec, 25 cycles	I	Table I-1	B-10	Design Basis for Pressure Piping and Equipment and Related Service for SPTF – Appendix: Optimization and Design Studies		
6	Transient tests can be performed on pumps with capacities from 20,000 to 60,000 gpm per loop	I	1.2	6	Cold shock -10°F/sec for 30 sec, 25 cycles	I	Table I-1	E	Transient Flow System – Appendix: Optimization and Design Studies		
7	Transient tests on pumps with capacities less than 20,000 gpm can be performed by reducing the main control valve size	I	2.2.2	7	Cold shock -4°F/sec for 120 sec, 25 cycles	I	Table I-1	N	Test Plan and Functional Analysis Study – Appendix: Optimization and Design Studies		
8	Backflow testing can be accomplished	I	2.2.1.2		Safety						
				1	The test building provides weather protection for the main flow loop and test pump	I	2.1.3				
				2	Main flow loops are protected on all sides by 8-ft high wall	I	2.1.3.1				
				3	The feed and drain tanks are located in a pit below grade	I	2.1.3.2				
				4	All floors under main flow loop are sloped to drain to tank pit	I	2.1.3.2				
				5	The design of the facility complies with the fire and safety regulations	I	1.3.13				
				6	Maximum acceptable concentration of sodium as a hydroxide is 2.0 mg/m ³ for 60 min and 4 mg/m ³ for 10 min in populated areas	I	1.3.7				

Table 2. SPTF Functional Requirements

TABLE 3
SPTF MINIMUM DESIGN CONCEPT

-
1. Shorten the main flow to an end-to-end length of 50 ft.
 2. Reduce feed and drain piping length and diameter.
 3. Provide only one drain tank; leave room for future tank.
Reduce size of feed tanks and drain tank for smaller transient volume.
 4. Use one cooler per loop with no cross connection.
 5. Eliminate one cold trap, hot trap, and two plugging meters, and provide same equipment as original OCSDD design.
 6. Eliminate excess sodium valves — no double block — minimum valves to operate test.
 7. Reduce argon system to minimize storage tank, piping, and valves.
 8. Reduce cooling water and oil cooling systems to use the most promising speed control methods.
 9. Minimize DAS system.
 10. Reduce instrumentation and controls to a minimum.
 11. Reduce electrical heaters, electrical system, and insulation according to minimum design.
 12. Provide one purification pump.
 13. Reduce size of surge tank because of smaller volume.
 14. Reduce central high-pressure hydraulic control system.
 15. Eliminate alcohol cleaning system.
 16. Raise minimum loop temperature from 400 to 600°F.
 17. Revise range of pump NPSH to 25 psig maximum.
 18. Reduce maximum operating temperature to 1100°F.
 19. Provide switchgear for only one pump drive type.
-

Braun CSDD 30-in. 100-ft Length*		Minimum Loop 30-in. 50-ft Length				Minimum Unsymmetrical Loops 24- and 40-in. 50-ft Length	
1-Loop		2-Loop		1-Loop		2-Loop	
Advantages	Disadvantages	Advantages	Disadvantages	Advantages	Disadvantages	Advantages	Disadvantages
Simpler to operate	<p>Only test one pump at a time</p> <p>Cannot test pumps at full range (transient and steady state) for sizes greater than 60,000 gpm</p> <p>Limited back-flow test capability</p> <p>Reduced cyclic fatigue capability to one half</p> <p>Lengthens pump test program or reduce test program</p> <p>Capability to test components is less than two-loop but greater than "minimum" loop</p>	Larger cycle life	<p>No DAS system</p> <p>Increase purification time</p> <p>No sodium cleaning facility</p> <p>Eliminate capability for installation of new type purification equipment</p> <p>Need additional transportation equipment to move test pump and other equipment to and from sodium cleaning facility</p> <p>Capability to test only one type motor drive</p> <p>Additional component test capability eliminated</p> <p>Reduced maintenance flexibility because loop cannot be isolated</p>	Simpler to operate	<p>Only test one pump at a time</p> <p>Full low speed cooling capability</p> <p>Argon usage reduced</p> <p>Larger cycle life</p>	<p>40-in. pipe main loop size approaches 1000 Mw FBR</p> <p>No modification required for FFTF and small pumps (use 24-in. pipe loop)</p> <p>The 24-in. pipe loop fatigue life is 10 to 20% greater than 30-in. pipe loop</p> <p>Test large components initially installed</p> <p>Experience (24-in.) pipe with high velocity Na system</p> <p>Lowest cost per transient</p>	<p>Pump must be moved between steady-state and transient loop to complete entire pump test</p> <p>Longer pump test period due to removal</p> <p>No additional component testing capability</p> <p>Transient capability limited to $\approx$ 60,000 gpm</p> <p>The facility transient capability reduced 40%</p> <p>Transient loop must be replaced if additional transient testing required</p> <p>Limited back-flow test capability</p> <p>No DAS system</p> <p>Increase purification time</p> <p>No sodium cleaning facility</p> <p>Eliminate capability for installation of new type purification equipment</p> <p>Need additional transportation equipment to move test pump and other equipment to and from sodium cleaning facility</p> <p>Capability to test only one type motor drive</p> <p>Reduced flexibility to transfer sodium and purify Na at same time</p>

*Refer to "SPTF Functional Requirements" chart for 2-loop capabilities.

Table 4. SPTF Alternate Concepts
Advantages and Disadvantages

LMEC-68-1

TABLE 5
SPTF ALTERNATE CONCEPTS COST RATIOS

<u>Concept</u>	<u>Cost Ratio</u> <u>(base CSDD 2-loop)</u>
CSDD 2-loop	1.000
CSDD 1-loop	0.686
Minimum 2-loop	0.805
Minimum 1-loop	0.554
Unsymmetrical	0.919

To determine the sodium inventory for various SPTF main loop systems configurations, thermal transient flow mixing equations were analyzed using an analog computer program. The analytic models are shown in Figure 6. Governing parameters in the calculations are:

- 1) 4°F/sec transient for 120 sec
- 2) 10°F/sec transient for 30 sec
- 3) Pipe loop length and mass
- 4) Position of sodium feed line connection
- 5) Duration of stabilization period at end of transient
- 6) Wetted pump mass
- 7) Sodium flow rate
- 8) Sodium temperatures.

Results are shown in Tables 6 and 7.

A survey of all available thermal transient data from the LMFBR study contractors, FFTF, and earlier sodium systems was completed. It was concluded from this survey that the SPTF transient criteria are reasonable for the systems design. The SPTF also provides the capability for a higher-rate transient in the order of 35°F/sec for 6 sec or 30°F/sec for 10 sec.

The cyclic life capability of the SPTF piping and equipment is determined from the ASME code fatigue curves with considerations for thermal ratcheting. A prediction of the thermal transient cycle requirements for the SPTF are given in Table 8.

Figure 6. SPTF Main Loop Configurations for Analog Study

TABLE 6
SPTF THERMAL TRANSIENT MIXING STUDIES

Rate (°F/sec)	Initial Temp (°F)	Length of Transient (sec)	Shutoff Duration (sec)	Pump Weight (lb)	Loop Length (ft)	Config- uration (Fig.6)	Pipe Size (diameter) (in.)	Main Loop Flow (gpm)	Max Feed Rate (gpm)	Feed Volume (gal)
+10	800	30	30	100,000	100	I	30	60,000	40,000	20,800
+10	800	30	30	100,000	50	I	30	60,000	36,500	18,800
+10	800	30	30	50,000	100	I	30	60,000	38,000	19,900
+10	800	30	30	50,000	50	I	30	60,000	33,400	17,200
+10	800	30	15	50,000	100	I	30	60,000	38,000	15,100
+10	800	30	15	50,000	50	I	30	60,000	33,400	13,000
+10	800	30	30	50,000	100	I	24	60,000	34,500	17,500
+10	800	30	30	100,000	100	II	30	60,000	46,200	23,600
+10	800	30	30	50,000	100	II	30	60,000	45,800	23,500
+10	800	30	30	50,000	50	II	30	60,000	44,000	22,300
+10	600	30	30	50,000	50	II	30	60,000	23,600	12,900
35 followed by 2	600	6 through 50	30	50,000	100	I	30	60,000	23,800	6,170
30	600	10	30	50,000	100	I	30	60,000	32,500	11,360

TABLE 7

SPTF THERMAL TRANSIENT MIXING STUDIES FOR
4°F/sec-120 sec DURATION TRANSIENT

Rate (°F/sec)	Initial Temp (°F)	Shutoff Duration (sec)	Pump Weight (lb)	Loop Length (ft)	Config- uration (Fig.6)	Pipe Size (diameter) (in.)	Main Loop Flow (gpm)	Max Feed Rate (gpm)	Feed Volume (gal)
+4	600	30	100,000	100	I	30	60,000	20,900	25,200
+4	600	30	100,000	50	I	30	60,000	18,200	21,700
+4	600	30	50,000	100	I	30	60,000	18,400	21,200
+4	600	30	50,000	50	I	30	60,000	14,500	17,200
+4	600	15	50,000	100	I	30	60,000	18,400	19,900
+4	600	15	50,000	50	I	30	60,000	14,500	14,200
+4	600	30	100,000	100	II	30	60,000	31,200	37,100
+4	600	30	50,000	100	II	30	60,000	31,000	36,200
+4	600	30	50,000	50	II	30	60,000	26,300	29,000
+4	600	30	50,000	100	I	24	60,000	14,000	17,700
+4	600	30	50,000	50	I	24	60,000	10,100	12,800

TABLE 8
SPTF THERMAL TRANSIENT CYCLE LIFE REQUIREMENTS

Component	Quantity	Test	Number of Cycles	
			Low Rate (4°F/sec for 120 sec)	High Rate (10°F/sec for 30 sec)
FFTF Primary Pump	1	Proof	30	2
FFTF Secondary Pump	1	Proof	30	2
Demonstration Plant Primary Pump	3	Proof	90	6
Demonstration Plant Secondary Pump	3	Proof	90	6
LMFBR Primary Pump	3	Proof	90	6
LMFBR Secondary Pump	3	Proof	90	6
Demonstration Plant Pump	3	Proof Retest	90	6
LMFBR Pump	3	Proof Retest	90	6
FFTF Primary Pump	2	Acceptance	2	0
FFTF Secondary Pump	2	Acceptance	2	0
Demonstration Plant Primary Pump	3	Acceptance	3	0
Demonstration Plant Secondary Pump	3	Acceptance	3	0
LMFBR Primary Pump	3	Acceptance	3	0
LMFBR Secondary Pump	3	Acceptance	3	0
Valves	-	-	300	20
Total			916	60

Thermal transient data and types of analyses required to determine sodium pump transient stress levels and associated fatigue life were discussed with Byron Jackson Co. Discussions were also held with Westinghouse concerning thermal transient requirements for the 60,000-gpm pump.

A Quality Assurance Plan for the SPTF was submitted by the A-E for LMEC review and approval.

The information regarding pump data and testing requirements for the FFTF pumps was received from PNL. This information is being used to evaluate the modifications necessary to the present CSDD design (two 60,000-gpm loops) to test FFTF pumps. The following is a list of major parameters that are being investigated:

- 1) Determine transient flow rates and total volume of sodium required for the FFTF pump transients
- 2) Evaluate control systems for steady-state and transient conditions
- 3) Evaluate main sodium flowmeters and control valves
- 4) Evaluate cooler-heaters for surface area during steady-state and transient conditions
- 5) Evaluate effect on transient control scheme
- 6) Evaluate auxiliary systems
- 7) Evaluate piping transition sections to accommodate smaller components.

The engineering work required to prepare a cost estimate for an SPTF design consisting of two 30,000-gpm loops was completed by the A-E. The cost estimate will be completed on January 4.

The Title I work completed to date consists mainly of the definition of the level of effort, the work plan, the schedule and,manhour estimate. Full release of Title I work depends on AEC approval.

IV. EVALUATION OF EFFORT TO DATE

Preparation of the CSDD and the preliminary cost estimates proceeded at a satisfactory rate. It is important that full go ahead for Title I work be authorized as scheduled to retain the current A-E project team and to meet the construction completion date in time for FFTF pump testing.

V. NEXT REPORT PERIOD

Title I design effort and preparation of the Preliminary System Design Descriptions will be underway.

Program: Liquid Metal Engineering Center

Project: Sodium Pump Bearing and Seal Test Program

Project Manager: R. W. Dickinson

Project Engineer: L. B. Copeland

Reporting Period: October-December 1967

AEC Category: 04-01-61-03.8

General Order: 7693, 7694

Subaccount: 14100

I. PROJECT OBJECTIVE

The project objective is to determine, by study and experiment, the suitability of candidate bearings and seals for the large sodium pumps being designed as a part of the LMFBR program of the USAEC. From evaluation of test data and performance characteristics to be obtained, suitability will be determined in relation to reliability, life, efficiency, and maintenance requirements.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

Overall Conceptual System Design Descriptions (OCSDD) for hydrostatic and hydrodynamic bearing test facilities have been submitted to the AEC.

A seal test facility Preliminary System Design Description (PSDD) has been submitted to the AEC. Design of a basic test rig for testing of gas- or oil-type seals has been completed.

III. PROGRESS DURING REPORT PERIOD

A. BEARINGS

Separate OCSDD's for hydrostatic and hydrodynamic bearing test facilities were submitted to AEC for review. System design characteristics described in both documents were based on requirements inferred from preliminary bearing design information. Since the nature of the information causes several areas of uncertainty to exist (associated with lack of quantitative values for test parameters and test system design criteria), the design characteristics given are tentative and revision(s) will be required. Partial resolution is expected when response to a request for proposal made of Westinghouse for a test bearing is received.

Appraisal was started of bearing design information that was informally obtained from the pump study contractors (subsequent to OCSDD preparation) and it appears that uncertainties have been somewhat reduced. However, efforts to determine firm bearing test facility requirements on the basis of this latest information is, as yet, inconclusive. While incompleteness of the information could be one cause, results of LMEC and study contractor calculations are not the same, particularly regarding hydrostatic bearing sodium supply requirements of one study contractor. To obviate the consequences of this uncertainty and to proceed with preparation of test and facility specifications, LMEC has decided to employ two CANEL pumps (parallel-piped) in a hydrostatic bearing test facility. On the basis of water test data on the CANEL pumps, about 6000 gpm of 1200°F sodium at 350-ft head could be attained with 60-cycle input to the motors (and significantly more flow and pressure if the original or replacement drivers are obtained). This capacity is judged entirely adequate for any hydrostatic bearing design that would be acceptable for a 60,000-gpm, 350-ft-head sodium pump.

A hydrodynamic bearing test plan was prepared and submitted to the AEC as Appendix B to the OCSDD. A draft test specification for a hydrodynamic bearing was also prepared and review within LMEC was started. Preparation of a hydrostatic bearing test plan was initiated. A review by project personnel was made of the Bearing Analysis section of the Westinghouse Phase I report. Preparation was started for the writing of a revised, and separate, Bearing Test Program Plan. In this regard, consideration is being made for the notification by RDT that testing of bearings for FFTF sodium pumps may be required and, if so, would have the highest priority.

B. SEALS

The Preliminary System Design Description for the seal test facility was completed and submitted to AEC for review. Requests were made of the AEC to arrange for review and comment on the PSDD by five named organizations including the two pump study contractors. Copies were forwarded for transmittal to the study contractors and copies are on hand to transmit to the other organizations after arrangements are made and forwarding instructions are received by LMEC. An errata sheet clarifying test seal size capability of the seal test rigs was prepared for the PSDD and copies were distributed.

Program status review meetings were held with AEC RDT-HQ, RDT-SO, and CPAO personnel. The latest schedule estimates were presented and program plans were discussed. It was agreed that the program plan would be revised and, furthermore, that a separate program plan will be prepared for each the bearings and the seals. LMEC was advised of a possible requirement to test FFTF pump seals and, hence, the necessity of considering effects of such testing on the facility design. A specific example was given by a request to determine the effect of using helium gas rather than argon in the rig for testing a barrier gas type of seal.

Westinghouse responded to the initial LMEC request for quotation on a test seal and, subsequently, on a request for proposal which included added, specific requirements (such as design operating conditions and quality assurance requirements). LMEC review and evaluation was started using an Assessment and Acceptance Criteria document prepared for the review. At present, there appear to be only minor differences that will require resolution.

A request for proposal was made of Byron Jackson for a test seal, but a response was not received during this quarter. Instrumentation provisions for the test seal were reviewed at LMEC with Byron Jackson personnel and an RDT site representative. Agreement was reached on interfaces and on changes to be made.

A review of the Seal Analysis section of the Westinghouse Phase I report, and partial reviews of other sections, were essentially completed. An advance copy of the Seal Analysis section of the Byron Jackson Phase I report was reviewed and comments were forwarded.

Revision of drawings to reflect as-built field changes and engineering changes to the seal test rig was continued. Changes made to date have been of only a minor nature. Material strength requirements called for on the Interface Control Drawing (No. N68214038) were re-evaluated and, as a result, reduced to permit use of Type 304 stainless steel without requiring the use of special, threaded inserts to support high bolt tension. At the same time, selection of a lubricant for use on bolts threaded into stainless steel was started. Review of the seal test rig design for compliance with safety regulations was initiated.

Assembly of seal test rig components was continued (see Figures 7 and 8). Both test vessels were installed in the support structures and are complete with cooling coils, heaters, and thermowells (Figure 7 shows seal test rig No. 1 which will be used for testing barrier gas type seals). Fabrication of all sodium vapor traps and sodium filter assemblies was completed. Installation of the primary vapor trap on test rig No. 1 was completed and was started on test rig No. 2. Sodium cold-trap fabrication was completed and final inspection ordered. Sodium pipe spooling was 90% completed, including inspection. Assembly welding of drain line piping, valves, and interconnection of some pipe spools were started. The assembly and calibration stand (see Figure 7) was leveled and secured in preparation for transferring components of the Shaft Adjustment and Drive Assembly from the surface plate for further assembly and inspection. Bearing spindles and the alignment and adjustment components were installed on their supporting pieces and calibration and inspection of the two assemblies were started.

Installation of the 1000-kva substation to feed the test area, installation of the motor control center panelboard, and the power changeover were completed. Control console layout drawings and motor control and heater power installation diagrams for seal test rig No. 1 were completed. Mounting of all vessel heater controllers, variable transformers, and ammeters in the rig No. 1 console was completed and wiring was started. Control wiring of the motor-generator set, drive motor, and interlock circuits was started. Preventive maintenance servicing and operational checkout of the motor-generator set of rig No. 2 was performed by a service agency.

All quality assurance acceptance procedures were completed, issued, and have been implemented by the Quality and Reliability Assurance department. Independent surveillance of assembly, inspection, and QA performances was maintained by LMEC QA personnel.

IV. EVALUATION OF EFFORT TO DATE

A. BEARINGS

The preliminary nature of qualitative values for bearing performance requirements has not allowed adequate technical structuring of the OCSD's.

Figure 7. Seal Test Rig Components and Structures

Figure 8. Components of the Shaft Adjustment and Drive Assembly
(Dwg No. N68214003)

However, the drafts prepared during this quarter provide a valuable vehicle for transmission of technical approach concepts and discussion related to emerging test system requirements. As pump bearing designs are completed and performance requirements are established, the OCSDD's can be revised with relatively minor modifications. Thus, technically acceptable OCSDD's can be prepared expeditiously with minimum schedule impact.

B. SEALS

Progress and performance relating to preparation for the testing of prototype seals for the LMFBR prototype sodium pumps has continued to lead progress on the pump design studies. Capabilities of the test rig and test system designs are still judged adequate for satisfactory testing of candidate pump seals. It also appears that the seals of FFTF pumps can be accommodated with few, if any, modifications.

Erection of the two seal test rigs was not completed in this quarter as expected owing, almost solely, to delays in performance by outside suppliers of fabricated components. However, erection will still be completed well in advance of the receipt of test seals.

Service system requirements for a gas-type seal is now essentially firm. Consequently, final instrumentation and controls can be selected and obtained and installed prior to receipt of a test seal. Firming of instrumentation and control requirements for an oil-type seal appears imminent; hence, timely selection, procurement, and installation is anticipated.

V. NEXT REPORT PERIOD ACTIVITIES

A. BEARINGS

Test plans for each pump study contractor bearing design will be prepared. Individual bearing test specifications will be prepared and submitted for review and comment. Revision of bearing test facility OCSDD's will be made. Preparation of a test facility specification(s) will be started. A test bearing proposal will be requested of Byron Jackson. A revised program plan will be prepared and submitted to AEC.

B. SEALS

Assembly and checkout of the basic test rigs will be completed as will the fabrication and assembly of the sodium systems. Review and evaluation of test seal proposals will be completed, differences resolved, and orders will be placed with both of the pump study contractors for test seals. Selection, procurement and, installation of seal service system instrumentation will be continued in parallel with progress on the detail design of the test seals. Preparation of preliminary test specifications will be started. A revised program plan will be prepared and submitted to AEC.

Program: Liquid Metal Engineering Center

Project: Precision Mechanisms in Sodium

Project Manager: R. W. Dickinson

Project Engineer: W. J. Freede

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.8

General Order: 7693, 7694

Subaccount: 15100

I. PROJECT OBJECTIVES

Objective of this project is to obtain special engineering information needed for design of mechanical elements required to operate reliably in sodium liquid and vapor to 650 °C (1200 °F) in nuclear reactors. It is intended that this information may be employed in the design of fuel handling devices, control rod drives, and fuel hold-down mechanisms for sodium-cooled fast breeder reactors planned for the immediate future.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

Topical report NAA-SR-12446, "Static and Sliding Contact Behavior of Materials in Sodium Environments at Elevated Temperatures," was published September 29, 1967. This report describes the apparatus and procedures employed for all tests summarized in this quarterly and presents the program test results for FY 1967 and early FY 1968.

Static contact tests were completed to determine self-welding characteristics of the second group of material combinations (54 total) described in NAA-SR-12446. These tests were conducted at 650 °C in circulating liquid, cold-trapped and hot-trapped sodium as well as in sodium vapor.

Tests were continued using sliding contact equipment and procedures (refer to NAA-SR-12446) to determine coefficients of friction and wear behavior of various materials in 427 to 650 °C liquid and vapor sodium. Each test involved a minimum 200-hr run.

III. PROGRESS DURING REPORT PERIOD

Discussions were held at PNL to familiarize various technical personnel (assigned to FFTF design concepts) with test results reported in NAA-SR-12446. In addition, information was obtained concerning types of tests which may have to be performed at some future date regarding FFTF mechanical components.

A useful exchange of experimental and operating information pertaining to reactor mechanisms in sodium environments was afforded by the visit of the research director of UKAEA, Risley, England.

A report was completed which summarized experience information at EBR-II regarding approximately 70% of the mechanical components in contact with sodium. Similar types of data were gathered concerning some of the SRE and HNPF mechanisms. Reviews were held with APDA and PRDC personnel relative to manpower and task requirements for obtaining corresponding mechanism information which has resulted from tests and operations at the Fermi facility.

Construction of equipment and fabrication of test specimens were completed for conducting sliding contact tests in Ampco 18 HT 13 under projected EBR-II conditions. Ampco 18 HT 13 (10.6% Al, 3.6% Fe, 85.8% Cu) is the material being used for fabrication of sleeve bearings by ANL as a replacement for similar beryllium copper alloy parts which deteriorated in the EBR-II sodium coolant during prior operations.

Test plans for testing spur gears and sleeve bearings, latch components and sleeve bearings, face seals, ball and roller bearings, and Ampco 18 HT 13 in various sodium environments were completed and forwarded for RDT-HQ review and approval.

The following data (Table 9) were obtained from 200-hr sliding contact tests in sodium under test conditions described in NAA-SR-12446. Where LCT is designated, tests were conducted in circulating liquid cold-trapped sodium with a 20 to 30 ppm O_2 impurity count.

The data shown in Table 10 were obtained from static contact tests in sodium under test conditions described in NAA-SR-12446.

TABLE 9

SLIDING CONTACT TEST RESULTS

Test No.	Materials		Sodium Environment	Coefficient of Sliding Friction		Pin Specific Wear (cm ³ /cm ² -kg x 10 ⁻¹¹)
	Pins	Plate		Initial	Final	
101	TZM	K-95 (WC)	650 °C vapor ↓	0.38	0.66	<1.0
102	K-162 B (TiC)	K-95		0.32	1.81	5.76
103	Star-J	K-95		0.47	1.92	5.88
104	TZM	K-95		0.44	0.52	Mat'l buildup
105	Stellite-6B	Stellite-6B		0.35	0.39	73.7
106	Hastelloy-C	Stellite-6B		0.23	0.83	16.2
107	Tungsten	Stellite-6B		0.43	0.72	Mat'l buildup
108	Molybdenum	Stellite-6B		0.34	0.24	Mat'l buildup
109	Inconel-718	TZM		0.43	0.51	2.07
110	Stellite-1016	Inconel-718		0.33	0.31	Mat'l buildup
111	Inconel-718	Inconel-718		0.53	0.55	8.03
112	Stellite-273	Stellite-1		0.38	0.41	Mat'l buildup
113	Stellite-1016	Stellite-273		0.51	0.31	Mat'l buildup
114	Stellite-3	Colomonoy-75		0.33	0.71	2.15
115	Stellite-1016	Hastelloy-C		0.27	0.31	3.17
116	Star-J	Hastelloy-C		0.24	0.52	3.80
117	Stellite-3	Hastelloy-C		0.17	0.33	2.64
118	Tungsten	K-95(WC)		0.22	0.48	Mat'l buildup
119	Star-J	Molybdenum		0.11	0.56	4.63
120	Inconel-718	Inconel-750	650 °C-LCT	0.29	0.46	Mat'l buildup
121	Inconel-750	Inconel-718	650 °C-LCT	0.26	0.33	Mat'l buildup
122	Inconel-750	Inconel-750	650 °C-LCT	0.30	0.50	24.97
123	NM-100	Inconel-718	427 °C-LCT	0.19	0.67	1.19

TABLE 10
STATIC CONTACT TEST RESULTS—SECOND MATERIAL GROUP

Material Combinations		Pin Contact Area (cm ²)	Pin Stress (kg/cm ²)	Average Static Friction Coefficient in 650°C Sodium	Self-Welding Coefficient at 650°C (1200°F)			
					Circulating Liquid Sodium			Sodium Vapor Over Cold-Trapped Liquid Na After 792 hr
					Cold-Trapped (20-30 ppm O ₂ Content)	Hot-Trapped (<5 ppm O ₂ Content)		
Plate	Pins				After 720 hr	After 1560 hr	After 768 hr	
K-162B	Star J	To be determined	To be determined	0.7	1.0	1.1	0.5	1.3
Colmonoy 75	Colmonoy 6			0.4	0.4	0.9	1.0	0.4
Colmonoy 75	Colmonoy 70			0.7	0.4	1.1	0.7	0.7
Colmonoy 75	Stellite 1			0.7	1.2	1.3	1.5	1.2
Colmonoy 75	Colmonoy 5			0.6	1.3	1.1	1.6	0.9
Colmonoy 75	Stellite 6H			0.8	1.1	1.5	1.3	0.9
Colmonoy 75	Inconel 718			0.8	0.8	0.9	0.9	0.6
Colmonoy 75	Tungsten			0.7	0.9	1.2	1.4	1.5
Colmonoy 75	Haynes 273			0.8	1.4	1.3	1.2	0.9
Colmonoy 75	Colmonoy 75			0.7	0.4	1.5	0.9	1.5
Colmonoy 6	Colmonoy 70			0.8	0.7	0.7	0.8	0.6
Colmonoy 6	Stellite 1			0.7	0.7	1.3	1.3	1.0
Colmonoy 6	Colmonoy 5			0.7	0.9	1.1	0.5	0.4
Colmonoy 6	Stellite 6H			0.7	0.9	1.0	0.7	0.4
Colmonoy 6	Inconel 718			0.7	0.6	1.2	1.0	1.2
Colmonoy 6	Tungsten			0.8	0.4	1.4	1.1	1.0
Colmonoy 6	Haynes 273			0.7	1.0	1.1	1.3	1.2
Colmonoy 6	Colmonoy 6			0.6	0.8	0.8	0.8	0.4
Colmonoy 70	Stellite 1			0.9	1.2	1.3	1.1	1.5
Colmonoy 70	Colmonoy 5			0.5	0.9	1.1	0.9	0.5
Colmonoy 70	Stellite 6H			0.8	1.1	1.0	1.3	0.9
Colmonoy 70	Inconel 718			0.8	1.0	1.0	0.8	1.1
Colmonoy 70	Tungsten			0.9	0.9	1.1	0.7	1.1
Colmonoy 70	Haynes 273			0.6	0.9	1.3	1.2	1.2
Colmonoy 70	Colmonoy 70			0.5	1.0	0.7	0.6	0.4
K-95	Star J			0.4	0.4	0.9	0.9	0.4
Stellite 1	Colmonoy 5			0.6	0.6	1.3	0.3	0.7
Stellite 1	Stellite 6H			0.6	1.7	2.2	0.7	1.6
Stellite 1	Inconel 718			0.6	0.9	1.2	0.4	0.5
Stellite 1	Tungsten			0.7	1.1	1.2	0.4	0.6
Stellite 1	Haynes 273			0.7	2.3	2.0	0.5	0.7
Stellite 1	Stellite 1			0.6	1.0	1.1	0.4	0.8
Colmonoy 5	Stellite 6H			1.1	0.9	1.7	0.8	1.5
Colmonoy 5	Inconel 718			0.7	1.1	1.2	1.5	1.3
Colmonoy 5	Tungsten			0.6	0.6	1.0	1.2	1.1
Colmonoy 5	Haynes 273			0.9	0.8	1.5	1.4	1.7
Colmonoy 5	Colmonoy 5			0.7	1.0	1.3	0.7	0.4
Stellite 6H	Stellite 6H			0.7	1.0	1.4	1.1	1.0
Stellite 6H	Inconel 718			0.6	0.7	1.2	0.9	0.9
Stellite 6H	Tungsten			0.7	1.3	1.2	0.7	0.6
Stellite 6H	Haynes 273			0.6	1.1	1.3	0.4	0.5
Stellite 6H	TZM			0.8	1.2	1.3	1.2	0.7
Inconel 718	Tungsten			0.7	0.7	1.3	1.1	0.5
Inconel 718	Haynes 273			0.7	1.0	1.3	0.9	1.1
Inconel 718	Inconel 718			0.7	0.9	1.2	1.2	0.5
Tungsten	Haynes 273			0.9	2.1	2.1	0.6	1.5
Tungsten	TZM			0.7	0.5	0.6	0.7	0.9
SST 17-4 PH	SST 17-4 PH			1.0	2.0	2.0	0.6	2.0
SST 17-4 PH	SST 304			1.0	1.4	2.0	1.5	2.6
SST 17-4 PH	SST 316			1.0	1.6	2.1	1.9	1.5
SST 304	SST 304			1.2	1.4	1.5	2.0	1.6
SST 316	SST 316			0.9	1.2	1.6	1.1	0.7
Haynes 273	Haynes 273			0.6	2.0	2.1	1.0	1.0
Rex 49	Rex 49			1.0	2.0	1.8	1.2	2.4

IV. EVALUATION OF EFFORT TO DATE

Examination of static and sliding contact test data in 650 °C (1200 °F) cold-trapped liquid sodium and sodium vapor indicates qualified acceptable mechanical contact surface properties for several materials at pressures and velocities employed. Recommendations pertaining to the use of the better performing material combinations in FFTF or other LMFBR designs should not be made until results are available from 650 °C sliding contact tests at greater pressures and higher velocities. At this point, one of the most encouraging sliding contact material combinations involves TZM and Inconel-718. Cobalt content of this combination (in Inconel-718) is low and both materials are commercially available as shelf items. Such results suggest that similar low wear rates might be obtained with Inconel-750 which does not contain any cobalt. At 427 °C (800 °F), low wear rates were obtained with ordinary tool steels such as AISI T1, M1, M2, M3, and M4. These do not contain cobalt, are economical, and do not involve procurement problems.

Wear rates on the best material combinations tested were considerably higher in the sodium environments employed than would be permissible for normal commercial applications. Nevertheless, reliable service periods exceeding 10,000 hr are indicated for various mechanical elements in sodium environments at 427 to 650 °C under moderate and continuous usage when motion contact velocities do not exceed the ranges tested.

V. NEXT REPORT PERIOD ACTIVITIES

Thirty-day static contact (self-welding) tests pertaining to the second set (54 combinations) of candidate materials (refer to NAA-SR-12446) will be completed in 650 °C sodium vapor and circulating hot-trapped liquid sodium environments.

Sliding contact tests in 427 to 650 °C sodium vapor will be continued. A limited number of sliding contact tests in liquid cold-trapped sodium will be performed with candidate materials not previously examined. Exploratory tests will be conducted to determine parameters which are critical in buildup of material (adhesive wear material transfer) on certain specimen contact surfaces.

Test plans concerning testing of mechanical elements in sodium environments will be forwarded for AEC review. After AEC approval is obtained, formal testing of mechanical elements such as gears, bearings, latching surfaces, and guides will begin.

Efforts will be continued toward collecting and assembling experience histories relating to mechanical devices at EBR-II, Fermi, SRE, and HNPF reactor facilities. Reduction and evaluation of this data will be performed and results will be presented in a topical report. Summaries of this information will be included in LMEC-68-5, "Literature and Experience Survey: Mechanical Elements Operating in Sodium and Other Alkali Metal Environments." Review comments from AEC sources also will be included in the latter document.

Detailed designs of various types of mechanisms incorporated in the FFTF will be reviewed and evaluated on a continuing basis. Guidance will be offered regarding selection of mechanical contact materials and specialized design parameters.

Program: Liquid Metal Engineering Center

Project: Modification to Auxiliary Component Test Installation (ACTI)

Project Manager: O. J. Foust

Project Engineer: H. B. Dietz

Reporting Period: October-December 1967

AEC Category: 04-01-61-03.8

General Order: 7693

Subaccount: 16100

I. PROJECT OBJECTIVES

The overall objective of this project is to design and construct a facility for the calibration and performance testing of certain sodium instruments and components in support of the LMFBR program. Specific objectives are:

- 1) To develop and maintain flow standards of measurements (the term "standard" is further delineated here as sodium flow instruments calibrated and maintained to provide accurate, reproducible readings under fixed, given conditions)
- 2) To provide fixed, reproducible, known sodium environment conditions, and to perform test, calibration, and standardization functions for sodium flow instruments
- 3) To perform tests on sodium pumps of 20,000 gpm or less (such as the FFTF pump)
- 4) To provide flexibility in the form of stub-offs for inserting test loops or fixtures for testing additional instruments or components.

Objectives have been expanded to perform a more complete trade-off study of LMFBR test requirements matched to specific facilities; specifically, to identify deficiencies in test facility accommodations.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

A brief review of existing test requirements was completed. Based on apparent inconsistencies between these requirements and test facility plans, and to supplement performance testing in support of the LMFBR program, the ACTI modification was recommended.

III. PROGRESS DURING REPORT PERIOD

The effort during this reporting period has been divided into three main areas.

First in priority has been an expanded study to encompass a two-phase review of the total LMFBR testing and facility needs. The first phase, to be compiled by January 12, is an accelerated review and evaluation of test requirements and planned test facility accommodations with recommendations to rectify deficiencies. The second phase is a continuation of the first phase. A continuing review in depth of the LMFBR testing requirements will be maintained utilizing Phase I results and consultations with the program office and LMFBR program contract personnel.

In the second area, considerable analytical work has been accomplished in the area of thermal transients. This effort includes: (1) thermal transient-pipe fatigue analyses not specifically tied to ACTI, (2) a general method of describing thermal ratchet deformation testing, and (3) thermal transient capability of the proposed ACTI.

The third area of emphasis is FFTF testing.

A. LMFBR TESTING AND FACILITY REQUIREMENTS

The accelerated first phase of this review and study will be completed January 12 and will include a summary of recommended test requirements (from the LMFBR Program Plan and other sources), a directory of test facilities considered as likely candidates for LMFBR testing, a trade-off matrix which matches test requirements with test facilities, and a recommended test facility plan.*

B. FFTF TESTING

The following conclusions and agreements were established in October between LMEC and PNL:

*These documents were transmitted to AEC-RDT Headquarters on January 12, 1968 as enclosures to LMEC letter number 68LMEC-2.

1) The ACTI modification needs AEC approval and funding according to the proposed schedule.

2) No facility capability exists today for testing FFTF IHX's. These units require testing in early 1971. Test requirements would include testing for thermal performance (such as heat transfer) at variable flows to full flow, full primary and secondary ΔP 's, and perhaps less than full ΔT . Testing would also include the determination of critical areas of stresses and strains on tubesheets, shells, etc., and a method for predicting strains. The test program would also include in-place operations to obtain maintainability information.

Some consideration was given to installation of the IHX's into a figure-eight loop which would include a special 35-Mw heater, an FFTF pump, and an FFTF heat dump unit. To couple this loop to the SCTI is not desirable, since this would compromise steam generator testing.

3) FFTF pump tests are required by mid-1970. These tests could be accomplished in the ACTI, and could also be accomplished in the figure-eight installation described in (2) above. Complete calibration and thermal transients could not be achieved in the figure-eight loop.

4) The FFTF in-core closed-loop tests should be started in mid-1970. It was agreed that testing was required at 1200°F max, 6 Mw max, and pump ΔP max of 175 to 200 psig. It was further agreed that facilities to test this subsystem at 1400°F would not be immediately provided.

In providing facilities for these tests, two possibilities were discussed: the ACTI and the LCTL. In either case, the test subsystem would incorporate a figure-eight loop with a 6-Mw heat supply, the pump, IHX, and associated heat dump.

In the case of the LCTL, modification would be required to include the figure-eight as a part of the main system. In the case of ACTI, the figure-eight would be incorporated as a built-to-fit insert between stuboffs.

5) Valve testing presents no major problems. Should test requirements materialize in this area, a test rig would be fitted into the ACTI. Although the ACTI system would be designed for 225 psig and 1210°F max, the pumps

(2 HNPF pumps in parallel) are limited to about 1050°F and about 75 psig with a pumping capability of 20,000 gpm.

6) FFTF flowmeters are scheduled for plant installation in January 1972 and will therefore require calibration during the last half of 1971. Some testing may be required as early as April 1969 to define flowmeter piping placement limits in relation to flow distribution such as valves, elbows, and tees.

7) Channel flowmeter testing is required initially in January 1969. The LCTL was suggested as a test site. If the schedule slips to 1970, the flowmeters could be tested in the proposed ACTI.

8) Testing of FFTF level instruments presents no particular problem. LMEC facility and test setups will be made available as required.

A test facility complex is presently under development which would satisfy immediate needs for FFTF testing as well as initial LMFBR requirements.

Agreements were reached in November between LMEC and PNL personnel to use the SCTI to satisfy requirements for predesign performance testing of EM flowmeters. The program would include testing of the flowmeter signal-to-noise (flow disturbance) ratio vs distance from a pipe elbow. The plan was presented to RDT in December.

C. THERMAL TRANSIENT-FATIGUE ANALYSIS

A transient thermal analysis was conducted on an ACTI sodium-filled, 30-in.-diameter, stainless-steel pipe (0.65-in. nominal wall thickness) wrapped with 2.0 in. of insulation to calculate the radial temperature gradient in the pipe wall to provide data for subsequent thermal stress analyses. Temperature data were calculated for selected sodium transients from an initial temperature of 1200°F. The sodium transients selected for analysis were:

- 1) -60°F/sec for 3 sec
- 2) -30°F/sec for 6 sec
- 3) -10°F/sec for 30 sec
- 4) -35°F/sec (initial) for 30 sec on a transient defined by the following equation:

$$T = 1000 + 0.278 \times 10^{-3} (30-t)^4 + 0.0833 (30-t)^2, \text{ } ^\circ\text{F}$$

- 5) $-60^\circ\text{F}/\text{sec}$ (initial) for 30 sec on a transient defined by the following equation:

$$T = 1000 + 0.01098 \times 10^{-6} (30-t)^7 + 0.0667 (30-t)^2, \text{ } ^\circ\text{F}$$

- 6) $-10^\circ\text{F}/\text{sec}$ for 30 sec*
- 7) $-10^\circ\text{F}/\text{sec}$ for 30 sec; 0.8-in. pipe wall thickness
- 8) $-10^\circ\text{F}/\text{sec}$ for 30 sec; 0.5-in. pipe wall thickness.

Transient temperatures are summarized in Figure 9 for the above cases.

A thermal network of the stainless-steel pipe and outer insulation was generated to calculate the transient temperatures on the TAP-4F digital computer program. The following thermal and physical constants were used for the analysis:

1) Stainless Steel Pipe:

- a) Density = 0.2755 lb/in.^3
- b) Specific Heat, $C_p = 0.15 \text{ Btu/lb-}^\circ\text{F}$
- c) Thermal Conductivity, $K = 0.7 \text{ Btu-in./hr-ft}^2\text{-}^\circ\text{F}$

2) Insulation:

- a) Thermal Conductivity, $K = 0.7 \text{ Btu-in./hr-ft}^2\text{-}^\circ\text{F}$
- b) Thermal capacity of the insulation was neglected.

The following is the structural analysis predicting the fatigue lives of sodium pipes subject to the previous thermal transients. The maximum stresses and fatigue life for each transient are shown in Table 11. The peak stresses include those due to thermal and pressure loads. The fatigue life estimates are based on cycling the stress from zero to peak to zero.

*Surface coefficient of heat transfer; sodium to pipe wall; $h = 2760 \text{ Btu/hr-ft}^2\text{-}^\circ\text{F}$; all other cases $h = \infty$.

1-23-68 UNCL

7693-2507-1

Figure 9. SCTI Pipe Temperature
(Sheet 1 of 4)

LMEC-68-1

1-23-68 UNCL

7693-2507-2

Figure 9. SCTI Pipe Temperature
(Sheet 2 of 4)

LMEC-68-1

1-23-68 UNCL

7693-2507-3

Figure 9. SCTI Pipe Temperature
 (Sheet 3 of 4)

LMEC-68-1

1-23-68 UNCL

7693-2507-4

Figure 9. SCTI Pipe Temperature
(Sheet 4 of 4)

LMEC-68-1

TABLE 11
THERMAL STRESSES AND FATIGUE LIVES OF SODIUM PIPES
SUBJECTED TO VARIOUS THERMAL TRANSIENTS

Transient	Peak Stress (psi)	Fatigue Life (cycles)	Percent Change
1. -60°F/sec for 3 sec linear	50,700	1,700	-15
2. -30°F/sec for 6 sec linear	47,400	2,600	30
3. -10°F/sec for 30 sec linear	48,300	2,000	0
4. Initial -60°F/sec curved max $\Delta T = 238^\circ\text{F}$ at 10 sec	54,700	1,300	-35
5. Initial -35°F/sec curved max $\Delta T = 222^\circ\text{F}$ at 14 sec	51,300	1,600	-20
6. Same as 3 Except $h = 2760 \text{ Btu/hr-}^\circ\text{F-ft}^2$	41,700	4,000	200
7. Same as 3 Except $t_{\text{wall}} = 0.80 \text{ in.}$	56,220	1,150	-42.5
8. Same as 3 Except $t_{\text{wall}} = 0.50 \text{ in.}$	38,350	6,000	300

The temperature distribution across the wall thickness has been plotted for each of the transients at the point in time which produces the maximum temperature gradient across the wall. The stress is dependent on the maximum temperature across the wall and the shape of this temperature distribution curve. This can be seen from the general formula for thermal stress,

$$\sigma_{\theta} = \sigma_z = E\alpha (\bar{T} - T)/(1 - \nu) \quad ,$$

where

$$\bar{T} (b - a) = \int_a^b T \, dr$$

and

b = outside radius

a = inside radius

$\bar{T}$ = the average temperature across the wall.

Thus, the stress is a function of the temperature of the surface in question and the average temperature.

The temperature distributions across the wall of a nominal thickness of 0.65 in. for the three linear transients are plotted in Figure 10. Transients 1 and 2 are for a total temperature drop of 180°F. The fatigue lives given in Table 11 show an increase of 53% for the -30°F/sec ramp over the -60°F/sec. The column for percent change shown in Table 11 compares all transients and gases with other variables to the linear transient 3 (that of -10°F/sec for 30 sec).

The temperature distributions across the wall for nonlinear transients is shown in Figure 11. Transient 5 for the -35°F/sec initial is not much below transient 4 for the -60°F/sec initial and the fatigue lives are 1600 and 1300 cycles, respectively. This is an increase of 23% due to the lowering of the initial ramp.

It should be pointed out that for the nonlinear ramps, only one point, that of the maximum ΔT between surfaces, was examined in this analysis. It is possible that some other point on the temperature-vs-time curve might produce larger stresses resulting in less fatigue life.

The curves presented in Figure 12 are for variations in wall thicknesses and heat transfer coefficients. The same linear transient, that of -10°F/sec for 30 sec, was used in each case. The results of different heat transfer coefficients can be seen by comparing transients 3 and 6, where the coefficients are infinity and 2760 Btu/hr-°F-ft², respectively. The fatigue life doubles (2000 to 4000 cycles) while the stress level only drops 14% (48,300 to 41,700 psi). The choice of heat transfer coefficient effects two things. First, the temperature difference across the wall is decreased, thus reducing the peak stress range. Second, the allowable fatigue curve is beginning to flatten in this operating stress range, which results in a large change in fatigue life for a small change in stress level.

1-23-68 UNCL

7693-2508

Figure 10. Temperature Distribution Across Wall for Linear Transients

Figure 11. Temperature Distribution Across Wall for Curve Transients

Figure 12. Temperature Distribution Across Wall for Linear Transients of $-10^{\circ}\text{F}/\text{sec}$ for 30 sec for Various Thicknesses

The effects of thickness are shown in Figure 12 and Table 11 by comparing transients 3, 7, and 8, where the thicknesses are 0.65, 0.80, and 0.50 in., respectively, and fatigue lives are 2000, 1150, and 6000 cycles, respectively. The basic reasons for these changes in fatigue lives are the temperature differences across the wall and the flatness of the fatigue curve in the operating stress range.

This analysis was performed on strictly a fatigue basis and has not considered the effects of creep or thermal ratcheting.

D. THERMAL RATCHETING

Should it be determined that thermal ratcheting is a problem in high-temperature (1200°F) sodium systems, then thermal ratchet deformation testing will probably be advisable. Such a test, described in the following paragraphs, could conceivably be accomplished in the existing LCTL with minor modifications.

1. Objectives

The objective of the test would be to determine the amount of thermal ratchet deformation in a cylindrical specimen. This type of deformation is caused by a pressure and thermal gradient loading. The ASME Boiler and Pressure Vessel Code, Section III, Nuclear Vessels, discusses in paragraph N-417-3 the maximum combinations of pressure and thermal stress cycles allowed to prevent cyclic growth. These values have been plotted in the analysis. Thermal ratchet deformation should occur by loading the specimen above these values.

2. Test Requirements

The conditions leading to a thermal ratchet have been calculated for a range of temperatures and pressures in accordance with the ASME code criteria. The results are shown in Figure 13.

A pressure of 500 psi gives a hoop stress of 10,500 psi. To produce thermal ratcheting, the temperature difference across the vessel wall must be greater than 120°F. A pressure of 600 psi requires a temperature difference greater than 65°F to produce thermal ratcheting. Therefore, before a firm

1-23-68 UNCL

7693-2511

Figure 13. Thermal Ratchet Curves

LMEC-68-1

test pressure can be established, a thermal analysis is required to determine the range of thermal gradients that can be achieved in the test configuration.

The required stress level and temperature to produce ratchet deformation will also produce creep deformation. Additional analysis and a test specimen are desirable to determine the creep deformation so that the ratchet deformation can be isolated. These additional analyses will also be necessary to establish the control required on temperature, time, and pressure.

3. Test Specimen Description

The test specimen would be fabricated from 10-in., Type 304 stainless-steel, Schedule 20 pipe, 40 in. long, sealed on the ends, having a wall thickness of 0.250 in. The test specimen would be located inside a 14-in. pipe. This allows flow of sodium around the specimen to control the temperature. The 14-in. pipe would be connected to both loops of the LCTL. The test specimen would be connected to a pressure line so that an outside pressure source could be used to obtain high test pressures, such as 500 psi.

4. Test Cycle

The test cycle would be as follows:

- 1) Allow 1200°F Na to flow in the 14-in. pipe until the test specimen reaches 1200°F.
- 2) Pressurize the specimen to 500 psi.
- 3) Stop the flow of 1200°F sodium.
- 4) Open flow of 900°F sodium and cool test specimen as fast as possible.
- 5) When the test specimen reaches 900°F, stop the 900°F flow.
- 6) Open the 1200°F flow and heat specimen to 1200°F as fast as possible.

5. Strain Measurement

Two types of strain measurement are possible. One would be by using dial gages with pushrods against the outside of the test specimen measuring the change in the diameter of the specimen. This would have to be through bellows, or some flexible seal, in the wall of the 14-in. pipe. With this system, measurements could be taken at the end and during each cycle.

Another method of measurement would be to disassemble after a series of tests and pi-tape the specimen to obtain the change in diameter. This could be done after 5, 20, 40, and 60 cycles.

E. THERMAL TRANSIENTS (ACTI)

A parametric survey was performed in which coolant velocity in the thermal transient system of the ACTI was varied from 0.5 to 10.0 ft/sec, and inlet temperature was decreased from -100 to -400°F. Data were obtained at four distances along a 12-in. pipe and a 20-in. pipe. The coolant and pipe were initially isothermal at 1200°F. The results show that following the opening of the inlet valve, the rate of coolant temperature decrease at a location along the pipe can be approximated by:

$$\frac{dT}{dt} = \frac{v}{l} \Delta T \quad ,$$

where

dT/dt = rate of temperature decrease (°F/sec)

v = coolant velocity (ft/sec)

l = distance from inlet (ft)

ΔT = inlet temperature step (°F).

The results of this study show that the maximum rate of decrease of coolant temperature at a location in the pipe is:

- 1) Proportional to coolant velocity
- 2) Proportional to inlet temperature step
- 3) Inversely proportional to the distance from the inlet
- 4) Independent of the cross-sectional area of the pipe.

The results also show that heat transfer between the pipe and the coolant is not a significant factor in this study. Table 12 and Figures 14 and 15 depict sample computer results in this area.

TABLE 12
THERMAL TRANSIENTS AT VARIOUS ΔT 's AND FLOW RATES

20-in. Pipe Diameter				12-in. Pipe Diameter			
Final Flow (ft/sec)	ΔT (°F)	(dT/dt) Max (°F/sec)	Time to Max (sec)	Final Flow (ft/sec)	ΔT (°F)	(dT/dt) Max (°F/sec)	Time to Max (sec)
0.5	400	-7.7429	52.223	0.5	400	-10.855	34.559
	300	-4.9399	57.855		300	-6.5728	25.087
	200	-4.0040	47.103		200	-5.7567	30.207
	100	-1.5535	59.391		100	-2.4994	26.623
1.0	400	-14.563	29.183	1.0	400	-22.812	13.567
	300	-12.043	21.503		300	-17.735	13.823
	200	-8.6727	26.623		200	-13.133	16.127
	100	-3.3507	19.967		100	-6.2182	14.335
2.0	400	-29.801	10.751	2.0	400	-51.993	7.2950
	300	-28.171	12.031		300	-43.042	8.4470
	200	-17.660	14.335		200	-20.456	6.6550
	100	-9.1188	11.775		100	-14.303	8.4420
5.0	400	-88.064	5.2470	5.0	400	-150.22	3.9670
	300	-75.401	6.1430		300	-102.35	3.3270
	200	-33.991	4.8630		200	-77.098	3.5830
	100	-21.696	6.6550		100	-35.313	4.0950
10.0	400	-179.90	3.8390	10.0	400	-272.15	2.4310
	300	-95.413	2.9430		300	-188.26	2.4950
	200	-99.712	3.5830		200	-142.33	2.0470
	100	-40.726	3.9670		100	-42.364	1.7910

Figure 14. Transient at 0.5 ft/sec Flow,
 ΔT 400°F, 20-in. Pipe

1-23-68 UNCL

7693-2513

Figure 15. Maximum Thermal Transient Rates with Respect to Flow and ΔT

Program: Liquid Metal Engineering Center

Project: Instrumentation Testing, Evaluation, Calibration, and Standardization

Project Manager: R. W. Dickinson

Project Engineer: J. T. Meyer

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.8

General Order: 7693

Subaccount: 17100

I. PROJECT OBJECTIVES

The overall objectives of this project are: (1) to establish capabilities and facilities to develop and maintain standards of measurement; (2) to provide fixed, reproducible, known, sodium environmental conditions; and (3) to perform testing, calibration, and standardization functions for instrumentation used in the LMFBR program. Included in this project will be the determination of testing and test facilities requirements, modification of existing LMEC facilities, and design of new installations for testing and calibrating instrumentation developed under the LMFBR program. The basis for all planning and testing of instrumentation will be Task 34, Section 4, of the LMFBR Program Plan.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

The final revisions to the Sodium Components Test Installation - Data Acquisition System (SCTI-DAS) specification were approved and it was issued as Specification 7693-CE12100-1, dated November 15, 1967. Approval to request bids was received and invitations to bid were sent to vendors on November 29, 1967.

The LMEC instrumentation maintenance, repair, and calibration effort was initiated and is proceeding on a firm, well-planned basis. Extensive excess equipment has been or is presently being procured. This procurement will furnish the greater part of equipment needed to provide adequate instrumentation service to LMEC facilities.

A review of available information on existing sodium testing facilities and installations has been conducted to determine their applicability to testing and/or calibration of instruments required for the LMFBR and associated programs.

These facilities capabilities have been reviewed to ascertain their applicability to both the immediate needs of the FFTF and SPTF programs and the longer-term requirements of the overall LMFBR Program. This preliminary information has been tabulated listing the types of instruments, test requirements, and the test facilities, both existing and planned, that can meet some of these requirements.

State-of-the-art reports on Sodium Liquid Level Measurement and Sodium Impurity Measurement have been written and the former has been distributed. Close liaison has been established with LMEC Specifications and Standards Task Unit. The format and scope of sodium instrumentation specifications have been discussed.

III. PROGRESS DURING REPORT PERIOD

The formation of a formal program of instrumentation preventive maintenance, repair, and National Bureau of Standards (NBS)-traceable calibration, with established maintenance schedules and calibration periods, was continued. The various maintenance, repair, and calibration forms and instrument decals required to provide adequate LMEC documentation of instrumentation quality and performance status have been prepared and ordered. The various LMEC users of instruments have been contacted and informed of the type of service that will be provided and of the quality of instrumentation that is required by the LMFBR Program Plan. An inventory of all LMEC instrumentation is being conducted to provide records and history for each instrument. These records will indicate and direct the preventive maintenance schedules and calibration periods required for each instrument. These schedules and periods will be established to reflect instrument use, current best industrial practice, and the manufacturers' recommendations.

AEC excess equipment lists are being examined to locate instrumentation that will meet LMEC requirements. The closeout of several SNAP programs has provided the bulk of instrumentation needed to perform the maintenance and repair of LMEC equipment required in house. Further examination of LMEC total instrumentation maintenance, repair, and calibration equipment needs is being conducted. The results will clearly indicate the scope of effort and equipment required to satisfy Task 34, Section 4, of the LMFBR Program Plan.

The task to provide preliminary instrumentation design specifications has continued. The steps leading to the development of RDT instrument specifications are as diagrammed in Figure 16 with the responsibilities within LMEC divided as indicated. Close liaison and rapport between the Instrumentation Task Unit and the Specifications and Standards Task Unit are essential to the accomplishment of this task. Such has been established and is continuing. The format and scope of these instrument specifications are of particular concern to both units.

A preliminary specification is being prepared on two different types of sodium instruments: sodium level and sodium purity measuring devices. These first drafts will be reviewed by the Specifications and Standards Task Unit personnel as well as the Instrumentation Task Unit to develop a specification format that clearly defines the instrument requirements and that complies with RDT requirements for specifications.

State-of-the-art reports have been written on Sodium Liquid Level Measurement, Sodium Impurity Measurement, and Sodium Pressure Measurement.

The report on level measurement was issued November 15, 1968 as NAA-SR-Memo-12582. This report provides a summary review of the most commonly used techniques for level measurement in sodium. Included are point contact, resistive, and inductive types of level measuring probes. Other techniques reviewed include surface float, displacement float, ultrasonic, pulse delay line, and microwave cavity. A comprehensive bibliography is included.

The report on impurity measurement has been typed, reviewed, and is being printed. It will be issued during January 1968 as LMEC-Memo-68-3. This report reviews the techniques for the measurement of the concentration of oxygen, hydrogen, carbon, and nitrogen in liquid sodium. Both in-line instruments and sampling methods are covered. Plugging meters, electrochemical cells, diaphragm permeability repeaters, and resistance meters are reviewed in detail. An extensive bibliography is included.

The studies on functional test, facilities requirements, calibration, calibration facilities, and standards requirements were initiated as requested by RDT. A tentative completion date of February 1, 1968 for the test, calibration, and standards requirements studies has been forwarded to RDT. Upon completion

1-23-68 UNCL

7693-2514

Figure 16. Development Sequence for an RDT Instrument Specification

of these studies and a tabulation of existing facilities, at LMEC and other locations, an evaluation will be made to determine the facilities that are adequate in present form, facilities that require modification, the modifications required, and new facilities needed to satisfy the program testing, calibration, and standardization requirements. Studies leading to the design of these facilities will then be initiated. The approach being taken for obtaining an overall facilities plan is diagrammed in Figure 17.

An outline of the functional test requirements for sodium instrumentation is provided in the LMFBR Program Plan. To define facility requirements, it is necessary to expand this information to provide more specific detail on the actual instruments to be tested. The performance information to be developed includes items such as measurement range, accuracy, stability, time response, life, physical description, materials of construction, methods of signal transmission, readout instrumentation, etc. In addition, the operating environment must be defined in detail in order to establish the testing environment. Included are a detailed description of the physical environment, temperatures, operating pressures, neutron and gamma environment, cover gas, mechanical shock and vibration, thermal shock, and thermal cycling.

The initial effort on this study is to identify performance, testing, and calibration requirements for sodium instrumentation to be used in the FFTF, since facilities for testing these instruments will be needed at an early date. A review has been made of the information available in FFTF monthly technical progress reports, topical reports, and from conversations and correspondence with FFTF personnel. The current status of this program (FFTF) is such that insufficient specific information is available; and it will be necessary in the interim to establish tentative performance requirements based on previous work on SEFOR, FARET, SRE, and other sodium facilities.

A preliminary review of available documentation on existing and planned sodium testing installations and facilities has been made to determine their applicability to testing and calibration of instruments to meet both the immediate needs of the FFTF program and the longer-range requirements of the overall LMFBR program. This preliminary information has been tabulated listing the types of instruments, test requirements, and the test facilities, both existing and planned, that can meet some of these requirements. This tabulation will

1-23-68 UNCL

7693-2515

Figure 17. Development Sequence for an Overall Facilities Plan

be published as part of the test facilities requirements section of the Overall Instrumentation Facilities Plan being developed for Instrumentation, Testing, Evaluation, Calibration, and Standards.

The SCTI-DAS specification was formally released as Specification No. 7693-CE12100-1, dated November 15, 1967. This specification and accompanying procurement documents were forwarded to the AI Purchasing Department. Approval to proceed with the plan of action as set forth in Task IV of the DAS study was received from the AEC. Replies to a letter requesting information were received from potential suppliers indicating their interest in supplying the SCTI-DAS and their technical, quality assurance, and financial qualifications for doing so. These responses were used to finalize the list of suppliers being requested to submit proposals. The Requests for Proposals were issued to prospective suppliers on November 29, 1967. The deadline for receipt of proposals is January 12, 1968.

A request was received from AEC-CPAO, along with the authorization to proceed with the plan of action, to update the schedule that the plan of action would follow. This updated schedule was submitted to AEC-CPAO on December 4, 1967.

If practicable, the DAS was to be operable for the ALCO steam generator dynamic tests. A realistic schedule indicates that the earliest operational date for the DAS will be after the ALCO dynamic tests have begun, based on the present schedule for SCTI modifications and operations. The SCTI ALCO dynamic tests are scheduled to commence September 1968 and the SCTI-DAS is scheduled to be operational January 1969. The SCTI-DAS procurement will be expedited to meet the ALCO dynamic tests if possible.

Plans for flowmeter testing at SCTI were developed in conjunction with FFTF and SCTI personnel. The purpose of these tests is to provide information on the effect of upstream and downstream flow disturbances (such as elbows) on the output of a magnetic flowmeter. The tests will be performed with the flowmeter at various distances from the elbows so that FFTF will have some basis for a decision on how long the flowmetering sections must be in FFTF piping.

IV. EVALUATION OF EFFORT TO DATE

Approval was received to request bids for the SCTI-DAS, and invitations to bid were issued by November 29, 1967. The SCTI-DAS procurement effort has proceeded smoothly with generally favorable comments received regarding the specifications.

The study of test requirements for the LMFBR Program has been proceeding more slowly than anticipated. The primary reason is the lack of specific information regarding FFTF and future LMFBR Program instrumentation needs. It has been necessary to establish tentative performance and test requirements based on previous work at SEFOR, FARET, SRE, and other sodium facilities pending more specific information from reactor systems designers.

The effort to provide sodium instrumentation specifications is proceeding at a satisfactory rate. The format and scope of the specifications are problem areas in which emphasis is being applied. Review of specifications from other programs, such as the ORNL water reactor program, have not provided an adequate solution. The approach agreed upon between the instrumentation and specifications task units will provide this solution.

V. NEXT REPORT PERIOD ACTIVITIES

SCTI-DAS proposals will be received, evaluated, and the recommendation of most-qualified vendor will be documented for AEC consideration. The reports pertinent to AEC Manual Section 1801 will be completed and forwarded to AEC.

The state-of-the-art study on Sodium Flow Measurement will be expedited as per RDT request. This study is currently being made and estimated publication date of the report is May 1, 1968.

The study of functional test requirements, calibration requirements, standards requirements, and facilities functional requirements leading to the Overall Instrumentation Facilities Plan will be continued. The report on functional test requirements will be completed by February 1, 1968 with distribution anticipated by March 1, 1968.

Program: Liquid Metal Engineering Center

Project: High-Temperature Strain Measurements

Project Manager: R. W. Dickinson

Project Engineer: M. M. Lemcoe

Reporting Period: October-December 1967

AEC Category: 04-01-61-03.8

General Order: 7693

Subaccount: 52110

I. PROJECT OBJECTIVES

The primary objectives of this project are to:

- 1) Evaluate electrical resistance strain gages, and transducer devices employing strain gages, for use in sodium component loop testing at temperatures up to 1200°F under steady-state and transient conditions
- 2) Complete the remaining development work on the 1200°F LMEC wire, foil, and sodium gages at the earliest practical date
- 3) Calibrate and evaluate strain gages, or transducer devices employing strain gages, in or out of sodium for RDT contractors and national laboratories, as directed by RDT.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

Checkout of two special systems for evaluating strain gages in or out of sodium has been completed. One system, which utilizes induction heating, will thermally shock gages in sodium at heating rates higher than those presently anticipated for LMFBR components. The other system, which utilizes direct resistance heating, will shock gages in air at rates up to at least 50°F/sec. The systems will be operational after completion of minor adjustments of system parameters.

Preliminary design of a fixture for precise calibration of gages, under pure axial loading, was completed; fabrication and assembly of the component parts is under way.

Microprobe analyses on Microdot SG423 strain gage wires and filaments with gold-plated shanks were completed. Development work on the present version LMEC Armour-D-platinum wire gage was also completed.

III. PROGRESS DURING REPORT PERIOD

Checkout of the heating portion of the system for thermal shocking gages in sodium, by means of induction heating, was completed. The system was found to have sufficient capacity to heat gages at rates up to $17^{\circ}\text{F}/\text{sec}$ in a sodium capsule large enough to accommodate four of the present design B&W huts. Minor adjustments are now in progress to achieve an optimum balance among the system parameters. Checkout of the leak detection system for determining when sodium leaks into the hut will begin upon completion of these adjustments. Assuming that no unforeseen difficulties arise, the system will then be operational for evaluation of gages and huts in sodium, under steady-state and transient conditions. With this system, it will be possible to subject gages and/or huts to known amounts of axial strain while under test.

Checkout of the system for thermal shocking gages in air by means of direct resistance heating has been completed. Heating rates up to at least $50^{\circ}\text{F}/\text{sec}$ were achieved. The specimen is heated by means of a low voltage, high current supplied by a stepdown transformer. Measurements of any "noise" induced in any of the strain gages or thermocouples installed on the specimen, resulting from the current in the bar, are in progress. It is proposed to use this technique, rather than the radiant heating system presently being used, to thermally shock gages in an air environment during gage evaluation. The technique eliminates the temperature gradient problems and lead wire deterioration problems, which are inherent in the radiant heating technique.

Pilot testing of several special LMEC clad Armour-D gages is in progress. To date, the gages have been subjected to over 600 hr of exposure at 1200°F , in addition to being subjected to 60 thermal shocks, consisting of 20 at $10^{\circ}\text{F}/\text{sec}$, 20 at $20^{\circ}\text{F}/\text{sec}$, and 20 at $30^{\circ}\text{F}/\text{sec}$. No signs of mechanical or electrical degradation have been observed. It is the primary purpose of these tests to establish the mechanical and electrical integrity of the bond between the cladding and the Armour-D wire.

Fabrication of special LMEC clad foil gages is in progress; delivery is expected from the vendor early in the next reporting period. These gages will be evaluated for use up to 1200°F . They have been designed for installation by

means of the flame-spray method, without damage to the gage. The primary purpose of these tests will be to determine the mechanical and electrical integrity of the bond between the cladding and the base Fe-Cr-Al materials.

Negotiations with Microdot have been completed for fabrication of SG423 gages of all-nickel exterior construction. A limited number of these gages will be procured.

Receipt from the vendor of 36 strain gage joints, made with a special cutter-type electron beam welder, has been delayed and receipt is now expected early in the next reporting period.

Microprobe analyses and resistivity measurements on Microdot strain gage filaments and Pt-W wires continue. Microprobe analysis of two Microdot strain gage filaments has revealed transverse diffusion of gold completely through that portion of the Pt-W wire encased by the gold shank, and longitudinal migration of gold along the wire (away from the shank) a distance of 33 wire diameters. This was a result of only 65 hr of soaking at 1200°F. For a 24-hr soak, the longitudinal migration of gold along the surface was 20 wire diameters. The results of these tests and the tests on filaments taken from the B&W - furnished Microdot gages have been summarized in NAA-SR-TDR-12626. Since gold has a resistivity only 1/27 of that of the Pt-W wire, the gold migration or diffusion tends to partially short out the gage, causing gage instability. This statement applied to either the SG420 gage or SG423 gage at temperatures much in excess of 900°F, since both presently have gold-plated shanks. Microdot has been informed of these findings and it has been suggested that they consider a more suitable material, perhaps platinum, for plating the shank.

Resistivity measurements were completed on two new Microdot strain gage filaments with gold-plated shanks and three Pt-W wires which had never been installed in gages. Figure 18 is a resistance-vs-time plot for these three wires at 1200°F. It is noted that only a small portion of the total resistance change takes place within the first 24 hr even at 1200°F. It is further noted that a condition of stabilization is not approached until after at least 225 hr. Figure 19 is a similar plot for two Microdot strain gage filaments (No. 6 and No. 7) with gold-plated shanks. It is noted that the slopes (dR/dt) for the wires and Filament No. 7 are about the same, but are significantly different

Figure 18. Electrical Resistance vs Time for
98 Pt-8W Wire at 1200°F

Figure 19. Electrical Resistance vs Time for Microdot Strain Gage Filaments at 1200°F

for Filament No. 6. The marked differences between Filaments No. 6 and No. 7 are believed to be due to differences in size and shape of the gold shank. However, this has yet to be verified, and Microdot is being contacted in this regard.

It is obvious from these plots that prestabilization times considerably in excess of 8 to 24 hr, even at 1200°F, are required to achieve gage stability. In order to arrive at optimum prestabilization times, additional resistivity measurements of this kind will be necessary. Without stabilized gages, reliable long-term strain measurements are not possible.

Figure 20 (a and b) shows the microprobe tungsten line profiles on a transverse section of wire in the "as-received" condition and after 208 hr of exposure at 1200°F. The upper profile records the X-ray intensity for the $W_{L\alpha}$ characteristic line, while the lower profile records the X-ray intensity for the $W_{M\alpha}$ characteristic line. It is noted (disregarding the background noise) that the amplitudes are essentially constant across the diameter of the wire in the "as-received" condition. After 112 hr of soaking, distinct peaks are observed at the boundaries, with a reduction in amplitude in between the peaks. These peaks indicate high concentrations of tungsten on or near the surface of the wire. This was confirmed by probing, longitudinally, along the surface of the wire, where similar tungsten concentrations were detected.

It was also found, by means of optical-viewing of the specimen (at 140x and 280x) while under electron bombardment, that oxides (or possibly nitrides) developed on the surface of the wire after exposure. This was inferred from the emitted visible fluorescence, which was not observed on the specimen in the "as-received" condition. It is known that many oxides or nitrides emit visible fluorescence or light under electron bombardment.

Also, by comparing the relative amplitudes of the tungsten line profiles on transverse sections of wire in the "as-received" and 208-hr soak conditions, it was possible to infer about a 1% decrease in tungsten alloyed with the platinum. In other words, 208 hr of soaking at 1200°F changed the nominal composition of the alloy from 92% Pt-8%W to 93% Pt-7%W. According to the Metals Handbook (Volume 1, 8th Edition), the resistivities of Pt-W alloys with 8%W and 7%W are 66.5 and about 58 μ ohm-cm, respectively. This corresponds

a. As-Received $5\text{-}5/8\mu$ per Large Division

b. After 112-hr Exposure at 1200°F

1-23-68 UNCL

7693-2518

Figure 20. Tungsten Line Profiles

LMEC-68-1

to a decrease of about 13%. On the other hand, the resistance measurements showed a decrease in resistance of the wires of about 20% after 208 hr of exposure at 1200°F. Assuming the handbook values to be correct, this means that only a portion of the decrease in resistance is due to tungsten depletion.

Results of the electron microprobe analyses indicate a continuing diffusion of gold along the wire portion of the strain gage filament as a result of time at 1200°F. (The amount of diffusion at 900°F, which is believed to be the upper operating temperature of this gage for long-term measurements, has not been determined.) By plotting (see Figure 21) the microprobe information obtained from specimens soaked at 1200°F for 24, 65, and 208 hr on log-log paper, it was possible to derive an empirical equation for determining this diffusion, in terms of the farthest distance from the end of the shank that gold can be detected on the surface of the wire with the microprobe, and is

$$\chi \text{ (microns)} = 43.6t^{0.64s} \text{ (hr)}$$

where χ is measured from the end of the shank transition. It is observed from Figure 21 that the data points fall on a straight line.

Design of the system for calibrating electric resistance strain gages, under pure tensile loadings, is about 35% complete; design of the tensile loading fixture, which will incorporate flexures or universal joints to minimize bending in the calibration bar, is about 95% complete. With this system, it should be possible to keep bending strain to 1% or less of the total applied strain.

Evaluation of the information obtained from a field survey of the facilities and capabilities of several vendors specializing in high-temperature alloys, wire drawing, cladding, and rolling has been completed. Negotiations are in progress with two of the vendors to make a new melt of Armour-D alloy having a better grain structure and greater ductility, and to roll Armour-D foil.

The state-of-the-art survey of high-temperature transducers, utilizing strain gages or strain gage force-arms to measure pressure, vibration, flow, etc., is still in progress. Trips were made to Thermo-Electron Engineering Corp. and TYCO Laboratories, Waltham, Mass., on November 7 and 8 to

Figure 21. Gold Diffusion on Surface vs Time

obtain information on high-temperature pressure transducers utilizing semiconductor strain gages and to obtain information on the feasibility of using sapphire for diaphragms in transducers or for strain gage substrates.

Development of the present-version LMEC Armour-D-platinum wire gage was completed. Statistical analysis of the data obtained from evaluation of this gage type was also completed for inclusion in a report to be prepared at a later date.

Evaluation of additional LMEC, Microdot, and other special gages has continued. Table 13 summarizes the performance of these gages to date. Typical CRT plots for apparent strain, drift, etc., of the LMEC gages were presented in the previous two quarterly progress reports. Consequently, they have been omitted from this report. CRT's for the Microdot gages will appear in a subsequent progress report, after more data on these gages have been compiled.

TABLE 13
SUMMARY OF STRAIN GAGE PERFORMANCE

Gage No.	Gage Description	Present Status	Maximum Test Temperature (°F)	Total Thermal Soak Time (hr)	Drift Rate (microstrain/hr)		Total Number of Thermal Shocks			Comments
					Since Beginning	Over Last Soak Period	10°F/sec	20°F/sec	30°F/sec	
D13-3	LMEC Gages All Armour-D	12th series thermal soak pending	1200	3298	3.9	1.3	110	110	110	Outstanding life with excellent drift characteristics
D23-1	0.002 in. dia Armour-D Pt	2nd series thermal shock pending	1200	601	2.4	2.7	10	10	10	Good drift characteristics
D23-2	0.002 in. dia Armour-D Pt	2nd series thermal shock pending	1200	601	2.3	2.4	10	10	10	Good drift characteristics
D25-1	0.001 in. dia Armour-D Pt leads	2nd series apparent strain in progress	1200	311	2.2	2.2	10	10	10	Good drift characteristics
D25-2	0.001 in. dia Armour-D Pt leads	2nd series apparent strain in progress	1200	311	2.1	2.1	10	10	10	Good drift characteristics
D25-3	0.001 in. dia Armour-D Pt leads	2nd series apparent strain in progress	1200	311	2.0	2.0	10	10	10	Good drift characteristics
DEN1-1	Pt-W	9th series thermal shock pending	1200	2392	8.3	2.9	80	80	80	No thermal shock in first series Excellent life
DEN2-1	Pt-W	6th series thermal shock pending	1200	1780	2.1	2.7	50	50	50	Still operating with good drift characteristics
DEN4-2	Pt-W	3rd series thermal shock pending	1200	905	3.2	2.8	20	20	20	Good drift characteristics
DEN4-3	Pt-W	3rd series thermal shock pending	1200	905	3.0	2.8	20	20	20	Good drift characteristics
DEN4-4	Pt-W	3rd series thermal shock pending	1200	905	3.1	2.6	20	20	20	Good drift characteristics
DEN8-1	S700-Pt	1st series thermal shock pending	1200	311	1.5	1.5	0	0	0	Very good drift characteristics
DEN8-2	S700-Pt	1st series thermal shock pending	1200	311	1.5	1.5	0	0	0	Very good drift characteristics
DEN8-3	S700-Pt	1st series thermal shock pending	1200	311	1.5	1.5	0	0	0	Very good drift characteristics
DEN8-4	S700-Pt	1st series thermal shock pending	1200	311	1.8	1.8	0	0	0	Very good drift characteristics
DEN9-1	All S700 Alloy	1st series thermal shock in progress	1200	311	2.7	2.7	10	0	0	Good drift characteristics
DEN9-2	All S700 Alloy	1st series thermal shock in progress	1200	311	3.1	3.1	10	0	0	Good drift characteristics
DEN9-3	All S700 Alloy	1st series thermal shock in progress	1200	311	2.7	2.7	10	0	0	Good drift characteristics
DEN9-4	All S700 Alloy	1st series thermal shock in progress	1200	311	3.0	3.0	10	0	0	Good drift characteristics
DEN10-1	All S700 Alloy	2nd series apparent strain test pending	1200	311	2.8	2.8	10	10	10	Good drift characteristics
DEN10-2	All S700 Alloy	2nd series apparent strain test pending	1200	311	2.7	2.7	10	10	10	Good drift characteristics
DEN11-1	All S700 Alloy	2nd series apparent strain test pending	1200	311	2.7	2.7	10	10	10	Good drift characteristics
DEN11-2	All S700 Alloy	2nd series apparent strain test pending	1200	311	2.6	2.6	10	10	10	Good drift characteristics
DEN12-1	Fe-Cr-Al	1st series thermal shock pending	1200	291	1.3	1.3	0	0	0	Very good drift characteristics
DEN12-2	Fe-Cr-Al	1st series thermal shock pending	1200	291	1.3	1.3	0	0	0	Very good drift characteristics
DEN12-3	Fe-Cr-Al	1st series thermal shock pending	1200	291	1.3	1.3	0	0	0	Very good drift characteristics
DEN12-4	Fe-Cr-Al	1st series thermal shock pending	1200	291	1.3	1.3	0	0	0	Very good drift characteristics
MA1-1	Microdot Gages SG423	7th series thermal shock pending	950	1400	1.7	1.0	60	60	60	Under 750 microstrain mechanical load
MA1-2	SG423	7th series thermal shock pending	950	1400	2.1	1.9	60	60	60	Under 750 microstrain mechanical load
ML1-1	SG420	5th series thermal shock pending	900	209	1.8	1.8	10	10	10	Very good drift characteristics
ML1-2	SG420	5th series thermal shock pending	900	209	1.6	1.6	10	10	10	Very good drift characteristics
ML2-1	SG420	5th series thermal shock pending	900	209	0.9	0.9	10	10	10	Under 750 microstrain mechanical load. Excellent drift characteristics
ML2-2	SG420	5th series thermal shock pending	900	209	0.8	0.8	10	10	10	Under 750 microstrain mechanical load. Excellent drift characteristics
ML1-1			950	192	2.0	2.0	10	10	10	Good drift characteristics
ML1-2			950	192	3.5	3.5	10	10	10	Satisfactory drift characteristics
ML2-1			950	192	2.1	2.1	10	10	10	Under 750 microstrain mechanical load; good drift characteristics
ML2-2			950	192	1.8	1.8	10	10	10	Under 750 microstrain mechanical load with very good drift characteristics
ML1-1			1000	192	5.2	5.2	10	10	10	Power failure – excessive drift characteristics
ML1-2			1000	192	4.1	4.1	10	10	10	Power failure – excessive drift characteristics
ML2-1			1000	192	4.6	4.6	10	10	10	Power failure – excessive drift characteristics
ML2-2			1000	192	-	-	10	10	10	Recording instrument failed
ML1-1			1050	198	1.6	1.6	10	10	10	Very good drift characteristics
ML1-2			1050	198	0.8	0.8	10	10	10	Excellent drift characteristics
ML2-1			1050	198	1.2	1.2	10	10	10	Very good drift characteristics
ML2-2			1050	198	5.8	5.8	10	10	10	Excessive drift characteristics
ML1-1			1100	200	1.9	1.9	0	0	0	Very good drift characteristics
ML1-2			1100	200	0.8	0.8	0	0	0	Excellent drift characteristics
ML2-1			1100	200	1.2	1.2	0	0	0	Very good drift characteristics
ML2-2			1100	200	1.8	1.8	0	0	0	Very good drift characteristics

IV. EVALUATION OF EFFORT TO DATE

The data generated on the LMEC Armour-D-Platinum and all-Armour-D wire gages continue to indicate that these are the best wire gages for use up to 1200°F on austenitic stainless-steel components. Gage No. D13-3, for example, has been subjected to 3298 hr of exposure at 1200°F and 1330 thermal shocks and it is still operating satisfactorily. Also, data obtained thus far for the LMEC Fe-Cr-Al foil gages (with DEN designations) indicate that they are reliable and that they can be flame-spray bonded without damage, even without the use of a ceramic cement precoat. Gage No. DEN1-1, for example, has been subjected to 2392 hr at 1200°F and 240 thermal shocks and is still operating satisfactorily. These gages, however, have a much higher apparent strain than the Armour-D-platinum wire gages since they are not self-temperature compensating. However, it is intended to make these gages self-temperature compensating by incorporating design changes which are now in progress.

As mentioned in the previous quarterly progress report, difficulties have been encountered in obtaining a sufficient number of Microdot SG423 gages with satisfactory resistance-to-ground values. For this reason, only a limited number have been evaluated. (Evaluation of a minimum of 12 additional gages of this type is planned to evaluate the performance of these gages on a statistical basis.) It is interesting to note from Table 13 that both Microdot SG423 gages continue to have good drift characteristics, even after 1400 hr of exposure at 1200°F and after being subjected to 180 thermal shocks. This performance is in sharp contrast to that of the B&W-furnished Microdot SG423 gages, which were evaluated earlier at the LMEC.

Microprobe analyses on Microdot strain gage filaments and 92% platinum - 8% tungsten wire have confirmed that gold migration into and along the wire does take place, that depletion of tungsten from the alloy does occur, and that oxidation (or nitration) does occur on the surface of the wire.

Resistivity studies on the Microdot filaments and wires indicate that longer prestabilization times are required than heretofore used, if a high degree of gage stability is to be achieved. The main question is what is the upper temperature limit at which the Microdot gage can be prestabilized without damage

to the gage? This question is still unanswered. From the resistivity measurements just completed, it appears that at least 225 hr of prestabilization at 1200°F would be required to produce essentially drift-free gages. In any event, it is clear that Microdot gages will have to be stabilized at a temperature above that expected during testing to ensure gage stability.

V. NEXT REPORT PERIOD ACTIVITIES

Major attention will continue to be devoted to the evaluation of Microdot gages in and out of sodium. Because of the pending ALCO-BLH steam generator tests and the poor performance to date of the SG423 gages, additional tests will be conducted on both SG423 gages and SG420 gages if this additional work is authorized by the AEC. The feasibility of using the microprobe, X-ray diffraction, or other techniques to determine the extent of diffusion of gold or contaminants into the MgO or Brimor cement will be investigated. If Microdot states that they can supply gages with shanks of a material which will not diffuse as readily as gold into the platinum-tungsten wire, a limited number of such gages will be procured and evaluated. In addition, evaluation will begin on the Microdot gages with Armour-D filaments. A purchase order has already been placed with Microdot for fabrication of a limited number of these gages on a best effort basis.

Procurement of Armour-D ingots of improved quality and grain structure should be completed and work started by vendors on producing Armour-D foil and wire. A purchase order for a pilot system for remote cancellation of apparent strain will be placed, with delivery anticipated in the fourth quarter of FY 1968.

Mechanical strength tests and statistical analysis of the data for the 36 strain gage joints made by means of electron beam welding will be completed, assuming delivery from the vendor as promised. Pilot gages will be fabricated and evaluated, if the joints prove to be superior to the spot-welded joints presently being used.

The state-of-the-art survey of high-temperature pressure transducers utilizing strain gages or strain gage force arms to measure pressure, vibration,

flow, etc., will continue, with emphasis on pressure transducers. A trip to PNL will be made in the near future, at the request of PNL, to discuss FFTF pressure transducer and strain gage requirements and problems and to discuss testing of strain gages in EBR-II.

Evaluation of special LMEC clad foil gages will be initiated after receipt of the gages from the vendor.

Receipt of the "all-nickel" SG423 gages is expected from Microdot; upon receipt, they will be "sodium-proofed" with a tungsten plating and evaluated. The plating will be done by a local vendor, who will chemically vapor-deposit the tungsten onto the gages. They will be evaluated in sodium at temperatures up to 900 °F, under steady-state and transient conditions. It will be recalled that previous attempts to "sodium-proof" the silver-gold braze joints of SG423 gages of Inconel-X75D and stainless-steel construction were unsuccessful, because of an incompatibility between these materials and the tungsten.

Program: Liquid Metal Engineering Center

Project: LMEC Laboratory Support

Project Manager: R. W. Dickinson

Project Engineer: R. K. Wagner

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.8

General Order: 7693

Subaccount: 89110

I. PROJECT OBJECTIVES

The objectives of this project are: (1) to plan and execute a systematic metallurgical and chemical surveillance of materials and coolants used in the LMEC, (2) to maintain operating histories of the equipment to allow correlation of surveillance data with operating environments, and (3) to compile materials behavior data for large liquid metal heat transfer systems.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

Construction activities and building modifications for the LMEC Chemical and Metallurgical Laboratory were concluded on schedule along with the installation of all utilities, hoods, and laboratory furniture. All of the equipment obtained from surplus has been moved and installed in the laboratory. Essential laboratory equipment not available from surplus has been purchased, delivered, and installed.

The metallurgical laboratory is now operational with a capability of performing all normal operations and examinations on a routine basis.

The chemical laboratory has been equipped to perform impurity analyses of sodium and of inert gases.

III. PROGRESS DURING REPORT PERIOD

All of the essential equipment — new and surplus — required to meet the requirements of the program objectives was installed in the LMEC Chemical and Metallurgical Laboratory.

For the chemistry laboratory, all necessary glassware and associated equipment required to perform oxygen, hydrogen, carbon and nitrogen analyses

was constructed. This equipment is shown in Figures 22, 23, and 24. Calibration and standardization data have been partially developed for these items. A gas chromatograph for monitoring cover gases is in a preliminary checkout phase. The essential equipment installed in the chemistry laboratory is tabulated in Table 14, where each apparatus is identified with the element to be measured.

A 3-meter emission spectrograph, obtained from surplus during December, was moved to the laboratory. It was found that the instrument had been modified (length of optical bar reduced) to accommodate the previous location. The emission spectrograph and the altered optical bar are shown in Figure 25. The availability of this instrument depends on the procurement of a replacement bar and attachments.

In the metallurgical laboratory, all equipment, both new and surplus, has been installed. Much of this equipment is shown in Figures 26 and 27. The metallurgical laboratory is now operational and has the capability to perform the usual metallographic functions including cutoff, mounting, grinding, polishing, etching, examining, and photographing. Mechanical testing capabilities are limited to macro- and micro-hardness testing. The micro-hardness tester is shown in the foreground of Figure 27.

The exposure of 18 Cr - 18 Ni - 2 Si and Type 304 stainless-steel tabs in static, 1200 °F sodium has extended to an accumulated time of approximately 2000 hr. Samples of each material were removed after 1000 hr and cleaned and weighed. As shown in Table 15, the exposure in sodium has produced similar weight gains in both materials for exposure periods of 400 and 1000 hr.

Samples of the 18 Cr - 18 Ni - 2 Si stainless steel, exposed for 1000 hr, have been prepared for metallographic and microprobe analyses. Preliminary microprobe results indicate surface chemistry changes as follows:

- 1) Iron - increased
- 2) Nickel - increased
- 3) Chromium - decreased
- 4) Silicon - decreased
- 5) Manganese - slight decrease.

Figure 22. Hydrogen Analyzer

Figure 23. Nitrogen Analyzer and Carbon Train

Figure 24. Chemistry Laboratory Equipment

Figure 25. Emission Spectrograph

Figure 26. Specimen Preparation Room –
Metallurgical Laboratory

Figure 27. Metallographic Room –
Metallurgical Laboratory

TABLE 14
CHEMISTRY LABORATORY EQUIPMENT

Oxygen Analysis:

1. Dri Box - Dri Train with oxygen and moisture monitor capable of maintaining 1 to 2 ppm oxygen atmosphere
2. Spectrophotometer with flame photometer attachment
3. Glassware assembled to perform amalgamation (Na-Hg) and titration

Carbon Analysis:

1. Carbon train with special furnaces for gas purification (750 °C) and for oxidation of carbon to CO₂ (1100 °C)
2. Gas chromatograph for analyzing products from carbon train

Hydrogen Analysis:

1. Induction furnace
2. Vacuum system
3. Gas chromatograph

Nitrogen Analysis:

Complete Kjeldahl apparatus

Metallic Impurities and Trace Metals:

1. Emission spectrograph, 3-meter, with photo-processor and comparator console
2. Spectrophotometer with flame attachment

Inert Gas Impurities (N₂, O₂, H₂, CO, CO₂):

Gas chromatograph

TABLE 15
WEIGHT CHANGES FOR TWO STAINLESS STEELS
EXPOSED IN SODIUM
(Static Sodium at 1200 °F)

Exposure Time (hr)	Weight Gain (mg/cm ²)	
	18 Cr - 18 Ni - 2 Si	Type 304
400	2.79	2.87
1000	3.71	3.43

The development of more quantitative information is in progress; meanwhile the exposure of additional samples is continuing.

IV. EVALUATION OF EFFORT TO DATE

With the installation of all essential laboratory equipment, the LMEC Chemical and Metallurgical Laboratory is on an operating basis. Chemical analyses are currently limited to gas impurities in sodium and in inert gases until the emission spectrograph can be placed in operation. Routine metallographic services can be performed, although mechanical testing is limited to macro- and micro-hardness determinations.

V. NEXT REPORT PERIOD ACTIVITIES

Calibration and standardization of all analytical apparatus will be completed. The surplus emission spectrograph will either be aligned and placed in operation with its modified optical accessories or action will be taken to procure and install replacement parts prior to alignment. Metallurgical and chemical services and consulting activities will be provided to all other LMEC experimental and operating programs and to other LMFBF Program activities as required.

Program: Liquid Metal Engineering Center

Project: Maintenance of Temporarily Idle Equipment

Project Manager: R. W. Dickinson

Project Engineer: W. T. McSweeney

Reporting Period: October - December 1967

AEC Category: 04-01-61-03.8

General Order: 7693

Subaccount: 89200

I. PROJECT OBJECTIVES

The objectives of this project are to: (1) initiate a preventive maintenance program for major components of temporarily idle equipment at the LMEC, (2) maintain surveillance over the test installation to identify and correct unusual potential deterioration, and (3) provide material for maintenance and repair required to adequately preserve equipment.

II. MAJOR ACCOMPLISHMENTS IN FISCAL YEAR 1968

A new immersion heater was installed in the 3-in. sodium loop at the LCTL. Four hydraulic snubbers were installed to maintain the LCTL core tank in alignment during expansion, replacing four shackle and turnbuckle assemblies formerly used. A new differential pressure cell used to determine core tank sodium level was installed.

III. PROGRESS DURING REPORT PERIOD

Updating of both process and piping and electrical drawings of the LCTL was nearly completed. This task required extensive tracing of instrument circuits, checkout of component and line heaters, and determination of thermocouple locations and readout connections. In addition, the inert gas, instrument air, and cooling water system lines, valves, and instruments were renumbered and tagged. Because long-term records are either not available or in question, a number of errors were found and have been corrected. This updating effort will assist both in the preparation of operating procedures and performance of subsequent operations.

Installation of the new differential pressure cell was completed and the unit placed in service. Procedures for preheating, filling, and operating the 6-by-8-in. sodium loop have been completed and are ready for use. Draft copies of procedures for preheating the supply core and drain tanks have been typed and are being reviewed. A total of six procedures have been completed and four are still in draft form for completion.

A flowrater on the core tank top cooling section failed, apparently as the result of high-velocity wind-induced vibration; it has been repaired.

IV. EVALUATION OF EFFORT TO DATE

All temporarily idle test installations at the LMEC are being adequately maintained on a routine schedule; objectives of the task are being satisfied.

V. NEXT REPORT PERIOD ACTIVITIES

Updating of LCTL drawings to current as-built conditions will be completed. The 6-by-8-in. loop will be filled and sodium will be circulated. Routine preventive maintenance will continue on a regular schedule. Additional operating procedures will be completed.

APPENDIX A
SODIUM LOOP FAILURE REPORTS FROM THE
SODIUM COMPONENT TEST INSTALLATION

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: TEMPERATURE CONTROLLER					
10-Point Temp Controller	Low-temperature indications	Faulty wiring caused fuses to blow in controller following previous maintenance	Wiring corrected, new fuses installed	Improve maintenance procedures on personnel training (LMEC)	Incident Report (IR) No. 28 (8-16-65)
Mfr - Thermo Electric Run Time = 1475 hr					
COMPONENT: LEVEL CONTROLLER					
Secondary Fill Tank Level Indicator	Gas-fueled sodium heater pilot light flame out	Operator Accidentally grounded level indicator leads, actuating pilot gas valve cutout	Electrical ground removed, pilot reignited	Improve training for electrical maintenance personnel on requirements for guards (LMEC)	IR No. 43 (9-10-65)
Mfr - Myers Electric Co. Run Time = 4846 hr	Loss of sodium heater pilot light flame out	Transmitter shorted to ground during rain	Plastic cover installed on transmitter and connector	More careful installation of instruments exposed to weather (LMEC)	IR No. 66 (11-15-65)
Primary Sodium Pump Level Controller	Sodium level lowered causing gas entrainment	High-level override relay of level controller opened argon gas control valve to increase gas pressure and decrease sodium level with gas entrainment.	Relay readjusted and primary sodium flow restored (temporary correction)	More stable level controller needed to maintain free surface sodium level (SCTI) - Executed	IR No. 112 (3-11-66)
	Sodium level lowered causing gas entrainment and plant trip		Final correction by installation of a displacement type instead of bubbler		
Level Controller for High-Pressure Flash Tank	Drain valve of high-pressure flash tank closed flooding tank	Plastic air control line from level indicator parted; plastic appeared brittle, possibly from age	Plastic tubing replaced	Select proper material considering environmental conditions (SCTI and LMEC) - Executed	IR No. 123 (5-19-66)
COMPONENT: INSTRUMENT AIR CONTROLLER					
Air Control Valve for Cooling Tower Dump Valve	Cooling tower dump valve opened	Valve seat of air control valve leaked causing dump valve to open	Replaced control valve	Establish maintenance procedure for all critical control components (LMEC) - Executed	IR No. 300 (6-2-66)
Mfr - Lunkenheimer Valve Co. Size: 1/4 in. Type = Globe					
COMPONENT: TEMPERATURE CONTROL SWITCH					
Temperature Controller Mercoid Switch of Air Pre-Heat Compressor A-5a	Compressor shutdown	Sensing element of mercoid switch failed, possibly due to excess vibration	Mercoid switch replaced in new location to preclude deleterious vibration	Do not install control instruments where exposed to vibration; check new equipment for this feature (LMEC) - Executed	IR No. 8 (6-28-65)
Run Time = 2030 hr					

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: PRESSURE CONTROL SWITCH FOR Na SYSTEM					
Pressure-Actuated Switch for IHX Primary Sodium Block Valve	Valve closed stopping primary sodium flow	Pressure switch malfunction; later found due to vibration	Pressure switch replaced at new location	Do not install control instruments where exposed to vibration (LMEC) — Executed	IR No. 51 (10-11-65)
Mfr — Barksdale Valves Model — KM61RG Run Time = 745 hr					
COMPONENT: MICROSWITCH					
Scram Microswitch at Sodium Heater Output Control	Microswitch actuator initiated scram	Malfunction of microswitch actuator lever	Switch replaced and a limiter installed on actuator lever, repair time = 2 hr	Cam operators should be carefully examined for this type of failure potential — Executed	IR No. 110 (3-3-66)
Mfr — Baily Meter Co. Run Time = 340 hr					
COMPONENT: INDICATOR LIGHT					
"On" Indicator Light for Boiler Feed Pump	Light burned out, condensate booster pump was shut down	Burn-out of indicator lamp	Lamp replaced; repair time = 10 min	Use long life indicator lights. Before executing next procedure check light bulb for burnout. (LMEC)	IR No. 49 (9-27-65)
Run Time = 2200 hr					
COMPONENT: SAMPLE TUBE					
Sample Tubes to Cooling Tower pH Meter	Unusually low pH values	Sample tubes plugged with silt, causing acidification of water	Tubes cleaned and timer installed on H ₂ SO ₄ pump	Operating procedure should include requirement for regular backwash — to be executed	IR No. 22 (8-2-65)
Mfr — Beckman Instrument Co. Run Time = 1795 hr					
COMPONENT: ELECTRICAL SWITCH FOR SODIUM VALVE ACTUATOR					
Electrical Actuator Switch	IHX primary sodium vent valve unexpectedly actuated	Operator accidentally grounded electrical wiring on valve actuator switch during inspection	Grounding removed	Improve training of operator personnel (SCTI and LMEC)	IR No. 53 (10-13-65)
Run Time = 115 hr					
COMPONENT: ELECTRICAL CABLE					
4160-v Lead-in Cable to Substation and Plant	Cable overheated when boiler feed pump was turned on	Inadequate cable design — Utility's responsibility	4160-v cables to manual disconnects replaced with larger cables, repair time = 12-1/2 hr	None applicable	IR No. 310 (10-28-66)

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: FAN MOTOR CONTROL					
Controller for Gas-Fueled Sodium Heater Draft Fan Run Time - 13415 hr	Controller tried to start fan at full speed causing circuit breaker trip	Incorrect controller wiring	Wiring corrected, repair time = 6-1/4 hr	Not needed (LMEC)	IR No. 319 (2-20-67)
COMPONENT: OIL PUMP CONTROLLER					
Pump Motor Controller Run Time = 3610 hr	Auxiliary oil supply pump for boiler feed pump failed to start	Time delay choke in the controller shorted out	Choke replaced, repair time = 5-1/2 hr	Not needed (SCTI)	IR No. 74 (11-26-65)
COMPONENT: EM PUMP CONTROLLER					
Control Transformer Mfr - Superior Electric Model - Powerstat-480 v Run Time = 5 mo	Loss of primary sodium flow	Control transformer shorted, fuses blown	Transformers cleaned of dirt and moisture and moved to a better protected area (switch gear room), repair time = 13 days	Electrical contacts shall not be directly exposed to weather effects (LMEC) - Executed	IR No. 50 (10-6-65)
COMPONENT: SODIUM PUMP ELECTRICAL DRIVE					
Electrical Cable to Primary Sodium Pump Motor	Motor failed to start	Power cable shorted to ground	Electrical cable isolated from ground, repair time = 2 hr	Improve electrical design maintenance procedure (LMEC)	IR No. 64 (11-11-65)
Eddy Current Coupling for Secondary Sodium Pump Mfr - Dynamatic-Eaton Model - MA-3000 Run Time = 1283 hr	Eddy current coupling tripped Pump speed increased to 1100 rpm with control set to zero	Unknown Unknown	Speed control potentiometer used to restore operation, repair time = 25 min Temporary dc power supply installed in speed controller, instrument subsequently cleaned and overhauled, repair time = 6-1/4 hr		IR No. 106 (2-11-66) IR No. 89 (12-29-65)
Electrical Power Supply for Eddy Current Coupler Mfr - Dynamatic Eaton Model - MA-3000 Run Time = 1.5 yr	Loss of drive to secondary sodium pump	Poor electrical connection to power supply caused power fluctuations	Temporary substitution of power source followed by repair of original, repair time = 1 hr		IR No. 91 (1-6-66)
Circuit Breaker to Primary Sodium Pump Motor Mfr - Cutler-Hammer Run Time = 4853 hr	Primary sodium pump motor tripped	After five unexplained motor circuit breaker trips it was found that one wire to the breaker was loose	Wire properly installed to circuit breaker FTER trip mechanism was replaced on a previous occasion, repair time = 37 min		IR No. 122 and 124 (5-10-66)

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: ELECTRICAL CIRCUIT BREAKER					
Main Circuit Breaker to 480-v Switch Gear	Switch gear wiring started to burn	Contractor shorted bus bars with conduit fish tape (re-wiring primary sodium pump connection)	Bus bar sections and circuit breaker connections rewired, repair time = 30 days	Improved supervision of construction work (SCTI)	IR No. 308 (10-10-66)
Mfr - Cutler-Hammer Model - Unitrol	Loss of power	Line connections to circuit breaker loose	Connections tightened, repair time = 7 hr	Improved training for electrical maintenance personnel (LMEC)	IR No. 307 (9-28-66)
Circuit Breaker to a Control Panel (B)	Plant electric power tripped	Construction men shorted wires while working on control panel	Interrupted operation reestablished, repair time = 20 min	None required	IR No. 304 (9-16-66)
Mfr - Cutler-Hammer					
Circuit Breaker for Circulating Water Pump	Pump circuit breaker tripped	Unknown	Pump restarted	Not needed	IR No. 10 (7-4-65) IR No. 11 (7-5-65)
Run Time = 2205 hr	Pump circuit breaker tripped	Unknown	Thermal overload trip point increased 110%, assuming higher load than calculated	(SCTI, LMEC)	IR No. 12 (7-5-65)
COMPONENT: ELECTRICAL JUNCTION BOX					
Junction Box to Circuit Breaker	Circuit breaker tripped	Junction box slipped against breaker terminals	Junction box secured, heater terminals insulated	Improved training for electrical maintenance personnel (LMEC)	IR No. 13 (7-22-65)
COMPONENT: VOLTAGE REGULATOR FOR AUXILIARY DIESEL GENERATOR					
Voltage Regulator for Diesel-Driven Generator	Regulator dropped electric load	Forced-draft fan motor overloaded circuit during gas-fueled heater startup	Proper sequence in re-start of large motors established to avoid simultaneous surge currents; damping coil on voltage regulator removed (mfr suggestion)	Requirements for more adequate standby power should be investigated (SCTI)	IR No. 319 (2-20-67)
COMPONENT: ELECTRICAL POWER LINE					
Electrical High-Voltage Power Line	Electrical power failed in incoming high voltage line - dates: 11/16/65 (25 min); 11/14/65 (3 hr); 12/14/65 (3 min); 12/27/65 (20 min); 2/20/67 (4 hr).	Power distribution disturbances in high-voltage supply network	Beyond control of plant operator; breaker rating and cable routing changed by So. Cal. Ed., Co.		IR No. 65, 67, 82 88, and 319

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Document (Date)
COMPONENT: WATER PUMPS					
Boiler Feed Pump P-1 Mfr - Byron Jackson Cap = 345 gpm Speed = 7450 rpm Temp = 343°F (1) Run time = 1580 hr (2) Run time = 5183 hr (3) Run time = 5225 hr (4) Run time = 6075 hr	Inboard bearing threw oil when drive motor was started. Disturbed operator unwarrantedly (1)	Operator lack of experience during early training	Motor-pump combination shut down and restarted satisfactorily	None required	I. R. No. 19 (7-28-65)
	Feedwater leakage at pump shaft seal (2)	Fragments of the worn seal ring rims deteriorated the sealing effect between shaft and seal rings	Replaced seal	Improved maintenance schedule shall be established considering all pump and drive components in accordance with pump manufacturer (LMEC)-Executed	I. R. No. 102 (2-7-66)
	Feedwater leakage at pump shaft seal (3)	Inboard mechanical seal failure, lack of adequate cooling	Replaced seal (during annual overhaul) installed new source of water to provide greater pressure head	Executed (SCTI)	I. R. No. 105 (2-10-66)
	Pump drive shaft seizure (4)	Pump cavitation following scram	Seal replaced, then modified; boiler feed reservoir tank and condensate booster pump system with 40 sec time delay for shutoff in case of scram was installed	Include design precautions to prevent pump from running dry (SCTI)	I. R. No. 303 (6-6-66)
Water Treatment Pump P-7 Mfr - Byron Jackson Mat'l - SS in wetted area Model - 1-1/2 in. TLH Cap = 75 gpm (1) Run time = 707 hr (2) Run time = 4015 hr	Pump noisy (1)	Motor bearing race guide broke because bearing overheated due to lack of lubrication; short gage glass did not afford indication of low oil level.	Faulty motor bearing replaced; a level gage with longer glass was installed	Design should specify adequate sight level indication capability (SCTI)	I. R. No. 44 (9-10-65)
	Thermal overload relay open (2)	Flow limiting valve opened too far and overloaded pump creating excessive demand	Installed valve limiter	Keep flow demand below system design limitations (SCTI)	I. R. No. 314 (11-3-66)
Water Treatment Pump P-9 (Same as above P-7) Run time = 3568 hr	Thermal overload relay open	Valve stuck open and overloaded pump creating excessive demand			I. R. No. 313 (11-2-66)
Condensate Pump P-4 Mfr - Byron Jackson Cap = 350 gpm Speed = 3600 rpm Temp = 122°F Motor Mfr - L. Allis Co. Type - COGX Speed = 3550 rpm Power = 40 hp Run time = 3544 hr	Condensate pump tripped off line	Motor shorted to ground winding insulation failed	Motor rewound and re-installed	Design should provide weather-proof motor (instead of drip proof) if exposed to weather	I. R. No. 99 (1-30-66)

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Document (Date)
COMPONENT: VALVES (OTHER THAN SODIUM)					
2nd Stage Pressure Reducing Valve PRC-201V Mfr - Fisher Governor Model - 476L-AA Mat'l = 347 SS Size = 4 in. Run time = 600 hr	Steam leakage from the valve body	Cracks in valve body (due to chloride stress corrosion of 347 SS and poor quality of valve casting)	Valve removed and sectioned for metallurgical examination	Reviewers recommend replacing with 2-1/4% Cr, 1/2 Mo body composition type. Improve Q/C requirements for valve purchase.*	I. R. No. 306 (10-1-66)
Plastic Gate Valve V-365A Mfr - Grinnell Saunders Size = 2 in. Run time = 2397 hr	Valve body leakage	Body of valve cracked	Plastic valve and associated plastic system replaced with metal valve and piping	More careful selection if used under special conditions (LMEC)	I. R. No. 42 (9-9-65)
Plastic Weir Valve V-384B Mfr - Grinnell Saunders Run time = 1668 hr	Water leakage				I. R. No. 36 (8-30-65)
Electrically Actuated Valve in Steam Line PSV-200 Mfr - Crosby Size = 3 in.	Leaked before reaching working pressure	Dirt lodged under pilot piston seat	Pilot piston partially opened and rotated to wash dirt from under seat	Initial startup problem - no recommendation required	I. R. No. 18 (7-28-65)
Main Steam Line No. 100 Between First Two Safety Valves PSV-208 and 212 Mfr - Associated Pipe and Mfg Co. Mat'l = 347 SS Size = 3 in. Run time = 88 hr	Valve seat leakage	Pipe cracked because of chloride stress corrosion of Type 347 SS	All valves and piping of Type 347 SS removed for replacement	Reviewer recommends replacement with Type ASTM-A 335-P22 (2-1/4 Cr and 1% Mo)*	I. R. No. 316 (11-5-66)
Cooling Tower Dump Valve CR-300V Mfr - Fisher Governor Max Flow = 120 gpm Flow Temp = 115°F Size = 3 in. ASA Rating - 300 lb Run time = 6800 hr	Water level of cooling tower was reduced below normal operating level	Dump valve dumped faster than makeup valve could add cooling water	Dump valve (CR-300V) fitted with reduced orifice	Preliminary design should include analysis of such accidents for safety requirements (LMEC)	I. R. No. 97 (1-27-66)

*Execution of recommendations by reviewers pending AEC concurrence

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Document (Date)
----------------	--------------	------------------	-------------------	------------------------------	---------------------------

COMPONENT: VALVES (OTHER THAN SODIUM)

<p>Circulating Water Pump Motor P-2</p> <p>Mfr - Marathon Elec. Model - Y4063 Rating = 4160 v/60 cycle/3-phase, 200 hp/1180 rpm Run time = 2790 hr</p>	Noisy motor bearings	Inadequate manufacturer design specification and installation for bearings and their lubrication	Bearings replaced with factory sealed type	Design specifications should call for factory sealed bearings for all weather-exposed installations (SCTI)	I. R. No. 21 (7-30-65)
<p>Drive Motor Top Circulating Water Pump</p> <p>Mfr - Marathon Elec. Model - YF586TSC80 Rating = 200 hp/4160 v Run time = 8400 hr</p>	Motor shorted out causing circuit breaker trip when attempt made to start motor	Winding insulation deteriorated because of air moisture	Motor rewound with moisture-proof class "F" epoxy; mica insulation motor strip heaters installed and actuated when motor shut down	Use weather-proof electrical motors if exposed to weather (LMEC) (SCTI)	I. R. No. 118 (4-17-66)

COMPONENT: FLOW INSTRUMENTS FOR WATER AND STEAM

<p>Flow Element FR-203E in Feedwater Line</p> <p>Mfr - Robinson Orifice Fitting Model - 62-33-J26A Run time = Startup</p>	Flow straightening vanes at flowmeter inlet plugged	Pieces of coverall cloth found in entrance to straightening vanes (From construction)	Flow transmitter FR-203 isolated; straightening vane disassembled and cleaned	Keep line section ends sealed during construction; inspect lines before welding sections (SCTI)	I. R. No. 113 (3-15-66)
<p>Flow Transmitter FRG-203T for No. 1 Desuperheater</p> <p>Mfr - Bailey Meter Dwg - B3017581 Run time = 5630 hr</p>	Loss of flowmeter data; feedwater leak at both legs of flow transmitter	Unions and flange bolts improperly torqued	Leakage could not be stopped by tightening unions; unions replaced and new O-rings installed under body flange	Design and field inspection for gasket material and torque flange connections should be specified (SCTI and LMEC)	I. R. No. 115 (3-29-66)

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document (Date)
----------------	--------------	------------------	-------------------	-----------------------------	---------------------------

COMPONENT: PRESSURE CONTROL SWITCH FOR OTHER THAN Na SYSTEM

Pressure Control Switch PS-703	Gas-fueled heater (H-1) pilots tripped (1)	PS-703 incorrectly sensed forced draft fan failure	Pilots relighted; switch terminals temporarily jumpered to allow heating of H-1 outlet header	Modify spring constant to allow adjustment for lower air flow (SCTI)	I. R. No. 5 (6-13-65)
Mfr-Bailey Meter Co. Model-F-21RW Type-RA 4130A S/N-413575 Rating = 115 v/60 cycle (1)Run Time = 940 hr (2)Run Time = 960 hr (3)Run Time = 2000 hr	Same as above (2)		Pilots relighted		I. R. No. 6 (6-14-65)
	Same as above (3)	Removal of jumper across PS-703 as described in I. R. No. 5	Properly rated spring installed in switch	Executed	I. R. No. 6 and 7 (7-27-65)

COMPONENT: DEAERATOR

Deaerator	Leakage through nipple thread between deaerator and lower sight glass connection (1)	Improperly aligned to sight glass during installation	Nipple replaced; sight glass correctly aligned	Not needed (SCTI)	I. R. No. 73 (11-25-65)
Mfr-L. A. Water Conditioning, Inc. Model-2JV200-50/CK (1)Run Time = 3570 hr (2)Run Time = 5225 hr	Two Weir plate stiffener bars broke loose at welds in deaerator; discovered during routine inspection (2)	Cold water flow from demineralizer and hot water return from low-pressure flash tank caused water hammers during steam generator preheat	New angle iron stiffeners of larger cross section installed; baffle holes and torn areas adjacent were patched and reinforced	Maintain polisher flow rate low enough to prevent water hammer during steam generator preheat (SCTI)	I. R. No. 107 (2-14-66)

COMPONENT: FLANGE CONNECTION

Flange Connection From Steam Flowmeter to Desuperheater	Steam leak at flange connection (1)	Bolts improperly torqued and O-ring not seated in groove	Pressure reduced; pipeline cut in two places; new O-ring installed; bolts retorqued; pipeline re-welded	Piping design should provide gasket change capability without pipe cutting and welding (LMEC)	I. R. No. 14 (7-16-65)
Mfr-Republic Flowmeter (flowmeter) Model-Y-5211-194 Mfr-Rockwell Mfg. Co. (deaerator) Model-SA-30-1 Rating = 17,000 lb/hr (1) Run time = 510 hr (2) Run time = 4470 hr (3) Run time = 5875 hr	Same as above (2)	Bolts improperly torqued	Bolts retorqued	Maintenance personnel should be trained for proper flange bolt torquing procedure (LMEC) Design should provide access room for proper bolt torquing (SCTI, LMEC)	I. R. No. 76 (10-30-65)
	Same as above (3)	Flange studs unevenly torqued	Studs retorqued	Investigate to determine if stud material is adequate (SCTI)	I. R. No. 121 (5-10-66)

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document (Date)
----------------	--------------	------------------	-------------------	-----------------------------	---------------------------

COMPONENT: PLASTIC PIPE

Polishing Demineralizer	Loss of resin (1.a)	Distribution manifold pulled loose from tee due to thin-wall SS tubing	New tee and longer pipe installed of Sch 40 SS	Scheduled monthly air mixing will prevent overpacking of resin on pipeline within the flanged vessel (SCTI, LMEC)	I. R. No. 30 (8-19-65)
Mfr-L. A. Water Conditioning, Inc. Model-WMB-30X Cap = 120 gpm Pressure = 100 psi (1.a) Run Time = 333 hr (1.b) Run Time = 4175 hr (1.c) Run Time = 4534 hr (2) Run Time = 2606 hr	(1.b)	Inadequate pipe support	Plastic influent header manifold replaced by SS flange and manifold	This was minimum-bid, poorly designed piece of equipment with inadequate internal supports and should be replaced (SCTI)	I. R. No. 305 (9-17-66)
	(1.c)	Stress on manifold caused support to part	New interface manifold fabricated with socket weld tee in center, welded at all 3 openings		I. R. No. 315 (11-3-66)
	Leak in plastic tee (2)	Plastic tee cracked at threads due to vibration	Replaced plastic piping with aluminum piping	More experience needed in applications of plastic piping; need study of specific use of appropriate plastic compositions (LMEC)	I. R. No. 90 (1-4-66)
Plastic Line Filter to Demineralizer	Line leakage	Broken during work on one nearby	Replaced line with aluminum	Not needed (SCTI)	I. R. No. 68 (11-2-65)
Mfr-PVC Pipe Size = 1/2 in. Run Time = 1560 hr					

COMPONENT: PIPING FOR OTHER THAN SODIUM FLOW

Steam Generator Outlet Pipe Line	Steam leakage between the two safety valves	Cracks in pipe and welds due to chloride stress corrosion of 347 SS	(Unrepaired to date)	Reviewers recommend replacement of steam line with new material: 2-1/4 chr, 1% Mo*	I. R. No. 316A (1-5-66)
Mfr-Associated Pipe & Engrg. Co. Material = 347 SS Size = 0.674-in. wall, 4-in. dia.					
Level Sensing Line to Heater, E-1	Flange steam leakage	Flange bolts unevenly torqued	Bolts properly torqued	(Design and construction same as I. R. No. 115)	I. R. No. 96 (1-27-66)
Run Time = 4935 hr					
Piping Union to Flow Recorder, FR201T	Loss of feedwater flow transmitter	Union gasket on low-pressure side leaked	Isolated flow transmitter to stop leak; new pressure gasket installed	Executed	I. R. No. 301 (6-2-66)
Size = 1/2-in. forged steel Run Time = 6025 hr					

*Execution of recommendations by reviewers pending AEC concurrence

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document (Date)
COMPONENT: PIPING FOR OTHER THAN SODIUM FLOW (Continued)					
<u>Main Steam Line</u> Material = 347 SS Size = Sch 40	Pipe bent	Improper safety valve location and support	Valves were moved to steam generator outlet	Executed	I. R. No. 116F (3-31-66)
COMPONENT: WATER FILTER					
<u>Dual Diatomite Filters, F-1R & 1L</u> Mfr-L. A. Water Conditioning, Inc. Model-IDF-2028 Cap = 140 gpm Size = 20-in. dia Run Time = 1534 hr	Water leak	Improperly sized O-rings used as temporary measure without scheduling	Correct O-rings installed	Stock proper size; spare O-rings (SCTI)	I. R. No. 59 (11-2-65)
COMPONENT: ROTOMETER					
<u>Rotometer, FRC-201</u> Run Time = 5225 hr	Feedwater leakage at flange	Bolts not properly torqued	Bolts retorqued	Maintenance personnel should be trained for torquing flange connections (LMEC)	I. R. No. 104 (2-10-66)

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: INSTRUMENT AIR COMPRESSOR					
A-1a Mfr - Ingersoll Rand Model - ESV-1-N1-2 Rating = 122 scfm Press = 135 psig (1) Run time = 3427 hr (2) Run time = 4947 hr (3) Run time = 4960 hr (4) Run time = 5300 hr (5) Run time = 5714 hr (6) Run time = 6258 hr (7) Run time = 6300 hr (8) Run time = 8438 hr	High outlet cooling water temp (1)	Inadequate cooling water resulted in overheated compressor and subsequent air leaks in head gaskets	Portable, oil-lubed compressor placed in service; replaced head gaskets	Modify system to provide cooling water with adequate head pressure (SCTI and LMEC) - Executed	I. R. No. 4 (6-10-65)
	Air leakage at lower valve plate gasket (2)	Gasket was handmade and had a weak spot	Replaced gasket	Better care in selecting gasket material and cutting of same (SCTI and LMEC)	I. R. No. 25 (8-13-65)
	Air leakage at head gasket (3)	Head gasket blew due to faulty bolt torque	Replaced gaskets, retorqued bolts	Maintenance personnel should be trained for torquing flange connections (LMEC) - Executed	I. R. No. 27 (8-14-65)
	Air leakage at top and bottom valve plate gaskets (4)	Improper torque of head and valve-plate studs	Bolts retorqued		I. R. No. 35 (8-28-65)
	Air and cooling water leakage (5)	Head gasket blew	Replaced head gasket	Same as for I. R. No. 27 and 35 (LMEC)	I. R. No. 47 (9-21-65)
	Outlet water temp above normal (6)	Reduced cooling water flow when supply line was used for area cleaning	Pressure regulator and strainers installed in supply line	Effects of maintenance operations should be considered in design; systems required for plant operation should be isolated from those used in auxiliary functions (LMEC)	I. R. No. 55 (10-14-65)
	Outlet water temp increase (7)	Pressure regulator bound; also indication of air leak across head gasket	Pressure regulator and strainer combination disassembled and cleaned; head bolts retorqued		I. R. No. 56 (10-16-65)
	Loss of instr. air - scram (8)	Piston key contact with cylinder wall due to retaining pin hole elongation from wear; scored wall, piston rings and surfaces precluded compression	Repaired cylinder wall by metalizing and honing; piston metalized and piston key retaining pin and hole eliminated; new piston rings with expanders to hold ring to cylinder wall installed	Subsequently a new 2-stage unit was installed; this unit assigned to standby service (SCTI)	I. R. No. 92 (1-14-66)
Air Compressor Valve Mfr - Ingersoll Rand Model - ESV-1-N1-2 Rating = 122 scfm Press = 135 psig (1) Run time = 6350 hr (2) Run time = 6375 hr	Air compressor would not maintain air receiver pressure within limits (1)	Unloading valve bound by dirt	Valve removed and cleaned, showed wear		I. R. No. 57 (10-18-65)
	Air compressor would not start (2)				I. R. No. 58 (10-19-65)

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: INSTRUMENT AIR COMPRESSOR (Continued)					
Air Compressor Valve (Continued)	Compressor could not load and unload properly (3)				I. R. No. 69 (11-22-65)
(3) Run time = 7170 hr	Compressor could not load and unload properly (4)	Small particles of dirt, also moisture in unloading valve	Cleaned valve	Install filters to remove dirt and moisture from system, or increase frequency of maintenance (LMEC) - Executed	I. R. No. 71 (11-25-65)
(4) Run time = 7235 hr	Air leakage at upper valve plate gasket (5)	Insufficient and uneven torque on head bolts (after shut down to clean valve)	Retorqued bolts	Maintenance personnel shall be trained for proper torquing procedure of flanged connections (LMEC) - Executed	I. R. No. 72 (11-25-65)
(5) Run time = 7240 hr	Compressor could not load and unload properly (6)	Valve stuck	Valve removed and cleaned of dirt and moisture	Move valve to new location avoiding vibration and add drip leg to trap moisture and dirt (SCTI and LMEC) - Executed	I. R. No. 75 (11-30-65)
(6) Run time = 7430 hr	Overheating (1)	Maintenance shut off raw water supply	System modified to use circulating cooling water in emergencies	Water backup for any cooling water system should be provided (SCTI and LMEC) - Executed	I. R. No. 117
A-1B	Intake valve sticking intermittently (2)		Valves inspected without finding cause of sticking, dirt or wear not in evidence		I. R. No. 119 (4-26-66)
Mfr - Ingersoll Rand Rating = 160 scfm Press = 130 psig (1) Run time = 1805 hr (2) Run time = 2400 hr (3) Run time = 2475 hr	Inlet valves sticking (3)	Unloader plungers bound against valve seats	Modified by adding teflon sleeve around valve stem	Not needed (SCTI)	I. R. No. 120 (4-30-66)
Desiccant Air Filter	Desiccant filter leaking	Gasket failure, improper (hard) material did not seal	New soft gaskets installed; periodic inspection of filters initiated	Executed	I. R. No. 94 (1-17-66)
Mfr - R. P. Adams Co. Press = 100 psig (inlet) Press = 150 psig (max) Cap = 190 scfm Run time = 5302 hr					

Identification	Failure Mode	Cause of Failure	Corrective Action	SCTI or LMEC Recommendations	Reference Documents (Date)
COMPONENT: INSTRUMENT AIR PRESSURE CONTROL					
Inst. Air Lines to Plugging Meter Valve HIC-518 Mfr - Bailey Meter Co. Size = 2-in. Bellows Seal Valve Run time = 205 hr	Valve failed to respond to auto-actuator	Instrument air lines to operator were plugged	Instrument air lines cleaned from compressor to the valve; valve changed to a freeze seal stem type	(SCTI) Executed	I. R. No. 77 (12-5-65)
Pressure Transmitter PI-700T Mfr - Bailey Meter Co. Press = 0 to 200 psig Run time = 3605 hr	Plant tripped on low inst. air pressure signal	Operator blew down system to clean lines of desiccant	Discontinue practice of instrument air header blowdown when plant is in operation	(SCTI) Executed	I. R. No. 7 (6-18-65)
COMPONENT: AIR PREHEAT FAN					
Air Preheater Fan Mfr - General Dynamics Model - 704032 Rate = 75 hp Speed = 1175 rpm Run time = 2618 hr	Noisy motor bearings	Defective motor bearings	Replaced with factory sealed bearings	Purchasing specifications should require only factory sealed bearings (LMEC)	I. R. No. 15 (7-23-65)
Air Preheater Induced Draft Fan Motor Mfr - Fuel Engineering Corp. Rate = 1.5 hp Speed = 950 rpm Run time = 5500 hr	Motor bearings overheated and seized	Motor bearings are exposed to higher temperature than normal design expectation	Replaced defective bearings and installed high-temperature heat insulation	Recommended use of high-temperature, factory sealed bearings (SCTI)	I. R. No. 111 (3-3-66)

FAILURE FREQUENCY DISTRIBUTION

Major System	Basic Cause						
	Improper Design	Manufacturing Errors	Construction and/or Installation Errors	Operator Errors	Maintenance Errors	Random Failures	Other
Sodium Heat Transfer System	14 (51%)	2 (7%)	6 (21%)	2 (7%)	2 (7%)	2 (7%)	0
Steam and Feedwater System	13 (48%)	0	0	0	7 (26%)	7 (26%)	0
Electrical Power System	2 (8%)	0	6 (25%)	3 (13%)	2 (8%)	11 (46%)	0
Instrument Air System	1 (6%)	1 (6%)	0	2 (12%)	5 (29%)	8 (47%)	0
Plant Control System	3 (19%)	0	3 (19%)	1 (6%)	0	9 (56%)	0
Circulating Cooling Water System	3 (50%)	0	0	1 (16-2/3%)	1 (16-2/3%)	1 (16-2/3%)	0
Air Preheat System	0	1 (33-1/3%)	0	0	1 (33-1/3%)	1 (33-1/3%)	0
Undetermined	0	0	0	0	0	0	1

APPENDIX B
SODIUM LOOP FAILURE REPORTS FROM THE
ARGONNE NATIONAL LABORATORY TEST LOOPS

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: MECHANICAL SODIUM PUMP					
CENTRIFUGAL PUMP NO. 1 Mfg. - Allis Chalmers Model - Proto Capacity = 5000 gpm Head = 107 ft Temp = 700°F Run Time = 6500 hr	Eccentric wear and shrinkage of pump casing	Uneven heat-up and cool-down of pump casing	Journal bearing, wear rings, impeller and pump housing remachined to newly calculated tolerances	Provide adequate impeller and housing gaps, considering thermal expansion and gradients	A/Conf. 15/P2158 NAA-SR-12585*
CENTRIFUGAL PUMP NO. 2 Mfr. Allis Chalmers Model - Proto Capacity = 5000 gpm Head = 107 ft Temp = 900°F Run Time = 16,000 hr	Liquid Na entered the pump shaft seal and Na vapor entered the motor housing	Inert gas pressure loss	Inert gas pressure restored after seal and motor cleaned	Provide redundancy for inert gas supply	Internal ANL report by O.S. Seim (1-8-58) NAA-SR-12585*
	Bearing became oval	Frequent step-wise load changes	Bearings remachined	More effective hydrostatic lubrication for this type of operation	Verbal report by O.S. Seim (8-2-67) NAA-SR-12585*
FREE SURFACE PUMP NO. 1 Mfg. - Byron-Jackson Model - M-27/2E-1571 Capacity = 5500 gpm Head = 200 ft Temp = 700°F Run Time = 20 sec	Pump shaft seized after 20 sec (break-in failure)	Inadequate shaft seal tolerances	Pump replaced		Verbal information by O.S. Seim NAA-SR-12585*
FREE SURFACE PUMP NO. 2 Mfr. - Byron-Jackson Model - 2E-1571 Rev Capacity = 5500 gpm Head = 200 ft Temp = 700°F Run Time = 5000 hr	After 188-hr operation, labyrinth seal showed 0.031-in. wear (break-in failure)	Shaft seal tolerances too tight. Shaft dimensions showed eccentricity due to stress relief at the location of high temperature	1) New seal gap increased to 0.125 in. 2) Shaft butt-welded instead of previous fillet welding 3) Stress relief performed at 900°F instead of previous 700°F a) Active repair = 60 days b) Logistic time = 15 days c) Administrative = 45 days d) Downtime = 120 days	Use more compatible materials for labyrinth seal or modify seal design	Verbal information by O.S. Seim NAA-SR-12585*
CENTRIFUGAL PUMP NO. 3 Mfr. - Allis Chalmers Model - SSC-V (08-500-526) Capacity = 5500 gpm Head = 40 psig Temp = 700°F Run Time = 15,900 hr	After 16,000 hr operation, pump disassembled for inspection. Type 304 shaft showed uneven wear. (maintenance work)	Sodium frozen to the shaft caused uneven wear	Pump shaft machined to remove uneven wear and frozen sodium marks; coupling to the carbon steel shaft also needed rework	Periodic inspection and maintenance schedule should be established for this type of pump.	

*NAA-SR-12585 (July-September 1967 Quarterly), Figure 4, Mechanical Pump Test Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: DC-ELECTROMAGNETIC PUMP					
DC-EM PUMP NO. 2 Mfr. - ANL Model - EB-1-29674 -E Capacity = 100 gpm Head = 10 psig Temp = 1000°F Run Time = 50,000 hr	Pumping area duct burned in many places. (break-in failure)	Insufficient quantity of sodium in pump duct	Entire pump duct removed and replaced 1) Active repair = 60 days 2) Logistic time = 7 days 3) Administrative = 53 days 4) Downtime = 120 days	More careful check of sodium in loop is required	Verbal information by R. A. Jaross NAA-SR-12585*
DC-EM PUMP NO. 3 Mfr. - ANL Model - EB-1-25274 Capacity = 500 gpm Head = 0.25 psig Temp = 700°F Run Time = 30,000 hr	Copper detected during Na purity checks. (break-in failure)	Copper electrodes in direct contact with sodium causing mass transfer	Copper bus bars applied around Type 304 SS pipe without direct contact with sodium 1) Active repair = 5 days 2) Logistic time = 5 days	Avoid direct contact between copper and sodium	Verbal information by R. A. Jaross NAA-SR-12585*
DC-EM PUMP NO. 4 Mfr. - ANL Model - RE-1-16807 -D Capacity = 250 gpm Head = 75 psig Temp = 1000°F Run Time = 40,000 hr	Electrical pump components heated above safe limits. (Chance failure after 10,000-hr operation)	Electrical bus bar corroded at pump connection due to pockets of moist air	Electrical connections redesigned to avoid corrosive air pockets 1) Active repair = 90 days 2) Logistic time = 10 days 3) Administrative = 20 days	Electrical design should avoid air pockets to eliminate corrosion	Verbal information by R. A. Jaross NAA-SR-12585*
DC-EM PUMP NO. 1 Mfr. - Argonne National Lab. Model - RE-1-30373 -E Capacity = 150 gpm Head = 75 psig Temp = 1000°F Run Time = 1000 hr	Two sides of pump duct burned through (break-in failure)	Electrical power was applied before filling with sodium	Pump duct replaced with new section 1) Active repair = 7 days 2) Logistic time = 1 day 3) Administrative = 13 days 4) Downtime = 21 days	Operating manuals should more stringently emphasize dangers of this type of accident	Verbal information by R. A. Jaross NAA-SR-12585*
PUMP NO. 4 Mfr. - ANL Model - EB-1-25344 -E Capacity = 100 gpm Head = 10 psig Temp = 1000°F Run Time = 50,000 hr	No failure, no maintenance needed				
PUMP NO. 5 Mfr. - ANL Model - EB-1-25274 Capacity = 500 gpm Head = 0.25 psig Temp = 700°F Run Time = 30,000 hr	No failure, no maintenance needed				

*NAA-SR-12585 (July-September 1967 Quarterly), Figure 4, Mechanical Pump Test Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: DC-EM PUMP WITH HOMOPOLAR GENERATOR					
Mfr. - ANL Model - Capacity = 10,000 gpm Head Temp = 900°F Run Time $\approx$ 300 hr	No failure				A/Conf. 15/P/2157 (June 1958) by R. A. Jaross, A. H. Barnes

COMPONENT: AC PUMP

AC INDUCTION PUMP NO. 1 Mfr. - General Electric Model - SKY499AAI Flow = 5000 gpm Head = 15 psig Temp = 850°F Run Time = 6600 hr	After 16-hr operation, sodium leaked from duct into the other parts of pump (break-in failure after 16-hr operation time)	Fatigue cracks at 3 places in duct section; 120-cps current caused force pulsation of duct above duct spacers, broke weld, and hammered on top of spacers. Result, fatigue cracks around top of spacers	Round holes cut above all loose spacers, which were bent down to avoid possible contacts, spacers were shown to be unnecessary. Another round and welded disc closed holes. 1) Active repair = 20 days 2) Logistic time = 1 day 3) Administrative = 9 days 4) Downtime = 30 days	Make duct wall stronger and eliminate all spacers	Verbal information by R. A. Jaross (8-3-67) NAA-SR-12585*
AC PUMP NO. 2 Mfr. - General Electric Model - Proto Capacity = 5000 gpm Head = 40 psig Temp = 850°C Run Time = 6600 hr	No failure				A/Conf. 15/P/2158 (June 1958) by R. A. Jaross NAA-SR-12585*

COMPONENT: SODIUM VALVES

PLUG VALVE Mfr. - Powell Wm. Co. Size = 1 in. Mt'l = Type 304 Type = Bellows Seal Run Time = 6100 hr	Stem seal bellows leaked (wearout failure)	Fatigue stress at welded joint	Replaced with spare 1) Active repair = 1 day 2) Logistic time = 3) Administrative = 1 day 4) Downtime = 2 days	Avoid use of welded joints at high stress points of the bellows	Verbal information by S. Skladzien (8-3-67) NAA-SR-12585*
PLUG VALVE NO. 2 Mfr. - Andale Co. Model - Packless Plug Mt'l = Type 304 Temp = 1000°F Run Time = 6750 hr	Failed to open or close (chance failure)	One handwheel secured valve position, another operated valve. Operating technicians were unable to adapt to proper sequence	Manhandled components needed remachining or replacement	Securing and operating mechanism should be redesigned	Verbal information by O. S. Seim NAA-SR-12585*
	Actuating torque too high for manual operation (chance failure)	Torque radius too short to break solidified sodium	Worn components needed frequent machining 1) Active repair = 12 days 2) Logistic time = 1 day 3) Administrative = 1 day 4) Downtime = 4 days		

*NAA-SR-12585 (July-September 1967 Quarterly), Figure 4, Mechanical Pump Test Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: SODIUM VALVES (Continued)					
Y-VALVE Mfr. - Crane Co Model - F-2131 Mt'l - Type 304 Temp = 800°F Run Time = 21,500 hr	Unstable flow	Inaccurate valve stem and bushing tolerances	Stem and bushings were machined to closer tolerances	More accurate valve stem guide must be provided	Verbal information from R. A. Jaross (8-1-67) NAA-SR-12585*
	Non-repeatable leakage in closed position	Relative position of seat and stem was out of tolerance	Valve plug and seat machined to proper tolerances	More accurate tolerances must be established for high-temp operation	
Y-VALVE Mfr. - Crane Co. Model - F-2131 Mt'l = Type 304 Temp = 850°F Run Time = 6600 hr	Unstable flow (break-in failure)	Inaccurate valve stem and bushing tolerances	Stem and bushings machined to closer tolerances	More accurate valve stem guide must be provided	
	Non-repeatable leakage in closed position (break-in failure)	Relative position of seat and stem was out of tolerance	Valve plug and seat machined to proper tolerances	More accurate tolerances must be established for high-temp operations	
Y-VALVE Mfr. - Crane Co. Model - F-2131 Mt'l = Type 304 Temp = 850°F Run Time = 50,000 hr	Unstable flow (break-in failure)	Inaccurate valve stem and bushing tolerances	Stem and bushings machined to closer tolerances	More accurate valve stem guide must be provided	Verbal information by R. A. Jaross NAA-SR-12585*
	Non-repeatable leakage in closed position (break-in failure)	Relative position of seat and stem was out of tolerance	Valve plug and seat machined to proper tolerances	More accurate tolerances must be established for high-temp operations	
PRESSURE GAGE VALVE Mt'l = Type 304 Size = 1/4 in. Temp = 1200°F Run Time = 2 hr	Valve and pressure gage plugged by solidified sodium. After gage was removed and valve heated by welding torch, hot Na spread and burned around pipe loop, since valve was in open position	Improper fill of loop with sodium, and improper corrective action after plugging (break-in failure)	Extended training of operational personnel for safe handling of sodium		Verbal information by R. A. Jaross NAA-SR-12585†
BALL VALVE Mfr. - General Kinetics Model - unmarked Mt'l = Type 304 Temp = 750°F Run Time = 11,400 hr	Leakage developed after 30 opening-closing cycles. Thereafter, ~400 cycles produced tight closing, no leakage (wearout failures)	Wear of stellite surface on valve ball	Valve balls periodically resurfaced	More compatible seat and ball materials should be selected - application of this type be restricted where cyclic repair is acceptable	Verbal information by O.S. Seim NAA-SR-12585*

*NAA-SR-12585 (July-September 1967 Quarterly) Figure 4. Mechanical Pump Test Loop

†NAA-SR-12585 (July-September Quarterly) Figure 5. EBR-II Subassembly Test Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
----------------	--------------	------------------	-------------------	-----------------------------	--------------------

COMPONENT: SODIUM INSTRUMENTS

PRESSURE TRANSDUCER NO. 1	Pressure transducer vibration-sensitive, did not keep calibration	Technicians disassembled zero-control components disregarded instruction manual	Valve and seal resurfaced with stellite and machined to closer tolerances	Disassembly ruined zero adjustment beyond repair; not recommended for use after repair	Verbal information from O. S. Seim (8-2-67) NAA-SR-12585*
Mfr. - Moore Products Co. Run Time = 1 yr					
PRESSURE TRANSDUCER NO. 2	Pressure transducer inoperative after installation	Kinks and breaks in capillary extension tubes prevented transfer of pressures to receiving instrument	Extension capillary tubing installed without kinks and sharp radius. Corrected procedure	Improved tubing dimensions or modified pressure transmission methods could eliminate the critical installation work	
Mfr. - Taylor Instruments Co. Run Time = ~2-1/2 yr					
OXYGEN METER	No failure yet				Verbal information by S. Skladzien NAA-SR-12585†
Mfr. - United Nucleonics Co. Model - TP Size = 1/2 in. Run Time = 1 yr					
RHO METER	No failure yet				
Mfr. - James Scott Electrical Engineering Limited Model - MH/3/15+ CP/3/15+ TU/-/16 Size = 1 in. Run Time = 1 yr					
THERMO WELL	Welding at well root broke off (break-in failure)	Thermo well extended deep into pipe. Heavy vibration caused fatigue	Shorting well immersion length reduced vibration 1) Active repair = 1 day 2) Logistic time = 1 day 3) Administrative = 1 day		Verbal information by R. A. Jaross NAA-SR-12585§
Mfr. - ANL Model - Size = 1/4 in. Run Time = 9000 hr					

COMPONENT: PIPE

PIPE NO. 1	Tube rupture (break-in failure)	Overstressed by thermal expansion	Ruptured tube section - replace with new	Thermal piping stress study recommended for any high temperature loop	Verbal information by R. A. Jaross NAA-SR-12585*
Mt'l = Type 304 Size = 4 in. ID Wall = 0.25 in.					
PIPE NO. 2	Tube rupture (break-in failure)	Over-pressurized	Ruptured section - replaced with new	Careful observation of pressure limits. Provision for dump tank or pit	
Mt'l = Type 304 Size = 4 in. ID Wall = 0.25 in.					

*NAA-SR-12585 (July-September Quarterly) Figure 6. Pressure Drop Test Loop

†NAA-SR-12585 (July-September Quarterly) Figure 2. Sodium Quality Test Loop

§NAA-SR-12585 (July-September Quarterly) Figure 1. Flowmeter Calibration Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: BELLOWS					
BELLOWS TYPE NO. 1 Mfr.—Cook Electric Ply No. = 1 Live Length = 2-1/8 in. Convolutions = 11-1/2 Compr Travel = 2/3 Expans Travel = 1/3 Total Travel = 11/16 in. Temp = 60°F Press = 20 psig	Leakage at welded edge. No. of cycles to failure = 800, 1170, 3600, 3990, 4150, 4485, 5100, 5500, 6500. (wearout failure)	Fatigue stress	Test completed	Reduce weld length to a minimum and specify weld dimensions accurately	ANL-4481 (p 4-8) by F. A. Smith (5-31-1950) Bellows Types No. 1 through 8 subjected to fatigue tests. Each number designating cycles-to-failure represents two different bellows of the sametype NAA-SR-12585*
BELLOWS TYPE NO. 2 Mfr.—Cook Electric Ply No. = 1 Convolutions = 24-1/2 Live Length = 3-1/4 in. Total Travel = 3/4 in. Compr Travel = 1/2 Expans Travel = 1/2 Temp = 250°C Press = 20 psig	No. of cycles to failure = 1180, 13,000, 20,200, 21,400, 24,000, 34,000, 70,500, 82,000, 91,000, 103,000. (wearout failure)				
BELLOWS TYPE NO. 3 Mfr.—Cook Electric Ply No. = 1 Convolutions = 20-1/2 Live Length = 2-13/16 in. Total Travel = 11/16 in. Compr Travel = 1 Expans Travel = 0 Temp = 250°C Press = 20 psig	No. of cycles to failure = 38,000, 42,000, 52,500, 58,000, 94,000 (wearout failure)				
BELLOWS TYPE NO. 4 Mfr.—Chicago Metal Hose Ply No. = 3 Convolutions = 20 Live Length = 2-3/4 in. Total Travel = 3/4 in. Compr Travel = 1/2 Expans Travel = 1/2 Temp = 250°C Press = 20 psig	No. of cycles to failure = 6,800, 7,000, 7,500, 8,700, 8,750, 8,000, 9,000, 11,000, 11,900 (wearout failure)				

*NAA-SR-12585 (July-September Quarterly) Figure 6. Pressure Drop Test Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: BELLOWS (Continued)					
BELLOWS TYPE NO. 5 Mfr. - Chicago Metal Hose Ply No. = 3 Convolutions = 30 Live Length = 3-3/4 in. Total Travel = 3/4 in. Compr Travel = 1/2 Expans Travel = 1/2 Temp = 250°C Press = 20 psig	Leakage at the welded edge. No. of cycles to failure = 17,000, 23,000, 25,000, 28,000, 34,000 (wearout failure)	Fatigue stress	Test completed	Reduce weld length to a minimum and specify weld dimensions accurately	ANL-4481 (p 4-8) by F. A. Smith (5-31-1950) Bellows Types No. 1 through 8 subjected to fatigue tests. Each number designating cycles-to-failure represents two different bellows of the same type NAA-SR-12585*
BELLOWS TYPE NO. 6 Mfr. - Chicago Metal Hose Ply No. = 1 Convolutions = 38 Live Length = 3-3/4 in. Total Travel = 3/4 in. Compr Travel = 1/2 Expans Travel = 1/2 Temp = 250°C Press = 20 psig	No. of cycles to failure = 30,000, 34,000, 38,000, 41,000, 42,000 (wearout failure)				
BELLOWS TYPE NO. 7 Mfr. - Chicago Metal Hose Ply No. = 3 Convolutions = 30 Live Length = 3-3/4 in. Total Travel = 1/2 in. Compr Travel = 2/3 Expans Travel = 1/3 Temp = 60°F Press = 20 psig	No. of cycles to failure = 226,000, 314,000, 362,000, 400,000, 512,000 (wearout failure)				
BELLOWS TYPE NO. 8 Mfr. - Chicago Metal Hose Ply No. = 3 Convolutions = 30 Live Length = 3-3/4 in. Total Travel = 1/2 in. Compr Travel = 2/3 Expans Travel = 1/3 Temp = 250°C Press = 20 psig	No. of cycles to failure = 486,000, 549,000, 780,000, 1,000,000 (wearout failure)				

*NAA-SR-12585 (July-September Quarterly) Figure 6. Pressure Drop Test Loop

Identification	Failure Mode	Cause of Failure	Corrective Action	ANL and LMEC Recommendation	Reference Document
COMPONENT: BELLOWS (Continued)					
BELLOWS TYPE NO. 9	No failure up to 1,000,000 cycles				NAA-SR-12585*
Mfr.—Fulton Sylphon Ply No. = 1 Convolutions = 30 Live Length = 3-3/4 in. Total Travel = 1/2 Compr Travel = 2/3 Expans Travel = 1/3 Temp = 250°C Press = 20 psig					
BELLOWS	Sodium leakage (wearout failure)	Fatigue caused rupture at welded joint	Replaced with new spare having corrugated bellows (probably made from other metal) 1) Active repair = 1.5 days 2) Logistic time 3) Administrative = 0.50 days 4) Downtime = 2.0 days		ANL-4481 NAA-SR-12585†
Mfr.—Chicago Metal Hose Co. Size = 1 in. Mtl = Type 304 Temp = 800 to 900°F Run Time = 6100 hr					

*NAA-SR-12585 (July-September Quarterly) Figure 6. Pressure Drop Test Loop

†NAA-SR-12585 (July-September Quarterly) Figure 1. Flowmeter Calibration Loop

SUMMARY OF FAILURE REPORTS FROM THE
ARGONNE NATIONAL LABORATORY TEST LOOPS

Component \ Cause of Failure	Improper Design	Manufacturer Error	Construction or Installation Error	Operator Error	Maintenance Error	Improper Specification	Random Failure	No Failure
Mechanical Sodium Pump		3	2		1			
DC Sodium Pump	2			2				3
AC Sodium Pump	1							1
Plug Valve	2							
Y-Valve	4							
Instrument Valve				1				
Ball Valve	1							
Pressure Transducer			2					
Oxygen Meter								1
Rho Meter								1
Thermocouple Well			1					
Pipe	2							
Total Failures - 30 (100%)	12 (40%)	3 (10%)	5 (16-2/3 %)	3 (10%)	1 (3-1/3%)	0	0	6 (20%)
Bellows (Deliberate Test to Failure)	1				10	15	25	

APPENDIX C
LMFBR QUALITY ASSURANCE STANDARDS TITLES,
SCOPES, AND APPLICABILITIES

Quality Assurance Requirements for LMFBR Program Management

1.0 Scope & Applicability

1.1 Scope — This standard sets forth requirements for the establishment of a quality assurance program for overall management of LMFBR plant design, construction, and procurement contracts. It requires the application in whole or in part of RDT standards 971, 972, 974, and 975. This standard delineates quality assurance requirements for the following activities:

- a. Definition of plant criteria.
- b. Management, control, and surveillance of subcontracts for plant design, equipment procurement, and plant construction.
- c. Overall quality program coordination.

1.2 Applicability — This standard applies to the organization responsible for defining plant criteria and for overall program management. The requirements herein apply to the portions of LMFBR plant having a direct bearing on nuclear reactor operation or safety or on the performance of the primary and secondary liquid metal systems. All equipment within and including the secondary radio-activity containment structure is within the scope of this standard.

Quality Assurance Requirements for LMFBR Plant Design, Component and System Specification, and Procurement of Components

1.0 Scope & Applicability

- 1.1 Scope — This standard sets forth the requirements for the quality assurance program for LMFBR plant detailed design. It defines management methods by which the plant designer shall systematically define and influence the overall quality level of an LMFBR plant. It provides quality assurance criteria for procurement of, or subcontracting the development of, major components or subsystems as well as control and coordination of field construction and plant operations.
- 1.2 Applicability — This standard applies to that organization or function responsible for the overall design and specification of engineering requirements of an LMFBR plant. It may be applied to several organizations in total or in part depending on the nature and scope of work being performed. The requirements herein apply to the portions of LMFBR plant having a direct bearing on nuclear reactor operation or safety or on the performance of the primary and secondary liquid metal systems. All equipment within and including the secondary radio-activity containment structure is within the scope of this standard.

Quality Assurance Requirements for Field Construction of LMFBR Plants

- 1.0 Scope & Applicability – This standard sets forth the requirements for the quality assurance program for LMFBR field construction. It defines methods by which the field construction contractor shall plan, organize, and control activities such that the LMFBR plant is constructed in strict compliance with the engineering requirements and that the design quality level is achieved. The requirements herein apply to the portions of LMFBR plant having a direct bearing on nuclear reactor operation or safety or on the performance of the primary and secondary liquid metal systems. All equipment within and including the secondary radioactivity containment structure is within the scope of this standard.

RDT-S-974

Inspection System Requirements Pertaining to LMFBR Components and Systems

1.0 Scope & Applicability

- 1.1 Scope — This standard sets forth requirements for the inspection system for the manufacture or production of LMFBR components and equipment. It prescribes minimum inspection and records systems that shall be used. These requirements may be supplemented by specific tests, inspections, or other quality control requirements specified in other control documents.
- 1.2 Applicability — This standard applies to those LMFBR contractors whose product can be evaluated in sufficient detail after completion to enable the purchaser to determine compliance with specified requirements. The requirements of RDT-S-975 should also be applied in those cases where conformance of product quality is best obtained by controlling work operators, manufacturing processes, and inspections and tests. The requirements herein apply to the portions of LMFBR plant having a direct bearing on nuclear reactor operation or safety or on the performance of the primary and secondary liquid metal systems. All equipment within and including the secondary radioactivity containment structure is within the scope of this standard.

Quality Assurance Requirements Pertaining to LMFBR
Components and Systems

1.0 Scope & Applicability

- 1.1 Scope – This standard sets forth the requirements for the quality assurance program for the design, development, and manufacture of LMFBR systems, components, and equipment. It defines a quality assurance management system that provides for planning and controlling activities from the conceptual stage through the manufacturing and delivery stages. This standard shall only be used in addition to RDT-S-974, "Inspection Program Requirements for LMFBR Systems/Components."
- 1.2 Applicability – This standard applies to LMFBR contractors or sub-contractors who supply items requiring design and/or development and fabrication. It also applies to any system, component, equipment, or item where control of work operations, manufacturing processes, and inspections and tests is required to assure quality. The requirements herein apply to the portions of LMFBR plant having a direct bearing on nuclear reactor operation or safety or on the performance of the primary and secondary liquid metal systems. All equipment within and including the secondary radioactivity containment structure is within the scope of this standard.