009532

1 OF 1

384 Thus, in spite of the record and consistent with our goal to work toward
385 standards equivalent to those at commercial reactors, we made a number
386 of hardware upgrades to enhance fire protection. We added a high-
387 capacity fire water source that can supply more than 500 gallons per
388 minute to supply fire attack lines. We installed an interior standpipe that
389 provides the capability to effectively suppress fires in over 80% of the

D R A F T

(12/04/91)

K-Reactor Readiness

Presentation to the Defense Nuclear Facilities Safety Board

by

Paul D. Rice

Vice President & General Manager

Reactor Restart Division

Westinghouse Savannah River Company

December 9, 1991

This presentation contains about 7000 words and, at 150 wpm,
would take about 47 minutes to deliver

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

1 8 PRESENTATION OUTLINE (SLIDE #2)

1 9 At this point, I wish to describe some of the more significant
2 0 accomplishments in our reactor restart program. I wish to convey to you
2 1 the magnitude and extent of the work completed to bring K-Reactor to a
2 2 state of restart readiness. My discussion of restart achievements is
2 3 organized into the three major categories of personnel, programs, and
2 4 plant. I will also present some information on the scope and extent of
2 5 internal and external oversight of our efforts, as well as some details on
2 6 our startup plan.

2 7

2 8 PEOPLE (SLIDE #3)

2 9 Safety Culture

3 0 When Westinghouse assumed responsibility at SRS, it retained many
3 1 talented Du Pont management and operating personnel who had significant
3 2 experience in heavy-water-reactor technology and operations. To
3 3 strengthen its effort, WSRC brought in 12 senior RRD managers, with
3 4 nearly 300 years of experience in the commercial and nuclear Navy
3 5 programs. In addition, WSRC hired and contracted experienced personnel
3 6 from the commercial sector and the nuclear Navy. The RRD permanent
3 7 staff now has a total of over 2200 years of commercial nuclear experience
3 8 and over 1200 years of nuclear Navy experience. The synergistic blend of
3 9 these personnel with the incumbent personnel experienced with SRS
4 0 reactors formed the restart team. WSRC supporting organizations, such as
4 1 the Savannah River Laboratory, the Environmental, Safety, Health, and
4 2 Quality Assurance Division, and the Engineering and Projects Division, have
4 3 been augmented with similar increases in outside nuclear experience and
4 4 expertise.

4 5

46 Very early, WSRC recognized the need to dedicate management attention
47 to improving the nuclear safety culture associated with facility operations.
48 The facilities at Savannah River had been run for many years without
49 serious accident or adverse impact on the public health and safety.
50 However, a gap had opened between SRS practices and those that had
51 evolved in the commercial nuclear industry and the nuclear Navy. DOE
52 and WSRC identified the lack of a proper safety culture as one of the root
53 causes of the resultant reactor shutdown. Thus, Westinghouse restart
54 plans emphasized actions to bring about a safety culture that values
55 inquisitiveness, critical self-examination, and a drive for continuous
56 improvement. WSRC recognized that the employees involved in reactors
57 work were willing to change to adjust to a new environment of safety
58 programs and to improve the quality of their work. Management's
59 challenge was to clearly communicate the new concepts and expectations
60 to these personnel.

61

62 WSRC structured the RRD organization with clear lines of responsibility and
63 provided the necessary management expertise to support the desired
64 culture change. Where appropriate, WSRC brought in outside talent to
65 infuse safety culture into the organization by seasoned leadership, by
66 defining clear performance expectations, by coaching, and by example.
67 WSRC management established a basic principle that safety, both nuclear
68 and personnel, is the number one priority. We established Operations
69 Department ownership of the plant and the need for other organizations to
70 support Operations requirements. Our senior management was intensely
71 involved in daily plant operations through participation in shift turnover,
72 plan-of-the-day meetings, plant tours, critiques, and frequent in-plant
73 observations of evolutions in progress. We reduced the layers of
74 management in order to promote communications and responsiveness to
75 plant needs. We enhanced communications to assure that performance
76 expectations reach all levels of the organization and that plant safety
77 problems are escalated quickly to the level commensurate with safety
78 significance.

79

80 The necessary formality and discipline inherent in daily activities
81 increased significantly. We established a division-level structure of
82 administrative procedures defining the expectations for daily conduct of
83 operations, including activities in maintenance, configuration management,
84 engineering, safety evaluation, and other safety-significant program areas.
85 We also instituted a formal planning and scheduling program, a Master
86 Tracking System (MTS), an Unreviewed Safety Question (USQ) process, and
87 numerous other management systems designed to bring necessary
88 formality and safety-consciousness to daily decision-making.

89

90 Operator Training

91 One of our most significant areas of safety improvement was upgrading the
92 training and qualification of reactor operations personnel. The restart
93 training program was developed by personnel with extensive experience
94 in the commercial and nuclear Navy training programs. The goal was to
95 establish training requirements similar to those defined in NRC standards
96 for commercial nuclear facilities. To this end, extensive use was made of
97 NRC regulatory guides, INPO standards, commercial experience and lessons
98 learned, and other NRC requirements. Program requirements are formally
99 specified in procedures that were revised as necessary to keep pace with
100 evolving expectations for the program. Some of the more important
101 training program enhancements involve significantly expanded formal
102 course work, on-the-job qualification cards, Job Performance Measures,
103 simulator training, oral boards, and written examinations. The
104 establishment of a "fifth shift" for the K-Reactor enables the operators to
105 be dedicated to training for one week of every five, resulting in a
106 substantial increase in the number of hours the operators spend in the
107 classroom and in the simulator which duplicates the K-Reactor control
108 room design.

109

110 Our Training Program upgrades were not made without mid-course
111 corrections. Several of the accomplishments which I just mentioned were
112 the result, in part, of our response to recommendations made by this
113 Board. I will discuss these recommendations later in this hearing.

114

115 Training program improvements will not stop at restart. Major ongoing
116 enhancements include a formal program for training and qualification of
117 instructors and the implementation of an accreditation program. In
118 addition, an accelerated supervisory training course was developed and
119 started on December 2. This course will focus on the required training of
120 candidates with commercial and Navy backgrounds, many of whom
121 participated in developing and implementing the Conduct of Operations
122 program, and need additional plant fundamentals and at-power
123 experience.

124

125 Conduct of Operations

126 Reactor operations at SRS, prior to the extended shutdown, were not
127 conducted with the discipline and depth of understanding expected by the
128 DOE or required by WSRC. Performance evaluations and reviews of
129 operating practices clearly identified a need for major improvements. We
130 upgraded operations policies, procedures, and the qualification and
131 performance standards for the entire operations staff. The improved
132 programs and procedures form the basis for the required change in values.
133 A good example is the Conduct of Operations Manual (COM), which
134 consolidates critical reactor area instructions for the discipline of
135 operations into a single manual. Many of the new and revised practices
136 implemented by the COM follow the Institute of Nuclear Power Operations
137 (INPO) guidelines that set the standard for excellence in the more
138 progressive commercial nuclear plants.

139

140 We streamlined and enhanced the standards of performance at the reactor
141 watchstations by providing the operators with logical equipment
142 parameters checklists that facilitate proper logkeeping. We also
143 established a method of equipment status control to ensure proper
144 alignment and operability of systems. There is a control room system
145 status board available to provide the operators with a visual overview of
146 plant status, including Technical Specifications Limiting Conditions for
147 Operation, critical equipment configuration, and plant chemistry conditions.
148 We implemented a housekeeping program and assigned a full-time
149 Housekeeping Coordinator to monitor program effectiveness.

150

151 Current Performance

152 On November 18, we entered "Established Shift Routine," which is the final
153 phase of operator and plant preparation. During this phase, maintenance
154 activities have been limited and controlled consistent with the near-
155 normal operating condition of the plant. The only special activities allowed
156 during this period are final safety-rod checkout, continued housekeeping
157 and material condition upgrades performed by a few specially controlled
158 maintenance crews, and well defined support for final resolution of critical
159 restart work items. During this period, we have emphasized System Status
160 Control and Conduct of Operations practices.

161

162 Programs (SLIDE #4)

163 Reactor Operations Management Plan

164 As I discussed earlier, our Reactor Operations Management Plan provided
165 us with the comprehensive and systematic strategy for assuring that K-
166 Reactor will be operated safely

167

168 Safety Analysis and Technical Specifications

169 As discussed by Mr. Hitchler and Mr. Stello, the K-Reactor has numerous
170 robust safety features capable of mitigating the entire spectrum of design
171 basis accidents.

172

173 Notwithstanding the conservatism of these design features, aggressive
174 action was taken to upgrade the reactor safety analysis. Re-analysis and
175 re-evaluation was completed for 26 design basis accidents. In this
176 analysis, typical commercial nuclear power plant assumptions were used
177 and nuclear industry computer programs were applied when practical.
178 Personnel experienced in commercial plant accident analysis were brought
179 in to augment the analytical staff experienced in SRS reactor safety
180 analysis. The most significant accident analyses were reviewed by DOE's
181 independent panel of industry and university experts. This extensive
182 effort was completed at a cost of over \$100 million.

183

184 Consistency checks were made confirming that over 200 parameters used
185 in the safety analysis properly reflect the plant configuration, technical
186 specification limits, and operating procedures. The consistency check
187 involved over 1200 parameter comparisons.

188

189 A conservative power limit for restart of the K-Reactor was set at 30
190 percent of the historic power level for initial startup.

191

192 Early reviews of the methods used to maintain the plant within a defined
193 safety envelope identified significant deficiencies when compared to
194 commercial reactor practice. The Technical Specifications and Technical
195 Standards previously in effect provided a mixture of generalized
196 operability requirements and some specific quantitative requirements.
197 They formed the basis for the operating procedures but were not routinely

used by reactor operators. To significantly enhance this important area, we completed several major Technical Specification initiatives. First, we re-formatted pre-existing Technical Standards into the latest commercial-industry-style Technical Specifications. Second, we checked the Technical Specifications using over 1200 parameter comparisons among the Operating Procedures, Calibration Procedures, and Surveillance Procedures to ensure that these procedures fulfill the requirements of the Technical Specifications. Third, we developed the Plant Operating Specifications to cover the balance of the safety envelope not described by the Technical Specifications. The Technical Specifications and the Plant Operating Specifications together define the entire safety envelope. Finally, we trained Operations personnel on the use of the new Technical Specification format and on the technical changes that resulted from this program.

Correction Action Programs

Critical self-assessment is a clear priority of our new reactor safety culture. We established the Operations critique program and conducted over 400 critiques of plant operational incidents. The Unusual Occurrence Report process was strengthened to emphasize management involvement in determining corrective actions and following up to assess their effectiveness. We conducted intensive reviews of selected plant events. In the past two years, the revitalized Quality Assurance function matured to provide independent oversight of safety and quality. Our programs such as the Restart Issue Management Program, the Startup Test Program, and the SAR Upgrade Program demonstrate the extent to which management priority is placed on critical self-examination.

A major improvement effort has focused on configuration management. At the time the SRS reactors were built, the requirements for design, quality assurance, and documentation were quite different from current standards. The processes for controlling and maintaining design

information, documents, drawings, and records to reflect plant and personnel performance were not up to evolving and improving commercial standards. The net result is that the current plant documentation does not, in all cases, reflect the as-built condition of the plant. We developed a Configuration Management Program Plan that incorporates the basic elements of commercial nuclear practices. We made extensive Configuration Management enhancements to improve the accuracy and completeness of information available to the operator and the technical support staff. We have management processes in place to maintain this information. This is the foundation on which we will develop a more complete Configuration Management Program.

We made substantial progress to upgrade the document control program for the K-Reactor. Of the 57 people assigned to the reactor document control effort, 24 work at K-Reactor, and 16 of those are assigned to shifts in support of plant operations. During our restart effort, the statistics from a typical week showed that the document control center processed 800 working copies of procedures, 600 information copies of procedures, 135 new or revised procedures, and 125 working copies of drawings. We have accurate documents and drawings readily available at the locations where activities are performed. In addition, we prepared Restart Test Identification Reports to validate system descriptions and functional requirements for all safety systems and their supporting systems. We established divisional and departmental procedures that provide requirements in the areas of design control, document control, work control, and the conduct of design reviews. We also baselined safety computer software and defined a new computer software configuration management plan. We are implementing a long-term Configuration Management Program Plan to further improve these processes as an integral part of the Reactor Safety Improvement Program.

Systematic Evaluation Program and RSIP

261 It should come as no surprise that, prior to restart, we will not complete all
262 of the potential safety improvements which may be desirable for the K-
263 Reactor. As for commercial nuclear plants, we have a list of
264 improvements to implement on a continuing basis. In fact, continuing
265 improvement is a basic tenet of our Safety Culture. To manage our
266 program of continuing improvements, we implemented a comprehensive
267 Reactor Safety Improvement Program (RSIP). This program serves several
268 important functions: (1) to evaluate each candidate improvement for cost
269 and benefit, (2) to set priorities for implementation, (3) to develop
270 schedules and work plans, and (4) to follow up on implementation of each
271 item. Examples of higher priority RSIP items are (1) replace aging Safety
272 Computers, (2) conduct additional Seismic Engineering Studies, (3)
273 implement a Maintenance Improvement Program, (4) further upgrade the
274 Safety Analysis Report, and (6) further enhance operator training per
275 recently issued DOE Order 5480.18.

276

277 We also have actions underway to conduct a Systematic Evaluation
278 Program (SEP), as was done for older commercial nuclear plants. The
279 program will systematically document K-Reactor plant capabilities versus
280 standards for newly designed facilities. An integrated evaluation will
281 determine any residual upgrades necessary to assure K-Reactor safety is
282 on par with that of modern nuclear power plants. As they develop, the
283 SEP results will be used to modify and add to the continuing RSIP program.

284

285 Quality Assurance

286 We established a commitment to implement a Quality Assurance program
287 that meets the requirements set forth in ANSI/NQA-1 and DOE Order
288 5700.6B. We completed enhancements to our pre-existing program in a
289 number of key areas including procedure control and usage, calibration of
290 portable and installed instrumentation, design control, material storage,
291 and inspection and surveillance activities. As part of this program, we

292 developed and implemented nearly 70 administrative procedures, and
293 tripled the size of the Reactor Quality and Assessments Department, which
294 now numbers about 135 people, with an average nuclear experience of
295 about 12 years.

296

297 The QA restart verification program is complete. Over 350 surveillances
298 were performed to date, verifying completion of over 220 deliverables.
299 Continuing surveillance will verify completion of items on the restart
300 punchlist. Surveillances are also conducted on routine activities pertaining
301 to reactor operation. Over 400 such surveillances were performed in the
302 last two years. In addition, certified Quality Control inspectors completed
303 over 3000 inspections during the current outage and continue to provide
304 24-hour-per-day shift coverage in K-Reactor. Overall, the Quality
305 Assurance function for K-Reactor Restart is now sufficiently developed that
306 it provides WSRC management with the desired high level of confidence
307 that activities are carried out as planned and in conformance with the
308 applicable specifications.

309

310 Senior Management Observation Program

311 To reach a final determination on the readiness of the reactor operators
312 and the support staff to safely operate K-Reactor, senior members of my
313 staff and I have conducted extensive in-plant observations of the
314 operations staff. When first implemented, each evaluation team consisted
315 of a team leader and three support evaluators. The Team Leaders were
316 the Vice President and General Manager, the Reactor Operations Manager,
317 the Reactor Quality Assurance Manager, the Reactor Training and
318 Procedures Manager, and the K-Reactor Plant Manager. We chose support
319 evaluators from the senior RRD staff on the basis of experience, standards,
320 and background.

321

322 The In-Plant Senior Managers Observations identified a number of
323 significant strengths in the operations program and certain areas that were
324 weak or not fully complete. The strengths observed included significant
325 positive trends in the areas of communications, housekeeping,
326 watchstanding practices, and ownership of programs, procedures, and
327 plant equipment in general. The areas where need for improvement was
328 identified include awareness and implementation of the latest issue of
329 Conduct of Operations procedures, effectiveness of shift management tours,
330 reduction of shift management administrative burdens, management of
331 shift work tasks, and weaknesses in the conduct of certain in-plant drills
332 and exercises. To achieve the performance levels required for Reactor
333 Restart, we took remedial actions to correct the identified weaknesses.
334 These actions included coaching and training of shift management and
335 watchstanders by selected managers and training department personnel.
336 It is important to note that the most recent cycle of senior management
337 observations confirmed an improving trend and identified no fundamental
338 problems that would impact restart.

339

340 PLANT (SLIDE #5)

341 Hardware Upgrades

342 We made significant plant hardware upgrades to improve plant safety.
343 WSRC formed the Engineering and Projects Division (E&PD) to provide
344 design, construction, and project management services throughout SRS,
345 including the support of the Reactor Restart Division. E&PD was staffed
346 with a significant complement of personnel with extensive commercial
347 experience. E&PD established quality programs and management controls
348 to implement DOE and commercial nuclear standards. In support of the
349 reactor restart effort, E&PD completed 68 modification projects in K-
350 Reactor, including safety enhancements associated with seismic, fire
351 protection, and reactor control functions. These projects required about
352 1250 man-years of effort with project costs totaling approximately \$100
353 million.

354

355 While there is a large number of categories of hardware improvements,
356 including human factors, reliability, radiological, and environmental, the
357 following discussion focuses on three key areas: (a) enhanced safety
358 features, (b) fire protection, and (c) seismic qualification.

359

360 Enhanced Safety Features

361 The Reactor Restart Program defined, designed, and implemented a
362 number of enhanced safety features. We doubled the capacity of the
363 liquid injection backup shutdown system to assure its effectiveness in the
364 most unusual flow regimes; we added a fourth emergency cooling water
365 injection path to increase emergency core cooling capability; we installed a
366 system to detect a secondary cooling water break and trip the cooling
367 water pumps. We also installed seismically qualified diesel generators to
368 provide power to safety-related equipment after an earthquake; we
369 installed a new type of earthquake detector to increase reliability of the
370 reactor shutdown systems and to shut down the reactor during even a
371 very small earthquake; and we added additional and more sensitive leak
372 detection equipment that can detect very small leaks from the reactor
373 cooling system. In addition, we installed a newly designed control rod
374 housing (called a septifoil) to provide protection against an accident
375 recently found to be more severe than previously identified. The increased
376 impact of this accident, which has a very low probability of occurrence,
377 was discovered as a result of the thorough update of the safety analysis.

378

379 Fire Protection

380 The fire prevention record at the SRS reactors was exemplary. No
381 significant fires occurred in over 100 reactor-years of operation. The
382 emphasis of past fire practices was to minimize the potential for the start
383 and spread of fires, with less emphasis on fire detection and mitigation.

384 Thus, in spite of the record and consistent with our goal to work toward
385 standards equivalent to those at commercial reactors, we made a number
386 of hardware upgrades to enhance fire protection. We added a high-
387 capacity fire water source that can supply more than 500 gallons per
388 minute to supply fire attack lines. We installed an interior standpipe that
389 provides the capability to effectively suppress fires in over 80% of the
390 reactor building and process water diesel generator building. We installed
391 fire detection equipment in critical plant areas that are inaccessible during
392 normal operation. We installed fire-rated penetration seals, cable fire
393 breaks, and fire-rated construction to provide fire separation between
394 vital plant areas. We modified electrical circuitry to vital plant valving to
395 preclude the possibility of fire-induced spurious operation. We deployed
396 fire apparatus into the protected area to facilitate rapid response to reactor
397 building or diesel generator building fires. We also instituted
398 administrative controls and other programmatic improvements, such as
399 stationing a minimum of two trained fire fighters in the protected area
400 during plant operations, expanding and upgrading the operations
401 procedures and training, and establishing procedures to control
402 combustibles and ignition sources, such as cutting, welding, and grinding.

403

404 Seismic Qualification

405 Earlier this afternoon, Mr. Mark Barlow addressed various aspects of our
406 seismic work in great detail. In summary, our restart program is complete,
407 and it assures the plant's capability to provide reliable safe shutdown,
408 long-term cooling, and essential monitoring of the reactor for 72 hours
409 following a design basis earthquake.

410

411 Startup Test Program

412 A vital part of our restart effort is the reactor Startup Test Program, which
413 is modeled after the restart test programs that were an integral part of the
414 restart efforts for "troubled" commercial nuclear reactors. These programs

415 included rigorous demonstrations of safety-related functions using tests
416 specifically intended to demonstrate the capabilities of the plant hardware.
417 To ensure that the scope of testing addressed the important safety
418 functions of these reactors as defined by safety analysis, we formed a
419 Start-up Test Review Committee to review the test program. This
420 committee included both senior SRS personnel and personnel from the
421 commercial nuclear industry experienced in the development of such test
422 programs. An estimated 500 professionals were involved in this test
423 program in support and interfacing roles. At its peak, over 180 persons
424 were assigned directly to the Restart Test organization. Most of these were
425 engineers and technicians with extensive commercial nuclear plant startup
426 testing experience.

427
428 The test program defined the safety functions of 45 systems, as assumed
429 in the reactor safety analysis, and demonstrated through system and
430 subsystem tests that the equipment performs its required functions. In
431 this manner, we confirmed the adequacy of the safety analysis. To
432 document the bases for testing, we developed 35 Restart Test
433 Identification Reports, which contain 2600 specific requirements that were
434 satisfied through the implementation of 450 tests and evaluations. We
435 also evaluated over 60 major modifications to verify plant as-built
436 conditions, reviewed over 6000 work packages to verify plant
437 configuration, and confirmed the adequacy of over 300 surveillance
438 procedures routinely used during plant operations and maintenance.

439
440 As expected, problems were found with plant equipment during the course
441 of this work. When that happened, we made appropriate repairs or
442 replacements and performed retesting. We corrected approximately 2,000
443 minor problems. We also performed major overhauls of several systems,
444 including the Emergency Cooling System pumps, GM diesel generators, and
445 rod drive motors. We also replaced or overhauled key instrumentation
446 and control equipment, a number of critical valves and actuators, and the

447 Cooling Water System recirculating pumps. In addition, we initiated major
448 new reactor programs as an outgrowth of the test program. We trained
449 the operators, maintenance, engineering staff, and quality assurance
450 personnel as tests were conducted; we developed procedures for the long-
451 term equipment surveillance program; we established a Measuring and
452 Test Equipment Group to control test equipment; and we implemented a
453 Lessons Learned Program to disseminate technical information. The
454 Startup Test Program provided the necessary documented confirmation
455 that the plant structures, systems, and components will perform their
456 intended design function. The programs that we initiated as a result of
457 testing provide additional enhancement to and further confidence in
458 reactor safety.

460 Current Plant Status

461 All 24 safety systems and 6 support systems are under the operational
462 control of the Reactor Operations Department, with the Systems
463 Configuration Status Control process in place. We are performing
464 equipment checks in accordance with normal plant procedures, and, with
465 few exceptions, all systems are in their final alignment for plant startup.
466 The configuration of the non-nuclear safety systems is controlled by the
467 Operations Department using established administrative procedures.

469 Plant Aging

470 Questions have been raised in some sectors about the age of K-Reactor, and
471 about the feasibility of sustained operation of the plant. Based upon recent
472 engineering studies, we conclude that, although we must carefully monitor
473 the condition of the plant and take appropriate corrective actions, the
474 plant, as a whole, can operate for many years before aging makes it
475 impractical. The bases for our conclusion is are the simplicity and
476 ruggedness of the plant; low levels of contamination, which allow access to
477 almost all areas of the plant so that we can repair, refurbish, or replace

478 equipment as necessary; and the ready availability of replacement parts
479 from the non-operating reactors. We also have an aggressive in-service
480 inspection and testing program that will alert us to deteriorating conditions
481 well before safety-system performance is adversely affected.

482

483 The one large component that cannot be easily replaced is the reactor tank.
484 For years, we took specific actions to assure the continuing integrity of the
485 tank. These actions include use of neutron shielding, moderator chemistry
486 control, and in-service inspection. A few months ago, the Board heard an
487 extensive discussion of this subject at a public meeting held in this room.
488 Based on our current assessments and the expected operating power level
489 of the reactor, we expect the reactor tank to meet its specifications for at
490 least 20 more years. Thus, we do not believe that K-reactor lifetime is a
491 critical consideration for DOE's decisions on near-term materials
492 production.

493

494 OVERSIGHT (SLIDE #6)

495 WSRC

496 WSRC Operational Readiness Review

497 The WSRC Operational Readiness Review (ORR) provided WSRC
498 management an independent assessment of readiness for K-Reactor
499 restart. Detailed in the Program Plan and Procedure, which was based on a
500 DOE Order, the ORR was designed to verify that all the restart requirements
501 are completed before restart. The WSRC ORR is complete.

502

503 The WSRC ORR was guided by a nine-member Readiness Review Board
504 (RRB), which was chaired by the Deputy General Manager of Reactor
505 Operations and included department heads from several WSRC

506 organizations and three observers from the ESH&QA Division Readiness
507 Evaluation and Quality Assurance groups, and DOE-SRSPO.

508

509 The Readiness Review Board found that: (1) the people, programs, and
510 plant are ready to support safe restart and operation of the K-Reactor,
511 following completion of "A" Punchlist items and any emergent work; (2)
512 personnel staffing, experience, qualifications, and training are adequate,
513 the safety culture is active and improving, and the organization is
514 successfully making the transition from an outage to an operational mode;
515 (3) programs and management systems developed during the restart are
516 being effectively implemented and will provide assurance of safe
517 operation during and after restart; (4) hardware readiness is supported by
518 the review of design, maintenance, and testing documentation, including
519 interviews with the system cognizant engineers; and (5) the startup test
520 program results support the conclusion of hardware readiness. The "A"
521 Punchlist items are complete, so we have met the restart prerequisites for
522 restart.

523

524 WSRC ESH&QA Division

525 In the past, independent technical oversight of the SRS reactor safety
526 program was limited to major incidents and responses to external
527 questions. To enhance the existing program of self-examination of reactor
528 safety incidents and problems, the Reactor Safety Evaluation Section (RSES)
529 became an important part of the Environmental, Safety, Health, and Quality
530 Assurance Division in 1989 to routinely assess reactor safety. WSRC
531 strengthened this independent technical organization and devoted
532 approximately 45 man-years to evaluating the adequacy of reactor restart
533 activities. RSES performed oversight in the critical areas of the reactor
534 restart program, including plant hardware and equipment readiness,
535 human performance and personnel readiness, training of operations and
536 support staff, and administrative controls.

537

538 As a result of these reviews, RSES documented over 2400 comments,
539 findings, and concerns which were addressed and satisfactorily resolved.
540 In its August 1, 1991, report, RSES concluded that RRD would be ready to
541 restart K-Reactor on the completion of a punchlist of 28 items remaining at
542 that time. Each of these items was dispositioned and resolution is
543 complete.

544

545 In addition to the work of the RSES, WSRC sponsored the Reactor Safety
546 Advisory Committee (RSAC), which is composed of seven executive level
547 engineering and nuclear safety experts and is chaired by a former
548 Chairman of the NRC. The RSAC performed a broad programmatic
549 assessment of reactor safety at SRS beginning in December, 1982. In
550 November 1988, the Committee was requested to increase its review of the
551 Reactor Restart Program. RSAC and its subcommittees met at SRS more
552 than 40 times in the course of carrying out its review of reactor restart. In
553 addition to its focus on restart over the past 34 months, the RSAC
554 performed an in-depth evaluation of the many external reviews and
555 operational readiness reviews both internal and external to RRD. As stated
556 in its August 1, 1991 report to the WSRC Executive Vice President, the
557 Committee's collective judgment is that reactor restart program achieved
558 results adequate for restart. The Committee also concluded that the
559 external reviews and ORR's conducted to date covered the pertinent safety
560 areas for restart, were thorough and were performed by competent and
561 knowledgeable people.

562

563 DOE

564 As I discussed earlier, DOE conducted an Operational Readiness Review that
565 reported a total of 20 findings in four broad areas to be addressed prior to
566 the restart of K-Reactor. WSRC addressed each of the DOE findings in an
567 action plan, and all required actions for restart are complete.

568

569 As I also discussed earlier, for over a year, DOE's independent Office of
570 Nuclear Safety and Office of Environment, Safety, and Health conducted
571 their independent assessments of our restart actions. Both of these offices
572 have now reached their findings and conclusions. We have been briefed
573 on the concerns and questions raised by ONS during the course of their
574 review. We completed all required pre-restart actions, and we have action
575 plans to implement all required post-restart items.

576

577 Defense Nuclear Facilities Safety Board

578 To date, the Defense Nuclear Facilities Safety Board has issued ten
579 recommendations to the Secretary of Energy, five of which are applicable
580 to Westinghouse K-Reactor restart activities.

581

582 Recommendation 90-1 on Training

583 This recommendation, issued on February 22, 1990, prescribed six actions
584 to assure the training and qualification of the SRS reactor operators. DOE
585 accepted and WSRC implemented these recommended actions to assure
586 that operator training and qualification met the highest appropriate
587 standards. Our training program accomplished the training and
588 examination of the plant operators necessary for the safe restart of K-
589 Reactor. Our fundamental principle is the need for continuous
590 improvement in operator level of knowledge irrespective of any proposed
591 restart date. In June, 1990, the Board heard an extensive discussion of this
592 subject at a public meeting held here in Aiken. There were six
593 recommended actions, and I wish to address a response to each.

594

595 The first action required us to determine and specify the qualification
596 requirements for reactor operators and supervisors. Qualification

597 requirements are contained in a DOE Order, which, specifies the use of a
598 commercial nuclear industry standard, as appropriate. We have issued site-
599 specific documents to incorporate these standards for reactor operators
600 and supervisors.

601

602 The second action required us to compare the qualification requirements to
603 analogous NRC requirements and identify any supplemental measures. We
604 consider DOE operator qualification requirements to be comparable to NRC
605 requirements in the education, experience, medical, and fitness-for-duty
606 categories. The requirements for accreditation of training programs also
607 compare favorably to those endorsed by the NRC and specified by
608 industry-sponsored organizations.

609

610 The third action required us to perform a comprehensive review of the
611 current level of qualifications of each reactor operator and supervisor, so
612 as to establish that the scope and content of the training program will
613 achieve the knowledge prerequisite for restart. Beginning in 1990, DOE
614 and WSRC jointly administered a three-phase evaluation of operator
615 candidates, patterned after the process currently in use in the commercial
616 industry. This peer evaluation focused primarily on the operators'
617 understanding of safety related systems and procedures. In addition, they
618 were examined in such areas as reactor theory, electrical and mechanical
619 fundamentals, components, plant systems, chemistry and radiological
620 controls. Subsequently, candidates completed a formal oral board
621 examination designed to validate their transition to our new culture.
622 Subsequent to this peer evaluation, Shift Technical Engineers (STE's) took a
623 comprehensive diagnostic written examination, covering reactor theory,
624 thermodynamics, components, instruments and controls, and plant
625 applications. This exam drew heavily from the NRC's Generic
626 Fundamentals Examination (GFE) administered in 1990 to commercial
627 industry candidates for a Senior Reactor Operator/Reactor Operator license.

628

629 The fourth action required us to modify the training program to account for
630 qualification requirements and current state of knowledge and experience of
631 operators and supervisors. The results of this diagnostic examination
632 demonstrated a need for improvement in most areas, thereby confirming earlier
633 indications. To address these areas of concern, operator requalification training
634 was modified to place emphasis on the identified areas. Topics included were
635 scram circuits, safety computers, Process Water System, reactor theory, electrical
636 science, and seismic events. The STE's received an additional 12 weeks of
637 training to include fundamentals training and exams, simulator training and
638 evaluations, technical specifications, and the emergency plan. With the decision
639 to place P-Reactor in a shutdown condition, we reevaluated the K-Reactor
640 staffing plan. The current K-Reactor restart crews were formed from a blend of
641 the K-Reactor incumbents and the former P- and L-Reactor operators. We
642 performed an additional simulator evaluation with the new composite crews.
643 Our operators and the STE's who qualified for a position on a restart crew did so
644 via a rigorous process that included classroom and simulator training, written
645 and oral examinations, and certification by the Vice President and General
646 Manager of the Reactor Restart Division.

647

648 The fifth action required us to accelerate implementation of a configuration
649 management program. We have concentrated efforts underway to generate or
650 upgrade those design documents important to support reactor operations and we
651 established configuration control processes to maintain these documents, as
652 outlined in our short-term Configuration Management Improvement Program
653 Plan. These short-term efforts are part of a significant long-term program to
654 upgrade configuration management in the reactor areas, as well as throughout
655 the SRS site.

656

657 The sixth action required us to qualify operators in the use of revised
658 procedures for normal and emergency operations. As part of the procedure

659 review and approval process, we make a determination concerning the type of
660 training required based on the type of change made to the procedure and its
661 significance to plant operations. While required reading is the most common
662 form of training required for procedure changes, other changes that modify
663 accident mitigation strategy, reflect plant modifications, or are significant for any
664 other reason require more emphasis and may be covered by formal classroom
665 and/or simulator training, shift briefings, or special training, such as equipment
666 walkdowns.

667

668 Recommendation 91-2 on ROMP Closure Summaries

669 As I discussed in detail earlier at this hearing, all deliverables required to satisfy
670 DNFSB Recommendation 91-2, which was issued on March 27, 1991, were
671 completed and delivered to DOE by November 27.

672

673 Other Recommendations

674 Three other DNFSB recommendations were written specifically for other
675 facilities to deal with issues regarding DOE's Codes and Standards and
676 Systematic Evaluation Programs, but Westinghouse considers these
677 recommendations to have applicability for our K-Reactor long-term plans.

678

679 Recommendations 90-2 and 91-1 relate to the codes and standards
680 specified by DOE for design, construction, operation, and decommissioning
681 nuclear facilities. The Recommendation is broad in scope and applies to
682 numerous DOE facilities. For K-Reactor restart, emphasis was placed on
683 compliance with DOE's Orders. Specifically, we performed a self-
684 assessment of our compliance with the detailed requirements of each
685 Order which relates to safety, environmental protection, public health, and
686 security. This includes the forty-three Orders identified by DNFSB as those
687 most important to reactor safety. Our self-assessment identified 25 areas

of non-compliance, which are addressed in 24 requests for compliance schedule approval (CSA) and one request for exemption. Each CSA identifies actions planned to bring us into compliance with the Order requirements and specifies those compensatory measures taken to ensure protection of the environment and the health and safety of the workforce and the public during the interim period of non-compliance. Each Exemption explains which requirements will not be met verbatim and why the intent of the pOrder is achieved in spite of the non-compliance. Recently, we have submitted to DOE additional discussions of the technical bases for the CSA's and Exemptions. DOE has already approved 19 CSAs and no exemptions. The remaining items are expected to be approved in the immediate future. [CHECK STATUS ON 12/5/91 with Bill Luce] New and revised Orders are now and will continue to be addressed in the formal Contract Administrator Notice process as specified in the contract between DOE and Westinghouse. Overall, we achieved a high degree of compliance and we have effective compensatory actions in-place, assuring that the intent of each Order is fulfilled, and that public safety will be protected as required by the Orders.

The Board's Recommendation 90-5 addressed a Systematic Evaluation Program, or SEP, for the Rocky Flats Plant. The Board's advice regarding Rocky Flats was extended to K-Reactor. As I mentioned earlier, we have an SEP in place. Our SEP staffing is well underway, and, in the next several days, initial program documents will be submitted to DOE for approval.

STARTUP PLAN (SLIDE #7)

All K-Reactor activities required for restart are complete. We obtained Westinghouse management concurrence for startup and operation, and, on December 3, we submitted our request to DOE for Reactor Startup Authorization. The Secretary of Energy has informed me directly that he

718 will authorize restart only when he is personally satisfied that it is safe to
719 do so.

720

721 Upon receipt of authorization from the Secretary of Energy, reactor startup
722 will be initiated by withdrawing all safety rods and conducting rod-drop
723 tests. Upon successful completion of these tests, the safety rods will be
724 withdrawn, followed by the control rods, leading to initial criticality.
725 Physics tests will be conducted for about 12 days with the reactor at low
726 power. Upon satisfactory completion of these tests, we will increase
727 reactor power in a controlled, incremental manner, with radial and axial
728 flux profiles determined at each power plateau. We will obtain DOE
729 concurrence before each power increase. After reaching the authorized
730 power of 720 MW, we will shut down the reactor by a manual scram of the
731 safety rods using the Remote Monitoring and Control System. After the
732 first scram test, the reactor will be restarted, and we will increase power
733 to about 580 MW. Then we will shut down the reactor by a manual scram
734 of the safety rods. We will take the reactor through its third power
735 ascension to about 250 MW and then shut it down using the
736 Supplementary Safety System, which injects a neutron-absorbing liquid
737 into the reactor's moderator.

738

739 During the power ascension program, we would certainly like the scenario
740 to go exactly as I've described here. It is quite likely, however, that some
741 spurious scrams or other problems will occur. We have procedures in
742 place that will guide our actions in properly dealing with such problems,
743 and our operators are prepared for to handle unusual situations.

744

745 After the last scram, the liquid absorber will be removed from the
746 moderator, and the reactor will remain shut down while we replace the
747 existing cadmium-based safety rods with new boron-carbide-based safety

748 rods. After testing the performance of these new safety rods, we will
749 enter a sustained period of operation at power.

750

751 CONCLUSION ON WORK AND RESULTS TO DATE

752 In conclusion, we completed nearly all of the actions that are required for
753 K-Reactor restart. Those few actions that are yet to be completed are well
754 under way, are scheduled for completion shortly, and are being
755 appropriately tracked. In addition to addressing the DOE ORR findings, as I
756 discussed, we took very seriously the observations of the ORR team. We
757 developed a plan that addresses each observation in the context of our
758 ongoing programs. The plans are being provided to DOE and we will keep
759 DOE informed of our progress as plans are implemented.

760

761 With the actions that I have described, K-Reactor can be operated with a
762 high level of assurance of public safety. The bases for my conclusion are:
763 (1) our conservative technical approach, including detailed safety analysis
764 that established a conservative operating power level; (2) our
765 comprehensive training program improvements that significantly
766 enhanced the knowledge and abilities of plant operators; (3) the large
767 number of equipment modifications that ensure proper operation and
768 reliability of safety-related equipment; (4) our comprehensive testing
769 program that confirmed the adequacy of equipment design and operation;
770 and, finally, (5) continuing growth and acceptance of a safety culture that
771 embodies disciplined operations, management involvement, critical self-
772 assessment, and a commitment to continuing safety improvement.

773

774 At this point, I want to make a special observation about our readiness for
775 restart. Notwithstanding programmatic principles, the people at SRS are
776 the bedrock upon which our safe operation is based. During the past two
777 months, final test and equipment checkout activities resulted in an

778 enormous number of plant manipulations, including tag-outs, lock-outs,
779 equipment maintenance, system operations, and procedure executions.
780 Each of these activities required precise, well-coordinated efforts by many
781 organizations, including Operations, Engineering, Maintenance, Radiation
782 Protection, Construction, Security, and Quality Control. These evolutions
783 often required shutting down, and then returning to service, a major
784 portion of the plant's systems.

785

786 A year ago, it would have taken several months to complete the tasks that
787 were accomplished in the last few weeks, and our record at that time
788 would suggest that some significant errors would have been made. At this
789 time, however, our people performed exceptionally well. The results of
790 our efforts in procedures, training, and conduct of operations were
791 convincingly demonstrated. Our teams completed these critical activities
792 in a highly professional manner, meeting our rigorous program and
793 schedule with minimal problems. More than anything else, this
794 performance of our operators and craftsmen is what convinces me that we
795 are indeed ready for reactor restart.

796

797 This concludes my statement. I would be happy to answer any questions
798 that you might have at this time.

PRESENTATION ON K-REACTOR RESTART

TO

**JAMES D. WATKINS
SECRETARY, DEPARTMENT OF ENERGY**

DRAFT

DECEMBER 6, 1991

READINESS FOR K- REACTOR RESTART

- **PEOPLE**
- **PROGRAMS**
- **PLANT**
- **OVERSIGHT**
- **STARTUP PLAN**

WSRC PERSONNEL ARE READY FOR RESTART

- **SAFETY CULTURE**
- **OPERATOR TRAINING**
- **CONDUCT OF OPERATIONS**
- **CURRENT PERFORMANCE**

PROGRAMS ARE COMPLETE FOR REACTOR RESTART

- **REACTOR OPERATION MANAGEMENT PLAN**
- **SAFETY ANALYSIS REPORT/TECHNICAL SPECIFICATIONS**
- **CORRECTIVE ACTION PROGRAMS**
- **SYSTEMATIC EVALUATION PROGRAM AND RSIP**
- **QUALITY ASSURANCE**
- **SENIOR MANAGEMENT OBSERVATION PROGRAM**

K-REACTOR PLANT IS CAPABLE OF SAFE STARTUP AND OPERATION

- **PLANT HARDWARE UPGRADES**
 - **ENHANCED SAFETY FEATURES**
 - **FIRE PROTECTION**
 - **SEISMIC QUALIFICATION**
- **STARTUP TEST PROGRAM**
- **CURRENT PLANT STATUS**

INTERNAL AND EXTERNAL OVERSIGHT HAS BEEN COMPREHENSIVE

- **WSRC: OPERATIONAL READINESS REVIEW
ESH & QA DIVISION**

- **DOE: OPERATIONAL READINESS REVIEW
ONS
EH - OA**

- **DNFSB: 90-1 TRAINING
91-2 ROMP CLOSURE
OTHERS**

STARTUP PLAN "COUNTDOWN" IS UNDERWAY

- ESTABLISH SHIFT ROUTINE (NOVEMBER 18, 1991)
- EQUIPMENT TESTING

-- DOE AUTHORIZATION --

- ROD-DROP TESTS
- LOW POWER PHYSICS TESTS (CRITICAL)
- POWER ASCENSION
- REPLACE SAFETY RODS

• DOE HEARING	11/21/91
• MEDIA TOUR	12/04/91
• COOLING TOWER APPEAL	12/05/91
• DNFSB HEARING	(12/9-12/91)

END

DATE
FILMED
5/07/92