FOSSIL

**DOE/MC/27084-3044
(DE92001120)**

**PLAN AND JUSTIFICATION FOR A PROOF-OF-CONCEPT OIL SHALE FACILITY
Final Report**

December 1990

Work Performed Under Contract No. FC21-90MC27084

**For
U.S. Department of Energy
Morgantown Energy Technology Center
Morgantown, West Virginia**

**By
Occidental Oil Shale, Inc.
Steamboat Springs, Colorado**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615)576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U. S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

**Plan and Justification for a
Proof-of-Concept Oil Shale Facility**

Final Report

Work Performed Under Cooperative Agreement No.: DE-FC21-90MC27084

**For
U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
P.O. Box 880
Morgantown, West Virginia 26507-0880**

**By
Occidental Oil Shale, Inc.
P.O. Box 880408
Steamboat Springs, Colorado 80488**

December 1990

ABSTRACT

PLAN AND JUSTIFICATION FOR A PROOF-OF-CONCEPT OIL SHALE FACILITY

This work was done under Cooperative Agreement No. DE-FC21-90MC27084 between the United States Department of Energy (DOE) and Occidental Oil Shale, Inc. (OOSI). It was jointly funded by local and state governments in Colorado, the DOE and OOSI. The objective of the Agreement is to prepare a Plan for the development of a Proof-of-Concept oil shale facility (the Project), that would demonstrate all aspects of the technology required for commercial operations.

A primary motivation for the Plan is the growth in oil imports during recent years. The expanding imports and other events underline the fragility of the nations energy supply, and they have made more apparent the national need for increased domestic sources of liquid hydrocarbon fuels. The very large oil shale resource has the potential to contribute significant new quantities of these liquid fuels to the national supply.

The Project consists of a ten-year, jointly funded demonstration of all aspects of oil shale development, including technical, environmental, marketing and socioeconomic activities. The Project will focus on the Modified In-Situ (MIS) retorting technology developed by OOSI, and will take place on federal Tract C-b located between the cities of Meeker and Rifle in Colorado.

Two primary products will be developed by the Project: 1206 barrels per day of shale oil, and 25 net megawatts of electricity for export sale. These production levels are met by simultaneous firing of two MIS retorts with a commercially-sized cluster of 13 MIS retorts. The Project will also develop and support research into the development of valuable by-products such as cement and soil-stabilizing material and of upgraded products from the shale oil.

Integral to the demonstration Project are the analyses and actions related to environmental and socioeconomic factors. Activities related to these factors begin with preparation of a Detailed Development Plan and a Supplemental Environmental Impact Statement, and with the application for the large number of federal, state and local permits that are required to assure that community and environmental concerns are properly addressed. These activities continue throughout the life of the Project through the monitoring of air and water quality and through the mitigating actions taken to protect the environment.

The ten-year Project will provide the data needed in all areas (technical, economic, financial, environmental and socioeconomic) to provide a solid foundation for commercial oil shale developments in the first decade of the next century. The Project is small enough so that if unforeseen technical, environmental or socioeconomic problems arise, they can be corrected without the significant cost that might occur during a full-scale development; thus, the Project will provide the data and experience that will be the basis for required controls during commercial development.

TABLE OF CONTENTS

	Page
Title Page	i
Abstract	iii
Table of Contents	v
List of Tables	vii
List of Figures	viii
Executive Summary	ix
 1.0 Background and Objectives	 1
1.1 Background	1
1.2 Project Objectives	1
 2.0 Project Summary	 3
2.1 Elements of the Proposed Proof-of-Concept Project	3
2.2 Participants in the Development of the Plan	4
2.3 Summary of Work Done	8
 3.0 Conclusions and Recommendations	 11
3.1 Summary of Conclusions	11
3.2 Future Work	12
 4.0 Preliminary Engineering Design and Cost Estimate	 13
4.1 Overview	13
4.2 Process Design	13
4.3 Underground Processing	16
4.4 Above Ground Processing	19
4.5 Steam and Power Generation	22
4.6 Other Systems	23
 5.0 Fluidized Bed Combustor Design Parameter Confirmation	 27
5.1 Task Overview	27
5.2 Tampella-Keeler Test Program	28
5.3 Pyropower Test Program	30
5.4 Western Environmental Services - Independent Emissions Testing	33
5.5 Western Research Institute - Shale and Ash Testing	36
 6.0 Permit Review and Reactivation	 39
6.1 Overview	39
6.2 Federal Permit Documents	40
6.3 State Permits	40
6.4 County Permits - Rio Blanco County	44
6.5 Miscellaneous Permits	46

7.0	Mining and Facilities Review	53
7.1	Introduction	53
7.2	Existing, Hoisting and Underground Facilities	53
7.3	Mine Plan	57
7.4	Underground Muck Handling	62
7.5	Mining Equipment	62
7.6	Surface Ash Disposal	63
7.7	Underground Manpower Requirements	63
7.8	Mining and Operation Schedule	63
7.9	Mining Costs	64
8.0	C-b Lease Requirements	65
8.1	Overview	65
8.2	Lease History and Status	65
8.3	Review of Significant Lease Terms and Requirements	66
8.4	Actions Required To Authorize Proof-of-Concept Project	69
9.0	Financial Plan Development	71
9.1	Task Overview	71
9.2	Capital Costs	71
9.3	Operating Costs	71
9.4	Products and By-Products	77
9.5	Economic Analysis	77
10.0	Marketing Plan Development	85
10.1	Task Overview	85
10.2	Electric Power Marketing	86
10.3	Shale Oil Marketing	89
10.4	By-Product Marketing	92
11.0	Project Management and Execution Plan Development	101
11.1	Task Overview	101
11.2	Project Philosophy	102
11.3	Management Plan Considerations	102
11.4	Quality Assurance/Quality Control	105
12.0	Environmental Analysis	109
12.1	Task Overview	109
12.2	Summary Analysis of Environmental, Health and Safety Issues	110
13.0	References	117

LIST OF TABLES

	Page
1 Design Basis	14
2 Measured Emissions of Trace Metals	37
3 Tabulation of Existing & New Required Permits, Notices & Licenses	47
4A Capital Costs by Process Unit	73
4B Capital Costs by Year	74
5 Operating Costs & Product Revenues	75
6 Operating and Mining Manpower	76
7 Unallocated Support	78
8 Projected Cash Flow	79
9 Logan Wash Raw Shale Oil	89
10 Typical Upgraded Shale Oil	91
11 Concrete Formulations with CFBC Ash	94
12 Compressive Strength of Concrete Formulation Containing CFBC Ash	95
13 Unconfined Compressive Strength of Boiler Ash	97
14 Unconfined Compressive Strengths of A-4 Soil with Ash	97
15 Shale Oil Residue Distillation	99

LIST OF FIGURES

		Page
Figure iA	Western Oil Shale Region	xii
Figure iB	Project Region	xiii
Figure ii	Aerial View of CB Site Facilities	xiv
Figure iii	Preparation of a Modified In-Situ Retort	xvi
Figure 1	Regional Map and Oil Shale Basins	5
Figure 2	Location of Communities and Proposed Oil Shale Projects in the Vicinity of the CB Project	6
Figure 3	Aerial View of CB Site Facilities	7
Figure 4	Plant Process Block Flow Diagram	15
Figure 5	Preparation of a Modified In-Situ Retort	18
Figure 6	Illustration of Existing Surface Structures and Expected New Surface Processing Facilities	20
Figure 7	Water Management System Block Flow Diagram	25
Figure 7-a	Tract C-b Plot Plan	26-a
Figure 8	Tampella-Keeler Tests	31
Figure 9	Tampella-Keeler Tests	32
Figure 10	Pyropower Tests	34
Figure 11	Pyropower Tests	35
Figure 12	Heating Value of Oil Shale	38
Figure 13	Simplified Permit Development Logic	41
Figure 14	Isometric of Demonstration Project	58
Figure 15	Transmission Corridors	90
Figure 16	Master Schedule	103

EXECUTIVE SUMMARY

PLAN AND JUSTIFICATION FOR A PROOF-OF-CONCEPT OIL SHALE FACILITY

Growing imports of oil and other events in recent years, have made more apparent the national need for increased domestic sources of liquid hydrocarbon fuels. The very large oil shale resource has the potential to contribute significant new quantities of these liquid fuels to the national supply.

Some of federally controlled oil shale has already been leased to private corporations for development, including Tract C-b in Colorado, where Occidental Oil Shale, Inc. (OOSI) is presently the lessee. A significant part of the production infrastructure was constructed at Tract C-b by OOSI in the 1970's and early 1980's. However, the rapid decline in oil prices resulted in a discontinuation of this project.

The Oil Shale Action Committee, an association of government and industrial leaders in Colorado, Utah and Wyoming, proposed that a joint project be conducted and funded under a cooperative agreement among industrial, local, state and federal entities (Ref. i) to continue development of the oil shale technology.

The Congress appropriated \$740,000 for FY 1990 to support such a project, and called for the Development of a Comprehensive Plan and Justification for a proposed oil shale facility involving in-situ processing of western shales as well as possible surface processing of mined materials and wastes. OOSI, a subsidiary of Occidental Petroleum Corporation, submitted a proposal (the "Proposal" or "Study Proposal") to the Department of Energy (DOE) and was selected to prepare the Plan requested by Congress. A total of \$2.688 million was budgeted to complete the Plan, including \$1.548 million from OOSI and \$400,000 from the State of Colorado and local governments.

The focus of the Plan was upon developing sufficient technical and cost data to develop and obtain approval for a proposal to proceed with the permitting and construction of a proof-of-concept demonstration facility. During the study several changes in assumptions were determined to be necessary resulting in changes in the proposed Project design. Cash flow estimates were prepared for the Project, based upon these new assumptions.

The Project, as now studied by OOSI, involves a 10-year Proof-of-Concept demonstration of oil shale technology. The Project emphasizes the full-range of industrial activity. It also focuses on environmental considerations and safety as key elements of the undertaking, in addition to the production and marketing elements that are basic to any energy development. The Proof-of-Concept facility would demonstrate retorting and combustion technologies.

The Project has the support of the State of Colorado and local governments, as evidenced by their direct financial participation in the Study, and by letters of support from the Governor of Colorado, local officials and Senators and Congressmen from the region. The Project will provide local jobs and economic benefits to the region through purchases of materials and services in Colorado, Utah, Wyoming and elsewhere. Research and technical services required for development of the Plan were provided by firms throughout the region. The need for such services would expand as the Project ensues.

OBJECTIVES OF THE PROOF-OF-CONCEPT PROJECT

The primary objectives set forth in the Plan are to evaluate technology that can provide economic oil shale production in the next decade and to assess the consequences of implementing this technology. The technical objective is augmented by the fact that vast supplies of oil shale underlie public lands, the development of which will not only provide a significant new domestic source of liquid fuels but will be accompanied by significant royalty generation for the U.S. Treasury. The technology being evaluated is the Modified In-Situ (MIS) retorting process for raw shale oil production (Ref. ii), combined with a circulating fluidized bed combustor (CFBC) for the recovery of energy from the mined shale.

The second primary objective encompasses an evaluation of the environmental and socioeconomic aspects of oil shale development in combination with the technical and economic aspects, to assure that future commercial scale projects would not yield undesirable side effects. Thus, the Plan was charged with the responsibility of anticipating, detecting and for recommending mitigation measures for adverse effects that would impact upon the health and safety of workers, the community or the environment.

The technical challenge of the Proof-of-Concept Project is to demonstrate that multiple retorts could be operated under a commercial schedule. The Plan, therefore, calls for the simultaneous mining and construction of several retorts, with the simultaneous operation of two retorts. This is a logical extension of previous experimental work at OOSI's Logan Wash test site (Ref. iii) and would provide the means to demonstrate that these operations can be conducted in a safe, efficient and integrated manner.

LOCATION OF THE PROOF-OF-CONCEPT PROJECT

The proposed Project is on Tract C-b, a federal prototype oil shale lease near Meeker, Colorado, awarded in the early 1970's by the Department of the Interior to test technologies and confirm environmental and economic parameters prior to commercializing oil shale projects on federal lands. This program was preceded by a programmatic, regional and site specific EIS. OOSI is the current lessee. The site location is shown on the maps of Figure i. The three state region where western oil shale deposits are concentrated

are identified in Figure iA, while the Project region itself is shown in Figure iB.

Since the lease was awarded in 1974, facilities have been constructed which make it possible to begin mining operations at a much lower cost and in an earlier time frame than any other inactive or green field site. The facilities already constructed on the site include production and service shafts and attendant hoisting facilities that are among the largest and most modern in the United States. The surface facilities are shown in the photograph on Figure ii. Electrical transmission lines are already in place to transmit electricity produced to markets remote from Western Colorado. Buildings, water treating and environmental monitoring equipment are also available. All these facilities are essentially new.

Tract C-b is in the center of the Piceance Basin where the oil shales are deep and thick. Mines are likely to be gassy, but the extremely low concentrations are not anticipated to interfere with operations. It is the area of western oil shale deposits which have the richest shales and thus the area where there is the greatest potential for low cost production. The Federal government controls most of the oil shale in this part of the Piceance Basin and has much to gain financially from its ultimate development, through royalty revenues and lease bonus payments. The four original prototype lessees bid over \$200 million in bonus payments.

ELEMENTS OF THE PROOF-OF-CONCEPT PROJECT

The Plan that was developed encompassed the many different activities that are involved in such a complex undertaking. These include: the technology for mining and processing oil shale, both underground and above ground; the environmental and legal reviews required to obtain permits for operation and to prevent environmental damage; and the management structure to coordinate the Project. Specifically, the Plan accomplished:

- o A preliminary design of all process facilities;
- o A cost estimate for construction and operation of the facilities;
- o An environmental analysis of possible Project impacts and of mitigation measures that might be available;
- o An analysis of permits and other approvals required to undertake the Project and a plan to attain the permits;

Figure iA
Western Oil Shale Region

Project Region
Figure iB

xiv

CATHEDRAL BLUFFS SHALE OIL PROJECT
AERIAL VIEW OF CB SITE FACILITIES

Figure ii

- o An analysis of commercial products and by-products to be produced and a marketing plan for that sale;
- o A cash flow estimate for the Project and an assessment of the feasibility of non-recourse financing; and
- o A management plan to implement the Project.

The results of these Plan activities necessitated some changes in the Project from the Proposal. The elements of the current proposed Project are summarized below.

Technical Aspects The technology assessment concluded that the Project must include a demonstration of the MIS retorting and the CFBC technologies at a commercial scale. The Project will concentrate on cost reduction, efficiency improvement and environmental acceptability. Because of the importance of these two primary technical systems, their status is reviewed as determined during development of the Plan.

The key to the OOSI process is that the oil shale rock is treated in place in the ground, in an MIS retort. Preparation of the retort requires several steps, including excavating part of the rock and rubblizing the rest, as shown in Figure iii.

Three rooms or voids, each 165 ft square, are mined at each of the Lower, Upper and Intermediate Levels of the retort as shown in the left hand side of the Figure. Holes are drilled in prescribed patterns into the shale formations separating the three voids. The holes are filled with chemical explosives and detonated, creating a rubblized mass of oil shale approximately 165 X 165 ft X 278 ft high. The rubble contains approximately 350,000 tons of broken shale with a 20 percent void volume. Also shown on the Figure is a Lower Product Level, which is mined from the Lower Void Level, where retorting products are collected.

An extensive test program to develop the MIS technology was conducted by OOSI at its Logan Wash site near De Beque, Colorado. Tests were run on several retorts at different sizes, and they included the simultaneous processing of two MIS retorts that were essentially the same size as each of the thirteen retorts envisioned for the Proof-of-Concept Project. A portion of the experimental work at Logan Wash was jointly sponsored by the DOE and Occidental; however, the rubblization program was funded solely by and is proprietary to Occidental.

Preparation of a Modified In Situ Retort

Figure iii

A demonstration project at Tract C-b is the next logical step in the development of MIS technology, because it takes the successful results from the Logan Wash tests and translates them to a somewhat different geologic and environmental regime. It will also provide the means to develop the logistics of full commercial operation with simultaneous mining, retort construction, retort firing and retort clean-up.

The use of a CFBC to produce electric power and steam is a new concept for oil shale projects, which has been made possible by the commercialization of fluidized bed technology for coal combustion. Required design data for this new application were obtained during pilot plant tests run in May, 1990, at Tampella Keeler's facilities in Williamsport, Pennsylvania, and in June, 1990, at the San Diego facilities of Pyropower, Inc. These tests confirmed the operating parameters anticipated for the Project, and they demonstrated the environmental benefits of this technology (Ref. iv).

The current design calls for a thirteen retort MIS system (as compared to the 17 retorts in the Study Proposal), combined with the simultaneous processing of two of the retorts, and results in the production of 1206 barrels per day of raw shale oil and 34 megawatts (as compared with 43 MW) of electricity.

Marketing Aspects The shale oil is expected to be upgraded to a premium syncrude that is an ideal feed stock for the production of reformulated, low sulfur diesel fuel and aviation fuels. The gasoline fraction also has the potential for reducing polluting automobile exhaust emissions. A portion of the electricity will be consumed internally by the Project, and the remaining 25 megawatts are available for sale. Discussions currently under way with potential buyers of shale oil and electricity indicate that arrangements can be made to sell these quantities of products at fair prices and under terms acceptable to all parties.

In addition to shale oil and electricity, the Project will seek to develop both by-products and added value products. This effort is designed to increase revenues and to reduce the disposal cost for ash from the CFBC. The first steps for development of the more valuable products have been undertaken with research programs at Universities and private firms in Pennsylvania, Wyoming and Utah. The results to date are promising, especially with respect to the use of CFBC ash as a cement additive, or as a soil stabilizer, for road building applications.

Environmental Aspects Another key objective involves several environmental and permitting activities. The result of this work would be to terminate the lease suspension on Tract C-b, and to obtain all federal, state and local permits required to begin construction and operation of the facility. The environmental and permitting

activities conducted as part of the Plan, and the follow-up steps that must be accomplished during the Project, are described below.

West Virginia University coordinated an Environmental Analysis Program for the Project, by retaining experts from around the Country to analyze each aspect of the Project (Ref. v). These experts have been exposed to all of OOSI's archives, and they have toured Tract C-b and the OOSI test facility at Logan Wash.

Their findings have been incorporated into a separate report. In summary, no environmental obstacles were revealed that would preclude proceeding with the Project, and it was concluded that socioeconomic impacts in the Project area would be positive.

Special attention is being paid to monitoring environmental factors and providing state-of-the-art mitigation measures. Extensive environmental and socioeconomic background information has been compiled for the Tract over the last 15 years and permits were obtained for the large scale operations contemplated in the late 1970's and early 1980's. Those permits have been reviewed and would be modified to allow the Project to proceed. It has been concluded that all required permits can be obtained in a timely manner.

Under the terms of the C-b Lease, a Detailed Development Plan (DDP) is the operative document for initiating changes to activities on the Tract. The DDP would be amended to match the scope of the Proof-of-Concept Project. In addition, the BLM would prepare a Supplemental Environmental Impact Statement (SEIS) for the Project. The scope of work for the SEIS and a plan for managing its execution has been prepared.

Management Aspects A Project Management and Execution Plan (PMEP) was developed to provide the guidelines to assure that 1) budgetary and schedule goals of the Project are achieved; 2) an operable, reliable and safe plant is built and operated; 3) activities are conducted in an environmentally and socially acceptable manner; and 4) technical and other objectives are achieved. The PMEP was developed using input from all the other tasks. It incorporates the results of earlier work by Cathedral Bluffs Shale Oil Company and other shale oil projects in the region. The plan considers schedules and decision point milestones; general responsibility assignments; cost, schedule and procurement control systems; alternative contracting plans; and general plans for mining and construction. An important management tool in the PMEP is a Quality Assurance/Quality Control (QA/QC) program.

FINANCIAL ASPECTS OF THE PROJECT

A cost estimate and cash flow analysis were developed for the Project.

The total capital cost of the Project as reconfigured is estimated to be \$225 million in as-spent dollars. While the current estimate of total capital costs is approximately \$28 million less than previously estimated, the reconfigured Project is also smaller in that only 13 MIS retorts are now included, versus the previous 17 retorts, and the size of the power plant has been reduced from 46 megawatts to 33 megawatts. This reduction in scale, which results in a reduction in Project revenues, was necessitated by an inability to secure sufficient power purchase commitments to support the larger power plant. In addition, the study proposal assumed that federal, state and local governments support would pay for 50% of the capital costs as incurred; however, the current government funding proposal spreads the support over the life of the Project. Therefore, the number and timing of the MIS retorts were changed to reduce the resulting increased early year deficits as much as possible, while still achieving all Project objectives.

In spite of these efforts to mitigate the increase in net Project costs, the estimated total cash cost to Occidental has increased to approximately \$267 million from the previously estimated \$225 million.

Based upon the projected annual cash flows to the Project and its projected negative operating cash flow in all years, it was determined that the Project would be incapable of obtaining any significant non-recourse debt financing.

RECOMMENDATIONS AND FUTURE WORK

The Plan and Justification for a Proof-of-Concept Oil Shale Project have demonstrated the technical viability of the demonstration. The conduct of the Project is consistent with a report (Ref. vi) recently released by the National Research Council. The report recommends additional research and demonstration for Western Oil Shale with the goal of reducing costs to the \$30 to \$35 per barrel (1990 dollars) level.

Several steps are required to move the Proof-of-Concept Project to the next milestone. These include:

- o Obtain a commitment to proceed with the Project from OOSI and a guarantee of its commitment from Occidental Petroleum Corporation, its parent, or obtain a commitment to proceed with the Project from another entity with adequate financial resources.
- o Secure funding from the governmental sector for the Project
- o Establish a working relationship among participants
- o Complete the detailed design

- o Complete the DDP, obtain permits and support the preparation of an SEIS
- o Initiate shaft and facility maintenance and the pre-construction program at the Tract C-b mine
- o Conclude marketing arrangements
- o Conclude lease negotiations with BLM.

These activities would be essentially completed in the first year of the 10-year Project. Then the Project would move into the construction phase.

REFERENCES

- i. Rocky Mountain Oil and Gas Association, June, 1989, "Resolution by The Committee on Oil Shale", Denver, Colorado.
- ii. Hulsebos, J., B.P. Pohani, R.E. Moore, R.L. Zahradnik, "Modified-In-Situ Technology", International Conferences on Oil Shale and Shale Oil, Beijing, China, May 16-19, 1988.
- iii. Stevens, A.L. and R.L. Zahradnik, "Results from The Simultaneous Processing of Modified-In-Situ Retorts 7 and 8", 16th Annual Oil Shale Symposium, Golden, Colorado, April 13-15, 1983.
- iv. Moore, Roger E., R. Glenn Vawter, Joseph Yerushalmi, November, 1990, "Fluidized Bed Combustor Test Report", DOE Report No. DOE/MC/27084-2960.
- v. West Virginia University, "Proof-Of-Concept Oil Shale Facility Colorado Tract C-b", September, 1990.
- vi. National Research Council, Committee on Production Technologies for Liquid Transportation Fuels, 1990, "Fuels to Drive Our Future", National Academy Press, Washington, D.C.

1.0 BACKGROUND AND OBJECTIVES

1.1 Background

Growing imports of oil and other events in recent years, have made more apparent the national need for increased domestic sources of liquid hydrocarbon fuels. The very large domestic oil shale resource has the potential to contribute significant new quantities of these liquid fuels to the national supply.

Some of this federally controlled land has already been leased to private corporations for development, including Tract C-b in Colorado, where Occidental Oil Shale, Inc. (OOSI) is presently the lessee. A significant part of the production infrastructure was constructed at Tract C-b by OOSI in the 1970's and early 1980's. However, the rapid decline in oil prices resulted in a discontinuation of this project.

To continue development of the oil shale technology, so that full commercialization might become possible by the end of the decade (Ref. 1), a joint project was proposed, by the Oil Shale Action Committee (Ref. 2), an association of government and industrial leaders in Colorado, Utah and Wyoming, that would be conducted and funded under a cooperative agreement among industrial, local, state and federal entities. The Project as proposed by OOSI involves a 10-year Proof-of-Concept demonstration of oil shale technology. The Project emphasizes the full-range of industrial activity. It also focuses on environmental considerations and safety as key elements of the undertaking, in addition to the production and marketing elements.

This report presents the results of the Phase I study that was perceived as necessary to evaluate more fully the Proof-of-Concept Project (Project). Phase I consisted of the development of a plan and justification for the Demonstration Project (Plan). It was jointly funded by OOSI, Rio Blanco County, the State of Colorado, and the United States Department of Energy (DOE). The Plan so developed is presented in this report.

1.2 Project Objectives

The primary objective of the Phase 1 Study was to develop a plan for evaluating technology that can provide economic oil shale production in the next decade. This objective is motivated by the vast domestic deposits of oil shale, the development of which would provide a significant new domestic source of liquid fuels. Development of federally controlled resource could also produce significant royalty revenues to the U.S. Treasury (Ref. 3,4). The technology being evaluated is the Modified In-Situ (MIS) retorting process for raw shale oil production, combined with a circulating fluidized bed combustor (CFBC), for the recovery of energy from the mined shale.

This objective encompasses an evaluation of the environmental and socioeconomic aspects of the Project in combination with the technical and economic aspects, to assure that future commercial scale projects would not yield undesirable side effects. Thus, the Plan was charged with the responsibility of anticipating, detecting and mitigating adverse effects that would impact upon the health and safety of workers and the community or on the environment.

The technical challenge of the Proof-of-Concept Project is to demonstrate that multiple retorts could be operated under a commercial schedule. The Plan therefore calls for the simultaneous mining and construction of several retorts, with the simultaneous operation of two retorts. This is a logical extension of previous large scale experimental work, and it will provide the means to demonstrate that these operations can be conducted in a safe, efficient and integrated manner.

The Plan was intended to identify and justify a sufficiently long-term project that would set the basis for future commercial operations. Specifically, it would determine the schedule and scope of the Project that would be needed to provide the required demonstration.

2.0 PROJECT SUMMARY

2.1 Elements of the Proposed Proof-of-Concept Project

The Proof-of-Concept Project, as proposed, would be located at Federal Prototype Oil Shale Lease Tract C-b in Rio Blanco County, Colorado. The Tract is in the semi-arid, high desert. The specific site is located approximately 40 miles north-northwest of Rifle, Colorado, and 40 miles south-southwest of Meeker, Colorado. This site is currently served by all of the utilities necessary to conduct anticipated operations and is accessed by a paved all-weather highway. A regional map of the three-state oil shale area is shown in Figure 1, and the Project area is shown in Figure 2. An aerial photograph of the existing facilities at the site are shown in Figure 3.

The focal point of the Project is the Modified In-Situ (MIS) process. Some elements of MIS technology are proprietary to OOSI. The process is based upon retorting broken oil shale in place in the ground. The construction steps for a single MIS retort are described in Chapter 4 and depicted schematically on Figure 4 in that Chapter. The MIS process was successfully demonstrated on commercial size retorts at OOSI's Logan Wash research and demonstration site located near De Beque, Colorado (Ref. 5,6,7). The Proof-of-Concept Project takes the next step in this technology, by integrating simultaneous mining, construction, retorting and reclamation activities.

The Circulating Fluidized Bed Combustor (CFBC) produces both steam for plant use and cogenerated electric power. The CFBC is fueled by a combination of MIS offgas and shale; some coal as a supplemental fuel can also be used. The offgas is produced in large volumes during MIS retorting. It is a low-BTU fuel gas containing water, condensable hydrocarbons, ammonia, and sulfur bearing constituents. The oil shale, while serving as the main fuel source for the CFBC, also contains considerable dolomite, calcite and other alkali minerals. These alkalis have been shown to capture the SO_2 released during combustion, and thus enable the operation to meet air quality emission standards.

Surface facilities required for the Project, in addition to the CFBC, include offgas processing, offgas compression, and sour water stripping. Cooling condenses large quantities of water and oil, and strips the gas of ammonia and sulfur-bearing constituents. This condensed water is used elsewhere in the process. Additional hydrocarbons are recovered by processing the cooled offgas through sponge-oil scrubbers.

Two MIS retorts will operate simultaneously and produce approximately 1,200 barrels per day (BPD) of raw shale oil. Excess steam from the CFBC will produce 34 MW of cogenerated power. Some power will be consumed internally within the process, with about 25 MW available for export sale.

Access to the Tract will be made available to third parties to conduct testing of Above Ground Retorts, oil upgrading, beneficiation, and mining technologies, subject to the consummation of mutually agreeable arrangements with OOSI, BLM and DOE.

2.2 Participants in the Development of the Plan

The direct participants in the development of the Plan for the U.S. Department of Energy were:

Colorado Department of Natural Resources
Colorado Department of Local Affairs
Rio Blanco County (Colorado)
Associated Governments of Northwest Colorado
Occidental Oil Shale, Inc.

A number of contractors with extensive oil shale experience and technical expertise worked on development of the Plan. They include:

Agapito and Associates - Grand Junction, CO
Boston Pacific - Washington, DC
Bechtel, Inc. - Houston, TX
Bunger and Associates - Salt Lake City, UT
Carie and Associates - Grand Junction, CO
Coury and Associates, Inc. - Wheat Ridge, CO.
CCP, Inc. - Fort Collins, CO
EMRx Corporation - Palisade, CO
Ford, Bacon and Davis Utah - Salt Lake City, UT
Geokinetics, Inc. - Salt Lake City, UT
McBride Enterprises - Houston, TX
Moore, Roger - Grand Junction, CO
Parsons Brinkerhoff - Denver, CO
Pyropower, Inc. - San Diego, CA
SAIC - Las Vegas, NV
Sinor and Associates - Niwot, CO
Stranger and Associates - Glenwood Springs, CO
Taylor, O. James - Denver, CO
Tampella Keeler - Williamsport, PA
Utah State University - Logan, UT
University of Pittsburgh - Pittsburgh, PA
University of Utah - Salt Lake City, UT
Vawter, R. Glenn - Washington, D.C.
West Virginia University - Morgantown, WV
Western Research Institute - Laramie, WY

Regional Map and Oil Shale Basins

Figure 1

**Location of Communities and Proposed Oil Shale
Projects in the Vicinity of the C-b Project**

Figure 2

CATHEDRAL BLUFFS SHALE OIL PROJECT
AERIAL VIEW OF CB SITE FACILITIES

Figure 3

2.3 Summary of Work Done

This Phase 1 Project was conducted under the Cooperative Agreement DE-FC21-90MC27084 between OOSI and the DOE. The work activities were jointly funded by the two entities together with Rio Blanco County and the State of Colorado. A Project team was established to manage and conduct the work effort, with review and assistance provided by the public entities.

The work scope mandated by the Cooperative Agreement included nine action-oriented tasks, that included design and cost evaluations, environmental and permitting analyses, and marketing studies. The objectives and accomplishments of each of these nine tasks are presented in Chapters 4 through 12 of the report. The work performed is summarized herein.

2.3.1 Technical Activities

MINING

An extensive mining infrastructure already exists at Tract C-b, created by the site lessee's investment of over 350 million dollars in the 1970's and early 1980's. These facilities were evaluated, and preliminary designs were developed for completing the mine to where the Project could be initiated. In addition, mining designs and cost estimates were developed for the full 10-year Project. This mining work is described in Chapter 7.

UNDERGROUND AND SURFACE PROCESSING

Once the underground retorts are built and ignited, the production of liquid fuels and gaseous by-products will begin. Liquid and gas products are collected underground, where an initial separation occurs before they are transported to the surface. Surface facilities were designed to process these streams with the objectives of recovering marketable raw shale oil; recovering hydrocarbon liquids and energy from the gaseous stream; and preventing the release of pollutants into waters and the atmosphere, in accordance with applicable federal, state and local regulations. The process design and cost estimate for these surface facilities are presented in Chapter 4.

ELECTRIC POWER PRODUCTION

The MIS process requires that about 20% of the rock in a retort chamber be mined and brought to the surface. This raw oil shale will be burned, together with retort offgas, in a CFBC to raise steam for process use and for the production of electric power. About 34 MW of power will be produced, of which 25 MW will be available for export sale.

The use of a CFBC for burning oil shale and gas produced in oil shale retorts is a relatively new application. Therefore, pilot plant tests were conducted by two suppliers of commercial CFBC units to provide design data for the Project. The results of these tests are presented in Chapter 5.

2.3.2 Environmental and Socioeconomic Activities

ENVIRONMENTAL ANALYSIS

A team of experts conducted an evaluation of the impact of the Proof-of-Concept Project on the environment and on the local community, and an independent study was made by the Colorado Department of Public Affairs (Ref. 8). The intent was to identify potential environmental, health, safety, and local economic and social impacts that could occur, and to identify areas for control or mitigation. It was also the intent to identify areas for study during the Project that would provide data not now available. This analysis, which precedes the preparation of a Supplemental Environmental Impact Statement, is presented in Chapter 12.

LEASE REVIEW

The lease for Tract C-b is held by OOSI, and it is administered by the BLM. The lease is currently in suspension, following termination of a project planned for the early 1980's. This task evaluated the terms of the lease, and determined how termination of the lease suspension would impact the Project. The results of this analysis are presented in Chapter 8.

REVIEW OF PERMITS

A large number of permits are required for large industrial projects. Various permits are issued and administered at three levels of government: federal, state and county. All required permits for the previously planned project, in the early 1980's, had been attained. Some have lapsed and must be reactivated. In other cases, new regulations and the revised scope of the Proof-of-Concept Project require that new permits be obtained. This task reviewed the status of existing permits and identified the actions needed to obtain all necessary permits. The results are presented in Chapter 6.

2.3.3 Management and Marketing Activities

MARKETING ANALYSIS

The Project would produce two products to be sold: about 1200 BPD of shale oil, and 25 MW of electric power. In addition, it was recognized that by-products produced from CFBC ash, or upgraded specialty chemicals recovered from raw shale oil, could

have a potentially positive and significant impact on the economics of oil shale development. The marketing considerations related to the sale of electricity and shale oil were analyzed under this task. In addition, laboratory research and marketing analyses were conducted to evaluate various by-product possibilities. This work is described in Chapter 10.

ECONOMIC ANALYSIS

The output from all other tasks becomes the input to economic and financial analyses which are covered by this task. The results are presented in Chapter 9.

MANAGEMENT PLAN

In order for the Proof-of-Concept Project to succeed in all areas, including the technical, the environmental, and the financial aspects of the Project, a strong management team, operating under a well-defined management plan, must be in place. The definition of the management plan was developed under this task, as described in Chapter 11.

3.0 CONCLUSIONS AND RECOMMENDATIONS.

3.1 Summary of Conclusions

The conclusions reached upon the execution of each task are summarized in each of the chapters that follow. The net result of these efforts are the conclusions that:

- o The Proof-of-Concept Project can be successfully executed as a technical matter and its technical objectives can be attained; however, the total net cash out flow of the Project will be higher than that estimated in the Study Proposal;
- o A technical program involving the construction of MIS retorts, CFBC units, and a power generation unit will provide the required background and confidence for future commercial operations;
- o The plan for simultaneous mining, construction and retorting activities will provide the operating background needed for a commercial system: to allow an operational increase in the system critical to a rate involving numerous clusters of retorts, and the production of some tens of thousands of barrels of shale oil per day;
- o The environmental considerations are well known and the potential for negative impacts are small;
- o The required operating permits can be attained;
- o The Project is small enough to determine with minimal risk whether any unanticipated environmental problems could occur, and, if so, to determine how they may be eliminated, controlled or mitigated before commercial scale operations are undertaken;
- o The socioeconomic benefits to the local communities will be positive;
- o The Project products can be produced and sold commercially, and there is a good potential for the sale of some by-products; and
- o The cash flow characteristics of the Project are not sufficient to allow for any significant non-recourse debt financing of the Project.

3.2 Future Work

Upon initiation of the Proof-of-Concept Project, several activities would be undertaken concurrently. The focus will be on those tasks that are critical to the initiation of construction and operation of the retorts and surface facilities. These tasks include:

- o Preparation of a Detailed Development Plan (Chapter 8);
- o Preparation of a Supplemental Environmental Impact Statement, and the initiation of all related environmental monitoring activities (Chapter 8);
- o Application for all required permits (Chapter 6);
- o Completion of the mine-related infrastructure as necessary to bring existing facilities to the required state of readiness (Chapter 7);
- o Final design of the mine (Chapter 7), and the surface processing facilities (Chapter 4) including the CFBC (Chapter 5);
- o Updating of the Project Management and Execution Plan (Chapter 11);
- o Completion of marketing plans for electricity and shale oil (Chapter 10);
- o Continuation of investigations of by-products and added-value products (Chapter 10); and
- o Development of a definitive cost estimate and financial analysis.

4.0 PRELIMINARY ENGINEERING DESIGN AND COST ESTIMATES

4.1 Overview

The objective of this task was to prepare a preliminary engineering design and cost estimate for the Proof-of-Concept Oil Shale Project. A design basis was developed that met the criteria of the Project: to provide a facility that would demonstrate the critical technical factors required for commercial operation of a Modified In-Situ (MIS) facility. In addition, the system would provide the technical means to resolve environmental issues associated with the development.

It was determined that the Project would require the operation of a cluster of MIS retorts. This will involve the simultaneous operations of mining, retort construction, retort combustion, and retort clean-up with the associated surface processing of liquid and gaseous products from the retorts. In addition, the simultaneous combustion of two retorts was specified. The design basis and process system that meet these objectives are described in this chapter.

4.2 Process Design

4.2.1 Design Basis

The plant will have two MIS retorts burning simultaneously, one MIS process facility and one power plant with two CFBC boilers. The overall oil production will be approximately 1200 BPD (barrels per day). The total power production will be 34 megawatts with 25 megawatts available for sale. The design basis is summarized in Table 1.

4.2.2 Overall Process

Figure 4 shows a block diagram depicting the overall plant process. The process facility is divided into the areas summarized below:

- o Underground Processing - collects and performs primary separation of oil, water and offgas from the retort, and then transports them to the aboveground processing facilities;
- o Aboveground Processing - further removes oil and water from the MIS offgas, performs initial clean up of the separated water, and prepares the offgas for its combustion in the CFBC;
- o Material Handling - prepares and transports oil shale for burning in the CFBC;

TABLE 1
DESIGN BASIS

MIS Retorting

Number of retorts burning simultaneously	2	
Number of retorts burned per year	2.5	
Fisher Assay, GPT	27	
Total shale oil production	1207 1270	BPCD BPSD
Total MIS offgas (with 2 retorts burning)	241,292	lb/hr
Total CFBC steam flow (burning shale and offgas)	290,000	lb/hr
Export Power	25	MW

Material Handling

Bulk density of hoisted rock	85	lb/cu ft
Underground primary crushing	-8 "	nominal
Peak hoisting rate	350	tons/hr
Mine production	357	days/year
Remote stockpile capacity	500,000	tons
Working stockpile	10,000	tons
Feed rate to CFBC	60	TPSH

Ash Handling and Disposal

Fly ash bulk density	35	lb/cu ft
Fly ash normal rate	40	TPSH
Bottom ash bulk density	65	lb/cu ft
Bottom ash normal rate	25	TPSH

**Plant Process
Block Flow Diagram
Figure 4**

- o Steam Generation - produces steam in the CFBC boilers, using energy from the incineration of MIS offgas and mixed oil shale;
- o Power Generation - produces electricity for internal consumption and for export sale;
- o Water Treatment - performs water treating and final clean up of process water, consisting of primary water treatment, wastewater treatment and boiler feedwater treatment;
- o Utility Systems - includes cooling tower, natural gas distribution, fire water, instrument and plant air, and sanitary sewers;
- o Site Facilities - includes the site development, buildings, interconnecting pipeways, and the tank farm.

These areas are covered in more detail in Sections 4.3 through 4.6.

4.3 Underground Processing

The key to the OOSI process is that the oil shale rock is treated in place in the ground in an MIS retort. Preparation of the retort requires several steps, including excavating part of the rock and rubblizing the rest. This procedure is discussed more fully in Chapter 7, and is summarized below and in Figure 5.

Three rooms or voids, each 165 ft square, are mined at each of the Lower, Upper and Intermediate Levels of the retort as shown in the left hand side of the Figure. Holes are drilled in prescribed patterns into the shale formations separating the three voids. The holes are filled with chemical explosives and detonated, creating a rubblized mass of oil shale approximately 165 X 165 ft X 278 ft high. The rubble contains approximately 350,000 tons of broken shale with a 20 percent void volume. Also shown on the Figure is a Lower Product Level, which is mined from the Lower Void Level, where retorting products are collected.

4.3.1 Retort Construction

After preparation of the retort by mining and rubblization, it is sealed so that the combustion and retort fluid products can be controlled and collected. Sealing is achieved by constructing bulkheads or semipermeable membranes at each opening, to isolate individual retorts. Bulkheads are constructed from steel plate reinforced with structural steel members. This assembly is anchored to the mine opening with rock bolts, and is then grouted in-place to provide the final air seal. Semipermeable membranes are timber structures backfilled with soil and rock, which separate one retort from another.

A product collection system is installed below the retort at the lowest mine level. Its function is to perform the initial separation of liquid and gaseous retort products, and to transport these products to the surface.

4.3.2 Retort Ignition

Organic material in the oil shale rock is burned to provide the energy needed for retorting. The ignition phase (Ref. 9) establishes a uniform combustion zone across the surface of the retort. The Hot Inert Gas Generator (HIGG) ignites the retort by blowing heated gas over the top of the rubble column (into the void space shown in the right hand drawing of Figure 5) at a prescribed temperature and composition. When the surface of the rubble reaches the ignition temperature, excess oxygen is introduced through the HIGG and the shale begins to burn. Combustion quickly becomes self sustaining; the HIGG is then turned off and moved to the next retort.

4.3.3 Oil Production and Recovery

Once the retort is burning, gas and vapor products form due to both combustion and pyrolysis of the oil shale. As the gas stream flows down through the retort and contacts cooler rock below the combustion front, the heavier shale oil components and some water will condense. This liquid flows to the bottom of the retort and is collected inside the bulkhead of the product level. An initial separation of oil and water then takes place within the product level. The remaining gas stream (offgas), liquid oil, and water are piped to the surface for further processing, or for combustion in the CFBC power plant.

About 250,000 barrels of potential oil production is contained in a single retort. Process yield is 75 percent, or approximately 190,000 barrels of recoverable oil. Of this amount, approximately 130,000 barrels are recovered as liquids at the bottom of the retort, and about 60,000 barrels are carried in the offgas.

4.3.4 Retort Quenching

After about 146 days of burning, the combustion front reaches the bottom of the retort and the retorting operation is complete. The full retort at this time contains a large amount of very hot spent shale. Therefore, the rock is quenched with water to absorb this thermal energy (Ref. 10,11). The quench water first evaporates until the retort is cooled below the boiling point, then liquid water begins to accumulate in the product level of the retort. The water used for quenching consists primarily of water collected during the combustion of active retorts.

Preparation of a Modified In Situ Retort

Figure 5

4.4 Above Ground Processing

The process plant on the surface treats liquid and gas streams recovered from the retorts. Products from the surface facility are raw shale oil for sale, and a sulfurous gas that is used as fuel in the CFBC. In addition, various water streams are treated and reused. These operations are described below and were shown schematically in Figure 4. A computer generated drawing in Figure 6 shows the expected facilities (Ref. 12).

4.4.1 MIS Gas Cooling and Cleaning

Gas recovered from the MIS retort is hot and contains a wide range of gaseous components, plus a small amount of liquid that is entrained as small droplet aerosols. The primary vapor components are nitrogen from combustion air, and water vapor and carbon dioxide produced during combustion. Other components produced during the retorting operation are light hydrocarbons that have a significant fuel value, and hydrogen sulfide (H_2S) that must be removed before the gas stream is released to the atmosphere.

The first process step on the surface is quenching and cooling of the hot MIS gas with water. The quench tower receives the gas from a 60 inch diameter line running from the underground retorts. Offgas rises through the tower and contacts cool quench water in the tower's three packed sections. Cooled MIS gas then exits the top of the tower and is sent to the compression area. Condensate formed during cooling, which consists of approximately 87 percent of the initial water and all of the aerosol oil, are removed from the bottom of the quench tower.

Liquid products from the quench tower are sent to a plate separator column for further separation of oil and water. Separated oil is stored and sold. The water requires additional treatment because it has absorbed H_2S from the offgas stream. This sour water is refluxed to the quench tower, or discharged to the sour stripping area for further processing.

4.4.2 Offgas Compression

The MIS gas stream is moved from the retort to the surface by the offgas compressors located on the surface. Among the functions of the offgas compression system are to:

- o Draw combustion air through the active retorts;
- o Draw retort gases up through the quench tower;
- o Boost cooled MIS offgas pressure for additional oil recovery;

Figure 5

ILLUSTRATION OF EXISTING SURFACE STRUCTURES
AND EXPECTED NEW SURFACE PROCESSING FACILITIES

- o Maintain a negative pressure inside the retorts to prevent retort gas from leaking into the mine;

Two identical parallel compressor units will each handle 50 percent of the design flow rate. One will be driven by an electric motor and the other by a steam turbine. The different driver types are specified to increase reliability, in the event of a failure of the electrical system.

A suction drum upstream of the compressor removes entrained liquid from the gas feed stream. Liquid collected in the drum is returned to the plate separator.

Compressor discharge gas is cooled by heat exchangers and passes through a discharge drum. Any newly condensed material drops out here and is returned to the plate separator. The discharge drum exit gas is processed in the Sponge Oil Absorption and Stripping units for further oil separation.

4.4.3 Final Oil Recovery

MIS gas from the quench tower and plate separator still contains a significant amount of hydrocarbon vapor. The heavier of these organics, which consists of light oil in the C6+ range, are recovered in a sponge oil absorption system.

Sponge oil is circulated between two columns: the Sponge Oil Absorber and the Sponge Oil Stripper. Lean sponge oil and MIS offgas from the compressor enter the Sponge Oil Absorber. The lean sponge oil is enriched by absorbing most of the C6+ material contained in the MIS offgas. The absorber overhead stream now contains only light hydrocarbons together with a small amount of hydrogen sulfide gas. The light hydrocarbons contain enough fuel value in that they must be recovered. Therefore, this stream is sent to the CFBC for combustion and for removal of the hydrogen sulfide.

Rich sponge oil from the absorber is sent to the Sponge Oil Stripper for recovery of the C6+ material that was absorbed from the MIS offgas. The stabilized lean sponge oil can then be recycled back to the Sponge Absorber. The overhead vapors from the stripper are partially condensed and sent to the Sponge Oil Overhead Receiver. The overhead vapor products from the receiver are burned in the CFBC, while liquid from the receiver is pumped to storage and combined with the other recovered hydrocarbon streams.

4.4.4 Sour Water Stripping

Sour Water discharged from the Plate Separator is either used in the Quench Tower as a reflux stream, or it is discharged to the Sour Water Stripper where light hydrocarbons, ammonia,

hydrogen sulfide, and carbon dioxide are removed. Overheads from the Sour Water Stripper will be discharged to the CFBC for combustion. Stripped water can be recycled back to the Quench Tower's top reflux, returned to the mine as retort quench, or sent to the wastewater treater.

4.4.5 Emergency Vent and Flare Systems

The emergency vent system is designed to maintain a vacuum in the retorts in the event that both of the main compressors are down at the same time. If a retort pressure rises above a prescribed level, the Emergency Vent Gas Blower is automatically activated. The Blower will discharge the gas through the Emergency Vent Stack to the atmosphere. Both the blower and the vent stack are located on the surface adjacent to the offgas shaft.

The major above ground process equipment are protected against excessive pressure by relief valves. This protection is provided by single relief valves installed in the sour water stripper, the quench tower and compressor suction drum, the compressor discharge drum, the sponge oil absorber, and the sponge oil stripper and overhead receiver.

All five relief valves will be routed through a flare header to the flare drum and stack. The flare header will be continually purged by a natural gas stream, and it will be burned at the top of the flare stack.

4.5 Steam and Power Generation

4.5.1 Circulating Fluidized Bed Combustor (CFBC)

Two streams produced during mining and retorting would be treated to capture most of their contained energy. The first stream is oil shale rock that is removed from the retorts to provide the void space needed for rubblization; this rock comprises about 20% of the rock volume in a retort. The second stream is MIS offgas released during retorting. After initial cleaning and recovery of the C6+ hydrocarbons in the surface process unit, this stream still contains a significant amount of lighter hydrocarbons. It also contains hydrogen sulfide gas (H_2S) that must be removed before the gas is released into the atmosphere.

Both streams, the mined oil shale and the MIS offgas, are burned in the CFBC unit, which accomplishes both functions indicated above. The energy in these streams is recovered to produce steam needed for the process, as well as excess steam for the production of electricity, as is described below. In addition, alkali rock constituents in the oil shale remove the H_2S and trap it in the ash from the CFBC.

A full description of the CFBC system, and of the test work done as part of the Plan, is presented in Chapter 5.

4.5.2 Steam Generation

Steam is generated in the two CFBC boilers. Each boiler produces 145,000 lbs/hr of steam at 1550 psig and 955° F, while firing oil shale combined with offgas from the MIS retorts. The creation of NO_x and SO₂ gas is controlled by the combustion process within the CFBC, as is discussed in Chapter 5. Particulate discharges to the atmosphere are controlled by a baghouse after each boiler. A single exhaust stack serves both CFBC units.

A portion of the steam is used within the aboveground process units, with the primary user being the sponge oil stripper. All excess steam is used to generate electric power.

4.5.3 Power Generation

Electric power is generated by a single turbine-generator unit. The turbine is a double automatic extraction-condensing machine, rated at 34 megawatts. The generator has a water/air cooled design and is rated at 37 MVA with a 0.9 power factor.

A water cooled condenser is used on the turbine discharge stream in conjunction with an evaporative cooling tower. All make-up water, both for the process and for the cooling tower, is obtained from the mine. A closed loop cooling water system is used for equipment cooling.

Electricity is transported in and out of the plant by an overhead pole line to the C-b Tract switchyard located approximately 1.5 miles northeast of the power plant. Excess electric power is sold as discussed in Chapter 10.2.

4.6 Other Systems

4.6.1 Material Handling

Oil shale from retort mining operations is stockpiled on the surface for later use as feed to the CFBC boiler units. There are 3 phases of oil shale production, storage, and reclaiming for combustion. The activities and approximate time periods for each phase are described below.

- o Phase 1 (0-36 months):

Oil shale from retort mining is stockpiled in remote surface storage areas. The CFBC power plant is not operating during this time period. Consequently, surface crushing and handling facilities are not operated. Material is transported by mobile equipment rather than by conveyers.

- o Phase 2 (37-65 months):
The CFBC power plant and the surface crushing and handling facilities are operating. Oil shale from the continuing mining operations will feed the working stockpile, and excess oil shale is trucked to the remote stockpile. Oil shale from the working stockpile is sized and transported by conveyors to the CFBC storage bins.
- o Phase 3 (65-108 months):
To supplement production from the mining activities, oil shale is reclaimed from the remote stockpile constructed in Phases 1 and 2. The oil shale is sized and transported to the CFBC storage bins.

4.6.2 Water Treatment

A water management plan has been established to limit the amount and type of water flowing out of the plant. The block diagram of Figure 7 depicts the main components of this system.

The primary water treatment unit treats mine water, taken from surface retention ponds, so that it can be used as plant makeup water. The mine water passes through a dual media filter, a zeolite softener and a degasifier. The water thus treated is used directly as cooling tower makeup, or is treated further for use as boiler feedwater.

The wastewater treatment unit treats process wastewater, from the Sour Water Stripper or the oily water/storm sewer. This cleaned water is then used as cooling tower makeup. All wastewater will be reused within the plant. None will be released or discharged.

The boiler feedwater treater provides makeup water for the power plant. It treats either cooling tower blowdown water, or water from the primary treatment unit.

4.6.3 Utilities

Several utility systems are described briefly here.

- o An open, recirculating cooling tower provides cooling water to the Aboveground MIS Process Facility and to the CFBC Power Plant.
- o Tanks containing hydrocarbons are blanketed with natural gas to prevent the formation of a flammable mixture in the vapor space above the liquid. This vapor space is vented into the Natural Gas Distribution System. Natural gas in the system is burned in the CFBC, or it purges the Emergency Flare Header.

**Water Management System
Block Flow Diagram**

Figure 7

- o Firewater is provided throughout the plant by a pressurized main system. Firewater is stored in a dedicated tank located above the process facilities in the plant parking area.
- o Plant and instrument air are each supplied by their own dedicated compressor.
- o Sewer lines and a lift station connect the facility to the existing, 9000 gallons per day, sewage treatment plant.

4.6.4 Site Facilities

New buildings are steel structures with metal siding. Buildings are provided with the utilities needed therein, based on their intended use.

The site is prepared into two terraced areas, separated by a 12 ft cut, with the CFBC plant located on the upper terrace. Some cut and fill operations are required. The MIS gas plant is located on the lower level, where very little earth work is required. Structures located on fill require straight shaft foundations into the rock below.

Roads are provided throughout the site for plant access and truck loading.

Storage tanks containing oil products, process water or other liquids generated or consumed by the plant are located in tank farms, away from the process facilities. Tank farms are installed at a lower elevation than the headframe collars, and they are diked to contain any spills.

Piping that runs between process facilities or the tank farms are supported on elevated steel piperacks and concrete sleepers. Where pipeways cross over plant roads, pipe bridges are built to maintain a 22 ft overhead clearance. All drainage from pipeways is routed to the process oily water/storm sewer and containment system.

An overall plot plan is provided in Figure 7-a.

Tract C-b
Plot Plan
Figure 7-a

5.0 FLUIDIZED BED COMBUSTOR DESIGN PARAMETER CONFIRMATION

5.1 Task Overview

5.1.1 Objectives

The combustion of Colorado oil shale in a Circulating Fluidized Bed Combustor (CFBC) was tested in manufacturers' pilot plants. Various fuel combinations were evaluated, including raw oil shale, simulated MIS gas, and various coals. Since this is a different application of the CFBC concept, these tests were needed to verify:

- o Operability;
- o Combustion characteristics;
- o Emissions;
- o Design parameters;
- o Characteristics of combusted shale;
- o Parameters for selection of optimized fuel mix.

5.1.2 Summary of Work Done

Oil shale was prepared at Tract C-b and shipped to two manufacturers' pilot plants. The first series of tests were conducted at Tampella Keeler's facility in Williamsport, Pennsylvania, where over 100 tons of shale and coal were burned in April and May 1990. The second series of tests were conducted at Pyropower's facilities in San Diego, California, in June and July, where over 25 tons of shale and coal were burned.

Separate environmental testing was carried out during the Pyropower program to provide an independent determination of the accuracy of on-line analytical instruments for SO_2 and NO_x , and also to measure the heavy metals which might be in the flue gas. Samples of spent shale from both pilot plants were analyzed for environmentally sensitive materials by Western Research Institute. Ash samples were also evaluated to determine if valuable by-products could be produced from them, as is discussed in Chapter 10.

Updated CFBC boiler costs were received from the boiler manufacturers, based upon their test results. Work was initiated on the on-site conditioning and disposal of spent ash. A visit was made to PAMA (Energy Resources Development, Ltd.) of Israel to observe the operation of their CFBC demonstration plant, including their ash conditioning and disposal methods; a letter of intent to negotiate terms for technology exchange was signed.

5.1.3 Summary of Conclusions

The test runs were successful, and they demonstrated that the CFBC process is quite capable of operating with oil shale as a fuel, either alone or in combination with MIS gas and coal.

Both boiler manufacturers have expressed confidence that large commercial boilers can be designed and that their operation can be guaranteed.

The test operations in general went smoothly, attaining low emissions of SO₂ and NO_x. A proven method for NO_x reduction, using ammonia injection, was tested and successfully confirmed. Soot deposition on the tubes caused the only significant operating problem, and this was resolved by blowing the tubes periodically with compressed air.

Western Environmental Services (WES) measured SO₂, NO and trace metals in the flue gases from the Pyropower design case run. No significant trace metal emissions were detected, and the Pyropower's continuous analytical instruments confirmed to be accurate and consistent with results obtained by EPA methods.

Western Research Institute tested samples of the combusted shale for characteristics of hazardous materials using the EPA TCLP method. No leachable heavy metals or organics were detected in the combusted shale samples. No special problems are anticipated in the storage or disposal of the ash.

5.2 Tampella Keeler Test Program

5.2.1 Tampella Keeler Test Facility

The Tampella Keeler pilot plant has a rated thermal capacity of 10 MBTU/hr. The unit has heat exchanger tubes generating steam fixed in the upper section of the fluidizer. The heat transfer area is adjusted by cutting out tubes. For a fixed area, bed temperature is controlled by adjusting the firing rate of fuels.

5.2.2 Feedstocks

Approximately 120 tons of blended crushed shale and 25 tons of coal from Colowyo Coal Mine near Meeker were shipped to Pennsylvania. Since the Tampella Keeler unit does not have either crushing facilities or separate feed systems for two solid fuels, the shale and coal were crushed (to approximately 1/4"x 0") and blended at an offsite facility. The need to blend the feedstock in advance of testing limited the flexibility to vary coal and shale ratios, but did not detract from the overall success of the tests. The MIS gas was simulated by recycling flue gas and spiking the recycled gas with natural gas and hydrogen sulfide.

5.2.3 Test Operations

The CFBC boiler was started up with a fuel oil burner firing into the bed. During the initial test runs, continued operation of the oil burner helped to maintain stable bed temperatures.

The flue gases are monitored continuously to measure concentrations of SO_2 , NO_x , CO and O_2 . The instruments are calibrated automatically. In addition, spot checks of the SO_2 concentration were made using "Draeger" tubes. Hydrogen sulfide concentration was measured using sensitive H_2S "Draeger" tubes. No H_2S was detected.

The major problem encountered during the testing was the buildup of shale dust on the tubes in the waste heat boiler and economizer. The pilot facility had a soot blower in the economizer, but not in the waste heat boiler. The build up on the tubes resulted in high temperature on the baghouse feed, which disrupted operations. Soot blowing in the economizer controlled this problem for about 3 days. Finally, the facility was shut down and the waste heat boiler blown out to clean the tubes. Then, an air lance was fabricated and installed to blow soot from the tubes in the waste heat boiler.

Due to removal problems, only a portion of the fly ash was recovered in drums. The remainder was disposed of at the local land fill. Approximately 80 drums of bottom and fly ash were returned to Tract C-b.

5.2.4 Test Results

These tests confirmed the results of previous small scale tests that have been reported in available literature: that shale can be easily burned in a CFBC with low emissions of NO_x and SO_2 . The tests demonstrated that oil shale is more effective than conventional limestone for SO_2 capture, with efficiencies of more than 98% at Ca/S ratios near 3/1. The tests showed complete combustion, with stable operation over a range of conditions (Ref. 13).

The shale decrepitates into very fine particles as the oil volatilizes and the mineral decarbonizes in the combustor. The majority of the ash is fly ash, which is recovered in the waste heat recovery section baghouse. Dust buildup on the heat recovery exchanger tubes caused problems of high flue gas temperatures into the baghouse, which could only be controlled by frequent soot-blowing of the economizer. The fly ash appears as a brown cement-like powder which wets easily, and which hardens quickly after wetting.

Figures 8 and 9 show the levels of SO₂ and NO_x emissions measured during the steady state runs. Sulfur dioxide capture of over 98% was measured in all the runs. NO_x emissions were within emission limits, except during tests when shale alone was burned.

5.3 Pyropower Test Program

5.3.1 Pyropower Test Facility

The Pyropower test facility is designed for a combustion rate of approximately 2 MBtu/hr. The facility can feed two separate solid fuels, plus limestone if required. The unit has a variable heat transfer area, which is changed by the insertion and withdrawal of bayonet cooling tubes. This feature allows adjustment of bed temperature, by adjusting the heat removal rate, when the fuel rate to the boilers is fixed at a constant value. This allows very accurate control of the bed temperature, as well as operations at partial load for fixed heat transfer area.

The test facility required modification for the recycle of flue gas to simulate MIS gas, and for the recycle required for shale alone combustion in a boiler designed for mixed fuels of MIS gas, shale and coal. A recycle gas blower was installed prior to the test program.

The detailed data from the Pyropower tests are given in Reference 13. It includes the summary results of each test period, the analytical data on fuel characteristics and the emissions data during the test periods.

5.3.2 Feedstocks

Approximately 30 tons of 2"x0" blended shale was shipped from Tract C-b to San Diego. In addition, about seven tons of crushed 1/4"x0 coal from the Powderhorn Mine in Colorado was also shipped. Spent ash from the Paraho test facility was shipped and then not tested. Coal gob from the Mid Continent mine in Carbondale, Colorado, was tested for only an hour, as it was too wet to feed into Pyropower's small test unit.

MIS gas was simulated by recycling flue gas and injecting propane and hydrogen sulfide.

5.3.3 Test Operations

The Pyropower facility was capable of crushing oil shale on site and feeding it to the main bin. During the test program, the hardness of the shale caused some problems in crushing, and some conveyor problems occurred during the run. The initial plan

CA/S RATIO VS. % SULFUR CAPTURE

Figure 8
Tampella Keeler Tests

AVERAGE NOx vs. BED TEMPERATURE

Figure 9
Tampella Keeler Tests

was to crush the 2" oil shale to $<1/4"$, but by the end of the run the crusher was set at $<3/4"$. Operations were smooth on all the size ranges. Crushed coal was fed to a separate feed system. The two-feed system allowed easy control of the shale and coal feeds.

5.3.4 Test Results

The performance of the unit was very similar to that of the Tampella Keeler results, with very high sulfur removal efficiencies of over 98.5%. In addition, the NO_x formation pattern followed the same behavior relative to temperature as was noted at Tampella Keeler: low temperatures increased sulfur capture, but also increased NO_x formation.

Due to the flexibility of the feed systems at Pyropower's facility, the range of operating conditions was expanded to allow tests over a wider variation in the ratio of calcium to sulfur and in the fuel ratios. Figure 10 shows the sulfur removal efficiencies for the test runs.

The Pyropower unit has the capability of testing ammonia injection as a means of NO_x control. Tests were done to determine this effect when burning oil shale alone, where high NO_x levels were measured. By injecting ammonia in the boiler cyclone outlet, up to 67% NO_x reduction was achieved at a 3/1 ratio of NO_x to NH_3 . Additional tests were conducted to investigate the combustion of NH_3 from the MIS sour water stripper in the boiler. Ammonia was injected into the bed and into the cyclone at various ratios. Very high NO_x reductions were achieved even while burning NH_3 in the solids bed, as shown in Figure 11.

The spent shale was not as fine as observed during the Tampella Keeler test. Fly ash constituted 75% or more of the total ash, with bottom ash up to 25%. The ash appeared to be very similar to the Tampella Keeler ash, acting as a brown cement which absorbed water and set up very quickly. All the ash produced was drummed and shipped to the Tract for storage.

5.4 Western Environmental Services - Independent Emissions Testing

5.4.1 Objectives

To guarantee that the emissions data were acceptable to State environmental permitting agencies, the continuous instruments at the pilot plants had to be checked by EPA-approved methods which employ wet chemistry.

SO2 Retention vs Ca/S Ratio

Figure 10
Pyropower Tests

NOx Emissions vs Temperature

Figure 11
Pyropower Tests

5.4.2 Results

Western Environmental Services (WES) was contracted to test the stack emissions of SO₂, NO_x, CO, and heavy metals during the "design" conditions period at Pyropower. WES conducted wet chemistry tests over two time periods and also utilized continuous analyzers. The results were nearly identical to those measured with the Pyropower instruments.

In addition, WES performed heavy metal testing of the flue gas from the baghouse. Continuous samples were collected for approximately 4 hours of the design test period. Three analyses were made during this period, and the results are shown in Table 2. The only high value, for the manganese measurement, is believed to be caused by carryover from the third and fourth scrubbing vessels in the Pyropower test units, which contained a solution of potassium permanganate. This system would not be included in an industrial plant, and these emission levels are not expected to cause permitting problems.

WES's testing results are also in Reference 13.

5.5 Western Research Institute - Shale and Ash Testing

5.5.1 Objectives

To refine design data, it was necessary to develop a site specific correlation of heating value versus shale grade (Fischer Assay gallons of oil per ton). In addition, it was necessary to analyze ash from both test burns, using the EPA's new TCLP leaching protocol, to determine whether they contained hazardous materials.

5.5.2 Results

This work was done by the Western Research Institute. The Fischer Assay and higher heating values were run on a number of core samples obtained from Tract C-b. The data were plotted and a least square analysis made to determine the best straight line fit. The results are shown in Figure 12.

Several samples of ash from the Tampella Keeler and the Pyropower burns were also analyzed by the TCLP procedure to determine leachable hazardous materials. No hazardous chemicals were detected at levels which would cause a "hazardous material" classification.

TABLE 2
MEASURED EMISSIONS OF TRACE METALS

Constituent	#1	Test #2	#3	Average
Arsenic, ug/m ³	1.809	0.000	0.000	0.574
Beryllium, ug/m ³	0.000	0.000	0.000	0.000
Chromium, ug/m ³	5.427	4.349	3.645	4.456
Copper, ug/m ³	2.447	2.899	5.771	3.713
Lead, ug/m ³	0.000	2.609	3.645	2.127
Mercury, ug/m ³	0.000	0.000	0.000	0.000
Manganese, ug/m ³	5.533	8.601	212.648	75.660
Nickel, ug/m ³	7.023	1.353	0.000	2.700
Cadmium, ug/m ³	2.873	1.256	1.215	1.755
Sulfur Dioxide ppm	0.907	0.244	0.305	0.471
Nitrogen Oxides ppm	280.	275.	230.	262.
Oxygens, % vol	4.75	5.00	4.8	4.85
Carbon Monoxide, ppm	50	55	50	52
Hydrocarbons, ppm	<1	<1	<1	<1

Figure 12
Heating Value of Oil Shale Backed on Fischer Assay

6.0 PERMIT REVIEW AND REACTIVATION

6.1 Overview

6.1.1 Objectives

A primary goal of OOSI is to assure that the Project operates within full compliance of all applicable environmental laws, and that mitigation measures are provided which control or eliminate potential long-term effects that could create such impacts. To meet these goals, the objectives of this task are:

- o To assure that regulatory requirements for permits are attainable under the Project as envisioned; and
- o To assure that all necessary permits are in hand, or can be attained in time to allow the Project to go forward on schedule.

6.1.2 Summary of Work Done

There has already been substantial development at the site for a project that was to be much greater in size and activity than the Project. Part of that earlier development involved the securing of all necessary permits for that much larger project (Ref. 14). The Project significantly reduces the potential for impact on the environment and, in some areas, creates new issues for consideration.

A complete re-examination of the permitting requirements was initiated to (1) assess the state-of-the-art for mitigative measures which will be required, (2) interpret the current regulatory requirements for Project development, and (3) provide input and feed-back for the facility design.

Assessment of the federal, state and county regulatory requirements are summarized in Table 3 (appended at the end of this chapter) "Tabulation of Existing and New Permits, Notices and Licenses" (revised 9/25/90). Where jurisdictional overlap exists, cooperative arrangements between entities have been initiated.

6.1.3. Summary of Conclusions

An assessment of mitigation capabilities and of the requirements for protecting human health and the environment has been accomplished and a "road map" was developed to guide the securing of necessary permits in a timely manner. This timing is summarized on Figure 16 in Chapter 11. Preliminary work for the preparation of the various permit applications has been initiated. Upon finalization of design specifics for the facility, the permitting effort would be carried to completion to secure the necessary permits.

6.2 Federal Permits

6.2.1 Lease

The Bureau of Land Management (BLM), as administrator of the property, manages the lease for use of the site and extraction of minerals. It is the federal agency directly concerned with potential impacts created by the Project. The lease stipulations require that the lessee submit a Detailed Development Plan (DDP) which fully describes Project activities. A DDP was prepared for the original project in 1976 and was approved by the United States Department of the Interior. The Project requires updating and modification of the previous DDP. This work has been initiated as in discussed in Chapter 8.

A Supplemental Environmental Impact Statement will be required. The work on the SEIS is also presented in Chapter 8.

6.2.2 Clean Air Act

The Clean Air Act Amendments of 1990 require facility permits, and one will be required for the Project. At this time, no rules or regulations have been promulgated or even proposed, so any further consideration would not be within the scope of this report.

6.2.3 Resource Conservation and Recovery Act

Although no ultimate wastes have been identified which will be classified as hazardous under RCRA, it is possible that during the period of retort quenching and purging such retorts will be waste treatment facilities. Likewise, during the period of biological treatment the purge water lagoons might be subject to regulation under RCRA.

6.3 State Permits

The State of Colorado has been granted primacy by the EPA under the Clean Air Act, Clean Water Act and the Safe Drinking Water Act. This means that compliance with state regulations relating to protection of human health and the environment in these areas will satisfy applicable federal requirements. Figure 13 shows the Permit Development Logic for the necessary state permits, which are described in Sections 6.3.1 through 6.3.4.

6.3.1 Reclamation Plan

A Reclamation Plan (RP) is required by the Mined Land Reclamation Division (MLRD) of the Colorado Department of Natural Resources. The purpose of the RP is to ensure that adequate provisions are made during the development phase of a project to provide the capability for restoration and reclamation of the site in the event of project closure and to avoid water pollution from the mining activities.

Simplified Permit Development Logic
Occidental Oil Shale Inc.
Proof-Of-Concept Facility

Figure 13

As with the DDP, earlier versions of the RP were prepared and approved. These have addressed more substantial areas of disturbance than is currently planned for the proposed Project. However, as regulatory criteria have also changed, a revised version of the RP has been initiated in line with discussions with the MLRD staff.

A first draft of the RP for the Project has been generated, requiring only the addition of the project specific criteria. Once completed, the RP document may be submitted to MLRD for a completeness review and for public comment prior to approval.

6.3.2 Water Quality Permits

Regulations for the Project usage and discharge of water are addressed by several agencies. Withdrawals of water from the mine and from wells fall under the jurisdiction of the State Water Court and the State Engineer, respectively. Permits are already in place for such withdrawals.

The discharge of water from the site is regulated by the Division of Water Quality (DWQ) of the Colorado Department of Health. The Colorado Discharge Permit System (CDPS) addresses various types of water discharges. For this Project, discharges may occur from mine dewatering, storm runoff and sewage plant operation.

Tract C-b currently has an active CDPS permit with an expiration date of June 30, 1993. The permit stipulations require that DWQ be informed in writing of any intent to construct, install or alter any activity that may result in a new or altered discharge.

Monitoring of water quality at the site has continued since the start of construction in the 1970's. Initiation of construction of a Project will implement an augmented water monitoring program.

The preparation of CDPS application documentation including the monitoring program will include a description of all water discharges. Meetings and discussions with the DWQ staff provided guidance on the scope and formation of these applications to meet DWQ criteria. Upon submittal, applications are reviewed by DWQ for completeness, deficiencies and meeting water quality criteria, and public comment is heard. Resolution of issues which may be raised will lead to the issuance of permits.

6.3.3 Air Permits

The technical approach for air permit applications has been formulated with, and is based on, meetings and subsequent correspondence with the Colorado Department of Health, Air Pollution Control Division (APCD).

Compliance with regulatory criteria relating to air emissions must be demonstrated on the basis of several criteria:

- (a) National Ambient Air Quality Standards (NAAQS) must not be exceeded as measured by ground level concentrations based on projected dispersion of emissions from site operations.
- (b) Pollutant emissions from sources at the site must not exceed Colorado New Source Performance Standards (NSPS).
- (c) If stack emissions of any Priority Pollutant will exceed certain annual limits, a Prevention of Significant Deterioration Permit (PSD) must be attained.

The following approach would be used to indicate compliance with this requirement:

- (a) To verify compliance with the PSD, computerized modeling of the proposed air dispersion of pollutants from the stack should be undertaken. The APCD approved Complex I model will be used; an evaluation of stack tip downwash will be made. For such modeling, site applicable meteorological data and current baseline air quality data are necessary. Meteorological data were recorded at the site from 1979 to 1985 and were submitted to BLM. To obtain current baseline air quality data, a plan for one-year of pre-construction air quality monitoring has been developed and is ready for submittal to APCD for review.
- (b) Colorado Regulation No. 6, which addresses NSPS does not currently provide an applicable standard for the type of operation proposed for the Proof-of-Concept Project. The Regulation only provides a standard of 0.3 lb. of SO₂ per barrel of oil for shale retorting operations. This would apply to the portion of emissions generated due to combustion of MIS offgas,

but provides no numerical standard for SO₂ emissions due to combustion of solid shale in the CFBC. Also, no standards are provided for NO_x or for particulate emissions. Therefore an approach paralleling that of Section XIII of Regulation 3 will be proposed, based on Innovative Technology.

(c) The determination of PSD permit application requirements is based on two criteria:

- (i) Whether the facility's principal product based on production rates and revenue is from the mining operation, or from power generation;
- (ii) Whether the emissions from the mining operation for any regulated pollutant exceeds 250 tons per year, or from the power plant operation exceeds 100 tons per year.

These determinations have yet to be made. However, should borderline situations arise, one or more PSD application submittals, as may be necessary, are contemplated.

The application process for the various air permits involves completeness and deficiency reviews by the APCD, and appropriate responses by OOSI as may be necessary. Public hearings are also involved. Upon resolution of any potential issues, the air permits will be issued.

6.3.4. Hazardous Waste Permit

The ash from CFBC pilot plant tests was tested using the EPA TCLP method, and found to contain no leachable heavy metals or organic compounds or any listed hazardous waste. Therefore the ash is considered as non-hazardous. Based on this finding, and in accordance with Colorado Department of Health Hazardous Waste Regulations, Section 261.4, a hazardous waste permit will not be required.

6.4 County Permits - Rio Blanco County

6.4.1 Special Use Permits

Application for the required Special Use Permit will trigger the county process for permits to construct and operate improvements within the county. The county's prime concern is the assessment of potential impacts on the environmental and socioeconomic status within its jurisdiction.

The Rio Blanco County permitting process was initiated by two pre-permitting meetings with the county Director of Planning and the planning staff. As a result, a draft Special Use Permit Application has been developed and is ready for submittal.

6.4.2 Major Development Permit

Based on the pre-permitting meeting indicated above, a determination was made that a Major Development Permit will be required.

The first step in this process is to post a "Notice of Project Planning." This notice was drafted and reviewed with the county. The necessary changes have been made and the notice is now ready for submittal. The next step is to develop the Preliminary Application for the Major Development Permit. A draft Table of Contents has been prepared and reviewed with the county staff. Changes have been incorporated based on their recommendations.

The Major Development Permit Application is a localized impact study relating both to effects in the immediate Project vicinity, and to the economic well being of the county. It pursues similar issues as those addressed by the SEIS.

The Major Development Permit process involves completeness and deficiency reviews, solicitation of public comment and responses thereto. Final action is based on reviews and recommendations by the County Planning Commission and the Board of County Commissioners. The Permit Development Schedule, Table 6-4, allows time for the necessary reviews and public comment.

6.4.3 Building Permits

Building Permits primarily address safety considerations for structures which involve occupancy by personnel. Included are reviews of structural integrity, electrical, plumbing, heating, ventilating and air conditioning.

After the Project design is reviewed with the county staff, a compilation of necessary building permits will be made. The relevant permit applications will then be prepared on forms obtained from the county.

6.4.4. Mobile Home Permits

Mobile homes may be used for critical site personnel during construction and operation of the Proof-of-Concept Project. Rio Blanco County requires the filing of permit applications for such facilities.

6.4.5. Temporary Use Permit

Temporary facilities may be involved at the site for the duration of the construction or operation of the Project. Upon determination of such a requirement, permit applications for these facilities will be made.

6.5 Miscellaneous Permits

Two miscellaneous permit applications will also be filed. These are primarily informational applications.

6.5.1 Air Intrusion Permit

The CFBC stack, in compliance with EPA Good Engineering Practice requirements, will have a height in the order of 340 ft. Structures exceeding 200 ft. in height require that an FAA permit notice be filed.

6.5.2 Underground Diesel Permit

The Colorado Division of Mines requires filing of permit notices for underground diesel equipment.

Table 3

OCCIDENTAL OIL SHALE INC.
PROOF OF CONCEPT PROJECT
TABULATION OF EXISTING AND NEW
REQUIRED PERMITS, NOTICES AND LICENSES

Issued May 4, 1990
Revised September 25, 1990

INDEX

	<u>Page</u>
GENERAL NOTES	2
A. AIR EMISSION PERMITS	2
B. WATER PERMITS	4
C. LAND PERMITS	5
D. OTHER PERMITS	6

GENERAL NOTES

1. Status Legend: N - new; E - existing; R - revise/reissue.
2. Air Emission Permit Sequence Number - first two digits indicate SIC number to which permit will apply.

Abbreviations:

APEN = Air Pollution Emissions Notice
CDH = Colorado Department of Health
CDNR = Colorado Department of Natural Resources
CPDS = Colorado Pollutant Discharge System
DDP = Detailed Development Plan
DOM = Division of Mines
DWQ = Division of Water Quality
FAA = Federal Aviation Agency
FCC = Federal Communication Commission
FD = Fugitive Dust
MLRD = Mined Land Reclamation Division
MSHA = Mine Safety and Health Administration
PSD = Prevention of Significant Deterioration
RBC = Rio Blanco County
SIC = Standard Industrial Classification

A. AIR EMISSION PERMITS

Agency: Air Pollution Control Division, Colorado Department of Health

<u>Seq. No.</u>	<u>Permit Type</u>	<u>Purpose</u>	<u>Status</u>
---------------------	------------------------	----------------	---------------

Construction Sources

16-1	APEN No C-11(454FD)	Fugitive Dust Construction Equipment	E/R
16-2	APEN No C-11(931-1)	Concrete Batch Plant & Related Items	E/R

Mining Sources

13-1	Emissions Permit	Mining & MIS Process Emissions	N
------	------------------	--------------------------------	---

<u>Seq. No.</u>	<u>Permit Type</u>	<u>Purpose</u>	<u>Status</u>
13-2	APEN	Mine Ventilation, Shaft Vent	N
13-3	APEN	Shale Mining Facilities	N
13-4	APEN	Shale Feeder Breaker	N
13-5	APEN	Shale Hoist Discharge	N
13-6	APEN	Shale Conveyor Transfer	N
13-7	APEN	Shale Conveyor Discharge to Pile	N
13-8	APEN	Shale Storage Pile	N
13-9	APEN	Shale Reclaim Conveyor	N

13-10	APEN	Shale, Coal, Process Building	N
13-11	APEN	Shale Day Bin	N
13-12	APEN	MIS Retort Emergency Vent	N
13-13	APEN	MIS Process Relief Flare	N
13-14	APEN	MIS Storage Tank Reliefs	N
13-15	PSD	If "Major" Emissions Source	N
13-16	APEN	Natural Gas Generators (4)	E/R
13-17	APEN	Open Burning	E
		(Permit No. 1860-CB-0007) (Note 1)	

CFBC Sources

49-1	Emissions Permit	CFBC Process Emissions	N
49-2	APEN	CFBC Main Stack	N
49-3	APEN	Standby Boiler	N
49-4	APEN	Coal Unloading/Storage	N
49-5	APEN	Coal Day Bin	N
49-6	PSD	If "Major" Emissions Source (Note 2)	N

Notes: 1. Sequence No. 13-17, Open Burning Permit requires annual renewal.

2. Sequence No. 49-6, PSD Permit, requires preconstruction ambient air monitoring.

B. WATER PERMITS

Agency: Division of Water Quality, Colorado Department of Health

<u>Seq. No.</u>	<u>Permit Type</u>	<u>Purpose</u>	<u>Status</u>
1	Colorado Discharge Permit System	Water Discharge to Piceance Creek	E/R

Note: Above permit is based on specific discharge points which are contemplated as follows:

<u>Discharge Point</u>	<u>Source</u>	<u>Treatment</u>	<u>Status</u>
002	Mine Dewatering	Floculation, pH Adjustment, Settling	E/R
004	Sewer Plant	Aerobic Digestion	E/R
001	Storm Runoffs	Settling	E/R
003	Storm Runoffs	Settling	E/R
005-012	Storm Runoffs	Settling	E/R
013	Waste Water B.D.	Settling, Ash Stabilization	N

<u>Seq. No.</u>	<u>Permit Type</u>	<u>Purpose</u>	<u>Agency</u>	<u>Status</u>
2	Spill Prev. Countermeasures & Control Plan	Best Management Practice	DWQ	E/R
3	Water Augmentation Plan	Depletion Mitigation	State Water Court	E
4	Well Permits	29 wells, 5 shafts	State Engr.	E
5	Sewage Plant Site	Sewage Plant	DWQ (CDH)	E/R
6	Sewage Plant Operation	Sewage Disposal	DWQ (CDH)	E/R
7	Operator's Licence Plant Operator Permit No. 1494	Water/Waste Water	CDH	E/R

C. LAND PERMITS

<u>Seq. No.</u>	<u>Permit Type</u>	<u>Purpose</u>	<u>Agency</u>	<u>Status</u>
1	BLM Lease	Tract Cb Development	BLM (USDI)	E/R
2	DDP	BLM Lease	BLM	E/R
3	Mined Land Reclamation Plan	Surface Disturbance Reclamation	MLRD (CDNR)	E/R
4	Special Use Permit	Zoning	RBC	E/R
5	Notice of Mining Activity	Start of mining Operations (Form CDM-12)	DOM	N
6.	SEIS	BLM Lease	BLM	N
7.	Major Development Permit	County Environmental Impact	RBC	E/R
8.	Building	Building Construction/ Occupancy	RBC	N
9.	Sewage Disposal	Sewage Disposal Method	RBC	E/R
10.	Mobile Home Development	Mobile Home	RBC	N
11.	Temporary Use Permit	Various Construction Facilities	RBC	N

D. OTHER PERMITS

<u>Seq. No.</u>	<u>Permit Type</u>	<u>Purpose</u>	<u>Agency</u>	<u>Status</u>
1.	Air Space Intrusion	Structures over 200 ft. (Hoist head frame)	FAA	E
2.	Air Space Intrusion	CFBC stack (if over 200 feet)	FAA	N
3.	Radioactive Materials License	Neutron probe for soil moisture monitoring	CDH	E
4.	Hoistman Certificate	Hoist Operator	MSHA	E
5.	Diesel Permit	Underground use of diesel equipment	DOM	N
6.	Explosives Storage and Use Permit No. 1341	Explosives on mining property	DOM	E
7.	Radio Station License (Permit No. 4857)	Portable/Mobile Radio	FCC	E

7.0 MINING AND FACILITIES REVIEW

7.1 Introduction

7.1.1 Objectives

The objectives of this task are to: 1) prepare a mine layout and operations plan; 2) evaluate the existing facilities and develop plans and estimates for completing them to support the Proof-of-Concept project; 3) design new mine and Modified In situ (MIS) support facilities; and 4) prepare a capital and operating cost estimate for the underground mine and for surface disposal of ash from the circulating fluidized bed combustor (CFBC).

7.1.2 Summary of Work

A number of engineering studies were undertaken to meet the objectives. The existing facilities were evaluated and found to be in an advanced state of completion and well maintained. Approximately 1 year and \$5.7 million of additional capital construction costs will be required before mine operations can begin.

A four-level plan for the mining operation was developed, which includes both room-and-pillar and MIS development areas. This phase will require expenditures of \$7.9 million for mining, and \$4.3 million for rubblization and mining-related MIS capital equipment and construction. These costs will be spread over 5 years, as the Project proceeds through a phased buildup to full production.

Over 3.1 million tons of oil shale will be produced over 10 years at an average mining cost of \$13.66 per ton. The cost for rubblizing each retort is approximately \$1.1 million. These costs are tabulated in Chapter 9.

7.1.3 Summary of Conclusions

From a mining standpoint, the Proof-of-Concept Project is technically feasible using state of the art equipment and methods. No new equipment needs to be developed to complete the Project. Rubblization technology is based on designs proven at Logan Wash; no major changes are planned other than adaptation to site conditions at Tract C-b. Several pieces of rubblization equipment must be certified for underground use in a gassy environment, but are otherwise off-the-shelf items.

7.2 Existing Hoisting and Underground Facilities

7.2.1 General Description

The existing hoisting and underground facilities include:

- o A 29-ft diameter Production Shaft with a pair of skips and loading facilities,

- o A 34-ft diameter Service Shaft with two small cages and an 11 ft by 22 ft main cage,
- o A 313-ft high Production Shaft Headframe containing two 9500-hp hoists,
- o A 178-ft high Service Shaft Headframe with three hoists,
- o A 15-ft Ventilation/Escape Shaft, which is not now active and will not be commissioned for this Project,
- o Permanent shaft station excavations on five underground levels, and
- o Temporary support systems for the existing shafts and stations.

7.2.2 Status at the Time of This Report

The status of existing systems was determined during several site visits by mining, structural, and mechanical engineers. The evaluation was based on visual inspections, comparisons with existing design drawings, and discussions with site maintenance personnel. The existing facilities have been well maintained since their construction and are in generally good condition. Some portions of the facilities require additional maintenance and repair prior to commissioning the Demonstration Project. Additionally, some entire systems and a number of smaller items have not been completed.

Production Headframe

The Production Headframe is structurally complete and almost fully equipped. The lower skip hoist is fully roped and has been operated for maintenance purposes at low speeds, but never to hoist muck (broken shale). The control system for muck loading, hoisting, and dumping operations has not been designed in detail, and components have not been procured or installed. The dump chutes, large ore bins and the bin feeder facility, which are designed for commercial operations and are integral to the production headframe, are incomplete.

Service Headframes

The Service Headframe contains three hoists. All control devices for hoist operation are in place and operational, and the hoists are used regularly to transport men and materials underground. Mine-wide communication and monitoring systems have been installed; the monitoring system, which transmits to the main control room adjoining the service headframe, is in need of updating. A small blowing fan is installed at the collar of the vent tunnel, near the service headframe. This fan is a temporary installation which will be replaced by the main exhaust fan system at the production headframe.

Production Shaft

Access to the Production Shaft, between the collar and the Lower Void Level (LVL), is very limited at present, due to the lack of a backup conveyance that would be used in the event of a hoist malfunction to rescue personnel riding the skips. The condition of the shaft in this area must be inferred from the condition of the service shaft. Sections of the wire ropes attached to the single pair of skips are externally corroded, although routine nondestructive testing has not indicated the need for replacement based on Mine Safety and Health Administration (MSHA) criteria.

Below the LVL, the Production Shaft can be accessed via a series of ladders. In the loading pocket, major materials handling equipment has been installed including bins, gates, flasks, and chutes for skip loading. The loading pocket is nearly complete structurally, but electrical, instrumentation, and control systems are not designed or installed. There is no provision for cleanup of muck spillage which could occur at the loading pocket during skip loading, and no protection for the shaft bottom pumps in the event of such spillage. Equipment in and below the loading pocket has been painted and appears in good condition, despite the generally wet conditions.

Service Shaft

The Service Shaft contains three cages. The main cage has a platform on top which can be used to inspect the shaft. The Service Shaft is also equipped with a manway (ladder) to the bottom. Currently all access into the mining areas for personnel is via the Service Shaft; there is no emergency escapeway. The concrete liner in the service shaft is of substandard quality in several relatively small locations throughout the shaft; the production shaft liner is likely in similar condition. The water control system in the shaft is not operating properly, and there is considerable airborne water in the lower shaft. As with the production shaft, this moisture has caused corrosion of the hoisting system ropes, but the service shaft steel appears in good condition despite the moisture.

Other Systems

There are presently five shaft stations connecting the Production and Service Shafts underground. From the top down, these are the Midshaft Level, the Air Level, the Upper Void Level (UVL), the Intermediate Void Level (IVL), and the Lower Void Level (LVL) stations. All stations are supported with rockbolts, straps, and shotcrete, and they generally appear to be stable. Some evidence of deterioration of ground support systems and lack of quality control during construction is evident, and some light-to-moderate rehabilitation will be required. All levels have methane monitoring systems, although some of the methane monitoring sensors are inoperable. A relay pump system exists, with pump stations on the LVL, UVL, and midshaft level. There are

presently no facilities for controlling the loading pocket and other production shaft equipment on the LVL, and there is no facility to crush the run-of-mine shale into the minus 8-inch rock required for the skipping system.

7.2.3 Completion of Underground Facilities

The existing facilities described above require additional work to bring them to the state of completion needed to support future development. The Proof-of-Concept Project is greatly scaled down from previous commercial plans upon which design of the existing facilities was originally based. Therefore, additions to these facilities for the Proof-of-Concept project will be downsized accordingly from the additions that had been planned for the larger project. The following list of 12 major items for completion is based on both the inspection of the existing facility summarized above and an engineering analysis to determine the needs of the Demonstration Project:

1. Complete the skip dumping system in the Production Head-frame;
2. Inspect, modify, and commission the lower skip hoist;
3. Inspect, and possibly replace, some or all shaft ropes;
4. Design, procure, and install the inspection and escape system;
5. Design, procure, and install main fan and mine air heater systems;
6. Complete the skip loading and hoisting system;
7. Complete, repair and maintain systems for the Production and Service Shafts;
8. Complete, repair and maintain systems for the Production and Service Headframes;
9. Repair and maintain the shaft stations;
10. Procure and install the primary crusher on Lower Void Level;
11. Procure and install the initial mine power system; and
12. Complete the station excavation.

7.3 Mine Plan

7.3.1 General Mine Layout

Upon completion of existing facilities, mine development for the Proof-of-Concept Project will begin. To improve the Project schedule and minimize cost, the mine layout is designed to utilize existing shafts, shaft stations and the main ventilation system to the maximum extent possible. Previous OOSI planning provided the basis for the resulting mining system, which is shown as an isometric projection in Figure 14. The layout incorporates a 13-retort MIS demonstration section to the south of the existing production shaft. Development of the MIS voids does not produce sufficient oil shale tonnage to operate the CFBC power plant at the planned capacity, and additional plant feed will be supplied from a room-and-pillar section to the east of the shafts on the UVL. This section is not shown in detail on the Figure. The average oil shale grade mine is 27 gallons per ton (GPT) in the MIS mines, and 39 GPT in the room-and-pillar mine.

7.3.2 Mine Development

Each of the four major levels providing access to the MIS retorts is designed around two main entries (the Service Shaft and the Production Shaft) that supply ventilation air for mining, rubblization, and processing activities. These entries are laid out to the south of the existing shafts to take advantage of gravity drainage of mine water, thus permitting development to proceed in an updip direction. Shaft stations already exist on the UVL, IVL, and LVL for mining access to these three levels. The Product Level (PL) will be accessed by a new ramp, that will be driven from the LVL. A ramp to the production shaft bottom will also be driven to provide access for occasional cleanup of hoisting system spillage. Cluster access drifts are developed perpendicular to the main entries. Twin access drifts to the retort clusters are planned for the LVL and IVL voids to allow easy ventilation during mining and rubblization.

The single cluster access drift planned for the UVL reduces sealing requirements during retort ignition and operation, but makes ventilation more difficult during development.

7.3.3 Retort Void Development

The MIS process requires that the permeability of the in situ oil shale be enhanced. This is achieved by excavating rock on each of the three mining levels (UVL, IVL and LVL). Then, the intervening rock can expand into these three void areas during rubblization blasting, thus increasing permeability sufficiently for retorting (Ref. 15). This was shown schematically on Figure 5.

Isometric of Demonstration Project
Figure 14

The thirteen retorts are arranged in five clusters of two retorts, and one cluster of three retorts. Cluster access drifts provide entry to the void excavations where a number of large working faces become available. Mining heights, pillar dimensions, and room spans in the clusters are largely dictated by rubblization requirements. Mining of the UVL and LVL retort voids will be performed using full face mining. The large (38 ft) height of the IVL requires a two-pass system, utilizing a 15 ft high top heading followed by a 23 ft bench.

7.3.4 Rubblization

A successful rubblization operation, which results in a uniform permeability of the rock rubble within each retort, is the key to the MIS process. Rubblization involves 1) drilling large diameter blastholes from the UVL and IVL, 2) loading these holes with explosives, 3) detonating them in a carefully timed sequence to ensure a uniform rubble bed, and 4) rehabilitation of adjoining drifts and void spaces to ensure safe working conditions. (See References 16 through 21).

Careful integration of the mining and rubblization processes is required because the blasting for rubblization imposes several constraints on the mining process. Rubblization blasts will not be performed in clusters adjacent to an active retort to avoid the possibility of bulkhead seal damage; a buffer of at least one rubblized cluster will be maintained between an active retort and a rubblization blast. Only one retort will be rubblized at a time. Blast damage to the surrounding mine excavations caused by rubblization will require cleanup before further mining, rubblization, or processing activities can proceed. All retorts within a cluster must be rubblized before construction of the associated process systems can begin on any other retort within that cluster.

Explosives used for the rubblization at Tract C-b must have incendiary characteristics that make them suitable for use in a gassy mine environment.

7.3.5 Process Support

Installation of the facilities required for MIS processing will be supported by the underground mining operation in several areas:

- o Construction of the offgas shaft,
- o Development of underground excavations dedicated to process equipment or retort operations,
- o Drilling of boreholes for product pumping and process control cables,
- o Installation and maintenance of retort electrical power and ventilation systems, and

o Construction of retort bulkheads.

The major area of mining support is in the construction of a lined offgas shaft, with nominal dimensions of 1650 feet deep and 92 inches in diameter. This new shaft will be located approximately 150 feet southwest of the Production Shaft. The recommended method for shaft construction is by raise boring in one pass from the surface.

Offgas from retort combustion will be conducted from the Product Level bulkheads to the surface processing facilities in a special pipe, designed for negative pressures, which will pass through the offgas shaft. The offgas shaft liner will not be accessible for maintenance after the pipe is installed. Because of its crucial importance to Project operations and the lack of access for maintenance, special care must be taken in its design and construction. Based on the results of a thermal stress analysis, a 12-inch thick, fiber-reinforced concrete liner, provided with thermal expansion joints, is planned.

7.3.6 Room-and-Pillar Mining

The room-and-pillar mining system was chosen to provide supplemental feed for the surface power plant because it is a proven method that allows selective production of large tonnages of low cost, high grade oil shale. The mining will proceed in two adjacent chambers simultaneously; a 14 ft top heading will be developed in one chamber and a 30 ft high benching operation in the other. All ground support will be provided in the top heading. The total mining height of 44 ft can be extended if ground conditions permit, for additional economy of mining. The method, dimensions, and stratigraphic location planned are very similar to those demonstrated in the successful Unocal Parachute Creek Mine operation.

7.3.7 Ventilation

MIS is a development-intensive mining method which places high demands on the ventilation system. Each separate working place must be ventilated to prevent buildup of dust, strata gases, and diesel exhaust fumes. General mine requirements place an additional load on the system by limiting reuse of air, thereby increasing the number of splits required.

Design of the ventilation system for a mine employing the MIS method is unique in that underground combustion is part of the normal process. The offgas system will operate at a more negative pressure than the mine system. This insures that any possible leakage between the two systems will be away from the mine atmosphere, minimizing the potential for mine air contamination. A failsafe, highly redundant system of blowers has been designed for the offgas system to assure that the required pressure distribution is maintained. If vacuum is lost in this system, alarms will sound and the mine will be evacuated.

A negative pressure will also exist in the mining area, but this pressure will be less negative than the retort pressure. This is an added safety feature. If the mine ventilation system should become de-energized, the mine air pressure will rise and increase the gradient towards the offgas system. The negative pressure mine system has the added economy of being consistent with the original design of the headframe air locks and explosion doors, thus minimizing the necessity for modifications.

The mine fits under the I-A classification of the gassy metal and nonmetal mine requirements of: Title 30, Code of Federal Regulations Part 57.22, Subpart T. These regulations have been considered in the design of the mine and the ventilation system.

The Service Shaft will serve as the channel for ventilation air intake. All exhaust air will be handled on the major mining levels through a network of exhaust drifts and raises connected to the Production Shaft. The main exhaust fan will be located on the surface, at the Production Headframe. Distribution of airflow to the various areas of the mine is accomplished primarily by regulation of the mine air returns.

Four factors were considered in determining ventilation quantity requirements: 1) a minimum average velocity of 40 fpm in the retort void openings is required by federal regulations; 2) a minimum allowance of 125 cfm per diesel horsepower, or preferentially the MSHA sticker allowance, is required for compliance with regulations for maintaining air quality; 3) sufficient air must be provided to maintain a methane concentration of less than 1% in all parts of the mine, including return airways; and 4) a leakage allowance of 20% is provided. The retort voids and the development headings consume most of the ventilation air. Additional air requirements include ventilation for the mine shops and stations, the mine sumps, and ventilation of the retort bulkheads.

The peak airflow requirement of 1.4 million actual cubic feet per minute (ACFM) was determined by summing up the contributions from all sources. Direct-fired gas heaters will be used to heat the air in the winter, to prevent dangerous accumulations of ice at the service shaft collar.

Active retort bulkheads will be continuously provided with fresh air using axivane fans and tubing. Such bulkhead ventilation will dilute and disperse any leakage from the retort bulkheads, in the unlikely event that such leakage would occur. They will also provide fresh air for bulkhead instruments. Backup power supplies for bulkhead ventilation fans will be provided, as required by MSHA regulations.

A mine-wide monitoring system will be installed for methane gas and products of retort combustion. An alarm system will automatically sound if contaminants are detected in quantities

sufficient to require evacuation of the mine, or if the main fan, offgas blower, or other critical systems become de-energized.

7.3.8 Mine Dewatering

The existing relay pumping system is a mechanically and electrically redundant system, with an ultimate capacity of 3000 GPM and a redundant capacity of 1500 GPM. Water is lifted 1700 ft in four major lifts. To minimize costs, the existing pumping system will be adapted to the needs of the Proof-of-Concept Project. The maximum expected water inflow is 1400 GPM, which is within the capacity of the existing system.

The primary feature of the mine level dewatering system is the layout of the mine levels to provide gravity drainage. Water will be collected in ditches in the mining excavations, where it will flow by gravity to settling sumps near the shaft stations. Some localized pumping will be required for transfer to the relay pumping system.

7.4 Underground Muck Handling

The underground materials handling system consists of 1) the use of diesel-powered rubber-tired haulage equipment to transport broken oil shale to a central orepass, 2) a crushing and conveying system on the LVL, to crush the oil shale and transport it a short distance to the skip loading system, and 3) a skip loading, hoisting, and headframe dumping system.

Broken oil shale from the LVL and the PL is delivered by rubber-tired mining haulage equipment to a dump hopper on the LVL. Broken oil shale from the UVL and IVL is dumped down an orepass raise into the same hopper. Run-of-mine oil shale from the dump hopper is fed onto a conveyor belt which delivers it to a feeder-breaker. Crushed oil shale (minus 8 in.) is fed into the surge bins in the production shaft loading pocket for storage, prior to hoisting to the surface.

7.5 Mining Equipment

7.5.1 Mobile Equipment

Because of the complexity of the mining sequence, the MIS portion of the mine requires the flexibility of rubber-tired diesel equipment. To minimize the size and diversity of the equipment fleet, the same equipment will be used for the room-and-pillar mine. Selection of mobile mining equipment for the Project was constrained by two additional criteria: 1) equipment used at the face or beyond the last open crosscut must be certified by MSHA for gassy mine operation, and 2) equipment must be capable of being broken down with a minimum of disassembly since it has to be transferred between levels on the service shaft cage. Future optimization studies may show that ramps between some levels will improve equipment utilization.

7.5.2 Ventilation Equipment

Mine ventilation requirements for the previous commercial design were to be met by two 1250-hp mine fans, which were procured and fabricated but not shipped. The present analysis shows that ventilation requirements for the Proof-of-Concept Project can be met by installing just one of these fans. The other will be shipped and stored at the C-b site as a spare. A number of small axivane fans will also be required for mine development and bulkhead ventilation.

7.6 Surface Ash Disposal

Several criteria were used in selecting a site for CFBC ash disposal. They include: locating the disposal site within the existing permit limits; minimizing haulage distance; and minimizing surface runoff control or diversion. Using these criteria and the surface facility plot plan, a disposal site was selected in the westerly fork of the upper portions of Cottonwood Gulch near the plant area. Physical and mechanical properties of Lurgi spent shale have been assumed to be representative of the CFBC ash. This assumption has been found to be satisfactory for this initial analysis, but continuing ash investigations are required to verify this characterization.

7.7 Underground Manpower Requirements

Mining manpower requirements were based upon estimates of the time required to execute each element in the conventional mining cycle, and the size of the crew required to perform the function. Cycle elements included drilling, blasting, mucking, scaling, rockbolt installation, mesh and steel mat installation, and shotcreting. Crews of the appropriate size and composition were assigned to each activity and total manpower computed. Staffing levels of supervisory, maintenance, and support functions were estimated based on production levels and underground operating staff levels.

At it's peak, the mine will operate on a two shift per day, 6 day per week schedule. A total of 37 miners will be directly involved in production, with an additional 24 in support roles (mechanics, etc.). A total staff of 72 is required to support underground activities. An additional staff of 12, will be required for the rubblization activities which begin during the fifth year.

7.8 Mining and Operation Schedule

The mining schedule was based on two requirements: the planned date for ignition of the first retort; and the date when supplementary oil shale will be supplied for operation of the surface power plant.

MIS development mining is controlled by the current schedule for ignition and operation of the retorts which is shown in Figure 16 in Chapter 11. Ignition of the first retort occurs in 1995, with ignition of one retort per year for the following 4 years. In 1999 and later, two retorts will be processed per year. Development mining within a cluster must be completed sufficiently early to permit cluster rubblization and completion, while maintaining a buffer cluster between a burning retort and a rubblization blast. The mining functions have a relatively relaxed schedule in the first years of the Project because only a single retort is processed per year.

The CFBC and power plant consume energy at a constant rate, from a mix of the MIS gas released during retorting and oil shale produced from MIS development and room-and-pillar mining. Thus, the schedule for room-and-pillar mining must be coordinated with the non-uniform energy supply from retorting so as to supply the CFBC fuel requirements.

7.9 Mining Costs

Tables of capital and operating costs, are presented in Chapter 9. A brief description of the methodology for the mining portion of the estimate follows. All costs are in unescalated 1990 dollars. Mining capital costs include costs to complete the existing facility and to begin mining. Direct costs include capital equipment, labor and fringe benefits, and foreman supervision. Costs for major equipment items were supported by telephone quotes if possible. Some direct costs were escalated from previous estimates if design changes were minimal. Allowances based on engineering judgment were used for items where the design was not sufficiently complete for equipment and material takeoffs. Field supervision (construction management) and construction indirect costs (contractors profit, small tools, etc.) were estimated as a percentage of the direct cost.

Mining and rubblizing operating costs include direct costs (equipment operating costs, hourly labor and fringe benefits, consumable materials) and indirect costs (mine utilities, small tools, etc.). Direct costs were estimated by first subdividing the mine into production blocks, and developing a mining sequence for each excavation configuration. Appropriate mining equipment was selected, and data on equipment productivity was used to estimate cycle times. Cycle times were assembled and analyzed using a computer model of the operation, which calculates equipment operating hours and cost, and consumable material quantities and costs, for each mining block. Labor costs were based on the hourly labor rates for personnel at Unocal's Parachute Creek oil shale mine.

8.0 C-b LEASE REQUIREMENTS

8.1 Overview

8.1.1 Objective

The objective of this task is to identify those lease requirements that need attention from OOSI or the Bureau of Land Management (BLM) before the Project can proceed. The BLM is the sole owner of the lands on which the Demonstration Project will occur, and the lease is the legal document which authorizes OOSI to conduct operations. All lease requirements must be met and adhered to before OOSI can begin and continue operations.

8.1.2 Summary of Work Done

All lease terms and requirements were reviewed to identify those items that need action before operations take place on the leased lands. Meetings were held with BLM, and tentative agreements have been reached on all issues. OOSI has begun work on a Detailed Development Plan (DDP) and a Supplemental Environmental Impact Statement (SEIS). BLM has agreed with the Project timetable and has identified a FY 1991 budget to support their commitments.

8.1.3 Summary of Conclusions

Three major lease actions must take place before the Demonstration Project can begin. The lease suspension must be terminated, a new DDP must be written, and a site specific SEIS must be prepared. No major problems have been identified with any lease issue.

Federal Oil Shale Lease C-20341 is in the third year of a five year suspension which will expire in 1992, which is compatible with the scheduled start-up date of the Proof-of-Concept Project.

The DDP is one-third complete and should be finished in 1991. It will describe the operation of the Project in detail, including both underground and aboveground activities. It requires approval by the BLM before operations begin.

The SEIS will be prepared by a third party contractor, whose work will be supervised and approved by BLM and financed by OOSI. The SEIS is expected to take one year to complete after award of the contract.

8.2 Lease History and Status

In 1973, following publication of a programmatic regional and site specific EIS on the Prototype Oil Shale Leasing Program, the Secretary of the Interior offered six oil shale

tracts (two each in Wyoming, Utah and Colorado), for lease under authority of the 1920 Mineral Leasing Act. Suitable bids were received for the Utah and Colorado tracts, but not for the Wyoming tracts.

The C-b Tract, comprising about 5088 acres, was leased to Atlantic Richfield (ARCO), Ashland Oil, Shell Oil and TOSCO in 1974. In 1976 ARCO and TOSCO left the venture. Later in 1976, Shell also withdrew from the project and OOSI joined Ashland, the remaining partner. In 1979 Ashland withdrew from the partnership and Tenneco Shale Oil Company joined OOSI to form the Cathedral Bluff Shale Oil Company (CB). OOSI purchased Tenneco's interest in Tract C-b in 1988. Today OOSI is the sole lessee of the Tract.

In April 1987, OOSI was granted a five year suspension of operations and production. OOSI was also granted a suspension of minimum royalty payments for a period of five years from the date of termination of the suspension of operation and production.

The suspension of operations and production expires on March 31, 1992 and the minimum royalty suspension will expire on March 31, 1997. Both suspensions however, "...may continue thereafter for such period of time as the Secretary of the Interior, in his discretion, concludes is reasonable and appropriate under the circumstances."

8.3 Review of Significant Lease Terms and Requirements

The lease contains many requirements that are routine in nature, and these are not discussed in this section. Only those terms and requirements that are significant or that require actions by OOSI are described below.

8.3.1 Term

The original lease was granted on March 18, 1974 for a 20 year period and "...so long thereafter as there is production from the leased deposits in commercial quantities...". A suspension of operation was granted from September 1976 to September 1977. Therefore, the lease was delayed one year. On April 1, 1987, BLM increased the primary term of the lease ten years to make a new term of 30 years. The lease is now due to expire on March 31, 2010.

8.3.2 Rental

Section 6 of the lease calls for an annual rental of \$2,544 for each lease year. Rental payments are credited by the lessor against any royalties collected for that respective lease year. All rentals for Tract C-b have been paid to date and will continue even during periods of suspension.

8.3.3 Royalties

Section 7 of the lease requires royalty payments which are shared by the state and federal governments. They are paid for all oil shale extracted from the leased lands which is either processed or sold by the lessee. Royalties are computed on the oil content of the shale, according to a formula that depends on whether extraction is by mining methods or by in-situ processing. The methods for determining royalties due are complicated and are covered in Section 7 of the Lease.

The Lease also has a minimum royalty requirement, which calls for payments to be made even if little or no oil is produced. It is calculated on a basis of 616,000 tons of oil shale produced per year beginning with the sixth lease year, and increases up to 6,160,000 tons in the fifteenth and each subsequent lease year. OOSI has requested that this minimum royalty be reduced to better reflect the size of the Proof-of-Concept Project. The matter is under consideration by BLM and OOSI.

8.3.4 Bonds

Section 9 of the Lease requires that three bonds be filed with the BLM. The first is a general bond of \$20,000.00 to ensure compliance with the provisions of the lease. The second is to ensure the reclamation of disturbed lease lands. The third bond is to assure preservation and protection of the environment and the protection and conservation of resources which may be impacted by exploratory activities. All three bonds for the Tract are in force.

8.3.5 Due Diligence and Minimum Production

Section 10 of the Lease requires that the lessee use all due diligence in the orderly development of the leased deposits. It also calls for a production rate at least equal to the rate on which the minimum royalty is computed. (See Section 8.3.3). OOSI filed a request to amend this requirement, so that it will more closely fit the nature of the Proof-of-Concept Project. This issue is now under consideration by the BLM and OOSI and will be resolved prior to termination of the suspension.

8.3.6 Detailed Development Plan

Section 10 of the Lease also calls for a DDP to be prepared by OOSI and approved by the BLM before operations under the plan can commence. The DDP is a voluminous and comprehensive plan that describes in detail all Project actions that take place, both underground and aboveground.

An original DDP was submitted to BLM in 1976. Before BLM could approve the DDP, the applicant modified the request (MDDP)

in 1977 to include an MIS process. This MDDP was approved in August 1977, and it authorized construction of the improvements and mine workings that now exist on the Tract.

In the early 1980s, OOSI and the Synthetics Fuel Corporation (SFC), proposed a new project that would be jointly funded (Ref. 14). The project called for combined retorting with Above Ground Retorts and MIS processing to produce 14,100 barrels per day of high quality syncrude. As a result of this proposal, a revised DDP (RDDP) was submitted to BLM in 1985. However, SFC funding did not materialize and the project, and the RDDP, were shelved.

BLM now requires that the RDDP be updated to reflect the planned Proof-of-Concept effort. Work began on the new DDP in the spring of 1990 and a final plan should be completed in 1991. This new DDP would be prepared concurrently with the SEIS, and with the Reclamation Plan required by the State of Colorado. Each of these documents contains similar information, and they are closely interrelated.

8.3.7 Environmental Impact Mitigation

Section 11 of the Lease requires that the lessee protect the environment and mitigate environmental impacts. The lease contains 41 pages of environmental stipulations which must be complied with. Under authority of Section 11, and to satisfy requirements of the National Environmental Policy Act (NEPA), the BLM requires that an SEIS be prepared for the Demonstration Project.

The SEIS would be prepared via a three party process. The BLM will select an independent contractor and supervise the SEIS contract. OOSI will pay for the SEIS, and the contractor will prepare the SEIS.

The SEIS will include data and information taken from the DDP, the Reclamation Plan, the public and developed by the contractor. Public hearings and meetings would be held as necessary to keep the public informed and to solicit information and comments. Mass mailings will be used to inform those people unable to attend the meetings.

In addition to the SEIS, OOSI is required to complete the DDP for the BLM, a Reclamation Plan for the State, and a Major Development Plan for Rio Blanco County. All three documents discuss environmental impacts in detail.

8.3.8 Operations and Water Rights

Section 12 of the Lease requires OOSI to use reasonable care in conducting operations on the Tract. It also requires conservation of surface and subsurface resources. It requires repair of damage to harvestable flora and surface improvements

such as fences, stock water devices and roads. Mitigation of damages to these features will be discussed in the DDP, Reclamation Plan, SEIS and Major Development Plan.

Section 12 states: "All water rights developed by the Lessee through operations on the Leased Lands shall immediately become the property of the Lessor. As long as the lease continues, the Lessee shall have the right to use those water rights free of charge for activities under the lease."

8.3.9 Reports

Section 16 of the Lease requires various reports from the lessee to the lessor. Said reports cover costs, amount of resource produced, amount and character of by-products, plus the price received for all products sold. OOSI has been filing quarterly reports and will continue to comply with this section.

8.3.10 Suspension of Operations or Production

Section 22 of the Lease authorizes suspension of operations or production. In 1976, the lessee was granted a one year suspension under this section and again in 1986, a five year suspension was granted. The current suspension will terminate in 1992, unless extended by mutual agreement.

8.4 Actions Required To Authorize Proof-of-Concept Project

8.4.1 Supplemental Environmental Impact Statement

The SEIS will be completed prior to the start of any major construction work. It will rely on the DDP and public input for data and information relevant to the Project.

The State of Colorado, Department of Natural Resources (DNR), has agreed to coordinate the activities of all state agencies, by means of the State's Joint Review Process; agencies covered by this process include the Air Pollution Control Division, Water Quality Control Division, and Division of Wildlife Management. DNR will also participate on the BLM's Technical Review Committee (TRC). The TRC will help select an SEIS contractor, review the SEIS during its preparation, and provide recommendations to the BLM on the adequacy of the SEIS.

The County of Rio Blanco is also helping in the SEIS preparation process. The County Planning Director will be a member of the TRC. In addition the County has agreed to combine their required public meetings with the BLM's SEIS public meetings.

After the completion of the SEIS, the BLM will prepare a ROD on the proposed DDP. The ROD will approve, disapprove or propose changes to the DDP. Indications from the BLM, State and County

staffs, and from the 1990 Final Draft Environment Analysis report by the University of West Virginia (Ref. 22) are that no major environmental problems will result from the Project. A summary of this Environmental Analysis is presented in Chapter 12.

8.4.2 Detailed Development Plan

The preparation of the DDP is one-third complete. Part of the DDP effort is to implement or augment monitoring programs for air, water, vegetation and wildlife one year in advance of operations.

8.4.3 Lease Suspension

The third new action required is that the lease suspension must be terminated and the lease reactivated. The suspension was granted on April 1, 1987 for a five year period and is due to expire on March 31, 1992. Negotiations with BLM are necessary to reactivate the lease.

9.0 FINANCIAL PLAN DEVELOPMENT

9.1 Task Overview

The objective of this task was to prepare a projection of the Project's revenues, costs and net cash flow for the life of the Project and to assess the ability of the Project to obtain non-recourse debt financing. The capital and operating costs presented in this section are based on the criteria, design basis and facilities described in the other sections of this report.

9.2 Capital Costs

The capital costs of the Project are summarized in Tables 4A and 4B. The total installed costs for the facility are determined by adding direct field costs, indirect field costs, home office costs, spare parts, sales tax, county tax, and unallocated cost and royalties. The accuracy of the estimate is at the +/- 30 percent level. The cost basis is in mid-1990 dollars. Some of the primary factors in developing these estimates are summarized below.

- o Mining costs for the Project were determined by the mining consulting firm of Agapito & Associates, Inc.
- o A detailed equipment list for the Project was prepared by Bechtel. Current pricing was used to determine the mid-1990 costs.
- o The indirect costs, home office costs, costs for spare parts, and state and local taxes are calculated as a percentage of direct costs. The percentages used were reviewed for the present case by Bechtel, and they represent current conditions for construction.
- o The capitalized unallocated cost and royalties include the Project management, engineering, environmental, and accounting staff expenses during the design and construction of the facility. Also included are the ad valorem taxes on improvements on the site as the equipment is installed.

9.3 Operating Costs

The steady-state operating costs are summarized in Table 5. The costs were developed using utility balances, estimates of manpower, estimates of catalyst and chemical consumption, and historical factors.

- o **Natural Gas.** The cost of natural gas is assumed to be \$2.00 per million BTU, which reflects the current gas pricing in the area. Consumption values were calculated.
- o **Coal.** The redesigned Project will not require co-firing of the oil shale with coal.
- o **Electric Power.** Power balances were made by year, to take into account the number of retorts operating in each year. In all years, 25 megawatts are sold to PSC. On occasions small quantities of power will be purchased to make up shortfalls during some periods of MIS retorting. Pricing of power to PSC is based on the terms of the purchase power agreement described in Chapter 10. These power sales assumptions represent reductions in both quantity and price from the Study Proposal.
- o **Chemicals and Catalyst.** Annual consumptions of catalyst and chemicals were calculated based upon processing requirements. Unit prices were then used to arrive at annual costs.
- o **Maintenance Materials.** Annual cost of maintenance materials and contract maintenance labor was calculated at 3 percent of the equipment cost of plant facilities.
- o **Operating Labor.** Annual operating labor costs were estimated based on an average annual rate of \$37,000 per year per laborer not including benefits. The estimated manpower requirements are shown in Table 6.
- o **Spent Shale Disposal.** Spent shale disposal costs were calculated from disposal plans developed by Agapito.
- o **Retort Rubblization and Construction.** The cost to drill and rubblize the MIS retort after it is mined out to the proper void fraction is \$2.2 million per retort. The cost to construct the MIS retort bulkheads and to install the necessary piping and instrumentation is \$2.4 million per retort.
- o **Mining Costs.** The mining costs were developed by Agapito & Associates. The costs include all mining labor, supplies and equipment. The cost of electric power and natural gas for mine development are included in the overall plant costs.

TABLE 4A
CAPITAL COSTS BY PROCESS UNIT
(1990 Dollars)

	(\$MM)
Mine: Shale Fuel	0.0
Mine: Retort Development	26.7
Shale Preparation & Handling	3.1
Coal Preparation & Handling	0.0
MIS Retort Rubblization	3.5
MIS Retort Construction	5.4
MIS Process Facilities	21.9
CFBC/Power Generation	53.3
Ash Conditioning & Disposal	3.3
Control System	0.0
Site Preparation	1.0
Power Distribution	3.4
Utilities	9.8
Interconnecting Piping	2.3
Buildings	5.1
Mobile Equipment	1.5
Tank Farm, Yard & Flare	<u>1.1</u>
Total Direct Field Costs	141.4
Indirect Field Costs	<u>22.9</u>
Total Field Costs	164.3
Engineering	<u>17.6</u>
Total Field & Engineering	181.9
Spare Parts	1.8
Sales Tax	5.7
Unallocated Support & Royalties	<u>6.8</u>
Total Project Costs	196.2

TABLE 4B

CAPITAL COSTS BY YEAR
(1990 Dollars)
(\$ Millions)

	1991	1992	1993	1994	1995	1996	1997	1998	1999
Mine: Shale Fuel	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Mine: Retort Development	7.2	6.6	5.2	7.8	0.0	0.0	0.0	0.0	0.0
Shale Preparation & Handling	0.0	1.0	1.1	1.0	0.0	0.0	0.0	0.0	0.0
Coal Preparation & Handling	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
MIs Retort Rubblization	0.0	0.0	1.0	2.5	0.0	0.0	0.0	0.0	0.0
MIS Retort Construction	0.0	0.0	3.0	2.4	0.0	0.0	0.0	0.0	0.0
MIS Process Facilities	0.0	0.0	5.8	8.3	2.8	0.0	3.8	2.0	0.0
CFBC/Power Generation	4.5	23.6	18.5	6.7	0.0	0.0	0.0	0.0	0.0
Ash Conditioning & Disposal	0.0	0.0	2.5	0.8	0.0	0.0	0.0	0.0	0.0
Control System	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Site Preparation	0.0	0.5	0.5	0.0	0.0	0.0	0.0	0.0	0.0
Power Distribution	0.0	0.0	3.4	0.0	0.0	0.0	0.0	0.0	0.0
Utilities	0.0	2.8	4.0	2.9	0.0	0.0	0.0	0.0	0.0
Interconnecting Piping	0.0	0.0	0.5	1.4	0.5	0.0	0.0	0.0	0.0
Buildings	0.0	1.3	2.7	1.2	0.0	0.0	0.0	0.0	0.0
Mobile Equipment	0.0	0.0	1.0	0.5	0.0	0.0	0.0	0.0	0.0
Tank Farm, Yard & Flare	0.0	0.0	0.0	0.5	0.6	0.0	0.0	0.0	0.0
Total Direct Field Costs	11.7	35.8	49.2	35.9	3.9	0.0	3.0	2.0	0.0
Indirect Field Costs	0.9	6.3	8.7	5.0	0.9	0.0	0.7	0.4	0.0
Total Field Costs	12.6	42.1	57.9	40.9	4.7	0.0	3.7	2.4	0.0
Engineering	8.7	6.2	2.8	0.0	0.0	0.0	0.0	0.0	0.0
Total Field & Engineering	21.3	48.3	60.7	40.9	4.7	0.0	3.7	2.4	0.0
Spare Parts	0.1	0.4	0.6	0.4	0.0	0.0	0.0	0.0	0.0
Sales Tax	0.5	1.4	2.0	1.4	0.2	0.0	0.1	0.1	0.0
Unallocated Support & Royalties	1.2	1.5	2.1	1.9	0.0	0.0	0.0	0.0	0.0
Total Project Costs	23.1	51.7	65.4	44.7	4.9	0.0	3.8	2.5	0.0

TABLE 5

OPERATING COSTS AND PRODUCT REVENUE
(1990 Dollars)
(\$ Thousands)

	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000
Operating Costs:										
Natural Gas	32.1	60.0	85.7	141.4	211.3	211.3	211.3	114.9	321.5	321.5
Shale	0.0	0.0	0.0	0.0	6308.9	3890.2	4790.2	5793.0	4915.4	3690.1
Amonia	0.0	0.0	0.0	0.0	350.0	0.0	0.0	0.0	0.0	0.0
Electricity	423.2	817.2	987.4	2336.0	162.7	0.0	220.5	118.6	1189.6	1059.4
Diesel Fuel	0.0	0.0	0.0	0.0	85.0	85.0	85.0	85.0	85.0	85.0
Catalysts & Chemicals	0.0	0.0	0.0	45.1	160.4	160.4	160.4	160.4	160.4	160.4
Operating Labor	749.0	896.0	1491.0	2702.0	4494.0	4494.0	4494.0	4494.0	4494.0	4494.0
Maintenance Materials & Labor	0.0	0.0	0.0	199.7	798.6	1565.1	1565.1	1565.1	1565.1	1565.1
MIS Retort Rubblization	0.0	0.0	0.0	0.0	0.0	2169.4	2169.4	2169.4	2169.4	3254.1
MIS Retort Construction	0.0	0.0	0.0	0.0	0.0	2400.00	0.0	2400.0	2400.0	3600.0
Ash Disposal	0.0	0.0	0.0	0.0	176.2	107.2	133.2	93.1	149.1	124.0
Unallocated Support	0.0	0.0	0.0	1836.3	4520.4	4370.5	4250.8	4187.8	4109.3	4002.6
Oil Production Tax	0.0	0.0	0.0	0.0	199.8	197.8	391.7	387.8	455.4	563.5
Federal Royalty	0.0	0.0	0.0	34.0	353.6	411.2	557.2	553.0	603.6	636.3
Total Operating Costs	1204.3	1773.2	2564.1	7294.5	17821.0	20062.1	19028.8	22122.0	22617.8	23555.0
Revenues										
Electric Power	0.0	0.0	0.0	0.0	8970.0	8970.0	8970.0	8970.0	8970.0	8970.0
MIS Shale Oil	0.0	0.0	0.0	0.0	3480.5	3446.1	6824.2	6756.4	7933.4	9818.1
Total Revenues	0.0	0.0	0.0	0.0	12450.5	12416.1	15794.2	15726.4	16903.4	18788.1

Table 6

OPERATING AND MINING MANPOWER

Aboveground Operating Manpower	
Process Operators	Average (1995-2000)
Hoisting and Materials Handling	20
MIS: Underground	8
MIS: Aboveground	8
CFBC and Generator	8
Offsites and Utilities	4
Relief	0
Total Operators	48
Operations Supervision	8
Maintenance	
Hoisting and Materials Handling	4
MIS: Underground	4
MIS: Aboveground	4
CFBC and Generator	4
Offsites and Utilities	6
Site Maintenance	8
Total Maintenance	30
Maintenance Supervision	4
TOTAL ABOVEGROUND MANPOWER	90
Underground Manpower	
Mining	
Supervisors	8
Miners	40
Support (mechanics, etc.)	12
Rubblization	
Supervisors	4
Labor	8
TOTAL UNDERGROUND MANPOWER	72

- o **Unallocated Support.** The unallocated support costs include the administrative and technical staff required to operate the Project. Table 7 presents a summary of office staffing and expenses and the ad valorem taxes. The ad valorem taxes (property taxes) are estimated at 1.8 percent of the direct field cost of the plant.

9.4 Products and By Products

The steady-state product and by-product production rates, assumed values and annual credits are summarized in Table 5.

- o **Shale Oil.** The hydrotreated syncrude is credited at \$18.50 per barrel at the plant gate. Based upon discussions with Union Oil, Unocal syncrude is valued at \$3 to \$6 per barrel more than conventional crude, however, processing costs for shale oil are also \$3 to \$6 per barrel.
- o **Electric Power.** The credit for surplus power sales is based upon the terms of the power purchase agreement under option to OOSI. The current estimate of power revenue assumes a price of 4.66 cents per kilowatt hour will be received when the plant starts up in 1995.

9.5 Economic Analyses

9.5.1 Summary

The financial projection developed for the Proof-of-Concept Project, which is shown in Table 8, indicates that the 10-year Project will cost a total of \$424 million before financing costs, to construct and then operate the plant for seven years. Estimated oil sales and electricity by-products revenues of \$120 million will reduce these Project costs to \$304 million.

9.5.2 Financial Analyses Bases

Using 1990 dollar estimates of capital and operating costs, the financial simulation determined the as-spent cash flow requirements of the demonstration program. The capital and operating costs in 1990 dollars were escalated during the construction and operating periods.

9.5.3 Cash Flow Projection

Table 8 shows the as-spent cash flow requirements of this program. As is indicated, total Project after tax cash flow to Occidental, after federal and state government participation and

TABLE 7
UNALLOCATED SUPPORT

Staffing Positions	Average (1995-2000)
General Manager	1
Secretary	1
Technical Manager	0
Process Engineers	0
Plant Engineers	1
Electrical Engineers	0
Mining Engineers	0
Blasting	0
Geologists	0
Construction Manager	0
Project Engineers	0
Environmental Engineers	1
Environmental Technicians I	0
Environmental Technicians II	2
Health and Safety	0
Inspectors	1
Purchasing	0
Warehousing	2
Finance Manager	1
Accountants	1
Bookkeepers	1
Personnel Administration	1
Clerk	0
Secretaries	1
Legal	0
Public Affairs	0
Lab Chemist	1
Technician	1
Total Direct Payroll	16
	\$M/Yr
Salary Fringes and Benefits	837
Total Wages and Benefits	1214
Office Expenses	125
Travel Expenses	60
Corporate Charges	14
Bonds and Insurance	577
Ad Valorem Taxes	2202
Total Support Expenses	4192

**OCCIDENTIAL PETROLEUM CORPORATION
OIL SHALE DEMONSTRATION PROJECT
PROJECTED CASH FLOW**

TABLE 8

(\$ Millions)

	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	Life of Project
Revenue:											
Oil Sales	\$ 0.0	\$ 0.0	\$ 0.0	\$ 0.0	\$ 4.4	\$ 4.6	\$ 9.6	\$ 10.0	\$ 12.3	\$ 16.0	\$ 56.9
By-Product Credits	<u>0.0</u>	<u>0.0</u>	<u>0.0</u>	<u>0.0</u>	<u>10.0</u>	<u>10.2</u>	<u>10.4</u>	<u>10.7</u>	<u>10.9</u>	<u>11.2</u>	<u>63.4</u>
Total Revenues	0.0	0.0	0.0	0.0	14.4	14.8	20.0	20.7	23.2	27.2	120.3
O&M Costs	<u>(1.3)</u>	<u>(2.3)</u>	<u>(4.2)</u>	<u>(8.9)</u>	<u>(22.3)</u>	<u>(26.9)</u>	<u>(26.8)</u>	<u>(32.7)</u>	<u>(35.1)</u>	<u>(38.4)</u>	<u>(198.9)</u>
Operating Cash Flow	(1.3)	(2.3)	(4.2)	(8.9)	(7.9)	(12.1)	(6.8)	(12.0)	(11.9)	(11.2)	(78.6)
Capital Expenditures	(23.9)	(56.7)	(75.5)	(53.6)	(6.3)	0.0	(5.4)	(3.7)	0.0	0.0	(225.1)
U.S. Government Grants	8.8	9.3	9.7	10.2	10.7	11.3	11.8	12.4	13.0	13.7	110.9
State Participation	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	20.0
Interest Expense	(0.8)	(3.8)	(9.1)	(14.6)	(17.4)	(18.8)	(20.0)	(21.3)	(22.7)	(23.9)	(152.4)
Cash Taxes	<u>3.0</u>	<u>9.7</u>	<u>14.4</u>	<u>12.1</u>	<u>3.5</u>	<u>2.9</u>	<u>2.8</u>	<u>3.6</u>	<u>2.9</u>	<u>3.1</u>	<u>58.0</u>
Occidental's Annual Cash Flow	<u>\$ (12.2)</u>	<u>\$ (41.8)</u>	<u>\$ (62.7)</u>	<u>\$ (52.8)</u>	<u>\$ (15.4)</u>	<u>\$ (14.7)</u>	<u>\$ (15.6)</u>	<u>\$ (19.0)</u>	<u>\$ (16.7)</u>	<u>\$ (16.3)</u>	<u>\$ (267.2)</u>

interest expense is now projected to be a negative \$267 million, as compared to the initial 1989 Study Proposal estimate of \$225 million. Several factors contributed to this estimated \$42 million increase in net cost as follows:

- o Shale Oil Revenues - The Study Proposal envisioned the construction of 17 retorts producing an estimated 4.4 million barrels of synthetic crude oil. The Project currently encompasses 13 retorts producing an estimated 4.0 million barrels over the life of the Project. Reduction in syncrude production results in decreased oil revenues of \$7.4 million.
- o By-product Revenues - The Project Study Proposal assumed the power plant would produce 46 megawatts per year of electricity from a combination of MIS offgas, shale and coal of which 33 megawatts would be sold at an average sale price of \$0.05 per kilowatt hour escalated with inflation from 1989.

The terms of the optioned PSC Power Purchase Agreement limit the power sales to 25 megawatts per year at an equivalent initial purchase price of \$0.042 per kilowatt hour. Therefore the total design capacity of the power plant was reduced from 46 megawatts to 33 megawatts. The reduction in projected power sales and unit price results in lower by-product revenues of \$63.4 million as compared to the initial proposal.

- o Capital Participation - The original proposal assumed a 50% government participation on an "as spent" basis in funding the total estimated capital of \$253 million. Capital expenditures are now estimated at \$225 million due primarily to fewer retorts and a reduction in power plant capacity; however, the current DOE participation plan of funding up to a maximum of \$8 million per year in 1989 dollars creates significant additional non-governmental cash requirements during the initial four years of the program, totaling \$159 million. This results in significant additional interest costs to Occidental of over \$30 million.

The following are the principal assumptions which underlie OOSI's projection of the annual and total cash flow requirements of the Project.

- A. Financial Assistance - The projection assumes that DOE will provide \$8 million per year in 1989 dollars. The funding by the DOE escalates with inflation. The funding by the State and local governments of Colorado is assumed to be a fixed \$2 million annually.

- B. Raw Shale Oil Price - The price of raw shale oil is assumed to be \$18.50 per barrel escalated at a rate of 5% per year for inflation from 1990.
- C. Capital Costs - See Table 4.
- D. Project Schedule - The projection is based on commencement of construction in 1991 and the start-up of the first MIS retort in 1995. The projection is based on construction of 13 retorts, with two retorts operating simultaneously during 1997-2001.
- E. Modified In-Situ Retort Performance - Two MIS retorts burning simultaneously are assumed to produce an average of 1,206 barrels per calendar day (BPCD) of raw shale oil once full production is reached in the seventh year of the Project.
- F. Power Plant Performance - The power plant is assumed to produce 33 megawatts per year of electricity from a combination of MIS offgas and shale, of which 25 megawatts would be sold to Public Service of Colorado under the pricing terms described in Section 10.2.3.
- G. Inflation - Inflation of 5% per annum is assumed for oil prices, capital cost and operating costs.
- H. Project Life - The assumed life of the Project is ten years commencing in 1991.
- I. Operating Costs - Other assumptions underlying the estimate of operating costs are as follows:
- o Mine is shaft type entry.
 - o Mine is classified as gassy.
 - o Mine will be in production 304 days per year.
 - o One MIS retort processed per year for 1995 and 1996. Two MIS retorts processed per year for 1997 through 1999 and two and one-half retorts processed per year for 2000 and 2001.
 - o Twenty-eight gallons of oil per ton of shale is the average grade to CFBC.
 - o Water supplied from mine inflow and supplemented by wells if necessary

- o Operating costs do not include contingency.

The operating cost estimate assumes no underground reclamation costs after the quench period other than monitoring.

Any reduction in grade, CFBC yield factor or stream factor or any increase in oil shale fines will increase operating costs.

K. Taxes - The following tax assumptions were made:

- o Statutory income tax rates under current law will continue in effect throughout the life of the Project.
- o Occidental Petroleum Corporation is currently in an alternative minimum tax position for federal income tax purposes. This projection assumes Occidental will remain an alternate minimum tax payer throughout the life of the Project.
- o Based on the assumptions noted in the first two entries under tax assumptions, Occidental Petroleum Corporation's net income tax rate (combined federal and state) over the Project life was estimated at 18.4%.
- o Percentage depletion allowances, otherwise available for federal and State of Colorado income tax purposes, have not been claimed as a result of being subject to the applicable net income limitations.
- o The assumed ad valorem tax rate is 6.5% of the assessed valuation.
- o The Colorado severance tax on oil shale will not be applicable due to claimed exemptions.

L. Interest Cost - The projection of cash flow assumes that the cash flow deficit will be funded using the general credit of Occidental Petroleum Corporation at an assumed borrowing rate of 10% per annum.

M. Regulatory Matters - The projection assumes current regulations as to environmental, health, safety and other matters and that appropriate alternate standards are received from the Mine Safety and Health Administration.

Sensitivities

Product revenues and inflation are the major cost sensitivities facing the Project.

The value of oil and electricity could face a period of real (above inflation) price growth as U.S. domestic oil production continues to decrease, and as utilities purchase new generating capacity to maintain an adequate production base, any increase in product value would increase the revenues to the Project and decrease the total Project's net cost.

There is a potential for additional revenues from the sale of ash from the CFBC. Tests have demonstrated that this ash has significant cementation properties. Assuming that a market for the ash could be developed to enable sales to build up to half of the ash expected to be produced, sales of ash could add as much as \$25 million in Project revenues, and thereby decrease the Project's net cost.

Inflation is projected to remain stable at 5% per year. If inflation increased rapidly during the construction phase, total costs would increase. Inflation during the operating years would tend to be revenue neutral, in that operating costs and revenues probably would increase proportionately.

Assuming the proposed Government funding as appropriated, OOSI would bear the risk of these and any other uncertainties.

Shale Oil Price Sensitivity

An analysis to determine the shale oil price necessary to provide a positive operating income in a steady-state MIS operation was performed. The following assumptions are critical to the application of this analysis.

- o The analysis is based on the demonstration scale of MIS production as discussed in this report, in conjunction with the base case by-product revenues included in Table 8 of this report.
- o The year 2000 is the the base year used to compare operating income for steady-state operations.
- o Operating income or loss before taxes is defined as all shale oil and by-product revenues less all MIS and power facility operating expenses. From Table 8 these expenses for the year 2000 are \$38.4 million.
- o All capital costs are assumed to have been written off or otherwise excluded from the analysis.

- o All interest expenses related to capital expenditures or previous years operating losses are excluded from the analysis.
- o All participating government contributions included in this report are excluded from the analysis.

Given the above stated assumptions, the demonstration MIS process, including by-product revenues, reaches a break even operating income in the year 2000 at a shale oil price of approximately \$40.50.

In addition, the analysis demonstrates that each additional \$5 per barrel increase in the price of shale oil would increase operating income by roughly \$3.2 million. Consequently, each \$5 per barrel decrease in the shale oil price has an equal negative impact on operating income.

PROJECT FINANCING ASSESSMENT

Based upon the projected annual cash flows of the Project and its projected negative operating cash flow in all years, it was determined that the Project would be incapable of obtaining any significant non-recourse debt financing.

10.0 MARKETING PLAN DEVELOPMENT

10.1 Task Overview

10.1.1 Objectives

The primary objective of this task was to prepare a marketing plan which identifies potential buyers for the 1200 barrels per day of oil and 25 megawatts (MW) of electric power produced during the Proof-of-Concept Project. Another objective was to investigate the development of by-products and added value products, which could provide added revenues and defray part of the Project expenses. Such by-products could lower the net production cost of shale oil, and thus lower the oil price at which oil shale projects become competitive with normal crude oil.

10.1.2 Summary of Work Done

Alternative plans for the sale of electric power and oil were developed and evaluated, and those with the most promise were then investigated in detail. Final sales agreements were not consummated, pending commitments to go forward with the Project.

A list of by-products to be investigated was developed and evaluated by means of literature and market surveys. Tests and research were conducted to determine properties of the materials and their potential value as by-products. Much of the work on by-products is not yet completed, and is being continued for the highest priority candidates.

A number of contractors and universities conducted the marketing investigations, as indicated in Section 2.2.

10.1.3 Conclusions

The Project has achieved two major marketing milestones during the development of the Plan. First, OOSI acquired an option to buy an existing power purchase agreement ("PPA") that would provide for the sale of 25-MW of electric power to Public Service Company of Colorado (PSCO). PSCO has indicated that it would consent to the assignment of the PPA to OOSI and to its amendment thereafter to reflect, among other things, the location of the Project and certain dates with respect to commencement of construction and commercial operation. The option to acquire the PPA expires March 26, 1991 unless exercised. Second, Unocal has agreed to process the oil produced from the Project, subject to normal business terms and conditions. Thus, there are no significant, marketing-oriented impediments to the Project moving forward.

The current design results in the ultimate production of 1206-barrels per day of raw shale oil and 34-MW of electricity. The shale oil is planned to be upgraded at Unocal's processing facilities at Parachute, Colorado to a premium syncrude that is an ideal feed stock for producing reformulated, low-sulfur diesel fuel, gasoline and aviation fuels. A portion of the electricity will be consumed internally, and the remaining 25-MW is planned to be sold to PSCO.

The incorporation of a circulating fluidized bed combustor (CFBC) to produce electric power and steam is a new concept for U.S. oil shale projects. The CFBC will burn some combination of raw oil shale, retort gas, and perhaps coal. Boiler ash from the CFBC has properties that indicate it could be sold as a portland cement additive, soil stabilizer and hazardous waste stabilizer.

10.2 Electric Power Marketing

Several markets for electricity sales were investigated. Marketing efforts are summarized in the following two sections in terms of both potential buyers, and alternative paths for power transmission to the buyer. Section 10.2.3 describes the strategy being pursued at this time.

10.2.1 Potential Buyers

Three alternative marketing plans were investigated for selling electric power. The first was to sell the electricity to White River Electric Association (White River), the electric distribution cooperative which serves the area in and around Meeker and the Piceance Creek area. The second was to sell to PSCO, the investor-owned electric utility serving Denver and other heavily populated areas in eastern Colorado. The third was to sell to utilities in southwestern states. In all three plans, the Project would be a private, unregulated power producer, operating as a qualifying facility (QF) under the Public Utility Regulatory Policies Act of 1978.

White River: White River buys all of its power from Colorado Ute, an electric generation and transmission cooperative serving several distribution cooperatives in Colorado. Colorado Ute is now in bankruptcy, in part due to its surplus of generating capacity. For this reason, selling electricity to White River through Colorado Ute is not now considered to be a viable option.

PSCO: There are two possible vehicles for power sales to PSCO: either a new power purchase agreement (PPA) can be developed, or the Project can acquire an existing PPA. Several conditions in the region suggest that the best option at this time is to obtain an existing PPA.

First, securing a new PPA for sales starting by 1995 was not considered to be feasible. In December 1987 the Colorado Public Service Commission (the Commission) declared a moratorium on new contracts. Furthermore, the Commission limited to 20 percent the portion of PSCO's need that could be met with power purchases from QFs. Finally, the Commission decided that all new QF contracts, if and when available, would be put up for competitive bid.

In addition, PSCO recently forecasted (Ref. 23) that a total of 780 MW of QFs will be in operation by 2000, which would equal the 20 percent ceiling established by the Commission. All of this 780 MW can be met by QFs under existing PPAs. PSCO expects that at least 200 MW of these QFs will not materialize, and that they will be replaced by other QFs chosen through bidding in 1996 and thereafter. However, such a bid solicitation is not guaranteed, and, in any case, a 1996 solicitation is too late if the Project is to begin operation in 1994 or 1995.

For these reasons, the Project's best chance for selling power to PSCO is either to purchase an existing PPA, or enter into a joint venture with a developer that controls one.

Southwest Utilities: The possibility of selling power to utilities in southwestern states was also considered. One concern here, the availability of transmission capacity to reach these utilities from Colorado, is mitigated by an obligation to wheel power that was imposed upon Utah Power and Light as part of the Federal Energy Regulatory Commission's approval of its merger with Pacific Power and Light in 1989. However, even with transmission access, it is unlikely that a buyer could be found for the Project's power at a reasonable price because of the current surplus of generating capacity in the Southwest.

A recent forecast (Ref. 24) by the Western Systems Coordinating Council (WSCC) documents both the extent of this surplus, and the expectation that it will not be absorbed until 1996 or 1997. The reserve margins applicable to the Southwest Region, as implied by that forecast, are:

1989	31.3%	1994	24.5%
1990	35.9%	1995	22.0%
1991	32.6%	1996	20.1%
1992	33.6%	1997	17.2%
1993	31.5%	1998	14.5%

Utilities generally consider a reserve margin in the range of 15 to 20 percent to be adequate. As shown above, near term WSCC reserve margins are expected to be as high as 35.9 percent, and will not decrease to 20 percent until 1996. Therefore, southwest utilities were not viewed as a viable market target for Project electricity sales that would begin in 1994 or 1995.

10.2.2 Alternative Transmission Paths

Power sales to entities other than White River require transmission facilities to deliver the power to the ultimate buyer. OOSI has previously paid for an existing 138-kv line extending from Tract C-b to the Meeker Switching Station. Therefore, transmission service at no additional cost should be guaranteed on this segment. However, power would still have to be transferred from Meeker to Rifle for delivery to PSCO. Four transmission lines run along the corridor from Meeker to Rifle: White River's 69-kv line; Colorado Ute's 138-kv and 345-kv lines; and a 345-kv line controlled by the federal government's Western Area Power Administration. These corridors are shown on Figure 15.

Meetings with both White River and Colorado-Ute concerning transmission service have yielded the following three alternative approaches: wheeling service at a price per kwh; service by leasing a transmission line; and capital contribution in lieu of wheeling charges.

10.2.3 Chosen Strategy

Since the purchase of an existing PPA for power sales to PSCO provides the best opportunity, OOSI has obtained an exclusive option to do this. The option expires on March 26, 1991, unless exercised. Should OOSI elect to exercise the option, all indications are that PSCO will consent to the assignment of the PPA to the Project and to certain amendments to the PPA necessary to reflect the location and timing of the Project. The price paid by PSCO for power purchased pursuant to the PPA will be determined under a formula that has two components: a capacity price and an energy price.

The contract capacity price in the optioned PPA is \$216/kw-year fixed for the life of the contract.

The energy price is based on fuel and other operating costs at PSCO's coal-fired Pawnee 1 power plant. In 1990, the energy price was \$0.01716/kwh. This avoided energy cost will change over time with actual experience at Pawnee.

Summing the capacity and energy payments, and assuming an eighty percent capacity factor for power generation, the total price for power sales in 1990 would have been approximately \$0.042/kwh. That price would increase over time with changes in the energy price.

With regard to transmission, discussions with White River indicate that service from Meeker to Rifle can be arranged. To assure that the system has sufficient capacity, physical power flows are being analyzed to determine the effects of the 25-MW power sale on the transmission network. At this time, it appears

that this analysis will lead to a contribution by OOSI to transmission investments in the area. That investment would assure both that the power flow from the Project is accommodated, and that the reliability of service is enhanced for all parties in the area.

10.3 Shale Oil Marketing

The physical nature of raw shale oil limits the markets available to it, and an extensive market analysis is not required. Unocal's 10,000 barrel per day upgrading facility at Parachute Creek, Colorado was specifically designed for shale oil (Ref. 25, 26), and it is linked to refinery markets. Since it is operating at about 40% under capacity, it became the early choice for marketing the Project's raw shale oil. However, due to the demonstration nature of the Unocal project, the extent of their future operations is not known with certainty. Therefore, other markets were investigated as a fall back position. The options are described below.

10.3.1 Unocal Upgrader Alternative

Tests run earlier reveal that the Unocal Upgrader should have no difficulty handling MIS oil produced from Tract C-b. In fact, the MIS oil is believed to have less nitrogen, less resid, and a higher API gravity than typical shale oil produced in above ground retorts. Thus it will be cheaper to process, and it will require less hydrogen addition per unit of oil. A typical analysis of MIS crude shale oil, from Logan Wash, follows:

TABLE 9
LOGAN WASH RAW SHALE OIL

Gravity, deg API	26
Nitrogen, wt %	1.3
Sulfur, wt %	0.7
Hydrogen, wt %	12
Oxygen, wt%	1.8
Carbon, wt %	85
Arsenic, ppm wt	13
Ash, wt %	0.1
Metals, ppm wt	
Ni	8
V	0.6
Viscosity, SUS @ 100 deg F	70
Pour Point, deg F	70
Modified Vacuum Engler, deg F	
IBP/5%	177/367
10/20%	394/429
30/40%	498/550
50/60%	612/674
70/80%	748/821
90/95%	918/1001
EP	1008
Recovery wt%	95

Transmission Corridors

Figure 15

After upgrading, the product oil will be a premium refinery feedstock that can be readily transported by pipeline. It is expected to demand a \$3.00 to \$5.00 per barrel premium in the marketplace. The upgraded product (Table 10) has no resid and can be totally converted into transportation products, including a reformulated low emission diesel fuel.

TABLE 10

Typical Upgraded Shale Oil (Ref. 26)

Gravity, deg API	39
Boiling Range, deg F	110/980
Nitrogen, wppm	10
Sulfur, wppm	7
Oxygen, wppm	100
Bromine No.	0.6
Arsenic, wppm	<0.01
Carbon/Hydrogen Ratio	6.0
Pour Point, deg F	-6
Viscosity, cSt @ 100 deg F	3.7
Carbon Residue, Conradson, wt %	nil

Shale oil would be transported by truck to Unocal, a distance of 70-miles. Shipment of approximately nine truck loads per day will be required. Trucking costs are estimated to be about \$1.00 per barrel.

It is reported that upgraded oil from Unocal is finding its way into refineries remote from the Western Colorado region, and that no difficulties have been encountered with transporting the oil by pipeline or refining it. Refineries in the Salt Lake City area are future marketing targets since conventional petroleum supplies to that area are declining steadily. These refineries are served by a pipeline from Rangely, Colorado, which is about 60-miles from Tract C-b.

10.3.2 Reformulated Fuels Alternative

Upgraded shale oil from the Unocal facility could be refined and a portion sold into the reformulated fuel market. According to a study recently completed by Sinor and Associates (Ref. 27), fuels produced from upgraded shale oil are ideal candidates for blending into reformulated, low-sulfur diesel fuel. The aromatic content of the gasoline fraction is low (10%), and the boiling range is desirable. However, the Octane Number is low and it would not be a good direct blending stock for gasoline, but it is an excellent reformer feed stock.

The diesel fraction is very low in sulfur (1 ppm) and has a high Cetane Number (50+). Consequently, fuels produced from shale oil will demand a premium price in markets such as Denver

and Salt Lake City where automobile derived air emissions are causing problems. Therefore, it is assumed that raw shale oil can be sold at about the same price as West Texas Intermediate (WTI) F.O.B. Tract C-b. During this time of tumult in the Middle East and the volatility of petroleum prices, it is impossible to project near term prices of petroleum or products. However, there is good reason to believe they will be much higher than expected only a few months ago.

10.3.3 Fuel Oil Market Alternative

The only practical alternative to upgrading raw shale oil at the Unocal facility, is to market it as a blending stock for fuel oil. Previous studies performed for the Synthetic Fuels Corporation and other oil shale projects reveal that the low sulfur content of shale oil can be beneficial when blended with a conventional, higher-sulfur residual fuel. No processing of the oil is required in this case. However, blending ratios are low (10 - 20 %) and markets are distant, being on the West and Gulf Coasts. The shale oil produced from the Project can be trucked to a railhead for shipment to a blending facility. Much of the oil produced at Logan Wash was sold in this manner.

The net back price to the Project would be dependent on the residual fuel market, which is often volatile. The price is generally 90 to 95% of the average price paid by domestic refiners for crude oil. In early 1989, 1% sulfur residual fuel oil prices, F.O.B. New York Harbor, have ranged from \$15 to \$25 per barrel (Ref. 28). Transportation costs would be in the \$7 to \$10 per barrel range. Thus the price F.O.B. Tract C-b would have been about \$5 to \$18 per barrel.

10.4 By-Product Marketing

A number of by-products have the potential for increasing revenues from the Proof-of-Concept Project. The by-products that were investigated for this study, and which are discussed in the following sections are;

- o CFBC boiler ash derived cement additive
- o CFBC boiler ash derived soil stabilizers
- o Higher value products from shale oil
- o Shale oil/Gilsonite enhanced asphalt
- o Carbon Dioxide

A number of other by-products are of potential value, many of which have been the subject of previous investigations and will not be discussed in detail in this report. They include asphalt additives (Ref. 29), waste stabilizers from boiler ash,

ammonia, sulfur, magnesium, sodium minerals from nahcolite, alumina from Dawsonite, lube oil and chemicals from shale oil.

10.4.1 Cement Additives

The Department of Civil Engineering at the University of Pittsburgh conducted a series of laboratory tests on boiler ash samples produced from the CFBC pilot tests. These tests obtained information on:

- o Compressive strengths of standard precast cylinders of concrete formulations with various levels of boiler ash and portland cement;
- o Properties of ash/lime pastes for autoclave curing; and
- o Compressive strengths of standard cylinders of zero-slump concrete formulations.

In addition to the laboratory testing, preliminary marketing information was obtained for the above three cement related products in the tri-state Colorado, Utah and Wyoming region.

Concrete Formulations - Seventeen batches of concrete were produced with boiler ash as a substitute for Portland Cement, and aged cylinders were tested for compressive strength. Table 11 below shows the recipe for each batch. Batch X-1, a standard concrete mix using Type 1 Portland Cement with no ash, is shown for reference. The compressive strength of the samples are given in Table 12.

Ash Lime Pastes - A promising market involves the use of compressed and autoclaved ash/lime pastes for products such as pavers, blocks, pipes and roof tiles. Donald Lampus of R. I. Lampus Company, a member of the National Precast Concrete Association (NPCA) from Springdale, PA, prepared three batches of short compressed cylinders, using ash from Test Number 7. The pastes had the following compositions:

- o 8% lime, 92% ash plus sand
- o 10% lime, 90% ash
- o 15% lime, 85% ash

An optimum amount of water was added to each of the above samples to achieve maximum compaction. The cylinders were autoclaved at the University of Pittsburgh for 8-hours at 170-psi to obtain calcium silicate bonding. The compressive strengths achieved were 1500, 2130 and 2870 psi respectively. According to Mr. Lampus, these test results are extremely good.

TABLE 11
CONCRETE FORMULATIONS WITH CFBC ASH

Batch	Test	Combustion Temp (F)	Percent Substitution	W/C*	Slump
X-1	--	--	--	0.50	1.25
X-2	3	1550	15	0.59	7.5
X-3	4	1594	15	0.59	9.0
X-4	3	1550	15	0.51	2.5
X-5	4	1594	15	0.44	1.5
X-6	3	1550	75	2.15	1.625
X-7	4	1594	75	2.00	1.875
X-8	3	1550	30	0.64	2.0
X-9	3	1550	45	0.82	2.0
X-10	3	1550	37	0.72	2.5
X-11	6	1500	15	0.57	2.875
X-12	3	1500	45	0.82	1.875
X-13	3	1550	45	0.70	2.5
X-14	3	1550	45	0.95	2.0
X-15	3	1550	45	0.61	1.75
X-16	4	1594	15	0.47	1.875
X-17	3	1550	45		
X-18	3	1550	45		

*C - cement only, not including ash.

The parameters in this table are

- o Test - Combustion test ID number
- o Percent Substitution - Percent of Portland Cement replaced by fly ash (except as noted for Batch X-16)
- o W/C - Water/Portland Cement ratio (note that ash is not included in the denominator)
- o Slump - Standard slump measurement in inches (W/C was adjusted to obtain a slump of approximately 2, except for Batches X-1, X-2 and X-3).

Batch X-12 included 1% of CaCl_2 (based upon cement) to provide early strength. Workability agents (Polyheed and superplasticizer) were added to Batches X-13, X-14, X-15, X-17 and X-18. For Batches X-13 and X-14 the level of addition was 6 ounces (low), or 12 ounces (medium), per 100 pounds of Type 1 Portland Cement. For Batch X-15, the level of addition was 12 ounces (high) per 100 pounds of combined Type 1 Portland Cement

and ash. For Batch X-17, the level of addition was 12 ounces per 100 pounds of combined Type 3 Portland Cement and ash. For Batch X-18, the level of addition was 10 ounces per 100 pounds of combined of Type 1 Portland Cement and ash. It should be noted that Type 1 Portland Cement was used in all batches except Batch X-17. Finally, in preparing Batch X-16, approximately 17% of the fine ash was replaced by bottom ash and ground in a soils crusher.

TABLE 12
COMPRESSIVE STRENGTH OF CONCRETE FORMULATIONS
CONTAINING CFBC ASH

<u>Compressive Strength (PSI)</u>				
<u>Batch</u>	<u>3-Days</u>	<u>7-Days</u>	<u>14-Days</u>	<u>28-Days</u>
X-1	3170	4140	4050	4870
X-2	2710	3530	3700	4490
X-3	2760	3220	3500	4160
X-4	3650	4240	4510	5220
X-5	3300	4480	4670	5270
X-6	600	870	1160	1290
X-7	690	1080	1810	1490
X-8	3150	3760	3480	4280
X-9	1360	2200	2820	3560
X-10	1830	2710	*	2920#
X-11	3380	4130	*	4300#
X-12	1380	*	1970#	2880
X-13	2850	*	3480#	4510
X-14	1130#	1800#	3160	3430
X-15	2850#	3840	5000	5440
X-16	2970#	4460	4520	5520
X-17	3230	3960		
X-18	2940			

* Equipment Malfunction.

Alternate tester used.

The above results indicate that:

- o a compressive strength of 5000 psi in 28-days can be achieved with a 15% replacement of Type 1 Portland Cement with no additives (Batches X-4, X-5, and X-16), and with a 45% replacement of Portland Cement using a workability additive.

- o a compressive strength of 3500 psi in 28-days can be achieved with a 45% replacement of Type 1 Portland Cement with no additives.

Market Survey - In late July 1990, visits were made to two members of the NPCA in the Pittsburgh region and contacts were made by telephone with two other members of the NPCA in Colorado. The information obtained from these contacts has provided information about procedures and specifications for precast, zero-slump and ash/lime paste products containing ash, as well as a preliminary evaluation of the market potential and acceptance of these three types of products.

A western company that was contacted has about eighty plants nationwide. Sixty percent of the products from its Colorado Division are made from compressed and autoclaved ash/lime pastes (principally pipe and roof tile) and the rest are precast. They are designed to provide a compressive strength of 4000 psi, using a superplasticizer workability agent and steam curing at relatively mild conditions. The Colorado Division pays \$60 to \$80 per ton for cement. It currently purchases 5000 tons per year of fly ash from a Wyoming coal-fired power plant, paying \$15 per ton to the utility and \$12 per ton for transportation. The plant's representative expressed strong interest in producing some test products using oil shale boiler ash.

There are eight NPCA members in Colorado, three in Utah and three in Wyoming. It is estimated that about half of the precasters and of the zero-slump and ash/lime paste producers are members of NPCA. From this information, one can project that the annual concrete use by producers of these products is well over 200,000 tons in the tristate region. If fifteen percent of these products could be made up of oil shale boiler ash, they would consume about 30,000 tons of ash annually.

10.4.2 Soil Stabilizers

Based on preliminary tests run independently at the Department of Civil Engineering, the University of Wyoming, CFBC boiler ash has properties that increase the strength of certain soils (Ref. 30). Thus, the ash could be sold into the construction industry for soil stabilization. Coal fly ash is currently used for that purpose in the West.

Six samples of boiler ash were prepared and tested in unconfined compression. Two samples were prepared at each of three water contents. The results are summarized below. Based on the seven-day compressive strength, the ash appears to have good potential for use in soil stabilization.

TABLE 13

Unconfined Compressive Strength of Boiler Ash

Sample No.	Water Content(wt%)	Unconfined Compressive Strength (psi)
1	31.8	645
2	31.8	625
3	37.7	366
4	37.7	296
5	42.2	242
6	42.2	293

Soil, with an unconfined compressive strength of 8.4 psi at 10 % water was mixed with CFBC ash at varying water contents and percentages of ash to soil. The results are given below:

TABLE 14

Unconfined Compressive Strengths of A-4 Soil with Ash

Boiler Ash (Wt %)	Water Content (wt%)	Maximum Uncorfined Compressive Strength(psi)
10	13.5	44
15	11.9	42
20	17.2	89
25	15.2	113

Based on this limited testing, boiler ash has an excellent potential for applications such as stabilization of soils for subgrade pavement design, shallow and deep soil mixing for ground improvements, and construction of liners for waste ponds or landfills. The next step is to 1) conduct a market study to determine whether ash from the CFBC can penetrate markets in the region, and to what distance it might be hauled to compete with other artificial or natural materials, and 2) conduct additional site specific testing. (Ref. 32).

10.4.3 Higher Value Products from Shale Oil

Based upon earlier work by Sinor, Western Research Institute and others (Ref. 27,29), it has been concluded that oil shale plant economics could be enhanced by producing specialty products from the oil. Consequently, Bunger and Associates and the

University of Utah were retained to investigate what valuable commodity products might be separated from raw shale oil and sold into existing markets. Preliminary work indicates that a reasonable target is an enhancement potential in the range of \$5 to \$10 per barrel of shale oil, for a 25,000 barrel per day facility.

A feasibility study was undertaken to identify process sequences that can produce such specialty products. It consists of non-destructive distillation of raw shale oil, followed by liquid-liquid extractions of various cuts. These procedures will subdivide the oil into major groups of concentrates which can be further processed into specific marketable products.

Target commodities include waxes: petrolatum; white oils; polymer and rubber additives; petroleum sulfonates; resins; asphalt additives; agricultural products such as biocides, fungicides or wood preservatives; pharmaceutical feed stocks; tar acids and bases; research chemicals and environmental standards; and carbon-based products such as coke, pitches, carbon filament and graphite products. The market strategy focuses on identifying those products which can be manufactured in high yields, and at a cost competitive with conventional petroleum sources. Also of interest are products which exhibit properties unique to their oil shale source (eg: high nitrogen content).

10.4.4 Shale Oil/Gilsonite Enhanced Asphalt

This research work by Geokinetics, Inc., is investigating another enhanced product from shale oil. The concept is to utilize a significant portion of the raw shale oil (30 to 60 %) to produce a superior grade of asphalt cement. It involves blending the high boiling fraction of shale oil with gilsonite, a known asphalt stiffener, and other additives. The remaining lighter fraction of raw shale oil can then be hydroprocessed into transportation fuels at a lower unit cost than would be required for whole shale oil, since the more refractory oil constituents are concentrated in the high temperature boiling fractions. This task is on-going. A summary of the results to date is given here.

Supplies of gilsonite and raw shale oil were collected. One barrel of shale oil was processed by steam distillation to produce four cuts of residue, as shown in Table 15.

TABLE 15

Shale Oil Residue Distillation

Cut No.	Wt % of Total	Cut Point (deg F)
1	76	581
2	64	666
3	48	759
4	39	838

Samples of Cuts No. 3 and 4 were blended with Lexco Multi-Purpose Grade gilsonite with an ASTM softening point of 338 deg F. The percentage of gilsonite in the various blends was 10, 20, and 40 %. In all cases the blends were much too soft for use as road asphalt.

A sample of Cut No. 3 was further distilled in a Badger unit following procedures for the ASTM D1160 Vacuum Distillation Test. Gilsonite blends in the same ratios as above will be made at three cut points between 840 deg F and 1100 deg F. Viscosity tests will be run on the samples to establish the range of cut points, and of percent gilsonite additive, that will produce a desirable product.

10.4.5 Carbon Dioxide

The potential of recovering carbon dioxide has been investigated by OOSI and Bechtel (Ref. 5,31). A commercial shale oil plant producing 23,000 barrels per day of upgraded shale oil and 51.4 MW of electricity can co-produce 16,550 tons per calendar day of CO₂. The recovery facilities add \$293 million to the capital cost of the plant, and annual operating costs increase by \$56 million. Revenues generated by the sale of CO₂ are estimated to more than pay for these increases.

Reference 31 presents a comparison of the CO₂ emissions from various fuel sources and concludes that "if CO₂ recovery is practiced or if retorting processes are used that do not carbonize the shale, then CO₂ release figures for shale plants are comparable to (conventional) oil". The reference also presents marketing information on CO₂ in the Rocky Mountain region, and concludes that significant markets exist for the use of CO₂ in enhanced oil recovery. In fact the Rangely Oil Field near the Project is using CO₂ for such recovery, and pipelines are planned to move CO₂ to California for this purpose.

The demonstration program does not include facilities for the recovery of CO₂ because such technology is commercially

available and well tested. A similar application, using proprietary amine solutions, recovers CO₂ from furnace stack gases. Thus, a demonstration is not needed. However a small slip stream unit may be installed to obtain design basis data for future plants.

11.0 PROJECT MANAGEMENT AND EXECUTION PLAN DEVELOPMENT

11.1 Task Overview

11.1.1 Objectives

A project is successful when it meets its objectives, and is completed on time and within budget without sacrificing quality. Every project is governed by three major considerations: time, money and quality. A well defined plan is needed to assure the efficient use of all the Project's resources in order to achieve its objectives.

The purpose of the Project Management and Execution Plan (PMEP) is to provide the guidelines to assure that 1) budgetary and schedule goals of the Project are achieved; 2) an operable, reliable and safe plant is built and operated; 3) activities are conducted in an environmentally and socially acceptable manner; and 4) technical and other objectives are achieved.

11.1.2 Summary of Work Done

The PMEP was developed using input from all the other tasks. It incorporates the results of earlier work by Cathedral Bluffs Shale Oil Company and other shale oil projects in the region. The plan considers schedules and decision point milestones; general responsibility assistance; cost, schedule and procurement control systems: alternative contracting plans; a QA/QC plan; and general plans for mining and construction. Contributors to the plan include Bechtel, Inc., McBride Enterprises, Inc., Western Research Institute, EMRx Corp. and R. Glenn Vawter.

While providing guidelines for Project management, the PMEP excludes the detailed procedures, forms, reports and studies that will be developed in the normal course of the Project. It is a working document that is to be updated and revised periodically as the Project proceeds.

11.1.3 Summary of Conclusions

The design, procurement, construction and operation activities are multi-faceted, complex undertakings which require talented professionals and state-of-the-art management systems. The necessary resources, human, financial and physical, are available to OOSI and they would be fully utilized to execute the Project.

11.2 Project Philosophy

The Project is made up of two key technologies: Modified In Situ (MIS) retorting, and Circulating Fluidized Bed Combustion (CFBC) power generation. Both are the subject of the Proof-of-Concept Project, but differences in their current state of development require different levels of demonstration, as is described below.

The CFBC and associated facilities must be designed to operate for 30 years and function as a base load power plant. This approach is taken because the revenues derived from the power plant are important to the Project, and because sustained long-term operation is a key element of the CFBC demonstration.

The MIS facilities should be designed for the acquisition of data that will allow future scale up of operating systems to the level of commercial operations. Consequently, the MIS portion of the Project will be designed to demonstrate integrated multi-retort operation during the 10-year program, while still accommodating the needs of the CFBC demonstration.

Other important elements of the Project's philosophy include: a dedication to safety; environmental compliance; fair labor practices; good community relations; partnership with federal, state and local governments; high productivity and efficiency; technical excellence; use of state of the art technologies and systems; optimum use of contracting personnel; and local procurement and hiring.

11.3 Management Plan Considerations

The PMEP is organized in a way that aids the achievement of the technical, environmental, business and other objectives set forth below, related to the MIS and CFBC technologies. This will assure that progression to commercial plants can be carried out with minimum technical and financial risk.

The schedule anticipated for the ten-year Project is shown in Figure 16. The specific technical, operational, environmental, health, safety, business and external affairs objectives for the Proof-of-Concept Oil Shale Facility are as follows:

11.3.1 Technical and Operational Objectives

MIS PROCESS

- o Integrate mining, retort construction and retort processing
- o Verify mine and rock mechanics design parameters
- o Verify 3-level entry rubblization method at Tract C-b
- o Demonstrate simultaneous processing of two retorts

Figure 16
Master Schedule
Proof-of-Concept Oil Shale Facility

- o Test 2nd generation cost reduction methods
- o Confirm projected oil recovery from MIS retorts

CFBC POWER PLANT

- o Demonstrate sustained long term operations (testing combinations of oil shale and MIS gas)
- o Provide reliable delivery of power to the grid
- o Verify materials selection and other design parameters resulting from unique fuels
- o Confirm CFBC as a reliable means to dispose of MIS offgas

11.3.2 Environmental, Health and Safety Objectives

MIS PROCESS

- o Confirm retort reclamation and abandonment techniques
- o Confirm safe integrated mining, retort construction and MIS underground process operations
- o Confirm subsidence and safe mine room size parameters
- o Confirm ground water and hydrologic predictions
- o Verify mine equipment performance

CFBC POWER PLANT

- o Confirm oil shale's benefit as an SO₂ sorbant
- o Confirm ash disposal and land reclamation procedures
- o Verify atmospheric emissions

OVERALL

- o Comply with all rules and regulations
- o Obtain health monitoring data on employees
- o Collect complete monitoring data

11.3.3 Business Objectives

- o Position U.S. to produce shale oil when needed
- o Levelize costs to the extent possible to meet the annual funding levels of the participants
- o Minimize costs and maximize revenues
- o Verify marketability of products and by-products
- o Verify cost estimates for scale up to commercial units
- o Verify shale oil upgrading parameters and costs

11.3.4 Other Objectives

- o Conduct a successful state, local, federal, and industry partnership project
- o Confirm socioeconomic benefits

- o Provide the site and infrastructure for other technology demonstrations
- o Conduct research (or provide the site) to reduce costs, improve environmental factors or generally improve the prospects for oil shale oil commercialization
- o Verify effectiveness of water management plan and define future water requirements
- o Define future permit requirements
- o Investigate the recovery and utilization of CO₂

11.4 Quality Assurance/Quality Control

The objective of a Quality Assurance/Quality Control (QA/QC) program is to ensure that structures, components, systems, and facilities will perform as intended. The QA/QC program places major emphasis on early identification of potential problems in order to prevent them from having significant impact on critical hardware. Although the QA/QC program recognizes industry standards when they provide adequate assurance of quality, it also requires additional special requirements where it is necessary for the reliable operation of the Proof-of-Concept Project.

OOSI is committed to QA/QC. Quality assurance is of the utmost importance to the Project. An effective and comprehensive QA program is demanded by the complexity of the facilities to be constructed, the number of participants involved in the Project, the state-of-the-art equipment utilized, and the operational integration of varied industrial processes and disciplines.

A documented QA/QC program will be planned, implemented, and maintained. The program will identify the activities and items to which it applies. The establishment of the program will include consideration of the technical aspects of the activities affecting quality, and will provide control over these activities to an extent consistent with their importance. The program will be established at the earliest time consistent with the schedule for accomplishing the activities.

The program will provide for the training, as necessary, of personnel performing activities affecting quality to assure that suitable proficiency is achieved and maintained.

11.4.1 Organization

The functional responsibilities, levels of authority, and lines of communication for activities affecting quality will be documented. Persons or organizations responsible for assuring that an appropriate quality assurance program has been established, and for verifying that activities affecting quality have been correctly performed, shall have sufficient authority, access to work areas, and organizational freedom to:

1. identify quality problems
2. initiate, recommend, or provide solutions to quality problems through designated channels
3. verify implementation of solutions
4. assure that further processing, delivery, installation, or use is controlled until proper disposition of a nonconformance, deficiency, or unsatisfactory condition has occurred.

Such persons or organizations shall have direct access to responsible management at a level where appropriate action can be effected. Such persons or organizations shall report to a management level such that required authority and organization freedom are provided, including sufficient independence from cost and schedule considerations.

11.4.2 Quality Program Components Design Control

The design shall be defined, controlled, and verified. Applicable design inputs shall be appropriately specified on a timely basis and correctly translated into design documents. Design interfaces shall be identified and controlled. Design calculations shall be verified. Design changes, including field changes, shall be governed by control measures commensurate with those applied to the original design.

Procurement Document Control

Applicable design bases and other requirements necessary to assure adequate quality shall be included or referenced in documents for procurement of items and services.

Instructions, Procedures, and Drawings

Activities affecting quality shall be prescribed by and performed in accordance with documented instructions, procedures, or drawings of a type appropriate to the circumstances.

Document Control

The preparation, issue, and change of documents that specify Project requirements, or that prescribe activities affecting quality, shall be controlled to assure that correct documents are being employed. Such documents, including changes thereto, shall be reviewed by authorized personnel for adequacy and approved for release.

Records that furnish documentary evidence of quality shall be prepared and maintained. Records shall be legible, identifiable, and retrievable. Records shall be protected against damage, deterioration, or loss. Requirements and

responsibilities for record transmittal, distribution, and retention shall be established and documented.

Control of Purchased Items and Services

The procurement of items and services shall be controlled to assure conformance with specified requirements. Such control shall provide for the following as appropriate: source evaluation and selection, evaluation of objective evidence of quality furnished by the supplier, source inspection and examination of items or services upon delivery or completion.

Handling and storage of items shall be controlled to prevent damage or loss and to minimize deterioration.

Items that do not conform to specified requirements shall be controlled to prevent inadvertent installation or use.

Construction Control

Construction activities affecting quality of items or services shall be controlled. Special processes that control or verify quality, such as those used in welding, heat treating, and nondestructive examination, shall be performed by qualified personnel using approved procedures.

Inspections required to verify conformance of an item or activity to specified requirements shall be planned and executed. Inspection results shall be documented. Inspection for acceptance shall be performed by persons other than those who performed or directly supervised the work being inspected.

Test Control

Tests required to verify conformance of an item to specified requirements, or to demonstrate satisfactory performance for service, shall be planned and executed where needed. Test results shall be documented and their conformance with acceptance criteria shall be evaluated.

Tests required to collect data, such as for design input, shall be planned, executed, documented, and evaluated.

Tools, gauges, instruments, and other measuring and test equipment used for activities affecting quality shall be controlled, calibrated at specified periods, and adjusted to maintain accuracy within necessary limits.

Corrective Action

Conditions adverse to quality shall be identified promptly and corrected as soon as practical. If a significant condition

is adverse to quality, the cause of the condition shall be determined and corrective action taken to preclude recurrence. The identification, cause, and corrective action for significant conditions adverse to quality shall be documented and reported to appropriate levels of management.

Audits

Planned and scheduled audits shall be performed to verify compliance with all aspects of the QA/QC program, and to determine its effectiveness. These audits shall be performed by personnel who do not have direct responsibility for performing the activities being audited. Audit results shall be documented, and reported to and reviewed by responsible management. Follow-up action shall be taken where indicated.

12.0 ENVIRONMENTAL ANALYSIS

12.1 Task Overview

12.1.1 Objective

The objective of this task was to identify whether any outstanding environmental, health or safety problems are likely to emerge which would require attention during the Proof-of-Concept Project. Another objective was propose areas which should be the focus for study during the Project.

12.1.2 Summary of Work Done

The complete report for this task (Ref. 22), consists of reviews made within each of eight topic areas by expert teams. Expertise was drawn from West Virginia, Colorado and Utah and includes both academics and private consultants. Each team included leaders in their respective disciplines. Team leaders made an inspection of OOSI's facilities, reviewed available documentation, and prepared reports on the topics outlined below:

1. Air quality
 - Surface facility emissions
 - Non-point sources
 - Class I area proximity
 - Global atmospheric change
 - Visibility
2. Ground Water
 - MIS retort reclamation
 - Mine dewatering
 - Regional and local hydrology
 - Usage and augmentation
- Surface water
 - Usage and availability
 - Process and mine water: disposal and reuse
 - Runoff and impoundment
 - Spill prevention
3. Solid Waste
 - CFBC waste
 - Process waste
 - Mined oil shale
4. Health and Safety
 - Surface facilities-toxic substances
 - Mine safety
 - Gassy mine rules
 - Retorting in mine environment
 - Shale oil handling and transportation
5. Land
 - Subsidence
 - Reclamation

6. Biological
 - Endangered and threatened species
 - Deer herds
7. Socioeconomic analysis
8. Electric power transmission

12.1.3 Conclusions

The review teams concluded that no problems in these areas are expected that would preclude proceeding. The environmental, health, and worker safety issues examined by the teams can be treated by either conventional technologies, or technologies developed over the years by OOSI. Nevertheless, a number of significant issues remain, such as the effects of the Project on air and water resources, mine safety in the MIS environment, and geotechnical and solid waste issues. It will remain for the Proof-of-Concept Project to identify their impacts and develop remedial technologies as needed.

12.2 Summary Analysis of Environmental, Health and Safety Issues

Among the key objectives of the Proof-of-Concept Project is the evaluation of the impacts of MIS technology on key environmental, health and safety issues. It represents a long-term demonstration and development stage, prior to full scale commercial operations. The scale of the Proof-of-Concept Project is such that processes and procedures can be modified over its course so as to achieve a technology which is not only efficient, but safe for workers, the public and the environment. This task was an attempt to identify whether any outstanding problems are likely to emerge which require attention in the design portion of the Project. It also proposes areas which should be the focus for study during the Project.

The following summaries are extracted from the reports of the expert teams. The full report is presented in Reference 22. The summaries below indicate the extent of knowledge identified in each area and, most significantly, identify the key, unresolved issues upon which the Proof-of-Concept Project should focus.

12.2.1 Air Quality

Air quality degradation from major sources is regulated by the federal Clean Air Act and Colorado Department of Health regulations. Appropriate permits must be obtained before operation. OOSI is proceeding with an updated permitting process that will include an evaluation of Project changes that have occurred since the Revised Detailed Development Plan (RDDP) was written in 1985. Ambient monitoring of regulated pollutants will be performed during operations to ensure compliance. Air quality

related values, such as visibility and dry deposition, have also been examined.

OOSI has a plan for capturing and marketing carbon dioxide from commercial facilities should global warming provisions be adopted in the upcoming Clean Air Act amendments. The extent of such emissions is evaluated in Section 10.4.5. The monitoring of elemental toxics in CFBC emissions and in ambient air is planned. Other revisions to environmental regulations on the way, such as PSD increments for NO_x and PM_{10} , will need to be dealt with as they are promulgated.

In some areas, permitting requirements may not yet be completely defined. Such areas include: whether there is a need for simple terrain as well as complex terrain dispersion modeling for permitting; whether Dinosaur and Colorado National Monuments must be considered as Class I areas; whether arsenic and radionuclides emissions will have to be considered under PSD regulations; and whether permitting of arsenic under Colorado air toxics regulations will be required. These issues will be determined during the normal permitting activities.

12.2.2 Groundwater

Based on field data and hydrologic analyses, it appears that mine drainage flows from the Project may not affect the flow of Piceance Creek. Some uncertainties still remain, however, concerning the hydraulic connections among the creek, alluvial aquifer, and bedrock aquifers. Therefore, hydrologic data will be collected and analyzed for trends during the Project.

After the retorts are burned, they are quenched with water to cool the retorts and remove organic and inorganic materials from the retorts (Ref. 11). The quenching needs to continue until the water quality indicates that the retorts will not negatively impact aquifers in the basin.

Upon mine abandonment, groundwater will resaturate the retorts and reestablish a groundwater flow system. Water quality monitoring will be needed to assure that undesirable impacts on ground water are not occurring. Few problems are expected, if the abandoned retorts are quenched and leached prior to flooding.

12.2.3 Surface Water

A preliminary water balance relative to the MIS process and the associated CFBC power plant, has been prepared by OOSI. It defines the principal water streams required by and produced by various components of the system, which are: mine dewatering, bulkhead water collection, processing, boiler feed, boiler blowdown and cooling systems.

The quality of water collected from quenched retorts is of particular interest. It is likely that it will be saline and alkaline. The total organic content has been shown to decline over time for similar retorts at Logan Wash. Total dissolved solids in water used to leach the retorts has so far remained high, and investigations are continuing to determine the reasons. A final definition of what constitutes a satisfactorily reclaimed spent retort has not been made. There are no plans to discharge process water to receiving streams and, indeed, the NPDES discharge permit prohibits any discharge other than treated mine water. All excess process related water will be reused or evaporated. Evaporation will be caused by quenching of retorts, by spraying onto the boiler ash pile, or by an evaporation pond. Process water streams which contain significant amounts of organic compounds will be incinerated in the CFBC.

The lease stipulations and the NPDES discharge permit call for strict control of surface discharge and the resultant protection of Piceance Creek. Based on the information that is available, no unsolvable problems regarding surface water protection have been detected.

12.2.4 Solid Wastes

The Project will generate two types of solid wastes: boiler ash and oil shale. Oil shale is known to be an innocuous material. Boiler ash is a new material and has only recently been generated and studied.

Boiler ash generated from the CFBC will consist of combusted oil shale and possibly coal, and it will be disposed in surface dumps. The low inherent permeability of CFBC ash will tend to isolate it from precipitation water. TCLP tests showed that neither RCRA metals nor organic compounds exceed the regulatory limits (Ref. 13). The indication from this work, which was summarized in Chapter 5, is that the ash will not present an environmental threat.

Previous studies have shown that the raw rock (non-retorted oil shale) does not present significant pollution threats when disposed in landfills. Field studies regarding the leaching and permeability characteristics of the boiler ash will be conducted. It is anticipated that the studies will confirm laboratory findings that leachate from the ash does not cause environmental problems.

Specific plans for disposal of the solid wastes would be developed as a part of the Project. Preliminary concepts are that it would be disposed in a permitted fill located on the Tract as discussed in Chapter 4.

12.2.5 Human Health and Safety

The production of oil shale encompasses a range of operations which are associated with potential exposure to both solid and gaseous contaminants. Workers at this operation may therefore experience contaminants in different physical and chemical states. In addition, health risks connected with the technology of mining, construction, maintenance, operation of a refinery plant, transportation, distribution, and testing all may contribute to the specific threats of oil shale production and use.

None of these risks are exclusive to this industry, however, and none can be considered unprecedented or uncontrollable. Indeed, traditional means of safety and of industrial hygiene care are applicable to this setting, just as they are applicable to the mining industry in general. Normal control measures as applied to other extractive industries should respond equally to the impact on the general population.

12.2.6 Mine Safety

Gas is present in the oil shale strata of the Green River formation. The Tract C-b oil shale mine has been classified as a gassy mine by MSHA since January 2, 1980, based on a sample containing 0.289% methane. This can be controlled by adequate ventilation. No methane has ever been detected by the automatic sensors that are constantly monitoring the mine and the shafts.

It appears that most of this methane comes from groundwater. The problems associated with gas liberated from water inflows have been identified, but since the mining horizons are dry and most water comes from the shafts, the gas will either be highly diluted with intake air, or it will be immediately exhausted to the surface. Current estimates indicate that there will be 48 CFM of groundwater gas and 5 CFM of diffusion gas, for a total of 53 CFM. To dilute this to 0.1%, only 53,000 CFM of ventilation air is required, which is well below the design air flow rate of over one million CFM.

As in any fissile shale, oil shale is subject to spalling. The primary area where this is of concern is in the roofs of the underground tunnels, where the safety of personnel and equipment are of concern. The Tract C-b facility has successfully used roof bolting and wire mesh to control roof fall seven years after construction.

Based on a review of the documentation provided and the site visit, it is concluded that OOSI's MIS technique is a technically viable option from the perspective of mine worker safety.

12.2.7 Shale Oil Handling And Transportation

There are two options for transportation of the shale oil. Option one would have trucks haul the oil to Unocal's upgrader at Parachute Creek, Colorado. It is estimated that this would require nine tanker truckloads per day. This level of loading would not place any significant burden on the route. The second option involves transporting of shale oil by pipeline and tank train to AMOCO pipeline company at Sterling, Colorado. Both options involve conventional technology and no problems are anticipated.

12.2.8 Subsidence

Two mine development plans were proposed during research and development programs of the 1980s. The first mine plan involves only clusters of MIS retorts laid out in panel form. The second plan consists of two parts: one is a room and pillar mining section and the other is an MIS section. Subsidence predictions were performed to determine the size of the shaft pillar using two different methods: the British National Coal Board method, which was done in 1975; and the method proposed by Abel and Lee, which was done in 1980. In each case, the panels were designed not to subside. During the Proof-of-Concept Project, soil testing will be done to confirm the results of calculations based on the above method.

12.2.9 Reclamation

Disturbance of land in the Proof-of-Concept Facility will be limited to the construction of a boiler ash dump. The reclamation of surface disturbances around injection holes, coring operations, and the new MIS gas collection shaft will present few problems to revegetation specialists. Revegetation of such sites can be done quickly and effectively.

Revegetation of boiler ash deposits has not been studied. However, retorted and spent oil shale have been successfully revegetated in extensive studies. Boiler ash is likely to be similar to spent shale, and any differences will relate primarily to the addition of some proportion of coal ash and the amount of carbon remaining in the ash. Some spent shales have carbon residues of 4 weight percent or more, while boiler ash carbon content will be much lower (less than 1 percent) and will have properties like "Lurgi" spent shale. The characteristics of spent shale commonly causing problems relative to revegetation are coarse particle size, dark color, high salt content, and low amounts of nitrogen and phosphorus.

Upon review of numerous scientific experiments conducted in the area over the past 30 years, and analysis of demonstration plots constructed at the Tract C-b site, revegetation of surface

disturbances, of raw and processed shale piles, and of boiler ash dumps created during the Project will not present major challenges. The experimental and demonstration revegetation trials demonstrate that with careful planning and timely application of topsoil, amendments, and seed from adapted plant species, revegetation can be successfully accomplished and completed concurrent with Project operations.

State and federal revegetation requirements concerning plant cover and productivity can also be met. Environmental concerns in this area are not warranted when recommendations for revegetation are followed.

12.2.10 Wildlife

Background documents have been assembled that provide an accurate representation of the status of wildlife in the area. These documents also allow an evaluation to be made of the effects of oil shale development on a wide range of wildlife species, including both game and non-game species. Most of the baseline studies related to Tract C-b were conducted between 1974 and 1980. Despite the ten year interval since the last detailed studies, there is no obvious reason to question their current validity. Thus, the analysis of wildlife presented in Section 2.5 of the Revised Detailed Development Plan-1985 is considered to be an acceptable representation of the status of wildlife on the Tract.

The results of the current analysis suggest that the Proof-Of-Concept study will have few, if any, negative impacts on the populations of wildlife species. In fact, the proposed study may be the only reasonable way to collect data to evaluate the actual impacts of the MIS technology on wildlife. The proposed demonstration is sufficiently small in scale that if there are negative impacts, they will be minor. Data from this experience should allow a scale-up to the potential impacts of commercial level shale oil production.

12.2.11 Socioeconomic Assessment

The Proof-of-Concept Oil Shale Project, to be located on the federal oil shale lease Tract C-b in western Colorado, will be constructed and operated over a ten year period. The socioeconomic effects of the Project are positive.

The Project will directly employ about 500 construction workers in the peak year of construction activity, and about 250 operation workers in the peak year of operations. Total direct employment will range from 59 to 690 over the life of the Project with an average direct employment of 268 workers.

The development of the Project will result in increased employment, personal income, and public tax flows. Revenues will flow to local government jurisdictions, the State of Colorado and the federal government. Direct public revenues alone will amount to approximately \$20 million for state and local governments. Direct payroll wages for Project workers will be about \$141 million, with estimated indirect wages amounting to \$169 million for the ten year life of the Project.

The Project-related population represents only slightly over one percent of the population of the region and can be easily accommodated by existing towns and cities in the area. No adverse public impacts have been identified to date. The construction and operation of the Project presents an opportunity to develop technical expertise in oil shale mining and processing with minimal socioeconomic impacts. It is anticipated that socioeconomic information collected during the Proof-of-Concept Project will facilitate permit acquisition and socioeconomic impact mitigation for later commercial oil shale development projects.

12.2.12 Electricity Transmission

The Proof-of-Concept operation will not require the construction of new transmission capacity; only minor modifications of existing switchyards (both at the C-b site and at Meeker) will be needed. The existing 138-kv line will be used to sell cogenerated power. The environmental, health and safety impacts possibly arising from the 138-kv transmission line are discussed in the February 19, 1980 Environmental Assessment, and the topic will be considered in a new Supplemental Environmental Impact Statement. The 1980 report shows that the existing 138-kv line was constructed according to standards described in Electric Transmission Specification and Drawings, REA Form 805 (Rev 2-73) and by the sixth edition of the National Electric Safety Code. Also, since the line would be crossing an area with a raptor population, the pole structures were designed according to REA Bulletin 61-10 (March 9, 1979) Powerline Contacts By Eagles And Other Large Birds to minimize the impact of the line on raptors.

In the event of full-scale commercial development, a second line would follow the existing right-of-way. In this event, the present right-of-way would be evaluated for its potential to include an additional transmission line. This additional transmission capacity would only be required by a significant expansion at the C-b site (e.g. to a capacity of 50,000 BPD).

13.0 REFERENCES

1. National Research Council, Committee on Production Technologies for Liquid Transportation Fuels, 1990, "Fuels to Drive Our Future," National Academy Press, Washington, D.C.
2. Rocky Mountain Oil and Gas Association, June, 1989, "Resolution by The Committee on Oil Shale", Denver, Colorado.
3. Zahradnik, R.L., April 1990, "Oil Shale Development In the Nineties", Alternate Energy '90 Conference, Council on Alternate Fuels, Carmel, California.
4. Zahradnik, R.L., 1990, "Statement on Oil Shale Development in the United States", Testimony presented to the Subcommittee on Interior and Related Agencies, Committee on Appropriations, Washington, D.C.
5. Bechtel Corporation, "Western States Enhanced Oil Shale Recovery Program, Conceptual Design Study, Job No. 20227-000", September, 1989.
6. Ricketts, T.E., 1982, "Rubblization of Occidental's Retorts 7 and 8," Proc. 15th Oil Shale Symposium, Colorado School of Mines, Golden, CO, pp. 341-360.
7. Stevens, A.L. and R.L. Zahradnik, "Results from The Simultaneous Processing of Modified-In-Situ Retorts 7 and 8", 16th Annual Oil Shale Symposium, Golden, Colorado, April 13-15, 1983.
8. Colby, S., Colorado Department of Local Affairs, 1990, "Public Finance Impact of the Proposed C-b Oil Shale Tract Reactivation: A Preliminary Assessment", Denver, Colorado.
9. Shen, J.C. and R.L. Zahradnik, August, 1982, "Start-up of Modified-In-Situ Retorts", 13th Intersociety Energy Conference, San Francisco, CA.
10. Hester, N.E., and Jacobson, C., 1984, "The Utilization of Residual Heat in Spent MIS Retorts for Wastewater Treatment and Process Improvements".
11. Boysen, J.E., K.G. Kofford J.E. Marshall and R.G. Vawter, 1990, "Management Program for Spent Modified In-Situ Retorts", 23rd Oil Shale Symposium, Colorado School of Mines, Golden, Colorado.

12. Bechtel Media Services, 1990, "The Proof-of-Concept Oil Shale Facility", Video Tape - Project Description, Houston, Texas.
13. Moore, Roger E., R. Glenn Vawter, Joseph Yerushalmi, November, 1990, "Fluidized Bed Combustor Test Report", DOE Report No. DOE/MC/27084-2960.
14. Cathedral Bluffs Shale Oil Co., 1983, "Proposals for Financial Assistance Under the Energy Security Act For a 22-Retort Modified In-Situ/Aboveground Retorting Shale Oil Production Facility at Federal Prototype Oil Shale Lease Tract C-b (C-20341) Located in Rio Blanco County, Colorado", submitted to the U.S. Synthetic Fuels Corporation, 1983. (Portions Proprietary).
15. Hulsebos, J., B.P. Pohani, R.E. Moore, R.L. Zahradnik, May 16-19, 1988, "Modified-In-Situ Technology", International Conferences on Oil Shale and Shale Oil, Beijing, China.
16. Ricketts, Thomas E., August 6, 1985, "Method for Forming a Uniform Flow Rubble Bed", U.S. Patent 4,533,181.
17. Ricketts, T. E., September 26-29, 1982, "Blasting Technology for Modified-In-Situ Oil Shale Retorts", 57th Annual Fall Technical Conference and Exhibition of the Society of Petroleum Engineers of AIME, New Orleans, LA.
18. Ricketts, T.E., 1989, "Limited Void Volume Blasting," Proc. 15th Conference on Explosives and Blasting Techniques, Society of Explosives Engineers, Feb. 5-10, New Orleans.
19. Redpath, B.B., and Ricketts, T. E., 1987, "An Improved Scaling Procedure for Close-in Blast Motions," Proc. 13th Conference on Explosives and Blasting Techniques, Society of Explosives Engineers, Feb. 5-6, Miami, FL, pp. 118-131.
20. Ricketts, T.E., 1983, "Improving Flow Uniformity in Vertical Modified In-Situ Oil Shale Retorts," Proc. 16th Oil Shale Symposium, Colorado School of Mines, Golden, CO, pp. 296-314.
21. Ricketts, T.E., 1988, "Estimating Underground Mine Damage Produced by Blasting," Proc. 14th Conference on Explosives and Blasting Techniques, Society of Explosives Engineers, Feb. 4-5, Anaheim, CA, pp. 1-15.
22. West Virginia University, September, 1990, "Proof-Of-Concept Oil Shale Facility Colorado Tract C-b".
23. Public Service Company of Colorado, Dec. 1989, "Electric Demand Supply Plan - Overview Edition", Denver, Colorado.

24. Western Systems Coordinating Council, April 1, 1989, "Coordinated Bulk Power Supply Program - 1988 to 1998".
25. Duir, J.H., A.C. Randle and C.P. Reeg, 1989, "UNOCAL's Parachute Creek Oil Shale Project", National Research Council Meeting, June 9, 1989, Washington, D.C.
26. Reeg, C.P., J.H. Duir and A.C. Randle, 1988, "Unocal Corporations Commercial Experience in Upgrading Shale Oil to Produce a High Quality Syncrude", Brea, California.
27. Sinor, J.E., May 1990, "Shale Oil as a Source of Reformulated Gasoline and Diesel Fuel", Niwot, Colorado.
28. Energy Information Administration, 1990, "Weekly Petroleum Status Report - Data for Week Ended: May 18, 1990", DOE/EIA-0208 (90-22), Washington, D.C.
29. Western Research Institute, May, 1986, "Evaluation of Asphalt Shale-Oil Residuum Mixtures as Paving Binders", Prepared for Occidental Oil Shale, Inc.
30. Turner, J.P., August, 1990, "Laboratory Testing of Oil Shale Waste for Soil Stabilization", University of Wyoming, Department of Civil Engineering.
31. Zahradnik, R., July, 1989, "Recovery of CO₂ in Shale Oil Production Facilities".
32. National Research Center for Coal and Energy, West Virginia University, November 30, 1990, "Proof-of-Concept Oil Shale Facility, Colorado Tract C-b, Environmental Analysis Program."

END

**DATE
FILMED**

4 / 13 / 92