DOE/PC/89651--T3
FEB 03 1992

DOE/PC/89651--T3

INNOVATIVE CLEAN COAL TECHNOLOGY (ICCT)

DE92 010964

500 MW DEMONSTRATION OF ADVANCED
WALL-FIRED COMBUSTION TECHNIQUES
FOR THE REDUCTION OF NITROGEN OXIDE (NO_x)
EMISSIONS FROM COAL-FIRED BOILERS

Technical Progress Report
Third Quarter 1991

DOE Contract Number
DE-FC22-90PC89651

SCS Contract Number
C-91-000027

Prepared by:

Southern Company Services, Inc.
800 Shades Creek Parkway
Birmingham, Alabama 35209

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Cleared by DOE Patent Council on November 18, 1991

MASTER
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

LEGAL NOTICE

This report was prepared by Southern Company Services, Inc. pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Southern Company Services, Inc. nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinion of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

EXECUTIVE SUMMARY

This quarterly report discusses the technical progress of an Innovative Clean Coal Technology (ICCT) demonstration of advanced wall-fired combustion techniques for the reduction of nitrogen oxide (NO_x) emissions from coal-fired boilers. The project is being conducted at Georgia Power Company's Plant Hammond Unit 4 located near Rome, Georgia. The primary goal of this project is the characterization of the low NO_x combustion equipment through the collection and analysis of long-term emissions data. A target of achieving fifty percent NO_x reduction using combustion modifications has been established for the project.

The project provides a stepwise retrofit of an Advanced Overfire Air (AOFA) system followed by Low NO_x Burners (LNB). During each test phase of the project, diagnostic, performance, long-term, and verification testing will be performed. These tests are used to quantify the NO_x reductions of each technology and evaluate the effects of those reductions on other combustion parameters such as particulate characteristics and boiler efficiency.

Phase 3 LNB testing began in July 1991. Short-term tests indicated post-retrofit, full-load NO_x levels of approximately 0.65 lb/MBtu and flyash loss-on-ignition values of 8 percent. For comparison, the baseline values were approximately 1.35 lb/MBtu at 5.2 percent LOI. Long-term testing of the LNBs is now in progress. As of September 30, 1991, thirty-seven (37) days of long-term data had been collected. Preliminary analysis of the long-term data through September 14, 1991 indicates full-load NO_x emission levels of approximately .65 lb/MBtu. This NO_x emission level could change considerably when the complete long-term data set is analyzed. Tests performed in August indicate higher precipitator particulate loading and flue gas flow rates for LNB operation as compared to baseline operation. A research effort is being organized within the Southern Company to investigate and mitigate the adverse effects of low NO_x burners on precipitator performance. While the particulate emissions issues are being resolved, long-term data collection at reduced loads will continue.

TABLE OF CONTENTS

1. INTRODUCTION	1
2. PROJECT DESCRIPTION	3
2.1. Test Program Methodology	3
2.2. Unit Description	4
2.3. Advanced Overfire Air (AOFA) System.....	5
2.4. Wall-Fired Low NO _x Combustion System.....	6
3. PROJECT STATUS.....	10
3.1. Phase 1 - Baseline Characterization	10
3.1.1. Task 1.5 Baseline Testing.....	10
3.2. Phase 2 - Advanced Overfire Air Retrofit	10
3.2.2. Task 2.3 AOFA Testing	10
3.3. Phase 3 - Low NO _x Burner Retrofit.....	11
3.3.1. Task 3.2 LNB Design and Retrofit	11
3.3.1.1. LNB Installation Outage	11
3.3.1.2. LNB Optimization	11
3.3.2. Task 3.3 LNB Testing with and Without AOFA.....	11
3.3.3. ECEM Certification	13
4. FUTURE PLANS	18
5. ACKNOWLEDGEMENTS.....	19

APPENDIX A - Phase 3 Long-Term NO_x Emissions and Generation

APPENDIX B - Phase 3 CEM Certification Report

1. INTRODUCTION

This document discusses the technical progress of a U. S. Department of Energy (DOE) Innovative Clean Coal Technology (ICCT) Project demonstrating advanced wall-fired combustion techniques for the reduction of nitrogen oxide (NO_x) emissions from coal-fired boilers. The project is being conducted at Georgia Power Company's Plant Hammond Unit 4 (500 MWe) near Rome, Georgia.

The project is being managed by Southern Company Services, Inc. (SCS) on behalf of the project co-funders: The Southern electric system, the U. S. Department of Energy (DOE), and the Electric Power Research Institute. In addition to SCS, The Southern electric system includes five electric operating companies: Alabama Power, Georgia Power, Gulf Power, Mississippi Power, and Savannah Electric and Power. SCS provides engineering, research, and financial services to the Southern electric system.

The Clean Coal Technology Program is a jointly funded effort between government and industry to move the most promising advanced coal-based technologies from the research and development stage to the commercial marketplace. The Clean Coal effort sponsors projects which are different from traditional research and development programs sponsored by the DOE. Traditional projects focus on long range, high risk, high payoff technologies with the DOE providing the majority of the funding. In contrast, the goal of the Clean Coal Projects is to demonstrate commercially feasible, advanced coal-based technologies which have already reached the "proof of concept" stage. As a result, the Clean Coal Projects are jointly funded endeavors between the government and the private sector which are conducted as Cooperative Agreements in which the industrial participant contributes at least fifty percent of the total project cost.

The primary objective of the Plant Hammond demonstration is to determine the long-term effects of commercially available wall-fired low NO_x combustion technologies on NO_x emissions and boiler performance. Short-term tests of each technology are also being performed to provide engineering information about emissions and performance trends. A target of achieving fifty percent NO_x reduction using combustion modifications has been established for the project. Specifically, the objectives of the projects are:

1. Demonstrate in a logical stepwise fashion the short-term NO_x reduction capabilities of the following advanced low NO_x combustion technologies:
 - a. Advanced Overfire Air (AOFA)
 - b. Low NO_x Burners (LNB)
 - c. LNB with AOFA
2. Determine the dynamic, long-term emissions characteristics of each of these combustion NO_x reduction methods using sophisticated statistical techniques.
3. Evaluate the progressive cost effectiveness (i.e., dollars per ton NO_x removed) of the low NO_x combustion techniques tested.
4. Determine the effects on other combustion parameters (e.g., CO production, carbon carryover, particulate characteristics) of applying the NO_x reduction methods listed above.

2. PROJECT DESCRIPTION

2.1. Test Program Methodology

In order to accomplish the project objectives, a Statement of Work (SOW) was developed which included the Work Breakdown Structure (WBS) found in Table 1. The WBS is designed around a chronological flow of the project. The chronology requires design, construction, and operation activities in each of the first three phases following project award.

The stepwise approach to evaluating the NO_x control technologies requires that three plant outages be used to successively install (1) the test instrumentation, (2) the AOFA system, and (3) the LNBs. These outages were scheduled to coincide with existing plant maintenance outages in the fall of 1989, spring of 1990, and the spring of 1991. The planned retrofit progression has allowed for an evaluation of the AOFA system while operating with the existing pre-retrofit burners. As shown in Figures 1 and 2, the AOFA air supply is separately ducted from the existing forced draft secondary air system. Backpressure dampers are provided on the secondary air ducts to allow for the introduction of greater quantities of higher pressure overfire air into the boiler. The burners are designed to be plug-in replacements for the existing circular burners.

The Data Acquisition System (DAS) for the Hammond Unit 4 ICCT project is a custom designed microcomputer based system used to collect, format, calculate, store, and transmit data derived from power plant mechanical, thermal, and fluid processes. The extensive process data selected for input to the DAS has in common a relationship with either boiler performance or boiler exhaust gas properties. This system includes a continuous emissions monitoring system (NO_x, SO₂, O₂, THC, CO) with a multi-point flue gas sampling and conditioning system, an acoustic pyrometry and thermal mapping system, furnace tube heat flux transducers, and boiler efficiency instrumentation. The instrumentation system is designed to provide data collection flexibility to meet the schedule and needs of the various testing efforts throughout the demonstration program. A summary of the type of data collected is shown in Table 2.

Following each outage, a series of four groups of tests are planned. These are (1) diagnostic, (2) performance, (3) long-term, and (4) verification. The diagnostic,

performance, and verification tests consist of short-term data collection during carefully established operating conditions. The diagnostic tests are designed to map the effects of changes in boiler operation on NO_x emissions. The performance tests evaluate a more comprehensive set of boiler and combustion performance indicators. The results from these tests will include particulate characteristics, boiler efficiency, and boiler outlet emissions. Mill performance and air flow distribution are also tested. The verification tests are performed following the end of the long-term testing period and serve to identify any potential changes in plant operating conditions.

As stated previously, the primary objective of the demonstration is to collect long-term, statistically significant quantities of data under normal operating conditions with and without the various NO_x reduction technologies. Earlier demonstrations of emissions control technologies have relied solely on data from a matrix of carefully established short-term (one to four hour) tests. However, boilers are not typically operated in this manner, considering plant equipment inconsistencies and economic dispatch strategies. Therefore, statistical analysis methods for long-term data are available that can be used to determine the achievable emissions limit or projected emission tonnage of an emissions control technology. These analysis methods have been developed over the past fifteen years by the Control Technology Committee of the Utility Air Regulatory Group (UARG). Because the uncertainty in the analysis methods is reduced with increasing data set size, UARG recommends that acceptable results can be achieved with data sets of at least 51 days with each day containing at least 18 valid hourly averages.

2.2. Unit Description

Georgia Power Company's Plant Hammond Unit 4 is a Foster Wheeler Energy Corporation (FWEC) balanced draft, opposed wall-fired boiler rated at 500 gross MWe with design steam conditions of 2500 psig and 1000/1000 °F superheat/reheat temperatures, respectively. Prior to the LNB retrofit, six FWEC Planetary Roller and Table type mills provided pulverized eastern bituminous coal (12,900 Btu/lb, 33% VM, 53% FC, 1.7% S, 1.4% N) to 24 Intervane burners. During the recent LNB outage, the existing burners were replaced with FWEC Control Flow/Split Flame burners and in addition, two of the existing mills were replaced with Babcock and Wilcox MPS 75 mills. The burners are arranged in a matrix of 12 burners (4W x 3H) on opposing walls with each mill supplying coal to 4 burners in an elevation. As part of this demonstration

project, the unit was retrofitted with an Advanced Overfire Air System (AOFA), to be described later. The unit is equipped with a coldside ESP and utilizes two Ljungstrom air preheaters. Plant Hammond is located near Rome, Georgia, northwest of Atlanta.

Table 1: Work Breakdown Structure			
500 MW Demonstration of Advanced Wall-Fired Combustion Techniques for the Reduction of Nitrogen Oxide (NO _x) Emissions from Coal-Fired Boilers			
Phase	Task	Description	Date
0	1.0	Phase 0 Pre-Award Negotiations	
1	1.1	Phase 1 Baseline Characterization	
	1.1.1	Project Management and Reporting	8/89 - 4/90
	1.1.2	Site Preparation	8/89 - 10/89
	1.1.3	Flow Modeling	9/89 - 6/90
	1.1.4	Instrumentation	9/89 - 10/89
	1.1.5	Baseline Testing	11/89 - 4/90
2	1.2	Phase 2 Advanced Overfire Air Retrofit	
	1.2.1	Project Management and Reporting	4/90 - 3/91
	1.2.2	AOFA Design and Retrofit	4/90 - 5/90
	1.2.3	AOFA Testing	5/90 - 3/91
3	1.3	Phase 3 Low NO _x Burner Retrofit	
	1.3.1	Project Management and Reporting	3/91 - 4/92
	1.3.2	LNB Design and Retrofit	3/91 - 5/91
	1.3.3	LNB Testing with and without AOFA	5/91 - 4/92
4	1.4	Final Reporting and Disposition	
	1.4.1	Project Management and Reporting	4/92 - 12/92
	1.4.2	Disposition of Hardware	5/92

2.3. Advanced Overfire Air (AOFA) System

Generally, combustion NO_x reduction techniques attempt to stage the introduction of oxygen into the furnace. This staging reduces NO_x production by creating a delay in fuel and air mixing which lowers combustion temperatures. This staging also reduces the quantity of oxygen available to the fuel-bound nitrogen. Typical overfire air (OFA) systems accomplish this staging by diverting ten to twenty percent of the total combustion air to ports located above the primary combustion zone. AOFA improves this concept by introducing the OFA through separate ductwork in greater quantities,

with more control, and at higher pressures (Figure 2). The resulting system is capable of providing deep staging of the combustion process with accurate measurement of the AOFA airflow.

2.4. Wall-Fired Low NO_x Combustion System

Low NO_x burner systems attempt to stage the combustion without the need for the additional ductwork and furnace ports required by OFA and AOFA systems. These commercially-available burner systems introduce the air and coal into the furnace in a well controlled, reduced turbulence manner. To achieve this, the burner must regulate the initial fuel/air mixture, velocities and turbulence to create a fuel-rich core, with sufficient air to sustain combustion at a severely sub-stoichiometric air/fuel ratio. The burner must then control the rate at which additional air, necessary to complete combustion, is mixed with the flame solids and gases to maintain a deficiency of oxygen until the remaining combustibles fall below the peak NO_x producing temperature (around 2800°F). The final excess air can then be allowed to mix with the unburned products so that the combustion is completed at lower temperatures. Burners have been developed for single wall and opposed wall boilers.

Foster Wheeler Energy Corporation (FWEC) was competitively selected to design, fabricate, and erect the opposed wall, low NO_x burner shown in Figure 3 and the AOFA system described above. In the FWEC Controlled Flow/Split Flame (CFSF) burner, secondary combustion air is divided between inner and outer flow cylinders. A sliding sleeve damper regulates the total secondary air flow entering the burner and is used to balance the burner air flow distribution. An adjustable outer register assembly divides the burners secondary air into two concentric paths and also imparts some swirl to the air streams. The secondary air which traverses the inner path, flows across an adjustable inner register assembly that, by providing a variable pressure drop, apportions the flow between the inner and outer flow paths. The inner register also controls the degree of additional swirl imparted to the coal/air mixture in the near throat region. The outer air flow enters the furnace axially, providing the remaining air necessary to complete combustion. An axially movable inner sleeve tip provides a means for varying the primary air velocity while maintaining a constant primary flow. The split flame nozzle segregates the coal/air mixture into four concentrated streams, each of which forms an individual flame when entering the furnace. This segregation minimizes mixing between the coal and the primary air, assisting in the staged combustion process. The adjustments

to the sleeve dampers, inner registers, outer registers, and tip position are made during the burner optimization process and thereafter remain fixed unless changes in plant operation or equipment condition dictate further adjustments.

Figure 1: Plant Hammond Unit 4 Boiler

Figure 2: Advanced Overfire Air System

Figure 3: Low NO_x Burner Installed at Plant Hammond

Table 2: Plant Data Points	
Boiler Drum Pressure	Superheat Outlet Pressure
Cold Reheat Pressure	Hot Reheat Pressure
Barometric Pressure	Superheat Spray Flow
Reheat Spray Flow	Main Steam Flow
Feedwater Flow	Coal Flows
Secondary Air Flows	Primary Air Flows
Main Steam Temperature	Cold Reheat Temperature
Hot Reheat Temperature	Feedwater Temperature
Desuperheater Outlet Temp.	Desuperheater Inlet Temp.
Economizer Outlet Temp.	Air Heater Air Inlet Temp.
Air Heater Air Outlet Temp.	Ambient Temperature
BFP Discharge Temperature	Relative Humidity
Stack NO _x	Stack SO ₂
Stack O ₂	Stack Opacity
Generation	Overfire Air Flows

3. PROJECT STATUS

3.1. Phase 1 - Baseline Characterization

3.1.1. Task 1.5 Baseline Testing

Phase 1 baseline testing ended in April 1990. A summary of NO_x emissions from Phase 1 short- and long-term testing is presented in Figure 4. The long-term data demonstrates a full-load, mean NO_x level of 1.24 lb/MBtu at the nominal 2.7 percent excess oxygen operating condition while the short-term test results show a mean level of 1.35 lb/MBtu (9 percent difference). The explanation for this disparity most likely is a result of such variables as coal variability, minor unit operating changes (air register settings, etc.) and possibly weather conditions affecting the coal grinding (wet coal) as well as the fact that long-term data includes transients in operating O₂ level which may be greater than the steady load excursions. The important point is that these normal excursions can influence the short-term data taken at one point in time but are essentially averaged out during normal, long-term operation.

3.2. Phase 2 - Advanced Overfire Air Retrofit

3.2.1. Task 2.3 AOFA Testing

Phase 2 AOFA testing ended in March 1991. A summary of NO_x emissions from Phase 1 short- and long-term testing is presented in Figure 4. The short-term tests results from the AOFA operation show a substantial reduction (up to 40 percent at full-load reducing to 25 percent at 300 MW) in NO_x emissions. However, long-term tests indicate a maximum NO_x emissions reduction of only 25 percent. The difference between the short- and long-term test results emanate from the same operating variabilities as discussed previously and a change in operating excess air O₂ levels between these two test segments.

3.3. Phase 3 - Low NO_x Burner Retrofit

3.3.1. Task 3.2 LNB Design and Retrofit

3.3.1.1. LNB Installation Outage

The new LNBs were installed during a seven week outage starting March 8, 1991, and continuing to April 28, 1991. Prior to the outage, rigging was installed, access pathways were formed, and when possible, insulation and lagging were removed. Although no pressure part modifications were required, installation of the new FWEC burners was far from simple. Complicating factors included craft labor shortages, the presence of asbestos and unacceptable levels of arsenic in the boiler, and the requirement to coordinate with the many other work activities occurring at the plant during a major outage. Approximately thirty craft personnel were involved in the retrofit, working a single, ten-hour shift, six days a week for four weeks and two, ten-hour shifts, six days a week for the remaining three weeks. This outage is described in more detail in the *Second Quarter 1991 Technical Progress Report*.

3.3.1.2. LNB Optimization

Optimization of the burners for NO_x reduction was performed by FWEC personnel during a three week period in June. The optimization required that the unit be taken out of economic dispatch and run at full-load for much of the optimization period. After balancing the secondary air flows, the burner optimization process was accomplished by adjusting the inner registers, outer registers, slide nozzles, and sleeve dampers while monitoring NO_x, O₂, and CO at the economizer outlet using the ECEM and DAS. When possible, burner adjustments of the same class (the classes being inner register, outer register, slide nozzle, and sleeve damper) were moved in unison to a nominal, optimized position. Only when flow and/or combustion irregularities dictated, were individual dampers adjusted from this nominal position. Further information on the optimization process can be found in the *Second Quarter 1991 Technical Progress Report*.

3.3.2. Task 3.3 LNB Testing with and Without AOFA

Phase 3A diagnostic testing of the low NO_x burner system began on July 9, 1991 and was completed on July 15. Performance testing began July 16. This testing indicated that the low NO_x burners were not optimally configured and therefore testing was

postponed for four days to allow FWEC personnel to make additional adjustments to the new burners and ancillary systems. Testing continued on July 22 and was completed July 28. A summary of the tests are shown in Table 3. Preliminary findings from these tests indicate short-term, full-load NO_x emissions of approximately .65 lb/MBtu at flyash loss-on-ignition (LOI) values of 8 percent (Figures 4 and 5). For comparison, the baseline values were approximately 1.35 lb/MBtu at 5.2 percent LOI. Further short-term testing is planned during this test phase in which additional adjustments to the burners will be made to determine if LOI can be reduced without adversely impacting NO_x production.

Long-term testing of the low NO_x burners began on August 7, 1991. As of September 30, 1991, thirty-seven (37) days of long-term data have been collected. Preliminary analysis of the long-term data through September 14, 1991 indicates full-load NO_x emission levels of approximately .65 lb/MBtu (Figure 4). Since approximately thirty (30) days remain in this long-term test period, the NO_x emission level could change considerably when the complete long-term data set is analyzed. As in the baseline long-term test period, NO_x emissions generally increased with load, however below approximately 275 MW, the converse is true and NO_x emissions rapidly increase with decreasing load. NO_x emissions during the AOFA long-term test phase were not highly dependent on load as in the other two phases. Appendix A shows the NO_x emissions and unit generation trends for each week of the of the long-term test phase. This data was recorded in five minute intervals using the data acquisition system at the site. For reasons discussed below, after September 6, 1991, maximum load for the unit has been limited to 300 MW.

As shown in Figure 6, baseline CO emissions were highly dependent on load, increasing from approximately 10 ppm at minimum load to 100 ppm at full load. This dependency was not evident in either the long-term AOFA testing or the short-term LNB tests, for which maximum CO values were approximately 20 ppm. This change is probably attributable to plant operating personnel beginning to monitor CO emission levels and taking action to reduce these emissions. Prior to the AOFA long-term test phase, CO emission levels were not displayed in the control room.

Full-load, long-term stack O₂ levels for the LNB test phase were approximately thirty-four (34) percent higher than the corresponding baseline values (Figure 7). This change in O₂ level is mostly attributable to an increase of approximately six (6) percent

in combustion air for the LNB test configuration. Although an increase in the stack O₂ is indicated in this figure, the combustion air to the furnace did not change appreciably between the baseline and AOFA test phases, the change in O₂ levels primary cause being leakage in the furnace backpass.

Results from this project indicate that operation with low NO_x burners has substantially reduced boiler slagging. The site has also noticed a reduction in bottom ash production. However, the particulate that had previously been deposited on the boiler waterwalls and in the bottom hoppers is now exiting the furnace with the flue gas (Figure 8). In addition, to minimize unburned carbon in the flyash, excess oxygen levels, as measured at the economizer outlet, have been increased from the baseline 2.7 percent to approximately 3.5 percent. The increased particulate loading coupled with the increase in gas velocity to the precipitator has adversely affected particulate emissions. A research effort is being organized within the Southern Company to investigate and mitigate the adverse effects of the low NO_x burners on precipitator performance. While the particulate emissions issues are being resolved, long-term data collection at reduced loads will continue.

3.3.3. ECEM Certification

ECEM certification tests were conducted by Spectrum Systems, Inc. starting June 26, 1991. Reference Method Tests were performed on the stack gas stream and were carried out in accordance with the emission monitoring requirements as set forth by the Environmental Protection Agency on May 25, 1991. The results of these tests (Table 4) clearly showed that the ECEM is in conformance with all requirements of EPA's "Performance Specifications and Specification Test Procedures for Sulphur Dioxide and Nitrogen Oxides Continuous Emission Monitoring Systems in Stationary Sources". Additional information on the certification of the ECEM can be found in Appendix B.

Table 3: Low NOx Burner Short-Term Test Summary								
TEST NO.	DATE	LOAD (MW)	MOOS	STACK O2 (%)	ECONO O2 (%)	ECONO NOx	CO (PPM)	COMMENTS
58-1	7/9/91	477	NONE	7.1	4.6	0.69	11	HIGH O2 - LOI TEST
58-2	7/9/91	475	NONE	6.5	4.1	0.65	11	NORMAL O2 - LOI TEST
58-3	7/9/91	473	NONE	5.5	2.9	0.58	67	LOW O2 - LOI TEST
59-1	7/10/91	471	NONE	7.3	5.0	0.66	12	HIGH O2 - LOI TEST
59-2	7/10/91	473	NONE	6.4	4.0	0.60	13	NORMAL O2 - LOI TEST
59-3	7/10/91	475	NONE	5.8	3.1	0.57	26	LOW O2 - LOI TEST
59-4	7/10/91	474	NONE	5.4	2.6	0.55	127	MINIMUM O2 - LOI TEST
59-5	7/10/91	474	NONE	6.3	3.7	0.61	31	LOWER THAN NORMAL - HVT TEST
60-1	7/11/91	393	NONE	7.1	4.6	0.56	11	HI O2
60-2	7/11/91	398	NONE	6.3	3.9	0.51	13	NORMAL O2
60-3	7/11/91	397	NONE	6.0	3.5	0.49	119	LOW O2
60-4	7/11/91	502	NONE	6.5	4.0	0.69	4	HIGH LOAD HEAT RATE TEST BY GPC
61-1	7/12/91	392	NONE	7.1	4.7	0.55	6	REPEAT HI O2
61-2	7/12/91	392	NONE	6.4	4.1	0.51	6	REPEAT NORMAL O2
61-3	7/12/91	390	NONE	5.7	3.2	0.46	81	REPEAT LOW O2
61-4	7/12/91	498	NONE	6.4	3.9	0.65	15	HIGH LOAD HEAT RATE TEST BY GPC
62-1	7/13/91	289	E	9.2	7.1	0.62	7	HIGH O2
62-2	7/13/91	291	E	8.1	5.9	0.58	7	MEDIUM O2
62-3	7/13/91	290	E	7.3	4.8	0.54	9	NORMAL O2
62-4	7/13/91	289	E	-	4.0	0.51	14	LOW O2 ABBREV. TEST
62-5	7/13/91	474	NONE	6.9	4.3	0.64	18	
63-1	7/14/91	302	B&E	8.1	5.8	0.50	13	
63-2	7/14/91	305	E	8.0	5.7	0.58	10	
63-3	7/14/91	303	E	7.3	4.8	0.55	26	
64-1	7/15/91	467	NONE	7.0	4.6	0.66	13	HIGH/MID O2, BALANCED MILLS
64-2	7/15/91	470	NONE	5.9	3.3	0.58	56	LOW O2, BALANCED MILLS
65-1	7/16/91	470	NONE	6.4	4.0	0.62	13	PERFORMANCE TEST
66-1	7/17/91	475	NONE	6.3	3.8	0.62	13	PERFORMANCE TEST
66-2	7/17/91	474	NONE	6.5	3.8	0.63	15	PERFORMANCE TEST
67-1'	7/18/91	472	NONE	6.7	4.3	0.60	16	LOI TEST, HIGH O2, OPEN INNER REG
67-2'	7/18/91	471	NONE	6.2	3.6	0.57	171	LOI TEST, MID O2, SAME INNER REG
67-3'	7/18/91	470	NONE	6.1	3.5	0.58	22	LOI TEST, LOW O2, AND OPEN OUTER REG
67-4'	7/18/91	465	NONE	6.1	3.5	0.59	16	LOI TEST, LOW O2, AND CLSE UNDERFIRE AIR TO 25 %
68-1'	7/19/91	460	NONE	6.2	3.5	0.60	37	LOI TEST, LOWER PRIM AIR FLOW
69-1'	7/20/91	473	NONE	5.9	3.2	0.56	19	LOI TEST, MILL FINENESS MEASUREMENTS A-MILL
69-2'	7/20/91	469	NONE	5.9	3.3	0.61	15	LOI TEST, MILL FINENESS MEASUREMENTS F-MILL
70-1	7/22/91	479	NONE	5.9	3.3	0.68	19	HIGH LOAD PERFORMANCE TEST, REDUCED PRIM AIR
70-2	7/22/91	470	NONE	6.0	3.6	0.66	32	HIGH LOAD PERFORMANCE TEST, REDUCED PRIM AIR
71-1	7/23/91	473	NONE	6.0	3.5	0.66	15	HIGH LOAD PERF. TEST, OPENED OUTER REG TO 50 %
71-2	7/23/91	465	NONE	5.9	3.5	0.68	15	HIGH LOAD PERF. TEST, AND REDUCED PRIM AIR
72-1	7/24/91	477	NONE	6.1	3.4	0.65	17	HIGH LOAD PERFORMANCE TEST, REDUCED PRIM AIR
73-1	7/26/91	388	NONE	6.5	4.1	0.55	11	MID LOAD PERFORMANCE TEST, HIGH O2
73-2	7/26/91	389	NONE	6.5	4.1	0.55	7	MID LOAD PERFORMANCE TEST, HIGH O2
74-1	7/27/91	403	NONE	6.0	3.8	0.55	8	MID LOAD PERFORMANCE TEST, HIGH O2
74-2	7/27/91	405	NONE	5.8	3.6	0.57	9	MID LOAD PERFORMANCE TEST, HIGH O2
75-1	7/28/91	299	E	6.6	4.3	0.47	8	LOW/MID LOAD PERFORMANCE TEST
76-1	7/28/91	298	E	6.7	4.5	0.48	8	LOW/MID LOAD PERFORMANCE TEST

Figure 4: NO_x Emissions

Figure 5: Flyash Combustibles Loss-on-Ignition

Figure 6: CO Emissions

Figure 7: Stack O₂ Levels

Figure 8: ESP Inlet Particulate Mass Loading and Gas Flow Rate

Table 4: ECEM Certification Tests Results - June - July 1991				
Test	SO ₂	NO _x	O ₂	EPA Specs.
Zero Drift (24 hr)	0.92%	0.60%	-	Less than or equal to 2.5% / day
	-	-	0.20%	Less than or equal to 0.5% / day
Calibration Drift (24 hr)	-0.88%	-0.48%	-	Less than or equal to 2.5% / day
	-	-	0.00	Less than or equal to 0.5% / day
Relative Accuracy	11.54%	2.62%	-	Less than or equal to 20%

4. FUTURE PLANS

The following is a quarterly outline of the activities scheduled for the remainder of the project:

Future Plans	
Quarter	Activity
Fourth Quarter 1991	<ul style="list-style-type: none">• Complete Long-Term LNB Tests• Verification Tests of the LNB's• Diagnostic Tests of the LNB's+AOFA• Begin Long-Term LNB+AOFA Tests
First Quarter 1992	<ul style="list-style-type: none">• Performance Tests of the LNB's+AOFA• Complete Long-Term LNB+AOFA Tests• Verification Tests of the LNB's+AOFA• Begin Final Reporting
Second Quarter 1992	<ul style="list-style-type: none">• Complete Final Reporting• Disposition• Project Completion

5. ACKNOWLEDGEMENTS

The following project participants are recognized for their dedicated efforts toward the success of the wall-fired low NO_x demonstration: Mr. Ernie Padgett, Georgia Power Company, and Mr. Mike Nelson, Southern Company Services, for their coordination of the design and retrofit efforts and Mr. Jose Perez, full-time Instrumentation Specialist from Spectrum Systems, Inc. Also Messrs Jim Witt and Jimmy Horton of Southern Company Services for design, procurement, and installation of the instrumentation systems. The following companies have provided outstanding testing and data analysis efforts: Energy Technology Consultants, Inc., Flame Refractories, Inc., Southern Research Institute, W. S. Pitts Consulting, and Radian Corporation. Finally, the support from Mr. Art Baldwin, DOE ICCT Project Manager, and Mr. David Eskinazi, EPRI Project Manager, is greatly appreciated.

APPENDIX A
Phase 3 Long-Term NO_x Emissions and Generation

Figure A-1: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of August 4, 1991

Figure A-2: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of August 11, 1991

Figure A-3: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of August 18, 1991

Figure A-4: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of August 25, 1991

Figure A-5: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of September 1, 1991

Figure A-6: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of September 8, 1991

Figure A-7: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of September 15, 1991

Figure A-8: Post LNB Long-Term NOx Emissions (lb/MBtu) and Unit Generation (MW) for the Week of September 22, 1991

APPENDIX B
Phase 3 CEM Certification Report

CERTIFICATION REPORT

UNIT #4

GEORGIA POWER COMPANY

PLANT HAMMOND

July 25, 1991

Prepared by:
Spectrum Systems, Inc.
3410 West Nine Mile Road
Pensacola, Florida 32526
(904) 944-3392

CERTIFICATION TESTING
UNIT #4
GEORGIA POWER COMPANY
PLANT HAMMOND

JULY 25, 1991

Prepared by:
Spectrum Systems, Inc.
Pensacola, Florida

TABLE OF CONTENTS

- I. INTRODUCTION
- II. INSTALLATION DESCRIPTION AND START UP
- III. SUMMARY
- IV. DISCUSSION OF RESULTS
 - CALIBRATION DRIFT TEST
 - CALIBRATION ERROR TEST
 - RELATIVE ACCURACY
 - LOG OF OPERATIONS
 - PERFORMANCE TEST RESULTS
- V. APPENDIX
 - NOTICE OF FIELD CERTIFICATION
 - REPORT CERTIFICATION
 - MATHEMATICAL EXPLANATION
 - REFERENCE METHOD TEST REPORT
 - APPENDIX A - CALCULATION OF AVERAGE EMISSIONS
 - APPENDIX B - SYSTEM CALIBRATION BIAS AND DRIFT CALCULATIONS
 - APPENDIX C - MEASUREMENT SYSTEMS PERFORMANCE TESTS
 - APPENDIX D - CONTINUOUS EMISSIONS MONITORING SYSTEMS OUTPUT DATA
 - APPENDIX E - STRIP CHART RECORDINGS
 - APPENDIX F - CALIBRATION GAS CERTIFICATES OF ANALYSIS
 - APPENDIX G - EPA TEST METHODS AND SPECIFICATIONS

I. INTRODUCTION

Spectrum Systems, Inc. was contracted by Georgia Power Company to conduct a Performance Evaluation of the Plant Hammond Continuous Emission Monitoring Systems (CEMS), comprised of an Ametek Model WDGIII O₂ Analyzer, Serial Number CO58405(B)-1; Western Research Model 721-AT SO₂ Analyzer, Serial Number 89-721AT2-7543-3; and a Thermo Environmental Model 10 NO_x Analyzer, Serial Number 10 A/R-25864-222. The KVB extractive system monitors the exhaust gas duct as well as several intermediate ducts, on command. Reference Method Tests were performed on the stack gas stream to determine instrument accuracies. The installation was made on the multi-fuel boiler located on Unit #4 at the Plant Hammond facility. This certification was performed in accordance with the emission monitoring requirements as promulgated on May 25, 1984, by the Environmental Protection Agency. Field tests were conducted from June 26, 1991, through July 19, 1991. The instrument operated continuously throughout the operational test period without maintenance or service. During the relative accuracy test period, the boiler was operated at greater than 50% of normal load. Results in this report include data from a diluent monitor since reporting is required in a mass emission output format. The diluent monitors were also certified during this test.

II. INSTALLATION DESCRIPTION

The instruments were installed on the exhaust stack and main exhaust duct of the Unit #4 Boiler located at the Plant Hammond facility. Further installation information can be obtained from the affected facility. The initial start-up was on 11/2/89 for the KVB system. The effluent gases are assumed to be representative in accordance with para. 3.1.1. of the referenced specification since the monitor location is more than eight diameters downstream of the nearest control device and in the centroid into the effluent stream. These monitoring

systems are used to evaluate the effects of NO_x reduction procedures under test at the facility.

III. SUMMARY

Test results of the Performance Evaluation are presented in Table III-1 A and B. These results are based on data obtained in Rome, Georgia during normal operation at the facility. The test results clearly show that the KVB continuous emissions monitor is in conformance with all requirements of "Performance Specifications and Specification Test Procedures for Sulphur Dioxide and Nitrogen Oxides Continuous Emission Monitoring Systems in Stationary Sources."

IV. DISCUSSION OF RESULTS

Calibration Drift Test

Calibration drift was tested in accordance with paragraph 1 of Performance Specification 2. Both SO₂/NO_x monitors are designed to provide automatically timed zero and span calibration checks at 24 hour intervals throughout the required 7 consecutive days. The zero value is determined by mechanically introducing to the probe measurement cavity or sample probe a supply of zero air, thereby producing a zero condition that checks the analyzer's internal components and all electronic circuitry including the radiation source and detector assembly. The span of the system is checked with a calibration gas equivalent to between a 50 and 90 percent deflection of span concentration, utilizing the probe measurement cavity in a manner similar to that described above. Adjustments were not made on the gas monitor or the diluent monitor during the Calibration Drift Test. Twenty-four (24) hour results were calculated by taking the daily recorded monitor response and

subtracting this reading from the reference value. Daily calibration drift tests are contained in the reports entitled, "Plant Hammond Unit 4 Clean Coal Project", Valve Group 199, 200 and 201, taken from the plant reporting data acquisition system and found in Appendix D of this report.

Calibration Drift Test Results

Results of the two (2) point Calibration Drift Test are as follows:

Sulphur Dioxide and Nitrogen Oxide stack gas monitor and the oxygen diluent monitor calibration drift for the seven (7) consecutive day period did not exceed 2.5% of the zero or span value for pollutant parameters, or 0.5% oxygen by volume for the diluent monitor for any given day. Drift test results are displayed in tabular formats (see Table IV-1 and IV-1A through IV-3 and IV-3A).

Federal Register specifications permit calibration drift to be less than equal to 2.5% of span for sulphur dioxide and nitric oxide and 0.5 % O₂ by volume for diluent oxygen for each 24 hour period of the seven (7) day calibration drift test. The test data used in calculating these results is presented on Table IV-1 and IV-1A through IV-3 and IV-3A.

Calibration Error Test

A calibration error test or cylinder gas audit was performed in accordance with the QA guideline contained in the Title 40 Part 60 Appendix F of Code of Federal Regulations. This test was used to assess the accuracy of each TCEMS prior to the reference method testing procedures. No adjustments were made to the TCEMS as a result of the gas audits.

Relative Accuracy

Relative Accuracy is defined in the Federal Register as "the degree of correctness with which the continuous monitoring system yields the value of gas concentration of a sample relative to the value given by a defined reference method." The defined reference method, in this case, is EPA Reference Methods 3A, 6 and 7E. Nine sets of tests were performed beginning on June 27, 1991, at a point established in accordance with Section 7.1 of the Federal Register. Additional details can be found in the appendix of this report.

The accuracy is reported as an error and is the sum of the absolute mean value of the difference between the reference test and the combined readings, plus a 95% confidence interval of the differences, expressed as a percentage of the mean combined reference value. The analyzer's average response was determined from the computer printouts corresponding to the time period the relative accuracy tests were performed.

When using computer printouts for comparisons to the reference methods, one minute instrument averages were used, corresponding to the time frame of stack gas samples. The method for arriving at the comparison of LBS/MBTU is obtained by using a formula that calculates the emission output based on raw PPM, the percent of oxygen and moisture factor. The formulas used for conversion are explained in the Appendix, under the section entitled, "Mathematical Explanation."

The relative accuracy is displayed in Table IV-4 and IV-5. Federal Register specifications limit the allowable error to 20% of the mean calculated reference method value.

EQUIPMENT INVENTORY - CEM SYSTEM

SYSTEM	MANUFACTURER	SERIAL NUMBER	MODEL	RANGE
KVB-02	AMETEK	C056405(B)-1	WDGIII	0-25PCT
KVB-S02	WESTERN RES.	89-721AT2-7543-3	721AT	0-2500PPM
KVB-NOx	TECO	10A/R-25864-222	10	0-2500PPM
KVS-THC	DECKMAN IND.	100052	400A	0-100PPM
KVB-CO	SIEMENS	7MS1122-10A13-1DA1	21P	0-300PPM
CABINET	KVB	50525		
DATA LOGGER	KAYE	907157	4M PLUS	
DAC	ZENITH SYSTEM	93400003385	386 PC	

LOG OF OPERATIONS
KVB SYSTEM S/N 50525

Model and Manufacturer	KVB Model 50 Extractive
Instrument Serial Number	50525 - Cabinet 89-721AT2-7543-3-SO2 10 A/R-25864-222-NOx
Diluent Serial Number	Ametek CO58405(B)-1
Initial Start-up	11/02/89
Start of Performance Calibration	07/12/91
Start of Calibration Drift Test	07/12/91
End of Calibration Drift Test	07/19/91
Start of Relative Accuracy Test	06/27/91
End of Relative Accuracy Test	06/27/91

TABLE III-1A
PERFORMANCE TEST RESULTS
KVB SYSTEM (S/N 50525)

	<u>Monitor Performance</u>	<u>EPA Specifications</u>
SO2 Instrument Serial Number	89-721AT2-7543-3	
NOx Instrument Serial Number	10 A/R-25864-222	
Diluent Serial Number	CO58405(B)-1	
Calibration Period	seven (7) consecutive days	seven (7) consecutive days
NOx Analyzer Cal. Drift (Lo pt. 0-20%)	0.00% largest daily difference (NOx)	less than or equal to 2.5% span per day
SO2 Analyzer Cal. Drift (Lo pt. 0-20%)	0.92% largest daily difference (NOx)	less than or equal to 2.5% span per day
Diluent Oxygen Analyzer (Downscale checkpoint)	0.20% largest daily difference (O2)	less than or equal to 0.5% O2 by volume per day
SO2 Analyzer Cal. Drift (Hi pt. 50-100%)	-0.88% largest daily difference (NOx)	less than or equal to 2.5% span per day
NOx Analyzer Cal. Drift (Hi pt. 50-100%)	-0.48% largest daily difference (NOx)	less than or equal to 2.5% span per day
Diluent Oxygen Analyzer (Upscale checkpoint)	0.00% largest daily difference (O2)	less than or equal to 0.5% O2 by volume per day
System Relative Accuracy computed in lbs/Mbtu (SO2)	11.547%	less than or equal to 20%
System Relative Accuracy computed in lbs/Mbtu (NOx)	2.627%	less than or equal to 20%

CALIBRATION DRIFT DETERMINATION
DOE/SOUTHERN COMPANY SERVICES, INC.
INNOVATIVE CLEAN COAL TECHNOLOGY PROJECT
GEORGIA POWER COMPANY - PLANT HAMMOND UNIT FOUR

SYSTEM KVB-SO2
MANUFACTURER WESTERN RESEARCH
MODEL 721-AT
SERIAL NUMBER 89-721AT2-7543-3

GAS SO2
SPAN RANGE 2500PPM
OPERATOR JOSE PEREZ

=====

SPAN DRIFT

DAY	DATE	TIME	CALIBRATION VALUE PPM	MONITOR VALUE PPM	DIFFERENCE IN PPM	PERCENT OF SPAN VALUE
START	12-Jul-91	08:00 AM	1490	1490	0	0.00%
1	13-Jul-91	06:15 AM	1490	1468	-22	-0.88%
2	14-Jul-91	06:10 AM	1490	1469	-21	-0.84%
3	15-Jul-91	08:25 AM	1490	1473	-17	-0.68%
4	16-Jul-91	06:25 AM	1490	1486	-4	-0.16%
5	17-Jul-91	06:10 AM	1490	1468	-22	-0.88%
6	18-Jul-91	05:55 AM	1490	1484	-6	-0.24%
7	19-Jul-91	05:55 AM	1490	1510	20	0.60%

=====

ZERO DRIFT

DAY	DATE	TIME	CALIBRATION VALUE PPM	MONITOR VALUE PPM	DIFFERENCE IN PPM	PERCENT OF SPAN VALUE
START	12-Jul-91	07:45 AM	0	0	0	0.00%
1	13-Jul-91	06:05 AM	0	9	9	0.36%
2	14-Jul-91	06:00 AM	0	10	10	0.40%
3	15-Jul-91	08:15 AM	0	5	5	0.20%
4	16-Jul-91	06:15 AM	0	0	0	0.00%
5	17-Jul-91	06:00 AM	0	14	14	0.56%
6	18-Jul-91	05:45 AM	0	3	3	0.12%
7	19-Jul-91	05:45 AM	0	23	23	0.92%

=====

$$\%SPAN = ((INSTRUMENT RESPONSE - EXPECTED CONCENTRATION)/SPAN VALUE)*100$$

CALIBRATION DRIFT DETERMINATION
DOE/SOUTHERN COMPANY SERVICES, INC.
INNOVATIVE CLEAN COAL TECHNOLOGY PROJECT
GEORGIA POWER COMPANY - PLANT HAMMOND UNIT FOUR

SYSTEM	KVB-NOx	GAS	NOx
MANUFACTURER	THERMO ENVIRONMENTAL	SPAN RANGE	2500PPM
MODEL	10	OPERATOR	JOSE PEREZ
SERIAL NUMBER	10A/R-25864-222		

=====

SPAN DRIFT

DAY	DATE	TIME	CALIBRATION VALUE PPM	MONITOR VALUE PPM	DIFFERENCE IN PPM	PERCENT OF SPAN VALUE
START	12-Jul-91	08:00 AM	1500	1500	0	0.00%
1	13-Jul-91	06:15 AM	1500	1497	-3	-0.12%
2	14-Jul-91	06:10 AM	1500	1489	-11	-0.44%
3	15-Jul-91	08:25 AM	1500	1488	-12	-0.48%
4	16-Jul-91	06:25 AM	1500	1505	5	0.20%
5	17-Jul-91	06:10 AM	1500	1507	7	0.28%
6	18-Jul-91	05:55 AM	1500	1507	7	0.28%
7	19-Jul-91	05:55 AM	1500	1505	5	0.20%

=====

ZERO DRIFT

DAY	DATE	TIME	CALIBRATION VALUE PPM	MONITOR VALUE PPM	DIFFERENCE IN PPM	PERCENT OF SPAN VALUE
START	12-Jul-91	07:45 AM	0	0	0	0.00%
1	13-Jul-91	06:05 AM	0	0	0	0.00%
2	14-Jul-91	06:00 AM	0	0	0	0.00%
3	15-Jul-91	08:15 AM	0	0	0	0.00%
4	16-Jul-91	06:15 AM	0	0	0	0.00%
5	17-Jul-91	06:00 AM	0	0	0	0.00%
6	18-Jul-91	05:45 AM	0	0	0	0.00%
7	19-Jul-91	05:45 AM	0	0	0	0.00%

=====

%SPAN = ((INSTRUMENT RESPONSE-EXPECTED CONCENTRATION)/SPAN VALUE)*100

CALIBRATION DRIFT DETERMINATION
DOE/SOUTHERN COMPANY SERVICES, INC.
INNOVATIVE CLEAN COAL TECHNOLOGY PROJECT
GEORGIA POWER COMPANY - PLANT HAMMOND UNIT FOUR

SYSTEM KVB-02
MANUFACTURER AMETEK
MODEL WDGIII
SERIAL NUMBER C058405(B)-1

GAS C2
SPAN RANGE 25PCT
OPERATOR JOSE PEREZ

=====

SPAN DRIFT

DAY	DATE	TIME	CALIBRATION VALUE PCT	MONITOR VALUE PCT	DIFFERENCE IN PCT	TOTAL ERROR
START	12-Jul-91	07:45 AM	20.00	20.00	0.00	0.00%
1	13-Jul-91	06:05 AM	20.00	20.00	0.00	0.00%
2	14-Jul-91	06:00 AM	20.00	20.00	0.00	0.00%
3	15-Jul-91	08:15 AM	20.00	20.00	0.00	0.00%
4	16-Jul-91	06:15 AM	20.00	20.00	0.00	0.00%
5	17-Jul-91	06:00 AM	20.00	20.00	0.00	0.00%
6	18-Jul-91	05:45 AM	20.00	20.00	0.00	0.00%
7	19-Jul-91	05:45 AM	20.00	20.00	0.00	0.00%

=====

ZERO DRIFT

DAY	DATE	IME	CALIBRATION VALUE PCT	MONITOR VALUE PCT	DIFFERENCE IN PCT	TOTAL ERROR
START	12-Jul-91	08:00 AM	0.00	0.10	0.10	0.10%
1	13-Jul-91	06:15 AM	0.00	0.20	0.20	0.20%
2	14-Jul-91	06:10 AM	0.00	0.20	0.20	0.20%
3	15-Jul-91	08:25 AM	0.00	0.20	0.20	0.20%
4	16-Jul-91	06:25 AM	0.00	0.20	0.20	0.20%
5	17-Jul-91	06:10 AM	0.00	0.20	0.20	0.20%
6	18-Jul-91	05:55 AM	0.00	0.20	0.20	0.20%
7	19-Jul-91	05:55 AM	0.00	0.20	0.20	0.20%

=====

MAXIMUM ALLOWANCE ERROR = PLUS OR MINUS 0.5% O2 BY VOLUME

CEM RELATIVE ACCURACY DATA

KVB SYSTEM

Relative Accuracy Determination

CEM-DRY RM-DRY

SPECTRUM SYSTEMS INC.
3410 W. 9 MILE ROAD
PENSACOLA, FLORIDA 32526-7808

DATE ---- 06/27/91
SOURCE -- HAMMOND UNIT #4
SO2 s/n - 89-721AT2-7543-3
NOx s/n - 10A/R-25864-222
O2 s/n - C058405(B)-1

Fw = 10640

H2O = 0.027

Fd = 9780

Run No.	Run START TIME	SO2			NOx			OXYGEN		SO2			NOx		
		RM-6C	CEM	DIFF	RM-7E	CEM	DIFF	RM-3A	CEM	RM-6C	CEM	DIFF	RM-7E	CEM	DIFF
		PPH			PPH			%		Lbs/Hbtu			Lbs/Hbtu		
1	10:10	826.00	907.1	81.1	297.0	298.6	1.6	7.01	6.92	2.0178	2.2016	0.1838	0.5218	0.5213	-0.0005
2	10:45	827.32	888.2	60.9	290.4	300.8	10.4	7.11	7.10	2.0357	2.1839	0.1482	0.5139	0.5320	0.0181
3	11:20	806.53	881.6	75.1	305.5	308.2	2.7	7.01	7.20	1.9702	2.1835	0.2132	0.5367	0.5490	0.0123
4	11:50	802.86	883.9	81.0	298.4	308.6	10.2	7.21	7.20	1.9899	2.1892	0.1992	0.5320	0.5497	0.0178
5	12:30	781.84	886.3	104.5	302.6	305.0	2.4	7.01	7.00	1.9099	2.1635	0.2536	0.5317	0.5355	0.0038
6	13:30	777.88	896.6	118.7	305.6	303.4	-2.2	7.01	6.90	1.9002	2.1730	0.2728	0.5370	0.5289	-0.0081
7	14:00	851.13	883.6	32.5	307.0	316.0	9.0	7.01	6.96	2.0792	2.1507	0.0716	0.5394	0.5532	0.0139
8	14:30	828.52	881.4	52.9	316.0	314.0	-2.0	6.91	7.10	2.0094	2.1671	0.1577	0.5513	0.5553	0.0040
9	15:00	832.67	894.4	61.7	308.8	310.5	1.7	6.91	6.90	2.0195	2.1677	0.1482	0.5386	0.5413	0.0027
10															
11															
12															
Average		815.0	889.2	74.3	303.5	307.2	3.8	7.02	7.03	1.9924	2.1756	0.1832	0.5336	0.5407	0.0071
Confidence Interval												0.0468			0.0069
Accuracy												11.54			2.62

V. APPENDIX

NOTICE OF FIELD CERTIFICATION - KVB CEMS

Certification is hereby given that the KVB stack gas monitoring system (S/N 50525) described below has been installed, tested, and satisfactorily evaluated in accordance with EPA requirements, CFR, Title 40, Part 60, Appendix B, Specification 2 as promulgated in the May 25, 1983 Federal Register, Vol. 48, No. 102, Part IV. Relative accuracy and calibration drift have been demonstrated over the required seven (7) day period in accordance with Paragraph 6 and have been shown to meet specification. Copies of the attached certified test data can be submitted to the appropriate regulator agency in compliance with source performance monitoring requirements. Additional copies are available by request from Spectrum Systems, Inc.

Customer: Georgia Power Company, Plant Hammond, Unit #4

Diluent O2 Serial Number: CO58405(B)-1

721-AT SO2 Stack Gas Monitor s/n: 89-721AT2-7543-3

10 A/R NOx Stack Gas Monitor s/n: 10 A/R-25864-222

Gas: SO2

Gas: NOx

Measurement Range ppm: 0-2500

Measurement Range ppm: 0-2500

Data Logger - Model: Kaye 4M Plus

Data Logger - Model: Kaye 4M Plus

Instrument Output (MA/DC): 4-20

Instrument Output (MA/DC): 4-20

Certification Test Results:

	<u>SO2</u>	<u>NOx</u>	<u>O2</u>	<u>EPA Specs.</u>
--	------------	------------	-----------	-------------------

Zero Drift (24 hr.):	0.92%	0.60%	-----	less than or equal to 2.5% per day
----------------------	-------	-------	-------	---------------------------------------

	-----	-----	0.20%	less than or equal to 0.5% O2 per day
--	-------	-------	-------	--

Calibration Drift (24 hr.)	-0.88%	-0.48%	-----	less than or equal to 2.5% per day
----------------------------	--------	--------	-------	---------------------------------------

	-----	-----	0.00%	less than or equal to 0.5% O2 per day
--	-------	-------	-------	--

Relative Accuracy	11.54%	2.62%	-----	less than or equal to 20%
-------------------	--------	-------	-------	------------------------------

Test Performed by: José Perez

Date: 06/27/91

Test Reviewed by: Nick Dixon

Date: 7/25/91

REPORT CERTIFICATION

The sampling and analysis for this report was carried out under my direction and supervision.

Date: 06/27/91

Signature:
José Perez
Senior Field Engineer

I have reviewed the testing details and results in this report and hereby certify that the test report is authentic and accurate to the best of my knowledge.

Date: 07/25/91

Signature:
Nick Dixon
Service Manager

END

**DATE
FILMED**

5 / 6 / 92