MASTER

RECEIVED BY TIC DEC 20 1979

DOE/BG/01569-15

Western Gas Sands Project Status Report

1 September 1979 - 30 September 1979

Prepared for
U.S. Department of Energy
Bartlesville Energy Technology Center
Charles H. Atkinson
Project Manager

Compiled by CER Corporation
Las Vegas, Nevada

Contract DE-AC08-79 BG01569

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States DOE, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

Available from the National Technical Information Service,
U. S. Department of Commerce, Springfield, Virginia 22161.

**NATIONAL TECHNICAL INFORMATION SERVICE
PAPER COPY PRICES EFFECTIVE JANUARY 1, 1979**

Page Range	Domestic Price
001-025	\$4.00
026-050	\$4.50
051-075	\$5.25
076-100	\$6.00

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

CONTENTS

	Page
1. SUMMARY	1
2. PROJECT MANAGEMENT	3
2.1 Technical Monitoring and Evaluation	3
2.2 Technology Transfer	3
3. RESOURCE ASSESSMENT	7
3.1 U.S. Geological Survey Activities	7
3.2 Core Program	8
3.3 Survey of Basin Activities	13
3.4 C K GeoEnergy Corporation	17
4. RESEARCH AND DEVELOPMENT BY ENERGY TECHNOLOGY CENTERS AND NATIONAL LABORATORIES	23
4.1 Bartlesville Energy Technology Center	23
4.2 Gas Research Institute	40
4.3 Lawrence Livermore Laboratory	41
4.4 Los Alamos Scientific Laboratory	46
4.5 Sandia Laboratories	49
5. FIELD TESTS AND DEMONSTRATIONS	51
5.1 Background	51
5.2 CER Corporation	54
5.3 Colorado Interstate Gas Company	56
5.4 DOE Well Test Facility	60
5.5 Gas Producing Enterprises, Inc.	64
5.6 Mitchell Energy Corporation	69
5.7 Mobil Research and Development Corporation	71
5.8 Rio Blanco Natural Gas Company	73
5.9 Sandia Laboratories—Mineback	75

FIGURES

	Page
Figure 3-1 Milestone Chart — USGS	9
Figure 3-2 Composite Plot of Formation Resistivity Index — Saturation Relationships	15
Figure 3-3 Greater Green River Basin Showing Wells of Interest and USGS Designated Core Areas	16
Figure 3-4 Northern Great Plains Province Showing Wells of Interest and USGS Designated Core Areas	18
Figure 3-5 Piceance Basin Showing Wells of Interest and USGS Designated Core Areas	19
Figure 3-6 Uinta Basin Showing Wells of Interest and USGS Designated Core Areas	20
Figure 4-1 Proppant Embedment Apparatus	31
Figure 4-2 Percent Closure vs. Applied Pressure for 100 percent Coverage	32
Figure 4-3 Percent Closure vs. Applied Pressure for 75 percent Coverage	33
Figure 4-4 Percent Closure vs. Applied Pressure for 50 percent Coverage	34
Figure 4-5 Milestone Chart — BETC	36
Figure 4-6 Geometry of Time Dependent Crack Problem	42
Figure 4-7 Displacement in Y Direction of Point $x = .08c$, $Y = .01c$. The Elastic Constant for Material 1 is 30 GPa	42
Figure 4-8 Geometry of a Fracture near a Frictional Interface	43
Figure 4-9 Variation in Mode I Stress Intensity Factor as Crack Approaches a Frictional Interface for Variation in Frictional Stress Along the Interface	43
Figure 4-10 Milestone Chart — LLL	45
Figure 4-11 Milestone Chart — LASL	48
Figure 4-12 Milestone Chart — Sandia	50

	Page
Figure 5-1 Production and Injection Volumes and Associated Pressure of CIG Miller No. 1	57
Figure 5-2 Production and Injection Volumes and Associated Pressure of CIG Sprague No. 1 Well	58
Figure 5-3 Horner Plot for September 13, BHP Test, RBNG-397-1 Gov't	62
Figure 5-4 Flow Rate Performance of Natural Buttes No. 9 Well	65
Figure 5-5 Flow Rate Performance of Natural Buttes No. 14 Well	65
Figure 5-6 Flow Rate Performance of Natural Buttes No. 18 Well	66
Figure 5-7 Flow Rate Performance of Natural Buttes No. 19 Well	66
Figure 5-8 Flow Rate Performance of Natural Buttes No. 20 Well	67
Figure 5-9 Flow Rate Performance of Natural Buttes No. 22 Well	67
Figure 5-10 Location of CFE Fracture Zones and Mineback	76
Figure 5-11 Milestone Chart — Sandia Mineback	77

TABLES

	Page
Table 3-1 Identification and Description of Samples	12
Table 3-2 Acoustic Velocity Data	12
Table 3-3 Air-Brine Capillary Pressure Data	12
Table 3-4 Formation Factor and Resistivity Index Data	14
Table 3-5 Overburden Formation/Factor Data	14
Table 3-6 Summary of Wells — Greater Green River Basin	16
Table 3-7 Summary of Wells — Northern Great Plains Province	18
Table 3-8 Summary of Wells — Piceance Basin	19
Table 3-9 Summary of Wells — Uinta Basin	20
Table 4-1 Field Test Results, Single Piece Stratapax® Core Bit	24
Table 4-2 Gas Permeability Measurements	26
Table 4-3 Gas Permeability Measurements	27
Table 4-4 Size Distribution of 12-20 Mesh Sintered Bauxite Proppant	30
Table 5-1 MHF Contract Location and Frac Data	52
Table 5-2 BHP Buildup Test Commencing September 13, RBNG 397-19-1 Gov't	61

1. SUMMARY

This edition of the WGSP Status Report summarizes September, 1979, progress of the government-sponsored projects directed toward increasing gas production from the low-permeability gas sands of the western United States. Background information is provided in the September, 1977, WGSP Status Report, NVO/0655-100.

DOE's WGSP display was exhibited at the International Petroleum Exposition Energy '79 meeting in Tulsa, Oklahoma, and at the annual meeting of the Society of Petroleum Engineers of AIME in Las Vegas, Nevada, during the month of September.

Projects of the National Laboratories and Energy Technology Centers progressed on schedule in September. Bartlesville Energy Technology Center continued work on rock-fluid interaction and advanced logging techniques. Lawrence Livermore Laboratory continued experimental and theoretical work on hydraulic fracturing mechanics and analysis of well test data. Los Alamos Scientific Laboratory continued work on permeability and porosity determination of core samples and geological support studies. Sandia Laboratories continued work on their EGR Instrumentation and Diagnostic Program.

Cyclic gas injection continued at Colorado Interstate Gas Company's Miller No. 1 and Sprague No. 1 wells. The DOE Well Test Facility is continuing to provide technical support to the Gas Research Institute/Rio Blanco Natural Gas MHF experiment. The Gas Producing Enterprises, Inc. Natural Buttes Unit wells continued to flow to sales. The Mitchell Energy Corporation Muse-Duke No. 1 was opened after a 28-day shut-in period. The hydraulic fracturing containment experiment continued for the Sandia-mineback program.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

2. PROJECT MANAGEMENT

2.1 TECHNICAL MONITORING AND EVALUATION

C. H. Atkinson (DOE) and R. L. Mann (CER Corporation) participated in a workshop on unconventional gas resources at Los Alamos Scientific Laboratory, New Mexico, September 5-6.

G. R. Luetkehans, J. Baltes (CER Corporation), W. Bailey and W. Murphy (TRW) attended the International Petroleum Exposition Energy '79 meeting in Tulsa, Oklahoma, September 10-13. DOE's WGSP display was set up and manned for exhibition.

C. H. Atkinson (DOE), E. Evered, D. Bleakly, N. Newman, G. Kukal (CER Corporation), W. Murphy, and W. Bailey (TRW) attended the Society of Petroleum Engineers of AIME fall meeting in Las Vegas, Nevada, September 24-26. The WGSP display was exhibited at this meeting.

L. F. Elkins (Sohio Petroleum Company), J. L. Fitch (Mobil Research and Development Corporation), R. J. Saucier (Shell Development Company), R. W. Veatch (Amoco Production Company) and D. A. Northrop (Sandia Laboratories) met with C. H. Atkinson (DOE), R. L. Mann and G. R. Luetkehans (CER Corporation) in Las Vegas, Nevada, September 24, to discuss the WGSP Multi-well Experiment. A proposed location for the experiment was reviewed.

A meeting was held at CER offices in Las Vegas, Nevada, with Sandia Laboratories on September 27 to discuss the Multi-well Experiment arrangements and funds.

C. H. Atkinson (DOE) met with DOE management personnel from BETC, METC and DOE/HQ in Las Vegas, Nevada, September 26 and 27, regarding the WGSP and proposed Federal Energy Regulatory Commission incentives for production from tight gas sands.

2.2 TECHNOLOGY TRANSFER

2.2.1 Documentation Reports

The WGSP Financial Supplements for August, 1979, and September, 1979, have been distributed. Work is continuing on the DOE Semi-Annual Report for the Unconventional Gas Recovery Program (period ending September 30, 1979) and WGSP Third Quarterly Basin Activities Report, 1979. The WGSP Second Quarterly Basin Activities Report, 1979, has been distributed. The WGSP Project Plan, FY 1980, has been completed. The DOE Well Test Facility Operations Manual and a report on the WGSP Logging Program have been updated.

2.2.2 Project Data Bank

Work continued on the WGSP bibliography.

2.2.3 Articles and Publications

The following articles and publications relate to the WGSP and are included in the bibliography. Abstracts are included when available.

*The Effects of Mechanical and Frictional Rock Properties
On Hydraulic Fracture Growth Near Unbonded Interfaces*

by Gordon D. Anderson
Lawrence Livermore Laboratory

Experiments are being performed to study the growth of hydraulically driven cracks in the vicinity of an unbonded interface in rocks. The materials on either side of the interface may be the same or different. The materials used in these studies are Nugget sandstone from Utah (3-6 percent porosity) and Indiana limestone (12-15 percent porosity). The fracturing fluid is oil which is injected into the test specimens through high pressure steel tubing. Blocks of the rock materials which are to be studied are held adjacent to one another in a hydraulic press so that a normal stress is set up across their mutual interface. A hydraulically driven crack is initiated in one of the blocks. It is found that the major parameters which affect hydraulic crack penetration into the adjacent block are the relative values of the mechanical strength and moduli of the rocks on either side of the interface, the finish of the interface surfaces, and the magnitude of the normal stress across the interface. To gain a better understanding of the mechanisms which control the growth of cracks across the interfaces, experiments are being performed to study the frictional properties of these interface surfaces. The experiments involve the simultaneous measurement of the normal force across the interface and the applied force necessary to overcome friction to initiate displacement. These experiments indicate that in addition to the normal force, the frictional force depends upon the surface finish and the presence of water in the rock.

*Theoretical and Experimental Analyses of Hydraulic Fracturing
and Some Reservoir Response to the Stimulation*

by M. E. Hanson, G. D. Anderson, R. J. Shaffer,
L. D. Thorson and D. N. Montan
Lawrence Livermore Laboratory

We are conducting a joint theoretical/experimental research program on hydraulic fracturing. Newly developed numerical models have been applied to analyze some aspects of fracture propagation near well bonded material interfaces to determine if these interfaces can inhibit propagation. Results from these calculations indicate that, for fractures propagating from a lower modulus material toward an interface with a higher modulus material, the stress intensity factor is seen to increase abruptly and arrive at a higher value than in the

lower modulus material. Conversely, when the fracture is propagating from a lower modulus material toward a higher modulus material, the situation is reversed. The presence of existing fractures near the interface is seen to significantly reduce the effects of these phenomena.

Small scale laboratory experiments are being performed to study the growth of hydraulically driven cracks in the vicinity of unbonded interfaces in rocks. Blocks of the materials being studied are held adjacent to one another under a static load. A hydraulically driven crack is initiated in one of the blocks. It is found that for blocks of the same material that penetration of the crack into the adjacent block is controlled by the normal stress across the interface and the finish of the interface surfaces. Experiments are performed to measure the frictional properties of the interfaces to better understand the mechanism of crack growth across the interface.

Well pressure test data from a MHF stimulated well in the Piceance Basin was analyzed. Analysis of that data indicated that the length of the fracture in the productive rock was of the order of the lens size. Additionally, the analysis showed that the fracture had a finite conductivity or there was fluid damage to the fracture faces, but it was impossible to uniquely determine if either mechanism was dominant.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

3. RESOURCE ASSESSMENT

3.1 U.S. GEOLOGICAL SURVEY ACTIVITIES

3.1.1 Uinta-Piceance Basins

A paper which describes and discusses the stratigraphy, mineralogy and diagenesis of the uppermost Cretaceous rocks from the surface of the Piceance Basin and the subsurface of the Rio Blanco area, Colorado, is being written by P. Hansley and R. Johnson. These Cretaceous rocks contain many of the basin's low-permeability reservoirs.

A map illustrating structure contours on the top of the Cretaceous horizons for the entire Piceance Basin is being prepared.

Additional core (provided by Amoco Production Company) of lower Tertiary hydrocarbon-bearing rocks from the south central Uinta Basin, Utah, was examined. Analyses of mineralogy and diagenesis of the unconventional reservoirs cored in the area have begun.

Several hundred feet of core from the Chapita Wells area of the Uinta Basin were examined. The units are primarily early Tertiary in age.

3.1.2 Greater Green River Basin

Work on stratigraphic analysis of the Greater Green River Basin continued.

Description and sampling of core from the Inexco (Belco) No. 1-A WASP well, Sec. 28, T36N, R112W, Sublette County, Wyoming, was completed.

Two cross sections from the Washakie Basin by T. F. Tyler have been completed and are in review.

L. W. Kiteley submitted a cross section from the Sand Wash Basin for review.

B. E. Law presented a paper at the 5th Annual DOE Enhanced Oil & Gas Recovery Symposium entitled "Preliminary results of organic maturation, temperature, and pressure studies in the Pacific Creek area, Sublette County, Wyoming," by B. E. Law, C. W. Spencer, and N. H. Bostick.

3.1.3 Northern Great Plains Province

A paper on petrology of the Eagle Sandstone in the Bearpaw Mountains area, which is intended as a USGS Bulletin, was revised.

A USGS Open-File Report on the petrology of Eagle Sandstone equivalents in the J. J. C. Paine well, north-central Montana, was prepared.

D. D. Rice attended a workshop on Alternative Gas Sources at LASL.

A paper on the origin, accumulation and resource potential of biogenic gas is being prepared.

A resource estimate of the study area is being prepared for the National Petroleum Council.

3.1.4 Schedule Status

Figure 3-1 is a milestone chart depicting the status of all USGS projects within the WGSP.

3.2 CORE PROGRAM

In the Greater Green River Basin, Colorado Interstate Gas Exploration was contacted concerning the coring of their Haystack Unit well No. 2-27-14-96 in Sweetwater County, Wyoming. Also in Sweetwater County, Pacific Transmission Supply Company was contacted in regards to coring their well No. 3-10A Federal in the Red Desert sub-basin. Work also continued on a Greater Green River Basin study.

In the Piceance Basin, coring of the Mancos "B" section of the Pacific Transmission Supply well No. 22-12 Federal, Sec. 12, T1N, R99W, Rio Blanco County, Colorado, was delayed until October. Although originally scheduled for mid-September, coring was delayed due to encountering an unexpectedly thick Mesaverde interval. Core depth was originally projected to be about 10,500 ft, but later revised to 11,500 ft. Also in the Piceance Basin, Exxon's Vega Unit No. 4 well, Mesa County, was under consideration as a coring location. After arrangements had been made, however, the proposal was rejected by the operator.

Discussion continued concerning Mapco RBU No. 11-17F well in the Uinta Basin, Sec. 17, T10S, R20E, Uintah County, Utah. Both Wasatch and Mesaverde coring was discussed. Spud in is expected around mid-October, with coring being planned about two weeks later.

Core Laboratories, Inc. performed various routine and special core analysis tests on core sample from the Twin Arrow C&K No. 4-14 well, Rio Blanco County, Colorado. These tests included acoustic velocity measurements, capillary pressure tests, formation resistivity factor measurements at various overburden pressures, and formation resistivity index measurements. The core samples used are described and identified in Table 3-1.

Three full-diameter cores from 1,042 ft, 1,143 ft and 1,144 ft were used in this study. Core plugs, 1-in. in diameter, were obtained in the horizontal direction from the depths 1,042 ft and 1,143 ft and in the vertical direction from the depths 1,143 ft and 1,144 ft. Each core plug was voided of hydrocarbons with an alternate injection of toluene and acetone, leached of salt with methyl alcohol, and then dried. Air permeabilities and Boyle's law porosities were determined on the cleaned and dried core plugs. Each core plug was evacuated and saturated with a brine containing 12,000 ppm total dissolved solids.

Figure 3-1 Milestone Chart — USGS

Figure 3-1 Continued

WGSP-USGS	FY-79											
C. PICEANCE BASIN	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Prepare and release cross section relating rock types, lithofacies, engineering data for rocks between DeBeque and Rifle, Colorado												
Prepare and release cross section in style above for southernmost Piceance Basin												
Cross section as above from Cathedral Bluffs to Rio Blanco area												
Report results of analysis of core from Rio Blanco area												

WGSP-USGS	FY-79											
D. UINTA BASIN	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Prepare and release cross section relating rock types, lithofacies, engineering data for rocks from Wasatch Mountains to southcentral Uinta Basin												
Investigate mineralogy and stratigraphy, and rock properties of Tertiary core from Southman Canyon region of Uinta Basin												
Analyze data from San Arroyo Wash surface exposures of Cretaceous and Tertiary units of the southeast Uinta Basin. Report results as they become available												
Prepare report on diagenetic reactions and controls on Upper Cretaceous gas reservoirs at Southman Canyon Field, to be published in SPE volume												
Core analysis—Upper Cretaceous and Lower Tertiary units, southwest Uinta Basin												
Investigate mineralogy of core from the Sego Sandstone, Upper Cretaceous, southeast Uinta Basin, Utah												
Preliminary analysis of selected core samples from CIGE NB. 21												

Figure 3-1 Continued

Table 3-1 Identification and Description of Samples

Sample Number	Depth, ft	Lithological Description
1	1,042	Ss, bf, v/fn fn gr, well indurated, sl/slty
2	1,143	Ss, bf, v/fn fn gr, well indurated, sl/slty
2V	1,143	Ss, bf, v/fn fn gr, well indurated, sl/slty
3V	1,144	Ss, bf, v/fn fn gr, well indurated, sl/slty

Table 3-2 Acoustic Velocity Data

Sample Number:	2V	3V
Porosity, Percent:	18.1	18.7
Effective Overburden Pressure, psi	Transit Time, Micro-Seconds/ft	
400	96.19	101.71
800	91.23	95.17
1,200	87.99	90.97
1,600	85.77	88.28
2,000	83.55	86.10

Table 3-3 Air-Brine Capillary Pressure Data

Pressure, psi:			1	2	4	8	15	35	200	350*
Sample Number	Permeability, md	Porosity, Percent	Brine Saturation, Percent Pore Space							
1	130	22.8	100	96.7	52.6	40.8	340.0	26.9	26.5	19.7
2	24	18.2	100	100.0	91.0	69.4	54.2	42.3	38.2	26.4

*Equivalent pressure from centrifuge (air-brine system)

Direct measurements of transit times were performed on the two vertical core plugs using effective overburden pressures ranging from 400 psi to 2,000 psi. These data are presented in Table 3-2.

With the exception of a final high-speed centrifuge point, eight-point capillary pressure tests were performed on the two core plugs obtained in the horizontal direction utilizing an air-brine system and a porous-plate cell. The results of these tests are presented in Table 3-3.

Prior to performing the capillary pressure tests, the electrical resistivities of the brine and the two brine-saturated core plugs were measured. These measurements were repeated over a period of several days until the electrical resistivities stabilized, indicating that ionic equilibrium within the core plugs had been attained. Each core plug was desaturated during the capillary pressure tests and the electrical resistivities were measured at each equilibrium saturation attained. The results of these data are presented in Table 3-4. Using Archie's equation, a cementation exponent "m" of 1.74 is calculated. The formation resistivity index saturation relationships yield calculated saturation exponents "n" of 1.88 and 1.99. A composite plot of the formation resistivity index-saturation relationships is presented in Figure 3-2.

Each core plug used for the capillary pressure and electrical resistivity tests was leached of salt with methyl alcohol, and then dried. The air permeabilities and Boyle's law porosities were again determined on the cleaned and dried core plugs. Each core plug was evacuated and pressure-saturated with a brine containing 12,000 ppm total dissolved solids. The electrical resistivities of the brine and the brine-saturated core plugs were again measured in the manner already described using no overburden pressure. Formation resistivity factors were also measured using effective overburden pressures ranging from 200 psi to 2,000 psi. The results of these data are presented in Table 3-5. The formation resistivity factor at 0 psi effective overburden pressure yields a cementation exponent "m" of 1.79. The cementation exponent increases to 1.93 at an effective overburden pressure of 200 psi and up to 1.98 at an effective overburden pressure of 2,000 psi. These data follow a normal trend of increasing formation resistivity factor with increasing effective overburden pressure.

3.3 SURVEY OF BASIN ACTIVITIES

3.3.1 Greater Green River Basin

In this basin, 7 development wells were completed, with 5 of these wells producing and 2 wells D&A. One development well abandoned location. Of 3 wildcat wells completed, 1 was producing and 2 were D&A.

This basin was the largest gas producer of the four primary study areas in the WGSP, with a total of 11,916 MCFD of new gas. Producing horizons included Bear River (5,896 MCFD), Almond (1,387 MCFD) and Lewis (4,633 MCFD).

During September, 30 new wells were staked: 21 development and 9 wildcat wells.

Wells and core areas of interest are summarized in Table 3-6 and are shown in Figure 3-3.

Table 3-4 Formation Factor and Resistivity Index Data

Resistivity of Saturating Brine, ohm-meters: 0.4712 @ 72.0°F.

Sample Number	Air Permeability, md	Porosity, Percent	Formation Factor	Brine Saturation, Percent Pore Space	Resistivity Index
1	130	22.8	12.2	100.0	1.00
				96.7	1.10
				52.6	3.44
				40.8	5.44
				34.0	9.10
				26.5	14.80
				19.7	20.10
2	24	18.2	20.4	100.0	1.00
				91.0	1.30
				69.4	2.33
				54.2	3.79
				42.3	6.02
				38.2	6.73
				26.4	11.00

Table 3-5 Overburden Formation/Factor Data

Saturant: Simulated Formation Brine

Resistivity of Saturant, ohm-meters: 0.418 @ 77.5 °F.

Sample Number	Depth, ft	Permeability, md	Porosity, Percent	Effective Overburden Pressure, psi					
				0.0	200	400	800	1,200	2,000
					Formation Resistivity Factor				
1	1,042	130	22.8	14.0	18.4	18.9	19.4	19.9	20.2
2	1,143	24	18.2	21.0	25.9	26.2	26.2	26.4	27.2

Figure 3-2 Composite Plot of Formation Resistivity Index
— Saturation Relationships

Figure 3-3

Greater Green River Basin Showing Wells of Interest and USGS Designated Core Areas (refer to Table 3-6)

Table 3-6 Summary of Wells — Greater Green River Basin

OPERATOR	WELL NAME	MAP INDEX NO. ¹	LOCATION Sec/T/R	HORIZON ² ft	FINAL TD	FRACTURE TREATMENT	STATUS	IPF in MCFD
Energetics Inc.	10-29 Federal	1	nwnw 29/27N/111W Bird Canyon Field Sublette Cnty, WY	Bear River (9,693-9,730)	9,925 PB: 9,874	64,760 gal gel, 79,000 lb sand	Develop. well comp. 7-16-79, no cores or tests. Located in Core Area B2.	4,400
Davis Oil	3 Picket Lake Unit	2	nesw 18/26N/96W Picket Lake Field Sweetwater Cnty, WY	Lewis (13,716-13,736)	14,000	166,740 gal emul, 191,250 lb sand	Wildcat well comp. 7-31-79. Lewis Extension- Picket Lake.	3,175
Northwest Exploration	1 Bruder	3	nene 4/9N/93W Great Divide Field Moffat Cnty, CO	Lewis (7,526-7,540)	7,800 PB: 7,671	42,000 gal emul, Acidized w/ 2,000 gal.	Develop. well comp. 11-2-78. No cores or tests.	1,146
Sun Oil	1-8 Fair-Federal	4	csw 8/19N/92W Echo Springs Field Carbon Cnty, WY	Mesaverde (10,020)			Develop. well reported 9-6-79. Located in Core Area A.	

¹ Refer to Figure 3-3

² Horizon - projected depth
or producing interval

3.3.2 Northern Great Plains Province

During September, 24 development wells were completed in this basin. Fifteen of these were producing and 9 were D&A. Three wildcat wells were completed, with 1 producing and 2 D&A.

New gas production totaled 3,632 MCFD from the Eagle, Bow Island and 2nd Bow Island. Seven IPFs were not available from Petroleum Information: 5 from the Eagle horizon, 1 from Bow Island, and 1 from Blackleaf/Bow Island commingled.

Forty new wells were reported in September: 27 development and 13 wildcat wells.

Wells and core areas of interest are summarized in Table 3-7 and are shown on Figure 3-4.

3.3.3 Piceance Basin

Of 14 development wells reported completed this month, 13 were producing and 1 was D&A. One wildcat well was successful.

Producing horizons included the Rollins, Cozzette, Corcoran, Mancos and Mancos B for a total of 10,871 MCFD of new gas.

During the month, 17 new wells were reported: 10 development and 7 wildcat wells.

A summary of wells and core areas of interest is given in Table 3-8 and shown in Figure 3-5.

3.4.4 Uinta Basin

During August, 3 development wells were completed, producing a total of 6,547 MCFD from the Wasatch horizon. No wildcat wells were reported completed.

Ten new wells, 7 development and 3 wildcat, were staked during the month.

Wells and core areas of interest are summarized in Table 3-9 and are shown in Figure 3-6.

3.4 C K GEOENERGY

3.4.1 Development of Techniques for Optimizing Completion of Western Tight Gas Sands

During the month of September 1979, the Green River Basin outcrop reconnaissance task was completed and field work was started. Three general areas were selected for outcrop evaluation:

- the Hoback Basin, a northwestern extension of the restricted Green River Basin;
- the Cretaceous Mountain/Hogsback Mountain area, outside of the overthrust belt located on the western edge of the Green River Basin; and

Figure 3-4 Northern Great Plains Province Showing Wells of Interest and USGS Designated Core Areas (refer to Table 3-7)

Table 3-7 Summary of Wells — Northern Great Plains Province

OPERATOR	WELL NAME	MAP INDEX NO. ¹	LOCATION Sec/T/R	HORIZON ² ft	FINAL TD	FRACTURE TREATMENT	STATUS	IPF in MCFD
Petroquest	1 Gilson D Riecke	1	nwn 17/37N/6E Sage Creek Field Liberty Cnty, MT	Blackleaf (1,801-1,834) Bow Island (2,238-2,244)	2,276	Acidized with 250 gal. Fract w/1,000 gal water 5,000 lb sand.	Develop. well comp. 11-20-79 as SIGW. Com- mingled.	N/A
Balcron Oil	6-31 Iverson Farms	2	nwnw 31/29N/1W Ledger Field Pondera Cnty, MT	Bow Island (879-840) (open hole)	840		Wildcat well comp. 8-18-79. Bow Island Extension- Ledger Field. No cores or tests.	400
J. J. C. Paine & Associates	1-0407 Strommen	3	nesw 4/30N/37E Unnamed Field Valley Cnty, MT	Greenhorn (1,375)	1,425		Wildcat well suspended, WOCT. Located in Core Area C.	
J. J. C. Paine & Associates	1 Carpenter	4	n½sw 33/130N/ 106W Little Missouri Field Bowman Cnty, ND	Eagle (1,166- 1,298)	1,444	19,026 gal water 50,000 lb sand	Develop. well comp. 8-2-79. No cores or tests.	675

¹ Refer to Figure 3-4

² Horizon - projected depth
or producing interval

Figure 3-5

Piceance Basin Showing Wells of Interest and USGS Designated Core Areas (refer to Table 3-8)

Table 3-8 Summary of Wells — Piceance Basin

OPERATOR	WELL NAME	MAP INDEX NO. ¹	LOCATION Sec/T/R	HORIZON ² ft	FINAL TD	FRACTURE TREATMENT	STATUS	IPF in MCFD
Northwest Exploration	16 Philadelphia Creek	1	nwse 11/2S/101W Cathedral Field Rio Blanco Cnty, CO	Mancos B (3,020-3,296)	3,531 PB: 3,460	Acidized w/ 1,000 gal. Fract. w/ 50,700 gal emul, 50,000 lb sand.	Develop. well comp. 11-9-78. Operator has 4 other wells producing in the area.	746
Adolph Coors	CO 1-3 Acco-Long	2	nwnw 3/10S/95W Plateau Field Mesa Cnty, CO	Rollins (4,467-4,511) Cozzette (4,812-4,850) Corcoran (4,961-5,051)	5,120	252,000 gal water 422,000 lb sand	Develop. well comp. 5-25-78. Commingled. No cores or tests.	1,087
Coseka Resources	10-21-4 102 Kirby-Robertson	3	swne 21/4S/102W Thunder Field Rio Blanco Cnty, CO	Mancos B (5,614-5,652) Dakota (5,652-5,795)	5,795		Develop. well comp. 6-30-79, open hole commingled. No cores or tests.	2,428
Teton Energy	8-2 Yellow Creek-Federal	4	nwnw 8/1S/98W Wildcat Field Rio Blanco Cnty, CO	Mesaverde (8,500)			Wildcat well reported 8-31-79, located in Core Area A.	

¹ Refer to Figure 3-5

² Horizon - projected depth or producing interval

Figure 3-6

*Uinta Basin Showing
Wells of Interest and
USGS Designated Core
Areas (refer to Table 3-9)*

Table 3-9 Summary of Wells — Uinta Basin

OPERATOR	WELL NAME	MAP INDEX NO. ¹	LOCATION Sec/T/R	HORIZON ² ft	FINAL TD	FRACTURE TREATMENT	STATUS	IPF in MCFD
Continental Oil	35-5 Conoco-Federal	1	nwnw 35/8S/21E Natural Buttes Field Uintah Cnty, UT	Wasatch (5,911-6,483)	7,558 PB: 6,700	Acidized and Fract.	Develop. well comp. 8-13-79. No cores or tests.	1,250
Wexpro	9 Island Unit	2	nws 11/10S/19E Island Field Uintah Cnty, UT	Wasatch (6,088-6,151)	6,800 PB: 6,730	Acidized w/ 3,000 gal. Fract. w/ 76,000 gal gel, 186,000 lb sand	Develop. well comp. 8-6-79. No cores or tests.	5,247
Pacific Transmission Supply	23-17 Federal	3	nesw 17/8S/23E Wildcat Field Uintah Cnty, UT	Mesaverde (8,800)			Wildcat well reported 9-24-79. Located in Core Area C.	
Coseka Resources	3-11-15-21 Wolf-Unit Federal	4	sesw 11/15S/21E Wildcat Field Uintah Cnty, UT	Morrison (10,425)			Wildcat well reported 9-24-79. Located in Core Area D.	

¹ Refer to Figure 3-6

² Horizon - projected depth or producing interval

- the northern Rock Springs Uplift, located on the southeastern edge of the Green River Basin.

The formation nomenclature is somewhat complex in the three chosen areas. The northern area Paleocene deposits are called the Hoback formation. The upper Cretaceous nonmarine sequence is called the Mesaverde and is locally divided, from top to bottom, into the Harebell, White sandstone, and Lenticular sequence.

The Paleocene in the western area is called the Upper Evanston, Paleocene or Tertiary-1. The Mesaverde equivalents in this area are the Lower Evanston and Adaville formations, and are separated by a local unconformity.

The southeastern Green River Basin nomenclature is the most widely used. The Paleocene deposits are called the Ft. Union formation. This is underlain by the Cretaceous non-marine Lance formation, which is separated from the Mesaverde by the marine Fox Hills sandstone and the Lewis Shale. The non-marine Mesaverde units are, from top to bottom, the Lower Almond, the Ericson, and Upper and Middle Rock Springs.

Preliminary work to get representative Paleocene and non-marine upper Cretaceous coverage in the three areas indicates better sandstone continuity than previous studies encountered in both the Piceance and Uinta Basins. However, discordant small scale sedimentary structures are more prevalent, especially in the northern Rock Springs Uplift area, and may be an important factor in low permeabilities reported in the subsurface.

The Green River Basin field work is projected to be completed in October.

3.4.2 Reservoir Characteristics in Uinta Basin Gas Wells

Log analysis to determine porosity, water saturations, and net pay thickness has been completed for 8 Uinta gas wells. Also, Horner plots have been developed to determine permeability and average reservoir pressures.

The results of these analyses and the production volume data for the wells will be used to check reservoir geometries established by studies of outcrops on the edge of the basin.

In order to verify late-time slopes on the Horner plots, additional pressure measurements will be made on most of these wells prior to being put back on production. Mountain Fuel Supply Company is scheduled to place the wells on production by November 1, 1979.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

4. RESEARCH AND DEVELOPMENT BY ENERGY TECHNOLOGY CENTERS AND NATIONAL LABORATORIES

4.1. BARTLESVILLE ENERGY TECHNOLOGY CENTER

4.1.1 Improved Pressure Coring System — Sandia Laboratories

4.1.1.1 Core Retriever Design and Test

Existing DOWDCO pressure core barrels have been modified and used in laboratory and field drilling tests of the high performance one- and two-piece core bits with PDC (Polycrystalline Diamond Compax) cutters and the Sandia low invasion coring fluid.

Laboratory drilling tests were conducted at Terra Tek's Drilling Research Laboratory in Salt Lake City. Both types of PDC bits and a standard natural diamond core bit were comparatively tested. When drilling in Berea Sandstone and Indiana Limestone, both with and without the Sandia low invasion fluid, the PDC bits outperformed the natural diamond core bit in penetration rate and core recovery. The two-piece PDC bit demonstrated a 50 ft PRM (Penetration Rate per Minute) and the one-piece PDC bit's rates had as high as 120 ft. The standard natural diamond core bit gave only a 15.5 ft PRM under similar conditions and cores obtained were of poorer quality.

Initial field tests of the single piece PDC core bit, using the modified pressure core barrels with the low invasion coring fluid and standard pressure core barrels without the low invasion fluid, have been conducted. Results are shown in Table 4-1.

Field testing will continue to evaluate the improved system's performance in other types of formations and in deviated holes, and to test additional design improvements as the hardware becomes available.

4.1.1.2 Core Fluid Tests

The patented magnesia additive was evaluated by adding 1 gram per liter of MgO to a base mud consisting of 10 lb/BBL HEC polymer and 50 lb/BBL $CaCO_3$ in 30 percent $CaCl_2$ brine. The "stabilized" mud and the base mud were then tested for filtrate loss from 70°F to 300°F, and the magnesia was found to significantly improve the fluid loss properties of the HEC. Similar tests performed with a proprietary polymer additive consisting of various starch derivatives and magnesia showed the starch to be of little value in reducing filtrate loss. The results are summarized on page 25.

Table 4-1 Field Test Results, Single Piece Stratapax® Core Bit

Formation:	San Andres Dolomite
Mud Weight:	10 lbs/gal
Mud Flow Rate:	140 gals/min
Each Run:	9 ft
Weight on Bit:	7,000 lbs
Depth:	5,100 ft
RPM:	80
Total Footage on Bit:	170 ft
Core Quality:	Very Good

Run No.	Average Drilling Rate ft/hr	Average Drilling Rate m/hr
1	13.95	4.25
2	9.83	3.03
3	12.50	3.81
4	9.52	2.90
5	17.14	5.22
6	13.95	4.25
7	12.00	3.65
8	14.53	4.43
9	15.00	4.57
10	14.74	4.49
11	12.00	3.65
12	15.00	4.57
13	11.23	3.42
14	11.11	3.39
15	8.80	2.68
16	9.23	2.81
17	7.50	2.28

Standard natural diamond core bits used for coring in adjacent wells had penetration rates of 1 to 4 ft/hr with an average rate of ≈ 1.5 ft/hr and often produced much poorer quality cores.

Fluid Loss in 30 Minutes @ 500 psi ΔP , cc

	70°F	150°F	200°F	250°F	300°F
Base Mud	4.0	4.2	5.6	5.7	220±
MgO	2.9	4.0	5.0	4.3	10±
Starch, MgO	2.8	4.4	5.4	6.1	8±

4.1.1.3 Bit Design and Fabrication

Redesign of the two-piece PDC core bit has been completed. Two main bit bodies and four pilot bit bodies are being fabricated. The pilot bit was redesigned to improve hydraulics with low invasion fluids and the main bit design was changed to accomodate the slimmed down pilot bits.

The changes were made to control the pilot bit core jamming problems as a result of the drilling tests at Terra Tek. Additional testing of the improved pressure coring system will be scheduled at the Drilling Research Laboratory as soon as hardware is available.

4.1.1.4 Bit Tests

Laboratory and field drilling tests of the PDC core bits demonstrated that the high penetration rates resulted in improved core quality.

A series of 9 test cores have been cut from the upper San Andres Dolomite in a Texas Pacific Oil Well near Denver City, Texas, using three designs of one-piece PDC bits with the low invasion fluid and a standard diamond core bit without the low invasion fluid. All cores were frozen in dry ice and shipped to Core Laboratories for analysis. Results will be reported when available.

4.1.2 Interface Conductivity Effects on Electric Logging

Modifications to the apparatus used to measure core resistance as a function of pressure and temperature are completed. Changes to the electrical measuring circuit were made to insure electrical isolation of the sample from current leakage paths.

4.1.3 In Situ Permeability

Measurement of Formation Characteristics of Western Tight Sands — Institute of Gas Technology

Work has commenced on the measurement of gas permeability of cores from the Twin Arrow C&K No. 4-14 well in Rio Blanco County, Colorado, and from the Pacific Transmission Supply Company No. 24-19 Federal well located in Sublette County, Wyoming. The gas permeability of the core from the Twin Arrow well was found to be high (about 50 md from a depth of 1,038.6 ft). The core samples are from shallow formations (maximum depth of cores studied was 1,144.5 ft).

Table 4-2 Gas Permeability Measurements

Well: Twin Arrow, C&K 4-14, Sec. 14 T3S R101W Rio Blanco County, Colorado					
Core Depth ft	Net Confining Pressure (P _C) psi	Reciprocal Mean Pressure, 1/P _M × 10 ² , psi ⁻¹	Permeability md	Klinkenberg Permeability K [∞] , md	Permeability at a Differential Pressure of 40 psi, K ₄₀ , md
995.5	120	3.25	2.43	2.01	2.38
		2.83	2.38		
		2.49	2.33		
	500	4.05	2.24	1.72	2.09
		3.34	2.16		
		2.83	2.08		
	1,000	4.17	2.02	1.93	1.99
		3.29	2.00		
		2.80	1.99		
1,004.2	200	4.00	5.77 × 10 ⁻¹	3.32 × 10 ⁻¹	4.94 × 10 ⁻¹
		3.26	5.14 × 10 ⁻¹		
		2.75	4.87 × 10 ⁻¹		
	500	3.97	4.78 × 10 ⁻¹	3.22 × 10 ⁻¹	4.35 × 10 ⁻¹
		3.28	4.50 × 10 ⁻¹		
		2.77	4.31 × 10 ⁻¹		
	1,000	4.04	3.82 × 10 ⁻¹	2.26 × 10 ⁻¹	3.37 × 10 ⁻¹
		3.31	3.53 × 10 ⁻¹		
		2.77	3.33 × 10 ⁻¹		

Gas permeability was measured as a function of mean pore pressure at three different confining pressures. Klinkenberg permeabilities (K[∞]) were estimated by extrapolating the measured data to a infinite pressure at each confining pressure. Examples of measured values and the Klinkenberg permeabilities of core from the Twin Arrow well are listed in Table 4-2.

Typical results of measurements made on core from the Pacific Transmission Supply Company well are listed in Table 4-3. The cores were obtained from depths ranging from 5,205 to 5,220 ft.

To facilitate comparison of permeability values, permeabilities at a mean pore pressure of 20 psig (K₄₀), corresponding to an upstream pressure of 40 psig and a downstream pressure of 0 psig, are also listed in Tables 4-2 and 4-3. Core from the Twin Arrow well indicated a wide range of permeability, from 0.5 to 50 md; core from the Pacific Transmission Supply Company well exhibited a narrower range of permeability, from 0.15 to 0.52 md (at a net confining pressure of 120 psi).

Table 4-3 Gas Permeability Measurements

Well: Pacific Transmission Supply Company No. 24-19 Federal Sec. 19 T33N R114W, Sublette County, Wyoming					
Core Depth ft	Net Confining Pressure (P _C) psi	Reciprocal Mean Pressure, 1/P _M x 10 ² , psi ⁻¹	Permeability md	Klinkenberg Permeability K _∞ , md	Permeability at a Differential Pressure of 40 psi, K ₄₀ , md
5,172	120	4.04	1.83 x 10 ⁻¹	7.56 x 10 ⁻²	1.52 x 10 ⁻¹
		3.38	1.65 x 10 ⁻¹		
		2.86	1.51 x 10 ⁻¹		
	1,000	4.07	1.14 x 10 ⁻¹	6.10 x 10 ⁻²	9.80 x 10 ⁻²
		3.26	1.03 x 10 ⁻¹		
		2.85	9.80 x 10 ⁻²		
	2,586	4.04	8.90 x 10 ⁻²	3.34 x 10 ⁻²	7.26 x 10 ⁻²
		3.25	7.70 x 10 ⁻²		
		2.82	7.20 x 10 ⁻²		
5,220	120	4.04	5.85 x 10 ⁻¹	3.49 x 10 ⁻¹	5.16 x 10 ⁻¹
		3.33	5.37 x 10 ⁻¹		
		2.90	5.20 x 10 ⁻¹		
	1,000	4.04	4.31 x 10 ⁻¹	2.24 x 10 ⁻¹	3.73 x 10 ⁻¹
		3.30	4.00 x 10 ⁻¹		
		2.83	3.67 x 10 ⁻¹		
	2,610	4.09	3.34 x 10 ⁻¹	1.43 x 10 ⁻¹	2.76 x 10 ⁻¹
		3.39	2.96 x 10 ⁻¹		
		2.83	2.76 x 10 ⁻¹		

Permeability of Interbedding Material of Tight Western Gas Sands — Lawrence Livermore Laboratory

Construction and assembly of the permeability measurement system is proceeding and is approximately one-half completed. Debugging each of the sub-units will begin in October or November and the completed unit should be placed on line late in December. The computer program which will be used to analyze the data is being set up to include the effects of the compressibility of the gas.

4.1.4 Advanced Logging Techniques and Interpretation

Dielectric Constant Measurements for Formation Evaluation

Additional improvements have been made in the dielectric constant phase shift measurement system. The system measures dielectric constant in terms of a network phase shift.

The system, which had been breadboarded, has been refined by using mixers to convert the radio frequency test signals to 20 kHz signals for a phase shift measurement. An HP 5328A electronic counter, operating in the time interval averaging mode, was used to measure the phase shift accurately. Preliminary measurements show that a sensitivity of at least 5 counts per picofarad can be obtained with a 2MHz test frequency. Additional components have been ordered to improve the accuracy and frequency range of this system.

A second system for dielectric constant measurement will use digital sampling methods. The analog-to-digital converters and sample-hold modules have been received. The control and readout circuits are being designed. This system should be more flexible than the present dielectric constant phase shift system.

A new dielectric constant sample holder has been designed which will allow fluid saturation and dielectric constant measurement in the same unit. Construction is planned for October.

Instrumentation for Formation Evaluation and Advanced Logging Techniques — Sandia Laboratories

In the August WGSP status report, it was stated that the frequency-dependent electrical parameters of saturated sandstones could be represented by Archie's equation coupled with dielectric laws. It was further noted that a continuum of pore shapes would be required to describe the data of Poley, et al. Work has been done concerning the form of the required distribution functions.

One description of a relaxing dielectric is

$$\epsilon(\omega) = \epsilon(\infty) + i \int_0^{\infty} \frac{A(k) dk}{\omega + i1}$$

where $A(k)$ is the distribution function in frequency space. Several $A(k)$ functions were fit to the real part of $\epsilon(\omega)$ given by Poley, et al. Although some are complicated, a simple $A(k)$ represented by a histogram,

$$\begin{aligned} A_1 &, 10^7 < k < 10^8 \text{ Hz,} \\ A_2 &, 10^5 < k < 10^7 \text{ Hz,} \end{aligned}$$

etc.

fits the data well. A test of the model ($\epsilon(\omega)$ agreeing with the data) was successful.

Work is underway to transform this frequency distribution function into distribution functions of preshapes.

4.1.5 Nuclear Magnetic Resonance Studies — Los Alamos Scientific Laboratory

Using a 9 in. electromagnet operated at 0.5 MHz, the remotely-produced region of homogeneous magnetic field was investigated to determine the sensitivity of NMR detection

techniques with samples outside the coil. Several small receiver coils were made and the laboratory system tested. A coil (approximately 2.5 cm x 4 cm long) constructed to resonate at the logging frequency of approximately 0.5 MHz was used successfully to detect signals from samples exterior to the coil of the laboratory electromagnet. An extensive set of measurements (using glycerol as the sample material) was made on the signal strength of various annular samples relative to a standard sample internal to the core.

4.1.6 Reservoir Simulator Studies

Parametric Analysis of MHF Test Data and Engineering Studies of Western Gas Sands — Intercomp

The post-breakdown pressure buildup test data from zones 4A and 4B of the Mobil PCU F31-13G well have been analyzed by computer matching the test data. The analysis showed both zones to be fractured. The fractures may have been naturally occurring or created during the breakdown operation.

The analysis of the buildup test data from zone 4A gives a fracture half-length, x_f , of 24 ft and a fracture flow capacity, k_{fw} , of 11.5 md-ft. The effective, p_i , was 4,140 psia.

The analysis of the pressure buildup data from zone 4B gives:

$$\begin{aligned}x_f &= 72 \text{ ft} \\k_{fw} &= 5.7 \text{ md-ft} \\k_g &= 0.001 \text{ md} \\p_i &= 4,060 \text{ psia}\end{aligned}$$

A post-fracture pressure drawdown test on zone 9 was matched, varying only fracture properties. Reservoir properties determined by matching the pre-fracture pressure buildup data were held constant in matching the post-fracture drawdown pressures. The fracture and reservoir parameters obtained for post-fracture zone 9 were used to predict production rates for an extended flow test taken on the zone. The production rates predicted by the model match well with the rates measured during the test.

The analysis of the post-fracture pressure data from zone 9 gave a fracture half-length, x_f , of 1,367 ft and a fracture flow capacity, k_{fw} , of 190 md-ft. The fracture face was damaged. A fracture skin factor of 0.065 was used in matching pressure from the post-fracture drawdown test. Effective gas permeability in the reservoir was 0.021 md.

4.1.7 Rock-Fluid Interaction

Gel Fracture Fluid Characterization

Work continued on column preparation for better resolution of low molecular weight separation and resolution of samples with molecular weights greater than 2,000,000. Studies have continued on the filtration effects on light molecular weight gels prior to characterization in a liquid chromatographic system.

Mapping Water Resistivities in the Tight Western Gas Sands — Texas A&M University

A large packet of information generated in a previous investigation of water resistivity values in the Uinta Basin has been received. This includes eleven articles on the geology of the basin and surroundings, various maps, some graphical summaries of attempts to contour R_w values, and a collection of several hundred analyses.

A cursory examination of a collection of test results from producing gas wells indicated at least a hundred fold variance in salinity. Histograms of the chloride content in each sample are being prepared to test the validity of the generalizations previously stated.

Characterization of Sintered Bauxite Proppant

A 4 in. diameter tight sandstone core from the Pacific Transmission Supply Company No. 24-19 Federal well (5,171 ft) was cut into 1-3/16 in. thick wafers and vacuum saturated with 2 percent KCl solution. Proppant embedment was tested between two of these wafers. Hardness of the core material varied randomly from 56 to 93 on the Rockwell B scale with an average of 80.9. Size distribution of 12-20 mesh sintered bauxite used is given in Table 4-4.

Table 4-4 Size Distribution of 12-20 Mesh Sintered Bauxite Proppant

Sieve Size	Size Range in mm	Weight Percent	Estimated Number Percent
10-12	2.000 - 1.700	2.9	0.6
12-14	1.700 - 1.400	23.9	8.3
14-16	1.400 - 1.180	18.5	11.2
16-18	1.180 - 1.000	28.0	28.0
18-20	1.000 - 0.850	20.9	34.2
20-25	0.850 - 0.710	4.7	12.8
25-30	0.710 - 0.600	0.9	4.0
30-35	0.600 - 0.500	0.2	1.2
35-40	0.500 - 0.425	<0.1	<0.1

Fifty, 75 and 100 percent of a monolayer of proppant were used, with a complete monolayer being 1.72 ± 0.05 g/in.². The total proppant area was 3.98 in.² (a 2-1/4 in. diameter circle). In order to facilitate proppant placement, one member of each core section pair was coated with silicone grease (Dow-Corning High Vacuum Silicone Lubricant). Prior to an embedment test, the proppant-covered core section was soaked in the 2 percent KCl brine, thereby wetting the sintered bauxite. The assembly used for the embedment measurements is shown in Figure 4-1.

The decrease in distance (Δl) from the corners of the steel plate to the base of the press with applied pressure was measured with a spring loaded dial micrometer. Steel stops were placed on the corners of the 1/8 in. steel plate to increase reproducibility when moving the

Figure 4-1 *Proppant Embedment Apparatus. (1), (2) and (3) are of Hardened Steel. The 1/8 in. Steel Plate has a 1 in. Hole Cut in its Center to Allow Clearance for the Ball Bearing. This Steel Plate is Epoxied onto Steel Cylinder (2).*

dial micrometer. This reproducibility was found to be $+ 0.0002$ in. At each pressure, the Δl s for each corner were averaged to give a single representative value, $\Delta l'$.

The compression of the hardened steel cylinder, (2), and steel plate, (3), in Figure 4-1 was found to be only 1-2 percent of the embedment change. The compressibility of the core itself was measured, but due to the irregular point-like support offered by the proppant, the actual compression of the core sections during an experiment was not known. However, corrections for the core compression (somewhat over-estimated) and for the compression of the steel members (2) and (3) were attempted. Embedment results are presented in Figures 4-2, 4-3 and 4-4 for 100 percent, 75 percent, and 50 percent monolayer proppant coverage, respectively. In these figures, the percent closure was based on a 1.90 mm (0.0739 in.) fracture width, which was the diameter of the largest proppant found in the 12-20 mesh bauxite. The percent closure is the sum of the embedment of proppant into both faces. As in previous work, there was some proppant fracturing. In every experiment the core sections fractured between 1,000 and 4,000 psi. This was also evident in the $\Delta l'$ values obtained. The top graph in Figures 4-2, 4-3 and 4-4 is the proppant embedment (corrected for compression

Figure 4-2 Percent Closure vs. Applied Pressure for 100 percent Coverage.

Figure 4-3 Percent Closure vs. Applied Pressure for 75 percent Coverage.

Figure 4-4 Percent Closure vs. Applied Pressure for 50 percent Coverage.

of the core and steel components) without accounting for core fracturing. The lower graph was derived by drawing a smooth curve through the data at 4,000 psi and higher, followed by extrapolation back to the axis. This should represent a minimum proppant embedment, since past experience has shown that the change in $\Delta l'$ is considerably larger at lower applied pressures. The center curve (dashed) is a "best estimate" of the actual embedment. Here, the change in $\Delta l'$ between 1,000 and 4,000 psi was varied until a reasonably smooth curve could be fit through all the data. This, in effect, involved vertically moving the data at 4,000 psi and above, attempting to compensate for the core fracturing. The error produced by this procedure is at least a couple of embedment percent at the higher pressures.

The opinion is that within the limits of this experiment the embedments at 100 percent and 75 percent proppant coverages are indistinguishable, and embedment at 50 percent coverage is somewhat greater. At 7,000 psi, a fracture propped with a 75 percent or greater monolayer with 12-20 mesh bauxite will result in a 40 percent fracture closure based on a 1.90 mm fracture and a formation of the same general hardness. Reduction to 50 percent proppant coverage could increase the closure to 65 percent. At 2,500 psi, or at a depth of about 5,000 feet (the depth from which this core was taken), the closure would be 25 to 30 percent at proppant coverages of 75 percent or greater, and 40 percent with a 50 percent coverage. Therefore, although sintered bauxite may show some clear advantages over sand or glass beads, some consideration must be given to the problem of fracture closure through embedment.

Feasibility of Fabricating Light-weight Proppants for Application in Gas and Oil Well Stimulation — Terra Tek

During August, literature reviews were initiated to determine:

- patent and published works to determine previous work in selecting light weight proppants,
- properties of porous ceramics, and
- material properties data bank for selection of a composite proppant.

The literature survey for the first two items is complete. Initial review of the papers gathered indicated that for 30 to 40 percent porosity, material strength was reduced by 90 percent. The ceramics remained potentially viable light-weight proppants. The material properties data bank is expected to be completed by the end of October.

Analytical work is proceeding to analyze the stresses resulting from formation loading of a composite proppant.

4.1.8 Schedule Status

Figure 4-5 is a milestone chart depicting BETC WGSP progress.

Figure 4-5 Milestone Chart — BETC

Figure 4-5 Continued

WGSP-BETC	FY-79											
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
C. LOGGING TECHNIQUES												
1. MAPPING & CONTOUR OF R_w												
Review current research												
Study of current logs												
Internal report												
Extant data assembly												
Isoresistivity maps												
Computer contours												
Annual report												
Report on contour of R _w & water components in Uinta Basin												
Examine and contour R _w & water components in Piceance Basin												

WGSP-BETC	FY-79											
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
C. LOGGING TECHNIQUES												
2. LOGGING EVALUATION												
Effects of interface conductivity on electric logging												
Physical measurements												
Core preparation & selection												
Resistivity												
Data correlations												
Conductivities from Rink & Shopper equation												
Permeabilities												
Report												
Study of Logging Techniques												
Neutron log data evaluation												
Acoustic log data evaluation												

Figure 4-5 Continued

Figure 4-5 Continued

4.2 GAS RESEARCH INSTITUTE

The Gas Research Institute (GRI) has initiated their project for field evaluations of reservoir fracturing to increase producibility of tight gas reservoirs by providing essential field data. GRI will coordinate their proposed work with DOE-funded projects to increase the efficiency, cost-effectiveness and scope of research in critical WGSP-related areas of resource characterization and stimulation technology. Three projects were funded in July and work is proceeding.

4.2.1 Hydraulic Fracturing and Testing of Rio Blanco Natural Gas Company No. 397-19-1 Government Well

The reservoir analysis of the Rio Blanco Natural Gas Company No. 397-19-1 Government well continued. The well was blown down on September 5 in preparation for a new set of perforations. Prior to perforation, the well was flowing through a 1/16 in. orifice at 1-2 psi after approximately two hours of flow (the well had a stabilized flow).

The tubing was entered at 0900 hrs on September 9 with a 1-11/16 in. magnetic decentralized, retrievable, hollow, carrier-shaped charge type gun and casing collar locator (CCL). Attempts to tie the CCL to the existing Gamma/Bond Log/CCL at the bottom of tubing proved fruitless since the packer had been set deeper than reported and below the lowermost collar recorded on the bond log. Accordingly, a Gamma/CCL tool was delivered to location. The perforating control strip was recorded on depth with the Compensated Density/Compensated Neutron/Gamma Log. The well was shot select-fire at one-foot intervals from 8,503 through 8,506 and 8,554 through 8,556 (Density-Neutron depths in feet).

After perforating the lower zone, the well was allowed to flow through the 1/16 in. orifice for 30 min. Pressure was gauged at 4.5 psi flowing tubing pressure. The upper zone was then perforated. The well was shut in except for the flow through the 1/16 in. orifice and within two hours the pressure was 10.5 psi.

Nitrogen cleanup of the well enhanced production to a stabilized rate of 13 MCFD. The well was shut in on September 13 to perform a BHP buildup test. The test, conducted from September 13 to September 19, indicated approximately the same flow capacity, kh, as derived from the previous two tests in July. This was postulated from a final flow capacity value of 20 μ d-ft.

A breakdown was performed September 20 using approximately 10,000 gal 15 percent MSR acid. Leakage from the casing necessitated pulling the tubing and RTTS packer prior to swabbing.

4.2.2 Evaluation of Seismic Data for Detailed Stratigraphic Studies of Lenticular Sands

A project has been funded to perform seismic research using recently developed techniques to determine if the geometry and character of lenticular sands at depth can be determined. Sandia Laboratories has proposed to obtain data in the Uinta Basin that will complement and extend outcrop and core hole studies being made under contract to DOE.

A contract has been negotiated with Seismic International Research, Inc. to perform a twelve-fold survey in the eastern Uinta Basin, Utah. This survey will use an existing core hole and existing outcrop control to delineate sand lenses to a depth of 500 ft.

Surveying of shot point and geophone locations continued during the month of September but the seismic crew assigned to the project remained unavailable due to prior commitments.

4.2.3 Coring and Logging of Pacific Transmission Supply Company No. 22-12 Federal Well

GRI-funded field operations were delayed until October. (Refer to 3.2 Core Program for a more complete report of this operation).

4.3 LAWRENCE LIVERMORE LABORATORY

4.3.1 Theoretical Analysis

A time dependent finite element model has been used to determine the material overshoot characteristics from a crack which initiates, propagates bilaterally at half the dilatational wave speed, and stops when one tip reaches an interface. The problem geometry is shown in Figure 4-6. The final crack half length and the time interval from crack starting to stopping is denoted as c and t_d , respectively. The problem is solved in plane strain and the coordinate system is referenced to the center of the crack. The densities of the two materials are set equal (2.7 gm/cm^3), and the Lamé constants for each material are also equal so that Poisson's ratio is 0.25 for both materials.

Calculation results are shown in Figure 4-7. Nondimensional vertical displacement, v/c , is plotted versus nondimensional time, t/t_d , for the point $x = 0.8 c$, $y = 0.1 c$. Three calculations were made, corresponding to three sets of values for the Lamé constants as shown in Figure 4-7. The constants μ_1 and λ_1 were kept at 30 GPa for all three calculations so the center curve corresponds to the homogeneous case. Points of maximum displacement are related to the maximum likelihood of crack reinitiation. Interface penetration becomes less likely and peak displacement occurs earlier as the second material becomes stiffer.

The equilibrium model was applied to analyze some of the effects of frictional interfaces on a pressurized fracture as the crack propagated toward the interface. As reported in the August WGSP Status Report, three calculations were performed with these different frictional stresses applied along the interface. The geometry of the fracture and the interface used in the calculations are shown on Figure 4-8. The pressure in the crack was constant, and the material on both sides of the interface was identical with a Poisson's ratio equal to 0.25. The ratio of the pressure in the crack to Young's modulus for the material (P_c/E) was 1.5×10^{-3} . In these calculations, the effect of changes in pore pressure due to leakage of fluid from the crack into the surrounding material was ignored.

Figure 4-6 Geometry of Time Dependent Crack Problem

Figure 4-7 Displacement in Y Direction of Point $x = .08c, Y = .01c$. The Elastic Constant for Material 1 is 30 GPa.

Figure 4-8 Geometry of a Fracture near a Frictional Interface

Figure 4-9 Variation in Mode I Stress Intensity Factor as Crack Approaches a Frictional Interface for Variation in Frictional Stress Along the Interface

The results of the calculations are shown in Figure 4-9 with the distance of the crack from the interface scaled with the crack length. The ratio of the initial frictional stress to the pressure in the crack, $\gamma = \tau_f/P_c$, for these three sets of calculations was 0.033, 0.067 and 0.1. In these calculations, the crack did not penetrate the interface; therefore the frictional conditions for penetration of the interface have not been evaluated. However, experimental data which can provide correlation for these analyses are being developed. The results presented show how changes in the interfacial frictional stress tends to enhance or impede fracture propagation toward the interface.

When the scaled distance from the crack to the interface is greater than 1, the effects of the frictional interface on the pressurized crack are small. Relative motion along the interface increased as the pressurized fracture approached the interface and as the frictional coefficient became smaller. The frictional stress along the interface changed as the crack neared the interface. The largest change in this frictional stress occurred in a region directly ahead of the crack tip where it decreased to very small values when the scaled distance was less than 0.2. The mode I stress-intensity factor was scaled (Figure 4-9) with $P_c\sqrt{a}$ where P_c is the pressure in the crack and a is the semi-major axis of the fracture ellipse. Figure 4-9 shows changes in the scaled mode I stress intensity factor (K_I) for the three values of the initial stress on the interface as the crack tip approaches the interface. The stress intensity factor is expressed as the tendency to break, and as this friction increases, the fracture propagation should be enhanced. Figure 4-9 shows that for the lower frictional stresses along the interface, the tendency to break increases more rapidly as the crack approaches the interface. This indicates the crack is more strongly drawn toward the interface for the lower frictional stresses, a similar tendency to when a lower modulus material is to the right of the interface. However, the chance of penetrating the interface decreases with frictional stress comparing with the experimental results.

Formulation had begun on equations which were required to construct a theoretical model for analyzing the flow and pressure distribution in a propagating crack.

4.3.2 Rock Mechanics Measurements

Pressure-volume measurements for the Mesaverde shale and sandstone from Rio Blanco County, Colorado, have continued. A protective cover for the high pressure vessel for simultaneous ultrasonic velocity measurements in multiple directions was fabricated.

4.3.3 Geology/Geophysics

Compilation and preliminary analyses of data continued on the tectonic environment and geologic structure related to western tight gas sands. A classification can be made based on the tectonic position, stratigraphic thickness and structure, including earthquake seismicity. The Northern Great Plains Province and the Denver, Green River, Uinta, and San Juan Basins each differ according to those criteria. There is some correlation with production histories, reservoir properties, and amenability to fracturing.

4.3.4 Schedule Status

Figure 4-10 is a milestone chart depicting LLL WGSP status.

Figure 4-10 Milestone Chart — LLL

4.4 LOS ALAMOS SCIENTIFIC LABORATORY

4.4.1 Permeability and Porosity Determination on Core Samples

Laboratory facilities have nearly been completed with the addition of two diamond blade rock saws, a Pistorius cut-off saw, coring drill, chipmunk crusher and centrifugal rock pulverizer, a hydrostatic confining chamber (for pressures up to 10,000 psi), and an Aminco mercury injection-porosimeter (pressures up to 5,000 psi).

A study of the microstructure and dynamic behavior of various western gas sands core samples has been initiated. By elucidating the physical structure of these reservoir rocks, as well as their response to varying conditions of temperature and pressure, the macroscale behavior of fluids present in these formations can possibly be better understood and predicted. Scanning electron and optical microscopy will be the principal analytical method used.

An experimental program to study the relationship between the microstructure and the bulk permeability and porosity of a given formation has been designed to determine the importance and influence of flow through a rock's porous fabric versus flow along fracture channels. It will consist of:

- Microstructure Analysis
- Compression/Extension Dynamics
- Thermal Behavior

4.4.1.1 Microstructure Analysis

A systematic study of the microstructure of tight gas sand reservoirs utilizing a scanning electron microscope (SEM) should provide an understanding of what is responsible for porosity and permeability in a reservoir of this type. Investigations will include pore geometry and pore connection characterization, and attempts to correlate microstructural features (intergranular recrystallization, pore clogging by microparticles, etc.) with the bulk porosity and permeability of samples.

4.4.1.2 Compression/Extension Dynamics

As a rock is gradually compressed, changes in pore volume and fracture flow geometry occur and tend to decrease the porosity and permeability of the medium. Conversely, when a rock is subjected to progressively larger tensional stresses, microcracks will begin to form within or between grains. The density of these microcracks will increase gradually and these voids will begin to form themselves into arrays. Ultimately, an array of cracks will become large enough to satisfy macroscopic conditions for catastrophic growth, and fracture failure will occur.

It is known that increasing *in situ* lithostatic pressure causes a continuous decrease in formation permeability, but the mechanisms responsible for this decrease are not well known. An explanation of this phenomenon is important to predict flow at depth. Similarly, determining whether rock microstructure controls or influences relatively large scale fracture propagation could lead to insights into well stimulation techniques. Therefore, high magnification, real-time observations of microstructural features (e.g., pore throats, flow fractures) will be made while samples are subjected to varying compressional (ambient to *in situ*) and tensile (ambient to yield stress) forces.

4.4.1.3 Thermal Behavior

To understand better the role temperature plays in fluid flow through porous media, real-time SEM observations of physical changes occurring in core samples, and measurements of changes in fluid evolution rates will be made while cycling core samples between ambient and typical *in situ* temperatures.

Currently, an ISI scanning electron microscope (7nm resolution) and several optical and petrographic instruments are available for these studies, as well as transmission electron microscopes and microprobe analysis facilities, should observations or analyses be necessary or desirable. Present activities include the construction of a microscopy laboratory and the development of core sampling procedures and sample preparation techniques that will minimize alterations of natural structure. So the outlined studies can be accomplished, modifications of existing sample stages and designs for specialized specimen stages are currently being formulated.

4.4.2 Geological Support Studies

Seven sections of core sample from the Twin Arrow C&K No. 4-14 well (Piceance Basin) were crushed, pulverized, and analyzed for nitrogen, carbon, hydrogen, and total ash after combustion on the CHN analyzer. Three of the pulverized samples were dried at 100°C for 20 hours and compared with samples which were directly analyzed after pulverization. The CHN results showed no statistical differences caused by drying.

Each sample was analyzed at least three times. The following table reports values which represent the averages of all the runs plus the standard deviation.

Depth (ft)	% N	% C	% H	% Ash
1,009.45 - 1,009.65	0.155 ± 0.013	3.29 ± 0.16	0.625 ± 0.053	88.9 ± 0.5
1,010.35 - 1,010.50	0.169 ± 0.023	3.81 ± 0.40	0.651 ± 0.081	89.0 ± 0.3
1,012.35 - 1,012.60	0.226 ± 0.044	1.95 ± 0.27	0.362 ± 0.034	91.0 ± 0.1
1,013.75 - 1,013.95	0.155 ± 0.017	1.03 ± 0.06	0.349 ± 0.031	94.4 ± 0.1
1,015.60 - 1,015.80	0.061 ± 0.094	1.73 ± 0.13	0.532 ± 0.023	85.5 ± 3.4
1,016.90 - 1,017.10	0.054 ± 0.020	1.58 ± 0.15	0.517 ± 0.058	91.4 ± 1.0

4.4.3 Schedule Status

Figure 4-11 is a milestone chart depicting LASL WGSP status.

Figure 4-11 Milestone Chart - LASL

4.5 SANDIA LABORATORIES

4.5.1 EGR Instrumentation and Diagnostic Program

4.5.1.1 Hydraulic Fracture Characterization

The PDP 1134 computer is being used for test control and data acquisition with the surface electrical potential system (SEPS). The computer presently contains 32K words of memory and will be expanded to 128K words. The RT-11 operating system monitor and application programs occupy approximately 16K words. The remaining 16K words of memory are not adequate to permit the high-speed, long-time duration analog sampling required for instrumentation development. This memory expansion will provide a 96K word data buffer and 32K words for the RT-11 operating system monitor and applications program.

4.5.1.2 Borehole Seismic System

Preparations for Shell Oil Company's hydrofracture near Lake Texoma are nearly complete. The exact date when fracturing will occur is uncertain due to Shell's undefined preproduction tests. The hydrofracturing will probably begin mid to late November.

A dry nitrogen fracture is being planned October 18 for Weed-Henry's well near Columbus, Ohio. The borehole seismic system will be inserted in the open-hole below the fracture zone (1,000 to 1,100 feet) and will monitor the fracturing.

A third fracture experiment is being planned for an Amoco well near Carthage, Texas. The date of this experiment is still uncertain, but it will likely occur in early December.

4.5.1.3 Borehole Hydrophone System

The Edo Western hydrophone system has undergone a second series of tests in the Sandia borehole in Area Y to determine if the reflections and/or standing wave interference were responsible for the low formation velocities indicated in August's tests. The test was a repeat of the August one; in addition, the water level in the borehole was raised from a level of 142 ft from the surface to 10 ft. Data from the vibroseis source and hammer blows were recorded. Although thorough analysis of the data has not been made, preliminary investigation indicates the change in the borehole water level did not appreciably influence the data. The signals received from vibroseis locations greater than approximately 50 ft from the borehole were too weak to be useful because the power output from the vibroseis was low. A series of tests are being scheduled for the Carlsbad area, where deeper boreholes and a more powerful vibroseis are available.

Both the hardware and the electronics required to assemble and test a 30-ft hydrophone system which uses the ITC sonic transducer have been received. Assembly and testing of this unit should be completed in the near future.

4.5.1.4 Nuclear Magnetism Logging

Core analysis is continuing on the 11 samples taken from CIGE well No. 21 in the north-eastern Uinta Basin. To date, NMR testing of these samples has not started.

4.5.1.5 Formation Mapping

Topographic surveying and seismic data acquisition have been delayed because of crew unavailability. Mobilization to site No. 1 is expected to take place in October.

4.5.2 Schedule Status

Figure 4-12 is a milestone chart depicting Sandia's progress in WGSP activities.

Figure 4-12 Milestone Chart — Sandia

5. FIELD TESTS AND DEMONSTRATIONS

5.1 BACKGROUND

Field tests are essential to verify the findings of laboratory tests and modeling studies. The field test and demonstration program involves cooperation between industry and government and also interacts geologic studies with laboratory research and development. The following projects are active in the WGSP:

- A dry gas injection experiment in the Wattenberg Field, Colorado, by Colorado Interstate Gas Company,
- MHF demonstrations by Gas Producing Enterprises in the Uinta Basin, Utah,
- MHF treatment of the Cotton Valley Limestone Formation in Limestone County, Texas, by Mitchell Energy Corporation,
- MHF demonstrations in the Piceance Basin, Colorado, by Mobil Research and Development Corporation and Rio Blanco Natural Gas Company, and
- A mineback testing program by Sandia Laboratories.

Table 5-1 summarizes completed and active WGSP MHF treatments. Progress of these projects is presented in the following sections.

Table 5-1 MHF Contract Location and Frac Data

Company Basin & Formation	Location T/R/Sec	Well	Interval Fractured ft	Fracture Date	Fracture Treatment Lb of Sand	Injected Fluid 10 ³ Gal	Production Rates MCFD		Ratio
							Before	After	
AUSTRAL Piceance, Mesaverde	7S/94W/Sec 3 Garfield Cty, Colorado	Federal 3-94	6,198-6,333 5,170-5,630	8-13-76 8-25-76	420,000 720,000	226 Gel 316 Gel	35	62	1.8
CONSORTIUM MANAGED BY CER CORPORATION Piceance, Mesaverde	3S/98W/Sec 11 Rio Blanco Cty, Colorado	RD-MHF-3	8,048-8,078	10-23-74	400,000	117 Gel	60	60	—
			7,760-7,864	05-02-75	880,000	285 Gel	—	40	—
			5,925-6,016	04-04-76	815,000	400 Gel	42	160	3.8
			5,851-5,869	11-03-76	448,000	228 Gel	57	70	1.2
DALLAS PRODUCTION Fort Worth, Bend Cong.	Ben D. Smith Survey A-779 Wise Cty, Texas	Ferguson A-1	5,957-6,794	09-16-76	506,000	139 Foam 198 Emul	40	15	—
EL PASO NATURAL GAS Northern Green River, Fort Union	30N/108W/Sec 5 Sublette Cty, Wyoming	Pinedale Unit No. 5	10,950-11,180	07-02-75	518,000	183 Emul 8 Gel	150	340	2.3
			10,120-10,790	10-20-75	1,422,000	459 Gel	—	150	—
GAS PRODUCING ENTERPRISES, INC. Uinta, Wasatch and Mesaverde	10S/22E/Sec 10 Uintah Cty, Utah	Natural Buttes No. 18	6,490-8,952	09-22-76	1,480,000	745 Gel	—	1,400	—
	10S/21E/Sec 21 Uintah Cty, Utah	Natural Buttes No. 19	8,909-9,664	09-21-76	424,000	280 Gel	—	166	—
			7,224-8,676	09-28-76	784,000	364 Gel	—	—	—
	9S/21E/Sec 22 Uintah Cty, Utah	Natural Buttes No. 14	6,646-8,004	03-15-77	1,093,000	544 Gel	38	800	21.0
	9S/21E/Sec 28 Uintah Cty, Utah	Natural Buttes No. 20	8,498-9,476	06-22-77	826,000	322 Gel	75	1,200	16.0
	10S/22E/Sec 18 Uintah Cty, Utah	Natural Buttes No. 22	6,838-8,550	11-21-77	1,151,000	499 Gel	—	700	—
	9S/22E/Sec 19 Uintah Cty, Utah	Natural Buttes No. 9	5,661-8,934	03-27-78	554,000	349 Gel	140	540	3.9
	10S/21E/Sec 29 Uintah Cty, Utah	CIGE No. 2	9,237-9,653	06-22-78	170,500	203 Gel	—	—	—
			7,251-8,774	08-08-78	1,965,000	722 Gel	—	—	—
MITCHELL ENERGY Cotton Valley, Limestone Trend	2S/97W/Sec 13 Rio Blanco Cty, Colorado	F31-13G	5,080-6,294	10-04-78	470,000	240 Gel	—	800	—
			11,235-11,418	11-15-78	2,800,000	891 Gel	2,000	6,600	3.3
			10,549-10,680	06-22-77	580,000	316 Gel	300	800	2.7
			9,392-9,538	08-24-77	600,000	260 Gel	700	2,600	3.7
			8,765-8,972	05-10-78	388,000	150 Gel	479	430	—
			8,163-8,650	07-06-78	660,000	288 Gel	—	360	—
MOBIL Piceance, Mesaverde			7,704-7,794	09-07-78	218,000	120 Gel	—	180	—
			7,324-7,476	11-15-78	700,000	365 Gel	1,000	2,000	2.0
			NO FRACTURES PERFORMED						
PACIFIC TRANSMISSION Uinta, Mesaverde	8S/23E/Sec 25 Uintah Cty, Utah	Federal 23-25	NO FRACTURES PERFORMED						
RIO BLANCO NATURAL GAS Piceance, Mesaverde	4S/98W/Sec 4 Rio Blanco Cty, Colorado	Federal 498-4-1	6,150-6,312	10-22-76	766,000	276 Gel	57	130	2.3
			5,376-5,960	11-30-77	243,000+ 22,500 Beads	164 Gel	80	350	4.4
WESTCO Uinta, Mesaverde	10S/19E/Sec 34 Uintah Cty, Utah	Home Fed. No. 1	10,014-10,202	12-21-76	500,000	248 Gel	33	155	4.7
			7,826-9,437	10-01-76	600,000	412 Gel	40	Water	—

RIO BLANCO MASSIVE HYDRAULIC FRACTURING EXPERIMENT

EY-76-C-08-0623

CER Corporation
Las Vegas, Nevada

Interagency Agreement Date: June 19, 1974
Anticipated Completion Date: July 1, 1979 (Closing)

Project Cost (estimated):	DOE	\$1,975,000
	Industry	1,630,000
	Total	\$3,605,000

Principal Investigator: G. R. Luetkehans
Technical Advisor for DOE: C. H. Atkinson

OBJECTIVE

This stimulation experiment is being conducted in low-permeability, massive gas-bearing sandstone reservoirs in the Piceance Basin in western Colorado, to test advanced hydraulic fracturing technology where it has not been possible to obtain commercial production rates. This test is located about 1 mile from the 1973 Rio Blanco nuclear stimulation site to permit comparison of nuclear and hydraulic fracturing techniques in this area.

5.2 CER CORPORATION

DOE Contract No. EY-76-C-08-0623 was awarded to CER Corporation in March, 1974. The original contract provided for the drilling of a new well and two MHF treatments. Contract modifications added two additional MHF treatments and extended the terms of the contract.

Field activities on the RB-MHF 3 well have been suspended. CER Corporation is transferring the MHF well to an operator who will attempt to complete the well, commingle the previously fractured zones, test the well and provide the data to the industrial participants and DOE.

The transfer is still pending.

WATTENBERG FIELD

EY-77-C-08-1514

Colorado Interstate Gas Company
Colorado Springs, Colorado

Status: Active

Contract Date: September 1, 1977
Anticipated Completion Date: March 1, 1981

Total Project Cost (estimated):	DOE	\$ 75,000
	CIG	99,000
	Total	\$174,000

Principal Investigator: David Wilson
Technical Project Officer for DOE: C. H. Atkinson

OBJECTIVE

Cyclic injection of dry natural gas is the method to be used to increase production of tight gas sands.

5.3 COLORADO INTERSTATE GAS

Cyclic injection and production of dehydrated gas continued at the Miller No. 1 and Sprague No. 1 wells, but with an increasing number of interruptions and compressor shut-downs, primarily due to faulty ball valve operation on the inlet side of the compressor. It appears that conventional gas pipeline valves do not provide the level of consistent operation under the varying pressure and volumetric conditions incurred during cyclic operations. It may be necessary to install valves and/or controls of a different design.

Figures 5-1 and 5-2 illustrate the production and injection volumes and associated pressure of these wells since cyclic operations began.

A table detailing these figures is available upon request. This table also includes the volume of makeup gas obtained from CIG's gathering system, the number of hours the compressor was operating and the amount of fuel used.

Figure 5-1 Production and Injection Volumes and Associated Pressure of CIG Miller No. 1

Figure 5-2 Production and Injection Volumes and Associated Pressure of CIG Sprague No. 1 Well

DOE WELL TEST FACILITY

DE-AC08-79-BG01569

CER Corporation
Las Vegas, Nevada

Status: Operational

Principal Investigator:
Technical Advisor for DOE:

R. L. Mann
C. H. Atkinson

OBJECTIVE

The DOE Well Test Facility, consisting of two vehicles, will provide a deep well instrumentation and investigation system to monitor and evaluate the productive potential of all types of wells.

5.4 DOE WELL TEST FACILITY

The DOE Well Test Facility continued to provide technical support to the GRI/Rio Blanco Natural Gas MHF experiment, located in Rio Blanco County, Colorado. During the first part of September, additional perforations were shot, the well cleaned and BHP buildup test conducted. Formation and well test data are tabulated in Table 5-2 and a horner plot of the BHP Buildup data is shown in Figure 5-3.

Greater detail of the activities on the RBNG No. 397-19-1 Government well can be found in Section 4.2.1.

Table 5-2 397-19-1 Gov't Test Commencing September 13, RBNG

Net Gas Pay = 1.00 ft
Well Radius = .2100 ft
Gas Specific Gravity = .69000
Carbon Dioxide = 0.0000 mol pct

Formation Porosity = 7.5000
Bottom Hole Temp. = 226.0°F
Hydrogen Sulfide = 0.0000 mol pct
Nitrogen = 0.0000 mol pct

Buildup Test
Flow Time: 73.00 hrs.
Flow Rate: 13.00 MCFD

Time (ΔT) (hrs)	Horner Time	Pressure (psi)	Slope (psi/ cycle)	P-Star (psi)	kh (μ d-ft)	Skin
66.76	2.09	1,680.0	3,195.0	2,705.0	13.4	-2.47
67.53	2.08	1,689.0	3,195.0	2,705.0	13.3	-2.47
68.26	2.07	1,696.0	2,727.0	2,557.0	15.6	-2.55
68.98	2.06	1,702.0	2,788.0	2,576.0	15.3	-2.54
69.70	2.05	1,709.0	2,597.0	2,516.0	16.9	-2.57
70.43	2.04	1,714.0	2,853.0	2,596.0	14.9	-2.53
71.15	2.03	1,722.0	2,901.0	2,610.0	14.7	-2.52
71.88	2.02	1,727.0	2,490.0	2,485.0	17.1	-2.59
72.60	2.01	1,733.0	2,530.0	2,497.0	16.8	-2.58
73.33	2.00	1,738.0	2,566.0	2,508.0	16.5	-2.58
74.05	1.99	1,744.0	2,606.0	2,520.0	16.3	-2.57
74.78	1.98	1,749.0	2,419.0	2,465.0	17.5	-2.61
76.23	1.96	1,759.0	2,597.0	2,517.0	16.3	-2.57
77.68	1.94	1,770.0	2,547.0	2,502.0	16.6	-2.58
79.13	1.92	1,779.0	2,356.0	2,448.0	18.0	-2.62
80.58	1.91	1,788.0	2,422.0	2,467.0	17.5	-2.61
82.03	1.89	1,797.0	2,214.0	2,408.0	19.1	-2.65
83.48	1.87	1,804.0	2,130.0	2,386.0	19.8	-2.66
84.98	1.86	1,812.0	2,188.0	2,401.0	19.3	-2.65
86.38	1.85	1,819.0	2,096.0	2,377.0	20.1	-2.67
87.83	1.83	1,826.0	2,343.0	2,442.0	18.0	-2.62
91.45	1.80	1,845.0	2,289.0	2,428.0	18.4	-2.63
95.08	1.77	1,861.0	2,153.0	2,394.0	19.5	-2.66
98.70	1.74	1,876.0	2,212.0	2,408.0	19.0	-2.65
102.32	1.71	1,891.0	2,262.0	2,420.0	18.5	-2.64
105.95	1.69	1,905.0	2,243.0	2,416.0	18.7	-2.65
109.51	1.67	1,918.0	2,049.0	2,371.0	20.4	-2.68

Figure 5-3 Horner Plot for September 13, BHP Test, RBNG-397-1 Gov't

NATURAL BUTTES UNIT, UINTAH COUNTY, UTAH MASSIVE HYDRAULIC FRACTURING DEMONSTRATION

EY-76-C-08-0681

Gas Producing Enterprises, Inc.
Subsidiary of Coastal States Gas Co.
Houston, Texas

Status: Active

Contract Date: July 1, 1976
Anticipated Completion: March 31, 1980

Total Project Cost (estimated):	DOE	\$2,827,000
	Industry (prior costs)	1,881,000
	Industry (new costs)	3,051,000
	Total	\$7,759,000

Principal Investigator: W. E. Spencer
Technical Project Officer for DOE: C. H. Atkinson

OBJECTIVE

To evaluate the effectiveness of massive hydraulic fracturing for stimulating natural gas production from thick, deep sandstone reservoirs having low-permeability.

5.5 GAS PRODUCING ENTERPRISES

The GPE wells, Natural Buttes Units 9, 14, 18 and 20 flowed to sales during September. Natural Buttes Units 19 and 22 were shut in during the month. NBU 21 was temporarily abandoned in the Mesaverde horizon, but GPE will try to complete it in the Wasatch. Figures 5-4 through 5-9 show production figures.

A comprehensive final report is being prepared.

Figure 5-4
Flow Rate Performance of
Natural Buttes No. 9 Well

Figure 5-5
Flow Rate Performance of
Natural Buttes No. 14 Well

Figure 5-8
Flow Rate Performance
of Natural Buttes No. 20 Well

Figure 5-9
Flow Rate Performance of
Natural Buttes No. 22 Well

**FALLON-NORTH PERSONVILLE FIELD,
TEXAS, MASSIVE HYDRAULIC FRACTURING
DEMONSTRATION**

EF-78-C-081547

Mitchell Energy Corporation
Houston, Texas

Status: Active

Contract Date: March 15, 1978
Anticipated Completion: April 30, 1979 (Extension being processed)

Total Project Cost (estimated):	DOE	\$ 553,771
	Industry	1,074,550
	Total	\$1,628,321

Principal Investigator: F. D. Covey
Technical Project Officer for DOE: C. H. Atkinson

OBJECTIVE

To test massive hydraulic fracturing in the Cotton Valley Limestone Formation.

5.6 MITCHELL ENERGY CORPORATION

The Mitchell Energy Corporation Muse-Duke No. 1 was opened up on September 5, 1979, after a 28-day shut in period for a pressure buildup survey. The maximum wellhead shut in pressure was 2,590 psig. The initial rate after opening up was 5,700 MCFD and 18 BWPD with a flowing tubing pressure of 1,500 psig. At month's end, the flow rate was 5,100 MCFD and 24 BWPD, with a flowing tubing pressure of 1,800 psig. However, during the month, a series of curtailments occurred, precluding a stabilized flow rate.

Final pressure analysis was delayed due to difficulty in gathering all post pressure data, and some work had to be repeated. The results are expected to be available by the end of October.

PICEANCE CREEK FIELD, COLORADO, MASSIVE HYDRAULIC FRACTURING DEMONSTRATION

EY-76-C-08-0678

Mobil Research and Development Corporation
Dallas, Texas

Status: Active

Contract Date: July 1, 1976
Anticipated Completion: September 30, 1979

Total Project Cost (estimated):	DOE	\$2,510,000
	Contractor (prior costs)	2,376,485
	Contractor (new costs)	1,590,515
	Total	\$6,477,000

Principal Investigator: John L. Fitch
Technical Project Officer for DOE: C. H. Atkinson

OBJECTIVE

To evaluate the effectiveness of massive hydraulic fracturing for stimulating natural gas production from thick, deep sandstone reservoirs having extremely low-permeability.

5.7 MOBIL RESEARCH AND DEVELOPMENT

A draft of the comprehensive final report was submitted to DOE for comments. The report has been returned to Mobil for printing.

RIO BLANCO COUNTY, COLORADO MASSIVE HYDRAULIC FRACTURING DEMONSTRATION

EY-76-C-08-0677

Rio Blanco Natural Gas Company
Denver, Colorado

Status: Active

Contract Date: August 1, 1976
Anticipated Completion: July 31, 1979

Total Project Cost (estimated):	DOE	\$ 410,000
	Contractor.	593,000
	Total	\$1,003,000

Principal Investigator: Robert E. Chancellor
Technical Project Officer for DOE: C. H. Atkinson

OBJECTIVE

To evaluate the effectiveness of massive hydraulic fracturing for stimulating natural gas production from thick, deep sandstone reservoirs having extremely low permeability.

5.8 RIO BLANCO NATURAL GAS COMPANY

DOE Contract No. EY-76-C-08-0677 was signed with Rio Blanco Natural Gas Company in June, 1976. The first MHF treatment was performed on October 22, 1976. A supplemental agreement, effective October 1, 1977, provided for a second MHF treatment which was performed on November 30, 1977.

The final report is in preparation.

NEVADA TEST SITE NYE COUNTY, NEVADA MINEBACK TESTING

Sandia Laboratories
Albuquerque, New Mexico

Status: Active

Principal Investigator:

D. A. Northrop

OBJECTIVE

To develop an understanding of the fracturing process for stimulation and thereby improve the production of natural gas from low-permeability reservoirs. This will be accomplished by conducting controlled fracture experiments which are accessible by mine-back for direct observation and evaluation.

5.9 SANDIA LABORATORY — MINEBACK

5.9.1 Hydraulic Fracture Containment Experiment

5.9.1.1 Hole No. 6 Formation Interface Fracture Experiment

No additional work was performed on the exploratory coring program to delineate the shape of the Hole No. 6 fractures.

5.9.1.2 Interface Test Series

The Interface Test Series is a continuing *in situ* test to study hydraulic fracture containment and behavior in the presence of interfaces and *in situ* stress variations. CFE-3 and the parallel hole, CFE-4, were fractured in August and mineback was initiated in September. A map with the location of these fractures is shown in Figure 5-10. Preliminary data from the CFE-1 and CFE-2, which shows a sharp increase in the minimum principal *in situ* stress a few feet below the ash-flow tuff/ash-fall tuff interface. However, these fractures were initiated as much as 20 ft below the interface and it appears that there is a second *in situ* stress anomaly further below the interface. The fractures have been observed to terminate at the approximate location of either of these stress increases.

5.9.2 Schedule Status

Figure 5-11 is a milestone chart depicting Sandia mineback progress.

Figure 5-10 Location of CFE Fracture Zones and Mineback

Figure 5-11 Milestone Chart — Sandia Mineback