Contract Number: DE-AC22-92PC91346-1

RECEIVED
JUN 14 1993
OSTI

**"DEVELOPMENT OF THE
INTEGRATED ENVIRONMENTAL CONTROL MODEL"**

Technical Progress Report

to

**Pittsburgh Energy Technology Center
U.S. Department of Energy
Pittsburgh, PA 15236**

from

**Center for Energy and Environmental Studies
Carnegie Mellon University
Pittsburgh, PA 15213**

**Prepared by
E.S. Rubin, Principal Investigator**

January 1993

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED g7k

Table of Contents

1.0	Introduction	1
2.0	Development of the Project Management Plan	1
3.0.	Other Project Efforts	2
4.0	Conclusion	2
	Appendix A: Project Management Plan	
	Appendix B: Project Milestone Schedule	

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

1. Introduction

The purpose of this contract is to develop and refine the Integrated Environmental Control Model (IECM) created and enhanced by Carnegie Mellon University (CMU) for the U.S. Department of Energy's Pittsburgh Energy Technology Center (DOE/PETC) under contract Numbers DE-FG22-83PC60271 and DE-AC22-87PC79864.

In its current configuration, the IECM provides a capability to model various conventional and advanced processes for controlling air pollutant emissions from coal-fired power plants before, during, or after combustion. The principal purpose of the model is to calculate the performance, emissions, and cost of power plant configurations employing alternative environmental control methods. The model consists of various control technology modules, which may be integrated into a complete utility plant in any desired combination. In contrast to conventional deterministic models, the IECM offers the unique capability to assign probabilistic values to all model input parameters, and to obtain probabilistic outputs in the form of cumulative distribution functions indicating the likelihood of different costs and performance results.

The most recent version of the IECM, implemented on a Macintosh II computer and containing a number of software and model enhancements, was delivered to DOE/PETC at the end of the last contract in May 1991. The current contract will continue the model development effort to provide DOE/PETC with improved model capabilities, including new software developments to facilitate model use and new technical capabilities for analysis of environmental control technologies and integrated environmental control systems involving pre-combustion, combustion, and post-combustion control methods.

The work in this contract is divided into two phases. Phase I deals with further developing the existing version of the IECM and training PETC personnel on the effective use of the model. Phase II deals with creating new technology modules, linking the IECM with PETC databases, and training PETC personnel on the effective use of the updated model. The present report summarizes recent progress on the Phase I effort during the period October 1, 1992 through December 31, 1992.

2.0 Development of the Project Management Plan

The first task of the current project was to develop a detailed Project Management Plan covering the entire period of performance of the contract, including Phases I and II. A copy of the plan is included as Appendix A. For each of the twelve major tasks of this contract, the Project Management Plan outlines the task goals, specific subtasks, the methods to be employed, and the resources required for the effort.

Complementing the Project Management Plan, a Milestone Schedule Plan for the contract effort also was developed (see Appendix B). The Phase I effort is envisioned to take the first 35 months of effort, with Phase II effort occupying the remaining 25 months.

3.0 Other Project Efforts

During the past quarter, additional efforts began on project Task 3 (personnel training), Task 4 (software enhancements), and Task 5 (upgrading existing models).

As a result of discussions with the PETC COR, training of PETC personnel on the use of the IECM was deferred to the first quarter of 1993. It is anticipated that at least two, and as many as four, people will participate in the training program. A meeting was scheduled for January 1993 to review the requirements of the personnel training effort.

The software enhancements to be carried out under Task 4 will involve the development of a graphical user interface to make the model more readily accessible to a variety of DOE/PETC personnel. Preliminary plans for this interface will be based on a design recently developed for the Electric Power Research Institute (EPRI) by Carnegie Mellon University as part of the EPRI Air Toxics Program. A power plant computer model developed for EPRI has many of the same attributes as the IECM, but is limited to conventional power plant designs. Nonetheless, the types of information required by the model, and the ability to exercise computer commands to obtain different model outputs, are identical in many respects to the IECM. During the first quarter of this project, we began a review of the features desired by DOE/PETC in a graphical user interface, and began exploring the software implications of the designs currently contemplated.

Finally, efforts on Task 5 began with a focus of the existing IECM modules for selective catalytic reduction (SCR) technology for NO_x reduction, and wet limestone flue gas desulfurization (FGD) systems for sulfur dioxide removal. For hot-side SCR systems, a review of the recent technical literature was initiated which will serve as a basis for upgrading the existing performance and cost models in the IECM. For wet limestone FGD systems, recent work by EPRI is expected to serve as the primary basis for updating the existing economic models in the IECM, and for refining existing performance models. Again, recent literature is being reviewed, and a recent computer model called FGDCOST, developed for EPRI, has been acquired for possible use in this project.

4.0 Conclusion

The project efforts described above are expected to represent the major focus of activities during the next quarter of this project (January through March 1993). Progress on these efforts will be reported in the next Quarterly Report, and in interim letter reports to PETC.

Appendix A:

Project Management Plan

**Development
of the
Integrated
Environmental
Control Model:
PROJECT
MANAGEMENT
PLAN**

**U.S. Department of Energy
Pittsburgh Energy Technology Center
Pittsburgh, PA 15236**

By

**Carnegie Mellon University
Center for Energy and Environmental Studies
Pittsburgh, PA 15213**

November 1992

Revised January 1993

Contents

Task 1.0: Preparation of the Project Management Plan	3
Task 2.0: PETC Personnel Training	3
Task 3.0: Program Debugging	4
Task 4.0: Software Enhancements	5
Task 4.1: Development of a User-Friendly Interface	5
Task 4.2: Power Plant Inputs	5
Task 4.3: Technology Module Parameters	6
Task 4.4: Economic Model Parameters	6
Task 4.5: Output Report Generator	6
Task 5.0: Validation and Upgrade of Current Technology Modules	7
Task 5.1: Process Retrofit Factors	7
Task 5.2: Enhancements to Current Modules	7
Task 6.0: Software and Documentation	8
Task 7.0: New Technology Models	8
Task 8.0: PETC Personnel Training for New Models	9
Task 9.0: Program Debugging	9
Task 10.0: Software Enhancements for New Modules	9
Task 11.0: Linkages With PETC Databases	10
Task 11.1: Power Plant Database	10
Task 11.2: Coal Characteristics Data	10
Task 11.3: Coal Washability Data	11
Task 12.0: Software and Documentation	11

Task 1.0: Preparation of the Project Management Plan

This document summarizes the project management plan for Contract number DE-AC22-92PC91346, entitled, "Development of the Integrated Environmental Control Model."

The project is divided into two phases. Phase I involves a series of upgrades and enhancements to the IECM computer model developed for DOE/PETC under an earlier contract. Tasks 2 through 6 encompass the Phase I effort.

Phase II involves the development of additional IECM capabilities. Tasks 7 through 12 encompass the Phase II effort.

A milestone schedule plan submitted to DOE/PETC, and also appended to this report, outlines the tentative timetable for completing each of the tasks in Phases I and II. This document presents additional details of the efforts and methods involved in each of the project tasks. Goals, tasks, methods and resources are presented in outline form to facilitate understanding of the scope of each task.

Task 2.0: PETC Personnel Training

Goals

1. Train PETC staff
2. Support PETC staff

Tasks

1. Formal training on-site
 - a. Introduce IECM modules
 1. History
 2. Use
 - b. Understand & operate Demos [models]
 1. Syntax & structure
 2. Technical (how to model)
 - c. Understand & operate IECM modules
 1. Syntax & structure
 2. Technical (how to build/improve a model)
2. Follow-up training
 - a. Telephone
 - b. Remote computer control
 - c. On-site

Methods

1. IECM
 - a. History
 - b. Modularity
 - c. Plant vs. Economics Overlays
 - d. Future
2. Demos
 - a. Strengths
 1. Simple in design
 2. Complex in conception of uncertainty

PETC Project Management Plan

- 3. Interactive
- 4. Self documenting
- 5. Evaluate multiple alternatives simultaneously
- 6. Insert/Remove modules
- 7. Interactive Application Communications
- b. Weaknesses
 - 1. Non-iterative
 - 2. Graph complexity
- c. History, current state, future goals
- d. Objects & their attributes
- e. Models vs. Modules
- 3. IECM Models
 - a. Plant
 - b. TSP
 - c. SO₂
 - d. NO_x
 - e. Disposal
 - f. Water
- 4. IECM Demos models
 - a. Syntax
 - b. Creation method alternatives
 - 1. Diagram window
 - 2. Text editor
 - c. Updating alternatives
 - 1. Text editor
 - 2. Modules

Resources

- 1. Demos licensing (and documentation)
- 2. Hypercard licensing
- 3. Mac 68030 8/80

Task 3.0: Program Debugging

Goals

- 1. Respond to bug reports
- 2. Look for bugs

Tasks

- 1. Record "bugs" found or reported
- 2. Solve the problem
- 3. Correct the situation
- 4. Report and justify the steps taken

Resources

- 1. High-speed modem
- 2. Dedicated (or secondary) telephone line
- 3. Hypercard Debugger license

Task 4.0: Software Enhancements

Task 4.1: Development of a User-Friendly Interface

Goals

1. Design an interface framework
 - a. On-line documentation & access
 - b. Tutorial
 - c. Model operation
2. Design interapplication communication framework
3. Design input parameters
4. Design output modes

Tasks

1. Define priority features and necessary depth
 - a. Demos commands
 - b. Current IECM models
 - c. Documentation
 - d. Tutorial
2. Design underlying framework of interface
 - a. Balance of calculation load
 - b. Internal communications
 - c. Internal accounting
3. Design user-interactive interface framework
 - a. Hypercard backgrounds
 - b. Hypercard scripts
 - c. Demos linking objects
4. Choose & design documentation access type
 - a. Interactive or dedicated
 - b. Subject matter and depth
5. Choose & design tutorial type
 - a. Computer or text
 - b. Interactive, automated, manual

Task 4.2: Power Plant Inputs

Goals

1. Choose important parameters
2. Choose default values and ranges

Tasks

1. Define modules
2. Categorize modules
3. Choose necessary parameters
4. Select default values and contingencies
5. Select range of values for user input
6. Implement into interface

Resources

1. 1992 PETC Final report & models
2. Joint meeting

PETC Project Management Plan

- a. Parameters
- b. Categorize
- c. Defaults
- d. Contingencies

Task 4.3: Technology Module Parameters

Goals

1. Choose important parameters
2. Choose default values and ranges

Tasks

1. Choose necessary parameters
2. Select default values and contingencies
3. Select range of values for user input
4. Implement into interface

Resources

1. 1992 PETC Final report & models
2. Joint meeting
 - a. Parameters
 - b. Defaults
 - c. Contingencies

Task 4.4: Economic Model Parameters

Goals

1. Choose important parameters
2. Choose default values and ranges

Tasks

1. Economics refresher study
2. Choose necessary parameters
3. Select default values and contingencies
4. Select range of values for user input
5. Implement into interface

Resources

1. 1992 PETC Final report & models
2. Recent economic source text
3. Joint meeting
 - a. Parameters
 - b. Defaults
 - c. Contingencies

Task 4.5: Output Report Generator

Goals

1. Choose report templates
2. Define flexibility limits

Tasks

1. Choose report templates types
2. Define report type needs
3. Define flexibility limits
4. Create reports for each type
5. Implement reports in interface

Resources

1. 1992 PETC Final report & models
2. Recent economic source text
3. Joint meeting
 - a. Report types
 - b. Report examples
 - c. Flexibility needs

Task 5.0: Validation and Upgrade of Current Technology Modules

Task 5.1: Process Retrofit Factors

Goals

1. Define retrofit factors
2. Implement in IECM
3. Design & implement in interface

Tasks

1. Define retrofit factors
2. Design method of modeling
3. Modify existing IECM models
4. Design interface scheme
5. Implement with interface

Resources

1. Background study material
2. Joint meeting (CMU and DOE)
3. EPRI Retrofit model

Task 5.2: Enhancements to Current Modules

Goals

1. Enhance knowledge on current technologies
2. Enhance current IECM models
3. Enhance interface

Tasks

1. Gather best available materials on current models
 - a. Hot side SCR
 - b. Wet Limestone FGD
 - c. Lime Spray Dryer
 - d. Fabric Filter
 - e. Electrostatic Precipitator
 - f. NOXSO

PETC Project Management Plan

- g. Copper Oxide
- 2. Determine areas of need based on Statement of Work
- 3. Update current model parameters
- 4. Define new parameters/options
- 5. Implement in IECM models
- 6. Implement in interface

Resources

- 1. Updated engineering reports
- 2. Existing EPRI/DOE computer models
- 3. Joint meeting

Task 6.0: Software and Documentation

Goals

- 1. Deliver updated documentation
- 2. Deliver updated software

Tasks

- 1. Technical Documentation
 - a. Detail of structure
 - b. Engineering judgments
- 2. User Documentation (Model and Interface)
 - a. Use
 - 1. Operation
 - 2. Hints
 - b. Details
 - 1. Flow charts/graphs
 - 2. Modules
 - 3. Parameters
 - 4. Procedures
 - 5. Results
 - c. Illustrative studies
 - d. Tutorial

Task 7.0: New Technology Models

Goals

- 1. Research new technologies
- 2. Design new models
- 2. Implement new models

Tasks

- 1. Gather best available materials on new technologies
 - a. Advanced wet limestone FGD
 - b. Duct injection
 - c. Sulfur recovery
 - d. Reburning

- e. Cold side SCR
- f. Tung process
- g. Slagging combustor
- 2. Define important parameters
- 3. Design new model
- 4. Implement in IECM models
- 5. Test new models

Resources

- 1. Updated engineering reports
- 2. Existing EPRI/DOE computer models
- 3. Additional personnel

Task 8.0: PETC Personnel Training for New Models

Goals

- 1. Train PETC staff
- 2. Support PETC staff

Tasks

- 1. Formal training on-site
- 2. Follow-up training
 - a. Telephone
 - b. Remote computer control
 - c. On-site

Methods and Resources

(same as Task 2.0)

Task 9.0: Program Debugging

Goals

- 1. Respond to bug reports
- 2. Look for bugs

Tasks

- 1. Record "bugs" found or reported
- 2. Solve the problem
- 3. Correct the situation
- 4. Report and justify the steps taken

Methods and Resources

(same as Task 3.0)

Task 10.0: Software Enhancements for New Modules

PETC Project Management Plan

Goals

1. Choose important parameters
2. Choose default values and ranges
3. Build interface to new modules

Tasks

1. Choose necessary parameters
2. Select default values and contingencies
3. Select range of values for user input
4. Affect changes necessary to existing interface
5. Implement into interface

Methods and Resources

(same as Task 4.0)

Task 11.0: Linkages With PETC Databases

Task 11.1: Power Plant Database

Goals

1. Understand PETC database
2. Design a link/interface
3. Build Interface

Tasks

1. Build database at CMU
2. Understand important parameters
3. Build query list
4. Design interface
5. Build interface
6. Test

Resources

1. Computer at PETC and CMU
2. Database software
3. Database
4. Joint meetings

Task 11.2: Coal Characteristics Data

Goals

1. Understand PETC database
2. Design a link/interface
3. Build Interface

Tasks

1. Build database at CMU
2. Understand important parameters & costs
3. Build query list
4. Design interface

5. Build interface
6. Test
7. Compare to other databases

Resources

1. Computer at PETC and CMU
2. Database software
3. Database
4. Access to other databases

Task 11.3: Coal Washability Data

Goals

1. Understand PETC database
2. Design a link/interface
3. Build Interface

Tasks

1. Current coal cleaning models
 - a. Understand current models
 - b. Upgrade models
 - c. Design interface
2. Coal Washability
 - a. Build database at CMU
 - b. Understand important parameters
 - c. Build query list
 - d. Design interface
 - e. Build interface
3. Test

Resources

1. Computer at PETC and CMU
2. Database software
3. Database
4. FORTRAN software updates
5. Joint meetings

Task 12.0: Software and Documentation

Goals

1. Deliver updated documentation
2. Deliver updated software

Tasks

1. Technical Documentation
 - a. Detail of structure
 - b. Engineering judgments
2. User Documentation (Model and Interface)
 - a. Use
 1. Operation

PETC Project Management Plan

- 2. Hints
- b. Details
 - 1. Flow charts/graphs
 - 2. Modules
 - 3. Parameters
 - 4. Procedures
 - 5. Results
- c. Illustrative studies
- d. Tutorial

Appendix B:

Project Milestone Schedule

See Milestone Log
Final Report

U.S. DEPARTMENT OF ENERGY
MILESTONE SCHEDULE ☒ PLAN ☐ STATUS REPORT

1. TITLE		Development of the Integrated Environmental Control Model		2. REPORTING PERIOD		3. IDENTIFICATION NUMBER																					
4. PARTICIPANT NAME AND ADDRESS		Carnegie Mellon University Center for Energy and Environmental Studies Pittsburgh, PA 15213		5. START DATE September 29, 1992		6. COMPLETION DATE September 29, 1997																					
7. ELEMENT CODE	8. REPORT ELEMENT	9. DURATION												FY	FY	10. % COMPLETE											
		FY 1993				FY 1994				FY 1995																	
		O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A			
I 1	Project Plan																										
I 2	Personnel Training																										
I 3	Program Debugging																										
I 4	Software Enhanced																										
I 4.1	User Interface																										
I 4.2	Plant Inputs																										
I 4.3	Tech. Modules																										
I 4.4	Econ. Modules																										
I 4.5	Output Generator																										
I 5	Upgrade Models																										
I 5.1	Retrofit Factors																										
I 5.2	Enhance Models																										
I 6	Software & Documents																										
11. SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE		E. S. Gubins																									

Milestone Log

PETC to Provide:

- Identify trainees
- Identify priorities
- Process data

Process Models Completed:

- Hot side SCR
- Wet limestone FGD
- Lime Spray Dryer
- Fabric Filter
- Electrostatic Precipitator
- NOXSO Process
- Copper Oxide Process

See Milestone Log

MILESTONE SCHEDULE ☒ PLAN ☐ STATUS REPORT

Final Report

SIGNATURE OF PARTY: _____

Explain

END

DATE
FILMED

7 / 13 / 93