DESIGN OF GASIFIERS TO OPTIMIZE FUEL CELL SYSTEMS

QUARTERLY TECHNICAL PROGRESS REPORT No. 7

COVERING PERIOD 04/1/92 TO 06/30/92

Submitted by:

**ENERGY RESEARCH CORPORATION
3 Great Pasture Road
Danbury, CT 06813
G. Steinfeld, Program Manager**

Submitted to:

**U.S. Department of Energy
Morgantown Energy Technology Center
3610 Collins Ferry Road
Morgantown, WV 26507-0880
Justin Beeson/COR**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

jm

**Contract No.
DE-AC21-90MC27227**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

1. Project Summary 1

2. Overview of Activities this Quarter 2

3. Experimental Testing 2

    3.1 Task 4.2 Experimental Studies 3

4.0 Schedule 3

PROJECT SUMMARY

TITLE: DESIGN OF GASIFIERS TO OPTIMIZE FUEL CELL SYSTEMS

CONTRACT NUMBER: DE-AC21-90MC27227

CONTRACTOR: ENERGY RESEARCH CORPORATION
3 Great Pasture Road
Danbury, CT 06813

PERIOD OF PERFORMANCE: September 28, 1990 to September 28, 1993

OBJECTIVE: To configure coal gasification/carbonate fuel cell systems that can significantly improve the economics, performance, and efficiency of electric power generation systems.

CONTRACT TASKS: Status
as of 6/30/92

TASK 1.	Project work plan	completed
TASK 2.	Gasifier/Fuel Cell System Design Studies	completed
Task 2.1	Design studies	completed
Task 2.2	Technical/Economic analysis	completed
TASK 3.	Program Assessment	completed
TASK 4.	Experimental Studies	in progress

2.0 OVERVIEW OF ACTIVITIES FOR THIS QUARTER

During this quarter work continued on Task 4, Experimental Studies. The first phase of experimental testing, Thermogravimetric Analysis (TGA), has been completed.

3.0 EXPERIMENTAL TESTING

The activities in this task are designed to evaluate experimentally the performance of the alternate disposable gasification catalysts chosen for the system study in the first year of this effort. The objectives of this task have been broken down as follows:

1. To experimentally characterize the performance of the previously recommended gasification catalysts for integrated gasification carbonate fuel cell systems as identified in the system study performed during Tasks 1,2, and 3. The catalysts which will be tested include limestone and taconite used in dry form as well as coal impregnated with soluble salts of calcium and iron.
2. To evaluate the degree to which SO_2 in a recycled stream, and or sulfur in the feed, can be captured by the selected calcium or iron containing catalyst at the operation conditions in the catalytic gasifier.
3. To carry out tests under simulated conditions approaching the preferred final process design conditions identified in the system study.

Experimental testing will be conducted at the University of North Dakota/Energy & Environmental Research Center with program management and technical input from ERC.

The first phase of experimental testing consists of a cost-effective minimum scale screening by Thermogravimetric Analysis (TGA). The results of these tests will be used to predict the overall reactivity and to recommend conditions for the bench scale (IBG) testing (i.e., temperatures, catalyst loading, residence time) which will be used in the second phase of the experimental testing.

The IBG test results will be compared and used to assess the design assumptions of the system study. Based on the data that best supports the system study, test recommendations will be made for the third phase of experimental testing using the continuous pilot unit (CPU).

3.1 TASK 4.20 EXPERIMENTAL STUDIES

Phase 1 of Task 4 was concluded this quarter with the TGA testing of Illinois No. 6 coal impregnated with calcium, iron and potassium as gasification catalysts. The TGA tests using a dry and impregnated catalyst are designed to compare reactivities using Illinois No 6 coal. In all cases the molar equivalent ratio of catalyst to fixed carbon was 0.12, so that for K^+ the molar ratio was $K/FC = 0.12$, for $Ca^{++} = 0.06$, and for $Fe^{++} = 0.04$ mols/mol. In this way the active sites on the coal structure ($-COO^-$) are exposed to the same number of possible connections with mobile cations regardless of the choice of metallic element.

The TGA tests used both a dry and impregnated form of each catalyst at temperatures ranging from 700° to 800°C. The overall reactivities obtained in from the TGA data, shown in Figure 1 and listed in Table 1, reveal that taconite alone, dry or impregnated, provides essentially no catalytic activity. Impregnated calcium provides some improvement in reactivity as compared with dry limestone and taconite however this improvement is insignificant in comparison to the high reactivities obtained with a potassium catalyst (dry or impregnated). As stated last quarter, the negligible difference in reactivities of wood ash leachate and K_2CO_3 indicate that the potassium is as mobile dry as it is impregnated and therefore its chemical form is not a crucial issue. These results will be used to modify the second phase of the experimental studies test plan.

4.0 SCHEDULE

The schedule is shown in Figure 2 and the milestones are defined in the following table.

Figure 1. Reactivities of Illinois No. 6 Char Steam Gasification

Potassium in both impregnated and dry form significantly improves the reactivity of Illinois No. 6 compared to calcium or iron catalysts.

Table 1 REACTIVITIES DETERMINED BY TGA ANALYSIS

Catalyst	Form	Temperature, C	k, 1/hr (average)
None	----	700	0.07
		750	0.14
		800	0.33
Calcium	Dry (Limestone)	700	0.09
		750	0.23
		800	0.47
	Impregnated Ca ⁺⁺	700	0.26
		750	0.40
		800	0.82
Iron	Dry (Taconite Tailings)	700	0.07
		750	0.20
		800	0.41
	Impregnated Fe ⁺⁺⁺	700	0.11
		750	0.20
		800	0.41
Potassium	Dry (K ₂ CO ₃)	700	7.33
		750	15.32
		800	27.93
	Impregnated (Wood Ash Leachate)	600	0.91
		650	2.82
		700	8.55
		750	16.87
		800	25.07

TITLE Design of Gasifiers to Optimize Fuel Cell Systems		REPORTING PERIOD 6/1/92 - 6/30/92		IDENTIFICATION NUMBER DE-AC21-90MC27277	
PARTICIPANT NAME AND ADDRESS Energy Research Corporation 3 Great Pasture Road Danbury, CT 06813					
START DATE 9/28/90				COMPLETION DATE 9/28/92	

TASK #	ACTIVITY	1990			1991			1992			1993		PLANNED % COMPLETE	ACTUAL % COMPLETE
		S	J	M	S	M	J	M	S	J	S	J		
100	Project Work Plan												100%	100%
	Gasifier/Fuel Cell System Design Studies													
	Design Studies													
211	Evaluate Disposable Catalyst Options (FERC)													
212	Evaluate High Methane vs. High Hydrogen Gasification												100%	100%
213	Design Case 1 - Recoverable Gasification Catalyst												100%	100%
214	Design Case 2 - Disposable Catalyst/cold cleanup												100%	100%
215	Design Case 3 - Disposable Catalyst/hot cleanup												100%	100%
	Technical Economic Analysis													
221	High Methane vs. High Hydrogen Cost Estimate and Review												100%	100%
222	Case 1 Cost Estimates and Review												100%	100%
223	Case 2 Cost Estimates and Review												100%	100%
224	Case 3 Cost Estimates and Review												100%	100%
	Program Assessment													
310	Evaluate Systems Configured and Compare												100%	100%
320	Compare Fuel Cell Systems to Competing Systems												100%	100%
330	Topical Report												100%	100%
	Experimental Studies													
410	Work Plan For Experimental Studies												100%	100%
420	Experimental Studies												62%	30%
430	Experimental Program Assessment												17%	0%

07/01

PLANNED		ACTUAL		ESTIMATED	

SIGNATURE OF PARTICIPANT'S PROJECT MANAGER AND DATE

Table 2 KEY MILESTONES

- a. Submit Project Plan to DOE/COR.
- b. Begin literature survey on gasification catalysts (EERC).
- c. Complete literature survey on gasification catalysts (EERC).
- c'. Complete draft report on gasification catalysts (EERC).
- c". Complete final report on gasification catalysts (EERC).
- d. Begin evaluation of high methane vs. high hydrogen gasification (Fluor).
- e. Complete evaluation of high methane vs. high hydrogen gasification (Fluor).
Choose one approach for further evaluation.
- f. Begin design of recoverable gasification catalyst system (Case 1).
- g. Begin design of disposable gasification catalyst system with cold cleanup (Case 1).
- h. Begin design of disposable gasification catalyst system with hot cleanup (Case 3).
- i. Complete Case 1, recoverable gasification catalyst.
- j. Complete Case 2, disposable gasification catalyst with cold cleanup.
- k. Complete Case 3, disposable gasification catalyst with cold cleanup.
- l. Complete comparison of fuel cell systems configured.
- m. Complete comparison of fuel cell systems with competing systems.
- n. Submit topical report to METC.
- o. Submit work plan for Experimental Studies.
- p. Begin TGA studies to screen candidate gasification catalysts.
- q. Begin bench scale fluid bed testing of selected catalysts.
- r. Submit draft final report to METC.
- s. Submit approved final report to METC.

END

**DATE
FILMED**

3 / 30 / 93