TECHNICAL PROGRESS REPORT

DOE/MC/23167--3297

DE93 010973

DATE: February 3, 1993

REPORT NO.: TPR-38

REPORTING PERIOD: Oct.-Dec. 1992

CONTRACT TITLE AND NUMBER: Advanced Coal-Fueled Gas Turbine Systems
DE-AC21-86MC23167

CONTRACTOR'S NAME: Westinghouse Electric Corporation
Emerging Technologies
4400 Alafaya Trail
Orlando, FL 32826-2399

RECEIVED

APR 09 1993

NOTICE

OSTI

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States nor any agency thereof, nor any of their employees, make any warranty, expressed or implied, or assumes any agency thereof, nor any of their employees, make any warranty, expressed or implied, or assumes any third party use or the Results of such use of any information, apparatus, products or process disclosed in this report or represents that its use by such third party would not infringe privately owned rights.

MASTER

THIS EDITION OF THE DOCUMENT IS UNLIMITED

1.0 SUMMARY

Slagging Combustor

No DOE sponsored combustion tests for this program were conducted during this reporting period. Four tests although, were conducted during the October-November time-frame which were performed using, Textron internal funding. The results of this testing is presented herein. All scheduled tests for this program have now been completed and a final topical report on the slagging combustor development and test program is being prepared. Submittal of the draft report is planned for February 1993.

Generic Turbine Studies - Task 12

Significant progress was made on this study during the reporting period. This engineering and design effort is in support of the application of modified gas turbines to the demonstration of first generation pressurized fluidized bed combustion (PFBC) technology. A design review was held with DOE/METC in December presenting the development work to date. Concepts and hardware changes that need to be made in the center section of the gas turbine to remove the compressor air and return a hot gas to the expander were reviewed. Details of the work are provided in Section 2. Technical Progress.

Advanced Turbine Systems - Task 1.3

Activity towards completing ATS Phase I work was begun again in December. Effort to complete the Phase I work was temporarily suspended upon receipt of the ATS Phase II RFP the last week in August. The Westinghouse ATS team's efforts were directed at preparing the ATS Phase II proposal which was submitted November 18. It is planned to finish Phase I work and submit the topical report by the end of February 1993.

2.0 TECHNICAL PROGRESS

Slagging Combustor

The objective of the four slagging combustor tests conducted during this reporting period (i.e., tests SL3-1 through SL3-4) were to perform sulfur capture experiments using limestone and iron oxide based sorbents and to collect exhaust vapor phase and solids bound alkali measurements using the Westinghouse and Ames Laboratory alkali probes/monitors. The most significant, if not outstanding result revealed by these tests is that the Ames alkali monitor indicates that the vapor phase sodium is approximately 23-30 ppbw and the vapor phase potassium is approximately 5-20 ppbw. For reference, alkali levels of 20 ppbw are acceptable in Westinghouse gas turbines fueled with crude oil.

It should be noted that the tests conducted during this reporting period are the first Westinghouse program tests to be conducted since the char problem, which was

discovered in 1991, has been corrected. Measured exhaust NO_x levels were as good as observed previously, i.e., nominally 50 ppmv for a primary zone equivalence ratio of 1.2 and an exhaust equivalence ratio of 0.4. Primary zone carbon balances based on carbon input into the combustor and gas analyzer CO and CO₂ data indicate that the combustor is producing carbon conversions similar to those measured during the Northern States Power subbituminous coal tests, i.e., better than 99.9% conversion. Exhaust sulfur reductions of nominally 30% were measured when using limestone as the sorbent for Ca/S = 2.5. Exhaust sulfur reductions between 25 and 45% were measured when using magnetite as the sorbent for Fe/S between 8 and 18. Exhaust CO levels were never greater than 100 ppmv, and usually below 50 ppmv. Exhaust particulate emissions were elevated slightly relative to previous measurements and were found to be nominally 200 ppmv. The elevated levels may be due to the relatively high flow rates of sorbent that were being injected into the system.

Test SL3-1: This test was performed on October 7, 1992. The objectives of this test were to shakedown the system after nine months of inactivity, perform sulfur capture experiments using a limestone based sorbent, and to acquire exhaust vapor phase alkali concentration data using the Westinghouse alkali probe. During this test 1498 lbs of Pittsburgh No. 8 coal were burned. The coal combustion segment of this test lasted 105 minutes. The equivalence ratio was held nearly constant such that $1.1 \leq \phi \leq 1.2$. The sorbent injected during this test was a 1:1 mixture (by weight) of limestone (Marblewhite 325) and granular boric acid. Boric acid was used as a limestone diluent and as a slag fluxing agent. A total of 183 lbs of sorbent mixture were injected. The total sorbent injection time was 44 minutes. The calcium to sulfur ratio was $2.5 \leq \text{Ca/S} \leq 4.0$. Sorbent injection was initiated 42 minutes after beginning coal combustion. During sorbent injection an exhaust particle sample was taken using an isokinetic sampling probe and an exhaust alkali sample was taken using the Westinghouse alkali probe. The flow rate of sorbent while sampling exhaust particulates and vapor phase alkali varied between 2.6 and 4.3 lbs/min.

Several problems arose during this test. First, difficulties occurred in controlling the coal tank pressure, which lead to problems controlling the flow rate of coal into the combustor. Post-test inspection of this system did not reveal any faults with the coal tank pressurization system. This problem did not occur during the other three tests conducted during this reporting period. The rich zone gas sampling probes plugged during the sorbent injection part of the test. Early in the sorbent injection segment, however, sulfur captures of 30% were observed for Ca/S = 2.5. A valve system was installed after this test in each of the two rich zone gas sampling probes to allow these probes to be purged with nitrogen while not in use so that plugging via slag deposits could be minimized. During this test the membrane dryer in the exhaust gas sampling circuit overheated and failed. Since the dryer uses nitrogen to remove moisture, failure of the membrane leads to dilution of the sample gas, thus erroneous gas analyzer results. Consequently, exhaust NO_x and SO_x gas analyzer results during the latter part of this run are corrupt. The failure of the membrane dryer was traced to the failure of a temperature controller that maintains the temperature of the tubing that lies between the dryer and the heated gas sampling probe. The contacts in the temperature controller froze in the engaged position,

which caused the tubing upstream of the membrane dryer to overheat (i.e., the temperature exceeded 250°C). The membrane dryers fail if the inlet gas temperature exceeds much beyond 150°C, which certainly occurred during this test. The faulty controller was replaced. Lastly, the Westinghouse probe failed to operate correctly. Very soon after beginning alkali sampling, the flow through the Westinghouse probe ceased. This behavior was observed during the last two Northern States Power subbituminous coal tests and was first thought to be due to probe tip plugging due to slag deposits. Inspection of the system, however, revealed that the probe tip of the alkali probe was not plugged and the problem must lie in the flow control elements of this system. Based on these observations, the Westinghouse alkali probe flow control system was thoroughly checked prior to test SL3-1. Based on inspections conducted after SL2-1, it was concluded that the only vulnerable element in the flow control system that could cause the observed behavior was the pressure regulator. This regulator was dismantled, cleaned, and reinstalled. A flow control check was then performed using dry nitrogen. The system seemed to be operating satisfactorily.

During the period December 1991 through February 1992 coal tests were conducted for Northern States Power. Approximately 4 tons of western subbituminous coal (Rochelle and Antelope) were burned. These are high moisture content coals, which produce lower combustion temperatures, thus thicker slag layers throughout the combustor passages. When followed by combustion of bituminous coal (Pittsburgh No. 8), which yields higher combustion temperatures, the thicker slag layer developed while burning the subbituminous coals is reduced considerably, hence a much greater slag flow occurs. This phenomena occurred during test SL3-1. The increased slag flow generated a significant carry-over into the slagging cyclone, which filled the cyclone bucket and the tapered cone just above the cyclone bucket. This problem was exaggerated by the inclusion of a strong fluxing agent in the sorbent, namely boric acid. Filling of the cyclone to this degree with slag degraded the separation efficiency of the cyclone considerable. The degradation of the cyclone's performance coupled with the increased solids loading due to sorbent injection lead to very high exhaust particulate emissions. During this run exhaust NO_x emissions were as low as experienced in past testing, i.e., 50 ppmv for $\phi = 1.2$. Exhaust SO_x reduction was measure to be 30% at $\phi = 1.2$ and Ca/S = 2.5. Exhaust particulate emissions were very high and measured to be nominally 800 ppmw (see previous paragraph for circumstances leading to high particulate emissions). Primary zone gas analyzer data implies that carbon burnout was a good for this run as for the 99.9% results achieved during the Northern States Power subbituminous coal testing performed during December 1991 through February 1992. Exhaust gas CO levels were nominally 40 ppmv for $\phi = 1.2$. Flyash and slag chemical analyses will be performed to obtain more accurate carbon burnout values.

Test SL3-2: This test was performed on October 28, 1992. The objectives of this test were to perform sulfur capture experiments using a limestone based sorbent and to acquire exhaust vapor phase alkali concentration data using the Westinghouse and Ames alkali probes. The Ames alkali probe was installed during 1991 and was used during the last Northern States Power subbituminous coal test, which was conducted during February 1992. The February 1992 application of the Ames alkali probe revealed a few

problems that needed to be corrected for this monitor to behave satisfactorily. Changes were made prior to test SL3-2 to achieve this. The Ames probe performed very well during this test. Both vapor phase and solids bound alkali data were obtained. During this test 1515 lbs of Pittsburgh No. 8 coal were burned. The coal combustion segment of this test lasted 111 minutes. The equivalence ratio was held nearly constant such that $1.1 \leq \phi \leq 1.2$. The sorbent injected during this test was Marblewhite 200. This is a 200 mesh powder and was used for this test to see if coarser mesh limestone would flow more stably than the finer mesh used in prior tests. No fluxing agents were added to the sorbent for this test. A total of 106 lbs of sorbent mixture were injected. The total sorbent injection time was 33 minutes. The calcium to sulfur ratio was $3.5 \leq \text{Ca/S} \leq 6.5$. Sorbent injection was initiated 64 minutes after beginning coal combustion. During sorbent injection an exhaust particle sample was taken using an isokinetic sampling probe and an exhaust alkali sample was taken using the Westinghouse alkali probe. Exhaust alkali concentration levels were monitored throughout the entire coal combustion segment of this test using the Ames alkali probe. The flow rate of sorbent while sampling exhaust particulates and vapor phase alkali varied between 2.3 and 4.4 lbs/min.

Very few problems were encountered during this test. The nitrogen purge system setup to aid in keeping the primary zone gas sampling probes from plugging worked well. A slight modification was made, however, to the purge system after this run. The purge flow, which is ambient temperature nitrogen, was being flowed through a filter bowl that is located between the membrane dryers and the gas sampling probe. When the purge flow was terminated and sample gas was allowed to flow, the filter bowls never recovered to the desired temperature (90°C). This temperature is necessary to prevent condensation from forming in the filter bowls, thereby minimizing the impact of in-probe sulfur scrubbing. This problem was alleviated by introducing the purge flow on the sampling probe side of the filter bowls. The only other problem that occurred was that the Westinghouse alkali probe failed again. The problem was identical to what occurred during the previous run (SL3-1), i.e., the flow through the alkali probe ceased shortly after sampling was initiated. After this test, a flow check was made on the system and it was found that the pressure regulator in the flow control module of this system had failed completely. This regulator was replaced with a new unit, which alleviated the problem. It has become apparent that the lifetime of this regulator is greatly diminished by the corrosive nature of the sulfur containing exhaust gases. During this run exhaust NO_x emissions were as low as experienced in past testing, i.e., 50 ppmv for $\phi = 1.2$. Exhaust SO_x reduction was measured to be 20-25% at $\phi = 1.2$ and $\text{Ca/S} = 4.5$. Exhaust particulate emissions were elevated slightly, which is probably due to the increased sorbent flow rate employed during this test. The measured exhaust particulate emission was nominally 200 ppmw. Primary zone gas analyzer data implies that carbon burnout was very good. Exhaust gas CO levels were nominally 90 ppmw for $\phi = 1.2$. Flyash and slag chemical analyses will be performed to obtain more accurate carbon burnout values.

Test SL3-3: This test was performed on November 10 and 12, 1992. This test was split into two segments because of a quench water pump failure that occurred mid-way through first attempt on November 10, 1992. The objectives of this test were to perform sulfur capture experiments using a limestone based sorbent and to acquire exhaust vapor

phase alkali concentration data using the Westinghouse alkali probe. During this test a total of 1015 lbs of Pittsburgh No. 8 coal were burned. The coal combustion segment of this test lasted 84 minutes. The equivalence ratio was varied such that $1.1 \leq \phi \leq 1.3$. The sorbent used during this test was Marblewhite 325. No fluxing agents were used. The sorbent was not injected using the sorbent injection system. Rather, it was mixed in with the coal. The transition between with and without sorbent was achieved as follows. The coal tank was loaded first with 515 lbs of coal that contained no sorbent. On top of this a mixture of coal with 6 wt% limestone was added to the coal tank. Thus, as the coal was burned, a transition would naturally occur between coal containing no sorbent to coal containing sorbent. The transition was expected to occur mid-way during the test. At that point, the coal flow rate would be increased by 6% to ensure that the correct stoichiometry was obtained, i.e., this would account for the effect of the addition of sorbent to the fuel. The 6 wt% limestone concentration in the coal corresponds to a Ca/S = 1.3. The total amount of limestone injected was 30 lbs. The total sorbent injection time, by the noted approach, was 44 minutes. During sorbent injection an exhaust particle sample was taken using an isokinetic sampling probe and an exhaust alkali sample was taken using the Westinghouse alkali probe. The effective flow rate of sorbent while sampling exhaust particulates and vapor phase alkali was nominally 0.85 lbs/min.

Very few problems were encountered during this test. The major one being the failure of the quench water pump that cools the hot exhaust gases leaving the combustor system before they enter the duct leading to the exhaust stack. Since the parts to repair this pump were on hand, we were able to repair this system rapidly. The modification to the gas sampling nitrogen purge system worked well, i.e., the temperatures in the elements between the gas sampling probes and membrane dryers worked nicely. The Westinghouse alkali probe finally performed flawlessly throughout the duration of the desired sampling period.

During this run exhaust NO_x emissions were as low as experienced in past testing, i.e., 50 ppmv for $\phi = 1.2$. There was no noticeable exhaust SO_x reduction between coal only and coal with 6 wt% limestone combustion. Exhaust particulate emissions were measured to be nominally 200 ppmw. Primary zone gas analyzer data implies that carbon burnout was very good. Exhaust gas CO levels were nominally 10-70 ppmv for $1.1 \leq \phi \leq 1.3$.

Test SL3-4: This test was performed on November 20, 1992. The objectives of this test were to perform sulfur capture experiments using an iron oxide based sorbent and acquire exhaust vapor phase alkali concentration data using the Westinghouse and Ames alkali probes. The Ames alkali probe was installed for this test with the sampling probe facing down wind. This was done to reduce the effect of ingested particulates on probe flow rate control. During test SL3-2 the Ames sampling probe was facing into the wind and difficulties with maintaining constant probe flow rate were experienced. During this test 1589 lbs of Dorchester seam coal were burned. The coal combustion segment of this

test lasted 91 minutes. The equivalence ratio was varied such that $1.1 \leq \phi \leq 1.6$. The sorbent injected during this test was 200 mesh magnetite. No fluxing agents were added to the sorbent for this test and sorbent was injected via the sorbent injection system. A total of 147 lbs of magnetite were injected. The total sorbent injection time was 29 minutes. The iron to sulfur ratio was $11 \leq \text{Fe/S} \leq 18$. Sorbent injection was initiated 50 minutes after beginning coal combustion. During sorbent injection an exhaust particle sample was taken using an isokinetic sampling probe and an exhaust alkali sample was taken using the Westinghouse alkali probe. Exhaust alkali concentration levels were monitored throughout the entire coal combustion segment of this test using the Ames alkali probe. The flow rate of sorbent while sampling exhaust particulates and vapor phase alkali varied between 4 and 7 lbs/min. Very few problems were encountered during this test. The Ames alkali monitor performed very well.

During this run exhaust NO_x emissions were as low as experienced in past testing, i.e., 50 ppmv for $\phi = 1.2$. Exhaust SO_x reduction was measure to be 25-45% at $\phi = 1.6$ and $\text{Fe/S} = 8-15$. Exhaust particulate emissions were elevated significantly due to the high flow rates of magnetite into the system. The measured exhaust particulate emission was nominally 500 ppmw. Primary zone gas analyzer data implies that carbon burnout was very good. There was no detectable change in carbon balance (input versus measured via gas analyzers) when the equivalence ratio was varied such that $1.2 \leq \phi \leq 1.6$. Exhaust gas CO levels were nominally 40-60 ppmv when the equivalence ratio was varied such that $1.2 \leq \phi \leq 1.6$. Flyash and slag chemical analyses will be performed to obtain more accurate carbon burnout values. Since an exhaust alkali measurement was made using the Westinghouse alkali probe, the rinse water from this probe was sent out for chemical analysis so that the levels can be quantified. A report on exhaust alkali levels for this test has been received from Dave Eckels, Ames Laboratory. These results will be discussed next.

AMES ALKALI MEASUREMENTS

Exhaust alkali measurements were made using the Ames Alkali Monitor during two subscale combustion tests performed in last quarter of 1992. These measurements were performed by Dr. David Eckels, Iowa State University, Ames Laboratory. The alkali sampling probe was installed just downstream of the lean/quench combustor to eliminate alkali vapor condensation. Depending on stoichiometry, temperatures at this location range between 1800 to 2200 F.

The nominal, common operating conditions for the two tests were: thermal input = 12 MMBtu/hr, exhaust equivalence ratio = 0.4; sampling location temperature = 2000°F. During the first test, designated SL3-2, Pittsburgh No. 8 coal was burned and limestone was injected as the sulfur sorbent. The primary zone equivalence ratio was nominally $\phi = 1.2$ (note: $\phi > 1$ corresponds to fuel rich stoichiometries) and sorbent Ca/S ratios varied between 3.5 and 6.5. During the second test, designated SL3-4, Dorchester seam coal was burned and magnetite was injected as the sulfur sorbent. The primary zone equivalence ratio was nominally 1.6 and sorbent Fe/S ratios varied between 11 and 18.

During test SL3-2, the alkali sampling probe was facing into the oncoming exhaust flow and was operating isokinetically. Due to particle ingestion, it was difficult to maintain a stable flow rate through the alkali monitor. During times of best flow stability, vapor phase sodium and potassium levels were measured to be 40-60 ppbw and 20-50 ppbw, respectively, as seen in Figure 1. Sodium and potassium levels in the fly ash particles were measured to be 250-400 ppbw and 200-350 ppbw, respectively. The error band for these measurements is quoted to be -67% to +200% by Dr. Eckels, all else being favorable. The error band for the results from test SL3-2 is probably much larger, however, due to difficulties in achieving steady flow conditions through the monitor.

During test SL3-4, the alkali sampling probe was reoriented so that the sampling probe orifice was facing downstream in the exhaust duct. This orientation was chosen to minimize ingested particulates so that more stable monitor flow rates could be achieved. The only consequence of this mode of operation is that the probe does not operate isokinetically. This, in turn, precludes obtaining quantitative fly ash bound alkali levels. Vapor phase measurements remain quantitative, which are the critical data for determining the effects of alkalis on turbine components in direct coal fired cycles. During test SL3-4 the vapor phase sodium and potassium levels were measured to be 23-30 ppbw and 5-20 ppbw, respectively. The fly ash bound sodium and potassium levels were measured to be 100-150 ppbw and 125-200 ppbw, respectively, but, as noted above, the fly ash bound results are not quantitative. Since good sample flow rate stability was achieved during test SL3-4, the error of these alkali results is expected to be within -67% to +200%.

The vapor phase alkali levels measured in the exhaust of the subscale combustor (23-30 ppbw sodium, 5-20 ppbw potassium) are quite extraordinary and very encouraging, since acceptable vapor alkali levels for direct fired gas turbines are considered to be 20 ppbw. These results imply that further alkali polishing may not be required for this type of direct coal-fired gas turbine system.

Generic Turbine Studies - Task 12

Several subtasks are being worked on in support of the PFBC concept. These subtasks include: analysis of optimum blading and cooling arrangements; analysis of casing arrangement with off-engine combustor; analysis of turbine system modification; design of start-up combustor; and design of interconnecting piping.

Optimum blading and cooling arrangements required a redesign of the inlet guide vanes (IGV), aero analysis of the compressor, and turbine vane angle analysis. Optimization of the blading to accommodate reduced flow of 221 lb/sec, required the first two stages of blades to be removed from the 251B12 compressor and the IGV moved down stream (see Figure 2). Effort continues in the optimization of blading performance and reducing blade loading in later stages to improve stall and surge margins. Also turbine flow is being analyzed to determine optimum turbine vane angle.

Analysis of casing arrangements with an off-engine combustor has arrived at seven different casing arrangements. Figures 3 through 7 show the various configurations

along with respective advantages and disadvantages. Figure 8 shows the various decisions made to arrive at the preferred configuration. Thermal and stress analyses are now being performed for the proposed casing design.

Turbine system modifications include analyses of the controls system, startup fuel system requirements, and inlet and exhaust requirements. An I/O signal spreadsheet has been prepared and the process and instrumentation diagrams (P&ID) requested from Pyropower so the PFBC system interfaces can be added. Review of the startup fuel system specifications and the inlet and exhaust specifications is continuing.

Conceptual design of the startup combustor system presently is favoring the use of the standard 251B12 burners (4 or 5 required based on outlet temperature) and in an off-engine configuration (see Figure 9). Preliminary layouts of the pressure vessel and basket arrangement have been completed. Completion of the conceptual design including performance, materials and piping arrangement is ongoing.

Interconnecting pipe state point data has been established and discussed with Pyropower. The cold and hot pipe sizes have been verified and thermal insulation thicknesses determined. Recommendations for hot pipe insulation design is being prepared. Valve performance requirements depend upon startup and shutdown sequences. The startup sequence has been identified and the normal and an emergency shutdown sequence is being defined. Various piping layouts and arrangements are shown in Figures 10 through 14.

Advanced Turbine Systems Phase I

The technical aspects of the Phase I Scoping and Feasibility Studies were presented in the previous quarterly report, TPR-37, dated November 16, 1992. The commercial aspects of the proposed reference system are currently being developed and will be presented in the final report.

Textron Combustor on 20 Nov 1992

Figure 1

W251B12 Compressor Modified for PFBC Operation

- First two stages removed
- IGV moved downstream
- Inlet scroll and IGV outer diameter from W251B10

Figure 2

CONCEPT 1

CONCENTRIC/ECCENTRIC INLET AND OUTLET PIPING

- o SIMILAR TO ORIGINAL 1991 CONCEPT (CONCENTRIC INLET/OUTLET)
- o TWO LARGE PENETRATIONS REQUIRED, ONE IN TOP COVER AND ONE IN BOTTOM
- o MAXIMUM DIAMETER OF THE OUTLET PIPE LIMITED BY THE LENGTH OF THE COMPRESSOR/COMBUSTOR CASING
- o POTENTIAL CREEP BUCKLING PROBLEM OF 1600°F PIPE WITH NET EXTERNAL ΔP OF 20 PSI

ELIMINATED BECAUSE OF SIZE AND TEMPERATURE OF PIPE

Figure 3

CONCEPT 2

SEPARATE INLET/OUTLET PIPING WITH OFF-ENGINE STARTUP COMBUSTORS

- o TWO SETS OF INLET AND EXHAUST PIPES REQUIRED TO ACCOMMODATE THE AIRFLOW WITH ACCEPTABLE LOSSES
- o FLEX PLATE CENTERLINE SUPPORT OF TRANSITION DUCTS
- o MAXIMUM DIAMETER OF THE OUTLET PIPE LIMITED BY THE LENGTH OF THE COMPRESSOR/COMBUSTOR REMAINING AFTER INLET PENETRATION
- o PRESERVES STRENGTH OF CASING

OKAY BUT CONCEPT 3 OFFERS MORE

Figure 4

CONCEPT 3

SEPARATE INLET AND OUTLET PIPING WITH ON-ENGINE STARTUP COMBUSTORS

- o SIMILAR TO CONCEPT 1
- o STANDARD (251) ON-ENGINE COMBUSTORS OR EXTERNAL COMBUSTORS CAN BE USED FOR STARTUP
 - ATTRACTIVE FOR PFBC STARTUP TIMES ON THE ORDER OF 1-2 DAYS
 - EXISTING COMBUSTORS WILL ACCOMMODATE REDUCED AIRFLOW FROM PFBC WITH ACCEPTABLE LOSSES
- o ADAPTABLE TO TOPPING CYCLE USING COMPRESSOR DISCHARGE AIR FOR PRIMARY COMBUSTION

PREFERRED CONCEPT - ALLOWS EITHER STANDARD
INTERNAL OR EXTERNAL STARTUP COMBUSTORS

Figure 5

Single Inlet Concept (Preferred)

Advantages:

- One inlet and outlet on lower side (not top or bottom) improves access for maintenance
- Better external piping arrangement

Disadvantages

- Larger pipe
- Limited room for flange
- Higher inlet velocity
- Larger casing required (~144" wide)
- Plenum design to resist ΔP at high temperature

Dual Inlet Concept (Backup)

Advantages:

- Lower inlet velocities
- Better flow distribution
- Smaller inlet pipes
- More room for flanges
- No increase in casing width
- Simple cylindrical plenum sections

Disadvantages

- Two inlet pipes - top and bottom
- Piping arrangement requires more space
- Bypass cooling needed for plenum

<i>DECISIONS - DECISIONS</i>	
Concentric or eccentric gas pipe connections	Separate inlet and outlet gas pipe connections
External startup combustors only	Either external or internal combustors
Gas pipe connections on top or bottom	Gas pipe connections on lower left side
Two inlet pipes Two outlet pipes	One inlet pipe One outlet pipe
Pipes 22-1/2°, 30°, etc. to floor	Pipes 27° to floor (horizontal)
Longer or shorter casing section	Retain CW 251 casing length (135")
Limit overall casing width to 120" (bedplate)	Limit overall casing width to 144"
No diaphragm (wall) within casing	Diaphragm to separate inlet and outlet regions
Field weld flanges for gas pipe attachment	Integral bolted flange for gas pipe attachment

Figure 8

Off-Engine Startup Combustor Conceptual Design

Figure 9

PYROPOWER SYSTEM LAYOUT

Figure 10

PIPING ENVELOPE - DUAL INLETS

Figure 11

PIPING ENVELOPE - SINGLE INLET

Figure 12

INSULATION AND LINER CONFIGURATION

Figure 13
-22-

PIPING ARRANGEMENT

Figure 14
-23-

END

DATE
FILMED

4 / 28 / 93