A CALCIUM OXIDE SORBENT PROCESS
FOR BULK SEPARATION OF CARBON DIOXIDE

DOE/MC/26366--3234

DE93 007550

Contract No. DE-AC21-89MC26366

0011

Quarterly Progress Report 12

July 1992 - September 1992

Department of Chemical Engineering

Louisiana State University

Baton Rouge, Louisiana 70803

(504) 388-1426

Douglas P. Harrison

Principal Investigator

October 1992

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

EXECUTIVE SUMMARY

This research project is investigating the technical feasibility of a high-temperature, high-pressure (HTHP) process for the bulk separation of CO_2 from coal-derived gas. The original contract for two years was awarded in September 1989 as a result of solicitation number DE-RA21-89MC26040 entitled "Novel Concepts for Bulk Separation of Gases in Coal Gasification Systems." Two no-cost extensions without a change in the statement of work extended the performance period by six months to March 1992. At that time a two-year contract extension with an enlarged scope of work and additional funding was approved so that the research is now scheduled to end in March 1994.

Phase I research, in which an electrobalance reactor was used to establish the technical feasibility of the regenerable sorbent process, was completed in March 1992 and results have been fully described in earlier quarterly reports. In Phase I, the calcination and carbonation characteristics of three calcium sorbents were studied as a function of calcination and carbonation temperature and pressure, mol fraction CO_2 in the carbonation gas, and carbonation background gas composition. Desirable reaction conditions required for high reactivity and good sorbent durability were determined. Multicycle tests consisting of as many as ten complete calcination and carbonation cycles were completed. Indirect evidence which suggested that the water-gas shift reaction occurred simultaneously with CO_2 removal was found. Occurrence of the simultaneous reactions created the possibility of a direct one-step process for the manufacture of hydrogen from coal-gas while at the same time separating a concentrated stream of CO_2 . The concentrated CO_2 stream could be quite significant if, in the future, environmental regulations restrict atmospheric CO_2 emissions.

Phase II research involves a scale-up from microgram to gram quantities of sorbent and a switch from the electrobalance reactor to a fixed-bed reactor with capability for feed and product gas analysis. In the previous quarterly report the initial design concepts for the fixed-bed reactor system and gas chromatograph specifications were described. The chromatograph has been received and initial gas calibration tests were completed during the current quarter. In addition, minor design refinements during construction of the fixed-bed reactor have been made. As of the beginning of October all major components of the fixed-bed reactor system have been received and system assembly is ready to begin.

FIXED-BED REACTOR

Figures 1 and 2 are diagrams of the reactor system and the fixed-bed reactor, respectively. Only minor modifications to the diagrams presented in the previous report have been made.

The two manual valves used to control whether feed or product gas is directed to the chromatograph sampling system have been replaced by a single manually operated four-way sampling valve. In addition, the two needle valves included in the product and by-pass feed lines have been omitted. We plan for the entire stream flow to pass through the four-way sampling valve. Gas flows during sampling and analysis will be described in the following section. The only change made in the fixed-bed reactor involved replacing the split tubing which supports the bottom porous stainless steel disk with a non-split tubing support. We believe that this change will make loading and unloading the reactor easier. All other parts of the reactor system and the fixed-bed reactor remain as described in the previous quarterly report.

Figure 1. Revised Schematic of the Fixed-Bed Reactor System.

Figure 2. Revised Diagram of the Fixed-Bed Reactor.

The thermowell containing the six axially spaced thermocouples (see Figure 2) proved to be the rate limiting step in reactor construction. Special fabrication was required and the thermowell had to be returned twice to the fabricator due to problems with the connecting wires. A proper system was received in late September so that system assembly and testing should occur in October.

GAS ANALYSIS

The Shimadzu GC-14A gas chromatograph was delivered in late August and installation and operator training were completed in September. Installation and training were delayed by Hurricane Andrew. The GC is equipped with a thermal conductivity detector (TCD), a nickel-catalyzed methanizer, and a flame ionization detector (FID). Nitrogen will be used as the carrier gas and hydrogen will be analyzed using the TCD. We had originally hoped to be able to analyze high concentrations of CO and CO₂ on the TCD as well, but initial calibration tests indicate that this will not be possible. The thermal conductivities of CO and CO₂ are too close to the thermal conductivity of the N₂ carrier gas. Instead, CO and CO₂ will be converted to CH₄ in the methanizer and then analyzed using the FID. The FID is insensitive to H₂ since a hydrogen flame is used in the burner.

Initial testing of the chromatograph was carried out using a calibration gas of the following composition.

H ₂	18.05% (vol)
CO	12.21%
CO ₂	9.93%
N ₂	balance

A typical chromatogram is shown in Figure 3. Chromatograph conditions were as follows.

Columns: HayeSep Q, 6 ft

HayeSep N, 4 ft

Column Temperature: 35°C

Sampling Valve Temperature: 25°C

Sample Loop Volume: 0.468 cm³

Injector Temperature: 380°C

Carrier Gas: N₂

Carrier Gas Flow: 40 cc/min

H₂ with a retention time of 0.658 minutes and a peak area of 1,189,327 is shown in the channel B (TCD) report. The minor peak at about 2.3 minutes is CO₂ while CO is not detected with the TCD. CO with a retention time of 1.325 minutes and CO₂ with a retention time of 2.88 minutes are detected on channel A (FID). The peak areas for CO and CO₂ are 3,664,873 and 2,454,254, respectively.

The peak areas obtained from 20 separate injections of the calibration gas are shown in Figure 4. The means and the percent standard deviations for each component are also shown on the figure. Hydrogen reproducibility is quite good with the per cent standard deviation only ±1% of the mean. There is greater deviation in the CO and CO₂ analyses with percent standard deviations of 2.9% and 5.6%, respectively. It is important to note that the CO and CO₂ trends from sample to sample are similar. This is, high area counts for CO are matched by high area counts for CO₂, and vice versa. We believe that these deviations are the result of injection pressure differences from sample to sample. The deviation should be reduced when a continuous flow injection system is used in further calibration tests.

Channel A Report

Name	Time	Area	Area %	Height	Height %	Conc (mol %)
CO	1.325	3664873	59.892	166851	66.222	12.21
CO2	2.883	2454254	40.108	85106	33.778	9.93

Continued...

Channel B Report

Name	Time	Area	Area %	Height	Height %	Conc (mol %)
H2	0.658	1189327	100.000	109506	100.000	18.05

Continued...

Figure 3. Chromatogram of Gas Calibration Mixture.

Figure 4. Chromatograph Area Counts for Multiple Injections of Calibration Gas.

Figure 5 compares the individual response factors from the 20 analyses of the calibration gas. As before, the response factor for CO is taken to be 1.0. The mean and per cent standard deviation values of the response factors for CO₂ and H₂ are shown on the figure. The relative deviation in f_{CO_2} is smaller than for f_{H_2} since the response factor depends on the ratio of component peak areas. As previously shown in Figure 4, the peak area for H₂ is relatively constant, and, while there is greater variation in the peak areas for CO and CO₂, the peak area ratios remains approximately constant.

The choice of chromatograph operating conditions always represents a compromise between opposing factors. For this study we wish to minimize elution time (to allow more frequent sampling) while maintaining appropriate component peak resolution. The arrangement of sampling valves and columns in the GC system is shown in Figure 6. Three sampling valves, V1, V2, and V3, are included. The four-port valve (V1) determines whether the reactor product or by-passed reactor feed is sampled. The ten-port and six-port valves are automatically actuated and control component separation. The GC is also equipped with three columns. HayeSep N (HSN) serves as a water trap and captures water vapor which escapes from the condenser. As shown in Figure 6, the water vapor captured on HSN during the step 2 sampling operation is back flushed from the column and vented in step 3.

Separation of H₂, CO, and CO₂ occurs on the Hayesep Q (HSQ) column with the valves in the step four position. The design arrangement assumed that satisfactory resolution of H₂ and CO could not be accomplished in HSQ, and the molecular sieve (MS) column would be

Figure 5. Chromatograph Response Factors From Multiple Injections of Calibration Gas.

HSQ, HSN: HayeSep Columns
 C1, C2: Carrier Gases
 MS: Molecular Sieve Column
 TCD: Thermal Conductivity Detector
 FID: Flame Ionization Detector
 METH: Methanator

GC OPERATION — STEP ONE

HSQ, HSN: HayeSep Columns
 C1, C2: Carrier Gases
 MS: Molecular Sieve Column
 TCD: Thermal Conductivity Detector
 FID: Flame Ionization Detector
 METH: Methanator

GC OPERATION — STEP TWO

HSQ, HSN: HayeSep Columns
 C1, C2: Carrier Gases
 MS: Molecular Sieve Column
 TCD: Thermal Conductivity Detector
 FID: Flame Ionization Detector
 METH: Methanator

GC OPERATION — STEP THREE

HSQ, HSN: HayeSep Columns
 C1, C2: Carrier Gases
 MS: Molecular Sieve Column
 TCD: Thermal Conductivity Detector
 FID: Flame Ionization Detector
 METH: Methanator

GC OPERATION — STEP FOUR

HSQ, HSN: HayeSep Columns
 C1, C2: Carrier Gases
 MS: Molecular Sieve Column
 TCD: Thermal Conductivity Detector
 FID: Flame Ionization Detector
 METH: Methanator

GC OPERATION — STEP FIVE

Figure 6. Five-Step Sampling Valve Sequence With H_2 and CO Separation on the Molecular Sieve Column.

required. However the chromatogram shown in Figure 3 was obtained using only HSQ; the MS column was not required. If, indeed, it turns out that satisfactory resolution of the three components at all concentration levels of interest can be obtained using only HSQ, the simpler three-step sampling valve sequence shown in Figure 7 can be used. In this sequence, the MS column is always isolated from the analysis loop and V3 remains in the indicated position.

GC OPERATION — STEP ONE

GC OPERATION — STEP TWO

GC OPERATION — STEP THREE

Figure 7. Three-Step Sampling Valve Sequence With H_2 , CO , and CO_2 Separation on the HayeSep Q Column.

LOUISIANA STATE UNIVERSITY

AND AGRICULTURAL AND MECHANICAL COLLEGE

Department of Chemical Engineering

October 26, 1992

U.S. Department of Energy
Morgantown Energy Technology Center
Attn: Contractor Reports Receipt Coordinator, M/S F07
Box 880, 3610 Collins Ferry Rd.
Morgantown, WV 26507

To Whom It May Concern:

Re: Contract DE-AC21-89MC26366

Enclosed please find two copies of Quarterly Progress Report 12 for the above referenced contract. This report covers activities between July 1, 1992 and September 30, 1992.

Please contact me if you need additional information.

Sincerely,

Douglas P. Harrison
Alumni Professor

DPH/dd/21

cc: Dr. Venkat K. Venkataraman
U.S. Department of Energy
Morgantown Energy Technology Center
Box 880, 3610 Collins Ferry Road
Morgantown, WV 26507

GC OPERATION — STEP ONE

GC OPERATION — STEP TWO

GC OPERATION — STEP THREE

Figure 7. Three-Step Sampling Valve Sequence With H_2 , CO , and CO_2 Separation on the HayeSep Q Column.

END

**DATE
FILMED**

3 / 16 / 93