✓ Hayward Community Schools

JACK R. WHITE, Superintendent

HAYWARD, WISCONSIN 54843

MASTER

ARTHUR D. SPOOLMAN
Assistant Superintendent

GEORGE C. REHNSTRAND
Supervisor of Instruction

HAROLD V. HELWIG
Federal Programs Coordinator

JOHN V. KATON
Elementary Principal
ROBERT E. NYBERG
Junior High Principal
ROBERT J. SCHMIDT
High School Principal

PROJECT DE F602 79R510164.000

FINAL REPORT - U.S. DEPARTMENT OF ENERGY - SOLAR HEATING DEMONSTRATION

(The two applicants of the project are both industrial arts teachers. Their main objective was to demonstrate to students and the community that solar energy is here and can save money and energy.)

The site of this project is the Hayward Community Schools High School Industrial Arts building. Hayward is a northwest Wisconsin community with a population of 2,000, but the surrounding lakes area more than doubles this figure. The economy of the area is based on tourism and forest products. Nearly 200 resorts are located on lakes in a 25-mile radius. The economic base of the area is quite low, and residents' incomes are well below the national average. A good portion on one's paycheck is spent on energy. Unlike larger industrial communities, we have little exposure to industry and solar technology.

Our industrial arts curriculum offers 22 courses taught by 6 instructors. The department is housed in a 12,000 square foot, one story metal skinned building located 200 feet across the parking lot from the high school. In our courses three basic concepts are applied; conservationism, futurism and consumerism. It is vital that we educate our youth today and prepare them to cope with present and future problems. It is our hope that this project will help them accomplish this and benefit our society. The benefits to be gained in our community will be the education of its youth. A solar water heater could cut the average domestic water heating bill in half. At 5 cents per kilowatt hour, the average family of 4 is paying about \$250. per year. The costs are rising. If 500 people in this area alone used a solar system 25,000 kilowatt hours per year could be saved.

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

36

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

The demonstration involves a 4-panel collector mounted on the industrial arts building. Southern exposure makes it highly visible to students, passing school busses and cars. A 120 gallon storage tank is centrally located in the building. The system supplements a 66 gallon electric hot water heater which supplies hot water for 5 shop wash basins, girl's and boy's laboratories, and a pressure washer in the auto shop.

When we received word that our application was accepted we immediately contacted several solar equipment manufacturers and read several publications to review current technical data. About this time the local newspaper did a short article on our Department of Energy project explaining it to the public. We also installed an electric meter on our electric water heater to monitor our energy consumption. The DOE's "Solcost" in Denver, Colorado was also consulted to help "size" the system required for a 50 - 60% solar gain.

After the collector size was determined, we decided to proceed with a package offered by one company rather than using one company's collector and another company's tank and controls. This proved to be beneficial during installation and should prove to aid in the system's maintenance. We chose the A.O. Smith conservationist solar system with four 3' x 7' panels and a 120 gallon storage tank.

As soon as the collectors, storage tank and components arrived at our school in February, 1980, students began asking questions. We displayed one of the collectors in the display case in the hallway, and it attracted a great deal of attention. The first item we installed was an electric meter so we could monitor our hot water consumption. The local power company donated a meter and it is installed permanently by the tanks.

The industrial arts building has a 1/12 slope roof, and it is about 40 degrees off true south. After locating true south, we designed a support system for the

panels. We did not want any mistakes here as our mounting would aid interested people. Many roofs are ruined and cannot be resingled as collectors are attached right on a roof. We also had to account for snow buildup caused by collectors acting as a dam. The system we decided upon employs vertical pipes with 3/4 threaded rod for adjustment and 2x6 pressure treated pine for the horizontal members. It worked out very well and will last for a century! We felt it was very important to install the collectors in such a manner. Students really enjoyed being on the roof and helping. Of course, ladder safety had to be stressed. It was an exciting day when the collectors were each pulled up to the roof with the aid of an extension ladder. As a precaution, an 8-foot 2x4 was bolted to the collector bottom so it would not slide past the ladder rails. The eaves on our building are 12 feet high. Once the collectors found their home on the roof, 5° west of south, the interest and questions really started. The second newspaper article was written at this time along with a photo of the collectors being mounted on the roof.

We next installed 1/8" white marlite panels on each collector to protect them from heat buildup. These panels function during the summer when school is out and should add a good deal of life to the collectors.

Our building is exposed to strong winds so as an extra precaution we installed guy wires and turn buckles.

Our efforts next turned to interior plumbing. Much high ladder work was required to install, solder and insulate 110 feet of 3/4" copper tubing. After much discussion, the shortest, yet most visible, route between the collectors and tank was selected. We installed 4 thermometers on the tank:

- Incoming city water
- solar fluid to collector bottom
- solar fluid from collector top

- solar heated water to electric heater

The system was first put into operation on May 30, 1980 and after a few minutes, we could feel warm water from the collectors. It worked!

When school resumed in August, 1980 we completed interior and exterior pipe insulation. A recording sheet was devised and two students now record temperatures of the 4 thermometers listed plus the outside temperature. This is done both in the morning and afternoon. The electrical consumption of the existing water heater is also recorded. A good sign painter was hired to paint an 8' x 8' sign for the exterior of our building. It is a pictorial schematic of the system with key components labeled. Slides which were taken throughout the entire project will be great teaching aids. A slide tape series will be produced in the near future. By the end of this school year we will have an accurate indication of the solar gain.

Near-future plans include a community open house and curriculum development. We also plan to send a summary of our project to regional newspapers and our professional magazines.

Lee Bonicatto

Carl Kozak

Carl Kozak 9-30-80
Lee Bonicatto 9/30/80

FINAL FINANCIAL REPORT DOE PROJECT No. DE FG02 79R~~8~~10164

2,995.10 Total expenditures for equipment and supplies.

-0- Total labor

2,995.10 Total spent

2,939.00 Total Grant

-56.10 Deficit