DOE/mc/24223-3205

March 1988

QUARTERLY TECHNICAL PROGRESS NARRATIVE NO. 21

DECEMBER 1, 1987 - FEBRUARY 29, 1988

1088

DOE/MC/24223--3205

DE93 008774

PREPARED FOR
MORGANTOWN ENERGY TECHNOLOGY CENTER
MORGANTOWN, WEST VIRGINIA 26507-0880

BY

WESTINGHOUSE ELECTRIC CORPORATION
ADVANCED ENERGY SYSTEMS DIVISION
P. O. BOX 10864
PITTSBURGH, PENNSYLVANIA 15236

J. M. FERET, PROJECT MANAGER

UNDER

CONTRACT NO. DE-AC21-82MC24223

RECEIVED

MAR 11 1988

GAS COOLED FUEL CELL SYSTEMS
TECHNOLOGY DEVELOPMENT PROGRAM

OSTI

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

NOTICE

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, expressed or implied, or assumes any legal liability or responsibility for any third party's use or the results of such use of any information, apparatus, product or process disclosed in this report or represents that its use by such third party would not infringe privately owned rights.

PAFC UTILITY PLANT SYSTEM ACRONYMS

<u>System Acronym</u>	<u>Plant System</u>
CWRS	Cathode Gas Water Recovery System
FCS	Fuel Cell System
FHS	Fuel Handling System
FIPS	Fire Protection System
FPS	Fuel Processor System
FWRS	Fuel Water Recovery System
FZPS	Freeze Protection System
ICS	Instrumentation and Control System
IS	Inerting System
PCS	Power Conditioning System
PDS	Power Distribution System
RES	Rotating Equipment System
SAS	Service Air System
SCS	Steam Condensing System
SGS	Steam Generating System
WMS	Waste Management System
WTS	Water Treatment System

TABLE OF CONTENTS

	<u>Page</u>
I. INTRODUCTION	1-1
II. TECHNICAL PROGRESS SUMMARY	2-1
TASK 1101 PROGRAM MANAGEMENT.	2-1
TASK 1102 SYSTEMS ENGINEERING	2-2
1102-02-400 Subscale Cell, 10-Cell Stack, and 10 kW Stack Test Specifications.	2-2
TASK 1103 FUEL CELL DEVELOPMENT AND TEST.	2-2
1103-01 Subscale Fuel Cell Development	2-2
1103-02 10-Cell Stack Development.	2-11
1103-04 Fuel Cell Materials Characterization and Testing . . .	2-19
1103-05 32 kW Short Stack Development.	2-21
1103-06 100 kW Full Stack Development.	2-22
1103-07 375 kW Module Development.	2-22
1103-08 Advanced Fuel Cell Development	2-22
1103-09 Development Modules	2-30
1103-10 Technology Cost Improvement.	2-30
TASK 1104 FACILITIES DEVELOPMENT.	2-37
1104-01 Subscale 2x2 Inch Cell and Ten-Cell Stack Testing Facilities Development	2-37
III. PROBLEMS	3-1
IV. WORK PLANNED	4-1
TASK 1101 PROGRAM MANAGEMENT.	4-1
TASK 1102 SYSTEMS ENGINEERING	4-1
1102-02-400 Subscale Cell, 10-Cell Stack, and 10 kW Stack Test Specifications.	4-1
TASK 1103 FUEL CELL DEVELOPMENT AND TEST.	4-1
1103-01 Subscale Fuel Cell Development	4-1
1103-02 10-Cell Stack Development.	4-2
1103-04 Fuel Cell Materials Characterization and Testing . . .	4-2
1103-05 32 kW Short Stack Development.	4-2

TABLE OF CONTENTS (Continued)

	<u>Page</u>
1103-06 100 kW Full Stack Development.	4-2
1103-07 375 kW Module Development.	4-3
1103-08 Advanced Fuel Cell Development	4-3
1103-09 Development Modules	4-3
1103-10 Technology Cost Improvement.	4-3
TASK 1104 FACILITIES DEVELOPMENT.	4-3
1104-01 Subscale 2x2 Inch Cell and Ten-Cell Stack Testing Facilities Development	4-3
QUARTERLY DISTRIBUTION LIST	

I. INTRODUCTION

This report addresses the fourth logical unit of work of a multiyear program whose overall objective is the development of a gas-cooled phosphoric acid fuel cell (PAFC) for electric utility power plant application. This PAFC Technology Development Program continuation is structured to build upon the current cell technology baseline so as to advance critical component technologies to meet the performance, endurance, reliability and cost goals associated with successful energy service.

The primary technical objectives established for achievement in the fourth logical unit of the program, estimated to cover the period August 24, 1987 through December, 1991 inclusive, are:

- Demonstrate performance endurance of current cell technology in 10-cell stacks at 70 psia, 190°C, and 267 mA/cm².
- Select and utilize materials, procedures, and methods that improve cell degradation rate to less than 8 mV/1000 hours.
- Develop cost effective criteria, processes, and design configurations for stack components.
- Develop design configuration for multiple stack unit and a single 100 kW size fuel cell stack and attain performance goals.
- Develop design configuration for a 375 kW fuel cell module and demonstrate by test the average cell beginning-of-use performance objectives.
- Manufacture four 375 kW fuel cell modules and establish performance characteristics and interactions with other systems in a 1.5 MW pilot power plant.

The fourth logical unit of work comprises twelve tasks for which specific objectives, scheduler and cost plans, and deliverables have been established. These tasks have been integrated into a work breakdown structure (WBS) for reporting monthly progress achieved and other purposes, as follows:

- Task 1101 Program Management
- Task 1102 Systems Engineering
- Task 1103 Fuel Cell Development and Test
- Task 1104 Facilities Development

Since the WBS reporting level varies, it should be noted that progress achieved, which is discussed in the balance of this report, involves Task 1101, one task in 1102, up to nine tasks in 1103, and one task in 1104.

The work accomplished during this reporting period, December 1, 1987 through February 29, 1988, inclusive, is described in the following section.

II. TECHNICAL PROGRESS SUMMARY

TASK 1101: PROGRAM MANAGEMENT

Technical and programmatic direction for conducting, integrating, controlling, and documenting the program was provided. Coordination of efforts among the various cognizant department personnel was continued. Various informal working meetings were held for purposes of control, review, planning, and progress assessment.

The coordination of this project with the Westinghouse sponsored Utility Prototype Power Plant Program continued. Also, various data generated in this program were provided for information purposes.

A number of contract required deliverable items were submitted to the Project Manager for review and/or approval. These were: (1) Summary subscale cell test report, (2) Three subscale cell test specifications, (3) Test specifications for Stacks W010-26 and -27, (4) Design packages for Stacks E010-09R and W1F2-04, and (5) Technology cost improvement plan.

The patent cleared Quarterly Technical Progress Narrative Report for the period September through November 1987 and the December 1987 and January 1988 Monthly Technical Progress Narrative Reports were completed and distributed. The Quarterly Contractor Financial Report for the quarter beginning January 1, 1988 was submitted. The monthly Contractor Financial Management Performance Analysis Reports and Financial Management Analysis Reports were submitted.

Weekly and monthly program highlight reports and monthly work plans were provided to the Project Manager. Various meetings were held with the DOE-METC and other organizations relative to various program topics. Also, a quarterly review meeting was held on January 20, 1988 with various representatives from DOE-METC and EPRI.

TASK 1102: SYSTEMS ENGINEERING

Task 1102-02-400 Subscale Cell, 10-Cell Stack, and 10 kW Stack Test Specifications

Revision 9 of TS 2x2-006, Revision 20 of TS 2x2-013, and Revision 4 of TS 2x2-014 were submitted. In TS 2x2-006, ten cells were identified for screening of vendor electrodes and use of Triton X surfactant. In TS 2x2-013, four cells were identified for quality verification of electrodes manufactured for use in Stack W010-26. In TS 2x2-014, four cells were identified for endurance testing of Toray backing paper.

The test specification for 10-cell Stacks W010-26 and -27 was issued.

TASK 1103: FUEL CELL DEVELOPMENT AND TEST

This section describes the work performed during this report period for the pertinent tasks relative to the nine involved. For purposes of completeness, non-active tasks are indicated as such.

Task 1103-01 Subscale Fuel Cell Development

Fifty-six new subscale test cells were assembled and placed on test (12 at ERC). Thirty cells were removed from test. These cells are identified under the applicable WBS Task.

The following twenty-eight cells related to facility and test development, baseline technology development, and quality verification were assembled and placed on test (4 at ERC).

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
<u>December 87</u>		
015/4	DAS-268, -272, -274, -276-S1	TGP backing paper- Teflon Variables
<u>January 88</u>		
004/TBD	CPS-070 thru -073	Elevated temper- ature/pressure
006/8	CAS-249, -250, -253, -254	Catalyst layer Teflon loading/ surfactant use
014/4	CPS-066 thru -069	Toray backing paper endurance testing (at ERC)
<u>February 88</u>		
004/5	CAS-277, -278, -279, -280	Elevated temper- ature study
006/8	CAS-261, -262, -265 -266	Catalyst layer Teflon loading/ surfactant use
006/9	CAS-267, -268	Catalyst layer Teflon loading/ surfactant use
006/9	CAS-269, -270	HT BP-2000 catalyst support/ surfactant use

The following seventeen cells related to facility and test development, baseline technology development, and quality verification were removed from test.

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
<u>December 87</u>		
013/18	QAS-153, -153-S1	Quality verification for Stack W152-04
015/2	DAS-206, -213, -216 -217	Sinter variables
<u>January 88</u>		
None		
<u>February 88</u>		
006/9	CAS-269	HT BP-2000 catalyst support/ surfactant use
013/16	QAS-136	Quality verification for Stack W152-02
013/18	QAS-147	Quality verification for Stack W152-03
013/19	QAS-159	Quality verification for Lot #2 catalyst

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
014/3	CPS-060, -061	Pressurized base-line electrode endurance testing
015/2	DAS-219	Conveyor oven SiC sinter variables
015/4	DAS-238, -240	Manufacturing variables - leached SiC
015/4	DAS 269	TGP backing paper - Teflon variables
--	TAS-035	Facility development - cell configuration

Subscale Cell Data Analysis

A status summary of the subscale cell test plan is presented in Table 1103-01-01. Peak and present performance data for operating cells is summarized in Table 1103-01-02.

The testing of electrodes manufactured using Lot #2 catalyst indicates satisfactory peak performance of 680 mV (~705 mV IR-free).

Cells with 40% and 55% Teflon in the catalyst layer showed an average performance difference of 29 mV at 900 hours (673 mV for 40%, 644 mV for 55%). Use of an amine surfactant in initial acid loading appears to have no significant impact on beginning-of-life performance.

TABLE 1103-01-01
SUBSCALE CELL TEST PLAN SUMMARY AS OF 02/29/88

<u>TEST SPECIFICATION</u>		<u>TOTAL UNITS</u>	<u>TEST COMPLETE</u>	<u>TEST CANCEL</u>	<u>TEST UNDERWAY</u>	<u>REMAIN TO BE TESTED</u>	
ATMOSPHERIC TESTS							
TS 2x2-004	Rev 5	Electrode Characterization Temperature Study	4	0	0	4	0
	Rev 7	Alternative Catalyst & Electrode Evaluation Vendor Electrode Evaluation	34	10	0	13	11
TS 2x2-006	Rev 8	Alternative Catalyst/Teflon Loading	22	0	0	10	12
	Rev 9	Vendor Electrode/Surfactant Use	11	2	0	7	2
TS 2x2-013	Rev 16	Electrode Quality Verification W152-02	6	6	0	0	0
	Rev 18	W152-03, -04, E010-09R	17	13	0	4	0
	Rev 19	Lot #2 Catalyst	2	1	0	1	0
	Rev 20	W010-26	4	0	0	0	4
TS 2x2-015	Rev 2	Screening of Mfg. Variables Sinter Variables	23	23	0	0	0
	Rev 3	Mfg. Variables	6	6	0	0	0
	Rev 4	Mfg. Variables	89	13	0	22	54
	Rev 5	Bulking Agent-free Cathode Processing	16	11	0	5	0
TS 2x2-016	Rev 3	Alternative Seal Material Evaluation IES (1987)	4	0	0	0	4
		SUBTOTAL	238	85	0	66	87
PRESSURIZED TESTS							
TS 2x2-004	Rev 5	Electrode Characterization Temperature Study	4	0	0	4	0
	Rev 16	Electrode Quality Verification W152-02	2	0	0	0	2
TS 2x2-013	Rev 19	W152-04	2	0	0	0	2
	Rev 3	Electrode Endurance Verification W152-03, Vendor Electrodes	8	6	2	0	0
		SUBTOTAL	16	6	2	4	4
TOTAL (At Westinghouse)		254	91	2	70		91

TABLE 1103-01-01 (Continued)
SUBSCALE CELL TEST PLAN SUMMARY AS OF 02/29/88

<u>TEST SPECIFICATION</u>		<u>TOTAL UNITS</u>	<u>TEST COMPLETE</u>	<u>TEST CANCEL</u>	<u>TEST UNDERWAY</u>	<u>REMAIN TO BE TESTED</u>
ERC ATMOSPHERIC TESTS						
TS 2x2-015	Rev 5 Bulking Agent-free Cathode Processing	12	0	0	12	0
ERC PRESSURIZED TESTS						
TS 2x2-014	Rev 4 Toray Backing Paper	4	0	0	4	0
TOTAL (At ERC)		16	0	0	16	0

TABLE 1103-01-02
2x2 FUEL CELL TEST FACILITIES
SUMMARY REPORT

UNPRESSURIZED STATIONS

NOMINAL CONDITIONS: 200mA/cm², 190°C, 25% O₂ Util., 80% H₂ Util.

DATA PRINTED ON = 29 Feb 1968 at 10:58:21

TEST STAND	CELL ID	INITIAL PERFORM			PEAK PERFORMANCE			PRESENT PERFORMANCE			TEST SPEC	----CATHODE----		----ANODE-----		
		OCV	mV	IR	Hrs	mV	IR	Hrs	mV	IR		ID:	Mfg notes	ID:	Mfg notes	WATX
11	CAS_215-S1	917	594	4.7	569	657	4.6	2324	612	4.7	006	557-1 CON		461-3 CON		M098
12	CAS_215-S2	924	572	5.2	282	641	5.2	309	638	5.2	006	557-1 CON		461-3 CON		M098
5	CAS_216-S0	918	562	5.2	3473	648	5.2	5517	636	5.1	006	557-1		461-3		9857
26	CAS_217-S1	907	617	3.4	1125	664	3.4	1967	658	3.4	006	557-5 CON		461-3 CON		M098
25	CAS_219-S1	908	627	5.1	1196	667	5.1	1967	660	5.1	006	557-3 CON		461-3 CON		M098
8	CAS_221-S0	903	611	3.9	3161	665	3.9	5301	656	4.0	006	557-7		461-3		9841
9	CAS_222-S0	895	331	3.8	978	660	3.7	5301	643	4.0	006	557-7		461-3		9841
27	CAS_225-S0	937	653	4.2	404	676	4.2	1943	673	4.2	006	441-3		558-1		M098
28	CAS_227-S0	937	615	6.0	1028	669	6.0	1943	666	6.0	006	441-3		558-2		M098
13	CAS_235-S0	917	613	4.8	1529	662	4.6	2324	659	4.6	006	557-1 CON		558-1 CON		M098
22	CAS_237-S0	914	619	3.4	1172	658	3.4	1967	648	3.4	006	557-5 CON		558-1 CON		M098
21	CAS_239-S0	925	567	5.5	1172	659	5.5	1967	600	5.5	006	557-3 CON		558-1 CON		M098
51	CAS_241-S0	899	613	3.7	1073	665	3.6	5301	599	3.7	006	557-7		558-1		9841
14	CAS_245-S0	987	419	11.0	162	480	11.0	309	454	11.0	006	6041A CON		483-5 CON		M098
35	CAS_246-S0	956	450	21.0	162	789	21.0	309	509	21.0	006	6041A CON		483-5 CON		M098
52	CAS_249-S0	943	659	4.6	353	680	4.6	908	673	4.6	006	506-1 CON		482-5 CON		M098
72	CAS_250-S0	942	618	4.6	881	676	4.6	908	674	4.6	006	506-1 CON		482-5 CON		M098
82	CAS_253-S0	939	611	5.3	881	642	5.3	908	639	5.3	006	577-6 CON		482-5 CON		M098
81	CAS_254-S0	932	623	4.8	799	654	4.8	908	649	4.8	006	577-6 CON		482-5 CON		M098
2	CAS_261-S0	927	625	4.6	449	677	4.6	644	673	4.6	006	506-1 CON		48014 CON		M098
4	CAS_262-S0	913	650	4.6	569	675	4.6	644	670	4.6	006	506-1 CON		48014 CON		M098
7	CAS_265-S0	937	569	5.4	569	637	5.4	644	634	5.4	006	577-6 CON		48014 CON		M098
10	CAS_266-S0	944	633	5.4	569	652	5.4	644	648	5.4	006	577-6 CON		48014 CON		M098
31	CAS_267-S0	929	672	4.0	89	680	4.0	477	649	4.0	006	506-1 CON		482-5 CON		M098
33	CAS_268-S0	720	585	4.3	449	662	4.3	477	660	4.3	006	506-1 CON		482-5 CON		M098
38	CAS_270-S0	930	615	4.3	353	621	4.3	477	607	4.3	006	15734 CON		483-5 CON		M098
60	CAS_271-S0	948	634	6.9	284	647	6.9	1080	629	6.9	006	1-912 CON		482-5 CON		M098
62	CAS_272-S0	953	659	7.0	240	671	7.0	1080	666	7.0	006	1-912 CON		1-931 CON		M098
40	CAS_274-S1	935	662	4.9	234	669	4.9	309	667	4.9	006	08207 CON		08301 CON		M098
77	CAS_274-S0	948	585	8.0	401	638	8.0	908	620	8.0	006	1-927 CON		1-931 CON		M098
67	CAS_150-S0	932	592	5.0	2057	675	5.0	8997	630	5.1	013	49912 CON		483-5 CON		038
34	CAS_154-S1	936	667	3.4	549	669	3.0	6168	623	5.2	013	506-1 CON		48014 CON		9832
1	CAS_155-S0	928	586	5.1	7577	670	5.1	7701	641	5.4	013	519-9 CON		48014 CON		9826
6	CAS_157-S0	932	579	4.9	7626	626	4.6	7701	625	4.8	013	15734 CON		507-3 CON		9826
58	CAS_160-S0	929	619	4.8	785	678	4.9	2324	645	4.8	013	579-1 CON		48014 CON		M098
37	CAS_229-S1	911	607	4.4	929	676	4.4	2469	658	4.1	015	534-7 CON		535-8 CON		M128
24	CAS_230-S0	917	505	4.2	860	671	4.2	1967	666	4.2	015	534-8 CON		535-7 CON		M128
39	CAS_231-S1	926	584	6.4	1001	667	6.4	2469	660	5.6	015	534-9 CON		535-7 CON		M128
23	CAS_232-S0	922	571	5.9	1340	664	5.9	1967	659	5.9	015	534-9 CON		535-7 CON		M128
17	CAS_233-S1	895	588	4.4	1506	670	4.4	2133	644	4.4	015	534-8 CON		53411 CON		M128
65	CAS_234-S0	860	546	5.0	666	676	5.0	4797	646	4.8	015	534-8 CON		53411 CON		M128

TABLE 1103-01-02 (Continued)
2x2 FUEL CELL TEST FACILITIES
SUMMARY REPORT

UNPRESSURIZED STATIONS

NOMINAL CONDITIONS: 200mA/cm2, 190°C, 25% O2 Util., 80% H2 Util.

DATA PRINTED ON = 29 Feb 1988 at 11:11:35

TEST	INITIAL PERFORM	PEAK PERFORMANCE	PRESENT PERFORM	TEST	----CATHODE----	-----ANODE-----	
STAND CELL ID	OCV mV IR Hrs mV IR	Hrs mV IR	Hrs mV IR	SPEC	ID: Mfg notes	ID: Mfg notes	MATX
18	DAS_235-S1 909 577 5.6	210 674 5.6	2133 646 5.6	015	534-9 CON	53411 CON	M128
70	DAS_236-S0 936 565 6.7	666 667 6.7	4797 644 6.3	015	534-9 CON	53411 CON	M128
19	DAS_237-S1 925 609 4.0	594 673 4.0	2133 668 4.0	015	53410 CON	535-6 CON	M128
20	DAS_239-S1 944 622 6.5	594 666 6.5	2133 662 6.5	015	53410 CON	535-6 CON	M128
32	DAS_265-S0 931 650 4.0	881 675 4.0	7293 628 4.9	015	5345A CON	5353A CON	M112
54	DAS_265-S1 902 624 4.2	905 681 4.2	2660 676 4.0	015	5345A CON	5353A CON	M112
36	DAS_267-S0 907 630 3.0	881 664 3.0	7293 654 4.3	015	5345B CON	5353B CON	M112
64	DAS_267-S1 910 617 4.2	881 679 4.2	2660 673 3.9	015	5345B CON	5353B CON	M112
29	DAS_268-S0 932 636 4.3	716 676 4.3	1943 644 4.3	015	5345B	5353B	M112
76	DAS_269-S1 934 621 5.0	617 677 5.0	2660 673 4.6	015	5346A CON	5354A CON	M112
80	DAS_271-S1 918 647 4.2	617 686 4.2	2660 679 4.0	015	5357A CON	5352A CON	M112
16	DAS_272-S0 918 641 4.2	500 674 4.2	1967 653 4.2	015	534-7 CON	535-2 CON	M112
61	DAS_273-S1 906 632 4.0	329 678 4.0	2469 634 3.8	015	534-1 CON	535-1 CON	M112
15	DAS_274-S0 895 644 3.3	644 687 3.3	1967 681 3.3	015	534-1 CON	535-1 CON	M112
71	DAS_275-S1 900 595 4.4	617 672 4.4	2469 666 3.9	015	5347B CON	5352B CON	M112
30	DAS_276-S1 942 635 4.2	1868 681 4.2	1943 678 4.2	015	5347B	5352B	M112
53	DAS_305-S1 884 621 4.9	450 671 4.9	2997 647 4.4	015	555-3 CON	48414 CON	M098
74	DAS_309-S1 934 632 5.4	954 683 5.4	2997 681 4.4	015	555-3 CON	48414 CON	M098
57	DAS_310-S0 909 589 5.7	428 680 6.0	3647 660 5.1	015	555-3 CON	48414 CON	M098
69	DAS_312-S0 927 579 5.5	428 682 5.5	3648 657 4.6	015	554-4 CON	48414 CON	M098
78	DAS_318-S0 926 602 5.3	356 687 5.3	3648 660 4.9	015	554-2 CON	48414 CON	M098

TABLE 1103-01-02 (Continued)
2x2 FUEL CELL TEST FACILITIES
SUMMARY REPORT

PRESSURIZED STATIONS

DATA PRINTED ON = 29 Feb 1968 at 11:39:27

-----INITIAL PERFORMANCE-----										-----PRESENT PERFORMANCE-----								
TEST		PRESS	TEMP				VOLTS	IR	TIME	PRESS	TEMP				VOLTS	IR	TEST	
STAND	CELL ID	PSIG	°C	%H ₂	%O ₂	mA/cm ²	mV	mOHM	Hrs.	PSIG	°C	%H ₂	%O ₂	mA/cm ²	mV	mOHM	SPEC	
-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
A-1	CPS_070-S0	0	190	75	25	200	0	0.0	963	14	136	60	39	204	583	0.0	014	
A-2	CPS_071-S0	0	190	75	25	200	0	0.0	963	14	138	58	38	198	583	0.0	014	
A-3	CPS_072-S0	0	190	75	25	200	0	0.0	963	14	136	60	39	204	585	0.0	014	
A-4	CPS_073-S0	0	190	75	25	200	0	0.0	963	14	138	60	39	204	577	0.0	014	

B-1
B-2
B-3
B-4

TEST		----CATHODE----		----ANODE-----		MATRIX
STAND	CELL ID	ID:	Mfg notes	ID:	Mfg notes	
A-1	CPS_070-S0	493-1	CON	48013	CON	098
A-2	CPS_071-S0	493-1	CON	48013	CON	098
A-3	CPS_072-S0	493-1	CON	48013	CON	098
A-4	CPS_073-S0	493-1	CON	48013	CON	098

B-1
B-2
B-3
B-4

Rebuilt cells with Toray backing paper (DAS-265-S1 through -276-S1) reached peak performances between 672 and 687 mV in their first 2000 hours of testing. More test time is necessary to identify significant differences in performance with respect to Teflon loading and laminate sinter temperature, but all combinations studied appear to be acceptable at beginning-of-life conditions.

Facility interruptions (both brief and extended) caused abrupt voltage losses in subscale cells on test. Experiments were conducted to identify a sequence of cell purging which does not impair long-term cell performance. It was determined that both anode and cathode flows should be replaced with a continuous purge. The entire facility is being modified to implement such an emergency shutdown sequence.

Task 1103-02 10-Cell Stack Development

With the successful completion of the technology verification reported in the last quarterly report, it was decided to continue the testing of Stack W010-22 which had completed 10,000 test hours stack for another 5000 hours at reduced current to impose on the cell structure a voltage condition comparable to technology with improved voltage decay. Thus, 10-cell Stack W010-22 was set at 200 mA/cm^2 with a resultant cell voltage of 636 mV. This adjustment occurred at 10,550 hours of operation. Since this time, the stack accumulated a total of 12,574 hours (2024 hours at the reduced current set point) with an average voltage of 620 mV for the ten cells and 629 mV for the center group of six. The stack is operating in pressure Cycle 31. The initial voltage decay rate (from 10,500 to 12,000 hours) was 5.2 mV/1000 hours which is similar to the rated current period from 6000 to 10,500 hours). Since then, the decay rate increased to about 8 mV/1000 hours (from 12,000 hours). Further, there was a 5 mV performance loss between Cycles 27 and 28. The causes of these losses, due to shutdown/restarts routinely experienced, continue to be investigated. Efforts to improve the shutdown logic were accomplished and implemented in the test cell operations and with limited data; there seems to be real improvement.

The life graph for this stack is given in Figure 1103-02-01.

Operating Conditions: 70 psia, 190°C, 267 mA/cm², 83% SRC and 50% air utilization

Figure 1103-02-01. Life Graph of Stack W010-22

Stack E010-9R. Test operations for this stack continues at ERC. This stack has three experiments in it to check their effect on voltage decay; namely, a more corrosion resistant cathode catalyst support material, thicker anodes, and sealed edges of the cathode backing paper. Cells 1 through 5 and 6 through 10 contain the heat treated Black Pearls and baseline Vulcan XC-72 catalyst support material, respectively.

The stack is in test Cycle 10 and has 3464 total operating hours of which 3200 hours are at or above 25% power and 2802 hours are on SRG. The performance with hydrogen and SRG is given in Table 1103-02-01 and the life graph for each group of cells is given in Figures 1103-02-02 and 1103-02-03.

The data shows that the electrodes containing the more corrosion resistant catalyst support has lower beginning of life (BOL) performance then the baseline support, but a better voltage decay rate. The BOL performance is 20 mV less for the Black Pearls catalyst support cells. The current decay rate is 9.4 mV/1000 hours for the baseline Vulcan support cells and 4.2 mV/1000 hours for the Black Pearl cells.

Stack E010-10. This stack is configured with an improved cell seal design, i.e., integral edge seal (IES) on the cathode and anode electrodes. The stack testing was terminated after 1067 hours and three pressure cycles when, during normal stack mechanics measurements, it was noted that stack face corrosion existed. The stack was removed from the test stand and partially disassembled to investigate the corrosion. The cause and corrective action are under investigation.

The stack life graph is given in Figure 1103-02-04. Peak stack performance on SRG was 698 mV at 400 hours operation with decay rates near the goal line. The performance was excellent. Table 1103-02-02 gives the cell-by-cell performance.

TABLE 1103-02-01
STACK E010-9R
PRESSURIZED PERFORMANCE SUMMARY

Early In Life			Current Status		
Pressure Cycle			3	3	10
Total Test Time, hours			335	358	3464
Anode Fuel			H ₂	SRG	SRG
Pressure, psia			70	70	70
Temperature, °C			190	190	190
Current, A			307	307	307
O ₂ Util., %			50	50	50
H ₂ Util., %			40	83	75
Cell Perf., mV					
HT BP-2000	1	701	673	664	
	2	685	675	658	
	3	700	666	646	
	4	697	684	664	
	5	701	687	675	
<hr/>					
Vulcan	6	719	705	671	
	7	722	705	681	
	8	712	694	675	
	9	715	692	655	
	10	707	690	657	
<hr/>					
HT BP-2000	Avg	697	677	661	
XC-72	Avg	715	697	678	

As of 2/25/88

STACK E-010-09R (BLACK PEARLS CELLS) PERFORMANCE STABILITY AT PRESSURE

Decay Rate of:

Vulcan Cells: 9.4 mV/1000 Hours

BP Cells: 4.3 mV/1000 Hours

Figure 1103-02-02. Life Graph of Stack E010-09R - Black Pearls Cells

As of 2/25/88

Figure 1103-02-03. Life Graph of Stack E010-09R - Vulcan Cells

Figure 1103-02-04. Life Graph of Stack E010-10

TABLE 1103-02-02
STACK E010-10
PRESSURIZED PERFORMANCE SUMMARY

Period	BOT	BOT		EOT
Cycle No.	2	2	3	3
Total Test Time, hrs	320	330	750	1060
Anode Fuel	H ₂	SRG	H ₂	SRG
Pressure, psia	70	70	70	70
Temperature, °C	190	190	190	190
Current, A	310	310	310	310
O ₂ Ut., %	40	50	40	50
H ₂ Ut., %	60	83	40	83
Cell Perf., mV (mΩ)				
1	727 (0.09)	702 (0.08)	724 (0.08)	697 (0.08)
2	718 (0.09)	684 (0.09)	708 (0.09)	681 (0.10)
3	727 (0.08)	699 (0.08)	723 (0.10)	696 (0.09)
4	719 (0.10)	700 (0.09)	723 (0.09)	693 (0.09)
5	728 (0.12)	685 (0.11)	715 (0.12)	694 (0.12)
6	723 (0.10)	700 (0.09)	719 (0.10)	681 (0.10)
7	727 (0.10)	701 (0.09)	723 (0.09)	699 (0.09)
8	721 (0.10)	682 (0.09)	713 (0.10)	678 (0.09)
9	721 (0.08)	702 (0.08)	729 (0.09)	698 (0.09)
10	719 (0.10)	688 (0.10)	707 (0.11)	684 (0.10)
$\bar{V}_6$	724 (0.10)	694 (0.09)	717 (0.10)	690 (0.09)
$\bar{V}_{10}$	723 (0.10)	695 (0.09)	718 (0.10)	690 (0.09)

Task 1103-04 Fuel Cell Materials Characterization and Testing

Baseline materials characterization continued as described in the following paragraphs.

Characterization of Electrode Layer Support

The recent order of 600 sheets of Toray TGP-120 was received and a limited characterization of the material initiated. Visual inspection indicated the material to be free of visual defects and the sheet flatness was judged to be acceptable for our processing procedures. Thickness variability of 12 randomly selected sheets was presented along with weight variations and in-plane electrical resistivity for selected sheets.

An additional 100 sheets of this Toray TGP-120 were dimensionally inspected for use in electrode fabrication. The average thickness variation within a sheet was 0.2 mm (0.0008 inch) and the maximum variation was 0.5 mm (0.002 inch) found in only two sheets.

Metallography (one sample) and mercury porosimetry (two samples) were completed. The total porosity was 73.4 and 75.3 percent, while the average pore size was 16.9 and 16.6 microns. The skeletal density of the paper samples was 1.92 and 2.02 g/cc.

Alternative Teflons for Electrode Layer Production

Teflon 7A and 7C were identified as potentially more stable replacements for the baseline Teflon used in electrode layer formulation. Limited characterization of these Teflons was initiated. Differential scanning calorimetry (DSC) to establish the temperatures of interest and the associated heat flow were presented. Based on these temperatures, the layer heat treatments for formulations containing either 7A or 7C should be the same as those used for the baseline.

Characterization of Post-Test Stack Components

Characterization and data analysis for Stacks W010-16B and W010-23 electrodes was continued. The platinum particle size determined from X-ray line broadening was presented together with the data from Stack W010-16B for comparison. The data suggests that the catalyst particle size increase was slightly greater in the case of Stack W010-23.

Acid inventory data on selected samples indicated that, in general, the cell area of Stack W010-23 had less acid per square centimeter than did Stack W010-16B. The overall level for samples from both and the detailed acid distribution through the Stack W010-23 cell samples were presented previously. It should be noted that Stack W010-23 experienced acid addition problems near the end of the testing cycle.

A summary of available data was presented at the most recent quarterly program review.

Two post test electrode samples were selected from Stack W010-23 (tested for over 5000 hours) for characterization by Los Alamos National Laboratories. Sections of electrode assembly from Cell 2 and Cell 6, both as-assembled and washed and separated into individual components, are currently being prepared for shipment.

Wicking Studies

The wicking characteristics of three acid groove geometries was determined using 98 w/o H_3PO_4 at the ambient dry room temperature and 77°C (170°F). Wicking was done using both as-machined grooves in 2700°C heat-treated graphite plates and machined grooves coated with an AFLAS solution. Additional groove modifications are being prepared and these tests are being continued.

Matrix Evaluations

New SiC layer formulations were made using 1500 green grit SiC. Bubble pressure testing is in progress and is reported in Task 1103-10.

The relative through-plane resistances of the carbon layer MAT-1 and TGP-030 were measured. Ten layers of material 5.08 cm by 5.08 cm (2 inch x 2 inch) were compressed between gold-plated copper end platens which were used as contacts for the milliohm meter. The resistance versus compressive stress was presented. It should be noted that the resistance of the MAT-1 is about 3 times that of the TGP-030 at stresses of 345 kPa (50 psi) or higher.

Task 1103-05 32 kW Short Stack Development

The fabrication of one alternative compression plate was completed. The second one is in fabrication.

Stack W152-04 is being reconfigured to continue its endurance testing for up to 5000 hours starting in about May 1988 after Loop 1 modifications.

Task 1103-06 100 kW Full Stack Development

A 64 kW stack test was completed utilizing 32 kW Stacks W152-02 and -04 assembled as a unit.

The program utilization of these and two other 152-cell stacks is given in Table 1103-06-01. The current performance is given in Table 1103-06-02. The performance-time graphs are given in Figures 1103-06-01 and -02 for Stack W152-02 and -04, respectively.

Effort continues toward improvement in the design of the non-repeating hardware, especially the compression plate. Also, design studies of the three partial stacks versus a single unit stack for the 100 kW module stack were completed. Plans are to demonstrate a single unit 100 kW stack in early 1989.

Task 1103-07 375 kW Module Development

Layout effort and design studies continued to define a module that will accept either four stacks each comprised of three 32 kW stack units or a single 100 kW unit stack.

Task 1103-08 Advanced Fuel Cell Development

Subscale Cell Testing and Analysis

The following seven subscale cells were assembled and placed on test.

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
<u>December 87</u>		
015/4	DAS-230, -232, -233-S1	Stackpole B/P standard electrodes

TABLE 1103-06-01
LARGE STACKS - CURRENT STATUS SUMMARY

<u>STACK NO.</u>	<u>W152-01</u>	<u>W152-02</u>	<u>W152-03</u>	<u>W152-04</u>	
Cycle No.	15	14	4	6	
Total Time, Hrs.	1449	2136	273	1582	
≥ 15 psig, Hrs.	1281	1888	222	1443	
On SRG, Hrs.	1021	1515	169	1250	
<u>0 CONFIGURATION</u>					<u>CYCLES</u>
32 kW	X				7
First 64 kW	X	X			4
96 kW	X	X	X		4
Second 64 kW		X	X		10
					<u>TOTAL TIME</u>
					<u>HOURS</u>
					895
					279
					275
					1582

TABLE 1103-06-02
SECOND 64 KW UNIT (W152-02 and W152-04)

<u>PRESSURIZED PERFORMANCE</u> (190°C, 70 psia, 267 mA/cm ² , 83/50)			
<u>STACK NO.</u>	<u>W152-02</u>	<u>W152-04</u>	
• Test Time, Hrs	2020	1470	
Cycle No.	18	10	
• <u>CELL PERFORMANCE</u>			
- 6 Cell Group, mV	3711	3976	
- Standard Dev., mV	27	15	
- Per Cell, mV	619	663	
• <u>BOL PERFORMANCE @ "0" TIME</u>			
- Per Cell, mV	690	690	
• <u>DECAY RATE, mV/1000 Hrs</u>	-35.1	-18.4

As of: 2/25/88

Figure 1103-06-02. Life Graph of Stack W152-04

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
		Stackpole B/P increased catalyst anode loading
	DAS-237-S1, -239-S1	Stackpole B/P cathode w/leached SiC

January 88

None

February 88

006/8

CAS-245, -246

DC-14 Catalyst

The following four subscale cells were removed from test.

December 87

015/4

DAS-233

Decay rate
comparison - matrix
thickness

January 88

--

TAS-058

Facility
development/TGP-030

Test Specification/RevisionCell IdentificationTest/DescriptionFebruary 88

--

TAS-059
-060Facility
development/TGP-030Subscale Cell Data Analysis

A summary of status of the subscale cell tests is presented in Table 1103-01-01. Peak and present performance data for operating cells is summarized in Table 1103-01-02.

Cells with DC-14 development catalyst displayed very low initial performances and high resistances. Diagnostics are being conducted to characterize the electrodes.

Stack W010-26. This stack will use alternative plates with baseline technology. Fabrication of the stack components was completed except for the plates. Difficulties in plate fabrication were resolved.

Stack W010-27. This stack is constructed with an alternative electrode processing method for the catalyst layer. The stack testing was initiated with a total of 286 hours and four pressure cycles. The best performance on these cells is 704 mV on hydrogen and 670 mV on SRG at rated conditions. The high SRG loss and the lower than expected performance on hydrogen account for the fact that the standard Westinghouse baseline performance was not achieved by 25 mV. The cause is being investigated with diagnostic methods. It appears, however, that the electrodes are not wet enough with acid. The stack life graph is given in Figure 1103-08-01.

Figure 1103-08-01. Life Graph of Stack W010-27

Stack W003-01. This stack is configured as a 3-Cell stack using full size electrodes and incorporates an alternative matrix to provide improved acid lateral transport. The testing was completed at 1072 hours of operation. The lateral transport worked well. Open circuit voltages were excellent at 960 mV. Performance was comparable to the baseline technology. Operational upsets caused early damage to the cell electrodes.

Stack W003-02. This is a 3-Cell stack using full size electrodes. It is in the construction phase and will incorporate an alternative matrix and cell arrangement to demonstrate an improved lateral and transport capability.

Task 1103-09 Development Modules

No effort was planned or performed in this task during this reporting period.

Task 1103-10 Technology Cost Improvement

Bipolar Plates

The specification for fabrication of the new MZA and MZC plate molding dies was modified after technical discussions with responsive bidders. Final bids were received and a vendor was selected. The procurement approval request was prepared and forwarded to DCASMA on January 4, 1988. Verbal approval to place this purchase order was received on February 29, 1988.

Design of new flat dies for molding graphite preforms was completed. A vendor was selected through the competitive bidding process and the purchase order for fabrication of these dies was placed. Delivery of this equipment is promised for March 31, 1988.

Efforts to resolve the plate problems with Engelhard Corporation continued. During processing of the plates for Stack W010-26, delamination was observed on a small batch of plates after the first application of the edge seal. Two plates were forwarded to WAESD for inspection and leak testing while further

processing of the plates at Engelhard was placed on hold. Metal spring clips, designed by WAESD to hold the plate layers together during edge sealing, were fabricated and successfully tested. An adequate number of clips were then fabricated and sent to Engelhard for use on the Stack W010-26 plates. Use of the clips necessitated some minor modifications to the Engelhard fixtures.

The manufacturing cost analysis for laminated plates continued and several additional cost elements were completed. Specialty machine shops were contacted to discuss ways to reduce the process groove machining costs. Meetings were held with a manufacturer to discuss material suppliers and costs.

Electrodes

Cathode electrodes made with vendor supplied development catalyst DC-14 were fabricated using standard processing procedures. Samples from a finished electrode were sent to the catalyst vendor as well as the subscale cell test facility for performance evaluation.

Work progressed in an effort to evaluate the use of dry ground ammonium bicarbonate in place of the standard wet milled material used in the fabrication of catalyst layers. The dry ground technique, developed by WAESD, can produce approximately 10 pounds/hour whereas the wet milled process with its present equipment limitations can only produce about 3 pounds/day.

A standard batch of catalytic layers was fabricated using platinized carbon and -200 mesh dry ground ammonium bicarbonate. The batch was dry blended and mixed with a specific amount of solvent in a planetary mixer. The catalytic layers were rolled, dried, decarbed and inspected.

Several of the layers were processed into finished cathode electrodes and submitted for subscale cell testing to evaluate their performance.

One batch each of catalytic layers were rolled containing 15 and 20% platinized carbon to yield platinum loadings of .87 and 1.15 mg/cm

respectively. These layers were laminated and sintered using the standard sintering cycle. During inspection of the laminates, all evidenced excessive oxidation. Further processing of these laminates was halted.

A trip was made to National Engineering Company to evaluate their "Simpson Mix-Muller" for use in the fabrication of catalyst layers. This equipment is being evaluated for its potential to reduce the amount of rolling and handling that is required in our present process. Catalytic layer material (no platinum) was mixed and mulled in the mix-muller at various parameters, then packaged and shipped to WAESD for rolling evaluation. Catalytic layers were able to be rolled into a finished layer using minimal rolling operations. There appears to be sufficient work imparted by the mix-muller to eliminate ~75-80% of the rolling sequence and handling. There is, however, a mixing uniformity problem that resulted in Teflon rich areas that are unacceptable. Additional mixing development studies would need to be made if this equipment is to be considered.

Approximately 50 sheets from the latest shipment of Toray paper (TGP-120) were inspected and wetproofed using the standard wetproofing process. All of the papers inspected passed the visual inspection and the .016 inch + .002 inch thickness requirements.

Phosphoric acid take-up studies were made to compare Stackpole and Toray backing papers wetproofed with Teflon FEP-120 and TFE-30 and sintered at standard temperature. Good results were obtained with FEP-120 on both papers and with TFE-30 on the Toray paper although the TFE-30 processing was not optimized for Toray paper. Five additional sheets of Toray TGP-120 were impregnated with Teflon TFE-30, one of which was sintered at a higher temperature (400°C) then submitted for acid take-up studies.

Phosphoric acid take-up studies were conducted on Vulcan XC-72 and Black Pearl 2000 electrode layers. The tests were made with different types and concentrations of wetting agents and without wetting agents at both room and elevated temperatures. All tests showed a higher rate of acid take-up by the Black Pearl layer. The rate of acid take-up by the Black Pearl layer is less

affected by the presence of wetting agents than is the Vulcan XC-72 layer. The wetting agents used react and/or decompose as the acid solutions are heated to 190°C. A long term test without wetting agents showed that near saturation, the Black Pearl 2000 electrode layer held about 37% more acid than did the Vulcan XC-72 electrode layer.

Fabrication of the equipment needed for the manufacture of electrodes by the filtration technique was completed and the unit was installed and checked out in mid-February. Exploratory runs were started immediately thereafter. Floc prepared by Electrochem's technique forms the present baseline. A method for obtaining an apparently uniform dispersion of the floc directly on wetproofed backing paper was developed.

Sheet materials, i.e., medical paper, Saran Wrap, Teflon, and such, for use in preparing lay-ups for pressing the filter-cast laminate, were evaluated. A satisfactory lay-up was established. Work is continuing to explore relationships between the quantity of starting powder, pressing parameters, weight, thickness, and quality of the electrode layer.

MAT-1 Matrix

Experiments were conducted to determine the effect of decreasing the thickness of the material prior to the final sizing cross roll in the carbon matrix (MAT-1) fabrication process. When the standard thickness was reduced by 40%, a significant increase in the number of sheets that were free of pinholes was observed. Bubble pressure and wicking tests performed on layers made with the revised process were equal to those made on the standard processed layers.

Non-Repeating Hardware

Fabrication of the new graphite compression plates was completed. The balance of items needed for this new compression system is expected to be completed in early March, 1988.

Components for the prototype 100 kW Ryton manifolds were fabricated and assembly of the two (2) units was completed. Mechanical testing of these units is now in progress.

Subscale Cell Testing and Analysis

The following twenty cells were assembled and placed on test (8 at ERC) during the report period:

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
<u>December 87</u>		
006/7	CAS-217-S1 -219-S1 -225 -227 -237 -239	Vendor electrodes (DP-01)
<u>January 88</u>		
006/9	CAS-271 thru -274	Vendor electrodes (DP-02)
015/5	DAS-305-S2, -306-S1, -309-S2, -310-S1, -312-S1, -314-S1, -316-S1, -318-S1	Bulking agent-free cathode processing (at ERC)

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
------------------------------------	----------------------------	-------------------------

February 88

006/7	CAS-215-S2	Vendor electrodes (DP-01)
006/9	CAS-274-S1	Vendor electrodes (DP-02)

The following nine subscale cells were removed from test during the report period:

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
------------------------------------	----------------------------	-------------------------

December 87

015/5	DAS-307 -314 -316	Bulking agent-free
-------	-------------------------	--------------------

January 88

014/3	CPS-062-S1, -063-S1	Vendor electrodes (DP-01)
-------	---------------------	------------------------------

February 88

006/7	CAS-217 -219 -242	Vendor electrodes (DP-01)
-------	-------------------------	------------------------------

<u>Test Specification/Revision</u>	<u>Cell Identification</u>	<u>Test/Description</u>
006/7	CAS-273	Vendor electrodes (DP-02) Electrochem Filler Casting Process

Subscale Cell Data Analysis

A summary of status of the subscale cell tests is presented in Table 1103-01-01. Peak and present performance data for operating cells is summarized in Table 1103-01-02.

DP-01 Cathode Processing

The testing of DP-01 vendor electrodes continued. DP-01 anode performance (without SiC) appears to be comparable to slightly lower than baseline. Performance of cathodes with different combinations of Westinghouse and vendor wetproofing and SiC coating show no significant performance deviations early in testing (peaks between 655 and 665 mV). As expected, a cell with a SiC-coated anode is showing higher cell resistance and lower voltage performance than another cell with a non-coated anode.

The testing of DP-02 electrodes was begun. Temperature control problems perturbed performance; however, these electrodes are clearly yielding improved performance over DP-02 electrodes tested in 1987.

Bulking Agent Free Cathode Processing

The manufacture of several batches of cathode electrodes made without the bulking agent material used in the baseline process were completed. Twelve subscale cells are currently on test at atmospheric conditions. Three similar cells on test at Westinghouse were run with no loss in performance since the October facility hydrogen loss.

TASK 1104: FACILITIES DEVELOPMENT

Task 1104-01 Subscale 2x2 Inch Cell and Nine-Cell Stack Testing Facilities Development

Normal maintenance required to operate two stack testing facilities was performed.

III. PROBLEMS

Resolvable technical and/or schedular problems have occurred during this report period.

The cell performance decay rate continues to be a concern.

Work to improve the operational problems especially during emergency shutdowns is nearing completion in all loops; results of checkouts and Loop 3 operations appear to have yielded significant improvements.

The face corrosion found on Stack E010-10 associated with the Integral Edge Seal (IES) is a normal development problem for which solutions are being developed.

IV. WORK PLANNED

TASK 1101: PROGRAM MANAGEMENT

The required technical and programmatic direction for conducting, integrating, coordinating, and documenting the PAFC Technology Development Program will be provided. Bimonthly status review meetings will be convened to assess the status of each task.

Prepare and submit the Monthly Financial Management Performance Analysis and Technical Progress Reports, and if required, the Financial Management Analysis Report to the Project Manager. Provide weekly and monthly highlight reports and the Monthly Work Plan to the Project Manager.

Submit the various contract required technical deliverable items of documentation for the fourth logical unit of work.

TASK 1102: SYSTEMS ENGINEERING

Task 1102-02-400 Subscale Cell, 10-Cell Stack, and 10kW Stack Test Specifications

Provide update and specification interpretation as required.

TASK 1103: FUEL CELL DEVELOPMENT AND TEST

This section describes the work planned during the next report period for the pertinent tasks relative to the nine involved. For purposes of completeness, non-active tasks are indicated as such.

Task 1103-01 Subscale Fuel Cell Development

Continue cell testing.

Assemble and place on test electrodes for test matrix in Revision 4 and 5, TS 2x2-015; Revisions 7 and 8, TS 2x2-006; Revision 3, TS 2x2-014; Revision

19, TS 2x2-013, and replace as required the cells impaired in the facility hydrogen loss.

Continue analysis of cell performance data.

Task 1103-02 10-Cell Stack Development

Continue testing of Stack W010-22.

Continue testing of Stack E010-9R.

Task 1103-04 Fuel Cell Materials Characterization and Testing

Continue characterization of Stacks W010-16B and -23 post-test cell components.

Continue acid uptake of alternative Teflon wetproofed electrode layer supports.

Initiate characterization on several lots of Pt catalyst (5 w/o, 7.5 w/o, 15 w/o, 20 w/o, and Lots 2 and 6 with 10 w/o) in both as-received and 900°C heat-treated conditions.

Continue acid take-up tests on SiC layers and electrode layers of standard Vulcan XC-72 catalyst and heat-treated Black Pearls 2000 supports.

Task 1103-05 32 kW Short Stack Development

Complete the assembly and initiate testing of the graphite compression plate test assembly.

Complete reconfiguring Stack W152-04 as a single 32 kW stack and initiate the last phase of its endurance testing.

Task 1103-06 100 kW Full Stack Development

Continue storage of Stacks W152-01, -02 and -03 in controlled environment.

Task 1103-07 375 kW Module Development

No effort planned in this task.

Task 1103-08 Advanced Fuel Cell Development

Continue testing of Stack W010-27.

Complete fabrication of Stack W010-26 and initiate testing.

Complete fabrication of Stack W003-02 and initiate testing.

Continue implementation of the various performance degradation improvement work plan elements.

Task 1103-09 Development Modules

No effort planned in this task.

Task 1103-10 Technology Cost Improvement

Continue implementation of the various technology cost improvement plan elements.

TASK 1104 FACILITIES DEVELOPMENT

Task 1104-01 Subscale 2 x 2 Inch Cell and Ten-Cell Stack Testing
Facilities Development

Maintain and improve the test facilities as required.

QUARTERLY DISTRIBUTION LIST

Mr. Charles Pax
Department of Energy
Office of Coal Utilization
FE-22 Germantown
Washington, DC 20545

Mr. Graham Hagey
Department of Energy
Office of Coal Utilization
FE-22 Germantown
Washington, DC 20545

Mr. Rocky Goldstein
Project Manager
Fuel Cell Power Plant Design
Electric Power Research Institute
3412 Hillview Avenue
P. O. Box 10412
Palo Alto, CA 94303

Mr. E. Gillis
Electric Power Research Institute
3412 Hillview Avenue
P. O. Box 10412
Palo Alto, CA 94304

Mr. Richard R. Woods
Gas Research Institute
8600 W. Bryn Mawr Avenue
Chicago, IL 60631

Dr. Gerald Voecks
MS 125-159
Jet Propulsion Laboratory
4800 Oak Grove Drive
Pasadena, CA 91103

Dr. Fraser Walsh
ECO Energy Conversion
20 Assembly Square Drive
Somerville, MA 02145-1307

Dr. Paul Stonehart
Stonehart Associates
P. O. Box 1220
Madison, CT 06443

Dr. Jose Giner
Giner, Inc.
14 Spring Street
Waltham, MA 02254-9147

Dr. Vinod Jalan
ElectroChem Inc.
400 West Cummings Park
Woburn, MA 01801

Dr. Arthur Kaufman
Engelhard Industries
Menlo Park
Edison, N.J. 08818

Dr. P. N. Ross
Materials & Molecular Research Div.
Lawrence Berkeley Laboratories
Building 62/203
University of California
One Cyclotron Road
Berkeley, CA 94720

Dr. Ross Lemons
Los Alamos National Laboratory
P. O. Box 1663
Los Alamos, NM 87545

Dr. William E. O'Grady
Brookhaven National Laboratory
Upton, NY 11973

Mr. Robert B. King
Mail Stop: 301-5
NASA-Lewis Research Center
21000 Brookpark Road
Cleveland, Ohio 44135

Dr. Larry Christner
Energy Research Corporation
3 Great Pasture Road
Danbury, CT 06813

Mr. Daniel A. Scarpiello
Gas Research Institute
8600 W. Bryn Mawr Avenue
Chicago, Illinois 60631

Mr. H. W. Wattley, M.S.-39
International Fuel Cells Corporation
P. O. Box 109
South Windsor, CT 06074

Dr. John Bett
United Technologies Corporation
P. O. Box 109
South Windsor, CT 06074

Dr. Nehemiah Margalite
C. E. Power Systems
Combustion Engineering, Inc.
Mail Drop 9452-LA04
1000 Prospect Hill Road
Windsor, CT 06095

END

DATE
FILMED

3 / 31 / 93