2

DOE/OR/03054-1

MASTER

SRC-I [REDACTED] Quarterly Technical Report

July–September 1980

International Coal Refining Company
Allentown, Pennsylvania

U. S. Department of Energy
Mr. W. M. Vaden (2)
U. S. Technical Information Center
P.O. Box 62
Oak Ridge, TN 37830

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

NOTICE
PORTIONS OF THIS REPORT ARE ILLEGIBLE

It has been reproduced from the best available copy to permit the broadest possible availability.

MASTER

DOE/OR/03054--1

DE81 015312

SRC-I QUARTERLY TECHNICAL REPORT

JULY-SEPTEMBER 1980

SRC-I
QUARTERLY
TECHNICAL
REPORT

JULY-SEPTEMBER 1980

INTERNATIONAL COAL REFINING COMPANY
P. O. Box 2752, Allentown, PA 18001

Prepared for the

UNITED STATES DEPARTMENT OF ENERGY
Office of Solvent-Refined Coal Products
under Contract DE-AC05-78ORO3054

DISCLAIMER

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, mark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Printed in the United States of America
Available from
National Technical Information Service
U.S. Department of Commerce
5285 Port Royal Road
Springfield, VA 22161

NTIS price codes

Printed copy: A08

Microfiche copy: A01

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

	Page
COMPARISON OF FOUR COAL GASIFICATION PROCESSES The Ralph M. Parsons Company	1
HYDROGEN GENERATION FOR EXPANDED-BED HYDROCRACKING: TAIL GAS REFORMING VS. COAL GASIFICATION S. M. Morris and A. D. Bixler	27
PRESSURE STAGING EVALUATION DOWNSTREAM OF THE GKT COAL GASIFICATION PROCESS J. T. Wilkins	39
CARBON MONOXIDE SHIFT CONVERSION FACILITY: SATURATOR SHIFT SCHEME VS. DIRECT STEAM INJECTION SHIFT SCHEME The Ralph M. Parsons Company	57
SULFUR STORAGE STUDY The Ralph M. Parsons Company	73
SOLIDIFICATION SYSTEM: REXNORD VS. WATER-BATH PROCESS Lalitkumar H. Udani	79
EFFECT OF FEED COAL VARIATION ON DEMONSTRATION PLANT PERFORMANCE D. S. Hoover, E. N. Givens, A. Bland, B. Davis, J. Hower, D. Koppenaal and D. Pollock	99
AN EVALUATION OF THREE WASTEWATER TREATMENT ALTERNATIVES D. M. Nicholas, C. M. Kelly, and P. S. Shu	111
CHARACTERIZING WASTEWATER AND MONITORING ITS TREATMENT O. J. Noichl and D. M. Nicholas	151

COMPARISON OF FOUR COAL GASIFICATION PROCESSES¹

The Ralph M. Parsons Company

Gasification of a mixture of coal and mineral ash residue (MAR) generates the synthesis gas that is processed to provide makeup hydrogen for the Demonstration Plant. The Ralph M. Parsons Company conducted a series of trade-off studies to evaluate differences between four coal gasification processes in the areas of technical feasibility, plant reliability and operability, feedstock requirements, downstream process capacity requirements, hydrogen product purity, overall utility requirements, and capital costs.

The Texaco coal gasification process with total direct gas quench was selected as a Base Case. Three alternative methods were compared: Case I, the GKT gasification (Krupp-Koppers²) process; Case II, the Shell-Koppers process; Case III, the Lurgi process.

The MAR used in gasification is produced during the deashing process in SRC-I production. Two deashing processes have been considered for the Demonstration Plant: filtration (produces filter cake MAR) and Kerr-McGee critical solvent deashing (produces K-MAC MAR). Therefore, Cases I and II were first compared to a Base Case using filtration deashing, and then Case III was compared to a Base Case using Kerr-McGee deashing.

For comparison, a total plant concept for the production of hydrogen has been considered; therefore, facilities for oxygen production, coal and MAR gasification, shift, acid gas removal, sulfur recovery, and hydrogen compression have been included in the evaluation.

Similar process units downstream of the gasification section are used for all methods. No attempt is made to optimize downstream process facilities by employing different (or optimal) processes or designing for different (or optimal) temperature and pressure levels to suit each individual gasification process.

The economic evaluation indicates that both GKT (Case I) and Lurgi (Case III) gasification processes involve higher annual operating costs than Texaco gasification (\$5.0 and 2.18 MM, respectively). However, Case II (Shell-Koppers process) annual operating costs are \$1.0 MM less than those for the Texaco process. Additional test work on all technologies is recommended before choosing the Demonstration Plant design. Also, after these studies

¹These studies were conducted during Phase 0. Subsequent to these studies major design changes have altered the Base Case for the Demonstration Plant. The SRC deashing process currently specified is Kerr-McGee critical solvent deashing (CSD). Inclusion of an expanded-bed hydrocracker has significantly increased the amount of makeup hydrogen required. Also, additional data has shown that the slurry concentration achievable is lower than the value used in these studies. This significantly penalizes the Texaco process. The GKT process evaluated in this study used two-headed gasifiers, which is a disadvantage when compared to the same process presently modified to use four-headed gasifiers and now recommended over Texaco. For further information refer to a report by Bixler and Kuhns (1980).

²A subsidiary company, GKT (Gesellschaft für Kohle Technologie), was organized by Krupp-Koppers to market its technology in the U.S. under the name GKT coal gasification. Earlier reports refer to the original name, Koppers-Totzek (K-T) gasification process.

were completed, major changes altered the design basis for supplemental hydrogen production. This fact, together with more recent information and experimental data, significantly penalizes the favorable Texaco process economics reported herein.

TEXACO GASIFICATION VS. GKT COAL GASIFICATION AND THE SHELL-KOPPERS PROCESS

Process Design

Four areas of the Demonstration Plant are discussed: gasification, gas treating, compression, and sulfur recovery. Process design is based on the Project Design Criteria Manual (Phase 0), which defines product requirements in terms of composition and operating conditions and gives raw material compositions.

Downstream of the gasification section the design was based on single-train operation, although the cost estimate includes a complete spare hydrogen compression train and adequate spares for other areas.

Gasification. The system designed for the Texaco process (Base Case) and the Shell-Koppers process (Case II) produces hot, water-saturated, particulate-free synthesis gas containing hydrogen and carbon monoxide. Design is based on single-train operation, although a complete spare train is included to ensure achievement of the overall facility on-stream factor.

The gasification section for the GKT process (Case I) produces cooled, particulate-free synthesis gas and is based on three-train operation, although a spare gasification train is included.

Design capacities for the three cases are summarized in Table 1.

Gas Treating. The Selexol process removes the acid gases from the shifted gasifier effluent. Design capacities are provided in Table 2. Specifications were the same for all three cases: hydrogen, 95.0 mol % (min); carbon monoxide, 3.0 mol % (max); nitrogen and argon, 2.5 mol % (max); carbon dioxide, 2,000 ppmv (max); methane, 1,600 ppmv; hydrogen sulfide, 5 ppmv (max).

Compression. The hydrogen compression unit compresses the makeup hydrogen from the Selexol unit and the recycle hydrogen from the hydrogen purification unit, providing high-pressure (HP) hydrogen for the SRC process unit. Design capacities are shown in Table 3.

Sulfur Recovery. The Claus unit and the Beavon sulfur removal unit process all acid gases generated in the Selexol unit, the diethanolamine (DEA) unit, and the ammonia/sulfide water stripping unit. Design capacities for this area are included in Table 4.

Process Description

The flow processes for the Base Case, Case I, and Case II are diagrammed in Figures 1, 2, and 3, respectively.

Gasification Area. Filter cake from the SRC deashing unit in the liquefaction area is gasified with the addition of some coal into environmentally acceptable slag for disposal and synthesis gas by partial oxidation. Carbon monoxide and water vapor in the synthesis

gas are converted to hydrogen and carbon dioxide by passing the gas over a sulfur-resistant shift catalyst.

Feed Preparation Section.

BASE CASE (TEXACO COAL GASIFICATION). This section produces a water slurry (proper percentage solid concentration) from coal, filter cake, and a clarifier underflow. Equipment for ground coal and filter cake surge storage and feeding and for preparation and storage of a gasifier slurry of the coal and filter cake is included, as well as a clarifier underflow recycle. A single train of major equipment is provided. Sparing of pump services plus a minimum of 16-hr storage of feed slurry is provided.

CASE I (GKT). In the feed preparation section, coal and filter cake are ground to proper size and mixed; the mixture enters the coal-MAR production bin. The solid feed is then delivered by a pneumatic (N_2) conveying system to the gasifier service bins (one pair of bins for each two-headed gasifier). Each service bin feeds, via a rotary feeder, one feed bin, which in turn feeds two coal-feed screw conveyors. These conveyors transport the coal-MAR feed to the gasifier burners.

CASE II (SHELL-KOPPERS). In the feed preparation section, coal is ground to the required size, and filter cake is ground to a size 100% less than 50 μm and 50% less than 5 μm . The mixture of ground coal and filter cake is fed into a reaction chamber through diametrically opposed feed nozzles.

Gasification and Scrubbing Section.

BASE CASE (TEXACO). This section produces hot, water-saturated, particulate-free synthesis gas containing a total of 50.90 MM scfd hydrogen and carbon monoxide. Design is based on a single-train operation. The water slurry, containing total solids of the proper percentage by weight (coal, filter cake, recycle carbon, and ash), is preheated in a steam heat exchanger and then partially oxidized under high pressure and temperature. The hot gas is cooled by water quenching; final carbon and particulates are removed in a scrubbing section. The saturated product gas has a steam to dry gas ratio of 2:1.

CASE I (GKT). The gasification section produces cooled, particulate-free synthesis gas containing a total of 50.90 MM scfd hydrogen and carbon monoxide. Design is based on three-train operation. The screw conveyors feed the gasifier burners, which are located 180° apart and directed toward the center of each gasifier. Preheated oxygen and steam carry the coal through the burners into each gasifier.

The oxygen, steam, and coal-MAR mix react at a slightly positive pressure (about 0.6 psig) to gasify the carbon and volatile matter of the feed mix and to convert the ash into molten slag. The gas exiting the gasifier is water quenched to solidify entrained slag droplets.

After water quenching, the gas and entrained particles of ash and unreacted carbon from each gasifier pass through a waste heat boiler, where 1,050 psig of saturated steam is produced. Gas leaves the waste heat boiler at about 450°F and enters a cluster of parallel cyclone separators, where about 90% of the entrained particulates are removed. From each cluster of cyclone separators, the gas enters a saturator-cooler, where the raw gas is adiabatically saturated with water leaving Theisen-type mechanical separators (disintegrators) located downstream.

Gas leaves each saturator-cooler and enters the disintegrator system, where entrained particulates are reduced to 10 mg per normal cubic meter (dry basis). From the disintegrator system gas enters a mist eliminator packing and then a final cooler, where it is indirectly cooled with water.

From each final cooler, gas flows to a gas blower (one per gasifier train), which regulates pressure in each gas cooling and cleaning train. At all points in the system, the gas is under

a positive gauge pressure. Gas then enters a common floating-roof gas holder, which provides surge capacity and facilitates control of the gas compressor located downstream. From the holder, gas passes through a common irrigated electrostatic precipitator, which reduces the entrained particulate loading to 0.2 mg per normal cubic meter (dry basis) or 0.0001 grain per standard cubic foot (dry basis).

Gas from the electrostatic precipitator then flows to the suction of the syngas compressor at approximately 15.0 psia. The compressed syngas will then be ready for processing in the shift section.

CASE II (SHELL-KOPPERS). The gasification section produces hot, water-saturated synthesis gas containing a total of 50.90 MM scfd hydrogen and carbon monoxide. Design is based on single-train operation. A mixture of pulverized dried coal and filter cake MAR is fed at 565 psia into a reaction chamber through diametrically opposed feed nozzles. This mixture reacts with oxygen-steam to produce a crude syngas and a molten slag. The bulk of the molten slag is solidified and fractured in a water quench system in a bottom compartment of the reactor for removal and disposal through a lock hopper and slag removal tank.

The hot synthesis gas from gasification is quenched with condensate to a temperature above the water dew point, where the bulk of the entrained solids separates in a cyclone for recycle to the gasifier. The synthesis gas is further quenched and scrubbed in a direct water contact system to remove the last traces of entrained solids. This contact scrubbing occurs at about the water dew point of the gas. In reaching this temperature, the sensible heat from the gas has generated a major portion of the steam needed for downstream shift conversion.

Shift Section. For all cases, the shift section is designed to shift more than 97% of the carbon monoxide in the partial oxidation (POX) effluent gas to hydrogen in the presence of sulfur. This results in a product gas, after acid gas removal, containing a total of 50.90 MM scfd hydrogen and carbon monoxide with an overall hydrogen purity of about 96%. Design will be based on single-train operation to achieve the overall facility on-stream factor.

The particulate-free syngas from the gasification section is first preheated by exchange with the first shift reactor effluent, and then shifted in three stages with interstage cooling. The hot shifted gas from the third stage is cooled to design temperature and condensed water is separated; the gas is ready for further processing in the Selexol unit. In Case II, the gas is compressed to 743 psia before further processing.

Gas Treating Area. Gas treating removes undesirable contaminants (H_2S , COS, CO_2 , and HCl) from the various gas streams generated in the Demonstration Plant. Contaminant levels range from large percentages of the total gas stream to, in some cases, only parts per million.

Three major processing units define this area: the Selexol unit removes acid gases (H_2S , CO_2 , and COS) from the makeup hydrogen stream generated in the gasification unit; a two-stage DEA unit purifies an HP hydrogen-rich stream as well as an LP fuel gas stream; the ammonia/sulfide water stripping unit treats sour water that is produced throughout the plant.

The Selexol process is a proprietary process of the Allied Chemical Corporation. Selexol is an organic solvent that possesses an outstanding capacity to absorb acid gases from HP gas streams. The Selexol unit treats the HP makeup hydrogen stream generated in the gasification unit. The process is specifically tailored to selectively remove H_2S from the gas stream, followed by bulk removal of CO_2 . The selective processing scheme results in the generation of an H_2S -rich acid gas that can be fed directly to a conventional Claus sulfur

recovery process, as well as a CO₂-rich gas stream that can be vented to the atmosphere without further processing. The sweetened hydrogen gas goes to the hydrogen compression unit.

Compression Area. The hydrogen compression unit compresses the makeup hydrogen from the Selexol unit and the recycle hydrogen from the hydrogen purification unit. These hydrogen streams provide the hydrogen required in the SRC process unit. The makeup hydrogen stream is compressed from 700 to 1,865 psia, while the recycle hydrogen stream is compressed from 1,460 to 2,315 psia.

Sulfur Recovery Area. The sulfur recovery unit (SRU) assures that the plant tail gases are environmentally acceptable and can be vented directly to the atmosphere; it also produces 200 lrd of salable sulfur. A portion of the SRU treats an LP fuel gas stream to remove residual sulfur compounds. The SRU contains two major processing units:

- The Claus unit treats the acid gases leaving the gas treating area. The H₂S in the acid gases is converted to elemental sulfur, while ammonia is decomposed to form nitrogen:

The product sulfur is condensed by generating 75 psig of steam. The condensed sulfur drains to the pit, while the tail gas is sent to the Beavon sulfur removal unit (BSRU) for further processing.

- The BSRU processes Claus tail gas and export fuel gas. All sulfur compounds in the tail gas are converted to hydrogen sulfide. In separate Venturi absorbers, the hydrogen sulfide is scrubbed from the Claus tail gas and export fuel gas and is subsequently converted to elemental sulfur. The sulfur is melted and separated from the Stretford solution and then sent to the Claus sulfur pit. Reduced Stretford solution is oxidized and passed over a cooling tower, for heat and water balance, to complete the cycle.

Economic Evaluation

Construction Costs. Utility requirements and the heat and material balances for the gas system area have been developed in detail.³ Capital costs were based on factor-type estimates from those developed for the Base Case, except for the gasification section. The capital costs of the gasification section were developed and furnished by the Koppers Company, Pittsburgh, PA. Estimates for the shift section and the gas treating area were developed for individual major equipment, while those for the sulfur recovery area were based on the whole plant. Oxygen plant costs were developed by ICRC. A summary of the delta construction costs (in millions of dollars as of the first quarter of 1979) of the gas systems area is shown in Table 5.

For all three cases, the carbon conversions assumed have to be confirmed by pilot plant testing; therefore, care should be taken in evaluating the delta values. Plant reliability and operability depend on the equipment-sparing philosophy, which also affects the capital costs.

³Schematic process flow diagrams, heat and material balances, and the utility requirements are included in the proprietary version of this report.

Carbon conversion in the GKT gasifier is estimated at 93%, while conversion in the Texaco gasifier is estimated at 98%. Decreasing the carbon conversion in both cases results in unfavorable effects:

- Higher coal feed requirement, resulting in a higher oxygen feed requirement
- Higher production costs
- Lower process efficiency

The high carbon conversion assumed for the Base Case is the result of recycling unconverted carbon back to the gasifier. The remaining unconverted carbon is disposed of along with the slag.

The higher carbon conversion in the Texaco process is offset by the need for a water slurry feed to the gasifier, which demands more oxygen relative to the other processes for the same syngas ($H_2 + CO$) output from the gasifiers. The increased oxygen demand results in a larger coal feed requirement and higher CO_2 and lower CO content in the product syngas.

The GKT process (Case I) operates with a dry coal feed. It produces less CO_2 , which decreases the cost of the acid gas removal process, but it produces more CO, which increases the cost of the shift process.

The Shell-Koppers (Case II) gasifiers produce more CO in the syngas, which has the following effects on the shift section and the Selexol unit:

- For the same CO purity leakage, more steam is needed in the shift section compared to that of the Base Case.
- The decreased POX syngas output (59.09 MM scfd dry vs. 76.60 MM scfd dry for the Base Case) reduced the capacity of the shift section and the Selexol unit.

Also, the final makeup hydrogen from the Shell-Koppers process (Case II) is not as pure as that from the Texaco process (Base Case), which reflects the lower steam to dry gas ratio used for the shift section.

The total net steam export from the gasification and shift sections of the Texaco process (Base Case) is higher than that from the GKT process; however, the Base Case produced less HP and LP steam and more medium-pressure (MP) steam. This is because a quench system is used for the Texaco gasifier for heat recovery, while GKT uses a waste heat boiler. However, for Case I, the higher HP steam output is offset by increased capital costs.

The Shell-Koppers gasification section also uses gas quench for heat recovery. With the water slurry feed, the Base Case could acquire enough steam for the shift section. However, the Shell-Koppers quench system, with dry feed, could not produce enough HP steam for the shift section. Therefore, shift effluent boilers have to generate additional steam, which is added prior to the first shift reactor. (However, the Shell-Koppers system described here does represent a self-sustained system for HP steam consumption.)

Since detailed heat recovery for cooling the gasifier shell and the slag is not incorporated in the Shell-Koppers process in this study, this report indicates that no MP or LP steam is produced in the gasification section (LP steam is generated in the shift section). Case II was therefore penalized by assuming that the heat allowance for cooling the gasifier shell and slag will not be recovered as steam at usable pressure levels. Shell-Koppers is developing an insulated brick wall reactor, which, if successful, will reduce the gasifier oxygen requirements listed here.

The operating pressure of the Texaco gasifier is set to satisfy downstream process requirements and gasifier sizing criteria. Ammonia and methane yields will increase with pressure at constant temperature.

The GKT gasifier operates at low pressure, which requires syngas compression for downstream processing. However, the low pressure may offer better plant operability and

require less severe equipment and material specifications. The low oxygen discharge pressure required will reduce capital and operating costs in the oxygen plant.

The Shell-Koppers operating pressure is estimated according to Parsons' interpretation. Shell subsequently advised that a pressure up to 60 bars (855 psig) appeared feasible, but such a level has not been demonstrated. At that level, compression prior to acid gas removal could be eliminated, reducing capital costs and power requirements. Alternatively, a waste heat boiler could be installed to generate HP superheated steam to drive the compressors.

Summary. A comparison of the three cases shows that construction costs for the process units downstream of gasification are the same. Cost differences are found mainly in the oxygen plant and gasification units.

The two-train Texaco, four-train GKT,⁴ and two-train Shell-Koppers gasification units are all estimated to provide an equivalent overall on-stream factor for the Demonstration Plant. The battery limit basis construction cost estimate is comparatively lower for the Base Case.

The economic analysis for all cases can be summarized as follows (see also Table 6) (developed on the basis of delta SRC price assuming a 6,000-tpd plant with no coker):

- The annual capital costs for the four-train GKT gasifier exceed those for the two-train Texaco gasifier by \$3.4 MM. However, about \$1.4 MM is offset by reduced investment in the oxygen plant and oxygen compressor.
- Annual capital costs for Shell-Koppers gasification, shift, acid gas removal, and compression equipment exceed those for Texaco by \$0.8 MM. However, the higher cost is offset by savings in the air separation unit and oxygen compressor of \$1.1 MM.

The Texaco process requires 1,300 tpd of oxygen (two plants at 750 tpd each) delivered at 1,200-psig pressure; the GKT process requires only 1,090 tpd of oxygen (two plants at 600 tpd each) delivered at 25-psig pressure; the Shell-Koppers process requires 950 tpd of oxygen (two plants at 550 tpd each) delivered at 550-psig pressure.

In annual operating costs, the GKT facility uses 49 tpd less coal (\$0.6 MM/year), but that savings is offset by lower power consumption in the Texaco process (7,360 kW less, or \$2.1 MM/year). Texaco also has the advantage of generating net surplus steam equal to 6,030 kW (or \$1.7 MM/year).

The Shell-Koppers process also uses less coal (182 tpd, \$2.1 MM/year) and less power (6,400 kW, \$1.9 MM/year) than the Base Case. However, the savings are offset by the use of by-product steam to drive compressors in the Texaco process (equal to 12,420 kW or \$3.6 MM/year).

For all other items, including fuel gas, cooling water, boiler feedwater, nitrogen, instrument air, catalysts, and chemicals, the GKT and the Shell-Koppers processes have net advantages of \$0.2 and \$0.3 MM/year, respectively.

Conclusions.

- The Base Case (Texaco) shows an annual capital cost savings of \$2.0 MM, which, when combined with the annual operating advantage of \$3.0 MM, results in an overall net annual savings of \$5.0 MM compared to GKT (Case I). This is equal to 11.3¢/MM Btu of SRC solid produced.
- Case II (Shell-Koppers) shows an annual capital cost savings of \$0.3 MM, which, when combined with an annual operating advantage of \$0.7 MM, results in an overall

⁴The gasification unit is based on the use of two-headed gasifiers in this study.

net annual savings of \$1.0 MM compared to the Base Case. This is equal to 2.3¢/MM Btu of solid SRC produced.

To keep these numbers in perspective, the following uncertainties should be noted:

1. Texaco gasification is based on the use of a certain weight percent slurry concentration. While this value is appropriate, it is based on limited tests in the pilot plant with filter cake material and on somewhat more extensive pilot plant and design experience with coal. A reduction in the slurry concentration would require a larger oxygen plant and additional coal feed, and reduce the "cold gas" efficiency.
2. The Texaco gasification process is based on 98% conversion of carbon in the coal feed to CO and CO₂. A reduction in this value would increase coal feed requirements and modestly increase oxygen needs.
3. The GKT process described is based on two-headed gasifiers. Had the estimate been prepared for commercial plant size, four-headed gasifiers would be used, which results in a decrease in the relative costs for GKT (estimated at \$7 MM capital savings, or \$1.4 MM/year capital charge).
4. The equipment design basis for GKT is better established than that for the Texaco process because there are more operating GKT facilities.
5. The Shell-Koppers design is conservative relative to its future potential to operate at high pressure with lower heat loss or with the generation of HP steam.

Each of factors 1-4 could reduce the economic advantage currently shown for the Texaco process, and combined they would eliminate it. Factors 1 and 5 would increase the savings for the Shell-Koppers process. Consequently, additional test work on all technologies is recommended before choosing a Demonstration Plant design.

TEXACO COAL GASIFICATION WITH KERR-McGEE ASH CONCENTRATE (K-MAC) VS. LURGI COAL GASIFICATION WITH K-MAC

The coal gasification systems compared in this section use a mixture of Kentucky #9 coal and ash concentrate from the Kerr-McGee (K-M) deashing process (K-MAC). The Base Case is the Texaco coal gasification process (with total direct gas quench); it is compared with the Lurgi process with waste heat recovery (Case III).

The evaluation was made in the same terms as the previous study: technical feasibility, plant reliability and operability, feed requirements, process capacity requirements, product purity, overall utility requirements, and capital costs.

Process Design

The same four plant areas covered in the first section of this report were examined here. The design of the gasification area was based on single-train operation for the Texaco process and two-train operation for the Lurgi process. Again, a complete spare gasification train and compression train, plus adequate spares for other areas, are included to ensure achievement of the overall on-stream factor for the entire facility; these are included in the cost estimates.

The capacity of the gasification area is designed for the required makeup hydrogen production, allowing 1% total gas losses through the entire hydrogen-producing facility. The design capacities for both cases are summarized in Table 7.

The gas treating area consists of the Selexol, DEA, and ammonia/sulfide water stripping units. Only the Selexol unit is included for the subject study; it removes acid gases from the shifted gasifier effluent. A comparison of design capacities for both cases is shown in Table 8. Specifications were the same: hydrogen, 95.0 mol % (min); carbon monoxide, 3.0 mol % (max); nitrogen and argon, 2.5 mol % (max); carbon dioxide, 2,000 ppmv (max); methane, 1,600 ppmv;⁵ hydrogen sulfide, 5 ppmv (max).

Design capacities for compression and sulfur recovery are detailed in Tables 9 and 10, respectively.

Oxygen from the air separation unit is available at 1,025.0 psig and 250°F for the Base Case (Texaco) and 435.0 psig and 250°F for Case III (Lurgi). The composition breakdown is 99.50 mol % O₂, 0.20 mol % N₂, and 0.30 mol % Ar (totals 100%) for both cases.

Process Description

Figures 4 and 5 outline the process flow for the Texaco Kerr-McGee and Lurgi Kerr-McGee Cases, respectively.

Gasification Unit. Feed Preparation Section.

TEXACO KERR-McGEE CASE. This section produces a water slurry of the proper percentage solid concentration from coal, Kerr-McGee ash concentrate (K-MAC), and a clarifier underflow. Included is equipment for ground coal and K-MAC surge storage and feeding and for preparation and storage of a gasifier slurry of the coal and K-MAC, together with a clarifier underflow recycle from the gasification section. A single train of major equipment is provided. Sparing of pump services together with a minimum of 16-hr storage of gasifier feed slurry should achieve an adequate on-stream factor for the facility.

LURGI KERR-McGEE CASE. The K-MAC at 400°F from the SRC deashing unit is briquetted to proper size and transported by an enclosed conveyor into the K-MAC feed bin. For initial start-up, coal of proper size is conveyed with an enclosed belt into a coal feed bin. The K-MAC or start-up coal is then withdrawn into the atmospheric lock of the Lurgi gasifier lock-hopper system, the bottom closure being closed. When the lock is filled, the top closure is also shut and the lock is pressurized with nitrogen to reactor pressure. The contents of the lock are discharged through the opened bottom closure into an intermediate hopper, which in the case of fixed-bed gasification is arranged directly above the coal distributor.

Gasification and Scrubbing Section.

TEXACO KERR-McGEE CASE. The gasification section is designed to produce gas containing a total of 58.08 MM scfd hydrogen and carbon monoxide for the subsequent shift section. The process is the same as that described in the first section of this report, except that K-MAC is used instead of filter cake.

LURGI KERR-McGEE CASE. The gasification section produces hot, particulate-free synthesis gas containing a total of 59.56 MM scfd hydrogen and carbon monoxide for the subsequent shift section. Design is based on two-train operation, although a complete spare train is included to ensure the achievement of the overall facility on-stream factor.

The Lurgi gasifier reacts K-MAC with steam and oxygen in countercurrent flow in a slowly moving bed. The steam/oxygen ratio determines the temperature in the combustion

⁵The methane content will exceed this limit in the Lurgi Case. No credit or penalty was assigned to the Lurgi Case for the excess methane content of the product hydrogen.

zone. This temperature is selected to meet two requirements: (1) the temperature must be below the ash fusion point; (2) the temperature must be high enough to ensure optimum/maximum gasification of the coal/K-MAC. Thus, the steam/oxygen ratio must be determined for each feed.

The crude gas leaving the gasifier contains carbonization products such as tar, oil, naphtha, phenols, ammonia, traces of coal or K-MAC, and ash dust. This crude gas is passed through a scrubber, where it is washed by water and circulating gas liquor and cooled to 400°F. As higher boiling tar fractions are condensed, the wash water (gas liquor) contains tar to which the coal/K-MAC and ash dust are bonded. Washed gas is sent to a reformer for converting C_1 , C_2 , and naphtha to H_2 and CO. Oxygen is used to thermally support the reforming reaction.

As far as catalytic reforming in the presence of sulfur is concerned, a catalyst required to handle the amount of sulfur in the present gasifier effluent gas has not yet been commercially realized.

Shift Section.

TEXACO KERR-McGEE CASE. The shift section is designed to shift more than 97% of the carbon monoxide in the POX effluent gas to hydrogen in the presence of sulfur. This results in a product gas, after acid gas removal, containing a total of 58.08 MM scfd hydrogen and carbon monoxide with an overall hydrogen purity of about 97%. Design will be based on single-train operation. The process is the same as described in the previous section (Texaco vs. GKT and Shell-Koppers).

LURGI KERR-McGEE CASE. The shift section shifts more than 92% of the carbon monoxide in the POX effluent gas to hydrogen in the presence of sulfur. This results in a product gas, after acid gas removal, containing a total of 59.37 MM scfd hydrogen and carbon monoxide with an overall hydrogen purity of about 96%. Design is based on single-train operation, aiming at achievement of the overall facility on-stream factor.

The reformed syngas effluent from the catalytic reformer is first cooled to 580°F before feeding into the first shift reactor. This gas stream is then shifted in three stages with interstage cooling. The hot shifted gas from the third stage, after cooling to the design temperature, is sent to the suction of a boosting compressor for compression. The compressed gas is then ready for further processing in the gas treating area.

Gas Treating (Selexol Unit). The Selexol process is selected to treat the raw hydrogen gas from the shift section of the gasification unit; a description is provided in the first section of this report.

Compression Unit. See the previous study for a process description. The design is based on single-train operation, though a complete spare compression train is included.

Sulfur Recovery Unit. The sulfur recovery unit consists of the Claus unit and the Beavon sulfur removal unit, which are described in detail in the first section. The Claus unit is designed to treat acid gases leaving the gas treating units. The H_2S in the acid gases is converted to elemental sulfur while ammonia is decomposed to form nitrogen. The BSRU is designed to process the Claus tail gas and the export fuel gas.

Economic Evaluation

Utility requirements and the heat and material balances for the gas systems area have been developed in detail.⁶ Capital costs except for the gasification section were derived

⁶The schematic process flow diagrams, heat and material balances, and utility requirements are included in the proprietary version of this report.

based on factor-type estimates from the capital costs developed for the Texaco Kerr-McGee process. The capital cost estimate for the gasification section was developed and furnished by Lurgi. While factor-type estimates were developed for individual major equipment of both the shift section and the gas treating area, factor-type estimates were developed based on the whole plant for the sulfur recovery area. Oxygen plant and utility costs were developed and furnished by ICRC. Delta construction costs (in millions of dollars as of the first quarter of 1979) for the gas systems area are summarized in Table 11.

Summaries of the delta project costs, delta annual utility costs, and the delta annual operating costs for the Lurgi case as compared to the Texaco Kerr-McGee (K-M) case have been developed. Data were based on the following assumptions:

- Texaco gasifier: proper percentage of water slurry feed and 98% total carbon conversion.
- Lurgi gasifier:
 - a. 95.8% total carbon conversion (including tar, oil, and phenol formed in the gasifier).
 - b. The K-MAC is assumed to be briquetted and gasified in the Lurgi gasifier without any adverse effect.
 - c. The Lurgi gasifier could be designed so that the Kentucky #9 coal, with a high swelling index and a high caking index, will be gasified without any caking problem. Coal is used for start-up purposes only.

These assumptions have to be confirmed by appropriate testing. Therefore, care should be taken in evaluating the delta values for both cases. Plant reliability and operability depend on the equipment-sparing philosophy, which also affects the capital costs of the plant.

The POX syngas compositions reflect operating conditions used in the two different gasification systems. The high gas temperature in the Texaco gasifier will yield a gas with a low concentration of methane and no heavier hydrocarbons. On the other hand, the relatively low gas temperature in the Lurgi gasifier will yield a gas with high concentrations of methane and ethane in addition to the undesirable products naphtha, oil, and tar. For hydrogen production, the methane, ethane, and naphtha in the syngas after gas scrubbing and cleanup steps would be "reformed" into hydrogen in a "reformer." A reforming catalyst suitable for the high sulfur content contained in the gasifier effluent has not yet been commercially demonstrated.

The superheated steam feed and relatively lower gasifier operating temperature resulted in a lower oxygen requirement for the Lurgi case compared to the Texaco case. Although oxygen is required to provide heat for the reforming process, the total oxygen requirement (for both the gasifier and the reformer) in the Lurgi process is still lower compared to that for the Texaco case.

The substantially lower CO content in the shift feed of the Lurgi process signifies that a lower steam to dry gas ratio is required for the shift operation. The lower hydrogen purity in the final makeup product is primarily due to the high methane content in the gas.

While the total amount of net steam export from the gasification and shift sections is higher in the Texaco case, it also produced less HP but more MP and LP steam. The discrepancy is due to the fact that a quench system is used for the Texaco gasifier, while an HP steam generating system is used for heat recovery from the reformer effluent in the Lurgi case. The larger amount of HP steam generated is realized at the expense of higher capital cost requirement in the Lurgi process.

The utility analysis showed that import of HP steam is required for the Lurgi gasifier.

The process scheme of maximizing HP steam generation was selected for the Lurgi case to minimize the import of HP steam. The direct quench process is not beneficial to

the Lurgi design because the gasifier effluent gas is low in carbon monoxide and contains adequate steam. The high process steam consumption by the Lurgi gasifier is required to prevent the ash from slagging in the bottom of the gasifier. The substantial differences in total compressor horsepower needs reflect the effect on power requirements due to different gasifier operating pressures as well as the different process oxygen requirements. The syngas feed pressure prior to the Selexol unit for both cases is 741 psia. While the Texaco case requires a higher oxygen compressor discharge pressure, the Lurgi case requires an additional compression section prior to the Selexol unit.

The large difference in the makeup water rates for the two gasification processes is mainly due to the water slurry feed required in the Texaco process.

Comparing the two cases, only slight differences in construction cost are realized for the process units downstream of the gasification area. The major differences in construction and thus the total delta project costs between the Lurgi and Texaco processes are in the gasification and oxygen units. Both the two-train Texaco gasification unit and the three-train Lurgi gasification unit are estimated to provide an equivalent overall on-stream factor for the Demonstration Plant. The Lurgi case is about \$10.36 MM (early 1979 dollars) more expensive than the Texaco K-M case in total project costs.

Delta annual utility costs were developed by ICRC based on the delta utility requirements. The Lurgi case results in an additional \$111 M in annual utility costs when compared to the Texaco K-M case.

Using a 20% capital related charge rate, including 4% for maintenance, the delta annual operating cost increase for Lurgi over Texaco is \$2,183 M. Thus, the major incremental operating costs incurred with the Lurgi process are capital related charges, because the loss of steam credits was compensated by the savings in electric power.

Briquetting of MAR for the Lurgi gasifier has not been commercially demonstrated and a detailed process design has not been developed in this study. Therefore, an actual construction cost estimate has not been made. A dollar allowance is estimated instead by extrapolating from cost information furnished by the Conoco Coal Development Company.

REFERENCES

- Bixler, A. D., and A. R. Kuhns. 1980. GKT coal gasification process is recommended over Texaco. Pages 82-103 in SRC-I quarterly technical report, Vol. 1, April-June 1980. Draft. (International Coal Refining Co., Allentown, Pa.)

Table 1

Gasification Section Design Capacities:
Texaco vs. GKT and Shell-Koppers

Plant capacity	Texaco (Base Case) required/design	GKT (Case I) required/design	Shell-Koppers (Case II) required/design
(H ₂ + CO): mol/hr	5,534/5,592	5,534/5,592	5,534/5,592
MM scfd	50.40/50.90	50.40/50.90	50.40/50.90

Table 2

Gas Treating Area Design Capacities:
Texaco vs. GKT and Shell-Koppers

Plant capacity	Texaco (Base Case)	GKT (Case I)	Shell-Koppers (Case II)
Shifted syngas:			
mol/hr (dry)	11,469	10,874	10,525
MM scfd (dry)	104.45	99.03	95.86
Product hydrogen (no loss basis) capacity (H ₂ + CO):			
mol/hr	5,592	5,589	5,592
MM scfd	50.90	50.90	50.90

Table 3

Compression Area Design Capacities:
Texaco vs. GKT and Shell-Koppers

Makeup hydrogen	Texaco (Base Case)	GKT (Case I)	Shell-Koppers (Case II)
Capacity: mol/hr	5,719	5,722	5,706
lb/hr	18,412	19,808	19,017
MM scfd	52.09	52.11	51.96
Suction (psig/°F)	685.5/84.0	685.5/79.0	685.5/76.0
Discharge (psig, normal/maximum)	1,850.5/2,250.5	1,850.5/2,250.5	1,850.5/2,250.5
Recycle hydrogen (the same for all cases)			
Capacity: mol/hr		7,485	
lb/hr		33,341	
MM scfd		68.17	
Suction (psig/°F)		1,445.50/63.0	
Discharge (psig, normal/maximum)		2,300.5/2,700.5	

Table 4

Sulfur Recovery Area Design Capacities:
Texaco vs. GKT and Shell-Koppers

	Texaco (Base Case)	GKT (Case I)	Shell-Koppers (Case II)
Claus unit			
Standard plant size ^a (ltd)	299	298	294
Sulfur in feed (ltd)	191	189	185
Sulfur recovery (%)	95.6	95.6	95.5
Beavon sulfur removal unit			
Claus tail gas capacity (MM scfd)	25.09	25.35	25.08
Export fuel gas (MM scfd)	5.13	5.12	5.12
Design sulfur recovery rate (ltd)	11.50	13.22	12.97

^aThe standard plant size is used for a curve-type cost estimate. It is derived based on the volume of tail gas and represents the long tons per day (ltd) of sulfur that would be in the feed if it contained 90% H₂S and no NH₃.

Table 5

Gas Systems Area Delta Construction Costs:
Texaco vs. GKT and Shell-Koppers

	GKT (Case I) ^a (MM \$)	Shell-Koppers (Case II) ^b (MM \$)
Gasification unit	+19.11	+7.46
Selexol unit	-0.65	-0.97
Claus unit	0.0	0.0
Beavon sulfur removal unit	0.0	0.0
Compression unit	0.0	0.0
Total delta construction cost	+18.46	+6.49
Oxygen plant delta cost	-7.00 ^c	-5.50 ^c

^aAll positive values represent savings for the Texaco process over GKT.

^bAll positive values represent savings for the Texaco process over the Shell-Koppers process.

^cThis cost includes constructed costs, home office, engineering, and fees, furnished by ICRC.

Table 6

Economic Analysis of Texaco, GKT, and Shell-Koppers Processes

	Annual revenue ^{a,b} differential (MM \$)	Delta SRC ^{a,b} selling price (¢/MM Btu)
Texaco (Base Case) vs. GKT (Case I)		
Capital charge (excluding ASU) ^c	+3.4	+7.7
Air separation unit capital charge ^c	-1.4	-3.2
Coal at \$1.40/MM Btu (49 tpd less for GKT)	-0.6	-1.4
Purchased power at 36 mills/kWhr (7360 kW more for GKT)	+2.1	+4.8
Power equivalent of steam at 36 mills/kWhr	+1.7	+3.9
Other items	<u>-0.2</u>	<u>-0.5</u>
Net	+5.0	+11.3
Texaco (Base Case) vs. Shell-Koppers (Case II)		
Capital charge (excluding ASU) ^c	+0.8	+1.8
Air separation unit capital charge ^c	-1.1	-2.5
Coal at \$1.40/MM Btu (182 tpd less for S-K)	-2.1	-4.8
Purchased power at 36 mills/kWhr (6400 kW less for S-K)	-1.9	-4.3
Power equivalent of steam at 36 mills/kWhr	+3.6	+8.2
Other items	<u>-0.3</u>	<u>-0.7</u>
Net	-1.0	-2.3

^a Costs are in December 1979 dollars (330 operating days/year). Energy-related prices are projections for the year 2000 in 1979 dollars.

^b Negative numbers indicate savings achieved by switching to GKT or Shell-Koppers, respectively.

^c ASU, air separation unit. Based on a 20% capital charge rate. This rate allows for a 65/35 debt/equity ratio, 15% discounted cash flow (DCF) return on equity, and an interest rate of 9% per annum. Plant operating life is 20 years. A 13-year depreciable life with double declining balance switching to straight line is used. Investment tax credit is taken at 10%. Also included in the capital charge is an allowance for maintenance material and labor at 4% of depreciable investment.

Table 7

Gasification Area Design Capacities: Texaco vs. Lurgi

Plant capacity	Texaco (Base Case) required/design ^a	Lurgi (Case III) required/design ^b
Hydrogen: mol/hr	6,223/6,286	6,223/6,435
MM scfd	56.68/57.25	56.68/58.61
Hydrogen purity	95% min	95% min

^aThe design capacity is based on 101% of the actual product hydrogen requirement by gasifying all available K-MAC plus supplemental coal.

^bThe design capacity is based on gasifying all available K-MAC in the Lurgi gasifier. The hydrogen produced is about 3.4% over the actual product requirement.

Table 8

Gas Treating Area Design Capacities: Texaco vs. Lurgi

Plant capacity	Texaco (Base Case)	Lurgi (Case III)
Shifted syngas:		
mol/hr (dry)	11,917	11,397
MM scfd (dry)	108.54	103.80
Product hydrogen (no loss basis) capacity:		
mol/hr	6,286	6,435
MM scfd	57.25	58.61

Table 9

Compression Area Design Capacities: Texaco vs. Lurgi

Makeup hydrogen	Texaco (Base Case)	Lurgi (Case III)
Capacity: mol/hr	6,455	6,701
lb/hr	17,557	19,438
MM scfd	58.79	61.03
Suction (psig/°F)	685.5/76.0	686.5/69.0
Discharge (psig, normal/maximum)	1,850.5/2,250.5	1,850.5/2,250.5

Recycle hydrogen (the same for both cases)

Capacity: mol/hr	11,241
lb/hr	49,774
MM scfd	102.38
Suction (psig/°F)	1,445.50/65.0
Discharge (psig, normal/maximum)	2,300.5/2,700.5

Table 10

Sulfur Recovery Area Design Capacities: Texaco vs. Lurgi

	Texaco (Base Case)	Lurgi (Case III)
Claus unit		
Standard plant size ^a (ltd)	286	264
Sulfur in feed (ltd)	168	166
Sulfur recovery (%)	95.2	95.7
Beavon sulfur removal unit		
Claus tail gas capacity (MM scfd)	24.31	24.39
Export fuel gas (MM scfd)	6.17	5.90
Design sulfur recovery rate (ltd)	11.80	10.02

^aThe standard plant size is used here for cost estimate purposes. It is derived based on the volume of tail gas and represents the long tons per day (ltd) of sulfur that would be in the feed if it contained 90% H₂S and no NH₃.

Table 11

Gas Systems Area Delta Construction Costs: Texaco vs. Lurgi

	Delta construction cost ^a (MM \$)
Gasification unit	+15.74
Allowance for MAR briquetting ^b	+3.05
Selexol unit	-1.06
Claus unit	-0.25
Beavon sulfur removal unit	-0.28
Compression unit	<u>0.00</u>
Total delta construction cost	+17.20
Estimated oxygen plant delta cost ^c	-10.0

^aThe values shown are the difference realized when comparing the Lurgi Kerr-McGee case with the Texaco Kerr-McGee case. All positive values represent savings for the Texaco case over the Lurgi process.

^bThe dollar allowance estimated here was not based on a detailed process design. It does not represent an estimated construction cost for the K-MAC briquetting unit within the same accuracy of cost estimates for the other units.

^cThis oxygen plant cost includes constructed cost, home office, and engineering fees.

Figure 1
Texaco Process (Base Case for Cases I and II) (with Filter Cake MAR)

Figure 2
GKT Process (Case I) (with Filter Cake MAR)

Figure 3
Shell-Koppers Process (Case II) (with Filter Cake MAR)

SRC-1 QTR—JULY-SEPTEMBER 1980

Figure 4
Texaco Process (Base Case for Case III) (with Kerr-McGee Ash Concentrate)

SRC-1 QTR—JULY-SEPTEMBER 1980

Figure 5
Lurgi Process (Case III) (with Kerr McGee Ash Concentrate)

HYDROGEN GENERATION FOR EXPANDED-BED HYDROCRACKING: TAIL GAS REFORMING VS. COAL GASIFICATION

**S. M. Morris
and A. D. Bixler***

The liquefaction area of the SRC-I Demonstration Plant requires 54 MM scfd of hydrogen to process 6,000 tpd of Kentucky #9 coal (moisture free). This much hydrogen can be made by passing the residue from the Kerr-McGee critical solvent deashing (CSD) process through two four-headed GKT gasifiers. The projected SRC recovery rate of 82.7%, based on the feed to the Kerr-McGee unit (81.8% based on the reaction SRC yield), will provide sufficient SRC rejection to the residue stream to approximately balance the plant's hydrogen requirement.

The expanded-bed SRC hydrocracker facility, when converting one-third of the solid product at maximum rates to distillates, will require an additional 24 MM scfd of hydrogen. During Phase 0 it was assumed that this additional hydrogen would be provided by tail gas reforming, but ICRC now recommends switching to incremental coal gasification in a third four-headed GKT gasifier.

In this report we compare the reforming option with all gasification and provide the following evidence to support our recommendation for all gasification:

- All gasification offers the flexibility to provide additional operability during variations in SRC recovery rates in the Kerr-McGee Process.
- All gasification will cause only a slight decrease in plant efficiency.
- The installed cost differential between options is modest, and all gasification will result in a lower required selling price.
- Finally, the switch will have a negligible schedule impact.

GASIFICATION PLUS REFORMING OPTION (CASE I)

With the reforming option (shown in Figure 1), the entire 6,000 tpd of coal feed goes to the SRC liquefaction process, since the Kerr-McGee ash concentrate stream provides sufficient hydrogen, as well as a small surplus used for hydrotreating fuel oil. Approximately 2,853 tpd of SRC is processed in the SRC solidifier, expanded-bed hydrocracker, and through the delayed coker/calcliner, with one-third or 951 tpd going to each unit.

*ICRC

Hydrogen for the expanded-bed hydrocracker is generated by reforming light hydrocarbons. Efficient use of hydrogen is accomplished by processing the hydrogen in a diethanolamine (DEA) gas treating unit and a cryogenic hydrogen purification unit prior to recycle to the SRC process. The DEA unit removes hydrogen sulfide and carbon dioxide, while the hydrogen purification unit rejects light hydrocarbons from the gas stream. These light hydrocarbons represent about 46% of the plant fuel gas. Additional fuel gas comes from the expanded-bed hydrocracker, the coker/calcliner, and the SRC units.

As shown in Figure 1, a fuel oil hydrotreater provides 215 MM Btu/hr (lower heating value, LHV) of the plant fuel oil requirements (summarized in Table 1). The hydrotreater was incorporated into this scheme in order to obtain a very low sulfur fuel oil, thereby practicing Best Available Control Technology (BACT) and complying with environmental regulations concerning operation in a PSD area (Prevention of Significant Deterioration). The hydrotreater's estimated cost is \$8 MM.

One advantage of this method is that both the design and, following start-up, operation of the expanded-bed hydrocracker are relatively independent of the operation of the remainder of the facility. This simplified the design effort during Phase 0.

A second proposed advantage of reforming is its ability to back up the gasification plant in providing hydrogen for the SRC-I facility operating at maximum turndown. However, it was found that operation of the SRC area at maximum turndown could not be sustained, since the hydrocarbon gases made in the process, if reformed, were not of sufficient quantity to produce the hydrogen required. In addition, it would be necessary to burn a quantity of product liquid fuels in excess of 500 MM Btu/hr (LHV) to satisfy the plant fuel requirements.

ALL-GASIFICATION OPTION (CASE II)

With the all-gasification option (a flow chart and product slate are shown in Figure 2), 93% of the incoming coal (5,590 tpd) is sent to the SRC process, while the remaining 7% (410 tpd) is gasified along with the ash concentrate. About two-thirds of the product hydrogen goes to the SRC process, while the remaining one-third is used in the expanded-bed hydrocracker. Off-gas from the SRC area and a smaller stream from the expanded-bed hydrocracker are both processed through DEA gas treatment and cryogenic hydrogen purification units to recover hydrogen for reuse in the SRC process.

The smaller SRC unit produces 2,658 tpd of molten SRC, which is again divided in three equal parts for processing. The products from the SRC unit, expanded-bed hydrocracker, and coker/calcliner are presented in Figure 2.

The product slate is decreased in proportion to the reduction in the major processing units, with one exception. The medium oil cut from the SRC process actually increases, since the fuel oil hydrotreater has been eliminated. By eliminating the reformer, a major consumer of hydrocarbons for both feed and fuel, more than enough gaseous fuel is available to meet the plant fuel requirements (as indicated in Table 1).

INCREMENTAL GASIFICATION PROVIDES NEEDED FLEXIBILITY

For the gasifier plus reformer option, the Kerr-McGee CSD process presents some potential operating problems that would not exist in a filtration-based facility. These problems exist because SRC recovery is a complex function of coal type, dissolver operating con-

ditions, time and temperature history of SRC feed to the unit, coal ash concentration, and deashing process operating conditions.

Since the gasification facility is sized to produce all of the required hydrogen for the SRC-I process from a residue that contains the 18% SRC losses, any increase in SRC loss for any reason would result in the gasifier train bottlenecking the entire facility. This is true because the residue cannot be stored for a great length of time, as it is pyrophoric and may change flow properties in bulk storage. Two likely reasons for reduced SRC recovery are increases in coal ash content and an overly optimistic SRC recovery design basis.

This problem can be simply illustrated by examining the effect of normal variations in ($\pm 20\%$) coal ash content. When the ash in the coal is high, increased amounts of SRC product would be required to reject the ash from the Kerr-McGee unit. This is true because a minimum SRC/ash ratio in the reject stream is required in order to form a flowable stream and the design point is close to the minimum. The increased SRC losses would result in increased gasifier feedstock. Since the gasifier cannot process more feedstock, and since the residue cannot be stored for more than a few hours, the *entire* facility must be turned down by the amount of ash-in-coal variation. This variation, which ICRC's coal supply consultant estimates at a minimum of $\pm 20\%$, would therefore require a plant throughput variation between -20 and $\pm 0\%$ (the latter because the plant is designed for a peak rate of 6,000 tpd of coal). The inevitable result will be an average rate of throughput some 5-15% lower than design.

A related area of concern is whether the design rate of SRC recovery in the Kerr-McGee process can be achieved. Much uncertainty exists in ICRC's ability to predict the effect of scale-up in the dissolver area on SRC recovery; it is entirely possible that the design recovery cannot be achieved. Minor deterioration of SRC recovery, e.g., from 82.7 to 78.6%, would result in excess gasifier feedstock, and a derating of the entire Demonstration Plant by more than 12%.

Producing hydrogen for the expanded bed hydrocracker operation by coal gasification solves these problems. Three operating gasifiers (plus one spare) will be designed to process any mixture of Kerr-McGee residue and coal to produce 75.5 MM scfd hydrogen (77.5 MM scfd hydrogen plus carbon monoxide). Normally, this would require about four-fifths Kerr-McGee residue and one-fifth coal by weight, with the coal supplying approximately one-fourth of the hydrogen required. If the SRC losses in the Kerr-McGee Unit increased, however, the operator would simply back out an equivalent amount of coal.

PLANT EFFICIENCY WILL DECREASE SLIGHTLY

The plant energy balances for the two cases are compared in Table 2. In addition to the coal feed, the other major plant energy input is electric power. For the gasification plus reforming option, about 68,000 kW is required, compared to about 66,000 kW for all gasification. The reduction in import power in all gasification is achieved by using the excess fuel gas to produce steam, which can be used to drive compressors such as the raw synthesis gas compressor. The 164 MM Btu/hr excess fuel is equal to ca. 107,000 lb/hr of steam (900 psi, 900°F) at 90% fired heater efficiency and roughly 15,000 bhp at 70% turbine efficiency. This represents approximately half the horsepower necessary to drive the raw synthesis gas compressor.

In computing the overall plant efficiency, import power has been evaluated at 9,500 Btu/hr per kW, while both coal and products are rated by higher heating value (HHV). At

65% overall plant efficiency, the gasification plus reforming case enjoys a 1% higher efficiency than the all-gasification case (see Table 2). However, should it become viable to sell the surplus plant fuel to a dedicated customer and replace it with imported power, the efficiency of the all-gasification case would also approach 65%.

INSTALLED COST DIFFERENTIAL BETWEEN OPTIONS IS MODEST

Table 3 shows the differences in capital investment between the gasification and reforming case (Case I) (in which 6,000 tpd of coal is fed to the liquefaction area) and the all-gasification case (Case II) (where 5,590 tpd of coal is fed to the liquefaction area, with 410 tpd used as supplemental gasifier feedstock). (The decrease in coal feed to liquefaction is necessitated by the limit of 6,000 tpd of coal to the entire facility.) A switch to Case II results in a projected capital cost savings of about \$14 MM in 1979 dollars. Two major reasons for the capital cost decrease are (1) the removal of the hydrotreater and (2) the smaller liquefaction area (and downstream processing areas).

Case I figures are based on recent contractor estimates of capital costs for their respective areas—modified where appropriate to accommodate LC-Fining and GKT gasifiers. Table 3 shows a total of \$847.7 MM for this case, which differs from the total project cost of \$1.3 MMM because of the exclusion of escalation, general and administrative expenses (G&A), and certain marketing and R&D subcontracts.

The Case II estimate was developed on a consistent basis with Case I by gross scaling on flow and number of trains. An exponent of 0.65 was used to reflect economies of scale when adjusting equipment size, and an exponent of 0.9 was used to reflect savings in engineering when adjusting the number of trains. For the coker/calcliner and SRC process areas, the difference between Cases I and II involves only the Case II downsizing of the plant.

For the remainder of the process areas, however, the change to all gasification must be taken into account as well as the downsizing. For example, in the gasification area three full-sized gasifier trains must be replaced with four downsized gasifier trains. (Although the size of the gasifier itself is fixed, the syngas cooling and cleaning portions of each train, which constitute the bulk of the total train cost, are subject to downsizing.) The scaling for the air separation unit (ASU) takes into account the net change in requirements to gasify a smaller quantity of MAR (due to downsizing), but with the addition of supplemental coal (410 tpd)—a change from two 600-tpd plants to two 750-tpd plants. For the hydrogen purification unit (HPU), the addition of a new feed stream from the LC-Finer for the all-gasification case just offsets the decrease in flow due to downsizing the SRC facility. And for the LC-Finer, a net increase in compressions costs (to compress the stream to gas treating and the HPU) reduces the reduction in overall costs that would occur due to downsizing alone.

It should be acknowledged that a brief analysis of this sort is necessarily limited in accuracy. However, it is felt that some savings due to downsized equipment throughout the plant will certainly occur for Case II (all gasification). This analysis provides a good general indication of the relative size of those savings.

The annual operating costs (see Table 4) were determined by assessing the capital charges of the Demonstration Plant as if it were a commercial plant and valuing all products equally. On this basis the all-gasification case (II) has a \$3.9 MM lower annual charge than the gasification plus reforming case, but a higher required average product selling price of 8¢/MM Btu.

For Case II, values take into account the use of excess fuel gas in the plant to generate steam and purchase electricity. Based on the sale of the excess fuel gas, the power cost would increase approximately \$5 MM/year. This would make the total annual charges for the two cases almost the same, but would result in a 6¢/MM Btu lower required selling price for the all-gasification case compared to the gasification and reforming case.

NEGLIGIBLE SCHEDULE IMPACT

The decision to proceed with the all-gasifier case was made prior to the start of work by both Parsons and Rust and prior to the development of equipment specifications by Catalytic and Lummus. The limited amount of rework will not impact the overall project schedule.

Table 1
Plant Fuel Balance

	<u>Hydrocracker hydrogen from</u>	
	Reformer	Gasifier
Fuel requirements (MM Btu/hr)		
Coal handling	88	88
SRC process and deashing	511	476
Coker/calcliner	83	77
Hydrocracker:		
Process	31	29
Reformer ^a	370	0
Other	<u>43</u>	<u>42</u>
Total	1,126	712
Fuel gas available	911	876
(MM Btu/hr) (LHV)		
Fuel oil required	215	0
(MM Btu/hr) (LHV)		
Excess fuel gas for steam generation	0	164
(MM Btu/hr) (LHV)		

^aIncludes reformer feedstock requirement.

Table 2

Overall Plant Efficiency

	Case I (gasification plus reforming)	Case II (all gasification)
Coal input (tpd)	6,000	6,000
Power input (kW)	67,500	65,700
Heat input (MM Btu/hr) (HHV)		
Coal	6,450	6,450
Power	<u>641</u>	<u>624</u>
Total	7,091	7,074
Heat output (MM Btu/hr) (HHV)		
SRC	2,522	2,553
Coker/calcliner	924	862
Hydrocracker	<u>1,192</u>	<u>1,111</u>
Total	4,638	4,526
Overall plant efficiency (%)	65	64

Table 3

Capital Investment Comparison^a
 Reforming vs. All Gasification
 (MM 1979 \$)

Subcontractor	Process area	Case I ^b (gasification and reforming)	Case II ^c (all gasification)
Catalytic	SRC process and deashing ^d	144.2	137.7
Parsons	Gasification ^e	63.9	78.7
	Shift	11.5	13.7
	Gas treatment, compression, and sulfur recovery	51.6	55.2
APCI	Air separation unit	26.1	30.2
	Hydrogen purification unit	9.4	9.4
Lummus	Coker/calcliner ^f	42.6	40.7
	LC-Finer ^g	57.8	56.3
	Reformer	18.6	--
Rust	Coal preparation	36.6	36.6
	Utilities and offsites	100.6	98.3
	Hydrotreater ^h	8.0	--
	Subtotal	570.9	556.8
	Additional project costs ⁱ	<u>276.8</u>	<u>275.5</u>
	Total project cost ^j	847.7	832.3

^aInstalled capital cost including home office costs and fee.

^b6,000-tpd coal feed to liquefaction. No supplemental coal required for gasification area.

^c5,590-tpd coal feed to liquefaction plus 410-tpd supplemental coal feed to gasification area.

^dKerr-McGee deashing.

^eGKT gasifiers. Includes syngas compression.

^fFeed rate equals one-third SRC production rate.

^gFeed rate equals one-third SRC production rate at 85% conversion.

^h500 M Btu/hr hydrotreater.

ⁱAdditional project costs are spare parts, land, license fees, environmental analysis, ICRC engineering, construction manager/contractor (CM/C) costs, contingency, and fee.

^jWhen escalation, G&A, and certain marketing and R&D subcontracts are included, the resultant cost is approximately \$1.3 billion.

Table 4

Annual Operating Costs
6,000-tpd Demonstration Plant with LC-Fining
Kerr-McGee Deashing
(MM 1979 \$/Year at 330 Days/Year)

	Case I ^a (gasification and reforming)	Case II ^b (all gasification)
Feed coal at \$1.40/MM Btu	70.7	70.7
Start-up/shutdown coal allowances at 5% feed	3.5	3.5
Critical solvent at \$0.13/lb	2.1	2.1
Initial catalysts and chemicals ^c	0.2	0.3
Catalysts and chemicals consumption	4.0	4.2
Power at 36 mills/kWhr	19.3	18.8
Operating labor	8.2	7.6
Maintenance material and labor at 4% depreciable investment	33.9	33.3
Operating G&A	2.4	2.3
Start-up costs ^c	<u>2.3</u>	<u>2.3</u>
Total operating expenses	146.6	145.1
Capital charge at 16%	<u>135.6</u>	<u>133.2</u>
Total annualized charges	282.2	278.3
Net products (MM Btu/hr)	4,638	4,526
Required selling price (\$/MM Btu ^d)	7.68	7.76

^aCase I based on 6,000-tpd coal feed to liquefaction.

^bCase II based on 5,590-tpd coal feed to liquefaction plus 410-tpd coal feed to gasifier.

^cExpensed over 20 years.

^dAll Btu's valued equally.

Figure 1
Case I
Gasification and Reforming

NOTE: NUMBERS IN PARENTHESES ARE MM BTU (HHV)/HR. OF NET PRODUCTS. PLANT FUEL GAS AND FUEL OIL FLOWS ARE USED TO MEET PLANT FUEL REQUIREMENTS. H₂ FROM REFORMER TO HYDROCRACKER IS METHANATED H₂.

Figure 2
Case II
All Gasification

NOTE: NUMBERS IN PARENTHESES ARE MM BTU (HHV)/HR. OF NET PRODUCTS. PLANT FUEL GAS FLOW IS USED TO MEET PLANT FUEL REQUIREMENTS. H₂ FLOW FROM GASIFICATION TO HYDROCRACKER IS H₂ FLOW PRIOR TO METHANATION.

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

PRESSURE STAGING EVALUATION DOWNSTREAM OF THE GKT COAL GASIFICATION PROCESS

J. T. Wilkins*

Supplemental hydrogen required for the SRC-I Demonstration Plant's liquefaction process will come from gasification of a mixture of Kerr-McGee ash concentrate (K-MAC), recovered from the SRC deashing step, and supplemental coal.

The GKT coal gasification process, which produces a raw synthesis gas composed mainly of hydrogen and carbon monoxide, will be used. Process steps are: (1) initial syngas compression; (2) sulfur-resistant shift; (3) acid gas removal (Selexol process); (4) final makeup-recycle compression.

The discharge pressure from the downstream syngas compressor sets the operating pressure level for the syngas sour shift process and the subsequent acid gas removal process. The final compression duty for the makeup and recycle hydrogen-rich gas is also determined by the initial syngas compression duty.

This study evaluates two pressure-staging schemes:

- (1) Base Case—initial syngas compression to 827 psia
- (2) Alternate Case—initial syngas compression to 577 psia

The Base Case represents the operating pressure levels for makeup hydrogen processing downstream of the gasification step specified during Phase 0.

The objective of this study is to evaluate the alternate pressure staging arrangement relative to the Base Case. The study includes steps 1-4 mentioned above; results will be used to set the discharge pressure for the syngas compressor for the Phase I engineering design.

SUMMARY AND RECOMMENDATION

An economic comparison of the two cases is shown in Table 1. The Base Case requires less capital investment (4%) and has a lower annual operating cost (6%). The largest differences are found in the shift unit, where lower operating pressures in the Alternate Case necessitate increased equipment size and decreased steam generation, therefore requiring higher capital and operating costs relative to the Base Case. The economic summary is based on steam turbine drive for the syngas compressor; electric motor drive was also evaluated, and the conclusions are the same.

The total delta utility summary is shown in Table 2. Medium-high pressure steam consumption is greater for the Base Case due to the higher compression duty for the syngas compressor. Power consumption, high-pressure steam consumption, cooling water re-

*ICRC

quirement, nitrogen consumption, and shift catalyst consumption are higher for the Alternate Case. Also, lower medium- and low-pressure steam generation is realized for the Alternate Case.

The power penalty for the Alternate Case results from increased compression duty in the makeup-recycle compressor. The overall requirements for the other utilities are higher because of larger equipment and decreased heat recovery. Nitrogen consumption increases because of the higher Selexol solvent flow rate required in the Alternate Case. Increased solvent circulation is in turn caused by lower acid gas partial pressure due to the lower total pressure.

Operating reliability and installation complexity are estimated to be similar for both cases, as is operating experience for both pressure ranges.

On the basis of this study, the Base Case pressure staging arrangement is the preferred and recommended choice. Therefore, initial syngas compression discharge pressure should be specified as high as possible without decreasing the operating reliability of the syngas compressor. The highest operating discharge pressure recommended is 827 psia.

BASIS FOR EVALUATION

During Phase 0 the Base Case included the high-pressure Texaco coal gasification process for producing the makeup hydrogen required by the SRC-I liquefaction step. The pressure chosen (825 psig) to produce the required amount of syngas (~50.9 MM scfd hydrogen plus carbon monoxide) requires operating only a single gasification train. The gasifier operating pressure, moreover, sets the operating pressure for all downstream processing units in the makeup hydrogen facility. The Base Case has been altered to replace the Texaco process by the low-pressure GKT coal gasification process.¹

The GKT gasifier operates slightly above atmospheric pressure; hence, syngas compression is required prior to shift and acid gas removal. The hydrogen-rich gas is required in the SRC process area at a pressure of 2,600 psig.² The discharge pressure from the syngas compressor may be selected between the two limiting pressure levels of 15 psia to some value in excess of 2,600 psia.

The Base Case (shown in Figure 1) is selected such that the shift and acid gas removal steps operate at the same pressure levels determined by Texaco gasification technology. The gas leaving the acid gas removal process is then compressed and combined with a recycle hydrogen-rich stream; the total hydrogen-rich stream is compressed to the required level of 2,600 psia for use in the SRC process area.

A preliminary study was conducted for the overall compression service—syngas (initial) and hydrogen (final). This research (neglecting the shift and acid gas removal steps) indicates that the total annual costs for compression tend to decrease as the syngas compressor discharge pressure decreases. The study focuses on the pressure range of 400 to 1,200 psia.

Also, installation and operating complexity (for the syngas machine) increase as the discharge pressure increases. Above 850 psia, two gears may be required (one between an additional casing), which would greatly complicate the installation. A search of the lit-

¹This decision was based on numerous trade-off studies. The basis for selection is summarized in Bixler and Kuhns (1980).

²This pressure has been increased to 2,750 psig per Revision 1 of the gas systems area Design Basis Memorandum. This change does not alter the conclusions of this study.

erature (Valentine, 1975) and rough calculations also indicate that the optimum pressure level for the Selexol process is about 500 psia for treating a raw gas stream generated via coal gasification followed by sulfur-resistant shift. Based on these preliminary findings, a syngas compressor discharge pressure of 577 psia was chosen for the Alternate Case. (The Alternate Case is diagrammed in Figure 2.)

The raw, washed effluent used to evaluate the two cases is characterized in Table 3. This stream was calculated based on generating 57 MM scfd of hydrogen and carbon monoxide via gasification of Kerr-McGee ash concentrate using the GKT coal gasification process.³ Also, the process criteria used are included (Table 4).

PROCESS DESCRIPTION

The overall process flow diagram (Base Case) is shown in Figure 3; that for the Alternate Case is identical, except for one less stage of syngas compression and one less compressor intercooler.

Syngas Compression and Shift

The washed, raw gasifier effluent is compressed in the syngas compressor from 15 to 827 psia⁴ in a centrifugal machine, which is composed of three casings with five stages of compression. Intercoolers are located between each stage of compression. The gas discharged from the last stage is not cooled and enters the shift unit.

High-pressure steam is added to the gas entering the shift unit so that the steam:dry gas ratio is 1.58 before entering the first shift converter. The steam is derived from three sources:

1. The major portion is generated in a waste heat boiler from the sensible heat recovered from the raw gasifier effluent gas.
2. Another portion is generated in the first shift effluent boiler from the removal of the reaction heat generated in the first shift converter.
3. The final portion is imported from outside the process battery limits.

After steam addition, the gas is heated against the first shift effluent gas and enters the first shift converter. The sulfur-resistant shift catalyst promotes the following reactions:

The first reaction is of primary importance, since maximum hydrogen production is desired. The carbonyl sulfide hydrolysis reaction is also beneficial because H_2S is more economically scrubbed than is COS by the Selexol process.

³Currently, this has been increased to 77.5 MM scfd per Revision 1 of the gas systems Design Basis Memorandum. This increase will require addition of coal in the gasification step at a 1:4 ratio of coal to Kerr-McGee ash concentrate. The gas composition is not expected to differ greatly from that of gasifying only the ash concentrate. Also, the increased flow is not expected to alter the conclusions for this evaluation.

⁴For the Alternate Case, the discharge pressure from the syngas compressor is 577 psia. The compressor is composed of three casings with four stages of compression.

About 81% of the carbon monoxide is converted in the first shift converter. The exothermic heat of reaction is removed by cooling the exit gas in the first shift effluent high-pressure (HP) steam boiler and then in the first shift feed gas exchanger. The gas then enters the second shift converter, where 69% of the entering carbon monoxide is converted. The gas leaving the second shift converter is first cooled by preheating HP boiler feedwater and then enters the third shift converter for final carbon monoxide conversion. Here, ca. 35% of the entering carbon monoxide is converted. The overall conversion of carbon monoxide for the three-converter system is in excess of 96%.

The gas leaving the final shift converter is cooled first in the medium-pressure (MP) and then in the low-pressure (LP) steam boiler. Condensate is removed in a separator. The gas is then cooled in a boiler feedwater preheater, an air cooler, and finally in a water cooler prior to final condensate removal. The condensate streams are combined and routed to the wastewater treating area. The raw hydrogen-rich gas is routed to the Selexol unit for removal of acid gas contaminants.

Selexol Unit

The gas entering the Selexol unit is first filtered to remove particulates and entrained liquid. This gas is then combined with recycle flash gas; the combined stream is then cooled, first in the treated gas cooler and then in the waste gas cooler. The gas enters the bottom of the H_2S absorber, where hydrogen sulfide is selectively absorbed by the Selexol solvent. A CO_2 -saturated solvent solution is used to reduce solvent requirements. This solvent is pumped from the CO_2 absorber feed flash drum in the CO_2 removal section through the H_2S Selexol exchanger, where the solution is chilled against cold, flashing rich solvent. This chilled solution is then fed to the top of the H_2S absorber.

Rich solvent leaving the bottom of the H_2S absorber is let down in two successive stages through hydraulic turbines. The solvent is heated against CO_2 -saturated solvent after the second hydraulic turbine. At each stage following pressure reduction (and heating in the last step), the flash vapors (CO_2 , CO , H_2 , and some H_2S) are separated from the solvent. These gases are compressed and recycled to the raw gas feed stream. This recycle is necessary to minimize hydrogen losses and to produce a stream rich enough in H_2S to feed to the Claus unit for bulk sulfur recovery.

The solvent leaving the LP flash drum is heated in the lean/rich solvent exchanger before entering the H_2S stripper for regeneration. The absorbed acid gases are removed from the solvent by stripping vapors generated in the reboiler by LP steam. The overhead acid gases, after cooling to condense water (providing reflux to the stripper), flow directly to the Claus unit in the sulfur recovery area. The acid gas contains 30% by volume (dry basis) H_2S .⁵

The hot regenerated solvent is pumped from the stripper through the lean/rich exchanger, where it is cooled by heat exchange, and the rich solvent enters the stripper. The cooled, lean solvent combines with the lean solvent from the CO_2 stripper forming the total lean solvent, which flows to the CO_2 absorber.

The gas leaving the H_2S absorber combines with flash gas recycled from the CO_2 HP flash drum and is then mixed with the rich solvent from the bottom of the CO_2 absorber.

⁵The acid gas contains 42% by volume (dry basis) H_2S in the Alternate Case.

The two-phase mixture then flows through two preabsorption chilling steps: (1) the mixture is cooled by heat exchange with cold, flashed rich solvent in the CO₂ absorber feed exchanger; (2) the mixture is chilled in a Freon-refrigerated CO₂ absorption feed chiller. The overall effect is to saturate the solvent at low temperature with CO₂.

The gases separate from the CO₂-saturated solvent and then flow to the bottom of the CO₂ absorber. They then rise through the column, contacting cold, lean Selexol solvent; the remaining CO₂ and COS are removed. The treated hydrogen-rich gas exchanges heat with the incoming feed gas in the treated gas cooler before flowing to the hydrogen compression unit.

Part of the CO₂-saturated solvent is used for H₂S removal; it is first chilled in the H₂S solvent exchanger before entering the H₂S absorber. The remaining solvent is let down through a hydraulic turbine. The flashed gases are compressed and recycled to mix with the H₂S absorber overhead gas stream. The solvent subsequently passes through a second turbine and enters the CO₂ absorber feed exchanger. The solvent is warmed in this exchanger and supplies most of the presaturation cooling duty.

The flashed gases (primarily CO₂) are combined with the CO₂ stripper overhead gas and cool the incoming raw feed gas in the waste gas feed cooler. These gases are then vented to the atmosphere. About 75% of the COS entering in the raw gas is contained in this stream. Thus, conversion of COS in the shift unit is helpful in limiting the sulfur emission from this vent.

The warmed, partially regenerated solvent leaving the CO₂ absorber feed exchanger enters the CO₂ stripper for regeneration by nitrogen stripping. The nitrogen is supplied from the air separation area. The regenerated lean solvent is combined with the lean solvent from the H₂S removal section and is pumped to the top of the CO₂ absorber, completing the cycle.

Hydrogen Compression Unit

The hydrogen-rich gas from the Selexol unit is compressed to 1,710 psig in the makeup hydrogen compressor. The gas is then cooled and combined with the bypass hydrogen-rich gas from the diethanolamine (DEA) unit and the hydrogen-rich gas from the hydrogen purification unit. The total gas stream is then compressed in the final hydrogen compressor to 2,585 psig and routed to the SRC process area. Both the makeup hydrogen compressor and the final hydrogen compressor are connected on one frame and driven by a single motor.

PROCESS EVALUATION

Each functional processing area studied here is affected by a change in the operating discharge pressure of the syngas compressor. The effect of this operating change is evaluated in turn for the compression area, the shift area, and the acid gas removal area.

Compression

The centrifugal syngas compressor requires three casings in both instances. For discharge pressures much higher than 850 psig, an additional casing is required. Installation

and operating complexity are slightly higher for the Base Case due to the extra stage of compression and the need for an additional intercooler. The centrifugal machine is not spared and may be one 100% machine or two 50% machines run in parallel.

A steam turbine is more appropriate than an electric motor for a centrifugal compressor train of this size (~25,000 hp for the Base Case). A turbine-driven unit is easier to start up and control, and reliability would be improved, since the turbine could be directly connected to the compressor train. The electric motor drive requires a large speed-increasing gear. The motor-driven syngas compressor for the Base Case requires about 2,000 kW more power and 361 gpm more cooling water than the Alternate Case. If the syngas compressor is driven by a steam turbine, the Base Case requires about 17,000 lb/hr more medium-high pressure steam than does the Alternate Case.

The reciprocating hydrogen compressor requires an additional cylinder for the makeup hydrogen compression duty in the Alternate Case. For the Base Case, the makeup hydrogen is compressed in one stage in two cylinders operating in parallel. The Alternate Case requires one stage with three cylinders operating in parallel.

The makeup hydrogen is combined with the recycle hydrogen after cooling. The combined hydrogen stream (for both the Alternate and Base Cases) is compressed in one stage in two cylinders operating in parallel. The reciprocating compressors are mounted on a single frame and driven by a single motor. These low-speed, heavy-duty balanced-opposed reciprocating compressors will be 100% spared to ensure high reliability. The makeup-recycle compressor in the Alternate Case requires 2,003 kW more power and 550 gpm more cooling water than the Base Case. The total delta utility values for both the centrifugal and reciprocating compressor services (shown in Table 5) reveal that overall utilities consumption for both cases is about equal.

Shift

Catalyst activity is assumed to be independent of pressure within the range evaluated for the two cases (500 to 850 psia). Converter vessel sizing is based on mean gas residence time. Thus, for the same gas throughput, the catalytic converters in the Alternate Case are larger than in the Base Case. Therefore, annual catalyst consumption is much higher for the Alternate Case, assuming equivalent catalyst life for both.

The Alternate Case consumes slightly more high-pressure steam and produces much less medium- and low-pressure steam than the Base Case. The Base Case consumes slightly less high-pressure steam because less energy is required to preheat the feed gas to the first shift converter, which allows more energy to be recovered in the high-pressure steam boiler.

Medium- and low-pressure steam generation in the Base Case increases because the dew point of the gas is higher at the raised pressure level; hence more latent heat (condensation of water vapor) can be recovered at a given temperature level downstream of the third shift converter. Also, because more energy is recovered from the shift effluent gas for medium- and low-pressure steam generation, less heat is rejected via air and water cooling. This is reflected in lower power (air fan driver) and lower cooling water requirements for the Base Case.

The total delta utilities summary for the shift unit is shown in Table 5. The performance and reliability of the shift unit are expected to be similar within the pressure range represented by the two cases.

Acid Gas Removal

Acid gas (H_2S plus CO_2) partial pressures in the entering feed gas are 339 and 226 psi for the Base and Alternate Cases, respectively. Therefore, a higher driving force for acid gas absorption is realized for the Base Case; this translates into a lower solvent circulation rate requirement. Indeed, the Base Case requires 9% less solvent flow for H_2S removal and 35% less solvent flow for CO_2 removal relative to the Alternate Case. These requirements for H_2S and CO_2 removal differ because the H_2S partial pressure difference is small between the two cases (3.8 psi), while the CO_2 partial pressure difference is large (109.2 psi).

The increased solvent flow for the Alternate Case results in larger equipment sizes, increased nitrogen consumption for solvent regeneration, and increased refrigeration requirements. However, these disadvantages are nearly offset due to the decreased recycle compression power required by the Alternate Case.

The higher driving force for absorption of acid gas in the Base Case results in substantially more CO_2 coabsorption from the gas in the H_2S removal section. Thus, in order to generate an acid gas rich in H_2S (>30% by volume), the coabsorbed CO_2 must be flashed, recompressed, and recycled to the front end of the absorber. In the Base Case 31% more gas flow is required to be compressed and recycled to the absorber. The reciprocating recycle compressors in the H_2S removal section therefore consume more power and are larger in size. Also, higher recycle flow results in increased cooling water requirements for the compressor aftercoolers.

The total delta utilities for the acid gas removal section (Selexol unit) are summarized in Table 5. Note that solvent inventory is substantially higher for the Alternate Case, due to the larger equipment volumes required for the increased solvent circulation rates. The Alternate Case requires less power, steam, and cooling water than does the Base Case. The steam savings for the Alternate Case is misleading in that more heat exchange is achieved in the lean/rich exchanger; therefore, the solvent enters the H_2S stripper at a higher temperature than in the Base Case. This results in lower steam consumption, but at the expense of increased size (and subsequently higher cost) for the lean/rich exchanger.

About one-fourth of the COS entering in the feed gas winds up in the acid gas sent to sulfur recovery. The remaining COS is scrubbed from the gas in the CO_2 absorber and eventually ends up in the waste CO_2 vented to the atmosphere. The COS concentration in this stream is less than 100 ppmv for both cases.

ECONOMIC EVALUATION

The costs for the Selexol and shift units were developed from equipment specifications using the ICARUS cost computer program. The values from the computer runs were then normalized to be consistent with the Phase 0 capital investment estimates. The initial and final compression costs were based on equipment prices developed from vendor quotations. The results of the study indicate a slight economic advantage (approximately 6%) for the Base Case.

Two alternative compression driver schemes are presented: one with a motor driver for the initial syngas compressor and the other with a steam turbine driver for the same compressor. The syngas compressor costs are based on a single 100% machine (no spare compressor), while the hydrogen dual-service reciprocating compressor costs are based on two 100% machines (one machine operating and one machine on standby): Table 6

shows the capital investment requirements for the various areas and Table 7 shows the corresponding operating costs. (Note that this treatment excludes costs that are largely independent of the pressure level, such as operating labor.)

The unit values shown in Table 7 for the various steam levels warrant some explanation. For hydrogen production via GKT coal gasification, the facility as a whole is a net producer of steam at the three lower pressure levels. Therefore, this steam is valued at what it would be worth if put to some alternate use—generating electricity. However, the facility as a whole is a net consumer of the 835-psig steam and would require a fired boiler to satisfy its needs. This high-pressure steam is therefore valued on the basis of the capital investment, boiler feedwater, and fuel costs that would be required to generate it.

An implicit assumption with regard to the steam turbine drive alternative is that the SRC facility as a whole produces sufficient excess 450-psig steam to drive the syngas compressor. If, on the other hand, the facility as a whole does not produce sufficient excess 450-psig steam to run the compressor, then the balance must be made up by a dedicated fired boiler. This additional steam would have to be valued based on the capital investment, boiler feedwater, and fuel costs that would be required to generate it. Given the high cost of plant fuel, the generated value of the steam would be much higher than the displacement value of the steam.

The value assigned to the steam in turn impacts directly on the economics of the motor drive vs. steam turbine drive for the syngas compressor. However, the effect of the steam value on the overall economics reported in this study is of much less consequence. For the motor drive, of course, there is no effect at all. For the steam turbine, although higher steam values would tend to penalize the Base Case relative to the Alternate Case, the effect would not be sufficient to reverse the cases.

The economic analysis for the two cases indicates a virtual standoff for the compression and Selexol sections (in both, the Base Case shows a slight 1 or 2% edge). For both compression alternatives, the Alternate Case savings on the large, expensive initial compressor are more or less offset by the increase in the less expensive (but spared) final compressor. And for the Selexol unit, the Alternate Case savings due to the lower power requirement is negated by increased Selexol inventory requirement and by larger equipment sizes.

However, the shift unit economics show a strong dependence on pressure. The shift unit for the Alternate Case requires increased equipment sizes, larger catalyst volume, increased high-pressure steam consumption, and decreased low-pressure steam production. The net result is an annual cost increase of about 36% over the Base Case. However, shift costs are relatively small compared to compression and acid gas removal costs, so overall, the Alternate Case is more expensive than the Base Case by only 6%.

If the study is based on two operating 50% syngas compressors, the economics still favor the Base Case over the Alternate Case, since the Alternate Case is more expensive by about 5%.

REFERENCES

- Bixler, A. D., and A. R. Kuhns. 1980. Gasifier selection report. Page 82 in SRC-I quarterly technical report, Vol. 1, April-June 1980. Draft. (International Coal Refining Co., Allentown, Pa.)

Valentine, J. P. 1975. Economics of the Selexol solvent gas purification process. Paper presented at the Petroleum Refining Technology Symposium, 79th National AIChE Meeting, Houston, Tex., March 19, 1975.

Table 1
Economic Summary^a

	Base Case	Alternate Case
Capital Investment (MM 1980 \$)		
Initial syngas compression	12.64	11.70
Shift	15.12	16.68
Acid gas removal	24.16	24.37
Final makeup-recycle compression	<u>10.28</u>	<u>11.96</u>
Total	62.20	64.71
Annual Operating Cost (MM 1980 \$/Year)		
Initial syngas compression	6.97	6.38
Shift	2.39	3.24
Acid gas removal	6.68	6.78
Final makeup-recycle compression	<u>3.94</u>	<u>4.75</u>
Total	19.98	21.15

^aInitial syngas compressor is driven by a steam turbine and the final makeup-recycle compressor is driven by an electric motor. One 100% centrifugal syngas compressor and two 100% reciprocating makeup-recycle compressors are specified.

Table 2

Total Delta Utilities Summary^a

	Delta value
Power (kW)	1,633
Steam (lb/hr)	
835 psig, 525°F (saturated)	631 consumed
450 psig, 570°F	-17,000 consumed
150 psig, 366°F (saturated)	-8,725 generated
75 psig, 320°F (saturated)	-9,599 net-generated
Cooling water (gpm)	74
Nitrogen (MM scfd)	3.2
Shift catalyst consumption (ft ³ /yr)	954

^aThe total delta values represent the Alternate Case utility quantity minus the Base Case utility quantity. Steam turbine drive is used for the syngas compressor and motor drive for the makeup-recycle compressor.

Table 3

Evaluation Design Basis^a

Composition	mol	vol %
Hydrogen	2,003.37	27.44
Nitrogen	59.92	0.82
Argon	8.56	0.12
Carbon monoxide	4,245.98	58.15
Carbon dioxide	810.39	11.10
Hydrogen sulfide	158.37	2.17
Carbonyl sulfide	14.63	0.20
Subtotal (dry)	7,301.22	100.00
Water	546.74	

^aFeed stream: washed raw gasifier effluent produced by gasification of Kerr-McGee ash concentrate via the GKT coal gasification process. Temperature, 105°F; pressure, 15 psia; contained syngas (hydrogen plus carbon monoxide), 56.92 MM scfd.

Table 4

Process Design Criteria

	Base Case	Alternate Case
Discharge pressure from syngas compressor (psia)	827	577
CO leakage from final shift converter (vol %)	1.4	1.4
Acid gas composition to Claus unit, H ₂ S (vol %) (dry)	>30	>30
Treated gas impurities from Selexol unit		
H ₂ S (ppmv)	<5	<5
CO ₂ (ppmv)	<1,000	<1,000
Discharge pressure from makeup hydrogen compressor (psia)	1,725	1,725
Discharge pressure from final hydrogen compressor (psia)	2,600	2,600

Table 5

Delta Utilities Summary^a

Compression ^b	Syngas compressor	Hydrogen compressor	Total delta
Power (kW)	--	2,003	2,003
Cooling water (gpm)	-361	550	189
Steam (lb/hr at 450 psig, 570°F)	-17,000	--	-17,000
			Total delta
Shift			
Power (kW)		18	
Steam (lb/hr)			
835 psig, 525°F (saturated)		631 consumed	
150 psig, 366°F (saturated)		-8,725 generated	
75 psig, 320°F (saturated)		-10,299 generated	
Yearly catalyst consumption (ft ³ /yr)		954	
Cooling water (gpm)		343	
Acid gas removal			
Power (kW)		-388	
Steam [lb/hr at 75 psig, 320°F (saturated)]		-700 consumed	
Nitrogen (MM scfd)		3.2	
Cooling water		-458	
Selexol inventory (10 ³ lb)		229.2	
Refrigerant inventory (10 ³ lb)		4	

^aThe delta values represent the Alternate Case utility quantity minus the Base Case utility quantity.

^bInitial syngas compressor is driven by steam turbine and the final makeup-recycle compressor is driven by electric motor. If the syngas compressor is electric motor driven, the Base Case requires 2,000 kW more power for this machine than does the Alternate Case.

Table 6

Capital Investment Breakdown (MM 1980 \$)

	Syngas compression								Makeup-recycle compression, motor drive	
	Steam turbine drive		Motor drive		Shift		Acid gas removal			
	Base	Alternate	Base	Alternate	Base	Alternate	Base	Alternate	Base	Alternate
	Case	Case	Case	Case	Case	Case	Case	Case	Case	Case
Total construction cost	8.85	8.19	8.42	7.80	9.40	9.93	16.14	16.08	7.20	8.37
Home office and fee	<u>1.68</u>	<u>1.56</u>	<u>1.60</u>	<u>1.48</u>	<u>2.01</u>	<u>2.22</u>	<u>3.07</u>	<u>3.05</u>	<u>1.37</u>	<u>1.59</u>
	10.53	9.75	10.02	9.28	11.41	12.15	19.21	19.13	8.57	9.96
Initial catalyst & chemicals	--	--	--	--	<u>1.19</u>	<u>1.75</u>	<u>0.92</u>	<u>1.18</u>	--	--
	10.53	9.75	10.02	9.28	12.60	13.90	20.13	20.31	8.57	9.96
Contingency at 20%	<u>2.11</u>	<u>1.95</u>	<u>2.00</u>	<u>1.86</u>	<u>2.52</u>	<u>2.78</u>	<u>4.03</u>	<u>4.06</u>	<u>1.71</u>	<u>1.99</u>
	12.64	11.70	12.02	11.14	15.12	16.68	24.16	24.37	10.28	11.96

Capital Investment Summary (MM 1980 \$)

	Steam turbine drive		Motor drive	
	Base Case	Alternate Case	Base Case	Alternate Case
Initial syngas compression	12.64	11.70	12.02	11.14
Shift	15.12	16.68	15.12	16.68
Acid gas removal	24.16	24.37	24.16	24.37
Final makeup-recycle compression	<u>10.28</u>	<u>11.96</u>	<u>10.28</u>	<u>11.96</u>
Total	62.20	64.71	61.58	64.15

Table 7

Annual Operating Cost Breakdown (MM 1980 \$/Year)

	Syngas compression				Shift		Acid gas removal ^a		Makeup-recycle compression, motor drive	
	Steam turbine drive		Motor drive		Base Case	Alternate Case	Base Case	Alternate Case	Base Case	Alternate Case
	Base Case	Alternate Case	Base Case	Alternate Case						
Power at \$0.04/kWhr	--	--	5.22	4.75	0.02	0.03			1.89	2.36
Catalyst and chemicals consumption	--	--	--	--	0.48	0.70			--	--
Steam: 835 psig at \$7.60/10 ³ lb	--	--	--	--	0.70	0.74			--	--
450 psig at \$3.05/10 ³ lb	4.44	4.04	--	--	--	--	1.85	1.91	--	--
150 psig at \$2.00/10 ³ lb	--	--	--	--	-1.10	-0.96			--	--
75 psig at \$1.50/10 ³ lb	--	--	--	--	-0.73	-0.61			--	--
Nitrogen at \$5/ton	--	--	--	--	--	--			--	--
Capital charge at 20%	<u>2.53</u>	<u>2.34</u>	<u>2.40</u>	<u>2.23</u>	<u>3.02</u>	<u>3.34</u>	<u>4.83</u>	<u>4.87</u>	<u>2.05</u>	<u>2.39</u>
	6.97	6.38	7.62	6.98	2.39	3.24	6.68	6.78	3.94	4.75

Annual Operating Cost Summary (MM 1980 \$/Year)

	Steam turbine drive		Motor drive	
	Base Case	Alternate Case	Base Case	Alternate Case
	Case	Case	Case	Case
Initial syngas compression	6.97	6.38	7.62	6.98
Shift	2.39	3.24	2.39	3.24
Acid gas removal	6.68	6.78	6.68	6.78
Final makeup-recycle compression	3.94	4.75	3.94	4.75
Total	<u>19.98</u>	<u>21.15</u>	<u>20.63</u>	<u>21.75</u>

^aUtilities breakdown for the Selexol process is proprietary information and therefore the operating costs are lumped together.

Figure 1
Base Case Block Flow Diagram

Figure 2
Alternate Case Block Flow Diagram

Figure 3
Pressure Staging Evaluation

CARBON MONOXIDE SHIFT CONVERSION FACILITY: SATURATOR SHIFT SCHEME VS. DIRECT STEAM INJECTION SHIFT SCHEME

The Ralph M. Parsons Company

The makeup hydrogen needed for expanded-bed hydrocracking and the SRC process area in the Demonstration Plant will come from GKT gasification. The gas is generated from solid fuel, either Kentucky #9 coal or Kerr-McGee ash concentrate (K-MAC), or both.

The particulate-free syngas from the gas cleanup section is further processed in a catalytic carbon monoxide shift conversion section and an acid gas removal section. It is then compressed for use as makeup hydrogen.

The objective of this study was to determine the best processing method for shift conversion. A saturator shift scheme (Figure 1) and a direct steam injection scheme (Figure 2) were evaluated and compared with regard to utility and capital costs, technical feasibility, and environmental impact. The syngas quantity and composition as well as the steam to dry gas ratios were identical in both cases.

Advantages and disadvantages can be summarized as follows:

Saturator scheme

1. Consumes less HP¹ steam
2. No need for HP steam import
3. Can export some HP steam
4. No need to install HP steam generation system
5. Potential for corrosion problem from formic acid
6. HP steam consumption sensitive to operating pressure level
7. Higher capital investment
8. Lower utility costs

Direct steam injection scheme

1. Consumes more HP steam
2. Needs HP steam import
3. Cannot export HP steam
4. Need to install HP steam generation system
5. No potential corrosion problem expected
6. HP steam consumption independent of operating pressure
7. Lower capital investment
8. Higher utility costs

Results show that both methods are technically and operationally feasible, as well as environmentally acceptable. However, because of the risk of formic acid corrosion and high capital costs, the saturator shift scheme is not recommended for the SRC-I Demonstration Plant.

¹HP, high pressure.

PROCESS DESIGN

The particulate-free syngas from GKT gasification represents the gas feed to the shift section. Two process schemes are evaluated: a saturator scheme and a direct steam injection scheme. The design basis is given in Table 1. The overall heat and material balances for both cases are estimated and shown in Tables 2 and 3. Utilities for Area 15 (shift section) are estimated in Table 4.

ECONOMIC COMPARISON

The equipment costs for the shift section of the gasification area were based on factor-type estimates. Total construction costs (1980 dollars) include bulk material and direct and indirect field costs. Home office and engineering fees, contingency, escalation, and royalties are not included.

For comparison, delta economics are used. Estimates for each item of equipment for both cases are made on a consistent and comparable basis.

Construction cost estimates indicate that the saturator scheme is more expensive, mainly because more expensive corrosion-resistant metallurgy has to be used in the heat recovery system. The design operating conditions for the saturator (high temperatures and high carbon monoxide partial pressure) may favor a secondary chemical reaction that produces formic acid. Several commercial plants, operating under similar conditions, have corrosion problems in the saturator due to formic acid. As a result, they have discarded the saturator scheme or used corrosion-resistant metals such as stainless steel or titanium. The evidence does not prove that stainless steel will be adequate to resist potentially severe corrosion, so titanium, which is more expensive, may be required.

Construction costs for the direct steam injection scheme² (includes cost for the import HP steam generation boiler) are estimated at \$12.22 MM. Costs for the saturator scheme will exceed that by \$2.71 MM or \$5.37 MM using stainless steel or titanium, respectively.

Estimated annual utility costs for the two cases are summarized in Tables 5 and 6, respectively. Delta annual utility costs are presented in Table 7.

Utility cost comparisons show an annual savings of about \$0.725 MM using the saturator scheme.

²The cost estimate includes the boiler feed water pumps and a package boiler for HP steam generation, but does not include the raw syngas compressor.

Table 1

Process Design Basis

Plant capacity	Direct steam injection case	Saturator case
Dry syngas feed		
mol/hr	7,300	7,300
MM scfd	66.50	66.50
Steam/dry syngas	1.577	1.577
Total shift feed		
mol/hr	18,815	18,815
MM scfd	171.37	171.37

Table 2

Heat and Material Balances: Saturator Shift Scheme

Stream no.	11	15	22	31	32
	Shift compressor effluent (lb-mol/hr)	Saturator gas feed (lb-mol/hr)	Saturator gas effluent (lb-mol/hr)	1st shift reactor feed (lb-mol/hr)	1st shift reactor effluent (lb-mol/hr)
H ₂	2,003.37	2,003.37	2,003.37	2,003.37	5,454.49
CH ₄	Trace	Trace	Trace	Trace	Trace
CO	4,245.98	4,245.98	4,245.98	4,245.98	794.86
CO ₂	810.39	810.39	810.39	810.39	4,275.05
H ₂ O	22.66	22.66	5,814.09	11,514.02	8,049.36
N ₂	59.92	59.92	59.92	59.92	59.92
Ar	8.56	8.56	8.56	8.56	8.56
H ₂ S	158.37	158.37	158.37	158.37	171.91
COS	14.63	14.63	14.63	14.63	1.09
Total	7,323.88	7,323.88	13,115.31	18,815.24	18,815.24
lb/hr	167,339	167,339	271,678	374,368	374,368
MM scfd	66.71	66.71	119.45	171.37	171.37
Pressure (psia)	810.0	805.0	800.0	795.0	785.0
Temp (°F)	304.0	500.0	433.1	580.0	891.1
MM Btu/hr	-331.50	-320.49	-915.36	-1,471.64	-1,471.64

Table 2 (continued)

Stream no.	34	41	42	51
	1st shift effluent water heater (mol/hr)	2nd shift feed (mol/hr)	2nd shift effluent (mol/hr)	3rd shift feed (mol/hr)
H ₂	5,454.49	5,454.49	6,002.62	6,002.62
Cl	Trace	Trace	Trace	Trace
CO	794.86	794.86	246.73	246.73
CO ₂	4,275.05	4,275.05	4,823.85	4,823.85
H ₂ O	8,049.36	8,049.36	7,500.56	7,500.56
N ₂	59.92	59.92	59.92	59.92
Ar	8.56	8.56	8.56	8.56
H ₂ S	171.91	171.91	172.58	172.58
COS	<u>1.09</u>	<u>1.09</u>	<u>0.42</u>	<u>0.42</u>
Total	18,815.25	18,815.24	18,815.24	18,815.24
lb/hr	374,368	374,368	374,368	374,368
MM scfd	171.37	171.37	171.37	171.37
Pressure (psia)	780.0	775.0	765.0	760.0
Temp (°F)	734.0	580.0	629.7	580.0
MM Btu/hr	-1,498.88	-1,525.59	-1,525.59	-1,534.23

Table 2 (continued)

Stream no.	52	54	71	75
	3rd shift effluent (mol/hr)	3rd shift effluent to water heater (mol/hr)	3rd shift effluent knockout pot overhead (mol/hr)	AGR feed (mol/hr)
H ₂	6,089.52	6,089.52	6,089.52	6,089.52
Cl	Trace	Trace	Trace	Trace
CO	159.83	159.83	159.83	159.83
CO ₂	4,910.83	4,910.83	4,910.83	4,910.83
H ₂ O	7,413.58	7,413.58	2,293.37	15.05
N ₂	59.92	59.92	59.92	59.92
Ar	8.56	8.56	8.56	8.56
H ₂ S	172.66	172.66	172.66	172.66
COS	0.34	0.34	0.34	0.34
Total	18,815.24	18,815.24	13,695.03	11,416.71
lb/hr	374,368	374,368	282,122	241,076
MM scfd	171.37	171.37	124.73	103.98
Pressure (psia)	750.0	745.0	730.0	720.0
Temp (°F)	587.7	524.9	330.0	100.0
MM Btu/hr	-1,534.23	-1,545.24	-1,052.05	-841.18

Table 2 (continued)

Stream no.	16	17	20	46
	Saturator water feed	Saturator water effluent	Steam to 1st shift feed	Water to 1st shift effluent water heater
H ₂ O (lb-mol/hr)	34,591.43	28,800.00	5,699.93	34,591.43
lb/hr	623,199	518,861	102,690	623,199
Pressure (psia)	805.0	800.0	1,064.5	810.0
Temp (°F)	489.4	363.5	551.0	452.1
MM Btu/hr	-3,985.20	-3,390.31	-583.52	-4,011.91

Stream no.	63	64	72	76
	Water to 3rd shift effluent water heater	Water to 2nd shift effluent water heater	Water from shift effluent 1st knockout pot	Water from shift effluent 2nd knockout pot
H ₂ O (lb-mol/hr)	34,591.43	34,591.43	5,120.21	2,278.32
lb/hr	623,199	623,199	92,246	41,046
Pressure (psia)	820.0	815.0	730.0	720.0
Temp (°F)	353.4	439.7	330.0	100.0
MM Btu/hr	-4,079.07	-4,020.55	-605.99	-279.20

Table 3

Heat and Material Balances: Direct Steam Injection Scheme

Stream no.	28	29	30	31
	Shift compressor effluent (lb-mol/hr)	1st shift feed (lb-mol/hr)	1st shift effluent to boiler (lb-mol/hr)	1st shift effluent from boiler (lb-mol/hr)
H ₂	2,003.37	2,003.37	5,455.26	5,455.26
Cl	Trace	Trace	Trace	Trace
CO	4,245.98	4,245.98	794.09	794.09
CO ₂	810.39	810.39	4,275.82	4,275.82
H ₂ O	22.66	11,514.03	8,048.60	8,048.60
N ₂	59.92	59.92	59.92	59.92
Ar	8.56	8.56	8.56	8.56
H ₂ S	158.37	158.37	171.91	171.91
COS	14.63	14.63	1.09	1.09
Total	7,323.88	18,815.25	18,815.25	18,815.25
lb/hr	167,339	374,368	374,368	374,368
MM scfd	66.71	171.37	171.37	171.37
Pressure (psia)	810.0	803.0	793.0	788.0
Temp (°F)	304.0	580.0	890.8	777.0
MM Btu/hr	-331.50	-1,471.74	-1,471.74	-1,491.76

Table 3 (continued)

Stream no.	32	33	34	35
	2nd shift feed (mol/hr)	2nd shift effluent (mol/hr)	3rd shift feed (mol/hr)	3rd shift effluent to MP steam boiler (mol/hr)
H ₂	5,455.26	6,002.79	6,002.79	6,089.55
Cl	Trace	Trace	Trace	Trace
CO	794.09	246.56	246.56	159.80
CO ₂	4,275.82	4,824.02	4,824.02	2,910.85
H ₂ O	8,048.60	7,500.40	7,500.40	7,413.57
N ₂	59.92	59.92	59.92	59.92
Ar	8.56	8.56	8.56	8.56
H ₂ S	171.91	172.58	172.58	172.66
COS	1.09	0.42	0.42	0.34
Total	18,815.25	18,815.25	18,815.25	18,815.25
lb/hr	374,368	374,368	374,368	374,368
MM scfd	171.37	171.37	171.37	171.37
Pressure (psia)	783.0	773.0	768.0	758.0
Temp (°F)	580.0	629.6	580.0	587.5
MM Btu/hr	-1,525.64	-1,525.64	-1,534.27	-1,534.27

SRC-I QTR—JULY-SEPTEMBER 1980

Table 3 (continued)

Stream no.	36	38	39	42
	3rd shift effluent from MP steam boiler (mol/hr)	3rd shift effluent knockout pot overhead (mol/hr)	3rd shift effluent to air cooler (mol/hr)	AGR feed (mol/hr)
H ₂	6,089.55	6,089.55	6,089.55	6,089.55
Cl	Trace	Trace	Trace	Trace
CO	159.80	159.80	159.80	159.80
CO ₂	4,910.85	4,910.85	4,910.85	4,910.85
H ₂ O	7,413.57	2,187.22	2,187.22	14.64
N ₂	59.92	59.92	59.92	59.92
Ar	8.56	8.56	8.56	8.56
H ₂ S	172.66	172.66	172.66	172.66
COS	0.34	0.34	0.34	1.03
Total	18,815.25	13,588.90	13,588.90	11,417.01
lb/hr	374,368	280,210	280,210	241,110
MM scfd	--	123.76	--	103.99
Pressure (psia)	753.0	748.0	743.0	733.0
Temp (°F)	391.0	342.0	313.0	100.0
MM Btu/hr	-1,591.75	-1,040.58	-1,055.36	-841.21
Stream no.	72	73	74	
	Steam to 1st shift feed	Water from shift effluent 1st knockout pot	Water from shift effluent 2nd knockout pot	
H ₂ O (lb-mol/hr)	11,491.37	5,226.35	2,172.44	
lb/hr	207,029	91,158	39,139	
Pressure (psia)	850.0	748.0	733.0	
Temp (°F)	525.3	342.0	100.0	
MM Btu/hr	-1,174.45	-617.68	-265.45	

Table 4

Estimated Utility Requirements

	Direct steam injection	Saturator shift	Delta value
Steam generated (lb/hr)			
1,050 psig, 551°F (from waste heat boiler)	164,864	164,864	0
835 psig, 525°F	27,979	--	-27,979
150 psig, 366°F	63,490	--	-63,490
75 psig, 320°F	74,310	48,950	-25,360
Steam consumed (lb/hr)			
835 psig, 525°F	207,029	111,057	-95,972
Treated boiler feedwater (lb/hr)			
850 psig	29,452	--	-29,452
150 psig	66,832	--	-66,832
75 psig	78,221	51,526	-25,695
Boiler blowdown (lb/hr)	8,726	2,576	-6,150
Cooling water (gpm)	4,595	4,643	+48
Treated process water (gpm)	--	--	--
Fuel gas (absorbed MM Btu/hr)	11.3	11.3	0
(startup only)			
Fuel gas ^a (HHV MM Btu/hr)	17.3	0	-17.3
Nitrogen requirements (MM scfd)	250	250	0
(startup and shutdown only)			
Nameplate power requirement (hp)	29,248	29,192	-56
Shift catalyst (ft ³)	4,920	4,920	0
(2-3 yr service)			

^aFor supplemental steam generation.

Table 5

Utility Cost Summary--Saturator Scheme
(Area 15, Shift Section)

Type of utility	Utility value ^a	Price ^b (\$/unit)	\$M/year ^c
Net steam consumption			
1,050 psig, 551°F	-53,807 ^d lb/hr	\$2.50/M lb	-1,065.38
150 psig, 366°F	--	\$1.90/M lb	--
75 psig, 320°F	-48,950 lb/hr	\$1.75/M lb	-678.45
Treated boiler feedwater			
835 psig	--	\$2.0/M gal	--
150 psig	--	\$0.5/M gal	--
75 psig	51,526 lb/hr	\$0.5/M gal	24.29
Boiler blowdown	2,576 lb/hr	--	--
Cooling water	4,643 gpm	\$0.6/M gal	132.38
Electric power consumed	29,192 kW	\$0.04/kWhr	9,248.03
Shift catalyst	1,968 ft ³ /yr	\$215/ft ³	423.12
Total annual utility cost			8,084.19

^aPositive values, consumed; negative values, produced.

^bPrices are in 1980 dollars.

^c330 working days per year.

^dIncludes waste heat boiler steam.

Table 6

Utility Cost Summary--Direct Steam Injection Scheme
(Area 15, Shift Section)

Type of utility	Utility value ^a	Price ^b (\$/unit)	\$M/year ^c
Net steam consumption			
150 psig, 366°F	-63,490 lb/hr	\$1.90/M lb	-955.40
75 psig, 320°F	-74,310 lb/hr	\$1.75/M lb	-1,029.94
Treated boiler feedwater			
835 psig	29,452 lb/hr	\$2.0/M gal	55.98
150 psig	66,832 lb/hr	\$0.5/M gal	31.76
75 psig	78,221 lb/hr	\$0.5/M gal	37.17
Boiler blowdown	8,726 lb/hr	--	--
Cooling water	4,595 gpm	\$0.6/M gal	131.01
Fuel gas (HHV)	17.3 MM Btu/hr	\$6.20/MM Btu	849.50
Electric power consumed	29,248 kW	\$0.04/kWhr	9,265.77
Shift catalyst	1,968 ft ³ /yr	\$215/ft ³	423.12
Total annual utility cost			8,808.97

^aPositive values, consumed; negative values, produced.

^bPrices are in 1980 dollars.

^c330 working days per year.

Table 7

Delta Utility Cost Summary
(Area 15, Shift Section)

Type of utility	Delta utility value ^a	Price ^b (\$/unit)	Delta (\$M/year) ^c
Net steam consumption			
1,050 psig, 551°F	-53,807 ^d lb/hr	\$2.50/M lb	-1,065.38
150 psig, 366°F	63,490 lb/hr	\$1.90/M lb	955.40
75 psig, 320°F	25,360 lb/hr	\$1.75/M lb	351.49
Treated boiler feedwater			
835 psig	-29,452 lb/hr	\$2.0/M gal	-55.98
150 psig	-66,832 lb/hr	\$0.5/M gal	-31.76
75 psig	-26,695 lb/hr	\$0.5/M gal	-12.68
Boiler blowdown	-6,150 lb/hr	--	--
Cooling water	48 gpm	\$0.06/M gal	1.37
Fuel gas (HHV)	17.3 MM Btu/hr	\$6.20/MM Btu	-849.50
Electric power consumed	-56 kW	\$0.04/kWhr	-17.74
Shift catalyst	0 ft ³ /yr	\$215/ft ³	0
Total delta annual utility cost ^e			-724.28

^aQuantity of utility consumed by the saturation system minus the quantity consumed by the steam injection system.

^bPrices are in 1980 dollars.

^c330 working days per year.

^dIncludes waste heat boiler steam.

^eA negative value indicates savings for the saturator scheme over the steam injection scheme.

Figure 1
Process Flow for Saturator Shift Scheme

Figure 2
Process Flow for Direct Steam Injection Shift Scheme

SULFUR STORAGE STUDY

The Ralph M. Parsons Company

A problem that needs to be resolved is the Demonstration Plant's capacity for sulfur storage. The only storage presently included is the standard pit provided by Parsons, with a capacity for 200 long tons per day (ltpd) of sulfur from the Claus and BSR units, or about three days worth of production.

On the basis of past experience, with delays in rail car shipments, trade-off comparisons are necessary between alternate methods and quantities of sulfur storage to meet emergency transportation requirements covering 10, 15, and 30 days of liquid storage. This study also discusses other means of storing the sulfur and the advantages and disadvantages of each method.

Of all the methods for handling sulfur, the least expensive is to retain the sulfur in liquid form through production and shipment to the consumer, if distances and transportation arrangements are reasonable. Liquid storage also conforms best to current and anticipated future environmental restrictions. The costs for liquid storage tanks and loading pumps are:

Storage time (days)	Installed cost tanks and pumps
10	\$185,000 [one tank, 40 ft (diam) × 32 ft]
15	\$263,000 [one tank, 50 ft (diam) × 32 ft]
30	\$526,000 [two tanks, 50 ft (diam) × 32 ft]

No contrasting cost figures are included in this report for solid storage alternatives, since such facilities appear to be impractical and may vary radically depending on location and marketing opportunities. The cost estimates also do not include steam-jacketed transfer lines to and from the tanks.

ALTERNATE FACILITIES

Liquid Sulfur Handling

Sulfur from Claus plants of relatively small size is usually handled as a liquid. The sulfur is pumped from storage pits and/or storage tanks and transported by tank trucks, rail cars, barges, ships, or pipelines. These carriers are equipped with steam coils inside the tanks, which are used at terminals to reheat the sulfur for unloading, if necessary. Typical capacities for such equipment are:

Trucks	20 to 30 metric tons
Rail tank cars	60 to 100 tons

Barges	500 to 2,000 tons
Ships	20,000 tons

The main problems with transporting sulfur by rail are the shortage of cars and uncertainty of meeting schedules. This may require more liquid storage capacity at the plant site than ordinarily expected. Specifications for sulfur storage tanks are shown in Tables 1 and 2. For 30-days storage, two 50 ft X 32 ft tanks are recommended to allow for maintenance. However, larger surge tanks may be used.

In addition to being completely insulated, each tank is equipped with a steam-jacketed loading pump sized to accommodate loading schedules. The tanks are also equipped with steam coils for heating the sulfur, special jacketed inlet and outlet lines, jacketed vents, special snuffing steam connections, gauge hatches, manways, special level gauge recorders, and access walkways around the roof (Table 2).

Solid or Crushed Sulfur

One of the oldest, most commonly used methods for long-term storage of large quantities of sulfur is to solidify the sulfur into a block. The molten sulfur is pumped onto large prepared areas confined within movable forms, and then permitted to cool and solidify in the open air. Later, it can be broken up with machinery and transported in rail cars, ships, and barges or remelted and handled as a liquid.

A certain amount of solid sulfur is still being handled in remote areas, where environmental conditions permit the release of H_2S and sulfur vapors during the blocking operation and sulfur dust during transport. Solid sulfur can still be shipped in open railroad cars in many areas; open cars are more readily available than liquid tank cars. However, many port authorities no longer permit transfer to ships because of the dusting problem. The trend is toward other forms that are relatively dust free.

Slated Sulfur

Slated sulfur is formed by cooling and solidifying the molten sulfur on belts to form sheets about 0.25 in. thick. These are broken into small pieces and stored in piles for shipment as solid bulk sulfur. The equipment is fairly expensive but suitable for handling production at all rates. Slated sulfur is more acceptable than bulk blocked sulfur because there is less dusting, but prilled sulfur is preferred.

Prilled Sulfur

Prilled sulfur solidifies as small spherical pellets. The sulfur may be water- or air-cooled, but air cooling is favored to prevent a high water content. Prilled sulfur is relatively dust free, it can be shipped in rail cars, and is acceptable for overseas shipping. The principal economic advantages are lower costs for prilling and for storage bins or silos at both the production and the receiving points.

Sulfur Remelting

Special sulfur melting facilities are required to convert blocked, slated, or prilled sulfur back to a liquid. These are expensive to build and operate, and, unless used continually, they tend to deteriorate and incur expensive repair. Sulfur remelting requires large amounts of low-pressure (50-75 psig) steam, and the operation is labor-intensive, particularly for melting blocked sulfur.

Table 1

Tank Sizes and Auxiliary Equipment

	10 days	15 days	30 days
Tank diameter (ft)	40	50	60
Tank height (ft)	32	32	32
Heating surface ^a (ft ²)	792	1,049	1,329
Roof coils ^b (linear ft) (h)	250	527	703
Tank vents (jacketed)	5	5	5
Vent size (inlet/outlet lines)	8 in./10 in.	8 in./10 in.	10 in./12 in.
Jacketed	3 in./4 in.	3 in./4 in.	3 in./4 in.
Pump size ^c	<u>Capacity</u>	<u>Head</u>	
	150 gpm	50 psi	

^aTwo-inch pipe coils located mostly in tank bottom.

^bOne-inch pipe suggested for tank roof tracing.

^cThe sulfur loading pump is a steam-jacketed pump located at the tank.

Table 2

Summary of Sulfur Tank Equipment

-
1. Pipe coil heaters (2 in.) located principally in the tank bottom; surface as shown in Table 1
 2. Roof coils located outside of roof under insulation for roof heat tracing; piping as in Table 1
 3. Five roof vents on each tank sized as in Table 1
 4. Steam blanketing connection with restriction orifice (from 50-psig steam supply) sized to limit snuffing steam (see Table 1); connection to tank jacketed to include remotely operated valve with air purge in line to tank
 5. Sulfur inlet line located near tank top with jacketed inside tank extension to tank bottom line is vented inside tank to provide siphon breaker
 6. Outlet connection located near bottom; depressed outlet well is optional, but if used must contain steam coil for heating intake well
 7. Standard gauging hatch and liquid level (bubbler type) instrument for remote reading located on tank roof
 8. Required accessibility of all vents and instruments by walkways or ladders to avoid walking on roof insulation
 9. Standard manways on roof and tank bottom
 10. Complete insulation on tank lines and vents
-

SOLIDIFICATION SYSTEM: REXNORD VS. WATER-BATH PROCESS

Lalitkumar H. Udani*

The solidification unit of the SRC-I process solidifies and cools molten SRC from the SRC stripper of the critical solvent deashing (CSD) unit. Phase 0 Demonstration Plant design included water-cooled Rexnord vibratory solidifiers. These units operate in a batchwise manner to solidify and cool the molten SRC, break the solid SRC into pieces through vibration, and convey the product to storage.

Because the Rexnord unit operates batchwise, a search was made for a continuous process. A water-bath system used commercially for coal tar pitch solidification was selected by ICRC for further evaluation. In the water-bath process, the solidifier is a water bath, which directly hardens molten SRC and cools the solid product. Mechanical equipment breaks the resulting pencil-shaped solids into pieces, separates water from the product, and conveys the product to storage.

This report compares three methods: the Rexnord solidification system (Base Case); the water-bath solidification system (Case I); and a modified Rexnord system (Case II), designed to operate at a lower feed temperature (450°F) and to incorporate many energy-saving features. For all systems, flow diagrams, equipment lists and specifications, capital cost estimates ($\pm 30\%$), utility costs, and environmental considerations are presented.

Also, two additional studies were performed. One considered gas absorption and carbon adsorption as alternatives to incineration of the hydrocarbon-air mixture in the solidifier; treatment of exhaust gases would result in higher capital and operating costs. In the second study, revision of the solids recovery system in the water-bath process using centrifugation instead of settling also resulted in higher capital and operating costs.

As a result of this study, we recommend including the modified Rexnord system in the Phase I design of the Demonstration Plant. However, because the water-bath process does indicate economic advantages, it should also be further developed.

★ ★ ★

COMPARISON OF THREE SYSTEMS

Continuous vs. Batch Mode

Rexnord System. The Rexnord unit is an indirectly cooled SRC solidifier operated in a batch mode. On the basis of cycle time considerations, i.e., loading, cooling, and

*Catalytic, Inc.

unloading times, a unit with four decks 5 ft wide and 50 ft long giving 1,000 ft² of cooling surface per unit (950 ft² effective) was selected. Phase 0 design includes an SRC feed temperature of 600°F. The heat removal load to obtain solid SRC at 180°F is 60.0×10^6 Btu/hr, which necessitates 11 Rexnord units. Staggered cycles of the 11 units allow continuous solidification of the product. Further scale-up of the solidifier can be achieved by adding more decks per unit or more units of the same size.

Water Bath System. The water-bath unit, on the other hand, is a continuous direct contact cooling unit. For reliability and availability, two trains of 50% capacity each are used for the Demonstration Plant. It is possible to scale up the solidifier tank by adding more nozzles and increasing the length of the tank. Additional trains would also increase the capacity.

Modified Rexnord System. The Phase 1 feed temperature is 550°F in the solvent stripper of the CSD unit, so it would be expected that the feed to Rexnord would be available at 550°F. The heat load would then be reduced by 6.2×10^6 Btu/hr, and then only 10 Rexnord units would be required. In the modified Rexnord system, precooling the feed to 450°F would further reduce the heat load by 12.3×10^6 Btu/hr and the number of Rexnord units by two (to a total of eight units). The resultant cost reduction would be offset somewhat by the need for a feed cooling system, but the by-product steam generation from the feed cooling system of 10,600 lb/hr would reduce the utilities cost.

System Reliability

Rexnord System. The Rexnord unit at Wilsonville pilot plant has been in operation for the past several years without any major breakdown or malfunction. A solidifying capacity of up to 27 lb of SRC/ft² per hr has been demonstrated. Therefore, the capacity of 21 lb/hr per ft² used for the Phase 0 design is conservative. Also, the 7.5-min cycle time is based on successful pilot plant operation. The specified Rexnord unit, therefore, represents a minimum technical risk.

Major equipment failures concern the solidifier fume blower, SRC feed control, deck vibratory system, and the cooling water circulation pumps. The fume blower and cooling water circulation pumps have 100% spares, and the SRC transfer pump is also spared. If the SRC feed control valve to a unit fails, a manual shutdown valve isolates the unit and the line is flushed out with process solvent. The unit is put back on service after replacing the failed control valve. The deck vibratory system is reliable. Normal maintenance during plant shutdowns will usually be sufficient to assure its freedom from breakdown. In general, the Rexnord solidifier system can be kept operational with a proper program of preventive maintenance. With 11 operating units, breakdown of one unit will reduce the capacity by only 9%, thus not severely affecting plant operation.

Water-Bath System. In the water-bath system, SRC feed temperature control depends on the reliability of the Dowtherm and water cooling loops. Therefore, the SRC transfer and the Dowtherm circulating pumps are provided with 100% spares. The recycle water pump is also spared. However, the screw conveyor in the solidifier and the bucket elevator are not spared. These units are high-maintenance items and, therefore, are critical equipment. A breakdown of either of these units would shut down one train and thus reduce the capacity by half when the system is operating at full load.

Product Quality

Rexnord System. The Rexnord unit operates with standard feed, temperature, and operating cycle controls. Product quality is not affected if these controls are not precise.

Water-Bath System. The water-bath system has been commercially operated with coal tar pitch. Experience shows that a close control of water temperature is necessary to obtain solid SRC of good quality. The difference between SRC feed temperature and water temperature in the solidifier tank must be maintained within a narrow range to prevent the formation of either popcorn-like or very brittle material. The former retains considerable moisture and the latter generates a large amount of fines.

Fines Production

Rexnord System. The Rexnord unit generates dry solids with minimal fines.

Water-Bath System. Solid SRC from the water-bath units has 5% moisture and 5% fines. The particle size of the fines is assumed to be 100% -4 mesh. The fines are first concentrated in a clarifier; then a polyelectrolyte flocculant is added at the rate of 0.5 lb/ton of solids to facilitate settling. The clarifier diameter will be 35 ft, which should be sufficient to settle flocs larger than 250 mesh (60 μ m). A clarifier height of 10 ft was selected to allow 4 ft for a clear solution zone at the top, followed by 2-ft-high feed, transition, and compression zones.

With a detention time of 150 min provided by the thickener, an underflow concentration of 25% solids is expected from a feed containing about 2.5% fines. The sizing of the thickener is based on the best engineering judgment for free settling material. Information on the amount of fines generated, particle size distribution, and settling characteristics will be needed for a definite design. It was assumed that the clarifier underflow could be dewatered to 30% moisture on a belt screen with no loss of solids. Again, data are needed to establish the effectiveness of a belt screen.

The fines recovery system is not costly and the technology is well established. With good preventive maintenance, the dewatering system (dewatering screen, fines clarifier, and belt screen) should be very reliable.

Environmental Problems

Rexnord System. Of all three systems, the Rexnord system emits the most fumes—hydrocarbon vapors, given off at the beginning of the cooling cycle, and dust generated when the solids are dumped onto conveyors. There are no wastewater pollution problems.

Water-Bath System. The amount of vapors liberated by SRC above the water bath should be less, but runoff water will be saturated with pollutants like terphenyl-, cyclohexyl-, biphenyl-, and dicyclohexylbenzene. These pollutants will enter the drainage system of the SRC storage area and add to the load of the water treatment system.

Modified Rexnord System. There is some reduction of hydrocarbon vapors and the resultant air pollution problem compared to the Base Case. There are no wastewater pollution problems. Fume emissions would be reduced by precooling the feed in the modified Rexnord unit; the amount emitted would still probably exceed that from the water-bath process because of the slow cooling in the Rexnord unit. Since there are fewer solidifiers in the modified system, there is less total exhaust air and the fume blower horsepower is less (200 hp).

Economic Comparison

Capital and operating costs for the three systems are summarized as follows (details are in Table 1):

Process	Rexnord	Water Bath	Modified Rexnord
Capital investment (M \$)	11,235	8,890	10,745
Annual operating costs (M \$/yr)	250	41	(55) ¹
Capital charges at 20% (M \$/yr)	2,247	1,778	2,149
Total annual charges (M \$/yr)	2,497	1,819	2,094

Rexnord vs. Water Bath. Because the Rexnord system is based on 5-years experience at the Wilsonville pilot plant, it will require the lowest development costs. However, overall the water-bath system is 20% less costly than the Rexnord system (see Table 1) and annualized charges are 27% less than those for Rexnord. These savings in capital costs are due to continuous operation (with two trains). The lower feed temperature and by-product steam credit reduce utility costs for the water-bath system. The cost differences would be lower if the SRC feed temperatures were the same for both systems (it would reduce the number of Rexnord units to 10). Development of the water-bath process should continue because of the apparent savings possible.

Modified Rexnord vs. Rexnord. Compared to the Base Case, the modified Rexnord system offers a reduction in investment cost and considerable savings in annualized charges due to a net credit in operating cost. The lower feed temperature reduces utility requirements compared to the Base Case, and the modified system requires only eight units.

Phase 0 design maintains the tempered water temperature of the Rexnord cooling system by circulating part of the water through the cooling tower. The closed-loop cooling system of the modified Rexnord system, using an air cooler to remove heat, is more economical. Makeup water required to compensate for the water loss from evaporation in the cooling water surge tank would be minimal. The operating cost for makeup water and the air cooler would be a fraction of the once-through cooling system in Phase 0. For the modified Rexnord system, the water costs are \$1,400/yr and power costs for the air cooler are \$19,000/yr. On the other hand, the cooling water costs for the Base Case Rexnord system are \$62,700/yr.

The suggested modifications should be incorporated in Phase 1 design. Therefore, a developmental program should be started immediately at Wilsonville to obtain data in time to meet the Phase 1 schedule. Compared to the water-bath system, the modified Rexnord system offers considerable savings in utility costs, although capital charges are higher. However, as pointed out, that difference can be reduced by precooling the SRC prior to storage, thus eliminating individual feed precooler for each solidifier.

★ ★ ★

¹Indicates utility credits for this section of the process.

BASE CASE: REXNORD SOLIDIFICATION SYSTEM

Process Description

Figure 1 shows the schematic flow diagram for the Rexnord solidification system; included are recent changes in the exhaust hood design in the solidifier units made since the completion of Phase 0.

SRC Is Solidified and Cooled. Molten SRC product, stored in the molten SRC surge tank at a system feed temperature of 600°F, flows via the SRC transfer pump to the Rexnord solidification system. Dowtherm circulating through the tank heater controls the tank temperature.

Eleven solidifiers operate batchwise with a cycle time of 7.5 min. Each unit contains four water-cooled steel plate decks 5 ft wide and 50 ft long. Tempered water circulating through panel coils welded to each plate cools each deck. Each assembly of four decks is mounted on a spring-loaded base that vibrates the assembly. An SRC transfer pump feeds SRC to each unit from a closed-loop circulation system. SRC flows to each deck in the solidifier through four feed nozzles (12 ft apart).

A control valve on the feed pipe to each Rexnord unit feeds molten SRC for 10 sec on all four vibrating decks of the unit. After the control valve is closed, the unit vibrates for 60 sec, distributing the SRC evenly over the surface of the plate decks and removing trapped and dissolved gases. On the basis of tests at Wilsonville, it is assumed that SRC covers about 95% of the surface area, giving 950 ft² of effective cooling area per unit. The decks are cooled without vibration for 5 min to solidify and cool the product to between 150 and 200°F. The unit vibrates again for about 1 min, breaking and dislodging the solid $\frac{3}{8}$ -in. thick cake. The vibrations then convey the SRC to one end of the deck, where it is discharged onto the SRC collecting conveyor. The conveyor gathers SRC from all solidifiers and transports the material to the SRC storage area.

Recent Design Changes. In the Phase 0 design, each solidifier was enclosed in an exhaust hood; recent changes provide each deck with an air collector to minimize the amount of exhaust air. Air flows over each deck at a velocity of 200 ft/min to remove hydrocarbon vapors and is collected in a duct common to all four decks. The exhaust from all units combines and flows to the exhaust fume blowers. The size of the exhaust fume blowers is reduced to 44,000 acfm, one-third that in Phase 0. The exhaust air is then used as combustion air in the slurry fired heater.

Once-Through Cooling System. The water used to solidify and cool the SRC is stored in a two-compartment solidifier CWR (cooling water return) tank and circulated through the panel coils in each Rexnord unit. The hot water returning from the solidifiers in one of the tank compartments overflows into the second compartment and mixes with cooling tower water, which maintains the temperature in the supply compartment at 110°F. The level in the supply compartment determines the flow of water returning to the cooling tower.

Environmental Considerations

Two potential pollution problems that must be controlled during operation of the Rexnord solidification system are dust generated during transport of solidified SRC and hydrocarbon vapors emitted from the molten SRC during transfer to the Rexnord units.

Dust Abatement. Dust will be generated when solidified SRC from the Rexnord units moves to the collecting conveyors, but this can be controlled by enclosing the conveyors.

Fumes Incineration. In the Rexnord unit at Wilsonville Pilot Plant, where molten SRC is charged directly from the vacuum column, an average of 0.003 lb of hydrocarbon vapors is emitted per pound of SRC produced. Initially, the rate is even higher than the average. Phase 0 design stores the molten SRC in a molten SRC surge tank, where a large portion of vapors will be vented. Thus, the solidifiers should emit less vapor than those at Wilsonville, but this has yet to be demonstrated.

Therefore, for this design, we assumed a vapor rate of 0.003 lb/lb of SRC. An air velocity of 200 ft/min through the exhaust hoods maintains the vapor concentration below 25% of the assumed lower explosive limit (LEL). Since hydrocarbon vapors (mol wt 170) and anthracene have similar chemical structures, the LEL for anthracene (0.63 vol %) was used. The exhaust air is used for combustion in the slurry fired heater. Since the hydrocarbon vapors are low in sulfur and nitrogen, the amount of pollutants in the slurry fired heater combustion gases will not significantly increase.

Economic Analysis

Table 2 lists major equipment specifications for the Rexnord solidification system. The molten SRC surge tank and heater are not included because they are identical for all three cases studied here. The capital cost of the system is \$11,235,000 $\pm$ 30%. Details of the estimate are given in Table 3. The estimated utility costs are found in Table 1 (and itemized in Table 4).

★ ★ ★

CASE I: WATER-BATH SOLIDIFICATION SYSTEM

Process Description

Refer to Figure 2 for the schematic flow diagram of the water-bath solidification system. Design includes two trains, each with a capacity of 59 tph SRC. See Table 5 for the material balance for one train and Table 6 for major equipment specifications.

SRC Feed System. The SRC transfer pump conveys 550°F² molten SRC to the SRC feed cooler, where circulating Dowtherm A cools the SRC to 450°F. Dowtherm A flows from the Dowtherm surge tank at 390°F, circulates through the SRC feed cooler, and exits at 440°F. The Dowtherm cooler/generator recovers the energy produced from heating the Dowtherm by generating 150 psig of steam. [Provision is made for hot Dowtherm A (620°F) from the main process area to circulate through the shell side of the SRC feed cooler if accidental solidification of SRC occurs in the tubes.]

²In Phase 0, the molten SRC temperature is 600°F.

Solidifier Operation. The cooled 450°F SRC flows to a sparger system of 70 nozzles ($\frac{1}{2}$ in. in diameter) located 6 in. above the liquid level in the solidifier tank. A feed rate of 16,900 lb of SRC/hr per nozzle gives a linear velocity of 4.8 ft/sec.

An exhaust hood over the solidifier tank collects fumes emitted by the SRC, and the air flow rate of 7,200 acfm above the water level reduces the hydrocarbon concentration to 25% of LEL. The resulting air-hydrocarbon mixture is used as combustion air in the slurry fired heater.

The solidifier tank is divided into two sections, one rectangular (top) and the other trapezoidal (bottom). The lower section tapers at the bottom to facilitate collection of the SRC pencils that form after the SRC cools. The screw conveyor breaks these pencils into pieces and discharges them into a feed hopper to the bucket elevator, which transfers the solids to the dewatering system.

Cooling System. Cooling water circulates through the solidifier tank and overflows across a weir; the water temperature rises from 180 to 190°F. SRC pencil formation (hence, good product quality) depends on the temperature difference between the SRC feed and the cooling water. Effluent water from the solidifier tank collects in the recycle water surge tank, flows through a cooler, where the temperature is lowered to 180°F, and reenters the solidifier tank. Steam flowing through a sparger heats the water in the solidifier tank during start-up.

Solids Dewatering. A 33% slurry of SRC from the bucket elevator flows to the dewatering screen, which has two vibrating screen decks that separate water and solids in two stages: the first removes solids $\frac{1}{2}$ in. and larger; the second removes all particles down to 4 mesh. Solids not removed constitute 5% of the SRC feed. Solids from the dewatering screen with an assumed moisture content of 3% flow to storage via conveyors.

Fines Recovery. The underflow from the dewatering screen flows to a solids thickener, which concentrates the slurry to 25% solids. An aqueous solution of a polyelectrolyte flocculant (0.5 lb/ton of solids) is added from the flocculant storage and delivery unit, producing an overflow containing less than 20 ppm solids. This overflow goes to the recycle water surge tank and mixes with the recycle cooling water. A belt screen concentrates the slurry to 70% solids. The water from the belt screen also flows to the recycle tank, while the solids are discharged by conveyor to storage along with the SRC from the dewatering screen. The average moisture content of the combined product is about 5%. Water runoff from the solid SRC storage area goes to the wastewater treatment unit.

Environmental Considerations

Potential pollutants that must be controlled are hydrocarbon vapors from the solidifier tank and water runoff from the solid SRC storage area.

Fumes Incineration. We assumed that 0.0015 lb of hydrocarbon vapors is emitted per pound of SRC feed to the solidifier since the molten SRC is exposed to the atmosphere for less than 0.11 sec—much less time than the Rexnord system. Therefore, less hydrocarbon emission is expected compared to the Rexnord system. As mentioned before, the exhaust air and hydrocarbon vapors are used as combustion air in the slurry fired heater to essentially eliminate any emission of hydrocarbon vapors to the atmosphere.

Wastewater Disposal. On the basis of data in a report by the Electric Power Research Institute (EPRI, 1978), the concentration of pollutants such as terphenyl-, cyclohexyl-, biphenyl-, and dicyclohexylbenzene in runoff water from solid SRC is about 2000 ppm. This

water will be routed to the plant's wastewater treatment unit. Since this stream would constitute less than 1% of the total plant effluents, additional investment required in the wastewater treatment unit because of this stream is negligible. Incremental treatment cost will be about \$42,000/yr.

No Dust Problem. Because of the 30% moisture content in the SRC fines, no dust problem is expected.

Economic Analysis

Table 6 lists major equipment specifications for the water-bath solidification system. The capital cost of the system is \$8,890,000 $\pm$ 30%. Details of the estimate are given in Table 3. Table 1 gives estimated utility costs (detailed in Table 4).

* * *

CASE II: MODIFIED REXNORD SOLIDIFICATION SYSTEM

Process Description

If the Rexnord system were operated with a feed temperature of 450°F, then the number of solidifier units, and hence the capital cost of the solidification system, could be reduced. Installation of appropriate energy recovery equipment would also reduce utility costs, and precooling the feed to the solidifiers would reduce the amount of hydrocarbon vapors emitted. The modified Rexnord solidification system incorporates these features (see Figure 3).

Number of Units Is Reduced. With SRC at a lower temperature (450°F), the heat transfer area needed for cooling is reduced. We calculate that only eight Rexnord units would be required, compared to 11 in the Base Case. The energy removed during solidification is reduced from 60.0 MM Btu/hr (Base Case) to 41.6 MM Btu/hr.

Feed Precooling. The eight solidifier units (same as Base Case units) in the modified Rexnord system are operated batchwise with a cycle time of 7.5 min. SRC is charged to each unit from a pump around the SRC feed loop to an individual feed line, which is equipped with an SRC feed cooler that lowers the SRC feed temperature to 450°F. Circulating Dowtherm cools the feed in the SRC feed coolers and generates 150 psig of steam via the Dowtherm A cooler/generator.

Closed-Loop Cooling. The Rexnord solidifiers and the downstream conveying equipment operate the same as described for the Base Case. However, in place of the once-through cooling system, a closed-loop cooling system circulates water through the solidifiers and an air cooler. Makeup water is added in the cooling water surge tank.

Environmental Considerations

Two potential pollution problems that must be controlled are dust generation during solid SRC transport and hydrocarbon emission from the molten SRC during transfer to the Rexnord units.

Dust Abatement. As in the Base Case, enclosure of the conveyors will control the dust generated during transfer of solidified SRC from the Rexnord units to the collecting conveyors.

Exhaust Fume Incineration. The modified Rexnord system requires the same exhaust air per unit as the Base Case. However, because there are fewer Rexnord units, total air requirements and, hence, the exhaust fume blower capacity are reduced. With a lower feed temperature, the hydrocarbon fumes in the exhaust air will be reduced. The fumes are incinerated in the slurry fired heater.

Economic Analysis

Table 7 lists major equipment specifications for the modified Rexnord system. The capital cost of the system is \$10,745,000 $\pm$ 30%. Details of the estimate are given in Table 3. Table 1 lists utility costs (detailed in Table 4), which show a net credit.

Since this report was prepared, it has been suggested that the individual SRC feed cooler could be eliminated by precooling SRC in a single unit to 450°F prior to storage. Cooling can be achieved by circulating Dowtherm A and recovering the energy in a steam generator. Such a scheme would reduce the installed cost of the system by about \$500,000.

SPECIAL STUDIES

Solids Removal by Centrifugation vs. Settling in the Water-Bath Process

An alternate scheme for the recovery of SRC fine solids (less than 4 mesh) from the dewatering screen slurry in the water-bath process uses solid bowl centrifuges. Sharples' Model P-5400 centrifuge (200 hp) yields solids with about 20% surface moisture that can be discharged to the SRC conveyor. Two centrifuges are required per train; they replace the solids thickener, the flocculant storage and delivery package, and the belt screen. Table 8 shows that the capital and operating costs exceed those of the water-bath system described in Case I. Therefore, the use of centrifuges is not recommended for the water-bath process.

Alternate Treatment Methods for Exhaust Air

In any solidification system the major pollution problem is the hydrocarbon-containing air emission from the solidifiers. This stream is used as combustion air in the slurry fired heaters. Environmental regulations consider incineration the "best available technology" to control dilute hydrocarbon concentrations, but if an alternative is exceptionally cost-effective, that method can be approved. Scrubbing (absorption) and carbon adsorption were thus investigated as alternatives to incineration.

Gas Absorption. Discussions with Ametek, Ceilcote, and Norton on scrubbing systems for the exhaust air indicate that there are no known cost-effective scrubbing techniques available for high-volatility hydrocarbon mixtures in air. Hydrocarbons in the low-volatility (and higher-viscosity) range (500 to 700°F boiling point) in the exhaust air appear to increase

design and operating problems rather dramatically. An extensive experimental program is required to select a suitable solvent before estimation of capital and operating costs.

Carbon Adsorption. Carbon adsorption can remove essentially all the hydrocarbons from the air stream; however, the costs to regenerate the carbon bed are high, because of the difficulty in removing the hydrocarbon from the carbon using hot nitrogen, since steam stripping would be ineffective. The process also requires pilot plant work. Calgon estimates a capital investment of \$30 to \$40 per cfm air. For the water-bath process, this investment is \$600,000 to \$800,000. Annual operating expenses are about \$65,000. The process still produces a nitrogen vent stream that must be treated.

Therefore, incineration of the exhaust air is the most cost-effective method to abate the hydrocarbon emissions.

REFERENCES

EPRI. 1978. Liquid phase prilling of SRC. EPRI No. AF-781.

Table 1

Process Comparison Economic Summary
(First Quarter 1980 \$)

	Rexnord	Water Bath	Modified Rexnord
Capital investment (M \$)			
Total construction cost	8,723	6,574	8,341
Home office and fee	1,047	811	1,000
License fee	--	193	--
Contingency at 15% of above	1,465	1,132	1,404
Total investment	11,235	8,890	10,745
Annual operating costs ^a (M \$/yr)			
Power at \$0.04 kWhr	186.9	129.9	125.2
Cooling water at \$0.06/M gal	62.7	--	--
Process water at \$0.30/M gal	--	3.6	1.4
Steam credit at \$2.15/M lb	--	(181.3)	(181.3)
Flocculant	--	47.5	--
Additional water treatment costs	--	41.7	--
Total operating costs (rounded)	250.0	41.0	(55.0)
Total annualized charges (M \$/yr)			
Capital charge at 20% ^b	2,247.0	1,778.0	2,149.0
Total operating costs	250.0	41.0	(55.0)
Total annualized charges	2,497.0	1,819.0	2,094.0

^aDoes not include costs that are assumed to be the same among all three cases, such as operating labor.

^bIncludes 4% allowance for maintenance material and labor.

Table 2

Rexnord Solidification System
Major Equipment Specifications

Name	Specifications
Solidifier fume blower	Centrifugal, 44,000 acfm, 20 in. W.C. (water column), 250 hp, 2 required, CS (carbon steel)
SRC collecting conveyors	Belt, 406 tph, 54 in. wide x 115 ft long, 15 hp, 2 required
SRC transfer pumps	Centrifugal, 450 gpm, 54 ft TDH (total differential head), 15 hp, 2 required, CS
Solidifier CWR pumps	Centrifugal, 2,200 gpm, 155 ft TDH, 150 hp, 2 required, 316 SS (stainless steel)
Solidifier CWS pumps	Centrifugal, 7000 gpm, 66 ft TDH, 250 hp, 2 required, 316 SS
Product solidifier	Rexnord unit with 5 ft wide x 50 ft long decks (four/unit), water-cooled; each deck has individual exhaust hoods, 10 hp, 11 required, CS
Solidifier CWR tank	47,000 gal, 20 ft dia x 20 ft high vertical tank, 6 in./3 in. W.C., 175°F, CS

Table 3

Capital Cost Estimates^a

	Rexnord (Base Case)	Water Bath (Case I)	Modified Rexnord (Case II)	Water-Bath Centrifuge Study
Process equipment	2,944,300	2,025,100	2,773,000	2,620,600
Materials	1,588,000	1,143,600	1,521,700	1,484,600
Subcontracts and shop labor	1,262,900	1,371,400	1,232,200	1,313,100
All risk insurance, legal liability, etc.	26,300	20,000	25,200	25,300
Special taxes (sales, use, etc.) (4%)	63,500	45,900	60,900	59,400
Total material, subcontracts, and shop labor	5,885,000	4,606,000	5,613,000	5,503,000
Field labor	1,812,200	1,371,400	1,742,000	1,660,800
Payroll burden (16%)	290,000	219,600	278,700	265,800
Total field labor	2,102,200	1,591,000	2,020,700	1,926,600
Field supervision	20%	420,500	318,200	404,200
Field office personnel				
Field office expense				
Field planning				
Startup operators				
Construction equipment and tools (15%)	315,300	238,800	303,100	289,100
Total other field charges	735,800	557,000	707,300	674,400
Mechanical engineering	12%	1,047,000	811,000	1,000,000
Process engineering				
Estimating, planning, & cost analysis				
Purchasing, expediting, & shop inspect.				
Accounting, industrial relations, general admin., & construction mgmt				
Water-bath license fee		193,000		193,000
Total home office expenses (& license fee)	1,047,000	1,004,000	1,000,000	1,166,000
Subtotal	9,770,000	7,758,000	9,341,000	9,270,000
Contingencies	1,465,000	1,132,000	1,404,000	1,360,000
Subtotal	11,235,000	8,890,000	10,745,000	10,630,000
Grand total	11,235,000	8,890,000	10,745,000	10,630,000

^a Order of magnitude estimates $\pm 30\%$ (first quarter 1980). Overhead fees are not included.

Table 4

Comparison Between Rexnord and Water-Bath Systems

Phase 0 Rexnord System (Base Case)	
1.	Multiple batch units for continuous operation indirect cooling.
2.	Eleven units required, each with 750 ft ² cooling surface for feed at 600°F.
3.	Hydrocarbon vapors cause environmental concerns.
4.	Simple basic unit, feed cycle control, and deck vibratory system cycle control.
5.	Breakdown of one unit reduces capacity by 9% when operating at full load.
6.	Product is dry, minimum fines.
7.	Successful pilot plant demonstration on SRC.
8.	Scale-up of this system is achieved by increasing number of units.
9.	Increase in solidifier size to more than 950 ft ² of cooling surface can be achieved by adding more decks. Fewer units would be required to meet the plant capacity. However, a bigger production loss would result for every unit breakdown.
10.	System cost \$11,235,000.
11.	Annual utilities and chemical costs
	Power (590 kWhr) = \$186,900
	Cooling water = <u>62,700</u>
	Net cost \$249,600

Table 4 (continued)

 Water-Bath System (Case I)

1. Continuous operation, direct contact cooling.
 2. Two trains required, each with 50% capacity.
 3. Hydrocarbon vapors and water pollutants cause environmental concerns. Vapor evolution rate is not known but expected to be much lower than in Rexnord.
 4. Basic unit requires close temperature control. Auxiliary feed cooling system, multistep dewatering system and water cooling system are also required.
 5. Breakdown of critical equipment in one train reduces production by 50% when operating at full load.
 6. Product contains about 5% moisture and 5% fines.
 7. Pilot Plant demonstration underway on SRC. Dewatering data, fines settling data, water impurities data needed.
 8. Scale-up of the system is achieved by increasing number of nozzles and number of trains.
 9. Increase of solidifier size by increasing number of nozzles and length of the tank is possible. Size limitation unknown.
 10. System cost \$8,890,000.
 11. Annual utilities and chemical costs

Power (410 kWhr)	=	\$129,900
Process water	=	3,600
Flocculant	=	47,500
Water treatment	=	<u>41,700</u>
Subtotal		\$222,700
By-product steam credit		<u>\$181,300</u>
Net cost		\$ 41,400
-

Table 4 (continued)

Modified Rexnord System (Case II)	
1.	Same as Phase 0.
2.	Eight units required, each with 750 ft ² cooling surface for feed at 450°F.
3.	Same as Phase 0, but lower vapor rate.
4.	Simple basic unit with feed cycle and deck vibratory system cycle control required. Auxiliary feed cooling and water cooling systems required.
5.	Breakdown of one unit reduces capacity by 12.5% when operating at full load.
6.	Same as Phase 0.
7.	Pilot demonstration of cooling rate for feed at 450°F required.
8.	Same as Phase 0.
9.	Same as Phase 0.
10.	System cost \$10,745,000.
11.	Annual utilities and chemical costs
	Power (395 kWhr) = \$125,200
	Process water = <u>1,400</u>
	Subtotal \$126,600
	By-product steam credit <u>\$181,300</u>
	Net credit \$ 54,700

Table 5

Water-Bath Solidifier System Material Balance
(Flow Rates are in Pounds per Hour per Train)^a

Name	Stream no. ^b							
	1	2	3	4	5	6	7	8
SRC	112,806	112,806		107,116	5,640	5,640	5,640	Trace
HC solvent	6,023	5,845	178	5,553	292	292	292	Trace
H ₂ O		237,302	178	3,486	233,816	17,796	2,542	15,254
Air			42,961					
Total	118,829	355,953	43,317	116,205	239,748 (2.5% solids)	23,728 (25% solids)	8,474 (70% solids)	15,254

Name	Stream no. ^b						
	9	10	11	12	13	14	15
SRC	Trace					112,806	
HC solvent	Trace					5,845	(10)
H ₂ O	216,020	1,050,520	1,288,000	(0)	6,206	6,028	(5,000)
Air							
Total	216,020	1,050,520	1,288,000	(0) (Note 15)	6,206	124,679 (4.8% H ₂ O)	(5,010) (Note 17)

^aBasis:

SRC feed temperature = 550°F.
 SRC temperature to solidifiers = 450°F.
 Hydrocarbon fumes in exhaust vapors = 0.0015 lb/lb SRC feed.
 Solidifier cooling water temperature, in = 180°F.
 Solidifier cooling water temperature, out = 192°F.
 SRC:water ratio in bucket elevator = 1:2.
 Solid SRC particle size 1/2 in. x -4 mesh.
 Fines, -4 mesh = 5% of SRC feed.
 Surface moisture in SRC lumps = 3%.
 Solids in thickener overflow = trace (20 ppm).
 Solids in thickener underflow = 25%.
 Surface moisture in dewatered fines = 30%.
 Airflow in exhaust hood = 25% LEL.
 Assumed moisture in exhaust air = 0.005 lb/lb air (1/3 saturated moisture at 70°F).
 Water purge from T-101 to control concentration of hydrocarbons.
 Dissolved organics in recycle water = 2000 ppm at 190°F (based on EPRI study for prilling tower). Pollutants are terphenyl-, cyclohexyl-, biphenyl-, dicyclohexylbenzene, etc.
 Drainage from solid SRC storage pad assumed to be 5000 lb/hr (including 10 pph organics).

^bStream numbers refer to those on Figure 2.

Table 6

Water-Bath Solidification System
Major Equipment Specifications

Name	Specifications
Solidifier exhaust fume blowers	9200 acfm, P = 20 in. W.G., 60 hp, CS
Solidifier conveyors (screw)	Screw, 20 ft long, 60 tph cap., 20 hp, CS
Solid SRC elevators	Bucket, 180 tph, 25 ft elev., 40 hp, CS
Dewatered SRC conveyors	Belt, 60 tph 100 ft long, 10 hp
Collecting conveyors	Belt, 120 tph, 200 ft long, 20 hp
Product storage conveyor	(Area 24)
SRC feed coolers	Shell and tube, 6.16×10^6 Btu/hr, CS
Recycle water air coolers	Air-cooled, 15.37×10^6 Btu/hr, CS, 30 hp
Dowtherm cooler/generator	Kettle, 12.32×10^6 Btu/hr, CS
Dowtherm surge tank heater	2×10^6 Btu/hr, CS
Recycle water pumps	Centrifugal, 2576 gpm, 62.5 ft TDH, 60 hp, CS
Underflow pumps (X-104 pkg.)	Centrifugal, 50 gpm, 100 ft TDH, 5 hp, CS
Dowtherm circulating pumps	Centrifugal, 700 gpm, 97.5 ft TDH, 30 hp, CS
SRC transfer pumps	Centrifugal, 500 gpm, 85 ft TDH, 25 hp, CS
Product solidifier	Vertical tank, 20 ft x 7 ft x 10 ft top section; 20 ft x 7 ft x 8 ft (tapered to 2.5 ft bottom) bottom section
Recycle water surge tanks	30,000 gal, 26 ft 6 in. dia x 8 ft 6 in. high, vertical tank, CS
Solidifier exhaust hoods	20 ft x 7 ft x 2 ft high hood with louvers, CS
SRC feed nozzles	70 1/2-in. dia nipples, 2 in. long and 1/2-in. ball valves; CS manifold with 4 branches 18 in. apart
Dewatering screens	33% solids to 95% solids; feed rate 355,000 lb/hr, 1/2 in. to 325 mesh size solids, 5 hp
Solids thickener	4.9% solids to 25% solids, 35 ft dia x 10 in. st. side, feed rate 240,000 lb/hr, -4 mesh size, 2 hp
Belt screens	24% solids to 70% solids, -4 mesh; feed rate 24,000 lb/hr, 5 hp
Flocculant storage and delivery pkg.	Feed 0.5 lb polyelectrolyte/ton of solids, 1.5 lb/hr, 1 hp
Dowtherm surge tank	10,000 gal, horiz. 10 ft dia x 16 ft long, CS

Table 7

Modified Rexnord Solidification System
Major Equipment Specifications

Name	Specifications
Solidifier exhaust fume blowers	Centrifugal, 32,000 acfm, 20 in. W.C., 200 hp, 2 required, CS
SRC collecting conveyors	Belt, 406 tph, 54 in. wide x 115 ft long, 15 hp, 2 required
SRC feed cooler	Shell and tube, 1.583×10^6 Btu/hr, CS
Recycle water air coolers	Air-cooled exchanger, 35×10^6 Btu/hr, 80 hp, CS
Dowtherm/cooler generator	Kettle, 12.32×10^6 Btu/hr, CS
Dowtherm surge tank heater	2×10^6 Btu/hr, CS
Dowtherm circulating pumps	Centrifugal, 700 gpm, 97.5 ft TDH, 30 hp, CS, 2 required
SRC transfer pumps	Centrifugal, 450 gpm, 80 ft TDH, 25 hp, CS, 2 required
Solidifier CWS pumps	Centrifugal, 3500 gpm, 66 ft TDH, 100 hp, 316 SS, 2 required
Product solidifiers	Rexnord unit with 5 ft wide x 50 ft long decks, four per unit, water cooled; each deck has exhaust hood, 10 hp, 8 required
Cooling water surge tank	20,000 gal, 15 ft dia x 15 ft high vertical tank, CS
Dowtherm surge tank	10,000 gal, horizontal tank, 10 ft dia x 10 ft long, CS

Table 8

Centrifuge Study Economic Summary
(First Quarter 1980 \$)

	Water-Bath (Settling Tank)	Water-Bath (Centrifuge)	Increase due to use of Centrifuge
Capital investment (M \$)			
Total construction cost	6,754	8,104	1,350
Home office and fee	811	973	162
License fee	193	193	--
Contingency at 15% of above	1,132	1,360	228
Total investment	8,890	10,630	1,740
Annual operating costs^a (M \$/yr)			
Power at \$0.04/kWhr	129.0	313.0	183.1
Cooling water at \$0.06/M gal	--	--	--
Process water at \$0.30/M gal	3.6	3.6	0
Steam credit at \$2.15/M lb	(181.3)	(181.3)	0
Flocculant	47.5	47.5	0
Additional water treatment costs	41.7	41.7	0
Total operating costs (rounded)	41.0	224.0	0
Total annualized charges (M \$/yr)			
Capital charge at 20% ^b	1,178.0	2,126.0	348.0
Total operating costs	41.0	224.0	183.0
Total annualized charges	1,819.0	2,350.0	531.0

^aDoes not include costs that are assumed to be the same among all three cases, such as operating labor.

^bIncludes 4% allowance for maintenance material and labor.

Figure 1
Block Diagram for Rexnord Solidifier System (Base Case)

Figure 2
Block Diagram for Water-Bath Solidification System (Case I)

NOTE 1: NUMBERS IN DIAMONDS ARE STEAM NUMBERS
USED IN MATERIAL BALANCE, TABLE 3

2

Figure 3

Block Diagram for Modified Rextord

Solidification System (Case II)

EFFECT OF FEED COAL VARIATION ON DEMONSTRATION PLANT PERFORMANCE

**D. S. Hoover,* E. N. Givens,*
A. Bland,** B. Davis,** J. Hower,**
D. Koppenaal,** and D. Pollock****

The specification and selection of coals for feedstocks to the SRC-I Demonstration Plant will be based on a number of considerations. Of major importance is the tendency of the coal to liquefy under the proposed process conditions. On the basis of data generated at Wilsonville and Fort Lewis Pilot Plants, western Kentucky coal is attractive as a feedstock (Schall, 1979). However, the demand for 6,000 tons per day (tpd) of feed coal for the Demonstration Plant will require coal from more than one source. Since coal seams are known to vary in their composition, both vertically and horizontally, it is important to determine if the magnitude of the variation will affect plant operations.

A number of factors, including petrographic composition, level of coalification (rank), and type, size, and distribution of inorganic components, affect the amenability of a coal to liquefy under given processing conditions (Davis et al., 1976). Certain coal macerals such as macrinite, fusinite, and semifusinite are inert during liquefaction, while some inorganic constituents may act as catalysts. Other inorganic elements, e.g., chlorine, may cause process-equipment-related problems. Thus, a knowledge of the variation in these properties will provide information on possible problems related to feedstock composition.

It is known that in run-of-mine (ROM) coal, inherent seam variability plus different mining practices will yield a product varying substantially in composition. Physical coal beneficiation, ranging from simple blending of ROM products to deep coal cleaning to remove inorganic components, provides an excellent opportunity to minimize compositional variation and optimize feed composition at relatively low cost compared to chemical beneficiation.

Air Products and Chemicals, Inc. (APCI) and the Kentucky Institute for Mining and Minerals Research (IMMR) are conducting a research program to provide a first-order evaluation of some of these variables. The major objectives are as follows:

- Determine the compositions of a number of washed coals currently available in a 70-mile radius of Newman, Ky.
- Determine the variation in the liquefaction behavior of representative samples of these coals.
- Determine the effect of different levels of coal preparation on the composition of specific western Kentucky coals.

*Air Products and Chemicals, Inc.

**Institute of Mining and Minerals Research, University of Kentucky.

The results of these experiments should lead to greater confidence in the coal specifications for the Demonstration Plant and should indicate key coal properties needing to be tested in a feedstock quality control program. The potential of physical coal beneficiation in limiting compositional variation will also be evaluated.

COAL COMPOSITION

IMMR is responsible for the collection and analysis of 10 washed coals to be selected from mines distributed across the western Kentucky coal field, within a 70-mile radius of Newman, Ky. Although most of the samples collected will be from the Kentucky #9 seam (Mulford), other producing seams will also be sampled.

In addition to washed coals, IMMR collected several ROM samples for analysis to enable a comparison of their compositions. Duplicate samples were collected at several localities on different days to determine daily product variation.

To date IMMR has collected and analyzed 15 samples, which are identified in Table 1. Ten samples were ROM and five were clean coal products from preparation plants. Eight of the samples represent duplicates collected from the same locality. Nine samples were taken from the Kentucky #9 seam (Mulford), three were from the Kentucky #11 seam, and one each was taken from the Kentucky #6, 13, and 14 seams. The areal distribution of the collecting localities is shown in Figure 1.

Results of chemical analyses (proximate, ultimate, sulfur forms, and heating values), as well as the free swelling index, are reported in Table 2. Table 3 presents the maceral and vitrinite reflectance results for these samples.

Although 15 samples are statistically insufficient for characterizing coals, some trends in the data are evident. An examination of the average ash content in the ROM and clean coal samples shows initial differences between seams as well as differences in the level of ash reduction currently practiced in this area (Table 4). ROM coal from the Kentucky #11 seam has a significantly higher ash content than the Kentucky #9 coal (20.7 vs. 12.9 wt % mean, respectively). This is consistent with the geology of the #11 coal seam, since it typically contains a 3- to 4-in. shaley parting (a separation in the coal seam filled with shale) in the lower portion of the seam. Inclusion of this material during mining raises the ROM ash level.

ROM samples APCR-3 and -4, collected from the same mine several days apart, displayed a large fluctuation in ash content (from ca. 9 to 14.1%). Such a variability is probably the result of mining practices and not of inherent seam variation.

Standard ROM coal beneficiation techniques, such as removal of extraneous strata and partings, lower the average ash in the #9 seam from 12.9 to 7.9%. Consequently, variations in the ash content of the washed coals are much less (ca. 1%) than the ROM product.

The data in Table 2 provide preliminary information on the sulfur contents of the Kentucky #9 coals. Statistics for the seam samples are summarized in Table 5. The pyritic sulfur in the ROM samples is slightly lower than the organic sulfur. In ROM samples from across the basin, the organic and pyritic sulfur contents should be similar, the pyritic sulfur generally higher than the organic. Cleaned coal samples show a total sulfur reduction of about 1%, with the majority of the reduction coming from pyritic sulfur removal (in these samples pyritic sulfur content is significantly less than organic). Pyritic sulfur reduction will also lessen the overall iron content of the coal and remove potential inherent catalysts.

Vitrinite reflectance analysis is the best single measure of the level of coalification or rank of a coal. The petrographic data in Table 3 for this sample set show a bimodal distribution in the coal rank. The samples with a vitrinite reflectance in the 0.70-0.75 range would be similar to coals of high volatile A bituminous rank; coals with a vitrinite reflectance in the 0.45-0.50 range would be high volatile C bituminous to subbituminous in rank. This wide range in rank indicates that these coals could have significantly different organic and inorganic chemical structures. On the basis of studies on other coals, some investigators have shown that coal conversion is heavily dependent on sample rank (Fisher et al., 1942; Whitehurst et al., 1979; Yarzab et al., 1980).

The gross maceral compositions of the samples are generally similar; all have high (greater than 85%) amounts of macerals thought to be reactive in liquefaction processing. However, the variation in total reactives (about 6%) may be significant to overall sample conversion. Moreover, the synergistic effects of small variations in the amounts of the hydrogen-rich liptinite macerals are not well understood.

In general, the chemical and petrographic data on these samples show that significant variations in coal composition exist in the western Kentucky coal field. Although this small sample set is not statistically significant in determining quantitative trends in compositional variation, the data do indicate the general direction and magnitudes of variation.

IMMR will collect five additional washed coal samples and perform chemical and petrographic analyses on them in the next quarter. The results of all the completed analyses will be detailed in a future report.

LIQUEFACTION BEHAVIOR

The liquefaction of coals collected by IMMR is performed in Air Products coal process development unit (CPDU); under conditions simulating those of the Demonstration Plant: internal recycle solvent; 40 wt % coal concentration; 28×10^3 scf/ton of coal hydrogen feed rate; 840°F; 40-50 min residence time.

One-ton samples of APCR-10, -11, -13, and -15 have been ground, dried, and sifted in preparation for liquefaction. CPDU Run HCL-32 testing these four coals began during this quarter. Wilsonville recycle solvent, recovered by distillation from previous CPDU runs, is used as the process solvent. The results of Run HCL-32 will be presented in a future report. Additional samples are scheduled to be tested for their liquefaction behavior at a later date.

COAL CLEANING

IMMR will collect and perform chemical and petrographic analyses on samples from three operating coal preparation plants in western Kentucky. The three samples collected from each plant will be representative of different levels of coal cleaning. IMMR personnel, in conjunction with Air Products, have selected the three plants, each capable of washing coal to three different levels and each processing a different seam. Thus, all nine samples should have different maceral/mineral compositions and associations.

OVERALL RESULTS

ROM coals from the Kentucky #11 seam had a higher ash content than did samples from the Kentucky #9 seam, which is consistent with the geology of the two seams. Mining

practices and not inherent seam variation probably caused the occasionally wide variation in ash contents of samples from the same mine.

Cleaning yielded a 5% reduction in ash content and substantially reduced ash variation in Kentucky #9 coals compared with ROM samples (about 8% vs. 13%). Pyrite removal was the primary factor in the 1% sulfur reduction in cleaned coals (reduced from about 4 to 3%). Removal of pyrite will also reduce iron content, and remove potential inherent catalysts.

Petrographic data showed a bimodal rank distribution, in that the higher rank coals were in the high volatile A bituminous range, whereas the lower rank coals were in the high volatile C bituminous to subbituminous range. Wide variations in coal rank signify major differences in organic chemical structure and can facilitate changes in inorganic chemical structure. Coal rank has been shown to relate to liquefaction amenability under given conditions. The samples were generally high in reactive maceral content, although variations of up to 6% were noted.

During this quarter four coals have been prepared for liquefaction testing in the CPDU. The results of Run HCL-32 completed during the quarter will be presented in a future report.

Three preparation plants have been selected for sampling of coals washed to different levels. IMMR is currently in the process of analyzing these samples.

REFERENCES

- Davis, A., W. Spackman, and P. H. Given. 1976. The influence of the properties of coals on their conversion into clean fuels. *Energy Sources* 3(1):55-81.
- Fisher, C. H., G. C. Sprunk, A. Eisner, H. J. O'Donnell, L. Clark, and H. H. Storch. 1942. Hydrogenation and liquefaction of coal. Part 2. Effect of petrographic composition and rank of coal. U.S. Bur. Mines Tech. Pap. No. 642.
- Schall, J. Compilation and assessment of SRC experience—data book, prepared by Bechtel National, Inc., Electric Power Research Institute (EPRI), AF-1019, Project 987-1, March, p. 298.
- Whitehurst, D. J., T. O. Mitchell, M. Farcasiu, and J. J. Dickert. 1979. The nature and origin of asphaltenes in processed coals. EPRI Final Report AF-1298.
- Yarzab, R. F., P. H. Given, W. Spackman, and A. Davis. 1980. Dependence of coal liquefaction behavior on coal characteristics. 4. Cluster analyses for characteristics of 104 coals. *Fuels* 59.

Table 1
Sample Identification

Sample no.	Seam	State	County	Sample type ^a
APCR-1	Ky. #11	Ky.	Muhlenberg	ROM
APCR-2	Ky. #11	Ky.	Muhlenberg	ROM
APCR-3	Ky. #9	Ky.	Ohio	ROM, same location
APCR-4	Ky. #9	Ky.	Ohio	ROM, two sampling times
APCR-5	Ky. #9	Ky.	Webster	ROM, same location
APCR-6	Ky. #9	Ky.	Webster	ROM, two sampling times
APCR-7	Ky. #11	Ky.	Ohio	ROM
APCR-8	Ky. #6	Ky.	Union	ROM
APCR-9	Ky. #14	Ky.	Muhlenberg	ROM
APCR-10	Ky. #13	Ky.	Ohio	ROM
APCR-11	Ky. #9	Ky.	Ohio	Prep. plant, same location
APCR-12	Ky. #9	Ky.	Ohio	Prep. plant, two sampling times
APCR-13	Ky. #9	Ky.	Webster	Prep. plant, same location
APCR-14	Ky. #9	Ky.	Webster	Prep. plant, two sampling times
APCR-15	Ky. #9	Ky.	Hopkins	Prep. plant

^aROM, run of mine; prep. plant, clean coal from preparation plant.

Table 2
Analytical Chemical Data

	APCR-1	APCR-2	APCR-3	APCR-4	APCR-5	APCR-6	APCR-7	APCR-8
Proximate analysis								
(as received, wt %)								
Ash	25.7	19.3	14.1	9.0	13.5	15.0	17.2	18.8
Moisture	5.7	4.9	5.2	6.0	2.7	1.9	6.7	3.6
Volatile content	32.0	36.5	38.2	41.2	37.9	37.7	36.8	33.6
Fixed carbon	36.6	39.3	42.5	43.8	45.9	45.4	39.3	44.0
Sulfur analysis								
(as received, wt %)								
Total	5.94	4.73	3.75	3.65	3.26	4.57	4.70	4.08
Pyritic	2.64	2.12	1.76	NC	1.37	1.91	2.00	1.99
Sulfatic	0.19	0.20	0.09	NC	0.04	0.04	0.22	0.12
Organic	3.11	2.41	1.90	NC	1.85	2.62	2.48	1.97
Ultimate analysis								
(as received, wt %)								
Carbon	NC ^a	59.88	63.58	68.45	NC	68.41	56.25	NC
Hydrogen	NC	4.18	4.35	5.00	NC	4.86	4.07	NC
Nitrogen	NC	0.77	0.09	0.78	NC	1.03	0.73	NC
Sulfur	NC	4.73	3.75	3.65	NC	4.57	4.70	NC
Chlorine	NC	0.05	0.04	NC	0.13	NC	NC	0.14
Ash	NC	19.23	14.15	9.02	NC	14.97	17.29	NC
Moisture	NC	4.93	5.16	5.99	NC	1.90	6.65	NC
Oxygen (diff)	NC	6.23	8.78	7.11	NC	4.26	10.31	NC
Heating value	9,480	10,700	11,530	12,340	12,360	12,180	10,620	11,260
(as received)								
(Btu/lb)								
Free swelling index	4	3.5	3.5	3.5	5	7	2.5	6.5

Table 2 (continued)

	APCR-9	APCR-10	APCR-11	APCR-12	APCR-13	APCR-14	APCR-15
Proximate analysis (as received, wt %)							
Ash	20.8	18.5	7.8	7.9	7.8	8.4	8.1
Moisture	8.00	9.8	5.7	6.5	2.0	2.1	6.4
Volatile content	33.4	31.3	43.0	40.4	40.7	40.8	37.4
Fixed carbon	37.8	40.4	43.5	45.2	49.5	48.7	48.1
Sulfur analysis (as received, wt %)							
Total	4.25	1.26	3.04	2.98	2.90	2.93	2.72
Pyritic	2.29	0.44	1.20	1.15	NC	NC	0.78
Sulfatic	0.11	0.04	0.02	0.02	NC	NC	0.19
Organic	1.85	0.78	1.82	1.81	NC	NC	1.75
Ultimate analysis (as received, wt %)							
Carbon	NC	NC	69.06	69.57	75.56	74.12	69.43
Hydrogen	NC	NC	4.99	5.03	5.14	5.16	5.06
Nitrogen	NC	NC	1.13	1.13	0.95	0.94	0.98
Sulfur	NC	NC	3.04	2.98	2.90	2.93	2.72
Chlorine	0.01	0.01	NC	NC	NC	NC	0.07
Ash	NC	NC	7.84	7.92	7.88	8.40	8.05
Moisture	NC	NC	5.67	6.53	1.96	2.14	6.35
Oxygen (diff)	NC	NC	8.27	6.84	5.61	6.31	7.34
Heating value (as received) (Btu/lb)	9,870	10,180	12,610	12,440	13,410	13,360	12,350
Free swelling index	3.5	3.5	3.5	3.5	5.5	7	5

^aNC, not completed.

Table 3
Petrographic Data

	APCR-1	APCR-2	APCR-3	APCR-4	APCR-5	APCR-6	APCR-7	APCR-8
Reflectance analysis, mean - maximum vitrinite reflectance	NC ^a	0.478	0.461	0.502	NC	0.708	0.472	0.748
Maceral analysis (vol % DMMF ^b)								
Vitrinite	NC	81.0	81.1	76.6	NC	77.6	82.1	72.2
Pseudovitrinite	NC	8.0	2.9	4.3	NC	7.6	2.3	9.2
Sporinite	NC	1.8	2.2	3.0	NC	3.3	2.1	4.7
Cutinite	NC	-	-	-	NC	-	-	-
Resinite	NC	0.3	0.2	-	NC	-	-	-
Alginite	NC	-	-	-	NC	-	-	-
Fusinite	NC	4.7	6.0	4.6	NC	3.7	7.5	7.7
Semifusinite	NC	2.0	3.2	8.3	NC	3.8	4.4	3.8
Micrinite	NC	1.9	4.4	2.7	NC	3.9	1.3	2.4
Macrinite	NC	0.3	-	0.3	NC	0.1	0.2	-
% inerts (macrinite + fusinite + 2/3 semifusinite)	NC	6.3	8.1	10.4	NC	6.3	10.6	10.2
% reactives (100 - inerts)	NC	93.7	91.9	89.6	NC	93.7	89.4	89.8

Table 3 (continued)

	APCR-9	APCR-10	APCR-11	APCR-12	APCR-13	APCR-14	APCR-15
Reflectance analysis, mean - maximum vitrinite reflectance	NC	NC	0.483	0.486	0.715	0.715	NC
Maceral analysis (vol % DMMF)							
Vitrinite	NC	NC	80.2	83.0	77.3	78.9	NC
Pseudovitrinite			2.8	1.3	10.8	10.0	NC
Sporinite	NC	NC	2.5	2.6	2.5	2.0	NC
Cutinite	NC	NC	-	-	-	-	NC
Resinite	NC	NC	-	0.2	0.1	0.2	NC
Alginite	NC	NC	-	-	-	-	NC
Fusinite	NC	NC	6.6	5.3	4.7	3.9	NC
Semifusinite	NC	NC	4.4	5.0	2.5	2.8	NC
Micrinite	NC	NC	2.9	2.4	1.7	2.1	NC
Macrinite	NC	NC	0.3	0.2	0.4	0.3	NC
% inerts (macrinite + fusinite + 2/3 semifusinite)	NC	NC	9.8	8.8	6.8	6.1	NC
% reactives (100 - inerts)	NC	NC	90.2	91.2	93.2	93.9	NC

^aNC, not completed.^bDMMF, dry mineral matter free.

Table 4

Comparison of Ash Contents

Sample type	Seam	No. of sample localities	Ash content (wt %)		
			Mean	Max	Min
ROM	Ky. #9	2	12.9	14.2	11.6
ROM	Ky. #11	3	20.7	25.7	17.3
Prep. plant	Ky. #9	3	7.9	8.1	7.9

Table 5

Sulfur Contents of Kentucky #9 Coals

Sample type	Sulfur form	No. of sample localities	% by weight		
			Mean	Max	Min
ROM	Total	2	3.8	3.9	3.7
ROM	Pyritic	2	1.7	1.8	1.6
ROM	Organic	2	2.1	2.2	1.8
Prep. plant	Total	3	2.9	3.0	2.7
Prep. plant	Pyritic	2	1.0	1.2	0.8
Prep. plant	Organic	2	1.8	1.8	1.8

Figure 1
Coal Sample Location Map

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

AN EVALUATION OF THREE WASTEWATER TREATMENT ALTERNATIVES

**D. M. Nicholas,
C. M. Kelly, and P. S. Shu***

The SRC-I Demonstration Plant will generate a large number of contaminated wastewater streams. The Phase 0 (Base Case) design includes a sophisticated wastewater treatment system, which would discharge the treated effluent to the Green River. However, it is worthwhile to evaluate alternative systems that would eliminate this discharge under normal operating conditions.

One incentive relates to the uncertainties associated with the proposed wastewater treatment system. For example, the exact nature of the wastewaters being treated is unknown and cannot be predicted precisely. Furthermore, the performance of the wastewater treatment plant has not been demonstrated as an integrated system. Thus, the exact nature of any effluents to the Green River cannot be predicted. This makes it difficult to obtain a National Pollutant Discharge Elimination System (NPDES) permit. It also poses the danger that if the wastewater treatment system does not perform as designed, the entire operation could be shut down at times to prevent discharge violations, or plant start-up could be delayed while facilities are modified.

Even if the treatment systems function as designed, trace concentrations of certain pollutants will still be discharged. The fate of these trace materials in the environment is unknown. It is possible that some may accumulate in various organisms and produce unexpectedly large impacts, out of proportion to the small amounts discharged.

Because of these uncertainties it seems prudent to avoid discharge if this is feasible, at least until more is learned from investigations that will be carried out when the Demonstration Plant is built.

EPA has recommended the use of "zero wastewater discharge technology" in proposed New Source Performance Standards for petroleum refineries (Federal Register, 1979). (EPA considers this to be demonstrated technology for petroleum refineries.) The regulatory philosophy of EPA has been shifting toward zero wastewater discharge for some time. It is reasonable to expect the synfuels industry to be subjected to this type of regulatory pressure in the future.

Although many conceptual designs could be selected to achieve zero discharge, only two were evaluated in this study. These reflect two basic design philosophies. Both designs employ evaporators. The Case 1 alternative design employs a wastewater treatment plant which could function in the water-discharge mode (as for the Base Case) if necessary. This would provide a backup protection in case of evaporator shutdown. The Case 2 alternative

*ICRC

design eliminates the conventional wastewater treatment system, and puts the entire treatment load on the zero discharge evaporation system. Since the evaporator type is a major design choice which will affect economics, two evaporator types were evaluated in each case (vapor recompression and multiple effect).

We have investigated these three wastewater treatment designs for the Demonstration Plant by evaluating the following factors: capability of technology to meet environmental objectives, operating reliability, level of technical confidence, capital costs, and operating costs.

The first system studied, the Base Case, is the Phase 0 design, which treats the wastewater with primary, secondary, and tertiary treatment processes before discharge into the Green River. Primary treatment includes oil and grease removal, metal removal, equalization, pH adjustment, and nutrient addition. Secondary treatment is biological treatment comprising a two-stage, aerated, activated sludge system with separate clarifiers. Tertiary treatment consists of multimedia and granular activated carbon filtration with possible disinfection.

The second system studied—Case 1, initially investigated by Rust Engineering (1980)—is a zero wastewater discharge system that evaporates the cooling tower blowdown wastewater. All wastewaters, except the cooling tower blowdown, are treated as in the Base Case by primary, secondary, and tertiary treatment before being used as partial makeup water in the cooling tower. Cooling tower blowdown is treated in an evaporator, with the distillate used as additional cooling tower makeup and the concentrated solids stream sent to a solids fixation process before storage in a secure landfill.

The third case studied, Case 2, is a zero discharge system that evaporates all the wastewater generated in the Demonstration Plant. All wastewater streams pass into a primary treatment system consisting of oil and grease removal, equalization, pH adjustment, and suspended solids removal. Effluent from primary treatment then enters an evaporator where solids are concentrated. Distillate is reused as cooling tower makeup water and the concentrated solids stream goes to an incineration system. Ash from the incinerator is then sent to a solids fixation system before storage in a secure landfill.

We also evaluated available industrial experience with zero wastewater discharge systems. For instance, reuse of treated wastewater as cooling tower makeup has been practiced at some petroleum refineries. One refinery, in Whiting, Ind., has used 100% treated wastewater, after primary, secondary, and tertiary treatment, as cooling tower makeup for about 1 year. There have been no operational problems with the cooling tower; however, there were only two cycles of concentration in the tower.

Although 55 refineries practice zero wastewater discharge, none use forced evaporation of wastewater. Most of these refineries depend on evaporation or percolation ponds to achieve the required evaporation. However, some pilot plant testing of primary-treated refinery wastewater as feed to a brine evaporator has been performed by the American Petroleum Institute (API)—and considered a success with only minor operational problems. A portion of the volatile organics and ammonia present in the feed was vaporized in the evaporator and condensed with the distillate water.

However, the power generation industry has practiced forced evaporation for water recovery and zero wastewater discharge since 1974. One facility at the San Juan Station Power Plant in New Mexico concentrates in a brine concentrator the inorganic contaminants from flue gas desulfurization, demineralization, ash handling, and cooling tower blowdown. The distillate from the evaporator is used as boiler feedwater makeup; the solids concentrate, containing about 35% solids, is landfilled. Operation since 1974 has provided a 97 to 98%

availability of the evaporator. Operating experience with other evaporators has been similar, one operating for a short time at the San Juan Station and the other for 10 months at the Four Corners Power Facility, also in New Mexico.

The San Juan Station has had experience with reverse osmosis (RO) prior to the evaporator. Although pretreatment of the incoming wastewater is necessary to prevent damage to the RO system, the system may prove to be a viable alternative for concentrating solids. Feed entering the RO system at 12,000 mg/L total dissolved solids (TDS) is concentrated to 60,000 mg/L with an 80% recovery of water containing 400 mg/L TDS. Product water can then be used as boiler feedwater and the solids stream sent to an evaporator for further concentration.

In addition to the detailed process descriptions of the three cases, this report includes a preliminary estimate of the water balance for the Demonstration Plant for each case. Cases 1 and 2 require approximately 27% less water than the Base Case, primarily because treated effluent is used as partial makeup to the cooling tower in Case 1 and evaporator distillate is also used as makeup water in both Cases 1 and 2.

Various waste heat rejection methods are presented; in addition, we discuss four cooling systems in the Demonstration Plant and their effect on the zero wastewater discharge cases.

None of these systems precludes the use of a zero wastewater discharge system. Although some of the alternatives do not have wet evaporative cooling towers for reuse of treated wastewater, the zero discharge system could be modified to recycle treated wastewater elsewhere in the process. The most important modifications are retention basins for flow equalization and pretreatment to meet process feedwater specifications.

Since zero wastewater discharge systems involve disposal of the solids stream from the evaporator, we describe four soluble salt disposal options. These systems are intended to prevent soluble salts from becoming dissolved in surface water and groundwater by runoff or leaching from a secure landfill. Even if no system proves to immobilize soluble salts adequately, disposal will be to a secure, tight, clay-lined landfill designed to meet RCRA (Resource Conservation and Recovery Act) standards, which will prevent contamination of groundwaters. The handling of the fixed solid waste systems and the environmental impact of the solid waste systems are discussed.

Preliminary economics depend primarily on the design work performed in Phase 0 for Base Case costs. The costs for Case 1 are derived from the Phase 0 estimate and an estimate of additional costs performed by Rust Engineering (1980). Very preliminary costs are also determined for Case 2 based on a modified Phase 0 estimate and on a modified Case 1 cost.

The approximate capital costs for the three different wastewater treatment cases in 1980 dollars are \$12 MM for the Base Case, \$23 MM for Case 1, and \$29 MM for Case 2. The approximate total annual operating costs in 1980 dollars on a 330 days/year basis are \$3 MM for the Base Case, \$6 MM for Case 1, and \$10 MM for Case 2.

* * *

OVERALL EVALUATION

Table 1 summarizes the relative advantages and disadvantages of the three wastewater treatment methods.

Pollutant Discharge to Green River

Elimination of any pollutant discharge from the SRC-I Demonstration Plant is of prime importance for environmental acceptance. Although a characterization and treatability study is currently being performed on expected raw wastewater from the Demonstration Plant, many questions will remain unanswered until the plant is operating. Demonstrated treatability of SRC-I wastewater on a laboratory scale will not guarantee the same treatability in the Demonstration Plant. In addition, effluent criteria are not well established at the present time and may change, requiring changes in the treatment system at a later date.

Commercialization using Base Case design may be limited by water availability when the river flow is low. Also, even tertiary treatment that meets NPDES permit standards will not reduce all pollutant concentrations in the effluent to zero, and probably will not meet future discharge standards. Because the long-term fate of residual contaminants in the Base Case effluent is unknown, the possibility exists that residual contaminants leaving the treatment process may accumulate in aquatic organisms in the river. Because no water is discharged in Cases 1 and 2, there will not be an adverse impact on the Green River.

Water Intake Requirements

Water intake rates can also be reduced by using one of the zero wastewater discharge cases. Since Case 1 uses treated wastewater and evaporator condensate as partial cooling tower makeup water, the water intake rate can be reduced by 27% compared to the Base Case. Water requirements for Case 2 can be reduced by the same amount, when compared to the Base Case, because of the use of a large volume of evaporator condensate for cooling tower makeup.

Compatibility with Heat Rejection Alternatives

Both zero discharge cases are felt to be compatible with each of the waste heat rejection alternatives considered for the plant. If wet evaporative cooling towers are part of the heat rejection system, treated effluent (Case 1) and condensate (Cases 1 and 2) can be used as cooling tower makeup. This is felt to be the option with the lowest technological risk.

If wet evaporative cooling is not part of the heat rejection system it is felt that treated effluent or condensate can still be used in other portions of the plant, e.g., as boiler feedwater makeup or process water. Preliminary water balances indicate sufficient capacity to use the expected average water flow rates to be produced by the zero discharge system. However, retention basins with sufficient surge capacity must be designed to match the uneven effluent flow rate to the relatively stable process water requirements. Furthermore, additional treatment of zero discharge effluents may be required to ensure meeting water quality specifications for some process equipment. For these reasons, zero discharge Cases 1 and 2 are considered slightly less compatible with heat rejection alternatives that do not include a wet evaporative cooling tower.

Generation of Wastewater Treatment Data

One major purpose of the SRC Demonstration Plant is to produce data that will be useful to later commercialization. The generation of wastewater treatment data is also im-

portant for future SRC-I commercialization plans. Because the Case 2 design has no biological reactors or tertiary treatment equipment, no wastewater treatment data will be generated if this case is used. The Base Case and Case 1 will both generate useful data; however, Case 1 will, in addition, enable an evaluation to be made of the effective operation of both the Base Case design as well as the evaporation and solids disposal system for zero discharge of wastewater.

NPDES-Permitting Flexibility

In Case 1 additional flexibility is provided by obtaining a NPDES permit, in case problems are encountered with the evaporator system. If a long downtime for the evaporator occurs and maximum storage of cooling tower blowdown in Case 1 is exceeded, wastewater can be discharged to the Green River under an NPDES permit. This will not be possible with the Case 2 system, in which the wastewater receives only primary treatment before entering the evaporator; thus, the wastewater will be too contaminated to discharge. On the other hand, delays in NPDES permitting will not hold up plant construction if either of the zero wastewater discharge cases is implemented. This is in contrast to the Base Case, for which a permit is required before construction may begin.

Reliability

The reliability of the various wastewater treatment cases is important and is partially reflected by the use of demonstrated technology. The Base Case system contains equipment commonly used in petroleum refineries and in coke plants. In addition, pilot plants at Wilsonville and Fort Lewis are now treating SRC wastewaters using primary, secondary, and some tertiary treatment. It is not clear, however, how different the SRC-I Demonstration Plant wastewater will be because of all the different processes at the Demonstration Plant.

The reliability of the Case 1 wastewater treatment system depends on the operating reliability of the evaporator system (problems include fouling, scaling, and corrosion) and the performance of the soluble salt disposal system. The 97 to 98% availability of the brine concentrator used to treat inorganic wastewater from San Juan Station Units 1 and 2 since 1974 and 1976, respectively, is impressive. However, there, in contrast to Case 1, no organics were present in the wastewater entering the evaporator, so their effect on evaporator performance is unknown.

Pilot plant tests using refinery wastewater containing some organics as influent to an evaporator did not last long enough to indicate possible problems. However, these pilot tests did show that volatile organics present in the wastewater were partially stripped in the evaporator and appeared in the evaporator distillate. Expected organic concentrations leaving the granular activated carbon bed in the Demonstration Plant should be low if the Base Case or Case 1 wastewater systems are used. However, trace quantities of organics present in the influent entering the evaporator in Case 1 may also appear in the distillate. These may require removal before reuse of the distillate as cooling tower makeup.

The effect of organics on evaporator operation becomes more critical if the Case 2 system is used, because no treatment scheme is used to remove any organics, other than oil and grease, from the wastewater before it enters the evaporator. In addition, because of the presence of organics, an incinerator is required to burn the solids concentrate leaving

the evaporator. Potential environmental pollution problems may occur with incinerator operation.

Disposal of Water-Soluble Solids

Another critical factor in the zero discharge systems is the disposal of the soluble solids generated. If the material cannot be chemically fixed in some manner to prevent the soluble salts from being dissolved in the surface water and groundwater by runoff or leaching from a landfill, wastewater will again be generated that must be collected and recycled for treatment. Depending on the amount and concentration of these waters, this could greatly increase the load on the system.

The intent of the various solids disposal methods is to chemically fix the salt cake to reduce salt leaching and to provide a lined disposal system that will not permit water contamination to the surrounding groundwater. Since no salts are currently available for testing, a question remains as to the effectiveness of these systems. Future testing, using results of the wastewater treatability studies, may answer this question. An additional question is whether the fixation process will continue to immobilize soluble salts after long-term storage. Unknown factors, such as weathering, oxidation, and biological attack, could gradually release some soluble salts into the leachate resulting from rainfall.

Because of these factors, if Case 1 or 2 were used in the Demonstration Plant, the fixed solids would be stored in a tight, secure landfill, constructed to the design standards specified in RCRA for hazardous waste.

Capital Costs

The Base Case capital cost is \$12.1 MM, the Case 1 cost for multiple effect evaporation is \$22.9 MM, and the Case 2 cost for multiple effect evaporation is \$28.6 MM. The increased cost of Case 1, which is 89% over the Base Case cost, is due to the evaporation and chemical fixation systems. Although some Phase 0 equipment is eliminated in Case 2, the cost is 25% higher than Case 1 and 137% over the Base Case. This is because Case 2 uses a much larger evaporator than Case 1.

Operating Costs

The Case 1 annual operating cost is more than twice the Base Case cost, mainly due to the high operating cost of the evaporator. The Case 2 operating costs, more than three times the Base Case cost and 56% higher than Case 1, are due to the larger evaporator.

Project Schedule

Based on vendor quotes, installation of a zero discharge system using evaporators should not affect the overall project schedule, provided a final decision is made by August 1980; however, the evaporator equipment is a long-delivery item due to construction materials.

Reverse Osmosis

The use of an RO system preceding the evaporator at the San Juan Power Station may prove to be a viable alternative to concentrating the solids only in an evaporator. If one of the zero wastewater discharge cases is chosen to be used in the Demonstration Plant, an additional evaluation using RO and evaporation will be performed. This system would include primary, secondary, and tertiary treatment of all wastewater streams; concentration of solids in an RO system; and further solids concentration in an evaporator. Decant water from the RO system can then be used as cooling tower makeup water and evaporator distillate can be used, after polishing by granular activated carbon, as boiler feedwater. An advantage to this type of system over Cases 1 and 2 is that the TDS level entering the cooling tower can be controlled with an RO system. Capital cost savings are also anticipated.

RECOMMENDATIONS

ICRC recommends that the Case 1 wastewater treatment system be used in the SRC-I Demonstration Plant. The Department of Energy has just granted "approval in principle" for this design, which includes zero wastewater discharge and backup discharge to the river.¹ Our recommendation is based on the following conclusions:

- Operating and capital costs are lower for Case 1 compared to Case 2.
- Case 1 provides maximum flexibility in operation (if the evaporator is down, treated wastewater can either be stored temporarily or discharged to the river).
- Case 1 will develop both the zero discharge system and the Base Case system, monitor the biological treatment system, and permit a choice to be made for commercialization based on operating data.

INDUSTRIAL EXPERIENCE WITH ZERO DISCHARGE AND REUSE OF WASTEWATERS

Petroleum Industry

Since the EPA has recommended zero discharge for petroleum refineries in their Proposed Rules for New Source Performance Standards (NSPS) (Federal Register, 1979), ICRC surveyed treatments currently being practiced by the petroleum industry. These technologies are described, as practiced in a commercial operation and as investigated at the pilot plant scale.

Actual Plant Operation. Zero Discharge. The EPA has compiled a list of refineries that practice zero wastewater discharge (includes location, capacity, and type of treatment) (EPA, 1979). As of 1977, the breakdown of treatment systems for 55 refineries is: percolation/evaporation ponds (32); disposal wells (10); contract disposal (5); leaching beds (2); surface spray (1); and no wastewater generation (6).

¹"DOE Approval of Zero Wastewater Discharge Process Design Basis," letter from C. W. Di Bella (DOE) to J. A. Pryor (ICRC), September 8, 1980.

The predominant techniques used are percolation/evaporation ponds and deep well injection, which are both very site-specific. The use of percolation or evaporative ponds is an attractive treatment process when evaporative losses exceed rainfall, as in the West and Southwest. These ponds are sized so that percolation and evaporation rates equal flow to the ponds plus rainfall. Deep well injection of wastewater is limited to locations where additional environmental problems are not created, especially contamination of aquifers. The remaining methods are not widely practiced. Minimization of wastewater generation is attractive, but requires process design modifications, rather than a final control step, and is thus not directly applicable from one facility to another. Contract disposal is best used only when small quantities of wastewater are generated, and depends on availability of nearby firms with appropriate treatment capabilities.

Although each of these methods is a viable disposal alternative, the use of any single technique is highly dependent on local conditions, including the amount of rain, land availability and suitability for pond construction, deep-well availability, and suitable geologic protection of groundwaters from injected material. Refineries not located in areas meeting these criteria would have to practice zero wastewater discharge with forced evaporation. Currently, there are no refineries operating in the U.S. which employ forced evaporation to achieve zero wastewater discharge.

Water Reuse. Various refineries (EPA, 1979) are currently practicing some type of water reuse program. A visit was made to Amoco's refinery in Whiting, Ind., where treated wastewater is reused as makeup water to the cooling tower and in other parts of the plant. The Whiting refinery processes 300,000 bbl of oil/day, generating 22 to 25 MM gpd of wastewater. Approximately 35% of the treated wastewater is reused in the plant, primarily as makeup water for a cooling tower.

PROCESS DESCRIPTION. Before utilization in the cooling tower, all wastewaters are treated in a conventional system. First, wastewater passes into an API separator for oil removal. The separator is covered to prevent fugitive emission of hydrocarbons. Effluent from the API separator then enters an equalization basin that provides a 15-hr residence time. A dissolved air flotation (DAF) system is used to remove any remaining oil before the wastewaters enter an activated sludge system. Slop oil from DAF and sludge from the API separator are sent to an incinerator.

The wastewaters then go to an activated sludge system which contains two completely mixed tanks in series providing a 12-hr residence time. The biological system operates at a very high sludge age (200 to 300 days) without sludge wasting and yields a very clean effluent. Since inert solids are removed prior to the biological system, plant personnel claim that there is good solids settling in the clarifier. Effluent from the activated sludge system enters a multimedia filter to remove any remaining suspended solids before the water is discharged to Lake Michigan or reused in the refinery. Table 2 lists the average effluent concentrations leaving the multimedia filter.

A portion of the recycled effluent water is used to provide all of the required makeup water to the cooling tower. The cooling tower is operated at only two cycles of concentration because of the abundance of makeup water available at the plant. Cooling tower blowdown is then used as process water in the refinery.

OPERATION. The wastewater treatment system operates smoothly and effectively (effluent concentrations are shown in Table 2). Personnel feel the key to successful operation of the biological system is proper primary treatment for oil and solids removal, so that the biological system can operate at high sludge ages and provide sufficient reaction time to biodegrade the majority of the pollutants.

The Whiting refinery has reused treated wastewater to provide 100% cooling tower makeup for about 1 year. During this time no major problems were encountered with the cooling tower operation. Plant personnel are confident that they can continue to operate without problems at the present dissolved solids concentration in the tower, which is the result of two cycles of concentration.

If further levels of cycling were used in the tower, resulting in higher concentrations of solids, scale might form. Scale formation results from solids reaching the solubility limit as water evaporates, and is often the limiting factor in cooling tower makeup requirements. The solids concentration at which this occurs depends on the specific constituents of the makeup water. Amoco has not operated near this solubility limit with their treated wastewater effluent as makeup, and cannot estimate the maximum cycling before scale formation. However, personnel believe they would have little trouble operating with four cycles of concentration.

It should be noted that the cooling tower uses chromate corrosion inhibitors, which are more tolerant of poor makeup water quality than other inhibitors. Furthermore, very few heat exchangers are mild steel and the high heat-flux exchangers use only once-through cooling water.

Pilot Plant Tests. Evaporators (brine concentrators) were used to concentrate refinery wastewater in a pilot plant test as part of a study (API, 1977) funded by the American Petroleum Institute (API) (contracted to the NUS Corporation) to investigate the feasibility of zero discharge in the petroleum industry. The brine concentrator feed water consisted of raw refinery wastewater collected downstream of API separators. The only other pre-treatment step was additional oil removal using dissolved air flotation (DAF). The evaporator was tested with the poorest quality feedwater that was anticipated. Typical contaminants in the two wastewaters tested before DAF treatment are found in "Water Reuse Studies" (API, 1977).

The treated feedwater ranged from 5 to 12 ppm oil, 23 to 60 ppm total organic carbon (TOC), 6.3 to 7.5 ppm phenol, and 9 to 37 ppm ammonia nitrogen. These volatile components were expected to appear in the condensate to some extent. Results showed that 60 to 70% of the phenolic compounds, 25% of the oils, 25 to 50% of the ammonia nitrogen, and 30 to 60% of the organic carbon vaporized in the brine concentrator and condensed with the distillate water.

The brine concentrator, designed by Resources Conservation Company (RCC), using a seed slurry system (calcium sulfate), successfully prevented scaling or fouling of the heat transfer surfaces. Total dissolved solids (TDS) were increased in the brine concentrator from 2000 to between 150,000 and 200,000 ppm.

Although the brine concentrator pilot test program was considered a success, some operating difficulties were encountered, including corrosion, fouling, and foaming. These difficulties were traced to operations upstream of the brine concentrator. For example, a high iron content (caused by sulfuric acid addition to the DAF unit, which was made of carbon steel), caused pitting corrosion on a heat transfer panel in the evaporator, resulting in formation of a thin deposit. The iron concentration was decreased from 26 to 0.3 ppm by precipitation and no further pitting was observed. In another case, fouling by a thin, dark film on the heat transfer panel was caused by dimethylsilicone, a material used in the cooling process of the refinery. Because the silicone did not create any heat transfer or other problems, no further action was taken. Some foaming occasionally occurred, which was easily controlled by the addition of a commercial antifoam agent.

Brine concentration by evaporators appears to be feasible for petroleum refinery wastewaters. However, some volatile dissolved solids are carried over to the condensate. Fur-

thermore, the pilot plant studies did not achieve precipitation of salts (other than the hardness salts of calcium and magnesium) to form a salt cake, but merely produced a very concentrated brine.

Power Generation Industry

Some electric utility plants practice zero wastewater discharge with forced evaporation. A visit was made to two such coal-fired power plants near Farmington, N. Mex. The wastewater treatment systems at these facilities were designed by RCC. The major difference between the systems investigated is the presence or absence of RO.

The wastewater treatment system at Four Corners Power Station is similar to that at Units 1 and 2 of the San Juan Power Station. These units are similar, differing only slightly in capacity and average TDS content in the feed. The evaporator at Four Corners Power Station has been operating for 10 months, a shorter period than the system for Units 1 and 2. Only the systems at San Juan Power Station are described in detail.

The San Juan Power Station, operated by the Public Service Company of New Mexico, has four power generating units: Unit 1, 330 MW, in operation since 1974; Unit 2, 330 MW, started in 1976; Units 3 and 4, 500-MW capacity, under construction.

Wastewater Treatment System for Units 1 and 2 at the San Juan Power Station. *Process Description.* Pretreatment is as follows: Wastewater from the flue gas desulfurization system, demineralizers, road-ash sump, and ash handling system enters a 90,000-gal rubber-lined steel tank for mixing. The wastewater then enters a 7000-gal tank for pH adjustment to 7.0. Suspended solids and trace oils are removed in a vertical inclined plate clarifier with the aid of alum, polymer, and a wetting agent. Sludge from this clarifier is sent to a decant pond for combination with evaporator concentrate. The clarified wastewater, along with cooling tower blowdown, then enters a surge pond to combine the wastes and control the flow rate to the evaporator system. There are two surge ponds on the site: a 2-MM-gal pond lined with a layer of bentonite-type clay covered with soil cement and a 3.5-MM-gal pond lined with 4-in. reinforced gunite covered by a 50-mil liner of acid-resistant plastic.

These pretreated wastewaters are then concentrated by an evaporator system (Figure 1) described below. After filtration, wastewater from the pond enters a mixing tank (at a rate of 150-175 gpm), where the pH is adjusted between 5.5 and 6.5 with a caustic soda or acid. The feed is then pumped through two heat exchangers, where it is heated to its boiling point by heat exchange with the hot product stream. A vacuum deaerator between the exchangers removes carbon dioxide, nitrogen, and oxygen. The feed then enters the bottom of the evaporator sump and combines with the brine slurry.

The brine concentrator is a falling film, vapor recompression-evaporator system that uses a calcium sulfate seed slurry. The slurry provides seed crystals for preferential precipitation of calcium sulfate and silicate on the crystals instead of as scale on the evaporator surfaces. The brine at the bottom of the evaporator is continuously recycled to the top. It then flows by gravity down the insides of a bundle of 2 in. diameter titanium tubes. Water is vaporized from the falling film as the brine flows back to the sump. The vapor is then compressed about 2 psi, raising the condensation temperature of the steam about 6° above the boiling point of the recirculating brine, and introduced into the shell side of the tube bundle. As the steam condenses on the shell side of the tube, its heat of condensation releases the energy required for evaporation on the falling film side.

Hot condensate, containing less than 3 mg/L TDS, passes through the heat exchangers and enters a 300,000-gal holding tank at a rate of 135 to 165 gpm. Typical compositions of the brine concentrator feed, concentrate, and product are shown in Table 3. The product water condensate is used as feedwater makeup to the demineralizer. The concentrate from the evaporator sump is allowed to settle in a concrete-lined basin. The solids are reclaimed after settling and buried with station ash in the surrounding mines. Decant from the concrete-lined basin is used for spraying on ash to control fugitive emissions during truck loading.

Relation to Case 1 and 2 Designs. The wastewater treatment system used at this site is related in some ways to the Case 1 zero wastewater discharge design. Both systems have primary treatment for oil and solids removal, pH adjustment, and equalization. Final polishing to remove suspended solids is done by filtration in both cases. Both systems reuse the evaporator distillate—in the power plant as boiler feedwater and in Case 1 as cooling tower makeup.

There are also some minor differences. Since the power plant does not generate any organic contaminants, secondary treatment with biological reactors is not needed. The cooling tower blowdown is mixed with other streams containing inorganic contaminants, and the combined stream is fed to the evaporator at the San Juan Power Plant. In the proposed design of Case 1, effluent from granular activated carbon beds (the last stage of the wastewater treatment filtration) is used as makeup water to the cooling tower and the blowdown from the cooling tower is sent to the evaporator. Even with these differences in pretreatment, the feed streams to the evaporator are expected to be essentially similar in the two cases.

The proposed design of Case 2 is also similar in some ways to the power plant wastewater system. Both systems use only physical primary treatment before evaporation. Even though this is similar, there is a major difference between the feed streams to the evaporator. Since there is no biological treatment step in the Case 2 design, organics are present in the feed to the evaporator. This may cause problems with reuse of the condensate as cooling tower makeup water, because volatile organic compounds may be carried over to the condensate in the evaporation process. If this happened it would promote biological growth (slime) in the cooling tower, which would foul the heat transfer surfaces and degrade operation. There would also be the potential for emission of organic compounds to the environment, either by evaporation from the cooling tower or along with cooling tower drift.

Operation of Evaporators and Other Equipment. The evaporator at San Juan Station treating wastewater from Unit 1 or 2 has been operating since 1974. During this period it was 97-98% available, including a scheduled 1-week-per-year shutdown period for maintenance. The manpower required to operate this unit is less than one man with a minimum of 2 hr per shift. Operation can easily be supervised from a control room.

The experience at the San Juan site with evaporator operation is encouraging. RCC (who designed the unit) and San Juan Power Station personnel (who operate the unit) are confident that no major operational problems will occur with the evaporator. This confidence is emphasized by the fact that no spare evaporator capacity has been installed. The 97 to 98% availability of the evaporator since 1974 reinforces their feelings. Based on the service and conditions at this site, the brine concentration system has proven the technical feasibility, operability, and commercial availability of this type of evaporator.

An RO system was also installed to desalt additional wastewater as part of this treatment facility, but it is currently not operational. A major difficulty was encountered because of poor design of the multimedia filters, which did not remove all the turbidity and algae (which grew in the holding ponds) from the wastewater entering the RO system. This prevented proper RO operations.

Wastewater Treatment for Units 3 and 4 at the San Juan Power Station. *Process Description.* A flow diagram of the wastewater treatment and recovery system for Units 3 and 4 at the San Juan Power Station is shown in Figure 2. Although power generating Units 3 and 4 are not yet operating, the wastewater treatment system has been tested on wastewaters produced by Units 1 and 2. The system for Units 3 and 4 consists of: pretreatment, RO, evaporation, and dewatering of sludges by centrifugation. Design feed rates for the RO unit and for the evaporator are 2000 and 375 gpm, respectively.

Wastewater, including SO₂ scrubber blowdown, road ash sumps, demineralizer waste, and ash system blowdown, enters the first of two 270,000-gal premix tanks in series. Initial pH adjustment is carried out in the first premix tank by lime or acid neutralization. Additional pH control is done in the second premix tank, and final pH trim adjustment is done in an 18,000-gal neutralization tank. Solids are then settled out in a clarifier/thickener and sent to the dewatering system. The overflow is sent to a 9-MM-gal holding pond where the cooling tower blowdown is added. Generally, the pH ranges from 10 to 12 in the holding pond.

Although an RO system is not part of the design being studied for Cases 1 and 2, it is being considered as an addition to be recommended, and is discussed later. Reverse osmosis is an important feature of the San Juan Units 3 and 4 wastewater treatment system. Because of its possible importance to the SRC-I Demonstration Plant zero discharge designs, the San Juan RO system is described in some detail here.

The pretreatment system for the RO system is essential for long-term operation; it consists of temperature control, lime/soda softening, gravity filtration, and pH adjustment. Temperature is maintained between 70 and 85°F by heating a portion of the holding pond water by cooling water through a heat exchanger. RO feed water then enters a clarifier where soda ash, lime, alum, or coagulant aid can be added to precipitate solids. After clarification, the pH is lowered to 7 before the water enters a multimedia filter which removes algae and maintains an acceptable turbidity for the RO units. Effluent from the filter then enters a clearwell where bisulfate can be added to eliminate chlorine, which can damage the RO membrane. Trim amounts of acid, bisulfate, and scale inhibitor are added, and the water (pH of 5-5.7) then passes through a cartridge filter to the high-pressure pumps.

The RO units are made of polyamide and consist of three passes. The first two passes operate at 550 psi with 8-in. modules and the third pass operates at 750 psi with 6-in. modules. The units are designed for 80% recovery of water from a feed containing 12,000 to 14,000 mg/L TDS. The purified water product contains 400 mg/L TDS. The RO system has four 500-gpm trains that can run independently.

The effluent from the RO unit, which averages 50,000 mg/L TDS at 375 gpm, feeds to the brine concentrator evaporators. As with Units 1 and 2, the feed water is pH-adjusted, heated, and deaerated before passing into a falling film, vapor recompression evaporator. Solids leaving the evaporator range from 25 to 35% TDS, and the condensate from the evaporator is less than 5 mg/L TDS. The condensate is used as plant boiler makeup; the solids stream is sent to a centrifuge for concentration to 60% solids. The solids from the centrifuge will be disposed of offsite until holding ponds are built. The concentrate from the centrifuge will be recycled to the process where required.

Relation to Case 1 and 2 Designs. There are some similarities between zero discharge Cases 1 and 2 and the system treating wastewater from San Juan Units 3 and 4; many were described previously in the section on Units 1 and 2. An important difference in design between Cases 1 and 2 and the power plant is the presence of the RO system before the evaporator. Its main effect is to provide a more concentrated solids stream entering the evaporator than the solids stream in zero discharge Cases 1 and 2. This reduces the evaporator capacity required, as well as steam costs for operating the evaporator.

Operation of Evaporators and Other Equipment. Only limited operational experience has been accumulated on this system, since power-generating Units 3 and 4 have not been completed to date. The wastewater treatment system has been started up and tested using wastewater from Units 1 and 2, as well as water from the San Juan River. No problems were encountered with evaporator operation.

The RO unit has not been tested at design rate to date. Preliminary tests have been run successfully at less than full design capacity. The elaborate pretreatment systems clearly indicate that RO membranes are sensitive and easily damaged by excessive suspended solids in the feed, or other undesirable feed conditions.

The decision by San Juan Power Station personnel to use another evaporator in their expanded facility shows their confidence in its operational dependability. The power station will not have a permit to discharge wastewater for Units 3 and 4 and will thus depend on the evaporator system (without a spare) to treat wastewater continuously without causing the power plant to shut down because of evaporator failure. This reinforces the conclusion that a brine concentrator should be considered commercially proven technology for operations at this particular site. The combined unit startup of the RO, evaporator, and centrifuge is expected to require three men per shift. A detailed instrumentation and control system has been designed to prevent operating problems. A description of this system has been published by RCC (Mahoney and Vermelion, 1979).

PROCESS DESCRIPTION

Base Case: Phase 0 Design

The Base Case design does not practice zero discharge of wastewaters; treated effluent is discharged to the Green River. All wastewaters generated in the plant, as well as the contaminated runoff, will be sent to the wastewater treatment facility diagrammed in Figure 4.

The treatment processes include: primary—oil and grease removal, metal removal, equalization, pH adjustment, and nutrient addition; secondary—biological treatment comprising a two-stage, aerated, activated sludge system with separate clarifiers; tertiary—multimedia and granular activated carbon filtration with possible disinfection. The system provides equalization and retention basins to promote mixing and thereby prevent upset of the biological system due to shock by toxic components.

The sour water will initially be steam-stripped in the ammonia/sulfide water stripping unit to remove hydrogen sulfide and ammonia. The stream will then be combined with the landfill leachate and fed into a first-stage precipitator for nickel removal by NaOH addition in reactor A-2213. The optimal pH for nickel removal is about 11, considerably higher than the optimal pH, 8.5, for removing other metals. Effluent from reactor A-2213 will be further treated for precipitation of other metals in reactor A-2205.

If chromate is used as the corrosion inhibitor in the cooling system, cooling tower blowdown will be treated in an electrolytic reduction unit in which the soluble Cr^{6+} is reduced to trivalent chromic (Cr^{3+}) oxide precipitates. The cooling tower blowdown then will be sent to the ash pond.

Blowdown from this ash pond will flow into a second-stage precipitator and combine with effluent from nickel precipitation; heavy metals will be removed. The pH in this pre-

cipitator (reactor A-2205) will be maintained at 8.5 using sulfuric acid from TK-2213 or lime from X-2208 for maximum removal of other metals. Various chemicals will be added to facilitate the removal: iron from TK-2205 will aid in removing arsenic and vanadium; polymer or alum will enhance sedimentation. After the precipitation stage, the wastewater will flow into an equalization basin where it will comingle with other waste streams prior to biological treatment. Solid sludges from both precipitators will be sent to solid disposal.

Also feeding into the second-stage precipitator is the coal pile runoff. Because of the great fluctuation in flow rate and concentration of this stream, it is equalized in a retention basin before feeding to the precipitator. The retention basin is sized to contain the flow from a 25-year, 24-hr storm. Treatment in the precipitator will be required during low-flow periods when the contaminant concentrations are relatively high. During large storms with more dilute storm runoff, the coal and SRC storage runoff will be drained into a surge basin.

Process area runoff, which is likely to be contaminated with hydrocarbons, will enter a surge basin. This surge basin is sized for a 10-year, 24-hr storm. Water from the surge basin will be pumped to the API separator (A-2207) for oil removal. Effluent water from the separator will then enter the equalization basin or, if the contaminant level is low, bypass the equalization basin and biological treatment and enter the multimedia filter FL-2204 A-C.

Cleaner process streams, such as wastewater from water softener regeneration and oil-free water from the process areas and sanitary waste, will also enter the equalization basin.

The equalization basin will hold 1.5 MM gal and will provide a 1-day holding for the expected normal flow. An oil-skimming device (X-2211) in the equalization basin will remove any floating oil not removed upstream of the basin. Defoamer from TK-2215 and phosphoric acid from TK-2209 will be added to the equalization basin to prevent foaming and to provide nutrient addition, respectively.

The two-stage biological system consists of two separate biological subsystems in series. Each will have a reactor followed by a clarifier (A-2209, A-2212). The first-stage system will remove phenolics and other easily biodegradable materials. Removal of ammonia and thiocyanates, as well as refractory organics, should occur principally in the second-stage biological system. Since the microorganisms in the second stage are usually more sensitive to environmental changes and more susceptible to inhibitions, the surge capacity of the first stage should provide protection from upset for the second stage. To further protect the biological system from potential inhibition and toxicity, provisions will be made for adding powdered activated carbon to the second stage aeration basin (from storage hopper BH-2202).

Sludges and precipitates from the water treatment processes will enter either of two sludge surge tanks: TK-2210 A (metal-containing sludges) or B (biological and oil sludges). Separation of the sludges will permit future separate disposal. Either type of sludge can be sent separately to the sludge filter press (FL-2206), where solids are dewatered to approximately 20% solids. Dewatered sludge will then be transported to an on-site landfill.

Before discharge, the effluent from the biological system will be further polished by filtration (FL-2204) and activated carbon adsorption (FL-2205). Filtration removes residual suspended solids and adsorption greatly reduces trace organics, particularly polynuclear aromatics.

Case 1: Zero Wastewater Discharge, Cooling Tower Blowdown Evaporation

In Case 1 the effluent from the wastewater treatment system described above is sent to the cooling tower for evaporation; blowdown from the cooling tower is then evaporated in a brine concentrator.

Treated effluent (excluding cooling tower blowdown, Stretford purge, and a brine stream) from the Base Case wastewater treatment system will be directed to a 12,000-gal tank (TK-2216). The water from this tank will then be pumped to the cooling tower to supplement the process cooling water makeup requirement (Figure 3). The treated effluent will be about 29% (608 gpm) of the total makeup required. Alternatively, this water could be treated in the intake river water treatment system before being sent to the cooling tower.

The wastewater effluent will then be evaporated in the cooling tower process. The blowdown from the tower will go to an evaporator feed tank (TK-2217) and combine with two other high-solid streams from the SRC-I process units. These streams, the Stretford purge and the brine stream, will accumulate in their respective process areas and be pumped intermittently at 50 gpm to the evaporator feed tank by pumps P-2244 A and B and P-2245 A and B (operating on level control).

The combined waste in the feed tank will pass to the X-2215 evaporator system, where solids will be concentrated. The condensate from the evaporator system will return to the cooling tower, and the concentrated evaporator residue (about 30% suspended solids) will be directed to a decanter, A-2216, to increase the suspended solids concentration to about 50%. The overflow from the decanter will be pumped back to the evaporator feed tank and the underflow will be pumped to a chemical fixation system, X-2216.

The chemical fixation system will blend the solids with proprietary chemicals and pump the mixture to a secure landfill provided for the zero discharge system. The mixture will solidify in the 220,000-yd³ landfill. Any excess water or rainwater runoff from the landfill will be returned to the evaporator system.

Solid waste disposal systems being considered are described in more detail later. Both dry chemical and wet chemical feed systems have been provided for the proprietary chemicals. The evaporator system is designed for 120% of average flow to provide recovery for downtime and storm water flow.

Case 2: Zero Wastewater Discharge, Total Wastewater Evaporation

In this case the wastewaters are evaporated directly in the cooling tower, without the elaborate pretreatment provided by the Base Case design. This system was evaluated as an alternative to Case 1.

This zero wastewater discharge design will provide for only primary treatment of the wastewater before entering an evaporator system. Solids concentrated in the evaporator will be incinerated, and the incinerator ash will be fixed and stored in a secure landfill. Figure 5 is a preliminary process flow sheet, prepared in order to identify and give a rough estimate of the cost of equipment needed to evaporate all wastewater generated from the SRC-I Demonstration Plant.

Runoff from the coal and SRC storage areas and from oily waste from the process areas will enter a surge basin sized for a 10-year, 24-hr storm. Water from the surge basin will be pumped to the API separator (A-2207) for oil removal. Effluent water from the API separator will then enter the equalization basin, sized for a 1-day retention at the average

flow rate, where it will be combined with sour water, landfill leachate, and blowdown from ash sluicing (including cooling tower blowdown).

An oil-skimming device, X-2211, will remove any remaining oil floating in the equalization basin. The pH of the water in the equalization basin will be adjusted with either sulfuric acid from TK-2213 or lime from X-2208 before suspended solids are removed in clarifier A-2209. Effluent from the clarifier will then enter an evaporator system where the solids will be concentrated. Condensate from the evaporator will be used as cooling tower makeup and the solid residue, containing about 30% solids, will enter a thickener, A-2216, where the solids will be concentrated to approximately 50%.

The thickened solids will then enter an incinerator, along with solids from clarification in A-2209 and slop oil and sludge from the API separator. The gas leaving the incinerator will be quenched and the ash will be recovered and sent to a chemical fixation system, X-2216, as described for Case 1.

ASSUMPTIONS

Assumptions were made to provide a comparable design basis for each of the three cases and to provide a basis for economic comparison. Some assumptions were changed from those used in the original Phase 0 design and in Rust Engineering's report on zero discharge wastewater treatment, in order to place the comparison of the three cases on the same basis.

Base Case: Phase 0 Design

- (a) All wastewaters generated in the plant, as well as contaminated runoff, will be sent to the wastewater treatment facility.
- (b) The expected normal flow to be handled by the wastewater treatment system will be about 930 gpm on a yearly average (or a nominal rate of 1.5 M gpd).

Major wastewater sources are:

Process sour water	340 gpm
Cooling tower blowdown	307 gpm
Rainwater runoff	218 gpm
Steam boiler blowdown	31 gpm
Brine	16 gpm
Steam stripper top	<u>18 gpm</u>
	930 gpm

- (c) Sour water will be the most heavily contaminated stream. Major contaminants are hydrogen sulfide, ammonia, and phenolics. Minor concentrations of cyanide, thiocyanate, metals, and trace complex organics, such as polynuclear aromatic hydrocarbons, are also expected.
- (d) Cooling tower blowdown will contain Cr^{6+} used in corrosion control, which is the most significant contaminant in this stream.
- (e) Water requirements include revisions that have been made in the Demonstration Plant design since the Phase 0 study was concluded and reported. These include a decrease in makeup water for the GKT gasifier, which replaced the Texaco gas-

ifier, and an increase in the cooling tower makeup rate because of an increase in total cooling requirements of the plant.

- (f) Coal pile and SRC pile runoffs will contain mostly dissolved inorganic solids, including trace quantities of heavy metals.
- (g) Process area runoff will be contaminated with process liquids, including certain high-boiling-point hydrocarbons.
- (h) Landfill leachate will contain contaminants common to the coal pile runoff.
- (i) Ponds and basins are compacted clay-lined systems with concrete pavement.

Case 1: Zero Wastewater Discharge, Cooling Tower Blowdown Evaporation

Water and Waste Treatment. The flow rates of the waste streams to be evaporated are the same as those used for the Phase 0 design, except that the cooling tower blowdown and a small Stretford purge and brine stream will not go to wastewater treatment.

- (a) The concentration of suspended solids will be increased from 30 to 50% in the decanter ahead of the fixation system. This is based on vendor estimates. The solids quantities to be disposed of in the secure landfill have been estimated to be 55 yd³/day. This is based on the expected quantity of solids to be disposed, increased slightly in accordance with Chemfix experience with a concentrated brine waste. The cost of landfilling was also based on this quantity of waste. Under this assumption, the secure landfill was sized for 5 years of operation (220,000 yd³). This size was increased from the landfill size shown in the Rust Engineering report (1980) because of a revised estimate of solids entering the evaporator (increased from 16 to 35 tpd).
- (b) The chemical process (Chemfix) for fixing the liquid-solid residue from the evaporators was arbitrarily selected for this study. The process chosen affects both equipment and operating costs for chemical additives. A complete investigation of methods for fixing the sludge (see section on soluble salt disposal options) would be required for the final design engineering. This could affect the economic comparison, especially between Base Case and zero-discharge Cases 1 and 2.
- (c) For this estimate, it is assumed all cooling tower blowdown will be evaporated. However, a review of the process water requirements may reveal some areas in which cooling tower blowdown could be substituted for process water. The blowdown is based on estimates of concentrations of solids in the treated wastewater to maintain a chloride concentration of less than 1400 mg/L. Since the treated effluent has higher concentrations of dissolved solids than the process water, the quantity of blowdown is larger with the effluent makeup. The impacts from any dissolved organics in the treated effluent are not known at this time, and are not included in the analysis.
- (d) A triple effect evaporator was used in the estimate because of the plant steam availability. Even though the estimate provided by the vendor states there is 20% excess capacity, if 159,000 lb/hr (rated capacity of evaporator) is used for a design basis, there is only 6% excess capacity. This would be adequate for a 30% suspended solids concentration. However, by decanting the concentrated stream from the evaporator and recycling overflow from the decanter, the solids concentration would increase. This would decrease the quantities sent to chemical fixation, but would increase the amount of evaporation and thus the required evaporator ca-

capacity. Based on this analysis, the price quoted was increased by a factor of 1.08 to provide the 20% excess capacity. (This is the result of an increase of 1.20/1.06 factored by a 0.6 power law for scale-up.) For the triple effect evaporator, an additional steam ejector was assumed, which will require an additional 350 lb/hr of 115-psig steam. The 50-psig steam requirements and the electrical power requirements would increase directly proportional to the size increase. The Whiting-Swenson vendor has suggested that titanium tubes with monel-clad carbon steel bodies be used. It was assumed for this estimate that this material would be used.

- (e) The unit operations for physical-chemical treatment would not be reduced significantly for the lower flow rate since the quantity of contaminants would be the same. The biological treatment ponds would also remain the same in order to provide storage in the event of evaporator system outage.
- (f) No evaluation was made of the cost reduction of the wastewater treatment system due to the reduced capacity. The physical-chemical treatment could possibly be reduced for normal flow; however, the need to treat storm water runoff and occasional upsets would limit the reduction. Because the study considers order-of-magnitude costs, the potential cost reduction is considered insignificant.
- (g) The zero discharge system will operate 330 days/year.
- (h) The cooling tower blowdown is directed through the physical-chemical treatment operation to reduce metals concentration before entering the biological treatment units. During evaporator downtime, the metals might cause inhibition of biological activity in the second-stage aeration basin. Also, the metals contained in cooling tower blowdown would pass from the aeration basin through the cooling tower again and require a blowdown rate adjustment. If these problems develop, it is assumed that the cooling tower blowdown could be diverted to the ash ponds for temporary storage whenever the evaporator is down.
- (i) Pond and basin materials were the same as the Base Case.

Plant Steam System.

- (a) The steam demand for the evaporation equipment depends on the evaporator type selected. Steam demands for the two systems studied are:

Vapor Recompression Alternate
(Start-up only, assumed at
3 hr/week)

57,000 lb/hr at 50 psig

Multiple Effect Alternate
(Continuous operation assumed)

57,000 lb/hr at 50 psig—normal
72,000 lb/hr at 50 psig—maximum
700 lb/hr at 115 psig—normal and
maximum

- (b) The operational availability of the zero discharge system was considered to be 80% of the scheduled production time. The operational availability of the SRC-I process was considered to be 90% of the scheduled production time.
- (c) Steam System Operating Data:

Base case turbine generator (recommended in the Steam Optimization Study dated 12/27/79):

Throttle flow	269,153 lb/hr
Throttle pressure	450 psig
Throttle temperature	570°F
Extraction flow	182,466 lb/hr
Extraction pressure	50 psig
Exhaust flow	86,687 lb/hr
Exhaust pressure	3 in. HGA
HP section actual steam rate	26.13 lb/kWhr
LP section actual steam rate	20.54 lb/kWhr
Minimum exhaust flow required	15,000 lb/hr

Turbine generator with reduced exhaust section capacity (determined in this study to serve the zero discharge water system):

Throttle flow	269,153 lb/hr
Throttle pressure	450 psig
Throttle temperature	570°F
Extraction flow	240,166 lb/hr
Extraction pressure	50 psig
Exhaust flow	28,987 lb/hr
Exhaust pressure	3 in. HGA
HP section actual steam rate	26.13 lb/kWhr
LP section actual steam rate	20.54 lb/kWhr
Minimum required exhaust flow	15,000 lb/hr

- (d) The changes to and costs of the ancillary equipment affected by the revision of the steam system were not evaluated in this study. The equipment not evaluated includes condensate pumps, vacuum pumps, turbine oil conditioner, electrical switch-gear, transformers, breakers, relief valves, piping and valves for steam, condensate and cooling water.

Costs. The utility costs used in the economic analysis were obtained from the Process Design Criteria (PDC) of 3 January 1980, revised 12 May 1980.

Case 2: Zero Wastewater Discharge, Total Wastewater Evaporation

- The flow rates of the wastewater streams to be evaporated are the same as those used for the Base Case.
- Prior to evaporation, only primary treatment of the wastewater is required.
- Volatile organics may be present in the evaporator condensate. This condensate may require further treatment (i.e., granular activated carbon) prior to reuse as cooling tower makeup. The costs of such treatment were not included in the analysis.
- The following equipment, used in the Base Case and Case 1, was eliminated: biological treatment system, tertiary treatment system, and related equipment.
- The evaporator and auxiliary equipment cost estimates were based on factored scale-up from Case 1 estimates. This scale-up is based on a 0.7 power factor applied to the ratio of feed rates between Case 2 and Case 1 (i.e., 1000 gpm/297 gpm). The resulting cost increase factor is 2.34.

- (f) The cost of chemical fixation and the solids content and flow rate of the feed to chemical fixation were assumed to be the same as in Case 1.
- (g) The same assumptions were used as in Case 1 for the following: increase in solids from 30 to 50% in the decanter, arbitrary selection of Chemfix, a triple-effect evaporator used in the estimate with the same downtime and material of construction and operation of zero discharge of 330 days/year, and utility costs from the PDC.
- (h) Because of limited information on the stream entering the incinerator, the estimates for the incineration system and the ash recovery system, which were based on information obtained from the Demonstration Plant Description of SRC-II, are very preliminary.
- (i) Since a final steam balance of the SRC-I Demonstration Plant was not available, the assumption of sufficient steam availability for the multiple effect evaporator was made. This amount of steam was 3.37 times the amounts given previously in this section for Case 1.

WATER BALANCE

Balancing water supply and demand is important for all three cases, but is especially critical for Cases 1 and 2. At this time, insufficient design work has been completed to permit an accurate water balance. The balances given are based on average and peak rainfall flow rates, not a close simulation of rainfall patterns. If either Case 1 or Case 2 is selected for the plant, final decisions on the design of the plant cooling system will require a thorough evaluation of the rate at which the water retention basin for rainfall can be emptied. It will also be necessary to thoroughly evaluate rainfall patterns and plant operation modes, and their effect on water consumption to ensure that, under essentially all combinations of weather conditions and operating modes, all wastewater can be consumed adequately within the plant to accomplish zero wastewater discharge to the river.

Base Case: Phase 0 Design

Figure 6 shows a preliminary plant water balance for the system that discharges treated wastewater to the Green River. The average water use from the Green River is about 3,500 gpm. Approximately 70% of this process water requirement is for cooling tower makeup, 10% for boiler feed water, and 20% for process, coal preparation, and slag disposal requirements.

The average evaporation of 2100 gpm is for normal summer conditions of temperature and humidity found at the site. Evaporation will vary with air humidity and temperature, so this water balance will vary with the seasons. It is felt that summer conditions require the greatest makeup water requirements.

Blowdown from the cooling tower at an average rate of 307 gpm enters the wastewater treatment system along with 31 gpm of steam blowdown, 218 gpm of rainwater runoff, and 375 gpm of wastewater from the processing areas. Average wastewater flow from wastewater treatment to the Green River is 931 gpm.

Case 1: Zero Wastewater Discharge, Cooling Tower Blowdown Evaporation

Figure 7 shows a plant water balance if Case 1 is selected. The average water withdrawn from the Green River is ca. 2500 gpm, a 27% decrease compared to the Base Case. Process water requirements decrease primarily because the treated wastewater effluent replaces some of the process makeup water required for the cooling tower. Approximately 59% of the water requirement is for cooling tower makeup, 14% for boiler feed water, and 27% for process, coal preparation, and slag disposal requirement.

Wastewater sources are 31 gpm of steam blowdown, 359 gpm from the processing areas, and 218 gpm from rain runoff. The same evaporation rate as the Base Case was assumed for the cooling tower. Blowdown from the cooling tower at an average rate of 280 gpm enters an evaporator system along with 16 gpm of brine. Approximately 290 gpm of condensate from the evaporator and 608 gpm of treated wastewater are additional sources of makeup water to the cooling tower. These are 12 and 26% of the cooling tower makeup water requirements, respectively.

Case 2: Zero Wastewater Discharge, Total Wastewater Evaporation

Figure 8 shows a preliminary plant water balance for Case 2; average use from the Green River is approximately 2500 gpm. This amount is similar to the river water usage shown in Case 1, as are the water requirements.

As in the previous cases, approximately 2100 gpm of evaporation from the cooling tower is assumed. All wastewater streams, including 31 gpm of steam blowdown, 280 gpm of cooling tower blowdown, 375 gpm of process wastewater, and 218 gpm of rainwater runoff, are sent to an evaporator system. Approximately 904 gpm of condensate from the evaporator provides an additional source of makeup water to the cooling tower. This is 38% of the total makeup water requirements of the cooling tower.

WASTE HEAT REJECTION ALTERNATIVES

Alternative Waste Heat Rejection Methods Available

Since the choice of a cooling system for the SRC-I Demonstration Plant may have an effect on the wastewater treatment system used, a discussion of the various methods of heat rejection available is given. Only five types (Figure 9) will be considered.

Each method involves a different amount of water usage and different risks of hydrocarbon release to the atmosphere through the cooling system. A complete heat rejection system can employ more than one of the methods described, each in the most appropriate fashion. Each system relates differently to the zero discharge cases studied. Only that system currently felt to be the most environmentally sound, yet compatible with zero discharge water usage requirements is evaluated in detail here.

Aerial Coolers. Aerial coolers are preferred and feasible for cooling process streams to about 150 or 140°F, which reduces the size of the cooling water system and thus the makeup water requirements. Process fluids flow inside finned tubes with air circulating around the tubes by motor-driven fans. Aerial coolers require an extensive plot area. By

using welded connections, the possible leak points at flanges are minimized. Leaks of process materials can be readily detected with monitoring equipment and visual inspection.

Wet Evaporative Cooling Towers. Wet evaporative cooling towers are the most widely used. Cooling water is circulated through exchangers to remove heat from the process fluid and is cooled by contacting air in a cooling tower that is open to the atmosphere. The circulating water may possibly become contaminated with process materials introduced through cooling system leaks from higher pressure process environments. These contaminants could escape to the atmosphere through cooling tower evaporation and drift. Drift losses may be minimized by high-efficiency drift eliminators. This type of system is the lowest in overall cost and is suitable for cooling down to 85 or 95°F, depending on atmospheric wet-bulb temperatures. It also has the highest makeup water requirements.

Dry Indirect Cooling. In this method the process heat exchangers would be cooled by a circulating heat transfer fluid isolated from the environment. The fluid would be cooled inside tubes by air in an aerial cooler. Such a system eliminates evaporation and drift losses of water to the air. This reduces the plant makeup water requirements and any subsequent impact on the river flow due to water withdrawal.

The heat transfer fluid is low-pressure, moderate-temperature, corrosion-inhibited water, so that leakage into this water would not be a problem. If a leak occurs, the process materials would be separated from the heat transfer fluid in a disengaging drum. Vapors would be incinerated in a controlled combustor, and liquids would be recovered until the plant could be shut down for repairs. Any contaminated heat transfer fluid (water) would be sent to the water treatment system. The dry, indirect system thus prevents contamination of the atmosphere by leaks of certain process hydrocarbons into the circulating cooling water.

One major disadvantage of the dry indirect system is the cost involved, which is considerably more than that for the conventional wet (evaporation) water cooling tower system. The low water usage may also impact zero discharge water reuse requirements.

Wet/Dry Cooling. Wet/dry cooling uses a cooling tower that has a dry upper section (cooling water in tubes, cooled by upward air flow) and a lower wet evaporating and cooling section, with the water in open contact with air in order to cool by evaporation. The principal advantages of this type of cooling are: reduction of visible water-vapor plume and fog; colder fluid temperature, which approaches ambient wet bulb temperatures; and less makeup water compared with the 100% wet evaporative cooling tower.

Direct Contact after Cooler (DCAC). DCAC is a method of cooling that is essentially limited to cooling the compressed air feeding into the oxygen plant. In this method, air is passed up a packed or tray tower and cooled by direct contact with a recirculating water stream that passes countercurrently down the tower. The circulating water in turn is cooled by the cooling water system through a heat exchanger.

Cooling process water requirements for the DCAC heat exchanger are only 3% of the total process water requirements of the Demonstration Plant. The use of DCAC would not significantly affect the water balance for the zero wastewater discharge alternative.

Base Case and Alternative Cooling Considered for the Demonstration Plant

Detailed below are the various cooling alternatives considered for the Demonstration Plant and the base case cooling system. Several factors are discussed, balancing the advantages and disadvantages of the various systems. Based on these factors, the Base Case

cooling system appears to be preferred. However, only a preliminary evaluation has been made at this time.

None of the cooling alternatives precludes use of a zero wastewater discharge system, although some of the alternatives do not have wet evaporative cooling towers for reuse of treated wastewater. In these instances a modification of the Case 1 zero wastewater system would be made to recycle treated wastewater elsewhere in the process. A more exact water balance would need to be done to identify uses for the treated wastewater and evaporative condensate capable of handling the average flow of these streams. Since plant water requirements are relatively constant and treated effluent flow rates will vary considerably, retention basins will be necessary to provide surge capacity for treated effluent. To size these basins will require a detailed statistical evaluation of expected wastewater flows, which depend strongly on rainfall patterns.

Base Case Cooling: Wet Evaporative, Aerial and DCAC. The Base Case cooling system design of the Demonstration Plant uses wet evaporative cooling towers for most process needs, a DCAC for the oxygen plant, and aerial coolers for streams containing heavy hydrocarbons. Wet evaporative cooling would be used for 60 to 70% of the heat duty, aerial coolers would be used for 30 to 40% of the heat duty, and DCAC for a small fraction of the heat duty.

Some environmental concerns associated with evaporative cooling towers include: possible release of toxic and carcinogenic compounds to the environment through contamination of the cooling water by polynuclear aromatic (PNA) compounds and organics, blowdown disposal, drift losses, visible plumes, and noise. Some of these concerns are addressed by using a separate aerial cooling system. Other concerns would be addressed by use of the Case 1 zero wastewater discharge system, if this is selected. By providing a separate aerial cooling system with a dry indirect cooling tower for part of the process, the possibility that leakage into the cooling water would contaminate the atmosphere can be essentially eliminated. The sections served would include the coal dissolver, hydrogen recovery, expanded-bed hydrocracker, and coker-calciner. Use of the Case 1 zero wastewater discharge system would dispose of the cooling tower blowdown by evaporation and fixing the residue chemically before storage in a secure landfill. Use of a wet evaporative cooling tower also provides the advantage that treated wastewater and evaporator condensate can be recycled as cooling tower makeup, as in the Case 1 and Case 2 zero wastewater discharge system.

Alternative A: Dry Indirect Cooling. By using all dry indirect coolers, the risk of atmospheric contamination by leaks to the cooling water system is minimized and process water requirements are reduced. However, since there is no wet evaporative cooling tower, consumption of treated and recycled wastewater as cooling tower makeup would be eliminated. Since the Case 1 zero wastewater discharge system uses treated wastewater as partial cooling tower makeup, the Case 1 system would have to be modified if dry indirect cooling were used.

A possible modification would be to recycle the treated wastewater to the process, coal preparation, and slag disposal areas or as partial makeup as boiler feed water. This would require appropriate treatment to make sure the quality of water is acceptable for these uses and will not result in any accumulation of salts or cause corrosion or scaling in process equipment. As shown in Figure 7, water requirements are 350 and 688 gpm for boiler feed water and process water, respectively. Based on the preliminary water balance, this is adequate to consume all zero discharge treated effluents. Surge capacity for treated effluents may be required.

Alternative B: Dry Indirect and Wet-Dry Cooling. Dry indirect cooling systems would be provided for all the process cooling water users, with a wet-dry cooling tower system for the oxygen plant. Since the oxygen plant cooling duty is a small fraction of the total plant heat duty, the comments and discussion detailed in Alternative A would also apply here.

Alternative C: Dry Indirect, Wet Evaporative, and Wet-Dry Cooling. This alternative would provide for dry indirect cooling for streams that have appreciable concentrations of objectionable hydrocarbon materials such as PNAs, a wet evaporative cooling tower for the remaining process users, and a wet-dry cooling tower for the oxygen plant. The distribution of heat duties would be similar to that given for the Base Case cooling system: 60 to 70% of the duty for wet evaporation, 30 to 40% for dry indirect cooling, and a small fraction of the heat duty for wet-dry cooling. The advantages and disadvantages of the Base Case cooling systems would also apply here.

Based on a preliminary review of the various waste heat rejection alternatives proposed for the Demonstration Plant, the Base Case cooling system (wet evaporative, aerial, and DCAC) appears to be the best fit with the zero wastewater discharge Cases 1 and 2. However, a final decision will be made during detailed engineering design after all the alternative heat rejection systems and their economics have been fully evaluated.

SOLIDS DISPOSAL

Soluble Salt Disposal Options

Several options are being considered for disposal of the soluble salt cake to be generated by the evaporators under the zero discharge approach. The primary intent of all these options is to prevent soluble salts from becoming dissolved in surface water and groundwater by runoff or leaching from the landfill. The liner system in the landfill is expected to prevent dissolved salts in the leachate from reaching the groundwater. However, chemical fixation of the salt cake will provide additional protection by reducing the leaching of salts as water percolates through to the liner and leachate collection system.

Four different technologies are being investigated for treatment of this soluble salt cake prior to disposal. A brief description of all four systems follows:

Chemfix. In this process the salt cake, as a partially dewatered sludge, will be mixed with a proprietary mixture of chemicals in a continuous mixing process. The additive mixture is formulated to react with the sludge components, including water, to create a cementitious solid, which is insoluble. Much of the water initially present is taken up as water of hydration of compounds in the solid. The soluble salts are dispersed throughout the insoluble matrix. As the cementation reactions take place over a period of several days (i.e., curing), the waste gradually changes from a wet sludge to a dry granular solid. Individual granules of this solid are essentially impervious to water, but the bulk material is permeable.

First the waste sludge is analyzed to determine the proper chemical formulation. The sludge is then conditioned to achieve the correct moisture content and mixed with the appropriate chemicals. A reaction quickly occurs to produce a gel, which keeps solid particles (including heavy metal precipitates and salt crystals) in suspension. This gel is pumped to a curing basin and spread in a relatively thin layer to allow the curing reactions to take place. After a few days the resulting granular solids may be handled by typical earth-moving

equipment. This material may then be shifted to a landfill or compacted by bulldozers for final disposal.

The final product is relatively permeable to water and air. (Presumably thorough compacting will reduce but not eliminate this permeability.) Consequently, precipitation can permeate downward through the material or groundwater can percolate upward, depending on hydraulic gradient. When disposed of on land there will be leachate water. Although the process is claimed to prevent soluble salts trapped within the granular solid from getting into the leachate, the final disposal will be into a specially constructed, clay-lined landfill. Leachate water will be collected above this liner and monitored to further ensure that no dissolved solids can reach the groundwater.

Stablex Process. The Stablex process has two steps. First (pretreatment), a small amount of chemical additive precipitates any heavy metal salts as insoluble silicates. Anions, as well as soluble monovalent metals such as sodium, are not affected. In the second step, pozzolanic materials (such as fly ash or pulverized slag) and lime are added to form a wet slurry. This slurry is pumped to a disposal site. Over the next few days a cementation reaction takes place between the pozzolans and calcium to produce a monolithic, high-strength, solid material. Water initially present in the slurry is taken up as water of hydration. The final solid product is essentially a synthetic rock, impermeable to water except at fractures, should any occur. The heavy metal salts (in the form of insoluble silicates) and the soluble salts are dispersed throughout the bulk of the impermeable solid where they cannot be leached by groundwater.

Although this material will prevent soluble salts from being leached, it is expected that final disposal will still be in a clay-lined landfill with leachate collection and monitoring. However, the amount of leachate collected is expected to be negligible, and will not contain significant amounts of dissolved solids. The volume of the final product can be 30% greater than the original salt cake being treated, which will therefore require a somewhat larger landfill area.

IUCS Conversion Systems. The IUCS process is not specifically intended for disposal of salt cakes or toxic metals. Rather, it is designed for disposal of fly ash and flue gas desulfurization (FGD) scrubber sludge. It is thought that it may have potential for disposal of the gasifier slag and fly dust, and in the context of this application might also be used for disposal of the zero discharge salt cake.

In the IUCS process, fly ash and scrubber sludge are mixed with an additive (presumably containing calcium) in predetermined proportions and allowed to partially cure for a period of up to a few days. During this period cementation reactions convert the material to a dry granular state which can be handled easily. The partially cured material is then transferred to a final disposal point where it is graded and compacted. Cementation reactions continue after final placement and compaction, and can result in a low permeability solid mass.

It is felt that the gasifier ash and slag could replace fly ash and FGD sludge. In this case the zero discharge salt cake, which is a relatively small stream, could be dispersed in the slag/ash/lime mixture. After final product solidification it is anticipated that the leaching of salts would be small due to the low permeability of the final product.

Since the IUCS process was not designed specifically for this application, a careful experimental evaluation would be required, as well as some minor process development studies. A volume increase is expected, compared to the volume of the salt cake.

Calcilox. The Calcilox process was also designed for disposal of fly ash and scrubber sludge. The chemistry seems to be essentially the same as the IUCS process. The final

product, however, is not compacted but left in a granular state. It is therefore not impervious to water, and might have some leaching potential. This option also depends on the use of gasifier slag and ash for disposal of the salt cake.

Handling of Fixed Solid Waste

The handling procedures for Chemfix- and Stablex-processed solid waste streams would be quite similar after the initial fixation step. The main difference is expected to be the volume of landfill required.

A small secure landfill would be constructed to the design standards specified in RCRA for hazardous waste landfills. This landfill would have a compacted clay liner above a synthetic plastic liner. Above this double liner would be a leachate collection and drainage system consisting of porous sand and rock drained by a network of pipes. Below the double liner would be a second collection and drainage system to ensure that no leachate penetrates the liners to reach groundwater.

The Chemfix-processed material would be pumped as a slurry to a section of this landfill immediately after mixing and spread for initial curing. The initial curing would probably be carried out in a series of separate cells for materials with different times of placement. After initial curing was complete in each individual cell, another layer of slurry would be placed for curing. The various cells would thus be successively filled to capacity. Once cured, the solid material could be moved within the landfill to a final placement location if necessary. Initial handling would be entirely in the wet state, until curing had occurred. Later handling operations, if required, would be dry.

Handling for the IUCS and Calcilox processes would be somewhat different. Inasmuch as these processes depend on the use of gasifier slag/fly dust, the final disposal of the salt cake would be by dispersion in this much larger mass. Since this is a somewhat novel application for these processes, the final handling procedure is only conceptual, and is subject to change as the application is developed.

The wet salt cake would be combined with the dewatered sludge from the gasifier to form a slurry with a moderately high percentage of solids. The dry additives would be mixed with this slurry and dispersed uniformly throughout. The wet slurry would then be discharged to a curing basin, where preliminary solidification would take place. In the case of IUCS, after preliminary hardening had taken place, the solid materials would be graded and compacted. Further curing would then produce a low-permeability solid mass.

The use of either of these techniques would probably require that the gasifier slag/fly dust in which the soluble salt cake is dispersed be stored in a secure clay-lined landfill, at least until enough operating experience has been accumulated to ensure that no dissolved salts in the leachate or runoff can reach the groundwater.

Environmental Impact

The primary purpose of the Chemfix process is to convert the soluble salt cake to a form that cannot be easily leached by water when disposed of on land. Since these salts are not rendered insoluble by the process, but are merely encapsulated within solid granules, there will still be some potential for leaching. It is also unknown whether the solid product will continue to immobilize soluble salts even after long-term storage. (Factors such as

weathering, oxidation, and attack by biological agents could perhaps gradually release some soluble salts into the leachate resulting from rainfall.) It is therefore prudent to dispose of these fixed solids in a tight landfill, at least initially.

The environmental impact of the Chemfix process would be relatively small. Since it would result in a slight volume increase, it would require slightly more landfill area than direct landfill of the soluble salt cake. However, it would greatly reduce the amount of dissolved solids in leachate collected by the primary leachate collection system of the landfill. Furthermore, it would essentially eliminate toxic heavy metal salts in this leachate. Since this leachate will be returned to the wastewater treatment plant, Chemfix would very slightly reduce the metals and dissolved salts burden of that plant.

Furthermore, fixation of the wastes by Chemfix would offer a backup protection of the groundwater compared to direct landfill of the soluble salts. That is, even in the unlikely event of failure of the leachate collection systems or landfill liners, any leachate which reaches groundwater would have far fewer dissolved solids if the Chemfix process is used.

Since the Chemfix reactions are inorganic and involve no volatile components, there will be no impact on the air environment due to gaseous emissions. Furthermore, since the final solid form has the soluble salts dispersed in a solid matrix, transport of these salts in fugitive dust could well be less than if the salt cake is landfilled directly.

The Stablex and IUCS processes produce a monolithic impermeable solid, essentially a synthetic rock which is impermeable to water. Disposal of soluble salts in this material would prevent them from reaching groundwater. Dusting would be negligible, and there would be no gaseous emissions. The distribution of precipitation falling on the fill area would be altered to result in almost entirely surface runoff, with little penetration. Perhaps the largest negative environmental impact would be an increase in land area requirements for landfill due to the increase in volume.

Almost all environmental impacts of the Stablex and Chemfix processes are expected to be beneficial, compared to direct landfill of the salt cake. Environmental impacts of the IUCS and Calcilox processes are difficult to predict, especially if the soluble salts are distributed throughout the entire mass of gasifier slag/fly ash. Since the IUCS process can produce a low-permeability solid product, its environmental impact could be similar to that of Stablex. Both IUCS and Calcilox have a potential negative impact on disposal of the gasifier slag/fly dust. The slag and fly dust have been shown to have low leaching potential and are considered relatively inert. If a soluble salt is dispersed in this material, it could actually raise the potential for affecting groundwater dissolved solids concentrations. This depends primarily on the long-term ability of the chemical fixation process to immobilize the soluble salts inside the insoluble reaction products.

ECONOMICS

Capital Costs

Preliminary capital costs for the various wastewater treatment cases are summarized in Table 4. Costs are given in 1980 dollars and include engineering but not contingency. The Base Case capital cost is \$12,100 M. Since Case 1 includes a wastewater treatment system prior to evaporation, the Base Case estimate is used to estimate a portion of the Case 1 cost. The capital cost of the Case 1 system, including the Phase 0 estimate for the

common wastewater treatment system, the evaporator, and auxiliary equipment, is \$22,861 M, when a multiple effect evaporator is used. This is an 89% increase over the Base Case.

Case 2 capital costs include a modified Phase 0 estimate that takes into account elimination of some equipment not needed for Case 2. The cost of the Case 2 system, including the modified Phase 0 estimate, the evaporator, and auxiliary equipment, is \$28,630 M, when a multiple effect evaporator is used. This is a 137% increase over the Base Case cost. Similar costs are obtained for both cases when vapor recompression evaporation is used instead of multiple effect.

A detailed description of the breakdown of the various capital costs for the three cases follows.

Base Case: Phase 0 Design. The economics used for the Base Case design were generally based on Rust's Phase 0 work. Costs for equipment (including pumps, motors, basins, clarifiers, filters, separators, tanks, aerators, and other miscellaneous equipment) were obtained from Rust (June 5, 1980). The installed cost of this equipment was factored based upon Rust's Phase 0 Utilities and Offsites report. Costs for ponds and basins were obtained from a letter to K. D. Sharma from R. W. Trefry of Rust (June 5, 1980). The pond/basin costs included: excavation, filling, and compacting to 98% density; 6-in. thick reinforced concrete pavement (as required); 6-in. thick compacted clay liners; and PVC pipe and liners, concrete sump, and monitoring wells necessary for a hazardous waste storage area.

Case 1: Zero Wastewater Discharge, Cooling Tower Blowdown Evaporation. The costs associated with the Case 1 design were based on the Phase 0 estimate of the Base Case and an estimate performed by Rust Engineering in their Zero Discharge Study (1980). Since the Case 1 design includes all the treatment systems and equipment of the Phase 0 design, the costs shown for the Phase 0 design were taken directly as a portion of the total Case 1 cost. The cost of the evaporator was obtained from the Swenson Company (Rust Engineering, 1980; p.36). The costs of auxiliary equipment required in the evaporator and chemical fixation system are tabulated in by Platts.² This auxiliary equipment includes pumps, motors, tanks, and the chemical blend system.

Case 2: Zero Wastewater Discharge, Total Wastewater Characterization. The preliminary Case 2 costs are based on modified Phase 0 and Case 1 costs. The modified Phase 0 estimate was made by eliminating equipment and treatment systems not needed for Case 2. Equipment was eliminated from primary treatment, including metal precipitation clarifiers and chemical feed systems; secondary treatment, including aeration basins, one clarifier, and other related equipment; and tertiary treatment, including multimedia and granular activated carbon filters.

Costs for the evaporator and the auxiliary equipment in Case 2 were developed using factored estimates (described in the section on Assumptions for Case 2) derived from Rust (1980). The incineration system and the ash separation system cost estimates were very preliminary, due to limited information available required to carry out the incinerator design, such as composition and properties of the 50% solids feed.

Operating Costs

Annual operating costs for the three wastewater treatment cases are summarized and compared in Table 5. Costs are given in 1980 dollars and are based on 330 days/year of

²"Auxiliary Equipment Costs for Rust's Zero Discharge Study," memorandum from D. A. Platts to P. S. Shu, May 12, 1980.

operation. Capital charges and maintenance costs are 16 and 4% of the capital cost, respectively. The annual utility cost for the Base Case estimate is \$357 M based on Rust's Phase 0 estimate. An annual utility cost of \$1408 M for Case 1 includes the Base Case utility cost and the utilities associated with a multiple effect evaporator and solids fixation operation. Case 2 has an annual utility cost of \$3800 M, which reflects a larger evaporator and includes the modified Base Case utility cost and the utilities associated with a multiple effect evaporator and solids fixation operation. Operating labor cost rates (one operator, four shifts, \$110,000) were based on the PDC.

The total annual operating cost for the Base Case is about \$3 MM. For multiple effect evaporation, the total is more than twice the Base Case cost for Case 1 and more than three times the Base Case cost for Case 2. Similar costs are shown for vapor recompression evaporators.

REFERENCES

- API (American Petroleum Institute). 1977. Water reuse studies. API Pub. 949:112, 115.
- Dascher, R. E., and R. Lepper. 1971. Meeting water recycle requirements at a western zero discharge plant. *Power* 121(8):23-28.
- EPA. 1979. EPA development document for effluent guidelines. EPA 440/1-79/014-b. Pp. 158-161.
- Federal Register. 1979. Vol. 44(27):75935.
- Mahoney, C. C., and G. E. Vermilion. 1979. Instrumentation and control in a wastewater recovery system. Presented at the International Water Conf., 40th Annual Meeting, Pittsburgh, Pa.
- Rust Engineering Co. 1980. Zero discharge study.

Table 1
Evaluation of Three Wastewater Treatment Methods

Considerations	Base Case	Case 1	Case 2
Eliminates all pollutant discharge to navigable waterways	No	Yes	Yes
Adverse impact on Green River	Possible	No	No
Water intake rate (gpm)	3,445	2,520	2,514
Compatible with heat rejection alternatives	Yes	Yes ^b	Yes ^b
Wastewater treatment data generated	Yes	Yes	No
NPDES permitting	Yes	Yes	No
NPDES construction holdup due to permitting	Yes	No	No
Demonstrated technology	Yes	Partly	No
Soluble salt or ash disposal required	No	Yes	Yes
Capital costs ^a (M 1980 \$)	12,100	22,861	28,630
Operating costs ^a (M \$ 1980, 330 days/yr)	2,997	6,310	9,856

^aMultiple effect evaporators.

^bMay require further treatment and additional retention basin to supply surge capacity with uneven effluent rates.

Table 2

Average Effluent Concentrations from Amoco's
Whiting Refinery Wastewater Treatment System

Contaminant	Concn (ppm)
Calcium	128
Magnesium	63
Sodium	129
Ammonia	0.6
Alkalinity	73
Sulfate	134
Nitrate	26
Silica	4.1
Iron	0.6
Oil	2.1
Phenol	0.01
BOD	2.1
COD	25
pH	7.4
TSS	3
Phosphorus	0.4
Turbidity	5

Table 3

Chemical Composition Associated with
Operation of a Brine Concentrator at San Juan Station^a

Ion	Feed (ppm)	Concentrate (ppm)	Product (ppm)
Calcium	782	430	<1
Magnesium	189	12,395	<1
Sodium	985	36,529	<1
Total alkalinity (as CaCO ₃)	0	0	0
Sulfate	4,453	107,778	<1
Chloride	231	13,398	<1
Silica	62	415	0.013
TDS	7,109	198,400	1.5-3
TSS	20-50	154,929	<1
pH	6.39	6.79	6.5

^aFrom Dascher and Lepper (1971).

Table 4

Preliminary Capital Costs^a for the
Various Wastewater Treatment Systems

	M 1980 \$
Base Case--Phase 0 design	
Site work (ponds, basins, etc.)	2,196
Equipment	<u>9,904</u>
Total	12,100
Case 1--zero wastewater discharge, cooling tower blowdown evaporation	
Phase 0 estimate	12,100
Additional equipment for zero wastewater discharge	
With multiple effect evaporation	10,761
With vapor recompression evaporation	<u>11,031</u>
Total: With multiple effect evaporation	22,861
With vapor recompression	23,131
Case 2--zero wastewater discharge, total wastewater evaporation	
Phase 0 estimate	12,100
Savings due to some equipment elimination from Phase 0	(6,585)
Additional equipment for zero wastewater discharge	
With multiple effect evaporation	23,115
With vapor recompression	<u>23,748</u>
Total: With multiple effect evaporation	28,630
With vapor recompression	29,263

^aCosts include engineering but not contingency.

Table 5

Preliminary Comparison of Annual Operating Costs
for Various Water Treatment Schemes
(M 1980 \$, 330 Days/Year)

	Base Case	Case 1		Case 2	
		A ^a	B ^b	A	B
Capital charges at 16%	1,936	3,701	3,658	4,682	4,581
of total capital cost					
Maintenance cost at 4%	484	925	914	1,171	1,145
of total capital cost					
Annual utility cost	357	1,320	1,408	3,504	3,800
Operating labor cost	<u>220</u>	<u>330</u>	<u>330</u>	<u>330</u>	<u>330</u>
Total annual operating cost	2,997	6,276	6,310	9,687	9,856

^aVapor recompression evaporators.

^bMultiple effect evaporators.

Figure 1
Schematic Flow Diagram
of the Wastewater Treatment Process
for Units 1 and 2 at San Juan Station

Figure 2
Schematic Flow Diagram
of the Wastewater Treatment Process
for Units 3 and 4 at San Juan Station

Figure 3
Case 1-Zero Wastewater Discharge,
Cooling Tower Blowdown Evaporation

Figure 4
Flow Diagram for the Base Case - Phase 0 Wastewater Design

Figure 5
Case 2 - Zero Waste Discharge,
Total Wastewater Evaporation

Figure 6
Preliminary Water Balance
Base Case - Phase 0 Design

Figure 7
Preliminary Water Balance
Case 1 - Zero Wastewater Discharge, Cooling
Tower Blowdown Evaporation

Figure 8
Preliminary Water Balance,
Case 2 - Zero Water Discharge,
Total Wastewater Evaporation

Figure 9
Alternative Cooling Systems

CHARACTERIZING WASTEWATER AND MONITORING ITS TREATMENT

O. J. Noichl*
and D. M. Nicholas**

A project has been set up by ICRC to identify likely contaminants in the wastewater from the SRC-I Demonstration Plant—and to monitor the effectiveness of methods proposed for treating these contaminants.

The work, which began in April, is being done by Air Products and Chemicals with the cooperation of several universities. So far there has been significant progress in two tasks—characterization and physical-chemical pretreatment. Other tasks in which work has begun are simulation and biological treatment of the Demonstration Plant wastewater.

Samples have been collected from Wilsonville and Fort Lewis Pilot Plants and from suppliers of critical processes (GKT and Lummus).

Measurements have been made on each sample to determine pH, oil and grease content, total organic carbon (TOC), chemical oxygen demand (COD), specific ions (S^{2-} , CN^- , SCN^- , NH_4^+), and elemental analyses of S, N, C, and metals. Preliminary screening of polynuclear aromatics (PNAs) has been made.

On the basis of tests performed on pilot plant samples with an uncharacteristically high oil content, nearly complete oil removal can be obtained by acidification to pH 3-5 and separation in an American Petroleum Institute (API) mechanical separator. Approximately 2,500 gal of SRC-I process recycle water (PRW) has been procured as a base solution from which the biological treatment feedstock will be simulated.

The sampling points are those identified as containing representative organic compounds, metals, and product oils. Fort Lewis and Wilsonville are providing samples of the overhead flash wastewater streams that comprise most of the sour water expected from the SRC-I Demonstration Plant. Wastewater streams originating from the GKT and Texaco gasification tests, the water-bath solidification tests, the Kerr-McGee deashing test, and coal and SRC pile runoff should contain the majority of the metal contaminants. Oil-containing wastewater sources are the Fort Lewis surge reservoir and an overhead flash stream from the Wilsonville Pilot Plant.

In addition to those samples reported on earlier (Noichl and Nicholas, 1980), samples have been received from the SRC-I process recycle water from Fort Lewis, Wash., and from the expanded-bed hydrocracker and coker wastewater from the Lummus Pilot Plant.

*Air Products and Chemicals, Inc.

**ICRC

WASTEWATER CHARACTERIZATION

Experimental Procedure

The characterization of the SRC wastewater has been difficult. Because standard methods used in typical wastewater analysis were not adequate, extensive method modification and/or pretreatment was required to obtain consistent, reproducible data.

Emission spectrometry has been used to identify metals, which are then measured quantitatively by atomic absorption (AA). Because of organic matrix interference in the SRC samples, a digestion technique that requires adding nitric acid and hydrogen peroxide and then heating at 95°C for 8 hr is now being used for AA sample preparation. This technique will remove interfering organics but not the more volatile metals.

It should be noted that the drying procedure required for emission spectrometric sample preparation would drive off low levels of volatile metals such as mercury, arsenic, and selenium and render them undetectable by emission spectrometry. All V-105, PRW, and K-111 samples will be checked for these volatile metals by AA.

Total sulfur and nitrogen have been analyzed on high-strength samples (V-105 and PRW) using elemental detectors (Leco S analyzer and Perkin-Elmer CHN elemental analyzer). TOC measurements were made using a Beckman TOCamester®. Theoretical oxygen demand (TOD) measurements were obtained using an Ionics TOC/TOD analyzer.

Sulfide ion concentration was measured by two techniques: precipitation with Zn^{2+} followed by redissolution and iodide titration, and direct titration with silver nitrate, by monitoring silver breakthrough with a silver-specific probe.

Total chemical oxygen demands of both filtered and unfiltered samples have been measured. The measured values represent primarily the carbonaceous and sulfur oxygen demand. Because of the high H_2S content the adopted procedure was a slightly modified version of that prescribed by Standard Methods (1976). Dichromate is added directly to the sample. This reacts immediately, oxidizing the hydrogen sulfide to elemental sulfur without loss of sulfur dioxide; thus, a total sulfur oxygen demand is measured. Mercury(II) is then added and the Standard Methods procedure is followed.

Ammonia content was measured in some V-105 process water samples using three techniques: Nesslerization, ion specific probing, and ion chromatography.

Cyanide and thiocyanate ion concentrations were measured in diluted samples using ion-specific probes.

Total suspended solids (TSS) and volatile suspended solids (VSS) were measured in accordance with Standard Methods, alkalinities were determined by HCl titration to a pH of 4, and oil and grease were measured as that material which was Freon extractable (as defined by Method A of Standard Methods).

Preliminary organic screening has been initiated. Samples of wastewaters were fractionated using high-pressure liquid chromatography (HPLC) at Seton Hall University and also by size exclusion chromatography (SEC) at Texas A&M. SEC is a good technique to separate linear ring structures and also small- from large-ring structures.

Gas chromatographic-mass spectral (GC-MS) analyses of wastewater extracts (methylene extraction) with and without pH adjustment have been used for identification and semiquantitation. Separation of acids, bases, and neutrals has been hindered by the sample complexity; for example, phenols and amines can be separated only at pH 13.5. At such high pHs, there is concern that some compounds are artificially created during the pretreatment.

Results

Tables 1 and 2 present characterization data generated to date. The results for each sample represent the average of 4 to 13 analyses performed on samples drawn on different dates. AA analyses of those samples that do not contain high amounts of organics were straightforward. Table 1 presents the elemental analyses of GKT gasifier samples, the coal pile runoff (Kentucky #9/14), and SRC-II bottoms runoff. All regulated metals detected in the GKT samples are at concentrations below 0.1 ppm, with the exception of iron (90 ppm) and aluminum (25 ppm). Of these regulated metals, chromium (0.25 ppm), silver (0.1 ppm), and lead (0.3 ppm) are below the proposed RCRA standard. (The high iron content is due to an artifact from the GKT pilot reactor.) All regulated metals in the SRC-II bottoms runoff, with the exception of aluminum (2.0 ppm), are below the AA detection limits. In contrast, all regulated metals in the coal pile runoff were detected at concentrations between 10 and 100 ppm (except iron, at 1,240 ppm). Silver and lead were undetected.

SRC-I process waters (Fort Lewis and Wilsonville) are fairly uniform, averaging 1.5% C, 1.4% N, and 1.5% S. SRC-II process water was a higher strength stream, averaging 1.8% C, 3.8% N, and 4.0% S, which reflects more severe reaction conditions. TOC content agreed with these elemental carbon values. Analyses of the other process streams show lower TOC values; only the expanded-bed hydrocracker wastewater has an organic carbon content of any consequence.

Hydrogen sulfide analyses indicated that total elemental sulfur is predominantly present as sulfide because the amount of organic sulfur compounds is small. Characteristic sulfide concentrations are reported in Table 2 as total sulfur. The H_2S sulfur content of SRC-II process water is nearly double that of SRC-I process water. K-111 samples showed a wide variation in H_2S concentration, depending on sample age and exposure to air (fresh samples contained an average of 273 ppm of H_2S). Expanded-bed hydrocracker and coker samples contained significant H_2S levels, 3,800 and 1,000 ppm, respectively, with other process streams containing little or no H_2S .

A similar conclusion that elemental N is present predominantly as NH_3 is suggested from ammonia analyses, but future work is necessary for verification.

Total COD values are a measure of both the carbonaceous and sulfur oxygen demands. The carbonaceous oxygen demand can be calculated from this value and the total sulfide concentration assuming a theoretical sulfur demand of 2 g of O/g of S, and the value will exactly reflect the TOC loading. For example, SRC-I process water has a carbonaceous COD_C of between 30 and 40 g/L (TOC = 13.1 g/L), while SRC-II has a COD_C of 50 g/L (TOC = 18.5 g/L). This is also true for the expanded-bed hydrocracker, which has a COD_C of 8.1 g/L (TOC = 2.2 g/L), but it is untrue for the GKT gasifier sample with a COD_C of 107 mg/L (TOC = 13 ppm carbon).

Samples varied significantly in their cyanide and thiocyanate ion concentrations, as well as TSS, VSS, alkalinities, and extractable oil and grease contents. Anion concentrations varied with sample age by as much as 50% of the reported value in all high-strength samples (V-105 and PRW). In fresh samples low or moderate (30 ppm) levels of these ions were found, but in older samples these levels increased dramatically; the average values in Table 2 are thus questionable. Solids levels, alkalinities, and oil and grease levels were dependent on plant operating parameters during the sampling period. The variation between samples was as much as 60% of the value reported in Table 2.

Preliminary screening for PNA classes was performed using HPLC with fluorescence detection. The largest classes observed, four-membered rings, are present in very low

concentrations (ppb) and in only two samples. While the SEC results showed compounds of this size, the identification has not been verified.

SIMULATION OF THE WASTEWATER

Component flow sheets of the Demonstration Plant have been studied to locate wastewater sources, and, where possible, analogous pilot plant wastewater samples were obtained for analysis. A single source of high-strength waste (SRC-I PRW from Fort Lewis) was procured as a base solution, to be diluted, pretreated, and augmented with metals to constitute the feed for the experimental biological reactors. Part of the pretreatment will remove H_2S and NH_3 , which is also the function of the ammonia/sulfide water stripper in the Demonstration Plant. Although all organic contaminants have not been identified, the simulated wastewater will contain almost all of the organics present in the actual wastewater. Other groups in ICRC have been asked to provide the relative flow rates of the various wastewater sources and to determine the type of treatment required for the streams. When this information becomes available, the organic strength of the bioreactor feed can be assigned and the necessity of metal augmentation can be judged.

SCREENING TESTS FOR PHYSICAL-CHEMICAL PRETREATMENT

Oil pretreatment jar tests were conducted using wastewater from the Fort Lewis surge reservoir. The sample used was drawn from a stagnant corner of the reservoir that had an uncharacteristically high oil content. Acidification and precipitation tests were conducted in the following manner:

1. A well-mixed sample was drawn and decanted. The settled "sludge" (15% by volume) was removed.
2. Acidification jar tests were performed on the remaining supernatant liquor, varying the pH between 1.0 and 8.34 (original pH). The results of these jar tests are shown in Figure 1.

Above pH 5, very little dissolved or emulsified oil is removed. At pH 5, large flocs form, which settle easily in 1 hr, removing all but 1 mg/L of suspended solids. Further acidification to pH 3 results in the same removal, but with a much faster settling time of 5-7 min. At pH 2, the floc begins to redisperse, the supernatant becomes more cloudy, and the TSS increases slightly to 1.2 mg/L. This trend continues at pH 1; the opacity of the supernatant increases and the TSS increases to 45.6 mg/L. The "oil" content of the supernatant is also shown in Figure 1.

These tests indicate that an API separator should be able to remove all of the heavy sludge, which constitutes less than 17% of the volume to be treated. The separator may also be able to remove some of the remaining dispersed oil, which adhered readily to surfaces. When the sample was acidified to a pH of 3 to 5, the oil flocculated and could be almost completely removed by settling.

Tests were conducted to determine the makeup of the extracted material. Total organic carbon measurements were conducted on Wilsonville K-111 and V-105 wastewater samples before and after Freon extraction (Standard Methods, 1976). First, the original sample was filtered to remove all floatables, settleables, and dispersed oily matter, and then the filtrate was measured for TOC. As shown in Table 3, the TOC of the K-111 samples averaged

about 500 mg/L, while those of V-105 ranged from 9,000 to 22,000 mg/L. A second set of samples was Freon extracted; after extraction, the TOC was reduced in all cases by nearly 40%. This indicates that approximately 40% of the soluble organic carbon within the sample is being removed in the Freon extraction along with the oil.

The oil and grease pretreatment studies have been completed.

Metal removal studies will be conducted on a synthetic wastewater stream composite as follows: (a) coal pile runoff (39% by volume); (b) SRC pile runoff (5% by volume); (c) GKT gasifier blowdown (56% by volume); and (d) slag and fly dust leachate. Metal analyses of the various streams have just become available. Agreement on the various metal concentrations in the synthetic wastewater has been reached and experimental work is beginning.

INTEGRATED BIOLOGICAL TREATMENT

Stock wastewater (2,350 gal) (material that will be the basis of the influent to the bioreactors) arrived at the laboratory on August 20, 1980. This water was drawn from the Fort Lewis Pilot Plant, while it was in the SRC-I mode. At the time of sampling, the plant was varying the H_2 and slurry flow rates, while keeping the coal at 38.5% (by weight). Kentucky #9/14 was the feed; it was slurried at 350-420°F.

The wastewater was collected in either stainless steel or hot dipped galvanized 55-gal drums. Each drum received about 50 gal of water, was covered with a nitrogen blanket, and was then immediately refrigerated. The material was shipped to Allentown, Pa., in a refrigerated trailer maintained at 4°C; the drums were then transferred to a refrigerated storage area (also at 4°C).

Each drum will be sampled for uniformity. Two aliquots were removed from each barrel so that degradation can be monitored over time: one aliquot was stored in plastic (the control for metals) and the other was stored in glass (organic control).

REFERENCES

- Noichl, O. J., and D. M. Nicholas. 1980. Characterizing wastewater and monitoring its treatment. Pages 61-69 in SRC-I quarterly technical report, Vol. 2, April-June 1980. Draft. (International Coal Refining Co., Allentown, Pa.)
- Standard methods for the examination of water and wastewater, 14th ed. 1976. American Public Health Association, Washington, D. C.

Table 1

Elemental Analysis by Atomic Absorption

Sample	Concentration (mg/L)										
	Fe	Ca	Si	Mg	Cu	Na	Al	Ni	Cr	Ti	Mn
GKT "80"-ft gasifier	91	56	25.5	11.4	0.1	36.9	25	0.3	<0.25	<2.0	0.3
GKT "82"-ft gasifier	83	51	23.5	9.9	<0.1	27.5	25	0.2	<0.25	<2.0	0.2
Coal pile rainwater	1,240.0	162.0	50.0	29.0	13.1	3.2	25	0.5	9.0	<2.0	4.4
SRC pile rainwater	0.4	0.6	2.0	0.15	<0.1	1.9	2.0	<0.1	<0.2	<2.0	<0.01

Sample	Concentration (mg/L)										
	Ag	K	V	Pb	Mo	B	Ga	Sr	Sn	Zn	Co
GKT "80"-ft gasifier	<0.1	10.8	<1	0.2	<1	ND	ND	0.17	<0.1	<0.02	<0.2
GKT "82"-ft gasifier	<0.1	9.3	<1	0.4	<1	ND	ND	0.18	<0.1	<0.02	<0.2
Coal pile rainwater	<0.1	<0.04	<1	<0.05	<1	ND	ND	ND	<0.5	53.0	0.6
SRC pile rainwater	<0.1	<0.04	<1	<0.05	<1	ND	ND	ND	<0.5	<0.02	<0.02

Table 2

Analytical Results

	pH	Alkalinity ^a (g/L as CaCO ₃)	Oil and grease ^b (mg/L Freon extractable)	TSS (mg/L)	VSS (mg/L)	Total COD (g/L)	TOD (g/L)	TOC (g/L)	Total ^c N or NH ₃ -N (mg/L)	Total ^d S and H ₂ S (mg/L)	CN ⁻ (mg/L)	SCN ⁻ (mg/L)
Wilsonville V-105	8.6	39.0	1,596	88.8	73.4	60.11	72.1	13.1	13,564	13,400	91.8	133.6
Wilsonville K-111	8.3	65.4 (mg/L)	641	93.8	36.4	2.51	1.37	0.6	15.4	272.5	1.41	40.2
Fort Lewis PRW SRC-II	9.5	145.7	705	33.0	35.6	124.8	120	18.5	37,700.0	36,600.0	1,205	100.0
Fort Lewis PRW SRC-I	8.6	54.4	1,710	108.7	92.7	71.5	--	--	14,700.0	16,100.0	23.5	29.4
Lummus expanded- bed hydrocracker	10.1	44.7	461	120.0	93.3	16.3	--	2.2	--	3,750.0	3.9	296.0
Lummus coker/calcliner	8.4	6.1	656	108	66.0	16.3	--	--	--	950.0	1.6	81.0
GKT gasifier	3.0	2.8 ppm	350	620	60.0	0.11	0.15	13 ppm	--	2.0	2.5	25.0
Fort Lewis Sandvik cooling water	7.1	40.0 ppm	378	--	--	--	0.11	7 ppm	--	0.3	--	--
Ky. #9/14 coal pile runoff	2.4			1,840	1,006.0	--	--	--	--	0.2	--	--
SRC pile runoff	5.6	4.0 ppm	--	--	--	--	0.31	38 ppm	--	--	--	--

^aAlkalinity determined by titration at pH 4.^bFreon extractable as defined by Method A of Standard Methods (1976).^cK-111 is an NH₃ concentration as determined by ion probe; all other values are elemental N.^dTotal elemental S was found equal to H₂S concentration in all but K-111 value, which reflects the average of both elemental S and H₂S analyses.

Table 3

Freon Extraction Characterization

Sample	Sample filtered TOC (mg/L)	TOC after Freon extraction (mg/L)
K-111		
4/17	580	381
4/19	720	387
4/21	569	304
5/5	200	145
5/7	430	220
V-105		
4/18	9,360	5,517
4/20	9,025	5,705
5/6	22,000	14,850

Figure 1
Total Suspended Solids and Freon Extractables Remaining
after Acidification as a Function of Solution pH

THIS PAGE
WAS INTENTIONALLY
LEFT BLANK

SRC-I QUARTERLY TECHNICAL REPORT DISTRIBUTION

DEPARTMENT OF ENERGY

Mr. J. L. Morris
Mail Stop E-333
Washington, DC 20545

Mr. James Batchelor
Mail Stop E-338
Washington, DC 20545

Mr. R. M. Hamilton
Mail Stop E-333
Washington, DC 20545

Mr. W. S. Jones
Mail Stop E-333
Washington, DC 20545

Mr. R. R. Santore
P.O. Box 364
Catlettsburg, KY 41129

Mr. W. M. Vaden (2)
U.S. Technical Information Center
P.O. Box 62
Oak Ridge, TN 37830

Mr. John Pearson (4)
SRC Project Office
P.O. Box E
Oak Ridge, TN 37830

Mr. Robert Lynch
Contracts Office
P.O. Box E
Oak Ridge, TN 37830

Mr. Robert Poteat
Patent Office
P.O. Box E
Oak Ridge, TN 37830

ORNL

Mr. H. D. Cochran (2)
Oak Ridge National Laboratory
P.O. Box X
Oak Ridge, TN 37830

Mr. L. E. McNeese
Oak Ridge National Laboratory
P.O. Box X
Oak Ridge, TN 37830

KENTUCKY DOE

Mr. John Mitchell
Kentucky Center for Energy Research
Iron Works Road
P.O. Box 11888
Lexington, KY 40578

EPRI

Mr. H. Lebowitz
Electric Power Research Institute
3412 Hillview Avenue
P.O. Box 10412
Palo Alto, CA 94303

UOP/SDC JOINT VENTURE

Mr. O. H. Tallman
P.O. Box 842
Oak Ridge, TN 37830

**EXXON COAL LIQUEFACTION
PILOT PLANT**

Carter Oil Company
5011 Baker Road
Baytown, TX 77520

SOUTHERN COMPANY SERVICES, INC.

Mr. E. Huffman
P.O. Box 2625
800 Shades Creek Parkway
Birmingham, AL 35202

PITTSBURGH AND MIDWAY MINING

Mr. John Segerson
Technical Coordinator
Pittsburgh & Midway Mining Co.
P.O. Box 199
Dupont, WA 98327

Mr. John Sobernheim
Engineering Manager
Pittsburgh & Midway Mining Co.
P.O. Box 3396
Englewood, CO 80155

H-COAL PILOT PLANT

Martha K. Hall
Ashland Synthetic Fuels, Inc.
P.O. Box 391
Ashland, KY 41101

H-COAL COMMERCIAL PLANT

Mr. John Grant
Ashland Oil, Inc.
P.O. Box 2166
Houston, TX 77001

PETC

Mr. S. Rodgers
4800 Forbes Avenue
Pittsburgh, PA 15213

TRI-STATES SYNFUELS PROJECT

Texas Eastern Synfuels, Inc.
P.O. Box 2521
Houston, TX 77001