AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

1 of 1

**COLORADO STATE UNIVERSITY PROGRAM FOR
DEVELOPING, TESTING, EVALUATING AND OPTIMIZING
SOLAR HEATING AND COOLING SYSTEMS**

**PROJECT STATUS REPORT FOR THE MONTHS OF
MARCH THROUGH MAY 1993**

Prepared for the

**U.S. Department of Energy
Conservation and Renewable Energy
Under Grant DE-FG02-86SF16306**

Submitted by

**SOLAR ENERGY APPLICATIONS LABORATORY
COLORADO STATE UNIVERSITY**

June 1993

**RECEIVED
JUN 28 1993
OSTI**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

RATING AND CERTIFICATION OF DOMESTIC WATER HEATING SYSTEMS

Integral Collector Storage

Heat Loss Test

A series of heat loss tests have been performed in accordance with OG-200 to determine the overall heat loss coefficient (UA) for the Integral Collector Storage (ICS) unit. The test starts with an isothermal tank at 60°C. To start the test, water which has been preheated in the cold water supply system is drawn through the collector until the inlet temperature is within 0.1°C degree of the outlet temperature. Air is blown over the collector at a speed of 2.5 m/s and the ICS unit is allowed to cool for sixteen hours. During this time, temperatures at three locations inside the ICS unit are measured every three minutes. In addition, six temperatures on the outside of the manifold and the ambient temperature are monitored. After fifteen hours, the circulator pump is turned on in the cold water supply conditioning system to provide a uniform inlet temperature during draw-off. After sixteen hours the solenoid valve is opened and water is drawn through the system until the inlet temperature is within one degree Celsius of the outlet temperature. During this draw, the temperature difference across the collector and the mass flow rate are measured every five seconds and the energy withdrawn in that time step is calculated. After the draw, the temperature of the water in the ICS unit after the cooldown period is calculated according to:

$$T_{\text{final}} = T_{\text{final}(\text{draw})} + \frac{Q_{\text{left}}}{MC_p}$$

The UA is calculated according to:

$$UA = \frac{MC_p}{\Delta t} \ln \left[\frac{T_{\text{initial}} - T_{\text{ambient}}}{T_{\text{final}} - T_{\text{ambient}}} \right]$$

Since measurements of the water temperature inside the ICS unit are available, UA is also calculated by plotting the natural log of the difference between the water temperature and the ambient temperature against time. The slope of the resulting line is equal to UA/Mass/Cp. The results of this calculation are expected to be more reliable because they are based on continuous measurements during the 16 hour cooldown rather than the starting and estimated ending points only. Results of five heat loss tests are given in Table 1. Sample data collected during cooldown test # 3 are plotted in Figures 1 and 2.

TABLE 1. HEAT LOSS TEST RESULTS

Test Date	UA1 (W/K) ¹	UA2 (W/K) ²	UA3 (W/K) ³
1. 5/26/93	7.83	7.37	7.08
2. 5/28/93	6.95	6.68	6.75
3. 6/2/93	7.67	7.20	6.79
4. 5/4/93	7.41	7.05	7.60
5. 5/6/93	7.69	7.66	--

¹UA1 is calculated using data starting and ending with the final temperature calculated from the drawdown (energy remaining).

²UA2 is calculated in the same way as UA1 except T_f is measured by internal thermocouples.

³UA3 is calculated using internal temperatures measured over 16 hours.

Irradiation Tests

A series of irradiated tests is underway. These tests will differ in duration, starting condition, number and volume of draws, and flow rate during draw. At this point 4 tests have been completed. Figure 3 is a plot of ambient and internal temperatures during a 12-hour irradiated test. Average irradiance during the test was 1000 W/m^2 . The three internal temperatures indicate some level of stratification throughout the test. Figure 4 is a plot of the three internal tank temperatures, the outlet temperature of tank 1, and the outlet temperature of the second tank during the final draw. Note that at a draw flow rate of 0.13 l/s stratification is maintained.

Figure 1. Temperature decay in ICS system during 16-hour cooldown test. Plot shows three internal temperatures and ambient temperature as a function of time.

$$y = 3.7172E+0 - 1.2012E-5x \quad r^2 = 9.9915E-1$$

Figure 2. Plot used to determine UA of ICS system based on measured internal tank temperatures.

Figure 3. Ambient and internal tank temperatures in the ICS system during a 12-hour warm up. Average irradiance $\cong 1000 \text{ W/m}^2$.

Figure 4. Temperature in ICS system during draw. Flow rate = 0.13 l/s.

UNIQUE SOLAR SYSTEM COMPONENTS

Variable Flow Heat Exchanger Modeling

A model of a heat exchanger typical of those used in SDHW systems has been developed to illustrate the potential errors which result from assuming constant heat exchanger performance over a large range of flow conditions. The modeled heat exchanger is based loosely on a concentric tube heat exchanger tested previously under the generic systems task. The instantaneous SDHW system performance has been calculated for collector and recirculation flow rates ranging from zero to twice the nominal flow rates. Results based on the calculated variation in the heat exchanger effectiveness have been compared to the those for a constant specified heat exchanger effectiveness (typical of available data). Preliminary results show significant errors in the predicted performance of the SDHW system result at flow conditions much different than the design flow.

The heat exchanger model will now be incorporated into a TRNSYS simulation so that the same numerical experiment can be performed for a simulated SRCC day.

Integrated Tank/Heat Exchangers Modeling and Experiments

A first principles model of a wrap-around heat exchanger tank has been created (Ref. 1). This model has been used to predict the annual performance of A/C pumped and photovoltaic powered D/C pumped SDHW systems utilizing the Rheem Corp. wrap-around heat exchanger tank for SRCC/SMUD. Predicted tank/heat exchanger performance has been compared with a limited set of experimental data supplied by Heliodyne Corp. (Ref. 2). These preliminary comparisons indicate that the model in its current form may over predict heat exchange performance by as much as 30% (Ref. 3).

The Rheem Corp. has donated an 80 gallon wrap-around heat exchanger tank for test on the generic systems test stand. Three types of initial tests have been identified. Constant heat input similar to the Heliodyne data discussed above, constant temperature input, and an SRCC OG-200 4-day test. The constant heat input test will provide an experimental evaluation of the heat exchanger/tank conductance under "quasi-steady" conditions. The constant temperature input test evaluates the transient response of the test. Finally, the 4-day SRCC test evaluates the heat exchanger/tank during simulated solar day. This is the first test that will examine the stratification of this tank.

The instrumentation plan is being prepared. Of specific interest is the means of measuring temperatures (T/C or RTD's) and the accuracy required. A specific test plan is also being prepared.

TRNSYS simulation decks for each of these three test types have been completed. The TRNSYS simulations will be used to evaluate the test plan and provide blind predictions of the experimental results.

Heat Exchanger/ Solar Storage Tank Bibliography

A bibliography of relevant heat exchanger and SDHW storage tank references has been compiled. Distribution to NREL, FSEC, ASU/SRCC, UW is expected by June 30, 1993.

References

1. Miller, J. A., and D.C. Hittle, *"Yearly Simulation of a PV Pumped, Wrap-around Heat Exchanger, Solar Domestic Hot Water System,"* ASME/ASES Conference, Washington, DC, 1993.
2. Personal correspondence with Heliodyne Corporation, 1992.
3. Status briefing to Jay Burch, NREL, held at CSU, Feb. 1993.

ADVANCED RESIDENTIAL SOLAR DOMESTIC HOT WATER (SDHW) SYSTEMS

The solar domestic hot water testing facility in Solar House I is being instrumented with a revised plan. The initial set-up has been revised with new instrumentation, including thermocouples, and calibrated instruments, such as pyranometers and Watt transducers to measure pump power and auxiliary heating power. This new instrumentation plan results in greater data collection for better analysis.

In April of 1993, three papers were prepared and presented at the combined ASME/ASES conference in Washington, D.C. These papers were titled:

- 1) Modeling and Validation of Integral Storage Evacuated Tubular Collector DHW Systems.
- 2) Parametric Design Study of Cylindrical Absorber Tubular Collectors with and without Reflectors.
- 3) Experimental Evaluation of Three Solar DHW Systems and Extrapolation of Results to Other Climates.

Also during this period, the integral collector storage incident angle modifier data was provided to NREL and Wisconsin.

From the testing performed on original test set-up, limited results were provided to collector manufacturers.

ANALYSIS OF ADVANCED DESICCANT SOLAR COOLING SYSTEMS

During this period an ASES/ASME paper was completed and presented at the conference in Washington D.C. in April 1993.

Work commenced on simulating a commercial scale "smart" desiccant cooling system.

SEAL faculty participated in a solar cooling program planning meeting in April.

Work began on developing data for SAIC to use in presenting a co-ordinated cooling program plan.

MANAGEMENT AND COORDINATION OF COLORADO STATE/DOE PROGRAM

SEAL's Director and other key faculty members attended various DOE program review and program planning meetings at the SOLTECH conference in April.

Throughout this report period SEAL researchers participated in various conference calls to discuss the SRCC certification program needs and research tasks.

Coordination of research activities continued on the four research tasks under the DOE grant, and accounts were maintained and updated. Financial and technical reports were submitted as required.

**DATE
FILMED**

7 / 22 / 93

END