AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

1 of 1

DOE/PC:90258--T10

12/89

CHARACTERIZATION & SUPPLY OF COAL-BASED FUELS

Quarterly Report for the Period
February 1, 1989 to April 30, 1989

Energy International, Inc.
135 William Pitt Way
Pittsburgh, PA 15238

June, 1989

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Prepared For:

U.S. Department of Energy
Pittsburgh Energy Technology Center

Under Contract No. DE-AC22-86 PC90258

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

ACKNOWLEDGMENT

Contributors to this report include: Raymond M. Henry, Russell C. Maxwell, Burl E. Davis and Ronald W. Genser of Energy International, Inc.

DISCLAIMER

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness or any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, mark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

PATENT STATUS

This technical report is being transmitted in advance of DOE patent clearance and no further dissemination or publication shall be made of the report without prior approval of the DOE Patent Counsel.

TECHNICAL STATUS

This technical report is being transmitted in advance of DOE review, and no further dissemination or publication shall be made of the report without prior approval from the DOE Program/Project Manager.

CHARACTERIZATION AND SUPPLY OF COAL-BASED FUELS

Quarterly Technical Report
for the Period
February 1, 1989 to April 30, 1989

TABLE OF CONTENTS

	Page No.
1.0 INTRODUCTION	1
2.0 OBJECTIVES AND SCOPE OF WORK	3
2.1 Contract Objectives	3
2.2 Contract Scope of Work	3
2.3 Task 1 Objectives	4
2.4 Task 2 Objectives	5
2.5 Task 3 Objectives	6
3.0 EXECUTIVE SUMMARY	7
4.0 TASK 1 - ANALYSIS OF FUEL NEEDS	8
4.1 Subtask 1.1 - Project Management, Administration, and Analysis of Fuel Needs	7
5.0 TASK 2 - FUEL CHARACTERIZATION	8
5.1 Slurry Fuel Preparation by Amax Coal Co.	8
5.2 Chemically Cleaned Beulah-Zap Lignite Coal	14
6.0 TASK 3 - FUEL SUPPLY	15
6.1 Coal Inventory	15
6.2 Fuel Deliveries	16
7.0 FUTURE PLANS	17
8.0 APPENDIX	
8.1 Future Fuel Delivery Schedule	18
8.2 Sample Shipment Log	23

1.0 INTRODUCTION & BACKGROUND

Under the Department of Energy's Advanced Combustor Technology Program, approximately 14 combustor contractors are developing combustion systems (during 1987-1989) for use in residential, commercial, light industrial and industrial retrofit markets. Sufficient quantities of well-characterized, coal-based fuels possessing specific, appropriate specifications are required by the contractors for their developmental test programs. Fuels may be dry pulverized or micronized coal or coal liquid fuels. In support of these equipment development efforts, Energy International, Inc. is providing such fuels under DOE Contract DE-AC22-86PC90258 within the PETC Alternate Energy Program.

Nearly a third of the total energy use in the U.S. is in the residential, commercial, and light industrial sectors. Of this, about half of the energy is supplied by the direct consumption (not including electricity) of conventional oil and gas resources. Thus, there is a significant energy use component for which coal is not currently a viable user option.

For coal to significantly penetrate this important market sector, it must be demonstrated that:

- Premium coal-based fuels can be made, combusted, and used in low maintenance, automatic use systems to which such users are accustomed, i.e., by a direct replacement for conventional fuels and require only simple installation changes.
- Advanced coal fuel combustion systems can effectively combust coal based fuels while meeting economic, environmental, and performance standards.
- Coal fuels, combustion systems and service support are well matched, reliable, cost effective, and are anticipated to be available over the projected lifetime of the installation.

The key to the development of fuel and combustor technologies for future application to the use of premium coal-based fuels in these market sectors is to make representative coal fuels available for developmental testing. Current coal cleaning and processing technologies in early development stages offer the promise to meet the market, the performance and the environmental acceptability that are expected to be required. They are not economically competitive now and production facilities are presently limited to experimental and pilot-scale operations which do not offer the economy of scale to reduce costs to the minimum. This is not likely to change with the current plentiful supplies of relatively low cost fuels.

The developmental testing of advanced combustion equipment systems requires fuels for testing. Test experience and performance measures are needed to identify cost competitiveness in the market and specific market niches for early commercialization; and, commercial market opportunities are needed to justify and specify the development and installation of advanced fuels facilities for supplying the developmental testing needs.

The capability to produce significant quantities of coal based fuels cannot be supported in the current economic and energy use situation. Once these pieces of experience and information begin to fall into place, the market driven needs will more clearly identify the suite of coals that will satisfy the markets and the performance requirements (i.e., cost, maintenance, energy efficiency, environmental). For now, it is important to provide sufficient quantities of surrogate fuels to enable development testing to proceed. To serve as surrogate fuels, the fuels should have chemical and physical characteristics (ash, sulfur, volatiles, fusion temperature, heat content, particle size distribution, slurry formulation, etc.) that are consistent with projected performance and environmental standards. In addition, these surrogates are to be produced using readily available conventional types of cleaning and processing so as to not promote a particular fuel technology or create a reliability on an uncertain fuel technology.

While the definitions of the market and performance are not finalized nor quantitatively fixed and the eventual, economically acceptable fuel processes are not yet determined, it is possible to make use of current understanding of coal resources, markets, combustor and environmental requirements and specific available coal properties and characteristics to make reasonable selections of coals for fuels representative of future advanced fuels. With selected coals, conventional beneficiation methods can be used to prepare current versions of advanced premium coal-based fuels. The associated excessive grinding, special processing, low energy recoveries, and process economics are not expected to be acceptable for eventual commercial operations. However, these current advanced premium fuels can at this time meet the needs of developmental testing with acceptable costs.

The analysis of fuel needs, the selection of candidate coals, the characterization and supply in this contract are to be accomplished with the above in mind. The best choices of those available have been made based upon the available information, coal and processes. This will at least provide the developmental test fuels that will enable the DOE-PETC advanced combustion and fuels program to move forward. Following the fuels and combustor development activities that this supply contract will support, it is expected that additional optional candidate coals will become evident based on the new experience. In the meantime, these coal fuels will enable the program to proceed.

During the tenth quarter of this contract (February 1, 1989 through April 30, 1989) the primary activities were involved with:

- Continuation of the coal procurement, fuel preparation and delivery activities.
- Continuation of interaction with combustion contractors to update their fuel specifications, fuel requirements and delivery schedules.

2.0 OBJECTIVES AND SCOPE OF WORK

2.1 Contract Objectives

Contract objectives are as follows:

- Develop fuel specifications to serve combustor requirements.
- Select coals having appropriate compositional and quality characteristics as well as an economically attractive reserve base.
- Provide quality assurance for both the parent coals and the fuel forms.
- Deliver premium coal-based fuels to combustor developers as needed for their contract work.

2.2 Contract Scope of Work

Energy International, Inc. will perform the following:

- From information obtained both from the combustor PRDA and from the combustor contractors, develop fuel specifications and schedule.
- Using published reports and databases, perform a market assessment and a resource assessment in order to identify acceptable coals within reasonable proximity to markets. In other words, determine the availability and applicability of a wide range of coals in order to produce premium coal-based fuels for specific markets.
- From all coal ranks and all domestic resources select coals which satisfy the requirements of combustion systems being developed.
- Procure premium coals having the ability to be processed to contain <0.8 lb ash per million Btu and <0.5 lbs sulfur per million Btu.
- Procure coals and produce coal liquid mixtures or dry pulverized coal and deliver these premium fuels to combustor contractors.

2.3 Task 1 Objectives

The objectives of Task 1, "Analysis of Fuel Needs", are as follows:

- To provide analyses, information and evaluation of coal resources, coal properties, and market opportunities to support the selection of coals for characterization, processing and supply.
- To assure that coals used in developmental testing are representative of future potential coal used in those applications and are:

- Available as U.S. domestic resource in sufficient quantity.
 - Geographically proximate to the regional markets.
 - Capable of being processed into premium coal-based fuels that have the properties to satisfy the combustor needs and market constraints (such as environmental).
- To evaluate, interpret and assess the available information on coal reserves, market opportunities, performance requirements, environmental acceptability, coal properties and specific characteristics to provide guidance in the selection of candidate coals for characterization and supply for developmental testing of advanced combustors for residential, commercial and light industrial applications.
 - To collect, review and evaluate information about specific, currently available coals that can be procured from existing mining operations to provide contracted quantities of development test fuels that satisfy the reserves, market, geographic, property, performance and environmental criteria.
 - To recommend candidate coals and then select specific coals to be purchased, processed into coal-based premium fuels, and supplied to DOE selected users.
 - To coordinate the performance requirements of combustor developers under DOE-PETC contract and in-house efforts with the selection and supply of coals.

2.4 Task 2 Objectives

The objectives of Task 2, "Characterization of Coal Based Fuels", are as follows:

- To procure representative samples of the coals selected in Task 1 and prepare them for characterization studies.
- To obtain baseline analytical data for each of the parent coals.
- To carry out bench-scale froth flotation cleaning test on each of the candidate coals to determine the yield of specification coal attainable from each.
- To carry out detailed washability studies for each coal to determine the effect of particle size reduction on mineral matter liberation as well as the coal yield as a function of the specific gravity of the separation.
- Using the available results of the characterization studies, to select a coal or suit of coals suitable for the preparation of the fuels to meet the specifications of the combustor contractors.

2.5 Task 3 Objectives

The objectives of Task 3, "Fuel Supply", are as follows:

- To arrange for the capability, availability, and operation of suitable deep-cleaning coal wash circuit, coal/water slurry preparation plant, and micronizing/grinding facilities.
- To purchase and arrange for the delivery of the appropriate coals for fuel preparation.
- To clean the coals to meet the specifications necessary for the specific fuel needs, i.e., quality categories, such as slagging, non-slagging, industrial retrofit, residential/commercial.
- To prepare the coal based fuels according to the specifications of the PRDA and as modified or requested by the combustor contractors.
- To deliver the fuel to the combustor contractor on schedule.
- To characterize each fuel prior to shipment to assure that the specifications are being met.

3.0 EXECUTIVE SUMMARY

Under the Department of Energy's Combustor Technology Program, approximately 14 combustor contractors are developing combustor systems (during 1987-1989) for use in residential, commercial, light industrial and industrial retrofit markets. Sufficient quantities of well-characterized coal based fuels possessing appropriate specifications are required by the contractors for their developmental test programs. Fuels may be dry pulverized or micronized coal or coal-water fuels. In support of these equipment development efforts, Energy International is providing such fuels under DOE Contract No. DE-AC22-86PC90258.

A complete listing of all of the fuel users is provided in the Appendix. Several of these have needed very small sample quantities and others no longer need fuels.

During the tenth quarter of this contract (February 1, 1989 through April 30, 1989) the primary activities were involved with:

- Continuation of the procurement, preparation and delivery of coal-based fuels for the combustor contractors.
- Continuation of the interaction with combustor contractors in order to update their fuel specifications, fuel requirements and delivery schedules.
- Preparing an updated inventory of the coal in storage.
- Continuation of the quality control activities to insure that fuel specifications are being met and to determine the cause of any problem which may occur.
- Working with Amax Research and Development Center to prepare a batch of coal-water slurry fuel having specifications similar to those of a fuel prepared by another vendor and also suitable for use by MTCI.

A brief summary of these activities follows:

An updating of the inventory carried out last quarter of the coal being stored by Energy International at its Logans Ferry storage facility (near New Kensington, PA) and at two fuel suppliers' locations confirmed that, except for some direct coal shipments from Westmoreland Coal Co.'s Wentz mine and/or cleaning plant in Wise County, Virginia, there is sufficient coal (both deep-cleaned and washed run-of-mine) available to complete the known fuel requirements.

The initial attempt by Amax to prepare a coal-water fuel for use by Manufacturing & Technology Conversion International (MTCI) did not satisfy the characteristics of a typical utility grind slurry. Their slurry too low in solids, was not stable and the particle size distribution was much too fine for a utility grind slurry. Efforts are currently underway at Amax in Golden, Colorado to improve and more closely match the desired specifications.

4.0 TASK 1 - ANALYSIS OF FUEL NEEDS

4.1 Subtask 1.1 - Project Management, Administration, & Analysis of Fuel Needs

In order to meet the demands and schedules of the various combustor contractors almost monthly contacts have been maintained with contractors still requiring fuel deliveries. These contacts have led to the tentative list of future fuel deliveries in Section 7.0, Future Plans. Even though these requirements are all subject to change, they will serve as a guide for future scheduling with the fuel suppliers.

In early February, MTCI called and made an urgent request for 800 gallons of coal-water slurry to be delivered as soon as possible. This request had not been part of the planned fuel delivery schedule. As normal routine, Energy International immediately called our regular slurry fuel supplier, OXCE Fuel Co., to arrange for preparation and delivery of the fuel. Due to manpower schedule conflict at that time, OXCE was unable to prepare the fuel before mid to late March. MTCI insisted upon earlier fuel delivery.

Therefore, in an effort to respond quickly to this request Energy International contacted Amax Research and Development Center in Golden, Colorado about the possibility of supplying 800 gallons of a utility grind coal-water slurry. Amax said they could begin preparation right away and anticipated no problem in meeting our specifications and schedule. Therefore, a purchase order was issued to Amax for the preparation and delivery of 800 gallons of a utility grind coal-water slurry to MTCI. Sufficient Upper Elkhorn #3 coal containing 4.6% ash was shipped to Amax from EI's inventory to satisfy this order. After overcoming some initial difficulties, Amax prepared and shipped 800 gallons of slurry to MTCI on March 13, 1989. This fuel is discussed further in Task 2.

Three of the technical staff attended the 14th International Coal and Slurry Technology Conference in April, 1989. Participation included co-chairing one session, "Clean Coal Technology", and providing a review for the public of the activities of this contract in a presentation entitled "Supplying Premium Quality Coal-Based Fuels for the Development of Clean Coal Combustion". In addition, contacts were made with the people active in the supply and use of slurry fuels.

5.0 TASK 2 - FUEL CHARACTERIZATION

5.1 Slurry Fuel Preparation by Amax

As discussed under Task 1, in an attempt to respond to an urgent delivery request by MTCI for 800 gallons of a coal-water slurry fuel, Energy International contacted Amax Research and Development Center in Golden, Colorado to see if they could start almost immediately. Therefore 8,800 lbs. (in 28 drums) of an Upper Elkhorn #3 coal containing 4.6% ash was shipped on February 7 to Amax for the slurry preparation.

Their first attempt resulted in a slurry with much too low a solids content (58.61% solids). This was due to a water leak into the slurry mixing tank due to defective equipment. During Energy International's routine quality control evaluation of the slurry, it was found that not only was the solids content below specifications (>62%) but also that the average particle size as measured by the Micro-Trac^(R) system was 10.08 microns --- much smaller than the specified 30 microns. In fact, the particle size distribution was more like a micronized coal-water slurry than a utility grind slurry.

Upon realizing the low solids content of the slurry, Amax evaporated some of the water to produce a slurry containing 62.64% solids. A sample of this product was sent to Energy International for evaluation. We confirmed that the solids content had been increased and we observed the same particle size distribution as that in the first sample; and now the measured viscosity was much higher than requested. We measured a viscosity of 1133 cps at 100/sec by our standard procedure using the Haake rotational viscometer. The specifications called for a viscosity of no greater than 500 cps at a shear rate of 100/sec. The data obtained for the slurries is compared to the requested specifications in Table 5.1.

Table 5.1

Properties of Coal-Water Slurries
Prepared by Amax Research & Development Center

<u>Property</u>	<u>UE3-217(a)-CWF-G</u>	<u>UE3-217(b)-CWF-G</u>	<u>Spec.'s</u>
Solids, Wt. %	58.6	62.6	>62
Viscosity, cps @ 100/sec.	391	1133	<500
Mean Diameter (volume), microns	10.8	9.98	30

Amax claimed a viscosity of 432 cps at 100/sec for the second slurry, UE3-217(b)-CWF-G, and therefore, with the exception of the mean diameter (volume) (MV on Microtrac), considered it to be within specifications. In further conversation with them it was determined that they had been using a capillary viscometer to measure their viscosities. In order to check their value we measured the viscosity of slurry UE3-217(b) using the Burrell Extrusion Tube Rheometer. The data obtained are shown in Table 5.2 and graphically in Figure 5.0. It can be seen that at about

107/seconds the viscosity that we obtained was 411 centipoise, very close to their value of 432 cps at 100/sec. Therefore, it will be important in the future not only to specify the desired viscosity but also the method of measurement.

A comparison of the particle size distributions of the Amax slurry, UE3-217(b), and a typical utility grind slurry from another slurry maker is shown in Figures 5.1(a) and 5.1(b). It can be seen that there is a large concentration of very small particle sizes in the Amax slurry. In fact, the Amax slurry could be considered a micronized slurry with a mean mass diameter of 10 microns and with only a very small percentage of particles larger than 44 microns.

In an effort to alter the particle size distribution and to more closely approximate a standard "utility grind" slurry, Amax attempted to reformulate the slurry by blending in an amount of a coarser ground coal. This resulted in a slurry with properties shown in Table 5.3.

Table 5.3

Properties of Reformulated Slurry

<u>Property</u>	<u>UE3-217(c)-CWF-G</u>	<u>Spec.'s</u>
Solids, Wt. %	62.4	>62
Viscosity, cps @ 100/sec.	633	<500
Mean Diameter (volume), microns	14.8	~30

It can be seen that the properties of the reformulated slurry are closer to those specified. A comparison of the particle size distribution of the reformulated slurry, UE3-217(c) with the first slurry, UE3-217(b), can be seen by comparing Figure 5.1(a) and Figure 5.1(c). It can be seen that there is some broadening of the distribution due to blending in of a coarser ground coal.

In conversations between Amax, MTCI and Energy International, MTCI agreed on February 27 to accept the reformulated slurry for their testing purposes. Approximately 800 gallons of the slurry was shipped to MTCI on March 13, 1989.

Table 5.2

Viscosity of AMAX Slurry (UE3-217(b))

file:cwfvis1

BURRELL										07-Jun-89	
EXTRUSION TUBE RHEOMETER											
Run No.	Orifice R, cm.	Pressure psi	Pressure dynes/cm	Time sec	Weight gms	Volume ml	Q ml/sec	Shear Rate(1)	Shear Stress(2)	Viscosity cps(3)	
1	0.15	5.00	3.45E+05	10.36	22.84	19.34	1.87	704	2.59E+05	735	
2	0.15	5.00	3.45E+05	10.00	26.34	22.30	2.23	842	2.59E+05	615	
3	0.15	5.00	3.45E+05	10.00	25.44	21.54	2.15	813	2.59E+05	637	
							Average =	786		662	
4	0.15	10.00	6.90E+05	10.08	41.31	34.98	3.47	1309	5.18E+05	790	
5	0.15	10.00	6.90E+05	9.81	38.16	32.31	3.29	1243	5.18E+05	833	
6	0.15	10.00	6.90E+05	9.90	37.12	31.43	3.17	1198	5.18E+05	864	
7	0.15	10.00	6.90E+05	10.08	43.37	36.72	3.64	1375	5.18E+05	753	
							Average =	1281		810	
8	0.15	15.00	1.04E+06	10.20	55.76	47.21	4.63	1747	7.76E+05	889	
9	0.15	15.00	1.04E+06	10.01	54.27	45.95	4.59	1732	7.76E+05	896	
							Average =	1739		893	
10	0.15	0.4408	3.04E+04	31.54	10.61	8.98	0.28	107	2.28E+04	424	
11	0.15	0.4263	2.94E+04	30.24	10.25	8.68	0.29	108	2.21E+04	407	
12	0.15	0.4104	2.83E+04	30.22	10.03	8.49	0.28	106	2.12E+04	401	
							Average =	107		411	

(1) Shear Rate (1/sec.) = $4Q/\pi R^3$

(2) Shear Stress (dynes/cm.) = $PR/2L$

(3) Viscosity (poise) = $\pi R^4/8LQ$

where: P = pressure in dynes/square centimeter

R = Radius of orifice in cm.

L = Length of orifice in cm.

Q = quantity extruded in milliliters per second
(vol. in ml. = weight in grams/sp. gr.)

Figure 5.0
Burrel Extrusion Tube Rheometer
Viscosity vs Shear Rate

FIGURE 5.1(a)

Particle Size Distribution

FIGURE 5.1(b)

Particle Size Distribution

FIGURE 5.1(c)
Particle Size Distribution

Because of the inability to initially meet our specifications in their first attempt, Amax offered to prepare, at their own expense, an additional 800 gallons of a utility grind slurry for use by MTCI. For this new batch of slurry, Amax will start with a new supply of coal and try to prepare the particle size distribution needed, then prepare the slurry to satisfy the specifications. This will avoid some of the problems incurred with the previous batch that resulted from efforts to modify the original batch of coal. We agreed to assist them in this effort in order to qualify an additional industrial slurry maker. Work to prepare this slurry is now underway.

5.2 Chemically Cleaned Beulah-Zap Lignite Coal

Early in this fuel supply program we were asked to provide a low ash lignite fuel, both as a micronized powder and in slurry form, for use by Avco in their combustor testing program. To do this, we contracted with the University of North Dakota's Energy and Mineral Research Center (UNDEMRC) to prepare the required amount of fuel from a North Dakota lignite coal (Beulah-Zap seam). UNDEMRC, in turn, contracted with Amax Research & Development Center in Golden, Colorado to clean the coal first by a heavy media separation followed by an acid treatment step. The coal was then to be shipped back to UNDEMRC to be dried by their proprietary drying technique and then micronized or slurried before shipment to Avco.

In monitoring the communications between Amax and UNDEMRC last October, it was discovered that Amax was using nitric acid for the acid cleaning step. Based on technology purchased from Gulf Research & Development Co. along with Energy International's own experience, it is known that both subbituminous and lignite coals are significantly altered when treated with nitric acid. Therefore, the fuel produced would not be a "typical" coal-based fuel. In fact, by virtue of the fact that the coal is nitrated, its fuel value is enhanced. Of the requested 1000 lbs. of deeply-cleaned and micronized lignite coal, only 125 lbs. had been shipped from UNDEMRC to Avco. An additional 200 lbs. had been cleaned and dried; then 50 lbs. of that was micronized.

Based upon programatic changes and the high cost of obtaining the deep cleaned coal, PETC instructed us last November to discontinue our efforts to supply the lignite fuel to Avco. We instructed UNDEMRC to discontinue the cleaning efforts and to ship all the remaining deep-cleaned coal to Energy International. A few months thereafter, we received a request from Avco for additional lignite fuel so they could conclude their testing. PETC agreed that we should send them deep-cleaned lignite coal that we had in storage. So, on March 31 both the 50 lbs. of micronized and the 150 lbs. of pulverized deep-cleaned lignite coal were shipped to Avco (see section 6.2).

6.0 TASK 3 - FUEL SUPPLY

6.1 Coal Inventory

Upper Elkhorn #3 coals with various ash levels (as a result of cleaning) are being stored within plastic-lined steel drums at three locations. While the primary storage is maintained by Energy International at Logans Ferry, Pennsylvania, small quantities of coal had been stored temporarily at the two fuel processors' facilities. (Coal deliveries for specific orders had been made, then the orders were cancelled for one reason or another; these coals will be used to fill future fuel orders.)

The total coal inventory at the end of the reporting period is listed here in ascending order of ash level:

- 800 lbs. DCC residential-grade ash-level at OXCE in 4 drums, which includes 2 drums UE3-180-DCC-D (1.22% ash) and 2 drums UE3-179-DCC-D (1.38%). All to be used for slurry manufacture next quarter.
- 4,000 lbs. UE3-153-DCC-D with residential level ash content 1.3 to 1.5% and low moisture in 20 drums at Logans Ferry. To be used for dry pulverized coal for Catholic University.
- 9,600 lbs. UE3-163-DCC-D deep-cleaned coal at residential-grade ash-level of <1.5% and low moisture in 48 drums at Logans Ferry. To be used for dry micronized coal for Catholic University.
- 12,400 lbs. UE3-162-DCC-D deep-cleaned coal at residential-grade ash-level of <1.5% and high moisture in 48 drums at Logans Ferry. (To be used for slurry for Tecogen and Catholic University or could be dried and ground for fine coal fuel.)
- 6,200 lbs. UE3-000-DCC-D with commercial-grade level ash content ~1.5% and 6 to 12% moisture in 31 drums at Logans Ferry. To be used for slurry manufacture for Catholic University.
- 14.6 tons UE3-210-WRM-A (2.8% ash) in 86 drums at Logans Ferry.
- 1,900 lbs. UE3-201-WRM-E (4.6% ash) at OXCE in 6 drums. To be used next quarter for slurry manufacture for Tecogen.
- 5,300 lbs. UE3-201-WRM-E (4.6% ash) at Jacobson in 15 drums. All of it was shipped in April to Amax for slurry manufacture.
- 5,040 lbs. UE3-201-WRM-E (4.6% ash) in 16 drums at Logans Ferry. Part of it to be used in slurry next quarter for Tecogen.
- 1,000 lbs. UE3-206-WRM-A at nominal 6.3% ash and 1 1/4" x 1/4" stoker size coal in 3 drums at Logans Ferry.
- Approximately 7.6 tons of coal from EPRI cleaning trials. Fifteen drums (1.6 tons) of UE3-015-DCC-H (1.98% ash, 0.68% S) and 58 drums (6.0 tons) of UE3-016-DCC-H (1.83% ash, 0.64% S).

In summary, at the end of this reporting period there are:

800 lbs. deep-cleaned coal at OXCE.
1,900 lbs. washed run-of-mine at OXCE.
47,400 lbs. deep-cleaned coal at Logans Ferry.
35,240 lbs. washed run-of-mine coal at Logans Ferry.

6.2 Fuel Deliveries

During the tenth quarter of this contract (February 1, 1989 to April 30, 1989) two coal shipments to slurry fuel manufacturers and eight fuel deliveries to users were made. These movements of coal and fuel are described below:

- UE3-201-WRM-E -- 8,840 lbs. of this washed R-O-M coal was shipped from EI February 14 to Amax for their slurry manufacture; 5,300 lbs. on April 17 and 2,520 lbs. on April 21.
- UE3-217-CWF-G -- 950 gallons coal-water slurry fuel made by Amax Research & Development Center from washed run-of-mine coal, UE3-201-WRM-E, containing 4.6% ash (that had been stored in drums in Energy International's warehouse since August 1988). This slurry was made with utility grind coal to contain 62.4% solids; 800 gallons were delivered March 13 to Manufacturing and Technology Conversion International; 150 gallons to Purdue University and 5 gallons to Energy International.
- UF3-218-MCW-F -- 1,255 gallons micronized grind coal-water slurry fuel, made by OXCE Fuel Company from deep-cleaned coal, UE3-180-DCC-D, containing 1.3% ash (that had been in drum storage since November 1987) were delivered March 27, 1989 as follows:
 - 700 gallons to Catholic University in Washington, DC
 - 300 gallons to Tecogen in Massachusetts
 - 200 gallons to Energy & Environmental Research Corporation in California
 - 55 gallons to Purdue University in Indiana
- UE3-219-WRM-A -- 102 tons of this parent washed run-of-mine coal, containing 3.15% ash, were shipped directly from Westmoreland Coal Company's wash plant to Combustion Engineering for their processing.
- BZP-221-DCC-E -- 150 pounds of a chemically cleaned, low ash (1.96%) Beulah-Zap lignite coal prepared by the University of North Dakota Energy and Mineral Research Center (see Section 5.2) and shipped to Avco from Energy International.
- BZP-220-MCO-E -- 50 pounds of low ash lignite BZP-221-DCC which had been micronized (100% <44 microns) by the University of North Dakota Energy and Mineral Research Center (see Section 5.2) and shipped to Avco from Energy International.

7.0 FUTURE PLANS

Energy International will continue to respond to the fuel preparation and fuel delivery needs of the combustor contractors. Close contact with PETC and the contractors will be maintained in order to implement any changes in the fuel quantities, delivery schedules or specifications. Additionally, investigations will continue in an effort to better understand the relationship between fuel quality (i.e., coal analyses and fuel specifications) and combustion performance and/or combustion needs.

Currently, requested fuel deliveries have been matched with existing coal inventories to determine the need for further deep-cleaning. There is adequate deeply-cleaned coal available to meet the needs currently known. Therefore, no further deep-cleaning is necessary. Nevertheless, an effort is being made to be aware of existing conventional facilities/processes in the event of unanticipated or sudden requirement.

The planned future fuel deliveries are as follows:

1. Delivery in May of a second 800 gallons utility grind (100% <150 microns) coal-water slurry fuel from washed run-of-mine coal with 4.6% ash to Manufacturing & Technology Conversion International.
2. Delivery in June to Tecogen of 1,200 gallons micronized grind coal-water slurry fuel from deep-cleaned coal with 1.3% ash.
3. Delivery in June of 500 gallons micronized grind slurry made by OXCE from 4.6% ash washed R-O-M coal having an ash fusion temperature greater than 2,560 degrees F.
4. Delivery in June to Catholic University of 9,400 lbs. dry micronized deep-cleaned coal (1.3% ash, 30 micron mean size, 149 micron topsize).
5. Delivery in June to Catholic University of 4,000 lbs. dry pulverized deep-cleaned coal (1.3% ash, 30 micron mean size, 149 micron topsize).
6. Delivery in September to Catholic University 1,200 gallons micronized grind coal-water slurry fuel from deep-cleaned coal.
7. Delivery in September to Catholic University 500 gallons pulverized grind coal-water slurry fuel from deep-cleaned coal.
8. Deliveries of fuels that are tentative and not specified yet (i.e. Vortec, UTSI, Tecogen, MTCI).

8.0 APPENDIX

8.1 Revised Fuel Delivery Schedule

COMBUSTION CONTRACTOR (Application)	COAL PROPERTIES	Notes	Actual deliveries	April 1989	May 1989	June 1989	4th quarter FY89	CONTRACTOR
AVCO Research Lab (residential)	lignite < 0.5% ash 0.3 S 10,000 Btu/lb 35 micron topsize 12u meansize	UE3-169-MCO-S Dec 23, 1987 400 lbs. in 2 drums 1987 above / 1988 below		none	none	none		AVCO Jeevan Abichandani
	subbituminous MCO same specs	deleted on Nov 13, 1987	B2P-176-DCC-W Apr88 135 lbs. lignite 1.82 ash No more deliveries; contract was terminated.					
		cleaned lignite was deleted Oct 6, 1988						
COMBUSTION ENGINEERING (Industrial) (Sorbent add'n 1.8t/hr during injection).	dry micronized <1% ash (UE3 Coal)	same coal as for slurry; CE to grind it at their expense to 18u MHD	UE3-219-MCM-A March 9, 1989. 102 tons fr/wash plant to CE	none	none	none	none	CE Mike Rini
ENERGY & ENVIRONMENTAL RESEARCH, Inc. (residential)	high volatile A bituminous 40u topsize 10u meansize +2700 ash fus. temp. S <0.5% <2% ash	UE3 & UE2 are acceptable	UE2-128-MCO-C June 8, 1987 220 lbs. UE3-133-MCO-C June 24, 1987 220 lbs. UE3-143-MCO-S Sept 9, 1987 220 lbs. UE3-155-MCO-S Sept 23, 1987 650 lbs. 90% -20u 1987 above / 1988 below UE3-183-MCO-S June 2, 1988 600 lbs. On Oct 28 we learned that no more coal is req'd for this contract.	none	none	none	none	EER Yui Kwan
ETCI (residential) & industrial)	< 1% ash dry micronized 30u topsz, 10u meansz		UE3-123-MCO-C July 22, 1987 541/2 lbs.	none	none	none	none	ETCI DuraiSwamy
(residential & industrial)	<1% ash dry pulverized 149 topsz, 30u meansz		UE3-113-PCO-C May 12, 1987 2000 lbs. UE3-135-PCO-C July 16, 1987 4000 lbs. 1987 above / 1988 below UE3-209-PCO-S Nov 09, 1988 6000 lbs.	none	none	none	none	
NAVY at NCEL in CA (commercial) (combustor development)	bituminous <18 ash/MM Btu <0.5% S/MMBtu, >2800° AFT 40u topsize; 100% -400 mesh 14000 Btu/lb	2 to 4 MM Btu/hr none in 1987 none yet in 1988 On Nov 22 we learned that no coal is needed by Navy. and that their need is included with Catholic Univ.'s thus eliminating 7.5 tons DCC.		none	none	none	none	NCEL Tim Fu
CATHOLIC UNIV. at Wash.D.C. (commercial) (modeling)			1987 above / 1988 below UE3-172-DCC-D Jan 26, 1988 500 lbs. UE3-213-MCO-S Nov 10, 1988 5465 lbs.	none	none	none	4,000 lbs. DCC @100% <149u topsize, 30u mean (utility grind) UE3-DCC-PCO by June 30; . . . probable source coal is 20 drums of UE3-153-DCC w/1.37% ash + 1 drum UE3-000-DCC 1.4% 9,000 lbs. DCC @100% <44u topsize, 10u mean (micronized grind) UE3-DCC-MCO by June 30. . . probable source coal is 48 drums of UE3-153-DCC w/1.38% ash	CU SenMeth
							Deliver all at one time as its usage rate is high.	

::

SCHEDULE OF DELIVERIES of C O A L
(Including quantity and properties as of May 2, 1989)

RMS/05-17-89
file:coal0502

CONSUMPTION CONTRACTOR (Application)	COAL PROPERTIES	Notes	Actual deliveries	FY 89				CONTRACTOR
				April 1989	May 1989	June 1989	4th quarter FY89	
PETC IN-HOUSE (GILBERT/COMMONWEALTH) (industrial boiler)	low 1 ash	UE2 acceptable.	UE2-114-MCO-C May 4, 1987 5 tons	none	none	none	none	PETC
	micronized bituminous	Sept. want same	UE2-126-MCO-C June 11, 1987 5 tons					
		coal used by	UE2-125-MCO-C June 24, 1987 5 tons					
		combust. contrac.	UE3-143-MCO-C Sept 2, 1987 8.8 tons					
			UE3-143-MCO-C Sept 9, 1987 4.4 tons					
Science Applications IC (wast oxidation)			UE3-143-MCO-C Sept 9, 1987 4.4 tons					
			1987 above / 1988 below					
			UE3-152-MCO-S Jan 12, 1988 10,135 lbs					
Tecogen (residential)	lignite/subbituminous	2 coals	BZP-147-PCD-M Aug 19, 1987 1 ton	none	none	none	none	SAIC
	PC (80% 200 mesh)		KWR-160-PCD-M Nov 11, 1987 1 ton					
	M2 inerted in bags in drums		1987 above / 1988 below					
			none del'd in 1988; plan to retrieve 41 drums Aug88					
			none retrieved or delivered in 1988					
TRW (industrial) (sorbet injection)	bitum's (1.5% ash		UE3-154-MCO-S Sept 23, 1987 240 lbs.	none	none	none	none	TECOGEN
	40 u topsize, 20u meansize		UE3-170-MCO-S Dec 23, 1987 400lbs.					
			1987 above / 1988 below					
			none in '88 yet					
Univ.Tenn.SpaceInstitute (commercial) (fire-tube boiler)	eastern bituminous, 2.5 to			none	none	none	none	TRW
	3% S, T250 22700 to 2800							John
	degrees, low to high slegers							Kuenzly
	two coals pulverized	TRW insists on special delivery, per 8-10-88 Kuenzly. Winslow cancelled this.						
Vortec (sub is 8CRL) (industrial) (glass melting)	subbitum's low ash 74u tps2		UE3-158-MCO-S Oct 5, 1987 2 tons coal	none	none	none	none	UTSI
	& bituminous (1% ash		for shakedown run 85Z-22u					Richard
	AFT >2400 non-slagger		1987 above / 1988 below					Attig
			UE3-194-MCO-S July 18, 1988 43,185 lbs. coal					
			UE3-195-MCO-S Aug 2, 1988 50,441 lbs. coal					
Molter (a sub to Vortec)	70Z -200mesh; probably PA		UE3-203-MCO-S Sept 23, 1988 13,733 lbs. coal					
	coal not deep cleaned		UE3-208-MCO-S Nov 10, 1988 9,098 lbs. coal					
	Studying coal feeding							
	equipment.							
Atlantic Research	ARC to make own slurry fuel:	not chargeable to DOE	UE3-210-WRM-A Oct 6, 1988 7.65 tons	none	none	none	none	

SCHEDULE OF DELIVERIES of S L U R R I E S
(Including quantity and properties as of 05-02-89)

RMS 05-17-89
fil:slry0502
page 1 of 2

COMBUSTION CONTRACTOR (Application)		COAL WATER SLURRY PROPERTIES	Notes	ACTUAL DELIVERIES	April 1989	May 1989	June 1989	4th Quarter FY89	CONTRACTOR
<div><div><div><div>AVCO Research Lab (residential) (pulse combustor)</div><div>Lignite, VM55L, 702N20 <12 ash, 0.315, hi AFT 10000 Btu, FC45L, 70Z solids, low vis, top 10u revised Jun 23, Nov 18 Jun 88 deleted lignite slurry Oct 6, 1988</div><div>specs & schedule none in 1987 1987 above & 1988 below none yet in '88</div></div><div><div>COMBUSTION ENGINEERING (Industrial retro)</div><div>3 to 6Z ash, 150u 2400 AFT, .7Z S, >13500Btu; >64Z solids >30ZVM</div><div>UE3-139-MCH-F Sept 11, 1987 7500 gal to be used at MIT 99Z -5u topsize UE3-138-CWF-F Oct 27, 1987 1200 gal to be used at MIT standard grind ((149u) CMF ---- 1987 above & 1988 below ---- UE3-188-CWF-F July 8, 1988 3500 gallons stabilized UE3-196-CWF-F July 11, 13800 gallons unstabilized UE3-184-MCH-F July 19, 18000 gallons lightly stabilized UE3-198-CWF-F July 26, 700 gallons stabilized</div></div></div><div><div><div>ENERGY & ENVIRONMENTAL RESEARCH, Inc. (residential)</div><div>70Z solids, 5u MPD 40u top, vis 1000cp 1Z ash, 0.5 S, 45Z VM</div><div>UE3-116-UCM-F, Jun 18, 1987 55 gal UE3-120-CWF-F(MTCI) Nov 11, 1987 1 drum UE3-121-UCM-F(MTCI) Nov 11, 1987 1 drum ---- 1987 above & 1988 below ---- UE3-204-MCH-F Sept 26, 1988 200 gal w/1.3Z ash UE3-218-MCH-F March 27, 1989 200+gallons w/1.3Z ash</div></div><div><div>MTCI (residential & industrial)</div><div><1Z ash micronized 10u meansz, 30u topsz >65Z solids</div><div>UE3-116-UCM-F, Jun 18, '87 220 gal UE3-121-UCM-F, Jun 29, '87 600 gal 1987 above & 1988 below none</div></div></div><div><div><div>NAVY at MCEL in CA (commercial) (combustor develop.)</div><div>micronized deep cleaned coal <2000 cps >65Z solids</div><div>none in 1987 1987 above & 1988 below On 11-22-88 we learned that no slurry is needed by Navy; their tests are combined with Catholic Univ's</div></div><div><div>CATHOLIC UNIVERSITY (commercial) (cold flow modeling)</div><div>low ash low sulfur</div><div>none in 1987 1987 above & 1988 below UE3-199-CWF-F July 29, 1988 300 gallons of 64.4Z solids std grind UE3-214-MCH-F Dec 9, 1988 300 gal w/1.3Z ash UE3-218-MCH-F March 27, 1989 700 gal w/1.3Z ash</div></div></div></div> <div><div>For Sept 1st delivery: Total 1,700 gal MCH & CMF requiring : CU : 11,050 lbs DCC. deliv Sept 1 (DICE) : Sen Nien : Use 56 drums 3"200/drum : i.e. 26 of UE3-162-DCC w/1.32Z ash: : & 30 of UE3-000-DCC w/1.4Z ash : Deliver 500 gal CMF (utility grind) : and 1,200 gal MCH (micronized)</div></div> </									

SCHEDULE OF DELIVERIES of S L U R I E S
(Including quantity and properties as of 05-02-89)

			FY 87 & FY 88 & FY 89				FY 89				FY 89		FY 89			
			ACTUAL DELIVERIES				April 1989		May 1989		June 1989		4th Quarter FY89		CONTRACTOR	
COMBUSTION CONTRACTOR (Application)	COAL WATER SLURRY PROPERTIES	Notes														
PETC IN-HOUSE (SILBERT/COMMONWEALTH) (Industrial & commercial boilers)	eastern bituminous <0.62 S, >50Z solids 500-700cp 100Z -100 mesh		ELC-108-CWF-F, April 16, 1987 350 gal fr/WRM UE3-117-CWF-F, May 27, 1987 2,000 gal fr/WRM UE3-120-CWF-F, July 27, 1987 110 gal fr/DCC UE3-137-CWF-F, Aug 19, 1987 2,000 gal fr/DCC 1987 above & 1988 below				none		none		none		none		PETC/EC	
TECOGEN (residential)	>55% solids, <1% ash <12S, 5u meansz, 20u topsz >2350 APT initial specs. Revised later.		UE3-116-MCW-F, Jun 18, 1987 55gal used at 1 gal/hr 1987 above & 1988 below UE3-174-MCW-F Feb 22, 1988 220 gal. UE3-198-CWF-F Aug 2, 1988 15 gallons UE3-204-MCW-F, Sept 26, 1988 200 gal w/1.32Z ash UE3-205-CWF-F Oct 31, 1988 55 gal w/6.3Z ash UE3-218-MCW-F March27,1989 350 gal w/1.3Z ash				none		Deliver by June 7 1,200 gal requiring 7,800 lbs. DEC. DICE to aake it like UE3-204. We'll use UE3-162-DCC which is in EI's storage at Logans Ferry,PA.		Deliver by June 5th 500gal. made by DICE from 3250 lbs. of higher APT coal i.e. 4.5 to 6Z ash coal, UE3-201-WRM-E which is in EI's storage at Logans Ferry,PA.		1000 gallons late 1989 tentative		Vortec Deastki	
Vortec (sub BCRL) (industrial)	1 to 8Z ash iron is concern	They're not ready for fuel..haven't selected a coal yet (May '89)					none		none		none		none		ARC Heaton	
Atlantic Research (residential)			UE3-174-MCW-F Feb 22 '88, 55 gal. (didn't rec'y it) UE3-204-MCW-F, Sept 26 '88, 5 gal w/1.32Z ash				none		none		none		none		Bucek Hruby	
J.Bucek Co, Inc.	slurry same as Tecogen's		UE3-204-MCW-E Oct 25 '88, 2 gal with 1.32Z ash				none		none		none		none		Sojka	
Purdue University	pulverized same as MTCI's		UE3-217-CWF-B March 13,1989 150 gallons w/4.6Z ash UE3-218-MCW-F March 27,1989 55 gallons w/ 1.3Z ash				none		none		none		none			

SAMPLE NUMBER CODE Explained
(UE3 = Upper Elkhorn #3
coal --- (ELC = Elk Creek coal
(UE2 = Upper Elkhorn coal

(WRN = washed run-of-mine
coal or fuel form---(DCC = deep-cleaned coal
(MCO = micronized coal
(PCO = pulverized coal

MCO designates 44 micron topsize & 10 micron MMD
PCO designates 149 micron topsize & 30 micron MMD
MMD = mass median diameter

Source of fuel or coal --- (D = Dravo Research Lab
(E = Energy International
(F = DICE Fuel Co.
(G = Amax R&D in Golden
(H = EPRI at Homer City
(M = Minnesota Custom Processing
(N = Univ. Mo. Dakota
(S = Schutz-O'Neill now Jacobson

8.2 Sample Shipment Log

SAMPLE SHIPMENT LOG

Serial Numbers 000 thru 108

Update: 17-Nov-88

filelist4

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Hauler
000-010	unassigned								
011	UE3-011-RDM-A	ROM coal	Westmoreland Coal Co.	EPRI	~20 tons	high ash ROM coal for cleaning trials at Hoer City	EI-282	10/20/87	Five Star
012	UE3-012-WRM-A	parent	Westmoreland Coal Co.	EPRI	~20 tons	cleaned coal from Wentz prep plant for cleaning trial.	EI-282	10/20/87	Five Star
013	UE3-013-WRM-H	UE3-012-WRM-A	EPRI	Dravo	small samp.	for analytical check			
014	UE3-014-WRM-H	UE3-012-WRM-A	EPRI	EI	small samp.	for analytical check			
015	UE3-015-DCC-D	UE3-011-RDM-A	EPRI	EI	18 drums	cleaned coal from EPRI (stored at Logans Ferry)			
016	UE3-016-DCC-D	UE3-012-WRM-A	EPRI	EI	58 drums	cleaned coal from EPRI (stored at Logans Ferry)			
017-088	unassigned								
089	UE2-089-WRM-A	parent	Central Coal Co.	Dravo	11 tons	Off-spec, Lower Cedar Grove, Virginia Energy mine #1085	EI-125	2/19/87	
090	LEL-090-WRM-A	parent	MAPCO	Dravo	2 drums	Pond Creek Coal, Pontit plant			
091	LEL-091-WRM-D	LEL-090-WRM-A	Dravo	E.I.	5 gal	Pond Creek Coal, Pontit plant, 1/8x0 for washability studies			
092	CB0-092-WRM-A	parent	Westmoreland Coal	Dravo	2 drums	Colorado, Coal Bed D			
093	CB0-093-WRM-D	CB0-092-WRM-A	Dravo	E.I.	5 gal	Colorado, Coal Bed D, 1/8x0 for washability studies			
094	UE2-094-WRM-A	parent	Central Coal Co.	Dravo	11 ton	2% ash, Lower Cedar Grove, Virginia Energy mine #1085			
095-099	Unassigned								
100	UE3-100-WRM-A	parent	Westmoreland Coal	Dravo	2 drums	Taggart Seam			
101	UE3-101-WRM-D	UE3-100-WRM-A	Dravo	E.I.	5 gal	Taggart Seam, 1/8x0 for washability studies			
102	UE1-102-WRM-A	parent	Old Ben Coal Co.	Dravo	2 drums	Alma Seam			
103	UE1-103-WRM-D	UE1-102-WRM-A	Dravo	E.I.	5 gal	Alma Seam, 1/8x0 for washability studies			
104	UE2-104-WRM-A	parent	Beth Energy Coal Co.	Dravo	2 drums	Lower Cedar Grove			
105	UE2-105-WRM-D	UE2-104-WRM-A	Dravo	E.I.	5 gal	Lower Cedar Grove, 1/8x0 for washability studies			
106	UE3-106-WRM-A	parent	Westmoreland Coal	Dravo	20 ton	3.5% ash coal, Wentz plant, Taggart seam (list shipment)	EI-148	4/13/87	
107	ELC-107-WRM-F	parent				Elk Creek Coal from OICE			
108	ELC-108-CWF-F	ELC-107-WRM-F	OICE	PEIC	350 gal	Std. grind slurry	EI-151	4/16/87	

SAMPLE SHIPMENT LOG

Serial Numbers 109 thru 132

Update: 17-Nov-88

fillerlist4a

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Hauler
109	UE3-109-WRM-A	parent	Westmoreland Coal	Dravo	23 tons	3.5% ash, Taggart Seam, Wentz plant	EI-162	5/1/87	
110	UE3-110-WRM-A	parent	Westmoreland Coal	Dravo	26 tons	6% ash, Taggart Seam, Holton Plant	EI-167	5/7/87	
111	UE3-111-WRM-D	UE3-110-WRM-D	Dravo	DIKE	26 tons	From UE3-110-WRM-A	EI-168	5/11/87	
112	UE3-112-DCC-D	UE3-106-WRM-A	Dravo	Penn Rilliton	2000 lbs	Deep cleaned UE3-106-WRM-A	Dravo	5/6/87	
113	UE3-113-PCO-C	UE3-112-DCC-D	Penn Rilliton	MTCI	2000 lbs	Pulverized UE3-112-DCC-D	EI-176	5/8/87	
114	UE2-114-MCO-C	UE2-094-WRM-A	PRS	PETC	5 ton	Micronized UE2-094-WRM-A	EI-158	5/4/87	
115	UE3-115-DCC-D	UE3-106-WRM-A	Dravo	DIKE	28 drums/5040 lbs	Filter cake from deep cleaned UE3-109-WRM-A	EI-179	5/13/87	
116	UE3-116-UCW-F	UE3-115-DCC-D	DIKE	EER, MTCI, Tec	6 drums	Ultrafine slurry from filter cake UE3-115-DCC-D	EI-175	6/22/87	
117	UE3-117-UCW-F	UE3-111-WRM-D	DIKE	PETC	2000 gal	Std grind slurry from UE3-111-WRM-D	EI-171	5/27/87	Lejean
118	UE3-118-WRM-A	parent	Westmoreland Coal	Dravo	23 tons	3.5% ash, Taggart Seam, Wentz Plant	EI-182	5/22/87	
119	UE3-119-DCC-D	UE3-109-WRM-A	Dravo	DIKE	56 drums/10865 lbs	From UE3-109-WRM-A, 1.3-1.5% ash	EI-190	5/28/87	
120	UE3-120-UCW-F	UE3-119-DCC-D	DIKE	MTCI/PETC	600 gal/110 gal	Std. grind slurry, 1.2% ash, from UE3-119-DCC-D	EI-191	7/27/87	
121	UE3-121-UCW-F	UE3-119-DCC-D	DIKE	MTCI	600 gal/11 drums	Ultrafine slurry, 1.2% ash, from UE3-119-DCC-D	EI-192	6/23/87	
122	UE3-122-DCC-D	UE3-118-WRM-A	Dravo	PRS	15 drums	Cleaned to 1.75 to 2.25% ash, from UE3-118-WRM-A	EI-202	6/11/87	
123	UE3-123-MCO-C	UE3-122-DCC-D	PRS	MTCI	24 drs/5412 lbs	From UE3-122-DCC-D	EI-231	7/22/87	Preston
124	UE2-124-WRM-D	UE2-089-WRM-A	Dravo	PRS	70 drums	From UE2-089-WRM-A	EI-194	6/1/87	
125	UE2-125-MCO-C	UE2-124-WRM-D	PRS	PETC	5 tons	From UE2-124-WRM-D	EI-211	6/24/87	Carlucci
126	UE2-126-MCO-C	UE2-094-WRM-A	PRS	PETC	39 drums/9615 lbs	From UE2-094-WRM-A	EI-205	6/11/87	Carlucci
127	UE3-127-WRM-A	parent	Westmoreland Coal	Dravo	25 tons	Stoker Coal, Taggart seam, 3.5% ash, Wentz plant	EI-195	6/3/87	Five Star
128	UE2-128-MCO-C	UE2-089-WRM-D	PRS	EER	55 gal drum	Air freighted (from UE2-089-WRM-D) same as UE2-126-MCO-C	Dravo	6/8/87	
129	UE3-129-DCC-D	UE3-118 & 127	Dravo	PRS	13 drums	Blend of deep cleaned UE3-118 & UE3-127	EI-211	6/22/87	Carlucci
130	UE3-130-DCC-D	UE3-129-DCC-D	Dravo	DIKE	47 drums/8640 lbs	1.3-1.5% ash - same as UE3-129	EI-226	7/10/87	Preston
131	UE3-131-WRM-A	parent	Westmoreland Coal	DIKE	44 tons	Taggart Seam, Wentz plant	EI-212	6/26/87	Five Star
132	UE3-132-WRM-A	parent	Westmoreland Coal	Dravo	22 tons	Taggart Seam, Wentz plant	EI-212	6/25/87	Five Star

SAMPLE SHIPMENT LOG

Serial numbers 133 thru 155

Update: 17-Nov-88

file:lst4b

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Hauler
133	UE3-133-MCO-C	UE3-122-DCC-D	PRS	EER	55 gal drum	Micronized from UE3-122	Dravo	6/24/87	Beer Air
134	UE3-134-DCC-D	UE3-127/132	Dravo	Penn Rilton	20 drums	Deep cleaned coal	EI-220	7/15/87	Carlucci
135	UE3-135-PCO-C	UE3-134-DCC-D	Penn Rilton	MFCI	20 drums/2 tons	Pulverized coal	EI-232	7/16/87	Preston
136	UE3-136-WRM-A	parent	Westmoreland Coal Co.	Dravo	23 tons	Stoker Coal (~3.5% ash), Taggart Seam, Wentz Plant	EI-233	7/20/87	Five Star
137	UE3-137-CWF-F	UE3-130-DCC-D	OTCE	PETC	1870 gal	same spec as UE3-120-CWF-F, 600gal from UE3-144	EI-240	8/19/87	Leaman
138	UE3-138-CWF-F	UE3-131-WRM-A	OTCE	C-E	1200 gal	heatable to 150 deg. C	EI-238	9/11/87	
139	UE3-139-MCW-F	UE3-131-WRM-A	OTCE	C-E	7500 gal	heatable to 150 deg. C	EI-241	10/27/87	
140	LEL-140-MCO-E	LEL-091-WRM-A	EI	United Tech	one pound	Micronized "as received" Lower Elthorn	--	8/3/87	US Mail
141	LEL-141-MCO-E	LEL-140-MCO-E	EI	United Tech	one pound	Deep Cleaned LEL-140-MCO-E (froth flokation)	--	8/3/87	US Mail
142	UE3-142-DCC-D	UE3-132-WRM-A	Dravo	Schutz/DNeil	46 drums/4.6 tons	Deep cleaned	EI-246	7/31/87	Smith
143(1)	UE3-143-MCO-C	UE3-142/145	Schutz/D'Neil	PETC	88 drums	Deep cleaned micronized coal	EI-265	9/1/87	Inway
143(2)	UE3-143-MCO-C	UE3-142/145	Schutz/D'Neil	PETC/EER	44 drums/1 drum	Deep cleaned micronized coal	EI-268	9/9/87	Smith
144	UE3-144-DCC-D	UE3-132-WRM-A	Dravo	OTCE	21 drums	made 600 gal CWF & blended with UE3-137	EI-248	8/5/87	Smith
145	UE3-145-DCC-D	UE3-132/136	Dravo	Schutz/DNeil	70 drums/7 tons	Deep cleaned dried filter cake	EI-251	8/24/87	Preston
146	B7P-146-WRM-N	parent	UNDERC	EI	10 gal	Western lignite coal	UNDERC	8/6/87	RPS
147	B7P-147-PCO-N	B7P-146-WRM-N	UNDERC	SAIC/EI	1 ton/5 gal	Pulverized Buelah Zap lignite coal	UNDERC	8/3/87	RPS
148	UE3-148-DCC-D	UE3-149-WRM-A	Dravo	Schutz/DNeil	75 drums/7.5 tons	for 25 ton shipment of micronized coal for PETC	EI-267	9/8/87	Smith
149	UE3-149-WRM-A	parent	Westmoreland Coal Co.	Dravo	23 tons	Taggart Seam, Wentz plant stoker coal	EI-261	8/24/87	Five Star
150	B7P-150-RM-N	parent	UNDERC	AMAX	~2000 lbs	Buelah-Zap lignite coal	EI-278		RPS
151	B7P-151-DCC-N	B7P-150-RM-N	AMAX	UNDERC	~2000 lbs	Deep cleaned lignite coal	EI-278		RPS
152	UE3-152-MCO-C	UE3-148-DCC-D	Schutz/D'Neil	PETC	10,135 lbs		EI-352	1/12/88	Yellow
153	UE3-153-DCC-D	UE3-149/156	Dravo	EI	~95 drums	Light industrial grade held in storage (for micronizing)	EI-397	3/1/88	Carlucci
154	UE3-154-MCO-S	UE3-153-DCC-D	Schutz/D'Neil	Tecogen	1 drum		Dravo	9/23/87	Yellow
155	UE3-155-MCO-S	UE3-153-DCC-D	Schutz/D'Neil	EER	3 drums		Dravo	9/23/87	Yellow

SAMPLE SHIPMENT LOG

Serial Numbers 156 thru 179

Update: 17-Nov-88

file:lst4c

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Hauler
156	UE3-156-WRR-A	parent	Westoreland Coal Co.	Dravo	23 tons	Dravo began using Oct 8, 1987	EI-272	9/25/87	Five Star
157	BIP-157-CWF-N	BIP-176-MCO-S	UNDERC	Avco/EI	1000 lbs/5 gal	Coal-methanol-water slurry prepared from lignite coal	EI-278	CANCELED	
158	UE3-158-MCO-S	UE3-148-DCC-D	Schutz/O'Neill	UTSI	2 tons	85% minus 22 microns	EI-279	10/5/87	Yellow
159	KMR-159-RDM-N	parent	UNDERC	EI	10 gallons	western subbituminous coal	EI-262	11/16/87	
160	KMR-160-PCO-M	KMR-159-RDM-N	UNDERC	SAIC/EI	1 ton/5 gal	pulverized to 80% minus 200 mesh	EI-262	11/16/87	
161	UE3-161-WRR-A	parent	Westoreland Coal Co.	Dravo	24 ton	Wentz plant stoker coal ~3.5% ash	EI-281	10/20/87	Five Star
162	UE3-162-DCC-D	UE3-161/164-WRR	Dravo	EI	90 drums	Residential grade coal held in storage for slurry	EI-397	3/2/89	Carlucci
163	UE3-163-DCC-D	UE3-161/164-WRR	Dravo	EI	53 drums	Residential grade coal held in storage for micronizing	EI-397	3/2/88	Carlucci
164	UE3-164-WRR-A	parent	Westoreland Coal Co.	Dravo	25 ton	Wentz plant stoker coal ~3.5% ash	EI-285	10/27/87	Five Star
165	UE3-165-WRR-A	parent	Westoreland Coal Co.	Dravo	25 ton	Wentz plant stoker coal ~3.5% ash	EI-297	11/3/87	Five Star
166	UE3-166-WRR-D	UE3-165-WRR-A	Dravo	AMRI	2 drums	for cleaning trials	EI-303	11/6/87	Saith
167	UE3-167-DCC-D	UE3-161/164-WRR	Dravo	Schutz/O	2 drums	for particle size reduction for AVCO	EI-312	11/17/87	Saith
168	UE3-168-DCC-D	UE3-161/164-WRR	Dravo	Schutz/O	2 drums	for particle size reduction for TECOSEN	EI-312	11/18/87	Saith
169	UE3-169-MCO-S	UE3-167-DCC-D	Schutz/O'Neill	Avco	2 drums	residential grade micronized coal	Dravo	12/18/87	Yellow
170	UE3-170-MCO-S	UE3-168-DCC-D	Schutz/O'Neill	Tecogen	2 drums	residential grade micronized coal	Dravo	12/18/87	Yellow
171	unassigned number								
172	UE3-172-DCC-D	UE3-164-WRR-A	Dravo	Cath. U.	3 drums	modeling studies for Navy	EI-369	1/25/88	AMR
173	UE3-173-DCC-D	UE3-164-WRR-A	Dravo	OICE	11 drums	for slurry prep for Tecogen	EI-374	1/9/88	Yellow
174	UE3-174-MCO-F	UE3-173-DCC-D	OICE	Tecogen/ARC	4/1 drums		EI 375	2/22/89	
175	BIP-175-DCC-N	BIP-151-DCC-M	UNDERC	Schutz/O	~2000 lbs	for micronizing for AVCO			
176	BIP-176-MCO-S	BIP-175-DCC-N	Schutz/O'Neill	UNDERC/AVCO		UNDERC methanol-water slurry prep/AVCO coabusion testing	EI 278		
177	UE3-177-PCO-D	UE3-164-WRR-A	Dravo	EI	~4300 lbs	ground to 1/8" topsize, stored in drums (approx. 20)	EI-387	3/1/89	Carlucci
178	UE3-178-PCO-D	UE3-165-WRR-A	Dravo	EI	23 tons	ground to 1/9" topsize inerted under nitrogen	EI-397	3/2/89	Carlucci

SAMPLE SHIPMENT LOG

Serial Numbers 179 thru 201

Update: 17-Nov-88

file:lst4d

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Hauler
177	UE3-179-DCC-0	UE3-153-DCC-0	Dravo	OICE	11,279 lbs	DCC coal for slurry for MTCI, 1.38% ash, residential grade	EI-397	3/1/88	Yellow
180	UE3-180-DCC-0	UE3-162-DCC-0	Dravo	OICE	5,738	DCC coal for slurry for Tecogen, 1.22% ash, residential grade	EI-397	3/1/88	Yellow
181	UE2-181-WRM-0	UE2-089-WRM-A	Dravo	EI	7 drums	minus 1/4"	EI-387	3/2/88	Carlucci
182	UE3-182-WRM-A	parent	Westoreland Coal Co.	OICE	46 tons	Washed ROM coal, Wentz plant, ~2.5% ash	EI-416	3/25/88	Five Star
183	UE3-183-MCO-S	UE3-153-DCC-0	Shultz/O'Neill	EER	7 drums/1400 lbs	micronized coal	EI-420	6/2/88	Consol Frt.
184	UE3-184-MCM-F	UE3-182/187	OICE	CE	18,000 gal	micronized coal-water fuel	EI-427	6/20/88	in house
185/186	185 and 186 were for 750 gallons each of micronized and standard grind slurry for MTCI. Both were cancelled.						EI-437	Cancelled	
187	UE3-187-WRM-A	Parent	Westoreland Coal Co.	OICE	46 tons	washed run-of-mine nominal 2.5% ash coal	EI-470	5/20/88	Five Star
188	UE3-188-CMF-F	UE3-187-WRM-A	OICE	CE	3,560 gallons	standard grind slurry (CIE analyzed coal)	EI-473	7/8/88	in house
189	UE3-189-WRM-A	Parent	Westoreland Coal Co.	OICE	24 tons	washed run-of-mine nominal 2.5% ash coal	EI-487	6/13/88	Five Star
190	UE3-190-PCO-E	UE3-PCO-177-0	Energy International	S/O	2 tons (18 drums)	nominal 1/8" topsize from inventory	EI-501	6/22/88	Carlucci
191	UE3-191-PCO-E	UE3-PCO-178-0	Energy International	S/O	23 tons (145 drums)	nominal 1/8" topsize from inventory	EI-501	6/22/88	Carlucci
192	UE3-192-WRM-A	Parent	Westoreland Coal Co.	EI	25 tons	washed run-of-mine nominal 2.5% ash coal	EI-500	6/27/88	Five Star
193	UE3-193-WRM-E	UE3-192-WRM-A	Energy International	S/O	24 tons in drums	for micronization for UTSI	EI-507	6/29/87	Carlucci
194	UE3-194-MCO-S	UE3-190/191	Schultz-O'Neill	UTSI	43,185 lbs	micronized coal, 10 micron mean particle size	EI-503	7/18/88	Yellow
195	UE3-195-MCO-S	UE3-193-WRM-E	Schultz-O'Neill	UTSI	42,761 lbs	micronized coal, 10 micron mean particle size	EI-503	7/29/88	Yellow
196	UE3-196-CMF-F	UE3-189-WRM-A	OICE	CE	13800 gallons	standard grind, unstabilized slurry	EI-473	7/11/88	in house
197	UE3-197-MCO-S	UE3-194-MCO-S	Schultz-O'Neill	Catholic U.	1800 lbs (8 drums)	nominal 10 micron mean particle size	EI-514	7/15/88	Yellow
198	UE3-198-CMF-F	UE3-189-WRM-A	OICE	CE/Tecogen	700 gal/15 gal	standard grind, lightly stabilized coal-water slurry	EI-473	7/26/88	in house
199	UE3-199-CMF-F	UE3-189-WRM-A	OICE	Catholic U.	300 gal	standard grind, lightly stabilized coal-water slurry	EI-473	7/26/88	truck(?)
200	BTP-200-DCC-N	BTP-151-DCC-M	UNDEMRC	AVCO	125 lbs	2% ash lignite coal (chemically cleaned)	EI-278	4/4/89	AMR
201	UE3-201-WRM-A	Parent	Westoreland Coal Co.	EI	24 tons	4.6% ash (CIE & EI analysis) washed run-of-mine	EI-529	8/26/88	Five Star
201A	UE3-201-WRM-E	UE3-201-WRM-A	EI	OICE/S-O	12 drums/40 drums	12 drums being stored at OICE - did not make into slurry	EI-528	8/2/89	Yellow
201B	UE3-201-WRM-E	UE3-201-WRM-E	EI	S/O	18 drums	for micronizing for MTCI	EI-550	9/21/89	Yellow

SAMPLE SHIPMENT LOG

Serial Numbers 202 thru 218

Update: 17-May-89

file:ljstle

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Carrier
202	UES-202-PCO-S	UES-201-WRM-E	Shultz-O'Neill	MICI	11 CANCELED - 100 LOW ASH VALUE FOR MICI 111 (see UES-209)		EI-539	--	--
203	UES-203-WCO-S	UES-201-WRM-E	Shultz-O'Neill	UTSI	15,733 lbs	4.6% ash coal (all 40 drums micronized for UTSI)	EI-539	9/23/88	Yellow
204	UES-204-PCW-F	UES-180-BCC-D	DIICE	ARC/TEC/UEE/EI	5/200/200/5 gal	slurry prepared from residential grade (1.3% ash) coal	EI-542	9/26/88	Yellow
205	UES-205-CWF-F	UES-204-WRM-E	DIICE	MICI/TEC/EI	600/55/5 gal	std grind slurry from high ash (6.8%) coal	EI-543	11/14/88	Yellow
206	UES-206-WRM-A	parent	Nestleoreland Coal Co.	EI	11.24 tons	high ash coal, 6.8% ash	EI-560	9/30/88	Five Star
206A	UES-206-WRM-E	UES-206-WRM-A	EI	S-O/DICE	44/16 drums	for processing into fuel for MICI, Tecogen and UTSI	EI-558	10/3/88	Yellow
207	unassigned number								
208	UES-208-WCO-S	UES-206-WRM-E	Shultz-O'Neill	UTSI	909E lbs	micronized (100 mean particle size) high ash (6.8%) coal	EI-563	11/10/88	Yellow
209	UES-209-PCO-S	UES-206-WRM-E	Shultz-O'Neill	MICI	6,000 lbs	pulverized (300 mean particle size) high ash (6.8%) coal	EI-563	11/10/88	Yellow
210	UES-210-WRM-A	parent	Nestleoreland Coal Co.	ARC/EI	7.65/14.7 tons	nominal 2.5% ash washed R-O-M coal delivered direct from mine	EI-561	10/4/88	Seaway
210A	UES-210-WRM-E	UES-210-WRM-A	EI	Storage	14.7 tons	nominal 2.5% ash washed R-O-M coal delivered direct from mine	--	--	--
210P	UES-210-WRM-E	UES-210-WRM-A	EI	Process Tech	1 drum/315 lbs	for coal cleaning studies	EI-585	11/3/88	Yellow
211	UES-211-WRM-E	UES-210-WRM-A	EI	Battelle	20 lbs	as received WRM UES3 for cleaning studies	none	10/17/88	Esary
212	UES-212-PCO-E	UES-210-WRM-A	EI	Pitt/West.	5 lbs	-200 mesh coal, ground and stored under Argon	none	10/21/88	Fitt Van
213	UES-213-WCO-S	UES-183-BCC-E	Jacobson	Cath. U.	545 lbs	micronized fuel (25 drums UES3-153 shipped to Jacobson 11/1/88)	EI-581	11/10/88	Yellow
214	UES-214-WCM-F	UES-179-BCC-D	DIICE Fuel Co.	Cath. U.	300 gal	micronized slurry	EI-583	11/30/88	?
215	UES-215-BCC-E	UES-163-BCC-D	EI	MIL-TEC	5 drums/1150 lbs	For calibration of Vortec furnace feed system (1.2% ash)	EI-591	11/15/88	Yellow
216	UES-216-PCO-S	UES-202-WRM-E	Jacobson	NRM-TEC	1000 lbs	For calibration of Vortec furnace feed system (4% ash)	EI-592	11/29/88	Hyman
217	UES-217-CWF-F	UES-202-WRM-E	ENRI	MICI/EI	800 gal/5 gal	Utility grind CWF, 4.6% ash coal	EI-620	3/13/89	--
218	UES-218-WCM-F	UES-180-BCC-D	DIICE Fuel Co.	Tecogen	300 gallons	Micronized low (1.3%) ash slurry	EI-621	3/27/89	--
*	*	*	*	Catholic U.	700 gallons	Micronized low (1.3%) ash slurry	*	*	--
*	*	*	*	EER	200 gallons	Micronized low (1.3%) ash slurry	*	*	--
*	*	*	*	Purdue	55 gallons	Micronized low (1.3%) ash slurry	*	*	--
*	*	*	*	EI	5 gallons	Micronized low (1.3%) ash slurry (EI received sample 3/27/89)	*	*	--

SAMPLE SHIPMENT LOG

Serial Numbers 219 thru 241

Update: 17-May-89

file:ist4f

Serial No.	Sample I.D.	Previous Sample I.D.	From	To	Quantity	Description	P.O.#	Date Shipped	Hauler
219	UE3-219-WRH-A	parent	Westaoreland Coal Co.	CE	102	3.15% ash coal, shipped directly to CE	EI-628	3/9/89	Seaway
220	B2P-220-MCG-E	from UNDS-MSC	Energy International	AVCO	50 lbs/2 buckets	micronized, low ash ((21), nitric acid cleaned lignite	EI-644	3/31/89	Yellow
221	B2P-221-BCC-E	from UNDS-MSC	Energy International	AVCO	150 lbs	as received, nitric acid cleaned (.96% ash) lignite coal	EI-644	3/31/89	Yellow
222	UE3-222-CWF-B	UE3-201-WRH-E	ANAL	MTCI	800 gal/5 gal EI	~66% solids slurry, low viscosity	EI-620		
223	UE3-223-CWF-F	UE3-201-WRH-E	OTCE Fuel Co.	Tecogen	500 gal/5 gal EI	Micronized CWF from 4.5% ash coal, 2560 deg F AFT	EI-660		
224	UE3-224-CWF-F	UE3-162-BCC-E	OTCE Fuel Co.	Tecogen	1200 gal/5 gal EI	Micronized CWF from deep-cleaned coal	EI-558		
225									
226									
227									
228									
229									
230									
231									
232									
233									
234									
235									
236									
237									
238									
239									
240									
241									

**DATE
FILMED**

8 / 5 / 93

END