X-OE-231, Vol. 3

MARTIN MARIETTA

**Preliminary Decommissioning
Study Reports**

**Volume 3: Low-Level Liquid Waste
(LLW) Collection and Storage Tanks**

J. R. Horton

September 1984

Oak Ridge National Laboratory
Oak Ridge, Tennessee 37830

operated by
Martin Marietta Energy Systems, Inc.
for the
DEPARTMENT OF ENERGY

OPERATED BY
MARTIN MARIETTA ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

RECEIVED OSTI
FEB 21 1992

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

NTIS price codes—Printed Copy: A10 Microfiche A01

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

September 1984

ORNL/M--1920

DE92 008116

Engineering Division

PRELIMINARY DECOMMISSIONING STUDY REPORTS

Volume 3: LOW-LEVEL LIQUID WASTE (LLW)
COLLECTION AND STORAGE TANKS

J. R. Horton

Approved by:

F. J. Peretz 9-25-84
F. J. Peretz, Principal Engineer, Engineering Division

N. W. Durfee 9-25-84
N. W. Durfee, Project Engineer, Engineering Division

T. E. Myrick 9/25/84
T. E. Myrick, ORNL Surplus Facilities Management Program

Prepared for U.S. Department of Energy
under U.S. Government Contract DE-AC05-84OR-21400

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Contents

	<u>Page</u>
1.0 INTRODUCTION	1
2.0 FACILITY DESCRIPTION	2
2.1 Small Concrete Tanks W-1 and W-2	2
2.1.1 Location and Adjacent Facilities	2
2.1.2 Tank Construction	2
2.1.3 Tank History, Use, and Contents	9
2.1.4 Tank Access and Sampling	10
2.1.5 Radiological Characterization	10
2.2 Intermediate Size Concrete Tanks W-3 and W-4	16
2.2.1 Location and Adjacent Facilities	16
2.2.2 Tank Construction	16
2.2.3 Tank History and Contents	17
2.2.4 Tank Access and Sampling	18
2.2.5 Radiological Characterization	18
2.3 Stainless Steel Tanks in North Tank Farm W-13, W-14, and W-15	18
2.3.1 Location and Adjacent Facilities	18
2.3.2 Tank Construction	19
2.3.3 Tank History and Contents	19
2.3.4 Tank Access and Sampling	20
2.3.5 Radiological Characterization	20
2.4 Concrete Thorium Waste Tank TH-4	20
2.4.1 Location and Adjacent Facilities	20
2.4.2 Tank Construction	21
2.4.3 Tank History and Contents	21
2.4.4 Tank Access and Sampling	21
2.4.5 Radiological Characterization	21
2.5 Gunitite Concrete Tank W-11	22
2.5.1 Location and Adjacent Facilities	22
2.5.2 Tank Construction	22
2.5.3 Tank History, Use, and Contents	22
2.5.4 Tank Access and Sampling	23
2.5.5 Radiological Characterization	23
2.6 Stainless Steel Thorium Waste Tanks, TH-1, TH-2, and TH-3	23
2.6.1 Location Adjacent Facilities	23
2.6.2 Tank Construction	23
2.6.3 Tank History, Use, and Contents	24
2.6.4 Tank Access and Sampling	25
2.6.5 Radiological Characterization	25

2.7	Isotope Area Stainless Steel Tank WC-1	26
2.7.1	Location and Adjacent Facilities	26
2.7.2	Tank Construction	26
2.7.3	Tank History, Use, and Contents	27
2.7.4	Tank Access and Sampling	27
2.7.5	Radiological Characterization	27
2.8	Building 4500 Area Stainless Steel Tanks WC-15 and WC-17	28
2.8.1	Location and Adjacent Facilities	28
2.8.2	Tank Construction	28
2.8.3	Tank History, Use, and Contents	29
2.8.4	Tank Access and Sampling	29
2.8.5	Radiological Characterization	29
3.0	DECOMMISSIONING ALTERNATIVE ASSESSMENT	30
4.0	DESCRIPTION OF DECOMMISSIONING PLAN	32
5.0	COST ESTIMATE AND SCHEDULE	36
6.0	REFERENCES	39
	APPENDIX I	41

1.0 INTRODUCTION

Twenty-one low-level liquid radioactive waste collection and storage tanks are part of approximately 76 facilities currently managed by the ORNL Surplus Facilities Management Program (SFMP). This program, as part of the DOE national SFMP, is responsible for the maintenance and surveillance and the final decommissioning of radioactively contaminated surplus ORNL facilities. A long range planning effort is being conducted that will outline the scope and objectives of the ORNL program and establish decommissioning priorities based on health and safety concerns, budget constraints, and other programmatic constraints. In support of this SFMP planning activity, preliminary engineering assessments are being conducted for each of the ORNL surplus facilities currently managed under the program. These efforts are designed to: (1) provide an initial assessment of the potential decommissioning alternatives, (2) choose a preferred alternative and provide a justification of the decommissioning plan, including cost and schedule estimates. D&D of eight of the nine groups of surplus tanks are considered in this report. The ninth group (the large Gunitite Storage Tanks) is covered in another report of this series, X-OE-231, Vol. 4.¹

2.0 FACILITY DESCRIPTION

Since 1943, several tanks have been installed at ORNL for storage of liquid radioactive waste. Sixteen of twenty-one tanks involved in the ORNL SFMP are grouped in eight facilities for D&D consideration in this report. The eight groups covered in this report are Items 7, 9, 10, 13, 17, 18, and 19 as shown in Fig. 1.

Two basic types of tanks, stainless steel and concrete (gunite), are involved. Tanks of both types are subsurface and generally depend on the earthen cover and surroundings for shielding, although some of the steel tanks are embedded in concrete for additional shielding. A typical concrete tank is illustrated in Fig. 2 and a typical steel tank in Fig. 3. A listing of the vessels along with key parameters is provided in Table 1 for the concrete tanks and Table 2 for the steel tanks.

2.1 Small Concrete Tanks W-1 and W-2

2.1.1 Location and Adjacent Facilities. The North Tank Farm is located in the approximate center of the ORNL facilities at the X-10 site. This field contains both concrete and stainless steel tanks. Tanks W-1 and W-2 were constructed in 1943 of reinforced Gunite spaced 18 ft apart, center-to-center. Accessory equipment constructed originally with the tanks include two plug valve pits one standard valve pit, and a dry well for each tank.

2.1.2 Tank Construction. Tanks W-1 and W-2 in the North Tank Farm have an inside diameter of 12 ft, a vertical sidewall height of 8 ft (with

Fig. 1. Location of the LLW collection and storage tanks at the Oak Ridge National Laboratory.

Fig. 2. Typical concrete waste tank installation.

Fig. 3. Typical stainless steel collection tank installation.

Table 1. Data on concrete (gunite) waste tanks.

TANK DESIGNATION						
Number	W-11	W-1	W-2	TH-4	W-3	W-4
Name						
Date Installed	1943	1943	1943	1943	1943	1943
Date Taken Out of Use						
Reason	Leaks	Leaks	Leaks	Filled with Sludge	Collects Surface Water	Collects Surface Water
Major Use	Collect & Monitor Bldg 3550 Various Waste	Collect & Process Liq.Wst. Various Bldgs.	Collect & Process Liq.Wst. Various Bldgs.	Collect Bldg.3550 Irradiated Thorium & Uranium Waste	Collect Metal Waste	Collect Metal Waste
Capacity (gal)	1,500	4,800	4,800	14,000	42,500	42,500
Materials	Gunite	Gunite	Gunite	Gunite	Gunite	Gunite
Diameter I.D. (ft)	8.0	12	12	20	25	25
Height @ Center (ft)	5.5	9.5	9.5	9.35	14.5	14.5
@ Side (ft)	4.5	8	8	6.6	12	12
Wall Thickness (in.)	5 ¹	5	5	5	5	5
Roof Thickness (in.)	3	3 1/2	3 1/2	3 1/2	3 1/2	3 1/2
Cover - Material	Soil	Soil	Soil	Soil	Soil	Soil
- Thickness (ft)	6	6	6	6	6	6
Foundation Depth (ft)	12	16.5	16.5	15.52	14.75	14.75
Depth of Contents (m);						
Water:	0.3	0.6	0.45	2.0	2.3	1.2
Sediment:	0.05	-	0.3	1.1	0.45	0.6
Contamination and Radiation (See also Table 5)	Highly Contam. 0.2 mr/hr @ lev/ind.	Highly Contam. Inter-nally	Highly Contam. 4 mr/hr @ ground level	Drywell Slightly Contam.	10 mr/hr @ level indicator	1.0 mr/hr @ level indicator
Buildings Served	3550	Liq.Wst. Various Facilities	Liq.Wst. Various Facilities	3550	3019	3019
Tank Drawings	W-56866	W-83336	W-83336	A-56869	W-83336	W-83336
Related Drawings	W-68343 W-56868 W-68331 W-690	W-68332 W-68331 W-68343	W-68332 W-68331 W-68343	W-69344 W-65123	W-68333 W-68331 W-68343	W-68333 W-68331 W-68343
Comments & Notes	Wst Coll. Monitoring Tank from Various Research Labs Bldg 3550			No outlet or pit		
ORNL Atlas Sht No	25	25	25	33	25	25
Coordinates N	21,865	22,210	22,210	21,760	22,180	22,180
Coordinates E	31,050	20,809	30,830	31,515	30,885	30,920

Table 2, continued.

TANK DESIGNATION Number	TH-1	TH-2	TH-3	MC-15	MC-17	W-13	W-14	W-15	WC-1
	Thorium Waste Tank								
Dry Well Depth (ft)	-	18.55	19.16	19.33	19.33				17.4
Depth of Contents (m):									
Water:	0.45	(not sampled)	0.6	(not sampled)	2.1	0.4	0.2	(not sampled)	(not sampled)
Sediment					0.09 (oil)				
Contamination (See also Table 5)	Contaminated with Thorium (irradiated thorium)			Highly contam. Internally	Highly contam. Internally	All Highly Contaminated			
Tank Drawings, Comments & Notes	D-3558 D-6233	D-10279 D-10278- (Encase- ment D-10294	D-12310 Note 3	D-7152 (Std. Tank Dwg. 1950)	D-7152 (Std. Tank Dwg. 1950)	E-6917	E-6917	E-6917	D-6700 D-6701 D-6702
Major Use	Waste from FPDL	Waste from FPDL	Waste from FPDL	Collect. Tanks for waste from var. research labs in Bldg. 4500	Collect. Tanks for waste from var. research labs in Bldg. 4500	Rec. Liq. Wst. from fuel sepa- ration pilot plant fac. in Bldg. 3019	Rec. Liq. Wst. from fuel sepa- ration pilot plant fac. in Bldg. 3019	Rec. Liq. Wst. from fuel sepa- ration pilot plant fac. in Bldg. 3019	Collection & Monitoring of process liquid wst. from isotope production & dev. labs in Bldg. 3037
ORNL Atlas No.	33	33	33	33	33	25	25	25	32
Coordinates N	21,520	21,524	21,524	21,730	21,736	22,230	22,230	22,222	22,144
Coordinates E	31,400	31,420	31,436	31,771	31,771	33,865	30,872	30,880	31,676

NOTES:

- Salvaged from Burial Ground.
- Salvaged from Building 3505.
- Assuming D-12310 Generally Valid. Some discrepancies apparently (e.g. 6 nozzles on D-12310, 9 on piping drawing), but overall dimensions appear correct and cross-ref. not voided.

Table 2. Data on stainless steel waste tanks.

TANK DESIGNATION Number	TH-1	TH-2	TH-3	WC-15	WC-17	W-13	W-14	W-15	WC-1
	Thorium Waste Tank								
Date Installed	1948	1952		1951	1951				
New/Salvaged	Note 1	Note 2	New	New	New	New	New	New	
Date Taken Out of Use						1958	1958	1958	1968
Reason for Surplus				Leaks	Leaks				Leaking Discharge Line
Major Use	Waste- Thorium Pilot Pit. Bldg. 3503	Waste- Thorium Pilot Pit. Bldg. 3503	Waste- Thorium Pilot Pit. Bldg. 3503	Various Res. Lab. Waste in Bldg. 4500	Various Res. Lab. Waste in Bldg. 4500	Fuel Sep. Pilot Plant Waste	Fuel Sep. Pilot Plant Waste	Fuel Sep. Pilot Plant Waste	Isotope Prod. & Lab. Waste
Capacity (gal)	2,500	2,400	3,300	1,000	1,000	2,000	2,000	2,000	2,000
Materials	347SS	347SS	347SS	347SS	347SS	347SS	347SS	347SS	SS
Wall Thickness	1/4"	1/4"	1/4"	1/4"	1/4"	Heads Sides 1/2"	Heads 1/2" Sides 1/2"	1/2"	
Diameter (ft)	7	7	7.67	5.5	5.5	6.0 00	6.0 00	8.0 00	8.66
Height (vertical)(ft)	9.89	10	10	7.35	7.35			6.0	6.0
Length (horizontal) (ft/in)						11.0 ft	11.0 ft		
Encasement									
Material		Concrete	Concrete	-	-	Concrete	Concrete	Concrete	-
Size-height, width, lgth (ft)	-	Around tank side & bottom	9" sides 10" top	-	-				-
Thickness-sides (ft)	-	8"							
-top (ft)	-	-				<18"	<18"		-
Cover-Material	Soil	Soil	Soil	Soil	Soil	Concrete & Soil	Concrete & Soil		Soil
- Thickness (ft)	4	6.1	4	10	10	6.0	6.0		19.83
Foundation Depth (ft)	14.36	17.30	17.91	17.83	17.83	Lost Dwg.	Lost Dwg.		16.83

reference to the tank floor at the center, and a nominal volume of 4,800 gal. The tank dome of each rises an additional 1 1/2 ft at the center, has no internal supports, and is covered with about 6 ft of compacted dirt as generically illustrated (Fig. 2) for all underground concrete tanks. Each Gunitite tank sidewall is approximately 5 in. thick, and the tank dome is around 3 1/2 in. thick. The tanks do not have an interior metal liners. Their roofs and side walls incorporate 3/8 in. and 1/2 in. reinforcing steel with turnbuckles. A block of concrete extends over a portion of the top of each tank and surrounds the penetration openings.

The two plug valve pits on the north side of tank W-2 have overall dimensions of 3.7 x 5 ft and 4 x 5 ft. Heights are 5.5 and 7.5 ft, respectively. The shorter one is shown by the drawing to have 5 ft of soil cover but both pits extend to the surface. A standard valve pit south of tank W-2 has regular valves. This valve pit has overall dimensions of 5.3 x 7.3 ft and a height of 13.3 ft. This pit extends to the surface and valve stems penetrate the cover.

2.1.3 Tank History, Use, and Contents. During the 35 years the Gunitite waste tanks have been in service, they have received LLW (formerly called ILW) waste primarily from Building 3019, a radiochemical processing facility.^{2,3} Except for rainwater and possibly solid deposits, the tanks are believed to be empty. The tanks are highly contaminated and out of service due to leaks.

Tank W-1 most likely received both metal waste with highly radioactive source and fissionable material as well as hot chemical waste which contains no source of fissionable material.

Tank W-2 was used for overflow from Tank W-1 and potentially encountered the same materials.

The valve pits handle the same material as tanks W-1 and W-2 and were abandoned at the same time.

2.1.4 Tank Access and Sampling. The design and construction of the W-1 and W-2 Gunitite tanks left only one 30 in. manhole and a 12 in. diameter pipe for access to the interior of each tank for inspection, sampling, and liquid level measurement. Approximately 6 ft of soil covers the tanks. The two north most valve pits extend to the surface and are covered with a removable cover. The south pit has a fixed concrete cover with a 26 in. manhole cover. The dry wells also have 26 in. manhole covers.

2.1.5 Radiological Characterization. The preliminary radiological characterization results for tanks W-1 and W-2⁴ indicates residual contents of 3900 and 5000 l, respectively. Collected sediments account for 3000 of the 5000 l of waste in tank W-2. The total radionuclide inventory is 0.1 Ci for tank W-1 and 220 Ci for tank W-2. The contaminants in tank W-1 are mainly ^{137}Cs and ^{90}Sr ; ^{238}Pu is the principal radionuclide found in tank W-2. The survey lists W-2 as one of the three tanks of those sampled containing the most significant radioactivity. Total inventories of individual radionuclides found in tanks W-1 and W-2, as well as the other tanks covered in this study, are listed in Table 3 and further summarized in Table 4. Radiation levels inside the tanks are summarized in Table 5. The general beta-gamma background levels found in tanks W-1 and W-2 are 330 and 1800 mrad/h, respectively.

Table 3. Radiological inventories of the contents of eleven waste tanks.

Tank (capacity)	Tank contents			Major radionuclides	Concentration ^a (Bq/mL or Bq/g)	Inventory	
	Type	Depth (m)	Volume (L)			(Cbq) ^b	(mCi)
W-11 (5.8x10 ³ L)	Water	0.3	1,000	¹³⁷ Cs	1.1	0.001	0.03
				⁹⁰ Sr	2.8	0.003	0.08
				²³⁸ Pu	2.3	0.002	0.05
				²³⁹ Pu	1.1	0.001	0.03
				²⁴¹ Am	<1.0	<0.001	<0.03
				²⁴⁴ Cm	<1.0	<0.001	<0.03
WC-17 (3.9x10 ³ L)	Sludge	0.05	170	NS ^c	NS	NS	NS
	Oil	0.09	1,500 ^d	¹³⁷ Cs	2.8	0.004	0.1
				⁹⁰ Sr	24	0.04	1
				⁶⁰ Co	2.8	0.004	0.1
				¹⁵⁴ Eu	1.5	0.002	0.06
				²³⁸ Pu	40	0.06	2
				²³⁹ Pu	20	0.03	0.8
				²⁴¹ Am	37	0.06	2
				²⁴⁴ Cm	53	0.08	2
	Water	2.1	3,600	¹³⁷ Cs	4.6	0.02	0.5
				⁹⁰ Sr	18	0.07	2
				²³⁸ Pu	1.7	0.006	0.2
				²³⁹ Pu	1.0	0.004	0.1
				²⁴¹ Am	<1.0	0.004	0.1
				²⁴⁴ Cm	<1.0	<0.004	0.1
Th-1 (9.7x10 ³ L)	Water	0.45	1,800	¹³⁷ Cs	9.5x10 ³	20	500
				⁹⁰ Sr	1.2x10 ⁴	22	600
				⁶⁰ Co	2.7x10 ²	0.5	10
				²³⁸ Pu	1.9	0.003	0.09
				²³⁹ Pu	1.2	0.002	0.06
				²⁴¹ Am	<1.0	0.002	0.05
				²⁴⁴ Cm	<1.0	0.002	0.05
				²³² Th	0.07	0.0001	0.003
Th-3 (1.3x10 ⁴ L)	Water	0.6	2,600	¹³⁷ Cs	8.3x10 ³	22	600
				⁶⁰ Co	6.5	0.02	0.5
				⁹⁰ Sr	7.9x10 ³	20	600
				²³⁸ Pu	1.1	0.003	0.08
				²³⁹ Pu	1.3	0.003	0.09
				²⁴¹ Am	<1.0	<0.003	<0.07
				²⁴⁴ Cm	<1.0	<0.003	<0.07
				²³² Th	0.02	0.00005	0.001
Th-4 (5.4x10 ⁴ L)	Water	2.0	37,000	¹³⁷ Cs	7.6	0.3	8
				⁹⁰ Sr	0.26	0.01	0.3
				²³⁸ Pu	1.7	0.06	2
				²³⁹ Pu	1.7	0.06	2
				²⁴¹ Am	<1.0	<0.04	<1
				²⁴⁴ Cm	<1.0	<0.04	<1
				²³² Th	0.01	0.0004	0.01
	Sludge	1.1	21,000	¹³⁷ Cs	6.6x10 ²	20	500
				⁹⁰ Sr	92	2	60
				²³⁸ Pu	14	0.4	10
				²³⁹ Pu	27	0.7	20
				²⁴¹ Am	80	2	50
				²⁴⁴ Cm	60	2	40
W-1 (1.9x10 ⁴ L)	Water	0.6	3,900	¹³⁷ Cs	1.7x10 ²	0.7	20
				⁹⁰ Sr	8.4x10 ²	3.3	90
				¹⁵² Eu	2.6x10 ²	1	30
				¹⁵⁴ Eu	5.2	0.02	0.5
				²³⁸ Pu	1.8	0.007	0.2
				²³⁹ Pu	2.9	0.01	0.3
				²⁴¹ Am	1.7	0.007	0.2
				²⁴⁴ Cm	13	0.05	1
				²³⁸ U	<0.1	0.0004	0.01

Table 3, continued.

Tank (capacity)	Tank contents			Major radionuclides	Concentration ^a (Bq/mL or Bq/g)	Inventory	
	Type	Depth (m)	Volume (L)			(Gbg) ^b	(mCi)
W-2 (1.9x10 ⁴ L)	Water	0.45	3,000	137Cs 90Sr 238Pu 239Pu 241Am 244Cm 233U 238U	13 5.1x10 ² 1.9 5.1 2.7 4.1 0.9 0.2	0.04 2 0.006 0.02 0.008 0.01 0.003 0.0006	1 4 0.2 0.4 0.2 0.3 0.07 0.02
	Sludge	0.3	2,000	137Cs 90Sr 60Co 238Pu 239Pu 241Am 244Cm 152Eu 154Eu 155Eu 233U 238U	1.7x10 ⁵ 2.1x10 ⁵ 5.7x10 ² 2.8x10 ⁶ 3.3x10 ⁴ 5.0x10 ⁴ 1.3x10 ³ 7.3x10 ⁴ 1.2x10 ⁴ 4.8x10 ² 1.2x10 ² 4.6	400 500 1 7,000 80 100 3 200 30 1 0.3 0.01	10,000 10,000 40 200,000 2,000 3,000 80 5,000 800 30 8 0.3
W-3 (1.6x10 ⁵ L)	Water	2.3	84,000	137Cs 90Sr 238Pu 239Pu 241Am 244Cm 233U 238U	4.3x10 ² 14 2.9 1.4 1.7 4.7 4.2 1.0	40 1 0.2 0.1 0.1 0.4 0.4 0.08	1,000 30 7 3 4 10 10 2
	Sludge	0.45	16,000 ^d	NS	NS	NS	NS
W-4 (1.6x10 ⁵ L)	Water	1.2	44,000	137Cs 90Sr 238Pu 239Pu 241Am 244Cm 233U 235U 238U	7.5x10 ² 3.0x10 ² 1.8 0.8 2.7 2.5 12 0.8 13	33 13 0.08 0.04 0.1 0.1 0.5 0.04 0.6	900 400 2.1 1 3 3 14 1 20
	Sludge	0.6	22,000	137Cs 60Co 90Sr 238Pu 239Pu 241Am 244Cm 233U 235U 238U	1.4x10 ⁵ 28 2.0x10 ⁵ 80 2.4x10 ³ 1.3x10 ² 2.4x10 ² 2.2x10 ³ 1.1x10 ² 2.2x10 ³	4,000 0.7 5,000 2 60 3 6 60 3 60	100,000 20 100,000 60 2,000 90 200 2,000 80 2,000
W-13 (7.8x10 ³ L)	Water	0.4	1,700	137Cs 60Co 90Sr 154Eu 238Pu 239Pu 241Am 244Cm 233U 235U 238U	7.1x10 ⁵ 2.6x10 ² 7.4x10 ⁶ 2x10 ³ 5.6x10 ² 58 3.0x10 ² 70 4.6 0.4 2.1	1,000 0.4 10,000 4 1 0.1 0.5 0.1 0.008 0.0007 0.004	30,000 10 300,000 100 30 3 10 3 0.2 0.02 0.1

Table 3, continued.

Tank (capacity)	Tank contents			Major radionuclides	Concentration ^a (Bq/mL or Bq/g)	Inventory	
	Type	Depth (m)	Volume (L)			(GBq) ^b	(mCi)
W-14 (7.8x10 ³ L)	Water	0.2	470	¹³⁷ Cs	4.9x10 ⁵	200	6,000
				⁹⁰ Sr	5.9x10 ⁵	300	8,000
				⁶⁰ Co	2.2x10 ³	1	30
				²³⁸ Pu	12	0.006	0.2
				²³⁹ Pu	20	0.009	0.3
				²⁴¹ Am	10	0.005	0.1
				²⁴⁴ Cm	62	0.03	0.8
				²³³ U	17	0.008	0.2
				²³⁸ U	2.1	0.001	0.03

^aResults for sludge samples are expressed in becquerels per gram of wet sample. Water sample results are in becquerels per milliliter.

^b1 Bq = 27 pCi.

^cNo sample can be collected.

^dTank WC-17 is filled with water and oil. The volume of oil could be overestimated.

^eData questionable. Another sample will be taken and analyzed.

Table 4. Summary of estimated total radiological inventory and major radionuclides in each tank.

Tank	Type of content	Total inventory		Percentage of radionuclides			
		(GBq)	(Ci)	¹³⁷ Cs	⁹⁰ Sr	TRU	Others ^a
W-11	Water	0.009	0.0003	12	30	58	Trace
WC-17	Oil	0.3	0.008	1	13	84	2
	Water	0.1	0.003	17	66	17	Trace
Th-1	Water	40	1	43	56	Trace	1
Th-3	Water	42	1	51	49	Trace	Trace
Th-4	Water	0.5	0.01	57	2	41	Trace
	Sludge	24	0.7	71	10	19	Trace
W-1	Water	5.0	0.1	13	65	2	20
W-2	Water	1.6	0.05	2	95	3	Trace
	Sludge	8,000	220	5	6.3	86	3
W-3	Water	39	1	94	3	2	1
W-4	Water	48	1	69	28	1	2
	Sludge	9,200	200	40	58	1	1
W-13	Water	14,000	400	9	91	Trace	Trace
W-14	Water	500	10	45	55	Trace	Trace

^aOthers include ⁶⁰Co, ^{152,154,155}Eu, ^{235,238}U, and ²³²Th.

Table 5. Results of radiological survey of the interiors of fifteen waste tanks.

Tank identification	TLD dose rate (mrad/h)		Direct activity			Smearable activity	
			Beta-gamma (mrad/h)		Alpha (dpm/100 cm ²)	Beta-gamma (dpm/100 cm ²)	
	B ^a	M ^a	S ^a	A ^b	A	A	A
WC-1	ND ^c	ND	ND	ND	ND	ND	ND
W-11	40	0.53	0.33	1.0	1,000	700	300
WC-15	ND	ND	ND	ND	ND	ND	ND
WC-17	0.15	0.004	ND	BG	<300	<200	<20
Th-1	53	7.4	0.48	1	500	<200	<20
Th-2 ^d	ND	ND	ND	ND	ND	ND	ND
Th-3	9.0	3.5	0.47	1.5	<300	ND	ND
Th-4	8.1	ND	ND	0.5	750	<20	<20
W-1	330	3.8	0.91	BG	<300	<200	<20
W-2	1,800	86	6.5	BG	<300	<200	<20
W-3	250	250	6.3	BG	<300	<200	<20
W-4	530	6.1	0.84	10	<300	<200	<20
W-13	6,500	39	3.2	5	<1,000	<200	<20
W-14	5,700	19	2.2	2	<300	<200	<20
W-15	ND	ND	ND	ND	ND	ND	ND

aB, M, and S stand for the various depths in the tank. B indicates just above the surface of the tank contents. M and S indicate 1.8 m and 3.4 m above B, respectively.

bA stands for the opening of the tank access.

cND indicates no available data.

dTank Th-2 was not opened. At top of Th-2 the direct reading is 150 mrad/h, and the smearable counts were 50 dpm α and 3000 dpm β - γ per 100 cm². Dose rate increased drastically when the lead shielding was removed; the direct dose rate was 6 rad/h, and the smearable counts were 100 dpm α and 22,000 dpm β - γ per 100 cm².

The major radionuclides found in the soil at the north tank farm are ^{137}Cs , ^{90}Sr , ^{60}Co and ^{232}Th . Trace quantities of other radionuclides were also observed. Soil contamination levels around tanks W-1 and W-2 were the highest found in the preliminary characterization.

2.2 Intermediate Size Concrete Tanks W-3 and W-4

2.2.1 Location and Adjacent Facilities. These tanks were constructed in the North Tank Farm which is located in the approximate center of the ORNL facilities at the X-10 site. Tanks W-3 and W-4 are underground and were constructed in 1943 of reinforced Gunite. The tanks are approximately 35 ft apart center-to-center. A plug valve type valve pit (not visible at grade) is located on the north side of tanks W-3 and W-4. A standard valve pit is located on the south side of W-3. Each tank has an adjacent dry well.

2.2.2 Tank Construction. The W-3 and W-4 Gunite tanks have an inside diameter of 25 ft, a vertical sidewall height of 12 ft (with reference to the tank floor at the center), and a nominal volume of 42,500 gals. The tank dome rises 1.5 ft at the center, has no internal supports, and is covered with about 6 ft of compacted dirt (see general illustration in Fig. 2.) The Gunite tank sidewall is 5 in. thick and the tank dome is 3 in. thick at the center, increasing in thickness near the tank wall. The tanks do not have interior metal liners. The roof and side walls incorporate 3/8 in. and 1/2 in. reinforcing steel.

The plug valve pit located north of W-3 is made of concrete and has overall dimensions of 3.7 x 5 ft x 7 ft tall. The walls are 9 in. thick, and the pit has 5 ft of soil cover. It is not visible from the surface. A similar size regular valve pit visible at grade is located on the south side of tank W-3. The dry wells are standard construction. The third valve pit located northwest of tank W-4 has a removable metal cover.

2.2.3 Tank History and Contents. During the 35 years the gunite tanks W-3 and W-4 have been in service they have primarily served to collect metal waste from Bldg. 3019, a radiochemical processing facility.^{1,2} Operating procedures called for neutralizing all waste to prevent corrosive attack on the concrete. The tanks are believed to contain deposited sludge and clear water, but no waste solution. They are highly contaminated and are out of service due to collection of ground water.

Tank W-3 collected plutonium waste streams originating in Bldg. 3019. In addition, 1954 operating procedures describes valve settings for transferring material from tank W-14 to W-3. (Tank 14 also contained metal waste and normally served the Operations Division, Radioisotope Department.)² Tank W-3 is estimated to have 8 ft of water¹ based on the float gauge.

Tank W-4 collected uranium waste from Bldg. 3019 but also could receive waste from tank W-13. Tank W-13 normally served the Chemistry Division, Hot Laboratory group and collected hot chemical waste. The valve pits encountered the same materials as tanks W-3 and W-4.

2.2.4 Tank Access and Sampling Tanks. The design and construction of the W-3 and W-4 Gunite tanks left only one 30 in. manhole and a 12 in. diameter pipe for access to the interior of each tank for inspection, sampling, and liquid level measurement. Approximately 6 ft of soil covers the tanks. The valve pits are covered with soil and only accessible by way of the valve stems.

2.2.5 Radiological Characterization. The preliminary radiological characterization results for tanks W-3 and W-4⁴ indicates residual contents of 100,000 and 60,000 l, respectively. The radionuclide inventory in tank W-3 was estimated to total about 1 Ci, and the total inventory in tank W-4 was estimated to be about 200 Ci. One third of the total volume in tank W-4 is sediment, containing about 99% of the total activity in the tank. Sediment in tank W-3 was not sampled. The primary radionuclides found in the tanks are ¹³⁷Cs and ⁹⁰Sr. Tank W-4 is among the three tanks of those sampled containing the most significant radioactivity. The general beta-gamma background levels found in tanks W-3 and W-4 are 250 and 500 mrad/h, respectively. Characterization data on tanks W-3 and W-4 is summarized in Tables 3-5.

The major radionuclides observed in the soil around tanks W-3 and W-4 are ¹³⁷Cs and ⁹⁰Sr. No significant concentrations of transuranics were found in the soil samples.

2.3 Stainless Steel Tanks in North Tank Farm W-13, W-14, and W-15

2.3.1 Location and Adjacent Facilities. Tanks W-14, W-15, and W-16 are stainless steel tanks also located in the north tank farm.⁵ They are buried in concrete to a depth of 7 1/2 ft. A standard valve pit is located

immediately north of tanks W-3 and W-4. In addition, a plug valve pit and a surplus standard valve pit are located approximately 50 ft northwest of tank W-13 on the north edge of the north tank farm.

2.3.2 Tank Construction. Tanks W-13 and W-14 are horizontal, cylindrical, type 347SCb stainless steel tanks 11 ft long by 6 ft in diameter, each having a capacity of approximately 2,000 gals. These tanks rest on a 16 ft x 14 ft concrete pad. Tank W-15 is a vertical, cylindrical, dished top, sloped bottom, type 309SCb stainless steel tank, 6 ft high by 8 ft diameter having a capacity of approximately 2,000 gals. W-15 rests on a 16 ft x 9 ft pad adjacent to tanks W-13 and W-14. All three tanks are embedded in a common concrete encasement to a depth of 7 1/2 ft above the tallest tanks. The encasement extends above ground approximately 4 ft on the south side and 1 ft on the north side.

The three valve pits associated with tanks W-13 through W-15 are concrete construction as previously described. Two of the pits are recognized at the surface but one of them has been covered over with soil or possibly removed.

2.3.3 Tank History and Contents. Tanks W-13, W-14, and W-15 are connected to the metal waste drains in Bldg. 3019, but they collected hot chemical waste for recovery of fission products. Tank W-13 normally served the Chemistry Division Hot Laboratory group. Tanks W-14 and W-15 normally served the Operations Division, Radioisotope Department.³

These tanks have been out of service since 1958. Depth of contents in W-13 has been estimated at less than one foot.⁴

2.3.4 Tank Access and Sampling. Access to these tanks is through the following service connections:

<u>Service</u>	<u>Size</u>		
	<u>W-13</u>	<u>W-14</u>	<u>W-15</u>
Air Sparger	1 in.	1 in.	1 in.
Sampler	2 in.	2 in.	2 in.
Solution Inlet	2 in.	2 in.	2 in.
Manhole	16 in.	16 in.	17 1/2 in.
Jet Suction	1 in.	1 in.	1 in.
Overflow to W-3	2 in.	2 in.	2 in.
Vent	2 in.	2 in.	2 in.
Float Gauge	1 in.	1 in.	1 in.
Spare	2 in.	2 in.	2 in.
Blanks	-	-	-

2.3.5 Radiological Characterization. The preliminary radiological characterization results for tanks W-13 and W-14⁴ indicates residual contents of 1,700 and 470 l, respectively. Tank W-15 was not sampled. The total radionuclide inventory in tank W-13 was estimated to be about 400 Ci, making tank W-13 one of the three tanks of those sampled containing the most significant radioactivity. The total radionuclide inventory in tank W-14 was estimated to be about 10 Ci. The general beta-gamma background levels just above the contents of tanks W-13 and W-14 is 6.5 and 5.7 rad/h, respectively. Soil contamination in the north tank farm around tanks W-13, W-14 and W-15 is mostly ¹³⁷Cs and ⁹⁰Sr. Characterization data on these tanks is summarized in Tables 3-5.

2.4 Concrete Thorium Waste Tank TH-4

2.4.1 Location and Adjacent Facilities. The TH-4 tank is located about 50 ft from Building 3500. There are no other adjacent waste tanks, the nearest waste tanks being approximately 300 ft away. A dry well is adjacent to the tank.

2.4.2 Tank Construction. This Gunitite tank, according to Dwg. A-56869 (which was redrawn from May 29, 1943, drawing) is 20 ft in diameter and 9 ft from floor to center of dome. Capacity is approximately 14,000 gal. The side wall is 3-in. thick and the roof is 3 1/2-in. Reinforcing steel is 3/8 and 1/2 in. rods. The tank is covered with approximately 6 ft of soil and the bottom of the tank is approximately 15 ft below grade. The dry well is fabricated of concrete and is 2 ft square inside and 3 ft square outside. It extends to the surface and is approximately 15 ft deep. Several years ago, a drain from the dry well was damaged and covered with earth approximately 200 ft south.

2.4.3 Tank History and Contents. During the 40 years since the tank was installed, it has received waste from the irradiated thorium and uranium pilot plant development projects in the Building 3550 semiworks. The tank is filled with alkaline thorium and uranium sludge.

2.4.4 Tank Access and Sampling. The design construction of tank Th-4 provide for only one 30 in. manhole, a 12 in. open pipe in the top and a 4 in. vent. These penetrations are surrounded by approximately 6 ft of soil which covers the tank.

2.4.5 Radiological Characterization. The preliminary radiological characterization results for tank TH-4 show the tank contains about 2,000 l of sediment covered by 37,000 l of water. Radionuclide concentrations found in TH-4 are relatively low; the total activity was estimated to be about 10 mCi. The most active radionuclide found was ^{137}Cs . A variety of

heavy radionuclides were also identified, but their activity concentrations were quite low. The beta-gamma background radiation measured just above the tank contents is 8.1 mrad/h. Characterization data on tank TH-4 is summarized in Tables 3-5.

2.5 Gunite Concrete Tank W-11

2.5.1 Location and Adjacent Facilities. Tank W-11 is located on the southeast corner of the south tank farm. W-11 is approximately 100 ft north of the east end of Bldg. 3517 and approximately 50 ft from Bldg. 3515. Tank W-12 (which is still in operation) is approximately 15 ft away and has a 3 in. SS overflow line into W-11. An adjacent valve pit serves both W-11 and W-12. A second surplus valve pit downstream serves only W-11.

2.5.2 Tank Construction. Tank W-11 is the smallest gunite concrete tank, with a volume of 1500 gal. The diameter is 8 ft and height 5.5 ft to dome at the center of the tank. The sidewalls are 5 in. thick and the roof and bottom 3 in. thick. Reinforcing steel consist of 3/8 and 1/2 in. bars with turnbuckles. The surplus valve pit is 4 ft x 5 ft x 7 ft deep, constructed of concrete, and extends to surface level.

2.5.3 Tank History, Use, and Contents. Tank W-11 was constructed approximately 40 yrs ago. It has been used as a waste collection and monitoring tank from various research laboratories in Bldg. 3550. The tank was removed from service because of leaks. It is highly contaminated internally. Present contents are estimated to be 2 ft deep.

2.5.4 Tank Access and Sampling. Tank W-11 has a 30 in. manhole in the top. The entry goes through approximately 6 ft of soil cover over the tank.

2.5.5 Radiological Characterization. The preliminary radiological characterization results for tank W-11⁴ show the tank contains about 170 l of sediment covered by 1,000 l of water. Radionuclides found in tank W-11 include ^{137}Cs , ^{238}Pu , and ^{90}Sr , but the total estimated inventory is less than 1 mCi. The beta-gamma background level found above the tank contents is about 40 mrad/h. Radionuclides found in soil samples include ^{137}Cs and ^{90}Sr . Characterization data on tank W-11 is summarized in Tables 3-5.

2.6 Stainless Steel Thorium Waste Tanks, TH-1, TH-2, and TH-3

2.6.1 Location Adjacent Facilities. Tanks TH-1, TH-2, and TH-3 are located just south of Bldg. 3503. These tanks are near operating waste tanks WC-5, WC-6, WC-8 and WC-9.

Tank TH-2 is bordered by TH-3 on the east side and operating waste tank WC-5 on the south side. Tank TH-1 is approximately 20 ft from WC-9 and 25 ft from tanks TH-2 and WC-5. These tanks are all served by a common pump pit which is currently in use.

2.6.2 Tank Construction. Thorium waste tanks TH-1, TH-2 and TH-3 are subsurface stainless steel vessels with approximately 5 ft of soil cover. Volumes are 2,500, 2,400, and 3,300 gal, respectively. Tanks TH-1 and TH-2 were used tanks prior to installation.

Tank TH-1 approximately 7 ft in dia x 9.5 ft long, was obtained from the burial ground. It is a single wall dished head tank with metal legs

mounted on a six in. thick 7 ft x 7 ft flat surface concrete pad with 1-in. U-bolts. No indication was found that this tank is embedded in concrete. It has approximately 5 ft of soil cover.

Tank TH-2, approximately 7 ft in dia by 10 ft tall and fabricated of 347 SS, was previously steam jacketed and used in metal recovery, Bldg. 3505. The tank had the steam jacket removed and anchor bolts welded around the tank for anchoring in a concentric jacket of concrete up to the bottom of the dished head. A reverse dished head is used on the bottom. The concrete jacket extends under the tank including the cavity under the reverse dished head. Metal legs and 3/4 x 18 in. long anchor bolts connects the tank to a 1 ft thick x 10.67 ft x 20.67 ft concrete pad. A 2 in. x 4 in. drainage trough is built into the concrete pad and is accessed by way of a dry well with 8 in. VC tile shaft.

Tank TH-3, 9.17 ft in dia x 10 ft tall, is constructed of 1/4 in. 347SS. The tank with welded construction has flat heads with the bottom having a 2 in. slope. The top has two layers of 1/4 in. plate. The tank is encircled with a 9 in. thick reinforced (1/2 in. steel) concrete jacket held to the tank with 1/2 in. steel anchor rods. The concrete jacket covers the top of the tank with an 11 in. layer. The concrete cover is supported by approximately 28 linear ft of 5.4 lb/ft 4 in. channel.

2.6.3 Tank History, Use, and Contents. Installation details were prepared in 1948 for TH-1 and in 1952 for tanks TH-2 and TH-3. All of these tanks received waste from the thorium pilot plant project located in Bldg. 3503.

2.6.4 Tank Access and Sampling. Tank TH-1 has thirteen nozzles in the cover located on a 2.5 ft radius about the center of the tank plus one additional small nozzle and a manhole with a 2 ft 1 in. cover plate. Access to the tank is only through the service pipes provided including a 1/2 in. sample return line, 1/2 in. sample line, 1/2 in. liquid level line, 1/2 in. specific gravity line, 1/2 in. air sparger line, a 1 in. total draw line, 1 in. filler pipe and 2 in. inlet pipe from thorium drain from Bldg. 3503.

Tank TH-2 has nine nozzles spaced around a circumference on the head of the tank plus a manhole at the center. The manhole is apparently a standard 18 in. size. Access to the manhole is by the hatch and a 2 in. suction line, 2 in. sparger line, and two 1/2 in. sample lines and a 2 in. gravity fill line from Bldg. 3503.

Tank TH-3 has nine nozzles spaced around a circumference on the tank head plus a manhole at the center. The manhole is apparently a standard 18 in. size. Access to the tank is by the hatch, two 1/2 in. sample lines, a 2 in. sparger line, 2 in. suction line and 2 in. gravity drain line from Bldg. 3503.

2.6.5 Radiological Characterization. The preliminary radiological characterization results for tanks TH-1 and TH-3⁴ indicates residual contents of 1,800 l and 2,600 l, respectively. Tank TH-2 was not sampled because of high radiation levels. The direct beta-gamma dose measured over shielding covering the access to TH-2 was 150 mrad/h. This dose increased to 6 rad/h when the shielding was removed. Radionuclide inventories in tank TH-2 may exceed those in any of the tanks which were sampled. Radionuclide inventories in tanks TH-1 and TH-3 were estimated to be less

than 1 Ci each, consisting mostly of ^{137}Cs , ^{90}Sr and ^{60}Co . Beta-gamma radiation levels above the contents of tanks TH-1 and TH-3 are 53 and 9 mrad/h, respectively. Soil contamination at the site consists mainly of ^{137}Cs and ^{90}Sr . Characterization results on tanks TH-1, TH-2 and TH-3 are summarized in Tables 3-5.

2.7 Isotope Area Stainless Steel Tank WC-1

2.7.1 Location and Adjacent Facilities. Tank WC-1 is a subsurface stainless steel tank located just east of Bldg. 3038 and west of Bldg. 3037 in the approximate center of the ORNL facilities at the X-10 site. An abandoned valve pit is located on the west side of the tank.

2.7.2 Tank Construction. Tank WC-1 is a 2,000 gal tank made of stainless steel. It has a flat top reinforced by external ribs. The tank has a diameter of 8.66 ft and has a sloping bottom with the height being 5.75 ft on the shallow side and 6 ft on the deep side. It is mounted to a sloping octagonal concrete pad 9.5 ft across the flats with four equally spaced anchor bolts 3/4 in. x 6 in. long. The pad is 6 in. thick on the thin side and 9 in. on the thick side. The pad has 3/8 in. steel reinforcement rods 12 in. apart in both directions with layers at both top and bottom. Gravel backfill extends around the pad a minimum width of 18 in. A dry well with a 6 in. VC tile extending from the bottom edge of the pad to the surface is located next to the low side of the pad. The tank initially was covered with approximately 10 ft of soil.

An associated valve pit is located on the west side of the tank. The abandoned valve pit is constructed of reinforced concrete. It is 8.25 ft x

5 ft x 7 ft deep and has a 6 in. thick concrete cover. The pit has been entombed by filling with concrete.

2.7.3 Tank History, Use, and Contents. Tank WC-1 has been used for collection and monitoring of process liquid waste from isotope production and development laboratories in Bldgs. 3038, 3028, 3029, 3030, 3031, 3032, 3033, 3047, filter Bldg. 3110, stack 3039, and scrubber 3092. The tank was abandoned in 1968 because of leaking discharge line. The tank contains curie quantities of ^{60}Co , ^{137}Cs , and ^{90}Sr residual contamination.

2.7.4 Tank Access and Sampling. Tank access is by ten lines which provide tank services. Two 2 in. suction lines run from the ejector pit through nozzles in the tank top and terminate at a tack-weld onto the bottom of the tank. A 1/2 in. line runs to the sampling station along with a 1/2 in. return drain line. Lines running from the tank to the ejector pit includes, a 1/2 in. sparger line, 1/2 in. short leg specific gravity line, 1/2 in. long leg-specific gravity line, 1/2 in. liquid level line and 1/2 in. Datum line. Originally the tank was filled by a 6-in. waste drain which also vented the tank to the stack. A 3-in. stainless steel line now connects this tank to WC-10.

2.7.5 Radiological Characterization. Tank WC-1 was not surveyed as part of the preliminary radiological characterization as all access to the tank was eliminated when the valve pit was entombed. Previous reports suggest curie quantities of ^{60}Co , ^{137}Cs and ^{90}Sr may be present. Soil samples taken at the WC-1 site were contaminated with ^{60}Co , ^{137}Cs , and ^{90}Sr .⁴

2.8 Building 4500 Area Stainless Steel Tanks WC-15 and WC-17

2.8.1 Location and Adjacent Facilities. Tanks WC-15 and WC-17 are subsurface stainless steel tanks located just south of Bldg. 3587 and west of Bldg. 4508. These tanks are located just inside the north-west quadrant formed by the intersection of Fifth Street and White Oak Avenue.

Tanks WC-15 and WC-17 are on the north end of a row of five identical tanks installed on the east side of a common pad. The other three tanks in this row, WC-12, WC-13 and WC-14, are still in service as are two horizontally mounted tanks WC-10 and WC-11 positioned on the west side of the pad. A partially submerged concrete vault pump pit which serves all of these tanks is located on the west side of this tank cluster.

2.8.2 Tank Construction. Tanks WC-15 and WC-17 are constructed of 1/4 in. 347 stainless steel. They are 1,000 gal, vertically oriented dished head vessels 5 ft in dia by 6.5 ft tall. Each tank is mounted with four welded legs to the sides of the tanks made of 3 x 3 x 3/8 in. steel angle with 4 1/2 x 4 1/2 x 1/4 in. feet plates. The tanks are anchored to the common pad with 3/4 in. anchor bolts. The concrete pad which serves the two defective tanks and five operating tanks has a raised curb around the perimeter. The pad reinforced with 6 x 12 in. mesh #3 wire both ways has dimensions of 16.75 x 34 x 1 ft with the thickness at the curb being 1.5 ft. A dry well sump is located west of WC-10. The dry well is accessed by a 24-in. concrete pipe which extends from the pad to the surface. After installation the tanks were backfilled with soil and gravel which has the appearance of local shale-type soil to a cover depth of approximately 10 ft.

2.8.3 Tank History, Use, and Contents. Tanks WC-15 and WC-17 collected waste from various research laboratories in Bldg. 4500. They were removed from service because of leaks.

2.8.4 Tank Access and Sampling. Access to tanks WC-15 and WC-17 is by way of the service piping. Each tank had a 16 in. manhole in the center of the head through which a float gauge was mounted. However, the opening on WC-15 no longer reaches to grade level. The float gauge line is a 2 in. pipe which is now capped. Tank nozzles for other piping are located around a circumference on the tank head. An inlet fill line comes to each tank from the Bldg. 4500 area. Other service lines make connection with the pump pit including a 1/2 in. sample drawoff line and 1/2 in. sample return line, two 2 in. spare lines to the pump pit and a line connecting the header to tanks WC-10 and WC-11. These tanks presently have no readily accessible opening.

2.8.5 Radiological Characterization. The preliminary radiological characterization showed that tank WC-17 contains about 1500 l of oil and 3600 l of water.⁴ Tank WC-15 was not sampled as no surface connections remain. The total radionuclide inventory is less than 10 mCi, and consists of a variety of transuranics, ⁹⁰Sr, and ¹³⁷Cs. The radiation level above the tank contents is about 0.15 mrad/h. Soil cores taken in the vicinity of tanks WC-15 and WC-17 are contaminated over their full length with no predominant distribution pattern. Radionuclides observed in the soil include ¹³⁷Cs, ⁹⁰Sr, ⁶⁰Co, ²⁴¹Am and ²⁴⁴Cm. The history of this site suggests previous problems with tank leakage. Results of the radiological characterization are summarized in Tables 3-5.

3.0 DECOMMISSIONING ALTERNATIVES ASSESSMENT

Several of these surplus tanks leak. Others are single-wall concrete tanks. These tanks have essentially no immediate or long-term reuse potential. Therefore, they need to be decontaminated and decommissioned. The ad hoc review committee considered the variable alternatives. Excerpts from the minutes of their meeting summarize the alternatives as follows.

"The discussion of alternatives for the LLW waste tanks centered around the two basic options of in situ entombment and complete removal. Long-term reuse of the tanks was rejected due to the presence of leaks in many of the tanks and the outdated containment, transfer and monitoring designs. In general, the consensus of the committee was that of the two alternatives only the removal option provided any real long-term solution to the abandoned tanks. Entombment of the tanks would only result in an increase in the number of "radioactive waste disposal sites" at ORNL and would permanently tie up potentially valuable areas within the main ORNL complex. Furthermore, entombment of the waste tanks would not solve the soil contamination problems that are associated with many of the abandoned tank farms. The discussions on removal alternatives for the tanks then was concentrated on the feasibility of one-piece removal of the tanks, particularly with the larger gunite tanks. It was felt that all of the stainless steel tanks could be removed without much problem, and that the smaller gunite tanks (8-ft diameter) could perhaps also be handled in one piece. However, for the larger gunite tanks (25- and 50-ft diameter) some type of segmenting would likely be required.

Prior to removal of any of the tanks, the residual materials inside the tanks (liquids and sludges) would have to be removed. Although most of the tanks have been isolated from the rest of the tank farm system, it was felt that the removal could be accomplished without great difficulty through new tie-ins to the active LLW system at appropriate points. All the residual materials would be transferred to the LLW processing facilities for treatment prior to final disposal via hydrofracture. Additional decontamination of the interior of the tanks would be accomplished by chemical washing or scarification techniques, as appropriate.

In addition to removal of the waste tanks, all associated facilities (pump pits, valve stations, instrumentation, etc.) and contaminated soil would also have to be disposed of. The results of the radiological characterizations of the tank sites can be used to estimate the extent of the soil contamination at most

sites. In some instances only that soil immediately around the tanks would require disposal, while in other instances (particularly the north tank farm) the soil throughout the tank farm would have to be considered contaminated and dealt with accordingly. In the process of removing the ancillary facilities at the tanks, the transfer lines into and away from the sites will have to be removed to the nearest tie-in to the system or at a well defined boundary of the site. Each tank farm would have to be analyzed separately to determine the most appropriate point at which to cap the lines.

Based on the committee decisions and deliberations, the following outline for decommissioning of the tanks should therefore be utilized for the engineering study and estimate: (1) conduct necessary additional characterizations of the tank sites to allow detailed engineering, (2) perform necessary design studies to prepare for decommissioning activities, (3) perform removal tasks for the residual materials in the tanks, (4) conduct any required decontamination of the tank interiors, (5) remove tanks either by one piece lift or controlled segmenting, (6) remove contaminated soil from the site to levels that are consistent with ORNL guidelines for controlled areas, and (7) restore the site to a natural condition. Due to the magnitude of these removal tasks, this work should be costed as a Rust* construction job for all major new construction and tank removal tasks. UCC-ND forces should be utilized for tank clean-out operations, as appropriate."

* On-site construction contractor.

4.0 DESCRIPTION OF DECOMMISSIONING PLAN

The eight groups of waste tanks considered in this report are addressed as separate projects except for some common equipment such as work platforms and associated items like pumps, controls, cutting and scarification equipment. The general approach to each group of tanks will begin by emptying, rinsing and decontaminating the tank interiors, if necessary. The metal tanks will then be excavated and removed intact. The larger concrete tanks will be segmented into smaller pieces before removal. The operations are summarized below:

The first task will be to complete a radiological characterization study to verify decommissioning requirements. Next, access will be provided to the tanks if needed, usually by setting a platform over the tank for use in mounting access drilling equipment and, finally, pumping and scarification equipment. Such a platform is shown in Fig. 4.

If the tanks have no leaks, the contents of the tanks will be removed followed by washing of the walls remotely with robotic equipment as illustrated in Figs. 4 and 5. If the tanks leak, surrounding soil will be excavated and the leaks located and repaired if possible. If the leaks cannot be repaired, sumps will be build under the edge of the tank pad at the leak site to catch any leakage. Following remote cleaning, hands-on cleaning using "C" zone clothing may be used, particularly with tanks that are to be segmented before removal and burial.

The metal tanks in most cases will be lifted out intact after remote cleaning without hands-on cleaning and segmenting. For the larger gunite

Fig. 4. Work platform and robot arm (shown on large Gunit tank).

Fig. 5. Robot arm shown on small concrete tank.

tanks, segmenting will be required. The estimates were prepared based on using abrasive jet cutting as the primary cutting technique.

After removing the tanks, any contaminated soil will be removed and taken to the burial ground in dump trucks equipped with plastic liners and covers. Transportation and burial of the tanks and contaminated soil is a major task involving up to 10,000 m³ of solid low level radioactive waste. About 94% of this waste is contaminated soil; the rest is the tank material, general rubble, and miscellaneous wastes such as shoe covers, etc. About twice this amount of soil will be moved and replaced in the process of uncovering the tanks. These excavations, burial at the waste disposal site, and backfilling operations cover a major part of the decommissioning effort.

The general approach to the decommissioning of these eight groups of tanks will be:

1. prepare a project plan, support documentation, and radiological characterization;
2. perform detail design and finalize decommissioning procedures; and
3. implement decommissioning operations.

Specific activities for individual tanks are found in the cost estimate work sheets in Appendix I.

5.0 COST ESTIMATE AND SCHEDULE

The total cost for decommissioning the eight groups of tanks addressed in this report is \$8,519,000 in FY-85, first quarter dollars. The cost by group is shown in Table 6.

Table 6. Decommissioning Cost of Individual Groups of Tanks

	\$
<u>North Tank Farm</u>	
Concrete Tanks W-1 and W-2	1,825,000
Concrete Tanks W-3 and W-4	2,375,000
Stainless Steel Tanks W-13, W-14, and W-15	<u>1,901,000</u>
Subtotal (North Tank Farm)	6,101,000
Concrete Tank W-11	389,000
Concrete Tank TH-4	407,000
Stainless Steel Tanks T-1, TH-2, and TH-3	389,000
Stainless Steel Tank WC-1	291,000
Stainless Steel Tanks WC-15 and WC-17	321,000
Special Equipment (Common to all of above)	621,000

The total cost for each group of tanks would be higher than shown in Table 6 after adding the cost of a proportional amount of the \$621,000 for special equipment which is usable with each group of tanks (including the

large gunite tanks). If only one group of tanks were involved, that group would encounter all of the special equipment cost. The expenditures by fiscal year is provided in Fig. 6. The largest capital equipment costs precede tank removal. Equipment is used at all the sites. The cost estimate work sheets are provided in Appendix I.

The schedule for decommissioning the eight groups of tanks is provided in Fig. 6. The first year involves characterization studies and assessments. Project planning including engineering and equipment development follows, spread out over years two to five. Actual decommissioning operations are scheduled for years four through seven. Decommissioning of three groups of tanks in the north tank farm are scheduled for years four and five, three groups for year six, and two groups for year seven. The schedule could be shortened considerably under an accelerated program, if necessary.

Fig. 6. Decommissioning schedule, waste volume estimates, and costs by fiscal year.

6.0 REFERENCES

1. J. R. Horton, Preliminary Decommissioning Study Reports, Volume 4: Gunite Storage Tanks, X-OF-231, Vol. 4, September 1984.
2. J. A. Cox, E. D. Witkoswski, L. C. Lasher, Operating Procedures for Radioactive Liquid and Gaseous Waste Disposal, ORNL-CF-64-11-62, June 1971, p.1-8.
3. F. N. Browder, Description and Operation of the Liquid Waste Collection and Monitoring Systems for Building 3019, ORNL-CF-54-10-87, p. 6.
4. S. F. Huang, W. A. Alexander, J. B. Watson, T. W. Oakes, Preliminary Radiological Characterization of the LLW Collection Tanks, ORNL/CF-84/203, September 1984.
5. G. S. Sadowski, Operating Instructions for Tanks W-13, W-14 and W-15 in the North Tank Farm Area, ORNL CF 50-3-39, May 1958, p. 1-5.
6. R. D. Ehrlich and H. D. MacNary, et al, Conceptual Design Report for Gunite Tank Sludge Removal, X-OE-73, June 1979.
7. Personal Communication, D. P. Kuban of the Martin Marietta Energy Systems Engineering Division, to J. R. Horton, April 1984.

APPENDIX I
COST ESTIMATE SHEETS

UNION CARBIDE CORPORATION NUCLEAR DIVISION OAK RIDGE, TENNESSEE 37830		LOCATION ☐ K-25 ☒ X-10 ☐ Y-12		COST ESTIMATE SUMMARY SHEET		PROJECT TITLE AND BUILDING FMAP - WVI Connection Tanks	
TYPE OF ESTIMATE ☐ C ☐ I ☐ II ☒ OTHER STUDY		ESTIMATE BASED ON: ☒ VERBAL INFORMATION ☐ SKETCHES ☐ MARKED PRINTS ☐ PRELIM. DESIGN ☐ FINAL DESIGN		CONSTRUCTED BY ☐ UCND ☐ CPFF ☐ LSSC		BASE COST DATE FMAP-3	
FUND SOURCE ☐ EXP ☐ EQPT ☐ GPP ☐		REVISION DATE		REVISION DATE		ESTIMATE VALID UNTIL DATE	
SHEET NO.		REVISION DATE		REVISION DATE		P. ENGR. N. Drake	
ITEM		REVISION DATE		REVISION DATE		F. ENGR. F. Beck	
1		2		FMAP-1 TOTAL		DISTRIBUTION:	
CONC. TANKS W1 & W2		1,770,000		55,000		1,825,000	
2		2,303,000		72,000		2,375,000	
3		1,844,000		57,000		1,901,000	
4		1,503,000		233,000		1,736,000	
5		5,701,000 *		180,000 *		5,881,000	
6		377,000		12,000		389,000	
7		395,000		12,000		407,000	
8		377,000		12,000		389,000	
9		282,000		9,000		291,000	
10		311,000		10,000		321,000	
11		602,000		19,000		621,000	
12		15,769,000		491,000		16,260,000	
13		13,962,000		438,000		14,400,000	
14		8,261,000		258,000		8,519,000	
15							
16							
17							
18							
19							
20							
21							

ESTIMATE SHEET 1 OF

UNION CARBIDE CORPORATION NUCLEAR DIVISION		LOCATION		COST ESTIMATE SUMMARY SHEET		PROJECT TITLE AND BUILDING		ESTIMATE VALID UNTIL		ESO OR ORDER NO.	
OAK RIDGE, TENNESSEE 37830		K-25 ☒ X-10 ☐ Y-12 ☐		CONSTRUCTED BY		BASE COST DATE		DATE		P. ENGR.	
TYPE OF ESTIMATE		OTHER		DATE		ESTIMATED BY		DATE		F. ENGR.	
ESTIMATE BASED ON:		VERBAL INFORMATION		DATE		CHECKED BY		DATE		F. ENGR.	
MARKED PRINTS		PRELIM. DESIGN		DATE		APPROVED BY		DATE		F. ENGR.	
FUND SOURCE		EQPT		GPP		ENGINEERING		CONTINGENCY 50%		TOTAL	
ITEM		SHEET NO.		CPAF		ORNL		ENGINEERING		CONTINGENCY 50%	
1	Choc. Tanks W1 & W2	6,10	399,500	823,100	138,200	408,900	1,770,000				
2	Choc. Tanks W3 & W4	14,13	427,000	1,182,500	162,400	531,100	2,303,000				
3	Choc. Tanks W13, W14, W15	22,27	270,500	1,050,000	97,600	425,900	1,844,000				
4	Choc. Tanks W5 thru W10 - Removal	32,36	1,074,500	4,155,800	505,000	1,732,700	7,508,000				
5	* [Choc. Tanks W5 thru W10 - Grant]	41,45	[1,282,700]	[2,805,800]	[597,000]	[1,515,500]	[5,701,000]				
6	Choc. Tank W11	50,54	125,000	115,000	50,000	81,000	377,000				
7	Choc. Tank TH-4	59,63	106,500	144,400	52,800	91,000	395,000				
8	S.S. Tanks TH-1, TH-2, TH-3	68,74	88,000	155,800	46,000	87,200	377,000				
9	S.S. Tank WC-1	79,85	108,500	70,000	38,600	64,900	282,000				
10	S.S. Tanks WC-15, WC-17	90,96	88,700	114,000	36,700	71,600	311,000				
11	Special Equipment Purchase	98		382,000	100,000	120,000 (est.)	602,000				
12											
13											
14	TOTAL FY84-3										
15	(TOTAL w/ALT) *										
16											
17	ESC. @ .031										
18	TOTAL FY85-1										
19	(TOTAL w/ALT) *										
20											
21	* ATTENDANT TO REMOVAL OF W5-W10 TANKS										

ESTIMATE SHEET 2 OF

JOB TITLE AND BUILDING		SUBTITLE	
1	9	41	
SUBPROJECT		BILL OF MATERIAL NO.	
1	9	41	
ACCOUNT NO.		BILL OF MATERIAL	
1	9	41	
CONSTRUCTION BY		PROJECT ENGINEER	
1	9	41	
LEVEL OF ESTIMATE		PRINCIPAL ENGINEER	
1	9	41	

D&D FACILITY 9A, TANKS SMALL CONCRETE TANKS W/ 12 FT DIA 2 TANKS TOTAL, 12 FT DIA			
---	--	--	--

DRAWING OR OTHER SOURCE	
1	9

ITEM NO.	7	8	10	11
1	2	3	4	5

LABOR	RATE	CFT	TOTAL
73	78.75	80.8	

TOTAL	
1	9

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
UCM-51255 (1-10-77)			3	3

JOB TITLE AND BUILDING		SURTITLE		1LW COLLECTION TANKS	
1	9	1	41		
SUBPROJECT		D: D - CONCRETE TANKS 1/11 # 112			
ACCOUNT NO.		Facility (b.1) (Bul. 3023)			
PARTICIPANT		CONSTRUCTION BY ORNL			
		LEVEL OF ESTIMATE			
		STUDY			
DRAWING OR OTHER SOURCE					
BILL OF MATERIAL NO.					
BILL OF MATERIAL					
PROJECT ENGINEER					
PRINCIPAL ENGINEER					
N. DUFFEE					
J. HORTON					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
1	Phase II							
1	INSTALL WOOD PLATFORM OVER TANKS	2	ea			65	72.73	78.75
2	INSTALL UTILITIES ON PLATFORM - CONNECT TO TEMP. SERVICES AND PUMPERS TO TANKS	2	ea		3,000	360		
3	REMOVE CURBENTS (PUMPABLE INTO W-10 TANK) - TANKS (200 SET-UP)	15,000	gal			280		
4	DECONTAMINATE BY REMOTE CLEANING SPRAY EQ. AND PUMPING - TANKS (200 SET-UP)	11,000	gal			400		
TOTAL					3,000	1,300		

LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
UCN-51255	12/84			4	
10 171					

JOB TITLE AND BUILDING		SUBTITLE		1LW COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41			
WORK ORDER NO.		A-2620		D & D - CONCRETE TANKS W1 & W2	
CATEGORY I/L AND IMP. BLDG. ADD. ETC.				FACILITY NO. 9 (Bldg. 3023)	
CONSTRUCTION BY		ORNL		PROJECT ENGINEER	
LEVEL OF ESTIMATE		9		PRINCIPAL ENGINEER	
DRAWING OR OTHER SOURCE		STUDY		SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	
				OF	
				N. DUFFEE	
				J. HORTON	
				BILL OF MATERIAL NO.	
				41	
				BILL OF MATERIAL	
				41	
				SHEET	
				41	

JC&B TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		41	
WORK ORDER NO.		41		41	
A-2620		41		41	
CATEGORY ILAND IMP. BLDG. ADD. ETCJ		41		41	
CONSTRUCTION BY		41		41	
ORNL		41		41	
LEVEL OF ESTIMATE		41		41	
STUDY		41		41	
DRAWING OR OTHER SOURCE		41		41	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
12		38.35	1647	50.51	56.57	65	72.73	78.79
	Sub Total				5,000	2,100	55	117,200
	HP & 25% log/allow mat				1,000			29,800
	ORNL Const Total				6,000			147,000
	Proj. Integration							
	Basic Ground					30,000		
						140,000		
	ORNL Total					800,000		
	ENGL & 25% (ORNL + ORNL mat)					138,200		
TOTAL								

UCM-51255	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
					6

For Computer Estimates Only		JOB TITLE AND BUILDING		SUBTITLE		ESTIMATE SHEET		OF	
CODE NO		9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41		16,000		7	
SUBPROJECT		WORK ORDER NO.		A-2620		D&D - CRACKS IN TANKS W/1 & W/2		FACILITY 9 (BLK 3023)	
ACCOUNT NO		CATEGORY (L AND MP, BLDG. ADD, ETC.)		9		CONSTRUCTION BY		CPAF	
PARTICIPANT		LEVEL OF ESTIMATE		9		STUDY		STUDY	
DRAWING OR OTHER SOURCE		BILL OF MATERIAL NO.		41		BILL OF LATERAL SHEET		41	
		PROJECT ENGINEER		N. DUFFEE		PRINCIPAL ENGINEER		J. HOETON	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	164		HOURS	RATE	
1	Phase I								
1	Excavate and expose leaks in tanks (primarily 2 partitions for both tanks)	4	CB						
2	Construct sumps under unrepairable leaks for collection. Install sump pump	2	CB						
3	Excavate and install access pipes for cleaning tanks	4	CB						
4	Install Furr's for platform	2	CB						
5	Install piping to W/10 tank for liquid clean-up	200	LF						
TOTAL									

JOB TITLE AND BUILDING		SUBTITLE		1LW COLLECTION TANKS	
CODE NO	9	SURPLUS FACILITIES MANAGEMENT PROGRAM		41	
SUBPROJECT	9	A 2620		DID - CONCRETE TANKS W/ 1/2 W/2	
ACCOUNT NO	9	CATEGORY ILAND IMP. BLDG. ADD. ETC.)		FRUITY 9 (BLT 2023)	
PARTICIPANT	9	CONSTRUCTION BY		CPAF	
	9	LEVEL OF ESTIMATE		STUDY	
DRAWING OR OTHER SOURCE		9		9	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	TOTAL	
1	Phase II	38.39	4647	50.51	64	55.57	72.73	78.79
5	EXCAVATE W/ 1/2 TANK AREA TO EXPOSE REMAINING, E.T. LINES, ETC. (see plan)	5200	CY					1300
16	DEMOLISH TANKS AND MAKE IN GRADE INWARD. MAKE TRAP STRUCTURE WORK TANK (150 LF ea. OUTSIDE)	2	EA		5,000			640
7	REMOVE VALVE DRS AND MAKE STRUCTURES. (see plan)	9	CU					360
8	REMOVE pipe and make (see plan)	725	LF					180
TOTAL				5,000	2480			

UCM-51255 11 10-771	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
		5/184			8	

JOB TITLE AND BUILDING		SUBTITLE		ILL OF MATERIAL NO.	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41		41	
WORK ORDER NO.		A 2620		ILL OF MATERIAL	
CATEGORY (LAND IMP. BLDG. ADD. ETC.)		D: D - PRIVATE TANKS (W & W2)		PROJECT ENGINEER	
CONSTRUCTION BY		FACILITY 9 (316 3023)		41 AL DUTEE	
LEVEL OF ESTIMATE		CPAF		PRINCIPAL ENGINEER	
DRAWING OR OTHER SOURCE		STUDY		41 J. HORTON	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
10	PIPE & CAP LINES AT TERMINATIONS (TO REMAIN)	3	CS	100	300	10	30	
11	BACKFILL WITH CLEAN BROWN MATERIAL	5400	CY			.1	540	
12	GRADE, REED & MULCH AREA	1500	SY		200	.1	160	
13	SKINS FOR PUMPSTER SHEDS (H-PUE & TUBING)	1	LOT		10,000		320	
TOTAL				10,500	950			

UCN-31255 11-10-71	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
	WJ	5/84			950	09

Computer / Estimates 0-1/4		JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
CODE NO.		SURPLUS FACILITIES MANAGEMENT PROGRAM		41		ILLW COLLECTION TANKS	
PROJECT		WORK ORDER NO.		A-2620		BILL OF MATERIAL SHEET	
COUNT NO.		CATEGORY (LAND IMP., BLDG. ADD., ETC.)		9		PROJECT ENGINEER	
ARTICIPANT		CONSTRUCTION BY		CPAF		PRINCIPAL ENGINEER	
LEVEL OF ESTIMATE		STUDY		9		N. DURFEE	
DRAWING OR OTHER SOURCE		F. PEREIZ		41		80 #	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL	
				UNIT COST	56 57		50 51	46 47		38 39
2										
	Sub TOTAL					3,500		5070	15-	76,000
	SC/1000 LBS. @ 70%									53,200
	Sub TOTAL									129,200
	HP/2 500 LBS / 1000 WGT					3,200				60,600
	CPAF Un. TOTAL					34,700				193,800
	Waste & 500 LBS / 1000 LBS					1,700				60,600
						36,400				363,400
	CPAF TOTAL							399,800		
	TOTAL									

UCM-51255

LISTED BY

DATE

ESTIMATED BY

DATE

ESTIMATE SHEET 10

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41 ILW COLLECTION TANKS		41	
WORK ORDER NO.		CATEGORY ILAND IMP. BLDG. ADD. ETC.		BILL OF MATERIAL	
9 A-2620		9		41	
CONSTRUCTION BY		LEVEL OF ESTIMATE		PROJECT ENGINEER	
9 ORNL		9		41 N. DUGREE	
PARTICIPANT		DRAWING OR OTHER SOURCE		PRINCIPAL ENGINEER	
7		9 STUDY		41 J. HORTON	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
1	30 39	46 47	50 51	56 57	64	65	72 73	78 79 80
1	1. INSTALL LARGE PLATFORM ON EXISTING TANKS	2	EA					
2	2. INSTALL UTILITIES ON PLATFORM - CONNECT TO TEMP. SERVICES AND CONTROLS TO TRAILER	2	EA		1,000		180	360
3	3. VACUUM CONTENTS (PUMPING INTO W10 TANK)	204,000	CUY				.005	1020
4	4. DECONTAMINATE INTERIOR BY REMOVE SPRAY EQ. AND PUMPING (MCH. SET PRT)	40,000	CUY				.015	600
TOTAL				1,000			2060	

UC-51255	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF	USGPO 1978-16280-91
11 10-731	11/11	5/18/84			12	07	

FOR TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.					
1		41		41					
SURPLUS FACILITIES MANAGEMENT PROGRAM		LW COLLECTION TANKS		BILL OF MATERIAL					
WORK ORDER NO. A 2620		D: D - CONCRETE TANKS W/3: 10/4		PROJECT ENGINEER					
CATEGORY (LAND IMP., BLDG. ADD., ETC.)		FACILITY # (Bldg. 3023)		SHEET					
CONSTRUCTION BY ORNL				41 N. DUTEE					
LEVEL OF ESTIMATE				PRINCIPAL ENGINEER					
9				41 J. HORTON					
DRAWING OR OTHER SOURCE		STUDY		000					
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL	
				UNIT COST	TOTAL	UNIT	RATE	CFT	TOTAL
7	Final Clean by High Pressure Water Spray	4000	SF	56.57	64	65	72.73	7879.00	
8	Finish the Repair Lines to Flow Tanks	3700	64						
9	Remove All Temp. Clean-up Items INSTALLED ABOVE	1	LOT						
9	BURIAL GROUND 60% of 7400 = 4840 CY	4400	CY	200	880,000				
	TANK TANKS = 100 CY								
	Various Pits, etc. = 90 CY								
	Repair etc. = 30 CY								
	4810								
TOTAL				920,000		1130		1130	
LISTED BY				ESTIMATED BY		DATE		ESTIMATE SHEET	
1/2				13/84		13		OF	
USPO 100-100000									

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		41	
WORK ORDER NO.		A-2620		41	
CATEGORY (LAND IMP., BLDG., ADD., ETC.)		INTERMEDIATE SIZE CONCRETE TANKS W-3 AND W-4		PROJECT ENGINEER	
CONSTRUCTION BY		ORNL		41	
LEVEL OF ESTIMATE		STUDY		PRINCIPAL ENGINEER	
DRAWING OR OTHER SOURCE				11	
				F. PERETZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
1	CONCRETE	38.35	46.47	56.57	64	65	72.73	78.79
2	REINFORCING	1.000				31.90	55	175.500
3	BRICK	2.200						43.800
4	PAINT	3.200						217.500
5	ROOFING					222.500		
6	PLASTER					100.000		
7	CEILING					920.000		
8	WALL					1132.500		
9	DOOR							
10	WINDOW							
11	MECHANICAL							
12	ELECTRICAL							
13	PAINT							
14	ROOFING							
15	CEILING							
16	WALL							
17	DOOR							
18	WINDOW							
19	MECHANICAL							
20	ELECTRICAL							
21	PAINT							
22	ROOFING							
23	CEILING							
24	WALL							
25	DOOR							
26	WINDOW							
27	MECHANICAL							
28	ELECTRICAL							
29	PAINT							
30	ROOFING							
31	CEILING							
32	WALL							
33	DOOR							
34	WINDOW							
35	MECHANICAL							
36	ELECTRICAL							
37	PAINT							
38	ROOFING							
39	CEILING							
40	WALL							
41	DOOR							
42	WINDOW							
 							

JOB TITLE AND BUILDING 1 SURPLUS FACILITIES MANAGEMENT PROGRAM		SUBTITLE 41 ILW COLLECTION TANKS	
WORK ORDER NO. 9 A-2620		BILL OF MATERIAL NO. 41	
CATEGORY (LAND IMP., BLDG. ADD., ETC.) 9		BILL OF MATERIAL 41	
CONSTRUCTION BY 9 CP:JF		PROJECT ENGINEER 41 N. DUFFEE	
LEVEL OF ESTIMATE 9 STUDY		PRINCIPAL ENGINEER 41 J. HORTON	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
1	Phase III	38.39		56.57	64	65	72.33	78.75
5	Excavate W31 W4 Tank used to expose & remove pipes, structures, etc. (miller's haul)	7400	cy			.25	1850	
6	Demolish tanks and haul to burial ground. Miller's trap structure over tank.	2	cc		5.000	4.00	8.00	
7	Remove valve pits and pipe structures, mill. haul	3	cc			40	320	
8	Remove ponds (miller's haul)	745	cf			.25	186	
TOTAL				5.000	3200			

LISTED BY 10-721	ESTIMATED BY	DATE	ESTIMATE SHEET 16	OF
---------------------	--------------	------	----------------------	----

JOB TITLE AND BUILDING		SUBTITLE	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TAXES	
WORK ORDER NO.		BILL OF MATERIAL NO.	
A-2620		41	
CATEGORY (L AND IMP. BLDG. ADD. ETC.)		BILL OF MATERIAL	
CONSTRUCTION BY		PROJECT ENGINEER	
CPAF		N. DUEFF	
LEVEL OF ESTIMATE		PRINCIPAL ENGINEER	
STUDY		J. HORTON	

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
7		38.39		50.51	64	65	72.73	78.79
9	PIPE: CAP LINES AT TERMINATIONS (TO REMOVAL)	4	CS	200	800	10	40	
10	BASELINE WITH CLEAN BORROW MATERIAL	8200	CY			1	820	
11	GRADE, SEED & MULCH AREA	1200	SY		200	14	50	
12	ALLOW FOR SIGNATURE (11-PAGE/NUMBER) REUSE ALLOT. FROM 14-PAGE	1	LS		2,000		220	

LISTED BY	DATE	ESTIMATED BY	DATE	TOTAL	ESTIMATE SHEET	OF
11-10-77				3,000	17	

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41 ILW COLLECTION TANKS		41	
WORK ORDER NO.		A-2620		BILL OF MATERIAL SHEET	
9		9		41	
ACCOUNT NO.		CATEGORY ILAND IMP. BLDG. ADD. ETC.)		PROJECT ENGINEER	
9		9		41	
PARTICIPANT		CONSTRUCTION BY		PRINCIPAL ENGINEER	
7		CPAF		41	
LEVEL OF ESTIMATE		STUDY		F. PERETZ	
9		9		41	

INTERMEDIATE SIZE CONCRETE TANKS W-3 AND W-4
(D&D FACILITY 9B)

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	64		UNIT	RATE	
1		38.39		56.57			65	12.73	78.79
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									
32									
33									
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
61									
62									
63									
64									
65									
66									
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
91									
92									
93									
94									
95									
96									
97									
98									
99									
100									

TOTAL

UCM-31755

LISTED BY

DATE

ESTIMATED BY

DATE

ESTIMATE SHEET

18

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.					
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		41					
WORK ORDER NO.		CATEGORY IL AND IMP. BLDG ADD. ETC.		BILL OF MATERIAL					
A-2620				41					
CONSTRUCTION BY		LEVEL OF ESTIMATE		PROJECT ENGINEER					
DEAL		STUDY		41 N. DUFFEE					
DRAWING OR OTHER SOURCE				PRINCIPAL ENGINEER					
				41 J. HOETON					
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	HOURS TOTAL	RATE	CFT	TOTAL
5	SEAL TANK PERFORATIONS	9	ea		500	180			
6	FRESH AIR PIPING LINES TO/FROM TANKS	3000	lin			330			
7	REMOVE ALL TEMP. CLEAN-UP ITEMS ASSIGNED ABOVE	1	LOT			320			
8	BURIAL GROUND 60% of 2400 sq ft	4500	cy	200	900,000				
TOTAL					900,000	830			

JOB TITLE AND BUILDING		SUBTITLE	
9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41 ILM COLLECTION TANKS	
WORK ORDER NO.		BILL OF MATERIAL NO.	
9 A-2620		41	
CATEGORY (L AND IMP. BLDG. ADD. ETC.)		BILL OF MATERIAL	
9		SHEET	
CONSTRUCTION BY		PROJECT ENGINEER	
9 ORNL		41 N. DUFFEE	
LEVEL OF ESTIMATE		PRINCIPAL ENGINEER	
9 STUDY		11 F. PEREIZ	

STAINLESS STEEL NORTH TANK FARM TANKS W-13, W-14, AND W-15 (ORD FACILITY 9C)

DRAWING OR OTHER SOURCE											80	
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL				LABOR			TOTAL	
				UNIT COST	TOTAL	UNIT	HOURS	RATE	CFT			
1		38.35	46.37	50.51	56.57	64	65	72.73	78.79	85		
2	Sub Total										195.177	
3	H.P. @ 10.2548 / sqm. 1.407										19.531	
4											15.500	
5	CRACK REPAIR TOTAL											
6												
7	Prep. INTERSECTION											
8	Surface Ground											
9												
10	TOTAL CRACK											
11	ENGINEERING @ 2576 (CAPTAIN (COST))											

UCM-31235	LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
				22

FOR TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41 ILW COLLECTION TANKS		41	
WORK ORDER NO.		A 2020		BILL OF MATERIAL SHEET	
CATEGORY (LAND IMP., BLDG ADD., ETC.)				41	
CONSTRUCTION BY		CPAF		PROJECT ENGINEER	
LEVEL OF ESTIMATE		STUDY		41 N. DUFFEE	
DRAWING OR OTHER SOURCE				PRINCIPAL ENGINEER	
41 J. HORTON				41	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL			
				UNIT COST	TOTAL	HOURS	RATE				
7	8	10	11	38.39	46.47	56.57	64	65	72.73	78.79	80
Phase I											
1	1. METALL FRAME FOR PLATFORM	3	CB								
Phase II											
2	2. EXCAVATE W/3, N/11, W/15 TANKS AREA TO EXPOSE PIPING, STRUCTURES, ETC. INCLUDING HAND	7400	CY					23	1850		
TOTAL				5,700		2030		ESTIMATE SHEET 23 OF			

FOR TITLE AND BUILDING		SUBTITLE		ILL OF MATERIAL NO.	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS			
WORK ORDER NO.		41			
A-2620					
CATEGORY (LAND IMP., BLDG. ADD., ETC.)					
CONSTRUCTION BY		CPAF			
LEVEL OF ESTIMATE		9			
STUDY					
DRAWING OR OTHER SOURCE					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
7	8	9	10	11	12	13	14	15
3	DEMOLISH CONC. CONFINEMENT KILNS & SLAB AROUND W/13 & W/14 - REMOVE BIRTH (SAND?) FROM AROUND TANKS. - REMOVE CONC. SLAB FOUNDATION AFTER TANKS ARE REMOVED.	1	LOT	56.57	64	65	72.73	78.79
4	REMOVE CONC. ENCASEMENT FROM AROUND W/15 TANK - REMOVE FOR. AFTER TANK REMOVAL.	1	LOT			400		
5	REMOVE TANKS W/13, W/14 & W/15.	3	EA			40	120	
TOTAL						840		

LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
				24	OF

TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.						
SURPLUS FACILITIES MANAGEMENT PROGRAM		LW COLLECTION TANKS		41						
WORK ORDER NO.		A-2620		41						
CATEGORY (LAND IMP., BLDG. ADD, ETC.)		D & D - STAINLESS ST. TANKS W/13, W/14, W/15		41						
CONSTRUCTION BY		CPAF		41						
LEVEL OF ESTIMATE		STUDY		41						
DRAWING FOR OTHER SOURCE				41						
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	LABOR HOURS	UNIT	RATE	CFT	TOTAL
6.	REMOVE VALVE PPS, INSULATION HOLES AND OTHER STRUCTURES INCLUDING HAND.	2	ea		64					
7.	REMOVE PIPING - incl. HAND	600	LF							
8.	PIPE & CAP LINES AT TERMINATIONS (TO REMAIN)	0	ea							
9.	BACKFILL WITH CLEAN BORROW MATERIAL	7500	CY							
10.	GRADE, SEED & MULCH AREA	900	SY							
TOTAL				99.7		1140				

USDO 102-102000

ESTIMATE SHEET 25 OF

DATE

ESTIMATED BY

DATE

TOTAL

TITLE AND BUILDING NO. 11. STAINLESS SP. TAXES W/13, N14, N15 FACILITY 9 (Bldg. 3023)		SUBTITLE 41. LW COLLECTION TAXES		BILL OF MATERIAL NO. 41.	
WORK ORDER NO. A-2620		CATEGORY AND IMP. BLDG. ADD. ETC. 9.		BILL OF MATERIAL SHEET 41. N. DUFFEE	
CONSTRUCTION BY C P A F		LEVEL OF ESTIMATE 9.		PROJECT ENGINEER 41. J. HORTON	
DRAWING OR OTHER SOURCE STUDY					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	64		HOURS	RATE	
11.	ALLOW FOR PERMITS & SHEDS	1	LOT		56.57	5000	65	72.73	7879.60
TOTAL									

ESTIMATE SHEET	26	OF
----------------	----	----

JOB (TITLE AND BUILDING) SURPLUS FACILITIES MANAGEMENT PROGRAM		SUBTITLE ILW COLLECTION TANKS	
WORK ORDER NO. A-2620		BILL OF MATERIAL NO. 41	
CATEGORY (LAND IMP., BLDG. ADD., ETC.) 9		BILL OF MATERIAL 41	
CONSTRUCTION BY CPAF		PROJECT ENGINEER N. DUFFEE	
LEVEL OF ESTIMATE STUDY		PRINCIPAL ENGINEER F. PERETZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
1	Sub Total	38.35		56.57	64	55	17.73	178,798.00
2	Sub Total							
3	Sub Total							
4	Sub Total							
5	Sub Total							
6	Sub Total							
7	Sub Total							
8	Sub Total							
9	Sub Total							
10	Sub Total							
11	Sub Total							
12	Sub Total							
13	Sub Total							
14	Sub Total							
15	Sub Total							
16	Sub Total							
17	Sub Total							
18	Sub Total							
19	Sub Total							
20	Sub Total							
21	Sub Total							
22	Sub Total							
23	Sub Total							
24	Sub Total							
25	Sub Total							
26	Sub Total							
27	Sub Total							
28	Sub Total							
29	Sub Total							
30	Sub Total							
31	Sub Total							
32	Sub Total							
33	Sub Total							
34	Sub Total							
35	Sub Total							
36	Sub Total							
37	Sub Total							
38	Sub Total							
39	Sub Total							
40	Sub Total							
41	Sub Total							
42	Sub Total							
43	Sub Total							
44	Sub Total							
45	Sub Total							
46	Sub Total							
47	Sub Total							
48	Sub Total							
49	Sub Total							
50	Sub Total							
51	Sub Total							
52	Sub Total							
53	Sub Total							
54	Sub Total							
55	Sub Total							
56	Sub Total							
57	Sub Total							
58	Sub Total							
59	Sub Total							
60	Sub Total							
61	Sub Total							
62	Sub Total							
63	Sub Total							
64	Sub Total							
65	Sub Total							
66	Sub Total							
67	Sub Total							
68	Sub Total							
69	Sub Total							
70	Sub Total							
71	Sub Total							
72	Sub Total							
73	Sub Total							
74	Sub Total							
75	Sub Total							
76	Sub Total							
77	Sub Total							
78	Sub Total							
79	Sub Total							
80	Sub Total							
81	Sub Total							
82	Sub Total							
83	Sub Total							
84	Sub Total							
85	Sub Total							
86	Sub Total							
87	Sub Total							
88	Sub Total							
89	Sub Total							
90	Sub Total							
91	Sub Total							
92	Sub Total							
93	Sub Total							
94	Sub Total							
95	Sub Total							
96	Sub Total							
97	Sub Total							
98	Sub Total							
99	Sub Total							
100	Sub Total							
TOTAL								

UCN-51253	LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
				27

SUB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41			
WORK ORDER NO.		A-2620		GUNITTE CONCRETE TANK W-11 (D&D FACILITY 13)	
CATEGORY (LAND IMP., BLDG., ADD., ETC.)					
CONSTRUCTION BY		ORNL			
LEVEL OF ESTIMATE		9			
DRAWING OR OTHER SOURCE		STUDY			
1	1	1	1	1	1
2	2	2	2	2	2
3	3	3	3	3	3
4	4	4	4	4	4
5	5	5	5	5	5
6	6	6	6	6	6
7	7	7	7	7	7
8	8	8	8	8	8
9	9	9	9	9	9
10	10	10	10	10	10
11	11	11	11	11	11
12	12	12	12	12	12
 			

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR			TOTAL	CFT	TOTAL
				UNIT COST	TOTAL	UNIT	HOURS	RATE			
7	10 11	30 30	46.07	50 51	56 57	64	72 73	78 79	84		
Phase II											
1	INSTALL WORK PLATFORM OVER TANKS	1	ea						40		
2	INSTALL UTILITIES ON PLATFORM - CONNECT TO TEMP. SERVICES AND CONDUITS TO TANKS	1	ea						220		
3	REMOVE CONTENTS INTO W-10 TANK	3000	SAL						40		(H/W HP)
4	DECONTAMINATE BY REMOTE CLEANING SPRAY EQ. AND PUMPING - 250 FT ²	2500	SAL						80		

UCL-31255 (10-10-77)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	
					48	
TOTAL					2,000	387

Computer Estimates Unit		JOB TITLE AND BUILDING		SUBTITLE		ILL COLLECTION TANKS	
1	CODE NO.	2	SURPLUS FACILITIES MANAGEMENT PROGRAM	41			
1	SUBPROJECT	3	WORK ORDER NO.	41			
1	ACCOUNT NO.	3	A-2620	41			
1	PARTICIPANT	3	CATEGORY (LAND IMP., BLDG. ADD., ETC.)	41			
1		3	CONSTRUCTION BY	41			
1		3	ORNL	41			
1		3	LEVEL OF ESTIMATE	41			
1		3	STUDY	41			
DRAWING OR OTHER SOURCE							
1	ITEM NO.	2	MATERIAL AND DESCRIPTION	3	QUANTITY	4	UNIT
1	7	8	100 11	38 39	46 47	50 51	56 57
1	5	FINAL CLEAN BY HIGH PRESSURE WATER SPRAY - 200 FT.		250	SF		
1	6	FLUSH ALL SPRING LINE TO/FROM TANKS (700 G.P.)		1800	GAL		
1	7	REMOVE ALL TEMP. CLEAN-UP ITEMS INSTALLED ABOVE.		1	LOT		
1	8	BURIAL GROUND		100	CY		
TOTAL							
TOTAL				450			
LISTED BY		ESTIMATED BY		DATE		ESTIMATE SHEET	
UCN-81753						88	
11-10-77							

JOB TITLE AND BUILDING		SUBTITLE	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS	
WORK ORDER NO. A-2620		GURITE CONCRETE TANK W-11 (Q&D FACILITY 13)	
CATEGORY IL AND IMP. BLDG. ADD. ETC.			
CONSTRUCTION BY CPAF			
LEVEL OF ESTIMATE STUDY			
DRAWING OR OTHER SOURCE			

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
1	Phase I							
1.	Excavate and expose leaks in tanks. (Presumably 6 paragraphs) For both tanks	1	EA					
2.	Construct sump under new-repairable leaks for collection. install sump pump	1	ea		1,000			
3.	Excavate and install access chuffs for cleaning tanks	1	ea		1,000			
4.	Install fire's for platform	1	ea		1,000			
5.	Install piping to W-10 tank for liquid clean-up	150	LF		40	2		
TOTAL					9,000			780

UCM-51235 (11-10-77)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
					51

JOB TITLE AND BUILDING		SUBTITLE		ILLU. COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41		41	
WORK ORDER NO.		A-2620		GUNITE CONCRETE TANK W-11 (D&D FACILITY 13)	
CATEGORY (L AND IMP. BLDG. ADD. ETC.)		1		1	
CONSTRUCTION BY		CPAF		PROJECT ENGINEER	
LEVEL OF ESTIMATE		9		N. DUFFEE	
STUDY		1		F. PERETZ	
DRAWING OR OTHER SOURCE					
1	7	8	10	11	1
ITEM NO.	MATERIAL AND DESCRIPTION			QUANTITY	UNIT
5	Phase II EXCAVATE W-11 TANK AREA TO EXPOSE & REMOVE PIPING, SPRINGERS, ETC. (SEE PLAN)			175	CY
6	DEMOLISH TANKS AND WALL TO BURNAL BOUND. WALLS TEMP SPRINGERS AND TANK (SEE PLAN OUTSIDE)			1	EA
7	REMOVE VALVE PIPE AND OTHER SPRINTERS. (SEE PLAN) ETC.			2	EA
8	REMOVE PIPING WEL. HING (BY HAND)			100	LF
TOTAL				1,000	600

SURPLUS FACILITIES MANAGEMENT PROGRAM		SUBTITLE		ILLW COLLECTION TANKS	
JOB TITLE AND BUILDING		SUBJECT		BILL OF MATERIAL NO.	
SURJECT		A-2620		41	
ACCOUNT NO.		CATEGORY U AND MP, BLDG ADD, ETC.		BILL OF MATERIAL SHEET	
PARTICIPANT		CONSTRUCTION BY		PROJECT ENGINEER	
7		CPAF		41 N. DUFFEE	
LEVEL OF ESTIMATE		STUDY		PRINCIPAL ENGINEER	
9		9		11 F. PERETZ	

DRAWING OR OTHER SOURCE									
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL	
				UNIT COST	TOTAL	UNIT	TOTAL	BASIC	CFT
10	PLUG & CAP LINES OF TERTIARIES (TO REMAIN)	2	ea	200	200	10	20		
11	BACKFILL WITH CLEAN BEDDING MATERIAL	200	cy			1	20		
12	GRADE, SEED & MULCH AREA	150	sq		100		20		
13	ALIAS FOR PERMUTED STABILIZER (H-PUR & TUBER)	1	LS		1,000		80		
TOTAL					1,500		100		

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
11-10-77			53

75

JOB TITLE AND BUILDING		SUBTITLE	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS	
WORK ORDER NO.		CONCRETE THORIUM WASTE TANK TH-4 (D&D FACILITY 19)	
ACCOUNT NO.		PROJECT ENGINEER	
PARTICIPANT		PRINCIPAL ENGINEER	
CONSTRUCTION BY		PROJECT ENGINEER	
LEVEL OF ESTIMATE		PRINCIPAL ENGINEER	
STUDY		PROJECT ENGINEER	
DRAWING OR OTHER SOURCE		PRINCIPAL ENGINEER	
ITEM NO.		PROJECT ENGINEER	
1		PRINCIPAL ENGINEER	
2		PROJECT ENGINEER	
3		PRINCIPAL ENGINEER	
4		PROJECT ENGINEER	
5		PRINCIPAL ENGINEER	
6		PROJECT ENGINEER	
7		PRINCIPAL ENGINEER	
8		PROJECT ENGINEER	
9		PRINCIPAL ENGINEER	
10		PROJECT ENGINEER	
11		PRINCIPAL ENGINEER	
12		PROJECT ENGINEER	
13		PRINCIPAL ENGINEER	
14		PROJECT ENGINEER	
15		PRINCIPAL ENGINEER	
16		PROJECT ENGINEER	
17		PRINCIPAL ENGINEER	
18		PROJECT ENGINEER	
 	
74		PROJECT ENGINEER	
75		PRINCIPAL ENGINEER	
76		PROJECT ENGINEER	
77		PRINCIPAL ENGINEER	
78		PROJECT ENGINEER	
79		PRINCIPAL ENGINEER	
80		PROJECT ENGINEER	
81		PRINCIPAL ENGINEER	
82		PROJECT ENGINEER	
83		PRINCIPAL ENGINEER	
84		PROJECT ENGINEER	
85		PRINCIPAL ENGINEER	
86		PROJECT ENGINEER	
87		PRINCIPAL ENGINEER	
88		PROJECT ENGINEER	
89		PRINCIPAL ENGINEER	
90		PROJECT ENGINEER	
91		PRINCIPAL ENGINEER	
92		PROJECT ENGINEER	
93		PRINCIPAL ENGINEER	
94		PROJECT ENGINEER	
95		PRINCIPAL ENGINEER	
96		PROJECT ENGINEER	
97		PRINCIPAL ENGINEER	
98		PROJECT ENGINEER	
99		PRINCIPAL ENGINEER	
100		PROJECT ENGINEER

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
UCM-31255 11 10-77			55

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS					
SURPLUS FACILITIES MANAGEMENT PROGRAM		41		CONCRETE THORIUM WASTE TANK TH-4 (D&D FACILITY 19)					
WORK ORDER NO. A-2620		BILL OF MATERIAL NO. 41		BILL OF MATERIAL SHEET 41					
CATEGORY (LAND IMP., BLDG., ETC.)		PROJECT ENGINEER		N. DURFEE					
CONSTRUCTION BY ORNL		PRINCIPAL ENGINEER		F. PERETZ					
LEVEL OF ESTIMATE		STUDY		80					
DRAWING OR OTHER SOURCE		DRAWING OR OTHER SOURCE		DRAWING OR OTHER SOURCE					
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	UNIT	HOURS TOTAL	LABOR RATE	TOTAL
1.	REMOTE WASH/CLEANING EQUIP. - REQUIRES DEVELOPMENT	*					65	72.73	78.79.00
2.	11-PRESSURE CLEANING (1100 HCU) EQUIP.	*							
3.	UNKNOWN LIBRARY CYTANIC EQ. AND ACCESSORIES	*							
4.	Sump Pumps	1	ea		2000				
5.	Make Platform for PLE SITES except STAIN FARM. - 10,000 LBS	*							
	INCL. UTILITIES MATERIALS								
	* SPECIAL EQ PURCHASED OR D&D FACILITY 9								
TOTAL									

5/6

2 and

ESTIMATED BY

DATE

LISTED BY

UCM-51255
11 10-77

For Computer Estimates Only		JOB TITLE AND BUILDING		SURPLUS FACILITIES MANAGEMENT PROGRAM		CONCRETE THORIUM WASTE TANK TH 4 (URD FACILITY 19)	
PROJECT NO.		9		WORK ORDER NO.		A-2620	
SUBPROJECT		1		CATEGORY (LAND IMP., BLDG. ADD., ETC.)		CONSTRUCTION BY	
ACCOUNT NO.		1		9		LEVEL OF ESTIMATE	
PARTICIPANT		1		9		STUDY	
DRAWING OR OTHER SOURCE		1		9		N. DURIE	
						F. PRETZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	AMOUNT		UNIT	AMOUNT	
1	Phase II	38.39	46.47	50.51	194.51	194.51			
1.	INSTALL WORK PLATFORM OVER TANKS	1	ea						
2.	INSTALL UTILITIES ON PLATFORM - CONNECT TO TEMP. SERVICES AND CONDUITS TO TANKS	1	ea						
3.	REMOVE CONTENTS BY PUMPING TO W-10 TANK	40,000	GAL						
4.	DECONTAMINATE BY REMOTE CLEANING SPRAY EQ. AND PUMPING	12,000	GAL						
3b	TRANSPORT TO W-10 TANK	65,000	GAL						
TOTAL						194.51			

UCM-51255	LISTED BY	ESTIMATED BY	DATE
1			

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.					
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS							
WORK ORDER NO.		41		41					
A-2620									
CATEGORY (LAND IMP., BLDG. ADD., ETC.)									
CONSTRUCTION BY		ORNL							
LEVEL OF ESTIMATE		STUDY							
DRAWING OR OTHER SOURCE									
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	HOURS TOTAL	RATE	CFT	TOTAL
7	Sub TOTAL	38.39		56.57	64	65	12.73	78.79	
8	H.R. @ 28.6 lbs / sq. ft. nof				3,000	146.7	55		80,300
9					1,000				20,100
10	ORNL Const. TOTAL				4,000	104.400			104,400
11	Proj. Inspection					20.000			
12	BUREAU Ground					20.000			
13	ORNL TOTAL					144.400			
14	ENGINEERING @ 25% (CRSF, ORNL 25%)					54.800			
TOTAL									

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41		CONCRETE THORIUM WASTE TANK TH-4 (D&D FACILITY 19)	
WORK ORDER NO.		A-2620		BILL OF MATERIAL NO.	
CATEGORY (LAND IMP., BLDG. ADD., ETC.)				41	
CONSTRUCTION BY		CPAF		PROJECT ENGINEER	
LEVEL OF ESTIMATE		STUDY		41	
DRAWING OR OTHER SOURCE				PRINCIPAL ENGINEER	
				41	
				F. PERETZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
1	Phase I							
1	Excavate and expose leaks in tanks (presumably & pumpings) for both tanks	1	LS					
2	Construct sump under non-repairable leaks for collection, install sump pump	NA						
3	Excavate and install access chuffs for cleaning tanks	2	ea		1,000	160	320	
4	Install FWS for platform	1	ea		1,000		120	
5	Install piping to W-10 tank for liquid clean-up	NA						
TOTAL				3,000			620	

UCM-51255	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
11 10-77)					60

Computer Estimates Only
 CODE NO. 1
 SUBPROJECT 1
 ACCOUNT NO. 1
 PARTICIPANT 1

JOB TITLE AND BUILDING
 9 SURPLUS FACILITIES MANAGEMENT PROGRAM
 WORK ORDER NO. A-2620
 CATEGORY I AND IMP. BLDG. ADD. ETC. J
 CONSTRUCTION BY CPAF
 LEVEL OF ESTIMATE STUDY

SUBTITLE 41
 41 ILM COLLECTION TANKS
 41 CONCRETE THORIUM WASTE TANK TH-4 (D&D FACILITY 19)
 41 PROJECT ENGINEER N. DUFFEE
 41 PRINCIPAL ENGINEER F. PEREIZ

BILL OF MATERIAL NO. 41
 BILL OF MATERIAL SHEET OF
 PROJECT ENGINEER N. DUFFEE
 PRINCIPAL ENGINEER F. PEREIZ

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	64		UNIT	RATE	
1	Phase III	38.39		56.57	50.51	64	65	1.71/31	78.79/80
5	TH-4 TANK EXCAVATE 11 AREA TO EXPOSE & REMOVE PIPES, STRUCTURES, ETC. (WELLS HAND)	150	CY				1		170
6	DEMOLISH TANKS AND APPROX TO BUREAU HANDED WELLS TEMP STRUCTURE AND TANK (650 LF OR CUTTING)	1	ea			1,000			420
7	REMOVE VALVE DTS AND OTHER STRUCTURES. (WELLS HAND)	1	ea						40
8	REMOVE PIPING WELLS HAND (BY HAND)	100	LF				.5		50
TOTAL						1,000			420

LISTED BY UCM-91255
 11 10-771

ESTIMATED BY DATE
 ESTIMATE SHEET 601

For C-1000, 100000, 100000, 100000		JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
1	CODE NO.	9	SURPLUS FACILITIES MANAGEMENT PROGRAM	41			
1	SUBPROJECT	9	WORK ORDER NO. A-2620	41			
1	ACCOUNT NO.	9	CATEGORY ILL AND IMP. BLDG. ADD. ETC.)	41			
1	PARTICIPANT	9	CONSTRUCTION BY CPAE	41			
DRAWING OR OTHER SOURCE		9	LEVEL OF ESTIMATE STUDY	41			
		9		41			

MATERIAL				LABOR			
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	UNIT COST	TOTAL	UNIT	TOTAL
10	PLUG & CAP LINES AT TERMINATIONS (TO REMAIN)	2	ea		200	55	110
11	BACKFILL WITH CLEAN BEDDING MATERIAL	130	CY		100	20	2600
12	GRADE, REED & MULCH AREA	400	SY		100	20	8000
13	PLANT FOR PROMPTER SHADE (H.P. & IMBRO)	1	LS		100	40	400
TOTAL					1000	100	1000

UCM-51255	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
11 10-771					62

41
BILL OF MATERIAL
PROJECT ENGINEER
41
N. DUFFEE
PRINCIPAL ENGINEER
41
F. PEREZ

JOB TITLE AND BUILDING								SUBTITLE	ILLW COLLECTION TANKS					
SURPLUS FACILITIES MANAGEMENT PROGRAM														
WORK ORDER NO.							A-2620	CONCRETE THORIUM WASTE TANK TH-4 (D&D FACILITY 19)						
CATEGORY I/LAND IMP., BLDG. ADD., ETC.)														
CONSTRUCTION BY							CFAF							
LEVEL OF ESTIMATE							STUDY							
DRAWING OR OTHER SOURCE														
ITEM NO.	QUANTITY	MATERIAL UNIT COST	TOTAL	HOURS TOTAL	RATE	CFT	TOTAL							
1	Sub TOTAL	5,000	14.00	17.20	21,000									
2	SC/LAB fact. @ 70%				19,201									
3	Sub TOTAL	1,000			35,200									
4	H.P. @ 50% LAB / AVER. MFG.				17,201									
5	CRAE DIR. TOTAL	6,000			53,600									
6	INDIRECT @ 5% PROFIT / 87.5% LAB	300			46,901									
7	CRAE TOTAL	6,300			100,500									
8	TOTAL													

BILL OF MATERIAL NO. 41
 SHEET 1 OF 1
 PROJECT ENGINEER N. DURFEE
 PRINCIPAL ENGINEER F. PEREZ

LISTED BY UCIN-912-3
 DATE 11 16-77
 ESTIMATED BY 63
 DATE

COMMERCIAL ESTIMATES UNIT JOB TITLE AND BUILDING SURPLUS FACILITIES MANAGEMENT PROGRAM		SUBTITLE ILW COLLECTION TANKS	
WORK ORDER NO. A-2620		BILL OF MATERIAL NO. 41	
CATEGORY IL AND IMP. BLDG. ADD. ETC. 9		BILL OF MATERIAL SHEET 1 OF 1	
CONSTRUCTION BY 7		PROJECT ENGINEER N. DUFFEE	
LEVEL OF ESTIMATE STUDY		PRINCIPAL ENGINEER F. PERETZ	

STAINLESS STEEL THORIUM WASTE TANKS, TH-1, TH-2, AND TH-3 (D&D FACILITY 17)

SCALE IN FEET
 0 10 20 30 40 50

LISTED BY UCN-51255	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET 64
------------------------	------	--------------	------	----------------------

For Computer Estimate Only

JOB TITLE AND BUILDING		SUBTITLE	
1 SURPLUS FACILITIES MANAGEMENT PROGRAM		41 ILW COLLECTION TANKS	
WORK ORDER NO.		BILL OF MATERIAL NO.	
9 A-2620		41	
CATEGORY (LAND IMP., BLDG. ADD., ETC.)		BILL OF MATERIAL	
9		41	
CONSTRUCTION BY		PROJECT ENGINEER	
9 ORNL		41 N. DUFFEE	
LEVEL OF ESTIMATE		PRINCIPAL ENGINEER	
9 STUDY		41 F. PERETZ	

DRAWING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
1	RENTAL WASH/CLEANING EQUIP. - Requires Development	30.39	4647	56.57	64	65	72.73	7879.84
2	HIGH-PRESSURE CLEANING (HARD HULL) EQUIP.	*						
3	ARMING WRENCH CAPITALS EIO. AND ACCESSORIES	NA						
4	Sump Pumps 2 Pump/3 Tanks	2	ea	1000	4000			
5	Block Platform for the sites except Stone Farm. - 1000 lbs	* 8						
	PRICE UTILITIES MATERIALS							
	* SPECIMEN EQ. PURCHASED ON DED FACILITY 9							
TOTAL					4,000			

UCN-51253 (1) PB-771	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
					605

FEDERAL ESTIMATING UNIT		JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
1	CODE NO.	9	SURPLUS FACILITIES MANAGEMENT PROGRAM	41	ILW COLLECTION TANKS	41	
1	SUBPROJECT	9	WORK ORDER NO.	41		41	
1	ACCOUNT NO.	9	A-2620	41		41	
1	PARTICIPANT	9	CATEGORY ILAND MP. BLDG. ADD. ETC.)	41		41	
1		9	CONSTRUCTION BY	41		41	
1		9	ORNL	41		41	
1		9	LEVEL OF ESTIMATE	41		41	
1		9	STUDY	41		41	
DRAWING OR OTHER SOURCE		STAINLESS STEEL THORIUM WASTE TANKS, TH-1, TH-2, AND TH-3 (ORD FACILITY 17)					
		PROJECT ENGINEER OF					
		N. DURFEE					
		PRINCIPAL ENGINEER					
		F. PERETZ					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
1	Phase II							
1.	INSTALL WALK PLATFORM OVER TANKS	2	TOTAL			65		
2.	INSTALL UTILITIES ON PLATFORM - CONNECT TO TEMP. SERVICES & COMPRESS	2	TOTAL		2,000	360		
3.	REMOVE CONTENTS (PUMPING INTO ILW LINE) - TANKS (NOTE CONTAINS 1500 LITERS OF OIL)	6,000 GAL	GAL			60		
4.	DECONTAMINATE by REMOTE CLEANING SPRAY EQUIP. (3 TANKS - 200 GAL. EACH)	4,000 GAL	GAL			240		
TOTAL					2,000			

UCM-31255	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
11 10-771					66

For Computer Estimating Only		SUB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
1	CODE NO.	9	9	41	41	41	41
SUBPROJECT		WORK ORDER NO.		SUBTITLE		ILLW COLLECTION TANKS	
1		A-2620		41		41	
ACCOUNT NO.		CATEGORY (L AND IMP., BLDG. ADD., ETC.)		SUBTITLE		ILLW COLLECTION TANKS	
1		9		41		41	
PARTICIPANT		CONSTRUCTION BY		SUBTITLE		ILLW COLLECTION TANKS	
1		NIGAL		41		41	
DRAWING OR OTHER SOURCE		LEVEL OF ESTIMATE		SUBTITLE		ILLW COLLECTION TANKS	
1		STUDY		41		41	
BILL OF MATERIAL NO.		PROJECT ENGINEER		SUBTITLE		ILLW COLLECTION TANKS	
41		H. DUFFEE		41		41	
BILL OF MATERIAL		PRINCIPAL ENGINEER		SUBTITLE		ILLW COLLECTION TANKS	
41		F. PEREZ		41		41	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
5.	SEEL TANK PROPORTIONS	22	TOTAL		1,100	220		1,100
6.	FRESH AIR PIPING LINES TO/ FROM TANKS (CONCRETE)	1000	GL			110		
7.	REMOVE ALL TEMP. CLEAN-UP HEAVY REQUIRED ABOVE	3	LOTS			220		
8.	EMULSIL GRAVING 333 X 100	200	YDS		20,000			20,000
TOTAL					1,100	550		1,100

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
			67

Computer Estimates Data
 ODE NO.

JOB PROJECT
 9

ACCOUNT NO.
 9

ANTICIPANT
 7

JOB TITLE AND BUILDING
 9

WORK ORDER NO.
 9

CATEGORY (LAND IMP., BLDG. ADD., ETC.)
 9

CONSTRUCTION BY
 9

LEVEL OF ESTIMATE
 9

SURPLUS FACILITIES MANAGEMENT PROGRAM
 41

STAINLESS STEEL THORIUM WASTE TANKS, TH-1, TH-2,
 AND TH-3 (D&D FACILITY 17)

CONSTRUCTION BY
 9

LEVEL OF ESTIMATE
 9

SUBTITLE
 41

ILLW COLLECTION TANKS

PROJECT ENGINEER
 41

PRINCIPAL ENGINEER
 41

BILL OF MATERIAL NO.
 41

BILL OF MATERIAL
 SHEET
 PROJECT ENGINEER
 41

PROJECT ENGINEER
 N. DUFFEE

PRINCIPAL ENGINEER
 F. PEREIZ

SAVING OR OTHER SOURCE

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	HOURS		RATE	CFE	TOTAL
				UNIT COST	56 57		UNIT	TOTAL			
1 2		38 39	46 47	50 51	56 57	64	65	72 73	74 75	84	
	Sub Total							14.12	55		772.50
	H.P. @ 10% / 100 / 1000 m							400			8000
								7.500			89.321
	ORNL CONSTR. TOTAL							95.800			
	Play before construction							20.000			
	Final Ground							40.000			
	ORNL TOTAL							155.800			
	Estimate 25% (CPA + ORNL)							46.000			
	TOTAL										

UCM-91235

LISTED BY

DATE

ESTIMATED BY

DATE

ESTIMATE SHEET

68

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41			
WORK ORDER NO. A-2620		CATEGORY ILLW MP, BLDG. ADD., ETC.		STAINLESS STEEL THORIUM WASTE TANKS, TH-1, TH-2, AND TH-3 (D&D FACILITY 17)	
ACCOUNT NO.		CONSTRUCTION BY CNAF		PROJECT ENGINEER OF N. DURFEE	
PARTICIPANT		LEVEL OF ESTIMATE STUDY		PRINCIPAL ENGINEER F. PERETZ	

DRAWING OR OTHER SOURCE		MATERIAL AND DESCRIPTION		QUANTITY	UNIT	MATERIAL		LABOR		TOTAL	
ITEM NO.						UNIT COST	TOTAL	HOURS	RATE	CFT	TOTAL
1	Excavate and expose tanks in tanks. (Presumably 2 paragraphs) for both tanks	NA									
2	Constructing support under non-repairable tanks for collection. Repair pump.	NA									
3	Excavate and install access ways for cleaning tanks.	NA									
4	Install pipe for manifold local LLW system piping	2	TOTAL			1.000	2.000	120			
5	Install piping to manifold for liquid clean-up	90	FT			.40	36.000	180			
TOTAL							5,600	300			

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
UCM-31753			69

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
9	SURPLUS FACILITIES MANAGEMENT PROGRAM	41		41	
9	WORK ORDER NO.	BILL OF MATERIAL			
9	A-2620	SHEET			
9	CATEGORY (LAND IMP., BLDG. ADD., ETC.)	PROJECT ENGINEER			
9	CONSTRUCTION BY	41 N. DUFFEE			
9	LEVEL OF ESTIMATE	PRINCIPAL ENGINEER			
9	STUDY	41 F. PERETZ			
DRAWING OR OTHER SOURCE					

ITEM NO.				MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL			LABOR			CF F	TOTAL
7	8	10	11				UNIT COST	TOTAL	HOURS		RATE	CF F		
									UNIT	TOTAL				
				38.39	46.47	50.51	56.57	64		125.73	78.79	80		
Phase II														
2.				EXCAVATE TH-1, TH-2 & TH-3 TANKS AREA TO EXPOSE PIPING, STRUCTURES, etc., INCLUDING Haul	330	CY					1.1	360		

LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
UCR-31255 (10-10-77)				360
TOTAL				

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		41	
WORK ORDER NO. A-2620		STAINLESS STEEL THORIUM WASTE TANKS, TH-1, TH-2, AND TH-3 (D&D FACILITY 17)		41	
CATEGORY (LAND IMP., BLDG. ADD., ETC.)		CONSTRUCTION BY		PROJECT ENGINEER	
PARTICIPANT		LEVEL OF ESTIMATE		SHEET	
7		STUDY		N. DUFFEE	
				PRINCIPAL ENGINEER	
				F. PERETZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	CFT		RATE	CFT	
3.	DEMOLISH CON. CONTAINMENT KILNS & SLAB AROUND TANKS TH-2, & TH-3 REMOVE 2' HIGH (approx.) FROM AROUND TANKS. & REMOVE CON. SLAB FOUNDATION AFTER TANKS ARE REMOVED.	2	TOTAL	56.57	12.71	64	65	78.79	100
4.	REMOVE CON. EXPOSED FROM AROUND TANKS - REMOVE FOU. AFTER TANKS REMOVED, TH-1 IS REMOVED	1	TOTAL				40		
5.	REMOVE TANKS TH-1, TH-2, and TH-3	3	TOTAL				120		
TOTAL							380		

UCM-51255 (10-171)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
					71

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41			
STAINLESS STEEL THORIUM WASTE TANKS, TH-1, TH-2, AND TH-3 (D&D FACILITY 17)					
BILL OF MATERIAL NO.		41			
BILL OF MATERIAL		41			
PROJECT ENGINEER		N. DUREEE			
PRINCIPAL ENGINEER		F. PERETZ			

DRAWING OR OTHER SOURCE		STUDY	
CONSTRUCTION BY		CPAF	
LEVEL OF ESTIMATE			

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
1	REMOVE VALVE PIPS, INSPECTION HOLES, AND OTHER STRUCTURES INCLUDING HATCH.	NA						
7	REMOVE PIPING - SEE HATCH 60 LF TO BE EXCAVATED + 1 LOT OF LOCALIZED PIPING	60	LF			40		
8	PIPE & CAP LINES AT TERMINATIONS (TO REMAIN)	7	TOTAL			20		
9	BACKFILL WITH CLEAN BORROW MATERIAL	325	CU			40		
10	GRADE, SEED & MULCH AREA	200	SF			20		
TOTAL				600		170		

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
UCM-S125			72
11-10-77			

For Computer Estimates Only		JUR TITLE AND BUILDING		SUBTITLE		JUR TITLE AND BUILDING		SUBTITLE	
1. PROJECT		SURPLUS FACILITIES MANAGEMENT PROGRAM		41		ILW COLLECTION TANKS		41	
2. ACCOUNT NO.		A-2620		41		STAINLESS STEEL ISOTOPE AREA TANK WC-1		41	
3. PARTICIPANT		CONSTRUCTION BY		9		(D&D FACILITY 7)		41	
4. LEVEL OF ESTIMATE		STUDY		9				41	
DRAWING OR OTHER SOURCE				9				41	
5. PROJECT ENGINEER		N. DURFEE		41		PROJECT ENGINEER		41	
6. PRINCIPAL ENGINEER		F. PERETZ		41		PRINCIPAL ENGINEER		41	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	64		UNIT	RATE	
1.	REMOVE WASH/CLEANING EQUIP. - Requires Development	38.39	ea	58.57	64		65	78.79	
2.	11-PRESSURE CLEANING (1100 HkL) EQUIP.	*							
3.	REMOVE WASH/CLEANING EQUIP. AND ACCESSORIES	NA							
4.	Sump Pumps	1	ea			2,000			
5.	Place Platform for the sites except Stone Firm. - 1000' ea	*							
	will upplies materials								
TOTAL						2,000			

UCM-31255	LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
11-10-77				76

JOB TITLE AND BUILDING		SURTITLE		ILW COLLECTION TANKS						
CODE NO.		SURPLUS FACILITIES MANAGEMENT PROGRAM		STAINLESS STEEL ISOTOPE AREA TANK WC-1 (O&D FACILITY 7)						
PROJECT		WORK ORDER NO.		BILL OF MATERIAL NO.						
ACCOUNT NO.		A-2620		41						
CATEGORY		CATEGORY ILAND IMP. BLOC. ADD. ETC.		PROJECT ENGINEER						
CONSTRUCTION BY		CONSTRUCTION BY		41 N. DUFFEE						
LEVEL OF ESTIMATE		LEVEL OF ESTIMATE		PRINCIPAL ENGINEER						
DRAWING OR OTHER SOURCE		DRAWING OR OTHER SOURCE		41 F. PEREIZ						
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	UNIT	HOURS TOTAL	LABOR RATE	CFT	TOTAL
1	Phase II	38.39		56.57	64	65	78.79			
1	INSTALL Work Platform OVER TANKS	1	ea				40			
2	INSTALL UTILITIES ON Platform - connect To Temp. SERVICES and connects to Tank	1	ea		1,000		160			
3	REMOVE CONTENTS PUMPING INTO W/O TANK	2000	Gal			20	60			
4	DECONTAMINATE by Remote CLEANING SPRAY EQ. AND PUMPING. - 280 H ²	1400	Gal				120			
TOTAL					1,010		380			

UCM-51255 (11-10-77)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
					77

JOB TITLE AND BUILDING		SUBTITLE		ILL COLLECTION TANKS						
SURPLUS FACILITIES MANAGEMENT PROGRAM		A1		STAINLESS STEEL ISOTOPE AREA TANK WC-1 (D&D FACILITY 7)						
WORK ORDER NO.		A 2520		PROJECT ENGINEER N. DURFEE						
CATEGORY (LAND IMP., BLDG. ADD., ETC.)		CONSTRUCTION BY		PRINCIPAL ENGINEER F. PERETZ						
PARTICIPANT		LEVEL OF ESTIMATE		BILL OF MATERIAL NO.						
7		STUDY		41						
DRAWING OR OTHER SOURCE		MATERIAL		LABOR						
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	UNIT COST	TOTAL	UNITS	HOURS	RATE	CFT	TOTAL
1	Sub TOTAL	30.39		56.57	64	65	172.73	78.79.00		39,000
2	H.P. @ 10% LOS/AUGUS 147									4,000
	DNAL CONCRETE TOTAL									43,000
	PROP. INTEGRATION									
	BRIDGE CORRECTION									
	DNAL TOTAL									
	ENGR. @ 15% (CFT + DNAL CORR.)									28,600
	TOTAL									

79

ESTIMATE SHEET

DATE

ESTIMATED BY

DATE

LISTED BY

UCM-2125

For Computer Estimates Only CODE NO.		JOB TITLE AND BUILDING SUBPROJECT		SUBTITLE		ILLW COLLECTION TANKS	
1		9		41		41	
SUBPROJECT		WORK ORDER NO.		A-2620		STAINLESS STEEL ISOTOPE AREA TANK WC-1 (O&D FACILITY 7)	
ACCOUNT NO.		CATEGORY I AND IMP. BLDG. ADD. ETC.		9		9	
PARTICIPANT		CONSTRUCTION BY		CPAF		PROJECT ENGINEER N. DUFFEE	
1		9		9		PRINCIPAL ENGINEER F. PERETZ	
DRAWING OR OTHER SOURCE		LEVEL OF ESTIMATE		STUDY		BILL OF MATERIAL NO. 41	
1		9		9		BILL OF MATERIAL SHEET 41	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	58 57		HOURS	RATE	
1	Phase I	38 39	46 47	50 51	64	65	72 73	78 79 80	
1	Excavate and expose and block leaking discharge line	1	ea			100		120	
2	Construct sump under now-repairable tanks for collection. install sump pump	NA							
3	Excavate and install access steps for cleaning tanks	1	ea			200		80	
4	Install fins for platform loc'l llw system line	1	ea			1000		60	
5	Install piping to for liquid clean-up	20	ft		40	800		60	
TOTAL						2,800		320	

UCN-51255 11 10-771	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
					80

JOB TITLE AND BUILDING		SUBTITLE		SURPLUS FACILITIES MANAGEMENT PROGRAM		ILLW COLLECTION TANKS	
WORK ORDER NO.	PROJECT	ACCOUNT NO.	PARTICIPANT	LEVEL OF ESTIMATE	CONSTRUCTION BY	CATEGORY I AND II: BLDG. ADD., ETC.	STAINLESS STEEL ISOTOPE AREA TANK WC-1 (D&D FACILITY 7)
1	1	1	1	1	1	1	1
DRAWING OR OTHER SOURCE				BILL OF MATERIAL NO. 41			
DRAWING OR OTHER SOURCE				BILL OF MATERIAL SHEET 41			
DRAWING OR OTHER SOURCE				PROJECT ENGINEER N. DURFEE			
DRAWING OR OTHER SOURCE				PRINCIPAL ENGINEER F. PEREZ			
DRAWING OR OTHER SOURCE				95*			
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR	
				UNIT COST	TOTAL	HOURS	TOTAL
						UNIT	RATE
						TOTAL	CFT
1	Phase II	280	cy	64	177.28	78.75	80
2	EXCAVATE VALVE PIT & G-1 TANKS AREA TO EXPOSE PIPING, STRUCTURES, ETC., INCLUDING HALL	280	cy	64	177.28	78.75	80
TOTAL				700		81	

JOB TITLE AND BUILDING		SUBTITLE		ESTIMATE SHEET	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		82	
WORK ORDER NO. A-2620		STAINLESS STEEL ISOTOPE AREA TANK WC-1		80	
CATEGORY IL AND IMP. BLDG. ADD. ETC.)		(D&D FACILITY 7)		80	
CONSTRUCTION BY CPAE		PROJECT ENGINEER N. DUFFEE		80	
LEVEL OF ESTIMATE STUDY		PRINCIPAL ENGINEER F. PEREIZ		80	
DRAWING OR OTHER SOURCE		BILL OF MATERIAL NO.		80	
1		41		80	
2		41		80	
3		41		80	
4		41		80	
5		41		80	
6		41		80	
7		41		80	
8		41		80	
9		41		80	
10		41		80	
11		41		80	
12		41		80	
13		41		80	
14		41		80	
15		41		80	
16		41		80	
17		41		80	
18		41		80	
19		41		80	
20		41		80	
21		41		80	
22		41		80	
23		41		80	
24		41		80	
25		41		80	
26		41		80	
27		41		80	
28		41		80	
29		41		80	
30		41		80	
31		41		80	
32		41		80	
33		41		80	
34		41		80	
35		41		80	
36		41		80	
37		41		80	
38		41		80	
39		41		80	
40		41		80	
41		41		80	
42		41		80	
43		41		80	
44		41		80	
45		41		80	
46		41		80	
47		41		80	
48		41		80	
49		41		80	
50		41		80	
51		41		80	
52		41		80	
53		41		80	
54		41		80	
55		41		80	
56		41		80	
57		41		80	
58		41		80	
59		41		80	
60		41		80	
61		41		80	
62		41		80	
63		41		80	
64		41		80	
65		41		80	
66		41		80	
67		41		80	
68		41		80	
69		41		80	
 					

For Computer Estimates Only		JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
1	CODE NO.	9	SURPLUS FACILITIES MANAGEMENT PROGRAM	41			
1	SUBPROJECT	9	WORK ORDER NO.	A-2620			
1	ACCOUNT NO.	9	CATEGORY I AND IMP., BLDG. ADD., ETC.)				
1	PARTICIPANT	9	CONSTRUCTION BY	CPAF			
1	LEVEL OF ESTIMATE	9	STUDY				
DRAWING OR OTHER SOURCE		STAINLESS STEEL ISOTOPE AREA TANK WC-1 (OSD FACILITY 7)					
		BILL OF MATERIAL NO.					
		BILL OF MATERIAL					
		PROJECT ENGINEER					
		N. DURFEE					
		PRINCIPAL ENGINEER					
		F. PERETZ					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
7	1. REMOVE VALVE PIPS, INSULATION HOLES, AND OTHER SPRAYURES INCLUDING WASTE.	1	ea	56.57	56.57	220	72.73	178.79
8	2. REMOVE piping - incl. HALL	1	LOT			80		
9	3. PIPES & CAP LINES AT TERMINATIONS (TO REMAIN)	2	ea		100	30		
10	4. BACKFILL WITH CLEAN BORROW MATERIAL	300	cy			60		
11	5. GRADE, SEED & MULCH AREA	200	sf		100	20		
TOTAL					200	410		

ESTIMATE SHEET 83

HCN-51255
(10-71)

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS						
SURPLUS FACILITIES MANAGEMENT PROGRAM		41		41						
WORK ORDER NO.		A-2620		STAINLESS STEEL ISOTOPE AREA TANK WC-1						
CATEGORY (LAND IMP., BLDG. ADD., ETC.)		9		(D&D FACILITY 7)						
CONSTRUCTION BY		CPAF		PROJECT ENGINEER OF						
LEVEL OF ESTIMATE		9		N. DURFEE						
DRAWING OR OTHER SOURCE		1		F. PERETZ						
BILL OF MATERIAL NO.		41		41						
BILL OF MATERIAL		41		41						
SHEET		41		41						
PROJECT ENGINEER		41		41						
PRINCIPAL ENGINEER		41		41						
ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL UNIT COST	TOTAL	UNIT	HOURS TOTAL	RATE	CFT	TOTAL
11	ALLOW FOR REDUCTION STRESSING.	1	LOT		1,000		200			
12	ALLOW FOR PAVING PORTION OF AREA	50	SY		300		20			
TOTAL					1,300		220			

For Computer Estimates Only		JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
1	1	9	9	41	41	41	41
SUBPROJECT		SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		BILL OF MATERIAL	
ACCOUNT NO.		WORK ORDER NO.		A-2620		PROJECT ENGINEER	
PARTICIPANT		CATEGORY I/L AND IMP. BLDG. ADD. ETC.)		CPAF		SHEET	
LEVEL OF ESTIMATE		CONSTRUCTION BY		CPAF		PRINCIPAL ENGINEER	
DRAWING OR OTHER SOURCE		STUDY		STAINLESS STEEL ISOTOPE AREA TANK WC-1		F. PERETZ	
				(D&D FACILITY 7)			

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
7	Sub TOTAL	38.39		56.57	64	55	172.73	178,79.80
8	Sub TOTAL							
9	Sub TOTAL							
10	Sub TOTAL							
11	Sub TOTAL							
12	Sub TOTAL							
13	Sub TOTAL							
14	Sub TOTAL							
15	Sub TOTAL							
16	Sub TOTAL							
17	Sub TOTAL							
18	Sub TOTAL							
19	Sub TOTAL							
20	Sub TOTAL							
21	Sub TOTAL							
22	Sub TOTAL							
23	Sub TOTAL							
24	Sub TOTAL							
25	Sub TOTAL							
26	Sub TOTAL							
27	Sub TOTAL							
28	Sub TOTAL							
29	Sub TOTAL							
30	Sub TOTAL							
31	Sub TOTAL							
32	Sub TOTAL							
33	Sub TOTAL							
34	Sub TOTAL							
35	Sub TOTAL							
36	Sub TOTAL							
37	Sub TOTAL							
38	Sub TOTAL							
39	Sub TOTAL							
40	Sub TOTAL							
41	Sub TOTAL							
42	Sub TOTAL							
43	Sub TOTAL							
44	Sub TOTAL							
45	Sub TOTAL							
46	Sub TOTAL							
47	Sub TOTAL							
48	Sub TOTAL							
49	Sub TOTAL							
50	Sub TOTAL							
51	Sub TOTAL							
52	Sub TOTAL							
53	Sub TOTAL							
54	Sub TOTAL							
55	Sub TOTAL							
56	Sub TOTAL							
57	Sub TOTAL							
58	Sub TOTAL							
59	Sub TOTAL							
60	Sub TOTAL							
61	Sub TOTAL							
62	Sub TOTAL							
63	Sub TOTAL							
64	Sub TOTAL							
65	Sub TOTAL							
66	Sub TOTAL							
67	Sub TOTAL							
68	Sub TOTAL							
69	Sub TOTAL							
70	Sub TOTAL							
71	Sub TOTAL							
72	Sub TOTAL							
73	Sub TOTAL							
74	Sub TOTAL							
75	Sub TOTAL							
76	Sub TOTAL							
77	Sub TOTAL							
78	Sub TOTAL							
79	Sub TOTAL							
80	Sub TOTAL							
81	Sub TOTAL							
82	Sub TOTAL							
83	Sub TOTAL							
84	Sub TOTAL							
85	Sub TOTAL							
86	Sub TOTAL							
87	Sub TOTAL							
88	Sub TOTAL							
89	Sub TOTAL							
90	Sub TOTAL							
91	Sub TOTAL							
92	Sub TOTAL							
93	Sub TOTAL							
94	Sub TOTAL							
95	Sub TOTAL							
96	Sub TOTAL							
97	Sub TOTAL							
98	Sub TOTAL							
99	Sub TOTAL							
100	Sub TOTAL							

LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET
UCM-81255			85
11 10-271			

JOB TITLE AND BUILDING SURPLUS FACILITIES MANAGEMENT PROGRAM		SUBTITLE ILW COLLECTION TANKS	
ACCOUNT NO. A-2620	CATEGORY (IL AND IMP, BLDG. ADD, ETC.)	STAINLESS STEEL BUILDING 4500 AREA TANKS HC-15 AND WC-17 (O&D FACILITY NO. 18)	
PARTICIPANT	CONSTRUCTION BY	PROJECT ENGINEER N. DUFFEE	
		PRINCIPAL ENGINEER F. PERETZ	
DRAWING OR OTHER SOURCE		BILL OF MATERIAL NO. 41	
LEVEL OF ESTIMATE STUDY		BILL OF MATERIAL SHEET 1 OF 1	
TOTAL		TOTAL	

ITEM NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
1	...	...	...	...	...
2	...	...	...	...	...
3	...	...	...	...	...
4	...	...	...	...	...
5	...	...	...	...	...
6	...	...	...	...	...
7	...	...	...	...	...
8	...	...	...	...	...
9	...	...	...	...	...
10	...	...	...	...	...
11	...	...	...	...	...
12	...	...	...	...	...
13	...	...	...	...	...
14	...	...	...	...	...
15	...	...	...	...	...
16	...	...	...	...	...
17	...	...	...	...	...
18	...	...	...	...	...
19	...	...	...	...	...
20	...	...	...	...	...
21	...	...	...	...	...
22	...	...	...	...	...
23	...	...	...	...	...
24	...	...	...	...	...
25	...	...	...	...	...
26	...	...	...	...	...
27	...	...	...	...	...
28	...	...	...	...	...
29	...	...	...	...	...
30	...	...	...	...	...
31	...	...	...	...	...
32	...	...	...	...	...
33	...	...	...	...	...
34	...	...	...	...	...
35	...	...	...	...	...
36	...	...	...	...	...
37	...	...	...	...	...
38	...	...	...	...	...
39	...	...	...	...	...
40	...	...	...	...	...
41	...	...	...	...	...
42	...	...	...	...	...
43	...	...	...	...	...
44	...	...	...	...	...
45	...	...	...	...	...
46	...	...	...	...	...
47	...	...	...	...	...
48	...	...	...	...	...
49	...	...	...	...	...
50	...	...	...	...	...
51	...	...	...	...	...
52	...	...	...	...	...
53	...	...	...	...	...
54	...	...	...	...	...
55	...	...	...	...	...
56	...	...	...	...	...
57	...	...	...	...	...
58	...	...	...	...	...
59	...	...	...	...	...
60	...	...	...	...	...
61	...	...	...	...	...
62	...	...	...	...	...
63	...	...	...	...	...
64	...	...	...	...	...
65	...	...	...	...	...
66	...	...	...	...	...
67	...	...	...	...	...
68	...	...	...	...	...
69	...	...	...	...	...
70	...	...	...	...	...
71	...	...	...	...	...
72	...	...	...	...	...
73	...	...	...	...	...
74	...	...	...	...	...
75	...	...	...	...	...
76	...	...	...	...	...
77	...	...	...	...	...
78	...	...	...	...	...
79	...	...	...	...	...
80	...	...	...	...	...
81	...	...	...	...	...
82	...	...	...	...	...
83	...	...	...	...	...
84	...	...	...	...	...
85	...	...	...	...	...
86	...	...	...	...	...
87	...	...	...	...	...
88	...	...	...	...	...
89	...	...	...	...	...
90	...	...	...	...	...
91	...	...	...	...	...
92	...	...	...	...	...
93	...	...	...	...	...
94	...	...	...	...	...
95	...	...	...	...	...
96	...	...	...	...	...
97	...	...	...	...	...
98	...	...	...	...	...
99	...	...	...	...	...
100	...	...	...	...	...

Technical drawing of a building layout showing various rooms (WC-12, WC-14, WC-15, WC-17), corridors, and structural elements. It includes elevations, dimensions, and material specifications. A north arrow is present. The drawing is labeled "OAK" and "CORE LOCATIONS".

JOB TITLE AND BUILDING		SURTITLE		UWM COLLECTION TANKS	
1. SURPLUS FACILITIES MANAGEMENT PROGRAM		41			
2. A-2620					
3. CATEGORY I LAND IMP. PLDG. ADD. ETC.					
4. CONSTRUCTION BY		DENL			
5. PARTICIPANT		7			
6. LEVEL OF ESTIMATE		9			
7. STUDY					
DRAWING OR OTHER SOURCE					
1. T		1		BILL OF MATERIAL NO.	
2. Y		1		BILL OF MATERIAL SHEET	
3. Y		1		PROJECT ENGINEER	
4. Y		1		N. DUFFEE	
5. Y		1		PRINCIPAL ENGINEER	
6. Y		1		F. PERCZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	64		UNIT	RATE	
1	Religate Wash/Cleanable Equip. - Requires Development	30.39	ea	56.57	50.51	64	65	72.73	78.79
2	Hi-pressure Cleaning (Hand Held) Equip.	*							
3	Change Agency Capital EO. AND AGREEMENTS	NA							
4	Sump Pumps	1	ea			2,000			
5	Water Platform for the sites except Stone Farm. - 1000' x 1000'	*							
* SPECIAL EQ PURCHASED ON FACILITY 9									
TOTAL 2,000									

UEN-51255 (1-10-77)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	87	OF
---------------------	-----------	------	--------------	------	----------------	----	----

JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		41	
WORK ORDER NO.		STAINLESS STEEL BUILDING 4500 AREA TANKS WC-15		41	
A-2620		AND WC-17 (D&D FACILITY NO. 18)		41	
CATEGORY I AND IMP. BLDG AND. ETC.		CONSTRUCTION BY		PROJECT ENGINEER	
9		9		N. DUFFEE	
PARTICIPANT		LEVEL OF ESTIMATE		PRINCIPAL ENGINEER	
1		9		F. PERETZ	
DRAWING OR OTHER SOURCE		STUDY		41	
1		9		41	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
12	38.35	46.47	50.51	56.57	64	65	72.73	78.79.80
Phase II								
1.	INSTALL WALK PLATFORM OVER TANKS	2	TOTAL				40	
2.	INSTALL UTILITIES ON PLATFORM - CONNECT TO TEMP. SERVICES / COMPANIES	2	TOTAL				160	
3.	REMOVE (REPAIRING) CONTENTS (PUMPING INTO HW LINE) - TANKS INCLUDES 1500 LITERS OIL TO BE DRUMMED AND DISPOSED	2500	GAL				110	
4.	DECONTAMINATE by REMOTE ALKALINE SPRAY EQUIP. ~ 400 FT ² @ 5.5" / MIN	2100	GAL				180	
TOTAL				2500		377		

UCH-3125 (11-10-77)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	88 OF
---------------------	-----------	------	--------------	------	----------------	-------

For Computer Estimates Only		JOB TITLE AND BUILDING		SUBTITLE		BILL OF MATERIAL NO.	
1		9		41		41	
SUBPROJECT		SURPLUS FACILITIES MANAGEMENT PROGRAM		ILW COLLECTION TANKS		BILL OF MATERIAL	
1		9		41		41	
ACCOUNT NO.		A-2620		STAINLESS STEEL BUILDING 4500 AREA TANKS WC-15		PROJECT ENGINEER	
1		9		AND WC-17 (D&D FACILITY NO. 18)		SHEET	
PARTICIPANT		CONSTRUCTION BY		N. DURFEE		PRINCIPAL ENGINEER	
1		9		0000		41	
LEVEL OF ESTIMATE		STUDY		F. PERETZ		41	
DRAWING OR OTHER SOURCE		9					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	TOTAL		HOURS	RATE	
1									
2									
3									
4									
5	SEAL TANK PARTITIONS	14	TOTAL			500		80	
6	FRESH AIR PIPING LINES TO/FROM TANKS	2800	GAL			-		140	
7	REMOVE ALL TEMP. CLEAN-UP ITEMS REQUIRED ABOVE	1	LOT			-		160	
8	BURIAL GRAVITY	180	CY			200 - 36,000			
TOTAL						1,000		380	

UCM-5125 (1-10-77)	LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	OF
					89	

For Computer Estimating Data		JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
1. CODE NO.		9. SURPLUS FACILITIES MANAGEMENT PROGRAM		41. STAINLESS STEEL BUILDING 4500 AREA TANKS HC-15		41. BILL OF MATERIAL NO.	
2. SUBPROJECT		9. WORK ORDER NO.		9. A-2620		41. BILL OF MATERIAL SHEET	
3. ACCOUNT NO.		9. CATEGORY (LAND IMP., BLDG. ADD., ETC.)		9. CONSTRUCTION BY		41. PROJECT ENGINEER	
4. PARTICIPANT		9. LEVEL OF ESTIMATE		9. STUDY		41. N. DUFFEE	
5. DRAWING OR OTHER SOURCE		9. DATE		9. DATE		41. F. PEREIZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	HOURS	RATE	
1	Sub TOTAL	1,000				65		
2	HP @ 10% LAB	300						
3	ORNL CONCRETE TOTAL	5,300						
4	Pay Integration							
5	Build Land							
6	ORNL TOTAL							
7	ENGR @ 25% (COST + ORNL COST)							
8	TOTAL							

ESTIMATE SHEET 90

UCN-51235
11-10-77

FOR TITLE AND BUILDING CODE NO.		SUBTITLE		ILLW COLLECTION TANKS	
SURPLUS FACILITIES MANAGEMENT PROGRAM		A-2620		STAINLESS STEEL BUILDING 4500 AREA TANKS WC-15 AND WC-17 (D&D FACILITY NO. 18)	
WORK ORDER NO.		A-2620		BILL OF MATERIAL NO. 41	
CATEGORY (LAND IMP. BLDG. ADG. ETC.)		CPAF		BILL OF MATERIAL SHEET 41	
CONSTRUCTION BY		CPAF		PROJECT ENGINEER N. DUREE	
LEVEL OF ESTIMATE		STUDY		PRINCIPAL ENGINEER F. PERETZ	
DRAWING OR OTHER SOURCE					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL
				UNIT COST	TOTAL	UNIT	RATE	
1	38.39	46.07	50.51	56.57	64	65	122.73	1879.08
Phase II								
2	EXCAVATE WC-15 & WC-17 TANKS AREA TO EXPOSE PIPING, STRUCTURES, ETC., INCLUDING HAZARDOUS MATERIALS	890	CY	-	-	11	320	-
TOTAL								

UCM-51255	LISTED BY	ESTIMATED BY	DATE	ESTIMATE SHEET	92	OF
-----------	-----------	--------------	------	----------------	----	----

[illegible]

JOB TITLE AND BUILDING		SURPLUS FACILITIES MANAGEMENT PROGRAM		SURTITLE		ILLW COLLECTION TANKS	
1	CODE NO.	9	WORK ORDER NO.	41	41	BILL OF MATERIAL NO.	
1	ACCOUNT NO.	9	CATEGORY (IL AND IMP. BLDG. ADD. ETC.)	A-2620	41	BILL OF MATERIAL	
1	PARTICIPANT	9	CONSTRUCTION BY	C PAF	41	PROJECT ENGINEER	
1	LEVEL OF ESTIMATE	9	STUDY	STAINLESS STEEL BUILDING 4500 AREA TANKS WC-15 AND WC-17 (ORD FACILITY NO. 18)	41	PRINCIPAL ENGINEER	
1	DRAWING OR OTHER SOURCE	9			11	F. PEREZ	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	UNIT COST		HOURS	RATE	
1							65	12.73	78.73
2									
3									
4									
5									
6	REMOVE VALVE PPS, INSPECTION NA HOLES AND OTHER STRUCTURES INCLUDING HAND.	1	LOT						
7	REMOVE PIPING - 144" HOLE	1	LOT						
8	PIPE & CAP LINES AT TANKS (TO REMAIN)	1	LOT						
9	BACKFILL WITH CLEAN BORROW MATERIAL	300	CY						
10	GRADE, SEED & MULCH AREA	200	SY						
TOTAL						200	220		

ESTIMATE SHEET

94 OF

[illegible]

Job Title and Building		SUBTITLE		JOB #	
SURPLUS FACILITIES MANAGEMENT PROGRAM		41		10	
WORK ORDER NO.		A-2620		10	
ACCOUNT NO.		A-2620		10	
PARTICIPANT		CPAF		10	
CONSTRUCTION BY		CPAF		10	
LEVEL OF ESTIMATE		STUDY		10	
DRAWING OR OTHER SOURCE		STUDY		10	
BILL OF MATERIAL NO.		41		10	
PROJECT ENGINEER		N. DURFEE		10	
PRINCIPAL ENGINEER		F. PERETZ		10	
STAINLESS STEEL BUILDING 4500 AREA TANKS HC-15 AND WC-17 (O&D FACILITY NO. 18)					

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	64		UNIT	RATE	
1	Sub TOTAL	38.39		56.57	64	5,700	1140	15	17,100
2	Sub TOTAL					200			12,300
3	H.P. @ 50% LBS / AVG. RATE					6,400			29,100
4	CPAF Dir. Total					400			14,600
5	INDIRECT @ 5% / 5% LBS					400			43,700
6	CPAF TOTAL					6,800	88,700		38,200
7	TOTAL								84,700

ESTIMATE SHEET 96

DATE

ESTIMATED BY

DATE

LISTED BY

NCH-51255
N. 10/1/11

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41		41	
WORK ORDER NO.		A-2620		BILL OF MATERIAL NO.	
CATEGORY (LAND IMP. BLDG. ADD. ETC.)		A-2620		41	
CONSTRUCTION BY		—		PROJECT ENGINEER	
LEVEL OF ESTIMATE		STUDY		41	
DRAWING OR OTHER SOURCE		—		PRINCIPAL ENGINEER	
—		—		41	
—		—		J. HORTON	
—		—		SHEET 1 OF 2	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		TOTAL	LABOR		TOTAL
				UNIT COST	CFT		HOURS	RATE	
1	REMOTE AREA ASSEMBLY	1	UNIT	50,000		50,000	65	72.73	78,79.00
2	PIPE PARTS & EXTRA LENGTHS PIPE - MODIFICATIONS	1	LOT	10,000		10,000			
3	DRINK & HOIST	1	CR.	5,000		5,000			
4	HIGH PRESSURE WATER SYSTEM	1	CR.	125,000		125,000			
5	HYDRAULIC WATER JET CUTTING SYSTEM & ACCESSORIES	1	CR.	160,000		160,000			
6	CCTV PARTIAL W/ LIGHTS	1	CR.	2,000		2,000			
TOTAL									

LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET	97
31255	5/84	108	5/84		

JOB TITLE AND BUILDING		SUBTITLE		ILLW COLLECTION TANKS	
9 SURPLUS FACILITIES MANAGEMENT PROGRAM		41			
WORK ORDER NO.		A-2620		D: D - GENERAL PROCUREMENT	
CATEGORY (LAND IMP. BLDG. ADD. ETC.)				EQUIPMENT	
CONSTRUCTION BY				PROJECT ENGINEER	
LEVEL OF ESTIMATE		9		PRINCIPAL ENGINEER	
STUDY				SHEET	
BILL OF MATERIAL NO.		41		BILL OF MATERIAL	
				PROJECT ENGINEER	
				PRINCIPAL ENGINEER	
				SHEET	
				N. DUFFEE	
				J. HORTON	

ITEM NO.	MATERIAL AND DESCRIPTION	QUANTITY	UNIT	MATERIAL		LABOR		TOTAL									
				UNIT COST	TOTAL	HOURS	RATE										
1	7	38	39	46	47	50	51	56	57	64	65	72	73	78	79	80	
7	Surp Pumps	5	ea					10,000									
8	Play-rooms To Furnish Group & Work over Tanks (approx. 10,000 ea.)	2	ea					20,000									
9	ENGINEERING																100,000
TOTAL								382,000									100,000

LISTED BY	DATE	ESTIMATED BY	DATE	ESTIMATE SHEET
WJ	5/84			98

END

**DATE
FILMED**

3 / 26 / 92