COMPLETE

ENGINEERING CHANGE NOTICE

Page 1 of 21. ECN 197736Proj.
ECN W320-63

2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedeure ☐ Cancel/Void ☐		3. Originator's Name, Organization, MSIN, and Telephone No. J. J. Huston, TWRS CPQA, S6-12, 373-5967		4. Date 11-29-94	
5. Project Title/No./Work Order No. 241-C-106 Waste Retrieval		6. Bldg./Sys./Fac. No. W-320		7. Impact Level Q	
8. Document Numbers Changed by this ECN (includes sheet no. and rev.) WHC-SD-W320-QAPP-001 Rev. 0		9. Related ECN No(s). N/A		10. Related PO No. N/A	
11a. Modification Work ☐ Yes (fill out Blk. 11b) ☐ No (NA Blks. 11b, 11c, 11d)		11b. Work Package No. N/A		11c. Modification Work Complete N/A	
		Cog. Engineer Signature & Date		11d. Restored to Original Condition (Temp. or Standby ECN only) N/A	
12. Description of Change Incorporate changes to system safety classifications. Update the references on page 8.					
13a. Justification (mark one) Criteria Change ☒ Design Improvement ☐ Environmental ☐ As-Found ☐ Facilitate Const. ☐ Const. Error/Omission ☐ Design Error/Omission ☐					
13b. Justification Details Updated safety classifications to ensure continued compatibility with project direction.					
14. Distribution (include name, MSIN, and no. of copies)				RELEASE STAMP	
Bellomy, J. R. S6-12 1 Copy Central Files L8-04 Guyette, J. C. S7-72 1 Copy OSTI (2) L8-07 Harris, J. P. S6-12 1 Copy Augustine C. A. S6-12 1 Copy Bailey, J. W. S6-12 1 Copy May, T. H. S6-12 1 Copy Allen, E. G. S6-12 1 Copy				OFFICIAL RELEASE BY WHC DATE NOV 29 1994 Sta. 4	

[illegible]

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SD-W320-QAPP-001, REV.1

Document Title: Project Specific Quality Assurance Plan (QAPP)

Release Date: November 29, 1994

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Kara M. Broz

November 29, 1994

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

SUPPORTING DOCUMENT		1. Total Pages 8 <i>109</i> <i>11/29/94</i>
2. Title Project Specific Quality Assurance Plan (QAPP)	3. Number WHC-SD-W320-QAPP-001	4. Rev No. 1
5. Key Words Project Specific Quality Assurance Plan APPROVED FOR PUBLIC RELEASE <i>Kmb 11/28/94</i>	6. Author <i>J J Huston</i> Name: J J Huston <i>11/29/94</i> Signature Organization/Charge Code 38960/D2M57	
7. Abstract The Project QAPP's describe the program and the planned actions which WHC will implement to demonstrate and ensure that the project meets the requirements of DOE Order 5700.6C.		
8. RELEASE STAMP <div style="border: 1px solid black; padding: 10px; text-align: center;"> OFFICIAL RELEASE 5 BY WHC DATE NOV 29 1994 <i>Sta. 4</i> </div>		

[illegible]

PROJECT SPECIFIC QUALITY ASSURANCE PLAN

W-320

TANK 241-C-106 SLUICING

Issued By:
Westinghouse Hanford Company

NOVEMBER, 1994

WHC Approvals:

J J HUSTON
Cognizant Quality Engineer

11-29-94
Date

J P HARRIS
Project Engineer Manager

11-29-94
Date

C A AUGUSTINE
Single-Shell Tank Retrieval
Projects Manager

11-29-94
Date

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DT

TABLE OF CONTENTS

		Page
1.0	Scope	3
2.0	Objectives	4
3.0	Project Critical Characteristics	4-6
4.0	Inspection Definitions	7
5.0	References	8

1.0 SCOPE

This document and the Tank Waste (TW) Projects Quality Assurance Program Plan (QAPP) WHC-SD-WM-QAPP-018 define the Quality Assurance (QA) Program for Project W-320. The purpose of this QA program is to control project activities in such a manner as to achieve the mission of the project in a safe and reliable manner. The QA program for the project is founded on DOE Order 5700.6C, *Quality Assurance*, and ASME NQA-1, *Quality Assurance Program Requirements for Nuclear Facilities*.

This document and the TW Projects QAPP describe the program and the planned actions which the Westinghouse Hanford Company (WHC) will implement to demonstrate and ensure that the project meets the requirements of ASME NQA-1, and DOE Order 5700.6C.

The Project Participants (participants) are responsible for implementation of a QA program covering the quality requirements applicable to their assigned tasks and for work performed by others in support of those tasks.

The Project organizational relationships are defined in Project Management Plan (PMP) WHC-SD-W320-PMP-001. Each of the participating organizational responsibilities as shown in PMP has an assigned individual responsible for the quality activities described by the Statement of Work (SOW), Contract, Letter of Instruction (LOI), or work order for that participant. The cognizant quality engineer(s) report to management within their respective organizations, ensuring independence from cost and schedule considerations, and providing direct communications channels with appropriate levels of management.

The safety class designation of system, components and structures affected by this project that are identified on the project critical characteristics sheets are based on the Interim Safety Equipment List WHC-SD-WM-SEL-033. THIS DOCUMENT REFLECTS THE SAFETY CLASS DESIGNATIONS AT PRINCIPALLY THE SYSTEM LEVEL.

2.0 OBJECTIVES

Tank 241-C-106 is a 530,000-gal-capacity SST located in the C-Tank Farm in the 200 East Area of the Hanford Site. The tank has been used for radioactive waste storage since 1947. In the 1960's, Tank 241-C-106 received high-heat waste, high-level waste, and strontium-bearing solids. In 1971, temperatures exceeding 99 °C (210 °F) were observed in the tank. To prevent the sludge from drying out and the tank from overheating, approximately 6,000 gal of cooling water are added to the tank each month. Tank 241-C-106 was withdrawn from active service in 1979 and is categorized as sound.

The goals of Project W-320, "Tank 241-C-106 Sluicing" are to retrieve the high-heat waste from Tank 241-C-106 to close the safety issue associated with the tank, demonstrate initial waste retrieval technology for a Single Shell Tank, and provide feed for the Hanford Waste Vitrification Plant.

Project W-320 will prepare Tank 241-C-106 for waste retrieval, and prepare Tank 241-AY-102 as the Double Shell Tank to receive the waste. The specific technical objectives are as follows.

- Provide retrieval equipment, ventilation systems, electrical distribution upgrades, waste transfer lines, and other equipment required to retrieve the waste from Tank 241-C-106.
- Upgrade and modify tank farm utilities as required to facilitate retrieval operations.
- Protect the environment from the spread of contaminants during tank upgrades and retrieval operations, in accordance with the requirements of applicable regulations, and agreements and commitments with regulatory agencies.

The scope of the project includes hardware specific to retrieval of waste tank contents; all supporting structures, facilities (including control room, lunchroom, and sanitary facilities); waste tank modifications; receiver tank system modification necessary to receive Tank 241-C-106 waste; the new, temporary, shielded, encased transfer line to and from the DST system, and all associated support equipment.

3.0 PROJECT CRITICAL CHARACTERISTICS

Safety classifications of systems, components, and structures shall be used as the basis for Quality Assurance Program Requirements (Reference MRP 5.46). The project critical characteristics denotes the safety class of systems, components, and/or structures relevant to this project scope.

PROJECT CRITICAL CHARACTERISTICS						
Item	Description of Systems, Components, and Structures	Safety	Type of Inspection*			Comments
			F	G	D	
1.	Primary dome and tank AY-102/C-106	1			X	
2.	Equipment Removal System	3	X			
	a. Water washing, CO2 Decontamination Equipment	3	X			
	b. Equipment storage container	3	X			
	c. Strongback system	3	X			
	d. Container transport trailer	3	X			
	e. Flexible receiver system	3	X			
3.	AC Power	3	X			
4.	Instrumentation control system	3	X			
5.	In-Tank imaging system	3	X			
6.	Ventilation exhaust radiation monitoring system (continous air monitors and record samplers)	3	X			
7.	Sluicing waste transfer system	1			X	
	a. Primary Transfer Pipes from and to tanks	2			X	
	b. Secondary Transfer Pipes from and to tanks	3		X		Secondary transfer pipe (encasement or outer pipe) will meet applicable Safety Class 2 QA and structural/seismic requirements.
	c. Syphon protection	3	X			
	d. Waste transfer pits.	1			X	
	e. Waste transfer equipment (pumps, valves, pipes, flanges, etc.) in pits	3	X			
	f. Slurry distributor	3	X			
	g. Compressed air system	3	X			

[illegible]

* See Table 10-2 for Inspection and Safety Class definitions.

**** Safety classifications will be identified and be consistent with the requirements of MRP 5.46, as analyses are completed to establish safety classifications.**

Table 10-2

4.0 INSPECTION DEFINITIONS

Types of Inspection. Due to the variety of types of contracts and subcontracts and the degree of responsibility assigned to the operating contractors, the architect-engineer, the construction contractors, and individual vendors; specific rules covering all phases of inspection cannot be prescribed. In general, inspection activities are divided into three types: functional, general, and detailed.

1. **Functional Inspection (F).** Performed to determine overall compliance with contract drawings and specifications. Functional Inspection may vary from inspection of minor items to extensive testing of operating equipment (which must be provided for in contract). It may also serve in making initial determination of the adequacy of the design effort. The field element and the operating contractor participate in functional inspections from the viewpoints of owner and user.
2. **General Inspection (G).** The fundamental and comprehensive inspection to ascertain that workmanship and the kind and quality of materials conform to the contract specifications.
3. **Detailed Inspection (D).** Includes, but is not limited to, verification of details, such as checking location and size of reinforcing bars, maintaining records of concrete batch plant operations, verifying the use of proper welding rods, checking riveting and welding, and performing other inspection for quality assurance purposes.

Safety Class. Safety Class is defined in the WHC, "Management Requirements & Procedure Manual"; (MRP), WHC-CM-1-3, MRP 5.46, "Safety Classification of Systems, Components or Structures."

5.0 REFERENCES

- WHC "Functional Design Criteria" (FDC) WHC-SD-W320-FDC-001, Tank 241-C-106 Sluicing, Revision 2
- WHC "Facility Hazard Classification" (HC) WHC-SD-WM-HC-007, for Tank 241-C-106 Waste Retrieval, Revision 0
- WHC "Project Management Plan" (PMP) WHC-SD-W320-PMP-001, Revision 2
- WHC "Interim Safety Equipment List" (SEL) for Tank 241-C-106 Waste Retrieval, WHC-SD-WM-SEL-033, Revision 1
- WHC "Tank Waste Projects Quality Assurance Program Plan (QAPP) WHC-SD-WM-QAPP-018, Revision 1