**Department of Energy
Pittsburgh Energy Technology Center
Combustion Test Facility
Pittsburgh, Pennsylvania**

OPERATION AND MAINTENANCE

OF DOE/PETC

COMBUSTION TEST FACILITIES

CONTRACT NO. DE-AC22-88PC79337

FINAL TECHNICAL PROGRESS REPORT

DECEMBER 1, 1987 to MARCH 31, 1989

Gilbert/Commonwealth, Inc.

engineers and consultants · Reading, Pennsylvania

NOTICE

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Department of Energy, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DOE/PC/79337--T1

DE92 007943

OPERATION AND MAINTENANCE
OF
DOE/PETC
COMBUSTION TEST FACILITY
CONTRACT NUMBER DE-AC22-88PC79337

FINAL TECHNICAL REPORT

for the period

DECEMBER 1, 1987 to MARCH 31, 1989

performed by
Gilbert/Commonwealth, Inc.

prepared for the United States
Department of Energy

Patent Cleared by Chicago Operations and Regional Office on June 19, 1989

MASTER

So
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

1.0 ABSTRACT

This report is a summary of progress made by Gilbert/Commonwealth, Inc., (G/C) at the Pittsburgh Energy Technology Center (PETC) of the U. S. Department of Energy for the duration of Contract No. DE-AC22-88PC79337. The basic twelve-month contract was extended by three one-month options so that the contractual period ran from December 1, 1987 to March 31, 1989. This report is submitted in compliance with the provision for an end-of-contract status report.

The contract at the end of the contractual period was divided into eight programs:

- Alternative Fuels/In-House Research and Development
- Flue Gas Cleanup Research and Development
- Advanced Research and Technology Development
- Analytical Chemistry Support
- Advanced Combustion Technology
- Coal Preparation Support
- Continuous Hydrotreaters, Co-Processing/Coal Liquids Upgrading
- Methane Activation

These programs developed as a result of various changes made to the original eight programs.

1. A new task order, entitled Evaluation of Combined SO₂/NO₂ Removal Processes (NOXSO), was added to the Flue Gas Cleanup Research and Development Program as part of the new contract.
2. Mechanics of Ash Deposition was developed into Advanced Research and Technology Development, which still included operation of a laser

diagnostics laboratory for other test programs, and a drop tube furnace.

3. Coal Preparation Laboratory Support was concluded during this contract, and development of a coal preparation process research facility was initiated.
4. Molten Caustic Leached Coal research was concluded on April 1, 1988, and subsequently was eliminated from the contract.
5. Methane Activation research was added as a new task order.
6. On September 1, 1988, new task orders were issued which affected budget reporting but not the scope of work.

Safety activities were conducted both as an integral part of each program and independently through such means as scheduled facility inspections and personnel training sessions.

The contractual requirements which G/C followed during the course of this contract are defined in Section 2.0. Work involved engineering design, fabrication, modification, testing and maintenance activities. These activities were conducted by G/C as summarized in Section 3.0.

2.0 BACKGROUND

Effective November 1, 1987, Gilbert/Commonwealth, Inc. (G/C) was awarded contract DE-AC22 88PC79337 to provide operational services for test facilities used for research and development in coal science and technology at the U. S. Department of Energy's (DOE) Pittsburgh Energy Technology Center (PETC). The objective of this research and development was the same as the prior G/C contract, that is, to expand the data base for: (1) combustion technology of coal, coal-slurry fuels and alternate fuels; (2) advanced environmental control technology to control emissions from combustion processes utilizing these fuels; and (3) other technology for utilization of coal in an environmentally acceptable manner.

The contractual obligations of G/C are summarized as follows.

G/C furnished the necessary management, supervision, qualified personnel, operations, maintenance, modifications, materials, supplies, equipment, training, technical expertise, and services required to provide the Pittsburgh Energy Technology Center with the operational services for existing Government-owned test facilities. G/C also provided technical and management services for additions to existing test facilities or major modifications to existing test facilities as directed in writing by the Contracting Officer. The overall conceptual design of all test facilities and their ultimate success were the responsibility of DOE/PETC.

The operation of the various test facilities at PETC included any or all of the following phases:

- (a) Phase I - detail design and fabrication of added test facilities or modification to existing test facilities limited to or

necessary for operation of the overall Combustion Test Facility

- (b) Phase II - start-up, shakedown, and operating adjustment
- (c) Phase III - process investigation, operation and maintenance of test facility

The general types of test facility operational services which G/C provided to DOE under this contract included, but were not necessarily limited to the following:

- ° Management
- ° Supervision
- ° Design engineering, including detail design drawings and design calculations
- ° Operation of the test facilities
- ° Safety engineering
- ° Test engineering, including that which may be required to accomplish modifications to the plant and ancillary support equipment
- ° Sample collection including related documentation for major process streams, including, but not limited to, coal, oil, solid-liquid slurry fuels, ash, stack gas emissions and water
- ° Plant maintenance, including trash, by-product, and unused sample disposal or sale for the account of DOE. Equipment service and repair except when covered by warranties, or service and repair in accordance with warranty provisions.
- ° Waste Disposal. Hazardous waste disposal shall be handled in accordance with the Resource Conservation Act. Non-hazardous waste disposal

sal shall be handled in accordance with the Pennsylvania Solid Waste Management Act and the Pennsylvania Clean Streams Law. Compliance shall be monitored by the DOE Safety Branch.

- ° Training of personnel in the specific applications needed for operation of this facility
- ° Chemical analysis of coal and the products of coal conversion processes

The task scopes were defined as follows at the end of the contract:

- ° Alternative Fuels/In-House Research and Development Program
- ° Flue Gas Cleanup Research and Development Program
- ° Advanced Research and Technology Development Program
- ° Analytical Chemistry Support
- ° Advanced Combustion Technology Program
- ° Coal Preparation Support
- ° Continuous Hydrotreaters, Coprocessing/Coal Liquids Upgrading
- ° Methane Activation

3.0 STATUS OF PROGRAMS

3.1 ALTERNATIVE FUELS/IN-HOUSE RESEARCH AND DEVELOPMENT

In the Alternative Fuels/In-House Research and Development Program, the overall objective was to provide insight into the use and characterization of beneficiated coal-based fuels. At the start of the contractual period, research was conducted in two subtasks: Handling and Combustion Properties of Beneficiated Coal-Based Fuels and Combustion Evaluation of Deeply Beneficiated Alternative Fuels. The objective of the first subtask was to develop and demonstrate the technology for retrofitting existing oil- and gas-designed commercial and light industrial boilers to permit burning of micronized beneficiated coal-based fuels. A secondary objective was to develop and demonstrate reliable and cost effective transport and firing-control systems for these coal-based fuels. The objective of the second subtask was to identify specific problem areas with highly processed fuels such as deeply beneficiated coals and coal-water mixtures that might limit or impede their use.

Under Handling and Combustion Properties of Beneficiated Coal-Based Fuels, testing had been completed previously in the 100-hp boiler using both an in-house designed and a commercially available pulverized-coal transport system. During this succeeding contract, design work was concluded on a fuel reburning NO_x reduction system and a dense-phase coal transport flow loop. Work on this test unit was suspended at the request of DOE so that efforts could be concentrated on the second subtask.

Design and construction were essentially completed on a new facility to conduct Combustion Evaluation of Deeply Beneficiated Alternative Fuels. The facility includes a pulverized-coal combustor, a convection test section and an erosion

test section to provide capabilities for evaluating ashing, slagging and combustion characteristics of various coals fired at a total thermal input of 500,000 Btu/hr. The work involved to install this facility included relocation of the proposed site to Building 93; preparation of site layout/equipment location drawings, design drawings, safety analysis; and removal of the 700-hp boiler test facility from the site, general site preparation tasks, component fabrication, and installation. Software was written to compute the flows through the various orifice runs. At the end of the contractual period, equipment and process systems checkout was initiated, and operator training was begun.

Testing had been concluded during the previous contract in a residential sized warm-air furnace and a residential sized hot-water boiler. Both units were decommissioned. The warm-air furnace was stored, and the hot-water boiler was removed. The commercial-sized cast-iron boiler used previously in this test program was adapted for use in the Flue Gas Cleanup Program.

3.2 FLUE GAS CLEANUP PROGRAM

The purpose of the Flue Gas Cleanup Program was to evaluate various emissions control processes for flue gas obtained by burning coal-based fuels. Five sub-tasks were involved: Enhanced Sorbent Utilization Techniques and Sorbent Reactivity Studies, Low-Temperature Dry Scrubbing Techniques, Evaluation of Combined SO₂/NO_x Removal Processes, Emissions Control for Small-Scale Combustors, and Advanced Separations with Electrodialysis.

The objective of the Enhanced Sorbent Utilization Techniques and Sorbent Reactivity Studies was to study the reactivity and absorption capacity of various sorbent materials toward both sulfur dioxide and nitrogen oxides in a synthetic coal-combustion flue gas. Sorbent materials were to be screened using two laboratory units: a microbalance and a packed-bed reactor. The most promising non-regenerable sorbents for simultaneous SO₂ and NO_x removal then were to undergo further testing in the 40 scfm spray dryer/duct injection facility. To meet this objective, two series of parametric tests were conducted in the 40 scfm spray dryer to evaluate sodium aluminate solution and lime-based solution as spray drying sorbents for simultaneous SO₂/NO_x removal. The furnace was converted from gas to oil firing, and parametric testing was conducted using sodium aluminate and lime slurries. The gas sampling system was modified to provide a dryer gas sample, an SO₃ analyzer was installed to monitor OH radical generation, a dry powder feed system was designed for installation into the system ducting, and a bench-scale radical injection combustion unit was designed and installed. Testing of OH radical injection then was conducted in November of 1988 using a hydrogen torch for radical generation. This unit then was shut down.

The objective of research in Low-Temperature Dry Scrubbing Techniques was to evaluate flue gas cleanup processes that produce a dry by-product by contacting the sorbent with a stream of flue gas either in a spray dryer absorber or directly in the flue gas duct. Investigations were to be conducted in the 500-lb/hr combustion facility on two categories of processes: spray dryer and duct injection sorbents with the potential for 90 percent removal of sulfur dioxide and 70 to 90 percent removal of nitrogen oxides, and duct injection sorbents with the potential for 50 percent or greater removal of sulfur dioxide. Modifications begun at the end of the previous contract were completed in order to meet test requirements and solve coal feed problems. Flow testing outside the spray injection duct was conducted to characterize the powder injection feed system. Shakedown of the combustor system was conducted, and modifications were designed in order to improve coal transport to the burners. Humidification testing was conducted in the flue gas duct using spray nozzles.

The objective of Evaluation of the NOXSO Process, conducted in cooperation with the NOXSO Corporation, was to evaluate the patented NOXSO process for flue gas cleanup in a long-term continuous mode of integrated operation. Parametric testing was to be conducted in an absorption-regeneration closed-loop life-cycle test unit to determine the integrity of the sorbent during repeated cycling between absorption and regeneration. Construction of the test unit, which was initiated during the previous contract, was completed. The unit consisted of a small pulverized-coal combustion system that supplies flue gas to a 12-inch diameter fluidized-bed absorber. The sorbent is transferred continuously to a moving-bed regenerator where it is contacted with reducing gases to remove the sulfur. A computer controlled process control and data collection system was included. Software was written for the communications driver between the per-

sonal computer to the process controller and for functions to calculate the flows through the various orifice runs. Following shakedown testing and characterization testing of the combustion and sorbent systems, parametric testing was conducted using first methane then hydrogen as regeneration gases. Testing continued throughout the contractual period. Sorbent attrition rates were characterized, then modifications were made to meet test objectives and improve system performance. Further testing was conducted to quantify the sulfur loading and regeneration of the sorbent and to determine mass balances around the regenerator.

The objective of research into Emissions Control for Small-Scale Combustors was to evaluate means of controlling gaseous and particulate emissions from small-scale combustors firing coal-based fuels. Combustion, emission and system characterization testing were to be conducted in the commercial cast-iron boiler firing coal water mixtures, processed solid fuels and dry micronized beneficiated coals made from the same parent coals. Characterization of flue gas emissions produced from burning beneficiated coal water mixture was completed. Subsequently, the CWM burner system was removed, and an underfeed coal stoker was installed. Shakedown testing of this system was initiated at the end of the contract period.

The objective of research into Advanced Separations with Electrodialysis was to develop advanced separation techniques showing the most economic promise for application to flue gas cleanup processes for coal-fired utility and industrial boilers. Absorbents were tested in laboratory-scale apparatus to demonstrate the absorption, stripping and electrodialysis processes. Testing continued in this apparatus to optimize the processes. The test series completed in the electrodialyzer included stack optimization. Testing for the absorber/stripper

portion of the process was completed also. These tests included the chelating agent and auxiliary chelating agent series. Three repetitive test series were conducted (absorber/stripper to electrodialyzer). Finally, a closed loop system from absorber/stripper to electrodialyzer was designed. Modifications were made to meet test objectives.

3.3 ADVANCED RESEARCH AND TECHNOLOGY DEVELOPMENT

The objectives of this research were to study the important phenomena relating to the inertial impaction of particles greater than 1 micron in size on boiler tubes within tube bundles and to develop impact/rebound correlation for this process. Experiments were to be conducted in a cold flow wind tunnel to assist in the design of the high temperature test facility and to continue development of the diagnostic system. Application of flow and species diagnostic devices to this research was to be evaluated through testing in the drop tube furnace. Operation of a laser laboratory was included in this task.

An HGP shear tester was installed and checked, then turned over to DOE for operation. The wind tunnel system was installed and tested in Building 167. This system included a coal feeder, pulsed laser velocimetry diagnostics, and video recording equipment. The unit then was moved to Building 94, and a smoke generator was designed and installed on it, and a copper vapor laser was incorporated in its diagnostics system. A laser safety audit was conducted, and procedures were developed for routine maintenance and calibration of all lasers under G/C responsibility. Components were procured and installed for an image analysis system. The Raman laser system was reactivated, using the argon-ion laser as its source. Testing was conducted on various parent and derived coals for Combustion Evaluation of Deeply Beneficiated Alternative Coals. An improved sampling system was designed for the drop tube furnace.

3.4 ANALYTICAL CHEMISTRY

The objectives of this task were to perform chemical characterizations and prepare Hardgrove Grindability Index (HGI) standards for coal users, as well as to increase the efficiency and speed of reporting analysis results of sample materials submitted to the Division of Flue Gas Clean-Up for routine characterization.

Throughout the contract, support was provided to DOE in the preparation of Hardgrove Grindability Index Standard Reference Material for shipment to industrial requestors. G/C also calibrated the industry standards for sieves, and wrote a quality assurance manual for the preparation process.

Duties in the analytical laboratories included setting up and upgrading equipment, performing standardized chemical analyses on materials submitted by researchers at PETC, assessing new analytical procedures, establishing quality control and quality assurance procedures, and providing statistical analyses of the data from chemical analysis. Personnel were cross-trained in all analytical techniques to provide uninterrupted service and reduce turnaround time. In addition, samples were processed for shipment to laboratories for specialized testing.

Analytical procedures conducted in the on-site laboratories included: air drying and preparation of samples; atomic absorption analysis; analysis of phosphorus, carbon, hydrogen, moisture content, ash content, volatile matter, calorific value, forms of sulfur, pyritic sulfur, SO₂ in ash, kinematic viscosity, pH, and silicon; Leco sulfur and Leco CHN analyses; Kjeldahl nitrogen analysis; Eschka sulfur analysis; gas chromatographic analyses of oils and waxes; simulated distillations by gas chromatography; dual column capillary gas chroma-

tography; analyses by vacuum distillation; gas analysis; and ion chromatography for SO₃-, SO₄-, NO₂-, NO₃-, and ferric/ferrous EDTA. Low temperature ashing was conducted for special coal samples.

A major reprogramming effort was conducted to make the "Analyst" Laboratory Information Management System (LIMS) software uniform, easily maintained and flexible.

3.5 ADVANCED COMBUSTION TECHNOLOGY PROGRAM

This task comprised two subtasks: Coal Combustion Employing Chemical Radical Injection and Use of Electric Fields in Coal Combustion.

The objective of research on Coal Combustion Employing Chemical Radical Injection was to evaluate a novel approach to improving combustion efficiency and to reducing NO_x and SO₂ emissions from coal combustors by employing chemical radical injection in, or just after, the combustion zone. A radical injection experimental facility was designed and constructed during the previous contract. This unit incorporated a 1.4(10)⁶ Btu/hr air cooled combustor burning No. 2 fuel oil and injecting radical species produced from a high-intensity hydrocarbon flame. Shakedown testing of this unit was completed during this contract. Baseline NO_x emission level testing and high-temperature NO_x reduction testing were conducted. Modifications were made for variable temperature testing, and parametric NO_x and SO_x reduction testing was conducted at various flue gas temperatures. Sensitivity of the flue gas analyzer system was evaluated under simulated radical injection test conditions using ammonia injection for removal of SO₂. A water-cooled gas injector was designed for interfacing a plasma jet to the combustor for radical injection purposes. The plasma arc generator was obtained and bench tested. Further work was suspended at the request of DOE. Design was completed for the hydrogen torch installation, and fabrication of components was initiated.

The objective of research on the Use of Electrical Fields in Coal Combustors was to evaluate techniques based on the application of electric fields or the direct coupling of electrical energy to the combustion of coal in small-scale combustion systems. The coal was to be in the form of either pulverized coal or

coal water mixtures, and the electrical energy was to be applied as either electrostatic fields or as direct flow of electricity into the flame. Engineering support was provided to DOE as required for the testing in the flat flame burner. Modifications made to the facility included incorporation of analytical instrumentation, a larger fluidized-bed coal feeder, and a cooling system for the burner. Initial flow characterization of the feeder was completed, then coal flow testing was conducted. Components were installed and aligned for the laser doppler velocimetry system. Software was written to control the position of the flat flame burner within that test unit and to take thermocouple data; software also was written to take and process data from the mass spectrometer. Miscellaneous tasks also were conducted as required.

3.6 COAL PREPARATION SUPPORT

The objectives of this program at the beginning of the contract period were to provide operations support for the heavy liquid cycloning project, to monitor and maintain a coal repository and to upgrade the Coal Preparation Process Research Facility to permit testing of a variety of advanced coal beneficiation processes developed at PETC through DOE-funded research. Engineering and technical support were provided in support of cyclone testing until May of 1988, when the final performance tests were conducted on the heavy liquid cycloning project, and decommissioning of the cycloning unit was completed.

A coal repository was maintained in the highbay area of Building 141 until September of 1988. At that time, 80 coal storage drums were relocated in order to prepare the highbay area for the Process Research Facility upgrade. In April of 1988, project engineering and management support were initiated for the upgrade design. The tasks performed included preparing the Phase II Request for Proposal, evaluating and awarding a subcontract for this engineering and design work, providing project engineering and management of the subcontracted design process, and procuring the specified coal preparation equipment.

3.7 CONTINUOUS HYDROTREATERS, COPROCESSING/COAL LIQUIDS UPGRADING

The objective of this research was to provide fundamental process data in three areas of direct liquefaction: (1) coprocessing of coal and petroleum-derived material, (2) preparing and testing of coal/liquid hydroprocessing catalysts, and (3) conducting low solvent-to-coal liquefaction. A total of 600 hours of continuous hydrotreating runs were conducted on HTR-1 to evaluate various novel supported catalysts. Eighty batch coprocessing and liquefaction runs were conducted on HTR-2 to develop an understanding of reactor performance as a function of catalyst activity, feedstock composition and concentration, and operating parameters. The data obtained during batch testing was used to determine optimal operating conditions for 500 hours of continuous coprocessing and liquefaction testing on HTR-3. A novel agglomerate feed system was constructed for continuous low solvent-to-coal liquefaction on HTR-4. After this feed system was evaluated, HTR-4 was converted to a batch unit for simultaneous operation with HTR-2.

3.8 MOLTEN CAUSTIC LEACHED COAL

The objectives of this research were to evaluate the combustion performance of small samples of molten caustic leached coal in such a manner that their performance in practical-scale equipment can be estimated and to compare this performance with that of the parent or feed coal. Standardized tests were to be conducted in chemical laboratories, while specialized tests were to be conducted using a thermogravimetric analyzer. Combustion kinetics for various temperatures, residence times and oxygen partial pressures were to be conducted in the drop tube furnace, and limited combustion tests were to be conducted in a small combustor. During this contract, methods were developed on the thermogravimetric analyzer for deriving devolatilization, thermal and burning curves for the test coals. Devolatilization and combustion tests were completed in the drop tube furnace, and thermogravimetric analysis of coal samples was completed to determine thermal, devolatilization, and burning analyses and char reactivity. Combustion testing was done in the small combustor, and particulate sampling was done. Final test reports were prepared, and this subtask was closed.

3.9 METHANE ACTIVATION

The objective of this research is to acquire data relating to the PETC methane-to-gasoline process at reactor pressures greater than one atmosphere. Site preparation, in Room 116L, Building 83, for the methane unit was completed, including the fabrication of a confined area to provide adequate ventilation using the existing system. The design of the unit was completed, and a P&ID was developed. Process equipment and instrumentation were specified.

END

**DATE
FILMED**

3 / 23 / 92