MARTIN MARIETTA

Preliminary Decommissioning Study Reports

Volume 5: Molten Salt Reactor Experiment

F. J. Peretz

September, 1984

Oak Ridge National Laboratory
Oak Ridge, Tennessee 37830

operated by
Martin Marietta Energy Systems, Inc.
for the
DEPARTMENT OF ENERGY

OPERATED BY
MARTIN MARIETTA ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

Received by OCTI

FEB 21 1992

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.
NTIS price codes—Printed Copy: A10 Microfiche A01

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

September 1984

ORNL/M--1922

DE92 008115

Engineering Division

PRELIMINARY DECOMMISSIONING STUDY REPORTS

Volume 5: MOLTEN SALT REACTOR EXPERIMENT

F. J. Peretz

Approved by:

F. J. Peretz 9/21/84
F. J. Peretz, Principal Engineer, Engineering Division

N. W. Durfee 9/21/84
N. W. Durfee, Project Engineer, Engineering Division

T. E. Myrick 9/21/84
T. E. Myrick, ORNL Surplus Facilities Management Program

Prepared for U.S. Department of Energy
under U.S. Government Contract DE-AC05-84OR-21400

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED *CR*

TABLE OF CONTENTS

	<u>Page</u>
LIST OF FIGURES.....	v
LIST OF TABLES.....	vii
1. INTRODUCTION.....	1
2. FACILITY DESCRIPTION.....	2
2.1 Location and Adjacent Facilities.....	2
2.2 Physical Description of Facility.....	10
2.2.1 Facility History.....	10
2.2.2 Reactor System.....	13
2.2.3 Fuel, Flush and Coolant Salts.....	16
2.2.4 Fuel Processing System.....	16
2.2.5 Building 7503.....	22
2.2.6 Site and Peripheral Facilities.....	28
2.3 Summary of Radiological Characterization.....	30
2.3.1 Fuel and Flush Salts.....	30
2.3.2 Reactor and Process Cells.....	38
2.3.3 Building 7503.....	42
2.3.4 Site.....	43
3. DECOMMISSIONING ALTERNATIVES ASSESSMENT.....	44
3.1 Issues and Alternatives for Fuel Disposal.....	44
3.1.1 Selection of Disposal Site.....	44
3.1.2 Physical Form of MSRE Wastes.....	47
3.1.3 Fluorination of Uranium.....	49
3.1.4 Summary of Fuel and Flush Salt Disposal Issues.....	51
3.2 Issues and Alternatives for Cell Decommissioning.....	52
3.2.1 Entombment.....	52
3.2.2 Decontamination for Reuse.....	53
3.2.3 Dismantlement and Excavation of Cells.....	54
3.3 Decommissioning Alternatives for Building 7503.....	55
3.4 Decommissioning Alternatives for Site Facilities.....	56
4. RECOMMENDED ACTIONS AND PLANNING ASSUMPTIONS.....	57
4.1 Fuel and Flush Salts.....	57
4.1.1 Entombment of the Fuel and Flush Salts.....	57
4.1.2 Salt Disposal at WIPP.....	57
4.1.3 Processing into an Alternate Waste Form.....	58
4.1.4 Storage and Conversion of ²³³ U at Building 3019.....	59
4.1.5 Planning Basis Assumptions for Fuel and Salt Disposal.....	61
4.2 Facility Decommissioning.....	62
4.2.1 Cells.....	62
4.2.2 Building 7503.....	63
4.2.3 Site.....	64

5. COST AND SCHEDULE ASSUMPTIONS.....	65
5.1 Fuel and Flush Salt Disposal.....	65
5.2 Facility Decommissioning.....	66
5.3 Recommendations for Long-Range Plan.....	66
6. REFERENCES.....	69

LIST OF FIGURES

<u>No.</u>	<u>Title</u>	<u>Page</u>
1.	First floor plan of Building 7503 (852 ft elevation).....	3
2.	Basement floor plan of Building 7503 (840 ft elevation).....	4
3.	Building 7503 elevations.....	5
4.	Simplified sketch of the MSRE reactor system.....	6
5.	Location of the MSRE at the Oak Ridge National Laboratory.....	7
6.	Site plan of the MSRE complex.....	8
7.	Rear view of Building 7503 during MSRE construction.....	9
8.	Interior of the reactor cell during construction.....	14
9.	Interior of the drain tank cell during construction.....	15
10.	Simplified flowsheet of the MSRE fuel processing system.....	18
11.	Interior of the fuel processing cell during construction.....	19
12.	Simplified flow diagram of the MSRE distillation experiment....	21
13.	Interior of the spare cell during installation of the distillation experiment.....	23
14.	Predicted radiolytic fluorine production in cc/h at S.T.P. as a function of time.....	37
15.	Logic diagram showing decisions needed for determining methods for the MSRE fuel and flush salts.....	45

LIST OF TABLES

<u>No.</u>	<u>Title</u>	<u>Page</u>
1.	Auxiliary cell dimensions.....	26
2.	Inventories of uranium and plutonium in the MSRE salts....	31
3.	Calculated radioactivity of heavy nuclides in MSRE salts..	32
4.	Calculated fission product activities in MSRE salts.....	33
5.	Radiation levels measured in 1977 using an ionization chamber.....	40
6.	Ten year budget for \$30 million spread over an empirical bell curve.....	67

PRELIMINARY DECOMMISSIONING STUDY REPORTS
VOLUME 5
MOLTEN SALT REACTOR EXPERIMENT

1.0 INTRODUCTION

The Molten Salt Reactor Experiment (MSRE) is one of approximately 76 facilities currently managed by the ORNL Surplus Facilities Management Program (SFMP). This program, as part of the DOE national SFMP, is responsible for the maintenance and surveillance and the final decommissioning of radioactively-contaminated surplus ORNL facilities. A long range planning effort is being conducted that will outline the scope and objectives of the ORNL program and establish decommissioning priorities based on health and safety concerns, budget constraints, and other programmatic constraints. In support of this SFMP planning activity, preliminary engineering assessments are being conducted for each of the ORNL surplus facilities currently managed under the program. These efforts, in general, are designed to:

- (1) provide an initial assessment of the potential decommissioning alternatives, (2) choose a preferred alternative and provide a justification for that choice, and (3) provide a preliminary description of the decommissioning plan, including cost and schedule estimates. Because of several issues which cannot be evaluated quantitatively at this time, this report on the MSRE does not select a "most probable decommissioning mode" but rather discusses the issues and representative alternatives for disposal of the MSRE fuel salts and decommissioning of the facility. A budget and schedule representative of the types of activities likely to be required is also suggested for preliminary use in the SFMP Long Range Plan.

2.0 FACILITY DESCRIPTION

The Molten Salt Reactor Experiment was an 8 MW (thermal) fluid-fueled reactor, operated between 1965 and 1969 to demonstrate the molten salt breeder concept for commercial power generation. Installed in Building 7503 (Figs. 1, 2 and 3), the reactor fuel salt was circulated through the core assembly and into the primary heat exchanger (Fig. 4). Heat was transferred to a secondary salt loop and discharged to the atmosphere in a forced-air radiator and stack assembly. The ^{233}U fluoride fuel salt used in the second operating campaign, as well as a salt batch used to flush residual fuel from the reactor, remain in the fuel and flush drain tanks. Most of the reactor system and fuel processing equipment remains in place, as do several salt distillation and handling experiments. Office, shop and storage space throughout the MSRE complex is being used and maintained by several ORNL Divisions for a variety of purposes. Periodic maintenance and surveillance is conducted, funded by the ORNL Surplus Facilities Management Program.

This report provides a summary description of the MSRE facilities and directs the reader to the appropriate referenced documents for more detailed information.

2.1 Location and Adjacent Facilities

The Molten Salt Reactor Experiment is located on Melton Valley Drive (Fig. 5) about one-half mile south of the Laboratory's Bethel Valley facilities, in an area utilized primarily for experimental reactor facilities. The site plan of the MSRE complex is shown in Fig. 6. The main reactor building (Building 7503, Fig. 7) houses the reactor cells and includes the radiator stack, blower house, and vent house. Other buildings on the site include a one-story office building (7509), sub-stores (7507), field

Fig. 1. First floor plan of Building 7503 (852 ft elevation).

Fig. 2. Basement floor plan of Building-7503 (840 ft elevation).

Fig. 3. Building 7503 elevations.

ORNL-DWG 63-1209R

Fig. 4. Simplified sketch of the MSRE reactor system.

Fig. 5. Location of the MSRE at the Oak Ridge National Laboratory.

Fig. 6. Site plan of the MSRE complex.

Fig. 7. Rear view of Building 7503 during MSRE construction.

service shop (7516), and the diesel generator house (7555). Also shown on Fig. 6 are the plant cooling tower (7513) and the off-gas filter house (7511), blowers, and stack (7512). The HFIR Access Road runs just east of the MSRE, leading to the HFIR-TRU-TURF-complex about 1000 ft to the south. A LLW (formerly called ILW) pumping station (7567) is just west of the complex, and LLW collection tank WC-20 is across Melton Valley Drive. The NSPP (formerly HRE) is located about 1500 ft west of the MSRE. A future waste disposal area (SWSA 7) is being considered for the area just southeast of the MSRE complex.

2.2 Physical Description of Facility

2.2.1 Facility history. Most of the facilities used by the MSRE were constructed for the Aircraft Nuclear Propulsion (ANP) program during the 1950s. The original Building 7503, north of the present column line 6, (see Fig. 1) was designed and constructed in 1951¹ to house the Aircraft Reactor Experiment (ARE). The original design included a conventional cell bank, providing adequate flexibility to accommodate the significant changes being made to the ARE concept in the early 1950s. The ARE core was located in what is now designated the maintenance practice cell, with the heat removal system in the block of four cells (then a single large cell) between column lines 3 and 5. The ARE was operated for nine days in November 1954² at power levels up to 2.5 MW, accumulating about 100 MW-hr of operation. It was dismantled immediately after operation to accommodate construction of the Aircraft Reactor Test (ART) in Building 7503.

In contrast to the ARE, the ART design involved a fairly complex layout, intended to represent geometries and airflow patterns which would be encountered in an aircraft installation. The ART was to be a 60 MW, fluid-fueled, molten-salt reactor with a sodium-cooled reflector. Building 7503

was extended to the current reactor cell and radiator stack, and many of the support facilities were added, including the blower house and diesel generator house. A curved spectroscopy tunnel was also added to building 7503 southwest of the reactor cell for shielding studies.

In September 1957, the ANP program was sharply reduced and the ART was cancelled before it was completed. The design and construction progress of the ART is well documented in the ANP Quarterly Report for the following period.³ A small program investigating the use of molten salt technology for commercial power breeder reactors then absorbed much of the manpower resources left from the ANP. In 1961, construction began on the 8 MW (originally to be 10 MW) Molten Salt Reactor Experiment, using the building and much of the support equipment left over from the ART.

The design of the MSRE is well documented⁴ and is summarized in the following sections of this report. The MSRE first went critical on June 1, 1965, using highly enriched $^{235}\text{UF}_4$ fuel dissolved in a mixture of LiF and BeF_2 salts. Operation with the initial fuel continued until March 1968, accumulating 72,441 MW-hr of operation. In August 1968, the ^{235}U fuel was removed from the fuel salt and replaced with a charge of ^{233}U . A second phase of operation began in October 1968. ^{239}Pu was later added to the ^{233}U fuel. Reactor operation was completed on December 12, 1969, with 33,296 MW-hr accumulated in the second phase.

Following reactor shutdown, the fuel salt was drained into the two fuel drain tanks, and a flush salt was run through the reactor and drained into the flush salt tank. The coolant salt was likewise drained into the coolant drain tank. All salts were allowed to freeze, control rods were locked into the core, and instrumentation was locked out to prevent reactor restart. A post-operative examination was conducted in the fall of 1970⁵

to inspect the reactor system and examine material specimens. Samples taken included the sampler-enricher capsule cage from the fuel pump bowl, the graphite sample specimens and holder, a 2 in. graphite moderator bar from the core, and specimens from the primary heat exchanger shell and tubes. The control rod drives were disconnected and left in the reactor cell and the core was sealed with a 10 in. blind flange. Two freeze flanges were also removed from the drain tank cell. In all cases, heaters and wiring were disconnected as necessary to gain access and left on the cell floors.

A surveillance program^{5,6} was then established for the inactive MSRE. This program includes periodic reheating of the fuel salt to recombine radiolytic fluorine gas. All MSRE equipment not required for the surveillance and reheat program or for possible future operation of the fuel processing system was declared surplus and made available for salvage. The most notable items removed include the coolant salt pump, some of the external coolant salt piping, the process computer, and a large part of the instrumentation designated surplus. Several ORNL Divisions, particularly the Health & Safety Research Division, began to occupy space at the facility.

A study of options for disposal of the MSRE salts⁷ was conducted in 1971, recommending that the salts remain frozen in the drain tanks until waste disposal requirements could be better defined. A decommissioning study⁵ for the facility following fuel removal was conducted by the Operations Division in 1977, costing both entombment of the reactor cell and removing all reactor components to the burial ground, leaving a facility available for reuse. Upon establishment of the ORNL SFMP, a reassessment of fuel disposal option was conducted⁸, with the same recommendations. Detailed

evaluation of waste forms and fuel processing flow sheets is now planned for 1985⁹.

2.2.2 Reactor system. The flow sheets and equipment for the fuel and coolant salts were kept as simple as possible to ensure maximum reliability and minimize maintenance. The flow of fuel and coolant in the reactor, coolant and drain tank cells is shown schematically in Fig. 4. The fuel salt circulated from the fuel pump, through the reactor core assembly, through the heat exchanger, and back to the pump. The fuel and flush drain tanks, with their interconnecting salt piping, were also considered part of the primary system. The coolant salt flowed from the coolant pump, through the heat exchanger, through the radiator tubing, and back to the pump. The secondary system also included the coolant drain tank. The radiator, which ran incandescent, discharged heat through the stack via a forced air stream. Most reactor and coolant components in contact with salts was constructed of INOR-8 (Hastelloy-N). Because gasket and seal materials degraded rapidly when in contact with hot, molten salts, plugs of frozen salt were used for seals in gas-cooled freeze valves and freeze flanges. Details of all equipment items, including support equipment such as the sampler-enricher, can be found in the MSRE Design and Operations Report⁴.

Despite the simple flow sheets used for the primary and secondary loops, the reactor and drain tank cells are quite cluttered (Figs. 8 and 9). MSRE systems and equipment are complicated by the following factors: (a) A flow blockage resulting from a plug of frozen salt could cause unacceptable consequences ranging from loss of salt circulation and reactor heat removal, to inability to drain the reactor or to direct damage to pumps or other components. Therefore, all salt piping and equipment were provided with a high reliability system of heaters and furnaces ensuring that the

Fig. 8. Interior of the reactor cell during construction.

Fig. 9. Interior of the drain tank cell during construction.

salt remained well above the melting point of about 840°F. In addition to the heaters themselves, the power circuits and thermocouples for verification of heater operation constituted a large fraction of both in-cell and auxiliary equipment. (b) Shielding considerations and the use of a modified structure left from the abandoned ART project resulted in a relatively complex physical layout. (c) Remote maintenance capabilities further restricted layout possibilities in the reactor and drain tank cells. (d) Inert gas and air systems were required for a cover gas over the salt, coolant for freeze valves and flanges, leak detection, and inert cell atmospheres. Exhaust and off-gas systems added further to the number of air and gas lines. (e) Steam domes and thimbles, in which water is boiled by decay heat, were used to cool fuel drain tanks. Further details on these reactor support systems can be found in the references.^{4,5}

2.2.3 Fuel, flush and coolant salts. The fresh MSRE fuel salt was a eutectic mixture of 64.5 mol % LiF, 30.3 mol % BeF₂, 5.0 mol % ZrF₄, 0.13 mol % UF₄⁷. Fission products accumulated during reactor operation, and plutonium was both added to the fuel late in the second operating phase and accumulated from capture of neutrons by ²³⁸U. The flush salt is a mixture of 66 mol % LiF and 34 mol % BeF (now with about 4% by volume of fuel salt mixed in),³ and the coolant salt is similar. The eutectic liquidus (melting point) of these salts is about 840°F, and reactor operating temperatures were about 1200°F. Additional physical properties of the salt can be found in the references^{7,8}. Current radionuclide inventory estimates and fluorine production rates are summarized in Sect. 2.3.1.

2.2.4 Fuel processing system. The MSRE fuel processing system was installed, mostly in the fuel processing cell, to serve three major functions: (1) Fresh salt mixtures were added to the fuel storage tank using

salt addition stations above the cell and then transferred to the reactor systems. (2) Oxides formed in the salt during reactor operation as a result of air and moisture inleakage, and which could precipitate from the molten salt solutions, were converted back to fluorides by hydrofluorination. (3) Uranium was removed from the salt by fluorinating UF_4 to volatile UF_6 , and the vapor collected on NaF pellets in traps for recovery.

The basic flow sheet for the fuel processing system (as modified for fluorination in 1968) is shown in Fig. 10, and the cell interior is shown in Fig. 11. A detailed description is given in the Fuel Handling and Processing Plant Design and Operations Report.¹⁰ Major components include the fuel salt storage tank, the salt addition and sampling system, the high-temperature NaF bed, NaF absorbers located in a cubicle in the high bay area, the cold trap (not shown in Fig. 10) and caustic neutralizer tank, the fluorine disposal systems, and the off-gas system. Heaters, furnaces, insulation, and the associated thermocouples and power circuits add to the complexity of equipment in the system. Most of the fuel processing equipment in contact with salt or corrosive gases is constructed of INOR-8, with monel and stainless steel used in certain applications. The NaF traps were fabricated of carbon steel.

Hydrofluorination of oxides in the fuel salt was conducted by purging salt in the fuel storage tank with HF gas in a H_2 reducing atmosphere (H_2 to HF ratio of 10:1) to reduce corrosion. Oxides were reconverted to fluorides, liberating water vapor. The gas then passed through the high temperature (750°F) NaF trap for removal of chromates, which could plug piping. Water vapor was collected and measured in the cold trap. Excess HF was neutralized with KOH in the caustic scrubber, and the gas stream was exhausted

Fig. 10. Simplified flowsheet of the MSRE fuel processing system.

Fig. 11. Interior of the fuel processing cell during construction.

through the off-gas system. Other components were valved off during hydro-fluorination. The process was stopped when water collection in the cold trap ceased, and the system was purged with helium.

Pure fluorine gas was used for fluorination of uranium from the salt at the end of an operating campaign. Again, the gas was bubbled through the salt and the 750°F NaF trap collected chromates; niobium, and ruthenium also volatilized in the process. The gas stream was then routed to the NaF absorbers (instead of the cold trap) where UF_6 was collected in the traps at 200°F. Fluorine in the off-gas was reacted with an aqueous KI-KOH solution in the caustic scrubber and then routed into the off-gas system.

The fuel processing off-gas system, located in the spare cell adjacent to the fuel processing cell, included a mist filter, a soda-lime trap for final fluoride removal, charcoal traps for removal of iodine and other fission products and high efficiency filters for particulate removal. Flame arresters were installed where this off-gas was mixed with air streams prior to discharge through the stack to mitigate potential fire hazards due to mixing hydrogen and air.

Also installed in the spare cell is an experiment operated in May 1969 to demonstrate the distillation of lithium, beryllium and zirconium fluoride salts from the bulk of the fission product fluorides.¹¹ This process, which also recovers uranium fluorides, would have separated fuel and carrier salt from most of the fission product neutron poisons, allowing recycle of the fuel salt. The single stage distillation experiment consists of a feed tank, a still pot and condenser, a condensate receiver tank, a sampler, and the usual heaters, thermocouples, insulation, cover gas systems, etc. (Fig. 12). Most of the in-cell equipment was preassembled and mounted on a single rack for ease of installation. A photograph of the

ORNL DWG 70-6280

Fig. 12. Simplified flow diagram of the MSRE distillation experiment.

experiment installed in the spare cell is shown as Fig. 13. A containment box for valves, vacuum pumps and instrumentation is located in the high bay above the cell, as are the power and control panels. After completion of the experiment, all electrical and pneumatic lines into the cell were cut and sealed, the sampler (which was also in the high bay) disconnected and taken to the burial ground, and the valve extension handles coming up from the cell cut flush with the high bay floor. The in-cell equipment remains in place, and the containment box and electrical panels are still in the high bay.

About 90 l of fuel carrier salt was kept in the fuel storage tank in the fuel processing cell for use in the distillation experiment after the 1968 fluorination campaign. Only about 12 l of this salt was successfully transferred into the distillation experiment in the spare cell, where it mixed with about 2 l of unirradiated salt already present in the distillation equipment. As a result, 78 l (2.7 ft^3) of fuel carrier salt remains frozen in the fuel processing cell and about 14 l of 86% fuel carrier salt is frozen in various parts of the distillation experiment in the spare cell.¹² Speculation as to the cause of the inability to transfer all of the salt out of the fuel storage tank includes the possibility of a hole having corroded through the salt outlet dip leg at the 2.7 ft^3 level; if so, removal of the remaining salt may prove difficult.

2.2.5 Building 7503. The MSRE reactor building is constructed of corrugated asbestos (transite). It is divided into a high bay west of column line C and a low-roof area east of column line C (Figs. 1 and 2). The high bay is 42 ft wide, 157 ft long and 33 ft high, and is served by a 30-ton bridge crane and a secondary bridge crane with 3- and 10-ton hoists. Most of the building has a first floor at an elevation of 852 ft and a basement

Fig. 13. Interior of the spare cell during installation of the distillation experiment.

floor at 840 ft. The present building is the result of a series of additions and modifications in the 1950s (Sect. 2.2.1), and, as a result, cell dimensions and reactor support areas are often irregular.

All of the reactor and support cells are located under the high bay. The MSRE reactor cell, a modification of the ART reactor cell, is constructed of a tank within a tank. The annulus is filled with water and magnetite sand, and the cell is covered with concrete shield plugs and roof beams. The reactor vessel itself, 5 ft diameter by 8 ft high containing a 55 in. diameter by 64 in. high bare graphite core structure, sits near the south end of the cell interior, with the heat exchanger to the north and the fuel pump to the east (Fig. 2). The reactor vessel is surrounded by a thermal shield, constructed of 1-in. stainless steel plate with a 14-in. annulus filled with water and 1-in. diameter carbon steel balls. The inside of the shield is lined with 6 in. of high temperature insulation forming the reactor tank furnace.. Details of the reactor, shield tank, heat exchanger, and fuel pump can be found in the MSRE design report.⁴

The inner vessel of the reactor cell structure, called the "reactor cell", is 24 ft in diameter and 33 ft in overall height, with a hemispherical bottom and flat top. It is made of carbon steel, generally about 2 in. thick. The reactor cell vessel is enclosed by the shield tank vessel, 30 ft in diameter by 35.5 ft high, made of 3/8 in. to 3/4 in. steel and having a flat bottom resting on a 2.5-ft thick concrete foundation. The resulting annulus, about 3 ft thick, is filled with magnetite sand and water for shielding. The region beneath the skirt, which supports the reactor cell inside the shield tank, is filled only with water, and the top 6 ft of the annulus is filled with a ring of magnetite concrete. Shield blocks cover the cell, with an 11-gauge stainless steel seal membrane welded to the cell

wall between the block layers and the roof beams. Again, further details on the reactor cell can be found in the MSRE design report.⁴

Other cells and structures are of a standard concrete construction. The coolant cell, southwest of the reactor cell, consists of a coolant pump zone at the top, a radiator zone between, and the drain tank zone at the bottom. Wall thicknesses vary but are typically about 24 in. The cell is covered with two layers of shield blocks. The special equipment room east of the coolant cell includes the reactor component cooling air system and a sump which is the low point of the facility. The rest of the reactor area is divided into electrical and other service areas, some of which are quite irregular in shape as a result of modifying ART structures for use by the MSRE.

The drain tank cell was dug out to a floor elevation of 814 ft northwest of the reactor cell. The cell is 17 ft, 7 in. wide by 21 ft, 2 in. long and contains the two fuel drain tanks and one flush salt drain tank. Walls are heavy reinforced concrete, ranging in thickness from 3 ft to nearly 5 ft. Interior corners are beveled, and the cell is lined with stainless steel. Concrete shield blocks and roof beams, with an 11-gauge stainless steel membrane between, cover the cell at roughly the basement floor level. An open pit over the blocks is seen from the first floor level.

The other cells, dating back to the original ARE building, are of regular size, layout, and concrete construction. Dimensions of these cells are tabulated in Table 1. Each cell is covered with concrete plugs, forming a flat floor at the first floor level. Basement areas around these cells are used for electrical and other service functions. The basement corridor west of the decontamination and fuel processing cells is filled with dry stacked block. An induction regulator cell pit was dug beneath the

Table 1. Auxiliary cell dimensions.

Name of Cell	Location		Inside Dimensions		Floor Elevation (ft-in.)	Concrete Wall Thickness				Thickness of Top Blocks (in.)
	N - S Columns	E - W Columns	N - S x E - W (ft-in.)	Elevation (ft-in.)		N (in.)	S (in.)	E (in.)	W (in.)	
Fuel Processing Cell	4 - 5	A - B	12'-10"x14'-3"	831'-0"	18	44	18*	12*	48	
Decontamination Cell	3 - 4	A - B	15'-0"x14'-3"	832'-6"	18	13	18	12	30	
Liquid Waste Cell	2 - 3	A - B	15'-0"x21'-0"	828'-0"	18	18	18	18	30	
Remote Maintenance Cell	2 - 3	C - D	13'-0"x21'-0"	831'-0"	18	18	18	18	30	
Hot Storage Cell**	3 - 4	C - D	15'-0"x14'-3"	832'-6"	13	18	12*	18	30	
Spare Cell	4 - 5	C - D	13'-6"x14'-3"	831'-0"	18	12	12	18*	30	

*Plus additional stacked blocks as required.

**The hot storage cell is lined with 11 gauge SS to the elevation of 836'-6".

basement floor level east of the maintenance practice and liquid- waste cells. Both basement and first floor levels on the low roof side of the building, east of column line C, are used for office, shop, and laboratory functions. Layouts of these areas are shown in Figs. 1 and 2, and usage is generally obvious. A containment wall separates the high bay from the first floor personnel areas east of column line C.

Several building extensions were built, mainly on the south end of the structure. A 36 ft by 43 ft concrete block blower house extends west of the reactor and coolant cells. Exterior walls are louvered to provide air intakes to the two axial main coolant blowers and the two axial annulus blowers. The main air flow passed through the radiator and out a 10-ft diameter, 70-ft tall steel radiator stack south of column line B. Air flow was also maintained in an annulus between the radiator and the coolant cell structure to prevent heat damage. A remote maintenance control room is built into the west wall above the first floor between columns 6 and 7. Shielded with up to 3.5 ft of concrete on the cell side and with standard construction to the west, this room was used to remove shield blocks and insert a maintenance shield over the reactor and drain tank cells. Access is obtained with an outdoor stairway along the north end of the blower house. A service tunnel extending in an arc from the southeast end of the basement at a floor elevation of 833 ft, 3 in. was originally constructed as a spectroscopy tunnel for the ART and served only minor functions for the MSRE.

2.2.6 Site and peripheral facilities. This section describes facilities in the MSRE complex which are physically separate from Building 7503 or are assigned an individual building number.*

Several site facilities provided direct support to reactor systems. The plant cooling tower (7513), sized to discharge about 3.6 million BTU/hr, is located southwest of the reactor building. The diesel generator house (7555) is located west of the reactor building; a switch house connects the two buildings. The diesel house is a 30 ft by 72 ft corrugated asbestos structure housing two 1200 rpm engines with 300 kw generators and a third engine with a 1200 kw nameplate generator configured for 300 kw operation. The diesel house also contains air compressors, air and helium tanks, and batteries for the diesels. A fuel tank is located north of the diesel house.

The vapor condensing tanks, located southeast of the reactor, were installed to limit reactor cell pressures which otherwise could have increased if a major reactor accident damaged the reactor cell tank and caused the water in the cell annulus to boil. This system consists of a vertical, below-grade, 10 ft diameter by 23 ft tall vapor condensing tank and a horizontal 10 ft diameter by 66 ft long gas retention tank, connected to the reactor cell by a 30-in. diameter duct. The gas retention tank is set approximately at the original grade level and is covered with a mound of earth. The condensing system was never used.

Several site facilities were part of the reactor and building ventilation systems. The supply air filter house, a 12 ft by 20 ft steel structure

* Building numbers are shown incorrectly on several ORNL maps. For example, stack 7512 is sometimes shown as the radiator stack (actually part of Building 7503) rather than as the off-gas stack.

west of the reactor building between column lines 2 and 3, contains filters and steam heating coils for reactor bay inlet air. A large duct connects this structure to the reactor high bay. Off-gas from the primary fuel pump bowl, and other streams which could have contained fission products, were routed through a charcoal trap cell located south of the reactor building near the radiator stack. The bed is located in a 10 ft diameter pit, with 14 in. thick concrete walls extending down to an elevation of 823 ft 9 in. The pit is filled with water to the 846 ft level and is covered with at least 5.5 ft of barytes concrete shielding. An adjacent valve pit serves the charcoal bed and other ventilation lines.

The charcoal bed exhaust and all containment exhaust is then routed through the filter house (7511), blowers, and stack (7512). The filter house is a 26.5 ft by 18.75 ft pit with 1 ft thick concrete walls and with caulked 18 in. thick concrete roof plugs at the 857 ft elevation. The pit is divided into three sections, each with an independent train of roughing and HEPA filters. The stack is steel, 3 ft in diameter and 100 ft tall. Two 21,000 cfm blowers are located near the base of the stack.

Several general purpose structures were built at the site. The Molten Salt Reactor Office Building (7509) is a 43 ft by 87 ft one-story concrete block structure east of the reactor, connected to the main building by a corridor between column line 6 and 7. A stand-alone, 32 ft by 74 ft steel substores building (7507) is located west of the south end of the reactor building, and a similar but larger field service shop (7516) is near the northwest corner of the site. The site is surrounded by a security fence, and the normally unoccupied Sentry Post No. 19 (7568) is at the nearby intersection of Melton Valley and HFIR Access Roads.

Utilities serving the SRE site include a 6 in., 250 psig steam line, a 12 in. potable water main with a 6 in. backup from Building 7500 (combined)

capacity of 4000 gpm)⁴; a septic tank and drain field at the western end of the site; and two 13.8 kv electrical power lines. Power is distributed through a 1500 kva, 13.8 kv to 480 v process transformer.

2.3 Summary of Radiological Characterization

2.3.1 Fuel and flush salts. Three salt batches remain at the MSRE. The fuel salt is divided between the two fuel drain tanks, with 2480 kg in FD-1 and 2170 kg in FD-2⁷. All 4290 kg of the flush salt is stored in the flush salt tank, and the 1620 kg of coolant salt is stored in the coolant drain tank south of the reactor cell. The coolant salt contains only trace amounts of radioactivity, and the radiological hazards discussed here do not apply. However, the chemical composition of the coolant salt is similar to the fuel and flush salts, and all non-radiological considerations apply to the coolant salt as well.

The fuel salt contains the ^{233}U fuel charge added after the original ^{235}U charge was fluorinated out, a smaller amount of plutonium as a result of irradiation of ^{238}U in the first reactor operating phase and the addition of PuF_3 late in the second operating phase, and fission products from both operating phases. The flush salt contains about 4% fuel salt by volume⁷ as a result of mixing flush salt with residual fuel salt in the reactor loop on about eight separate occasions. Fuel and fission product contributions to the flush salt varied with each rinse, as the concentrations in the fuel salt varied throughout reactor operation. Calculated fuel quantities and fuel and fission product activities in the fuel and flush salts are given in Tables 2, 3, and 4. Fission product decay is described by extrapolating previously reported data^{7,14} to 1984, 1990, and 2000. Decay of the fuel isotopes is not significant during this period, and fuel activities are not extrapolated. As of 1984, most fission products other than ^{90}Sr and ^{137}Cs ,

Table 2. Inventories of uranium and plutonium in the MSRE salts

		<u>Fuel Salt</u>	<u>Flush Salt</u>	<u>Total</u>
Uranium (kg):	^{233}U	30.82	0.19	31.01
	^{234}U	2.74	0.02	2.76
	^{235}U	0.85	0.09	0.94
	^{236}U	0.04	0.00	0.04
	^{238}U	2.01	0.19	2.20
	Total U	36.46	0.49	36.95
Plutonium (g):	^{239}Pu	657	13	670
	^{240}Pu	69	2	71
	Other Pu	2	0	2
	Total Pu	728	15	743

Table 3. Calculated radioactivity of heavy nuclides in MSRE salts^a

Nuclide	Half-life (years)	Inventories (curies)	
		Fuel Salt	Flush Salt
²⁰⁸ Tl	b	58	0.4
²¹² Po	b	102	0.6
²¹² Bi	b	160	1.0
²¹² Pb	b	160	1.0
²¹⁶ Po	b	160	1.0
²²⁰ Rn	b	160	1.0
²²⁴ Ra	b	160	1.0
²²⁸ Th	b	160	1.0
²³² U	72	156	1.0
²³³ U	1.62×10^5	370	2.3
²³⁴ U	2.47×10^5	19	0.1
²³⁵ U	7.13×10^8	0	0.0
²³⁶ U	2.39×10^7	0	0.0
²³⁸ U	4.51×10^9	0	0.0
²³⁸ Pu	86.4	5	0.1
²³⁹ Pu	24,390	45	0.9
²⁴⁰ Pu	6,580	18	0.5
²⁴¹ Pu	13.2	227	4.5
²⁴¹ Am	458	3	0.1
Total		1960	16

^a Activities as of January 1977.

^b Activities are in secular equilibrium, decreasing with the 72-y half-life of ²³²U.

Table 4. Calculated fission product activities in MSRE salts^a

Nuclide	Half-life (y)	Activities (curies)				
		Jan. 1972	Jan. 1977	Jan. 1984	Jan. 1990	Jan. 2000
⁹⁰ Sr	28.1	12,800	11,300	9,520	8,210	6,420
⁹⁰ Y	0.0	12,800	11,300	9,520	8,210	6,420
¹⁰⁶ Ru	1.0	1,820	58	0.4	0	0
¹⁰⁶ Rh	0.0	1,820	58	0.4	0	0
¹²⁵ Sb	2.7	396	110	18.2	4	0
^{125m} Te	0.16	185	52	8.6	2	0
¹³⁷ Cs	30	10,700	9,500	8,110	7,060	5,600
^{137m} Ba	0.0	9,970	8,880	7,570	6,580	5,220
¹⁴⁴ Ce	0.78	20,400	240	0.48	0	0
¹⁴⁴ Pr	0.0	20,400	240	0.48	0	0
¹⁴⁷ Pm	2.6	22,500	6,010	918	185	13
¹⁵¹ Sm	90	145	140	132	126	117
¹⁵⁴ Eu	16	32	26	19	15	10
¹⁵⁵ Eu	1.8	162	24	1.60	0	0
Totals		115,000	48,000	35,800	30,400	23,800

^aTotal in fuel and flush salts. Long-lived fission products are distributed 98.1% in the fuel and 1.9% in the flush salt.

and their short-lived daughters ^{90}Y and $^{137\text{m}}\text{Ba}^*$ have decayed to insignificant levels. Thus, the total fission product inventory is effectively decaying with the 30 y half-life representative of ^{90}Sr and ^{137}Cs .

Although ^{232}U is considered a contaminant of the ^{233}U , with an isotopic concentration of 222 ppm, its greater specific activity due to its shorter half-life causes it to represent a major fraction of the heavy element activity. The importance of ^{232}U is further enhanced by the decay of a chain of short-lived daughters, emitting six alpha particles and several high energy gamma rays. Daughters of the other heavy isotopes are sufficiently long-lived that their presence does not significantly contribute to the total activity. Thus, the presence of the ^{232}U "contaminant" accounts for 1276 Ci of the total 1960 Ci of heavy element activity.

A higher relative proportion of ^{235}U and ^{238}U to ^{233}U is present in the flush salt than in the fuel salt since the flush salt contains smaller concentrations of fuel, and thus a smaller percentage of uranium was fluorinated out of the flush salt than the fuel salt. Overall, about 1.9% of the total fission product activity is in the flush salt. Fission product compositions are assumed to be similar in both salts.

The major radiation emissions from the MSRE fuel are summarized below according to the type of radiation:

Beta Particles. The major sources of beta particles in the salts are ^{90}Sr and its daughter ^{90}Y , ^{137}Cs , the ^{232}U daughters ^{212}Pb and ^{208}Tl , and ^{241}Pu . Most of the beta energy is absorbed within the salt, creating internal heating rather than an external radiation dose. Calculations

* Often the 0.662 MeV gamma emitted by $^{137\text{m}}\text{Ba}$ is attributed directly to the decay of ^{137}Cs and the $^{137\text{m}}\text{Ba}$ metastable is state ignored.

indicate that beta decay contributed about 60% of the decay heat in 1977. Energy carried by neutrinos accompanying the beta decay is lost.

Gamma Rays. The most significant gamma emitters in 1977 were the ^{137}Cs daughter $^{137\text{m}}\text{Ba}$ (8,880 Ci of 0.662 MeV energy) and the ^{232}U daughter ^{208}Tl (58 Ci of 2.614 MeV energy). The former represents the greatest quantity of gammas by a wide margin; the latter the most penetrating radiation. Several other ^{232}U daughter products are of lesser significance. Gamma radiation largely escapes the salts, and is the major contributor to the external radiation dose. Although the $^{137\text{m}}\text{Ba}$ source produces the greatest dose rate unshielded, more shielding may be required to bring the dose rate from ^{208}Tl below 200 mrem/hr than would be required for the $^{137\text{m}}\text{Ba}$ source.

Alpha Particles. The most significant source of alpha particles is ^{232}U and its daughters ^{228}Th , ^{224}Ra , ^{220}Rn , ^{216}Po , ^{212}Po , and ^{212}Bi . The second most significant source is ^{233}U . Also of significance, particularly with respect to the "TRU" waste classification, are ^{238}Pu , ^{239}Pu , ^{240}Pu and ^{241}Am . Alpha energy is absorbed within the salts and contribute about 40% of the decay heat. No alpha radiation escapes the salt and containers, but the alpha source contributes to the neutron dose as discussed below. Sufficient transuranic alpha activity is present that, even if the uranium is removed, both the fuel and flush salts would be classified as transuranic waste.

Neutrons. All three of the major light elements forming the base salts, beryllium, lithium, and fluorine, undergo α, n reactions. Beryllium is a particularly efficient α, n target, and is used together with polonium or plutonium for the standard laboratory Po-Be and Pu-Be neutron sources. Both of these combinations are present in the fuel and flush salts, along with a variety of other combinations. In general, the α, n

process is not very efficient, and the number of neutrons generated per second is several orders of magnitude less than the number of alpha decays per second. Thus, the neutron dose rates from the unshielded salts would be considerably lower than the gamma dose. However, a shield designed to attenuate gamma radiation, such as a lead shield, may be ineffective for shielding neutrons. Additional care in shield design must be taken because of the presence of fissionable material in the salts. For example, placing a layer of hydrogenous material inside the shield to thermalize the neutrons and increase the shield effectiveness may also moderate and reflect neutrons back into the fuel, causing additional fissions, neutron multiplication (as with a subcritical assembly with a constant source) and other radiations. Thus, although the neutron presence is to first order of less significance than the gamma radiation, care must be exercised to ensure that the neutrons are dealt with properly.

A secondary consequence of radiation self-absorbed within the fuel salt is the generation of radiolytic fluorine gas. This subject is discussed in detail in the Ebasco report on fuel disposal options⁸. A plot of predicted fluorine production rates is excerpted from that report as Fig. 14. The fuel salt is still heated annually to near, but below, the melting point of the salt to recombine radiolytic fluorine. Fluorine production has not been observed in the flush salt.

A brief discussion of the physical and chemical behavior of the salts is given here as it relates to corrosion, chemical hazards, stability, and other factors which might influence decisions on whether to process the salts. These considerations apply to the coolant salt as well.

Dry frozen salt is basically a stable and non-corrosive material. Molten salt is corrosive; this subject is treated at length throughout the MSRE

Fig. 14. Predicted radiolytic fluorine production in cc/h at S.T.P. as a function of time.

literature. Corrosion rates for equipment used in relatively short duration processing campaigns can be tolerated. Highly corrosive conditions are created when frozen or molten salt is allowed in contact with moisture or other oxidants. Oxides are formed in the salts, and are insoluble when the salt is melted. HF gas is released when the salt is exposed to water. Currently, a dry helium cover gas is maintained over the salt in the storage tanks to prevent these problems from occurring due to contact with humid air. Cold salt is soluble in water; 1 g of fuel salt dissolves in about 80 g of water at 25°C. Lithium concentrations measured in this solution appear higher than the solubility quoted in the literature for pure lithium fluoride in water.

Gases such as HF resulting from allowing the salt to come in contact with moisture can present safety hazards to personnel. In addition, the salt itself is toxic. The toxicity of beryllium in particular is quite high; a limit for airborne levels of $4 \mu\text{g}/\text{m}^3$ has been reported⁷. The chemical toxicity of the fuel and flush salts is greatly exceeded by the radiotoxicity of the isotopes in the salts. Chemical toxicity should be considered, however, in handling the coolant salt.

2.3.2 Reactor and process cells. Radiological characterizations of the reactor, drain tank, and fuel processing cells are based primarily on post-operative investigations and on an inspection made as part of the 1977 decommissioning study⁵. These investigations have been reviewed as part of the preliminary radiological characterization conducted for this planning effort¹⁴. Radiation levels observed in 1977 have been tabulated and are shown in Table 5. A measurement of the tenth-value layer of lead made in 1977 indicates a gamma radiation energy corresponding to ^{60}Co as the pri-

Table 5. Radiation levels measured in 1977 using an ionization chamber

Location	Radiation Level (rad/h)
A. Measurements made in the area near fuel pump	
1. Seal pan level over fuel pump with shield plug removed	6
2. Seal pan level at southwest corner of hole in shield	1
3. Southwest corner of the hole in shield, even with the bottom edge of shield concrete	15
4. Approximately 3 ft below bottom of concrete at southwest corner of hole in shield	37
5. Southwest quadrant of pump bowl	140
6. Sampler-enricher nozzle	15
7. Southeast quadrant of pump bowl	45
8. Northwest corner of hole in shield even with the bottom edge of shield concrete	19
9. Pump bowl off-gas line (522)	160
10. North quadrant of pump bowl	250
11. Sampler-enricher spool piece	10
B. Measurements made in reactor cell above reactor vessel	
1. Bottom of shield plug	39
2. Core access nozzle at vessel	408
3. Bottom of hole down basket	960
4. Control-rod thimble at approximately 18" below basket	3,060
5. Core outlet nozzle	117
6. Core access flange	282

Table 5. (cont'd)

Location	Radiation Level (rad/h)
C. Measurements made in reactor vessel	
1. Top of flange	312
2. Approximately 2 1/2 ft below top of flange	1,050
3. Top of graphite	1,740
4. 1 ft below top of graphite	510
5. 2 ft below top of graphite	426
6. 3 ft below top of graphite	510
7. 4 ft below top of graphite	540
D. Measurements made in instrument penetration in guide tube 2	
1. At bottom	1,400
2. 6 in. from bottom	775
3. 12 in. from bottom	310
4. 24 in. from bottom	64

mary source¹⁴. If so, the values given in Table 5 would have decayed by a factor of 2.5 between 1977 and 1984 due to the 5.26 y half-life of ^{60}Co . An inventory of several thousand curies of ^{60}Co in the reactor cell is possible. An additional, less significant, source of activity in the reactor cell is residual flush salt which did not drain when the reactor was flushed and emptied. About 0.6% of the ^{233}U added to the fuel salt was transferred into the flush salt on the two separate occasions in which the flush salt was circulated after a fuel drain as part of the ^{233}U operating campaign. It can therefore be inferred that 0.3% of the fuel salt remained in the reactor loop after each drain. Assuming that 0.3% of the flush salt now remains in the reactor loop after the final flush of the system, an inventory of less than 0.1 Ci of heavy isotopes and about 2 Ci of fission products is possible. Isotope distributions would be as indicated in Tables 3 and 4.

Activity levels in the drain tank cell are, of course, dominated by the presence of the fuel and flush salts. No measurement of activity inside the cell but outside the tanks is possible as long as the salts remain in the tanks.

No significant characterization data is available for either the fuel processing cell or the spare cell. Operating histories^{11,15} and post-operative status reports¹² state that significant quantities of irradiated fuel carrier salt remains frozen in these cells. This carrier salt was left after fluorination of the fuel salt in 1968, and contains very little uranium. Plutonium concentrations, however, are nearly as high as in the salt now stored in the fuel drain tanks. Because of a shorter irradiation history, fission product concentrations should be lower, although on the same order of magnitude, than in the bulk of the fuel salt. About 78 l of

this salt remains in the fuel processing cell, and about 12 l is mixed with another 2 l of unirradiated salt in the spare cell. By comparison to ^{239}Pu and fission product inventories estimated to be present in the fuel salt in 1984, inventories spread between the fuel reprocessing cell and spare cell are likely to be on the order of 2 Ci of ^{239}Pu and 1000 Ci of mixed fission products. The plutonium concentration in this carrier salt far exceeds the limit for classification as transuranic waste. Other cells in the facility are clean or only slightly contaminated. Contamination levels in those cells have not been reported, but should pose few problems during decommissioning.

Surveys of the cells are complicated by the large shield blocks and the seal pans, and by the presence of fuel salt in the reactor, drain, process and spare cells. In addition to the radiological hazards, a considerable amount of asbestos insulation is present. Extensive health physics planning and supervision will be required when any work on the three major cells is performed.

2.3.3 Building 7503. Generally speaking, significant radiological hazards have been confined within the reactor and process cells, and the remainder of the building has been kept clean and open for uncontrolled access. A few minor exceptions have been noted in the preliminary radiological characterization¹⁴. The pit area seen above the drain tank cell from the high bay area is being used for storage of contaminated remote-manipulator arms and is designated a contamination zone. Drums of contaminated soil samples stored above the reactor cell also contribute to a slightly elevated background (< 1 mrad/hr). Measurements of low levels of radiation above the reactor and drain tank cells are difficult because of the strong radiation sources inside the cells. The sampler-enricher unit above the southeast

corner of the reactor cell, which leads into the cell, reads 2-5 mrad/hr despite heavy shielding.

Other areas of contamination in the building were generally isolated and well marked. In the basement, the room adjacent to the drain tank cell is known to contain low levels of contamination. The cell ventilation duct in the basement also contains low levels of contamination, with portable gamma spectroscopy indicating up to 30 mrad/hr present; due primarily to ^{137}Cs . None of the radiation sources outside the cells are of any consequence when compared to the sources inside the cells.

2.3.4 Site. Walkover surveys of the MSRE site and limited surface and subsurface soil corings were also conducted as part of the characterization¹⁴. Of the areas surveyed, only the immediate vicinity of the off-gas filter pit showed radiation levels exceeding 0.1 mrad/hr, with a maximum of 1.9 mrad/hr. These results correspond to expectations based on the facility operating history. Presumably, most interior surfaces of the off-gas system are contaminated, particularly upstream of and including the filter pit. Waste lines leading away from the MSRE are not known to have leaked, and are assumed to be in good condition. No site contamination concerns other than the filter pit area have been identified.

3.0 DECOMMISSIONING ALTERNATIVES ASSESSMENT

3.1 Issues and Alternatives for Fuel Disposal

The overall considerations and major decisions applicable to final disposal of the MSRE fuel and flush salts are shown as a logic diagram in Fig. 15.

Several key decisions can be grouped into three major issues: (1) the location of the final disposal site(s) for the fuel and for the fission products; (2) the physical form of the wastes to be disposed, and (3) whether the uranium is to be disposed of along with the other heavy elements and fission products or whether it will be separated from the other wastes and handled differently. Although each of these issues is affected by the other two, these three issues will be discussed separately in the following sections.

3.1.1 Selection of disposal site. This discussion will focus on three specific sites as representative of the handling requirements and degree of isolation associated with most sites which might be considered. The first site option is entombment of the fuel and flush salts in the drain tank cell at the MSRE. Considerations for options such as shallow land burial would parallel the evaluation of this alternative. The second site option is to ship the waste to the Waste Isolation Pilot Plant (WIPP) in New Mexico, or to a federal repository for commercial waste. Although the MSRE wastes, classified "commercial", may not be allowed at the "defense" waste WIPP, it is representative of deep geologic disposal, and waste acceptance criteria for the WIPP have progressed to a greater level of detail than criteria for the commercial repository. The third site option is storage at the "National ^{233}U Repository" in Building 3019 at ORNL. This site option represents others involving holding the fuel material for future use or additional processing. The current approach of custodial storage at the

Fig. 15. Logic diagram showing decisions needed for determining disposal methods for the MSRE fuel and flush salts.

MSRE site is not a permanent disposal option. Options for hydrofracturing the wastes at ORNL are in a broad sense similar to processing the salt to an alternate waste form and disposing of the waste at WIPP. Major differences between the hydrofracture and WIPP approach involve transportation and waste barrier forms, but the degree of isolation and handling in general is similar. Hydrofracture should particularly be kept in mind should a processing flowsheet generate an aqueous fission product stream compatible with hydrofracture grout.

Entombment of the waste in the MSRE drain tank cell would require special permission from DOE for permanent, non-retrievable disposal of transuranic wastes in a near-surface site. Although obtaining such approval cannot be guaranteed, it should not be entirely discounted either. Any proposal for near-surface entombment must be accompanied by a thorough analysis of long-term waste barrier integrity, potential radionuclide migration pathways, possible chemical interactions, etc., to demonstrate the effectiveness of the entombment. This option would most likely address disposal of the waste in its present salt form, with or without the uranium present. Analysis of the long term behavior of the entombment must consider the effects of removing the dry helium cover gas over the salt and substituting a moist grout environment. It must also consider the impact of the relatively small fluorine gas production rates predicted for the future. If these analyses can show that the grout provides an adequate waste barrier and if permission for entombment can be obtained from DOE, this option minimizes handling of the salt and significantly reduces the near-term risks to operating personnel.

Disposal of the MSRE wastes at WIPP reflects the current national strategy for disposal of spent reactor fuel. However, several problems arise in

considering disposal of the present salt waste form at WIPP. The mixture of fuel, fission products, and salts would be considered remote-handled transuranic waste (RH-TRU) by the WIPP Waste Acceptance Criteria (WIPP-WAC)¹⁶, even if the uranium is removed. The salt form may not meet several requirements of these criteria. In particular, corrosion in a humid air environment, solubility in water, and fluorine gas evolution are likely to result in the salt waste form being given an "off specification" designation. Once again, special permission for disposal would be required, necessitating waste barrier chemistry and radionuclide pathways analysis to support the request. Alternatively, the waste could be processed to a physical form selected specifically to meet the WIPP-WAC. In this case, the waste would be accepted on a routine basis. Disposal at WIPP (or related alternates such as hydrofracture) provides a maximum degree of isolation but also requires the most handling and transportation activities. As such, this option is also relatively expensive.

Storage of the fuel at the ^{233}U repository in Building 3019, representative of a variety of interim storage options, would likely be associated with some processing of the fuel. This option would be particularly applicable to fluorinating the uranium out of the salt, and transferring the uranium to Building 3019 while the salt wastes are disposed of elsewhere. The uranium could then be stored absorbed on sodium fluoride pellets or converted to another form using facilities present at Building 3019. Long-term storage at Building 3019 would reflect either a possible future use for the uranium, or a decision to handle the material together with other sources of recovered ^{233}U already in storage at the ^{233}U repository.

3.1.2 Physical form of MSRE wastes. The main issue discussed in this section is whether the MSRE waste will be disposed of in its present salt

form, or after processing into some alternative waste form. Fluorination to remove uranium is considered in the following section. If conducted, fluorination does not effect the physical form of the remaining salt.

The purpose for processing the salt would be to avoid undesirable consequences on the long-term waste or barrier stability resulting from the corrosiveness of the salt in an oxidizing environment, from the solubility of the salt, or to stem the production of radiolytic fluorine gas. As previously noted, these considerations may preclude acceptance of the waste in salt form at any disposal site. Processing of the actinides and fission products in the salt to a more generally accepted waste form, such as a calcined solid or borosilicate glass, would allow acceptance of the waste in a more routine manner. The end product, and the flowsheet to arrive at that product, would be selected specifically to meet the acceptance criteria of the desired disposal site. This selection would also be strongly influenced by the process requirements, favoring a known process with a straightforward flowsheet and safe and inexpensive equipment.

Secondary to generation of an acceptable waste form are considerations for recovery of potentially valuable resources in the salt. In particular, the enriched ^7Li in the base salt may be of considerable value⁸. Beryllium and plutonium may also have a significant salvage value. (Recovery of uranium is discussed as a separate issue in the following section.) However, it is likely that the salvage value of materials present in the salt is far short of the cost of processing the salt.

In addition to converting the salt to a more generally accepted waste form, the salt could be processed to reduce the volume of waste posing disposal problems. Considered together with conversion to an alternate waste form, recovery of both valuable and common non-radioactive isotopes (and

radioactive isotopes which can be disposed of routinely) could be considered as part of the conversion flowsheet to reduce the volume of the final waste form. Even if the waste is disposed of in the salt form, separation of the non-radioactive carrier salt could be considered. The low-pressure distillation process demonstrated with the experiment in the spare cell would be a candidate approach, although a uranium removal step would also be required since both uranium and carrier salts are removed in the vapor phase. Again, however, the costs of constructing and operating a separation system would likely far exceed the savings associated with disposal of a smaller waste volume.

Thus, the decision on whether or not to process the salt rests solely on whether approval can be obtained to dispose of the salt in its present form or whether volume reduction or conversion to a more stable waste form is required. If it is found necessary to process the salt to an alternate waste form, recovery of potentially valuable resources in the salt should also be considered, based on the economic viability of adding a side-stream process.

3.1.3 Fluorination of uranium. At present, both the fuel and flush salts are transuranic wastes emitting significant gamma and neutron radiation, necessitating handling of the wastes in heavily shielded containers and processing remotely in a shielded cell. Because the fluorination process removes only uranium and not plutonium, americium, or most fission products, the status of the waste after fluorination would not change. The fuel salt would contain over 10^4 nCi/g transuranics and the flush salt about 370 nCi/g, using inventories given in Table 3. Both these values are above the 100 nCi/g standard currently in effect for classification as transuranic waste, as quoted in DOE 5820.2. Gamma radiation from fission

products would remain, as would part of the alpha source resulting in continued α , n neutron production. It may therefore seem that the only purpose to fluorinating the uranium would be for salvage as a potentially valuable fuel material, prior to disposing of the salt as a waste.

However, as noted in Sect. 2.3.1, the uranium, particularly the ^{232}U "contaminant", contributes to a very significant fraction of the radiological hazards associated with the fuel and flush salts. The ^{233}U and ^{232}U isotopes, including the ^{232}U daughter products, account for over 90% of the alpha source. Since some of the ^{232}U daughter products emit the highest energy alpha particles, these isotopes account for an even higher percentage of the neutrons generated in the salt. Fluorination of the salt would remove the uranium immediately, and the ^{232}U daughter chain in the salt would begin to decay in equilibrium with the 1.9 y half-life of ^{228}Th . Along with this chain, the 2.6 MeV gammas emitted by ^{208}Tl and several others with energies above 1 MeV would disappear. After several years, few gammas with energies above the 0.662 MeV gamma emitted by the ^{137}Cs daughter $^{137\text{m}}\text{Ba}$ would remain, thus simplifying shielding. Removal of most of the fissionable material would also eliminate criticality concerns, as only 0.73 kg of plutonium would be divided between the two fuel salt batches. The potential for inducing additional fissions by using a shield design which thermalizes neutrons would also be effectively eliminated.

Thus, fluorination of the uranium can accomplish many objectives other than salvage of the uranium for future use as fuel material. The decision on whether or not to fluorinate should be based on more than just the potential value of the uranium, but also on the extent to which removing most of the alphas, neutrons, hard gammas, and fissionable nuclei simplify handling and disposal of the salts, and simplify the design and operation of any processing facility required.

In summary, fluorination will:

- o Simplify shielding by removing (with the decay rate of ^{228}Th) the high energy gamma source and most of the neutron source.
- o Virtually eliminate any possibility of a criticality incident or secondary fissions in the salts.
- o Remove a significant fraction of the decay heat and reduce radiolytic fluorine production rates.
- o Remove many of the heavy elements, as the ^{232}U daughter chain decays to ^{208}Pb , possibly simplifying flowsheets for removing actinides from the fission products, if such an approach is taken.

Fluorination of the uranium will not:

- o Remove either the fuel or flush salt from the transuranic waste classification.
- o Eliminate the need for shielding or remote operation if processing of the salt is required.
- o Eliminate radiolytic fluorine production.
- o Alter the salt structure or eliminate concerns of corrosion or waste stability in the presence of moisture.

3.1.4 Summary of fuel and flush salt disposal issues. The preceeding discussions have attempted to present the major issues relevant to disposal of the MSRE fuel and flush salts, and to place these issues in perspective with each other and with current standards for waste disposal. The first issue to be resolved is to determine the disposal site for the wastes. The

need for processing can then be established by comparing the salt to the acceptance criteria for that site, using either the standard criteria or obtaining an agreement on special criteria for the MSRE wastes. The benefits of fluorination in terms of gaining acceptance of the waste or simplifying handling and processing can also then be evaluated against the costs of fluorination. Major work on researching disposal option and potential salt conversion flowsheets will be required in order to compare quantitatively the costs of these options. Detailed analyses demonstrating the effectiveness of a proposed method of disposal would be required to establish definitely whether permission can be obtained from DOE for a disposal option not meeting routine waste disposal standards or acceptance criteria. Although a definite recommendation on a disposal approach for the salts is not made in this report, recommended actions leading up to a decision are discussed in Sect. 4.1.

3.2 Issues and Alternatives for Cell Decommissioning

Three major options are available for the reactor, drain tank, and fuel processing cells (including the spare cell), as well as for the other cells in the facility. Since the greatest levels of contamination and induced activity are concentrated in the reactor, drain tank, and fuel processing cells, this discussion will generally focus on them. Options for decommissioning these cells, considered separately in the following sections, are to entomb the cells, to remove equipment and decontaminate the cells for reuse, or to completely dismantle the cells and excavate contaminated concrete, soil, and rubble for disposal at the burial grounds.

3.2.1 Entombment. The cells in Building 7503 were constructed below grade, with the reactor and drain tank excavated considerably below grade level. Thus, contaminated material could be concentrated into the lower

part of the cells, the cells filled with concrete, and a cement plug poured over the reactor and processing components to provide several feet of isolation between the major activity sources and the natural grade level. Reuse of the rest of Building 7503 would not be precluded. The fuel processing cell and the spare cell are not as deep as the other two, but could still be entombed entirely below grade. Alternatively, equipment from these cells could be transferred to the reactor or drain tank cells for entombment. The other cells in Building 7503 could also be entombed, although no serious radiological hazards are presented by material in these cells and entombment would preclude any alternate use of the cells. If permanent disposal of the fuel or flush salts in the drain tank cell is selected, entombment of the cells as well would be indicated.

DOE acceptance of entombment, permanent on-site disposal of the salts aside, would be keyed to the quantities, specific isotopes and physical form of contamination and induced activity to remain in the cells. A pathways analysis should be conducted to quantify the likelihood of radioactive materials migrating away from the entombment in unacceptable concentrations before the significant isotopes decay away. The SFMP ad hoc committee selected entombment of the below grade reactor cell for the preliminary decommissioning study for the Homogeneous Reactor Test¹⁷, a facility resembling the MSRE structure in many respects. A set of procedures for entombing the MSRE cells following fuel removal is given in the 1977 decommissioning study⁵, and is discussed further in Sect. 4.2.1.

3.2.2 Decontamination for reuse. Removing all the reactor and salt processing equipment from the MSRE cells and decontaminating the cells for reuse would certainly be an environmentally acceptable option for the MSRE site, although the impact at the burial ground may be greater than leaving

the equipment in the cells. It would also cost more than entombment. This option would probably be given the most consideration if a decision were reached that entombment of the MSRE cells is not acceptable, and if the rest of the facility were to be retained for future use. The layout and construction of the MSRE cells are rather unusual, and the reactor and drain tank cells are probably not useful for a wide range of applications. Thus, selection of this option is not likely to result from a demand for these cells.

Again, procedures for clearing out the cells are given in the 1977 decommissioning study⁵, and are discussed further in Sect. 4.2.2.

3.2.3 Dismantlement and excavation of cells. Procedures and motivations for this option parallel those for the decontamination for reuse option, except that the cell walls are removed instead of decontaminated. Selection of this option would be indicated if no permanent disposal of any radioactive material were allowed and no reuse were planned for the facility. Equipment would be removed in the same manner as with the decontaminate for reuse option. Decontamination of the cell walls would proceed only to the point at which demolition of contaminated walls and floors could safely proceed. Demolition and excavation would proceed until all contamination or induced activity above a pre-established guideline were removed. Assuming demolition and excavation is costlier than the level of decontamination required for reuse, this would be the most expensive option for decommissioning the cells.

A hybrid option which might prove attractive is removal of the reactor and processing equipment, followed by entombment of the empty but contaminated reactor, drain tank, and possibly fuel processing and spare cells. This option could be selected if the quantities of radioactive material

associated with the equipment led to objections to entombment, but entombment were accepted with the sources removed. The end result would appear the same as in the complete entombment option. The cost would probably be between the cost of complete entombment and decontamination for reuse.

3.3 Decommissioning Alternatives for Building 7503

By comparison to disposal of the fuel and flush salts and decommissioning of the reactor, drain tank, and fuel processing cells, the issues affecting decommissioning of the rest of Building 7503 are simple and straightforward. Most of the building outside the cells has been kept free of contamination, and contamination levels in those areas so designated are not serious enough to pose any major problems. The basic alternatives are to clear the building for use by other programs, or to dismantle it. Particularly if the cells are entombed, the basement and foundations may simply be filled in with gravel and soil if the building is dismantled.

The decision on whether to raze or maintain Building 7503 will primarily be based on the potential future usefulness of the structure, although certain decommissioning activities such as excavating the cells might hinder maintaining the structure. The large high bay and general purpose office and support areas appear quite versatile, and probably lend themselves to a wide variety of uses. Those portions of the facility which clearly only serve the specialized MSRE system and which would only create a maintenance problem, such as the radiator stack, could be dismantled even if the building is maintained. The same applies to equipment in the building, such as the electrical equipment serving the salt heaters. Care must be taken, however, that no system is dismantled before it clearly is no longer needed.

3.4 Decommissioning Alternatives for Site Facilities

Alternatives for the other facilities on the MSRE site are also a straightforward question of maintenance for reuse or dismantlement. The only significant contamination found outside Building 7503 is associated with the off-gas filter and charcoal pits, blowers and stack. This system must be maintained in use until the salts and reactor equipment are either removed or permanently sealed. Afterwards, the off-gas system may be cleaned to the extent practical and maintained for possible future use, or shut down. If shut down, the pits could either be excavated or entombed, and the blowers and stack removed. The vapor condensing system could also either be filled in and left buried, excavated and removed, or a partial combination of each. Most of the other structures on the site are either already being used for another purpose, or could easily be removed. Generally, the costs for decommissioning the site facilities would be insignificant compared to the costs for disposing of the salts and decommissioning the cells.

4.0 RECOMMENDED ACTIONS AND PLANNING ASSUMPTIONS

4.1 Fuel and Flush Salts

It is impractical to attempt sufficient investigations and analyses within the time and money limits of this study to make a quantitative evaluation of the alternatives discussed in Sect. 3.1. Thus, rather than recommending a specific disposal option for the salts, this study recommends a series of actions to initiate a quantitative comparison of the options.

4.1.1 Entombment of the fuel and flush salts. The key to obtaining DOE acceptance, and an exemption from standards prohibiting disposal of transuranic waste in a near-surface non-retrievable form, is to present a convincing technical assessment demonstrating the long-term effectiveness of entombment. Both the case with or without fluorination of the uranium could be covered. The entombment structure must be shown to provide, to an acceptable degree of confidence, adequate confinement and isolation of each radioisotope in the salt for the lifetime of that isotope. Physical and chemical actions between the salt, drain tank wall, fill cement, cell liner, concrete wall and surrounding earth should be evaluated. Natural phenomena including floods and earthquakes should be considered, and conservative predictions used for groundwater flow and leaching by rainwater. Calculations should be verified by experiment whenever practical. Should such an analysis clearly demonstrate that radionuclide concentrations in groundwater or any other pathway will always remain below guidelines for any foreseeable circumstances over the lifetime of the radionuclides in the salt, a credible request for DOE permission to entomb the salts can then be made.

4.1.2 Salt disposal at WIPP. Establishing a case for packaging the salt and disposing of it in its present form at WIPP, with or without

fluorination of uranium, would require an analysis very similar to that previously described for entombment. A specific form of packaging must be proposed, and an analysis conducted of the physical and chemical interactions between the waste, the container, and the geologic structure of the WIPP (or of a commercial repository). With a technical case made for the long term effectiveness of containment and isolation of salt at the WIPP, a request can then be made to DOE and WIPP officials for receipt of waste not strictly meeting the acceptance criteria at WIPP.

At present, an impediment to assessing the likelihood of the salt being accepted at WIPP is the focus at that facility on construction and approval for operation with the standard waste criteria. Issues related to storage of unusual waste forms are thus being deferred until after the facility becomes operational.

4.1.3 Processing into an alternate waste form. Since this alternative is oriented towards placing the waste into a form specifically meeting the waste acceptance criteria of WIPP or some other disposal site, the focus of the work required is on flowsheet and equipment development rather than on waste behavior analysis. Again, processing of the salts may or may not be preceded by fluorination of the uranium.

A Field Task Proposal⁹ has been prepared for initial investigations into selection of an alternative waste form, followed by development of flowsheets for accomplishing the conversion. Further details on planning and budgets are documented in the proposal. Investigations are scheduled to begin in 1985.

As noted in Sect. 3.1.2, recovery of potentially valuable resources, such as ⁷Li, may be considered if it appears such recovery is economically viable as flowsheet development progresses.

Likewise, separation of non-hazardous materials from the salts would be considered if regulations or economics indicate a need for volume reduction.

4.1.4 Storage and conversion of ^{233}U at Building 3019. In the course of evaluating options for salt disposal, it may prove desirable to remove the uranium from the salt using the fluorination equipment at the MSRE. If separated, the uranium must then be stored for future use or disposal, or disposed of immediately. Since Building 3019 at ORNL has been designated as the national ^{233}U repository, storage of the uranium absorbed on sodium fluoride pellets or conversion to U_3O_8 using cells or equipment available at that facility would seem to represent the available options for handling the uranium. This section therefore describes a series of activities leading up to such storage, based on the use of existing systems and equipment. Other technologies, such as low pressure distillation or fluoride volatility, might prove more effective for equivalent separation strategies upon a more detailed study of processing alternatives. Further study of these suggestions would be required to determine the cost and viability of the options discussed here and of potential alternative approaches.

Although the MSRE fuel processing system has been idle since 1968, and has suffered significant corrosion in the two processing campaigns conducted during reactor operations (hydrofluorination to remove oxides from the salt prior to reactor startup and fluorination of the first uranium fuel charge between campaigns), the system has been left essentially intact following reactor shutdown, upon the recommendations of the MSRE staff¹². It does represent a safe, proven technology for which actual operating experience has been accumulated. However, considerable equipment replacement would be required as a result of corrosion, the effects of years of abandonment, and

progress in both methods and standards for handling radioactive materials. Still, the general designs and layouts of the system may be retained, and a considerable part of the existing equipment (including heaters, thermocouples and services) may be salvaged. Reactivation of the fuel processing system has been described in an earlier report⁷.

For a short time after fluorination, the ^{232}U daughter products will not have built up to levels precluding contact handling of the recovery traps, containing uranium absorbed on NaF pellets. Therefore, moving the traps to a shielded cell in Building 3019 immediately after fluorination can avoid the need for a heavily shielded transport container. Provisions for emergency shielding should be available should some incident delay completion of the transfer.

A decision is then needed on whether to store the uranium on the NaF pellets or convert the uranium to a more desirable form. If storage on the NaF pellets is acceptable, the pellets should be transferred into sealed storage containers, designed to fit into shielded overpacks or remotely operated storage wells at Building 3019, before ^{232}U daughter product activity builds up. This transfer could also be accomplished at the MSRE prior to transport to Building 3019.

If storage on the NaF pellets is not considered acceptable, an alternate form for the uranium must be defined. Since another ^{233}U solution present at Building 3019 at this time is being converted to solid U_3O_8 , that product form will be taken as the basis for this discussion. Conversion processes for uranium are generally well known as a result of the fuel preparation industry, and alternatives are not discussed here.

The Consolidated Edison Uranium Solidification Program (CEUSP) has recently been installed to convert remotely a uranyl nitrate solution to U_3O_8 in

cell 3 of Building 3019¹⁸. Following solidification of that material, this equipment could become available for conversion of the MSRE uranium. If so, the uranium absorbed on the NaF pellets would have to be transferred into an acceptable feed solution for the CEUSP process. This might be possible using some of the Thorex equipment present in Building 3019¹⁹. Again, if the uranium is removed from the pellets immediately upon transfer to Building 3019, remote handling of the traps and pellets can be avoided. Placed in solution, the MSRE uranium would easily be handled by equipment designed for remote operation. Since the MSRE uranium contains a higher percentage of ^{232}U than the Consolidated Edison Uranium (222 ppm vs. 120 ppm), either additional shielding of the CEUSP equipment or a smaller or more dilute batch size may be required. After conversion to U_3O_8 , the uranium would be sealed in the same case as the other uranium, allowing the use of the same remote handling and storage facilities.

Ultimate disposal or future use of the MSRE uranium stored at Building 3019, either absorbed on NaF or converted to U_3O_8 , would then be determined along with the rest of the inventory stored at the national ^{233}U repository.

4.1.5 Planning basis assumptions for fuel and salt disposal. This study recommends that the options discussed for fuel and salt disposal be further evaluated to identify which are technically feasible, environmentally suitable, and economically desirable. This report neither recommends selection of one single option or a combination of options; nor is it meant to rule out any of the approaches discussed.

For the purpose of the SFMP long-range plan, some cost and schedule input is required. Because this study cannot definitely confirm the

acceptability of less expensive options, and because processing the salt into a waste form meeting acceptance criteria for the WIPP represents an option which would be accepted by definition, the long-range plan should consider that such processing may be required. This suggestion is not meant to recommend processing, but to recommend prudent budget planning which does not preclude the more expensive processing option. Likewise, planning for fluorination and conversion of uranium to U_3O_8 would enter proposals for such processing into the budget cycle, and increase the probability that funds would be available on a timely basis if the need for such processing becomes evident.

In the meantime, continued storage of the salts in the drain tank cell, and continued maintenance of the fuel storage and salt transfer equipment in the fuel processing cell is recommended for the immediate future.

4.2 Facility Decommissioning

Evaluations and decision making for decommissioning the MSRE facilities are much simpler than decision making for disposal of the fuel and flush salts. Because this study concentrates on the more difficult salt disposal question, and because the starting point for facility decommissioning is the as yet undefined end point of the salt disposal task, a new, formal decommissioning plan or cost estimate for the MSRE facility is not included here. Plans and estimates for the facility have been described previously in the 1977 decommissioning study⁵. With the salts removed, the MSRE facility is quite similar to the nearby HRT facility. Comparison to the preliminary decommissioning study for the HRT²⁰ serves as an additional benchmark for updating decommissioning philosophies and costs from the 1977 MSRE study.

4.2.1 Cells. The three options considered in Sect. 3.2 for decommissioning the reactor, drain tank, fuel processing, and spare cells are entombment, decontamination for reuse, and complete removal. Since it is likely that some further use will be made of the building, complete removal is impractical at this time. Based on the ad hoc committee meeting convened to select an alternative for the HRT cells¹⁷, entombment of the reactor and drain tank cells would likely be the preferred alternative. Contaminated equipment from the fuel processing and spare cells could be transferred to one of the other cells prior to their entombment, and the fuel processing and spare cells decontaminated for reuse. The other cells are only slightly contaminated, and should be readily cleared out and decontaminated for reuse.

If entombment of the salts in the drain tank cell is selected for disposal of the salts, entombment of the drain tank cell is required.

Procedures for entombment are documented in the 1977 decommissioning study⁵. One additional concern is the annulus between the reactor cell tank and the shield tank which is filled with sand and water, or in the section beneath the skirt supporting the reactor cell tank, only with water. Additional procedures for displacing this water with grout should be added, to form one solid monolithic entombment structure.

4.2.2 Building 7503. The MSRE building outside the cells is mainly a large, open high bay with a line of offices, change rooms and other support areas to one side. A basement encircles most of the smaller cells. It would appear quite likely that the facility can be reused for other purposes, and should thus be cleared out and decontaminated. Some specialized structures not likely to be reusable and requiring continual maintenance, such as the radiator stack and possibly the maintenance control room, should be dismantled.

Decontamination requirements should be minimal. Most of the effort in decommissioning the building will involve removing non-radioactive or slightly contaminated surplus equipment, especially electrical equipment, to make areas of the building available for reuse. The presence of asbestos insulation and PCB's in electrical equipment should be taken into consideration in planning for these operations.

4.2.3 Site. The most significant question regarding decommissioning of the MSRE site facilities is determining the disposition of the off-gas system. This study will assume that, since the smaller cells will be available for reuse for radioactive operations, the standard components of the off-gas system including the filter pit, blowers and stack will be decontaminated as practical and maintained for future use. Components unique to the reactor operation, such as the charcoal pits, will be decontaminated at grade level, above grade portions collapsed inside, and then entombed. The uncontaminated vapor condensing tanks could be excavated and hauled off if a demand is foreseen for the space occupied by the tanks. Other site facilities are already being used for a variety of other purposes, including office, shop, and storage space. No further action is required in many cases.

5.0 COST AND SCHEDULE ASSUMPTIONS

This report focused on identifying and assessing alternatives, especially for disposal of the fuel and flush salts, and on defining the steps required to make a final decision. A formal plan, cost estimate, or schedule has not been prepared. This chapter attempts to place the MSRE activities into perspective with other similar activities such that the magnitude of the decommissioning costs for the MSRE can be entered into the SFMP Long-Range Plan.

5.1 Fuel and Flush Salt Disposal

Credible disposal options for the fuel and flush salts exhibit a particularly wide range of alternatives, of widely differing complexity, resulting in an equally wide range of cost and schedule possibilities. The most prudent budget assumptions, providing sufficient funding to carry on any of the options discussed in this report, would be to assume that both fluorination and processing of the salts to an alternative waste form will occur. Accurate prediction of costs for the salt processing alternative is impossible until the desired waste form is identified and flowsheets for the conversion are developed. However, this processing would certainly require construction of a major, unique, remote-operated system in a well-shielded facility. Since fluorination and conversion of the uranium may be accomplished using existing equipment, costs for that operation may be lower than for salt conversion. However, operating costs and equipment repair or modification will not be inexpensive.

By general comparison to the costs of major chemical processing facilities handling radioactive materials at ORNL, it appears possible that the cost for disposing of the fuel and flush salts could exceed \$20 million, or require more than five years for design, construction and operation of the

conversion equipment. To effectively obtain the benefits of decay of the ^{232}U daughter chain prior to conversion of the salts, fluorination should precede conversion by several years.

5.2 Facility Decommissioning

Planning assumptions for decommissioning the MSRE facility can be defined with considerably more clarity than for the salt disposal issue. Costs for entombment of the reactor and drain tank cells and decontaminating the rest of the facility for reuse can be inferred by escalating the estimate from the 1977 study⁵ to 1984 dollars. A second benchmark can be established by comparing these activities to the similar activities costed in the preliminary decommissioning study for the HRT²⁰, which includes grout development and several other activities not included in the 1977 MSRE study. These comparisons indicate costs in the range of \$10 to \$15 million for decommissioning the MSRE facility, spread over five to seven years.

5.3 Recommendations for Long-Range Plan

The above discussions indicate a total cost for disposal of the fuel and flush salts and decommissioning of the MSRE facility in the range of \$20 to \$30 million (or even higher), spread over at least ten years. Since the basis for these discussions is probably conservative, and the numbers used in the long-range plan are for budget planning purposes only, a figure of \$20 million over ten years should be adequate to represent the potential impact of the MSRE decommissioning on the overall SFMP budget.

The standard format for cost data in the SFMP Long-Range Plan requires costs expressed by fiscal year, starting with an arbitrary fiscal year number one. Obviously, a detailed breakdown and scheduling of costs by activity is not possible with the numbers discussed above. Costs by fiscal

year can be assigned by dividing \$30 million by ten years (or \$3 million/yr), or the \$30 million could be fit to a standard bell curve spanning ten years. Table 6 shows the result of spreading \$30 million over an empirical bell curve for ten years, using the DOE-ORO "Estimating and Cost Control Manual for Construction Projects."

In addition to costs, the SFMP Long-Range Plan requires projections of waste volumes generated by fiscal year. As with costs, this study does not provide the technical data needed to support such projections. Again, using data generated in the study for the HRT allows input of order of magnitude volumes for the facility decommissioning waste volumes. If a prudent planning estimate of using double the solid waste volumes estimated for the HRT decommissioning is made, solid waste generation of 1000 CY results. This could arbitrarily be spread over the last five years of the decommissioning, resulting in 200 CY per year for years 6 through 10. The volume of the salt waste and waste package, liquids used to flush the reactor systems, or liquid and solid waste generated while processing the salt cannot be estimated at this time. Using twice the volume of liquid waste from the HRT estimate yields a planning basis of 30m^3 of LLW (low-level waste; formerly called ILW) for each of years 6, 7 and 8.

Table 6. Ten Year Budget for \$30 Million Spread Over an Empirical Bell Curve

Year	Empirical interval Progress ^a (percent of total)	Budget By Fiscal Year (thousands)
1	1.1%	330
2	3.8%	1,140
3	7.1%	2,130
4	11.2%	3,360
5	15.7%	4,710
6	18.7%	5,610
7	18.5%	5,550
8	14.2%	4,260
9	8.0%	2,400
10	1.7%	510

^aFrom Annex A of the DOE-ORO Estimating and Cost Control Manual for Construction Projects.

6.0 REFERENCES

1. ANP Quarterly Report for Period Ending June 1951, ORNL-1154, September 10, 1951.
2. ANP Quarterly Report for Period Ending September 1954, ORNL-1816, December 10, 1954.
3. ANP Quarterly Report for Period Ending September 1957, ORNL-2440, December 31, 1957.
4. R. C. Robertson, MSRE Design and Operations Report, Part I: Description of Reactor Design, ORNL-TM-728, January 1965.
5. C. D. Cagle and L. P. Pugh, Decommissioning Study for the ORNL Molten-Salt Reactor Experiment (MSRE), ORNL/CF-77/391, August 25, 1977.
6. R. H. Guymon, MSRE Procedures for the Period Between Examinations and Ultimate Disposal (Phase III of Decommissioning Program), ORNL-TM-3253, February 10, 1971.
7. P. N. Haubenreich and R. B. Lindauer, Consideration of Possible Methods of Disposal of MSRE Salts, ORNL/CF-72-1-1, January 28, 1972.
8. R. P. Milford and Ebasco Services, Inc., Technical Report - Feasibility Study: Disposal of MSRE Fuel and Flush Salts, October 1980.
9. Field Task Proposals/Agreements, Program: AH - Remedial Action Programs, Surplus Facilities Management, ORNL/CF-84/176, February 1984.
10. R. B. Lindauer, MSRE Design and Operations Report, Part VII: Fuel Handling and Processing Plant, ORNL-TM-907 Revised, December 1967.
11. J. R. Hightower, Jr., et al, Low Pressure Distillation of a Portion of the Fuel Carrier Salt from the Molten Salt Reactor Experiment, ORNL-4577, August 1971.
12. R. B. Lindauer, MSRE Fuel Processing System Status, ORNL/CF-69-6-17, June 10, 1969.
13. E. L. Compere, et al, Fission Product Behavior in the Molten Salt Reactor Experiment, ORNL-4865, October 1975.
14. D. R. Simpson, Preliminary Radiological Characterization of the Molten Salt Reactor Experiment (MSRE), ORNL/CF-84/92, May 1984.
15. R. B. Lindauer, Processing of the MSRE Flush and Fuel Salts, ORNL-TM-2578, August 26, 1969.
16. Westinghouse Electric Corporation, TRU Waste Acceptance Criteria for the Waste Isolation Pilot Plant, WIPP-DOE-069, Rev. 2 (DRAFT), February 1984.
17. Letter, T. E. Myrick to Distribution, Minutes of the SFMP Ad Hoc Review Committee, Meeting on the Homogeneous Reactor Experiment (HRE), December 1, 1983.

18. Final Safety Analysis Report for the Consolidated Edison Uranium Solidification Program (CEUSP) Facility, ORNL/ENG/INF-83/2 (DRAFT), May 1983.
19. Personal communication, R. J. Braatz, Martin Marietta Energy Systems, Engineering Division, May 10, 1984.
20. W. K. Reed, Preliminary Decommissioning Study Reports, Volume 6: Homogeneous Reactor Test, X-OE-231, Vol 6, September 1984.

END

DATE
FILMED

3126192

I