DOE/PC/89797--T5 JUL 18 1990

DOE/PC/89797--T5

DE92 007893

R&D for the Storage, Transport, and Handling
of Coal-Based Fuels

Quarterly Progress Report
for
January 1, 1990 - March 31, 1990

Customer Order No.

DE-AC22-89PC89797

Westinghouse Electric Corporation

Advanced Energy Systems

P.O. Box 10864

Pittsburgh, PA 15236-0864

MASTER

0057ESP

ds
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

This report was prepared as an account of work sponsored by the United States Government. Neither the United States Government nor the United States Department of Energy, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

	<u>Page No.</u>
1.0 Introduction	1-1
2.0 Summary	2-1
3.0 Technical Discussion	3-1
3.1 Task 1: Project Control	3-1
3.1.1 Objectives	3-1
3.1.2 Technical Status	3-1
3.2 Task 2: Acquisition of Dry, Ultra-Fine Coal	3-1
3.2.1 Objective	3-1
3.2.2 Technical Status	3-1
3.3 Task 3: Storage Systems	3-2
3.3.1 Subtask 3.1: Residential Storage Tank Testing	3-2
3.3.1.1 Objective	3-2
3.3.1.2 Technical Status	3-3
3.3.2 Subtask 3.2: Industrial/Commercial Storage System	3-3
3.3.2.1 Objective	3-3
3.3.2.2 Technical Status	3-3
3.3.3 Explosive Oxygen Limits	*
3.3.3.1 Objective	
3.3.3.2 Technical Status	
3.3.4 Explosion Prevention	*
3.3.4.1 Objective	
3.3.4.2 Technical Status	

	<u>Page No.</u>
3.4 Task 4: Transportation	3-9
3.4.1 Subtask 4.1: Protective Systems for Short Distance DUC	*
3.4.1.1 Objective	
3.4.1.2 Technical Status	
3.4.2 Subtask 4.2: Modification to Existing Systems for Transporting DUC	3-9
3.4.2.1 Objective	3-9
3.4.2.2 Technical Status	3-10
3.4.3 Subtask 4.3: Advanced Transport Systems	3-20
3.4.3.1 Objective	3-20
3.4.3.2 Technical Status	3-20
3.5 Task 5: Handling	3-21
3.5.1 Subtask 5.1: Characterization of DUC	3-21
3.5.1.1 Objective	3-21
3.5.1.2 Technical Status	3-21
3.5.2 Subtask 5.2: Additives to Enhance Flowability of DUC	3-24
3.5.2.1 Objective	3-24
3.5.2.2 Technical Status	3-24
3.5.3 Subtask 5.3: Control Circuit	3-25
3.5.3.1 Objective	3-25
3.5.3.2 Technical Status	3-25

	<u>Page No.</u>
3.5.4 Subtask 5.4: Pneumatic Testing	3-26
3.5.4.1 Objective	3-26
3.5.4.2 Technical Status	3-26
3.5.5 Subtask 5.5: Feeder Development	3-29
3.5.5.1 Objective	3-29
3.5.5.2 Technical Status	3-29
3.6 Task 6: Systems Engineering	*
3.6.1 Subtask 6.1: Systems Engineering	*
3.6.1.1 Objective	
3.6.1.2 Technical Status	
3.6.2 Subtask 6.2: Economic Analyses	*
3.6.2.1 Objective	
3.6.2.2 Technical Status	

*These tasks were not active
during this reporting period

1.0 INTRODUCTION

This is the second Quarterly Report summarizing technical progress from January 1, 1990 to March 31, 1990 on the R&D for the Storage, Transport, and Handling of Coal-Based Fuels, Contract DE-AC22-89PC89797, sponsored by the U.S. Department of Energy, Pittsburgh Energy Technology Center. Westinghouse Advanced Energy Systems is the prime contractor for this project with assistance from the Westinghouse Science and Technology Center and the University of Pittsburgh as principal subcontractor.

The product of several advanced physical coal cleaning processes is a dry, ultra-fine coal (DUC), in the order of 10 microns mean mass diameter. To utilize this fuel commercially, cost-effective, environmentally safe systems must be provided for the storage, transport, and handling of this finely divided form of fuel. The objective of the project described herein is the development of total logistics systems for DUC, including experimental verification of key features. The systems to be developed will provide for safe, economic, and environmentally protective storage and delivery of DUC for residential, commercial, and industrial uses.

2.0 SUMMARY

Three of the four coals selected for this project have been received, including 5.5 tons of Upper Elkhorn coal cleaned by the heavy media process. Lesser quantities of Wyodak and Illinois No. 6 have been obtained for characterization tests. Illinois No. 6, cleaned by the LICADO process, will be obtained from the University of Pittsburgh.

A bladder-type storage tank, 4 ft in diameter and 4 ft in height, has been supplied by the All Flow Company and has been installed in the laboratory at the University of Pittsburgh. Installation of piping to complete this test of the Residential Storage Tank System is in progress.

Conceptual studies of a storage facility for a 200 MWe industrial power generation plant resulted in the selection of a two-silo arrangement as the reference storage system. This arrangement provides one silo for filling, while the other is supplying DUC to the combustion system. Two silos will also provide redundancy which can provide fuel to the generating plant while one silo is undergoing maintenance. Storage for larger generating plants will be provided by replicating the silos for the 200 MWe storage system.

A scaled tank, 5 ft in diameter and 10 ft high, for testing this concept has been selected. Tank discharge will be through fluidization. The test system will consist of two tanks so that the DUC can be transferred from one tank to the other. One tank will discharge the DUC through a central discharge line at the top of the tank; the other tank will discharge by gravity flow of fluidized DUC from the bottom of the tank. Testing of this arrangement will provide data on both top discharge and bottom discharge tanks.

Existing rail transport of coal and fine powders has been investigated. Most coal transported consists of large sizes, usually -2 inches by 0. Windage and bottom losses vary between 1% and 10%. A latex crust, 1/2 to 2 inches thickness, formed by Dow Chemical Company M145, has been reported to reduce windage losses by more than 50%. Solid-bottom gondolas with lids have been used with success at the Big Stone Power Plant in South Dakota to prevent windage and freezing from moisture. Costs of rail transport varies from 1.2 to 1.8 cents per ton-mile for long distances (500 to 1500 miles) to as much as six cents per ton-mile for short distances (50 to 75 miles). Barge transport is 0.25 cent per ton-mile and truck transport (less than 50 miles) is 7.5 cents per ton-mile.

Flow characteristics of DUC will be measured by three techniques: fluidization, bed collapse, and flow from an orifice. The ratio of tap to aerated bulk density will also be determined to assess the cohesiveness and flowability of the DUC. A 2-3/4 inch diameter fluidization unit has been assembled for these tests and shakedown tests have been initiated. Procedures for maintaining the coal particles in an inert atmosphere are being developed.

Flow aids consisting of finely dispersed, high purity silica and high purity alumina have been obtained from the Degussa Corp. Very small quantities of these materials (0.2 to 0.35 wt. %) have been reported to effectively improve the flow characteristics of fine powders. It has been suggested that the electric charges on these materials are responsible for the results because the small quantities required preclude mechanical effects.

The control circuit for the pneumatic transport system consists of flow measurement, particulate detection, and oxygen detection. Flow will be measured from the temperature and pressure drop across the blower. This method has been shown to be as accurate as orifice or venturi meters.

An infrared particulate detector will be used to indicate failure of the filter bag and will shut down the blower. Oxygen and moisture monitors will also shut down the blower if the acceptable limits are exceeded.

Equipment for the pneumatic flow test has been ordered, including a 15 hp Roots blower and a filter-receiver (40 sq. ft American Air Filter Company). The GRANUCOR solids flow meter has been tested satisfactorily. The test system will be assembled when the components are received.

3.0 TECHNICAL DISCUSSION

Technical progress for each of the tasks which were active during this quarter is discussed in this section.

3.1 Task 1: Project Control (M. H. Cooper)

3.1.1 Objectives

Project management, including technical direction and cost control will be accomplished in this task.

3.1.2 Technical Status

Monthly technical and management reports and a quarterly report were submitted to DOE.

A project meeting was held to review progress in all tasks and specifically to review the conceptual design of the industrial storage test system.

3.2 Task 2: Acquisition of Dry, Ultra-Fine Coal (M. H. Cooper)

3.2.1 Objective

The objective of this task is the acquisition of dry, ultra-fine coal for use in this project.

3.2.2 Technical Status

Three of the four test coals selected for this project have been received. Table 1 summarizes the properties of each coal and the quantities

obtained. Upper Elkhorn coal will be the reference coal used in both the residential and industrial storage tank tests. Therefore, about six tons of this coal are needed for these tests. Lesser amounts of DUC are required for the other characterization tests.

TABLE 1 SUMMARY OF TEST COALS			
Coal	Particle Size, (Volume Diameter) Micron	Cleaning Process	Quantity
Upper Elkhorn	9.2 - 12.0	Heavy media cyclone	5.5 tons
Wyodak	10.0 - 12.0	Heavy media cyclone	2800 lb.
Illinois No. 6	10.0	Heptane/asphalt agglomeration	250 lb.
Illinois No. 6	TBD	LICADO	TBD

A significant data point regarding the combustibility of DUC was inadvertently obtained. A portion of the Upper Elkhorn coal spontaneously ignited over a weekend between passes of a two-pass grinding process. At the time of combustion, it was stored in 250 pound "Superbags" without inerting.

3.3 Task 3: Storage Systems

3.3.1 Subtask 3.1: Residential Storage Tank Testing (S. H. Chiang)

3.3.1.1 Objective

The objective of this subtask is the testing of a scale model of a storage tank for DUC for residential application. Tests will be performed to

confirm satisfactory performance of operations and components of this tank, which include: filling, discharge, bladder operation and level detection.

3.3.1.2 Technical Status

The tank and associated flow system were designed and are almost complete for testing. The All Flow Company was visited to explore the use of their bladder-type tank for the DUC application. All Flow provided the University a test unit which is 4 ft high and 4 ft in diameter. This unit needs less than 1 psi to inflate the bladder to actuate the discharge of solids. In general, discharge problems such as arching and ratholing can be eliminated. The All Flow tank has been installed in the laboratory and the associated piping has been designed and partially assembled. An L-valve will be used to recirculate the solids from the discharge point to the top of the tank. All Flow has provided a flexible plastic cover with openings for solids entrance and gas exit. Nitrogen gas will be employed in the flow tests. Figure 1 is a schematic of the arrangement.

3.3.2 Subtask 3.2: Industrial/Commercial Storage System (B. M. Woodle)

3.3.2.1 Objective

The objective of this subtask is the design and testing of a reduced scale model of an industrial storage system for dry, ultra-fine coal. Tests will be performed to demonstrate satisfactory filling and discharge of this system.

3.3.2.2 Technical Status

The size criterion for an industrial power generation plant utilizing DUC as the fuel source was set at 200 MWe. This was selected on the basis

Figure 1. Residential Storage Tank Test Schematic

that a plant of this size will provide a sizeable generating capacity while keeping the DUC storage capacity requirements to within reasonable limits. For larger systems, the 200 MWe would be replicated. During normal operation, a power generation plant maintains at least a 30-day supply of fuel at the plant. A 30-day supply of DUC amounts to 57,000 tons based on an average heat rate of 11,500 Btu/kWh and a heating value of 14,500 Btu/lb for the DUC.

As part of the design development, literature was reviewed and vendor contacts were made to evaluate the standard industrial concepts for dense-phase pneumatic conveying of bulk materials. All vendors use the same basic approach, which is to gravity feed a vessel through a hopper and then pressurize the vessel to force the material into a transport line. This is basically a batch operation but can be made continuous by operating two vessels in sequence. The feasibility of testing a similar method for the DUC was discussed with the members of the task teams and it was concluded that these types of system suffer from reliability problems. Thus the approach being pursued is that of a fluidized bed.

Figures 2 and 3 show the height versus diameter relationship as a function of fluidized void fraction for one and two silos. Void volume must be provided in the silo to allow for fluidization of the DUC. For a single silo concept, the silo height would be in the range of 100 to 120 feet with tank diameter in the range of 200 to 240 feet. With a two-silo concept, the height could be reduced to the 80-100 feet range and diameter reduced to the 160-180 feet range. Selection of the number of silos would depend upon a number of factors but would primarily be based upon the economics of construction and operation.

A two-silo approach was assumed for scaling the reduced scale model test. One silo will be available for filling while the other is fueling the combustion unit. Two systems will provide redundancy. With one system out of service for repairs or maintenance, the plant would continue to generate power.

Figure 2

200 MWe PLANT MINIMUM SILO SIZES

Figure 3

200 MWe PLANT MINIMUM SILO SIZES

0057ESP

The above estimates of silo sizes for the two-silo approach were used to establish a tank size for the reduced scale model test. The three types of similarity involved in modeling fluid systems are geometric, kinematic, and dynamic. For this case, since complete similarity is not possible, achieving dynamic similarity was the primary factor. For fluidized beds, the void fraction and the bulk velocity are the two characteristics of the full-size system which must be considered. If the bulk velocity in the model is to equal that of the full-size system, it can be shown that as long as the model tank diameter is very much larger than the particle diameter and void fractions are nearly equivalent, the systems will be similar. The tank diameter must also be large enough to mitigate the boundary effects due to the tank walls.

A tank size of 5 feet in diameter by 10 feet high was selected for the model. The height to diameter ratio was increased by approximately a factor of four over that of the prototype in order to obtain a reasonable height for fluidization. From a tank fluidization aspect, height is not a significant factor. However, for modeling the delivery system from the tank, the total head is important.

Figure 4 is a flow diagram for the reduced scale model test. The test will include two tanks with fluidization capability. One tank will provide for delivery of the fluidized DUC through a centralized discharge pipe through the top of the tank. The second tank will provide a gravity flow of fluidized DUC out the bottom of the tank. Both tanks are connected to a pressurized system to supply carbon dioxide gas for the fluidizing medium.

The fluidizing floor in each tank is compartmentalized into four quadrants, each connected to a single gas feed line. The fluidizing gas is fed through four lines, each of which contains a manual valve for flow rate adjustment and a solenoid valve for low/high control through a pro-

Figure 4
 FLOW DIAGRAM
 INDUSTRIAL/COMMERCIAL STORAGE SYSTEM
 SCALE MODEL TEST

grammable controller. The gas flow rates to each of the four quadrants can be adjusted sequentially to provide agitation of the fluidized bed in the tank, as well as providing for continuous equal flows to each quadrant.

A fifth carbon dioxide feed line to each tank provides the gas flow required to deliver the fluidized DUC downstream to the other tank where it will be collected. Each transport line contains a shutoff valve and a flow-meter for monitoring the DUC volumetric flow. Each tank is vented to atmosphere through a filter. The vent serves the fluidizing flow in the supply tank and the transport flow in the receiving tank.

A preliminary layout of the test system and a preliminary design concept for the test tank were developed. The initial concept, which utilized two identical tanks with top outlets, was modified to have one tank with a bottom discharge as shown in Figure 3. The tanks were designed using the guidelines of the ASME Boiler and Pressure Vessel Code, for an internal pressure of 50 psig. It is not anticipated that this pressure will be required for operation of the system, but rather as a contingency in case fluid/DUC transport problems develop. The tank will support a significant back pressure to force the DUC from the tank, if required, and will allow the use of some nominal amount of back pressure as may be required for optimum operation of the transport flow.

3.4 Task 4: Transportation

3.4.2 Subtask 4.2: Modification To Existing Systems for Transporting DUC

3.4.2.1 Objective

Under this subtask, the existing transportation systems for coal will be surveyed and their applicability to transportation of dry ultra-fine coal (DUC) is evaluated and assessed. Necessary modifications to the existing

systems will then be proposed. Existing transportation systems for various fine chemicals which have similar chemical characteristics as the DUC, such as sensitive to oxidation, explosiveness, inflammability, and very small particle sizes, may be directly applicable to handling the DUC. Those technologies will also be surveyed and evaluated.

3.4.2.2 Technical Status

Existing Rail Coal Transportation Systems -

The coal industry is by far the largest single user of the rail transportation. In 1986, 458 million tons of coal, about 51% of the total coal produced, were shipped by rail (Ref. 1). Rail coal transportation is generally through three different kinds of arrangements - multiple-carload, trainload, and unit train. They differ only in management technique and not in actual technology. The unit train is the most efficient mode of rail transport for coal because its equipment is used only for coal transportation and handling, which is provided through long-term contracts, and consists of rail cars running on regular schedule.

There are two basic coal cars in use now - the solid-bottom gondola and the hopper car. Typically each car carries about 100 tons. The solid-bottom gondola cars are cheaper in comparison and require little maintenance (Ref. 2). They can also be emptied more completely with minimal coal hang-up. However, they require an expensive rotary dumper for unloading. On the contrary, the hopper cars are usually of bottom discharge. A larger than 60° slope of stainless clad plate or lining is usually installed in the undertrack hoppers to facilitate dumping during unloading operation. The quick-discharge mechanism also makes the cars more expensive and requires more maintenance. Experience also indicates that the hopper cars have more difficulties during unloading under freezing conditions.

Because of the comparatively large sizes of coal being handled at present, typically -2" by 0, no special precautions or designs are required during loading and unloading operations to prevent windage or dust cloud losses. Windage and bottom losses during transportation in open rail cars range from 1 to 10% depending on the weather condition, car design, percentage of car filled, coal moisture content, train speed and the distance travelled. Water and oil spray have been employed over the years to reduce the losses (Ref. 3). A latex formulation (Dow Chemical Co. M145), which forms a solid but flexible crust on the exposed coal surface in open rail cars, has been reported to cut down the windage loss by more than 50% (Ref. 4). A crust of 1-1/2 to 2 in. was recommended. Tests indicated that the latex binder did not have any adverse effects on the plastic and carbonizing properties of the coal nor did it affect coke oven refractories. The windblown dust along railroad route was also reported to be virtually eliminated. Solid-bottom gondolas with patented "flip-top lids" were also employed by the Big Stone Power Plant in South Dakota to prevent not only the windage loss but also to keep out the moisture to reduce freezing problems (Ref.3).

Rail Car Coal Loading Techniques -

Four loading systems for coal are reported in general use at the present (Ref. 5). The traveling belt conveyor tripper system consists of an elevated belt conveyor running along between two sets of tracks. Each track has a motorized two-way loading chute to allow changing loading from one car to the next car in order to prevent spillage between coupled cars. Complete automation is possible in this system and no storage facilities are required. The capacity limit is dictated by the straight track available and the limiting factors of the belt conveyor design. Typical reported loading rates are between 2500 to 4000 tons per hour. A 100-car train with individual car capacity of 100 tons per car can thus be loaded within two and half to four hours. One disadvantage of the system is that the road engine cannot pass below the loading chutes. The cars are backed

into position before they are uncoupled. With larger belt tripper and a pivoted boom, up to six tracks can be loaded. The loading chutes on the boom can easily clear the engines except complete automation is difficult and expensive. One operator is usually required to control loading of material.

The simplest and easily operated design for high-volume loading for both coupled and uncoupled trains is the flood loading system. There are many successful installations operating today that fulfill the requirements for unit train operation. The basic design of a flood loading system consists of a bin or open storage pile with a cutoff gate up to 5 ft in diameter at the bottom connected directly to a loading chute. When an empty car passes under the loading point, the cutoff gate is opened and floods material into the car. Loading is automatically stopped when the angle of repose of the material seals off the flow at the chute mouth. The material is continuously fed by gravity under this manner while the car moves slowly below the chute. When a car is completely filled, the gate is closed until the next car is in position for loading. There are several designs for actual loading chutes. For standard size cars, a stationary chute is sufficient. A vertically telescoping chute can be used to load various size cars. The chutes can also be designed to swing to one side to allow passage of road engines. This system can be highly automated if the car size is standardized.

The controlled gravity flow loading system is very similar to that of the flood loading system. The only difference is that the feeding chute in the controlled gravity flow loading system is open and the flow of coal into the cars is controlled by a gate opening. This system is most suited to loading from an open storage pile. The loading facility required no additional material handling equipment such as conveyors to effect loading. Occasional bulldozing is required if the material "ratholes". During loading operation, the train moves at a constant speed, similar to that in the flood loading system, and it is not necessary to uncouple the cars. The loading capacity in this system is limited by the amount of material

capable of flowing through the gate and the operator efficiency. One operator is required for operation. A completely automated system is too complicated and expensive.

Rail Car Coal Unloading Techniques -

The track hoppers technique is the most basic railroad car unloading system. The system consists of an open or grill-covered hopper receiving directly the material dumped from the hopper cars. The types of material normally carried in the covered and uncovered hopper cars, such as coal, ore, coke, phosphate, and cement, can be unloaded efficiently with this system. The capacity of this unloading system is only limited by the time required to unload a car and the number and size of feeders carrying material away from the receiving hopper. The single hopper system can easily be expanded with multiple track hoppers to accommodate a higher volume. In fact, most of the rail to water transfer facilities use the multiple track hoppers system. To accelerate unloading time and for more complete unloading, auxiliary motorized car shakers are employed. Thawing sheds heated by gas or infrared heaters are also used during freezing conditions. To unlatch and close the hopper car doors needs considerable manpower. Modern facilities have automatic door operators, however, they can only receive standard cars.

For all types of railroad open cars, the rotary car dumpers are the most rapid and positive method of unloading the material. Many types of dumpers are available to handle various size cars. Dumpers handling more than 60 cars per hour have been designed. This technique is capable of high tonnage unloading especially when used in conjunction with swivel couplings which make uncoupling of cars unnecessary. The unloading is accomplished by securing the car in a cradle and rotating the car upside down. Once the car is empty, the rotation is reversed. Reported unloading rates typically range from 2500 to 3600 tons per hour with a positioning and dumping cycle

of approximately 2 minutes. A 100-car train can thus be unloaded within four hours. In modern facilities with automatic control and multiple-car dumping, the unloading time can be considerably shortened (Ref. 6).

Visit To Coal Handling Facility At Pennelec -

On January 11, 1990, we visited the coal handling facility at the Homer City power generation plants of Pennelec. There are three units rated 600, 605, and 656 MW respectively with a daily coal consumption of approximately 15,000 tons. Delivery of coal to the plants is primarily accomplished by 23-ton capacity trucks. The coal handling facility at the generation plants can schedule truck delivery at a rate of 70 trucks per hour over a 10-hour period, delivering a total of about 16,000 tons. Majority of the trucks at the day of visit were with covers over the transported coal piles of -2" particles, however, some of them did not have covers. Windage loss from the truck transportation is difficult to estimate.

Conveyor belts, a total of 54 belts in the plants, are employed for in-plant transport. Most of them are also open to the atmosphere and subject to windage loss and runoff loss. Some of the conveyors are partially enclosed with segmented skirtboards manufactured by Martin Engineering Co. of Illinois. Vibrational feeders (e. g., Syntron feeders) are the primary device for unloading from silos. Nelco 7977 spray was also employed for dust suppression.

Roughly, a total of 20,000 tons is blown off by wind per year and an additional 17,000 tons per year is lost by runoff. The majority of the loss is the -100 mesh fraction.

Economics of Coal Transportation -

The following is a breakdown on the current average coal transportation costs by truck, rail, and barge. The information for truck and rail trans-

port was obtained from Mr. Sandor Toth of Fieldston Consulting Co., Washington, D.C. Fieldston does consulting and market analysis for the coal industry.

Truck:

<50 miles	7.5 cents/ton-mile
50 - 75 miles	6.0 cents/ton-mile
75 - 100 miles	5.2 cents/ton-mile
100 - 125 miles	4.8 cents/ton-mile

Rail:

Eastern U.S.

200 - 800 miles	2.2 - 2.6 cents/ton-mile
>1000 miles	1.8 cents/ton-mile

Western U.S.

600 - 1500 miles	1.2 - 1.8 cents/ton-mile
------------------	--------------------------

Barge:

0.25 cents/ton-mile

Mr. Toth stated that it is difficult to obtain accurate railroad coal transportation costs for two reasons:

- 1) Rates vary according to carrier, area (competition), distance, quantity discounts, etc.
- 2) Most coal transported by rail is through confidential contracts, i.e., it is difficult to obtain accurate cost data. Tariff rates are quoted to public but are not actual but too high.

For the current barge transportation cost of coal, Mr. Keith Kyle of Mon River Towing was contacted. He stated that costs vary according to quantity, loading and unloading times, number of locks passed through, and barge size. On the Ohio River, a reasonable figure to use is 2.5 mils (\$0.0025) per ton-mile. This rate is based on a 1,500 ton capacity jumbo barge (1,400 ton minimum).

Existing Bulk Solids Transportation Systems -

In transporting and handling the DUC with typical particle sizes less than 40 microns, the current truck, rail, and barge transportation systems for coal and the employed loading and unloading technologies cannot be applied directly without modifications. The windage and bottom losses during transportation and handling would be excessive. The excessive losses due to fine coal dust during transportation will create environmental concern and health hazard and the dust clouds generated during loading and unloading are potential safety problems. A workable system will have to address all these issues. Techniques for transportation of other materials with properties similar to that of DUC are also investigated in this quarter. They are summarized below.

A conversation with Mr. George Cummings of Tri State Delivery, a trucking firm specializing in the transport of carbon black, resulted in the following information. Carbon black is usually pelletized at the manufacturing point and is transported in hopper rail cars and trucks in this form. It is pelletized because its particle size (as made) is extremely small (<1 microns). Trying to handle or transport as-made carbon black "would be like trying to grasp smoke", to quote Mr. Cummings. Inert gases are not used because carbon black is not prone to spontaneous combustion.

Mr. Dave Smith, Traffic Manager of Calgon in Pittsburgh, was also contacted for information concerning about handling of activated carbon. Mr. Smith described Calgon's process for making activated carbon. They begin with 2" X 0 coal as the raw material. It is then ground to 12 X 40 mesh (600 - 400 microns) and subjected to a two-step baking process @ 900 and 500°F. The material is further ground to -325 mesh and is steam activated at 1800°F and then subjected to a cooling process. This material is usually then briquetted or pelletized. According to Mr. Smith they do not have a problem with spontaneous combustion because their process removes

the volatile matter in the coal. Most of their carbon is transported via pneumatic tank truck without the use of inert gas.

For truck and rail transportation of other bulk solids, the information was obtained from Messrs. Stew Snyder and Carl Spreen of Bulkmatic Transport Co., Chicago, IL - the largest dry bulk shipper (truck) in the U.S. Pneumatic tank trucks, hopper trucks, and hopper rail cars are used for transporting activated carbon which does not have as great a tendency to spontaneously combust as does coal. Gravity material transfer equipment with boots and enclosures are usually employed to contain the dust. Pneumatic material transfer equipment is also used, sometimes with nitrogen gas. It usually takes 1 to 2 hours to unload a truck into a silo while it can take 4 to 8 hours to unload a rail car. If the transfer system is properly designed, it can take as little as 1.25 hr for trucks to unload a railcar pneumatically. Railcar manufacturers will perform bridging test on materials in order to develop the proper car design. A rule-of-thumb costing formula for bulk tank truck is (assume truck travels @ 45 mph):

Truck Use Time = \$45 - \$50 per hour

Truck Use Time = loading time + travel time +
unloading time + return travel time

Bulkmatic Transport Co. has a bulk loading/unloading facility in McKees Rocks, PA. A trip will be set up to visit the facility in the near future.

Loading and unloading of DUC under inert N_2 and CO_2 gas is possible, but would be expensive. Pressurized bulk tank trucks can retain a low pressure blanketing charge of nitrogen gas for about 3 days while in transit. The Heil Co. of Chattanooga, Tennessee, manufactures two types of tank trailer known in the industry as Super-Flo and Super-Jet models which allow loading and unloading of bulk solids with air pressure or inert nitrogen. They have been employed for handling bulk solids ranging from cement, fly ash, sand, lime, ground coal, sugar, fertilizers, plastics, chemicals,

and feed grain materials. For those materials requiring aeration to unload, three patented FloCone nozzles are located at each hopper to provide not only the aeration but also mild vibration to improve solids flow and cleanout. Heil also provides service to characterize the bulk solids and makes recommendations on loading and unloading of the material. Typical unloading rate for ground coal with a 4-in pneumatic transport line ranges from 12 tons/hr at a conveying distance of 300 ft to 30 tons/hr at a conveying distance of 50 ft employing a 60 hp motor to provide an air flow of 570 scfm. Three Super Jet models with capacities of 1040 ft³ (three hoppers), 1200 ft³ (three hoppers), and 1600 ft³ (four hoppers) are available for different densities of materials to keep the truck payloads within the federal and state weight regulations. Super-Flo tank trailer has five models of 1025, 1250, 1500, 1600, and 1950 ft³ capacities, in addition to a 1500 ft³ vacuum tank.

For railroad transportation, ACF Industries Inc. at Earth City, Missouri manufactures a pressure-in-transit covered hopper car that can be purged and pressurized up to 10 psig with an inert gas such as nitrogen. The car will maintain a positive pressure for up to 14 days (sufficient for most transit times) and can be connected to a gas supply at the unloading site for holding if necessary. It is then unloaded using a closed loop nitrogen atmosphere "push-pull" vacuum system. The car has a volume of 5000 ft³, four compartments, pressure tight hatches, and special vacuum pneumatic outlets. In addition, ACF makes a pressure unloading car (known as center flow Pressureaide) that could be used for powdered coal. This car is not as pressure tight as the pressure-in-transit cars, but with extra care during manufacture, ACF believed that the car might be good enough for powdered coal. ACF believes powdered coal is pyrophoric and is best handled in an inert atmosphere.

The fine coal is classified as a hazardous material (flammable solid) in the Department of Transportation's Code of Federal Regulations, Title 49, Part 172, Section 172.101. The hazardous material is defined here as "a substance or material in a quantity and form which may pose an unreasonable

risk to health and safety or property when transported in commerce." Specific transportation requirements are outlined in Section 173.165.

Section 173.165 Coal, ground bituminous, sea coal, coal facings. (a) Coal, ground bituminous, sea coal, coal facings, 90 percent of which will pass through a 100-mesh sieve, must be stored for at least six days after grinding, or if not so stored must be shipped in tight metal tank cars or in tight metal containers on container cars, or in permanently covered metal hopper cars, or in other tight metal containers, or in tight, metal-bodied, covered motor vehicles. (b) Coal, ground bituminous, which has been dried by heating before grinding must be packed in hermetically sealed metal-lined wooden boxes or air-tight metal containers.

Not all people we contacted have the same pessimistic view about the transportation and handling of DUC powder. For example, Mr. Bill Sailer, a Facility Analyst with CONRAIL in Philadelphia, did not think DUC was going to have a problem with self heating due to the very small and uniform particle size. He stated that if a coal is <36 mesh (<425mm) and of uniform size, no oxygen should penetrate the mass and hence no spontaneous combustion. He also said that he would be glad to have CONRAIL's lab look at about 0.5 lb of DUC and make recommendations as to transporting by rail. Conrail has moved flyash in open hopper cars with bottom unloading which is less dusty than rotary dumping. He thought that open cars could possibly be used with a latex coating or plastic cover over the DUC. They have moved 1/4" X 0 coal with 18% <200 mesh in open cars. He agreed that necessary precautions would have to be taken to eliminate the possibility of dust explosions at loading and unloading stations.

A call to American Commercial Bargeline Co. (a unit of CSX Corp) was made and spoke to a Mr. Wayne Christy. Mr. Christy stated that their Jeffboat shipyard in Jeffersonville, Indiana has built hopper barges and other barge types depending on the customer needs. He said that there are covered barges to carry dry bulk materials such as grain, lime and alloy powders.

These can be loaded and unloaded using pneumatic equipment or clamshells which have been fitted with rubber covers over the teeth to prevent material from leaking out. Containers can also be handled by barges. Approximately 36 40-ft containers can be loaded onto a single barge.

National Marine Co. (Dravo) was also contacted and a Mr. Gary Kovat agreed with the 2.5 mils/ton-mile cost figure quoted earlier for coal transport in barges. He also mentioned that there are pneumatic barges for dry bulk material but very few of them. One manufacturer is Cyclone Air of Houston, TX. He said also that you could fit 81 20-ft or 36 40-ft containers on a barge.

On the basis of existing information outlined above, it would be possible to transport DUC in bulk quantities by truck, rail, and to a lesser extent, barge, using existing technologies. However, it would require some minor equipment modifications and some uncommon loading and unloading measures such as inert gas blanket in a close-loop loading and unloading system. The technology in loading and unloading of bulk solids under an inert gas atmosphere is not well developed. Substantial improvement in loading and unloading technologies is required for DUC transport.

3.4.3 Subtask 4.3: Advanced Transport Systems

3.4.3.1 Objective

The objective of this subtask is to identify and to design and size an advanced transport system for application in bulk handling of DUC.

3.4.3.2 Technical Status

The feasibility of container transport of DUC was initiated in this quarter by studying the current freight containers transport and handling via truck, rail, barge, and ship. There is an international standard for the dimensions of different sizes of containers and an efficient container

transport and handling system is now in existence for truck, rail, barge, and ship (Ref. 7). If the containers of standard sizes can be designed to handle DUC, this can be a viable transportation system for the DUC. Container transport will effectively eliminate the necessity of loading and unloading of DUC at transshipment terminals and simultaneously eliminate the associated safety and environmental concerns. The DUC can be loaded into the containers at the site of beneficiation plant and unloaded at the destination.

3.5 Task 5: Handling (W. C. Yang, G. E. Klinzing)

3.5.1 Subtask 5.1 Characterization of DUC

3.5.1.1 Objective

A variety of different tests are to be performed to characterize DUC.

3.5.1.2 Technical Status

Westinghouse:

Fluidization

Fluidization properties of fine powder are important indices for assessing the behavior of fine particles. Tests will be carried out to determine if fine coal can be handled and fed using fluidization principles. Flow characteristics of the DUC will be measured by three separate techniques - fluidization, bed collapse, and flow from an orifice. The ratio of tap to aerated bulk density will also be determined to assess the cohesiveness and flowability of the DUC.

The existing fluidization unit, 2-3/4 inches in diameter, has been set up for this task. Different ways for handling the DUC in inert atmosphere during experiments were also evaluated. The commercially available plastic

glove bags may be employed here. The plastic containments generally employed in the nuclear industry can also be conveniently used here. Actual fluidization tests have not been performed, awaiting coal samples to be reviewed.

Shear Measurement

Shear stresses of the DUC will be measured with a Jenike shear cell to evaluate the flow characteristics of the DUC. The shear stress, together with other parameters measured under Task 5, will allow ranking of different powders in term of handling difficulty. The Jenike shear cell has been set up to perform shear stress measurement under this task.

University of Pittsburgh:

Size and Size Distribution

The Leitz TAS PLUS image analyzer and the Leeds and Northrup Microtrak were readied to carry out the particle size analysis. A sample of the Bechtel coal (cleaned Illinois #6) was hand-ground and analyzed using the image analyzer. The average particle size was 10 microns. The following table has more details on the sizing of this material.

Fluidization

The four inch diameter Plexiglas unit was prepared for operation with consideration of a new distribution technique for the fluidization air. A video camera will be employed for the fluidization heights and behaviors.

Micronized Illinois No. 6 coal prepared by Bechtel and obtained from the Coal Utilization Division of PETC was tested in the column. This coal had a high moisture content and was first dried until weight changes ceased. The coal was found not to fluidize in the normal manner. A small amount of activity was seen at the top and bottom of the column with the center section remaining as a solid plug.

Table 1				
Particle Size Distribution				
(75 Fields Analyzed)				
Size Particles (Micron)	Over	No. % Over	Weight % Over	
2	4355	100	100	
4	1163	26.71	82.89	
6.3	341	7.83	60.59	
10.1	66	1.52	31.03	
12.6	21	0.48	18.14	
15.8	5	0.11	9.04	
19.9	1	0.02	4.52	
25.1	1	0.02	4.52	
31.6	0	0	0	
Length Diameter = 3.9				
Volume Diameter = 4.9				
Surface Diameter = 4.3				
Surface-Volume Diameter = 6.3				
Weight Diameter = 8.9				

Upon pulsing the gas pressure to the column the coal began to fluidize. This pulsing technique may be essential in handling the fine coal in a variety of the proposed units.

Sonic Velocity Measurements

The rupture device for injection of the pressure pulse into the DUC bed was readied for testing. This device will permit both the sonic velocity and absorptive capacity of the bed to be measured by use of the accompanying pressure transducers.

Additive Additions

Once the test for the fluidization and sonic velocities are accomplished, additives will be mixed with the coal to ascertain their effects.

3.5.2 Subtask 5.2: Additives to Enhance Flowability of DUC

3.5.2.1 Objective

Addition of a small amount of fine silica, alumina, or anthracite powders (up to about 1 %) to cohesive materials has been found to improve their flowability substantially. The DUC will be mixed with the flow aids identified in the literature search to evaluate their effectiveness.

3.5.2.2 Technical Status

The highly dispersed alumina, Alumina Oxide C (AOC), and Aerosil 200 (A200), a high purity silica, both products of Degussa Corporation, were reported to be effective flow aids for cohesive powders. The optimum amount of these flow aids required are usually only a very small fraction of that required for monolayer coverage of the cohesive powders. Thus electric charges on the flow aids, rather than a ball bearing type of mechanism, are considered to be the primary reason for their effective-

ness. The flow conditioning ability of A200 which has a strong affinity for negative charge is superior to that of AOC which is positively charged. Optimum loading for A200 is only 0.2% of total powder weight as compared to 0.35% of AOC. Both flow aids have been acquired from Degussa Corporation for tests under this task. They will be mixed with the DUC in various concentrations to study their effectiveness in enhancing flowability of the DUC. The search for other flow aids continues.

3.5.3 Subtask 5.3: Control Circuit

3.5.3.1 Objective

The control of the pneumatic circuit will permit the automatic operation of the feeding and transport of the DUC to the usage points.

3.5.3.2 Technical Status

In working toward the objective of this subtask, several conversations were held with Paul Solt who serves as a consultant to the project. The temperature and pressure across the blower were suggested as means to measure the volumetric flow of the gas transported. This flow measuring technique has been compared by Mr. Solt at the Fuller Company Laboratory with other flow measuring devices such as orifice meters, venturis, and rotameters and was found to yield as accurate or better volumetric flows than the standard devices.

In order to check if there is a breakage of a filter bag, an infrared device developed in our laboratory will be inserted in the recycle return line. When this signal goes above a threshold value, the blower will shut down.

The oxygen content of the gas stream and the moisture content will be monitored closely. If unacceptable limits are exceeded, the blower will be shut down.

Control of the screw feeder for the unit will be a varying speed explosion-proof 2 hp motor. Discussions with MSA have finalized the details of this screw feeder and associated controls. All the data and information will be centrally controlled and monitored through the PC.

3.5.4 Subtask 5.4: Pneumatic Testing

3.5.4.1 Objective

This subtask will test the conveying characteristics of DUC.

3.5.4.2 Technical Status

The equipment to be employed in the transport tests was finalized and orders were placed for most items. It is essential after several discussions that a nitrogen atmosphere is maintained on the unit. The blower for the system will be a Roots blower with a 15 hp, AC variable speed motor. A 40 sq ft American Air Filter Company filter-receiver was sized and ordered. The room SB89 has been readied for the installation of the test rig for pneumatic transport.

The Endress and Hauser GRANUCOR solids flow meter was tested and found to be operational. Both glass beads and PVC powder were used as test materials. The preliminary experiments were designed to study the characteristics of the sensors and to identify important parameters. Solids loading up to 40% were probed. Calibration of the GRANUCOR is essential and can change for the different coals and moisture contents. It was found that the GRANUCOR gave very reliable mass flow measurements, that the constants in the calibration vary with material, that choosing the correct ratio of $\text{velocity}_{\text{max}}/\text{velocity}_{\text{min}}$ is crucial for correct measurements. Figure 5 shows the GRANUCOR test arrangement and Figure 6 shows flow loop arrangement.

Figure 5. Schematic Diagram of Granucor Calibration Apparatus

Figure 6. Pneumatic Flow Loop Schematic

3.5.5 Subtask 5.5: Feeder Development

3.5.5.1 Objective

The objective of this task is to develop a reliable feeder to supply the DUC from the Residential Storage Tank. Three feeders will be tested: the external massaging/flexible wall feeder, the peristaltic pump, and the vibratory feeder. The feeders will be evaluated on performance, capital cost, and operating cost.

3.5.5.2 Technical Status

The system for feeding the DUC employing the peristaltic pump is being set up for experiments. The DUC will be pumped from a storage container pressurized slightly with the inert nitrogen. The receiving container will be equipped with a filter to prevent escape of DUC. The peristaltic pump will be set at different rpm during experiments and the delivery rate will be determined by weighing the receiver. Because of the cohesiveness of the DUC, delivery of DUC from the storage container to the peristaltic pump may be a problem. In that case, vibration will be imparted on the storage container or the DUC will be mixed with proper amount of flow aid.

REFERENCES

1. National Coal Association, "Coal Traffic Annual", 1986.
2. Bergstrom, R. N., "Latest Developments in Transporting Coal by Rail", Proc. ASCE, J. Power Div., 91(P01), May 1965.
3. Thompson, T. L., and Raymer, F. B., "Transportation, Storage and Handling of Coal", in CHEMISTRY OF COAL UTILIZATION - SECOND SUPPLEMENTARY VOLUME, M. A. Elliott (Ed.), John Wiley & Sons, New York (1981).
4. Denton, G. H., Hassel, R. E., and Scott, B. E., "Minimizing Intransit Windage Losses", Mining Congress Journal, 58(9), 49 (1972).
5. Clark, J. A., "Railroad Car Unloading and Loading", in Bulk Materials Handling, Minor C. Hawk (editor), Vol. 1, p. 129, University of Pittsburgh, Pittsburgh, Pennsylvania 15213, 1970.
6. Weiss, W. D., and Dunn, R. H., paper presented at Southwest Conference, American Institute of Mining, Metallurgical and Petroleum Engineers, March 3, 1976.
7. Jane's Freight Containers, Jane's Publishing Inc., New York (1987).

END

DATE
FILMED

3 / 19 / 92