[REDACTED]

This document consists of
43 pages. Copy No. [REDACTED]

DE93 007077

DECLASSIFIED

October 21, 1966

RM Item 8-24-92
BY J Tang 9-23-92
TL Phillips 9-28-92

Work performed under Contract No. AT(45-1)-1350 between the Atomic Energy Commission and General Electric Company.

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

by OSTI

) 1992

[illegible]

DECLASSIFIED

~~CONFIDENTIAL~~

DECLASSIFIED

HW-79097

DISTRIBUTION

Copy Number

1	W. E. Johnson
2	H. M. Parker
3	H. D. Tibbals
4	J. H. Warren
5	W. S. Frank
6	K. G. Grimm
7	M. K. Harmon
8	T. G. LaFollette
9	R. W. McCullugh
10	W. J. Gartin
11	H. P. Shaw
12	C. R. Bergdahl
13	General Electric Company, Palo Alto, California Attention: F. E. Crever, Manager Advance Planning Operation
14, 15, 16	Atomic Energy Commission, Richland Operations Office Attention: J. E. Travis, Manager
17, 18, 19	Atomic Energy Commission, Washington 25, D. C. Attention: F. P. Baranowski, Director Production Division
20	Extra
21	300 Files
22	Record Files

TABLE OF CONTENTS

Distribution	2
Table of Contents	3
Staff	4
I. Summary	5-6
II. Achievements	
A. Production Operation	A-1 Through A-3
B. Purex Operation	B-1 Through B-2
C. Redox Operation	C-1 Through C-3
D. Weapons Manufacturing Operation	D-1 Through D-2
E. Power and Crafts Operation	E-1 Through E-2
F. Facilities Engineering Operation	F-1 Through F-4
G. Research and Engineering Operation	G-1 Through G-9
H. Financial Operation	H-1 Through H-2
III. Personnel Activities	J-1 Through J-6
IV. Safety and Security	K-1
V. Reports Issued	L-1 Through L-2
VI. Patent Summary	M-1

STAFF

General Manager, Atomic Products Division	J. F. Young
General Manager, Hanford Atomic Products Operation	W. E. Johnson
General Manager, Chemical Processing Department	P. H. Reinker
Manager, Production	J. H. Warren
Manager, Purex (Acting)	R. W. McCullugh
Manager, Redox	M. K. Harmon
Manager, Weapons Manufacturing	W. J. Gartin
Manager, Power and Crafts	T. G. LaFollette
Manager, Facilities Engineering	H. P. Shaw
Manager, Research and Engineering	W. S. Frank
Manager, Finance	K. G. Grimm
Manager, Employee Relations (Acting)	J. H. Warren

DECLASSIFIED

DECLASSIFIED

HW-79097

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

I. SUMMARY

Production through September, as compared with the July 25, 1963 HAPO Production Forecast (HW-78187), is summarized below:

	<u>Percent of Forecast Achieved</u>	<u>Fiscal Year</u>
	<u>September</u>	<u>To Date</u>
Separated plutonium nitrate	100.5*	75.0
Separated uranium nitrate	111.4*	77.7
Uranium Oxide	100.5	74.5
Plutonium metal buttons	89.8	64.0
Fabricated parts	128.8	100.9

*The variation resulted from a decision to defer the processing of unclassified metal, which contains a higher plutonium concentration than normal metal, from September to October.

September production met or exceeded forecasted quantities for plutonium nitrate, uranium nitrate, uranium oxide, and fabricated parts. The low production of plutonium metal buttons was caused by equipment failures and plugging of the ion exchange columns.

The Purex plant operated continuously during September at an average rate of 20.8 tons per day. The throughput rate continued to be limited by a restriction in the final uranium decontamination cycle and the deliberate shut down of one dissolver, which was inadvertently charged with short-cooled metal. Product quality was excellent throughout the month.

Three buckets of short-cooled irradiated fuel elements were erroneously delivered to the Purex plant and partially dissolved on September 2. When the iodine-131 emission alarms disclosed the situation, dissolution was stopped immediately and the dissolver was removed from service. Approximately 63 curies of iodine-131 were emitted as a result of the incident. No off-site problems resulted from this emission.

A neptunium purification run was completed in Purex at month-end and yielded 1100 grams of product.

The HAPO II-2 cask was loaded with approximately 170,000 curies of strontium-90 but shipment was held up, pending completion of repairs on the undercarriage of the railroad car. The HAPO I-B-1 cask was also

DECLASSIFIED

HW-79097

loaded during September with approximately 340,000 curies of strontium-90. At month-end, the pressure buildup in this cask was being checked prior to releasing for shipment.

The processing of Purex FWW (first cycle waste), for strontium-90 recovery, was continued in the head end equipment; approximately 750,000 curies of strontium-90 were recovered.

Redox plant processing during September was limited to about 60 percent of the available time because of: 1) high product waste solutions; 2) inadequate decontamination of fission products from both the uranium and plutonium product streams; and 3) unsuccessful attempts to remove neptunium, using an experimental persulfate flowsheet.

Plant tests of the Purex 2E final uranium cycle column with a new prototype cartridge demonstrated stable column operation over a range of temperatures, pulse frequencies, and phase volume ratios. While the range of the test was limited by a flow restriction in the 2D column, extrapolation of the data obtained indicated a 2E column capacity in excess of a 5.0 capacity factor.

Total authorization for "In-Tank Waste Solidification - 200 West Area" (Project CA3-965) was approved on September 13. Bids on engineered equipment are now being reviewed prior to placing final orders.

Repairs to the 234-5 Building incinerator were completed and the unit was returned to routine service. Incinerator operation is presently limited to one shift per day, however, because of manpower shortage.

Plutonium recovery activities were accelerated during the month to return the maximum amount of plutonium to the production stream. Effective September 30, the Button Line was placed on a seven-day week operating schedule.

P. H. Reinker

General Manager
Chemical Processing Department

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER 1963

II. ACHIEVEMENTS

A. PRODUCTION OPERATION

1. Production Statistics

a. Percent of Forecast⁽¹⁾ Achieved

	<u>September</u>	<u>Fiscal Year to Date</u>
Separated plutonium nitrate	100.5	75.0
Separated uranium nitrate	111.4	77.7
Uranium oxide	100.5	74.5
Plutonium metal buttons	89.8	64.0
Fabricated parts	128.8	100.9

b. Purex

	<u>September</u>	<u>August</u>
Uranium nitrate produced (tons)	621.29	202.80
Average production rate during operation (T/D)	20.7	23.7
Total waste loss (%)		
Plutonium	0.35	0.90
Uranium	0.23	0.92
On-line efficiency (%)	100	46

c. Redox

Uranium nitrate produced (tons)	91.61	128.21
Average production rate during operation (T/D)	6.2	8.7
Total waste loss (%)		
Plutonium	0.40	0.41
Uranium	0.17	0.22
On-line efficiency (%)	59	59

d. Uranium Reduction (tons)

Normal UO ₃ loaded	572	131
Enriched UO ₃ loaded	87	101
Normal UO ₃ approved for shipment	501.24	201.05
Enriched UO ₃ approved for shipment	152.30	50.28
Normal UO ₃ shipped	501.34	301.87
Enriched UO ₃ shipped	101.59	100.77
Normal UNH backlog	313	257
Enriched UNH backlog	137	129

(1) HW-78187, HAPO PRODUCTION FORECAST, dated 7/25/63

DECLASSIFIED

DECLASSIFIED

HW-79097

e. Plutonium Metal Processing

	<u>September</u>	<u>August</u>
Reduction yield (%)	97.56	95.76
Production recovery output (Kgs)	130	88
Product recovery backlog (Kgs)	1359	1303
Waste disposal (grams)	250	542

f. Power

	<u>200-East</u>	<u>200-West</u>
Raw water pumped (gpm)	12,579	5,120
Filtered water pumped (gpm)	1,270	1,216
Maximum steam generated (lbs./hr.)	200,000	110,000
Average steam generated (lbs./hr.)	181,000	71,000
Total steam generated (M lbs.)	130,806	51,341
Coal consumed (tons)	6,619	2,590

September production met or exceeded forecasted quantities for plutonium nitrate, uranium nitrate, uranium oxide, and fabricated parts. The low production of plutonium metal buttons was caused by equipment failures and plugging of the ion exchange columns.

J. H. Warner
Manager, Production

2. FISSION PRODUCT DATA

	<u>FUREX*</u> <u>RECOVERY</u>	<u>244-CR*</u> <u>INVENTORY</u>	<u>B-CANYON*</u> <u>INVENTORY</u>	<u>SEMIWORKS</u> <u>PRODUCTION</u>	<u>PRODUCT</u> <u>INVENTORY</u>	<u>PRODUCT</u> <u>IN CASK</u>	<u>SHIPPED</u>	<u>CUSTOMER</u>	<u>REMARKS</u>
Sr-90 (Kilocuries)	130	1060	320	-	1940	510**	--		
Cs-137 (Kilocuries)									
Ce-144 (Kilocuries)									

*Estimated figures based on Cs. calculations
 **170 in HAP0 I1-2
 340 in HAP0 I-B-1

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

II. ACHIEVEMENTS (Continued)

B. PUREX OPERATION

1. Operating Continuity

Operation was continuous throughout the period at an average capacity factor of 2.5. The throughput rate was limited by reduced flow capability to the Final Uranium Cycle and shut down of one dissolver.

2. Processing Operation

Both uranium and plutonium product quality were excellent throughout the month. The UNH silica gel unit was not operated.

Neptunium recovery and purification systems were operated during the month. A neptunium purification run was completed at month end---1,117 grams were loaded out.

On September 2, three buckets of short-cooled irradiated fuel elements were partially dissolved in the C dissolver. The material had been shipped in error from 100-C Area on the previous day. To minimize I¹³¹ emission, the dissolver was immediately taken out of service and remained out of service throughout the month. Approximately 63 curies of I¹³¹ were emitted during the seven-day period beginning on September 2.

Uranium and plutonium waste discards to underground storage were .23 percent and .35 percent respectively.

The HAPC II-2 cask was loaded with approximately 170,000 curies of Sr-90. Shipment of the cask was held up pending completion of repairs on the undercarriage of Car ATMX 120.

The HAPC I-B-1 Cask was loaded with approximately 340,000 curies of Sr-90. The cask vent valve was being repaired and pressure buildup tests were being performed at month end.

The strontium obtained from the fifth Semiworks purification run was batch processed to reduce the calcium content.

All Purex LWW was processed for Sr-90 recovery in the Purex Head End. Twenty-two sulfate runs were completed resulting in recovery of approximately 750,000 curies of Sr-90.

DECLASSIFIED

An eleven gallon cask was loaded with normal cesium feed and shipped to the Hanford Laboratories for R & D work on technetium recovery.

3. Equipment Experience

Preparatory work completed for the A Farm sludge test program included burial of the 103-A pump, installation of jumpers in the 101-A pump pit and in the 151-GR and 153-GR diversion boxes, removal of 101-C Tank contents down to the sludge heel, and a hydrostatic test of the new line between A & C Farms.

The tank and wall base for one of the 241-AK Tanks was completed during the month. The bases of the other three tanks are in various stages of completion.

Major overhaul was completed on the No. 2 Nash Hytor instrument air compressor, replacing bearings, cones, etc., as required.

Equipment debugging and operability test have been completed on the new Trinity instrument air dryer and the unit is ready for service.

Completed repairs to the canyon exhaust fan electric motor (spare), including replacement of bearings. This electric motor is a 200 HP, 2300 volt unit.

Completed mechanical and electrical repairs including cable replacement on the vertical door (A-Door) to the east crane maintenance platform.

The 2-A supply fan unit was completely overhauled this report period, including painting and replacement of bearings in both the fan and the electric motor.

Exciter generator unit No. 1, located in the Storage Gallery PIV Room, was completely overhauled, including turning down the commutator. This is a preventive maintenance program item.

The U1-2 pump located in U Cell failed this report period and was replaced with a reconditioned hot spare.

Completed repairs to two damaged cask pedestals, one for a HAPO II-2 cask and the second one for a HAPO I-B cask.

The four tank slabs were poured and installation of re-steel for the wall footings is in progress.

The installation of re-steel and concrete forms for the tunnel arch foundations was started.

R W McCullugh

Acting Manager - Purex

RW McCullugh/sc

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

II. ACHIEVEMENTS (Continued)

C. REDOX OPERATION

1. Operating Continuity

The Redox plant operated on a five-day-per-week schedule during the month. Difficulties experienced with high-product waste solutions, poor fission product decontamination of both the uranium and plutonium product streams, and unsuccessful attempts to remove neptunium using an experimental persulfate flowsheet limited virgin feed processing to approximately 60 percent of the time available.

The production of both depleted and enriched UO_3 was satisfactory, although the enriched UO_3 calciner was idle for one week due to the lack of shipping containers.

2. Processing Operations

a. Redox Processing

Processing startup was delayed until 1800 on 9-3-63 while the ion-exchange contactor was recharged with resin and checked out, following removal and replacement of a plugged feed line filter.

Approximately 145 hours were required this month for reworking high product waste solutions caused by 1) neptunium losses to waste during the early part of the month, and 2) plutonium polymer. The rework operation was successful, with product discards being appreciably less than originally anticipated. The problem was complicated by two preceding unsuccessful attempts to remove neptunium using the experimental persulfate flowsheet. In both cases poor in-plant yields resulted, apparently caused by inadequate oxidation of neptunium. This is contrary to laboratory data which indicate that potassium persulfate oxidation should permit the successful use of an acid-deficient flow sheet with a resulting improvement in neptunium decontamination. A total of only 250 grams of neptunium was shipped to the Purex plant.

Almost all of the uranium product produced this month was high in gamma ratio and required additional ozoning to meet shipping specifications. Approximately 130 tons of this material is still being held for additional treatment.

DECLASSIFIED

Forty-nine kilograms of "stabilized" plutonium as recycle solution, were received from the Weapons Manufacturing Operation and re-processed through the plutonium decontamination cycle during the month.

b. Uranium Oxide Processing

Approximately 32 tons of depleted UO_3 powder produced during the first week of the month was out of specifications with respect to total metallic impurities. This resulted from corrosion in the TD-4 demister vessel used to de-entrain overheads from the UNH concentrators. A procedure change was made to eliminate future problems. By month-end, 24 tons of the out-of-specifications powder had been blended back into the process stream with no adverse effects.

3. Mechanical Experience

a. Redox Plant

On 9-26-63, the pump in the backcycle concentrator tank (D-14) failed, apparently because of a solids build-up in the impellers. The failed unit was a regenerative turbine type of pump with a boron carbide shaft bushing and had been in operation since 8-18-63. A reclaimed Peerless deep-well turbine pump was installed as the replacement.

Considerable difficulty was experienced this month with the auxiliary hoists and the optics on the canyon crane. Both the left and right-hand auxiliary hoist motors and the right-hand optic head became inoperative and were replaced. Considerable electrical and mechanical work was needed to restore operation to normal. Weekly radiation exposure limits for personnel were maintained.

A water leak of approximately 120 gallons per hour was detected in D-Cell on 9-14-63. The leak was finally identified and located in the "hot" pipe trench, in the line carrying coil condensate to the crib. Tests were subsequently run showing that the coil condensates could be re-routed at full flow through another existing line. The necessary jumper for the new routing was fabricated and installed.

4. Waste Handling and Decontamination

Equipment valued at approximately \$79,000 was received from customers for decontamination, repair, inspection, or burial during the month. Equipment valued at approximately \$25,000 was returned to customers, representing a savings of approximately \$20,000 over the cost of new equipment.

Two off-site contaminated waste shipments were received and buried without incident this month. One shipment was from the Argonne

National Laboratory and the other a combined shipment from the University of California and the Sandia Corporation, New Mexico. One-hundred and eighteen wooden boxes and metal drums were buried.

5. Radiation Experience

Above-normal plutonium emission was detected from the 233-S Building off-gas stack during the early part of the month. The "iron lung" filters were replaced on 9-11-63, but no significant change resulted. By reactivating the water seal of the underground filters and routing the off-gas flow through this system, the normal emission pattern was restored. The problem with the "iron lung" filter system is being studied.

6. Analytical Experience

Effective 9-27-63, Hanford Laboratory low-level liquid waste, formerly handled by the Redox Analytical Laboratory Operation, was routed to the Waste Handling and Decontamination Operation for cribbing in the TY Crib. For many years, this waste has been cribbed in the 216-S-20 Laboratory Crib, but the volume has grown to half a million gallons per month, putting an intolerable burden on both the personnel and the crib.

AK Harmon
Manager - Redox

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

II. ACHIEVEMENTS (Continued)

D. WEAPONS MANUFACTURING OPERATION

1. Operating Continuity

The fabrication of Models 1807 and 74-C was limited by casting defects. The production of unfabricated plutonium was limited early in the month by numerous equipment failures and by plugging of the ion exchange columns. Excellent processing rates were achieved during the latter part of the month. Plutonium recovery activities were accelerated during the month in order to return the maximum amount of plutonium to the production stream. The incinerator was returned to service during the month and at month end, it is operating on a one shift/day basis.

2. Processing Operations

a. Plutonium Fabrication

Information on plutonium fabrication activities is presented in Document HW-79189 (Atomic Weapon Data).

b. Plutonium Reduction

During the month information was received indicating the necessity of returning the maximum amount of plutonium to the production channels. As a result two overtime days were scheduled for September and seven day operations were established for the Button Line.

Dissolved skull oxide was added to primary plant nitrate to provide button line feed during September.

c. Plutonium Reclamation

Three dissolver complexes were employed in order to recover the maximum amount of plutonium from metallurgical scrap. The laboratory-type dissolvers in Rooms 139 and 161 were operated the greater part of the month on the skulls associated with Model 1807 production. The Hood 42 dissolver was employed to process the material associated with the Model 74-C and both Redox and Purex have started chemical processing of this latter material.

DECLASSIFIED

c. Plutonium Reclamation (Continued)

Incinerator repairs were completed and several boxes of scrap material were processed by month end. Operation of the incinerator equipment will be limited to one shift/day because of the need to utilize personnel in the more urgent phases of the recovery work.

3. Mechanical Performance

Fabrication equipment performed satisfactory except for leakage in the high-vacuum system of one of the casting furnaces, and the failure of one of the Root's blowers.

Plutonium reduction equipment required excessive maintenance effort during the first three weeks of the month. Principal items requiring attention were calciner heating elements, magnetic flowmeters, pumps and leaking and plugged lines. Excellent performance was experienced during the last week of the period.

Modifications of the Hood 9-B equipment (more adequately shielded, continuous processing unit) have been delayed because the vendor is experiencing difficulty in fabricating the new fluorinator tube.

4. Radiation Experience

Three minor injuries were experienced during work in the process hoods. In all three cases the wounds were excised and potential deposition reduced to less than one percent MPBB (Maximum Permissible Body Burden) as determined by the whole body counter.

5. Analytical Experience

	September	
	<u>Weapons Grade</u>	<u>Unclassified</u>
Number of Samples Received		2,079
Number of Determinations		13,856
Total Impurities, Buttons (Avg.)	3,100	-----
Buttons Rejected for Impurities		6.0% None
Pu-240 Content*		6.24% Made

*Based on Neutron Counter Data.

Procedure and equipment changes to the mass spectrometer enabled the Weapons Manufacturing analytical laboratory to make a fission product isotopic analysis. This is the first time such an analysis has been made in the laboratory.

WJ Gartin
Manager
Weapons Manufacturing

WJ Gartin:cs

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER 1963

II. ACHIEVEMENTS (Continued)

E. POWER AND CRAFTS OPERATION

1. Operating Continuity

There were no interruptions of steam, water or electrical services to CPD production facilities during the period covered by this report; however, a planned one-day outage of the raw-water supply to the concrete batch plant was necessary to facilitate contractor tie-in for the new central fire station.

2. Inspection, Maintenance and Repair

Fabrication and physical installation of the HA-29 Sprue Removal Hood for the Weapons Manufacturing Operation has been completed. The hood will eventually house an existing contaminated lathe and other equipment for the removal of the sprue from the weapon components. Installation of the lathe, piping and electrical systems was in progress at month's end.

Final assembly and mock-up of a spare dissolver tower for the Redox facility was essentially complete at month's end. The vessel was fabricated in accordance with the new corrosion-resistant welding specifications.

A high-vacuum melt furnace, complete with hood and all operating components, is being fabricated for development work in Hanford Laboratories' 231-Z facility. Installation and testing of the operating components, which must be completed before the hood is installed, is showing satisfactory progress.

Special emphasis was placed on expediting the machining of a number of experimental shipping inserts, the urgency for which was attributed to difficulties associated with the shipping of weapons shapes. The inserts were machined from forged aluminum billets rather than castings.

The sink was removed from the bottom of No. 4 dissolver at Weapons Manufacturing Operation, and a cover plate welded over the opening. The sink was not being used and had developed a leak. Although completed without incident, the work was performed under extremely adverse conditions.

One hundred waste-storage containers were fabricated from galvanized sheet for use in the storage of salvable plutonium waste cartons at Weapons Manufacturing Operation. This was an urgent order placed as an aftermath of a minor fire in a stored waste carton.

DECLASSIFIED

DECLASSIFIED

HW-79097

The hood work and installation of all auxiliary equipment was completed on the new powder-packaging line at Hanford Laboratories' 231-Z Building. Included in the installed equipment were two electrical furnaces, a vacuum powder press and a vacuum pump. Only testing and minor modifications remain to be completed.

Installation of services to the newly installed fume hoods in the Purex Laboratory is nearing completion. Progress of this work has been affected to some extent by the slow procurement schedule for instrumentation.

A new roof, of sloping design, was installed on the gas generator building at the Redox plant. The original roof was flat and failed to provide adequate drainage.

Annunciator alarms and signal lights were installed on the induced draft fans on No. 4 and 5 boilers, 200-East Power House, to provide instant warning should the fans kick out. Since these fans supply fresh air to, and exhaust hot gases from, the furnaces, it is important, from a safe operating standpoint, that they be off for only a minimum of time.

Progress continued on the balancing of the ventilation systems in the Irradiation Processing Department's 105-N Reactor Building.

T. S. LaSalle

Manager
Power and Crafts Operation

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

II. ACHIEVEMENTS (continued)

F. FACILITIES ENGINEERING OPERATION

1. Purex

a. Process Design Engineering

1BXP Neutron Monitor

A new neutron monitor electronics package was installed on the product stream from the 1BX Extraction Column in the Purex canyon during the latter part of August. The package was checked out after installation and was found to be operating normally. It has continued to operate satisfactorily through the month of September, and is presently being used by Purex personnel for operating purposes.

Detection of Short-time-cooled Metal

An investigation is being started of methods of detecting short-time-cooled metal on arrival at Purex and Redox. Experimental data are required to determine feasibility of using gamma radiation measurements. To obtain some preliminary gross gamma readings on normal feed, an ionization chamber in the Purex railroad tunnel has been set up to provide a continuous recording.

Purex Multipurpose Dissolver

Process design for the Purex Multipurpose Dissolver was initiated on September 9, and is scheduled for completion December 31.

b. Project Engineering

CAC-965 - In-tank Waste Solidification - 200-West Area

The project proposal revision requesting total authorization of \$590,000 was approved by Washington AEC on September 13, but a directive will not be issued until advance funds are available early in October.

F-1

DECLASSIFIED

Re-bids on the compressor have been received. The low bid of Joy Manufacturing Company, for \$37,800, will be accepted as soon as some points are clarified. The air heater inquiry is out for re-bids which are due October 7. Bids on the exhauster, condenser, and inlet air filter are being evaluated.

CAC-970 - Purex Essential Waste Routings System

Directive No. AEC-218, Mod. No. 2, dated September 12, authorized total funds of \$725,000 for design and construction of the Purex Essential Waste Routings System. The previous interim authorization was \$76,000 for design only.

Title II design was completed by Bovay Engineers on September 13, as was scheduled.

c. Manufacturing Engineering

Designs have been completed for a Savannah River-type pump, and plans are being prepared to test the pump in Purex service. The pump eliminates process-solution lubricated bearings, and thus reduces maintenance and replacement costs.

2. Redox

a. Process Design Engineering

Neutron Monitor - Ion Exchange Waste Stream

Design has been started on a neutron monitor for the waste stream from the XA Ion Exchange Contactor in 233-S Building. The required electronic system is being assembled, and the monitor pig is being fabricated.

Design of a moderator shield is approximately 75.0 percent completed.

Purchase specifications for a dual channel recorder, a dual channel counting system, and a high voltage supply have been written. Delivery is expected by October 14.

b. Project Engineering

W/O No. P-46006 - NPR Cask and Cask Cars

Detailed design by Vitro Engineering Company was started on September 9, and is scheduled to be completed on December 1.

3. Weapons Manufacturing

a. Process Design Engineering

New Standards Laboratory

A design criteria document for the new standards laboratory has been approved by the Commission and the document issued. This completes the design scope of the facility.

Blank Preparation Glove Box

Blank preparation glove box HA-29BP has been installed in 234-5 Building. Fabrication of in-hood equipment is underway in the West Area Shops. All orders for purchased auxiliary equipment have been placed. It is believed the glove box will "go hot" during November.

Incinerator Facility

The initial burning run of the incinerator was made on September 16. Adjustments and repairs were made to cooling systems and temperature controls; and the facility is ready for operations.

b. Project Engineering

CGC-986 - Additional Plutonium Facilities - 234-5 Building

Both glove boxes provided by this project are now in service. The second glove box (HI-74 S&L), achieved beneficial use on September 17. The man-lift for the HA-23 storage glove box is now being installed.

CAC-987 - Metal Stabilization Facility - 234-5 Building

The bids for the 100,000 psi isostatic press and its associated equipment have been reviewed. A pre-award conference has been scheduled for October 7, with the apparent low bidder (Harwood Engineering Company) to discuss the physical testing to be performed during fabrication of the unit.

4. General

a. Process Design Engineering

Phase II Packaging Prototype

Material for mock-up is being procured and the start of fabri-

cation is expected to be about October 14. Preliminary bids have been received on the packaging cell manipulator, the material handling mechanism, and one hot cell plug. The purchase specification is being prepared for a tungsten-insert-gas welder for cap welding.

b. Project Engineering

Project Cost Information - as of 9/23/63:

Total Authorized Funds - 14 active projects	\$ 3,729,000
Total Cost-to-date	2,931,000
Commitments and Open Work Releases	157,000
Unencumbered Balance	641,000
Costs Charged to Above Projects 8/25/63 to 9/23/63	48,000

Manager - Facilities Engineering

HP Shaw:alr

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

II. ACHIEVEMENTS (Continued)

G. RESEARCH AND ENGINEERING OPERATION

1. Purex Process Engineering

(a) Feed Preparation

On September 1, the C3 dissolver was charged with 15 buckets of metal that inadvertently included 3 buckets of "green" 15-day cooled metal. The presence of green metal in the dissolver was noted on the dissolver iodine monitor within 30 minutes after the first dissolving cut was started. The partially dissolved cut was removed from the dissolver to a metal solution storage tank and adjusted to 0.0013 M Hg II to suppress iodine evolution. In addition, the dissolver heel was covered with 5 weight per cent caustic to minimize iodine evolution. Total I-131 emission was limited to approximately 64 curies by the above control measures. The C dissolver remained out of service during the rest of the month to allow the green metal heel to age.

(b) Solvent Extraction

The effects of extractant temperature, aqueous to organic flow ratio, and pulse frequency on the process performance of the 2E Column were investigated. The extractant temperature was decreased gradually from 55° C to 45° C and the flow ratio (aqueous to organic) was reduced to 0.82 without significantly adverse effects on column stripping efficiency. During the reduction in 2E Column extractant temperature, a two-fold reduction in the ruthenium content of the uranium product was noted. Stable column operation was demonstrated at a pulse frequency of 75 cycles per minute confirming cold pilot plant studies. While additional column capacity evaluations could not be made because of a flow restriction in the 2DE system, extrapolation of the data obtained indicate a 2E Column capacity in excess of a capacity factor (CF) of 5.0.

A batch of refluxed rework solution containing the uranium recovered from degraded solvent, described last month, was blended with virgin feed, and processed through the PA Column. The usual "tonic" effect was noted with the decontamination performance of the HA Column improving four-fold and waste losses remaining near the detection limit.

DECLASSIFIED

(c) Product Treatment

The operation of the plutonium ion exchange unit was improved by making small incremental resin replacements while the unit was operating. Fluoride ion was deleted from the feed because of the very low gamma activity in the ZBP stream.

A neptunium purification run was made with feed consisting of a blend of one-third Redox neptunium crude and two-thirds Purex neptunium crude. Waste loss and fission product decontamination performance was excellent with all reported product analyses well within specification. The metal impurity analyses were not completed at month end.

(d) Waste Treatment

All high level waste (IWW) produced during the month was de-nitrated with sugar. The free H^+ ion concentration was reduced from 6.0 M to a concentration with a solution pH of 0.5. Higher pH's can be obtained but result in the formation of precipitates that interfere with fission product processing.

(e) Fission Product Processing

The strontium product from the last Semiworks purification run was found to contain 12 weight per cent calcium. Typical product usually contains 2 - 5 weight per cent calcium. A batch rework process was employed to reduce the calcium content a factor of two. Concentrated product was contacted with Semiworks solvent at volume ratios of 1:1 and a pH of 2.1. About 5 per cent of the strontium containing half of the calcium was separated for blending with the feed to the next purification run.

The HAPO IB-1 slurry filter cask was chemically flushed, calorimeter checked, and the slurry filter void volume calibrated in an effort to resolve a receiver shortage of 100 kilocuries experienced in the first shipment in this cask to Oak Ridge. The calorimeter test showed essentially no strontium left in the cask and the chemical flush removed only 700 curies of strontium-90. The calibrated filter void was 17.3 liters versus the original calibration of 18.4 liters.

2. Redox Process Engineering - R. M. Tamm

a. Dibasic Aluminum Nitrate

The test of the dibasic aluminum nitrate flowsheet was completed during the report period. The dibasic aluminum nitrate flowsheet increases the capacity of the Redox facility by about 20 percent. Because of limitations other than the solvent extraction columns (such as the capacity limitations of the 3DF pump and 276-S organic pumps), the maximum over-all rate achieved during the report period was 10 tons per day.

b. Persulfate Oxidation of Neptunium

Laboratory studies have shown that neptunium can be oxidized to the extractable six valence with potassium persulfate in an acid deficient system⁽¹⁾.

Since an acid deficient system would improve the decontamination of neptunium, two attempts were made to adapt the process to the Redox neptunium decontamination cycle using neutral hexone as the extractant and $-0.2M$ HNO_3 with $2.0M$ ANN as the scrub solution.

During the first attempt, 75 percent of the neptunium failed to extract; during the second attempt 56 percent of the neptunium failed to extract. In both cases, 100 percent excess potassium persulfate was used based upon the stoichiometric quantity required to oxidize the neptunium, plutonium and chromium ions in the solution. The two attempts differed in that during the first test the potassium persulfate was added to a boiling solution and the 3A Column was operated at a L/V of 1.0, whereas during the second test the potassium persulfate was added to the cold feed solution and then heated to boiling before extracting in the 3A Column at a L/V of 0.6.

It should be noted that potassium persulfate has no apparent oxidizing value at temperatures less than 90 C even as a holding oxidant and rapidly decomposes in a boiling solution in the presence of stainless steel.

(1) Private communication, G. A. Colvin to C. W. Malody

DECLASSIFIED

3. Plutonium Process Engineering Operator

a. Button Line

Performance of the button line was satisfactory during September, with 5 rejects produced, a 5.5% aqueous recycle for the month, and a 98.8% recovery in ion exchange.

An increasing trend in button impurities was noted during the month. Button densities remained high, however (XX.35). Investigation is in progress to determine whether the higher impurity levels are indicative of the bulk button metal produced or are indicative of a sampling and analytical problem.

Installation of the double-ball valves between the calciner and the fluorinator has effectively controlled the loss of entrained powder to the fluorinator off-gas system. Before the valves were installed, the off-gas filter had to be brushed once or twice per day, but now it is only necessary to brush the filter once every 8 or 10 days.

b. Hood 46 - Ion Exchange Resin Washing

A change in the flushing procedure for the hood 46 ion exchange columns has significantly reduced the amount of discard resin which must be batch leached in hood 227 for plutonium recovery. Previously, resin in the column was eluted with 0.6 M nitric acid and then loaded into plastic bottles for a neutron count determination of plutonium content. Less than 10% of this resin could be discarded without further treatment. Now, the elution step is followed by a $1\frac{1}{4}$ column volume wash of the resin with 0.1 M nitric acid, and over 80% of the resin can be discarded directly.

c. Hood 42 - Teflon-Lined Dissolvers

Procedure changes and the installation of a new sock-type filter have resulted in dissolution rates of 3 kgs per day per dissolver for dissolvers M-1 and M-2, and solids-free solutions that are acceptable to the Purex and Redox plants. Various flowsheet and procedure modifications (e.g., fluoride concentration increased to 0.5 M in the dissolver, and stirring the solids with a teflon rod at least twice per run) have increased the plutonium dissolution per run from 600 grams to about 1000 grams. The new sock-type filter and housing is made entirely of polypropylene. It is resistant to acid at high temperature, is shock-proof if hit a sharp blow, and is easy to handle in the hood because of its light weight. The 40-micron filter cloth gives a satisfactory filtration rate, the solutions are completely solids-free, and the new housing design eliminates any hold-up of plutonium solution in the filter, so accountability on individual runs has improved.

d. Plutonium Reclamation Facility - Project CAC-880

Pre-start-up preparations are in progress for the Plutonium Reclamation Facility. A flowsheet is being prepared for initial "hot" runs. It incorporates flowsheet conditions for solvent extraction processing of "simply processed" liquid solutions made up from oxalate supernatant solution, and various stored liquid wastes. The more difficult feed solutions which would result from miscellaneous treatment room operations will not be processed during the first few months of "hot" operation. Start-up flowsheets are 50% completed, detailed operating procedures are 80% completed, and critical mass control procedures are 15% completed.

DECLASSIFIED

4. Separations Chemistry Laboratorya. Purex Process Improvement

Subsequent to the introduction of KMnO_4 as a solvent wash, occasional higher values (4 to 10 ppb) of Pu in the uranium have been encountered. Since it appeared possible that the permanganate wash might be affecting the quality of the solvent, a series of tests were performed to evaluate the Pu distribution ratios where the solution was contacted with equal volumes of test solvents. The Pu(IV)/Pu(III) ratio in the feed was established at 1.35. Results indicated no apparent effect in distribution ratio traceable to the nature of plant solvent.

<u>Test Solvent</u>	<u>Pu E_a^0</u>
Lab solvent (30% IBP)	0.975
Plant solvent (KMnO_4 - HNO_3 wash)	0.927
Plant solvent (KMnO_4 -FeSulf- HNO_3)	0.888
Plant solvent (KMnO_4 - N_2H_4 - HNO_3)	0.934

Additional wash procedures for the organic have been evaluated using complexants such as DTPA, EDTA, HEDTA. Equal volume contacts of solvent with 0.1M complexant were made at pH values of 0, 4, 7, and 12. Preliminary data indicate that additional dF's of 2-3 for ZrNb and 1 1/2 for Ru may be possible by this technique. Additional work may be performed in this area.

b. Redox Process Improvement

An investigation of solid material which restricted flow through the XAF (feed to the anion exchange unit) filter has been completed. Over 50% of the material was composed of resin fragments which were loaded with plutonium. The remainder of the solids were similar to those normally found in the process streams, i.e., silicon, iron, and chromium with ruthenium contributing >95% of the fission product activity and Zr-Nb <5%. The presence of resin fragments and some whole beads was due to routine recycle of the XAS (anion exchange scrub stream) to the feed concentrator.

Some studies on the behavior of thorium in a hexone system have been conducted. Multiple batch counter current extraction studies indicate that in a system consisting of 1.88M $\text{Al}(\text{NO}_3)_3$, 0.1M HNO_3 , and hexone containing 0.5M HNO_3 , the distribution ratio of thorium is 1.0. Studies simulating a column using the above system in the extraction section with a 2.5M $\text{Al}(\text{NO}_3)_3$ scrub section and an L/V of 0.52 indicate that thorium waste losses would be 3.6%.

c. Fission Product Process Improvement

An investigation was made to determine the feasibility of removing barium from the strontium product by means of a sulfate precipitation

with the following data being determined.

<u>HNO₃</u>	<u>SO₄⁼ equivalent</u>	<u>Ba pptd</u>	<u>Sr pptd</u>
0.1M	1	30%	Nil
"	2	50%	Nil
"	4	70%	3%
0.5M	1	5%	Nil
"	2	90%	10%
"	4	95%	10%

d. Laboratory Improvement

A permanganate colorimetric method for determining dissolved hydrogen in water has been evaluated for possible use in the water control laboratory. The method appeared to have a limit of detectability of less than 1 ppm and in the range of 1 to 20 ppm a standard deviation of less than 5% was achieved.

UNH samples were distilled in the laboratory to determine the amount of acid that would be carried in the overheads. Four X-37 samples with a 1 N HNO₃ content were distilled at 97 to 103 C vapor temperature and 16 to 24 inches H₂O vacuum and the distillate analyzed for HNO₃.

Sample 1	44 v/o distillate at $2.8 \times 10^{-3}N$
Sample 2	56 v/o distillate at $4.5 \times 10^{-3}N$
Sample 3	61 v/o distillate at $8.8 \times 10^{-3}N$
Sample 4	73 v/o distillate at $3.4 \times 10^{-2}N$

A 93 ml sample of X-19 was distilled at 115 to 135 C vapor temperature in a flask immersed in oil (almost no reflux) under atmospheric conditions and six fractions totalling 58.8 ml were collected yielding the following nitric analysis:

- 1st fraction of 19 ml at 0.061 N
- 2nd fraction of 9.5 ml at 0.107 N
- 3rd fraction of 8.6 ml at 0.122 N
- 4th fraction of 10.1 ml at 0.121 N
- 5th fraction of 4.55 ml at 0.189 N
- 6th fraction of 7.00 ml at 0.300 N

A spectrophotometric analysis for americium product solutions was developed. The two major absorption peaks found in americium(III) solutions were calibrated with the following results:

<u>Absorption Maxima (Å)</u>	<u>Molar Extinction Coefficient</u>	<u>Standard Deviation of Calibration</u>
5050	212	$\pm 2.7\%$
8110	56.2	$\pm 0.7\%$

Calibration standards were made up as two molar nitric acid solutions. The maxima at 8110 Å provided a calibration of the desired accuracy, and was not subject to interference from hydrochloric acid or aluminum nitrate in the sample matrix. As the nitric acid molarity was increased from 0.3 to 3.0, the extinction coefficient of this peak was reduced 0.7 units per mole of nitrate. Americium(III) values down to 0.2 g/l can be quantitatively measured. Standard recovery averaged 99.8 per cent with a standard deviation of $\pm 0.7\%$. Presence of plutonium(III), (IV) or (VI) in concentrations less than 0.4 g/l would not interfere with this analysis.

An americium nitrate standard solution (9.519 g Am/l) was prepared from the oxide. Dissolution was carried out at room temperature, with no stirring, by addition of 6M nitric acid to a weighed quantity of AmO_2 . The reaction was mild, requiring 72 hours to complete. Radiation exposure rates up to 2.8 rads/hr were experienced in handling the oxide and solution. The following exposure rates were measured for americium solutions during progress of this work:

<u>g/l Am</u>	<u>Volume (ml)</u>	<u>Exposure rate (mr/hr) at:</u>		
		<u>3 in.</u>	<u>5 in.</u>	<u>12 in.</u>
9.5	4.0	125	70	25
1.0	10.0	100	35	12
0.5	10.0	45	20	7
0.25	10.0	25	10	5

A quantitative analysis was found for dibutyl butyl phosphonate (DBBP), based upon the 29080 Å absorption peak. DBBP, diluted with carbon tetrachloride, was determined over a concentration range of 0.1 to 0.7 molar with a standard deviation of $\pm 1.2\%$.

5. Plutonium Chemistry Laboratory

a. Direct Calcination Of Plutonium Nitrate

The new titanium calciner has been installed. Extensive renovation of supporting tankage has been completed. Startup is pending completion of a hazards review.

b. DBBP Column Flow Sheet

Distribution studies are under way; column tests are about to begin.

Initial distribution coefficients of plutonium(IV) in the two-phase system have been obtained with and without alkaline earth salts. The tests were run with synthetic CAW under equilibrium conditions. The maximum plutonium loading in the organic phase expected would be about 1 g/l Pu.

c. Americium Recovery Flow Sheet

Neutralization tests are seeking a method to avoid irreversible precipitation.

The CWW stream must be neutralized to 0.5 M H^+ or less, yet precipitation of the heavily-salted phase must be prevented. Use of 50 percent NaOH resulted in slight precipitation in all tests, but the precipitate dissolved in three minutes. Diban resulted in no precipitation. Tests on aged Recuplex CAW gave the same results. The product solutions were contacted with solvent and demonstrated satisfactory disengaging times, less than one minute.

H. S. Frank

Manager
Research and Engineering

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

II. ACHIEVEMENTS (Continued)

H. FINANCIAL OPERATION

1. Production Cost Accounting

Call letters were issued and worksheets completed for the Midyear Budget Review. Data was requested for both FY 1964 and CY 1964, the latter in connection with the development of unit cost goals for the next calendar year. Increased AL00 demand for Pu, higher use of stainless steel tube bundles, and other factors are expected to increase O2 Production fund request above the FY 1964 Revised Budget submission.

Coding was established in September for segregation of O3 R&D program costs by R&D proposal area, responding to an AEC request.

Costs per thousand gallons of raw water (including depreciation) were developed at AEC request for use in diversification studies.

Special requests processed during the month included:

Services of an employee to GE-APED
2 kgs of unclassified Pu to Monsanto
Burial of contaminated material for UCL and Argonne
National Laboratory

CPD's investment in inventories at August 31, 1963 compared with budgeted amounts is as follows:

(in thousands)	<u>Balance</u> 8-31-63	<u>Control</u> <u>Allocation</u>	<u>Surplus</u> <u>(Deficit)</u>
<u>Inventories</u>			
Essential Materials	\$ 945	\$ 815	\$(130)
Spare Parts and Standby	1 669	1 615	(54)
Special Materials	78	103	25
Yttrium	<u>153</u>	<u>150</u>	<u>(3)</u>
Gross Inventories	<u>2 845</u>	<u>2 683</u>	<u>(162)</u>
<u>Reserves</u>			
Essential Materials	42	59	(17)
Spare Parts & Standby	565	404	161
Yttrium	<u>153</u>	<u>150</u>	<u>3</u>
Total Reserves	<u>760</u>	<u>613</u>	<u>147</u>
<u>Net Investment</u>	<u>\$2 085</u>	<u>\$2 070</u>	<u>\$ (15)</u>

2. General Accounting

As of August 31, 1963, fourteen (14) active projects had incurred costs of \$2,886,971 against authorized funds of \$3,712,600. Outstanding commitments totaled \$134,014.

No new authorizations were received during the month.

Seven (7) appropriation requests were approved during the month totaling \$128,355. An appropriation request for a mass spectrometer for the Weapons Manufacturing Operation accounted for \$97,050 of this total.

Manager - Finance

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

III. PERSONNEL ACTIVITIES

A. FORCE SUMMARY

<u>Operation</u>	<u>Monthly</u> <u>8-25-63</u>	<u>Salaried</u> <u>9-29-63</u>	<u>Weekly</u> <u>8-25-63</u>	<u>Salaried</u> <u>9-29-63</u>	<u>Total</u> <u>8-25-63</u>	<u>9-29-63</u>
General Manager's Group	11	10	2	2	13	12
Financial	13	13	15	14	28	27
Research & Engineering	66	68	30	29	96	97
Facilities Engineering	72	71	25	23	97	94
Power & Crafts	38	36	234	227	272	263
Production	6	6	4	4	10	10
Redox	58	63	227	223	285	286
Purex	70	69	259	259	329	328
Weapons Manufacturing	<u>50</u>	<u>53</u>	<u>225</u>	<u>226</u>	<u>275</u>	<u>279</u>
Total	<u>384</u>	<u>389</u>	<u>1021</u>	<u>1007</u>	<u>1405</u>	<u>1396</u>

B. PERSONNEL CHANGES

R. B. Britton, Manager-Employee Relations, transferred to the Mississippi Test Support Operation as Manager - Transportation, effective September 6.

P. R. McMurray, Manager - Purex, transferred to Medium Steam Turbine, Generator and Gear Department, effective September 24.

V. W. Smith from Production Planner, Purex Processing to Manufacturing Engineer, Weapons Manufacturing Operation.

C. W. Malody from Senior Engineer, Research and Engineering to Manager - Uranium Oxide, Redox Operation.

J. J. Courtney from Manager - Plutonium Processing to Manager - Plutonium Reclamation, Weapons Manufacturing Operation.

DECLASSIFIED

DECLASSIFIED

HW-79097

C. TRIPS

<u>Visitor</u>	<u>To</u>	<u>Nature of Discussion</u>
<u>To Other G.E. Components</u>		
P. H. Reinker	Palo Alto, California	Business Plans. (9/3-5/63)
E. O. Swain	Vallecitos Laboratory Pleasanton, California	Ventilation of buildings. (9/4/63)
P.E.L. Nussbaum	Crotonville, New York	Plant Engineering & Maintenance Conference. (9/8-11/63)
	Schenectady, New York	Manufacturing Services. (9/12/63)
J. P. Duckworth	Schenectady, New York Waterford, New York	Manufacturing Services. Process Control. (9/11-12/63)
M. K. Harmon	Schenectady, New York	Manufacturing Services. (9/11-12/63)
W. S. Frank	New York, New York	Attend Managers - Eng. Laboratories Meeting. (9/17/63)
A. E. Barber I. N. Taylor, Jr.	Tool Development Service Schenectady, New York	Consultation on high energy rate forming. (9/17-18/63)
D. E. Peterson	Schenectady, New York	Manufacturing Services. (9/26-27/63)
<u>To AEC and Other AEC Contractors</u>		
J. H. Warren	U.S. - AEC Germantown, Maryland	Hanford diversification. (9/3-5/63)
K. G. Grimm P. W. Smith	U.S. - AEC Germantown, Maryland	Consultation on waste management & fission product packaging. (9/10-13/63)
R. C. Hollingshead	Oak Ridge Nat. Lab. Oak Ridge, Tennessee	IMOG Tool Design Sub- committee. (9/18-19/63)

C. TRIPS (Continued)

<u>Visitor</u>	<u>To</u>	<u>Nature of Discussion</u>
<u>To AEC and Other AEC Contractors (Continued)</u>		
D. McDonald W. J. Gartin	Albuquerque, New Mexico	Scheduling meeting. (9/19/63)
R. B. Hershey	Dow Chemical Company Rocky Flats Plant Denver, Colorado	Investigate gaging problems. (9/19-20/63)
W. S. Frank R. E. Tomlinson	Oak Ridge Nat. Lab. Oak Ridge, Tennessee	Attend Chemical Technology Division Annual Information Meeting. (9/23-26/63)
J. J. Courtney	E. I. du Pont Savannah River Plant Aiken, South Carolina	Examine and discuss special dissolver. (9/30/63)
<u>To General Industry</u>		
M. E. Yates	Bovay Engineering Company Spokane, Washington	Review of design scheduling for CAC-970. (9/9/63)
R. C. Hollingshead	Excello Corporation Detroit, Michigan	Precision turning machine. (9/20/63)
P. S. Kingsley	Turco Products Los Angeles, California	Decontamination solutions and procedures. (9/27/63)
J. W. Kolb	Hamilton Standard Company Windsor Locks, Connecticut	Electron beam welding technique. (9/30/63)
<u>To Technical Conventions and General Meetings</u>		
J. P. Duckworth M. K. Harmon	New York, New York	American Chemical Society Meeting. (9/9-10/63)
D. D. Wodrich	Carnegie Inst. of Technology Pittsburgh, Pennsylvania	Attend International Conf. on Production Engineering Research (ASME). (9/12/63)

DECLASSIFIED

DECLASSIFIED

HW-79097

C. TRIPS (Continued)

<u>Visitor</u>	<u>To</u>	<u>Nature of Discussion</u>
<u>To Technical Conventions and General Meetings (Continued)</u>		
D. E. Peterson	New York, New York	AIIE International Conference. (9/23-25/63)
F. S. Kingsley	Disneyland Anaheim, California	Attend Western Regional Conference of NACE. (9/25-26/63)
M. H. Curtis	New York, New York	Present paper at Electrochemical Society Meeting. (9/30/63)

D. VISITORS

<u>Visitor</u>	<u>From</u>	<u>Nature of Discussion</u>
<u>From Other G.E. Components</u>		
J. Gerhardt E. O'Rorke T. Slosek	Vallecitos Laboratory Pleasanton, California	Fission product recovery program. (9/13/63)
R. B. Richards	San Jose, California	Technological Hazards Council. (9/11-13/63)
<u>From AEC and Other AEC Contractors</u>		
Ralph Borlick	U.S. - AEC Washington, D.C.	Waste management - fission products. (9/11/63)
O. Kuhl	Brookhaven National Lab. Upton, L.I., New York	Fission products. (9/23/63)
E. J. Block Dr. Gerald Tape	U.S. - AEC Washington, D.C.	Waste management - fission products. (9/25/63)
Glenn F. Andrews Peter J. Broullire Walter C. Chrisman Ralph H. Creighton William C. Kuykendall Morton C. Larsen James B. Perkins	Dow Chemical-Rocky Flats US-AEC - ALOO Bendix Corp.-Kansas City Div. Bendix Corp.-Kansas City Div. UCNC - Y-12 LRL - Livermore, California Am. Car Foundry Industries	IMOG Meeting. (9/24-26/63) " " " " "

D. VISITORS (Continued)

<u>Visitor</u>	<u>From</u>	<u>Nature of Discussion</u>
<u>From AEC and Other AEC Contractors (Continued)</u>		
Sidney P. Thomas	Monsanto Res. Corp.-Mound Lab.	IMOG Meeting.
Earl E. Todd	Monsanto Res. Corp.-Mound Lab.	(9/24-26/63)
George W. Truitt	Mason & Hanger-Silas Mason Co.	"
Charles R. Poole	Mason & Hanger-Silas Mason Co.	"
Ernest Rey	Dow Chemical Company	Radiation monitoring.
William Tyree	Rocky Flats Plant	(9/26/63)
	Denver, Colorado	
<u>From General Industry</u>		
C. W. Taylor	Nuclear Fuels Services, Inc.	Waste farm management.
W. Oldham	New York, New York	(9/20/63)
R. T. Temple	Brawn and Sharpe Company	Precision grinder.
	Providence, Rhode Island	(9/3-6/63)
W. J. Vasil	Perine Machinery Company	Machine tools.
	Seattle, Washington	(9/17/63)
Frank Morris	Turco Products	Decontamination difficulty
	Spokane, Washington	with IPD's tube caps.
		(9/18/63)
E. Vynne, Jr.	Cascade Construction Supplies	Ramset tools.
	Seattle, Washington	(9/26/63)
<u>From Other Federal and State Agencies</u>		
Mr. R. M. Schwartz	Department of Defense	Hanford diversification.
Mr. Edward Hegge	Military Liaison Committee	(9/25/63)
Mr. A. L. Tarr	"	"
Brig. Gen. A. A. Meetze	"	"
Lt. Col. Edward Clautice	"	"
Col. Barton O. Baker	"	"
Mr. F. J. Rizzitana	"	"
Major Elwood Lloyd	"	"
Dr. W. A. Dorrell	"	"
Dr. C. V. Strain	"	"
Dr. C. Sharp Cook	"	"
Mr. T. F. Kearns	"	"
Mr. J. C. Sartoris	"	"
Dr. Ralph R. Nash	"	"
Mr. Grover F. Nelson	"	"

DECLASSIFIED

DECLASSIFIED

HW-79097

D. VISITORS (Continued)

<u>Visitor</u>	<u>From</u>	<u>Nature of Discussion</u>
<u>From Other Federal and State Agencies (Continued)</u>		
Capt. John H. Tarry	Depart of Defense	Hanford diversification.
Cdr. E. M. Saunders	Military Liaison Committee	(9/25/63)
Col. John R. Hood	"	"
Lt. Col. Harlan W. Gessar	"	"
Col. Walter C. Beckham	"	"
Col. Ben W. Hunsacker	"	"
Col. Maurice E. Esch	"	"
Col. Jack D. Warthman	"	"
Dr. Howard Tanner	"	"
Mr. Robert C. Cooper	"	"
Col. Andrew Boreske	"	"
Col. Howard C. Rose	"	"
Capt. Donald E. McCoy	"	"
James Yore	"	"

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

IV. SAFETY AND SECURITY

<u>Operation</u>	<u>General</u>	<u>FEO</u>	<u>Finance</u>	<u>WMO</u>	<u>P&CO</u>	<u>Purex</u>	<u>Redox</u>	<u>Prod.</u>	<u>R&E</u>	<u>Total CPD</u>	<u>YTD</u>
Dis. Injuries											5
Ser. Accidents											2
Med. Treat. Inj.				9	13	12	8		2	44	381
Rad. Occur.				8		2	2			12	110
Contam. Wd.							1			1	17
Pu Dep.				7					1	8*	18
Fires				1						1**	6
Sec. Viol.		1						1	2	4	17

*Three new cases by inhalation, five cases of additional uptake--two inhalation, two injection, one from unknown cause picked up on routine sample. Latter involved about 3 percent MPBB, all others less than 1 percent. These cases occurred over period December, 1962 through July, 1963, and were confirmed September 9, 1963.

**Fire 63-6, Spontaneous combustion of waste in carton stored in 234-5 ZB Hutment.
Damage: \$91.50.

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

V. REPORTS

A. PREPARED AND ISSUED

- HW-78128, Secret, "Flowsheet for Americium Recovery and Purification", dated September 3, 1963, by M. H. Curtis.
- HW-78457, Unclassified, "Special Safety Considerations for an Isostatic Pressing Facility - 234-5 Building", dated August 13, 1963, by D. D. Wodrich.
- HW-78544, Unclassified, "Design Criteria for a New Standards Laboratory - 'Z' Plant (Project CAC-102)", dated August 15, 1963, by N. A. Smith.
- HW-78577, Unclassified, "Chemical Processing Department - Hazards Evaluation Task Force Report - Waste Treatment Facility - Design Scope Revision No. 1", dated September 9, by D. E. Braden, C. L. Brown, B. F. Judson and C. W. Nilsen.
- HW-78730 RD, Secret, "UO₂ Plant Production Schedule - September, 1963", dated September³12, 1963, by D. McDonald.
- HW-78731 RD, Secret, "234-5 Plant Production Schedule - September, 1963", dated September 12, 1963, by D. McDonald.
- HW-78764, Secret AWD, "Progress Report - Weapons Process Engineering - August 1963", dated September 5, 1963, compiled by members of the Weapons Process Engineering Operation.
- HW-78814, Unclassified, "Sodium Fluoride Carrier Concentration Method for Determining Al, Be, Ca and Ti in Plutonium", dated September 3, 1963, by C. S. Homi.
- HW-78845, Secret AWD, "03 R&D Program for FY's 1964 and 1965", dated September 6, 1963, by W. S. Frank.
- HW-78857, Secret AWD, "Addendum to HW-77947, Appendix 4", dated September 5, 1963, by L. I. McGregor.
- HW-78862, Unclassified, "Critical Incident Alarm - Model II - Instruction and Maintenance Manual", dated September 6, 1963, by R. G. Oliver.
- HW-78870, Confidential, "Addendum to HW-77949, Inspection Method for Tsetse Components", dated September 5, 1963, by A. E. Smith.
- HW-78874, Confidential AWD, "Deviation Requests for Hanford Weapon Components", dated August 29, 1963, by W. S. Frank.

DECLASSIFIED

DECLASSIFIED

HW-79097

- HW-78903, Unclassified, "Evaluation of a New Alpha Proportional Counting System - Automated for Repetitive Counting", dated September 11, 1963, by M. H. Campbell.
- HW-78904, Secret, "Potential Utilization of Separations Plants for Power Fuels Reprocessing", dated September 10, 1963, compiled by R. E. Tomlinson.
- HW-78930, Secret AWD, "Topics for October PWIEG Meeting", dated September 13, 1963, by A. E. Smith.
- HW-78957, Unclassified, "Transistorized Amplifier for Alpha Proportional Counting", dated September 18, 1963, by F. S. Stong.
- HW-78993, Official Use Only, "B-Plant Modifications for Isotope Purification and Encapsulation", dated September 19, 1963, by L. L. Zahn.
- HW-79038, Unclassified, "Proposed Redox Sand Filters, Stack, and Dissolver Off-Gas Monitors", dated September 25, 1963, by R. G. Oliver.
- HW-79049 RD, Secret, "Forecast of Special Nuclear Material Requirements R&D Projects", dated September 25, 1963, by R. E. Roberts.
- HW-79055 RD, Secret, "High Pu-240-Content Plutonium - Chemical Processing Cost Estimates", dated September 26, 1963, by J. E. McDonald, R. E. Olson and H. C. Rathvon.
- HW-79071, Secret AWD, "Part Density Data", dated September 27, 1963, by A. E. Smith.

B. PREPARED FOR SIGNATURE AND ISSUANCE

- HW-78816, Secret, "Production - August, 1963", dated September 3, 1963, by W. E. Johnson.

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

SEPTEMBER, 1963

VI. SUMMARY

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report, except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

INVENTOR

TITLE

NONE

P. H. Reinke

General Manager
Chemical Processing Department

DECLASSIFIED

END

**DATE
FILMED**

3 / 19 / 93