AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100

Silver Spring, Maryland 20910

301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

ENERGY INTERNATIONAL CORPORATION

135 William Pitt Way
Pittsburgh, Pennsylvania 15238

USDOE/PETC

92 JUN 12 AM 11:03

June 9, 1992

ACQUISITION & ASSISTANCE DIV.

Mr. Anthony E. Mayne, Project Manager
U.S. Department of Energy
Pittsburgh Energy Technology Center
P. O. Box 10940 (MS 922-H)
Pittsburgh, PA 15236

Subject: Contract No. DE-AC22-90PC90167
Quarterly Technical Progress Report

Dear Mr. Mayne:

Enclosed are two Final copies of the Technical Progress Report for the period of January 1, 1992 through March 31, 1992 as required by the subject contract.

Very truly yours,

Burl E. Davis
Project Manager

Enclosures (2)

cc: John R. Columbia (MS 921-165)

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DOE/PC/90167--T11

"MULLED COAL - A BENEFICIATION COAL FORM
FOR USE AS A FUEL OR FUEL INTERMEDIATE"

Contract No. DE-AC22-90PC90167

Technical Progress Report No. 8
For the Period January 1, 1992 through March 31, 1992

Prepared By:

Energy International Corporation
135 William Pitt Way
Pittsburgh, PA 15238
Report No. 90167-009

Submitted: June, 1992

FINAL

Prepared For:

PETC Project Manager: Anthony E. Mayne

Pittsburgh Energy Technology Center
U.S. Department of Energy
P. O. Box 10940
Pittsburgh, PA 15236

MASTER

ds
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

	<u>Page No.</u>
I. EXECUTIVE SUMMARY	1
II. INTRODUCTION.	1
III. PROJECT DESCRIPTION	2
IV. PROJECT STATUS.	3
1.0 Phase I - Technology Development	3
2.0 Phase II - System Demonstration.	3
3.0 Phase III - Extended Studies	3
3.1 Management & Administration	3
3.2 Acquisition of Beneficiated Coal Products	3
3.3 Formulation Studies	4
3.4 Extended Handling Studies	4
3.5 Plant Design.	4
V. PLANNED ACTIVITIES.	4
VI. SUMMARY	4

I. EXECUTIVE SUMMARY

Energy International Corporation was awarded a contract by DOE-PETC (DE-AC22-90PC90167) to evaluate a new concept for utilization of the fine coal wet cake produced by many of the physical beneficiation processes now under development. The project started with the selection of coal feedstocks on May 15, 1990. This report covers activities from January 1, 1992 through March 31, 1992.

II. INTRODUCTION

Under the auspices of the Department of Energy and private industry, considerable progress has been made in:

- preparation of coal-water fuels
- combustion of low-ash coal-based fuel forms
- processes to provide deeply-cleaned coal

These technology advances are compatible with the national objective to increase the environmentally responsive use of readily available and abundant coal resources, and to reduce oil and gas fuel consumption.

As these technical developments move toward commercial application, the need for coordinated efforts and integrated requirements has become increasingly apparent. Systems are vitally needed to integrate energy delivery systems from the raw resource through processing to application and end use. Problems have been encountered in the preparation of conventional coal-water fuels that mutually satisfy the requirements for storage stability, handling, preparation, atomization, combustion, and economics. Experience has been slow in evolving generic technologies or products and coal-specific requirements and specifications continue to dominate the development. Thus, prospects for commercialization remain highly specific to the coal, the processor, and the end use.

Developments in advanced beneficiation of coal to meet stringent requirements for low ash and low sulfur can be anticipated to further complicate the problem areas. This is attributable to the beneficiated coal being procured in very fine particles with high surface areas, modified surface characteristics, reduced particle size distribution range, and high inherent moisture. Experience in the storage, handling, and transport of highly beneficiated coal has been limited. This is understandable, as quantities of such product are only now becoming available in meaningful quantities.

Since the inception of the project, we have:

- Developed formulations to stabilize wet filter cake into a granular free flowing material (Mulled Coal).
- Applied the formulation to wet cake from a variety of coal sources ranging from anthracite to subbituminous coal.
- Evaluated effects of moisture loss on mull properties.
- Developed design concepts for equipment for preparing the Mulled Coal and converting it into Coal Water Fuel.

- Obtained storage and handling system design data for the granular coal.
- Completed the 74-day aging study on various mull formulations to determine the effects of time and exposure on mull properties.
- Demonstrated the continuous production of mulled coal from wet filter cake.
- Performed atomization studies on Mulled Coal and CWF prepared from Mulled Coal.

This report covers activities from January 1, 1992 to March 31, 1992. During this period we have:

- Finished Phase II design and testing activities.
- Started Phase II report.
- Applied for and received a contract extension for Phase III - Extended Studies.
- Started Phase III activities with evaluation of available beneficiated coal products to be utilized in further formulations and handling applications.

III. PROJECT DESCRIPTION

The Mulled Coal project was divided into a series of tasks designed to produce formulations and system designs suitable to convert fine coal "wet cakes" into materials that can be stored, handled, and transported to a site where it can be utilized as a fuel in existing and developing combustion devices.

The work was divided into two phases:

Phase I provided the technology base and established the technical feasibility of the concept of stabilizing the fine coal "wet cake" in a form that can be readily stored and moved to the location where it is either combusted "as is" or converted into a desired fuel form. The information developed during Phase I provides a basis for design and implementation of a demonstration program (Phase II).

Phase II demonstrated the ability to utilize the Mulled Coal to improve the ability to store and move fine coal products as a stable "wet cake". Tasks in this phase tested components of the fine coals and subsequently demonstrated operations of an integrated system for storing, handling, and combustion of the highly beneficiated fine coal products.

Phase I - Once the feed coals were selected, basic technical information for formulations of Mulled Coal were developed through bench studies. Some base assumptions for the process concept were:

1. Chemical formulations will have to consider end use as well as the chemistry involved with the beneficiated processes.
2. If any changes in particle sizes are required for the combustor, they should be made before formulation of the Mulled Coal.
3. Conversion of Mulled Coal to the final fuel form should require minimal equipment and relatively moderate conditions such as dilution, addition of small quantities of reagents, mild agitation, and little heating. Grinding, high temperatures, corrosive or hazardous materials, etc. should be minimized.

Phase II - Phase II comprised the design, acquisition, and testing of the system components required to simulate the storage, transportation and combustion of the "mulled coal" formulation(s). The "mulled coal" was prepared in sufficient quantities to perform a full system test of the preferred formulations, including atomization evaluation.

Prior to the conclusion of Phase II activities a contract extension was applied for and received. The extension has been referenced as Phase III.

Phase III - This scope of work addresses the expanded studies for storage, transport and handling of beneficiated coal products in the form of granular mulled coal. The mulled coal process will be applied to a wider range of coals involving an additional variety of reagents.

IV. PROJECT STATUS

- 1.0 Phase I - Technology Development (completed).
- 2.0 Phase II - System Demonstration

All design and application studies are complete. Phase II final report is being prepared.

- 3.0 Phase III - Extended Studies

3.1 Management and Administration

New schedule, cost and labor plans are being prepared.

3.2 Acquisition of Beneficiated Coal Products

Additional representative coals are being evaluated for availability for use in extended studies.

3.3 Formulation Studies

A variety of mulling agents are being considered for the various coals with an emphasis on cost effectiveness and final product properties.

3.4 Extended Handling Studies

The Phase II studies will be continued and expanded to include mulls made from different coals. Rewetting and leaching studies will be employed to estimate handling and environmental effects of the fines and blends of fines.

3.5 Plant Design

The Phase I conceptual design will be upgraded to include P&ID and equipment lists. Capital and operating costs will be developed for a 100 TPH mulling circuit.

V. PLANNED ACTIVITIES

The Phase II report will be completed and the Phase III activities described above will continue.

VI. SUMMARY

Phase II development activities have been completed with the conclusion of the atomization testing. The Phase II report is being prepared. A contract extension has been approved to expand studies on the mulled coal process involving a wider range of coals and reagent additives.

DATE

FILMED

6/15/94

END