University of Kentucky
**CENTER FOR
APPLIED ENERGY
RESEARCH**

3572 Iron Works Pike
Lexington, KY 40511-8433
FAX: 606-257-0302

DOE/MC/28162-

DOE/MC/28162--3352

DE93 013992

Coolside Waste Management Research

(Project No. DE-AC21-MC91MC28162)

Quarterly Technical Progress Report for the Period:

July 1, 1992 to September 30, 1992

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Center for Applied Energy Research
University of Kentucky
3572 Iron Works Pike
Lexington, KY 40511

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

ya

An Equal Opportunity/
Affirmative Action University

COOLSIDE WASTE MANAGEMENT RESEARCH**Technical Progress Report****Contract No: DE-AC21-91-MC8162****Report Period: July 1, 1992 to July 31, 1992****Statement of Project Objectives**

Produce sufficient information on the physical and chemical nature of Coolside waste to design and construct physically stable and environmentally safe landfills.

Summary of Progress for Period

TCLP analysis of the Coolside pellets and Ottawa base sand materials were completed. The metal concentrations for the 8 RCRA metals were well below the trigger values with all but Ag and Se being below the drinking water standard levels. The initial and final pH values showed the sand had essentially no neutralization capacity while the neutralization capacity of the pilot plant materials was above the 0.7 meq/g upper level for use of extraction solution #1 but well below the 2 meq/g upper level of the #2 solution neutralization capacity. Complete metals analysis in addition to the RCRA metals are also reported.

Complete metals, proximate, and ultimate analyses for the pilot plant test samples were completed. Sizable concentrations of calcium well above the Coolside samples were observed. Interpretation of these results are in progress.

Monitoring of swell on Coolside solid waste samples compacted in CBR molds continued with no increase in swell being observed since the last reporting period. The permeability of a specimen remolded near 95% of standard dry density and optimum moisture content and aged at room temperature for 178 days was 1.72×10^{-6} cm/sec.

Unconfined compressive strength tests on a specimen remolded near 95% of standard dry density and optimum moisture content and aged for 188 days was 1303.1 psi while in the same test a specimen aged for 178 days gave a value of 1567.1 psi.

Work is moving forward toward initiating filling of the field lysimeters. Operations are progressing and completion is expected within five weeks barring any unforeseen circumstances.

Subtask 2.2 - Chemical and Mineralogic Analysis of the Materials

TCLP extraction of the Coolside pellets and Ottawa base sand has been completed. The extraction data are contained in Table 1 and the X-Ray Fluorescence analysis of the four pilot plant test materials is contained in Table 2. Proximate and ultimate analyses of the pilot plant samples are shown in Table 3. The extraction and analysis of the pellets and base sand were followed by EPA procedures. The initial pH of the pellets measured 11.30 while the sand measured 6.50. High pH measurements of both materials called for the addition of 3.5 ml of 1 N HCl to the slurries and a measurement was again taken. The Coolside pellets had a pH of 6.30 resulting in the use of extraction fluid # 2 while the base sand measured 1.83 resulting in the use of extraction fluid # 1. Final pH from the extract of the pellets measured 7.00 and the sand measured 4.81.

Metal concentrations from the Coolside pellets extraction fluid and the base sand extraction fluid were obtained by ICP-DCP atomic emission spectroscopy while the hydride metals (As, Se, Hg) by FIAS (Flow Injection Analysis System). RCRA limits of metal concentrations are listed in Table 4. It can be clearly seen that the Coolside pellets were well below the limits as expected. In fact, except for Ag and Se these values were all well below drinking water standards.

Table 1. Metals Analysis for TCLP Leachates

Element	Coolside Pellets	Ottawa Base Sand
Al	<.05	.15
Ag	.09	<.01
As	<.0005	<.0005
Ba	0.071	<.001
Be	.002	<.0001
Ca	.31 %	.68
Cd	<.001	<.001
Co	.027	<.005
Cr	.023	.006
Cu	<.003	.020
Fe	.08	.39
Hg	<.0005	<.0005
K	115.0	6.0
Mg	82.0	.15
Mo	.281	<.005
Na	375.0	***
Ni	.083	<.005
P	<.005	<.005
Pb	<.02	<.02
Se	.061	<.0005
Si	4.40	.26
Ti	.007	.005
V	.013	<.003
Zn	.027	.009

Table 2. X-Ray Fluorescence Results on Pilot Plant Samples

Element	Test 1	Test 2	Test 3	Test 4
Al [•]	8.97 %	11.24 %	10.77 %	9.58 %
As [†]	31.0	44.0	43.0	34.0
Ba	228.0	262.0	250.0	235.0
Ca [•]	39.10 %	29.22 %	33.29 %	42.10 %
Co	11.0	18.0	15.0	11.0
Cr	9.0	66.0	20.0	20.0
Cu	7.0	54.0	3.0	8.0
Fe [•]	6.56 %	7.97 %	7.36 %	5.83 %
Hg [†]	0.18	<.05	<.05	<.05
K [•]	0.83 %	1.04 %	0.99 %	0.86 %
Mg [•]	1.42 %	1.20 %	0.80 %	1.61 %
Mn	107.0	140.0	108.0	109.0
Mo	34.0	35.0	29.0	44.0
Na [•]	3.00 %	2.93 %	0.21 %	0.33 %
Ni	42.0	58.0	51.0	61.0
P [•]	0.15 %	0.18 %	0.18 %	0.15 %
Se [†]	2.20	1.40	1.70	1.60
Si [•]	21.00 %	25.66 %	24.70 %	21.79 %
Ti [•]	0.33 %	0.46 %	0.41 %	0.32 %
V	81.0	95.0	93.0	86.0
Zn	45.0	64.0	60.0	135.0

† As, Se, Hg analyzed by Hydride Method

* Reported as oxides

Table 3. Proximate and Ultimate Analyses

	Pilot Test #1	Pilot Test #2	Pilot Test #3	Pilot Test #4
Proximate				
Moisture	4.31 %	1.75 %	2.99 %	4.11 %
Volatile	11.00 %	11.40 %	6.90 %	10.90 %
Ash	84.75 %	85.74 %	90.14 %	84.83 %
Fixed C	<.10 %	1.10 %	<.10 %	.20 %
Ultimate				
Carbon	1.66 %	1.51 %	1.36 %	1.32 %
Hydrogen	1.21 %	.92 %	.95 %	1.36 %
Sulfur	7.72 %	8.21 %	9.52 %	5.90 %
Nitrogen	.48 %	.53 %	.48 %	.55 %

Table 4. RCRA Metal Concentrations in Coolside Pellets

Element	Limit (mg/l)	Coolside Pellets
Ag	5.0	0.09
As	5.0	<0.0005
Ba	100.0	0.071
Cd	1.0	<0.001
Cr	5.0	0.023
Hg	0.2	<0.0005
Pb	5.0	<0.02
Se	1.0	0.061

Subtask 2.3 Geochemical Characterization of the Waste

Swell Testing

Monitoring of swell on Coolside solid waste samples compacted in CBR molds continued. No increase in swell has occurred since the last reporting period. Specimens were compacted near ninety five percent of standard maximum dry density and optimum water content in six in. diameter CBR molds (4.584 in. height). Swell is being monitored under the following conditions:

1. No aging time, 12.5 lb. surcharge weight
2. No aging time, 2.5 lb surcharge weight
3. 7 days aging, 12.5 lb. surcharge weight
4. 14 days aging, 2.5 lb.surcharge weight

Samples tested under conditions 3 and 4 were aged in a sealed plastic bags after they were compacted in the mold. Surcharge weight was place on the sample after aging. The 2.5 lb. surcharge weight is the weight of the baseplate and stem used to measure swell. The 12.5 lb. surcharge weight is a typical weight used in CBR tests.

CBR tests were performed on specimens where swell was being monitored under conditions 1 and 2. The samples had soaking (swell monitoring) periods of 79 and 78 days respectively. CBR values and percent swell for the specimens are:

	CBR @ 0.1"	% Swell
No aging time 12.5 lb. surcharge	440.0	1.59
No aging time 2.5 lb. surcharge	133.0	5.06

Monitoring of swell also continued on Coolside solid waste in laboratory odometers. In these tests Coolside sample nos. 388, 397, 1040 and 1050 remolded near ninety five percent of standard maximum dry density and optimum moisture content, and aged for seven days

at room temperature were placed into a 2.5 in. diameter by 1 in. mold. These samples showed small amounts of swell (less than .02 in.) until approximately 110 hours. After this time swell (less than .05 in.) has increased. Swell has not increased in samples 388 and 397 since the last reporting period. Samples 1050 and 1040 are continuing to swell very small amounts (less than 0.0117 in.) Data obtained from CBR and odometer swell tests are presented in Figures 1 through 4.

Permeability

One permeability test was performed on a specimen remolded near 95% of standard dry density and optimum moisture content, aged at room temperature for 178 days. The coefficient of permeability was 1.72×10^{-6} cm/sec. Results of permeability tests performed on specimens remolded near 95% of maximum low energy, standard, and modified dry density are shown in Figure 5.

Unconfined Compressive Strength

Unconfined compressive strength tests were performed on a specimen, remolded near 95% of standard dry density and optimum moisture content, aged for 188 days, and on the specimen tested for permeability aged for 178 days. Unconfined compressive strength for these tests was 1303.1 and 1567.1 psi, respectively. Results of unconfined compressive strength tests performed on specimens remolded near 95% of maximum low energy, standard, and modified dry density and after permeability are presented in Figure 6 and 7.

Triaxial Tests

Unconsolidated undrained (UU) triaxial tests were performed on Coolside solid waste specimens compacted near 95% of standard dry density and optimum moisture content. Tests were performed on

Figure 1. Swell versus time: 12.5 lb. surcharge, no age time.

Figure 2. Swell versus time: aged CBR samples.

Figure 3. Swell versus time: 2.5 lb. surcharge, no age time.

Figure 4. Swell versus time: odometer samples, 7 days age time.

Figure 5. Permeability versus aging; 95% of low energy, standard, and modified dry density.

Figure 6. Unconfined compressive strength versus age time: 95% of low energy, standard, and modified maximum dry density.

Figure 7. Unconfined compressive strength after permeability versus aging time.

samples which were aged for one, seven, and fourteen days. Tests on specimens aged for one and seven days were duplicate tests of those reported previously (June Monthly Report). The tests were repeated because of possible equipment problems. Cohesion for previous UU tests was erroneously reported in units of psi. This should have been pounds per square foot (psf). Results of UU tests performed in July are presented in Table 5.

Table 5. Results of unconsolidated undrained triaxial tests.

Sample 1040 95% Standard	phi (degrees)	cohesion (psf)
1 day age time	29.3	1369.6
7 days age time	31.5	2269.0
14 days age time	35.2	5596.3

Work planned for next month

Subtask 2.2 - Seventy five percent of the laboratory column leachate tubes have been compacted and ready to begin the leaching process. Within two weeks all columns will be compacted and the leaching experiments will begin. A list of compaction densities and materials will be provided in the next monthly report.

Subtask 2.3 - Permeability, unconfined compressive strength, and unconsolidated undrained triaxial testing will continue on remolded specimens.

Task 3 - Operations at the field lysimeter site are progressing and completion is expected within five weeks barring any unforeseen circumstances. The Ottawa base sand and a much of the Coolside material have been transported to the site. All Coolside material is expected to be relocated to the site by August 24. Thermocouples and a stainless steel neutron probe tube are on order and are expected to arrive by August 26. The filling of the lysimeters will begin as soon as all materials are relocated to the field site. Density, moisture content and other geotechnical tests will be performed while the lysimeters are being filled.

COOLSIDE WASTE MANAGEMENT RESEARCH

Technical Progress Report

Contract No: DE-AC21-91-MC8162

Report Period: August 1, 1992 to August 31, 1992

Statement of Project Objectives

Produce sufficient information on the physical and chemical nature of Coolside waste to design and construct physically stable and environmentally safe landfills.

Summary of Progress for Period

The laboratory lysimeter tests are progressing with 25 columns being filling with series 300 and 1000 Coolside waste plus each of the 4 pilot plant run samples provided by Consol. Loadings were made at static, proctor and low packing densities with 13 of the columns being run under conditions simulating annual weekly rainfall taken at a near farmers site. The remaining 12 columns will be leached at a rate of 1 1/3 inches of rainfall per week.

Continued monitoring of swell on Coolside solid waste samples compacted in CBR molds showed no increase in swell since the last reporting period. Initial bearing strength was determined on unsoaked, 95% compacted specimens with up to 46 wt% moisture contents. As moisture increases CBR strength decreases following a second order equation.

Work toward filling the field lysimeters is progressing with completion expected within the next several weeks barring any unforeseen circumstances.

Subtask 2.2 - Chemical and Mineralogic Analysis of the Materials

The laboratory lysimeter tests are progressing. Filling of the

columns was completed this month and leaching will commence next month. Columns were packed with series 300 and 1000 Coolside waste plus each of the 4 pilot plant run samples provided by Consol. In addition a standard Kentucky flyash sample was loaded into one column. Each 2 inch diameter column packed to a level of 2 feet was suspended on a glass wool mat topped with 1 inch of Ottawa sand. Loadings were made at static, proctor and low packing densities. Of the 25 columns, 13 will be run under conditions simulating annual weekly rainfall taken at a near farmers site. The remaining 12 columns will be kept saturated and be leached at a rate of 70 ml/week, which is equivalent to 1 1/3 inches of rainfall per week, a rate slightly higher than observed in that area. In addition, the effect of an enriched CO₂ partial pressure over the column on the column performance and the composition of the leachate will be determined.

Analysis of the leachate will follow protocol established in the program. Total material balances and metal and ion balances around the columns will be developed.

Subtask 2.3 Geochemical Characterization of the Waste

Swell Testing

Long term monitoring of swell on Coolside solid waste samples compacted in CBR molds continued. No increase in swell has occurred since the last reporting period. Specimens were compacted near ninety five percent of standard maximum dry density and optimum water content in six in. diameter CBR molds (4.584 in. height). Swell is being monitored under the following conditions:

Condition	Aging time	Percent swell
1. No aging time, 12.5 lb. surcharge weight	122	1.66
2. No aging time, 2.5 lb surcharge weight	120	9.01
3. 7 days aging, 12.5 lb. surcharge weight	114	0.20
4. 14 days aging, 2.5 lb.surcharge weight	107	0.07

Samples tested under conditions 3 and 4 were aged in sealed plastic bags after they were compacted in the mold. Surcharge weight was place on the sample after aging. The 2.5 lb. surcharge weight is the weight of the baseplate and stem used to measure swell. The 12.5 lb. surcharge weight is a typical weight used in CBR tests.

Swell has been monitored for 78 days on Coolside solid waste in laboratory odometers. In these tests Coolside sample nos. 388, 397, 1040 and 1050 remolded near ninety five percent of standard maximum dry density and optimum moisture content, and aged for seven days at room temperature were placed into a 2.5 in. diameter by 1 in. mold. No increase in swell has occurred in these samples since the last reporting period.

Bearing Strength

Initial bearing strength was determined by performing CBR (California Bearing Ratio __ ASTM D 1883-87) on unsoaked, compacted specimens. No aging of the specimens was allowed. Since initial bearing strength is very much dependent on the molding (or placement) water content and density, this series of Coolside

Figure 1. Relationships of CBR strengths of Coolside solid waste and molding moisture contents.

Curve B represents CBR tests performed, and reported previously.

specimens were remolded at different moisture contents and penetrated immediately after compaction. The specimens were remolded near 95% (relative compaction, R) of standard maximum dry density. The relationship between CBR strength and molding moisture content for this series of tests is represented by curve A in

Permeability

One permeability test was performed on a specimen remolded near 95% of maximum low energy dry density and optimum moisture content, aged at room temperature for 203 days. The coefficient of permeability was 1.11×10^{-5} cm/sec. The unconfined compressive strength of the specimen was 920.36 psi.

Triaxial Tests

Unconsolidated Undrained triaxial testing continued on remolded specimens. Efforts are being made to determine precise values of ϕ (angle of internal friction) and c (cohesion).

Task 3 Leaching Studies

More than half of the Coolside solid waste (234 barrels) were transported to the field lysimeter site. Four lysimeters and the central access chamber were cleaned, and prepared for loading.

Work planned for next month

Subtask 2.2 - Seventy five percent of the laboratory column leachate tubes have been compacted and ready to begin the leaching process. Within two weeks all columns will be compacted and the leaching experiments will begin. A list of compaction densities and materials will be provided in the next monthly report.

Subtask 2.3 - Permeability, unconfined compressive strength, and unconsolidated undrained triaxial testing will continue on remolded specimens.

Task 3 - Operations at the field lysimeter site are progressing. Continued problems at transporting materials and equipment up the steep incline at the site, especially with the excessive rains experienced in the area, continues to present problems. Completion, however, is expected within several weeks barring any unforeseen circumstances.

COOLSIDE WASTE MANAGEMENT RESEARCH

Technical Progress Report

Contract No: DE-AC21-91-MC8162

Report Period: September 1, 1992 to September 30, 1992

Statement of Project Objectives

Produce sufficient information on the physical and chemical nature of Coolside waste to design and construct physically stable and environmentally safe landfills.

Summary of Progress for Period

Using thick-target PIXE/PIGE analysis, 5 major elements (Al, Ca, Fe, K, and Na) and 22 trace elements were determined in a single, 10 minute irradiation. The calcium content of the Coolside waste increased with time during Run 3. The average calcium concentration of samples 28 to 54 was 7.9 ± 0.3 (99%) while the average calcium concentration of samples 64 to 176 was 11.4 ± 0.4 (99%). Correspondingly, the titanium content decreased. There also was a sharp change in the sodium content during the course of the run.

Loading of the field lysimeters is progressing with the first cell being completed. Thermocouples placed in the bed showed a sizable increase over the temperature observed in the sand layer. At least two of the other three cells should be completed during the next reporting period with leaching to commence after all cells are loaded.

Leaching of the laboratory columns commenced this month. Leaching through columns packed at proctor densities appeared to be extremely slow. Leachate analyses will be reported as they become available.

Subtask 2.2 - Chemical and Mineralogic Analysis of the Materials

Coolside Plant Waste - An analytical protocol for the rapid, thick-target PIXE/PIGE analysis of the Coolside waste material has been developed. The concentrations of 5 major elements (Al, Ca, Fe, K, and Na) and 22 trace elements are determined in a single, 10 minute irradiation.

The results of the PIXE/PIGE analysis of 97 Coolside waste samples from Run 3 (Barrels 305 through 401) and 77 samples from Run 1 are given in Table 1. The wide range of concentration values observed for most of the elements indicates that, as one would expect, the Coolside waste is a very heterogenous material. For this reason, it is important to investigate the composition of a large number of samples in order to obtain a reasonable estimate of the elemental composition of the composited waste in the field lysimeters.

The concentration of the major elements determined by PIXE/PIGE in samples from Run 3 are plotted against Barrel number in Figure 1. It is clear that the calcium content of the Coolside waste increased with time during Run 3 and that the titanium content of the waste decreased with time during Run 3. It also appears that there was a sharp change in the sodium content during the course of this run. The average sodium concentration of samples 305 to 347 is 1.26 ± 0.03 , at the 99% confidence level, while the average sodium concentration of samples 348 to 401 is 1.18 ± 0.02 , at the 99% confidence level. We are currently attempting to accumulate the information needed to correlate these variations with the operating parameters of the plant during Run 3.

The trace elements whose concentrations appear to vary with time during Run 3 are plotted in Figure 2. Like titanium, the concentrations of both zinc and arsenic decline during this run. On the other hand, there is a sharp increase in the concentration of strontium near the end of the run. The average strontium

concentration of samples 305 to 373 is 309 ± 9 (99% confidence level) while the average strontium concentration of samples 374 to 401 is 358 ± 8 (99% confidence level).

The concentration of the major elements determined by PIXE/PIGE in samples from Run 1 are plotted against Barrel number in Figure 3. The most striking observation from this figure is the sharp increase in the calcium content of the waste early in Run 1. The average calcium concentration of samples 28 to 54 is 7.9 ± 0.3 (99%) while the average calcium concentration of samples 64 to 176 is 11.4 ± 0.4 (99%).

The trace elements whose concentrations vary with time during Run 1 are plotted in Figures 4 and 5. It is interesting that, in contrast to demonstration Run 3, there are several trace elements whose concentrations clearly change with time during the run. The concentration versus sample (time) profiles of vanadium and bromine indicate that the concentration of these two species are directly correlated with the calcium concentration of the waste; either the majority of vanadium and bromine in the waste is introduced in the hydrated lime or the capture efficiency for these two species depends critically on the calcium concentration of the waste. These two premises will be investigated by determining the elemental composition of the hydrated lime used in the demonstration project. The other trace elements whose concentrations clearly increase with time during Run 1 are zinc, germanium, arsenic, gallium, and lead. Because the concentration of these species does not abruptly increase, as in the case of vanadium and bromine, we conclude that they are not introduced into the waste with the lime or that their capture efficiency is not determined by the calcium content in the waste. It is most likely that this variation is either due to a change in the ash content in the coal used during the run or a change in the temperature in the region where the majority of waste is formed. A drop in temperature in the appropriate zone would result in some of the

Table 1. Elemental composition of Coolside waste samples from Run 3 and Run 1 by PIXE/PIGE analysis.

Element	Run 3 (n=97)			Run 1 (n=77)		
	Avg.	Max	Min	Avg.	Max	Min
Al (%)	9.5 ± 0.8	13.2	7.7	**		
Ca (%)	8.6 ± 1.4	11.3	5.6	10.6 ± 1.7	13.8	7.0
Fe (%)	5.9 ± 0.5	7.3	4.9	6.6 ± 0.6	8.2	4.2
K (%)	1.26 ± 0.07	1.3	1.0	1.4 ± 0.1	1.7	1.2
Na (%)	1.22 ± 0.08	1.42	1.00	**		
As	227 ± 16	277	191	217 ± 44	317	135
Ba	@@			583 ± 182	950	246
Br	124 ± 11	150	96	104 ± 85	141	53
Cu	82 ± 8	98	63	78 ± 6	92	53
F	415 ± 60	654	286	**		
Ga	39 ± 5	50	29	35 ± 6	46	19
Ge	49 ± 4	61	3	48 ± 10	69	24
Li	81 ± 12	129	59	**		
Mn	100 ± 11	129	76	118 ± 13	204	81
Mo	29 ± 7	46	10	29 ± 6	50	14
Ni	78 ± 11	167	61	70 ± 8	84	41
Pb	74 ± 11	104	46	134 ± 29	196	66
Rb	101 ± 10	127	80	98 ± 10	118	59
Sc	197 ± 49	340	57			
Se	15 ± 4	24	6	11 ± 4	19	2
Sr	322 ± 33	386	121	310 ± 27	362	203
Ti	3428 ± 230	3825	2881	4033 ± 312	4926	2791
V	172 ± 11	197	143	187 ± 16	215	151
Y	61 ± 8	75	42	63 ± 8	86	37
Zn	292 ± 25	424	241	279 ± 39	360	191
Zr	153 ± 18	239	110	192 ± 24	224	113

** Data analysis yet to be performed @@ We have improved the precision of the barium measurement by measuring the Ba K-line instead of the Ba L-line. Run 3 samples will be re-analyzed for Ba.

Figure 1. Major Element Concentrations in Run 3

Figure 2. Trace Element Concentrations in Run 3

Figure 3. Major Element Concentrations in Run 1

Na

Al

Figure 4. Trace Element Concentrations in Run 1

Figure 5. Trace Element Concentrations in Run 1 (Continued)

more volatile elements condensing on and/or in the Coolside waste.

Coolside Pilot Plant Samples - The concentration of the elements determined by PIXE/PIGE in the pilot plant samples are compared with the average values for the Coolside Run 3 and Run 1 samples in Table 2. It is clear from the concentrations of aluminum and iron that the ash content of the pilot plant material is lower than the Coolside materials. On the other hand, the calcium content of the pilot plant material is more than twice the calcium concentration found in the Coolside waste. The sodium concentration of the pilot materials is consistent with the operating parameters of the pilot production tests; c.a. 2 wt. % in test 1 and 2 and 0.18 wt. % in test 3 and 4. While the difference in the concentration of most of the trace elements can be attributed to the lower ash content of the pilot samples, it is interesting to note that the scandium concentration of the Coolside samples is considerably lower than the values observed in the pilot materials and the strontium concentration of the Coolside and pilot samples is nearly equal. The strontium values can be attributed to the higher calcium content of the pilot materials; one would expect enhanced strontium with higher calcium. Although we have no explanation for the high scandium values in the pilot materials at this time, an analysis of the lime used in the pilot plant runs may account for the high Sc values.

Subtask 2.3 Geochemical Characterization of the Waste

Permeability - Permeability tests were performed on specimens remolded near 100% of modified dry density and optimum moisture content. Tests were performed on specimens aged for 15 days at room temperature. The coefficients of permeability were 7.92×10^{-6} and 6.60×10^{-6} cm/sec., respectively. Unconfined compressive

Table 2. Elemental Composition Of Pilot Plant and Coolside Wastes by Instrumental PIXE/PIGE Analysis.

Element	Test 1	Test 2	Test 3	Test 4	Run 3	Run 1
Al (%)	5.5 (0.3)	6.3 (1.4)	5.4 (0.4)	4.7 (0.4)	9.5 (0.8)	**
Ca (%)	24.1 (0.7)	17.2 (0.5)	21.1 (0.2)	27.0 (0.1)	8.2 (1.4)	10.6 (1.7)
Fe (%)	3.72 (0.05)	4.48 (0.02)	4.22 (0.02)	3.34 (0.01)	5.9 (0.5)	6.6 (0.6)
K (%)	0.78 (0.08)	0.72 (0.02)	0.80 (0.03)	0.78 (0.02)	1.14 (0.07)	1.4 (0.1)
Na (%)	2.08 (0.03)	2.03 (0.04)	0.18 (0.01)	0.18 (0.01)	1.22 (0.08)	**
As	43 (9)	54 (4)	50 (5)	36 (4)	227 (16)	217 (44)
Br	10 (2)	12 (1)	0 (0)	1 (2)	124 (11)	104 (85)
Cu	31 (8)	35 (7)	27 (4)	21 (3)	82 (8)	78 (6)
Ga	18 (1)	22 (5)	21 (1)	12 (2)	39 (5)	35 (6)
Ge	13 (1)	20 (2)	14 (1)	10 (1)	49 (4)	48 (10)
Mn	78 (0)	88 (9)	80 (1)	69 (1)	100 (11)	118 (13)
Mo	14 (1)	0 (0)	14 (1)	11 (4)	29 (7)	29 (6)
Ni	39 (3)	25 (3)	24 (0)	32 (1)	78 (11)	70 (8)
Pb	11 (1)	8 (2)	14 (2)	18 (1)	74 (11)	134 (29)
Rb	39 (3)	51 (4)	41 (7)	39 (0)	101 (10)	98 (10)
Sc	868 (85)	635 (23)	685 (128)	728 (57)	197 (49)	
Se					15 (4)	11 (4)
Sr	389 (3)	461 (4)	417 (25)	399 (1)	322 (33)	310 (27)
Ti	1214 (94)	1602 (32)	1501 (63)	1087 (29)	3291 (220)	4033 (312)
V	150 (2)	157 (1)	163 (3)	149 (2)	172 (11)	187 (16)
Y	11 (4)	14 (4)	18 (1)	15 (8)	61 (8)	63 (8)
Zn	60 (1)	73 (1)	76 (2)	54 (3)	292 (25)	279 (39)
Zr	91 (9)	99 (12)	95 (5)	63 (5)	153 (18)	192 (24)

() Standard deviation.

strength of the specimens were 49.82 and 329.49 psi, respectively.

Unconfined Compressive Strength - Unconfined compressive strength tests were performed on Coolside solid waste specimens remolded near 100% of modified dry density and optimum moisture content, and aged at room temperature for 1, 7, and 15 days. Results of these tests were 64.63, 104.59 and 173.72 psi, respectively.

Task 3 Field Leaching Studies

Lysimeter #1 was filled with Coolside solid waste with little or no compactive effort (loose state). Filling followed the following sequence:

1. 1 foot of silica sand was placed in the bottom of the lysimeter completely covering three leachate collection tubes.
2. The solid waste was thoroughly blended with water to a target value of 37% moisture. Dry Coolside waste was placed on the mixing pad. Measurements were obtained to determine the amount of material in individual barrels. A typical mix is about 1250 pounds of Coolside solid waste and 60 gallons of water. Water from a calibrated tank was then added until the material was moist. The water and waste was then blended with a tiller, while additional water is applied, until the desired moisture content is obtained. The mixture was then placed in the lysimeter with a front end loader and spread to a uniform depth. Moisture contents and density measurements were obtained at 0.5 foot intervals. Dry density and moisture contents obtained from lysimeter 1 are presented in Figures 6 and 7.
3. A swell platform was installed on top of the Coolside solid waste.

Figures 6. Dry Density vs. depth; lysimeter 1.

Figure 7. Moisture content vs. depth; lysimeter 1.

4. 2 feet of cover soil was loosely placed over the solid waste.

Thermocouples placed in the bed showed a temperature increase within the waste layer over that observed in the Ottawa sand layer.

Task 4. Laboratory Leaching Studies

Leaching of the laboratory columns, which were packed with series 300 and 1000 Coolside polant waste or the 4 pilot plant run samples provided by Consol, was initiated this month. These 2 inch diameter column were packed to a level of 2 feet and suspended on a glass wool mat topped with 1 inch of Ottawa sand. Loadings were made at static, proctor and low packing densities. Leaching through the columns filled at proctor densities appeared to be extremely slow, especially for the columns run under conditions simulating annual weekly rainfall.

Work planned for next month

Subtask 2.2 - The enrichment factors of the trace elements in the Coolside solid waste will be determined. In addition, we will attempt to correlate the variations in the trace element composition of the waste with the operational parameters of the plant during the demonstration project. We will perform a PIXE/PIGE analysis of the limestone used in the pilot plant runs. This information will be used in a mass balance calculation of the source of trace elements in the Coolside material.

Subtask 2.3 - Permeability and unconfined compressive strength testing will continue on remolded specimens.

Task 3 - Filling of the field lysimeters will continue during this month. Coolside solid waste will be compacted near 49 lbs/ft³ and 40% moisture and 66 lbs/ft³ and 37% moisture in lysimeters #2 and #3, respectively. Leaching of the cells will be started simultaneously following the loading of the final cell

with fly ash.

Task 4 - Leaching of the laboratory columns will continue with analyses being performed on the collected leachates. Results from this study will be reported as they come available.

END

DATE
FILMED

6 / 17 / 93