AIIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIIM STANDARDS
BY APPLIED IMAGE, INC.

DEL

This document consists of
94 pages. [REDACTED]

(65-5535)

Deceased @ Deletion

D. Lewis 6-1-92

By C. Cleary 6/9/92 April 21, 1958
Jc Fraser 6/9/92

CLASSIFICATION REVIEW FOR
DECLASSIFICATION BUT LEFT
UNCHANGED

By [Signature]
Date 5-17-54
U. S. AEC Division of Classification

HANFORD ATOMIC PRODUCTS OPERATION
RICHLAND, WASHINGTON

This document contains Restricted Data as defined in the Atomic Energy Act of 1954. The release of this document or its contents in any manner to any unauthorized person is prohibited.

[illegible]

~~DISTRIBUTION RESTRICTED TO U.S. ONLY~~

MASTER

DECLASSIFIED
JAN 11 2013

DECLASSIFIEDDISTRIBUTIONCopy Number

1	W. E. Johnson
2	H. M. Parker
3	R. J. Schier
4	J. H. Warren
5	O. C. Schroeder
6	K. G. Grimm
7	C. T. Groswith
8	W. N. Mobley
9	T. G. LaFollette
10	H. P. Shaw
11	V. R. Cooper
12	D. S. Roberts
13	C. R. Bergdahl
14, 15 & 16	Atomic Energy Commission, Hanford Operations Office Attention: J. E. Travis, Manager
17 & 18	Atomic Energy Commission, Washington 25, D. C. Attention: E. J. Bloch, Director, Division of Production
19	Atomic Energy Commission, Washington 25, D. C. Attention: F. P. Baranowski, Chemical Processing Branch
20	Extra Copy
21	300 File
22	Record File

DECLASSIFIED

TABLE OF CONTENTS

Distribution	A-2
Table of Contents	A-3
General Summary	A-4 through A-6
Staff	A-7
Number of Employees	A-8
Patent Summary	A-9
Production Operation	B-1 through B-5
Purex Operation	C-1 through C-5
Redox Operation	D-1 through D-11
Finished Products Operation	E-2 through E-8
Power and General Maintenance Operation	F-1 through F-3
Financial Operation	G-1 through G-7
Facilities Engineering Operation	H-2 through H-13
Research and Engineering Operation	J-3 through J-21
Employee Relations Operation	K-2 through K-17

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

MARCH, 1958

GENERAL SUMMARY

DECLASSIFIED

PRODUCTION

High production from the separations plants during previous months necessitated a reduction in the schedules during March to permit adequate aging of the irradiated feed uranium. Production of plutonium during the month was 91% of the official forecast; however, the output of plutonium during the third quarter of fiscal year 1958 was 107% of the official forecast.

Production of UO_3 was 102% and 105%, respectively, of the official monthly and quarterly forecast. Shipments of UO_3 were approximately 98 tons ahead of the shipping schedule at the end of the shipping period on March 20, 1958.

The production of unfabricated plutonium metal product was 99% and 118%, respectively, of the monthly and quarterly official forecast. The fabrication of the new 65 model assemblies, which was initiated during March, was 20% of the official forecast.

ENGINEERING

The prototype anion exchange system for plutonium concentration in Purex Plant operated with only minor difficulties. From two to four percent of the feed material was returned to the 1A Column, while product quality from the unit continued to be excellent.

Further exploitation of the backcycle of waste into the process as a salting agent in the Redox Plant resulted in a decrease of \$18/ton of uranium processed. There were no upsets in decontamination performance or product recovery from this action. A brief test of a totally unsalted 2D Column operation indicates this to be potentially feasible. Further essential material and waste storage cost reductions are expected to result from successful adaptation of this flow scheme.

Development of a technology based upon plutonium trifluoride vice present plutonium tetrafluoride advanced on schedule. It appears that there are no probable conditions which will prevent the adaptation on a manufacturing basis. The reduction in neutron flux from the alpha-neutron reaction with fluorine vs. chlorine was measured under simulated process conditions and determined to be 110 fold lower for chlorine in accordance with literature references. Other characteristics of $PuCl_3$ for example; its penetration into the normal MgO crucibles, chloride behavior in scrap dissolution, corrosion to attack on process equipment, are under study.

Chemical studies indicate that silver reactors in the dissolver off-gas systems can be safely cleaned with 2 M sodium thiosulfate -0.4 M NaOH. It eliminates any possible formation of unstable silver compounds and has a high solvent

power for simple silver halides as well as complex silver compounds derived from fusing AgI, AgCl, AgNO₃ salts.

An analysis of the hazards associated with the Purex Plutonium Anion Exchange System was completed and a summary letter prepared. The recommendation was made that hooding of the make-up pumps, extension of the personnel barriers, and major revisions to the ventilation system should be undertaken immediately and completed prior to committing the plant to two-cycle production.

A process engineering study of the Purex 1WW plutonium recovery prototype installation was completed. The fabrication and installation of the prototype will cost an estimated \$84,500.

Detail design was initiated on March 7, 1958, and current forecasts of plant construction forces work loads would permit completion of all fabrication work and installation of the prototype by July 31, 1958.

The recent Purex A Cell incident has led to a renewed concern over the presence of ammonia in the silver reactors as a potential explosion hazard.

Several alternate methods for by-passing the silver reactors during coating removal were investigated and compared with the alternate of removing the ammonia by absorption in water. Results of this study led to the decision to install the scrubbers at this time rather than by-pass the silver reactors.

The original ammonia scrubber design is currently being reviewed, and issuance of a revised process design is imminent.

The basic process design work covering installation of two revised E Metal dissolvers in Redox has been completed, and drawings have been forwarded for project proposal preparation and final design work.

Engineering studies on improvements to the design of the platinum liner used on the inside of the vibrating tube in the new Task I facilities at the 234-5 Building have been completed and recommendations were made for certain changes in the overall design. The principal recommendations were:

1. Provide means for venting and maintaining a vacuum in the area between the liner and the tube wall.
2. Utilize a 90% - 10% platinum irridium alloy and increase the liner thickness from a nominal 15 mils to 30 mils to greatly increase the strength of the liner.
3. Increase the size of the nozzle openings in the tube.

GENERAL

The budget for FY 1960 and revision of budget for FY 1959 was completed on schedule and three completed copies delivered to Contract Accounting on April 1, 1958.

DECLASSIFIED

AEC approval was obtained in March for an increase in the per diem rate for employees in official travel status from \$10.00 to \$11.00. This approval is retroactive to January 1, 1958. Appropriate adjustments were made and included in March, 1958, business.

The Chemical Processing Department experienced no disabling injuries, one serious accident, one overexposure incident, and one potential overexposure incident. Radiation Occurrences showed the lowest monthly value in CPD history. Medical treatment injury performance indicated one of our better months. There were two fires with the total loss less than \$50. There were four security violations during the month.

Activity appears to have diminished in the organizational efforts of the OEIU.

Grievance frequency showed an increase over the previous month's experience. The increase was due primarily to jurisdictional grievances which comprised nearly 70 percent of the total number submitted.

DECLASSIFIED

STAFF

Vice President and General Manager, Atomic Products Division . . F. K. McCune
General Manager, Hanford Atomic Products Operation W. E. Johnson
General Manager, Chemical Processing Department W. K. MacCready
Manager, Production Operation J. H. Warren
Manager, Purex Operation O. C. Schroeder
Manager, Redox Operation C. T. Groswith
Manager, Finished Products Operation W. N. Mobley
Manager, Power & General Maintenance Operation T. G. LaFollette
Manager, Financial Operation K. G. Grimm
Manager, Facilities Engineering Operation H. P. Shaw
Manager, Research and Engineering Operation V. R. Cooper
Manager, Employee Relations Operation D. S. Roberts

CHEMICAL PROCESSING DEPARTMENT
NUMBER OF EMPLOYEES
MARCH 31, 1958

<u>OPERATION</u>	<u>EXEMPT</u>		<u>OTHER</u>		<u>TOTAL</u>	
	<u>2-28-58</u>	<u>3-31-58</u>	<u>2-28-58</u>	<u>3-31-58</u>	<u>2-28-58</u>	<u>3-31-58</u>
GENERAL MANAGER'S GROUP	10	10	1	1	11	11
PRODUCTION	7	7	3	3	10	10
PUREX	43	43	237	239	289	282
REDOX	53	53	276	277	329	330
FINISHED PRODUCTS	54	54	287	282	341	337
POWER AND GENERAL MAINTENANCE	43	42	236	229	279	271
FINANCIAL	21	21	45	45	66	66
FACILITIES ENGINEERING	75	75	22	23	97	98
RESEARCH AND ENGINEERING	64	64	23	23	87	87
EMPLOYEE RELATIONS	<u>29</u>	<u>30</u>	<u>52</u>	<u>52</u>	<u>81</u>	<u>82</u>
	399	399	1182	1174	1581	1573

UNCLASSIFIED
A-8

UNCLASSIFIED

HM-55571

DEL

DECLASSIFIEDCHEMICAL PROCESSING DEPARTMENTPATENT SUMMARY
FOR
MONTH OF MARCH, 1958

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

INVENTOR

None

TITLE

None

ACTING GENERAL MANAGER
CHEMICAL PROCESSING DEPARTMENT

CHEMICAL PROCESSING DEPARTMENT
PRODUCTION OPERATION

MARCH, 1958

DECLASSIFIED
WITH DELETIONS

I. RESPONSIBILITY

There were no changes in the responsibility assigned to the Production Operation during March.

II. ACHIEVEMENT

A. Production Statistics and Reports

1. Purex Operation

	<u>March</u>	<u>February</u>
Tons Uranium processed	423.94	550.76
Average production rate during operation (T/D)	16.1	19.9
Total waste loss (%)		
Uranium	0.11	0.06
Plutonium	0.42	0.32
Average cooling time (days)	91	91
Minimum cooling time (days)	85	83
On-line efficiency (%)	85.2	99.7

2. Redox Operation

	<u>March</u>	<u>February</u>
Tons Uranium processed	104.6	131.9
Average production rate during operation (T/D)	6.2	8.5
Total waste loss (%)		
Uranium	0.27	0.22
Plutonium	0.39	0.58
Average cooling time (days)	92	90
Minimum cooling time (days)	85	81
On-line efficiency (%)	54.0	55.7

3. 234-5 Operation

	<u>March</u>	<u>February</u>
Batches input to Task I	303	425
Runs completed through Task III	182	276
Batches through Product Recovery	67	69
Reduction yield (%)	98.2	98.0
Waste disposal (units)	638.79	487.18

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED4. UO₃ Operation

	<u>March</u>	<u>February</u>	<u>To Date</u>
UO ₃ loaded (tons)	647.29	638.41	
UO ₃ approved for shipment (tons)	613.58	612.77	26,325.56
UO ₃ shipped (tons)	457.12	613.99	25,949.52
UNH backlog (tons)	142	198	

5. Power

	<u>200 East</u>	<u>200 West</u>
Raw water pumped (gpm)	8,166	3,855
Filtered water pumped (gpm)	906	767
Maximum steam generated (lbs/hr)	239,000	142,000
Average steam generated (lbs/hr)	173,310	103,835
Total steam generated (M lbs.)	128,944	77,254
Coal consumed, est. (tons)	7,800	4,890

6. Waste Storage

	<u>Equivalent Tons</u>	
	<u>March</u>	<u>February</u>
Salt waste reserve storage capacity-Redox	3,195*	3,300*
Salt waste reserve storage capacity-Purex	14,755*	15,200**
Coating waste reserve storage capacity-Redox	41,319	41,424
Coating waste reserve storage capacity-Purex	43,422	43,867

* Based on reserve storage in SX-Farm only and a capacity per tank of 1100 TU.

** Based on reserve storage in A-Farm only and a capacity per tank of 3800 TU.

B. Production Planning and Scheduling Operation

A review of processing capability was made assuming that reconversion of Purex to the present three-cycle flowsheet would be necessary one month following the Purex two-cycle conversion. Under this condition of pessimism, which further allowed one month for Purex reconversion, the CPD position relative to the latest official forecast could reasonably be regained by November, 1958 in respect to normal uranium production, and if critically safe dissolvers are provided in the Redox Plant by November, 1958 our position in respect to enriched uranium processing could very probably be regained during December, 1958.

Considerable discussion was held with AEC Production Division during the month regarding UO₃ shipping schedules. Previous oral communication with the Commission led to the assumption that HAFO responsibility in regards to UO₃ shipments was to maintain a minimum excess of 50

tons over the cumulative AEC shipping schedule. Allowable variation in shipments was then concluded to be 50 to 100 tons with the understanding that maintenance of the 50 ton excess was in effect an unofficial commitment as far as HAPO was concerned. Further AEC instructions were to maintain a minimum of 150 tons UO_3 on hand available for shipment at month end.

In an effort to smooth out UO_3 shipments during the Purex two-cycle shutdown and yet prevent excessive build-up in the UO_3 backlog a shipping schedule was devised showing 600 April, 500 March, 400 June. The official schedule was modified, however to show 500 April, 500 May, 500 June. This in effect created a 250 ton UO_3 backlog at the end of May, 1958. Recent efforts to exceed the³ official forecast - and at the same time to minimize over-shipments of UO_3 tend to further increase the UO_3 backlog assuming we continue to minimize UNH inventories.

The above complexities create no problem as long as empty containers are available to sustain UO_3 production. If containers become limiting the alternates are³ to exceed shipping schedules or backlog UNH. In any event if container availability becomes no worse than at present the problem of bridging the gap between production and shipments during June should not be of too much concern.

The first draft of an Historical Waste Study was revised and is being reviewed for comment.

In view of the continued intermittent downward trend of static Tank 105-SX, it was recommended that studies and tests be expedited to effect an early definition of the problem. Very probably some of the difference in volume which has been experienced (43,000 gallons) can be accounted for by shrinkage of the solution as the temperature dropped (175° F in February, 1957 to 138° F in February, 1958). Since the temperature has been relatively stable for several months, it is assumed that there are other contributing causes. Preliminary exploration has shown that the vessel has been under a slight vacuum. Thus, it is conceivable that vapors could be escaping either through the cascade line or a faulty butterfly valve in the 14" line to the vapor header, or both. The system has been closed and observations will continue. If after three months the liquid level has remained unchanged, this explanation for the decline will be accepted. The seals will then be removed and 105-SX will be allowed to continue self-concentrating. If the losses do not cease, however, and if additional information is not forthcoming, it appears that the discrepancy will have to be attributed to a leak.

C. Finished Products and Customer Liaison

A. D. Little reported that good progress was being made in the first portion of the Fission Products Market Survey covering the literature survey and pilot run. Preparation of the brochure to give selected

industries information on the survey prior to actual field interviews is underway. A review of this and progress to date will be made during the first week in April in a meeting with A. D. Little at Cambridge. A preliminary discussion was held by B. F. Judson, Research and Engineering, who is assisting in the market survey work and A. D. Little people while attending the 1958 Nuclear Congress in Chicago during the week of March 17.

To date no pricing information for the Fission Products Market Survey has been issued by the Washington AEC people although target date for this was mid March. A meeting is scheduled in Washington during the first week in April with the AEC in an effort to firm up pricing of fission products. The present price differential favors Cobalt 60 by a factor of 4 or more although the estimates based on proposed HAPO production of Cesium 137 in megacurie quantities indicates no differential and eventually lower price. Until industry is aware of the facts and realistic forecasts are made on pricing, industry can be expected to be interested in the apparently cheaper source.

D. Essential Materials

During March the most economical method of receiving hexone for Redox Plant was via rail tank car. The one tank car received corresponds to a savings of \$250. Savings since August, 1957 to date total \$2,009.

Six truck loads of UO_3 recovered nitric acid were sent to the Redox plant during the month. Pot-holes in the ground near the unloading line at Redox interfered with the shipment; however, the unloading spot was improved after the initial shipment. The six loads were equivalent to 15,150 gallons of recovered acid. It is planned to send Redox an equitable share of recovered acid after their storage tank is initially filled.

The new type CD 6506 crucibles have been difficult to fabricate at the factory. During early March the crucible inventory caused some concern at 234-5 Building and it became necessary to fabricate CD 6506 crucibles at the 234-5 crucible shop. Shipments of CD 6506 crucibles resumed on March 11, and the situation is improving at month end. It is planned to build-up at least a 90-day inventory in an attempt to assure continuity of operation of the fabrication facilities.

E. Reports and Documents

1. Prepared and Issued

HW-55190	Redox Plant Production Schedule, March, 1958 B. F. Campbell
HW-55191	Purex Plant Production Schedule, March, 1958 B. F. Campbell

SECRET

DECLASSIFIED

HW-55192 UO₃ Plant Production Schedule, March, 1958
B. F. Campbell

HW-55193 234-5 Plant Production Schedule, March, 1958
B. F. Campbell

HW-55224 Purex Plant Shutdown, J. H. Warren

HW-55230 Essential Material Consumption - Purex - Chemical
Processing Department, for February, 1958
M. A. Thress

HW-55264 Chemical Processing Department - Waste Status
Summary for February, 1958, R. E. Roberts

HW-55297 Essential Material Area Report to Cost and
Purchasing, Production Operation, Chemical
Processing Department, For February, 1958
M. A. Thress

HW-55306 Purex Plant Production Schedule, Revision 1,
March, 1958, B. F. Campbell

HW-55461 Redox Plant Shutdown, R. E. Tomlinson

2. Prepared for Signature and Issuance

HW-55197 Production - February, 1958, W. E. Johnson

III. ORGANIZATION AND PERSONNEL

A. Force Summary

	<u>Beginning of Month</u>	<u>End of Month</u>
Exempt	7	7
Non-exempt	<u>3</u>	<u>3</u>
Total	10	10

B. Safety

There were no plant injuries incurred by Production Operation personnel during March, 1958.

C. Security

There were no security violations in the Production Operation during the month.

DECLASSIFIED

R. E. Tomlinson
Acting Manager
Production Operation

CHEMICAL PROCESSING DEPARTMENT
PUREX OPERATION

March, 1958

DECLASSIFIED

I. RESPONSIBILITY

There were no changes in the scope of responsibility of the Purex Operation.

II. ACHIEVEMENT

A. Processing Experience

1. Production Statistics

a. Production - Percent of Quarterly Commitment

Uranium	120 Percent
Plutonium	117 Percent

b. Production Rates

March 1 through March 5	2.4 CF
March 6 through March 9	2.4 CF
March 14 through March 31	1.9 CF

c. Operating Continuity 85 Percent

d. Waste Losses

Uranium	0.11 Percent
Plutonium	0.41 Percent

e. Product Recovered from Waste Streams by Reprocessing

Uranium	489 lbs.
Plutonium	358 units

f. Recovered UO_3 Acid Used 693,076 lbs.

2. Normal Processing

Processing continued from the February production period at a 2.4 CF until 3-5-58 when it was necessary to discontinue operation for 16 hours while a replacement interface float was installed in the 2A column. On 3-10-58 the plant was shut down, as scheduled, for routine repairs. Startup on 3-14-58 was accomplished and operations were continuous throughout the remainder of the month at a 1.92 CF. The final plutonium cycle stream was routed through the L Cell package during the latter run period, until 3-27-58, while repairs and improvements were being made to the plutonium ion exchange unit.

DECLASSIFIED

HW-55571 DEL

Production of virgin feed material was maintained with the B-3 and C-3 dissolvers. This arrangement is expected to continue through late June when the new and replacement equipment is scheduled for installation in A Cell. The heels were removed from both dissolvers after dissolving rates increased from 4.5 hours to 5.5 hours/cut.

Waste losses of 0.41 percent and 0.11 percent for plutonium and uranium, respectively, are considered to be very good in light of the equipment flushing conducted during the shutdown.

Two batches of uranium product were high in gamma activity and were segregated. Since that time the activity has decayed and the material was blended in with the normal product. All plutonium product met specifications.

One batch of rework totaling 1,000 gallons was produced as a result of a boilover of metal solution tank D-4. The boilover occurred when a defective thermohm failed to record the correct tank temperature.

Self concentration in 241-A-101, 102, and 103 underground waste storage tanks continued at rates of 14.7, 0.7, and 3.4, respectively. The 102-A tank started boiling on March 12, 1958. Preparations are being made to route condenser cooling water to the new A-24 crib about May 1.

3. Special Processing

The month's waste losses were controlled mainly by a selective rework program. The batch of rework dissolver solution accumulated when the D-4 metal solution tank boiled over was successfully reworked by blending it with virgin feed. During the startup on 3-5-58 high product losses were encountered in the four extraction column waste streams due to a series of process irregularities. The aqueous waste streams were segregated during the period of process upset and later reworked without incident.

During the scheduled shutdown, the acid recovery concentrators were flushed with five percent caustic to improve the heat transfer of the steam tube bundles. The No. 1 organic system was flushed with water and a ferrous sulfamate-nitric acid solution to purge it of manganese dioxide precipitate and to clear the 10F line which had been partially plugged in February with a postulated uranium complex.

B. Radiation Experience

The total monthly emission of radioiodine was 61.81 curies. The weekly Purex limit of six curies (as well as the CPD limit of 10 curies) was exceeded in three periods with a maximum emission of 34.69 curies for the period ending March 13, 1958. The maximum emission in a 24-hour period was 27.7 curies. This excessive emission rate was caused by the

DECLASSIFIED

HW-55571 **DEL**

boilover of the D-4 vessel on March 7 and eventual I^{131} emission out the canyon ventilation system.

Three radiation occurrences and six cases of skin contamination were incurred during the month. The maximum levels of skin contamination were 2000 d/m plutonium and 1500 c/m fission products. Decontamination was prompt and effective.

Six canyon jumpers were repaired during the month at dose rates up to a maximum of 4000 mrad/hr. to maintenance personnel. A total of 28 exposure authorizations for 100 mrad were required to complete the jumper repairs. Excellent contamination control measures permitted repair of the final plutonium cycle 2-A column interface jumper. Only two spots, which measured to 500,000 d/m, were detected at the work site.

Plutonium contaminated spreads in excess of 40,000 d/m occurred in N Cell from a leak in the scrub line to the ion exchange column; in R Cell from an overflow of the R-5 solvent tank; and in the PR room from a leaking letdown valve. In all three instances decontamination was prompt and the areas were restored to their normal status.

The damaged hood panel on plutonium sample tank L-10 was replaced with excellent contamination control. Although the hood interior measured to levels in excess of five million d/m, only two spots of 10,000 and 40,000 d/m were spread outside of the hood. These spots were confined within a greenhouse fabricated for the replacement job.

C. Mechanical Experience

The precycle HA column feed pump was replaced on March 3 after experiencing excessive noise, high amperage, and intermittent failures. A reconditioned unit was installed as a replacement. This is the third pump failure at Purex since plant startup.

Repairs were satisfactorily completed on the final plutonium cycle 2-A column interface jumper following replacement of the float which had failed in service due to inleakage. The design of the replacement float was altered to prevent weakening at the final weld point, and improved testing techniques were developed to reduce the possibility of similar failures in the future.

Repairs and tests, using shielding, were satisfactorily completed on the hot precycle HA column waste jumper following decontamination. This jumper, containing a diaphragm-operated valve and rotameter, failed to operate due to a broken air line when installed during a previous planned outage. The repaired jumper will be maintained as a hot spare.

A parallel trap assembly consisting of two Armstrong single-bucket-type steam traps was installed in the pit from the final uranium concentrator, replacing the original compound-type trap assembly which has been a problem of long standing. This experimental installation was recommended by Facilities Engineering and Armstrong Trap Company' representatives.

DECLASSIFIED

HW-55571

DEL

Reports on the new trap assembly, after three weeks service, are favorable.

During the month, an improved telephone communication system was installed on the main crane. The new system is similar to the slave crane telephone system which has been giving very satisfactory service. Due to crane vibration, the flexibility of the new copper alloy conductor wire provides better contact with the crane pickup shoe and the quality of communication signals are improved.

D. Analytical Experience

An accelerated sample schedule for the organic recovery systems was integrated into the regular analytical program without serious difficulties. Numerous gamma scan analyses were performed to help define the high gamma activity in the final uranium product and the high I^{131} activity in the off-gas system. Special NO and NO₂ analyses are still being performed on off-gas treatment samples.

The SS Accountability Operation has approved the proposed monthly composite program for AmCm analyses on the E-5 accountability samples.

The instruments and equipment used for the analysis of the 100 Area reactor effluent samples were transferred to the Purex Laboratory on March 28, 1958.

The modification of the laboratory for this work is essentially completed. Official responsibility for the 100 Area samples will be assumed on April 2.

E. Improvement Experience

1. Process Tests and Revisions

(For more detailed information on these and other items see the Research and Engineering portion of the CPD monthly report.)

The scrub stream to the #1 organic system IO column was changed from 2.5 percent carbonate solution to 0.05 M nitric solution in an effort to improve column performance and decontamination. To date no conclusions can be drawn on improved DF; however the column is functioning satisfactorily.

The centrifuges in the No. 1 organic system were bypassed on 3-20-58 in order to define the iodine emission problem. It was theorized that iodine was being emitted from the centrifuge vents as a result of the conversion to acid scrub in the IO column. Data to date refutes this theory; however, the centrifuges were left bypassed since no adverse effects were observed in the process by the use of uncentrifuged solvent.

The cation media in both water demineralizer units was replaced. The new synthetic resin has proven to be far superior to the old

Delco Lite media and the cation bed is retaining its vitality over weekends without regeneration.

2. Inventions and Discoveries

No inventions or discoveries were reported by Purex personnel during March.

F. Events Influencing Cost

Since the Purex Operation was assigned responsibility for the plutonium ion exchange facilities in February, additional costs have been incurred in maintenance of the unit, and in providing necessary improvements considered essential for a continuous production unit.

The manufacturing unit costs for uranium and plutonium are higher than the previous month since the scheduled production was approximately 20 percent less than in February.

III. ORGANIZATION AND PERSONNEL

A. Safety

There were no disabling injuries or serious accidents at Purex during March.

A total of ten medical treatment cases were reported.

B. Security

There were no security violations reported during March.

C. Personnel Activities

W. J. Richardson, Analyst, Product and Material Handling Operation, was transferred to the Power and General Maintenance Operation on March 1, 1958.

One chemist and four laboratory assistants received training in analytical procedures on Reactor water effluent samples at 100-KE Area during the month.

DECLASSIFIED

S. H. Smolen
Acting Manager
PUREX OPERATION

SG Smolen:JCG:gt

CHEMICAL PROCESSING DEPARTMENT
REDOX OPERATION

MARCH, 1958

DECLASSIFIED

I. RESPONSIBILITY

There were no changes in the scope of responsibility of the Redox Operation this month.

II. ACHIEVEMENT

A. Processing Operation

1. Production Rates and Operating Continuity

Processing operations were resumed at 0750 on 3-10-58 following a scheduled nine day shutdown at the beginning of the month. Except for a temporary delay from 1100 on 3-10-58 to 0230 on 3-11-58, caused by a plugged 3-DF line, operations were continuous until 1630 on 3-27-58, at which time a scheduled shutdown was begun.

The monthly production commitment was exceeded by 4.6%, while operating at 54% of the total hours in the month. The mechanical efficiency for the month was 96.5%. Production rates were maintained at 60% to 80% of nominal, utilizing only one precycle column at a time to conserve chemicals and facilitate product decontamination.

The quality of both uranium and plutonium was maintained within shipping specifications, although all UNH produced was processed through ozonation and silica gel to bring it within specification. Product waste losses were 0.39% and 0.27% for plutonium and uranium, respectively, and all waste solutions produced were within discard specifications.

Twenty tons of out-of-specification UNH, which had been stored in the 204-S Area since January, 1958, were successfully reprocessed through the third uranium cycle. A new procedure in which the UNH was recycled through the 3-D column without ANN as a salting agent was used for the first time. The results were very encouraging and also economical.

Iodine-131 emission to the 291-S stack averaged 1.39 curies per day during the month. Sixty-one percent of the total monthly emission resulted from two high emission periods. During the period 3-1-58 through 3-3-58, 11.7 curies were emitted during intensive solvent cleaning operations on the canyon crane. On 3-7-58 and 3-8-58, 14.5 curies were emitted when the 293-S Building absorber tower was inadvertently stripped thus permitting unoxidized gasses to pass through the absorber. In the latter case corrective action has been taken to avoid similar occurrences. The investigation of possible causes of high iodine emissions during the crane solvent spraying operation

has also been intensified in an effort to resolve this problem.

The sixth shipment (eight buckets) of Chalk River fuel elements arrived at the Redox Plant on 3-26-58 and charging to the C-2 dissolver was completed on 3-28-58. To insure adequate dissolver capacity two separate chargings, consisting of four buckets each, were made. Both charging operations were completed without incident.

The fourth of the initial six shipments of E-metal was received this month. Charging to the C-2 dissolver was completed on 3-14-58 and subsequent processing was completed without incident.

Processing of the 16 containers of waste material received from the Argonne National Laboratory on 2-26-58, for possible recovery of the plutonium and uranium content, has been temporarily delayed pending the preparation of a safe and feasible processing procedure.

2. Equipment Experience

a. H-3 Agitator

The H-3 cake slurry agitator, which failed on 2-3-58, was replaced on 3-8-58. Since the H-3 is a waste tank, processing was continued without agitation until the February-March scheduled shutdown. The failed agitator had been in service since 11-7-55.

b. Silver Reactor Replacements

The A-3 and B-3 iodine silver reactors were replaced on 3-28-58 and 3-29-58, respectively. The replacements were made because sample analyses indicated that previous reactor regenerations were ineffective in obtaining the desired iodine removal efficiencies.

c. D-1 Agitator

The D-1 sump receiver agitator, which had been in service since 10-12-55, was replaced on 3-8-58. This action was taken as a preventive maintenance measure since low amperage and intermittent performance had been observed since 2-9-58.

d. L-3 Concentrator, 233-S Building

As a preventive maintenance measure, the remaining portions of the lower loop of the L-3 recirculator were replaced this month. One welded section had previously been replaced during February; however, the continued presence of high iron content in the L-6 samples indicated extensive corrosion in the unit.

e. Other Canyon Cell Equipment Replacements

DECLASSIFIED

DECLASSIFIED

HW-55571

DEL

<u>Equipment Piece</u>	<u>Date</u>	<u>Reason</u>
H-1 to H-4 jet assembly	3-8-58	Wall head cracked
H-1 to H-4 jet steam	3-8-58	Would not make up
H-2 to H-1 jet	3-8-58	Would not make up
F-2-1 to 5 steam trap	3-9-58	Leaking trap
FT-6, 1-ABS backcycle	3-9-58	Leak at dp cell
B-3 off-gas thermohm	3-19-58	Inoperative
G-3 steam trap jumper	3-29-58	Leaking trap
D-6 thermohm	3-29-58	Short to ground
D-10 thermohm	3-30-58	Short to ground
H-3 weight factor	3-30-58	Plugged

B. Maintenance Operation

A considerable amount of maintenance was required on the 60-Ton Canyon Crane during the month. Adequate corrections were made and much better crane performance is expected. The following maintenance work was accomplished:

1. Replaced the 10-Ton hook, sheave, and cable after the hook drifted into the drum and dropped to the crane maintenance platform.
2. Renewed stator on left optic motor.
3. Renewed the armature on the motor generator set.
4. Repaired the 10-Ton electrical circuit.
5. Repaired broken festoon trolleys and cables.
6. Renewed the east brake shoe on the 60-Ton drum. During this work the west drum was found to be cracked and repairs will be made when new parts are available.

In addition to the above, the crane was given complete lubrication coverage and a planned change-out of the 10-60 Ton generator was accomplished.

The H-2 centrifuge which was installed on 2-11-58 has developed a leak in the hydraulic lines to the right hand skimmer. Pending replacement of the unit during the early part of April processing operations have continued by substituting water for oil in the hydraulic system. Investigation has disclosed that the lining in the flexible hoses in the centrifuge hydraulic lines is "Fluorflex-T", a teflon base compound. It is estimated that the radiation intensity at the hose position on the H-2 centrifuge is such that teflon will begin to be affected in approximately ten hours. This could very well explain the early leak which has developed in the right hand skimmer. For this reason, the hydraulic lines on the spare centrifuge are being altered to a solid pigtail type stainless steel. An investigation is also being made to appraise the advisability of going to an all flexible stainless hose similar to those used on aircraft engine fuel lines.

Installation of the liquid dichromate line from tank No. 124 in the

DECLASSIFIED

HW-55571

DEL

211-S Area to tank No. 506 on the fifth level of the 202-S Building was completed this month. This will permit the use of liquid dichromate in place of solid thus eliminating troublesome handling and storage problems as well as result in an annual cost savings in essential materials of approximately \$5,000.

A new air operated valve was installed in the line to the 292-S Building steam turbine to replace a valve which had been leaking for some time. Earlier replacement was not possible due to the extensive crane work which required that the turbine be in operating condition.

A leak check on the 202-S Building inert gas system disclosed no detectable leaks. The isolation valves which were installed on all the inert gas lines to the gang valves in the north and south pipe galleries during January are proving to be very effective in control leaks in the system.

Fabrication of a proto-type silver nitrate reactor and heater for the Process Chemistry Operation, Research and Engineering Operation, was started this month. This equipment will be utilized in an effort to resolve the difficulties recently encountered with a Purex reactor.

C. Waste Handling and Decontamination Operation

1. Waste Handling

Redox Coating Waste Received (S Farm)	17,310 gallon
Redox Salt Waste Received (SX Farm)	119,626 gallon
Total Gallons Boil-off	292,198 gallon
Waste Received at TX (221-U)	38,000 gallon

2. Equipment Decontamination and Repair

a. Regulated Steam Pit

A total of eight vehicles and four pieces of equipment were decontaminated during the month. The total manhours charged to this operation was 144.

b. Railroad Equipment

A total of 328 manhours was charged to this operation. The work included the decontamination of four locomotives and four flat cars.

c. 221-U Building

1. Purex Operation Equipment

The P-J-1 pump, which had a deposit of aluminum sodium silicate on the interior of the staging was successfully decontaminated with the use of a circulating steel brush. Repairs and run-in of this unit were completed at an approximate saving of \$3,800 over the cost of a new pump.

Decontamination, repair, and final testing and run-in of the A-D-4 agitator were completed this month. An approximate saving of \$6,900 over the cost of a new pump was realized.

2. Redox Operation Equipment

One E-5 feed tank pump (J-19-2P) was decontaminated and repaired. However, final testing and run-in has not been completed.

One D-14 backcycle pump (J-19-23P) was decontaminated and rebuilt during the period. Final testing has not been completed pending the arrival of a new motor.

Three four inch and two one-half inch air valves were successfully decontaminated during the month. Savings realized from the reclaiming of this equipment amounted to approximately \$5,000.

3. Miscellaneous Activities

- a. One Redox equipment burial was conducted during the month and included two unrepairable and grossly contaminated H-4 oxidizer tube bundles which had been stored in the canyon cells of the 202-S Building. A special tube bundle burial box was provided and burial operations were completed without incident.
- b. A total of 12 drums of chemicals (caustic, nitric, sulfuric) were sold to various customers during the month.
- c. Revisions were made to the piping in the 271-U chemical make-up area so that the 202 and 203 tanks can be used as head tanks for adding caustic to the canyon thimbles and decontamination vats.
- d. All equipment in cell No. 15 in the 221-U Canyon was removed and stored on the canyon deck at Section 20 preparatory to utilizing this cell for decontamination work.
- e. Approximately 100,000 gallons of Redox coating waste was pumped from the 107-S tank to the 107-U tank for permanent storage.
- f. A faulty valve in the condensate return line to the 108-SX tank was excavated and repaired.

DECLASSIFIED

DECLASSIFIED**D. Analytical Control Operation****1. Control Statistics**

<u>Month</u>	<u>Samples</u>	<u>Determinations</u>
February	1971	5416
March	2140	5458

2. Equipment Experience

Downtime in connection with maintenance on laboratory equipment consisted of six days for the four Beckman spectrophotometers due chiefly to power supply troubles, one day on Gamma Scan No. 2 due to voltage drift, and sixteen days on Gamma Scan No. 1 due to erratic gain response.

Testing of the ultrasonic cleaning and decontamination equipment, which was set up on an experimental basis during February, was completed this month. Results were very encouraging and plans are now being made to install the equipment on a permanent basis.

3. Assistance to Process

A special I¹³¹ standard was prepared for the Purex and Redox Radiation Monitoring Operations for calibration of the thyroid counters in CPD.

A study of the analytical results on 21 samples of the Redox H-10 coating waste material from the A-2 and B-2 dissolvers was completed and a plutonium and uranium content factor established for application to all H-10 waste samples for the next three months.

Chloride and iodine analyses on three series of samples from the eleven plates and the bottom of the Redox Acid Recovery bubble cap tower were tabulated for evaluation by the Redox Technology Operation.

4. Analytical Procedures

Work in support of research and development programs involved development and modification of analytical procedures to determine nitrates and zirconium-niobium on Fluorex type samples.

E. Radiation Monitoring Operation**1. Radiation Occurrence Experience**

Radiation control in the Redox Operation was considerably above average during the month in view of the almost daily problems on the crane, the work in the U Plant Canyon, and the normal day to day radiation work encountered. Eight radiation occurrences were

DECLASSIFIED

HW-55571

DEL

recorded during the month. A localized exposure of 1.75 rads occurred to a laboratory employee when a spot of contamination on the employee's protective clothing went undetected for approximately two hours.

2. Personnel Exposure Experience

Crane maintenance work was a matter of routine during the month. The radiation levels on the crane continued to be undesirably high and in order to perform the required maintenance on the crane, it was necessary to authorize 99 personnel to receive up to 250 mrem exposure for single entries. Personnel dose rates encountered were routinely greater than 1 rad/hr and were frequently as high as 5 rads/hr. With these dose rates, it is quite understandable why we are unable to perform a reasonable amount of work using only 50 or 100 mrem exposure. Unfortunately, the sudden flurry of crane maintenance problems comes at a time when a change in the authorization to receive exposure in excess of 50 mrem is initiated. Our employees are quite interested in the trend on the allowance of extended exposures; and, it is most important that we make every effort to reduce the radiation levels on the Redox crane.

Prior to maintenance work on the 10 and 60 ton trolley, considerable decontamination work was performed and a moderate reduction in radiation levels in specific areas was accomplished. Typical reductions by a factor of 2 were observed on portions of the 10 ton drum housing and the 10 and 60 ton hooks. Necessary follow-up decontamination was performed on the Crane Maintenance Platform to make this area inhabitable. Radiation levels of 3 rads/hr were reduced to general levels of 300 to 500 mrad/hr.

A burial of two H-4 tube bundles and other miscellaneous process equipment was performed in radiation levels up to 500 mr/hr at 50 feet without incident. Rail right-of-way surveys, equipment, and ground surveys at the burial site revealed no spread of contamination from this burial.

3. Other Contamination Experience

A shipment of Chalk River casks was received and incoming surveys of the casks revealed dose rates up to 60 on the side of the casks, and 200 mr/hr. Contamination smears up to 30,000 c/m were also measured on the incoming casks. This shipment was the most contaminated yet experienced in the Chalk River metal shipment program.

After the metal was charged, the casks were observed to be contaminated to 1250 mrad/hr direct with contamination smears up to 250 mrad/hr. The casks were decontaminated rather promptly and returned to the U Plant tunnel for loading onto the Milwaukee flat car.

That portion of the L-2 to L-3 concentrator loop which was not changed out in February was replaced with excellent contamination control. Radiation levels up to 80 mr/hr were measured in the greenhouse

DECLASSIFIED

HW-55571

DEL

enclosure during this loop change-out. Once again the use of the plastic lean-ins provided excellent contamination control.

Dose rates up to 450 mr/hr were measured on the 293 caustic scrubber during a period when approximately 14.5 curies of I131 were emitted to the atmosphere. The radiation levels returned to the normal 2 to 4 mr/hr when the emission was brought into control. Extensive effluent sampling tests are being performed to determine the source or methods by which our iodine emissions have occurred. Preliminary evidence to date indicates some by-passing of the three-way valves in the 293-S Building. Our effluent sample results have not correlated well with the HLO effluent monitoring analyses and as a consequence no conclusive results have been obtained to date.

F. Improvement Experience

1. Process Tests and Revisions

Information related to this item is covered in the Research and Engineering portion of the Department Report.

2. Miscellaneous Improvement Items

The new 233-S Building annex and the new SWP Facility were put into service during the month. Better organization of work activities and improved general working conditions are being realized.

Fabrication and testing of an agitator and pump capsule (stainless steel cylinder), to be used for transporting failed equipment to the 221-U Canyon Building, was completed this month. A considerable savings in manpower and material is expected to be realized since the stainless steel capsule can be decontaminated and reused.

The use of a modified "Dempster Dumpster" for hauling dry contaminated waste from the Redox Plant to the burial grounds was tested this month. Initial results have been very satisfactory and a complete report for circulation to other operations will be issued during the coming month.

3. Inventions or Discoveries

There were no inventions or discoveries of a patentable nature reported in the Redox Operation during the month of March, 1958.

G. Events Influencing Costs

External maintenance costs will be increased considerably this month due mainly to the extensive work on the 202-S Canyon Crane. Twenty-seven electricians were borrowed at an average of three hours each to accomplish the electrical work under extremely difficult radiation conditions. The replacement and straightening of the 10-Ton hoist cable on the canyon crane also required the services of a number of ironworker riggers.

The first truck-trailer load of recovered nitric acid was received from the UO_3 Plant during the month and its use is imminent. Additional shipments of recovered acid will be received from this source during the Purex Plant shutdown periods in April and May.

Backcycling a portion of the 2-D column waste solution to the 2-DF concentrator was initiated during February and increased during March with successful results. Use of this procedure will ultimately result in a savings in essential materials and waste storage costs of approximately \$40/Ton of uranium processed.

H. Plant Development and Expansion

1. Preparatory Engineering

Replacement of the Redox 216-S-7 Crib

Preliminary design of a replacement condensate crib has been completed and commented upon. Comments from the Redox Operation resulted in the saving of a spare encasement stub and substitution of an in-cell sampler for a proportional sampler building at the crib. A scope meeting for project proposal preparation was held on 3-24-58 between personnel of Facilities Engineering, Redox and Chemical Effluents Technology. Construction will begin in August and be completed by the end of October. Preliminary cost estimate is \$122,000.

222-S Laboratory Roof Fire Protection

Pursuant to the request from the AEC that a study and estimate be made for a total sprinkler system on the second floor of the 222-S Building, a design order in the amount of \$2,000 has been issued.

Liquid Dichromate for Redox

The piping for this project is complete with the exception of a hose connection for bottom unloading of the tank car. Information as to the type of connection to be used will be supplied by Purchasing. The first tank car shipment is expected to arrive the latter part of April.

2. Design and Construction Liaison

CG-643, Redox Capacity Increase - Phase III

The two replacement 1-0 column jumpers were installed on March 4, 1958. This completes all project work planned and therefore the project is being closed out.

CG-648, Redox Auxiliary Iodine Removal & Nitric Acid Recovery

The Project Operation of Facilities Engineering has been requested

DECLASSIFIED

HW-55571

DEL

to furnish design and installation of revisions to the oxygen analyzer system to permit automatic operation. Carefully controlled manual operation of the oxygen addition system has eliminated a slight discharge of nitric fumes from the stack, which had been attributed to leakage through the three-way valves. As a precautionary measure, an additional three-way valve has been ordered. However, modifications to the system will not be made unless a thorough study of the operation reveals that the present equipment is mechanically unsuited for its designed function.

CG-692, Modifications to Redox 233-S Concentration Building

Exceptions remaining to project close-out are to be completed by work order to the Redox Maintenance Operation. They include bolt handles for opening the doors to the viewing room, replacement of PR can lid racks and other minor items. The Construction Operation installed a larger motor pulley on the exhaust fan to increase the exhaust capacity but found that when optimum flow was reached the 10 H.P. motor was overloaded. This condition has been referred to the design people for additional correction.

CG-717, Transfer Facilities for Redox Non-Boiling Wastes

Work on Part I of the project is nearing completion with only the fabrication of two pump spray rings to be completed. The Redox Waste Handling and Decontamination Operation is currently making preparations for the first shipment of waste from the 103-SX tank to a tank in 241-U Tank Farm. Work has begun on Part II with delivery of equipment for the gantry crane rails.

CG-718, Fission Products Isolation 221-B

The Research and Engineering Operation has issued their study (HW-55004) on the feasibility and costs of obtaining fission products other than cesium from the process waste streams. The project proposal revision requesting funds for the design of the wet-chemistry portion of the project was approved by the Commission Review Board on March 21, 1958 and has been forwarded to Washington for further approval.

CA-764, Test Wells - 216-BC Crib Area

Notice to proceed with drilling was issued to the Artesian Well and Pump Company - Boise, Idaho on 3-17-58. Notice has not yet been acknowledged by the contractor.

CG-772, "E" Metal Dissolvers - Redox

A letter authorizing detail design to be resumed was issued March 20, 1958 and active design work was started March 25, 1958. Schedules and a material list are being issued. This activity keeps the project on schedule with the target date of October 1958 for the first dissolver.

DECLASSIFIED**I. Reports Issued**

No secret reports were issued by Redox Operation personnel during the month of March, 1958.

III. ORGANIZATION AND PERSONNEL**A. Safety**

There were no disabling injuries, serious accidents or incidents in the Redox Operation during March, 1958. Four medical treatment injuries were reported during the month.

B. Security

There were no security violations in the Redox Operation during the month of March, 1958.

C. Personnel Activities

Mr. J. H. Hershey, former Hanford employee and presently with the Savannah River Project, visited the Redox Operation this month for the purpose of gathering information on sludge removal and waste transferring.

Dr. Kenneth Newman, Consulting Engineer for Turco Products, Inc., visited the 221-U Building facilities to discuss problems of equipment decontamination.

D. I. Sinizer and E. G. Kendall of Atomics International visited the 222-S Analytical Laboratory on March 6 to inspect the multi-curie cells.

W. K. Eister, W. Tillery, and G. Williams of the Oak Ridge National Laboratory visited the 221-U Canyon Building during the week ending 3-16-58. Colored movies of the crane operation during charging and cask car movements were taken with the intent that these will be shown at the Geneva International Conference.

During the week ending 3-30-58, a series of pictures were taken in the 221-U Equipment Decontamination Facility, by the Employee and Public Communication Operation, for release in the National, Regional, and Local Press.

Mr. Perine and Mr. Tureck, president and engineer, respectively, for the Vitro Engineering Corporation, visited the Redox Plant on March 14, 1958.

Chas. S. Groswith
Manager
Redox Operation

CT Groswith:rc

CHEMICAL PROCESSING DEPARTMENT
FINISHED PRODUCTS OPERATION
MONTHLY REPORT

DECLASSIFIED

MARCH 1958

I RESPONSIBILITY

There were no changes during the month in the responsibilities assigned to the Finished Products Operation.

II ACHIEVEMENTS

A. Metal Finishing Operation

Production of unfabricated plutonium met all schedules and commitments for March. Fabrication of the new 65 model components satisfied only 20% of the monthly commitment due to start-up difficulties with the new machining equipment.

Operations associated with the preparation of plutonium metal ran fairly routinely during March and feed was processed, generally, as it became available from the Separations Plants. While operating efficiency was rather low, ranging from 47 to 75 percent on a weekly basis, it was still possible to comply with button production schedules and all commitments were therefore satisfied.

The fabrication of 65 model assemblies from plutonium was started late in February following the completion of operator training on stand-in materials. It was mentioned last month that certain troubles, which could not have been reasonably predicted, from work on substitute material were encountered when plutonium fabrication started. These troubles continued to appear from time to time during March and were responsible for an unusually high number of rejected parts with the result that only 20% of the fabrication schedule was met. Schedules, however, remain low for the coming month and there is every indication that fabrication will be on schedule by the end of April.

B. Product Recovery Operation

Fifty-five slag and crucible dissolver runs and 50 metal dissolver runs were made to result in a production through Recuplex of 63 Kgs plutonium. The columns operated at an instantaneous rate of 1894 liters per day with an 85.8% operating efficiency. Column waste losses totaled 0.75% of throughput. Inroads to the backlog of recoverable waste were not significant because of the host of operating problems, as well as the fact that receipts to the waste account were heavier than anticipated. Two bellows failures occurred, resulting in an outage early in the month.

Overall lost time, because of this trouble, was approximately 28 hours. On March 17, an explosion occurred in the D-1 dissolver tank causing a severe spread of contamination in the operating area. Eleven days of operating time were lost on the D-1 dissolver, four days on D-2 and

DECLASSIFIED

HW-55571

DEL

B. Product Recovery Operation (Cont'd)

six days in the metal dissolvers (hood 40 and 41) in order to effect cleanup, regasketing, etc.

In an effort to improve Accountability across the extraction section of Recuplex, workable Chempumps were finally installed and J-3 and J-4 tanks (concentrated feed to Metal Finishing Operation). Thus, better agitation and sampling could result for these solutions. Further, the load-out scale was revised slightly to eliminate possibility of friction and standard tare weights were installed to verify accuracy. A complete cleanout of the various hood floors was also made at month end. It appears that our present underaccounting will be sharply reversed.

C. Uranium Reduction Operation

March continued the established trend of being a satisfactory, and somewhat routine, operational month. Official production was 102% of scheduled and all shipping schedules were easily met; 612,596 pounds of 100% recovered nitric acid was shipped to Purex during March along with 12,339 pounds of nitric going to Redox. At month end there was 127.5 tons of uranium as UNH stored in various sites awaiting processing through the Uranium Reduction Operation.

March was a month with few mechanical difficulties. Production was made by scheduling only a portion of the available calciner capacity in order to maintain the backlog of UNH within established limits. There was an adequate supply of shipping containers on hand to maintain operation at scheduled rates. At month end a rather large inventory of finished uranium oxide is on hand (about 450 tons as uranium) awaiting a shipment according to Commission schedules. Due to this large inventory and the limited supply of shipping containers available it may soon become necessary to backlog uranium at HAFO as UNH, at least until this condition can be improved.

Calciner operating efficiency was at 80% during March. This figure could have been significantly higher had the need arose. On several occasions calciners were shut down to make minor repairs which could have been made under other conditions. Periodic feed shortages caused shutdowns during the month during which time modifications and repairs were made. Operational rates averaged 6.7 tons per calciner day. G Calciner was down all month undergoing special tests for the Engineering Group and is being currently modified on an experimental basis to test improved performance characteristics with relocated feed points.

D. Maintenance Operation

Z Plant

Maintenance work on Hood 9B (Continuous Task I and II) showed some decrease during the month, however, trouble was encountered on the drum filter and also difficulties still exist in the off-gas piping.

RESTRICTED

DECLASSIFIED**D. Maintenance Operation (Cont'd)****Z Plant (Cont'd)**

In the new Final Inspection Hood, considerable trouble was experienced in obtaining proper gauging temperatures and adequate dry air in this location. Corrective measures consisted in installing a thermostatically controlled refrigeration coil on the underside of the hood floor and eliminating a hidden blank in the supply header which prevented adequate air flow through the hood. Other maintenance on the RMA Line was routine. In Recuplex, it was necessary to replace the H-1 pulser bellows twice this month withing a 24-hour period. This is a total of four replacements within a ten-day period. It is indicated that the possible cause of these latest failures was due to the batch of teflon used in fabricating the bellows. No mechanical cause of failure could be determined.

U Plant

Work on the calciners at the UO_3 Plant continues to show reduction in required maintenance. During the month two calciner failures were experienced that required the removal of the covers in order to remove product lumps. The improvements on G calciner were held up during the month in order to secure the equipment necessary to make several revisions from prototype information. This calciner should be completed within the next two weeks. This will complete the improvement work on calciner agitator blades and feed piping. The removal of the obsolete off-gas piping in all calciner cells, has been completed, and eight of the Adams filter vessels have been removed from the cells.

E. Analytical Control Operation

A total of 6175 determinations were performed on 1462 samples received in the Analytical Control Operation during the month. A reduction in the rate of button production from the previous month is reflected in the reduced number of laboratory determinations. Samples from the Recuplex Operation accounted for 37 percent of the total laboratory effort.

Two 6506 parts and nine 6507 parts met inspection requirements, although three of the 6507's are being held for selective assembly. Two completed sets were shipped to the customer and HARO representatives will be present when the parts are checked at the customer site.

Maintaining the proper temperature and an inert dry atmosphere in the new inspection hood have been the most troublesome problems during the month. Rejection rates have been high from oxidation and corrosion as well as from machining dimensions. A definite improvement in part handling and hood atmosphere is being evidenced at month end.

DECLASSIFIED**F. Radiation Monitoring Operation**

Eight radiation occurrences were documented in March as compared to ten in February. The breakdown for the various operations is as follows: Metal Finishing - 1, Product Recovery - 2, Maintenance - 3, Radiation Monitoring - 1, Uranium Reduction - 1, and Analytical Control - none. Twenty-one cases of skin contamination were reported in March as compared to seventeen in February. The breakdown for the various operations is as follows: Metal Finishing - 5, Product Recovery - 5, Maintenance - 9, Analytical Control - 1, Uranium Reduction - 1, and Radiation Monitoring - none.

Some improvement was noted in the exposure problem associated with plutonium reduction, fabrication and recovery. If the present rate of exposure accumulation continues through the year the average exposure per operator will be 2.8 r. This reduction in exposure can be attributed to hood decontamination and the removal of hood 9 in the old Task II. This removal was accomplished with excellent control and no contamination spread occurred.

Stack emission daily average during March was 186 uc plutonium as compared to 180 uc in February. Exhaust gas from hood 9B appears to be the major source of emissions, however, a principle contributor during March was the room exhaust from Recuplex. The D-1 dissolver pressurized, ruptured a plastic bag and contaminated Room 223 beyond readable amounts with a poppy. A maximum of 1000 uc was emitted to atmosphere on the day this incident occurred.

The contamination status of the UO_3 plant remained comparable to previous months. The removal of the Adams filters in the calciner cells caused contamination conditions in these cells to be somewhat worse than normal.

G. Improvement Experience**1. Process Tests and Revisions**

Information relating to this item will be covered in the Research and Engineering portion of the Department report. Other information concerning Weapon Data will be covered in a separate report to be written at a later date.

2. Inventions or Discoveries

No inventions or discoveries of a patentable nature were reported during the month.

H. Events Influencing Cost

In the Metal Finishing Operation the return to five-day per week operation of the "Button" line has permitted the release and transfer of six operators.

DECLASSIFIED**I. Plant Development and Expansion****1. Project CG-691 - Improved Task I and II**

During March, the removal of the old Task II equipment was completed and the installation of the new continuous type equipment at its permanent location was started. The progress of this work, which is being conducted by Plant Forces, appears to be satisfactory and it should be possible to complete this work as originally scheduled.

2. Project CG-723 - Recuplex Conversion

Temporary construction facilities were moved on-site during the month for use by construction forces when work is started during the first week of April. Vessels to be installed will arrive by the middle of April and plans are underway in the scheduling of outages in Recuplex to accommodate the work.

3. Project CG-734 - RMC Button Line

Work is proceeding toward providing a second button line as originally scoped and according to the schedules established initially. Very little new work was done with regard to detail design and this portion of the project remains about 90% complete. Procurement is proceeding at a more rapid rate and about 50 purchase requisitions have been issued for equipment and materials.

4. Project CG-745 - RMC Fabrication Line

Detail design has been proceeding largely according to schedule and is about 80% complete. Purchase requisitions were issued for materials and equipment, and represent about 20% of the total cost of the project. A bid was accepted for four special machines and an order was issued for this equipment. Work is underway on the removal of the remainder of the old RG Line in order to make room for the new fabrication equipment.

5. Project CG-756 - Filter Replacement

A sprinkler system, dry standpipes, and access ladders which are part of the fire protection portion of this project were completed and accepted during the month. It was mentioned earlier, that all the filters in the large filter rooms have been replaced with a fire resistant type. Four small filter boxes remain to be changed and this work will probably be completed in April, following the arrival of the new filter boxes.

6. Project CG-789 - Additional Fire Protection - 234-5 Building

A preliminary investigation is being conducted to determine the need, if any, for additional fire protection for the 234-5 Building. A contract will be prepared to pay for the services of a third party consultant to assist in the evaluation.

DECLASSIFIED**I. Plant Development and Expansion (Cont'd)****7. RMA Line Barrier Shielding**

A preliminary project proposal has been approved by General Electric management requesting scope and design funds for additional barrier shielding for the RMA Line. Engineering studies are underway comparing water shields and lucite shields on the basis of cost and effectiveness.

8. Waste Disposal Crib

A project proposal is being prepared for the design and construction of a replacement crib and associated wells for the 234-5 Building.

9. Project CG-725 - Liquid Waste Handling - UO₃

A revised project proposal to include known advancements in technology is being reviewed at month end and will be submitted for approval in mid April. The scope of work has been reduced from the original project proposal.

10. Project CG-767 - Miscellaneous Improvements - UO₃

Revision 1 of the project proposal encompassing interim UNH segregation facilities has been approved by HDO-AEC.

Revision 2 of the project proposal is being scoped and will include final UNH segregation facilities, decontamination zone, tower instrumentation and air sampling equipment. The proposal is scheduled for presentation for approval in April.

11. Project CG-722 - Utilization of 224-U Acid, Redox and Purex

A project revision is being presented to allow a CPFF Construction Contractor perform this work. Release of the work to a contractor is predicted in April.

12. Project CG-770 - Feed System and Powder Pick-up Modifications

This project is approximately 95% complete. Final completion is predicted in April.

J. Reports Issued

HW-55359 Chemical Processing Department, Finished Products Operation, Z Plant Monthly Report, February 1958, W. N. Mobley

III ORGANIZATION AND PERSONNEL**DECLASSIFIED****A. Organization Changes**

R. B. Guenther, Analyst, Processing, Metal Finishing Operation and R. C. Alstatt, Analyst, Processing, Uranium Reduction Operation, were interchanged during the month in the interests of both self-development and operational flexibility.

B. Safety Experience

No disabling injuries or near serious accidents occurred during the month. Fourteen medical-treatment injuries were experienced as compared to thirteen during February. The frequency rate decreased from 2.41 to 2.18 as a result of a greater number of exposure hours.

C. Radiation Experience

All significant information relative to radiation experience in the Finished Products Operation is carried in this report under Radiation Monitoring (Item II-F).

D. Security Experience

No security violations were experienced during the month.

E. Personnel Activities

Approximately thirty employees, both exempt and non-exempt, have attended the various training sessions available to them in CPD during the month.

F. Miscellaneous

During the month W. N. Mobley, Manager, Finished Products, visited Manufacturing Services in Schenectady for consultation, and on the same trip attended a seminar on Programming at the Specialty Controls Plant at Waynesboro, Virginia.

W. N. Mobley, Manager
Finished Products Operation

WNM:JPT:jjh

CHEMICAL PROCESSING DEPARTMENT
POWER AND GENERAL MAINTENANCE OPERATION

MARCH 1958

UNCLASSIFIED

I. RESPONSIBILITY

The responsibilities assigned the Power and General Maintenance Operation remained unchanged during March.

II. ACHIEVEMENT

A. Operating Continuity

There were no outages of steam, water, or emergency electrical services that affected continuity of operation of the prime production plants during the period covered by this report.

B. Inspection, Maintenance, and Replacement

A TH-3 pulse column, required for the Purex Facility, is being modified in conformance with new design changes. Progress of the work has been affected by delays encountered in the procurement of materials from an off-site vendor, however current estimates indicate final completion will be postponed no longer than two weeks. Revised schedules call for completion by April 15.

Fabrication of a furnace and casting hood for the Hanford Laboratories Operation is in progress, with an estimated completion date of April 4. The equipment will be installed in the 231-Z Building and used in connection with the preparation of fuel elements for the materials testing reactor.

Fabrication of a new machining hood for the Finished Products Operation is on schedule for completion June 1. Construction of the hood proper is scheduled for completion April 15 at which time the unit will be removed to the Tool and Die Shop for installation of special equipment currently in process of development.

Special emphasis was placed on the fabrication of cell pipe jumpers in support of Project CA-513-E (Two-Cycle Process for Purex). Of the 58 jumpers required for this project, 50 were complete at month's end. Work progress on the remainder is on schedule for completion April 11.

Services rendered the Finished Products Operation in support of Project CG-691 (Improved Task I and Task II Facilities) included fabrication of twenty lucite panels, which are being installed by P&GM forces as rapidly as progress of the work will permit.

The Shops Operation supplied a 40" Bird Centrifuge, two agitators, two pumps, and five cell pipe jumpers to the Redox Facility and assembled and placed in stand-by status a 48" centrifuge to assure continuity of operation of the Purex Facility.

Examination of the ten-ton crane in the 224-U Building (Uranium Reduction Facility) disclosed defective load cables which were immediately replaced. Other work on process area cranes by P&GM personnel included replacement of a broken load cable on the ten-ton crane in the Redox canyon and inspection of the Purex canyon crane cables.

A highly contaminated tube bundle, which had failed in service, was removed from the Redox Facility and buried under rigidly controlled SWP conditions. To assure protection of personnel from prevailing high radiation levels the work was performed remotely. Efforts to hold exposure to personnel to a minimum were successful.

A test model of a powder seal pot was fabricated from lucite to permit Facilities Engineering Operation's Process Design and Development group to visually observe tests designed to determine the feasibility of the use of such a pot with UO_3 powder.

Other contributions of the lucite fabrication shop included a model in clear plastic of a heavy water reactor for the Relations and Utilities Operation, and a model of an underground storage tank of the type used in the plutonium separations process at HAPO.

The semi-annual inventory was taken of the area coal piles, as required by the AEC.

The new ventilation system recently installed in the 231-Z Building on Project CG-733 was "balanced out" for proper distribution and placed in service for the Hanford Laboratories Operation. Other work accomplished by the Power Engineering Operation included further corrections to the ventilation systems in the 1704-K, 165-KE and KW Buildings for the Irradiation Processing Department.

C. Improvement Experience

Implementation of the program designed to improve the appearance of the 200 Areas by eliminating obstacles which collect tumbleweeds and other trash was continued. A total of 5000 linear feet of eight foot hog wire fencing in poor state of repair was removed and the three disposal sites it formerly enclosed were posted and protected by trenches and metal stakes.

Savings in the amount of approximately \$40,000 annually will be realized in that the roll was reduced by eight (net) people during the month.

III. ORGANIZATION AND PERSONNEL

A. Safety and Security

The Operation incurred no disabling injuries during the month. The eleven medical treatment cases reported reflect a frequency rate of 2.11.

There were no incidents reported in which a breach of security was evident.

B. Personnel Activities

W. J. Richardson joined the Power Operation effective March 1, working on special assignment to the Manager, Power.

J. H. Palmer and W. J. Richardson attended the 6th Annual Hot Laboratories and Equipment Conference in Chicago on March 19, 20, and 21.

P.E.L. Nussbaum discussed machine tool problems with Perine Machinery Boeing Aircraft, Pacific Car and Foundry, and Bethlehem Steel Company in Seattle, Wash., on March 21.

[REDACTED] **UNCLASSIFIED**

HW-55571-DEL

Eleven employee suggestions were submitted of which four contained ideas worthy of acceptance. Fourteen awards totaling \$697.50 were presented personnel of this Operation for suggestions previously submitted.

T. G. LaFayette, Manager
Power and General Maintenance Operation

CHEMICAL PROCESSING DEPARTMENT
FINANCIAL OPERATION

March, 1958

I. RESPONSIBILITY

There were no significant changes in the responsibilities assigned to the Financial Operation during the month.

II. ACHIEVEMENT

A. Product Cost

The budget for FY 1960 and revision of budget for FY 1959 was completed on schedule and three completed copies delivered to Contract Accounting on April 1, 1958.

The completed submission includes the following information:

- Detail of costs by end function
- Production costs
- Costs and liquidations by level 3 components
- Summary of Research and Development costs
- Proposals for Research and Development
- Summary of Process Technology costs
- Personnel estimates
- Equipment not included in construction projects
- Inventories - purchases; consumption; year end balances
- Maintenance narrative

Other information furnished for inclusion in the R&UO budget submission included the following:

- Automotive requirements
- Office equipment
- Photographic equipment
- Audio and Visual Aid equipment

In addition to the regular budget an alternate budget was prepared based on a lower MWD exposure rate. Production costs estimates based on the official forecast total \$23,002,000 for FY 1958, \$22,958,000 FY 1959 and \$24,281,000 for FY 1960. Research and Development estimated costs were \$3,593,000, \$4,471,000 and \$4,581,000, respectively, including overheads and free funds.

Equipment requirements were estimated at \$2,445,000 for FY 1959 and \$2,416,000 for FY 1960.

The physical inventory of coal was conducted as scheduled on March 27 and 28, 1959. Reconciliation of the results, adjusted to reflect quantities on hand at midnight March 31, 1958, is still in progress. A report of results will be issued upon completion of the reconciliation.

Considerable effort was directed toward the preparation and coordination of the issuance of the following CPD OPG's and Advices:

- 5.3.1 - Authorization of Work Performed by Battelle Memorial Inst.
- 5.3.2 - Authorization for Work Performed by Puget Sound Naval Shipyard
- 5.3.3 - AEC Authorizations & Approvals
- 5.3.4 - Authorization of Work Performed by KAPL
- 5.3.5 - Authorization & Performance of Work by Other HOO-AEC Contractors
- 5.3.6 - Authorization & Performance of Work by the GEL
- 5.3.8 - Authorization of Work Performed by Off-site Components Other than KAPL and GEL (Engineering)
- 6.13.1 - Procedure for Plant Forces Work Review Determination

Assistance was given to Purex Analytical Control personnel to determine coding and accounting procedures necessary after training charges cease for work now being done on effluent water samples for IPD.

B. Personnel Accounting

Authority to approve payments in lieu of vacation, and to defer or divide a vacation was assigned by R. J. Cordiner, on March 1, 1958, to the Chairman of the Board, Executive Vice President - Operations and to Service Officers with the stipulation that they in turn "may delegate this authority and may authorize the further redelegation of this authority in direct organizational channels to any managerial position".

Such authorization for HAPO has not been received as yet, however, a letter has been written by Relations and Utilities Operation, to F. K. McCune, at the request of W. E. Johnson, requesting authorization for redelegation at HAPO. When Mr. McCune's approval for the redelegation is received, HAPO Prime Contract Administration personnel will petition AEC for authority to modify the applicable portion of Appendix "B".

It is presently planned that in the near future time devoted by employees to union activities, during working hours (meetings, stewards investigations, etc.), will be separately recorded on attendance cards as time not worked. This time spent on union activity will not be charged to the employees absence record, however, and payment will be made at the employees straight-time salary rate. Personnel Accounting will prepare monthly reports of the time spent on union activity and a copy of this report will be directed to supervision and union relations representatives.

A back-log of pending modifications to Appendix "B" was released during the last week of the month. These modifications were as follows:

1. Allocation of HAPO cost of G.E.'s Insurance Plan on a Company wide basis.
2. Military pay differential based on 17 days instead of the 15 days formerly used.
3. Increase of interest rate on Emergency Pension loans, effective 11-1-57, from 3% to 3-1/2%.

4. Increase per diem allowance from \$10.00 to \$11.00 effective 1-1-58.
5. Reimbursement of overtime lunches for exempt personnel.

Statistics1. Number of CPD Employees

	<u>Monthly</u>	<u>Weekly</u>	<u>Total</u>
Employees at Beginning of Month	399	1 182	1 581
Additions and Transfers In	1	3	4
Removals and Transfers Out	0	(12)	(12)
Transfers from Weekly to Monthly	0	0	0
Transfers from Monthly to Weekly	(1)	1	0
Employees at the end of the Month	<u>399</u>	<u>1 174</u>	<u>1 573</u>

2. Overtime Payment During Month

	<u>March</u>	<u>February</u>
Nonexempt	\$10 285*	\$ 8 752*
Exempt	1 614	1 816
	<u>\$11 899</u>	<u>\$10 568</u>

*Payments to nonexempt employees cover a four week period.

3. Gross Payroll

	<u>March</u>	<u>February</u>
Nonexempt	\$590 754*	\$599 637*
Exempt	\$321 050	\$320 336
	<u>\$911 804</u>	<u>\$919 973</u>

*Payments to nonexempt employees cover a four week period.

4. Pension Plan

	<u>Calendar Year to Date</u> <u>(January through March)</u>
Number retired	0
Number who became eligible for participation	6
Number who elected to participate	5

5. Insurance Claims Paid

Employee Life Insurance	3
Amount	\$38 981
Employee Weekly Benefit Claims Paid	66
Amount	\$ 4 003
Employees and Dependent Accident and Health claims paid	942
Amount	\$80 271

Calendar Year to Date
(January through March)

6. Suggestion Awards

Number of Awards	102
Total Amount of Awards	\$2 393

7. Preferential Rates

Number Added	1
Number Eliminated	0
Number Currently in Effect	56

8. Number of Military Allowance Payments

Number	0
Amount	0

9. Participation in Benefit Plans

	<u>Quarter Ending</u> <u>3-31-58</u>	<u>Quarter Ending</u> <u>12-31-57</u>	
	<u>Number</u>	<u>%</u>	<u>%</u>
Pension	1 558	99.8	99.3
Insurance - Personal Coverage	1 610	99.7	99.8
- Dependent Coverage	1 291	-	-
Stock Bonus Plan	919	58.4	57.1
Savings Plan	217	13.8	14.3
Good Neighbor Plan	973	61.9	61.7

C. General Accounting

Ninety-four checks totaling \$272 598.58 were prepared by CPD during March, 1958. General Books issued 52 of these checks totaling \$8 669.26. No checks for contaminated personal effects were issued during the month.

Kaymax Travel Agency has installed an additional telephone line and made arrangements to secure free direct wire reservation confirmation service at more hotels, primarily to better serve G.E. employees. This information was furnished to Employee Relations Communications and appeared in the Management News Bulletin on April 2, 1958.

AEC approval was obtained in March for an increase in the per diem rate for employees in official travel status from \$10.00 to \$11.00. This approval is retroactive to January 1, 1958. Appropriate adjustments were made and included in March, 1958 business.

A procedure for establishing a Sundry Receivables Account in CPD was written in March and submitted to Personnel Accounting for their review. In the past, all Sundry Receivable items have been booked to R&UO's Sundry Receivable account.

There were 26 active CPD projects with \$14,277,000 authorized funds as of February 28, 1958. Expenditures and commitments of \$9,664,000 and \$749,000, respectively, have been incurred against these projects. Cost of \$329,000 was incurred during February.

There were no project authorizations received from the AEC during March.

The preliminary cost closing for G. E.'s portion of CA-683 - "Relocation of Purex Cooling Water Swamp" - \$20,284 was completed during March.

Activity relative to physical inventories of plant and equipment was as follows:

Research and Engineering, Process Chemistry - Report issued.
 Purex Operation - Physical inventory completed.
 P&GM, Layaway - Physical inventory completed.
 P&GM, Power Operation - Physical inventory completed.
 P&GM, Administration - Physical inventory completed.

Test checks of uninstalled equipment were completed on the following operations:

P&GM General Maintenance Operation
 P&GM Shops Operation

Retroactive adjustments for the tank farm depreciation accrual, made on the basis of final volume of waste stored as recently approved by the Commission, have been completed.

Current month's charges on plant forces work orders have been reported weekly on the Cumulative Project Cost Reports since March 1. Prior to March these charges were recorded and reported only at the end of the month. The engineering work order customer report now provided weekly by Data Processing provides the information required for this improvement in reporting plant forces work order costs on projects.

During March, the FY 1960 Plant Acquisition and Construction Budget was completed. The future capital funds required are:

2000 Program (amounts in thousands)

FY 1958 and Prior Year funds	\$11 700
(Unexpended)	
FY 1959	8 488
FY 1960	8 660
Total 2000 Funds FY '59 and '60	<u>\$28 848</u>

3000 Program (amounts in thousands)

FY 1958 (Unexpended)	\$ 926
FY 1959	3 500
FY 1960	7 500
Total 3000 Funds FY '59 and '60	<u>\$11 926</u>

Appropriation Requests amounting to \$98,470 were authorized in March. Included in the approvals were LMEV X-Ray Machine, \$75,000; Temperature Profile Assemblies, \$9,164; Decontamination Tanks, \$4,976; Vibration Analyzer, \$3,170; Oxygen Analyzer, \$3,000; High Speed Precision Lathe, \$1,760; and a Chemical Fume Hood, \$1,400.

D. Auditing

Four members of the Traveling Audit staff arrived from Schenectady March 31, for their annual examination of HAP0 accounts and records. One CPD Internal Auditor was assigned to assist the Traveling Auditors.

The findings and recommendations in connection with the audit of Employee Benefit Plans were reviewed with the Manager - Personnel Accounting and a formal audit report was issued March 27, 1958.

Field work in connection with the audit of Cost Accumulation was completed. Findings and recommendations are being summarized in preparation for report issuance in April.

Procedures for conducting a physical inventory of coal were reviewed. Audit observations of the coal inventory were made.

A summary of AEC Manual Chapters received "For Compliance" prior to January 1, 1958, was distributed to Level 3 Managers. The suggestions for review of the schedule had received favorable acceptance as evidenced by inquiries and requests for additional manual chapters.

E. Procedures

Work analysis literature and forms for accumulating this information were distributed to interested Level 3 management.

All Level 3 operations were contacted in order to complete a survey of estimated computer usage through 1965.

Much time and effort has been expended in advance planning for the use of a transceiver. The arrangements for the space and delivery of this machine have been completed. The machine was delivered in the latter part of March and the "debugging" operation was begun.

Continued time and emphasis have been placed on the work simplification program in the Financial Operation. The task force held a meeting March 26, and set June 30, as the completion date for flow charts of all source documents.

The new IBM Port-A-Punch was secured on loan from the local IBM sales office. Tests were made as to its utility value and two immediate potential applications are being studied. One application would be in the periodic inventories taken by Property Accounting; the other would be in the time and motion studies performed by the Maintenance and Industrial Engineering Operation.

F. Measurements

Cost and production analysis reports for Redox, Purex and Finished Products, comparing actual costs and production with forecast, were prepared and issued to interested Level 3 Managers.

The CPD productivity measure was revised in order to minimize the effect of varying MWD levels of material received from IPD thereby reflecting a more realistic picture of CPD's contribution to productivity.

A revised report for CY 1957 is being readied for issuance early in April.

III. ORGANIZATION AND PERSONNEL**A. Safety and Security**

A safety and security meeting for all Financial Operation personnel was held on March 27, 1958.

No medical treatment or disabling injuries were experienced during the month.

No security violations occurred in March.

B. Personnel Activities

K. G. Grimm, Manager - Finance, completed the General Electric Advanced Management Course, held at Crotonville, on March 29, 1958.

C. Reports Issued

HW-55256	Essential Material Inventory and Consumption Report - February, 1958.	S. R. Myers
HW-55313	CPD Unit Cost Information - February, 1958.	B. M. Dobbs
HW-55315	Redox Cost and Production Analysis - February, 1958.	G. H. Temple
HW-55316	Finished Products Cost and Production Analysis - February, 1958.	G. H. Temple
HW-55317	Purex Cost and Production Analysis - February, 1958.	G. H. Temple
CLVI-314	CPD Cost and Production Analysis - February, 1958.	B. M. Dobbs
TS Rough-Draft	Product Cost Report.	B. M. Dobbs.

Manager - Finance

April 7, 1958

CHEMICAL PROCESSING DEPARTMENT
FACILITIES ENGINEERING OPERATION

March, 1958

DECLASSIFIED

I. RESPONSIBILITY

There were no significant changes in responsibilities assigned to the Facilities Engineering Operation during the month.

II. ACHIEVEMENTS

PUREX OPERATION

A. Research and Development

Prototype Anion Exchange System

An analysis of the hazards associated with the Purex Plutonium Anion Exchange System was completed and a summary letter transmitted to the Purex Operation. The recommendation was made that hooding of the make-up pumps, extension of the personnel barriers, and major revisions to the ventilation system should be undertaken immediately and completed prior to committing the plant to two-cycle production. A detailed summary of the possible problems and hazards associated with the prototype system was presented covering ventilation inadequacies, possible radiation protection inadequacies, and nuclear and chemical safety aspects.

Rare Gas Recovery

Linde, Air Reduction, Esso Research and Engineering, A. D. Little, and Air Products Companies were visited during the weeks of February 24 - March 3 for exploration of rare gas recovery technology and determination of capability and interest of qualified industrial firms to perform process design, final design, and fabrication work for the proposed Purex krypton and xenon recovery facility. Technology appeared to narrow to three major steps in the recovery and purification of the two elements.

1. Pre-treatment for removal of specific undesirables.
2. Low temperature rectification for rough separation of krypton-xenon from the bulk of the carrier gas.

3. Separation and purification of the krypton and xenon product stream, either by batch low-temperature distillation or chromatography.

Each firm was encouraged to submit a written proposal to be used in the selection of the one to do the process design work prior to formal contract negotiations. These proposals should be received within two weeks.

A tentative site was selected for the proposed Rare Gas Recovery Facility. The preferred site which is south of the Purex Building and east of the railroad tunnel is close to services and allows room for future expansion and gas storage if needed.

Pu Recovery from 1WW

A process engineering study of the Purex 1WW plutonium recovery prototype installation was completed. The fabrication and installation of the prototype to be financed by Research and Engineering will cost an estimated \$84,500. The total design costs were estimated to be \$18,500, including \$5,000 for process design and \$13,500 for detail design.

Detail design was initiated on March 7, 1958, and current forecasts of plant construction forces work loads would permit completion of all fabrication work and installation of the prototype by July 31, 1958.

In-Line Photometer for Uranium

The installation and mounting arrangement has been determined for a prototype photometer for the HSP stream, and has been approved by Purex Operation personnel. The photometer is designed to be mounted in a shielded box on top of the H3-A type sampler. A hole drilled through the concrete shielding will provide a drain line for the box and routing space for the sample line connections. A Project CG-686 gamma monitor is also on this same stream and suitable program control interconnections have been worked out.

B. Plant Engineering

Ammonia Scrubbers

The recent Purex A-Cell incident has led to a renewed concern over the presence of ammonia in the silver reactors as a potential explosion hazard. Ammonia is present in the dissolver off-gas stream during coating removal.

Several alternate methods for by-passing the silver reactors during coating removal were investigated and compared with the alternate of

removing the ammonia by absorption in water. Provision was made in the permanent piping and existing process equipment for possible future installation of ammonia scrubbers. Results of this study led to the decision to install the scrubbers at this time rather than by-pass the silver reactors.

The original ammonia scrubber design is currently being reviewed, and issuance of a revised process design is imminent. The new process design utilizes existing spare bubble caps to permit fabrication by plant forces for installation of the scrubbers as soon as possible. Also, jumper designs and cell arrangements will have to be revised to reflect dissolver cell equipment changes which have been made since completion of the original scrubber design.

Spare Silver Reactor

Final design of a new type Purex silver reactor is essentially complete with the issuance of comment prints. The new design will be used for immediate fabrication of a replacement spare by plant forces, since the last existing spare reactor will be installed in "A" cell in the near future.

The new Silver Reactor design incorporates the stacked, double-bed feature developed for the prototype stacked reactor currently installed in C cell. However, this reactor will have the same overall dimensions and nozzle locations as the original Purex silver reactors and will also be of the "downflow" type. Additional features of the new reactor design are the provision of backflush equipment, a bottom drain, and an intermediate gas sample nozzle.

Block Bail Repair

A revaluation of the proposed method of block bail reinforcement by Purex management found the in-place repair method unacceptable for reasons of space requirements and work interference during placement. A new study is underway, based on a changed criteria stipulating that the work will be accomplished in "M" cell, allowing a change in bail design which will not restrict deck space.

Purex Car Puller

A redesign of the Purex car puller to enable positive shear pin protection for the hook up, was made during March. Design work is continuing on further modification to the car puller to provide better leverage.

DECLASSIFIED

DECLASSIFIED

Steam Usage

Calculation of Purex steam requirements was completed, and presented in the form of an information meeting and a report. Control charts and procedures are being established by the Purex Technology Operation, and these will be used on a shift basis to control steam consumption of the big users, principally concentrators. As a result of improved operating techniques, the steam used in the dissolving operation has been reduced by approximately \$4 per ton of uranium processed.

L-Cell Package Inspection

A final check was made of nozzle locations on this unit for as-builts; dimensions were found to be within tolerance. This inspection work is now complete. The shop developed forty-five fabrication drawings during the construction of this unit. The work of transferring these to permanent drawings for a reliable record will be started as soon as the cost is determined and funds are made available.

REDOX OPERATION

A. Research and Development

E-Metal Dissolvers

The basic process design work covering installation of two revised E-Metal dissolvers in Redox has been completed, and drawings have been forwarded for project proposal preparation and final design work. The process design was revised to include provision for direct charging of aluminum or zirconium-clad, low-enrichment fuel elements with lengths up to ten feet for self-sufficient reprocessing by Redox.

Waste Storage

Redox Technology initiated a "bumping" pressure test on the 107-SX waste storage tank on March 27, 1958. During the test it is planned to maintain the liquid level at approximately 19 feet by recycling the condensate. A Taylor Aneroid pressure gauge has been installed on this tank to determine the rate of rise of the pressure surge.

B. Process Technology

Titanium Clad Materials

Efforts are continuing toward using titanium and titanium-clad materials in Redox chemical processing vessels and tube bundles. Samples of weld joints are being obtained from major fabricators for use in re-design of selected vessels.

DECLASSIFIED**C. Plant Engineering****History of H-4 Vessels and Tube Bundles**

An analysis of information developed by Redox Technology Operation indicates that a cost reduction of about one-third has been achieved in the H-4 vessel capital expenditure cost when based upon units of production. Of even greater significance, however, is the improvement in operating efficiency gained by the use of replaceable tube bundles.

D. Project Activities***CG-643 - Redox Capacity Increase, Phase III**

On March 4, 1958, the two replacement jumpers for the 1-0 column were installed. This completes all project work and the project is being closed out.

CG-692 - Modifications to Redox 233-S Concentration Building

Correction of deficiencies in the ventilation system has been made and all work is now completed. The project is being closed out.

CG-720 - Modifications to Redox SWP Facilities

Beneficial use of the SWP facilities was attained March 14, 1958. Clean-up of most miscellaneous items is expected to be completed April 1, 1958.

FINISHED PRODUCTS OPERATION - Z PLANT**A. Research and Development****Recuplex Neutron Instrumentation**

Equipment is being prepared for test in L-2 tank in continuation of the program for investigating neutron instrumentation in Recuplex. The concentration is low at this location, and high instrument sensitivity is required. A probe well and detector have been designed and are being fabricated.

- - - - -

* For complete information on projects, refer to the following reports:

Semimonthly Status Report
AEC-HOO Monthly Progress Report of
Construction Jobs

The H-3 column neutron monitor is being operated continuously and is giving satisfactory operation.

DECLASSIFIED

Radiation Study

Five kilograms of plutonium were removed from the Z Plant process stream during February 1958. Samples from the several processing stages were sent to the HLO Analytical Laboratories for spectrograph analysis. Measurements for gamma and neutron radiation have been made on larger samples retained within the 234-5 Building. Interim results have been reported in HW-55384 and HW-55463.

Significant items, as developed to date, include the following:

1. Radiation dose rates increase with age. The samples taken from the Z Plant processes for the study are being retained with AEC approval beyond the previously established March 31, 1958, return date to permit possible determination of equilibrium data.
2. The effective energy of Z Plant gamma radiation may be higher than originally expected. In addition to the 0.5 - 0.6 mev energy of ruthenium and the 0.75 mev energy of zirconium, an energy of approximately 1.3 is being detected in the Task III powder. This is attributed to the 1.27 gamma of sodium 22 which is formed from fluorine in the alpha-n reaction. The possibility of any other energies above 1.0 mev is being explored.

The higher energy gamma radiation is of concern to shielding requirements in the 234-5 Building, since the effectiveness of lead glass as a shield decreases rapidly with increases of energy up to 1 mev. The thickness required for 0.75 mev is double that needed for gamma energies of 0.5 mev.

Scope drawings on two different methods for constructing a shielding barrier were developed. One shielding plan utilizes steel tanks filled with water. The other is a dry wall constructed of masonite with thick plexiglas viewing windows. Drawings are now being prepared so that prototypes of each of these shielding walls can be fabricated in the 200-W Shops for final evaluation.

Process Wastes

Methods of reducing the plutonium discharge to ground in the 234-5 Building wastes are being investigated. The status of the various proposals are as follows:

1. The flowsheet changes recommended by Research and Engineering are

expected to effect a 50 to 75 percent reduction of Pu in the Recuplex CAW waste stream.

2. The recuplex crucible slurry waste being small in volume may be treated and diverted to the CAW stream.
3. The sodium hydroxide scrubber wastes may be diverted from the D-6 stream to the slurry stream for recycling.
4. Replacement of the water ejectors with vacuum pumps is being evaluated.

Off-Gas System Hood H9

Studies are still underway on improving the off-gas system for the vibrating tube in Hood H9. There are presently three separate approaches to improving this system that are being investigated. A Hastelloy filter cartridge has been received and will be installed to compare its performance with the present Poro-carbon filter. This filter has the potential advantage of permitting direct recycle of all material brushed from the filter body. Its greater strength should also minimize the amount of filter replacement due to breakage. Another approach being investigated to improve the system is the possible use of either Teflon or carbon piping between the filter and the water aspirator in the off-gas line. This portion of the line is presently constructed of Hastelloy-C material and requires constant replacement. Research and development studies were recently initiated on a third approach on the off-gas system. Work is underway to evaluate the possibility of installing the off-gas filter on the side of the multiple rotor valve at the discharge end of the vibrating tube. It is possible that the upper rotor of this valve can be utilized to provide a continuous cleaning action on the filter itself. If this proves successful, the continual dismantling and cleaning of off-gas filters would no longer be required.

Engineering studies on improvements to the design of the platinum liner used on the inside of the vibrating tube have been completed and recommendations were made for certain changes in the overall design. The principal recommendations were:

1. Provide means for venting and maintaining a vacuum in the area between the liner and the tube wall.
2. Utilize a 90% - 10% platinum iridium alloy and increase the liner thickness from a nominal 15 mils to 30 mils to greatly increase the strength of the liner.
3. Increase the size of the nozzle openings in the tube.

DECLASSIFIED**B. Project Activities****CG-691 - Improved Task I and Task II Facilities**

Removal of the Task II equipment from the RMA Line was completed on March 5, 1958. The new hoods, H9A, H8A, H8B, H7 and H9C, have been installed in their RMA Line location. Installation of service and process piping, instrumentation and electrical services is now in progress.

CG-734 - RMC Button Line

All detail design drawings on this project were approved by the end of the month. There are some revisions, however, that will have to be made. The only revisions of any significance are those associated with the architectural drawings. These drawings will have to be updated to show the latest developments on shielding the Zone I area. This work has been delayed in recent weeks in favor of the RMA shielding barrier.

UO₃ PLANT**A. Research and Development****Pneumatic Transfer Valve for UO₃ Powder**

Fabrication of the prototype air-activated powder valve assembly was completed by the shops. A full scale mock-up of the valve assembly was tested by using sand, and the results were highly satisfactory from both the valve and control system. Actual installation of the valve assembly in the 224-UA Building will be made when the air-activated control valve is delivered from the vendor.

B. Process Technology**Segregation Within Continuous Calciners**

The process design covering the incorporation of two UO₃ Plant continuous calciners into the E-metal segregation program has been completed with the exception of the UO₃ powder handling equipment. The completed material is being issued and recommendations made to incorporate as much of the equipment as possible into the plant before E-metal production is scheduled. Advantages associated with production of E-metal through the continuous calciners rather than the Luckey Pots greatly favor this approach. Included in this process design are the loop header from X-19 to G and H calciners, the segregated acid system for off-gas scrubbing liquid, and powder transfer lines from the G & H calciners to the uranium plant handling system.

DECLASSIFIED**C. Plant Engineering****Decontamination Facility**

The preparation of the scope drawing and write-up for a centralized decontamination facility is underway. Completion date for this work has been set for April 4, 1958. The facility proposed would be located in the railroad cut at the 221-U Building. The building would be equipped to handle the decontamination of railroad equipment, automotive equipment, and other equipment which has low level decontamination such as air-operated valves, ventilation louvers, etc.

In the layout of the facility, provision is being made to allow for future expansion to provide for further decontamination of process equipment which has been partly decontaminated in the 221-U canyon. Also, provisions are being made to adapt this facility to the requirements needed for a cask car transfer area and decontamination station for proposed cesium recovery and power reactor fuels processing.

GENERAL ACTIVITIES**A. Process Technology****Pipe Beveling Equipment**

An investigation into the possibilities of using the Mechanical Draftsman and Heliarc cutting units in combination for cutting austenitic stainless steel pipe was completed. Based on pipe welds made in CY 1957 in P&GM Shops, this study revealed a savings of approximately 570 direct maintenance labor hours could be effected annually through use of this equipment. Further, improved weld quality will result through use of this equipment due to better fit-up conditions being attainable. Further details on the use of this equipment are available in document HW-55247.

Craft Training

Five members of Maintenance & Industrial Engineering are to serve as instructors for P&GM craft training programs during 1958. Subjects to be covered include blueprint reading, layout, pipe insulation, switch-gear operation, emergency power generation, and materials and fabrication.

B. Advance Engineering**FY 1960 Plant Acquisition and Construction Budget**

The FY 1960 Plant Acquisition and Construction Budget document (data

sheets) was transmitted to Contract Administration on March 20. A tabular summary of benefits for each project was prepared for internal use in budget discussions. Also presented for management review was an estimated index of economic return for all planned unauthorized projects, together with historical reference for comparison.

C. Project Activities

Project Cost Information as of March 23, 1958:

Total authorized funds - Active Projects	\$14,196,000
Total Cost-to-Date	9,822,000
Commitments and Open Work Release	980,000
Unencumbered Balance	3,384,000
Costs charged to above projects from 2-16-58 to 3-23-58	395,000

Project CA-683 was dropped from active status during this period.

Authorized Funds \$51,300	Total Cost \$19,558
---------------------------	---------------------

CG-718 - Fission Products Recovery

Work was limited to engineering studies and to scope design of the isolation and packaging part of the Cesium Recovery Plant. The areas of responsibilities have been clearly defined between the Hanford Laboratories Operation and Process Design and Development, concerning the Laboratories cesium isolation and packaging prototype unit. Process Design and Development will approve all Hanford Laboratories Operation's detailed design drawings, and will review purchase orders for conformance to Chemical Processing Department's standards to provide assurance that the prototype will be an acceptable operating unit after it is moved into 221-B Plant.

III. ORGANIZATION AND PERSONNEL

A. Personnel

There were no significant personnel changes during the month of March.

B. Safety

No unfavorable trends have been detected in the safety performance of the Operation during the month of March.

C. Inventions

None.

DECLASSIFIED

DECLASSIFIED**D. Reports Issued**

HW-55003, Replacement Crib for Redox Process Condensate, Plant Engineering - Preliminary Design, by V. W. Wood dated March 3, 1958.

HW-55196 Replacement Disposal Facilities for 241-Z Tank Wastes - Process Technology - Preliminary Design, by V. W. Wood dated March 5, 1958.

HW-55176 Index of CPD Crib Building Numbers - Design of CPD Radioactive Liquid Wastes, by V. W. Wood. Part I dated March 10 and Part II dated March 20, 1958.

HW-55384 Z Plant Radiation Study Interim Report on Special Process Sampling Program, by H. A. Moulthrop dated March 20, 1958.

HW-55463 Z Plant Radiation Study Special Sampling Program Interim Report No. 2, by H. A. Moulthrop dated March 27, 1958.

HW-55455 Revised Definitive Process Design, E-Metal Dissolver Equipment, Redox Facility, by W. A. Graf dated March 31, 1958.

HW-54872 Steam Experience - Redox Plant, by A. C. Morgenthaller dated March 3, 1958.

HW-55088 Corrosion of H-4 Vessels and Tube Bundles - Redox Plant, by A. C. Morgenthaller dated March 3, 1958.

HW-55247 Automatic Tungsten-Arc Cutting of Pipe, by G. A. Conner, dated March 19, 1958.

HW-55324 Chemical Processing Department Budget for FY 1960 and Revision of Budget for FY 1958, by D. R. Gustavson dated March 13, 1958.

HW-55326 Project Proposal, Revision 1, Miscellaneous Improvements, UO₃ Plant (Project CG-767), by L. W. Finch dated January 16, 1958.

E. Trips

D. B. Hagen attended an American Management Seminar, "Administration and Organization of Maintenance Labor Standards," in New York City on

March 3-5, 1958. This was followed by a visit to the Methods and Time Standards Services Operation in Schenectady on March 6, and a visit to the Oscar Mayer Company in Madison, Wisconsin.

L. R. Michels and L. L. Zahn visited A. D. Little Co. on March 3, 1958, and L. L. Zahn visited Air Products, Inc., on March 4, 1958, to discuss process and contract problems concerning rare gas recovery systems.

J. W. Kolb and E. Doud visited the University of California Radiation Laboratory on March 6, 1958. Methods of contamination and radiation control were discussed with Mr. N. B. Garden.

L. J. Battey visited the Thompson Metal Fabrication Co. in Portland, Oregon on March 18 - 19, 1958, to review work being done for Project CG-756. Several other vendors were visited during this trip, these included: Northwest Copper Works, Inc., Kinkade Tool and Machine Works, and Gunderson Bros. Engineering Company.

H. P. Shaw and W. N. Mobley visited the General Electric Company Manufacturing Engineering Service Department and the General Engineering Laboratory in Schenectady on March 17 and 18. On March 20 they attended a one-day seminar on programmed control at the Specialty Control Department, Waynesboro, Virginia.

F. Visitors

Mr. W. K. Boyd of Battelle Memorial Institute visited 202-A on March 25, 1958 for the purpose of discussing corrosion problems.

DECLASSIFIED

[Handwritten Signature]
 Messge
 Facilities Engineering Operation

HP Shaw:FC:mh

CHEMICAL PROCESSING DEPARTMENT
RESEARCH AND ENGINEERING OPERATION

MARCH, 1958

DECLASSIFIED

PUREX PROCESS TECHNOLOGY

Feed Preparation

Irradiated uranium with exposure rates of 2.6 to 6.6 MW/T and cooling times of 73 to 110 days was dissolved to form solvent extraction feed. Average stack radioiodine emissions of 7.8 curies/week were experienced. Except for one large emission of about 28 curies, which was caused by failure of a temperature control system in a dissolver solution storage tank, the source of the iodine has not been definitely established. Preliminary samples of the two most likely sources, vents which discharge directly into the ventilation air from the organic centrifuges and the acid fractionator, indicate insignificant contributions by both systems. The large iodine emission resulted when the vigorous boiling solution within Tank D4 lifted a nozzle dust cover which in turn allowed solution and vapor to enter the cell proper. Released radioiodine traveled in the ventilation air via the Fiberglass filter to the stack. Extensive sampling and analyses of the dissolver off-gases at several points in the system were carried out to define compositions.

Solvent Extraction

Typical performance of the solvent extraction cycles which operated 84 per cent of the month is tabulated below:

Cycle	Log Gamma Decontamination Factor, dF		Instantaneous Waste Loss, Percent	
	Uranium	Plutonium	Uranium	Plutonium
Precycle	3.7 ^(a)	3.7 ^(a)	(b)	0.08
Partition	2.2	1.3	(b)	0.13 (IBU=0.05)
Final	>1.0	>3.3	0.003	0.03
Overall	>6.9	>8.3	-	0.24

- (a) Based on a calculated value of 2.5×10^8 uc/gal. for HAF.
(b) No uranium analysis.

During the month the Purex Plant experienced two shutdowns and a reduction in production rate. A sixteen hour shutdown, to replace the bottom interface controller float in the 2A Column, was followed four days later by a scheduled five-day maintenance shutdown. After the shutdown, the processing rate, which had been CF = 2.4, was maintained at CF = 1.92 for the remainder of the month to permit increased aging (up to ninety days) of the metal inventory. An eight-hour precycle shutdown early in the month to replace a failed HAF pump had no effect either on the processing rate or performance since the remainder of the plant continued operation.

DECLASSIFIED

Decontamination performance of the plant continued to be excellent, and all batches of plutonium and all but two batches of uranium met specifications despite the many shutdowns and start-ups. The inadvertent addition of TBP to the No. 2 System solvent (instead of to the No. 1 System solvent) increased the TBP content of the solvent above normal and appreciably reduced the uranium saturation of the solvent in the 2D Column. The lower saturation, coupled with contamination of the low gamma activity UO_3 recovered acid by high gamma activity Purex recovered acid, resulted in two batches of uranium product slightly exceeding the gamma activity specification. However, after being stored for ten days, the gamma activity of the material met specifications, thus indicating the presence of emitters other than Zr-Nb and Ru.

Although, during the latter part of the month, the gamma activities of the intercycle streams were two- to three-fold above normal, no significant change in the gamma activity of either product was detected. No one condition seemed to be responsible for the increased gamma activity throughout the plant; however, each of the following probably contributed:

- a) Rework of large amounts of waste added to the general overall radioactivity level of the plant. Some IWW was reprocessed for the second time. (See Waste Treatment)
- b) Inconsistent uranium saturation and unstable column operation caused by aqueous carbonate solution carryover in the IOO produced lower-than-normal decontamination in the HA Column.
- c) High gamma activity in the Purex recovered acid. (See Waste Treatment)
- d) Increased fission product gamma activity in the No. 1 Solvent Treatment System organic. (See Solvent Treatment)

Solvent extraction waste losses were normal except for temporary high losses subsequent to start-up periods. The majority of the product lost was recovered by waste rework. A temporary high plutonium loss in the HCW, which did not respond to increases in the HC Column pulse frequency, L/V, or HCX sulfate concentration, subsided when the IWW rework was completed. A mixture of 2OW, 2WW, and sump flushes was reprocessed, after sixteen days of refluxing, without adverse effect on plant operation. Several sharp reductions in the 2B Column L/V (coupled with increased H_2SO_4 content of 2BX) were made, to allow for a switch from L-Cell plutonium concentration to ion exchange, without an increase in the 2BW plutonium loss.

Replacement of the sulfonated coal, water demineralizer, cation media with a polystyrene resin (Nalcite HCR) was completed during the shutdown period. The clear water (instead of tinted) now produced by the demineralizer has had no detectable adverse effect on the process. In addition, daily regenerations of the bed have been reduced to two per week and the demineralized water filters, which previously were removed because of plugging, have been re-installed.

DECLASSIFIEDPlutonium Concentration

Operation of the prototype plutonium anion exchange unit was shut down one day prior to the plant shutdown because of failure of the XAF three-way valve. The transition from the ion exchange unit to L-Cell Package was without incident. Attempts to drain the XCP concentrator via the "mud leg" indicated a build-up of solids which were later identified primarily as silica. Routine flushing of the "mud leg" has been instigated to prevent solids build-up in the concentrator. Difficulties experienced in pushing the resin after the unit was restarted were traced to a leaking pressure equalizing valve and incorrect wiring of the probe controlling the pushes. After correction of these items, operation of the unit returned to normal.

Plutonium concentration of the XAW, which is recycled to the IAF Tank, has continued to range between two and four per cent during normal operation. No difficulty has been experienced in stripping plutonium from the resin for shut-down. Plutonium concentrations of the stripped resin range from 0.02 to 0.05 g/l.

Product quality continues to be excellent with analysis of the product prior to concentration indicating the following parts per million parts of plutonium concentrations: (a) Cr, 100; (b) Fe, 200; (c) Ni, ≤ 100 ; and (d) Si, ≤ 20 . General radiation levels in the hood continue to remain low (≤ 2 mr/hr) with no tendency shown toward increasing.

Solvent Treatment

Both of the solvent treatment systems were flushed extensively during the shut-down period to remove accumulated solids (MnO_2 in the case of the No. 1 System), and prepare the IO Column for the use of dilute nitric acid IOS. The dilute caustic flush of the No. 2 System accumulated approximately 150 units of plutonium for rework.

The washing sequence in the No. 1 System at start-up consisted of a batch contact with 2-1/2 per cent Na_2CO_3 solution containing $KMnO_4$ in TK-G1, a 0.5 M HNO_3 wash in the IO Column, and another 2-1/2 per cent Na_2CO_3 solution contact in the turbomixer, TK-G7. A stepwise reduction in the IOS acid concentration from 0.5 M to 0.05 M HNO_3 was initiated when a high Na_2CO_3 consumption in TK-G7 was discovered. No adverse effects were experienced from bypassing the organic centrifuges and routing the organic directly from the IO Column into the turbomixer TK-G7 in an attempt to eliminate possible iodine release from the centrifuges.

Gamma activity of the No. 1 System solvent, abnormally high (1.8×10^4 uc/gal.) following plant start-up, was attributed to the extensive flushing of the equipment which loosened contaminants attached to the equipment and permitted their accumulation by the solvent. Although the gamma activity still averages 2000 uc/gal., plutonium retention analyses indicate the solvent to be in good condition. Overall solvent losses for the month amounted to 0.29 per cent.

DECLASSIFIED

In an attempt to reduce solvent gamma activity in the No. 1 System solvent, the speed of the turbomixer was increased from 200 to 400 rpm in 50 rpm increments. A slight decrease in gamma activity of the solvent was detected, but because of the unstable HA Column operation, attributed to aqueous carbonate carryover in the HAX from TK-G7, the turbomixer speed was reduced to 300 rpm.

Installation of a float-type bottom interface controller plus acidic IOS has eliminated unstable operation of the IO Column.

Waste Treatment and Acid Recovery

Erratic operation of the 2WW Concentrator, apparently caused by scaling of the tubes, was corrected by a dilute caustic flush of the concentrator during the shutdown period; the IWW Concentrator was similarly flushed. Waste volumes sent to underground storage tanks during the month averaged 120, 469, 20 and 146 gallons per ton of uranium for neutralized IWW, solvent washes, centrifuge clean-outs, and cell drainage, respectively. The high solvent wash volume reflects the increased carbonate consumption in TK-G7 (turbomixer) resulting from the use of acid in the IO Column. Coating waste volume per ton of uranium was 216 gallons. Overall waste losses for the month were 0.41 per cent for plutonium and 0.10 per cent for uranium. Coating waste losses for plutonium and uranium accounted for 9 and 16 per cent, respectively, of the overall losses.

Continuous waste rework characterized the operation of the waste cell during the month. Rework IWW was transferred to the head end tanks via a temporary jumper while the high plutonium 2OW, collected last month, was refluxed in the F8 Rework Tank prior to reprocessing. Sump flushes, subsequent to the recovery of dissolver solution which overflowed TK-D4, were also concentrated and reworked. In addition, 2WW rework was processed whenever the schedule permitted. Approximately 330 units of plutonium and 490 pounds of uranium were recovered by rework operations.

Prior to the plant shutdown, the gamma activity of the Purex recovered acid gradually increased from 500 - 1500 uc/gal. to 3000 - 4000 uc/gal. Immediately after start-up, the analysis indicated 24,000 uc/gal. which later dropped to about 10,000 uc/gal. After no connection was established between the high gamma activity in the acid and the installation of a jumper to route the IWW Concentrator condensate directly into the 2WW Concentrator, the 2WW Concentrator tower was given three ten per cent nitric acid flushes during brief periods when only this unit was shutdown. Despite indications of no immediate improvement, the gamma activity of the recovered acid dropped to about 3000 uc/gal. Build-up of the total gamma activity in the de-entrainment tower by a large amount of waste rework and intermittent foaming in the 2WW Concentrator was probably the most significant factor affecting the increase in acid gamma activity. All tray samples from the acid fractionator analyzed less than thirty parts of chloride per million parts of solution after two months of continuous operation.

Self-concentration continues in Tanks 241-A-101 and 103 at boiloff rates of 14.7 and 3.4 gallons per minute, respectively. Tank 102 started to boil on March 12 and bumped periodically until the liquid level increased sufficiently to permit operation of the low-level circulators (120 inches). The current boil-off rate for Tank 102 is 1.6 gal./min. Tank temperatures are all normal.

DECLASSIFIED

REDOX TECHNOLOGY OPERATIONAcid Recovery and Iodine Control**DECLASSIFIED**

The efficiency of recovery in the acid absorber averaged approximately 78 percent, at acid concentrations of 49 percent, except during periods of abnormal operating conditions. Lack of oxygen, during one period when the oxygen analyzer was not functioning, lowered the instantaneous acid recovery to approximately 50 percent. The lack of oxygen was confirmed by periodic additions of air which indicated the need for about 100 scfm of air. Despite the increase in nitrogen flow, 79 volume percent nitrogen in air, the operating pressure of the dissolver was lowered approximately 20 percent during each period of air addition. Confirmation and investigation of this anomaly, following correction of deficiencies in the oxygen analyzer system and installation of a properly sized air bleed valve, may provide additional information concerning reaction mechanisms.

The inefficiency of acid recovery, as indicated by caustic consumption in the caustic scrubber, averages about 10 to 12 percent, and visual inspection of the stack effluent gas shows no indication of NO₂ fumes when the diversion valves are properly seated. The discrepancy between measurements of efficiency and inefficiency has prompted a study to determine whether significant quantities of nitric acid are draining from the dissolver off-gas lines to the stack drain tank before the gases enter the acid recovery system. Temperature measurements indicate the gas is cooler, as it enters the acid recovery building, than when leaving the dissolver tower.

The emission of iodine-131 to the stack averaged 1.39 curies per day due principally to emissions of (a) 11.7 curies during a four-day period when the crane was being sprayed with solvent and (b) 14.8 curies in one day when the acid recovery system was operated improperly. Excluding the periods of high emission, the average emission was 0.5 curie per day regardless of dissolver operation.

Tests during solvent spraying at the month's end revealed that there was essentially no resultant release of iodine through the canyon ventilation system and sand filter. Thus it appears that previous emissions during solvent cleaning of the crane resulted from drawing the chlorinated solvent vapor through the heaters and silver reactors with consequent displacement of iodine. Release of iodine during subsequent cleaning of the crane should be minimized either by turning off the dissolver vent jets or by routing the off-gas through the acid recovery and iodine removal facility.

Conversion of the iodine monitors analyzing the individual silver reactor off-gas streams to permit the use of water rather than caustic as the scrubbing medium virtually eliminated the plugging and foaming problems previously encountered. Samples of the scrubber effluent indicated good agreement with iodine actually removed in the acid recovery system and demonstrated the monitors were capable of measuring iodine escape at rates up to 10 curies per hour. High radiation readings associated with the scrubber catch tanks necessitated deactivation of the monitors until the A and B cell silver reactors could be replaced.

DECLASSIFIEDExtraction

The recycle of LAW to the LAFS concentrator, initiated during February, was increased to approximately 15 percent, thereby permitting a reduction in salting agent, introduced via the 2DIS stream, equivalent to 5 flows of 2.5 molar aluminum nitrate. Concurrently, the HAF composition was revised to include 0.28 molar aluminum nitrate, by routine reworking of 300 gallons of concentrated waste per feed batch, to off-set the reduction in HAFS (concentrated LAW) flow. The 2DX flow ratio was increased from 280 to 300 to limit the recycle of uranium, via the 2DW to the LAFS stream, to 8.5 percent following the reduction in 2DIS flow. There was no significant change in the extraction system performance following these flowsheet revisions which permitted savings in chemical and waste storage costs amounting to \$18 per ton of uranium.

Testing of an unsalted 2D flowsheet, employing flow ratios of 400 for 2DX and 15 for 2DS, during the reprocessing of 16 tons of chemically-contaminated uranium, revealed the flowsheet may find early application in the plant since the uranium recycle was appreciably lower than the 30 to 35 percent anticipated. Because of the short duration of the test optimum conditions, 2.6 molar uranium in 2DF and -0.3 molar HNO_3 in 2DW, were not attained. The following test results indicate that the recycle might be held below 15 percent under optimum conditions:

<u>2DF Concentration</u>	<u>2DW Acidity</u>	<u>U Recycle</u>
2.19 M U	-0.43 M HNO_3	21.4 percent
2.49	-0.56	20.7
2.49	-0.45	15.3
2.75	-0.59	16.8
2.85	-0.86	24.5
2.73	-0.82	24.9

Investigations of the effect of increased acidity upon the potential for plutonium precipitation in the HA Column scrub section were extended to include the use of 0.1 molar acid HAS rather than -0.2 molar acid normally employed in this stream. There were no detectable adverse effects on the HA Column decontamination, and preliminary evaluation of HAF samples indicated the rate of plutonium deposition to be appreciably less than that encountered when neutral or acid-deficient HAS was in use.

The LAFS pump failed, after approximately 3100 hours' service, due to excessive leakage from beneath the adapter flange. It is postulated that leakage past the liquid throttle bushing had increased to the point that the centrifugal force imparted by the lower slinger ring caused a small portion of the solution to climb the inside wall of the pump mounting nozzle and escape under the flange. Previous damage to the studs on the LAFS tank pump flange has prevented the bolting down of this pump. The replacement pump, which has the same open discharge configuration, but glass rather than graphitar bearings, will be equipped with an additional deflector to direct downward any liquid thrown from the lower slinger ring.

DECLASSIFIEDProduct Recovery

The over-all product recoveries were 99.73 and 99.61 percent for uranium and plutonium, respectively. The improved recoveries in the extraction system, which averaged 99.97 percent for uranium and 99.85 percent for plutonium, were attributable in part to the routine rework of salt waste and partially to the practice, recently adopted, of reworking all wastes associated with shutdowns and column flushes.

Waste Storage

After the 107-SX tank sludge temperature had been lowered in February to 315 F by dilution of the waste to a concentration factor of 2.22, the tank contents were allowed to re-concentrate slowly in an attempt to reproduce the earlier steady rise in sludge temperature. Although the concentration factor was thus increased to 2.35 over a month's time, there were no significant changes in the sludge temperature. Concentration in the 108-SX tank was arrested at a 2.4 concentration factor until the behavior of the sludge temperature could be defined in the more fully instrumented 107-SX tank.

Near the month's end the air supply to the circulators in the 107-SX tank was turned off to permit further evaluation of (a) the relationship between hydrostatic head and pressure surges and (b) the behavior of the sludge temperature in an unagitated waste storage tank.

FINISHED PRODUCTS TECHNOLOGY OPERATION**DECLASSIFIED**URANIUM CONVERSION OPERATIONProcess Performance

All UO_3 shipped met specifications.

Nine hundred nineteen (919) pounds of nitric acid per ton of uranium processed (87% of theoretical) were recovered at an average concentration of 49%.

The average operating rate of the calciners was 6.8 tons uranium per calciner for each day on the line. The average rates for January and February were 6.8 and 6.9 tons of uranium per calciner day, respectively.

Process Improvement

Conversion of the 60 to 100 percent UNH concentrators to temperature control was completed. With this control system it has been possible to devise operating procedures easily adaptable to automated start-up and shut-down.

All calciner units are now equipped with strengthened shear pin agitator assemblies and reinforced feed injector pins. Stronger thermowells for powder bed temperature-sensing instrumentation have been installed in three calciner units. Bending of seven thermowells and failure of three others, all of which were of the old design, was experienced during the month. No agitator damage resulted from any of the failures.

In order to eliminate the major cause of maintenance on the secondary bag filters, the blow-ring drive cables are being replaced with a chain and sprocket drive. Modification is complete on one unit and work on the other is in progress.

A new filter bag adaptor, designed to facilitate filter bag changes, was installed in one primary filter bag unit.

A test on the X-22-1, 2 cyclone separators was conducted to compare the separating efficiency of a single cyclone with that of two cyclones operating in parallel. Performance of the two cyclones in parallel was superior to the single unit operation indicating turbulence in the cyclones. It has been calculated that the inlet velocity to the cyclones is two to four times that recommended in conventional design. Studies will continue to determine the need for a stilling chamber before entry to the cyclones, or a cyclone redesign.

METAL FINISHING OPERATIONRecuplex

Fifty-five runs consisting of crucibles, fragments, and powders were

DECLASSIFIED

processed through the SC Hood. Slurry losses to crib averaged 0.22% of the recovered Pu.

The SE columns processed 1630 liters per day of feed at an operating efficiency of 86% for an average instantaneous rate of 1900 liters per day. Waste losses averaged 0.0066 g/L, or 0.75% of the Pu processed.

Recycle of hood floor flushes and solvent carbonate washes caused abnormally high DBP concentrations to build up in the solvent. The plutonium concentration associated with the DBP-Pu complex increased to a maximum of 4.4 g/L in the solvent from the H-3 column (C-column). The standard ferrous ammonium sulphate-sulfamic acid wash failed to remove the complexed plutonium. Based on laboratory tests, the solvent was given a single wash with a 1 M HF solution (1 volume aqueous to 10 volumes solvent) to form aqueous-favoring PuF_4 . After decanting the aqueous phase a 1 to 2 volume ratio of 2.24 M ANN solution was added to the solvent to dissolve any remaining PuF_4 and complex residual fluoride. The treatment was successful in removing the plutonium from the solvent. Repeated caustic-sodium carbonate washes reduced the DBP concentration in the solvent to normal amounts, and the material was returned to the system for reuse.

Task I - II

Three hundred three runs were processed with an average supernate recycle of 1.7% of the feed.

Three drum filter cloth changes were made during the month. One change was made using Teflon cloth supplied by National Filter Media Corporation, Salt Lake City, Style No. EXP-10001-T. This material deteriorated after 149 runs, which is about one-half the life of the Dynel cloth normally used.

PROCESS CHEMISTRY OPERATION**DECLASSIFIED**PROCESS ASSISTANCEPurex Process Studies

Laboratory studies to determine the factors affecting the electrolytic reduction of uranium to the tetravalent state for use as a partitioning agent in the Purex process were continued. The optimum solution composition for electrolytic reduction appears to be about 0.5 M UNH₃, 0.5 M HNO₃, and a holding reductant concentration of between 0.05 M and 0.1 M. Hydrazine, sulfamic acid, hydroxylamine nitrate, ascorbic acid, formaldehyde, and urea all seemed to work equally well as holding reductants during the electrolysis; however, the ascorbic acid, formaldehyde, and urea exhibited certain undesirable side effects, such as lack of stability of the uranium(IV) formed. By maintaining a cathode current density of less than one ampere per square inch and a uranium(IV) to uranium(VI) ratio of 1 to 16, current efficiencies as high as 80 per cent were obtained. A semi-permeable membrane was found to increase the current efficiencies by only 5 to 10 per cent. High cathode current densities led to the formation of UO₂ at the cathode.

The inter-phase distribution of plutonium as a function of the nitric acid concentration of the aqueous phase was determined for the Purex plant 2B column. The measured extraction coefficients (organic/aqueous) were 0.064, 0.041, 0.023, 0.014, and 0.009 for HNO₃ concentrations of 0.47 M, 0.42 M, 0.38 M, 0.34 M, and 0.31 M, respectively. From the above data, it may be estimated that some reflux of plutonium could occur in the 2B column if the HNO₃ concentration of the 1BX was high.

Silver Reactor Studies

A laboratory study of various aspects of silver reactor chemistry and operations has been resumed, with the following results:

- 1) A recommendation has been issued that future reactor clean-outs be made with slightly alkaline sodium thiosulfate solution (2 M Na₂S₂O₃, 0.1 M NaOH). In addition to its known solvent power for the individual silver halides, the solution was found to dissolve a glass-like material prepared by fusing a mixture containing 52% AgCl, 38% AgI, and 10% AgNO₃ (which corresponds in composition with the material removed from a clogged Redox reactor: see HW-42408). The thiosulfate solution attacked the mixture slowly in the cold, more rapidly when boiled. The sodium hydroxide was added to prevent the formation of silver sulfide, which occurred in its absence.
- 2) It was found that radio-iodine was removed from "hot" saddles from a Purex reactor, at 200 C, by exposure to an air stream containing trichloroethylene vapors. This observation indicates that certain organic vapors will be detrimental to silver reactor operation.
- 3) Fabrication of equipment for an experimental silver reactor is under-way.

The reactor will be used for a study of the physical and chemical changes which occur under actual operating conditions.

ANALYTICAL ASSISTANCE

Analysis of Hydrazine as the Chemical Reagent and in Purex Uranium Product Streams

The proposed use of hydrazine as a reducing agent for plutonium in the Purex final uranium solvent extraction cycle required establishment of an analytical method for hydrazine. A conventional micro-volumetric method was found suitable for the analysis of hydrazine in both the chemical reagent (35% aqueous solutions) and in final uranium cycle process streams (2DF and 2DW).

In the method, hydrazine is titrated with standard potassium iodate at slightly elevated temperatures ($> 30^{\circ}\text{C}$) in the presence of 3 to 5 N hydrochloric acid using Brilliant Scarlet, 3R as the indicator.

Experimental evaluation of the method indicates that method is unbiased in comparison to standard uranyl nitrate-hydrazine solutions and that a high precision can be achieved.

Determination of Chloride in Support of Plutonium Chlorination Studies

In conjunction with plutonium chlorination studies being carried out by the 234-5 Development Operation, a program was initiated to provide suitable analytical methods for the analysis of chloride in materials associated with the chlorination process.

To meet the immediate needs of the chlorination program, a tentative procedure for the determination of chloride in plutonium chloride was developed with the assistance of 234-5 Analytical Laboratory personnel. The method is based on the conventional potentiometric titration of chloride ion with silver nitrate using a silver versus calomel electrode system. Fluoride ion is added prior to the titration as a plutonium complexing agent to displace the chloride from the plutonium chloride complex.

Current efforts are aimed at increasing the sensitivity of the potentiometric end point.

MISCELLANEOUS SERVICES

Plutonium Oxide Capsules

As a service to the Biology Operation (HLO), 200 gelatin capsules containing 0.020 ± 0.002 grams of plutonium oxide were prepared. The problem of preparing a plutonium oxide-containing capsule free of contamination was met by using a capsule within a capsule technique.

DECLASSIFIED

Spectrographic Analysis of Calcium Purified by the Liquid Ammonia Process

In support of calcium purification studies (liquid ammonia purification process) performed by the University of Texas, four calcium samples were analyzed by special spectrographic techniques. Due to the extremely small amount of sample available for analysis (100 - 600 μ g) it was not possible to assign numerical value to the impurities. However, it was possible to determine the relative purification obtained from individual impurities by the liquid ammonia purification process.

QUALITY CONTROL AND STANDARDS

During the month the Quality Control program for the Chemical Processing Department analytical laboratories was maintained as usual, and the Standards Laboratory continued the production of calibrated glass-ware and standard solutions. The calibration and checking of geometry discs for the alpha counters was in good control at month end.

DECLASSIFIED

234-5 DEVELOPMENT OPERATION**DECLASSIFIED**Plutonium Trichloride Hydration

Hydration studies on a one-inch cake of plutonium trichloride have been completed. In a dry atmosphere, dew point -20°C , the salt gains less than 0.1 weight percent in 100 hours. In an atmosphere with a dew point -13°C , the weight gain is 0.1 percent in 12 hours. A covered container in a normal hood atmosphere, dew point 0°C , is 0.1 weight percent in 200 hours. Obviously a combination of a dry atmosphere and capped container will greatly reduce the water pickup.

A number of seventy- to eighty-gram batches of plutonium trichloride have been made. A one-inch bed of plutonium dioxide, exposed for five hours to carbon tetrachloride fumes at 450°C , resulted in a product with a Cl/Pu molar ratio of 2.94. Six hundred grams of trichloride have been prepared this way.

First indications are that the neutron count from plutonium trichloride is 110-fold less than for plutonium tetrafluoride. This value compared favorably with that predicted from literature.

An attempt has been made to dry a batch of $\text{PuCl}_3 \cdot 6\text{H}_2\text{O}$ by heating. The material melted and formed hard lumps. A second batch of $\text{PuCl}_3 \cdot x\text{H}_2\text{O}$ (a lower hydrate as indicated by its color) was dried with very good results, giving a free-flowing powder.

Decomposition products of CCl_4 have occasionally plugged the off-gas system. Literature indicates these to be C_2Cl_4 , C_2Cl_6 , and C_6Cl_6 . The latter is the worst offender, since it is virtually insoluble.

Plutonium Trichloride Reduction

Four reductions of plutonium trichloride have been made to date. In two reductions the chloride was known to contain water of hydration such as would be obtained if the plutonium salt were left exposed to normal hood atmosphere for one day. Excessive pressures were recorded during the firing of these charges and the maximum yield obtained was 66 percent. Two additional reductions were made with powder kept dry by storing in a dessicator with "Drierite". Water analyses results have not been received, but weight-gain measurements indicate these powders had a very low water content. The chloride to plutonium ratio averaged 2.77. These powders exhibited normal firing characteristics and pressures, and resulted in yields of 99 percent and 93 percent.

Crucibles For Plutonium Chloride Reductions

Chloride salt mixtures permeate magnesia crucibles and soak into the sand used as the crucible liner. The sand and crucible then stick in the reduction bomb, making the slag and crucible and plutonium quite difficult to remove. Glascast, which is a good container for chloride salts, was used for one of the plutonium chloride reductions. The chloride slag did not soak

through the crucible and the sand remained dry and freeflowing, allowing easy removal of the slag and crucible and the plutonium button. However, the calcium and/or plutonium appear to reduce the Glascast crucible. The yield obtained was lower than with the magnesia crucible, and the plutonium button is of low density and has a layer of unidentified material around that portion which was in contact with the Glascast.

Volatilization of Chloride From Slag and Crucible Material

"Cold" synthetic slag and crucible material has been used in preliminary trials for boil-off of chloride with nitric acid. An iodine-free charge containing 2.25 moles of chloride was reduced to 0.0017 moles with 19 moles of nitric acid. It appears, therefore, that chloride may be removed to concentrations below the tolerance limit of 1,000 ppm in the dissolver solution. Preliminary tests with slag and crucible material containing iodine indicated apparatus changes would be necessary before any firm data may be obtained for combined iodine and chloride removal.

Chloride removal by this method will necessarily be a part of the dissolving process. Iodine removal would be accomplished essentially as in the present Recuplex method, except that chloride removal would actually start during iodine evolution.

Scavenging Plutonium From Unstrippable Solvent

The precipitation of plutonium tetrafluoride out of organic solution was suggested to the Finished Products Technology Operation as a means of scavenging Recuplex solvent containing 2.4 g/l plutonium which could not be stripped. Laboratory trials indicated this organic could be scavenged by using sodium fluoride and hydrofluoric acid. Plutonium in the organic was reduced to 0.012 g/l with 1 M NaF and L/V = 0.25. Hydrofluoric acid at similar concentration was equally effective. The scavenging of Recuplex solvent with such fluoride solutions proved highly satisfactory.

Continuous Dissolution of Metal

Small scale tests have been initiated to investigate the feasibility of a continuous dissolver for Recuplex. Tests to date have been with 5 - 10 gram fragments of plutonium metal. Charging these fragments to boiling dissolver solution has given no difficulty. Due to the large quantity of plutonium oxide formed during dissolution, it will probably be necessary to have some sort of filter on the outlet line to keep solids out of the product stream. Work will continue to establish residence times, product concentrations, etc.

Crucible Can Test

Samples of crucible cans have been exposed to CaCl_2 , CaI_2 , and CaF_2 for an extended period at room temperature in laboratory air. After 30 days' exposure, some surface corrosion has been noted in samples exposed to CaI_2 and CaCl_2 . Physical strength of the cans has not been impaired. The cans appear to be satisfactory for plutonium trichloride slag and crucible material.

SECRET

DECLASSIFIED

DECLASSIFIEDTest of Eastman Adhesive 910

A Lucite glove port ring was glued to a Homalite plastic test panel. Two days later, the port ring was separated from the panel by pounding with a hammer. The Homalite panel suffered local fractures along the glued surface during the port ring removal. This preliminary test indicates that Adhesive 910 may be a satisfactory glue for attaching Lucite to Homalite.

Continuous Task III

A document Continuous Electrodeposition of Plutonium Metal - Developmental Equipment Considerations, HW-55072, Confidential - author: M. H. Curtis, was published. Equipment for activating the new hood for carrying on the development work was designed and partially fabricated.

High Level Plutonium Button Line

Two documents have been issued, Capability of Proposed Development Button Line For High-Exposure Plutonium, HW-55369, Confidential - author: H. H. Hopkins, Jr.; and Program - Development Laboratory High-Exposure Button Line, HW-55434, Confidential - authors: Members of 234-5 Development Operation, which outline the capabilities and limitations of the proposed high level plutonium processing facility. It is hoped that any inadequacies will thus be detected and that the final design will incorporate necessary features to handle all material foreseen at the present time.

As presently visualized, the unit consists of a continuous Task I and II and a continuous or batch Task III process. Preliminary floor space estimates show that the facility could be built in the 234-5 Development Laboratory area with a slight addition to the present available laboratory space.

Ceramic Development

Magnesia pouring crucibles and a magnesia electrolytic cell for electrolytic Task III studies were coated externally with nickel by the flame spraying process using a wire-type Metco gun. The refractory vessels were made in the Ceramic Shop, and the coating was done by Physical Metallurgy, HLO.

The pouring crucibles received an even coat about 1/8" thick on the sides only. The purpose was two-fold. Rocky Flats Plant has reported that pouring crucibles last longer when nickel coated. In addition, it was desired to determine whether nickel coating would reduce the crucible breakage experienced occasionally due to the expansion of alpha metal during the heating cycle.

The purpose in coating the electrolytic cell is to determine whether the nickel will retain the chloride eutectic melt which will be used at about 800 C. This melt penetrates the pores of a magnesia refractory. The nickel coat applied is about 3/64" thick, appears well bonded and dense. Molten plutonium in the cell at the bottom will not contact the nickel because plutonium does not penetrate the pores.

DECLASSIFIEDLaboratory Revisions

Installation of the new hood system for dry chemistry and electrolytic reduction studies in Rooms 185, 186, and 187 is progressing satisfactorily. The compound preparation hood has been installed and connected with the electrolytic hood. The makeup hood has been modified and mounted in place. The Lectrodryer for the inert atmosphere dehumidification was received in damaged condition. Arrangements have been made for repair and are proceeding. A power-operated Jamesbury valve for use in conjunction with the Lectrodryer is in process of exchange due to a difference in planned pipe size. The argon supply lines are complete. Piping details on the compound preparation hood have been completed and the air lock door modified to minimize turbulence. The inert atmosphere recirculation pump was set up and tested to determine the nature of pressure loss and cooling problems. The cooling requirements for an aftercooler were worked out in detail and arrangements made to provide water jackets for the pump box. A suitable aftercooler has been ordered. Filters were obtained suitable for the pump outlet.

Detailed requirements for the inert atmosphere oxygen and combustible gas analyzer were worked out and procurement started.

The induction heater control panel was moved from Room 183 and installed in Room 188. The DC power supply was positioned near the electrolytic hood. The casting hood presently in Room 183-A was completely cleaned out and the Lucite panels replaced with Homalite panels and supporting gaskets. The change box was removed by the welders and replaced with a vacuum air lock. These hoods are now ready for moving into Room 187 and installing in the inert atmosphere system.

SECRET

ORGANIZATION AND PERSONNEL

DECLASSIFIEDPersonnel

R. E. Tomlinson was assigned the responsibility of Manager, Production Operation, vice Manager, Advance Process Development Operation for the period April 1 through July 7, 1958.

R. G. Geier was assigned the responsibility of Manager, Advance Process Development Operation, vice Senior Engineer for the period April 1 through July 7, 1958.

Trips

B. F. Judson of the Advance Process Development Operation presented a paper at the 1958 Nuclear Congress, Chicago, Illinois on March 17. Mr. Judson also visited W. Rodger of the Argonne National Laboratories, Lemont, Illinois on March 18 for technical consultation on waste disposal.

G. L. O'Neill of the Purex Technology Operation attended the 1958 Nuclear Congress, Chicago, Illinois on March 17, 18 and 19; visited J. O. Morrison, W. E. Winsche, R. I. Martens, L. C. Peery, R. L. Folger of the Savannah River Plant, Augusta, Georgia on March 20 and 21 to hold discussions on Purex processes and waste disposal; visited F. L. Culler and F. R. Bruce, of the Oak Ridge National Laboratory, Oak Ridge, Tennessee on March 24 to hold discussions on fission product recovery and waste disposal.

Visitors

F. R. Bruce and J. C. Bresee of the Oak Ridge National Laboratory visited V. R. Cooper, R. E. Tomlinson and R. G. Geier on March 6 for technical consultation; visited E. R. Irish on March 5 to discuss Purex process, experience and tour plant; visited M. K. Harmon on March 5 to discuss Redox Technology; visited R. E. Smith and M. J. Szulinski on March 6 to discuss continuous calcination of UNH.

A. E. Wiles of the General Electric Company, Manufacturing Services Department, Schenectady, New York visited V. R. Cooper and A. E. Smith on March 10 to discuss "Hands-Off" program.

Ralph Miller of the Dow Chemical Company, Rocky Flats Plant visited R. E. Smith and A. E. Smith on March 13 and 14 to discuss product specifications QAIA relationships.

J. H. Hershey, R. L. Folger and M. W. Davis, Jr. of the Savannah River Plant, Augusta, Georgia visited V. R. Cooper, E. R. Irish, W. C. Schmidt, G. L. O'Neill, W. H. Swift and H. M. Jones on March 10, 11 and 12 to discuss Purex process, plant experience and related subjects. Mr. Hershey and Folger also visited M. K. Harmon on March 11 to hold discussions on Redox Technology as related to operating problems of mutual interest. Mr. Davis also visited H. H. Hopkins, Jr. on March 11 to exchange technical information.

DECLASSIFIEDVisitors (Continued)

G. D. Kendall and D. I. Sinizer, Atomics International, Canoga Park, California visited E. R. Irish on March 6 to tour Purex plant and Mock-Up shop.

J. A. Cosiglio, General Engineering Laboratory, Schenectady, New York visited E. R. Irish and W. H. Swift on March 18 to tour Purex plant and discuss process.

B. C. Feldman of the Atomic Energy Commission, Division of Classification, Washington, D.C. visited E. R. Irish on March 19 and 27 to tour Purex plant, discuss process and classification.

Dr. John Byrne of Dow Chemical Company, Rocky Flats Plant visited K. M. Harmon on March 24 and 25 to discuss analytical methods and in-line instrumentation. Dr. Byrne also visited H. H. Hopkins, Jr. and M. H. Curtis on March 26 to exchange technical information re analytical methods development.

W. K. Eister, Glenn Williams and Wallace Tillery of the Oak Ridge National Laboratory, Oak Ridge, Tennessee visited W. G. Browne from March 10 through March 14 to take movies for presentation at the Geneva Conference. Mr. Eister also visited M. K. Harmon on March 12 to discuss Redox Technology and inspection of gas monitoring facility.

J. Hudson, Y-12, Oak Ridge, Tennessee visited M. K. Harmon on March 4 to discuss Project "Diogenes".

Inventions

None

V. R. Cooper, Manager
Research and Engineering Operation

UNCLASSIFIED**EMPLOYEE RELATIONS OPERATION
MONTHLY REPORT - MARCH 1958****I. RESPONSIBILITY**

There were no changes in responsibility during the month of March.

II. ACHIEVEMENT**FIRE PROTECTION OPERATION****A. Fire Responses**

There was only one fire response during the month. This was a false alarm transmitted over the fire alarm system through master box #14, 200 West Area. This alarm was caused by steam coming in contact with a detector head in the 224-UA load out room, while the room was being steam cleaned.

B. Fire Extinguisher Service 200 E, 200 W, Batch Plant, BY Telephone Exchange, and Yakima Barricade.

During the month, 350 fire extinguishers were inspected, 3 were installed and relocated, 2 delivered to new location, 15 seals were broken and not reported, and 325 were weighed. Twenty-four gas masks were inspected and serviced, and 20 hand lines were inspected.

C. Training of Personnel in other Operations

Eight employees of electrical maintenance operation were given a lecture and demonstration on use of Chemox Oxygen Breathing Apparatus. Ten employees received instructions in the arm lift back pressure method of artificial respiration, and two employees were instructed in the use of first aid fire extinguishers.

D. Services Performed for Other Operations

Fire Protection Operation assisted in cleaning and flushing out septic tanks on two different occasions when requested by maintenance. They also purged an empty propane gas tank at 2101 M building in 200 East Area.

E. Training for Fire Protection Personnel

One officer attended supervisory school at 224-B building. One shift was taken on a guided tour through the 234-5 building.

UNION RELATIONS OPERATION

UNCLASSIFIED

The date for hearing the Claude Thompson case at arbitration has been set for April 26, 1958. The grievance challenges the Company's right to relieve a Chief Power Operator for lunch periods with a Junior Power Operator. The Rev. R. J. Carmody of Seattle University is the arbitrator.

The incidence of grievances at Step I showed an increase over the previous months and indicates a continuing rise. The increase is due, however, to the large number of jurisdictional grievances handled, primarily Teamster grievances, representing nearly 70 per cent of the total received.

It has been decided that the Superior Court decision relative to the Wonacott case will not be appealed to the State Supreme Court.

Relative to the organizing activities of the OEIU, very little is known at the present and the situation appears to be static. However, the EAMTC prepared a letter for posting on plant union bulletin boards concerning the union stand relative to clerical employees. The letter was critical of Company activity during the organizing campaign and permission to post was denied. The Council submitted a grievance directly at Step II protesting the Company's refusal to post the questioned letter and indicated that the question would go directly to arbitration following the Company's Step II Answer.

C. J. Sheeran addressed a civic group on the desirability of Initiative 202.

	<u>March</u>	<u>February</u>
Bargaining Unit Employees in CPD	854	865
Bargaining Unit Employees Utilizing Check-Off	588	594
Percentage of Total Bargaining Unit Employees Utilizing Check-Off	68.8	68.5

Following is the grievance statistics summary for the month of March, 1958:

	<u>Unit</u>	<u>Nonunit</u>
Grievances received year to date	55	1
Grievances pending at Step II on 2-28-58	11	0
Grievances received during the month	19	0
Satisfactorily answered at Step I	5	0
Settled at Step I through expiration of 90-day time limit	3	0
Processed at Step II	10	0
Pending at Step II on 3-31-58	12	0
Pending at arbitration		
Active	5	0
Inactive	4	0

HEALTH AND SAFETY OPERATION

UNCLASSIFIED

<u>Chemical Processing Department</u>	<u>March</u>	<u>February</u>	<u>Year to Date</u>
Disabling Injuries	0	0	0
Serious Accidents	1	0	1
Medical Treatment Injuries	46	52	150
Overexposure Incidents	1	0	1
Potential Overexposure Incidents	1	0	1
Radiation Occurrences	20	25	67
Fires	2	0	3
Security Violations	4	0	4

The Overexposure Incident involved a localized skin exposure to a Redox Analytical Control employee of 1.8 rads from a spot of coverall contamination.

The Potential Overexposure Incident involved a contaminated injury to a Finished Products Maintenance man.

Radiation Occurrences totalled 20 in March, a decrease from 26 in February, and the lowest monthly value in CPD history.

Programs

Arrangements were made for a representative from the Lehigh Shoe Company to present two safety-magic shows on April 4.

Pictures of the Purex SWP locker room and sample gallery were taken for a story on Housekeeping for the April 4 issue of GE News. Posters were procured and distributed as Clean-Up Week publicity.

A Safety Check Lane for CPD automotive equipment was planned and operated successfully on March 14 and 21. Relations and Utilities, Light Equipment Maintenance Operation and Security Patrol provided manpower and assistance. 129 vehicles were checked.

Two fliers in connection with the first quarter program on Traffic Safety were issued.

Seven safety messages were posted on the marquee boards.

Safety rules for 2704-E and 2704-W Buildings were prepared and distributed.

Arranged for display of President's Safety Award selections in the Department.

Training and Education

A talk on CPD radiation protection goals and achievements was presented as part of the Radiation Monitoring monitor and journeyman refresher course. A summary of feedback sheets from the eight sessions of the course was prepared for the Radiation Monitoring managers.

UNCLASSIFIED

HW-55571 DEL

The Specialist, Accident Prevention, spent a week in Purex Operation for general training to become better acquainted with building equipment and process terminology.

The Specialist, Safety and Fire Prevention, was the recipient of a one-week training program on process and procedures in the 234-5 Building.

Advice and Counsel

Redox - Preparation of propane gas storage tank for repair and testing of pressure valves, including propane tank gas burn off procedure and necessary equipment requirement.

Wearing of beak caps or brimmed hats in the 202-S pipe galleries was reviewed with Radiation Monitoring management.

Respiratory equipment and other safety wearing apparel was recommended for 271-U employees, while spraying equipment and cleaning of decontamination with oxalic acid. Use of air pressure at 100 psi for use with 1,1,1, solvent for decontamination of equipment was approved.

Method of safe guarding against locking doors to 233-S "green room" levels during occupancy.

Checking and repair of low air-pressure condition on the 276-S Rate-a-Rise heat detector system.

Purex - 1 202-A trap pits 2 and 5 for oxygen deficiency.

1 flame resistant fluid in the hydraulic system for Project CA-513-E was evaluated. Original plans were withdrawn, resulting in savings of \$3000 and updating of contract completion by 30 days. Canyon lobby paint storage cabinet location, and regulations for use and care.

Outside storage of Aqua Ammonia in 50 gallon drums.

Use of British leggings to replace rubber boots in making up acid suits is contemplated to reduce costs and improve personal hygiene.

Use of 35% hydrazine solution in Purex Process.

Job Hazard Breakdown for operation of fork lift equipment discussed and material provided to supervision for preparing Job Hazard Breakdown.

P & GM - Safety devices on the proposed additions of an auxiliary crane in 272-W.

Efficient utilization of floor dressings.

- P & GM -** Safe use of flammable rubber cement for the repair of a torn conveyor belt in the 200-East Area powerhouse.
- Emergency lighting system in 271-T.
- Facilities**
- Engineering -** Engineering study of additional fire protection in 234-5 Building.
- Safety responsibilities of Construction Operation, CEO, jobs in progress in 234-5 Building.
- Toxic hazards of beryllium compounds and the fire properties of structural members for hoods made of fiber glass with epoxy resin binder.
- Flame resistant hydraulic fluid for use in future hydraulic installations.
- Installation of sprinkler system equipment in 222-S Building.
- Employee Relations -** A letter on the application of the M. W. Kellogg incident to the Wonacott case was prepared at the request of the Manager, Union Relations.
- Changes in Evacuation Procedure O.P.G. for CPD.
- HLO -** Proposed improvements in exposure reports programming.
- Study of labor-management relations involving radiation.
- Comment on exposure records article prepared for Geneva conference.
- Data on waste disposal provided for report to Joint Committee of Atomic Energy Commission.
- AEC -** Tour of CPD waste disposal areas and discussion of practices provided for J. A. Mohrbacker, Radiological Safety Engineer, and G. M. Morby, Lockheed Aircraft Corporation (Georgia Division), Marietta, Georgia, at request of R. W. Harmsen, local AEC office.

Inspection, Investigation and Audit

An audit of relative beta and gamma exposures charged to CPD in 1957 was completed and a number of dubious values were referred to the plant RM offices for further investigation.

Research and Engineering Audit contacts have been completed and the report is being prepared.

The follow-up audit of Power and General Maintenance was begun.

Serious Accident CPD 58-1 in Finished Products Operation was investigated.

Investigation of rapid pressure build up in a reaction vessel operated by the Product Recovery Operation

Inspections were conducted in 222-S Laboratory, 202-A, 234-5, 202-S, and 271-B Buildings. Conditions in general were good.

Reports Issued

Serious Accident CPD 58-1

Review of CPD Radiation Occurrences for 1957 - HW-55225

Review of CPD Radiation Occurrences for January and February

Accident Prevention Council Minutes

Review of Health and Safety Measurements in CPD.

UNCLASSIFIED

EMPLOYEE COMPENSATION OPERATION**UNCLASSIFIED**

As a first step in the determination of the schedule of positions to be emphasized in reconciliation efforts this year a report was prepared which summarizes all reconciliation work that has been completed during the past two years. Incidental to this work a revised list of Representative Positions was developed and will be submitted to the A.E.C. for inclusion in the Salary Manual.

Auditing and reconciliation work necessary for revaluation of a P&GM position was completed.

Auditors representing the A.E.C. Financial and Employee Practices offices completed their audit of the Salary Administration practices, records, etc., during the month. These people indicated that the auditing procedure will occur on an annual basis in the future.

The new position "Specialist, Separations Process" was established and the necessary papers processed for moving the personnel into the position. Thirty-two people entered the new position, twenty-eight of whom have previously been nonexempt.

Using total company statistics of compensation for technical graduate employees, the individual salary positions of our technical graduate personnel were compared by graphical means and the information furnished the applicable third level managers.

Three secretarial jobs were reviewed during the month and warranted promotional action completed.

Ten clerical job reviews were completed during the month. New grades were established for four of these jobs whereas for the others, the changes which have occurred since the last review were insufficient to require classification changes.

Several meetings were held with CPD management relative to the revised rate structure proposal for Engineering Assistant, Laboratory Assistant, and Technologist classifications. The changes proposed by CPD management are being compiled for incorporation in the final HAPO structure. As part of the CPD preliminary work on this plan revised job descriptions are being prepared. Most of these have already been revised.

Letters and statements were prepared on the following subjects during the month:

1. The manual job point evaluation plan proposal prepared by J. J. Tegen.
2. A revised Financial grade structure and administrative procedure.
3. Working Hours for inclusion in an Employee Handbook.

Administratively papers were processed as listed in the statistical portion of this report. All discrepancies incident thereto were handled with supervision concerned.

UNCLASSIFIEDADDITIONS TO ROLL

	<u>EXEMPT</u>	<u>NONEXEMPT</u>
New Hires and Rehires	0	1
Reactivations	0	2
Transfers from Other Departments	1	4
Reassignments from Nonexempt to Exempt	0	0
Reassignments from Exempt to Nonexempt	0	1

REDUCTIONS FROM ROLL

R.O.F.	0	0
Terminations	1	1
Deactivations and Leaves	0	1
Transfers to Other Departments or Divisions	0	3
Reassignments from Exempt to Nonexempt	1	0
Reassignments from Nonexempt to Exempt	0	0

CHANGE IN STATUS (No Salary Change)

Reassignments - Title Change	0	0
Intra-Departmental Transfers	5	10
Level Changes - Increase	1	0
Level Changes - Decrease	0	0
Location Change	0	0

CHANGE IN SALARY

Promotions	3	15
Demotions	0	7
Merits (Salary Review)	41	0
Merits (Interim)	0	0
Automatics	0	21
Temporary Reclassifications	0	6
Salary Adjustments	0	0

REQUISITIONS

	0	4
--	---	---

SUGGESTION PLAN

	<u>FEBRUARY</u>	<u>MARCH</u>
Suggestions Received	67	57
Acknowledgements to Suggesters	76	49
Suggestions Pending Acknowledgement	1	9
Suggestions Referred to Operations for Investigation	76	49
Suggestions Pending Referral to Operations	1	9
Suggestions Completed and Closed	44	143
Adopted Suggestions Approved by Board	53	34
Adopted Suggestions Pending Approval By Board	11	4
Total Net Tangible Savings	0	\$23,857.14
Total Cash Awards Paid During Month	0	\$ 2,392.50

As of the end of March there were a total of 34 suggestions which have been approved, audited, and are ready for payment, totaling \$502.50 in awards.

Award checks will be distributed on these suggestions April 10, 1958.

Total number of suggestions outstanding to operations at the end of the month:

<u>FEBRUARY</u>	<u>MARCH</u>
-----------------	--------------

153	116
-----	-----

UNCLASSIFIED **PARTICIPATION IN BENEFIT PLANS****FEBRUARY** **MARCH**

Insurance Plan	99.8	99.7
Pension Plan	99.2	99.2
Stock Bonus Plan	58.1	58.4
Good Neighbor Fund	61.9	61.9

Two General Manager's Information Meetings were held during the month with a total of 40 supervisory and exempt personnel in attendance.

A meeting was held with 12 P&GM employees during March and matters relative to the Suggestion Plan and Benefit Plans were discussed.

One employee retired during the month and all matters pertaining to his retirement regarding insurance, benefits, stock bonus plan, as well as Social Security and unemployment compensation were discussed with him.

COMMUNICATION**UNCLASSIFIED****A. Statistics**

GE NEWS items	15
General Manager's meetings with exempt employees	2
Management News Bulletins	4
Employee Location Records mailed out	12
Priority Messages	2
Letters to Homes	1

B. Comments on Statistics

Two priority messages were initiated during the month. One concerned CPD winning the President's Award and the other concerned the change in bus schedules.

A letter congratulating employees on achieving the President's Safety Award was prepared for the General Manager's signature and distributed to employees' homes during the month.

The General Manager was furnished with a list of questions submitted for discussion by the men who attended the Management Information Meeting on March 6. The Acting General Manager was furnished with a list of questions submitted for discussion by the men who attended the Management Information Meeting on March 27.

Fifteen items were carried in the GE NEWS during the month. These included a story on winning the President's Safety Award; a picture and outline of the CPD safety prizes; a picture, outline and feature story on a CPD Savings and Stock Bonus plan participant; a picture, outline and feature story on a CPD participant in the GE Insurance program; a service award story; a short feature item on Matilda, the Owl; two pictures and outlines on the CPD safety check lanes; a story about CPD's Award of Honor from the National Safety Council; an attendance award story; a story on the fission product market survey; a picture and outline on a P&GM rotation; a story on vapor lights installed in P&GM shops; a picture and outline on CPD's traffic safety program; two pictures and outlines and a story on CPD Suggestion Awards; and a CPD employee as panelist for the Plant Panel column.

C. Other Employee Communication Activities

Questions which are received on Round Table Evaluation Forms are either being answered or sent to the appropriate authority within the Department for answer. During the month two questions were answered and nine were sent out.

A Round Table publication for April-May was prepared during the month for distribution on April 1.

C. Other Employee Communication Activities - Cont'd.

A supplemental issue of "Around the CPD Round Table" was prepared and distributed during the month. This special issue was put out to promote the Savings and Stock Bonus Plan.

A draft of a letter to go to all non-participants in the Savings & Stock Bonus Plan has been prepared for Employee Benefits.

CPD Management was provided with two separate mailings during the month to provide them background information for discussing the OEIU organizing efforts with their people. In addition, a letter was prepared for the General Manager's signature and distributed to about 130 office employees in the Department concerning the OEIU-HAMTC organization efforts.

A mailing discussing the Compulsory Unionism situation was distributed to all CPD exempt personnel during the month. The material had a tip-on signed by the General Manager.

The Communication Specialist gave a series of four talks on Communication to groups attending the new supervisory training course being conducted by the CPD Training Specialist.

The first of a series of Management Conferences on Communication was conducted on Wednesday, March 19. This first course was attended by eleven management people from six CPD Operations.

A letter, written by a CPD employee to the Governor of the State of Washington regarding traffic safety, was reviewed and edited at the employee's request.

Handout material was prepared for the Level Four meeting held to discuss the Chief Operators' situation.

The Upward Communication Report was prepared for the Manager - Employee Relations during the month.

D. Public Communication

The Communication Specialist presented a talk on Community Relations to a class of 35 Public Relations majors at the University of Washington during the month.

Considerable time was spent during the month helping Geneva Conference paper authors in preparing their manuscripts for approvals and submission. Six papers were cleared through Communication during the month.

UNCLASSIFIED

D. Public Communication - Cont'd.**UNCLASSIFIED**

A rough draft of CPD's portion of the HAPO TV program was finished during the month, and a copy has been provided Public Communication, R & U, to get informal approval from the AEC so work can be started on the models and displays needed.

Arrangements were made for a representative from Press Relations, R & U, to interview the Manager - Maintenance and Industrial Engineering regarding the development of several news stories for the Regional and National Press.

At the request of the Manager - Health and Safety, arrangements were made for a number of the talks to be given at the President's Safety Conference in Washington, D. C., to be taped for use in CPD safety meetings and elsewhere at HAPO and in GE as requested.

PERSONNEL DEVELOPMENT AND PLACEMENT

A. Employment

	<u>Exempt</u>	<u>Non-exempt</u>	<u>Total</u>
<u>Additions</u>	1	9	10
New Hires	0	0	0
Reactivates	0	4	4
Re-Hires	0	0	0
Re-Engages	0	0	0
Transfers from other components	1	4	5
Changes from exempt to non-exempt	0	1	1
<u>Removals</u>	1	10	11
Retired	0	1	1
ROF	0	0	0
Deceased	0	0	0
Illness	0	4	4
Leave of Absence	0	0	0
Transfer to other components	0	3	3
Resigned	0	2	2
Changes from exempt to non-exempt	1	0	1
<u>Requisitions</u>			
Number on Hand 3/1/58	4		
Number Received	4		
Number Filled	6		
Number on Hand 3/31/58	2		
<u>Request for Transfer (exempt)</u>			
Number on Hand 3/1/58	21		
Number Received	0		
Number Transferred	0		
Number Closed Out	0		
Number on Hand 3/31/58	21		
<u>Applications for Employment (exempt)</u>			
Applications received during March	0		
Hired	0		
Closed Out	0		
Invited for Interviews	0		
Applications on Hand 3/31/58	0		
Open Requisitions	1		
<u>Service Pins</u>			

A total of 23 pins were issued as follows:

15 Yrs. service	0 Male	0 Female
10 Yrs. service	18 Male	0 Female
5 Yrs. service	3 Male	2 Female

Five names and resumes of CPD exempt personnel were referred to other components of the Company outside HAPO for promotional opportunities.

For the first time in several months CPD employment remained fairly stable. The total net loss during the month was one non-exempt employee. No CPD employee was ROF'd; however, CPD did have one excess in the craft category. The excess person had sufficient seniority to "bump" a junior employee in IPD who was ROF'd.

Two CPD employees were transferred to other HAPO components through their own requests. During the month a review of the request-for-transfers was made and people contacted who had requests to transfer for a year or longer. As the result of this review nine people cancelled their requests to transfer.

Status - Personnel Development Program for Non-exempt Employees

<u>Month</u>	<u>January</u>	<u>February</u>	<u>March</u>	<u>Total</u>
No. of appraisals scheduled	113	93	106	312
No. of appraisals delinquent as of 3/31/58	5	3	73	81

Military Service Records

Records show that CPD has a total of 126 employees who are subject to military training through Selective Service or Armed Forces Reserve action.

	<u>Exempt</u>	<u>Non-exempt</u>
Ready Reserve	13	13
Standby Reserve	14	6
Deferments Requested		0
Deferments Granted		0
Deferment Requests Pending		2

B. Personnel Training and Development

UNCLASSIFIED

Participation in Training Courses

Exempt	102
Non-exempt	341
G.E. Supervisory Selection Program - No. Completed	4
G.E. Supervisory Selection Program - Revaluation	1
Technical Graduates on Rotation	6
Employees counseled in self-development	3
Films Shown	14
OPG's Issued (17 new, 10 revised)	27

The average attendance in the GESNE "Separations Process Fundamentals" course is 27. Four "drop-outs" reduced registration to 37. Shift work accounts for six to ten absences each session.

Twenty people completed Dr. Conant's course, "Understanding People." New groups will start on April 10. Seventeen private conferences were held to discuss temperament tests. Five requests were received for Dr. Conant to conduct group discussions with exempt and non-exempt people.

C. Office Services

Duplicating

UNCLASSIFIED

Total Copies Produced	174,087
Verifax Copies Produced	529
Embosograf Signs Made	222
Oxamatic Copies Produced	14,602

Mail

Total Pieces of Mail Handled	69,638
Registered Deliveries	418
Library Mail, Pounds	466

Addressograph

Instrument Charts Imprinted	8,832
Bulletins, O.P.G.'s, etc.	9,290

The test was completed on the maximum satisfactory production which could be realized from the Xerox developer. A total of 4,600 masters were made from the two cans of developer placed in use in December, 1956, and March, 1957. This test resulted in a decrease in the developer cost of Xerox masters from \$1 each to one cent each. We are continuing to maintain records with the new developer and will attempt to achieve the same results, or better, as was realized in the test run.

An industrial hygiene study requested from the Industrial Hygiene Operation covering the 200 East Duplicating facilities is in progress and samples have been taken on fumes and air flow as well as the various types of chemicals used in the operation.

ORGANIZATION AND PERSONNEL**UNCLASSIFIED****A. Personnel Activities**

Personnel of the Employee Relations Operation attended 95 meetings during the month. These included:

Meetings with their counterparts to discuss mutual problems. Several meetings were held to review material for a proposed handbook for non-exempt non-unit people.

Step II grievance meetings were attended during the month, and the Industrial Relations Council met once. Two negotiation sessions with the Field Inspectors were attended.

Round table, Information, Safety and Security meetings were held by the various components in Employee Relations.

Employee Compensation Operation personnel attended meetings with H. H. Hutchinson of Employee Compensation Services, New York, and also met with A.E.C. auditors. Discussions were also held relative to Chief Operators, and the Engineering Assistant rate structure.

Information meeting -- Hapo Radiation Monitoring managers and specialists.

Instruction program on maintenance, repair and operation of fire alarm systems.

Tri-City Construction Safety Council; the goal of the summer program is to make a course in Safety and First Aid available to all Tri-City construction foremen.

Representatives from the various Employee Relations components met to discuss the problem of Problem Drinkers in Industry.

The Manager, Health and Safety Operation, attended the President's Conference on Occupational Safety in Washington, D. C.

The Specialist, Personnel Development, present the talk "The History of the General Electric Company" for the management orientation class of new exempt employees at W-10.

In the Fire Protection Operation, personnel participated in 46 inside drills, and 57 outside drills in which 14,315 feet of hose and 576 feet of ladders were used. The percentage of time spent in training was 10.13%.

D. S. Roberts, Manager
Employee Relations

DATE

FILMED

6/24/94

END