NOTICE

**CERTAIN DATA
CONTAINED IN THIS
DOCUMENT MAY BE
DIFFICULT TO READ
IN MICROFICHE
PRODUCTS.**

DECLASSIFIED

This document consists of 39 pages. Copy No. [redacted] of [redacted] copies. Series [redacted]

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT
FOR

RL-SEP--52

DE93 009919

Classification Cancelled (Change to

DECLASSIFIED)

OCTOBER, 1964

Compiled By
OPERATION MANAGERS

November 20, 1964

By Authority of Cb-PR-2
Robert M. [redacted]
[redacted] 9/16/92
pm Eck 9-17-92

HANFORD ATOMIC PRODUCTS OPERATION
RICHLAND, WASHINGTON

5-15-73 [redacted]

Work performed under Contract No. AT(45-1)-1350 between the Atomic Energy Commission and General Electric Company.

Encl. [redacted] the disclosure of its
co- [redacted]

Route To:	P.R. No.	Location	Files Route Date	Signature and Date
J E Travis				

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DECLASSIFIED

GROUP 1

Excluded From Automatic Downgrading and Declassification

DISTRIBUTION RESTRICTED TO U.S. ONLY

NOV 1 1962

DECLASSIFIED

DISTRIBUTION

Copy Number

1	W. E. Johnson
2	H. M. Parker
3	R. A. Connell
4	M. K. Harmon
5	W. M. Harty
6	W. J. Gartin
7	G. H. Sahler
8	S. G. Smolen
9	R. E. Tomlinson
10	C. R. Bergdahl
11	General Electric Company, Palo Alto, California Attention: F. E. Crever, Manager Technical and Business Planning Operations
12, 13, 14	Atomic Energy Commission, Richland Operations Office Attention: J. E. Travis, Manager
15, 16, 17	Atomic Energy Commission, Washington 25, D.C. Attention: F. P. Baranoswki, Director Production Division
18	Extra
19	700 Files
20	Record Files

TABLE OF CONTENTS

Distribution	2
Table of Contents	3
Staff	4
I. Summary	5-6
II. Achievements	
A. Production Operation	A-1 Through A-3
B. Purex Operation	B-1 Through B-4
C. Redox Operation	C-1 Through C-3
D. Weapons Manufacturing Operation	D-1 Through D-3
E. Financial Operation	E-1 Through E-2
F. Facilities Engineering Operation	F-1 Through F-4
G. Research and Engineering Operation	G-1 Through G-4
III. Personnel Activities	J-1 Through J-5
IV. Safety and Security	K-1
V. Reports Issued	L-1 Through L-3
VI. Patent Summary	M-1

DECLASSIFIED

DECLASSIFIED

STAFF

General Manager, Atomic Products Division	J. F. Young
General Manager, Hanford Atomic Products Operation	W. E. Johnson
General Manager, Chemical Processing Department	J. H. Warren
Acting Manager, Production	M. K. Harmon
Manager, Purex	W. M. Harty
Manager, Redox	S. G. Smolen
Manager, Weapons Manufacturing	W. J. Gartin
Manager, Finance	R. A. Connell
Manager, Research and Engineering	R. E. Tomlinson
Manager, Facilities Engineering	H. P. Shaw
Manager, Employee Relations	G. H. Sahler

DECLASSIFIED

RL-SEP-52

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

I. SUMMARY

October production, as percent of the HAP0 Production Forecast (RL-GEN-2), is summarized below:

	<u>October</u>	<u>Fiscal Year</u> <u>To Date</u>
Separated plutonium nitrate	137	108
Separated uranium nitrate	127	107
Uranium oxide	107	102
Plutonium metal buttons	142	110
Fabricated parts	129	108

For the third consecutive month, excellent production of all products was achieved. The output of separated uranium nitrate exceeded the record high established in August, 1964, by 29.3 tons. Plutonium metal button production also, surpassed the previous record month (April, 1960) by 23 percent, based on a five-day week operating schedule. Although not a record, the output of separated plutonium nitrate was also a noteworthy accomplishment, falling just slightly below the record high set last month.

The Purex canyon ventilation filter, which has performed erratically for about the last six months, became severely restricted in early October. Shutdown procedures were started on October 6 when it became impossible to control the building exhaust ventilation adequately. After rigorously "flexing" the filter twice to regain ventilation control, the exhaust flow was deliberately reduced to 72,000 cfm by throttling the flow between the filter and the exhaust fans. When subsequent flow and pressure drop across the filter remained steady for more than two days, at 72,000 cfm and about five inches of water, respectively, it was concluded that control had been regained. Processing was then resumed on October 9 and continued uneventfully for the remainder of the month. A temporary emergency bypass filter, designed to provide adequate ventilation control in the event that complete failure of the main filter occurs, was constructed and placed in standby.

In Purex Head-End, the recovery of promethium-147 was completed and yielded nearly 750 kilocuries for the entire campaign. Head-End equipment was then returned to strontium recovery, following which almost 280 kilocuries of strontium-90 were recovered in October.

Approximately 700 grams of technetium-99 were recovered at the Strontium Semi-works.

E-metal processing was discontinued at Redox on October 23, when a scheduled shutdown was made to: 1) remove the neptunium which had been accumulated; 2) perform the quarterly nitric acid flush of processing equipment as prescribed for nuclear criticality control; 3) make a physical inventory of nuclear materials. The neptunium recovery campaign was completed by month-end, yielding approximately two kilograms. The other scheduled activities will be completed in early November, and E-metal processing will be resumed.

In the new Plutonium Reclamation facility, otherwise excellent performance continued to be handicapped by the accumulation of solids in the slag and crucible dissolver. After the solids were identified as predominantly CaF_2 which is soluble in aluminum nitrate-nitric acid solution, new flowsheet dissolution tests were started.

Engineering was completed for four new installations in the 236-Z Plutonium Reclamation Building. These changes will provide for improved feeding of chemicals into process vessels, an improved control valve on the discharge line from the filtrate concentrator, a steam purge to nitrogen lines on the dissolver, and lights to indicate when the transfer pumps are operating.

In compliance with instructions from RLOO-AEC, project work on Metal Stabilization Facility - 234-5 Building (Project CAC-987) was suspended until December 31, 1964.

A study has been started to determine the optimum consumption of water in the 200 East Area. Continuation of present trends in water consumption plus the facility expansions planned for 200 East Area will require more water by the summer of 1966 than can be supplied with existing equipment.

General Manager
Chemical Processing Department

DECLASSIFIED

DECLASSIFIED

RL-SEP-52

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER 1964

II. ACHIEVEMENTS

A. PRODUCTION OPERATION

1. Production Statistics

a. <u>Percent of Forecast(1) Achieved</u>	<u>October</u>	<u>Fiscal Year to Date</u>
Separated plutonium nitrate	137	108
Separated uranium nitrate	127	107
Uranium oxide	107	102
Plutonium metal buttons	142	110
Fabricated parts	129	108
b. <u>Purex</u>	<u>October</u>	<u>September</u>
Uranium nitrate produced (tons)	843	508
Average production rate during operation (T/D)	30	23
Total waste loss (%)		
Plutonium	0.32	0.45
Uranium	0.27	0.25
On-line efficiency (%)	94	92
c. <u>Redox</u>		
Uranium nitrate produced (tons)	97	233
Average production rate during operation (T/D)	8	8
Total waste loss (%)		
Plutonium	0.39	0.30
Uranium	0.20	0.21
On-line efficiency (%)	37	94
d. <u>Uranium Reduction (tons)</u>		
Normal UO ₃ loaded	693	721
Enriched UO ₃ loaded	177	152
Normal UO ₃ approved for storage	693	721
Enriched UO ₃ approved for shipment	153	152
Normal UO ₃ shipped	0	0
Enriched UO ₃ shipped	101	152
Normal UNH backlog	454	304
Enriched UNH backlog	145	219

(1) RL-GEN-2, HAPD PRODUCTION FORECAST

DECLASSIFIED

DECLASSIFIED

RL-SEP-82

e. <u>Plutonium Metal Processing</u>	<u>October</u>	<u>September</u>
Reduction yield (%)	97	97
Product recovery output (Kgs)	210	239
Product recovery backlog (Kgs)	1 220	1 280
Waste disposal (grams)	885	719
f. <u>Power</u>	<u>200-East</u>	<u>200-West</u>
Raw water pumped (gpm)	15 976	5 575
Filtered water pumped (gpm)	1 193	1 163
Maximum steam generated (lbs./hr.)	215 300	142 030
Average steam generated (lbs./hr.)	194 912	87 509
Total steam generated (M lbs.)	145 015	65 107
Coal consumed (tons)	7 501	3 464

For the third consecutive month, excellent production of all products was achieved. The output of separated uranium nitrate exceeded the record high established in August, 1964, by 29.3 tons. Plutonium metal button production also, surpassed the previous record month (April, 1966) by 28 percent, based on a five-day week operating schedule. Although not a record, the output of separated plutonium nitrate was also a noteworthy accomplishment, falling just slightly below the record high set last month.

MK Harmon
Acting Manager, Production

DECLASSIFIED

OCTOBER 1964

2. FISSION PRODUCT DATA (Kilocuries)

	PUREX* RECOVERY	244-CR* INVENTORY	B CANYON* INVENTORY	SEMIWORKS			PRODUCT IN CASK	SHIPPEL	CUSTOMER	REMARKS
				IN-PROCESS INVENTORY	PRODUCT INVENTORY					
Sr-90	170	490	1500	00	2220		00	00		
Cs-137										
Ce-144										
Unaged Fm-147		1430	5040	70			00	00		
Aged Fm-147		600		00			00	00		

* Estimated figures based on Cs. calculations.

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

II. ACHIEVEMENTS (Continued)

B. PUREX OPERATION

1. Operating Continuity

Purex processing continued at a 3.6 capacity factor most of the month. Brief shutdowns on October 9, 1964 and October 11, 1964 were required to repair a high pressure steam leak and to replace the condensate control valve jumpers on the waste concentrator. Cold feed was processed from October 8, 1964 to October 10, 1964 during canyon ventilation filter difficulties.

Neptunium Run 22 (823 grams) was completed. Run 21 and segments of Runs 20 and 22 were shipped (1778 grams).

Recovery of promethium-147 at the Purex Head End was completed with one final run early in the month. Promethium recovered since the start of the campaign totaled approximately 750 kilocuries.

Purex Head End processing equipment was returned to strontium recovery on October 10, 1964. A total of ten runs was completed during the month with approximately 280 kilocuries of strontium-90 recovered.

The processing of technetium was completed early in the month at the Strontium Semiworks. Approximately 700 grams (89% of feed input) were recovered after decontamination and concentration through the prototype ion exchange column in D Cell. The technetium solution was delivered to Separations Chemistry.

The first 150 kilocuries of promethium crude were processed at the Strontium Semiworks during the month. The "A Contact" for removal of strontium, lead, and iron was performed in the HA and HC solvent extraction columns. Waste losses from both columns were in the desired range and the columns operated smoothly at 100 percent of flowsheet rates. Batch contacts of the promethium product stream were performed for the separation of cerium from the other rare earths. Sample analyses revealed a loss of about 80 kilocuries out of the original 150 kilocuries in the feed. At month's end the promethium product solution was stored in Tanks 6 and 3 while awaiting laboratory results prior to denitration and load out.

B Plant processing activity was limited to the sampling of all cerium-rare earth product tanks for americium analysis. The analyses revealed that these tanks contain an estimated 60 grams of americium.

The sludge removal from Tank 103-A was started on October 22, 1964 and is continuing on a three-shift basis at month's end.

2. Processing Operation

Uranium met specifications except for seven batches produced during waste backcycle flow difficulties. This material was reworked. One plutonium batch failed to meet specifications.

An operability test of the HAPO I-B-3 cask was completed which revealed a faulty rupture disc assembly. A replacement disc has been ordered and repairs will be made when it arrives.

3. Equipment Experience

Purex plant shutdown routines were initiated on October 6, 1964 when it was not possible to adequately control the building exhaust ventilation. The flow dropped below 40,000 cfm and the differential pressure across the filter increased to 16 inches of water. To regain ventilation flow it was necessary to employ a severe "flexing" procedure which momentarily stops all supply and exhaust fans. After the second severe flex the exhaust flow was reduced to 72,000 cfm by throttling the flow between the filter and the exhaust fans in an attempt to keep the filter from being the flow restricting item. Apparently this technique has worked since the flow has remained steady at 72,000 cfm with a filter pressure drop of approximately five inches of water.

When the flow and pressure drop across the filter remained steady, dissolving operations were resumed on October 9, 1964. Extra supervisory coverage was provided around the clock in the Purex Plant from October 6, 1964 to October 12, 1964 when operations were judged to be stable. A temporary emergency bypass filter has been constructed and placed in standby. It is designed to provide adequate ventilation control in the event complete failure of the main filter occurs and plant shutdown is necessary.

The 3WB (waste backcycle) pump failed and was replaced without a process shutdown.

The modification work on the hot spare Purex 1-0 pulse column was completed. The modification will permit the use of a remote cartridge in the column. This pulse column was one originally installed in the 202-A building and the cartridge was permanently held in position in the column with welded hold-down brackets. The old cartridge was removed from the column and the required modifications were made.

The XCX (XC column elutant stream) chemical addition pump located in the N Cell aqueous makeup area at the Purex Plant was replaced with a new spare pump with greater pumping capacity. The replacement was required when the old pump continuously failed to meet the flow requirements of the process.

The installation of a television camera and a television monitor for viewing the work activity and railroad car movement in the cut leading into the Purex railroad tunnel was completed. The camera was mounted on top of the railroad tunnel roll-up door and the monitor was installed in the Purex dispatchers office.

The replacement refrigerated air conditioner unit was installed in the cab of the Purex west canyon crane. The Purex east canyon crane was out of service most of the month to complete main trolley electrical cable repairs.

The installation of the required electrical equipment at the Purex Plant to permit automatic switching of one Joy process air compressor to the second Joy compressor was completed.

A small horizontal centrifugal pump was installed in the sample gallery to dispose of the seal water from the large air sample vacuum pump. The seal water is automatically pumped from a catch tank into the chemical sewer. This installation was required when the original small french drain, which received the seal water, became inoperative.

The Tank 102-A sluice pump was returned to service after replacement of the 125 HP electric motor. An auxiliary electrically-driven blower was also installed to provide adequate moisture-free ventilation to the new pump motor.

The P-16 (HA column organic) pump at the Strontium Semiworks failed this report period when the electric motor developed an internal ground. Replacement was made with a new spare pump.

The electrically-operated Jamesbury valves in the 152-A diversion box, 241-A Tank Farm, were replaced with manually-operated ball valves. These valves are positioned to route organic wash waste solution from the Purex Plant to various 241-A waste tanks. The manually-operated valves have proven more reliable than the electrically-operated valves.

Final maintenance activities were completed in B Cell at the Strontium Semiworks during the month. Operability tests were made on the solvent extraction columns and associated equipment. A gross leak on the discharge side of the P-5 (HA column feed) pump, located in A Cell, was discovered. It is uncertain when this pump will be replaced.

The agitator in Tank 3 at the Strontium Semiworks failed during the month.

Two exhaust filters in the vessel ventilation system at the Strontium Semiworks were replaced.

The new C-10 crib for disposal of low-level activity condensate from the Strontium Semiworks was activated.

A four-hour water pressure test of the East-West line from the 151-ER diversion box to the 154-UX diversion box indicated that the line was intact.

Water addition to Tank 103-AX was started at month's end.

4. Radiation Experience

The backfilling of the Gable Mountain swamp shore line was completed during the month and the liquid level of the swamp has been maintained at about twelve inches above the base level.

Iodine emission was somewhat higher than usual, ranging from 2 to 3 curies per week. Steps were taken to reduce the emission rate.

DECLASSIFIED

5. Analytical

The majority of the Furex radiation monitoring air samples are now being counted on the new coincidence counter installed recently in the Furex Analytical Control Laboratory. The changeover from the old machines has all but eliminated the time-consuming 24-hour and 72-hour decay counting. Additional work is progressing to adapt the instrument to Strontium Semworks and B Plant air samples.

A purchase requisition has been issued for an X-ray fluorescent spectrometer. This instrument will be used for the analysis of trace elements associated with the fission product and waste management program, and also as a backup and/or replacement for the X-ray absorptometer.

Manager-Furex

WM Harry:MLM:gt

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER 1964

DECLASSIFIED

II. ACHIEVEMENTS (Continued)

C. REDOX OPERATION

1. Operating Continuity

The Redox plant remained on virgin E-metal processing until October 23. At this time, the plant was shutdown and the balance of the month was used to: 1) recover the neptunium which had been accumulating in the process; 2) make a scheduled nitric acid flush of the processing equipment to satisfy the periodic inventory and nuclear criticality control requirements. By month-end, the neptunium campaign was completed with a recovery of approximately 1960 grams of specification product. Acid flushing is expected to be completed early in November, after which, processing of enriched uranium will be resumed.

The Uranium Oxide plant operated satisfactorily throughout the month, and the production of both depleted and enriched uranium oxide exceeded that expected.

2. Processing Operations

A. Redox Processing

Except for a short outage taken on October 1, 1964, for acid flushing of the 1A, 1S and 2D columns to correct flooding conditions, E-metal processing was continuous until October 6, 1964. At this time, processing was discontinued for planned maintenance and process routing modifications designed to improve processing performance. This work included: 1) replacement of the leaking cooler insert in the D-14 waste concentrator; 2) installation of a redesigned F-2 concentrator overflow jumper; 3) replacement of the F-2 concentrator east tube bundle; 4) installation of a new control valve jumper between the D-14 waste concentrator and the F-8 metal solution feed tank incorporating additional functions for flow and pH measurements; 5) re-routing of the LSP stream to the stripping tower of the D-14 concentrator. A four-day plant outage was required to accomplish this work.

Processing was resumed on October 10, 1964, and except for a twenty-four hour shutdown on October 13, 1964, to replace a leaking jumper between the 2E precycle column and the F-2 concentrator, was continuous until October 23, 1964, at which time, the plant was shutdown for a neptunium recovery run. During the latter part of this operating period and while running out the building E-metal inventory, high neptunium losses were encountered which required diversion of the plant to waste rework. Approximately three days of production time were required to rework the high neptunium wastes generated.

2. Processing Operations (Continued)

A. Redox Processing (Continued)

The neptunium recovery campaign, started on October 23, 1964, was completed by month-end. The final recovery was approximately 1960 grams, bringing the total for CY 1964 to date to approximately 5085 grams. The neptunium processing was somewhat complicated and delayed due to excessive solution volumes and the necessity for recycling the first loadout through the 3A decontamination column due to excessive solids. However, the final product solution from this campaign met shipping specifications.

B. Uranium Oxide Processing

Processing operations were satisfactory throughout the month, and the expected production of both depleted and enriched uranium was exceeded. Total downtime for equipment repairs was 180 hours, 120 of which resulted from the loss of several agitator blades on H-calciner.

One car of enriched UO_3 powder exceeded the sulfur specifications, but was shipped on a waiver to the customer since all process samples taken on the material used to make up the car were within specifications. The National Lead Company has been requested to re-analyze the material.

3. Maintenance Experience

A. Redox Plant

A new backup filter for the C-2 dissolver was installed in the J-2 position on October 23, 1964. This completes the backup filter installations for all three dissolvers.

Twenty-three jumpers were installed in the canyon cells and silo during the month; fourteen new ones and nine replacements. The new jumpers were installed in an effort to increase capacity and processing performance.

Two pump replacements were required this month. The backcycle pump in the D-14 waste concentrator failed after a comparatively successful run of 1856 hours and was replaced with a repaired unit. The F-8 metal solution feed pump was replaced with a new unit because of a loss in pumping capacity.

A new helical type heat exchanger was installed in the east tube chest of the F-2 concentrator on the premise that the shorter heat exchanger might clear any solids build-up in the bottom of the tube chest, thus allowing the flange to seal properly and eliminate a leakage problem which has persisted. To date, the new exchanger has operated satisfactorily, and this approach appears to be successful.

3. Maintenance Experience (Continued)

B. Uranium Oxide Plant

The C-2 waste concentrator coil failed and was replaced. Inspection of the failed coil disclosed a large number of leaks which were economically unfeasible to repair. The coil was discarded to the burial gardens. Since replacement of the coil, previous concentrator vent problems have almost entirely disappeared.

One paddle on the H calciner agitator was broken off and numerous others badly bent on October 26, 1964. At month-end all depleted UO_3 powder had been removed from the unit and repairs were under way.

4. Waste Handling and Decontamination

Equipment valued at approximately \$273,000 was received from customers for decontamination, repair, inspection or burial during the month. Equipment valued at approximately \$170,000 was returned to customers, representing a savings of approximately \$110,000 based on the cost of new equipment.

5. Radiation Experience

Radioactivity levels in the horizontal laterals under the 107 and 108-SX waste storage tanks have shown no significant changes during the period and liquid level measurements indicate no loss of material. Checking of waste transfer and vapor lines in the vicinity of the 108-SX tank was completed with no leaks detected. To date, there is no data which indicates a major leak in either tank. However, close surveillance will be continued so that any changes from the current status will be readily detected.

On October 22, 1964, one batch of crude promethium-147 was transferred from the shipping cask to the new purification development facilities recently completed in the 222-S Analytical Laboratory. Special contamination control procedures, established to prevent loss of control with this very low energy beta emitter, were effective, and the transfer was made without incident. Mica window GM tubes are being used exclusively for contamination detection.

6. Analytical Experience

Twenty-four hour analytical control coverage was provided for the Separations Chemistry Operation, Research and Engineering, during their promethium purification run which was started this month. To provide the customer with the control analyses request, and in the absence of usable amounts of promethium, advantage was taken of the fact that neodymium and samarium fall directly on either side of promethium in the Periodic Chart. Using the x-ray fluorescent spectrometer, two standard calibration curves were established; one for neodymium, and the other for samarium. By extrapolation techniques, a promethium calibration curve was established. To date, this unique method for determining promethium concentrations has been successful and is providing the analytical service requested.

CB Foster for Manager - Redox
C-3

DECLASSIFIED

DECLASSIFIED

RL-SEP-52

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

II. ACHIEVEMENTS (Continued)

D. WEAPONS MANUFACTURING OPERATION

1. Operating Continuity

The fabrication of Model 1807 weapon components and Model 74-C weapon components was without significant interruption. The production of unfabricated plutonium metal was resumed on October 9, following the processing of unclassified plutonium oxide for the Euratom program. The operation of the reclamation facility was satisfactory except for the performance of the slag and crucible dissolver where solids accumulation continued to prevent normal operation. Operation of the incinerator was interrupted for ten days for repairs to the off-gas system. Performance of the new waste treatment and americium recovery equipment was satisfactory.

2. Processing Operations

a. Plutonium Fabrication

Information on plutonium fabrication activities is presented in Document RL-SEP-68 (Atomic Weapon Data).

b. Plutonium Reduction

Unfabricated plutonium production for October consisted of unclassified oxide (until October 8), unclassified metal (October 9 through October 12), and weapons-grade metal (October 13 through October 31). Equipment and process performance was excellent. A sustained output rate of 2400 grams of plutonium per hour was achieved during the latter part of the month. Total production for the month established a new record for operation on a three-shift, five day week.

c. Plutonium Reclamation

Two hundred nineteen (219) kilograms of plutonium were delivered from the recovery facilities to the button line. Nineteen (19) kilograms of this came directly from the laboratory-type (glass) dissolvers.

Fifty (50) boxes of waste and 19 packages of leachables were processed through the incinerator during the month.

c. Plutonium Reclamation (Continued)

Operation of the waste treatment and americium recovery facilities was satisfactory during the month. It was possible to reprocess more than 75 per cent of the aqueous waste from the reclamation facility and 333.3 grams of plutonium were returned to the process from the waste treatment facility. Also, 15.1 grams of americium were recovered and stored for further processing.

During the month, 142 cans of slag and crucible fragments containing 4,842 grams of plutonium were processed through the 06 slag and crucible dissolver. Operation of this vessel continues to be severely curtailed by the accumulation of solids. At month-end, a new series of process tests was in progress.

3. Mechanical Performance

Performance of the equipment in fabrication, inspection and the button line was satisfactory in October. No unusual repairs or replacements were required.

In the reclamation facility, the 06 slag and crucible dissolver continued to require excessive maintenance effort. Eight canyon entries were required during the month. A new tee section was installed on the lower cross-over line. This modification facilitates sampling and observation of solids accumulations. Two Chempump failures were experienced in the reclamation facility during the month.

Inspection of the incinerator burning chamber following a shutdown for excessive smoking revealed a corroded coupling on the secondary chamber and a large crack on the cyclone header. Both were successfully repaired.

Installation of the relocated Hood 24-C (Gorton lathe) on the A Fabrication Line is 98 per cent complete.

Installation of Hoods 65 and 66 for the high-temperature calcination, milling and sampling of the Euratom oxide is 98 per cent complete.

4. Radiation Experience

Radiation and contamination control statistics for October revealed upward trends in radiation occurrences and skin contamination cases. Actions taken to counteract these trends involved personnel contacts regarding specific hazards.

Five cases of potential plutonium deposition were experienced during the month. Three involved injuries incurred while working in the process hoods. Two involved inhalation during sealing operations at the process hoods. Preliminary information indicates that there will be no problems in any of these cases.

DECLASSIFIED

DECLASSIFIED

RL-SEP-52

5. Analytical Experience

Number of Samples Received	3,624
Number of Determinations	23,467

The heavy analytical load resulted from high recovery activity and the investigation of plutonium and americium recovery processing problems.

The second mass spectrograph was received on October 22. Installation is complete and final acceptance testing is in progress at month-end

WJ Gartin
Manager
Weapons Manufacturing

WJ Gartin:csj

DECLASSIFIED

RL-SEP-52

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER 1964

II. ACHIEVEMENTS (Continued)

E. FINANCIAL OPERATION

1. Production Cost Accounting

The AEC has informally advised that complete Financial Plan authority and responsibility for O2 and O3 Program R&D funds will remain with HAPC following signing of BMI contract. The present arrangement of Hanford Laboratories doing work on sponsored funds will continue with BMI.

Due to inability of the Commission to shift funds from one program to another in FY 1965, the present overhead distribution system, including the substitution of Battelle for Hanford Laboratories effective January 3, 1965, will be continued through the fiscal year. The new overhead distribution system on a full cost basis will be placed into effect July 1, 1965, the beginning of FY 1966.

CPD has been informally advised that an additional \$790,000 of funds will be available for O2 Production from surplus funds currently being held by RLOO-AEC and other HAPC components. The Commission has specifically earmarked \$150,000 of these funds for Recuplex Layaway and \$50,000 for Vitro As-Built drawing work.

Special requests processed for billing during the month included $2\frac{1}{2}$ kilograms of plutonium shipped to NUMEC and 1.2 kilograms to Monsanto Chemical; the providing and testing of 220 kilograms of plutonium metal for the SEFOR program and 130 test pieces of plutonium for Lawrence Radiation Laboratory; and the burial of 165 drums of contaminated material for the University of California.

2. General Accounting

As of September 30, 1964, nineteen active projects had incurred costs of \$3,277,069 against authorized funds of \$6,026,424. Outstanding commitments totaled \$697,447.

One appropriation request for a CO₂ Fire Extinguishing System - Hood HA-39 in the amount of \$2,600 was approved. Seven other appropriation

RL-SEP-52

requests totaling \$42,050 were received but held pending allocation of equipment funds to sections. It is expected that the information necessary to prepare the allocation will be finalized early in November.

RJ Connell
Manager - Finance

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER 1964

II. ACHIEVEMENTS (continued)

F. FACILITIES ENGINEERING OPERATION

1. Purex

Purex Processing Flexibility

Revision No. 1 of the Part 1 design criteria was approved by the Atomic Energy Commission and issued. This revision permits use of TK-11 for storage of $\text{NH}_4\text{F-NH}_4\text{NO}_3$ solution and eliminates a proposed new tank. Fifty-three Part 1 drawings were reviewed, and the Part 2 design criteria document was issued for distribution. Fabrication of dissolvers was started on October 26.

"N" Cell Modifications

Drawings were completed and approved for a resin "puller" system to replace the hydraulic pumping system. The approved unit uses a bellows and check valves which cycle resin through the column more evenly. Equipment for the "N" Cell fire detection system has been received and is being prepared for testing in a cell mock-up. Shop fabrication of hood panels is in progress.

Jumpers for Thoria Program

Seventeen of the 26 special jumpers required for the Purex Thoria Program have been completed. The remaining nine jumpers are scheduled for completion in FEO Shops by November 20.

Coil Failures, Standard Tanks

A study has concluded that a system incorporating a subheader, a monitor, and valve station could be built which would be a safeguard against discharge of contamination to swamp. Contamination would instead go to 216-A-27 Crib. Design of this system will be performed by the A-E.

pH Sampler

A pH Sampling Device was designed, and the construction was almost completed. The unit is planned for more portable use in the Purex Analytical Laboratory for fission product solutions. If successful, this device has numerous applications in other laboratories.

Process Equipment Fabrication

Fabrication or modifications were completed on a large spare pulser

DECLASSIFIED

RL-SEP-52

cylinder, one complete pulse generator assembly, and 34 jumpers. Fabrication of the dissolver tower has progressed as far as possible without the finned tubes which are now promised by the vendor during January 1965.

2. Redox

IAS Stream In-line pH Probe

A new, IAS Stream pH Probe Jumper, was fabricated and installed during the last month. The new jumper differs from the old in that new high temperature electrodes were utilized. From all appearances the system is working satisfactorily, but a more precise determination must await "buffering in" of the system at the next shutdown of the stream.

Up-dating of Drawings

New drawings were made of filter vessels and mock-up details to simplify procurement and to show current requirements for filter vessels. Five cell arrangement drawings were revised for as-built information. Drawings were prepared for the laboratory for a squeeze bottle sampler and bottle holder.

Process Design

Four jumpers were designed for process routing in "D" and "F" Cells. A process design was completed for installation of a remotely-operated DOV to replace the steam trap on the Redox D-14 Concentrator.

3. Weapons

"A" Button Line

Primary emphasis during the month was on renovation of Hood H-9A (Calcination and Fluorination). Nine drawings were revised and three new drawings were prepared to cover extension of the central vacuum cleaning system from RMC Line to H-9A and HC-9B, increased glove box ventilation, and general calciner and fluorinator equipment revisions.

Pressure Recorder - Hydraulic Press

Operation of the HA-29-BP Hydraulic Press was improved by addition of an amplifier and control box. Final calibration is being made.

"C" Button Line

Design criteria for a new glove box to contain the slag and crucible crusher have been submitted for cost estimates. This proposed crusher is a jaw-type to replace the hammermill.

230-Z Building

Engineering was completed for four new installations in the 230-Z Building Plutonium Reclamation Facility. These changes will include improved feeding of chemicals into process vessels, an improved control valve on the discharge line from Tank 21 (Filtrate Concentrator), a steam purge to nitrogen lines to dissolvers (TKO-4 and TKO-6), and lights in the Chemical Preparation Room to indicate when transfer pumps are running.

Shippingport Fuels Processing

Preliminary engineering work has been started to make some minor necessary modifications to the PTFP facilities in Room 179-B for processing part of the material to oxide. There also will be some modifications necessary to the production line to fluorinate and reduce the balance to metal.

Project CAC-987 - Metal Stabilization Facility-234-5 Building

Project work was suspended until December 31, in compliance with instructions from RISO-AEC.

4. GeneralFPCE Plant Proposal Evaluation Study

The Proposal Evaluation Study for the Fission Product Conversion Encapsulation Plant was completed and transmitted to the Commission on October 15.

New Pump Design

A new drawing was issued for a single-stage centrifugal pump to replace current deepwell turbine units.

Waste Management Program

Additional design material was provided to supplement design criteria for the Cell 15 process dry air system. These data have reference to location of instruments and controls, i.e. in-cell vs cold-side; increased air flow and air bleeding system to eliminate an air cooler ahead of the filter; and a retractable-removable electrical plug to service the in-cell manipulator.

200 East Area Water Conservation

A study has been initiated to determine the optimum consumption of water in the 200-E Area. This study has been deemed necessary because continuation of present consumption trends, plus expansion of facilities planned for 200-E Area will require greater demand for water by the summer of 1966 than can be supplied with the existing equipment.

DECLASSIFIED

Project Cost Data

DECLASSIFIED

Project Cost Information
(as of 11/1/64)

Total Authorized Funds --- (19 active projects)	\$ 6 066 000
Total Cost-to-date	3 470 000
Commitments and Open Work Releases	675 000
Unencumbered Balance	1 921 000
Costs Charged to Above Projects (9/27/64 to 11/1/64)	193 000

Service Continuity

There were no interruptions of steam, water, or electrical services that affected continuity of production operation.

Manager
Facilities Engineering

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

II. ACHIEVEMENTS (Continued)

G. RESEARCH AND ENGINEERING OPERATION

1. Purex Process Engineering

a. Canyon Ventilation Filter

In early October, the differential pressure across the canyon ventilation filter increased to as high as 16 inches of water at a flow of 35,000 SCFM. Since drastic flexing of the filter provided only temporary relief, the compressive force on the filter bed was reduced by partially closing the damper at the inlet of the fans to restrict the total air flow to 74,000 SCFM. Since that time, the filter differential pressure has remained reasonably steady at 4.8 to 5.4 inches of water.

A temporary and partial bypass of the main prefilter has been installed to assure a negative canyon static pressure should the need arise before construction of the new ventilation filter is completed.

b. Waste Concentration

The over-all heat transfer coefficients for the two titanium tube bundles in the E-F6 high level waste concentrator have varied from 100 to 300 BTU/(hr)(ft²)(°F). The wide variation in heat transfer coefficients is apparently associated with changes in the specific gravity of the bottoms solution and could be related to changes in the solids content of the high level waste.

2. Redox Process Engineering

a. Neptunium Accumulation Flowsheets

With the modified acid deficient precycle flowsheet, the feed solution (dissolved fuel from the reactors) is processed through the HA Column on an acid deficient flowsheet. The uranium and plutonium products are extracted in the HA Column and the neptunium product remains in the aqueous raffinate which is routed to the HABS Concentrator (D-14). Most of the concentrated HABS solution is recycled to the HA Column to provide salt; a portion of the solution is routed to HS Feed Tank (F-8) and is processed through the HS Column on an acid flowsheet to recover neptunium. The neptunium-free solution is then discarded to waste. Since the flowsheet for the HS Column provides a decontamination factor of about 15 whereas the acid deficient flowsheet for the HA Column

DECLASSIFIED

provides a decontamination factor of about 200, it is desirable to backcycle the HSP product solution to avoid recontaminating the uranium and plutonium. Originally this backcycle was accomplished by routing the HSP stream into the 10 organic wash column and returning the aqueous effluent to the HABS Concentrator. The 10 Column did not have adequate stripping capacity and it became necessary to route the HSP stream to the HC Column with the uranium-plutonium bearing HAP.

During the report period, the HSP stream was re-routed to the third tray of the stripping tower of the HABS Concentrator on a test basis. Stripping the HSP organic stream in the HABS tower proved to be unsatisfactory because the acid concentration in HSP stream contributed to rapid degradation of the organic, and these decomposition products reduced the sodium dichromate oxidant in the HABS solution. The loss of oxidant and acid control resulted in excessive neptunium losses upon processing this material through the HS Column. The HSP stream was returned to the HC Column pending further study.

b. Neptunium Campaign

A neptunium campaign was completed during the period using an acid flowsheet for each of the four successive extraction cycles. Solvent extraction losses were between one and three per cent per cycle and decontamination factors ranged from an arithmetic 5 to 20 per cycle. The final product solution from this campaign met specifications.

3. Plutonium Process Engineering

a. Recovery

Pluggage problems have continued to plague the prototype slag and crucible thermo-syphon dissolver (tank 06). A total of 142 cans of slag and crucible were processed during October. The bottom elbow on the downcomer leg was completely plugged on one occasion and was removed to the hot maintenance hood. The elbow was replaced with a "T" to facilitate solids removal. The "T" plugged once also.

Another prototype slag and crucible thermo-syphon dissolver (Tank 04) is currently being cold tested in the cold semi-works in attempts to solve the pluggage problem. While there are some design differences, the two dissolvers are of the same basic design. Six runs have been completed in the 04 dissolver, with a total of 297 cans being charged without the dissolver becoming plugged. In these runs, it was determined that the 10M HNO_3 dissolving acid was the best acid concentration to use, although 8M HNO_3 was nearly as good. Approximately 15 total liters of solids were collected in the runs, with about 50 per cent being in the dissolver and 50 per cent in the overflow solution. These solids were 95 per cent CaF_2 . On the basis of Plutonium Chemistry Laboratory data, various concentrations of aluminum nitrate nonahydrate (ANN) and fluoride ion are currently being tested for providing complete (or essentially complete) dissolution of slag and crucible materials.

The hydraulic problem encountered in the flow of Reclamation Facility aqueous waste (CAW) to the Waste Recovery solvent extraction column (CW) has been solved by the installation of a CA Column overflow tank. Initially, the pulsing effluent would entrap air in the transfer line, thereby reducing the available hydrostatic head and limiting the flow rate to about 1/3 of the flow generated by the Reclamation Facility. The overflow tank is instrumented to maintain a steady flow and avoid trapping the air.

Until this month, the Reclamation Facility's waste loss has been about 0.5 per cent of the feed. The Waste Recovery Facility during August and September reduced this loss to 0.2 per cent in part time operation. During most of October, the Reclamation Facility plutonium waste loss was consistently low (generally less than 0.2 per cent), and the Waste Recovery Facility provided little additional recovery. Since start-up, approximately 700 grams of plutonium have been recovered in the Waste Recovery Facility.

The second removal of americium from the Phase I portion of the Americium Recovery Facility (americium isolation, partial purification, and concentration) was made in October. Approximately 15.1 grams were removed in 18 liters of solution. This amount was accumulated from less than half of the available feed material since September 25, 1964.

4. Separations Chemistry Laboratory

a. Hexone Decomposition Products

Decomposition products in hexone such as 1,1 dinitroisobutane and methylisopropyldiketone are now being quantitatively determined on the spectrophotometer. These compounds, as well as organic acids, are routinely removed by a caustic scrub; however, the improved recovery of hexone from the process has increased the need for better measurement and control.

b. Calcium and Strontium Analysis

A method has been adopted for the analysis of calcium and strontium in aluminum nitrate solutions. The method consists of complexing the Ca and Sr with EDTA. The aluminum is then precipitated as the hydroxide. The clear supernate is then analyzed by routine flame photometric methods.

c. Investigation of Ratio Method of Measuring Plutonium

In determining the ratio of plutonium to uranium in dissolver solution, the plutonium is normally determined by alpha counting and the uranium by controlled potential coulometer. During the past twelve months, uranium was also determined by an isotopic dilution technique (with U²³³) on a test basis. A recent review of the data revealed no statistically significant difference in the ratio as determined by the two methods. The overall precision of the 12 months' average was plus or minus 0.8 per cent at the 95 per cent confidence level. The major source of error in the ratio method was found to be the alpha count for plutonium, so a more accurate method is being developed.

5. Plutonium Chemistry Laboratory

a. Dissolver Solids Dissolution

Residues have accumulated in the slag and crucible dissolver and have interfered with dissolver operations. Samples of the solids were obtained on three separate occasions when the dissolver plugged. Two of these samples have been examined for chemical constitution and for solubility in various solvents. While the solids appear to be similar, complete testing has been done on only one sample.

The material as received was washed in hot 6M HNO_3 , rinsed with water, and dried. Emission spectrographic examination shows it to be about 90 - 95 per cent CaF_2 with aluminum as the other major constituent. Extensive dissolution tests are under way. Aluminum nitrate solutions are effective in promoting dissolution.

b. Americium Process

The plant has experienced lower extraction distribution coefficients than was expected from earlier laboratory work. Actual samples of plant aqueous and organic spiked with americium confirm this observation. Investigation is proceeding.

c. CGC-912-W2 Column Studies

The current process utilizing carbonate solution to strip plutonium from the W2 ion exchange column (plutonium extracted from waste streams) is effective but too time consuming for efficient plant use. An alternative stripping procedure using hydrofluoric acid has been developed. Complete data will be reported next month.

R. E. Tomlinson

Manager
Research and Engineering

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

III. PERSONNEL ACTIVITIES

A. FORCE SUMMARY

<u>Operation</u>	<u>Monthly Salaried</u>		<u>Weekly Salaried</u>		<u>Total</u>	
	<u>9-27-64</u>	<u>11-1-64</u>	<u>9-27-64</u>	<u>11-1-64</u>	<u>9-27-64</u>	<u>11-1-64</u>
General Manager's Group	9	9	1	1	10	10
Financial	16	17	28	27	44	44
Employee Relations	4	4	1	2	5	6
Research & Engineering	68	65	28	27	93	92
Facilities Engineering	97	97	207	209	304	306
Production	5	5	3	3	8	8
Redox	62	62	223	223	285	285
Purex	70	69	263	264	333	333
Weapons Manufacturing	<u>60</u>	<u>60</u>	<u>263</u>	<u>266</u>	<u>323</u>	<u>326</u>
Total	<u>388</u>	<u>388</u>	<u>1017</u>	<u>1022</u>	<u>1405</u>	<u>1410</u>

B. PERSONNEL CHANGES

R. E. Tomlinson transferred to the position Manager, Research and Engineering, effective October 1, 1964.

DECLASSIFIED

[REDACTED]
DECLASSIFIED

C. TRIPS

<u>Visitor</u>	<u>To</u>	<u>Nature of Discussion</u>
<u>To Other GE Components</u>		
H. M. Jones	Advanced Technology Lab. Schenectady, New York	Attend symposium on Fluid Computation and Control. (10/5/64)
G. H. Sahler	New York, N.Y.	Employee Relations Manage- ment. (10/6,7/64)
<u>To AEC and Other AEC Contractors</u>		
L. M. Knights	Lawrence Radiation Lab.	Quality Control. (10/6,7/64)
G. A. Nicholson P. W. Smith	Oak Ridge National Lab. Union Carbide Nuclear Co. Oak Ridge, Tennessee	Thorium processing, Purex plant Improvement Programs, and Fission Product and Waste Management. (10/5-7/64)
G. A. Nicholson P. W. Smith H. M. Jones A. J. Waligura	E. I. du Pont Savannah River Plant Aiken, South Carolina	Thorium processing, Purex plant Improvement Programs, Waste Management, and In- strument Control Systems. (10/7-9/64)
R. E. Isaacson A. J. Waligura	Oak Ridge National Lab. Union Carbide Nuclear Co. Oak Ridge, Tennessee	Annual Information Meeting on Power Reactor Fuel Pro- cessing. (10/7-9/64)
I. N. Taylor A. E. Smith	Dow Chemical Co. Rocky Flats Plant Denver, Colorado	Attend JOWOG-22 Plutonium Meeting (10/6-8/64)
R. J. Sloat W. J. Gartin	Dow Chemical Co. Rocky Flats Plant Denver, Colorado	Attend AEC meeting on americium processing. (10/6-8/64)
W. G. Smith	US AEC Germantown, Md.	Production case studies (10/6-8/64)
D. J. Rochon	Argonne National Lab. Lemont, Ill.	Vacuum fusion analysis. (10/26-27/64)
W. H. Roos	Argonne National Lab. Lemont, Ill.	Fire prevention. (10/30/64)

C. TRIPS (Continued)

<u>Visitor</u>	<u>To</u>	<u>Nature of Discussion</u>
<u>To General Industry</u>		
V. R. Weil	Fostoria Corporation Philadelphia, Penna.	Pump maintenance. (10/26-27/64)
<u>To Conventions and General Meetings</u>		
C. J. Berglund	Longview, Washington	AIChE regional meeting. (10/9/64)
A. J. Waligura	Gatlinburg, Tennessee	Analytical Chemical Conference. (10/9/64)
H. M. Jones	New York, N.Y.	ISA Annual Instrument Conference and Exhibit. (10/12-13/64)
W. H. Roos	Chicago, Ill.	National Safety Congress. (10/26-29/64)

D. VISITORS

	<u>From</u>	<u>Nature of Discussion</u>
<u>From Other GE Components</u>		
Charles B. Reed	Waterford, N.Y.	Purex tour (10/12/64)
<u>From AEC and Other AEC Contractors</u>		
P. A. Scott W. A. Brobst	AEC, Chicago, Ill	Disposal of Hallam moderator elements. (10/5/64)
Twenty-five representatives	Dow Chemical, Denver, Colo. LASL, Los Alamos, N.M. Bendix Corp., Kansas City, Mo. Sandia, Livermore, Calif Sandia, Albuquerque, N.M. ACFI, Albuquerque, N.M. LRL, Livermore, Calif. AEC, Albuquerque, N.M. Union Carbide Nuclear Corp, Oak Ridge, Tenn. Mason & Hanger, Burlington, Iowa and Amarillo, Texas	IMOC Numerical Systems Sub-group. (10/13-15/64)
Dr. Edwin M. McMillan Dr. Edward J. Lofgren Robert H. West	Lawrence Radiation Lab. University of California San Francisco, Calif.	Plant tour. (10/19/64)

DECLASSIFIED

DECLASSIFIED

RL-SEP-52

D. VISITORS (Continued)

<u>Visitor</u>	<u>From</u>	<u>Nature of Discussion</u>
<u>From AEC and Other AEC Contractors</u>		
R. Epple	US AEC Germantown, Md.	Purex process (10/21/64)
W. J. Lindsey	US AEC Washington, D.C.	U-235 separations and product specifications. (9/23/64)
<u>From General Industry</u>		
E. W. Legas	Chicago Pneumatic Tool Co. Chicago, Ill	Fission Product Shipping Containers. (10/8/64)
D. E. Daum L. E. Fields	Joy Manufacturing Co. Seattle, Wash.	Start-up of new Soy Com- pressor. (10/13-14/64)
F. M. O'Connor R. L. Creighton R. J. Schoofs	Union Carbide Corp Linde West Coast Division San Francisco, Calif.	Zeolite Ion Exchange Media. (10/13/64)
H. F. Morgan	Fostoria Corp. Warrington, Penna.	Chem pump Failure problem. (10/21/64)
H. R. Kroeger	Tower Equipment Co. Mercer Island, Wash.	Same as above.
Floyd Mickelson	Diversey Corporation Chicago, Ill	Decontamination chemicals. (10/26/64)
Ed Willey	Diversey Corporation Southgate, Calif.	Same as above
Frederick Bierele	Calif. Nuclear, Inc.	Plant Location and Facilities. (10/28/64)
R. D. Martin	Farine Machinery Co. Seattle, Wash.	Fabrication - Shop Equip- ment. (10/28/64)
<u>From Other Federal and State Agencies</u>		
L. Shure	NASA-Lewis Cleveland, Ohio	Fission Product Availability and Recovery Technology. (10/8-9/64)
Paul Koval	US-GAO Washington, D.C.	Redox plant tour. (10/31/64)

DECLASSIFIED

D. VISITORS (Continued)

<u>Visitor</u>	<u>From</u>	<u>Nature of Discussion</u>
<u>From Other Federal and State Agencies</u>		
Sidney W. Porter	National Naval Medical Center Bethesda, Md.	Information visit. (10/21/64)
<u>From Foreign Governments and Agencies</u>		
T. Ishihara	Tokai Research Establishment Div. of Nuclear Engineering Tokyo, Japan	Fission Products and Waste Management Programs. (10/5/64)
A. Kay	AEA United Kingdom Atomic Weapons Research Es- tablishment Aldermaston, England	JOWOG-22. (10/22/64)

DECLASSIFIED

CHEMICAL PROCESSING DEPARTMENT

MONTHLY REPORT

OCTOBER, 1964

IV. SAFETY AND SECURITY

<u>Operation</u>	<u>General</u>	<u>Purex</u>	<u>WMO</u>	<u>FEQ</u>	<u>Redox</u>	<u>R&E</u>	<u>Finance</u>	<u>Prod.</u>	<u>Empl. Rel.</u>	<u>Total</u>	<u>YTD</u>
Dis. Injuries									0	0	0
Ser. Accidents									0	0	4
Med. Treat. Inj.		5	11	14	3	1			34	402	
Rad Occurrences		4	10		1				15	108	
Contam. Wds.			3		2				5	20	
New Deposition Cases									0	15	
Fires			*1						1	11	
Security Violations				1					1	1	23

*Fire 64-11, October 26. Combustible feed in incinerator chopper ignited.

DECLASSIFIED

RL-SEP-52

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

V. REPORTS

A. PREPARED AND ISSUED

- HW-68159 REV 1, Secret, "Plutonium Product Specifications Analyses", dated August 18, 1964, by L. W. Winkle and O. F. Beaulieu.
- HW-69959 R1, Unclassified, "Process and Detail Design Criteria Heat Transfer Coil Installation-CPD", dated October 2, 1964, by J. B. Fecht.
- HW-77300 RD, Secret AWD, "Deviating Material Request", dated October 9, 1964, by A. E. Smith.
- HW-80407 PT2, Unclassified, "Design Criteria - CGC-124 - Increased Processing Flexibility - Purex, Part II", dated June 24, 1964, by W. D. Ehrlich, et al.
- HW-82294 L10, Secret, "Button Purity Data - Letter No. 10", dated October 26, 1964, by R. J. Sloat.
- HW-83913, Unclassified, "Design Criteria - CGC-124 - Increased Processing Flexibility - Purex - Part I Revisional", dated August 31, 1964, by R. D. Ehrlich.
- HW-83940, Secret, "Three Kilogram Polonium Production Study", dated September 4, 1964, by L. E. Kusler, H.C. Rathvon, J. M. Bird.
- HW-84085, Unclassified, "Engineering Study - Increased Processing Flexibility - Purex - Part II", dated June 24, 1964, by E. D. Ehrlich.
- HW-84317, Secret, "Separations Capability", dated October 1, 1964, by M. K. Harmon.
- HW-84318, Secret, "Anticipated Service Life of Redox Dissolvers", dated October 1, 1964, by R. E. Isaacson.
- HW-84340, Unclassified, "Critical Mass Control Specification - Removal of Plutonium from W-2 Column", dated October 2, 1964, by R. J. Sloat.
- HW-84341, Unclassified, "Critical Mass Control Specification - Euratom Plutonium Oxide", dated October 2, 1964, by R. J. Sloat.
- HW-84344 RD, Secret AWD, "JOWOG-22 Notes", dated October 2, 1964, by A. E. Smith.

DECLASSIFIED

~~SECRET~~ **DECLASSIFIED**

RL-SEP-5a

A. PREPARED AND ISSUED (Continued)

HW-84353, Unclassified, "Ion Exchange Purification of Americium in the 221-S Building, 1-F Cubicle", dated October 5, 1964, by J. S. Buckingham.

HW-84372 RD, Secret AWD, "Weapons Process Engineering Technology Report - September 1964", dated October 2, 1964, prepared by Weapons Process Engineering Engineers.

HW-84400, Unclassified, "Critical Mass Control Specification - PR and Emergency PR (SN) Cans, Z Plant", dated October 7, 1964, by R. J. Sloat.

HW-84410, Secret AWD, "Polishing of Type 74-C Parts", dated October 8, 1964, by A. E. Smith.

HW-84416, Unclassified, "A Thermobalance for Studying the Hydrofluorination of Plutonium Dioxide with Anhydrous Hydrogen Fluoride", dated October 8, 1964, by E. G. Shdo.

HW-84346 RD, Secret, "Purex, Redox, "B" Production Schedule - October, 1964", dated October 5, 1964, by D. McDonald.

HW-84347 RD, Secret, "234-5 Production Schedule - October 1964", dated October 5, 1964, by D. McDonald.

HW-84580, Secret AWD, "Cutting Speed and Feed Rate Calculations for Weapons Processes", dated August 11, 1964, by J. M. Pinkerton.

RL-SEP-2, Confidential, "Telegram: Change Request", dated October 9, 1964, by A. E. Smith.

RL-SEP-4, Secret, "Product Losses to Redox H-10 Coating Waste", dated October 12, 1964, by R. E. Isaacson.

RL-SEP-6 RD, Secret AWD, "Foundry Process Averages - May 1962-September 30, 1964", dated September 30, 1964, by M. G. Jacobs.

RL-SEP-7 RD, Secret AWD, "Z Plant Data - 234-5 Building Control Laboratory", dated August 1, 1964, by M. G. Jacobs.

RL-SEP-8 RD, Secret AWD, "Deviating Material Requests", dated October 13, 1964, by A. E. Smith.

RL-SEP-13, Secret AWD, "C Line Quarterly Summary Report Third Quarter Calendar Year 1964", dated October 26, 1964, by A. E. Smith.

RL-SEP-14, Secret AWD, "A Line Quarterly Summary Report Third Quarter Calendar year 1964", dated October 26, 1964, by A. E. Smith.

DECLASSIFIED

~~SECRET~~
L-2

DECLASSIFIED

A. PREPARED AND ISSUED (Continued)

- RL-SEP-22, Secret, "Plutonium, Neptunium and Americium - Waste Tank Inventories", dated October 19, 1964, by J. H. Warren.
- RL-SEP-24, Secret AWD, "A Line Production Characteristics September 1964", dated October 20, 1964, by A. E. Smith.
- RL-SEP-26, Secret AWD, "Letter, L. M. Knights - Re: Stability Testing of FPT 64-25 Parts", dated October 21, 1964, by A. E. Smith.
- RL-SEP-27, Secret, "Pouring Rate Tests in Simulated RMA Line Casting Conditions", dated October 26, 1964, by A. E. Barber.
- RL-SEP-28, OWO, "Hazards Evaluation - Temporary Ventilation Filter Purex - Contingency Maintenance Request", dated October 21, 1964, by W. C. Schmidt (for the Hazards Evaluation Team).
- RL-SEP-33, Secret AWD, "Interim Report on FPT 64-12 and 64-25 Chill Casting and Alternate Feed Sources for 74-C Components", dated October 12, 1964, by S. T. Field.
- RL-SEP-35, Secret, "Analyses for Brandy Batches No. 20, 21 and 22", dated October 26, 1964, by M. K. Harmon.
- RL-SEP-37, Confidential, "Fabrication Process Test Evaluation FPT 64-16 - MC-1807 and 74-C Edge Protection", dated October 27, 1964, by J. M. Pinkerton.

B. PREPARED FOR SIGNATURE AND ISSUANCE

- RL-GEN-1, Secret, "Production - September, 1964", dated October 12, 1964, by W. E. Johnson.
- RL-GEN-2, Secret, "HAPO Production Forecast, October 1, 1964 Through June 30, 1966", dated October 28, 1964, by W. E. Johnson.

CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

OCTOBER, 1964

DECLASSIFIED

VI. PATENT SUMMARY

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report, except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>INVENTOR</u>	<u>TITLE</u>
E. F. Stell, Facilities Engineering Operation	Powder Sampler Unit.
R. L. Hibbard, Redox Operation	Sludge Sampler (Dated October 7, 1964)
W. L. Godfrey, Research & Engineering Operation	A Variable Volume Feed Tank.
J. S. Buckingham, " "	The Use of Hydroxy Acetic Acid to Complex Iron in Purex Waste Solutions during the Sulfate Precipitation of Strontium.

J. S. Warner
General Manager
Chemical Processing Department

END

**DATE
FILMED**

5 / 20 / 93