ORNL/ER--130

DE92 019495

ORNL Decontamination and Decommissioning Program

**Surveillance and Maintenance Plan for the ORNL Decontamination
and Decommissioning Program FY 1993-2002**

**M. K. Ford
L. Holder, Jr.**

Date Issued—July 1992

**Prepared by
Waste Management and Remedial Action Division
Oak Ridge National Laboratory**

**Prepared for
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
under budget and reporting codes EW 20 and EX 20**

**OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37831-6285
managed by
MARTIN MARIETTA ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF
under contract DE-AC05-84OR21400**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Author Affiliations

M. K. Ford and L. Holder, Jr., are members of the Waste Management and Remedial Action Division, Oak Ridge National Laboratory, Martin Marietta Energy Systems, Inc.

CONTENTS

ABBREVIATIONS.....	v
FIGURES.....	vii
TABLES.....	ix
EXECUTIVE SUMMARY.....	xi
1. INTRODUCTION.....	1
1.1 The ORNL D&D Program.....	1
1.2 S&M Program Objectives.....	7
1.3 Scope of the S&M Plan.....	7
2. PROGRAM DESCRIPTION.....	8
2.1 Structure and Responsibilities.....	8
2.2 S&M Requirements.....	9
2.2.1 Surveillance Requirements.....	9
2.2.1.1 Facility Surveillance.....	9
2.2.1.2 Radiological Surveillance.....	10
2.2.1.3 Safety Inspection.....	11
2.2.1.4 Security and Protection.....	12
2.2.2 Maintenance Requirements.....	12
2.2.2.1 Routine Maintenance.....	12
2.2.2.2 Major Repairs.....	13
2.2.2.3 Waste Management.....	13
2.2.3 Documentation.....	13
2.3 Quality Assurance.....	14
3. PROJECT SUMMARIES.....	15
4. PROGRAM COSTS AND SCHEDULES.....	17

APPENDIX PROJECT S&M ACTIVITY SUMMARIES.....A-1

ISOTOPE/WASTE FACILITIES

Shielded Transfer Tanks.....	A-3
Old Hydrofracture Facility.....	A-7
Fission Product Pilot Plant.....	A-13
Waste Evaporator Facility.....	A-17
Fission Product Development Laboratory.....	A-23
Metal Recovery Facility.....	A-31
Decontamination Facility.....	A-37

REACTOR FACILITIES

Molten Salt Reactor Experiment.....	A-43
Oak Ridge Graphite Reactor.....	A-51
Low-Intensity Test Reactor.....	A-57
Homogeneous Reactor Experiment.....	A-63
Oak Ridge Research Reactor.....	A-71

TECHNOLOGY DEVELOPMENT FACILITIES

High-Level Chemical Development Laboratory.....	A-79
Molten Salt Corrosion Loop.....	A-85
Coolant Salt Technology Facility.....	A-89
Storage Tank.....	A-95

ABBREVIATIONS

ACD	Analytical Chemistry Division
BSR	Bulk Shielding Reactor
CSTF	Coolant Salt Technology Facility
CTD	Chemical Technology Division
D&D	Decontamination and Decommissioning
DFDP	Defense Facilities Decommissioning Program
DMC	Documentation Management Center
DOE	Department of Energy
DOE-HQ	Department of Energy Headquarters
DOE-OR	Department of Energy Oak Ridge Field Office
ESD	Environmental Sciences Division
ESHC	Environmental Safety and Health Compliance
ETD	Engineering Technology Division
FPDL	Fission Product Development Laboratory
FPPP	Fission Product Pilot Plant
HEPA	high-efficiency particulate air
HP	Health Physics
HRE	Homogeneous Reactor Experiment
I&C	Instrumentation and Controls Division
LITR	Low-Intensity Test Reactor
LLLW	liquid low-level waste
LP	Laboratory Protection Division
mh/y	man hours per year
MRF	Metal Recovery Facility
MSCL	Molten Salt Corrosion Loop
MSRE	Molten Salt Reactor Experiment
NESHAP	National Emission Standards for Hazardous Air Pollutants
OGR	ORNL Graphite Reactor
ORR	Oak Ridge Research Reactor
OHF	Old Hydrofracture Facility
ORNL	Oak Ridge National Laboratory
P&E	Plant and Equipment Division
PCB	polychlorinated biphenyl
QA	quality assurance
QD	Quality Department
RA	Remedial Action
RP	Radiation Protection
S&M	Surveillance and Maintenance
SCFP	Surplus Contaminated Facilities Program
SF	surplus facilities
SFMP	Surplus Facilities Management Program
STT	Shielded Transfer Tanks
SWSA	Solid Waste Storage Area
TRU	transuranic
WMRAD	Waste Management and Remedial Action Division
WOCC	Waste Operations Control Center

FIGURES

1	ORNL organizational structure for the D&D Program.....	2
2	Location map for ORNL surplus facilities in the Bethel Valley area..	4
3	Location map for ORNL surplus facilities in the Melton Valley area..	5
4	Location map for Y-12 Plant areas managed by the ORNL D&D Program...	6

TABLES

1	D&D Program facilities.....	3
2.	S&M Program fiscal year projected costs.....	18

EXECUTIVE SUMMARY

The Decontamination and Decommissioning (D&D) Surveillance and Maintenance (S&M) Program at the Oak Ridge National Laboratory is a part of the Department of Energy's national D&D Program. The program is designed to provide for the decommissioning of surplus facilities which have become radioactively contaminated through past operation and to provide S&M support for facilities awaiting decommissioning.

In order to maintain a current and responsive S&M program, the S&M plan is periodically reviewed and updated to reflect the changes in priorities that result from degrading facility conditions or increasing regulatory pressure and to reflect significant increases in costs for S&M. This report provides an update to the previous S&M plan,¹ which was issued in January 1989. Considerable change has taken place since that time concerning priorities for decommissioning. Changes include degrading facility conditions and regulatory pressure, and transfer of facilities into the D&D Program. Other pertinent factors which are impacting S&M activities are increased awareness and emphasis on safety-related and environmental and health protection measures. These latter factors are influencing the level of oversight and documentation required to implement special maintenance projects and to ensure that protective measures in place at surplus facilities are adequate to meet current day requirements.

This report documents these impacts on the S&M program for the period of FY 1993 through FY 2002. In addition, revised decommissioning priorities are also reflected in the curtailment of S&M support as these facilities complete D&D planning and actual operations are initiated.

¹T. W. Burwinkle, M. K. Ford, and D. F. Hall, *Maintenance and Surveillance Plan for the ORNL Surplus Facilities Management Program and Defense Facilities Decommissioning Program FY 1990-1997*, ORNL/RAP-51 (January 1989).

1. INTRODUCTION

The Decontamination and Decommissioning (D&D) Program at the Oak Ridge National Laboratory (ORNL) is part of the Department of Energy (DOE) Environmental Restoration D&D program. The purpose and objectives of this program include: (1) surveillance and maintenance (S&M) of facilities awaiting decommissioning; (2) planning for the orderly decommissioning of these facilities; and (3) implementation of a program to accomplish facility disposition in a safe, cost-effective, and timely manner. Participating D&D contractors are required to prepare formal plans that document the S&M programs established for each site. This report has been prepared to provide this documentation for those facilities included in the ORNL D&D Program.

1.1 THE ORNL D&D PROGRAM

The Surplus Facilities Management Program (SFMP) was established at ORNL in 1976 to provide collective management of all of the surplus sites under ORNL control on the Oak Ridge Reservation. The program originally contained both civilian- and defense-related facilities and was administered by the SFMP Office in Richland, Washington, through the DOE Oak Ridge Field Office, (DOE-OR). In 1986, the administration of the civilian program was assumed by DOE-HQ and retained the SFMP identification. In 1989, the SFMP and Defense Facilities Decommissioning Program (DFDP) identifications were merged into the current D&D Program. This program continues to be coordinated through DOE-OR and is managed by the ORNL Remedial Action (RA) Section of the Waste Management and Remedial Action Division (WMRAD) (see Fig. 1).

Some 34 facilities are currently managed by the ORNL D&D Program and are grouped into 16 D&D projects. A listing of these projects is given in Table 1. The D&D Program oversees a variety of facilities, from isotope facilities to large experimental reactors, located in the main ORNL complex (Bethel Valley), the nearby Melton Valley area, and at the Oak Ridge Y-12 Plant as shown in Figs. 2, 3, and 4. Due to the operations conducted in the past at each site, the associated buildings, process equipment, piping and surrounding environment have become contaminated with radioactivity, principally in the form of long-lived fission products (^{90}Sr , ^{137}Cs), activation products (^{60}Co), or actinides (^{244}Cm , ^{238}Pu). The extent of this residual contamination is dependent upon the operations history and shutdown procedures utilized at each facility.

The majority of the ORNL facilities managed by the D&D Program have been inactive for 15 to 25 years. Because of this time lapse and the abandoned status of the sites, structural deterioration has occurred to varying degrees. This degradation has taken the form of metal corrosion, leaking roofs, accumulation of debris, etc., resulting in a general loss of facility operability. During this time; however, no significant loss of containment or release of radioactivity has occurred.

Fig. 1 ORNL organizational structure for the D&D Program.

Table 1. D&D Program facilities

Administrative Grouping	Project	Location
<i>Isotope/Waste Facilities</i>	Shielded Transfer Tanks Old Hydrofracture Facility Fission Product Pilot Plant Waste Evaporator Facility Fission Product Development Lab. Metal Recovery Facility Decontamination Facility	SWSA 4 Annex Site 7852 Building 3515 Building 3506 Building 3513 Building 3505 Building 9419-1
<i>Reactor Facilities</i>	Molten Salt Reactor Experiment Oak Ridge Graphite Reactor Low-Intensity Test Reactor Homogeneous Reactor Exp. Oak Ridge Research Reactor	Building 7503 Building 3001 Building 3005 Building 7500 Building 3042
<i>Technology/Development Facilities</i>	High-Level Chem. Dev. Lab. Molten Salt Corrosion Loop Coolant Salt Tech. Fac. Storage Tank	Building 4507 Building 9201-3 Building 9201-3 Building 9201-3

ORNL-BETHEL VALLEY

Fig. 3 Location map for ORNL surplus facilities in the Melton Valley area.

ORNL-DWG 92-10236

Molten Salt Corrosion Loop
Coolant Salt Technology Facility
Storage Tank

Decontamination
Facility

Fig. 4 Location map for Y-12 Plant areas managed by the ORNL D&D Program.

1.2 S&M PROGRAM OBJECTIVES

The objectives of the ORNL D&D S&M program are as follows:

1. to ensure adequate containment of the residual radioactive materials remaining in the surplus facilities,
2. to provide safety and security controls to minimize the potential hazards to on-site personnel and the general public, and
3. to manage these facilities in the most cost-effective manner.

These objectives are met through the unified effort of the D&D Program, facility operating personnel, ORNL environmental health and safety staff, the Laboratory security forces, and Plant and Equipment Division (P&E) and Instrumentation and Controls Division (I&C) program maintenance crews. Routine S&M is provided to ensure that all facilities are maintained in accordance with ORNL procedures and applicable national standards.

1.3 SCOPE OF THE S&M PLAN

This S&M plan has been developed to address the S&M requirements for all ORNL D&D Program facilities up to the time of initiation of decommissioning activities. This plan provides (1) an outline of the program responsibilities, interfaces, S&M guidelines and documentation requirements of the overall S&M program (Sect. 2 - "Program Description"); (2) a summary of the operational history, physical and radiological condition, occupancy, security provisions, current S&M activities and their associated costs, and estimated future major repairs and resource needs, for each facility (Sect. 3 - "Project Summaries"); and (3) an integration of the individual facility S&M requirements into an overall program budget and schedule (Sect. 4 - "Program Costs and Schedule"). This long-range planning document was designed to provide estimates of the projected resource needs for the S&M programs over a 10-year period. Such long-range estimates are useful for program planning purposes, although the confidence in the data beyond 3 years decreases.

The S&M plan will be reviewed annually and updated, as needed, in order to provide DOE with documentation of the current management philosophies and resource allocations. The updated plan forms the basis for the annual current year work plans concerning facility S&M.

2. PROGRAM DESCRIPTION

2.1 STRUCTURE AND RESPONSIBILITIES

As described briefly in Section 1, the ORNL D&D S&M program is administered through the WMRAD by members of the RA Section. Currently, the S&M staff consists of the Section Head, secretary, and technical staff providing management of S&M for all facilities.

The facility managers are charged with the responsibility of providing adequate S&M of their respective facilities to ensure compliance with the objectives of the S&M program. Surveillance needs have been determined based on the operational history of each site, the current facility conditions, and the occupancy of the building or area. Some facilities require continuous monitoring of ventilation streams and process-liquid discharges, while others may need only periodic surveillance of exterior surfaces to assess the adequacy of the containment. Maintenance requirements for the surplus facilities include both routine repairs/equipment replacement (often based on surveillance reports) and major repairs of structurally deteriorating systems. Requests for maintenance manpower and resources are initiated by the appropriate facility manager.

The S&M function is carried out by a multidisciplinary team activity with support from personnel in other WMRAD sections and a number of other ORNL divisions. Staff from the WM Section within the WMRAD play a key role in providing round-the-clock surveillance support through the Waste Operations Control Center (WOCC). These personnel provide operational support through upkeep of surplus areas, and also provide continuous monitoring of critical facility parameters on the central WOCC computer. Other divisions which support S&M activities include

1. Laboratory Protection,
2. Plant and Equipment,
3. Quality Department,
4. Instrumentation and Controls,
5. Analytical Chemistry,
6. Engineering,
7. Environmental Sciences,
8. Research Reactors,
9. Chemical Technology,
10. Radiation Protection, and
11. Engineering Technology.

This support is provided either at the request of the facility manager or is conducted independently as part of the overall ORNL S&M program. For those activities conducted specifically for the D&D Program, direct funding must be provided through the program office. Those activities provided for as part of normal ORNL operation are funded through overhead and do not require direct program funds. The WMRAD assumes the lead role in all S&M activities for facilities within the WMRAD and support roles for facilities outside the division.

2.2 S&M REQUIREMENTS

Brief outlines of the S&M requirements for D&D projects are presented in the following report sections. These discussions have been formatted to correspond with the S&M activities in terms of (1) surveillance requirements, (2) maintenance requirements, and (3) documentation. Details of the S&M activities conducted at each facility to fulfill these requirements are provided in Section 3.

2.2.1 Surveillance Requirements

Routine surveillance is provided at surplus facilities in order to ensure that each site remains in a radiologically safe condition. Such inspections are used to determine the operability of critical equipment, monitor the radiological conditions, check safety-related items, provide site security controls, and for surveillance of structural integrity. Requirements have been established for these activities in four general areas: (1) facility surveillance, (2) radiological surveillance, (3) safety inspections, and (4) security and protection. A discussion of these requirements follows.

2.2.1.1 Facility surveillance

Periodic inspections of each facility must be conducted. The inspection frequency will be determined by the type of facility involved, the radionuclide containment provided, and the potential for personnel access to the site. As a minimum, facilities will be inspected annually. For those facilities with active containment, process, or monitoring systems, more frequent (daily, weekly, or monthly) inspections are provided.

Facility surveillance is normally carried out by the facility manager or his/her appointee as part of a routine inspection of his/her operating area. Such surveillance includes

1. visual inspections of the building or site for structural or system failures, material degradation, liquid leaks, radiation monitor indications, burning odors, equipment irregularities, etc.;
2. routine checks on containment ventilation systems, in terms of pressure drop readings, observation of building or cell negative pressures, operability of auxiliary containment fans, etc.;
3. observation of liquid levels in sump areas, storage tanks, canals, and storage pools;
4. process equipment operability checks, including air compressors, water pumps, sump pumps, etc.; and
5. other facility-specific needs, such as steam system checks and manipulator inspections.

In addition to these operator surveillance activities, routine inspections of the radiation detection instrumentation, building exterior and roof conditions, overhead cranes, and testing of high-efficiency particulate air (HEPA) filtration systems are provided through the Laboratory-wide surveillance program. ORNL quality assurance (QA) requirements are met through these on-site inspections and routine QA documentation and audits.

2.2.1.2 Radiological surveillance

The requirements for radiological surveillance can be broken down into two categories: (1) radiation/contamination surveys and (2) radioactive waste stream and environmental monitoring. The radiation surveys will be conducted by Radiation Protection (RP) staff regularly on a schedule dictated by the type and levels of contamination, and the facility design or layout. Waste stream and environmental monitoring of individual facilities is provided as part of the ORNL waste management control system. Observation frequencies can range from continuous monitoring of ventilation streams to annual sampling of inaccessible areas of a facility. Environmental monitoring of the ORNL site as a whole is provided through the comprehensive ORNL sampling and monitoring program.

Radiation survey procedures have been established at ORNL to provide adequate characterization and surveillance of radiation/contamination areas at the surplus facilities. These procedures include

1. daily smear and direct reading surveys of occupied surface contamination areas;
2. personnel monitoring during all operations within contamination/radiation areas;
3. weekly surveying (smear and/or direct) of routinely accessed areas adjacent to contamination zones;
4. monthly, semiannual, or annual surveys of areas of radiological concern that are remote from routine personnel access;
5. surveillance of all equipment or materials removed from a surplus facility; and
6. inspection and calibration of health physics instrumentation (hand and foot monitors, continuous air monitors, monitrons) on a routine schedule.

This routine surveillance is provided by RP staff as a part of their regular inspection of active and surplus facilities within each established survey area. Additional survey support is made available as needed upon request of the respective facility manager.

The ORNL WOCC provides continuous surveillance of liquid and gaseous effluents released from all operating and some inactive facilities at the Laboratory. Data from remote instrumentation are transmitted to the WOCC for monitoring and recording of the operating characteristics of the liquid and gaseous radwaste systems. A shift operator is on duty providing round-the-clock surveillance. In the event of an abnormal activity release or instrument malfunction, the shift operator alerts the appropriate supervision and the respective facility manager so that corrective action can be taken.

The WOCC monitors a variety of information, from atmospheric conditions to exit-stack flow rates. However, for the inactive facilities, only a few of which have radwaste discharges, the control center is primarily responsible for surveillance of

1. exhaust duct gaseous effluent radioactivity,
2. cell blower status,
3. process waste water flow rates and radioactivity, and
4. liquid low-level waste (LLLW) collection tank inventories and transfers,
5. fuel status, ventilation integrity, and personnel radiation monitoring status at the Molten Salt Reactor Experiment (MSRE),
6. level control for critical storage pools.

2.2.1.3 Safety inspections

Safety inspections will be conducted on a routine basis for all surplus facilities in order to identify existing and potential hazards to personnel, equipment, or other property. The WMRAD assumes the lead role in these inspections, utilizing staff from other divisions as appropriate as part of the inspection team. The facility surveillance by the safety team involves general inspections of building conditions to identify unsafe work practices, fire hazards, etc. Frequently (weekly, monthly, quarterly, semiannually, or annually) inspections and testing of emergency systems, such as lighting or fire protection equipment, are conducted as appropriate.

In some instances, other inspections, reviews, and audits, in addition to similar reviews by DOE-OR organizations, may be performed by various organizations from within the Laboratory. These inspections and audits could be initiated by the ORNL Office of Operational Safety, the ORNL Radioactive Operations Committee, or the DOE-OR Safety and Health Division. These reviews have the objective of assessing the effectiveness of the D&D S&M program in protecting ORNL and off-site personnel from risks associated with surplus facilities, and compliance of activities with established ORNL/DOE practices and procedures. Results of these investigations will be used by S&M staff to plan and implement corrective action when required and to define future resource requirements should any changes necessitate additional funding commitments.

2.2.1.4 Security and protection

As a restricted government installation, ORNL is provided with comprehensive safeguards, security, and protection systems. These systems include exclusion fencing around the reservation perimeter, continuously manned guard posts, controlled access for sensitive and hazardous areas, fire alarm and protection systems, a continuously manned and fully equipped fire department, and a routine security patrol. Because this complete protection is provided for ORNL as a whole, little additional security or protective measures are required for the surplus facilities. Access to those facilities where potential hazards exist is further restricted by the facility managers who are required to minimize nonroutine personnel entry. This is normally accomplished by maintaining abandoned buildings in a locked and secured condition and providing adequate entry restriction and radiation hazard posting for all accessible areas.

2.2.2 Maintenance Requirements

The maintenance program for surplus facilities encompasses: (1) routine maintenance activities; (2) needs for major repairs of structures or equipment; and (3) disposal of solid, liquid, and gaseous radioactive waste. Guidance for these activities is provided through P&E Division and the Office of Radiation Protection. The P&E staff is responsible for conducting the majority of the program maintenance at ORNL, according to its own routine maintenance schedule or at the request of the facility managers. Funding for many routine maintenance items (grounds care, exterior painting, preventative equipment maintenance) is provided through ORNL overhead charges. Resources for other maintenance, major repairs, or improvements must be directly supplied by the D&D Program.

2.2.2.1 Routine maintenance

Preventative maintenance requirements and schedules are established by P&E for each surplus facility based on the type of structure and equipment involved. Input from the respective P&E field engineer and the facility manager is used in identifying critical equipment or systems and determining the necessary maintenance frequencies. Routine and programmed maintenance activities include inspections, adjustments, lubrication, reconditioning, and other services to prevent equipment or structural failures and prolong material or equipment lifetimes.

Corrective maintenance is provided for equipment malfunction or breakdown, or when there is an indication of impending equipment failure. Equipment repair or equivalent replacement is conducted to satisfy the immediate service needs and ensure long-term operability. Users of facility equipment or systems are responsible for reporting operational failures or other concerns to the facility manager, who will, in turn, submit the appropriate request to the responsible P&E field engineer for action.

Modification maintenance, consisting of minor facility alterations or improvements, may be required to provide increased levels of containment or

reduce safety hazards. Such modifications will normally be initiated by the facility manager, requiring some specialized P&E craft support. No specific program approval is required to carry out these minor alterations.

2.2.2.2 Major repairs

In certain instances, major facility repairs or improvements may be necessary to correct material degradation problems, ensure radionuclide containment, or eliminate a significant safety concern. These improvements could include repair of leaking roofs, removal of deteriorating equipment, decontamination of recurring problem areas, and construction of temporary barriers. The scope of such projects can vary from routine construction jobs to complex tasks requiring multidivision participation, including engineering designs, safety reviews, and specialized construction forces. Because these projects can usually be anticipated and planned for, additional D&D Program requirements exist to provide adequate management control over the costs and schedules.

Requests for major repairs must be submitted to the ORNL D&D Program Manager for approval during the early stages of development in planning activities. Task plans, including cost and schedule data, must be developed by the facility manager as soon as practical, prior to the anticipated project start date. Long-range major repair needs should be forecasted as early as possible in order to assure adequate budget allocations. Project direction and control will be the responsibility of the facility manager, with routine status reporting required. The expected budget requirements for these special projects are listed in the tables in Section 4. Projects arising during a fiscal year will be estimated in cost and schedule, and prioritized for funding in the subsequent year, assuming immediate attention and reprogramming of existing resources is not required. Projects with the highest priority will then be submitted to DOE for funding through the current year work planning process.

2.2.2.3 Waste management

Routine S&M activities produce radioactive waste which must be managed and disposed. In addition to routine or special maintenance activity, several facilities continually produce waste in solid, liquid, or gaseous form which must be managed within the ORNL waste disposal system. New solid waste disposal practices aimed at greater confinement and more thorough waste certification requirements have resulted in increases in costs for solid waste management.

2.2.3 Documentation

Documentation of all S&M activities conducted at D&D Program facilities is the responsibility of the respective facility manager. This reporting ranges from computer control cards submitted by field engineers or surveyors to detailed engineering design packages for major repairs. Facility managers are required to maintain a file of all facility-related S&M activities which they initiated or controlled. Health Physics records are archived by RP, and P&E program maintenance files are maintained on computer, with routine distribution to

appropriate facility managers or division management. Quality Department (QD) inspection reports are also computer filed, with summaries distributed to division offices. The remaining S&M participants maintain permanent records of their activities within the respective divisions.

Periodic reporting is a routine function of the S&M group. Monthly status reports are provided to the respective DOE sponsors and are the responsibility of the facility managers. In addition, annual reports are provided at the end of each fiscal year to summarize routine activities conducted during the reporting period. Other documents and records are produced and maintained as appropriate for the assurance of an effective and properly managed S&M program. A more detailed description of these documentation requirements has been developed and is being revised to be published as the QA plan governing all S&M functions. This plan will address all quality-related documents and describe the records system for storage and archiving of vital information.

2.3 QUALITY ASSURANCE

The S&M program for surplus facilities, like all programs at ORNL, is required to adhere to the ASME/ANSI NQA-1 standard for QA. To meet this requirement, a comprehensive QA plan is currently being developed which specifically addresses each of the 19 NQA-1 elements for S&M activities. The plan encompasses all S&M functions and focuses on the key areas of functional responsibilities, document control and records management, instructions, procedures, inspections, and corrective action. The plan will be sufficient to address nearly all S&M activities; however, for very large or special case S&M projects, additional QA measures may be required. These special cases will be evaluated on a case-by-case basis with appropriate QA actions taken as necessary.

3. PROJECT SUMMARIES

S&M activity summaries have been developed for all of the ORNL D&D S&M facilities and are presented in the Appendix. These summaries provide brief overviews of the facility history and current conditions and give a listing of the S&M activities currently conducted. Manpower estimates and associated costs have been included for each activity. The facility-related costs are integrated for the entire program in Section 4.

The S&M activity summaries contain ten categories of information, defined as follows:

1. Facility Name - An ORNL-designated facility title, usually descriptive, that identifies the project.
2. Location - A building or site number as defined in the ORNL Building Directory. For those facilities where no ORNL number has been assigned, reference is made to locations relative to a numbered building. The facility is also identified as to its location in the Bethel Valley, Melton Valley, or portions of the Oak Ridge Reservation (see Figs. 2, 3, and 4).
3. Service Dates - The period of time over which the facility was considered operational.
4. Facility Status - A listing of the current facility status in terms of operability, occupancy, and facility responsibility. The current facility manager is also identified.
5. Facility Description - A brief discussion of the facility operating history, physical description, current conditions, radiological hazards, and occupancy. In most cases, the information contained in this section is based on historical records of the facility operation and preliminary radiological and environmental characterizations conducted as part of the long-range planning activities.
6. Security/Protection Systems - A description of the security and protection systems provided at each facility. Such items include fire alarms and sprinklers, exclusion fencing, access restriction and radiation/contamination zone posting, and other control measures. The systems described are in addition to the Laboratory-wide security provided by perimeter fencing, guard stations, and fire-fighting equipment.
7. Surveillance Activities - An itemized listing of surveillance tasks conducted at each facility. Specific data are provided in terms of task titles, surveillance frequencies, ORNL division responsibilities, documentation requirements, and estimated manpower

or resource needs. The task listings are general in nature, reserving the details of the procedures to the appropriate ORNL operating manuals. The division responsibilities are consistent with those discussed in Sect. 2. Surveillance documentation is provided in a variety of forms, including shift check sheets, memos-to-file, and computer printouts. Where appropriate, specific ORNL forms have been identified that are used in recording the survey results; otherwise, the listing identifies the type of documentation used and the administrative unit that maintains the permanent file (i.e., WOCC records refers to the files maintained at the ORNL WOCC.) Manpower and resource requirements are recorded in man hours per year (mh/y) for individual tasks and in dollar costs (FY 1993 dollars) for material needs. Those items that do not require direct programmatic funding have been noted.

8. Routine Maintenance - An itemized listing of routine maintenance activities for each facility, similar in scope and content to item 7.
9. Anticipated Repairs/Improvements - A brief description of identified major repairs or other facility improvements scheduled for the planning period. These discussions outline the need for the repairs, the scope of the task (including an estimate of the resource needs), and the proposed year of expenditure.
10. Cost and Schedule - A summary of the surveillance costs, routine maintenance needs, and major repair requirements. This summary totals the manpower and dollar costs on an annualized basis and provides a schedule of these costs by year of expenditure through the planning period. Cost estimates beyond FY 1995 are in constant FY 1995 dollars.

4. PROGRAM COSTS AND SCHEDULES

Based on the information provided in previous chapters, overall S&M program costs have been developed. The annual resource requirements are presented in Table 2 for the planning period FY 1993 through FY 2002. The costs have been itemized by facility (or groups of associated facilities), within the appropriate functional categories. The estimated dollar amounts are based on year of expenditure through FY 1995, with out-year figures reported in constant FY 1995 dollars.

The S&M program is structured to provide adequate control over all assigned facilities up to the initiation of project disposition activities (decommissioning implementation stage). S&M support is shown in this plan for the Metal Recovery Facility (MRF) and Fission Product Development Laboratory (FPDL) even though these projects have been underway intermittently since 1984. Until continuous decommissioning funding is obtained for these and other facilities, S&M expenses will be included in this and subsequent S&M plans.

The remaining ORNL facilities were analyzed and prioritized as part of a long-range planning effort. Based on the project priorities and expected funding levels, schedules have been established for initiation of facility disposition activities. As highlighted in Table 2, S&M funding is no longer provided when these facilities enter the D&D stage.

Special projects funding has been included in each of the planning years in order to provide adequate support for nonroutine facility maintenance or other special needs. Specific tasks have been identified in the project summaries where they are known for the early years, with additional items to be funded each year as necessary. Capital equipment requirements have also been included in the total S&M program costs.

Table 2. S&M Program fiscal year projected costs (thousands of dollars)

S&M Activity	Location	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002
1. Routine S&M											
A. Isotope/Waste Facilities											
1. Shielded Transfer Tanks	SWSA 4 Annex	7	7	10	10	10	10	10	10	10	10
2. Old Hydrofracture Facility	Site 7852	16	16	18	-	-	-	-	-	-	-
3. Fission Product Pilot Plant	Building 3515	4	5	5	5	-	-	-	-	-	-
4. Waste Evaporator Facility	Building 3506	4	4	5	5	-	-	-	-	-	-
5. Fission Product Development Lab.	Building 3513	140	148	154	154	-	-	-	-	-	-
6. Metal Recovery Facility	Building 3505	270	283	298	-	-	-	-	-	-	-
7. Decontamination Facility	Building 9419-1	12	12	13	13	13	13	13	13	13	13
Subtotal		453	475	503	187	23	23	23	23	23	23
B. Reactor Facilities											
1. Molten Salt Reactor Experiment	Building 7503	356	374	394	394	394	-	-	-	-	-
2. Oak Ridge Graphite Reactor	Building 3001	183	193	202	202	202	202	202	202	202	202
3. Low Intensity Test Reactor	Building 3005	143	150	158	158	158	158	158	158	158	158
4. Homogeneous Reactor Experiment	Building 7500	192	202	212	212	-	-	-	-	-	-
5. Oak Ridge Research Reactor	Building 3042	466	489	515	515	515	515	515	515	515	515
Subtotal		1340	1408	1481	1481	1269	875	875	875	875	875
C. Technology/Development Facilities											
1. High-Level Chemical Dev. Lab.	Building 4507	71	75	79	79	79	79	79	79	79	79
2. Molten Salt Corrosion Loop	Building 9201-3	15	15	17	17	17	17	17	17	17	17
3. Coolant Salt Technology Fac.	Building 9201-3	14	14	16	16	16	16	16	16	16	16
4. Storage Tank	Building 9201-3	28	30	31	31	31	31	31	31	31	31
Subtotal		128	134	143	143	143	143	143	143	143	143
Routine S&M Subtotal		1921	2017	2127	1811	1435	1041	1041	1041	1041	1041
2. Special Maintenance Projects											
A. Planned Projects		647	862	463	268	0	0	0	0	0	0
B. Contingency		0	0	0	0	218	163	163	163	163	163
Special Maintenance Projects Subtotal		647	862	463	268	218	163	163	163	163	163
3. S&M Planning		176	186	193	185	149	114	114	114	114	114
S&M Program Total		2744	3065	2783	2264	1802	1318	1318	1318	1318	1318

Appendix A

PROJECT S&M ACTIVITY SUMMARIES

Isotope/Waste Facilities

1. FACILITY NAME: Shielded Transfer Tanks (STT)
2. LOCATION: Decontamination Facility 7819
3. SERVICE DATES: 1958-1970
4. FACILITY STATUS: Inactive; tanks controlled by WMRAD (L. Holder, Jr.)
5. FACILITY DESCRIPTION:
 - (a) Operating History - These shielded tanks were used for the shipment of ^{137}Cs -loaded ion exchange resins from Richland, Washington, to ORNL for processing. The resins were removed from the tanks and the ^{137}Cs converted to a usable form at the FPDL. The casks were reused several times over their service lifetime.
 - (b) Physical Description - There are five STTs being managed by the SFMP (four STT Model No. II and one STT Model III). The Model II tanks consist of a 500-gal, 3/8-in thick stainless steel liner surrounded by a 3-1/2-in lead shield, all encased in a 3/4-in mild steel outer shell. The overall tank dimensions are approximately 6 ft in diameter x 7 ft tall, with a loaded weight of about 38,000 lbs. The Model III tank (referred to as "gun barrel") consists of a 200-gal stainless steel liner encased in 9 in of steel (8 ft tall, 4 ft diameter). Both types of tanks have provisions for lifting. All of the tanks are located on the west side of the Decontamination Facility, Building 7819, in a zoned area.
 - (c) Current Condition - Three of the four Model II tanks (RD-C-43, -47, and -48) still contain approximately 400 gal of Decalso inorganic ion-exchange media. The other Model II tank (RD-C-44) is empty. The Model III tank is believed to contain 150 gal of AW-500 inorganic ion exchange media. The tanks are stored without protection from the weather and are showing only signs of minor external deterioration. There is no evidence of loss of containment in any of the tanks.
 - (d) Radiological Hazards - Each of the tanks still containing resin is estimated to contain approximately 50 to 700 Ci of residual ^{137}Cs . Surface exposure rates on the tanks range from 2 to 400 mR/h, with nominal surface activity levels of less than 100 dpm/100 cm².
 - (e) Occupancy - The tanks are located in a remote area, fenced and with a locked gate, with little potential for personnel exposure.

6. SECURITY/PROTECTION SYSTEMS:

The tanks are within the ORNL Melton Valley access area.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

No routine maintenance activities are conducted on the tanks.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

A shed roof will be scheduled for installation near the end of FY 1992 to divert rain water from STT contact.

Table 1. Surveillance activities - Shielded Transfer Tanks

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection	Annually	WMRAD	S&M semiannual check sheet	50 mh/y
2. Radiological Surveillance	Semiannually	RP	RP, RP Section database	30 mh/y
a. Monitoring of surface contamination levels and exposure rates				

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.04	\$ 4K
Routine maintenance	0.01	1K
Supervisory oversight	<u>0.01</u>	<u>1K</u>
Total	0.06	\$ 6K

<u>Annual materials requirements</u>	<u>Cost</u>
Miscellaneous	\$ 500

Anticipated major repairs/improvements

Erect shed roof

(b) Projected resource requirements by year of expenditure

[illegible]

Isotope/Waste Facilities

1. FACILITY NAME: Old Hydrofracture Facility
2. LOCATION: Site 7852 (Melton Valley)
3. SERVICE DATES: 1964-1980
4. FACILITY STATUS: Inactive; site controlled by WMRAD (L. Holder, Jr.)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The Old Hydrofracture Facility (OHF) was an experimental and operational plant for the injection of waste grout into a fractured shale formation. The experimental design was tested in 1964-65 using dilute and concentrated waste solutions. Beginning in 1966, operational injections of concentrated liquid waste from the ORNL LLLW system were routinely made until facility shutdown in 1980. The plant was closed when the New Hydrofracture Facility, located just south of this site was constructed.
 - (b) Physical Description - The facility consists primarily of 4 bulk storage tanks for cement and other solid constituents of the grout mix, waste and injection pumps, a waste/grout mixer, and assorted piping and other equipment. The wellhead, injection pumps, and mixer are enclosed in concrete cells.
 - (c) Current Condition - The facility structures are basically sound. In 1987 and 1988, extensive work was done to improve the condition of these structures. Metal covers were installed on all cell windows and hatches, all openings and penetrations were closed, and exterior surfaces, excluding the bulk storage tanks, were repainted. The emergency waste pits continue to collect waste at a slow rate. This is believed to be coming from a floor drain in the building, indicating that a possible roof leak still exists. The bulk storage tanks are showing signs of accelerated corrosion but appear to be in a usable condition. The waste pond is believed to be structurally sound.
 - (d) Radiological Hazards - Although no detailed radiological characterization of the site has been conducted, it is known that portions of the site are significantly contaminated due to process

operations. The contaminants are principally mixed fission and activation products (^{137}Cs , ^{90}Sr , ^{60}Co , etc.), with some trace amounts of transuranic isotopes. The primary areas of contamination are the surfaces and equipment in the injection/mixing cells and the waste pits and emergency pond. Isolated areas of contamination are known to exist underneath and immediately adjacent to the building, as well as associated with valve pits, waste pumps, and the transfer piping. The waste tanks are internally contaminated.

- (e) Occupancy - The site is currently unoccupied in a remote location of the ORNL site, with minimal routine personnel access.

6. SECURITY/PROTECTION SYSTEMS:

The OHF is in the ORNL Melton Valley Access area, adjacent to the boundaries of SWSA 5. The building and grounds are posted with respect to access restrictions and radiation/contamination zones.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

Decommissioning activities are currently planned for FY 1997. S&M funding will be discontinued when this project funding is in place. No repairs or improvements are anticipated prior to that time; however, the surface facilities will be closely inspected for further signs of serious degradation. Decommissioning planning is scheduled to begin in FY 1993, with actual implementation expected in FY 1996.

Table 1. Surveillance activities - Old Hydrofracture Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection		WMRAD	WOCC records	150 mh/y
(a) Visual of site	Daily			
(b) Negative pressure in cells	Daily			
2. Radiological surveillance	As required	WMRAD	WMRAD, RP Section database	10 mh/y
(a) Surveys for ground maintenance and preventative maintenance				
3. Safety inspection	Semiannually	WMRAD	WMRAD memo	5 mh/y ^a
4. Fire safety inspection	Quarterly	LP	Inspection and protection report	4 mh/y ^a
5. Routine security patrol	Daily	LP	Daily security report	^a
6. HEPA filter DOP testing	Semiannually (or after replacement)	QD	QD printout	6 mh/y ^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - Old Hydrofracture Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD records	25 mh/y
2. Maintenance materials	Annually	WMRAD	WMRAD records	\$1,000
3. Utilities	Annually	WMRAD	WMRAD records	\$1,000

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.08	\$ 8K
Routine maintenance	0.01	1K
Supervisory oversight	<u>0.06</u>	<u>5K</u>
Total	0.15	\$14K

<u>Annual materials requirements</u>	<u>Cost</u>
Filters/miscellaneous supplies	\$1K
Utilities	<u>1K</u>
Total	\$2K

<u>Anticipated major repairs/improvements</u>	<u>Cost</u>
None	

(b) Projected resource requirements by year of expenditure

	<u>Fiscal year cost (\$ x 10³)</u>									
	93	94	95	96	97	98	99	00	01	02
Surveillance	8	8	9	a	a	a	a	a	a	a
Maintenance	1	1	1	a	a	a	a	a	a	a
Supervision	5	5	6	a	a	a	a	a	a	a
Planning	2	2	2	a	a	a	a	a	a	a
Materials	1	1	1	a	a	a	a	a	a	a
Projects	0	0	0	a	a	a	a	a	a	a
Utilities	1	1	1	a	a	a	a	a	a	a
Total	<u>19</u>	<u>18</u>	<u>20</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>

*No S&M costs will be incurred during site decommissioning activities.

Isotope/Waste Facilities

1. FACILITY NAME: Fission Product Pilot Plant (FPPP)
2. LOCATION: Building 3515 (Bethel Valley)
3. SERVICE DATES: 1948-1958
4. FACILITY STATUS: Inactive/entombed; site controlled by WMRAD (L. Holder, Jr.)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The FPPP was used in the fission product recovery development program for the separation of curie quantities of various radionuclides from LLLW waste streams. It was abandoned in 1958 when it was replaced by the FPD.
 - (b) Physical Description - The facility consisted primarily of an unlined concrete-shielded cell, approximately 20 x 10 x 8 ft high, with an adjacent operating area. The process cell contained several small (few gal capacity) stainless-steel vessels and columns with associated piping, valving, and controls. The concrete-block and reinforced-concrete building is located on the east side of the South Tank Farm (site 3507).
 - (c) Current Condition - Shortly after the FPPP was abandoned, the building was entombed in a concrete block shell with dimensions of 17 ft x 26 ft x 12 ft tall. In 1988, it was discovered that a large crack in the roof of this shell was allowing rainwater to penetrate the building, become contaminated, and exit through the exterior walls. The crack was repaired, a new stainless-steel roof was installed, and latex sealant was applied to the walls. The entombment structure now appears to be sound.
 - (d) Radiological Hazards - Radiation levels within the process cell prior to entombment ranged from 1 R/h to 100 R/h, with the major contaminants being ¹³⁷Cs and ⁹⁰Sr. The remaining radionuclide inventory in the facility is believed to be in the range of 10 to 100 Ci. Contamination is present underneath and adjacent to the building due to drain line leaks during past operations. The entombment structure now appears to be providing adequate containment.

- (e) Occupancy - The facility is entombed, with no personal access. The site is in a central location of the main ORNL complex, adjacent to several operating facilities and a major pedestrian and vehicle thoroughfare.

6. SECURITY/PROTECTION SYSTEMS:

The FPPP is within the ORNL Bethel Valley secured area. The building and grounds are posted with respect to radiation/contamination zones.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

No routine maintenance is performed at this facility.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

No major repairs or improvements are anticipated at the FPPP through the planning period. Decommissioning planning is scheduled to begin in FY 1993, with actual implementation expected in FY 1996.

Table 1. Surveillance activities - Fission Product Pilot Plant

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection	Weekly	WMRAD	S&M check sheet	35 mh/y
2. Radiological Surveillance	Semiannual	WMRAD	WMRAD, RP Section database	40 mh/y
3. Safety inspection	Semiannually	WMRAD	WMRAD memo	2 mh/y ^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.04	\$ 3K
Routine maintenance	0.00	0K
Supervisory oversight	<u>0.01</u>	<u>1K</u>
Total	0.05	\$4K

<u>Annual materials requirements</u>	<u>Cost</u>
--------------------------------------	-------------

None

Anticipated major repairs/improvements

None

(b) Projected resource requirements by year of expenditure

	<u>Fiscal year cost (\$ x 10³)</u>									
	93	94	95	96	97	98	99	00	01	02
Surveillance	3	4	4	4	a	a	a	a	a	a
Maintenance	0	0	0	0	a	a	a	a	a	a
Supervision	1	1	1	1	a	a	a	a	a	a
Planning	0	0	0	0	a	a	a	a	a	a
Materials	0	0	0	0	a	a	a	a	a	a
Projects	0	0	0	0	a	a	a	a	a	a
Utilities	0	0	0	0	a	a	a	a	a	a
Total	<u>4</u>	<u>5</u>	<u>5</u>	<u>5</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>

^aNo S&M costs will be incurred during site decommissioning activities.

Isotope/Waste Facilities

1. FACILITY NAME: Waste Evaporator Facility
2. LOCATION: Building 3506 (Bethel Valley)
3. SERVICE DATES: 1949-1954
4. FACILITY STATUS: Inactive; controlled by WMRAD (L. Holder, Jr.)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The facility received the LLLW waste streams from ORNL laboratories and other processing areas during the 1950s for concentration prior to final disposition by shale fracture techniques. This activity was suspended when the presently active evaporator facility (Bldg. 2531) was brought on-line. Subsequent installations of experimental equipment were used to develop fission-product purification processes and demonstrate contaminated waste incineration.
 - (b) Physical Description - The facility consists of a stainless steel-lined, reinforced concrete cell with underground piping, valve pit, and an attached wood-framed operating area. The building dimensions are approximately 22 x 28 x 8 ft high. The evaporator facility is located on the west side of the south tank farm (site 3507), on Third Street.
 - (c) Current Condition - The building structure is basically sound, although roof repairs have had to be made due to normal deterioration. The interior of the structure has been decontaminated and is in a safe storage condition. All of the former process equipment has been removed.
 - (d) Radiological Hazards - The waste evaporator was decontaminated prior to its use as an incinerator facility. Hence, the building now contains only low levels of contamination, primarily associated with the valve pit, piping, and some surface contamination. The radionuclides of concern are expected to be ^{137}Cs and ^{90}Sr , in less than curie quantities.
 - (e) Occupancy - The facility is unoccupied and locked, with personnel access on only an occasional basis. The site is located adjacent to several active facilities, along a major pedestrian and vehicle thoroughfare.

6. SECURITY/PROTECTION SYSTEMS:

The waste evaporator is within the ORNL Bethel Valley secured area. The building and grounds are posted with respect to access restrictions and radiation/contamination areas.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

No repairs or improvements are anticipated prior to decommissioning. Decommissioning planning is currently scheduled for initiation in FY 1993, with actual implementation planned for FY 1996.

Table 1. Surveillance activities - Waste Evaporator Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection	Weekly	WMRAD	S&M check sheet	25 mh/y
2. Radiological Surveillance (a) Survey for preventative maintenance	Semiannual	WMRAD	WMRAD, RP Section database	25 mh/y
3. Safety inspection	Semiannual	WMRAD	WMRAD memo	5 mh/y ^a
4. Fire safety inspection	Quarterly	LP	Inspection and	4 mh/y ^a
5. Routine security patrol	Daily	LP	Daily security report	^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - Waste Evaporator Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD memo	25 mh/y

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.03	\$ 2K
Routine maintenance	0.01	1K
Supervisory oversight	<u>0.01</u>	<u>1K</u>
Total	0.05	\$4K

<u>Annual materials requirements</u>	<u>Cost</u>
None	

(b) Projected resource requirements by year of expenditure

	<u>Fiscal year cost (\$ x 10³)</u>									
	93	94	95	96	97	98	99	00	01	02
Surveillance	2	2	3	3	a	a	a	a	a	a
Maintenance	1	1	1	1	a	a	a	a	a	a
Supervision	1	1	1	1	a	a	a	a	a	a
Planning	0	0	0	0	a	a	a	a	a	a
Materials	0	0	0	0	a	a	a	a	a	a
Projects	0	0	0	0	a	a	a	a	a	a
Utilities	0	0	0	0	a	a	a	a	a	a
Total	<u>4</u>	<u>4</u>	<u>5</u>	<u>5</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>

*No S&M costs will be incurred during site decommissioning activities.

Isotope/Waste Facilities

1. FACILITY NAME: Fission Product Development Laboratory
2. LOCATION: Building 3517 (Bethel Valley)
3. SERVICE DATES: 1958-1975
4. FACILITY STATUS: Approximately 30 percent of the facility is inactive and maintained by the Chemical Technology Division (CTD) (K. W. Haff). The remainder of the facility is utilized for radioisotope source storage, radioactive waste handling, and decontamination activities funded through other ORNL programs.
5. FACILITY DESCRIPTION:
 - (a) Operating History - The FPDL was originally designed and constructed to separate kilocurie quantities of ^{137}Cs , ^{90}Sr , ^{144}Ce , and ^{147}Pm from Redox- and Purex-type waste streams. The facility was modified in 1963 to allow production of megacurie amounts of ^{137}Cs , ^{90}Sr , and ^{144}Ce , primarily for use in the AEC's SNAP program. At the conclusion of this program (1975), the facility was placed in standby, and initial decontamination efforts were undertaken. Since that time, a significant portion of the facility has been reactivated for chemical separation and purification of fission products and manufacture/fabrication of radioactive sources. In 1989, the building was placed in safe standby and is now being used for interim storage of beta-gamma sources from other shutdown facilities.
 - (b) Physical Description - The FPDL consists of 24 large-volume shielded concrete hot cells with associated manipulator galleries and service areas. The facilities are enclosed in a reinforced-concrete, steel, and block structure approximately 125 ft long, 62 ft wide, and 44 ft high. The associated tank farm cells are located adjacent to the building, extending about 14 ft below grade. The FPDL contains cell-ventilation and off-gas systems; a process chilled water system; radiation and contamination monitoring systems; general building services (air conditioning, steam, water, air); and a process waste and LLLW collection system.
 - (c) Current Condition - The facility is structurally sound and, in most areas, fully operable; however, some quantities of surplus process equipment remain in the inactive cells. Due to the presence of shutdown programs utilizing the facility, the majority of the

building is being maintained in working order as funds are available.

- (d) Radiological Hazards - The inactive process cells are highly contaminated with ^{90}Sr and ^{137}Cs . Cell surfaces are known to exhibit beta-gamma radiation levels of 10 to 1000 R/h. Process equipment and piping, although previously flushed and partially decontaminated, are expected to contain levels of 100 R/h or more. The high-bay area immediately over the cells is slightly contaminated and is maintained as a contamination zone, with appropriate access restrictions. The operating areas outside the cells and high-bay are uncontaminated, with constant surveillance and decontamination efforts conducted to maintain transferable levels of $< 500 \text{ dpm}/100 \text{ cm}^2$ beta-gamma.
- (e) Occupancy - The FPDL is currently manned by a staff of approximately five full-time CTD personnel and a full-time health physics surveyor. The operating programs in the FPDL utilize all of the manipulator cells and about 10 percent of the remainder of the facility for their purposes. The facility is centrally located in the main ORNL complex, which is near several operating facilities and a main traffic thoroughfare.

6. SECURITY/PROTECTION SYSTEMS:

The FPDL is within the ORNL Bethel Valley secured area, with building exterior doors locked at all times. The building is posted with respect to access restrictions and radiation/contamination areas. The facility is protected by a fire alarm and sprinkler system.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

In late FY 1983, cell decommissioning operations began at the FPDL. These activities consisted primarily of remote and hands-on decontamination of the high-bay and process cells to levels allowing reuse, and included

removal of some excess equipment. The FPDL decontamination is expected to take several years. During this time, routine S&M must be continued. As cells are decontaminated and returned to active service, a decrease in the D&D Program S&M support will occur. At the end of the decommissioning campaign (potentially beyond this planning period), the facility S&M support will be limited to support of decommissioned facilities not transferred to active programs. This support will be discontinued when these areas are returned to service.

Table 1. Surveillance activities - Fission Product Development Laboratory

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection		WMRAD	FPDL shift check sheet (UCN-12530)	475 mh/y
(a) Visual of building	Daily			
(b) Waste tanks liquid levels	Daily			
(c) Radiation monitors	Daily			
(d) Cell ventilation	Daily			
- HEPA filters				
- Supply pressure				
- Pressure drops				
- Negative pressure				
(e) Chilled water units	Daily			
(f) Building containment negative pressure	Daily			
(g) Power usage	Daily			
(h) Off-gas negative pressure	Daily			
(i) Emergency lights/horn	Weekly			
(j) Filter pit sump	Daily			
2. Radiological surveillance		RP	RP Section database	100 mh/y
(a) Smear surveys of operating areas	Daily			
(b) Inspection of radiation monitors	Daily			
(c) S&M jobs	As required			
(d) Routine whole-body counting of operating personnel	Annually			

Table 1. Surveillance activities - FPDL (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
3. Process Waste System				
(a) Routine monitoring	Daily	WMRAD	WOCC records	50 mh/y
4. Cell ventilation monitoring	Continuous	WMRAD	WOCC records	^a
5. Safety inspection	Quarterly	CTD		8 mh/y ^a
6. Fire safety inspection	Monthly	LP	Inspection and protection report	24 mh/y ^a
7. Fire sprinkler system test	Annually	LP	Inspection report of sprinkler system	6 mh/y ^a
8. HEPA filters DOP testing	Semiannually (or after replacement)	QD	WMRAD printout	32 mh/y ^a
9. Routine security patrol	Daily	LP	Daily security report	^a
10. Overhead crane inspection	Annually	QD	QD memo	28 mh/y ^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - Fission Product Development Laboratory

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD records	140 mh/y
2. Cell ventilation exhaust filter replacement	Semiannually	WMFAD	QA printout	180 mh/y
3. Health Physics instrument maintenance calibration	Quarterly (or as required)	WMRAD	Program maintenance records	180 mh/y
4. Maintenance of heating/cooling systems	As required	P&E	P&E Report 1216	80 mh/y
5. Maintenance of overhead bridge crane	Semiannually	P&E	P&E Report 1216	10 mh/y
6. Maintenance materials	Annually	WMRAD	WMRAD records	\$10,000
7. Building utilities	Annually	WMRAD	WMRAD records	\$ 5,000

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.32	\$ 32K
Routine maintenance	0.30	30K
Supervisory oversight	<u>0.60</u>	<u>60K</u>
Total	1.22	\$122K

<u>Annual materials requirements</u>	<u>Cost</u>
Filters/miscellaneous supplies	\$12K
Utilities	<u>6K</u>
Total	\$18K

Anticipated major repairs/improvements

None

(b) Projected resource requirements by year of expenditure

	Fiscal year cost (\$ x 10 ³)									
	93	94	95	96	97	98	99	00	01	02
Surveillance	32	34	35	35	a	a	a	a	a	a
Maintenance	30	32	33	33	a	a	a	a	a	a
Supervision	60	63	66	66	a	a	a	a	a	a
Planning	0	0	0	0	a	a	a	a	a	a
Materials	12	13	13	13	a	a	a	a	a	a
Projects	0	0	0	0	a	a	a	a	a	a
Utilities	6	6	7	7	a	a	a	a	a	a
Total	<u>140</u>	<u>148</u>	<u>154</u>	<u>154</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>

^aProject phase of facility decommissioning occurs during this year. S&M resource needs have been combined with project decommissioning budget.

Isotope/Waste Facilities

1. FACILITY NAME: Metal Recovery Facility
2. LOCATION: Building 3505 (Bethel Valley)
3. SERVICE DATES: 1952-1960
4. FACILITY STATUS: Inactive/Occupied; Building controlled by CTD (K. W. Haff)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The MRF was a pilot- and small-scale production nuclear fuel reprocessing plant used for the processing of various waste solutions, scrap, and miscellaneous fuel elements for the recovery of uranium, plutonium, neptunium, and americium. The facility was shut down in 1960, after some 25 different processing campaigns, due to the lack of secondary containment.
 - (b) Physical Description - The MRF is a one-story metal-sided building, approximately 90 ft long x 70 ft wide x 24 ft high. The building consists of seven concrete or concrete-block cells (which are secured and maintained under negative pressure, with ventilation through HEPA filters), makeup area, offices, storage area, and control room. A below-grade concrete dissolver pit and fuel-handling canal are located inside and adjacent to the building, respectively, both with controlled access.
 - (c) Current Condition - The building structure is basically sound although gradually deteriorating with time. The major structural deficiencies are associated with the roof, which is of light construction, and interior wall sections. All equipment has been removed from the process cells, control room, and makeup area. The facility has few special features for contamination control, although it does have an upgraded cell ventilation system. The canal and dissolver pit have been stabilized and placed in a monitored, controlled standby condition.
 - (d) Radiological Hazards - The process cells are internally contaminated, primarily along lower walls. The majority of this activity is due to long-lived TRU surface contamination present. Beta-gamma radiation levels are generally much less than 100 mR/h.

- (e) Occupancy - The area is being utilized in support of decommissioning operations. The MRF is located in a central area of the main ORNL complex, adjacent to several active facilities.

6. SECURITY/PROTECTION SYSTEMS:

The MRF is within the ORNL Bethel Valley secured area. Building and grounds are posted as restricted access and radiation/contamination areas. The facility is protected by a fire alarm and sprinkler system.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

From FY 1984 - FY 1987, decommissioning operations were undertaken at the MRF. These activities consisted of process equipment removal, cell, canal, and dissolver pit decontamination, and associated facility upgrades and modifications. The initial cell decontamination operations are planned for FY 1992 through FY 1994, with the potential for additional facility dismantlement beyond that time. During this project phase, routine S&M must still be continued. Final decommissioning of the canal and dissolver pit will be integrated with the decommissioning of the other waste tanks at ORNL and will be deferred until that project is undertaken. Limited funds for routine surveillance will be required after building decontamination until ownership is transferred to an active program or the facility is totally dismantled.

Table 1. Surveillance activities - Metal Recovery Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection	Daily	WMRAD	MRF shift check (WMRAD-RA-201-G)	400 mh/y
(a) Visual of building				
(b) Negative pressure in cells				
(c) HEPA filter pressure drop				
2. Radiological surveillance		RP	RP Section database	
(a) Routine smear surveys	Weekly			300 mh/y
(b) Surveillance of maintenance activities	As required			40 mh/y
(c) Surveillance of material transfers	As required			10 mh/y
3. Safety inspection	Semi- annually	WMRAD	WMRAD memo	5 mh/y ^a
4. Fire safety inspection		LP	Inspection and protection report	4 mh/y ^a
(a) extinguisher pressure check	Monthly			
(b) repressurize extinguishers	Annually			

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 1. Surveillance activities - MRF (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
5. Fire sprinkler system test	Semiannually	LP	Inspection report of sprinkler systems	5 mh/y ^a
6. HEPA filter DOP testing	Semiannually annually (or after replacement)	QD	WMRAD printout	4 mh/y ^a
7. Routine security patrol	Daily	LP	Daily security report	^a
8. Process/ventilation stream monitoring	Continuous	WMRAD	WOC records	^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - Metal Recovery Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD memo	350 mh/y
2. Cell ventilation exhaust filter replacement	As required	WMRAD	QD printout	100 mh/y
3. Health Physics instrumentation maintenance/calibration	Quarterly	WMRAD	Program maintenance report	a
4. Maintenance of steam heating system	Annually (or as required)	P&E	P&E Report 1216	a
5. Maintenance materials	Annually	WMRAD	WMRAD records	\$18,000
6. Building utilities	Annually	WMRAD	WMRAD records	\$ 2,000

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.29	\$ 50K
Routine maintenance	0.61	68K
Supervisory oversight	<u>0.86</u>	<u>132K</u>
Total	1.76	\$250K

<u>Annual materials requirements</u>	<u>Cost</u>
Filters/miscellaneous supplies	\$18K
Utilities	<u>2K</u>
Total	\$20K

Anticipated major repairs/improvements

None

(b) Projected resource requirements by year of expenditure

	<u>Fiscal year cost (\$ x 10³)</u>									
	93	94	95	96	97	98	99	00	01	02
Surveillance	50	52	55	a	a	a	a	a	a	a
Maintenance	68	71	75	a	a	a	a	a	a	a
Supervision	132	139	146	a	a	a	a	a	a	a
Planning	5	5	6	a	a	a	a	a	a	a
Materials	18	19	20	a	a	a	a	a	a	a
Projects	0	0	0	a	a	a	a	a	a	a
Utilities	2	2	2	a	a	a	a	a	a	a
	<u>275^{a,b}</u>	<u>288</u>	<u>304</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>

^aProject phase of facility decommissioning occurs during this year. S&M resource needs have been combined with project budget.

^bRoutine S&M will be continued at this level until a reuse for the facility has been identified and ownership has been transferred or the facility is dismantled.

Isotope/Waste Facilities

1. FACILITY NAME: Decontamination Facility
2. LOCATION: Building 9419-1 (ORNL Facilities at Y-12)
3. SERVICE DATES: 1958 to 1976
4. FACILITY STATUS: The decontamination facility is currently inactive and unoccupied, and under the control of the ETD (J. R. Montgomery).
5. FACILITY DESCRIPTION:
 - (a) Operating History - This facility was used to decontaminate equipment and materials associated with the development of molten salt reactor technology.
 - (b) Physical Description - The facility consists of a building with transite siding (starting to deteriorate in spots) and roof constructed on a concrete pad. The building measures roughly 25 x 50 ft and is about 18 ft high. Floor drains in the building that originally flowed by gravity to an open concrete pit about 60 ft east of the building have been plugged. The pit is still used by Y-12 for holdup of water accumulation from an adjacent waste oil tank farm. An exit pipe from the pit also flows by gravity to the East Fork of Poplar Creek (monitoring point #43). The pit is no longer connected to the decontamination facility and is not included as part of this facility.
 - (c) Current Condition - The structure appears to be basically sound but has started to show signs of deterioration. The building is a storage site for idle equipment and miscellaneous items. The open pit appears to be free of gross leaks and collects rainwater. Excess collection is automatically drained to the creek. The level of water in the pit fluctuates.
 - (d) Radiological Chemical Hazards - The interior of the building is designated as a regulated zone and possibly contains low levels of alpha contamination which has not been confirmed by a recent survey. No tritium contamination above the ORNL action limit of 1000 dpm/100 cm² has been found. Samples taken by Industrial Hygiene for PCBs, fluoride, ammonia, benzene, and beryllium do not indicate any

chemical contamination of the facility. It should be noted that no surveys or sampling have been done at high levels near the roof and the exhaust fan. (This facility was used to steam clean parts and equipment associated with radionuclides and beryllium.)

- (e) Occupancy - The facility is unoccupied with personnel access only on an infrequent basis. The site is located within a central area of the ORNL facilities at Y- 12.

6. SECURITY/PROTECTION SYSTEMS:

Building 9419-1 is within the ORNL complex at Y-12. The building is locked and posted with respect to radiation/contamination zones.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

The only routine maintenance anticipated is repair of steam lines that occasionally leak through. All steam, water, and electricity have been shut off to the building. See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS

A thorough survey will be required before equipment can be removed or asbestos abatement performed. Special attention should be given to the high beams, exhaust fan and interior roof surfaces. Sampling of the water which occasionally collects inside the building, now that the floor drains have been plugged will be requested.

Table 1. Surveillance activities - Decontamination Facility (9419-1)

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine surveillance	Monthly	ETD	ETD files	60 mh/y
2. Radiological surveillance	Semiannually	ESCH	Radiation survey data sheets	60 mh/y

Table 2. Routine maintenance activities - Decontamination Facility (9419-1)

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	ETD/P&E	ETD files	60 mh/y
2. Maintenance materials	Annually	ETD	ETD files	\$1000

10. COST AND SCHEDULE:

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.03	\$ 3K
Routine maintenance	0.03	3K
Supervisory oversight	<u>0.05</u>	<u>5K</u>
Total	0.11	\$ 11K

<u>Annual materials requirements</u>	<u>Cost</u>
Miscellaneous	\$ 1K

<u>Anticipated major repairs/improvements</u>	<u>Cost</u>
Characterization	\$ 5K
Sampling	<u>20K</u>
Total	\$25K

(b) Projected resource requirements by year of expenditure

[illegible]

Reactor Facilities

1. FACILITY NAME: Molten Salt Reactor Experiment
2. LOCATION: Building 7503 (Melton Valley)
3. SERVICE DATES: 1965-1969
4. FACILITY STATUS: Inactive/occupied; reactor building controlled by WMRAD (M. K. Ford)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The MSRE was a single-region, unclad-graphite-moderated, homogeneous-fueled reactor built to investigate the practicality of the molten salt reactor concept for central power station applications. It was operated from June 1965 to December 1969 at a nominal full-power level of 8 MW. The circulating fuel solution was a mixture of lithium-, beryllium-, and zirconium-fluoride salts, containing uranium fluoride as the fuel. Reactor heat was transferred from the fuel salt to a similar coolant salt and then dissipated to the atmosphere.
 - (b) Physical Description - The primary reactor components, the reactor vessel, auxiliary equipment, fuel drain tanks, and fuel storage tanks are located below-grade in reinforced concrete cells. Access to these cells is through removable concrete roof plugs. The reactor and associated equipment are housed in a steel and concrete structure approximately 80 x 157 x 33 ft tall, with special containment features. Containment ventilation is provided by centrifugal fans located at the base of a 100-ft steel discharge stack. Before discharge, the air passes through roughing and HEPA filters. Ancillary facilities include an office building (Bldg. 7509), a diesel generator house, utility building, blower house, cooling-water tower, and vapor condensing system. Heat dissipation was provided by a salt-to-air radiator, exhausting through a discharge stack.
 - (c) Current Condition - Following shutdown, the fuel and coolant salts were drained to storage tanks within the containment cells and isolated. Although the stored coolant salt needs little attention, the fuel salt (4650 kg), contained in two criticality-safe tanks, requires annual heating to a temperature well below the molten state to allow recombination of fluorine gas released by radiation

effects. The reactor and drain-tank cells are sealed and the top shield blocks secured. These cells, as well as the reactor bay area, are maintained under a slight negative pressure. The building and ancillary facilities are structurally sound, with only isolated areas of deterioration.

- (d) Radiological Hazards - The most significant contaminated areas in the MSRE are in and adjacent to the reactor vessel and fuel storage cells. Exposure rates of up to 2200 R/h have been measured in the reactor vessel, principally due to fission products and neutron-induced radioactivity. The remaining ancillary cells, process piping, and other process-related equipment are internally contaminated. The accessible areas of the building, including the reactor bay, are generally uncontaminated. No significant spread of contamination or personnel exposure has occurred since final shutdown.
- (e) Occupancy - Portions of the building are being utilized by other ORNL Divisions for research, workshop, and storage space. Maintenance funds are allocated from each of the participating divisions. The MSRE is in a remote location of the ORNL site, with minimal nonroutine personnel access.

6. SECURITY/PROTECTION SYSTEMS:

The MSRE is in the ORNL Melton Valley restricted area. The buildings and grounds are posted with respect to access restrictions and radiation/contamination areas. The building is protected by a fire alarm and sprinkler system.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. PROJECTS/CONTINGENCY PROJECTS:

Migration of radiation adjacent to the drain tank cell, coupled with a possibility of uranyl fluoride present in the vent house (line 518), dictate actions to deter or eliminate the mechanisms responsible. Sampling/measurements/analyses will be initiated to determine further corrective action. FY 1993 and FY 1994 will require significant resources not yet determined by the aforementioned analyses.

Table 1. Surveillance activities - Molten Salt Reactor Experiment

Activity	Frequency	Responsibility	Documentation	Manpower/Resource resource requirement (mh/y)
1. Waste Operations surveillance				
(a) Stack vacuum	Continuous	WMRAD	WOCC log and DMC	520 mh/y
(b) Stack activity	Continuous	WMRAD	WOCC log and DMC	
(c) Personnel radiation monitoring	Continuous	WMRAD	WOCC log and DMC	
(d) Sump levels	Continuous	WMRAD	WOCC log and DMC	
(e) Drain tank temperature	Continuous	WMRAD	WOCC log and DMC	
(f) RDT cell pressure	Continuous	WMRAD	WOCC log and DMC	
(g) Instrument failure alarm	Continuous	WMRAD	WOCC log and DMC	
2. Routine inspection				
(a) Visual of building	Daily	WMRAD	Facility log and DMC	870 mh/y
(b) Prepare/maintain inspection procedures	Annually	WMRAD	Facility log and DMC	

Table 1. Surveillance activities - MSRE (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
3. Annual surveillance				700 mh/y
(a) Reheat of fuel and flush salts	Annually	WMRAD	Annual checksheets and DMC	
(b) Reactor and drain tank cells leak test	Annually	WMRAD	Annual checksheets and DMC	
(c) Sump pump operability	Annually	WMRAD	Annual checksheets	
(d) Ventilation system check	Annually	WMRAD	Annual checksheets and DMC	
(e) Verify switches and valves	Annually	WMRAD	Annual checksheets and DMC	
(f) Review routine inspection and maintenance records	Annually	WMRAD	Annual checksheets and DMC	
(g) Prepare/maintain surv. procedures annually	Annually	WMRAD	Annual checksheets and DMC	

Table 1. Surveillance activities - MSRE (Continued)
Page 3

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
4. Radiological surveillance				600 mh/y
(a) Routine inspections	Weekly	RP	RP database	
(b) Surveillance of maintenance activities and material transfers	As required	RP	RP database	
5. Safety inspection	Semiannually	WMRAD	WMRAD memo	10 mh/y ^a
6. Fire safety inspection	Monthly	LP	Inspection and protection report	4 mh/y ^a
7. Fire sprinkler system test	Annually	LP	Inspection report of sprinkler systems	6 mh/y ^a
8. HEPA filter DOP testing	Annually (or after replacement)	QD	WMRAD printout	8 mh/y ^a
9. Overhead crane inspection	When operated	QD	QD memo	8 mh/y ^a
10. Routine security patrol	Daily	LP	Daily security report	^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - Molten Salt Reactor Experiment

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD records	600 mh/y
2. Exhaust filter changes replacement	Annually (or as required)	WMRAD	QD printout	200 mh/y
3. Health Physics instrument calibration/maintenance/repair	Quarterly (or as required)	WMRAD	Program maintenance records	200 mh/y
4. I&C maintenance/calibration	As required	I&C	I&C pm cards	250 mh/y
5. Maintenance of heating/cooling systems	Quarterly (or as required)	P&E	P&E Report 1216	150 mh/y
6. Maintenance of overhead bridge crane	Semiannually	P&E	P&E Report 1216	80 mh/y
7. Maintenance materials	Annually	WMRAD	WMRAD records	\$21,000
8. Utilities	Annually	WMRAD	WMRAD records	\$63,000

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	1.30	\$135K
Routine maintenance	0.71	74K
Supervisory oversight	<u>0.50</u>	<u>63K</u>
Total	2.51	\$372K

<u>Annual materials requirements</u>	<u>Cost</u>
Filters/miscellaneous supplies	\$ 21K
Utilities	<u>63K</u>
Total	\$ 84K

<u>Anticipated major repairs/improvements</u>	<u>Cost</u>
Radiation migration study/stabilization	\$400K (FY-93)
Contingency	\$300K (FY-94)
50K/yr (after)	

(b) Projected resource requirements by year of expenditure

	<u>Fiscal year cost (\$ x 10³)</u>									
	93	94	95	96	97	98	99	00	01	02
Surveillance	135	142	149	149	149	0	0	0	0	0
Maintenance	74	78	82	82	82	0	0	0	0	0
Supervision	63	66	70	70	70	0	0	0	0	0
Planning	32	34	35	35	35	0	0	0	0	0
Materials	21	22	23	23	23	0	0	0	0	0
Projects	252	401	155	55	55	0	0	0	0	0
Utilities	63	66	70	70	70	0	0	0	0	0
Total	<u>640</u>	<u>809</u>	<u>584</u>	<u>484</u>	<u>484</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>

*No S&M costs will be incurred during site decommissioning activities.

Reactor Facilities

1. FACILITY NAME: ORNL Graphite Reactor (OGR)
2. LOCATION: Building 3001 (Bethel Valley)
3. SERVICE DATES: 1943-1963
4. FACILITY STATUS: Inactive/occupied; reactor building controlled by WMRAD (M. K. Ford); facility open to public as a Registered National Historical Landmark
5. FACILITY DESCRIPTION:

(a) Operating History - The OGR was the first reactor constructed at ORNL, being placed in service in 1943, at a 1-MW power level. In 1944, improvements in the cooling system and fuel cladding allowed the power level to be increased to an average level of 3.6 MW. The reactor was successfully operated for 20 years and was shut down in November 1963. In September 1966, the OGR was designated as a National Historical Landmark.

(b) Physical Description - The OGR was an air-cooled, graphite moderated and reflected, heterogeneous, natural-uranium-fueled reactor. The moderator assembly is a 24-ft cube of graphite blocks, with spaces allowed for experimental access, thermo-couples, and fuel slugs. The fuel channels extend through the block for fuel loading and unloading operations as well as providing for coolant air flow. The assembly is surrounded by a 7-ft thick reinforced concrete shield.

Coolant air was supplied through underground concrete ducts to the inlet manifold where it was routed through the fuel channels to the exhaust manifold. Exhaust air was then passed through underground concrete ducts to a filter house (Bldg. 3002) for HEPA filtration prior to exhaust through the fan house (Bldg. 3003) to a 200-ft concrete stack (Stack 3018).

(c) Current Condition - Boron-steel rods were inserted into the reactor at shutdown to assure that the reactor could not go critical and all control and safety rods were disabled. The fuel was removed in 1966. The facility is structurally sound, although some level of building deterioration is occurring including the ventilation duct area. A negative pressure is maintained within the reactor, and the exhaust is vented through the stack.

- (d) Radiological Hazards - Although the fuel has been removed from the OGR, the reactor is contaminated with fission products, traces of plutonium, ^{14}C , and ^{55}Fe . Exposure levels at the face of the graphite assembly are in the range of 2-4 R/h.

The concrete exhaust air ducts, filter house, and fan house are contaminated, primarily with ^{137}Cs and ^{90}Sr (80-500 mR/h). The remainder of the facility (offices and public areas in Bldg. 3001 is generally uncontaminated, with only a few isolated and restricted areas of elevated activity.)

- (e) Occupancy - Most of the office and workshop areas in Bldg. 3001 are occupied by personnel from the WMRAD, P&E Division, and a few research groups. In addition, a large portion of the facility has been altered to allow public access to view the reactor face and ORNL visual displays. Maintenance of these occupied portions of the building is provided by other programs. The OGR is located in the northern portion of the main ORNL complex, adjacent to several active facilities.

6. SECURITY/PROTECTION SYSTEMS:

With the exception of the public viewing area, the OGR is within the ORNL Bethel Valley secured area. The building and grounds are posted with respect to access restriction and radiation/contamination zones. The facility is protected by a fire alarm and sprinkler system.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

Abatement of asbestos and decontamination of areas is planned. Also, residual oils remain in some abandoned equipment from past experiments used during reactor operation and need to be disposed of by Hazardous Waste Operations.

Table 1. Surveillance activities - ORNL Graphite Reactor

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection		WMRAD	LITR - Bldg. 3001 shift check sheet (UCN 10593)	600 mh/y
(a) Visual of Building	Daily			
(b) Waste container inspection	Daily			
(c) Elevator alarms	Weekly			
(d) Steam heater check (when applicable)	Daily			
(e) Containment negative pressure	Daily			
(f) Air blower check	Weekly			
(g) Auxiliary blower	Monthly			
(h) Exhaust duct visual	Weekly			
(i) Exit duct inspection	Monthly			
(j) Radiation monitoring system check	Weekly			
2. Radiological surveillance	As required	WMRAD	WMRAD, Radiation Protection Section database; Air sheet (UCN-3367)	270 mh/y ^a
(a) Radiation surveillance	3 times a week			

Table 1. Surveillance activities - OGR (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
3. Instrumentation Inspection	Quarterly	I&C	I&C records	20 mh/y ^a
4. Safety inspection	Biannually	WMRAD	WMRAD memo	5 mh/y ^a
5. Fire safety inspection	Quarterly	LP	Inspection and protection report	4 mh/y ^a
6. Fire sprinkler system check	Annually	LP	Inspection report of sprinkler system	6 mh/y ^a
7. HEPA filter DOP testing	Semiannually (or after replacement)	QD	EHP printout (UCN-4556)	6 mh/y ^a
8. Overhead crane inspection	Annually	QD	QD memo	28 mh/y
9. Routine security patrol	Daily	LP	Daily security report	^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - ORNL Graphite Reactor

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD/P&E records	625 mh/y
2. Exhaust filter changes	Annually (or as required)	WMRAD	QD records	100 mh/y
3. Health physics instrument/maintenance repair	As required	WMRAD	Program maint. records	230 mh/y
4. Maintenance of heating/cooling systems	Quarterly (or as required)	P&E	P&E Report 1216	430 mh/y
5. Maintenance of building cranes	Annually	P&E	P&E Report 1216	194 mh/y
6. Maintenance materials	Annually	WMRAD	WMRAD records	\$ 14,000

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.29	\$ 30K
Routine maintenance	0.81	84K
Supervisory oversight	<u>0.56</u>	<u>55K</u>
Total	1.78	\$179K
<u>Annual materials requirements</u>	<u>Cost</u>	
Filters/miscellaneous supplies	<u>\$ 14K</u>	
Total	<u>\$ 14K</u>	
<u>Anticipated major repairs/improvements</u>	<u>Cost</u>	
Oil Sampling/Analysis of Abandoned Cryogenic Experiment	\$ 10K	
Asbestos Abatement	<u>250K</u>	
Total	\$340K	

(b) Projected resource requirements by year of expenditure

	Fiscal year cost (\$ x 10 ³)									
	93	94	95	96	97	98	99	00	01	02
Surveillance	30	32	33	33	33	33	33	33	33	33
Maintenance	84	88	93	93	93	93	93	93	93	93
Supervision	55	58	61	61	61	61	61	61	61	61
Planning	33	35	36	36	36	36	36	36	36	36
Materials	14	15	15	15	15	15	15	15	15	15
Projects	34	179	125	60	60	60	60	60	60	60
Utilities	0	0	0	0	0	0	0	0	0	0
Total	250	407	363	298	298	298	298	298	298	298

Reactor Facilities

1. FACILITY NAME: Low-Intensity Test Reactor (LITR)
2. LOCATION: Building 3005 (Bethel Valley)
3. SERVICE DATES: 1951-1968
4. FACILITY STATUS: Inactive/occupied; reactor building controlled by WMRAD (M. K. Ford)
5. FACILITY DESCRIPTION:
 - (a) Operating History - In 1951, the LITR was converted from a hydraulic mockup of the materials testing reactor (later built in Idaho) to an operating reactor for the purpose of supplying a variety of irradiation facilities for ORNL and other research groups. The LITR was a water-moderated- and cooled-reactor using enriched uranium as fuel and beryllium as a reflector. The reactor was originally designed for 500-Kw power level but was converted to a 3-MW testing reactor prior to permanent shutdown in 1968.
 - (b) Physical Description - The LITR tank is made up of five cylindrical steel and aluminum sections, connected by gasketed flanges, and contains the reactor controls, coolant pipes and the reactor internals. All but the lowest tank section is above ground. The enclosure for the reactor is not an integral building but is a composite of essentially independent rooms built on an as-required basis. The facility is primarily of steel and 70 x 62 x 57 ft. As the reactor passed through stages from hydraulic testing reactor to a training and test reactor, shielding was added consisting of a thin layer of borated plastic surrounded by loose-stacked concrete blocks and river sand (10-ft thick total). Heat dissipation for the final design was provided by two 1-MW water-to-air heat exchangers and one 1-MW water-to-water heat exchanger (Site 3077). Two 18,000-gal retention ponds, originally used for holdup of slightly contaminated wastewater, were located 350 ft east of the reactor building. These ponds were filled in and stabilized in 1970.
 - (c) Current Condition - The LITR fuel was removed as part of the reactor shutdown. However, the beryllium reflector and other reactor vessel components still remain in the vessel. A slight negative pressure is continuously maintained in the building, with exhaust routed to the Bulk Shielding Reactor (BSR) off-gas system. Those portions of the facility not normally occupied are gradually deteriorating with time.

- (d) Radiological Hazards - As mentioned above, all the internal radioactive and contaminated components of the reactor (except the fuel and shim rods) are still in place. Interior surfaces of the reactor tank and primary water piping are contaminated with radioactive corrosion products and traces of long-lived fission products. It is suspected that the concrete-block- and sand-shielding materials are contaminated and contain some quantities of induced radioactivity due to neutron leakage around the borated plastic shield. All areas of the building that are normally occupied are uncontaminated and outside any radiation zones.
- (e) Occupancy - The east and west rooms and the old control room are currently being utilized on a full-time basis by the P&E Division and the I&C Division as shops. Maintenance of these occupied areas is provided by other programs. The LITR is located on the north side of the main ORNL complex, adjacent to several active facilities.

6. SECURITY/PROTECTION SYSTEMS:

The LITR is within the ORNL Bethel Valley secured area. The building and grounds are posted with respect to access restrictions and radiation/contamination zones. The facility is protected by a fire sprinkler system.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

OSHA Compliance Upgrades, Repair of the Control Room roof, and preventative maintenance on the Trane Coolers are anticipated.

Table 1. Surveillance activities - Low-Intensity Test Reactor

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection		WMRAD	LITR - Building 3001	200 mh/y
(a) Visual of building	Daily			
(b) Steam heater check (when applicable)	Daily			
(c) Absolute filter pressure drop	Daily			
(d) Radiation monitoring system check	Daily			
2. Radiological surveillance		WMRAD		
(a) Smear surveys of reactor bay and shops	Weekly		WMRAD, RP Section	85 mh/y
(b) Inspection of radiation monitors	Weekly		Air monitoring data sheet (UCN-3367)	85 mh/y
3. Off-gas monitoring (BSR)	Continuous	WMRAD	WOCC records	^a
4. Safety inspection	Semiannually	WMRAD	WMRAD memo	5 mh/y ^a
5. Fire safety inspection	Quarterly	LP	Inspection and protection report	4 mh/y ^a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 1. Surveillance activities - LITR (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
6. Fire sprinkler system check	Annually	LP	Inspection report of sprinkler system	6 mh/y ^a
7. HEPA filter DOP testing (BSR)	Semiannually (or after replacement)	QD	WMRAD printout	16 mh/y ^a
8. Overhead crane inspection	Annually	QD	QD memo	32 mh/y ^a
9. Routine security patrol	Daily	LP	Daily security report	^a

^aCosts are included in ORNL overhead charges. No direct D&D funding is required.

Table 2. Routine maintenance activities - Low-Intensity Test Reactor

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD records	172 mh/y
2. Health Physics instrument maintenance and repair	Quarterly (or as required)	WMRAD	Program maintenance records	40 mh/y
3. Maintenance of heating/cooling	Quarterly (or as required)	P&E	P&E report 1216	80 mh/y
4. Maintenance of overhead bridge crane	Semiannually	P&E	P&E Report 1216	40 mh/y
5. Maintenance materials	Annually	WMRAD	WMRAD records	\$14,000
6. Utilities	Annually	WMRAD	WMRAD records	\$17,000

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.22	\$ 22K
Routine maintenance	0.26	5K
Supervisory oversight	<u>0.66</u>	<u>65K</u>
Total	1.14	\$112K
<u>Annual materials requirements</u>	<u>Cost</u>	
Filters/miscellaneous supplies	\$14,000	
Utilities	<u>17,000</u>	
Total	\$31,000	
<u>Anticipated major repairs/improvements</u>	<u>Cost</u>	
OSHA Compliance Upgrades	\$ 42K	
Control Room roof repair	32K	
Trane Cooler maintenance	<u>30K</u>	
Total	\$104K	

[illegible]

Reactor Facilities

1. FACILITY NAME: Homogeneous Reactor Experiment (HRE)
2. LOCATION: Building 7500 (Melton Valley)
3. SERVICE DATES: 1957-1961
4. FACILITY STATUS: Inactive/occupied; reactor building controlled by WMRAD (M. K. Ford)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The facility was originally constructed (1951) to house the HRE-1, the first of two experimental aqueous homogeneous reactors to be developed for nuclear power application analysis. In 1953, a decision was made to replace HRE-1 with a new experiment (HRE-2), and the second reactor was constructed during 1953-1956. The HRE-2 was a two-region reactor containing 93 percent enriched ^{235}U [$\text{U}_2\text{SO}_4 + \text{CuSO}_4 + \text{D}_2\text{SO}_4$ in heavy water (D_2O)] as the fuel, surrounded by a blanket region of D_2O . The reactor, which included an on-line chemical processing plant, reached criticality in 1957, operating for most of its active life at nominal full-power level of 5 MW. Shortly after full-power operation was achieved, a hole developed in the reactor core tank, allowing mixing between the fuel and blanket regions. After extensive repair efforts failed, the reactor continued to operate with fuel in both regions. The reactor was shut down in April 1961 after approximately 16,295 MWh of operation.
 - (b) Physical Description - The HRE-2 was a complex experimental reactor system principally housed in three below-grade steel-lined concrete cells, within a steel and reinforced-concrete structure (90 x 105 x 42 ft high). The reactor cell contained the fuel and blanket systems, consisting of the reactor vessel, high-and-low pressure circulating loops, heat exchangers, and an off-gas handling system. A portion of the fuel flow was circulated through the chemical processing plant, also located in shielded cells, providing continuous removal of impurities from the fuel solution. Process liquid waste was handled and treated at the HRE through a separate concrete waste-evaporator building. Gaseous wastes were treated in the main building and vented through a 100-ft steel stack. Primary reactor heat removal was through a steam-to-air heat exchanger located on the building roof. Auxiliary heat dissipation was provided by a wooden water-to-air heat exchanger, located west of the reactor building (Site 7554).

- (c) Current Condition - During 1961-62, the reactor fuel and heavy water were recovered from the system and the facility placed in standby condition. Portions of the reactor core vessel were removed in later 1962 for studies. The reactor, chemical plant, and the auxiliary systems remain as left at that time. A portion of the chemical process cells have been altered to accommodate other research programs during the period from 1963 to the present. The reactor building is structurally sound, with only isolated areas of deterioration. The liquid-waste storage pond has been filled and covered with asphalt to reduce radionuclide transport. However, the condition of the storage pond, as well as the other ancillary facilities (waste evaporator, cooling tower, and decontamination pad), is deteriorating over time.
- (d) Radiological Hazards - The most highly contaminated portions of the reactor system are located in the reactor cell. This cell was routinely flooded during maintenance operations, resulting in widespread contamination of cell walls and equipment surfaces. Exposure levels up to 600 R/h have been measured in the cell area. The contaminants are believed to be primarily ^{90}Sr and ^{137}Cs . The estimated inventory of fission and corrosion products remaining in the process piping is 30-40 kg. Personnel accessible areas outside the reactor and process cells are relatively free of contamination, with only isolated areas of elevated activity remaining. Of the ancillary facilities, the waste evaporator and holding pond are known to contain significant quantities of radionuclides but have not been adequately characterized to date.
- (e) Occupancy - Offices in the main building are currently occupied by members of the P&E Division. Adjacent buildings are either unoccupied or are occupied MK Ferguson contractor personnel. Maintenance funds for these areas are provided by those groups for upkeep and operation of the part of the facilities they occupy. The site is in a remote location of the ORNL site, with minimal nonroutine personnel access.

6. SECURITY/PROTECTION SYSTEMS:

The HRE is in the ORNL Melton Valley Access Area. The buildings and grounds are posted with respect to access restrictions and radiation/contamination areas. The building is protected by a fire alarm and sprinkler system.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

Several special maintenance activities are planned at the HRE to provide safe inactive status while awaiting facility disposition. Included are: adding an absorber pit cover to the charcoal bed, adding a LLLW holdup tank and piping, and installing a level manometer in the reactor cell.

Table 1. Surveillance activities - Homogeneous Reactor Experiment

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection		WMRAD	Surveillance check list for the HRE	250 mh/y
(a) Visual of building	Weekly			
(b) Sump pumps operation	Weekly			
(c) Sump activity levels	Weekly			
(d) Off-gas filter pressure drop	Weekly			
(e) Storage pool radiation level	Weekly			
(f) Storage pool water level	Weekly			
(g) Auxiliary containment fan check	Weekly			
(h) Air compressor check	Weekly			
2. Radiological surveillance		WMRAD	WMRAD, RP Section data base	126 mh/y
(a) Smear surveys of reactor bay and offices	Weekly			
(b) Surveillance of maintenance activities and material transfers	As required			

Table 1. Surveillance activities - HRE (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
3. Safety Inspection	Semiannually	WMRAD	WMRAD memo	5 mh/y ^a
4. Fire safety inspection	Quarterly	LP	Inspection and protection report	8 mh/y ^a
5. Fire sprinkler system test	Annually	LP	Inspection report of sprinkler system	6 mh/y ^a
6. HEPA filter DOP testing	Semiannually (or after replacement)	QD	EHP printout	8 mh/y ^a
8. Overhead crane inspection	Annually	QD	QD memo	28 mh/y ^a
9. Routine security patrol	Daily	LP	Daily security report	a

^aCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - Homogeneous Reactor Experiment

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD/P&E	WMRAD records	528 mh/y
2. Exhaust filter changes	Every 5 years (or as required)	WMRAD	QD printout	50 mh/y
3. Health physics instrument maintenance/repair	Quarterly (or as required)	WMRAD	Program maintenance records	100 mh/y
4. Maintenance of heating/cooling systems	Quarterly (or as required)	P&E	P&E Report 1216	141 mh/y
5. Maintenance of overhead bridge crane	Semiannually	P&E	P&E Report 1216	100 mh/y
6. Maintenance materials	Annually	WMRAD	WMRAD records	\$10,000
7. Utilities	Annually	WMRAD	WMRAD records	\$55,000

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.21	\$ 21K
Routine maintenance	0.44	46K
Supervisory oversight	<u>0.60</u>	<u>60K</u>
Total	1.25	\$127K
<u>Annual materials requirements</u>	<u>Cost</u>	
Filters/miscellaneous supplies	\$ 10K	
Utilities	<u>\$ 55K</u>	
Total	\$ 65K	
<u>Anticipated major repairs/improvements</u>	<u>Cost</u>	
Charcoal Bed Cover	\$ 15K	
LLLW Holding Tank Piping	30K	
Install Level Manometer in Reactor Cell	<u>15K</u>	
Total	\$ 60K	

(b) Projected resource requirements by year of expenditure

	<u>Fiscal year cost (\$ x 10³)</u>									
	93	94	95	96	97	98	99	00	01	02
Surveillance	21	22	23	23	a	a	a	a	a	a
Maintenance	46	48	51	51	a	a	a	a	a	a
Supervision	60	63	66	66	a	a	a	a	a	a
Planning	33	35	36	36	a	a	a	a	a	a
Materials	10	11	11	11	a	a	a	a	a	a
Projects	66	110	50	50	a	a	a	a	a	a
Utilities	55	58	61	61	a	a	a	a	a	a
Total	<u>291</u>	<u>347</u>	<u>298</u>	<u>298</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>	<u>a</u>

^aNo S&M costs will be incurred during site decommissioning activities.

Reactor Facilities

1. FACILITY NAME: Oak Ridge Research Reactor (ORR)
2. LOCATION: Building 3042 (Bethel Valley)
3. SERVICE DATES: 1957-1987
4. FACILITY STATUS: The ORR is inactive and controlled by the WMRAD (M. K. Ford).
5. FACILITY DESCRIPTION:

- (a) Operating History - The ORR was placed in service in March 1958 until the summer of 1960 at 20 MW. Improvements to the cooling system allowed an increase in power level to 30 MW from 1960 through shutdown in 1987. The reactor was successfully operated for 29 years.
- (b) Physical Description - The ORR was a light-water-moderated and cooled, beryllium and water reflected research reactor designed and built for use as a general purpose research tool. The reactor core was a heterogeneous type which used enriched uranium fuel in the form of aluminum-clad, aluminum-uranium-alloy fuel plates. A fuel element consisted of either 18 or 19 plates. Reactor heat was transferred from the fuel by light water and dissipated to the atmosphere.

The reactor shielding pools and associated equipment located within the main building and heat removal systems are located in adjacent buildings and underground (piping) northeast of Building 3042.

Containment ventilation is provided dynamically as a partially leak-tight structure. A controlled amount of air is exhausted from the building at a rate sufficient to ensure inflow of air at leakage points. Building containment is actuated on high radiation/contamination. An off-gas system is available for highly-contaminated systems. HEPA filtration is supplied for both systems and exhausts to the 3039 stack area.

- (c) Current Condition - All of the fuel, shim rods, and beryllium were removed following shutdown. The examination hot cells have been cleared of equipment remaining from reactor operations. The facility is structurally sound, although certain areas are deteriorating due to the age of the facility and materials of

construction. Negative pressure is maintained on the main reactor building and normal off-gas system is maintained on all abandoned radioactive systems. Liquid wastes are managed according to waste management practices (LLLW, process, spring, and sewer) at ORNL. Solid waste is also managed according to standard ORNL waste policies. Many items remaining at the facility consist of residual contamination by activation or the fission process. The pools provide demineralized water for storage of various abandoned equipment. Several large experiments have been abandoned in place within Building 3042 and will require significant planning for future cleanup efforts. The coolant system presents the largest potential for deterioration due to stagnant water present in the underground piping outside the main facility.

- (d) Radiological Hazards - Although all fuel was removed from the reactor, some fission products from a failed element and an experiment malfunction, activation products, mainly from ^{60}Co in reactor materials of construction are both present. Exposure levels in the core were measured to be greater than 50,000 R/h, at contact in the outlying process areas in the approximately 10 mR/h - 100 mR/h ranges, and regulated clean areas are basically background (< 100 cpm, 20 cpm beta-gamma). Containment ducts are contaminated with ^{137}Cs , ^{90}Sr , and ^{60}Co (levels not quantified), with filter pit areas similarly contaminated.
- (e) Occupancy - The office spaces are occupied by WMRAD personnel. Maintenance of these occupied portions of the building is provided by other divisions funded through the RA section of the WMRAD. The ORR is located in the northern portion of the main ORNL complex.

6. SECURITY/PROTECTION SYSTEMS:

The ORR is within the ORNL Bethel Valley secured area. The building and grounds are posted with respect to access restrictions and radiation/contamination areas. The facility is protected by fire alarm, sprinkler system, and FRCAS for radiological emergencies.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

Remote monitoring of critical parameters to the WCCC will be necessary for cost effective monitoring of the facility. These improvements will cost approximately \$250K.

Table 1. Surveillance activities - Oak Ridge Research Reactor

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection				
[Inside]				
(a) Building visual	Daily	WMRAD	ORR checksheet	200 mh/y
(b) Water system checks	Daily	WMRAD	ORR checksheet	120 mh/y
(c) S&M supply	Weekly	WMRAD	ORR checksheet	25 mh/y
(d) Pool level	Continuous	WMRAD	WOCC	*
(e) Hot cell instr. panel	Daily	WMRAD	ORR checksheet	25 mh/y
(f) Hoist equip. tag check	Weekly	WMRAD	ORR checksheet	25 mh/y
(g) Negative pressure normal	Continuous	WMRAD	WOCC	*
(h) Coolant/shield water pumps	Daily	WMRAD	ORR checksheet	25 mh/y
(i) Makeup water	Daily	WMRAD	ORR checksheet	25 mh/y
[Outside]				
(j) Secondary cooling towers wetting	Weekly	WMRAD	ORR checksheet	50 mh/y
(k) Rx primary pump area	Daily	WMRAD	ORR checksheet	50 mh/y
(l) Steam on/off for exposed piping (< 35°F)	Daily	WMRAD	ORR checksheet	100 mh/y
(m) Heat exchanger pit check	Daily	WMRAD	ORR checksheet	25 mh/y
(n) Rx secondary cooling towers	Daily	WMRAD	ORR checksheet	150 mh/y
(o) Cell vent filter pit area	Daily	WMRAD	ORR checksheet	50 mh/y
(p) Trane cooling tower surveill.	Daily	WMRAD	ORR checksheet	125 mh/y

*One-fourth person/year = 520.

Table 1. Surveillance activities - ORR (Continued)
Page 2

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
2. Radiological Surveillance				1040 mh/y
(a) Area surveillance	Weekly	RP	RP database	
(b) Inspection/calibration of radiation instruments	Monthly	RP	RP database	

Table 2. Routine maintenance activities - Oak Ridge Research Reactor

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	WMRAD	DMC	500 mh/y
2. Filter maintenance	Semiannually	CTD/P&E	DMC	200 mh/y
3. Health Physics instrument maintenance repair	Quarterly	RP	RP database	300 mh/y
4. I&C maintenance/calibration	As required	I&C	I&C database	1000 mh/y
5. Maintenance of heating/cooling systems	Quarterly	P&E	PM cards	490 mh/y
6. Maintenance of overhead bridge cranes	Semiannually	P&E	PM cards	300 mh/y
7. Maintenance materials	Annually	WMRAD	DMC	\$ 25K
8. Utilities	Annually	WMRAD	DMC	\$100K

(a) Annualized costs

<u>Special Projects</u>	<u>Cost</u>
Instrument Upgrade	\$251K

Fiscal year cost (\$ x 10³)

[illegible]

Technology Development Facilities

1. FACILITY NAME: High-Level Chemical Development Laboratory
2. LOCATION: Building 4507 (Bethel Valley)
3. SERVICE DATES: 1957-1980
4. FACILITY STATUS: The facility is currently inactive and unoccupied and under the control of the CTD. (M. F. Osborne is Facility Manager and J. R. Travis is Facility Supervisor)
5. FACILITY DESCRIPTION:
 - (a) Operating History - The facility was designed and operated as a laboratory and small-scale pilot plant for development studies of reactor fuel processing, separation and recovery of transuranic (TRU) materials, and separation of fission products from aqueous wastes.
 - (b) Physical Description - The building consists of four shielded hot cells equipped with master-slave manipulators and associated support equipment in the cell operating area. Chemical makeup and cell charging area above the cells containing a shielded manipulator cave, maintenance glovebox, and a 10-ton gantry crane for handling shielded casks. An underground tank pit is located immediately south of the building and contains two tanks formerly used for storage of radioactive solutions used in the facility operations. The building cell ventilation system is routed through a below-grade filter pit (Building 4556) before connecting to underground ducts going to the 3039 stack.
 - (c) Current Condition - The facility is currently inactive but has been maintained in good condition. The building is structurally sound with no obvious signs of degradation. Negative pressure is maintained in the cells and all accessible areas by the cell ventilation system. The cells still contain materials from past operations and instrumentation, and other support equipment remain in all areas of the facility. Air monitoring capability has been maintained and provides continuous surveillance from a centrally located panel in the operating area.

- (d) Radiological Hazards - With the exception of the interior of the hot cells and the glovebox and shielded cave in the penthouse, the facility is relatively contamination-free. External surfaces of the cells and operating equipment have less than 200 dpm 100 cm² alpha.

The interior of the cells are contaminated with an estimated 2.5×10^8 dpm/100 cm² alpha. The cell charging area and penthouse are contaminated with alpha emitters from past operations but are covered with paint and have not revealed any exposed contamination in recent years. The penthouse is the only accessible area of the building which is retained as a C-zone. Internals of some valves and service piping are also slightly contaminated. No significant chemical hazards currently exist in the facility.

- (e) Occupancy - The facility is unoccupied but requires periodic access for HPs surveillance and routine maintenance. The site is located in a central area of the main ORNL complex, adjacent to several inactive facilities, and in close proximity to a primary vehicle and pedestrian thoroughfare.

6. SECURITY/PROTECTION SYSTEMS:

Building 4507 is within the ORNL Bethel Valley complex. The building is posted with respect to access restrictions and contamination/radiation zones and is maintained in a locked and secured condition. A centralized control and alarm station is in continuous operation for radiation and airborne contamination detection. The facility is also protected by an automatic sprinkler system, heat detection alarms, and in-cell fire fighting capability.

7. SURVEILLANCE ACTIVITIES:

See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

See Table 2 for details of routine maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

None.

Table 1. Surveillance activities - High-Level Chemical Development Laboratory

Activity	Frequency	Responsibility	Documentation	Manpower	
				resource	requirement
1. Routine inspection		CTD	Facility supervisor records	389 mh/y ^a	
(a) Visual of site	Daily				
(b) Negative pressure in hot cells and building areas	Daily				
(c) HEPA filter pressure drop	Daily				
(d) Alarm panel operability	Daily				
(e) Prepare and maintain surveillance procedures	Annually				
2. Radiological surveillance		ESHC	Radiation survey data sheets	122 mh/y	
(a) Routine smear surveys	Monthly			50 mh/y	
(b) Surveillance of maintenance activities	As required				
3. Safety inspection	Semiannually	CTD	CTD memo	b	
4. Fire safety inspection	Quarterly	LP	Inspection and protection report	b	
5. Fire sprinkler system test	Annually	LP	Inspection report of sprinkler systems	b	
6. HEPA filter DOP testing	Semiannually (or after replacement)	QD	QD printout	b	
7. Routine security patrol	Continuous	LP	Daily security report	b	

^amh/y - man-hours per year.

^bCosts are included in ORNL overhead charges. No direct D&D Program funding is required.

Table 2. Routine maintenance activities - High-Level Chemical Development Laboratory

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. General maintenance and repair	As required	CTD/P&E	Facility supervisor records	110 mh/y
2. Health Physics instrument maintenance and repair	Quarterly (or as required)	I&C	I&C printout	43 mh/y
3. Ventilation instrument calibration	Annually	I&C	I&C printout	43 mh/y
4. Cell ventilation filter	Annually (or as required)	QD/P&E	QD printout/P&E report 1216	86 mh/y
5. Maintenance materials	Annually	CTD	Facility supervisor records	\$ 500

10. COST AND SCHEDULE

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.35	\$ 35K
Routine maintenance	<u>0.20</u>	<u>20K</u>
Total	0.55	\$ 55K

<u>Annual materials requirements</u>	<u>Cost</u>
Miscellaneous materials/filters	\$ 1K

Anticipated major repairs/improvements

None

(b) Projected resource requirements by year of expenditure

[illegible]

Technology Development Facilities

1. FACILITY NAME: Molten Salt Corrosion Loop
2. LOCATION: Building 9201-3, Room 235 (ORNL Facilities at Y-12)
3. SERVICE DATES: 1958 to 1976
4. FACILITY STATUS: The fuel handling facility is inactive but located in an active building used by the Engineering Technology Division (ETD). (J. R. Montgomery).
5. FACILITY DESCRIPTION:
 - (a) Operating History - The facility was used for preparation and handling of fuel for molten salt reactor technology development and the MSRE which operated between 1965 and 1969. In 1974 and 1975, the Pilot Plant Section of the CTD used the facility to produce fuel salts for the Molten-Salt Breeder Reactor development program.
 - (b) Physical Description - The facility consists of a large cell with separate subcells of irregular dimensions but generally covering an area approximately 16 ft x 16 ft and three stories high. The cell is constructed of sheet metal and has a total of 7 entrances on 3 levels. There are viewports near some of the entrances but not all the lights are operational. It is not known if one can move from level to level, or even from subcell to subcell on the same level, internally. (A concern for those who must enter to survey or perform corrective actions.) Within the cell are the remnants of chemical processing equipment and a considerable amount of friable asbestos and kaowool insulation. Within the laboratory (room 235) there is some contaminated ductwork. The air handling unit located on the roof of room 235 (but inside the building) may also be contaminated. A contaminated sink has been removed and associated plumbing capped off. There is a restroom with a shower inside the room, external to the cell. The emergency exit at the rear of the room has stairs to the ground floor, but the lights are not operational. According to occupational safety and health act inspectors, the ceiling height (of the levels external to the cell) is not sufficient for the fire protection/sprinkler system.
 - (c) Current Condition - The fuel handling facility has not been inspected internally since 1989, but is generally in good condition and is located in a structurally sound building and laboratory. All chemicals have been removed from the laboratory.

- (d) Radiological and Chemical Hazards - The interior of the fuel handling cell and support equipment are alpha-contaminated with U^{233} and Th^{228} at levels up to 50,000 dpm/100 cm². Transferable levels of contamination in the fuel batching area are on the order of 1200 dpm/100 cm² alpha and 3500 dpm/100 cm² beta-gamma (based on the 1989 survey). In addition, the facility is also contaminated with low levels of transferable beryllium. There is a considerable amount of friable asbestos and kaowool insulation inside the cell and on some pieces of equipment external to the cell. Additionally, there are several large graphite columns stored on top of the cell roof which will need to be surveyed and disposed of.
- (e) Occupancy - The facility is located in an active building and within an inactive laboratory. The building is located in a central area of the ORNL facilities at Y-12.

6. SECURITY/PROTECTION SYSTEMS:

Building 9201-3 is within the ORNL complex at Y-12. The fuel handling facility is secured against casual entry by locked accesses and is posted with respect to access restrictions and radiation/contamination areas.

7. SURVEILLANCE ACTIVITIES:

Routine radiological surveys of the laboratory areas external to the cell are performed. Also, a thorough characterization of the radiation contamination on the structure and on equipment inside is required periodically.

8. ROUTINE MAINTENANCE:

See 10.a.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

Removal and disposal of friable asbestos and kaowool insulation on equipment and pipe insulation are representative of anticipated repairs/improvements. Also, installation of locks on exterior doors to laboratory are planned. Should any floor drains be discovered internal to the cell, they will be plugged (floor drains go to the storm drain system which discharges to the East Fork Poplar Creek).

10. COST AND SCHEDULE:

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.03	\$ 3K
Routine maintenance	<u>0.05</u>	<u>5K</u>
Total	0.08	\$ 8K

<u>Annual materials requirements</u>	<u>Cost</u>
Miscellaneous	\$ 2K

<u>Anticipated major repairs/improvements</u>	<u>Cost</u>
Removal of friable asbestos	\$ 12K
Access Control	<u>3K</u>
Total	\$ 15K

(b) Projected resource requirements by year of expenditure

[illegible]

Technology Development Facilities

1. FACILITY NAME: Coolant Salt Technology Facility (Tritium Test Loop)
2. LOCATION: Building 9201-3, Second Floor (ORNL Facilities at Y-12)
3. SERVICE DATES: 1958 to 1976
4. FACILITY STATUS: The CSTF is inactive but located in an active building used by the ETD. (J. R. Montgomery).
5. Facility DESCRIPTION:
 - (a) Operating History - The facility was used to support the development of molten salt reactor technology and specifically for studying the effects of injecting tritium into a flow of boron trifluoride.
 - (b) Physical Description - The facility consists of a loop flow system surrounded by a steel enclosure measuring approximately 24 x 8 x 10 ft tall. The system is comprised of pumps, tankage, valves, piping, and the remnants of a control system. The top of the steel enclosure (near the pump) is open to the outside area, but the panels of the enclosure at floor level are locked to prevent access.
 - (c) Current Condition - The facility is generally in good condition and is located in a structurally sound building.
 - (d) Radiological and Chemical Hazards - The inside of the flow system remains contaminated with radiation levels up to 1,000,000 dpm/100cm² alpha (1989), and it contains transferable contamination of 1000 dpm/100 cm² alpha and 3500 dpm/100 cm² beta-gamma. No chemical hazards are believed to be associated with this facility.
 - (e) Occupancy - The facility is located in an active building within a central area of the ORNL facilities at Y-12.
6. SECURITY/PROTECTION SYSTEMS:

Building 9201-3 is within the ORNL complex at Y-12. The CSTF is locked and posted with respect to radiation/contamination areas.
7. SURVEILLANCE ACTIVITIES:

Routine surveys are conducted of the outside of the facility. Also, tritium inside the enclosure will be periodically surveyed. See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

No routine maintenance activities are conducted at this facility.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

The ORNL National Emission Standards for Hazardous Air Pollutants (NESHAPS) (indoor air quality) Group has questioned whether this facility needs to be considered a "point source" for radionuclide emissions. The opening at the top of the loop should probably be sealed off completely. No other repairs or improvements are anticipated.

Table 1. Surveillance activities - Coolant Salt Technology Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection		ETD	ETD files	68 mh/y
(a) Visual of building & enclosure	Weekly			
2. Radiological surveillance		ESCH	Radiation survey data sheets	
(a) Routine smear surveys	Semiannually			35 mh/y

Table 2. Routine maintenance activities - Coolant Salt Technology Facility

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine maintenance	Monthly	ETD	ETD files	100 mh/y
2. Materials	Monthly	ETD	ETD files	\$ 1000

10. COST AND SCHEDULE:

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.05	\$ 5K
Routine maintenance	0.03	3K
Supervisory oversight	<u>0.05</u>	<u>5K</u>
Total	0.13	\$ 13K

<u>Annual materials requirements</u>	<u>Cost</u>
Miscellaneous	\$ 1K

<u>Anticipated major repairs/improvements</u>	<u>Cost</u>
ORNL NESHAPS Closure (sealing off)	\$ 12K

(b) Projected resource requirements by year of expenditure

[illegible]

Technology Development Facilities

1. FACILITY NAME: Storage Tank
2. LOCATION: Building 9201-3, Mezzanine above Room 126 (ORNL Facilities at Y-12)
3. SERVICE DATES: 1958 to 1969
4. FACILITY STATUS: The Storage Tank is inactive but located in an active building used by the ETD (J. R. Montgomery).
5. Facility DESCRIPTION:
 - (a) Operating History - The tank was used as a reservoir for machine shop cutting oil during the years of development of molten salt reactor technology. The machine shop was located on the first floor of 9201-3 just below the mezzanine level.
 - (b) Physical Description - This facility consists of a glass-lined steel tank with a 3000-gal capacity. This large tank has an opening at the top, currently covered by a trash can lid. The tank contains an unknown amount of oil and there is an oily residue on the exterior that is contaminated. There is also a small (100 gal) accumulation tank beside the larger tank. The tanks are surrounded by a spill-containment dike, but there is an open drain directly under the large tank within the dike. These tanks are located in a room measuring approximately 20 x 40 ft and occupy about half of the space. There is only one light in the room and inspection is impossible without a flashlight. There are several openings in the exterior walls and evidence of bird habitation in the area. Part of the "floor" of the room is actually a false ceiling over room 126, and there are several holes through the ceiling/floor. There are several pipes running through the area. There are water stains on the floor indicating that some steam lines may have leaked in the past. There appears to be friable asbestos insulation on some of the pipes. One of the pipes that runs through the room is an active storm drain that is known to be contaminated. This drain line runs over the entire north end of the first floor and throughout much of the building. The drain line is currently wrapped in plastic to prevent the possible spread of contamination from leaks. It is not known if the source of the contamination is the contact with the tank room. The ladder that is used to access the room has been tagged out because the space between the ladder and the wall is not sufficient.
 - (c) Current Condition - The condition of this facility is considered to be adequate. It is located in a structurally sound building.

- (d) Radiological Chemical Hazards - The tank and surrounding diked area are slightly contaminated with approximately 4000 dpm/100 cm² alpha, but both are painted to fix the activity. The oily residue on the tank indicates a considerable amount of radiological activity. Some smear samples have been taken, but results are inconclusive. Because the facility was used prior to 1976, the oil should also be analyzed for PCBs. There is pipe insulation in friable condition that should be analyzed for asbestos content. There is also some peeling paint on one of the brick walls that should be analyzed for asbestos content.
- (e) Occupancy - The tank is located in a semi-remote area which can be accessed only by climbing a ladder. The only access required to the area is for infrequent maintenance and proposed corrective actions. The mezzanine is located in an active building within a central area of the ORNL facilities at Y-12.

6. SECURITY/PROTECTION SYSTEMS:

Building 9201-3 is within the ORNL complex at Y-12. The room where the tank is housed is locked and posted with respect to radiation/contamination areas. The facility is protected by an automatic sprinkler system.

7. SURVEILLANCE ACTIVITIES:

Surveys of the entrance to the room are conducted routinely. See Table 1 for details of surveillance activities.

8. ROUTINE MAINTENANCE:

There are several pipe lines in the area that may require occasional routine maintenance. Lighting needs to be replaced. See Table 2 for details of maintenance activities.

9. ANTICIPATED REPAIRS/IMPROVEMENTS:

The holes in the exterior walls and the ceiling/floor need repair, the tanks drained, and the exterior surfaces cleaned. The hole in the top of the large tank should be sealed and the drain under the tank plugged. Friable pipe insulation needs to be removed and disposed. The contaminated drain line should be evaluated and if the source of the contamination is the contact with the tank room, attempts to correct this situation should be considered. The ladder to the room should be modified to meet current standards.

Table 1. Surveillance activities - Storage Tank (9201-3)

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine inspection (a) Visual of facility	Semiannually	ETD	ETD files	50 mh/y
2. Radiological surveillance (a) Surveillance of area maintenance activities	Semiannually	ESCH	Radiation survey data sheets	50 mh/y

Table 2. Routine maintenance activities - Storage Tank (9201-3)

Activity	Frequency	Responsibility	Documentation	Manpower resource requirement
1. Routine maintenance	Monthly	ETD	ETD files	200 mh/y

10. COST AND SCHEDULE:

(a) Annualized costs

<u>Annualized manpower requirements</u>	<u>Man-Years</u>	<u>Cost</u>
Surveillance activities	0.05	\$ 5K
Routine maintenance	0.13	3K
Supervisory oversight	<u>0.10</u>	<u>10K</u>
Total	0.28	\$ 28K

<u>Annual materials requirements</u>	<u>Cost</u>
--------------------------------------	-------------

None

<u>Anticipated major repairs/improvements</u>	<u>Cost</u>
---	-------------

Special Maintenance	\$50K
---------------------	-------

(b) Projected resource requirements by year of expenditure

	Fiscal year cost (\$ x 10 ³)									
	93	94	95	96	97	98	99	00	01	02
Surveillance	5	5	6	6	6	6	6	6	6	6
Maintenance	10	11	11	11	11	11	11	11	11	11
Supervision	13	14	14	14	14	14	14	14	14	14
Planning	0	0	0	0	0	0	0	0	0	0
Materials	0	0	0	0	0	0	0	0	0	0
Projects	0	20	30	0	0	0	0	0	0	0
Utilities	0	0	0	0	0	0	0	0	0	0
	28	50	61	31	31	31	31	31	31	31

DISTRIBUTION

1.	L. D. Bates	34.	M. J. Miller
2.	H. M. Braunstein	35.	C. E. Nix
3.	K. L. Brady	35.	T. R. Nelson
6-8.	T. W. Burwinkle	36-37.	P. T. Owen
9.	R. L. Chadwick	38.	T. H. Row
10.	J. S. Colley	39.	G. E. Rymer
11.	S. L. Cross	40.	T. F. Scanlan
12.	M. F. P. DeLozier	41.	P. A. Schrandt
13-17.	M. K. Ford	42.	C. B. Scott
18.	H. R. Gaddis	43.	C. S. Sims
19.	C. D. Goins	44.	R. R. Spears
20.	K. W. Haff	45.	L. E. Stratton
21.	P. J. Halsey	46.	J. H. Swanks
22.	J. L. Hammontree	47.	J. R. Trabalka
23.	R. L. Hendren	48.	L. D. Voorhees
24.	L. Holder, Jr.	49.	D. R. Watkins
25.	D. D. Huff	50.	J. K. Williams
26.	R. G. Jones	51.	R. K. White
27.	B. L. Kimmel	52.	Central Research Library
28.	J. R. Lawson	53.	Document Reference Section
29.	V. Legg	54-58.	ER Document Management Ctr.
30.	G. J. Mandry	59-60.	Lab Records Dept.
31.	D. M. Matteo	61.	ORNL Patent Section
32.	G. A. Mayes	62.	RAP/RCDB
33.	L. E. McNeese		
63.	Office of Assistant Manager for Energy Research and Development, DOE Oak Ridge Field Office, P. O. Box 2001, Oak Ridge, TN 37831-8600		
64.	D. W. Swindle, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830		
65.	M. R. Jugan, DOE Oak Ridge Field Office, Information Resource Center, 105 Broadway, Oak Ridge, TN 37830		
64-67.	R. L. Nace, Department of Energy, Office of Environmental Restoration, Office of Eastern Area Programs, Oak Ridge Program Division, Washington, DC 20585-0002		
68-69.	R. C. Sleeman, DOE Oak Ridge Field Office, P. O. Box 2001, Oak Ridge, TN 37831-8541		
70-71.	Office of Scientific and Technical Information, P. O. Box 62, Oak Ridge, TN 37831		

END

**DATE
FILMED**

10 / 7 / 92