DOE/MC/25137--3104

DE92 001299

**Demonstration Program
Performance Test Summary Reports**

Topical Report

Work Performed Under Contract No.: DE-FC21-89MC25137

**For
U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
P.O. Box 880
Morgantown, West Virginia 26507-0880**

**By
Colorado-Ute Electric Association, Inc.
P.O. Box 1149
Montrose, Colorado 81402**

March 1992

Performance Test Summary Reports

Table of Contents

<u>Section</u>	<u>Page</u>
1.0 Introduction	1
2.0 Summary of Phase I and II Test Programs	1
3.0 Performance Summary Report Contents	2
4.0 Split Combustor Tests	3
5.0 Acknowledgements	4
 <u>Appendix</u>	 <u>Page</u>
A Performance Test Summary Reports	A-1
 <u>Table</u>	 <u>Page</u>
1 Fuel Properties	2
2 Summary of Tests Conducted	3
3 Performance Test Summary Reports	A-2

DOCUMENT SUMMARY

1.0 INTRODUCTION

This volume contains the performance test summary reports generated by the Colorado-Ute Electric Association's Nucla Circulating Fluidized Bed Demonstration Program. These summary reports supplement the performance test results presented in the Demonstration Project Final Technical Report and the Annual Technical Progress Reports covering the periods Start-up through 1988, 1989 and 1990 through Test Completion. Performance test summary reports are presented from both the Phase I and Phase II test programs. The Phase I test program began in February 1987 and was completed in June 1990. This segment was jointly sponsored by the United States Department of Energy (DOE) and the Electric Power Research Institute (EPRI). The Phase II test program commenced in October 1991 following a DOE extension agreement, and was completed in January 1991 with sole sponsorship by the DOE. The objectives of these programs were to conduct a cost-shared Clean Coal Technology Project to demonstrate the feasibility of circulating fluidized bed combustion technology and to evaluate the economic, environmental, and operational benefits of CFB steam generators on a utility scale.

2.0 SUMMARY OF PHASE I AND II TEST PROGRAMS

Detailed planning for a test program was initiated by EPRI in 1985. On-site preparation for the test program commenced in February 1987 and cold-mode shakedown activities were largely completed by October 1988. Detailed performance testing of the Nucla CFB at specified unit operating conditions commenced in March 1989 with the completion of the hot-mode test plan. From April 1989 through the completion of the Phase I test program in June 1990, a total of 45 steady-state performance tests were completed. These tests established the effects of load, excess air, primary to secondary air ratio, unit operating temperatures, coal and limestone feed configurations, and coal type and size distributions on emissions performance and combustion and boiler efficiencies. Data were also collected from these tests to quantify heat transfer in the combustion chambers, tubular air heater effectiveness, and baghouse collection efficiency. Dynamic response and unit start-up data were collected to determine any CFB technology limitations and to optimize unit performance.

During the Phase II test program between October 1990 and January 1991, an additional 27 steady-state performance tests were conducted. These additional tests provided new information in areas with limited test results from Phase I. Tests were also completed on Dorchester coal as part of the alternate fuels testing.

In summary, a total of 72 steady-state performance tests were conducted during both phases of testing. Twenty-two tests were performed at half load, six at three-quarter load, two at 90% load, and forty-two at full load. As part of alternate fuels testing, eight of these tests were conducted on a local Nucla coal (Peabody) and four were conducted on Dorchester coal. Sixty tests were completed on Salt Creek coal, the baseline fuel. The properties of these coals are summarized in Table 1 below. The range of property values in the second column represents the variability of the local Peabody coal burned during 1988 and 1989.

Table 1. Fuel Properties

Property	Peabody Coal	Salt Creek Coal	Dorchester Coal
HHV, Btu/lb	7490-11840	10460	9041
Sulfur, %	0.51-2.75	0.44	1.53
Ash, %	9.8-42.8	14.6	22.8
Moisture, %	4.1-14.9	10.0	10.97
Fixed C, %	43.5	43.4	35.8
Volatiles, %	28.4	32.3	30.4

3.0 PERFORMANCE SUMMARY REPORT CONTENTS

Table 2 provides a listing of the performance test summaries available in Appendix A of this volume, as also shown in Table 3. The tests are listed in chronological order, which is also the order that the summary reports are presented in this report. The additional information contained in Table 2 includes the test date, an indication that all required solids samples were obtained, coal type, dry percent O₂ during the test period, load, calcium to sulfur ratio, limestone and coal feed configurations, comparative tests, remarks as to test type, and test category.

Information included in the performance summary reports includes:

- Process Operating Summary Report (2 pages): plant output; main steam flow, temperature, pressure; coal and limestone feed rates; bed drain and fly ash flow rates; superficial velocity; bed temperature; flue gas flow rate and composition; air flow rates; fan pressures; bed pressure;

Table 2. SUMMARY OF TESTS CONDUCTED

EPRI Test I.D.	Test Date	Solids Samples	Coal Type	Dry %O ₂	Load MWe	Ca/S	Limestone feed configuration	Coal Feed configuration	Comparative tests	Remarks	Test Category
SD1	3/13/89	all	Salt Creek	3.9	105	1.41	Balanced	Balanced		Baseline test	
P30	3/15/89	all	Salt Creek	5.7	55	2.1	1 FW out	Balanced		Baseline test	
P31	3/20/89	all	Salt Creek	3.8	82	2	Balanced	Balanced		Baseline test	
A01	4/21/89	all	Peabody	3.7	105	1.8	Balanced	Balanced			ALTERNATE FUEL TESTS
A07	5/26/89	all	Peabody	5.9	55	1.5	Balanced	Balanced			
A04	6/6/89	all	Peabody	4.2	82	1.7	Balanced	Balanced			
A05	6/7/89	all	Peabody	4.3	82	3.9	Balanced	Balanced			
A06	6/8/89	all	Peabody	4.2	82	0.6	Balanced	Balanced			
A02	6/16/89	all	Peabody	3.5	104	3.7	Balanced	Balanced			
A03	6/17/89	all	Peabody	3.5	104	0.7	Balanced	Balanced			
A08	6/19/89	all	Peabody	3.4	104	1.8	Balanced	Balanced			
P49	7/17/89	all	Salt Creek	3.5	98	0.9	Balanced	Balanced	P49	Baseline test	PERFORMANCE TESTS
P50	7/19/89	all	Salt Creek	3.5	98	3.5	Balanced	Balanced			
P39	8/9/89	all	Salt Creek	6	55	2.6	Balanced	Balanced			
P21	8/11/89	all	Salt Creek	6.3	55	3.1	Balanced	Balanced			
P52	8/17/89	all	Salt Creek	6.3	55	2.8	1 LS & 1 FW	Loopseal			
P55	Split combustor test										
P55A	11/29/89	all	Salt Creek	3.5	108	4.7	Balanced	1 FW & LS		Combustor 4A test	
P55B	11/29/89	all	Salt Creek	3.5	108	4.8	Balanced	1 FW & LS		Combustor 4B test	
P56	Split combustor test										
P56A	11/30/89	all	Salt Creek	2.5	108	5.1	Balanced	1 FW & LS		Combustor 4A test	
P56B	11/30/89	all	Salt Creek	2.5	108	5.2	Balanced	1 FW & LS		Combustor 4B test	
P20	1/11/90	all	Salt Creek	6.2	55	1.4	Balanced	Balanced			
P57	1/15/90	all	Salt Creek	6.4	55	0	No feed	Balanced			
P58	1/17/90	all	Salt Creek	6.7	55	3.3	Balanced	Front wall			
P60	Split combustor test										
P60A	1/23/90	all	Salt Creek	2.5	108	5.1	Balanced	Balanced		Combustor 4A test	
P60B	1/23/90	all	Salt Creek	2.5	108	4.6	Balanced	Balanced		Combustor 4B test	
P61	Split combustor test										
P61A	1/25/90	all	Salt Creek	2.5	109	4.7	Balanced	Balanced		Combustor 4A test	
P61B	1/25/90	all	Salt Creek	2.5	109	4.4	Balanced	Balanced		Combustor 4B test	
P62	3/6/90	all	Salt Creek	6.6	56	3.8	Balanced	Balanced	P57, P21, P63, P64	Combustor 4B test high Ca/S ratio	
P63	3/8/90	all	Salt Creek	6.6	56	3.4	Balanced	Loop Seal	P52, P62, P64		
P64	3/10/90	all	Salt Creek	6.6	56	3.1	1 LS & FW	Front wall	P58, P62, P63		
M01	Split combustor test										
M01A	3/16/90	all	Salt Creek	3	111	2.7	Balanced	50% Loop seal	P64, M02, M03	Combustor 4A test	
M01B	3/16/90	all	Salt Creek	3	111	2.6	Balanced	50% Loop seal	P64, M02, M03	Combustor 4B test	
M02	Split combustor test										
M02A	3/20/90	all	Salt Creek	3	110	3.7	Balanced	Front wall	P06, M01, M03	Combustor 4A test	
M02B	3/20/90	all	Salt Creek	3	111	5.5	Balanced	Front wall	P06, M01, M03	Combustor 4B test	
P06	Split combustor test										
P06A	3/23/90	all	Salt Creek	3	110	3	Balanced	Balanced	M01, M02, M03	Combustor 4A test	
P06B	3/23/90	all	Salt Creek	3	110	4.6	Balanced	Balanced	M01, M02, M03	Combustor 4B test	

Table 2. SUMMARY OF TESTS CONDUCTED (page 2 of 3)

EPRI Test I.D.	Test Date	Solids Samples	Coal Type	Dry %O ₂	Load MWe	Ca/S	Limestone feed configuration	Coal Feed configuration	Comparative tests	Remarks	Test Category
M03	Split combustor test										
M03A	3/27/90	all	Salt Creek	3.1	111	3.3	Balanced	Loop seal	M02, M01, P06	Combustor 4A test	
M03B	3/27/90	all	Salt Creek	3	110	6.8	Balanced	Loop seal	M02, M01, P06	Combustor 4B test	
P66	Split combustor test										
P66A	3/29/90	all	Salt Creek	2	111	3.6	Balanced	Balanced	P06, P32, P65	75% retention - Combustor 4A test	
P66B	3/29/90	all	Salt Creek	2	111	9	Balanced	Balanced	P06, P32, P65	75% retention - Combustor 4B test	
P32	Split combustor test										
P32A	3/30/90	all	Salt Creek	4.4	111	2.3	Balanced	Balanced	P65, P66, P06	75% retention - Combustor 4A test	
P32B	3/30/90	all	Salt Creek	4.4	111	2.5	Balanced	Balanced	P65, P66, P06	75% retention - Combustor 4B test	
P67	Split combustor test										
P67A	4/2/90	all	Salt Creek	3	111	2.1	Balanced	Balanced		75% retention - Combustor 4A test	
P67B	4/2/90	all	Salt Creek	3.1	111	4.9	Balanced	Balanced		75% retention - Combustor 4B test	
P68	Split combustor test										
P68A	4/5/90	all	Salt Creek	2.9	111	2.3	Balanced	Balanced		56" Windbox pressure	
P68B	4/5/90	all	Salt Creek	3.1	111	5.4	Balanced	Balanced		56" Windbox pressure	
P07	Split combustor test										
P07A	4/6/90	all	Salt Creek	3	111	2.5	Balanced	Balanced	P68, P08, P36, P69	Increased overgrid (OG) primary air (PA) flows	
P07B	4/6/90	all	Salt Creek	3.2	111	3.9	Balanced	Balanced	P68, P08, P36, P69	Increased overgrid primary air flows	
P08	Split combustor test										
P08A	4/11/90	all	Salt Creek	3	111	2.6	Balanced	Balanced	P07, P36, P68, P69	SA (secondary air)/PA=96, SA(OG)/PA(OG)=1.9	
P08B	4/11/90	all	Salt Creek	3.1	111	4.8	Balanced	Balanced	P07, P36, P68, P69	SA/PA=1.0, SA(OG)/PA(OG)=2.1	
P69	Split combustor test										
P69A	4/13/90	all	Salt Creek	2.9	111	0.9	Balanced	Balanced	P07, P08, P36, P68	SA/PA=97, SA(OG)/PA(OG)=1.25	
P69B	4/13/90	all	Salt Creek	3	111	2.9	Balanced	Balanced	P07, P08, P36, P68	SA/PA=99, SA(OG)/PA(OG)=1.06	
P36	Split combustor test										
P36A	4/17/90	all	Salt Creek	3	110	2	Balanced	Balanced	P07, P08, P68, P69	SA/PA=52, SA(OG)/PA(OG)=2.86	
P36B	4/17/90	all	Salt Creek	3	110	5.9	Balanced	Balanced	P07, P08, P68, P69	SA/PA=52, SA(OG)/PA(OG)=5.27	
P70	Split combustor test										
P70A	4/18/90	all	Salt Creek	3	110	2.1	Balanced	Balanced	P06, P67, P68	75% retention - combustor 4A test	
P70B	4/18/90	all	Salt Creek	3	110	5.7	Balanced	Balanced	P06, P67, P68	75% retention - combustor 4B test	
P71	Split combustor test										
P71A	4/27/90	all	Salt Creek	2.9	111	2.4	Balanced	Balanced	P07,08,36,67,68	Minimum underbed, 75% Sulfur retention	
P71B	4/27/90	all	Salt Creek	3.1	111	5.6	Balanced	Balanced	P07,08,36,67,68	Minimum underbed, 75% Sulfur retention	
C01	Split combustor test										
C01A	5/25/90	all	Salt Creek	3	110	3	Balanced	Balanced	C02, P67, 68, 70	Minimum coal size test	
C01B	5/25/90	all	Salt Creek	3.2	110	3.7	Balanced	Balanced	C02, P67, 68, 70	Minimum coal size test	
C02	Split combustor test										
C02A	6/12/90	all	Salt Creek	3	110	3	Balanced	Balanced	C01, P67, 68, 70	Maximum coal size test	
C02B	6/12/90	all	Salt Creek	3.1	109	3.1	Balanced	Balanced	C01, P67, 68, 70	Maximum coal size test	
M05	Split combustor test										
M05A	6/14/90	all	Salt Creek	3	110	2.7	Sidewall out	Balanced	M04, P67, 68, 70		
M05B	6/14/90	all	Salt Creek	3.1	110	5.8	Sidewall out	Balanced	M04, P67, 68, 70		

Table 2. SUMMARY OF TESTS CONDUCTED (page 3 of 3)

DCE	Test Date	Solids Samples	Coal Type	Dry %O ₂	Load MWe	Cal/S	Limestone feed configuration	Coal Feed configuration	Comparative tests	Remarks	Test Category
PS17	10/11/90	All	Salt Creek	6.3	56	2	Balanced	Balanced	PS17	Baseline test	PERFORMANCE TESTS
PS24	10/12/90	All	Salt Creek	6.44	56	1.8	Balanced*	50% loopseal	PS17, 25, 27, 24R1	*Combustor A SW limestone feeder out.	
PS18	10/17/90	All	Salt Creek	6.5	56	1.8	Balanced	Balanced	PS17, 25, 26, 24R1	Large coal	
PS26	10/24/90	All	Salt Creek	6.4	55	2.1	Balanced	Front wall	PS17, 25, 26, 24R1		
PS25	10/25/90	All	Salt Creek	6.4	55	1.9	Balanced	75% loopseal	PS17, 25, 26, 24R1		
PS27	10/26/90	All	Salt Creek	6.4	55	1.8	Balanced	Loopseal	PS17, 25, 26, 27		
PS24R1	11/6/90	All	Salt Creek	6.4	56	1.7	Balanced	50% loopseal	PS17		
PS28	11/7/90	All	Salt Creek	6.4	56	1.7	Sidewall out	Balanced	PS17		
PS29	11/8/90	All	Salt Creek	6.4	56	1.6	1 FW & SW out	1 FW & LS	PS17		
PS01	11/14/90	All	Salt Creek	3.1	110	3.3	Balanced	Balanced	PS02, PS31	Coal size	
PS08	11/15/90	All	Salt Creek	3.2	110	3.3	Balanced	50% Loopseal	PS02, 10, 11 A & B		PERFORMANCE TESTS
PS10	11/16/90	All	Salt Creek	3.1	110	4.3	Balanced	Front wall	PS02, 08, 11 A & B		
PS12R1	11/21/90	All	Salt Creek	3.1	111	3	Sidewall out	Balanced	PS02		
PS02	11/26/90	All	Salt Creek	3.1	111	2.8	Balanced	Balanced	PS02, 09M1, 33A	Baseline test	
PS13M1A	11/28/90	All	Salt Creek	2.9	111	2.9	1 FW & SW out	1FW & LS	PS02, 13M1A, 33A		
PS09M1	11/30/90	All	Salt Creek	3.2	110	3.6	Sidewall out	75% loopseal	PS01, PS02	Coal size	
PS31	12/3/90	All	Salt Creek	3.2	111	3.3	Balanced	Balanced	PS02, PS15		
PS14	Split combustor test										
PS14A	12/5/90	All	Salt Creek	2.1	110	4.5	Balanced	Balanced	PS02, PS15		
PS14B	12/5/90	All	Salt Creek	2.1	109	6.9	Balanced	Balanced	PS02, 14 A & B		
PS15	12/6/90	All	Salt Creek	3.8	110	2.5	Balanced	Balanced	PS02, PS32	Increased bed inventory	ALTERNATE FUEL
PS16	12/7/90	All	Salt Creek	3.8	109	2.7	Balanced	Balanced	PS02, PS16	Decreased bed inventory	
PS32	12/10/90	All	Salt Creek	3.8	109	3.1	Balanced	Balanced			
PS11	Split combustor test										
PS11A	12/11/90	All	Salt Creek	3.1	109	4	Balanced	Loopseal	PS02		
PS11B	12/11/90	All	Salt Creek	3	109	7.3	Balanced	Loopseal	P302		
PS33	Split combustor test										
PS33A	12/13/90	All	Salt Creek	3.2	110	4.2	1 FW & SW out	Loopseal	PS02, 13M1A, 09M1		
PS33B	12/13/90	All	Salt Creek	3	110	6.6	Sidewall out	Loopseal	PS02		
AF07	Split combustor test										
AF07A	1/11/91	All	Dorchester	6.5	58	2.4	1 FW out	Front wall		Coal, limestone feeder mech. problems, 90% S retention	ALTERNATE FUEL
AF07B	1/11/91	All	Dorchester	6.4	58	2.2	Balanced	Balanced		90% S retention	
AF08	Split combustor test										
AF08A	1/12/91	All	Dorchester	6.2	58	2.6	1FW out	Balanced		95% S retention	
AF08B	1/12/91	All	Dorchester	6.3	58	2.4	Balanced	Balanced		95% S retention	
AF09	Split combustor test										
AF09A	1/15/91	All	Dorchester	4.2	83	2.4	1 FW out	Balanced		0.41#/MMBtu SO ₂	
AF09B	1/15/91	All	Dorchester	4.2	83	2.1	Balanced	Balanced		0.43#/MMBtu SO ₂	
AF10	1/16/91	All	Dorchester	4.2	83	2.4	Balanced	Balanced		0.26#/MMBtu SO ₂	

LEGEND (per combustor):

Limestone feed configuration:

Balanced: All 4 feeders (LS, 2 FW, SW) in service
 1 FW out: 1 front wall feeder out of service
 1 LS & 1 FW: loop seal and 1 front wall feeders in service
 1 LS & FW: loop seal and 2 front wall feeders in service
 Sidewall (or SW) out: sidewall feeder out of service

Coal feed configuration:

Balanced: All 3 feeders (2 FW, LS) in service
 50% loopseal: 50% total feed to loopseal, 50% to front wall feeders
 75% loopseal: 75% total feed to loopseal, 25% to front wall feeders
 Loopseal: loopseal coal feed only
 1 FW and LS: 1 front wall feeder and loop seal feeder in service
 Front wall: 2 front wall feeders in service

various temperatures in the unit; feed water flow; attemperator flows; ambient conditions

- Performance Summary Report: Ca utilization; Ca/S; SO₂ retention; combustion efficiency; boiler efficiency; excess air; air heater effectiveness; wet flue gas flow rate; materials balance summary; unit heat rate

- Material Balance Report (2 pages): inputs from coal, sorbent and air; outputs from flue gas, fly ash, and bed drain

- Heat Balance Report: boiler efficiency calculation credits and losses

- Chemical Analysis Report: coal, sorbent, fly ash and bed drain analyses

- Physical Analysis Report: coal, sorbent and bed drain size distributions

4.0 SPLIT COMBUSTOR TESTS

Because of an operating temperature differential that existed between combustors at full load, some of the full-load tests were conducted as "split" combustor tests, in which each combustion chamber was tested separately. Typically, this was done whenever the ash distribution was low (low water-wall differential pressure) and the temperature differential between combustors was high. In addition, some tests were run as split combustor tests due to limestone feeder problems which resulted in different feed configurations for the two combustors. During the first half of a split combustor test, the flue gas analyzer is set up to sample on one combustor only and coal, limestone, and bottom ash samples are taken from that combustor. For the second half of the test, flue gas and solids samples are obtained from the other combustor. It is not possible to take fly ash samples from only one combustor, so calculations that are strongly dependent upon fly ash analyses, such as boiler and combustion efficiency, cannot be made for each combustor. Fly ash samples from the stream common to both combustors are taken throughout the test, making it possible to calculate an averaged combustion and boiler efficiency for both combustors.

Three sets of performance summaries were produced for each split combustor test, as opposed to the one set produced for the combined combustor tests. For example, test P71 was conducted as a split combustor test; the performance summaries begin on page A-260. The first data set, P71 (pages A-260 through A-263), provides data and calculated results for the entire boiler, and shows temperature differentials between combustors of 79°F at 20" from the distributor plate, 92.6°F at 66", and 82°F at 118". Each of the other two data sets for this test, P71A and P71B (pages A-264 through A-269), provides data and calculated results for combustors A and B, respectively. During the Phase I test program, two of the split combustor tests were concluded

after data collection from only one combustor was completed. Test M04 was concluded early (after data collection from combustor A only) due to the inability to maintain 75% sulfur retention with no loop seal limestone feed. Test P65 was concluded early (after data collection from combustor B only) due to several 4C coal feeder trips. Solids samples were not sent to the lab for analysis, therefore performance test summary reports are not available for these two tests.

5.0 ACKNOWLEDGEMENTS

This volume of Performance Test Summary Reports was sponsored and reviewed by the U.S. Department of Energy under Cooperative Agreement DE-FC21-89MC25137. Administration of the cooperative agreement was performed by the DOE's Morgantown Energy Technology Center (METC) in Morgantown, West Virginia.

This report was prepared by Combustion Systems Incorporated for the Colorado-Ute Electric Association with assistance and input from CUEA. The following individuals from CUEA are responsible for the implementation of the DOE agreement:

Raymond E. Keith, Acting Project Manager, Business Contact
Thomas J. Heller, Technical Contact
Stuart A. Bush, Senior Engineer, Project Coordinator

CUEA, Inc. would like to acknowledge the Electric Power Research Institute (EPRI) for providing use of their test hardware and software in completing this report and for their direct involvement and sponsorship of the Phase I test program, of which some data are reported herein.

Appendix A

PERFORMANCE TEST SUMMARY REPORTS

This appendix contains the performance test summary reports described in Sections 1-5. Table 3 provides a listing of the test summaries contained in the appendix and their corresponding page numbers. The "test numbers" on Table 3 represent the following categories of tests:

<u>Test number</u>	<u>Type of test</u>
Sxx	full-load baseline test
Pxx	performance test, Salt Creek coal, Phase I
Axx	alternate fuel test, Phase I
YxxA	test on combustor A (split combustor test)
YxxB	test on combustor B (split combustor test)
Yxx	average results from both combustors
Mxx	coal or limestone feed distribution test
Cxx	coal size test
PSxx	performance test, Salt Creek coal, Phase II
YxxR	repeated test
YxxM	modified test
AFxx	alternate fuel test, Phase II

Table 3. Performance Test Summary Reports

Number	Test Number	Page	Number	Test Number	Page	Number	Test Number	Page
Phase I:								
1	SD1	A-3		P61A	A-113	35	P07	A-210
2	P30	A-7		P61B	A-116		P07A	A-214
3	P31	A-11	24	P62	A-119		P07B	A-217
4	A01	A-15	25	P63	A-123	36	P08	A-220
5	A07	A-19	26	P64	A-127		P08A	A-224
6	A04	A-23	27	M01	A-131		P08B	A-227
7	A05	A-27		M01A	A-135	37	P69	A-230
8	A06	A-31		M01B	A-138		P69A	A-234
9	A02	A-35	28	M02	A-141		P69B	A-237
10	A03	A-39		M02A	A-144	38	P36	A-240
11	A08	A-43		M02B	A-147		P36A	A-244
12	P49	A-47	29	P06	A-150		P36B	A-247
13	P50	A-51		P06A	A-154	39	P70	A-250
14	P39	A-55		P06B	A-157		P70A	A-254
15	P21	A-59	30	M03	A-160		P70B	A-257
16	P52	A-63		M03A	A-164	40	P71	A-260
17	P55	A-67		M03B	A-167		P71A	A-264
	P55A	A-71	31	P66	A-170		P71B	A-267
	P55B	A-74		P66A	A-174	41	C01	A-270
18	P56	A-77		P66B	A-177		C01A	A-274
	P56A	A-81	32	P32	A-180		C01B	A-277
	P56B	A-84		P32A	A-184	42	C02	A-280
19	P20	A-87		P32B	A-187		C02A	A-284
20	P57	A-91	33	P67	A-190		C02B	A-287
21	P58	A-95		P67A	A-194	43	M05	A-290
22	P60	A-99		P67B	A-197		M05A	A-294
	P60A	A-103	34	P68	A-200		M05B	A-297
	P60B	A-106		P68A	A-204			
23	P61	A-109		P68B	A-207			
Phase II:								
44	PS17	A-300	57	PS02	A-352	66	PS33	A-399
45	PS24	A-304	58	PS13M1A	A-356		PS33A	A-403
46	PS18	A-308	59	PS09M1	A-359		PS33B	A-406
47	PS26	A-312	60	PS31	A-363	67	AF07	A-409
48	PS25	A-316	61	PS14	A-367		AF07A	A-413
49	PS27	A-320		PS14A	A-371		AF07B	A-416
50	PS24R1	A-324		PS14B	A-374	68	AF08	A-419
51	PS28	A-328	62	PS15	A-377		AF08A	A-423
52	PS29	A-332	63	PS16	A-381		AF08B	A-426
53	PS01	A-336	64	PS32	A-385	69	AF09	A-429
54	PS08	A-340	65	PS11	A-389		AF09A	A-433
55	PS10	A-344		PS11A	A-393		AF09B	A-436
56	PS12R1	A-348		PS11B	A-396	70	AF10	A-439

PROCESS OPERATING SUMMARY REPORT - TEST SD1

TEST : 90313SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....28-JUL-1989 14:42:21.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			105.29
Final SE Sta. Flow (klb/hr)			874.10
Final SE Out. Press (psig)			1484.04
Final SE Out. Temp. (F)			1003.96
Coal Rate Fmt-Vst (klb/hr)	16.56	16.38	
Coal Rate Fmt-Est (klb/hr)	17.86	17.12	
Coal Rate Rear (klb/hr)	17.25	18.07	
Total (klb/hr)	51.68	51.56	103.24
Limestone Rate (klb/hr)	1.16	1.11	2.27
Bed Drain Rate (klb/hr)	1.42	1.90	3.32
Flyash Flow (klb/hr) Calculated Measured by Flow Meter			16.16 36.41
Superficial Velocity (ft/sec) Distributor Plate (Inl Air) Freeboard (Inlet Air) Dist. Plate (02 Method) Freeboard (02 Method)	10.99 17.51 10.29 16.72	10.86 16.95 10.18 16.18	
Med. Bed Temp. (F) 20"	1590.34	1571.34	
Avg. Bed Temp. (F) 66"	1571.60	1542.28	
Avg. Bed Temp. (F) 118"	1550.82	1555.79	
Net Flue Gas Flow - 02 Method (klb/hr)			1042.25
Flue Gas Composition (AB Inlet)			
O2 (v%)			3.93
CO2 (v%)			15.11
CO (ppmv)			99.08
NOX (ppmv)			58.80
(lbs/10 ⁶ btu)			0.08
SO2 (ppmv)			136.46
(lbs/10 ⁶ btu)			0.27
PA Underbed Flow (klb/hr)	281.12	281.12	562.24
Sec. Air Flow (klb/hr)	256.60	244.98	501.59
Total Air Flow (klb/hr)			1063.83
SA/PA Ratio	0.91	0.87	
Other Air Flows (klb/hr)			7.10

TEST : 90313SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....28-JUL-1989 14:42:21.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			57.23
SA Fan Out. Press. (in VG)			45.97
PA AB Out. Press. (in VG)	51.68	52.50	
SA AB Out. Press. (in VG)	43.48	43.62	
Windbox Press. (in VG)	44.29	43.81	
Bed Press. 18" Above Grid (in VG)	15.38	16.26	
Freeboard Press. (in VG)	-0.24	-0.61	
Cyclone Out. Press. (in VG)			-0.06
SB 1 & 3 Flue Gas DP (in VG)			1.08
Economizer Flue Gas DP (in VG)			1.62
AB DP (in VG)			6.33
Baghouse In. Press. (in VG)			-16.05
ID Fan In. Press. (in VG)			-25.12
Cyclone In. Temp. (F)	1598.18	1573.53	
Cyclone Out. Temp. (F)	1556.09	1542.38	
Loop Cool Solids Temp. (F)	1593.53	1607.03	
AB Gas In. Temp. (F)			521.09
AB Gas Out. Temp. (F)			288.53
Pri. Air AB In. Temp. (F)			135.67
Pri. Air AB Out. Temp. (F)			409.04
Sec. Air AB In. Temp. (F)			122.65
Sec. Air AB Out. Temp. (F)			417.30
Feedwater Flow (klb/hr)			852.62
SH2 Attemp. Flow (klb/hr)			18.77
SH3 Attemp. Flow (klb/hr)			5.23
Drum Press. (Psig)			1629.71
Ambient Temp. (F)			105.25
Baro. Press. (in Bg)			24.16
Rel. Humidity (%)			8.00

PERFORMANCE SUMMARY REPORT - TEST 501

TEST : 90113SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....13-JUL-1989 13:50:32.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	48.87	9.99
Ca Utilization % (Coal and Sorbent).....	31.50	6.92
Alkali Utilization % (Coal and Sorbent).....	30.44	10.67
Ca To S (Sorbent Only).....	1.41	0.18
Ca To S (Coal and Sorbent).....	2.05	0.28
Alkali To S (Coal and Sorbent).....	2.26	0.95
SO2 Retention %	68.83	4.59
Combustion Efficiency %	98.07	0.17
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.11	0.30
Boiler Efficiency (I/O Method) %	85.96	2.83
Excess Air %	22.50	2.89
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	96.39	2.10
Vet flue gas flow - O2 Method (klbs/hr)	1042.25	30.77

MATERIAL BALANCE

Total balance %	99.99	0.29
Carbon balance %	97.37	3.43
Hydrogen balance %	100.23	0.23
Oxygen balance %	99.13	2.33
Nitrogen balance %	100.56	0.68
Sulfur balance %	115.74	15.57
Calcium balance %	113.36	8.15

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10202.	228.
Net Heat Rate (btu/kwhr)	11325.	260.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (O2 METHOD)

TEST : 90113SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....05-JUN-1989 16:13:49.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		103.24	2.27	1076.26	1181.77	
C		61.81	0.23		62.04	
H		4.87	0.00	0.56	5.43	
N		1.58		823.23	824.81	
O		18.90	0.92	252.46	272.28	
S		0.46	0.00		0.46	
Ca		0.37	0.80		1.17	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1042.25	16.16	3.32	1061.74	89.82
C		59.03	1.36	0.02	60.41	97.37
H		5.37	0.01	0.00	5.38	99.07
N		737.18			737.18	89.38
O		240.85	0.81	0.38	242.04	88.89
S		0.14	0.24	0.15	0.53	115.74
Ca			0.95	0.37	1.33	113.36

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	103.24	2.27	956.35	1061.86	
C	61.81	0.23		62.04	
H	4.87	0.00	0.50	5.37	
N	1.58		731.51	733.09	
O	18.90	0.92	224.34	244.16	
S	0.46	0.00		0.46	
Ca	0.37	0.80		1.17	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1042.25	16.16	3.32	1061.74	99.95
C	59.03	1.36	0.02	60.41	97.37
H	5.37	0.01	0.00	5.38	100.23
N	737.18			737.18	100.56
O	240.85	0.81	0.38	242.04	99.13
S	0.14	0.24	0.15	0.53	115.74
Ca		0.95	0.37	1.33	113.36

HEAT BALANCE REPORT - TEST SD1

TEST : 90313SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....04-AUG-1989 09:34:59.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
	1075198.50	98.65

88.11

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	12853.90	1.18
2. Sensible heat in entering as-fired coal	-258.11	-0.02
3. Sensible heat in entering wet sorbent	10.99	0.00
4. Heat credit for sulfation reaction	2112.17	0.19
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	20375.86	1.87
2. Heat loss from sensible heat in dry flue gas	51118.48	4.69
3. Heat loss due to moisture in as-fired fuel and sorbent	11648.37	1.07
4. Latent heat loss due to moisture from burning of hydrogen	38198.30	3.50

* Total equals: Chemical input of coal plus credits

TEST : 90313SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....04-AUG-1989 09:34:59.00

	Value(KBtu/hr)	% of total *
--	----------------	--------------

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	429.75	0.04
6. Heat loss due to calcination of sorbent	1361.64	0.12
7. Heat loss due to formation of CO	391.74	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.46
10. Heat loss due to sensible heat in flue dust	684.05	0.06
11. Heat loss due to sensible heat in bed drain	94.08	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	246.05	0.02

SUM OF LOSSES TERMS

129548.34

11.89

* Total equals: Chemical input of coal plus credits

CHEMICAL ANALYSIS REPORT - TEST SD1

TEST : 90313SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....13-JUL-1989 13:50:36.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
RRV (Btu/lb)	10404.70			
Total Moisture (Z)	9.85	0.08		
Air Dry Loss (Z)	0.00			
Bik Den (B/cft)	0.00			
Volatiles (Z)	31.25			
C (Z)	43.54			
Ash (Z)	15.14			
CONSTITUENTS (Z)				
C	59.87		8.44	0.72
H	3.61	0.00	0.06	0.02
O	9.56			
N	1.53			
S	0.44	0.00	1.49	4.38
Ca	0.36	35.39	5.90	11.27
Mg	0.06	0.45	0.61	0.43
Fe		0.16	1.52	1.24
CO2	0.13	37.33	0.61	0.44

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples of coal and bottom ash and 6 samples of flyash and limestone.

PHYSICAL ANALYSIS REPORT

TEST : 90313SD1

Start..... 3/13/89 8: 0: 0
End..... 3/13/89 20: 0: 0
Printed.....13-JUL-1989 13:50:38.00

	Percentage Less Than		
	Coal	Sorbent	Bed Drain
Actual Mesh Microns			
1.50	100.00	100.00	100.00
1.0	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	82.48	100.00	100.00
4	73.93	100.00	99.05
6	63.55	100.00	97.80
8	53.27	100.00	95.50
10	43.33	100.00	92.91
14	34.73	100.00	89.40
20	27.55	100.00	84.83
28	22.20	79.57	75.97
48	12.98	57.78	51.50
100	6.93	43.83	17.98
150	4.48	39.12	2.10
200	0.00	35.37	0.05
325	0.00	31.62	0.00
400	0.00	29.73	0.00
Median diameter	2118.31	203.76	291.84

PROCESS OPERATING SUMMARY REPORT - TEST P30

TEST : 90120P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....28-JUL-1989 09:39:40.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			55.18
Final SH Sta. Flow (klb/hr)			497.27
Final SH Out. Press (psig)			1468.44
Final SH Out. Temp. (F)			974.50
Coal Rate Frnt-Vst (klb/hr)	9.02	8.79	
Coal Rate Frnt-Ext (klb/hr)	10.05	9.38	
Coal Rate Rear (klb/hr)	9.82	10.62	
Total (klb/hr)	28.89	28.79	57.68
Limestone Rate (klb/hr)	0.80	0.85	1.65
B-J Drain Rate (klb/hr)	1.34	1.27	2.61
Pipesh Flow (klb/hr)			8.11
Calculated Measured by Flow Meter			6.23
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.54	6.67	
Freeboard (Inlet Air)	9.34	9.65	
Dist. Plate (02 Method)	6.10	6.21	
Freeboard (02 Method)	8.90	9.19	
Med. Bed Temp. (F) 20"	1501.09	1566.06	
Avg. Bed Temp. (F) 66"	1478.07	1503.61	
Avg. Bed Temp. (F) 118"	1428.04	1487.60	
Vet Flue Gas Flow - 02 Method (klb/hr)			643.69
Flue Gas Composition (AB Inlet)			
O2 (v2)			5.65
CO2 (v2)			13.66
CO (ppmv)			118.89
NOX (ppmv)			23.82
S02 (lbs/10 ⁶ btu)			0.04
(ppmv)			77.27
(lbs/10 ⁶ btu)			0.17
PA Underbed Flow (klb/hr)	177.67	177.86	355.53
Sec. Air Flow (klb/hr)	150.18	154.23	304.41
Total Air Flow (klb/hr)			659.94
SA/PA Ratio	0.85	0.87	0.86
Other Air Flows (klb/hr)			7.10

TEST : 90120P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....28-JUL-1989 09:39:40.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			47.34
SA Fan Out. Press. (in VG)			25.83
PA AB Out. Press. (in VG)	44.87	45.50	
SA AB Out. Press. (in VG)	26.18	26.23	
Windbox Press. (in VG)	33.53	30.80	
Bed Press. 18" Above Grid (in VG)	16.56	21.64	
Freeboard Press. (in VG)	-0.25	-0.44	
Cyclone Out. Press. (in VG)			-4.73
SH 1 & 3 Flue Gas DP (in VG)			0.58
Economizer Flue Gas DP (in VG)			0.54
AB DP (in VG)			2.88
Baghouse In. Press. (in VG)			-6.58
ID Fan In. Press. (in VG)			-12.08
Cyclone In. Temp. (F)	1362.16	1398.18	
Cyclone Out. Temp. (F)	1378.36	1413.91	
Loop Seal Solids Temp. (F)	1446.88	1507.09	
AB Gas In. Temp. (F)			498.15
AB Gas Out. Temp. (F)			270.08
Pri. Air AB In. Temp. (F)			105.11
Pri. Air AB Out. Temp. (F)			371.13
Sec. Air AB In. Temp. (F)			115.28
Sec. Air AB Out. Temp. (F)			391.71
Feedwater Flow (klb/hr)			482.02
SR2 Attemp. Flow (klb/hr)			11.85
SR3 Attemp. Flow (klb/hr)			0.00
Drum Press. (Psig)			1518.82
Ambient Temp. (F)			88.19
Baro. Press. (In Hg)			24.42
Rel. Humidity (%)			5.60

MATERIAL BALANCE REPORT (O2 METHOD)

TEST : 90320P30.

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....22-JUN-1989 15:50:52.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				
Total	57.68		1.65	731.70
C	34.61		0.18	34.80
H	2.73		0.00	2.87
N	0.60			516.32
O	10.93		0.73	168.16
S	0.23		0.00	0.23
Ca	0.21		0.59	0.80
OUTPUTS(klb/hr)				
Total	654.40	2.61		89.22
C	33.87	0.03		97.34
H	2.87	0.00		99.85
N	459.33			88.96
O	149.04		0.40	88.63
S	0.27		0.15	118.71
Ca	0.89		0.39	110.28
Total Input				± Acc For
672.37				
Total Output				
654.40				
Sorbent				
1.65				
Fly Ash				
8.11				
Bed Drain				
2.61				
Coal				
57.68				

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	57.68	1.65	595.04	654.37	
C	34.61	0.18		34.80	
H	2.73	0.00	0.13	2.85	
N	0.60		456.41	457.01	
O	10.93	0.73	138.50	150.16	
S	0.23	0.00		0.23	
Ca	0.21	0.59		0.80	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	± Acc For
Total	643.69	8.11	2.61	654.40	100.00
C	33.36	0.49	0.03	33.87	97.34
H	2.86	0.01	0.00	2.87	100.43
N	459.33			459.33	100.51
O	148.27	0.37	0.40	149.04	92.15
S	0.05	0.07	0.15	0.27	118.71
Ca		0.49	0.39	0.89	110.28

PERFORMANCE SUMMARY REPORT - TEST P30

TEST : 90320P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....22-JUN-1989 15:50:50.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	37.14	8.12
Ca Utilization % (Coal and Sorbent).....	27.36	5.89
Alkali Utilization % (Coal and Sorbent).....	23.87	7.60
Ca To S (Sorbent Only).....	2.09	0.34
Ca To S (Coal and Sorbent).....	2.84	0.45
Alkali To S (Coal and Sorbent).....	3.26	1.13
SO2 Retention %.....	77.74	4.30
Combustion Efficiency %.....	98.66	0.18

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %.....	88.09	0.29
Boiler Efficiency (I/O Method) %.....	88.86	5.57
Excess Air %.....	36.01	3.58
Air Heater Effectiveness.....	0.70	0.01
Boiler Load INCR.....	53.58	3.00
Vet flue gas flow - O2 Method (klbs/hr).....	643.69	39.19

MATERIAL BALANCE

Total balance %.....	100.00	0.28
Carbon balance %.....	97.34	3.83
Hydrogen balance %.....	100.43	0.26
Oxygen balance %.....	99.25	2.37
Nitrogen balance %.....	100.51	0.68
Sulfur balance %.....	118.71	18.08
Calcium balance %.....	110.28	8.81

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr).....	10875.	636.
Net Heat Rate (btu/kvhr).....	12500.	746.

* Uncertainty, +/- in same units as variable and represents a 95% confidence interval.

HEAT BALANCE REPORT - TEST P30

TEST : 90320P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....04-AUG-1989 09:32:17.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		88.09
		Value(KBtu/hr) % of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	600588.63	99.11
2. Sensible heat in entering as-fired coal	4486.59	0.74
3. Sensible heat in entering wet sorbent	-235.25	-0.04
4. Heat credit for sulfation reaction	4.85	0.00
5. Auxiliary power input	1182.67	0.20
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	7777.12	1.28
2. Heat loss from sensible heat in dry flue gas	28977.81	4.78
3. Heat loss due to moisture in as-fired fuel and sorbent	6633.26	1.09
4. Latent heat loss due to moisture from burning of hydrogen	21079.72	3.48
* Total equals: Chemical input of coal plus credits		

TEST : 90320P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....04-AUG-1989 09:32:17.00

		Value(KBtu/hr) % of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	99.96	0.02
6. Heat loss due to calcination of sorbent	936.50	0.15
7. Heat loss due to formation of CO	293.88	0.05
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.83
10. Heat loss due to sensible heat in flue dust	310.82	0.05
11. Heat loss due to sensible heat in bed drain	763.84	0.13
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	291.34	0.05
SUM OF LOSSES TERMS		72164.25
* Total equals: Chemical input of coal plus credits		11.91

CHEMICAL ANALYSIS REPORT - TEST P30

TEST : 90320P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....22-JUN-1989 15:50:54.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HRV (Btu/lb)	10403.11			
Total Moisture (%)	10.11	0.07		
Air Dry Loss (%)	4.61			
Bik Den (#/cft)	57.23			
Volatiles (%)	31.66			
Fixed C (%)	43.34			
Ash (%)	14.89			
CONSTITUENTS (%)				
C	60.01		6.06	0.98
H	3.60		0.11	0.11
O	9.97	0.00		
N	1.03			
S	0.39	0.00	0.83	5.77
Ca	0.37	35.86	6.07	15.11
Mg	0.12	0.21	0.71	0.56
Fe	0.33	0.11	1.90	1.21
CO2		40.64	1.21	0.72

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

TEST : 90320P30

Start..... 3/20/89 8: 0: 0
End..... 3/20/89 21: 0: 0
Printed.....22-JUN-1989 15:50:56.00

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
Percentage Less Than				
1.50	37500	100.00	100.00	0.00
1.00	25000	100.00	100.00	0.00
0.75	19000	100.00	100.00	0.00
0.50	12500	100.00	100.00	0.00
0.25	6300	78.19	100.00	0.00
4	4750	70.87	100.00	0.00
6	3350	60.09	100.00	0.00
8	2360	50.61	100.00	0.00
10	1700	40.99	100.00	0.00
14	1180	32.43	100.00	0.00
20	850	25.49	100.00	0.00
28	600	20.40	75.60	0.00
48	300	11.89	56.07	0.00
100	150	6.21	44.10	0.00
150	106	3.89	39.91	0.00
200	75	0.00	36.66	0.00
325	45	0.00	33.44	0.00
400	38	0.00	31.20	0.00
Median diameter		2209.78	211.16	0.00

TEST : 90321P31

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....28-JUL-1989 09:59:33

Start..... 3/21/89 8:0:0
End..... 3/21/89 21:0:0
Printed.....28-JUL-1989 09:59:36.00

A-11

PERFORMANCE SUMMARY REPORT - TEST F31

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....13-JUL-1989 11:13:34.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization X (Sorbent Only).....	42.45	5.77
Ca Utilization X (Coal and Sorbent).....	33.86	4.66
Alkali Utilization X (Coal and Sorbent).....	32.10	8.94
Ca To S (Sorbent Only).....	1.96	0.21
Ca To S (Coal and Sorbent).....	2.46	0.26
Alkali To S (Coal and Sorbent).....	2.60	0.88
SO2 Retention X	83.35	2.69
Combustion Efficiency X	96.61	0.12

Boiler Efficiency (Loss Method) X	88.44	0.24
Boiler Efficiency (I/O Method) X	86.92	2.79
Excess Air X	21.90	2.86
Air Heater Effectiveness	0.72	0.01
Boiler Load INDEX	75.38	1.37
Vet flue gas flow - 02 Method (klbs/hr)	810.58	22.16

MATERIAL BALANCE

Total balance X	100.01	0.28
Carbon balance X	98.05	3.43
Hydrogen balance X	100.29	0.21
Oxygen balance X	99.47	2.32
Nitrogen balance X	100.42	0.68
Sulfur balance X	86.27	9.73
Calcium balance X	104.22	6.42

Gross Heat Rate (btu/kwhr)	10217.	218
Net Heat Rate (btu/kwhr)	11328.	256

* Uncertainty, +/- in same units as variable.
and represents a 95% confidence interval.

MATERIAL BALANCE REPORT (02 METHOD)

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....07-JUL-1989 10:57:13.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	79.61	2.57	836.85	919.03
C	47.97	0.28		48.26
B	3.92	0.00	0.19	4.11
N	0.67		641.83	642.49
O	15.55	1.14	194.83	211.51
S	0.38	0.00		0.38
Ca	0.24	0.93		1.17

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	X Acc For
Total	810.58	11.62	2.58	824.77	86.74
C	46.54	0.76	0.02	47.31	98.05
B	4.09	0.01	0.00	4.10	99.77
N	572.57			572.57	89.12
O	187.57	0.64	0.35	188.55	89.14
S	0.06	0.14	0.12	0.33	86.27
Ca		0.83	0.39	1.22	104.22

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	79.61	2.57	742.52	824.70
C	47.97	0.28		48.26
B	3.92	0.00	0.17	4.09
N	0.67		569.48	570.15
O	15.55	1.14	172.87	189.55
S	0.38	0.00		0.38
Ca	0.24	0.93		1.17

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	X Acc For
Total	810.58	11.62	2.58	824.77	100.01
C	46.54	0.76	0.02	47.31	98.05
B	4.09	0.01	0.00	4.10	100.29
N	572.57			572.57	100.42
O	187.57	0.64	0.35	188.55	89.14
S	0.06	0.14	0.12	0.33	86.27
Ca		0.83	0.39	1.22	104.22

HEAT BALANCE REPORT - TEST P31

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....04-AUG-1989 09:33:43.00

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....04-AUG-1989 09:33:43.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	88.44
---------------------------------------	-------

	Value(KBtu/hr)	% of total *
--	----------------	--------------

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	5893.38	0.69
2. Sensible heat in entering as-fired coal	-460.28	-0.05
3. Sensible heat in entering wet sorbent	5.76	0.00
4. Heat credit for sulfation reaction	2130.30	0.25
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	11422.81	1.35
2. Heat loss from sensible heat in dry flue gas	38912.79	4.58
3. Heat loss due to moisture in as-fired fuel and sorbent	9308.58	1.10
4. Latent heat loss due to moisture from burning of hydrogen	30755.20	3.62

* Total equals: Chemical input of coal plus credits

II. LOSSES (CONT)

	Value(KBtu/hr)	% of total *
5. Latent heat loss due to moisture in the air	139.83	0.02
6. Heat loss due to calcination of sorbent	1570.52	0.18
7. Heat loss due to formation of CO	282.18	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.59
10. Heat loss due to sensible heat in flue dust	480.10	0.06
11. Heat loss due to sensible heat in bed drain	130.58	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	169.89	0.02

SUM OF LOSSES TERMS

98172.48 11.56

* Total equals: Chemical input of coal plus credits

CHEMICAL ANALYSIS REPORT - TEST P31

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....07-JUL-1989 10:57:15.00

TEST : 90321P31

Start..... 3/21/89 8: 0: 0
End..... 3/21/89 21: 0: 0
Printed.....13-JUL-1989 11:13:41.00

Percentage Less Than				Actual		Bed Drain Matl	
	Coal	Sorbent	Fly Ash	Mesh Microns	Bed		
					Drain		
BEV (Btu/lb)	10561.14			1.50	37500		
Total Moisture (Z)	10.22			1.00	25000		
Air Dry Loss (Z)	5.91	0.06		0.75	19000		
Blk Den (lb/cft)	56.83			0.50	12500		
Volatiles (Z)	32.10			0.25	6300		
Fixed C (Z)	43.69			4	4750		
Ash (Z)	13.98			6	3350		
CONSTITUENTS (Z)				8	2360		
C	60.25		6.51	10	1700	0.82	
H	3.78		0.06	14	1180	0.15	
O	10.43	0.00		20	850		
N	0.84			28	600	4.64	
S	0.48	0.00	1.25	48	300	15.24	
Ca	0.30	36.34	7.10	100	150	0.63	
Mg	0.03	0.50	0.71	150	106	1.00	
Fe	0.28	0.18	1.86	200	75	0.60	
CO2		40.55	1.06	325	45		
				400	38		

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

Median diameter 2332.07 143.52 0.00

PROCESS OPERATING SUMMARY REPORT - TEST A01

TEST : 90421A01

Start..... 4/21/89 8:0:0
End..... 4/21/89 16:30:0
Printed.....28-JUL-1989 11:39:11.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			105.15
Final SB Sta. Flow (klb/hr)			882.92
Final SB Out. Press (psig)			1463.45
Final SB Out. Temp. (F)			1004.52

Coal Rate Frnt-Stat (klb/hr)	15.48	15.49	
Coal Rate Frnt-Est (klb/hr)	16.35	16.25	
Coal Rate Rear (klb/hr)	17.04	17.02	
Coal Rate Rear (klb/hr)	48.86	48.76	
Total			97.62

Limestone Rate (klb/hr)	2.10	2.54	4.64
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	2.51	0.89	3.40
Flyash Flow (klb/hr)			15.69
Calculated			14.05
Measured by Flow Meter			

Superficial Velocity (ft/sec)	10.96	10.95	
Distributor Plate (Inl Air)	17.10	17.41	
Freeboard (Inlet Air)	10.57	10.56	
Dist. Plate (02 Method)	16.54	16.84	
Freeboard (02 Method)			

Med. Bed Temp. (F) 20"	1596.72	1675.80	
Avg. Bed Temp. (F) 66"	1575.78	1632.95	
Avg. Bed Temp. (F) 118"	1554.81	1637.67	

Vet Flue Gas Flow - 02 Method (klb/hr)

Flue Gas Composition (AB Inlet)

O2 (v2)			3.69
CO2 (v2)			15.33
CO (ppmv)			79.74
NOX (ppmv)			140.62
(lbs/10 ⁶ btu)			0.20
SO2 (ppmv)			191.56
(lbs/10 ⁶ btu)			0.37

PA Underbed Flow (klb/hr)	281.95	271.25	553.20
Sec. Air Flow (klb/hr)	246.36	252.43	498.79
Total Air Flow (klb/hr)			1051.99
SA/PA Ratio	0.87	0.93	0.90
Other Air Flows (klb/hr)			7.10

TEST : 90421A01

Start..... 4/21/89 8:0:0
End..... 4/21/89 16:30:0
Printed.....28-JUL-1989 11:39:11.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			54.92
SA Fan Out. Press. (in VG)			45.23
PA AB Out. Press. (in VG)	50.11	50.85	
SA AB Out. Press. (in VG)	43.16	43.09	

Vindbox Press. (in VG)	44.54	44.53	
Bed Press. 18" Above Grid (in VG)	15.65	15.49	
Freeboard Press. (in VG)	-0.23	-0.97	
Cyclone Out. Press. (in VG)			-8.41
SH 1 & 3 Flue Gas DP (in VG)			1.16
Economizer Flue Gas DP (in VG)			1.49
AB DP (in VG)			6.28
Baghouse In. Press. (in VG)			-15.36
ID Fan In. Press. (in VG)			-23.27

Cyclone In. Temp. (F)	1603.05	1653.80	
Cyclone Out. Temp. (F)	1568.21	1611.38	
Loop Seal Solids Temp. (F)	1606.64	1679.56	

AB Gas In. Temp. (F)			522.13
AB Gas Out. Temp. (F)			291.57
Pri. Air AB In. Temp. (F)			134.48
Pri. Air AB Out. Temp. (F)			406.22
Sec. Air AB In. Temp. (F)			123.95
Sec. Air AB Out. Temp. (F)			419.32

Feedwater Flow (klb/hr)

SBZ Attemp. Flow (klb/hr)	22.17		
SB3 Attemp. Flow (klb/hr)	9.58		

Drum Press. (Psig)

Ambient Temp. (F)			98.00
Baro. Press. (in Hg)			24.49
Rel. Humidity (%)			15.79

1614.78

MATERIAL BALANCE REPORT (O2 METHOD) - TEST A01

PERFORMANCE SUMMARY REPORT - TEST A01

TEST : 90421A01

TEST : 90421A01

Start..... 4/21/89 8: 0: 0
End..... 4/21/89 16:30: 0
Printed.....25-JUL-1989 08:00:41.00

Start..... 4/21/89 8: 0: 0
End..... 4/21/89 16:30: 0
Printed.....25-JUL-1989 08:00:39.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	97.62	4.64	1064.42	1166.68
C	63.58	0.52		64.10
H	4.33	0.00	0.84	5.17
N	0.80		812.26	813.06
O	14.95	2.08		268.35
S	0.74	0.00	251.32	
Ca	0.22	1.66		0.74
				1.88
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1048.59	15.69	3.40	1067.68
C	60.36	1.67	0.09	62.11
H	5.09	0.02	0.01	5.12
N	743.16			743.16
O	240.17	1.10	0.54	241.81
S	0.20	0.30	0.19	0.69
Ca		1.29	0.58	1.87
				99.56
				91.51

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	40.67	4.41
Ca Utilization % (Coal and Sorbent).....	35.88	3.96
Alkali Utilization % (Coal and Sorbent).....	33.89	7.61
Ca To S (Sorbent Only).....	1.79	0.14
Ca To S (Coal and Sorbent).....	2.03	0.17
Alkali To S (Coal and Sorbent).....	2.15	0.55
SO2 Retention %	72.81	2.45
Combustion Efficiency %	97.58	0.18
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.06	0.33
Boiler Efficiency (I/O Method) %	85.42	2.99
Excess Air %	20.89	2.81
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	98.51	2.62
Net flue gas flow - O2 Method (klbs/hr)	1048.59	33.13

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	97.62	4.64	966.29	1068.55
C	63.58	0.52		64.10
H	4.33	0.00	0.76	5.09
N	0.80		737.38	738.18
O	14.95	2.08		245.18
S	0.74	0.00	228.15	
Ca	0.22	1.66		0.74
				1.88
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1048.59	15.69	3.40	1067.68
C	60.36	1.67	0.09	62.11
H	5.09	0.02	0.01	5.12
N	743.16			743.16
O	240.17	1.10	0.54	241.81
S	0.20	0.30	0.19	0.69
Ca		1.29	0.58	1.87
				99.56
				91.51

MATERIAL BALANCE

Total balance %	99.92	0.30
Carbon balance %	96.89	3.34
Hydrogen balance %	100.54	0.28
Oxygen balance %	98.63	2.34
Nitrogen balance %	100.67	0.68
Sulfur balance %	93.58	7.37
Calcium balance %	99.56	6.66
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	10429.	273.
Net Heat Rate (btu/kwhr)	11533.	308.

* Uncertainty, +/- in same units as variable.

HEAT BALANCE REPORT - TEST A01

TEST : 90421A01

Start..... 4/21/89 8: 0: 0
End..... 4/21/89 16:30: 0
Printed.....15-NOV-1989 12:53:59.00

ROILER EFFICIENCY (%) (LOSSES METHOD)		88.06
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	12897.06	1.16
2. Sensible heat in entering as-fired coal	136.46	0.01
3. Sensible heat in entering wet sorbent	13.36	0.00
4. Heat credit for sulfation reaction	3625.75	0.33
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	26211.11	2.35
2. Heat loss from sensible heat in dry flue gas	52317.79	4.69
3. Heat loss due to moisture in as-fired fuel and sorbent	7483.42	0.67
4. Latent heat loss due to moisture from burning of hydrogen	36913.83	3.31
Total equals: Chemical input of coal plus credits		

TEST : 90421A01

Start..... 4/21/89 8: 0: 0
End..... 4/21/89 16:30: 0
Printed.....15-NOV-1989 12:53:59.00

Value(KBtu/hr)		% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	660.15	0.06
6. Heat loss due to calcination of sorbent	2848.75	0.26
7. Heat loss due to formation of CO	317.79	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.45
10. Heat loss due to sensible heat in flue dust	574.26	0.06
11. Heat loss due to sensible heat in bed drain	210.37	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	388.96	0.03
SUM OF LOSSES TERMS		133026.44
Total equals: Chemical input of coal plus credits		11.94

PHYSICAL ANALYSIS REPORT - TEST A01

TEST : 90421A01

Start..... 4/21/89 8:00:00
End..... 4/21/89 16:30:00
Printed.....25-JUL-1989 08:00:46.00

CHEMICAL ANALYSIS REPORT - TEST A01

TEST : 90421A01

Start..... 4/21/89 8:00:00
End..... 4/21/89 16:30:00
Printed.....25-JUL-1989 08:00:43.00

	Percentage Less Than			Actual Mesh Microns	Fly Ash	Bed Drain Mat.
	Coal	Sorbent	Bed Drain			
HRV (Btu/lb)	11236.82					
Total Moisture (%)	6.68	0.06				
Air Dry Loss (%)	3.56					
Blk Den (#/cft)	60.95					
Volatiles (%)	30.33					
Fixed C (%)	49.45					
Ash (%)	13.54					
CONSTITUENTS (%)						
C	65.13				10.62	2.50
H	3.69				0.13	0.17
O	9.38	0.00				
N	0.82					
S	0.76	0.00			1.93	5.55
Ca	0.23	35.69			8.23	17.00
Mg	0.05	0.47			0.36	0.49
Fe	0.39	0.16			2.42	1.13
CO2		41.10			1.16	0.88

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 5 and 4 solids samples from each input and output stream, respectively.

Median diameter 2284.98 144.54 370.47

PROCESS OPERATING SUMMARY REPORT - TEST A07

TEST : 90526A07

Start..... 5/26/89 8:00:0
 End..... 5/26/89 17:30:0
 Printed.....16-AUG-1989 14:11:03.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			54.90
Final SB Stea. Flow (klb/hr)			479.41
Final SB Out. Press (psig)			1444.23
Final SB Out. Temp. (F)			988.07
Coal Rate Frnt-Est (klb/hr)	9.66	9.80	
Coal Rate Frnt-Est (klb/hr)	9.74	9.36	
Coal Rate Rear (klb/hr)	9.94	10.06	
Total (klb/hr)	29.33	29.23	58.56
Limestone Rate (klb/hr)	1.12	1.21	2.33
Bed Drain Rate (klb/hr)	2.81	3.12	5.94
Flyash Flow (klb/hr)			10.32
Calculated			8.38
Measured by Flow Meter			
Superficial Velocity (ft/sec)			
Distributor Plate (Inlet Air)	6.59	6.44	
Freeboard (Inlet Air)	10.13	8.99	
Dist. Plate (O2 Method)	6.25	6.12	
Freeboard (O2 Method)	9.74	8.65	
Med. Bed Temp. (F) 20"	1536.84	1544.68	
Avg. Bed Temp. (F) 66"	1502.49	1486.59	
Avg. Bed Temp. (F) 118"	1441.16	1470.12	
Net Flue Gas Flow - O2 Method (klb/hr)			651.17
Flue Gas Composition (AB Inlet)			
O2 (v%)			5.93
CO2 (v%)			12.86
CO (ppmv)			93.03
NOX (ppmv)			43.32
SO2 (lbs/10'6 btu)			0.07
SO2 (ppmv)			150.00
(lbs/10'6 btu)			0.35
PA Underbed Flow (klb/hr)	176.67	171.14	347.80
Sec. Air Flow (klb/hr)	169.75	143.78	313.52
Total Air Flow (klb/hr)			661.33
SA/PA Ratio	0.96	0.84	0.90
Other Air Flows (klb/hr)			7.10

TEST : 90526A07

Start..... 5/26/89 8:00:0
 End..... 5/26/89 17:30:0
 Printed.....16-AUG-1989 14:11:03.00

	Combustor A	Combustor B	Total
SA Fan Out. Press. (in VG)			42.53
SA Fan Out. Press. (in VG)			27.46
PA AB Out. Press. (in VG)	40.53	41.07	
SA AB Out. Press. (in VG)	27.65	27.78	
Windbox Press. (in VG)	32.94	33.81	
Bed Press. 18" Above Grid (in VG)	18.28	16.54	
Freeboard Press. (in VG)	-0.16	-0.36	
Cyclone Out. Press. (in VG)			-2.78
SB 1 & 3 Flue Gas DP (in VG)			0.59
Economizer Flue Gas DP (in VG)			0.60
AB DP (in VG)			2.70
Baghouse In. Press. (in VG)			-6.05
ID Fan In. Press. (in VG)			-12.55
Cyclone In. Temp. (F)	1410.94	1365.99	
Cyclone Out. Temp. (F)	1408.01	1398.19	
Loop Seal Solids Temp. (F)	1461.31	1488.81	
AB Gas In. Temp. (F)			485.84
AB Gas Out. Temp. (F)			261.81
Pri. Air AB In. Temp. (F)			113.16
Pri. Air AB Out. Temp. (F)			369.61
Sec. Air AB In. Temp. (F)			111.53
Sec. Air AB Out. Temp. (F)			400.59
Feedwater Flow (klb/hr)			470.00
SR2 Attemp. Flow (klb/hr)			12.01
SR3 Attemp. Flow (klb/hr)			0.00
Barum Press. (Psig)			1499.48
Ambient Temp. (F)			88.50
Baro. Press. (in Hg)			24.47
Rel. Humidity (%)			17.00

PERFORMANCE SUMMARY REPORT - TEST A07

TEST : 90526A07

Start..... 5/26/89 8: 0: 0
End..... 5/26/89 17:30: 0
Printed.....27-JUL-1989 12:49:54.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	53.74	5.44
Ca Utilization % (Coal and Sorbent).....	34.31	3.67
Alkali Utilization % (Coal and Sorbent).....	31.21	6.16
Ca To S (Sorbent Only).....	1.46	0.11
Ca To S (Coal and Sorbent).....	2.28	0.20
Alkali To S (Coal and Sorbent).....	2.51	0.55
S02 Retention %	78.40	2.17
Combustion Efficiency %	97.59	0.25
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.03	0.43
Boiler Efficiency (I/O Method) %	84.03	3.66
Excess Air %	38.50	3.72
Air Heater Effectiveness	0.73	0.01
Boiler Load ZMCR	55.18	1.82
Vet flue gas flow - 02 Method (klbs/hr)	651.17	24.56

MATERIAL BALANCE

Total balance %	99.75	0.32
Carbon balance %	94.12	3.80
Hydrogen balance %	100.60	0.33
Oxygen balance %	97.25	2.37
Nitrogen balance %	101.07	0.88
Sulfur balance %	90.21	7.62
Calcium balance %	103.55	8.00
UNIT BEAT RATE		
Gross Heat Rate (btu/kwhr)	11221.	401.
Net Heat Rate (btu/kwhr)	12497.	465.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST A07

TEST : 90526A07

Start..... 5/26/89 8: 0: 0
End..... 5/26/89 17:30: 0
Printed.....27-JUL-1989 12:49:56.00

METHOD "A" MEASURED AIR FLOWS

IN./TS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	58.56	2.33	673.76	734.64	
C	34.71	0.27		34.98	
B	2.36	0.00	0.45	2.81	
N	0.55		514.72	515.27	
O	7.46	1.08	158.59	167.13	
S	0.46	0.00		0.46	
Ca	0.47	0.84		1.31	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	651.17	10.32	5.94	667.43	90.85
C	31.94	0.86	0.13	32.93	94.12
B	2.77	0.01	0.01	2.78	99.05
N	470.18			470.18	91.25
O	146.39	0.55	0.60	147.54	88.28
S	0.10	0.13	0.19	0.42	90.21
Ca		0.65	0.72	1.36	103.55

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	58.56	2.33	608.21	669.10	
C	34.71	0.27		34.98	
B	2.36	0.00	0.40	2.77	
N	0.55		464.65	465.20	
O	7.46	1.08	143.16	151.70	
S	0.46	0.00		0.46	
Ca	0.47	0.84		1.31	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	651.17	10.32	5.94	667.43	99.75
C	31.94	0.86	0.13	32.93	94.12
B	2.77	0.01	0.01	2.78	100.60
N	470.18			470.18	101.07
O	146.39	0.55	0.60	147.54	97.25
S	0.10	0.13	0.19	0.42	90.21
Ca		0.65	0.72	1.36	103.55

HEAT BALANCE REPORT - TEST A07

TEST : 90526A07

Start..... 5/26/89 8: 0: 0
End..... 5/26/89 17:30: 0
Printed.....15-NOV-1989 13:13:36.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		88.03
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	616601.94	98.73
2. Sensible heat in entering as-fired coal	5654.58	0.91
3. Sensible heat in entering wet sorbent	-183.15	-0.03
4. Heat credit for sulfation reaction	3.91	0.00
5. Auxiliary power input	2426.85	0.39
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	0.00	0.00
2. Heat loss from sensible heat in dry flue gas	14616.98	2.34
3. Heat loss due to moisture in as-fired fuel and sorbent	28114.68	4.50
4. Latent heat loss due to moisture from burning of hydrogen	3452.60	0.55
	20500.72	3.28
* Total equals: Chemical input of coal plus credits		

TEST : 90526A07

Start..... 5/26/89 8: 0: 0
End..... 5/26/89 17:30: 0
Printed.....15-NOV-1989 13:13:36.00

II. LOSSES (CONT)			
		Value(KBtu/hr)	% of total *
5. Latent heat loss due to moisture in the air		300.69	0.05
6. Heat loss due to calcination of sorbent		1312.19	0.21
7. Heat loss due to formation of CO		233.91	0.04
8. Heat loss due to unburned hydrocarbons in flue gas		0.00	0.00
9. Heat loss due to radiation and convection		5000.00	0.80
10. Heat loss due to sensible heat in flue dust		377.57	0.6
11. Heat loss due to sensible heat in bed drain		218.60	0.04
12. Heat loss due to sootblower steam		0.00	0.00
13. Heat loss to bottom ash cooler cooling water		620.54	0.10
SUM OF LOSSES TERMS		74748.49	11.97

* Total equals: Chemical input of coal plus credits

CHEMICAL ANALYSIS REPORT - TEST A07

TEST : 90526A07

Start..... 5/26/89 8: 0: 0
End..... 5/26/89 17:30: 0
Printed.....27-JUL-1989 12:49:58.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
BHV (Btu/lb)	10320.25			
Total Moisture (%)	5.20	0.06		
Air Dry loss (%)	2.51			
Blk Den (lb/cft)	61.90			
Volatiles (%)	28.87			
Fixed C (%)	43.71			
Ash (%)	22.22			
CONSTITUENTS (%)				
C	59.28		8.31	2.21
H	3.46		0.08	0.13
O	8.13	0.00		
N	0.93			
S	0.79	0.00	1.22	3.20
Ca	0.81	36.05	6.25	12.05
Mg	0.12	0.46	0.40	0.67
Fe	0.49	0.18	1.77	1.44
CO2		42.54	1.40	0.64

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST A07

TEST : 90526A07

Start..... 5/26/89 8: 0: 0
End..... 5/26/89 17:30: 0
Printed.....27-JUL-1989 12:50:01.00

	Percentage Less Than		
	Coal	Sorbent	Bed Drain
Mesh Microns			
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	92.40	100.00	100.00
0.25	79.15	100.00	93.90
4	71.75	100.00	92.60
6	62.85	100.00	89.65
8	54.30	100.00	85.75
10	45.50	100.00	80.95
14	36.95	100.00	74.90
20	29.95	100.00	67.05
28	24.60	74.80	58.75
36	15.30	54.45	36.70
48	8.00	42.00	13.20
60	3.30	38.10	2.15
75	0.00	34.85	0.35
100	0.00	31.40	0.35
200	0.00	29.55	
325			
400			

Median diameter

2011.90 234.29 456.29

PROCESS OPERATING SUMMARY REPORT - TEST A04

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....16-AUG-1989 13:38:43.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			82.39
Final SB Stm. Flow (klb/hr)			699.26
Final SB Out. Press (psig)			1451.78
Final SB Out. Temp. (F)			1003.62
Coal Rate Frnt-Vst (klb/hr)	14.41	15.45	
Coal Rate Frnt-Est (klb/hr)	13.67	13.87	
Coal Rate Rear (klb/hr)	14.83	13.48	
Total (klb/hr)	42.91	42.80	85.71
Limestone Rate (klb/hr)	1.50	1.72	3.23
Bed Drain Rate (klb/hr)	2.14	2.20	4.34
Flyash Flow (klb/hr)			16.27
Calculated			20.19
Measured by Flow Meter			
Superficial Velocity (ft/sec)	9.90	9.76	
Distributor Plate (Inl Air)	14.45	13.18	
Freeboard (Inlet Air)	9.85	9.69	
Dist. Plate (02 Method)	14.22	12.97	
Freeboard (02 Method)			
Med. Bed Temp. (F) 20"	1638.27	1654.78	
Avg. Bed Temp. (F) 66"	1603.88	1596.73	
Avg. Bed Temp. (F) 118"	1566.54	1594.42	
Net Flue Gas Flow - 02 Method (klb/hr)			872.15
Flue Gas Composition (AB Inlet)			
O2 (v%)			4.20
CO2 (v%)			14.83
CO (ppmv)			73.25
NOx (ppmv)			131.98
S02 (lbs/10 ⁶ btu)			0.19
(lbs/10 ⁶ btu)			162.16
			0.33
PA Underbed Flow (klb/hr)	249.31	242.11	491.42
Sec. Air Flow (klb/hr)	201.13	168.07	369.20
Total Air Flow (klb/hr)			860.62
SA/PA Ratio	0.81	0.69	0.75
Other Air Flows (klb/hr)			7.10

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....16-AUG-1989 13:38:43.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in WG)			51.04
SA Fan Out. Press. (in WG)			31.45
PA AH Out. Press. (in WG)	47.19	47.87	
SA AH Out. Press. (in WG)	30.97	31.22	
Windbox Press. (in WG)	42.46	42.32	
Bed Press. 18" Above Grid (in WG)	16.02	13.53	
Fi -board Press. (in WG)	-0.16	-0.88	
Cyclone Out. Press. (in WG)			-5.17
SH 1 & 3 Flue Gas DP (in WG)			0.89
Economizer Flue Gas DP (in WG)			0.97
AH DP (in WG)			4.53
Baghouse In. Press. (in WG)			-10.33
ID Fan In. Press. (in WG)			-17.69
Cyclone In. Temp. (F)	1578.80	1578.54	
Cyclone Out. Temp. (F)	1548.66	1564.76	
Loop Seal Solids Temp. (F)	1608.15	1654.00	
AB Gas In. Temp. (F)			521.00
AH Gas Out. Temp. (F)			288.69
Pril. Air AB In. Temp. (F)			127.97
Pril. Air AH Out. Temp. (F)			398.42
Sec. Air AB In. Temp. (F)			114.18
Sec. Air AB Out. Temp. (F)			436.80
Feedwater Flow (klb/hr)			680.49
SH2 Attemp. Flow (klb/hr)			17.33
SH3 Attemp. Flow (klb/hr)			2.94
Drum Press. (Psig)			1556.36
Ambient Temp. (F)			96.00
Baro. Press. (in Hg)			24.33
Rel. Humidity (%)			15.00

PERFORMANCE SUMMARY REPORT - TEST A04

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....24-JUL-1989 11:01:23.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	44.74	10.86
Ca Utilization % (Coal and Sorbent).....	30.09	7.49
Alkali Utilization % (Coal and Sorbent).....	27.46	8.45
Ca To S (Sorbent Only).....	1.67	0.29
Ca To S (Coal and Sorbent).....	2.48	0.43
Alkali To S (Coal and Sorbent).....	2.71	0.77
SO2 Retention %	74.55	4.56
Combustion Efficiency %	98.30	0.30

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	88.71	0.36
Boiler Efficiency (I/O Method) %	83.59	2.78
Excess Air %	24.53	2.99
Air Heater Effectiveness	0.73	0.01
Boiler Load IMCR	80.31	1.71
Vet flue gas flow - 02 Method (klbs/hr)	872.15	25.37

MATERIAL BALANCE

Total balance %	99.84	0.29
Carbon balance %	95.83	3.44
Hydrogen balance %	100.52	0.30
Oxygen balance %	98.01	2.35
Nitrogen balance %	100.86	0.68
Sulfur balance %	87.87	15.13
Calcium balance %	94.44	6.97

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10786.	253.
Net Heat Rate (btu/kwhr)	11080.	293.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST A04

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....24-JUL-1989 11:01:25.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	85.71	3.23	873.05	962.00	
C	51.53	0.37		51.90	
H	3.43	0.00	0.65	4.08	
N	0.66		666.50	667.16	
O	12.79	1.47	205.91	220.17	
S	0.56	0.00		0.56	
Ca	0.57	1.16		1.73	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	872.15	16.27	4.34	892.77	92.80
C	48.75	0.93	0.06	49.74	95.83
H	4.03	0.02	0.00	4.05	99.28
N	620.75			620.75	93.04
O	198.81	0.95	0.36	200.12	90.89
S	0.14	0.24	0.11	0.49	87.87
Ca		1.19	0.44	1.64	94.44

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	85.71	3.23	805.29	894.23	
C	51.53	0.37		51.90	
H	3.43	0.00	0.60	4.03	
N	0.66		614.77	615.43	
O	12.79	1.47	189.93	204.19	
S	0.56	0.00		0.56	
Ca	0.57	1.16		1.73	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	872.15	16.27	4.34	892.77	92.80
C	48.75	0.93	0.06	49.74	95.83
H	4.03	0.02	0.00	4.05	100.52
N	620.75			620.75	93.04
O	198.81	0.95	0.36	200.12	90.89
S	0.14	0.24	0.11	0.49	87.87
Ca		1.19	0.44	1.64	94.44

HEAT BALANCE REPORT - TEST A04

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....15-NOV-1989 13:10:51.00

BOILER EFFICIENCY (2)(LOSSES METHOD)		88.71
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	9756.62	1.08
2. Sensible heat in entering as-fired coal	61.13	0.01
3. Sensible heat in entering wet sorbent	13.25	0.00
4. Heat credit for sulfation reaction	2804.42	0.31
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	14879.42	1.65
2. Heat loss from sensible heat in dry flue gas	43030.43	4.77
3. Heat loss due to moisture in as-fired fuel and sorbent	6206.28	0.69
4. Latent heat loss due to moisture from burning of hydrogen	28915.56	3.21
* Total equals: Chemical input of coal plus credits		

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....15-NOV-1989 13:10:51.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air		511.99	0.06
6. Heat loss due to calcination of sorbent		1954.03	0.22
7. Heat loss due to formation of CO		243.84	0.03
8. Heat loss due to unburned hydrocarbons in flue gas		0.00	0.00
9. Heat loss due to radiation and convection		5000.00	0.55
10. Heat loss due to sensible heat in flue dust		689.29	0.08
11. Heat loss due to sensible heat in bed drain		119.31	0.01
12. Heat loss due to sootblower steam		0.00	0.00
13. Heat loss to bottom ash cooler cooling water		311.42	0.03
SUM OF LOSSES TERMS		101861.58	11.29
* Total equals: Chemical input of coal plus credits			

CHEMICAL ANALYSIS REPORT - TEST A04

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....24-JUL-1989 11:01:28.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
BRV (Btu/lb)	10367.63			
Total Moisture (Z)	6.32	0.05		
Air Dry Loss (Z)	2.46			
Blk Den r4/cft)	63.80			
Volatiles (Z)	28.79			
Fixed C (Z)	45.35			
Ash (Z)	19.53			
CONSTITUENTS (Z)				
C	60.12		5.70	1.37
B	3.29	0.00	0.10	0.09
O	9.31			
N	0.77			
S	0.65	0.00	1.48	2.49
Ca	0.66	36.07	7.33	10.21
Hg	0.10	0.52	0.69	0.64
F ₂	0.41	0.18	1.65	1.40
CO2		41.79	0.92	0.68

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST A04

TEST : 90606A04

Start..... 6/ 6/89 7:30: 0
End..... 6/ 6/89 14:30: 0
Printed.....24-JUL-1989 11:01:30.00

	Percentage Less Than		
	Coal	Sorbent	Bed Drain
Actual Mesh Microns			
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	90.65	100.00	100.00
0.25	77.40	100.00	97.50
4	70.85	100.00	94.80
6	62.25	100.00	91.20
8	52.85	100.00	86.25
10	44.05	100.00	81.20
14	35.95	100.00	74.40
20	29.20	100.00	66.30
28	24.05	73.65	57.15
48	14.75	53.70	29.50
100	8.25	40.80	4.00
150	5.70	36.55	0.50
200	0.00	33.30	0.15
325	0.00	30.95	0.15
400	0.00	28.15	0.15

Median diameter

2121.82 246.18 504.05

PROCESS OPERATING SUMMARY REPORT - TEST A05

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....16-AUG-1989 13:44:17.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			82.39
Final SB Sta. Flow (klb/hr)			700.92
Final SB Out. Press (psig)			1451.29
Final SB Out. Temp. (F)			1002.84
Coal Rate Frnt-Ext (klb/hr)	14.32	14.84	
Coal Rate Frnt-Est (klb/hr)	13.89	13.87	
Coal Rate Rear (klb/hr)	14.53	13.92	
Total	42.74	42.63	85.36
Limestone Rate (klb/hr)	3.46	3.56	7.02
Bed Drain Rate (klb/hr)	2.43	1.82	4.26
Flyash Flow (klb/hr)			19.65
Calculated			19.47
Measured by Flow Meter			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	9.79	9.77	
Freeboard (Inlet Air)	14.60	13.41	
Dist. Plate (O2 Method)	9.56	9.54	
Freeboard (O2 Method)	14.22	13.05	
Med. Bed Temp. (F) 20"	1620.81	1655.31	
Avg. Bed Temp. (F) 66"	1385.32	1596.15	
Avg. Bed Temp. (F) 118"	1348.41	1586.06	
Net Flue Gas Flow - O2 Method (klb/hr)			878.62
Flue Gas Composition (AB Inlet)			
O2 (v2)			4.32
CO2 (v2)			15.00
CO (ppmv)			67.16
NOX (ppmv)			175.01
(lbs 10'6 btu)			0.25
SO2 (ppmv)			9.41
(lbs/10'6 btu)			0.02
PA Underbed Flow (klb/hr)	248.65	241.88	490.52
Sec. Air Flow (klb/hr)	209.69	174.95	384.63
Total Air Flow (klb/hr)			875.15
SA/PA Ratio	0.84	0.72	0.78
Other Air Flows (klb/hr)			7.10

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....16-AUG-1989 13:44:17.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			50.49
SA Fan Out. Press. (in VG)			34.80
PA AB Out. Press. (in VG)	46.72	47.38	
SA AB Out. Press. (in VG)	34.00	34.28	
Windbox Press. (in VG)	41.62	41.85	
Bed Press. 18" Above Grid (in VG)	15.74	12.46	
Freeboard Press. (in VG)	-0.17	-1.05	
Cyclone Out. Press. (in VG)			-5.62
SB 1 & 3 Flue Gas DP (in VG)			0.98
Economizer Flue Gas DP (in VG)			0.98
AB DP (in VG)			4.72
Baghouse In. Press. (in VG)			-10.74
ID Fan In. Press. (in VG)			-19.18
Cyclone In. Temp. (F)	1568.46	1582.49	
Cyclone Out. Temp. (F)	1538.19	1570.22	
Loop Seal Solids Temp. (F)	1592.22	1654.34	
AB Gas In. Temp. (F)			528.70
AB Gas Out. Temp. (F)			290.60
Pri. Air AB In. Temp. (F)			124.69
Pri. Air AB Out. Temp. (F)			402.38
Sec. Air AB In. Temp. (F)			112.49
Sec. Air AB Out. Temp. (F)			435.58
Feedwater Flow (klb/hr)			683.26
SH2 Attemp. Flow (klb/hr)			16.78
SH3 Attemp. Flow (klb/hr)			2.38
Drum Press. (Psig)			1556.03
Ambient Temp. (F)			98.00
Baro. Press. (In Hg)			24.37
Rel. Humidity (%)			15.90

MATERIAL BALANCE REPORT (02 METHOD) - TEST A05

PERFORMANCE SUMMARY REPORT - TEST A05

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....26-JUL-1989 14:33:02.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	25.36	2.55
Ca Utilization % (Coal and Sorbent).....	21.13	2.15
Alkali Utilization % (Coal and Sorbent).....	19.80	3.04
Ca To S (Sorbent Only).....	3.88	0.36
Ca To S (Coal and Sorbent).....	4.66	0.44
Alkali To S (Coal and Sorbent).....	4.97	0.80
S02 Retention %	98.40	1.71
Combustion Efficiency %	97.94	0.22
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.11	0.32
Boiler Efficiency (I/O Method) %	83.29	2.69
Excess Air %	23.41	3.04
Air Heater Effectiveness	0.73	0.01
Boiler Load INCR	80.15	1.56
Vat flue gas flow - 02 Method (klb/hr)	878.62	26.89

MATERIAL BALANCE

Total balance %	99.95	0.29
Carbon balance %	97.21	3.46
Hydrogen balance %	100.75	0.44
Oxygen balance %	98.92	2.34
Nitrogen balance %	100.60	0.68
Sulfur balance %	90.78	8.83
Calcium balance %	95.71	5.07

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10838.	240.
Net Heat Rate (btu/kvhr)	12038.	279.

* Uncertainty, +/- in same units as variable.

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....26-JUL-1989 14:33:05.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				
Total	Coal	Sorbent	Air	Total Input
C	85.36	7.02	887.58	979.96
H	51.53	0.82		52.34
N	3.37	0.00	0.70	4.07
N	0.75		677.31	678.07
O	11.97	3.26	209.57	224.80
S	0.52	0.00		0.52
Ca	0.50	2.52		3.02
OUTPUTS(klb/hr)				
Total	Flue Gas	Fly Ash	Bed Drain	Total Output
C	878.62	19.65	4.76	903.02
H	49.66	1.16	0.06	50.88
B	4.01	0.02	0.01	4.04
N	623.02			623.02
N	202.28	1.76	0.36	204.40
O	0.01	0.37	0.09	0.47
S		2.39	0.50	2.89
Ca				95.71
				% Acc For
				92.10

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	85.36	7.02	810.61	902.99	
C	51.53	0.82		52.34	
H	3.37	0.00	0.64	4.01	
N	0.75		618.57	619.33	
O	11.97	3.26	191.40	206.63	
S	0.52	0.00		0.52	
Ca	0.50	2.52		3.02	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	878.62	19.65	4.76	903.02	99.95
C	49.66	1.16	0.06	50.88	97.21
H	4.01	0.02	0.01	4.04	100.75
N	623.02			623.02	100.60
O	202.28	1.76	0.36	204.40	98.92
S	0.01	0.37	0.09	0.47	90.78
Ca		2.39	0.50	2.89	95.71

HEAT BALANCE REPORT - TEST A05

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....15-NOV-1989 13:12:15.00

TEST : 90607A05
Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....15-NOV-1989 13:12:15.00

Value(KBtu/hr) % of total *

BOILER EFFICIENCY (%)(LOSSES METHOD) 88.11

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	9205.75	1.02
2. Sensible heat in entering as-fired coal	-35.40	0.00
3. Sensible heat in entering wet sorbent	39.95	0.00
4. Heat credit for sulfation reaction	3438.67	0.38
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	18164.65	2.00
2. Heat loss from sensible heat in dry flue gas	43755.78	4.83
3. Heat loss due to moisture in as-fired fuel and sorbent	5909.33	0.65
4. Latent heat loss due to moisture from burning of hydrogen	28647.00	3.16

* Total equals: Chemical input of coal plus credits

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	552.01	0.06
6. Heat loss due to calcination of sorbent	4249.99	0.47
7. Heat loss due to formation of CO	225.13	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.55
10. Heat loss due to sensible heat in flue dust	840.24	0.09
11. Heat loss due to sensible heat in bed drain	154.94	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	274.98	0.03

SUM OF LOSSES TERMS

107774.04

11.89

* Total equals: Chemical input of coal plus credits

CHEMICAL ANALYSIS REPORT - TEST A05

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....26-JUL-1989 14:33:08.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10460.27			
Total Moisture (Z)	6.04	0.00		
Air Dry Loss (Z)	2.53			
Blk Den (#/cft)	62.83			
Volatiles (Z)	27.84			
Fixed C (Z)	45.95			
Ash (Z)	20.17			
CONSTITUENTS (Z)				
C	60.36		5.92	1.52
H	3.28		0.12	0.12
O	8.66	0.00		
N	0.88			
S	0.61	0.00	1.89	2.18
Ca	0.59	35.90	12.17	11.83
Hg	0.11	0.47	0.49	0.65
Fe	0.38	0.19	1.62	1.45
CO2		42.59	1.72	0.76

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST A05

TEST : 90607A05

Start..... 6/ 7/89 8: 0: 0
End..... 6/ 7/89 14:30: 0
Printed.....26-JUL-1989 14:33:10.00

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	92.75	100.00	100.00
0.25	81.55	100.00	92.45
4	73.70	100.00	90.60
6	63.05	100.00	87.00
8	52.60	100.00	83.00
10	42.75	100.00	77.70
14	34.15	100.00	71.45
20	26.90	100.00	63.55
28	21.70	80.25	55.35
48	13.50	60.80	31.00
100	6.40	47.75	4.60
150	2.65	43.30	0.70
200	0.00	39.60	0.20
325	0.00	37.50	0.00
400	0.00	33.15	0.00

Median diameter 2163.47 168.96 517.31

PROCESS OPERATING SUMMARY REPORT - TEST A06

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....16-AUG-1989 14:03:59.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			82.58
Final SH Ste. Flow (klb/hr)			703.12
Final SH Out. Press (psig)			1451.51
Final SH Out. Temp. (F)			1002.63
Coal Rate Frnt-Est (klb/hr)	14.49	13.52	
Coal Rate Frnt-Est (klb/hr)	13.99	14.45	
Coal Rate Rear (klb/hr)	14.31	14.70	
Coal Rate Rear (klb/hr)	42.79	42.67	
Total			85.46
Limestone Rate (klb/hr)	0.61	0.56	1.17
Bed Drain Rate (klb/hr)	2.47	2.49	4.96
Flyash Flow (klb/hr)			16.05
Calculated			16.25
Measured by Flow Meter			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	9.82	9.77	
Freeboard (Inlet Air)	14.40	13.32	
Dist. Plate (O2 Method)	9.80	9.73	
Freeboard (O2 Method)	14.18	13.12	
Med. Bed Temp. (F) 20"	1623.68	1632.69	
Avg. Bed Temp. (F) 66"	1589.04	1594.68	
Avg. Bed Temp. (F) 118"	1552.52	1592.09	
Vet Flue Gas Flow - O2 Method (klb/hr)			878.07
Flue Gas Composition (AB Inlet)			
O2 (v%)			4.19
CO2 (v%)			15.01
CO (ppmv)			74.90
NOX (ppmv)			95.73
(lbs/10 ⁶ btu)			0.14
S02 (ppmv)			380.71
(lbs/10 ⁶ btu)			0.76
PA Underbed Flow (klb/hr)	248.70	241.98	490.69
Sec. Air Flow (klb/hr)	202.27	171.65	373.92
Total Air Flow (klb/hr)			864.61
SA/PA Ratio	0.81	0.71	0.76
Other Air Flows (klb/hr)			7.10

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....16-AUG-1989 14:03:59.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			50.48
SA Fan Out. Press. (in VG)			36.57
PA AB Out. Press. (in VG)	46.72	47.39	
SA AB Out. Press. (in VG)	36.03	36.27	
Blindbox Press. (in VG)	42.18	41.91	
Bed Press. 18" Above Grid (in VG)	16.33	13.51	
Freeboard Press. (in VG)	-0.15	-0.89	
Cyclone Out. Press. (in VG)			-5.48
SR 1 & 3 Flue Gas DP (in VG)			0.96
Economizer Flue Gas DP (in VG)			0.97
AB DP (in VG)			4.49
Baghouse In. Press. (in VG)			-10.35
ID Fan In. Press. (in VG)			-18.42
Cyclone In. Temp. (F)	1564.38	1577.71	
Cyclone Out. Temp. (F)	1538.92	1564.25	
Loop Seal Solids Temp. (F)	1585.72	1652.12	
AB Gas In. Temp. (F)			519.78
AB Gas Out. Temp. (F)			285.34
Pri. Air AB In. Temp. (F)			127.74
Pri. Air AB Out. Temp. (F)			400.65
Sec. Air AB In. Temp. (F)			118.64
Sec. Air AB Out. Temp. (F)			433.81
Feedwater Flow (klb/hr)			685.46
SR2 Attemp. Flow (klb/hr)			16.69
. 13 Attemp. Flow (klb/hr)			2.48
Drum Press. (Psig)			1557.32
Ambient Temp. (F)			101.00
Baro. Press. (in Hg)			24.79
Rel. Humidity (%)			15.00

PERFORMANCE SUMMARY REPORT - TEST A06

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....27-JUL-1989 14:01:43.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	59.59	14.31
Ca Utilization % (Coal and Sorbent).....	28.79	7.13
Alkali Utilization % (Coal and Sorbent).....	24.12	9.25
Ca To S (Sorbent Only).....	0.82	0.06
Ca To S (Coal and Sorbent).....	1.27	0.15
Alkali To S (Coal and Sorbent).....	1.52	0.66
S02 Retention %	36.68	5.44
Combustion Efficiency %	97.86	0.17
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.47	0.26
Boiler Efficiency (I/O Method) %	83.46	2.52
Excess Air %	24.36	2.98
Air Heater Effectiveness	0.74	0.01
Boiler Load %NCR	80.71	1.18
Net flue gas flow - O2 Method (klbs/hr)	878.07	24.65

MATERIAL BALANCE

Total balance %	100.09	0.29
Carbon balance %	98.55	3.49
Hydrogen balance %	100.42	0.29
Oxygen balance %	100.03	2.35
Nitrogen balance %	100.32	0.68
Sulfur balance %	114.60	9.60
Calcium balance %	145.07	13.18

UNIT BEAT RATE

Gross Beat Rate (btu/kwhr)	10862.	205.
Net Beat Rate (btu/kwhr)	12064.	243.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (O2 METHOD) - TEST A06

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....27-JUL-1989 14:01:45.00

MATERIAL "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				
Total	Coal	Sorbent	Air	Total Input
C	85.46	1.17	877.04	961.67
H	51.46	0.13		51.59
B	3.49	0.00	0.76	4.24
N	0.80		668.79	669.59
O	10.91	0.51	207.48	218.91
S	0.53	0.00		0.53
Ca	0.44	0.41		0.84
OUTPUTS(klb/hr)				
Total	Flue Gas	Fly Ash	Bed Drain	Total Output
C	878.07	16.05	4.96	899.08
H	49.57	1.21	0.05	50.84
B	4.19	0.01	0.01	4.21
N	621.75			621.75
O	202.52	0.64	0.34	203.51
S	0.34	0.16	0.11	0.61
Ca		0.83	0.39	1.22
				145.07

MATERIAL "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	85.46	1.17	811.66	898.29	
C	51.46	0.13	0.70	51.59	
H	3.49	0.00	618.94	4.19	
N	0.80	0.51	192.02	519.74	
O	10.91	0.00	0.53	203.44	
S	0.53	0.41	0.84	0.53	
Ca	0.44	0.41		0.84	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	878.07	16.05	4.96	899.08	100.09
C	49.57	1.21	0.05	50.84	98.55
H	4.19	0.01	0.01	4.21	100.42
N	621.75	0.64	0.34	622.75	100.32
O	202.52	0.16	0.11	203.51	100.03
S	0.34	0.83	0.39	1.14	114.60
Ca		0.83	0.39	1.22	145.07

HEAT BALANCE REPORT - TEST A06

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 13:30: 0
Printed.....15-NOV-1989 13:15:16.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		88.47
	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	9880.81	1.09
2. Sensible heat in entering as-fired coal	27.19	0.00
3. Sensible heat in entering wet sorbent	5.92	0.00
4. Heat credit for sulfation reaction	1307.16	0.14
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	18933.82	2.08
2. Heat loss from sensible heat in dry flue gas	42541.30	4.68
3. Heat loss due to moisture in as-fired fuel and sorbent	5718.10	0.63
4. Latent heat loss due to moisture from burning of hydrogen	29927.98	3.29
* Total equals: Chemical input of coal plus credits		

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....15-NOV-1989 13:15:16.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	592.60	0.07
6. Heat loss due to calcination of sorbent	577.71	0.06
7. Heat loss due to formation of CO	250.35	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.55
10. Heat loss due to sensible heat in flue dust	668.24	0.07
11. Heat loss due to sensible heat in bed drain	216.92	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	365.75	0.04
SUM OF LOSSES TERMS		104792.78
		11.53

* Total equals: Chemical input of coal plus credits

CHEMICAL ANALYSIS REPORT - TEST A06

TEST : 90608A06

TEST : 90608A06

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....27-JUL-1989 14:01:50.00

Start..... 6/ 8/89 8:30: 0
End..... 6/ 8/89 15:30: 0
Printed.....27-JUL-1989 14:01:47.00

	Coal	Sorbent	Fly Ash	Bed Drain Mat'l	Actual Mesh Microns	Percentage Less Than		
						Coal	Sorbent	Bed Drain
HRV (Btu/lb)	10495.81							
Total Moisture (%)	5.85	0.04						
Air Dry Loss (%)	2.92							
Blk Den (#/cft)	61.22							
Volatiles (%)	28.10							
Fixed C (%)	44.66							
Ash (%)	21.38							
CONSTITUENTS (%)								
C	60.21		7.57	1.07	1.50	100.00	100.00	100.00
H	3.42		0.07	0.10	1.00	100.00	100.00	100.00
O	7.58	0.00			0.75	100.00	100.00	100.00
N	0.94				0.50	100.00	100.00	100.00
S	0.62	0.00	1.01	2.20	0.25	63.00	100.00	88.50
Ca	0.51	34.81	5.16	7.96	4	4750	75.85	87.45
Mg	0.11	0.47	0.47	0.73	6	3350	66.45	85.05
Fe	0.37	0.17	1.92	1.58	8	2360	56.35	81.80
CO2		40.05	0.59	0.56	10	1700	46.15	77.80
					14	1180	36.75	73.15
					20	850	28.70	66.90
					28	600	22.75	59.75
					30	500	12.60	34.60
					100	150	7.00	6.75
					150	106	4.20	0.85
					200	75	0.00	0.15
					250	45	0.00	0.15
					300	18	0.00	0.15

NOTE: Only constituents used in the Performance

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

Median diameter

PROCESS OPERATING SUMMARY REPORT - TEST A02

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....06-OCT-1989 12:39:24.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			103.63
Final SB Stm. Flow (klb/hr)			869.53
Final SB Out. Press (psig)			1457.25
Final SB Out. Temp. (F)			1004.52
Coal Rate Fmt-Vst (klb/hr)	16.40	16.21	
Coal Rate Fmt-Est (klb/hr)	16.72	16.55	
Coal Rate Rear (klb/hr)	16.65	16.90	
Total	49.77	49.66	99.43
Limestone Rate (klb/hr)	4.77	4.69	9.46
Bed Drain Rate (klb/hr)	1.36	0.92	2.28
Fiyash Flow (klb/hr)			22.36
Calculated			15.66
Measured by Flow Meter			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.17	11.29	
Freeboard (Inlet Air)	17.65	16.26	
Dist. Plate (02 Method)	10.76	10.88	
Freeboard (02 Method)	17.04	15.70	
Med. Bed Temp. (F) 20"	1634.92	1682.28	
Avg. Bed Temp. (F) 66"	1612.57	1630.73	
Avg. Bed Temp. (F) 118"	1585.91	1628.73	
Net Flue Gas Flow - 02 Method (klb/hr)			1017.33
Flue Gas Composition (AB Inlet)			
O ₂ (v%)			3.46
CO ₂ (v%)			15.82
CO (ppmv)			70.36
NOX (ppmv)			202.38
S02 (lbs/10 ⁶ btu)			0.27
(lbs/10 ⁶ btu)			13.09
			0.02
PA Underbed Flow (klb/hr)	280.47	274.46	554.93
Sec. Air Flow (klb/hr)	253.31	211.64	464.95
Total Air Flow (klb/hr)			1019.88
SA/PA Ratio	0.90	0.77	0.84
Other Air Flows (klb/hr)			7.10

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....06-OCT-1989 12:39:24.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			54.45
SA Fan Out. Press. (in VG)			47.35
PA AB Out. Press. (in VG)	49.48	50.26	
SA AB Out. Press. (in VG)	45.65	46.02	
Windbox Press. (in VG)	44.57	44.50	
Bed Press. 18" Above Grid (in VG)	14.20	10.84	
Freeboard Press. (in VG)	-0.18	-1.59	
Cyclone Out. Press. (in VG)			-8.35
SH 1 & 3 Flue Gas DP (in VG)			1.20
Economizer Flue Gas DP (in VG)			1.24
AB DP (in VG)			5.82
Baghouse In. Press. (in VG)			-14.27
ID Fan In. Press. (in VG)			-22.61
Cyclone In. Temp. (F)	1642.91	1657.89	
Cyclone Out. Temp. (F)	1600.75	1617.83	
Loop Seal Solids Temp. (F)	1641.88	1700.30	
AB Gas In. Temp. (F)			540.34
AB Gas Out. Temp. (F)			305.35
Pri. Air AB In. Temp. (F)			140.99
Pri. Air AB Out. Temp. (F)			421.42
Sec. Air AB In. Temp. (F)			132.82
Sec. Air AB Out. Temp. (F)			442.62
Feedwater Flow (klb/hr)			848.53
SR2 Attemp. Flow (klb/hr)			17.83
SR3 Attemp. Flow (klb/hr)			8.17
Drum Press. (Psig)			1608.56
Ambient Temp. (F)			105.40
Baro. Press. (in Hg)			24.34
Rel. Humidity (%)			11.00

PERFORMANCE SUMMARY REPORT - TEST A02

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....06-OCT-1989 12:39:35.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	26.51	3.44
Ca Utilization % (Coal and Sorbent).....	24.37	3.16
Alkali Utilization % (Coal and Sorbent).....	23.24	3.97
Ca To S (Sorbent Only).....	3.70	0.45
Ca To S (Coal and Sorbent).....	4.03	0.49
Alkali To S (Coal and Sorbent).....	4.23	0.74
SO2 Retention %	98.21	1.38
Combustion Efficiency %	97.98	0.17

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	88.34	0.24
Boiler Efficiency (I/O Method) %	82.54	2.33
Excess Air %	19.35	2.74
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	100.26	1.17
Wet flue gas flow - 02 Method (klbs/hr)	1017.33	27.28

MATERIAL BALANCE

Total balance %	99.92	0.28
Carbon balance %	97.17	3.27
Hydrogen balance %	100.42	0.34
Oxygen balance %	98.72	2.33
Nitrogen balance %	100.64	0.68
Sulfur balance %	87.52	10.67
Calcium balance %	89.74	3.86

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10713.	162.
Net Heat Rate (btu/kwhr)	11844.	191.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST A02

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....06-OCT-1989 12:39:37.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	99.43	9.46	1026.98	1135.87	
C	62.71	1.05	0.74	63.76	
H	4.10	0.00	784.16	4.84	
N	0.93	4.20	242.09	785.09	
O	15.39	0.00	0.75	261.67	
S	0.75	3.45		0.75	
Ca	0.30			3.76	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1017.33	22.36	2.28	1041.97	91.73
C	60.39	1.54	0.03	61.96	97.17
H	4.78	0.02	0.00	4.80	99.03
N	718.56		0.25	718.56	91.53
O	234.03	2.38	0.56	236.66	90.44
S	0.01	3.06	0.08	0.65	87.52
Ca			0.31	3.37	89.74

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				
Total	Coal	Sorbent	Air	Total Input
C	99.43	9.46	933.88	1042.76
H	62.71	1.05	0.67	63.76
N	4.10	0.00	713.07	4.78
O	0.93	4.20	220.14	714.00
S	15.39	0.00		239.73
Ca	0.75	0.00		0.75
	0.30	3.45		3.76
OUTPUTS(klb/hr)				
Total	Flue Gas	Fly Ash	Bed Drain	Total Output
C	1017.33	22.36	2.28	1041.97
H	60.39	1.54	0.03	61.96
N	4.78	0.02	0.00	4.80
O	718.56			718.56
S	234.03	2.38	0.25	236.66
Ca	0.01	0.56	0.08	0.65
		3.06	0.31	3.37

HEAT BALANCE REPORT - TEST A02

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....15-NOV-1989 13:21:50.00

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....15-NOV-1989 13:21:50.00

BOILER EFFICIENCY (Z)(LOSSES METHOD)		Value(KBtu/hr)	Z of total *
		1111102.88	88.34
CHEMICAL HEAT INPUT OF THE COAL:			
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	14369.49	1.27	
2. Sensible heat in entering as-fired coal	256.06	0.02	
3. Sensible heat in entering wet sorbent	63.94	0.01	
4. Heat credit for sulfation reaction	4929.16	0.44	
5. Auxiliary power input	0.00	0.00	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	22169.35	1.96	
2. Heat loss from sensible heat in dry flue gas	54153.61	4.79	
3. Heat loss due to moisture in as-fired fuel and sorbent	6741.02	0.60	
4. Latent heat loss due to moisture from burning of hydrogen	35553.14	3.14	
* Total equals: Chemical input of coal plus credits			

II. LOSSES (CONT)		Value(KBtu/hr)	Z of total *
5. Latent heat loss due to moisture in the air	622.76	0.06	
6. Heat loss due to calcination of sorbent	5960.27	0.53	
7. Heat loss due to formation of CO	271.92	0.02	
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00	
9. Heat loss due to radiation and convection	5000.00	0.44	
10. Heat loss due to sensible heat in flue dust	1028.16	0.09	
11. Heat loss due to sensible heat in bed drain	76.76	0.01	
12. Heat loss due to sootblower steam	0.00	0.00	
13. Heat loss to bottom ash cooler cooling water	239.20	0.02	
SUM OF LOSSES TERMS		131816.17	11.66
* Total equals: Chemical input of coal plus credits			

CHEMICAL ANALYSIS REPORT - TEST A02

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....06-OCT-1989 12:39:39.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
BHV (Btu/lb)	11166.00			
Total Moisture (Z)	5.87	0.06		
Air Dry Loss (Z)	2.32			
Blk Den (#/cft)	60.54			
Volatiles (Z)	30.12			
Fixed C (Z)	48.37			
Ash (Z)	15.63			
CONSTITUENTS (Z)				
C	63.07		6.87	1.27
H	3.47		0.07	0.13
O	10.26			
N	0.94			
S	0.75			
Ca	36.51		2.52	3.34
Mg	0.06		0.42	13.76
Fe	0.39		1.94	0.57
CO2		40.67	1.89	1.47
				0.55

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST A02

TEST : 90616A02

Start..... 6/16/89 10: 0: 0
End..... 6/16/89 17: 0: 0
Printed.....06-OCT-1989 12:39:42.00

	Percentage Less Than		
	Coal	Sorbent	Bed Drain
Mesh Microns			
1.50	100.00	100.00	0.00
1.00	100.00	100.00	0.00
0.75	100.00	100.00	0.00
0.50	92.60	100.00	0.00
0.25	78.15	100.00	0.00
4	70.85	100.00	0.00
6	61.40	100.00	0.00
8	51.50	100.00	0.00
10	41.30	100.00	0.00
14	32.95	100.00	0.00
20	26.15	100.00	0.00
28	21.15	89.20	0.00
48	12.50	71.85	0.00
100	6.35	58.90	0.00
150	3.60	54.35	0.00
200	0.00	50.50	0.00
325	0.00	46.75	0.00
400	0.00	43.30	0.00
Median diameter	2248.69	69.94	0.00

PROCESS OPERATING SUMMARY REPORT - TEST A03

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
End..... 6/17/89 17: 0: 0
Printed.....01-SEP-1989 13:20:29.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			103.79
Final SB Stm. Flow (klb/hr)			87.36
Final SB Out. Press (psig)			1457.21
Final SB Out. Temp. (F)			1004.70
Coal Rate Frnt-Est (klb/hr)	17.75	16.76	
Coal Rate Frnt-Est (klb/hr)	17.89	18.13	
Coal Rate Rear (klb/hr)	17.94	18.46	
Coal Rate Rear (klb/hr)	53.59	53.13	
Total			106.72
Limestone Rate (klb/hr)	0.82	0.87	1.68
Bed Drain Rate (klb/hr)	3.32	2.53	5.84
Flyash Flow (klb/hr)			18.12
Calculated			14.91
Measured by Flow Meter			
Superficial Velocity (ft/sec)	11.09		
Distributor Plate (Inlet Air)	17.43	11.44	
Freeboard (Inlet Air)	10.38	16.25	
Dist. Plate (O2 Method)	10.38	10.73	
Freeboard (O2 Method)	16.56	15.44	
Med. Bed Temp. (F) 20"	1607.51	1684.76	
Avg. Bed Temp. (F) 66"	1583.66	1630.43	
Avg. Bed Temp. (F) 118"	1565.41	1635.82	
Vet Flue Gas Flow - O2 Method (klb/hr)			1008.87
Flue Gas Composition (Air Inlet)			
O2 (v%)			3.48
CO2 (v%)			15.79
CO (ppmv)			65.20
NOX (ppmv)			132.49
(lbs/10 ⁶ btu)			0.18
S02 (ppmv)			387.80
(lbs/10 ⁶ btu)			0.73
PA Underbed Flow (klb/hr)	284.98	278.84	563.82
Sec. Air Flow (klb/hr)	252.95	209.66	462.61
Total Air Flow (klb/hr)			1026.43
SA/PA Ratio	0.89	0.75	0.82
Other Air Flows (klb/hr)			7.10

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
End..... 6/17/89 17: 0: 0
Printed.....01-SEP-1989 13:20:29.00

	Combustor A	Combustor B	Total
PA Pan Out. Press. (in WG)			55.75
SA Pan Out. Press. (in WG)			43.81
PA AB Out. Press. (in WG)	50.15	50.91	
SA AB Out. Press. (in WG)	43.20	43.50	
Windbox Press. (in WG)	45.69	44.96	
Bed Press. 18" Above Grid (in WG)	15.61	10.24	
Freeboard Press. (in WG)	-0.19	-1.71	
Cyclone Out. Press. (in WG)			-8.46
SB 1 & 3 Flue Gas DP (in WG)			1.25
Economizer Flue Gas DP (in WG)			1.31
AB DP (in WG)			5.77
Baghouse In. Press. (in WG)			-14.37
ID Fan In. Press. (in WG)			-22.98
Cyclone In. Temp. (F)	1612.70	1658.44	
Cyclone Out. Temp. (F)	1579.82	1621.48	
Loop Seal Solids Temp. (F)	1613.63	1645.23	
AB Gas In. Temp. (F)			531.11
AB Gas Out. Temp. (F)			299.76
Pri. Air AB In. Temp. (F)			139.85
Pri. Air AB Out. Temp. (F)			412.00
Sec. Air AB In. Temp. (F)			128.29
Sec. Air AB Out. Temp. (F)			448.67
Feedwater Flow (klb/hr)			846.63
SH2 Attemp. Flow (klb/hr)			17.57
SH3 Attemp. Flow (klb/hr)			6.76
Drum Press. (Psig)			1608.18
Ambient Temp. (F)			101.50
Baro. Press. (in Hg)			24.48
Rel. Humidity (%)			12.00

PERFORMANCE SUMMARY REPORT - TEST A03

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
End..... 6/17/89 17: 0: 0
Printed.....01-SEP-1989 13:20:41.00

CREMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization X (Sorbent Only).....	68.71	12.96
Ca Utilization X (Coal and Sorbent).....	38.45	7.45
Alkali Utilization X (Coal and Sorbent).....	33.38	12.00
Ca To S (Sorbent Only).....	0.66	0.06
Ca To S (Coal and Sorbent).....	1.17	0.12
Alkali To S (Coal and Sorbent).....	1.35	0.61
SO2 Retention X	45.11	4.61
Combustion Efficiency X	97.83	0.14
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) X	88.79	0.31
Boiler Efficiency (I/O Method) X	83.71	2.80
Excess Air X	19.58	2.76
Air Heater Effectiveness	0.74	0.01
Boiler Load ZMCR	99.08	2.31
Vet flue gas flow - O2 Method (klbs/hr)	1008.87	29.87

MATERIAL BALANCE

Total balance X	99.93	0.30
Carbon balance X	96.67	3.29
Hydrogen balance X	100.09	0.09
Oxygen balance X	98.62	2.37
Nitrogen balance X	100.74	0.69
Sulfur balance X	113.28	9.23
Calcium balance X	145.98	11.95
UNIT HEAT RATE		
Gross Heat Rate (hr/kwhr)	10547.	250.
Net Heat Rate (btu/kwhr)	11681.	284.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (O2 METHOD) - TEST A03

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
End..... 6/17/89 17: 0: 0
Printed.....01-SEP-1989 13:20:43.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	106.72	1.68	1033.53	1141.93	
C	63.41	0.19		63.60	
H	3.95	0.00	0.72	4.67	
N	1.13		789.33	790.46	
O	17.36	0.76	243.48	261.60	
S	0.71	0.00		0.71	
Ca	0.46	0.59		1.05	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	X Acc For
Total	1008.87	18.12	5.84	1032.83	90.45
C	59.83	1.55	0.10	61.48	96.67
H	4.60	0.00	0.00	4.60	98.47
N	712.97			712.97	90.20
O	231.45	0.91	0.45	232.81	89.00
S	0.39	0.25	0.16	0.81	113.28
Ca		1.05	0.48	1.53	145.98

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		106.72	1.68	925.19	1033.59	
C		63.41	0.19		63.60	
H		3.95	0.00	0.64	4.60	
N		1.13		706.59	707.72	
O		17.36	0.76	217.96	236.08	
S		0.71	0.00		0.71	
Ca		0.46	0.59		1.05	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	X Acc For
Total		1008.87	18.12	5.84	1032.83	99.93
C		59.83	1.55	0.10	61.48	96.67
H		4.60	0.00	0.00	4.60	100.09
N		712.97			712.97	100.74
O		231.45	0.91	0.45	232.81	98.62
S		0.39	0.25	0.16	0.81	113.28
Ca			1.05	0.48	1.53	145.98

HEAT BALANCE REPORT - TEST A03

TEST : 90617A03
 Start..... 6/17/89 10: 0: 0
 End..... 6/17/89 17: 0: 0
 Printed.....15-NOV-1989 13:18:16.00

BOILER EFFICIENCY (Σ)(LOSSES METHOD)		88.79
		Value(KBtu/hr) % of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	1095527.38	98.53
2. Sensible heat in entering as-fired coal	13950.56	1.25
3. Sensible heat in entering wet sorbent	189.57	0.07
4. Heat credit for sulfation reaction	9.23	0.00
5. Auxiliary power input	2168.26	0.20
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	0.00	0.00
2. Heat loss from sensible heat in dry flue gas	23490.53	2.11
3. Heat loss due to moisture in as-fired fuel and sorbent	52415.00	4.71
4. Latent heat loss due to moisture from burning of hydrogen	8328.77	0.75
	32313.19	2.91
* Total equals: Chemical input of coal plus credits		

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
 End..... 6/17/89 17: 0: 0
 Printed.....15-NOV-1989 13:18:16.00

		Value(KBtu/hr) % of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	581.08	0.05
6. Heat loss due to calcination of sorbent	839.20	0.08
7. Heat loss due to formation of CO	250.13	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.45
10. Heat loss due to sensible heat in flue dust	810.94	0.07
11. Heat loss due to sensible heat in bed drain	247.89	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	365.83	0.03
SUM OF LOSSES TERMS		124642.55
* Total equals: Chemical input of coal plus credits		11.21

CHEMICAL ANALYSIS REPORT - TEST A03

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
End..... 6/17/89 17: 0: 0
Printed.....01-SEP-1989 13:20:45.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HRV (Btu/lb)	10257.96			
Total Moisture (X)	6.78	0.06		
Air Dry Loss (X)	2.45			
Blk Den (B/cft)	63.00			
Volatiles (X)	28.96			
Fixed C (X)	45.38			
Ash (X)	18.88			

CONSTITUENTS (X)

C	59.42	8.56	1.75
H	2.94	0.00	0.06
O	10.25		
N	1.06		
S	0.67	0.00	.79
Ca	0.43	34.81	8.16
Mg	0.08	0.45	0.44
Fe	0.39	1.91	1.55
CO2		0.80	0.45

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST A03

TEST : 90617A03

Start..... 6/17/89 10: 0: 0
End..... 6/17/89 17: 0: 0
Printed.....01-SEP-1989 13:20:47.00

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	90.05	100.00	100.00
0.25	81.50	100.00	99.60
4	75.30	100.00	98.20
6	66.35	100.00	96.80
8	57.05	100.00	93.60
10	47.15	100.00	89.00
14	37.65	100.00	82.80
20	30.55	100.00	74.90
28	24.60	91.85	65.40
48	14.60	75.45	35.20
100	8.50	62.05	5.00
150	4.60	57.50	0.70
200	0.00	53.45	0.50
325	0.00	50.05	0.00
400	0.00	46.00	0.00

Median diameter

1868.44 44.85 421.06

PROCESS OPERATING SUMMARY REPORT - TEST A08

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....05-SEP-1989 08:49:35.00

	Combustor A	Combustor B	Total
Gross Plant Output (MW)			103.95
Final SR Ste. Flow (klb/hr)			872.97
Final SR Out. Press (psig)			1655.85
Final SR Out. Temp. (F)			1004.29
Coal Rate Front-End (klb/hr)	16.70	15.54	
Coal Rate Front-End (klb/hr)	16.59	16.73	
Coal Rate Rear (klb/hr)	16.63	17.52	
Total (klb/hr)	49.92	49.79	99.72
Limestone Rate (klb/hr)	2.38	2.26	4.64
Bed Drain Rate (klb/hr)	1.86	1.81	3.67
Flyash Flow (klb/hr)			18.45
Calculated			14.28
Measured by Flow Meter			
Superficial Velocity (ft/sec)	11.34	11.19	
Distributor Plate (Inlet Air)	18.21	15.32	
Freeboard (Inlet Air)	11.38	11.17	
Dist. Plate (O2 Method)	17.96	15.10	
Freeboard (O2 Method)			
Med. Bed Temp. (F) 20"	1657.17	1657.44	
Avg. Bed Temp. (F) 66"	1633.29	1604.80	
Avg. Bed Temp. (F) 118"	1605.94	1607.51	
Net Flue Gas Flow - O2 Method (klb/hr)			1030.97
Flue Gas Composition (Air Inlet)			
O2 (v%)			3.41
CO2 (v%)			15.86
CO (ppm)			59.50
NOX (ppm)			150.36
(lbs/10 ⁶ btu)			0.20
SO2 (ppm)			188.32
(lbs/10 ⁶ btu)			0.35
PA Underbed Flow (klb/hr)	281.22	275.27	556.90
Sec. Air Flow (klb/hr)	264.15	190.34	454.51
Total Air Flow (klb/hr)			1011.50
SA/PA Ratio	0.94	0.67	0.82
Other Air Flows (klb/hr)			1.17

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....05-SEP-1989 08:49:35.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in WG)			55.13
SA Fan Out. Press. (in WG)			49.79
PA AH Out. Press. (in WG)	50.13	50.94	
SA AH Out. Press. (in WG)	48.39	48.97	
Windbox Press. (in WG)	44.80	44.00	
Bed Press. 18" Above Grid (in WG)	13.62	10.29	
Freeboard Press. (in WG)	-0.17	-2.06	
Cyclone Out. Press. (in WG)			
SR 1 & 3 Flue Gas DP (in WG)			
Economizer Flue Gas DP (in WG)			
AH DP (in WG)			
Baghouse In. Press. (in WG)			
ID Fan In. Press. (in WG)			
Cyclone In. Temp. (F)	1666.53	1624.87	
Cyclone Out. Temp. (F)	1619.86	1592.76	
Loop Seal Solids Temp. (F)	1658.74	1649.53	
AH Gas In. Temp. (F)			
AH Gas Out. Temp. (F)			
Pr1. Air AH In. Temp. (F)			
Pr1. Air AH Out. Temp. (F)			
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)			
Feedwater Flow (klb/hr)			
SH2 Attemp. Flow (klb/hr)			
SH3 Attemp. Flow (klb/hr)			
Drum Press. (Psig)			
Ambient Temp. (F)			
Baro. Press. (in Hg)			
Rel. Humidity (%)			

PERFORMANCE SUMMARY REPORT - TEST A08

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....05-SEP-1989 08:49:43.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	40.02	5.07
Ca Utilization % (Coal and Sorbent).....	34.71	4.51
Alkali Utilization % (Coal and Sorbent).....	32.12	7.49
Ca To S (Sorbent Only).....	1.83	0.17
Ca To S (Coal and Sorbent).....	2.11	0.21
Ca To S (Coal and Sorbent).....	2.28	0.39
Alkali To S (Coal and Sorbent).....	73.11	2.72
S02 Retention %	97.75	0.16
Combustion Efficiency %		
Boiler PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.23	0.28
Boiler Efficiency (I/O Method) %	84.10	2.60
Excess Air %	19.00	2.72
Air Heater Effectiveness	0.74	0.01
Boiler Load XHCR	98.33	1.84
Vet flue gas flow - 02 Method (klbs/hr)	1030.97	30.42

MATERIAL BALANCE

Total balance %	100.00	0.29
Carbon balance %	98.09	3.30
Hydrogen balance %	100.19	0.26
Oxygen balance %	99.41	2.33
Nitrogen balance %	100.44	0.68
Sulfur balance %	89.09	7.89
Calcium balance %	94.95	6.36
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	10490.	210.
Net Heat Rate (btu/kwhr)	11595.	241.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST A08

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....05-SEP-1989 08:49:45.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	99.72	4.64	1018.60	1122.96	
C	63.58	0.52		64.11	
H	4.09	0.00	1.02	5.12	
N	0.81		775.77	776.58	
O	14.03	2.10	241.81	257.93	
S	0.72	0.00		0.72	
Ca	0.25	1.65		1.90	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1030.97	18.45	3.67	1053.09	93.78
C	61.20	1.62	0.06	62.88	98.09
H	5.05	0.01	0.00	5.06	98.82
N	726.52			726.52	93.55
O	238.41	1.17	0.34	239.92	93.02
S	0.19	0.33	0.12	0.64	89.09
Ca		1.43	0.38	1.80	94.95

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	99.72	4.64	948.69	1053.05	
C	63.58	0.52		64.11	
H	4.09	0.00	0.95	5.05	
N	0.81		722.53	723.34	
O	14.03	2.10	225.21	241.34	
S	0.72	0.00		0.72	
Ca	0.25	1.65		1.90	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1030.97	18.45	3.67	1053.09	100.00
C	61.20	1.62	0.06	62.88	98.09
H	5.05	0.01	0.00	5.06	100.19
N	726.52			726.52	100.44
O	238.41	1.17	0.34	239.92	99.41
S	0.19	0.33	0.12	0.64	89.09
Ca		1.43	0.38	1.80	94.95

HEAT BALANCE REPORT - TEST A08

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....15-NOV-1989 13:20:07.00

BOILER EFFICIENCY (Σ)(LOSSES METHOD)		88.13
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	1091359.00	98.29
2. Sensible heat in entering as-fired coal	15084.28	1.36
3. Sensible heat in entering wet sorbent	323.68	0.03
4. Heat credit for sulfation reaction	34.31	0.00
5. Auxiliary power input	3547.70	0.32
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	24338.94	2.19
2. Heat loss from sensible heat in dry flue gas	53891.28	4.85
3. Heat loss due to moisture in as-fired fuel and sorbent	6755.39	0.61
4. Latent heat loss due to moisture from burning of hydrogen	35372.30	3.19
* Total equals: Chemical input of coal plus credits		

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....15-NOV-1989 13:20:07.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air		868.60	0.08
6. Heat loss due to calcination of sorbent		2924.00	0.26
7. Heat loss due to formation of CO		232.49	0.02
8. Heat loss due to unburned hydrocarbons in flue gas		0.00	0.00
9. Heat loss due to radiation and convection		5000.00	0.45
10. Heat loss due to sensible heat in flue dust		833.77	0.08
11. Heat loss due to sensible heat in bed drain		110.70	0.01
12. Heat loss due to sootblower steam		0.00	0.00
13. Heat loss to bottom ash cooler cooling water		313.51	0.03
SUM OF LOSSES TERMS		130640.98	11.77
* Total equals: Chemical input of coal plus credits			

CHEMICAL ANALYSIS REPORT - TEST A08

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....05-SEP-1989 08:49:47.00

Bed Drain Matl

Fly Ash

Sorbent

Coal

HRV (Btu/lb) 10935.60
Total Moisture (X) 5.88
Air Dry Loss (X) 2.39
Blk Den (#/cft) 61.20
Volatiles (X) 29.67
Fixed C (%) 48.12
Ash (X) 16.53

CONSTITUENTS (X)

C 63.77
H 3.45
O 8.84
N 0.81
S 0.72
Ca 0.25
Mg 0.07
Fe 0.38
CO2 41.37

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST A08

TEST : 90619A08

Start..... 6/19/89 10: 0: 0
End..... 6/19/89 17: 0: 0
Printed.....05-SEP-1989 08:49:49.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	93.15	100.00	100.00
0.25	82.25	100.00	98.35
4	75.65	100.00	97.25
6	64.60	100.00	94.25
8	57.90	100.00	91.00
10	43.35	100.00	86.90
14	34.55	100.00	82.25
20	27.55	100.00	74.05
28	22.55	90.95	68.75
48	14.10	71.65	39.65
100	8.05	56.20	4.00
150	4.85	50.75	0.55
200	0.00	46.10	0.55
325	0.00	41.70	0.00
400	0.00	36.70	0.00

Median diameter 2091.34 100.0% 382.30

PROCESS OPERATING SUMMARY REPORT - TEST P49

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....30-AUG-1989 11:06:02.00

	Combustor A	Combustor B	Total
Gross Plant Output (We)			98.22
Final SB Stm. Flow (klb/hr)			821.70
Final SB Out. Press (psig)			1455.22
Final SB Out. Temp. (F)			1004.70
Coal Rate Frnt-Vst (klb/hr)	15.73	15.38	
Coal Rate Frnt-Est (klb/hr)	15.80	16.36	
Coal Rate Rear (klb/hr)	15.84	15.51	
Total	47.37	47.25	94.63
Limestone Rate (klb/hr)	0.78	0.72	1.51
Bed Drain Rate (klb/hr)	0.43	0.01	0.44
Flyash Flow (klb/hr)			15.80
Calculated			11.32
Measured by Flow Meter			
Superficial Velocity (ft/sec)			
Distributor Plate (Inlet Air)	11.15	10.92	
Freeboard (Inlet Air)	16.82	15.42	
Dist. Plate (02 Method)	10.64	10.43	
Freeboard (02 Method)	16.18	14.83	
Med. Bed Temp. (F) 20"	1662.41	1680.37	
Avg. Bed Temp. (F) 66"	1633.65	1626.15	
Avg. Bed Temp. (F) 118"	1611.37	1656.75	
Vet Flue Gas Flow - 02 Method (klb/hr)			967.30
Flue Gas Composition (AB Inlet)			
O ₂ (v%)			3.50
CO ₂ (v%)			15.36
CO (ppmv)			59.36
NO _x (ppmv)			114.28
SO ₂ (lbs/10 ⁶ btu)			0.16
(lbs/10 ⁶ btu)			423.81
			0.81
PA Underbed Flow (klb/hr)	277.85	270.54	548.39
Sec. Air Flow (klb/hr)	229.95	198.10	428.05
Total Air Flow (klb/hr)			976.43
SA/PA Ratio	0.83	0.73	0.78
Other Air Flows (klb/hr)			7.10

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....30-AUG-1989 11:06:02.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			52.88
SA Fan Out. Press. (in VG)			44.28
PA AB Out. Press. (in VG)	48.03	48.78	
SA AB Out. Press. (in VG)	43.59	43.83	
Vindbox Press. (in VG)	44.21	44.63	
Bed Press. 18" Above Grid (in VG)	14.37	15.18	
Freeboard Press. (in VG)	-0.26	-1.19	
Cyclone Out. Press. (in VG)			-7.59
SB 1 & 3 Flue Gas DP (in VG)			1.12
Economizer Flue Gas DP (in VG)			1.19
AB DP (in VG)			5.97
Baghouse In. Press. (in VG)			-13.52
ID Pan In. Press. (in VG)			-20.56
Cyclone In. Temp. (F)	1658.19	1637.61	
Cyclone Out. Temp. (F)	1613.03	1606.32	
Loop Seal Solids Temp. (F)	1656.37	1686.08	
AB Gas In. Temp. (F)			526.03
AB Gas Out. Temp. (F)			298.44
Pri. Air AB In. Temp. (F)			134.89
Pri. Air AB Out. Temp. (F)			406.72
Sec. Air AB In. Temp. (F)			127.95
Sec. Air AB Out. Temp. (F)			437.61
Feedwater Flow (klb/hr)			797.18
SB2 Attemp. Flow (klb/hr)			19.43
SB3 Attemp. Flow (klb/hr)			7.49
Drum Press. (Psig)			1593.01
Ambient Temp. (F)			102.60
Baro. Press. (in Hg)			24.50
Rel. Humidity (%)			15.00

PERFORMANCE SUMMARY REPORT - TEST P49

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....30-AUG-1989 11:06:14.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization X (Sorbent Only).....	15.49	12.47
Ca Utilization X (Coal and Sorbent).....	10.34	8.34
Alkali Utilization X (Coal and Sorbent).....	9.04	7.92
Ca To S (Sorbent Only).....	0.88	0.10
Ca To S (Coal and Sorbent).....	1.32	0.16
Alkali To S (Coal and Sorbent).....	1.51	0.81
SO2 Retention X	13.65	8.88
Combustion Efficiency X	98.64	0.13
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) X	89.03	0.24
Boiler Efficiency (I/O Method) X	85.45	2.56
Excess Air X	19.63	2.75
Air Heater Effectiveness	0.73	0.01
Boiler Load IMCR	93.43	1.48
Vet flue gas flow - 02 Method (klbs/hr)	967.30	26.79

MATERIAL BALANCE

Total balance X	99.98	0.29
Carbon balance X	97.36	3.35
Hydrogen balance X	100.13	0.23
Oxygen balance X	99.10	2.32
Nitrogen balance X	100.58	0.68
Sulfur balance X	109.95	11.23
Calcium balance X	144.52	13.15

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10500.	193.
Net Heat Rate (btu/kwhr)	11622.	224.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST P49

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....30-AUG-1989 11:06:16.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
	94.63	1.51	983.53	1079.67	
C	58.58	0.17	0.88	58.75	
H	4.26	0.00	749.77	5.14	
N	1.22	0.68	232.88	750.99	
O	16.05	0.00		249.61	
S	0.47	0.00		0.47	
Ca	0.26	0.52		0.78	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	X Acc For
	967.30	15.80	0.44	983.54	91.10
C	56.25	0.95	0.00	57.20	97.36
H	5.06	0.01	0.00	5.06	98.45
N	681.78			681.78	90.78
O	224.15	0.66	0.04	224.85	90.08
S	0.41	0.10	0.01	0.52	109.95
Ca		1.07	0.06	1.13	144.52

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		94.63	1.51	887.60	983.74	
C		58.58	0.17		58.75	
H		4.26	0.00	0.80	5.05	
N		1.22		676.64	677.86	
O		16.05	0.68	210.17	226.89	
S		0.47	0.00		0.47	
Ca		0.26	0.52		0.78	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		967.30	15.80	0.44	983.54	99.98
C		56.25	0.95	0.00	57.20	97.36
H		5.06	0.01	0.00	5.06	100.13
N		681.78			681.78	100.58
O		224.15	0.66	0.04	224.85	99.10
S		0.41	0.10	0.01	0.52	109.95
Ca			1.07	0.06	1.13	144.52

HEAT BALANCE REPORT - TEST P49

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....15-NOV-1989 13:16:49.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		89.03
		Value(KBtu/hr) % of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	12523.06	1.20
2. Sensible heat in entering as-fired coal	392.58	0.04
3. Sensible heat in entering wet sorbent	10.35	0.00
4. Heat credit for sulfation reaction	434.50	0.04
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	13793.86	1.32
2. Heat loss from sensible heat in dry flue gas	49656.33	4.75
3. Heat loss due to moisture in as-fired fuel and sorbent	7913.12	0.76
4. Latent heat loss due to moisture from burning of hydrogen	35831.21	3.43
* Total equals: Chemical input of coal plus credits		

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....15-NOV-1989 13:16:49.00

		Value(KBtu/hr) % of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	716.95	0.07
6. Heat loss due to calcination of sorbent	823.81	0.08
7. Heat loss due to formation of CO	217.20	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.48
10. Heat loss due to sensible heat in flue dust	702.79	0.07
11. Heat loss due to sensible heat in bed drain	8.93	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	70.65	0.01
SUM OF LOSSES TERMS		114734.84
* Total equals: Chemical input of coal plus credits		10.97

CHEMICAL ANALYSIS REPORT - TEST P49

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....30-AUG-1989 11:06:18.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
BHV (Btu/lb)	10898.35			
Total Moisture (Z)	7.27	0.02		
Air Dry Loss (Z)	1.91			
Bik Den (B/cft)	62.10			
Volatiles (Z)	33.48			
Fixed C (Z)	44.41			
Ash (Z)	14.84			
CONSTITUENTS (Z)				
C	61.91		6.04	0.40
H	3.68		0.04	0.02
O	10.50	0.00		
N	1.29			
S	0.50	0.00	0.64	2.40
Ca	0.27	34.55	6.78	13.05
Mg	0.06	0.47	0.43	0.44
Fe	0.24	0.24	1.54	1.05
CO2		41.28	0.67	0.48

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 7 solids samples from each input and output stream.

PHYSICAL ANALYSIS REPORT - TEST P49

TEST : 90717P49

Start..... 7/17/89 10: 0: 0
End..... 7/17/89 17: 0: 0
Printed.....30-AUG-1989 11:06:21.00

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	93.30	100.00	98.15
4	87.95	100.00	95.40
6	79.70	100.00	90.70
8	70.60	100.00	86.60
10	60.20	100.00	81.05
14	49.50	100.00	74.50
20	40.05	100.00	66.40
28	32.53	80.35	58.00
48	19.05	62.20	31.15
100	9.65	49.25	5.35
150	5.95	44.80	0.35
200	0.00	41.05	0.00
325	0.00	36.40	0.00
400	0.00	32.60	0.00

Median diameter

1200.77 156.11 490.38

PROCESS OPERATING SUMMARY REPORT - TEST P50

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....24-OCT-1989 11:25:55.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			98.21
Final SR Stm. Flow (klb/hr)			823.73
Final SR Out. Press (psig)			1454.91
Final SR Out. Temp. (F)			1005.10
Coal Rate Frnt-Est (klb/hr)	15.40	15.52	
Coal Rate Frnt-Est (klb/hr)	15.86	15.36	
Coal Rate Rear (klb/hr)	15.54	16.50	
Coal Rate Rear (klb/hr)	46.80	47.38	94.18
Total			
Limestone Rate (klb/hr)	3.10	3.09	6.19
Bed Drain Rate (klb/hr)	0.60	0.49	1.09
Flyash Flow (klb/hr)			16.91
Calculated			11.88
Measured by Flow Meter			
Superficial Velocity (ft/sec)	10.94	10.98	
Distributor Plate (Inl Air)	16.57	15.49	
Freeboard (Inlet Air)	10.37	10.42	
Dist. Plate (02 Method)	15.88	14.84	
Freeboard (02 Method)			
Med. Bed Temp. (F) 20"	1642.81	1687.90	
Avg. Bed Temp. (F) 66"	1613.08	1633.66	
Avg. Bed Temp. (F) 118"	1594.89	1654.18	
Net Flue Gas Flow - 02 Method (klb/hr)			969.78
Flue Gas Composition (AB Inlet)			
O ₂ (v%)			3.50
CO ₂ (v%)			15.59
CO (ppmv)			63.45
NO _x (ppmv)			151.63
SO ₂ (lbs/10 ⁶ btu)			0.1
SO ₂ (ppmv)			110.90
(lbs/10 ⁶ btu)			0.21
PA Underbed Flow (klb/hr)	277.98	272.08	550.06
Sec. Air Flow (klb/hr)	231.27	201.23	432.50
Total Air Flow (klb/hr)			982.56
SA/PA Ratio	0.83	0.74	0.79
Other Air Flows (klb/hr)			7.10

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....24-OCT-1989 11:25:55.00

	Combustor A	Combustor B	Total
PA Pan Out. Press. (in WG)			53.83
SA Pan Out. Press. (in WG)			44.92
PA AB Out. Press. (in WG)	49.06	49.78	
SA AB Out. Press. (in WG)	43.89	44.14	
Vindbox Press. (in WG)	46.07	44.43	
Bed Press. 18" Above Grid (in WG)	16.32	14.92	
Freeboard Press. (in WG)	-0.28	-1.18	
Cyclone Out. Press. (in WG)			-8.03
SH 1 & 3 Flue Gas DP (in WG)			1.31
Economizer Flue Gas DP (in WG)			1.09
AB DP (in WG)			6.30
Baghouse In. Press. (in WG)			-13.85
ID Fan In. Press. (in WG)			-20.93
Cyclone In. Temp. (F)	1630.85	1636.96	
Cyclone Out. Temp. (F)	1591.87	1609.30	
Loop Seal Solids Temp. (F)	1641.21	1687.41	
AB Gas In. Temp. (F)			536.51
AB Gas Out. Temp. (F)			302.13
Fri. Air AB In. Temp. (F)			127.62
Fri. Air AB Out. Temp. (F)			409.41
Sec. Air AB In. Temp. (F)			120.00
Sec. Air AB Out. Temp. (F)			438.48
Feedwater Flow (klb/hr)			801.62
SH2 Attemp. Flow (klb/hr)			17.64
SH3 Attemp. Flow (klb/hr)			6.17
Drum Press. (Psig)			1592.83
Ambient Temp. (F)			97.40
Baro. Press. (in Hg)			24.60
Rel. Humidity (%)			15.00

PERFORMANCE SUMMARY REPORT - TEST P50

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....24-OCT-1989 11:26:03.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	22.08	2.92
Ca Utilization % (Coal and Sorbent).....	20.05	2.66
Alkali Utilization % (Coal and Sorbent).....	19.12	3.92
Ca To S (Sorbent Only).....	3.54	0.34
Ca To S (Coal and Sorbent).....	3.90	0.38
Alkali To S (Coal and Sorbent).....	4.09	0.86
S02 Retention %	78.16	2.81
Combustion Efficiency %	98.66	0.18
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	88.69	0.25
Boiler Efficiency (1/0 Method) %	85.32	2.46
Excess Air %	19.64	2.76
Air Reater Effectiveness	0.72	0.01
Boiler Load INCR	93.38	1.17
Net flue gas flow - 02 Method (klbs/hr)	969.78	26.44

MATERIAL BALANCE

Total balance %	99.88	0.28
Carbon balance %	96.65	3.33
Hydrogen balance %	100.03	0.02
Oxygen balance %	98.39	2.33
Nitrogen balance %	100.73	0.69
Sulfur balance %	79.79	7.77
Calcium balance %	95.01	5.47
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	10531.	170.
Net Heat Rate (btu/kwhr)	11659.	200.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST P50

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....24-OCT-1989 11:26:05.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	94.18	6.19	989.66	1090.03	
C	58.86	0.71	0.76	59.37	
H	4.24	0.00	755.35	5.00	
N	1.55	2.83	233.55	756.90	
O	16.45	0.00	0.49	252.83	
S	0.49	2.18	0.49	0.49	
Ca	0.22			2.40	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	969.78	16.91	1.09	987.78	90.62
C	56.59	0.97	0.01	57.58	96.65
H	4.92	0.00	0.00	4.92	98.48
N	684.70	1.39	0.07	686.19	90.46
O	223.83	0.28	0.01	224.12	89.11
S	0.11	2.15	0.13	2.39	79.79
Ca				2.28	95.01

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	94.18	6.19	888.56	988.93	
C	58.86	0.71	0.68	59.57	
H	4.24	0.00	0.68	4.92	
N	1.55	2.83	209.69	678.19	
O	16.45	0.00	0.49	679.74	
S	0.49	2.18	0.49	228.98	
Ca	0.22	0.00	2.40	2.40	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	969.78	16.91	1.09	987.78	99.88
C	56.59	0.97	0.01	57.58	96.65
H	4.92	0.00	0.00	4.92	100.03
N	684.70	1.39	0.07	686.19	100.73
O	223.83	0.28	0.01	224.12	98.39
S	0.11	2.15	0.13	2.39	79.79
Ca				2.28	95.01

HEAT BALANCE REPORT - TEST P50

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....15-NOV-1989 13:23:25.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		88.69
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	1035141.81	98.68
2. Sensible heat in entering as-fired coal	10864.16	1.04
3. Sensible heat in entering wet sorbent	352.06	0.03
4. Heat credit for sulfation reaction	49.78	0.00
5. Auxiliary power input	2585.36	0.25
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	13607.28	1.30
2. Heat loss from sensible heat in dry flue gas	50712.25	4.83
3. Heat loss due to moisture in as-fired fuel and sorbent	9211.40	0.88
4. Latent heat loss due to moisture from burning of hydrogen	34446.99	3.28
* Total equals: Chemical input of coal plus credits		

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....15-NOV-1989 13:23:25.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air		620.46	0.06
6. Heat loss due to calcination of sorbent		3931.66	0.37
7. Heat loss due to formation of CO		233.16	0.02
8. Heat loss due to unburned hydrocarbons in flue gas		0.00	0.00
9. Heat loss due to radiation and convection		5000.00	0.48
10. Heat loss due to sensible heat in flue dust		765.59	0.07
11. Heat loss due to sensible heat in bed drain		17.32	0.00
12. Heat loss due to sootblower steam		0.00	0.00
13. Heat loss to bottom ash cooler cooling water		94.18	0.01
SUM OF LOSSES TERMS		118640.30	11.31
* Total equals: Chemical input of coal plus credits			

PHYSICAL ANALYSIS REPORT - TEST P50

TEST : 90719P50

Start..... 7/19/89 8:30: 0
End..... 7/19/89 15:30: 0
Printed.....30-AUG-1989 11:27:16.00

CHEMICAL ANALYSIS REPORT - TEST P50

TEST : 90719P50

Start..... 7/19/89 9:15: 0
End..... 7/19/89 13:15: 0
Printed.....24-OCT-1989 11:26:07.00

Percentage Less Than

	Coal	Sorbent	Fly Ash	Bed Drain Matl	Actual Mesh Microns	Coal	Sorbent	Bed Drain
BHV (Btu/lb)	10981.80				1.50	100.00	100.00	100.00
Total Moisture (Z)	8.49	0.02			1.00	100.00	100.00	100.00
Air Dry Loss (Z)	2.80				0.75	100.00	100.00	100.00
Bik Den (#/cft)	61.05				0.50	100.00	100.00	100.00
Volatiles (Z)	33.70				0.25	92.60	100.00	98.25
Fixed C (Z)	44.45				4	88.40	100.00	96.60
Ash (Z)	13.36				6	80.35	100.00	93.35
					8	70.30	100.00	89.10
					10	58.75	100.00	82.90
CONSTITUENTS (Z)					14	47.90	100.00	75.45
C	62.50		5.77	0.56	20	38.60	100.00	65.20
H	3.55	0.00	0.00	0.08	28	31.55	83.20	53.30
O	9.93				48	19.20	64.05	16.95
N	1.64				100	10.70	50.95	1.15
S	0.52	0.00	1.64	0.74	150	7.45	46.30	0.20
Ca	0.23	35.12	12.72	11.61	200	0.00	42.70	0.10
Mg	0.04	0.46	0.46	0.43	325	0.00	39.75	0.00
Fe	0.22	0.22	1.30	1.28	400	0.00	31.80	0.00
CO2		41.89	0.97	0.49				

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 5 and 4 solids samples from each input and output stream, respectively.

Median diameter 1266.02 139.69 567.71

PROCESS OPERATING SUMMARY REPORT - TEST P39

TEST : 90809P39

Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....23-OCT-1989 14:26:12.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			55.36
Final SH Ste. Flow (klb/hr)			486.93
Final SH Out. Press (psig)			1442.29
Final SH Out. Temp. (F)			988.98
Coal Rate Frnt-1st (klb/hr)	9.19	9.46	
Coal Rate Frnt-Est (klb/hr)	8.78	9.04	
Coal Rate Rear (klb/hr)	10.85	10.20	
Total	28.82	28.71	57.53
Limestone Rate (klb/hr)	1.42	1.43	2.85
Bed Drain Rate (klb/hr)	1.58	1.63	3.22
Flyash Flow (klb/hr) Calculated Measured by Flow Meter			7.82 2.67
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.66	6.42	
Freeboard (Inlet Air)	10.02	9.72	
Dist. Plate (O2 Method)	6.35	6.12	
Freeboard (O2 Method)	9.68	9.39	
Med. Bed Temp. (F) 20"	1563.66	1569.08	
Avg. Bed Temp. (F) 66"	1547.44	1540.60	
Avg. Bed Temp. (F) 118"	1487.40	1516.18	
Wet Flue Gas Flow - O2 Method (klb/hr)			669.51
Flue Gas Composition (AB Inlet)			
O2 (v%)			5.98
CO2 (v%)			12.64
CO (ppmv)			81.94
NOX (ppmv)			50.72
S02 (lbs/10 ⁶ btu)			0.09
(lbs/10 ⁶ btu)			5.44 0.22
PA Underbed Flow (klb/hr)	177.69	172.01	349.70
Sec. Air Flow (klb/hr)	166.36	162.65	329.01
Total Air Flow (klb/hr)			678.71
SA/PA Ratio	0.94	0.95	0.94
Other Air Flows (klb/hr)			7.10

TEST : 90809P39

Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....23-OCT-1989 14:26:12.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			47.12
SA Fan Out. Press. (in VG)			22.88
PA AB Out. Press. (in VG)	44.26	44.20	
SA AB Out. Press. (in VG)	22.89	22.67	
Windbox Press. (in VG)	38.94	39.10	
Bed Press. 18" Above Grid (in VG)	21.42	23.83	
Freeboard Press. (in VG)	-0.33	-0.34	
Cyclone Out. Press. (in VG)			-3.76
SH 1 & 3 Flue Gas DP (in VG)			0.74
Economizer Flue Gas DP (in VG)			0.54
AB DP (in VG)			3.38
Baghouse In. Press. (in VG)			-6.81
ID Fan In. Press. (in VG)			-14.23
Cyclone In. Temp. (F)	1403.47	1398.21	
Cyclone Out. Temp. (F)	1414.21	1414.17	
Loop Seal Solids Temp. (F)	1448.25	1512.10	
AB Gas In. Temp. (F)			509.39
AB Gas Out. Temp. (F)			289.17
Pri. Air AB In. Temp. (F)			120.53
Pri. Air AB Out. Temp. (F)			391.12
Sec. Air AB In. Temp. (F)			117.30
Sec. Air AB Out. Temp. (F)			416.69
Feedwater Flow (klb/hr)			478.38
SH2 Attemp. Flow (klb/hr)			12.15
SH3 Attemp. Flow (klb/hr)			0.00
Drum Press. (Psig)			1501.13
Ambient Temp. (F)			95.70
Baro. Press. (in Hg)			24.50
Rel. Humidity (%)			15.00

PERFORMANCE SUMMARY REPORT - TEST P39

TEST : 90809P39

Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....23-OCT-1989 14:26:25.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	30.69	3.87
Ca Utilization % (Coal and Sorbent).....	26.64	3.38
Alkali Utilization % (Coal and Sorbent).....	25.07	5.65
Ca To S (Sorbent Only).....	2.59	0.24
Ca To S (Coal and Sorbent).....	2.99	0.28
Alkali To S (Coal and Sorbent).....	3.17	0.79
SO2 Retention %	79.52	2.80
Combustion Efficiency %	98.84	0.12
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.89	0.26
Boiler Efficiency (I/O Method) %	85.28	3.02
Excess Air %	39.00	1.36
Air Heater Effectiveness	0.72	0.01
Boiler Load INCR	55.05	0.86
Net flue gas flow - 02 Method (klbs/hr)	669.51	14.19

MATERIAL BALANCE

Total balance %	99.59	0.25
Carbon balance %	91.56	3.44
Hydrogen balance %	100.46	0.23
Oxygen balance %	95.77	2.07
Nitrogen balance %	101.51	0.60
Sulfur balance %	97.25	9.48
Calcium balance %	114.08	6.57

UNIT BEAT RATE

Gross Heat Rate (btu/kwhr)	11110.	273.
Net Heat Rate (btu/kwhr)	12419.	332.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD) - TEST P39

TEST : 90809P39

Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....23-OCT-1989 14:26:27.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	57.33	2.85	645.81	746.19	
C	35.33	0.33		35.66	
B	2.63	0.00	0.50	3.13	
N	0.65		523.61	524.26	
O	10.34	1.33	161.70	173.36	
S	0.31	0.00		0.31	
Ca	0.15	1.02		1.17	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	669.51	7.82	3.22	680.55	91.20
C	32.20	0.40	0.05	32.65	91.56
B	3.08	0.01	0.01	3.09	98.98
N	483.50			483.50	92.23
O	150.86	0.46	0.52	151.84	87.58
S	0.06	0.09	0.15	0.30	97.25
Ca		0.63	0.70	1.33	114.08

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		57.33	2.85	622.99	683.17	
C		35.33	0.33		35.66	
B		2.63	0.00	0.45	3.08	
N		0.65		475.65	476.29	
O		10.34	1.33	146.89	158.55	
S		0.31	0.00		0.31	
Ca		0.15	1.02		1.17	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		669.51	7.82	3.22	680.55	99.59
C		32.20	0.40	0.05	32.65	91.56
B		3.08	0.01	0.01	3.09	100.46
N		483.50			483.50	101.51
O		150.86	0.46	0.52	151.84	95.77
S		0.06	0.09	0.15	0.30	97.25
Ca			0.63	0.70	1.33	114.08

HEAT BALANCE REPORT - TEST P39

TEST : 90809P39

Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....15-NOV-1989 13:24:36.00

TEST : 90809P39
Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....15-NOV-1989 13:24:36.00

	Value(KBtu/hr)	% of total *
--	----------------	--------------

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	390.54	0.06
6. Heat loss due to calcination of sorbent	1778.08	0.28
7. Heat loss due to formation of CO	211.38	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.80
10. Heat loss due to sensible heat in flue dust	332.19	0.05
11. Heat loss due to sensible heat in bed drain	193.33	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	651.61	0.10

SUM OF LOSSES TERMS 75550.20 12.11

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%)(LOSSES METHOD)

87.89

Value(KBtu/hr)

% of total *

CHEMICAL HEAT INPUT OF THE COAL:

615602.00

98.65

I. CREDITS

1. Heat credit for sensible heat in entering moist air	6887.79	1.10
2. Sensible heat in entering as-fired coal	-145.27	-0.02
3. Sensible heat in entering wet sorbent	15.62	0.00
4. Heat credit for sulfation reaction	1677.53	0.27
5. Auxiliary power input	0.00	0.00
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	6911.18	1.11
2. Heat loss from sensible heat in dry flue gas	33182.41	5.32
3. Heat loss due to moisture in as-fired fuel and sorbent	6473.05	1.04
4. Latent heat loss due to moisture from burning of hydrogen	20426.42	3.27

* Total equals: Chemical input of coal plus credits

PHYSICAL ANALYSIS REPORT - TEST P39

TEST : 90809P39

Start..... 8/ 9/89 8: 0: 0
End..... 8/ 9/89 15: 0: 0
Printed.....20-SEP-1989 15:03:30.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	97.75
0.25 6300	93.05	100.00	95.55
4 4750	86.85	100.00	91.80
6 3350	77.65	100.00	87.50
8 2360	68.10	100.00	81.55
10 1700	57.65	100.00	73.00
14 1180	47.60	100.00	60.85
20 850	38.90	100.00	48.00
28 600	31.80	79.70	19.60
48 300	18.95	57.70	4.25
100 150	10.35	44.60	0.90
200 75	42.10	40.30	0.10
325 45	0.00	37.00	0.10
400 38	0.00	32.80	0.10
	0.00	31.40	

CHEMICAL ANALYSIS REPORT - TEST P39

TEST : 90809P39

Start..... 8/ 9/89 8:15: 0
End..... 8/ 9/89 15: 0: 0
Printed.....23-OCT-1989 14:26:29.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb) 10691.18			
Total Moisture (X) 9.82	0.03		
Air Dry Loss (X) 3.74			
Blk Den (lb/cft) 59.83			
Volatiles (X) 32.62			
Fixed C (X) 43.17			
Ash (X) 14.38			
CONSTITUENTS (X)			
C 61.41		5.15	1.43
H 3.47		0.11	0.16
O 9.24	0.00		
N 1.13			
S 0.54	0.00	1.17	4.64
Ca 0.27	35.64	8.06	21.89
Mg 0.05	0.48	0.38	0.45
Fe 0.24	0.22	1.47	1.03
CO2	42.68	1.22	0.54

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 6 coal and fly ash solids samples and 4 limestone and bottom ash solids samples.

Median diameter

1288.14 199.42 633.50

PROCESS OPERATING SUMMARY REPORT - TEST P21

TEST : 90811P21

Start..... 8/11/89 8:30: 0
 End..... 8/11/89 15:30: 0
 Printed.....16-OCT-1989 11:44:03.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			55.42
Final SB Ste. Flow (klb/hr)			490.04
Final SB Out. Press (psig)			1442.96
Final SB Out. Temp. (F)			983.56
Coal Rate Frnt-Ust (klb/hr)	9.37	9.26	
Coal Rate Frnt-Est (klb/hr)	8.04	8.99	
Coal Rate Rear (klb/hr)	10.97	10.01	
Total (klb/hr)	28.38	28.26	56.64
Limestone Rate (klb/hr)	1.76	1.80	3.57
Bed Drain Rate (klb/hr)	1.04	1.34	2.38
Flyash Flow (klb/hr) Calculated Measured by Flow Meter			8.59 3.71
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.69	6.32	
Freeboard (Inlet Air)	10.05	10.16	
Dist. Plate (O2 Method)	6.38	6.02	
Freeboard (O2 Method)	9.70	9.81	
Med. Bed Temp. (F) 20"	1562.04	1540.41	
Avg. Bed Temp. (F) 66"	1537.31	1512.88	
Avg. Bed Temp. (F) 118"	1479.31	1486.22	
Vet Flue Gas Flow - O2 Method (klb/hr)			688.63
Flue Gas Composition (AB Inlet)			
O2 (v%)			6.30
CO2 (v%)			12.60
CO (ppmv)			82.68
NOX (ppmv)			47.06
(lbs/10 ⁶ btu)			0.08
SO2 (ppmv)			50.05
(lbs/10 ⁶ btu)			0.12
PA Underbed Flow (klb/hr)	177.78	172.08	349.85
Sec. Air Flow (klb/hr)	167.74	180.47	348.21
Total Air Flow (klb/hr)			698.06
SA/PA Ratio	0.94	1.05	1.00
Other Air Flows (klb/hr)			7.10

TEST : 90811P21

Start..... 8/11/89 8:30: 0
 End..... 8/11/89 15:30: 0
 Printed.....16-OCT-1989 11:44:03.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			47.08
SA Fan Out. Press. (in VG)			24.25
PA AB Out. Press. (in VG)	44.24	44.20	
SA AB Out. Press. (in VG)	24.09	23.75	
Windbox Press. (in VG)	36.65	38.40	
Bed Press. 18" Above Grid (in VG)	19.63	24.38	
Freeboard Press. (in VG)	-0.46	-0.34	
Cyclone Out. Press. (in VG)			-3.98
SH 1 & 3 Flue Gas DP (in VG)			0.79
Economizer Flue Gas DP (in VG)			0.59
AR DP (in VG)			3.49
Baghouse In. Press. (in VG)			-7.15
ID Fan In. Press. (in VG)			-15.56
Cyclone In. Temp. (F)	1400.38	1384.17	
Cyclone Out. Temp. (F)	1407.68	1392.25	
Loop Seal Solids Temp. (F)	1411.65	1486.81	
AB Gas In. Temp. (F)			507.83
AB Gas Out. Temp. (F)			282.37
Pr. Air AB In. Temp. (F)			116.49
Pr. Air AB Out. Temp. (F)			391.73
Sec. Air AB In. Temp. (F)			107.73
Sec. Air AB Out. Temp. (F)			413.12
Feedwater Flow (klb/hr)			479.11
SB2 Attemp. Flow (klb/hr)			12.64
SB3 Attemp. Flow (klb/hr)			0.00
Drum Press. (Psig)			1501.52
Ambient Temp. (F)			91.50
Baro. Press. (In Hg)			24.52
Rel. Humidity (%)			20.00

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 90811P21

PERFORMANCE SUMMARY REPORT - TEST P21

Start..... 8/11/89 8:30: 0
End..... 8/11/89 15:30: 0
Printed.....09-MAY-1990 15:51:23.00

Start..... 8/11/89 8:30: 0
End..... 8/11/89 15:30: 0
Printed.....16-OCT-1989 11:44:11.00

TEST : 90811P21

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	56.64	3.57	705.16	765.37
C	35.33	0.40		35.73
H	2.67	0.00	0.60	3.28
N	0.70		537.78	538.48
O	9.93	1.59		178.30
S	0.33	0.00	166.78	0.33
Ca	0.16	1.26		1.42

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	688.63	8.59	2.38	699.60	91.41
C	32.99	0.44	0.05	33.48	91.70
H	3.22	0.01	0.01	3.24	98.97
N	495.18			495.18	91.96
O	157.41	0.54	0.45	158.39	88.84
S	0.03	0.12	0.12	0.28	84.74
Ca		0.72	0.62	1.35	94.99

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	56.64	3.57	705.16	765.37
C	35.33	0.40		35.73
H	2.67	0.00	0.55	3.22
N	0.70		489.05	489.75
O	9.93	1.59		163.19
S	0.33	0.00	151.6	0.33
Ca	0.16	1.26		1.42

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	688.63	8.59	2.38	699.60	91.41
C	32.99	0.44	0.05	33.48	91.70
H	3.22	0.01	0.01	3.24	100.55
N	495.18			495.18	101.11
O	157.41	0.54	0.45	158.39	91.41
S	0.03	0.12	0.12	0.28	84.74
Ca		0.72	0.62	1.35	94.99

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	29.04	3.19
Ca Utilization % (Coal and Sorbent).....	25.75	2.83
Alkali Utilization % (Coal and Sorbent).....	24.49	4.72
Ca To S (Sorbent Only).....	3.07	0.28
Ca To S (Coal and Sorbent).....	3.47	0.32
Alkali To S (Coal and Sorbent).....	3.65	0.76
S02 Retention %	89.30	2.33
Combustion Efficiency %	98.68	0.13

BOILER PERFORMANCE SUMMARY	VALUE	UNC*
Boiler Efficiency (Loss Method) %	87.61	0.27
Boiler Efficiency (I/O Method) %	85.43	3.02
Excess Air %	41.96	3.91
Air Heater Effectiveness	0.73	0.01
Boiler Load MCR	54.88	0.89
Wet flue gas flow - 02 Method (klbs/hr)	688.63	21.72

MATERIAL BALANCE	VALUE	UNC*
Total balance %	99.73	0.28
Carbon balance %	93.70	3.92
Hydrogen balance %	100.65	0.22
Oxygen balance %	97.06	2.33
Nitrogen balance %	101.11	0.68
Sulfur balance %	84.74	7.79
Calcium balance %	94.99	4.95

UNIT: BEAT RATE	VALUE	UNC*
Gross Heat Rate (btu/kwhr)	11101.	275.
Net Heat Rate (btu/kwhr)	12408.	334.

* Uncertainty, +/- in same units as variable.

HEAT BALANCE REPORT - TEST P21

TEST : 90811P21

Start..... 8/11/89 8:30: 0
End..... 8/11/89 15:30: 0
Printed.....15-NOV-1989 13:25:51.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		87.61
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	615770.25	98.66
2. Sensible heat in entering as-fired coal	6312.64	1.01
3. Sensible heat in entering wet sorbent	81.70	0.01
4. Heat credit for sulfation reaction	19.55	0.00
5. Auxiliary power input	1964.27	0.31
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	7936.38	1.27
2. Heat loss from sensible heat in dry flue gas	32982.34	5.28
3. Heat loss due to moisture in as-fired fuel and sorbent	6044.02	0.97
4. Latent heat loss due to moisture from burning of hydrogen	21256.97	3.41
* Total equals: Chemical input of coal plus credits		

TEST : 90811P21

Start..... 8/11/89 8:30: 0
End..... 8/11/89 15:30: 0
Printed.....15-NOV-1989 13:25:51.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5.	Latent heat loss due to moisture in the air	455.75	0.07
6.	Heat loss due to calcination of sorbent	2241.87	0.36
7.	Heat loss due to formation of CO	219.17	0.04
8.	Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9.	Heat loss due to radiation and convection	5000.00	0.80
10.	Heat loss due to sensible heat in flue dust	352.09	0.06
11.	Heat loss due to sensible heat in bed drain	134.31	0.02
12.	Heat loss due to sootblower steam	0.00	0.00
13.	Heat loss to bottom ash cooler cooling water	696.99	0.11
SUM OF LOSSES TERMS		77319.89	12.39
Total equals: Chemical input of coal plus credits			

CHEMICAL ANALYSIS REPORT - TEST P21

TEST : 90811P21

Start..... 8/11/89 8:30: 0
 End..... 8/11/89 15:30: 0
 Printed.....16-OCT-1989 11:44:15.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10862.28			
Total Moisture (z)	9.34	0.05		
Air Dry Loss (z)	3.26			
Blk Den (lb/cft)	58.81			
Volatiles (z)	33.32			
Fixed C (z)	43.78			
Ash (z)	13.56			
CONSTITUENTS (z)				
C	62.38		5.13	2.14
H	3.67		0.16	0.29
O	9.24	0.00		
N	1.23			
S	0.58	0.00	1.38	5.19
Ca	0.28	35.22	8.44	26.17
Mg	0.05	0.49	0.37	0.56
Fe	0.21	0.21	1.49	0.88
CO2		40.90	1.17	0.65

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 6 coal and fly ash solids samples and 4 limestone and bottom ash solids samples.

PHYSICAL ANALYSIS REPORT - TEST P21

TEST : 90811P21

Start..... 8/11/89 8:30: 0
 End..... 8/11/89 15:30: 0
 Printed.....16-OCT-1989 11:44:17.00

	Percentage Less Than		
	Coal	Sorbent	Bed Drain
Actual Mesh Microns			
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	95.55	100.00	98.80
4	90.45	100.00	97.90
6	81.15	100.00	95.50
8	71.50	100.00	92.55
10	60.40	100.00	88.75
14	49.65	100.00	81.87
20	40.30	100.00	70.50
28	32.85	76.90	57.55
48	19.55	59.90	27.95
100	10.65	48.85	6.60
150	7.15	45.00	1.00
200	0.00	41.65	0.05
325	0.00	37.45	0.05
400	0.00	35.70	0.05
Median diameter	1194.29	161.16	505.89

PROCESS OPERATING SUMMARY REPORT - TEST P52

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....06-OCT-1989 15:21:04.00

	Combustor A	Combustor B	Total
Gross Plant Output (MWe)			55.37
Final SB Sta. Flow (klb/hr)			489.02
Final SB Out. Press (psig)			1442.84
Final SB Out. Temp. (F)			977.18
Coal Rate Frnt-Est (klb/hr)	-0.01	0.11	
Coal Rate Frnt-Est (klb/hr)	0.06	0.03	
Coal Rate Rear (klb/hr)	27.12	26.92	
Total (klb/hr)	27.17	27.06	54.23
Limestone Rate (klb/hr)	1.48	1.41	2.89
Bed Drain Rate (klb/hr)	1.20	1.34	2.54
Flyash Flow (klb/hr) Calculated Measured by Flow Meter			6.89 5.41
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.59	6.40	
Freeboard (Inlet Air)	9.94	10.19	
Dist. Plate (02 Method)	6.04	5.83	
Freeboard (02 Method)	9.42	9.64	
Med. Bed Temp. (F) 20"	1560.28	1560.83	
Avg. Bed Temp. (F) 66"	1542.84	1530.97	
Avg. Bed Temp. (F) 118"	1473.82	1469.01	
Net Flue Gas Flow - 02 Method (klb/hr)			666.75
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.28
CO2 (v%)			12.42
CO (ppmv)			71.82
NOX (ppmv)			37.70
SO2 (lbs/10 ⁶ btu)			0.07
SO2 (ppmv)			84.65
(lbs/10 ⁶ btu)			0.20
PA Underbed Flow (klb/hr)	177.47	171.81	349.28
Sec. Air Flow (klb/hr)	162.29	178.47	340.77
Total Air Flow (klb/hr)			690.05
SA/PA Ratio	0.91	1.04	0.98
Other Air Flows (klb/hr)			7.10

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....06-OCT-1989 15:21:04.00

	Combustor A	Combustor B	Total
PA Fan Out. Press. (in VG)			46.62
SA Fan Out. Press. (in VG)			24.58
PA AB Out. Press. (in VG)	43.85	43.80	
SA AB Out. Press. (in VG)	24.38	24.01	
Windbox Press. (in VG)	36.44	38.32	
Bed Press. 18" Above Grid (in VG)	24.58	24.04	
Freeboard Press. (in VG)	-0.51	-0.34	
Cyclone Out. Press. (in VG)			-3.99
SR 1 & 3 Flue Gas DP (in VG)			0.79
Economizer Flue Gas DP (in VG)			0.58
AH DP (in VG)			3.40
Baghouse In. Press. (in VG)			-7.04
ID Fan In. Press. (in VG)			-15.45
Cyclone In. Temp. (F)	1407.33	1396.17	
Cyclone Out. Temp. (F)	1421.20	1410.21	
Loop Seal Solids Temp. (F)	1423.96	1507.73	
AH Gas In. Temp. (F)			504.88
AH Gas Out. Temp. (F)			277.49
Pril. Air AB In. Temp. (F)			114.71
Pril. Air AB Out. Temp. (F)			389.59
Sec. Air AB In. Temp. (F)			105.06
Sec. Air AB Out. Temp. (F)			408.66
Feedwater Flow (klb/hr)			477.15
SH2 Attemp. Flow (klb/hr)			13.27
SH3 Attemp. Flow (klb/hr)			0.00
Drum Press. (Psig)			1501.15
Ambient Temp. (F)			90.70
Baro. Press. (In Hg)			24.45
Rel. Humidity (%)			20.00

PERFORMANCE SUMMARY REPORT - TEST P52

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....06-OCT-1989 13:21:18.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization X (Sorbent Only).....	29.00	3.68
Ca Utilization X (Coal and Sorbent).....	25.38	3.22
Alkali Utilization X (Coal and Sorbent).....	24.14	5.24
Ca To S (Sorbent Only).....	2.79	0.27
Ca To S (Coal and Sorbent).....	3.19	0.31
Alkali To S (Coal and Sorbent).....	3.35	0.79
SO ₂ Retention X.....	80.86	2.85
Combustion Efficiency X.....	98.89	0.12

ROLLER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) X.....	88.03	0.31
Boiler Efficiency (I/O Method) X.....	87.01	3.13
Excess Air X.....	41.84	3.91
Air Heater Effectiveness.....	0.74	0.01
Boiler Load IMCR.....	53.85	0.94
Net (flue gas flow - O ₂ Method (klbs/hr).....	666.75	23.15

MATERIAL BALANCE

Total balance X.....	99.67	0.28
Carbon balance X.....	92.34	3.91
Hydrogen balance X.....	100.53	0.23
Oxygen balance X.....	96.38	2.34
Nitrogen balance X.....	101.34	0.68
Sulfur balance X.....	105.21	9.95
Calcium balance X.....	110.22	5.79

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr).....	10864.	279.
Net Heat Rate (btu/kwhr).....	12131.	336.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O₂ METHOD) -----

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....10-MAY-1990 08:51:51.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	56.75	2.89	676.18	735.82
C	34.27	0.32		34.60
H	2.58	0.00	0.58	3.16
N	0.81		531.76	532.57
O	9.69	1.30	164.81	175.79
S	0.30	0.00		0.30
Ca	0.15	1.04		1.19

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	666.75	6.89	2.52	676.18	89.65
C	31.54	0.36	0.05	31.95	92.34
H	3.10	0.01	0.01	3.12	98.32
N	481.10			481.10	90.32
O	151.15	0.51	0.49	152.15	86.55
S	0.06	0.11	0.15	0.32	105.21
Ca		0.67	0.64	1.32	110.22

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	56.75	2.89	676.18	735.82
C	34.27	0.32		34.60
H	2.58	0.00	0.52	3.10
N	0.81		473.92	474.73
O	9.69	1.30	146.88	157.87
S	0.30	0.00		0.30
Ca	0.15	1.04		1.19

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	666.75	6.89	2.52	676.18	90.5
C	31.54	0.36	0.05	31.95	92.34
H	3.10	0.01	0.01	3.12	100.53
N	481.10			481.10	101.34
O	151.15	0.51	0.49	152.15	96.28
S	0.06	0.11	0.15	0.32	105.21
Ca		0.67	0.64	1.32	110.22

HEAT BALANCE REPORT - TEST P52

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....15-NOV-1989 13:27:08.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		88.03
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	602002.00	98.78
2. Sensible heat in entering as-fired coal	5797.46	0.95
3. Sensible heat in entering wet sorbent	0.00	0.00
4. Heat credit for sulfation reaction	17.09	0.00
5. Auxiliary power input	1629.66	0.27
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	0.00	0.00
2. Heat loss from sensible heat in dry flue gas	6492.64	1.07
3. Heat loss due to moisture in as-fired fuel and sorbent	31179.09	5.12
4. Latent heat loss due to moisture from burning of hydrogen	5675.40	0.93
* Total equals: Chemical input of coal plus credits	20627.74	3.38

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....15-NOV-1989 13:27:08.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air		421.46	0.07
6. Heat loss due to calcination of sorbent		1817.46	0.30
7. Heat loss due to formation of CO		184.56	0.03
8. Heat loss due to unburned hydrocarbons in flue gas		0.00	0.00
9. Heat loss due to radiation and convection		5000.00	0.82
10. Heat loss due to sensible heat in flue dust		275.08	0.05
11. Heat loss due to sensible heat in bed drain		189.14	0.03
12. Heat loss due to sootblower steam		0.00	0.00
13. Heat loss to bottom ash cooler cooling water		1072.75	0.18
SUM OF LOSSES TERMS		72935.33	11.97
* Total equals: Chemical input of coal plus credits			

PHYSICAL ANALYSIS REPORT - TEST P52

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....06-OCT-1989 15:21:25.00

CHEMICAL ANALYSIS REPORT - TEST P52

TEST : 90817P52

Start..... 8/17/89 8: 0: 0
End..... 8/17/89 14: 0: 0
Printed.....06-OCT-1989 15:21:22.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl	Actual Mesh Microns	Percentage Less Than		
						Coal	Sorbent	Bed Drain
HRV (Btu/lb)	11090.68							
Total Moisture (X)	9.17	0.05			1.50	100.00	100.00	100.00
Air Dry Loss (X)	2.82				1.00	100.00	100.00	100.00
Blk Den (lb/cft)	60.32				0.75	100.00	100.00	100.00
Volatiles (X)	33.61				0.50	100.00	100.00	100.00
Fixed C (X)	45.09				0.25	92.35	100.00	99.60
Ash (X)	12.13				4	87.05	100.00	98.80
					6	79.10	100.00	97.60
					8	70.45	100.00	95.60
					10	61.00	100.00	93.05
					14	51.05	100.00	89.20
					20	42.35	100.00	82.55
					28	35.10	88.00	72.60
					48	21.30	71.65	42.55
					100	11.45	59.45	8.85
					150	7.95	55.25	0.90
					200	0.00	51.60	0.05
					325	0.00	46.80	0.05
					400	0.00	44.30	0.05
CONSTITUENTS (X)								
C	63.20		5.23	2.06				
H	3.73	0.00	0.14	0.25				
O	9.72							
N	1.50							
S	0.55	0.00	1.60	5.82				
Ca	0.27	36.09	9.74	25.37				
Mg	0.04	0.46	0.37	0.52				
Fe	0.21	0.21	1.51	1.08				
CO2	0.21	41.06	1.51	0.66				

NOTE: Only constituents used in the Performance Calculations are reported.

Data represents the average of 6 coal and fly ash solids samples and 4 limestone and bottom ash solids samples.

Mean diameter 1133.44 63.17 353.88

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91129P55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 14:59:40.00

	Combustor A	Combustor B	Unit
Flue Gas Output (Hve)			107.74
Flue Gas Flow (klb/hr)			931.13
Flue Gas Press (psig)			1467.75
Flue Gas Temp. (F)			995.87
Coal Rate Frnt-Vst (klb/hr)	0.00	28.27	
Coal Rate Frnt-Est (klb/hr)	27.46	-0.10	
Coal Rate Rear (klb/hr)	27.13	26.44	
Coal Rate (klb/hr)	54.58	54.61	109.19
Limestone Rate (klb/hr)	3.92	4.01	7.93
Bed Drain Rate (klb/hr)	2.91	1.40	4.32
Flue Gas Flow (klb/hr)			21.21
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	10.63	11.26	
Freeboard (Inlet Air)	17.66	19.26	
Dist. Plate (O2 Method)	9.60	10.16	
Freeboard (O2 Method)	16.58	18.08	
Avg. Bed Temp. (F) 20"	1543.49	1688.22	
Avg. Bed Temp. (F) 66"	1537.03	1652.98	
Avg. Bed Temp. (F) 118"	1520.74	1643.43	
Per Flue Gas Flow			1096.44
O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (wt%)			3.53
CO2 (wt%)			14.82
CO (wt%)			74.78
NOx (ppmv)			164.74
NOx (lb/1000 lbs)			0.24
NOx (lb/1000 lbs)			103.56
NOx (lb/1000 lbs)			0.21
Total Air Flow (klb/hr)			1009.14
Primary Air Flow (klb/hr)			578.83
Secondary Air Flow (klb/hr)			430.31
Air Flow			0.74

TEST : 91129P55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 14:59:40.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			62.07
SA Fan Out. Press. (in VG)			48.90
PA AH Out. Press. (in VG)	55.57	55.72	
SA AH Out. Press. (in VG)	46.80	46.20	
Windbox Press. (in VG)	52.53	43.13	
Bed Press. 18" Above Grid (in VG)	22.06	26.57	
Freeboard Press. (in VG)	-0.32	-1.01	
Cyclone Out. Press. (in VG)			-9.56
SH 1 & 3 Flue Gas DP (in VG)			1.45
Economizer Flue Gas DP (in VG)			1.49
AH DP (in VG)			7.19
Baghouse In. Press. (in VG)			-16.92
ID Fan In. Press. (in VG)			-25.20
Cyclone In. Temp. (F)	1558.75	1694.47	
Cyclone Out. Temp. (F)	1523.37	1655.00	
Loop Seal Solids Temp. (F)	1551.95	1710.81	
AH Gas In. Temp. (F)	525.83	564.94	
AH Gas Out. Temp. (F)	280.66	286.34	
Prf. Air AH In. Temp. (F)			120.77
Prf. Air AH Out. Temp. (F)	405.77	425.42	
Sec. Air AH In. Temp. (F)			120.53
Sec. Air AH Out. Temp. (F)	428.69	443.00	
Feedwater Flow (klb/hr)			995.23
SH2 Attemp. Flow (klb/hr)			29.95
SH3 Attemp. Flow (klb/hr)			7.16
Drum Press. (Psig)			1630.21
Ambient Temp. (F)			90.40
Baro. Press. (in Hg)			24.70
Rel. Humidity (%)			18.00

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

PERFORMANCE SUMMARY REPORT

TEST : 91129P55

TEST : 91129P55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 14:59:54.00

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 14:59:52.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Sorbent		Air		Total Input	
Total		7.93		1126.83		1126.83	
C	66.14	0.92		0.84		67.06	
H	5.03	0.00		0.84		5.87	
N	1.41	0.00		875.54		876.95	
O	17.61	3.69		270.45		291.74	
S	0.47	0.00		0.47		0.47	
Ca	0.26	2.80		3.06		3.06	
OUTPUTS(klb/hr)		Bed Drain		Total Output		Σ Acc For	
Total		4.32		1121.96		88.77	
C	1096.44	1.41		62.43		93.08	
H	60.96	0.00		5.78		98.39	
N	5.77	0.00		783.01		89.29	
O	783.01	1.54		248.77		85.27	
S	247.02	0.27		0.43		90.53	
Ca	0.11	2.36		2.71		88.66	

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Sorbent		Air		Total Input	
Total		7.93		1009.14		1126.76	
C	66.14	0.92		0.74		67.06	
H	5.03	0.00		0.74		5.77	
N	1.41	0.00		770.42		771.84	
O	17.61	3.69		237.98		259.28	
S	0.47	0.00		0.47		0.47	
Ca	0.26	2.80		3.06		3.06	
OUTPUTS(klb/hr)		Bed Drain		Total Output		Σ Acc For	
Total		4.32		1121.96		99.62	
C	1096.44	1.41		62.43		93.08	
H	60.96	0.00		5.78		100.12	
N	5.77	0.00		783.01		101.45	
O	783.01	1.54		248.77		95.95	
S	247.02	0.27		0.43		90.53	
Ca	0.11	2.36		2.71		88.66	

PERFORMANCE SUMMARY		VALUE	UNC*
Ca Utilization % (Sorbent Only).....		15.94	1.89
Ca Utilization % (Coal and Sorbent).....		14.60	1.74
Sulfur Utilization % (Coal and Sorbent).....		13.83	1.63
Ca To S (Sorbent Only).....		4.76	0.57
Ca To S (Coal and Sorbent).....		5.20	0.63
Sulfur To S (Coal and Sorbent).....		5.49	0.65
Sulfur Extension %.....		75.85	2.47
Sulfur Extension Efficiency %.....		98.18	0.17
Sulfur Performance SUMMARY			
Sulfur Efficiency (Loss Method) %.....		87.73	0.34
Sulfur Efficiency (I/O Method) %.....		85.09	2.66
Sulfur Air %.....		19.77	1.00
Sulfur Heater Effectiveness.....		0.74	0.01
Sulfur Load MCHR.....		102.31	2.08
Sulfur flue gas flow - O2 Method (klbs/hr)		1096.44	22.59

MATERIAL BALANCE

Total balance %	99.62	0.54
Carbon balance %	93.08	6.84
Hydrogen balance %	100.12	0.05
Nitrogen balance %	95.95	4.72
Sulfur balance %	101.45	1.39
Sulfur balance %	90.53	9.18
Calcium balance %	88.66	10.28

NET HEAT RATE

Process Heat Rate (btu/kwhr)	10605.	222.
Net Heat Rate (btu/kwhr)	11733.	253.

* Uncertainty +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 91129F55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 15:00:00.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	621.80	0.05
6. Heat loss due to calcination of sorbent	4964.02	0.43
7. Heat loss due to formation of CO	311.38	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	874.28	0.08
11. Heat loss due to sensible heat in bed drain	439.74	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6044.22	0.52

SUM OF LOSSES TERMS 142556.77 12.27

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 91129F55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 15:00:00.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
	1143698.13	98.44

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	11054.71	0.95
2. Sensible heat in entering as-fired coal	-877.78	-0.08
3. Sensible heat in entering wet sorbent	31.69	0.00
4. Heat credit for sulfation reaction	2402.02	0.21
5. Bottom ash cooling water input	5540.09	0.48
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	20493.75	1.76
2. Heat loss from sensible heat in dry flue gas	52458.93	4.52
3. Heat loss due to moisture in as-fired fuel and sorbent	11114.81	0.96
4. Latent heat loss due to moisture from burning of hydrogen	40233.82	3.46

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 91129P55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 14:59:58.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 91129P55

Start.....11/29/89 9:20: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 14:59:56.00

	Percentage Less Than			Actual Mesh Microns	Bed Drain Hatl		
	Coal	Sorbent	Fly Ash	Bed Drain Hatl			
HEV (Btu/lb)	10464.73						
Total Moisture (%)	8.90	0.05					
Air Dry Loss (%)	5.59						
Bk Den (#/cft)	58.42						
Volatiles (%)	32.38						
Fixed C (%)	41.75						
Ash (%)	16.97						
CONSTITUENTS (%)							
C	60.57		6.65	1.22			
H	3.61		0.02	0.03			
N	8.22	0.00					
S	1.29						
Si	0.43	0.00	1.29	0.90			
Ca	0.23	35.33	11.15	8.05			
Mg	0.06	0.47	0.39	0.41			
Fe	0.24	0.32	1.15	1.36			
CCl		42.61	1.17	0.60			
Median diameter							
		1593.33	72.24	468.13			

NOTE: Only constituents used in the Performance Calculations are reported.

PROCESS OPERATING SUMMARY REPORT

TEST : 91129P55A

Start.....11/29/89 9:20: 0
End.....11/29/89 11:45: 0
Printed.....10-MAY-1990 14:37:27.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			107.65
Final SH Stm. Flow (klb/hr)			931.15
Final SH Out. Press (psig)			1467.09
Final SH Out. Temp. (F)			995.97

Coal Rate Frnt-Vst (klb/hr) 0.00
Coal Rate Frnt-Est (klb/hr) 27.63
Coal Rate Rear (klb/hr) 26.59
Coal Rate Total (klb/hr) 54.22

Limestone Rate (klb/hr) 3.88

Bed Drain Rate (klb/hr) 2.65
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 10.61
Freeboard (Inlet Air) 17.62
Dist. Plate (O2 Method) 9.42
Freeboard (O2 Method) 16.38

Avg. Bed Temp. (F) 20" 1545.72
Avg. Bed Temp. (F) 66" 1538.38
Avg. Bed Temp. (F) 118" 1522.25

Vet Flue Gas Flow
- O2 Method (klb/hr) 538.17

Flue Gas Composition (AH Inlet)
O2 (v%) 3.52
CO2 (v%) 14.89
CO (ppmv) 84.80
NOX (ppmv) 134.02
(lbs/10⁶ btu) 0.19
SO2 (ppmv) 36.94
(lbs/10⁶ btu) 0.07

Total Air Flow (klb/hr) 494.91
Primary Air Flow (klb/hr) 389.31
Sec. Air Flow (klb/hr) 205.60
SA:PA Ratio 0.71

PROCESS OPERATING SUMMARY REPORT

TEST : 91129P55A

Start.....11/29/89 9:20: 0
End.....11/29/89 11:45: 0
Printed.....10-MAY-1990 14:37:27.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			62.12
SA Fan Out. Press. (in VG)			49.00
PA AH Out. Press. (in VG)	55.68		
SA AH Out. Press. (in VG)	46.89		

Windbox Press. (in VG) 52.67
Bed Press. 18" Above Grid (in VG) 22.18
Freeboard Press. (in VG) -0.34
Cyclone Out. Press. (in VG)
SH 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1559.53
Cyclone Out. Temp. (F) 1524.24
Loop Seal Solids Temp. (F) 1553.96

AH Gas In. Temp. (F) 525.69
AH Gas Out. Temp. (F) 278.29
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 404.36
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 427.46

Feedwater Flow (klb/hr) 895.46

SH2 Attemp. Flow (klb/hr) 29.56
SH3 Attemp. Flow (klb/hr) 7.33

Drum Press. (Psig) 1629.10

Ambient Temp. (F) 87.15
Baro. Press. (In Hg) 24.75
Rel. Humidity (%) 18.00

----- PERFORMANCE SUMMARY REPORT -----

TEST : 91129P55A

Start.....11/29/89 9:20: 0
End.....11/29/89 11:45: 0
Printed.....10-MAY-1990 14:37:39.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	19.51	3.56
Ca Utilization % (Coal and Sorbent).....	17.93	3.19
Alkali Utilization % (Coal and Sorbent).....	17.02	3.01
Ca To S (Sorbent Only).....	4.69	0.99
Ca To S (Coal and Sorbent).....	5.10	1.02
Alkali To S (Coal and Sorbent).....	5.38	1.05
SO2 Retention %	91.51	2.36
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	19.74	1.01
Excess Air %		
Air Heater Effectiveness		
Boiler Load ZHCR		
Net flue gas flow - 02 Method (klbs/hr)	538.17	15.07

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 91129P55A

Start.....11/29/89 9:20: 0
End.....11/29/89 11:45: 0
Printed.....09-JAN-1990 16:06:52.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 91129P55A

Start.....11/29/89 9:20: 0
End.....11/29/89 11:45: 0
Printed.....10-MAY-1990 14:37:41.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10620.06			
Total Moisture (Z)	8.45	0.05		
Air Dry Loss (Z)	4.46			
Blk Den (#/cft)	58.97			
Volatiles (Z)	32.82			
Fixed C (Z)	42.25			
Ash (Z)	16.48			
CONSTITUENTS (Z)				
C	60.58		6.58	1.76
H	3.45	0.00	0.02	0.04
O	9.34			
N	1.26			
S	0.43	0.00	1.26	1.77
Ca	0.22	35.51	10.94	10.71
Mg	0.06	0.46	0.38	0.43
Fe	0.23	0.33	1.14	1.21
CO2		42.64	1.25	0.92

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	91.00	100.00	98.80
4	4750	83.80	100.00	95.50
6	3350	74.30	100.00	88.70
8	2360	66.80	100.00	82.10
10	1700	58.60	100.00	73.30
14	1180	51.10	100.00	63.80
20	850	44.10	100.00	52.10
28	600	35.60	84.40	40.10
48	300	14.10	70.60	12.80
100	150	6.60	58.20	1.60
150	106	4.50	53.20	0.40
200	75	4.50	49.00	0.10
325	45	4.50	43.30	0.10
400	38	4.50	41.70	0.10
Median diameter		1120.33	81.58	799.92

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91129P558

Start.....11/29/89 12:35: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 15:25:42.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			62.02
SA Fan Out. Press. (in VG)			48.80
PA AH Out. Press. (in VG)		55.62	
SA AH Out. Press. (in VG)		46.14	

Windbox Press. (in VG)		42.59	
Bed Press. 18" Above Grid (in VG)		26.05	
Freeboard Press. (in VG)		-1.00	
Cyclone Out. Press. (in VG)			-9.59
SH 1 & 3 Flue Gas DP (in VG)			1.47
Economizer Flue Gas DP (in VG)			1.53
AH DP (in VG)			7.19
Baghouse In. Press. (in VG)			-16.97
ID Fan In. Press. (in VG)			-25.25

Cyclone In. Temp. (F)		1694.20	
Cyclone Out. Temp. (F)		1655.09	
Loop Seal Solids Temp. (F)		1710.11	

AH Gas In. Temp. (F)		544.56	
AH Gas Out. Temp. (F)		288.55	
Pri. Air AH In. Temp. (F)			124.37
Pri. Air AH Out. Temp. (F)		426.42	
Sec. Air AH In. Temp. (F)			124.59
Sec. Air AH Out. Temp. (F)		444.17	

Feedwater Flow (klb/hr)			895.01
SH2 Attemp. Flow (klb/hr)			30.30
SH3 Attemp. Flow (klb/hr)			7.00

Drum Press. (psig)			1631.23
Ambient Temp. (F)			93.55
Baro. Press. (In Hg)			24.66
Rel. Humidity (%)			18.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91129P558

Start.....11/29/89 12:35: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 15:25:42.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			107.83
Final SH Stm. Flow (klb/hr)			931.11
Final SH Out. Press (psig)			1468.36
Final SH Out. Temp. (F)			995.77

Coal Rate Frnt-Ust (klb/hr)	28.67		
Coal Rate Frnt-Est (klb/hr)	-0.08		
Coal Rate Rear (klb/hr)	26.34		
Total (klb/hr)	54.93		

Limestone Rate (klb/hr)	4.02		
Bed Drain Rate (klb/hr)	1.57		
Flyash Flow (klb/hr) Calculated			

Superficial Velocity (ft/sec)	11.29		
Distributor Plate (Inl Air)	19.30		
Freeboard (Inlet Air)	10.35		
Dist. Plate (O2 Method)	18.27		
Freeboard (O2 Method)			

Avg. Bed Temp. (F) 20"	1685.73		
Avg. Bed Temp. (F) 66"	1650.56		
Avg. Bed Temp. (F) 118"	1640.41		

Net Flue Gas Flow	557.75		
- O2 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)	3.54		
CO2 (v%)	14.76		
CO (ppmv)	65.60		
NOX (ppmv)	192.90		
(lbs/10 ⁶ btu)	0.28		
S02 (ppmv)	164.64		
(lbs/10 ⁶ btu)	0.33		

Total Air Flow (klb/hr)	513.76		
Primary Air Flow (klb/hr)	289.64		
Sec. Air Flow (klb/hr)	224.12		
SA/PA Ratio	0.77		

----- PERFORMANCE SUMMARY REPORT -----

TEST : 91129P55B

Start.....11/29/89 12:35: J
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 15:25:53.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	12.75	1.63
Ca Utilization % (Coal and Sorbent).....	11.64	1.50
Alkali Utilization % (Coal and Sorbent).....	11.00	1.39
Ca To S (Sorbent Only).....	4.79	0.60
Ca To S (Coal and Sorbent).....	5.25	0.66
Alkali To S (Coal and Sorbent).....	5.55	0.68
SO2 Retention %	61.08	2.78
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	19.78	1.01
Air Heater Effectiveness		
Boiler Load ZMCR		
Wet flue gas flow - 02 Method (klbs/hr)	557.75	14.82

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	
Net Heat Rate (btu/kvhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 91129P558

Start.....11/29/89 12:30: 0
End.....11/29/89 15:10: 0
Printed.....10-JAN-1990 09:15:52.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 91129P558

Start.....11/29/89 12:35: 0
End.....11/29/89 15:10: 0
Printed.....10-MAY-1990 13:25:55.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10309.39			
Total Moisture (%)	9.35	0.06		
Air Dry Loss (%)	6.71			
Blk Den (#/cft)	57.86			
Volatiles (%)	31.94			
Fixed C (%)	41.25			
Ash (%)	17.46			
CONSTITUENTS (%)				
C	60.57		6.72	0.69
H	3.76	0.00	0.03	0.02
O	7.11			
N	1.33			
S	0.43	0.00	1.32	0.04
Ca	0.25	35.15	11.35	5.38
Mg	0.06	0.47	0.39	0.19
Fe	0.25	0.30	1.15	1.51
CO2		42.59	1.09	0.28

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	91.50	100.00	97.30
4	82.30	100.00	95.30
6	70.50	100.00	93.10
8	56.40	100.00	90.40
10	44.60	100.00	87.20
14	33.90	100.00	83.10
20	25.60	100.00	78.20
28	19.50	88.80	73.30
48	10.50	74.00	63.40
100	5.40	61.20	0.30
150	3.20	56.10	0.10
200	3.20	51.80	0.10
325	3.20	45.70	0.10
400	3.20	43.40	0.10

Median diameter 1974.54 64.39 277.94

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:21.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.26
Final SH Ste. Flow (klb/hr)			937.29
Final SH Out. Press (psig)			1469.61
Final SH Out. Temp. (F)			999.52
Coal Rate Frnt-Vst (klb/hr)	-0.18	28.48	
Coal Rate Frnt-Est (klb/hr)	28.22	-0.07	
Coal Rate Rear (klb/hr)	27.70	27.41	
Total (klb/hr)	55.75	55.82	111.57
Limestone Rate (klb/hr)	3.98	4.22	8.20
Bed Drain Rate (klb/hr)			3.68
Flyash Flow (klb/hr)	2.98	0.69	22.74
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	10.61	10.90	
Freeboard (Inlet Air)	16.77	18.62	
Dist. Plate (O2 Method)	9.94	10.20	
Freeboard (O2 Method)	16.01	17.77	
Avg. Bed Temp. (F) 20"	1561.55	1711.57	
Avg. Bed Temp. (F) 66"	1548.38	1677.07	
Avg. Bed Temp. (F) 118"	1537.63	1675.63	
Wet Flue Gas Flow			1056.66
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			2.49
CO2 (v%)			15.79
CO (ppmv)			71.85
NOX (ppmv)			161.91
(lbs/10'6 btu)			0.22
SO2 (ppmv)			113.03
(lbs/10'6 btu)			0.21
Total Air Flow (klb/hr)			967.32
Primary Air Flow (klb/hr)			570.48
Sec. Air Flow (klb/hr)			396.85
SA/PA Ratio			0.70

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:21.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			62.27
SA Fan Out. Press. (in VG)			47.83
PA AH Out. Press. (in VG)	56.30	56.42	
SA AH Out. Press. (in VG)	46.23	45.61	
Windbox Press. (in VG)	53.29	46.54	
Bed Press. 18" Above Grid (in VG)	22.47	38.87	
Freeboard Press. (in VG)	-0.35	-1.10	
Cyclone Out. Press. (in VG)			-9.47
SH 1 & 3 Flue Gas DP (in VG)			1.31
Economizer Flue Gas DP (in VG)			1.31
AH DP (in VG)			6.60
Baghouse In. Press. (in VG)			-15.86
ID Fan In. Press. (in VG)			-23.36
Cyclone In. Temp. (F)	1566.15	1719.57	
Cyclone Out. Temp. (F)	1337.27	1682.80	
Loop Seal Solids Temp. (F)	1561.55	1727.11	
AH Gas In. Temp. (F)	525.93	542.83	
AH Gas Out. Temp. (F)	289.57	295.07	136.48
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	412.54	431.12	
Sec. Air AH In. Temp. (F)			120.43
Sec. Air AH Out. Temp. (F)	434.75	448.60	
Feedwater Flow (klb/hr)			904.71
SH2 Attemp. Flow (klb/hr)			25.04
SH3 Attemp. Flow (klb/hr)			8.74
Drum Press. (Psig)			1635.14
Ambient Temp. (F)			95.70
Baro. Press. (In Hg)			24.57
Rel. Humidity (%)			13.00

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:32.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		111.57	8.20	1085.79	1205.56	
C		67.37	0.97		68.34	
H		5.14	0.00	0.68	5.83	
N		1.33		829.74	831.07	
O		18.16	3.87		277.41	
S		0.46	0.00	255.37	0.46	
Ca		0.33	2.94		3.27	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1056.66	22.74	3.68	1083.08	89.84
C		62.25	1.65	0.05	63.96	93.59
H		5.75	0.00	0.00	5.75	98.78
N		751.09			751.09	90.38
O		237.86	1.68	0.19	239.74	86.42
S		0.12	0.27	0.03	0.42	92.03
Ca			2.71	0.34	3.06	93.49

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		111.57	8.20	767.32	1087.09	
C		67.37	0.97		68.34	
H		5.14	0.00	0.61	5.75	
N		1.33		739.21	740.54	
O		18.16	3.87		249.55	
S		0.46	0.00	227.51	0.46	
Ca		0.33	2.94		3.27	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1056.66	22.74	3.68	1083.08	99.63
C		62.25	1.65	0.05	63.96	93.59
H		5.75	0.00	0.00	5.75	100.06
N		751.09			751.09	101.43
O		237.86	1.68	0.19	239.74	96.07
S		0.12	0.27	0.03	0.42	92.03
Ca			2.71	0.34	3.06	93.49

----- PERFORMANCE SUMMARY REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:31.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	14.52	1.72
Ca Utilization % (Coal and Sorbent).....	13.07	1.54
Alkali Utilization % (Coal and Sorbent).....	12.40	1.44
Alkali Utilization % (Sorbent Only).....	5.11	0.61
Ca To S (Sorbent Only).....	5.68	0.67
Ca To S (Coal and Sorbent).....	5.98	0.69
Alkali To S (Coal and Sorbent).....	74.19	2.46
S02 Retention %	97.93	0.22
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.56	0.34
Boiler Efficiency (I/O Method) %	84.28	2.41
Excess Air %	13.19	0.89
Air Heater Effectiveness	0.75	0.01
Boiler Load %HCR	104.04	1.45
Net flue gas flow - 02 Method (klbs/hr)	1056.66	25.30

MATERIAL BALANCE

Total balance %	99.63	0.54
Carbon balance %	93.59	6.43
Hydrogen balance %	100.06	0.03
Oxygen balance %	96.07	4.70
Nitrogen balance %	101.43	1.39
Sulfur balance %	92.03	7.92
Calcium balance %	93.49	10.11

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10745.	175.
Net Heat Rate (btu/kvhr)	11827.	202.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:39.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	531.42	0.04
6. Heat loss due to calcination of sorbent	5247.84	0.44
7. Heat loss due to formation of CO	294.76	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.42
10. Heat loss due to sensible heat in flue dust	981.06	0.08
11. Heat loss due to sensible heat in bed drain	292.01	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5709.87	0.48

SUM OF LOSSES TERMS

147247.34

12.44

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:39.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.56

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	12544.87	1.06
2. Sensible heat in entering as-fired coal	-621.03	-0.05
3. Sensible heat in entering wet sorbent	42.32	0.00
4. Heat credit for sulfation reaction	2298.63	0.19
5. Bottom ash cooling water input	5195.24	0.44
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	23819.53	2.01
2. Heat loss from sensible heat in dry flue gas	52643.87	4.45
3. Heat loss due to moisture in as-fired fuel and sorbent	10871.77	0.92
4. Latent heat loss due to moisture from burning of hydrogen	41855.26	3.54

* Total equals: Chemical input of coal plus credits

----- CHEMICAL ANALYSIS REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:35.00

	Coal	Sorbent	Fly Ash	Bed Drain Hatl
HHV (Btu/lb)	10426.32			
Total Moisture (%)	8.49	0.05		
Air Dry Loss (%)	4.58			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.60			
Fixed C (%)	41.79			
Ash (%)	17.12			
CONSTITUENTS (%)				
C	60.38		7.27	1.40
H	3.66	0.00	0.00	0.04
O	8.74			
N	1.19			
S	0.41	0.00	1.21	0.83
Ca	0.29	35.88	11.93	9.30
Mg	0.06	0.49	0.41	0.42
Fe	0.26	0.26	1.19	1.33
CO2		43.26	1.14	0.31

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 91130P56

Start.....11/30/89 9:15: 0
End.....11/30/89 15:35: 0
Printed.....10-MAY-1990 15:54:37.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	91.50	100.00	99.00
4	85.40	100.00	97.10
6	75.65	100.00	94.30
8	65.40	100.00	90.45
10	54.40	100.00	85.35
14	44.05	100.00	78.75
20	35.75	100.00	70.75
28	28.90	85.70	61.90
48	17.05	70.45	35.15
100	8.30	58.40	9.20
150	4.85	53.70	1.90
200	4.85	49.40	0.20
325	4.85	42.80	0.20
400	4.85	22.40	0.20
Median diameter	1455.50	78.91	441.57

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91130P56A

Start.....11/30/89 9:15: 0
End.....11/30/89 12: 0: 0
Printed.....11-MAY-1990 08:11:46.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.22
Final SH Stm. Flow (klb/hr)			935.69
Final SH Out. Press (psig)			1469.77
Final SH Out. Temp. (F)			999.50

Coal Rate Frnt-Est (klb/hr) -0.24
Coal Rate Frnt-Est (klb/hr) 28.12
Coal Rate Rear (klb/hr) 27.64
Total (klb/hr) 55.52

Limestone Rate (klb/hr) 4.09

Bed Drain Rate (klb/hr) 2.66
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 10.58
Freeboard (Inlet Air) 16.68
Dist. Plate (O2 Method) 10.24
Freeboard (O2 Method) 16.19

Avg. Bed Temp. (F) 20" 1558.62
Avg. Bed Temp. (F) 66" 1544.69
Avg. Bed Temp. (F) 118" 1534.97
1546.1

Net Flue Gas Flow
- O2 Method (klb/hr) 528.94

Flue Gas Composition (AH Inlet)
O2 (v%) 2.50
CO2 (v%) 15.86
CO (ppmv) 81.98
NOX (ppmv) 138.56
(lbs/10⁶ btu) 0.19
SO2 (ppmv) 42.08
(lbs/10⁶ btu) 0.08

Total Air Flow (klb/hr) 484.35
Primary Air Flow (klb/hr) 285.66
Sec. Air Flow (klb/hr) 198.69
SA/PA Ratio 0.70
H-17

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91130P56A

Start.....11/30/89 9:15: 0
End.....11/30/89 12: 0: 0
Printed.....11-MAY-1990 08:11:46.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			62.77
SA Fan Out. Press. (in VG)			47.84
PA AH Out. Press. (in VG)	56.81		
SA AH Out. Press. (in VG)	46.26		

Windbox Press. (in VG) 53.78
Bed Press. 18" Above Grid (in VG) 23.00
Freeboard Press. (in VG) -0.35
Cyclone Out. Press. (in VG)
SH 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1561.28
Cyclone Out. Temp. (F) 1532.77
Loop Seal Solids Temp. (F) 1558.14

AH Gas In. Temp. (F) 525.40
AH Gas Out. Temp. (F) 290.98
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 412.65
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 435.59

Feedwater Flow (klb/hr) 902.46

SH2 Attemp. Flow (klb/hr) 25.50
SH3 Attemp. Flow (klb/hr) 8.93

Drum Press. (Psig) 1634.47

Ambient Temp. (F) 100.30
Baro. Press. (In Hg) 24.61
Rel. Humidity (%) 13.00

----- PERFORMANCE SUMMARY REPORT -----

TEST : 91130P56A

Start.....11/30/89 9:15: 0
End.....11/30/89 12: 0: 0
Printed.....11-MAY-1990 08:11:56.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC=
Ca Utilization % (Sorbent Only).....	17.67	3.24
Ca Utilization % (Coal and Sorbent).....	15.94	2.79
Alkali Utilization % (Coal and Sorbent).....	15.15	2.61
Ca To S (Sorbent Only).....	5.12	1.07
Ca To S (Coal and Sorbent).....	5.67	1.12
Alkali To S (Coal and Sorbent).....	5.97	1.15
SO2 Retention %	90.40	2.37
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	13.22	0.89
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - O2 Method (klbs/hr)	528.94	21.74

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	
Net Heat Rate (btu/kvhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 91130P56A

Start.....11/30/89 9:15: 0
End.....11/30/89 12:15: 0
Printed.....10-JAN-1990 15:16:05.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 91130P56A

Start.....11/30/89 9:15: 0
End.....11/30/89 12: 0: 0
Printed.....11-MAY-1990 08:11:58.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10406.66			
Total Moisture (%)	8.70	0.05		
Air Dry Loss (%)	4.98			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.42			
Fixed C (%)	41.69			
Ash (%)	17.19			
CONSTITUENTS (%)				
C	60.55		7.04	1.80
H	3.62		0.00	0.05
O	8.31			
N	1.22			
S	0.42		1.18	1.63
Ca	0.29		11.94	12.06
Hg	0.06		0.41	0.44
Fe	0.26		1.20	1.24
CO2		43.40	1.16	0.35

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	91.10	100.00	99.00
4	86.60	100.00	95.90
6	78.00	100.00	91.80
8	69.50	100.00	86.50
10	59.20	100.00	79.90
14	49.00	100.00	72.50
20	40.80	100.00	64.50
28	33.70	82.40	56.70
48	21.00	68.40	39.90
100	11.00	55.80	17.40
150	6.40	50.60	3.80
200	6.40	46.00	0.40
325	6.40	38.70	0.40
400	6.40	0.00	0.40
Median diameter	1724.05	101.10	455.46

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91130P56B

Start.....11/30/89 12:35: 0
End.....11/30/89 15:35: 0
Printed.....11-MAY-1990 07:43:12.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.30
Final SH Stm. Flow (klb/hr)			938.85
Final SH Out. Press (psig)			1469.57
Final SH Out. Temp. (F)			999.49

Coal Rate Frnt-Yst (klb/hr) 28.46
Coal Rate Frnt-Est (klb/hr) -0.05
Coal Rate Rear (klb/hr) 27.53
Total (klb/hr) 55.95

Limestone Rate (klb/hr) 4.20

Bed Drain Rate (klb/hr) 0.75
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.09
Freeboard (Inlet Air) 18.61
Dist. Plate (O2 Method) 10.04
Freeboard (O2 Method) 17.47

Avg. Bed Temp. (F) 20" 1711.12
Avg. Bed Temp. (F) 66" 1677.43
Avg. Bed Temp. (F) 118" 1676.50

Vet Flue Gas Flow
- O2 Method (klb/hr) 526.30

Flue Gas Composition (AH Inlet)
O2 (v%) 2.49
CO2 (v%) 15.72
CO (ppmv) 65.04
NOX (ppmv) 187.55
SO2 (lbs/10⁶ btu) 0.26
(lbs/10⁶ btu) 0.36

Total Air Flow (klb/hr) 481.64
Primary Air Flow (klb/hr) 284.85
Sec. Air Flow (klb/hr) 196.79
SA/PA Ratio 0.69

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 91130P56B

Start.....11/30/89 12:35: 0
End.....11/30/89 15:35: 0
Printed.....11-MAY-1990 07:43:12.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			61.74
SA Fan Out. Press. (in VG)			47.87
PA AH Out. Press. (in VG)		55.90	
SA AH Out. Press. (in VG)		45.62	

Windbox Press. (in VG) 46.84
Bed Press. 18" Above Grid (in VG) 32.45
Freeboard Press. (in VG) -1.12
Cyclone Out. Press. (in VG)
SH 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1718.02
Cyclone Out. Temp. (F) 1681.26
Loop Seal Solids Temp. (F) 1726.91

AH Gas In. Temp. (F) 542.31
AH Gas Out. Temp. (F) 293.23
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 430.88
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 447.50

Feedwater Flow (klb/hr) 906.95

SH2 Attemp. Flow (klb/hr) 24.57
SH3 Attemp. Flow (klb/hr) 8.54

Drum Press. (Psig) 1635.92

Ambient Temp. (F) 91.00
Baro. Press. (In Hg) 24.52
Rel. Humidity (%) 13.00

----- PERFORMANCE SUMMARY REPORT -----

TEST : 91130P568

Start.....11/30/89 12:35: 0
End.....11/30/89 15:35: 0
Printed.....11-MAY-1990 07:43:22.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	10.87	1.56
Ca Utilization % (Coal and Sorbent).....	9.78	1.40
Alkali Utilization % (Coal and Sorbent).....	9.27	1.31
Ca To % (Sorbent Only).....	5.23	0.68
Ca To S (Coal and Sorbent).....	5.81	0.73
Alkali To S (Coal and Sorbent).....	6.13	0.76
SO2 Retention %	56.83	3.02
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	13.17	0.89
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	526.30	17.38

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00111P20

Start..... 1/11/90 9: 0: 0
End..... 1/11/90 15:30: 0
Printed.....17-MAY-1990 10:22:09.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)	50.32	50.32	
PA AH Out. Press. (in VG)	30.40	30.09	
SA AH Out. Press. (in VG)			
Windbox Press. (in VG)	47.31	45.71	
Bed Press. 18" Above Grid (in VG)	24.48	25.92	
Freeboard Press. (in VG)	-0.50	0.09	
Cyclone Out. Press. (in VG)			-3.49
SH 1 & 3 Flue Gas DP (in VG)			0.70
Economizer Flue Gas DP (in VG)			0.54
AH DP (in VG)			2.72
Baghouse In. Press. (in VG)			-6.34
ID Fan In. Press. (in VG)			-13.87
Cyclone In. Temp. (F)	1365.17	1359.54	
Cyclone Out. Temp. (F)	1384.01	1386.15	
Loop Seal Solids Temp. (F)	1447.13	1475.40	
AH Gas In. Temp. (F)	486.34	495.64	
AH Gas Out. Temp. (F)	264.43	263.25	
Pri. Air AH In. Temp. (F)			117.78
Pri. Air AH Out. Temp. (F)	369.23	379.19	
Sec. Air AH In. Temp. (F)			117.80
Sec. Air AH Out. Temp. (F)	400.91	399.44	
Feedwater Flow (klb/hr)			464.15
SH2 Attemp. Flow (klb/hr)			16.04
SH3 Attemp. Flow (klb/hr)			0.54
Drum Press. (Psig)			1504.34
Ambient Temp. (F)			94.50
Baro. Press. (in Hg)			24.63
Rel. Humidity (%)			15.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00111P20

Start..... 1/11/90 9: 0: 0
End..... 1/11/90 15:30: 0
Printed.....17-MAY-1990 10:22:09.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

Gross Plant Output (MWe)			55.33
Final SH Sm. Flow (klb/hr)			461.03
Final SH Out. Press (psig)			1449.01
Final SH Out. Temp. (F)			979.51

Coal Rate Frnt-Vst (klb/hr)	10.61	10.74	
Coal Rate Frnt-Est (klb/hr)	10.59	10.28	
Coal Rate Rear (klb/hr)	10.89	11.06	
Total (klb/hr)	32.09	32.08	64.17

Limestone Rate (klb/hr)	0.75	0.72	1.48
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	2.05	2.75	4.80
Flyash Flow (klb/hr)			11.79
- Calculated			

Superficial Velocity (ft/sec)	6.46	6.49	
Distributor Plate (Inl Air)	9.46	9.21	
Freeboard (Inlet Air)	6.74	6.76	
Dist. Plate (O2 Method)	9.64	9.38	
Freeboard (O2 Method)			

Avg. Bed Temp. (F) 20"	1510.52	1524.67	
Avg. Bed Temp. (F) 66"	1492.62	1502.63	
Avg. Bed Temp. (F) 118"	1436.50	1482.95	

Vet Flue Gas Flow			678.93
- O2 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)			6.15
CO2 (v%)			10.79
CO (ppmv)			110.67
NOX (ppmv)			19.63
(lbs/10 ⁶ btu)			0.04
SO2 (ppmv)			137.81
(lbs/10 ⁶ btu)			0.38

Total Air Flow (klb/hr)			638.29
Primary Air Flow (klb/hr)			350.31
Sec. Air Flow (klb/hr)			278.98

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00111P20

TEST : 00111P20

Start..... 1/11/90 9: 0: 0
End..... 1/11/90 15:30: 0
Printed.....17-MAY-1990 10:22:18.00

Start..... 1/11/90 9: 0: 0
End..... 1/11/90 15:30: 0
Printed.....17-MAY-1990 10:22:16.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		64.17	1.48	666.53	732.17	
C		35.68	0.17		35.86	
H		2.76	0.00	0.47	3.22	
N		0.34		509.03	509.37	
O		10.32	0.69	157.03	168.05	
S		0.29	0.00		0.29	
Ca		0.21	0.53		0.74	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		678.93	11.79	4.80	695.52	94.99
C		28.12	0.56	0.03	28.72	80.10
H		3.20	0.00	0.00	3.21	99.63
N		504.63			504.63	99.07
O		143.07	0.33	0.19	143.59	85.45
S		0.10	0.08	0.06	0.24	80.48
Ca			0.47	0.25	0.72	96.78

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		64.17	1.48	638.29	703.93	
C		35.68	0.17		35.86	
H		2.76	0.00	0.45	3.20	
N		0.34		487.46	487.80	
O		10.32	0.69	150.38	161.39	
S		0.29	0.00		0.29	
Ca		0.21	0.53		0.74	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		678.93	11.79	4.80	695.52	98.81
C		28.12	0.56	0.03	28.72	80.10
H		3.20	0.00	0.00	3.21	100.24
N		504.63			504.63	103.45
O		143.07	0.33	0.19	143.59	88.37
S		0.10	0.08	0.06	0.24	80.48
Ca			0.47	0.25	0.72	96.78

CHEMICAL PROCESS SUMMARY

VALUE	UNC*
Ca Utilization % (Sorbent Only).....	46.74
Ca Utilization % (Coal and Sorbent).....	2.99
Alkali Utilization % (Coal and Sorbent).....	4.35
Alkali Utilization % (Sorbent Only).....	29.02
Ca To S (Sorbent Only).....	1.44
Ca To S (Coal and Sorbent).....	2.01
Alkali To S (Coal and Sorbent).....	2.33
S02 Retention %	67.50
Combustion Efficiency %	98.51
	0.11

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.62
Boiler Efficiency (I/O Method) %	3.02
Excess Air %	1.52
Air Heater Effectiveness	0.74
Boiler Load MCR	55.60
Wet flue gas flow - O2 Method (klbs/hr)	678.93
	18.87

MATERIAL BALANCE

Total balance %	98.81
Carbon balance %	80.10
Hydrogen balance %	100.24
Oxygen balance %	88.97
Nitrogen balance %	103.45
Sulfur balance %	80.48
Calcium balance %	96.78
	14.21

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	11219.
Net Heat Rate (btu/kwhr)	12608.
	276.
	359.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00111P20
 Start..... 1/11/90 9: 0: 0
 End..... 1/11/90 15:30: 0
 Printed.....17-MAY-1990 10:22:25.00

BOILER EFFICIENCY (Z)(LOSSES METHOD)		87.62
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	621352.25	98.28
2. Sensible heat in entering as-fired coal	6652.97	1.05
3. Sensible heat in entering wet sorbent	-149.66	-0.02
4. Heat credit for sulfation reaction	5.60	0.00
5. Bottom ash cooling water input	1338.66	0.21
6. Sootblowing steam	3055.29	0.48
	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	8983.77	1.42
2. Heat loss from sensible heat in dry flue gas	29618.83	4.68
3. Heat loss due to moisture in as-fired fuel and sorbent	5661.26	0.90
4. Latent heat loss due to moisture from burning of hydrogen	22269.70	3.52
* Total equals: Chemical input of coal plus credits		

A-89

----- HEAT BALANCE REPORT -----

TEST : 00111P20
 Start..... 1/11/90 9: 0: 0
 End..... 1/11/90 15:30: 0
 Printed.....17-MAY-1990 10:22:25.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	337.39	0.05
6. Heat loss due to calcination of sorbent	984.13	0.16
7. Heat loss due to formation of CO	291.97	0.05
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.79
10. Heat loss due to sensible heat in flue dust	436.38	0.07
11. Heat loss due to sensible heat in bed drain	278.43	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4434.82	0.70
SUM OF LOSSES TERMS	78296.68	12.38

* Total equals: Chemical input of coal plus credits

PHYSICAL ANALYSIS REPORT

TEST : 00111P20

Start..... 1/11/90 9: 0: 0
End..... 1/11/90 15:30: 0
Printed.....16-FEB-1990 13:55:20.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00111P20

Start..... 1/11/90 9: 0: 0
End..... 1/11/90 15:30: 0
Printed.....17-MAY-1990 10:22:20.00

	Coal	Sorbent	Fly Ash	Bed Drain Mat
HHV (Btu/lb)	9674.24			
Total Moisture (%)	7.78	0.05		
Air Dry Loss (%)	3.19			
Blk Den (#/cft)	0.00			
Volatiles (%)	28.82			
Fixed C (%)	40.37			
Ash (%)	23.03			
CONSTITUENTS (%)				
C	55.61		4.77	0.70
H	3.62		0.04	0.05
O	9.17	0.00		
N	0.52			
S	0.46	0.00	0.72	1.18
Ca	0.33	36.01	3.95	5.25
Mg	0.10	0.48	0.38	0.47
Fe	0.30	0.20	1.32	1.34
CO2		42.92	0.20	0.11

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	89.85	100.00	85.65
4	82.90	100.00	79.40
6	72.85	100.00	70.90
8	61.85	100.00	63.85
10	51.65	100.00	55.70
14	41.65	100.00	47.30
20	33.35	100.00	38.90
28	27.35	89.65	30.80
48	16.25	71.30	11.40
100	8.50	59.70	1.85
150	5.50	53.75	0.50
200	5.50	47.40	0.10
325	5.50	39.20	0.10
400	5.50	36.95	0.10
Median diameter	1600.02	86.43	1326.61

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:23.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.16
Final SH Stm. Flow (klb/hr)			476.09
Final SH Out. Press (psig)			1448.82
Final SH Out. Temp. (F)			768.91
Coal Rate Frnt-Inst (klb/hr)	10.26	10.55	
Coal Rate Frnt-Est (klb/hr)	9.95	9.04	
Coal Rate Rear (klb/hr)	10.16	10.77	
Coal Rate Total (klb/hr)	30.36	30.36	60.72
Limestone Rate (klb/hr)	0.01	0.01	0.01
Bed Drain Rate (klb/hr)	1.74	1.02	2.77
Flyash Flow (klb/hr) Calculated			10.51
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.26	6.48	
Freeboard (Inlet Air)	9.52	9.32	
Dist. Plate (O2 Method)	6.49	6.71	
Freeboard (O2 Method)	9.63	9.43	
Avg. Bed Temp. (F) 20"	1474.07	1505.93	
Avg. Bed Temp. (F) 66"	1458.50	1481.75	
Avg. Bed Temp. (F) 118"	1408.56	1464.52	
Net Flue Gas Flow - O2 Method (klb/hr)			684.41
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.31
CO2 (v%)			11.6
CO (ppmv)			114.51
NOX (ppmv)			12.81
SO2 (lbs/10 ⁶ btu)			0.01
(lbs/10 ⁶ btu)			0.71
Total Air Flow (klb/hr)			641.4
Primary Air Flow (klb/hr)			355.6
Sec. Air Flow (klb/hr)			285.8
SAFA Ratio			0.81

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:23.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)	47.36	47.15	
PA AH Out. Press. (in VG)	33.50	33.15	
SA AH Out. Press. (in VG)			
Windbox Press. (in VG)	42.95	42.26	
Bed Press. 18" Above Grid (in VG)	29.51	23.15	
Freeboard Press. (in VG)	-0.47	0.08	
Cyclone Out. Press. (in VG)			-3.25
SH 1 & 3 Flue Gas DP (in VG)			0.69
Economizer Flue Gas DP (in VG)			0.58
AH DP (in VG)			2.81
Baghouse In. Press. (in VG)			-6.50
ID Fan In. Press. (in VG)			-14.46
Cyclone In. Temp. (F)	1337.95	1341.90	
Cyclone Out. Temp. (F)	1355.56	1365.68	
Loop Seal Solids Temp. (F)	1416.36	1454.01	
AH Gas In. Temp. (F)	482.46	489.95	
AH Gas Out. Temp. (F)	257.51	256.24	
Pri. Air AH In. Temp. (F)	362.30	369.94	109.10
Pri. Air AH Out. Temp. (F)			
Sec. Air AH In. Temp. (F)	400.53	404.05	117.96
Sec. Air AH Out. Temp. (F)			
Feedwater Flow (klb/hr)			461.85
SH2 Attemp. Flow (klb/hr)			14.92
SH3 Attemp. Flow (klb/hr)			0.52
Drum Press. (Psig)			1503.28
Ambient Temp. (F)			81.60
Baro. Press. (In Hg)			24.30
Rel. Humidity (%)			13.00

----- MATERIAL BALANCE REPORT (02 METHOD) -----

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00115P57

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:37.00

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:32.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.73	0.01	672.74	733.48
C	35.43	0.00		35.43
H	2.71	0.00	0.27	2.99
N	7.26		515.12	515.38
O	9.63	0.00	157.34	166.97
S	0.28	0.00		0.28
Ca	0.13	0.00		0.13
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	684.41	10.53	2.77	697.71
C	30.46	0.61	0.08	31.16
H	2.97	0.01	0.00	2.98
N	501.55			501.55
O	149.40	0.19	0.04	149.63
S	0.22	0.04	0.01	0.27
Ca		0.25	0.05	0.29
				95.12
				87.95
				99.84
				97.32
				89.61
				98.06
				230.68

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.73	0.01	641.42	702.16
C	35.43	0.00		35.43
H	2.71	0.00	0.26	2.97
N	0.26		491.14	491.40
O	9.63	0.00	150.02	159.65
S	0.28	0.00		0.28
Ca	0.13	0.00		0.13
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	684.41	10.53	2.77	697.71
C	30.46	0.61	0.08	31.16
H	2.97	0.01	0.00	2.98
N	501.55			501.55
O	149.40	0.19	0.04	149.63
S	0.22	0.04	0.01	0.27
Ca		0.25	0.05	0.29
				99.37
				87.95
				100.27
				102.06
				93.72
				98.06
				230.68

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	11165.
Net Heat Rate (btu/kvhr)	12461.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:49.00

----- HEAT BALANCE REPORT -----

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:49.00

II. LOSSES (CONT)	Value(KBtu/hr)	% of total *
5. Latent heat loss due to moisture in the air	190.06	0.03
6. Heat loss due to calcination of sorbent	-71.40	-0.01
7. Heat loss due to formation of CO	304.17	0.05
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.80
10. Heat loss due to sensible heat in flue dust	374.23	0.06
11. Heat loss due to sensible heat in bed drain	161.34	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4327.86	0.69

SUM OF LOSSES TERMS 76811.55 12.28

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	616432.63	98.52
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	5952.24	0.95
2. Sensible heat in entering as-fired coal	-203.02	-0.03
3. Sensible heat in entering wet sorbent	-0.02	0.00
4. Heat credit for sulfation reaction	409.05	0.07
5. Bottom ash cooling water input	3125.01	0.50
6. Sootblowing steam	0.00	0.00

II. LOSSES		
1. Heat loss from unburned coal	10341.29	1.65
2. Heat loss from sensible heat in dry flue gas	28771.78	4.60
3. Heat loss due to moisture in as-fired fuel and sorbent	5200.66	0.83
4. Latent heat loss due to moisture from burning of hydrogen	22211.56	3.55

* Total equals: Chemical input of coal plus credits

PHYSICAL ANALYSIS REPORT

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....23-FEB-1990 12:11:50.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00115P57

Start..... 1/15/90 9: 0: 0
End..... 1/15/90 15: 0: 0
Printed.....11-MAY-1990 11:01:42.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
10141.62	0.00		

HRV (Btu/lb) 10141.62
Total Moisture (Z) 7.57
Air Dry Loss (Z) 3.08
Blk Den (#/cft) 62.37
Volatiles (Z) 31.32
Fixed C (Z) 40.65
Ash (Z) 20.45

CONSTITUENTS (Z)

C	58.34	5.83	2.82
H	3.62	0.06	0.06
O	9.13		
N	0.43		
S	0.46	0.42	0.42
Ca	0.21	2.34	1.72
Mg	0.08	0.33	0.47
Fe	0.26	1.26	1.36
CO2		0.34	0.23

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	0.00	100.00
1.00	100.00	0.00	100.00
0.75	100.00	0.00	100.00
0.50	100.00	0.00	100.00
0.25	66.20	0.00	74.56
4	56.00	0.00	64.75
6	45.65	0.00	53.09
8	35.55	0.00	43.55
10	26.70	0.00	34.31
14	19.90	0.00	26.48
20	14.85	0.00	19.86
28	11.50	0.00	14.55
48	6.45	0.00	5.14
100	3.45	0.00	1.03
150	2.05	0.00	0.41
200	2.05	0.00	0.15
325	2.05	0.00	0.15
400	2.05	0.00	0.15

Median diameter 3881.13 0.00 2990.93

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00117P58

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed.....17-MAY-1990 09:54:38.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.37
Final SH Ssm. Flow (klb/hr)			474.94
Final SH Out. Press (psig)			1450.09
Final SH Out. Temp. (F)			971.45
Coal Rate Frnt-Vst (klb/hr)	15.62	16.56	
Coal Rate Frnt-Est (klb/hr)	15.71	14.74	
Coal Rate Rear (klb/hr)	0.03	0.09	
Total (klb/hr)	31.36	31.39	62.75
Limestone Rate (klb/hr)	1.49	1.44	2.93
Bed Drain Rate (klb/hr)	2.15	1.55	3.70
Flyash Flow (klb/hr)			12.71
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.51	6.66	
Freeboard (Inlet Air)	9.83	9.51	
Dist. Plate (O2 Method)	6.92	7.06	
Freeboard (O2 Method)	10.08	9.76	
Avg. Bed Temp. (F) 20"	1436.28	1456.40	
Avg. Bed Temp. (F) 66"	1428.44	1441.08	
Avg. Bed Temp. (F) 118"	1377.79	1419.27	
Wet Flue Gas Flow			712.04
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.69
CO2 (v%)			12.06
CO (ppmv)			112.84
NOX (ppmv)			32.69
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			23.62
(lbs/10 ⁶ btu)			0.06
Total Air Flow (klb/hr)			465.22
Primary Air Flow (klb/hr)			380.06
Sec. Air Flow (klb/hr)			285.16
Rel. Humidity (%)			0.75

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00117P58

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed.....17-MAY-1990 09:54:38.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)			
PA AH Out. Press. (in VG)	51.50	51.52	
SA AH Out. Press. (in VG)	33.56	33.20	
Windbox Press. (in VG)			
Bed Press. 18" Above Grid (in VG)	48.48	47.33	
Freeboard Press. (in VG)	-0.43	29.10	
Cyclone Out. Press. (in VG)		0.08	
SH 1 & 3 Flue Gas DP (in VG)			-3.42
Economizer Flue Gas DP (in VG)			0.67
AH DP (in VG)			0.60
Baghouse In. Press. (in VG)			3.02
ID Fan In. Press. (in VG)			-6.83
			-14.46
Cyclone In. Temp. (F)	1343.16	1346.01	
Cyclone Out. Temp. (F)	1357.38	1368.53	
Loop Seal Solids Temp. (F)	1411.87	1467.30	
AH Gas In. Temp. (F)	484.84	491.69	
AH Gas Out. Temp. (F)	259.79	259.01	
Pri. Air AH In. Temp. (F)			107.77
Pri. Air AH Out. Temp. (F)	363.91	371.58	
Sec. Air AH In. Temp. (F)			107.80
Sec. Air AH Out. Temp. (F)	401.08	389.28	
Feedwater Flow (klb/hr)			459.92
SH2 Attemp. Flow (klb/hr)			15.76
SH3 Attemp. Flow (klb/hr)			0.47
Drum Press. (Psig)			1503.98
Ambient Temp. (F)			89.30
Baro. Press. (in Hg)			24.34
Rel. Humidity (%)			23.00

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00117P58

TEST : 00117P58

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed.....17-MAY-1990 09:54:49.00

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed.....17-MAY-1990 09:54:47.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	62.75	2.93	687.81	753.49	
C	36.05	0.34		36.39	
H	2.67	0.00	0.64	3.31	
N	0.73		524.21	524.94	
O	9.90	1.37	162.96	174.23	
S	0.26	0.00		0.26	
Ca	0.23	1.06		1.30	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	712.04	12.71	3.70	728.45	96.68
C	32.77	0.79	0.05	33.62	92.37
H	3.29	0.00	0.00	3.29	99.59
N	514.40			514.40	97.99
O	161.77	0.70	0.39	162.86	93.48
S	0.02	0.11	0.11	0.24	93.12
Ca		0.92	0.51	1.42	109.82

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	29.78	1.49
Ca Utilization % (Coal and Sorbent).....	23.63	2.67
Alkali Utilization % (Coal and Sorbent).....	21.98	2.81
Ca To S (Sorbent Only).....	3.25	0.14
Ca To S (Coal and Sorbent).....	3.96	0.45
Alkali To S (Coal and Sorbent).....	4.25	0.46
SO2 Retention %	93.47	2.77
Combustion Efficiency %	98.06	0.13
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.08	0.33
Boiler Efficiency (I/O Method) %	81.68	3.02
Excess Air %	45.80	1.50
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	55.18	1.07
Vet flue gas flow - O2 Method (klbs/hr)	712.04	18.32

MATERIAL BALANCE

Total balance %	99.66	0.55
Carbon balance %	92.37	8.30
Hydrogen balance %	100.22	0.04
Oxygen balance %	96.44	4.77
Nitrogen balance %	101.31	1.39
Sulfur balance %	93.12	5.00
Calcium balance %	109.82	12.81
UNIT HEAT RATE		
Gross Heat Rate (btu/kvhr)	11217.	297.
Net Heat Rate (btu/kvhr)	12568.	J.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00117P58

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed.....17-MAY-1990 09:54:56.00

----- HEAT BALANCE REPORT -----

TEST : 00117P58

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed.....17-MAY-1990 09:54:56.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		Value (Kbtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		621658.81	98.46
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	5339.75	0.85	
2. Sensible heat in entering as-fired coal	-212.59	-0.03	
3. Sensible heat in entering wet sorbent	11.09	0.00	
4. Heat credit for sulfation reaction	1649.25	0.26	
5. Bottom ash cooling water input	2921.05	0.46	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	11756.44	1.86	
2. Heat loss from sensible heat in dry flue gas	30255.08	4.79	
3. Heat loss due to moisture in as-fired fuel and sorbent	5611.49	0.89	
4. Latent heat loss due to moisture from burning of hydrogen	21421.08	3.39	
SUM OF LOSSES TERMS		81603.40	12.92
* Total equals: Chemical input of coal plus credits			

BOILER EFFICIENCY (%) (LOSSES METHOD)		Value (Kbtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		621658.81	98.46
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	5339.75	0.85	
2. Sensible heat in entering as-fired coal	-212.59	-0.03	
3. Sensible heat in entering wet sorbent	11.09	0.00	
4. Heat credit for sulfation reaction	1649.25	0.26	
5. Bottom ash cooling water input	2921.05	0.46	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	11756.44	1.86	
2. Heat loss from sensible heat in dry flue gas	30255.08	4.79	
3. Heat loss due to moisture in as-fired fuel and sorbent	5611.49	0.89	
4. Latent heat loss due to moisture from burning of hydrogen	21421.08	3.39	
SUM OF LOSSES TERMS		81603.40	12.92
* Total equals: Chemical input of coal plus credits			

PHYSICAL ANALYSIS REPORT

TEST : 00117P58

Start..... 1/17/90 10:40: 0
End..... 1/17/90 15: 0: 0
Printed.....23-FEB-1990 15:01:32.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00117P53

Start..... 1/17/90 10:40: 0
End..... 1/17/90 14:55: 0
Printed..... 17-MAY-1990 09:54:51.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	9897.97			
Total Moisture (Z)	7.90	0.06		
Air Dry Loss (Z)	3.48			
Blk Den (lb/cft)	60.86			
Volatiles (Z)	30.76			
Fixed C (Z)	40.39			
Ash (Z)	20.95			
CONSTITUENTS (Z)				
C	57.45		6.25	1.49
H	3.37		0.04	0.05
O	8.76	0.00		
N	1.16			
S	0.42		0.90	3.05
Ca	0.37	36.34	7.21	13.72
Mg	0.07	0.46	0.37	0.45
Fe	0.24	0.24	1.18	1.01
CO2		42.95	1.77	0.51

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	75.55	100.00	89.90
4	67.50	100.00	85.45
6	57.60	100.00	81.15
8	48.55	100.00	77.10
10	39.90	100.00	72.40
14	32.35	100.00	66.15
20	26.05	100.00	56.30
28	21.30	86.75	44.30
48	13.20	71.55	14.85
100	6.85	59.80	2.50
150	4.20	55.00	0.70
200	4.20	49.80	0.20
325	4.20	42.50	0.20
400	4.20	40.30	0.20
Median diameter	2497.42	76.19	708.01

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:08.00

Combustor A	Combustor B	Unit
Gross Plant Output (MWe)		
Final SH Stm. Flow (klb/hr)		108.54
Final SH Out. Press (psig)		915.76
Final SH Out. Temp (F)		1467.94
		1005.72
Coal Rate Frnt-Vst (klb/hr)		
Coal Rate Frnt-Est (klb/hr)	19.23	
Coal Rate Rear (klb/hr)	18.34	
Total (klb/hr)	18.89	
	56.47	
Limestone Rate (klb/hr)		
	4.17	8.44
Bed Drain Rate (klb/hr)		
Calculated	2.18	3.33
	1.14	24.51
Superficial Velocity (ft/sec)		
Distributor Plate (Inl Air)	11.04	11.16
Freeboard (Inlet Air)	16.84	16.82
Dist. Plate (O2 Method)	11.36	11.50
Freeboard (O2 Method)	16.91	16.89
Avg. Bed Temp. (F) 20"		
Avg. Bed Temp. (F) 66"	1613.91	1727.14
Avg. Bed Temp. (F) 118"	1585.64	1698.50
	1588.85	1704.34
Vet. Flue Gas Flow		
- O2 Method (klb/hr)		1049.38
Fine Gas Composition (AH Inlet)		
O2 (v%)		2.50
CO2 (v%)		16.25
CO (ppmv)		70.67
NOX (ppmv)		194.99
(lbs/10 ⁶ btu)		0.26
SO2 (ppmv)		74.34
(lbs/10 ⁶ btu)		0.14
Total Air Flow (klb/hr)		
Primary Air Flow (klb/hr)		957.82
Sec. Air Flow (klb/hr)		569.32
		388.50
		0.68

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:08.00

Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)		
SA Fan Out. Press. (in VG)		
PA AH Out. Press. (in VG)	61.33	
SA AH Out. Press. (in VG)	36.09	
Windbox Press. (in VG)		
Bed Press. 18" Above Grid (in VG)	58.20	49.82
Freeboard Press. (in VG)	30.36	20.49
	-0.22	-0.57
Cyclone Out. Press. (in VG)		
SH 1 & 3 Flue Gas DP (in VG)		-8.85
Economizer Flue Gas DP (in VG)		1.15
AH DP (in VG)		1.26
Baghouse In. Press. (in VG)		6.31
ID Fan In. Press. (in VG)		-15.39
		-23.07
Cyclone In. Temp. (F)		
Cyclone Out. Temp. (F)	1608.47	1711.17
Loop Seal Solids Temp. (F)	1579.13	1673.50
	1584.89	1743.82
AH Gas In. Temp. (F)		
AH Gas Out. Temp. (F)	532.40	531.47
Prli. Air AH In. Temp. (F)	282.66	282.14
Prli. Air AH Out. Temp. (F)		111.24
Sec. Air AH In. Temp. (F)	401.66	415.30
Sec. Air AH Out. Temp. (F)	444.31	452.05
Feedwater Flow (klb/hr)		
		891.32
SH2 Attemp. Flow (klb/hr)		
SH3 Attemp. Flow (klb/hr)		16.30
		9.34
Drum Press. (Psig)		
		1628.01
Ambient Temp. (F)		
Baro. Press. (In Hg)		78.80
Rel. Humidity (%)		74.42
		10.00

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:15.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		112.92	8.44	1022.48	1143.84	
C		67.16	0.99		68.15	
H		5.08	0.00	0.29	5.37	
N		1.40		783.78	785.18	
O		18.59	3.96	238.41	260.96	
S		0.51	0.00		0.51	
Ca		0.36	3.08		3.45	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1049.38	24.51	3.33	1077.22	94.18
C		63.66	1.70	0.04	65.40	95.96
H		5.36	0.00	0.00	5.36	99.70
N		742.39			742.39	94.55
O		238.33	2.02	0.09	240.44	92.14
S		0.08	0.34	0.01	0.43	84.10
Ca			3.19	0.18	3.36	97.57

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		112.92	8.44	957.82	1079.18	
C		67.16	0.99		68.15	
H		5.08	0.00	0.27	5.36	
N		1.40		734.22	735.62	
O		18.59	3.96	223.33	245.89	
S		0.51	0.00		0.51	
Ca		0.36	3.08		3.45	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1049.38	24.51	3.33	1077.22	99.82
C		63.66	1.70	0.04	65.40	95.96
H		5.36	0.00	0.00	5.36	100.04
N		742.39			742.39	100.92
O		238.33	2.02	0.09	240.44	97.79
S		0.08	0.34	0.01	0.43	84.10
Ca			3.19	0.18	3.36	97.57

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:13.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	17.43	1.06
Ca Utilization % (Coal and Sorbent).....	15.61	1.12
Alkali Utilization % (Coal and Sorbent).....	14.85	1.08
Ca To S (Sorbent Only).....	4.86	0.25
Ca To S (Coal and Sorbent).....	5.43	0.36
Alkali To S (Coal and Sorbent).....	5.70	0.38
S02 Retention %	84.70	2.14
Combustion Efficiency %	97.93	0.19

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.97	0.26
Boiler Efficiency (I/O Method) %	82.84	2.35
Excess Air %	13.22	0.89
Air Heater Effectiveness	0.72	0.01
Boiler Load %MCR	104.70	1.29
Net flue gas flow - O2 Method (klbs/hr)	1049.38	20.56

MATERIAL BALANCE

Total balance %	99.82	0.54
Carbon balance %	95.96	6.39
Hydrogen balance %	100.04	0.02
Oxygen balance %	97.79	4.72
Nitrogen balance %	100.92	1.38
Sulfur balance %	84.10	5.49
Calcium balance %	97.57	7.27

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10782.	163.
Net Heat Rate (btu/kwhr)	11854.	189.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:21.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		87.97
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	1171394.13	98.79
2. Sensible heat in entering as-fired coal	7431.09	0.63
3. Sensible heat in entering wet sorbent	-255.21	-0.02
4. Heat credit for sulfation reaction	58.85	0.00
5. Bottom ash cooling water input	2894.18	0.24
6. Sootblowing steam	4225.23	0.36
II. LOSSES		
1. Heat loss from unburned coal	0.00	0.00
2. Heat loss from sensible heat in dry flue gas	23933.01	2.02
3. Heat loss due to moisture in as-fired fuel and sorbent	49937.12	4.21
4. Latent heat loss due to moisture from burning of hydrogen	11457.37	0.97
	40456.84	3.41
* Total equals: Chemical input of coal plus credits		

----- HEAT BALANCE REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:21.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air	226.27	0.02	
6. Heat loss due to calcination of sorbent	5409.72	0.46	
7. Heat loss due to formation of CO	280.34	0.02	
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00	
9. Heat loss due to radiation and convection	5000.00	0.42	
10. Heat loss due to sensible heat in flue dust	1004.84	0.08	
11. Heat loss due to sensible heat in bed drain	222.75	0.02	
12. Heat loss due to sootblower steam	0.00	0.00	
13. Heat loss to bottom ash cooler cooling water	4681.94	0.39	
SUM OF LOSSES TERMS		142610.17	12.03
* Total equals: Chemical input of coal plus credits			

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:19.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00123P60

Start..... 1/23/90 9:45: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 12:03:17.00

Percentage Less Than				Actual		Bed	
	Coal	Sorbent	Fly Ash	Bed Drain Mat'l	Mesh Microns	Coal	Drain
HHV (Btu/lb)	10364.58				1.50 37500	100.00	100.00
Total Moisture (%)	8.88	0.06			1.00 25000	100.00	100.00
Air Dry Loss (%)	3.96				0.75 19000	100.00	100.00
Blk Den (#/cft)	58.89				0.50 12500	100.00	100.00
Volatiles (%)	30.64				0.25 6300	81.65	87.00
Fixed C (%)	42.61				4 4750	72.00	76.80
Ash (%)	17.87				6 3350	60.35	64.80
					8 2360	49.25	54.10
CONSTITUENTS (%)					10 1700	39.05	45.90
C	59.48		6.93	1.11	14 1180	29.80	39.20
H	3.51	0.00	0.00	0.02	20 850	22.65	32.60
O	8.58				25 600	17.30	26.50
N	1.24				48 300	9.00	11.50
S	0.45	0.00	1.39	0.28	100 150	4.15	1.70
Ca	0.32	36.54	12.99	5.32	150 106	2.15	0.60
Mg	0.06	0.48	0.41	0.40	200 75	2.15	0.10
Fe	0.17	1.95	0.92	1.09	325 45	2.15	0.10
CO2		42.99	1.32	0.35	400 38	2.15	0.10

NOTE: Only constituents used in the Performance Calculations are reported.

Median diameter 2416.36 114.17 2003.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00123P60A

Start..... 1/23/90 9:45: 0
End..... 1/23/90 12:25: 0
Printed.....11-MAY-1990 12:40:15.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.57
Final SH Stm. Flow (klb/hr)			919.97
Final SH Out. Press (psig)			1467.96
Final SH Out. Temp. (F)			1005.74

Coal Rate Frnt-Vst (klb/hr) 18.74
Coal Rate Frnt-Est (klb/hr) 18.29
Coal Rate Rear (klb/hr) 19.11
Total (klb/hr) 56.14

Limestone Rate (klb/hr) 4.30

Bed Drain Rate (klb/hr) 2.06
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.02
Freeboard (Inlet Air) 16.89
Dist. Plate (O2 Method) 10.67
Freeboard (O2 Method) 16.38

Avg. Bed Temp. (F) 20" 1611.84
Avg. Bed Temp. (F) 66" 1583.78
Avg. Bed Temp. (F) 118" 1587.82

Vet Flue Gas Flow
- O2 Method (klb/hr) 523.11

Flue Gas Composition (AH Inlet)
O2 (v%) 2.51
CO2 (v%) 16.35
CO (ppmv) 80.07
NOX (ppmv) 166.84
SO2 (lbs/10⁶ btu) 0.22
(ppmv) 25.88
(lbs/10⁶ btu) 0.05

Total Air Flow (klb/hr) 477.42
Primary Air Flow (klb/hr) 294.68
Sec. Air Flow (klb/hr) 182.74
ca/dra ratio 0.52

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00123P60A

Start..... 1/23/90 9:45: 0
End..... 1/23/90 12:25: 0
Printed.....11-MAY-1990 12:40:15.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.75
SA Fan Out. Press. (in VG)			0.08
PA AH Out. Press. (in VG)	61.63		
SA AH Out. Press. (in VG)	36.65		

Windbox Press. (in VG) 58.64
Bed Press. 18" Above Grid (in VG) 29.88
Freeboard Press. (in VG) -0.21
Cyclone Out. Press. (in VG)
SH 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1606.88
Cyclone Out. Temp. (F) 1577.45
Loop Seal Solids Temp. (F) 1583.89

AH Gas In. Temp. (F) 534.07
AH Gas Out. Temp. (F) 279.35
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 400.42
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 443.14

Feedwater Flow (klb/hr) 895.55

SH2 Attemp. Flow (klb/hr) 16.44
SH3 Attemp. Flow (klb/hr) 9.18

Drum Press. (Psig) 1628.12

Ambient Temp. (F) 73.80
Baro. Press. (In Hg) 24.48
Rel. Humidity (%) 10.00

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00123P60A

Start..... 1/23/90 9:45: 0
End..... 1/23/90 12:25: 0
Printed.....11-MAY-1990 12:40:21.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	18.45	1.36
Ca Utilization % (Coal and Sorbent).....	16.49	1.37
Alkali Utilization % (Coal and Sorbent).....	15.71	1.30
Ca To S (Sorbent Only).....	5.12	0.36
Ca To S (Coal and Sorbent).....	5.73	0.46
Alkali To S (Coal and Sorbent).....	6.02	0.48
SO2 Retention %	94.51	2.14
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	13.28	0.89
Excess Air %		
Air Heater Effectiveness		
Boiler Load ZMCR		
Vet flue gas flow - 02 Method (klbs/hr)	523.11	17.74

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)	
Net Heat Rate (btu/kuhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 00123P60A

Start..... 1/23/90 9:45: 0
End..... 1/23/90 12:30: 0
Printed.....07-MAR-1990 14:54:01.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00123P60A

Start..... 1/23/90 9:45: 0
End..... 1/23/90 12:25: 0
Printed.....11-MAY-1990 12:40:24.00

Bed Drain Matl

Fly Ash

Sorbent

Coal

HRV (Btu/lb)

Total Moisture (%)

Air Dry Loss (%)

Blk Den (#/cft)

Volatiles (%)

Fixed C (%)

Ash (%)

CONSTITUENTS (%)

C

H

O

N

S

Ca

Mg

Fe

CO2

10334.16

8.80

3.86

59.06

30.72

42.37

18.11

59.53

3.53

8.35

1.24

0.44

0.33

0.06

0.17

42.55

7.21

0.00

1.34

12.95

0.40

0.91

1.31

1.38

0.02

0.51

5.46

0.42

1.12

0.33

0.06

Percentage Less Than

Actual
Mesh Microns

1.50 37500

1.00 25000

0.75 19000

0.50 12500

0.25 6300

4 4750

6 3350

8 2360

10 1700

14 1180

20 850

28 600

48 300

100 150

150 106

200 75

325 45

400 38

Median diameter

Coal

Sorbent

Bed
Drain

100.00

100.00

100.00

100.00

100.00

100.00

77.30

100.00

100.00

66.90

100.00

76.80

55.50

100.00

64.80

44.70

100.00

54.10

35.10

100.00

45.90

26.80

100.00

39.20

20.50

100.00

32.60

13.60

87.20

26.50

8.20

68.90

11.50

3.80

54.10

1.70

2.00

48.90

0.60

2.00

44.50

0.10

2.00

39.20

0.10

2.00

37.60

0.10

2802.76

114.17

2003.00

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00123P60B

Start..... 1/23/90 13: 0: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 13:16:20.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.51
Final SH Stm. Flow (klb/hr)			911.34
Final SH Out. Press (psig)			1467.76
Final SH Out. Temp. (F)			1005.70
Coal Rate Frnt-Vst (klb/hr)		19.46	
Coal Rate Frnt-Est (klb/hr)		18.20	
Coal Rate Rear (klb/hr)		19.14	
Total (klb/hr)		56.80	
Limestone Rate (klb/hr)		4.15	
Bed Drain Rate (klb/hr)		1.49	
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)		11.18	
Freeboard (Inlet Air)		16.85	
Dist. Plate (O2 Method)		12.12	
Freeboard (O2 Method)		17.43	
Avg. Bed Temp. (F) 20"		1723.80	
Avg. Bed Temp. (F) 66"		1694.23	
Avg. Bed Temp. (F) 118"		1701.53	
Wet Flue Gas Flow - O2 Method (klb/hr)		526.33	
Flue Gas Composition (AH Inlet)			
O2 (v%)		2.47	
CO2 (v%)		16.16	
CO (ppmv)		60.70	
NOX (ppmv)		224.03	
(lbs/10 ⁶ btu)		0.30	
SO2 (ppmv)		125.24	
(lbs/10 ⁶ btu)		0.23	
Total Air Flow (klb/hr)		480.45	
Primary Air Flow (klb/hr)		274.67	
Secondary Air Flow (klb/hr)		205.78	

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00123P60B

Start..... 1/23/90 13: 0: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 13:16:20.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.78
SA Fan Out. Press. (in VG)			0.08
PA AH Out. Press. (in VG)		60.88	
SA AH Out. Press. (in VG)		35.86	
Windbox Press. (in VG)		49.51	
Bed Press. 18" Above Grid (in VG)		20.14	
Freeboard Press. (in VG)		-0.52	
Cyclone Out. Press. (in VG)			-8.82
SH 1 & 3 Flue Gas DP (in VG)			1.16
Economizer Flue Gas DP (in VG)			1.28
AH DP (in VG)			6.27
Baghouse in. Press. (in VG)			-15.35
ID Fan In. Press. (in VG)			-23.06
Cyclone In. Temp. (F)		1710.10	
Cyclone Out. Temp. (F)		1672.47	
Loop Seal Solids Temp. (F)		1741.30	
AH Gas In. Temp. (F)		530.99	
AH Gas Out. Temp. (F)		285.64	117.57
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)		416.73	109.58
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)		454.10	
Feedwater Flow (klb/hr)			886.98
SH2 Attemp. Flow (klb/hr)			16.10
SH3 Attemp. Flow (klb/hr)			9.45
Drum Press. (Psig)			1627.76
Ambient Temp. (F)			85.50
Baro. Press. (In Hg)			24.36
Rel. Humidity (%)			10.70

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00123P60B

Start..... 1/23/90 13: 0: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 13:16:26.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	16.24	1.33
Ca Utilization % (Coal and Sorbent).....	14.56	1.26
Alkali Utilization % (Coal and Sorbent).....	13.85	1.21
Ca To S (Sorbent Only).....	4.62	0.32
Ca To S (Coal and Sorbent).....	5.15	0.39
Alkali To S (Coal and Sorbent).....	5.41	0.42
SO2 Retention %	74.97	2.24
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	13.08	0.89
Air Heater Effectiveness		
Boiler Load %HCR		
Vet flue gas flow - O2 Method (klbs/hr)	526.33	13.39

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	
Net Heat Rate (btu/kvhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 00123P60B

Start..... 1/23/90 13: 0: 0
End..... 1/23/90 15:30: 0
Printed.....07-MAR-1990 13:36:38.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00123P60B

Start..... 1/23/90 13: 0: 0
End..... 1/23/90 15:30: 0
Printed.....11-MAY-1990 13:16:29.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HRV (Btu/lb)	10395.00			
Total Moisture (Z)	8.95	0.06		
Air Dry Loss (Z)	4.07			
Blk Den (#/cft)	58.72			
Volatiles (Z)	30.56			
Fixed C (Z)	42.86			
Ash (Z)	17.62			
CONSTITUENTS (Z)				
C	59.42		6.66	0.83
H	3.48	0.00	0.00	0.02
O	8.81			
N	1.24			
S	0.46	0.00	1.44	0.04
Ca	0.31	36.50	13.04	5.18
Mg	0.06	0.49	0.42	0.39
Fe	0.17	2.05	0.92	1.06
CO2		43.43	1.32	0.36

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	86.00	100.00	96.00
4	77.10	100.00	92.50
6	65.20	100.00	85.60
8	53.80	100.00	77.90
10	43.00	100.00	68.20
14	32.80	100.00	57.30
20	24.80	100.00	45.40
28	19.00	92.60	34.50
48	9.80	78.10	8.70
100	4.50	65.90	0.30
150	2.30	60.60	0.10
200	2.30	55.70	0.00
325	2.30	49.00	0.00
400	2.30	46.70	0.00
Median diameter	2102.88	48.66	964.54

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:26.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.78
Final SH Stm. Flow (klb/hr)			908.55
Final SH Out. Press (psig)			1468.58
Final SH Out. Temp. (F)			1005.96
Coal Rate Frnt-Vst (klb/hr)	18.97	19.02	
Coal Rate Frnt-Est (klb/hr)	18.69	18.44	
Coal Rate Rear (klb/hr)	18.48	18.63	
Total (klb/hr)	56.14	56.09	112.22
Limestone Rate (klb/hr)	4.20	4.12	8.32
Bed Drain Rate (klb/hr)	1.66	1.56	3.22
Flyash Flow (klb/hr) Calculated			24.95
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.80	11.13	
Freeboard (Inlet Air)	17.02	16.93	
Dist. Plate (O2 Method)	11.75	11.10	
Freeboard (O2 Method)	16.77	16.68	
Avg. Bed Temp. (F) 20"	1682.84	1732.14	
Avg. Bed Temp. (F) 66"	1650.82	1700.71	
Avg. Bed Temp. (F) 118"	1642.89	1706.16	
Wet Flue Gas Flow - O2 Method (klb/hr)			1025.36
Flue Gas Composition (AH Inlet)			
O2 (v%)			2.49
CO2 (v%)			16.23
CO (ppmv)			59.17
NOX (ppmv)			235.29
(lbs./10 ⁶ btu)			0.31
SO2 (ppmv)			73.09
(lbs./10 ⁶ btu)			0.13
Total Air Flow (klb/hr)			935.10
Primary Air Flow (klb/hr)			566.79
Sec. Air Flow (klb/hr)			368.31
Rel. Humidity (%)			0.65

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:26.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)			
PA AH Out. Press. (in VG)	58.13	58.30	
SA AH Out. Press. (in VG)	38.19	37.65	
Windbox Press. (in VG)			
Bed Press. 18" Above Grid (in VG)	52.36	46.31	
Freeboard Press. (in VG)	-0.45	0.04	
Cyclone Out. Press. (in VG)			-8.23
SH 1 & 3 Flue Gas DP (in VG)			1.17
Economizer Flue Gas DP (in VG)			1.25
AH DP (in VG)			6.22
Baghouse In. Press. (in VG)			-14.49
ID Fan In. Press. (in VG)			-21.80
Cyclone In. Temp. (F)	1688.53	1715.55	
Cyclone Out. Temp. (F)	1647.02	1675.91	
Loop Seal Solids Temp. (F)	1657.75	1749.51	
AH Gas In. Temp. (F)	544.29	537.09	
AH Gas Out. Temp. (F)	288.35	284.60	
Pri. Air AH In. Temp. (F)			111.61
Pri. Air AH Out. Temp. (F)	408.64	419.46	
Sec. Air AH In. Temp. (F)			105.40
Sec. Air AH Out. Temp. (F)	450.51	453.57	
Feedwater Flow (klb/hr)			881.21
SH2 Attemp. Flow (klb/hr)			18.90
SH3 Attemp. Flow (klb/hr)			9.64
Drum Press. (Psig)			1627.41
Ambient Temp. (F)			81.30
Baro. Press. (In Hg)			24.59
Rel. Humidity (%)			10.00

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:35.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		112.22	8.32	1018.04	1138.59	
C		65.83	0.96		66.80	
H		4.95	0.00	0.31	5.26	
N		1.37		780.22	781.60	
O		18.95	3.86	237.50	260.31	
S		0.53	0.00		0.53	
Ca		0.47	3.01		3.48	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1025.36	24.95	3.22	1053.52	92.53
C		62.15	1.57	0.04	63.77	95.46
H		5.24	0.00	0.00	5.24	99.56
N		725.62			725.62	92.84
O		232.75	2.09	0.17	235.01	90.28
S		0.07	0.39	0.01	0.47	88.27
Ca			3.33	0.38	3.71	106.75

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		112.22	8.32	935.30	1055.85	
C		65.83	0.96		66.80	
H		4.95	0.00	0.29	5.24	
N		1.37		716.81	718.19	
O		18.95	3.86	218.20	241.01	
S		0.53	0.00		0.53	
Ca		0.47	3.01		3.48	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1025.36	24.95	3.22	1053.52	99.78
C		62.15	1.57	0.04	63.77	95.46
H		5.24	0.00	0.00	5.24	100.04
N		725.62			725.62	101.03
O		232.75	2.09	0.17	235.01	97.51
S		0.07	0.39	0.01	0.47	88.27
Ca			3.33	0.38	3.71	106.75

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:33.00

CHEMICAL PROCESS SUMMARY

VALUE	UNC*
Ca Utilization % (Sorbent Only).....	1.18
Ca Utilization % (Coal and Sorbent).....	1.41
Alkali Utilization % (Coal and Sorbent).....	1.33
Ca To S (Sorbent Only).....	0.25
Ca To S (Coal and Sorbent).....	0.44
Alkali To S (Coal and Sorbent).....	0.46
SO2 Retention %	2.02
Combustion Efficiency %	0.20

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	0.27
Boiler Efficiency (I/O Method) %	2.40
Excess Air %	0.89
Air Heater Effectiveness	0.73
Boiler Load ZNCR	1.38
Net flue gas flow - O2 Method (klbs/hr)	1025.36
	19.47

MATERIAL BALANCE

Total balance %	0.54
Carbon balance %	6.37
Hydrogen balance %	0.02
Oxygen balance %	4.71
Nitrogen balance %	1.38
Sulfur balance %	5.22
Calcium balance %	9.65

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	167.
Net Heat Rate (btu/kvhr)	193.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:42.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	87.99
---------------------------------------	-------

CHEMICAL HEAT INPUT OF THE COAL:

	Value(KBtu/hr)	% of total *
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	7603.23	0.65
2. Sensible heat in entering as-fired coal	39.18	0.00
3. Sensible heat in entering wet sorbent	31.51	0.00
4. Heat credit for sulfation reaction	3043.78	0.26
5. Bottom ash cooling water input	3826.04	0.33
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	22519.59	1.94
2. Heat loss from sensible heat in dry flue gas	49784.57	4.29
3. Heat loss due to moisture in as-fired fuel and sorbent	11527.64	0.99
4. Latent heat loss due to moisture from burning of hydrogen	39112.32	3.37

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:42.00

	Value(KBtu/hr)	% of total *
--	----------------	--------------

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	242.98	0.02
6. Heat loss due to calcination of sorbent	5390.18	0.46
7. Heat loss due to formation of CO	229.35	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	1044.64	0.09
11. Heat loss due to sensible heat in bed drain	171.58	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4384.65	0.38

SUM OF LOSSES TERMS

139407.50 12.01

* Total equals: Chemical input of coal plus credits

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:37.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10206.92			
Total Moisture (Z)	8.97	0.06		
Air Dry Loss (Z)	4.04			
Blk Den (#/cft)	58.65			
Volatiles (Z)	30.44			
Fixed C (Z)	42.24			
Ash (Z)	18.35			

CONSTITUENTS (Z)

C	58.66			
H	3.41			
O	8.92			
N	1.22			
S	0.47			
Ca	0.42	0.00	1.54	0.16
Mg	0.07	36.14	13.35	11.80
Fe	0.18	0.47	0.40	0.44
CO2		0.21	0.97	1.13
		42.47	0.99	0.37

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00125P61

Start..... 1/25/90 11:40: 0
End..... 1/25/90 17: 0: 0
Printed.....11-MAY-1990 14:16:40.00

Mesh	Actual Microns	Percentage Less Than			
		Coal	Sorbent	Bed Drain	
1.50	37500	100.00	100.00	100.00	
1.00	25000	100.00	100.00	100.00	
0.75	19000	100.00	100.00	100.00	
0.50	12500	100.00	100.00	100.00	
0.25	6300	75.75	100.00	96.80	
4	4750	65.05	100.00	93.90	
6	3350	52.70	100.00	90.35	
8	2360	42.95	100.00	85.70	
10	1700	34.30	100.00	79.90	
14	1180	26.90	100.00	72.40	
20	850	21.30	100.00	61.60	
28	600	17.05	86.40	48.45	
48	300	9.85	69.10	14.10	
100	150	4.30	54.75	0.65	
150	106	2.55	49.65	0.20	
200	75	2.55	45.05	0.00	
325	45	2.55	39.30	0.00	
400	38	2.55	37.30	0.00	

Median diameter

3040.83 108.60 624.83

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00125P61A

Start..... 1/25/90 11:40: 0
End..... 1/25/90 13:50: 0
Printed.....11-MAY-1990 14:46:08.00

TEST : 00125P61A

Start..... 1/25/90 11:40: 0
End..... 1/25/90 13:50: 0
Printed.....11-MAY-1990 14:46:08.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.73
SA Fan Out. Press. (in VG)	58.09		0.11
PA AH Out. Press. (in VG)	38.60		
SA AH Out. Press. (in VG)			

Vindbox Press. (in VG)	52.27		
Bed Press. 18" Above Grid (in VG)	14.72		
Freeboard Press. (in VG)	-0.61		-8.26
Cyclone Out. Press. (in VG)			1.16
SH 1 & 3 Flue Gas DP (in VG)			1.23
Economizer Flue Gas DP (in VG)			6.20
AH DP (in VG)			-14.46
Boilerhouse In. Press. (in VG)			-21.57
ID Fan In. Press. (in VG)			

Cyclone In. Temp. (F)	1686.50		
Cyclone Out. Temp. (F)	1646.37		
Loop Seal Solids Temp. (F)	1658.24		

AH Gas In. Temp. (F)	545.24		109.75
AH Gas Out. Temp. (F)	287.50		
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	408.74		103.47
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	450.94		

Feedwater Flow (klb/hr)	881.25		
-------------------------	--------	--	--

SH2 Attemp. Flow (klb/hr)	17.89		
SH3 Attemp. Flow (klb/hr)	9.75		

Drum Press. (Psig)	1627.55		
--------------------	---------	--	--

Ambient Temp. (F)	79.80		
Baro. Press. (In Hg)	24.62		
Rel. Humidity (%)	10.00		

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00125P61A

Start..... 1/25/90 11:40: 0
End..... 1/25/90 13:50: 0
Printed.....11-MAY-1990 14:46:08.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.72
Final SH Stm. Flow (klb/hr)			907.70
Final SH Out. Press (psig)			1469.28
Final SH Out. Temp. (F)			1005.93

Coal Rate Frnt-Vst (klb/hr)	18.88		
Coal Rate Frnt-Est (klb/hr)	18.62		
Coal Rate Rear (klb/hr)	18.46		
Total (klb/hr)	55.95		

Limestone Rate (klb/hr)	4.19		
-------------------------	------	--	--

Bed Drain Rate (klb/hr)	1.52		
Flyash Flow (klb/hr)			
Calculated			

Superficial Velocity (ft/sec)	11.79		
Distributor Plate (Inl Air)	16.81		
Freeboard (Inlet Air)	11.74		
Dist. Plate (O2 Method)	16.57		
Freeboard (O2 Method)			

Avg. Bed Temp. (F) 20"	1684.69		
Avg. Bed Temp. (F) 66"	1652.39		
Avg. Bed Temp. (F) 118"	1644.98		

Net Flue Gas Flow - O2 Method (klb/hr)	511.61		
--	--------	--	--

Flue Gas Composition (AH Inlet)			
O2 (v%)	2.47		
CO2 (v%)	16.31		
CO (ppmv)	62.64		
NOX (ppmv)	226.79		
(lbs/10 ⁶ btu)	0.30		
SO2 (ppmv)	38.52		
(lbs/10 ⁶ btu)	0.07		

Total Air Flow (klb/hr)	466.72		
Primary Air Flow (klb/hr)	293.37		
Sec. Air Flow (klb/hr)	173.35		
CA/PA Ratio	0.50		

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00125P61A

Start..... 1/25/90 11:40: 0
End..... 1/25/90 13:50: 0
Printed.....11-MAY-1990 14:46:13.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization X (Sorbent Only).....	19.46	1.30
Ca Utilization X (Coal and Sorbent).....	16.18	2.35
Alkali Utilization X (Coal and Sorbent).....	15.38	2.15
Ca To S (Sorbent Only).....	4.74	0.31
Ca To S (Coal and Sorbent).....	5.71	0.84
Alkali To S (Coal and Sorbent).....	6.00	0.85
SO2 Retention X	92.30	2.01
Combustion Efficiency X		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) X		
Boiler Efficiency (I/O Method) X		
Excess Air X	13.06	0.89
Air Heater Effectiveness		
Boiler Load %MCR		
V-t flue gas flow - O2 Method (klbs/hr)	511.61	11.28

MATERIAL BALANCE

Total balance X	
Carbon balance X	
Hydrogen balance X	
Oxygen balance X	
Nitrogen balance X	
Sulfur balance X	
Calcium balance X	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 00125P61A

Start..... 1/25/90 11:40: 0
End..... 1/25/90 14: 0: 0
Printed.....16-MAR-1990 14:27:03.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00125P61A

Start..... 1/25/90 11:40: 0
End..... 1/25/90 13:50: 0
Printed.....11-MAY-1990 14:46:15.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HFV (Btu/lb)	10154.63			
Total Moisture (Z)	9.26	0.07		
Air Dry Loss (Z)	4.15			
Blk Den (#/cft)	58.69			
Volatiles (Z)	30.19			
Fixed C (Z)	41.97			
Ash (Z)	18.57			
CONSTITUENTS (Z)				
C	58.81		6.73	1.80
H	3.38		0.00	0.02
O	8.32	0.00		
N	1.21			
S	0.46	0.00	1.53	0.17
Ca	0.55	36.08	13.40	12.04
Mg	0.07	0.46	0.40	0.45
Fe	0.20	0.21	0.97	1.20
CO2		42.55	1.06	0.45

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	81.10	100.00	97.50
4	74.30	100.00	95.20
6	62.80	100.00	91.40
8	53.60	100.00	86.40
10	45.20	100.00	79.50
14	37.00	100.00	70.80
20	30.40	100.00	58.60
28	25.00	83.10	44.10
48	14.90	63.70	10.10
100	6.50	47.90	0.70
150	3.70	42.50	0.30
200	3.70	38.00	0.00
325	3.70	32.70	0.00
400	3.70	31.00	0.00
Median diameter	2050.03	164.28	691.14

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00125P61B

Start..... 1/25/90 14:30: 0
End..... 1/25/90 16:45: 0
Printed.....11-MAY-1990 15:22:30.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			108.84
Final SH Stm. Flow (klb/hr)			909.20
Final SH Out. Press (psig)			1468.13
Final SH Out. Temp. (F)			1006.05

Coal Rate Frnt-Vst (klb/hr)	19.12
Coal Rate Frnt-Ext (klb/hr)	18.42
Coal Rate Rear (klb/hr)	18.64
Total (klb/hr)	56.19

Limestone Rate (klb/hr)	4.15
-------------------------	------

Bed Drain Rate (klb/hr)	1.41
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	
Distributor Plate (Inl Air)	11.13
Freeboard (Inlet Air)	16.76
Dist. Plate (O2 Method)	11.44
Freeboard (O2 Method)	16.81

Avg. Bed Temp. (F) 20"	1728.57
Avg. Bed Temp. (F) 66"	1697.21
Avg. Bed Temp. (F) 118"	1703.02

Net Flue Gas Flow	512.75
- O2 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O2 (v%)	2.52
CO2 (v%)	16.17
CO (ppmv)	55.62
NOX (ppmv)	243.56
(lbs/10 ⁶ lbs)	0.32
CO2 (ppmv)	110.97
(lbs/10 ⁶ lbs)	0.21

Total Air Flow (klb/hr)	467.64
Primary Air Flow (klb/hr)	273.55
Sec. Air Flow (klb/hr)	194.09

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00125P61B

Start..... 1/25/90 14:30: 0
End..... 1/25/90 16:45: 0
Printed.....11-MAY-1990 15:22:30.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.74
SA Fan Out. Press. (in VG)			0.12
PA AH Out. Press. (in VG)	58.31		
SA AH Out. Press. (in VG)	37.35		

Windbox Press. (in VG)	46.56
Bed Press. 18" Above Grid (in VG)	18.41
Freeboard Press. (in VG)	0.03
Cyclone Out. Press. (in VG)	-8.19
SH 1 & 3 Flue Gas DP (in VG)	1.18
Economizer Flue Gas DP (in VG)	1.28
AH DP (in VG)	6.23
Baghouse In. Press. (in VG)	-14.51
ID Fan In. Press. (in VG)	-21.98

Cyclone In. Temp. (F)	1710.22
Cyclone Out. Temp. (F)	1672.14
Loop Seal Solids Temp. (F)	1745.37

AH Gas In. Temp. (F)	537.01
AH Gas Out. Temp. (F)	285.63
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	419.99
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	107.07

Feedwater Flow (klb/hr)	880.96
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	19.88
SH3 Attemp. Flow (klb/hr)	9.56

Drum Press. (Psig)	1627.43
--------------------	---------

Ambient Temp. (F)	82.80
Baro. Press. (in Hg)	24.56
Rel. Humidity (%)	10.00

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00125P61B

Start..... 1/25/90 14:30: 0
End..... 1/25/90 16:45: 0
Printed.....11-MAY-1990 15:22:38.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	17.88	1.41
Ca Utilization % (Coal and Sorbent).....	16.16	1.26
Alkali Utilization % (Coal and Sorbent).....	15.31	1.19
Ca To S (Sorbent Only).....	4.43	0.30
Ca To S (Coal and Sorbent).....	4.90	0.36
Alkali To S (Coal and Sorbent).....	5.17	0.38
SO2 Retention %	79.14	2.04
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	13.36	0.90
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - 02 Method (klbs/hr)	512.75	19.95

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)

Net Heat Rate (btu/kvhr)

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 00125P61B

Start..... 1/25/90 14:30: 0
End..... 1/25/90 17: 0: 0
Printed.....16-MAR-1990 11:20:51.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00125P61B

Start..... 1/25/90 14:30: 0
End..... 1/25/90 16:45: 0
Printed.....11-MAY-1990 15:22:40.00

Coal Sorbent Fly Ash Bed Drain Matl

HHV (Btu/lb) 10259.22
Total Moisture (Z) 8.69
Air Dry Loss (Z) 3.93
Blk Den (#/cft) 58.62
Volatiles (Z) 30.69
Fixed C (Z) 42.50
Ash (Z) 18.13

CONSTITUENTS (Z)

C 58.52
H 3.43
O 9.52
N 1.24
S 0.48
Ca 0.29
Mg 0.06
Fe 0.15
CO2 42.39

5.89 0.00 0.96 0.02

1.56 0.15 11.55 0.43 1.05 0.29

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	70.40	100.00	96.10
4	55.80	100.00	92.60
6	42.60	100.00	89.30
8	32.30	100.00	85.00
10	23.40	100.00	80.30
14	16.80	100.00	74.00
20	12.20	100.00	64.60
28	9.10	89.70	52.80
48	4.80	74.50	18.10
100	2.10	61.60	0.60
150	1.40	56.80	0.10
200	1.40	52.10	0.00
325	1.40	45.90	0.00
400	1.40	43.60	0.00

Median diameter

4075.73 63.05 570.70

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:20.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.64
Final SH Stm. Flow (klb/hr)			485.17
Final SH Out. Press (psig)			1443.32
Final SH Out. Temp. (F)			969.89

Coal Rate Frnt-Ust (klb/hr)	9.49	10.14	
Coal Rate Frnt-Est (klb/hr)	9.49	9.29	
Coal Rate Rear (klb/hr)	10.22	9.75	
Total	29.20	29.18	58.39

Limestone Rate (klb/hr)	1.73	1.73	3.46
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	1.69	1.04	2.74
Flyash Flow (klb/hr) Calculated			11.00

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.80	6.83	
Freeboard (Inlet Air)	9.80	9.85	
Dist. Plate (O2 Method)	6.76	6.79	
Freeboard (O2 Method)	9.67	9.73	

Avg. Bed Temp. (F) 20"	1478.73	1489.16	
Avg. Bed Temp. (F) 66"	1464.77	1469.72	
Avg. Bed Temp. (F) 118"	1418.60	1457.47	

Net Flue Gas Flow
- O2 Method (klb/hr)

698.09

Flue Gas Composition (AH Inlet)

O2 (v%)	6.62
CO2 (v%)	12.36
CO (ppmv)	105.07
NOX (ppmv)	62.70
SO2 (lbs/10 ⁶ btu)	0.11
(ppmv)	7.27
(lbs/10 ⁶ btu)	0.02

Total Air Flow (klb/hr)
Primary Air Flow (klb/hr)
Gen. Air Flow (klb/hr)

651.78
381.25
270.53
0.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:20.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)			
PA AH Out. Press. (in VG)	48.53	48.80	
SA AH Out. Press. (in VG)	31.40	31.66	

Windbox Press. (in VG)	45.45	45.47	
Bed Press. 18" Above Grid (in VG)	24.83	26.34	
Freeboard Press. (in VG)	-0.23	-0.24	
Cyclone Out. Press. (in VG)			-2.81
SH 1 & 3 Flue Gas DP (in VG)			0.57
Economizer Flue Gas DP (in VG)			0.61
AH DP (in VG)			2.97
Baghouse In. Press. (in VG)			-6.30
ID Fan In. Press. (in VG)			-13.50

Cyclone In. Temp. (F)	1348.31	1350.04	
Cyclone Out. Temp. (F)	1358.08	1361.39	
Loop Seal Solids Temp. (F)	1417.44	1451.82	

AH Gas In. Temp. (F)	489.39	492.03	
AH Gas Out. Temp. (F)	250.54	246.69	
Pri. Air AH In. Temp. (F)			92.63
Pri. Air AH Out. Temp. (F)	366.72	370.72	
Sec. Air AH In. Temp. (F)			92.60
Sec. Air AH Out. Temp. (F)	400.24	405.45	

Feedwater Flow (klb/hr)

470.83

SH2 Attemp. Flow (klb/hr)
SH3 Attemp. Flow (klb/hr)

15.51
0.53

Drum Press. (Psig)

1513.98

Ambient Temp. (F)
Baro. Press. (in Hg)
Rel. Humidity (%)

82.34
24.35
15.97

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:40.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal		Sorbent		Air		Total Input	
Total		58.39		3.46		698.65		760.49	
C		35.53		0.40				35.92	
H		2.51		0.00		0.36		2.87	
N		0.76				534.46		535.22	
O		9.00		1.59		163.84		174.42	
S		0.26		0.00				0.26	
Ca		0.28		1.26				1.54	
OUTPUTS(klb/hr)		Flue Gas		Fly Ash		Bed Drain		Total Output	
Total		698.09		11.00		2.74		711.83	
C		33.02		0.64		0.04		33.70	
H		2.84		0.00		0.00		2.85	
N		504.76						504.76	
O		157.68		0.81		0.32		158.81	
S		0.01		0.13		0.09		0.22	
Ca				1.08		0.45		1.53	
								Z Acc For	
								93.60	
								93.80	
								99.23	
								94.31	
								91.05	
								84.75	
								99.52	

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal		Sorbent		Air		Total Input	
Total		58.39		3.46		651.78		713.63	
C		35.53		0.40				35.92	
H		2.51		0.00		0.33		2.84	
N		0.76				498.60		499.36	
O		9.00		1.59		152.84		163.43	
S		0.26		0.00				0.26	
Ca		0.28		1.26				1.54	
OUTPUTS(klb/hr)		Flue Gas		Fly Ash		Bed Drain		Total Output	
Total		698.09		11.00		2.74		711.83	
C		33.02		0.64		0.04		33.70	
H		2.84		0.00		0.00		2.85	
N		504.76						504.76	
O		157.68		0.81		0.32		158.81	
S		0.01		0.13		0.09		0.22	
Ca				1.08		0.45		1.53	
								Z Acc For	
								93.75	
								93.80	
								100.06	
								101.09	
								94.31	
								84.75	
								99.52	

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:38.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization Z (Sorbent Only).....	25.55	1.26
Ca Utilization Z (Coal and Sorbent).....	20.94	1.48
Alkali Utilization Z (Coal and Sorbent).....	19.68	1.39
Ca To S (Sorbent Only).....	3.84	0.16
Ca To S (Coal and Sorbent).....	4.68	0.31
Alkali To S (Coal and Sorbent).....	4.98	0.33
SO2 Retention Z	98.03	2.71
Combustion Efficiency Z	98.51	0.12

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) Z	87.94	0.32
Boiler Efficiency (I/O Method) Z	85.64	3.15
Excess Air Z	45.15	1.48
Air Heater Effectiveness	0.74	0.01
Boiler Load %HCR	54.41	1.07
Net flue gas flow - 02 Method (klbs/hr)	698.09	23.76

MATERIAL BALANCE

Total balance Z	99.75	0.55
Carbon balance Z	93.80	8.26
Hydrogen balance Z	100.06	0.04
Oxygen balance Z	97.17	4.84
Nitrogen balance Z	101.08	1.39
Sulfur balance Z	84.75	40.18
Calcium balance Z	99.52	7.88

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10938.	292.
Net Heat Rate (btu/kvhr)	12207.	349.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:48.00

	Value(KBtu/hr)	% of total *
--	----------------	--------------

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	231.62	0.04
6. Heat loss due to calcination of sorbent	1988.65	0.32
7. Heat loss due to formation of CO	284.20	0.05
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.81
10. Heat loss due to sensible heat in flue dust	371.83	0.06
11. Heat loss due to sensible heat in bed drain	153.47	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4227.80	0.67

SUM OF LOSSES TERMS 74365.43 12.06

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:48.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
---------------------------------------	----------------	--------------

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	2909.23	0.47
2. Sensible heat in entering as-fired coal	-142.48	-0.02
3. Sensible heat in entering wet sorbent	13.82	0.00
4. Heat credit for sulfation reaction	1732.89	0.28
5. Bottom ash cooling water input	2816.15	0.46
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	8806.06	1.43
2. Heat loss from sensible heat in dry flue gas	28004.90	4.54
3. Heat loss due to moisture in as-fired fuel and sorbent	5540.49	0.90
4. Latent heat loss due to moisture from burning of hydrogen	19756.42	3.20

* Total equals: Chemical input of coal plus credits

PHYSICAL ANALYSIS REPORT

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....09-APR-1990 12:17:36.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00306P62

Start..... 3/ 6/90 9:30: 0
End..... 3/ 6/90 15: 0: 0
Printed.....17-MAY-1990 11:13:42.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
------	---------	---------	----------------

HHV (Btu/lb) 10423.83
Total Moisture (Z) 8.41
Air Dry Loss (Z) 3.80
Blk Den (8/cft) 58.19
Volatiles (Z) 32.59
Fixed C (Z) 41.31
Ash (Z) 17.69

CONSTITUENTS (Z)

C	60.85	5.81	1.28
H	3.36	0.00	0.04
O	7.94		
N	1.30		
S	0.45	1.15	3.32
Ca	0.47	9.85	16.30
Mg	0.07	0.40	0.47
Fe	0.26	1.25	1.30
CO2		2.28	0.50

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	89.35	100.00	96.85
4	81.60	100.00	94.80
6	69.85	100.00	92.10
8	57.85	100.00	89.45
10	47.00	100.00	84.90
14	37.55	100.00	79.00
20	30.10	100.00	70.55
28	24.55	88.35	59.65
48	14.80	72.25	26.90
100	7.60	58.25	3.85
150	4.95	53.10	0.70
200	4.95	48.55	0.15
325	4.95	42.60	0.15
400	4.95	40.40	0.15
38			
Median diameter	1861.32	83.83	492.60

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:30:45.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.70
Final SH Stm. Flow (klb/hr)			488.06
Final SH Out. Press (psig)			1441.42
Final SH Out. Temp. (F)			966.60
Coal Rate Frnt-Est (klb/hr)	0.13	-0.09	
Coal Rate Frnt-Est (klb/hr)	0.00	0.04	
Coal Rate Rear (klb/hr)	28.79	28.94	
Coal Rate Rear (klb/hr)	28.91	28.89	
Total			57.81
Limestone Rate (klb/hr)	1.51	1.50	3.01
Bed Drain Rate (klb/hr)	1.87	2.05	3.92
Flyash Flow (klb/hr) Calculated			10.04
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.61	6.56	
Freeboard (Inlet Air)	9.74	9.79	
Dist. Plate (O2 Method)	6.16	6.11	
Freeboard (O2 Method)	9.29	9.34	
Avg. Bed Temp. (F) 20"	1490.36	1489.28	
Avg. Bed Temp. (F) 66"	1481.22	1492.87	
Avg. Bed Temp. (F) 118"	1419.00	1448.80	
Net Flue Gas Flow - O2 Method (klb/hr)			672.89
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.61
CO2 (v%)			12.08
CO (ppmv)			87.40
NOX (ppmv)			61.21
(lbs/10 ⁶ btu)			0.11
SO2 (ppmv)			22.60
(lbs/10 ⁶ btu)			0.06
Total Air Flow (klb/hr)			628.73
Primary Air Flow (klb/hr)			374.10
Sec. Air Flow (klb/hr)			254.63
Rel. Humidity (%)			9.68

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:30:45.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)			
PA AH Out. Press. (in VG)	51.33	51.63	
SA AH Out. Press. (in VG)	32.22	32.52	
Windbox Press. (in VG)	47.61	48.34	
Bed Press. 18" Above Grid (in VG)	26.08	29.64	
Freeboard Press. (in VG)	-0.20	-0.27	
Cyclone Out. Press. (in VG)			-2.66
SH 1 & 3 Flue Gas DP (in VG)			0.57
Economizer Flue Gas DP (in VG)			0.60
AH DP (in VG)			2.92
Baghouse In. Press. (in VG)			-6.27
ID Fan In. Press. (in VG)			-13.61
Cyclone In. Temp. (F)	1359.84	1363.80	
Cyclone Out. Temp. (F)	1375.91	1385.07	
Loop Seal Solids Temp. (F)	1434.90	1479.26	
AH Gas In. Temp. (F)	488.37	490.73	
AH Gas Out. Temp. (F)	259.55	255.49	
Pr1. Air AH In. Temp. (F)	370.76	374.48	107.04
Pr1. Air AH Out. Temp. (F)			
Sec. Air AH In. Temp. (F)	401.57	407.07	107.00
Sec. Air AH Out. Temp. (F)			
Feedwater Flow (klb/hr)			471.91
SH2 Attemp. Flow (klb/hr)			17.23
SH3 Attemp. Flow (klb/hr)			0.62
Drum Press. (Psig)			1514.15
Ambient Temp. (F)			94.76
Baro. Press. (In Hg)			24.65
Rel. Humidity (%)			9.10

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:30:58.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input
Total		57.81	3.01	698.64	759.46
C		34.25	0.35		34.60
H		2.50	0.00	0.30	2.80
N		0.72		534.86	535.59
O		9.01	1.40	163.48	173.89
S		0.27	0.00		0.27
Ca		0.14	1.11		1.26

OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	Σ Acc For
Total		672.89	10.04	3.92	686.85	90.64
C		31.15	0.56	0.08	31.79	91.87
H		2.77	0.00	0.00	2.77	99.03
N		488.82			488.82	91.27
O		150.35	0.57	0.24	151.15	86.92
S		0.02	0.11	0.06	0.19	71.49
Ca			0.76	0.34	1.11	87.89

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input
Total		57.81	3.01	628.73	689.55
C		34.25	0.35		34.60
H		2.50	0.00	0.27	2.77
N		0.72		481.34	482.07
O		9.01	1.40	147.12	157.54
S		0.27	0.00		0.27
Ca		0.14	1.11		1.26

OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	Σ Acc For
Total		672.89	10.04	3.92	686.85	90.64
C		31.15	0.56	0.08	31.79	91.87
H		2.77	0.00	0.00	2.77	100.09
N		488.82			488.82	101.40
O		150.35	0.57	0.24	151.15	75.95
S		0.02	0.11	0.06	0.19	71.49
Ca			0.76	0.34	1.11	87.89

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:30:56.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	28.09	1.40
Ca Utilization % (Coal and Sorbent).....	24.87	1.81
Alkali Utilization % (Coal and Sorbent).....	23.42	1.74
Ca To S (Sorbent Only).....	3.35	0.14
Ca To S (Coal and Sorbent).....	3.79	0.27
Alkali To S (Coal and Sorbent).....	4.02	0.29
SO2 Retention %	94.15	2.59
Combustion Efficiency %	98.46	0.16

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.43	0.33
Boiler Efficiency (I/O Method) %	88.57	3.16
Excess Air %	44.96	1.48
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	52.53	0.89
Net flue gas flow - O2 Method (klbs/hr)	672.89	15.60

MATERIAL BALANCE

Total balance %	99.61	0.55
Carbon balance %	91.87	8.27
Hydrogen balance %	100.09	0.05
Oxygen balance %	95.95	4.85
Nitrogen balance %	101.40	1.39
Sulfur balance %	71.49	6.05
Calcium balance %	87.89	13.41

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10564.	267.
Net Heat Rate (btu/kwhr)	11866.	326.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:31:04.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		Value(KBtu/hr)	% of total *	87.43
CHEMICAL HEAT INPUT OF THE COAL:				
I. CREDITS				
1. Heat credit for sensible heat in entering moist air	588927.94	98.38		
2. Sensible heat in entering as-fired coal	4936.93	0.82		
3. Sensible heat in entering wet sorbent	-260.28	-0.04		
4. Heat credit for sulfation reaction	13.95	0.00		
5. Bottom ash cooling water input	1684.45	0.28		
6. Sootblowing steam	3320.66	0.55		
	0.00	0.00		
II. LOSSES				
1. Heat loss from unburned coal	8849.51	1.48		
2. Heat loss from sensible heat in dry flue gas	28424.33	4.75		
3. Heat loss due to moisture in as-fired fuel and sorbent	5598.26	0.94		
4. Latent heat loss due to moisture from burning of hydrogen	19698.34	3.29		
* Total equals: Chemical input of coal plus credits				

----- HEAT BALANCE REPORT -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:31:04.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air	195.57	0.03	
6. Heat loss due to calcination of sorbent	1920.31	0.32	
7. Heat loss due to formation of CO	228.11	0.04	
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00	
9. Heat loss due to radiation and convection	5000.00	0.84	
10. Heat loss due to sensible heat in flue dust	357.96	0.06	
11. Heat loss due to sensible heat in bed drain	158.56	0.03	
12. Heat loss due to sootblower steam	0.00	0.00	
13. Heat loss to bottom ash cooler cooling water	4841.45	0.81	
SUN OF LOSSES TERMS			
		75272.41	12.57
* Total equals: Chemical input of coal plus credits			

PHYSICAL ANALYSIS REPORT

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....10-APR-1990 14:20:32.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00308P63

Start..... 3/ 8/90 9:30: 0
End..... 3/ 8/90 15: 0: 0
Printed.....17-MAY-1990 09:31:00.00

Coal Sorbent Fly Ash Bed Drain Matl

HHV (Btu/lb) 10179.00
Total Moisture (Z) 8.56
Air Dry Loss (Z) 3.67
Blk Den (#/cft) 60.18
Volatiles (Z) 31.74
Fixed C (Z) 40.57
Ash (Z) 19.12

CONSTITUENTS (Z)

C 59.25
H 3.37
O 7.98
N 1.25
S 0.46
Ca 0.25
Mg 0.06
Fe 0.15
C02 42.72

0.05
0.00
0.00
0.01
1.12
7.62
0.33
1.00
1.26

2.02
0.04
1.59
8.71
0.39
0.95
0.34

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	82.45	100.00	81.15
4	74.80	100.00	73.60
6	63.85	100.00	64.30
8	54.85	100.00	57.65
10	45.05	100.00	50.05
14	35.95	100.00	42.90
20	28.75	100.00	35.45
28	23.20	88.85	28.20
48	13.35	74.70	12.20
100	6.45	61.95	2.15
150	4.10	56.80	0.60
200	4.10	52.10	0.35
325	4.10	45.65	0.35
400	4.10	43.30	0.35
Median diameter	2006.99	63.52	1693.16

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:33.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

Gross Plant Output (Mwe)			55.72
Final SH Sim. Flow (klb/hr)			487.10
Final SH Out. Press (psig)			1441.35
Final SH Out. Temp. (F)			971.12

Coal Rate Frnt-Inst (klb/hr)	14.95	15.72	
Coal Rate Frnt-Est (klb/hr)	15.58	14.66	
Coal Rate Rear (klb/hr)	-0.25	-0.10	
Total	30.27	30.28	60.56

Limestone Rate (klb/hr)	1.38	1.49	2.87
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	2.20	2.32	4.52
Flyash Flow (klb/hr)			9.45
Calculated			

Superficial Velocity (ft/sec)			7.10
Distributor Plate (Inlet Air)	7.03	9.69	
Freeboard (Inlet Air)	9.91	7.50	
Dist. Plate (O2 Method)	7.43	9.92	
Freeboard (O2 Method)	10.14		

Avg. Bed Temp. (F) 20"	1437.97	1460.30	
Avg. Bed Temp. (F) 66"	1425.47	1440.45	
Avg. Bed Temp. (F) 118"	1388.36	1425.08	

Wet Flue Gas Flow			726.85
- O2 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)			6.61
CO2 (v%)			12.31
CO (ppmv)			100.00
NOX (ppmv)			35.06
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			27.66
(lbs/10 ⁶ btu)			0.07

Total Air Flow (klb/hr)			679.13
Primary Air Flow (klb/hr)			402.35
Secondary Air Flow (klb/hr)			276.78

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:33.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)			
PA AH Out. Press. (in VG)	47.04	47.31	
SA AH Out. Press. (in VG)	33.03	33.35	

Windbox Press. (in VG)	44.03	42.76	
Bed Press. 18" Above Grid (in VG)	23.10	23.33	
Freeboard Press. (in VG)	-0.21	-0.37	
Cyclone Out. Press. (in VG)			-2.60
SH 1 & 3 Flue Gas DP (in VG)			0.58
Economizer Flue Gas DP (in VG)			0.63
AH DP (in VG)			2.96
Baghouse In. Press. (in VG)			-6.48
ID Fan In. Press. (in VG)			-14.85

Cyclone In. Temp. (F)	1347.24	1347.17	
Cyclone Out. Temp. (F)	1358.93	1362.84	
Loop Seal Solids Temp. (F)	1409.38	1445.78	

AH Gas In. Temp. (F)	483.96	490.08	
AH Gas Out. Temp. (F)	255.87	253.80	
Pr. Air AH In. Temp. (F)			108.68
Pr. Air AH Out. Temp. (F)	367.65	372.64	
Sec. Air AH In. Temp. (F)			108.70
Sec. Air AH Out. Temp. (F)	400.11	385.17	

Feedwater Flow (klb/hr)			471.01
-------------------------	--	--	--------

SH2 Attemp. Flow (klb/hr)			16.62
SH3 Attemp. Flow (klb/hr)			0.67

Drum Press. (Psig)			1514.75
--------------------	--	--	---------

Ambient Temp. (F)			95.26
Baro. Press. (in Hg)			24.50
Rel. Humidity (%)			10.56

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:47.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.56	2.87	701.80	765.23
C	37.19	0.33		37.52
H	2.63	0.00	0.35	2.98
N	0.78		536.90	537.69
O	9.14	1.32	164.55	175.01
S	0.27	0.00		0.27
Ca	0.18	1.05		1.23
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	726.85	9.45	4.52	740.82
C	34.25	0.83	0.10	35.18
H	2.97	0.00	0.00	2.97
N	525.99			525.99
O	163.82	0.61	0.57	165.00
S	0.02	0.10	0.17	0.29
Ca		0.77	0.76	1.53
				% Acc For
				96.81
				93.77
				99.71
				97.82
				94.28
				108.40
				124.73

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.56	2.87	679.13	742.55
C	37.19	0.33		37.52
H	2.63	0.00	0.34	2.97
N	0.78		519.55	520.34
O	9.14	1.32	159.25	169.69
S	0.27	0.00		0.27
Ca	0.18	1.05		1.23
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	726.85	9.45	4.52	740.82
C	34.25	0.83	0.10	35.18
H	2.97	0.00	0.00	2.97
N	525.99			525.99
O	163.82	0.61	0.57	165.00
S	0.02	0.10	0.17	0.29
Ca		0.77	0.76	1.53
				% Acc For
				96.77
				93.77
				100.10
				101.09
				97.23
				108.40
				124.73

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:42.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	29.37	1.53
Ca Utilization % (Coal and Sorbent).....	25.17	2.01
Alkali Utilization % (Coal and Sorbent).....	23.62	1.91
Ca To S (Sorbent Only).....	3.14	0.14
Ca To S (Coal and Sorbent).....	3.67	0.28
Alkali To S (Coal and Sorbent).....	3.91	0.30
S02 Retention %	92.33	2.78
Combustion Efficiency %	97.94	0.21

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.05	0.36
Boiler Efficiency (I/O Method) %	82.03	2.97
Excess Air %	45.01	1.48
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	56.40	1.07
Net flue gas flow - 02 Method (klbs/hr)	726.85	19.60

MATERIAL BALANCE

Total onlance %	99.77	0.55
Carbon balance %	93.77	8.23
Hydrogen balance %	100.10	0.05
Oxygen balance %	97.23	4.85
Nitrogen balance %	101.09	1.39
Sulfur balance %	108.40	5.70
Calcium balance %	124.73	13.73

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	11381.	297.
Net Heat Rate (btu/kwhr)	12711.	357.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:50.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	246.91	0.04
6. Heat loss due to calcination of sorbent	1659.47	0.26
7. Heat loss due to formation of CO	281.68	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.77
10. Heat loss due to sensible heat in flue dust	331.86	0.05
11. Heat loss due to sensible heat in bed drain	547.89	0.08
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6028.19	0.93

SUM OF LOSSES TERMS

83634.56 12.95

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:50.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.05

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

1. Heat credit for sensible heat in entering moist air	5597.28	0.87
2. Sensible heat in entering as-fired coal	-191.91	-0.03
3. Sensible heat in entering wet sorbent	16.34	0.00
4. Heat credit for sulfation reaction	1662.65	0.26
5. Bottom ash cooling water input	3815.71	0.59
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	12783.33	1.98
2. Heat loss from sensible heat in dry flue gas	30234.49	4.68
3. Heat loss due to moisture in as-fired fuel and sorbent	6030.13	0.93
4. Latent heat loss due to moisture from burning of hydrogen	20490.59	3.17

* Total equals: Chemical input of coal plus credits

PHYSICAL ANALYSIS REPORT

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....11-APR-1990 11:08:46.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00310P64

Start..... 3/10/90 9: 0: 0
End..... 3/10/90 14:50: 0
Printed.....17-MAY-1990 10:54:46.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10472.40			
Total Moisture (%)	8.81	0.05		
Air Dry Loss (%)	3.68			
Bulk Den (#/cft)	60.02			
Volatiles (%)	32.87			
Fixed C (%)	40.90			
Ash (%)	17.42			
CONSTITUENTS (%)				
C	61.42		8.77	2.26
H	3.35		0.02	0.02
O	7.27	0.00		
N	1.29			
S	0.44	0.00	1.10	3.67
Ca	0.29	36.65	8.16	16.82
Mg	0.06	0.46	0.34	0.43
Fe	0.21	0.22	1.08	0.99
Cl		42.22	2.04	0.59

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	72.10	100.00	98.15
4	64.10	100.00	95.95
6	55.55	100.00	91.45
8	46.55	100.00	87.00
10	37.50	100.00	81.80
14	30.35	100.00	75.65
20	24.50	100.00	66.90
28	19.95	78.35	57.30
48	11.90	58.80	30.75
100	5.70	46.45	6.10
150	3.70	42.40	0.95
200	3.70	39.10	0.20
325	3.70	34.90	0.20
400	3.70	33.40	0.20

Median diameter 2699.10 183.08 498.11

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:15.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.88
Final SH Stm. Flow (klb/hr)			927.54
Final SH Out. Press (psig)			1459.78
Final SH Out. Temp. (F)			1003.65
Coal Rate Frnt-Vst (klb/hr)	14.15	15.02	
Coal Rate Frnt-Est (klb/hr)	14.30	13.99	
Coal Rate Rear (klb/hr)	28.02	27.50	
Total (klb/hr)	56.47	56.50	112.97
Limestone Rate (klb/hr)	2.26	2.33	4.59
Bed Drain Rate (klb/hr)			
Flyash Flow (klb/hr)	2.14	1.75	3.90
Calculated			22.23
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.43	11.52	
Freeboard (Inlet Air)	17.72	16.96	
Dist. Plate (02 Method)	11.36	11.43	
Freeboard (02 Method)	17.42	16.68	
Avg. Bed Temp. (F) 20"	1666.02	1700.24	
Avg. Bed Temp. (F) 66"	1639.73	1668.62	
Avg. Bed Temp. (F) 118"	1635.76	1670.96	
Net Flue Gas Flow			1068.00
- 02 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.02
CO2 (v%)			15.90
CO (ppmv)			68.71
NOX (ppmv)			150.31
SO2 (lbs/10 ⁶ btu)			0.20
(ppmv)			133.80
(lbs/10 ⁶ btu)			0.25
Total Air Flow (klb/hr)			977.48
Primary Air Flow (klb/hr)			575.99
Sec. Air Flow (klb/hr)			401.50
Cal PA Press			0.70

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:15.00

	Combustor A	Combustor B	Unit
PA AH Out. Press. (in VG)	59.49	59.81	
SA AH Out. Press. (in VG)	39.45	40.01	
Windbox Press. (in VG)	49.28	48.80	
Bed Press. 18" Above Grid (in VG)	13.72	16.80	
Freeboard Press. (in VG)	-0.22	-1.13	
Cyclone Out. Press. (in VG)			-8.66
SH 1 & 3 Flue Gas DP (in VG)			1.17
Economizer Flue Gas DP (in VG)			1.49
AH DP (in VG)			6.44
Baghouse In. Press. (in VG)			-15.23
ID Fan In. Press. (in VG)			-23.33
Cyclone In. Temp. (F)	1667.23	1672.67	
Cyclone Out. Temp. (F)	1624.44	1637.70	
Loop Seal Solids Temp. (F)	1664.81	1714.70	
AH Gas In. Temp. (F)	528.17	527.78	
AH Gas Out. Temp. (F)	285.15	280.90	
Pri. Air AH In. Temp. (F)			121.24
Pri. Air AH Out. Temp. (F)	406.85	410.12	
Sec. Air AH In. Temp. (F)			114.02
Sec. Air AH Out. Temp. (F)	447.03	449.08	
Feedwater Flow (klb/hr)			891.70
SH2 Attemp. Flow (klb/hr)			29.08
SH3 Attemp. Flow (klb/hr)			7.74
Drum Press. (Psig)			1441.00
Ambient Temp. (F)			97.05
Baro. Press. (In Hg)			24.77
Rel. Humidity (%)			5.18

----- MATERIAL BALANCE REPORT (02 METHOD) -----

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00316H01

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:28.00

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:26.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	112.97	4.59	1062.33	1179.90
C	67.03	0.52		67.55
H	4.97	0.00	0.27	5.24
N	1.43		814.52	815.95
O	18.37	2.10	247.54	268.01
S	0.50	0.00		0.50
Ca	0.28	1.68		1.96
OUTPUTS(klb/hr)				
Total	1088.00	22.23	3.90	1094.13
C	63.60	1.77	0.06	65.42
H	5.22	0.00	0.00	5.22
N	756.19			756.19
O	243.26	1.36	0.13	244.75
S	0.14	0.32	0.02	0.49
Ca		1.99	0.22	2.21
				% Acc For
				92.73
				96.85
				99.63
				92.68
				91.32
				97.64
				112.88

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	26.30	1.49
Ca Utilization % (Coal and Sorbent).....	22.58	1.98
Alkali Utilization % (Coal and Sorbent).....	20.88	1.85
Ca To S (Sorbent Only).....	2.71	0.12
Ca To S (Coal and Sorbent).....	3.16	0.27
Alkali To S (Coal and Sorbent).....	3.41	0.29
S02 Retention %	71.27	2.29
Combustion Efficiency %	97.72	0.14

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.86	0.26
Boiler Efficiency (I/O Method) %	84.57	2.43
Excess Air %	16.45	0.94
Air Heater Effectiveness	0.73	0.01
Boiler Load %HCR	103.46	1.48

Net flue gas flow - 02 Method (klbs/hr)1068.00 23.61

MATERIAL BALANCE

Total balance %	99.92	0.54
Carbon balance %	96.85	6.59
Hydrogen balance %	100.05	0.01
Oxygen balance %	98.59	4.78
Nitrogen balance %	100.71	1.38
Sulfur balance %	97.64	7.46
Calcium balance %	112.88	17.09

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)	10424.	171.
Net Heat Rate (btu/kuhr)	11477.	197.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	112.97	4.59	977.48	1095.05
C	67.03	0.52		67.55
H	4.97	0.00	0.25	5.22
N	1.43		749.46	750.89
O	18.37	2.10	227.77	248.24
S	0.50	0.00		0.50
Ca	0.28	1.68		1.96
OUTPUTS(klb/hr)				
Total	1068.00	22.23	3.90	1094.13
C	63.60	1.77	0.06	65.42
H	5.22	0.00	0.00	5.22
N	756.19			756.19
O	243.26	1.36	0.13	244.75
S	0.14	0.32	0.02	0.49
Ca		1.99	0.22	2.21
				% Acc For
				92.73
				96.85
				99.63
				92.68
				91.32
				97.64
				112.88

----- HEAT BALANCE REPORT -----

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:37.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.86

	Value(KBtu/hr)	% of total
CHEMICAL HEAT INPUT OF THE COAL:	1156871.63	98.60

I. CREDITS

1. Heat credit for sensible heat in entering moist air	10278.80	0.88
2. Sensible heat in entering as-fired coal	-571.96	-0.05
3. Sensible heat in entering wet sorbent	26.64	0.00
4. Heat credit for sulfation reaction	2383.59	0.20
5. Bottom ash cooling water input	4289.74	0.37
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	26064.58	2.27
2. Heat loss from sensible heat in dry flue gas	51088.59	4.35
3. Heat loss due to moisture in as-fired fuel and sorbent	11276.92	0.96
4. Latent heat loss due to moisture from burning of hydrogen	39484.49	3.37

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:37.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	210.79	0.02
6. Heat loss due to calcination of sorbent	3048.50	0.26
7. Heat loss due to formation of CO	278.24	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5090.00	0.43
10. Heat loss due to sensible heat in flue dust	914.16	0.08
11. Heat loss due to sensible heat in bed drain	246.95	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4831.84	0.41

SUM OF LOSSES TERMS

142445.05 12.14

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:33.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	67.15	100.00	98.60
4 4750	58.65	100.00	97.35
6 3350	48.95	100.00	94.50
8 2360	40.95	100.00	91.05
10 1700	33.55	100.00	85.45
14 1180	26.80	100.00	78.30
20 850	21.25	100.00	68.80
28 600	17.10	90.65	57.70
48 300	9.75	73.40	25.90
100 150	4.60	59.55	4.30
150 106	3.15	54.50	0.50
200 75	3.15	50.20	0.05
325 45	3.15	44.45	0.05
400 38	3.15	42.60	0.05

Median diameter 3480.68 73.44 511.02

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00316H01

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 15:15: 0
Printed.....16-MAY-1990 13:15:30.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10231.25			
Total Moisture (%)	8.73	0.07		
Air Dry Loss (%)	3.80			
Bk Den (#/cft)	59.71			
Volatiles (%)	32.37			
Fixed C (%)	40.59			
Ash (%)	18.31			
CONSTITUENTS (%)				
C	59.33		7.94	1.53
H	3.42		0.00	0.04
O	8.51	0.00		
N	1.27			
S	0.44	0.00	1.44	0.57
Ca	0.25	36.67	8.97	5.66
Mg	0.07	0.43	0.34	0.41
Fe	0.22	0.19	1.05	1.29
CO2		41.85	0.51	0.27

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00316H01A

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 12:45: 0
Printed.....16-MAY-1990 14:14:56.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.85
Final SH Stm. Flow (klb/hr)			927.20
Final SH Out. Press (psig)			1459.36
Final SH Out. Temp. (F)			1003.62

Coal Rate Frnt-Est (klb/hr)	14.05
Coal Rate Frnt-Est (klb/hr)	14.15
Coal Rate Rear (klb/hr)	27.91
Total (klb/hr)	56.11

Limestone Rate (klb/hr)	2.26
-------------------------	------

Bed Drain Rate (klb/hr)	1.50
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	
Distributor Plate (Inl Air)	11.42
Freeboard (Inlet Air)	17.68
Dist. Plate (O2 Method)	10.96
Freeboard (O2 Method)	17.07

Avg. Bed Temp. (F) 20"	1668.28
Avg. Bed Temp. (F) 66"	1641.04
Avg. Bed Temp. (F) 118"	1637.26

Wet Flue Gas Flow - O2 Method (klb/hr)	536.09
--	--------

Flue Gas Composition (AH Inlet)	
O2 (v%)	3.61
CO2 (v%)	15.90
CO (ppmv)	73.52
NOX (ppmv)	139.17
(lbs/10 ⁶ btu)	0.19
SO2 (ppmv)	175.15
(lbs/10 ⁶ btu)	0.24

Total Air Flow (klb/hr)	490.91
Primary Air Flow (klb/hr)	287.77
Sec. Air Flow (klb/hr)	203.14
excess O2	0.71

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00316H01A

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 12:45: 0
Printed.....16-MAY-1990 14:14:56.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA AH Out. Press. (in WG)	59.34		
SA AH Out. Press. (in WG)	40.31		
Windbox Press. (in WG)	49.28		
Bed Press. 18" Above Grid (in WG)	13.90		
Freeboard Press. (in WG)	-0.25		
Cyclone Out. Press. (in WG)			-8.65
SH 1 & 3 Flue Gas DP (in WG)			1.16
Economizer Flue Gas DP (in WG)			1.48
AH DP (in WG)			6.44
Baghouse In. Press. (in WG)			-15.20
ID Fan In. Press. (in WG)			-23.29

Cyclone In. Temp. (F)	1668.36		
Cyclone Out. Temp. (F)	1624.99		
Loop Seal Solids Temp. (F)	1665.94		

AH Gas In. Temp. (F)	528.16		
AH Gas Out. Temp. (F)	283.87		
Pri. Air AH In. Temp. (F)			119.03
Pri. Air AH Out. Temp. (F)	406.72		
Sec. Air AH In. Temp. (F)			111.66
Sec. Air AH Out. Temp. (F)	445.94		

Feedwater Flow (klb/hr)	890.61
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	29.98
SH3 Attemp. Flow (klb/hr)	7.62

Hot Press. (Ftag)	1641.26
-------------------	---------

ambient Temp. (F)	95.07
atm. Press. (in Hg)	24.79
rel. Humidity (%)	4.69

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00316M01A

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 12:45: 0
Printed.....16-MAY-1990 14:15:14.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	27.47	1.82
Ca Utilization % (Coal and Sorbent).....	23.60	2.20
Alkali Utilization % (Coal and Sorbent).....	21.95	2.06
Ca To S (Sorbent Only).....	2.66	0.15
Ca To S (Coal and Sorbent).....	3.10	0.28
Alkali To S (Coal and Sorbent).....	3.33	0.31
S02 Retention %	73.13	2.77
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	
Boiler Efficiency (I/O Method) %	
Excess Air %	16.40
Air Heater Effectiveness	
Boiler Load %MCR	

Net flue gas flow - 02 Method (klbs/hr) 536.09 13.73

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwh)	
Net Heat Rate (btu/kwh)	

* Uncertainty, +/- in same units as variable.

TEST : 00316M01A

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 12:45: 0
Printed..... 16-MAY-1990 14:15:19.00

CHEMICAL ANALYSIS REPORT

TEST : 00316H01A

```

Start..... 3/16/90 10: 0: 0
End..... 3/16/90 12:45: 0
Printed..... 16-MAY-1990 14:15:17.00

```

[illegible]

NOTE: Only constituents used in the Performance calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00316H01B

Start..... 3/16/90 13:15: 0
End..... 3/16/90 15:15: 0
Printed.....15-MAY-1990 11:54:51.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.87
Final SH Stm. Flow (klb/hr)			927.88
Final SH Out. Press (psig)			1459.77
Final SH Out. Temp. (F)			1003.67

Coal Rate Frnt-Wst (klb/hr)	14.95
Coal Rate Frnt-Est (klb/hr)	13.93
Coal Rate Rear (klb/hr)	28.18
Total (klb/hr)	57.06

Limestone Rate (klb/hr)	2.21
-------------------------	------

Bed Drain Rate (klb/hr)	2.06
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	
Distributor Plate (Inl Air)	11.55
Freeboard (Inlet Air)	17.00
Dist. Plate (O2 Method)	11.93
Freeboard (O2 Method)	17.10

Avg. Bed Temp. (F) 20"	1695.65
Avg. Bed Temp. (F) 66"	1663.64
Avg. Bed Temp. (F) 118"	1666.67

Wet Flue Gas Flow	533.92
- O2 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O2 (v%)	3.04
CO2 (v%)	15.90
CO (ppmv)	62.75
NOX (ppmv)	161.55
(lbs/10 ⁶ btu)	0.22
SO2 (ppmv)	144.69
(lbs/10 ⁶ btu)	0.27

Total Air Flow (klb/hr)	488.44
Primary Air Flow (klb/hr)	288.32
Sec. Air Flow (klb/hr)	200.12
SA/PA Ratio	0.69

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00316H01B

Start..... 3/16/90 13:15: 0
End..... 3/16/90 15:15: 0
Printed.....15-MAY-1990 11:54:51.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA AH Out. Press. (in WG)		60.01	
SA AH Out. Press. (in WG)		38.59	

Windbox Press. (in WG)		48.07	
Bed Press. 18" Above Grid (in WG)		15.90	
Freeboard Press. (in WG)		-1.07	
Cyclone Out. Press. (in WG)			-8.66
SH 1 & 3 Flue Gas DP (in WG)			1.17
Economizer Flue Gas DP (in WG)			1.50
AH DP (in WG)			6.44
Baghouse In. Press. (in WG)			-15.22
ID Fan In. Press. (in WG)			-23.40

Cyclone In. Temp. (F)	1671.68
Cyclone Out. Temp. (F)	1636.47
Loop Seal Solids Temp. (F)	1712.51

AH Gas In. Temp. (F)	527.13
AH Gas Out. Temp. (F)	282.90
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	410.04
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	450.62

Feedwater Flow (klb/hr)	893.60
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	77.48
SH3 Attemp. Flow (klb/hr)	7.40

Drum Press. (Psig)	1642.41
--------------------	---------

Ambient Temp. (F)	100.15
Baro. Press. (In Hg)	24.76
Rel. Humidity (%)	5.75

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00316H01B

Start..... 3/16/90 13:15: 0
End..... 3/16/90 15:15: 0
Printed.....15-MAY-1990 11:55:01.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	26.44	2.09
Ca Utilization % (Coal and Sorbent).....	22.51	2.35
Alkali Utilization % (Coal and Sorbent).....	20.62	2.15
Ca To S (Sorbent Only).....	2.61	0.17
Ca To S (Coal and Sorbent).....	3.06	0.30
Alkali To S (Coal and Sorbent).....	3.34	0.32
SO2 Retention %	68.92	2.46
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	
Boiler Efficiency (I/O Method) %	
Excess Air %	16.61
Air Heater Effectiveness	
Boiler Load %HCR	
Vet flue gas flow - 02 Method (klbs/hr)	533.92
	13.20

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00316M01B

Start..... 3/16/90 13:15: 0
End..... 3/16/90 15:15: 0
Printed.....15-MAY-1990 11:55:05.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	73.80	100.00	97.60
4 4750	65.00	100.00	95.80
6 3350	55.20	100.00	92.30
8 2360	45.70	100.00	88.30
10 1700	37.50	100.00	82.10
14 1180	30.10	100.00	75.00
20 850	23.80	100.00	64.70
28 600	19.20	91.70	52.50
48 300	10.80	76.30	15.00
100 150	4.90	63.10	0.40
150 106	3.50	58.30	0.00
200 75	3.50	54.00	0.00
325 45	3.50	48.00	0.00
400 38	3.50	46.30	0.00

Median diameter 2764.76 53.41 576.45

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00316M01B

Start..... 3/16/90 13:15: 0
End..... 3/16/90 15:15: 0
Printed.....15-MAY-1990 11:55:03.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb) 10150.00			
Total Moisture (%) 9.00	0.07		
Air Dry Loss (%) 4.06			
Blk Den (#/cft) 59.46			
Volatiles (%) 32.13			
Fixed C (%) 40.11			
Ash (%) 18.75			
CONSTITUENTS (%)			
C 58.66		7.91	1.11
H 3.38		0.00	0.05
O 8.55	0.00		
N 1.23			
S 0.44	0.00	1.40	0.20
Ca 0.25	36.56	8.80	4.61
Hg 0.08	0.42	0.34	0.39
Fe 0.23	0.19	1.05	1.34
CO2 41.94	41.94	0.47	0.24

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00320M02

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 15: 0: 0
Printed.....16-MAY-1990 14:54:28.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.58
Final SH Stm. Flow (klb/hr)			926.75
Final SH Out. Press (psig)			1460.75
Final SH Out. Temp. (F)			1004.28

Coal Rate Frnt-Wst (klb/hr)	27.80	28.54	
Coal Rate Frnt-Est (klb/hr)	28.18	27.97	
Coal Rate Rear (klb/hr)	-0.11	0.65	
Total (klb/hr)	55.87	55.86	111.72

Limestone Rate (klb/hr)	3.14	4.84	7.98
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	1.87	1.19	3.06
Flue Gas Flow (klb/hr)			22.61
Calculated			

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.25	11.40	
Freeboard (Inlet Air)	17.71	17.36	
Dist. Plate (O2 Method)	11.28	11.41	
Freeboard (O2 Method)	17.49	17.14	

Avg. Bed Temp. (F) 20"	1648.32	1699.67	
Avg. Bed Temp. (F) 66"	1625.83	1666.62	
Avg. Bed Temp. (F) 118"	1625.10	1661.37	

Wet Flue Gas Flow			1073.82
- O2 Method (klb/hr)			

Flue Gas Composition (AH Inler)			
O2 (%)			2.96
CO (%)			16.00
CO2 (%)			66.60
H2O (%)			236.65
(lbm 10.6 btu)			0.32
(lbm 10.6 btu)			143.56
(lbm 10.6 btu)			0.27

Total Air Flow (klb/hr)			981.40
Primary Air Flow (klb/hr)			572.73
Sec Air Flow (klb/hr)			408.57
GA/PA Ratio			0.71

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00320M02

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 15: 0: 0
Printed.....16-MAY-1990 14:54:28.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA AH Out. Press. (in WG)	55.79	56.11	
SA AH Out. Press. (in WG)	37.24	37.72	

Windbox Press. (in WG)	48.68	49.73	
Bed Press. 18" Above Grid (in WG)	13.62	17.83	
Freeboard Press. (in WG)	-0.23	-0.93	
Cyclone Out. Press. (in WG)			-8.88
SH 1 & 3 Flue Gas DP (in WG)			1.13
Economizer Flue Gas DP (in WG)			1.26
AH DP (in WG)			6.54
Baphouse In. Press. (in WG)			-14.92
ID Fan In. Press. (in WG)			-22.74

Cyclone In. Temp. (F)	1684.10	1711.25	
Cyclone Out. Temp. (F)	1638.66	1673.55	
Loop Seal Solids Temp. (F)	1675.56	1737.83	

AH Gas In. Temp. (F)	541.01	544.22	
AH Gas Out. Temp. (F)	285.75	283.09	
Pri. Air AH In. Temp. (F)			109.06
Pri. Air AH Out. Temp. (F)	412.25	418.96	
Sec. Air AH In. Temp. (F)	451.04	457.49	
Sec. Air AH Out. Temp. (F)			101.00

Feedwater Flow (klb/hr)			883.29
-------------------------	--	--	--------

SH2 Attemp. Flow (klb/hr)			26.34
SH3 Attemp. Flow (klb/hr)			8.10

Drum Press. (Psia)			1661.22
--------------------	--	--	---------

Ambient Temp. (F)			23.95
Baro. Press. (in Hg)			29.81
Rel. Humidity (%)			6.65

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00320M02

TEST : 00320M02

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 15: 0: 0
Printed.....16-MAY-1990 14:54:49.00

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 15: 0: 0
Printed.....16-MAY-1990 14:54:47.00

METHOD "A" MEASURED AIR FLOWS

CHEMICAL PROCESS SUMMARY			
	VALUE	UNC*	
Ca Utilization % (Sorbent Only).....	14.55	0.86	
Ca Utilization % (Coal and Sorbent).....	13.33	0.96	
Alkali Utilization % (Coal and Sorbent).....	12.68	0.92	
Ca To S (Sorbent Only).....	4.69	0.22	
Ca To S (Coal and Sorbent).....	5.13	0.32	
Alkali To S (Coal and Sorbent).....	5.39	0.34	
S02 Retention %	68.31	2.38	
Combustion Efficiency %	97.78	0.34	
BOILER PERFORMANCE SUMMARY			
Boiler Efficiency (Loss Method) %	87.80	0.35	
Boiler Efficiency (I/O Method) %	83.49	2.30	
Excess Air %	16.08	0.94	
Air Heater Effectiveness	0.72	0.01	
Boiler Load %HCR	104.70	1.19	
Wet flue gas flow - O2 Method (klbs/hr)			
	1073.82	26.35	
MATERIAL BALANCE			
Total balance %	99.86	0.54	
Carbon balance %	96.37	6.51	
Hydrogen balance %	100.05	0.01	
Oxygen balance %	98.16	4.74	
Nitrogen balance %	100.82	1.38	
Sulfur balance %	87.15	4.01	
Calcium balance %	100.39	7.98	
UNIT HEAT RATE			
Gross Heat Rate (btu/kwhr)	10610.	154.	
Net Heat Rate (btu/kwhr)	11653.	178.	

* Uncertainty, +/- in same units as variable.

METHOD "A" MEASURED AIR FLOWS			
INPUTS(klb/hr)	Coal	Sorbent	Air
Total	111.72	7.98	1062.89
C	67.75	0.90	0.32
H	4.94	0.00	814.63
N	1.46	3.60	247.93
O	18.79	0.00	0.00
S	0.49	2.85	0.00
Ca	0.26		3.11
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain
Total	1073.82	22.61	3.06
C	64.32	1.78	0.06
H	5.24	0.00	0.00
N	759.75	1.70	0.12
O	244.85	0.27	0.00
S	0.15	2.86	0.27
Ca			3.13
METHOD "B" CALCULATED AIR FLOW			
INPUTS(klb/hr)	Coal	Sorbent	Air
Total	111.72	7.98	981.30
C	67.75	0.90	0.30
H	4.94	0.00	752.10
N	1.46	3.60	228.90
O	18.79	0.00	0.00
S	0.49	2.85	0.00
Ca	0.26		3.11
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain
Total	1073.82	22.61	3.06
C	64.32	1.78	0.06
H	5.24	0.00	0.00
N	759.75	1.70	0.12
O	244.85	0.27	0.00
S	0.15	2.86	0.27
Ca			3.13

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00320H02

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 15: 0: 0
Printed.....16-MAY-1990 14:54:56.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00320H02

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 15: 0: 0
Printed.....16-MAY-1990 14:54:52.00

Bed Drain Hatl

Fly Ash

Sorbent

Coal

HHV (Btu/lb) 10501.63
Total Moisture (%) 8.91
Air Dry Loss (%) 4.01
Blk Den (#/cft) 58.88
Volatiles (%) 30.68
Fixed C (%) 44.02
Ash (%) 16.38

CONSTITUENTS (%)

C 60.64
H 3.42
O 8.90
N 1.30
S 0.44
Ca 0.23
Mg 0.05
Fe 0.20
Co²⁺ 41.34

7.88 1.85
0.00 0.05
1.17 0.13
12.66 8.66
0.37 0.40
0.97 1.19
0.99 0.41

*NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual
Mesh Microns

Red
Drain

Sorbent

Coal

1.50 37500 100.00 100.00 100.00
1.00 25000 100.00 100.00 100.00
0.75 19000 100.00 100.00 100.00
0.50 12500 100.00 100.00 100.00
0.25 6300 65.20 100.00 97.70
4 4750 55.75 100.00 94.80
6 3350 47.45 100.00 91.65
8 2360 40.50 100.00 86.15
10 1700 32.55 100.00 79.70
14 1180 25.80 100.00 71.00
20 850 20.50 100.00 60.10
28 600 16.30 82.70 48.15
48 300 9.30 64.60 20.70
100 150 4.25 52.00 2.45
150 106 2.60 47.60 0.79
200 75 2.60 43.65 0.09
325 45 2.60 38.30 0.00
400 38 2.60 36.60 0.00

Median diameter

633.71

128.06

3728.06

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00320H02A

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 11:55: 0
Printed.....16-MAY-1990 15:36:09.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.72
Final SH Stm. Flow (klb/hr)			927.32
Final SH Out. Press (psig)			1461.27
Final SH Out. Temp. (F)			1004.23

Coal Rate Frnt-Est (klb/hr) 27.56
Coal Rate Frnt-Est (klb/hr) 28.04
Coal Rate Rear (klb/hr) -0.09
Total (klb/hr) 55.52

Limestone Rate (klb/hr) 3.10

Bed Drain Rate (klb/hr) 1.86
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.25
Freeboard (Inlet Air) 17.65
Dist. Plate (02 Method) 11.12
Freeboard (02 Method) 17.30

Avg. Bed Temp. (F) 20" 1652.30
Avg. Bed Temp. (F) 66" 1628.15
Avg. Bed Temp. (F) 118" 1628.42

Net Flue Gas Flow
- 02 Method (klb/hr) 540.74

Flue Gas Composition (All Inlet)
O₂ (v%) 2.95
CO₂ (v%) 16.00
CO (ppmv) 69.95
NO_x (ppmv) 211.18
(lb/10⁶ btu) 0.28
SO₂ (ppmv) 128.45
(lb/10⁶ btu) 0.24

Total Air Flow (klb/hr) 494.91
Primary Air Flow (klb/hr) 286.15
Sec. Air Flow (klb/hr) 208.77
SA/PA Ratio 0.73

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00320H02A

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 11:55: 0
Printed.....16-MAY-1990 15:36:09.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA AH Out. Press. (in WG) 55.61
SA AH Out. Press. (in WG) 37.30

Windbox Press. (in WG) 48.91
Bed Press. 18" Above Grid (in WG) 13.87
Freeboard Press. (in WG) -0.23
Cyclone Out. Press. (in WG)
SH 1 & 3 Flue Gas DP (in WG)
Economizer Flue Gas DP (in WG)
AH DP (in WG)
Baghouse In. Press. (in WG)
ID Fan In. Press. (in WG)

Cyclone In. Temp. (F) 1686.30
Cyclone Out. Temp. (F) 1640.32
Loop Seal Solids Temp. (F) 1677.69

All Gas In. Temp. (F) 541.11
All Gas Out. Temp. (F) 282.98
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 410.92
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 448.86

Feedwater Flow (t/hr)

202 Attemp. Flow (klb/hr)
202 Attemp. Flow (klb/hr)

Draw Press. (psig)

Ambient Temp. (F)
Atm. Press. (In Hg)
Rel. Humidity (%)

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00320M02A

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 11:55: 0
Printed.....16-MAY-1990 15:36:26.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	19.03	1.26
Ca Utilization % (Coal and Sorbent).....	17.06	1.42
Alkali Utilization % (Coal and Sorbent).....	16.11	1.35
Ca To S (Sorbent Only).....	3.74	0.21
Ca To S (Coal and Sorbent).....	4.17	0.32
Alkali To S (Coal and Sorbent).....	4.41	0.34
SO2 Retention %	71.09	2.39
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.02	0.94
Air Heater Effectiveness		
Boiler Load %MCR		
Wet flue gas flow - O2 Method (klbs/hr)	540.74	14.43

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)

Net Heat Rate (btu/kwhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00320H02A

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 11:55: 0
Printed.....16-MAY-1990 15:36:31.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00320H02A

Start..... 3/20/90 9: 0: 0
End..... 3/20/90 11:55: 0
Printed.....16-MAY-1990 15:36:28.00

	Percentage Less Than			
	Actual Mesh Microns	Coal	Sorbent	Bed Drain
HHV (Btu/lb)	10527.25			
Total Moisture (%)	8.83	100.00	100.00	100.00
Air Dry Loss (%)	4.02	100.00	100.00	100.00
Blk Den (#/cft)	58.98	100.00	100.00	100.00
Volatiles (%)	30.40	100.00	100.00	100.00
Fixed C (%)	44.32	52.10	100.00	98.00
Ash (%)	16.45	45.60	100.00	95.70
		39.40	100.00	92.70
		33.90	100.00	87.10
		27.40	100.00	80.80
		22.00	100.00	72.00
		17.70	100.00	60.20
		14.10	78.70	46.80
		8.20	59.30	14.40
		4.00	46.60	1.40
		2.40	42.00	0.10
		2.40	38.10	0.00
		2.40	33.10	0.00
		2.40	31.60	0.00
Median diameter		5750.49	180.51	651.91

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)			
Total Moisture (%)	0.06		
Air Dry Loss (%)			
Blk Den (#/cft)			
Volatiles (%)			
Fixed C (%)			
Ash (%)			
CONSTITUENTS (%)			
C	61.26	8.08	1.88
H	3.47	0.00	0.06
O	8.26		
N	1.32		
S	0.43	1.18	0.15
Ca	0.23	12.53	7.20
Mg	0.05	0.36	0.39
Fe	0.20	0.96	1.28
CO2	40.54	0.97	0.38

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00320H02B

Start..... 3/20/90 12:50: 0
End..... 3/20/90 15: 0: 0
Printed.....17-MAY-1990 07:57:26.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.36
Final SH Stm. Flow (klb/hr)			925.95
Final SH Out. Press (psig)			1459.71
Final SH Out. Temp. (F)			1004.36

Coal Rate Frnt-Vst (klb/hr)	28.57
Coal Rate Frnt-Est (klb/hr)	28.10
Coal Rate Rear (klb/hr)	-0.55
Total (klb/hr)	56.12

Limestone Rate (klb/hr)	4.78
-------------------------	------

Bed Drain Rate (klb/hr)	0.79
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	
Distributor Plate (Inl Air)	11.41
Freeboard (Inlet Air)	17.36
Dist. Plate (02 Method)	11.62
Freeboard (02 Method)	17.31

Avg. Bed Temp. (F) 20"	1696.00
Avg. Bed Temp. (F) 66"	1663.80
Avg. Bed Temp. (F) 118"	1657.25

Net Flue Gas Flow	532.11
02 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O ₂ (%)	2.97
CO ₂ (%)	16.00
CO (%)	63.17
H ₂ (%)	260.99
Water (lbs/10 ⁶ btu)	0.35
SO ₂ (ppmv)	159.10
NO _x (lbs/10 ⁶ btu)	0.30

Total Air Flow (klb/hr)	485.51
Primary Air Flow (klb/hr)	286.47
Sec. Air Flow (klb/hr)	199.04
PA Ratio	0.60

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00320H02B

Start..... 3/20/90 12:50: 0
End..... 3/20/90 15: 0: 0
Printed.....17-MAY-1990 07:57:26.00

	Combustor A	Combustor B	Unit
PA AH Out. Press. (in VG)		56.23	
SA AH Out. Press. (in VG)		37.76	

Vindhox Press. (in VG)	49.55
Bed Press. 18" Above Grid (in VG)	17.54
Freeboard Press. (in VG)	-0.93
Cyclone Out. Press. (in VG)	
SH 1 & 3 Flue Gas DP (in VG)	-8.94
Economizer Flue Gas DP (in VG)	1.12
AH DP (in VG)	1.39
Baghouse In. Press. (in VG)	6.54
10 Fan In. Press. (in VG)	-14.99
	-22.84

Cyclone In. Temp. (F)	1709.92
Cyclone Out. Temp. (F)	1672.33
Loop Seal Solids Temp. (F)	1735.79

AH Gas In. Temp. (F)	543.90
AH Gas Out. Temp. (F)	286.81
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	115.34
Sec. Air AH In. Temp. (F)	420.79
Sec. Air AH Out. Temp. (F)	108.32
	459.11

Feedwater Flow (klb/hr)	882.50
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	36.20
SH3 Attemp. Flow (klb/hr)	8.35

Drum Press. (Psig)	1640.98
--------------------	---------

Ambient Temp. (F)	90.10
Baro. Press. (In Hg)	24.79
Rel. Humidity (%)	6.53

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00320M02B

Start..... 3/20/90 12:50: 0
End..... 3/20/90 15: 0: 0
Printed.....17-MAY-1990 07:57:34.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
--------------------------	-------	------

Ca Utilization % (Sorbent Only).....	11.91	0.97
Ca Utilization % (Coal and Sorbent).....	11.04	0.97
Alkali Utilization % (Coal and Sorbent).....	10.55	0.93
Ca To S (Sorbent Only).....	5.50	0.35
Ca To S (Coal and Sorbent).....	5.94	0.43
Alkali To S (Coal and Sorbent).....	6.21	0.45
SO2 Retention %.....	65.56	2.64
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.19	0.95
Air Heater Effectiveness		
Boiler Load %MCR		

Net flue gas flow - O2 Method (klbs/hr)	532.11	22.30
---	--------	-------

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00320H02B

Start..... 3/20/90 12:50: 0
End..... 3/20/90 15: 0: 0
Printed.....17-MAY-1990 07:57:38.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00320H02B

Start..... 3/20/90 12:50: 0
End..... 3/20/90 15: 0: 0
Printed.....17-MAY-1990 07:57:36.00

Percentage Less Than

Hesh Microns	Actual			Percentage Less Than		
	Actual	Coal	Sorbent	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00	100.00	100.00
0.25	6300	78.30	100.00	100.00	100.00	97.40
4	4750	65.90	100.00	100.00	100.00	93.90
6	3350	55.50	100.00	100.00	100.00	90.60
8	2360	47.10	100.00	100.00	100.00	85.20
10	1700	37.70	100.00	100.00	100.00	78.60
14	1180	29.60	100.00	100.00	100.00	70.00
20	850	23.30	100.00	100.00	100.00	60.00
28	600	18.50	86.70	86.70	69.90	49.50
48	300	10.40	69.90	10.40	57.40	27.00
100	150	4.50	57.40	4.50	3.50	3.50
150	106	2.80	53.20	2.80	0.30	0.30
200	75	2.80	49.20	2.80	0.00	0.00
325	45	2.80	43.50	2.80	0.00	0.00
400	38	2.80	41.60	2.80	0.00	0.00

Median diameter

610.26

2662.55

80.54

NOTE: Only constituents used in the Performance Calculations are reported.

Coal	Sorbent	Fly Ash	Bed Drain Matl
10476.00	0.06		
8.99			
4.01			
58.77			
30.97			
43.72			
16.31			
60.03		7.69	1.82
3.38	0.00	0.00	0.05
9.55			
1.29			
0.44			
0.24		1.17	0.11
0.05	35.34	12.78	10.12
0.19	0.48	0.38	0.40
	0.18	0.98	1.11
	42.13	1.00	0.44

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:04.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.07
Final SH Stm. Flow (klb/hr)			923.94
Final SH Out. Press (psig)			1458.94
Final SH Out. Temp. (F)			1004.17

Coal Rate Frnt-Est (klb/hr)	17.71	18.88	
Coal Rate Frnt-Est (klb/hr)	17.73	18.00	
Coal Rate Rear (klb/hr)	19.06	17.63	
Total (klb/hr)	54.50	54.51	109.01

Limestone Rate (klb/hr)	2.52	3.88	6.40
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	1.15	0.88	2.02
Flyash Flow (klb/hr)			22.06
Calculated			

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.31	11.49	
Freeboard (Inlet Air)	17.78	17.18	
Dist. Plate (02 Method)	11.15	11.32	
Freeboard (02 Method)	17.38	16.80	

Avg. Bed Temp. (F) 20"	1657.19	1712.05	
Avg. Bed Temp. (F) 66"	1633.06	1687.51	
Avg. Bed Temp. (F) 118"	1628.38	1696.44	

Vet Flue Gas Flow			1061.91
- 02 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)			2.99
CO2 (v%)			16.57
CO (ppmv)			74.70
NOX (ppmv)			194.15
S02 (lbs/10 ⁶ btu)			0.25
(lbs/10 ⁶ btu)			0.23

Total Air Flow (klb/hr)			968.33
Primary Air Flow (klb/hr)			570.36
Sec. Air Flow (klb/hr)			397.97
SA/PA Ratio			0.70

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:04.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.79
SA Fan Out. Press. (in VG)			0.19
PA AH Out. Press. (in VG)	56.57	56.87	
SA AH Out. Press. (in VG)	39.87	40.48	

Windbox Press. (in VG)	49.69	49.45	
Bed Press. 18" Above Grid (in VG)	15.07	18.60	
Freeboard Press. (in VG)	-0.23	-1.10	
Cyclone Out. Press. (in VG)			-9.06
SH 1 & 3 Flue Gas DP (in VG)			1.18
Economizer Flue Gas DP (in VG)			1.48
AH DP (in VG)			6.42
Baghouse In. Press. (in VG)			-15.25
ID Fan In. Press. (in VG)			-23.26

Cyclone In. Temp. (F)	1662.31	1691.79	
Cyclone Out. Temp. (F)	1618.41	1652.88	
Loop Seal Solids Temp. (F)	1656.25	1728.51	

AH Gas In. Temp. (F)	531.15	536.08	
AH Gas Out. Temp. (F)	282.92	281.11	
Pri. Air AH In. Temp. (F)			115.93
Pri. Air AH Out. Temp. (F)	407.76	415.07	
Sec. Air AH In. Temp. (F)			111.79
Sec. Air AH Out. Temp. (F)	438.70	446.56	

Feedwater Flow (klb/hr)			882.64
-------------------------	--	--	--------

SH2 Attemp. Flow (klb/hr)			33.61
SH3 Attemp. Flow (klb/hr)			8.89

Drum Press. (Psig)			1638.51
--------------------	--	--	---------

Ambient Temp. (F)			97.17
Baro. Press. (In Hg)			24.60
Rel. Humidity (%)			6.92

TEST : 00323P06

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:15.00

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:13.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				
Coal	Sorbent	Air	Total Input	
109.01	6.40	1059.27	1174.68	
66.49	0.74		67.24	
4.99	0.00	0.37	5.35	
1.24		811.51	812.76	
18.25	2.97	247.38	268.61	
0.49	0.00		0.49	
0.26	2.30		2.56	
OUTPUTS(klb/hr)				
Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
1061.91	22.06	2.02	1086.00	92.45
65.59	2.01	0.02	67.62	100.58
5.32	0.01	0.00	5.34	99.65
742.54			742.54	91.36
248.77	1.52	0.06	250.35	93.20
0.13	0.28	0.00	0.41	84.70
	2.47	0.13	2.60	101.51

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	19.24	1.02
Ca Utilization % (Coal and Sorbent).....	17.26	1.25
Alkali Utilization % (Coal and Sorbent).....	16.41	1.22
Ca To S (Sorbent Only).....	3.78	0.16
Ca To S (Coal and Sorbent).....	4.22	0.28
Alkali To S (Coal and Sorbent).....	4.44	0.31
SO2 Retention %	72.79	2.28
Combustion Efficiency %	97.41	0.35
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.47	0.36
Boiler Efficiency (I/O Method) %	84.16	2.51
Excess Air %	16.29	0.94
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	93.15	1.81
Wet flue gas flow - 02 Method (klbs/hr)	1061.91	22.44

MATERIAL BALANCE

Total balance %	100.21	0.54
Carbon balance %	100.58	6.55
Hydrogen balance %	100.25	0.04
Oxygen balance %	101.20	4.75
Nitrogen balance %	99.93	1.38
Sulfur balance %	84.70	4.88
Calcium balance %	101.51	8.64

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10515.	196.
Net Heat Rate (btu/kwhr)	11533.	222.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	109.01	6.40	968.33	1083.75	
C	66.49	0.74		67.24	
H	4.99	0.00	0.34	5.32	
N	1.24		741.85	743.09	
O	18.25	2.97	226.15	247.37	
S	0.49	0.00		0.49	
Ca	0.26	2.30		2.56	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1061.91	22.06	2.02	1086.00	100.21
C	65.59	2.01	0.02	67.62	100.58
H	5.32	0.01	0.00	5.34	100.25
N	742.54			742.54	99.93
O	248.77	1.52	0.06	250.35	101.20
S	0.13	0.28	0.00	0.41	84.70
Ca		2.47	0.13	2.60	101.51

----- HEAT BALANCE REPORT -----

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:21.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.47

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	1158455.50	98.60
2. Sensible heat in entering as-fired coal	9214.14	0.78
3. Sensible heat in entering wet sorbent	-769.70	-0.02
4. Heat credit for sulfation reaction	43.92	0.00
5. Bottom ash cooling water input	2382.24	0.20
6. Sootblowing steam	5112.47	0.44
	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	29666.90	2.52
2. Heat loss from sensible heat in dry flue gas	50424.45	4.29
3. Heat loss due to moisture in as-fired fuel and sorbent	11296.39	0.96
4. Latent heat loss due to moisture from burning of hydrogen	39615.28	3.37

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:21.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	280.10	0.02
6. Heat loss due to calcination of sorbent	4181.42	0.36
7. Heat loss due to formation of CO	299.42	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	902.57	0.08
11. Heat loss due to sensible heat in bed drain	67.94	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5465.11	0.47

SUM OF LOSSES TERMS 147199.59 12.53

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:19.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	85.75	100.00	95.45
4 4750	77.65	100.00	93.40
6 3350	66.95	100.00	90.65
8 2360	56.90	100.00	87.40
10 1700	45.90	100.00	82.15
14 1180	36.30	100.00	75.05
20 850	28.45	100.00	64.80
28 600	22.40	84.80	52.95
48 300	12.90	68.65	20.10
100 150	5.95	57.15	1.50
150 106	3.75	52.60	0.25
200 75	3.75	48.50	0.05
325 45	3.75	42.80	0.05
400 38	3.75	40.90	0.05
Median diameter	1920.54	85.11	566.83

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00323P06

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:10:17.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb) 10617.50			
Total Moisture (%) 9.07	0.08		
Air Dry Loss (%) 3.87			
Bik Den (#/cft) 59.57			
Volatiles (%) 32.26			
Fixed C (%) 42.58			
Ash (%) 16.10			
CONSTITUENTS (%)			
C 61.00	0.00	9.13	1.12
H 3.56		0.04	0.14
O 8.69			
N 1.14	0.00	1.26	0.12
S 0.45		11.20	6.60
Ca 0.24	35.96	0.34	0.35
Mg 0.05	0.41	0.85	0.88
Fe 0.18	0.18	0.71	0.19
CO2 42.51			

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00323P06A
 Start..... 3/23/90 9: 0: 0
 End..... 3/23/90 11: 0: 0
 Printed.....22-AUG-1990 08:11:32.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00323P06A
 Start..... 3/23/90 9: 0: 0
 End..... 3/23/90 11: 0: 0
 Printed.....22-AUG-1990 08:11:32.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.04
Final SH Stm. Flow (klb/hr)			923.33
Final SH Out. Press (psig)			1460.27
Final SH Out. Temp. (F)			1004.16
Coal Rate Frnt-Est (klb/hr)	17.61		
Coal Rate Frnt-Est (klb/hr)	17.04		
Coal Rate Rear (klb/hr)	18.88		
Total (klb/hr)	53.53		
Limestone Rate (klb/hr)	2.45		
Bed Drain Rate (klb/hr)	1.05		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.28		
Freeboard (Inlet Air)	17.68		
Dist. Plate (O2 Method)	10.59		
Freeboard (O2 Method)	16.84		
Avg. Bed Temp. (F) 20"	1660.62		
Avg. Bed Temp. (F) 66"	1635.41		
Avg. Bed Temp. (F) 118"	1630.78		
Vet Flue Gas Flow - O2 Method (klb/hr)	527.30		
Flue Gas Composition (All Inlet)			
O2 (v%)	3.00		
CO2 (v%)	16.54		
CO (ppmv)	79.11		
NOX (ppmv)	152.42		
(lbs/10 ⁶ btu)	0.20		
SO2 (ppmv)	109.42		
(lbs/10 ⁶ btu)	0.20		
Total Air Flow (klb/hr)	481.33		
Primary Air Flow (klb/hr)	284.15		
Sec. Air Flow (klb/hr)	197.18		
SA/PA Ratio	0.69		
PA Fan Out. Press. (in WG)			0.76
SA Fan Out. Press. (in WG)			0.22
PA AH Out. Press. (in WG)	56.02		
SA AH Out. Press. (in WG)	40.23		
Windbox Press. (in WG)	49.18		
Bed Press. 18" Above Grid (in WG)	14.98		
Freeboard Press. (in WG)	-0.23		
Cyclone Out. Press. (in WG)			-8.98
SH 1 & 3 Flue Gas DP (in WG)			1.16
Economizer Flue Gas DP (in WG)			1.48
AH DP (in WG)			6.36
Baghouse In. Press. (in WG)			-15.10
ID Fan In. Press. (in WG)			-23.04
Cyclone In. Temp. (F)	1664.48		
Cyclone Out. Temp. (F)	1619.24		
Loop Seal Solids Temp. (F)	1657.71		
AH Gas In. Temp. (F)	531.00		
AH Gas Out. Temp. (F)	280.11		
Pri. Air AH In. Temp. (F)			112.08
Pri. Air AH Out. Temp. (F)	406.53		
Sec. Air AH In. Temp. (F)			107.53
Sec. Air AH Out. Temp. (F)	433.86		
Feedwater Flow (klb/hr)			882.00
SH2 Attemp. Flow (klb/hr)			33.48
SH3 Attemp. Flow (klb/hr)			9.05
Drum Press. (Psig)			1639.07
Ambient Temp. (F)			93.97
Baro. Press. (In Hg)			24.62
Rel. Humidity (%)			7.82

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00323P06A

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 11: 0: 0
Printed.....22-AUG-1990 08:11:41.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	25.61	1.67
Ca Utilization % (Coal and Sorbent).....	22.26	1.96
Alkali Utilization % (Coal and Sorbent).....	21.05	1.89
Ca To S (Sorbent Only).....	2.96	0.17
Ca To S (Coal and Sorbent).....	3.41	0.29
Alkali To S (Coal and Sorbent).....	3.61	0.31
S02 Retention %	75.90	2.31
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (1/0 Method) %	16.29	0.94
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - O2 Method (klbs/hr)	527.30	15.01

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00323P06A

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 11: 0: 0
Printed22-AUG-1990 08:11:45.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00323P06A

Start..... 3/23/90 9: 0: 0
End..... 3/23/90 11: 0: 0
Printed.....22-AUG-1990 08:11:43.00

	Coal	Sorbent	Fly Ash	Bed Drain Mat
HHV (Btu/lb)	10763.25			
Total Moisture (%)	8.64			
Air Dry Loss (%)	3.63	0.08		
Blk Den (#/cft)	60.31			
Volatiles (%)	32.57			
Fixed C (%)	43.13			
Ash (%)	15.67			
CONSTITUENTS (%)				
C	61.61		9.38	1.41
H	3.63		0.04	0.13
O	8.89	0.00		
N	1.13			
S	0.44	0.00	1.23	0.20
Ca	0.25	36.09	11.23	4.50
Mg	0.05	0.40	0.34	0.33
Fe	0.17	0.19	0.84	0.90
CO2		42.46	0.71	0.19

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	85.10	100.00	94.60
4	76.40	100.00	92.80
6	65.30	100.00	90.90
8	54.80	100.00	87.30
10	44.00	100.00	81.60
14	34.30	100.00	74.40
20	26.30	100.00	64.10
28	20.30	87.50	53.00
48	11.20	71.40	24.70
100	5.50	58.90	2.40
150	3.40	54.00	0.40
200	3.40	49.70	0.10
325	3.40	44.00	0.10
400	3.40	42.20	0.10

Median diameter

2039.56 76.93 559.87

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00323P06B

Start..... 3/23/90 12:15: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:12:42.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.82
SA Fan Out. Press. (in VG)			0.17
PA AH Out. Press. (in VG)	57.33		
SA AH Out. Press. (in VG)	40.17		
Windbox Press. (in VG)	49.41		
Bed Press. 18" Above Grid (in VG)	18.45		
Freeboard Press. (in VG)	-1.14		
Cyclone Out. Press. (in VG)			-9.13
SH 1 & 3 Flue Gas DP (in VG)			1.18
Economizer Flue Gas DP (in VG)			1.49
AH DP (in VG)			6.47
Baghouse In. Press. (in VG)			-15.38
ID Fan In. Press. (in VG)			-23.39

Cyclone In. Temp. (F)	1689.11		
Cyclone Out. Temp. (F)	1651.04		
Loop Seal Solids Temp. (F)	1725.98		

AH Gas In. Temp. (F)	535.95		
AH Gas Out. Temp. (F)	283.40		
Pri. Air AH In. Temp. (F)			119.25
Pri. Air AH Out. Temp. (F)	415.59		
Sec. Air AH In. Temp. (F)			115.48
Sec. Air AH Out. Temp. (F)	449.89		

Feedwater Flow (klb/hr)	883.13		
-------------------------	--------	--	--

SH2 Attemp. Flow (klb/hr)	33.73		
SH3 Attemp. Flow (klb/hr)	8.74		

Drum Press. (Psig)	1638.52		
--------------------	---------	--	--

Ambient Temp. (F)	99.82		
Baro. Press. (In Hg)	24.57		
Rel. Humidity (%)	6.16		

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00323P06B

Start..... 3/23/90 12:15: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:12:42.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.11
Final SH Stm. Flow (klb/hr)			924.40
Final SH Out. Press (psig)			1458.33
Final SH Out. Temp. (F)			1004.16

Coal Fate Frnt-Vst (klb/hr)	19.11		
Coal Fate Frnt-Est (klb/hr)	18.24		
Coal Fate Rear (klb/hr)	17.97		
Total (klb/hr)	55.31		

Limestone Rate (klb/hr)	3.98		
-------------------------	------	--	--

Bed Drain Rate (klb/hr)	0.89		
Flyash Flow (klb/hr)			
Calculated			

Superficial Velocity (ft/sec)	11.52		
Distributor Plate (Inl Air)	17.21		
Freeboard (Inlet Air)	11.89		
Dist. Plate (02 Method)	17.28		
Freeboard (02 Method)			

Avg. Bed Temp. (F) 20"	1708.15		
Avg. Bed Temp. (F) 66"	1684.91		
Avg. Bed Temp. (F) 118"	1692.30		

Wet Flue Gas Flow	532.67		
- 02 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (%)	2.99		
CO2 (%)	16.60		
CO (ppmv)	70.28		
NOX (ppmv)	235.79		
(lbs/10 ⁶ btu)	0.31		
SO2 (ppmv)	137.94		
(lbs/10 ⁶ btu)	0.25		

Total Air Flow (klb/hr)	485.20		
Primary Air Flow (klb/hr)	285.97		
Sec. Air Flow (klb/hr)	199.23		
SA/PA Ratio	0.70		

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00323P06B

Start..... 3/23/90 12:15: 0
End..... 3/23/90 14:50: 0
Printed..... 22-AUG-1990 08:12:50.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	15.29	1.00
Ca Utilization % (Coal and Sorbent).....	14.01	1.07
Alkali Utilization % (Coal and Sorbent).....	13.36	1.03
Ca To S (Sorbent Only).....	4.61	0.26
Ca To S (Coal and Sorbent).....	5.03	0.35
Alkali To S (Coal and Sorbent).....	5.28	0.37
S02 Retention %	70.49	2.30
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.27	0.94
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - O2 Method (klbs/hr)	532.67	11.53

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00323P06B

Start..... 3/23/90 12:15: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:12:54.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00323P06B

Start..... 3/23/90 12:15: 0
End..... 3/23/90 14:50: 0
Printed.....22-AUG-1990 08:12:52.00

	Coal	Sorbent	Fly Ash	Bed Drain Mat'l
HHV (Btu/lb)	10471.75			
Total Moisture (%)	9.49	0.08		
Air Dry Loss (%)	4.11			
Blk Den (#/cft)	58.82			
Volatiles (%)	31.94			
Fixed C (%)	42.03			
Ash (%)	16.53			
CONSTITUENTS (%)				
C	60.39		8.89	0.82
H	3.49		0.05	0.15
O	8.50	0.00		
N	1.15			
S	0.45	0.00	1.29	0.04
Ca	0.24	35.84	11.16	8.70
Mg	0.05	0.41	0.34	0.37
Fe	0.19	0.18	0.85	0.87
CO2		42.56	0.71	0.18

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	86.40	100.00	96.30
4	78.90	100.00	94.00
6	68.60	100.00	90.40
8	59.00	100.00	87.50
10	47.80	100.00	82.70
14	38.30	100.00	75.70
20	30.60	100.00	65.50
28	24.50	82.10	52.90
48	14.60	55.40	15.50
100	6.40	51.20	0.60
150	4.10	47.30	0.10
200	4.10	41.60	0.00
325	4.10	39.60	0.00
400	4.10		
Median diameter	1813.59	95.12	572.76

PROCESS OPERATING SUMMARY REPORT

TEST : 00327M03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:09.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MW _e)			110.45
Final SH Stm. Flow (klb/hr)			923.31
Final SH Out. Press (psig)			1459.48
Final SH Out. Temp. (F)			1004.19
Coal Rate Frnt-Vst (klb/hr)	0.06	0.00	
Coal Rate Frnt-Est (klb/hr)	0.04	0.02	
Coal Rate Rear (klb/hr)	51.56	51.68	
Total (klb/hr)	51.67	51.69	103.36
Limestone Rate (klb/hr)	2.58	5.21	7.79
Bed Drain Rate (klb/hr)	0.67	1.38	2.04
Flyash Flow (klb/hr)			21.07
Calculated			
Superficial Velocity (ft/sec)	11.30	11.50	
Distributor Plate (Inl Air)	17.55	17.47	
Freeboard (Inlet Air)	10.61	10.81	
Dist. Plate (O2 Method)	16.74	16.67	
Freeboard (O2 Method)			
Avg. Bed Temp. (F) 20"	1655.56	1725.83	
Avg. Bed Temp. (F) 66"	1634.41	1699.68	
Avg. Bed Temp. (F) 118"	1631.24	1677.26	
Vel: Flue Gas Flow			1030.68
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.06
CO2 (v%)			16.00
CO (ppmv)			76.19
NOX (ppmv)			175.12
(lbs/10 ⁶ btu)			0.24
SO2 (ppmv)			131.76
(lbs/10 ⁶ btu)			0.25
Total Air Flow (klb/hr)			942.89
Primary Air Flow (klb/hr)			566.23
Sec. Air Flow (klb/hr)			376.66
Rel. Humidity (%)			0.67

PROCESS OPERATING SUMMARY REPORT

TEST : 00327M03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:09.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.74
SA Fan Out. Press. (in WG)			0.24
PA AH Out. Press. (in WG)	54.55	54.83	
SA AH Out. Press. (in WG)	40.32	40.81	
Windbox Press. (in WG)	49.61	50.60	
Bed Press. 18" Above Grid (in WG)	14.39	19.69	
Freeboard Press. (in WG)	-0.22	-0.91	-9.43
Cyclone Out. Press. (in WG)			1.20
SH 1 & 3 Flue Gas DP (in WG)			1.50
Economizer Flue Gas DP (in WG)			6.44
AH DP (in WG)			-15.26
Baghouse In. Press. (in WG)			-23.55
ID Fan In. Press. (in WG)			
Cyclone In. Temp. (F)	1654.43	1696.81	
Cyclone Out. Temp. (F)	1616.23	1665.07	
Loop Seal Solids Temp. (F)	1653.88	1740.92	
AH Gas In. Temp. (F)	530.46	540.65	
AH Gas Out. Temp. (F)	283.35	283.44	116.24
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	410.39	420.53	112.86
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	435.90	447.39	
Feedwater Flow (klb/hr)			878.80
SH2 Attemp. Flow (klb/hr)			37.06
SH3 Attemp. Flow (klb/hr)			8.65
Drum Press. (Psig)			1619.49
Ambient Temp. (F)			97.46
Baro. Press. (In Hg)			24.47
Rel. Humidity (%)			7.18

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00127H03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:20.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		103.36	7.79	1056.57	1167.72	
C		64.27	0.92		65.19	
H		4.81	0.00	0.39	5.20	
N		1.22		809.31	810.53	
O		16.76	3.68	246.87	267.30	
S		0.46	0.00		0.46	
Ca		0.24	2.79		3.03	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1030.68	21.07	2.04	1053.79	99.34
C		61.66	1.98	0.04	63.68	97.68
H		5.16	0.01	0.00	5.18	99.50
N		727.32			727.32	89.73
O		236.82	1.56	0.06	238.45	89.21
S		0.14	0.27	0.00	0.41	89.94
Ca			2.58	0.15	2.72	89.84

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		103.36	7.79	942.89	1053.04	
C		64.27	0.92		65.19	
H		4.81	0.00	0.35	5.16	
N		1.22		722.23	723.45	
O		16.76	3.68	220.31	240.74	
S		0.46	0.00		0.46	
Ca		0.24	2.79		3.03	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1030.68	21.07	2.04	1053.79	99.34
C		61.66	1.98	0.04	63.68	97.68
H		5.16	0.01	0.00	5.18	99.50
N		727.32			727.32	89.73
O		236.82	1.56	0.06	238.45	89.21
S		0.14	0.27	0.00	0.41	89.94
Ca			2.58	0.15	2.72	89.84

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00127H03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:18.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	14.42	0.86
Ca Utilization % (Coal and Sorbent).....	13.29	0.95
Alkali Utilization % (Coal and Sorbent).....	12.68	0.92
Ca To S (Sorbent Only).....	4.88	0.23
Ca To S (Coal and Sorbent).....	5.30	0.33
Alkali To S (Coal and Sorbent).....	5.55	0.35
SO2 Retention %	70.38	2.47
Combustion Efficiency %	97.31	0.96

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.07	0.87
Boiler Efficiency (I/O Method) %	87.97	2.83
Excess Air %	16.68	0.95
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	98.05	2.23
Wet flue gas flow - 02 Method (klbs/hr)	1030.68	29.95

MATERIAL BALANCE

Total balance %	99.98	0.54
Carbon balance %	97.68	6.58
Hydrogen balance %	100.30	0.09
Oxygen balance %	92.05	4.76
Nitrogen balance %	100.53	1.38
Sulfur balance %	89.94	5.76
Calcium balance %	89.84	6.62

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10044	2.4
Net Heat Rate (btu/kwhr)	10044	2.4

* Uncertainty, all in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00327M03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:26.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	289.56	0.03
6. Heat loss due to calcination of sorbent	5117.16	0.46
7. Heat loss due to formation of CO	297.25	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.45
10. Heat loss due to sensible heat in flue dust	868.10	0.08
11. Heat loss due to sensible heat in bed drain	74.53	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5410.42	0.48

SUM OF LOSSES TERMS 145025.73 12.93

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00327M03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:26.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.07

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	9082.05	0.81
2. Sensible heat in entering as-fired coal	-399.50	-0.04
3. Sensible heat in entering wet sorbent	60.97	0.01
4. Heat credit for sulfation reaction	2165.76	0.19
5. Bottom ash cooling water input	5078.51	0.45
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	29447.79	2.62
2. Heat loss from sensible heat in dry flue gas	49326.47	4.40
3. Heat loss due to moisture in as-fired fuel and sorbent	10330.39	0.92
4. Latent heat loss due to moisture from burning of hydrogen	38864.05	3.46

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00327M03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:24.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00327M03

Start..... 3/27/90 10:25: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:14:22.00

	Coal	Sorbent	Fly Ash	Bed Drain Hatl
HHV (Btu/lb)	10689.75			
Total Moisture (%)	8.74	0.10		
Air Dry Loss (%)	3.91			
Blk Den (#/cft)	58.87			
Volatiles (%)	32.67			
Fixed C (%)	43.26			
Ash (%)	15.33			
CONSTITUENTS (%)				
C	62.18		9.38	1.91
H	3.68		0.05	0.16
O	8.45	0.00		
N	1.18			
S	0.44	0.00	1.30	0.10
Ca	0.23	35.82	12.23	7.11
Mg	0.05	0.47	0.39	0.40
Fe	0.16	0.18	0.89	0.85
CO2		43.18	0.81	0.23

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	82.05	100.00	97.00
4	71.85	100.00	93.90
6	60.75	100.00	88.55
8	50.55	100.00	81.90
10	41.10	100.00	73.05
14	32.50	100.00	61.35
20	25.55	100.00	46.40
28	20.30	85.00	31.95
48	11.55	67.40	8.80
100	5.45	54.00	0.85
150	3.35	49.10	0.35
200	3.35	44.55	0.35
325	3.35	38.15	0.00
400	3.35	36.00	0.00

Median diameter

2315.09 113.05 919.47

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00327M03A

Start..... 3/27/90 10:25: 0
End..... 3/27/90 12:15: 0
Printed.....22-AUG-1990 08:15:49.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00327M03A

Start..... 3/27/90 10:25: 0
End..... 3/27/90 12:15: 0
Printed.....22-AUG-1990 08:15:49.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.72
SA Fan Out. Press. (in WG)	54.31		0.27
PA AH Out. Press. (in WG)	40.61		
SA AH Out. Press. (in WG)			
Windbox Press. (in WG)	49.47		
Bed Press. 18" Above Grid (in WG)	14.36		
Freeboard Press. (in WG)	-0.24		
Cyclone Out. Press. (in WG)			-9.45
SH 1 & 3 Flue Gas DP (in WG)			1.21
Economizer Flue Gas DP (in WG)			1.49
AH DP (in WG)			6.48
Baghouse In. Press. (in WG)			-15.32
ID Fan In. Press. (in WG)			-23.65

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.56
Final SH Sim. Flow (klb/hr)			924.10
Final SH Out. Press (psig)			1460.78
Final SH Out. Temp. (F)			1004.22

Coal Rate Frnt-Est (klb/hr)	0.05
Coal Rate Frnt-Est (klb/hr)	0.04
Coal Rate Rear (klb/hr)	51.49
Total (klb/hr)	51.57

Limestone Rate (klb/hr)	2.64
-------------------------	------

Bed Drain Rate (klb/hr)	0.62
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	
Distributor Plate (Inl Air)	11.27
Freeboard (Inlet Air)	17.56
Dist. Plate (02 Method)	10.26
Freeboard (02 Method)	16.49

Avg. Bed Temp. (F) 20"	1655.23
Avg. Bed Temp. (F) 66"	1633.92
Avg. Bed Temp. (F) 118"	1630.09

Wet Flue Gas Flow	
- 02 Method (klb/hr)	514.92

Flue Gas Composition (AH Inlet)	
O ₂ (v%)	3.09
CO ₂ (v%)	16.00
CO (ppm)	75.98
H ₂ O (ppm)	145.55
(lb/1000 ft ³)	0.20
SO ₂ (ppm)	127.49
(lb/1000 ft ³)	0.24

Total Air Flow (klb/hr)	471.44
Primary Air Flow (klb/hr)	282.65
Sec. Air Flow (klb/hr)	188.78
SA/FA Ratio	0.67

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00327H03A

Start..... 3/27/90 10:25: 0
End..... 3/27/90 12:15: 0
Printed.....22-AUG-1990 08:15:58.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.65	1.71
Ca Utilization % (Coal and Sorbent).....	19.27	1.85
Alkali Utilization % (Coal and Sorbent).....	18.22	1.77
Ca To S (Sorbent Only).....	3.30	0.21
Ca To S (Coal and Sorbent).....	3.71	0.32
Alkali To S (Coal and Sorbent).....	3.92	0.34
SO ₂ Retention %	71.46	2.54
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.90	0.95
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - O ₂ Method (klbs/hr)	514.92	19.30

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00327H03A

Start..... 3/27/90 10:25: 0
End..... 3/27/90 12:15: 0
Printed.....22-AUG-1990 08:16:02.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00327H03A

Start..... 3/27/90 10:25: 0
End..... 3/27/90 12:15: 0
Printed.....22-AUG-1990 08:16:00.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10633.50			
Total Moisture (%)	8.91	0.09		
Air Dry Loss (%)	3.97			
Blk Den (#/cft)	59.21			
Volatiles (%)	32.55			
Fixed C (%)	43.22			
Ash (%)	15.33			
CONSTITUENTS (%)				
C	62.27		10.48	1.91
H	3.68	0.00	0.06	0.14
O	8.18			
N	1.19			
S	0.45	0.00	1.29	0.16
Ca	0.23	35.92	12.19	4.12
Mg	0.05	0.47	0.38	0.37
Fe	0.15	0.18	0.88	0.86
CO2		43.40	0.84	0.26

NOTE: Only constituents used in the Performance
Calculation are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	83.30	100.00	95.40
4	4750	74.10	100.00	91.20
6	3350	62.30	100.00	85.80
8	2360	51.80	100.00	78.90
10	1700	41.80	100.00	70.50
14	1180	32.60	100.00	59.60
20	850	25.20	100.00	46.80
28	600	19.80	87.50	32.80
48	300	11.00	68.20	3.60
100	150	5.10	51.30	0.40
150	106	3.10	45.20	0.30
200	75	3.10	40.00	0.30
325	45	3.10	33.50	0.30
400	38	3.10	31.40	0.30
Median diameter		2223.88	139.25	922.41

PROCESS OPERATING SUMMARY REPORT

TEST : 00327H03B

Start..... 3/27/90 13: 0: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:17:05.00

PROCESS OPERATING SUMMARY REPORT

TEST : 00327H03B

Start..... 3/27/90 13: 0: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:17:05.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.35
Final SH Strm. Flow (klb/hr)			922.65
Final SH Out. Press (psig)			1458.54
Final SH Out. Temp. (F)			1004.19
Coal Rate Fnt-Vst (klb/hr)	0.01		
Coal Rate Fnt-Est (klb/hr)	0.02		
Coal Rate Rear (klb/hr)	51.62		
Total (klb/hr)	51.65		
Limestone Rate (klb/hr)	5.38		
Bed Drain Rate (klb/hr)	1.36		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.51		
Freeboard (Inlet Air)	17.46		
Dist. Plate (02 Method)	11.04		
Freeboard (02 Method)	16.84		
Avg. Bed Temp. (F) 20"	1724.97		
Avg. Bed Temp. (F) 66"	1699.66		
Avg. Bed Temp. (F) 118"	1677.49		
Wet Flue Gas Flow			
- 02 Method (klb/hr)	514.08		
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.01		
CO2 (%)	16.00		
CO (ppmv)	76.21		
NOX (ppmv)	204.45		
(lbs/10'6 btu)	0.77		
SO2 (ppmv)	138.35		
(lbs/10'6 btu)	0.26		
Total Air Flow (klb/hr)	469.85		
Primary Air Flow (klb/hr)	283.21		
Sec. Air Flow (klb/hr)	186.64		
LA Flow Ratio	0.66		
PA Fan Out. Press. (in WG)			
SA Fan Out. Press. (in WG)			
PA AH C t. Press. (in WG)			
SA AH Out. Press. (in WG)			
Windbox Press. (in WG)			
Bed Press. 18" Above Grid (in WG)			
Freeboard Press. (in WG)			
Cyclone Out. Press. (in WG)			
SH 1 & 3 Flue Gas DP (in WG)			
Economizer Flue Gas DP (in WG)			
AH DP (in WG)			
Baghouse In. Press. (in WG)			
ID Fan In. Press. (in WG)			
Cyclone In. Temp. (F)			
Cyclone Out. Temp. (F)			
Loop Seal Solids Temp. (F)			
AH Gas In. Temp. (F)			
AH Gas Out. Temp. (F)			
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)			
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)			
Feedwater Flow (klb/hr)			
SH2 Attemp. Flow (klb/hr)			
SH3 Attemp. Flow (klb/hr)			
Drum Press. (F-ig)			
Ambient Temp. (F)			
Baro. Press. (in Hg)			
Rel. Humidity (%)			

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00327H03B

Start..... 3/27/90 13: 0: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:17:13.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	10.17	0.79
Ca Utilization % (Coal and Sorbent).....	9.57	0.78
Alkali Utilization % (Coal and Sorbent).....	9.18	0.75
Ca To S (Sorbent Only).....	6.76	0.47
Ca To S (Coal and Sorbent).....	7.19	0.51
Alkali To S (Coal and Sorbent).....	7.49	0.53
SO2 Retention %	68.78	2.93
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.44	0.95
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	514.08	32.55

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/lb-hr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00327H03B

Start..... 3/27/90 13: 0: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:17:17.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00327H03B

Start..... 3/27/90 13: 0: 0
End..... 3/27/90 15:20: 0
Printed.....22-AUG-1990 08:17:15.00

	Coal	Sorbent	Fly Ash	Bed Drain Mat
HHV (Btu/lb)	10746.00			
Total Moisture (%)	8.56			
Air Dry Loss (%)	3.84	0.10		
Blk Den (#/cft)	58.53			
Volatiles (%)	32.80			
Fixed C (%)	43.29			
Ash (%)	15.34			
CONSTITUENTS (%)				
C	62.09		8.28	1.90
H	3.68		0.05	0.17
O	8.72	0.00		
N	1.17			
S	0.44	0.00	1.31	0.05
Ca	0.23	35.72	12.27	10.10
Mg	0.05	0.47	0.40	0.43
Fe	0.17	0.18	0.90	0.84
CO2		42.96	0.77	0.20

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	80.80	100.00	98.60
4	69.60	100.00	96.60
6	59.20	100.00	91.30
8	49.30	100.00	84.90
10	40.40	100.00	75.60
14	32.40	100.00	63.10
20	25.90	100.00	46.00
28	20.80	82.50	31.10
48	12.10	66.60	14.00
100	5.80	56.70	1.30
150	3.60	53.00	0.40
200	3.60	49.10	0.40
325	3.60	42.80	0.00
400	3.60	40.60	0.00
Median diameter	2420.04	81.28	917.11

PROCESS OPERATING SUMMARY REPORT

TEST : 00329P66

Start. 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:35.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.67
Final SH Stm. Flow (klb/hr)			925.77
Final SH Out. Press (psig)			1462.18
Final SH Out. Temp. (F)			1004.31
Coal Rate Fint-Ext (klb/hr)	18.43	17.88	
Coal Rate Fint-Est (klb/hr)	18.56	18.61	
Coal Rate Rear (klb/hr)	17.98	18.53	
Total (klb/hr)	54.97	55.01	109.99
Limestone Rate (klb/hr)	3.18	6.86	10.04
Bed Drain Rate (klb/hr)	1.18	2.30	3.48
Flyash Flow (klb/hr) Calculated			22.76
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.32	11.46	
Freeboard (Inlet Air)	16.99	16.46	
Dist. Plate (02 Method)	11.71	11.83	
Freeboard (02 Method)	17.08	16.55	
Avg. Bed Temp. (F) 20"	1674.74	1732.00	
Avg. Bed Temp. (F) 66"	1648.87	1708.25	
Avg. Bed Temp. (F) 118"	1646.57	1706.34	
Net Flue Gas Flow - 02 Method (klb/hr)			1028.76
Flue Gas Composition (AIR Inlet)			
O ₂ (v%)			1.97
CO ₂ (v%)			17.10
CO (ppmv)			74.46
NOX (ppmv)			181.07
(lbs/10 ⁶ btu)			0.23
CO ₂ (ppmv)			179.67
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			935.01
Primary Air Flow (klb/hr)			560.26
Sec. Air Flow (klb/hr)			374.75

A-170

PROCESS OPERATING SUMMARY REPORT

TEST : 00329P66

Start. 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:35.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.70
SA Fan Out. Press. (in WG)			0.15
PA AH Out. Press. (in WG)	54.73	55.05	
SA AH Out. Press. (in WG)	39.15	39.61	
Windbox Press. (in WG)	48.95	49.71	
Bed Press. 18" Above Grid (in WG)	14.55	19.69	
Freeboard Press. (in WG)	-0.23	-1.10	
Cyclone Out. Press. (in WG)			-9.14
SH 1 & 3 Flue Gas DP (in WG)			1.08
Economizer Flue Gas DP (in WG)			1.28
AH DP (in WG)			5.88
Baghouse In. Press. (in WG)			-14.05
ID Fan In. Press. (in WG)			-21.44
Cyclone In. Temp. (F)	1681.80	1698.23	
Cyclone Out. Temp. (F)	1642.09	1670.79	
Loop Seal Solids Temp. (F)	1677.45	1743.04	
AH Gas In. Temp. (F)	532.42	538.50	
AH Gas Out. Temp. (F)	275.49	274.62	
Pri. Air AH In. Temp. (F)			97.26
Pri. Air AH Out. Temp. (F)	407.14	417.44	
Sec. Air AH In. Temp. (F)			92.73
Sec. Air AH Out. Temp. (F)	439.14	448.79	
Feedwater Flow (klb/hr)			890.46
SH2 Attemp. Flow (klb/hr)			21.21
SH3 Attemp. Flow (klb/hr)			0.31
Drum Press. "sig)			1640.87
Ambient Temp. (F)			84.68
Ratio. Press. (In Hg)			29.37
Rel. Humidity (%)			100.00

TEST : 00329P66

TEST : 00329P66

Start..... 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:49.00

Start..... 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:47.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	109.99	10.04	998.66	1118.69
C	67.52	1.14		68.66
H	5.08	0.00	0.38	5.46
N	1.23		764.88	766.11
O	18.25	4.58	233.41	256.24
S	0.50	0.00		0.50
Ca	0.29	3.67		3.96
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1028.76	22.76	3.48	1055.00
C	65.32	1.95	0.05	67.32
H	5.44	0.01	0.01	5.46
N	720.82			720.82
O	237.47	1.98	0.15	239.60
S	0.13	0.32	0.01	0.46
Ca		3.33	0.33	3.66
				% Acc For
				94.31
				98.04
				99.92
				94.09
				93.51
				92.53
				97.36

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	109.99	10.04	935.01	1055.03
C	67.52	1.14		68.66
H	5.08	0.00	0.35	5.44
N	1.23		716.12	717.35
O	18.25	4.58	218.53	241.36
S	0.50	0.00		0.50
Ca	0.29	3.67		3.96
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1028.76	22.76	3.48	1055.00
C	65.32	1.95	0.05	67.32
H	5.44	0.01	0.01	5.46
N	720.82			720.82
O	237.47	1.98	0.15	239.60
S	0.13	0.32	0.01	0.46
Ca		3.33	0.33	3.66
				% Acc For
				100.00
				98.04
				100.36
				100.48
				99.77
				97.53
				97.36

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	12.48	0.67
Ca Utilization % (Coal and Sorbent).....	11.57	0.72
Alkali Utilization % (Coal and Sorbent).....	11.10	0.69
Ca To S (Sorbent Only).....	5.89	0.26
Ca To S (Coal and Sorbent).....	6.35	0.35
Alkali To S (Coal and Sorbent).....	6.63	0.37
S02 Retention %	73.52	2.16
Combustion Efficiency %	97.46	0.14

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.48	0.24
Boiler Efficiency (I/O Method) %	84.29	2.37
Excess Air %	10.16	0.85
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	103.09	1.30
Vet flue gas flow - 02 Method (klbs/hr)	1028.76	18.71

MATERIAL BALANCE

Total balance %	100.00	0.54
Carbon balance %	98.04	6.18
Hydrogen balance %	100.36	0.07
Oxygen balance %	99.27	4.69
Nitrogen balance %	100.48	1.38
Sulfur balance %	92.53	5.81
Calcium balance %	92.36	9.54

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10494.	161.
Net Heat Rate (btu/kwhr)	11477.	184.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00329P66

Start..... 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:56.00

HEAT EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
-------------------------------------	----------------	--------------

87.48

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	4660.41	0.40
2. Sensible heat in entering as-fired coal	-390.54	-0.03
3. Sensible heat in entering wet sorbent	61.41	0.01
4. Heat credit for sulfation reaction	2468.49	0.21
5. Bottom ash cooling water input	4879.99	0.42
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	29248.92	2.49
2. Heat loss from sensible heat in dry flue gas	47039.67	4.01
3. Heat loss due to moisture in as-fired fuel and sorbent	11721.92	1.00
4. Latent heat loss due to moisture from burning of hydrogen	40054.51	3.41

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00329P66

Start..... 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:56.00

	Value(KBtu/hr)	% of total *
--	----------------	--------------

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	284.05	0.02
6. Heat loss due to calcination of sorbent	6727.82	0.57
7. Heat loss due to formation of CO	287.96	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	896.97	0.08
11. Heat loss due to sensible heat in bed drain	229.76	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5467.52	0.47

SUM OF LOSSES TERMS

146959.11

12.57

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00329P66

Start..... 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:54.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00329P66

Start..... 3/29/90 9:15: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:18:51.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10559.00			
Total Moisture (%)	9.35	0.07		
Air Dry Loss (%)	4.21			
Blk Den (#/cft)	60.06			
Volatiles (%)	32.18			
Fixed C (%)	42.65			
Ash (%)	15.82			
CONSTITUENTS (%)				
C	61.39		8.57	1.47
H	3.58		0.06	0.16
O	8.29	0.00		
N	1.12			
S	0.45	0.00	1.41	0.24
Ca	0.26	36.61	14.64	9.50
Mg	0.05	0.44	0.40	0.42
Fe	0.19	0.19	0.91	0.91
CO2		41.73	0.98	0.22

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	80.85	100.00	97.40
4	73.45	100.00	95.20
6	62.85	100.00	90.80
8	53.00	100.00	86.65
10	43.90	100.00	80.75
14	35.60	100.00	73.30
20	28.45	100.00	62.70
28	22.95	85.95	51.95
48	13.55	69.90	24.55
100	6.85	57.65	3.80
150	4.45	53.20	0.70
200	4.45	49.20	0.20
325	4.45	43.10	0.20
400	4.45	40.70	0.20

Median diameter 2117.57 80.54 573.01

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00329P66A

Start..... 3/29/90 10:16: 0
End..... 3/29/90 13: 0: 0
Printed.....22-AUG-1990 08:20:10.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MW _e)			110.66
Final SH Stm. Flow (klb/hr)			925.81
Final SH Out. Press (psig)			1462.09
Final SH Out. Temp. (F)			1004.43

Coal Rate Frnt-Vst (klb/hr)	18.06
Coal Rate Frnt-Est (klb/hr)	18.11
Coal Rate Rear (klb/hr)	18.65
Total (klb/hr)	54.82

Limestone Rate (klb/hr)	3.06
-------------------------	------

Bed Drain Rate (klb/hr)	1.17
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	11.32
Distributor Plate (Inl Air)	17.00
Freeboard (Inlet Air)	11.32
Dist. Plate (02 Method)	16.76
Freeboard (02 Method)	

Avg. Bed Temp. (F) 20"	1676.56
Avg. Bed Temp. (F) 66"	1650.89
Avg. Bed Temp. (F) 118"	1647.68

Wet Flue Gas Flow	515.24
- 02 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O2 (v%)	1.98
CO2 (v%)	17.10
CO (ppmv)	76.00
NOX (ppmv)	145.95
SO2 (lbs/10 ⁶ btu)	0.18
SO2 (ppmv)	123.91
(lbs/10 ⁶ btu)	0.22

Total Air Flow (klb/hr)	468.81
Primary Air Flow (klb/hr)	279.84
Sec. Air Flow (klb/hr)	188.97
SA:PA Ratio	0.68

TEST : 00329P66A

Start..... 3/29/90 10:16: 0
End..... 3/29/90 13: 0: 0
Printed.....22-AUG-1990 08:20:10.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.70
SA Fan Out. Press. (in VG)			0.15
PA AH Out. Press. (in VG)	54.63		
SA AH Out. Press. (in VG)	39.26		

Vindbox Press. (in VG)	48.73
Bed Press. 18" Above Grid (in VG)	14.36
Freeboard Press. (in VG)	-0.24
Cyclone Out. Press. (in VG)	
SH 1 & 3 Flue Gas DP (in VG)	
Economizer Flue Gas DP (in VG)	
AH DP (in VG)	
Baghouse In. Press. (in VG)	
ID Fan In. Press. (in VG)	

Cyclone In. Temp. (F)	1682.93
Cyclone Out. Temp. (F)	1643.07
Loop Seal Solids Temp. (F)	1679.02

AH Gas In. Temp. (F)	532.19
AH Gas Out. Temp. (F)	274.73
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	406.79
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	418.21

Feedwater Flow (klb/hr)	891.06
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	26.87
SH3 Attemp. Flow (klb/hr)	9.08

Drum Press. (Psig)	1640.77
--------------------	---------

Ambient Temp. (F)	86.18
Baro. Press. (In Hg)	24.39
Rel. Humidity (%)	10.85

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00329P66A

Start..... 3/29/90 10:16: 0
End..... 3/29/90 13: 0: 0
Printed.....22-AUG-1990 08:20:19.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	20.86	1.31
Ca Utilization % (Coal and Sorbent).....	18.37	1.46
Alkali Utilization % (Coal and Sorbent).....	17.43	1.40
Ca To S (Sorbent Only).....	3.58	0.20
Ca To S (Coal and Sorbent).....	4.06	0.31
Alkali To S (Coal and Sorbent).....	4.28	0.33
S02 Retention %	74.59	2.15
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	10.21	0.86
Air Heater Effectiveness		
Boiler Load %MCR		

Wet flue gas flow - O2 Method (klbs/hr) 515.24 11.58

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00329P66A

Start..... 3/29/90 10:16: 0
End..... 3/29/90 13: 0: 0
Printed.....22-AUG-1990 08:20:23.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00329P66A

Start..... 3/29/90 10:16: 0
End..... 3/29/90 13: 0: 0
Printed.....22-AUG-1990 08:20:21.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10618.80			
Total Moisture (%)	9.27	0.09		
Air Dry Loss (%)	4.24			
Blk Den (#/cft)	60.47			
Volatiles (%)	32.34			
Fixed C (%)	42.91			
Ash (%)	15.48			
CONSTITUENTS (%)				
C	61.61		8.53	1.51
H	3.60	0.00	0.06	0.13
O	8.47			
N	1.13			
S	0.45	0.00	1.38	0.45
Ca	0.27	36.34	14.18	5.65
Mg	0.05	0.44	0.40	0.37
Fe	0.18	0.19	0.92	0.95
CO2		41.58	0.94	0.18

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	85.60	100.00	95.80
4	77.50	100.00	94.20
6	64.80	100.00	90.20
8	54.30	100.00	85.10
10	45.00	100.00	79.90
14	36.90	100.00	73.20
20	29.60	100.00	65.00
28	24.20	88.90	56.80
48	14.70	72.10	32.20
100	8.10	58.20	6.80
150	5.50	53.40	1.00
200	5.50	49.00	0.10
325	5.50	42.50	0.10
400	5.50	39.80	0.10

Median diameter 2028.43 81.77 497.29

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00329P66B

Start..... 3/29/90 13:35: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:21:19.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.63
Firial SH Stm. Flow (klb/hr)			925.57
Firial SH Out. Press (psig)			1462.12
Firial SH Out. Temp. (F)			1004.26

Coal Rate Frnt-Wst (klb/hr)	17.82
Coal Rate Frnt-Est (klb/hr)	18.64
Coal Rate Rear (klb/hr)	18.91
Total (klb/hr)	55.36

Limestone Rate (klb/hr)	7.62
-------------------------	------

Bed Drain Rate (klb/hr)	2.27
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	11.47
Distributor Plate (Inl Air)	16.52
Freeboard (Inlet Air)	12.29
Dist. Plate (O2 Method)	16.98
Freeboard (O2 Method)	

Avg. Bed Temp. (F) 20"	1728.21
Avg. Bed Temp. (F) 66"	1704.81
Avg. Bed Temp. (F) 118"	1701.34

Wet Flue Gas Flow	516.42
- O2 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O2 (v%)	1.97
CO2 (v%)	17.10
CO (v%)	72.34
CH4 (ppm)	225.28
H2O (ppm)	0.28
SO2 (ppm)	127.35
(lbm/10^6 btu)	0.22
(lbm/10^6 btu)	

Total Air Flow (klb/hr)	468.76
Primary Air Flow (klb/hr)	280.66
Sec. Air Flow (klb/hr)	188.11
SA RA Ratio	0.67

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00329P66B

Start..... 3/29/90 13:35: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:21:19.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.72
SA Fan Out. Press. (in VG)			0.14
PA AH Out. Press. (in VG)	55.20		
SA AH Out. Press. (in VG)	39.50		

Vindbox Press. (in VG)	49.91
Bed Press. 18" Above Grid (in VG)	19.71
Freeboard Press. (in VG)	-1.08
Cyclone Out. Press. (in VG)	-9.16
SH 1 & 3 Flue Gas DP (in VG)	1.09
Economizer Flue Gas DP (in VG)	1.29
AH DP (in VG)	5.89
Baghouse In. Press. (in VG)	-14.11
ID Fan In. Press. (in VG)	-21.62

Cyclone In. Temp. (F)	1697.33
Cyclone Out. Temp. (F)	1669.53
Loop Seal Solids Temp. (F)	1740.61

AH Gas In. Temp. (F)	538.62
AH Gas Out. Temp. (F)	275.54
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	418.14
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	450.46

Feedwater Flow (klb/hr)	883.69
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	27.79
SH3 Attemp. Flow (klb/hr)	9.29

Drum Press. (Psig)	1640.84
--------------------	---------

Ambient Temp. (F)	87.72
Baro. Press. (In Hg)	24.36
Rel. Humidity (%)	10.13

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00329P66B

Start..... 3/29/90 13:35: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:21:28.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	8.25	0.53
Ca Utilization % (Coal and Sorbent).....	7.86	0.52
Alkali Utilization % (Coal and Sorbent).....	7.59	0.51
Ca To S (Sorbent Only).....	8.97	0.52
Ca To S (Coal and Sorbent).....	9.41	0.57
Alkali To S (Coal and Sorbent).....	9.75	0.59
SO2 Retention %	74.00	2.17
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	10.15	0.86
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	516.42	11.54

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00329P66B

Start..... 3/29/90 13:35: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:21:32.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00329P66B

Start..... 3/29/90 13:35: 0
End..... 3/29/90 16: 0: 0
Printed.....22-AUG-1990 08:21:30.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10472.75			
Total Moisture (%)	9.51			
Air Dry Loss (%)	4.31	0.05		
Blk Den (#/cft)	59.65			
Volatiles (%)	31.95			
Fixed C (%)	42.29			
Ash (%)	16.25			
CONSTITUENTS (%)				
C	61.23		8.60	1.41
H	3.57		0.05	0.19
O	7.89	0.00		
N	1.11			
S	0.45	0.00	1.45	0.03
Ca	0.25	36.88	15.10	13.35
Mg	0.05	0.44	0.40	0.46
Fe	0.19	0.19	0.90	0.87
CO2		41.88	1.02	0.26

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 77500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	76.10	100.00	99.00
4 4750	69.40	100.00	96.20
6 3350	60.90	100.00	91.40
8 2360	51.70	100.00	88.20
10 1700	42.80	100.00	81.60
14 1180	34.30	100.00	73.40
20 850	27.30	100.00	60.40
28 600	21.70	83.00	47.10
48 300	12.40	67.70	16.90
100 150	5.60	57.10	0.80
150 106	3.40	53.00	0.40
200 75	3.40	49.40	0.30
325 45	3.40	43.70	0.30
400 38	3.40	41.60	0.30
Median diameter	2216.59	79.65	647.02

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00330P32

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:24:06.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	108.36	3.91	1151.92	1264.20	
C	66.84	0.45		67.29	
H	5.07	0.00	0.57	5.64	
N	1.21		881.31	882.52	
O	18.85	1.80	270.04	290.69	
S	0.47	0.00		0.47	
Ca	0.31	1.42		1.72	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1125.18	19.03	1.89	1166.10	92.24
C	63.34	1.95	0.03	65.33	97.08
H	5.60	0.01	0.00	5.61	99.37
N	812.97			812.97	92.12
O	263.58	1.11	0.04	264.73	91.07
S	0.13	0.27	0.00	0.40	85.40
Ca		1.59	0.07	1.65	96.07

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00330P32

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:24:04.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	30.02	1.65
Ca Utilization % (Coal and Sorbent).....	24.69	2.27
Alkali Utilization % (Coal and Sorbent).....	23.12	2.17
Ca To S (Sorbent Only).....	2.41	0.10
Ca To S (Coal and Sorbent).....	2.93	0.26
Alkali To S (Coal and Sorbent).....	3.13	0.29
S02 Retention %	72.32	2.52
Combustion Efficiency %	97.46	0.34

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.55	0.16
Boiler Efficiency (I/O Method) %	84.57	2.30
Excess Air %	25.76	1.11
Air Heater Effectiveness	0.72	0.01
Boiler Load %HCR	102.64	1.09
Net flue gas flow - 02 Method (klbs/hr)	1145.18	22.45

MATERIAL BALANCE

Total balance %	99.94	0.55
Carbon balance %	97.08	7.11
Hydrogen balance %	100.23	0.03
Oxygen balance %	98.83	4.76
Nitrogen balance %	100.61	1.38
Sulfur balance %	85.40	4.65
Calcium balance %	96.07	10.36

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10448.	145.
Net Heat Rate (btu/kwhr)	11517.	170.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	108.36	3.91	1054.54	1166.81	
C	66.84	0.45		67.29	
H	5.07	0.00	0.53	5.60	
N	1.21		806.80	808.01	
O	18.85	1.80	247.21	267.86	
S	0.47	0.00		0.47	
Ca	0.31	1.42		1.72	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1145.18	19.03	1.89	1166.10	98.94
C	63.34	1.95	0.03	65.33	97.08
H	5.60	0.01	0.00	5.61	100.23
N	812.97			812.97	100.61
O	263.58	1.11	0.04	264.73	98.83
S	0.13	0.27	0.00	0.40	85.40
Ca		1.59	0.07	1.65	96.07

----- HEAT BALANCE REPORT -----

TEST : 00330P32

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:24:12.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		87.55
		Value(KBtu/hr)
CHEMICAL HEAT INPUT OF THE COAL:		% of total *
I. CREDITS		99.19
1. Heat credit for sensible heat in entering moist air	1158613.38	0.27
2. Sensible heat in entering as-fired coal	3203.13	-0.05
3. Sensible heat in entering wet sorbent	-576.48	0.00
4. Heat credit for sulfation reaction	20.21	0.20
5. Bottom ash cooling water input	2286.86	0.39
6. Soothblowing steam	4585.11	0.00
II. LOSSES		2.49
1. Heat loss from unburned coal	29121.42	4.35
2. Heat loss from sensible heat in dry flue gas	50769.21	0.98
3. Heat loss due to moisture in as-fired fuel and sorbent	11410.14	3.43
4. Latent heat loss due to moisture from burning of hydrogen	40080.84	
* Total equals: Chemical input of coal plus credits		

----- HEAT BALANCE REPORT -----

TEST : 00330P32

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:24:12.00

		Value(KBtu/hr)	% of total *
<hr/>			
II. LOSSES (CONT)			
5.	Latent heat loss due to moisture in the air	406.70	0.03
6.	Heat loss due to calcination of sorbent	2569.68	0.22
7.	Heat loss due to formation of CO	353.84	0.03
8.	Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9.	Heat loss due to radiation and convection	5000.00	0.43
10.	Heat loss due to sensible heat in flue dust	721.70	0.06
11.	Heat loss due to sensible heat in bed drain	63.21	0.01
12.	Heat loss due to sootblower steam	0.00	0.00
13.	Heat loss to bottom ash cooler cooling water	4973.51	0.43
<hr/>			
SUM OF LOSSES TERMS		145470.28	12.45
<hr/>			
* Total equals: Chemical input of coal plus credits			

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00330P32

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:24:10.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00330P32

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:24:08.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10682.75			
Total Moisture (%)	9.27	0.07		
Air Dry Loss (%)	4.11			
Blk Den (#/cft)	59.60			
Volatiles (%)	32.50			
Fixed C (%)	43.54			
Ash (%)	14.69			
CONSTITUENTS (%)				
C	61.69		10.27	1.61
H	3.64		0.05	0.12
O	9.16	0.00		
N	1.12			
S	0.43		1.41	0.20
Ca	0.28	36.17	8.33	3.59
Mg	0.05	0.45	0.36	0.35
Fe	0.16	0.18	1.01	0.83
CO2		42.13	0.51	0.27

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	67.90	100.00	80.55
4	4750	60.85	100.00	71.35
6	3350	51.85	100.00	62.95
8	2360	43.25	100.00	55.90
10	1700	35.10	100.00	47.95
14	1180	28.30	100.00	39.30
20	850	22.50	100.00	29.15
28	600	18.05	78.70	19.65
48	300	10.55	60.85	4.40
100	150	5.45	50.35	0.60
150	106	3.65	46.50	0.35
200	75	3.65	42.85	0.15
325	45	3.65	37.65	0.15
400	38	3.65	35.80	0.15
Median diameter		3106.31	145.24	1850.57

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00330P32A

Start..... 2:30/90 12:45: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 00:25:20.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.71
Final SH Stm. Flow (klb/hr)			924.5
Final SH Out. Press (psig)			1463.11
Final SH Out. Temp. (F)			1003.8

Coal Rate Frnt-Vst (klb/hr) 17.82
Coal Rate Frnt-Est (klb/hr) 17.79
Coal Rate Rear (klb/hr) 18.72
Total (klb/hr) 54.33

Limestone Rate (klb/hr) 1.91

Bed Drain Rate (klb/hr) 0.92
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.43
Freeboard (Inlet Air) 19.15
Dist. Plate (O2 Method) 10.91
Freeboard (O2 Method) 18.46

Avg. Bed Temp. (F) 20" 1619.10
Avg. Bed Temp. (F) 66" 1607.45
Avg. Bed Temp. (F) 118" 1602.55

Wet Flue Gas Flow
- O2 Method (klb/hr) 575.97

Flue Gas Composition (AH Inlet)
O2 (v%) 4.37
CO2 (v%) 14.70
CO (ppm) 84.90
NOX (ppm) 141.87
(lbw/10⁶ btu) 0.21
SO2 (ppm) 114.51
(lbw/10⁶ btu) 0.23

Total Air Flow (klb/hr) 530.39
Primary Air Flow (klb/hr) 290.25
Sec. Air Flow (klb/hr) 240.14

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00330P32A

Start..... 3/30/90 12:45: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 00:25:20.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.87
SA Fan Out. Press. (in WG)			0.23
PA AH Out. Press. (in WG)	58.44		
SA AH Out. Press. (in WG)	43.11		

Windbox Press. (in WG) 50.37
Bed Press. 18" Above Grid (in WG) 13.31
Freeboard Press. (in WG) -0.22
Cyclone Out. Press. (in WG)
SH 1 & 3 Flue Gas DP (in WG)
Economizer Flue Gas DP (in WG)
AH DP (in WG)
Baghouse In. Press. (in WG)
ID Fan In. Press. (in WG)

Cyclone In. Temp. (F) 1645.67
Cyclone Out. Temp. (F) 1596.54
Loop Seal Solids Temp. (F) 1634.08

AH Gas In. Temp. (F) 531.15
AH Gas Out. Temp. (F) 271.70
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 402.22
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 431.38

Feedwater Flow (klb/hr) 879.24

SH2 Attemp. Flow (klb/hr) 42.72
SH3 Attemp. Flow (klb/hr) 4.29

Drum Press. (Psig) 1640.32

Ambient Temp. (F) 80.05
Baro. Press. (In Hg) 24.47
Rel. Humidity (%) 16.90

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00330P32A

Start..... 3/30/90 12:45: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:25:29.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	31.05	2.10
Ca Utilization % (Coal and Sorbent).....	25.38	2.57
Alkali Utilization % (Coal and Sorbent).....	23.75	2.44
Ca To S (Sorbent Only).....	2.32	0.13
Ca To S (Coal and Sorbent).....	2.84	0.29
Alkali To S (Coal and Sorbent).....	3.04	0.31
SO2 Retention %	72.14	2.53
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	25.70	1.11
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - 02 Method (klbs/hr)	575.97	13.60

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	
Net Heat Rate (btu/kvhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00330P32A

Start..... 3/30/90 12:45: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:25:33.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00330P32A

Start..... 3/30/90 12:45: 0
End..... 3/30/90 15: 0: 0
Printed.....22-AUG-1990 08:25:31.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10715.75			
Total Moisture (%)	9.29	0.05		
Air Dry Loss (%)	4.01			
Blk Den (#/cft)	58.17			
Volatiles (%)	32.62			
% Fixed C (%)	43.67			
Ash (%)	14.42			
CONSTITUENTS (%)				
C	61.85		9.87	1.72
H	3.65		0.05	0.12
O	9.24	0.00		
N	1.12			
S	0.44	0.00	1.42	0.13
Ca	0.28	36.15	8.36	2.99
Mg	0.05	0.45	0.36	0.34
Fe	0.16	0.18	1.03	0.81
CO2		41.88	0.51	0.20

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	72.30	100.00	69.20
4	63.90	100.00	54.20
6	53.00	100.00	43.00
8	43.20	100.00	34.70
10	34.50	100.00	26.50
14	27.40	100.00	18.90
20	21.60	100.00	11.40
28	17.40	76.30	5.70
48	10.20	56.70	1.20
100	5.30	45.80	0.50
150	3.60	41.90	0.40
200	3.60	38.40	0.30
325	3.60	33.60	0.30
400	3.60	31.90	0.30

Median diameter

4167.66

195.94

3009.01

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00330P32B

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 11:45: 0
Printed.....22-AUG-1990 08:26:37.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.79
Final SH Stm. Flow (klb/hr)			922.53
Final SH Out. Press (psig)			1462.31
Final SH Out. Temp. (F)			1003.82

Coal Rate Frnt-Wst (klb/hr)	18.32
Coal Rate Frnt-Est (klb/hr)	17.99
Coal Rate Rear (klb/hr)	17.80
Total (klb/hr)	54.11

Limestone Rate (klb/hr)	2.00
-------------------------	------

Bed Drain Rate (klb/hr)	0.98
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	11.41
Distributor Plate (Inl Air)	18.40
Freeboard (Inlet Air)	11.46
Dist. Plate (O2 Method)	18.21
Freeboard (O2 Method)	

Avg. Bed Temp. (F) 20"	1648.08
Avg. Bed Temp. (F) 66"	1622.84
Avg. Bed Temp. (F) 118"	1635.70

Wet Flue Gas Flow	570.20
- O2 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O2 (v%)	4.39
CO2 (v%)	14.70
CO (ppmv)	77.85
NOX (ppmv)	163.70
SO2 (lb/10 ⁶ btu)	0.24
SO2 (ppmv)	111.78
(lb/10 ⁶ btu)	0.23

Total Air Flow (klb/hr)	525.06
Primary Air Flow (klb/hr)	289.93
Sec. Air Flow (klb/hr)	235.13
Calculated	0.81

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00330P32B

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 11:45: 0
Printed.....22-AUG-1990 08:26:37.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.87
SA Fan Out. Press. (in WG)			0.21
PA AH Out. Press. (in WG)	58.67		
SA AH Out. Press. (in WG)	43.54		

Windbox Press. (in WG)	49.81
Bed Press. 18" Above Grid (in WG)	18.03
Freeboard Press. (in WG)	-0.80
Cyclone Out. Press. (in WG)	
SH 1 & 3 Flue Gas DP (in WG)	-9.47
Economizer Flue Gas DP (in WG)	1.03
AH DP (in WG)	1.85
Baghouse In. Press. (in WG)	7.32
ID Fan In. Press. (in WG)	-17.13
	-25.90

Cyclone In. Temp. (F)	1635.65
Cyclone Out. Temp. (F)	1593.61
Loop Seal Solids Temp. (F)	1667.17

AH Gas In. Temp. (F)	531.20
AH Gas Out. Temp. (F)	265.12
Pri. Air AH In. Temp. (F)	404.35
Pri. Air AH Out. Temp. (F)	
Sec. Air AH In. Temp. (F)	436.11
Sec. Air AH Out. Temp. (F)	

Feedwater Flow (klb/hr)	879.25
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	39.97
SH3 Attemp. Flow (klb/hr)	4.51

Drum Press. (fsig)	1638.74
--------------------	---------

Ambient Temp. (F)	76.00
Baro. Press. (In Hg.)	24.49
Rel. Humidity (%)	19.03

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00330F32B

Start..... 3/30/90 9:0:0
End..... 3/30/90 11:45:0
Printed.....22-AUG-1990 08:26:46.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	29.18	1.98
Ca Utilization % (Coal and Sorbent).....	24.14	2.38
Alkali Utilization % (Coal and Sorbent).....	22.60	2.25
Ca To S (Sorbent Only).....	2.48	0.16
Ca To S (Coal and Sorbent).....	3.00	0.29
Alkali To S (Coal and Sorbent).....	3.21	0.31
SO2 Retention %	72.50	2.59
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	25.87	1.11
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - O2 Method (klbs/hr)	570.20	17.89

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00330P32B

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 11:45: 0
Printed.....22-AUG-1990 08:26:50.00

CHEMICAL ANALYSIS REPORT

TEST : 00330P32B

Start..... 3/30/90 9: 0: 0
End..... 3/30/90 11:45: 0
Printed.....22-AUG-1990 08:26:48.00

[illegible]

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:41:47.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.94
Final SH SIm. Flow (klb/hr)			928.77
Final SH Out. Press (psig)			1461.66
Final SH Out. Temp. (F)			1003.85
Coal Rate Frnt-Vst (klb/hr)	17.48	19.23	
Coal Rate Frnt-Est (klb/hr)	17.97	17.44	
Coal Rate Rear (klb/hr)	18.65	17.43	
Coal Rate Total (klb/hr)	54.10	54.09	108.19
Limestone Rate (klb/hr)	1.85	4.18	6.02
Bed Drain Rate (klb/hr)	0.96	0.62	1.58
Flyash Flow (klb/hr) Calculated			21.30
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	10.90	11.40	
Freeboard (Inlet Air)	17.26	17.04	
Dist. Plate (O2 Method)	10.91	11.39	
Freeboard (O2 Method)	17.04	16.82	
Avg. Bed Temp. (F) 20"	1628.60	1721.75	
Avg. Bed Temp. (F) 66"	1604.16	1700.18	
Avg. Bed Temp. (F) 118"	1606.87	1704.49	
Wet Flue Gas Flow - O2 Method (klb/hr)			1066.45
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.03
CO2 (v%)			16.00
CO (ppmv)			79.11
NOX (ppmv)			168.16
(lbs/10 ⁶ btu)			0.23
SO2 (ppmv)			121.24
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			975.54
Primary Air Flow (klb/hr)			571.49
Sec. Air Flow (klb/hr)			404.05

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:41:47.00

	Combustor A	Combustor B	Unit
PA AH Out. Press. (in wg)	58.26	58.54	
SA AH Out. Press. (in wg)	40.77	41.30	
Windbox Press. (in wg)	54.13	54.37	
Bed Press. 18" Above Grid (in wg)	22.07	21.97	
Freeboard Press. (in wg)	-0.23	-1.50	
Cyclone Out. Press. (in wg)			-9.84
SH 1 & 3 Flue Gas DP (in wg)			1.16
Economizer Flue Gas DP (in wg)			1.39
AH DP (in wg)			6.47
Baghouse In. Press. (in wg)			-15.59
ID Fan In. Press. (in wg)			-23.55
Cyclone In. Temp. (F)	1619.24	1686.68	
Cyclone Out. Temp. (F)	1580.79	1651.96	
Loop Seal Solids Temp. (F)	1613.90	1730.87	
AH Gas In. Temp. (F)	532.29	546.07	
AH Gas Out. Temp. (F)	281.14	282.36	
Pri. Air AH In. Temp. (F)			102.22
Pri. Air AH Out. Temp. (F)	405.36	416.96	
Sec. Air AH In. Temp. (F)			95.94
Sec. Air AH Out. Temp. (F)	441.07	454.33	
Feedwater Flow (klb/hr)			891.41
SH2 Attemp. Flow (klb/hr)			30.68
SH3 Attemp. Flow (klb/hr)			7.88
Drum Press. (Psig)			1642.83
Ambient Temp. (F)			89.25
Baro. Press. (In Hg)			24.74
Rel. Humidity (%)			10.87

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:42:03.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	108.19	6.02	1036.81	1171.03
C	66.32	0.68		67.00
H	5.01	0.00	0.45	5.47
N	1.33		809.06	810.39
O	18.15	2.72	247.30	268.17
S	0.51	0.00		0.51
Ca	0.31	2.20		2.50
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1066.45	21.30	1.58	1089.32
C	63.75	1.60	0.02	65.38
H	5.43	0.02	0.00	5.45
N	752.30			752.30
O	245.26	1.47	0.06	246.79
S	0.13	0.29	0.01	0.43
Ca		2.34	0.10	2.44
				Σ Acc For
				93.02
				97.58
				99.75
				92.83
				92.02
				84.19
				97.39

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	108.19	6.02	975.54	1089.75
C	66.32	0.68		67.00
H	5.01	0.00	0.42	5.43
N	1.33		746.84	748.17
O	18.15	2.72	228.28	249.15
S	0.51	0.00		0.51
Ca	0.31	2.20		2.50
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1066.45	21.30	1.58	1089.32
C	63.75	1.60	0.02	65.38
H	5.43	0.02	0.00	5.45
N	752.30			752.30
O	245.26	1.47	0.06	246.79
S	0.13	0.29	0.01	0.43
Ca		2.34	0.10	2.44
				Σ Acc For
				99.96
				97.58
				100.39
				100.55
				99.05
				84.19
				97.39

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:42:01.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.62	1.41
Ca Utilization % (Coal and Sorbent).....	18.96	1.58
Alkali Utilization % (Coal and Sorbent).....	18.04	1.53
Ca To S (Sorbent Only).....	3.45	0.18
Ca To S (Coal and Sorbent).....	3.94	0.30
Alkali To S (Coal and Sorbent).....	4.14	0.32
SO ₂ Retention %	74.65	2.30
Combustion Efficiency %	97.87	0.23

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.81	0.31
Boiler Efficiency (I/O Method) %	85.26	2.52
Excess Air %	16.48	0.94
Air Heater Effectiveness	0.72	0.01
Boiler Load %HCR	102.50	1.69

Wet flue gas flow - G2 Method (klbs/hr)1066.45

MATERIAL BALANCE

Total balance %	99.96	0.54
Carbon balance %	97.58	6.62
Hydrogen balance %	100.39	0.05
Oxygen balance %	99.05	4.75
Nitrogen balance %	100.55	1.38
Sulfur balance %	84.19	5.67
Calcium balance %	97.39	10.84

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10355.	185.
Net Heat Rate (btu/kvhr)	11358.	210.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:42:11.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.81

CHEMICAL HEAT INPUT OF THE COAL: Value(KBtu/hr) % of total *

I. CREDITS

1. Heat credit for sensible heat in entering moist air	5809.77	0.50
2. Sensible heat in entering as-fired coal	-190.08	-0.02
3. Sensible heat in entering wet sorbent	36.22	0.00
4. Heat credit for sulfation reaction	2553.97	0.22
5. Bottom ash cooling water input	4896.46	0.42
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	24197.09	2.08
2. Heat loss from sensible heat in dry flue gas	50583.91	4.35
3. Heat loss due to moisture in as-fired fuel and sorbent	10685.74	0.92
4. Latent heat loss due to moisture from burning of hydrogen	40514.50	3.48

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:42:11.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	345.36	0.03
6. Heat loss due to calcination of sorbent	4012.29	0.34
7. Heat loss due to formation of CO	319.13	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	869.97	0.07
11. Heat loss due to sensible heat in bed drain	30.08	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5167.17	0.44

SUM OF LOSSES TERMS

141725.25 12.19

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:42:08.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00402P67

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 14: 0: 0
Printed.....23-MAY-1990 10:42:06.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10618.50			
Total Moisture (%)	8.64	0.09		
Air Dry Loss (%)	3.58			
Blk Den (#/cft)	59.34			
Volatiles (%)	32.60			
Fixed C (%)	43.16			
Ash (%)	15.59			
CONSTITUENTS (%)				
C	61.30		7.54	1.03
H	3.67		0.09	0.13
O	9.11	0.00		
N	1.23			
S	0.47	0.00	1.35	0.68
Ca	0.28	36.44	10.98	6.24
Mg	0.05	0.43	0.36	0.34
Fe	0.19	0.20	1.02	1.09
CO2		41.30	0.63	0.40

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Hesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	72.55	100.00	91.70
4	64.15	100.00	88.95
6	53.55	100.00	84.50
8	44.75	100.00	80.30
10	36.15	100.00	75.25
14	29.00	100.00	68.45
20	23.10	100.00	58.90
28	18.60	85.35	47.65
48	10.95	69.10	15.65
100	5.45	57.05	0.70
150	3.50	52.60	0.10
200	3.50	48.45	0.00
325	3.50	42.05	0.00
400	3.50	39.70	0.00
Median diameter	2906.49	85.28	645.03

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00402P67A

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 10:45: 0
Printed.....22-AUG-1990 08:30:30.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			111.13
Final SH Sim. Flow (klb/hr)			929.16
Final SH Out. Press (psig)			1463.06
Final SH Out. Temp. (F)			1003.47

Coal Rate Frnt-Vst (klb/hr) 17.66
Coal Rate Frnt-Est (klb/hr) 18.14
Coal Rate Rear (klb/hr) 18.73
Total (klb/hr) 54.52

Limestone Rate (klb/hr) 1.94

Bed Drain Rate (klb/hr) 0.96
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 10.92
Freeboard (Inlet Air) 17.26
Dist. Plate (O2 Method) 10.16
Freeboard (O2 Method) 16.40

Avg. Bed Temp. (F) 20" 1627.91
Avg. Bed Temp. (F) 66" 1603.48
Avg. Bed Temp. (F) 118" 1607.18

Wet Flue Gas Flow
- O2 Method (klb/hr) 525.94

Flue Gas Composition (AH Inlet)
O2 (v%) 2.96
CO2 (v%) 16.00
CO (ppmv) 84.85
NOX (ppmv) 117.53
S02 (lbs/10⁵ btu) 0.16
S02 (ppmv) 114.60
(lbs/10⁶ btu) 0.21

Total Air Flow (klb/hr) 481.18
Primary Air Flow (klb/hr) 286.25
Sec. Air Flow (klb/hr) 194.93
S₀₂/PA Ratio 0.68

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00402P67A

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 10:45: 0
Printed.....22-AUG-1990 08:30:30.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.78
SA Fan Out. Press. (in VG)			0.13
PA AH Out. Press. (in VG)	58.52		
SA AH Out. Press. (in VG)	40.49		

Windbox Press. (in VG) 54.04
Bed Press. 18" Above Grid (in VG) 21.84
Freeboard Press. (in VG) -0.23
Cyclone Out. Press. (in VG)
SH 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1620.24
Cyclone Out. Temp. (F) 1581.17
Loop Seal Solids Temp. (F) 1613.84

AH Gas In. Temp. (F) 532.30
AH Gas Out. Temp. (F) 277.81
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 403.59
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 442.13

Feedwater Flow (klb/hr) 892.05

SH2 Attemp. Flow (klb/hr)
SH3 Attemp. Flow (klb/hr)

Drum Press (Psig) 1643.46

Ambient Temp. (F) 84.20
Baro. Press. (In Hg) 24.77
Rel. Humidity (%) 12.46

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00402F67A

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 10:45: 0
Printed.....22-AUG-1990 08:30:39.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	36.21	2.36
Ca Utilization % (Coal and Sorbent).....	28.74	2.74
Alkali Utilization % (Coal and Sorbent).....	26.87	2.59
Ca To S (Sorbent Only).....	2.13	0.13
Ca To S (Coal and Sorbent).....	2.69	0.26
Alkali To S (Coal and Sorbent).....	2.88	0.28
SO2 Retention %	77.28	2.09
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	16.05	0.94
Excess Air %		
Air Heater Effectiveness		
Boiler Load ZMCR		
Net flue gas flow - 02 Method (klbs/hr)	525.94	15.59

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00402P67A

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 10:45: 0
Printed.....22-AUG-1990 08:30:43.00

Percentage Less Than

Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	65.00	100.00	91.70
4	4750	57.20	100.00	88.10
6	3350	48.50	100.00	83.70
8	2360	40.60	100.00	80.30
10	1700	33.20	100.00	76.00
14	1180	27.10	100.00	70.40
20	850	21.80	100.00	63.10
28	600	17.70	83.30	54.60
48	300	10.80	67.00	24.50
100	150	5.60	55.00	1.10
150	106	3.80	50.40	0.10
200	75	3.80	46.00	0.00
325	45	3.80	39.20	0.00
400	38	3.80	36.80	0.00

Median diameter 3558.27 102.46 543.10

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00402P67A

Start..... 4/ 2/90 8:15: 0
End..... 4/ 2/90 10:45: 0
Printed.....22-AUG-1990 08:30:41.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10497.00		
Total Moisture (%)	8.58		
Air Dry Loss (%)	3.57	0.10	
Blk Den (#/cft)	58.69		
Volatiles (%)	32.45		
Fixed C (%)	42.41		
Ash (%)	16.56		
CONSTITUENTS (%)			
C	60.24	7.38	1.37
H	3.63	0.09	0.10
O	9.31		
N	1.21		
S	0.49		
Ca	0.34	1.36	1.29
Mg	0.05	11.13	5.99
Fe	0.20	0.37	0.34
Co		1.00	0.92
		0.65	0.60

NOTE: Only constituents used in the Performance calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00402P67B

Start. 4/ 2/90 11:30: 0
End..... 4/ 2/90 14: 0: 0
Printed.....22-AUG-1990 08:32:09.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00402P67B

Start..... 4/ 2/90 11:30: 0
End..... 4/ 2/90 14: 0: 0
Printed.....22-AUG-1990 08:32:09.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.77
Final SH Stm. Flow (klb/hr)			928.41
Final SH Out. Press (psig)			1460.38
Final SH Out. Temp. (F)			1004.24
Coal Rate Frnt-Vst (klb/hr)	19.12		
Coal Rate Frnt-Est (klb/hr)	17.37		
Coal Rate Rear (klb/hr)	17.14		
Total (klb/hr)	53.63		
Limestone Rate (klb/hr)	4.13		
Bed Drain Rate (klb/hr)	0.62		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)	11.39		
Distributor Plate (Inl Air)	16.98		
Freeboard (Inlet Air)	12.23		
Dist. Plate (O2 Method)	17.46		
Freeboard (O2 Method)			
Avg. Bed Temp. (F) 20"	1722.31		
Avg. Bed Temp. (F) 66"	1700.21		
Avg. Bed Temp. (F) 118"	1703.92		
Wet Flue Gas Flow	539.94		
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.09		
CO2 (v%)	16.00		
CO (ppmv)	73.42		
NOX (ppmv)	218.83		
(lbs/10 ⁶ btu)	0.29		
SO2 (ppmv)	128.82		
(lbs/10 ⁶ btu)	0.24		
Total Air Flow (klb/hr)	493.82		
Primary Air Flow (klb/hr)	285.14		
Sec. Air Flow (klb/hr)	208.68		
CHINA DATA	0.77		
PA Fan Out. Press. (in VG)			0.77
SA Fan Out. Press. (in VG)			0.19
PA AH Out. Press. (in VG)	58.28		
SA AH Out. Press. (in VG)	41.63		
Windbox Press. (in VG)	54.43		
Bed Press. 18" Above Grid (in VG)	21.82		
Freeboard Press. (in VG)	-1.50		
Cyclone Out. Press. (in VG)			-9.85
SH 1 & 3 Flue Gas DP (in VG)			1.16
Economizer Flue Gas DP (in VG)			1.39
AH DP (in VG)			-6.45
Baghouse In. Press. (in VG)			-15.59
ID Fan In. Press. (in VG)			-23.50
Cyclone In. Temp. (F)	1685.75		
Cyclone Out. Temp. (F)	1651.32		
Loop Seal Solids Temp. (F)	1730.31		
AH Gas In. Temp. (F)	545.64		
AH Gas Out. Temp. (F)	285.68		
Pri. Air AH In. Temp. (F)			105.20
Pri. Air AH Out. Temp. (F)	418.51		
Sec. Air AH In. Temp. (F)			99.57
Sec. Air AH Out. Temp. (F)	453.54		
Feedwater Flow (klb/hr)			890.84
SH2 Attemp. Flow (klb/hr)			30.82
SH3 Attemp. Flow (klb/hr)			7.96
Drum Press. (Psig)			1642.28
Ambient Temp. (F)			94.03
Baro. Press. (In Hg)			24.72
Rel. Humidity (%)			9.33

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00402P67B

Start..... 4/ 2/90 11:30: 0
End..... 4/ 2/90 14: 0: 0
Printed.....22-AUG-1990 08:32:18.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	14.47	1.05
Ca Utilization % (Coal and Sorbent).....	13.37	1.08
Alkali Utilization % (Coal and Sorbent).....	12.86	1.03
Ca To S (Sorbent Only).....	4.94	0.34
Ca To S (Coal and Sorbent).....	5.35	0.41
Alkali To S (Coal and Sorbent).....	5.57	0.42
Sulfur retention %	71.57	2.36
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.91	0.95
Air Heater Effectiveness		
Boiler Load MHR		
Net flue gas flow - 02 Method (klbs/hr)	539.94	13.67

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)

Net Heat Rate (btu/kvhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00402P67B

Start..... 4/ 2/90 11:30: 0
End..... 4/ 2/90 14: 0: 0
Printed.....22-AUG-1990 08:32:22.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00402P67B

Start..... 4/ 2/90 11:30: 0
End..... 4/ 2/90 14: 0: 0
Printed.....22-AUG-1990 08:32:20.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10740.00			
Total Moisture (%)	8.70	0.08		
Air Dry Loss (%)	3.59			
Blk Den (#/cft)	59.99			
Volatiles (%)	32.76			
Fixed C (%)	43.91			
Ash (%)	14.63			
CONSTITUENTS (%)				
C	62.35		7.69	0.69
H	3.71		0.08	0.17
O	8.90	0.00		
N	1.25			
S	0.46	0.00	1.35	0.07
Ca	0.23	36.52	10.83	6.50
Mg	0.04	0.42	0.36	0.34
Fe	0.18	0.19	1.04	1.26
CO2		41.65	0.62	0.20

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	80.10	100.00	91.70
4	71.10	100.00	89.80
6	58.60	100.00	85.30
8	48.90	100.00	80.30
10	39.10	100.00	74.50
14	30.90	100.00	65.50
20	24.40	100.00	4.70
28	19.50	87.40	0.70
48	11.10	71.20	6.80
100	5.30	59.10	0.30
150	3.20	54.80	0.10
200	3.20	50.90	0.00
325	3.20	44.90	0.00
400	3.20	42.60	0.00
Median diameter	2456.00	69.42	756.33

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00405P68

TEST : 00405P68

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:01.00

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:01.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.75
Final SH Stm. Flow (klb/hr)			923.51
Final SH Out. Press (psig)			1460.72
Final SH Out. Temp. (F)			1004.12
Coal Rate Fint-Vst (klb/hr)	17.43	19.17	
Coal Rate Fint-Est (klb/hr)	17.81	17.41	
Coal Rate Rear (klb/hr)	18.60	17.26	
Total (klb/hr)	53.83	53.84	107.67
Limestone Rate (klb/hr)	1.87	4.69	6.57
Bed Drain Rate (klb/hr)	1.30	1.05	2.36
Flyash Flow (klb/hr) Calculated			20.87
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.01	11.37	
Freeboard (Inlet Air)	17.47	16.97	
Dist. Plate (02 Method)	11.09	11.42	
Freeboard (02 Method)	17.31	16.82	
Avg. Bed Temp. (F) 20"	1637.71	1702.30	
Avg. Bed Temp. (F) 66"	1613.96	1687.03	
Avg. Bed Temp. (F) 118"	1615.88	1679.58	
Vet Flue Gas Flow - 02 Method (klb/hr)			1065.19
Flue Gas Composition (AH Inlet)			
O2 (v%)			2.98
CO2 (v%)			15.68
CO (ppmv)			97.51
NOX (ppmv)			156.55
S02 (lbs/10 ⁶ btu)			0.21
(lbs/10 ⁶ btu)			125.07
			0.24
Total Air Flow (klb/hr)			976.39
Primary Air Flow (klb/hr)			571.39
Sec. Air Flow (klb/hr)			405.00
SA/PA Ratio			0.71
PA Fan Out. Press. (in WG)			
SA Fan Out. Press. (in WG)			0.80
PA AH Out. Press. (in WG)	60.48	60.76	0.13
SA AH Out. Press. (in WG)	42.57	43.17	
Windbox Press. (in WG)	55.93	55.94	
Bed Press. 18" Above Grid (in WG)	23.79	23.44	
Freeboard Press. (in WG)	-0.25	-1.79	
Cyclone Out. Press. (in WG)			-10.00
SH 1 & 3 Flue Gas DP (in WG)			1.23
Economizer Flue Gas DP (in WG)			1.53
AH DP (in WG)			6.33
Baghouse In. Press. (in WG)			-16.00
ID Fan In. Press. (in WG)			-23.81
Cyclone In. Temp. (F)	1619.57	1670.79	
Cyclone Out. Temp. (F)	1586.17	1644.37	
Loop Seal Solids Temp. (F)	1618.76	1715.16	
AH Gas In. Temp. (F)	523.27	536.32	
AH Gas Out. Temp. (F)	275.84	277.71	
Pri. Air AH In. Temp. (F)			106.93
Pri. Air AH Out. Temp. (F)	401.36	412.71	
Sec. Air AH In. Temp. (F)			101.59
Sec. Air AH Out. Temp. (F)	436.73	448.38	
Feedwater Flow (klb/hr)			882.99
SH2 Attemp. Flow (klb/hr)			32.65
SH3 Attemp. Flow (klb/hr)			9.07
Drum Press. (Psig)			1640.77
Ambient Temp. (F)			89.83
Baro. Press. (In Hg)			24.48
Rel. Humidity (%)			12.39

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00405P68

TEST : 00405P68

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:15.00

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:13.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	107.67	6.57	1052.84	1167.07
C	66.99	0.76		67.74
H	4.96	0.00	0.53	5.49
N	1.60		805.48	807.08
O	17.33	3.03	246.83	257.18
S	0.49	0.00		0.49
Ca	0.32	2.38		2.70
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1065.19	20.87	2.36	1088.42
C	62.50	2.22	0.04	64.75
H	5.45	0.01	0.00	5.47
N	755.91			755.91
O	241.61	1.45	0.09	243.14
S	0.13	0.28	0.02	0.43
Ca		2.26	0.13	2.39
				% Acc For
				93.26
				95.59
				99.63
				93.66
				91.00
				87.85
				88.60

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	107.67	6.57	976.39	1090.63
C	66.99	0.76		67.74
H	4.96	0.00	0.49	5.45
N	1.60		747.00	748.60
O	17.33	3.03	228.91	249.26
S	0.49	0.00		0.49
Ca	0.32	2.38		2.70
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1065.19	20.87	2.36	1088.42
C	62.50	2.22	0.04	64.75
H	5.45	0.01	0.00	5.47
N	755.91			755.91
O	241.61	1.45	0.09	243.14
S	0.13	0.28	0.02	0.43
Ca		2.26	0.13	2.39
				% Acc For
				99.80
				95.59
				100.33
				100.98
				93.55
				87.85
				88.60

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	18.92	1.14
Ca Utilization % (Coal and Sorbent).....	16.67	1.26
Alkali Utilization % (Coal and Sorbent).....	15.92	1.23
Ca To S (Sorbent Only).....	3.86	0.19
Ca To S (Coal and Sorbent).....	4.38	0.30
Alkali To S (Coal and Sorbent).....	4.58	0.32
SO2 Retention %	73.00	2.29
Combustion Efficiency %	97.10	0.43
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.23	0.43
Boiler Efficiency (I/O Method) %	84.22	2.32
Excess Air %	16.22	0.94
Air Heater Effectiveness	0.73	0.01
Boiler Load %HCR	102.44	1.19
Net flue gas flow - 02 Method (klbs/hr)	1065.19	21.48

MATERIAL BALANCE	VALUE	UNC*
Total balance %	99.80	0.54
Carbon balance %	95.59	6.53
Hydrogen balance %	100.33	0.04
Oxygen balance %	97.55	4.73
Nitrogen balance %	100.98	1.38
Sulfur balance %	87.85	7.37
Calcium balance %	88.60	9.33

UNIT HEAT RATE	VALUE	UNC*
Gross Heat Rate (btu/kwhr)	10427.	151.
Net Heat Rate (btu/kwhr)	11447.	175.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00405F68

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:23.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		87.23
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	6963.82	0.60
2. Sensible heat in entering as-fired coal	-207.96	-0.02
3. Sensible heat in entering wet sorbent	41.57	0.00
4. Heat credit for sulfation reaction	2419.19	0.21
5. Bottom ash cooling water input	5039.65	0.43
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	33077.89	2.83
2. Heat loss from sensible heat in dry flue gas	49288.07	4.21
3. Heat loss due to moisture in as-fired fuel and sorbent	10462.27	0.89
4. Latent heat loss due to moisture from burning of hydrogen	40073.52	3.42
* Total equals: Chemical input of coal plus credits		

----- HEAT BALANCE REPORT -----

TEST : 00405F68

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:23.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air		396.03	0.03
6. Heat loss due to calcination of sorbent		4299.45	0.37
7. Heat loss due to formation of CO		393.49	0.03
8. Heat loss due to unburned hydrocarbons in flue gas		0.00	0.00
9. Heat loss due to radiation and convection		5000.00	0.43
10. Heat loss due to sensible heat in flue dust		830.38	0.07
11. Heat loss due to sensible heat in bed drain		76.61	0.01
12. Heat loss due to sootblower steam		0.00	0.00
13. Heat loss to bottom ash cooler cooling water		5547.75	0.47
SUM OF LOSSES TERMS		149445.45	12.77
* Total equals: Chemical input of coal plus credits			

PHYSICAL ANALYSIS REPORT

TEST : 00405P68

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:20.00

TEST : 00405P68

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:34:18.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
Wt (800/lb)	10725.50			
Total Moisture (%)	8.52			
Air Dry Loss (%)	3.68	0.10		
Bulk Den (pcf)	58.25			
Solubles (%)	32.92			
Fixed C (%)	43.42			
Ash (%)	15.14			
CONSTITUENTS (%)				
H	62.22		10.62	1.65
C	3.65		0.07	0.13
O	8.53	0.00		
N	1.42			
S	0.46	0.00	1.35	0.17
Cl	0.30	36.20	10.64	5.42
Br	0.05	0.40	0.33	0.31
F	0.18	0.23	0.94	0.88
Na		42.17	0.78	0.52

NOTE: Only constituents used in the Performance calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	67.00	100.00	92.70
4	57.10	100.00	89.15
6	47.30	100.00	84.15
8	38.90	100.00	78.35
10	31.10	100.00	72.35
14	24.80	100.00	63.75
20	19.70	100.00	53.70
28	15.75	85.85	41.50
48	9.10	70.35	23.75
100	4.55	58.10	0.45
150	3.00	53.40	0.25
200	3.00	48.95	0.00
325	3.00	42.75	0.00
400	3.00	40.90	0.00

Median diameter

3688.03

81.44

368.11

PROCESS OPERATING SUMMARY REPORT

PROCESS OPERATING SUMMARY REPORT

TEST : 00405P68A

TEST : 00405P68A

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 11:45: 0
Printed.....22-AUG-1990 08:35:37.00

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 11:45: 0
Printed.....22-AUG-1990 08:35:37.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MW _e)			110.96
Final SH Sim. Flow (klb/hr)			924.23
Final SH Out. Press (psig)			1462.11
Final SH Out. Temp. (F)			1004.02
Coal Rate Frnt-Vst (klb/hr)	17.50		
Coal Rate Frnt-Est (klb/hr)	17.86		
Coal Rate Rear (klb/hr)	18.66		
Total (klb/hr)	54.02		
Limestone Rate (klb/hr)	1.97		
Bed Drain Rate (klb/hr)	1.75		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)	11.01		
Distributor Plate (Inlet Air)	17.47		
Freeboard (Inlet Air)	10.39		
Dist. Plate (02 Method)	16.73		
Freeboard (02 Method)			
Avg. Bed Temp. (F) 20"	1637.89		
Avg. Bed Temp. (F) 66"	1613.97		
Avg. Bed Temp. (F) 118"	1616.60		
Net Flue Gas Flow			
- 02 Method (klb/hr)	529.91		
Flue Gas Composition (AH Inlet)			
O ₂ (v%)	2.92		
CO ₂ (v%)	15.73		
CO (ppmv)	102.38		
NO _x (ppmv)	115.72		
S0 ₂ (lbs/10 ⁶ btu)	0.16		
S0 ₂ (ppmv)	120.24		
(lbs/10 ⁶ btu)	0.23		
Total Air Flow (klb/hr)	485.81		
Primary Air Flow (klb/hr)	285.77		
Sec. Air Flow (klb/hr)	200.04		
SA/PA Ratio	0.70		
PA Fan Out. Press. (in VG)			0.80
SA Fan Out. Press. (in VG)			0.13
PA AH Out. Press. (in VG)	60.49		
SA AH Out. Press. (in VG)	42.57		
Windbox Press. (in VG)	55.97		
Bed Press. 18" Above Grid (in VG)	23.92		
Freeboard Press. (in VG)	-0.22		
Cyclone Out. Press. (in VG)			-10.01
SH 1 & 3 Flue Gas DP (in VG)			1.24
Economizer Flue Gas DP (in VG)			1.54
AH DP (in VG)			6.34
Baghouse In. Press. (in VG)			-16.03
ID Fan In. Press. (in VG)			-23.88
Cyclone In. Temp. (F)	1619.89		
Cyclone Out. Temp. (F)	1586.27		
Loop Seal Solids Temp. (F)	1618.32		
AH Gas In. Temp. (F)	522.92		
AH Gas Out. Temp. (F)	272.93		
Pri. Air AH In. Temp. (F)			102.78
Pri. Air AH Out. Temp. (F)	399.49		
Sec. Air AH In. Temp. (F)			96.92
Sec. Air AH Out. Temp. (F)	435.23		
Feedwater Flow (klb/hr)			883.67
SH2 Attemp. Flow (klb/hr)			32.68
SH3 Attemp. Flow (klb/hr)			9.08
Drum Press. (Psig)			1641.65
Ambient Temp. (F)			86.11
Baro. Press. (In Hg)			24.50
Rel. Humidity (%)			13.02

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00405P68A

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 11:45: 0
Printed.....22-AUG-1990 08:35:46.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	31.69	2.57
Ca Utilization % (Coal and Sorbent).....	25.87	2.76
Alkali Utilization % (Coal and Sorbent).....	24.34	2.64
Ca To S (Sorbent Only).....	2.33	0.16
Ca To S (Coal and Sorbent).....	2.85	0.29
Alkali To S (Coal and Sorbent).....	3.03	0.31
SO2 Retention %	73.83	2.43
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	15.80	0.93
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - 02 Method (klbs/hr)	529.91	15.10

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00405P68A

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 11:45: 0
Printed.....22-AUG-1990 08:35:50.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00405P68A

Start..... 4/ 5/90 9: 0: 0
End..... 4/ 5/90 11:45: 0
Printed.....22-AUG-1990 08:35:48.00

Percentage Less Than

	Actual Mesh Microns	Percentage Less Than			Bed Drain
		Coal	Sorbent	Bed Drain	
HHV (Btu/lb)	10731.50	100.00	100.00	100.00	100.00
Total Moisture (%)	8.39	100.00	100.00	100.00	100.00
Air Dry Loss (%)	3.61	100.00	100.00	100.00	100.00
Blk Den (M/cft)	59.39	100.00	100.00	100.00	100.00
Volatiles (%)	32.90	100.00	100.00	100.00	100.00
Fixed C (%)	43.34	71.80	100.00	100.00	91.20
Ash (%)	15.37	63.10	100.00	100.00	87.40
		52.60	100.00	100.00	82.70
		43.30	100.00	100.00	77.80
		35.00	100.00	100.00	71.50
		28.00	100.00	100.00	64.10
		22.50	100.00	100.00	54.10
		18.30	88.60	73.20	42.90
		10.80	73.20	12.30	12.30
		5.70	60.00	1.00	1.00
		3.90	54.80	0.40	0.40
		3.90	49.90	0.00	0.00
		3.90	43.20	0.00	0.00
		3.90	41.40	0.00	0.00
Median diameter		3036.11	75.63	748.46	

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00405P68B

Start..... 4/ 5/90 12:30: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:36:47.00

TEST : 00405P68B

Start..... 4/ 5/90 12:30: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:36:47.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.51
Final SH Stm. Flow (klb/hr)			922.80
Final SH Out. Press (psig)			1459.26
Final SH Out. Temp. (F)			1004.28
Coal Rate Frnt-Est (klb/hr)	19.03		
Coal Rate Frnt-Est (klb/hr)	17.31		
Coal Rate Rear (klb/hr)	17.22		
Coal Rate Total (klb/hr)	53.56		
Limestone Rate (klb/hr)	4.59		
Bed Drain Rate (klb/hr)	0.72		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.36		
Freeboard (Inlet Air)	16.98		
Dist. Plate (O2 Method)	12.10		
Freeboard (O2 Method)	17.40		
Avg. Bed Temp. (F) 20"	1702.44		
Avg. Bed Temp. (F) 66"	1686.54		
Avg. Bed Temp. (F) 118"	1679.25		
Net Flue Gas Flow - O2 Method (klb/hr)	534.44		
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.05		
CO2 (v%)	15.63		
CO (ppmv)	93.03		
NOX (ppmv)	197.66		
(lbs/10 ⁶ btu)	0.27		
S02 (ppmv)	129.93		
(lbs/10 ⁶ btu)	0.25		
Total Air Flow (klb/hr)	489.82		
Primary Air Flow (klb/hr)	285.62		
Sec. Air Flow (klb/hr)	204.20		
SA/PA Ratio	0.71		
PA Fan Out. Press. (in VG)			0.80
SA Fan Out. Press. (in VG)			0.15
PA AH Out. Press. (in VG)	60.71		
SA AH Out. Press. (in VG)	43.27		
Windbox Press. (in VG)	55.73		
Bed Press. 18" Above Grid (in VG)	23.67		
Freeboard Press. (in VG)	-1.76		
Cyclone Out. Press. (in VG)			-10.00
SH 1 & 3 Flue Gas DP (in VG)			1.22
Economizer Flue Gas DP (in VG)			1.53
AH DP (in VG)			6.32
Baghouse In. Press. (in VG)			-15.97
ID Fan In. Press. (in VG)			-23.80
Cyclone In. Temp. (F)	1672.32		
Cyclone Out. Temp. (F)	1644.73		
Loop Seal Solids Temp. (F)	1715.30		
AH Gas In. Temp. (F)	537.42		
AH Gas Out. Temp. (F)	281.61		111.93
Prf. Air AH In. Temp. (F)			
Prf. Air AH Out. Temp. (F)	415.22		107.19
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	450.04		
Feedwater Flow (klb/hr)			882.30
SH2 Attemp. Flow (klb/hr)			32.66
SH3 Attemp. Flow (klb/hr)			9.05
Drum Press. (Psig)			1639.98
Ambient Temp. (F)			94.36
Baro. Press. (In Hg)			24.47
Rel. Humidity (%)			11.60

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00405P68B

Start..... 4/ 5/90 12:30: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:36:55.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	13.44	0.99
Ca Utilization % (Coal and Sorbent).....	12.26	0.95
Alkali Utilization % (Coal and Sorbent).....	11.80	0.90
Ca To S (Sorbent Only).....	5.37	0.39
Ca To S (Coal and Sorbent).....	5.89	0.43
Alkali To S (Coal and Sorbent).....	6.11	0.45
S02 Retention %	72.16	2.27
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.65	0.95
Air Heater Effectiveness		
Boiler Load MCR		
Vet flue gas flow - 02 Method (klbs/hr)	534.44	12.73

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	
Net Heat Rate (btu/kvhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00405P68B

Start..... 4/ 5/90 12:30: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:36:59.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00405P68B

Start..... 4/ 5/90 12:30: 0
End..... 4/ 5/90 15: 0: 0
Printed.....22-AUG-1990 08:36:57.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10719.50			
Total Moisture (%)	8.65	0.08		
Air Dry Loss (%)	3.75			
Blk Den (#/cft)	57.11			
Volatiles (%)	32.94			
Fixed C (%)	43.51			
Ash (%)	14.91			
CONSTITUENTS (%)				
C	62.68		11.05	1.46
H	3.66	0.00	0.07	0.15
O	8.15			
N	1.50			
S	0.47	0.00	1.32	0.07
Ca	0.30	36.38	10.88	4.14
Mg	0.05	0.40	0.32	0.31
Fe	0.18	0.20	0.93	0.95
CO2		42.64	0.83	0.21

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	62.20	100.00	94.20
4	51.10	100.00	91.30
6	42.00	100.00	86.00
8	34.50	100.00	80.10
10	27.20	100.00	73.20
14	21.60	100.00	64.40
20	16.90	100.00	52.90
28	13.20	83.10	40.10
48	7.40	67.50	6.20
100	3.40	56.20	0.30
150	2.10	52.00	0.10
200	2.10	48.00	0.00
325	2.10	42.30	0.00
400	2.10	40.40	0.00
Median diameter	4552.31	89.16	785.85

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00406P07

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:38:09.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.94
SA Fan Out. Press. (in VG)			0.03
PA AH Out. Press. (in VG)	61.70	61.95	
SA AH Out. Press. (in VG)	39.02	39.52	
Windbox Press. (in VG)	56.29	54.70	
Bed Press. 18" Above Grid (in VG)	24.19	23.17	
Freeboard Press. (in VG)	-0.24	-1.75	
Cyclone Out. Press. (in VG)			-9.78
SH 1 & 3 Flue Gas DP (in VG)			1.21
Economizer Flue Gas DP (in VG)			1.49
AH DP (in VG)			6.31
Baghouse In. Press. (in VG)			-15.72
10 Fan In. Press. (in VG)			-23.59
Cyclone In. Temp. (F)	1621.19	1671.37	
Cyclone Out. Temp. (F)	1586.15	1637.83	
Loop Seal Solids Temp. (F)	1618.95	1714.31	
AH Gas In. Temp. (F)	525.05	538.77	
AH Gas Out. Temp. (F)	281.31	283.45	
Pri. Air AH In. Temp. (F)			109.13
Pri. Air AH Out. Temp. (F)	400.37	412.06	
Sec. Air AH In. Temp. (F)			122.92
Sec. Air AH Out. Temp. (F)	454.49	446.85	
Feedwater Flow (klb/hr)			888.33
SH2 Attemp. Flow (klb/hr)			29.66
SH3 Attemp. Flow (klb/hr)			7.66
Hum Press. (Psig)			1641.68
Ambient Temp. (F)			92.32
Baro. Press. (in Hg)			24.63
Rel. Humidity (%)			7.11

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00406P07

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:38:09.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.81
Final SH Stm. Flow (klb/hr)			924.46
Final SH Out. Press (psig)			1460.89
Final SH Out. Temp. (F)			1004.19
Coal Rate Frnt-Vst (klb/hr)	17.15	19.02	
Coal Rate Frnt-Est (klb/hr)	17.66	17.15	
Coal Rate Rear (klb/hr)	18.49	17.13	
Total (klb/hr)	53.31	53.30	106.61
Limestone Rate (klb/hr)	2.09	3.71	5.80
Bed Drain Rate (klb/hr)	1.27	0.54	1.81
Flyash Flow (klb/hr)			20.61
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	10.85	11.23	
Freeboard (Inlet Air)	17.52	17.08	
Dist. Plate (02 Method)	10.42	10.79	
Freeboard (02 Method)	16.93	16.50	
Avg. Bed Temp. (F) 20"	1632.09	1697.82	
Avg. Bed Temp. (F) 66"	1615.09	1688.90	
Avg. Bed Temp. (F) 118"	1622.50	1687.22	
Net Flue Gas Flow			1050.26
- 02 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.09
CO2 (v%)			15.65
CO (ppmv)			86.55
NOX (ppmv)			163.06
(lbs/10 ⁶ btu)			0.22
S02 (ppmv)			123.95
(lbs/10 ⁶ btu)			0.24
Total Air Flow (klb/hr)			962.16
Primary Air Flow (klb/hr)			569.07
Sec. Air Flow (klb/hr)			393.09
SA/PA Ratio			0.69

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00406P07

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:38:18.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	22.89	1.29
Ca Utilization % (Coal and Sorbent).....	19.88	1.55
Alkali Utilization % (Coal and Sorbent).....	18.92	1.50
Ca To S (Sorbent Only).....	3.25	0.15
Ca To S (Coal and Sorbent).....	3.74	0.27
Alkali To S (Coal and Sorbent).....	3.93	0.29
SO ₂ Retention %	74.37	2.17
Combustion Efficiency %	97.34	0.44
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.30	0.43
Boiler Efficiency (I/O Method) %	85.74	2.34
Excess Air %	16.87	0.95
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	100.80	1.06
Vet flue gas flow - 02 Method (klbs/hr)	1050.26	18.83

MATERIAL BALANCE

Total balance %	99.82	0.54
Carbon balance %	96.00	6.59
Hydrogen balance %	100.25	0.05
Oxygen balance %	97.86	4.76
Nitrogen balance %	100.88	1.38
Sulfur balance %	79.69	4.16
Calcium balance %	92.06	8.68
UNIT HEAT RATE		
Gross Heat Rate (btu/kvhr)	10223.	141.
Net Heat Rate (btu/kvhr)	11268.	165.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00406P07

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:38:20.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				Coal	Sorbent	Air	Total Input	
Total				106.61	5.80	1064.66	1177.07	
C				65.63	0.65		66.28	
H				4.96	0.00	0.33	5.29	
N				1.48		815.94	817.41	
O				17.88	2.61	248.39	268.88	
S				0.51	0.00		0.51	
Ca				0.31	2.06		2.37	
OUTPUTS(klb/hr)				Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total				1050.26	20.61	1.81	1072.69	91.13
C				61.58	2.03	0.02	63.63	96.00
H				5.26	0.01	0.00	5.27	99.66
N				745.38			745.38	91.19
O				238.33	1.36	0.04	239.74	89.16
S				0.13	0.27	0.00	0.40	79.69
Ca					2.08	0.10	2.19	92.06

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	106.61	5.80	962.16	1074.58	
C	65.63	0.65		66.28	
H	4.96	0.00	0.30	5.26	
N	1.48		737.39	738.86	
O	17.88	2.61	224.48	244.97	
S	0.51	0.00		0.51	
Ca	0.31	2.06		2.37	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1050.26	20.61	1.81	1072.69	99.82
C	61.58	2.03	0.02	63.63	96.00
H	5.26	0.01	0.00	5.27	100.25
N	745.38			745.38	100.88
O	238.33	1.36	0.04	239.74	97.86
S	0.13	0.27	0.00	0.40	79.69
Ca		2.08	0.10	2.19	92.06

----- HEAT BALANCE REPORT -----
 TEST : 00406P07
 Start..... 4/ 6/90 9:45: 0
 End..... 4/ 6/90 15: 0: 0
 Printed.....22-AUG-1990 08:38:26.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		87.30
	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	9160.08	0.80
2. Sensible heat in entering as-fired coal	-56.27	0.00
3. Sensible heat in entering wet sorbent	35.51	0.00
4. Heat credit for sulfation reaction	2540.63	0.22
5. Bottom ash cooling water input	4944.92	0.43
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	29854.80	2.60
2. Heat loss from sensible heat in dry flue gas	50039.87	4.35
3. Heat loss due to moisture in as-fired fuel and sorbent	10410.72	0.90
4. Latent heat loss due to moisture from burning of hydrogen	40272.54	3.50
* Total equals: Chemical input of coal plus credits		

----- HEAT BALANCE REPORT -----
 TEST : 00406P07
 Start..... 4/ 6/90 9:45: 0
 End..... 4/ 6/90 15: 0: 0
 Printed.....22-AUG-1990 08:38:26.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	246.86	0.02
6. Heat loss due to calcination of sorbent	3718.28	0.32
7. Heat loss due to formation of CO	346.34	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	844.90	0.07
11. Heat loss due to sensible heat in bed drain	47.06	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5353.38	0.47
SUM OF LOSSES TERMS		
	146134.75	12.70
* Total equals: Chemical input of coal plus credits		

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00406P07

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:38:24.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00406P07

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:38:22.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	69.80	100.00	90.00
4 4750	61.50	100.00	86.85
6 3350	52.45	100.00	82.65
8 2360	44.70	100.00	78.55
10 1700	36.70	100.00	73.45
14 1180	29.40	100.00	66.60
20 850	23.20	100.00	57.85
28 600	18.40	80.60	47.30
48 300	10.85	63.20	15.45
100 150	5.80	51.75	0.85
150 106	4.05	47.40	0.15
200 75	4.05	43.55	0.05
325 45	4.05	37.70	0.05
400 38	4.05	35.65	0.05
Median diameter	2998.62	130.55	655.66

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb) 10625.50	0.10		
Total Moisture (%) 8.54			
Air Dry Loss (%) 4.03			
Blk Den (#/cft) 58.11			
Volatiles (%) 32.85			
Fixed C (%) 43.46			
Ash (%) 15.16			
CONSTITUENTS (%)			
C 61.56	0.00	9.84	1.20
H 3.70		0.05	0.12
N 9.19			
S 1.38	0.00	1.33	0.02
Ca 0.48	35.54	10.11	5.60
Mg 0.29	0.41	0.34	0.30
Fe 0.05	0.18	0.85	0.85
CO2 0.17	41.12	0.76	0.24

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00406P07A

Start..... 4/ 6/90 12:30: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:39:33.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00406P07A

Start..... 4/ 6/90 12:30: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:39:33.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.94
SA Fan Out. Press. (in WG)			0.04
PA AH Out. Press. (in WG)	61.67		
SA AH Out. Press. (in WG)	38.97		

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.69
Final SH Stm. Flow (klb/hr)			923.51
Final SH Out. Press (psig)			1459.14
Final SH Out. Temp. (F)			1004.32

Vindbox Press. (in WG)	56.10		
Bed Press. 18" Above Grid (in WG)	23.92		
Freeboard Press. (in WG)	-0.23		
Cyclone Out. Press. (in WG)			-9.74
SH 1 & 3 Flue Gas DP (in WG)			1.21
Economizer Flue Gas DP (in WG)			1.48
AH DP (in WG)			6.29
Baghouse In. Press. (in WG)			-15.66
ID Fan In. Press. (in WG)			-23.56

Cyclone In. Temp. (F)	1622.65		
Cyclone Out. Temp. (F)	1586.79		
Loop Seal Solids Temp. (F)	1620.50		

AH Gas In. Temp. (F)	524.94		
AH Gas Out. Temp. (F)	283.59		113.91
Pr. Air AH In. Temp. (F)			
Pr. Air AH Out. Temp. (F)	401.84		130.00
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	455.49		

Feedwater Flow (klb/hr)			858.17
-------------------------	--	--	--------

SH2 Attemp. Flow (klb/hr)			79.03
SH3 Attemp. Flow (klb/hr)			7.56

Drum Press. (Psig)			1640.38
--------------------	--	--	---------

Ambient Temp. (F)			95.52
Baro. Press. (In Hg)			24.67
Rel. Humidity (%)			4.71

Coal Rate Frnt-Vst (klb/hr)	16.94		
Coal Rate Frnt-Est (klb/hr)	17.45		
Coal Rate Rear (klb/hr)	18.33		
Total (klb/hr)	52.72		
Limestone Rate (klb/hr)	2.18		

Bed Drain Rate (klb/hr)	1.12		
Flayash Flow (klb/hr)			
Calculated			

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	10.86		
Freeboard (Inlet Air)	17.50		
Dist. Plate (02 Method)	9.69		
Freeboard (02 Method)	16.79		

Avg. Bed Temp. (F) 20"	1633.07		
Avg. Bed Temp. (F) 66"	1415.84		
Avg. Bed Temp. (F) 118"	1623.38		

Net Flue Gas Flow			
02 Method (klb/hr)	518.47		

Flue Gas Composition (All Inlet)			
O2 (v2)	2.98		
CO2 (v2)	15.77		
CO (ppmv)	92.18		
NOx (ppmv)	177.00		
(lbs/10 ⁶ lbs)	0.17		
SO2 (ppmv)	117.71		
(lbs/10 ⁶ lbs)	0.22		

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00406P07A

Start..... 4/ 6/90 12:30: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:39:41.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	30.94	2.20
Ca Utilization % (Coal and Sorbent).....	25.18	2.35
Alkali Utilization % (Coal and Sorbent).....	23.86	2.27
Ca To S (Sorbent Only).....	2.46	0.15
Ca To S (Coal and Sorbent).....	3.02	0.27
Alkali To S (Coal and Sorbent).....	3.19	0.29
S02 Retention %	76.01	2.19
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.18	0.94
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	518.42	11.06

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00406P07A

Start..... 4/ 6/90 12:30: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:39:45.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00406P07A

Start..... 4/ 6/90 12:30: 0
End..... 4/ 6/90 15: 0: 0
Printed.....22-AUG-1990 08:39:43.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10650.50			
Total Moisture (%)	8.54	0.08		
Air Dry Loss (%)	3.82			
Blk Den (#/cft)	57.30			
Volatiles (%)	32.79			
Fixed C (%)	43.86			
Ash (%)	14.80			
CONSTITUENTS (%)				
C	61.76		9.66	1.15
H	3.49	0.00	0.05	0.17
O	9.11			
N	1.42			
S	0.48	0.00	1.33	0.07
Ca	0.34	35.79	9.97	7.64
Mg	0.04	0.42	0.33	0.34
Fe	0.16	0.17	0.86	0.81
Co2		40.90	0.73	0.75

NOTE: Only constituents used in the Performance Calculations are reported.

	Actual Mesh Microns	Percentage Less Than	Coal	Sorbent	Bed Drain
1.50	37500		100.00	100.00	100.00
1.00	25000		100.00	100.00	100.00
0.75	19000		100.00	100.00	100.00
0.50	12500		100.00	100.00	100.00
0.25	6300		69.40	100.00	84.70
4	4750		62.60	100.00	82.70
6	3350		53.20	100.00	79.30
8	2360		44.80	100.00	75.30
10	1700		36.60	100.00	71.70
14	1180		29.40	100.00	66.40
20	850		23.40	100.00	59.80
28	600		18.70	73.40	52.20
48	300		11.50	53.50	23.30
100	150		6.40	42.20	1.10
150	106		4.50	38.30	0.30
200	75		4.50	36.60	0.10
300	45		4.50	29.30	0.10
400	38		4.50	27.50	0.10
500					
600					
700					
800					
900					
1000					
1250					
1500					
1750					
2000					
2500					
3000					
3500					
4000					
4500					
5000					
5600					
6300					
7000					
7800					
8500					
9500					
10500					
11500					
12500					
13500					
14500					
15500					
16500					
17500					
18500					
19500					
20500					
21500					
22500					
23500					
24500					
25500					
26500					
27500					
28500					
29500					
30500					
31500					
32500					
33500					
34500					
35500					
36500					
37500					
38500					
39500					
40500					
41500					
42500					
43500					
44500					
45500					
46500					
47500					
48500					
49500					
50500					
51500					
52500					
53500					
54500					
55500					
56500					
57500					
58500					
59500					
60500					
61500					
62500					
63500					
64500					
65500					
66500					
67500					
68500					
69500					
70500					
71500					
72500					
73500					
74500					
75500					
76500					
77500					
78500					
79500					
80500					
81500					
82500					
83500					
84500					
85500					
86500					
87500					
88500					
89500					
90500					
91500					
92500					
93500					
94500					
95500					
96500					
97500					
98500					
99500					
100500					
101500					
102500					
103500					
104500					
105500					
106500					
107500					
108500					
109500					
110500					
111500					
112500					
113500					
114500					
115500					
116500					
117500					
118500					
119500					
120500					
121500					
122500					
123500					
124500					
125500					
126500					
127500					
128500					
129500					
130500					
131500					
132500					
133500					
134500					
135500					
136500					
137500					
138500					
139500					
140500					
141500					
142500					
143500					
144500					
145500					
146500					
147500					
148500					
149500					
150500					
151500					
152500					
153500					
154500					
155500					
156500					
157500					
158500					
159500					
160500					
161500					
162500					
163500					
164500					
165500					
166500					
167500					
168500					
169500					
170500					
171500					
172500					
173500					
174500					
175500					
176500					
177500					
178500					
179500					
180500					
181500					
182500					
183500					
184500					
185500					
186500					
187500					
188500					
189500					
190500					
191500					
192500					
193500					
194500					
195500					
196500					
197500					
198500					
199500					
200500					
201500					
202500					
203500					
204500					
205500					
206500					
207500					
208500					
209500					
210500					
211500					
212500					
213500					
214500					
215500					
216500					
217500					
218500					
219500					
220500					
221500					
222500					
223500					
224500					
225500					
226500					
227500					
228500					
229500					
230500					
231500					
232500					
233500					
234500					
235500					
236500					
237500					
238500					
239500					
240500					
241500					
242500					
243500					
244500					
245500					
246500					
247500					
248500					
249500					
250500					
251500					
252500					
253500					
254500					
255500					
256500					
257500					
258500					
259500					
260500					
261500					
262500					
263500					

PROCESS OPERATING SUMMARY REPORT

TEST : 00406P07B

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 11:45: 0
Printed.....22-AUG-1990 08:45:21.00

PROCESS OPERATING SUMMARY REPORT

TEST : 00406P07B

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 11:45: 0
Printed.....22-AUG-1990 08:45:21.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.87
Final SH Stm. Flow (klb/hr)			924.88
Final SH Out. Press (psig)			1461.82
Final SH Out. Temp. (F)			1004.02
Coal Rate Frnt-Vst (klb/hr)	19.28		
Coal Rate Frnt-Est (klb/hr)	17.40		
Coal Rate Rear (klb/hr)	17.22		
Total (klb/hr)	53.91		
Limestone Rate (klb/hr)	3.48		
Bed Drain Rate (klb/hr)	0.56		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.23		
Freeboard (Inlet Air)	17.08		
Dist. Plate (O2 Method)	11.56		
Freeboard (O2 Method)	17.16		
Avg. Bed Temp. (F) 20"	1697.94		
Avg. Bed Temp. (F) 66"	1689.36		
Avg. Bed Temp. (F) 118"	1688.07		
Net Flue Gas Flow - O2 Method (klb/hr)	531.63		
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.19		
CO2 (v%)	15.59		
CO (ppmv)	82.01		
NOX (ppmv)	198.28		
(lbs/10 ⁶ btu)	0.27		
SO2 (ppmv)	129.11		
(lbs/10 ⁶ btu)	0.25		
Total Air Flow (klb/hr)	487.06		
Primary Air Flow (klb/hr)	284.76		
Sec. Air Flow (klb/hr)	202.30		
Surge Rate	0.71		
PA Fan Out. Press. (in VG)			0.93
SA Fan Out. Press. (in VG)			0.03
PA AH Out. Press. (in VG)	61.96		
SA AH Out. Press. (in VG)	39.57		
Windbox Press. (in VG)	54.93		
Bed Press. 18" Above Grid (in VG)	23.36		
Freeboard Press. (in VG)	-1.77		
Cyclone Out. Press. (in VG)			-9.81
SH 1 & 3 Flue Gas DP (in VG)			1.22
Economizer Flue Gas DP (in VG)			1.50
AH DP (in VG)			6.32
Baghouse In. Press. (in VG)			-15.76
ID Fan In. Press. (in VG)			-23.60
Cyclone In. Temp. (F)	1670.71		
Cyclone Out. Temp. (F)	1638.60		
Loop Seal Solids Temp. (F)	1714.07		
AH Gas In. Temp. (F)	539.11		
AH Gas Out. Temp. (F)	281.32		103.97
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	410.92		116.11
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	446.31		
Feedwater Flow (klb/hr)			888.16
SH2 Attemp. Flow (klb/hr)			30.20
SH3 Attemp. Flow (klb/hr)			7.71
Drum Press. (Psig)			1642.05
Ambient Temp. (F)			88.82
Baro. Press. (In Hg)			24.65
Rel. Humidity (%)			9.52

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00406P07B

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 11:45: 0
Printed.....22-AUG-1990 08:45:32.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	18.79	1.31
Ca Utilization % (Coal and Sorbent).....	16.96	1.40
Alkali Utilization % (Coal and Sorbent).....	16.16	1.35
Ca To S (Sorbent Only).....	3.88	0.23
Ca To S (Coal and Sorbent).....	4.30	0.33
Alkali To S (Coal and Sorbent).....	4.51	0.35
SO2 Retention %	72.94	2.26
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	17.52	0.96
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - 02 Method (klbs/hr)	531.63	12.85

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

TEST : 00406P07B

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 11:45: 0
Printed.....22-AUG-1990 08:45:36.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00406P07B

Start..... 4/ 6/90 9:45: 0
End..... 4/ 6/90 11:45: 0
Printed.....22-AUG-1990 08:45:34.00

Percentage Less Than

	Percentage Less Than				Actual Mesh, Microns	Bed		
	Coal	Sorbent	Fly Ash	Bed Drain Matl		Coal	Sorbent	Drain
HHV (Btu/lb)	10600.50				1.50 37500	100.00	100.00	100.00
Total Moisture (%)	8.54	0.12			1.00 25000	100.00	100.00	100.00
Air Dry Loss (%)	4.25				0.75 19000	100.00	100.00	100.00
Bulk Den (#/cft)	58.93				0.50 12500	100.00	100.00	100.00
Volatiles (%)	32.90				0.25 6300	70.20	100.00	95.30
Fixed C (%)	43.05				4 4750	60.40	100.00	91.00
Ash (%)	15.51				6 3350	51.70	100.00	86.00
					8 2360	44.60	100.00	81.40
					10 1700	36.80	100.00	75.20
					14 1180	29.40	100.00	66.80
					20 850	23.00	100.00	55.90
					28 600	18.10	87.80	42.40
					40 300	10.20	72.90	7.60
					100 150	5.20	61.30	0.60
					150 106	3.60	56.50	0.00
					200 75	3.60	52.50	0.00
					325 45	3.60	46.10	0.00
					400 38	3.60	43.80	0.00
CONSTITUENTS (%)								
C	61.35		10.01	1.25				
H	3.71		0.05	0.13				
O	9.06	0.00						
N	1.35							
S	0.47	0.00	1.33	0.02				
Ca	0.25	35.30	10.26	3.56				
Mg	0.05	0.41	0.34	0.27				
Fe	0.18	0.18	0.84	0.88				
CO2		41.34	0.80	0.24				
Median diameter						3079.63	61.41	730.00

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:33.00

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:33.00

	Combustor A	Combustor B	Unit		Combustor A	Combustor B	Unit
Gross Flue Output (MWe)			110.63	PA Fan Out. Press. (in VG)			0.75
Final SH Gen. Flow (klb/hr)			920.68	SA Fan Out. Press. (in VG)			0.18
Final SH Out. Press (psig)			1459.51	PA AH Out. Press. (in VG)	60.03	60.34	
Final SH Out. Temp. (F)			1004.13	SA AH Out. Press. (in VG)	45.88	46.34	
Coal Rate Frnt-Est (klb/hr)	18.36	19.80		Windbox Press. (in VG)	54.96	52.09	
Coal Rate Frnt-Est (klb/hr)	18.81	17.95		Bed Press. 18" Above Grid (in VG)	26.61	27.04	
Coal Rate Rear (klb/hr)	19.22	18.63		Freeboard Press. (in VG)	-0.24	-1.40	
Total (klb/hr)	56.39	56.38	112.77	Cyclone Out. Press. (in VG)			-9.57
Limestone Rate (klb/hr)	2.19	4.37	6.55	SH 1 & 3 Flue Gas DP (in VG)			1.18
Bed Drain Rate (klb/hr)	2.91	1.63	4.54	Economizer Flue Gas DP (in VG)			1.42
Flyash Flow (klb/hr)			23.33	AH DP (in VG)			6.26
Calculated				Baghouse In. Press. (in VG)			-15.37
Superficial Velocity (ft/sec)				ID Fan In. Press. (in VG)			-24.05
Distributor Plate (Inl Air)	9.21	9.53		Cyclone In. Temp. (F)	1621.87	1679.77	
Freeboard (Inlet Air)	17.11	17.26		Cyclone Out. Temp. (F)	1584.06	1650.88	
Dist. Plate (O2 Method)	9.03	9.34		Loop Seal Solids Temp. (F)	1617.27	1727.17	
Freeboard (O2 Method)	16.70	16.85		AH Gas In. Temp. (F)	529.50	541.30	
Avg. Bed Temp. (F) 20"	1633.88	1707.88		AH Gas Out. Temp. (F)	281.62	283.04	
Avg. Bed Temp. (F) 66"	1613.14	1696.83		Pri. Air AH In. Temp. (F)			107.86
Avg. Bed Temp. (F) 118"	1617.22	1688.39		Pri. Air AH Out. Temp. (F)	407.23	419.15	
Wet Flue Gas Flow				Sec. Air AH In. Temp. (F)			103.82
- O2 Method (klb/hr)			1056.73	Sec. Air AH Out. Temp. (F)	436.99	450.26	
Flue Gas Composition (AH Inlet)				Feedwater Flow (klb/hr)			680.81
O2 (v%)	3.02			SH2 Attemp. Flow (klb/hr)			32.87
CO2 (v%)	15.86			SH3 Attemp. Flow (klb/hr)			8.70
CO (v%)	78.08			Drum Press. (Psig)			1639.31
NOX (ppmv)	165.53			Ambient Temp. (F)			92.75
(lbs./10 ⁶ btu)	0.22			Baro. Press. (In Hg)			24.73
SO2 (ppmv)	125.00			Rel. Humidity (%)			8.20
(lbs./10 ⁶ btu)	0.24						
Total Air Flow (klb/hr)	966.62						
Primary Air Flow (klb/hr)	487.41						
Sec. Air Flow (klb/hr)	479.21						
SA/FA Ratio	0.98						

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00411P08

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:44.00

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:42.00

METHOD "A" MEASURED AIR FLOWS

CHEMICAL PROCESS SUMMARY		VALUE	UNC*
Ca Utilization % (Sorbent Only).....		21.89	1.17
Ca Utilization % (Coal and Sorbent).....		18.70	1.33
Alkali Utilization % (Coal and Sorbent).....		17.56	1.26
Ca To S (Sorbent Only).....		3.47	0.16
Ca To S (Coal and Sorbent).....		4.06	0.27
Alkali To S (Coal and Sorbent).....		4.32	0.29
SO2 Retention %		75.90	2.04
Combustion Efficiency %		96.87	0.54
BOILER PERFORMANCE SUMMARY			
Boiler Efficiency (Loss Method) %		86.71	0.54
Boiler Efficiency (I/O Method) %		84.47	2.47
Excess Air %		16.44	0.94
Air Heater Effectiveness		0.73	0.01
Boiler Load %HCR		101.15	1.68
Net flue gas flow - O2 Method (klbs/hr)		1056.73	24.46

MATERIAL BALANCE

Total balance %	99.88	0.54
Carbon balance %	96.65	6.53
Hydrogen balance %	100.38	0.04
Oxygen balance %	98.35	4.75
Nitrogen balance %	100.76	1.38
Sulfur balance %	82.06	11.42
Calcium balance %	100.21	9.36

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10357.	183.
Net Heat Rate (btu/kwhr)	11357.	208.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		112.77	6.55	966.62	1085.95	
C		66.62	0.75		67.37	
H		5.01	0.00	0.35	5.35	
N		1.43		740.46	741.89	
O		18.46	3.00	225.81	247.27	
S		0.55	0.00		0.55	
Ca		0.40	2.37		2.77	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1056.73	23.33	4.54	1084.61	99.88
C		62.63	2.36	0.06	65.11	96.65
H		5.36	0.01	0.01	5.38	100.38
N		747.51			747.51	100.76
O		241.47	1.50	0.22	243.20	98.35
S		0.13	0.28	0.04	0.45	82.06
Ca			2.40	0.38	2.78	100.21

----- HEAT BALANCE REPORT -----

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:50.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		86.71
		Value(KBtu/hr) % of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	7107.42	0.61
2. Sensible heat in entering as-fired coal	118.06	0.01
3. Sensible heat in entering wet sorbent	44.29	0.00
4. Heat credit for sulfation reaction	2792.98	0.24
5. Bottom ash cooling water input	5237.78	0.45
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	35607.97	3.06
2. Heat loss from sensible heat in dry flue gas	50294.00	4.33
3. Heat loss due to moisture in as-fired fuel and sorbent	11033.27	0.95
4. Latent heat loss due to moisture from burning of hydrogen	40108.82	3.45
* Total equals: Chemical input of coal plus credits		

----- HEAT BALANCE REPORT -----

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:50.00

		Value(KBtu/hr) % of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	288.75	0.02
6. Heat loss due to calcination of sorbent	4275.33	0.37
7. Heat loss due to formation of CO	312.39	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	956.09	0.08
11. Heat loss due to sensible heat in bed drain	212.23	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6302.73	0.54
SUM OF LOSSES TERMS		154391.59 13.79
* Total equals: Chemical input of coal plus credits		

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:48.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00411P08

Start..... 4/11/90 9:15: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:51:46.00

Bed Drain Matl

Fly Ash

Sorbent

Coal

HHV (Btu/lb) 10160.25
Total Moisture (%) 8.56
Air Dry Loss (%) 3.42
Blk Den (#/cft) 59.14
Volatiles (%) 31.65
Fixed C (%) 41.42
Ash (%) 18.37

CONSTITUENTS (%)
C 59.07
H 3.48
O 8.77
N 1.27
S 0.49
Ca 0.36
Mg 0.07
Fe 0.20
CO2

10.11
0.05
0.00
0.00
36.17
0.37
0.86
0.70
1.41
0.17
0.80
8.42
0.51
1.02
0.52

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	74.85	100.00	91.05
4 4750	65.75	100.00	86.65
6 3350	55.65	100.00	80.45
8 2360	46.30	100.00	74.25
10 1700	38.30	100.00	67.05
14 1180	30.80	100.00	58.05
20 850	24.55	100.00	47.10
28 600	19.95	83.20	35.40
48 300	11.80	65.75	9.45
100 150	6.00	52.70	0.70
150 106	4.00	47.70	0.35
200 75	4.00	42.80	0.30
325 45	4.00	36.40	0.30
400 38	4.00	34.10	0.30

Median diameter

2709.33 124.37 926.75

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00411P08A

TEST : 00411P08A

Start..... 4/11/90 9:15: 0
End..... 4/11/90 11:45: 0
Printed.....22-AUG-1990 08:53:00.00

Start..... 4/11/90 9:15: 0
End..... 4/11/90 11:45: 0
Printed.....22-AUG-1990 08:53:00.00

	Combustor A	Combustor B	Unit
Gross Plant Output (HWe)			110.88
Final SH Stm. Flow (klb/hr)			921.75
Final SH Out. Press (psig)			1461.16
Final SH Out. Temp. (F)			1003.87
Coal Rate Frnt. Est (klb/hr)	18.08		
Coal Rate Frnt. Est (klb/hr)	18.55		
Coal Rate Rear (klb/hr)	18.71		
Total (klb/hr)	55.33		
Limestone Rate (klb/hr)	2.36		
Bed Drain Rate (klb/hr)	1.96		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)	9.12		
Distributor Plate (Inlet Air)	17.10		
Freeboard (Inlet Air)	8.29		
Dist. Plate (O2 Method)	16.14		
Freeboard (O2 Method)			
Avg. Bed Temp. (F) 20"	1638.71		
Avg. Bed Temp. (F) 66"	1617.61		
Avg. Bed Temp. (F) 118"	1621.21		
Vet Flue Gas Flow - O2 Method (klb/hr)	515.69		
Flue Gas Composition (AH Inlet)			
O2 (v%)	2.97		
CO2 (v%)	15.89		
CO (ppmv)	84.16		
NOX (ppmv)	120.66		
(lbs./10 ⁶ btu)	0.16		
SO2 (ppmv)	114.90		
(lbs./10 ⁶ btu)	0.22		
Total Air Flow (klb/hr)	471.74		
Primary Air Flow (klb/hr)	241.02		
Sec. Air Flow (klb/hr)	230.72		
SA/PA Ratio	0.96		
PA Fan Out. Press. (in VG)			0.73
SA Fan Out. Press. (in VG)			0.19
PA AH Out. Press. (in VG)	59.88		
SA AH Out. Press. (in VG)	46.13		
Windbo Press. (in VG)	54.77		
Bed Press. 18" Above Grid (in VG)	26.73		
Freeboard Press. (in VG)	-0.26		
Cyclone Out. Press. (in VG)			-9.45
SH 1 & 3 Flue Gas DP (in VG)			1.17
Economizer Flue Gas DP (in VG)			1.40
AH DP (in VG)			6.26
Baghouse In. Press. (in VG)			-15.23
ID Fan In. Press. (in VG)			-24.08
Cyclone In. Temp. (F)	1626.15		
Cyclone Out. Temp. (F)	1597.31		
Loop Seal Solids Temp. (F)	1620.37		
AH Gas In. Temp. (F)	529.88		
AH Gas Out. Temp. (F)	277.50		
Pri. Air AH In. Temp. (F)			101.62
Pri. Air AH Out. Temp. (F)	405.51		
Sec. Air AH In. Temp. (F)			96.60
Sec. Air AH Out. Temp. (F)	433.95		
Feedwater Flow (klb/hr)			881.45
SH2 Attemp. Flow (klb/hr)			37.97
SH3 Attemp. Flow (klb/hr)			9.03
Drum Loss. (Psig)			1640.25
Ambient Temp. (F)			87.78
Baro. Press. (In Hg)			24.76
Rel. Humidity (%)			9.59

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00411P08A

Start..... 4/11/90 9:15: 0
End..... 4/11/90 11:45: 0
Printed.....22-AUG-1990 08:53:08.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	30.05	1.91
Ca Utilization % (Coal and Sorbent).....	24.12	2.14
Alkali Utilization % (Coal and Sorbent).....	22.40	1.99
Ca To S (Sorbent Only).....	2.58	0.15
Ca To S (Coal and Sorbent).....	3.22	0.29
Alkali To S (Coal and Sorbent).....	3.46	0.30
SO2 Retention %	77.62	2.04
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.12	0.94
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - 02 Method (klbs/hr)	515.69	13.42

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00411P08A

Start..... 4/11/90 9:15: 0
End..... 4/11/90 11:45: 0
Printed.....22-AUG-1990 08:53:12.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00411P08A

Start..... 4/11/90 9:15: 0
End..... 4/11/90 11:45: 0
Printed.....22-AUG-1990 08:53:10.00

Percentage Less Than

	Actual			Percentage Less Than		
	Mesh	Microns		Coal	Sorbent	Bed Drain
1.50	37500			100.00	100.00	100.00
1.00	25000			100.00	100.00	100.00
0.75	19000			100.00	100.00	100.00
0.50	12500			100.00	100.00	100.00
0.25	6300			65.20	100.00	82.90
4	4750			54.90	100.00	79.20
6	3350			45.50	100.00	73.60
8	2360			36.60	100.00	67.60
10	1700			29.70	100.00	60.70
14	1180			23.70	100.00	52.30
20	850			18.50	100.00	43.10
28	600			14.70	81.50	33.70
48	300			8.20	63.40	10.60
100	150			3.90	49.50	1.00
150	106			2.40	43.80	0.40
200	75			2.40	38.20	0.30
325	45			2.40	30.80	0.30
400	38			2.40	28.50	0.30
Median diameter				3959.69	153.85	1087.09

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10221.50			
Total Moisture (%)	8.36	0.08		
Air Dry Loss (%)	3.25			
Blk Den (#/cft)	59.12			
Volatiles (%)	32.23			
Fixed C (%)	41.31			
Ash (%)	18.10			
CONSTITUENTS (%)				
C	59.09		10.52	1.69
H	3.49		0.05	0.14
N	1.28			
S	0.48	0.00	1.19	1.53
Ca	0.38	36.10	10.38	8.43
Mg	0.07	0.44	0.37	0.52
Fe	0.20	1.02	0.88	1.00
CO2		41.74	0.73	0.81

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00411P08B

Start..... 4/11/90 12:30: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:55:07.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.77
SA Fan Out. Press. (in VG)			0.18
PA AH Out. Press. (in VG)	60.50		
SA AH Out. Press. (in VG)	46.09		
Windbox Press. (in VG)		52.26	
Bed Press. 18" Above Grid (in VG)		26.72	
Freeboard Press. (in VG)		-1.42	
Cyclone Out. Press. (in VG)			-9.64
SH 1 & 3 Flue Gas DP (in VG)			1.17
Economizer Flue Gas DP (in VG)			1.44
AH DP (in VG)			6.26
Baghouse In. Press. (in VG)			-15.46
ID Fan In. Press. (in VG)			-24.05
Cyclone In. Temp. (F)	1676.71		
Cyclone Out. Temp. (F)	1647.48		
Loop Seal Solids Temp. (F)	1722.51		
Air Gas In. Temp. (F)	541.73		
AH Gas Out. Temp. (F)	288.00		115.66
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	421.73		112.90
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	454.34		
Feedwater Flow (klb/hr)			879.40
SH2 Attemp. Flow (klb/hr)			32.80
SH3 Attemp. Flow (klb/hr)			8.36
Drum Press. (Psig)			1637.27
Ambient Temp. (F)			98.91
Baro. Press. (In Hg)			24.69
Rel. Humidity (%)			6.68

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00411P08B

Start..... 4/11/90 12:30: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:55:07.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.25
Final SH Stm. Flow (klb/hr)			918.86
Final SH Out. Press (psig)			1456.74
Final SH Out. Temp. (F)			1004.33
Coal Rate Frnt-Vst (klb/hr)	20.26		
Coal Rate Frnt-Est (klb/hr)	18.38		
Coal Rate Rear (klb/hr)	18.91		
Total (klb/hr)	57.54		
Limestone Rate (klb/hr)	4.71		
Bed Drain Rate (klb/hr)	1.75		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)	9.64		
Distributor Plate (Inl Air)	17.27		
Freeboard (Inlet Air)	10.14		
Dist. Plate (O2 Method)	17.45		
Freeboard (O2 Method)			
Avg. Bed Temp. (F) 20"	1702.13		
Avg. Bed Temp. (F) 66"	1690.50		
Avg. Bed Temp. (F) 118"	1682.86		
Vet Flue Gas Flow			
- O2 Method (klb/hr)	540.94		
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.08		
CO2 (v%)	15.82		
CO (ppmv)	71.76		
NOX (ppmv)	209.68		
(lbs/10 ⁶ btu)	0.28		
SO2 (ppmv)	135.09		
(lbs/10 ⁶ btu)	0.26		
Total Air Flow (klb/hr)	494.66		
Primary Air Flow (klb/hr)	246.62		
Sec. Air Flow (klb/hr)	248.04		
SA/PA Ratio	1.01		

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00411P08B

Start..... 4/11/90 12:30: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:55:19.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	15.42	0.96
Ca Utilization % (Coal and Sorbent).....	13.84	0.96
Alkali Utilization % (Coal and Sorbent).....	13.13	0.91
Ca To S (Sorbent Only).....	4.82	0.27
Ca To S (Coal and Sorbent).....	5.36	0.34
Alkali To S (Coal and Sorbent).....	5.66	0.36
S02 Retention %	74.27	2.24
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	16.82	0.95
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - O2 Method (klbs/hr)	540.94	25.94

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)

Net Heat Rate (btu/kwhr)

* Uncertainty, +/- in same units as variable.

TEST : 00411P08B

Start..... 4/11/90 12:30: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:55:23.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00411P08B

Start..... 4/11/90 12:30: 0
End..... 4/11/90 14:45: 0
Printed.....22-AUG-1990 08:55:22.00

	Coal	Sorbent	Fly Ash	Bed Drain Hatl
HHV (Btu/lb)	10099.00			
Total Moisture (%)	8.76	0.11		
Air Dry Loss (%)	3.59			
Blk Den (#/cft)	59.16			
Volatiles (%)	31.07			
Fixed C (%)	41.54			
Ash (%)	18.64			
CONSTITUENTS (%)				
C	59.06		9.69	1.13
H	3.48		0.05	0.19
O	8.32	0.00		
N	1.26			
S	0.49	0.00	1.21	0.08
Ca	0.34	36.23	10.18	8.41
Mg	0.07	0.45	0.36	0.49
Fe	0.20	0.19	0.85	1.04
CO2		42.06	0.67	0.23

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	84.50	100.00	99.20
4	76.60	100.00	94.10
6	65.80	100.00	87.30
8	56.00	100.00	80.90
10	46.90	100.00	73.40
14	37.90	100.00	63.80
20	30.60	100.00	51.10
28	25.20	84.90	37.10
48	15.40	68.10	8.30
100	8.10	55.90	0.40
150	5.60	51.60	0.30
200	5.60	47.40	0.30
325	5.60	42.00	0.30
400	5.60	39.70	0.30
Median diameter	1900.96	92.84	827.16

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:37:57.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.41
Final SH Stm. Flow (klb/hr)			927.90
Final SH Out. Press (psig)			1460.31
Final SH Out. Temp. (F)			997.90
Coal Rate Frnt-Vst (klb/hr)	18.77	20.25	
Coal Rate Frnt-Est (klb/hr)	18.72	18.11	
Coal Rate Rear (klb/hr)	19.29	18.41	
Total (klb/hr)	56.79	56.77	113.55
Limestone Rate (klb/hr)	1.19	2.28	3.48
Bed Drain Rate (klb/hr)	4.58	0.54	5.12
Flyash Flow (klb/hr) Calculated			22.37
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	8.89	9.53	
Freeboard (Inlet Air)	16.83	17.32	
Dist. Plate (O2 Method)	8.66	9.29	
Freeboard (O2 Method)	16.39	16.87	
Avg. Bed Temp. (F) 20"	1533.38	1662.37	
Avg. Bed Temp. (F) 66"	1510.64	1660.71	
Avg. Bed Temp. (F) 118"	1517.83	1659.64	
Wet Flue Gas Flow - O2 Method (klb/hr)			1071.31
Flue Gas Composition (AH Inlet)			
O2 (%)			2.97
CO2 (%)			15.72
CO (ppmv)			95.44
NOX (ppmv)			91.07
(lbs/10 ⁶ btu)			0.12
SO2 (ppmv)			113.33
(lbs/10 ⁶ btu)			0.22
Total Air Flow (klb/hr)			982.99
Primary Air Flow (klb/hr)			496.93
Sec. Air Flow (klb/hr)			486.06
SA/PA Ratio			0.98

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:37:57.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.87
SA Fan Out. Press. (in WG)			0.03
PA AH Out. Press. (in WG)	63.04	63.23	
SA AH Out. Press. (in WG)	45.61	46.16	
Windbox Press. (in WG)	54.24	50.89	
Bed Press. 18" Above Grid (in WG)	29.46	26.97	
Freeboard Press. (in WG)	-0.27	-2.65	-10.66
Cyclone Out. Press. (in WG)			1.22
SH 1 & 3 Flue Gas DP (in WG)			1.50
Economizer Flue Gas DP (in WG)			6.23
AH DP (in WG)			-16.74
Baghouse In. Press. (in WG)			-25.57
ID Fan In. Press. (in WG)			
Cyclone In. Temp. (F)	1534.35	1652.76	
Cyclone Out. Temp. (F)	1503.60	1620.36	
Loop Seal Solids Temp. (F)	1510.88	1696.00	
AH Gas In. Temp. (F)	515.68	525.40	
AH Gas Out. Temp. (F)	277.97	278.54	
Pri. Air AH In. Temp. (F)			114.23
Pri. Air AH Out. Temp. (F)	400.44	408.24	
Sec. Air AH In. Temp. (F)			123.74
Sec. Air AH Out. Temp. (F)	446.11	434.62	
Feedwater Flow (klb/hr)			991.21
SH2 Attemp. Flow (klb/hr)			20.24
SH3 Attemp. Flow (klb/hr)			5.65
Drum Press. (Psig)			1642.47
Ambient Temp. (F)			93.42
Baro. Press. (In Hg)			24.68
Rel. Humidity (%)			9.35

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:38:07.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	113.55	3.48	1077.78	1194.81
C	67.56	0.38		67.94
H	5.10	0.00	0.45	5.55
N	1.44	1.51	825.17	827.12
O	17.18	0.00	252.16	269.34
S	0.49			0.49
Ca	1.00	1.26		2.26
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1071.31	22.37	5.12	1098.80
C	63.00	2.60	0.11	65.71
H	5.51	0.01	0.00	5.53
N	759.54			759.54
O	243.50	1.26	0.13	244.89
S	0.12	0.27	0.03	0.41
Ca		1.79	0.17	1.96
				% Acc For
				71.34
				96.72
				99.56
				91.89
				90.41
				85.72
				86.94

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	113.55	3.48	982.99	1100.02
C	67.56	0.38		67.94
H	5.10	0.00	0.41	5.51
N	1.44		752.60	754.04
O	17.18	1.51	229.98	248.67
S	0.49	0.00		0.49
Ca	1.00	1.26		2.26
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1071.31	22.37	5.12	1098.80
C	63.00	2.60	0.11	65.71
H	5.51	0.01	0.00	5.53
N	759.54			759.54
O	243.50	1.26	0.13	244.89
S	0.12	0.27	0.03	0.41
Ca		1.79	0.17	1.96
				% Acc For
				71.34
				96.72
				99.56
				91.89
				90.41
				85.72
				86.94

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:38:05.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	36.32	2.06
Ca Utilization % (Coal and Sorbent).....	20.26	5.23
Alkali Utilization % (Coal and Sorbent).....	18.70	4.53
Ca To S (Sorbent Only).....	2.07	0.10
Ca To S (Coal and Sorbent).....	3.71	1.05
Alkali To S (Coal and Sorbent).....	4.02	1.06
SO2 Retention %	75.11	2.38
Combustion Efficiency %	96.52	0.40

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.44	0.52
Boiler Efficiency (I/O Method) %	85.05	2.96
Excess Air %	16.12	0.94
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	100.51	2.73
Wet flue gas flow - 02 Method (klbs/hr)	1071.31	36.36

MATERIAL BALANCE

Total balance %	99.89	0.54
Carbon balance %	96.73	6.59
Hydrogen balance %	100.27	0.04
Oxygen balance %	98.48	4.81
Nitrogen balance %	100.73	1.39
Sulfur balance %	85.22	10.71
Calcium balance %	86.94	23.47

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)	10321.	745.
Net Heat Rate (btu/kuhr)	11359.	298.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:38:14.00

----- HEAT BALANCE REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:38:14.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	336.06	0.03
6. Heat loss due to calcination of sorbent	2039.43	0.18
7. Heat loss due to formation of CO	387.17	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5009.00	0.43
10. Heat loss due to sensible heat in flue dust	897.21	0.08
11. Heat loss due to sensible heat in bed drain	439.67	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6720.58	0.58

SUM OF LOSSES TERMS

157076.17

13.54

Total equals: Chemical input of coal plus credits

ROILER EFFICIENCY (%) (LOSSES METHOD) 86.44

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	10323.90	0.09
2. Sensible heat in entering as-fired coal	-355.61	-0.03
3. Sensible heat in entering wet sorbent	21.27	0.00
4. Heat credit for sulfation reaction	2460.38	0.21
5. Bottom ash cooling water input	5373.95	0.46
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	39307.17	3.39
2. Heat loss from sensible heat in dry flue gas	49933.95	4.31
3. Heat loss due to moisture in as-fired fuel and sorbent	11167.18	0.96
4. Latent heat loss due to moisture from burning of hydrogen	40841.77	3.53

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:38:11.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00413P69

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 15: 0: 0
Printed.....10-JUL-1990 14:38:09.00

Percentage Less Than			
	Actual		Bed
	Mesh Microns	Coal	Drain
HHV (Btu/lb)			
Total Moisture (%)	37500	100.00	100.00
Air Dry Loss (%)	1.00	100.00	100.00
Blk Den (#/cft)	0.75	100.00	100.00
Volatiles (%)	0.50	100.00	100.00
Fixed C (%)	0.25	67.65	83.25
Ash (%)	4	58.00	75.50
	6	48.75	66.70
	8	40.50	58.10
	10	33.05	48.70
	14	26.90	38.20
	20	22.05	28.15
	28	18.50	19.15
	48	12.35	4.60
	100	7.70	1.00
	150	5.65	0.60
	200	5.65	0.40
	325	5.65	0.40
	400	5.65	0.40
Median diameter		3513.85	1779.11

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10035.75			
Total Moisture (%)	8.62	0.00		
Air Dry Loss (%)	3.73			
Blk Den (#/cft)	65.15			
Volatiles (%)	31.95			
Fixed C (%)	40.24			
Ash (%)	19.19			
CONSTITUENTS (%)				
C	59.50		11.62	2.20
H	3.53		0.05	0.07
O	7.47	0.00		
N	1.26			
S	0.43		1.19	0.53
Ca	0.88		8.00	3.36
Mg	0.09		0.41	0.60
Fe	0.21		0.94	1.27
Cl		39.90	0.91	0.54

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00413P69A

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 11:50: 0
Printed.....11-JUL-1990 08:02:57.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.55
Final SH Stm. Flow (klb/hr)			929.47
Final SH Out. Press (psig)			1461.31
Final SH Out. Temp. (F)			997.64

Coal Rate Frnt-Wst (klb/hr) 19.20
Coal Rate Frnt-Est (klb/hr) 19.08
Coal Rate Rear (klb/hr) 19.65
Coal Rate Total (klb/hr) 57.93

Limestone Rate (klb/hr) 0.71

Bed Drain Rate (klb/hr) 5.44
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 8.87
Freeboard (Inlet Air) 16.79
Dist. Plate (02 Method) 8.26
Freeboard (02 Method) 16.02

Avg. Bed Temp. (F) 20" 1530.65
Avg. Bed Temp. (F) 66" 1508.95
Avg. Bed Temp. (F) 118" 1515.08

Net Flue Gas Flow
- 02 Method (klb/hr) 534.12

Flue Gas Composition (AH Inlet)
O2 (v%) 2.92
CO2 (v%) 15.76
CO (v%) 117.16
NOx (ppmv) 47.71
SO2 (lbs/10⁶ btu) 0.07
H2O (ppmv) 77.85
H2S (lbs/10⁶ btu) 0.15

Total Air Flow (klb/hr) 490.01
Primary Air Flow (klb/hr) 248.69
Sec. Air Flow (klb/hr) 241.32
SA/PA Ratio 0.97

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00413P69A

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 11:50: 0
Printed.....11-JUL-1990 08:02:57.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.86
SA Fan Out. Press. (in WG)			0.02
PA AH Out. Press. (in WG)	63.07		
SA AH Out. Press. (in WG)	45.14		

Windbox Press. (in WG) 54.90
Bed Press. 18" Above Grid (in WG) 29.97
Freeboard Press. (in WG) -0.27
Cyclone Out. Press. (in WG)
SH 1 & 3 Flue Gas DP (in WG)
Economizer Flue Gas DP (in WG)
AH DP (in WG)
Baghouse In. Press. (in WG)
ID Fan In. Press. (in WG)

Cyclone In. Temp. (F) 1531.32
Cyclone Out. Temp. (F) 1502.10
Loop Seal Solids Temp. (F) 1510.86

AH Gas In. Temp. (F) 517.02
AH Gas Out. Temp. (F) 275.65
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 398.75
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 444.95

Feedwater Flow (Ft/hr)

SH2 Attemp. Flow (Ft/hr)
SH3 Attemp. Flow (Ft/hr)

Drum Press. (psig)

Ambient Temp. (F)
Baro. Press. (in Hg)
Rel. Humidity (%)

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00413P69A

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 11:50: 0
Printed.....11-JUL-1990 08:03:05.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	97.99	7.48
Ca Utilization % (Coal and Sorbent).....	23.85	9.87
Alkali Utilization % (Coal and Sorbent).....	21.80	8.38
Ca To S (Sorbent Only).....	0.85	0.06
Ca To S (Coal and Sorbent).....	3.48	1.64
Alkali To S (Coal and Sorbent).....	3.81	1.65
SO ₂ Retention %	83.04	2.34
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	
Boiler Efficiency (I/O Method) %	
Excess Air %	15.75
Air Heater Effectiveness	
Boiler Load %HCR	
Net flue gas flow - 02 Method (klbs/hr)	534.12
	28.30

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00413P69A

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 11:50: 0
Printed.....11-JUL-1990 08:03:09.00

Percentage Less Than

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	58.00	100.00	71.90
4	50.60	100.00	61.40
6	42.80	100.00	52.30
8	35.90	100.00	43.40
10	30.10	100.00	34.40
14	25.30	100.00	24.90
20	21.40	100.00	17.70
28	18.50	82.60	11.60
48	13.50	64.60	4.80
100	9.20	49.50	1.70
150	7.10	43.30	1.10
200	7.10	37.70	0.70
325	7.10	30.80	0.70
400	7.10	28.80	0.70
Median diameter	4617.84	153.52	3060.75

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00413P69A

Start..... 4/13/90 9: 0: 0
End..... 4/13/90 11:50: 0
Printed.....11-JUL-1990 08:03:07.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	9835.25	0.00		
Total Moisture (%)	8.46			
Air Dry Loss (%)	3.60			
Blk Den (#/cft)	65.15			
Volatiles (%)	32.03			
Fixed C (%)	39.18			
Ash (%)	20.32			
CONSTITUENTS (%)				
C	58.72		11.45	2.91
H	3.43		0.05	0.08
O	7.92	0.00		
N	1.23			
S	0.42	0.00	1.18	0.99
Ca	1.39	36.27	8.10	4.61
Mg	0.10	0.44	0.40	0.60
Fe	0.22	0.20	0.94	1.17
CO2		39.55	0.91	0.81

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00413P69B

Start..... 4/13/90 12:15: 0
End..... 4/13/90 15: 0: 0
Printed.....22-AUG-1990 08:57:10.00

	Combustor A	Combustor B	Unit
Gross Flue Output (MWE)			110.27
Final SH Stm. Flow (klb/hr)			926.32
Final SH Out. Press (psig)			1459.31
Final SH Out. Temp. (F)			998.17

Coal Rate Frnt-Est (klb/hr) 19.71
Coal Rate Frnt-Est (klb/hr) 17.62
Coal Rate Rear (klb/hr) 18.27
Coal Rate Rear (klb/hr) 55.61
Total

Limestone Rate (klb/hr) 2.45

Bed Drain Rate (klb/hr) 0.56
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 9.55
Freeboard (Inlet Air) 17.27
Dist. Plate (O2 Method) 9.82
Freeboard (O2 Method) 17.26

Avg. Bed Temp. (F) 20" 1664.90
Avg. Bed Temp. (F) 66" 1665.00
Avg. Bed Temp. (F) 118" 1662.01

Wet Flue Gas Flow
- O2 Method (klb/hr) 537.34

Flue Gas Composition (AH Inlet)
O2 (v%) 3.03
CO2 (v%) 15.68
CO (v%) 73.73
ROX (ppmv) 134.33
(lbs/10⁶ btu) 0.18
SO2 (ppmv) 148.82
(lbs/10⁶ btu) 0.28

Total Air Flow (klb/hr) 493.20
Primary Air Flow (klb/hr) 248.35
Sec. Air Flow (klb/hr) 244.85
SA/PA Ratio 0.99

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00413P69R

Start..... 4/13/90 12:15: 0
End..... 4/13/90 15: 0: 0
Printed.....22-AUG-1990 08:57:10.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.87
SA Fan Out. Press. (in VG)			0.04
PA AH Out. Press. (in VG)		63.20	
SA AH Out. Press. (in VG)		46.66	

Windbox Press. (in VG) 50.43
Bed Press. 18" Above Grid (in VG) 26.48
Freeboard Press. (in VG) -2.84
Cyclone Out. Press. (in VG) -10.76
SH 1 & 3 Flue Gas DP (in VG) 1.22
Economizer Flue Gas DP (in VG) 1.50
AH DP (in VG) 6.22
Baghouse In. Press. (in VG) -16.85
ID Fan In. Press. (in VG) -25.73

Cyclone In. Temp. (F) 1654.29
Cyclone Out. Temp. (F) 1622.08
Loop : 1 Solids Temp. (F) 1699.44

AH Gas In. Temp. (F) 574.83
AH Gas Out. Temp. (F) 281.34
Pri. Air AH In. Temp. (F) 123.06
Pri. Air AH Out. Temp. (F) 409.86
Sec. Air AH In. Temp. (F) 134.26
Sec. Air AH Out. Temp. (F) 429.54

Feedwater Flow (klb/hr) 898.80

SH2 Attemp. Flow (klb/hr) 21.00
SH3 Attemp. Flow (klb/hr) 7.72

1642.09

Drum Press. (Psig)
Ambient Temp. (F) 97.63
Baro. Press. (in Hg) 24.67
Rel. Humidity (%) 8.67

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00413P69B

Start..... 4/13/90 12:15: 0
End..... 4/13/90 15: 0: 0
Printed.....22-AUG-1990 08:57:18.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	22.87	1.59
Ca Utilization % (Coal and Sorbent).....	18.61	1.75
Alkali Utilization % (Coal and Sorbent).....	17.23	1.61
Ca To S (Sorbent Only).....	2.93	0.17
Ca To S (Coal and Sorbent).....	3.60	0.33
Alkali To S (Coal and Sorbent).....	3.89	0.35
SO ₂ Retention %	67.02	2.49
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.49	0.95
Air Heater Effectiveness		
Boiler Load %HR		
Net flue gas flow - 02 Method (klbs/hr)	537.34	18.01

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)

Net Heat Rate (btu/kwhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00413P69B

Start..... 4/13/90 12:15: 0
End..... 4/13/90 15: 0: 0
Printed.....22-AUG-1990 08:57:22.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00413P69B

Start..... 4/13/90 12:15: 0
End..... 4/13/90 15: 0: 0
Printed.....22-AUG-1990 08:57:20.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10236.25			
Total Moisture (%)	8.78	0.00		
Air Dry Loss (%)	3.90			
Blk Den (#/cft)	65.15			
Volatiles (%)	31.87			
Fixed C (%)	41.30			
Ash (%)	18.05			
CONSTITUENTS (%)				
C	60.78		11.80	1.50
H	3.63	0.00	0.05	0.06
O	7.03			
N	1.30			
S	0.44	0.00	1.20	0.07
Ca	0.37	36.15	7.89	2.12
Mg	0.08	0.42	0.41	0.61
Fe	0.21	0.21	0.93	1.37
CO2		40.25	0.90	0.28

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	77.30	100.00	94.60
0.15	65.40	100.00	89.20
0.10	54.70	100.00	81.10
0.075	45.10	100.00	72.80
0.05	36.00	100.00	63.00
0.0375	28.50	100.00	51.50
0.025	22.70	100.00	38.60
0.015	18.50	83.40	26.70
0.01	11.20	70.00	4.40
0.0075	6.20	59.80	0.30
0.005	4.20	55.90	0.10
0.00375	4.20	52.00	0.10
0.0025	4.20	45.70	0.10
0.0015	4.20	43.20	0.10
Median diameter	2821.91	63.67	1136.00

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00417P36
 Start..... 4/17/90 9: 0: 0
 End..... 4/17/90 15: 0: 0
 Printed.....22-AUG-1990 09:00:23.00

TEST : 00417P36
 Start..... 4/17/90 9: 0: 0
 End..... 4/17/90 15: 0: 0
 Printed.....22-AUG-1990 09:00:23.00

	Combustor A	Combustor B	Unit	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.56			
Final SH Stm. Flow (klb/hr)			917.43			
Final SH Out. Press (psig)			1460.33			
Final SH Out. Temp. (F)			999.77			
Coal Rate Frnt-Vst (klb/hr)	18.12	19.50				
Coal Rate Frnt-Est (klb/hr)	18.23	17.52				
Coal Rate Rear (klb/hr)	18.68	18.00				
Total	55.03	55.02	110.05			
Limestone Rate (klb/hr)	2.09	5.04	7.13			
Bed Drain Rate (klb/hr)	1.58	0.92	2.50			
Flyash Flow (klb/hr)			24.95			
Calculated						
Superficial Velocity (ft/sec)						
Distributor Plate (Inl Air)	11.50	12.54				
Freeboard (Inlet Air)	16.83	16.61				
Dist. Plate (O2 Method)	11.37	12.39				
Freeboard (O2 Method)	16.52	16.31				
Avg. Bed Temp. (F) 20"	1555.64	1695.61				
Avg. Bed Temp. (F) 66"	1536.98	1684.43				
Avg. Bed Temp. (F) 118"	1538.39	1680.68				
Wet Flue Gas Flow			1041.66			
- O2 Method (klb/hr)						
Flue Gas Composition (AH Inlet)						
O2 (v%)			3.03			
CO2 (v%)			15.79			
CO (ppmv)			87.01			
NOX (ppmv)			146.59			
(lbs/10 ⁶ btu)			0.20			
S02 (ppmv)			120.14			
(lbs/10 ⁶ btu)			0.23			
Total Air Flow (klb/hr)			953.46			
Primary Air Flow (klb/hr)			626.98			
Sec. Air Flow (klb/hr)			326.47			
SA/PA Ratio			0.52			
PA Fan Out. Press. (in VG)						0.85
SA Fan Out. Press. (in VG)						0.05
PA AH Out. Press. (in VG)	62.38	62.75				
SA AH Out. Press. (in VG)	45.43	45.91				
Windbox Press. (in VG)	57.71	55.53				
Bed Press. 18" Above Grid (in VG)	26.38	19.88				
Freeboard Press. (in VG)	-0.25	-2.39				
Cyclone Out. Press. (in VG)						-10.54
SH 1 & 3 Flue Gas DP (in VG)						1.15
Economizer Flue Gas DP (in VG)						1.45
Air DP (in VG)						6.25
Baghouse In. Press. (in VG)						-16.20
ID Fan In. Press. (in VG)						-25.58
Cyclone In. Temp. (F)	1556.50	1672.63				
Cyclone Out. Temp. (F)	1523.79	1641.07				
Loop Seal Solids Temp. (F)	1533.31	1719.48				
AH Gas In. Temp. (F)	520.21	542.17				
Air Gas Out. Temp. (F)	279.96	286.03				
Pri. Air AH In. Temp. (F)						107.41
Pri. Air AH Out. Temp. (F)	399.78	419.32				
Sec. Air AH In. Temp. (F)						112.85
Sec. Air AH Out. Temp. (F)	446.68	457.56				
Feedwater Flow (klb/hr)						885.92
SH2 Attemp. Flow (klb/hr)						25.56
SH3 Attemp. Flow (klb/hr)						7.14
Drum Press. (Psig)						1639.59
Ambient Temp. (F)						93.84
Baro. Press. (In Hg)						24.51
Rel. Humidity (%)						8.75

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00417P36

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 15: 0: 0
Printed.....22-AUG-1990 09:00:34.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.53	1.27
Ca Utilization % (Coal and Sorbent).....	18.87	1.41
Alkali Utilization % (Coal and Sorbent).....	17.86	1.34
Ca To S (Sorbent Only).....	3.63	0.18
Ca To S (Coal and Sorbent).....	4.15	0.29
Alkali To S (Coal and Sorbent).....	4.38	0.31
S02 Retention %	78.23	1.93
Combustion Efficiency %	97.17	0.62
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	86.97	0.63
Boiler Efficiency (I/O Method) %	85.70	2.42
Excess Air %	16.50	0.95
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	99.45	1.32
Vet flue gas flow - 02 Method (klbs/hr)	1041.66	18.88

MATERIAL BALANCE

Total balance %	99.86	0.54
Carbon balance %	96.40	6.55
Hydrogen balance %	100.30	0.05
Oxygen balance %	98.14	4.73
Nitrogen balance %	100.80	1.38
Sulfur balance %	82.59	6.40
Calcium balance %	92.70	11.52
UNIT HEAT RATE		
Gross Heat Rate (btu/kvhr)	10245.	158.
Net Heat Rate (btu/kvhr)	11323.	184.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : 00417P36

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 15: 0: 0
Printed.....22-AUG-1990 09:00:36.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				
Coal	Sorbent	Air	Total Input	
110.05	7.13	1038.82	1156.00	
65.27	0.81		66.08	
4.93	0.00	0.42	5.34	
1.44		795.48	796.92	
17.77	3.24	242.92	263.93	
0.57	0.00		0.57	
0.37	2.61		2.97	
OUTPUTS(klb/hr)				
Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
1041.66	24.95	2.50	1069.10	92.48
61.53	2.14	0.03	63.70	96.40
5.31	0.01	0.00	5.32	99.65
737.44			737.44	92.54
237.65	1.72	0.08	239.45	90.72
0.12	0.33	0.01	0.47	82.59
	2.63	0.12	2.76	92.70

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				
Total	Coal	Sorbent	Air	Total Input
C	110.05	7.13	953.46	1070.64
H	65.27	0.81		66.08
N	4.93	0.00	0.38	5.31
O	1.44		730.11	731.56
S	17.77	3.24	222.96	243.97
Ca	0.57	0.00		0.57
	0.37	2.61		2.97
OUTPUTS(klb/hr)				
Total	Flue Gas	Fly Ash	Bed Drain	Total Output
C	1041.66	24.95	2.50	1069.10
H	61.53	2.14	0.03	63.70
N	5.31	0.01	0.00	5.32
O	737.44			737.44
S	237.65	1.72	0.08	239.45
Ca	0.12	0.33	0.01	0.47
		2.63	0.12	2.76
		</		

----- HEAT BALANCE REPORT -----

TEST : 00417P36

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 15: 0: 0
Printed.....22-AUG-1990 09:00:42.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		86.97
		Value(KBtu/hr)
		% of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	1123445.63	98.61
2. Sensible heat in entering as-fired coal	7856.75	0.69
3. Sensible heat in entering wet sorbent	-268.21	-0.02
4. Heat credit for sulfation reaction	37.57	0.00
5. Bottom ash cooling water input	3019.09	0.26
6. Sootblowing steam	5214.74	0.46
	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	31433.00	2.76
2. Heat loss from sensible heat in dry flue gas	49733.22	4.37
3. Heat loss due to moisture in as-fired fuel and sorbent	10662.72	0.94
4. Latent heat loss due to moisture from burning of hydrogen	39656.77	3.48
* Total equals: Chemical input of coal plus credits		

----- HEAT BALANCE REPORT -----

TEST : 00417P36

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 15: 0: 0
Printed.....22-AUG-1990 09:00:42.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air	318.17	0.03	
6. Heat loss due to calcination of sorbent	4653.94	0.41	
7. Heat loss due to formation of CO	343.21	0.03	
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00	
9. Heat loss due to radiation and convection	5000.00	0.44	
10. Heat loss due to sensible heat in flue dust	1025.79	0.09	
11. Heat loss due to sensible heat in bed drain	27.58	0.00	
12. Heat loss due to sootblower steam	0.00	0.00	
13. Heat loss to bottom ash cooler cooling water	5600.47	0.49	
SUM OF LOSSES TERMS		148454.88	13.03
Total equals: Chemical input of coal plus credits			

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00417P36

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 15: 0: 0
Printed.....22-AUG-1990 09:00:40.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00417P36

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 15: 0: 0
Printed.....22-AUG-1990 09:00:38.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Bru/lb)	10199.25			
Total Moisture (%)	8.47	0.12		
Air Dry Loss (%)	3.40			
Blk Den (#/cft)	59.91			
Volatiles (%)	32.29			
Fixed C (%)	41.00			
Ash (%)	18.23			
CONSTITUENTS (%)				
C	59.31		8.57	1.13
H	3.53	0.00	0.05	0.12
O	8.63			
N	1.31			
S	0.52	0.00	1.34	0.59
Ca	0.33	36.53	10.55	4.94
Mg	0.06	0.44	0.38	0.51
Fe	0.19	0.20	0.87	1.17
CO2		41.55	0.89	0.38

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
	1.50	100.00	100.00	100.00
	1.00	100.00	100.00	100.00
	0.75	100.00	100.00	100.00
	0.50	100.00	100.00	100.00
	0.25	79.25	100.00	84.40
	4	69.50	100.00	74.50
	6	58.75	100.00	61.90
	8	48.60	100.00	53.50
	10	39.40	100.00	46.45
	14	31.65	100.00	39.05
	20	25.40	100.00	31.20
	28	20.60	92.55	22.85
	48	12.30	80.30	5.70
	100	6.70	67.55	0.85
	150	4.55	62.20	0.30
	200	4.55	57.15	0.15
	325	4.55	50.10	0.15
	400	4.55	46.60	0.15
Median diameter		2478.22	44.74	2006.69

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00417F36A

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 11:45: 0
Printed.....22-AUG-1990 09:02:02.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.65
Final SH Stm. Flow (klb/hr)			917.99
Final SH Out. Press (psig)			1461.01
Final SH Out. Temp. (F)			1000.19

Coal Rate Frnt-Net (klb/hr) 18.09
Coal Rate Frnt-Est (klb/hr) 18.25
Coal Rate Rear (klb/hr) 18.71
Total (klb/hr) 55.06

Limestone Rate (klb/hr) 2.00

Bed Drain Rate (klb/hr) 1.18
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.51
Freeboard (Inlet Air) 16.77
Dist. Plate (02 Method) 10.67
Freeboard (02 Method) 15.86

Avg. Bed Temp. (F) 20" 1557.61
Avg. Bed Temp. (F) 66" 1539.00
Avg. Bed Temp. (F) 118" 1540.62

Wet Flue Gas Flow
- 02 Method (klb/hr) 518.83

Flue Gas Composition (AH Inlet)
O₂ (v%) 3.03
CO₂ (v%) 15.75
CO (ppmv) 95.91
NOX (ppmv) 76.84
SO₂ (ppmv) 0.10
SO₂ (lbs/10⁶ btu) 115.24
SO₂ (lbs/10⁶ btu) 0.22

Total Air Flow (klb/hr) 475.44
Primary Air Flow (klb/hr) 313.41
Sec. Air Flow (klb/hr) 162.03

TEST : 00417F36A

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 11:45: 0
Printed.....22-AUG-1990 09:02:02.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.95
SA Fan Out. Press. (in VG)			0.04
PA AH Out. Press. (in VG)	62.40		
SA AH Out. Press. (in VG)	45.20		

Windbox Press. (in VG) 57.47
Bed Press. 18" Above Grid (in VG) 26.40
Freeboard Press. (in VG) -0.24
Cyclone Out. Press. (in VG)
SH 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1557.92
Cyclone Out. Temp. (F) 1525.69
Loop Seal Solids Temp. (F) 1539.52

AH Gas In. Temp. (F) 520.05
AH Gas Out. Temp. (F) 278.89
Pri. Air AH In. Temp. (F)
Sec. Air AH In. Temp. (F) 399.07
Sec. Air AH Out. Temp. (F) 445.97

Feedwater Flow (klb/hr) 886.35

SH2 Attemp. Flow (klb/hr) 25.74
SH3 Attemp. Flow (klb/hr) 7.10

Drum Press. (Psig) 1639.90

Ambient Temp. (F) 91.77
Baro. Press. (In Hg) 24.53
Rel. Humidity (%) 9.25

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00417P36A

Start..... 4/17/90 9: 0: 0
End..... 4/17/90 11:45: 0
Printed.....22-AUG-1990 09:02:11.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	38.84	3.86
Ca Utilization % (Coal and Sorbent).....	29.70	3.29
Alkali Utilization % (Coal and Sorbent).....	27.46	3.14
Ca To S (Sorbent Only).....	2.04	0.16
Ca To S (Coal and Sorbent).....	2.67	0.28
Alkali To S (Coal and Sorbent).....	2.88	0.30
SO2 Retention %	79.16	2.26
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.51	0.95
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	518.83	12.26

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00417P36B

Start..... 4/17/90 12:30: 0
End..... 4/17/90 14:50: 0
Printed.....22-AUG-1990 09:04:30.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.39
Final SH Stm. Flow (klb/hr)			916.23
Final SH Ov". Press (psig)			1458.85
Final SH Out. Temp. (F)			999.41

Coal Rate Frnt-Vst (klb/hr)	19.44
Coal Rate Frnt-Est (klb/hr)	17.54
Coal Rate Rear (klb/hr)	18.05
Total (klb/hr)	55.03

Limestone Rate (klb/hr) 5.78

Bed Drain Rate (klb/hr) 0.80

Superficial Velocity (ft/sec)

Distributor Plate (Inl Air)	12.55
Freeboard (Inlet Air)	16.54
Dist. Plate (O2 Method)	13.27
Freeboard (O2 Method)	16.98

Avg. Bed Temp. (F) 20"	1693.80
Avg. Bed Temp. (F) 66"	1682.22
Avg. Bed Temp. (F) 118"	1678.09

Wet Flue Gas Flow - O2 Method (klb/hr) 521.65

Flue Gas Composition (AH Inlet)

O2 (v%)	2.99
CO2 (v%)	15.87
CO (ppmv)	77.30
NOX (ppmv)	223.14
SO2 (lbs/10 ⁶ btu)	0.30
(lbs/10 ⁶ btu)	125.81
	0.24

Total Air Flow (klb/hr)	476.65
Primary Air Flow (klb/hr)	313.55
Sec. Air Flow (klb/hr)	163.10
SA/PA Ratio	0.52

TEST : 00417P36B

Start..... 4/17/90 12:30: 0
End..... 4/17/90 14:50: 0
Printed.....22-AUG-1990 09:04:30.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.85
SA Fan Out. Press. (in WG)			0.06
PA AH Out. Press. (in WG)		62.73	
SA AH Out. Press. (in WG)		46.15	

Windbox Press. (in WG)	55.27
Bed Press. 18" Above Grid (in WG)	19.58
Freeboard Press. (in WG)	-2.44
Cyclone Out. Press. (in WG)	-10.58
SH 1 & 3 Flue Gas DP (in WG)	1.14
Economizer Flue Gas DP (in WG)	1.45
All DP (in WG)	6.25
Baghouse In. Press. (in WG)	-16.24
ID Fan In. Press. (in WG)	-25.68

Cyclone In. Temp. (F)	1671.70
Cyclone Out. Temp. (F)	1640.36
Loop Seal Solids Temp. (F)	1717.93

All Gas In. Temp. (F)	542.36
AH Gas Out. Temp. (F)	287.18
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	420.06
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	456.82

Feedwater Flow (klb/hr) 884.84

SH2 Attemp. Flow (klb/hr)	25.42
SH3 Attemp. Flow (klb/hr)	7.18

Drum Press. (Psig) 1638.37

Ambient Temp. (F)	95.90
Baro. Press. (in Hg)	24.49
Rel. Humidity (%)	8.24

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00417P368

Start..... 4/17/90 12:30: 0
End..... 4/17/90 14:50: 0
Printed.....22-AUG-1990 09:04:38.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	13.16	1.10
Ca Utilization % (Coal and Sorbent).....	12.33	1.08
Alkali Utilization % (Coal and Sorbent).....	11.83	1.04
Ca To S (Sorbent Only).....	5.87	0.42
Ca To S (Coal and Sorbent).....	6.27	0.48
Alkali To S (Coal and Sorbent).....	6.53	0.50
SO2 Retention %	77.23	2.09
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.29	0.94
Air Heater Effectiveness		
Boiler Load %HCR		
Vet flue gas flow - O2 Method (klbs/hr)	521.65	12.63

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)

Net Heat Rate (btu/kwhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00417P36B

Start..... 4/17/90 12:30: 0
End..... 4/17/90 14:50: 0
Printed.....22-AUG-1990 09:04:42.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00417P36B

Start..... 4/17/90 12:30: 0
End..... 4/17/90 14:50: 0
Printed.....22-AUG-1990 09:04:40.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10275.50			
Total Moisture (%)	8.55	0.11		
Air Dry Loss (%)	3.40			
Blk Den (#/cft)	59.90			
Volatiles (%)	32.26			
Fixed C (%)	41.32			
Ash (%)	17.88			
CONSTITUENTS (%)				
C	59.51		7.94	1.11
H	3.53		0.05	0.17
O	8.70	0.00		
N	1.31			
S	0.52	0.00	1.35	0.04
Ca	0.26	36.50	10.83	5.47
Mg	0.06	0.44	0.38	0.49
Fe	0.18	0.19	0.90	1.20
CO2		41.45	0.90	0.24

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	82.80	100.00	97.10
4	74.50	100.00	93.50
6	65.10	100.00	86.10
8	54.00	100.00	80.10
10	44.00	100.00	72.90
14	35.50	100.00	62.20
20	28.30	100.00	49.20
28	22.90	88.60	34.70
48	13.40	74.30	5.80
100	7.10	61.50	0.00
150	4.80	56.40	0.00
200	4.80	51.90	0.00
325	4.80	45.70	0.00
400	4.80	43.20	0.00
Median diameter	2069.25	64.09	867.82

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00418P70
 Start..... 4/18/90 9: 0: 0
 End..... 4/18/90 15: 0: 0
 Printed.....22-AUG-1990 09:06:05.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00418P70
 Start..... 4/18/90 9: 0: 0
 End..... 4/18/90 15: 0: 0
 Printed.....22-AUG-1990 09:06:05.00

	Combustor A	Combustor B	Unit	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.73			0.81
Final SH Stm. Flow (klb/hr)			916.69			0.09
Final SH Out. Press (psig)			1461.55			
Final SH Out. Temp. (F)			1000.45			
Coal Rate Frnt-Vst (klb/hr)	18.19	19.22		61.78	62.12	
Coal Rate Frnt-Est (klb/hr)	18.34	18.69		45.12	45.56	
Coal Rate Rear (klb/hr)	18.77	17.42				
Total (klb/hr)	55.30	55.32	110.62			
Limestone Rate (klb/hr)	2.13	5.24	7.37			
Bed Drain Rate (klb/hr)	2.64	1.05	3.69			
Flyash Flow (klb/hr)			24.09			
Calculated						
Superficial Velocity (ft/sec)						
Distributor Plate (Inl Air)	10.91	11.74				
Freeboard (Inlet Air)	16.88	16.88				
Dist. Plate (O2 Method)	10.72	11.52				
Freeboard (O2 Method)	16.51	16.51				
Avg. Bed Temp. (F) 20"	1562.58	1701.62				
Avg. Bed Temp. (F) 66"	1546.09	1689.36				
Avg. Bed Temp. (F) 118"	1543.43	1686.15				
Wet Flue Gas Flow			1041.97			
- O2 Method (klb/hr)						
Flue Gas Composition (AH Inlet)						
O2 (v%)			3.01			
CO2 (v%)			15.70			
CO (ppmv)			82.60			
NOX (ppmv)			144.41			
(lbs/10 ⁶ btu)			0.20			
SO2 (ppmv)			123.94			
(lbs/10 ⁶ btu)			0.74			
Total Air Flow (klb/hr)			953.95			
Primary Air Flow (klb/hr)			584.84			
Sec. Air Flow (klb/hr)			369.11			
S:TA Ratio			0.63			
PA Fan Out. Press. (in VG)						
SA Fan Out. Press. (in VG)						
PA AH Out. Press. (in VG)						
SA AH Out. Press. (in VG)						
Windbox Press. (in VG)						
Bed Press. 18" Above Grid (in VG)						
Freeboard Press. (in VG)						
Cyclone Out. Press. (in VG)						
SH 1 & 3 Flue Gas DP (in VG)						
Economizer Flue Gas DP (in VG)						
AH DP (in VG)						
Baghouse In. Press. (in VG)						
ID Fan In. Press. (in VG)						
Cyclone In. Temp. (F)						
Cyclone Out. Temp. (F)						
Loop Seal Solids Temp. (F)						
AH Gas In. Temp. (F)						
AH Gas Out. Temp. (F)						
Pri. Air AH In. Temp. (F)						
Pri. Air AH Out. Temp. (F)						
Sec. Air AH In. Temp. (F)						
Sec. Air AH Out. Temp. (F)						
Feedwater Flow (klb/hr)						
SH2 Attemp. Flow (klb/hr)						
SH3 Attemp. Flow (klb/hr)						
Drum Press. (Psig)						
Ambient Temp. (F)						
Baro. Press. (In Hg)						
Rel. Humidity (%)						

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00418P70

TEST : 00418P70

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 15: 0: 0
Printed.....22-AUG-1990 09:06:16.00

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 15: 0: 0
Printed.....22-AUG-1990 09:06:14.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		110.62	7.37	1043.90	1161.89	
C		65.13	0.81		65.94	
H		4.94	0.00	0.49	5.43	
N		1.38		798.85	800.23	
O		18.19	3.25	244.56	265.99	
S		0.59	0.00		0.59	
Ca		0.37	2.69		3.05	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	Z Acc For
Total		1041.97	24.09	3.69	1069.74	97.07
C		61.18	1.79	0.06	63.03	95.59
H		5.39	0.02	0.01	5.41	99.64
N		738.51			738.51	92.29
O		237.16	1.76	0.20	239.12	89.90
S		0.13	0.34	0.04	0.50	85.79
Ca			2.73	0.30	3.04	99.50

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		110.62	7.37	953.95	1071.94	
C		65.13	0.81		65.94	
H		4.94	0.00	0.45	5.39	
N		1.38		730.02	731.40	
O		18.19	3.25	223.48	244.92	
S		0.59	0.00		0.59	
Ca		0.37	2.69		3.05	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	Z Acc For
Total		1041.97	24.09	3.69	1069.74	99.79
C		61.18	1.79	0.06	63.03	95.59
H		5.39	0.02	0.01	5.41	100.43
N		738.51			738.51	100.97
O		237.16	1.76	0.20	239.12	97.63
S		0.13	0.34	0.04	0.50	85.79
Ca			2.73	0.30	3.04	99.50

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.36	1.69
Ca Utilization % (Coal and Sorbent).....	18.79	1.68
Alkali Utilization % (Coal and Sorbent).....	17.86	1.61
Ca To S (Sorbent Only).....	3.66	0.23
Ca To S (Coal and Sorbent).....	4.16	0.33
Alkali To S (Coal and Sorbent).....	4.37	0.35
SO2 Retention %	78.07	2.09
Combustion Efficiency %	97.56	0.26

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.46	0.30
Boiler Efficiency (I/O Method) %	85.36	2.39
Excess Air %	16.39	0.95
Air Heater Effectiveness	0.73	0.01
Boiler Load ZHCR	100.40	1.20
Vet flue gas flow - O2 Method (klbs/hr)	1041.97	22.06

MATERIAL BALANCE

Total balance %	99.79	0.54
Carbon balance %	95.59	6.57
Hydrogen balance %	100.43	0.10
Oxygen balance %	97.63	4.72
Nitrogen balance %	100.97	1.38
Sulfur balance %	85.79	13.09
Calcium balance %	99.50	8.67

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10276.	153.
Net Heat Rate (btu/kwhr)	11328.	178.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00418P70

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 15: 0: 0
Printed.....22-AUG-1990 09:06:23.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.46

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	7128.19	0.62
2. Sensible heat in entering as-fired coal	-346.95	-0.03
3. Sensible heat in entering wet sorbent	38.82	0.00
4. Heat credit for sulfation reaction	3086.96	0.27
5. Bottom ash cooling water input	5183.12	0.45
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	27269.82	2.38
2. Heat loss from sensible heat in dry flue gas	48421.45	4.23
3. Heat loss due to moisture in as-fired fuel and sorbent	10988.92	0.96
4. Latent heat loss due to moisture from burning of hydrogen	39327.72	3.44

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00418P70

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 15: 0: 0
Printed.....22-AUG-1990 09:06:23.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	366.30	0.03
6. Heat loss due to calcination of sorbent	4768.24	0.42
7. Heat loss due to formation of CO	325.85	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.44
10. Heat loss due to sensible heat in flue dust	963.07	0.08
11. Heat loss due to sensible heat in bed drain	44.96	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6004.30	0.52

SUM OF LOSSES TERMS

143480.66 12.54

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00418P70

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 15: 0: 0
Printed.....22-AUG-1990 09:06:21.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00418P70

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 15: 0: 0
Printed.....22-AUG-1990 09:06:19.00

		Percentage Less Than			
		Actual	Coal	Sorbent	Bed
		Mesh Microns			Drain
		1.50 37500	100.00	100.00	100.00
		1.00 25000	100.00	100.00	100.00
		0.75 19000	100.00	100.00	100.00
		0.50 12500	100.00	100.00	100.00
		0.25 6300	76.55	100.00	94.75
		4 4750	67.15	100.00	88.25
		6 3350	58.10	100.00	76.80
		8 2360	48.65	100.00	69.05
		10 1700	39.45	100.00	62.20
		14 1180	31.60	100.00	55.15
		20 850	25.55	100.00	47.35
		28 600	20.75	87.10	38.85
		48 300	12.55	72.00	15.15
		100 150	6.75	59.85	3.60
		150 106	4.55	54.90	0.55
		200 75	4.55	50.65	0.30
		325 45	4.55	44.25	0.30
		400 38	4.55	41.65	0.30
		Median diameter	2480.59	71.09	950.32

		Coal	Sorbent	Fly Ash	Bed Drain Hatl
		HHV (Btu/lb)	10193.88		
		Total Moisture (%)	8.70		
		Air Dry Loss (%)	3.00	0.08	
		Blk Den (#/cft)	60.80		
		Volatiles (%)	31.80		
		Fixed C (%)	41.05		
		Ash (%)	18.45		
		CONSTITUENTS (%)			
		C	58.88	7.44	1.69
		H	3.49	0.06	0.18
		O	8.71		
		N	1.25		
		S	0.53		
		Ca	0.33	1.40	1.07
		Mg	36.45	11.35	8.24
		Fe	0.41	0.34	0.40
		CO2	0.18	0.90	1.04
			40.36	0.94	0.68

NOTE: Only constituents used in the Performance Calculations are reported.

PROCESS OPERATING SUMMARY REPORT

TEST : 00418P70A

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 12: 0: 0
Printed.....22-AUG-1990 09:07:21.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.82
Final SH Stm. Flow (klb/hr)			917.04
Final SH Out. Press (psig)			1462.28
Final SH Out. Temp. (F)			1000.40

Coal Rate Frnt-Vst (klb/hr) 18.22
Coal Rate Frnt-Est (klb/hr) 18.45
Coal Rate Rear (klb/hr) 18.74
Total (klb/hr) 55.41

Limestone Rate (klb/hr) 2.22

Bed Drain Rate (klb/hr) 2.71
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 10.89
Freeboard (Inlet Air) 16.75
Dist. Plate (O2 Method) 10.11
Freeboard (O2 Method) 15.88

Avg. Bed Temp. (F) 20" 1561.44
Avg. Bed Temp. (F) 66" 1544.36
Avg. Bed Temp. (F) 118" 1542.34

Vet Flue Gas Flow
- O2 Method (klb/hr) 517.83

Flue Gas Composition (AH Inlet)
O2 (v%) 2.99
CO2 (v%) 15.70
CO (ppmv) 88.97
H2O (ppmv) 77.72
(lbs/10⁶ btu) 0.11
SO2 (ppmv) 126.95
(lbs/10⁶ btu) 0.24

Total Air Flow (klb/hr) 474.54
Primary Air Flow (klb/hr) 292.33
Sec. Air Flow (klb/hr) 182.21
SA/PA Ratio 0.62

PROCESS OPERATING SUMMARY REPORT

TEST : 00418P70A

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 12: 0: 0
Printed.....22-AUG-1990 09:07:21.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.81
SA Fan Out. Press. (in WG)			0.08
PA AH Out. Press. (in WG)	61.85		
SA AH Out. Press. (in WG)	44.86		

Vindbox Press. (in WG) 52.05
Bed Press. 18" Above Grid (in WG) 21.75
Freeboard Press. (in WG) -0.23
Cyclone Out. Press. (in WG) 1.17
SH 1 & 3 Flue Gas DP (in WG) 1.45
Economizer Flue Gas DP (in WG) 6.35
AH DP (in WG) -15.91
Baghouse In. Press. (in WG) -25.06
ID Fan In. Press. (in WG)

Cyclone In. Temp. (F) 1564.71
Cyclone Out. Temp. (F) 1529.93
Loop Seal Solids Temp. (F) 1548.72

AH Gas In. Temp. (F) 518.68
AH Gas Out. Temp. (F) 273.54
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 397.71
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 438.77

Feedwater Flow (klb/hr) 883.27

SH2 Attemp. Flow (klb/hr) 27.79
SH3 Attemp. Flow (klb/hr) 7.17

Drum Press. (Psig) 1639.96

Ambient Temp. (F) 86.30
Baro. Press. (In Hg) 24.54
Rel. Humidity (%) 11.30

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00418P70A

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 12: 0: 0
Printed.....22-AUG-1990 09:07:30.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	37.09	4.11
Ca Utilization % (Coal and Sorbent).....	29.13	3.48
Alkali Utilization % (Coal and Sorbent).....	27.24	3.24
Ca To S (Sorbent Only).....	2.12	0.20
Ca To S (Coal and Sorbent).....	2.70	0.29
Alkali To S (Coal and Sorbent).....	2.89	0.31
SO2 Retention %	78.65	2.34
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.26	0.94
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - 02 Method (klbs/hr)	517.83	14.73

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)

Net Heat Rate (btu/kwhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00418P70A

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 12: 0: 0
Printed.....22-AUG-1990 07:07:33.00

CHEMICAL ANALYSIS REPORT

TEST : 00418P70A

Start..... 4/18/90 9: 0: 0
End..... 4/18/90 12: 0: 0
Printed.....22-AUG-1990 09:07:32.00

Coal	Sorbent	Fly Ash	Bed Drain Mat'l
10130.25			
HHV (Btu/lb)			
Total Moisture (%)	0.06		
Air Dry Loss (%)			
Blk Den (#/cft)			
Volatiles (%)			
Fixed C (%)			
Ash (%)			
58.48		7.58	1.92
C	0.00	0.05	0.17
H			
O			
N			
S	0.00	1.40	2.06
Ca	36.71	11.47	9.68
Mg	0.41	0.34	0.40
Fe	0.18	0.89	1.07
Co	40.23	0.93	1.07
CONSTITUENTS (%)			

NOTE: Only constituents used in the Performance Calculations are reported.

PROCESS OPERATING SUMMARY REPORT

TEST : 00418P70B

Start..... 4/18/90 12:45: 0
End..... 4/18/90 15:45: 0
Printed.....22-AUG-1990 09:10:26.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.65
Final SH Ste. flow (klb/hr)			916.48
Final SH Out. Press (psig)			1460.87
Final SH Out. Temp. (F)			1000.71

Coal Rate Funt-Vst (klb/hr)	19.34
Coal Rate Funt-Est (klb/hr)	19.17
Coal Rate Ren: (klb/hr)	16.75
Total (klb/hr)	55.26

Limestone Rate (klb/hr)

5.48

Bed Drain Rate (klb/hr)
Flyash Flow (klb/hr)
Calculated

0.65

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air)
Freeboard (Inlet Air)
Dist. Plate (O2 Method)
Freeboard (O2 Method)

11.73
16.79
12.39
17.16

Avg. Bed Temp. (F) 20"
Avg. Bed Temp. (F) 66"
Avg. Bed Temp. (F) 118"

1699.43
1684.94
1681.54

Wet Flue Gas Flow
- O2 Method (klb/hr)

524.14

Flue Gas Composition (AH Inlet)

O2 (v%)
CO2 (v%)
CO (ppmv)
NOX (ppmv)
SO2 (lbs/10⁶ btu)
SO2 (ppmv)
(lbs/10⁶ btu)

3.01
15.73
74.57
227.91
0.31
117.85
0.22

Total Air Flow (klb/hr)
Primary Air Flow (klb/hr)
Sec. Air Flow (klb/hr)
SA PA Ratio

478.94
292.30
186.64
0.64

PROCESS OPERATING SUMMARY REPORT

TEST : 00418P70B

Start..... 4/18/90 12:45: 0
End..... 4/18/90 15:45: 0
Printed.....22-AUG-1990 09:10:26.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.80
SA Fan Out. Press. (in WG)			0.09
PA AH Out. Press. (in WG)		62.08	
SA AH Out. Press. (in WG)		45.39	

Windbox Press. (in WG)	51.27
Bed Press. 18" Above Grid (in WG)	19.80
Freeboard Press. (in WG)	-2.20
Cyclone Out. Press. (in WG)	
SH 1 & 3 Flue Gas DP (in WG)	-10.41
Economizer Flue Gas DP (in WG)	1.18
AH DP (in WG)	1.47
Baghouse In. Press. (in WG)	6.35
ID Fan In. Press. (in WG)	-16.07
	-25.34

Cyclone In. Temp. (F)	1681.27
Cyclone Out. Temp. (F)	1644.67
Loop Seal Solids Temp. (F)	1721.75

AH Gas In. Temp. (F)	545.33
AH Gas Out. Temp. (F)	282.21
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	419.89
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	458.05

Feedwater Flow (klb/hr)

881.66

SH2 Attemp. Flow (klb/hr)
SH3 Attemp. Flow (klb/hr)

28.85
7.17

Drum Press. (Psig)

1635.00

Ambient Temp. (F)
Baro. Press. (in Hg)
Rel. Humidity (%)

87.58
24.50
14.71

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00418P708

Start..... 4/18/90 12:45: 0
End..... 4/18/90 15:45: 0
Printed.....22-AUG-1990 09:10:35.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	13.81	0.84
Ca Utilization % (Coal and Sorbent).....	12.87	0.86
Alkali Utilization % (Coal and Sorbent).....	12.35	0.83
Ca To S (Sorbent Only).....	5.65	0.32
Ca To S (Coal and Sorbent).....	6.06	0.38
Alkali To S (Coal and Sorbent).....	6.32	0.40
SO2 Retention %	78.06	2.02

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.41	0.95
Air Heater Effectiveness		
Boiler Load %HCR		
Wet flue gas flow - 02 Method (klbs/hr)	524.14	14.99

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	
Net Heat Rate (btu/kvhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 00418P70B

Start..... 4/18/90 12:45: 0
End..... 4/18/90 15:45: 0
Printed.....22-AUG-1990 09:10:39.00

CHEMICAL ANALYSIS REPORT

TEST : 00418P70B

Start..... 4/18/90 12:45: 0
End..... 4/18/90 15:45: 0
Printed.....22-AUG-1990 09:10:37.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10257.50			
Total Moisture (%)	8.89	6.50		
Air Dry Loss (%)	3.20			
Bik Den (#/cft)	60.43			
Volatiles (%)	31.95			
Fixed C (%)	41.38			
Ash (%)	17.78			
CONSTITUENTS (%)				
C	59.28		7.30	1.44
H	3.52	0.00	0.08	0.18
O	8.77			
N	1.26		1.39	0.07
S	0.51	0.00	11.23	6.80
Ca	0.26	36.18	0.34	0.39
Mg	0.06	0.41	0.92	1.01
Fe	0.19	0.18	0.95	0.30
CO2		40.50		

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	75.30	100.00	97.30
4	66.30	100.00	93.30
6	57.30	100.00	87.10
8	48.00	100.00	81.90
10	39.00	100.00	75.20
14	30.90	100.00	66.70
20	24.80	100.00	56.30
28	20.00	89.50	44.20
48	11.90	74.80	8.00
100	6.20	62.80	0.10
150	4.10	58.00	0.00
200	4.10	54.00	0.00
325	4.10	47.70	0.00
400	4.10	45.00	0.00
Median diameter	2545.59	54.22	708.86

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00427P71

Start..... 4/27/90 9:10: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:11:44.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.69
Final SH Stm. Flow (klb/hr)			931.99
Final SH Out. Press (psig)			1462.86
Final SH Out. Temp. (F)			1005.40
Coal Rate Frnt-Vst (klb/hr)	18.44	20.13	
Coal Rate Frnt-Est (klb/hr)	18.79	18.21	
Coal Rate Rear (klb/hr)	19.54	18.40	
Total (klb/hr)	56.78	56.74	113.52
Limestone Rate (klb/hr)	2.23	4.37	6.60
Bed Drain Rate (klb/hr)	1.77	0.71	2.47
Flyash Flow (klb/hr) Calculated			25.77
Superficial Velocity (ft/sec)	9.36	9.66	
Distributor Plate (Inl Air)	18.12	17.77	
Freeboard (Inlet Air)	8.79	9.09	
Dist. Plate (O2 Method)	17.35	17.02	
Freeboard (O2 Method)			
Avg. Bed Temp. (F) 20"	1624.06	1703.06	
Avg. Bed Temp. (F) 66"	1602.04	1694.67	
Avg. Bed Temp. (F) 118"	1607.78	1689.78	
Net Flue Gas Flow - O2 Method (klb/hr)			1070.86
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.02
CO2 (v%)			15.90
CO (ppmv)			80.55
NOX (ppmv)			156.36
(lbs/10'6 btu)			0.21
SO2 (ppmv)			131.44
(lbs/10'6 btu)			0.25
Total Air Flow (klb/hr)			979.30
Primary Air Flow (klb/hr)			493.32
Sec. Air Flow (klb/hr)			485.98
SA PA Ratio			0.99

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00427P71

Start..... 4/27/90 9:10: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:11:44.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.79
SA Fan Out. Press. (in VG)			0.14
PA AH Out. Press. (in VG)	59.76	59.97	
SA AH Out. Press. (in VG)	45.65	46.29	
Vindbox Press. (in VG)	52.83	50.76	
Bed Press. 18" Above Grid (in VG)	26.54	26.00	
Freeboard Press. (in VG)	-0.25	-1.74	
Cyclone Out. Press. (in VG)			-8.30
SH 1 & 3 Flue Gas DP (in VG)			1.23
Economizer Flue Gas DP (in VG)			1.53
AH DP (in VG)			6.39
Baghouse In. Press. (in VG)			-15.95
ID Fan In. Press. (in VG)			-25.11
Cyclone In. Temp. (F)	1624.24	1698.83	
Cyclone Out. Temp. (F)	1586.60	1665.23	
Loop Seal Solids Temp. (F)	1599.51	1732.51	
AH Gas In. Temp. (F)	522.10	535.79	
AH Gas Out. Temp. (F)	276.03	279.29	112.17
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	403.61	417.87	
Sec. Air AH In. Temp. (F)			102.23
Sec. Air AH Out. Temp. (F)	435.36	446.83	
Feedwater Flow (klb/hr)			889.04
SH2 Attemp. Flow (klb/hr)			34.38
SH3 Attemp. Flow (klb/hr)			9.77
Drum Press. (Psig)			1643.67
Ambient Temp. (F)			86.69
Baro. Press. (in Hg)			24.58
Rel. Humidity (%)			5.82

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00427P71

TEST : 00427P71

Start..... 4/27/90 9:10: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:11:55.00

Start..... 4/27/90 9:10: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:11:53.00

METHOD "A" MEASURED AIR FLOWS

CHEMICAL PROCESS SUMMARY		VALUE	UNC*
Ca Utilization % (Sorbent Only).....		19.21	1.11
Ca Utilization % (Coal and Sorbent).....		16.84	1.28
Alkali Utilization % (Coal and Sorbent).....		15.84	1.22
Ca To S (Sorbent Only).....		3.77	0.18
Ca To S (Coal and Sorbent).....		4.30	0.30
Alkali To S (Coal and Sorbent).....		4.57	0.32
SO2 Retention %		72.34	2.26
Combustion Efficiency %		97.30	0.40
BOILER PERFORMANCE SUMMARY			
Boiler Efficiency (Loss Method) %		87.18	0.38
Boiler Efficiency (I/O Method) %		86.13	2.42
Excess Air %		16.44	0.95
Air Heater Effectiveness		0.74	0.01
Boiler Load %MCR		101.47	1.37
Vet flue gas flow - 02 Method (klbs/hr)		1070.86	27.42

MATERIAL BALANCE

Total balance %	99.97	0.54
Carbon balance %	97.11	6.58
Hydrogen balance %	100.53	0.26
Oxygen balance %	98.79	4.77
Nitrogen balance %	100.65	1.38
Sulfur balance %	88.16	4.77
Calcium balance %	113.40	15.46
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	10339.	162.
Net Heat Rate (btu/kwhr)	11438.	189.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		OUTPUTS(klb/hr)	
Total	1070.86	Total	1070.86
C	63.70	C	63.70
H	5.35	H	5.35
N	757.47	N	757.47
O	244.62	O	244.62
S	0.14	S	0.14
Ca		Ca	
Flue Gas		Flue Gas	
Fly Ash	25.77	Fly Ash	25.77
Bed Drain	2.47	Bed Drain	2.47
Air	1099.10	Air	1099.10
Total Output	1099.10	Total Output	1099.10
% Acc For	90.50	% Acc For	90.50
METHOD "A" MEASURED AIR FLOWS			
INPUTS(klb/hr)		OUTPUTS(klb/hr)	
Total	1070.86	Total	1070.86
C	63.70	C	63.70
H	5.35	H	5.35
N	757.47	N	757.47
O	244.62	O	244.62
S	0.14	S	0.14
Ca		Ca	
Flue Gas		Flue Gas	
Fly Ash	25.77	Fly Ash	25.77
Bed Drain	2.47	Bed Drain	2.47
Air	1099.10	Air	1099.10
Total Output	1099.10	Total Output	1099.10
% Acc For	90.50	% Acc For	90.50

HEAT BALANCE REPORT

11-1-1990 11:11

Start: 4/22/90 9:10:00
End: 4/22/90 15:00:00
Printed: 11-1-1990 11:11:00

HEAT BALANCE REPORT

TEST: 0042P1

Start: 4/22/90 9:10:00
End: 4/22/90 15:00:00
Printed: 11-1-1990 11:11:00

BOILER EFFICIENCY (%) (LOSSES METHOD)

	Value (Btu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	168.40	0.01
6. Heat loss due to calcination of sorbent	4169.39	0.36
7. Heat loss due to formation of CO	326.73	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	1079.97	0.09
11. Heat loss due to sensible heat in bed drain	93.27	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	3081.81	0.40
SUM OF LOSSES TERMS	13667.40	12.92

* Total equals: Chemical input of coal plus credit

	Value (Btu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS	1145434.38	98.77
1. Heat credit for sensible heat in entering moist air	7506.00	0.65
2. Sensible heat in entering as-fired coal	440.60	0.04
3. Sensible heat in entering wet sorbent	34.77	0.00
4. Heat credit for sulfation reaction	2422.40	0.21
5. Bottom ash cooling water input	481.41	0.04
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	5000.00	0.43
2. Heat loss from sensible heat in dry flue gas	1079.97	0.09
3. Heat loss due to moisture in as-fired fuel and sorbent	3081.81	0.40
4. Latent heat loss due to moisture from burning of hydrogen	168.40	0.01
* Total equals: Chemical input of coal plus credits		

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00427P71

Start..... 4/27/90 9:10: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:11:59.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00427P71

Start..... 4/27/90 9:10: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:11:57.00

Percentage Less Than

	Percentage Less Than				Bed	
	Actual Mesh	Actual Microns	Coal	Sorbent	Drain	Drain
HHV (Btu/lb)	10081.13		100.00	100.00	100.00	100.00
Total Moisture (%)	9.16		100.00	100.00	100.00	100.00
Air Dry Loss (%)	3.70		100.00	100.00	100.00	100.00
Blk Den (#/cft)	59.30		100.00	100.00	100.00	100.00
Volatiles (%)	32.34		100.00	100.00	100.00	100.00
Fixed C (%)	39.79		59.25	100.00	100.00	75.80
Ash (%)	18.71		55.35	100.00	100.00	68.80
			47.60	100.00	100.00	60.45
			40.15	100.00	100.00	54.45
			32.30	100.00	100.00	47.45
			26.00	100.00	100.00	40.55
			20.50	100.00	100.00	32.75
			16.40	87.75	87.75	24.75
			9.70	70.35	70.35	4.05
			5.20	57.15	57.15	0.05
			3.45	52.35	52.35	0.05
			3.45	48.00	48.00	0.05
			3.45	42.15	42.15	0.05
			3.45	39.55	39.55	0.00
Median diameter			3734.58	88.05		1915.37

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10081.13	7.60		
Total Moisture (%)	9.16			
Air Dry Loss (%)	3.70			
Blk Den (#/cft)	59.30			
Volatiles (%)	32.34			
Fixed C (%)	39.79			
Ash (%)	18.71			
CONSTITUENTS (%)				
C	59.03		7.92	1.06
H	3.46		0.09	0.11
O	7.97	0.00		
N	1.23			
S	0.45	0.00	1.16	0.31
Ca	0.30	36.23	11.61	4.09
Hg	0.07	0.43	0.38	0.49
Fe	0.21	0.21	0.89	1.43
CO2		39.79	1.00	0.53

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00427P71A			
Start..... 4/27/90 9:10: 0			
End..... 4/27/90 11:45: 0			
Printed.....22-AUG-1990 09:13:12.00			
Combustor A		Combustor B	Unit
Gross Plant Output (MWe)			110.63
Final SH Stm. Flow (klb/hr)			931.11
Final SH Out. Press (psig)			1461.96
Final SH Out. Temp. (F)			1005.40
Coal Rate Frnt-Vst (klb/hr)			18.32
Coal Rate Frnt-Est (klb/hr)			18.94
Coal Rate Rear (klb/hr)			19.55
Total			56.82
Limestone Rate (klb/hr)			2.15
Bed Drain Rate (klb/hr)			1.38
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)			9.32
Distributor Plate (Inl Air)			18.07
Freeboard (Inlet Air)			8.33
Dist. Plate (02 Method)			16.94
Freeboard (02 Method)			
Avg. Bed Temp. (F) 20"			1624.74
Avg. Bed Temp. (F) 66"			1602.43
Avg. Bed Temp. (F) 118"			1608.38
Net Flue Gas Flow			538.80
- 02 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O ₂ (v%)			2.94
CO ₂ (v%)			15.94
CO (ppmv)			90.54
NOX (ppmv)			103.62
(lbs/10 ⁶ btu)			0.14
SO ₂ (ppmv)			121.33
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			493.23
Primary Air Flow (klb/hr)			246.52
Sec. Air Flow (klb/hr)			246.70
SA PA Ratio			1.00
Combustor A		Combustor B	Unit
PA Fan Out. Press. (in VG)			
SA Fan Out. Press. (in VG)			0.79
PA AH Out. Press. (in VG)		59.76	0.11
SA AH Out. Press. (in VG)		45.43	
Windbox Press. (in VG)		52.49	
Bed Press. 18" Above Grid (in VG)		26.39	
Freeboard Press. (in VG)		-0.27	
Cyclone Out. Press. (in VG)			-8.22
SH 1 & 3 Flue Gas DP (in VG)			1.25
Economizer Flue Gas DP (in VG)			1.53
AH DP (in VG)			6.36
Baghouse In. Press. (in VG)			-15.86
ID Fan In. Press. (in VG)			-25.02
Cyclone In. Temp. (F)		1624.30	
Cyclone Out. Temp. (F)		1586.62	
Loop Seal Solids Temp. (F)		1599.75	
AH Gas In. Temp. (F)		521.75	
AH Gas Out. Temp. (F)		272.96	107.26
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)		401.96	97.21
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)		434.80	
Feedwater Flow (klb/hr)			888.73
SH2 Attemp. Flow (klb/hr)			33.84
SH3 Attemp. Flow (klb/hr)			9.74
Drum Press. (Psig)			1641.95
Ambient Temp. (F)			82.84
Baro. Press. (In Hg)			24.60
Rel. Humidity (%)			5.59

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00427P71A

Start..... 4/27/90 9:10: 0
End..... 4/27/90 11:45: 0
Printed.....22-AUG-1990 09:13:21.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	30.73	2.00
Ca Utilization % (Coal and Sorbent).....	24.61	2.32
Alkali Utilization % (Coal and Sorbent).....	22.76	2.14
Ca To S (Sorbent Only).....	2.43	0.14
Ca To S (Coal and Sorbent).....	3.04	0.28
Alkali To S (Coal and Sorbent).....	3.28	0.30
S02 Retention %	74.74	2.32
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	15.94	0.94
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	538.80	22.31

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00427P71A

Start..... 4/27/90 9:10: 0
End..... 4/27/90 11:45: 0
Printed.....22-AUG-1990 09:13:25.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00427P71A

Start..... 4/27/90 9:10: 0
End..... 4/27/90 11:45: 0
Printed.....22-AUG-1990 09:13:23.00

Percentage Less Than

	Percentage Less Than				Actual Mesh Microns	Bed Drain
	Coal	Sorbent	Fly Ash	Bed Drain Matl		
HHV (Btu/lb)	10133.50					
Total Moisture (%)	9.16				1.50	100.00
Air Dry Loss (%)	3.54				1.00	100.00
Bulk Den (#/cft)	59.30	7.50			0.75	100.00
Volatiles (%)	32.53				0.50	100.00
Fixed C (%)	39.82				0.25	100.00
Ash (%)	18.49				4	100.00
					6	83.80
					8	75.70
					10	69.50
					14	62.00
					20	51.90
					28	40.90
					48	23.30
					100	13.70
					150	7.40
					200	4.80
					325	4.80
					400	4.80
CONSTITUENTS (%)						
C	59.44		7.72	1.36		
H	3.47		0.09	0.10		
O	7.75	0.00				
N	1.23					
S	0.46		1.17	0.57		
Ca	0.34		11.66	4.13		
Mg	0.07		0.38	0.49		
Fe	0.20		0.90	1.51		
CO2		39.92	0.96	0.77		
Median diameter	1941.98	78.48				800.56

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00427P71B

Start..... 4/27/90 12:30: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:14:58.00

TEST : 00427P71B

Start..... 4/27/90 12:30: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:14:58.00

	Combustor A	Combustor B	Unit		Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.66	PA Fan Out. Press. (in WG)			0.79
Final SH Sm. Flow (klb/hr)			932.44	SA Fan Out. Press. (in WG)			0.15
Final SH Out. Press (psig)			1463.45	PA AH Out. Press. (in WG)	59.97		
Final SH Out. Temp. (F)			1005.50	SA AH Out. Press. (in WG)	46.53		
Coal Rate Frnt-Est (klb/hr)	20.08			Windbox Press. (in WG)	51.00		
Coal Rate Frnt-Est (klb/hr)	18.24			Bed Press. 18" Above Grid (in WG)	26.02		
Coal Rate Rear (klb/hr)	18.36			Freeboard Press. (in WG)	-1.79		
Coal Rate Total (klb/hr)	56.69			Cyclone Out. Press. (in WG)			-8.37
Limestone Rate (klb/hr)	4.84			SH 1 & 3 Flue Gas DP (in WG)			1.22
Bed Drain Rate (klb/hr)	0.80			Economizer Flue Gas DP (in WG)			1.53
Flyash Flow (klb/hr)				All DP (in WG)			6.41
Calculated				Baghouse In. Press. (in WG)			-16.03
Superficial Velocity (ft/sec)				ID Fan In. Press. (in WG)			-25.24
Distributor Plate (Inl Air)	9.67			Cyclone In. Temp. (F)	1698.03		
Freeboard (Inlet Air)	17.70			Cyclone Out. Temp. (F)	1665.31		
Dist. Plate (O2 Method)	9.61			Loop Seal Solids Temp. (F)	1730.76		
Freeboard (O2 Method)	17.39			AH Gas In. Temp. (F)	535.51		
Avg. Bed Temp. (F) 20"	1701.03			AH Gas Out. Temp. (F)	501.97		116.76
Avg. Bed Temp. (F) 66"	1693.15			Pri. Air AH In. Temp. (F)			
Avg. Bed Temp. (F) 118"	1688.01			Pri. Air AH Out. Temp. (F)	419.09		106.97
Vet Flue Gas Flow				Sec. Air AH In. Temp. (F)			
- O2 Method (klb/hr)	530.29			Sec. Air AH Out. Temp. (F)	446.85		
Flue Gas Composition (AH Inlet)				Feedwater Flow (klb/hr)			888.94
O2 (v%)	3.06			SH2 Attemp. Flow (klb/hr)			34.86
CO2 (v%)	15.89			SH3 Attemp. Flow (klb/hr)			9.84
CO (v%)	72.00			Drum Press. (Psig)			1644.98
NOX (ppmv)	202.64			Ambient Temp. (F)			90.31
(lbs/10 ⁶ btu)	0.27			Baro. Press. (In Hg)			24.56
SO2 (ppmv)	140.42			Rel. Humidity (%)			6.12
(lbs/10 ⁶ btu)	0.26						
Total Air Flow (klb/hr)	484.23						
Primary Air Flow (klb/hr)	245.97						
Sec. Air Flow (klb/hr)	238.26						
SA PA Ratio	0.97						

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00427P71B

Start..... 4/27/90 12:30: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:15:08.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	12.63	0.81
Ca Utilization % (Coal and Sorbent).....	11.68	0.84
Alkali Utilization % (Coal and Sorbent).....	11.11	0.80
Ca To S (Sorbent Only).....	5.56	0.31
Ca To S (Coal and Sorbent).....	6.01	0.39
Alkali To S (Coal and Sorbent).....	6.32	0.41
S02 Retention %	70.22	2.44
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	16.70	0.95
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - O2 Method (klbs/hr)	530.29	21.57

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : 00427P71B

Start..... 4/27/90 12:30: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:15:12.00

CHEMICAL ANALYSIS REPORT

TEST : 00427P71B

Start..... 4/27/90 12:30: 0
End..... 4/27/90 15:30: 0
Printed.....22-AUG-1990 09:15:09.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
Moist (Btu/lb)	10028.75			
Total Moisture (%)	9.15			
Air Dry Loss (%)	3.54	7.50		
Alk Den (#/cft)	59.30			
Volatiles (%)	32.16			
Fixed C (%)	39.75			
Ash (%)	18.92			
CONSTITUENTS (%)				
C	58.61		8.12	0.75
H	3.45	0.00	0.10	0.13
O	8.19			
N	1.23			
S	0.44	0.00	1.16	0.05
Ca	0.25	35.82	11.57	4.06
Mg	0.06	0.43	0.38	0.49
Fe	0.22	0.22	0.88	1.34
CO2		39.66	1.03	0.29

NOTE: Only constituents used in the Performance calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	36.00	100.00	65.60
4	33.10	100.00	53.80
6	27.90	100.00	40.50
8	23.70	100.00	33.20
10	19.10	100.00	25.40
14	15.40	100.00	19.10
20	12.00	100.00	13.60
28	9.50	85.70	8.60
30	5.70	67.10	0.90
100	3.00	54.80	0.10
150	2.10	50.50	0.10
200	2.10	46.60	0.10
325	2.10	41.20	0.10
400	2.10	38.80	0.00

Median diameter

6756.67 101.29 4300.25

PROCESS OPERATING SUMMARY REPORT

TEST : 00575C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:20.00

Unit

Combustor A Combustor B

PA Fan Out. Press. (in VG) 19.67
SA Fan Out. Press. (in VG) 63.53
PA AH Out. Press. (in VG) 53.75 54.01
SA AH Out. Press. (in VG) 44.74 45.10

Windbox Press. (in VG) 50.76 48.69
Bed Press. 18" Above Grid (in VG) 20.24 17.47
Freeboard Press. (in VG) -0.17 -1.41
Cyclone Out. Press. (in VG)
SIF 1 & 3 Flue Gas DP (in VG)
Economizer Flue Gas DP (in VG)
AH DP (in VG)
Baghouse In. Press. (in VG)
ID Fan In. Press. (in VG)

Cyclone In. Temp. (F) 1663.18 1714.34
Cyclone Out. Temp. (F) 1623.23 1671.08
Loop Seal Solids Temp. (F) 1650.65 1746.16

AH Gas In. Temp. (F) 541.33 549.27
AH Gas Out. Temp. (F) 294.23 294.34
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 416.67 432.88
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 449.85 460.24

Feedwater Flow (klb/hr) 887.64

SH2 Attemp. Flow (klb/hr) 35.20
SH3 Attemp. Flow (klb/hr) 6.75

Drum Press. (Psig) 1639.43

Ambien' Temp. (F) 101.51
Baro. Press. (In Hg) 24.51
Rel. Humidity (%) 6.47

PROCESS OPERATING SUMMARY REPORT

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:20.00

Unit

Combustor A Combustor B

Gross Plant Output (MW) 109.71
Final SH Stm. Flow (klb/hr) 928.39
Final SH Out. Press (psig) 1458.54
Final SH Out. Temp. (F) 1005.23

Coal Rate Frnt-Vst (klb/hr) 18.68 17.67
Coal Rate Frnt-Est (klb/hr) 18.95 19.65
Coal Rate Rear (klb/hr) 19.59 19.93
Total (klb/hr) 57.24 57.24 114.46

Limestone Rate (klb/hr) 3.57 4.69 8.27

Bed Drain Rate (klb/hr) 1.30 0.65 1.96
Flyash Flow (klb/hr)
Calculated 27.09

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.36 11.58
Freeboard (Inlet Air) 17.57 16.93
Dist. Plate (O2 Method) 11.96 12.15
Freeboard (O2 Method) 17.85 17.21

Avg. Bed Temp. (F) 20" 1658.40 1715.32
Avg. Bed Temp. (F) 66" 1633.78 1699.65
Avg. Bed Temp. (F) 118" 1627.60 1699.19

Ua' Flue Gas Flow
- O2 Method (klb/hr) 1075.15

Flue Gas Composition (AH Inlet)
O2 (v%) 3.12
CO2 (v%) 15.80
CO (ppmv) 60.59
NOx (ppmv) 224.48
(lbs/10⁶ btu) 0.31
SO2 (ppmv) 122.96
(lbs/10⁶ btu) 0.23

Total Air Flow (klb/hr) 983.24
Primary Air Flow (klb/hr) 574.41
Sec. Air Flow (klb/hr) 408.83
a/a Ratio 0.71

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:30.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		114.46	8.27	1035.71	1158.44	
C		66.76	0.90		67.67	
H		5.02	0.00	0.39	5.40	
N		1.36		793.28	794.65	
O		19.31	3.62	242.04	264.97	
S		0.69	0.00		0.69	
Ca		0.43	2.99		3.42	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1075.15	27.09	1.96	1104.20	95.32
C		63.57	1.54	0.02	65.13	96.25
H		5.39	0.01	0.00	5.40	99.97
N		760.76			760.76	95.74
O		245.79	2.19	0.13	248.11	93.64
S		0.13	0.40	0.01	0.54	79.18
Ca			3.55	0.25	3.80	111.28

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		114.46	8.27	983.24	1105.97	
C		66.76	0.90		67.67	
H		5.02	0.00	0.37	5.38	
N		1.36		753.10	754.46	
O		19.31	3.62	229.78	252.71	
S		0.69	0.00		0.69	
Ca		0.43	2.99		3.42	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1075.15	27.09	1.96	1104.20	99.84
C		63.57	1.54	0.02	65.13	96.25
H		5.39	0.01	0.00	5.40	100.33
N		760.76			760.76	100.83
O		245.79	2.19	0.13	248.11	98.18
S		0.13	0.40	0.01	0.54	79.18
Ca			3.55	0.25	3.80	111.28

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:28.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	23.20	1.57
Ca Utilization % (Coal and Sorbent).....	20.30	1.57
Alkali Utilization % (Coal and Sorbent).....	19.03	1.48
Ca To S (Sorbent Only).....	3.48	0.20
Ca To S (Coal and Sorbent).....	3.98	0.28
Alkali To S (Coal and Sorbent).....	4.25	0.30
SO2 Retention %	80.78	1.80
Combustion Efficiency %	98.02	0.31
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.58	0.36
Boiler Efficiency (I/O Method) %	84.85	2.61
Excess Air %	17.12	0.96
Air Heater Effectiveness	0.70	0.01
Boiler Load %MCR	103.43	2.04
Net flue gas flow - 02 Method (klbs/hr)	1075.15	30.25

MATERIAL BALANCE

Total balance %	99.84	0.54
Carbon balance %	96.25	6.63
Hydrogen balance %	100.33	0.10
Oxygen balance %	98.18	4.73
Nitrogen balance %	100.83	1.39
Sulfur balance %	79.18	5.19
Calcium balance %	111.28	10.56

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10544.	214.
Net Heat Rate (btu/kwhr)	11615.	243.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:36.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.58

Value(KBtu/hr) % of total

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	10077.43	0.86
2. Sensible heat in entering as-fired coal	-202.55	-0.02
3. Sensible heat in entering wet sorbent	51.46	0.00
4. Heat credit for sulfation reaction	3732.42	0.32
5. Bottom ash cooling water input	5048.70	0.43
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	22716.22	1.93
2. Heat loss from sensible heat in dry flue gas	54248.38	4.61
3. Heat loss due to moisture in as-fired fuel and sorbent	12106.35	1.03
4. Latent heat loss due to moisture from burning of hydrogen	39378.06	3.35

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:36.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	323.53	0.03
6. Heat loss due to calcination of sorbent	5372.91	0.46
7. Heat loss due to formation of CO	246.84	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.42
10. Heat loss due to sensible heat in flue dust	1180.29	0.10
11. Heat loss due to sensible heat in bed drain	54.83	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5448.18	0.46

SUB OF LOSSES TERMS

146075.59 12.42

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:34.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00525C01

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:16:32.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10106.38			
Total Moisture (%)	9.20	0.11		
Air Dry Loss (%)	3.09			
Blk Den (#/cft)	59.30			
Volatiles (%)	32.18			
Fixed C (%)	39.98			
Ash (%)	18.63			
CONSTITUENTS (%)				
C	58.33		5.70	0.88
H	3.35	0.00	0.05	0.19
O	8.69			
N	1.19			
S	0.60	0.00	1.47	0.74
Ca	0.37	36.16	13.10	12.90
Hg	0.09	0.45	0.46	0.68
Fe	0.25	0.22	1.10	1.25
CO2		40.10	0.89	0.29

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
37500	100.00	100.00	100.00
1.00	100.00	100.00	100.00
25000	100.00	100.00	100.00
0.75	100.00	100.00	100.00
19000	100.00	100.00	100.00
0.50	100.00	100.00	100.00
12500	100.00	100.00	100.00
0.25	82.86	100.00	94.40
6300	75.80	100.00	91.75
4	47.50	100.00	87.90
6	66.49	100.00	84.45
3350	57.26	100.00	80.20
8	47.83	100.00	74.30
2360	39.01	100.00	66.35
10	31.65	100.00	66.35
1700	25.93	100.00	54.95
1 1/2	15.88	60.65	17.80
20	8.93	47.25	0.75
850	6.40	42.90	0.20
28	6.40	38.85	0.05
600	6.40	35.70	0.05
48	6.40	32.15	0.05
300			
100			
150			
106			
75			
325			
45			
400			
38			
Median diameter	1833.30	172.66	552.43

PROCESS OPERATING SUMMARY REPORT

TEST : 00525C01A

Start..... 5/25/90 9: 0: 0

End..... 5/25/90 11:50: 0

Printed.....22-AUG-1990 09:21:40.00

	Combustor A	Combustor B	Unit
Green Plant Output (Wt)			109.86
Final SH Srm. Flow (klb/hr)			928.42
Final SH Out. Press (psig)			1459.08
Final SH Out. Temp. (F)			1005.28

Coal Rate Frnt-Wst (klb/hr)	18.46
Coal Rate Frnt-Est (klb/hr)	18.51
Coal Rate Rear (klb/hr)	19.42
Total (klb/hr)	56.39

Limestone Rate (klb/hr)	3.39
-------------------------	------

Bed Drain Rate (klb/hr)	1.25
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	11.38
Distributor Plate (Inlet Air)	17.52
Freeboard (Inlet Air)	11.47
Dist. Plate (02 Method)	17.38
Freeboard (02 Method)	

Avg. Bed Temp. (F) 20"	1661.98
Avg. Bed Temp. (F) 66"	1636.60
Avg. Bed Temp. (F) 11R"	1630.61

Vol Flue Gas Flow	540.18
- 02 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O ₂ (v%)	3.04
CO ₂ (v%)	15.85
CO (ppmv)	65.36
NO _x (ppmv)	180.85
(lbs/10 ⁶ btu)	0.25
SO ₂ (ppmv)	107.11
(lbs/10 ⁶ btu)	0.20

Total Air Flow (klb/hr)	494.73
Primary Air Flow (klb/hr)	289.14
Sec. Air Flow (klb/hr)	205.59

PROCESS OPERATING SUMMARY REPORT

TEST : 00525C01A

Start..... 5/25/90 9: 0: 0

End..... 5/25/90 11:50: 0

Printed.....22-AUG-1990 09:21:40.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			19.53
SA Fan Out. Press. (in WG)			63.93
PA AH Out. Press. (in WG)	53.12		
SA AH Out. Press. (in WG)	44.83		

Windbox Press. (in WG)	50.13
Bed Press. 18" Above Grid (in WG)	19.79
Freeboard Press. (in WG)	-0.16
Cyclone Out. Press. (in WG)	
SH 1 & 3 Flue Gas DP (in WG)	
Economizer Flue Gas DP (in WG)	
AH DP (in WG)	
Baghouse In. Press. (in WG)	
ID Fan In. Press. (in WG)	

Cyclone In. Temp. (F)	1666.78
Cyclone Out. Temp. (F)	1626.21
Loop Seal Solids Temp. (F)	1655.12

AH Gas In. Temp. (F)	543.18
AH Gas Out. Temp. (F)	292.70
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	416.30
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	447.06

Feedwater Flow (klb/hr)	887.82
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	34.77
SH3 Attemp. Flow (klb/hr)	7.03

Drum Press. (Psig)	1639.15
--------------------	---------

Ambient Temp. (F)	98.30
Baro. Press. (In Hg)	24.53
Rel. Humidity (%)	6.60

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00525C01A

Start..... 5/25/90 9: 0: 0
 End..... 5/25/90 11:50: 0
 Printed.....22-AUG-1990 09:21:52.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	27.03	1.94
Ca Utilization % (Coal and Sorbent).....	23.13	1.88
Alkali Utilization % (Coal and Sorbent).....	21.65	1.76
Ca To S (Sorbent Only).....	3.04	0.20
Ca To S (Coal and Sorbent).....	3.55	0.27
Alkali To S (Coal and Sorbent).....	3.79	0.29
S02 Retention %	62.17	1.79
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	16.56	0.95
Excess Air %		
Air Heater Effectiveness		
Boiler Load %HCR		
Wet flue gas flow - 02 Method (klbs/hr)	540.18	14.19
MATERIAL BALANCE		
Total balance %		
Carbon balance %		
Hydrogen balance %		
Oxygen balance %		
Nitrogen balance %		
Sulfur balance %		
Calcium balance %		
UNIT HEAT RATE		
Gross Heat Rate (btu/kvhr)		
Net Heat Rate (btu/kvhr)		

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00525C01A

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 11:50: 0
Printed.....22-AUG-1990 09:21:56.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00525C01A

Start..... 5/25/90 9: 0: 0
End..... 5/25/90 11:50: 0
Printed.....22-AUG-1990 09:21:54.00

Percentage Less Than

	Actual Mesh Microns	Percentage Less Than			Bed Drain
		Coal	Sorbent		
HIV (Btu/lb)	10263.00	100.00	100.00		100.00
Total Moisture (%)	8.47	100.00	100.00		100.00
Air Dry Loss (%)	2.90	100.00	100.00		100.00
Blk Den (#/cft)	59.30	100.00	100.00		100.00
Volatiles (%)	32.72	82.73	100.00		92.30
Fixed C (%)	40.59	75.53	100.00		90.40
Ash (%)	18.22	66.00	100.00		87.30
		56.50	100.00		84.30
		46.85	100.00		80.90
		38.03	100.00		76.00
		30.68	100.00		69.10
		25.05	77.90		59.80
		15.28	51.70		22.60
		8.73	37.40		1.20
		6.40	32.90		0.30
		6.40	28.90		0.10
		6.40	27.90		0.10
		6.40	23.30		0.10
Median diameter		1893.03	276.48		505.06

	Coal	Sorbent	Fly Ash	Bed Drain Mat'l
HHV (Btu/lb)	10263.00	0.08		
Total Moisture (%)	8.47			
Air Dry Loss (%)	2.90			
Blk Den (#/cft)	59.30			
Volatiles (%)	32.72			
Fixed C (%)	40.59			
Ash (%)	18.22			
CONSTITUENTS (%)				
C	59.51		5.42	1.16
H	3.46		0.04	0.20
O	8.55	0.00		
N	1.21			
S	0.57			
Ca	0.37		1.50	1.32
Mg	0.08	36.34	13.50	14.52
Fe	0.24	0.45	0.46	0.64
CO2		0.21	1.12	1.21
		40.17	0.92	0.31

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00525C01B

TEST : 00525C01B

Start..... 5/25/90 12:30: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:22:52.00

Start..... 5/25/90 12:30: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:22:52.00

	Combustor A	Combustor B	Unit		Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.58	PA Fan Out. Press. (in WG)			19.80
Final SH Stm. Flow (klb/hr)			928.54	SA Fan Out. Press. (in WG)			62.80
Coal Rate Frnt-Est (klb/hr)			1458.17	PA AH Out. Press. (in WG)	54.61		
Final SH Out. Press (psig)			1005.20	SA AH Out. Press. (in WG)	45.02		
Final SH Out. Temp. (F)							
Coal Rate Frnt-Vet (klb/hr)	17.27			Windbox Press. (in WG)	48.92		
Coal Rate Frnt-Est (klb/hr)	20.30			Bed Press. 18" Above Grid (in WG)	17.59		
Coal Rate Rear (klb/hr)	20.41			Freeboard Press. (in WG)	-1.43		
Total (klb/hr)	57.99			Cyclone Out. Press. (in WG)			-8.29
				SH 1 & 3 Flue Gas DP (in WG)			0.00
Limestone Rate (klb/hr)	4.67			Economizer Flue Gas DP (in WG)			1.40
				AH DP (in WG)			6.89
Bed Drain Rate (klb/hr)	0.65			Baghouse In. Press. (in WG)			-15.87
Flyash Flow (klb/hr)				ID Fan In. Press. (in WG)			-24.20
Calculated							
Superficial Velocity (ft/sec)				Cyclone In. Temp. (F)	1711.15		
Distributor Plate (Inl Air)	11.58			Cyclone Out. Temp. (F)	1668.86		
Freeboard (Inlet Air)	16.98			Loop Seal Solids Temp. (F)	1743.22		
Dist. Plate (O2 Method)	12.58						
Freeboard (O2 Method)	17.62			AH Gas In. Temp. (F)	547.87		121.85
				AH Gas Out. Temp. (F)	295.86		
Avg. Bed Temp. (F) 20"	1711.88			Pri. Air AH In. Temp. (F)			
Avg. Bed Temp. (F) 66"	1696.81			Pri. Air AH Out. Temp. (F)	433.16		121.62
Avg. Bed Temp. (F) 118"	1692.64			Sec. Air AH In. Temp. (F)			
				Sec. Air AH Out. Temp. (F)	462.46		
Vet Flue Gas Flow				Feedwater Flow (klb/hr)			887.69
- O2 Method (klb/hr)	532.81						
				SH2 Attemp. Flow (klb/hr)			35.55
Flue Gas Composition (All Inlet)				SH3 Attemp. Flow (klb/hr)			6.50
O2 (v%)	3.18			Drum Press. (Psig)			1639.81
CO2 (v%)	15.78						
CO (ppmv)	56.48			Ambient Temp. (F)			104.47
NOX (ppmv)	262.98			Baro. Press. (In Hg)			74.43
(lbs/10 ⁶ btu)	0.36			Rel. Humidity (%)			6.33
SO2 (ppmv)	138.49						
(lbs/10 ⁶ btu)	0.26						
Total Air Flow (klb/hr)	486.49						
Primary Air Flow (klb/hr)	285.18						
Sec. Air Flow (klb/hr)	201.31						
SA/PA Ratio	0.71						

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00525G01B

Start..... 5/25/90 . 12:30: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:23:01.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.49	1.50
Ca Utilization % (Coal and Sorbent).....	19.01	1.44
Alkali Utilization % (Coal and Sorbent).....	17.80	1.34
Ca To S (Sorbent Only).....	3.71	0.24
Ca To S (Coal and Sorbent).....	4.19	0.30
Alkali To S (Coal and Sorbent).....	4.48	0.31
SO2 Retention %	79.69	1.63
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	17.50	0.96
Air Heater Effectiveness		
Boiler Load %MCR		
Wet flue gas flow - 02 Method (klbs/hr)	532.81	11.08

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)

Net Heat Rate (btu/kwhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00525C01B

Start..... 5/25/90 12:30: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:23:05.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00525C01B

Start..... 5/25/90 12:30: 0
End..... 5/25/90 15:30: 0
Printed.....22-AUG-1990 09:23:03.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	9949.75			
Total Moisture (%)	9.94	0.13		
Air Dry Loss (%)	4.00			
Blk Den (#/cft)	59.30			
Volatiles (%)	31.65			
Fixed C (%)	39.37			
Ash (%)	19.04			
CONSTITUENT (%)				
C	57.14		5.97	0.60
H	3.24		0.06	0.18
O	8.84			
N	1.17			
S	0.63	0.00	1.44	0.17
Ca	0.38	35.99	12.71	11.28
Hg	0.10	0.45	0.46	0.72
Fe	0.25	0.23	1.07	1.30
CO2		40.03	0.86	0.26

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	83.00	100.00	96.50
4	76.08	100.00	93.10
6	66.98	100.00	88.50
8	58.03	100.00	84.60
10	48.80	100.00	79.50
14	40.00	100.00	72.60
20	32.63	100.00	63.60
28	26.80	86.20	50.10
48	16.48	69.60	13.00
100	9.13	57.10	0.30
150	6.40	52.90	0.10
200	6.40	48.80	0.00
325	6.40	43.50	0.00
400	6.40	41.00	0.00
Median diameter	1775.51	83.15	598.90

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00612C02
 Start..... 6/12/90 8:30: 0
 End..... 6/12/90 16: 0: 0
 Printed.....22-AUG-1990 09:24:44.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00612C02
 Start..... 6/12/90 8:30: 0
 End..... 6/12/90 16: 0: 0
 Printed.....22-AUG-1990 09:24:44.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			21.66
SA Fan Out. Press. (in WG)	54.83	55.15	76.44
PA AH Out. Press. (in WG)	36.53	36.86	
SA AH Out. Press. (in WG)			
Windbox Press. (in WG)	49.65	49.73	
Bed Press. 18" Above Grid (in WG)	20.17	18.53	
Freeboard Press. (in WG)	-0.23	-1.52	-8.42
Cyclone Out. Press. (in WG)			1.01
SH 1 & 3 Flue Gas DP (in WG)			1.37
Economizer Flue Gas DP (in WG)			7.01
AH DP (in WG)			-16.09
Baghouse In. Press. (in WG)			-24.73
ID Fan In. Press. (in WG)			
Cyclone In. Temp. (F)	1672.13	1771.23	
Cyclone Out. Temp. (F)	1635.97	1679.27	
Loop Seal Solids Temp. (F)	1668.72	1750.91	
AH Gas In. Temp. (F)	552.95	562.15	
AH Gas Out. Temp. (F)	300.06	298.71	116.29
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	424.32	438.89	109.94
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	465.44	475.76	
Feedwater Flow (klb/hr)			895.44
SH2 Attemp. Flow (klb/hr)			21.78
SH3 Attemp. Flow (klb/hr)			7.70
Drum Press. (Psig)			1643.35
Ambient Temp. (F)			107.56
Baro. Press. (In Hg)			24.48
Rel. Humidity (%)			13.47

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.53
Final SH Stm. Flow (klb/hr)			923.72
Final SH Out. Press (psig)			1460.78
Final SH Out. Temp. (F)			1004.75

Coal Rate Frnt-Est (klb/hr)	18.13	19.60	
Coal Rate Frnt-Est (klb/hr)	18.48	17.86	
Coal Rate Rear (klb/hr)	19.06	18.23	
Total (klb/hr)	55.66	55.69	111.35

Limestone Rate (klb/hr)	3.95	6.53	10.48
-------------------------	------	------	-------

Bed Drain Rate (klb/hr)	0.87	0.98	1.85
Flyash Flow (klb/hr) Calculated			24.95

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.46	11.40	
Freeboard (Inlet Air)	18.46	18.00	
Dist. Plate (02 Method)	12.09	12.01	
Freeboard (02 Method)	18.74	18.27	

Avg. Bed Temp. (F) 20"	1664.34	1714.75	
Avg. Bed Temp. (F) 66"	1642.95	1708.87	
Avg. Bed Temp. (F) 118"	1639.42	1705.11	

Wet Flue Gas Flow			1127.88
- 02 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)			3.09
CO2 (v%)			15.92
CO (ppmv)			67.63
H2O (ppmv)			237.01
(lbs/10 ⁶ btu)			0.32
SO2 (ppmv)			125.78
(lbs/10 ⁶ btu)			0.24

Total Air Flow (klb/hr)			1033.47
Primary Air Flow (klb/hr)			570.60
Sec. Air Flow (klb/hr)			462.87
PA/SA Ratio			0.81

TEST : 00617C02

Start..... 6/12/90 8:30: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:24:55.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				Coal	Sorbent	Air	Total Input	
Total				111.35	10.48	1086.07	1207.90	
C				69.12	1.17		70.30	
H				5.14	0.00	0.88	6.02	
N				1.41		828.63	830.04	
O				17.21	4.71	256.56	278.48	
S				0.71	0.00		0.71	
Ca				0.45	3.62		4.06	
OUTPUTS(klb/hr)				Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total				1127.88	24.95	1.85	1154.69	95.59
C				66.98	1.51	0.02	68.51	97.45
H				5.98	0.01	0.00	5.99	99.55
N				794.48			794.48	95.72
O				260.82	2.32	0.19	263.34	94.56
S				0.14	0.43	0.03	0.60	83.95
Ca					3.73	0.35	4.09	100.65

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00612C02

Start..... 6/12/90 8:30: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:24:53.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	19.66	0.93
Ca Utilization % (Coal and Sorbent).....	0.98	0.98
Alkali Utilization % (Coal and Sorbent).....	17.50	0.93
Ca To S (Sorbent Only).....	16.59	0.17
Ca To S (Coal and Sorbent).....	4.07	0.24
Alkali To S (Coal and Sorbent).....	4.58	0.26
S02 Retention %	80.11	1.64
Combustion Efficiency %	98.09	0.17
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.08	0.24
Boiler Efficiency (I/O Method) %	83.53	2.28
Excess Air %	16.92	0.96
Air Heater Effectiveness	0.71	0.01
Boiler Load %MCR	103.52	0.99
Vet flue gas flow - 02 Method (klbs/hr)	1127.88	21.94

MATERIAL BALANCE

Total balance %	99.95	0.54
Carbon balance %	97.45	6.65
Hydrogen balance %	100.26	0.04
Oxygen balance %	98.98	4.68
Nitrogen balance %	100.58	1.38
Sulfur balance %	83.95	7.94
Calcium balance %	100.65	6.49

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10629.	143.
Net Heat Rate (btu/kvhr)	11726.	169.

* Uncertainty, +/- in same unit as variable.

----- HEAT BALANCE REPORT -----

TEST : 00612C02

Start..... 6/12/90 8:30: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:25:01.00

----- HEAT BALANCE REPORT -----

TEST : 00612C02

Start..... 6/12/90 8:30: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:25:01.00

	Value(KBtu/hr)	% of total *
--	----------------	--------------

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	751.56	0.06
6. Heat loss due to calcination of sorbent	6548.50	0.55
7. Heat loss due to formation of CO	288.06	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.42
10. Heat loss due to sensible heat in flue dust	1114.94	0.09
11. Heat loss due to sensible heat in bed drain	48.47	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6291.01	0.53

SUM OF LOSSES TERMS

153083.09

12.92

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)

	Value(KBtu/hr)	% of total *	87.08
--	----------------	--------------	-------

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	9479.94	0.80
2. Sensible heat in entering as-fired coal	-19.95	0.00
3. Sensible heat in entering wet sorbent	73.06	0.01
4. Heat credit for sulfation reaction	3826.05	0.32
5. Bottom ash cooling water input	5844.88	0.49
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	22025.74	1.86
2. Heat loss from sensible heat in dry flue gas	58106.62	4.91
3. Heat loss due to moisture in as-fired fuel and sorbent	11989.09	1.01
4. Latent heat loss due to moisture from burning of hydrogen	40919.09	3.45

* Total equals: Chemical input of coal plus credits

TEST : 00612C02

Start..... 6/12/90 8:30: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:24:59.00

TEST : 00612C02

Start..... 6/12/90 8:30: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:24:57.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10455.13			
Total Moisture (%)	9.35			
Air Dry Loss (%)	2.80	0.10		
Blk Den (#/cft)	57.00			
Volatiles (%)	32.94			
Fixed C (%)	41.75			
Ash (%)	15.95			
CONSTITUENTS (%)				
C	62.08		6.07	0.89
H	3.57		0.05	0.14
O	7.15	0.00		
N	1.26			
S	0.64			
Ca	0.40	0.00	1.70	1.60
Mg	0.08	34.50	14.97	19.17
Fe	0.22	0.44	0.52	0.62
CO2		0.23	1.19	1.01
		41.07	1.05	0.48

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	85.86	100.00	538.55
4	78.50	100.00	95.80
6	67.48	100.00	92.90
8	57.48	100.00	90.30
10	47.28	100.00	87.05
14	38.06	100.00	82.65
20	59.75	100.00	75.50
28	24.59	93.15	65.35
48	14.49	78.30	24.10
100	7.55	65.25	0.80
150	5.10	60.30	0.20
200	5.10	55.20	0.00
325	5.10	52.30	0.00
400	5.10	46.65	0.00

Median diameter

1855.88 42.02 467.69

PROCESS OPERATING SUMMARY REPORT

TEST : 00612C02A

Start..... 6/12/90 8:30: 0
End..... 6/12/90 11:15: 0
Printed.....22-AUG-1990 09:26:05.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

Gross Plant Output (MWe)			109.61
Final SH Stm. Flow (klb/hr)			922.09
Final SH Out. Press (psig)			1461.72
Final SH Out. Temp. (F)			1005.06

Coal Rate Fint-Wat (klb/hr)	17.91		
Coal Rate Fint-Est (klb/hr)	18.43		
Coal Rate Rear (klb/hr)	19.06		
Total (klb/hr)	55.40		

Limestone Rate (klb/hr)	3.80		
-------------------------	------	--	--

Bed Drain Rate (klb/hr)	1.51		
Flyash Flow (klb/hr)			
Calculated			

Superficial Velocity (ft/sec)	11.45		
Distributor Plate (Inl Air)	18.45		
Freeboard (Inlet Air)	11.29		
Dist. Plate (O2 Method)	18.06		
Freeboard (O2 Method)			

Avg. Bed Temp. (F) 20"	1665.78		
Avg. Bed Temp. (F) 66"	1644.35		
Avg. Bed Temp. (F) 118"	1640.71		

Wet Flue Gas Flow	558.34		
- O2 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)	3.04		
CO2 (v%)	15.93		
CO (ppmv)	74.61		
NOX (ppmv)	181.25		
(lbs/10 ⁶ btu)	0.24		
SO2 (ppmv)	116.85		
(lbs/10 ⁶ btu)	0.22		

Total Air Flow (klb/hr)	512.00		
Primary Air Flow (klb/hr)	289.98		
Sec. Air Flow (klb/hr)	222.02		
SA/PA Ratio	0.77		

PROCESS OPERATING SUMMARY REPORT

TEST : 00612C02A

Start..... 6/12/90 8:30: 0
End..... 6/12/90 11:15: 0
Printed.....22-AUG-1990 09:26:05.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA Fan Out. Press. (in WG)			21.63
SA Fan Out. Press. (in WG)	54.73		76.73
PA AH Out. Press. (in WG)			
SA AH Out. Press. (in WG)	36.67		

Windbox Press. (in WG)	49.71		
Bed Press. 18" Above Grid (in WG)	20.26		
Freeboard Press. (in WG)	-0.22		
Cyclone Out. Press. (in WG)			-8.38
SH 1 & 3 Flue Gas DP (in WG)			1.01
Economizer Flue Gas DP (in WG)			1.38
AH DP (in WG)			7.00
Baghouse In. Press. (in WG)			-15.99
ID Fan In. Press. (in WG)			-24.70

Cyclone In. Temp. (F)	1671.87		
Cyclone Out. Temp. (F)	1635.99		
Loop Seal Solids Temp. (F)	1668.99		

AH Gas In. Temp. (F)	552.80		
AH Gas Out. Temp. (F)	297.87		
Pri. Air AH In. Temp. (F)			109.95
Pri. Air AH Out. Temp. (F)	422.97		
Sec. Air AH In. Temp. (F)			103.25
Sec. Air AH Out. Temp. (F)	463.05		

Feedwater Flow (klb/hr)	895.93		
-------------------------	--------	--	--

SH2 Attemp. Flow (klb/hr)			19.54
SH3 Attemp. Flow (klb/hr)			7.82

Drum Press. (Psig)			1643.75
--------------------	--	--	---------

Ambient Temp. (F)			99.83
Baro. Press. (In Hg)			24.51
Rel. Humidity (%)			15.98

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00612C02A

Start..... 6/12/90 8:30: 0
End..... 6/12/90 11:15: 0
Printed.....22-AUG-1990 09:26:14.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	27.68	1.80
Ca Utilization % (Coal and Sorbent).....	23.47	1.72
Alkali Utilization % (Coal and Sorbent).....	22.02	1.60
Ca To S (Sorbent Only).....	2.95	0.19
Ca To S (Coal and Sorbent).....	3.48	0.25
Alkali To S (Coal and Sorbent).....	3.71	0.27
S02 Retention %	81.69	1.64
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.57	0.95
Air Heater Effectiveness		
Boiler Load %MCR		
Wet flue gas flow - 02 Method (klbs/hr)	558.34	11.69

MATERIAL BALANCE

Total balance %

Carbon balance %

Hydrogen balance %

Oxygen balance %

Nitrogen balance %

Sulfur balance %

Calcium balance %

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)

Net Heat Rate (btu/kuhr)

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00617C02A

Start..... 6/12/90 8:30: 0
End..... 6/12/90 11:15: 0
Printed.....22-AUG-1990 09:26:17.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00612C02A

Start..... 6/12/90 8:30: 0
End..... 6/12/90 11:15: 0
Printed.....22-AUG-1990 09:26:16.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10486.25			
Total Moisture (%)	8.95	0.10		
Air Dry Loss (%)	2.70			
Blk Det (#/cft)	57.00			
Volatiles (%)	32.86			
Fixed C (%)	42.11			
Ash (%)	16.09			
CONSTITUENTS (%)				
C	61.99		6.27	1.25
H	3.58	0.00	0.05	0.15
O	7.51			
N	1.26			
S	0.64	0.00	1.68	2.95
Ca	0.42	34.47	15.12	21.33
Hg	0.08	0.44	0.52	0.61
Fe	0.21	0.21	1.22	0.94
CO2		40.76	1.08	0.65

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	85.23	100.00	97.10
4	4750	77.35	100.00	95.40
6	3350	64.93	100.00	92.00
8	2360	54.73	100.00	89.00
10	1700	44.55	100.00	85.30
14	1180	35.48	100.00	80.70
20	850	86.75	100.00	74.60
28	600	22.65	92.20	66.20
48	300	13.38	75.50	27.20
100	150	7.23	59.70	1.20
150	106	5.03	54.00	0.30
200	75	5.03	48.70	0.00
325	45	5.03	43.00	0.00
400	38	5.03	40.70	0.00
Median diameter		2027.43	81.67	452.26

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00612C02B

Start..... 6/12/90 12: 0: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:29:55.00

Combustor A	Combustor B	Unit
Gross Plant Output (MW _e)		109.48
Final SH Stm. Flow (klb/hr)		924.76
Final SH Out. Press (psig)		1460.18
Final SH Out. Temp. (F)		1004.55
Coal Rate Frnt-Wst (klb/hr)	19.63	
Coal Rate Frnt-Est (klb/hr)	17.95	
Coal Rate Rear (klb/hr)	18.29	
Total (klb/hr)	55.88	
Limestone Rate (klb/hr)	6.60	
Bed Drain Rate (klb/hr)	0.95	
Flyash Flow (klb/hr) Calculated		
Superficial Velocity (ft/sec)		
Distributor Plate (Inl Air)	11.41	
Freeboard (Inlet Air)	17.97	
Dist. Plate (O2 Method)	12.82	
Freeboard (O2 Method)	18.92	
Avg. Bed Temp. (F) 20"	1713.26	
Avg. Bed Temp. (F) 66"	1707.52	
Avg. Bed Temp. (F) 118"	1702.36	
Net Flue Gas Flow - O2 Method (klb/hr)	568.65	
Flue Gas Composition (AH Inlet)		
O2 (v%)	3.12	
CO2 (v%)	15.92	
CO (ppmv)	62.85	
NOX (ppmv)	276.33	
(lbs/10 ⁶ btu)	0.37	
SO2 (ppmv)	131.72	
(lbs/10 ⁶ btu)	0.25	
Total Air Flow (klb/hr)	520.64	
Primary Air Flow (klb/hr)	280.62	
Sec. Air Flow (klb/hr)	240.02	
SA/PA Ratio	0.86	

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00612C02B

Start..... 6/12/90 12: 0: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:29:55.00

Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)		21.68
SA Fan Out. Press. (in WG)		76.32
PA AH Out. Press. (in WG)	55.23	
SA AH Out. Press. (in WG)	36.77	
Windbox Press. (in WG)	49.67	
Bed Press. 18" Above Grid (in WG)	18.41	
Freeboard Press. (in WG)	-1.53	
Cyclon Out. Press. (in WG)		-8.45
SH 1 & 3 Flue Gas DP (in WG)		1.00
Economizer Flue Gas DP (in WG)		1.36
AH DP (in WG)		7.01
Baghouse In. Press. (in WG)		-16.01
ID Fan In. Press. (in WG)		-24.75
Cyclone In. Temp. (F)	1719.94	
Cyclone Out. Temp. (F)	1678.35	
Loop Seal Solids Temp. (F)	1749.90	
AH Gas In. Temp. (F)	561.99	
AH Gas Out. Temp. (F)	300.01	120.39
Pri. Air AH In. Temp. (F)		
Pri. Air AH Out. Temp. (F)	439.65	114.28
Sec. Air AH In. Temp. (F)		
Sec. Air AH Out. Temp. (F)	477.10	
Feedwater Flow (klb/hr)		895.04
SH2 Attemp. Flow (klb/hr)		23.31
SH3 Attemp. Flow (klb/hr)		7.62
Drum Press. (Psig)		1643.12
Ambient Temp. (F)		104.40
Baro. Press. (In Hg)		24.45
Rel. Humidity (%)		11.80

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00612C02B

Start..... 6/12/90 12: 0: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:30:04.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	15.38	0.92
Ca Utilization % (Coal and Sorbent).....	14.07	0.88
Alkali Utilization % (Coal and Sorbent).....	13.42	0.84
Ca To S (Sorbent Only).....	5.14	0.29
Ca To S (Coal and Sorbent).....	5.61	0.34
Alkali To S (Coal and Sorbent).....	5.88	0.35
S02 Retention %	78.98	1.72

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	
Boiler Efficiency (I/O Method) %	
Excess Air %	17.11
Air Heater Effectiveness	
Boiler Load %HCR	
Net flue gas flow - 02 Method (klbs/hr)	568.65
	18.70

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

TEST : 00612C02B

Start..... 6/12/90 12: 0: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:30:08.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00612C02B

Start..... 6/12/90 12: 0: 0
End..... 6/12/90 16: 0: 0
Printed.....22-AUG-1990 09:30:06.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10424.00			
Total Moisture (%)	9.75	0.10		
Air Dry Loss (%)	2.90			
Blk Den (#/cft)	57.00			
Volatiles (%)	33.03			
Fixed C (%)	41.40			
Ash (%)	15.82			
CONSTITUENTS (%)				
C	62.17		5.88	0.53
H	3.57		0.05	0.14
O	6.79	0.00		
N	1.27			
S	0.63	0.00	1.73	0.24
Ca	0.38	34.53	14.81	17.01
Mg	0.08	0.44	0.52	0.64
Fe	0.23	0.24	1.17	1.09
CO2		41.38	1.02	0.31

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	86.50	100.00	980.00
4	79.65	100.00	96.20
6	70.03	100.00	93.80
8	60.23	100.00	91.60
10	50.00	100.00	88.80
14	40.65	100.00	84.60
20	32.75	100.00	76.40
28	26.53	94.10	64.50
48	15.60	81.10	21.00
100	7.88	70.80	0.40
150	5.18	66.60	0.10
200	5.18	61.70	0.00
325	5.18	61.60	0.00
400	5.18	52.60	0.00
Median diameter	1697.39	0.00	482.14

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00614H05

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:12.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

Gross Plant Output (MWe)			109.67
Final SH Ste. Flow (klb/hr)			920.41
Final SH Out. Press (psig)			1460.22
Final SH Out. Temp. (F)			1004.07

Coal Rate Frnt-Vst (klb/hr)	18.16	19.49	
Coal Rate Frnt-Est (klb/hr)	18.42	17.78	
Coal Rate Rear (klb/hr)	18.72	17.99	
Total (klb/hr)	55.30	55.26	110.55

Limestone Rate (klb/hr)	3.76	7.06	10.82
-------------------------	------	------	-------

Bed Drain Rate (klb/hr)	1.03	0.79	1.82
Flyash Flow (klb/hr)			26.08
Calculated			

Superficial Velocity (ft/sec)	11.36	11.27	
Distributor Plate (Inl Air)	18.26	17.73	
Freeboard (Inlet Air)	11.27	11.17	
Dist. Plate (O2 Method)	17.92	17.40	
Freeboard (O2 Method)			

Avg. Bed Temp. (F) 20"	1656.93	1702.17	
Avg. Bed Temp. (F) 66"	1635.01	1696.38	
Avg. Bed Temp. (F) 118"	1635.04	1696.26	

Net Flue Gas Flow			1081.94
- O2 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (%)			3.03
CO2 (%)			16.11
CO (ppmv)			67.50
NOX (ppmv)			235.56
S02 (lbs/10 ⁶ btu)			0.31
(lbs/10 ⁶ btu)			153.51
			0.28

Total Air Flow (klb/hr)			988.97
Primary Air Flow (klb/hr)			570.73
Sec. Air Flow (klb/hr)			418.24
SA/PA Ratio			0.73

TEST : 00614H05

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:12.00

	Combustor A	Combustor B	Unit
--	-------------	-------------	------

PA Fan Out. Press. (in WG)			21.90
SA Fan Out. Press. (in WG)			72.25
PA AH Out. Press. (in WG)	54.66	54.97	
SA AH Out. Press. (in WG)	37.23	37.58	

Vindbox Press. (in WG)	49.93	50.52	
Bed Press. 18" Above Grid (in WG)	20.61	19.26	
Freeboard Press. (in WG)	-0.23	-1.52	
Cyclone Out. Press. (in WG)			-8.41
SH 1 & 3 Flue Gas DP (in WG)			0.99
Economizer Flue Gas DP (in WG)			1.34
AH DP (in WG)			6.78
Baghouse In. Press. (in WG)			-15.70
ID Fan In. Press. (in WG)			-24.08

Cyclone In. Temp. (F)	1670.72	1724.60	
Cyclone Out. Temp. (F)	1632.18	1679.26	
Loop Seal Solids Temp. (F)	1659.07	1745.98	

AH Gas In. Temp. (F)	550.73	561.90	
AH Gas Out. Temp. (F)	297.35	297.18	
Pri. Air AH In. Temp. (F)			113.45
Pri. Air AH Out. Temp. (F)	423.47	439.69	
Sec. Air AH In. Temp. (F)			107.46
Sec. Air AH Out. Temp. (F)	464.23	475.63	

Feedwater Flow (klb/hr)			892.33
-------------------------	--	--	--------

SH2 Attemp. Flow (klb/hr)			21.88
SH3 Attemp. Flow (klb/hr)			7.40

Drum Press. (Psig)			1642.26
--------------------	--	--	---------

Ambient Temp. (F)			107.47
Baro. Press. (In Hg)			24.55
Rel. Humidity (%)			8.64

TEST : 00614105

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:23.00

METHOD "A" MEASURED AIR FLOWS

INPUT (klb/hr)	Coal	Sorbent	Air	Total Input
Total	110.55	10.82	1076.29	1197.66
C	66.96	1.18		68.14
H	4.94	0.00	0.55	5.50
N	1.37		823.33	824.70
O	17.89	4.72	252.40	275.01
S	0.72	0.00		0.72
Ca	0.46	3.90		4.36

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1081.94	26.08	1.82	1109.85	92.67
C	65.10	1.41	0.01	66.51	97.62
H	5.45	0.01	0.00	5.47	99.43
N	762.08			762.08	92.41
O	249.64	2.56	0.22	252.42	91.79
S	0.17	0.40	0.03	0.60	83.21
Ca		4.31	0.45	4.75	108.89

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	110.55	10.82	988.97	1110.34	
C	66.96	1.18		68.14	
H	4.94	0.00	0.51	5.45	
N	1.37		756.54	757.90	
O	17.89	4.72	231.92	254.53	
S	0.72	0.00		0.72	
Ca	0.46	3.90		4.36	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1081.94	26.08	1.82	1109.85	99.96
C	65.10	1.41	0.01	66.51	97.62
H	5.45	0.01	0.00	5.47	100.25
N	762.08		0.22	762.08	100.55
O	249.64	2.56	0.22	252.42	99.17
S	0.17	0.40	0.03	0.60	83.21
Ca		4.31	0.45	4.75	108.89

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00614105

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:21.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	17.64	0.83
Ca Utilization % (Coal and Sorbent).....	15.76	0.92
Alkali Utilization % (Coal and Sorbent).....	15.00	0.88
Ca To S (Sorbent Only).....	4.36	0.18
Ca To S (Coal and Sorbent).....	4.88	0.27
Alkali To S (Coal and Sorbent).....	5.13	0.28
SO2 Retention %	76.87	1.58
Combustion Efficiency %	98.26	0.16

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.68	0.25
Boiler Efficiency (I/O Method) %	82.80	2.34
Excess Air %	16.56	0.95
Air Heater Effectiveness	0.71	0.01
Boiler Load %MCR	104.64	1.29
Vet flue gas flow - 02 Method (klb/hr)	1081.94	20.33

MATERIAL BALANCE

Total balance %	99.96	0.54
Carbon balance %	97.62	6.60
Hydrogen balance %	100.25	0.07
Oxygen balance %	99.17	4.71
Nitrogen balance %	100.55	1.38
Sulfur balance %	83.21	7.01
Calcium balance %	108.89	7.25

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)	10667.	162.
Net Heat Rate (btu/kuhr)	11757.	188.

* Uncertainty, +/- in same units as variable.

HEAT BALANCE REPORT

TIME : 00614005

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:29.00

BOILER EFFICIENCY (%)(LOSSES METHOD)

87.68

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

1170984.50 98.48

I. CREDITS

1. Heat credit for sensible heat in entering moist air	8401.62	0.71
2. Sensible heat in entering as-fired coal	38.28	0.00
3. Sensible heat in entering wet sorbent	82.36	0.01
4. Heat credit for sulfation reaction	3702.24	0.31
5. Bottom ash cooling water input	5812.53	0.49
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	20065.30	1.69
2. Heat loss from sensible heat in dry flue gas	55315.23	4.65
3. Heat loss due to moisture in as-fired fuel and sorbent	9725.36	0.82
4. Latent heat loss due to moisture from burning of hydrogen	41088.09	3.46

* Total equals: Chemical input of coal plus credits

HEAT BALANCE REPORT

TIME : 00614005

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:29.00

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	453.27	0.04
6. Heat loss due to calcination of sorbent	7009.93	0.59
7. Heat loss due to formation of CO	276.23	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.42
10. Heat loss due to sensible heat in flue dust	1153.36	0.10
11. Heat loss due to sensible heat in bed drain	32.83	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6359.82	0.53

SUM OF LOSSES TERMS

146479.44 12.37

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00614H05

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:27.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00614H05

Start..... 6/14/90 8:25: 0
End..... 6/14/90 14:55: 0
Printed.....22-AUG-1990 09:33:25.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10582.50			
Total Moisture (%)	7.64			
Air Dry Loss (%)	2.80	0.10		
Blk Den (#/cft)	58.20			
Volatiles (%)	33.51			
Fixed C (%)	41.95			
Ash (%)	16.89			
CONSTITUENTS (%)				
C	60.57		5.39	0.61
H	3.62		0.04	0.13
O	9.39	0.00		
N	1.24			
S	0.65	0.00	1.55	1.39
Ca	0.42	36.04	16.50	24.52
MG	0.08	0.44	0.54	0.65
Fe	0.21	0.22	1.07	0.99
CO2		39.87	1.21	0.32

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.00	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	94.75	100.00	98.65
4	88.95	100.00	97.10
6	79.05	100.00	95.15
8	69.40	100.00	92.50
10	57.80	100.00	88.65
14	47.10	100.00	83.15
20	37.65	100.00	74.35
28	30.60	88.45	62.45
48	17.90	74.00	25.10
100	9.55	62.25	2.15
150	7.00	58.00	0.95
200	7.00	53.45	0.40
300	7.00	51.05	0.40
400	7.00	46.45	0.40
Median diameter	1302.43	43.28	480.24

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00614H05A

Start..... 6/14/90 8:25: 0
End..... 6/14/90 11:10: 0
Printed.....22-AUG-1990 09:34:35.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	29.62	1.78
Ca Utilization % (Coal and Sorbent).....	24.28	2.88
Alkali Utilization % (Coal and Sorbent).....	22.76	2.60
Ca To S (Sorbent Only).....	2.65	0.15
Ca To S (Coal and Sorbent).....	3.23	0.39
Alkali To S (Coal and Sorbent).....	3.45	0.39
SO2 Retention %	78.42	1.59
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.30	0.94
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - 02 Method (klbs/hr)	540.41	11.07

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00614H05A

Start..... 6/14/90 8:25: 0
End..... 6/14/90 11:10: 0
Printed.....22-AUG-1990 09:34:39.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00614H05A

Start..... 6/14/90 8:25: 0
End..... 6/14/90 11:10: 0
Printed.....22-AUG-1990 09:34:37.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10604.25			
Total Moisture (%)	7.36	0.10		
Air Dry Loss (%)	2.60			
Blk Den (#/cft)	58.20			
Volatiles (%)	33.85			
Fixed C (%)	41.93			
Ash (%)	16.87			
CONSTITUENTS (%)				
C	60.54		5.34	0.70
H	3.63	0.00	0.04	0.14
O	9.71			
N	1.24			
S	0.65	0.00	1.56	2.64
Ca	0.47	35.99	16.70	23.11
Mg	0.08	0.44	0.54	0.63
Fe	0.21	0.22	1.09	0.93
CO2		39.90	1.20	0.33

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	96.40	100.00	99.50
4	88.90	100.00	98.50
6	78.10	100.00	97.40
8	68.60	100.00	95.60
10	57.30	100.00	92.70
14	47.00	100.00	88.50
20	38.00	100.00	81.90
28	31.10	87.10	72.60
48	18.60	71.80	35.50
100	10.30	59.50	3.20
150	7.60	54.90	1.10
200	7.60	50.10	0.40
325	7.60	50.00	0.40
400	7.60	43.10	0.40
Median diameter	1312.37	44.96	391.03

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00614M05B

Start..... 6/14/90 12: 0: 0
End..... 6/14/90 14:45: 0
Printed.....22-AUG-1990 09:36:44.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : 00614M05B

Start..... 6/14/90 12: 0: 0
End..... 6/14/90 14:45: 0
Printed.....22-AUG-1990 09:36:44.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.56
Final SH Stm. Flow (klb/hr)			921.11
Final SH Out. Press (psig)			1459.50
Final SH Out. Temp. (F)			1004.10
Coal Rate Frnt-Wst (klb/hr)	19.51		
Coal Rate Frnt-Est (klb/hr)	17.92		
Coal Rate Rear (klb/hr)	17.78		
Total (klb/hr)	55.22		
Limestone Rate (klb/hr)	7.19		
Bed Drain Rate (klb/hr)	0.89		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.26		
Freeboard (Inlet Air)	17.74		
Dist. Plate (O2 Method)	11.76		
Freeboard (O2 Method)	17.91		
Avg. Bed Temp. (F) 20"	1701.78		
Avg. Bed Temp. (F) 66"	1696.36		
Avg. Bed Temp. (F) 118"	1696.40		
Wet Flue Gas Flow - O2 Method (klb/hr)	540.60		
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.05		
CO2 (v%)	16.20		
CO (ppmv)	63.10		
NOX (ppmv)	300.19		
(lbs/10 ⁶ btu)	0.40		
SO2 (ppmv)	162.91		
(lbs/10 ⁶ btu)	0.30		
Total Air Flow (klb/hr)	493.41		
Primary Air Flow (klb/hr)	280.66		
Sec. Air Flow (klb/hr)	212.75		
SA/PA Ratio	0.76		
PA Fan Out. Press. (in VG)			21.98
SA Fan Out. Press. (in VG)			72.83
PA AH Out. Press. (in VG)	54.95		
SA AH Out. Press. (in VG)	38.34		
Windbox Press. (in VG)	50.95		
Bed Press. 18" Above Grid (in VG)	19.55		
Freeboard Press. (in VG)	-1.50		
Cyclone Out. Press. (in VG)			-8.41
SH 1 & 3 Flue Gas DP (in VG)			0.99
Economizer Flue Gas DP (in VG)			1.35
AH DP (in VG)			6.77
Baghouse In. Press. (in VG)			-15.68
ID Fan In. Press. (in VG)			-24.01
Cyclone In. Temp. (F)	1725.02		
Cyclone Out. Temp. (F)	1679.37		
Loop Seal Solids Temp. (F)	1745.86		
AH Gas In. Temp. (F)	562.07		
AH Gas Out. Temp. (F)	297.53		
Pri. Air AH In. Temp. (F)			114.13
Pri. Air AH Out. Temp. (F)	440.24		
Sec. Air AH In. Temp. (F)			108.44
Sec. Air AH Out. Temp. (F)	476.01		
Feedwater Flow (klb/hr)			892.05
SH2 Attemp. Flow (klb/hr)			23.01
SH3 Attemp. Flow (klb/hr)			7.26
Drum Press. (Psig)			1641.57
Ambient Temp. (F)			103.25
Baro. Press. (In Hg)			24.54
Rel. Humidity (%)			7.61

----- PERFORMANCE SUMMARY REPORT -----

TEST : 00614H05B

Start..... 6/14/90 12: 0: 0
End..... 6/14/90 14:45: 0
Printed.....22-AUG-1990 09:36:56.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	12.89	0.78
Ca Utilization % (Coal and Sorbent).....	11.97	0.75
Alkali Utilization % (Coal and Sorbent).....	11.47	0.72
Ca To S (Sorbent Only).....	5.84	0.32
Ca To S (Coal and Sorbent).....	6.29	0.37
Alkali To S (Coal and Sorbent).....	6.56	0.38
SO2 Retention %	75.29	1.79
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.71	0.95
Air Heater Effectiveness		
Boiler Load MHR		
Wet flue gas flow - 02 Method (klbs/hr)	540.60	26.40

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : 00614H05B

Start..... 6/14/90 12: 0: 0
End..... 6/14/90 14:45: 0
Printed.....22-AUG-1990 09:37:01.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	0.00	100.00	100.00
1.00	0.00	100.00	100.00
0.75	0.00	100.00	100.00
0.50	0.00	100.00	100.00
0.25	0.00	100.00	97.80
4	0.00	100.00	95.70
6	0.00	100.00	92.90
8	0.00	100.00	89.40
10	0.00	100.00	84.60
14	0.00	100.00	77.80
20	0.00	100.00	66.80
28	0.00	89.80	52.30
48	0.00	76.20	14.70
100	0.00	65.00	1.10
150	0.00	61.10	0.80
200	0.00	56.80	0.40
325	0.00	52.10	0.40
400	0.00	49.80	0.40

Median diameter

38.66

0.00

578.62

----- CHEMICAL ANALYSIS REPORT -----

TEST : 00614H05B

Start..... 6/14/90 12: 0: 0
End..... 6/14/90 14:45: 0
Printed.....22-AUG-1990 09:36:58.00

Coal	Sorbent	Fly Ash	Bed Drain Hatl
HHV (Btu/lb)	10628.33		
Total Moisture (%)	7.52		
Air Dry Loss (%)	3.10	0.00	
Blk Den (#/cft)	58.20		
Volatiles (%)	33.33		
Fixed C (%)	42.17		
Ash (%)	16.98		
CONSTITUENTS (%)			
C	60.49	5.44	0.50
H	3.66	0.05	0.13
O	9.48		
N	1.24		
S	0.64	1.54	0.15
Ca	0.36	16.31	25.94
Mg	0.08	0.53	0.66
Fe	0.22	1.06	1.04
CO2		1.21	0.32

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:16:57.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.69
Final SH Sta. Flow (klb/hr)			490.83
Final SH Out. Press (psig)			1451.47
Final SH Out. Temp. (F)			971.16
Coal Rate Frnt-Vst (klb/hr)	9.98	11.71	
Coal Rate Frnt-Est (klb/hr)	9.72	9.40	
Coal Rate Rear (klb/hr)	11.33	10.63	
Total (klb/hr)	31.03	31.74	62.77
Limestone Rate (klb/hr)	1.40	1.02	2.42
Bed Drain Rate (klb/hr)	2.13	1.97	4.10
Flyash Flow (klb/hr) Calculated			11.71
Superficial Velocity (ft/sec)			
Distributor Plate (Inlet Air)	6.99	7.20	
Freeboard (Inlet Air)	10.06	10.16	
Dist. Plate (O2 Method)	6.73	6.94	
Freeboard (O2 Method)	9.75	9.85	
Avg. Bed Temp. (F) 20"	1546.54	1501.40	
Avg. Bed Temp. (F) 66"	1525.81	1514.90	
Avg. Bed Temp. (F) 118"	1462.37	1487.11	
Vet Flue Gas Flow - O2 Method (klb/hr)			696.59
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.33
CO2 (v%)			13.00
CO (ppmv)			98.36
NOX (ppmv)			40.77
(lbs/10 ⁶ btu)			0.07
SO2 (ppmv)			102.23
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			647.62
Primary Air Flow (klb/hr)			388.28
Sec. Air Flow (klb/hr)			259.34
SA/PA Ratio			0.67

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:16:57.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			51.65
PA AH Out. Press. (in VG)	46.48	46.59	
SA AH Out. Press. (in VG)	31.78	31.88	
Windbox Press. (in VG)	42.56	41.91	
Bed Press. 18" Above Grid (in VG)	23.59	20.88	
Freeboard Press. (in VG)	-0.34	-0.22	
Cyclone Out. Press. (in VG)			-2.71
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			0.53
AH DP (in VG)			3.22
Baghouse In. Press. (in VG)			-6.59
ID Fan In. Press. (in VG)			-12.78
Cyclone In. Temp. (F)	1387.82	1386.31	
Cyclone Out. Temp. (F)	1405.95	1402.59	
Loop Seal Solids Temp. (F)	1464.26	1500.24	
AH Gas In. Temp. (F)	501.26	504.85	
AH Gas Out. Temp. (F)	288.48	286.01	
Pri. Air AH In. Temp. (F)			139.34
Pri. Air AH Out. Temp. (F)	384.70	387.58	
Sec. Air AH In. Temp. (F)			175.85
Sec. Air AH Out. Temp. (F)	413.27	410.06	
Feedwater Flow (klb/hr)			469.21
SH2 Attemp. Flow (klb/hr)			21.92
SH3 Attemp. Flow (klb/hr)			0.71
Drum Press. (psig)			1504.93
Ambient Temp. (F)			117.25
Baro. Press. (in Hg)			24.59
Rel. Humidity (%)			11.17

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:12.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	62.77	2.42	709.13	774.32	
C	35.87	0.28		36.15	
H	2.69	0.00	0.72	3.41	
N	0.22		539.99	540.21	
O	10.55	1.12	168.41	180.09	
S	0.34	0.00		0.34	
Ca	0.32	0.87		1.19	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	696.59	11.71	4.10	712.39	92.00
C	34.32	0.55	0.05	34.92	96.61
H	3.35	0.01	0.00	3.36	98.50
N	496.43			496.43	91.89
O	162.62	0.60	0.43	163.64	90.87
S	0.07	0.14	0.12	0.33	95.63
Ca		0.83	0.57	1.40	117.82

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				
Coal	62.77	2.42	647.62	712.81
C	35.87	0.28		36.15
H	2.69	0.00	0.66	3.35
N	0.22		493.16	493.37
O	10.55	1.12	153.80	165.48
S	0.34	0.00		0.34
Ca	0.32	0.87		1.19
OUTPUTS(klb/hr)				
Flue Gas	696.59	11.71	712.39	99.94
Fly Ash	34.32	0.55	34.92	96.61
Ash	3.35	0.01	3.36	100.35
N	496.43		496.43	100.62
O	162.62	0.60	163.64	98.89
S	0.07	0.14	0.33	95.63
Ca		0.83	1.40	117.82

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:10.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	38.61	2.02
Ca Utilization % (Coal and Sorbent).....	28.37	2.36
Alkali Utilization % (Coal and Sorbent).....	25.07	2.01
Ca To S (Sorbent Only).....	2.04	0.09
Ca To S (Coal and Sorbent).....	2.78	0.23
Alkali To S (Coal and Sorbent).....	3.15	0.25
SO2 Retention %	78.95	2.12
Combustion Efficiency %	98.49	0.10

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.72	0.32
Boiler Efficiency (I/O Method) %	85.81	3.03
Excess Air %	42.28	1.42
Air Heater Effectiveness	0.76	0.02
Boiler Load ZMCR	54.62	0.93
Vet flue gas flow - 02 Method (klbs/hr)	696.59	18.28

MATERIAL BALANCE

Total balance %	99.94	0.55
Carbon balance %	96.61	8.11
Hydrogen balance %	100.35	0.06
Oxygen balance %	98.89	4.72
Nitrogen balance %	100.62	1.39
Sulfur balance %	95.63	7.47
Calcium balance %	117.82	11.10

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10947.	275.
Net Heat Rate (btu/kwhr)	12236.	333.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:19.00

----- HEAT BALANCE REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:19.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	563.30	0.09
6. Heat loss due to calcination of sorbent	1497.00	0.24
7. Heat loss due to formation of CO	262.86	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.80
10. Heat loss due to sensible heat in flue dust	492.27	0.08
11. Heat loss due to sensible heat in bed drain	252.80	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom, ash cooler cooling water	4778.28	0.76

SUM OF LOSSES TERMS 83371.13 13.28

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)	86.72	
	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	610127.06	97.22
2. Sensible heat in entering as-fired coal	12255.75	1.95
3. Sensible heat in entering wet sorbent	-153.28	-0.02
4. Heat credit for sulfation reaction	11.72	0.00
5. Bottom ash cooling water input	1817.15	0.29
6. Sootblowing steam	3518.03	0.56
	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	8921.83	1.42
2. Heat loss from sensible heat in dry flue gas	34104.66	5.43
3. Heat loss due to moisture in as-fired fuel and sorbent	6377.08	1.02
4. Latent heat loss due to moisture from burning of hydrogen	21121.05	3.37

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:17.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:14.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	9711.67			
Total Moisture (%)	8.87	0.08		
Air Dry Loss (%)	3.39			
Blk Den (#/cft)	0.00			
Volatiles (%)	31.57			
Fixed C (%)	38.70			
Ash (%)	20.86			
CONSTITUENTS (%)				
C	57.15		4.68	1.23
H	3.29		0.06	0.10
O	8.93	0.00		
N	0.35			
S	0.55	0.00	1.17	2.89
Ca	0.50	36.13	7.09	13.94
Mg	0.13	0.44	0.57	0.56
Fe	0.34	0.19	1.61	0.96
CO2		42.43	0.69	0.82

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	86.92	100.00	96.25
4	80.22	100.00	93.45
6	70.76	100.00	88.45
8	60.90	100.00	83.70
10	50.76	100.00	77.20
14	41.30	100.00	69.15
20	33.28	100.00	58.45
28	27.14	81.00	46.70
48	16.44	69.50	18.75
100	9.26	60.70	3.10
150	6.96	57.00	1.75
200	6.96	52.40	0.35
325	6.96	46.40	0.35
400	6.96	43.80	0.35
Median diameter	1649.05	61.10	661.34

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:01.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.75
Final SH Stm. Flow (klb/hr)			486.97
Final SH Out. Press (psig)			1453.73
Final SH Out. Temp. (F)			968.98
Coal Rate Frnt-Vst (klb/hr)	7.38	9.00	
Coal Rate Frnt-Est (klb/hr)	7.16	6.89	
Coal Rate Rear (klb/hr)	15.06	14.36	
Total (klb/hr)	29.60	30.25	59.85
Limestone Rate (klb/hr)	1.06	0.96	2.03
Bed Drain Rate (klb/hr)	1.27	1.42	2.69
Flyash Flow (klb/hr) Calculated			10.52
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.66	6.98	
Freeboard (Inlet Air)	9.86	10.09	
Dist. Plate (O2 Method)	6.52	6.83	
Freeboard (O2 Method)	9.64	9.87	
Avg. Bed Temp. (F) 20"	1550.24	1508.32	
Avg. Bed Temp. (F) 66"	1527.94	1522.28	
Avg. Bed Temp. (F) 118"	1442.08	1439.03	
Wet Flue Gas Flow - O2 Method (klb/hr)			702.91
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.44
CO2 (v%)			13.00
CO (ppmv)			65.79
NOX (ppmv)			38.47
(lb./10 ⁶ btu)			8.06
SO2 (ppmv)			97.44
(lb./10 ⁶ btu)			0.22
Total Air Flow (klb/hr)			654.21
Primary Air Flow (klb/hr)			377.26
Sec. Air Flow (klb/hr)			276.95
SA/PA Ratio			0.73

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:01.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			51.64
PA AH Out. Press. (in VG)	46.45	46.53	
SA AH Out. Press. (in VG)	31.99	32.03	
Windbox Press. (in VG)	41.45	41.40	
Bed Press. 18" Above Grid (in VG)	27.58	21.13	
Freeboard Press. (in VG)	-0.33	-0.23	
Cyclone Out. Press. (in VG)			-2.50
SH 1 & 2 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			0.55
AH DP (in VG)			3.18
Baghouse In. Press. (in VG)			-6.47
ID Fan In. Press. (in VG)			-12.56
Cyclone In. Temp. (F)	1376.68	1381.57	
Cyclone Out. Temp. (F)	1395.29	1398.17	
Loop Seal Solids Temp. (F)	1456.23	1499.55	
AH Gas In. Temp. (F)	496.32	500.52	
AH Gas Out. Temp. (F)	271.93	268.61	
Pri. Air AH In. Temp. (F)			115.57
Pri. Air AH Out. Temp. (F)	373.72	377.38	
Sec. Air AH In. Temp. (F)			149.20
Sec. Air AH Out. Temp. (F)	403.11	406.84	
Feedwater Flow (klb/hr)			468.59
SH2 Attemp. Flow (klb/hr)			19.02
SH3 Attemp. Flow (klb/hr)			0.35
Drum Press. (Psig)			1504.31
Ambient Temp. (F)			92.19
Baro. Press. (In Hg)			24.73
Rel. Humidity (%)			8.11

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS24

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:23.00

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:21.00

METHOD "A" MEASURED AIR FLOWS

CHEMICAL PROCESS SUMMARY				INPUTS(klb/hr)				OUTPUTS(klb/hr)			
	VALUE	UNC*		Total	Coal	Sorbent	Air	Total	Flue Gas	Fly Ash	Bed Drain
BOILER PERFORMANCE SUMMARY											
Ca Utilization % (Sorbent Only).....	44.03	2.32			59.85	2.03	708.88		702.91	10.52	2.69
Ca Utilization % (Coal and Sorbent).....	32.20	3.13		C	36.03	0.23		C	34.83	0.58	0.03
Alkali Utilization % (Coal and Sorbent).....	28.79	2.71		H	2.64	0.00	0.31	H	2.93	0.01	0.00
Ca To S (Sorbent Only).....	1.79	0.08		N	0.31		542.67	N	503.25		
Ca To S (Coal and Sorbent).....	2.44	0.24		O	9.66	0.93	165.91	O	162.03	0.50	0.28
Alkali To S (Coal and Sorbent).....	2.73	0.25		S	0.33	0.00		S	0.07	0.11	0.09
SO2 Retention %	78.68	2.24		Ca	0.27	0.73		Ca		0.68	0.37
Combustion Efficiency %	98.50	0.12		Total				Total			
BOILER PERFORMANCE SUMMARY											
Boiler Efficiency (Loss Method) %	87.34	0.30									
Boiler Efficiency (I/O Method) %	85.40	3.08									
Excess Air %	43.24	1.44									
Air Heater Effectiveness	0.76	0.01									
Boiler Load %HCR	54.74	1.00									
Wet flue gas flow - 02 Method (klbs/hr)	702.91	17.40									

MATERIAL BALANCE

Total balance %	100.01	0.55
Carbon balance %	97.71	8.20
Hydrogen balance %	100.32	0.05
Oxygen balance %	99.46	4.84
Nitrogen balance %	100.42	1.38
Sulfur balance %	81.74	3.56
Calcium balance %	105.07	10.79

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10950.	283.
Net Heat Rate (btu/kwhr)	12213.	340.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

CHEMICAL PROCESS SUMMARY				INPUTS(klb/hr)				OUTPUTS(klb/hr)			
	VALUE	UNC*		Total	Coal	Sorbent	Air	Total	Flue Gas	Fly Ash	Bed Drain
BOILER PERFORMANCE SUMMARY											
Ca Utilization % (Sorbent Only).....	44.03	2.32			59.85	2.03	708.88		702.91	10.52	2.69
Ca Utilization % (Coal and Sorbent).....	32.20	3.13		C	36.03	0.23		C	34.83	0.58	0.03
Alkali Utilization % (Coal and Sorbent).....	28.79	2.71		H	2.64	0.00	0.31	H	2.93	0.01	0.00
Ca To S (Sorbent Only).....	1.79	0.08		N	0.31		542.67	N	503.25		
Ca To S (Coal and Sorbent).....	2.44	0.24		O	9.66	0.93	165.91	O	162.03	0.50	0.28
Alkali To S (Coal and Sorbent).....	2.73	0.25		S	0.33	0.00		S	0.07	0.11	0.09
SO2 Retention %	78.68	2.24		Ca	0.27	0.73		Ca		0.68	0.37
Combustion Efficiency %	98.50	0.12		Total				Total			
BOILER PERFORMANCE SUMMARY											
Boiler Efficiency (Loss Method) %	87.34	0.30									
Boiler Efficiency (I/O Method) %	85.40	3.08									
Excess Air %	43.24	1.44									
Air Heater Effectiveness	0.76	0.01									
Boiler Load %HCR	54.74	1.00									
Wet flue gas flow - 02 Method (klbs/hr)	702.91	17.40									

HEAT BALANCE REPORT

TEST : PS74

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17 JAN-1991 14:14:32.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	221.73	0.04
6. Heat loss due to calcination of sorbent	1749.44	0.29
7. Heat loss due to formation of CO	178.45	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	50091.00	0.80
10. Heat loss due to sensible heat in flue dust	403.96	0.06
11. Heat loss due to sensible heat in bed drain	166.02	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4258.76	0.68

SUM OF LOSSES TERMS

79077.45

17.66

* Total equals: Chemical input of coal plus credits

HEAT BALANCE REPORT

TEST : LS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17 JAN-1991 14:14:32.00

87.34

BOILER EFFICIENCY (%) (LOSSES METHOD)

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	611064.69	97.85
2. Sensible heat in entering as-fired coal	8672.28	1.39
3. Sensible heat in entering wet sorbent	-146.90	-0.02
4. Heat credit for sulfation reaction	9.81	0.00
5. Bottom ash cooling water input	1729.88	0.28
6. Sootblowing steam	3141.01	0.50
	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	8966.57	1.44
2. Heat loss from sensible heat in dry flue gas	31768.19	5.00
3. Heat loss due to moisture in as-fired fuel and sorbent	5939.85	0.95
4. Latent heat loss due to moisture from burning of hydrogen	20924.99	3.35

* Total equals: Chemical input of coal plus credits

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:29.00

CHEMICAL ANALYSIS REPORT

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:26.00

	Coal	Sorbent	Fly Ash	Bed Drain Mat'l
HHV (Btu/lb)	10201.00			
Total Moisture (%)	8.73	0.07		
Air Dry Loss (%)	2.99			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.47			
Fixed C (%)	40.63			
Ash (%)	18.17			
CONSTITUENTS (%)				
C	60.21		5.49	1.04
H	3.44		0.06	0.10
O	8.39	0.00		
N	0.52			
S	0.55	0.00	1.03	3.29
Ca	0.45	36.04	6.44	13.77
Mg	0.10	0.44	0.50	0.55
Fe	0.27	0.19	1.63	0.95
CO2		42.19	0.86	0.20

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	84.70	100.00	94.60
4	77.06	100.00	91.75
6	67.06	100.00	86.55
8	56.92	100.00	80.90
10	46.86	100.00	74.90
14	37.76	100.00	66.05
20	30.16	100.00	54.50
28	24.56	87.55	42.50
48	14.56	75.95	15.25
100	8.02	65.55	2.20
150	5.82	60.95	0.65
200	5.82	54.95	0.05
325	5.82	47.25	0.05
400	5.82	43.65	0.05
Median diameter	1882.60	53.97	745.97

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:38.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			56.71
Final SH Stm Flow (klb/hr)			493.13
Final SH Out. Press (psig)			1452.27
Final SH Out. Temp. (F)			962.90
Coal Rate Frnt-Vst (klb/hr)	10.07	11.52	
Coal Rate Frnt-Est (klb/hr)	9.46	9.15	
Coal Rate Rear (klb/hr)	10.57	10.13	
Total (klb/hr)	30.11	30.80	60.92
Limestone Rate (klb/hr)	0.94	1.05	1.99
Bed Drain Rate (klb/hr)	2.11	2.11	4.22
Flyash Flow (klb/hr) Calculated			9.85
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.47	6.75	
Freeboard (Inlet Air)	9.91	9.78	
Dist. Plate (O2 Method)	6.28	6.55	
Freeboard (O2 Method)	9.64	9.51	
Avg. Bed Temp. (F) 20"	1533.97	1489.65	
Avg. Bed Temp. (F) 66"	1510.19	1510.00	
Avg. Bed Temp. (F) 118"	1442.32	1486.98	
Vet Flue Gas Flow - O2 Method (klb/hr)			698.76
Flue Gas Composition (AR Inlet)			
O2 (v%)			6.49
CO2 (v%)			13.00
CO (ppmv)			100.04
NOX (ppmv)			32.90
(lbs/10 ⁶ btu)			0.05
SO2 (ppmv)			98.36
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			669.45
Primary Air Flow (klb/hr)			371.01
Sec. Air Flow (klb/hr)			278.43
SA/PA Ratio			0.75

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:38.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			51.60
PA AH Out. Press. (in VG)	46.30	46.40	
SA AH Out. Press. (in VG)	34.58	34.66	
Wind ex Press. (in VG)			
Bed Press. 18" Above Grid (in VG)	41.59	41.69	
Freeboard Press. (in VG)	28.35	22.01	
Cyclone Out. Press. (in VG)	-0.29	-0.23	
SH 1 & 3 Flue Gas DP (in VG)			-2.71
Economizer Flue Gas DP (in VG)			0.00
AH DP (in VG)			0.57
Baghouse In. Press. (in VG)			3.11
ID Fan In. Press. (in VG)			-6.45
			-12.67
Cyclone In. Temp. (F)	1360.41	1361.21	
Cyclone Out. Temp. (F)	1378.29	1381.36	
Loop Seal Solids Temp. (F)	1435.11	1482.31	
AH Gas In. Temp. (F)	486.48	497.84	
AH Gas Out. Temp. (F)	272.78	271.29	120.93
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	371.97	380.33	
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	405.29	392.76	147.28
Feedwater Flow (klb/hr)			469.11
SH2 Attemp. Flow (klb/hr)			74.55
SH3 Attemp. Flow (klb/hr)			0.46
Drum Press. (Psig)			1504.26
Ambient Temp. (F)			105.58
Baro. Press. (In Hg)			24.70
Rel. Humidity (%)			5.67

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:53.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	44.10	2.32
Ca Utilization % (Coal and Sorbent).....	29.48	3.71
Alkali Utilization % (Coal and Sorbent).....	26.18	3.07
Ca To S (Sorbent Only).....	1.78	0.08
Ca To S (Coal and Sorbent).....	2.66	0.34
Alkali To S (Coal and Sorbent).....	2.99	0.35
S02 Retention %	78.35	2.25
Combustion Efficiency %	98.41	0.27

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.14	0.35
Boiler Efficiency (I/O Method) %	85.67	2.95
Excess Air %	43.77	1.45
Air Heater Effectiveness	0.77	0.02
Boiler Load %MCR	55.02	0.83
Vet flue gas flow - 02 Method (klbs/hr)	698.76	14.97

MATERIAL BALANCE

Total balance %	100.07	0.55
Carbon balance %	98.31	8.24
Hydrogen balance %	100.26	0.04
Oxygen balance %	99.89	4.85
Nitrogen balance %	100.32	1.38
Sulfur balance %	101.72	26.63
Calcium balance %	106.75	18.48

UNIT HEAT RATE

Gross Heat Loss (btu/kwhr)	10937.	263.
Net Heat Rate (btu/kwhr)	12216.	319.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:55.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Fly Ash	Sorbent	Air	Total Input
Total	60.92	9.85	1.99	708.55	771.25
C	35.65	0.55	0.23		35.88
H	2.68	0.00	0.00	0.26	2.94
N	0.77	0.44	0.92	542.74	543.51
O	9.92	0.11	0.00	165.55	176.39
S	0.32	0.00	0.00		0.32
Ca	0.36	0.58	0.72		1.07
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	698.76	9.85	4.22	712.83	92.20
C	34.63	0.55	0.10	35.28	98.31
H	2.92	0.00	0.00	2.93	99.53
N	499.84	0.44	0.47	499.84	91.96
O	161.50	0.11	0.15	162.41	92.07
S	0.07	0.00	0.00	0.33	101.72
Ca		0.58	0.57	1.15	106.75

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Fly Ash	Sorbent	Air	Total Input
Total	60.92	9.85	1.99	708.55	771.25
C	35.65	0.55	0.23		35.88
H	2.68	0.00	0.00	0.24	2.92
N	0.77	0.44	0.92	497.47	498.24
O	9.92	0.11	0.00	151.74	162.58
S	0.32	0.00	0.00		0.32
Ca	0.36	0.58	0.72		1.07
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	698.76	9.85	4.22	712.83	92.20
C	34.63	0.55	0.10	35.28	98.31
H	2.92	0.00	0.00	2.93	99.53
N	499.84	0.44	0.47	499.84	91.96
O	161.50	0.11	0.15	162.41	92.07
S	0.07	0.00	0.00	0.33	101.72
Ca		0.58	0.57	1.15	106.75

----- HEAT BALANCE REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:11:02.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	187.35	0.03
6. Heat loss due to calcination of sorbent	1240.22	0.20
7. Heat loss due to formation of CO	269.70	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.79
10. Heat loss due to sensible heat in flue dust	381.86	0.06
11. Heat loss due to sensible heat in bed drain	260.24	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4882.41	0.78

SUM OF LOSSES TERMS

80883.90

17.86

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:11:02.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.14

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	8912.90	1.42
2. Sensible heat in entering as-fired coal	-149.25	-0.02
3. Sensible heat in entering wet sorbent	9.63	0.00
4. Heat credit for sulfation reaction	1701.99	0.27
5. Bottom ash cooling water input	3305.48	0.53
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	9511.76	1.51
2. Heat loss from sensible heat in dry flue gas	31867.98	5.07
3. Heat loss due to moisture in as-fired fuel and sorbent	6020.57	0.96
4. Latent heat loss due to moisture from burning of hydrogen	21261.80	3.38

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:11:00.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:57.00

Percentage Less Than

	Percentage Less Than				Actual Mesh Microns	Bed		
	Coal	Sorbent	Fly Ash	Bed Drain Matl		Coal	Sorbent	Drain
HHV (Btu/lb)	10091.33				1.50	100.00	100.00	100.00
Total Moisture (X)	8.68	0.13			1.00	100.00	100.00	100.00
Air Dry Loss (X)	3.24				0.75	100.00	100.00	100.00
Blk Den (#/cft)	0.00				0.50	100.00	100.00	100.00
Volatiles (X)	32.47				0.25	76.12	100.00	91.00
Fixed C (X)	39.86				4	67.72	100.00	86.85
Ash (X)	18.99				6	56.42	100.00	80.60
					8	46.98	100.00	75.35
					10	37.68	100.00	70.05
					14	30.02	100.00	64.15
					20	24.04	100.00	57.20
					28	19.54	88.90	49.55
					48	11.78	79.75	28.85
					100	6.48	71.20	5.45
					150	4.48	67.15	1.10
					200	4.48	61.55	0.25
					325	4.48	53.95	0.25
					400	4.48	50.15	0.25
CONSTITUENTS (X)								
C	58.52		5.54	2.46		2639.32	0.00	613.07
H	3.43	0.00	0.04	0.07				
O	8.58							
N	1.26							
S	0.53	0.00	1.08	3.60				
Ca	0.58	36.06	5.86	13.47				
Mg	0.12	0.44	0.55	0.60				
Fe	0.30	0.20	1.48	1.44				
CO2		42.49	0.70	0.42				
Median diameter								

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:42.00

	Combustor A	Combustor B	Unit
Gross Plant Output (HVe)			55.40
Final SH Stm. Flow (klb/hr)			492.13
Final SH Out. Press (psig)			1452.37
Final SH Out. Temp. (F)			965.54
Coal Rate Frnt-Est (klb/hr)	15.03	16.61	
Coal Rate Frnt-Est (klb/hr)	14.99	14.30	
Coal Rate Rear (klb/hr)	0.05	-0.02	
Total (klb/hr)	30.06	30.90	
Limestone Rate (klb/hr)	1.24	1.20	60.96
Bed Drain Rate (klb/hr)	1.44	1.35	2.44
Flyash Flow (klb/hr) Calculated			2.78
			11.36
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.42	6.35	
Freeboard (Inlet Air)	9.84	9.79	
Dist. Plate (O2 Method)	6.31	6.24	
Freeboard (O2 Method)	9.65	9.59	
Avg. Bed Temp. (F) 20"	1505.51	1447.79	
Avg. Bed Temp. (F) 66"	1488.21	1481.10	
Avg. Bed Temp. (F) 118"	1420.49	1445.03	
Vet Flue Gas Flow - O2 Method (klb/hr)			698.26
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.44
CO2 (v%)			12.70
CO (ppmv)			91.25
NOX (ppmv)			33.21
SO2 (lbs/10 ⁶ btu)			0.06
(lbs/10 ⁶ btu)			104.21
			0.75
Total Air Flow (klb/hr)			649.99
Primary Air Flow (klb/hr)			345.46
Sec. Air Flow (klb/hr)			284.53
SA/PA Ratio			0.78

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:42.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.76
PA AH Out. Press. (in WG)	46.43	46.56	
SA AH Out. Press. (in WG)	32.76	32.83	
Windbox Press. (in WG)	42.65	41.97	
Bed Press. 18" Above Grid (in WG)	28.70	21.75	
Freeboard Press. (in WG)	-0.29	-0.24	
Cyclone Out. Press. (in WG)			-2.17
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.55
AH DP (in WG)			3.18
Baghouse In. Press. (in WG)			-6.49
ID Fan In. Press. (in WG)			-13.91
Cyclone In. Temp. (F)	1375.45	1367.08	
Cyclone Out. Temp. (F)	1393.80	1387.65	
Loop Seal Solids Temp. (F)	1444.09	1480.54	
AH Gas In. Temp. (F)	506.05	518.39	
AH Gas Out. Temp. (F)	281.40	280.47	
Pri. Air AH In. Temp. (F)			117.50
Pri. Air AH Out. Temp. (F)	383.44	391.08	
Sec. Air AH In. Temp. (F)			152.73
Sec. Air AH Out. Temp. (F)	416.98	418.79	
Feedwater Flow (klb/hr)			471.04
SH2 Attemp. Flow (klb/hr)			21.60
SH3 Attemp. Flow (klb/hr)			0.42
Drum Press. (Psig)			1504.81
Ambient Temp. (F)			105.58
Baro. Press. (in Hg)			74.88
Rel. Humidity (%)			71.89

TEST : PS26

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:55.00

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:58.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Flue Gas		Fly Ash		Bed Drain		Total Output		Total Input	
		Coal	Sorbent	Air							
Total		60.96	2.44	703.79						767.20	
C		35.85	0.27							36.12	
H		2.66	0.00	0.49						3.16	
N		0.75		537.48						538.22	
O		10.02	1.07	165.82						176.91	
S		0.32	0.00							0.32	
Ca		0.23	0.86							1.09	
OUTPUTS(klb/hr)		Flue Gas		Fly Ash		Bed Drain		Total Output		Z Acc For	
Total		698.26	11.36	2.78				712.41		91.86	
C		33.77	0.68	0.04				34.48		95.47	
H		3.12	0.01	0.00				3.13		93.15	
N		501.14		0.48		0.35		501.14		93.11	
O		160.36	0.11	0.11		0.11		161.19		91.11	
S		0.07	0.65	0.44				0.29		90.76	
Ca								1.09		90.75	

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Flue Gas		Fly Ash		Bed Drain		Total Output		Total Input	
		Coal	Sorbent	Air							
Total		60.96	2.44	629.39						713.36	
C		35.85	0.27							36.12	
H		2.66	0.00	0.46						3.12	
N		0.75		496.39						497.13	
O		10.02	1.07	153.15						164.24	
S		0.32	0.00							0.32	
Ca		0.23	0.86							1.09	
OUTPUTS(klb/hr)		Flue Gas		Fly Ash		Bed Drain		Total Output		Z Acc For	
Total		698.26	11.36	2.78				712.41		91.86	
C		33.77	0.68	0.04				34.48		95.47	
H		3.12	0.01	0.00				3.13		93.15	
N		501.14		0.48		0.35		501.14		93.11	
O		160.36	0.11	0.11		0.11		161.19		91.11	
S		0.07	0.65	0.44				0.29		90.76	
Ca								1.09		90.75	

CHEMICAL PROCESS SUMMARY		VALUE	UNC*
Ca Utilization % (Sorbent Only).....		36.19	2.03
Ca Utilization % (Coal and Sorbent).....		28.61	2.41
Alkali Utilization % (Coal and Sorbent).....		25.13	2.07
Ca To S (Sorbent Only).....		2.13	0.10
Ca To S (Coal and Sorbent).....		2.70	0.22
Alkali To S (Coal and Sorbent).....		3.07	0.24
SO2 Retention %		77.21	2.32
Combustion Efficiency %		98.23	0.11

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.56	0.35
Boiler Efficiency (1/0 Method) %	83.20	2.98
Excess Air %	43.31	1.44
Air Heater Effectiveness	0.76	0.02
Boiler Load %MCR	54.75	1.03
Wet flue gas flow - 02 Method (klbs/hr)	698.26	24.54

MATERIAL BALANCE

Total balance %	99.86	0.55
Carbon balance %	95.47	8.18
Hydrogen balance %	100.35	0.43
Oxygen balance %	98.14	4.80
Nitrogen balance %	100.81	1.39
Sulfur balance %	90.76	5.06
Calcium balance %	99.75	8.69

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	11094.	290.
Net Heat Rate (btu/kwhr)	12379.	348.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:06.00

----- HEAT BALANCE REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:06.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	376.48	0.06
6. Heat loss due to calcination of sorbent	1539.16	0.24
7. Heat loss due to formation of CO	245.56	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.79
10. Heat loss due to sensible heat in flue dust	462.16	0.07
11. Heat loss due to sensible heat in bed drain	171.57	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5788.38	0.92
SUM OF LOSSES TERMS	84674.33	13.44

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)		86.56
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS	Value(KBtu/hr)	% of total *
1. Heat credit for sensible heat in entering moist air	615073.19	97.60
2. Sensible heat in entering as-fired coal	9095.63	1.44
3. Sensible heat in entering wet sorbent	-149.78	-0.02
4. Heat credit for sulfation reaction	11.83	0.00
5. Bottom ash cooling water input	1684.76	0.27
6. Sootblowing steam	4473.79	0.71
	0.00	0.00

II. LOSSES		
1. Heat loss from unburned coal	10659.33	1.69
2. Heat loss from sensible heat in dry flue gas	33259.11	5.28
3. Heat loss due to moisture in as-fired fuel and sorbent	6165.15	0.98
4. Latent heat loss due to moisture from burning of hydrogen	21007.42	3.33

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:02.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:00.00

Percentage Less Than			
Actual	Coal	Sorbent	Bed Drain
Mesh Microns			
1.50	37500	100.00	100.00
1.00	25000	100.00	100.00
0.75	19000	100.00	100.00
0.50	12500	100.00	100.00
0.25	6300	100.00	95.95
4	4750	100.00	93.00
6	3350	100.00	89.85
8	2360	100.00	86.30
10	1700	100.00	81.30
14	1180	100.00	74.75
20	850	100.00	65.55
28	600	90.90	54.70
48	300	80.80	27.95
100	150	71.60	5.35
150	106	67.95	1.00
200	75	62.55	0.20
325	45	55.55	0.20
400	38	51.25	0.20
Median diameter	1825.01	0.00	533.66

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10080.40		
Total Moisture (%)	8.85		
Air Dry Loss (%)	3.24		
Blk Den (#/cft)	0.00		
Volatiles (%)	32.26		
Fixed C (%)	40.26		
Ash (%)	18.63		
CONSTITUENTS (%)			
C	58.81	5.97	1.27
H	3.38	0.06	0.12
O	8.58		
N	1.23		
S	0.53		
Ca	0.38	0.99	3.88
Mg	0.13	5.74	15.78
Fe	0.29	0.62	0.62
CO2		1.46	1.15
		0.59	0.58

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:31.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.15
Final SH Stm. Flow (klb/hr)			496.04
Final SH Out. Press (psig)			1452.33
Final SH Out. Temp. (F)			962.78
Coal Rate Frnt-Est (klb/hr)	4.10	4.47	
Coal Rate Frnt-Est (klb/hr)	-0.09	-0.15	
Coal Rate Rear (klb/hr)	24.23	24.86	
Total (klb/hr)	28.24	29.18	57.42
Limestone Rate (klb/hr)	1.03	0.95	1.98
Bed Drain Rate (klb/hr)	1.84	2.50	4.34
Flyash Flow (klb/hr)			8.41
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.45	6.30	
Freeboard (Inlet Air)	9.54	9.91	
Dist. Plate (O2 Method)	5.91	5.75	
Freeboard (O2 Method)	9.02	9.37	
Avg. Bed Temp. (F) 20"	1543.03	1459.57	
Avg. Bed Temp. (F) 66"	1519.95	1517.08	
Avg. Bed Temp. (F) 118"	1443.30	1488.80	
Vet Flue Gas Flow			669.58
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.38
CO2 (v%)			12.70
CO (ppmv)			87.20
NOX (ppmv)			33.89
S02 (lbm/10 ⁶ btu)			0.06
(lbm/10 ⁶ btu)			103.51
			0.24
Total Air Flow (klb/hr)			623.78
Primary Air Flow (klb/hr)			359.43
Sec. Air Flow (klb/hr)			264.35
SA/PA Ratio			0.74

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:31.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			51.82
PA AH Out. Press. (in VG)	46.34	46.48	
SA AH Out. Press. (in VG)	33.37	33.38	
Windbox Press. (in VG)	41.36	41.69	
Red Press. 18" Above Grd (in VG)	27.21	22.27	
Freeboard Press. (in VG)	-0.48	-0.23	
Cyclone Out. Press. (in VG)			-2.16
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			0.54
AH DP (in VG)			3.09
Baghouse In. Press. (in VG)			-6.43
ID Fan In. Press. (in VG)			-13.02
Cyclone In. Temp. (F)	1360.39	1363.89	
Cyclone Out. Temp. (F)	1383.16	1387.21	
Loop Seal Solids Temp. (F)	1440.70	1490.56	
AH Gas In. Temp. (F)	506.77	517.07	
AH Gas Out. Temp. (F)	281.30	278.84	119.94
Prf. Air AH In. Temp. (F)			
Prf. Air AH Out. Temp. (F)	386.60	393.62	
Sec. Air AH In. Temp. (F)			140.32
Sec. Air AH Out. Temp. (F)	409.35	431.15	
Feedwater Flow (klb/hr)			477.81
SH2 Attemp. Flow (klb/hr)			18.73
SH3 Attemp. Flow (klb/hr)			0.50
Drum Press. (Psig)			1505.51
Ambient Temp. (F)			108.16
Baro. Press. (in Hg)			24.86
Rel. Humidity (%)			11.74

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:48.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		57.42	1.98	700.27	759.66	
C		34.12	0.22		34.34	
H		2.57	0.00	0.55	3.12	
N		0.70		534.39	535.09	
O		9.20	0.87	165.33	175.40	
S		0.30	0.00		0.30	
Ca		0.23	0.70		0.93	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		669.58	8.41	4.34	682.33	89.87
C		32.35	0.40	0.06	32.81	95.55
H		3.06	0.01	0.00	3.07	98.39
N		480.46			480.46	89.79
O		153.83	0.34	0.44	154.60	88.14
S		0.07	0.08	0.14	0.29	95.60
Ca			0.46	0.57	1.02	109.52

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		57.42	1.98	623.78	683.18	
C		34.12	0.22		34.34	
H		2.57	0.00	0.49	3.06	
N		0.70		476.02	476.72	
O		9.20	0.87	147.27	157.34	
S		0.30	0.00		0.30	
Ca		0.23	0.70		0.93	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		669.58	8.41	4.34	682.33	98.88
C		32.35	0.40	0.06	32.81	95.55
H		3.06	0.01	0.00	3.07	100.31
N		480.46			480.46	100.78
O		153.83	0.34	0.44	154.60	98.76
S		0.07	0.08	0.14	0.29	95.60
Ca			0.46	0.57	1.02	109.52

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:46.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	41.54	2.92
Ca Utilization % (Coal and Sorbent).....	31.17	3.12
Alkali Utilization % (Coal and Sorbent).....	27.18	2.58
Ca To S (Sorbent Only).....	1.85	0.13
Ca To S (Coal and Sorbent).....	2.46	0.25
Alkali To S (Coal and Sorbent).....	2.83	0.26
SO2 Retention %	76.81	2.33
Combustion Efficiency %	98.76	0.18

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.81	0.40
Boiler Efficiency (I/O Method) %	88.24	3.41
Excess Air %	42.73	1.43
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	52.08	1.31
Wet flue gas flow - 02 Method (klbs/hr)	669.58	17.84

MATERIAL BALANCE

Total balance %	99.88	0.55
Carbon balance %	95.55	8.24
Hydrogen balance %	100.31	0.07
Oxygen balance %	98.26	4.80
Nitrogen balance %	100.78	1.39
Sulfur balance %	95.60	4.58
Calcium balance %	109.52	12.88

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10570.	319.
Net Heat Rate (btu/kwhr)	11753.	374.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:59.00

----- HEAT BALANCE REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:59.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	401.86	0.07
6. Heat loss due to calcination of sorbent	1272.50	0.21
7. Heat loss due to formation of CO	224.85	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.84
10. Heat loss due to sensible heat in flue dust	340.70	0.06
11. Heat loss due to sensible heat in bed drain	267.58	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6398.00	1.07

SUM OF LOSSES TERMS

78841.86

13.19

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)

86.81

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	8052.99	1.35
2. Sensible heat in entering as-fired coal	-140.19	-0.02
3. Sensible heat in entering wet sorbent	9.58	0.00
4. Heat credit for sulfation reaction	1567.64	0.26
5. Bottom ash cooling water input	4713.50	0.79
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	6993.14	1.17
2. Heat loss from sensible heat in dry flue gas	31726.71	5.31
3. Heat loss due to moisture in as-fired fuel and sorbent	5604.57	0.94
4. Latent heat loss due to moisture from burning of hydrogen	20611.95	3.45

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:55.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:51.00

Percentage Less Than

	Actual Mesh Microns	Percentage Less Than			Bed Drain
		Coal	Sorbent	Drain	
HHV (Btu/lb)	10153.17	100.00	100.00	100.00	100.00
Total Moisture (%)	8.55	100.00	100.00	100.00	100.00
Air Dry Loss (%)	3.22	100.00	100.00	100.00	100.00
Blk Den (#/cft)	0.00	100.00	100.00	100.00	100.00
Volatiles (%)	32.31	86.64	100.00	95.30	92.45
Fixed C (%)	40.81	79.56	100.00	88.45	83.75
Ash (%)	18.33	59.26	100.00	77.80	70.15
CONSTITUENTS (%)		39.28	100.00	61.30	52.30
C	59.43	25.26	100.00	29.60	5.30
H	3.52	14.94	83.05	73.65	0.95
O	8.44	8.00	69.65	63.45	0.05
N	1.21	5.70	55.45	51.60	0.05
S	0.53	5.70	51.60		
Ca	0.41				
Mg	0.13				
Fe	0.28				
CO2					
Median diameter		1756.47	0.00	560.80	

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:17.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.12
Final SH S/m. Flow (klb/hr)			497.47
Final SH Out. Press (psig)			1452.40
Final SH Out. Temp. (F)			955.70
Coal Rate Fint-Vst (klb/hr)	0.01	-0.02	
Coal Rate Fint-Est (klb/hr)	-0.08	-0.14	
Coal Rate Rear (klb/hr)	28.62	29.65	
Total (klb/hr)	28.54	29.49	58.03
Limestone Rate (klb/hr)	1.00	0.95	1.95
Bed Drain Rate (klb/hr)	1.67	2.39	4.06
Flyash Flow (klb/hr) Calculated			9.55
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.44	6.23	
Freeboard (Inlet Air)	9.61	9.94	
Dist. Plate (m Method)	5.96	5.76	
Freeboard (m Method)	9.13	9.45	
Avg. Bed Temp. (F) 20"	1529.55	1438.90	
Avg. Bed Temp. (F) 66"	1312.98	1510.14	
Avg. Bed Temp. (F) 118"	1435.90	1472.70	
Vet Flue Gas Flow - 02 Method (klb/hr)			674.29
Flue Gas Composition (AB Inlet)			
O2 (v%)			6.39
CO2 (v%)			12.70
CO (ppmv)			83.95
NOX (ppmv)			32.99
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			102.27
(lbs/10 ⁶ btu)			0.24
Total Air Flow (klb/hr)			628.66
Primary Air Flow (klb/hr)			358.41
Sec. Air Flow (klb/hr)			270.26
SA/PA Ratio			0.75

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:17.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)	46.32	46.45	51.09
PA All Out. Press. (in VG)	33.43	33.45	
SA All Out. Press. (in VG)			
Windbox Press. (in VG)	40.83	41.68	
Bed Press. 18" Above Grid (in VG)	26.47	22.29	
Freeboard Press. (in VG)	-0.47	-0.23	-2.19
Cyclone Out. Press. (in VG)			0.00
SH 1 & 3 Flue Gas DP (in VG)			0.55
Economizer Flue Gas DP (in VG)			1.09
AB DP (in VG)			6.46
Baghouse In. Press. (in VG)			-12.90
ID Fan In. Press. (in VG)			
Cyclone In. Temp. (F)	1360.46	1361.26	
Cyclone Out. Temp. (F)	1384.97	1388.17	
Loop Seal Solids Temp. (F)	1438.81	1489.04	
AR Gas In. Temp. (F)	506.68	517.66	120.05
AR Gas Out. Temp. (F)	280.70	278.23	
Pri. Air AR In. Temp. (F)			
Pri. Air AR Out. Temp. (F)	388.94	396.04	137.41
Sec. Air AR In. Temp. (F)			
Sec. Air AR Out. Temp. (F)	412.42	433.03	
Feedwater Flow (klb/hr)			480.08
SH2 Attemp. Flow (klb/hr)			17.87
SH3 Attemp. Flow (klb/hr)			0.52
Drum Press. (psig)			1505.99
Ambient Temp. (F)			102.00
Baro. Press. (in Hg)			24.76
Rel. Humidity (%)			11.61

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:29.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		58.03	1.95	700.90	760.87	
C		34.37	0.21		34.58	
H		2.55	0.00	0.58	3.13	
N		0.72		534.63	535.36	
O		8.78	0.85	175.31	175.31	
S		0.30	0.00	165.68	0.30	
Ca		0.25	0.68		0.94	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		674.29	9.55	4.06	687.90	90.71
C		32.58	0.46	0.07	33.11	95.74
H		3.07	0.00	0.01	3.08	98.41
N		483.87			483.87	90.38
O		154.88	0.37	0.42	155.67	88.80
S		0.07	0.09	0.13	0.29	98.14
Ca			0.49	0.53	1.02	108.38

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		58.03	1.95	628.66	688.64	
C		34.37	0.21		34.58	
H		2.55	0.00	0.52	3.07	
N		0.72		479.54	480.26	
O		8.78	0.85	148.61	158.24	
S		0.30	0.00		0.30	
Ca		0.25	0.68		0.94	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		674.29	9.55	4.06	687.90	98.88
C		32.58	0.46	0.07	33.11	95.74
H		3.07	0.00	0.01	3.08	100.34
N		483.87			483.87	100.75
O		154.88	0.37	0.42	155.67	98.38
S		0.07	0.09	0.13	0.29	98.14
Ca			0.49	0.53	1.02	108.38

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:27.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	41.45	2.41
Ca Utilization % (Coal and Sorbent).....	30.23	2.91
Alkali Utilization % (Coal and Sorbent).....	26.48	2.44
Ca To S (Sorbent Only).....	1.84	0.09
Ca To S (Coal and Sorbent).....	2.53	0.24
Alkali To S (Coal and Sorbent).....	2.89	0.26
SO2 Retention %	76.44	2.39
Combustion Efficiency %	98.58	0.08

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.52	0.33
Boiler Efficiency (I/O Method) %	89.84	3.23
Excess Air %	42.77	1.44
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	51.16	0.96
Net flue gas flow - O2 Method (klbs/hr)	674.29	16.76

MATERIAL BALANCE

Total balance %	99.89	0.55
Carbon balance %	95.74	8.23
Hydrogen balance %	100.34	0.05
Oxygen balance %	98.38	4.79
Nitrogen balance %	100.75	1.38
Sulfur balance %	98.14	58.92
Calcium balance %	108.38	10.57

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10438.	275.
Net Heat Rate (btu/kwhr)	11607.	328.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:36.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		

5. Latent heat loss due to moisture in the air	429.12	0.07
6. Heat loss due to calcination of sorbent	1222.97	0.21
7. Heat loss due to formation of CO	218.01	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.85
10. Heat loss due to sensible heat in flue dust	385.49	0.07
11. Heat loss due to sensible heat in bed drain	250.29	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6093.16	1.03

SUM OF LOSSES TERMS

79402.12

13.48

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:36.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	86.52
---------------------------------------	-------

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	575790.13	97.74
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	7957.86	1.35
2. Sensible heat in entering as-fired coal	-141.82	-0.02
3. Sensible heat in entering wet sorbent	9.43	0.00
4. Heat credit for sulfation reaction	1528.01	0.26
5. Bottom ash cooling water input	3973.60	0.67
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	7969.74	1.35
2. Heat loss from sensible heat in dry flue gas	31856.67	5.41
3. Heat loss due to moisture in as-fired fuel and sorbent	5921.15	1.01
4. Latent heat loss due to moisture from burning of hydrogen	20055.52	3.40

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:33.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:31.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	9913.60			
Total Moisture (%)	8.94	0.14		
Air Dry Loss (%)	3.51			
Blk Den (lb/cft)	0.00			
Volatiles (%)	31.30			
Fixed C (%)	40.26			
Ash (%)	19.51			
CONSTITUENTS (%)				
C	59.22		4.80	1.62
H	3.39	0.00	0.05	0.13
O	7.19			
N	1.25			
S	0.51	0.00	0.97	3.19
Ca	0.44	35.18	5.15	12.97
Mg	0.12	0.54	0.62	0.61
Fe	0.30	0.22	1.55	1.32
CO2		40.09	0.49	0.42

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	82.12	100.00	94.95
4	74.12	100.00	91.75
6	63.56	100.00	87.60
8	53.48	100.00	83.65
10	43.78	100.00	78.65
14	34.92	100.00	71.65
20	27.78	100.00	62.70
28	22.28	91.80	53.20
48	13.06	81.95	29.05
100	7.06	72.70	4.95
150	4.98	68.50	0.80
200	4.98	62.55	0.10
325	4.98	54.50	0.10
400	4.98	50.65	0.10
Median diameter	2097.69	0.00	549.15

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:46.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.67
Final SH Stm. Flow (klb/hr)			494.41
Final SH Out. Press (psig)			1453.22
Final SH Out. Temp. (F)			963.05
Coal Rate Frnt-Vst (klb/hr)	7.33	8.27	
Coal Rate Frnt-Est (klb/hr)	6.99	6.12	
Coal Rate Rear (klb/hr)	15.22	15.70	
Total (klb/hr)	29.54	30.09	59.63
Limestone Rate (klb/hr)	0.99	0.82	1.81
Bed Drain Rate (klb/hr)	1.06	1.21	2.27
Flyash Flow (klb/hr) Calculated			11.17
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.63	6.77	
Freeboard (Inlet Air)	9.93	9.95	
Dist. Plate (O2 Method)	6.13	6.29	
Freeboard (O2 Method)	9.45	9.47	
Avg. Bed Temp. (F) 20"	1561.54	1511.92	
Avg. Bed Temp. (F) 66"	1532.47	1533.09	
Avg. Bed Temp. (F) 118"	1463.00	1504.00	
Vet Flue Gas Flow - O2 Method (klb/hr)			674.32
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.35
CO2 (v%)			12.70
CO (ppmv)			93.22
NOX (ppmv)			38.07
(lbs/10 ⁶ btu)			0.06
S02 (ppmv)			114.26
(lbs/10 ⁶ btu)			0.27
Total Air Flow (klb/hr)			627.27
Primary Air Flow (klb/hr)			365.42
Sec. Air Flow (klb/hr)			261.86
SA/PA Ratio			0.72

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:46.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			52.97
PA AH Out. Press. (in VG)	45.35	43.47	
SA AH Out. Press. (in VG)	30.92	30.96	
Windbox Press. (in VG)	41.75	41.73	
Bed Press. 18" Above Grid (in VG)	22.88	24.71	
Freeboard Press. (in VG)	-0.46	-0.13	-3.30
Cyclone Out. Press. (in VG)			0.90
SH 1 & 3 Flue Gas DP (in VG)			0.57
Economizer Flue Gas DP (in VG)			3.18
AH DP (in VG)			-6.63
Baghouse In. Press. (in VG)			-13.10
ID Fan In. Press. (in VG)			
Cyclone In. Temp. (F)	1379.33	1372.82	
Cyclone Out. Temp. (F)	1398.48	1394.08	
Loop Seal Solids Temp. (F)	1446.98	1496.00	
AH Gas In. Temp. (F)	508.49	517.72	108.79
AH Gas Out. Temp. (F)	274.54	272.78	
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	380.78	390.42	156.22
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	415.90	421.92	
Feedwater Flow (klb/hr)			475.75
SH2 Attemp. Flow (klb/hr)			19.90
SH3 Attemp. Flow (klb/hr)			0.46
Drum Press. (Psig)			1504.70
Ambient Temp. (F)			100.24
Baro. Press. (In Hg)			24.50
Rel. Humidity (%)			9.50

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS24R1

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:58.00

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:56.00

METHOD "A" MEASURED AIR FLOWS

CHEMICAL PROCESS SUMMARY			METHOD "A" MEASURED AIR FLOWS		
	VALUE	UNC*	INPUTS(klb/hr)		
			Total	Coal	Sorbent
Ca Utilization % (Sorbent Only).....	44.35	3.42	59.63	1.81	700.92
Ca Utilization % (Coal and Sorbent).....	31.54	3.57	34.57	0.20	0.37
Alkali Utilization % (Coal and Sorbent).....	27.92	3.05	0.73	0.00	536.83
Ca To S (Sorbent Only).....	1.70	0.10	10.11	0.79	164.44
Ca To S (Coal and Sorbent).....	2.39	0.27	0.32	0.00	0.32
Alkali To S (Coal and Sorbent).....	2.70	0.28	0.28	0.68	0.95
SO2 Retention %	75.43	2.42			
Combustion Efficiency %	98.49	0.12			
			OUTPUTS(klb/hr)		
			Total	Flue Gas	Fly Ash
Boiler Efficiency (Loss Method) %	87.17	0.29	674.32	11.17	2.27
Boiler Efficiency (I/O Method) %	86.58	3.06	32.60	0.56	0.03
Excess Air %	42.40	1.43	3.03	0.01	0.00
Air Heater Effectiveness	0.78	0.02	484.38	0.46	0.29
Boiler Load %HR	53.57	0.93	154.42	0.11	0.10
Wet flue gas flow - 02 Method (klbs/hr)	674.32	14.70	0.08	0.63	0.33
			Total	Total Output	% Acc For
Carbon balance %	99.86	0.55	687.76	687.76	90.21
Hydrogen balance %	100.33	0.09	33.18	33.18	95.45
Oxygen balance %	98.16	4.80	3.04	3.04	99.05
Nitrogen balance %	100.81	1.38	484.38	484.38	90.23
Sulfur balance %	90.49	4.78	155.16	155.16	88.49
Calcium balance %	101.23	11.47	0.29	0.29	90.49
			0.96	0.96	101.23
			Total Input	Total Output	% Acc For
			688.72	687.76	99.86
			34.77	33.18	95.45
			3.03	3.04	100.33
			480.50	484.38	100.81
			158.07	155.16	98.16
			0.32	0.29	90.49
			0.95	0.96	101.23

METHOD "B" CALCULATED AIR FLOW

MATERIAL BALANCE			METHOD "B" CALCULATED AIR FLOW		
			INPUT(klb/hr)		
Total balance %	99.86	0.55	Total	Coal	Sorbent
Carbon balance %	95.45	8.19	59.63	1.81	700.92
Hydrogen balance %	100.33	0.09	34.57	0.20	0.37
Oxygen balance %	98.16	4.80	2.70	0.00	536.83
Nitrogen balance %	100.81	1.38	0.73	0.79	164.44
Sulfur balance %	90.49	4.78	10.11	0.00	0.32
Calcium balance %	101.23	11.47	0.32	0.00	0.95
			0.28	0.68	0.95
			Total Input	Total Output	% Acc For
			688.72	687.76	99.86
			34.77	33.18	95.45
			3.03	3.04	100.33
			480.50	484.38	100.81
			158.07	155.16	98.16
			0.32	0.29	90.49
			0.95	0.96	101.23
			Total Input	Total Output	% Acc For
			688.72	687.76	99.86
			34.77	33.18	95.45
			3.03	3.04	100.33
			480.50	484.38	100.81
			158.07	155.16	98.16
			0.32	0.29	90.49
			0.95	0.96	101.23

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10754.	272.
Net Heat Rate (btu/kvhr)	11933.	325.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:03:05.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	265.18	0.04
6. Heat loss due to calcination of sorbent	1214.99	0.20
7. Heat loss due to formation of CO	242.21	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.82
10. Heat loss due to sensible heat in flue dust	436.91	0.07
11. Heat loss due to sensible heat in bed drain	139.96	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4001.05	0.65

SUM OF LOSSES TERMS

78529.38

12.83

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:03:05.00

BOILER EFFICIENCY (%) (LOSSES METHOD) 87.17

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	8236.83	1.35
2. Sensible heat in entering as-fired coal	-146.95	-0.02
3. Sensible heat in entering wet sorbent	8.77	0.00
4. Heat credit for sulfation reaction	1616.06	0.26
5. Bottom ash cooling water input	3357.45	0.55
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	8792.52	1.44
2. Heat loss from sensible heat in dry flue gas	30942.68	5.05
3. Heat loss due to moisture in as-fired fuel and sorbent	6033.20	0.99
4. Latent heat loss due to moisture from burning of hydrogen	21460.67	3.50

* Total equals: Chemical input of coal plus credits

CHEMICAL ANALYSIS REPORT

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:03:03.00

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:03:00.00

	Start.....11/ 6/90 9: 0: 0 End.....11/ 6/90 15: 0: 0 Printed.....17-JAN-1991 14:03:00.00	Percentage Less Than							
		Coal	Sorbent	Fly Ash	Bed Drain Matl	Actual Mesh Microns	Coal	Sorbent	Bed Drain
HRV (Btu/lb)	10039.00					1.50 37500	100.00	100.00	
Total Moisture (Z)	8.88	0.12				1.00 25000	100.00	100.00	
Air Dry Loss (Z)	3.74					0.75 19000	100.00	100.00	
Bik Den (#/cft)	0.00					0.50 12500	100.00	100.00	
Volatiles (Z)	32.63					0.25 6300	80.84	97.15	
Fixed C (Z)	39.69					4 4750	72.46	100.00	
Ash (Z)	18.80					6 3350	63.58	100.00	
						8 2360	54.28	100.00	
						10 1700	44.90	100.00	
						14 1180	36.24	100.00	
						20 850	28.96	100.00	
						28 600	23.26	87.95	
						48 300	14.02	76.90	
						100 150	7.60	66.85	
						150 106	5.32	62.90	
						200 75	5.32	56.85	
						325 45	5.33	49.50	
						400 38	5.32	45.85	
CONSTITUENTS (Z)									
C	57.97		4.98	1.12					
H	3.54		0.07	0.08					
O	9.06	0.00							
N	1.22								
S	0.53	0.00	1.01	4.29					
Ca	0.46	37.42	5.64	14.70					
Mg	0.11	0.47	0.56	0.59					
Fe	0.26	0.22	1.48	1.14					
		40.07	0.44	0.34					
Median diameter							2032.32	46.64	
C02								638.17	

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:27.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.75
Final SH Stm. Flow (klb/hr)			495.58
Final SH Out. Press (psig)			1453.03
Final SH Out. Temp. (F)			961.34
Coal Rate Frnt-Vst (klb/hr)	9.88	11.29	
Coal Rate Frnt-Est (klb/hr)	9.31	8.93	
Coal Rate Frnt-Rear (klb/hr)	10.40	9.90	
Coal Rate Total (klb/hr)	29.58	30.12	59.70
Limestone Rate (klb/hr)	0.91	0.75	1.65
Bed Drain Rate (klb/hr)	1.38	1.65	3.03
Flyash Flow (klb/hr) Calculated			10.02
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.57	6.80	
Freeboard (Inlet Air)	9.85	9.91	
Dist. Plate (02 Method)	6.54	6.77	
Freeboard (02 Method)	9.72	9.78	
Avg. Bed Temp. (F) 20"	1543.59	1497.51	
Avg. Bed Temp. (F) 66"	1516.44	1516.93	
Avg. Bed Temp. (F) 118"	1451.00	1488.00	

Wet Flue Gas Flow
- 02 Method (klb/hr)

701.38

Flue Gas Composition (AB Inlet)

O2 (v%)	6.35
CO2 (v%)	13.00
CO (ppmv)	102.27
NOX (ppmv)	32.25
(lbs/10 ⁶ btu)	0.05
S02 (ppmv)	119.88
(lbs/10 ⁶ btu)	0.28

Total Air Flow (klb/hr)
Primary Air Flow (klb/hr)
Sec. Air Flow (klb/hr)
SA/PA Ratio

652.65
366.75
285.90
0.78

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:27.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			52.81
PA AH Out. Press. (in VG)	46.15	46.26	
SA AH Out. Press. (in VG)	30.95	31.00	
Windbox Press. (in VG)	41.11	40.95	
Bed Press. 18" Above Grid (in VG)	22.43	20.71	
Freeboard Press. (in VG)	-0.46	-0.14	
Cyclone Out. Press. (in VG)			-3.31
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			0.57
AH DP (in VG)			3.17
Baghouse In. Press. (in VG)			-6.64
ID Fan In. Press. (in VG)			-14.30
Cyclone In. Temp. (F)	1372.65	1367.25	
Cyclone Out. Temp. (F)	1391.97	1388.63	
Loop Seal Solids Temp. (F)	1438.42	1487.84	
AH Gas In. Temp. (F)	505.88	515.81	
AH Gas Out. Temp. (F)	274.73	273.15	
Pri. Air AH In. Temp. (F)			111.62
Pri. Air AH Out. Temp. (F)	379.31	388.33	
Sec. Air AH In. Temp. (F)			161.81
Sec. Air AH Out. Temp. (F)	415.32	421.83	
Feedwater Flow (klb/hr)			475.96
SH2 Attemp. Flow (klb/hr)			20.16
SH3 Attemp. Flow (klb/hr)			0.49
Drum Press. (Psig)			1505.19
Ambient Temp. (F)			103.84
Baro. Press. (in Hg)			24.47
Rel. Humidity (%)			10.78

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:37.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		59.70	1.65	701.72	763.06	
C		35.70	0.18		35.88	
H		2.74	0.00	0.47	3.20	
N		0.79		536.06	536.85	
O		9.27	0.73	165.19	175.19	
S		0.29	0.00		0.29	
Ca		0.34	0.60		0.94	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		701.38	10.02	3.03	714.42	93.63
C		34.65	0.55	0.03	35.23	98.19
H		3.17	0.01	0.00	3.18	99.24
N		501.07			501.07	93.34
O		162.60	0.39	0.36	163.34	93.24
S		0.09	0.09	0.12	0.30	101.96
Ca			0.53	0.44	0.97	103.37

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		59.70	1.65	652.65	714.00	
C		35.70	0.18		35.88	
H		2.74	0.00	0.43	3.17	
N		0.79		498.58	499.37	
O		9.27	0.73	153.64	163.64	
S		0.29	0.00		0.29	
Ca		0.34	0.60		0.94	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		701.38	10.02	3.03	714.42	100.06
C		34.65	0.55	0.03	35.23	98.19
H		3.17	0.01	0.00	3.18	100.26
N		501.07			501.07	100.34
O		162.60	0.39	0.36	163.34	99.82
S		0.09	0.09	0.12	0.30	101.96
Ca			0.53	0.44	0.97	103.37

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:36.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	42.94	2.67
Ca Utilization % (Coal and Sorbent).....	27.52	5.25
Alkali Utilization % (Coal and Sorbent).....	24.14	4.19
Ca To S (Sorbent Only).....	1.65	0.08
Ca To S (Coal and Sorbent).....	2.57	0.51
Alkali To S (Coal and Sorbent).....	2.93	0.52
S02 Retention %	70.74	2.65
Combustion Efficiency %	98.52	0.12

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.04	0.38
Boiler Efficiency (I/O Method) %	85.60	3.07
Excess Air %	42.30	1.42
Air Heater Effectiveness	0.78	0.02
Boiler Load %HCR	54.19	1.03
Vet flue gas flow - O2 Method (klbs/hr)	701.38	24.67

MATERIAL BALANCE

Total balance %	100.06	0.55
Carbon balance %	98.19	8.27
Hydrogen balance %	100.26	0.06
Oxygen balance %	99.82	4.84
Nitrogen balance %	100.34	1.39
Sulfur balance %	101.96	4.56
Calcium balance %	103.37	20.40

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10862.	283.
Net Heat Rate (btu/kwhr)	12063.	337.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:44.00

----- HEAT BALANCE REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:44.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.04

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	9345.83	1.51
2. Sensible heat in entering as-fired coal	-148.30	-0.02
3. Sensible heat in entering wet sorbent	8.01	0.00
4. Heat credit for sulfation reaction	1386.51	0.22
5. Bottom ash cooling water input	3507.41	0.57
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	8687.71	1.40
2. Heat loss from sensible heat in dry flue gas	32207.25	5.19
3. Heat loss due to moisture in as-fired fuel and sorbent	5870.28	0.95
4. Latent heat loss due to moisture from burning of hydrogen	21983.97	3.54

* Total equals: Chemical input of coal plus credits

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	346.47	0.06
6. Heat loss due to calcination of sorbent	1070.55	0.17
7. Heat loss due to formation of CO	275.92	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.81
10. Heat loss due to sensible heat in flue dust	392.37	0.06
11. Heat loss due to sensible heat in bed drain	186.65	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4375.28	0.71

SUM OF LOSSES TERMS

80396.45

12.96

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:42.00

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:40.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10144.40			
Total Moisture (Z)	8.63	0.13		
Air Dry Loss (Z)	3.38			
Blk Den (#/cft)	0.00			
Volatiles (Z)	34.63			
Fixed C (Z)	38.46			
Ash (Z)	18.27			
CONSTITUENTS (Z)				
C	59.80		5.46	1.13
H	3.62		0.05	0.09
O	7.87	0.00		
N	1.32			
S	0.49	0.00	0.94	3.87
Ca	0.56	36.31	5.31	14.40
Hg	0.12	0.45	0.61	0.61
Fe	0.28	0.23	1.64	1.13
CO2		40.32	0.45	0.29

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	81.92	100.00	94.65
4	73.56	100.00	91.25
6	63.14	100.00	86.95
8	53.42	100.00	82.60
10	44.36	100.00	77.25
14	36.14	100.00	69.80
20	29.40	100.00	60.55
28	24.24	85.20	49.90
48	15.68	73.80	21.75
100	8.94	64.15	3.60
150	6.18	60.35	1.10
200	6.18	55.40	0.40
325	6.18	49.05	0.40
400	6.18	45.50	0.40
Median diameter	2085.34	48.58	602.32

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 13:59:51.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.76
Final SH Stm. Flow (klb/hr)			496.46
Final SH Out. Press (psig)			1452.03
Final SH Out. Temp. (F)			961.24
Coal Rate Frnt-Vst (klb/hr)	-0.19	15.88	
Coal Rate Frnt-Est (klb/hr)	14.22	-0.18	
Coal Rate Rear (klb/hr)	15.08	14.15	
Total (klb/hr)	29.11	29.85	58.96
Limestone Rate (klb/hr)	0.66	0.81	1.48
Bed Drain Rate (klb/hr)	1.28	1.66	2.95
Flyash Flow (klb/hr) Calculated			9.13
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.58	6.64	
Freeboard (Inlet Air)	9.79	9.89	
Dist. Plate (O2 Method)	6.11	6.18	
Freeboard (O2 Method)	9.32	9.41	
Avg. Bed Temp. (F) 20"	1544.72	1482.79	
Avg. Bed Temp. (F) 66"	1516.86	1520.11	
Avg. Bed Temp. (F) 118"	1448.00	1485.00	
Wet Flue Gas Flow - O2 Method (klb/hr)			674.74
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.40
CO2 (v%)			13.00
CO (ppmv)			97.19
NOX (ppmv)			34.27
S02 (lbs/10 ⁶ btu)			0.06
S02 (ppmv)			112.51
(lbs/10 ⁶ btu)			0.26
Total Air Flow (klb/hr)			626.48
Primary Air Flow (klb/hr)			365.72
Sec. Air Flow (klb/hr)			260.76
SA/PA Ratio			0.71

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 13:59:51.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			0.00
SA Fan Out. Press. (in VG)			52.78
PA AH Out. Press. (in VG)	46.13	46.25	
SA AH Out. Press. (in VG)	31.21	31.26	
Windbox Press. (in VG)			
Bed Press. 18" Above Grid (in VG)	41.56	41.82	
Freeboard Press. (in VG)	22.64	22.38	
Cyclone Out. Press. (in VG)	-0.47	-0.12	
SB 1 & 3 Flue Gas DP (in VG)			-3.28
Economizer Flue Gas DP (in VG)			0.00
AH DF (in VG)			0.56
Baghouse In. Press. (in VG)			3.14
ID Fan In. Press. (in VG)			-6.62
			-13.55
Cyclone In. Temp. (F)	1373.87	1371.53	
Cyclone Out. Temp. (F)	1391.86	1392.51	
Loop Seal Solids Temp. (F)	1436.30	1489.80	
AH Gas In. Temp. (F)	506.02	514.75	
AH Gas Out. Temp. (F)	277.04	274.92	
Pri. Air AH In. Temp. (F)			116.81
Pri. Air AH Out. Temp. (F)	380.48	389.63	
Sec. Air AH In. Temp. (F)			155.86
Sec. Air AH Out. Temp. (F)	415.03	425.76	
Feedwater Flow (klb/hr)			477.34
SB2 Attemp. Flow (klb/hr)			19.61
SH3 Attemp. Flow (klb/hr)			0.51
Drum Press. (Psig)			1505.17
Ambient Temp. (F)			100.24
Baro. Press. (in Hg)			24.69
Rel. Humidity (%)			100.00

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS29

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:04.00

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:02.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input
Total		58.96	1.48	686.63	760.07
C		34.66	0.16		34.82
R		2.63	0.00	0.53	3.15
N		0.73		534.05	534.78
O		10.51	0.65	165.06	176.22
S		0.27	0.00		0.27
Ca		0.21	0.54		0.75
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output
Total		674.74	9.13	2.95	686.82
C		33.31	0.51	0.04	33.86
H		3.10	0.01	0.00	3.11
N		481.36			481.36
O		157.08	0.38	0.27	157.74
S		0.08	0.10	0.08	0.26
Ca			0.50	0.33	0.83
Total					96.36
C					97.25
H					98.52
N					90.01
O					89.51
S					94.20
Ca					110.81

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	45.71	2.68
Ca Utilization % (Coal and Sorbent).....	32.67	4.35
Alkali Utilization % (Coal and Sorbent).....	28.23	3.43
Ca To S (Sorbent Only).....	1.57	0.07
Ca To S (Coal and Sorbent).....	2.20	0.30
Alkali To S (Coal and Sorbent).....	2.55	0.32
SO2 Retention %	71.89	2.62
Combustion Efficiency %	98.58	0.12

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.31	0.34
Boiler Efficiency (I/O Method) %	86.65	3.24
Excess Air %	42.98	1.44
Air Heater Effectiveness	0.77	0.02
Boiler Load %MCR	53.75	1.21
Net flue gas flow - O2 Method (klbs/hr)	674.74	19.88

MATERIAL BALANCE

Total balance %	99.99	0.55
Carbon balance %	97.25	8.18
Hydrogen balance %	100.28	0.05
Oxygen balance %	99.23	4.77
Nitrogen balance %	100.50	1.39
Sulfur balance %	94.20	5.02
Calcium balance %	110.81	16.09

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10745.	304.
Net Heat Rate (btu/kvhr)	11927.	359.

* Uncertainty, +/- in same units as variable.

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input
Total		58.96	1.48	626.48	686.92
C		34.66	0.16		34.82
R		2.63	0.00	0.47	3.10
N		0.73		478.21	478.94
O		10.51	0.65	147.80	158.97
S		0.27	0.00		0.27
Ca		0.21	0.54		0.75
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output
Total		674.74	9.13	2.95	686.82
C		33.31	0.51	0.04	33.86
H		3.10	0.01	0.00	3.11
N		481.36			481.36
O		157.08	0.38	0.27	157.74
S		0.08	0.10	0.08	0.26
Ca			0.50	0.33	0.83
Total					96.36
C					97.25
H					98.52
N					90.01
O					89.51
S					94.20
Ca					110.81

HEAT BALANCE REPORT

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:11.00

ROILER EFFICIENCY (%) (LOSSES METHOD)

87.31

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	8845.82	1.44
2. Sensible heat in entering as-fired coal	-148.14	-0.02
3. Sensible heat in entering wet sorbent	7.15	0.00
4. Heat credit for sulfation reaction	1323.16	0.22
5. Bottom ash cooling water input	3611.79	0.59
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	8247.38	1.34
2. Heat loss from sensible heat in dry flue gas	31289.35	5.10
3. Heat loss due to moisture in as-fired fuel and sorbent	6174.31	1.01
4. Latent heat loss due to moisture from burning of hydrogen	20576.49	3.35

* Total equals: Chemical input of coal plus credits

HEAT BALANCE REPORT

TEST : PS79

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:11.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	380.61	0.06
6. Heat loss due to calcination of sorbent	933.24	0.15
7. Heat loss due to formation of CO	252.06	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.82
10. Heat loss due to sensible heat in flue dust	361.76	0.06
11. Heat loss due to sensible heat in bed drain	181.86	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4453.62	0.73

SUM OF LOSSES TERMS

77850.68

17.69

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:08.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:06.00

Percentage Less Than

	Actual Mesh Microns	Percentage Less Than		
		Coal	Sorbent	Red Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	75.20	100.00	91.85
4	4750	66.50	100.00	88.15
6	3350	55.82	100.00	80.70
8	2360	45.96	100.00	74.35
10	1700	36.96	100.00	67.05
14	1180	29.10	100.00	58.25
20	850	22.88	100.00	47.80
28	600	18.14	85.00	37.25
48	300	10.64	74.70	13.25
100	150	5.56	65.90	1.90
150	106	3.82	62.50	0.60
200	75	3.82	58.55	0.20
3/5	45	3.82	52.65	0.20
400	38	3.82	49.55	0.20
Median diameter		2724.15	38.99	911.01

	Coal	Sorbent	Fly Ash	Bed Drain Mat'l
HHV (Btu/lb)	10163.20			
Total Moisture (Z)	9.19	0.12		
Air Dry Loss (Z)	3.46			
Blk Den (8/cft)	0.00			
Volatiles (Z)	34.37			
Fixed C (Z)	39.22			
Ash (Z)	17.22			
CONSTITUENTS (Z)				
C	58.79		5.55	1.50
H	3.43		0.06	0.11
O	9.67	0.00		
N	1.25			
S	0.46	0.00	1.06	2.83
Ca	0.36	36.42	5.51	11.22
Mg	0.11	0.46	0.63	0.61
Fe	0.26	0.22	1.64	1.25
CO2		40.32	0.50	0.61

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:23.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			78.69
SA Fan Out. Press. (in WG)			79.64
PA AH Out. Press. (in WG)	55.23	55.40	
SA AH Out. Press. (in WG)	41.71	41.87	
Windbox Press. (in WG)	50.35	49.49	
Bed Press. 18" Above Grid (in WG)	20.89	17.26	
Freeboard Press. (in WG)	-0.35	-0.25	
Cyclone Out. Press. (in WG)			9.33
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			1.42
AH DP (in WG)			6.96
Baghouse In. Press. (in WG)			-15.79
ID Fan In. Press. (in WG)			-24.12
Cyclone In. Temp. (F)	1660.23	1672.29	
Cyclone Out. Temp. (F)	1620.53	1629.73	
Loop Seal Solids Temp. (F)	1661.37	1702.65	
AH Gas In. Temp. (F)	540.74	540.54	
AH Gas Out. Temp. (F)	299.63	293.34	
Pri. Air AH In. Temp. (F)			123.23
Pri. Air AH Out. Temp. (F)	419.00	425.18	
Sec. Air AH In. Temp. (F)			121.44
Sec. Air AH Out. Temp. (F)	444.15	447.82	
Feedwater Flow (klb/hr)			887.99
SH2 Attenu. Flow (klb/hr)			63.01
SH3 Attenu. Flow (klb/hr)			0.49
Drum Press. (Psig)			1630.85
Ambient Temp. (F)			109.16
Baro. Press. (in Hg)			24.67
Rel. Humidity (%)			9.84

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:23.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.29
Final SH Stm. Flow (klb/hr)			950.48
Final SH Out. Press (psig)			1471.52
Final SH Out. Temp. (F)			962.76
Coal Rate Fint-Vst (klb/hr)	18.30	19.77	
Coal Rate Fint-Est (klb/hr)	17.76	17.20	
Coal Rate Rear (klb/hr)	18.28	17.92	
Total (klb/hr)	54.35	54.89	109.24
Limestone Rate (klb/hr)	2.50	3.12	5.62
Bed Drain Rate (klb/hr)	1.18	0.40	1.58
Flyash Flow (klb/hr) Calculated			21.59
Superficial Velocity (ft/sec)			
Distributor Plate (Inlet Air)	11.34	11.55	
Freeboard (Inlet Air)	17.67	17.69	
Dist. Plate (02 Method)	11.20	11.41	
Freeboard (02 Method)	17.33	17.35	
Avg. Bed Temp. (F) 20"	1663.48	1677.65	
Avg. Bed Temp. (F) 66"	1625.40	1648.60	
Avg. Bed Temp. (F) 118"	1619.00	1648.00	
Net Flue Gas Flow - 02 Method (klb/hr)			1080.71
Flue Gas Composition (AH Inlet)			
O2 (v%)			7.13
CO2 (v%)			15.71
CO (ppmv)			67.89
ROX (ppmv)			154.88
(lbs/10 ⁶ btu)			0.21
S02 (ppmv)			130.54
(lbs/10 ⁶ btu)			0.25
Total Air Flow (klb/hr)			990.02
Primary Air Flow (klb/hr)			580.61
Sec. Air Flow (klb/hr)			409.40
SA/PA Ratio			0.71

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:34.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				OUTPUTS(klb/hr)			
Coal	Sorbent	Air	Total Input	Flue Gas	Fly Ash	Bed Drain	Total Output
109.24	5.62	1079.09	1193.95	1080.71	21.59	1.58	1103.89
66.64	0.61		67.25	63.35	1.54	0.02	64.92
5.11	0.00	0.77	5.87	5.81	0.01	0.00	5.82
1.29		824.02	825.31	763.08			763.08
18.59	2.46	254.30	275.35	248.75	1.54	0.19	250.48
0.49	0.00		0.49	0.14	0.37	0.05	0.56
0.53	2.05		2.58		2.30	0.28	2.58
Total				Total			
C				C			
H				H			
N				N			
O				O			
S				S			
Ca				Ca			

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				OUTPUTS(klb/hr)			
Coal	Sorbent	Air	Total Input	Flue Gas	Fly Ash	Bed Drain	Total Output
109.24	5.62	990.02	1104.88	1080.71	21.59	1.58	1103.89
66.64	0.61		67.25	63.35	1.54	0.02	64.92
5.11	0.00	0.70	5.81	5.81	0.01	0.00	5.82
1.29		757.29	757.29	763.08			763.08
18.59	2.46	233.31	254.36	248.75	1.54	0.19	250.48
0.49	0.00		0.49	0.14	0.37	0.05	0.56
0.53	2.05		2.58		2.30	0.28	2.58
Total				Total			
C				C			
H				H			
N				N			
O				O			
S				S			
Ca				Ca			

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:32.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.54	1.54
Ca Utilization % (Coal and Sorbent).....	17.10	1.58
Alkali Utilization % (Coal and Sorbent).....	15.68	1.40
Ca To S (Sorbent Only).....	3.32	0.18
Ca To S (Coal and Sorbent).....	4.18	0.34
Alkali To S (Coal and Sorbent).....	4.56	0.36
S02 Retention %	71.55	2.55
Combustion Efficiency %	97.98	0.20
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.39	0.38
Boiler Efficiency (I/O Method) %	85.58	2.85
Excess Air %	17.16	0.96
Air Heater Effectiveness	0.72	0.01
Boiler Load %HCR	102.08	2.58
Net flue gas flow - 02 Method (klbs/hr)	1080.71	43.93

MATERIAL BALANCE

Total balance %	99.91	0.54
Carbon balance %	96.53	6.70
Hydrogen balance %	100.18	0.04
Oxygen balance %	98.47	4.73
Nitrogen balance %	100.76	1.39
Sulfur balance %	112.91	8.03
Calcium balance %	99.70	10.82

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10374.	255.
Net Heat Rate (btu/kwhr)	11415.	286.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:40.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

	Value(KBtu/hr)	% of total *	87.39
CHEMICAL HEAT INPUT OF THE COAL:			
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	11174.22	0.96	
2. Sensible heat in entering as-fired coal	-273.63	-0.02	
3. Sensible heat in entering wet sorbent	27.23	0.00	
4. Heat credit for sulfation reaction	2377.01	0.20	
5. Bottom ash cooling water input	5341.61	0.46	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	22840.53	1.96	
2. Heat loss from sensible heat in dry flue gas	54915.77	4.72	
3. Heat loss due to moisture in as-fired fuel and sorbent	11645.36	1.00	
4. Latent heat loss due to moisture from burning of hydrogen	40817.05	3.51	

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:40.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	624.58	0.05
6. Heat loss due to calcination of sorbent	3810.28	0.33
7. Heat loss due to formation of CO	277.17	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	951.14	0.08
11. Heat loss due to sensible heat in bed drain	97.56	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5815.48	0.50
SUM OF LOSSES TERMS	146794.94	12.77

* Total equals: Chemical input of coal plus credits

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:36.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10473.60			
Total Moisture (%)	9.27	0.11		
Air Dry Loss (%)	3.84			
Blk Den (#/cft)	0.00			
Volatiles (%)	33.40			
Fixed C (%)	41.66			
Ash (%)	15.67			
CONSTITUENTS (%)				
C	61.00		7.13	1.43
H	3.64		0.04	0.09
O	8.79	0.00		
N	1.18			
S	0.45	0.00	1.70	3.12
Ca	0.49	36.48	10.65	17.44
Mg	0.10	0.48	0.60	0.60
Fe	0.27	0.22	1.36	1.12
CO ₂		39.97	0.44	0.38

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS01

Start.....11/14/90 9:30: 0
End.....11/14/90 15:30: 0
Printed.....29-JAN-1991 13:41:38.00

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
Percentage Less Than				
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	77.62	100.00	98.60
4	4750	69.60	100.00	97.45
6	3350	58.64	100.00	94.45
8	2360	48.64	100.00	91.45
10	1700	39.46	100.00	87.20
14	1180	31.10	100.00	81.45
20	850	24.32	100.00	73.25
28	600	19.18	89.40	63.15
48	300	11.06	78.20	26.20
100	150	5.84	67.85	1.50
150	106	4.12	64.40	0.40
200	75	4.12	59.60	0.10
325	45	4.12	54.05	0.10
400	38	4.12	51.20	0.10

Median diameter

472.39

0.00

2476.71

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:37.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.35
Final SH Stm. Flow (klb/hr)			949.81
Final SH Out. Press (psig)			1473.71
Final SH Out. Temp. (F)			964.82
Coal Rate Frnt-Ext (klb/hr)	13.99	14.88	
Coal Rate Frnt-Ext (klb/hr)	13.25	12.35	
Coal Rate Rear (klb/hr)	27.62	28.16	
Coal Total (klb/hr)	54.86	55.39	110.25
Limestone Rate (klb/hr)	2.82	2.92	5.75
Bed Drain Rate (klb/hr)	1.91	1.31	3.21
Fluash Flow (klb/hr) Calculated			21.62
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.32	11.59	
Freeboard (Inlet Air)	17.65	17.75	
Dist. Plate (02 Method)	10.95	11.22	
Freeboard (02 Method)	17.10	17.21	
Avg. Bed Temp. (F) 20"	1669.21	1697.28	
Avg. Bed Temp. (F) 66"	1632.59	1668.84	
Avg. Bed Temp. (F) 118"	1627.00	1670.00	

Net Flue Gas Flow
02 Method (klb/hr)

1073.82

Flue Gas Composition (AH Inlet)

O ₂ (v%)	3.17
CO ₂ (v%)	16.00
H ₂ O (ppmv)	70.15
SO ₂ (ppmv)	151.39
SO ₃ (lbs/10 ⁶ brv)	0.20
NO _x (ppmv)	131.70
NO _x (lbs/10 ⁶ brv)	0.25

Total Air Flow (klb/hr)
Primary Air Flow (klb/hr)
Sec. Air Flow (klb/hr)
PA/F A Ratio

982.06
582.11
399.95
0.69

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:37.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			76.92
SA Fan Out. Press. (in WG)			87.75
PA AH Out. Press. (in WG)	55.54	55.68	
SA AH Out. Press. (in WG)	41.56	41.63	
Vindbox Press. (in WG)	50.56	50.22	
Bed Press. 18" Above Grid (in WG)	21.82	18.34	
Freeboard Press. (in WG)	-0.33	-0.29	-9.22
Cyclone Out. Press. (in WG)			0.00
SH 1 & 3 Flue Gas DP (in WG)			1.39
Economizer Flue Gas DP (in WG)			6.96
AH DP (in WG)			15.71
Baghouse In. Press. (in WG)			15.71
ID Fan In. Press. (in WG)			23.87
Cyclone In. Temp. (F)	1661.84	1680.10	
Cyclone Out. Temp. (F)	1622.02	1637.71	
Loop Seal Solids Temp. (F)	1663.61	1714.99	
AH Gas In. Temp. (F)	540.55	543.82	
AH Gas Out. Temp. (F)	288.96	284.18	104.10
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	412.07	421.11	
Sec. Air AH In. Temp. (F)			101.19
Sec. Air AH Out. Temp. (F)	440.81	446.73	
Feedwater Flow (klb/hr)			889.11
SH2 Attemp. Flow (klb/hr)			61.37
SH3 Attemp. Flow (klb/hr)			0.33
Drum Press. (Psig)			1631.11
Ambient Temp. (F)			94.46
Ratio. Press. (in Hg)			24.77
Rel. Humidity (%)			9.38

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:48.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				Total Input			
Coal	Sorbent	Air					
110.25	5.75	1083.37					1199.37
66.16	0.63						66.79
5.09	0.00	0.47					5.56
1.10		829.35					830.45
18.63	2.53	253.55					274.71
0.52	0.00						0.52
0.44	2.11						2.55
OUTPUTS(klb/hr)				Total Output			
Flue Gas	Fly Ash	Bed Drain					% Acc For
1073.82	21.62	3.21					91.60
64.15	1.55	0.03					98.41
5.52	0.01	0.00					99.41
755.70							91.00
248.72	1.39	0.32					91.16
0.14	0.33	0.08					104.97
	2.11	0.50					102.40

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				Total Input			
Coal	Sorbent	Air					
110.25	5.75	982.06					1098.05
66.16	0.63						66.79
5.09	0.00	0.43					5.52
1.10		751.79					752.89
18.63	2.53	229.84					251.00
0.52	0.00						0.52
0.44	2.11						2.55
OUTPUTS(klb/hr)				Total Output			
Flue Gas	Fly Ash	Bed Drain					% Acc For
1073.82	21.62	3.21					100.05
64.15	1.55	0.03					98.41
5.52	0.01	0.00					100.00
755.70							100.37
248.72	1.39	0.32					99.77
0.14	0.33	0.08					104.97
	2.11	0.50					102.40

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:46.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	22.36	1.62
Ca Utilization % (Coal and Sorbent).....	18.47	1.63
Alkali Utilization % (Coal and Sorbent).....	16.92	1.48
Ca To S (Sorbent Only).....	3.26	0.18
Ca To S (Coal and Sorbent).....	3.94	0.31
Alkali To S (Coal and Sorbent).....	4.30	0.34
SO2 Retention %	72.81	2.34
Combustion Efficiency %	97.92	0.19
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.43	0.27
Boiler Efficiency (I/O Method) %	86.77	2.31
Excess Air %	17.38	0.96
Air Heater Effectiveness	0.72	0.01
Boiler Load %MCR	100.68	0.97
Vet flue gas flow - 02 Method (klbs/hr)	1073.82	27.25

MATERIAL BALANCE

Total balance %	100.05	0.54
Carbon balance %	98.41	6.68
Hydrogen balance %	100.20	0.04
Oxygen balance %	99.77	4.74
Nitrogen balance %	100.37	1.38
Sulfur balance %	104.97	6.12
Calcium balance %	102.40	8.76

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10260.	139.
Net Heat Rate (btu/kwhr)	11258.	162.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:54.00

----- HEAT BALANCE REPORT -----

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:54.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value (KBtu/hr)	% of total *
87.43		
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	1133220.13	98.76
2. Sensible heat in entering as-fired coal	6536.62	0.57
3. Sensible heat in entering wet sorbent	-274.65	-0.02
4. Heat credit for sulfation reaction	27.85	0.00
5. Bottom ash cooling water input	2538.21	0.22
6. Sootblowing steam	5346.53	0.47
	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	23246.93	2.03
2. Heat loss from sensible heat in dry flue gas	52132.77	4.54
3. Heat loss due to moisture in as-fired fuel and sorbent	11776.73	1.03
4. Latent heat loss due to moisture from burning of hydrogen	40308.81	3.51
SUM OF LOSSES TERMS	144260.72	12.57

* Total equals: Chemical input of coal plus credits

Value (KBtu/hr)	% of total *
II. LOSSES (CONT)	
5. Latent heat loss due to moisture in the air	361.09 0.03
6. Heat loss due to calcination of sorbent	3968.93 0.35
7. Heat loss due to formation of CO	284.79 0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00 0.00
9. Heat loss due to radiation and convection	5000.00 0.44
10. Heat loss due to sensible heat in flue dust	905.56 0.08
11. Heat loss due to sensible heat in bed drain	198.19 0.02
12. Heat loss due to sootblower steam	0.00 0.00
13. Heat loss to bottom ash cooler cooling water	6076.93 0.53
SUM OF LOSSES TERMS	144260.72 12.57

* Total equals: Chemical input of coal plus credits

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:52.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS08

Start.....11/15/90 9: 0: 0
End.....11/15/90 15: 0: 0
Printed.....29-JAN-1991 11:59:50.00

Percentage Less Than			
Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	78.98	100.00	99.05
4	70.98	100.00	97.75
6	60.02	100.00	95.70
8	50.24	100.00	93.20
10	40.78	100.00	89.70
14	32.26	100.00	84.65
20	25.42	100.00	76.65
28	20.04	90.10	67.00
48	11.52	79.95	30.70
100	5.92	69.70	1.55
150	4.14	65.85	0.10
200	4.14	60.35	0.00
325	4.14	52.85	0.00
400	4.14	49.45	0.00
Median diameter	2337.62	39.06	434.50

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)			
10269.60			
Total Moisture (%)	0.11		
Air Dry Loss (%)			
3.57			
Blk Den (#/cft)			
0.00			
Volatiles (%)			
32.54			
Fixed C (%)			
41.12			
Ash (%)			
17.01			
CONSTITUENTS (%)			
C	60.01	7.16	1.03
H	3.57	0.04	0.09
N	8.61		
O	0.99		
S	0.47	1.51	2.37
Ca	0.40	9.77	15.64
Mg	0.10	0.50	0.59
Fe	0.25	1.50	1.07
CO2	40.29	0.33	0.14

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:18.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.42
Final SH Stm. Flow (klb/hr)			950.50
Final SH Out. Press (psig)			1473.28
Final SH Out. Temp. (F)			964.90
Coal Rate Fint-Vst (klb/hr)	28.73	30.08	
Coal Rate Fint-Est (klb/hr)	28.33	27.63	
Coal Rate Rear (klb/hr)	0.07	-0.01	
Total	57.13	57.69	114.82
Limestone Rate (klb/hr)	3.68	4.19	7.87
Red Drain Rate (klb/hr)	1.79	1.87	3.66
Flyash Flow (klb/hr) Calculated			24.08
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.22	11.41	
Freeboard (Inlet Air)	17.67	17.80	
Dist. Plate (O2 Method)	11.24	11.43	
Freeboard (O2 Method)	17.47	17.60	
Avg. Bed Temp. (F) 20"	1640.89	1660.45	
Avg. Bed Temp. (F) 66"	1605.44	1631.94	
Avg. Bed Temp. (F) 118"	1602.00	1634.00	
Net Flue Gas Flow - O2 Method (klb/hr)			1097.94
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.14
CO2 (v%)			15.76
CO (ppmv)			71.99
NOX (ppmv)			211.94
S02 (lbs/10 ⁶ btu)			0.29
(lbs/10 ⁶ btu)			141.80
			0.27
Total Air Flow (klb/hr)			1004.51
Primary Air Flow (klb/hr)			584.46
Sec. Air Flow (klb/hr)			420.05
CA/PA Ratio			0.72

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:18.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			75.00
SA Fan Out. Press. (in VG)			80.93
PA AH Out. Press. (in VG)	56.39	56.56	
SA AH Out. Press. (in VG)	40.50	40.57	
Windbox Press. (in VG)	50.85	50.73	
Bed Press. 18" Above Grid (in VG)	19.95	17.93	
Freeboard Press. (in VG)	-0.28	-0.40	
Cyclone Out. Press. (in VG)			-9.39
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			1.33
AH DP (in VG)			6.99
Baghouse In. Press. (in VG)			-15.74
ID Fan In. Press. (in VG)			-23.82
Cyclone In. Temp. (F)	1669.67	1684.95	
Cyclone Out. Temp. (F)	1627.23	1638.99	
Loop Seal Solids Temp. (F)	1660.02	1703.14	
AH Gas In. Temp. (F)	546.31	552.63	
AH Gas Out. Temp. (F)	294.05	290.75	
Pri. Air AH In. Temp. (F)			108.27
Pri. Air AH Out. Temp. (F)	415.80	427.79	
Sec. Air AH In. Temp. (F)			122.70
Sec. Air AH Out. Temp. (F)	454.98	463.96	
Feedwater Flow (klb/hr)			886.27
SH2 Attemp. Flow (klb/hr)			64.74
SH3 Attemp. Flow (klb/hr)			0.48
Drum Press. (Psig)			1632.68
Ambient Temp. (F)			96.50
Baro. Press. (In Hg)			24.89
Rel. Humidity (%)			9.51

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS10

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:29.00

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:27.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		114.82	7.87	1087.36	1210.05	
C		68.01	0.86	0.51	69.38	
H		5.21	0.00	832.79	838.00	
N		0.63	3.44	254.69	258.36	
O		20.08	0.00	0.54	20.62	
S		0.54	2.89	3.41	6.84	
Ca		0.51			0.51	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1097.94	24.08	3.66	1125.68	91.00
C		64.66	1.50	0.04	66.20	96.13
H		5.68	0.01	0.00	5.69	99.57
N		775.98	2.03	0.16	778.17	93.18
O		251.95	0.39	0.01	252.35	91.35
S		0.16	3.30	0.35	3.81	103.07
Ca				0.35	3.66	107.73

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	16.40	0.98
Ca Utilization % (Coal and Sorbent).....	13.93	0.99
Alkali Utilization % (Coal and Sorbent).....	12.82	0.90
Ca To S (Sorbent Only).....	4.33	0.20
Ca To S (Coal and Sorbent).....	5.10	0.31
Alkali To S (Coal and Sorbent).....	5.54	0.34
SO2 Retention %	70.98	2.21
Combustion Efficiency %	98.04	0.13
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.35	0.23
Boiler Efficiency (I/O Method) %	84.67	2.27
Excess Air %	17.24	0.96
Air Heater Effectiveness	0.72	0.01
Boiler Load %MCR	103.26	1.12
Vet flue gas flow - 02 Method (klbs/hr)	1097.94	22.75

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		114.82	7.87	1004.51	1127.20	
C		68.01	0.86		68.87	
H		5.21	0.00	0.47	5.68	
N		0.63		768.76	769.39	
O		20.08	3.44	235.29	258.81	
S		0.54	0.00		0.54	
Ca		0.51	2.89		3.41	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1097.94	24.08	3.66	1125.68	95.84
C		64.66	1.50	0.04	66.20	96.11
H		5.68	0.01	0.00	5.69	100.74
N		775.98			775.98	100.66
O		251.95	2.03	0.16	254.14	98.19
S		0.16	0.39	0.01	0.55	103.07
Ca			3.30	0.35	3.66	107.73

MATERIAL BALANCE

Total balance %	99.87	0.54
Carbon balance %	96.13	6.62
Hydrogen balance %	100.24	0.04
Oxygen balance %	98.19	4.70
Nitrogen balance %	100.86	1.38
Sulfur balance %	103.07	5.48
Calcium balance %	107.23	7.87

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10500.	148.
Net Heat Rate (btu/kwhr)	11559.	173.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:35.00

----- HEAT BALANCE REPORT -----

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:35.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	407.94	0.03
6. Heat loss due to calcination of sorbent	5301.01	0.45
7. Heat loss due to formation of CO	299.08	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.42
10. Heat loss due to sensible heat in flue dust	1039.12	0.09
11. Heat loss due to sensible heat in bed drain	225.87	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5970.15	0.51
SUM OF LOSSES TERMS	148942.69	12.65
Total equals: Chemical input of coal plus credits		

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	1160528.75	98.54
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	9535.07	0.81
2. Sensible heat in entering as-fired coal	-286.98	-0.02
3. Sensible heat in entering wet sorbent	38.11	0.00
4. Heat credit for sulfation reaction	2555.32	0.22
5. Bottom ash cooling water input	5345.93	0.45
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	22428.18	1.90
2. Heat loss from sensible heat in dry flue gas	54823.86	4.66
3. Heat loss due to moisture in as-fired fuel and sorbent	12569.28	1.07
4. Latent heat loss due to moisture from burning of hydrogen	40878.21	3.47
* Total equals: Chemical input of coal plus credits		

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:33.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS10

Start.....11/16/90 9: 0: 0
End.....11/16/90 15: 0: 0
Printed.....29-JAN-1991 14:17:31.00

Percentage Less Than

		Percentage Less Than		
		Coal	Sorbent	Bed Drain
Actual	Mesh Microns			
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	87.36	100.00	93.15
4	4750	80.10	100.00	90.15
6	3350	70.00	100.00	86.50
8	2360	59.36	100.00	81.85
10	1700	48.60	100.00	76.35
14	1180	38.74	100.00	68.35
20	850	30.38	100.00	57.95
28	600	24.12	92.80	46.30
48	300	13.52	82.55	15.95
100	150	7.04	71.85	0.95
150	106	4.96	66.95	0.20
200	75	4.96	61.75	0.10
325	45	4.96	54.15	0.10
400	38	4.96	50.40	0.10
Median diameter		1775.15	0.00	669.89

HHV (Btu/lb) 10098.20
Total Moisture (%) 9.54
Air Dry Loss (%) 3.50
Blk Den (#/cft) 0.00
Volatiles (%) 32.44
Fixed C (%) 40.30
Ash (%) 17.73

CONSTITUENTS (%)

C	59.23		
H	3.47	6.24	1.10
O	9.02	0.04	0.09
N	0.55		
S	0.47		
Ca	0.45	1.60	0.27
Hg	0.12	13.72	9.59
Fe	0.23	0.63	0.58
CO2	0.29	1.37	1.28
		0.72	0.36

NOTE: Only constituents used in the Performance Calculations are reported.

PROCESS OPERATING SUMMARY REPORT

TEST : PS12R1

Start.....11/21/90 9: 0: 0
End.....11/21/90 14:55: 0
Printed.....30-JAN-1991 12:34:48.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)	18.10	19.66	110.89
Final SH Stm. Flow (klb/hr)	17.81	17.46	946.33
Final SH Out. Press (psig)	18.70	18.05	1472.61
Final SH Out. Temp. (F)	54.62	55.17	969.96

Coal Rate Frnt-Vst (klb/hr)	18.10	19.66
Coal Rate Frnt-Est (klb/hr)	17.81	17.46
Coal Rate Rear (klb/hr)	18.70	18.05
Total (klb/hr)	54.62	55.17

Limestone Rate (klb/hr)	2.48	3.08
-------------------------	------	------

Bed Drain Rate (klb/hr)	1.46	0.79
Flyash Flow (klb/hr)		
Calculated		21.62

Superficial Velocity (ft/sec)	11.27	11.62
Distributor Plate (Inl Air)	17.73	17.78
Freeboard (Inlet Air)	10.77	11.10
Dist. Plate (O2 Method)	17.07	17.11
Freeboard (O2 Method)		

Avg. Bed Temp. (F) 20"	1652.20	1696.09
Avg. Bed Temp. (F) 66"	1615.11	1666.91
Avg. Bed Temp. (F) 118"	1605.00	1667.00

Wet Flue Gas Flow	1065.43
- O2 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O2 (v%)	3.13
CO2 (v%)	16.00
CO (ppmv)	68.35
H2O (ppmv)	167.14
(lbs/10 ⁶ btu)	0.22
SO2 (ppmv)	134.69
(lbs/10 ⁶ btu)	0.25

Total Air Flow (klb/hr)	973.93
Primary Air Flow (klb/hr)	580.66
Sec. Air Flow (klb/hr)	393.27
A/A Ratio	0.68

PROCESS OPERATING SUMMARY REPORT

TEST : PS12R1

Start.....11/21/90 9: 0: 0
End.....11/21/90 14:55: 0
Printed.....30-JAN-1991 12:34:48.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			72.04
SA Fan Out. Press. (in VG)			83.97
PA AH Out. Press. (in VG)	55.63	55.77	
SA AH Out. Press. (in VG)	41.60	41.71	

Windbox Press. (in VG)	50.37	50.12
Bed Press. 18" Above Grid (in VG)	21.29	18.21
Freeboard Press. (in VG)	-0.28	-0.47
Cyclone Out. Press. (in VG)		
SH 1 & 3 Flue Gas DP (in VG)		
Economizer Flue Gas DP (in VG)		
AH DP (in VG)		
Baghouse In. Press. (in VG)		
ID Fan In. Press. (in VG)		

Cyclone In. Temp. (F)	1654.60	1683.51
Cyclone Out. Temp. (F)	1610.05	1638.85
Loop Seal Solids Temp. (F)	1652.12	1716.97

AH Gas In. Temp. (F)	539.49	546.12
AH Gas Out. Temp. (F)	285.00	281.55
Pr1. Air AH In. Temp. (F)		
Pr1. Air AH Out. Temp. (F)	409.36	420.91
Sec. Air AH In. Temp. (F)		
Sec. Air AH Out. Temp. (F)	439.98	449.15

Feedwater Flow (klb/hr)	887.56
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	50.37
SH3 Attemp. Flow (klb/hr)	0.49

Drum Press. (Psig)	1631.37
--------------------	---------

Ambient Temp. (F)	88.70
Baro. Press. (in Hg)	24.61
Rel. Humidity (%)	6.47

PERFORMANCE SUMMARY REPORT

TEST : PS12R1

Start.....11/21/90 9: 0: 0
End.....11/21/90 14:55: 0
Printed.....30-JAN-1991 12:34:57.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	23.69	2.77
Ca Utilization % (Coal and Sorbent).....	19.40	2.21
Alkali Utilization % (Coal and Sorbent).....	17.74	1.89
Ca To S (Sorbent Only).....	3.04	0.40
Ca To S (Coal and Sorbent).....	3.71	0.41
Alkali To S (Coal and Sorbent).....	4.06	0.43
SO2 Retention %	71.99	2.50
Combustion Efficiency %	98.10	0.11

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	88.03	0.22
Boiler Efficiency (I/O Method) %	85.70	2.30
Excess Air %	17.18	0.96
Air Heater Effectiveness	0.74	0.01
Boiler Load MCR	102.52	1.03

Net flue gas flow - 02 Method (klbs/hr)1065.43 23.99

MATERIAL BALANCE

Total balance %	100.00	0.54
Carbon balance %	97.94	6.65
Hydrogen balance %	100.22	0.03
Oxygen balance %	99.38	4.76
Nitrogen balance %	100.47	1.38
Sulfur balance %	93.44	5.95
Calcium balance %	102.17	27.96

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10315.	141.
Net Heat Rate (btu/kwhr)	11304.	164.

+ Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD)

TEST : PS12R1

Start.....11/21/90 9: 0: 0
End.....11/21/90 14:55: 0
Printed.....30-JAN-1991 12:34:59.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	109.79	5.56	1081.98	1197.33	
C	66.02	0.60		66.62	
H	4.98	0.00	0.27	5.25	
N	1.47		829.64	831.11	
O	18.65	2.42	752.07	773.14	
S	0.51	0.00		0.51	
Ca	0.43	1.94		2.37	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1065.43	21.62	2.25	1089.30	90.98
C	63.79	1.43	0.03	65.25	97.94
H	5.22	0.01	0.00	5.23	99.76
N	751.81			751.81	99.44
O	244.89	1.37	0.17	246.43	98.72
S	0.14	0.30	0.03	0.48	93.44
Ca		2.14	0.28	2.42	102.17

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	109.79	5.56	973.93	1089.28	
C	66.02	0.60		66.63	
H	4.98	0.00	0.24	5.22	
N	1.47		746.79	748.26	
O	18.65	2.42	226.90	747.97	
S	0.51	0.00		0.51	
Ca	0.43	1.94		2.37	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1065.43	21.62	2.25	1089.30	100.00
C	63.79	1.43	0.03	65.25	97.94
H	5.22	0.01	0.00	5.23	100.00
N	751.81			751.81	100.00
O	244.89	1.37	0.17	246.43	98.78
S	0.14	0.30	0.03	0.48	93.44
Ca		2.14	0.28	2.42	102.17

----- HEAT BALANCE REPORT -----

TEST : FS12R1

Start.....11/21/90 9:0:0
End.....11/21/90 14:55:0
Printed.....30-JAN-1991 12:35:05.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	203.97	0.02
6. Heat loss due to calcination of sorbent	3611.47	0.31
7. Heat loss due to formation of CO	276.74	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	890.27	0.08
11. Heat loss due to sensible heat in bed drain	138.86	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5435.85	0.47

SUM OF LOSSES TERMS 138878.19 11.07

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : FS12R1

Start.....11/21/90 9:0:0
End.....11/21/90 14:55:0
Printed.....30-JAN-1991 12:35:05.00

ROILER EFFICIENCY (%) (LOSSES METHOD) 88.03

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

1. Heat credit for sensible heat in entering moist air	8224.67	0.71
2. Sensible heat in entering as-fired coal	-268.13	-0.02
3. Sensible heat in entering wet sorbent	26.94	0.00
4. Heat credit for sulfation reaction	2478.08	0.21
5. Bottom ash cooling water input	4856.48	0.42
6. Sootblowing steam	0.00	0.00

I. LOSSES

1. Heat loss from unburned coal	21461.61	1.85
2. Heat loss from sensible heat in dry flue gas	51007.97	4.40
3. Heat loss due to moisture in as-fired fuel and sorbent	10829.80	0.93
4. Latent heat loss due to moisture from burning of hydrogen	40021.63	3.45

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS02
 Start.....11/26/90 9: 0: 0
 End.....11/26/90 15: 0: 0
 Printed.....29-JAN-1991 13:17:41.00

TEST : PS02
 Start.....11/26/90 9: 0: 0
 End.....11/26/90 15: 0: 0
 Printed.....29-JAN-1991 13:17:41.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.71
Final SH Stm. Flow (klb/hr)			946.84
Final SH Out. Press (psig)			1471.28
Final SH Out. Temp. (F)			967.94
Coal Rate Frnt-Vst (klb/hr)	18.26	19.92	
Coal Rate Frnt-Est (klb/hr)	18.20	17.44	
Coal Rate Rear (klb/hr)	18.60	17.70	
Total (klb/hr)	55.07	55.06	110.13
Limestone Rate (klb/hr)	2.49	2.81	5.30
Bed Drain Rate (klb/hr)	1.44	1.03	2.47
Flyash Flow (klb/hr)			21.79
Calculated			
Superficial Velocity (ft/sec)	11.38	11.72	
Distributor Plate (Inl Air)	18.05	18.02	
Freeboard (Inlet Air)	11.04	11.37	
Dist. Plate (O2 Method)	17.52	17.50	
Freeboard (O2 Method)			
Avg. Bed Temp. (F) 20"	1646.24	1681.13	
Avg. Bed Temp. (F) 66"	1612.42	1655.06	
Avg. Bed Temp. (F) 118"	1603.00	1662.00	
Wet Flue Gas Flow			1068.15
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.05
CO2 (v%)			15.83
CO (ppmv)			74.69
NOX (ppmv)			152.51
(lbs/10 ⁶ btu)			0.21
SO2 (ppmv)			135.82
(lbs/10 ⁶ btu)			0.26
Total Air Flow (klb/hr)			978.16
Primary Air Flow (klb/hr)			576.22
Sec. Air Flow (klb/hr)			401.94
SA:PA Ratio			0.70
Fan Out. Press. (in WG)			74.59
Fan Out. Press. (in WG)			87.40
AH Out. Press. (in WG)	56.28	56.47	
AH Out. Press. (in WG)	41.45	41.57	
idbox Press. (in WG)	50.84	50.52	
1 Press. 18" Above Grid (in WG)	22.05	17.63	
Reboiler Press. (in WG)	-0.28	-1.16	
1000 Out. Press. (in WG)			-10.41
1 & 3 Flue Gas DP (in WG)			0.00
1000izer Flue Gas DP (in WG)			1.48
DP (in WG)			6.99
House In. Press. (in WG)			-14.82
Fan In. Press. (in WG)			-25.27
1000 In. Temp. (F)	1650.49	1669.61	
1000 Out. Temp. (F)	1606.30	1625.72	
1000 Seal Solids Temp. (F)	1646.29	1704.35	
Gas In. Temp. (F)	538.34	543.01	
Gas Out. Temp. (F)	295.04	290.69	
1. Air AH In. Temp. (F)			126.71
1. Air AH Out. Temp. (F)	414.66	424.69	
1. Air AH In. Temp. (F)			103.25
1. Air AH Out. Temp. (F)	447.51	455.96	
1000 Water Flow (klb/hr)			892.18
1000 Attemp. Flow (klb/hr)			55.16
1000 Attemp. Flow (klb/hr)			0.50
1000 Press. (Psig)			1632.00
1000 Temp. (F)			94.69
1000 Press. (In Hg)			24.08
1000 Humidity (%)			11.35

PERFORMANCE SUMMARY REPORT

TEST : PS02

Start.....11/26/90 9: 0: 0
End.....11/26/90 15: 0: 0
Printed.....29-JAN-1991 13:17:52.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	25.98	1.60
Ca Utilization % (Coal and Sorbent).....	20.87	1.68
Alkali Utilization % (Coal and Sorbent).....	19.19	1.55
Ca To S (Sorbent Only).....	2.83	0.14
Ca To S (Coal and Sorbent).....	3.52	0.26
Alkali To S (Coal and Sorbent).....	3.83	0.28
S02 Retention %	73.43	2.14
Combustion Efficiency %	97.83	0.15

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.38	0.75
Boiler Efficiency (1/0 Method) %	85.70	2.36
Excess Air %	16.63	0.95
Air Heater Effectiveness	0.72	0.01
Boiler Load %MCR	101.65	1.24
Net flue gas flow - 02 Method (klbs/hr)	1068.15	20.07

MATERIAL BALANCE

Total balance %	99.89	0.54
Carbon balance %	96.66	6.61
Hydrogen balance %	100.23	0.03
Oxygen balance %	98.45	4.71
Nitrogen balance %	100.74	1.38
Sulfur balance %	90.43	4.64
Calcium balance %	99.07	8.53

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10303.	154.
Net Heat Rate (btu/kwhr)	11339.	179.

* Uncertainty, +/- in same units as variable.

MATERIAL BALANCE REPORT (02 METHOD)

TEST : PS02

Start.....11/26/90 9: 0: 0
End.....11/26/90 15: 0: 0
Printed.....29-JAN-1991 13:17:54.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	110.13	5.30	1076.83	1192.26	
C	66.48	0.58		67.06	
H	5.08	0.00	0.58	5.67	
N	0.60		823.53	824.13	
O	18.94	2.33	252.71	273.98	
S	0.54	0.00		0.54	
Ca	0.47	1.92		2.39	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1068.15	21.79	2.47	1092.41	91.63
C	63.15	1.64	0.03	64.81	96.66
H	5.61	0.01	0.00	5.63	99.28
N	754.24			754.24	91.52
O	245.41	1.35	0.19	246.94	90.13
S	0.14	0.31	0.04	0.49	90.43
Ca		2.06	0.32	2.37	99.07

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	110.13	5.30	978.16	1093.59	
C	66.48	0.58		67.06	
H	5.08	0.00	0.53	5.61	
N	0.60		748.07	748.67	
O	18.94	2.33	229.56	250.82	
S	0.54	0.00		0.54	
Ca	0.47	1.92		2.39	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1068.15	21.79	2.47	1092.41	99.89
C	63.15	1.64	0.03	64.81	96.66
H	5.61	0.01	0.00	5.63	100.23
N	754.24			754.24	100.74
O	245.41	1.35	0.19	246.94	98.45
S	0.14	0.31	0.04	0.49	90.43
Ca		2.06	0.32	2.37	99.07

----- HEAT BALANCE REPORT -----

TEST : PS02

Start.....11/26/90 9: 0: 0
End.....11/26/90 15: 0: 0
Printed.....29-JAN-1991 13:18:01.00

----- HEAT BALANCE REPORT -----

TEST : PS02

Start.....11/26/90 9: 0: 0
End.....11/26/90 15: 0: 0
Printed.....29-JAN-1991 13:18:01.00

II. LOSSES (CONT)		Value(KBtu/hr)	% of total *
5.	Latent heat loss due to moisture in the air	464.59	0.04
6.	Heat loss due to calcination of sorbent	3585.06	0.31
7.	Heat loss due to formation of CO	301.55	0.03
8.	Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9.	Heat loss due to radiation and convection	5000.00	0.43
10.	Heat loss due to sensible heat in flue dust	942.63	0.08
11.	Heat loss due to sensible heat in bed drain	152.42	0.01
12.	Heat loss due to sootblower steam	0.00	0.00
13.	Heat loss to bottom ash cooler cooling water	5776.19	0.50

SUM OF LOSSES TERMS 146269.38 12.82

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)		Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:		1141684.13	98.50
I. CREDITS			
1.	Heat credit for sensible heat in entering moist air	9747.61	0.84
2.	Sensible heat in entering as-fired coal	-270.54	-0.02
3.	Sensible heat in entering wet sorbent	25.69	0.00
4.	Heat credit for sulfation reaction	2687.87	0.23
5.	Bottom ash cooling water input	5183.31	0.45
6.	Sootblowing steam	0.00	0.00

II. LOSSES			
1.	Heat loss from unburned coal	24518.42	2.12
2.	Heat loss from sensible heat in dry flue gas	53414.65	4.61
3.	Heat loss due to moisture in as-fired fuel and sorbent	10888.23	0.94
4.	Latent heat loss due to moisture from burning of hydrogen	41225.65	3.56

* Total equals: Chemical input of coal plus credits

PHYSICAL ANALYSIS REPORT

TEST : PS02

Start.....11/26/90 9: 0: 0
End.....11/26/90 15: 0: 0
Printed.....29-JAN-1991 13:17:59.00

CHEMICAL ANALYSIS REPORT

TEST : PS02

Start.....11/26/90 9: 0: 0
End.....11/26/90 15: 0: 0
Printed.....29-JAN-1991 13:17:56.00

Percentage Less Than			
Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	83.90	100.00	99.20
4 4750	75.54	100.00	96.50
6 3350	64.68	100.00	93.50
8 2360	53.98	100.00	90.55
10 1700	43.70	100.00	86.90
14 1180	34.74	100.00	81.65
20 850	27.56	100.00	73.90
28 600	22.14	86.45	63.70
48 300	12.90	75.75	26.00
100 150	6.94	66.95	1.50
150 106	4.92	63.85	0.35
200 75	4.92	59.30	0.10
325 45	4.92	53.35	0.10
400 38	4.92	49.60	0.10
Median diameter	2079.25	38.74	460.85

Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb) 10357.20			
Total Moisture (%) 8.61	0.10		
Air Dry Loss (%) 3.34			
Blk Den (#/cft) 0.00			
Volatiles (%) 32.82			
Fixed C (%) 41.78			
Ash (%) 16.79			
CONSTITUENTS (%)			
C 60.36		7.52	1.06
H 3.65	0.00	0.05	0.06
O 9.55			
N 0.55			
S 0.49			
Ca 0.43	0.00	1.43	1.48
Mg 0.09	36.25	9.43	12.76
Fe 0.22	0.50	0.49	0.52
CO2 0.21	0.21	1.09	1.01
	40.15	0.37	0.27

NOTE: Only constituents used in the Performance calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : FS13H1A
 Start.....11/28/90 9: 0: 0
 End.....11/28/90 13: 0: 0
 Printed.....22-JAN-1991 09:30:03.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : FS13H1A
 Start.....11/28/90 9: 0: 0
 End.....11/28/90 13: 0: 0
 Printed.....22-JAN-1991 09:30:03.00

	Combustor A	Combustor B	Unit		Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			111.40	PA Fan Out. Press. (in WG)			64.92
Final SH Stm. Flow (klb/hr)			943.66	SA Fan Out. Press. (in WG)			84.44
Final SH Out. Press (psig)			1472.91	PA AH Out. Press. (in WG)	56.09		
Final SH Out. Temp. (F)			969.13	SA AH Out. Press. (in WG)	40.99		
Coal Rate Frnt-Est (klb/hr)	-0.43			Windbox Press. (in WG)	50.39		
Coal Rate Frnt-Est (klb/hr)	26.69			Bed Press. 18" Above Grid (in WG)	20.97		
Coal Rate Reat (klb/hr)	27.09			Freeboard Press. (in WG)	-0.26		
Total (klb/hr)	53.34			Cyclone Out. Press. (in WG)			-10.05
Limestone Rate (klb/hr)	2.59			SH 1 & 3 Flue Gas DP (in WG)			0.00
Bed Drain Rate (klb/hr)	0.46			Economizer Flue Gas DP (in WG)			1.24
Flyash Flow (klb/hr)				AH DP (in WG)			6.84
Calculated				Baghouse In. Press. (in WG)			-14.62
Superficial Velocity (ft/sec)				ID Fan In. Press. (in WG)			-24.89
Distributor Plate (Inl Air)	11.26						
Freeboard (Inlet Air)	17.42			Cyclone In. Temp. (F)	1660.61		
Dist. Plate (02 Method)	10.66			Cyclone Out. Temp. (F)	1623.00		
Freeboard (02 Method)	16.69			Loop Se 1 Solids Temp. (F)	1661.67		
Avg. Bed Temp. (F) 20"	1658.47						
Avg. Bed Temp. (F) 66"	1624.30			AH Gas In. Temp. (F)	550.42		
Avg. Bed Temp. (F) 118"	1616.00			AH Gas Out. Temp. (F)	290.29		
Wet Flue Gas Flow				Pri. Air AH In. Temp. (F)			112.80
- 02 Method (klb/hr)	528.58			Pri. Air AH Out. Temp. (F)	415.98		
				Sec. Air AH In. Temp. (F)	455.29		
				Sec. Air AH Out. Temp. (F)			891.37
Flue Gas Composition (AH Inlet)				Feedwater Flow (klb/hr)			
O2 (v%)	2.89			SH2 Attemp. Flow (klb/hr)			53.04
CO2 (v%)	15.92			SH3 Attemp. Flow (klb/hr)			0.79
CO (ppmv)	75.27						
NOX (ppmv)	179.82			Drum Press. (Psig)			1631.16
(lbs/10 ⁶ btu)	0.24						
S02 (ppmv)	139.23			Ambient Temp. (F)			77.15
(lbs/10 ⁶ btu)	0.26			Baro. Press. (In Hg)			24.89
				Rel. Humidity (%)			5.54
Total Air Flow (klb/hr)	483.98						
Primary Air Flow (klb/hr)	291.96						
Sec. Air Flow (klb/hr)	192.03						
SA:PA Ratio	0.66						

----- PERFORMANCE SUMMARY REPORT -----

TEST : FS13M1A

Start.....11/28/90 0: 0: 0
 End.....11/28/90 13: 0: 0
 Printed.....22-JAN-1991 09:30:17.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	25.15	2.29
Ca Utilization % (Coal and Sorbent).....	20.74	2.16
Alkali Utilization % (Coal and Sorbent).....	18.96	1.95
Ca To S (Sorbent Only).....	2.86	0.21
Ca To S (Coal and Sorbent).....	3.46	0.31
Alkali To S (Coal and Sorbent).....	3.79	0.34
SO2 Retention %	71.83	2.53
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	15.61	0.93
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - 02 Method (klbs/hr)	528.58	15.60
MATERIAL BALANCE		
Total balance %		
Carbon balance %		
Hydrogen balance %		
Oxygen balance %		
Nitrogen balance %		
Sulfur balance %		
Calcium balance %		
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)		
Net Heat Rate (btu/kwhr)		

* Uncertainty, +/- in same units as variable.

TEST : PS13H1A

Start.....11/28/90 9: 0: 0
End.....11/28/90 13: 0: 0
Printed.....22-JAN-1991 09:30:21.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS13H1A

Start.....11/28/90 9: 0: 0
End.....11/28/90 13: 0: 0
Printed.....22-JAN-1991 09:30:19.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10603.00			
Total Moisture (%)	8.61			
Air Dry Loss (%)	2.79	0.12		
Blk Den (#/cft)	0.00			
Volatiles (%)	33.85			
Fixed C (%)	42.40			
Ash (%)	15.14			
CONSTITUENTS (%)				
C	61.98		6.70	1.84
H	3.63		0.05	0.09
O	8.23	0.00		
N	1.91			
S	0.49	0.00	1.45	0.53
Ca	0.37	36.10	13.87	12.17
Mg	0.10	0.42	0.60	0.57
Fe	0.22	0.21	1.27	1.15
CO2		40.31	0.76	0.37

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	84.13	100.00	97.00
4	4750	77.20	100.00	93.80
6	3350	67.13	100.00	88.65
8	2360	55.93	100.00	83.80
10	1700	45.42	100.00	78.40
14	1180	36.18	100.00	70.90
20	850	28.60	100.00	60.45
28	600	22.80	89.55	48.25
48	300	12.95	78.30	15.70
100	150	6.70	69.55	0.80
150	106	4.65	66.90	0.30
200	75	4.65	63.35	0.00
325	45	4.65	59.20	0.00
400	38	4.65	56.80	0.00
Median diameter		1960.07	0.00	630.41

PROCESS OPERATING SUMMARY REPORT

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:01.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.25
Final SH Stea. Flow (klb/hr)			939.52
Final SH Out. Press (psig)			1472.62
Final SH Out. Temp. (F)			970.08
Coal Rate Frnt-Vst (klb/hr)	7.58	8.52	
Coal Rate Frnt-Est (klb/hr)	7.20	6.15	
Coal Rate Rear (klb/hr)	37.64	37.80	
Total (klb/hr)	52.43	52.47	104.89
Limestone Rate (klb/hr)	2.58	3.33	5.91
Bed Drain Rate (klb/hr)	0.66	0.74	1.40
Flyash Flow (klb/hr) Calculated			19.89
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.39	11.77	
Freeboard (Inlet Air)	17.29	17.55	
Dist. Plate (02 Method)	10.85	11.21	
Freeboard (02 Method)	16.62	16.87	
Avg. Bed Temp. (F) 20"	1675.17	1715.00	
Avg. Bed Temp. (F) 66"	1641.29	1684.66	
Avg. Bed Temp. (F) 118"	1629.00	1687.00	
Net Flue Gas Flow - 02 Method (klb/hr)			1045.48
Flue Gas Composition (AH Inlet)			
O2 (v%)			3.17
CO2 (v%)			16.00
CO (ppmv)			57.47
NOX (ppmv)			165.34
(lbs/10 ⁶ btu)			0.22
SO2 (ppmv)			122.64
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			955.61
Primary Air Flow (klb/hr)			581.25
Sec. Air Flow (klb/hr)			374.37
SH/TA Ratio			0.64

PROCESS OPERATING SUMMARY REPORT

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:01.00

	Combustor A	Combustor B	Unit
A Fan Out. Press. (in WG)			67.28
A Fan Out. Press. (in WG)			82.15
A AH Out. Press. (in WG)	55.50	55.67	
A AH Out. Press. (in WG)	41.31	41.30	
Indbox Press. (in WG)	50.02	49.79	
Bed Press. 18" Above Grid (in WG)	20.62	15.91	
Freeboard Press. (in WG)	-0.30	-0.95	
Cyclone Out. Press. (in WG)			-9.96
# 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			1.27
AH DP (in WG)			6.82
Baghouse In. Press. (in WG)			-15.89
D Fan In. Press. (in WG)			-24.25
Cyclone In. Temp. (F)	1661.66	1683.13	
Cyclone Out. Temp. (F)	1622.76	1643.45	
Loop Seal Solids Temp. (F)	1669.94	1730.48	
H Gas In. Temp. (F)	549.20	554.35	
H Gas Out. Temp. (F)	292.31	287.50	
ri. Air AH In. Temp. (F)			116.02
ri. Air AH Out. Temp. (F)	415.77	426.92	
ec. Air AH In. Temp. (F)			104.81
ec. Air AH Out. Temp. (F)	450.99	458.87	
Bedwater Flow (klb/hr)			882.12
I2 Attemp. Flow (klb/hr)			58.00
I3 Attemp. Flow (klb/hr)			0.41
Sum Press. (Psig)			1631.19
Ambient Temp. (F)			86.18
iro. Press. (in Hg)			24.70
il. Humidity (%)			5.94

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:12.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input
Total		104.89	5.91	1061.26	1174.06
C		64.48	0.65	0.22	65.35
H		4.83	0.00	815.57	815.57
N		2.02	2.61	247.46	267.62
O		17.55	0.00	0.47	0.47
S		0.47	2.09	2.55	2.55
Ca		0.46			
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output
Total		1045.48	19.89	1.40	1066.77
C		62.64	1.37	0.02	64.03
H		5.04	0.01	0.00	5.04
N		737.92			737.92
O		240.16	1.39	0.12	241.67
S		0.13	0.29	0.01	0.43
Ca			2.21	0.25	2.46
					Σ Acc For
					96.48

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input
Total		104.89	5.91	1055.61	1166.42
C		64.48	0.65	0.20	65.33
H		4.83	0.00	733.00	733.00
N		2.02	2.61	222.41	242.86
O		17.55	0.00		0.47
S		0.47	2.09		2.55
Ca		0.46			
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output
Total		1045.48	19.89	1.40	1066.77
C		62.64	1.37	0.02	64.03
H		5.04	0.01	0.00	5.04
N		737.92			737.92
O		240.16	1.39	0.12	241.67
S		0.13	0.29	0.01	0.43
Ca			2.21	0.25	2.46

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:10.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	20.40	1.24
Ca Utilization % (Coal and Sorbent).....	16.74	1.79
Alkali Utilization % (Coal and Sorbent).....	15.40	1.18
Ca To S (Sorbent Only).....	3.57	0.17
Ca To S (Coal and Sorbent).....	4.35	0.30
Alkali To S (Coal and Sorbent).....	4.72	0.32
SO2 Retention %	72.73	2.37
Combustion Efficiency %	98.18	0.14

ROLLER PERFORMANCE SUMMARY

Roller Efficiency (Loss Method) %	87.95	0.23
Roller Efficiency (I/O Method) %	86.59	2.34
Excess Air %	17.45	0.96
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	100.13	1.11
Net flue gas flow - 02 Method (klbs/hr)	1045.48	26.07

MATERIAL BALANCE

Total balance %	100.03	0.54
Carbon balance %	98.31	6.68
Hydrogen balance %	100.15	0.02
Oxygen balance %	99.63	4.78
Nitrogen balance %	100.39	1.38
Sulfur balance %	92.39	4.72
Calcium balance %	96.48	7.92

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10144.	146.
Net Heat Rate (btu/kwhr)	11118.	169.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:18.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	174.72	0.02
6. Heat loss due to calcination of sorbent	3905.67	0.14
7. Heat loss due to formation of CO	227.82	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.44
10. Heat loss due to sensible heat in flue dust	847.51	0.07
11. Heat loss due to sensible heat in bed drain	86.45	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5087.10	0.45

SUM OF LOSSES TERMS

136751.11

12.05

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:18.00

BOILER EFFICIENCY (%)(LOSSES METHOD)

87.95

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	8347.11	0.74
2. Sensible heat in entering as-fired coal	-259.66	-0.02
3. Sensible heat in entering wet sorbent	28.63	0.00
4. Heat credit for sulfation reaction	2299.57	0.20
5. Bottom ash cooling water input	4666.57	0.41
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	20157.84	1.78
2. Heat loss from sensible heat in dry flue gas	51737.89	4.56
3. Heat loss due to moisture in as-fired fuel and sorbent	10457.57	0.92
4. Latent heat loss due to moisture from burning of hydrogen	39068.96	3.44

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:16.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS09H1

Start.....11/30/90 9: 0: 0
End.....11/30/90 15: 0: 0
Printed.....29-JAN-1991 15:04:14.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10661.60			
Total Moisture (%)	8.69	0.09		
Air Dry Loss (%)	3.45			
Blk Den (#/cft)	0.00			
Volatiles (%)	33.44			
Fixed C (%)	43.05			
Ash (%)	14.82			
CONSTITUENTS (%)				
C	61.47		6.89	1.10
H	3.64	0.00	0.03	0.09
O	9.01			
N	1.93			
S	0.45	0.00	1.47	0.95
Ca	0.44	35.44	11.13	17.85
Mg	0.10	0.43	0.66	0.57
Fe	0.23	0.22	1.37	1.14
CO2		40.37	0.43	0.37

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	76.26	100.00	97.10
4	67.94	100.00	96.00
6	56.56	100.00	91.94
8	46.82	100.00	91.70
10	37.56	100.00	89.10
14	29.50	100.00	84.70
20	23.14	100.00	75.55
28	18.20	83.60	63.65
48	10.56	72.65	24.60
100	5.64	63.80	1.30
150	4.04	60.40	0.30
200	4.04	56.45	0.00
325	4.04	51.45	0.00
400	4.04	48.95	0.00
Median diameter	2644.76	40.81	474.95

PROCESS OPERATING SUMMARY REPORT

TEST : PS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90 15: 0: 0
Printed.....30-JAN-1991 08:34:13.00

TEST : PS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90 15: 0: 0
Printed.....30-JAN-1991 08:34:13.00

Combustor A	Combustor B	Unit	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)		110.56	PA Fan Out. Press. (in WG)		67.69
Final SH Stm. Flow (klb/hr)		940.25	SA Fan Out. Press. (in WG)		83.91
Final SH Out. Press (psig)		1470.83	PA AH Out. Press. (in WG)	56.35	
Final SH Out. Temp. (F)		964.94	SA AH Out. Press. (in WG)	40.98	
Coal Rate Frnt-Ext (klb/hr)	18.22		Vindbox Press. (in WG)	50.69	50.30
Coal Rate Frnt-Ext (klb/hr)	17.87	19.62	Bed Press. 18" Above Grid (in WG)	20.84	16.30
Coal Rate Rear (klb/hr)	18.65	17.11	Freeboard Press. (in WG)	-0.26	-1.25
Total (klb/hr)	54.74	18.02	Cyclone Out. Press. (in WG)		
		54.74	SH 1 & 3 Flue Gas DP (in WG)		
			Economizer Flue Gas DP (in WG)		
			AH DP (in WG)		
Limestone Rate (klb/hr)	2.29	5.89	Baghouse In. Press. (in WG)		
		3.60	ID Fan In. Press. (in WG)		
Red Drain Rate (klb/hr)	1.69	2.50	Cyclone In. Temp. (F)	1645.92	1674.44
Flyash Flow (klb/hr)		0.80	Cyclone Out. Temp. (F)	1603.63	1633.70
Calculated			Loop Seal Solids Temp. (F)	1648.42	1717.15
Superficial Velocity (ft/sec)			AH Gas In. Temp. (F)	543.93	552.53
Distributor Plate (Inl Air)	11.22	11.64	AH Gas Out. Temp. (F)	294.95	291.54
Freeboard (Inlet Air)	17.45	17.17	Fri. Air AH In. Temp. (F)		
Dist. Plate (02 Method)	11.13	11.54	Fri. Air AH Out. Temp. (F)	412.43	425.33
Freeboard (02 Method)	17.15	16.88	Sec. Air AH In. Temp. (F)		
			Sec. Air AH Out. Temp. (F)	455.66	465.14
Avg. Bed Temp. (F) 20"	1648.73	1698.30	Feedwater Flow (klb/hr)		
Avg. Bed Temp. (F) 66"	1615.72	1669.59	SH2 Attemp. Flow (Vlb/hr)		
Avg. Bed Temp. (F) 118"	1604.00	1674.00	SH3 Attemp. Flow (klb/hr)		
Net Flue Gas Flow - 02 Method (klb/hr)		1075.12	Drum Press. (Psig)		
Flue Gas Composition (AH Inlet)					
O2 (v%)		3.24	Ambient Temp. (F)		
CO2 (v%)		15.66	Rato. Press. (In Hg)		
CO (ppmv)		53.82	Rel. Humidity (%)		
NOX (ppmv)		182.33			
(lbs/10 ⁶ btu)		0.25			
SO2 (ppmv)		130.11			
(lbs/10 ⁶ btu)		0.25			
Total Air Flow (Vlb/hr)		984.94			
Primary Air Flow (klb/hr)		584.82			
Sec. Air Flow (klb/hr)		400.12			
SA/PA Ratio		0.68			

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90 15: 0: 0
Printed.....30-JAN-1991 08:34:28.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		109.49	5.89	1071.07	1186.45	
C		65.90	0.64		66.54	
H		5.05	0.00	0.38	5.43	
N		1.78		870.50	872.28	
O		17.77	2.58	250.20	270.55	
S		0.50	0.00		0.50	
Ca		0.44	2.07		2.51	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1075.12	22.00	2.50	1099.62	92.78
C		63.03	1.52	0.03	64.57	97.03
H		5.40	0.01	0.00	5.41	99.68
N		761.26			761.26	92.58
O		245.74	1.44	0.22	247.40	91.44
S		0.14	0.31	0.03	0.49	97.88
Ca			2.26	0.41	2.67	106.35

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	109.49	5.89	984.94	1100.31	
C	65.90	0.64		66.55	
H	5.05	0.00	0.35	5.40	
N	1.78		754.51	756.29	
O	17.77	2.58	230.08	250.43	
S	0.50	0.00		0.50	
Ca	0.44	2.07		2.51	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1075.12	22.00	2.50	1099.62	91.87
C	63.03	1.52	0.03	64.57	97.03
H	5.40	0.01	0.00	5.41	100.25
N	761.26			761.26	100.00
O	245.74	1.44	0.22	247.40	98.74
S	0.14	0.31	0.03	0.49	97.88
Ca		2.26	0.41	2.67	106.35

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90 15: 0: 0
Printed.....30-JAN-1991 08:34:25.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	21.54	1.69
Ca Utilization % (Coal and Sorbent).....	17.79	1.63
Alkali Utilization % (Coal and Sorbent).....	16.29	1.49
Ca To S (Sorbent Only).....	3.34	0.19
Ca To S (Coal and Sorbent).....	4.04	0.32
Alkali To S (Coal and Sorbent).....	4.41	0.34
SO2 Retention %	71.89	2.48
Combustion Efficiency %	97.97	0.19

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.50	0.27
Boiler Efficiency (1/0 Method) %	85.65	2.36
Excess Air %	17.85	0.97
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	101.11	1.29
Net flue gas flow - 02 Method (klbs/hr)	1075.12	21.75

MATERIAL BALANCE

Total balance %	99.94	0.54
Carbon balance %	97.03	6.72
Hydrogen balance %	100.25	0.03
Oxygen balance %	98.79	4.76
Nitrogen balance %	100.66	1.18
Sulfur balance %	97.88	6.18
Calcium balance %	106.35	9.31

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10244.	156.
Net Heat Rate (btu/kwhr)	11237.	180.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : FS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90 15: 0: 0
Printed.....30-JAN-1991 08:34:34.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.50

Value (KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	11122.18	0.97
2. Sensible heat in entering as-fired coal	-270.05	-0.02
3. Sensible heat in entering wet sorbent	28.51	0.00
4. Heat credit for sulfation reaction	2404.01	0.21
5. Bottom ash cooling water input	4328.99	0.38
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	22759.60	1.98
2. Heat loss from sensible heat in dry flue gas	53982.06	4.69
3. Heat loss due to moisture in as-fired fuel and sorbent	11051.29	0.96
4. Latent heat loss due to moisture from burning of hydrogen	40743.97	3.54

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : FS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90 15: 0: 0
Printed.....30-JAN-1991 08:34:34.00

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	308.24	0.03
6. Heat loss due to calcination of sorbent	3840.59	0.33
7. Heat loss due to formation of CO	219.36	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	953.38	0.08
11. Heat loss due to sensible heat in bed drain	154.12	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4925.47	0.43

SUM OF LOSSES TERMS

143938.08

17.50

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90..15: 0: 0
Printed.....30-JAN-1991 08:34:32.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS31

Start.....12/ 3/90 9: 0: 0
End.....12/ 3/90..15: 0: 0
Printed.....30-JAN-1991 08:34:30.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10345.20			
Total Moisture (%)	8.79	0.11		
Air Dry Loss (%)	3.46			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.83			
Fixed C (%)	41.50			
Ash (%)	16.88			
CONSTITUENTS (%)				
C	60.19		6.90	1.13
H	3.63	0.00	0.04	0.12
O	8.43			
N	1.63			
S	0.45	0.00	1.42	1.34
Ca	0.40	35.24	10.29	16.28
Mg	0.10	0.44	0.59	0.58
Fe	0.22	0.22	1.26	1.07
CO2		40.08	0.43	0.45

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	73.46	100.00	97.45
4	4750	65.44	100.00	96.10
6	3350	55.32	100.00	93.50
8	2360	46.06	100.00	90.85
10	1700	37.58	100.00	87.75
14	1180	29.96	100.00	82.35
20	850	23.90	100.00	73.90
28	600	19.00	86.00	62.90
48	300	11.18	74.95	27.00
100	150	5.80	65.50	2.05
150	106	3.88	61.85	0.30
200	75	3.88	58.00	0.10
325	45	3.88	51.65	0.10
400	38	3.88	49.10	0.10
Median diameter		2738.75	40.34	470.77

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:26:56.00

TEST : PS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:26:56.00

	Combustor A	Combustor B	Unit	Combustor A	Combustor B	Unit
Gross Plant Output (MW)			109.02			63.04
Final SH Stm. Flow (klb/hr)			954.45			76.41
Final SH Out. Press (psig)			1472.02	54.74	54.92	
Final SH Out. Temp. (F)			959.43	37.73	37.80	
Coal Rate Frnt-Vst (klb/hr)	18.34	20.14				
Coal Rate Frnt-Est (klb/hr)	18.19	17.41				
Coal Rate Rear (klb/hr)	18.84	17.82				
Total (klb/hr)	55.37	55.36	110.74			9.88
Limestone Rate (klb/hr)	3.83	6.33	10.15	50.47	50.54	0.00
Bed Drain Rate (klb/hr)				21.00	16.59	1.14
Flyash Flow (klb/hr)				-0.32	-1.00	6.74
Calculated						-14.90
Superficial Velocity (ft/sec)						-23.69
Distributor Plate (Inl Air)	11.46	11.72				
Freeboard (Inlet Air)	16.86	16.84				
Dist. Plate (O2 Method)	11.37	11.63				
Freeboard (O2 Method)	16.57	16.55				
Avg. Bed Temp. (F) 20"	1697.34	1716.92				
Avg. Bed Temp. (F) 66"	1657.89	1684.33				
Avg. Bed Temp. (F) 118"	1652.00	1692.00				
Wet Flue Gas Flow - O2 Method (klb/hr)			1024.00			
Flue Gas Composition (AH Inlet)						
O2 (v%)			2.00			
CO2 (v%)			16.61			
CO (ppmv)			105.09			
NOX (ppmv)			233.59			
S02 (lbs/10 ⁶ btu)			0.30			
(lbs/10 ⁶ btu)			138.17			
Total Air Flow (klb/hr)			0.25			
Primary Air Flow (klb/hr)			932.82			
Sec. Air Flow (klb/hr)			580.27			
SA/FA Ratio			352.55			
			0.61			
PA Fan Out. Press. (in WG)						
SA Fan Out. Press. (in WG)						
PA AH Out. Press. (in WG)						
SA AH Out. Press. (in WG)						
Windbox Press. (in WG)						
Bed Press. 18" Above Grid (in WG)						
Freeboard Press. (in WG)						
Cyclone Out. Press. (in WG)						
SH 1 & 3 Flue Gas DP (in WG)						
Economizer Flue Gas DP (in WG)						
AH DP (in WG)						
Raghouse In. Press. (in WG)						
ID Fan In. Press. (in WG)						
Cyclone In. Temp. (F)						
Cyclone Out. Temp. (F)						
Loop Seal Solids Temp. (F)						
AH Gas In. Temp. (F)						
AH Gas Out. Temp. (F)						
Pri. Air AH In. Temp. (F)						
Pri. Air AH Out. Temp. (F)						
Sec. Air AH In. Temp. (F)						
Sec. Air AH Out. Temp. (F)						
Feedwater Flow (klb/hr)						
SH2 Attemp. Flow (klb/hr)						
SH3 Attemp. Flow (klb/hr)						
Drum Press. (Psig)						
Ambient Temp. (F)						
Baro. Press. (In Hg)						
Rel. Humidity (%)						

PERFORMANCE SUMMARY REPORT

TEST : PS14

TEST : JS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:27:00

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:27:05.00

Printed.....25-JAN-1991 08:27:04.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	110.74	10.15	1018.19	1139.08
C	66.45	1.11		67.56
H	5.01	0.00	0.25	5.26
N	1.78		780.75	782.54
O	17.68	4.44	237.18	259.30
S	0.52	0.00		0.52
Ca	0.52	3.69		4.21

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1024.00	24.66	3.15	1051.81	92.32
C	63.42	1.46	0.03	64.91	96.07
H	5.24	0.01	0.00	5.26	99.94
N	723.63			723.63	92.47
O	232.04	2.32	0.24	234.60	90.47
S	0.14	0.29	0.01	0.44	83.51
Ca		4.21	0.56	4.81	114.20

METHOD "B": CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		110.74	10.15	932.82	1053.71	
C		66.45	1.11		67.56	
H		5.01	0.00	0.23	5.24	
N		1.78		715.29	717.08	
N		17.68	4.44	217.30	239.42	
O		0.52	0.00		0.52	
S		0.52	3.69		4.21	
Ca		0.52				
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1024.00	24.66	3.15	1051.81	99.82
C		63.42	1.46	0.03	64.91	99.17
H		5.24	0.01	0.00	5.26	100.34
N		723.63			723.63	100.01
N		232.04	2.32	0.24	234.60	99.99
O		0.14	0.29	0.01	0.44	93.51
S			4.24	0.56	4.81	100.00
Ca						

CHEMICAL PROCESS SUMMARY

CHEMICAL PROCESS SUMMARY		VALUE	UNC*
Ca Utilization % (Sorbent Only).....		12.97	1.16
Ca Utilization % (Coal and Sorbent).....		11.36	1.07
Alkali Utilization % (Coal and Sorbent).....		10.64	1.00
Ca To S (Sorbent Only).....		5.64	0.38
Ca To S (Coal and Sorbent).....		6.43	0.47
Alkali To S (Coal and Sorbent).....		6.87	0.50
SO2 Retention %		73.10	2.49
Combustion Efficiency %		98.08	0.15

ROTILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.62	0.22
Boiler Efficiency (I/O Method) %	85.90	2.44
Excess Air %	10.85	0.86
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	102.17	1.51
Water gas flow - 02 Method (kibs/hr)	1024.00	23.81

MATERIAL. BALANCE

Total balance	99.82
Carbon balance	96.07
Hydrogen balance	100.34
Oxygen balance	97.99
Nitrogen balance	100.91
Sulfur balance	83.51
Calcium balance	114.20
	10.23
	5.80
	1.38
	0.05
	6.28
	0.56

INTT HEAT RATE

Gross Heat Rate (btu/kwhr)	10496.	176.
Net Heat Rate (btu/kwhr)	11519.	202.

* Uncertainty. +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:27:10.00

BOILER EFFICIENCY (%) (LOSSES METHOD)			87.62
CHEMICAL HEAT INPUT OF THE COAL:			
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	9526.35	0.82	
2. Sensible heat in entering as-fired coal	-269.54	-0.02	
3. Sensible heat in entering wet sorbent	49.19	0.00	
4. Heat credit for sulfation reaction	2573.52	0.22	
5. Bottom ash cooling water input	4674.73	0.40	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	21597.42	1.86	
2. Heat loss from sensible heat in dry flue gas	51970.78	4.47	
3. Heat loss due to moisture in as-fired fuel and sorbent	10550.96	0.91	
4. Latent heat loss due to moisture from burning of hydrogen	40877.91	3.52	
Total equals: Chemical input of coal plus credits			

----- HEAT BALANCE REPORT -----

TEST : PS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:27:10.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air	203.98	0.02	
6. Heat loss due to calcination of sorbent	6718.18	0.58	
7. Heat loss due to formation of CO	406.18	0.03	
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00	
9. Heat loss due to radiation and convection	5000.02	0.43	
10. Heat loss due to sensible heat in flue dust	1082.71	0.09	
11. Heat loss due to sensible heat in bed drain	194.00	0.02	
12. Heat loss due to sootblower steam	0.00	0.00	
13. Heat loss to bottom ash cooler cooling water	5286.81	0.46	
SUM OF LOSSES TERMS		143888.94	12.38
* Total equals: Chemical input of coal plus credits			

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:27:08.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS14

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 15:30: 0
Printed.....25-JAN-1991 08:27:07.00

	Percentage Less Than			
	Actual Mesh Microns	Coal	Sorbent	Bed Drain
HHV (Btu/lb)	10332.75	100.00	100.00	100.00
Total Moisture (%)	8.29	100.00	100.00	100.00
Air Dry Loss (%)	3.02	100.00	100.00	100.00
Blk Den (#/cft)	0.00	100.00	100.00	100.00
Volatiles (%)	32.61	100.00	100.00	100.00
Fixed C (%)	41.68	87.15	100.00	96.80
Ash (%)	17.43	80.45	100.00	94.55
		70.61	100.00	91.80
		60.84	100.00	89.05
		50.62	100.00	84.70
		40.51	100.00	77.70
		32.09	100.00	67.60
		25.50	87.80	56.15
		14.68	79.20	25.35
		7.78	70.20	1.65
		5.35	66.05	0.20
		5.35	61.65	0.10
		5.35	55.85	0.10
		5.35	53.80	0.10
CONSTITUENTS (%)				
C	60.01			
H	3.59			
O	8.60			
N	1.61			
S	0.47			
Ca	0.47			
Mg	0.11			
Fe	0.26			
CO2				
		1661.79	0.00	526.23
Median diameter				

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS14A

Start.....12/ 5/90 13: 0: 0
End.....12/ 5/90 15:30: 0
Printed.....24-JAN-1991 12:06:03.00

Combustor A	Combustor B	Unit
Gross Plant Output (MWe)		109.00
Final SH Stm. Flow (klb/hr)		955.52
Final SH Out. Press (psig)		1472.98
Final SH Out. Temp. (F)		959.65
Coal Rate Frnt-Wst (klb/hr)	18.28	
Coal Rate Frnt-Est (klb/hr)	18.23	
Coal Rate Rear (klb/hr)	18.76	
Total (klb/hr)	55.27	
Limestone Rate (klb/hr)	3.86	
Bed Drain Rate (klb/hr)	1.66	
Flyash Flow (klb/hr)		
Calculated		
Superficial Velocity (ft/sec)		
Distributor Plate (Inl Air)	11.45	
Freeboard (Inlet Air)	16.99	
Dist. Plate (O2 Method)	10.92	
Freeboard (O2 Method)	16.33	
Avg. Bed Temp. (F) 20"	1696.30	
Avg. Bed Temp. (F) 66"	1657.42	
Avg. Bed Temp. (F) 118"	1652.00	
Wet Flue Gas Flow		
- O2 Method (klb/hr)	505.80	
Flue Gas Composition (AH Inlet)		
O2 (v%)	2.11	
CO2 (v%)	16.50	
CO (ppmv)	120.27	
NOX (ppmv)	206.47	
S02 (lbs/10 ⁶ btu)	0.27	
S02 (ppmv)	127.47	
(lbs/10 ⁶ btu)	0.23	
Total Air Flow (klb/hr)	461.20	
Primary Air Flow (klb/hr)	289.76	
Sec. Air Flow (klb/hr)	171.44	
SA/PA Ratio	0.59	

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS14A

Start.....12/ 5/90 13: 0: 0
End.....12/ 5/90 15:30: 0
Printed.....24-JAN-1991 12:06:03.00

Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)		69.16
SA Fan Out. Press. (in WG)		76.66
PA AH Out. Press. (in WG)	54.67	
SA AH Out. Press. (in WG)	37.93	
Windbox Press. (in WG)	50.93	
Bed Press. 18" Above Grid (in WG)	21.24	
Freeboard Press. (in WG)	-0.31	
Cyclone Out. Press. (in WG)		-9.95
SH 1 & 3 Flue Gas DP (in WG)		0.00
Economizer Flue Gas DP (in WG)		1.17
AH DP (in WG)		6.24
Baghouse In. Press. (in WG)		-14.99
ID Fan In. Press. (in WG)		-23.40
Cyclone In. Temp. (F)	1689.63	
Cyclone Out. Temp. (F)	1648.93	
Loop Seal Solids Temp. (F)	1693.63	
AH Gas In. Temp. (F)	548.27	
AH Gas Out. Temp. (F)	293.75	
Tri. Air AH In. Temp. (F)		131.29
Tri. Air AH Out. Temp. (F)	423.93	
Sec. Air AH In. Temp. (F)		105.34
Sec. Air AH Out. Temp. (F)	459.11	
Feedwater Flow (klb/hr)		899.63
SH2 Attemp. Flow (klb/hr)		60.37
SH3 Attemp. Flow (klb/hr)		0.52
Drum Press. (Psig)		1634.97
Ambient Temp. (F)		99.05
Baro. Press. (in Hg)		24.70
Rel. Humidity (%)		5.16

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS14A

Start.....12/ 5/90 13: 0: 0
End.....12/ 5/90 15:30: 0
Printed.....24-JAN-1991 12:06:11.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	16.74	2.59
Ca Utilization % (Coal and Sorbent).....	13.97	2.21
Alkali Utilization % (Coal and Sorbent).....	12.89	2.03
Ca To S (Sorbent Only).....	4.45	0.52
Ca To S (Coal and Sorbent).....	5.33	0.65
Alkali To S (Coal and Sorbent).....	5.78	0.70
SO2 Retention %	74.50	3.37
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	10.93	0.85
Air Heater Effectiveness		
Boiler Load %MCR		
Wet flue gas flow - 02 Method (klbs/hr)	505.80	13.35

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS14A

Start.....12/ 5/90 13: 0: 0
End.....12/ 5/90 15:30: 0
Printed.....24-JAN-1991 12:06:15.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS14A

Start.....12/ 5/90 13: 0: 0
End.....12/ 5/90 15:30: 0
Printed.....24-JAN-1991 12:06:13.00

Bed Drain Matl

Fly Ash

Sorbent

Coal

HHV (Btu/lb)

Total Moisture (%)

Air Dry Loss (%)

Blk Den (#/cft)

Volatiles (%)

Fixed C (%)

Ash (%)

CONSTITUENTS (%)

C

H

O

N

S

Ca

Mg

Fe

CO2

10230.75

8.43

3.23

0.00

32.74

40.78

18.07

59.38

3.57

8.59

1.51

0.46

0.50

0.12

0.27

0.08

0.00

0.00

36.21

0.51

0.24

40.03

1.12

0.11

0.28

17.26

0.61

1.25

0.17

Percentage Less Than

Actual
Mesh Microns

Coal

Sorbent

Bed

Drain

1.50

37500

1.00

25000

0.75

19000

0.50

12500

0.25

6300

4

4750

6

3350

8

2360

10

1700

14

1180

20

850

28

600

48

300

100

150

150

106

200

75

325

45

400

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

100.00

Median diameter

1635.78

0.00

518.79

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS14B

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 12:15: 0
Printed.....25-JAN-1991 08:59:54.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.04
Final SH Stm. Flow (klb/hr)			958.56
Final SH Out. Press (psig)			1471.24
Final SH Out. Temp. (F)			959.32
Coal Rate Frnt-Est (klb/hr)	20.29		
Coal Rate Frnt-Est (klb/hr)	17.62		
Coal Rate Rear (klb/hr)	17.61		
Coal Rate Total (klb/hr)	55.52		
Limestone Rate (klb/hr)	6.41		
Bed Drain Rate (klb/hr)	2.24		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.70		
Freeboard (Inlet Air)	15.32		
Dist. Plate (O2 Method)	13.71		
Freeboard (O2 Method)	16.82		
Avg. Bed Temp. (F) 20"	1715.28		
Avg. Bed Temp. (F) 66"	1683.31		
Avg. Bed Temp. (F) 118"	1692.00		
Wet Flue Gas Flow - O2 Method (klb/hr)	519.29		
Flue Gas Composition (AH Inlet)			
O2 (v%)	2.08		
CO2 (v%)	16.71		
CO (ppmv)	90.45		
NOX (ppmv)	261.10		
S02 (lbs/10 ⁶ btu)	0.34		
(lbs/10 ⁶ btu)	149.41		
	0.27		
Total Air Flow (klb/hr)	472.61		
Primary Air Flow (klb/hr)	290.65		
Sec. Air Flow (klb/hr)	181.96		
SA/PA Ratio	0.63		

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS14B

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 12:15: 0
Printed.....25-JAN-1991 08:59:54.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			69.09
SA Fan Out. Press. (in VG)			76.11
PA AH Out. Press. (in VG)	55.02		
SA AH Out. Press. (in VG)	37.51		
Windbox Press. (in VG)			
Bed Press. 18" Above Grid (in VG)	50.56		
Freeboard Press. (in VG)	16.67		
Cyclone Out. Press. (in VG)	-0.94		
SH 1 & 3 Flue Gas DP (in VG)			-9.83
Economizer Flue Gas DP (in VG)			0.00
AH DP (in VG)			1.12
Baghouse In. Press. (in VG)			6.24
ID Fan In. Press. (in VG)			-14.82
			-23.88
Cyclone In. Temp. (F)	1703.02		
Cyclone Out. Temp. (F)	1662.85		
Loop Seal Solids Temp. (F)	1738.43		
AH Gas In. Temp. (F)	555.25		
AH Gas Out. Temp. (F)	292.23		
Pri. Air AH In. Temp. (F)			125.49
Pri. Air AH Out. Temp. (F)	436.59		
Sec. Air AH In. Temp. (F)			99.35
Sec. Air AH Out. Temp. (F)	469.54		
Feedwater Flow (klb/hr)			897.55
SH2 Attemp. Flow (klb/hr)			60.55
SH3 Attemp. Flow (klb/hr)			0.45
Drum Press. (Psig)			1411.26
Ambient Temp. (F)			95.72
Baro. Press. (In Hg)			24.78
Rel. Humidity (%)			4.77

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS148

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 12:15: 0
Printed.....25-JAN-1991 09:00:03.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	10.45	1.24
Ca Utilization % (Coal and Sorbent).....	9.46	1.14
Alkali Utilization % (Coal and Sorbent).....	8.95	1.08
Ca To S (Sorbent Only).....	6.86	0.58
Ca To S (Coal and Sorbent).....	7.58	0.65
Alkali To S (Coal and Sorbent).....	8.01	0.68
SO2 Retention %.....	71.63	2.69
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	10.79	0.86
Air Heater Effectiveness		
Boiler Load %HR		
Net flue gas flow - O2 Method (klbs/hr)	519.29	19.25

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS148

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 12:15: 0
Printed.....25-JAN-1991 09:00:06.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS148

Start.....12/ 5/90 9:15: 0
End.....12/ 5/90 12:15: 0
Printed.....25-JAN-1991 09:00:04.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10434.75			
Total Moisture (%)	8.15	0.09		
Air Dry Loss (%)	2.81			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.49			
Fixed C (%)	42.58			
Ash (%)	16.79			
CONSTITUENTS (%)				
C	60.64		5.88	0.76
H	3.62		0.06	0.11
O	8.61	0.00		
N	1.71			
S	0.49		1.20	0.09
Ca	0.44	36.41	17.94	18.64
Mg	0.10	0.51	0.63	0.62
Fe	0.24	0.23	1.18	1.21
CO2		40.01	1.06	0.16

NOTE: Only constituents used in the Performance Calculations are reported.

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	86.40	100.00	98.80
4	80.08	100.00	96.90
6	70.23	100.00	95.00
8	60.38	100.00	92.40
10	50.17	100.00	87.70
14	40.08	100.00	79.90
20	31.73	100.00	68.70
28	25.18	78.70	56.90
48	14.43	66.20	27.70
100	7.63	56.70	1.20
150	5.25	52.90	0.10
200	5.25	49.70	0.10
325	5.25	45.20	0.10
400	5.25	42.60	0.10
Median diameter	1487.97	77.61	512.59

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:14.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			78.26
SA Fan Out. Press. (in VG)			84.46
PA AH Out. Press. (in VG)	56.94	57.14	
SA AH Out. Press. (in VG)	43.25	43.42	
Vindbox Press. (in VG)	50.13	51.08	
Bed Press. 18" Above Grid (in VG)	19.48	15.93	
Freeboard Press. (in VG)	-0.20	-0.89	
Cyclone Out. Press. (in VG)			-10.18
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			1.56
AH DP (in VG)			7.25
Baghouse In. Press. (in VG)			-17.06
ID Fan In. Press. (in VG)			-26.90

Cyclone In. Temp. (F)	1659.95	1654.05	
Cyclone Out. Temp. (F)	1606.80	1603.80	
Loop Seal Solids Temp. (F)	1648.72	1681.80	

AH Gas In. Temp. (F)	540.93	544.02	
AH Gas Out. Temp. (F)	292.68	288.31	
Pri. Air AH In. Temp. (F)			124.08
Pri. Air AH Out. Temp. (F)	414.50	423.96	
Sec. Air AH In. Temp. (F)			112.40
Sec. Air AH Out. Temp. (F)	446.54	453.86	

Feedwater Flow (klb/hr)			892.45
-------------------------	--	--	--------

SH2 Attemp. Flow (klb/hr)			59.33
SH3 Attemp. Flow (klb/hr)			0.47

Drum Press. (Psig)			1634.35
--------------------	--	--	---------

Ambient Temp. (F)			99.61
Bato. Press. (In Hg)			24.89
Rel. Humidity (%)			4.92

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:14.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.77
Final SH Stm. Flow (klb/hr)			950.67
Final SH Out. Press (psig)			1472.33
Final SH Out. Temp. (F)			969.02

Coal Rate Frnt-Est (klb/hr)	18.17	19.83	
Coal Rate Frnt-Est (klb/hr)	18.07	17.34	
Coal Rate Rear (klb/hr)	18.91	17.98	
Total (klb/hr)	55.15	55.15	110.31

Limestone Rate (klb/hr)	2.28	2.41	4.69
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	1.01	0.98	1.99
Flyash Flow (klb/hr)			23.12
Calculated			

Superficial Velocity (ft/sec)	11.25	11.44	
Distributor Plate (Inl Air)	18.44	17.87	
Freeboard (Inlet Air)	10.81	10.99	
Dist. Plate (02 Method)	17.79	17.24	
Freeboard (02 Method)			

Avg. Bed Temp. (F) 20"	1642.92	1654.76	
Avg. Bed Temp. (F) 66"	1610.62	1628.42	
Avg. Bed Temp. (F) 118"	1597.25	1636.09	

Wet Flue Gas Flow			1112.27
02 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (%)	3.81		
CO2 (%)	16.05		
CO (ppmv)	60.47		
NOX (ppmv)	159.38		
(lbs/10 ⁶ btu)	0.21		
SO2 (ppmv)	128.69		
(lbs/10 ⁶ btu)	0.24		

Total Air Flow (klb/hr)			1018.06
Primary Air Flow (klb/hr)			585.28
Sec. Air Flow (klb/hr)			432.77
SA/PA Ratio			0.74

----- MATERIAL BALANCE REPORT (02 METHOD) -----

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS15

TEST : PS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:29.00

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:27.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				Coal	Sorbent	Air	Total Input	
Total				110.31	4.69	1124.25	1239.24	
C				65.81	0.51		66.32	
H				4.97	0.00	0.30	5.27	
N				1.72		861.95	863.67	
O				17.15	2.05	262.00	201.20	
S				0.53	0.00		0.53	
Ca				0.53	1.63		2.17	
OUTPUTS(klb/hr)				Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total				1112.23	23.12	1.99	1137.34	91.78
C				66.82	1.32	0.02	68.16	102.77
H				5.24	0.01	0.00	5.25	99.73
N				778.32			778.32	99.12
O				262.13	1.26	0.16	263.55	97.72
S				0.14	0.29	0.02	0.45	86.07
Ca					1.91	0.33	2.24	103.36

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				
Coal	Sorbent	Air	Total Input	
110.31	4.69	1018.06	1133.05	
65.81	0.51		66.32	
4.97	0.00	0.27	5.24	
1.72		780.53	782.25	
17.15	2.05	237.25	256.46	
0.53	0.00		0.53	
0.53	1.63		2.17	
OUTPUTS(klb/hr)				
Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
1112.23	23.12	1.99	1137.34	100.38
66.82	1.32	0.02	68.16	102.77
5.24	0.01	0.00	5.25	100.26
778.32			778.32	99.59
262.13	1.26	0.16	263.55	102.77
0.14	0.29	0.02	0.45	86.07
	1.91	0.33	2.24	103.34

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	29.42	3.39
Ca Utilization % (Coal and Sorbent).....	22.17	2.89
Alkali Utilization % (Coal and Sorbent).....	20.11	2.57
Ca To S (Sorbent Only).....	2.48	0.21
Ca To S (Coal and Sorbent).....	3.29	0.36
Alkali To S (Coal and Sorbent).....	3.62	0.38
SO2 Retention %	72.88	2.92
Combustion Efficiency %	98.23	0.13

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.81	0.22
Boiler Efficiency (I/O Method) %	86.64	2.31
Excess Air %	21.70	1.03
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	101.56	1.01
Net flue gas flow - 02 Method (klbs/hr)	1112.23	20.02

MATERIAL BALANCE

Total balance %	100.38	0.54
Carbon balance %	102.77	6.98
Hydrogen balance %	100.26	0.04
Oxygen balance %	102.77	4.81
Nitrogen balance %	99.50	1.38
Sulfur balance %	86.07	7.16
Calcium balance %	103.36	12.50

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10376.	142.
Net Heat Rate (btu/kwhr)	11449.	167.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : FS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:35.00

----- HEAT BALANCE REPORT -----

TEST : FS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:35.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5.	Latent heat loss due to moisture in the air	232.17	0.02
6.	Heat loss due to calcination of sorbent	3032.58	0.26
7.	Heat loss due to formation of CO	254.98	0.02
8.	Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9.	Heat loss due to radiation and convection	5000.00	0.43
10.	Heat loss due to sensible heat in flue dust	988.40	0.09
11.	Heat loss due to sensible heat in bed drain	122.57	0.01
12.	Heat loss due to sootblower steam	0.00	0.00
13.	Heat loss to bottom ash cooler cooling water	4874.07	0.42
SUM OF LOSSES TERMS		140505.53	12.19
Total equals: Chemical input of coal plus credits			

BOILER EFFICIENCY (%) (LOSSES METHOD)		87.81	
		Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:			
1.	CREDITS	1134895.75	98.48
1.	Heat credit for sensible heat in entering moist air	10624.03	0.92
2.	Sensible heat in entering as-fired coal	-264.14	-0.02
3.	Sensible heat in entering wet sorbent	22.71	0.00
4.	Heat credit for sulfation reaction	2585.19	0.22
5.	Bottom ash cooling water input	4491.09	0.39
6.	Sootblowing steam	0.00	0.00
II. LOSSES			
1.	Heat loss from unburned coal	19846.04	1.72
2.	Heat loss from sensible heat in dry flue gas	55212.45	4.79
3.	Heat loss due to moisture in as-fired fuel and sorbent	9824.78	0.85
4.	Latent heat loss due to	41117.49	3.57

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:34.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS15

Start.....12/ 6/90 9: 0: 0
End.....12/ 6/90 15: 0: 0
Printed.....31-JAN-1991 14:38:31.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10279.00			
Total Moisture (%)	7.77			
Air Dry Loss (%)	2.99	0.09		
W/ Ben (#/cfr)	0.00			
Volatiles (%)	32.07			
Fixed C (%)	41.92			
Ash (%)	18.25			
CONSTITUENTS (%)				
C	59.66		5.69	1.02
H	3.64		0.05	0.11
O	8.65	0.00		
N	1.56			
S	0.48	0.00	1.26	0.99
Ca	34.83		8.26	16.51
Mg	0.10	0.46	0.57	0.68
Fe	0.22	1.55	1.26	2.70
CO2		40.07	0.32	0.28

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	89.06	100.00	93.45
4	81.64	100.00	88.45
6	70.98	100.00	82.55
8	60.66	100.00	76.20
10	50.04	100.00	68.75
14	40.38	100.00	59.35
20	32.08	100.00	47.80
28	25.86	83.00	36.00
48	15.26	73.00	11.60
100	8.26	63.75	1.05
150	5.90	60.35	0.15
200	5.90	59.20	0.15
325	5.90	51.95	0.15
400	5.90	47.20	0.15
Median diameter	1694.96	42.00	905.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:36.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			79.23
SA Fan Out. Press. (in VG)			88.63
PA AH Out. Press. (in VG)	57.09	57.26	
SA AH Out. Press. (in VG)	44.01	44.17	
Windbox Press. (in VG)	54.08	52.91	
Bed Press. 18" Above Grid (in VG)	24.23	18.26	
Freeboard Press. (in VG)	-0.19	-0.96	
Cyclone Out. Press. (in VG)			-10.01
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			1.49
AH DP (in VG)			7.05
Baghouse In. Press. (in VG)			-16.71
ID Fan In. Press. (in VG)			-26.35

Cyclone In. Temp. (F)	1629.23	1645.88	
Cyclone Out. Temp. (F)	1585.05	1599.23	
Loop Seal Solids Temp. (F)	1631.41	1680.61	

AH Gas In. Temp. (F)	538.90	541.10	
AH Gas Out. Temp. (F)	291.45	285.87	
Pri. Air AH In. Temp. (F)			123.21
Pri. Air AH Out. Temp. (F)	411.91	420.85	
Sec. Air AH In. Temp. (F)			98.36
Sec. Air AH Out. Temp. (F)	440.89	447.90	

Feedwater Flow (klb/hr)		872.20	
-------------------------	--	--------	--

SH2 Attemp. Flow (klb/hr)		61.16	
SH3 Attemp. Flow (klb/hr)		0.43	

Drum Press. (Psig)		1627.37	
--------------------	--	---------	--

Ambient Temp. (F)		91.94	
Baro. Press. (in Hg)		24.89	
Rel. Humidity (%)		3.47	

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:36.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			102.37
Final SH Sm. Flow (klb/hr)			932.38
Final SH Out. Press (psig)			1471.65
Final SH Out. Temp. (F)			968.43

Coal Rate Frnt-Vst (klb/hr)	17.45	18.91	
Coal Rate Frnt-Est (klb/hr)	17.01	16.26	
Coal Rate Rear (klb/hr)	17.98	17.28	
Total (klb/hr)	52.44	52.45	104.89

Limestone Rate (klb/hr)	2.03	2.42	4.45
-------------------------	------	------	------

Bed Drain Rate (klb/hr)	0.53	0.28	0.81
Flyash Flow (klb/hr) Calculated			20.31

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.06	11.39	
Freeboard (Inlet Air)	17.80	17.43	
Dist. Plate (O2 Method)	10.46	10.77	
Freeboard (O2 Method)	17.03	16.67	

Avg. Bed Temp. (F) 20"	1638.29	1661.77	
Avg. Bed Temp. (F) 66"	1606.32	1634.63	
Avg. Bed Temp. (F) 118"	1603.23	1644.78	

Net Flue Gas Flow - O2 Method (klb/hr)		1080.55	
---	--	---------	--

Flue Gas Composition (AH Inlet)			
O2 (%)		3.79	
CO2 (%)		15.93	
CO (ppmv)		71.38	
NOX (ppmv)		151.43	
(lbs/10 ⁶ btu)		0.20	
SO2 (ppmv)		126.07	
(lbs/10 ⁶ btu)		0.24	

Total Air Flow (klb/hr)		989.23	
Primary Air Flow (klb/hr)		584.88	
Sec. Air Flow (klb/hr)		404.34	
SA FA Ratio		0.69	

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:50.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	104.89	4.45	1101.96	1211.29
C	64.56	0.49		65.04
H	4.81	0.00	0.16	4.98
N	1.51		845.74	847.25
O	17.30	1.95	256.05	275.30
S	0.48	0.00		0.48
Ca	0.56	1.63		2.20
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1080.55	20.31	0.81	1101.66
C	64.57	1.42	0.01	66.00
H	4.96	0.01	0.00	4.97
N	758.84			758.84
O	252.46	1.24	0.05	253.75
S	0.14	0.29	0.01	0.43
Ca		1.90	0.07	1.97
				Σ Acc For
				90.95
				101.47
				99.91
				89.57
				92.17
				89.36
				89.74

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	104.89	4.45	989.23	1098.56
C	64.56	0.49		65.04
H	4.81	0.00	0.15	4.96
N	1.51		759.22	760.73
O	17.30	1.95	229.86	249.11
S	0.48	0.00		0.48
Ca	0.56	1.63		2.20
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	1080.55	20.31	0.81	1101.66
C	64.57	1.42	0.01	66.00
H	4.96	0.01	0.00	4.97
N	758.84			758.84
O	252.46	1.24	0.05	253.75
S	0.14	0.29	0.01	0.43
Ca		1.90	0.07	1.97
				Σ Acc For
				100.78
				101.47
				100.25
				99.75
				101.86
				89.36
				89.74

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:48.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	26.63	2.78
Ca Utilization % (Coal and Sorbent).....	19.80	2.31
Alkali Utilization % (Coal and Sorbent).....	17.94	2.07
Alkali Utilization % (Sorbent Only).....	2.70	0.21
Ca To S (Sorbent Only).....	3.63	0.34
Ca To S (Coal and Sorbent).....	4.01	0.37
Alkali To S (Coal and Sorbent).....	71.86	2.92
S02 Retention %	98.07	0.18
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.80	0.26
Boiler Efficiency (1/0 Method) %	86.89	2.37
Excess Air %	21.54	1.03
Air Heater Effectiveness	0.73	0.01
Boiler Load %HCR	99.41	1.17
Net flue gas flow - 02 Method (klbs/hr)	1080.55	24.19

MATERIAL BALANCE

Total balance %	100.28	0.55
Carbon balance %	101.47	6.93
Hydrogen balance %	100.25	0.04
Oxygen balance %	101.86	4.82
Nitrogen balance %	99.75	1.38
Sulfur balance %	89.36	6.92
Calcium balance %	89.74	8.62

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10164.	150.
Net Heat Rate (btu/kwhr)	11191.	174.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:58.00

----- HEAT BALANCE REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:58.00

II. LOSSES (CONT)	Value(KBtu/hr)	% of total *
5. Latent heat loss due to moisture in the air	124.73	0.01
6. Heat loss due to calcination of sorbent	3037.08	0.27
7. Heat loss due to formation of CO	292.96	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.44
10. Heat loss due to sensible heat in flue dust	860.12	0.08
11. Heat loss due to sensible heat in bed drain	49.73	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4532.43	0.40

SUM OF LOSSES TERMS

137573.63

12.20

Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	1112731.00	98.65
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	8837.91	0.78
2. Sensible heat in entering as-fired coal	-255.93	-0.02
3. Sensible heat in entering wet sorbent	21.53	0.00
4. Heat credit for sulfation reaction	2342.82	0.21
5. Bottom ash cooling water input	4308.28	0.38
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	21158.62	1.88
2. Heat loss from sensible heat in dry flue gas	53239.57	4.72
3. Heat loss due to moisture in as-fired fuel and sorbent	9909.00	0.88
4. Latent heat loss due to moisture from burning of hydrogen	39369.39	3.49

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:55.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS16

Start.....12/ 7/90 9: 0: 0
End.....12/ 7/90 15: 0: 0
Printed.....01-FEB-1991 14:23:53.00

Coal Sorbent Fly Ash Bed Drain Matl

HHV (Btu/lb) 10599.20
Total Moisture (%) 8.24
Air Dry Loss (%) 2.86
Rik Den (#/cft) 0.00
Volatiles (%) 32.88
Fixed C (%) 43.41
Ash (%) 15.47

CONSTITUENTS (%)

C	61.55			
H	3.67			
O	9.17			
N	1.44			
S	0.46			
Ca	0.54			
Mg	0.11			
Fe	0.24			
CO2				
		0.00	7.01	0.94
			0.05	0.11
		0.00		
			1.40	1.43
		36.78	9.35	9.12
		0.45	0.62	0.54
		0.22	1.36	1.14
		40.16	0.38	0.14

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	80.60	100.00	95.15
4	72.32	100.00	91.40
6	61.86	100.00	86.90
8	51.94	100.00	82.65
10	42.08	100.00	78.15
14	33.36	100.00	71.70
20	26.16	100.00	62.65
28	20.70	87.45	52.05
48	11.82	76.55	18.15
100	6.18	66.90	0.85
150	4.36	63.35	0.05
200	4.36	62.85	0.05
325	4.36	59.20	0.05
400	4.36	52.45	0.05
Median diameter	2212.47	0.00	577.94

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:03.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			65.46
SA Fan Out. Press. (in WG)			74.66
PA AH Out. Press. (in WG)	53.67	53.86	
SA AH Out. Press. (in WG)	44.57	44.74	
Windbox Press. (in WG)	46.57	46.42	
Bed Press. 18" Above Grid (in WG)	17.86	12.79	
Freeboard Press. (in WG)	-0.23	-0.95	
Cyclone Out. Press. (in WG)			-9.94
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			1.43
AH DP (in WG)			7.23
Baghouse In. Press. (in WG)			-16.59
ID Fan In. Press. (in WG)			-26.36

Cyclone In. Temp. (F)	1675.93	1671.08	
Cyclone Out. Temp. (F)	1621.17	1618.16	
Loop Seal Solids Temp. (F)	1670.00	1701.22	
AH Gas In. Temp. (F)	548.08	550.20	
AH Gas Out. Temp. (F)	299.20	293.82	127.42
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	418.18	425.66	
Sec. Air AH In. Temp. (F)			110.63
Sec. Air AH Out. Temp. (F)	452.04	454.40	

Feedwater Flow (klb/hr)		871.81	
SH2 Attemp. Flow (klb/hr)			61.43
SH3 Attemp. Flow (klb/hr)			0.46

Drum Press. (Psig)		1626.53	
Ambient Temp. (F)			96.04
Baro. Press. (in Hg)			24.77
Rel. Humidity (%)			6.05

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:03.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.28
Final SH Stm. Flow (klb/hr)			928.71
Final SH Out. Press (psig)			1470.54
Final SH Out. Temp. (F)			974.74
Coal Rate Frnt-Est (klb/hr)	17.74	19.66	
Coal Rate Frnt-Est (klb/hr)	17.61	16.90	
Coal Rate Rear (klb/hr)	18.74	17.54	
Total (klb/hr)	54.09	54.10	108.19
Limestone Rate (klb/hr)	2.67	2.83	5.50

Bed Drain Rate (klb/hr)	1.11	1.16	2.26
Flyash Flow (klb/hr)			21.20
Calculated			

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.34	11.63	
Freeboard (Inlet Air)	18.43	17.83	
Dist. Plate (02 Method)	11.01	11.29	
Freeboard (02 Method)	17.88	17.30	
Avg. Bed Temp. (F) 20"	1653.97	1674.02	
Avg. Bed Temp. (F) 66"	1624.24	1636.01	
Avg. Bed Temp. (F) 118"	1608.24	1636.51	

Wet Flue Gas Flow		1101.75	
- 02 Method (klb/hr)			

Flue Gas Composition (AH Inlet)			
O2 (v%)		3.75	
CO2 (v%)		15.91	
CO (ppmv)		65.11	
NOX (ppmv)		188.06	
(lbs/10 ⁶ btu)		0.25	
SO2 (ppmv)		125.59	
(lbs/10 ⁶ btu)		0.24	

Total Air Flow (klb/hr)		1008.43	
Primary Air Flow (klb/hr)		581.65	
Sec. Air Flow (klb/hr)		426.78	
SA/PA Ratio		0.73	

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:15.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		108.19	5.50	1108.38	1222.07	
C		65.53	0.60		66.14	
H		5.00	0.00	0.32	5.32	
N		1.40		849.56	850.96	
O		17.86	2.42	258.49	278.77	
S		0.51	0.00		0.51	
Ca		0.34	1.94		2.29	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1101.75	21.20	2.26	1125.21	92.07
C		65.65	1.30	0.03	66.98	101.27
H		5.29	0.01	0.00	5.30	99.66
N		772.76			772.76	90.81
O		258.36	1.41	0.19	259.96	93.25
S		0.14	0.33	0.03	0.49	97.00
Ca			2.14	0.36	2.49	109.02

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		108.19	5.50	1008.43	1122.12	
C		65.53	0.60		66.14	
H		5.00	0.00	0.29	5.29	
N		1.40		772.96	774.36	
O		17.86	2.42	235.18	255.46	
S		0.51	0.00		0.51	
Ca		0.34	1.94		2.29	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1101.75	21.20	2.26	1125.21	100.28
C		65.65	1.30	0.03	66.98	101.27
H		5.29	0.01	0.00	5.30	100.21
N		772.76			772.76	99.79
O		258.36	1.41	0.19	259.96	101.76
S		0.14	0.33	0.03	0.49	97.00
Ca			2.14	0.36	2.49	109.02

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:13.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	23.67	1.51
Ca Utilization % (Coal and Sorbent).....	20.13	1.69
Alkali Utilization % (Coal and Sorbent).....	18.64	1.58
Ca To S (Sorbent Only).....	3.07	0.15
Ca To S (Coal and Sorbent).....	3.61	0.28
Alkali To S (Coal and Sorbent).....	3.90	0.30
SO2 Retention %	72.70	2.39
Combustion Efficiency %	98.27	0.24
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.67	0.30
Boiler Efficiency (I/O Method) %	84.97	2.30
Excess Air %	21.29	1.02
Air Heater Effectiveness	0.73	0.01
Boiler Load %MCR	101.47	1.11
Net flue gas flow - 02 Method (klbs/hr)	1101.75	33.06

MATERIAL BALANCE

Total balance %	100.28	0.54
Carbon balance %	101.27	6.94
Hydrogen balance %	100.21	0.04
Oxygen balance %	101.76	4.79
Nitrogen balance %	99.79	1.38
Sulfur balance %	97.00	5.52
Calcium balance %	109.02	9.90

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10381.	149.
Net Heat Rate (btu/kwhr)	11415.	173.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:21.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

	Value(KBtu/hr)	% of total *	87.67
CHEMICAL HEAT INPUT OF THE COAL:			
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	10753.81	0.93	
2. Sensible heat in entering as-fired coal	-264.54	-0.02	
3. Sensible heat in entering wet sorbent	26.63	0.00	
4. Heat credit for sulfation reaction	2476.52	0.21	
5. Bottom ash cooling water input	4635.22	0.40	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	19428.02	1.68	
2. Heat loss from sensible heat in dry flue gas	56236.20	4.88	
3. Heat loss due to moisture in as-fired fuel and sorbent	10760.77	0.93	
4. Latent heat loss due to moisture from burning of hydrogen	40559.36	3.52	

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:21.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	262.52	0.02
6. Heat loss due to calcination of sorbent	3594.79	0.31
7. Heat loss due to formation of CO	271.94	0.02
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.43
10. Heat loss due to sensible heat in flue dust	933.94	0.08
11. Heat loss due to sensible heat in bed drain	139.44	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4942.77	0.43

SUM OF LOSSES TERMS

142129.73

12.33

Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:19.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS32

Start.....12/10/90 9: 0: 0
End.....12/10/90 15: 0: 0
Printed.....01-FEB-1991 13:50:17.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HRV (Btu/lb)	10485.40			
Total Moisture (%)	8.65	0.12		
Air Dry Loss (%)	3.26			
Hk Den (#/cft)	0.00			
Volatiles (%)	31.95			
Fixed C (%)	42.86			
Ash (%)	16.54			
CONSTITUENTS (%)				
C	60.57		6.13	1.12
H	3.65		0.04	0.09
O	8.83	0.00		
N	1.30			
S	0.47		1.53	1.23
Ca	0.32		10.08	15.70
Mg	0.08		0.46	0.53
Fe	0.20		1.11	1.00
CO2		40.20	0.44	0.43

NOTE: Only constituents used in the Performance
Calculations are reported.

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	83.63	100.00	99.65
4	4750	75.60	100.00	97.90
6	3350	64.06	100.00	94.65
8	2360	54.10	100.00	91.20
10	1700	43.82	100.00	86.25
14	1180	34.58	100.00	79.40
20	850	27.20	100.00	69.30
28	600	21.52	89.70	56.85
48	300	12.38	79.40	20.00
100	150	6.62	69.55	1.20
150	106	4.68	65.20	0.45
200	75	4.68	61.55	0.10
325	45	4.68	57.70	0.10
400	38	4.68	52.85	0.10
Median diameter		2071.37	0.00	533.14

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:09:57.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.27
Final SH Stm. Flow (klb/hr)			937.72
Final SH Out. Press (psig)			1471.57
Final SH Out. Temp. (F)			971.30
Coal Rate Frnt-Vst (klb/hr)	-0.09	-0.01	
Coal Rate Frnt-Est (klb/hr)	-0.05	-0.14	
Coal Rate Rear (klb/hr)	52.23	52.41	
Total (klb/hr)	52.09	52.26	104.35
Limestone Rate (klb/hr)	3.77	5.16	8.93
Bed Drain Rate (klb/hr)	0.89	0.69	1.58
Flyash Flow (klb/hr)			22.77
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.34	11.79	
Freeboard (Inlet Air)	17.62	17.70	
Dist. Plate (02 Method)	10.75	11.18	
Freeboard (07 Method)	16.86	16.94	
Avg. Bed Temp. (F) 20"	1670.49	1714.50	
Avg. Bed Temp. (F) 66"	1635.90	1684.45	
Avg. Bed Temp. (F) 118"	1625.76	1670.71	
Vel Flue Gas Flow			
- 02 Method (klb/hr)			1048.92
Flue Gas Composition (AH Inlet)			
O2 (v%)			16.73
CO2 (v%)			68.28
CO (ppmv)			207.71
NOX (ppmv)			0.27
S02 (lbs/10 ⁶ btu)			125.42
(ppmv)			0.22
(lbs/10 ⁶ btu)			
Total Air Flow (klb/hr)			956.30
Primary Air Flow (klb/hr)			579.39
Sec. Air Flow (klb/hr)			376.92
SA/FA Ratio			0.65

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:09:57.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			72.88
SA Fan Out. Press. (in VG)			87.69
PA AH Out. Press. (in VG)	54.57	55.03	
SA AH Out. Press. (in VG)	39.61	39.70	
Windbox Press. (in VG)	50.20	49.97	
Bed Press. 18" Above Grid (in VG)	22.13	15.69	
Freeboard Press. (in VG)	-0.23	-0.84	
Cyclone Out. Press. (in VG)			-10.08
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			1.37
AH DP (in VG)			6.82
Baghouse In. Press. (in VG)			-16.04
ID Fan In. Press. (in VG)			-25.39
Cyclone In. Temp. (F)	1667.37	1697.34	
Cyclone Out. Temp. (F)	1627.44	1656.85	
Loop Seal Solids Temp. (F)	1671.33	1739.79	
AH Gas In. Temp. (F)	546.12	552.55	
AH Gas Out. Temp. (F)	295.82	291.80	126.75
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	420.82	432.95	109.97
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	448.67	457.54	
Feedwater Flow (klb/hr)			876.91
SH2 Attemp. Flow (klb/hr)			65.34
SH3 Attemp. Flow (klb/hr)			0.46
Drum Press. (Psig)			1629.88
Ambient Temp. (F)			97.28
Baro. Press. (in Hg)			24.58
Rel. Humidity (%)			5.89

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:10:06.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	13.54	0.85
Ca Utilization % (Coal and Sorbent).....	11.95	0.84
Alkali Utilization % (Coal and Sorbent).....	11.28	0.80
Ca To S (Sorbent Only).....	5.35	0.26
Ca To S (Coal and Sorbent).....	6.06	0.36
Alkali To S (Coal and Sorbent).....	6.42	0.38
S02 Retention %	72.36	2.37
Combustion Efficiency %	98.04	0.22

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.31	0.28
Boiler Efficiency (I/O Method) %	88.34	2.44
Excess Air %	16.50	0.94
Air Heater Effectiveness	0.74	0.01
Boiler Load %NCR	97.81	1.24
Net flue gas flow - O2 Method (klbs/hr)	1048.92	21.34

MATERIAL BALANCE

Total balance %	100.34	0.54
Carbon balance %	102.01	6.63
Hydrogen balance %	100.21	0.03
Oxygen balance %	102.28	4.76
Nitrogen balance %	99.63	1.38
Sulfur balance %	101.84	6.08
Calcium balance %	94.22	6.96

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	9958.	154.
Net Heat Rate (btu/kwhr)	10930.	178.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:10:08.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	104.35	8.93	1067.46	1180.74	
C	64.60	0.99		65.58	
H	4.86	0.00	0.32	5.18	
N	1.44		818.16	819.60	
O	16.41	3.95	248.98	269.34	
S	0.47	0.00		0.47	
Ca	0.42	3.16		3.59	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1048.92	22.77	1.58	1073.27	90.90
C	65.43	1.46	0.01	66.90	102.01
H	5.15	0.01	0.00	5.16	99.56
N	731.68			731.68	89.27
O	246.97	1.90	0.09	248.96	92.44
S	0.13	0.35	0.00	0.48	101.84
Ca		3.18	0.20	3.38	94.22

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input	
Total	104.35	8.93	956.30	1069.58	
C	64.60	0.99		65.58	
H	4.86	0.00	0.29	5.15	
N	1.44		732.96	734.40	
O	16.41	3.95	223.06	243.41	
S	0.47	0.00		0.47	
Ca	0.42	3.16		3.59	
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	1048.92	22.77	1.58	1073.27	100.34
C	65.43	1.46	0.01	66.90	102.01
H	5.15	0.01	0.00	5.16	100.71
N	731.68			731.68	99.63
O	246.97	1.90	0.09	248.96	102.28
S	0.13	0.35	0.00	0.48	101.84
Ca		3.18	0.20	3.38	94.72

----- HEAT BALANCE REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:10:14.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		Value(KBtu/hr)	% of total *
		1099079.50	87.31
CHEMICAL HEAT INPUT OF THE COAL:			
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	10215.35	0.92	
2. Sensible heat in entering as-fired coal	-258.00	-0.02	
3. Sensible heat in entering wet sorbent	43.26	0.00	
4. Heat credit for sulfation reaction	2305.20	0.21	
5. Bottom ash cooling water input	4759.77	0.43	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	21305.41	1.91	
2. Heat loss from sensible heat in dry flue gas	52776.95	4.73	
3. Heat loss due to moisture in as-fired fuel and sorbent	10852.88	0.97	
4. Latent heat loss due to moisture from burning of hydrogen	39064.73	3.50	
* Total equals: Chemical input of coal plus credits			

----- HEAT BALANCE REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:10:14.00

		Value(KBtu/hr)	% of total *
II. LOSSES (CONT)			
5. Latent heat loss due to moisture in the air	250.50	0.02	
6. Heat loss due to calcination of sorbent	5877.61	0.53	
7. Heat loss due to formation of CO	270.35	0.02	
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00	
9. Heat loss due to radiation and convection	5000.00	0.45	
10. Heat loss due to sensible heat in flue dust	989.77	0.09	
11. Heat loss due to sensible heat in bed drain	97.57	0.01	
12. Heat loss due to sootblower steam	0.00	0.00	
13. Heat loss to bottom ash cooler cooling water	5109.55	0.46	
SUM OF LOSSES TERMS		141595.33	12.69
* Total equals: Chemical input of coal plus credits			

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:10:12.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS11

Start.....12/11/90 9: 0: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:10:10.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10522.75			
Total Moisture (%)	9.05	0.10		
Air Dry Loss (%)	3.19			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.17			
Fixed C (%)	42.89			
Ash (%)	15.88			
CONSTITUENTS (%)				
C	61.90		6.40	0.73
H	3.65		0.04	0.09
O	7.68	0.00		
N	1.38			
S	0.45	0.00	1.53	0.24
Ca	0.40	35.44	13.96	12.66
Mg	0.08	0.45	0.55	0.50
Fe	0.21	1.44	1.26	1.12
CO2		40.43	0.66	0.14

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	90.06	100.00	97.45
4	83.46	100.00	95.60
6	73.39	100.00	93.10
8	63.24	100.00	90.25
10	51.94	100.00	86.20
14	41.60	100.00	79.85
20	33.03	100.00	69.95
28	26.23	82.25	56.85
48	15.06	70.85	18.95
100	8.04	61.15	0.85
150	5.60	57.30	0.05
200	5.60	54.60	0.05
325	5.60	50.65	0.05
400	5.60	49.20	0.05
Median diameter	1587.79	41.72	535.42

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS11A

Start.....12/11/90 9: 0: 0
End.....12/11/90 11:45: 0
Printed.....31-JAN-1991 11:32:08.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.49
Final SH Stm. Flow (klb/hr)			939.24
Final SH Out. Press (psig)			1471.89
Final SH Out. Temp. (F)			971.21

Coal Rate Frnt-Est (klb/hr) -0.18
Coal Rate Frnt-Est (klb/hr) -0.08
Coal Rate Rear (klb/hr) 52.61
Coal Rate Rear (klb/hr) 52.35
Total (klb/hr)

Limestone Rate (klb/hr) 3.34

Bed Drain Rate (klb/hr) 0.91
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 11.32
Freeboard (Inlet Air) 17.57
Dist. Plate (O2 Method) 10.84
Freeboard (O2 Method) 16.90

Avg. Bed Temp. (F) 20" 1668.03
Avg. Bed Temp. (F) 66" 1633.54
Avg. Bed Temp. (F) 118" 1623.76

Wet Flue Gas Flow
- O2 Method (klb/hr) 530.63

Flue Gas Composition (AH Inlet)
O2 (v%) 3.09
CO2 (v%) 16.65
CO (v%) 68.73
NOX (ppmv) 174.34
NOX (lbs/10⁶ btu) 0.23
SO2 (ppmv) 138.54
SO2 (lbs/10⁶ btu) 0.25

Total Air Flow (klb/hr) 484.44
Primary Air Flow (klb/hr) 290.29
Sec. Air Flow (klb/hr) 194.15
SA/PA Ratio 0.67

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS11A

Start.....12/11/90 9: 0: 0
End.....12/11/90 11:45: 0
Printed.....31-JAN-1991 11:32:08.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			73.28
SA Fan Out. Press. (in WG)			87.55
PA AH Out. Press. (in WG)	55.10		
SA AH Out. Press. (in WG)	39.32		

Vindbox Press. (in WG) 50.22
Bed Press. 18" Above Grid (in WG) 21.92
Freeboard Press. (in WG) -0.21
Cyclone Out. Press. (in WG)
SH 1 & 3 Flue Gas DP (in WG)
Economizer Flue Gas DP (in WG)
AH DP (in WG) 1.31
Baghouse In. Press. (in WG) 6.87
ID Fan In. Press. (in WG) -15.98
ID Fan In. Press. (in WG) -25.84

Cyclone In. Temp. (F) 1665.09
Cyclone Out. Temp. (F) 1626.94
Loop Seal Solids Temp. (F) 1669.86

AH Gas In. Temp. (F) 546.06
AH Gas Out. Temp. (F) 294.48
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 419.99
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 449.56

Feedwater Flow (klb/hr) 878.60

SH2 Attemp. Flow (klb/hr) 65.20
SH3 Attemp. Flow (klb/hr) 0.44

Drum Press. (Psig) 1629.70

Ambient Temp. (F) 92.89
Baro. Press. (In Hg) 24.65
Rel. Humidity (%) 5.71

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS11A

Start.....12/11/90 9: 0: 0
End.....12/11/90 11:45: 0
Printed.....31-JAN-1991 11:32:18.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	17.32	2.01
Ca Utilization % (Coal and Sorbent).....	14.74	1.87
Alkali Utilization % (Coal and Sorbent).....	13.75	1.73
Ca To S (Sorbent Only).....	3.99	0.34
Ca To S (Coal and Sorbent).....	4.69	0.44
Alkali To S (Coal and Sorbent).....	5.03	0.47
S02 Retention %	69.10	3.00
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.89	0.95
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - 02 Method (klbs/hr)	530.63	17.74

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS11A

Start.....12/11/90 9: 0: 0
End.....12/11/90 11:45: 0
Printed.....31-JAN-1991 11:32:19.00

	Coal	Sorbent	Fly Ash	Red Drain Matl
HHV (Btu/lb)	10514.00			
Total Moisture (Z)	9.18	0.11		
Air Dry Loss (Z)	3.37			
Blk Den (#/cft)	0.00			
Volatiles (Z)	32.04			
Fixed C (Z)	42.80			
Ash (Z)	15.98			
CONSTITUENTS (Z)				
C	62.06		6.15	0.88
H	3.66		0.04	0.08
O	7.30			
N	1.38			
S	0.45	0.00	1.57	0.39
Ca	0.39	35.37	13.90	12.35
Hg	0.09	0.46	0.53	0.50
Fe	0.22	1.39	1.24	1.11
CO2		40.30	0.68	0.14

NOTE: Only constituents used in the Performance calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS11A

Start.....12/11/90 9: 0: 0
End.....12/11/90 11:45: 0
Printed.....31-JAN-1991 11:32:21.00

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
		Percentage Less Than		
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	89.88	100.00	96.80
4	4750	83.23	100.00	95.40
6	3350	72.80	100.00	92.10
8	2360	62.28	100.00	89.40
10	1700	51.13	100.00	85.20
14	1180	41.08	100.00	79.70
20	850	32.70	100.00	69.40
28	600	26.08	86.60	56.30
48	300	15.00	75.80	18.00
100	150	8.00	66.10	1.40
150	106	5.70	62.10	0.10
200	75	5.70	57.10	0.10
325	45	5.70	56.50	0.10
400	38	5.70	55.80	0.10
Median diameter		1630.86	0.00	541.53

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS11B
 Start.....12/11/90 14:15: 0
 End.....12/11/90 16:15: 0
 Printed.....31-JAN-1991 11:52:02.00

TEST : PS11B
 Start.....12/11/90 14:15: 0
 End.....12/11/90 16:15: 0
 Printed.....31-JAN-1991 11:52:02.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			110.03
Final SH Stm. Flow (klb/hr)			936.13
Final SH Out. Press (psig)			1471.23
Final SH Out. Temp. (F)			971.64
Coal Rate Frnt-Vst (klb/hr)	0.03		
Coal Rate Frnt-Est (klb/hr)	-0.12		
Coal Rate Rear (klb/hr)	52.03		
Total (klb/hr)	51.94		
Limestone Rate (klb/hr)	6.08		
Bed Drain Rate (klb/hr)		0.78	
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.81		
Freeboard (Inlet Air)	17.68		
Dist. Plate (02 Method)	11.16		
Freeboard (02 Method)	16.88		
Avg. Bed Temp. (F) 20"	1715.35		
Avg. Bed Temp. (F) 66"	1684.88		
Avg. Bed Temp. (F) 118"	1669.26		
Net Flue Gas Flow		517.80	
- 02 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (v%)	2.97		
CO2 (v%)	16.80		
CO (ppmv)	67.56		
NOX (ppmv)	241.45		
(lbs/10 ⁶ btu)	0.31		
SO2 (ppmv)	112.78		
(lbs/10 ⁶ btu)	0.20		
Total Air Flow (klb/hr)	471.34		
Primary Air Flow (klb/hr)	289.16		
Sec. Air Flow (klb/hr)	182.18		
SA/FA Ratio	0.63		
PA Fan Out. Press. (in VG)			72.95
SA Fan Out. Press. (in VG)			87.95
PA AH Out. Press. (in VG)	54.82		
SA AH Out. Press. (in VG)	40.09		
Windbox Press. (in VG)	50.00		
Bed Press. 18" Above Grid (in VG)	15.66		
Freeboard Press. (in VG)	-0.95		
Cyclone Out. Press. (in VG)			-10.16
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			1.42
AH DP (in VG)			6.78
Baghouse In. Press. (in VG)			-16.14
ID Fan In. Press. (in VG)			-24.92
Cyclone In. Temp. (F)	1697.42		
Cyclone Out. Temp. (F)	1656.86		
Loop Seal Solids Temp. (F)	1740.14		
AH Gas In. Temp. (F)	553.35		
AH Gas Out. Temp. (F)	294.22		
Pri. Air AH In. Temp. (F)			128.35
Pri. Air AH Out. Temp. (F)	434.94		
Sec. Air AH In. Temp. (F)			123.60
Sec. Air AH Out. Temp. (F)	457.64		
Feedwater Flow (klb/hr)			875.07
SH2 Attemp. Flow (klb/hr)			65.57
SH3 Attemp. Flow (klb/hr)			0.49
Drum Press. (Psig)			1630.19
Ambient Temp. (F)			102.80
Baro. Press. (In Hg)			24.51
Rel. Humidity (%)			6.19

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS11B

Start.....12/11/90 14:15: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:52:10.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	10.34	0.81
Ca Utilization % (Coal and Sorbent).....	9.40	0.74
Alkali Utilization % (Coal and Sorbent).....	8.96	0.70
Ca To S (Sorbent Only).....	7.30	0.53
Ca To S (Coal and Sorbent).....	8.03	0.56
Alkali To C (Coal and Sorbent).....	8.42	0.58
S02 Retention %	75.45	2.35
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	16.14	0.94
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Vet flue gas flow - O2 Method (klbs/hr)	517.80	12.91

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS11B

Start.....12/11/90 14:15: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:52:12.00

Coal	Sorbent	Fly Ash	Bed Drain Matl
10531.50	0.09		
8.93		6.65	0.57
3.01		0.03	0.10
0.00			
32.30		1.48	0.09
42.97		14.01	12.97
15.79		0.57	0.50
		1.27	1.14
		0.65	0.14

HHV (Btu/lb)
Total Moisture (Z)
Air Dry Loss (Z)
Blk Den (#/cft)
Volatiles (Z)
Fixed C (Z)
Ash (Z)

CONSTITUENTS (Z)

C 61.74
H 3.64
O 8.06
N 1.38
S 0.46
Ca 0.41
Mg 0.08
Fe 0.20
CO2

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS11B

Start.....12/11/90 14:15: 0
End.....12/11/90 16:15: 0
Printed.....31-JAN-1991 11:52:14.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	90.25	100.00	98.10
4	83.70	100.00	95.80
6	73.97	100.00	94.10
8	64.20	100.00	91.10
10	52.75	100.00	87.20
14	42.13	100.00	80.40
20	33.35	100.00	70.50
28	26.38	77.90	57.40
48	15.13	65.90	19.90
100	8.08	56.20	0.30
150	5.50	52.50	0.00
200	5.50	52.10	0.00
325	5.50	44.80	0.00
400	5.50	42.60	0.00

Median dinimeter

1547.48

64.74

529.24

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:04.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			71.68
SA Fan Out. Press. (in WG)			88.43
PA AH Out. Press. (in WG)	55.42	55.60	
SA AH Out. Press. (in WG)	42.52	42.70	
Windbox Press. (in WG)	50.57	50.83	
Bed Press. 18" Above Grid (in WG)	20.80	16.09	
Freeboard Press. (in WG)	-0.25	-1.02	
Cyclone Out. Press. (in WG)			-10.22
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			1.34
AH DP (in WG)			6.94
Baghouse In. Press. (in WG)			-16.27
ID Fan In. Press. (in WG)			-25.74

Cyclone In. Temp. (F)	1668.20	1689.69	
Cyclone Out. Temp. (F)	1629.32	1654.75	
Loop Seal Solids Temp. (F)	1672.24	1736.47	
AH Gas In. Temp. (F)	547.96	556.76	
AH Gas Out. Temp. (F)	301.83	299.05	135.88
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	423.38	437.44	118.35
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	452.48	464.50	

Feedwater Flow (klb/hr) 875.44

3H2 Attemp. Flow (klb/hr) 67.29
3H3 Attemp. Flow (klb/hr) 0.52

Drum Press. (Psig) 1629.34

mbient Temp. (F) 103.61
aro. Press. (In Hg) 24.56
el. Humidity (%) 9.59

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:04.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.87
Final SH Stm. Flow (klb/hr)			940.65
Final SH Out. Press (psig)			1469.99
Final SH Out. Temp. (F)			968.96

Coal Rate Frnt-Est (klb/hr)	-0.06	0.03	
Coal Rate Frnt-Est (klb/hr)	-0.03	-0.13	
Coal Rate Rear (klb/hr)	51.97	52.09	
Total (klb/hr)	51.88	51.99	103.87

Limestone Rate (klb/hr) 3.69 5.53 9.22

Bed Drain Rate (klb/hr)	0.99	0.92	1.91
Flyash Flow (klb/hr)			21.97
Calculated			

Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	11.41	11.81	
Freeboard (Inlet Air)	17.90	17.65	
Dist. Plate (O2 Method)	10.49	10.87	
Freeboard (O2 Method)	16.86	16.62	

Avg. Bed Temp. (F) 20"	1668.68	1712.53	
Avg. Bed Temp. (F) 66"	1637.38	1682.95	
Avg. Bed Temp. (F) 118"	1628.55	1667.22	

Net Flue Gas Flow 1036.57
- O2 Method (klb/hr)

Flue Gas Composition (AH Inlet)			
O2 (v%)			3.11
CO2 (v%)			16.70
CO (v%)			75.31
NOX (ppmv)			207.50
(lbs/10 ⁶ btu)			0.27
SO2 (ppmv)			134.11
(lbs/10 ⁶ btu)			0.24

Total Air Flow (klb/hr)	943.73		
Primary Air Flow (klb/hr)	580.25		
Sec. Air Flow (klb/hr)	363.48		
Calculated			

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:20.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		103.87	9.22	1072.93	1186.02	
C		63.59	1.00		64.60	
H		4.93	0.00	0.63	5.56	
N		1.40		820.21	821.61	
O		17.66	4.02	252.09	273.77	
S		0.46	0.00		0.46	
Ca		0.40	3.27		3.67	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1036.57	21.97	1.91	1060.44	89.41
C		64.33	1.61	0.02	65.96	102.10
H		5.49	0.01	0.00	5.50	98.82
N		720.02			720.02	87.63
O		247.05	1.88	0.11	249.04	90.96
S		0.14	0.30	0.00	0.44	95.06
Ca			3.28	0.25	3.53	96.25

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Sorbent	Air	Total Input	
Total		103.87	9.22	943.73	1056.81	
C		63.59	1.00		64.60	
H		4.93	0.00	0.56	5.49	
N		1.40		721.44	722.84	
O		17.66	4.02	221.73	243.42	
S		0.46	0.00		0.46	
Ca		0.40	3.27		3.67	
OUTPUTS(klb/hr)		Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total		1036.57	21.97	1.91	1060.44	100.34
C		64.33	1.61	0.02	65.96	102.10
H		5.49	0.01	0.00	5.50	100.19
N		720.02			720.02	99.61
O		247.05	1.88	0.11	249.04	102.31
S		0.14	0.30	0.00	0.44	95.06
Ca			3.28	0.25	3.53	96.25

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:18.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	12.30	1.00
Ca Utilization % (Coal and Sorbent).....	10.96	0.96
Alkali Utilization % (Coal and Sorbent).....	10.39	0.91
Ca To S (Sorbent Only).....	5.69	0.34
Ca To S (Coal and Sorbent).....	6.39	0.44
Alkali To S (Coal and Sorbent).....	6.74	0.46
S02 Retention %	70.02	2.64
Combustion Efficiency %	97.83	0.20

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.95	0.31
Boiler Efficiency (I/O Method) %	88.12	2.58
Excess Air %	17.03	0.95
Air Heater Effectiveness	0.74	0.01
Boiler Load %MCR	97.82	1.69
Wet flue gas flow - 02 Method (klbs/hr)	1036.57	25.90

MATERIAL BALANCE

Total balance %	100.34	0.54
Carbon balance %	102.10	6.64
Hydrogen balance %	100.19	0.03
Oxygen balance %	102.31	4.69
Nitrogen balance %	99.61	1.38
Sulfur balance %	95.06	5.91
Calcium balance %	96.25	7.52

UNIT HEAT RATE

Gross Heat Rate (btu/kvhr)	10018.	187.
Net Heat Rate (btu/kvhr)	11009.	213.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : PS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:26.00

----- HEAT BALANCE REPORT -----

TEST : PS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:26.00

Value(KBtu/hr) % of total *

II. LOSSES (CONT)

5. Latent heat loss due to moisture in the air	503.62	0.04
6. Heat loss due to calcination of sorbent	6048.08	0.54
7. Heat loss due to formation of CO	293.61	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.45
10. Heat loss due to sensible heat in flue dust	986.69	0.09
11. Heat loss due to sensible heat in bed drain	117.54	0.01
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5403.41	0.48

SUM OF LOSSES TERMS

146228.25 13.05

* Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)

86.95

Value(KBtu/hr) % of total *

CHEMICAL HEAT INPUT OF THE COAL:

I. CREDITS

1. Heat credit for sensible heat in entering moist air	12150.58	1.08
2. Sensible heat in entering as-fired coal	-256.47	-0.02
3. Sensible heat in entering wet sorbent	44.65	0.00
4. Heat credit for sulfation reaction	2165.19	0.19
5. Bottom ash cooling water input	5009.41	0.45
6. Sootblowing steam	0.00	0.00

II. LOSSES

1. Heat loss from unburned coal	23565.57	2.10
2. Heat loss from sensible heat in dry flue gas	53596.36	4.78
3. Heat loss due to moisture in as-fired fuel and sorbent	10671.32	0.95
4. Latent heat loss due to moisture from burning of hydrogen	40042.07	3.57

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : FS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:24.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : FS33

Start.....12/13/90 9: 0: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:22:22.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10596.75			
Total Moisture (%)	8.92	0.11		
Air Dry Loss (%)	4.00			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.35			
Fixed C (%)	43.49			
Ash (%)	15.24			
CONSTITUENTS (%)				
C	61.23		7.33	1.14
H	3.75		0.04	0.10
O	9.08	0.00		
N	1.35			
S	0.44		1.35	0.12
Ca	0.39	35.48	14.95	13.13
Mg	0.08	0.47	0.55	0.52
Fe	0.21	0.26	1.17	1.05
CO2		39.91	0.77	0.32

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	89.69	100.00	100.00
4	84.22	100.00	100.00
6	74.30	100.00	100.00
8	63.98	100.00	100.00
10	52.90	100.00	100.00
14	42.64	100.00	100.00
20	33.98	100.00	100.00
28	27.34	100.00	100.00
48	16.00	63.10	15.55
100	8.59	52.80	1.50
150	5.86	49.20	0.40
200	5.86	44.55	0.10
325	5.86	42.05	0.10
400	5.86	37.55	0.10
Median diameter	1533.76	114.74	644.97

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS33A

Start.....12/13/90 9:00:00

End.....12/13/90 11:45:00

Printed.....04-FEB-1991 09:55:00.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			109.90
Final SH Gm. Flow (klb/hr)			940.58
Final SH Out. Press (psig)			1469.95
Final SH Out. Temp. (F)			968.92

Coal Rate Frnt-Wst (klb/hr)	-0.10
Coal Rate Frnt-Est (klb/hr)	-0.04
Coal Rate Rear (klb/hr)	51.63
Total (klb/hr)	51.48

Limestone Rate (klb/hr)	3.51
-------------------------	------

Bed Drain Rate (klb/hr)	0.90
Flyash Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	11.41
Distributor Plate (Inlet Air)	17.83
Freeboard (Inlet Air)	10.50
Dist. Plate (02 Method)	16.79
Freeboard (02 Method)	

Avg. Bed Temp. (F) 20"	1670.72
Avg. Bed Temp. (F) 66"	1638.62
Avg. Bed Temp. (F) 118"	1629.79

Net Flue Gas Flow	524.13
02 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	3.18
O2 (v%)	16.65
CO (v%)	77.56
NOX (ppmv)	185.40
SO2 (lbs/10 ⁶ btu)	0.24
(ppmv)	121.67
(lbs/10 ⁶ btu)	0.22

Total Ait Flow (klb/hr)	478.02
Primary Air Flow (klb/hr)	290.18
Sec. Air Flow (klb/hr)	187.84
SA/PA Ratio	0.65

TEST : PS33A

Start.....12/13/90 9:00:00

End.....12/13/90 11:45:00

Printed.....04-FEB-1991 09:55:00.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			70.23
SA Fan Out. Press. (in VG)			86.56
PA AH Out. Press. (in VG)	55.22		
SA AH Out. Press. (in VG)	42.65		

Windbox Press. (in VG)	50.66
Bed Press. 18" Above Grid (in VG)	20.97
Freeboard Press. (in VG)	-0.27
Cyclone Out. Press. (in VG)	
SH 1 & 3 Flue Gas DP (in VG)	
Economizer Flue Gas DP (in VG)	
AH DP (in VG)	
Baghouse In. Press. (in VG)	
ID Fan In. Press. (in VG)	

Cyclone In. Temp. (F)	1668.01
Cyclone Out. Temp. (F)	1628.95
Loop Seal Solids Temp. (F)	1672.65

AH Gas In. Temp. (F)	547.96
AH Gas Out. Temp. (F)	301.18
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	423.13
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	450.82

Feedwater Flow (klb/hr)	875.63
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	67.04
SH3 Attemp. Flow (klb/hr)	0.51

Drum Press. (Psig)	1628.97
--------------------	---------

Ambient Temp. (F)	101.03
Baro. Press. (In Hg)	24.59
Rel. Humidity (%)	10.10

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS33A

Start.....12/13/90 9: 0: 0
End.....12/13/90 11:45: 0
Printed.....04-FEB-1991 09:55:11.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	17.48	1.56
Ca Utilization % (Coal and Sorbent).....	15.43	1.49
Alkali Utilization % (Coal and Sorbent).....	14.51	1.40
Ca To S (Sorbent Only).....	4.19	0.30
Ca To S (Coal and Sorbent).....	4.75	0.39
Alkali To S (Coal and Sorbent).....	5.05	0.41
CO ₂ Retention %	73.27	2.54
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	17.46	0.96
Excess Air %		
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - O ₂ Method (klbs/hr)	524.13	11.55

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS33A

Start.....12/13/90 9: 0: 0
End.....12/13/90 11:45: 0
Printed.....04-FEB-1991 09:55:16.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS33A

Start.....12/13/90 9: 0: 0
End.....12/13/90 11:45: 0
Printed.....04-FEB-1991 09:55:13.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl	Percentage Less Than		
					Coal	Sorbent	Bed Drain
BMV (Btu/lb)	10734.50						
Total Moisture (%)	8.48	0.13			100.00	100.00	100.00
Air Dry Loss (%)	3.54				100.00	100.00	100.00
High Heat (Btu/lb)	0.00				100.00	100.00	100.00
Volatiles (%)	32.61				100.00	100.00	100.00
Fixed C (%)	44.26				88.38	100.00	92.50
Ash (%)	14.65				82.63	100.00	88.50
CONSTITUENTS (%)					73.33	100.00	82.10
C	62.20		7.30	1.57	63.08	100.00	76.50
H	3.79	0.00	0.03	0.11	52.43	100.00	69.50
O	9.07				42.25	100.00	61.50
N	1.35				33.67	100.00	51.00
S	0.46	0.00	1.36	0.13	27.23	71.70	39.90
Ca	0.32	35.35	14.99	11.29	16.05	56.50	12.10
Mg	0.07	0.47	0.56	0.49	8.65	45.10	1.30
Fe	0.21	0.28	1.19	1.03	5.98	41.10	0.40
CO2		39.45	0.76	0.47	5.98	35.70	0.10
					5.98	35.10	0.10
					5.98	28.90	0.10
							0.10
Median diameter					1558.88	202.16	823.14

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS33B
 Start.....12/13/90 12:30: 0
 End.....12/13/90 14:40: 0
 Printed.....04-FEB-1991 10:46:26.00

TEST : PS33B
 Start.....12/13/90 12:30: 0
 End.....12/13/90 14:40: 0
 Printed.....04-FEB-1991 10:46:26.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			75.19
SA Fan Out. Press. (in WG)			90.97
PA AH Out. Press. (in WG)	55.84		
SA AH Out. Press. (in WG)	42.55		
Windbox Press. (in WG)	51.00		
Bed Press. 18" Above Grid (in WG)	16.16		
Freeboard Press. (in WG)	-1.01		
Cyclone Out. Press. (in WG)			-10.26
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			1.35
AH DP (in WG)			6.95
Baghouse In. Press. (in WG)			-16.31
ID Fan In. Press. (in WG)			-25.72
Cyclone In. Temp. (F)	1691.09		
Cyclone Out. Temp. (F)	1655.68		
Loop Seal Solids Temp. (F)	1736.12		
AH Gas In. Temp. (F)	557.50		
AH Gas Out. Temp. (F)	300.35		136.55
Pri. Air AH In. Temp. (F)			
Pri. Air AH Out. Temp. (F)	438.50		126.50
Sec. Air AH In. Temp. (F)			
Sec. Air AH Out. Temp. (F)	466.98		
Feedwater Flow (klb/hr)			874.57
SH2 Attamp. Flow (klb/hr)			67.68
SH3 Attamp. Flow (klb/hr)			0.55
Drum Press. (Psig)			1629.01
Ambient Temp. (F)			106.63
Baro. Press. (In Hg)			24.52
Rel. Humidity (%)			9.13
Gross Plant Output (MWe)			109.77
Final SH Stm. Flow (klb/hr)			940.19
Final SH Out. Press (psig)			1469.00
Final SH Out. Temp. (F)			968.96
Coal Rate Frnt-Vst (klb/hr)	0.04		
Coal Rate Frnt-Est (klb/hr)	-0.12		
Coal Rate Rear (klb/hr)	52.46		
Total (klb/hr)	52.38		
Limestone Rate (klb/hr)	5.15		
Bed Drain Rate (klb/hr)	1.28		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)	11.82		
Distributor Plate (Inl Air)	17.67		
Freeboard (Inlet Air)	10.94		
Dist. Plate (02 Method)	16.71		
Freeboard (02 Method)			
Avg. Bed Temp. (F) 20"	1710.52		
Avg. Bed Temp. (F) 66"	1680.98		
Avg. Bed Temp. (F) 118"	1666.41		
Wet Fine Gas Flow - 02 Method (klb/hr)	512.77		
Flue Gas Composition (AH Inlet)			
O2 (v%)	3.04		
CO2 (v%)	16.76		
CO (ppmv)	73.51		
NOX (ppmv)	229.15		
(lbs/10 ⁶ btu)	0.29		
SO2 (ppmv)	146.73		
(lbs/10 ⁶ btu)	0.26		
Total Air Flow (klb/hr)	466.16		
Primary Air Flow (klb/hr)	290.15		
Sec. Air Flow (klb/hr)	176.01		
SA:TA Ratio	0.61		

--- PERFORMANCE SUMMARY REPORT -----

TEST : PS33B

Start.....12/13/90 12:30: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:46:37.00

THEMAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	10.09	0.95
Ca Utilization % (Coal and Sorbent).....	8.94	0.87
Alkali Utilization % (Coal and Sorbent).....	8.50	0.82
Ca To S (Sorbent Only).....	6.59	0.47
Ca To S (Coal and Sorbent).....	7.44	0.56
Alkali To S (Coal and Sorbent).....	7.83	0.58
SO ₂ Retention %	66.54	2.78
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	16.59	0.95
Air Heater Effectiveness		
Boiler load MCR		
Net flue gas flow - 07 Method (klbs/hr)	512.77	14.43

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Nitrogen balance %	
Oxygen balance %	
Hydrogen balance %	
Sulfur balance %	
Calcium balance %	

NET HEAT RATE

Gross Heat Rate (Btu/kwh)	
Net Heat Rate (Btu/kwh)	

* Uncertainty, +/- in same units as variable.

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS33B

Start.....12/13/90 12:30: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:46:39.00

Coal Sorbent Fly Ash Bed Drain Matl

HHV (Btu/lb) 10459.00
Total Moisture (%) 9.35
Air Dry Loss (%) 4.47
Fly Ash (lb/cft) 0.00
Sorbent (lb/cft) 32.10
Fixed C (%) 42.72
Ash (%) 15.83

PERCENTAGES (%)

H 60.25
C 3.71
S 9.09
N 1.35
O 0.43
Ca 0.45
Mg 0.08
Fe 0.21
CO2 40.38

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS33B

Start.....12/13/90 12:30: 0
End.....12/13/90 14:40: 0
Printed.....04-FEB-1991 10:46:41.00

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	91.00	100.00	97.40
4 4750	85.83	100.00	95.40
6 3350	75.28	100.00	92.00
8 2360	64.88	100.00	88.40
10 1700	53.38	100.00	84.10
14 1180	43.03	100.00	77.40
20 850	34.28	100.00	67.40
28 600	27.45	81.70	55.30
48 300	15.95	69.70	19.00
100 150	8.53	60.50	1.70
150 106	5.75	57.30	0.40
200 75	5.75	53.40	0.10
325 45	5.75	49.00	0.10
400 38	5.75	46.20	0.10

Median diameter

1509.41 50.67 547.43

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 12:59:14.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MW)			58.29
Final SH Ste. Flow (klb/hr)			516.07
Final SH Out. Press (psig)			1457.18
Final SH Out. Temp. (F)			997.34
Coal Rate Feed-Water (klb/hr)	18.73	12.97	
Coal Rate Feed-Est (klb/hr)	19.57	17.17	
Coal Rate Feed (klb/hr)	-0.14	11.89	
Total (klb/hr)	38.19	37.03	75.19
Limestone Rate (klb/hr)	5.48	3.96	9.44
Bed Drain Rate (klb/hr)	5.56	4.28	9.83
Flyash Flow (klb/hr) Calculated			16.51
Superficial Velocity (ft/sec)			
Distributor Plate (Inlet Air)	7.69	7.63	
Freeboard (Inlet Air)	10.88	10.37	
Dist. Plate (02 Method)	8.06	8.00	
Freeboard (02 Method)	11.08	10.57	
Avg. Bed Temp. (F) 20"	1477.97	1549.10	
Avg. Bed Temp. (F) 66"	1466.77	1520.71	
Avg. Bed Temp. (F) 118"	1391.26	1483.62	
Net Flue Gas Flow - 02 Method (klb/hr)			776.22
Flue Gas Composition (AH Inlet)			
O ₂ (%)			6.44
CO ₂ (%)			12.70
CO (ppmv)			101.92
NO _x (ppmv)			84.18
SO ₂ (ppmv)			0.14
Flue 10 ⁻⁵ H ₂ O			147.66
Flue 10 ⁻⁵ H ₂ O			0.19
Total Air Flow (klb/hr)			219.62
Primary Air Flow (klb/hr)			424.17
Sec. Air Flow (klb/hr)			255.45
SA PA Ratio			0.38

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 12:59:14.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			59.68
SA Fan Out. Press. (in WG)			51.13
PA AH Out. Press. (in WG)	45.33	45.53	
SA AH Out. Press. (in WG)	29.69	29.77	
Windbox Press. (in WG)			
Bed Press. 18" Above Grid (in WG)	40.87	40.86	
Freeboard Press. (in WG)	20.92	18.12	
Cyclone Out. Press. (in WG)	-0.20	-0.65	
SH 1 & 3 Flue Gas DP (in WG)			-4.14
Economizer Flue Gas DP (in WG)			6.99
AH DP (in WG)			0.62
Baghouse In. Press. (in WG)			3.39
ID Fan In. Press. (in WG)			-7.59
			-12.93
Cyclone In. Temp. (F)	1399.35	1387.15	
Cyclone Out. Temp. (F)	1412.61	1410.34	
Loop Seal Solids Temp. (F)	1447.06	1505.17	
AH Gas In. Temp. (F)	502.24	512.00	
AH Gas Out. Temp. (F)	267.11	264.85	
Pri. Air AH In. Temp. (F)			117.86
Pri. Air AH Out. Temp. (F)	387.34	400.07	
Sec. Air AH In. Temp. (F)			261.32
Sec. Air AH Out. Temp. (F)	420.39	414.35	
Feedwater Flow (lb/hr)			29,000
SR2 Attemp. Flow (lb/hr)			14,260
SR3 Attemp. Flow (lb/hr)			6,000
Drum Flow (lb/hr)			1,000,000
Ambient Temp. (F)			47.88
Ratio. Press. (in WG)			2.00
Ref. Humidity (%)			2.93

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 12:59:21.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)		Coal	Fly Ash	Bed Drain	Air	Total Input
Total		75.19	16.51	9.83	753.48	854.91
C		39.50	0.77	0.07		40.34
H		3.16	0.01	0.00	0.18	3.35
N		0.94			577.81	578.75
O		13.22			175.49	192.66
S		1.27				1.27
Ca		0.38			3.39	3.77
OUTPUTS(klb/hr)						
Total		776.22	16.51	9.83		802.56
C		37.60	0.77	0.07		38.44
H		3.33	0.01	0.00		3.35
N		557.89				557.89
O		177.53	1.39	2.01		180.93
S		0.13	0.34	0.67		1.14
Ca			1.72	2.44		4.16

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)		Coal	Fly Ash	Bed Drain	Air	Total Input
Total		75.19	16.51	9.83	719.67	801.13
C		39.50	0.77	0.07		40.34
H		3.16	0.01	0.00	0.17	3.34
N		0.94			551.84	552.78
O		13.22			167.61	180.93
S		1.27				1.27
Ca		0.38			3.39	3.77
OUTPUTS(klb/hr)						
Total		776.22	16.51	9.83		802.56
C		37.60	0.77	0.07		38.44
H		3.33	0.01	0.00		3.35
N		557.89				557.89
O		177.53	1.39	2.01		180.93
S		0.13	0.34	0.67		1.14
Ca			1.72	2.44		4.16

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 12:59:20.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	41.89	3.16
Ca Utilization % (Coal and Sorbent).....	37.69	3.04
Alkali Utilization % (Coal and Sorbent).....	35.68	2.85
Ca To S (Sorbent Only).....	2.14	0.15
Ca To S (Coal and Sorbent).....	2.38	0.18
Alkali To S (Coal and Sorbent).....	2.51	0.19
SO2 Retention %	89.57	0.87
Combustion Efficiency %	98.25	0.15

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.53	0.35
Boiler Efficiency (I/O Method) %	78.91	2.79
Excess Air %	43.42	1.45
Air Heater Effectiveness	0.84	0.02
Boiler Load %MCR	62.54	1.22
Net flue gas flow - 02 Method (klbs/hr)	776.22	20.03

MATERIAL BALANCE

Total balance %	99.79	0.55
Carbon balance %	94.84	8.11
Hydrogen balance %	100.44	0.06
Oxygen balance %	97.82	4.74
Nitrogen balance %	100.92	1.39
Sulfur balance %	89.82	6.90
Calcium balance %	110.40	6.49

UNIT HEAT RATE

Gross Heat Rate (hr/kwhr)	11916.	306.
Net Heat Rate (hr/kwhr)	13380.	370.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 10:19:13.00

----- HEAT BALANCE REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 10:19:13.00

II. LOSSES (CONT)	Value(kBtu/hr)	% of total *
5. Latent heat loss due to moisture in the air	132.49	0.02
6. Heat loss due to calcination of sorbent	6036.05	0.84
7. Heat loss due to formation of CO	305.36	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.69
10. Heat loss due to sensible heat in flue dust	618.43	0.09
11. Heat loss due to sensible heat in bed drain	606.39	0.08
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6131.59	0.85

SUM OF LOSSES TERMS

99487.88

100%

Total equals: Chemical input of coal plus credits

BOILER EFFICIENCY (%) (LOSSES METHOD)	Value(kBtu/hr)	% of total *	86.38
CHEMICAL HEAT INPUT OF THE COAL:	695156.69	96.54	
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	13605.83	1.89	
2. Sensible heat in entering as-fired coal	-185.78	-0.03	
3. Sensible heat in entering wet sorbent	45.71	0.01	
4. Heat credit for sulfation reaction	7645.69	1.06	
5. Bottom ash cooling water input	3809.43	0.53	
6. Sootblowing steam	0.00	0.00	

II. LOSSES

1. Heat loss from unburned coal	11477.67	1.65
2. Heat loss from sensible heat in dry flue gas	34799.40	5.01
3. Heat loss due to moisture in as-fired fuel and sorbent	9251.61	1.33
4. Latent heat loss due to moisture from burning of hydrogen	23868.00	3.43

* Total equals: Chemical input of coal plus credits

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 10:19:11.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF07

Start..... 1/11/91 10:15: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 12:59:24.00

		Percentage Less Than			
		Actual	Coal	Sorbent	Bed
		Mash Microns			Drain
1.50	37500	100.00	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00	100.00
0.75	18000	100.00	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00	100.00
0.25	6300	88.40	100.00	100.00	96.40
4	4750	82.81	100.00	100.00	95.50
6	3350	74.45	100.00	100.00	93.25
8	2360	64.78	100.00	100.00	90.25
10	1700	54.65	100.00	100.00	87.25
14	1180	44.78	100.00	100.00	80.25
20	850	36.31	100.00	100.00	69.25
28	600	29.23	79.75	79.75	58.25
48	300	15.69	67.10	67.10	30.25
100	150	6.69	58.00	58.00	4.25
150	106	4.38	55.05	55.05	0.25
200	75	4.38	52.75	52.75	0.25
325	45	4.38	50.55	50.55	0.25
400	38	4.38	45.75	45.75	0.25
Median diameter		1432.00	44.13		481.25

		Coal	Sorbent	Fly Ash	Bed Drain Marl
HV (Btu/lb)		9237.38			
Total Moisture (%)		9.59	0.10		
Air Dry Loss (%)		3.60			
Bk Ben (± cft)		0.00			
Volatiles (%)		31.17			
Fixed C (%)		36.49			
Ash (%)		22.74			
CONSTITUENTS (%)					
C		52.54		4.69	0.71
H		3.13		0.06	0.04
O		9.07	0.00		
N		1.25			
S		1.69	0.00	2.07	6.77
Ca		0.50	35.94	10.43	74.83
Mg		0.11	0.45	0.47	0.50
Fe		0.55	0.22	2.40	1.16
CO ₂			40.15	1.61	0.50

NOTE: Only constituents used in the Performance calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----
TEST : AF07A

Start..... 1/11/91 10:15: 0
End..... 1/11/91 13:10: 0
Printed.....25-FEB-1991 15:03:52.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			58.35
Final SH Stm. Flow (klb/hr)			515.97
Final SH Out. Press (psig)			1452.56
Final SH Out. Temp. (F)			997.78

Coal Rate Fint-Est (klb/hr)	18.72
Coal Rate Fint-Est (klb/hr)	19.67
Coal Rate Rear (klb/hr)	-0.14
Total (klb/hr)	38.26

Limestone Rate (klb/hr)	5.55
-------------------------	------

Red Drain Rate (klb/hr)	0.00
Flvach Flow (klb/hr)	
Calculated	

Superficial Velocity (ft/sec)	7.73
Distributor Plate (Inl Air)	10.90
Freeboard (Inlet Air)	8.19
Dist. Plate (02 Method)	11.17
Freeboard (02 Method)	

Avg. Bed Temp. (F) 20"	1480.92
Avg. Bed Temp. (F) 66"	1469.32
Avg. Bed Temp. (F) 118"	1393.83

Net Flue Gas Flow	399.09
- 02 Method (klb/hr)	

Flue Gas Composition (AH Inlet)	
O ₂ (%)	6.46
CO ₂ (%)	12.70
CO (ppmv)	103.07
H ₂ (ppmv)	26.62
(lbm/10 ⁶ brn)	0.15
SO ₂ (ppmv)	166.41
(lbm/10 ⁶ brn)	0.39

Total Air Flow (klb/hr)	370.25
Primary Air Flow (klb/hr)	218.39
Sec. Air Flow (klb/hr)	151.86
SA/PA Ratio	0.70

----- PROCESS OPERATING SUMMARY REPORT -----
TEST : AF07A

Start..... 1/11/91 10:15: 0
End..... 1/11/91 13:10: 0
Printed.....25-FEB-1991 15:03:52.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			58.72
SA Fan Out. Press. (in WG)			51.13
PA AH Out. Press. (in WG)	45.34		
SA AH Out. Press. (in WG)	29.70		

Vindhox Press. (in WG)	40.77
Bed Press. 18" Above Grid (in WG)	20.76
Freeboard Press. (in WG)	-0.29
Cyclone Out. Press. (in WG)	
SH 1 & 3 Flue Gas DP (in WG)	
Economizer Flue Gas DP (in WG)	
AH DP (in WG)	
Baghouse In. Press. (in WG)	
ID Fan In. Press. (in WG)	

Cyclone In. Temp. (F)	1403.61
Cyclone Out. Temp. (F)	1415.76
Loop Seal Solids Temp. (F)	1449.79

AH Gas In. Temp. (F)	502.82
AH Gas Out. Temp. (F)	266.58
Pri. Air AH In. Temp. (F)	
Pri. Air AH Out. Temp. (F)	387.09
Sec. Air AH In. Temp. (F)	
Sec. Air AH Out. Temp. (F)	419.15

Feedwater Flow (lbm/hr)	500.38
-------------------------	--------

SH2 Attemp. Flow (klb/hr)	16.49
SH3 Attemp. Flow (klb/hr)	0.49

Drum Press. (Psig)	1310.11
--------------------	---------

Ambient Temp. (F)	80.68
Baro. Press. (In Hg)	24.87
Rel. Humidity (%)	5.85

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF07A

Start..... 1/11/91 10:15: 0
End..... 1/11/91 13:10: 0
Printed.....25-FEB-1991 15:03:58.00

VALUE UNC*

CHEMICAL PROCESS SUMMARY

Ca Utilization % (Sorbent Only).....	37.86	5.37
Ca Utilization % (Coal and Sorbent).....	35.41	5.08
Alkali Utilization % (Coal and Sorbent).....	33.62	4.80
Ca To S (Sorbent Only).....	2.38	0.30
Ca To S (Coal and Sorbent).....	2.54	0.33
Alkalis To S (Coal and Sorbent).....	2.67	0.34
SO ₂ Retention %	89.93	1.29

Combustion Efficiency %

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	43.63	1.45
Air Heater Effectiveness		
Boiler Load MHR		

Net flue gas flow - 02 Method (kibs/hr) 399.09 17.19

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwh)	
Net Heat Rate (btu/kwh)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF07A

Start..... 1/11/91 10:15: 0
End..... 1/11/91 13:10: 0
Printed.....25-FEB-1991 15:04:02.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF07A

Start..... 1/11/91 10:15: 0
End..... 1/11/91 13:10: 0
Printed.....25-FEB-1991 15:04:00.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	9333.50			
Total Moisture (%)	9.22	0.09		
Air Dry Loss (%)	3.32			
Blk Den (#/cft)	0.00			
Volatiles (%)	30.48			
Fixed C (%)	37.45			
Ash (%)	22.84			
CONSTITUENTS (%)				
C	53.22		4.67	0.03
H	3.18		0.05	0.05
O	8.55	0.00		
N	1.24			
S	1.76	0.00	2.09	6.15
Ca	0.36	35.96	10.40	25.20
Mg	0.11	0.45	0.47	0.60
Fe	0.57	0.22	2.36	1.17
CO2		39.81	1.60	0.77

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	91.20	100.00	93.40
4	86.30	100.00	92.00
6	78.80	100.00	88.70
8	69.35	100.00	83.80
10	58.83	100.00	82.00
14	48.23	100.00	74.60
20	39.08	100.00	63.30
28	31.30	76.40	52.70
48	16.25	65.30	27.50
100	6.55	57.00	5.80
150	4.25	54.40	1.00
200	4.25	50.00	0.10
325	4.25	45.90	0.10
400	4.25	44.80	0.10
Median diameter	1254.32	74.63	559.00

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF07B

Start..... 1/11/91 13:45: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 11:43:32.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			58.27
Final SH Stm. Flow (klb/hr)			516.10
Final SH Out. Press (psig)			1451.82
Final SH Out. Temp. (F)			996.81
Coal Rate Fint-Vst (klb/hr)	12.92		
Coal Rate Fint-Est (klb/hr)	12.15		
Coal Rate Rear (klb/hr)	11.82		
Total (klb/hr)	36.89		
Limestone Rate (klb/hr)	4.47		
Bed Drain Rate (klb/hr)	4.12		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	7.58		
Freeboard (Inlet Air)	10.35		
Dist. Plate (O2 Method)	7.76		
Freeboard (O2 Method)	10.40		
Avg. Bed Temp. (F) 20"	1546.57		
Avg. Bed Temp. (F) 46"	1518.15		
Avg. Bed Temp. (F) 118"	1481.47		
Wet Flue Gas Flow			
- O2 Method (klb/hr)	373.68		
Flue Gas Composition (AH Inlet)			
O2 (%)	6.41		
CO2 (%)	12.72		
CO (ppmv)	100.69		
NOX (ppmv)	81.15		
(lbs/10'6 btu)	0.14		
SO2 (ppmv)	169.54		
(lbs/10'6 btu)	0.40		
Total Air Flow (klb/hr)	345.96		
Primary Air Flow (klb/hr)	205.59		
Sec. Air Flow (klb/hr)	140.37		
SA/PA Ratio	0.68		

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF07B

Start..... 1/11/91 13:45: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 11:43:32.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			58.62
SA Fan Out. Press. (in VG)			51.13
PA AH Out. Press. (in VG)	45.51		
SA AH Out. Press. (in VG)	29.80		
Windbox Press. (in VG)	41.16		
Bed Press. 18" Above Grid (in VG)	18.45		
Freeboard Press. (in VG)	-0.62		
Cyclone Out. Press. (in VG)			-4.12
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			0.63
AH DP (in VG)			3.78
Raghouse In. Press. (in VG)			-7.58
ID Fan In. Press (in VG)			-11.77
Cyclone In. Temp. (F)	1386.15		
Cyclone Out. Temp. (F)	1409.73		
Loop Seal Solids Temp. (F)	1504.03		
AH Gas In. Temp. (F)	511.33		
AH Gas Out. Temp. (F)	265.85		
Pr. Air AH In. Temp. (F)			119.65
Pr. Air AH Out. Temp. (F)	400.28		
Sec. Air AH In. Temp. (F)			100.44
Sec. Air AH Out. Temp. (F)	413.04		
Feedwater Flow (lb/hr)			90.38
SH2 Atterb. Flow (klb/hr)			16.33
SH3 Atterb. Flow (klb/hr)			16.33
Drum Press. (Psig)			1319.30
Ambient Temp. (F)			77.25
Baro. Press. (In Hg)			29.84
Rel. Humidity (%)			6.10

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF07B

Start..... 1/11/91 13:45: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 11:43:40.00

CHEMICAL PROCESS SUMMARY	VALUE	UMC*
Ca Utilization % (Sor bent Only).....	41.48	3.18
Ca Utilization % (Coal and Sor bent).....	36.12	2.85
Alkali Utilization % (Coal and Sor bent).....	34.22	2.65
Ca To S (Sor bent Only).....	2.15	0.16
Ca To S (Coal and Sor bent).....	2.47	0.19
Alkali To S (Coal and Sor bent).....	2.61	0.20
SO ₂ Potent ion %	89.23	0.82
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %		
Excess Air %	43.19	1.45
Air Heater Effectiveness		
Boiler Load %HCR		
Net flue gas flow - 02 Method (klbs/hr)	373.68	10.39

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

HEAT BALANCE

Gross Heat Rate (hrn/kwhr)	
Net Heat Rate (hrn/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF07B

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF07B

Start..... 1/11/91 13:45: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 11:43:42.00

Start..... 1/11/91 13:45: 0
End..... 1/11/91 16:15: 0
Printed.....25-FEB-1991 11:43:44.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl	Actual Mesh Microns	Percentage Less Than		
						Coal	Sorbent	Bed Drain
Moist (Btu/lb)	9141.25				1.50	100.00	100.00	100.00
Total Moisture (%)	9.95				1.00	100.00	100.00	100.00
Air Dry loss (%)	3.88	0.11			0.75	100.00	100.00	100.00
Rk Den (#/cf)	0.00				0.50	100.00	100.00	100.00
Volatiles (%)	31.86				0.25	85.60	100.00	92.40
Fixed C (%)	35.53				4	79.33	100.00	99.00
Ash (%)	22.65				6	70.10	100.00	97.80
					8	60.20	100.00	95.90
					10	50.48	100.00	92.70
					14	41.33	100.00	86.30
					20	33.55	100.00	76.30
					28	27.15	82.10	64.90
					48	15.13	68.90	33.90
					100	6.83	59.00	4.10
					150	4.50	55.70	0.60
					200	4.50	55.50	0.10
					325	4.50	55.20	0.10
					400	4.50	46.70	0.10
					600			
					800			
					1000			
					1250			
					1500			
					2000			
					2500			
					3000			
					3500			
					4000			
					4500			
					5000			
					5500			
					6000			
					6500			
					7000			
					7500			
					8000			
					8500			
					9000			
					9500			
					10000			
					10500			
					11000			
					11500			
					12000			
					12500			
					13000			
					13500			
					14000			
					14500			
					15000			
					15500			
					16000			
					16500			
					17000			
					17500			
					18000			
					18500			
					19000			
					19500			
					20000			
					20500			
					21000			
					21500			
					22000			
					22500			
					23000			
					23500			
					24000			
					24500			
					25000			
					25500			
					26000			
					26500			
					27000			
					27500			
					28000			
					28500			
					29000			
					29500			
					30000			
					30500			
					31000			
					31500			
					32000			
					32500			
					33000			
					33500			
					34000			
					34500			
					35000			
					35500			
					36000			
					36500			
					37000			
					37500			
					38000			
					38500			
					39000			
					39500			
					40000			
					40500			
					41000			
					41500			
					42000			
					42500			
					43000			
					43500			
					44000			
					44500			
					45000			
					45500			
					46000			
					46500			
					47000			
					47500			
					48000			
					48500			
					49000			
					49500			
					50000			
					50500			
					51000			
					51500			
					52000			
					52500			
					53000			
					53500			
					54000			
					54500			
					55000			
					55500			
					56000			
					56500			
					57000			
					57500			
					58000			
					58500			
					59000			
					59500			
					60000			
					60500			
					61000			
					61500			
					62000			
					62500			
					63000			
					63500			
					64000			
					64500			
					65000			
					65500			
					66000			
					66500			
					67000			
					67500			
					68000			
					68500			
					69000			
					69500			
					70000			
					70500			
					71000			
					71500			
					72000			
					72500			
					73000			
					73500			
					74000			
					74500			
					75000			
					75500			
					76000			
					76500			
					77000			
					77500			
					78000			
					78500			
					79000			
					79500			
					80000			
					80500			
					81000			
					81500			
					82000			
					82500			
					83000			
					83500			
					84000			
					84500			
					85000			
					85500			
					86000			
					86500			
					87000			
					87500			
					88000			
					88500			
					89000			
					89500			
					90000			
					90500			
					91000			
					91500			
					92000			
					92500			
					93000			
					93500			
					94000			
					94500			
					95000			
					95500			
					96000			
					96500			
					97000			
					97500			
					98000			
					98500			
					99000			
					99500			
					100000			
					100500			
					101000			
					101500			
					102000			
					102500			
					103000			
					103500			
					104000			
					104500			
					105000			
					105500			
					106000			
					106500			
					107000			
					107500			
					108000			
					108500			
					109000			
					109500			
					110000			
					110500			
					111000			
					111500			
					112000			
					112500			
					113000			
					113500			

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:58:55.00

Combustor A	Combustor B	Unit
Gross Plant Output (MWe)		
Final SH Stea. Flow (klb/hr)		518.63
Final SH Out. Press (psig)		1452.68
Final SH Out. Temp. (F)		989.41
Coal Rate Fint-Est (klb/hr)		
Coal Rate Fint-Est (klb/hr)	11.88	12.71
Coal Rate Fint-Est (klb/hr)	12.39	11.89
Coal Rate Fint-Est (klb/hr)	12.90	11.45
Coal Rate Fint-Est (klb/hr)	37.17	36.04
Limestone Rate (klb/hr)		
Limestone Rate (klb/hr)	4.92	4.45
Bed Train Rate (klb/hr)		
Bed Train Rate (klb/hr)	4.68	5.08
Flyash Flow (klb/hr)		
Flyash Flow (klb/hr)		9.77
Calculated		
Superficial Velocity (ft/sec)		
Distributor Plate (Inl Air)	7.43	7.20
Freeboard (Inlet Air)	10.64	10.22
Dist. Plate (02 Method)	7.15	6.93
Freeboard (02 Method)	10.32	9.91
Avg. Bed Temp. (F) 20"		
Avg. Bed Temp. (F) 56"	1497.25	1527.45
Avg. Bed Temp. (F) 118"	1473.75	1499.95
	1412.41	1467.20
Air Flow Gas Flow		
02 Method (klb/hr)		
Flue Gas Composition (AH Inlet)		
O ₂ (%)		6.29
CO ₂ (%)		13.19
CO (ppm)		110.96
H ₂ (%)		70.24
NO _x (ppm)		0.12
SO ₂ (ppm)		72.18
Cl ₂ (ppm)		0.16
Total Air Flow (klb/hr)		
Primary Air Flow (klb/hr)		678.66
Sec. Air Flow (klb/hr)		407.65
Gas Air Flow (klb/hr)		271.01
Gas Rate		0.66

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:58:55.00

Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)		
SA Fan Out. Press. (in VG)	45.22	45.42
PA AH Out. Press. (in VG)	29.98	30.04
SA AH Out. Press. (in VG)		
Windbox Press. (in VG)		
Bed Press. 18" Above Grid (in VG)	41.67	41.53
Freeboard Press. (in VG)	22.22	19.85
Cyclone Out. Press. (in VG)	-0.19	-0.62
SH 1 & 3 Flue Gas DP (in VG)		
Economizer Flue Gas DP (in VG)		
AH DP (in VG)		
Baghouse In. Press. (in VG)		
ID Fan In. Press. (in VG)		
Cyclone In. Temp. (F)		
Cyclone Out. Temp. (F)	1376.81	1368.19
Loop Seal Solids Temp. (F)	1391.93	1392.91
	1432.54	1488.02
AH Gas In. Temp. (F)		
AH Gas Out. Temp. (F)	499.90	508.12
Pr. Air AH In. Temp. (F)	263.10	260.12
Pr. Air AH Out. Temp. (F)	382.73	394.29
Sec. Air AH In. Temp. (F)		
Sec. Air AH Out. Temp. (F)	418.88	420.17
Feedwater Flow (lb/hr)		
SH2 Attemp. Flow (lb/hr)		
SH3 Attemp. Flow (lb/hr)		
Drum Press. (Psig)		
Ambient Temp. (F)		
Baro. Press. (In Hg)		
Rel. Humidity (%)		

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:59:03.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	73.22	9.38	749.34	831.94
C	37.69	1.02		38.71
H	3.22	0.00	0.11	3.32
N	0.86		575.14	576.01
O	13.70	4.10		17.80
S	1.06	0.00	174.00	175.06
Ca	0.46	3.31		3.77
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	73.22	16.50	9.77	99.49
C	36.60	0.60	0.26	37.46
H	3.32	0.01	0.02	3.35
N	524.69			524.69
O	170.61	1.49	2.12	174.22
S	0.05	0.40	0.21	0.66
Ca		1.72	2.56	4.28
				% Acc For
				91.51
				86.09
				100.64
				91.09
				99.79
				109.66
				113.69

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	73.22	9.38	638.06	749.34
C	37.69	1.02		38.71
H	3.22	0.00	0.11	3.32
N	0.86		529.89	530.75
O	13.70	4.10		17.80
S	1.06	0.00	173.67	174.73
Ca	0.46	3.31		3.77
OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output
Total	73.22	16.50	9.77	99.49
C	36.60	0.60	0.26	37.46
H	3.32	0.01	0.02	3.35
N	524.69			524.69
O	170.61	1.49	2.12	174.22
S	0.05	0.40	0.21	0.66
Ca		1.72	2.56	4.28
				% Acc For
				100.01
				96.09
				100.34
				100.36
				93.89
				100.66
				113.69

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:59:03.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	38.12	1.84
Ca Utilization % (Coal and Sorbent).....	33.45	2.01
Alkali Utilization % (Coal and Sorbent).....	31.70	1.87
Ca to S (Sorbent Only).....	2.49	0.12
Ca to S (Coal and Sorbent).....	2.84	0.12
Alkali To S (Coal and Sorbent).....	3.00	0.18
SO ₂ Retention %	94.94	0.72
Combustion Efficiency %	97.36	0.37
Boiler PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	85.62	0.45
Boiler Efficiency (I/O Method) %	84.11	2.86
Excess Air %	41.91	1.42
Air Heater Effectiveness	0.80	0.02
Boiler Load %HCR	58.10	0.95
Net flue gas flow - 02 Method (klbs/hr)	735.03	17.28

MATERIAL BALANCE

Total balance %	100.01	0.54
Carbon balance %	96.09	6.07
Hydrogen balance %	100.04	0.26
Oxygen balance %	99.29	4.72
Nitrogen balance %	100.56	1.29
Sulfur balance %	109.66	6.23
Calcium balance %	113.69	7.03
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	11260.	267
Net Heat Rate (btu/kwhr)	12676.	377

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:59:12.00

BOILER EFFICIENCY (2)(LOSSES METHOD)

	Value(FBtu/hr)	% of total *	85.62
CHEMICAL HEAT INPUT OF THE COAL:			
I. CREDITS			
1. Heat credit for sensible heat in entering moist air	8376.28	1.74	
2. Sensible heat in entering as-fired coal	-188.60	-0.03	
3. Sensible heat in entering wet sorbent	45.44	0.01	
4. Heat credit for sulfation reaction	6781.08	1.00	
5. Bottom ash cooling water input	3449.03	0.51	
6. Sootblowing steam	0.00	0.00	
II. LOSSES			
1. Heat loss from unburned coal	14276.46	2.13	
2. Heat loss from sensible heat in dry flue gas	3109.64	4.62	
3. Heat loss due to moisture in as-fired fuel and sorbent	950.92	1.44	
4. Latent heat loss due to moisture from burning of hydrogen	22849.65	3.38	
* Total equals: Chemical input of coal plus credits			

----- HEAT BALANCE REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:59:12.00

	Value(FBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	71.57	0.01
6. Heat loss due to calcination of sorbent	5870.83	0.87
7. Heat loss due to formation of CO	313.44	0.00
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5090.09	0.74
10. Heat loss due to sensible heat in flue dust	607.21	0.00
11. Heat loss due to sensible heat in bed drain	607.39	0.00
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6150.14	0.91
SUM OF LOSS CATEGORIES		
	92236.84	1.34
* Total equals: Chemical input of coal plus credits		

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:59:10.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF08

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 15:30: 0
Printed.....25-FEB-1991 09:59:08.00

Percentage Less Than

Actual Mesh Microns	Percentage Less Than		
	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	91.64	100.00	98.15
4	87.36	100.00	97.70
6	79.66	100.00	95.75
8	71.00	100.00	93.45
10	60.35	100.00	90.20
14	49.53	100.00	83.35
20	39.66	100.00	73.20
28	31.35	83.45	60.95
48	15.21	72.55	30.00
100	6.20	64.10	5.20
150	4.25	61.00	1.15
200	4.25	59.70	0.50
325	4.25	59.45	0.50
400	4.25	56.35	0.50
Median diameter	1108.95	0.00	471.73

Coal	Sorbent	Fly Ash	Bed Drain Mat
8974.25	0.13		
HHV (Btu/lb)			
Total Moisture (%)			
Air Dry Loss (%)			
Blk Den (#/cft)			
Volatiles (%)			
Fixed C (%)			
Ash (%)			
CONSTITUENTS (%)			
C	51.48	4.16	2.69
H	3.08	0.05	0.23
O	8.29		
N	1.18		
S	1.45	2.41	7.30
Ca	0.63	10.43	26.22
Mg	0.46	0.46	0.55
Fe	0.11	2.40	1.14
CO2	0.60	1.70	0.35
	39.95		

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF08A

Start..... 1/12/91 12:30: 0
End..... 1/12/91 15:15: 0
Printed.....25-FEB-1991 15:59:25.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			58.32
Final SH Stm. Flow (klb/hr)			519.20
Final SH Out. Press (psig)			1452.55
Final SH Out. Temp. (F)			988.96
Coal Rate Fint-Est (klb/hr)	11.99		
Coal Rate Fint-Est (klb/hr)	12.53		
Coal Rate Rear (klb/hr)	12.95		
Total (klb/hr)	37.48		
Limestone Rate (klb/hr)	5.05		
Bed Drain Rate (klb/hr)	4.56		
Flyash Flow (klb/hr)			
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	7.53		
Freeboard (Inlet Air)	10.64		
Dist. Plate (02 Method)	7.33		
Freeboard (02 Method)	10.38		
Avg. Bed Temp. (F) 20"	1495.56		
Avg. Bed Temp. (F) 66"	1472.08		
Avg. Bed Temp. (F) 116"	1412.22		
Wet Flue Gas Flow			
- 02 Method (klb/hr)	376.03		
Flue Gas Composition (AH Inlet)			
O2 (v%)	6.23		
CO2 (v%)	13.14		
CO (ppmv)	113.21		
NOx (ppmv)	66.92		
(lbs/10 ⁶ btu)	0.11		
SO2 (ppmv)	69.81		
(lbs/10 ⁶ btu)	0.16		
Total Air Flow (klb/hr)	347.02		
Primary Air Flow (klb/hr)	211.74		
Sec. Air Flow (klb/hr)	135.28		
GA/PA Ratio	0.64		

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF08A

Start..... 1/12/91 12:30: 0
End..... 1/12/91 15:15: 0
Printed.....25-FEB-1991 15:59:25.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			58.04
SA Fan Out. Press. (in WG)			57.58
PA AH Out. Press. (in WG)	45.25		
SA AH Out. Press. (in WG)	29.77		
Vindbox Press. (in WG)			
Red Press. 18" Above Grid (in WG)	41.49		
Freeboard Press. (in WG)	21.75		
Cyclone Out. Press. (in WG)	-0.19		
SH 1 & 3 Flue Gas DP (in WG)			-3.97
Economizer Flue Gas DP (in WG)			0.00
AH DP (in WG)			0.63
Baghouse In. Press. (in WG)			3.37
ID Fan In. Press. (in WG)			-7.52
			-12.64
Cyclone In. Temp. (F)	1376.09		
Cyclone Out. Temp. (F)	1391.34		
Loop Seal Solids Temp. (F)	1432.93		
AH Gas In. Temp. (F)	499.82		
AH Gas Out. Temp. (F)	264.63		
Pri. Air AH In. Temp. (F)			112.84
Pri. Air AH Out. Temp. (F)	383.20		
Sec. Air AH In. Temp. (F)			170.78
Sec. Air AH Out. Temp. (F)	418.48		
Feedwater Flow (klb/hr)			505.55
SH2 Attemp. Flow (klb/hr)			14.58
SH3 Attemp. Flow (klb/hr)			6.47
Dum Press. (Psig)			1370.00
Ambient Temp. (F)			85.77
Baro. Press. (In Hg)			29.86
Rel. Humidity (%)			4.40

----- PERFORMANCE SUMMARY REPORT -----

TEST : AFOBA

Start..... 1/12/91 12:30: 0
End..... 1/12/91 15:15: 0
Printed.....25-FEB-1991 15:59:33.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	36.70	2.74
Ca Utilization % (Coal and Sorbent).....	33.00	2.72
Alkali Utilization % (Coal and Sorbent).....	31.30	2.52
Ca To S (Sorbent Only).....	2.59	0.19
Ca To S (Coal and Sorbent).....	2.88	0.25
Alkali To S (Coal and Sorbent).....	3.04	0.25
SO ₂ Retention %	95.16	0.73
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	41.38	1.42
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Wet flue gas flow - 02 Method (klbs/hr)	376.03	11.13

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF08B

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 11:45: 0
Printed.....25-FEB-1991 15:54:36.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			58.42
Final SH Stm. Flow (klb/hr)			518.07
Final SH Out. Press (psig)			1452.84
Final SH Out. Temp. (F)			989.76

Coal Rate Frnt-Vst (klb/hr) 12.62
Coal Rate Frnt-Est (klb/hr) 11.79
Coal Rate Rear (klb/hr) 11.35
Total (klb/hr) 35.76

Limestone Rate (klb/hr) 4.45

Bed Drain Rate (klb/hr) 4.83
Flvash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec)
Distributor Plate (Inl Air) 7.13
Freeboard (Inlet Air) 10.25
Dist. Plate (O2 Method) 6.77
Freeboard (O2 Method) 9.88

Avg. Bed Temp. (F) 20" 1538.09
Avg. Bed Temp. (F) 46" 1509.71
Avg. Bed Temp. (F) 118" 1475.87

Net Flue Gas Flow
O2 Method (klb/hr) 358.99

Flue Gas Composition (2H Inlet)
O2 (%) 6.34
CO2 (%) 13.08
CO (%) 109.19
NOX (ppmv) 74.05
(lbs/10⁶ btu) 0.12
SO2 (ppmv) 75.10
(lbs/10⁶ btu) 0.17

Total Air Flow (klb/hr) 331.58
Primary Air Flow (klb/hr) 195.77
Coal Air Flow (klb/hr) 135.81
Limestone Air Flow (klb/hr) 0.69

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF08B

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 11:45: 0
Printed.....25-FEB-1991 15:54:36.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			58.02
SA Fan Out. Press. (in WG)			51.64
PA AH Out. Press. (in WG)	45.39		
SA AH Out. Press. (in WG)	30.27		

Windbox Press. (in WG) 41.60
Bed Press. 18" Above Grid (in WG) 70.20
Freeboard Press. (in WG) -0.62
Cyclone Out. Press. (in WG)
SH 1 & 3 Flue Gas DP (in WG)
Economizer Flue Gas DP (in WG)
AH DP (in WG)
Baghouse In. Press. (in WG)
ID Fan In. Press. (in WG)

Cyclone In. Temp. (F) 1173.66
Cyclone Out. Temp. (F) 1102.67
Loop Seal Solids Temp. (F) 1004.05

AH Gas In. Temp. (F) 508.53
AH Gas Out. Temp. (F) 258.46
Pri. Air AH In. Temp. (F)
Pri. Air AH Out. Temp. (F) 393.65
Sec. Air AH In. Temp. (F)
Sec. Air AH Out. Temp. (F) 422.17

Feedwater Flow (klb/hr)

SH2 Attemp. Flow (klb/hr)
SH3 Attemp. Flow (klb/hr)

Drum Press. (psig)

Ambient Temp. (F)
Ratio. Press. (In Hg)
Rel. Humidity (%)

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF08B

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 11:45: 0
Printed.....25-FEB-1991 15:54:45.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	38.74	2.89
Ca Utilization % (Coal and Sorbent).....	33.23	2.91
Alkali Utilization % (Coal and Sorbent).....	31.48	2.69
Ca To S (Sorbent Only).....	2.44	0.18
Ca To S (Coal and Sorbent).....	2.85	0.25
Alkali To S (Coal and Sorbent).....	3.01	0.26
SO2 Retention %	94.67	0.76
Combustion Efficiency %		
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	42.38	1.43
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - O2 Method (klbs/hr)	358.99	12.94

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Nitrogen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)	
Net Heat Rate (btu/kuhr)	

* Uncertainty, +/- in same units as variable.

PHYSICAL ANALYSIS REPORT

TEST : AF08B

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 11:45: 0
Printed.....25-FEB-1991 15:54:48.00

CHEMICAL ANALYSIS REPORT

TEST : AF08B

Start..... 1/12/91 9: 0: 0
End..... 1/12/91 11:45: 0
Printed.....25-FEB-1991 15:54:46.00

Percentage Less Than

	Actual Mesh Microns	Coal	Sorbent	Bed Drain
HHV (Btu/lb)	37500	100.00	100.00	100.00
Total Moisture (%)	25000	100.00	100.00	100.00
Air Dry Loss (%)	19000	100.00	100.00	100.00
Blk Den (#/cft)	12500	100.00	100.00	100.00
Volatiles (%)	6300	93.45	100.00	98.40
Fixed C (%)	4	88.85	100.00	97.90
Ash (%)	6	81.20	100.00	96.00
	8	72.68	100.00	94.70
	10	61.73	100.00	91.90
	14	50.63	100.00	86.00
	20	40.60	100.00	77.10
	28	32.13	81.90	66.50
	48	15.35	70.10	37.40
	100	6.30	60.30	6.00
	150	4.43	56.30	1.20
	200	4.43	54.00	0.90
	325	4.43	53.50	0.90
	400	4.43	47.60	0.90
Median diameter		1155.87	40.72	409.14

HHV (Btu/lb)	8990.50	Coal	Fly Ash	Bed Drain Mat
Total Moisture (%)	11.60			
Air Dry Loss (%)	5.94			
Blk Den (#/cft)	0.00			
Volatiles (%)	30.56			
Fixed C (%)	34.84			
Ash (%)	23.00			
CONSTITUENTS (%)				
C	51.48		4.73	2.75
H	3.07		0.05	0.23
N	8.23			
S	1.19			
Ca	0.73		2.25	7.29
Mg	0.12		10.77	25.92
Fe	0.60		0.45	0.56
CO2			2.39	1.16
			1.88	0.37

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF09

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:18.00

Combustor A	Combustor B	Unit
Gross Plant Output (MWe)		83.15
Final SH Stm. Flow (klb/hr)		715.80
Final SH Out. Press (psig)		1459.55
Final SH Out. Temp. (F)		968.76
Coal Rate Frnt-Est (klb/hr)	17.08	
Coal Rate Frnt-Est (klb/hr)	17.09	
Coal Rate Rear (klb/hr)	16.26	
Total (klb/hr)	50.43	99.88
Limestone Rate (klb/hr)	5.27	11.07
Bed Drain Rate (klb/hr)	5.28	10.73
Flyash Flow (klb/hr) Calculated		23.25
Superficial Velocity (ft/sec)		
Distributor Plate (Inl Ait)	9.69	9.94
Freeboard (Inlet Air)	13.23	13.48
Dist. Plate (02 Method)	9.59	9.84
Freeboard (02 Method)	13.02	13.27
Avg. Bed Temp. (F) 20"	1552.54	1558.91
Avg. Bed Temp. (F) 66"	1516.96	1530.74
Avg. Bed Temp. (F) 118"	1498.53	1515.67
Net Flue Gas Flow - 02 Method (klb/hr)		885.52
Flue Gas Composition (AH Inlet)		
O ₂ (%)		4.15
CO ₂ (%)		15.04
CO (ppm)		99.72
H ₂ O (ppm)		90.01
H ₂ (ppm)		0.13
SO ₂ (ppm)		212.71
NO _x (ppm)		0.42
Total Air Flow (klb/hr)		804.79
Primary Air Flow (klb/hr)		573.41
Sec. Air Flow (klb/hr)		231.38
CFPA Ratio		0.60

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF09

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:18.00

Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)		61.06
SA Fan Out. Press. (in VG)		67.72
PA AH Out. Press. (in VG)	52.51	52.69
SA AH Out. Press. (in VG)	36.14	36.17
Windbox Press. (in VG)	47.31	47.36
Bed Press. 18" Above Grid (in VG)	19.58	17.50
Freeboard Press. (in VG)	-0.19	-0.46
Cyclone Out. Press. (in VG)		-4.14
SH 1 & 3 Flue Gas DP (in VG)		0.09
Economizer Flue Gas DP (in VG)		1.06
AH DP (in VG)		4.66
Baghouse In. Press. (in VG)		-10.80
ID Fan In. Press. (in VG)		-16.46
Cyclone In. Temp. (F)	1487.05	1497.57
Cyclone Out. Temp. (F)	1480.63	1484.69
Loop Seal Solids Temp. (F)	1530.70	1549.85
AH Gas In. Temp. (F)	500.94	502.18
AH Gas Out. Temp. (F)	270.29	266.06
Pri. Air AH In. Temp. (F)		122.34
Pri. Air AH Out. Temp. (F)	191.86	198.91
Sec. Air AH In. Temp. (F)		128.77
Sec. Air AH Out. Temp. (F)	426.17	430.87
Feedwater Flow (klb/hr)		677.52
SH2 Attemp. Flow (klb/hr)		19.73
SH3 Attemp. Flow (klb/hr)		0.77
Drum Press. (Psig)		1557.73
Ambient Temp. (F)		81.40
Baro. Press. (In Hg)		29.51
Rel. Humidity (%)		61.31

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF09

TEST : AF09

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:29.00

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:27.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	99.88	11.07	885.30	996.25
C	51.32	1.22		52.54
H	4.39	0.00	0.23	4.62
N	1.27		678.78	680.06
O	18.73	4.88	206.28	229.90
S	1.47	0.00		1.47
Ca	0.51	3.95		4.46

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	805.52	23.25	10.73	919.50	92.30
C	49.88	1.21	0.08	51.17	97.38
H	4.60	0.01	0.01	4.62	100.03
N	624.86			624.86	91.88
O	206.29	1.93	2.29	210.50	91.56
S	0.19	0.52	0.76	1.47	99.93
Ca		2.45	2.79	5.24	117.71

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	99.88	11.07	808.79	919.74
C	51.32	1.22		52.54
H	4.39	0.00	0.21	4.60
N	1.27		620.12	621.40
O	18.73	4.88	188.46	212.07
S	1.47	0.00		1.47
Ca	0.51	3.95		4.46

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	885.52	23.25	10.73	919.50	99.74
C	49.88	1.21	0.08	51.17	97.38
H	4.60	0.01	0.01	4.62	100.46
N	624.86			624.86	100.56
O	206.29	1.93	2.29	210.50	99.26
S	0.19	0.52	0.76	1.47	99.93
Ca		2.45	2.79	5.24	117.71

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	40.69	2.04
Ca Utilization % (Coal and Sorbent).....	36.05	2.19
Alkali Utilization % (Coal and Sorbent).....	34.02	2.03
Ca To S (Sorbent Only).....	2.14	0.10
Ca To S (Coal and Sorbent).....	2.42	0.14
Alkali To S (Coal and Sorbent).....	2.56	0.15
SO2 Retention %	87.22	0.72
Combustion Efficiency %	97.86	0.14

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.60	0.27
Boiler Efficiency (I/O Method) %	83.22	2.35
Excess Air %	24.17	1.08
Air Heater Effectiveness	0.78	0.01
Boiler Load %MCR	79.87	0.88
Vet flue gas flow - O2 Method (klbs/hr)	885.52	17.57

MATERIAL BALANCE

Total balance %	99.97	0.53
Carbon balance %	97.38	7.01
Hydrogen balance %	100.46	0.06
Oxygen balance %	99.26	4.63
Nitrogen balance %	100.56	1.38
Sulfur balance %	99.93	5.42
Calcium balance %	117.71	7.25

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10770.	179.
Net Heat Rate (btu/kwhr)	11084.	210.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : AF09

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:40.00

----- HEAT BALANCE REPORT -----

TEST : AF09

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:40.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		86.60
		Value(KBtu/hr) % of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	896322.38	97.54
2. Sensible heat in entering as-fired coal	9586.00	1.04
3. Sensible heat in entering wet sorbent	-255.72	-0.03
4. Heat credit for sulfation reaction	53.61	0.01
5. Bottom ash cooling water input	8645.51	0.94
6. Sootblowing steam	4561.48	0.50
	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	18870.57	2.05
2. Heat loss from sensible heat in dry flue gas	39141.24	4.26
3. Heat loss due to moisture in as-fired fuel and sorbent	13104.74	1.43
4. Latent heat loss due to moisture from burning of hydrogen	31506.92	3.43
* Total equals: Chemical input of coal plus credits		

II. LOSSES (CONT)		Value(KBtu/hr) % of total *
5. Latent heat loss due to moisture in the air	161.30	0.07
6. Heat loss due to calcination of sorbent	7207.29	0.78
7. Heat loss due to formation of CO	333.19	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.54
10. Heat loss due to sensible heat in flue dust	881.91	0.10
11. Heat loss due to sensible heat in bed drain	661.86	0.07
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6238.60	0.68
SUM OF LOSSES TERMS		123107.60 13.40
* Total equals: Chemical input of coal plus credits		

TEST : AF09

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed..... 25-FEB-1991 10:26:37.00

TEST : AF09

S art..... 1/15/91 10: 0: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 10:26:33.00

S art..... 1/15/91 10: 0: 0 End..... 1/15/91 16: 0: 0 Printed.....25-FEB-1991 10:26:33.00				Percentage Less Than				
	Coal	Sorbent	Fly Ash	Bed Drain Mat'l	Actual Mesh Microns	Coal	Sorbent	Bed Drain
HHV (Btu/lb)	8965.63				1.50	100.00	100.00	100.00
Total Moisture (%)	11.54	0.11			1.00	100.00	100.00	100.00
Air Dry Loss (%)	6.00				0.75	100.00	100.00	100.00
Blk Den (#/cft)	0.00				0.50	100.00	100.00	100.00
Volatiles (%)	30.04				0.25	90.34	100.00	99.40
Fixed C (%)	35.70				4	84.38	100.00	98.95
Ash (%)	22.72				6	75.81	100.00	97.90
					8	66.51	100.00	96.10
					10	55.94	100.00	93.15
					14	45.65	100.00	87.85
					20	36.91	100.00	80.00
					28	29.58	85.25	72.15
					48	15.44	75.00	54.45
CONSTITUENTS (%)					100	6.20	66.15	24.30
C	51.38		5.19	0.75	150	3.96	62.55	4.30
H	3.11	0.00	0.05	0.08	200	3.96	59.40	2.60
O	8.51				325	3.96	57.30	2.60
N	1.27				400	3.96	54.65	2.60
S	1.47	0.00	2.26	7.08				
Ca	0.51	35.68	10.55	26.02				
Mg	0.11	0.46	0.44	0.57				
Fe	0.62	0.30	2.37	1.19				
CO2		40.37	0.96	0.39				
Median diameter						1377.11	0.00	272.55

NOTE: Only constituents used in the Performance Calculations are reported.

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF09A

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 12:45: 0
Printed.....26-FEB-1991 08:28:07.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			83.28
Final SH Stm. Flow (klb/hr)			715.83
Final SH Out. Press (psig)			1460.00
Final SH Out. Temp. (F)			968.61
Coal Rate Frnt-Wst (klb/hr)	16.23		
Coal Rate Frnt-Est (klb/hr)	16.44		
Coal Rate Rear (klb/hr)	16.54		
Total (klb/hr)	49.21		
Limestone Rate (klb/hr)	6.05		
Bed Drain Rate (klb/hr)	0.00		
Flyash Flow (klb/hr) Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	9.62		
Freeboard (Inlet Air)	13.18		
Dist. Plate (O2 Method)	9.27		
Freeboard (O2 Method)	12.77		
Avg. Bed Temp. (F) 20"	1550.05		
Avg. Bed Temp. (F) 66"	1514.66		
Avg. Bed Temp. (F) 118"	1496.97		
Net Flue Gas Flow - O2 Method (klb/hr)	432.87		
Flue Gas Composition (AH Inlet)			
O2 (v%)	4.15		
CO2 (v%)	15.09		
CO (ppmv)	100.69		
NOX (ppmv)	84.55		
SO2 (lbs/10'6 btu)	0.12		
(ppmv)	208.02		
(lbs/10'6 btu)	0.41		
Total Air Flow (klb/hr)	394.94		
Primary Air Flow (klb/hr)	258.61		
Sec. Air Flow (klb/hr)	136.33		
Calculated			

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF09A

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 12:45: 0
Printed.....26-FEB-1991 08:28:07.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			60.30
SA Fan Out. Press. (in WG)	52.37		67.50
PA AH Out. Press. (in WG)			
SA AH Out. Press. (in WG)	36.13		
Windbox Press. (in WG)	47.42		
Bed Press. 18" Above Grid (in WG)	19.87		
Freeboard Press. (in WG)	-0.20		
Cyclone Out. Press. (in WG)			-4.12
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			1.06
AH DP (in WG)			4.64
Baghouse In. Press. (in WG)			-10.76
ID Fan In. Press. (in WG)			-16.72
Cyclone In. Temp. (F)	1484.51		
Cyclone Out. Temp. (F)	1478.54		
Loop Seal Solids Temp. (F)	1528.70		
AH Gas In. Temp. (F)	500.51		
AH Gas Out. Temp. (F)	268.94		
Tri. Air AH In. Temp. (F)			170.53
Tri. Air AH Out. Temp. (F)	391.14		
Sec. Air AH In. Temp. (F)			177.20
Sec. Air AH Out. Temp. (F)	425.59		
Feedwater Flow (klb/hr)			17.41
SH2 Attemp. Flow (klb/hr)			19.18
SH3 Attemp. Flow (klb/hr)			5.54
Drum Press. (Psig)			1157.83
Ambient Temp. (F)			51.87
Baro. Press. (in Hg)			29.94
Rel. Humidity (%)			51.30

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF09A

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 12:45: 0
Printed.....26-FEB-1991 08:28:13.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	36.81	3.39
Ca Utilization % (Coal and Sorbent).....	33.92	3.19
Alkali Utilization % (Coal and Sorbent).....	32.05	3.00
Ca To S (Sorbent Only).....	2.38	0.20
Ca To S (Coal and Sorbent).....	2.58	0.23
Alkali To S (Coal and Sorbent).....	2.73	0.24
S02 Retention %	87.61	1.04
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	
Boiler Efficiency (1/0 Method) %	
Excess Air %	24.15
Air Heater Effectiveness	1.08
Boiler Load %HCR	
Vet flue gas flow - 02 Method (klbs/hr)	432.87
	11.93

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF09A

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 12:45: 0
Printed.....26-FEB-1991 08:28:17.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF09A

Start..... 1/15/91 10: 0: 0
End..... 1/15/91 12:45: 0
Printed.....26-FEB-1991 08:28:15.00

Coal	Sorbent	Fly Ash	Bed Drain Mail
8999.25	0.12		

BMV (Btu/lb)
Total Moisture (%) 11.64
Air Dry Loss (%) 6.07
Bil Den (B/cft) 0.00
Volatiles (%) 30.40
Fixed C (%) 35.40
Ash (%) 22.55

CONSTITUENTS (%)

C	51.40	5.22	0.75
H	3.10	0.05	0.07
O	8.57		
N	1.26		
S	1.47	2.26	6.76
Ca	0.37	11.00	25.56
Mg	0.11	0.44	0.56
Fe	0.64	2.45	1.17
CO2		0.93	0.58

NOTE: Only constituents used in the Performance calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Bed Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	92.28	100.00	99.70
4	86.53	100.00	99.70
6	78.35	100.00	98.10
8	68.90	100.00	96.20
10	58.03	100.00	93.60
14	47.23	100.00	88.90
20	37.97	100.00	82.30
28	30.33	79.20	75.50
48	15.48	68.20	59.40
100	6.05	60.20	27.30
150	3.85	56.90	5.00
200	3.85	55.10	4.80
325	3.85	55.00	4.80
400	3.85	54.40	4.80

Median diameter

1295.81 0.00 246.62

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF09B

Start..... 1/15/91 13:30: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 13:24:42.00

Combustor A Combustor B Unit

Gross Plant Output (MWe) 83.00
Final SH Stm. Flow (klb/hr) 715.75
Final SH Out. Press (psig) 1459.04
Final SH Out. Temp. (F) 968.99

Coal Rate Fint-Vst (klb/hr) 17.10
Coal Rate Fint Est (klb/hr) 17.21
Coal Rate Root (klb/hr) 16.75
Coal Rate Root (klb/hr) 50.66
Total

Limestone Rate (klb/hr) 5.53

Red Drain Rate (klb/hr) 5.77
Flyash Flow (klb/hr)
Calculated

Superficial Velocity (ft/sec) 9.97
Distributor Plate (Inl Air) 13.59
Freeboard (Inlet Air) 9.89
Dist. Plate (02 Method) 13.40
Freeboard (02 Method)

Avg. Red Temp. (F) 20" 1556.45
Avg. Red Temp. (F) 66" 1528.42
Avg. Red Temp. (F) 118" 1513.18

Net Flue Gas Flow
02 Method (klb/hr) 449.32

Flue Gas Composition (AH Inlet)
CO (v%) 4.15
CO2 (v%) 14.97
O2 (v%) 97.62
CO (ppmv) 96.35
SO2 (ppmv) 0.14
H2O (lbs/10⁶ btu) 217.88
H2O (ppmv) 0.93
H2O (lbs/10⁶ btu)

Total Air Flow (klb/hr) 410.61
Primary Air Flow (klb/hr) 264.93
Secondary Air Flow (klb/hr) 145.68
Total Air Flow (klb/hr) 410.61

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF09B

Start..... 1/15/91 13:30: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 13:24:42.00

Combustor A Combustor B Unit

PA Fan Out. Press. (in WG) 61.77
SA Fan Out. Press. (in WG) 61.21
PA AH Out. Press. (in WG) 52.88
SA AH Out. Press. (in WG) 36.17

Windbox Press. (in WG) 47.74
Bed Press. 18" Above Grid (in WG) 17.69
Freeboard Press. (in WG) 0.45

Cyclone Out. Press. (in WG) 4.14
SH 1 & 3 Flue Gas DP (in WG) 0.00
Economizer Flue Gas DP (in WG) 1.02
AH DP (in WG) 2.49
Roughness In. Press. (in WG) 2.09
IP Fan In. Press. (in WG) 16.64

Cyclone In. Temp. (F) 1495.76
Cyclone Out. Temp. (F) 1483.03
Loop Seal Solids Temp. (F) 1567.02

Air Gas In. Temp. (F) 502.36
AH Gas Out. Temp. (F) 267.34
Pri. Air AH In. Temp. (F) 174.34
Pri. Air AH Out. Temp. (F) 399.61
Sec. Air AH In. Temp. (F) 110.01
Sec. Air AH Out. Temp. (F) 432.32

Feedwater Flow (klb/hr) 677.46

SH2 Artemp. Flow (klb/hr) 39.22
SH3 Artemp. Flow (klb/hr) 9.42

Drum Press. (Psig) 1567.45

Ambient Temp. (F) 81.81
Baro. Pressure (in Hg) 29.96
Rel. Humidity (%) 9.48

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF09B

Start..... 1/15/91 13:30: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 13:24:47.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Solvent Only).....	41.19	2.92
Ca Utilization % (Coal and Sorbent).....	35.35	2.64
Alkali Utilization % (Coal and Sorbent).....	33.42	2.44
Ca To S (Sorbent Only).....	2.11	0.15
Ca To S (Coal and Sorbent).....	2.46	0.18
Alkali To S (Coal and Sorbent).....	2.60	0.19
SO ₂ Retention %	86.90	0.79
Combustion Efficiency %		

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %		
Boiler Efficiency (I/O Method) %	24.18	1.09
Excess Air %		
Air Heater Effectiveness		
Boiler Load %MCR		
Net flue gas flow - O ₂ Method (klbs/hr)	449.32	12.36

MATERIAL BALANCE

Total balance %	
Carbon balance %	
Hydrogen balance %	
Oxygen balance %	
Nitrogen balance %	
Sulfur balance %	
Calcium balance %	

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	
Net Heat Rate (btu/kwhr)	

* Uncertainty, +/- in same units as variable.

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF09B

Start..... 1/15/91 13:30: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 13:24:51.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF09B

Start..... 1/15/91 13:30: 0
End..... 1/15/91 16: 0: 0
Printed.....25-FEB-1991 13:24:49.00

Percentage Less Than

Actual Mesh Microns	Coal	Soilbent	Bed Drain
1.50 37500	100.00	100.00	100.00
1.00 25000	100.00	100.00	100.00
0.75 19000	100.00	100.00	100.00
0.50 12500	100.00	100.00	100.00
0.25 6300	88.40	100.00	98.30
4 4750	73.28	100.00	97.30
6 3350	64.13	100.00	96.00
8 2360	53.85	100.00	93.10
10 1700	44.07	100.00	86.80
14 1180	35.85	100.00	73.30
20 850	28.83	91.30	68.80
28 600	15.40	81.80	49.50
48 300	6.35	72.10	31.30
100 150	4.08	68.20	16.30
150 106	4.08	63.70	9.40
200 75	4.08	59.60	6.40
325 45	4.08	54.90	5.40
400 38	4.08		

Weight of Sample

14.72 g

Coal	Soilbent	Fly Ash	Bed Drain Mat 1
HHV (Btu/lb) 8032.00			
Total Moisture (%) 11.43	0.11		
Air Dry Loss (%) 5.92			
Rik Den (#/cft) 0.00			
Volatiles (%) 29.68			
Fixed C (%) 36.01			
Ash (%) 22.89			
CONSTITUENTS (%)			
C 51.37		5.15	0.77
H 3.11	0.00	0.05	0.00
N 8.45			
S 1.28			
Ca 0.64	0.00	2.25	7.30
Mg 0.11	35.63	10.10	26.47
Fe 0.60	0.46	0.44	0.57
CO2 0.31	2.30		1.21
	40.35	0.00	0.70

Notes: Only constituents used in the Performance Calculations are indicated

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:10.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			83.35
Final SH Stm. Flow (klb/hr)			715.94
Final SH Out. Press (psig)			1459.21
Final SH Out. Temp. (F)			967.10
Coal Rate Frnt-Vst (klb/hr)	16.36	16.77	
Coal Rate Frnt-Est (klb/hr)	16.62	16.95	
Coal Rate Rear (klb/hr)	16.86	16.12	
Total (klb/hr)	49.84	49.84	99.69
Limestone Rate (klb/hr)	6.14	5.90	12.04
Bed Drain Rate (klb/hr)	4.30	5.99	10.29
Flyash Flow (klb/hr)			25.52
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	9.69	9.85	
Freeboard (Inlet Air)	13.27	13.35	
Dist. Plate (O2 Method)	9.34	9.50	
Freeboard (O2 Method)	12.86	12.93	
Avg. Bed Temp. (F) 20"	1548.07	1565.94	
Avg. Bed Temp. (F) 66"	1513.59	1539.45	
Avg. Bed Temp. (F) 118"	1495.42	1524.46	
Net Flue Gas Flow			876.51
- O2 Method (klb/hr)			
Flue Gas Composition (AH Inlet)			
O2 (%)			4.24
CO2 (%)			15.74
CO (ppmv)			97.26
NOx (ppmv)			104.82
(lbs/10 ⁶ btu)			0.15
SO2 (ppmv)			134.91
(lbs/10 ⁶ btu)			0.26
Total Air Flow (klb/hr)			799.54
Primary Air Flow (klb/hr)			524.86
Sec. Air Flow (klb/hr)			274.68
SA/PA Ratio			0.52

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:10.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in VG)			59.06
SA Fan Out. Press. (in VG)			67.65
PA AH Out. Press. (in VG)	52.42	52.64	
SA AH Out. Press. (in VG)	36.25	36.27	
Windbox Press. (in VG)	47.61	47.74	
Bed Press. 18" Above Grid (in VG)	19.50	18.09	
Freeboard Press. (in VG)	-0.18	-0.64	
Cyclone Out. Press. (in VG)			-4.80
SH 1 & 3 Flue Gas DP (in VG)			0.00
Economizer Flue Gas DP (in VG)			1.05
AH DP (in VG)			4.62
Baghouse In. Press. (in VG)			-10.82
ID Fan In. Press. (in VG)			-16.51
Cyclone In. Temp. (F)	1485.86	1496.89	
Cyclone Out. Temp. (F)	1478.89	1486.05	
Loop Seal Solids Temp. (F)	1528.86	1573.98	
AH Gas In. Temp. (F)	501.19	502.66	
AH Gas Out. Temp. (F)	269.86	265.99	
Pri. Air AH In. Temp. (F)			122.27
Pri. Air AH Out. Temp. (F)	390.96	399.13	
Sec. Air AH In. Temp. (F)			121.79
Sec. Air AH Out. Temp. (F)	425.80	430.88	
Feedwater Flow (klb/hr)			474.00
SH2 Attemp. Flow (klb/hr)			-0.61
SH3 Attemp. Flow (klb/hr)			0.25
Drum Press. (Psig)			1667.32
Ambient Temp. (F)			82.53
Rate. Press. (in Hg)			29.49
Rel. Humidity (%)			61.87

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:17.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)				Total Input			
Coal	Sorbent	Air		989.76		1000.98	
98.69	12.04					52.00	
50.70	1.30					4.50	
4.30	0.00	0.19				683.21	
1.14		682.06				230.91	
18.68	5.22	207.00				1.41	
1.41	0.00					5.04	
0.82	4.23						
OUTPUTS(klb/hr)				Total Output			
Flue Gas	Fly Ash	Bed Drain		912.33		% Acc For	
876.51	25.52	10.29				91.14	
50.04	1.28	0.06				98.81	
4.48	0.01	0.01				100.02	
616.10						90.18	
206.08	2.10	2.25				91.13	
0.12	0.61	0.81				108.73	
	2.44	2.57				99.38	

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)				Total Input			
Coal	Sorbent	Air		799.54		911.34	
98.69	12.04					52.00	
50.70	1.30					4.50	
4.30	0.00	0.17				613.25	
1.14		613.25				210.43	
18.68	5.22	186.12				1.41	
1.41	0.00					5.04	
0.82	4.23						
OUTPUTS(klb/hr)				Total Output			
Flue Gas	Fly Ash	Bed Drain		912.33		% Acc For	
876.51	25.52	10.29				98.81	
50.04	1.28	0.06				100.02	
4.48	0.01	0.01				90.18	
616.10						91.13	
206.08	2.10	2.25				108.73	
0.12	0.61	0.81				99.38	
	2.44	2.57					

----- PERFORMANCE SUMMARY REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:15.00

CHEMICAL PROCESS SUMMARY

	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	38.18	1.63
Ca Utilization % (Coal and Sorbent).....	32.00	6.12
Alkali Utilization % (Coal and Sorbent).....	30.47	5.58
Ca To S (Sorbent Only).....	2.40	0.10
Ca To S (Coal and Sorbent).....	2.86	0.57
Alkali To S (Coal and Sorbent).....	3.01	0.57
S02 Retention %	91.61	0.66
Combustion Efficiency %	97.76	0.71

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.45	0.62
Boiler Efficiency (I/O Method) %	84.22	4.87
Excess Air %	24.86	1.09
Air Heater Effectiveness	0.78	0.01
Boiler Load %MCR	78.79	4.75
Vet flue gas flow - O2 Method (klbs/hr)	876.51	22.43

MATERIAL BALANCE

Total balance %	100.12	0.54
Carbon balance %	98.81	7.10
Hydrogen balance %	100.46	0.09
Oxygen balance %	100.19	4.70
Nitrogen balance %	100.28	1.40
Sulfur balance %	108.73	4.60
Calcium balance %	99.38	19.78

UNIT HEAT RATE

Gross Heat Rate (btu/kuhr)	10621.	584.
Net Heat Rate (btu/kuhr)	11.00	658.

* Uncertainty, +/- in same units as variable.

----- HEAT BALANCE REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:23.00

----- HEAT BALANCE REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:23.00

BOILER EFFICIENCY (%) (LOSSES METHOD)		86.45
		Value(KBtu/hr) % of total *
CHEMICAL HEAT INPUT OF THE COAL:		
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	886120.31	97.58
2. Sensible heat in entering as-fired coal	8989.05	0.00
3. Sensible heat in entering wet sorbent	-252.27	-0.03
4. Heat credit for sulfation reaction	58.32	0.01
5. Bottom ash cooling water input	8684.15	0.04
6. Sootblowing steam	4472.94	0.49
	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	19496.55	2.15
2. Heat loss from sensible heat in dry flue gas	38708.48	4.36
3. Heat loss due to moisture in as-fired fuel and sorbent	12605.94	1.39
4. Latent heat loss due to moisture from burning of hydrogen	31075.14	3.42
* Total equals: Chemical input of coal plus credits		

Value(KBtu/hr) % of total *	
II. LOSSES (CONT)	
5. Latent heat loss due to moisture in the air	134.56 0.00
6. Heat loss due to calcination of sorbent	7664.23 0.84
7. Heat loss due to formation of CO	322.16 0.00
8. Heat loss due to unburned hydrocarbons in flue gas	0.00 0.00
9. Heat loss due to radiation and convection	5000.00 0.55
10. Heat loss due to sensible heat in flue dust	946.95 0.11
11. Heat loss due to sensible heat in bed drain	634.36 0.00
12. Heat loss due to sootblower steam	0.00 0.00
13. Heat loss to bottom ash cooler cooling water	6474.48 0.71
SUM OF LOSSES TERMS	
123084.07 13.85	
* Total equals: Chemical input of coal plus credits	

----- PHYSICAL ANALYSIS REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:21.00

----- CHEMICAL ANALYSIS REPORT -----

TEST : AF10

Start..... 1/16/91 9: 0: 0
End..... 1/16/91 11:30: 0
Printed.....15-FEB-1991 09:32:19.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	8881.00			
Total Moisture (%)	11.12	0.07		
Air Dry Loss (%)	5.52			
Blk Den (#/cft)	0.00			
Volatiles (%)	29.72			
Fixed C (%)	35.63			
Ash (%)	23.52			
CONSTITUENTS (%)				
C	50.86		5.03	0.60
H	3.07	0.00	0.05	0.06
O	8.86			
N	1.15			
S	1.41	0.00	2.38	7.82
Ca	0.82	35.11	9.56	24.98
Hg	0.10	0.47	0.48	0.59
Fe	0.46	0.32	2.46	1.60
CO2		39.71	1.13	0.24

NOTE: Only constituents used in the Performance Calculations are reported.

Percentage Less Than

Actual Mesh Microns	Coal	Sorbent	Red Drain
1.50	100.00	100.00	100.00
1.00	100.00	100.00	100.00
0.75	100.00	100.00	100.00
0.50	100.00	100.00	100.00
0.25	87.47	100.00	100.00
4	81.17	100.00	98.80
6	72.00	100.00	97.50
8	62.50	100.00	96.20
10	52.60	100.00	94.10
14	43.10	100.00	88.80
20	34.90	100.00	81.20
28	28.23	90.80	72.70
48	15.33	82.10	47.60
100	6.93	73.50	11.00
150	4.77	70.10	1.20
200	4.77	64.80	0.10
325	4.77	64.60	0.10
400	4.77	53.70	0.10
Median diameter	1537.60	0.00	319.69

END

**DATE
FILMED**

1 / 21 / 93