**DECLASSIFIED
WITH DELETIONS**

HW--40692-Del.

DE92 018623

Copy No.	Ser.
Pages 390	Cop.

MONTHLY REPORT

HANFORD ATOMIC PRODUCTS OPERATION

61424

FOR

DECEMBER 1955

**DECLASSIFIED
WITH DELETIONS**

Classification Cancelled (Change to

Compiled By
DEPARTMENT MANAGERS

By Authority of *PR-24 CB-PR-12*
DS CREWS 5/28/92
DA 1/2/92 6/10/92
PM Eck 6-10-92

January 30, 1956

RICHLAND, WASHINGTON

Operated for the Atomic Energy Commission

by the

General Electric Company
under

Contract # W-31-109-eng-52

Received OSTI

AUG 03 1992

DISCLAIMER

Route To
J. L. Travis

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

**DECLASSIFIED
WITH DELETIONS**

DISTRIBUTION RESTRICTED TO U.S. ONLY

COPY NUMBERDISTRIBUTION

1	F. K. McCune - Yellow Copy
2	K. R. Van Tassel
3	W. E. Johnson
4	W. K. MacCready
5	A. B. Greninger
6 - 7	Atomic Energy Commission Hanford Operations Office Attention: J. E. Travis, Manager
8	Atomic Energy Commission Hanford Operations Office Attention: V. B. Lewis
9	Atomic Energy Commission For: B. M. Fry, AEC, Washington
10	700 File
11	300 File

DECLASSIFIED

DECLASSIFIED

HW 40692 **DECL**

TABLE OF CONTENTS

General Summary	A-1 and A-2
Staff	B-1
Number of Employees	C-1
Personnel Distribution	D-1
<u>Manufacturing Department</u>	E-1 through E-4
Monthly Operating Report	Ea-1 through Ea-7
Metal Preparation Section	Eb-1 through Eb-9
Reactor Section	Ec-1 through Ec-15
Separations Section	Ed-1 through Ed-18
Electrical Utilities Section	Ee-1 through Ee-5
Purchasing and Stores Section	Ef-1 through Ef-5
Transportation Section	Eg-1 through Eg-6
<u>Engineering Department</u>	F-1 through F-4
Engineering Administration	Fa-1
Pile Technology	Fb-1 through Fb-54
Separations Technology	Fc-4 through Fc-56
Design	Ff-2 through Ff-13
Project	Fg-2 through Fg-18
Advance Engineering	Fh-1
<u>Employee and Public Relations Department</u>	G-1 through G-3
Personnel Practices	Ga-1 through Ga-12
Employee Communications and Public Relations	Gb-1 through Gb-15
Union Relations	Gc-1 through Gc-3
Salary and Wage Administration	Gd-1
Education and Training	Ge-1 through Ge-3
Health and Safety	Gf-1 through Gf-12
<u>Community Section</u>	Gg-1
Maintenance Renovation Unit	Gga-1 through Gga-5
Police Unit	Ggb-1 through Ggb-8
Commercial and Residential Property Unit	Ggc-1 through Ggc-8
Fire Unit	Ggd-1 and Ggd-2
<u>Community Operations Sub-Section</u>	
Electrical Unit	Ggf-1 through Ggf-4
Engineering Unit	Ggg-1 through Ggg-3
Public Works and Recreation Unit	Ggh-1 through Ggh-5
Water and Sewerage Utilities Unit	Ggi-1 and Ggi-2
Richland Public Library	Ggj-1 and Ggj-2
Auxiliary Operations and Plant Protection Section	Gh-1 through Gh-28
<u>Radiological Sciences Department</u>	H-1 through H-14
<u>Financial Department</u>	I-1 through I-40

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

DECEMBER 1955

GENERAL SUMMARY

PRODUCTION OPERATION

The net production of acceptable canned slugs was 336 tons which was four percent over the official forecast. Of the total, 23 tons were canned using the cored slug material. An increase in the marred surface rejects was experienced during the first week's operation of the new finishing line conveyor system.

The plutonium input production was 100 percent of the official forecast and established a record for monthly production. The established maximum operating levels, excluding burnout, were increased 222 MW at KE Reactor and 117 MW at KW Reactor due to continued gains from cooler inlet water and improved operating techniques.

There was a total of 39 ruptures, including 35 regular metal pieces. This represents the highest number of regular metal slug ruptures for a single month in the history of the plant. Outage time for the removal of these ruptures was 314 hours.

The production of low and high ngs plutonium from the T and Redox Plants was 100 percent and 82 percent of the official forecast, respectively.

The Redox Plant rate while operating was about 8 tons per day average as determined by head-end equipment difficulties, dilution of the second plutonium cycle feed, and rework of process wastes high in product. Primary feed processing stopped on December 17 for the rest of the month, depletion of the backlog inventory of high MWD metal having resulted in a break in production which could advantageously be used for equipment changes.

T Plant plutonium production continued normally throughout the month at a reduced rate as specified by Commission requirements. Special neptunium runs were started on December 27, at Commission request.

The TBP production was 105 percent of the forecast. The plant operated the entire month with a minimum of equipment difficulties. The total outage time for the first and second cycles was 48 and 54 hours, respectively.

The Purex facility continued to process cold runs intermittently, using depleted uranium as feed. A portion of the month was used to replace defective stud bolts on the concentrators, and perform other necessary maintenance work.

ENGINEERING TECHNOLOGY

A recent study has shown that the controlling factors in production from Hanford reactors after water plant modification will depend upon goal exposure, the status of fuel element rupture resistance, and tube replacement rates. The principal conclusion is that substantial increases in production can be attained by a decrease in goal exposure before or after Project CG-558. The

~~DECLASSIFIED~~

HW-40692

DEL

production increase results from a reduction of plutonium burnout achievable at lower exposure, and the increased powers achievable at reasonable operational efficiency.

A new study of the overall economics of retubing an old reactor with zirconium tubes indicates a pay-off period as short as 1.3 to 2.5 years at projected higher power levels. Because of this favorable picture, the development of suitable fabrication techniques for zirconium tubes will be hastened through placement of test orders with metal fabricators.

A revised chemical flowsheet for Redox operation with complete back-cycle and four plutonium cycles has been prepared and will be issued for use following the equipment changes to be completed in early January.

Work is in progress on the preparation of advance engineering studies for FY 1958 Plant and Equipment Budget items. At the end of the month, studies had been started for 46 potential budget items.

Preliminary studies were made of the possibility of accomplishing reactor tube replacement work during the shutdowns of the reactor modification program, thereby reducing over-all reactor outage time. Construction schedules for reactor modification work are being adjusted to reflect delays caused by labor problems, slow material deliveries, and adverse weather.

GENERAL

There were no disabling injuries in Operations or Community during the month, but nine near serious accidents were investigated. The disabling injury frequency rate for 1955 was 0.40 and the severity 708. It was 0.0 for the Community.

Outstanding unaccounted for documents were reduced from 197 to 195 during the month. A net reduction of 41 documents was made during the calendar year 1955.

On December 28, 1955, a law suit was brought by the Hanford Atomic Metal Trades Council against the Company calculated to force arbitration of the establishment of the new classification of Gauge Worker. The Company's answer to the complaint is due by January 17.

Seven "live" television programs of the GE HANFORD SCIENCE FORUM and THIS WEEK AT HANFORD shows were produced and telecast to regional and local viewers during December by five Eastern Washington television stations.

A Radiological Defense Handbook was completed and in process of being issued at month-end.

The Commission and General Electric reached an agreement in December as to the additional funds to be obligated to take care of operations through June 30, 1956, as well as those needed to complete projects currently in progress and to provide for FY 1956 projects. An amendment to the prime contract will provide for an increase of \$36,000,000 for HAPO and \$19,500,000 for KAFL, making the total obligated to date \$1,134,917,000, of which \$932,833,000 will be HAPO's portion, and \$202,084,000 KAFL's portion.

~~SECRET~~

STAFF

Vice President and General Manager, Atomic Products Division . . . F. K. McCune

General Manager, Hanford Atomic Products Operation W. E. Johnson

Counsel E. T. Maher

Manager, Finance D. M. Johnson

Manager, Employee and Public Relations L. L. German

Director, Radiological Sciences H. M. Parker

Acting Manager, Engineering O. H. Greager

Manager, Manufacturing W. K. MacCready

Operations Research and Synthesis C. A. Bennett

HANFORD ATOMIC PRODUCTS OPERATION
NUMBER OF EMPLOYEES
DECEMBER 31, 1955

<u>DEPARTMENT</u>	<u>EXEMPT</u>		<u>OTHER</u>		<u>TOTAL</u>	
	<u>12-31-55</u>	<u>11-30-55</u>	<u>12-31-55</u>	<u>11-30-55</u>	<u>12-31-55</u>	<u>11-30-55</u>
<u>COUNSEL</u>	3	3	2	2	5	5
<u>OPERATIONS RESEARCH STUDY</u>	5	6	1	1	6	7
<u>EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT</u>						
General	9	9	7	7	16	16
Salary and Wage Administration	11	11	10	10	21	21
Personnel Practices	16	16	39	39	55	55
Education and Training	6	6	59	63	65	69
Emp. Comm. and Pub. Rel.	10	10	41	41	51	51
Union Relations	5	5	1	1	6	6
Aux. Oper. and Plant Protection	116	115	782	780	898	895
Community	76	76	307	310	383	386
Health and Safety	48	44	174	172	222	216
<u>ENGINEERING DEPARTMENT</u>						
Engineering Administration	27	29	88	84	115	113
Advance Engineering	6	6	1	1	7	7
Design	176	175	113	110	289	285
Project	177	175	160	166	337	341
Pile Technology	228	229	175	172	403	401
Separations Technology	162	164	100	98	262	262
<u>MANUFACTURING DEPARTMENT</u>						
General	24	24	8	8	32	32
Reactor	345	337	1 508	1 462	1 853	1 799
Separations	309	309	1 586	1 609	1 895	1 918
Metal Preparation	113	113	580	579	693	692
Transportation	44	44	444	447	488	491
Purchasing and Stores	61	59	226	218	287	277
Electrical Utility	16	16	75	75	91	91
<u>FINANCIAL DEPARTMENT</u>						
General	9	9	3	3	12	12
Budgets and Measurements	7	7	8	8	15	15
Contract Cost	24	24	104	102	128	126
General Accounting	10	11	60	60	70	71
Property Accounting	17	17	53	53	70	70
Auditing	14	14	2	2	16	16
SS Accountability	10	10	36	35	46	45
Personnel Accounting	9	9	55	55	64	64
Procedures and Computing	32	31	49	49	81	80
<u>RADIOLOGICAL SCIENCES DEPARTMENT</u>						
General	5	5	-	-	5	5
Records and Standards	33	30	175	172	208	202
Biophysics	55	54	70	68	125	122
Biology	33	33	42	42	75	75
Engineering	6	6	1	1	7	7
Adm. and Comm.	2	2	5	5	7	7
GRAND TOTAL	<u>2 259</u>	<u>2 243</u>	<u>7 150</u>	<u>7 110</u>	<u>9 409</u>	<u>9 353</u>

AREA PERSONNEL DISTRIBUTION

DECEMBER 30, 1955

	100-B	100-D	100-F	100-H	100-K	200-E	200-W	300	700-1100 Area and Plant General	Other Areas*	Total
<u>ENGINEERING DEPARTMENT</u>											
Exempt	25	47	-	2	28	53	62	254	305	-	776
Other	16	27	2	11	19	18	35	234	199	76	637
Total	41	74	2	13	47	71	97	488	504	76	1,413
<u>MANUFACTURING DEPARTMENT</u>											
Exempt	69	58	74	80	66	98	229	114	124	-	912
Other	300	314	347	292	263	463	1,173	580	694	1	4,427
Total	369	372	421	372	329	561	1,402	694	818	1	5,339
<u>FINANCIAL DEPARTMENT</u>											
Exempt	-	-	-	2	-	-	5	6	118	1	132
Other	-	-	-	5	-	-	22	12	331	-	370
Total	-	-	-	7	-	-	27	18	449	1	502
<u>EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT</u>											
Exempt	22	6	6	7	9	7	14	11	215	-	297
Other	65	46	44	42	50	43	121	106	848	55	1,420
Total	87	52	50	49	59	50	135	117	1,063	55	1,717
<u>RADIOLOGICAL SCIENCES DEPARTMENT</u>											
Exempt	1	-	35	-	-	4	19	68	7	-	134
Other	6	-	48	-	2	16	19	176	24	1	293
Total	7	-	83	-	2	20	38	244	31	1	427
<u>GENERAL</u>											
Exempt	-	-	-	-	-	-	-	-	8	-	8
Other	-	-	-	-	-	-	-	-	3	-	3
Total	-	-	-	-	-	-	-	-	11	-	11
Total Exempt	117	111	115	91	103	162	329	452	777	1	2,252
Total Other	387	387	441	350	335	540	1,370	1,108	2,099	133	7,150
GRAND TOTAL	504	498	556	441	438	702	1,699	1,561	2,876	134	9,402

* Includes White Bluffs and B-Y Exchange

MANUFACTURING DEPARTMENTDECEMBER, 1955METAL PREPARATION SECTION

The net production of acceptable canned slugs was 336 tons which was four percent over the official forecast. Of the total, 23 tons were canned using the cored slug material.

The composite canning yield for the month was 73 percent, which was five percent less than the November yield. An increase in the marred surface rejects was experienced during the first week's operation of the new finishing line conveyor system. Other categories contributing to the month's rejects were frost test, bad welds, and poor bonds.

Through reduced reactor consumption, the inventory of canned slugs had increased to an eight weeks supply at month end. The inventory of bare metal, excluding slugs in process, fluctuated during December from an eight to a three days supply.

No slugs failed in autoclave testing during the month.

REACTOR SECTION

The plutonium input production was 100 percent of the official forecast and established a record for monthly production. The record high production of KE and KW effectively aided in establishing this production.

The overall reactor time operated efficiency was 71.1 percent. Major causes of downtime were chute liner replacement, rupture removal, tube replacement, and charge-discharge operations.

The established maximum operating levels, excluding burnout, were increased 222 MW at KE Reactor and 117 MW at KW Reactor. These increases are due to continued gains from cooler inlet water and improved operating techniques.

The reactor output production was 67 percent of the forecast. Reduced discharges resulting from cancellation of the low concentration program at the H and KW Reactors accounted for the lower output.

There was a total of 39 ruptures, including 35 regular metal pieces. This represents the highest number of regular metal slug ruptures for a single month in the history of the plant. Outage time for the removal of these ruptures was 314 hours.

Twenty-three reactor scrams occurred, eight of which were caused by normal panellit system variables. Total reactor outage time for all scrams was 261 hours.

DECLASSIFIED

DECLASSIFIED

As a result of continued high water collection rates, leak testing programs were conducted during five outages at the F Reactor; however, no leaks were found. At month end, a program of isolating and testing the gas heater and dryer was under way. All tubes were tested during two outages at H, with a total of three leaking tubes being found. DR had two leaks which resulted from ruptured slugs.

The fourth shipment of irradiated Mint pieces was made to an offsite receiver. This shipment depletes the inventory of this material.

SEPARATIONS SECTION

The production of low and high ngs plutonium from the T and Redox Plants was 100 percent and 82 percent of the official forecast, respectively.

The Redox Plant rate while operating was about 8 tons per day average as determined by head-end equipment difficulties, dilution of the second plutonium cycle feed, and rework of process wastes high in product. Two shutdowns were required, one for eight hours on December 4 to replace the caustic scrubber.(H-5) recirculation pump, and one for six and one half hours on December 9 to repair a leak in the product concentrator (L-3). Primary feed processing stopped on December 17 for the rest of the month, depletion of the backlog inventory of high MWD metal having resulted in a break in production which could advantageously be used for equipment changes. Principal changes will result in a precycle flowsheet, back-cycle of second cycle wastes, and ozone sparging of the final uranium product for ruthenium removal. The facility total outage time for the month was 245 hours, resulting in a 67 percent efficiency.

T Plant plutonium production continued normally throughout the month at a reduced rate as specified by Commission requirements. Special neptunium runs were started on December 27, at Commission request.

Iodine emission during the month at the Separations plants was within specification, due principally to the combination of well-aged metal and reduced operating rates.

The TBP production was 105 percent of the forecast. The plant operated the entire month with a minimum of equipment difficulties. The total outage time for the first and second cycles was 48 and 54 hours, respectively. Reactivation of Section 6 as an intercycle concentrator, to operate in series with Section 8, was essentially completed during the month.

Removal of waste metal from the tank farms was maintained throughout the month at rates sufficient to insure adequate feed for the TBP plant.

The production of the UO_3 plant, although exceeding the official forecast by 18 percent, was limited in feed by the Redox Plant outage from December 17 through the month end.

The Purex facility continued to process cold runs intermittently, using depleted uranium as feed. A portion of the month was used to replace defective stud bolts on the concentrators, and perform other necessary maintenance work.

The Isolation facility continued to process only low g/t product from T Plant. Fabrication activities during the month were directed toward assemblies from high MWD/t product. A record production for total weight of shapes fabricated was established.

GENERAL

Personnel

On Roll December 1, 1955	5300
Net Increase	39
Total on Roll December 31, 1955	5339

W.K. Mac Cready
W.K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIED

DECLASSIFIED

MANUFACTURING DEPARTMENTPATENT REPORT SUMMARY
FOR
MONTH OF DECEMBER, 1955

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

INVENTOR

T.B. Correy

TITLE

Fully Automatic Welding Machines

W.K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIED

HW-40692

WITH DELETIONS

MONTHLY OPERATING REPORT

DECEMBER 1955

DECLASSIFIED
WITH DELETIONS

HW-40692

DEL

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

Ea-2

DECLASSIFIED
WITH DELETIONS

HW-40692

DEL

DECLASSIFIED
WITH DELETIONS

Ea-3

DECLASSIFIED
WITH DELETIONS

HW-40692

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-40692 DFL

DECLASSIFIED
WITH DELETIONS

SECRET
Ea-5

DECLASSIFIED
WITH DELETIONS

HW-40692

DECLASSIFIED
WITH DELETIONS

ER-0

DECLASSIFIED
WITH DELETIONS

HW-40692

DEL

DECLASSIFIED
WITH DELETIONS

January 9, 1956

MANUFACTURING DEPARTMENT
METAL PREPARATION SECTION
December, 1955

I. RESPONSIBILITY

There was no change in responsibility during this period.

II. ACHIEVEMENT

A. Operating Experience

1. Statistics

	<u>December</u>	<u>November</u>	<u>Year to date</u>
Total Acceptable Slugs Canned (Tons)	336	393	4732
Composite Canning Yield (%)	73	78	76
Efficiency (%) (Canning Throughput)	84	95	93
Forecast Achievement (Current Commitment)	104	100	102
Net Acceptable Solid Slugs (Tons)	313	379	4334
Slugs Returned from Reactor (Tons)	1.77	1.78	44.94
Canning Yield (%)	73	79	76
Net Acceptable Cored Slugs (Tons)	23	14	398
Slugs Returned from Reactor (Tons)	0	0	1.57
Canning Yield (%)	74	72	73
Autoclave Failure - Solid (No./M)	.00	.00	.001
Autoclave Failure - Cored (No./M)	.001	.001	.001
Acceptable C-4 Slugs Canned (Pieces)	0	1262	7160
Acceptable Pb-Cd Slugs Canned (Pieces)	3201	1355	13419
Acceptable 10-66 Slugs Canned (Pieces)	0	0	3366
Average Steam Generated (M lbs/hr)	76.3	69.9	
Maximum Steam Generated (M lbs/hr)	101.0	105.0	
Total Steam Generated (M lbs)	56,736	50,310	
Coal Consumed (Tons)	3,537	3,294	
Sanitary Water from 3000 Area (M Gals)	73.4	75.7	
Average Rate (GPM)	1,643	1,753	

DECLASSIFIED
1991

DECLASSIFIED

2. Activities

A net production of 336 tons of acceptable finished slugs, achieved in 21 working days was essentially 104% of forecast. Of the 336 ton total, 23 tons were cored slugs. Six canning line shifts per day were operated with minimum line relief during the month to effectively utilize the operational manpower.

A composite yield of 73% was experienced in December. This is a decrease of 5% as compared to last month's yield. The major causes for rejection were: marred surfaces, frost test, bad welds and poor bonds. An increase in marred surface rejection rate occurred during the first week's operation of the finishing line conveyor. Miscellaneous reject rates were partly due to subsequent rejection of slugs which were transformation tested during the time the tester performance was questionable. Due to reduced reactor consumption during the past two months, the combined Metal Preparation and Reactor canned slug inventory increased to about an eight-weeks' supply at month-end. Forecasted Reactor consumption during the next few months will permit an inventory reduction to an optimum four-weeks' supply.

A reduction in the bare slug shipments from Fernald caused the inventory to remain low in the 300 Area. The inventory, excluding slugs in process, fluctuated during the month from an eight to a three-day supply.

The two conveyorized finishing lines were placed in service on a production basis December 1, 1955, changing the finishing process from a batch system to an integrated straight line system. Consequently, the canning line efficiency will be influenced by the finishing line efficiency. The finishing lines experienced significant downtime due to difficulties with the radiograph and electronic bond and penetration tester.

A new SS Accountability Procedure was successfully placed in effect in order to accommodate changes in manufacturing arrangements created by the use of an integrated canning and finishing process.

On December 8, a new Metal Preparation Section Official Production Forecast (HW-40361-RD) was issued on the basis of a revised Reactor Section Official Forecast. The new forecast reduced Metal Preparation productivity approximately 575 tons during the period extending from December 1955 through June 1956.

No autoclave failures occurred during the month.

Evaluation testing of 3400 caps received from the Hunter Douglas Corporation is in progress, and initial results are encouraging. Extensive testing of the pitting defect in the 4800 cans received from the Harvey Machine Company has shown this to be a fabrication defect and immediate contact with the vendor is planned.

Painting of the 321 Building canyon was completed with the exception of miscellaneous touch-up and identification work.

The work of cleaning the north process disposal pond has been stopped to investigate the feasibility of reclaiming the uranium which was

2. Activities - continued

settled out, carried there by the process sewer. Laboratory analyses have been made of this material and a decision will be made shortly as to the economy of salvaging this material.

3. Special Operations

A total of 666 internally and externally cooled slugs (I & E) were lead-dip canned for in-pile testing under PT313-63. Each slug required seven separate facing steps and three separate welds.

There were 567 small diameter uranium enriched aluminum alloy C-4 slugs canned by the hot press method during the month. No slugs were bond tested or transferred to canned storage. There are approximately 1850 canned slugs ready for bond testing. Approximately 600 bare C-4 slugs remain to be canned.

During the month 3258 Pb-Cd poison slugs were canned with a yield of 98.3 percent. Three thousand two hundred one slugs were transferred to canned storage.

Two thousand six hundred fifty uranium dingot slugs were outgassed in the salt bath heat treating facilities during the month.

4. Schedule Variance

Acceptable canned slug production was 104 percent of forecast, based on the December commitment of 322 tons.

B. Equipment Experience

1. Operating Continuity

The canning line "time operated" efficiency was 84 percent which was a decrease of 11 percent from last month. This reduction is primarily due to difficulties with some of the equipment on the integrated finishing lines. Finishing line downtime will hereafter directly effect the canning line efficiency.

2. Inspection, Maintenance and Replacements

The Productive Maintenance Program for most of the production equipment in the 313 Building has been finalized. It is anticipated that by February this program will be out of the planning stage and work will be done on a routine basis on all major production equipment.

Additional screen guards were installed on the overhead canning supply line conveyor to protect personnel from the possible hazard of dropped sleeves. Additional safety switches were installed to guard against jamming during the operation. It is anticipated that the entire supply line conveyor system will be in service early in January 1956.

Two additional semi-automatic welders were installed in the number three finishing line. Completion of the installation of two additional welders on the number one finishing line is expected during January 1956. Each finishing line will then have sufficient welding capacity to handle the production from three canning lines.

DEL

DECLASSIFIED

Preparation Section

C. Improvement Experience1. Production Tests

PT-313-47MT "Cored Slugs from Extruded Blanks and Rolled Rods" HW-33189
Approximately 25 tons of machined eight-inch drilled cored slugs per month are being received from Fernald for processing with aluminum end plugs by the lead-dip process. During December, a total of 23 tons of finished slugs was produced with a 74 percent yield.

Further investigation of the off-standard aluminum plugs noted last period has indicated the vendor inadvertently mixed 11-S alloy with the specified 2-S alloy bar stock from which the plugs were fabricated. About two to three percent of the plugs received in the latter shipments from the vendor contain the foreign alloy and must be rejected. A simple method of sorting was established using a weak caustic etch.

PT-313-56MT "Canning of Four Tons of Dingo Uranium for Pile Irradiation" HW-37695

The preparation of dingo uranium slugs for in-pile evaluation as authorized by supplement "A" to this production test was continued. Twenty tons of finished slugs were prepared for low goal exposure. Yields continue to be comparable with standard uranium slugs except for bond porosity which is slightly higher as a reject category.

PT-105-615-A-63MT "Evaluation of I & E Slugs Canned by the Lead Dip Process" HW-39886-A

A total of 666 eight-inch internally and externally cooled slugs were canned by the lead dip process as authorized. Approximately 95 percent of the slugs were satisfactorily assembled using three aluminum components. Only minor difficulty was encountered with high caps. Finishing and testing changes necessary for this type production are being expedited for completion early in January.

Eight tubes of the finished I & E slugs will be paired with eight tubes of regular solid lead-dip slugs for irradiation. Two out of four tubes of each type of fuel slugs will be exposed to rupture, and the remainder discharged at intermediate exposures for examination.

2. Process Tests and Revisions

A decrease in thin cap rejection of canned uranium slugs resulted from a change of specification rather than a change in quality level. The cap thickness and non-seat specifications have been replaced with an overall canned slug length specification, which is being administered on a statistical basis. These changes have permitted the discontinuance of the fluoroscope inspection operation.

Concurrent with the adoption of the canned slug length statistical inspection, the slug braze width inspection was changed from a 100 percent inspection to a tight statistical control.

Modifications are being made in the design of the penetration tester head and are expected to markedly reduce the attrition of probes.

2. Process Tests and Revisions - continued

A new standard slug has been provided for the bond tester. This slug more accurately defines the limit within which the instrument should operate. A significant reduction in bond test reject rate has resulted in a drop from about 17 percent to 4 percent.

The use of the automatic quench machines has resulted in an improvement of the Alsi thickness between the cap and slug. The improvement in the monthly average over the past year has been from 27 mils to 3 mils Alsi thickness.

Modifications made to the finishing line conveyors including the installation of rubber tubing and padding at the various load and work stations immediately caused the marred surface rejection rate to decrease from as high as 12 percent to approximately 4.5 to 5 percent.

A new autoclave-type basket in the slug recovery process has increased slug recovery throughput approximately 50 percent. A set of four baskets holds 768 pieces in the tanks at one time.

3. Inventions and Discoveries

Personnel in the Metal Preparation Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report except the following:

T. B. Correy Fully Automatic Welding Machines

D. Events Influencing Costs

1. Labor Variance

Direct labor is expected to increase approximately 0.01 per unit over November costs as a result of lower productivity and a decrease of approximately five percent in yield.

2. Material Variance

Direct material is expected to increase approximately 0.006 per unit over November costs as a result of an increased consumption in steel sleeves and a drop of approximately five percent in yield.

3. Other Costs

Unit costs of I.M.E. are expected to increase about 0.03 above November costs due to a production decrease of approximately 16 percent and carrying excess manpower on the roll as a result of lower production schedules.

E. Plant Expansion

1. Project Status

Project CA-514 - "Expansion of 300 Area Production Facilities" - The installation of conveyors through the finishing area was

UNCLASSIFIED

Metal Preparation Section

completed December 1, 1955. These conveyors have been used for all production processed since that time.

The installation of slug brushes at the welding stations is completed.

Development work on the stamping machines is being continued by the Fabrication Shops Unit. The recommendations for design changes are expected by January 15.

The first lot of 120 radiograph wheels with vulcanized tires has been received from the vendor. Operation with these improved wheels has proven satisfactory and the replacement of tires as a routine maintenance item will be eliminated.

The component parts preparation area conveyor system operated intermittently during the month. Two major modifications neared completion at month's end to insure operating dependability. Maintenance personnel met with the conveyor vendor representative to discuss the operation and maintenance of the equipment.

The cap and can machines have been operating during the month and the production test being conducted by the Process Sub-Section was completed. Preliminary results from the test indicate that the machine cleans equally as well as the manual method.

A total of 20,000 cans will be processed in this test. It is proposed to prevent the methanol evaporation by installing a cover over the top of the tank. The problem of carryover of process solutions is being evaluated.

Project CA-590 "Fly Ash Collection Equipment - 384 Building" - Document number HWS-5856 entitled "Specifications for Fly Ash Collection System" was transmitted to the Atomic Energy Commission on December 19, for use in bid invitations. It was requested that the bidders submit models of the major components in order to simplify the bid analyses. The contract is expected to be awarded in approximately one month.

Project CA-601 "General Grounds Improvement - 300 Area" - The design criteria are currently being reviewed by the Atomic Energy Commission. It is expected that the design contract will be let to an Architect-Engineer by the end of December.

Project CA-614 - "Hanford 4X Program - 300 Area" - Physical completion by work areas as of December 15 is 50 percent complete.

The scheduled completion date for piping to the autoclaves is January 29, 1956. The first unit will be complete by February 5. Insulation is progressing on schedule and the installation of all instrumentation will be completed by February 15, 1956.

The major welding equipment has been installed. One welder has been connected to a temporary argon supply and is being used for production. The expected completion date for this installation is February 15.

The two Ajax furnace installations are complete except for the ventilation and exhaust ductwork.

1. Project Status - continued

CG-646 - "Modifications to Pickle Machines - 313 Building" - The revised project proposal requesting a total of \$55,000 for design, fabrication, and installation of the two immersion units is being routed for departmental approvals. The project was transmitted to the Commission December 23.

Presently authorized funds allow the procurement of one unit of immersion equipment and a purchase order was issued on December 9, 1955. The estimated schedule for the two pickle machines shows a delivery date of March, 1956 and beneficial use dates of April 15, 1956 and June 15, 1956. This schedule was reviewed with Operations and it will meet production requirements.

IR-194 - "Centralized Quality Reporting System" - The last of the equipment components is scheduled to be shipped by January 30. All counters have been equipped with micro-switches. The relay panel will be released from the shop next week for instrument mounting. The cable has been installed and the installation of other components is ready to proceed.

CG-640 - "Noise Reduction - 300 Area" - The project proposal has been held by the Atomic Energy Commission pending receipt of an outline of all anticipated noise reduction work at HAP0.

F. Significant Reports Issued1. Routine

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
HW-40200	General Analytical Control Program I, Uranium Metal - July 1 to September 30, 1955. National Lead Company of Ohio	PR Anderson	11-30-55
HW-40201	General Analytical Control Program I, Uranium Metal - July 1 to September 30, 1955. Mallinckrodt Chemical Works	PR Anderson	11-30-55
HW-40265	Monthly Report, Process Sub-Section, Metal Preparation Section, November 1955	KV Stave	12-2-55
HW-40266	Monthly Report, New Fuel Element Production Program, November 1955	WA Blanton	12-2-55
HW-40504	Uranium Quality Control Analytical Results	GB Hansen	12-20-55
HW-40254	Monthly Report Operation Sub-Section Metal Preparation Section, November 1955	WW Windsheimer	12-2-55
HW-40350 RD	Production Report, Metal Preparation Section Operation Sub-Section, November 1955	HE Berg	12-8-55

~~SECRET~~
Eb-7

DECLASSIFIED

1. Routine - continued**DECLASSIFIED**

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
None	Monthly Project Status Report	DA Snyder	11-21-55
None	Section Force Report	RE Anderson	12-30-55
None	General Plant Projects Review - FY-1954 to FY-1958	DA Snyder	12-20-55
None	Monthly Report - Projects & Personnel Sub-Section, November 1955	DW Haught	12-5-55
None	Richards-Wilcox Zig-Zag Conveyor System - 313 Building (Maintenance Procedures)	JW Nickolaus	12-2-55
None	Report of Invention - Fully Automatic Welding Machines	TB Correy	12-19-55
None	Monthly Report - Contact Engineering Unit	JW Nageley	12-21-55

2. Non-Routine

HW-39945	Spontaneous Decomposition of Trichloroethylene	GF Yost	11-15-55
HW-40480	High Frequency Induction Heating of Can and Sleeve Assemblies and Caps	VL Herzog	12-19-55
HW-40580	Studies on the Inclusion Problem	RH Lincoln	12-28-55
HW-40361 RD	Official Production Forecast, Metal Preparation Section, December 1955 through June 1956	HE Berg	12-8-55
None	MMP 02.0 - Position Description Audits	WG Hudson	12-12-55

III. PERSONNELA. Organization

D.E. Christensen, Process Engineer transferred from Process Control to Supervisor, Process Inspection.

D.L. Cornell, Process Engineer transferred from Process Improvement to Supervisor, 300 Operations.

Kirk Drumheller, Supervisor, 300 Operations, transferred to Manufacturing Engineering Unit.

J.E. Gackle, Supervisor, Process Inspection transferred to Production Planner, Planning and Scheduling Unit.

V.L. Herzog, Process Engineer transferred from Process Improvement to Process Control.

B. Force Summary

	<u>Start of Month</u>		<u>End of Month</u>		<u>Net Change</u>	
	<u>Ex.</u>	<u>N-Ex.</u>	<u>Ex.</u>	<u>N-Ex.</u>	<u>Ex.</u>	<u>N-Ex.</u>
Section General	1	1	1	1	0	0
Operations	22	176	22	176	0	0
Power & Maintenance	37	329	37	333	0	+ 4
Process	40	66	39	65	- 1	- 1
Projects & Personnel	15	5	15	5	0	0
Section Totals	115	577(692)	114	580(694)	-1	+ 3

C. Safety Experience

There were no major, sub-major or near-serious incidents in December.

D. Radiation Experience

No exposures in excess of 200 mrad/week and 16 exposures in excess of 100 mrad/week were reported. The highest exposure reported during the month was 120 mrad. Careful scheduling of personnel and close conformance to operating procedures on bare slugs processing jobs are believed to be a major contributing factors in achieving this exposure record.

E. Personnel Activities1. Visits & Visitors

S.M. Gill and R.E. Olson visited National Lead Company of Ohio to discuss uranium quality control with J.C. Mead.

T.W. Gore attended the second West Coast Noise Symposium held in Los Angeles.

D.W. Haught visited Denver and Tucson doing recruiting at the University of Colorado, Colorado A&M, Denver University and the University of Arizona.

T.D. Naylor visited Seattle, Tacoma, Precision Machine Company, Rottler Boring Bar Company and Pacific Oerlikon Company to discuss specifications for steel sleeves.

H.I. Gustafson, General Superintendent, and R.D. Rowe, Sales Representative of General Machinery Company, Spokane, Washington visited HAPO to discuss sleeve quality problems.

2. Meetings

Sixteen round table, 19 information meetings and 10 staff meetings were held for Section Personnel.

Seventy-two safety and security meetings were held during the month.

There were two Work Simplification Meetings on Paper Work Simplification, one December 13 and one December 20, each lasting two hours with seven participants; one Work Simplification Meeting on December 6 on Layout lasting two hours with seven participants.

DECLASSIFIED

DECLASSIFIED

HW-40692-

Richland, Washington
January 9, 1956

MANUFACTURING DEPARTMENT
REACTOR SECTION
MONTHLY REPORT
DECEMBER, 1955

I. RESPONSIBILITY

Assigned responsibilities of the Reactor Section remained unchanged during December.

II. ACHIEVEMENT

A. Operating Experience

Reactor time operated efficiency was 71.1 per cent which is an increase of slightly more than one per cent over November. Major causes of downtime were chute liner replacement, tube replacement, rupture removal, essential maintenance, and charge discharge.

Reactor input production (Pu) for December was 100.4 per cent of forecast. This production is an all time high for any month. The November input production was the previous record and was exceeded by 11.1 per cent. This increase is largely due to record high productions at the KE and KW Reactors.

Reactor output production was 67.2 per cent of forecast. The discharge of low and high concentration material was 26.9 and 131.4 per cent of forecast, respectively. The low concentration

A. Operating Experience (Continued)

forecast was not met as a result of the low concentration program cancellation at H and K Reactors during November without adjustment of the forecast. The high concentration forecast was exceeded due to the lowering of the goal concentration during November.

The established maximum operating levels, excluding burnout, were increased 223 megawatts at KE Reactor and 117 megawatts at KW Reactor. These increases are due to continued gains from cooler inlet water and improved techniques in operation.

There was a total of 39 ruptures, including 35 regular metal pieces during the month. This represents the highest regular metal rupture frequency yet sustained and exceeds the previous high of October, 1954, by 52.2 per cent. Reactors sustaining ruptures were as follows:

	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>Total</u>
Eight-Inch Regular	4*	2	6	8	14	34
Eight-Inch Cored Regular		1				
"C" Material		3				
Production Test		1**				
	<u>8</u>	<u>3</u>	<u>6</u>	<u>8</u>	<u>14</u>	<u>39</u>

*Includes one regular metal piece charged for PT-105-519-E, "Raising the Permissible Outlet Water Temperature of Selected Tubes at C Reactor."

**PT-105-607-A-57-MF, "Irradiation of Enriched Cored Slugs With Aluminum End Plugs, Welded Uranium End Plugs, and of Two Size Core Diameters."

Reactor outage time for the removal of these ruptures was 314.1 hours.

1. Statistics

Operating statistics are summarized in the table shown on Page 3.

2. Activities

There were four scheduled and 61 unscheduled outages which resulted in 743.6 and 975.7 hours of outage time, respectively. The B, D, F, and H Reactors were each shut down once on schedule. The B Reactor was shut down for charge-discharge and miscellaneous maintenance, D Reactor for the replacement of chute liners and process tubes and for the installation of gamma monitoring, F Reactor for the replacement of process tubes, and H Reactor for charge-discharge

DECLASSIFIED
SECRET
EC-2

1. Statistics

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	<u>Total or Ave.</u>
Reactor Time Operated Efficiency (%)	90.9	68.3	19.6	74.9	69.6	64.9	90.6	90.1	71.1
Reactor Outage Time (Hrs)									
Plutonium Production	67.6	235.5	598.3	186.7	226.5	219.5	70.2	73.3	1677.6
Special Irradiations and Tests	-	-	-	-	-	41.7	-	-	41.7
Total Outage Time	67.6	235.5	598.3	186.7	226.5	261.2	70.2	73.3	1719.3
Reactor Unscheduled Outage Time (Hrs)	0.3	235.5	31.0	186.7	202.9	175.8	70.2	73.3	975.7
Metal Discharged (Tons)	23.0	58.3	19.3	3.5	26.5	17.0	22.0	-	169.6
Water Quality (ppm Turbidity)									
Raw Water - Average	4	3	2	4	4	3	4	3	
Raw Water - Maximum	13	11	12	14	7	12	16	14	
Process Water - Average	0.006	0.005	0.004	0.004	0.003	0.006	0.006	0.009	
Process Water - Maximum	0.011	0.009	0.007	0.007	0.004	0.010	0.012	0.017	
Water Pumped (MM Gals)									
Bldg. 190 to Reactor	1,942	2,933	1,045	1,920	1,643	1,879	5,308	5,326	21994
Bldg. 182 to 200 Areas					291	184			475
Bldg. 181	5633			3556	2204	2481	5571	5442	24886
Steam Generated (MM Lbs)									
Coal Consumed (Tons)	11,499			186	135	113	23	22	656
Oil Consumed (M Gals)				12,000	9,150	6,765	243	231	39414
									474

Ec-3

DECLASSIFIED

HW-40692

DEL

A. Operating Experience

2. Activities (Continued)

and the trial replacement of process tubes.

Prior to the replacement of the chute liners at D Reactor, 34 pieces of eight-inch and three pieces of four-inch metal were recovered from under the old liners. A document is being issued requesting the Accountability Section to adjust the 105-D basin book inventory to include this metal.

The following table summarizes activities during December associated with special irradiations:

	<u>Tubes Charged</u>	<u>Tubes Discharged</u>	<u>Casks Shipped</u>
Production Tests	19	5	0
"B" Material	0	0	3
Mint Flattening	45	60	0
Thorium Flattening	0	2	0
"C" Metal	24	26	0
Totals	<u>88</u>	<u>93</u>	<u>3</u>

The fourth shipment of Mint was made to Savannah Works on December 9. Five casks containing a total of 4,333 pieces were shipped.

B. Equipment Experience

Twenty-three scrams occurred, eight of which were caused by the usual Panellit system variables. Fifteen other scrams occurred from miscellaneous causes as outlined below.

<u>Reactor</u>	<u>Reason</u>
C	Upper limit switch opened on VSR No. 41.
KE	Improper switching procedure to restore DC generators which dropped out due to a surge on BPA system.
KW	Inter-tie scram resulted from above scram at KE.
KE	Panellit scram due to loss of one pump set tripped out by an over-current relay at Building 165-KE.

DECLASSIFIED

DECLASSIFIED**B. Equipment Experience (Continued)**

<u>Reactor</u>	<u>Reason</u>
KE	Panellit scram due to loss of a pump set caused by improper re-setting of the over-current relay at Building 165-KE.
DR	Panellit scram when No. 4 bank of Building 190 pumps tripped out by an overload caused by placing an air compressor in service.
C	Manual scram for temperature control.
DR	Manual scram due to insufficient control to accomplish turnaround.
C	Beckman trip due to by-passing of wrong Beckman.
KE	Beckman trip caused by local unbalance during rod changes to control heat cycling.
KW	Inter-tie caused by above Beckman trip at KE Reactor.
C	Manual scram due to several annunciator alarms when instrument power failed for an unknown reason.
B	Panellit trip due to pressure surge from Building 190-B.
KW	Manual scram to control severe heat cycle.
D	Panellit trip due to pressure surge caused by malfunction of automatic controller at Building 190-D.

Reactor outage time due to all 24 scrams totalled 260.7 hours.

On December 22, a wind storm with gusts up to 80 miles per hour caused extensive damage to the 100 Area installations. Approximately 35,000 square feet of roof were damaged to the extent of the concrete blocks being flown from the roof in some cases. Damage was largely concentrated in 100-D and 100-F Areas with no damage reported at 100-K Area and minor damage reported at B and H Areas. Total damage has been estimated as being approximately \$25,000. No injuries to personnel resulted.

As a result of continued high water collection rates, leak testing programs were conducted during five outages at F Reactor; however, no leaks were found. Minimum outages caused by ruptures were utilized for the repeated testing of all tubes. All horizontal

DECLASSIFIED
 100-100

B. Equipment Experience (Continued)

control rods and two experimental holes were tested with negative results. Current data indicate Building 115-F to be the source of water. A program of isolating and testing each piece of 115-F equipment is in progress.

All tubes were leak tested with the helium facility at H Reactor on December 4, and again on December 8. One tube (1493) was found leaking and was blanked off as an air tube. Water collection rates have returned to normal following water leaks in rupture tubes Nos. 1072 and 2787.

A total of 273 gallons of water was collected from the DR Reactor as a result of leaks caused by ruptures in tubes Nos. 3285 and 3575. Water collection rates are normal at month end.

Water collection at D Reactor remained above normal following the start-up from its extended outage. A total of 331 gallons was collected during the last week of the month.

Panellit gage maintenance and replacement during December was as follows:

- a. At C Reactor, 41 additional Panellit gages were replaced with the new type for a total of 563 replaced to date. A total of 1441 remains to be replaced.
- b. At KE Reactor, 154 gages were found to have separated mercury and were corrected. Four hundred new type switch bottles have been provided by Panellit, Inc., and will be installed for test.
- c. At KW Reactor, a check revealed a total of 171 gages having mercury separation.

The coordinate row and column lighting feature was activated at KW Reactor on 335 Hamlin type switches as a test on one panel.

- d. At F Reactor, nine defective gages were replaced.
- e. Reliability checks at C and H Reactors disclosed no faulty high or low trips. However, a large number of gages were observed to have mercury separation at H Reactor.
- f. At D Reactor, ten faulty trips were found, two due to mercury separation and eight due to plugged capillaries.
- g. At DR Reactor, two faulty trips were found and 15 gages were replaced due to leaking capillaries.

SECRET

Ec-6

DECLASSIFIED

DECLASSIFIED**B. Equipment Experience (Continued)**

Maintenance and testing of the Ball 3X systems was as follows:

- a. At C Reactor, during a test trip, balls entered channel No. 41 in a normal manner but failed to pass through the ball valve at the bottom of the reactor. Efforts to dislodge the balls were unsuccessful and they were vacuumed into a collector at the top of the reactor. An obstruction has been located 15 feet above the ball-valve which has not yet been dislodged.
- b. Examination of the 3X hoppers at F Reactor failed to reveal any moisture on the plastic covers. This is an indication that adding make-up gas through the hoppers is keeping them dry.

At the K Reactors, reliability of the latching assemblies continues to be a problem. Latching difficulties prevented recovery from one scram at KE Reactor. Difficulties with latching prevented recovery from three scrams at KW Reactor. Interim repairs have been made but continued difficulty in scram recovery is expected until this system can be made reliable. The Process Sub-Section has accepted responsibility for the design of a new latching assembly.

DR Reactor experienced its first slug jacket failure since the gamma monitor was placed in service. The sensitivity of the system was demonstrated by the difficulty in detecting the offending tube during rear face survey subsequent to shutdown.

At H Reactor, the gamma monitor has operated satisfactorily during the month and is credited with several rupture removals during the scram recovery time. Synchronization difficulties and recorder malfunctions required a significant amount of maintenance.

One temperature monitor bulb was replaced at KE Reactor and two at KW Reactor. Five scrams due to temperature monitor malfunctions would have resulted at KE Reactor if the temperature monitor had been in the scram circuit. At the other reactors, 73 process tube outlet water temperature thermocouples failed. Of these, 35 were at H, 19 at D, nine at C, and five each at B and F Reactors.

Three damaged backwash valves were removed at Building 183-KE and KW filter plants and replaced during the month. Repairs to a fourth valve, which was removed, will be completed early in January.

Inspection and repair of the No. 2 turbine at Building 165-KW was completed during December for elimination of erratic governor action. Recommendations of R. C. Fanton, Worthington Corporation representative, were followed to effect satisfactory operation of the unit.

DECLASSIFIED
EAC-1

B. Equipment Experience (Continued)

Process pump discharge header screens (12-inch) in Building 105-B valve pit were cleaned and inspected for excess clearance revealing necessity for correction to stop the by-passing of screens by process water flowing to the reactor. Correction will be accomplished as operating schedules permit.

Excessive clearance at the bottom of the No. 2, 24-inch discharge header screen at Building 190-C was corrected on December 2. Materials are being pre-fabricated for required alterations on the remaining four screens.

Satisfactory routine tests simulating BPA power failure, were conducted at KW and KE Areas prior to reactor start-up on December 18 and 19, respectively.

Installation of new fluid drive assemblies in No. 2 and No. 11 process pump units at Building 190-C completed the program for exchange of all fluid drives.

Repair of No. 3 liquid rheostat at Building 190-KW and installation of new cells in liquid rheostats Nos. 1 and 2 at Building 190-KE were completed during December.

Tube replacement programs were conducted at D and H Reactors. During the extended outage at D Reactor during December, 63 tubes were removed, 58 were replaced, and ten were left as air channels. Ten tubes were replaced at H Reactor during a scheduled outage on a trial replacement program.

C. Improvement Experience

The most significant Production Tests are reported below, together with other items of improvement significance.

PT-105-506-E (Recirculation Studies)
A new zirconium tube was installed in channel 0961-H during the December 8 outage. The tube was recharged and recirculation resumed following the tube replacement outage on December 28. A rupture monitor trip on the No. 1 safety circuit was installed prior to re-charging the tube. Outage time charged to this test was 25 hours for the month.

PT-105-537-E (Effects of J-Q Pairs on Radiation Damage To Pile Graphite)
The 12 tubes charged with 36 pieces of J-Q material were discharged during December at F Reactor.

DECLASSIFIED
EC-8

DECLASSIFIED**C. Improvement Experience**

PT-105-535-E

(HAPO 140 Alternate Pile Atmosphere Study)
Tubes Nos. 0776-H and 1982-H were recharged with samples during the December 8 outage. Total outage time charged to this test was 16.7 hours during December.

PT-MR-105-31

(Process Tube Sliding Seals)
This test was initiated to permit installation of "O" ring in place of rear Van Stone flanges and gaskets on process tubes. Initially, twelve tubes at the F Reactor will utilize the "O" ring type seal.

PT-105-548-E

(C Pile Graphite Burnout Experiment)
Nine tubes remain charged with J-Q material at C Reactor for this Production Test.

PT-105-554-E

(Evaluation of 7.0 pH Process Water)
Specified pH was maintained on a one-half plant basis without difficulty at F Reactor.

Three revised Process Standards - Reactor, Document HW-33000, were approved and issued. The Standards and revisions are as follows:

Process Standard B-010, "Gas Composition, Pressure, and Flow"

The relationship between maximum graphite temperatures and helium concentrations has been made less restrictive at C, DR, and H Reactors to provide greater operational flexibility.

Process Standard C-040, "Power Level Monitoring - Flux Monitors"

Provisions were made to allow greater operational flexibility of the flux monitoring systems during shutdown and during the initial operating period following a cold start-up.

Process Standard C-050, "Graphite Temperature Limits"

Higher graphite temperatures are now permitted adjacent to empty channels or uncooled process tubes. This change facilitates operation of the bulk of the graphite at temperatures which minimize distortion.

At D Reactor, improvements were made in the proportional counter system by the installation of a new chamber and scaler - both of the latest type. The instrument is more sensitive, easier to operate, and more positive in its response.

Experimentation is in progress at several reactors to determine the practicality of applying a DC voltage to the control room end of the process tube thermocouples to effect a weld where

C. Improvement Experience (Continued)

thermocouples are partially open. This can be done during operation and has thus far resulted in restoring several thermocouples to service without waiting for shutdown.

Personnel in the Reactor Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs

It is expected that the unit cost for December will reach an all time low of approximately \$9.98 per megawatt day. This is approximately nine per cent below November unit cost and results from the record production during December with a relatively small increase in total operating cost. It is gratifying to report that overtime charges took a downward trend in December, particularly within the Maintenance Sub-Section. This reduction is due to the continued efforts to reduce overtime usage and to the increase in personnel on shift coverage. Total costs for applied materials within the Power Sub-Section (the largest consumer) increased two per cent (\$9400) over November costs. This increase is due to an approximate three per cent increase in water flow to the reactors with a corresponding increase in fuel costs for steam generation. It is estimated that the unit cost for January will remain about the same as for December.

E. Plant Development and Expansion

1. Project Status

The most significant Reactor Section project activity is reported below. Further details concerning projects may be found in the report, "Status of Reactor Section Projects, Informal Requests, and Budget Items," F. A. R. Stainken to R. S. Bell, dated December 20, 1955.

CA-431

100-C Area

Cost estimates based on both total 105-C Reactor horizontal rod replacement (15 rods), or a replacement of only five rods, were reviewed. The estimate for replacement of five rods is \$85,000 with seven days of shutdown, and twice this money and time for all rods. Pile Technology is checking whether adequate cross-section and rod cooling flow, based on post CG-600 (100-C Area Modifications), can be maintained with the new and present rods.

Funds are not available for completion of 107-C east tank baffle repairs. Repairs to the baffles are now felt to be inopportune since a current

DECLASSIFIED**E. Plant Development and Expansion****1. Project Status**

CA-431 100-C Area (Continued)
study by Radiological Sciences may result in less stringent reactor effluent water disposal criteria.

CA-512 100-K Reactors and Water Plants
Piping installation is continuing in all four cells and the make-up room of the 1706-KER in-pile recirculation system building. Equipment foundations are being poured and formed and assembly of vent fans and casings is in progress. Delivery of the control panels for the four recirculation loops is expected in February. Arrangements have been made to have this vendor's training engineer conduct a clinic at HAPO covering the operation, service, and repair of this equipment.

Twenty-four interim resistance bulbs have been replaced, 19 were eventually reinstalled after test and five proved definitely unreliable. Evaluation of these interim bulbs will continue.

A 70/30 mixture of boron balls to plain steel balls has been adopted as a standard to be used throughout the 100 Areas. A total of 37,500 pounds of boron steel balls are now in transit to HAPO. It is expected that they will arrive during January.

Stage II of the Fireye system will be included in the project proposal being prepared which is intended to provide steam auxiliaries for back-up of Building 165-K steam generating facilities.

A meeting was held on December 28, between members of the Engineering Department and Manufacturing Department for preliminary discussion of items which Manufacturing considers to be in need of correction for satisfactory completion of Project CA-512. Minutes of the meeting are being prepared. Either a fifth revision to the CA-512 Project Proposal or a new project proposal will seek AEC authorization for the expenditure of funds to complete the corrections required.

CG-558 Reactor Plant Modification for Increased Production
Construction in the water plants and reactor areas is progressing according to schedule.

A negotiated order has been placed with Resistoflex Company for approximately 6,000 front face connectors.

~~SECRET~~
E-11

E. Plant Development and Expansion

1. Project Status

CG-558 Reactor Plant Modification for Increased Production (Con'td.)
 The remaining connectors will be sent out for bid in an effort to determine whether more than one vendor is capable of producing satisfactory connectors.

An attempt was made, on December 28, to start the first of the main pump motors in the annex of Building 190-B. A severe voltage depression in other parts of the 100-B Area resulted and the test was discontinued. Further efforts to start this motor will not be made until a comprehensive review of the electrical design has been completed by Design Section.

2. Plant Engineering

A number of engineering and development studies were active in the Section during December. The studies are, in general, aimed at decreasing costs and/or increasing production. Details are given in Document HW-40779. Several items of interest are reported below.

Twenty-two tubes were de-filmed at D Reactor during December by purging each tube with a two per cent slurry of Super Cel. The contamination level of splitting tools used in these tubes was one-third that of tools used in other tubes. Procedures and methods are being formulated for routine purging of process tubes prior to removal. Details of the de-filming test will be reported in a document to be issued in January.

A program was initiated to determine the cause of eight rear face flexible connector leaks which occurred during the last four months at H Reactor. Metallographic examination of two of the failures to date have revealed radial cracks of the stress corrosion type, three to twelve inches from the header connector end.

The potential merit of Separan, a Dow Chemical Company coagulant, was demonstrated during the month in the experimental filter plant. Less than 0.1 ppm of Separan, used in conjunction with alum, prevented filter break-through more efficiently than 4.0 ppm of activated silica. A thorough study of Separan is in progress to determine the optimum conditions for its use.

A series of meetings was initiated to acquaint interested groups with the details and the reasons for the proposed modifications of the Ball 3X system at B, D, DR, F, and H Reactors. Supplementary data were prepared as an aid to interpreting system modifications, and included cost estimates, material and manpower requirements, sketches, and justifications. Meetings will continue during January.

DECLASSIFIED**F. Significant Reports****1. Routine**

Monthly operating reports issued for November were:

HW-40182-A	Reactor Section	R. S. Bell	12/7/55
HW-40502	Operations Sub-Section	A. R. Maguire	12/1/55
HW-40227	Projects and Personnel Development	F. A. R. Stainken	12/1/55
HW-40211	Radiation Monitoring Sub-Section	P. C. Jerman	12/1/55
-	Maintenance Sub-Section	E. E. Weyerts	12/1/55
HW-40273	Power Sub-Section	J. C. McLaughlin	12/5/55

Other routine reports issued during December included

HW-40539	"Monthly Progress Report, Reactor Section Expansion, December, 1955"	J. P. Langan	12/23/55
-	"Status of Reactor Section Projects, Informal Requests, and Budget Items"	F. A. R. Stainken	12/20/55
HW-40243	"Reactivity Balance and Associated Data, November, 1955"	A. P. Vinther	12/1/55

2. Non-Routine

HW-40349	"Rate of Return Analysis, Continuous Charge-Discharge - C Reactor"	J. W. Ballowe	12/7/55
HW-40525	"Sub-Critical Neutron Flux Monitor Justification"	J. W. Ballowe	12/21/55
HW-40363	"Metal Loader for 'C' Elevator, 100-B, D, DR, F, and H Reactors"	T. H. Lyons	12/8/55
HW-40256	"Review of DR Reactor Operation Utilizing the Poison Column Control Facility"	D. E. Goins	10/5/55
HW-40442	"BPA Power Disturbance of November 30, 1955"	J. C. McLaughlin	12/14/55
HW-40436	"Reactor Operating Variables - Process Tube Replacement"	R. S. Bell	12/27/55
-	"Summary of Radiation Exposure of Maintenance and Radiation Monitoring During Tube Replacement at 105-D Reactor"	H. E. Book	12/28/55
-	"Suggestions for Reduction of Personnel Exposure and Manpower Requirements During Tube Replacements"	P. C. Jerman	12/27/55

III. PERSONNEL**A. Organization**

There were no appointments in the Reactor Section during December.

SECRET
EC-13

B. Force Summary

	<u>Beginning Of Month</u>	<u>End Of Month</u>	<u>Net Change</u>
Section General	2	2	0
Operations	388	404	/ 16
Maintenance	703	722	/ 19
Projects and Personnel	52	54	/ 2
Power	488	488	0
Process	83	87	/ 4
Radiation Monitoring	99	101	/ 2
Section Total	1815	1858	/ 43

Changes during December included 30 transfers into the Section, one transfer out of the Section, 18 new hires, four terminations, two reactivations, and two deactivations.

C. Safety Experience

There were no Major nor Sub-Major Injuries during December. There was a total of four Near-Serious Accidents during the month as follows:

1. A Maintenance mechanic removed a three-inch pin from a check valve on a front face riser while the line was at 75 pounds pressure.
2. The Blue Tool Room roof at D Reactor was displaced during tube removal attempts when this roof was used as an anchor.
3. Part of a limit switch weight fell off the 30-ton crane narrowly missing an operator, during cask transfer operations at C Reactor.
4. A pick-up truck crashed the main gate at 100-H Area when the driver fell asleep while approaching the area at the end of graveyard shift.

D. Radiation Experience

There was one Class II and no Class I Radiation Incidents during December.

The Class II Incident (No. 99-C) occurred at the H Reactor on December 8, and involved a Chief Operator in the Operations Sub-Section who received localized exposure on the right side of his head in excess of the weekly permissible limit from a radioactive particle. The employee was engaged in rupture removal work in the discharge area and the exact mechanism by which the particle became lodged on his head was not determined. The total dose to the small skin area, as determined from film

SECRET
DECLASSIFIED

DECLASSIFIED

HW-40692

DEL

D. Radiation Experience (Continued)

studies, was established at 2.5 rads. This Incident is reported separately in Document HW-40618.

A comprehensive survey of the 111-B Building was made during the month to determine the exact extent of contamination and the feasibility of decontaminating the building for tenancy. Extensive contamination was disclosed and a decision has not yet been reached as to what decontamination work may be necessary if occupancy is desired.

A control procedure is being developed to realistically control the contamination which has presented problems during the routine handling of railroad cask cars.

The comprehensive study of exposure problems, associated with the tube replacement program, continued during the month.

E. Personnel Activities

At month end, 20 employees are receiving on-the-job training for engineering or supervisory assignments in the Section; five of these are on assignment under the rotational training program.

Seven members of the Radiation Monitoring Sub-Section attended the Radiological Sciences Training School for exempt personnel during the month.

Training aids for use in the Radiation Training Lecture Series have been received from the Graphics Unit. The first series of lectures for Radiation Monitoring Trainees is scheduled to start in January.

The second of a series of eight sets of training questions were given to Pile Operators and a training program was initiated for supervisors below the Unit Superintendent level and for Chief Operators in the Operations Sub-Section.

G. O. Amy and R. L. Turner of the Process Sub-Section attended the Nuclear Engineering and Science Congress, and the International Atomic Exposition at Cleveland, Ohio, during the week of December 12, 1955.

A three day orientation program was conducted for 12 new craftsmen, and training for four welders was scheduled at the 200-E Area school by the Maintenance Sub-Section.

H. A. Kramer, Maintenance Sub-Section, was at Oak Ridge, Tennessee for ten days where he participated in the AEC Declassification Program.

Richland, Washington
January 6, 1956

MANUFACTURING DEPARTMENT
SEPARATIONS SECTION
DECEMBER, 1955

I. RESPONSIBILITY

Responsibilities of the Separations Section were unchanged during the month of December, 1955.

II. ACHIEVEMENT

A. Operating Experience

1. Statistics

a. Bismuth Phosphate Operations

	<u>December</u>		<u>November</u>	
	<u>Normal</u>	<u>Acid Wash</u>	<u>Normal</u>	<u>Acid Wash</u>
Charges started in Canyon Bldgs.	32	2	40	0
Charges completed in Conc. Bldgs.	40	0	40	2
Special charges - Conc. Bldgs.	14		11	
Charges completed-Isolation Bldg.	43		95	0
Average Waste Losses, %	2.1		2.5	
Special charges - Isolation Bldg.	14		15	
Material balance, %	102.7		101.4	
Yield through Process, %	100.6		98.9	
Average cooling time (days)	138		115	
Minimum cooling time (days)	129		100	

DECLASSIFIED
ED-1

DECLASSIFIED
WITH DELETIONS

b. Redox Operations

	<u>December</u>	<u>November</u>
Equivalent charges started	283.6	401.3
Charges completed	339.6	373.7
Tons Uranium delivered to storage	153.1	236.9
Average Production Rate per Operating day, Tons	7.4	9.3
Average Daily Operating Rate for the month, Tons	4.9	7.9
Average yield, %		
Uranium	99.2	101.5*
Plutonium	99.1	98.9*
Total Waste Loss, %		
Uranium	0.87	0.63
Plutonium	1.82	0.92
Average cooling time, days	101	157
Minimum cooling time, days	77	96
Percent down time	32.9	16.8

*Corrected

c. 231

	<u>December</u>	<u>November</u>
Batches started	55	111
Batches completed	58	110
Batches awaiting processing	6	5

d. 234-5 Operations

	<u>December</u>	<u>November</u>
Batches completed through Task I	282	210
Batches completed through Task II	282	212
Runs completed through Task III	183	96
Waste Disposal (Units)	13.83	15.86

e. UO₃ Operations

	<u>December</u>	<u>November</u>	<u>To Date</u>
Uranium drummed, Tons	370.41	341.94	12,171.13
Uranium shipped, Tons	389.10	324.54	12,138.20
Average cooling time, days	107	163	
Minimum cooling time, days	83	102	
Waste Loss, %	0.02	0.02	

DECLASSIFIED
WITH DELETIONS

f. TBP Operations

	<u>December</u>	<u>November</u>	<u>To Date</u>
Tons received from Metal Removal	144.38	160.88	6,356.95
Tons shipped to UO ₃ Plant	147.75	157.71	6,147.87
Average Production Rate per Operating day, Tons	5.13	5.26	
Average Daily Operating Rate for the Month, Tons	4.77	5.26	
Average yield, %	100.49	98.97	
Total Waste Loss, %	2.59	2.19	
Ratio Actual Waste Volume returned to theoretical volume	0.78	1.01	
Percent down time	7.26	0	

g. Power

	<u>200 East</u>	<u>200 West</u>
Raw water pumped, gpm	4 409	6 577
Filtered water pumped, gpm	521	1 182
Steam generated, lbs/hr	114 000	207 000
Maximum steam generated, lbs/hr	235 000	266 000
Total steam generated, M lbs.	85 341	154 333
Coal consumed, tons (est.)	4 989	9 633

h. Waste Storage

	<u>Equivalent Tons U</u>	
	<u>Dec.</u>	<u>Nov.</u>
Metal Waste reserve storage capacity-T Plant	132	167
1st Cycle reserve storage capacity-T Plant	183	216
Metal Waste reserve storage capacity-B Plant	685	685
1st Cycle reserve storage capacity-B Plant	74	74
Redox Waste reserve storage capacity	427	511

2. Activities

a. Redox Processing

During the early part of the month, production rates were held below the 11 tons uranium per day rate previously proved feasible by the following factors, (1) feed shortages brought about by delays in head end processing due to tests for leaks in the oxidizer tank (H-4), (2) dilution of the second plutonium cycle feed caused by jet dilutions in the cross-over oxidation step. This necessitated flow sheet changes which restricted

DECLASSIFIED

DECLASSIFIED

a. Redox Processing (Continued)

2B column rates to about 10 tons uranium per day. (3) Rework of waste high in plutonium and uranium. This waste accumulated from the H cell sumps from a leak later proved to be in the H-4 tank shell and from erratic extraction performance in the second plutonium cycle. An eight hour building shutdown was necessitated on December 4 to replace the caustic scrubber (H-5) recirculation pump. Another six and one-half hour shutdown was held on December 9 while a bad leak was repaired in the continuous plutonium concentrator (L-3) in the 233-S Building. Primary feed processing stopped on December 17 for the rest of the month. Depletion of the backlog inventory of high MWD metal resulted in a break in production which could advantageously be used for equipment repair and replacement. Several rework batches were processed following this date in an effort to decontaminate the uranium and plutonium product from the last batch processed through the plant. Present plans anticipate plant startup on January 15.

b. Metal Recovery

1) TBP Processing

Good feed supplies were maintained all month which, together with a minimum of equipment troubles, resulted in adequately meeting the commitment.

Reactivation of Section 6 as an intercycle concentrator to operate in series with Section 8 was completed except for assembly of the new and converted equipment which will be completed next month.

2) UO₃ Processing

Production was limited by the feed available. The production for this month was achieved essentially by use of the electric pots only as the Luckey gas fired pots were removed from service for replacement on December 4.

The average daily production rate approached 14.0 T/D. Several days rates approached 16.0 T/D. Improved gamma content of Redox feed material this month resulted in lower average carload gamma values.

3) Waste Metal Removal

Pump failures in both 107-U and 101-TX underground storages interrupted sluicing operations during the month and required pump replacements.

Continuous in-farm scavenging of stored wastes at CR farm was begun December 6 upon completion of installation of pH

3) Waste Metal Removal (Continued)

control equipment by Minor Construction. In December 109-C tank was emptied and 101-C tank is being emptied at month-end.

c. T Plant

The monthly production commitment was met. On request from the AEC for delivery of neptunium during February, processing was started on December 27, 1955. On completion of this commitment, T Plant will be cleaned out and placed in standby status.

d. Isolation and Metal Fabrication

Production in the Isolation Building was confined to the processing of low MWD/T Pu from the T Plant. The material was loaded into sample cans as Pu Nitrate and is being stored temporarily for subsequent processing in the 234-5 Building.

Although operations in the 234-5 Building progressed satisfactorily, it was necessary to divert the equivalent of 15 Redox runs through the Recuplex facility for further decontamination. These runs contained excessive amounts of fission products as received from the Redox Plant. The increased radiation level from this material decreases the time limits permissible throughout the fabrication process.

e. Purex

Cold Run AC-3, which began on November 26 was completed on December 5, 1955. The prime purpose of the run, equilibrium operation at capacity factors of 1.2, 1.8, and 2.4 with HW-4 flowsheet, was accomplished. The major difficulty encountered was poor interface control on the "C" type and the 2A columns, both utilizing capacitance probes in a side chamber connected to the bottom disengaging section.

Cold Run AC-4 was begun on December 6 and interrupted on December 10, 1955. Using HW-3 flowsheet at 1.44 capacity factor, the following studies were conducted: column flooding frequencies; effect of interface position on "A" column entrainment; uranium breakthrough IBS rate; and effect of intermediate scrub on UX decontamination in 2A column. Satisfactory interface control of the 2A column was achieved by decreasing the orifice size from one-fourth to one-eighth inch in the line connecting the column to the capacitance probe side chamber.

Startup of the extraction sections, according to run plan AC-5 was begun on December 31. Improper instrument adjustment

DECLASSIFIED
Ed-5

DECLASSIFIEDe. Purex (Continued)

on the 1-C column interface control resulted in loss of organic out the bottom of the column to the J8 concentrator. This condition resulted in high waste losses and flooding in the second cycle organic extraction column TR-2.

AEC and RM approval was obtained to crib depleted UNH solution.

3. Special Operationsa. Pu Recovery

Hoods 40 and 41 were utilized in December for the dissolution of high MWD/T scrap metals. The material from Hood 41 served as feed to Task I while Hood 40 solutions entered the Recuplex feed stream.

The Recuplex facility which was used for further decontamination of Redox material prior to RMA Line processing proved effective in removing excessive beta emitting fission products from the plutonium solution.

During the month, it was demonstrated that the solvent extraction section could process supernatants at a maximum capacity of 1,200 liters per day and that six slag and crucible dissolutions could be processed per day.

4. Schedule Variance

Redox production exceeded forecast by 1%.

TBP production was 5.5 percent over commitment and the UO_3 Plant exceeded commitment by 19.5 percent. Ten cars of UO_3 were shipped to Paducah.

T Plant met its production schedule.

Fabrication activities were directed towards producing 130 Model assemblies from high MWD/T Pu. The previous all time high production record for the fabrication facility established in October was exceeded by 3%. In addition unfabricated production exceeded the previous high by 4 1/2%. Production schedules in the 231 Building were also met without difficulty.

B. Equipment Experience1. Operating Continuity

The Redox Plant was down a total of 245 hours resulting in a mechanical efficiency of 67.1 percent for the month. The primary cause of the downtime was a scheduled shutdown for installation of equipment for a

1. Operating Continuity (Continued)

precycle flowsheet, backcycle of second cycle wastes, and ozone sparging of the final uranium product for removal of ruthenium.

54 hours of lost time of second cycle and 48 hours of first cycle occurred when the 19-7 pump failed and difficulties were experienced with the RD extraction column interface control instrumentation.

No significant processing time was lost in T Plant.

Performance of the process equipment in the Z Plant was somewhat more dependable than normal and there were no failures which adversely influenced the over-all operating efficiency during the month.

2. Inspection, Maintenance and Replacement

a. Cell Equipment Replacement - Redox

Jumpers for transfer of D-1 to D-9 were installed during the month. The installation provides storage of reworkable sump material without the necessity of routing it through the waste concentrator and segregating waste batches.

The caustic recirculation pump in H-5 tank was replaced on December 3 when thorough testing indicated that the shaft was severed. The replacement was made with a Johnson P-1111 gas seal pump. The failed unit had been in service since November 15, 1954.

The equipment installation program planned for the extended shutdown was started in E cell on December 24. Cell installations progressed satisfactorily during the period with virtual completion of assembly of the ozonizer (E-13), the backcycle concentrator (D-14), the 3-ball waste concentrator (D-12), and the Phase III condenser changes (D-11, F-3, and F-6) being realized. Two jumpers did not fit on E-13; one was rebuilt and the other modified in the remote shop. It was necessary to fabricate a replacement P-E-12 power jumper when a connector head screw galled in the open position.

Replacement jumpers were installed for J-2 temperature, H-5 recirculation and E-2 to E-3 jetting. The latter had plugged so solidly in the jet that nitric acid, introduced through the pipe gallery nozzle, could not dissolve it.

Replacement of the reboiler section of the continuous plutonium concentrator (L-3) was made necessary by leaks which developed as a result of corrosion in this vessel. This was an extremely hazardous maintenance job due to the extremely high levels of plutonium contamination present and the location of the

~~SECRET~~
Ed. 7

DECLASSIFIED

a. Cell Equipment Replacement - Redox (Continued)

equipment in the greenhouse. Most work has to be done by scaffolding under numerous layers of SWP clothing. Plastic man techniques were used throughout the job, and have been effective in minimizing contamination spread. Several ruptures in the plastic man occurred, but were repaired without unusual spread of plutonium contamination. By month end, the job is estimated to be 90 percent complete.

A process leak in H cell was confirmed during the month and resulted in high waste being reprocessed from the cell floor sumps. Considerable inspection effort was made before the leak was confirmed as existing in the shell of the oxidizer pot (H-4). Inspection was hampered by the insulation around this pot which made detection of a leak in the shell difficult. This pot will be replaced before startup. This is the first case of a pot shell leak in a canyon vessel occurring in Separations Section history.

Both D-12 tower and D-12 pot were buried under radiation levels heretofore unencountered in burial operations. The tower buried on December 28 was measured at 1 r/hr at 200 feet and the pot 600 mr/hr at 300 feet. The almost prohibitive time limits made it necessary to complete backfilling of the pot on a following day when personnel recovered exposure time. Barricades were erected at the road adjacent to the burial ground, where readings were 25 mr/hr, and guards posted until the pot was covered up.

b. 60 Ton Crane - Redox

Prior to starting the cell equipment replacement work during the shutdown, the crane was sprayed down with perchlorethylene solvent to reduce contamination levels and the crane lubricated as far as practicable with the high radiation levels encountered. A new higher powered optical head was installed on the right hand optical mechanism. Early in the month, a spare line hook had to be replaced along with an impact wrench swivel bar. The left hand impact wrench was replaced following the decontamination effort.

c. Stud Replacement - Purex

Inspection of two studs sheared from the second acid concentrator (EF-6) tube bundle flange last month indicated weakness of the stud where it was welded to the tube bundle flange. In the time available it was decided to replace approximately 89 studs considered most critical, located on the five major concentrator tube bundles, in piping through concrete, and in major equipment flanges in A, B, and C cells. When the stud replacement program was about fifty percent complete two of the new studs were broken at the upper threaded section during impacting. Examination of the new studs revealed brittleness and excessive hardness. It developed that practically all of the first shipment of studs

DECLASSIFIED

E1-8

c. Stud Replacement - Purex (Continued)

from one vendor exceeded the hardness specifications. Subsequent shipments from other vendors were tested and an acceptable hardness range was established. At month end all of the first shipment of studs have been removed and replaced. Work remaining to be done consists of replacement of several studs in A and B cells.

d. Centrifuge Replacement - Purex

The spare G4 centrifuge, which was installed late last month, failed after less than 24 hours of actual operation. Prior to being placed in service the centrifuge was run-in for 24 hours at the 272-E shop and 24 hours in G cell during which time the unit was closely inspected. The investigation revealed failure of the top drive head thrust bearing. The drive head and motor from the original G4 centrifuge was installed.

C. Improvement Experience

1. Process Tests and Revisions

a. Iodine Emission - Redox

Iodine emission during the first part of the month was not a problem because of the longer age of the metal. However, iodine emission was beginning to appear as a problem at mid-month when the metal age had dropped to ~ 90 days, but was halted by the start of the scheduled shutdown.

During the shutdown period all three silver reactors were regenerated. There was no dissolving during the latter half of the month.

b. Iodine Emission - T Plant

¹³¹I emissions at T Plant were considerably reduced this month due primarily to the increased age and the amount of metal dissolved. During the period November 22 through December 20, a total of 49.7 tons of metal was dissolved with an average cooling time of 121 days. The average daily ¹³¹I emission during this same period was 0.03 curies.

Collection of calibration data for the new gamma scintillation iodine monitor continued this month. All of the necessary samples have now been taken and are currently awaiting analytical analyses. It is anticipated that calibration of the unit will be completed by month end.

Dec 21 1954 Ed-9 110

DECLASSIFIED

c. Waste Scavenging

The 22nd tank of scavenged TBP waste was filled this month. Exceptionally good results have been obtained on four tanks full of TBP scavenged waste in which Strontium Nitrate was used as a supplemental additive. Additional supplies of this chemical have been ordered and its routine use on a flowsheet basis has begun at month end. Consistent improvement in settling of the radioactive strontium in the wastes has occurred.

Upon completion of cribbing of the nineteenth tank of waste, the waste in storage was less than 65 percent of the original HW34 flowsheet.

d. Metal Waste Decontamination Test

A plant scale test was made this month to determine the feasibility of decontaminating metal waste solution with a normal bismuth phosphate by-product strike. Data collected from the test indicated the decontamination factors were too low for beneficial use. Further tests were discontinued.

e. Precycle Flowsheet - Redox

Equipment is in the process of being installed in the canyon which will permit going to a precycle flowsheet. This flowsheet will permit using the sodium dichromate head end oxidation step in lieu of the present KMnO_4 process. This will eliminate evolution of ruthenium in the head end step and reduce contamination potential to the canyon and crane. The required decontamination will result from combining the present first cycle and second uranium cycle columns into a codecontamination cycle for both uranium and plutonium and a second decontamination, partitioning cycle. Through this change, the plutonium will be passed through one additional decontamination cycle. It is hoped that this will permit adequate decontamination of the plutonium. Equipment for providing an ozone sparge for the final uranium product to eliminate the added amount of ruthenium present under the new flowsheet has been installed.

2. Inventions and Discoveries

Personnel in the Separations Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs

The Separations Section manufacturing cost for the month of December is expected to increase approximately 1% from the November level due,

D. Events Influencing Costs (Continued)

primarily, to the increased salary costs associated with the additional working day in December.

Although the number of finished shapes fabricated by the Metal Fabrication facility in December is 10% under the present record production level, the total weight of the shapes fabricated in December, as well as the gross button production, establishes a new high. These record production levels are expected to be reflected in new lows in the unit cost of these products.

Equipment is being installed to permit backcycling the second cycle salt wastes for use in the pre (or first) decontamination cycle. It is hoped that essential material savings in excess of 20 percent can be realized through reduction of ANN use. Waste storage costs should also be lowered to a figure approaching 40 percent of those presently being experienced.

E. Plant Development and Expansion

1. Project Status

a. CA-513-A - Purex

This project is approximately 99.95 percent complete. Present work consists primarily of startup items and the completion of late authorized work. All work items are authorized by work orders.

b. CA-513-E - Purex Expansion

This project is approximately 75 percent complete. Major items in progress are: (1) continuous samplers (work started December 15, 1955); (2) iodine monitors (work started November 1, 1955); (3) installation of probe for the 2B column interface control; (4) absorptometer installation for the L Cell package.

Work on the 241-A tank farm circulation facilities was started on November 30, 1955, and is progressing satisfactorily. Construction is approximately 55 percent complete. In-tank installations are complete.

c. CG-598 - Vacuum Acid Fractionator - Purex

This project is approximately 39 percent complete. All work has been stopped due to lack of funds. Revision No. 2 of project proposal requesting an increase of funds to \$920,000 is in preparation.

DECLASSIFIED

DECLASSIFIED

HW-40692

REL

Separations Section

d. OG-539 - Additional Waste Storage - 241-SX

This project is essentially complete, except for instrumentation work. Late delivery of the required equipment moves the completion date until June 1, 1956. Operational use of needed tanks is now possible at any time by tying in temporary air and instrumentation as required.

e. OG-603 - 4X Program, Bismuth Phosphate Plants

All projects at T Plant under Project OG-403-4X Program have now been completed except for the Lag Metal Storage Facilities. This project is essentially complete.

The B Plant portion of OG-603 was accepted on 12-23-55, with a few exceptions which will be completed by Minor Construction on work orders after January 1, 1956.

f. OG-613 - UO₂ Expansion

Work on Phase I and II is essentially complete, and work on Phase III is progressing satisfactorily. Procurement of the calciners and some other items is slow, and this will probably delay the beneficial use date until June 1, 1956.

g. OG-621 - Redox Contamination Control

E Cell Ozonization: Ozone contactor tank, tower, and jumpers have been installed in E cell except for one jumper which had to be redesigned. Fabrication of this jumper is in progress and will be installed next week. Cold side piping and instrumentation are essentially completed. The new compressor is scheduled to be shipped on January 20.

h. GA-625 - 241-SX Tank Farm

Final drawing approval is being withheld pending minor design changes.

i. AI-643 - Redox Capacity Increase, Phase III

During mock-up of the AI column the upper nozzles were found to be out of tolerance with respect to the center line of the V frame. By modifying the column trunnions the nozzles were moved into design specification, and the three new jumpers were mock-up on the column. Installation is scheduled for January 4.

Installation of the F-2 package and relocation of the D-11 and F-3 condensers and jumpers are in progress. Cold side piping changes are in progress.

2. Plant Engineering

SECRET

21-1

a. Work Simplification

The class sessions of the fourth Work Simplification series are nearly complete. Twelve proposals have been submitted to date from the 42 operations analyzed for improvements.

b. Maintenance Productivity

Currently, three programs are underway in the Separations Section to improve maintenance productivity: 1) Preventive Maintenance; 2) Planning and scheduling; 3) Work sampling. These complement one another, and are designed to not only measure effectiveness, but also to provide tools for improving this effectiveness.

The Redox preventive maintenance system, established as a model for the Separations Section, is at the present time functioning at a level which is considered excellent for the short time it has been in effect. Systems are being installed in A Plant, Z Plant and for the Power and Maintenance Sub-Section under the guidance of the Industrial Engineering Unit.

c. Cost Reduction - 200-W Laundry

A layout of the present laundry facilities was developed and a layout of the proposed monitoring changes is being prepared. Time studies of the present and proposed monitoring methods have been made to establish the possible savings. The work sampling and time lapse movies of the washroom operations indicate that the newer types of washing, extracting, and drying can be justified.

d. Maintenance of Standards

A re-engineering of the 234-5 Building operations labor standard was started during the month. To date, progress has consisted of making time measurements of functions on the back side of the RM line, and in the mezzanine work area.

e. Engineering Assistance

1) Noise Control

Noise control surveys were continued and several locations which have received corrective measures during the period with satisfactory results include: 284-W compressor, #7 supply fan 234-5, 283 and 282 East and West pump rooms.

2) Purex Emergency Electrical System

Tests are underway to determine the functional stability

DECLASSIFIED

DECLASSIFIED2) Purex Emergency Electrical System (Continued)

of the 200-E Area emergency power system to absorb the Purex load, and to determine the operating characteristics of the Purex emergency circuits. Purex switchgear, which failed to operate, in the first test, is currently undergoing correction.

3) Purex Crane Bearings

Failure of the originally insyalled wheel bearings in the Purex main crane has resulted in an extensive investigation to determine the cause, and correct replacement. This investigation is being carried on in conjunction with the manufacturer, the bearing supplier, and the Engineering Department.

4) Design and Drafting

Progress continues on the over-all as-built drafting program. Items completed during the period include: T and B Plants silver-nitrate-reactor shipping-capsule, agitator-assembly reference guide, 202-S crane auxiliaries, and swivel bar for stud replacement on Purex and Redox vessels.

F. Reports Issued1. Routine

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-40767	Separations Section Redox Plant Sub-Section Monthly Report - December 1955	R.T. Jessen
HW-40805	Separations Section Metal Recovery Sub-Section Monthly Report - December 1955	T. Frudich
HW-40793	Separations Section T Plant Sub-Section Monthly Report - December 1955	C.T. Groszwith
HW-40744	Separations Section Z Plant Sub-Section Monthly Report - December 1955	W.W. Mobley
HW-40763	Separations Section Radiation Monitoring Sub-Section Monthly Report - December 1955	A.R. Keene
HW-40716	Separations Section Analytical Control Sub-Section Monthly Report - December 1955	L.M. Knights
HW-40770	Separations Section Projects & Personnel Development Sub-Section Monthly Report - December 1955	O.V. Smiser
Official Use Only	Separations Section Power & Maintenance Sub-Section Monthly Report - December 1955	O.F. Cabell
HW-40768	Separations Section Purex Sub-Section Monthly Report - December 1955	V.R. Chapman
None	Status of Projects, Informal Requests, Budget Items - December 1955	V.D. Rouse
None	Space Occupancy Report for 200 Areas December 1955	V.D. Rouse

SECRET

E-114

1. Routine (Continued)

<u>Number</u>	<u>Subject</u>	<u>Author</u>
None	Semi-Annual Gross Floor Space Report - 200 Areas - January 1, 1956	V.D. Rouse
HW-40214 RD	202-S Bldg. Production Schedule for December 1955	H.F. Tew
HW-40215 RD	221-224-T Building Production Schedule for December 1955	H.F. Tew
HW-40217 RD	Z Plant Production Schedule for December 1955	H.F. Tew
HW-40489 RD	Z Plant Production Schedule for December 1955	H.F. Tew
HW-40216 RD	TBP-UO ₂ Bldgs. Production Schedule for December 1955	H.F. Tew
HW-40353 RD	Purex Plant Production Schedule for December 1955	H.F. Tew
HW-40389 RD	Seven Month Goal Forecast	H.F. Tew
HW-40440 RD	Official Quarterly Forecast, Separation Section - December 1955 through June 1956, Rev. #2	H.F. Tew
HW-40221	Essential Materials Consumption for T Plant, November 1955	M.A. Thress
HW-40222	Essential Materials Consumption for TBP Plant, November 1955	M.A. Thress
HW-40223	Essential Materials Consumption for Redox Plant, November 1955	M.A. Thress
HW-40224	Essential Materials Planning, December 1 - December 31, 1955	D.E. Peterson
HW-40225	Essential Material Area Report to Cost and Purchasing, November 1 through November 30, 1955	M.A. Thress
HW-40208	Separations Section Waste Status Summary for November 1955	D.E. Peterson
HW-40573	Analytical Control Quality Report	A. Brunstad by G. C. Hough
HW-40547	Separations Section Process Council Minutes	C.R. Anderson

2. Non-Routine

HW-40257	Recovery of IEP Plant Off-Standard Organic Solvent	R.Y. Lyon
HW-40387 RD	Task I Wash Volume Reduction	D.M. Newell
HW-40321	Z Plant Process Improvements Tasks I, II and III	D.M. Newell
HW-40293	Gamma Radiations from An L-6 Sample	H.R. Helmholtz
HW-40569	Radiation Incident, Class II, No. 100-C	W.G. Westover
HW-40487	Radiation Incident, Class I, No. 548-C	G.E. Backman
HW-40764	Radiation Incident, Class I, No. 550-C	R.N. Donelson

DECLASSIFIED
SECRET
1977

DECLASSIFIED2. Non-Routine (Continued)

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-40721	Radiation Incident, Class I, No. 552-R	N.P. Nisick
HW-40765	Radiation Incident, Class I, No. 553-C	G.E. Backman
None	Trip Report - Manufacturing Time Standards Conference - Schenectady	R.M. Shervem
HW-40447	Study of Product and Recycle Can Transportation	V.P. Madsen
None	Redox Plant Essential Materials Consumption Study	G.K. Carpenter

III. PERSONNELA. Force Summary

	<u>Start of Month</u>	<u>End of Month</u>	<u>Net Change</u>
Section General	1	1	0
Redox Plant Sub-Section	221	217	-4
Metal Recovery Plant Sub-Section	242	241	-1
Z Plant Sub-Section	177	180	+3
T Plant Sub-Section	207	193	-14
Purex Plant Sub-Section	283	286	+3
Power and Maintenance Sub-Section	319	320	+1
Projects & Personnel Development Sub-Section	63	61	-2
Analytical Control Sub-Section	233	237	+4
Radiation Monitoring Sub-Section	152	152	0
Section Total	1904	1891	-13

B. Safety

There were no major or sub-major injuries in the Separations Section in December. At the close of the month, both 200 Areas had operated 744 days without a lost time injury, an outstanding achievement since it involves approximately 9,800,000 exposure man hours.

C. Radiation Experience

One Class II and four Class I radiation incidents were formally investigated. These included: (1) localized exposure above the permissible limit to the hands of an operator who received spotty contamination on his gloves during breaking of a process line; (2) possible internal deposition of two employees and contamination spread when a plutonium-containing plastic bag ruptured in 234-B; (3) rupture of an underground process line near the 154-TX diversion box which caused a 15' x 30' pool of metal waste on the ground surface and a radiation field of 1.2 r/hr at 50 feet. No uncontrolled personnel exposure resulted; (4) a boilermaker fell into the J-8 concentrator which contained UNH solution. Prompt action on the part

C. Radiation Experience (Continued)

of nearby employees minimized internal deposition of uranium which was initially estimated to be less than 10% of the MPL; and (5) uncontrolled exposure to an instrument trainee who received 110 mr when he unknowingly exposed himself to a dose-rate of 18 r/hr for a few seconds during the burial of the D-12 tower at the Redox Plant.

Iodine emission was extremely low as a result of reduced production. Approximately 8 curies of I^{131} were emitted; essentially all from Redox.

Studies by Radiation Monitoring Analysts indicated higher surface dose rates from uncoated and coated plutonium metal than are currently used in the 234-5 Building. This has developed from improved instrumentation and techniques for accurately measuring the surface gamma dose rate. Studies are underway to eliminate as much contact handling of metallic plutonium as possible. Several improvements, which are expected to give some relief from contact hand exposures, are the lapping machine just received for use in the mating operation and lead impregnated plastic gloves which are undergoing tests. The surface dose rates from "normal" metallic plutonium now are determined to be ca 350 mr/hr from coated metal and 1100 mr/hr from uncoated metal -- approximately a 40% increase from previously estimated dose rates.

D. Personnel Activities

1. Programs

During the month the training program activities were as follows:

<u>Program</u>	<u>Attendance</u>
For Exempt Roll:	
Job Relations Development	13
For Non-Exempt Roll:	
GE Selection Program	8 (6 Oper., 2 P&M)
New Employee Orientation	5
Purex Film	22
Work Simplification	136

2. Visits

Mr. J. R. Barber from duPont, Savannah River, visited the Z Plant on December 5 and 6 and reviewed available information on process equipment and time cycles of the fabrication facility.

Mr. R. E. Toczek recruited technical personnel at several schools in Texas and New Mexico during the period November 27 through December 7, 1955.

DECLASSIFIED2. Visits (Continued)

R. B. Abrams and H. F. Soule visited Oak Ridge as members of the document survey team.

L. M. Knights attended an AEC Accountability Committee Meeting at the Argonne National Laboratory on December 1st and 2nd.

January 10, 1956

ELECTRICAL UTILITY SECTION

MONTHLY REPORT

December, 1955

I. RESPONSIBILITY

There were no changes in Section responsibility.

II. ACHIEVEMENT

A. Operating Experience

Power Statistics (See last page for details)

Plant Contract

Probable time of December Peak . . . 2:00 - 2:30 p.m., December 29, 1955	
Telemetered peak for December	178,500 KW
Probable Billing Demand for December	190,000 KW
Probable energy consumption for December	112,301 MWH
Actual BPA Metered Demand for November	178,676 KW
Actual Billing Demand for November	185,000 KW
Actual energy consumption for November	106,409 MWH
Average monthly energy consumption-5 months of Fiscal Year '56	107,038 MWH
Cost of purchased electricity for November	\$270,602
Actual cost of purchased electricity for 5 months of Fiscal Year '56	\$1,322,032

* * * *

System frequency dropped to 59.8 cycles at 4:50 p.m., December 1, and returned to normal in two minutes with no effect upon production. The fluctuation was caused by two McNary Dam generators relaying out.

DECLASSIFIED

DECLASSIFIED

HW-40692

A surge on the BPA and HAPO electrical systems occurred at 3:05 a.m., December 8, when 500 MW of generation was lost to two lines feeding from McNary, triggered by a fault on the Salem-Albany (Oregon) line. No effect on production was reported.

* * * *

At approximately 8:30 a.m. on December 12, a service line in 200-W was torn down by a Power and Maintenance motor crane causing a power outage at the 291-U, 222-U and 2704-U Buildings. The transformers were re-fused at 9:43 a.m. and line repairs amounted to approximately \$100.00

* * * *

At 4:15 a.m. on December 16, system frequency dropped to 59.43 cycles and returned to normal in three minutes with no adverse effect on HAPO production. The trouble was due to a BPA transformer failure at Albany, Oregon, causing McNary to drop 500 MW load.

* * * *

Momentary minor surges occurred around 3:10 p.m., December 22, due to BPA trouble on the Walla Walla-Colfax line and a momentary frequency drop to 59.7 cycles occurred later due to a line relaying out at Hungry Horse Dam. There was no effect upon plant operations.

B. Equipment Experience

Weather conditions prevailing over the weekend of December 18 caused excessive icing of the power and control lines bordering the 107 Basins in 100-B, H, and F Areas. Line crews were called out on three occasions to remove lines from service and knock the ice off.

* * * *

Ground winds which reached 71 MPH on the afternoon of December 22, caused a five hour outage in White Bluffs and the vicinity of Hanford. Distribution lines blew together at three other locations causing protective devices to trip. The combination of high winds and soft ground around line poles resulted in several poles canting, requiring realignment. There were no power interruptions to production facilities due to the storm, but damage to the electrical system is estimated at \$2000.

* * * *

D. Events Influencing Costs

Due to the increasing variance between the HAP0 actual power demands and the contracted or billing demands, a realistic modification of the remaining FY 1956 schedule of contracted demands will be sought in January, 1956. The variance has occurred because expected production and construction loads scheduled for this period have not materialized.

* * * *

Overtime hours expended were approximately 2.9% of the total regular hours worked.

Attendance for the month was 97.89%.

E. Plant Development and Expansion

CA-586: Minor Construction forces completed the installation of control cables in the 100-K tunnel between the Substation Operating room and the oil circuit breaker position. Contractor forces are setting the footings for the 230-KV steel transmission towers. On December 14, BPA cut-over the Hanford Substation power source from their Midway Substation line to a 115 KV line feeding from their Benton switching station.

* * * *

CG-558: Cable was tied in at the 151-B Substation preparatory to testing the first 4500 HP motor. Work continued throughout this month on the modification of the five pair of switch compartments in 151-D which will provide accommodations for ten single feeders. Section forces ran insulation tests on 1,300 feet of 13.8 KV cable installed by Minor Construction between 190-B Annex and the 151-B Substation.

* * * *

III. ORGANIZATION AND PERSONNEL

A. Organization

No changes in structure or nomenclature.

DECLASSIFIED

DECLASSIFIED

HW-40692

B. Force Summary

	Beginning	Ending	Net Change
Exempt Personnel	17	17	0
Dispatchers	5	5	0
Electricians	11	11	0
Linemen	23	22	1
Substation Operators	32	32	0
Secretary	1	1	0
Stenographer	1	1	0
Clerks	2	2	0
Draftsman	<u>1</u>	<u>1</u>	<u>0</u>
	93	92	1

One lineman was transferred to Substation Operation and one substation operator transferred to Radiation Monitoring during the month.

C. Safety Experience

Two minor injuries were reported during the month.

D. Radiation Experience

No incidents were reported during the month.

E. Personnel Activities

At the Section monthly informative meeting, R. S. Bell, Manager of Reactor Section, explained their operational emergency back-ups and the degree of reliance they are placing upon the availability and continuity of electrical power.

ELECTRICAL UTILITY SECTION

O Magsehonanga

E-11

POWER STATISTICS
ELECTRICAL UTILITY SECTION
FOR MONTH ENDING DECEMBER 31, 1955

	ENERGY - MW HRS.		MAXIMUM DEMAND-KW		LOAD FACTOR-%	
	Last Month	This Month	Last Month	This Month	Last Month	This Month
230 KV System						
A-2 Out (100-B)	23390	28180	46800	46800	69.4	80.9
A-4 Out (100-D)	14650	12220	27000	26700	75.4	61.5
A-5 Out (100-E)	10710	9210	17250	17000	86.2	72.8
A-6 Out (100-F)	6730	8580	14200	14800	65.8	77.9
A-7 Out (100-KW)	18528	21024	32500	32500	79.2	86.9
A-8 Out (200 Area)	6990	7300	11400	11400	85.2	86.1
A-9 Out (100-KE)	20112	21024	33750	33000	82.8	85.6
TOTAL OUT	101110	107538	182900*	182200*	--	--
MIDWAY IN	102671	109288	173600	174400	82.2	84.2
115 KV System (300 Area)						
EB3-S4 Out	2496	2624	4720	4720	73.4	74.7
115-66 KV System						
B7-S10 Out (W. Bluffs)	306	324	787	810	54.0	53.7
Hanford Out (7200 V.)	51	50	--	--	--	--
Hanford In	350	389	1000	1100	48.6	47.5
Project Total In	105517	112301	179320*	180220*	--	--

* Denotes Non-Coincidental Demand

Average Power Factor - 230 KV System 86.3

DECLASSIFIED

MANUFACTURING DEPARTMENT
PURCHASING AND STORES SECTION
MONTHLY REPORT DECEMBER, 1955

I Responsibility

With the transfer of patent and contract functions and personnel from Engineering, Purchasing and Stores Section assumed the responsibility for handling all patent and contract activities for HAPO (excluding the Prime Contract).

II Achievement

STATISTICS

	<u>October</u>	<u>November</u>	<u>December</u>	<u>FY 1956 Average</u>
<u>Purchasing Sub-Section</u>				
<u>Emergency requisitions rec'd</u>				
Employee & Public Relations	32	34	22	19
Engineering	77	82	63	60
Manufacturing	120	116	122	89
Medical	6	5	2	4
Minor Construction	78	75	93	119
Radiological Sciences	2	1	2	4
Stores	130	117	173	118
Total	445	430	477	413
Average per day	21.2	21.5	22.7	19.7
<u>Total requisitions*</u>				
On hand start of month	1,016	962	859	972
Received	2,624	2,738	2,748	2,681
Placed	2,678	2,841	2,602	2,696
On hand end of month	962	859	1,005	957
*Do not include those assigned to AEC, Viz:				
	508	434	543	432
<u>Number of purchase orders placed</u>				
General Supplies Unit	1,535	1,860	1,545	1,689
Process Equipment Unit	561	602	415	524
Essential Material Unit	30	20	26	26
Local Purchase	95	121	161	99
Total	2,222	2,603	2,147	2,338
<u>Value of purchase orders placed</u>				
General Supplies Unit	\$ 374,753	\$ 693,510	\$ 414,173	\$ 507,546
Process Equipment Unit	947,709	613,607	385,705	743,014
Essential Material Unit	1,091,574	704,647	700,057	705,646
Local Purchase	532	966	1,384	759
Total	\$2,414,568	\$2,012,730	\$1,501,619	\$1,956,965
<u>Purchase order alterations</u>				
Number	266	307	294	266
Gross value	\$ 359,188	\$ 282,189	\$ 177,283	\$ 286,424

II Achievement - (Cont.)

Purchasing Sub-Section (Cont.)

	<u>October</u>	<u>November</u>	<u>December</u>	<u>FY 1956 Average</u>
<u>Expediting</u>				
Orders on hand start of month	2,728	2,718	2,747	2,762
Orders received	2,154	2,362	1,944	2,238
Orders completed	2,164	2,333	2,025	2,261
Orders on hand end of month	2,718	2,747	2,666	2,739

Stores Sub-Section

<u>General Supplies</u>				
Store orders processed	29,454	26,553	36,185	28,890
Value of issues	\$319,342	\$274,915	\$357,203	\$306,401
Line items in account	29,439	31,341	30,042	30,162
Back orders on hand	534	798	908	592
Out of stock items	249	350	425	251
Percent of line items out of stock	.8	1.1	1.4	.8

<u>Spare Parts</u>				
Store orders processed	1,826	1,354	418	1,305
Value of issues	\$174,152	\$113,133	\$97,151	\$109,975
Line items in account	30,004	30,152	30,504	29,997
Back orders on hand	383	306	344	319
Out of stock items	264	219	309	271
Percent of line items out of stock	.9	.7	1.0	.9

<u>Receiving</u>				
Shipments received	6,508	4,870	6,280	6,132
Receiving reports issued	6,313	5,709	6,034	6,139

<u>Excess Material & Equipment</u>				
Received	\$232,564	\$65,782	\$142,366	\$181,029
Issues to Project	7,222	16,406	1,677	8,189
Shipped off-Project	16,539	73,953	63,430	50,262
Revenue from scrap and surplus sales	\$ 55,566	\$15,717	\$42,663	\$30,344

Requisitions screened	2,439	2,428	2,661	2,529
Items screened	6,575	6,424	7,129	7,021
Items furnished	880	591	549	778

Traffic

<u>Savings</u>				
Rate reductions	\$ 4,574	\$ 6,386	\$ 1,610	\$ 3,766
Freight bill audit	4,654	1,287	2,437	2,194

Savings since - September 1, 1946 to date \$1,987,920

<u>Money recovered - Claims</u>				
Loss, damage & overcharge	\$ 2,229	\$ 416	\$ 213	\$ 873
Ticket refunds	1,094	216	288	637
Household goods	59	-	-	16

Money recovered - September 1, 1946 to date \$218,493

II Achievement - (Cont.)

Traffic (Cont.)

	<u>October</u>	<u>November</u>	<u>December</u>	<u>FY 1956 Average</u>
<u>Work volume</u>				
Travel requests	146	184	109	141
Reservations made	522	571	294	443
Expense accounts checked	182	240	156	193
Shipments traced	143	98	92	117
Quotations furnished				
rates and routes	662	501	598	593
Freight bills approved	1,591	1,546	1,714	1,527
Amounts	\$303,257	\$294,056	\$293,263	\$280,347
Carload shipments received	948	914	932	844
<u>Tonnage Report</u>				
Tons received by common carrier	59,582	57,473	58,715	53,654
Total cost	\$342,388	\$323,807	\$318,000	\$305,421
Average cost per ton	\$ 5.746	\$ 5.634	\$ 5.416	\$ 5.757

The physical inventory of Automotive Parts held in Stores which was scheduled for December 13th and 14th was completed by 10 AM on the 14th. Through advance planning and the cooperation of all personnel involved some 9000 line items were inventoried in the shortest time to date for this class of material.

The practice of contacting the field to determine if substitute material can be used to fill store orders, which otherwise would be back ordered, is working well as approximately 60% of field contacts have resulted in the acceptance of substitute items.

During the month 60 declarations of excess, consisting of 1,358 items; 36 property disposals covering 1,631 items and six truck loads of scrap were received. In addition 76 shipping documents with a total weight of 1,833,675 pounds were shipped off the project. The removal of property covered by four surplus and one scrap sale was completed and three surplus sales are currently open.

The usual year end influx of shipments into Receiving was experienced. Although the Christmas and New Years holidays added to the difficulties in processing shipments the operation remained current and overtime was not required.

Arrangements are being made to establish an Excess yard at the 101 Building at Hanford, to handle an estimated 15 to 30 million dollars of excess materials which will be removed during the completion of Project CG-558. This program is scheduled to start during March and continue throughout 1956.

Foxboro Co. was low bidder on power calculators required by Project CG-558 but the quotation was not acceptable from a delivery standpoint. Representatives of Purchasing and Engineering, by a trip to the Foxboro plant, negotiated a satisfactory delivery schedule and placed an order for the two additional calculators required.

The vendor for two absorber towers required by Project CG-613 advised that they could not meet their shipping promise. In consideration of an extension of shipping schedules, which will still meet construction requirements, the vendor agreed to liquidated damages provision of \$1000 a day for each day they fail to deliver beyond the new schedule.

II Achievement - (Cont.)

Hanford stainless steel specifications in the new 8000 series were reviewed during the month by the various sections on the plant, and modifications were agreed to which removed many of the objections of the steel mills and warehouses. It is felt that the modifications will be acceptable to our suppliers, but a few weeks of experience in attempting to place orders will be needed before we can state categorically that they are acceptable.

An estimated procurement schedule for major process equipment items for Projects CG-647 and 648, nitric acid recovery and iodine removal for Purex and Redox, was furnished to Engineering during the month. It is apparent from this schedule that equipment cannot be procured in time to meet the desired December, 1956 project completion date utilizing established procurement practice. However, thus far we have not been able to develop backing to request Commission approval to utilize procurement practices needed to even approach the required dates.

As a result of the prolonged strike at Westinghouse, two HAPO orders for motor rewinding and control - switchgear and an AEC order for substation equipment, all for CG-558, are becoming critical. Although we are informed that skeleton crews are working on these orders, progress is very slow.

Negotiations with the three coal suppliers for HAPO, Kemmerer, Republic, and Northwest Improvement Co. on an increase in the price of coal, in accordance with the terms of their respective contracts, were completed. This increase resulted from the recent round of wage increases to coal miners. All suppliers agreed to meet the offer of the lowest bidder, Kemmerer, in terms of BTU per lb.

Supplement No. 1 to Contract MRO-1 was executed. This extends the original RCA Electron Microscope repair and maintenance contract to November 30, 1956.

A summary of patent activity as of the end of 1955 is detailed below.

Total invention reports processed through HAPO from June 16, 1947 through December 31, 1955	658
Number of invention reports currently active	96
Number of applications filed by AEC and awards made to inventors	71
Number of applications to be filed by AEC - No awards made as yet (in process)	21
Number of applications returned by AEC, Will not patent, nor will GE patent	433
Number of applications returned by AEC: Review by GE pending	37
Number of applications released to inventors	9

Adequate maintenance of electric handling equipment has been difficult in the past due to lack of standby equipment to replace that taken out of service for maintenance work. Recently additional equipment became available which, coupled with the transfer of responsibility for mechanical maintenance to the Transportation Section, will permit a regular maintenance program without impeding activities.

II Achievement - (Cont.)

An informal request for \$17,000 covering improvements in the automotive parts room in Building 1171 was completed during the month and is being routed to the AEC for approval.

III Organization & Personnel

Force Summary

Component	11-30-55			12-31-55			Change		
	Ex.	N.Ex.	T	Ex.	N.Ex.	T	Ex.	N.Ex.	T
General	3	3	6	2	2	4	(1)	(1)	(2)
Contract Unit	-	-	-	2	2	4	2	2	4
Traffic	3	3	9	3	6	9	-	-	-
Purchasing Sub-Section	41	56	97	42	61	103	1	5	6
Stores Sub-Section	12	153	165	12	155	167	-	2	2
	59	218	277	61	226	287	2	78	110

Effective December 1, 1955 a Contract Unit was established. This Unit consists of the former Contracts Analyst - D. S. Cameron, a Contract Engineer - W.C. Poe, transferred from Engineering, and two clerical personnel.

Safety Experience

Five minor injuries were reported.

Six safety and security meetings were held during the month with a total of 158 employees attending.

Radiation Experience

Some difficulty has been experienced in receiving and storing radioactive shipments. Rays emitted from these shipments have exceeded allowable levels for areas not classified as contaminated areas. Methods of shielding are being investigated which if not satisfactory may lead to the installation of some form of lead shielding. Employees handling these shipments have been provided with exposure badges and meters.

DECLASSIFIED

**TRANSPORTATION SECTION
MONTHLY REPORT
December 1955**

Transportation Section personnel forces decreased from 490 to 487 by two transfers in, three transfers out, one termination, and one deactivation - personal illness.

Transportation Section expenditures for the first five months of FY 1956 totaled \$1,684,574 which is an increase of 1.11% or \$18,540 over the same period in FY 1955. The increase is due to higher salaries of \$12,039, greater material requirements of \$15,285 primarily for the older bus fleet, and a net reduction of \$8,784 in overhead accounts. The following indicates comparative costs by major service functions:

<u>Function</u>	<u>FY 1956 1st 5 mos.</u>	<u>FY 1955 1st 5 mos.</u>	<u>% of Variance</u>
Railroad	\$ 301,188	\$ 312,896	- 3.74 %
Plant Bus	583,554	548,047	+ 6.48 %
Heavy Equipment Maintenance	243,099	228,258	+ 6.50 %
Light Equipment Maintenance	252,518	278,315	- 9.27 %
Road Maintenance	85,229	59,507	+ 43.23 % *

* The increase is mainly due to special work on walkways and parking areas and ice and snow control on primary roads.

Listed below are unit cost statistics for the first five months compared with the performance bogeys for FY 1956 and FY 1955 actual:

	<u>FY 1956 1st 5 mos.</u>	<u>FY 1956 Bogey</u>	<u>FY 1955 Actual</u>
<u>Railroad</u>			
Cost per car handled - Commercial	\$ 30.61	\$ 29.73	\$ 31.46
Process	237.28	232.40	241.89
Average	52.28	52.34	52.97
<u>Plant Bus</u>			
Cost per mile - Operating	.4037	.4173	.4043
Maintenance	.1323	.1281	.1268
Total	.5360	.5454	.5311
<u>Light Equipment</u>			
Cost per mile - Maintenance	.0622	.0689	.0614
<u>Road Maintenance</u>			
Cost per mile - yearly	288.31	317.74	250.67
(Primary roads based on 20' roadway - seal coating not included)			
Seal coating - per sq.yd. for surfaced areas	.0905	.1108	.1134
<u>Track Maintenance</u>			
Cost per mile - yearly	2,385.36	2,577.18	2,698.82

The IME rate for the Track Maintenance Unit was increased from 65% to 70% in December. Liquidation rates for Plant Bus Service have been reduced from \$25 to \$24 for the 100 Areas and from \$20 to \$19 for the 200 Areas.

OFFICIAL USE ONLY

EG-1

DECLASSIFIED

[REDACTED]

Transportation Section

Completed reason sheets to provide a Transportation Change House Facility in the 200-West Area and to cover Electric Immersion Heaters for Asphalt Storage Tanks at Hanford. These proposed projects are being included in the Construction Budget at an estimated total cost of \$22,860. Previously budgeted items for Transportation Facilities in the 200-East Area, and Widening Stevens Drive - Consolidated Transportation Facilities and Central Stores have been canceled since it is reasonably certain they will not be required.

Received revised manpower ceilings which are six people below the FY 1956 Midyear Budget Review. The new ceilings allow a maximum of seven additions between November 30, 1955 and June 30, 1956 which will be adequate for normal operating requirements. Additional information has been requested from the Commission on the HOO Pool Program with respect to magnitude and timetable. Present indications are that this program will necessitate additional manpower and materials when it gets fully under way.

Nineteen units of HO equipment were furnished to the Richland, Kennewick, and Pasco post offices for the Christmas Season at the request of the Commission. These vehicles were supplied without charge inasmuch as they were made available from the pool and did not require special preparatory repairs. All vehicles were filled with gasoline and returned on the same basis. Maintenance and service expenses were borne by the respective post offices during the loan period. No visible damages or abnormal wear were detected.

The annual physical inventory of Road Materials (0420-930) was conducted on December 29 in cooperation with the Inventory Accounting Unit. This completes the cycle on all material inventories under the custody of the Transportation Section. Several procedural and control refinements in inventory administration have been devised during the past year.

Two of the thirty White buses being maintained in the HOO Pool for Civil Defense evacuation have been assigned to a construction contractor at the request of the Commission.

A change in accounting procedures with respect to rental charges to the Light and Heavy Equipment Units will result in a reduction of about \$20,000 per year through the elimination of double charges and a comparable reduction in liquidations.

Further discussions have been held with Commission personnel regarding the preparation of the AEC Annual Motor Vehicle Report and taking over the maintenance of associated records. This is a substantial undertaking and qualified personnel are now fully engaged. It may be possible to arrive at a satisfactory solution for the transition after the budget is completed. Commission personnel have agreed to assist in the preparation of the initial report.

Completed an analysis on the over-all utilization of sedans. Total mileage was down approximately 2% in FY 1955 and a further reduction of about 9% is indicated for FY 1956 due to the restrictive travel between the 1170 Outer Area Pool and the Manufacturing Areas. The total reduction in this connection for all assigned light equipment is averaging about 36%.

DECLASSIFIED
NOV 19 1974

Transportation Section

DECLASSIFIED

A special study was made on the history of the HO sedan fleet as to number of units required and the attendant conditions. The current inventory has 342 vehicles after the in-progress reduction of twelve is completed. The matter has been reviewed by the General Manager and no basic changes are contemplated in the administration of equipment control activities within this area.

Specifications have been developed and purchase requisitions written for over 300 units of replacement sedans, pickups, etc. Vehicles scheduled to be replaced are restricted in maintenance to routine servicing and minor repairs.

Made records available and furnished informational assistance to the Auditing Section for an audit of motor pool operations which is performed annually at the direction of the Commission.

The Commission has been formally advised that 8.3 miles of temporary trackage at White Bluffs, Central Mix Plant, and the 3000 Area could be absorbed into the Plant Railroad System by a transfer of the property. This action followed numerous discussions relative to the maintenance of this trackage, since the Commission's work orders expired on June 30, 1955.

Continued inclement weather imposed a heavy demand on transportation activities. Rail operations were slowed and track maintenance personnel devoted 36% of their efforts to snow removal and associated work. Bus operations were reasonably satisfactory under the very difficult conditions which caused some lateness in arrivals and departures. Equipment Maintenance personnel gave special attention to buses, snow plows, road sanders, loaders, tire chains, and service calls due to hard starting, etc. Ice and snow control on roadways, walkways, and parking areas required approximately 2,800 man-hours. Traffic accidents were relatively minor without any serious injuries.

The Biology Section is releasing boat 81-4894 for excess. This unit sank near McNary Dam in November while moored off shore. Recovery charges have approximated \$1,884 and an additional \$3,900 would have been required for reconditioning because of the water damage.

Commercial rail traffic during December decreased 7.68% over November. The following recapitulation indicates the distribution of commercial cars handled;

<u>Carload Movement</u>	<u>-</u>	<u>Loads In</u>	<u>Empties In</u>	<u>Loads Out</u>	<u>Empties Out</u>
General Electric Company		957	19	20	910
U. S. Army		37	0	0	38
Harold Kaiser Co.		1	0	0	1
		<u>995</u>	<u>19</u>	<u>20</u>	<u>949</u>

Railroad process service during December decreased 26.73% over November due to the continuation of production difficulties.

Railroad car movements consisting of process, commercial, and special service totaled 2303 in December compared to 2485 in November, 2580 in October, 2282 in September, 2424 in August, 1631 in July, 2673 in June, 2843 in May, 2463 in April, 2106 in March, 2354 in February, and 2288 in January.

OFFICIAL USE ONLY

~~CONFIDENTIAL~~

Transportation Section

Maintenance of railroad trackage during December was comparatively routine except for weather elements and required 6,502 man-hours.

Locomotive 39-3719 failed because of a seized bushing on the main water pump shaft. A comprehensive inspection disclosed three badly scored liners and pistons. Parts have been ordered for the necessary reconditioning. This engine has not been overhauled since 1950.

One coal car was rerailed at the 700 Area coal dock on December 23.

New stringers and decking are being installed on regulated flat cars. This work is being performed at Riverland because of the contamination factor.

The Plant Bus System transported 2.84 more passengers in December than in November. The following recapitulation indicates the volume of service rendered:

Passenger Volume	183,538
Revenue - Bus Fares	\$ 9,176.94
Earnings - Transit Advertising (November)	\$ 209.26
Bus Trips	7,450
Bus Miles - Passenger Carrying	207,800
Passenger Miles	5,754,536

Recent inspections revealed that 18 buses had been damaged by cutting of upholstery material with a sharp instrument. This appeared to be a premeditated and malicious action which has been reported to GE Security and in turn to the FBI. Pre-trip and post-trip inspections by bus drivers have been intensified. No new outbreaks have been experienced.

The Richland Bus System transported 28.1% more passengers in December than in November due to the severe weather conditions and the Christmas shopping season. The following recapitulation indicates the volume of service rendered:

Total Passengers - Including Transfers	16,456
Revenue - Bus Fares	\$ 916.99
Earnings - Transit Advertising (November)	\$ 9.52
Bus Trips	1,035
Bus Miles - Passenger Carrying	5,485
Passenger Miles	41,909

Off Plant chauffeured automobile trips (Company business and/or official visitors) totaled 332 which were rendered to the following locations:

Benton City, Washington	27
Grandview, Washington	4
Hinkle, Oregon	18
Kennewick, Washington	106
Pasco, Washington	107
Pendleton, Oregon	17
Prosser, Washington	5
Richland Y, Washington	2
Spokane, Washington	1
Sunnyside, Washington	15
Walla Walla, Washington	1
West Richland, Washington	15
Yakima, Washington	14

~~CONFIDENTIAL~~

Eg-4

~~CONFIDENTIAL~~

Transportation Section

DECLASSIFIED

The following tabulation indicates in gallons the volume of fuel distribution during December:

	<u>Gasoline</u>	<u>Diesel Fuel</u>	<u>50 Cetane</u>	<u>Kerosene</u>	<u>White Gas</u>
Stock at Start of Month	56,340	20,665	3,900	2,960	310
Received During Month	107,467	24,400	46,283	4,878	0
Disbursed During Month	103,532	22,885	38,733	4,193	16
Stock at End of Month	60,275	22,180	11,450	3,645	294

The following tabulation indicates the volume of equipment maintenance activities during December by types of service and number of jobs:

Motor Overhauls	60
Class A Inspections and Repairs	97
Class B Inspections and Lubrications	1038
Weekly Inspections - Fuel Trucks and Off Plant Vehicles	107
Semimonthly Inspections - Buses	194
Monthly Inspections - Railroad Rolling Stock	15
Front End Alignment and Wheel Balance	61
Routine Maintenance Repairs and Service Calls	2163
Accident Repairs and Paint Jobs	49
Tire Repairs	512
Wash Jobs	291
	<hr/>
	4,587

Completed the modification of turn signals on the 62 older GMC coaches. This is a definite safety improvement in that the signals can now be seen at a greater distance by other traffic.

The following tabulation indicates the number of HO mileage vehicles in service during November and the utilization of each type:

<u>Code</u>	<u>Type</u>	<u>No. of Units</u>	<u>Total Mileage</u>
1A	Sedans	344	465,956
1B	Buses	137	224,730
1C	Pickups	409	237,857
1D	Panel, Carryall, Sta.Wagon	157	129,629
1G	Jeeps	2	383
1H	Power Wagons	50	21,670
68 Series	Trucks	211	96,351
		<hr/>	<hr/>
		1,310	1,176,576

One additional truck and driver have been stationed in the 200-East Area to serve the 100 Areas with spare parts.

OFFICIAL USE ONLY

Transportation Section

Maintenance of Plant roads and the production of road aggregate material required 549 man-hours.

The following tabulation indicates in tons the volume of asphaltic material handled during December for road maintenance:

	<u>MC 3</u>	<u>MC 5</u>
Stock at Start of Month	30.48	33.39
Received During Month	0	0
Used During Month	2	0
Stock at End of Month	28.48	33.39

The following tabulation indicates the volume of mineral aggregate and pre-mix material handled in December for road maintenance:

	<u>3/4" to 0 Pre-mix Tons</u>	<u>1/4" to 0 Pre-mix Tons</u>	<u>5/8" Chips Cu.Yd</u>	<u>1/4" Crushed Rock Cu.Yd.</u>	<u>3/4" Crushed Rock Cu.Yd.</u>
Stock at Start of Month	309	495	1,383	319	2,108
Made During Month	0	0	0	0	0
Used During Month	309	490	339	16	461
Stock at End of Month	0	5	1,044	303	1,647

DECLASSIFIED

DECLASSIFIED

HW-40692

DEL

ENGINEERING DEPARTMENT

DECEMBER 1955

PILE TECHNOLOGY SECTION

A recent study has shown that the controlling factors in production from Hanford reactors after water plant modification will depend upon goal exposure, the status of fuel element rupture resistance, and tube replacement rates. The principal conclusion is that substantial increases in production can be attained by a decrease in goal exposure before or after Project CG-558. The production increase results from a reduction of plutonium burnout achievable at lower exposure, and the increased powers achievable at reasonable operational efficiency.

The beta sensitive slug rupture detectors at H, DR, and D Piles have now been replaced with the gamma spectrometer units under Project CG-578. The H Pile installation has the most experience, having been installed in mid-August, and shows 13 quick discharges and scram recoveries in a total of 18 ruptures; of the remaining five which were stuck, all but one gave a rupture signal approximately two hours before the pile was shut down--thus indicating that it may have been possible to avoid up to 80 percent of the stuck ruptures. Performance thus far demonstrates that (1) sensitivity is that predicted--in several instances the beta system would not have detected the ruptures at the time that they were discharged, (2) the system has been reliable and maintenance free and (3) gamma monitors are more sensitive than many of the techniques used to confirm the rupture indication.

A new study of the overall economics of retubing an old reactor with zirconium tubes indicates a pay-off period as short as 1.3 to 2.5 years at projected higher power levels. Because of this favorable picture, the development of suitable fabrication techniques for zirconium tubes will be hastened through placement of test orders with metal fabricators.

Four ribbed slugs for use in ribless process tubing were produced successfully by the standard lead dip process. The cans, which were machined from rods, had three ribs of the approximate height and width of the ribs now used in process tubes. Also, for use in ribless process tubing, aluminum studs were applied to 240 canned slugs at ANL using a modified percussion welding technique.

The tube reduction of two extruded zircaloy-2 process tube blanks was attempted by Superior Tube Company on December 19 and 20. Two lengths of approximately 33 feet each of finished process tubing were formed before a material failure occurred.

SEPARATIONS TECHNOLOGY SECTION

A revised chemical flowsheet for Redox operation with complete back-cycle and four plutonium cycles has been prepared and will be issued for use following the equipment changes to be completed in early January.

Experimental continuous dissolution studies with aluminum-jacketed slugs have indicated much less hydrogen evolution than had been predicted from earlier studies.

Additional stress relieving and heat treatment of the prototype continuous calciner trough assembly by the vendor has extended the delivery date into February. Five furnace units have arrived on site for use in the prototype and production installations.

DESIGN SECTION

Design Section effort on design development programs decreased during the month, primarily because of the increased activity on the preparation of Advance Engineering Studies for FY 1958 Plant and Equipment Budget items. Process Technology effort in support of plant assistance problems also increased, while design project activity decreased as presently authorized work on Purex Capacity Increase and the Reactor Plant Modification Program neared completion. Distribution by major components is as follows:

	<u>Percent of Total Effort</u>
Design Development Programs	36.8
Design Section Projects	34.9
FY 1958 Budget Studies	6.1
Process Technology	4.6
Customer Work	<u>17.6</u>
	100.0

Total design for Project CG-621, Redox Contamination Control Facilities, advanced to 98% complete, substantially ahead of schedule. During December, design was completed for Canyon Washdown Facilities and the J-6 Pre-Condenser. Status on the remaining design items is as follows:

E Cell Ozonization, Phase II	88.8%
Contaminated Equipment Removal	98.0%

Detailed design for Project CG-613, Hanford 4X Program - Metal Conversion Plant, is 99% complete. Design assistance was furnished the Struthers Wells Corporation to solve weld-cracking problems encountered during fabrication of the calciner troughs.

Work is in progress on the preparation of advance engineering studies for FY 1958 Plant and Equipment Budget items. At the end of the month, studies had been started for 46 potential budget items.

DECLASSIFIED

Major reactor design development activity during December involved studies dealing with a minimum-completion-schedule plutonium production reactor having a recirculating primary cooling system. Other reactor development activity included the issuance of a feasibility report for a small demonstration reactor for advanced reactor technology applications.

PROJECT SECTION

At the end of the month, completion status of major construction was as follows:

<u>Project No.</u>	<u>Title</u>	<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	1706 KER Recirculation Facilities	44%	52%
CA-513-E	Purex Facilities, Part E	79%	81%
CA-539	Additional Waste Storage Facilities	44%	44%
CA-546	Fuel Element Pilot Plant	80%	80%
CG-558	Reactor Plant Modifications, Phase I	32%	40%
CG-558	Reactor Plant Modifications, Phase II	3%	4%

The continued minor disturbances at the White Bluffs warehouses and storage yards resulted in a reiteration of General Electric policy applicable to fixed-price contractors who withdraw furnished materials from these locations.

1. Materials to be withdrawn from White Bluffs warehouses will be set out on the docks, from which the fixed-price contractor's personnel will remove and load the items.
2. Materials to be withdrawn from the White Bluffs storage yards will be handled and loaded by fixed-price contractor's personnel, and a Minor Construction employee will be in attendance.

The manpower of the labor service contractor continued to decrease, chiefly among craftsmen, to a total of about 885 employees on the payroll.

Preliminary studies were made of the possibility of accomplishing reactor tube replacement work during the shutdowns of the reactor modification program, thereby reducing over-all reactor outage time. Construction schedules for reactor modification work are being adjusted to reflect delays caused by labor problems, slow material deliveries, and adverse weather.

ADVANCE ENGINEERING SECTION

An evaluation study of graphite and light water moderated boiling reactors was issued as HW-40708. For production reactor use, designs in which each tube is individually accessible were regarded as preferable to "tank-type" designs.

Studies of the desirability of using uranium oxide fuel elements in present piles and of the use of organic liquids as reactor coolants were initiated during the month.

SECRET

F-3

Engineering Department

HW-40692

ENGINEERING ADMINISTRATION SECTION

A review of HAPO internal reports is being made at the request of the Atomic Energy Commission for possible use in the Civilian Applications Program.

ORGANIZATION AND PERSONNEL

Total on Roll, December 1, 1955	1,415
Net Change	+5
Total on Roll, December 31, 1955	1,420

OH Greager

W. M. H. T. y
for ACTING MANAGER, ENGINEERING

DECLASSIFIED

DECLASSIFIED

HW-40692

DEL

ENGINEERING ADMINISTRATION SECTION

DECEMBER 1955

During December Technical Information began a review of all HAPO "internal" reports to select those of possible usefulness in the AEC Civilian Applications Program. Technical Information will make the initial selection of reports, with final reviews to be made by Department representatives. By December 27, 15,300 of approximately 40,000 documents had been scanned and 2,124 (14%) selected for final Department review. Pertinent reports will be sent to the AEC Technical Information Service, Oak Ridge, for declassification or downgrading by Declassification Review Teams in temporary residence there. All documents provided for CAP from HAPO will bear a special disclaimer being drafted by Counsel.

Providing Oak Ridge with a copy of each approved document has presented a problem, since in many cases only a single copy is available on site. The best move appeared to be to use copies from the Yellow File now in Schenectady, since the file will soon be returned to Hanford. This procedure has been adopted and the first documents recalled from the Yellow File have been received.

The preparation of IBM cards for documents charged to the Yellow File was completed on December 21. These cards were processed through IBM where they were listed, and a route card prepared. A copy of the listing (32,436 documents) was forwarded to Schenectady.

Manager - Engineering Administration
ENGINEERING DEPARTMENT

WM Harty

SECRET

Fa-1

PILE TECHNOLOGY SECTION

MONTHLY REPORT

December, 1955

VISITORS

N. L. Bleiberg, WAPD, Pittsburgh, visited HAPO on Dec. 21 regarding x-ray and irradiation of samples.

W. Crandall, C. Henry, B. Larsen and M. J. Ryan, UCRL, Livermore, Calif., visited HAPO to discuss Hanford assistance to Whitney Project, Dec. 14-16.

T. Dreier and R. H. Simon, KAPL, Schenectady, visited HAPO to discuss KAPL-120 Loop, Dec. 7-9.

Thomas R. Neville, KAPL, discussed modifications of KAPL-120 Loop at HAPO, Dec. 20-23.

H. Poritsky, GEL, Schenectady, visited HAPO for general consulting, Dec. 1-2.

L. P. Sharts, L. H. Butcher Company, Seattle, Wash., consulted on plating racks at HAPO on Dec. 9.

M. J. Todd, GE-ANP, Cincinnati, visited HAPO on Dec. 1 for "shotting" material discussions.

TRIPS

W. K. Alexander visited Phillips Petroleum, Arco, Idaho, Dec. 1-2, to consult on the use of ETR test facilities.

G. S. Allison and R. K. Koler discussed heat treatment at Ohio Crankshaft, Cleveland, Ohio, General Electric, Shelbyville, Ind. and Lindberg Engineering, Chicago, Ill., Dec. 12-15. They also visited Argonne National Lab., Lemont, Ill. on Dec. 16 to discuss induction heating.

R. E. Baars and R. Neidner discussed experimental test programs and facilities (GEH-4), at Phillips Petroleum, Arco, Dec. 15-16.

~~SECRET~~
DECLASSIFIED

DECLASSIFIED

L. P. Bupp spent Dec. 1-2 at Oregon State College, Corvallis, recruiting technical personnel. Mr. Bupp also attended a meeting of Reactor Handbook Chapter Editors and Nuclear Engineering & Sciences Congress and International Atomic Exposition at Cleveland, Dec. 12-16.

S. H. Bush attended Reactor Handbook Meeting at Battelle Memorial Institute, Columbus, Ohio, Dec. 7-9.

S. H. Bush and L. J. Chockie visited the University of Michigan, Ann Arbor, for creep consultation on Dec. 9; attended Nuclear Engineering & Sciences Congress at Cleveland, Dec. 12-16, and discussed zirconium fabrication at Trent Tube, East Troy, Wis., Dec. 16.

S. H. Bush, L. J. Chockie and W. R. Smith visited Nuclear Metals, Cambridge, Mass., Dec. 5-6, regarding zirconium fabrication and status of uranium alloy work.

L. J. Chockie visited Battelle Memorial Institute, Columbus, Ohio, on Dec. 9, regarding assistance to HAPO.

J. F. Fletcher spent Dec. 27-31 at Phillips Petroleum, Arco, to observe installation of experiment in MTR.

R. M. Fryar visited Phillips Petroleum, Arco, to observe MTR experiment, Dec. 27-28.

N. D. Groves discussed corrosion and welding problems at Crest Research Labs., Seattle, Wash. on Dec. 20.

R. E. Heineman recruited PhD's at the University of Nebraska, Lincoln, Dec. 13, and the University of Kansas, Lawrence, Dec. 14-15.

D. E. Johnson observed experimental zirconium fabrication processes at Superior Tube, Norristown, Pa. and Bridgeport Brass, Adrian, Mich., Dec. 19-21.

N. Ketzlach attended meeting of Nuclear Engineering & Sciences Congress at Cleveland, Dec. 12-16, and discussed critical mass experiments at Oak Ridge National Labs., Dec. 19-20.

R. K. Marshall inspected customer assembled equipment before shipment at North American Aviation, Downey, Calif., Dec. 1-2.

J. T. Mommsen visited Argonne National Lab., Lemont, Ill., Dec. 14-21, for consultation on welding of studs on F process slugs.

J. F. Music spent Dec. 1-2 at Rice Institute, Houston, Texas, recruiting technical personnel.

T. C. Nelson spent Dec. 20 at UCRL, Livermore, Calif., discussing plutonium metallurgy and SR 4 strain gage work.

P. G. Pallmer discussed DXT gaging at UCRL, Livermore, Calif., Dec. 19-23.

R. M. Peekema, member of Civilian Application Document Declassification Team #2, spent Dec. 12-21 at Oak Ridge for consultations.

J. W. Riches attended meeting of Working Committee for Uranium Quality and Fabrication at Savannah River Plant, Augusta, Georgia, Dec. 5-8.

M. J. Sanderson attended US-Canadian Reactor meeting at Argonne National Lab., Lemont, Ill., Dec. 5-7, and recruited technical personnel at State University of Iowa, Iowa City, Dec. 8.

E. A. Smith discussed material quality and testing methods at Savannah River Plant, Augusta, Georgia, Dec. 12; observed fabrication of fuel elements for HAPO at Sylvania Electric, Hicksville, N.Y., Dec. 13-15, and observed stud attachment to fuel elements at Argonne National Lab., Lemont, Ill., Dec. 16-19.

W. R. Smith and L. J. Chockie spent Dec. 7 at Wallingford Steel, Wallingford, Conn., consulting on production of tubing, and discussed extrusion of precipitation hardening of stainless steel at Allegheny-Ludlum, Watervliet, N.Y. on Dec. 8.

H. G. Spencer attended Nuclear Engineering & Sciences Congress and International Atomic Exposition at Cleveland, Ohio, Dec. 12-16.

W. P. Stinson, member of Civilian Application Document Declassification Team #2, spent Dec. 12-21 at Oak Ridge for consultations and discussed experimental reactor physics at ORNL, Dec. 22-23. Mr. Stinson attended meeting of the American Physical Society at Los Angeles, Calif., Dec. 28-30.

J. T. Stringer and W. T. Kattner spent Dec. 1-2 at National Lead, Fernald, Ohio, consulting on hydrogen problem and washer slug program. They attended Uranium Quality Meeting and discussed aluminum at Savannah River Plant, Augusta, Georgia, Dec. 6-9.

L. D. Turner presented film and narration at ASME Inland Empire Section meeting at Spokane, Wash. on Dec. 1.

DECLASSIFIED

Pile Technology Section

HW-40692

ORGANIZATION & PERSONNEL

DECLASSIFIED

Personnel totals are as follow:

	<u>November 30</u>	<u>December 31</u>
Administrative	2	2
Pile Engineering	95	97
Pile Materials	64	64
Fuel Technology	126	127
Physics Research	38	38
Metallurgy Research	80	81
Contact Engineering	1	1
Technical Administration	<u>10</u>	<u>10</u>
Totals	416	420

Pile Engineering: W. B. Olson, Engineering Assistant, transferred in from Separations Section, Dec. 12; M. D. Hannan, Technician Trainee, transferred in from Community Section-Library, Dec. 28; P. F. Hayes, Steno-typist, transferred in from Separations Technology, Dec. 19; R. D. Ren, Steno-typist, transferred in from Office Auxiliaries, Dec. 26; C. L. Owen, Engineering Assistant, transferred to Reactor Section, Dec. 1; W. K. McJilton, Engineering Assistant, transferred to Separations Technology, Dec. 12; C. E. Walker, Technician Trainee, transferred to Fuel Technology, Dec. 14.

Pile Materials: A. B. Bailey, Secretary B, was de-activated on Dec. 9.

Fuel Technology: A. W. Crosley, Engineering Assistant, transferred in from Metallurgy Research, Dec. 5; C. E. Walker, Technician Trainee, transferred in from Pile Engineering, Dec. 14.

Metallurgy Research: Mary Mourich, Secretary C, was hired on Dec. 29; R. R. King, Jr., Engineering Assistant, was re-activated, Dec. 9; A. W. Crosley, Engineering Assistant, transferred to Fuel Technology, Dec. 5; G.W. Riedeman, Engineer II, transferred to Project Section on Dec. 1.

PILE ENGINEERING SUB-SECTIONPROCESS TECHNOLOGYPower Level Limitations

The maximum operating power level, during December 1955, was limited by 105 C tube outlet temperatures at C, D, DR, F and H Piles and by trip-before-instability limits at approximately 100 C outlet at B Pile. At KE and KW Pile, levels are being restricted by emergency water supply considerations. The trip-before-instability limits for B, D, DR, F and H Piles were increased 5 C in the Venturi zones for tubes limited by high pressure trip considerations. This change is based on a new concept of administration of trip-before-instability limits.

Process Specification Changes

Specification 41.00 - "Temperature of Graphite Moderator" - The graphite temperature limit was raised from 500 C to 560 C for graphite within one lattice unit of enrichment columns in the H Pile. Temperature limits for uncooled aluminum thimbles were deleted.

Specification 56.00 - "Process Radiation Monitoring Instruments" - Protection during hot startups was increased by requiring trip settings to be lowered by a factor of ten. Requirements were added controlling the design and use of additional intermediate amplifier ranges. Allowable trip settings were increased for the first 1.5 hours of normal operation after a cold startup. Previous close trip settings during this period often required excessive operator attention, thus permitting less than a desirable amount of attention to tube outlet temperature and temperature control. A new section was added to permit and control the taking of all flux-trip devices out of the No. 1 safety circuit during shutdown when this is necessary for maintenance. This addition will eliminate the use of temporary relaxations for each instance.

Specification 57.00 - "Power Level Measurement" - The requirement that the proportional counter shall indicate up to a neutron power of 0.05 MW was replaced by a requirement that the indicating range shall extend until the power is indicated by another instrument. This change will allow a proportional counter to be more sensitive provided its indication overlaps that of a less sensitive instrument. An increase was made in the minimum detectable variation observable on the No. 1 galvanometer to ten megawatts from the former value of five. Increasing power levels have made this revision necessary.

Pile Operation

A total of 58 tubes at D Pile and ten tubes at H Pile were replaced during the month as part of the routine tube replacement program. Operating efficiency has been reduced during the month primarily by tube replacement at D and H Piles, chute liner replacement at D Pile, water leaks at D, DR, F and H Piles, and ruptured slugs at C (5), D (3), DR (5), F (7) and H Piles (16). Although H Pile has sustained a large number of ruptures the majority of them have been discharged during scram recovery time.

DECLASSIFIED
Fb-5

DECLASSIFIED

[Stamp]

Process Tube Leaks

Five pile shutdowns were required due to process tube leaks. Leak testing was done at F on three other rupture-caused-outages.

<u>Date</u>	<u>Pile</u>	<u>No. Leaking Tubes</u>
12/2/55	F	0
12/4/55	H	0
12/5/55	DR	1
12/8/55	H	1
12/9/55	F	1
12/25/55	DR	1

Shutdown Flow Shutoff at H Pile

On December 26, 1955, H Pile shut down to attempt a discharge of a rupture in tube 0769 in scram recovery time. The header valve to the rear riser was closed but the valve to the drain was also inadvertently left closed allowing no exit for water to all tubes on header seven. Rear face temperatures on all tubes increased to above the range of the Brown Recorder (120 C). The header remained in this condition for an estimated 13 minutes starting approximately fifteen minutes after shutdown. Slug temperatures were calculated to be in excess of 170 C; however, inspection of metal selectively discharged from the affected area revealed no damage attributable to this event. It was recommended that the irradiation of the affected metal be continued.

Extrapolation of Rupture Rates

In the October 1955 Pile Engineering monthly report an equation was given for the extrapolation of the present rupture rate to future conditions. The equation as given was typographically in error. The correct equation is:

$$\text{Rupture Rate} = K e^{(.115 X + 0.0092 Y)}$$

Where X = Maximum specific power in KW/ft of U.
and Y = Discharge exposure in MWD/T.

Reactor Operation After Water Plant Modification

A recent study has shown that controlling factors in production from Hanford Reactors after water plant modification will be largely decisions as to goal exposure, the status of fuel element rupture resistance and the tube replacement rates. The foremost conclusion is that substantial increases in production can be attained by a decrease in goal exposure before or after Project CG-558. The production increase results from:

- Reduction of plutonium burnout achievable at lower exposures.
- Increased powers achievable at reasonable operational efficiency as permitted by the exposure reduction.

SECRET
Fb-5

Increased production can be attained after water plant modification by reduction of goal exposure even if rupture resistance is increased by a factor of ten.

Ruptured Slugs

Thirty-six slug failures occurred during the month. These consisted of thirty-three failures of solid, normal uranium slugs; one failure of a production test enriched 1.75 U²³⁵ uranium 3/8 inch cored slug with aluminum end plugs; one solid uranium slug being irradiated at high outlet temperatures for corrosion investigations and one "C" metal piece. The rupture experience for the month of December is summarized in Table I. Included in this tabulation are data for three November failures which occurred too late to be included in the monthly report for November.

An analysis of the rupture data from H Pile shows that rupture rate for both the "hot spot" and the "between-the-ribs" failures are exposure dependent and would reach an impossible frequency when the major portion of the loading which is now at about 450 MWD/T reaches the present goal exposure of 800 MWD/Ton. It appears that a practical immediate solution will be to reduce general goal exposure in one quarter of the pile which is sustaining the major portion of the "between-the-ribs" failures. A further decrease in goal exposure may be required. A further study is in progress to determine the exact magnitude of the exposure reductions.

An analysis of the rupture frequency of metal charged as regular production metal but which had sustained various times of exposure to air before quenching after the beta transformation bath, shows it to be more susceptible to "between-the-ribs" ruptures under certain present operating conditions than is regular production metal. Studies are underway to determine the advisability of discharging all or part of this material short of goal exposure.

Production Tests

(See following pages.)

PILE PHYSICS

Nuclear Safety Studies

HW-39587, "Nuclear Safety Summary - Natural Uranium Loadings", was published during the month; this document presents the best available data on the Hanford reactor nuclear safety problem in a series of explanatory graphs. Wide circulation is being given to this document in the Design and Manufacturing organizations and to the Advisory Committee on Reactor Safeguards. A companion document for local use based on the data shown in HW-39587 was issued as HW-40519, "Nuclear Safety Objectives - Recommended Course of Action." Results of recent calculations designed to estimate the desirable number of fast rods as a function of specific power were included in the earlier document.

DECLASSIFIED

DECLASSIFIED

TABLE I
SLUG RUPTURE EXPERIENCE - DECEMBER 1955

<u>Tube No.</u>	<u>Failure Date</u>	<u>Type of Metal</u>	<u>Exposure</u>	<u>Failure Type</u>
1686-D	11/28/55	8" Reg. L-Lot	497	Unexamined
1977-H	11/30/55	8" Reg. K-Lot	461	Side
2079-H	11/30/55	8" Reg. K-Lot	466	Side
0985-DR	12/1/55	8" Reg. N-Lot	581	Side
0777-H	12/2/55	8" Reg. Z-Lot	469	Side
3285-DR	12/4/55	8" Reg. M-Lot	555	Side
1972-F	12/4/55	8" Reg. K-Lot	634	Cap
2764-H	12/3/55	8" Reg. Z-Lot	460	Side
0661-H	12/5/55	8" Reg.	252	Side
2276-C	12/8/55	8" Reg. PT-105-519-E	201	Unexamined
2083-F	12/9/55	8" Reg. L-Lot	577	Side
3284-DR	12/11/55	8" Reg. M-Lot	555	Unclassified
2478-C	12/11/55	8" Reg. K-Lot	246	Split
1072-H	12/13/55	8" Reg. N-Lot	458	Side
1983-F	12/13/55	8" Reg. L-Lot*	594	Side
1776-H	12/16/55	8" Reg. M-Lot	455	Side
1381-H	12/17/55	8" Reg. M-Lot	512	Side
2787-H	12/19/55	8" Reg. M-Lot	482	Side
2281-F	12/20/55	8" Reg. L-Lot*	570	Side
2483-H	12/19/55	8" Reg. M-Lot	478	Side
1974-DR	12/22/55	8" Reg. K-Lot	375	Side
2464-C	12/23/55	8" Reg.	220	Side
1581-H	12/22/55	8" Reg. M-Lot	518	Side
1274-H	12/23/55	8" Reg. M-Lot	557	Cap
3390-F	12/22/55	8" Reg. N-Lot	573	Split
2063-C	12/25/55	PT-105-607	313	Unclassified
0876-D	12/24/55	8" Reg. K-Lot	674	Unexamined
1473-D	12/24/55	8" Reg. D-Lot	64	Unexamined
3575-DR	12/25/55	8" Reg. M-Lot	575	Unexamined
3290-H	12/23/55	8" Reg.	521	Side
2667-H	12/25/55	8" Reg.	519	Unexamined
0769-H	12/26/55	8" Reg.	460	Side
1781-H	12/26/55	8" Reg.	537	Unexamined
0867-H	12/26/55	8" Reg.		Unclassified
0881-H	12/26/55	8" Reg.		Unclassified
2783-F	12/27/55	8" Reg. L-Lot*	643	Side
1683-D	12/27/55	8" Reg. L-Lot*	468	Unexamined
0678-F	12/29/55	8" Reg. L-Lot		Cap
1954-C	12/27/55	"C" Metal	6.41 per tube	Unexamined

* These pieces were normal metal in every respect with the exception that the uranium had cooled in air between the beta-transforming and water quench steps for a period longer than normal.

SECRET

Fb-8

DEL

PRODUCTION TESTS

Test No.	Type Metal	No. of Tubes	Pile	Goal		Remarks
				Exposure	Present Exposure	
105-570-A	Cored-Lead Dip	4	2-C	2 ruptures	Discharged 1750-1800	Ruptured at 1115 & 1173 MWD/T
	Control	4	2-F	"	1 disch. at 1046	1 ruptured at 1128 MWD/T
			2-C	"		Ruptured at 1524 & 1547 MWD/T
			2-F	"		
105-586-A	U-Si Ingots	1	B	900	Discharged at 1007 MWD/T	
	U-Si Ingots	4		2 ruptures		Not yet charged
	U-Si Cored	3		900		Not yet charged
	Control	4		2 ruptures		Not yet charged
105-588-A	Development Test of Extruded and Drilled Cored Slugs	3 tubes per mo.	1-C	900		Discharged 1 rupture at 797 MWD/T
			3-C	1100		Discharged at 750 MWD/T
			3-D	900	775-795	Charged 3/7/55. 1 ruptured at 772 MWD/T
			5-D	900	640-675	Charged 3/30/55
			3-D	900	365-395	Charged 7/10/55
			12-D	900	140-160	Charged 9/28/55
105-590-A	Extruded Cored	4	C	Ruptures	Not yet charged	Compares performance of extruded and drilled cored slugs
105-591-A	Cored			800		Authorizes irradiation of production quantities of cored slug.
105-593-A	Cored-Al. End Plugs	4	C	1-200	Discharged at 213 MWD/T	Irradiation completed
				1-600	Discharged at 640 MWD/T	
				2-900	1 ruptured at 731 - 1 discharged 12/17/55 at 900 MWD/T	
105-593-A Supp. A	Cored-Al. End Plugs	4	C	2 ruptures	340-360	
	Control	4	C	2 ruptures		
105-596-A	Dingot Slugs	9	F	2-300	Discharged	Slugs charged alternately with control slugs from rod-transformed and slug-transformed metal.
				2-600	500-550	
				5-900	650-760	

SECRET

Pile Engineering Sub-Section

HW-40690

105-597-A	Mg-U Matrix 4 slugs	1 1	B or D 3000 B or D 6000	Not yet loaded Not yet loaded	2 matrix slugs + 31 reg. slugs. 10 enriched matrix and 12 normal matrix slugs.
105-601- A53-MT	Solid	12	D	130-140	Delay of 30, 43, 50 and 80 seconds between salt bath and water quench.
105-603- A47-MT	Cored-Crimped U. Eng Plugs	4	C	Discharged at 398 MWD/T 510-520	
105-607- A57-MT	Cored-Enriched Welded U. and Al. End Plugs 3/8" & 5/8" Core Diameters	6	C	ruptures 500 for enriched pieces	Compares performance of welded U. and Al. end plugs and a larger core diameter.
105-608- A56-MT	Dingot Slugs	16	B	7-600 9-900	Compares various mechanical and heat treatments of dingot U.
105-608- A56-MT Supp. A	Dingot Slugs	3 3	D D	900 900 75 Charged 12/22/55	Authorizes irradiation of production quantities of Dingot Slugs.
105-608- A56-MT Supp. B	Dingot Slugs	8	C	ruptures Approved	Compares performance of dingot and ingot U. slugs.
105-610- A60-MT	Vertically Heat Treated U.	12		2-400 5-600 5-900 Approved	Rod heat treated in vertical position.
105-611-A	Reg. Produc.	33	B,C	500 900 1100 11 tubes charged 105-B 145 MWD/T	Investigates the effects of pile variables upon slug stability.
105-613- A54-MT	Solid	20		4-400 8-600 8-900	Delays 35, 50, and 80 seconds between salt bath transformation and water quench. Heat treated in rod form.

DECLASSIFIED

HW-40692

105-614-A62-MT	Hot Press Canned Solid Slugs	8	C	200,350,000,750 and 2 ruptures	Circulating for Approval.	Evaluates hot press canned solid slugs having anodized jackets.
	Control	8	C	200,300,500,750 and 2 ruptures		
105-615-A63-MT	Lead Dip Canned	8	C	150,300,500 and 2 ruptures	Circulating for Approval	Provides basic information on I & E performance and conversion ratio.
	Control	8	C	150,300,500 and 2 ruptures		
105-620-A65-MT	Tru-Line		C normal goal		Circulating for approval	Provides for the quantity charging of Tru-Line slugs.
105-621-A67-MT	Anodized	13	600,800 MWD/T		Circulating for approval	To determine corrosion resistance and provides for the eventual charging of anodized slugs in quantity.

SECRET

Measurements of Graphite Coefficient vs. Exposure

The He-CO₂ purge test scheduled for December 18, at KE Pile under PT 105-600-A was cancelled because of a scram shortly beforehand. The seventh purge test graphite coefficient measurement is presently planned for early in January; although a discharge of high exposure material has now taken place, it is felt that another measurement in the high-exposure pile will add to the validity of the data already obtained.

The coefficient data taken at Brookhaven during the Thanksgiving weekend graphite annealing test has arrived at Hanford and analysis work has been initiated. The average metal exposure at the time of the test corresponded roughly to 400 MWD/T Hanford material; tube-by-tube weighting of the reactivity effectiveness of the in-pile inventory is being carried out in the analysis.

Enriched Loadings

Assistance was given to other groups in providing preliminary evaluations of the conversion ratio and operating characteristics of E-N, J-N, and Wrap-Around loadings for tritium production. Recommendations were forwarded to the Process Technology Unit concerning the planning of E-N and E-for-C production tests.

Calculation was made of the reduction to be expected in rod strength with the E-N load in place of the less-black natural uranium loading. It was concluded that the net effect was relatively small -- of the order of five per cent of the total strength of the safety system; a document has been prepared in rough draft form.

The rough draft was completed of a final report on PT 105-567-A, "Preliminary Irradiation of J-Q Columns." ORNL separations data on individual full-tube batches yielded the following overall conversion information:

THORIUM CONVERSION DATA - PT 105-567-A

<u>MWD/Col</u>	<u>0</u>	<u>50</u>	<u>100</u>	<u>150</u>	<u>200</u>
Atoms 23/Atoms 25	.61	.59	.55	.52	.48
Grams 23/Col MWD	.77	.72	.67	.61	.56

Information was also obtained on the weight percentages of U²³² and U²³⁴ in the recovered U²³³.

Miscellaneous Assignments

Assistance was provided other groups in estimating the reactivity and operational effects of a full pile loading of I and E slugs in the K Reactors, of short perfs to allow more mixing in the downstream portion of tubes where the ribs are worn, and of water in the large longitudinal test holes of the K Reactors. Discussions were held with Operations Physics of Process Sub-Section regarding K Pile temperature cycling problems. The PCTR nuclear safety auditing function was carried out, and observations were discussed with Experimental Reactors Unit personnel.

DECLASSIFIED
SECRET
Fb-12

~~SECRET~~Shield Protection by Fringe Poisoning, PT 105-604-A

Economic balance calculations based on test results to date indicate that U^{233} would be 10 to 20 per cent more expensive when produced by this method than if produced in a J-Q loading; the principle difference is caused by a small net loss in plutonium production. Presumably other isotopes produced in place of U^{233} would be more expensive in about the same ratio. Offhand it might appear that shield patching would be cheaper than shield protection which is estimated to cost on the order of \$5,000 to \$10,000 per pile face per year. However, initial design scope estimates indicate that shield patching costs might be of the order of a quarter million dollars per pile. Thus, it would appear that there is more incentive to develop fringe poison techniques as an alternative to shield burnout.

Shield Leakage Detection Studies

A literature survey is underway on methods of constructing the energy spectrum of the neutrons leaking through the shield. Photographic, instrumentation, and threshold detector techniques are being surveyed. A request has been given to SS Accountability Section to obtain sufficient plutonium for a one-gram foil and to obtain cost and availability information on pure U^{238} , U^{235} , and Np^{237} . Because of a contemplated separations program for Np^{237} to take place in the near future for limited time only, special study is temporarily focused on the potential benefits and potential handicaps from its use. Its one-half MEV fission threshold would appear to provide valuable spectrum information; however, the material itself would be quite expensive to obtain in foil-size quantities.

PHYSICS DEVELOPMENTRuptured Fuel Element Detection

The installation of gamma spectrometer units as replacements for the beta sensitive systems in the slug rupture detection application is now accomplished at H, DR and D Piles. The H Pile installation, which was completed in mid-August, has detected eighteen ruptures of which thirteen were rapidly discharged and scram recovery effected. The remaining five were stuck and in all but one of these instances a rupture signal persisted for about two hours before the pile was shut down and rupture discharge attempted. Emphasis on rapid shutdown following a rupture signal should substantially reduce the stuck rupture frequency below the twenty-eight per cent observed during the last three months at H Pile.

The overall performance of the spectrometer units has been good. The sensitivity is that which was predicted -- as a result several of the H Pile ruptures were discharged before they would have been detected on the beta systems -- and the sensitivity of the gamma system exceeds that of some of the rupture "confirmation" techniques now in use. Instrument reliability and freedom from component failure has also been good; the electronic component failure rate is less than 0.7 per cent per 1000 hours of operation.

The increased sensitivity of the gamma monitor has resulted in some difficulty in identifying the tube containing the rupture with unrefined technique. A sensitive, directional detector, the bazooka, was developed to complement older methods in this application but it is not yet generally employed at the piles.

~~SECRET~~
Fb-13

A cooperative program with Radiological Sciences and Radiation Monitoring, Manufacturing, has been established in an attempt to calibrate the response of the gamma monitors to rupture in terms of the resulting fission product concentration in the Columbia River at Pasco.

The major portion of the circuit design and system specifications for the projected KE and KW pile gamma spectrometer installations is complete.

Reactor Safety - Nuclear Instrumentation

A prototype of the sub-critical pile neutron multiplication detector employing a U-235 fission counter was installed at D Pile as was improved circuitry for the BF₃ neutron proportional counting system. Both systems monitored the D Pile startup; the fission counter system gave a useful signal with all control rods in-pile, recorded the increase in neutron multiplication during the approach to critical, and recorded the post critical power increase to full power. The proportional counter system gave a slight indication at critical and monitored the subsequent power rise over two to three decades but gave no useful sub-critical information.

The major useful data to be obtained from the D Pile test will be an evaluation of the mechanical and electronic problems associated with a fission counter installation in process tubes. Unavailability for maintenance during reactor operation and subjection to severe vibration make the process tube installation unattractive mechanically although it is most attractive nuclear-wise; the alternative is a single installation in a side test hole.

Lattice Neutron Economy

Preparations are being completed for the in-pile conversion ratio determination for an internally and externally cooled uranium slug loading. The measurements will consist of the following three determinations:

1. Cold, clean conversion ratio as measured in C Pile with neutron detectors with cold graphite.
2. Hot, clean conversion ratio as measured in C Pile with neutron detectors with hot graphite.
3. The hot, dirty conversion ratio as extracted from chemical separation of the plutonium following an accurately measured exposure.

These measurements will serve not only to firm the conversion efficiency, but also to establish the accuracy of the zero power experiments and theoretical methods utilized in internally cooled slug studies. The exposure of selected tubes will be accurately accumulated by the equipment provided for "bluenose" studies and the subsequent product separations performed by Separations Technology personnel.

Components are being fabricated and experimental techniques developed to permit the measurement of resonance escape probability (ρ) and fast effect (ϵ) in lattices utilizing rod clusters, cored, or internally and externally cooled fuel elements. A study of the feasibility of employing nuclear emulsion techniques to determine ρ and ϵ is also underway.

DECLASSIFIED

Eight uranium slugs irradiated to levels between 43 and 715 MWD/T have been tested in the Test Pile to observe the reactivity properties of a lattice containing irradiated fuel. The reactivity changes induced by irradiation include the effects of (1) U^{235} depletion, (2) plutonium buildup, and (3) fission product buildup. The program will continue to include approximately fifteen additional irradiated slugs to encompass exposure levels up to ~1600 MWD/T.

Plant Assistance

Some consideration has been given the problem of deterioration of the insulation on the thermocouples on the rear face of the six older reactors; the deterioration has progressed sufficiently to require thermocouple replacement in the near future. Exposure of insulating materials, i.e., nylon, polyethylene and silicone, to gamma radiation, with and without applied heat, demonstrates that the deterioration results from a combination of radiation and thermal damage. Nylon becomes brittle when irradiated to 10^6 roentgens at 95 C, silicone and polyethylene are unaffected for doses under 3.5×10^7 roentgens at 95 C and none of the materials are affected when irradiated to 3.5×10^7 roentgens at room temperature. Hence, literature values for radiation damage of insulators -- usually based on room temperature irradiations -- cannot be validly extrapolated to even moderate temperature process conditions. This effort to demonstrate a long-lived and economical replacement for the present thermocouples is continuing.

Test Pile - Routine Tests

Uranium slug testing proceeded routinely. Twenty-six Fernald billet egg lots yielded TDS values ranging from 14 to 20. Twenty-six Mallinckrodt billet egg lots yielded TDS values ranging from 12 to 19.

Test Pile - Special Tests

Reactivity determinations were made on two SAR prototype fuel assemblies and three Westinghouse fuel elements prior to charging in the KAPL-120 loop at H Pile. All elements contain approximately the reported U^{235} content if the other constituents are correctly reported.

HEAT TRANSFER

Instability Limits

Using the "generalized" technique, instability limits were computed for all zones of all piles. The new limits take into account certain second order effects previously handled by approximations. The new technique did not prove as general as it first appeared and it was necessary at the older piles to calculate correction factors to account for low flow and low power tubes. Analytical work having been completed, data preparation for a complete report on permissible outlet temperatures is nearing completion for publication in final form.

The low pressure mockup equipment alterations were not completed as scheduled. The apparatus was made operable, however, and demonstrated to about 60 chief operators and shift supervisors on four occasions as a portion of a Manufacturing Department training program. These personnel were also given tours of other sites of interest in the 189-D laboratory.

SECRET

Fb-15

Hydraulics Studies

Experimental studies were initiated to determine the proper orifice sizings and combinations for Project CG-558. A wide variety will be studied to provide basic data for possible future changes in orifice size.

At the request of Fuel Technology, calculations for an I & E slug for use at K Pile were made. A dip-canned slug 1.498 inches O.D. and 0.360 inch I.D. gives these characteristics: A uranium content decrease of 3.3 per cent from present solid slug, tube pressure drop-flow characteristics similar to present solid slugs, and capability of substantial power level with Panellit trip before boiling in either channel due to selective plugging.

Calculations of the performance of dip-canned I & E slugs to be charged in a production test at C Pile in the near future were made. Further calculations and final limit setting will be made as soon as slugs are available for testing on the Hydraulics Mockup in 189-D.

Calculations were made of the possible flow increases, Post CG-558, by the substitution of thin wall zirconium tubes.

Cooling by Boiling Equipment Development

Delivery and installation of a high pressure strainer are now complete. A pressure test at 2100 psig was run and completed satisfactorily. Modification of the deaerator tower was necessary to prevent inadvertent flooding of the vacuum pump. Installation of two additional pressure gages and a high speed temperature recorder (modified on site) have been completed. It was found necessary that a relief valve be installed on the low pressure side of the loop near the flow rotameters to protect against rotameter breakage due to shutdown of injection pumps before shutdown of recirculating pump. This is nearly completed.

Tests were run to determine the accuracy, within its range, of the Potter flow-meter. Satisfactory accuracy has been established to permit continuation of initial shakedown runs.

A high temperature-high pressure liquid phase run was attempted and a gasket failure at the rear hydraulic head at 1300 psig and 250 C caused a stoppage. Repairs are completed and further testing is continuing.

Analytical Services

Cooling of 100-C Control Rods - Water flow requirements for both the present and new CG-600 Horizontal Control Rods were calculated. It was found that at 2200 MW requirements were 14 gpm for the old rods and 22 gpm for the new ones. In addition, approximately 60 per cent additional flow will be required for the new rods over the old rods at the same reactor power levels due to the increased heat generation of the boron carbide in the new rod as compared to the cadmium of the present rod.

DECLASSIFIED

Sub-Cooled Burnout in MTR - HAPO irradiation tests at the MTR are expected to be performed at increased power levels in the near future. In connection with this program, calculations were made to determine the maximum safe operating power level that would not melt the slugs. Theoretically, a power level of 204 kw/ft can be attained. However, due to inherent inaccuracies in the calculations, a practical upper limit of 155 kw/ft has been recommended.

Uncooled Control Rod Temperatures - The need for additional reactor control circuits in conjunction with loss of control rod cooling water at full power has been investigated analytically. These proposed circuits would have as separate functions (1) trip of the No. 1 Safety Circuit upon loss of water to any HCR and (2) automatic withdrawal of an uncooled rod after a full rod scram. The analysis indicates that these circuits are not needed provided proper flow monitoring, low flow alarms, and reliable response by operators are obtained.

Shutdown Cooling Studies - A development test was prepared to determine the transient response of the K Pile water supply to inadvertent opening of the V-73 valve. Other aspects of the K Pile water supply facilities were studied, primarily to determine the extent by which reliability of equipment can be assured by periodic proof testing.

Other Studies

Temperature limits were established for a special tube loading of 0861-H for use by the Recirculation Technology Unit. This tube was the identical charge of 0961-H tube (H Pile Recirculation Tube) so that accurate tube power of the recirculation tube may be determined by comparison.

Preliminary design specifications for increasing generating capacity in 189-D were established. Specifications call for a desired maximum power of 2500 kw with 2000 kw as an acceptable minimum. The heat generating equipment must be capable of reducing power continuously or stepwise at rates from 25 kw/second to 560 kw/second at adjustable and predetermined times.

The maximum jacket and tube temperatures attained during an unusual occurrence at H Pile on 12/26/55 were calculated.

MECHANICAL EQUIPMENT DEVELOPMENT

Graphite Miner

A flexible joint for the graphite miner cutting head was fabricated to allow the head to transverse the graphite channel and make cuts of equal depths at portions of the channel having maximum distortion. Results of preliminary tests on the modified cutter were satisfactory.

Heliarc Tube Splitter

By using direct instead of alternating current in a modified heliarc torch, cutting speeds used to split short sections of process tubes were increased to 70 inches per minute. Tests to determine graphite damage were made with the torch held on one spot of the graphite encased aluminum tube for 11 seconds. Darkening of the graphite was the only observable result.

Process Tube Leak Indicator by a Helium Detection System

The prototype equipment used to find leaking process tubes by means of a helium detection system was successfully used at F and H Piles during the month. A recent improvisation in the equipment allows leaks in the bellows gas seals to be detected and pinpointed since the system is sensitive to the concentration of helium in air.

High Pressure-High Temperature Loop

Additional turns added to the induction heating coils resulted in an increased temperature in the loop. However, sufficient volume was not available for the resulting increased expansion of the water. A tank is being fabricated to allow for this expansion.

Poison Spline

Recent flow mock-up tests with central zone BDF conditions show it is not necessary to have a bullet nosed dummy slug at the head of the charge to guide the spline under the column. Tests on a chopper to withdraw the spline, chop it into short sections, and dispose of the sections in a lead cask were successfully completed.

Process Tube Creep Test

Three experimental aluminum process tubes installed in the 1706-K out-of-pile loop were charged with a corrosion testing load and heating water admitted on December 15, 1955. All strain gages mounted to measure creep are functioning, although readings are questionable in one case.

Slug Column Bowing

Partial column bowing was obtained in a "C" process tube when the end caps of regular metal slugs were damaged. Tests to induce bowing are continuing.

Sub-Critical Monitor

The mechanical components for PT 105-589-A were installed in the inlet end of process tube No. 2069, D File, and are operating satisfactorily.

Zircaloy Process Tubes

A Zircaloy-2 process tube was installed in channel 0961 at the H Pile with a Van Stone flange on each end. The tube was cut to length, the ends annealed, and one Van Stone flange was rolled prior to installation. The rear flange was formed with manual rolling tools after installation.

Other Engineering Development Work

A reactor gas-seal cover-boot intended to slip over the old bellows seal without requiring the removal of the nozzle or flange has been designed and ordered.

DECLASSIFIED

SECRET

Fb-18

DECLASSIFIED

DEL

A saw designed to remotely remove stuck ruptured slugs from sections of process tubes enclosing them was successfully tested at the 105-H recirculation facilities on unirradiated ruptures.

A study was begun to determine whether the deflection, caused by graphite growth, of the top B shield could have damaged the "I" section fillet welds. If these welds failed it would be conceivable that as the masonite deteriorated, the steel plates would settle and possibly cause the VSR's to bind. Preliminary calculations are inconclusive and more detailed investigations are in progress.

A study was made on tube flows which considered flow area above and below a horizontal plane through the center of the process tube. It was determined that unequal areas above and below the center caused by oversized slugs, undersized tube vertical diameter, or over-tolerance rib height could cause slugs to float because of a differential static pressure between the top and bottom. This study was confirmed by X-ray photographs of an I and E slug (.040 inch oversized with central hole plugged) in a "C" tube with 60 gpm flow, and by X-ray photographs of a bullet nosed slug (.006 inch oversized) in a BDF tube with normal flow conditions. Both slugs cocked and raised away from the ribs.

SPECIAL IRRADIATIONS

KAPL-120 Loop

The first irradiation of KAPL fuel and corrosion test sections were discharged from the KAPL-120 loop on December 5. Additional corrosion and fuel test sections from KAPL were charged for a second irradiation. Test sections from WAPD were found to be incorrectly designed and could not be charged on that date. These test sections were revised and were charged on December 28, 1955. At that time it was necessary to discharge from the loop the KAPL out-of-pile reference fuel test section to avoid an excessive pressure drop in the loop.

Crud formation on the in-pile fuel elements caused a significant increase in the pressure drop across the fuel element test sections of the second irradiation. This crud was successfully removed and the pressure drop reduced by the injection of lithium-hydroxide into the loop.

The loop operated at specified conditions during all pile operation during the month. Preparations are in progress to take a front to rear flux traverse in the process channel adjacent to the KAPL-120 in-pile tube to obtain additional information on fluxes in the region of the fuel elements in the loop.

In-Pile Irradiation Studies

Work in the support of the evaluation of the use of nitrogen as a pile gas atmosphere (HAPO-140) continue. Two assemblies were charged into H Pile on December 10, to study the in-pile reaction of nitrogen with aluminum, graphite, and steel in the presence of water vapor.

Four additional experimental assemblies for temperature monitoring I & E slugs (HAPO-159) are in the process of being prepared. Fabrication of these assemblies is essentially complete and testing and calibration is in progress. Preparations are also being made for additional studies with I & E slugs scheduled for some-time in February.

Assembly of the in-pile equipment for the safety fuse experiments was observed at the North American Aviation Laboratories. From this examination it appears that this equipment should perform satisfactorily when charged into the pile. Some minor modifications are being made to further ensure satisfactory performance.

MTR Liaison

The I & E wafer slugs being irradiated in the single pass irradiation facility at the MTR have achieved an exposure of 700 MWD/T as of December 27. It is intended that these will be discharged on January 16, 1956, at an exposure of about 1000 MWD/T. Average power generation during this exposure time will have been about 90 kilowatts per foot.

The control slug of the insulated slug dimensional stability test which received an eight-hour exposure at maximum power generation at the MTR has been examined here at HAPO. Initial results from this examination show that the maximum temperature which existed at the center of this slug was slightly above the melting temperature of uranium metal.

Preliminary plans for the intentional rupture of an insulated unbonded slug were submitted to the MTR personnel. Following the receipt of their comments, final details on the test are being worked out.

Uranium-thorium alloy samples under the GEH-3 program were discharged. Inspection shows that no significant change had taken place in the samples; it is planned that they will be recharged. Uranium alloy tensile specimens were charged as a part of this same program.

Gamma Irradiation Studies

A vertical gamma traverse was made in one of the Purex waste tanks. Gamma intensities varied over several magnitudes reaching a value of 2×10^4 r/hr at the bottom of the tank.

Gamma ray intensities have been successfully measured using ferrous-ferric chemical dosimetry. Values obtained from this method have been used to calibrate ionization and calorimetric dosimetry instruments.

The gamma calorimeter has been in constant use in the 100-F gamma pit throughout the month. In general, the response and stability of the instrument has been satisfactory.

The 16 liter Four Pi ionization chamber has been tested at atmospheric pressure moving air using a Model V Beckman in conjunction with the ionization chamber.

DECLASSIFIED**SECRET**

A sensitivity of 0.0847 mr/hr at one foot in air/micro-microampere was measured using a National Bureau of Standards Cobalt 60 source. The chamber also showed less than a 3 per cent variation of response for a variation in source position over a region eight inches in the sample well.

A 50 cc ionization chamber has been developed for use in moderate to high radiation fields. Tests show that the sensitivity of this chamber is 0.36 r/hr per micro-microampere.

Borescoping and Traversing

Tube 2266 at B File was borescoped December 7, 1955, following the breaking of a process tube and pushing anvil in the channel. Information obtained from borescoping permitted the clearing of the channel without further difficulty.

Vertical safety rod channel No. 24 at D File was borescoped to a depth of 21 feet on December 9. Fourteen inches of liner block were observed to be split at the key slots and short sections of the keys were broken out. No large cracks were observed in the surrounding graphite.

VSR channel No. 34 at F File was borescoped December 15 to determine the extent to damage to the liner block. At the depth of 26 feet vertical splits on each side of the block were observed. Two small pieces of the liner block were noted to be loose and projecting out into the channel and blocking passage of the vertical safety rod. The remainder of the liner block appeared to be in good condition.

SECRET

Fb-21

PILE MATERIALS SUB-SECTIONGRAPHITE AND MATERIALS DEVELOPMENTHigh Temperature Graphite Irradiations GEH-9

Under a revised schedule set up at the Materials Testing Reactor, the first GEH-9 irradiation started December 27. Graphite samples at four values of the neutron flux are being irradiated at 750 C. This will be a one-half cycle (about 10 days) irradiation. The second irradiation, of 2 cycles (40 days) duration, is scheduled to start February 6.

The first GEH-9 thimble, charged on December 27, was pressure tested by Materials Testing Reactor personnel. While testing the thimble under 80 psig pressure, a few small gas leaks were observed around the electrical and gas lead connectors which had not been observed during previous tests. These leaks were corrected. In addition, pinhole leaks developed in one weld and were corrected.

The fabricated parts for the second GEH-9 thimble and the graphite samples have not yet been received from the shops. This thimble is scheduled for shipment to the MTR on January 10.

PT 105-535-E, Supplement C, Alternate Pile Atmosphere Study

On December 10, experimental assemblies were charged into empty process tubes 0776 and 1982 in the H Pile to determine if water-saturated nitrogen and water-saturated helium effect comparable corrosion to aluminum and iron foils and thus whether nitrogen plays an active or passive role in the corrosion mechanism. The ultimate objective of the test is to determine the chemical feasibility of using nitrogen either as a transient poison or a permanent component in the pile gas atmosphere without increasing the corrosion of metallic pile components especially in piles with high water leakage rates.

The experimental assemblies consist of a central 0.25 inch aluminum tube through which the pile cooling water passes and to which weighed aluminum and iron foils are fastened at regular intervals. Corrosion rates will be determined by the measurement of foil weight changes. Surrounding the central tube are hollow cylinders of graphite which form a graphite tube extending along the entire active zone. The graphite tube remains at the temperature of the pile graphite moderator. The water-saturated nitrogen and water-saturated helium flow through the annular space formed by the inner aluminum cooling tube and the hollow graphite cylinders in process tubes 1982 and 0776 respectively. The gas flow rate in both tubes is about 4 cm³/minute. As a sidelight, three of the graphite cylinders in each assembly were weighed to determine the order of magnitude of in-pile graphite gasification by water vapor.

High Temperature X-Ray Furnace

An enclosure has been constructed and put into use which allows more convenient determination of crystal lattice constants at temperatures up to 1000 C. Graphite

SECRET

Fb-22

DECLASSIFIED

Pile Materials Sub-Section

HW-40692

DEL

samples are heated, as before, with light from a 750 W. projection lamp. Light is gathered and focused onto the sample with a spherical mirror. In the new apparatus samples are placed in a brass cylinder which is closed at the ends and fitted with a pyrex window through which samples are heated. Two openings were made and covered with aluminum foil to act as windows for the X-rays. The enclosure was silver-plated inside to reduce radiation losses and fitted with copper cooling coils. Dry nitrogen gas is used to provide an inert atmosphere for the samples.

Thermal Annealing of Irradiated Graphite

A thermal pulse method of obtaining rate data on C_0 annealing of irradiated graphite has been investigated. Within the precision of the method, the results obtained agree with the previous method which was limited to samples having cooled test-hole exposures of less than 1000 MD/CT. However, unless a large number of peak shape measurements are made following each pulse, the precision of this method is not sufficient to be used in calculating activation energies.

Properties of Irradiated Zirconium

Standard 1/4 inch A.S.T.M. tensile specimens and hardness testing wafers are being prepared from annealed Zircaloy-2 rods, which have been cold-swaged to area reductions of 30 per cent and 50 per cent. The specimens will be contained in aluminum "perfs" and irradiated in a 1.4×10^{13} nv flux at water temperatures of 100 C and 200 C in the H Pile recirculation loop. After an exposure of about 8×10^{19} nvt, the samples will be removed and the change in tensile and hardness properties determined. The amount of hydrogen pick-up will also be found.

Heat Distortion of Teflon

Heat distortion tests were started on Teflon at 230 C under 225 psi by placing four 1/16 in² pieces 0.14 inch in thickness between metal compression sheets and applying static load. Results to date indicate Teflon compresses slightly during prolonged aging, most of the compression or deformation taking place in a relatively few hours. The first measurement at 72 hours showed 4.1 per cent compression. Exposure for an additional 360 hours resulted in only 2.8 per cent further compression.

Ceramic Coating for Graphite

A preliminary analysis was made of the cost and gains to be made in coating pile graphite with a ceramic protective layer. Newly reported techniques for performing such an operation appear promising. An estimated annual saving in external corrosion of process tubes could be realized plus, in a new pile, virtual elimination of high temperature graphite burnout. Further investigation of the method is suggested in HW-40471.

Effect of Irradiation on Graphite

The Texas coke graphite series with density variations achieved by varying molding pressure has been discharged at 2180 MD/CT cooled test hole exposure. These samples were prepared by Battelle Memorial Institute. Samples cut transverse to the direction

SECRET

Fb-23

of extrusion show continuing expansion with the maximum expansion occurring at the highest density under test, 1.83 g/cc. Samples cut parallel to the direction of extrusion show very little expansion, with two samples, 1.40 and 1.50 g/cc, exhibiting a contraction.

Physical Properties Measurements

Thermal conductivity and electrical resistivity determinations were completed on 37 graphite samples irradiated under PT 105-507-E, five unirradiated experimental samples from Battelle being prepared for irradiation and six CSF samples from a new bar recently cut into standard samples for comparison purposes.

PILE GRAPHITE STUDIES

Review of Graphite Temperature Distribution

A review of the graphite temperature distribution has been made at all piles. The review indicates that for the present and future high temperature operation, the present instrumentation is inadequate at all piles except C Pile and possibly KW Pile. Further, the review indicates that while the "coring" pattern used at the K Piles has raised fringe zone temperatures to the extent that it is not likely that graphite distortion will be troublesome, the pile is much more sensitive to heat and reactivity cycles and thereby presents difficult control problems. The details and data are summarized in a report to be issued soon.

PT 105-548-E, Pile Graphite Burnout Experiment

The "follower furnace" has operated satisfactorily during December, but pile operation has had frequent interruptions. This production test expires soon and preparations are underway for discharging all three process channels and the D test hole bars during next month.

Future use of the follower furnace and the test channels in C has not yet been determined. Further experiments could be conducted at high temperature, but if C returns to 500 C operation, it would probably be desirable to do the tests elsewhere.

Isotopic purity of plutonium produced by C Pile at 255 MWD/T exposure is comparable to that of 265 MWD/T plutonium from the older piles. This indicates that the magnitude of the "neutron temperature effect" on plutonium purity was estimated correctly, and that an exposure cut should be made to compensate for this effect when graphite temperature is raised. This will have to be considered when establishing the future operating temperature for C Pile.

Graphite Temperature Limits at KE

The electrical resistance check of KE thermocouples showed that many are shorted out near the far side of the pile, leaving a large portion of the pile without temperature measurement. The tube block overboring at KE makes estimation of temperatures from the remaining couples very uncertain. A procedure for observing the temperature limit under these circumstances was recommended in a letter to Manufacturing.⁽¹⁾ The main

(1) "Method of Observing Process Specifications 41.00 and 31.00 at KE Pile," L.P. Bupp, HW-40324, 12/6/55.

SECRET

Fb-24

DECLASS

~~SECRET~~

DEL

recommendation was the use of a constant gas composition in the range 80-100 per cent helium regardless of power level. This should keep the graphite temperature under 500 C until some thermocouples can be replaced.

Thermocouple Stability

The deleterious effects of carbon dioxide on bare chromel-alumel thermocouples at 1000 C have been summarized in HW-40296. A similar series of runs has been initiated to determine the stability of chromel-alumel thermocouples insulated with magnesium oxide and sheathed in 304 stainless steel. A similar series of thermocouples have been prepared for in-pile testing in conjunction with the skewed temperature test, PT 105-553-E.

RECIRCULATION TECHNOLOGY

H-Loop Recirculation Studies

Decontamination of the H-Loop equipment on the -12 level was carried out satisfactorily. The general radiation level has been lowered about ten-fold and is approximately at the levels encountered prior to the incident. Several components which are in stagnant parts of the loops have retained some of the high radiation levels, but are not interfering with operation of the loop. Following installation of a new Zircaloy-2 tube in 0961 channel the loop has been operated on recirculation for several weeks with the tube empty. Monitoring the effluent water with delayed neutron detector has not detected any activity increases which can be ascribed to residual particulate matter in the loop from the rupture.

Examination of the zirconium tube discharged in November has been completed, and a hole caused by mechanical damage was found in a blued portion of the tube. The section of tubing evidently has been heated to 300 to 400 C for several minutes to cause this shade of color. The area surrounding the blue zone was light red due to a rust film.

Partial examination of the slugs discharged in November has been completed and excessive warp has been noted. An extreme warp of 52 mils occurred at the rear end of the tube and 20 to 40 mils warp was noticed in the middle section of the tube charge. Radiometallurgical examination is proceeding. A melted region has been noted on the slug adjacent to the ruptured slug. Warp measurements on these two slugs are being obtained. Also warp examination will be made on slugs made from metal of the same lot number and charged in regular tubes.

A tentative explanation of the rupture is hypothesized as follows: The metal was prone to warp excessively and as the warping progressed the annulus was reduced with a resultant rise in surface temperature. A failure occurred due to intergranular attack at these increased surface temperatures and produced a flow distortion over the slug downstream of the ruptured slug. This in turn permitted burnout and subsequent melting of the aluminum. The heat caused the zirconium tube to reach a high temperature, and hydrogen released by the rupture products caused embrittlement of the tube which was mechanically damaged during the discharge operation.

~~SECRET~~

ELMO Loop Development Activities

A Zircaloy-2 tube was installed in ELMO-2 for charging tests and corrosion evaluation of one per cent Ni-aluminum alloy jacketed slugs. This facility provides an out-of-pile correlation with the H-Loop tests. Delivery of ELMO-6 was obtained and installation in 1706-KE is proceeding. A revision to the cooling system on ELMO-9 has delayed start-up of the aluminum-zirconium coupon corrosion test until next month. Repair of the slug rupture test loop, ELMO-4, was begun following delivery of the necessary parts. Carbon steel loop ELMO-5 was shutdown for addition of a crud probe to aid in the evaluation of the scale-forming tendencies of carbon steel in high temperature water. The project proposal for the component test loop, ELMO-8 was reviewed.

Recirculation Analysis

A formal report describing the application of ion exchangers in high temperature recirculation systems was issued. Based on the results of the H-Loop rupture and subsequent decontamination, a review of rupture problems in recirculating systems was initiated, relating to both the KER loops and advanced-type Hanford reactors. A draft copy is circulating among interested parties of the report on economic and technical factors associated with conversion of existing piles to recirculation cooling. A document was issued describing the proposed program for the KER loops and the various supporting facilities.

Materials Evaluation

Aluminum coupons are under examination following 52 days exposure in H-Loop at 200 C with accumulated fluxes ranging from 1.3×10^{20} nvt to essentially zero. A report was prepared which discusses the application of aluminum in high temperature systems for three uses - fuel element cladding, fuel element spacers (perfs) and process tubes. A review of Hanford and off-site efforts in the field of high temperature aluminum development is also presented. Extensive review of currently available information was made in order to arrive at a sound evaluation of the use of carbon steel loop systems for application to advanced-type Hanford reactors. A report is in progress.

Boiling Development Program

The mock-up installation of the Single Pass Boiling Facility was completed and testing of the equipment is now in progress. The mock-up was initially designed to demonstrate the reliability of the equipment prior to in-pile installation. In addition to this function, a method was devised to permit parallel operation of the in and out-of-pile facilities and the necessary equipment was ordered. A report was issued establishing the bases for modification of a KER loop for boiling tests.

KER Activities

Construction of the KER Recirculation Test Facility proceeded according to schedule. A portion of the cell piping is complete and the electrical switchgear has been installed. Continued delay in procurement of zirconium process tubes is being experienced. As an alternate solution to the problem, specifications have been prepared for procurement of carbon steel and stainless steel tubes.

SECRET

Fb-26

DECLASSIFIED

E. H. H.

Preliminary scoping design of the side test-hole modification for one KER loop is about two-thirds complete. Design of the charging-extracting machine is about three-fourths complete. This modification is being negotiated for inclusion as a FY 1958 budget item.

Operation of 1706-KE Water Studies Semi-Works

Operation of the 1706-KE Semi-Works proceeded smoothly with the exception of one reactor scram caused by instrument malfunction. The instrumentation in question has been the subject of an intensive study before and since the scram. Replacement of several critical parts was effected. A basic difficulty with the flow control equipment is the present interim operation of the reactor process water system at considerably below design pressures. Three 1706 filters were started up, with the initial objective of correlating the pilot scale filter with the 183-KE filters. An additional mock-up flow system was started up and is operating at a temperature of 155 C.

Installation of loop room facilities and associated 1706 work by Minor Construction forces proceeded at a very satisfactory rate.

PILE COOLANT STUDIES

Production Tests

The west half of 105-F Reactor has operated for six months, under the provisions of PT 105-554-E, with the process water pH controlled in the range of 6.9 to 7.1. Ten charges of weighed heavy metal slugs are presently being exposed in the reactor. The test has operated with negligible water treatment difficulties and with satisfactory in-pile performance.

A slug rupture occurred in tube 2276-C, operating under PT 105-519-E, on December 8, 1955. The charge in this tube consisted of weighed, regular metal pieces and had reached an exposure of 200 MWD/T at the time the rupture occurred. The tube outlet temperature was 110 C and the power was 900 KW. The rupture was stuck in the tube and has not been inspected. The tube was removed and replaced with a standard "C" annulus tube. The three remaining PT 105-519-E tubes are operating satisfactorily at outlet temperatures up to 112 C.

Pile Process Tubes

Eight process tubes were examined during the month. Examination of the zirconium tube from 0961-H required a week because of the high radiation level and the slower slitting speeds. The hole in 0961-H was not located, but a possible location was observed adjacent to the guillotine cut on one section. No other damage or corrosion attack was found. Tubes 2170-H and 0681-H appeared to be severely corroded on the inside near the end of the charge. The C Reactor tubes examined had no outside corrosion and were only slightly corroded on the inside.

Basic temperature data for a more refined calculation of pile process tube wall thicknesses are being collected. Temperature maps since start up of D Reactor have

been recorded on IBM cards. About three-quarters of the maps from F have been recorded, and tabulation for H and B Reactors is being started. It is hoped to have the corrosion history for F and D Reactors computed by the end of the month.

Accelerated corrosion of process tubes between the ribs and corrosion-induced slug ruptures between the tube ribs have been attributed to hotter water between the ribs as a result of reduced rib heights. Theoretical calculations indicate that insertion of two pieces, which result in complete mixing of the water, between slugs of a metal charge in a tube with reduced rib height should lower the local water temperature between the ribs sufficiently to reduce greatly the incidence of slug ruptures and tube leaks from this cause. A study to develop an insert to improve intermixing of the process water between the two channels has been initiated. Preliminary flow laboratory tests, using a glass tube of process tube dimensions, demonstrated that intermixing between the two channels was greatly increased when an eight inch perforated dummy was substituted for a solid metal piece in a charge.

Six zirconium billets were received from the Bureau of Mines by Allegheny-Ludlum Corporation for fabrication into six ribless pile process tubes, 50 feet long. One of the billets is 1-3/4 inches shorter than the specified 11 inch length. Allegheny-Ludlum has stated that the tube fabricated from this short billet will be approximately 37 feet long.

Economic Study, Retubing A Reactor with Zirconium Tubes

A report, HW-40505, on the economics of retubing an old reactor with zirconium tubes has been issued. An analysis of production rates and unit costs at outlet temperatures of 120, 140, and 160 C comparing zirconium and aluminum tubes was made. With zirconium it was possible to use a tube wall thickness of 34 mils, thereby increasing the annulus and permitting increased flow after completion of the CG-558 Project. This increased flow at a given temperature would permit higher power levels and production.

Considering only increases in 100 Area production and decreases in 100 Area cost and depending upon the corrosion and retubing rates obtained, payoff periods for zirconium varied between 3.2 and 6 years. When pay-off periods were calculated assuming that the added production obtained with zirconium tubes was worth \$40/gm, the capital cost of zirconium tubes could be amortized over periods of 1.3 to 2.5 years, depending upon corrosion and retubing rates achieved.

In view of the favorable pay-off period it was recommended that increased efforts be made to demonstrate the fabricability of zirconium tubes.

Laboratory Corrosion Studies

The minitube test to determine the corrosion of 2S aluminum in pH 6.5 and 7.0 process water containing 2 ppm sodium dichromate has been completed. The minislug samples are now being cleared of corrosion product. Some difficulty has been encountered in removing the film from the slugs exposed at the higher temperatures.

The full size mock-up portion of the pH 5.5 test was discontinued because there was insufficient pressure from the 1706-KE mock-up pump to run both the mock-up and minitube system at the same time. The minitubes are continuing to run at pH 5.5. The pH 6.5 and 7.0 mock-up tests are also continuing.

DECLASSIFIED

Pile Materials Sub-Section

HW-40692 REL

New bourdon tubes were installed in the remainder of the in-pile header pressure controllers so that the pressure control would be less critical. The air operated valve on tube 4963-KE still has a tendency to stick, which could give a pressure surge during minor pressure adjustments.

Water Treatment Studies

Modifications to the Flow Laboratory piping in 189-D are nearly complete. This system will be used in testing candidate materials for use in transporting dilute activated silica solutions from 183-D to 183-ER and from 183-C to 183-B. Some delay in the piping modification was incurred when a pump casing was broken. The broken pump has been replaced by a spare available from 186 storage.

Seven test samples are installed or are available for installation. Three more test samples (with promised delivery date of December 15, 1955) have not arrived at Hanford.

The 1706-KE pilot plant filters were started on test conditions on December 12, 1955. Initial results were quite erratic, as expected, due to dirty lines and operational problems. By December 17, 1955, filter data indicated reasonably normal filter operation. Evaluation of the first phase of this program will indicate the degree to which the 1706 filters compare with the 183-KE filters as to water quality, operating variables, and, if possible, in-pile effects.

SECRET

Fb-29

FUEL TECHNOLOGY SUB-SECTIONPROCESS TECHNOLOGYUntransformed Uranium

Approximately 0.5 percent of the current production solid uranium slugs are being rejected by the ultrasonic (transformation verification) test at the new test level initiated in October. To date no untransformed metal has been observed in statistically chosen samples of the acceptable pieces. The presence of untransformed reject pieces has, in each case, been tied to the heat treating period that FMPC was off process. It has been recommended to the Process Sub-Section that HAPO lots, from FMPC parent lots heat treated during the off process period and when the ultrasonic test at HAPO was inspected at the old low level, be irradiated to low goal exposure only. All reject slugs from the ultrasonic test station will be re-heat treated at HAPO and returned to the production stream. Investigation of several re-heat treated slugs, some known to have contained untransformed areas and some known to have been completely transformed but fine grained, has shown no evidence that the re-heat treatment has adversely affected the quality of the uranium.

Hydrogen in Uranium

Process control data received from NLO show that the hydroxyl content of the rod heat treating bath remained below one percent from September 7 through December 2. When the material heat treated during this period was canned the frost test plus void reject frequency was an acceptable 3.9 percent.

The equipment for the improved rapid hydrogen method for estimating relative amounts of surface hydrogen in uranium cores has been assembled and is being calibrated. This equipment is being developed to aid in establishing a specification for hydrogen and to be used as quality control equipment both at Fernald and Hanford. A group of rods specially prepared to provide a wide range of hydrogen values are being machined for tests leading to the establishment of a hydrogen specification.

Vacuum outgassing of uranium cores is of greater benefit than surface outgassing in a molten salt bath in reducing the unbonded areas in lead dip canned assemblies. As-received dingot slugs showed an average sonobond count of 1500. After outgassing in a molten salt bath the average sonobond count for dingot slugs was 342 as compared with an average of 316 for as-received ingot slugs. After vacuum outgassing the average sonobond counts were 55 and 68 for eleven dingot and ingot slugs, respectively. The differences between the sonobond counts of slugs subjected to the two outgassing treatments is highly significant. An important secondary conclusion is that, despite reducing the total hydrogen content to less than .75 ppm, significant unbonded areas occur in the lead dip canned assemblies.

DECLASSIFIED

SECRET

FD-30

Detection of Bond Defects

A study of the slug bond defects detected by the ultrasonic bond test unit was initiated to determine (1) if the ultrasonic test should be applied to the entire length of the slug or limited to the can area over the core, and (2) whether meaningful, more stringent, acceptance standards could be put into effect to raise the bond quality of the slugs accepted for shipment as opposed to keeping the ultrasonic reject rate comparable to that of the frost test. About 100 slugs rejected at the current ultrasonic test level, but which passed the frost test, have been examined to determine the nature and extent of the indicated defects. Nearly all of the slugs in this group were rejected for defective areas under the side wall indicating that very few slugs are rejected by the ultrasonic unit for defects in the can base or closure zone (the frost test does not test these portions of the slug).

Canning Cored Slugs with Aluminum End Plugs

About 46,000 drilled and 9300 extruded cored slugs with 2S aluminum end plugs have been canned and shipped to the 100 Areas to date. Separation of alloy end plugs from 2S aluminum plugs (the alloy plugs, which have low melting point constituents, were found to be the cause of leaking slug cores last month) is being accomplished during processing by a caustic etching step following degreasing. The undesirable alloy plugs are stained by action of the caustic and a visual separation can be made.

Silicon Content of Al-Si Baths

The thermal analysis technique, used by Manufacturing to determine the silicon content of the Al-Si in the canning and duplex baths, was studied. The procedure was then modified to improve both the accuracy and precision of the determination. The data indicate that the expected precision or reproducibility of the improved thermal analysis will be within ± 0.04 percent Si. Preliminary results show that the silicon content as determined by wet chemical analysis differs from the silicon content as determined by thermal analysis by up to 0.25 percent.

Evaluation of Aluminum Caps and Cans from New Vendors

Prior to using 100,000 caps and cans from each of three new vendors, some in-pile testing must be done to assure that excessive corrosion of these canning components will not cause operational difficulties. Representative fuel elements to be tested will be prepared from the first 4000 caps and cans received at HAPD from each new vendor.⁽¹⁾ The use of the remaining components will be predicated on the results of these tests.

Six control tubes will be required for each type of component to be evaluated. Test material will be loaded alternately with standard slugs in each tube. Three tubes will be discharged at 600 MWD/T. The remaining three tubes will be discharged at high goal exposure. Control tubes will be charged one month before

(1) HW-40527 A, "Production Test 105-66-MT, Evaluation of Aluminum Caps and Cans from New Vendors," W. C. Riley and F. W. VanWormer.

DECLASSIFIED

Fuel Technology Sub-Section

HW-40692

DEL

the remainder of the slugs whenever possible. If a corrosion failure that might be attributed to new components occurs in those slugs lot charged to high goal, it will be requested that additional tubes be pushed and visually examined.

Brass particles are numerous in the cans received from Harvey Aluminum, but are less frequent in the Alcoa cans. It has been suggested that an investigation be made of the frequency of incidence in Alcoa cans and that both vendors be approached with the request that quality control measures be put into effect to assure that the Hanford cans will be free from embedded metallic particles.

Uranium Pickling

The production spray pickling machine in the 313 Building has been modified by the installation of new acid spray nozzles and automatic doors to enclose the spray chamber. These modifications should permit realization of the benefits observed on the pilot spray apparatus in the 314 Building. Preliminary operation has demonstrated that the doors function properly and that the pickling is satisfactory. Operation on a test basis will continue until quantitative data are obtained.

PROCESS DEVELOPMENT

Uranium Processing

Visual examination of 200 each of dingot and ingot slugs showed 94.5 percent and 80.5 percent, respectively, to be visually perfect, thus supporting metallographic observations and chemical analyses that the dingot slugs are freer of striations than slugs from current uranium, cast in seven-inch diameter molds with hot tops. Dingot slugs from Mallinckrodt October and November production were measured and canned for six "pilot" tubes to be irradiated to 900 MWD/T and four tubes to be irradiated to rupture. The Mallinckrodt pilot plant dingot manufacturing and forging operation appears to be well established, and the current practices are expected to be followed at the Weldon Spring plant now under construction.

The thermal fatigue resistance of beta quenched and beta quenched 620 C vacuum annealed dingot uranium was determined. A linear relationship was obtained between the temperature difference in the slug and the natural logarithm of the number of cycles to failure. For a given number of cycles to failure the annealed uranium required a core temperature 50 C lower to produce failure than for beta quenched uranium.

A continuous process for beta heat treating uranium rod by induction heating has been proposed. The major item of equipment required to accomplish this at HAP0 is a device to scan the rod through the induction coil. On the basis of preliminary design studies, a skewed roll conveyor has been selected as the best means of moving the rod through the coil. A search for such a device has revealed that the equipment will cost about \$12,000. An alternate approach to developing an induction heat treating process is to explore the possibility of having outside vendors carry out a development program on a contract basis.

SECRET

Fb-32

Seven tubes of slugs from supplemental tubes in PT 105-601-A-53-MT (a test of uranium heat treated in slug form with various delays between removal from the transformation salt bath and immersion in the quench brine) have been examined after exposure to 400 MWD/T in D pile. The average warp for the material at each delay time was 0.014" with values ranging from 0.005" to 0.025". The degree of warp observed is characteristic of uranium heat treated in slug form and is less than that experienced with regular production slugs which are machined from heat treated rods. However, no diametral growth (typical of production metal heat treated in slug form without a delay quench) was observed. Ten delay quenched slugs have failed in the supplemental tubes. These failures were characterized by penetration of the jacket between rib marks. Examination of the slugs from a tube in which one of these ruptures occurred showed six slugs which contained severe jacket corrosion. The corroded areas ran the length of the slugs and the width of the area corresponds to the width of the ribs in a process tube. These six slugs, according to film and weasel data, were irradiated in the same general area of the process tube (position 3-12). The maximum aluminum loss as determined by diameter measurements was 42 mils. The manner of failure has, in general, been typical of recent side wall ruptures in production metal and indicates that the slug core heat treatment is not a contributing factor. The twelve control tubes, each consecutively charged with 5, 35, 43, 50, and 80 second delay quenched slugs and production slugs (standards) from heat treated rods have now reached exposure concentrations of approximately 200 MWD/T. Two of the control tubes will be discharged and examined after exposure to 600 MWD/T.

For another production test (54 MT) control tube slugs machined from delay quench rods have all been measured and stamped and should be canned and ready for pile charging by January 15, 1956. Orientation data have been obtained on each slug. Samples for metallographic studies and various other laboratory tests will be selected after the material has been lead dip canned and inspected. Twenty control tubes will be charged in this test. The remaining 3000 slugs from the heat treated delay quenched rods have been canned and will be pile charged to low goal exposure as lots C88 and C90.

Assembly Process Development

A joint design has been developed that appears to prevent excessive weld build-up during the joining together of two "C" slugs by Fillerarc welding. The joint design involves the use of a one-inch diameter "arc starting wafer" that is placed between the abutting slug ends.

About 250 fuel elements for the hot press solid core production test (PT 313-59-MT) have been canned. Completion of the canning operation has been delayed due to the failure of one of the sleeves in the four unit block. When the sleeve is replaced an additional 200 pieces will be canned to provide the eight tubes of material required for this test.

Approximately 500 fuel elements were produced at Sylvania Electric Products by the vacuum hot press technique. These elements will be shipped to HAPO for evaluation and a possible production test.

DECLASSIFIED

DECLASSIFIED

Installation of the internal working mechanism for vacuum braze canning has been completed. These mechanism, which include the slug suspension and release mechanism, the can elevating system, and the Al-Si pouring mechanism, have been tested for operation and perform as intended. The vacuum pumping system is currently under test to establish pump speed and ultimate vacuum. Inconsistency between gages has given wide variation in results. A Pirani gage indicates a pumping rate from atmosphere to 30 microns in 30 seconds and an ultimate vacuum of 24 microns. At the same time an Alphatron gage shows an ultimate vacuum of 7 microns. The above speed and pressure is attained using only the mechanical pump. When the diffusion pump is in use the pressure indication of the Alphatron gage is off scale (less than 0.1 micron) at which time the Pirani gage shows 6 microns. Leakage in the system will account for some of these differences.

Post Assembly Processes

A production test design was prepared which outlines a series of tests to evaluate the effectiveness of anodizing the surface of canned slugs in reducing the number of jacket failures resulting from mechanical damage and slug misalignment. Slugs with one mil thick anodized coat, formed in oxalic acid solution, and sealed in saturated silicic acid, are to be tested.

In addition to providing improved resistance to mechanical damage, it is believed that anodizing will reduce slug misalignment, since the axial force required to move a charge along the ribs of a process tube is about half that required for regular slugs. This feature may reduce the tendency for the slug column to bow or buckle during charging and during pile startup, when thermal expansion causes a greater lengthening of the slug column than of the tube.

Tests planned and underway include:

1. Mechanical and Flow Laboratory Testing. Charging studies and investigation of charge bowing effect shall be conducted, using both regular production and anodized slugs. Current flow laboratory tests will continue in an effort to further define the corrosion characteristics of aluminum jackets having one mil thick anodized coats.
2. Irradiation. Determination of the corrosion resistance of anodized slugs:
 - a. Irradiation of ten tubes composed of alternated anodized and regular production slugs in about 100 C outlet tubes. Four tubes are to be discharged at 600 MWD/T to provide early corrosion data. The remaining six will be discharged at normal high goal exposure.
 - b. Irradiation of these tubes of alternated anodized and regular production slugs in the higher temperature (about 110 C) outlet tubes of FT 105-519-E. The results of this test discharged at 400-600 MWD/T will also provide early evaluation of corrosion characteristics.

SECRET

Fb-34

Upon verification that the in-pile corrosion resistance of anodized slugs is equal or superior to that of regular production slugs, and out-of-pile tests confirm present indications that anodizing significantly reduces slug misalignment and mechanical damage, quantities on the order of several hundred tubes will be irradiated. The number of tubes necessary to establish a firm failure rate will depend, of course, on failure rates prevailing during the period of irradiation.

DEVELOPMENT OF NEW FUEL ELEMENTS

Reactivity and Conversion Ratio

The physics equations for calculating reactivity and initial conversion ratios on the 702 computer have been studied and checked. The constants for 68 cases have been computed. The programming has been completed and the cases are in the process of being run. The cases under consideration may be divided into three classes: (1) internal-external, wet and dry, (2) seven element cluster, wet and dry, and (3) solid slug, wet and dry.

The O.D. of the slugs was somewhat larger than the conventional 1.440" being 1.518", 1.550", and 1.592" for the B-H, C, and K piles, respectively. In the same sense the process tube I.D.'s were considered to be 1.676", 1.708", and 1.750". In all cases, the process tubes were zirconium; whereas the slug jackets were either aluminum, zirconium, or stainless steel. Four different loadings were considered, namely: (1) 100% uranium, (2) 65% U - 35% Mg matrix, (3) 95% UO_2 , and (4) 85% UO_2 .

Several cases were run using a slug with a 2.20" O.D. This would necessitate a process tube with a 2.380" I.D. Conceivably, the present piles would have to be bored out to admit a tube of such dimensions. It may be of interest to add that the proposed 2.20" slug is an I & E inside of an I & E.

Wafer Fuel Elements

Two hot dip wafer slugs have accumulated exposures of about 700 MWD/T in the Materials Testing Reactor. The feasibility of fabricating wafer (segmented) fuel elements by the lead dip process was investigated. Metallurgical studies show that, if lead does penetrate between the wafers during the preheating cycle, it is displaced almost completely by Al-Si during subsequent canning steps. In several of the slugs examined, very small occlusions of lead were found between the wafers; in most cases, the lead was surrounded by Al-Si which penetrated between the lead and the uranium. From this work it appears that penetration of the lead between the wafers will not be a serious problem. Autoclave tests have confirmed previous conclusions that a wafer slug without aluminum spacers, or bulkheads, can be almost completely disintegrated by hot water without seriously damaging surrounding process tubing.

The effects of internal heating on the corrosion behavior of wafer slugs was investigated. Thirty-two uranium washers 1/8" thick were assembled on a bolt 1/4" in diameter. Steel washers with holes drilled through them were used at each end of the assembly to allow water to run through the center. The slug was placed in

RECEIVED

DECLASSIFIED

the "woodsplitter" induction heating coil and heated to a maximum temperature of roughly 400 C at points midway between the inside and the outside edges of the wafers. The bulk water temperature was about 18 degrees, the flow rate 15 ft/sec. Two assemblies tested in this manner broke the bolt in two after approximately one hour. The edges of the wafers were darkened by a very thin layer of oxide. The only appreciable corrosion occurred at points approximately midway between the inside and outside edges of the wafers. Approximately 210 pounds was required to break the bolt by a tensile test.

Metallurgical investigations into wafer fabrication procedures revealed that up to 10 percent cold reduction in thickness subsequent to beta heat treatment of uranium sheet caused no detectable change in the grain structure. The sheared edges of wafers from this sheet indicated flowed metal and circumferential cracking that increased in severity with the amount of cold finishing. The cracking may be eliminated by altering the punch and die design.

The manufacture of uranium wafers (or washers) was continued in the 306 Building pilot plant at a satisfactory rate for canning and severity of failure investigations. National Lead Company rolled the first sheet and procured the first set of dies for the production of uranium washers for the HAP0 pile tests, as mentioned in last month's report. It appears, however, that National Lead will not be able to ship these washers to arrive at Hanford as soon as they will be needed. National Lead also began to lay plans for making I & E slugs and washers for I & E wafer slugs from 1.44 percent U-235 content uranium for several pile tests to explore problems of high power slug irradiation. It appears that these slugs and wafers may not arrive at Hanford until May and June, 1956, respectively.

Internally and Externally Cooled Fuel Elements

Approximately 650 internally and externally cooled fuel elements were assembled by the lead dip process in the Manufacturing facility (313 Building) for pile irradiation (PT 105-615-A-63-MT). A canning yield (through the assembly operation) of about eighty percent was obtained, with the major reject category being cap non-seats. Increased clearance between the tube and cap, and tube and can base hole, resulted in easier assembly than experienced during the initial run last month. Examination of the initial group of 100 I & E pieces dip canned last month disclosed the following:

1. The outside jackets of the fuel elements have a larger grain size ($\sim .250''$) than solid core production material ($\sim .005''$). The larger grain size results from the annealing and expanding operation required to produce the larger I & E components.
2. Can-core bonding and can wall penetration were satisfactory.
3. Tube-core bonding and tube wall penetration were satisfactory. Several tubes were bond tested, and the first piece showed circumferential cracking in the compound layer when examined metallographically. However,

other pieces rejected by the tube bond tester have been examined and the cracked condition was not apparent. Three I & E pieces selected at random and sectioned longitudinally revealed little or no cracking in the compound layer.

4. Metallographic examination of the tube-core braze layer showed that caustic cleaning (as specified in the "HPA" process) produced more uniform braze layers than the "F" process method, though both cleaning methods appeared to permit adequate wetting of the aluminum surfaces.
5. The tube closure on half of the fuel elements leaked Al-Si. By spinning the tube closure and superimposing a spot weld on the tip, the leakage rejects dropped from 50 percent, on the initial canning test, to about 5 percent on the production test run.
6. Many of the fusion welds between the tube-cap and tube-can cracked after welding. Widening the braze layer and adjusting the welding conditions reduced the incidence of cracking. Currently, the production test pieces are being processed through the various pre-pile tests. Eight tubes of material will be selected for irradiation. It is anticipated that the I & E pieces will be charged in C pile during January.

A group of 34 hot press I & E fuel element assemblies were canned for destructive testing prior to preparing the tube of anodized pieces for in-pile outlet water temperature tests. The destructive tests confirmed the required can, cap, and hot work punch dimension necessary to eliminate the undesirable annular folds occurring near the tube can base area. By controlling the lubricant application on the pin the graphite entrapment has been considerably reduced also.

Fuel Elements for Ribless Process Tubes

Four ribbed slugs were produced successfully by the standard lead dip process. The cans, which were machined from rod, had three full length ribs of approximately the height and width of the ribs now used in process tubes. Grooved canning sleeves were used to accommodate the ribs. Three of these ribbed elements were frost tested and intentional voids under the ribs, as well as between the ribs, were detected successfully.

Approximately 240 aluminum jacketed canned uranium slugs have had 1/4 inch diameter studs percussion welded to the can surface at ANL. It is planned that these slugs will be ready for charging into ribless process tubes in January. Development work on alternate methods of affixing supports to the slug jacket is in progress and includes ultrasonic welding and resistance brazing.

Cast Bonded Element

Eight four-inch uranium cast bonded zirconium jacketed slugs have been received from Ames for evaluation by Fuel Technology. Preliminary observations show that bonding is good although the uranium core contained pipes and appeared dirty. The slugs will be tested to determine bond strength and slug corrosion performance.

"Tell-Tale" Fuel Element

Twelve "tell-tale" fuel elements, comprised of a nickel plated core encased in a ten mil thick aluminum sleeve and surrounded by a thin (15 mils thick) nickel plated uranium sleeve (the rupture warning layer), were hot press canned for failure studies. Four of the fuel elements were subjected to undercutting corrosion tests. Localized swelling occurred at drilled points after approximately ten hours. After approximately 14 hours, the lateral surfaces had swollen to 1.500"-1.525" from the original diameter of 1.440" because of oxide-hydride formation. Dimensions of the fuel element remained relatively unchanged from 14 hours to 44 hours at which time the test was discontinued. These tests indicate that impending rupture can be detected by either radiation measurements or pressure drop measurements prior to total failure.

MATERIALS DEVELOPMENTZirconium and Zirconium Alloys

Tensile test data have been collected from zircaloy-3 material for cold-worked conditions of from 0% to 80% reduction in area. The mechanical properties of the 60% cold worked material at room temperature were: ultimate strength, 89,750 psi; yield strength, 81,550 psi; elongation in one inch, 10.5%; reduction in area, 30.9%.

The tube reduction of two extruded zircaloy-2 process tube blanks was attempted by Superior Tube Company on December 19 and 20. Two lengths of approximately 33 feet each of finished process tubing was formed before a material failure occurred. The fractures occurred in regions of excessive galling of the tube blank surface, a result of extrusion. On December 21 an attempt was made by Bridgeport Brass Company to extrude one zircaloy-2 billet. The billet failed to extrude and attempts to extract the extrusion mandrel from the billet were unsuccessful.

Aluminum and Aluminum Alloys

Fifty slugs have been canned in M-388 (Al-1% Ni) components. Twenty-four of these were charged into H loop on December 28. Additional slugs will be prepared in the next few weeks for a production test and a flow laboratory test of alloy M-388. There has been some difficulty during canning with failure of the cans to wet with Al-Si; however, a minor modification of the canning process variables should overcome this.

The welding of the M-388 alloy appears even better than that of the M-329 (present can stock) alloy. There is no superficial surface cracking in the weld bead or in the weld preheat path as frequently occurs in M-329. There is a greater tendency to dimple when the welding arc is shut off, but this can be eliminated, if necessary, by adjusting the variables of the welding process.

DECLASSIFIED**SECRET**

Fb-38

DECLASSIFIED**DEL**Corrosion of Aluminum and Aluminum Alloys

Samples of annealed, 99.45% aluminum were corroded in 300 Area tap water at 90 C and pH 8.8 for 1 to 14 days. Most of the corrosion products went into solution, only 5-12% of the aluminum corroded could be recovered from the corrosion product film.

Corrosion rates established over a one month exposure in flowing 350 C deionized water have been calculated for the alloys M-388, X-2219, 4032, and 2018. A survey corrosion test of some 50 commercial aluminum alloys had indicated these particular alloys are relatively immune to intergranular attack. Current tests are designed to determine accurate corrosion rates over a period of 6-12 months. The results of the first month's testing are shown in Table I.

TABLE I
CORROSION RATES FOR SOME ALUMINUM ALLOYS
IN 350 C FLOWING DEIONIZED WATER

<u>Alloy</u>	<u>Composition</u>	<u>Condition</u>	<u>Total Exposure</u>	<u>Rate Mils/Month</u>
M-388	1% Ni, 0.5% Fe	As rolled	1 month	0.86
X-2219	6% Cu, 0.3% Mn, 0.1% U, 0.15% Zr	As rolled	1 month	0.84
4032	0.9% Cu, 12.2% Si, 1.1% Mg, 0.9% Ni	As forged	1 month	1.07
2018	4% Cu, 2% Ni, 0.6% Mg	As forged	1 month	0.85

Bake Test

A bake test at 400 C is being conducted to test the effectiveness of various diffusion barriers in preventing aluminum-uranium diffusion at high operating temperatures. Knowledge of an effective diffusion barrier is necessary to establish the feasibility of aluminum fuel element jackets for high temperature service.

Reaction of Uranium and Water at Elevated Temperatures

The high pressure loop has continued in operation and data have been obtained for the reaction at lower water temperatures and higher metal temperatures. The rates for bare uranium reacting with 200 C water were found to fit the straight line relationship (1/T vs. log rate) found by other investigators, thus confirming the data obtained for rates with water at 300 C. While uranium preheated to 600 C shows no passivation, there is an indication that a slight passivation may result from preheating to 700 C. This will be clarified by varying the reaction time (length of test).

Cans have been designed and the components are being fabricated to study the effects of (1) uranium temperature maintained at 700 C, and (2) a uranium-nickel-aluminum compound layer between the uranium and the anodized aluminum jacket.

SECRET

Fb-39

TESTING METHODS AND EQUIPMENTFinishing Line Test

The new electronic units for the Al-Si penetration test after a month's operation are proving very satisfactory; however, some trouble is being encountered with the probe assembly. The chief source of the difficulty appears to be the mechanism which passes a strip of teflon tape between the probe and the slug to prevent destruction of the probe due to wear. It has been agreed that these probe assemblies will be considered still experimental until the difficulties are corrected.

The machine assembly of the automatic conveyor is complete, and the control and actuator units are being added in the laboratory. The first testing of this equipment should be possible in January..

Bare Slug Test

Considerable trouble was encountered during the month with the new transformation test units. The trouble has now been traced to defective transducers and has been corrected. The automatic conveyors for this location, which were actually designed about two years ago, proved too slow and too unreliable, so they have been replaced with the old ones until better equipment can be developed. The uranium quality testing device has completed one lot of 2238 blank slugs. The automatic conveyor used on this test has also caused a good deal of trouble, so that it is being deautomated and adapted for hand loading and unloading.

I & E Slug Tests

Penetration test equipment for the tube in the I & E slug has been checked out. Fifteen mil penetrations were readily detected with the probe. Further refinements are necessary and a mechanical arrangement must be developed to insert and remove the probe as the slug is being rotated. A "mouse" type of probe for the I & E bond test has been built which will permit holding the two crystals in position in the tube through the I & E slug. The Al-Si canned slugs so far tested give rather strong reflections from the aluminum-uranium interface and in all cases the cause for these reflections is now evident on destructive examination. The response from the bonding layer of hot pressed slugs is lower than for Al-Si canned slugs.

Advanced Development

Practically all the experimental work on wide band eddy current techniques has been completed. The data are being analyzed and a report is being prepared.

Equipment to make internal friction measurements at high temperatures in vacuo has been received from the shop.

DECLASSIFIED

DECLASSIFIED

DRL

IRRADIATION BEHAVIORExamination of Slugs from the H Loop

Slugs from the high temperature loop at H pile (~200 C outlet) were examined after discharge at 250 MWD/T and 470 KW/tube. An average warp of 18-19 mils was observed on slugs from the May and November discharges while an average of about 12 mils of warp would be expected of slugs irradiated to a similar exposure at normal operating conditions. The maximum warp measured was 52 mils. Arrangements have been made for a control tube adjacent to 0961-H which will be charged and discharged at the same time as the high temperature tube. Data from these slugs should permit a more valid evaluation of the effect of high temperature operation on slug dimensional stability and mechanical strength.

Examination of Cored Slugs

Two tubes of cored slugs were examined this month. Tube 2179-C sustained a split rupture at 731 MWD/T in a cored slug with aluminum plugs irradiated under PT 105-593-A. From slug diameter measurements it was determined that, in addition to the rupture, forty percent of the slugs were split longitudinally inside the cans. This was expected from previous data compiled on cored slugs. Similarly, five of the 29 cored slugs with crimped uranium end plugs (PT 603) split longitudinally inside the cans without rupture at an exposure of 400 MWD/T. Three of these slugs broke transversely at the end plug counterbore when a force was applied in the slug breaker. This tendency to fracture at the end plug during the bend test is not as prevalent in the cored slugs with aluminum end plugs either due to the absence of the stress at the end during irradiation caused by the heat producing uranium plug or because of the rounded rather than sharp counterbore machined to receive the plug.

Irradiation of Slugs Having Tru-Line End Contours

Using slugs with tru-line (male and female) contours has been suggested as a method of insuring slug alignment. This method of correction offers the advantage of economy in that, once production is established, the cost of such a slug is increased less than five cents, and, if one jacket failure is avoided, the production savings would pay for more than six thousand tube charges having such contours.

As the location and degree of misalignment is presumed to be random, no small scale irradiation of tru-line can be expected to produce significant results. Therefore, a large scale production test (PT 105-620-A-65-MT, HW-40526 A) has been designed. As the failure is assumed to be predominately power dependent, C pile offers the advantage of high powers and metal throughput. This test should be conducted until sufficient quantities have been irradiated to permit a rupture rate analysis of the effect of tru-lining.

FACILITIES AND EQUIPMENT DEVELOPMENTWelding Laboratory

A welding development laboratory has been completed in the 306 Building pilot plant to support research and development activities of Fuel Technology. The laboratory

SECRET

Fb-41

is equipped with complete facilities to conduct weld tests on aluminum, zircaloy, and stainless steel sheet and plate and jacketed slugs.

Plating and Anodizing Pilot Plant

Autoclaved and anodized films are removed from aluminum by phosphoric-chromic acid solutions in approximately 20 minutes at 120 C. Enthone Compound 89, an alkaline aluminum oxide stripper, was used to remove the anodized film from three canned fuel elements. This limited test indicates that this material will remove these oxide films rapidly at room temperature and may be of value in preparing fuel elements for reprocessing through the autoclave or anodizing step.

Enthone Emulsion Cleaner 75 was tested as a possible replacement for the trichloroethylene degreasing operation. This cleaner causes embrittlement of the Unichrome rack coating so is not satisfactory for this service. Enthol 200, a water soluble detergent type cleaner, is compatible with the rack coating but the degreasing was not complete in the preliminary tests.

Zero Mist, a proprietary compound used to eliminate spray during chromium plating, is being used to eliminate spray from the oxalic acid anodizing and sodium hydroxide etching baths. Almost complete elimination of the irritating mists has resulted.

105-C Metal Examination Facility

Basins I, II, and III were filled with water and the equipment was tested as a prelude to making the final adjustments necessary for satisfactory operation. The equipment, as a whole, operated very satisfactorily. However, during the testing, several of the hydraulic cylinders failed to function properly. Disassembly of these cylinders revealed foreign material on the inside which retarded the cylinder movement. This was attributed to the failure to flush the lines properly before making the final connection of the pipe lines to the cylinders. The cylinders were cleaned and replaced. The addition of smaller mesh filter screens in the water supply lines will prevent recurrence of clogged cylinders.

The installation of four electrical outlets for performing light (bulb) life tests was completed.

DECLASSIFIED

SECRET

Fb-42

DECLASSIFIED

HW-40692

1000

PHYSICS RESEARCH SUB-SECTION

Reactor Physics

During the month of December, work in the LTR consisted of measurements designed to accumulate some basic information needed to understand the operation of the reactor. The experiments performed were as follows:

- 1) Rod-drop measurements: In this type of experiment, a neutron absorber is introduced into the critical pile as rapidly as possible and the resulting decrease in the neutron flux in the pile is observed. From a study of the flux decay transient, it is possible, in principle, to state the reactivity effect of the poison inserted and the lifetime of the neutrons. Studies of this technique showed that the value of the reactivity strength of the inserted poison, as determined by this method, depended on the spatial location of the neutron flux detector.
- 2) Control rod strengths were measured using the "rod-drop technique".
- 3) A preliminary measurement of the neutron lifetime in the pile was made. The value obtained was 1.9×10^{-3} seconds.
- 4) The strength of the safety disks was remeasured using the "rod-drop technique".
- 5) The strength of the safety disks was remeasured using the subcritical measurement technique. Both measurements, 4 and 5, agreed with the values reported in the previous monthly report. These results are puzzling because they give a value for the strength of two front disks (\$5.42) which is more than twice the value of one front disk (\$2.53).
- 6) The strength of the control rods was measured by critical experiments.
- 7) Preliminary measurements were made of F_L and F_H in the center of the pile. F_L and F_H are, respectively, the favorableness of low and high energy neutrons toward maintaining the chain reaction.

Nuclear Physics

The experimental investigation of the dependence of ν^{49} on slow neutron energy has been extended to cover the energy range 0.025 ev to 0.4 ev. ν^{49} is the average number of fast neutrons emitted per slow neutron induced fission of Pu^{239} . The seven relative values of ν^{49} obtained in this region showed no apparent trend and agreed with the average value of ν on this interval with an R.M.S. deviation of 2.5 per cent. These data are interesting in view of the fact that η , the number of fast neutrons emitted per slow neutron absorbed, decreases by about 30 per cent in the neighborhood of the 0.3 ev resonance.

Work has proceeded on the thermal test reactor (LTR). All conduited electrical wiring has been installed, identified, and connected to appropriate terminal strips in the control assembly and reactor rooms. Construction of control and indicating panels is underway in the electrical shop.

SECRET

Tb-43

Additional exponential measurements with C-slug lattices during this month have yielded the following buckling values:

<u>Lattice Spacing</u>	<u>Buckling</u> (in units of 10^{-6} cm^{-2})	
	<u>Dry</u>	<u>Wet</u>
4-3/16"	1222	1572
5-3/16"	1134	
6-3/16"	1010	

This completes the series of buckling measurements with the C slugs.

The exponential experiments with 1.007% enriched-uranium rods in light water have now been completed. The buckling value for the 2.7-inch lattice with 1.66-inch diameter rods was determined to be $(2213 \pm 100) \times 10^{-6} \text{ cm}^{-2}$ from a vertical traverse of the neutron density in the lattice. By monitoring the neutron density during the loading, the extrapolated number of rods for critical was determined to be 196 ± 5 . This gives a buckling of $(2180 \pm 100) \times 10^{-6} \text{ cm}^{-2}$ which is in agreement with the previous value.

Exponential measurements with cluster-type lattices (of interest for dual-purpose reactor use) have continued. The buckling of a dry, seven-rod cluster, i.e., seven 0.925-inch natural-uranium rods in a 3-inch diameter tube with a lattice spacing of 14 inches was found to be $90 \times 10^{-6} \text{ cm}^{-2}$. The C/U atom ratio for this lattice is 82.7, and the Al/U atom ration 0.479. Measurements are now underway on a five-rod cluster in a 14-inch lattice.

Specifications for experimental quantities of "wrap around" slugs, designed for mint production, have been prepared and procurement of these slugs is now being attempted.

A number of exponential experiments (uranium rods with one per cent enrichment, in light water) have been examined in which the water-to-uranium-volume ratios varied from one to four and the rod diameters varied from 0.387 inch to 1.66 inches. The results of the analysis indicate that simple diffusion-theoretic methods are sufficient for predicting criticality hazards for such rods in separations plants.

Physics Problems Connected with Plant Operation

A theoretical analysis of a silver-iodide reactor for iodine removal from dissolver off-gases has been completed. The conclusion is that this type of reactor is feasible.

Work has continued on the design of a critical mass laboratory.

Several critical mass and other related problems have been worked out for the separations plants.

SECRET

Fb-44

DECLASSIFIED

~~SECRET~~

HW-40692

METALLURGY RESEARCH SUB-SECTION

Fundamental Studies

The effect of irradiation on the properties of uranium can be studied by comparing the deformation in microtensile, microbend, and microimpact specimens before and after irradiation. Non-irradiated uranium specimens varying in heat treatments and quality are being studied at room temperature to establish the normal deformation and fracture modes using metallographic and x-ray diffraction techniques. Current studies have consisted of motion pictures of a notched sample, 0.015 inch wide at the base of notch, which was stressed to fracture in tension and a 0.050 inch wide specimen which was subjected to cyclic tension-compression loads. The former study dealt with the progression of a fracture in tension, whereas the latter study established the fact that deformation twins can be un-twinned in suitably oriented grains. The specimen subjected to cyclic stress was not completely fractured and is being polished to determine the existence and origin of internal cracks in this type specimen.

Initial tests to evaluate the equipment used in the introduction of noble gas into metals and the diffusion of this gas have been completed. A Schüller discharge tube was prepared this month. Krypton gas was charged into the surface of a hollow silver cathode using the new tube. Six equal pieces of the silver were cut, and the pieces were fused separately in a vacuum furnace. The gas evolved from the fused silver was collected in quartz ampules, exposed in-pile, transferred to cold ampules and analyzed with a gamma spectrometer. The analysis failed to definitely indicate the presence of krypton 85 because of a high Compton effect gamma ray background. Steps are being taken to eliminate gaseous impurities which are likely to yield high beta activity radioisotopes.

Two U/Zr diffusion couples annealed 336 hours at 450 C (842 F) did not adhere. Small mounds were observed on the uranium interface, and an attempt is being made to identify these by means of x-ray diffraction. The diffusion zone of a U/Zr couple annealed 77 hours at 695 C (1283 F) was scratched with a Bierbaum micro-character hardness tester to see if there was a difference in hardness across the interface. The results of this hardness study indicate that the visible diffusion zone represents the total extent of penetration of uranium into the zirconium. An x-ray diffraction pattern from the diffusion zone of a U/AlSi couple, annealed 24 hours at 303 C (577 F), matched that of a UAl₃ standard. Other lines present have not been identified. A number of minute mounds were found on the uranium interface of a U/AlSi couple annealed 96 hours at 250 C (482 F). Scrapings of these mounds are being examined by x-ray diffraction. Vacuum hot pressing equipment which should provide better interface contact during the diffusion anneal has been completed. This equipment should provide more uniform, reproducible U/AlSi and U/Zr diffusion zones than have been obtained previously.

Vacuum cathodic etching has been investigated as a tool for preparing uranium for x-ray diffraction studies. Two factors were examined: (1) the tendency for superficial annealing of cold worked specimens due to the ionic bombardment, (2) insufficient removal of superficial cold work resulting from mechanical polishing after normal etching periods. Cold worked uranium was used for the first study, and no annealing due to etching as characterized by a change in diffraction peaks was

~~SECRET~~

Fb-45

Metallurgy Research Sub-Section

observed so this is not a limiting factor. Annealed uranium was used in the second case, and it was found necessary to vacuum cathodic etch for two hours to remove residual cold work due to polishing, resulting in a very rough specimen. A more logical approach appears to be electrolytic polishing followed by vacuum cathodic etching resulting in a specimen suitable for x-ray diffraction and metallography as well as being quite resistant to room temperature oxidation.

Mechanical & Physical Properties of Fissionable Materials

After reassembly of the calibrated standard and installation of new thermocouples, it was found that values reproducible to ± 5 percent could be obtained with the thermal conductivity unit at temperatures to 200 C. With this level of accuracy it will be possible to measure thermal conductivity values for uranium metal.

Reactor Structural Materials

Testing of zirconium, Zircaloy-2, and Zircaloy-3 specimens in moist air at 500, 600, and 700 C (930, 1110, and 1290 F) is virtually complete. Results are substantially the same as those found previously in dry air. Zirconium and Zircaloy-2 show slightly smaller weight gains for a given exposure with the addition of water vapor, while Zircaloy-3 reacts slightly faster; the differences, however, may be within experimental error. The shapes of the curves are the same in both wet and dry air so that the same oxidation mechanisms must exist in the two cases.

Fuel Materials

Further studies have been made of the reaction kinetics between hot (200-300 C) water and uranium metal heated 200-500 C above water temperature. After modifying the reaction chamber to permit water expulsion at a predetermined time, a series of reactions between bare uranium and hot water were run. The principal results are shown in the table below:

<u>Specimen Temperature</u>	<u>Water Temperature</u>	<u>Time in Minutes</u>	<u>Mils/Minute Penetration</u>
Unheated	300 C	20	1.5
600 C	300	20	1.5
700	300	20	1.25
700	300	40	1.55
Unheated	200	200	0.11
700	200	200	0.095

These results are still preliminary in nature. In the heated specimens, heat was passed through the specimen during the corrosion reaction at a rate of about 69 watts/cm² of original specimen surface. This is equivalent to the rate of heat dissipation at the surface of the uranium in a solid Hanford slug operating at 22 kw/ft. This rate of heating could usually be maintained for only 5-12 minutes of the reaction time. It is interesting to note that this heat at the surface did not increase corrosion rates in flowing water. The results also indicate an initial reduction in corrosion rate in the specimens heated to 700 C. This effect will be studied further in reactions of shorter duration. Heating canned specimens has to

DECLASSIFIED

HW-40692

Metallurgy Research Sub-Section

date produced greater penetration than that observed in unheated canned specimens. A canned specimen has been fabricated which is insulated by Alsimag and designed to operate at 700 C after admission of water to the chamber. This specimen should indicate whether quite high uranium surface temperatures will serve to reduce or increase reaction rates in a canned specimen.

Nine specimens of U-Mg, prepared by powder metallurgy techniques at KAPL, have been removed from the zirconium cans. Three of the pieces were broken during this operation, all at the end at which the zirconium cans were closed by fusion welding. There is evidence on the specimens that this breakage may have resulted from a "heat-affected weld zone". Some of the remaining good pieces will be re-canned in aluminum for exposure in the MTR. Preliminary canning and autoclaving tests have indicated that this can be done successfully.

The extrusion of Al- 25 w/o U-235 alloy sleeves by the Metals and Controls Corporation for duplex slugs and PCTR tests has not been successful. The supplier of these fuel shapes reports that the extrusions were "fish scaled" on the O.D., and that they cannot do further work without further expenditures.

Selection and procurement of the necessary laboratory equipment to fabricate ceramic fuel materials on an applied research basis continued. The program will include a study of UO_2 starting materials for subsequent extrusion and sintering, a study of the variables encountered in extrusion and sintering, and in-pile evaluation studies of jacketed UO_2 elements.

Experiments have been performed to evaluate the use of vibrational energy as an aid in coalescence of metal from oxide reductions. A low frequency, air-driven vibrator operating at 100 cycles per second was coupled to the metal bomb during reduction. Cerium was chosen as a stand-in for plutonium, and calcium was used as reductant. In duplicate charges using CaCl_2 as a flux the yield of massive metal was increased from 30 to 43 percent theoretical yield by vibrating. These results are extremely encouraging since in the past all attempts to prepare massive metal from the oxides in this laboratory have resulted in very poor yields. It is felt that two coalescence mechanisms are taking place during the vibrating operation. First, the energy put in the system may markedly increase the dissolution rate of calcium oxide in the flux forming a solution from which the metal may easily coalesce. Secondly, the vibrational energy may physically break-up the calcium oxide matrix or the calcium oxide layer around the molten metal spheres which allows them to coalesce. Other experiments were performed to prepare metallic pellets from reduction of the oxides with calcium. Cerium pellets which were grown from fine powders by vibrating the bomb during reduction were large enough to be handled and remelted. Remelted pellets from reduction of cerium dioxide have resulted in yields of over 40 percent as a button of solid metal. Plutonium would be expected to give much better results than cerium in both the direct reduction to massive metal and in the remelt process due to the large density difference. In these exploratory experiments only a low frequency source was used. However, frequencies up to and including ultrasonics may yield far superior results. The use of vibrational energy as an aid in metal coalescence may find application in production of metallic plutonium and uranium from both the oxides and the fluorides. In the case of fluoride reductions a cleaner metal may result due to evolution of trapped gases including hydrogen.

SECRET

Fb-47

Fuel Element Evaluation

Burnup analysis from two cored insulated slugs irradiated at the MTR indicates that the slugs operated at 80-83 kw/ft, including gamma heating. This specific power is substantially higher than the original estimate of 65 kw/ft. The second loading of insulated slugs in the fuel element testing facility at the MTR was accordingly discharged after a few hours' irradiation to determine the specific power at which they were operating. The burnup analysis of the first loading indicated that the second loading would operate at 107-110 kw/ft total heating since MTR power had increased 1/3 since the first insulated slug irradiation. This power generation would yield an initial calculated uranium surface temperature of 500-515 C and maximum temperature of 1160-1190 C. Examination of one slug from the second loading showed that a few drops of molten uranium had collected in the open core and frozen in the bottom of the vertically loaded slug. The observation that some uranium had indeed melted during operation verifies the higher power figures and, at least qualitatively, the temperature calculations. The diameter of the canned slug had increased from 1.439 inches to 1.459-1.461 inches during this short irradiation. This verified the initial assumption that this expansion arises from thermal expansion of the uranium and occurs as soon as the pile goes up to power. The core of the slug appeared unchanged except for the frozen uranium droplets. The unchanged core diameter shows that closing of the core is a time dependent, stress relaxation mechanism and is probably related to buildup of internal pressure within the metal as gaseous fission products migrate during irradiation.

The insulated slug differs from the current HAP0 fuel element in two respects: it is unbonded and the uranium surface temperature is higher. Thus, one may expect that the consequences of a failure of an insulated slug will be different than for a bonded, uninsulated slug. Whether the differences are serious is not known. Experience has shown that failure of an unbonded slug results in the release of more fission gas than is the case with bonded slugs, presumably because a greater uranium surface area is exposed to corrosive attack by the cooling water when the jacket fails. The existence of higher temperatures in the insulated slug should cause more rapid corrosion of the uranium. Nothing catastrophic is expected, however, since studies of the rates of aqueous corrosion of uranium at high temperatures indicate that the corrosion reaction, though accelerated at the high temperatures, is not an explosive reaction. Thus, there appears to be no serious hazard associated with the failure of an insulated slug, and the question is one of determining the differences in degree.

An experimental KER size cluster fuel element has been completed. This four rod assembly will be charged in 305 Pile next month for irradiation to determine neutron flux distribution and other reactor physics data. The assembly consists of four rods, one of which contains flux monitor pins. This rod is sectioned and fits into a can with a removable cap so that the pin may be removed and replaced after subsequent irradiations. The uranium cores and can caps for in-pile tests of cluster fuel elements in the MTR have been machined and will be assembled when the cladding material arrives next month.

A direct fabrication method for producing clad UO_2 fuel elements is being investigated. The technique involves the swaging of a tube containing packed UO_2 particles until the final dimensions and the desired density of the fuel material is obtained. For the initial trials, stainless steel tubes filled with UO_2 have been used. Densi

SECRET

Fb-48

DECLASSIFIED

HW-40692

DEL

Metallurgy Research Sub-Section

measurements of the first oxide fuel element produced by this technique indicate that UO_2 densities approaching that of sintered compacts may be achieved. Swaged elements prepared from fused and ground UO_2 powders had a measured density of 9.89 g/cc (90% theoretical UO_2 density). These studies are being continued to determine whether larger elements with thin walls might be produced by this technique.

Post-irradiation examination of the slugs from MIR irradiation GEH-4-1, which had been irradiated to approximately 700 MWD/T, has been partially completed. After sectioning, the unruptured four-inch AlSi bonded cored slug from this irradiation was found to have split longitudinally. Two radial cracks on opposite sides of the core extended over the full length of the slug. These cracks progressed from the core outward and extended to the outer surface of the uranium except for approximately 1/2-inch at each end of the slug where the cracks extended half way from the core to the surface.

Separations Plant Structural Materials

Since the pulse columns in the solvent extraction separations plant requires periodic flushing to remove "crud" deposits, the effect of the flushing solutions upon the materials of construction was investigated. Based on previous investigations, the normal flushes, which consist of alternate solutions of sodium hydroxide and nitric acid, will have an insignificant effect on stainless steel components. Samples of the seal ring material, Graphitor 42, were exposed to 10 w/o NaOH, 20 w/o HNO_3 , and 60 w/o HNO_3 at 25 C, 50 C, and the boiling temperature for periods of two and 100 hours. Based on these exposures, it is recommended that the sodium hydroxide flush be no stronger than 10 w/o at 50 C, and the nitric acid flushes be no stronger than 20 w/o at 50 C.

Oxalic acid has been used as a cleaning agent for stainless steel process equipment on some occasions in the past; however, there has been some doubt as to the magnitude of the corrosive damage incurred in the cleaning operation. A cursory investigation was performed, involving the exposure of types 304L and 347 stainless steel to 10 and 20 w/o oxalic acid solutions at 80 C and boiling temperatures. No significant difference in corrosion resistance was observed between type 304L and 347 stainless steel, and there appeared to be little or no difference in the corrosivity of 10 and 20 w/o oxalic acid solutions. The increase in temperature from 80 C to boiling resulted in a two to three-fold increase in corrosion rate. It appears that 10 w/o oxalic acid at 80 C constitutes a satisfactory cleaning agent for stainless steel provided that it is used with caution. However, the corrosion rate under these conditions is of the order of 0.003 inch per minute, and consequently, these materials should not be used as containers for the oxalic acid for prolonged periods of time.

The effect of carbon content upon the corrosion rate of type 312 stainless steel in nitric acid has been evaluated by static exposures made in thermostated capsules. Samples from five heats of type 312 stainless steel, with carbon contents from 0.027 to 0.039 w/o, were exposed to solutions of 40 and 65 w/o nitric acid at temperatures of 80 C to 165 C. Carbon content, within the range tested, appeared to have no effect on the corrosion rate of the material.

SECRET

Fb-49

An investigation of the corrosivity of boiling synthetic Purex 2WW waste acid concentrate by quantitative, semiquantitative, and qualitative methods upon selected materials under heat transfer conditions is in progress. The potential high frequency of replacement of the number two Purex acid concentrator heat exchangers necessitated such a program which would show the nature and magnitude of the corrosion problem, which materials were best suited for this service, and which would provide operational data to maximize the service life-production efficiency ratio. Additional data have been collected upon the corrosion behavior of type 347 stainless steel bayonet heat exchangers exposed to boiling synthetic 2WW under heat transfer conditions where the bayonet steam pressures were maintained at equivalent temperatures of 115, 125, 135, 145, 155, and 165 C for 1024 hours. Comparing these data with similar type data collected after an exposure of 561 hours shows that in all cases the corrosion rate appears to be constant with time for this interval.

The first investigation, involving the use of the pressurized heat transfer unit, to establish the correlation between the corrosion data obtained from the factorially designed static corrosion tests and data obtained from the heat transfer units has been completed. The results indicate that the corrosion of a heat transfer surface is a function of the surface temperature of the metal and is independent of the heat flux through the metal.

Welding Development

The "Roto Arc" process which consists of a cylindrical electrode within a magnetic coil which controls the arc travel around the electrode is currently being developed and has demonstrated that fuel element can closures can be made without leaving a crater at the stopping point. Other potential advantages include increased speed, automation, and more reproducible welds. Equipment has been developed which demonstrates the process and has permitted a cursory investigation of the variables controlling the quality of the welds produced. This process shows considerable potential as an automatic welding procedure for making fuel element can closures.

A tungsten inert gas torch has been designed and developed to the point where an aluminum process tube can be slit for extraction from graphite blocks. The torch is water cooled, uses a ceramic shielding cup and 1/8-inch tungsten in a 60° head. It operates on direct current, reverse polarity at 410 amperes, 28 1/2 volts, using helium flowing at 40 cubic feet per hour as a shielding gas. With no apparent damage to the graphite block, it will cut a slot 1/16 inch to 3/8 inch wide the length of the tube at the rate of 60 to 75 inches per minute.

Metallurgical Laboratory Examination

The failure of four (4) remote flange studs in Purex equipment resulted in a decision to replace all tube bundle studs (80) and as many other studs in critical equipment as time would permit with the new Redox "keyed" stud. Previous investigations of stud failures, as reported in HW-36190, indicated these studs are a martensitic chromium stainless steel type 414 or 416 which has been quench hardened and tempered. These studs were welded to the austenitic stainless steel flanges with an austenitic stainless steel welding electrode. Failure occurred in the base metal of the stud in the heat affected zone adjacent to the welds. During this

SECRET

Fb-50

DECLASSIFIED
WITH EXEMPTIONS

DEL

HW-40692

Metallurgy Research Sub-Section

replacement program nineteen (19) studs were selected at random, impacted heavily, and submitted to the Corrosion and Welding Unit and examined for cracks. Of the nineteen studs examined, one (1) was evidently a "dummy" stud which had not been in service, two (2) were a 300 series stainless steel and were not cracked, sixteen (16) were a martensitic chromium stainless steel, twelve (12) of which were cracked. All of the cracks found were in the base metal of the studs in the heat affected zone adjacent to the welds. A detailed report of these examinations is currently being prepared.

The precision mold for the large casting has been fabricated from pile graphite using the new template lathe installed in the 200-W shops. Use of a template lathe is required to produce these molds because of the irregular forms of the experimental castings. The mold is made to position and support the nickel tube inserts in the casting.

The feasibility of drilling deep holes in alpha plutonium was demonstrated by drilling a test hole 1/16" in diameter to a depth of 15/16", using a single drill. Ability to perform this operation on alpha plutonium is important in the design of parts for many applications.

Various sizes of electroformed nickel tubing has been made for the Experimental Physics Unit. Three feet of tubing 0.022" I.D. by 0.025" O.D., two feet of 0.037" I.D. by 0.040" O.D., and one foot of 0.035" I.D. by 0.040" O.D., was made by plating nickel on dag coated copper wires. The annealed copper wire was then pulled on both ends to reduce its diameter so that the nickel tubing could be removed from the wire.

DECLASSIFIED
WITH EXEMPTIONS
Fb-51

Some work has been done on making a hollow nickel sphere about one inch in diameter which has two 0.043" tubes protruding from either side. The tubes are an integral part of the sphere and approximately 1-1/2" long. Nickel is plated on a bismuth-tin or an aluminum mandrel which will be removed either by melting out the alloy or dissolving out the aluminum with caustic. It is difficult to obtain a uniform deposit over the whole surface of the ball and tubes, and some difficulty is being had with pitting on the top half of the hemisphere. A thin coat is obtained where the tubes join the ball, and a thick coat is obtained on the ends of the tubes. Shielding of various areas has been tried in an attempt to provide a more uniform coat, and some improvements have been made; however, more experimentation is required. Mechanically brushing the top surface of the ball has reduced the amount of pitting, but some refinements in the technique are necessary.

The entire plating equipment has been moved into a new laboratory in the 231 Building where, in addition to the "all chloride" nickel bath, acid copper, Rochelle salt copper, and rhodium plating facilities are being installed.

Work in support of fuel element fabrication for the Physical Constants Test Reactor is continuing. Casting molds have been made and uranium charges obtained. Plutonium for the slugs is scheduled for production early next month. Cans have been machined, and equipment for anodizing them is being assembled. Considerable difficulty has been experienced with the gas ballast mechanical pump furnished with vacuum system for the National Research Corporation vacuum furnace. Two additional pumps have been tried with the same poor results. A Kinney pump is now being installed for use while difficulties with the gas ballast pumps are being corrected.

Plutonium-aluminum alloy for PCSTR experiments has been successfully cast in an argon atmosphere at 10" Hg pressure. The billets have been partially rolled and samples obtained to determine alloy uniformity. Further work is delayed during painting of the laboratory after decontamination work was completed.

The completion date on Project CG-645 has been extended because of delays in delivery of equipment. The 440,000-pound capacity universal testing machine has been received and installed. The 30 KW high vacuum induction melting furnace has been operated and accepted. The hood for the 20" tracer lathe has been finished and is on hand.

DECLASSIFIED

SECRET

Fb-52

DECLASSIFIED

HW-40692

CONTACT ENGINEERING UNIT

PROJECT ACTIVITIES

Project CA-512

The total output of the 165-K pumps is being held below desired flows because of incipient pump cavitation. The present pile flow is only approximately 127,000 gpm. To hold these low flows, it has been necessary to run the pumps at reduced speeds by using the liquid rheostats which has resulted in rheostat failure. The Manufacturing Department feels that the rheostats can be made to function properly if adjusted correctly. No one knows for sure if the incipient cavitation, which is evidenced by noisy operation, is really harmful to the pumps or not. Three possible methods of increasing the flows to the desired 140,000 gpm level are (1) run all six pumps which would increase flows and pressures and thereby suppress cavitation, (2) speed up the pumps and disregard the possible cavitation damage, (3) turn down the pump impellers so that they can turn faster without cavitation. The last possibility would not, however, give the desired flows but would be an improvement over the present flow.

Project CG-558

The construction of Phase I of this project was 40% complete as of December 31. This is 8% ahead of schedule. Phase II construction was listed as 3% which was according to schedule. At 100-B Area the 190 annex building is nearing completion and the 4500 hp motors and pumps have been installed. Pump testing is scheduled to start during January. The first major outage will probably occur in June of this year which will be several months ahead of the original schedule.

There were no meetings of the Project Representatives during the month.

Project CG-600

There were no Project Representatives meetings this month. Plans are proceeding for pump replacement but no changes in front face piping will be made.

Project CG-642 (Charge-Discharge)

One meeting of the Project Representatives was held during December. Three scope drawings were presented for approval but none were approved because the Manufacturing representative was not convinced that the equipment as shown

SECRET

Fb-53

would be workable. Manufacturing requested more time to study these scope drawings. Current estimates indicate that the total cost of this project will be approximately \$3,500,000. Only \$2,000,000 is currently budgeted for this project.

E.T.R. Liaison

A preliminary scope study, for budgetary use, is being made of this project. Tentative plans call for three loops in the E.T.R. for studying the behavior of various types of fuel elements. Two of these loops will operate from a common set of pumps and associated equipment. The third will be totally independent since it is anticipated that Pu fuel elements may be tested.

PILE TECHNOLOGY SECTION

INVENTIONS

All Pile Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during December, 1955. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

N O N E

P. H. Reinker

Acting Manager - Pile Technology
ENGINEERING DEPARTMENT

PH Reinker:cvf

DECLASSIFIED

FO-34

DECLASSIFIED

VISITORS AND BUSINESS TRIPS

J. A. Buckham, of the Phillips Petroleum Co., Arco, Idaho visited Hanford on 12-6 and 12-7-55 to tour and inspect Purex and the Hot Semi-works and discuss separations processes.

G. L. Booman of the Phillips Petroleum Co., Arco, Idaho visited Hanford on 12-15 and 12-16-55 to discuss analytical methods, in-line instrumentation and electroanalytical chemistry and remote instrumentation.

K. W. Calkins and R. W. Hawley, Dow Chemical Co., visited Hanford on 12-14 and 12-15-55 to discuss continuous process equipment under development in 234-5, and chemical separations processing and tour the Purex Plant.

J. R. Barber of the E. I. duPont de Nemours, Savannah River Plant, Aiken, So. Carolina visited Hanford on 12-7, 12-8 and 12-9-55 to discuss the continuous processing equipment.

L. W. Powers, General Electric Co., West Lynn, Mass. visited Hanford on 12-5 thru 12-20-55 to install a mass-spectrometer.

F. P. Robinson, G. E. Co., Pasco, Washington visited Hanford on 12-5 thru 12-19-55 to install a mass-spectrometer.

D. G. Miller of Hanford visited E. I. duPont Co. at Augusta, Georgia on 12-8 and 12-9-55 to discuss analytical methods and in-line instrumentation; also attended the Nuclear Engineering and Science Conference in Cleveland, Ohio on 12-13 thru 12-15-55.

G. B. Barton, of Hanford, visited KAPL, GE at Schenectady, New York on 12-12 and 12-13-55 to discuss fission product recovery and waste treatment, also attended the Nuclear Engineering and Science Conference in Cleveland, Ohio on 12-14 thru 12-16-55.

W. H. Reas, of Hanford, visited the University of Nebraska at Lincoln, Neb. on 12-12 and 12-13-55 and the University of Kansas, Lawrence, Kansas on 12-14 and 12-15-55 for technical recruitment.

A. E. Smith of Hanford visited Oak Ridge National Laboratory on 12-5 and 12-6-55 for consultations on in-line instrumentation and separations processes; fluoroethene fabrication.

R. E. Tomlinson and W. W. Schulz of Hanford visited the U. S. Health Service, Robert A. Taft Sanitary Engineering Center, Cincinnati, Ohio on 12-6 thru 12-8-55 to present papers.

R. E. Tomlinson of Hanford visited the National Lead Company of Ohio, Fernald, Ohio on 12-9-55 for discussions on oxide processing.

SECRET

J. S. Buckingham of Hanford visited Oak Ridge National Laboratory on 12-12 and 12-13-55 for discussions on solvent-extraction problems and ion exchange.

M. J. Stedwell of Hanford visited the National Lead Company, Fernald, Ohio on 11-30 thru 12-2-55 for consultations on uranium refining and UO_3 calcination.

E. P. Galbraith of Hanford visited the University of Utah, Salt Lake City, Utah on 12-3 thru 12-7-55 for technical recruitment.

A. E. Smith attended the Chemical Industries Exposition at Philadelphia, Penn. on 12-7 and 12-8-55.

J. S. Buckingham attended the Nuclear Engineering and Science Congress and the International Atomic Exposition at Cleveland, Ohio on 12-14 thru 12-16-55.

R. E. Tomlinson attended the Northwest Scientific Association, Spokane, Wash. to present a paper on 12-29-55.

R. E. Tomlinson attended the Chemical Industries Exposition at Philadelphia, Penn. on 12-5-55.

ORGANIZATION AND PERSONNEL

	<u>November</u>	<u>December</u>
Separations Technology General	2	2
Plant Processes Sub-Section	59	60
Chemical Development Sub-Section	81	80
Chemical Research Sub-Section	60	62
Contact Engineering Unit	6	6
Analytical Laboratory Unit	34	32
Technical Shops Unit	29	29
	<u>271</u>	<u>271</u>

Chemical Development Sub-Section: Gary L. Bingaman, Engineering Assistant was hired into the Sub-Section on 12-8-55. D. L. Condotta, Engineer I, transferred to the Design Section on 12-1-55.

Chemical Research Sub-Section: T. N. Danner, Serviceman was hired into the Sub-Section on 12-14-55. E. A. Berreth, Supervisor, Lab. Services transferred into the Sub-Section from Analytical Laboratories Unit on 12-15-55 and J. L. Ryan Tech. Grad. Rot. transferred from Fuel Technology into the Sub-Section on 12-5-55. R. Ko, Engineer II transferred from the Sub-Section to the Analytical Labs. Unit on 12-15-55.

Plant Processes Sub-Section: R. E. Latta, Engineer II transferred into the Sub-Section from Analytical Labs. Unit on 12-1-55. W. K. McJilton, Engineering Assistant transferred into the Sub-Section from the Pile Technology Section on 12-4-55. P. F. Hayes, Steno-Typist transferred from the Sub-Section to Pile Technology on 12-19-55.

DECLASSIFIED

Analytical Laboratory Unit: Roy Ko, Engineer II transferred into the Unit from the Chemical Research Sub-Section on 12-15-55. M. M. Jones, Engineer terminated "to do missionary work abroad for the Latter Day Saints" on 12-23-55. R. E. Latta, Engineer II transferred to the Plant Processes Sub-Section on 12-1-55. E. A. Berreth, Engineer II transferred to the Chemical Research Sub-Section on 12-15-55.

Technical Shops Unit: R. C. Carlson, Design 1, transferred into the Unit from the Design Section on 12-19-55. H. A. Foster, Glass Technician terminated "R.O.F." on 12-2-55.

PLANT PROCESSES SUB-SECTIONREDOX PROCESS TECHNOLOGYSummary

The precycle flowsheet for startup in January, 1956, has been prepared and is ready for issuance as HW-40610. Part II of the production test (202-S-2) covering waste storage during initial phases of precycle operation with both single and dual stage waste backcycle is currently in preparation, based on production forecasts for the first half of the coming year.

For about the first three weeks of the report period (November 26 through December 16, 1955), the processing rate averaged 120 per cent of Phase II, and for the first week, both waste losses and decontamination were excellent. However, for the balance of the December operation, waste losses were high (due to process leaks) and decontamination was poor (due to attempts at waste recovery from cell sump collections), culminating in the necessity for complete rework of both the uranium and plutonium from the final feed batch. This rework operation, which succeeded in decontaminating the plutonium but not the uranium, extended plant operations approximately one week beyond the scheduled shutdown date, with shutdown finally coming simultaneously with the end of the report period.

A test of reduced crossover oxidation time aimed at demonstrating the feasibility of bypassing the sampler tank was successfully completed and, in addition to proving feasibility, also resulted in reduced plutonium loss to the 2A Column raffinate. An attempt to lower crossover oxidation temperatures, however, resulted in a sharp increase in 2AW loss.

The corrosion leak in the final plutonium concentrator grew worse and was corrected on a temporary basis by rewelding. The unit is to be replaced.

The average exposure of the metal charged to the dissolvers was 912 (712 to 1060) MWD/T, its average cooling time was 101 (77 to 213) days, and the over-all recoveries of plutonium and uranium were 98.9 and 99.0 per cent, respectively. Concentrated plutonium product ranged from 97.7 to 134.4 grams of plutonium per liter with an average of 106 grams per liter.

Feed Preparation

Dissolving proceeded generally without incident, but several interruptions of feed preparation occurred due to such items as (1) the failure (and replacement) of the caustic recirculation pump in the off-gas scrubber, (2) poor vacuum in the oxidizer (and, consequently, inadequate feed concentration) as the result of a leak in the vapor line, (3) rework of material leaked to the cell sump (source of leak still unknown but believed to be the oxidizer tank), and (4) tests made in attempting to locate the leak. The caustic recirculation line leaked following the pump replacement, and this is believed to have contributed in large measure to the subsequent decontamination troubles when the cell sump materials were returned to feed preparation and solvent recovery. The process feed solution that was to

DECLASSIFIED
SECRET
1997

DECLASSIFIED**DEL**

be the final batch before shutdown contained H Cell sump drainage, dissolver rinses, plutonium concentration building sump wastes and process recycle, Z Plant recycle, and dissolver metal heel removal solution. This mixture was oxidized without sparging due to the poor vacuum. Decontamination was wholly inadequate, and both streams were returned to feed preparation where they were re-oxidized and re-processed.

Decontamination

Up to the point early in December when cell sump collections were added to virgin feed solution for product recovery, decontamination was excellent, averaging over-all about 7 and 7.5 (logarithmic) for uranium and plutonium, respectively. From that point on, however, decontamination grew progressively poorer until at the time the last feed batch started to the columns, the dF for uranium had dropped to 6.5 and that for plutonium to 6.9. Analyses showed a steady increase in the ratio of ruthenium to zirconium-niobium in the products during this period. This may have resulted from inadequate feed oxidation (due to reducing agents in sump wastes returned to feed preparation), or from ruthenium introduced to feed preparation with the caustic collected in the sumps (due to the leak in the ruthenium scrubber caustic recirculation line). The uranium product during this period was processed through silica gel which provided enough additional decontamination to permit further processing in the Uranium Oxide plant. The plutonium product, although not as well decontaminated as usual, was acceptable.

When the last batch was processed, a further drop in decontamination was noted in both products, and over-all logarithmic factors of 5.1 and 6.0 were observed for uranium and plutonium, respectively. The product streams were recombined, re-oxidized, and reprocessed through the entire solvent extraction battery. This delayed the shutdown for a week but failed to satisfactorily decontaminate the uranium. The plutonium decontamination was no more than adequate, and the material was to be further processed in the Recuplex unit in the 234-5 Building. The principal fission product contaminant was zirconium-niobium (about 75 to 80 per cent of the total) and is believed to have been largely the result of polymerization under the basic conditions existing in the sump. A measure of support for this hypothesis was found in the following laboratory data:

- (1) Particulate matter was centrifuged from both uranium and plutonium product streams (and subsequent column flushes) giving an arithmetic decontamination factor of about two for gross gamma.
- (2) Silica gel treatment of the uranium gave very little decontamination in spite of the greater than normal acid concentration and the large amount of fission product zirconium present in the final uranium stream.

Solvent Extraction

Tests and changes made in the plutonium cycles consisted of (1) variations in 2A Column aqueous-organic flow ratios to reduce product loss in the raffinate, (2) an increase of 50 per cent in the 3A Column scrub stream salt concentration to

SECRET

FC-C

permit common makeup of 2AS and 3AS, (3) a reduction of the crossover oxidation time by about 40 per cent to prove the feasibility of bypassing the E-7 sampler tank, and (4) the reduction of the crossover oxidation temperatures in all three tanks (IBP receiver, oxidizer, and 2AF tank). The reduction of temperatures (to 20 to 30 C range from 35 to 60 C) was immediately followed by an increase in 2AW plutonium loss from a normal 0.1 per cent to over four per cent. The temperatures were restored to their previous values. The reduced oxidation time test was more successful, not only demonstrating the feasibility of bypassing the E-7 tank but also reducing the 2AW plutonium losses by a factor of two to three in the process. This lends encouragement to the idea of either cascading IBP solution directly to the 2AF tank or pumping IBP solution from the receiver directly to the 2A Column. The whole general subject is under further study.

Plutonium losses from the 2A Column with the "normal" flowsheet were generally erratic, but a definite correlation of high losses with transfers of feed solution into the 2AF tank was observed. This resulted from the inordinately large dilution of the feed on jetting, probably causing cyclic reduction of the salting strength in the 2A Column. Higher than normal losses of plutonium in the 1A Column raffinate were also experienced, perhaps as the result of inadequate feed oxidation due to impurities in the recycled sump material.

Plutonium Concentration

The corrosion leak in the concentrator re-boiler grew rapidly more severe, reaching the point at which it was necessary to make temporary repairs by completely rewelding the feed inlet tee. The unit is to be replaced during the shutdown. The final two batches of concentrated product contained approximately 40,000 and 60,000 parts of iron per million parts of plutonium, respectively, representing a slight increase over the earlier "norm" of about 35,000 ppm. The following equipment drain and flush material, contained in the next batch approximately one-half the normal PR plutonium concentration but had an iron-to-plutonium ratio of 0.95. Subsequent flushes were even worse, the next one having an iron-to-plutonium ratio greater than three, where the plutonium concentration was 13 grams per liter.

In terms of volumes of solution processed through the 233-S Building Plutonium Concentrator since its startup in April of this year, it is interesting to note that a corresponding amount processed through one of the 231 Building product evaporators in the usual manner at the rate of one batch per shift would have represented approximately 60 to 75 years of operation. It is also significant that in the elapsed time of ten years or less each of the product stills in 231 Building had to be rewelded frequently and replaced once, all of which indicates that the equipment in 233-S has perhaps given better service than would be apparent if judged solely on its age at the time of failure.

Iodine-131 Emission Problem

The average age of the metal dissolved decreased to a minimum of 95 to 100 days as the shutdown approached, and an upward trend in the amount of iodine-131 reaching the stack was observed. However, the over-all efficiency of the silver reactors remained markedly good, exceeding 99.9 per cent through the second week of December.

SECRET

DECLASSIFIED

Even toward the end of the metal inventory and the start of heel removal, when all the reactors were overdue for regeneration, the maximum emission of iodine-131 did not exceed 0.9 curie per day, and the average was less than 0.5 curie per day. Each reactor has since been regenerated in preparation for the coming startup.

PUREX PROCESS TECHNOLOGY

Summary

The third and fourth cold uranium runs were completed during the month with satisfactory over-all performance obtained. The third run was made utilizing HW No. 4 Flowsheet at capacity factors of 1.2, 1.8, and 2.4, and demonstrated that the plant and flowsheet are operable at these rates but require close analytical control and flow regulation. The fourth run was made utilizing HW No. 3 Flowsheet at a capacity factor of 1.4. During this run, non-equilibrium conditions (e.g., column flooding) were studied in addition to determination of entrainment, uranium contamination of plutonium as affected by IBS flow ratio, thorium-234 (UX_1) decontamination factor, and minor process variables. Difficulties in controlling the interfaces in HC, IC, 2E, and 2A organic continuous columns continued. The plant was shut down on December 11 in order to modify the HC, IC, 2E, and 2A Column interface detecting systems, change the IC and 2E Column cartridges from fluorothene to nozzle plates, replace defective remote flange studs, and accomplish much other maintenance work. Decisions for the column modifications were based on test work done in the Purex Plant and in the 321 Building development columns utilizing synthetic and plant solutions.

Feed Preparation

No uranium dissolving was performed during the month because the cold, depleted (ca. 0.2 weight per cent U-235) uranium previously dissolved was recycled for plant operation.

The A1 and B1 filters were inspected following last month's dissolving and were found to have damaged AA Fiberglas packing. Damage resulted because condensate from steam to the vacuum jets leaked backwards into the filter. Although it was believed that this condition had been corrected previously by installation of a cross-tie aspirator, it is apparent that the problem was not adequately resolved. These two filters are to be repacked entirely with 115-K Fiberglas (which is resistant to moisture) as the previously damaged filters have been. This remedial measure does not provide a complete resolution to the problem, and further design effort is planned to provide a more adequate solution.

New deepwell turbine transfer pumps have been installed in the E5 centrifuge catch tank and the E6 HAF makeup tank to reduce dilutions of the HAF which occurred when steam jets were used. This modification is required in order to meet the HW No. 4 Flowsheet HAF specifications.

Solvent Extraction

The third cold uranium run (AC-3) was started on November 26 and completed on December 5, with the run history as summarized below:

SECRET

	<u>Capacity Factor</u>	
November 26 to December 2	1.2	Steady-state operation except for Final Plutonium Cycle.
December 2 to December 4	1.8	Steady-state operation except for Final Plutonium Cycle.
December 4 (0200 to 0650)	2.4	Steady-state operation until "crash" shutdown.
December 4 (1800) to December 5 (1430)	2.4	Steady-state operation.

Operation throughout the period was similar to previous operation in regard to interface control problems but, in general, the plant performed well. During the first two periods, the Final Plutonium Cycle was operated under varying conditions to permit evaluation of the 2A Column interface control problem. It was demonstrated that, with the exception of the T-F5 acid fractionator, the plant and flowsheet are operable at these rates, but close analytical control and flow regulation are required. The limiting capacity of the T-F5 acid fractionator has not been determined, but it was exceeded as a fractionator at a capacity factor of 2.4. Over-all heat transfer coefficients for the uranium concentrators operating at a boilup rate of 30,000 pounds per hour (capacity factor of 2.4) were calculated to be ca. 400 units of BTU per hour, per square foot, per degree Fahrenheit.

The fourth cold uranium run (AC-4) was started on December 6 and completed on December 10, being shortened from the planned fifteen to five days in order to provide time for modifications to C-type columns and maintenance work. Also, in order to gain the most information on a conservative startup flowsheet, essentially HW No. 3 Flowsheet was used in lieu of HW No. 4 Flowsheet as originally planned. This run was made at a capacity factor of 1.44 to investigate non-equilibrium conditions at this rate; the major results are summarized below:

Frequency - Flooding Tests

<u>Column</u> (a,b)	<u>Frequency Range Tested</u>	<u>Cyclic Flooding Frequency</u> (c)	<u>Total Flooding Frequency</u>
IO	71-100	80	100
20	85-130	No Flood	No Flood
HA	70-105	95	105
IA	70-110	95	110
2D	70-110	95	110
HC (nozzle plates)	65-130	--	130
2E (fluorothene)	64-90	80	90
IBS	46-95	90	95
IBX	59-80	(Discontinued at 80)	
2B	40-100	80	100

SECRET

DECLASSIFIED

DEL

- (a) 2A Column tests unsatisfactory because interface was lost; not repeated in order to get UX₁ decontamination data.
- (b) IC Column (duplicate of 2E Column) not tested in order to perform simultaneous test.
- (c) Or unsatisfactory performance.

Entrainment Tests (HA, IA, 2D, IBX Columns)

<u>Interface Position</u>	<u>Description</u>
Three inches above bottom dip tube	All samples clear
Six inches above bottom dip tube	All samples cloudy
Nine inches above bottom dip tube	All samples cloudy

IBS Column - Uranium Breakthrough Study

<u>Per Cent Flowsheet IBS Flow</u>	<u>Per Cent U Loss in IBP</u>	<u>Approximate Per Cent U in Pu</u>
100	2.8×10^{-5}	0.11
80	3.3×10^{-5}	0.13
60	2.2×10^{-4}	0.86
40	8.8×10^{-4}	3.5

UX₁ Decontamination - 2A Column

A test was made of the dual scrub 2A Column flowsheet utilizing a demineralized water 2AIS stream with a flow equivalent to the 2AS. UX₁ decontamination for this one test was improved from unity for HW No. 3 Flowsheet to 30, about the degree calculated theoretically.

Low Frequency - IC Column Operation

During the flooding tests described above, the IC Column was operated at a frequency of 40. The condition was characterized by a large variation of uranium losses in the ICW from 0.0004 to 0.25 per cent, and interface control was still inferior.

Elimination of Nitric Acid in 2EX

Nitric acid was not used in the 2EX from December 1 to 8. Uranium losses gradually rose over two days' operation from 0.001 to 0.04 per cent, and an excessive amount of water was entrained in the 2EW.

During the month, interface control difficulties continued to plague the operation of several columns (HC, IC, 2E, and 2A) which are organic continuous and have an interface at the bottom of the column. Extensive testing in the plant columns and the 321 Building development columns, utilizing synthetic and plant solutions, assisted in defining the modifications which should minimize the interface control problems:

SECRET

- (1) Relocation of the capacitance probes and static pressure dip legs from stilling chambers to main disengaging sections of the HC, IC, and 2E Columns so that they would "see" the true contents of the disengaging sections.
- (2) Installation of a 1/8 inch diameter orifice in place of the former 1/4 inch diameter orifice in the upper cross-tie line between the 2A Column and the capacitance probe chamber to provide proper hydraulic balance in the system.
- (3) Replacement of the fluorothene plate cartridges in the IC and 2E Columns with stainless steel nozzle (0.036 inch downward protrusion) plates in order to provide for future flexibility in operation of the columns with either top or bottom interfaces. HC Column already has nozzle plates.

A shutdown of the plant was started on December 11 to make the above column modifications in addition to replacing defective remote flange studs and performing extensive maintenance work.

Waste Concentration and Acid Recovery

The acid waste concentration and recovery equipment operated to produce approximately a 50 per cent nitric acid product with an iron content on the order of ten parts per million. Recovery efficiencies between 30 and 70 per cent have been realized during periods of testing. No recurrence of the white solid formation has been experienced. Analyses of the white solids obtained from the overflow line of the No. 1 waste concentrator E-F11 on November 15 were reported by Chemical Research personnel to be as follows: iron - 8.4 per cent; hydrogen - 7.3 per cent; and carbon - 40.6 per cent. The principal component is an iron complex of dibutyl phosphate.

Organic Treatment

The G-G4 centrifuge was replaced with a spare on November 30 and was put into service on December 3. The original centrifuge was found to have a small leak in the bowl which permitted rapid loss of the aqueous seal.

The uranium distribution coefficients in both organic treatment systems have been ca. 0.02 on an average during the month. Over-all organic losses have continued to average approximately one per cent of throughput.

URANIUM RECOVERY PROCESS TECHNOLOGY

Summary

During the report period, the TBP Plant has processed blends in which 50 per cent of the uranium present was aged approximately 13 months from pile discharge. During steady-state operating periods while processing this feed, the product contained fission product activity equivalent to 130 per cent natural uranium gamma activity. This activity was half zirconium-niobium and half ruthenium.

DEC 1964
SECRET

DECLASSIFIED

On some product batches produced during startup and process upset periods, fission product activity as high as 350 per cent aged natural uranium was obtained. Plant combined solvent-extraction losses during the month averaged 1.2 per cent with the RCW contributing 0.8 per cent of the total.

Preparations are currently being made for a plant test prescribed to reduce RCW uranium losses. To alleviate the "pinching" equilibrium and operating conditions existing in the RC Column, a portion (25 to 30 per cent) of the RAU-RCF nitric acid concentration is to be neutralized before the RCF enters the RC Column.

A new three month test program, document HW-40616, is being issued at month end.

Metal Removal

Removal operations are currently being conducted on the 17-month minimum aged uranium stored in the 107-U tank and the 13-month old 101-TX uranium. Each of the operating farms contributed essentially half the uranium shipped to the 221-U Building for processing. All the stored uranium remaining to be processed has received an integrated pile exposure of ca. 200 MWD/T (190 to 250 MWD/T).

Solvent Extraction

The RCW continues to be the major contributor to the over-all plant solvent extraction loss. During the month, the RCW loss averaged 0.8 per cent of the feed uranium, with the RCX flow varied from 75 to 85 per cent of the HW No. 6 Flowsheet value. Laboratory equilibrium studies indicate a "concentrated end pinch" produced by the near crossing of the existing RC Column operating and equilibrium lines. Increasing the RCX flow would alleviate the "pinch" and reduce RC Column losses, but this is not possible without seriously limiting plant production. Since the RC Column equilibrium is very sensitive to nitric acid concentration, the pinch can be "opened up" by reducing the nitric acid concentration in the RCF. Preparations are currently being made to neutralize a portion of the RCF nitric acid with caustic added through the RCF sampler recently installed on the RC Column.

Pulse loss (e.g., piston ring failure) has been considered as a possible cause of the high RC Column losses. During a recent shutdown period, the pulse leakage (plus any leakage past the RCU valve) was measured as a normal 0.3 gallons per minute or less at pulse conditions of plant interest.

For two twelve hour periods, the RA Column was operated with no RAIS added to the column (RDW pump difficulties). Column uranium loss and decontamination performance were essentially unaffected, but the plutonium content of the RCU batches increased approximately eight-fold to approximately 70 parts per billion as expected since no ferrous iron was present in the RA Column; nevertheless, the REU product obtained during this period was within specification.

Gamma decontamination performance has been consistently good during steady-state periods of operation. Summary data for feeds aged a minimum of 13 to 17 months (the maximum age of any uranium in the tanks processed was 20 months) after pile irradiation to 200 MWD/T are:

SECRET

Fe-14

	Gross Gamma, Per Cent ANU	Per Cent of Gross Fission Product Gamma			
		<u>Nb-Zr</u>	<u>Ru</u>	<u>Cs</u>	<u>Ce</u>
RAF	1.6×10^7	38	8	33	21
RCU	8.3×10^3	70	20	--	10
REU	1.1×10^2	46	54	--	--

	Logarithmic Decontamination Factor					
	<u>Gross Gamma</u>	<u>Nb-Zr</u>	<u>Ru</u>	<u>Cs</u>	<u>Ce</u>	
First Cycle		3.3	3.0	2.9	---	3.6
Second Cycle		1.9	2.2	1.6	---	---

Filtration Studies

Test filters have been installed and operated on various process streams. Single element, glass-wool, "Fulflo" 20 micron pore size filter units have been installed to permit filtration of a portion of the plant demineralized water, RIOS (three per cent sodium carbonate), and REU. A filter containing 35 micron pore size sintered stainless steel plates has been installed in the RDIS line.

Studies on the RDIS filter have indicated the presence of significant amounts (10 to 15 cubic inches per filter plug) of an oily black slime in the RDIS. With an acid resistant felt facing employed over the sintered plates to prolong plate life, approximately 4500 gallons (a three day plant supply) of RDIS can be processed before plugging of the filter occurs. Backflushing of the filter is unsuccessful in removing the slime from the felt. At month end, preparations are being made to replace the filter with a "Fulflo" unit.

The "Fulflo" demineralized water filter element has processed approximately 60,000 gallons without complete plugging. Some solids pickup has been detected since the pressure drop across the filter has increased from an initial 1.5 pounds per square inch to the present 16 pounds per square inch pressure while the filtration rate decreased over the same period from four to three gallons per minute.

The "Fulflo" filter element installed on the RIOS plugged after filtering approximately 500 gallons. However, because of limitations within the particular filtration system involved, valid conclusions are not possible concerning this filter without further testing.

The REU "Fulflo" filter element processed about 13,000 gallons of REU containing 2.5 tons of uranium before plugging. The filtered REU consistently contained fission product gamma activity equivalent to 50 to 70 per cent of aged natural uranium gamma activity. Arithmetic decontamination factors as high as 2.5 were achieved when the filter feed solution gamma activity reached 160 per cent aged natural uranium activity. The pressure drop across the filter increased from 2.5 to 36 pounds per square inch while the flow rate decreased from 4.0 to 0.2 gallons per minute. After about 0.015 countable gamma curies of ruthenium, niobium, and zirconium were removed by the filter, the exposure rate two inches from the filter body was 200 milliroentgens per hour. The filter was backflushed with 50 gallons of water but no significant improvement in filter performance resulted.

~~SECRET~~

DECLASSIFIED

Waste Scavenging

Nickel ferrocyanide scavenging supplemented by the addition of strontium nitrate to concurrently precipitate strontium phosphate along with the nickel ferrocyanide has proved to be the most effective procedure yet tested in the scavenging program. The average residual strontium-90 concentration in the scavenged waste supernatant of the four tanks scavenged to date has been three-fold lower than obtained while using supplemental calcium phosphate scavenging.

For comparison purposes, strontium-90 concentrations achieved employing different scavenging techniques in the TBP Plant are listed below:

<u>Method</u>	<u>Sr⁹⁰ Conc., microcuries per ml of supernatant</u>
Nickel ferrocyanide scavenged - waste concentrated	3.2
Nickel ferrocyanide scavenged - no waste concentration	0.93
Nickel ferrocyanide plus calcium phosphate scavenged - waste concentrated	0.26
Nickel ferrocyanide plus inert strontium phosphate scavenged - no waste concentration	0.08

The residual cesium-137 concentrations have been essentially unchanged (less than 0.1 microcurie per milliliter) for the above four procedures. The present nickel ferrocyanide-supplemental strontium phosphate procedure requires only 50 per cent as much nickel sulfate and sodium ferrocyanide as was used by any of the previous procedures. Thus about a 50 per cent reduction in scavenging chemical consumption has been achieved. To date, about 9,000,000 gallons of scavenged waste have been discharged to cribs.

Scavenging of the first tank of stored UR Plant waste in the CR "in-farm scavenging" facility was completed during the month. Analysis of grab samples obtained during the processing of this waste gave 0.03 and 0.1 microcurie per ml of strontium-90 and cesium-137, respectively.

Intercycle Concentration

The modifications required to permit operation of Section 8 and Section 6 in series are nearing completion. With the modifications completed, the intercycle capacity bind will be eliminated. A recommendation has been made to lower the feed point two plates on the Section 8 stripping tower during the coming shutdown for the final changes required to permit series intercycle concentration. With the feed point changes, stripping losses should be reduced two or three-fold to 0.1 to 0.2 per cent.

SECRET

RCU Gamma Monitor

The new "current measuring" type RCU gamma monitor was installed in the 16-6 sampler pit. It measures the RCU activity as it is transferred from the RCU pump-out tank to the 16-6 receiver tank. Although some minor refinements are still required on the unit, it is operating in good agreement with RCU laboratory analyses.

URANIUM CONVERSION PROCESS TECHNOLOGY

Product Quality

The fission product gamma activity of UO_3 , as determined by Hanford analytical methods, exceeded the specification of 100 per cent aged natural uranium during the month. The last ten carload block shipment fission product activity averaged 104 per cent aged natural uranium gamma activity. Processing non-standard UNH solution, with activity primarily contributed by zirconium and niobium which are not volatilized during calcination, resulted in cars 344, 345, and 353 having abnormally high fission product gamma activities of 154, 145, and 141 per cent of aged natural uranium, respectively. Lot 4333 was 1.5 per cent below the uranium purity specifications. The lot contained abnormally high nitric acid and water concentrations of 3.21 and 2.72 per cent, respectively. The lot was shipped on the basis of a waiver by the customer. Total metallic impurities averaged 112 parts per million parts of uranium. Average reactivity was 1.12, using nominal 0.05 weight per cent sulfamic acid as a pot additive.

Corrosion Detecting Instrument

A probolog instrument originally developed by the Shell Development Company and presently used in the pile areas to determine the thickness of pile tubes is being evaluated for use as a tool for determining the extent of corrosion of heat exchanger tubes in the various separations facilities. The probe proper includes two electric coils which are connected to a Wheatstone-bridge circuit. In passing through the tube, variations in the tube wall introduce eddy current variations which, in turn, produce an unbalanced bridge circuit. Preliminary testing employing a one inch schedule 80 tube with synthetic flaws "machined in" indicated the instrument can pick up minor variations in wall thickness (a machined ring on the external tube surface 0.017 inch wide and 0.005 inch deep was distinguishable). The instrument has been referred to Chemical Development for further evaluation.

Equipment

Replacement of Luckey pot kettles and agitators is in progress. Three feed ports are being installed in Pot 19 lids so that the "Semi-Continuous Luckey Pot Calcination Test" can be made shortly after the pots are returned to service.

DECLASSIFIED
SECRET

DECLASSIFIED

Z PLANT (ISOLATION, PURIFICATION, AND FABRICATION) PROCESS TECHNOLOGY

Metal Reduction (Task III)

Three more test runs were made with unground, unrefined (Nelco) calcium. Plutonium metal of satisfactory purity was produced, with yields of 97.7, 97.0, and 95.9 per cent..

The rupture disc was blown off the mixer as a result of the introduction of a PuF_4 charge which presumably contained adsorbed HF and H_2O . Included in the PuF_4 was part of a powder batch which had been left in a Task II furnace after it cooled, with resultant exposure to HF when a leak developed.

RECUPLEX DEVELOPMENT

The Recuplex solvent extraction system was operated 291 hours during the report period (November 26 to December 26) for an on-stream efficiency of 62 per cent. Major causes of the abnormal down time were the repeated failure of the stripping agent feed pump and a bellows rupture in the extraction column pulse generator. The feed input consisted primarily of Task I supernatants and dissolved skulls, reduction-crucibles, and fluoride powders. Approximately 87 per cent of the plutonium input was virgin to the facility, and 13 per cent was recycled from within the system. Cribbed waste losses represented 0.7 per cent of the total plutonium input. In addition to the product transferred directly to Task I, five equivalent Task I batches were loaded out into sample cans; the purity of the latter, after steam stripping and evaporation to 375 g/l plutonium, was 96.6 per cent.

Dissolver Corrosion

Preliminary examination (by personnel in the Corrosion and Welding Unit) of corrosion coupons suspended in one of the slag-and-crucible dissolvers indicated severe pinpoint pit corrosion of the Type 309 SCb stainless steel and preferential area attack of the Type 347 material. The welded Type 347 coupons showed evidence of knife-line attack and crater corrosion. Intergranular corrosion was not directly evident on coupons of either material.

It was recommended to the Manufacturing Department that the spare dissolvers be constructed of Type 304 L stainless steel, welded with Type 308 L rod (corrosion-passed).

Flowsheet Studies

Studies were made of a low acid flowsheet (2-2.5 M HNO_3 and 1 M $\text{Al}(\text{NO}_3)_3$ or equivalent in the feed) and of the effect of adding nitrite to the feed (enough to give a concentration of 0.04 M for the elimination of plutonium(III) in the extraction columns). The reduction in acidity had no detrimental effect upon the waste losses during the short time it was tested, and it is hoped that a reduction in waste losses will eventually be demonstrated since laboratory data

SECRET

have pointed to improved extraction of plutonium(VI) at the lower acidity. The use of nitrite in the feed is believed to have caused the variations from normal conditions described below:

- (1) The rate of solvent degradation was three to six times greater than normal.
- (2) Although the aqueous waste losses increased with the increase in plutonium content of the recycled organic stream, the unexplained large variations observed in the past did not occur.
- (3) While processing supernatants from Task I runs which had contained higher than normal fission product activity levels, the radiation levels around the solvent extraction hood, and especially around the product receiver tank, rose sharply. Fission product analyses showed that ruthenium decontamination had been good ($DF \sim 90$) but that Zr-Nb activity had leaked through into the product ($DF \sim 8$).

Plant Capacity Studies

Plant capacity studies were made for the following operating conditions:

- (1) Seven day, 24 hour operations.
- (2) An on-stream efficiency of 90 per cent for the SC Process Hood, with a 15 hour dissolver cycle.
- (3) An on-stream efficiency of 80 per cent for the solvent extraction system, with an extraction column volume velocity of 900 gallons/(hour x foot²) (sum of both phases) and an aqueous-to-organic phase flow ratio of 2.0.

The throughput capacity for processing only the solid wastes from Tasks II and III is limited by the dissolver cycle to 140 per cent of the design basis for capacity.

The capacity for processing combined liquid and solid wastes from Tasks I, II, and III is dependent upon the final flowsheet adopted and the operation of the solvent extraction system. For feeds prepared to medium acid and salt concentrations (as employed during July and August for plutonium(IV) solutions), the throughput capacity is 105 per cent of the design basis. For feeds prepared to high acid and salt concentrations (as employed during September, October, and November for plutonium(IV) and (VI) solutions), the throughput capacity is 68 per cent of the design requirement. For feeds prepared to low acid and high salt concentrations (employed during this report period for plutonium(IV) and (VI) solutions), the throughput capacity is 108 per cent of the design basis.

Column Performance Studies

The physical stability of the solvent extraction system was demonstrated during the month for instantaneous throughput rates equal to and greater than those required to achieve the above capacities. The extraction columns were operated at

SECRET

Fe-19

100-40692-100

SECRET

volume velocities up to 1000 gallons/(hour x foot²) with an L/V ratio of 1.9, and the stripping column up to 435 gallons/(hour x foot²) with an L/V ratio of 0.3. Pulse frequencies were 50 cycles per minute for the two extraction columns and 90 cycles per minute for the stripping column. At the upper rates, control of the feed specific gravity to 1.30 or less was necessary to prevent flooding.

Equipment Maintenance

The forward unit of the two teflon bellows comprising the H-1 extraction column pulse generator failed completely at both end junctions between the bellows and the holding flanges. There was no evidence of failure of the backup bellows. Since the bellows alarm was inoperative due to corrosion, the failure was not noticed until an appreciable leak had developed at the flange between the two bellows. Both bellows were replaced, requiring a 74 hour shutdown. At the time of the shutdown, the extraction column pulse generators had operated 9.6×10^6 cycles at approximately 60 cycles per minute and one inch column amplitude, while the stripping column unit had operated 14.3×10^6 cycles at 90 cycles per minute and one inch column amplitude. This compares with a life of 10×10^6 cycles estimated from life tests performed by Chemical Development.

The Roth submerged regenerative turbine pump employed as the stripping agent feed pump failed three times during the month -- once due to mechanical failure of the labyrinth seal and twice due to dissolution of the key holding the shaft to the impeller. Although the passivating properties of the stripping agent (0.2 M nitric acid, 0.01 M sulfuric acid) are borderline for stainless steels, it is believed the corrosion failures experienced with the solution are due to incorrect parts material.

Redesign of the G. W. Dahl diaphragm-sealed valves to provide satisfactory service under column pump pressures has proven ineffectual. Three of the specially fabricated stainless steel diaphragms installed in five valves failed, while the use of two types of increasingly stronger springs has not prevented valve leakage against pump backpressure. Fifteen air operated valves (Aveco) employing a packing gland rather than a diaphragm for the stem seal were, therefore, procured as substitutes for valves subjected to pump pressures.

234-5 DEVELOPMENT

Continuous Task I

Two runs have demonstrated the operation of prototype equipment for continuous plutonium oxalate precipitation, filtration, and calcination. Using Recuplex product as feed, the throughput rate was approximately 0.5 Kg of plutonium per hour, and the product losses in the first run were about four per cent with individual samples running as low as one per cent, comparable to losses obtained in the RMA Task I equipment. Nearly one-half of the first run was completed before an adherent oxalate cake was obtained on the filter drum. The period of operation with little or no "cake" coincides with the period of high plutonium loss to the filtrate, indicating some filter cake is necessary to

SECRET

retain fines on the filter and keep losses down. In the second run, satisfactory filter cake formation was obtained from the start by using a greater vacuum on the filter drum.

The knife blade removed the filter cake from the drum satisfactorily, and two passes of the oxalate through the drier-calciner gave an acceptable plutonium oxide. The oxide will be processed through the continuous hydrofluorinator and reduced to the metal to prove its acceptability.

Continuous Task II

Further experience with the continuous Task II reactor has borne out the usefulness of this equipment. About 3.8 kilograms of the plutonium oxide was processed through the continuous hydrofluorinator at an average rate of 0.4 kilograms per hour. Analysis of the product showed a composition of $\text{PuF}_3.72$. Reduction of a portion of this material in the line gave a satisfactory 98.6 per cent yield.

Oxidation of Calcium Metal

A method is sought to safely oxidize the calcium in unreacted plutonium fluoride-calcium mixtures to avoid hazardous hydrogen evolution during the dissolution of these powders. The most rapid method is to convert the calcium to calcium hydroxide by heating at approximately 100 C in a moist atmosphere for approximately 12 hours. Conversion was also achieved after either 18 days' exposure to room air at room temperature or after 14 days' exposure in a water saturated atmosphere at room temperature. Conversion in room air at 170 C did not appear to be any better than at room temperature.

Dissolution of Turnings

Foaming during the dissolution of alpha phase plutonium turnings has plugged process equipment necessitating considerable maintenance. Two additives were tested in an attempt to alleviate this problem: "Dow Anti-Foam" and a strong oxidizing agent, potassium permanganate. Neither additive appreciably decreased foam formation. Controlled oxidation of the turnings to the oxide followed by hydrofluorination or dissolution is still the best method found for recovery of this type of metal.

Dissolution of Nickel Coats

Enstrip "S" has been tested for stripping nickel from reject plutonium shapes in the search for a solvent which would dissolve the nickel coat more rapidly than concentrated nitric acid without dissolving the plutonium. Two reject shapes were stripped, one at a time and one following the other, in one liter of the alkaline solution containing 90 grams of sodium cyanide and 60 grams of Enstrip "S" at a temperature of 65 to 70 C. The first stripping required one hour and 40 minutes, and the second three hours and 40 minutes, comparing favorably with that experienced with nitric acid dissolution. Approximately 0.16 grams of plutonium were lost during the treatment of the first piece and 0.08 grams with

SECRET

Fc-21

DECLASSIFIED

DEL

the second, as compared to an average 0.6 gram per piece loss by stripping with nitric acid. In addition to dissolving less plutonium, the Enstrip "S" treatment requires less operator attention and costs only 1/6 as much as fuming nitric acid.

SECRET

CHEMICAL DEVELOPMENT SUB-SECTION

HOT SEMIWORKS PUREX STUDIES

Hot Semiworks activities during the month included the completion of equipment revisions in B Cell and necessary repairs to A Cell equipment. When decontamination efforts in A Cell reached the point of diminishing returns, hot spots on the floor and equipment were shielded with lead to reduce the radiation readings. Working time limits ranged from 2 to 10 minutes in the cell. Maintenance work completed included: (a) replacement of numerous process jet line flange gaskets which had been damaged by heat and radiation, (b) replacement of several grounded thermohms, (c) rerouting the drain line from the downdraft condenser back to the dissolver to eliminate "slugging" during dissolution, and (d) installation of a recirculation jet in the service concentrator to replace a damaged agitator.

Irradiated slugs were charged on 12/22/55. After jacket removal and dissolution, HAF was prepared for Run PX-10 which is currently in progress. Detailed data will be reported next month.

The Waste Self-Concentrator which duplicates the height of the "A" Farm tanks but has 1/500 the capacity, is now approximately 2/3 full of neutralized Purex IWW, having been self-concentrated by about 17 per cent over a period of three months. Approximately forty "bumps" occurred during the month of October, producing pressures up to 17 inches of water. Peak condensation rates of about 125 ml./min. were observed when the tank was vented through the 1/2-inch vent. Only two bumps have been observed in the past two months, and the contents are now self-concentrating at about 12 ml./min. A radiation profile of the tank was obtained by lowering an ionization chamber into the capped pipe extending vertically through the tank contents. This profile, tabulated below, indicates a sludge layer about four-feet deep, with a supernatant liquid containing gamma emitters at a concentration about one-tenth that of the sludge layer.

GAMMA RADIATION Vs. HEIGHT FOR THE
HOT SEMIWORKS WASTE SELF-CONCENTRATOR TANK

<u>Height from Bottom of Tank, Ft.</u>	<u>Gamma Radiation Intensity, R/Hr.</u>
0	2×10^4
3.5	1.5×10^4
6	2×10^3
7-1/2 to 20	$1-1/2 \text{ to } 2 \times 10^3$
25 to 36*	Drops rapidly toward 0

(*) Tank filled to about 21 feet.

DECLASSIFIED

~~SECRET~~

Separations Equipment Development

Piston-Bellows Pulse Unit. A piston-bellows pulser (Dwg. SK-2-6586) has been placed on test, pulsing water in a 4-inch test column. A 3.875-inch-diameter by 6-inch-long pile graphite plug reciprocates in a stainless steel cylinder to pulse the column liquid. A 4-inch Teflon bellows seals the shaft. Air is introduced between the bellows and the piston to prevent the Teflon bellows from contacting the process solution thereby minimizing the effect of radiation on the longevity of the bellows.

Teflon Bellows Frequency - Amplitude Calibration. The 3 and 4-inch U-type Teflon bellows (J. L. Dore Company Type E-8A) were tested to determine pulse volumes as a function of bellows stroke, pulse frequency and column static head. Pulse volumes of the 3-inch bellows were found to be a linear function of the stroke, but the pulse volume (V, cubic inches) of the 4-inch bellows was found to be a function of bellows stroke (S, inches) pulse frequency (F, cycles/min.) and the static head (H, feet of water). The equation:

$$V = 4.0716 \left[-1 + 5.61S + \frac{F}{102} \left(2.965 - \frac{2.08}{102} F \right) + \frac{1.024H^2}{103} \right]$$

is the best statistical fit for the curves.

PUREX DEVELOPMENT

Process Chemistry

Solid Material in Waste Concentrator. A grey, greasy-appearing solid material removed from the F-11 Waste Concentrator was found to react rapidly with 1 M NaOH to form a fluid dark brown slurry. High concentrations of caustic produced a dark brown precipitate and an oily organic phase. Analyses conducted by the Chemical Research Sub-Section indicate the solid to be a ferric-dibutyl phosphate compound. When the ferric dibutyl phosphate compound was precipitated at 90°C. in a solution 8 M in HNO₃, 0.1 M in UNH and 4 x 10⁻⁵ M in Pu (simulated evaporator bottoms), about 98 per cent of the plutonium and 12 per cent of the uranium were carried. Several other combinations of solutions expected at various points in the Purex Plant, where partition of uranium and plutonium might occur through precipitation or solvent extraction, are under study to determine if criticality hazards may exist.

Waste Rework. Waste rework in the Purex Plant will involve addition of off-standard waste concentrator bottoms to dissolver solution in lieu of recovered acid to adjust to HAF acidity. Further digestion of waste concentrator bottoms to destroy TBP hydrolysis products can be done in plant equipment if necessary. The effect of additional digestion (at reflux) of a sample of plant IWW on F.P. decontamination and retention of Pu in the organic phase was determined by batch contacts simulating the HA and HC Columns and using, as feed, synthetic dissolver solution spiked with Redox dissolver solution and adjusted to HAF

~~SECRET~~

acidity with the digested IWW. C.P. nitric acid was used for acidity adjustment in a control run. HA extraction gross gamma D.F.'s (arithmetic) of 450, 310, (190), 290 and 390 were obtained for C.P. HNO_3 and 0, 8, 32 and 104 hours refluxed IWW, respectively. However, after the organic was scrubbed twice and stripped once, the corresponding D.F.'s were 3040, 3890, (1330), 4510, and 3330. Plutonium retention in the organic after stripping (HCW) was essentially the same in all cases. These data indicate that, for the rework sample studied, the normal residence of waste in the concentrator represents adequate digestion and that additional reflux is not necessary.

Chemical Engineering Development

Pulse Column Studies. Twenty-seven runs were made during the month in the 3-inch-diameter Demonstration Unit C-type column. The study was carried out to compare the flooding characteristics of stainless steel nozzle plates having nozzle depths of 0.06 and 0.036 inch and to determine extraction effectiveness of nozzle plates having 0.036-inch-deep nozzles with both top and bottom interface position. The plates having 0.06-inch-deep nozzles had been shown to have satisfactory capacity and efficiency characteristics in both a 3-inch-diameter column and the 27-inch-diameter prototype column. The plates having 0.036-inch-deep nozzles are identical with those recently installed in the Purex Plant IC and 2E Columns. The runs were made under the conditions of Purex HW #3 Flowsheet. Complete data from the flooding runs are included in Table I, and preliminary efficiency data are given in Table II. The waste loss values in Table II are useful as a comparative indication of extraction efficiency but should not be construed to be indicative of losses to be expected in columns of different heights. H.T.U. values will be calculated as soon as analytical data are completed.

Highlights of the flooding data are included in the following table:

C-TYPE COLUMN FLOODING FREQUENCY FOR NOZZLE PLATES

Nozzle Depth	Interface Position	Flooding Frequency at 10 Tons U/Day*		Flooding Frequency at 20 Tons U/Day*	
		Cyclic	Local Complete	Cyclic	Local Complete
0.06	Bottom	None	> 120	None	125 ± 5
0.06	Top	85 ± 5	125 ± 5	75 ± 5	95 ± 5
0.036	Bottom	None	135 ± 5	None	105 ± 5
0.036	Top	95 ± 5	125 ± 5	65 ± 5	105 ± 5

(*) Equivalent volume velocity in the Purex Plant columns based on HW No. 3 Flowsheet.

SECRET

RECEIVED

SECRET

It can be concluded that there is no significant difference between the flooding frequencies obtained with plates having 0.06-inch and 0.036-inch deep nozzles. Moving the interface position from the bottom to the top of the column appears to decrease the flooding frequency up to 30 cycles/minute. With the interface at the bottom no cyclic local flooding was observed below the frequency which produced a complete flood. With the interface at the top, however, cyclic coalescence occurred at 20 to 40 cycles/minute below the complete flooding frequency.

It appears that satisfactory extraction performance can be obtained for rates up to 20 tons U/day with interface at either the top or the bottom in spite of cyclic coalescence with the top interface position. Operation under conditions of Purex HW No. 4 Flowsheet (heated HCX and lower L/V) produced lower waste losses than comparable HW No. 3 conditions. The extraction efficiency was shown to be sharply sensitive to frequency for both top and bottom interface positions.

Thermal Efficiency Studies. To determine whether it is feasible to employ heat transfer as an analogy to mass transfer in pulse columns, thereby having an additional tool for efficiency studies, temperature measurements were taken on a 9-ft.-high C-type column operating under Purex conditions at a rate of 10 tons U/day. Equilibrium temperatures were as follows:

<u>Stream</u>	<u>Temp., °C.</u>
HCX	54
HCW	51
HCF	30
HCP	42

These temperature differences appear large enough to warrant further investigation of the technique.

Process Planning

Total Dissolution. A study was initiated to determine the process and economic feasibilities of substituting total dissolution techniques in the Purex Plant for the two-step (jacket removal, uranium dissolution) dissolution incorporated in the HW No. 4 Flowsheet. Preliminary results indicate that a total dissolution flowsheet may produce appreciable increases (ca. 5 tons U per day) in the dissolution and acid recovery capacities of the Purex Plant. Only the solvent extraction columns would need be replaced to achieve a capacity factor of 3. Assuming the wastes are allowed to self-concentrate to about 8 M sodium ion, the total dissolution flowsheet is about \$15 per ton of uranium processed more expensive than the HW No. 4 Flowsheet. The successful development and inauguration of the coating waste cribbing program now under study would increase this differential to perhaps \$45 per ton.

SECRET

The flowsheet poses several unknowns of undetermined magnitude, e.g. hydrogen evolution during dissolution, effective "salting" strength of ANN in the HA Column, and vapor-liquid equilibria in HNO_3 -ANN- H_2O systems. These areas will require experimental development before plant tests are conducted.

REDOX DEVELOPMENT

Process Chemistry

Rework of Redox Uranium and Plutonium. When processing sump and recycle material blended with the final head-end batch prior to the scheduled December shutdown, uranium and plutonium products having gamma ratios 100 to 1000 times higher than specifications were obtained. Reworking the plutonium through the second and third plutonium cycles did not bring it within specifications; consequently, the plutonium and uranium were returned to the H-4 oxidizer to be given a second head-end treatment. In the laboratory, samples of the uranium and plutonium product were combined, concentrated to IAF composition, given a head-end treatment, and treated by batch contacts simulating the IA, IB, and IC Columns. Although the gross gamma D.F. (arithmetical) for the head end was only 1.1, over-all gross gamma D.F.'s (arithmetical) from IAF to ICU and IAF to IBP were 115 and 141, respectively. These data indicated that adequate decontamination of the rework uranium and plutonium could be obtained with head-end and the first cycle treatment.

URANIUM RECOVERY DEVELOPMENT

Process Chemistry

Ozonization of Uranium Recovery Product Solution. In studies simulating the processing of Uranium Recovery Plant product solution through the proposed Redox ozonization equipment for additional Ru decontamination, four different samples of RDF solution were maintained at 90°C. and spraged with two per cent ozone in air at a rate of one ml. of spargent per ml. of solution. No induction period was noted in any case. Approximately 60 and 85 per cent RU removal was attained in four hours and eight hours, respectively. The initial solutions contained about 5×10^5 gammas/min./ml. (gamma scan) with ruthenium contributing about 40 per cent of the total radioactivity. Two of the samples contained Ru adsorbed on the finely divided black solids frequently present in Uranium Recovery Plant solutions. No impairment in Ru decontamination was noted for these solutions. No adverse effect was noted when an RDF solution was spiked to contain 0.01 vol. per cent Uranium Recovery Plant solvent. However, when the solvent concentration was increased to 0.025 vol. per cent, an induction period of about two hours was observed.

RDF rather than REU was used in these studies because of the present low Ru content of the latter. Concentration and stripping facilities for the RCU and REU streams are identical; therefore, no difference in the behavior of these streams toward ozonization is to be expected.

DECLASSIFIED

Use of PO_4 to Improve Zr-Nb Decontamination. Possible processing of very young feeds (aged as little as six months) through the Uranium Recovery Plant (current average age is 11 months) prompted an investigation of the use of phosphate in the second uranium cycle as a means of improving Zr-Nb decontamination. In a series of miniature pulse column runs made with plant solutions and simulating RD Column operation, the scrub solution was spiked with H_3PO_4 in amounts varying from 0.0 to 0.1 M. Analytical difficulty due to the very low radioactive content of the product solutions caused some scattering of the data. However, a scrub solution containing 0.1 M PO_4 (no increase in acidity) produced about a two-fold increase in gross gamma decontamination (compared to no PO_4 in the scrub) with no significant increase in uranium waste losses. In a second series of runs made with a feed 20-fold higher in activity (Plant RDF spiked with Redox H-7 solution), a 2.2-fold increase in gross gamma decontamination was observed with 0.1 M PO_4 in the scrub. Uranium waste losses to the RDW increased from about 0.3 to 0.6 per cent as the PO_4 concentration in the scrub was increased from 0.0 to 0.1 M.

Chalk River Uranium. It has been proposed that approximately 40 tons of depleted uranium, partially decontaminated from plutonium and fission products in the Chalk River separations facility, be processed through the Uranium Recovery Plant. A sample of the solution received from Chalk River contained 1.92 M U (0.648 per cent U^{235}), 0.26 M HNO_3 , 2.07 mg. Pu/l., 3.55×10^3 gamma c./m./ml. (40 per cent Zr-Nb - 60 per cent Ru), 4.97×10^4 beta c./m./ml., and 0.4 vol. per cent of a heavy oil phase. On the basis of uranium distribution ratios, dispersion and disengaging times, fission product decontamination in laboratory batch tests, effect on solvent quality, and behavior in pulse columns, no adverse effects on Uranium Recovery Plant performance is to be expected as a result of processing this feed material. Unless unusual problems are encountered in transferring the material from the shipping containers to plant tankage, processing costs should be nearly identical with current TBP Plant processing costs.

Continuous Calcination. Equipment modifications were made to permit the use of a more highly concentrated feed in the three-inch-diameter continuous calciner. An electrically heated pot was placed above the calciner which allows the concentrated feed to be added above the UO_3 bed. One run has been completed to date, in which the average feed corresponded to $\text{UO}_2(\text{NO}_3)_2 \cdot 4\text{H}_2\text{O}$, with no improvement noted in the quality of the UO_3 produced. These studies are being continued.

A small scale semi-continuous calciner has been fabricated and put into operation. Preliminary tests indicate that a product characteristic of continuous calciner operation (long reduction time and low reactivity) is formed. The calcination cycle for this equipment is 1.5 to 2 hours and will allow the survey of a large number of additives with a minimum of effort.

The furnace controller used in the reactivity apparatus has been modified to permit reactivity determinations at the temperature recommended by K-25, i.e., reduction for two hours at 925°C ., and a three-hour hydrofluorination at 560°C .

SECRET

Reactivity determinations were made on UO_2 produced in the 321 Building prototype calciner during Run S-4. For this run a baffle was installed to isolate the feed point and finishing sections; the feed point temperature was maintained at 300°C . while water was added in the finishing section to maintain the exit powder temperature at 127°C . A reactivity ratio of about 0.75 was found under both "standard conditions" (two-hour reduction at 590°C . and 0.5-hour hydrofluorination at 410°C .), and at a high (two hours at 800°C .) reduction temperature followed by a standard hydrofluorination period. Two intermediate samples taken before water was added to the finishing section exhibited reactivity ratios of about 0.95 at 590° - 410° and about 0.80 at 800° - 410° .

Chemical Engineering Development

Continuous Calcination. Six 8-hour scouting runs were made in the 16-inch-diameter semiplant-scale continuous calciner to test the operability of the reactor with the newly installed baffle plate. This baffle, installed between the calcination section and the finishing section, was designed to minimize mixing of the finished and reacting products. Operability was good with temperatures in excess of 400°C . attainable in the finishing section when the calcining section was operating at 230°C . Three of the runs were made with water added to the finishing section near the discharge weir in an attempt to hydrate the product. Although operability was good, a water addition rate of 16 to 20 weight per cent of the product rate was required to lower the finishing section temperature to 127°C . (calcining section temperature = 260° to 300°C .). The product under these conditions contained about 2 per cent water. The runs were made with only a fraction (approximately $1/3$) of a through-put produced, and longer runs will be required to establish product qualities.

WASTE TREATMENT

Process Chemistry

Cesium and Strontium Scavenging. Scavenging procedures have been established for the first four tanks scheduled for in-farm scavenging in the 200 W Area. For three of these tanks $0.005 \text{ M Ni}_2\text{Fe}(\text{CN})_6$, alone, was sufficient for adequate cesium and strontium decontamination. The fourth tank required the addition of 0.01 M calcium to remove strontium to cribbable limits.

Of a number of solid absorbents (Kaolin, Superfiltrol, Fuller's Earth, and Attaclay) and precipitants (nickel ferrocyanide, silicotungstic acid, zirconyl phosphate and sodium tetraphenyl boron), examined for the removal of cesium and strontium from coating removal waste, only Fuller's Earth, Attaclay and sodium tetraphenyl boron were significantly effective. The latter was the most effective of the three; concentrations as low as 0.0003 M gave strontium and cesium decontamination factors of 40 and 110, respectively. It has the disadvantages that the settling properties of the precipitates formed are sometimes poor, and that the present cost of the reagent is high. It was also found that cesium can be extracted from aqueous solutions with sodium tetraphenyl boron in an organic solvent.

SECRET
DECLASSIFIED

DECLASSIFIED

Chemical Engineering Development

Silver Reactor Studies. The degree of wetting of the packing during silver reactor regeneration, the accumulative effect of successive regenerations, and the effect of rate of addition of the regenerant solution were investigated in a series of experiments in the 4-inch-diameter by 8-ft.-high column packed with 1/2-inch saddles. Regenerant solution was poured over the top of the packing, and the volume of leak-through measured. Representative results are listed below:

Volume 7-Molal AgNO_3 Applied to Top of Packing ML.	Volume of Leak-Through ML.
200	7
300 (Plant ratio)	15
400	75
200 (After 3 previous regenerations)	0
300 (Applied rapidly to uncoated packing)	40
300 (Applied slowly to uncoated packing)	20
300 (1st regeneration)	40
300 (7th regeneration)	3

300 ml. of solution were poured rapidly over uncoated packing. The packing was dried and samples of the packing from various levels were analyzed for AgNO_3 . This experiment was repeated except that the solution was applied slowly (to simulate plant practice). After 6 additional regeneration cycles, 300 ml. of dye-colored solution were poured over the packing. The packing was dried, and samples of the packing were examined to determine the fraction of the surface that had been wet by the regenerant solution. The results of these experiments are given in the following table:

Vertical Location, Ft. from Top of Bed	AgNO_3 Retained on Packing, Wt. %		% of Packing Surface Wet by Dye-Colored Regenerant Solution
	Rapid Addition	Slow Addition	
0 (Top)	0.80	0.84	80
2	2.15	2.14	90
4	2.42	2.17	90
6	1.74	1.54	80
7	--	--	60
8	0.30	0.56	100*

(*) Saddles in contact with packing support grid.

On the basis of these tests, it appears that present silver reactor regeneration practice in the Redox Plant is proper for maximum efficiency.

MISCELLANEOUS DEVELOPMENT

Separations Equipment Development

Pump-Agitator. A Johnston three-stage 7BS deepwell turbine pump has been equipped with a 20-horsepower, 3450 rpm. motor. The unit is installed in the AQ-7 Tank, where it is operating as an agitator pumping 150 GPM through a throttled discharge pipe. The unit draws 15 horsepower, and develops a 250-ft. head. The same unit equipped with a 3-horsepower, 1750 rpm. motor delivered about 150 GPM at a 35-ft. maximum head.

Interface Control. A Taylor D/P transmitter installed across the bottom 15 inches of a one-inch glass pulse column equipped with a 15-ft. "standard" cartridge was successfully used for control of a bottom interface. Purex organic and water were used for column solutions and the pulse rate was varied from 30 to 120 cycles per minute. The D/P transmitter impulse lines were filled with the heavy column liquid and the instrument was connected to a recorder controller which controlled a diaphragm operated valve on the bottom outlet of the column. The system was not sensitive to pulse frequency and controlled over a wide range of water flow rates.

This equipment was installed on the prototype 2A Column where it was used to record interface position during test runs made to check the capacitance probe interface control. It is now concluded that this type system can be used for interface control should other systems fail to perform satisfactorily. Before such a system could be installed in the plants, however, a suitable D/P transmitter having a full scale range of 6-in. of water should be developed and the system should be made suitable for remote maintenance.

Titanium Studies. An experiment designed to explore the conditions that govern titanium-nitric acid explosions was started. To date, samples of sheet titanium (A-55) and sponge titanium have been exposed to 92 per cent nitric acid for a one-month period. The samples were alternately heated to 50°C. and cooled to ambient temperature; also, they were alternately made anodic and cathodic by an 11 volt potential to induce chemical reaction and depassivate the metal. One sample was electrolytically pickled in dilute sulfuric acid to encourage hydrogen occlusion prior to the exposure to 92 per cent nitric acid. In no case did an explosion occur; in fact, little if any chemical reaction was realized during the test period.

Recent investigations⁽¹⁾ conducted at the Wright Field Jet Propulsion Laboratory indicate that ignition of titanium in nitric acid is dependent on (1) there being 10 to 20 weight per cent NO₂ and (2) less than 1.5 weight per cent water in the acid. The acid used in the tests described above contained seven weight per cent water.

(1) Progress Report No. 26-1, "Corrosion and Ignition of Titanium Alloys in Fuming Nitric Acid," Jet Propulsion Laboratory, California Institute of Technology, September 1955.

These data plus the fact that titanium has been successfully used for 60 per cent nitric acid service in manufacturing plants (du Pont's Chamber Works) encourage further development of this material for application in H.A.P.O. Separations Plants.

Titanium is now in good supply and the fabrication cost is about equal to that of stainless steel. The material cost per unit weight is about ten times that of stainless steel, but its lower density and higher resistance to corrosion by nitric acid permits equipment fabricated from titanium to be less massive than equivalent stainless steel equipment. It is estimated that titanium equipment will cost three to five times more than stainless equipment but, if applied properly, the longer life of titanium equipment will probably justify the higher initial cost.

Materials Testing. Super Dylon (a new process polyethylene) manufactured by the Koppers Company was tested by static immersion at room temperature in 10 per cent nitric acid, 60 per cent nitric acid, 50 per cent caustic soda, carbon tetrachloride, tributyl-phosphate, Purex organic (30 per cent TBP-kerosene) saturated with nitric acid, and 100°C. air. The samples immersed in solutions showed no visible change after 84 days. The material in 100°C. air softened slightly and adhered to the watch glass it rested on after 17 days exposure.

In-Line Chemical Instrumentation

pH Flow Cells. Final design of the pH flow cell was completed (Dwg. H-2-3139) and Technical Shops have fabricated eight cells for plant application. Two of the eight cells were tested in the cold semiworks where they performed satisfactorily. This design will replace all pH flow cells now installed, permitting standardization throughout the separations plants. A double junction, permanently sealed calomel electrode (Beckman, Catalog No. 4970-6) is employed in this cell. The electrode was test-operated under 15 inches of mercury vacuum for 22 days and did not show any loss of junction liquid nor change in operating characteristics. Other electrodes tested required refilling with junction liquid and were not suitable for plant application.

Purex Plant In-Line Monitors. The first draft of the Operations and Maintenance Manual is about 90 per cent complete. A working copy of this manual will be available to plant personnel in January.

Sampling Pump. An air-operated sampling pump designed to fit the standard 2-in. remote tank nozzles has operated 370 hours pumping 90°C. water. This unit was designed for sampling thermally hot, corrosive, high density, radioactive aqueous or organic solutions and is described in Drawing SK-3-6566. The jet samplers usually employed will not function on thermally hot streams and will not provide continuous samples on high density streams, such as Purex 2EU.

DECLASSIFIED

DECLASSIFIED

Chemical Engineering Development

Continuous Dissolution. Two runs were made in the 2-inch-diameter by 9-ft.-high tower-type dissolver during the month. The first run using bare uranium slugs was made to establish nitric acid and uranium concentration gradients in the tower. The results using a 60 per cent nitric acid feed indicate that only slight concentration gradients exist.

The second run using aluminum-jacketed slugs (standard 8-in. long) was carried out using 60 per cent nitric acid containing 0.005 M $\text{Hg}(\text{NO}_3)_2 \cdot \text{H}_2\text{O}$ as the feed solution. A uranium dissolution rate of 1.7 kg./hr. was achieved with a feed rate of 5.5 l./hr. The product composition is compared with that from a dissolution of bare slugs in the following table:

Component	Composition, G/L.	
	Bare Slugs	Jacketed Slugs
Uranium	407	402
Nitric Acid	257	252
Aluminum	--	11

The data indicate little effect of aluminum on dissolution rate or product composition.

Hydrogen was evolved at a rate of less than 0.4 std.cu.ft./hr. which is appreciably less than the 2.2 std.cu.ft./hr. predicted if the aluminum dissolved according to the equation:

Further exploration of the extent of hydrogen evolution is planned.

SECRET

TABLE I

PUREX HC COLUMN FLOODING STUDIES

Flowsheet: Purex HW No. 3^(a) Pu and F.P.'s omitted. Shell E-2342 diluent.
 Equipment: 3-in. precision bore glass column; cartridge: see notes.
 Pulse Amplitude: 0.60-in.

Run No.	Cartridge ^(b)	Interface Position	Equivalent Processing Rate, Tons U/Day ^(c)	Frequency Flooding Thresholds		
				Cyclic	Local	Complete
3-247-CH	A	Bottom	10	None		>120
3-248-CH	A	Bottom	15	None		>120
3-249b-CH	A	Bottom	20	None		125 ± 5
3-250-CH	A	Bottom	25	None		115 ± 5
3-251-CH	A	Top	10	85 ± 5		125 ± 5
3-252-CH	A	Top	15	75 ± 5		115 ± 5
3-253b-CH	A	Top	20	75 ± 5		95 ± 5
3-254-CH	A	Top	25	45 ± 5		75 ± 5
3-247-CH	B	Bottom	10	None		135 ± 5
3-249c-CH	B	Bottom	20	None		105 ± 5
3-251c-CH	B	Top	10	95 ± 5		125 ± 5
3-253c-CH	B	Top	20	65 ± 5		105 ± 5
3-255-CH	B	Top	10	95 ± 5		115 ± 5
3-256-CH	B	Top	20	> 70		95 ± 5

Notes:

(a) The same batch of HCF was used for all runs except 3-255-CH and 3-256-CH. The composition of this feed was 76 g. U/L. and 11.9 g. HNO₃/L. The composition of the HCF for Runs 3-255-CH and 3-256-CH was 35.6 g. U/L. and 11.6 g. HNO₃/L.

(b) Cartridge A

9 feet of 2.98 in.-diameter stainless steel nozzle plates with 1/8 in. holes, 10% free area on 4-in. plate spacing. Nozzle depth was 0.06 in. and nozzles pointed down.

Cartridge B

Identical with Cartridge A except nozzle depth was 0.036 in.

(c) Uranium processing rate based on Purex Plant-size columns.

SECRET

Fc-34

DECLASSIFIED

DECLASSIFIED

TABLE II

PUREX HC COLUMN HTU STUDIES

Flowsheet: Purex HW No. 3^(a) Pu and F.P.'s omitted. Shell E-2342 diluent.
 Equipment: 3.00-in. precision bore glass column; Cartridge: 9 ft. of 2.98-in. diameter stainless steel nozzle plates, 1/8-in. holes, 10% free area, and 4-in. plate spacing. Nozzle depth = 0.036 in. and nozzles are pointed down.
 Pulse Amplitude: 0.60 in.

<u>Run No.</u>	<u>Pulse Frequency, Cyc./Min.</u>	<u>Interface Position</u>	<u>Equivalent Processing Rate, Tons U/Day^(b)</u>	<u>L/V, Aqueous to Organic Flow Ratio</u>	<u>% U Loss</u>
3-257-CH	70	Top	10.1	1.73	0.38
3-258-CH	80	Top	10.3	1.69	0.013
3-259-CH	100	Top	10.2	1.77	0.0029
3-260-CH	40	Top	19.1	1.71	17.3
3-261-CH	50	Top	19.4	1.76	4.5
3-262-CH	80	Top	18.0	2.04	0.058
3-263-CH	90	Bottom	10.1	1.56	0.14
3-264-CH	110	Bottom	10.1	1.69	0.0029
3-265-CH	60	Bottom	18.0	1.49	19.3
3-266-CH	80	Bottom	18.5	1.93	3.7
3-267-CH ^(c)	80	Top	10.3	1.23	.003 ^(d)
3-268-CH ^(c)	80	Top	19.5	1.24	.002 ^(d)
3-271-CH	60	Top	20.2	1.74	0.57

Notes:

- (a) HCF composition was 85.6 g. U/L. and 11.6 g. HNO₃/L.
 (b) Uranium processing rate based on a Purex Plant-size column.
 (c) HCF was heated to 450° C.
 (d) Waste losses based on final sample only.

DECLASSIFIED

CHEMICAL RESEARCH SUB-SECTION,

PUREX

Solvent Studies

As reported last month, an unidentified phosphorous compound capable of enhancing zirconium-niobium extraction in Purex systems was isolated by chromatographic analysis of recycled Hot Semi-Works solvent (30 percent TBP - Soltrol 170 used in HSW Run PX-6). This material is insoluble in nonpolar solvents (carbon tetrachloride, pentane, chloroform, diethylether) but is soluble in water or aqueous three percent sodium carbonate. Addition of nitric acid to a water solution of this material results in mild gas evolution and formation of a yellow oil, soluble in carbon tetrachloride. The oil phase has been identified by infrared examination as dibutyl phosphate contaminated with minor amounts of diluent degradation products.

In further efforts to trace the source of this compound, the chromatographic separation technique was applied to "as received" TBP from the Commercial Solvents Corporation. A fraction which, on the basis of infrared examination and its effect on zirconium-niobium extraction, appears to be identical with the material obtained from recycled Hot Semi-Works solvent was also obtained from this unused solvent! Experiments are currently in progress to ascertain if this material actually exists as an impurity in the tributyl phosphate or if it is formed in the course of the chromatographic analysis.

Samples of solvent obtained from the Purex plant after cold runs AC-1, AC-2, AC-3, and AC-4 have been examined. No significant decline in quality has been observed in solvent samples from the No. 2 solvent system through these runs. Significant changes have been noted in the samples from the No. 1 solvent system, however. These data are summarized in Table I.

TABLE I
CHARACTERIZATION OF PUREX PLANT SOLVENT

<u>Run</u>	<u>Stream</u>	<u>"C" Contact E_a (U) (as received solvent)</u>	<u>"C" Contact E_a (U) (carbonate-washed solvent)</u>	<u>Optical Density at 330 mμ*</u>	<u>Scrub E_a^o (Zr-Nb)**</u>
AC-1	HCW	0.016	0.010	2.4	0.01
	100	0.011	0.010	2.5	
AC-2	HCW	0.11	0.013	4.0	0.02
	100	0.010	0.013	4.2	
AC-3	HCW	0.096	0.011	5.5	0.03
	100	0.012	0.010	5.8	0.03
AC-4	HCW	0.080	0.010	5.3	0.04
	100	0.013	0.010	6.0	0.04

* Optical density measured after exhaustive carbonate washing of solvent.

**E_a^o (Zr-Nb) in first scrub stage of batch extraction-scrub operation simulating HA column. Measurements made after exhaustive carbonate washing of solvent.

SECRET

Pc-36

RECEIVED
JAN 10 1960

SECRET

1000

It will be noted that whereas no change has occurred in the "C" contact values during these runs a perceptible change has been observed in the color of the solvent and in the scrub distribution ratio for zirconium and niobium. For comparison, the recycled TBP-Soltrol 170 solvent used in Hot Semi-Works Run PX-6 gave in this test a scrub distribution ratio for zirconium-niobium of 0.02. The plant solvent regeneration system appears to be functioning properly since the quality of Purex plant 100 is not improved significantly by further carbonate washing in the laboratory.

The decontamination potential of Purex plant 100 from Run AC-4 was tested also in a Purex HA Mini run. Only fragmentary data are available as yet but these indicate no difference in the decontamination with Purex 100 (Run AC-4) and with laboratory solvent prepared from vacuum-distilled TBP. Using feed prepared in the laboratory gross gamma decontamination factors from HAF to HAP were 640 for the Purex plant 100 and 660 for laboratory-grade solvent. However, it should be noted that gross gamma decontamination in both these runs was significantly worse than in previous runs employing feed obtained from the Hot Semi-Works.

Some effort has been expended in examination of solids removed from the Purex plant No. 1 Acid Concentrator on November 21, 1955. Infrared examination and quantitative analysis for iron, carbon, and hydrogen indicate this material to be principally ferric dibutyl phosphate. The carbon, hydrogen, and iron contents were, respectively, 3.5 percent lower, 7.6 percent lower, and 3.2 percent higher than the values for pure ferric dibutyl phosphate. These deviations are only slightly greater than the analytical error and are in the direction to be expected if the sample contains some ferric monobutyl phosphate in addition to the ferric dibutyl phosphate.

It has been found that elimination of nitrous acid (by addition of urea) reduces very markedly the rate of attack of Purex solvent by aqueous nitric acid solutions. This may be seen from the data of Table II.

These data indicate that if provision is made to exclude nitrous acid from all aqueous phases with which the solvent comes in contact, present Purex solvents should be more than adequately stable.

Chemistry of Zr-Nb in Purex Systems

The diffusion coefficients of zirconium have been measured in Purex HAF and in aqueous phases appearing at various stages in a batch extraction-scrub study simulating the operation of the Purex HA column. The HAF solution employed for the diffusion coefficient measurement was prepared by diluting Hot Semi-Works HAF solution (obtained during HSW Run PX-7) one-hundred fold with cold HAF (1.35 M U, 2 M HNO₃). The full-level HAF solution was used as feed for a batch extraction scrub study simulating the operation of the HA column and the diffusion coefficient of zirconium measured in the aqueous resulting from the second scrub

SECRET

TABLE II
EFFECT OF UREA IN SUPPRESSING CHEMICAL
ATTACK OF PUREX SOLVENT

<u>Solvent History^a</u>	<u>Zr-Nb DF HAF/HAP^b</u>	<u>Zr-Nb DF HAF/HCP^c</u>	<u>HCW Pu Loss, %^c</u>
Fresh	10,000	12,500	0.007
Exposed 1 hr. to 6 M HNO ₃ - 0.1 M NO ₂ ⁻ at 70 C	200	550	0.02
Exposed 24 hrs to 6 M HNO ₃ - 0.1 M NO ₂ ⁻ at 70 C	17	60	1.6
Exposed 43 hrs to 6 M HNO ₃ - 0.2 M NH ₂ CONH ₂ at 70 C	11,000	15,000	0.006
Exposed 71 hrs to 6 M HNO ₃ - 0.2 M NH ₂ CONH ₂ at 70 C	12,000	20,000	0.005

- a. Initial solvent 30 percent vacuum-distilled TBP in Shell E-2342 diluent. Washed three times with two volumes of 3 percent Na₂CO₃ prior to use.
- b. Decontamination factors measured after one batch extraction, 3 batch scrubs simulating HA column operation. All contacts 5 minutes.
- c. Decontamination factors and Pu loss measured after one batch extraction, 3 batch scrubs simulating HA column operation and 5 batch strips simulating HC column operation. All contacts 5 minutes.

operation. The measured diffusion coefficients for zirconium were $3.5 \pm 0.3 \times 10^{-6}$ cm²/sec in the HAF solution and $1.6 \pm 0.3 \times 10^{-5}$ cm²/sec in the aqueous from the second scrub stage. From these values, it is estimated that the average mass of the zirconium species present in the HAF is approximately twenty times that of the species present in the aqueous phase in the second scrub stage.

Zirconium Dibutyl Phosphate Complexes

Studies are in progress to characterize the organic-soluble complex(es) formed between zirconium and di-n-butyl phosphate. The partition of radiozirconium between aqueous nitric acid solutions and iso-octane is currently being studied

SECRET

DECLASSIFIED

as a function of the dibutyl phosphate concentration and other pertinent concentration variables. Results obtained to date may be summarized as follows:

- (1) The partition coefficient for radiozirconium between 10 M HNO_3 and iso-octane varies as the square of the dibutyl phosphate concentration and is independent of zirconium concentration.
- (2) At an ionic strength of ten and for nitrate concentrations of four molar and greater, the partition coefficient for zirconium into iso-octane out of aqueous solutions containing 0.034 g/l DBP varies inversely as the square of the nitrate concentration.

NEW PROCESSES

HCl - TBP Solvent Extraction System

Earlier studies with tracer solutions prepared from nitrate dissolver solutions indicated a possibility of decontaminating uranium by preferentially extracting certain of the troublesome fission products (niobium, zirconium, antimony, etc.) away from uranium(IV) chloride. Current experiments are testing this operation with full-level feeds. Feed for these experiments was prepared by dissolving irradiated uranium metal in a solution of hydrogen chloride in methanol. The methanol solution was then diluted two-fold with aqueous 12 M HCl, and the resultant solution contacted with 30 percent TBP in carbon tetrachloride. The organic extract was then stripped with water to provide an aqueous uranium(IV) chloride feed solution for the present study.

Aqueous feed prepared in this fashion was adjusted to 5.4 molar chloride and contacted with eight equal-volume portions of 30 percent TBP - CCl_4 . Under these conditions uranium(IV) favors the aqueous phase (E_a ca. 0.03). Following these extractions the uranium was oxidized to the hexavalent state with hydrogen peroxide, the hydrochloric acid concentration adjusted to six molar (ca. 7.1 M chloride), and the solution contacted with a volume of 30 percent TBP - CCl_4 sufficient to yield an organic extract 0.35 M in uranium. The organic phase was then scrubbed three times with 7 M HCl and stripped with 0.1 M HCl.

Analytical data are not yet available, but the indication from survey meter readings is that the extraction of fission products away from uranium(IV) chloride was far less efficient than had been expected on the basis of the earlier tracer-level work.

Chemical Effects of Ultrasonics

An acceleration of the rate of dissolution of nickel in nitric acid has been reported by Wirta and Smith (HW-39080) when the reaction is carried out in a 300 kilocycle ultrasonic field. The equipment used by these investigators has been obtained on a loan basis and scouting experiments performed with fuel

SECRET

element materials. The effect on nickel was verified in preliminary experiments, and similar measurements were then made with thorium and uranium. Over the temperature range (25 C to 65 C) permissible with this apparatus, the penetration rate of metallic thorium by 10 M HNO_3 - 0.01 M HF was increased by a maximum factor of 2.3 by ultrasonic irradiation. The dissolution rate of metallic uranium in concentrated nitric acid was decreased by ultrasonic irradiation, however. The observed effects on both thorium and uranium were largely duplicated by extremely vigorous motor stirring, suggesting that the observed effects are largely mechanical in nature.

Processing of Alternate Reactor Fuels

HNO_3 - HF - H_2O Liquid Vapor Equilibria

Since several proposed reactor fuel elements will require the use of a fluoride catalyst to accomplish their dissolution in nitric acid, the effects of fluoride on the acid recovery system must be evaluated before considering processing such fuel elements in the Purex plant. Accordingly, experiments have been initiated to evaluate the vapor-liquid equilibria for the system HNO_3 - HF - H_2O . Several experiments have been performed with a 309 SCb Othmer-type equilibrium still, but, as yet, analytical data are available for only one composition, 4 M HNO_3 . For this system a distribution coefficient (concentration in condensate / concentration in still bottoms) of 0.28 was obtained for fluoride compared with a coefficient of 0.6 for nitric acid.

WASTE TREATMENT

Cesium Removal from Purex Waste

Analysis of the Mini-produced Purex HAW used in cesium recovery experiments reported last month showed 2.9 M HNO_3 and 0.15 M UNH instead of the nominal values 2.2 M and 0.002 M, respectively. Previously reported experiments with synthetic HAW indicated that the increased nitric acid concentration does not affect cesium scavenging, but the very high uranium concentration reduces scavenging markedly, thus accounting for the unexpectedly poor cesium recovery results. Therefore, further full activity level scavenging studies have been deferred until more representative HAW can be obtained.

Meanwhile, alternate methods for recovering cesium from the ferrocyanide precipitates are being investigated. Since the calcination-leaching process is in the course of engineering development at Arco, emphasis here has been placed on wet processing, specifically alkaline metathesis, or simple drying.

Metathesis of ferric and nickel ferrocyanide by sodium hydroxide to the respective hydrous oxides with concomitant release of cesium to solution was studied as a function of amount and concentration of caustic and temperature. The standard metathesis procedure consisted of stirring a water-

UNCLASSIFIED
SECRET

DECLASSIFIED

DEL

washed ferrocyanide precipitate containing scavenged cesium with caustic (equivalent per wash to 60 gal/ton U) for fifteen minutes, and determining the cesium removal on three successive treatments of this type. With ferric ferrocyanide, 2 M NaOH was very effective in removing cesium at either room temperature or 95 C (80% removal per caustic wash). Results with 0.5 M NaOH were much poorer (0.1% and 55% in the first and second washes). With nickel ferrocyanide, cesium removal was satisfactory with 2 M NaOH at 95 C (75% per wash) but was poor at room temperature (20% per wash) and totally unsatisfactory with 0.5 M NaOH even at 95 C (0.1% and 5% in the first and second washes).

Radio-purity of the cesium-containing metathesis solution is very good. The original ferrocyanide precipitates contain about five percent of the total zirconium-niobium present in the HAW, two percent of the cerium-praseodymium, and one percent of the ruthenium-rhodium. The water wash removes about ten percent of the scavenged Zr-Nb, 30 percent of the Ce-Pr, and all of the Ru-Rh. Most of the residual Zr-Nb and Ce-Pr remain with the hydrous oxide on metathesis leaving the product cesium solution containing no other gamma emitters detectable on the gamma spectrometer (< 5% gamma impurity).

Radiation sources could be prepared directly from the ferrocyanide precipitates merely by heating them to dryness provided low specific activities are acceptable, as may well be the case for some purposes. The magnitude of specific activities attainable in this way was determined by measurement of the volume and bulk density of ferric and nickel ferrocyanide after centrifugation and after heating to constant weight at 105 C. The results may be translated into specific activities attainable by precipitation of 0.005 M ferrocyanide in HAW from processing 600 MWD/T uranium (1800 curies Cs-137/ton U) according to the HW-3 flowsheet.

Cs-137 SPECIFIC ACTIVITY IN FERROCYANIDE PRECIPITATES

	<u>Gravimetric curies/gram</u>	<u>Volumetric curies/liter</u>
Ferric - wet	0.03	30
dry	0.15	250
Nickel - wet	0.04	45
dry	0.2	300

These values may be compared with 90 c/g for pure metallic Cs-137 (unattainable because of isotopic dilution by Cs-133 and -135) and "in excess of 10 c/g" quoted by Arco for their calcination-leaching process.

SECRET

Cesium Removal from Redox Waste

The scavenging of cesium from simulated Redox D-13 waste (pooled, unconcentrated, single back-cycle) by nickel ferrocyanide has been determined as a function of nickel to ferrocyanide mole ratio. With considerable excess of either ion, significant reduction in cesium decontamination occurs, especially with ferrocyanide ion. For example, whereas addition of 0.01 M ferrocyanide and 0.02 M nickel (stoichiometric for $\text{Ni}_2\text{Fe}(\text{CN})_6$) gives a cesium decontamination factor of 125, addition of a ten-fold excess of nickel gives a factor of 54 and addition of but a four-fold excess of ferrocyanide reduces the decontamination factor to 5. Although it was hoped that cesium decontamination might be improved with slight excess of either nickel or ferrocyanide ion, no such effect was found. Thus in this D-13 system at least, cesium decontamination passes through a rather flat maximum when the precipitating ions are added in stoichiometric proportion.

Silver Reactor

Iodine removal from a silver reactor by a mixture of air and nitrogen dioxide has been shown to increase rapidly with decreasing temperature, as predicted thermodynamically. For air containing 10 percent nitrogen dioxide flowing with a residence time of 1.4 minutes, measured iodine concentrations were 0.014, 0.78, 60 and 580 ug/cubic foot at 216, 187, 160, and 140 C, respectively. The calculated iodine concentration for 1 curie/day emission at Hanford is 0.027 ug/cubic foot, assuming 5 reactors operating 24 hr/day at 250 cfm air flow processing 600 MWD/T metal irradiated at 3 MW/T and cooled 90 days. Attainment of this "tolerance" concentration would require reactor operation above silver nitrate's melting point (212 C) if the gas stream contained 10 percent or more nitrogen dioxide.

No further experimental work on this problem is planned except for brief testing of a silver iodide isotopic exchanger on a portion of the effluent of a Redox silver nitrate reactor.

RADIOCHEMISTRY

Fission Counter

Gas scintillation fission counter parameters affecting precision counting continued under investigation with the following results:

Chamber gas - The amplitude of fission pulses obtained with argon-nitrogen mixtures (0.5 to 3% nitrogen) is approximately twice that observed with helium-nitrogen mixtures. The argon-nitrogen system thus requires only half the electronic amplification needed for the helium-nitrogen system.

Chamber depth - Since precise determination of plutonium 239/240 isotope ratios will require counting a sample for several days, minimum slope in a counter's fission plateau is desired so that slight drift in electronics with time will not

SECRET

DECLASSIFIED

affect counting efficiency. Accordingly, fission plateaus (counting rate versus discrimination level) have been determined as a function of chamber depth with both helium-nitrogen and argon-nitrogen mixtures. With helium - 0.1 percent nitrogen, operating plateaus with slope 0.5 ± 0.3 percent (95 percent limits) per volt over a ten volt region were obtained with chamber depths from $3/4$ to $3 3/4$ ". With argon - 1 percent nitrogen, similar operating plateaus were obtained with chambers $3/16$ to $3/18$ " deep. Less satisfactory plateaus resulted with greater chamber depths. The foregoing operating plateaus are defined as that portion of the counting plateau where the counting rate due to alpha pile-up is less than 0.01 c/m, the maximum permissible for precise isotopic ratio determinations. Since the plateau in the 0.01 - 1 c/m alpha pile-up region is nearly flat, electronics improvement is being sought to reduce the amplitude of alpha pile-up pulses thus giving an operating plateau of less slope.

Photomultiplier Tube - No improvement in pulse-height was achieved on substituting a quartz window tube having a spectral response in the ultra-violet for a glass window tube. Apparently nitrogen is sufficiently effective in shifting the scintillation wave length to the visible region.

On substitution of a three-inch diameter tube for the standard 2-inch tube satisfactory operation was observed but no improvement in the plateau was noted with a 1-1/8 inch diameter source. Larger sources may, however, require larger tubes.

URANIUM PROCESSING

Uranium Reduction

The principal problem to be solved in the successful reduction of uranium or plutonium oxides to massive metal by calcium or magnesium is the removal of the protective coating of the oxide of the reductant which surrounds the uranium globules and prevents coalescence. Partial success in removing this oxide barrier has been accomplished by utilizing reaction heat sufficiently great to partially fuse the oxide and hence permit aggregation of the uranium droplets (HW-39751-H, HW-40182-H). A second approach to the removal of this oxide film is also being investigated. This approach seeks to convert the very refractory calcium or magnesium oxide to the relatively low melting chloride by reacting it with lithium chloride. The driving force of this reaction is the formation of lithium oxide which has an appreciable sublimation pressure in the neighborhood of 850 C. Preliminary experiments in the system LiCl-Mg-UO_2 resulted in the production of uranium powders but very little coalescence. These disappointing results, it is believed, were due to mechanical difficulties rather than failure of the chemistry. Retention of the lithium chloride in the reaction zone is very difficult with the present equipment since its high mobility in the fused state enables it to readily flow through the crucible.

SECRET

Chemical Preparation of Uranium(IV) Fluorides

The investigation of the removal of iron from uranium(IV) fluorides produced by iron(II) reduction of uranyl compounds in the presence of fluoride ion has been continued in order to determine the effect of the mode of re-precipitation on the iron content of the final product.

A stock solution of Uranium(IV) sulfate was prepared using essentially the procedure previously reported (HW-40182-H). It contained 80 to 85 g/l uranium and about 0.2 percent iron based on the uranium content. Sodium uranic fluoride was precipitated by the concurrent addition of an aliquot of this solution and a 2.7 molar hydrofluoric acid solution into stirred 0.3 molar sodium sulfate. When the precipitation was done at 50 to 60 C, the product contained 0.015 percent iron (based on the uranium), but when done at room temperature only 0.0054 percent iron was found. Tap densities were 0.63 g/cc and 0.87 g/cc respectively.

In another experiment sodium sulfate was added to an aliquot of the stock solution to make a sodium concentration of 0.9 molar. This solution was then added concurrently with 2.7 molar hydrofluoric acid to water vigorously stirred at 50 to 60 C. A similar precipitation was made at room temperature except that 0.1 molar nitric acid replaced the water. In both cases the iron content of the product (NaUF_5) was 0.01 percent and the respective tap densities were 0.44 and 0.71 g/cc.

The above procedure deviates from conventional precipitation procedures in that only very low concentrations of uranium and fluoride ion are ever permitted in the precipitation medium. The decontamination factors for iron are considerably improved over those previously reported; 13, 20, 20 and 35 vs. 8 (obtained by precipitation from boiling solution, cf. HW-40182-H). It has not yet been established whether this improved decontamination is due to the temperature or the mode of precipitation. The above procedure, however, does result in a product displaying excellent handling characteristics. It also appears capable of greater production rates than conventional precipitation methods particularly at lower temperatures.

Flurex Process

Data from the Flurex run which used stripped Redox IBU as a feed has been completely evaluated. After correcting for the growth of uranium daughters and the decay of fission products, the gross gamma activity of the product NaUF_5 at the time of precipitation was established as 85 percent of the gamma activity of aged natural uranium. The beta activity for a 200 mg sample of the product was no different from an identical sample of NaUF_5 containing aged natural uranium. Because of the extremely low fission product content, it was not considered feasible to analyze for the fission product(s) responsible for the activity; however, the lack of beta activity implies the absence of ruthenium and suggests that the fission products present may be zirconium or niobium or both.

CONFIDENTIAL

SECRET

Fc-44

DECLASSIFIED

Preparation of Uranium Hexafluoride

Pending completion of the fluorination facility, some effort has been expended in examining the reaction of uranium tetrafluoride in the presence of oxygen.

Although only preliminary experiments have been performed to date, uranium tetrafluoride derived from ammonium uranic fluoride (by vacuum sublimation of ammonium fluoride) was found to be much more reactive than the same salt prepared in other ways. Whereas Oak Ridge personnel report 740 C as the minimum reaction temperature and 800 C a practical reaction temperature (K-567) in this study a trace of UF_6 was formed at 600 C and complete reaction of a five gram sample occurred in less than three hours at 675 C. This finding is of considerable significance since the lower temperature greatly reduces the side reactions which, in other studies, have resulted in yields much less than the theoretical yield (K-567, AERE C/R 863). In the above described small-scale experiment 44 percent of the theoretical yield of UF_6 was obtained.

ISOTOPE SEPARATION

Thermal Diffusion

A thermal diffusion experiment using uranyl nitrate-TBP was run for 26 days. This run was intended as a check of one made in November. For comparison, the conditions and data for both of these runs as well as those for a previous "standard" run are shown in Table III.

Inspection of the data discloses grossly different behavior in the December run as compared to the other two in which expected agreement is found. The reason for this anomaly is not clear, although it may be associated with the one of the following factors that were peculiar to the run. Very little excess TBP was present in the charge since the concentration dropped only slightly during the course of the run as compared to previous runs. It is not, however, believed that the isotopic separation is dependent upon the separation of excess solvent. Since the uranium concentration remained high, the average daily take-off rate for the first 19 days was roughly three times greater than in the other runs. This increased take off could result in the reduced steady state value for the enrichment observed; however, reduction of the take-off rate to a value comparable to the other runs did not raise the steady state enrichment value.

Another difference which could conceivably account for the poorer separation was a change in mechanical linkage of the apparatus which increased vibration. Without further experimental evidence, neither of the above explanations is satisfactory to explain this anomalous behavior.

SECRET

TABLE III

SEPARATION OF URANIUM ISOTOPES BY THERMAL DIFFUSION
URANYL NITRATE - TRIBUTYL PHOSPHATE SYSTEM

Conditions:

Run Designation	November	December	"Standard"
Column annulus - mm	0.25	0.25	0.25
Steam temp. - C	116	119	116
Coolant	glycol - H ₂ O	glycol - H ₂ O	H ₂ O
Coolant temp. (av.) - C	-15	-10	23
Heat Consumption - cal/min	1.25 x 10 ⁵	1.43 x 10 ⁵	1.17 x 10 ⁵
Take Off Rate - ml/day	1	1 (to 19th day) 0.35 (19th day to 26th day)	1

Enrichment Data

<u>Time of Sampling</u> Days	<u>November Run</u>		<u>December Run</u>		<u>"Standard" Run</u>	
	<u>U-235</u> %	<u>U</u> g/l	<u>U-235</u> %	<u>U</u> g/l	<u>U-235</u> %	<u>U</u> g/l
0	0.7115	311	0.7115	356	0.7115	311
1	0.7119					
2					0.7141	
3		134				
4	0.7159		0.7142		0.7158	
5				332		
6		98				
7	0.7169		0.7163			
9					0.7163	
12	0.7175		0.7151	316		Terminated
19	terminated at 12 days		0.7152			at 9 days
20				323		
26			0.7150			
			terminated at 26 days			

Fused Salt Electromigration

Because of the difficulty in maintaining a prolonged electrolysis in fused plutonium halides, a re-examination of the system for possible causes of difficulties and their remedies has been made.

DECLASSIFIED
FPC-46

DECLASSIFIED

Electrolysis fails principally because of gas formation. Since the presence of moisture, possibly introduced in the highly hygroscopic lithium chloride, could be responsible for gassing, the further use of this salt was abandoned in favor of an equimolar mixture of sodium chloride and potassium chloride (m.p. 660 C).

Difficulty in preparing plutonium chloride free from oxide and its affinity for water during handling prompted the attempted preparation of PuCl_3 from the metal by introducing the metal into the molten salt bath in contact with the graphite anode. The formation of the chloride was found to proceed very smoothly and at a readily controllable rate resulting in a salt of good appearance which displaced the alkali halide with a sharp interface. A bromide of plutonium was prepared in similar manner by using potassium bromide as the backing salt and supplying bromine vapor carried in a stream of argon to the cathode. Again, a well-defined interface was established between the light-blue plutonium tribromide and the colorless potassium bromide. It was noted that plutonium(III) bromide had a much lower conductance than plutonium(III) chloride.

Graphite electrodes are apparently a source of the gas bubbles which cause frequent interruption of current passage. The use of Inconel or nickel electrodes resulted in a steady current. However, corrosion of both anode and cathode was severe in either the chloride or bromide system, resulting in contamination of the fused salt by nickel halide. Degassing of the graphite electrodes to remove adsorbed air was tried with partial success, and this approach will be pursued further.

Electromigration in Aqueous Systems

Two six-day electromigration runs on the uranyl sulfosalicylate system have been completed. Isotopic analysis of a sample isolated from the cathode and containing 2.7 percent of the charge was 0.7123 percent U-235. A sample from the anode end containing 8.3 percent of the charge contained 0.7112 percent U-235. Although barely in the range of validity, intervening samples of intermediate values, substantiate the separations as real.

UO₃ STUDIES

Surface areas of several uranium oxide samples have been measured by the nitrogen adsorption (BET) method. These data are tabulated in Table IV. Good agreement on re-runs was obtained. Sample outgassing times (150 C under high vacuum) of about four hours are required for hydrated samples whereas other samples require only two hours. Longer outgassing periods have no appreciable effect. Most residual nitrate and water is removed from the sample by the outgassing treatment.

Hydration of UO_3 appears to increase its surface area, as does conversion to UO_2 . Sample 7 has a larger surface area than expected, although it was an old sample and hydration may have occurred in the laboratory since the water determination reported was made. Sample 14 has a higher surface area than sample 13, which was

SECRET

Fc-47

TABLE IV
SURFACE AREAS OF
SELECTED URANIUM OXIDES

	<u>Sample</u>	<u>Sizing</u>	<u>Calcination Temp. C</u>	<u>Percent H₂O + NO₃</u>	<u>Surface Area M²/g</u>
1	HAPO pot UO ₃	Milled	250		1.83, 1.81
2	HAPO pot UO ₃	Milled	250		1.88, 1.86
3	HAPO pot UO ₃	Milled	250		1.86
4	HAPO pot UO ₃	Milled	250		1.92
5	SRP pot UO ₃	Milled	225		1.48
*7	Run B-30; Bd P-180	Small Beads	450	0.18	0.96
*8	B-28, P-162	Medium Beads	350	0.54	0.014
*9	B-26, P-133	Small Beads	295	0.55	0.30
*10	B-33, P-201	Medium Beads	210	4.9	0.73
*11	B-33, P-201	Powder hydrated in lab.	210	7.6	1.09
*12	B-33B, P-217	Milled	210	3.3	0.67
13	UC ₂ from B-33B, P-218 (Milled)		Reduced at 590 C	0.0	2.83
14	UC ₂ from B-33B, P-218 (Milled)		Reduced at 800 C	0.0	3.20

* HAPO continuous screw calcined UO₃

DECLASSIFIED
SECRET
FO-48

DECLASSIFIED

[REDACTED]

reduced at the lower temperature. This is contrary to information from K-25 that higher temperature reductions reduce the surface area of the continuous screw calcined powder.

In comparing surface areas of these materials, the state of subdivision of the material has a surprisingly small effect on area as compared with the porosity of the particles. This is predicted by the fact that calculated areas of spheres is very much smaller than the observed surface areas of UO_2 . The surface area of a spherical UO_2 particle of 1 mm diameter would be about $0.0004 \text{ M}^2/\text{g}$ while that for a 25 micron particle would be about $0.016 \text{ M}^2/\text{g}$. These particle sizes compare roughly with the unmilled and milled beads of the continuous calcined powders.

An attempt was made to prepare a form of uranyl nitrate which can be calcined to UO_2 without the formation of an intermediate liquid phase. Samples of UNH were partially dehydrated to varying degrees by heating at sub-melting temperatures or up to 126°C under vacuum and up to 190°C in air. It was found that to obtain a nonmelting solid, nearly all of the hydrate water and some nitrate must be removed.

ANALYTICAL DEVELOPMENT

The direct reading adapter for the JACO spectrograph with two photomultiplier receivers was assembled and tested using gas discharge lamps and a hollow cathode uranium discharge as sources. The adapter, although not yet in final form, appears to meet design requirements. The slits can be positioned within 0.5°A and scanning can be accomplished without loss of alignment. Background noise, using the uranium excitation, became significant at a relative line intensity of about five or a current of 10^{-10} amperes. The electronic stability may be inadequate for better sensitivity, but source fluctuations are likely to be a more important variable. The direct reader is being used at present as a valuable aid in further studying the hollow cathode excitation technique.

Studies of methods for separating ruthenium from cesium in the analysis of plant-scavenged waste supernates have continued. The use of periodate for the volatilization of ruthenium from a neutralized metal recovery plant waste stream has been satisfactorily demonstrated. The sample is acidified with nitric acid, iodic acid is added, and the solution is boiled in an appropriate distillation apparatus for fifteen minutes. No carrier ruthenium is necessary. It was found that the temperature is a critical parameter in this volatilization method. Heating the solution in the range 90 to 95°C for one hour produced a decontamination factor of about 10, while boiling at approximately 100°C for 15 minutes produced a decontamination factor greater than 20. The ruthenium remaining after treatment of the waste samples used in these experiments was not detectable using a standard gamma scintillation spectrometer. After this complete removal of ruthenium, the cesium-137 content of these samples could be determined using the standard silicotungstate technique. This ruthenium volatilization method

SECRET

offers no analytical advantages over the perchloric acid method now being used in the 200 Area Control Laboratories, but it avoids the possible hazards of the perchloric acid evaporation.

Studies of the coulometric titration of plutonium yielded promising results using the ceric oxidation method in a chloride-bromide system. A precision of about ± 0.3 percent ($\frac{3}{4}$) was demonstrated in titrating a cerium stock solution, and a plutonium standard was analyzed with an accuracy within this precision. More data with standards of various histories are being gathered. The pertinent parameters studied in order to establish the proper oxidation and titration conditions were the effect of the concentrations of ceric oxidant, the various acid anions, the acidity, and the times for oxidation and reduction.

A study of the circuitry of the HAPO standard alpha counter (ASP and ASVP) was begun in order to redesign and modernize it as well as to develop an effective maintenance procedure. Interim circuitry alterations for the presently used counters were recommended to the Separations Control Laboratory personnel, and the future program will be aimed at reducing maintenance, reducing β pile up, reducing coincidence loss, and increasing instrumental stability.

A GE Ion Resonance Mass Spectrometer was received and installed by the vendor's representative. Acceptance tests of resolution, stability, and accuracy on known gas samples were run. The instrument is small (24 by 30 by 70 inches), simple, and designed for light gas analysis. Initially, the application of the instrument for automatic, in-line gas analysis will be studied.

Miscellaneous activities included development of a technique for making thyrite resistors (impedance varies inversely with applied voltage) for high impedance circuitry in the 10^{12} ohm range, a study of the use of a crystal diode as a pre-discriminator for a fission counter (similar to an application at Argonne), and aligning a new spectrographic plate densitometer for the Analytical Laboratories Unit. Analytical method assistance for the Separations Control Laboratories included supplying procedures for the acid deficiency of aluminum nitrate solutions (changing from the pH method to a fluoride complexing method), providing a colorimetric procedure for Purex solvent quality testing, and making three standard uranium solutions for the Analytical Laboratory Unit.

IN-LINE ANALYSIS

The new controller and sensing unit for the first Model III uranium photometer which incorporates a cadmium sulfide cell, interference filter optics, and automatic standardization were debugged and installed in the Hot Semi-Works. Operation was satisfactory during plant start-up at the end of the month. The sensing unit is about twice as sensitive for uranium as the previous units, slightly less sensitive to organic color interference and virtually unaffected by sample turbidity. The unit standardizes automatically once a day by admitting standard solution and automatically adjusting light intensity till the output

DECLASSIFIED

SECRET

SECRET

signal matches a standard voltage obtained from the Brown recorder. A feedback circuit and Brown Amplifier-motor combination operate the light adjusting potentiometer.

A method for automatic in-line monitoring of dichromate concentrations in Redox process streams (LAES, HAIS, and 2AF) is being studied. A simple photometer system looks promising, but many design details are not yet firm. Another problem under study is that of determining nitrite in-line (primarily for Purex 2AF). The methods now being considered involve colorimetry, pH measurement, methyl nitrite distillation and polarography or electrode potential measurement. The potential of a dropping mercury electrode is proportional to the nitrite concentration in a nitric acid solution. Iron and plutonium may interfere (depending on concentration and valence state), but the nitrite can be readily sparged from the sample and collected in a separate cell where the potential measurement is made.

Studies of uranium polarography at intermediate scanning rates (about one scan per second) were made using an amalgamated gold electrode. While results were not different from those obtained with a dropping mercury electrode, the sensitivity of the amalgamated gold electrode is prone to drift and the electrode life is short, particularly in solutions containing nitrite. Although the electrode may be useful for polarography of nitrite-free solutions, frequent standardization is necessary, and any advantage over the presently used system is doubtful.

The RCU gamma monitor in the U-plant was calibrated and installed with a silicone-oil treated glass cell, but cell background build-up is being observed. A fluorothene-coated cell which has proved very good for Purex Hot Semi-Works streams will be substituted.

Work on the Teflon-covered ZnS scintillation screens for liquid-contact alpha counting has been continued, and hot-molded screen (described last month) has been shown to give reproducible results with liquid samples. Its sensitivity (using a cell having about 3 cm² surface) has been found to be about 200 c/m per mg/l Pu concentration, with a rinsed-cell reading equivalent to about 100 mg/l $\pm$ 5 mg/l. Both the full-cell (390 mg/l) and the rinsed-cell readings are reproducible to within less than five percent with only 5 ml sample flow following change of sample concentration from 390 mg/l to zero to 390, etc. A counter for low activity solutions would require a much larger screen area, and the rinsed-cell or background problem may be serious.

Some other methods of screen fabrication have been tried, but without improved performance or a markedly simplified procedure. Co-sedimentation of Kel-F dispersion with ZnS appears to yield a Kel-F layer over the ZnS, resulting in reduced light yield, without improving the bond to the Teflon film. The use of a Kel-F backing plate, in place of Kel-F-coated glass, was considered, but it was found that 1/8-inch Kel-F has only about 40 percent transmission at 4400 $\text{\AA}$.

SECRET

Fe-91

DEL

Angstrom. Most of this loss is not due to absorption, however, but to scattering.

A discussion of analytical problems and in-line instrumentation with Savannah River Laboratory personnel at SRP has been summarized in report HW-40607.

LABORATORY SERVICES

Activities for Laboratory Services may be summarized as follows: 80,000 gallons of crib level waste were transported to 200 West Area for disposal. Average plutonium analysis was 1.2×10^{-4} uc/ml. Average gross beta analysis was 5.1×10^{-2} uc/ml.

Approximately 3,000,000 gallons of retention level waste was discharged to the 300 Area pond. Average alpha analysis was less than 4.5×10^{-7} uc/ml. Average beta analysis was less than 8×10^{-7} uc/ml.

Work was started at the 300 North Burial Ground to cover radioactive waste in the pit with about eighteen inches of dirt, and to stabilize the bank with additional fill. High radiation readings at the edge of the pit and potential fire hazards made this operation necessary.

All other building services, laundry and waste disposal functions were accomplished in a routine manner.

DECLASSIFIED

SECRET

ANALYTICAL LABORATORIES UNIT

DECLASSIFIED

General Chemical Laboratory

Laboratory work in support of Chemical Development "scrub-section" studies was completed and control of Purex "C" Column studies for the same group was begun.

A relatively large portion of the Laboratories work load consisted of short-term investigations conducted on samples received from the Chemical Research Sub-Section. Two (2) radiation-chemical assay studies involved analysis for di-butyl phosphate, chloride and oxidation states of iron as a monitor of exposure. Several solvent quality tests were made on degraded plant-type solvents. The aqueous-vapor phase acid concentration ratios were determined on multi-acid systems, and composition analyses were made on Purex metal-organic "crud" samples.

Radiochemical Laboratory

Major effort of the month was applied to measuring individual fission products on laboratory scale chloride separation process streams.

During the month, chloride assays were performed on various streams arising from laboratory scale chloride separation process studies. The Volhard method was adapted for handling the radioactive samples satisfactorily.

Contamination control in connection with distribution studies made on carbon tetrachloride solutions presented a problem. Creeping, during the extraction process, was satisfactorily controlled after dry filming the containers used in the experiments.

Six more specimens were received from the ANPD, Idaho Falls facilities for uranium burn-up measurements. At month's end, two (2) of the samples were nearly completed.

The apparatus is now complete for utilizing vacuum fusion as a means of removing gaseous impurities from plutonium metal--a step preliminary to evaluation of the gases on the mass spectrometer. The apparatus performed smoothly with stand-in zirconium.

Spectrochemical Laboratory

A standard curve has been prepared allowing a quantitative determination of nickel, in the range of one per cent concentration, in aluminum.

Plutonium samples are now being analyzed quantitatively by emission spectrographic methods.

Mass Spectrometry Laboratory

Individual automatic liquid nitrogen dispensing systems were installed on the General Electric analytical instrument and on the new General Electric Ion Resonance Mass Spectrometer. These installations make it possible to leave all liquid nitrogen traps on the mass spectrometer unattended for from four to six days.

Assistance was rendered during the installation of the new General Electric Ion Resonance Mass Spectrometer. The instrument is now undergoing check-out prior to routine operation.

The General Electric analytical mass spectrometer was out of service for a week during the month to allow regreasing of the manifold system and cleaning of the molecular leak which had become partially plugged following gallium chloride examination.

Water Quality Laboratory

The sample work load of the Water Quality Laboratory showed an approximate 40 per cent increase again this month due to continued activity at the 1706-KE semi-works. All operations were of a routine nature.

Work volume statistics for the Analytical Laboratories Unit are as follows:

	NOVEMBER		DECEMBER	
	No. of Samples	No. of Determinations	No. of Samples	No. of Determinations
<u>Research and Development</u>				
<u>Pile Technology</u>				
Metallurgy Research	63	221	70	539
Pile Engineering	2	7	8	8
Pile Materials	202	957	289	817
Fuel Technology	37	538	19	184
<u>Separations Technology</u>				
Chemical Research	676	1453	599	893
Chemical Development	722	1575	262	446
Plant Processes	108	124	48	252
<u>Process Technology</u>	460	2476	314	1356
<u>Other Customers</u>	73	400	67	356
Total	2343	7751	1676	4851

RECEIVED
NOV 19 1964

TECHNICAL SHOPS UNIT

DECLASSIFIED

Mechanical Shops

The work load during the month remained at a high level necessitating 1721 hours of overtime work to complete the more urgent projects. One craftsman was added to the work force bringing the total force to within one man of the desired complement. The backlog of work has been reduced from 10,000 hours to approximately 8000.

An audit of the overtime administration for the shops was completed by the Financial Department during the month. The report issued by the auditor recommends some minor changes be made in the method of reporting the backlog but in general recommends that current procedures be continued. The report also recognizes the inadvisability of establishing an arbitrary overtime level for the shops and recommends that the shop management gear the overtime to meet project deadlines as specified by technical personnel.

Buildings and Grounds

Project CG-576, General Improvements to Laboratory Area Buildings, was completed at month's end with three exceptions in 327 Building, namely, the door signal system, the panic hardware, and the tensile tester shielding cell. The latter was received with numerous surface flaws which had to be refinished. At month's end it is undergoing radiation tests.

IR-200, Graphite Machining Facilities - 300 Area, was approved December 16, 1955, with total authorized funds of \$18,700.

ER-3133, Alteration of Laboratory Area Buildings, had the scope and preliminary cost estimate completed this month. This estimate was for \$23,000.

D.O. 100963, Floor Loading Stress Survey - 326 Building, was completed. The findings were summarized in a sketch which indicates the permissible loads in various areas of the building.

Drafting and Design

The total productive man hours for the month were 2940 including 88 hours of overtime. This included the productive time of two men on loan from the Graphics Unit. All requests for service were met promptly and completed by the required date.

Glass Shop

A total of 140 jobs were processed during the month with no outstanding or unusual work being encountered. The backlog of work remains at a low level permitting jobs to be started almost immediately after their arrival in the shop.

Methods are being investigated to reduce the noise level which results from the high velocity of the gases passing through the torches in the working of quartz. This noise is of sufficient intensity to require the operator to wear ear plugs when working in the quartz shop.

Photo Laboratory

The operation proceeded at a level approximately 50% above that of the corresponding month in 1954. All work requested was completed by the required date.

SECRET

CONTACT ENGINEERING UNIT

Additional stress relieving and heat treatment of the prototype continuous calciner trough assembly by the vendor has extended the delivery date into February. Five furnace units have arrived on site and are in receiving inspection pending release to the project and prototype installation.

Purex Plant run plan AC-5 (HW-40171) which provides for operation under spiked plutonium conditions was issued as part of the cold uranium shakedown program.

Separations Technology developmental contributions were compiled and submitted to the Manufacturing Department for incorporation into the "1955 At Hanford" annual report.

INVENTIONS

All Separations Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during December, 1955 except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>Inventor(s)</u>	<u>Title</u>
E. J. Wheelwright	"Removal of Iron from Uranium(IV) Fluoride Salts"
R. W. Wirta & R. C. Smith	"Chemical Processing; namely, the Utilization of Ultrasonic Energy to Accelerate and to Further the Dissolution of Nickel in Nitric Acid"

R. B. Richards

Manager, Separations Technology
ENGINEERING DEPARTMENT

RB Richards:khs

RECEIVED
SEP 11 1955

DECLASSIFIED

Design Section

HW-40692 **DEL**

MONTHLY REPORT
DESIGN SECTION

VISITORS AND BUSINESS TRIPS

C. J. McVey of the Thomas A. Edison Company, Chicago, Illinois visited Hanford December 5th through December 7th for consultation on the prototype cell temperature monitor system for Project CG-558.

J. J. Dietz of the Thomas A. Edison Company, Chicago, Illinois visited Hanford December 5th through December 6th for consultation on the prototype cell temperature monitor system for Project CG-558.

E. J. Barrett visited the Bonneville Power Administration, Portland, Oregon December 1st for conferences on scheduling of work at the Midway Substation.

C. S. Bucholz visited the University of Illinois, Champaign, Illinois December 5th through December 9th to attend a course on Cathodic Protection.

R. D. Switters visited the Allegheny Ludlum Steel Corporation, Watervliet, New York and Brackenridge, Pennsylvania, Fansteel Metallurgical Corporation, North Chicago, Illinois, Struthers Wells Corporation, Warren, Pennsylvania, Merck and Company, Rahway, New Jersey December 6th through December 27th to discuss metallurgical problems associated with continuous calcination and use of tantalum and titanium heat exchangers.

H. J. Bellarts visited the Monarch Machine Tool Company, Sidney, Ohio, International Tool Company, Dayton, Ohio, Sheffield Corporation, Dayton, Ohio December 6th through December 9th for consultation on special lathe design prior to possible procurement; and to obtain information for design specifications for gages under consideration for the 234-5 building.

J. R. Carrell visited the University of Idaho, Moscow, Idaho December 7th to deliver a lecture to the student branch of ASME.

M. W. Cook and R. T. Jaske visited the National Carbon Company, Oak Ridge, Tennessee December 8th through December 9th for consultation on homogeneous reactor design, processing of homogeneous reactor fuels and other separations problems.

L. M. Finch visited the Struthers Wells Corporation, Warren, Pennsylvania December 9th through December 20th for inspection and design liaison for continuous calciners.

R. L. Grenda visited the Nuclear Engineering and Science Congress and Exposition, Cleveland, Ohio, and Panellit, Incorporated, Skokie, Illinois December 10th through December 17th to present a paper "Hanford Reactor Instrumentation" by E. See Day, Jr., before the Congress and to observe tests on mercury switches at Panellit, Incorporated.

H. S. Davis visited the Nuclear Engineering and Science Congress and Exposition, Cleveland, Ohio December 10th through 18th, and attended a meeting of Chapter editors for Reactor Handbook.

SECRET

J. C. Willi visited the Nuclear Engineering and Science Congress and Exposition, Cleveland, Ohio December 12th through 18th.

M. W. Cook visited the Nuclear Engineering and Science Congress and Exposition, Cleveland, Ohio December 12th through 16th.

C. R. Bergdahl visited the General Electric Company, Cleveland, Ohio December 12th through 16th as a representative on recruitment.

H. R. Hughes visited Washington State College, Pullman, Washington December 15th to deliver a lecture to engineering students on power reactors.

L. E. Foster visited the General Electric Company, San Jose, California December 18th through 20th to discuss recent developments in reactor cooling by boiling water.

E. R. Astley attended the Winter meeting of the American Physical Society at the University of Southern California, Los Angeles, California December 28th through December 30th.

ORGANIZATION AND PERSONNEL

<u>Personnel Statistics:</u>	<u>November 30</u>			<u>December 31</u>		
	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>	<u>Non-Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
Design Management	2	1	3	2	1	3
Process Engineering Sub-Section	70	12	82	72	12	84
Design Planning Unit	18	13	31	17	14	31
Design Engineering Sub-Section	79	10	89	79	11	90
Design Drafting Unit	7	76	83	7	76	83
Total Section Personnel	176	112	288	177	114	291
Rotational Technical Graduates	-	3	3	-	2	2
Total	176	115	291	177	116	293
Accessions - 5						
Separations - 3						

GENERAL

Design Section engineering and drafting effort on design development programs decreased during December, due primarily to increased activity on the preparation of advanced engineering studies for potential FY 1958 Plant and Equipment Budget items (at the end of the month, studies had been started for 46 potential budget items). Process Technology effort in support of plant assistance problems also increased, while design project activity decreased as presently authorized work on Purex Capacity Increase and the Reactor Plant Modification program neared completion. Distribution by major components

RECEIVED
DEC 11 1957

DECLASSIFIED

is as follows:

	<u>Engineering Man Months Expended</u>	<u>Drafting Man Months Expended</u>	<u>% of Section Effort</u>
Design Development Programs	63.4	21.8	36.8
Design Section Projects	54.5	31.9	34.9
FY 1958 Budget Studies	14.6	3.2	6.1
Process Technology	8.5	1.9	4.6
Customer Work	<u>15.7</u>	<u>22.0</u>	<u>17.6</u>
Total	156.7*	80.8*	100.0

*Equivalent man months expended included 294 hours of engineering and 286 hours of drafting overtime, which represents 1.2% of the Section based on the total available hours for a normal 40 hour week.

The Design Drafting Unit production for December was 237 new drawings and 317 drawing revisions for an equivalent of 4.8 man days per drawing.

DESIGN DEVELOPMENT

The total number of engineering and drafting man months applied to design development activities for December were as follows:

	<u>Engineering</u>		<u>Drafting</u>	
	<u>Man Months</u>	<u>% of Total</u>	<u>Man Months</u>	<u>% of Total</u>
Metallurgical Design Development	8.1	12.8	0.2	0.9
Reactor Design Development	31.2	49.2	12.5	57.3
Separations Design Development	20.4	32.2	5.8	26.6
Chemical Processing & Reduction Design Development	1.7	2.7	1.9	8.7
234-5 Design Development	<u>2.0</u>	<u>3.1</u>	<u>1.4</u>	<u>6.5</u>
Total	63.4	100.0	21.8	100.0

Metallurgical Design Development

Major metallurgical design development effort during December involved pre-scope studies dealing with production facilities for an internally and externally cooled diffusion-bonded fuel element. Estimates were prepared indicating those items which would require major development activity prior to scoping of the conversion of present fuel element production facilities to the proposed new process. Estimates of the engineering manpower that would be required for total design of the proposed new process were also prepared.

Reactor Design Development

Major reactor design development activity during the month involved studies for a supplementary plutonium production reactor having a recirculating primary cooling system. Since the scope criteria calls for a minimum design completion schedule, it is anticipated that this reactor would be essentially a copy of the K reactors, with the modifications necessary to incorporate a recirculating cooling system and only those other improvements which could be obtained without extending the over-all completion schedule. Preliminary building layout studies indicate that the recirculation feature will result in major building modifications from the K reactor design.

Studies have been started to determine the optimum water annulus and necessary process tube diameter for a larger diameter fuel element which is under consideration. Other development studies which will be initiated in support of the design of the supplementary production reactor include radiation studies to determine anticipated front face activity resulting from process tube cooling water recirculation, investigation of the effect of higher temperature water on reactor instrumentation, and development of a radiation-resistant high-temperature process tube connector for both front and rear face application.

A feasibility report was completed and issued during the month covering a small demonstration reactor for advanced reactor technology applications. The major items included in this report are: description of the proposed reactor, its operating characteristics and its demonstration capabilities; an estimate of the minimum time schedule on which the facility could be built; a summary of the development work which would be required in support of the design and construction of this facility; a discussion of how such a facility would be utilized and how its development, design and operation would affect existing manpower and facility requirements. The estimated total cost of the proposed demonstration reactor and its auxiliaries is \$3,000,000.

Separations Design Development

Development work continued on the preparation of flow diagrams and equipment and building arrangements for a new separations plant utilizing a simplified Redox process. A remote slug charging machine capable of charging individual slugs to the continuous dissolvers has been developed and incorporated in the study to minimize hydrogen evolution peaks anticipated with the use of a batch charging system.

In anticipation of future requirements for cooling water conservation at the Redox Plant, a study of possible routings for recirculated cooling water was completed during the month. It was recommended that the existing raw water header be used for recirculated water and that a smaller new header be provided for those services requiring fresh raw water.

Separations program mechanical development activity during December included studies of in-line monitoring instruments for the Redox and Purex Plants, and of agitators for separations process tanks.

DECLASSIFIED

~~DECLASSIFIED~~

DEL

Chemical Processing and Reduction Design Development

Investigation continued during the month of several alternate methods of converting Task I from a batch to a continuous fluorination process. In conjunction with the studies of a continuous Task I process, consideration is being given to development of a combined Task I - Task II process.

Comments were received from operating and maintenance personnel on equipment arrangement drawings showing three different methods of installing a new RM line in the RG line area, and agreement was reached as to which alternate would be used for cost estimating purposes in conjunction with an advanced engineering study for a potential FY 1958 Plant and Equipment Budget item.

Studies for installing the Task I process in the Redox and Purex Plants continued through the month. Six drawings have been completed to date illustrating potential installation of continuous Task I equipment in these plants.

234-5 Design Development

Drawings showing two different methods for loading of permanent mold castings into the Task IV furnaces were completed and issued for comment during December.

Studies were continued of methods for improving and mechanizing the Task V remote final shape machining process. Discussions were held with potential fabricators of a special automatic lathe for final shape machining and scope drawings and specifications were revised as considered necessary on the basis of the technical comments received.

Engineering Standards and Materials Development

The status of progress on standards during December is as follows:

- a. Fourteen new standards were completed, including:

HWS-8002-S, Standard Specification for Thermoplastic Insulated Wire and Cable, 600 Volt. HWS-8003-S and HWS-8006-S, Standard Specifications for Polychloroprene Jacketed Cable, 600 Volt and 5 and 15 KV.

- b. HWS-8066-S, Standard Specification for Wrought Austenitic Stainless Steel Fittings - 30% complete. HWS-8001-S, Standard Specification for Metal-Clad Switchgear, 600 Volt - 90% complete. HWS-8005-S, Standard Specification for Metal-Clad Switchgear, 4.16 and 13.8 KV - 80% complete.

- c. DG-301-W, Design Guide for Welded Joints (originally planned as an addendum to DG-300-W) - 80% complete.

- d. Standard instrument drawings for Five-Fold Hand and Foot Counters - 80% complete.

DESIGN PROJECTSStatistics

Engineering and drafting effort of the Section on project activity for the month of December was as follows:

	<u>Engineering</u>		<u>Drafting</u>	
	<u>Man Months</u>	<u>% of Total</u>	<u>Man Months</u>	<u>% of Total</u>
UO ₃ Plant Expansion	4.5	5.7	0.8	1.4
Reactor Plant Modifications for Increased Production	11.4	14.5	3.5	6.3
Purex Capacity Increase	4.2	5.3	3.5	6.3
100-K Reactor Plants	9.6	12.2	8.7	15.6
Purex Radioiodine Removal Facility	5.5	7.0	3.1	5.6
Other Design Projects	19.3	24.5	12.3	22.0
Process Technology and Customer Work	24.2	30.8	23.9	42.8
Total	78.7	100.0	55.8	100.0

CA-512 - 100-K Area Facilities

Work continued during December on CA-512, Revision 4, which covers the modification, correction, and installation of various systems for the satisfactory completion of the 100-K Area facilities. The design work covered by this revision is estimated at approximately \$85,000 and includes design for the following major items: Gamma Monitoring System - 105-K, Acid Addition Facilities - 183-K, 107-K Retention Basin Foundations and Effluent Sampling and Monitoring, and Ventilation System Corrections - 1720 and 1704-K.

CA-513 - Purex Separations Facility

Design for the currently approved major phases of Project CA-513-E, Purex Plant Modifications, was completed during December with the completion of detailed designs for Iodine Monitoring Facilities and Continuous Sampling Facilities. Funds have been requested but not yet authorized for the provision of an additional Purex crane.

CA-514 - 300 Area Expansion

Design was completed during the month for an explosion-proof methanol probe housing for the cap and can cleaning machine in the 313 building.

CA-539 - Additional Waste Storage Facilities - Redox

Detailed design of Phase II facilities was completed during November. Design field liaison work continued during December. Assistance was given to field forces for installing temporary hook-ups until permanent instrumentation arrives on plant-site. Vendor drawings for the motor control center were reviewed and approved during the month.

CA-546 - Fuel Element Pilot Plant**DECLASSIFIED**

Over-all design advanced to 98% complete during December. All drawings for the new anodizing equipment have been issued for comment, and revisions to electrical drawings are in progress as required by changes in the anodizing area.

CG-558 - Reactor Plant Modifications for Increased Production

Total design for CG-558 advanced to 98.5% complete (excluding zone temperature monitoring facilities). Provision of a zone temperature monitoring system for 105-B, C, D, DR, F and H buildings was approved as a part of the scope of this project and detailed design of these facilities was started during the month.

CG-600 - 100-C Alterations

Design completion status remains at 96% at the end of December. Additional design for installation of the new 190-C process pumps will be accomplished upon receipt of necessary information from the pump vendor. Preparation of acceptance test procedures for the new process pumps was started during the month.

CG-613 - Hanford 4-X Program - Metal Conversion Plant

Detailed design for the addition to the UO_3 Plant is 99% complete. Preparation of necessary drawing revisions and acceptance test procedures continued during December. Design assistance was furnished to the Struthers Wells Corporation to solve weld-cracking problems encountered during fabrication of the calciner troughs.

CG-616 - Installation of Acid Feed Equipment - 100-B, C, D, DR, F and H Areas

Detailed design for this project advanced to 96% complete during the month.

CG-621 - Redox Contamination Control Facilities

Total design for Project CG-621, Redox Contamination Control Facilities advanced to 98% complete during the month. Design was completed for Canyon Washdown facilities and the J-6 Pre-Condenser. Status on the remaining design items is as follows:

E Cell Ozonization, Phase II	88.8%
Contaminated Equipment Removal	98.0%

CG-625 - Additional Waste Disposal Facilities - 200 Area

Detailed design for Phase I of this project remained at 80% complete at the end of December. The revised scope for the recirculation facilities has been completed but no additional detailed design was done. Design for the Phase II tank farm addition was 4% complete at month's end and the overall completion status of Project CG-625 was 39.4%.

DEL

CG-635 - Redox Stack Particulate Sampler

Detailed design for this project was completed during December with the approval of the five required drawings.

CG-638 - Alum-Activated Silica Water Treatment Facilities - Phase II

Status of design for the provision of additional activated silica water treatment facilities in the 100-B, D, DR, F and H Areas was 27.7% at the end of the month.

CG-642 - Design of Continuous Charge-Discharge Equipment - C Reactor

Work continued during December on the preparation of design scope for full-scale continuous charge-discharge equipment for C Reactor.

CG-643 - Redox Capacity Increase - Phase III

Status of detailed design for the first phase of this project, which consists of removal of equipment limitations which will be imposed by process changes to be made in conjunction with Project CG-621, Redox Contamination Control Facilities, was as follows at the end of December:

2-E Column Modifications	92.9%
F-3 and F-6 Condenser Modifications	90.0%

Work is in progress on the compilation of data on valves, orifices, etc., which will be affected by proposed changes in flows, pressures and temperatures associated with the Phase III capacity rate.

CG-644 - Silica Gel Tail-End Treatment Facilities - Purex

A preliminary project proposal requesting \$60,000 for initiation of design of silica gel tail-end treatment facilities for the Purex Plant was approved during the month. Detailed design of these facilities will be performed by an architect-engineer under technical direction of the General Electric Company.

CG-646 - Modifications to Pickling Machines - 313 Building

Specifications were completed during December for a dip tank and necessary machine components required to convert 300 Area Metal Preparation pickling machines from a spray process to an immersion-dip process. Two drawings covering installation of the new equipment remain to be completed.

CG-647 - Back-Up Radioiodine Removal Facilities - Redox

Detailed design was started during the month for back-up radioiodine removal facilities for the Purex Plant, and was 5% complete at month's end.

CG-648 - Auxiliary Radioiodine Removal and Nitric Acid Recovery Facilities - Redox

Detailed design was started, and advanced to 8% complete, during December for the provision of auxiliary radioiodine removal and nitric acid recovery facilities for the Redox Plant.

SECRET
REF-9

D.O. 101398 - Feasibility Study - Dummy Decontamination Facilities - 100 Areas

Comments received during the month from the Manufacturing Department on a rough draft report summarizing the economics and feasibility of alternate methods of decontamination of aluminum dummies used in the 105 buildings are being evaluated prior to issuance of a final recommendation report.

D.O. A-00104 - Sub-Critical Neutron Flux Monitors - 100 Areas - Project Proposal

Work continued during December on a project proposal for the provision of sub-critical neutron flux monitors for the 105 buildings in all the 100 Areas.

D.O. A-00164 - Flow Loop, 314 Building - Project Proposal

Work continued during the month on the preparation of a project proposal for the installation in the 314 Building, 300 Area, of a test loop for simulating reactor flow conditions. The scope of work covered by this proposal has been expanded to include the provision of associated service connections.

D.O. A-00174 - Installation of Beta Monitors on Retention Basin Effluent Lines - 100-B, C, D, DR, F and H Areas - Project Proposal

Project proposal preparation continued during December for the installation of beta monitors on retention basin effluent lines in 100-B, C, D, DR, F and H Areas.

D.O. A-00176 - Water Plant Component Test Loop - Project Proposal

A project proposal for the installation of a water plant component test loop in the 1706-KE building was completed during the month and routed for Management approval.

D.O. A-00179 - Steam Driven Auxiliaries for 165-K Buildings - Project Proposal

Work continued during December on the preparation of a project proposal for the provision of steam-driven auxiliaries for steam generators in the 165-KE and 165-KW buildings.

D.O. A-00188 - Redox Plant Ventilation System Improvements - Project Proposal

A project proposal, completed in November, requesting \$205,000 for design, fabrication and installation of equipment for the correction of deficiencies in the Redox Plant ventilation system was awaiting Management approval at the end of December.

A-00218 - SWP Service Facilities, Redox - Project Proposal

Work continued during the month on a project proposal covering expansion of SWP service facilities in the Redox Plant.

D.O. A-00226 - Process Technology - Improved Purex Plant Silver Reactor

Design work continued during December for a prototype two-stage reactor to be used as a replacement for one of the existing in-canyon silver reactors in the Purex Plant.

DECLASSIFIED
SECRET
FF-10

DECLASSIFIEDD.O. A-00228 - Metal Loading Facilities - 100-B, D, DR, F and H Areas - Project Proposal

A draft project proposal for the provision of metal loading facilities for the 100-B, D, DR, F and H Areas was completed and routed for comment during the month. Issuance of the final proposal is scheduled for mid-January.

D.O. A-00273 - Alterations to Minor Construction Shops - White Bluffs (CG-630)

Design of miscellaneous alterations to Minor Construction Shops, White Bluffs, was 25% complete at the end of December.

D.O. A-00280 - Relocation of Purex Cooling Water Swamp - Project Proposal

Work was started during December on a project proposal for the relocation of the Purex cooling water swamp from the present area east of the 202-A building to a natural depressed area south of Gable Mountain.

D.O. A-00283 - Monochromatic Neutron Beam Facility - Project Proposal

Project proposal preparation was started during the month for design and procurement of a monochromatic neutron beam facility for installation in a test hole in one of the 105-K reactors.

D.O. A-00284 - Additional Heat Generation Facility, 189-D Building - Project Proposal

A draft project proposal for an additional heat generation facility for the 189-D building was completed and routed for comment during December.

D.O. A-00285 - High Level Metallurgical Examination Cell, 327 Building - Project Proposal

Work was started during the month on a preliminary project proposal for the installation of a high level metallurgical examination cell in the Radiometallurgy Building in the 300 Area.

D.O. A-12884 - Purex Plant - Prototype In-Line Alpha Monitor

The Design Section is directing the procurement for and fabrication of a prototype alpha monitor, which is to be installed on the 2AW stream in the Purex Plant. At the end of December, fabrication of the prototype was 90% complete.

D.O. C-47050 - Structural Analysis for 300 Area Coal Shake-Out Installation

Structural analysis and design for the installation of a coal shake-out at the 384 building, 300 Area was 25% complete at the end of the month.

D.O. C-79326 - Underwater Cutting and Etching Equipment - 105-C Metal Examination Facility

Preparation of a scope study of equipment for underwater cutting and etching of irradiated fuel elements in the 105-C Metal Examination Facility advanced to 95% complete during December.

DECLASSIFIED
Ff-11

Design Work Completed During December

D.O. 100599 - As-Built Drawings (CA-431-B)
D.O. 101362 - Power Factor Study of Electrical System
D.O. 101367 - 100 Areas - Relocation of Grove Valve Impulse Lines
D.O. A-00165 - Prototype Calciner Installation - 224-U
D.O. A-00168 - New VSR Tower (CA-548)
D.O. A-00180 - Pole Figure Mechanism for X-Ray Diffractionator
D.O. A-00197 - Fly Ash Collection System - 384 Building (CA-590)
D.O. A-6544 - Engineering Services - Tube Removal Development Program
D.O. A-12502 - Door for Column Carrier Outlet Opening - 202-S
D.O. A-12582 - Redox Plant - Vapor Line Connectors
D.O. A-12920 - U Plant - Jumper Design
D.O. A-13531 - Redox Plant - Redesign of Recirculating Boiler Section
D.O. C-96846 - Isolation Process - 224-T Building
D.O. C-98574 - Engineering Study of Construction Budget Items - 300 Area

INVENTIONS

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

InventorSubject

H. R. Hughes

Heat transfer from a nuclear reactor by a radiant energy method.

H. R. Hughes

A method for the removal of radioactive substances from metals and other materials by the application of the principles of electrolysis.

RH Beaton
Manager - Design
ENGINEERING DEPARTMENT

RH Beaton:HDT:rd

DECLASSIFIED
SECRET
Ff-12

DESIGN SECTION WORK STATUS

ENGINEERING MAN MONTHS
PROCESS ENGINEERING SUB-SECTION

Description	Backlog Start of Mo.	Sch'd Dur. Mo.	Time Spent Dur. Mo.	% of Total Effort	Backlog End of Month	Jan.	Feb.	Mar.	Apr.	May	June	Balance	Total
Purex Modifications	8.2		2.1	3.1	6.1	2	2	1	1			.1	6.1
CG-558 & CG-600	18.9		.2	.3	18.7	1	2	2	2		1	8.7	18.7
4-X Program	17.1		.9	1.3	16.2	1	1	1	1			12.2	16.2
Reactor Charge-Discharge	39.5		2.0	3.0	37.5	3	3	3	3		3	19.5	37.5
Other Projects	86.1	66.0	18.6	27.9	133.5	19	20	20	20	18	16	20.5	133.5
Reactor Des. & Dev.	161.0		21.4	32.1	139.6	21	20	20	20	22	24	0	139.6
Separations Des. & Dev.	140.7		14.2	21.3	126.5	14	14	14	14	14	14	0	126.5
Metallurgy Des. & Dev.	19.5	25.0	6.4	9.6	38.1	4	4	5	5	6	6	0	38.1
234-5 Design Dev.	11.8		.6	1.0	11.2	1	1	1	1	1	1	0	11.2
Weapons Design Dev.	8.7		.3	.4	8.4	1	1	1	1	1	1	0	8.4
Ant. Future Projects						1	2	2	2	3	3	13	13.0
	511.5		66.7	100.0	535.8	68	70	70	70	70	69		548.8
DESIGN ENGINEERING SUB-SECTION													
Purex Modifications	52.1		1.9	2.6	50.2	2	3	3	4		4	30.2	50.2
CG-558 & CG-600	115.4		9.8	13.3	105.6	8	8	6	6		4	67.6	105.6
CG-616 & CG-638	31.3		3.5	4.8	27.8	5	5	4	3	1	1	8.8	27.8
CG-621	23.8		2.2	3.0	21.6	2	2	2	1			14.6	21.6
CG-625	33.0		1.2	1.6	31.8	1	1	2	2	2	2	21.8	31.8
CG-642	50.0		.1	.2	49.9	1	2	3	4	4	4	31.9	49.9
CG-643	39.1		1.6	2.2	37.5	2	3	5	6	6	4	11.5	37.5
CG-647	45.0		3.1	4.2	41.9	4	5	6	6	5	5	10.9	41.9
CG-648	27.5		1.8	2.4	25.7	4	5	5	4	4	1	2.7	25.7
4-X Program	17.4		4.6	6.3	12.8	3	2	1	1	1	1	3.8	12.8
Other Projects	101.5		19.0	25.8	90.5	19	16	14	13	10	10	8.5	90.5
Design Development	116.9	8.0	15.2	20.6	101.7	15	14	14	14	14	14		101.7
Customer Work	68.8	10.0	9.6	13.0	69.2	9	9	9	9	10	10	13.2	69.2
Ant. Future Projects						9	9	1	2	8	15		26.0
	721.8		73.6	100.0	666.2	75	75	75	75	75	75		692.2

Present total backlog is distributed over five engineering branches in terms of man months as follows:

Authorized Work

FY 1956 & Later

Arch. & Civil 94
 Mechanical 242
 Electrical 96
 Instrument 160
 Standards 58
 650

Anticipated Future

FY 1956

4
 9
 5
 6
 2
 26

Totals

98
 251
 101
 166
 60
 676

Design Section

HW-40692-100

I. SUMMARY

A. Organization and Personnel

Following is a summary of personnel changes in Project Section during the month:

	<u>November 30, 1955</u>	<u>December 31, 1955</u>	<u>Net Change</u>
Employees on payroll	342	340	-2
Technical Graduates, Rotational	4	6	+2

The end-of-month status involved these changes:

	<u>Project Section</u>	<u>Technical Graduates Rotational</u>
Payroll additions	1	
Payroll removals	3	
Transfers into Section	3	2
Transfers from Section	3	
Transfers within Section	13	

At the end of the month there were positions open for 13 exempt and three nonexempt employees. Six exempt persons are being processed for addition to the payroll.

B. Scope of Activities

At the end of the month, completion status of major construction was as follows:

<u>Project No.</u>	<u>Title</u>	<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	100-K Area Facilities	100%	100% ^a
CA-512	1706 KER Recirculation Facilities	44%	52%
CA-513-A	Purex Facilities, Part A	100%	100% ^a
CA-513-E	Purex Facilities, Part E	79%	81% ^b
CA-539	Additional Waste Storage Facilities	44%	44% ^c
CA-546	Fuel Element Pilot Plant	80%	80%
CG-558	Reactor Plant Modifications, Phase I	32%	40%
CG-558	Reactor Plant Modifications, Phase II	3%	4%
CG-603	Hanford 4X Program, Bismuth Phosphate Plants	100%	100% ^d

C. Craft Labor

Because of continued minor disturbances at the White Bluffs warehouses and storage yards, a reiteration of General Electric policy has been necessary to fixed-price contractors who withdraw finished materials from these locations. The basic statements were:

- Complete except for start-up and scheduled design changes.
- Completion percentage is based on work now approved.
- General Electric portion of Phase II work.
- Completed on December 30, 1955, with exceptions.

SECRET

Fg-2

DECLASSIFIED

DECLASSIFIED

HW-40692

1. Materials to be withdrawn from White Bluffs warehouses will be set out on the docks, from which the fixed-price contractor's personnel will remove and load the items.
2. Materials to be withdrawn from the White Bluffs storage yards will be handled and loaded by fixed-price contractor's personnel, and a Minor Construction employee will be in attendance.

D. Safety and Security

Seven regular meetings for discussions of safety, security, and health topics were attended by about 190 Project Section employees. In addition, safety meetings were conducted by the five Off-site Inspection Units. Four mass meetings were held in the field for service contractor personnel, and information on radiation hazards and work procedure was dispensed throughout the construction areas. In cooperation with the current emphasis on safety, all Sub-Sections have reviewed work assignments in preparation for job hazard analyses. This review has been extended to off-site inspectors who are working in vendors' plants.

E. Highlights

Inspection Sub-Section

The total workload of orders requiring inspection decreased 45 to a total of 649, of which 618 have been assigned to inspectors. Responsibility for inspection of the assigned orders was divided as follows: off-site inspectors, 501; on-site inspectors, 102; and government agency, 15. An increase of the on-site assignments has necessitated additional inspection facilities at Hanford. The Corrosion Testing Program workload remained about level, with 242 corrosion tests, 76 micro and macro tests, and 94 chemical determinations being performed at the industrial laboratories. Generally, the inspection assignments concerned major work being performed on calciners and other equipment for the UO₃ plant, piping and risers for reactor plant modification, Resistoflex connectors, and process water pumps. This latter order has been removed from the critical list since the first commitment of 24 pumps has been shipped from the foundry, and ten finished pumps have been shipped by the vendor.

Minor Construction Sub-Section

The manpower of the labor service contractor continued to decrease, chiefly among craftsmen, to a total of about 885 employees on the payroll. According to manpower distribution, the primary efforts were directed toward the Reactor Plant Modification, Bismuth Phosphate Plants, Metal Conversion Plant, 300 Area Production Facilities, waste disposal facilities, and the Fuel Element Pilot Plant. Minor Construction work was essentially completed on the Bismuth Phosphate Plants and 24 miscellaneous work orders. New work was accepted on three projects and 48 work orders. The total amount authorized to Minor Construction was \$16,107,435, of which \$8,271,975 was not expended or committed. The upgrading program for equipment progressed to the stage of leaving only ten items to be processed for sale. Inventories were made of all stores in Warehouse #1 and of all clothing items. Kardex files and stock levels were established for expendable tools in Warehouse #2.

SECRET

Project Engineering Sub-Section

The remaining project assignments and functions of the Separations Projects Sub-Section were assimilated during the month, and the title of the Purex Construction Unit was changed to Construction Inspection Unit. Thus, the Project Engineering workload was increased by these projects, plus projects for modification of Kadlec Hospital and valve houses in the 100 Areas, and eight engineering requests. Work assignments were completed on two engineering requests and three projects, CG-603, Bismuth Phosphate Plants; CG-576, General Improvements to 300 Area Laboratory; and CG-572, Particle Problem Animal Exposure Equipment. Preliminary study and planning on the problem of reactor tube replacement were coordinated with Minor Construction and the Manufacturing Department to include the possibility of effecting the maximum utilization of the major shutdowns and Minor Construction forces during the Reactor Modification project, and the possibility of changing methods of work. Other projects that required intensive engineering work were the Metal Conversion Plant, Reactor Plant Modification, and waste disposal facilities. Construction schedules for reactor modification work are being adjusted to reflect delays caused by labor problems, slow material deliveries, and adverse weather.

Project Auxiliaries Sub-Section

Plans were completed to redesignate this component as the Project Service Sub-Section, effective January 1, 1956. Actions were continued to obtain personnel for current vacancies. Project administration functions were realigned for more precise controls and presentation of construction data. Project Cost Control continued its routine functions and also assisted with inventories, appraisals, and special reports. Reproduction output was 323,795 square feet, a substantial decrease from the peak production during November 1955. Distribution by Engineering Files also dropped to a total of 156,778 prints, of which about 1800 were classified items. The largest single order was 13,574 prints for Reactor Plant Modification. Field Surveys performed additional work on the survey of Richland, Washington, and also provided routine services for establishing control points, graphite inventory, and other survey services. Estimating workload continued its increase to a total of 83, of which 29 were completed during the month.

F. Monthly Report of Inventions and Discoveries

All persons in Project Section engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

None.

S. McMahon, Manager, Projects

DECLASSIFIED
SECRET
Pg-4

DECLASSIFIED

HW-40692

II. STATISTICAL AND GENERAL

A. Significant Assignments

1. Initial Reporting

CG-647, Back-up Radioiodine Removal Facilities, Purex

Detailed design is the responsibility of Design Section, and the rough draft of Revision No. 1 to the project proposal is being circulated for comments. Work was proceeding on an interim authorization.

ER 1231, Installation of Soundproofing Facilities in 1706-KE Building

With preliminary design complete, an informal request is being prepared on the basis of a detailed estimate.

ER 2772, Improvements to Redox Plant Ventilation

Preparation of the project proposal is a Design Section responsibility, and the proposal is being routed for General Electric approvals.

ER 2773, Steam Line to the 275-EA Building

The informal request was transmitted to AEC for authorization.

ER 2774, Installation of Sprinkler System, 275-EA Building

The project proposal is being prepared.

ER 3137, Evacuation Warning System, 300 Area

With scoping 60 per cent complete, the Commission has requested the inclusion of sufficient funds to show the location of additional circuits and warning signals. A rough draft of the project proposal is being prepared.

ER 3138, Installation of Protective Canopy over Loading Dock, 313 Building

Information for the project proposal is being assembled.

ER 3139, Oil, Paint, and Solvent Storage Facility, 300 Area

Information for the project proposal is being assembled.

ER 3140, Addition to BY Telephone Exchange

A work order for \$150 was received from the Telephone Sub-Section to prepare an estimate for construction. Two design drawings for the proposed steel building accompanied the work order.

SECRET

FR-5

ER 3141, Replacement of Obsolete Radio Communication Equipment

A work order for \$1,000 was received from the Telephone Sub-Section for preparation of the project proposal. The proposed work includes a remote control system to the equipment on Rattlesnake Mountain, the replacement of radios and mobile and stationary units, and the removal of equipment from the Gable Butte station.

2. Final Reporting

CG-572, Particle Problem Animal Exposure Equipment

Work on both phases was completed with exceptions.

CG-576, General Improvements to Laboratory Area, 300 Area

Construction progressed 19 per cent to completion as of December 30, 1955, with the following exceptions: door signal system, panic hardware in 327 Building, and shielding for the tensile machine. These exceptions have been assigned on work orders to plant forces.

CG-603, Hanford 4X Program, Bismuth Phosphate Plants

Construction progressed two per cent to completion as of December 30, 1955. The remaining work has been assigned on work orders to Minor Construction and to plant forces. The repair work on 221-T Building is to be accomplished when weather permits.

ER 3136, 350°C Flow Loop in 314 Building

This request was closed out when information was transmitted to Design Section for use in the project proposal.

3. Current Projects

CA-512, 100-K Reactor Facilities

Although the over-all project was considered complete, the work on repairs and modifications was about 49 per cent complete. This completion was approximately on schedule for work now known.

Tests are still being conducted on the Hamlin 3D model switches for the pressure monitor system. Panellit switches of similar design will be tested in January.

Repair work was completed on nine of the 22 backwash valves to be repaired in the filter plants, and modification work was continued on about ten other service and control systems. At a meeting on December 16, 1955, with Manufacturing Department representatives, the following future work was discussed: activated silica piping, gamma monitoring, pressure monitoring, and cross-under drain instrumentation.

The scheduling of future work is being based upon approved work for back-up facilities, the steam-driven auxiliary equipment, and related modifications.

SECRET
Pg-6
DECLASSIFIED

~~SECRET~~

HW-40692 ~~SECRET~~

CA-512, 1706 KER Recirculation Facilities

Over-all construction progressed nine per cent to a total of 52 per cent. A fixed-price contractor proceeded with fabrication of piping, placement of pump foundations, electrical services within the building, and process piping in the north tunnel. Service piping in 1706-KK has been completed, and piping in the south corridor was practically complete. Fabrication work has been started on valve and strainer assemblies for the front face, wiring trays, sheetmetal ducts, and control systems. Installation of piping assemblies in the Ball 3X room of 105-KK has been started.

Late deliveries of critical materials have jeopardized schedules for the fixed-price contractor, as well as Minor Construction.

CA-513-A, Purex Facility

The over-all project continued with the completion status of 100 per cent.

The fixed-price contractor for the Purex Disposal Tunnel proceeded with final structural work and backfilling. This portion of the project was essentially completed.

Excavation for the Purex Burial Garden was started on December 27, 1955.

Other activities were directed toward the hot start-up scheduled for January 16, 1956. The failure of studs on some of the plant equipment has resulted in substitution of keyed-and-screw type studs. Other changes are being made to the capacitance probes and the main crane wheels.

CA-513-E, Expansion of 200 Area Facilities

Construction remained at 81 per cent complete, and this completion is based on work now approved. Detailed design for the Purex iodine monitor and the continuous sampler was completed.

Revision No. 5 to the project proposal, which requests \$1,600,000 additional funds and includes a second remote crane, is still awaiting action by AEC in Washington.

Equipment modifications are 98 per cent complete and will remain so until delivery of spare equipment which has been purchased. This delivery is not expected until after July 1, 1956.

Work on the 241-A Tank Farm Circulation Facilities was started on November 30, 1955, and has progressed satisfactorily toward the scheduled completion date of February 10, 1956.

Equipment installation progressed on the continuous samplers, iodine monitors, metal solution tub pumps, the L cell absorptometer, and waste tank circulation facilities.

CA-539, Additional Waste Storage Facilities for Redox

Construction on the General Electric portion of the work was 44 per cent complete; however, the over-all completion was 53 per cent.

~~SECRET~~

F8-7

Design is essentially complete on all phases. Drawings submitted by the vendor of the motor control center were reviewed and approved. Sketches were provided the field forces for the temporary hook-ups of instrumentation until permanent equipment is received from the vendors.

During the first half of December, the entire 24-inch vapor manifold system was placed in operation. On December 27, the valved manifold jumpers in Diversion Box 241-SX-151 were installed.

Delivery of the instrument panel for the circulators has been promised for mid-May 1956 instead of March 23. Efforts are being made to improve this delivery.

CA-546, Fuel Element Pilot Plant

Over-all construction progressed 11 per cent to a total of 86 per cent; the General Electric portion was 80 per cent complete. Design work on revisions to the anodizing facilities was completed except for the electrical phases. The contractor's shop drawings on partitions and miscellaneous steel for the second floor offices were reviewed.

The fixed-price contractor was delayed a few days by lack of structural steel, but the erection work is now progressing.

Equipment installation included the main exhaust header, fume separator, the two-ton crane, power supply, and piping in the plating room. Installation work is being delayed by slow delivery of engineered equipment, but delivery is expected in early January 1956.

CG-558, Reactor Plant Modification for Increased Production, Phase I

Construction progressed six per cent to a total of 40 per cent.

Electrical data is being obtained in preparation for the first 4500 HP motor test. All ATP's have been issued for comment. Design was initiated on Zone Temperature Monitoring which was approved as an addition to the scope of the project.

Procurement of process pumps has improved to the degree that a backlog exists at both the vendor's machine shop and the installation site. Shipments are now being made in pairs, and the last two pumps for 190-B were shipped on December 12. They arrived at Hanford on December 27, 1955, and on the same date the vendor shipped Nos. 9 and 10 for use in another area.

Installation of equipment in 100-B was continued, including the new bowl and impellers for the B-8 position of 181-B, the second process pump at 183-B, process pumping equipment in 190-B, and portions of relocated switchgear. The fixed-price contractor continued with grouting and equipment alignment in 190-B Annex, and the contract completion date has been extended to April 27, 1956.

Excavation for the 100-B raw water line was essentially completed. About 1200 feet of pipe was laid and welded, and another 500 feet was tack welded.

Scheduling of work is being arranged according to reactor outages in order to minimize downtime of the reactors. This scheduled coordination includes equipment

SECRET
Pg-8

DECLASSIFIED

SECRET

testing, installation of poison columns, and other items of work which can be accomplished at any time without interfering with production.

CG-558, Reactor Plant Modification for Increased Production, Phase II

Construction progressed one per cent to a total of four per cent. Specifications for the raw water line in 100-H and the effluent system in 100-F have been completed.

Site preparation at 100-H was essentially completed. Structural steel and siding were erected for the 151-H switch house addition. Temporary switchgear was being installed for the high tank pump at 183-H. Other work consisted of relocating lines and fabrication of piping.

At 100-F, excavations were made for the 190-F Annex and the process sewer. Installation of equipment included the temporary switchgear at 183-F, and the steam injection system at 182-F.

Minor Construction field work at 100-F and H Areas has been essentially stopped to await deliveries of material and equipment.

CA-586, First Capacity Increase, 230-KV System

The over-all completion of the work was about 12 per cent and the General Electric portion was 30 per cent complete.

Vendor's drawings on the duplex board were reviewed and approved. Minor Construction work has been stopped to await receipt of control cable and the duplex board. The cable was shipped from New York on December 22, 1955, and the duplex board has been scheduled for delivery by March 1, 1956. Preliminary inspection of the cable tray between 165-KE-KW was held.

The fixed-price contractor has completed the footing for tower #5, and the subcontractor has begun erection of the tower. Other footing locations have been surveyed.

CG-613, Hanford 4X Program, Metal Conversion Plant

Over-all construction progressed nine per cent to a total of 23 per cent. The General Electric portion of work was 15.7 per cent complete.

An AEC directive dated December 2, 1955, increased funds from \$3,000,000 to \$4,000,000 and authorized the following changes in scope of work: (1) facilities for using five-ton shipping containers in place of the presently utilized 30-gallon drums, (2) a chemical additive system for the calciner feed material, (3) a maintenance facility to serve the Metal Conversion Plant and equipment, and (4) a shielding wall for isolating two uranium lag storage tanks.

Minor revisions were made to 14 drawings including the bag filter platform. The operations and capacity test procedure is approximately 50 per cent complete. Assistance was furnished the Struthers Wells Corporation to solve the weld cracking problem encountered during the fabrication of the calciner troughs. Redesign of the corner joints was done to reduce stresses. The prototype and first production unit are to be shipped without further heat treatment.

SECRET

Pg-9

Procurement of major equipment continued as the major problem, particularly concerning process bag filters, calciners, the absorber tower, and control valves. A penalty agreement amounting to \$1,000 per day after February 5, 1956, has been made with the absorber tower vendor.

Equipment receipts during the month included five calciner furnaces, the surge tank, and instrument panels. Minor Construction completed new lids for the Luckey pots, and proceeded with installation of the purge tank, the surge tank, and acid pump in "B" and "D" Cells.

Completion of the 224-UA Building structure, particularly the built-up roofing, was prevented by adverse weather. In preparation for installations of process equipment, work was continued on electrical services, process water piping, and service piping. Electrical work in the cells was completed, and "G" Cell was painted.

Bids for Phase IV, the railroad car loading facility, are scheduled for opening on January 5, 1956.

B. Other Assignments

CA-548, Reactivated Project Proposal for New VSR Test Tower

The AEC decided that detailed design is to be done by an architect-engineer. A contractor was selected during the month, and the design criteria and scope drawing have been issued to him. Completion of detailed design is anticipated by April 1, 1956.

CA-555, Graphite Hot Shop and Storage Building

Over-all completion of construction was about 94 per cent. Construction of the hot shop portion of this project was completed by the contractor on December 8, 1955. Installation of services was completed, and the hot shop was accepted by Pile Technology on December 22, 1955.

Minor Construction continued installation of service headers in the cold shop. Late delivery of material is expected to delay completion of installation until late January 1956.

CG-578, Effluent Water Monitoring Improvements, 100-B, D, F, DR, and H Areas

Construction was 72 per cent complete at the end of the month, and this conforms approximately to the new schedule which has been submitted to the AEC. The revised project proposal requests an extension of the physical completion date to July 1, 1956.

The gamma monitoring system in 105-D was completed with minor exceptions. Beneficial use of the corresponding system in 105-B is anticipated during January 1956. Rotameter rack assemblies for 105-F are being fabricated in the shop.

CG-579, Effluent Water Monitoring Improvements, 100-C Area

A revised project proposal requesting extension of time and additional funds has been returned to Project Section for re-evaluation of the completion date. A study

SECRET
Pg-10

DECLASSIFIED

~~SECRET~~

HW-40692

DEL

is being made of the shutdown schedule and of a tentative method of installation which has been devised with the cooperation of Manufacturing Department.

CG-587, TBP Waste Scavenging

Construction progressed three per cent to a total of 91 per cent. The make-up tank has been set and the piping is being installed. The one required jumper has been fabricated. Delivery of the control valve and agitator was expected during early January 1956.

CA-590, Fly Ash Collection Equipment, Building 384

The specifications for work to be performed under this project were transmitted to AEC on December 19, 1955, for review.

CG-598, Purex Acid Fractionator

The revised project proposal requesting an increase of funds from \$590,000 to \$920,000 and an extension of completion date from December 1, 1955, to September 1956 was forwarded to AEC on December 29. The engineering review of bids was 85 per cent complete, and 65 per cent of the vendor's certified data has been approved. The construction completion status remained at 39 per cent, following the issue of a stop charge notice on December 1, 1955.

CG-600, 100-C Alterations

Completion status remained at design 96 per cent, construction .3 per cent.

Two drawings were added for the installation of the 190-C process water pumps. Final completion was held up until vendor information is received. ATP's for the new pumps in the 190-C and 183-C Buildings were started.

Procurement was progressing. The Byron Jackson Company submitted the low bid for the vertical turbine pump and hollow shaft motor unit. If this bid is accepted, the new and existing units will be interchangeable.

CA-601, 300 Area General Improvement Program

With preliminary design completed, the design criteria were transmitted to AEC for bid purposes, and the AEC is now consulting with architect-engineer firms.

CG-614, Hanford 4X Program, 300 Area

Construction progressed 11 per cent to a total of 54 per cent. Production service was obtained during the month from welding machines in line #3 and a portion of the conveyor system. All autoclave control valves have been received, and work was continued on installation of piping and insulation. Preliminary work was completed for new exhaust ducts from the east line of the welding booths and for the argon piping. A small amount of work was performed on the furnace inductor coil exhaust and supply ventilation in the recovery area.

~~SECRET~~

Fg-11

CA-615, Mechanical Maintenance Shop Centralization, 100 Areas

Since the AEC in Washington withheld approval of this project, additional justification has been forwarded by the Hanford Operations Office.

CG-616, Installation of Acid Feed Equipment, 100-B, C, D, DR, F, and H Areas

The decision was made to combine this project with CG-638, Alum-activated Silica Facilities, Phase II. Although the start of field work on CG-616 may be delayed about two months, the combination of projects should reduce over-all design and construction costs. It is proposed that acid unloading and storage facilities in 100-B and D be kept at only one of the 183 Buildings and that the acid be pumped to the other 183 Building. Design Section is evaluating these proposed changes.

CG-618, Replacement of Steam Line Support Poles

Construction remained at 32 per cent complete, while the revised project proposal was being routed for approvals. Manufacturing Department has requested a revision so that work may be completed as originally scoped.

CG-620, Melt Plant Modifications, 314 Building

A study of requirements for this facility has resulted in a project proposal revision requesting funds for installation of a packaged furnace unit. This proposal is now being prepared.

CG-621, Redox Contamination Control Facilities

Design progressed 13 per cent to a total of 98 per cent. Over-all construction was 34 per cent complete.

During the month design was completed on the Canyon Washdown and J-6 Precondenser. Removal of contaminated equipment is to be completed in January. E-Cell, Phase II drawings are complete and awaiting Manufacturing Department approval.

Requisitions for spare replacement vessels were complete. Delivery of the H-6 heat exchanger has been promised by July 1, 1956. Purchase orders are being placed for the H-4 tank and tube bundle and the H-5 tower.

All "E" Cell Ozonization work was completed except procurement of spare equipment and installation of the ruthenium monitoring system.

Bids for the J-6 pre-condenser were opened on December 21, and the vendor has promised delivery in ten weeks. One jumper has been fabricated, and the others are scheduled for January 1956.

CG-624, Redox Railroad Tunnel Ventilation Barrier

An official construction schedule is being prepared for submittal to the AEC during early January 1956. The vendor of the sliding door has been informed of all changes and comments so that fabrication can be started. Minor Construction has scheduled the start of electrical work during early January 1956.

DECLASSIFIED

HW-40692

CA-625, Additional Waste Disposal Facilities, 200 Area

The completion status of design was revised downward to 39 per cent because of additions to the circulators which required drawing changes. Design study for reinforcing the tanks is being made. Completion of design is being planned in time to award a fixed-price contract by August 1956.

CG-626, Alterations to Redox Inert Gas Vent Systems

Construction to be performed by General Electric progressed 47 per cent to a total of 97 per cent complete. Fabrication work which was scheduled for completion during December 1955 was suspended for higher priority work in the 202-S Building. The completion of the vessel assembly in the shop is to be accomplished after the operational start-up.

CG-630, Minor Construction Fabrication Shops Modifications

Minor Construction work was started on December 1, 1955, and progressed to about two per cent complete. This work consisted of relocating equipment and preparing buildings for the fixed-price contractor. Detailed design work began on December 5, 1955.

CG-631, Crib Replacement Facilities, 241-T Tank Farm

Construction progressed 15 per cent to a total of 90 per cent. Fabrication of the liquid level reel was started. Installation of pumps was scheduled after the expected receipt of equipment in January 1956. Work has been completed sufficiently to permit use of the facility by the operating department.

CA-633, Remodeling of Facilities, Kadlec Hospital

Revision No. 1 to the project proposal has been approved locally, and it is being transmitted to the AEC in Washington for authorization.

CG-634, Replacement of Redox 216-S-1 and 2 Crib

Over-all construction progressed 63 per cent to a total of 79 per cent. The fixed-price contractor completed installation of the crib fill and the pipe work as scheduled on December 31, 1955. Minor Construction has completed its assigned work except for removal of temporary construction.

The U.S. Geological Survey crew was 75 per cent complete on the first of three test wells.

CG-635, Redox Stack Particulate Sampler

After review of the comment drawings, they are being changed accordingly. A revised estimate based on final design is scheduled for completion during early January 1956. Construction work is being delayed until the sufficiency of authorized funds is determined.

SECRET

Fg-13

CG-636, Redox Service Facilities Expansion

The project proposal which is now being revised by Design Section for reduction of scope is to be completed in late January 1956. The proposed scope includes an SWP service facility as a building addition.

CG-637, TBP Product Tail-end Treatment Facilities

A review by Manufacturing Department has revealed that the facility is no longer required, principally because of changes in the 4X Program requirements. Accordingly, the processing of the project proposal has been stopped.

CG-638, Alum-activated Silica Water Treatment Facility, Phase II

For the reasons noted under Project CG-616, these projects are being combined. Authorization has been received from AEC for the following work: instrument checks and Rotameter relocation by plant forces, site decontamination and tie-ins by Minor Construction, and the remaining project work by a fixed-price contractor.

CA-639, Painting Water Plant Structures, 100-DR Area

With scoping completed, a design order for \$500 was written for preparation of specifications for use by a fixed-price contractor.

CG-642, Continuous Charge-discharge Facility at 105-C

Detailed design including procurement of equipment components for testing purposes is the responsibility of Design Section. Some drawings have been issued for comment. Project committee meetings were suspended during December 1955.

CG-643, Redox Capacity Increase, Phase III

Construction work was about 54 per cent complete at the end of the month, and a construction schedule is being circulated for approvals.

Minor Construction completed modification of D-11 dunnage and 2-E column and delivered them to the 200-W shop for mock-up. Work has been started on mock-up of modified vessels and jumpers. The Redox shutdown was temporarily postponed because of operating difficulties.

CG-645, Plutonium Fabrication Laboratory

Over-all construction progressed 14 per cent to a total of 98 per cent. All service piping, ventilation, and laboratory equipment has been fabricated and installed. Minor painting and electrical items are being completed.

CG-646, Modification to Pickling Machines, 313 Building

The revised project proposal requesting a total of \$55,000 for installation and the balance of design and procurement funds is being circulated for approvals. Bids are being received for the required equipment.

CG-648, Auxiliary Radiiodine Removal and Nitric Acid Recovery, Redox

The preliminary project proposal requesting design funds was authorized by Directive HW-367 dated November 23, 1955. The project proposal requesting construction funds is being routed for approvals.

CG-649, FY-1955 Water Tank Replacements, 100-200 Areas

The project proposal, which was transmitted to AEC on November 17, 1955, is still awaiting authorization.

CG-650, Replacement, Repair, and/or Removal of Valve Houses, 100-B, D, and F Areas

The project proposal requesting \$65,000 was transmitted to AEC at the end of November 1955. An AEC representative has reviewed the field work requested for the project.

IR-191, 321 Building Fire Protection and Staging Study

Over-all construction was 19 per cent complete. Installation of the fire protection system was begun on December 1, 1955. The installations included electrical conduit and boxes in the basement, main floor, and canyon areas.

IR-198, Redox Stack Spray Piping Modification

Construction work progressed to about 60 per cent complete. Installation of piping modifications within the stack has been completed. The other work consisting of installation and tie-in of the pump and removal of a temporary ladder within the stack is to be performed after delivery of the pump in January 1956.

IR-200, Graphite Machining Facilities, 300 Area

The informal request was approved by AEC on December 16, 1955. A total of \$4,850 was authorized General Electric Company for design and engineering functions.

* * * * *

The following studies and Engineering Requests, involving preparatory work and scoping of future projects, were active during the month:

ER A-1219, 105-KW Laboratory

The decision was made to have this work performed by a fixed-price contractor. The project proposal has been revised accordingly and is being circulated for General Electric approvals.

ER A-1227, Provide Additional Storage and Shop Space in the 105-B, D, and F Buildings

The project proposal was returned with comments by Manufacturing Department, and these comments are being incorporated in a final draft. The method of performing design is also being re-evaluated.

DECLASSIFIEDER A-1229, Installation of Raw Water Cross-tie, 105-C

The project proposal is being routed for General Electric approvals.

ER 2764, 2101 Building Conversion

The project proposal is being routed for General Electric approvals.

ER 2767, Additional Redox Liquid Cooling Waste Cribs

The project proposal was transmitted to AEC on December 20, 1955, for authorization.

ER A-3122, Replacement of Steam Plant Deaerator, 384 Building

The Manufacturing Department is studying the results of tests made during cold weather periods.

ER 3125, Roof Repairs, Central Stores

A work order has been received authorizing \$400 additional funds for preparation of the project proposal.

ER 3127, Painting of Two High Tanks at 105-C Area

Work was suspended until further notice because of adverse weather conditions.

ER 3128, Decontamination Facilities, 100-E, 200-W, and 300 Areas

The project proposal is being routed for General Electric approvals.

ER 3131, Shielded Personnel Monitoring Station, 747 Building Addition

The project proposal is being routed for General Electric approvals.

ER 3132, Equipment Installation in the 314 Building

Rough draft copies of the project proposal have been distributed for comments. The work has been classified as a major process plant improvement project with 20 per cent of the cost to be charged to Cost Accounts and 80 per cent to Capital Accounts.

ER 3133, Alteration of Laboratory Area Buildings

The project proposal is being prepared, and the costs are to be charged to Capital Accounts.

ER 3134, General Improvements, Central Stores

The informal request for lighting improvements in the 1171 Building is being routed for General Electric approvals. The project proposal for improvements to storage yard #1 and the parking lot is in rough draft.

SECRET

ER 3135, Office Addition to 141-M Building

The project proposal is being delayed pending a decision of the Radiological Sciences Department on the question of proceeding at a reduced cost.

C. Related Functions

The workload of orders requiring inspection decreased both in number and in dollar value. Of the 649 orders requiring inspection, 618 have been assigned as follows: off-site, 501; on-site, 102; government agency, 15. The total money value of assigned orders was \$10,880,000. The workload for the Corrosion Testing Program remained approximately level, with 242 corrosion tests, 76 macro and micro tests, and 94 chemical determinations. To accommodate the increasing workload for on-site inspection, additional facilities have been made available at Hanford.

Following is a resumé of inspection activities during the month:

<u>Items</u>	<u>Number</u>	<u>Value</u>
New orders received during the month	105	
Total orders for items requiring inspection	649	
Cumulative orders assigned to inspectors	618	\$10,880,974
Orders assigned to inspectors this month	127	548,444
Orders completed during the month	199	856,716

The emphasis of work for off-site inspectors continued to be on calciners, reactor components, and process water pumps.

The workload for Reproduction and Engineering Files Units decreased sharply in comparison with the high production for November 1955. The reproduction output was 323,795 square feet, and the distribution by Engineering Files was 156,778 prints. The largest single order was 13,574 prints for Reactor Plant Modification.

Estimating Unit workload increased by about ten per cent to 83, of which 29 were completed. The completed estimates included the following: study, 13; project proposal, eight; construction, four; fair cost, three.

Field Surveys performed additional work on the survey of Richland, Washington, consisting of subdivisions and lot divisions. This Unit also provided routine services including control points, topographical surveys, and volume measurements of graphite.

Project cost control and administrative functions were realigned for more precise controls and presentation of construction data. Property evaluation was being made on nine projects, and three of these were completed during the month. Other assistance was given with inventories, appraisals, statistical reports, and special project reports.

D. Craft Labor

See Summary above.

DECLASSIFIED
SECRET
Fg-17

DECLASSIFIEDIII. REPORT OF VISITORSA. To Hanford, December 1955

N. A. Rasmussen, Fryer-Knowles, Seattle, Washington, visited R. M. Griffith on December 1 to assist with adjustment of equipment for 300 Area.

C. S. Slanning, Minneapolis-Honeywell, Minneapolis, Minnesota, visited E. S. Bell on December 19 to assist with ventilation balancing in the 141-F Building.

B. To Other Installations, December 1955

G. L. Swezea visited the Bonneville Power Administration, Portland, Oregon, on December 1 to perform design liaison on the 230 KV transmission line.

H. H. Hubble visited DeLaval Steam Turbine Company, Trenton, New Jersey, on December 1 for engineering consultation with the vendor inspector.

W. D. Richmond visited the Foxboro Company, Boston, Massachusetts, on December 14 to place the order and arrange for fabrication of calculators for 100-DR Area.

W. W. McIntosh visited points in Missouri from December 4 to 18 to recruit engineering and technical personnel.

SECRET

Pg-18

ADVANCE ENGINEERING SECTION
MONTHLY REPORT
DECEMBER 1955

An evaluation study of graphite and light water moderated boiling reactors was issued as HW-40708. For production reactor use, designs in which each tube is individually accessible were regarded as preferable to "tank-type" designs.

Studies of the desirability of using uranium oxide fuel elements in present piles and of the use of organic liquids as reactor coolants were initiated during the month.

F. W. Albaugh

Manager, Advance Engineering
ENGINEERING DEPARTMENT

FW Albaugh:pk

DECLASSIFIED

SECRET

Fh-1

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

MONTHLY REPORT SUMMARY - DECEMBER, 1955

PERSONNEL PRACTICES SECTION

The number of applicants interviewed in December was 1331 as compared with 1550 for November. In addition, 69 new applicants applied by mail. Open, nonexempt, non-technical requisitions decreased from 167 at the beginning of the month to 85 at month end. Ninety-eight employees were added to the roll and 44 removed during the month. The separation rate for fiscal month of December was .61% and for fiscal month of November .51%. These rates when converted to annual rates are 6.36% and 6.65% respectively. During December 184 new requests for transfer to other type of work were received by Employment and 19 transfers were effected. Attendance recognition awards were distributed to 241 employees in December, including 30 who qualified for five year awards.

There were no deaths during the month of December. One hundred and sixteen visits were made to employees confined to Kadlec Hospital, and 14 checks were delivered to employees confined at the hospital or at home. At month end, participation in the Pension Plan was 98.7%, in the Insurance Plan 99.6%, and the Employees Savings and Stock Bonus Plan 53.2%. At month end there were 638 non-veterans registered under Selective Service and 703 military reservists were on the roll. Since August 1, 1950, 427 employees have terminated to enter military service, of which 170 have returned, 55 have not claimed re-employment rights, leaving 202 still in military-leave status.

One hundred and twenty six adopted suggestions were approved for awards in December resulting in cash awards totaling \$2,265 with a total net savings of \$13,375.26.

Since the beginning of the 1955-56 season, 74 offers have been extended to BS/MS graduates for the Personnel Development Program. There have been 7 acceptances to date. Acceptances have been received from 22 experienced candidates. To date 434 PhD cases have been considered, 80 have been invited to visit and 29 have accepted invitations to visit.

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

The Press Relations Unit issued 53 releases during the month, 10 of which were especially planned for national publicity purposes and were sent to the Schenectady Press Relations Section. Eight manuscripts were approved for publication, and nine technical papers received all required approvals. Arrangements were made for three speeches to be delivered before public groups. The Community Newsletter was written and distributed to community leaders in Pasco, Kennewick, and Richland. Five Management NEWS Bulletins were produced and distributed to all exempt personnel during the month.

Hanford laundry pictures appeared in the THIS WEEK section of the New York HERALD TRIBUNE -- circulation 528,000.

Three booklets were completed and delivered to plant "customers" during the month; copy for three booklets was prepared and submitted to "customers" for approval; and preparation of copy for two booklets was begun.

Fifteen radio programs of the INSIDE HANFORD and GE HANFORD SCIENCE FORUM shows were produced and broadcast regionally during December by affiliate stations of the Eastern Washington network.

Seven "live" television programs of the GE HANFORD SCIENCE FORUM and THIS WEEK AT HANFORD shows were produced and telecast to regional and local viewers during December by five Eastern Washington television stations.

Graphics work on the "1955 at Hanford" annual report is progressing on schedule. The first rough draft is being edited and consolidated.

A total of 367 photographic assignments were covered for the month of December, and 13,940 prints were produced.

UNION RELATIONS

On December 28, 1955, a law suit was brought by the Hanford Atomic Metal Trades Council against the Company calculated to force arbitration of the establishment of the new classification of Gauge Worker. The Company's answer to the complaint is due by January 17.

Retroactive pay adjustments to 110 employees who had been improperly paid under the double-time pay provisions of the 1954 HAMTC-GE Agreement were made during the month.

To date some 20 area meetings with supervision have been held to discuss contract revisions and interpretations. A step up in meetings is scheduled for January following distribution of Agreement booklets.

Receipt of HAMTC and HGU Agreement booklets from the printer is expected the first week in January, at which time distribution will be made to all exempt employees on the addressograph list and to the employees through the unions.

Some 20 step II grievances which had accumulated during the three month period of contract negotiations were satisfactorily resolved during December.

SALARY AND WAGE ADMINISTRATION

During the month plans were completed for conducting the annual exempt employee appraisals. Salary & Wage Administration Advice No. 6, containing the instructions for this program was issued and all preliminary work required of this Section was completed by month end.

EDUCATION AND TRAINING

Of the original registration in the School of Nuclear Engineering- 325, 472 are actively pursuing their course work. This compares very favorably to the experience in previous terms. Twenty graduate courses and nineteen college-level and vocational courses have been planned for the Spring Semester. Five of these are new courses.

HEALTH AND SAFETY

There were no disabling injuries in Operations or Community during the month, but some near serious accidents were investigated. The disabling injury frequency rate for 1955 was 0.40 and the severity 708. It was 0.0 for the Community.

The average daily adult census decreased from 49.2 to 43.6 as compared with 60.6 a year ago. The average daily new born census was about the same at 8.8. This is a continuation of the low census figures which resulted in a 20% decrease for 1955 as compared with 1954.

An "Institute on Human Relations" for sanitarians in southeastern Washington was presented in Richland by Dr. Ted Barnowe, University of Washington, and Mr. Dan Prosser, State Department of Health consultant in mental health.

AUXILIARY OPERATIONS AND PLANT PROTECTION

Bids were received from two directory publishing companies for three annually spaced editions of the Richland Telephone Directory. A high bid of \$36,000 was submitted by General Telephone Directory Company of Des Plaines, Illinois. This bid will produce \$1,000 per year more than any previous editions.

Outstanding unaccounted for documents were reduced from 197 to 195 during the month. A net reduction of 41 documents was made during the calendar year 1955.

COMMUNITY

Effective December 12 the normal force of the Richland Police Department was reduced from 40 to 38 employees.

On S-D Day, December 1, Richland experienced only six reportable accidents with damages estimated at \$755.00. There were no injuries reported in any of the accidents. On S-D Day a year ago, December 15, 1954, Richland experienced only one traffic accident and no injuries. However, a year ago there was no snow and ice on the roads.

LLGerman/jak
1/20/56

Employee and Public Relations

PERSONNEL PRACTICES

Employment

November, 1955 December, 1955

Applicants interviewed

1,550

1,331

238 of the applicants interviewed during December were individuals who applied for employment with the Company for the first time. In addition, 69 applications were received through the mail.

November, 1955 December, 1955

Open requisitions

Exempt

2

1

Nonexempt

167

85

Of the 167 open, nonexempt, nontechnical requisitions at the beginning of the month, 92 were covered by interim commitments. Of the 85 open, nonexempt, nontechnical requisitions at month end, 51 were covered by interim commitments. During December, 69 new requisitions were received requesting the employment of 83 nonexempt, nontechnical employees.

November, 1955 December, 1955

Employees added to the rolls

95

98

Employees removed from the rolls

63

44

NET LOSS OR GAIN

+ 32

+ 54

Fiscal Month November, 1955		Fiscal Month December, 1955	
Male	Female	Male	Female

Separation Rate:

.31%	1.44%	.37%	1.71%
------	-------	------	-------

Fiscal Month November, 1955		Fiscal Month December, 1955	
--------------------------------	--	--------------------------------	--

Over-all Separation Rate:

.51%

.61%

During December, 9 employees left voluntarily to accept other employment and 2 left for business for self.

Employee and Public Relations

PERSONNEL PRACTICES

Transfer Data

Accumulative total of requests for transfer received since 1-1-55	966
Number of requests for transfer received during December	184
Number interviewed in December, including promotional transfers	126
Transfers effected in December, including promotional transfers	27
Transfers effected since 1-1-55, including promotional transfers	493
Transfers effected in December for employees being laid off	1
Number of stenographers transferred out of steno pool in December	9
Transfer requests active at month end	431

ADDITIONS TO THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
New Hires	6	71	---	77
Re-engaged	-	2	---	2
Reactivates	2	15	---	17
Transfers	<u>2</u>	<u>--</u>	<u>---</u>	<u>2</u>
Total Additions	10	88	---	98

TERMINATIONS FROM THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
Actual Terminations	3	14	---	17
Removals from rolls (deactivates)	2	23	---	25
Transfers	<u>1</u>	<u>1</u>	<u>---</u>	<u>2</u>
Total Terminations	6	38	---	44

GENERAL

	<u>11-1955</u>	<u>12-1955</u>
Photographs taken	163	150
Fingerprint impressions	88	82

PERSONNEL SECURITY QUESTIONNAIRES PROCESSED

	<u>11-1955</u>	<u>12-1955</u>
General Electric Cases	135	88
Facility Cases	<u>18</u>	<u>9</u>
Total	153	97

Employee and Public Relations

PERSONNEL PRACTICES

As a result of the publicity regarding the impending force reduction in the Separations Section, 134 Requests for Transfer have been received from Separations Utility Operators. Sixty-eight of these employees have been interviewed to date and arrangements were completed during the month to transfer 35 of these people to other positions in the Plant. In addition, to this number arrangements were made to transfer five Plumber Steamfitter Journeymen, one Millwright Journeyman and two Instrument Trainees. Offers were made to another 20 Utility Operators who rejected the job offered. So far, two Separations personnel have been transferred with the bulk of the transfers arranged to take place in January.

In an effort to establish more contacts for stenographic personnel the following schools have been contacted: Sunnyside High School, Grandview High School, Prosser High School, Toppenish High School, St. Patrick High School, Touchet High School, Walla Walla Business College, Walla Walla College, Walla Walla High School, Whitman College, Riverview High School, Yakima Senior High School, St. Joseph Academy, Moxee High School, Yakima Valley Junior College, West Valley High School, Selah High School, Highland High School, Yakima Business College, and Columbia High School.

Personnel Records and Investigations

11-1955 12-1955

INVESTIGATION STATISTICS

Cases received during the month	168	177
Cases closed	257	78
Cases found satisfactory for employment	146	172
Cases found unsatisfactory for employment	31	2
Cases closed before investigation completed	13	1
Special investigation conducted	12	1

PERFECT ATTENDANCE RECOGNITION AWARDS

Total one-year awards to date since January 1, 1950	5511
One-year awards made in December for those qualifying in November	63
Total two-year awards to date since January 1, 1950	3188
Two-year awards made in December for those qualifying in November	51
Total three-year awards to date	1906
Three-year awards made in December for those qualifying in November	43
Total four-year awards to date	1012
Four-year awards made in December for those qualifying in November	54
Total five-year awards to date	342
Five-year awards made in December for those qualifying in November	30

Employee and Public Relations

PERSONNEL PRACTICES

SERVICE RECOGNITION

Total Service Recognition Pins presented to date	5491
Five-year Service Recognition Pins presented during December to Exempt personnel	6
Five-year Service Recognition Pins presented during December to Non-exempt personnel	33

During December, 16 people whose continuity of service was broken while in an inactive status were so informed by letter.

Employee Services

The following contacts were made with employees during the month:

Employee contacts made at Kadlec Hospital	116
Salary checks delivered to employees at Kadlec Hospital	11
Salary checks delivered to employees at home	3

At the end of the month, participation in the Benefit Plans was as follows as compared with last month's participation:

	<u>NOVEMBER</u>	<u>DECEMBER</u>
Pension Plan	98.6%	98.7%
Insurance Plan	99.6%	99.6%
Savings & Stock Bonus Plan	53.4%	53.2%
Good Neighbor Fund	70.2%	70.0%

There were no deaths during the month of December, therefore the number of life insurance claims remain at 184 totaling \$1,269,776.66.

There were no employees to retire during the month of December.

A total of 79 new employees attended Orientation Programs given by members of this group during the month of December. *97% have signed up to participate in the Insurance Plan, 100% have signed up to participate in the Pension Plan, and 96% have signed up to participate in the Good Neighbor Fund.

Twenty letters were written in regard to matters concerning deceased employees and their families during December regarding payment of monies from the Company, and general information.

*One waiver was received because this employee is covered under Dependent Insurance of spouse.

Employee and Public Relations

PERSONNEL PRACTICES

Military Reserve and Selective Service

Total number of non-veteran employees subject to military service training through Selective Service System

638

Number Classified 1A	152
Number Classified 1A0	1
Number Classified 1D	54
Number Classified 2A	110
Number Classified 3A	233
Number Classified 4A	3
Number Classified 4F	83
Number Classified 2S	2
	<u>638</u>

Number of Technically Trained & Engineering Personnel for whom deferments are currently being requested

115

Number of Non-Technically Trained & Engineering Personnel for whom deferments are being requested

6

Total 121

Accumulated total of deferments requested

1583

Accumulated total of deferments granted

1277

Current number of deferment requests pending

26

Current number of deferment requests denied

1

Current number of deferment requests granted

12

During Month of December

Number of deferment requests pending at Local Board Level

21

Number of deferment requests pending at Appeal Board Level

4

Number of deferment requests pending at Presidential Appeal Level

1

Total 26

Number of deferment requests denied by Local Boards

0

Number of deferment requests denied by State Appeal Boards

1

Number of deferment requests denied by Presidential Appeal Board

0

Total 1

Number of deferments granted by Local Boards	12
Number of deferments granted by State Appeal Boards	0
Number of deferments granted by Presidential Appeal Board	0
Total	<u>12</u>
Number of Technically Trained & Engineering Personnel denied, or requesting no further appeal, now pending induction	11
Number of Technical Graduates with over two years of deferments	77
Number of Selective Service vulnerable Technical Graduates Enlisted	0
Number of Selective Service vulnerable Technical Graduates Drafted	0
Number of Technical Graduates called to active duty under R.O.T.C.	0
Reservists Data - Total Number of Reservists on Roll	
Number of Active Reservists	165
Number of Inactive Reservists	517
Number of employees in the National Guard	21
Total	<u>703</u>
Reservists and National Guard members subject to drills, tours of duty, Cruises, Summer Camp and/or Weekly or Monthly meetings	256
<u>Military Service Leaves of Absence - August 1, 1950 thru Dec. 31, 1955</u>	
Reservists	129
Selective Service System	290
Female Employees Enlisted	8
	<u>127</u>
Total number returned to roll	170
Reservists	72
Sel. Serv. Sys.	98
	<u>170</u>
Known number not claiming reemployment rights	55
Number of employees still on military leaves	202

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

<u>Suggestion Plan</u>	<u>November</u>	<u>December</u>	<u>Total Since 7-15-47</u>
Suggestions Received	275	244	18483
Acknowledgements to Suggesters	238	250	
Suggestions Pending Acknowledgement	56	50	
Suggestions Referred to Departments for Investigation	290	289	
Suggestions Pending Referral to Departments	58	55	
Investigations Completed and Suggestions Closed	238	274	
Suggestions Adopted - No Award	1	0	
Adopted Suggestions Approved by Board for Award	67	126	
Total Net Cash Savings	\$11,985.58	\$13,375.26	
Total Cash Awards	\$1,885.00	\$2,265.00	
Total Number Suggestions Outstanding to Departments	513	495	

Cumulative suggestion statistics for the year 1955, compared with 1954, are:

	<u>1955</u>	<u>1954</u>	<u>Increase</u>
Received	2,862	2,579	11.1%
Adopted	1,073	763	40.6%
% of Adoption	37.5%	29.6%	25.7%
Awards	\$23,684	\$16,665	42.1%
Savings	\$172,189	\$124,487	38.3%
Award/Savings	13.8%	13.4%	2.9%

The proposed OPG regarding decentralization was distributed to department managers for their review.

Life Insurance

Thirty-two requests for code information were received from insurance companies and investigation agencies and furnished during the month of December, 1955. The code information is supplied in accordance with a prearranged plan whereby employees of this project may be insured on the same basis of those working elsewhere.

Insurance Statistics

Claims reported to Department of Labor	<u>November, 1955</u>	
	<u>Long Forms</u> 41	<u>Short Forms</u> 493
	<u>December, 1955</u>	
	<u>Long Forms</u> 42	<u>Short Forms</u> 406

Total since September, 1946 - 30,535

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Insurance Statistics, Continued

Claims reported to	November, 1955	December, 1955
Travelers	8	13*
* Of these claims 12 were property damage and 1 bodily injury.		
Total Since September, 1946 - 1,044		

Workmen's Compensation

- a. Woodrow W. Montgomery, 8001879 -- Date of Injury: 6-4-54; Employer: General Electric Company; Nature of Injury: Contusion of neck

Mr. Montgomery, a fireman, sustained a contusion of the neck while riding a fire truck in the course of his employment. His claim was allowed by the Department of Labor and Industries and is open at the present time. In October of 1954 Mr. Montgomery filed a summons and complaint against the Blaw Knox Company alleging that they had negligently failed to provide adequate barricades and lights, etc. for an obstruction in the road and that as a result Mr. Montgomery sustained serious injuries. Recently, Mr. Charles Powell, the defendant's attorney, proposed that consideration be given to bringing General Electric Company in as a defendant in order to further support the defendant's theory that Mr. Montgomery has no cause of action since he is confined to the remedies available under Workmen's Compensation. It is our understanding that nothing definite has been done along those lines and that the proposal is merely being considered. It is our opinion that the inclusion of General Electric would not affect the factual or statutory situation and we would oppose any action to include General Electric as a defendant.

Liability Insurance

- a. Mill Riste vs. General Electric Company and Dr. P. A. Fuqua, B-6835809
Charles Swearingen vs. General Electric Company and Dr. P. A. Fuqua, B-6835841

Messrs. Riste and Swearingen brought separate actions against General Electric Company and Dr. P. A. Fuqua alleging negligence on the part of General Electric doctors for failure to properly diagnose a tubercular condition at the time of normal physical examinations. The cases were consolidated in order to save time and expense. At the Superior Court level the defendants' demurrers were sustained and the plaintiffs appealed to the Washington State Supreme Court. The Supreme Court reversed the Superior Court with respect to General Electric, however the demurrers were sustained with respect to Dr. P. A. Fuqua. General Electric Company then submitted a petition to the Supreme Court for a rehearing and the Supreme Court has asked the plaintiffs' attorney to answer our memorandum in support of the petition for rehearing. Our attorney, Mr. Gaur, was quite pleased with the development since most petitions of that nature are rather perfunctorily denied.

- b. M. T. Powell vs. General Electric Company, B-6835907

Mr. Powell, a janitor in the Reactor Section, filed a Summons and Complaint.

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Liability Insurance, Continued

alleging loss of vision in his right eye as a result of an injury allegedly sustained when he was struck by an ash tray thrown by a fellow workman. The Complaint alleged damages in the amount of \$25,000. The case was set for trial on December 28 in Yakima in the U. S. District Court for Southeastern Washington. At that time the plaintiff's attorney asked for a continuance or a Dismissal Without Prejudice. The continuance was denied, however it was agreed to stipulate to a Dismissal Without Prejudice and with imposition of costs. The plaintiff's attorney advised that a new action may be expected very shortly setting out the same allegations as contained in the previous Summons and Complaint. They have until next August to enter the new Complaint.

Technical Personnel Placement

Personnel Development Program

Four recruiters attended 12 colleges and universities in Regions 5 and 6 during the month. This completed the fall recruiting with a total of 14 Hanford representatives attending 33 schools resulting in 74 program offers to date and 23 offers to be made.

The current status of the Personnel Development Program may be summarized as follows:

<u>Field</u>	<u>Offers Extended</u>			<u>Acceptances</u>			<u>Open Offers</u>			<u>Rejections</u>			<u>On the Roll</u>
	<u>BS</u>	<u>MS</u>	<u>Total*</u>	<u>BS</u>	<u>MS</u>	<u>Total*</u>	<u>BS</u>	<u>MS</u>	<u>Total</u>	<u>BS</u>	<u>MS</u>	<u>Total</u>	
<u>Engineering:</u>													
Chemical	32	2	34	5	1	6	27		27		1	1	4
Electrical	9		9				8		8	1		1	
Mechanical	17	1	18	1		1	16	1	17				1
Metallurgical	3		3	1		1	2		2				
<u>Science</u>													
Chemistry	5	3	8	2	1	3	3	1	4		1	1	2
Physics	1	3	4	1	2	3		1	1				1
Other	<u>7</u>	<u>-</u>	<u>7</u>	<u>1</u>	<u>-</u>	<u>1</u>	<u>6</u>	<u>-</u>	<u>6</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>
TOTALS	74	9	83	11	4	15	62	3	65	1	2	3	8

*Offers and acceptances totals include 9 carry-over offers from the 1954-55 season of which 8 were acceptances not on the roll as of 9/1/55.

Experienced BS/MS Recruiting

Fifty-eight experienced BS/MS applicants were considered during the month. Twenty-eight candidates were invited to visit, 16 visited, 8 offers were extended, 8 candidates accepted and 5 reported on the roll.

BS/MS Experienced Recruiting - Continued

The following table summarizes the Experienced BS/MS recruiting to date:

<u>Field</u>	<u>Cases Considered</u>	<u>INVITATIONS</u>				<u>OFFERS</u>			<u>OTR</u>
		<u>Ext.</u>	<u>Visited</u>	<u>To Visit</u>	<u>Open Invitations</u>	<u>Ext.*</u>	<u>Acc.*</u>	<u>Open*</u>	
<u>Engineering:</u>									
Chemical	21	11	6	3	2	6	5		2
Electrical	28	7	2	3	2	7	3		3
Mechanical	32	10	5	3	1	7	6		2
Industrial	5	2	2			3	3		1
Metallurgical	7	4	1	1	1				
Civil	7	1	1			2	2		1
Geological	6	2	2			3	3		2
<u>Science:</u>									
Chemistry	26	5	3	1	1	10	9		6
Physics	28	6	2		4	3	2		2
Math-Statistics	25	5	1	1	1	3	2		2
<u>Other:</u>	<u>84</u>	<u>7</u>	<u>5</u>	<u>-</u>	<u>-</u>	<u>13</u>	<u>7</u>	<u>1</u>	<u>7</u>
TOTALS:	269	60	30	12	12	57	42	1	28

*Offer totals include 24 carry-overs from the 1954/55 season of which 20 were acceptances not on the roll as of 9/1/55, and 4 were open offers at that time.

PhD Recruiting

The fall PhD campus visits have been completed with 22 Hanford representatives participating in coordinated Company-wide PhD interviewing at 37 colleges and universities. About 50 U.S. campuses were visited by Company PhD teams this past fall compared with about 35 schools in previous years, the additional schools being largely covered by single individuals since the number of candidates available at each was small. In previous years Hanford has participated in only 20 to 28 PhD campus visits.

PhD Recruiting - continued

The following tabulation summarizes HAPO action since September 1, 1955 on PhD candidates contacted during the current season:

	Cases Consid.	<u>Invitations</u>			Visited To Date	<u>Offers</u>			On the <u>Roll</u>
		<u>Inv.</u>	<u>Open</u>	<u>Acc.</u>		<u>Made</u>	<u>Open</u>	<u>Acc.</u>	
New PhD's	<u>441</u>	110	40	56	32	21	5	10	4
Exper.	<u>37</u>	<u>11</u>	<u>2</u>	<u>6</u>	<u>6</u>	<u>2</u>	<u>2</u>	—	—
Sub-totals	478	121		62	38	23		10	4
1954-55									
Carry-overs	<u>44</u>	<u>41</u>	<u>5</u>	<u>33</u>	<u>20</u>	<u>13</u>	<u>5</u>	<u>7</u>	<u>0</u>
55/56 Totals	434	80	42	29	18	10	7	3	4
12/31/54									
Totals excl. of carry-overs	358	7	1	6	5	5	2	3	—

Terminations

During December there were 4 terminations of technical or major exempt employees. One left because of illness in his family, one for another job, one to go into business for himself and one transferred to New York.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

During the month, Press Relations issued 53 releases. The breakdown by category distribution and content was as follows:

<u>Subject</u>		<u>Distribution</u>	
Pay and Benefits	7	Hanford Area	40
Employment Services	5	West Coast Area	3
Good Will	5	National	9
Technology and Research	14	Other Special	1
Utilities & Public Works	1		
Safety, Fire	5		
Administration and Legal	2	<u>Content</u>	
Richland-Hanford Protection	2	Information	7
Education and Library	2	Pictures	1
Health and Medicine	3	Short	41
Plant Services	3	Long	1
Organization Changes	4	Feature	3

National publicity releases sent to Schenectady Press Relations with carbon copies to H. A. Beaudoin included: a feature story with photos on the Hanford railroad; the final approved version of a story with pictures of an "atomic safe" used at Hanford for storing and studying radioactively hot materials; a set of photos for possible placement in a large picture magazine, the pictures included two very unusual extreme close-up photos of a sheep's eye, and an additional picture showing how these were taken; three papers presented by Hanford employees at the Nuclear Engineering and Science Congress in Cleveland were described; story on time study motion pictures used at Hanford to study phases of operation in atomic reactors; finally-approved story on closed circuit color TV in use at Hanford; and finally-approved story on the uses of water in the operation of an atom plant.

Robert Schulman, Bureau Chief for TIME and LIFE at Seattle, called to express interest in a story on the G. E. School of Nuclear Engineering for LIFE. The story was "sold" to LIFE in New York. Information and photos were sent to Mr. Schulman.

Hanford laundry pictures appeared in the "THIS WEEK" section of the New York HERALD TRIBUNE -- circulation 528,000.

Story sent to the science-engineering list announced the appointment of Dr. Carl A. Bennett as manager of the operations research section at Hanford.

Release forwarded to the science-engineering list announced that Dr. A. B. Greninger had been selected to attend the advanced management course at Crotonville, N. Y.

B. F. Butler's transfer from Hanford to New York was announced in a release distributed to the daily list.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

Local releases covered the following stories:

J. R. Carrell's talk at the University of Idaho Dec. 7 on "Essential Differences Between Nuclear and Conventional Power Plants".

Television premiere of "Hanford Science Forum". Pictures of participants were sent to several local papers.

L. L. German's talk at a meeting of the American Institute of Chemical Engineers on "Relation of the Individual to Himself, Co-Workers and Management."

Change in Richland air raid warning sirens.

Allocation of the Nucleonics Employees Good Neighbor Fund at Hanford.

Raise of room and service rates at Kadlec hospital.

Transfer of John W. Hall to Schenectady.

Story on Christmas holiday schedule for plant and community services.

Advance notice of a talk to be given by R. E. Rose at the Walla Walla, Wash., Rotary Club. Follow-up story was forwarded to be distributed after presentation of the talk.

Stories of plant suggestion winners, retirements, service enlistees, promotions.

Story on men who transferred from Hanford to the Commonwealth Edison project at San Jose, Calif., was prepared for the Progress Edition of the Walla Walla UNION BULLETIN; also, a covering story on the Geneva "Atoms for Peace" Conference, a story on the White Bluffs fire department, and other previously-issued stories and photos were forwarded.

COLUMBIA BASIN NEWS reporter requested and was furnished further information on Kadlec hospital's raise in rates.

TRI-CITY HERALD reporter asked for details of injuries to man caused by high winds at Hanford; also requested other information covering wind damage to buildings.

A story was released to the two local papers when a Hanford worker fell into a large tank containing uranium nitrate.

Local papers were notified of damages sustained by a pick-up truck when it skidded and slid into a roadside ditch.

A release about the water treatment laboratory in use at Hanford was given to two local papers and the GE NEWS.

COLUMBIA BASIN NEWS reporter requested and was furnished with information about advertising in plant buses.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

TRI-CITY HERALD reporter inquired whether recent cold weather had "frozen" bus engines. He was told that no buses froze up and there was no engine block damage.

The General Manager's New Year's message was given to the two local papers.

COLUMBIA BASIN NEWS reporter inquired whether Kadlec hospital would file an application for Ford Foundation funds, and what funds would be used for. He was told that the AEC was looking into the matter.

COLUMBIA BASIN NEWS reporter inquired whether lot being cleared near administration building was to be used for parking. He was told that it would be.

Six requests from students and teachers for information on atomic energy were answered.

At the request of the OFFICE magazine, New York, we forwarded to them a picture and story on the temperature-taking typewriter used at Hanford to make temperature maps of reactors.

The following manuscripts received all required approvals during the month:

Bergene Kawin, "Effects of Cortisone Acetate Upon Distribution and Excretion of Radioyttrium," for submission to SCIENCE for possible publication.

R. D. Gilbert, "Paper Work Simplification by Manufacturing Engineering," for submission to a trade magazine.

R. C. Thompson, "Further Studies on the Gastro-Intestinal Absorption of Plutonium," for resubmission to RADIATION RESEARCH.

R. D. Gilbert, "Work Measurement of Maintenance Supervision." This abstract was submitted as a possible signed article to Schenectady.

D. A. Snyder, "The Presentation of Labor Variance Analyses." This outline was written for publication in a trade magazine and has been sent to Schenectady.

W. R. DeHollander, "The Melting of Small Pieces of Uranium Metal," for distribution under TID 4500.

Roy Ko, "The Quantitative Electrodeposition of Micro Amounts of Americium," for submission to NUCLEONICS.

W. G. Spear, "A Single Transistor High Voltage Supply," written as an unclassified informal report.

An outline approved earlier, "Paper Work Simplification by Manufacturing Engineering," by R. D. Gilbert, was also submitted to Schenectady during the month.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

The authors' proofs for the Bellarts-Spencer-Peterson article were received during the month from NUCLEONICS magazine. Corrections were made and the proofs returned.

At his request, a copy of Mr. R. B. Socky's paper, "The Role of Nondestructive Testing at Hanford," was sent to Mr. J. J. Timmer, Editor of WESTERN INDUSTRY.

A status report of the Signed Article program at Hanford was completed and distributed during the week.

The following papers received all required approvals during the month:

S. H. Bush, "Application of Zirconium to Nuclear Reactors," for presentation at the ASM meeting on November 29, 1955.

J. F. Cline, "The Use of Atomic Energy in Agriculture -- Present and Future," for presentation at a meeting of the Sunnyside Rotary Club on November 28, 1955.

W. J. Dowis, "The Atomic Age," for presentation at the 4-H Club Leaders' Banquet in Astoria, Oregon on November 30, 1955.

R. E. Brown, M. W. McConiga and P. P. Rowe, "Geological and Hydrological Aspects of the Disposal of Liquid Radioactive Wastes," for presentation at the Sanitary Engineering Conference in Cincinnati on December 6, 1955.

J. R. McHenry, D. W. Rhodes, and P. P. Rowe, "Chemical and Physical Reactions of Radioactive Liquid Wastes with Soils," for presentation at the Sanitary Engineering Conference in Cincinnati on December 6, 1955.

J. F. Fletcher, "Irradiation Damage to Graphite," for presentation at a meeting of the Richland Naval Reserve Unit on December 13, 1955.

D. W. McLenegan, "Professional Development -- The Importance of Early Planning," for presentation at an ASME regional meeting in Portland, Oregon, sometime in March 1956.

W. C. Roesch, "A Neutron Dosimeter Having Uniform Sensitivity from 0.1 to 5.1 Mev," for presentation at a meeting of the American Physical Society, December 28-30, 1955.

W. C. Hanson, "Canada Goose Nesting Studies at HAPO," for presentation at the Wildlife Society, Northwest Section, meeting in Spokane, Washington December 28-29, 1955.

Twenty-one of twenty-three slides for O. H. Pilkey's talk on Hanford tank farms were approved this month by Washington AEC office. Approval of these slides was not granted on two previous occasions.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

Two members of the Unit met with Mr. L. B. Mackey, Patent Counsel, Atomic Products Division, and local Patent people during the month and succeeded in clarifying and simplifying patent clearance of papers and speeches.

Biographies of J. F. Fletcher and L. W. Lang, Engineering, were furnished to Lloyd Weir. The two men will be guest speakers at the December 13, 1955 meeting of the Richland Naval Reserve.

The following speeches were arranged during the month:

<u>Presentation or Submission Date</u>	<u>Subject and Organization or Publication</u>	<u>Author</u>
December 7, 1955	"Some Interesting Facts About Hanford," and show the movie, "A Is for Atom," before the Toppenish Chamber of Commerce.	O. C. Schroeder
January 17, 1956	"The Atomic Age," before the Rotary Club in Eugene, Oregon	W. J. Dowis
January 17, 1956	"The Atomic Age," before the Electric League in Eugene, Oregon	W. J. Dowis

A Community Newsletter was prepared and distributed to community leaders in the Tri-City area. Fifty new persons were added to the list with this mailing, and each received a letter signed by the Section Manager explaining the reasons for the Newsletter and other special mailings they will be receiving from time to time.

Copies of the November atomic power issue of the GE REVIEW were sent to the community leaders in the Tri-City area.

At his request, ten additional copies of this issue were furnished to R. K. Henrich of the Science Department at Columbia High School.

A Community Relations ad with a Christmas message was prepared and placed in the GE NEWS on December 23, in the COLUMBIA BASIN NEWS on December 24 and in the TRI-CITY HERALD on December 25.

A conference was held with W. A. Halteman and Muriel Fulmer concerning production of motion pictures for use by TV as part of the HAPO public relations programs and recommendations were sent to Mr. Halteman in a letter.

A GE 1956 diary was sent to the principal of a Richland junior high school at his request.

Arrangements were made for cold lunches from the Desert Inn to be served to three Company lawyers from the East and four local people during an area tour.

Arrangements for refreshments for a Company dinner of 16 were made during the month.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

A schedule for Ronald Reagan's visit on February 1 and 2 was prepared. It was approved by the Section Manager and sent to D. W. Burke, R. W. Jackson and L. L. German.

Several booklets on the nation's atomic energy program were sent to Mr. T. A. Purton of Seattle at his request.

Six copies of the speech, "The Middlemen in Management," by L. L. German were sent to the Personnel Manager of the Weyerhaeuser Timber Company at his request.

A request was received for material which could be included in a monograph publication prepared by the National Bureau of Standards which will discuss various types of recorders. A copy of the November issue of the GENERAL ELECTRIC REVIEW which contained the article, "Data Processing in the Atomic Industry," by E. B. Montgomery was sent since this article is the only unclassified material available.

Eight GE booklets, discussing electricity, electrical engineering and electronics, were furnished to the local AEC office for transmission to a requesting student.

Five copies of the November GE REVIEW were given to a HAPO scientist for transmission to several high schools in California he had taught at in previous years.

A proposed community relations program for HAPO for 1956 was completed and submitted to the Section Manager.

Five Management NEWS Bulletins were produced and distributed during the month.

Three booklets were completed and delivered to Plant "customers". These included "Air Tight," and "Radiological Defense Handbook," both for Radiological Sciences Department; and the HAMTC-GE and HGU-GE Agreement booklets, both requested by Union Relations.

The 36-page Technical Recruiting booklet, "Horizons at Hanford," was placed in production with the Walla Walla UNION BULLETIN at the request of Personnel Practices Section. Proofs were read and corrected, and delivery of 2500 copies will be made on January 6.

Copy for three booklets was prepared and submitted to "customers" for approval during the month. These included "Radiation Protection for You," a handbook for all employees, and "Double Check," which concerns the Bioassay Program, both requested by Radiological Sciences Department; and "Just for Protection," a radiation information booklet concerning the proper use of radiation zone boundary tape, requested by Separations Radiation Monitoring.

Preparation of copy was begun for two booklets: "Hanford's Metallurgy Building," requested by Engineering Department, and "1955 Hanford Safety Report," requested by Health and Safety Section.

Narrative for Section 5--"Supporting Functions"--and Section 6--"Community"--of the Annual Report, "1955 at Hanford," was edited.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

A Communications Program concerning the 50th anniversary of the GE Suggestion Plan, prepared by the New York office and adapted for "localized" application, was begun.

Distribution through Section Management of GE 1956 calendars, diaries and log-books was coordinated.

Holiday notice concerning the Christmas and New Years holidays was prepared for the signature of the Manager-Employee and Public Relations, for bulletin board posting and publication in the GE NEWS.

The December safety topic, the December health bulletin, and December issue of "Your Manufacturing Month" were completed and distributed.

Work was begun on communications concerning the General Manager's Report to Employees. Tickets were ordered and completed through Printing. A letter to Section Management concerning ticket distribution was prepared and approved.

A letter to all employees of Employee Communications and Public Relations Section, concerning the Section's absenteeism record, was prepared for the signature of the Section Manager.

Erection of poster frames in badge houses throughout 100 and 200 areas was completed during the month.

The 5 GE NEWS issues during December gave increased emphasis to Safety, featuring a total of 19 safety articles.

A communications series of weekly "messages from the General Manager" was initiated during the month. Topics discussed by the General Manager in the series to date included Safety, Human Relations, a Christmas Message and a New Years Message.

Efforts were increased during the month to "localize" syndicated news and feature material wherever possible. These efforts were reflected principally in the first stories of the New York-originated communications program concerning the 50th anniversary of the Suggestion Plan, and in President Cordiner's review of outstanding Company accomplishments in 1955.

Negotiations are underway between representatives of the GE NEWS, the TRI-CITY HERALD, Purchasing and Kennewick Engravers to arrive at a new solution to a current problem of unsatisfactory engraving service. The present engraving procedure, which is on a trial basis, involves the shipment of photo prints by rail to the Kennewick Engravers' office in Bremerton. It has proved incompatible with GE NEWS production deadlines.

Artwork completed during the month by the commercial artist included: a full-page and one double-page GE NEWS photo layout; final layout and artwork for the 36-page recruiting booklet "Horizons at Hanford"; final artwork for a poster concerning Audio Visual Communications Unit radio and TV programs; art and layout for the 1956 course catalog of personnel development courses offered by Education and Training Section; a 4' x 8' mural for use as a backdrop on the "Hanford

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

Science Forum" TV show; layout and artwork for a Community Relations advertisement in the TRI-CITY HERALD, GE NEWS, and COLUMBIA BASIN NEWS; layout for artwork for the January health bulletin; layout and artwork for a "Public Health Newsletter" letterhead; and sketches for projection slides to be used by the General Manager during his Report to Employees.

The film, "Productivity: Key to Plenty," selected by Employee Communications for showings to employees as part of efforts to increase employee understanding and appreciation of sound economic principles, was shown 15 times to a total of nearly 350 employees during the month by Technical Information Unit.

Fifteen radio programs of the INSIDE HANFORD and G-E HANFORD SCIENCE FORUM shows were produced and broadcast regionally during December by affiliate stations of the Eastern Washington network.

Final selection of master film footage for the AEC motion picture THE HANFORD REACTOR EXPANSION PROGRAM will be made next week preparatory to sending the film to the studio for completion.

Progress was made on the production of the motion picture CHANNEL 4669, and all indications point to its completion next month.

With the announcement by one of our Specialists, Audio-Visual Productions, (R. K. Maurer) of his voluntary termination January 31 (going into business for self), we are faced with the problem of replacement. Preliminary consideration to the matter suggests moving our Publicity Writer (Pat MacKelvie) in to understudy Maurer during January. If he shows aptitude for this type of work it is planned that a replacement be obtained for MacKelvie to handle radio programming, audio installations and film editing.

Seven "live" television programs of the G-E HANFORD SCIENCE FORUM and THIS WEEK AT HANFORD shows were produced and telecast to regional and local viewers during December by five Eastern Washington television stations.

The two "live" telecasts of G-E HANFORD SCIENCE FORUM received enthusiastic praise from both viewers and executives of all stations. It was also suggested that consideration be given to a Kinescope recording of the program and making the film available to regional or national audiences.

Conferences are being held between W. A. Watts, Muriel Fulmer and W. A. Halteman concerning the latter's proposal for production of ten television features on Hanford activities. Film footage, in color, to be derived from filming of two feature-length recruitment motion pictures for Technical Personnel Recruitment. A resume of the conclusions will be submitted to the Section Manager as soon as completed.

The second "live" television show, THIS WEEK AT HANFORD, also received its premiere telecast this month on RTVC, Richland. Jack Quinn, Manager, and other station executives were well satisfied with the program.

This is strictly a "proving ground" arrangement to develop a new Community and Public Relations outlet for programs developed by the Section. The "employee

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

relations" value of this medium will be derived from the features where GE employees participate. When a satisfactory format is finally developed, it is planned to make the program available to a regional television outlet for greater coverage.

The Audio-Visual Communications Unit Supervisor showed the HAPO produced film HERE'S HANFORD to 150 members of the Columbia Basin Shrine Club, their wives and families at an annual Christmas party Saturday, December 17. A total of 310 persons view the film. It was particularly well received, with generous applause.

As a community service, a member of this Unit (Frank Losch) served as judge for the Richland Junior Chamber of Commerce "Voice of Democracy" contest.

Harry Kramer, a member of HAPO's Declassification Team attending meetings in Oak Ridge, Tennessee, showed the HAPO produced motion picture HERE'S HANFORD to community groups in Muncie, Indiana. Groups which viewed the film were the Muncie Senior High School science classes, Ball State College Science majors (three showings), a group of businessmen and engineers, and three showings to the A.G.&E., an Indiana and Michigan employment group. Also, the local television station in that city provided a feature spot for the film and it was telecast for viewers in that area.

Further rehabilitation and remodeling of 723 Building is now under way. When completed, the functions of this Unit will be placed back into normal operating condition.

Distribution of Graphics December Assignments

	<u>Percent</u>
General Administrative (Including Operations Research)	2
Employee and Public Relations	23
Engineering	39
Manufacturing	10
Financial	14
Radiological Sciences	6
Atomic Energy Commission	6
	<u>100</u>

	<u>November</u>	<u>December</u>
Total assignments completed	48	53
Total assignments backlog	54	58

Graphics Statistical Summary

	<u>Charts or Graphs</u>	<u>Illustrations</u>	<u>Others</u>
Report Material (Includes Technical Publications)	59	--	11
Technical or Scientific Illustrations	5	9	--
Mechanical Art (Flow charts, schematics, maps, etc. - not for publication)	72	9	49
Lecture Material (Includes plates for slides)	13	15	--

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

	<u>Charts or Graphs</u>	<u>Illustrations</u>	<u>Others</u>
Posters	—	3	—
General (Posting of current data, assembly, revisions, etc.)	<u>73</u> 222	<u>—</u> 36	<u>44</u> 104

Total plates completed - 362

A request was submitted from the HOO for four sets of maps of the Hanford Project for use by the Washington, D. C. AEC office in connection with defense activities. Each set was to include separate area maps of the 100, 200 and 300 production areas. The existing but obsolete plate masters of maps previously published were revised and brought up-to-date. Nine plates were submitted to the Printing Unit for reproduction on December 29, 1955 with a scheduled date for copy assembly of January 9, 1956.

All visual aids required for the Separations Technology Section Business Review of December 7, 1955 were completed on schedule. Visual aids were also completed for the Pile Technology review of January 4, 1956. Other reviews for which material is presently being prepared are the Project Section and Transportation Section Business Reviews.

Twenty-three visual aids were prepared for representatives of the Manufacturing Department Radiation Monitoring Unit to use for training purposes. In addition to the above order, a second series is being prepared and scheduled for completion on January 12, 1956.

Four cut-a-way perspective illustrations showing various types of fuel elements were prepared for the Metallurgy Research and Pile Material Sub-Sections. The illustrations were required for field work, however, they will also be used in the General Manager's Annual Meeting.

A "Data Book" is being prepared for the General Manager at the request of the Financial Department. Many of the original plate masters used in the HOO Manager's Data Book were made available for this assignment saving considerable costs of new drawings. Approvals of both GE and AEC Security were required in order to obtain the above release of plates.

Work on the "1955 at Hanford" annual report is progressing on schedule. The first draft is being edited and consolidated.

Twenty-six plate masters for the "HAPO Cost Charts" report were posted and submitted to Printing on schedule.

The KAPL-120 Project Scale Model was completed this month. Delivery has not yet been made as arrangements were being set to have the Audio-Visual Unit use the model in a training movie. The Model Shop had two visitors from the Knolls Atomic Power Laboratory this month to view this model.

Eight plates for slides were prepared for a representative of the Radiological Sciences Department to use in a lecture to the Wildlife Society at Seattle.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

Six plates for slides were prepared for a representative of the Engineering Department to use in a presentation at the A.E. Congress in Cleveland, Ohio.

Material prepared for formal documents included the following: Three figures for document HW-38780 REV titled "Statistical Analysis of Run to Rupture Tests Involving More Than Two Metal Types"; seven figures for document HW-40142 titled "Promotion of Chemical Reaction of Pile Radiation"; eleven plates for document HW-39969; twelve figures for document HW-39927 titled, "Study of Process Tube Conditions - Life and Replacement"; ten figures for HW-38776 titled "Production Tests"; and miscellaneous plates for documents HW-39649, 39539, 37158 and 36788.

All requests for photography were normal for the month of December except for one order for the Financial Department. A large number of prints were requested. Seventy-one (71) charts were copied and a total of one-thousand, sixty-five (1065), 8 $\frac{1}{2}$ " X 11" prints were produced. Several orders for three-hundred (300) to seven-hundred (700) prints were produced for Technical Publications, Engineering Department.

A total of 367 photographic assignments were covered for the month of December, 1955. 13,940 prints were produced of which 5,662 were identification; 8,278 were area and news. 1,005 negatives were exposed.

For additional information see attached statistical report.

	2"	2"	4"	5"	8"	8 1/2"	11"	11"	16"	N	35mm	35mm	3 1/4" X 4"	3 1/4" X 4"	16mm
	X	X	X	X	X	X	X	X	X	E	Color	Color	Color	B&W	M.P.
	2"	2"	4"	5"	10"	11"	11"	14"	20"	G.	Slides	Slides	Slides	Slides	Film
PHOTOGRAPHY UNIT	3			5	6										
MONTHLY REPORT															
DECEMBER, 1955															
GENERAL MANAGER	3			5	6										
EMPLOYEE & PUBLIC	3	2	1												1
RELATIONS															
PERSONNEL PRACTICES															
Technical Recruit	4			4	6	2				10					
EDUCATION & TRAIN.															
Train. & Develop.	1			3						2					
EMP. COMM. &															
PUBL. RELATIONS															
Public Comm.	51	114	8	4	143			1		61					
Audio-Visual	19		8	6	57			32		63					
Empl. Comm.	61	16	24	68	32					164					15
AUXILIARY OPER. &															
PLANT PROTECT.															
Security & Patrol	2	1		18											
Plant Protect.	1	5662													
Services															
COMMUNITY															
Fire	1			5											
Police	10	90	54	24	23										
Maint. &	1			12											
Renovation															
Library	4			23											
Tenant Relations	2			13	14										
HEALTH & SAFETY															
Safety & Fire	3			48	16										
Prevention															
Public Health	3	8	4												300'
ENGINEERING															

PHOTOGRAPHY UNIT
MONTHLY REPORT
DECEMBER, 1955

[illegible]

PHOTOGRAPHY UNIT MONTHLY REPORT DECEMBER, 1955	2" X	2" X	2" X	4" X	5" X	7" X	10" X	8 1/2" X	11" X	11 1/4" X	16" X	N	35mm Color	35mm B&W	3 1/4" X 4" Color	3 1/4" X 4" B&W	3 1/4" X 4" Slides	300"
SEPARATIONS	11			176	140							50						
Rad. Monitoring	5				22							7						
222-S Lab.	1				16													
Shops	3				18			40			4	18						300"
Industrial Eng.	1																	
METAL PREP.	12	1			98	1	56					14						
T PLANT	8				28	52	10					28						
TRANSPORTATION																		
Bus & Rail Oper.	1			30	5							6						
FINANCIAL	7	13			42	1385						27						
RADIOLOGICAL SCIENCES																		
RADIOLOGICAL RECORDS & STANDARDS	L																	
PHYSICS	9				86	12						35			2		17	
BIOLOGY	4				34	21						4		11			14	
RADIOLOGICAL ADMINISTRATION & COMMUNICATIONS	5	2			1	28						4			1		15	
A.E.C. PROPERTY MANAGEMENT	1							36										
A.E.C. SAFETY	3																	
A.E.C. SECURITY	2	2																
A.E.C. MGRS. OFFICE	3																	
	367	6733	137	708	209	928	4875	26	16	14	1005	26	31	91	1400			

-4-

	<u>OCTOBER</u>	<u>NOVEMBER</u>	<u>DECEMBER</u>
TOTAL ASSIGNMENTS	315	286	367
TOTAL NEGATIVES	1390	851	1005
TOTAL PRINTS	16236	19093	13940

Gt-15

Employee and Public Relations

UNION RELATIONS

On December 28, 1955, in response to our refusal to arbitrate a dispute concerning the establishment of the new classification of Gauge Worker, a lawsuit was brought by the Hanford Atomic Metal Trades Council against the Company calculated to force arbitration of this issue. Outside counsel has been retained. The Company's answer to the complaint is due by January 17.

Agreement was reached on December 9, 1955 with the Hanford Atomic Metal Trades Council which resulted in a settlement payment amounting to \$1,118.25 in retroactive pay to 110 employees who had been improperly paid under the double-time pay provisions of the 1954 HAMTC-GE Agreement.

Area meetings with supervision to discuss contract revisions and interpretations continued during the month. To date some 20 such meetings have been held covering approximately 700 exempt people. A step up in meetings is scheduled for January following the holidays and the distribution of Agreement booklets.

The Hanford Atomic Metal Trades Council and the Hanford Guards Union Agreement booklets are expected from the printers during the first week in January. Distribution will be made to all exempt employees on the addressograph list and to the employees through the unions. Additional copies will become stores stock items.

A backlog of some 20 Step II grievances which had accumulated during a three months' period of contract negotiations were satisfactorily resolved during December.

Grievance Statistics:

A total of fifty-four (54) grievances were received and four (4) Step II grievance meetings were held during the month. A breakdown of the grievances received and processed follows:

ALL DEPARTMENTS

	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>	<u>Total Unit</u>	<u>Total Nonunit</u>	<u>Total</u>
Received this month	51	2	0	53	1	54
Received this year	476	8	2	486	18	504

Employee and Public Relations

UNION RELATIONS

Grievance Statistics:

<u>ALL DEPARTMENTS (Cont'd.)</u>						
	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>	<u>Total Unit</u>	<u>Total Nonunit</u>	<u>Total</u>
Step I						
Pending November 30	0	0	0	0	0	
Settled this month*	38	0	1	39	0	39
Settled this year	339	3	1	343	7	350
Pending December 31	0	0	0	0	0	
Step II						
Pending November 30	60	1	1	62	0	
Settled this month**	11	1	0	12	0	12
Settled this year	120	4	0	124	10	134
Pending December 31	64	2	0	66	1	
Arbitration						
Pending November 30	0	0	0	0	0	
Settled this month	0	0	0	0	0	0
Settled this year	0	1	0	1	0	1
Pending December 31	0	0	0	0	0	
Total settled this month	49	1	1	51	0	51
Total settled this year	459	8	1	468	17	485

BY DEPARTMENTS

	<u>Received</u>		<u>Settled Step I*</u>		<u>Settled Step II**</u>	
	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>
	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>
Manufacturing						
Reactor - Unit	26	217	22	155	5	53
- Nonunit	0	1	0	1	0	0
Separations - Unit	16	135	7	103	3	23
- Nonunit	1	10	0	4	0	9
Metal Preparation - Unit	3	52	6	36	0	12
- Nonunit	0	1	0	0	0	1
Transportation - Unit	3	23	1	12	2	11
Electrical - Unit	0	5	0	2	0	2
Stores - Unit	0	5	0	4	0	4

*Grievances brought to Step II prior to October 1, 1955 but never processed by the union are, for the purpose of this report, considered settled at Step I.

**Grievances which the union formally indicated their intention to submit to arbitration but have taken no further action since October 1, 1955 are, for the purpose of this report, considered settled at Step II.

Employee and Public Relations

UNION RELATIONS

BY DEPARTMENTS (Cont'd.)

	<u>Received</u>		<u>Settled Step I*</u>		<u>Settled Step II**</u>	
	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>
Employee & Public Relations						
Community - Unit	1	10	1	5	0	3
Aux. Ops. & Pl. Pro. - Unit	2	24	0	12	1	12
Health & Safety - Unit	0	1	1	1	0	0
Radiological Sciences - Unit	2	14	1	13	1	1
- Nonunit	0	1	0	1	0	0
Engineering - Nonunit	0	3	0	0	0	2
Financial - Nonunit	0	2	0	1	0	1
Total	54	504	39	350	12	134

*Grievances brought to Step II prior to October 1, 1955 but never processed by the union are, for the purpose of this report, considered settled at Step I.

**Grievances which the union formally indicated their intention to submit to arbitration but have taken no further action since October 1, 1955 are, for the purpose of this report, considered settled at Step II.

BY SUBJECTS

Unit	<u>Manufacturing</u>		<u>Emp. & Pub. Relations</u>		<u>Radiological Sciences</u>		<u>Engineering</u>		<u>Financial</u>	
	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>
Recognition	0	1	0	0	0	0				
Discrimination	0	3	0	0	0	0				
Jurisdiction	14	173	1	14	0	2				
Health-Safety-Sanitation	1	12	0	3	0	2				
Hours of Work	0	18	0	3	0	0				
Overtime Rates	19	84	0	3	1	5				
Vacations	0	1	0	0	0	0				
Seniority	5	40	0	2	0	2				
Wage Rates	0	25	0	1	0	0				
Miscellaneous	3	71	0	4	1	3				
Sick Leave	4	8	2	3	0	0				
Grievance Procedure	1	3	0	0	0	0				
Holidays	1	1	0	0	0	0				
Nonunit										
Continuity of Service	0	1	0	0	0	0	0	0	0	0
Overtime Rates	0	0	0	0	0	0	0	0	0	1
Wage Rates	0	7	0	0	0	0	0	1	0	0
Miscellaneous	0	0	0	0	0	1	0	1	0	0
Employee Reprimands	1	1	0	0	0	0	0	0	0	0
Health-Safety-Sanitation	0	1	0	0	0	0	0	0	0	0
Working Conditions	0	1	0	0	0	0	0	0	0	0
Work Assignment	0	0	0	0	0	0	0	0	0	1
Holidays	0	1	0	0	0	0	0	0	0	0
Total	49	452	3	33	2	15	0	2	0	2

Employee & Public Relations

SALARY & WAGE ADMINISTRATION

In addition to the normal flow of routine work in Salary & Wage Administration, the following work was conducted during December:

1. During the month plans were completed for conducting the annual exempt employee appraisals. Salary & Wage Administration Advice No. 6, containing instructions for this program, was issued and all preliminary work required of this Section was completed by month end.
2. Special studies in progress and their status at month end are:
 - a) First-line supervisory differential study -- Collecting and analysis of pertinent data continues.
 - b) Wage Rates study -- Rankings of Clerical-Functional jobs by supervisors and Section personnel were compared with rankings made separately by Section personnel and discrepancies between the two are under study. Alternative pricing structures for these jobs and for the Semi-Technical jobs are also under study.
 - c) Secretarial and stenographic study -- Further study of the evaluation of these jobs is planned. An evaluation plan specifically designed for these jobs will be developed and used on a representative sampling, and the results obtained will be compared with the results obtained using the paired comparison method.
3. Work continued on revisions to the Salary Administration Manual made necessary by recent changes in pay structure and policies, organization nomenclature, and administrative procedures.
4. A report was issued to appropriate local and off-site Company personnel which contained a current listing of HAPO Representative Positions and analyses of current coverage of these positions.
5. Information was submitted to two other AEC contractors in connection with wage and benefit studies being conducted by them.
6. Four organization changes were processed during the month. Three of these consisted primarily of changes in organization nomenclature. The other was a major change involving reorganization of the Reactor Maintenance Sub-Section of the Manufacturing Department.
7. Salary survey data are now available on radiographers. Thirty organizations were contacted and information has been received from 16.

December 23, 1955

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

MONTHLY REPORT FOR DECEMBER 1955

PERSONNEL DEVELOPMENT PROGRAM FOR NUCLEAR ENERGY

I. Present Assignments

<u>Department</u>	<u>Last Month</u>	<u>This Month</u>
<u>Engineering</u>		
Pile Technology	12	14
Separations Technology	8	8
Design	3	2
Project	4	6
Engineering Administration	1	1
<u>Manufacturing</u>		
Metal Preparation	1	1
Separations	10	10
Reactor	9	5
Electric Utility	0	1
<u>Radiological Sciences</u>		
Bio-physics	0	1
Records & Standards	1	0
Radiological Engineering	1	1
<u>Financial</u>		
Procedures & Computing	<u>2</u>	<u>1</u>
Total	52	51

II. Permanent Placements

There were two placements off the program as follows:

Reactor 2

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

III. Additions

There was one addition to the program during the month of December; namely, a University of California graduate with a degree of MS in chemistry.

IV. Selective Service

There were no losses of technically trained men to military service.

Two letters were sent during the month to all of the 66 men in the military service who have entered due to selective service motivation. One of these letters was to request the assistance of these men in locating promising scientists and engineers to help Hanford fill its requirements for fiscal year 1956 and 1957. The other letter was to forward to the men a copy of the GE Pocket Diary. A few names of friends and acquaintances who are scheduled to leave the military service have been passed along to us by our former employees. However, we hope that this letter will bring additional names and, as they are received, they will be called to the attention of the Technical Recruiting Unit. It is believed that the sending of the "Works News" and the "G.E. Review" to our former employees is worthwhile as one of the means of keeping them interested in returning to Hanford and as a means of interesting others in the armed services in applying to Hanford for work upon discharge. These publications are sent regularly to all the former Hanford employees now in the armed forces.

TECHNICIAN TRAINING PROGRAM

It is planned to add three new members to the Technician Training Program starting January 30. Two of these additions are students who were considered for employment last summer, but were not employed because they were only 17 years of age. The other is a new person not previously considered.

UNIVERSITY RELATIONS

We continue to have excellent response from universities requesting talks by Hanford personnel on technical subjects. To date five talks have been presented and seven talks are scheduled for future presentation.

Copies of the GE Pocket Diary, Log Book and Wall Calendars were sent to each of the seven professors who were on the summer 1955 Professor Program.

PERSONNEL DEVELOPMENT COURSES

<u>Course</u>	<u>Number of Times Presented</u>	<u>Number in Attendance</u>
New Exempt and Supervisors Orientation	1	21
Conference Leading	3	24
Secretarial-Stenographic	1	8
Labor Management Relations	1	17
Principles and Methods of Supervision	1	11
Job Instruction Training	3	11
Job Relations Development	1	13
Responsibility of a Supervisor ("McGregor")	1	13

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

Participants in recent Principles and Methods of Supervision courses were honored at a completion dinner. There were 58 present, including guests. First quarter (1956) plans, indicating dates on which regularly scheduled courses will be presented, have been mailed to correspondents. The 1956 Personnel Development Courses booklet has had final approval. It will be distributed in January.

SCHOOL OF NUCLEAR ENGINEERING

Out of the original registration of 525, 472 are actively pursuing their course work. This compares very favorably to the experience in previous terms.

Oregon State College and the University of Washington have approved all graduate courses for the fall semester. The University of Idaho approves new courses after the term ends, with all previous approvals carrying over as long as they are offered. Washington State College has not indicated whether any courses have been approved or not.

During November and December, D. S. Roberts and H. C. Mayer visited with a number of faculty members at each of the four cooperating colleges and universities. These visits enabled Mr. Roberts to meet the Graduate Deans and gave us time to discuss numerous items in our working relationship.

On December 13, Dr. S. E. Hazlet, Dean of the Graduate School at Washington State College visited Richland to talk with twelve W.S.C. affiliates about their graduate study programs.

On December 20, Dr. R. W. Moulton and Dr. A. L. Babb, both from the University of Washington Chemical Engineering Department, visited Richland to talk with the students interested in taking graduate work with the University.

With the above visits each of the four affiliated schools has sent representatives to Richland this term to talk with their interested students.

Twenty graduate courses and nineteen college-level and vocational courses have been planned for the Spring Semester. Five of these are new courses.

EMPLOYEE & PUBLIC RELATIONS DEPARTMENT
HEALTH & SAFETY SECTION
DECEMBER 1955

General

Personnel Changes

Seven additions and one deletion resulted in an increase to 222.

Employee Relations

Employee attendance at 37 meetings was 296.

Visits

Mr. McKinnon and Mr. Goslin attended the General Electric regional safety workshop at Berkeley, California, December 4-10.

Mr. Branchini attended a conference of state health educators at the State Department of Health offices and an executive committee meeting of the Washington State Public Health Association.

Dr. T. Barnove, University of Washington, and Mr. D. Prosser, State Department of Health consultant in mental health, visited the Public Health Unit.

Industrial Medicine

Dispensary visits increased from 5161 to 5407 while medical examinations decreased from 912 to 800.

Absenteeism Statistics

	Nov.	Dec.	Year to Date	
			1954	1955
Sickness	1.58%	1.68%	1.59%	1.58%
Total	2.27%	2.42%	2.35%	2.33%

Safety & Fire Prevention

While there were no disabling injuries in Operations and Community, nine near serious accidents were investigated.

The disabling injury frequency rate for 1955 was 0.40 and the severity 703. It was 0.0 for the Community.

Kadlec Hospital

The average daily adult census decreased from 49.2 to 43.6 as compared with 60.6 a year ago. The average daily newborn census was about the same at 3.8. This is a continuation of the low census figures which resulted in a 20% decrease for 1955 as compared with 1954.

Public Health

Communicable diseases increased by 21% to 80. An "Institute on Human Relations" for sanitarians in southeastern Washington was presented in Richland by Dr. Ted Barnove, University of Washington, and Mr. Dan Prosser, State Department of Public Health consultant in mental health.

High bacterial counts in pasteurized cream from one pasteurization plant necessitated recnecks.

HEALTH & SAFETY SECTION

DECEMBER 1955

Industrial Medical Services

Dispensary visits increased from 5161 to 5407. The December total for 1954 was 4347. The total visits during 1955 were 67,733 as compared to the total 1954 visits of 55,653, or an increase of 11,980. There were no disabling injuries to either General Electric or contractor employees.

The total number of physical examinations was 800 as compared to 912 in November. The 1955 total was 11,373.

There was one information meeting for industrial physicians.

A tape recording was made for general public information on HAPO Industrial Medical services to be used on the radio program, Inside Hanford. Information has also been collected for a series of articles on noise control at HAPO for the Works News. The purpose of these articles is to inform employees exactly what has been done to control noise.

A series of seminars conducted by a local psychiatrist on the subject of "Human Understanding" for top level management awaits approval.

Preparations for summarizing and storing industrial medical records have been completed and will begin January 3, 1956. This will permit reorganization of file content and allow for adequate file space.

The Health Activities Committee met on December 15 and the health topic on packed lunches was presented. Information on this subject was prepared for distribution to all employees. Sickness absenteeism for November was 1.58% and the year to date figure was 1.97%. Total absenteeism was 2.32% for the year to date, just under the 1954 year to date figure of 2.36%.

Net costs for the month of November increased approximately \$2,000 over October costs due mainly to a small increase in salary costs booked and to decreased expense credits in connection with physical examinations. No significant fluctuations occurred in Other costs. On a year to date basis a budget underrun of \$1,000 exists after five months of operation.

Costs-Operations

	Nov.	Oct.	Increase (Decrease)
Salaries	\$36,054	\$35,269	\$ 785
Continuity of Service	3,245	3,174	71
Laundry	148	172	(24)
Utilities, Transportation, Maintenance	3,974	4,372	(398)
Supplies and Other	5,601	5,312	289
Total Gross Costs	49,022	48,299	723
Less: Revenue	695	987	292
Expense Credits	9,529	10,473	944
Net Cost of Operation	\$38,798	\$36,839	\$1,959

HEALTH & SAFETY SECTION

DECEMBER 1955

Industrial Medical Services (Continued)	November	December	Year to Date
<u>Physical Examinations</u>			
<u>Operations</u>			
Pre-employment	83	63	1376
Rehire	13	7	168
Annual	335	260	2884
Interim	35	22	442
A.E.C.	30	22	316
Re-examination and recheck	130	119	1701
Termination	45	33	1011
Sub-total	671	526	7898
<u>Contractors</u>			
Annals	3	1	97
Pre-employment	44	70	1585
Recheck	14	18	470
Re-examinations	0	0	1
Termination and Transfer	112	118	835
Interim	68	67	487
Sub-total	241	274	3475
Total Physical Examinations	912	800	11373
<u>Laboratory Examinations-Clinical</u>			
<u>Operations</u>			
Government	128	121	1258
Pre-employment, Termination, Transfer	861	636	23407
Annual	1878	1399	15994
Recheck (Area)	154	111	2383
First Aid	30	45	232
Sub-total	3051	2312	43304
<u>Contractors</u>			
Pre-employment, Termination, Transfer	1135	1297	7682
Total Clinical Laboratory Examinations	4186	3609	50986
<u>X-Ray</u>			
<u>Operations</u>			
Government	16	7	143
Pre-employment, Termination, Transfer	107	87	3281
Annual	409	339	3782
First Aid	35	62	396
Sub-total	567	495	8112
<u>Contractors</u>			
Pre-employment, Termination, Transfer	129	123	909
First Aid	11	11	61
Sub-total	140	134	970
Total X-Ray	707	629	9082
Electrocardiographs	139	130	1441
Physical Therapy Cases Referred	51	86	2375

HEALTH & SAFETY SECTION

DECEMBER 1955

<u>Industrial Medical Services (Continued)</u>	<u>November</u>	<u>December</u>	<u>Year to Date</u>
<u>First Aid Treatments</u>			
<u>Operations</u>			
New Occupational Cases	495	488	6296
Occupational Case Retreatments	1486	1692	21736
Non-occupational Treatments	3115	3121	35902
Sub-total	5096	5301	63934
<u>Construction</u>			
New Occupational Cases	15	26	719
Occupational Case Retreatments	43	67	2247
Non-occupational Treatments	7	13	833
Sub-total	65	106	3799
Total First Aid Treatments	5161	5407	67733
<u>Major Injuries</u>			
General Electric	1	0	7
Contractors	2	0	5
Total	3	0	12
<u>Sub-Major Injuries</u>			
General Electric	2	1	26
Contractors	0	0	3
Total	2	1	29
<u>Nurse Visits</u>			
Calls made	2	3	22
Employee Personal Illness	2	3	19
No. absent due to illness in family	0	0	1
No. not at home when call was made	0	0	2

HEALTH & SAFETY SECTION

DECEMBER 1955

Kadlec Hospital

The average daily adult census decreased from 49.2 to 43.6 as compared with 60.6 a year ago. This represents an occupancy percentage of 40.0 broken down as follows: Mixed Service (Medical, Surgical, Pediatrics) 38.3; Obstetrical Service 47.1. A further breakdown of the Mixed Service shows an occupancy percentage of 26.5 on Medical, 49.4 on Surgical and 42.6 for Pediatrics.

The minimum and maximum daily census ranged as follows:

	<u>Minimum</u>	<u>Maximum</u>
Mixed Service	19	56
Obstetrical Service	5	15
Total Adult	26	71

The average daily newborn census increased from 8.6 to 3.8 as compared with 12.0 a year ago.

Nursing hours per patient per day:

Medical, Surgical, Pediatrics	4.80
Obstetrical	5.63
Newborn	4.06

The nursing hours on obstetrical service and in newborn nursery were reduced from last month as a result of an increase in the number of births as compared to November and the policy of utilizing nurses from obstetrics on other services when they could be spared.

The ratio of inpatient hospital employees to patients (excluding newborn) for the month of November was 2.44. When newborn infants are included, the ratio is 2.08.

The net expense for the operation of Kadlec Hospital for November was \$27,353 as compared with \$19,269 for October. Summary is as follows:

Kadlec Hospital net expense	\$27,353
This is an increase of about \$8,000 over the month of October due almost entirely to loss of revenue from a lower census. Revenue dropped approximately \$7,000 with a \$600 increase in direct expenses and a \$400 decrease in expense credits.	

To combat to some extent this cost and revenue problem, additional reductions in employees have been made. However, since January, February and March are normally the hospital's biggest months as to patient census, no large amount of reductions have been possible.

HEALTH & SAFETY SECTION

DECEMBER 1955

Kadlec Hospital (Continued)

Approval was received from the Atomic Energy Commission for an increase in rates at Kadlec Hospital for room, board and nursing service to be effective January 1, 1956. This increase was necessary in order to keep Kadlec rates in line with other Washington hospitals which had recently increased their rates.

Following is a summary of employee relations meetings held in the Health and Safety Section during the month of December.

	<u>Meetings</u>	<u>Attendance</u>
Hospital	26	228
Industrial Medicine	2	11
Public Health	7	40
Safety & Fire Prevention	1	11
General	<u>1</u>	<u>6</u>
	37	296

HEALTH & SAFETY SECTION

DECEMBER 1955

Hospital Unit (Continued)	November	December	Year to Date
<u>Kadlec Hospital</u>			
Average Daily Adult Census	49.2	43.6	56.2
Medical	12.4	9.8	15.3
Surgical	22.1	15.8	20.6
Pediatrics	7.1	8.1	9.7
Mixed	41.6	33.7	45.6
Obstetrical	7.6	9.9	10.6
Average Daily Newborn Census	8.6	8.8	10.7
Maximum Daily Census:			
Mixed Services	57	56	83
Obstetrical	13	15	20
Total Adult Census	70	71	95
Minimum Daily Census:			
Mixed Services	25	19	19
Obstetrical Service	4	5	3
Total Adult Census	29	26	26
Admissions: Adult	368	334	5250
Discharges: Adult	347	370	5270
Medical	76	33	1256
Surgical	155	147	2216
Pediatrics	56	67	874
Mixed	287	297	4346
Obstetrical	60	73	924
Newborn	58	68	861
Patient Days: Adult	1475	1353	20307
Medical	371	304	5577
Surgical	664	490	7534
Pediatrics	213	251	3538
Mixed	1248	1045	16649
Obstetrical	227	308	3853
Newborn	258	273	3392
Average Length of Stay: Adults	4.3	3.7	3.9
Medical	4.9	3.7	4.4
Surgical	4.3	3.3	3.4
Pediatrics	3.8	3.7	4.0
Mixed	4.3	3.5	3.8
Obstetrical	3.7	4.2	4.2
Newborn	4.4	4.0	4.5
Occupancy Percentage: Adults	45.1	40.0	51.6
Medical	33.5	26.5	41.4
Surgical	69.1	49.4	64.4
Pediatrics	37.4	42.6	51.1
Mixed	47.3	38.3	51.8
Obstetrical	36.1	47.1	50.8
Newborn	33.1	33.8	41.2
(Occupancy Percentage based on 109 adult beds and 26 bassinets.)			

HEALTH & SAFETY SECTION

DECEMBER 1955

Hospital Unit (Continued)	November	December	Year to Date
Avg. Nursing Hours per Patient Day:			
Medical, Surgical, Pediatrics	4.11	4.80	
Obstetrics	7.25	5.63	
Newborn	4.18	4.06	
Avg. No. Employees per Patient (excluding newborn)	2.44		
Operations: Major	50	42	719
Minor	49	37	792
E.E.N.T.	61	57	633
Dental	1	0	3
Births: Live	57	61	850
Still	1	0	12
Deaths	4	3	46
Hospital Net Death Rate	.74%	.23%	.33%
Net Autopsy Rate	50.0	33.3	34.3
Discharged Against Advice	0	0	6
One Day Cases	73	91	1524
Admission Sources:			
Richland	82.4	84.4	82.6
North Richland	.5	.3	3.4
Other	17.1	15.3	14.0
Admissions by Employment:			
General Electric	80.2	75.1	76.7
Government	1.6	3.9	2.2
Facility	5.2	9.0	1.2
Contractors	5.1	3.5	4.2
Schools	0.3	1.8	1.1
Others	7.1	6.9	4.0
Hospital Outpatients:			
First Aid	414	416	4722
Clinical Laboratory	144	113	1273
Bacteriological Laboratory	46	33	411
X-Ray	178	108	1271
Physical Therapy	215	167	3127
Physical Therapy Treatments			
Outpatient Treatments	215	167	3251
Hospital	22	15	813
Total	237	182	4064
Pharmacy			
No. of Prescriptions Filled	2231	2211	2211
No. of Store Orders Filled	479	431	431

HEALTH & SAFETY SECTION

DECEMBER 1955

<u>Hospital Unit (Continued)</u>	<u>November</u>	<u>December</u>	<u>Year to Date</u>
<u>Kadlec Hospital (Continued)</u>			
<u>Clinical Laboratory Examinations</u>			
Outpatient Examinations	381	485	4653
Hospital	2986	2803	39925
Public Health	0	0	1
Total	3367	3288	44579
<u>X-Ray Examinations</u>			
Outpatient Examinations	122	114	1887
Hospital	210	190	2442
Public Health	3	5	85
Total	335	309	4414
<u>Electrocardiographs</u>			
Outpatient Examinations	0	0	15
Hospital	20	22	285
Total	20	22	300
<u>Bacteriological Laboratory</u>			
Treated Water Samples	198	189	2398
Milk Samples (Inc. Cream & Ice Cream)	34	40	454
Other Bacteriological Tests	405	330	5197
Total	637	559	8049
<u>Patient Meals</u>			
Regulars	2311	1947	31603
Children under 8	524	503	7385
Specials	474	615	8253
Softs	591	406	6372
Tonsil and Adenoid	105	116	991
Liquids	135	107	1648
Surgical Liquids	46	41	889
Total	4186	3735	57140
<u>Cafeteria Meals</u>			
Noon	1313	1345	17381
Night	233	245	3300
Total	1546	1590	20681

There is no pg. 10

HEALTH & SAFETY SECTION

DECEMBER 1955

Public Health (Continued)	November	December	Year to Date
<u>Education</u>			
Pamphlets distributed	9,990	10,390	134,320
News Releases	12	14	111
Staff Meetings	4	3	16
Classes	18	15	143
Attendance	522	147	1,892
Lectures & Talks	5	5	92
Attendance	351	224	4,016
Films Shown	22	62	212
Attendance	1,990	1,782	8,541
Community Conferences & Meetings	15	2	170
Radio Broadcasts	9	13	101
<u>Immunizations</u>			
Diphtheria	0	0	235
Diphtheria Booster	0	0	915
Diptussis	0	0	15
Tetanus	0	0	1
Tetanus Booster	0	0	276
Pertussis	0	0	1
Pertussis Booster	0	0	272
Schick Test	0	0	1
Smallpox	1	0	1,650
Tuberculin Test	0	2	55
Typhoid	0	0	1
Typhoid Booster	0	0	1
Immune Globulin	1	0	97
Other	0	0	1
First Polio Series	0	0	795
Second Polio Series	0	0	476
<u>Social Service</u>			
Cases carried over	39	35	817
Cases admitted	10	22	155
Cases closed	14	16	223
Remaining case load	35	41	749
Activities:			
Home Visits	2	6	35
Office Interviews	82	137	2,633
Conferences	31	49	516
Meetings	5	24	129
<u>Sanitation</u>			
Inspections made	59	40	1,124
Conferences held	10	12	271

HEALTH & SAFETY SECTION

DECEMBER 1955

<u>Public Health (Continued)</u>	<u>November</u>	<u>December</u>	<u>Year to Date</u>
<u>Communicable Diseases</u>			
Chickenpox	18	19	276
Erysipelas	0	0	1
Food Poisoning	0	5	5
German Measles	6	3	81
Impetigo	2	3	13
Influenza (U.R.I.)	0	0	4
Infectious Mononucleosis	0	0	11
Infectious Hepatitis	0	0	17
Measles	2	1	35
Meningitis	0	0	2
Mumps	13	22	473
Pinkeye	3	0	12
Pneumonia	0	0	1
Poliomyelitis	2	0	8
Rheumatic Fever	1	0	2
Ringworm	11	4	47
Roseola	2	6	34
Salmonellosis	1	0	2
Scarlet Fever	2	8	133
Strep. Infection (Throat)	3	4	49
Tuberculosis	0	1	7
Whooping Cough	0	4	21
Total	66	80	1,234
 Total No. Nursing Field Visits	 307	 249	 4,197
Total No. Nursing Office Visits	11	16	434

COMMUNITY SECTION

DECEMBER 1955

ORGANIZATION AND PERSONNEL:

	<u>BEGINNING OF MONTH</u>		<u>END OF MONTH</u>	
	<u>Exempt</u>	<u>Nonexempt</u>	<u>Exempt</u>	<u>Nonexempt</u>
Community Administration	1	1	1	1
Maintenance & Renovation Unit	9	141	9	142
Police Unit	15	25	15	23
Commercial & Residential Property Unit	7	25	7	25
Fire Unit (Includes 33 Firemen)	50	0	50	0
Transfer Study	1	0	1	0
Community Operations Administration	1	1	1	1
Electrical Unit	5	15	5	16
Engineering Unit	6	4	6	4
Water & Sewerage Utilities Unit	6	23	6	22
Library Unit	3	10*	3	9*
Public Works & Recreation Unit	<u>6</u>	<u>33</u>	<u>6</u>	<u>32</u>
	110	278	110	275

	<u>Exempt</u>	<u>Nonexempt</u>
Additions to Payroll	0	1
Transfers In	0	1
Removals from Payroll	0	2
Transfers Out	0	3
Net Decrease	<u>3</u>	

*Includes two half-time employees.

MAINTENANCE AND RENOVATION UNIT

December, 1955

	<u>Exempt</u>	<u>Nonexempt</u>
Employees - Beginning of month	9	141
New hires	0	1
Employees - End of month	9	142

INTERIOR PAINT REPORT - FY 1956

December, 1955

FOREMEN: R. A. CHAMBLISS; D. W. LUKINS; M. E. TAPPAN

TYPE UNIT	NO. UNITS SCHEDULED	COMPLETED THIS MONTH	COMPLETED TO DATE	BALANCE TO BE PAINTED
A	405	21	93	312
B	348	26	111	237
C	160	39	81	79
D	2	0	1	1
E	23	1	7	16
F	64	4	21	43
G	5	0	1	4
H	68	4	26	42
K	57	20	31	26
L	37	2	2	35
M	7	0	0	7
Q	28	1	3	25
R	23	2	2	21
S	5	0	0	5
T	0			
U	77	1	2	75
V	183	2	12	171
Y	17	1	13	4
Z	2	0	0	2
1BP	9	2	7	2
2BP	29	7	23	6
3BP	8	1	6	2
Tract	19	1	2	17
1BR Apt.	27	1	1	26
2BR Apt.	69	2	14	55
W-13 Apt.	0			
Dormitories	5	0	0	5
TOTAL	1677	138	459	1218

11 Units added

Est. MH B. F.	16,395	Actual MH B. F.	16,712
Est. MH This Month	<u>7,500</u>	Actual MH This Month	<u>7,820</u>
Total Est. MH	23,895	Total Actual MH	24,532

PLUMBING SHOP

December, 1955

FOREMAN: F. L. ELSENSOHN

Electric water heaters replaced	19
Laundry trays replaced	15
Miscellaneous plumbing work orders completed	35
Miscellaneous steam work orders completed	20
Plumbing for floor and sink linoleum	87
Plumbing for shower stall replacement	2
Radiators completely overhauled in dormitories and the hospital	15
Cleared major sewer stoppages caused by tree roots	81
Cleared major sewer stoppages in main sewers for Public Works	6
Plumbing and steam repairs in the hospital and Public Health buildings	69.5 hrs.
Worked on plumbing service orders	69.2 hrs.
Loaned truck driver and serviceman to Public Works for sanding streets and operator to blade snow	64.0 hrs.
Loaned plumber to Public Works	16.0 hrs.
Shoveled snow off steps and walks at dormitories	41.0 hrs.
Furnished men to help repair two broken water mains for Public Works	29.0 hrs.
Furnished serviceman to Renovation crew	80.0 hrs.

Broke up foundation, filled and leveled ground at 1019 Lee Blvd.

Made routine steam inspection once each week in Government owned commercial facilities, dormitories, and apartments.

Excavated with backhoe machine and handwork for the cleanout of roots in sewer lines, and to repair all leaking and broken underground piping, and backfilled.

SERVICE ORDER CREW

FOREMAN: L. F. CARPENTER

A. Service orders on hand at beginning of month	1601
B. Received during the month	2121
C. Completed during the month	2251
D. On hand at end of month	1471

E. A total of 123 manhours were expended on work orders.

F. Backlog of service orders by craft:

Plumbing	728
Electrical	721
Carpentry	<u>22</u>
Total	1471

RENOVATION AND LABOR CREW

December, 1955

FOREMAN: B. C. BAIN

Houses renovated	34
Minor carpenter repairs to renovated houses	23
Trash pickups	21
Minor repairs to dormitories	11
Renovation minor paint jobs	26
Houses sprayed for insect control	2
Renovation houses deodorized	1
Floors cleaned and sealed in renovation houses	5

Provided weekly service of delivering linens and janitorial supplies to occupied dormitories.

Provided weekly pickup and delivery of laundry from various General Electric Company units to Richland Laundry and Dry Cleaners.

MECHANICAL SHOP

FOREMAN: Z. H. MAYBERRY

A. Millwright Crew:

Routine furnace inspections	180
Furnace service orders	291

Routine work performed at Kadlec Hospital by 1 man.

B. Sheetmetal Crew:

Shower stalls installed	12
Installed coal hatch flashings	44
Installed rain gutters	29
Installed flashings	9
Smoke pipes replaced	10

C. Service Crew:

Tree removal orders completed	52
Top soil delivered	4

Snow was removed from steps and sidewalks at all dormitories after every snow fall.

Two days were spent hauling and sanding icy streets.

LINOLEUM AND CARPENTER SHOP

December, 1955

FOREMAN: R. M. MARTIN

Replaced bath wall tile	14
Repaired bath wall tile	8
Resealed wall tile - dormitories	3
Replaced bath floor linoleum	5
Repaired bath floor linoleum	2
Replaced kitchen floor linoleum	63
Repaired kitchen floor linoleum	14
Replaced bedroom floor linoleum	3
Repaired bedroom floor linoleum	8
Replaced utility room floor linoleum	1
Replaced utility room tileboard	1
Replaced living room floor linoleum	2
Repaired living room floor linoleum	12
Replaced hall linoleum	1
Replaced steps and landing linoleum	58
Replaced sink top linoleum	88
Repaired sink top linoleum	4
Replaced cupboard top linoleum	1
Replaced work bench linoleum	17
Replaced kitchen sinks	10
Chempoints	112
Paint touch ups	88
Repaired ranch house ladders	9
Repaired porches	8
Jack & shim	14
Repaired thresholds	4
Exterior doors repaired	8
Interior doors repaired	1
Interior house repairs	51
Repaired siding	1
Repaired roofs	119
Replaced ranch window screens	29
Replaced screen doors	1
Repaired screen doors	7
Repaired walls	9
Repaired ceilings	12
Replaced floor boards	4
Repaired basement stairs	3

COMMUNITY SECTION
RICHLAND POLICE DEPARTMENT
MONTHLY REPORT
DECEMBER 1955

ORGANIZATION

	EXEMPT	NON-EXEMPT
EMPLOYEES - BEGINNING OF MONTH	15	25
TRANSFERS IN	0	0
TRANSFERS OUT	0	2
NEW HIRES	0	0
TERMINATIONS	0	0
	<hr/>	<hr/>
TOTAL - END OF MONTH	15	23

GENERAL

EFFECTIVE DECEMBER 12, THE NORMAL FORCE OF THE RICHLAND POLICE DEPARTMENT WAS REDUCED FROM 40 TO 38 EMPLOYEES.

A TEMPORARY STRAIGHT SWING SHIFT SCHEDULE HAS BEEN ADOPTED TO PROVIDE DESIRED COVERAGE DURING THE HOURS OF 2:00 PM TO 10:00 PM. THIS BECAME NECESSARY DUE TO THE TRANSFER OF TWO PATROLMEN TO THE SECURITY PATROL AND WILL PROBABLY BE NECESSARY UNTIL REPLACEMENTS ARE RECEIVED.

ON S-D DAY, DECEMBER 1, RICHLAND EXPERIENCED ONLY 6 REPORTABLE ACCIDENTS, WITH DAMAGES ESTIMATED AT \$755.00. THERE WERE NO INJURIES REPORTED IN ANY OF THE ACCIDENTS. ON S-D DAY A YEAR AGO, DECEMBER 15, 1954, RICHLAND EXPERIENCED ONLY ONE TRAFFIC ACCIDENT AND NO INJURIES. HOWEVER, A YEAR AGO THERE WAS NO ICE AND SNOW ON THE ROADS ON S-D DAY.

ON DECEMBER 21 THE ANNUAL SCHOOL BOY PATROL CHRISTMAS PARTY WAS HELD AT THE COMMUNITY HOUSE WITH MORE THAN 500 PATROL BOYS AND PATROL GIRLS IN ATTENDANCE. THE PARTY IS SPONSORED EACH YEAR BY THE RICHLAND POLICE ATHLETIC LEAGUE AND IS AN AWARD FOR SERVICES RENDERED TO THE COMMUNITY IN THE PERFORMANCE OF SCHOOL PATROL DUTIES DURING THE YEAR.

CAPT. W. A. ZIEGLER AND LT. E. E. MILLER MADE TWO TELEVISION APPEARANCES THIS MONTH IN CONJUNCTION WITH TRAFFIC SAFETY PROGRAMS.

THE RICHLAND POLICE DEPARTMENT WAS FEATURED IN THE DECEMBER ISSUE OF THE PACIFIC NORTHWEST LAW ENFORCEMENT NEWS. THE MAGAZINE CONTAINED SEVERAL PICTURES OF POLICE PERSONNEL ALONG WITH A STORY ABOUT THE DEPARTMENT.

MEMBERS OF THE TRAFFIC CONTROL SECTION CONDUCTED 5 TRAFFIC SAFETY MEETINGS THIS MONTH.

TWO GROUPS OF CUB SCOUTS WERE ESCORTED ON TOUR OF POLICE HEADQUARTERS DURING THE MONTH.

TRAFFIC

RICHLAND	1955		1954		1955	1954
	Nov.	Dec.	Nov.	Dec.	TOTAL TO DATE	TOTAL SAME PERIOD
REPORTABLE ACCIDENTS	24	63	33	20	272	249
PROPERTY DAMAGE ACCIDENTS	18	59	28	18	239	216
INJURY ACCIDENTS	6	4	4	2	33	33
TOTAL PERSONS INJURED	6	5	7	2	38	37
FATAL ACCIDENTS	0	0	0	0	0	0
ACCIDENTS-DAYLIGHT HOURS	17	37	20	9	194	167
DARKNESS "	7	26	12	11	79	82
ACCIDENTS-BUSINESS DISTRICT	6	26	9	5	90	75
RESIDENTIAL "	14	32	20	11	137	136
OTHER "	4	5	3	4	46	38
ACCIDENTS INVESTIGATED	15	39	23	17	183	166
CRIMINAL COMPLAINTS FILED	8	24	18	13	107	124
VIOLATIONS CONTRIBUTING TO ACCIDENTS:						
NEGLIGENT DRIVING	6	12	8	6	42	52
FAIL. TO YIELD RIGHT OF WAY	3	13	11	4	72	75
FOLLOWING TOO CLOSELY	3	16	4	2	46	40
DRUNK DRIVING	0	0	1	2	3	6
PEDESTRIAN VIOLATION	2	0	0	0	7	7
INATTENTION TO DRIVING	0	0	0	0	6	7
RECKLESS DRIVING	0	0	0	1	1	6
SPEEDING	0	1	0	0	2	1
UNSAFE SPEED	9	17	0	0	44	21
IMPROPER BACKING	1	1	2	0	8	10
DISREGARDING STOP SIGN	0	1	1	0	6	2
HIT AND RUN	0	1	1	0	1	2
IMPROPER PASSING	0	0	1	0	6	2
IMPROPER TURN	0	0	1	0	5	3
FAILURE TO SIGNAL	0	0	2	0	3	2
WIDE RIGHT TURN	0	0	0	2	1	3
BICYCLE VIOLATION	0	0	0	1	6	4
DEFECTIVE EQUIPMENT	0	0	1	1	2	3
WRONG SIDE OF ROAD	0	0	0	0	1	1
ANIMAL IN ROAD	0	0	0	0	2	3
PASSENGER JUMPED FROM CAR	0	0	0	0	1	0
SIDESWIPE	0	0	0	0	1	0
IMPROPER PARKING	0	1	0	0	1	0

RICHLAND	1955		AVE. PER ACCIDENT 1955		AVE. PER ACCIDENT 1954	
	Nov.	Dec.	Nov.	Dec.	Nov.	Dec.
ACCIDENT PROPERTY DAMAGE	\$7155.00	\$12,603.10	\$298.13	\$200.05	\$365.50	\$473.88

TRAINING

ADVANCE TRAINING FOR RICHLAND POLICE MEMBERS AT THE SMALL ARMS RANGE FOR THE PERIOD IN FIELD INSTRUCTION WAS AS FOLLOWS:

RIOT GUN AND MACHINE GUN	$\frac{1}{2}$ HOUR
TOTAL NUMBER OF MEN REPORTING AT THE RANGE	11
NUMBER OF MEN FIRED OVER THE ARMY-L COURSE	11

THIS FIRING WAS FOR PRACTICE AND NO SCORES WERE TAKEN.

ACTIVITIES	OCTOBER	NOVEMBER	DECEMBER
BANK ESCORTS AND DETAILS	0	0	1
BIKES IMPOUNDED	10	9	2
BICYCLES REGISTERED	36	15	25
CHILDREN LOST OR FOUND	15	6	4
COMPLAINTS INVESTIGATED	102	87	96
DEATHS REPORTED	0	1	1
DOG, CAT, LOOSE STOCK COMPLAINTS	14	3	3
DOGS, OTHER ANIMALS REPORTED LOST/FOUND	15	17	29
DOORS, WINDOWS, REPORTED OPEN IN FACILITIES	54	29	35
EMERGENCY MESSAGES DELIVERED	6	11	18
FIRES INVESTIGATED	13	11	9
GUYS REGISTERED	9	13	6
LAW ENFORCEMENT AGENCIES ASSISTED	4	5	11
LETTERS OF INQUIRY	195	137	130
MISCELLANEOUS ESCORTS AND DETAILS	4	8	2
PERSONS INJURED BY DOGS	1	0	0
PLANT DEPARTMENTS ASSISTED	32	90	69
PRISONERS PROCESSED THROUGH JAIL	5	11	6
PRIVATE INDIVIDUALS ASSISTED	17	31	32
PROPERTY LOST OR FOUND	19	22	21
RECORDS INQUIRIES	35	20	14
REPORTS PROCESSED THROUGH RECORDS	172	197	249
STREET LIGHTS OUT REPORTED TO ELECTRICAL	157	159	171
TRAFFIC SAFETY MEETINGS (DEC. ATTEND. 275)	13	5	6
TOTALS	928	887	940

MONTHLY REPORT
 RICHLAND POLICE DEPARTMENT
 DECEMBER 1955

OFFENSES	KNOWN	UNFOUNDED	CLEARED OTHER*	CLEARED	ARREST
PART I					
1. Criminal Homicide					
a. Murder & Non. Neg. Mans.					
b. Mans. by Negligence					
2. Rape	2	-	-	2	2
3. Robbery	7	4	-	2	2
4. Aggravated Assault	3	-	-	-	-
5. Burg.-Break. & Entry	17	1	2	3	3
6. Larceny Over \$50.00	-	-	-	-	-
Under \$50.00					
7. Auto Theft	29	5	2	7	7
TOTAL PART I CASES					
PART II					
8. Other Assaults	-	-	-	-	-
9. Forgery & Counterfeit	-	-	-	-	-
10. Embezzlement & Fraud	5	-	-	3	3
11. Stolen Prop:Buy:Receive	-	-	-	-	-
12. Weapons:Carry:Possessing	-	-	-	-	-
13. Prostitution	-	-	-	-	-
14. Sex Offenses	-	-	-	-	-
15. Offenses Ag. Fam. & Child	-	-	-	-	-
16. Narcotics	-	-	-	-	-
17. Liquor Laws	-	-	-	-	-
18. Drunkenness	3	-	-	3	3
19. Disorderly Conduct	-	-	-	-	-
20. Vagrancy	-	-	-	-	-
21. Gambling	-	-	-	-	-
22. Drunk Driving	1	-	-	-	1
23. Viol. Road & Driving Laws:					
Failure to Stop & Identify	2	-	-	1	1
Speeding	19	-	10	9	9
Stop Sign	24	-	5	19	19
Right of Way	7	-	-	7	7
Negligent Driving	18	-	-	18	18
Reckless Driving	3	-	-	3	3

OFFENSES	KNOWN	UNFOUNDED	CLEARED OTHER*	CLEARED ARREST
Defective Equipment	19	-	15	4
Illegal Passing	-	-	-	-
24. Parking	84	-	64	20
25. All Other Traffic Violations	11	-	4	7
26. All Other Offenses:				
Public Nuisance	1	-	-	1
Obscene Phone Calls	3	-	-	-
Malicious Mischief	4	-	3	-
Vandalism	6	-	-	-
Bike Violations	2	-	2	-
Prowlers	1	-	-	-
Juvenile Delinquency	1	-	1	-
Pickup for Outside Agency	1	-	-	1
Molesting	1	-	1	-
27. Suspicion	1	-	-	-
TOTAL PART II CASES	217	-	105	97
PART III				
28. Missing Persons	1	-	1	-
Lost Persons	2	-	2	-
Lost Animals	14	-	5	-
Lost Property	20	-	21	-
29. Found Persons	-	-	-	-
Found Property	36	-	34	-
Found Animals	5	-	2	-
TOTAL PART III CASES	78	-	65	-

OFFENSES		KNOWN	UNFOUNDED	CLEARED OTHER*	CLEARED ARREST
PART IV					
30. Fat. M.V. Traff. Accid.		-	-	-	-
31. Pers. Inj. M.V. Traff. Accid.		4	-	-	-
32. Prop. Dam. M.V. Accid.		59	-	-	-
35. Other Traffic Accidents		-	-	-	-
34. Public Accidents	)				
35. Home Accidents	)				
36. Occupational Accidents	)				
37. Firearms Accidents		1	-	-	-
38. Dog Bites		-	-	-	-
39. Suicides		-	-	-	-
40. Suicide Attempts		-	-	-	-
41. Sud. Death & Bod. Found		-	-	-	-
42. Sick Cared For		-	-	-	-
43. Mental Cases		1	-	-	-
TOTAL PART IV CASES		65	-	-	-
COMPOSITE TOTALS					
PART I, II, III, IV CASES		389	5	172	104

Cases listed under "Cleared Other" are those cleared by various means other than arrest, such as: order from the prosecutor, juvenile probation officer or other situations in which a mutual agreement is obtained. They are definitely "cleared" cases and differ from the arrest column only in that there was no arrest.

Property reported stolen Richland \$1,758.99
Property recovered Richland \$1,422.79

MONTHLY REPORT		RICHLAND POLICE DEPARTMENT			JUVENILES INVOLVED				DECEMBER 1955
OFFENSES	NO. CASES	JUVENILES	SEX	12	13	14	15	16	
Mischief	3	6	M	-	2	1	-	3	
Larceny	1	1	F	-	-	-	1	-	
Burglary	2	4	M	-	2	-	2	-	
Delinquency	1	2	M	1	1	-	-	-	
TOTALS	7	13		1	5	1	3	3	

RICHLAND POLICE DEPARTMENT
RICHLAND JUSTICE COURT CASES
DECEMBER, 1955

VIOLATIONS	NO. OF CASES	NO. OF CONV.	NO. OF FORF.	CASES CONT.	CASES DISM.	SENT. JAIL	SENT. SUSP.	LIC. REV.	CASES		FINES	FINES SUSP.
									ORIG. PREV.	MONTH		
NO. DRVR'S LICENSE	11	8	3						2		\$86.00	
DEFECTIVE EQUIPMENT	4	2	2								17.50	
NEGLECTED DRIVING	23	16	4	2	1				2		535.00	15.00 (1)
DRUNK DRIVING	3	1	1		1	1	1	1	1		102.50	
RECKLESS DRIVING	5	3		2				1			175.00	25.00 (1)
SPEEDING	9	5	4							30.00	40.50	
STOP SIGN	19	6	12	1					1	100.00	90.00	
FTYROW	6	5	1							50.00	117.50	
FTS&I	1	1									77.50	
FOLLOWING TOO CLOSE	4	4									162.50	15.00 (1)
ILLEGAL PARKING	24	4	18							63.00	11.00	
DRVG WHILE LIC SUSPENDED	1	1					1				52.50	
DEFACED DRVR'S LICENSE	1	1									17.50	
RIDING 4 IN FRONT SEAT	1		1							10.00		
ILLEGAL USE OF ONE-WAY ST.	1		1							7.50		
PUBLIC NUISANCE	1	1									25.00	15.00 (1)
PUBLIC INTOXICATION	6	3	3							40.00		
SABOTAGE BREAKING	2			2								
PETIT LARCENY	2	2									65.00	
LARCENY BY CHECK	3	2		1							127.50	112.50 (2)
2ND DEGREE ASSAULT	1				1							
TOTALS	128	65	50	8	3	2	1	2	6	\$593.00	\$1,742.50	\$182.50 (6)

1 DRUNK DRVG - ARRESTED TO NEG. DRVG, BF \$52.50
 1 DRUNK DRVG - FINE \$102.50, LIC SUSP 30 DAYS, 5 DAYS JAIL SUSP
 1 RECKLESS DRVG - ARRESTED TO NEG. DRVG, FINE \$72.50
 1 RECKLESS DRVG - ARRESTED TO NEG. DRVG, FINE \$50, \$25 SUSP
 1 RECKLESS DRVG - FINE \$52.50, LIC SUSP 30 DAYS
 1 NEG DRVG - FOUND NOT GUILTY.
 1 DRVG WHILE LIC SUSP - F & C \$52.50, SENT 10 DAYS JAIL
 2 ILLEGAL PARKING - DID NOT APPEAR.
 1 STOP SIGN & NO DRVR'S LIC - FINE \$2.50 ON EACH CHARGE
 AND LIC HELD BY COURT UNTIL 1-12-56.
 1 LARCENY BY CHECK - FINE \$100, \$92.50 SUSP - TO MAKE
 RESTITUTION IN TWO MONTHS.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT
COMMUNITY SECTION
December, 1955

PERSONNEL - COMMERCIAL AND RESIDENTIAL PROPERTY UNIT:

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees - beginning of month	7	25
Transfers In	0	0
Transfers Out	0	0
New Hires	0	0
Terminations	0	0
Employees - end of month	<u>7</u>	<u>25</u>

PERSONNEL - COMMERCIAL AND NONCOMMERCIAL FACILITIES:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
November	1,603	99	1,702
December	<u>1,597</u>	<u>94</u>	<u>1,691</u>
Net Change	-6	-5	-11

SUMMARY OF ROUTINE ITEMS PROCESSED:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
Work Orders	50	11	61
Back Charges	1	0	1
FY Work Orders	214	25	239
FY Back Charges	8	2	10

CONTRACTS AND NEGOTIATIONS:

A. Commercial

1. Supplemental Agreements:

- a. Anderson Motors - to provide for new rent, separate payment for utilities and services, and certain other changes in connection with lease renegotiation and arbitration.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT - COMMUNITY SECTION

December, 1955

b. Colin Bleiler - to provide for subleasing office space.

2.. Business Development:

Three bids received were opened and read in connection with leasing the Government-owned 1125 Warehouse.

B. Non-Commercial

1. Lease:

Richland Riders Club - a new lease to supersede a lease which had expired.

GENERAL:

A. Commercial

1. Ed Hollenbeck, 24 Flavors Ice Cream, terminated his sublease in the C. D. Joseph building.
2. Walston and Co. terminated their sublease in the Richland Development Co. building.
3. Davis Furniture Co. terminated their lease on the 1125-4 Warehouse.
4. Richland Printers closed business, but retain the lease on the building.
5. Morrison-Knutson subleased space in the Automatic Laundry Co. building.
6. True's Oil Co. No. 2 started construction of a service station on George Washington Way, south of Knight Street.
7. 123 brochures were prepared and submitted to the Commission for use by appraisers in connection with disposal legislation.

B. Non-Commercial

1. The inventory of government-owned equipment in connection with the North Richland Tavern formerly operated by Mr. R. Bruce Johnson was processed and distributed.
2. At the request of the Atomic Energy Commission, officials of the local church groups were informed that it may be possible to purchase their respective leased or otherwise allocated sites under an existing delegation of authority or at a later date when such sales would be made under the provisions of Public Law 221, 84th Congress. Following receipt of information indicating their decisions, it is anticipated that additional church sales may be consummated.
3. Twenty-one brochures were prepared and submitted to the Commission for use by appraisers in connection with disposal legislation.

4. One pasture permit was issued.
5. Two boat moorage site permits were issued.

COMMERCIAL PROSPECTS:

Inquiries were received during the month concerning the establishment of the following types of enterprises in Richland:

Equipment Rental Industrial Spray Painting
Drive-In Restaurant

SUMMARY OF OCCUPANCY AND EXPANSION STATUS:

	<u>NOVEMBER</u>	<u>DECEMBER</u>
A. Commercial		
1. Number of Government-Owned Buildings	41	41
a. Number of Businesses operated by Prime Lessees	38	36
(1) Number opened	1	0
(2) Number closed	0	2
b. Number of Businesses operated by Sublessees	21	21
(1) Number opened	0	0
(2) Number closed	0	0
Total Businesses in Government-Owned Buildings	59	57
2. Doctors and Dentists in Private Practice	31	31
3. Number of Privately Owned Buildings	81	82
a. Number of Businesses operated by Prime Lessees	49	49
(1) Number opened	0	0
(2) Number closed	0	0
b. Number of Businesses operated by Sublessees	120	119
(1) Number opened	3	1
(2) Number closed	4	2
Total Businesses in Privately Owned Buildings	169	168
4. Privately Owned Buildings under Construction	10	7
5. Total Number of Businesses in Operation	228	225
a. Total openings	4	1
b. Total closings	4	4
6. Totals for calendar year 1955		
Businesses beginning of year	211	
Leases executed	16	
Supplemental agreements executed	36	
Bid awards	8	
Private building construction started	12	
Arbitrations	2	
Businesses opened	45	
Businesses closed	31	
Businesses closed - North Richland	15	

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT - COMMUNITY SECTION

December, 1955

B. Noncommercial:

	<u>NOVEMBER</u>	<u>DECEMBER</u>
1. Government-Owned Buildings		
a. Churches	1	1
b. Clubs and Organizations	5	5
c. Government Agehcies	<u>2</u>	<u>2</u>
Total	8	8
2. Privately Owned Buildings		
a. Completed and in Use	13	13
b. Under Construction	2	2
3. Church Plots and Buildings in Private Ownership	6	6
4. Pasture Land Permits	100	101
5. Private Boat Moorage Permits	74	76

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

PROGRESS REPORT

	Orders incomplete as of November 30, 1955	Orders issued 11-30 to 12-30	Total orders Incomplete as of December 30, 1955
Service orders	1854	2416	1553
Work orders	1438	779	1534
Service charges		238	

Principal work order loads

	Incomplete as of November 30, 1955	Incomplete as of December 30, 1955
Kitchen cabinet linoleum	187	247
Kitchen floor linoleum	114	125
Bathroom tileboard	31	47
Shower stalls	10	10
Laundry trays	76	85

184 alteration permits were issued as compared to 177 issued in November.

Install automatic washer	29	Install automatic dryer	76
Install TV antenna	37	Install electric heat	8
Install air conditioner	4	Convert to oil	5
Basement excavations	2	Basement partitions	2
Install fence	3	Install cabinets	1
Sand floors	1	Install linoleum	1
Relocate water heater	1	Install carport	1
Additional wiring	1	Install shed	2
Install storm windows	2	Install coal stoker	1
Remove cabinets in kitchen	2	Reverse range and refer	2
Install disposal unit	3		

1029 inspections were made, as compared to 1458 in November.

Alteration permits	240	Basements	15
Bathroom	11	Ceilings	15
Doors	10	Floors	11
Laundry trays	16	Linoleum	214
Lot lines	5	Paint	11
Porch	3	Range & refer recall	17
Steps & walks	2	Sink	18
Shower stall	10	Toilet seat	2
Trees	7	Walls	28
Windows	4	Yard	7
Miscellaneous	12	Renovations rechecks	41
Dormitories	149	Renovations	57
Cancellations	58	Shows (new tenants)	66

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

TENANT STORES

<u>Merchandise Issued</u>	<u>Total Amount</u>
Shades	511
Reflectors	14
Ice cube trays	20
Meat tender	4
Drip tray	12
Hydrator glass	5
Hydrator brackets	2
Door stops	5
Cooker pot & cover	3
Refer parts	1
Range parts	3
Furniture recall	21
Furniture delivery	18
Space heaters, recall	26
Space heaters, delivery	10

RECALL AND DELIVERY OF RANGES AND REFRIGERATORS -- MONTH OF DECEMBER

	DELIVERY		RECALL	
	RANGES	REFERS	RANGES	REFERS
A	3SC	3TA	3SC	
B	1SC		2SC	
C		2S0-82		
F	2SC		1SC	
H	1SC			
Q		1GE	1GE	1TA
V		1GE	1GE	1TA
Y	3GE	3GE	2GE	1TA 3GE
1Br.				1TA
2Br.	1SC	4TA	2SC	3TA
3Br.	1SC	3TA	2SC	3TA
Tract	1SC	1GE		
Dorm.		6TA 2GE		
	13	26	14	13

Ranges in warehouse ----- 60 SC, 3 GE
 Refers in warehouse ----- 2 GM6', 4 GM 7', 2 GE, 13 TA
 Refers in warehouse to be repaired-- 9
 Refers in 722 hangar to be repaired -- 33

COMMERCIAL & RESIDENTIAL PROPERTY UNIT
RESIDENTIAL LEASES

DECEMBER 1955

DORMITORY REPORT

	<u>Beds Available</u>	<u>Vacant Beds</u>	<u>Occupied Beds</u>
Men	399	65	334
Women	305*	54**	251*
Total	704*	119**	585*

*This includes 2 beds used for Dormitory Offices

**This includes 7 beds vacant in Dormitory M-13

Waiting list

	<u>Single rooms</u>	<u>Double rooms</u>
Men	0	0
Women	0	0

The following Dormitories are in stand-by condition:

W 11	38 beds	W 15	50 beds	M 6	39 beds
W 12	38 beds	W 16	50 beds	M 7	39 beds
				M 8	39 beds
					Total beds 293

Dormitories released for temporary use:

W 21	50 beds	W 17	50 beds
Total beds 100			

RESIDENTIAL LEASING

CANCELLATIONS

ALLOCATIONS

Voluntary terminations	5	New tenants	41
ROF	0	Moves (within Richland)	33
Discharge	0	Turnovers	0
Transfer	3	Wherry House moves to G E	1
Retirement	0	Total	75
MOP	17		
Divorce	0	Houses on which leases were	
Death	0	cancelled "Ready to rent"	29
Move to Wherry House	1		
Military Service	0	Houses on which leases were	
Not eligible	1	cancelled sent to "Renovation"	26
Medical leave	0		
Moves (within Richland)	33	Number persons on Master list	610
Turnovers	0		
Excess	1	Number persons on Move list	6572
Total	61		

RICHLAND HOUSING

HOUSING UTILIZATION AS OF MONTH ENDING DECEMBER 31, 1955
HOUSES OCCUPIED BY FAMILY GROUPS

	Conven.	A&J	T	Pre Cut	Ranch	Pre Fab	Dorm Apt.	A&J Apt.	2BR Apt.	4th Hsg.	Tract	Total
G. E. Employees	2220	267	10	399	887	1130	7	56	57	209	28	5270
Comm. Fac.	101	17		27	51	49		5	4	8	3	265
AEC	63	27		16	35	28	3	3	5	9	2	191
Other Gov't.	11	2			3	3					*1	20
Post Office	10				2	8					1	21
Schools	68			6	12	41			2	1		130
Comm. Activities	9			1	6	5						21
Med. Facilities	4	16			1	3				3		27
J. A. Jones	4	3			3							10
Minor Const.						1						1
Not Certified	3					2						5
Total	2493	332	10	449	1000	1270	10	64	68	230	*35	5961
Ready to Rent	1			1		2					1	5
In Renovation	6	1				4			2			13
	2500	333	10	450	1000	1276	10	64	70	230	36	5979

	Begin Month	Moved In	Moved Out	End of Month	Difference
Conventional Type	2486	+ 24	- 17	2493	+ 7
A&J Type	331	+ 5	- 4	332	+ 1
"T" Type	10	+ 0	- 0	10	0
Precut Type	446	+ 6	- 3	449	+ 3
Ranch Type	999	+ 7	- 6	1000	+ 1
Prefab Type	1246	+ 25	- 19	1270	+ 6
Dorm Apts.	10	+ 0	- 0	10	0
A&J Apts.	64	+ 1	- 1	64	0
2BR Apts.	70	+ 1	- 3	68	- 2
Fourth Housing	227	+ 5	- 2	230	+ 3
Tracts	35	+ 0	- 1	35	- 1
Total	5943	74	56	5961	+ 18

* JJ-684 Vernita show on Daily Housing report on December 14, 1955, under "Other Government Quota" but not shown on allocation report as lease not received.

COMMUNITY SECTION
RICHLAND FIRE DEPARTMENT
MONTHLY REPORT

December 1955

ORGANIZATION & PERSONNEL

	<u>EXEMPT</u>	<u>NON- EXEMPT</u>
Employees - Beginning of Month	17	33
Transfers In	0	0
Transfers Out	0	0
Terminations	0	0
New Hires	0	0
End of Month	17	33

FIRE PROTECTION

Fire Loss (Estimated) - Government	\$ 0.00
Personal	62.50
December Total	62.50
1955 Total	\$8,432.05

Response to Alarms	21
Investigation of Minor Fires & Incidents	2
Ambulance Responses	26
Inside Schools or Drills	32
Outside Drills	1
Safety Meetings	10
Security Meetings	4
Alarm Boxes Tested	217

Eight Explorer Scouts were given a first aid review on December 8, by the Duty Captain at No. 2 Station.

Eight off-shift members of the Fire Department served as judges of first aid and other contests at the Blue Mountain Council Boy Scout skill-rally held the evening of December 8 in Columbia High School.

The Duty Captain at the Central Fire Station gave instruction on December 30 to five members of the Police Department in the use of all-service gas masks.

FIRE MARSHAL'S MONTHLY REPORT

A total of 467 buildings were inspected, resulting in 216 hazard reports being submitted. A total of 398 fire extinguishers were inspected, 14 installed, 10 removed, 5 repaired, 61 weighed and 18 winterized. In

Fire Marshal's Report Continued

addition, 71 fire hose standpipes and 7 fire hose boxes were inspected, and serviced.

A total of 39 sprinkler system inspections were made, pressure boosted on three systems and timing device raised on one system to prevent false alarms. Arranged overhaul schedule for five systems in 700 Area. Approved and assisted with piping changes in one of Kadlec Hospital systems. Approved AEC's plans for five new systems in High School.

Tested six building fire alarm systems and promoted the rewiring of a complete school fire alarm system and enlargement of another school system. Contracts were awarded and work commenced on both systems during month.

Requested appointment of new fire wardens and revisions in evacuation procedures for all major 700 Area Buildings.

Completed special Christmas inspections of all commercial buildings and asked the cooperation of all owners and Managers to be extra cautious of fire hazards during the season.

Planned fire safety publicity for the Holiday season and assisted the Jaycees with plans for their annual "Operations Torch" project, which rids our city of the hazards of discarded Xmas Trees.

COMMUNITY OPERATIONS SUB-SECTION
RICHLAND ELECTRICAL UNIT
MONTHLY REPORT.
DECEMBER 1955

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	5	15
Transfers In		1
Transfers Out		
Terminations		
Total End of Month	5	16

SYSTEM MAINTENANCE AND OPERATION

Outside Lines:

Poles set	1
Poles transferred	1
Anchors installed	0
Guys installed	0
Street lights installed	0
Mast arms installed	1
Street lights relamped - 1100 Area	168
Street lights relamped - 700 Area	12
Flood lights relamped - 1100 Area	18
Flood lights relamped - 700 Area	0
Stack lights relamped - 700 Area	2
Traffic signals relamped	2
Primary line footage added	0
Primary line footage removed	1500'
Transformer KVA added	612
Transformer KVA removed	500
New services installed	6
Services removed	7
Scheduled outages	20
Unscheduled outages	7
Trees trimmed	138
Stand by and Escort	1

TRAFFIC SIGNALS

Operational failures	2
Installations	0
Removals	0
Routine check Railroad signal at Van Giesen	5
Total signals in operation - automatic	19
Total signals in operation - manual auxiliary	5
Total signals in operation - flasher	3

RICHLAND ELECTRICAL UNIT

PUBLIC WORKS ELECTRICAL MAINTENANCE

Electrical motors checked and serviced - irrigation	0
Electrical motors checked and serviced - water	116
Electrical motors checked and serviced - sewage	104

FIRE DEPARTMENT TEST AND MAINTENANCE

Inside circuit and equipment checks	8
Outside circuit checks	10
Inside faults repaired	2
New circuits placed in operation	0
Outside faults repaired	5
New boxes placed in operation	0

SUBSTATIONS

Main feeder and tie breaker checks - BBLS1	5
Main feeder and tie breaker checks - BBLS2	5
Secondary and pad located stations - checked jumpers, cutouts, grounds and general condition	26

METERING - OPERATION, MAINTENANCE, CONSUMPTION AND REVENUE

Voltage and load checks	10
Meters tested - customer's requests	1
New meters shop tested	16
Faulty meters replaced or repaired	5
Damaged meters and covers	1
Residential read-ins	95
Residential read-outs	109
Residential disconnects	6
Residential reconnects	6
Radio interference checks	2
Overloaded meters changed out	16
Routine meter tests	22

Consumption and Revenue for Month of November, 1955

	<u>No. of Meters</u>	<u>KWH</u>	<u>Revenue</u>
Residential - Schedule 1	6,972	5,230,111	\$54,048.12
Commercial - Schedule 2	<u>412</u>	<u>3,557,376</u>	<u>\$28,847.64</u>
Total	7,384	8,787,487	\$82,895.76

COMMENTS:

STREET LIGHTING

Performed routine relamping and trimming of trees from circuits. Two street light poles, damaged by vehicles, were straightened and repaired.

TRAFFIC SIGNAL SYSTEM

Performed routine maintenance and cleared two cases of trouble. Difficulty has been experienced in the past in maintaining batteries at the railroad crossing signal. It is believed that this difficulty will be cleared when the Transportation Section completes the welding of all electrical bonds in the controlled section of track.

FIRE PROTECTION SYSTEM

Relocated conduit and wiring to battery charger at Central Fire Station. Auxiliary fire alarm loop at Chief Joseph School has been removed from service so as to allow contractor to rewire the entire loop. Installed new cells in battery bank No. 3 at Central Fire Station. Performed routine check and maintenance on all boxes, circuits, and main board. Performed routine tests on auxiliary circuits at men's and women's dormitories, Desert Inn and Medical-Dental Building.

WATER SYSTEM

Performed weekly routine maintenance and servicing of electrical installations at domestic wells. Overhauled pump motor at No. 5 water well and installed new bearings. Installed drain and filler tubes on domestic water wells so as to facilitate oiling the motors.

SEWAGE TREATMENT AND DISPOSAL SYSTEM

Performed weekly routine maintenance and servicing of all electrical installations. Removed pump motor from No. 2 plant pump house so as to replace bad bearing.

GENERAL COMMUNITY MAINTENANCE

Inspected and repaired where necessary the electrical system and replaced electrical range in tract house at Horn Rapids Dam.

SUBSTATION AND METER MAINTENANCE

Performed routine transformer and substation maintenance as required. Disconnected and reconnected three residential customers for delinquent billing. Made 10 voltage and load checks with all voltage checks found to be satisfactory. Twenty-seven disconnects were made to houses so as to allow tenant to install electric heat.

OUTSIDE LINE MAINTENANCE

Made field inspection of proposed Benton-Richland 115 KV transmission line relocation along Thayer Drive and relocated stakes so as to permit the transfer of our circuits at minimum cost.

Transmitted to Community Division of AEC our easement requirements for all constant current street light stations.

Removed pole line feeding tract house at 3415 Davison because the Army has taken over tract house and will supply it with electricity.

Accepted operation and maintenance of tie switch between Army and Richland Electrical systems on George Washington Way.

Straightened pole damaged by bus in line feeding gas plant on Saint Road.

Submitted pole contact applications on BPA transmission line through Richland to AEC for forwarding to Bonneville Power Administration.

Have surveyed 20% of town for trimming and removal of trees for the winter program.

Brought up to date the system maps.

Repaired 4 service drops damaged by falling trees.

Replaced 14 transformers with transformers of a higher capacity and added 2 transformers because of new electric heat installations.

Provided escort for one crane from excess yard to 300 Area.

CALL OUTS

Seven weekly men and four monthly men were called out during the month on four cases of trouble.

COMMUNITY OPERATIONS SUB-SECTION
ENGINEERING UNIT
MONTHLY REPORT
DECEMBER 1955

<u>PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
Employees Beginning of Month	6	4	10
Transfers Out	0	0	0
Transfers In	0	0	0
Terminations	0	0	0
Total End of Month	6	4	10

BUILDING PERMITS ISSUED IN DECEMBER

1. Parker A. Hansen - 1317 Cottonwood Drive - Store Building
2. True's Oil Company - 750 Geo. Wash. Way - Service Station
3. Robert H. Ver Steeg - 1302 Roberdeau St. - Amateur Radio Tower
4. 1 Sign Permit

NEW MUNICIPAL CONSTRUCTION STARTED IN DECEMBER

NONE

NEW PRIVATE CONSTRUCTION STARTED IN DECEMBER

Parker A. Hansen - 1317 Cottonwood Drive - Store Building
True's Oil Company - 750 Geo. Wash. Way - Service Station
Robert H. Ver Steeg - 1302 Roberdeau St. - Amateur Radio Tower

PRIVATE CONSTRUCTION COMPLETED IN DECEMBER, OR ON WHICH FINAL INSPECTION MADE

Davis Furniture Company Addition

ENGINEERING JOBS COMPLETED IN DECEMBER

NONE

STATUS OF ENGINEERING UNIT PROJECTS

- G-01018 - Relocation of 20" Meter at 300-F Well - Construction 95% complete.
Awaiting improved weather conditions to complete.
- G-02171 - Automatic Bar Screens, Sewage Lift Station - 85% complete. Contract-
or working on final phase of work.

- G-02197 - Water Meter Installation for 300 Area Supply Lines - 95% complete.
Awaiting improved weather conditions to complete.
- G-03629 - Replacement of Thin Wall Steel Water Lines (FY 1955) - 98% complete.
Awaiting improved weather conditions to complete.
- G-03641 - Harris Avenue, Gaillard Place & Hains Avenue Extension - Design
materially complete. Awaiting A.E.C. approval.

STATUS OF ACTIVE ENGINEERING WORK ORDERS

- C-0572 - Study of Drainage Ditch from Swift Blvd. to Origin on Wellsian Way -
80% complete. Design delayed for higher priority work.
- C-0580 - Design & Installation Water, Sewer on Wellsian Way - Scoping and
project proposal complete.
- C-0587 - Extending Side Easements to Property Lines - 75% complete. Work
progressing rapidly.
- A-5108 - Furnish Plat and Legal Description for 1125 Warehouse - 50% complete.
- C-9455 - Retirement of Irrigation Canal - 75% complete. Delayed for higher
priority work.
- C-9457 - Retirement of Separate Irrigation System - Drawings & specifications
materially complete.
- C-11460 - Plat and Legal Description, Christian Science Society - 90% complete.
- C-11461 - Revise Legal Description of 11 Churches - 81% complete.
- C-11483 - Plat and Legal Description - Trinity U.P. Church - 75% complete.
- C-11486 - Plat and Legal Description "Jewish Congregation" - 50% complete.
- C-81020 - "As Builts" - Phase III - Final details are being completed.
- C-81578 - Basin Located West of No. Richland Recharge Basin - Design 100%
complete. Plans & specifications to A.E.C. November 14, 1955.
- C-81767 - Disposal - Streets, Estimate of Cost - Scoping 50% complete.
- C-95450 - Replace Lot Line Corner Stakes - an open active file. Work being
performed as requested.
- C-98020 - Plat and Legal Description, Vacant Lot So. of Morgan's Warehouse -
90% complete.
- C-98054 - Legal Description "Rose Garden" - 90% complete.

BUILDINGS UNDER CONSTRUCTION

Plans, Specs., Inspections, All Saints Episcopal Addition - 93% complete. Work held up pending arrival of windows.

First Baptist Church (Richmond & Raleigh Sts.) - 92% complete. No progress this month.

Plans, Specs., Inspections, Christ of King (Catholic) - Construction materially complete and building occupied.

Plans, Specs., Inspections, L. G. Cook Bldg. - 99% complete. Work progressing slowly. Minor addition being completed.

Plans, Specs., Inspections, Johnny's Drive-In Farmers Market - 98% complete. Work progressing slowly.

Plans, Specs., Inspections, Parker Hansen Bldg - Construction 45% complete. Work progressing slowly.

Plans, Specs., Inspections, Moore's Service Station - 50% complete. No progress this month. Work has been stopped for some time.

Plans, Specs., Inspections, Parcell's Bulk Station, Wellsian Way - 80% completed. Work progressing on schedule.

Plans, Specs., Inspections, True's Oil Company (Old "Rose Garden" site) - Construction 15% complete. Work progressing on schedule.

COMMUNITY OPERATIONS SUB-SECTION
PUBLIC WORKS AND RECREATION UNIT
MONTHLY REPORT
DECEMBER 1955

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	6	33
Transfers Out	0	2
Transfers In	0	1
New Employees	0	0
Terminations	0	0
Total End of Month	6	32

ROADS AND STREETS

Snow and ice control on the city streets required the full time of the roads and streets crew, except for part of one week, when the weather moderated sufficiently to do other work.

A total of 952 regular shift manhours were used directly for sanding of streets during the month and 172 manhours of overtime were used for this same work. 483 cubic yards of sand was spread on streets during the month and 468 c. y. was hauled in to the stock pile from the sand pit west of North Richland. At the end of the month the reserve of sand for sanding of streets was depleted.

On December 21-22 a Chinook caused rapid run-off and drying of the street surfaces. Temperatures were above 50 degrees and the asphalt surfacing on streets of temporary construction began to break up requiring barricading of these streets. The streets showing the most severe damage were:

McMurray from Jadwin to Thayer Drive
Thayer Drive - McMurray to Wilson
Kadlec Road - Van Giesen to McCutcheon
Torbett - Thayer to Perkins
Stevens - Williams to Torbett (spots only)
Pitch - Cullum to Duane
Caples - Entire street

During the week prior to Christmas, December 19-23, the roads and streets crew was used to haul rock for stabilizing the waterfront from Bradley Road north to the developed park at Riverside Park. During this same week work was started to correct a safety hazard along the east shoulder of George Washington Way from the intersection of the By-pass highway to the Yakima River bridge, created by an old irrigation ditch.

One dump truck was out of service all month waiting for engine repair by the Transportation Section. One Motor Patrol (Gallion No. 33-5992) recently assigned to this Unit was out of service for minor repair several times during the month. This equipment is not proving to be a satisfactory replacement for the caterpillar No. 12 Motor Patrols upgraded by the Transportation Section.

Except for occasional minor repairs, all other equipment is in operating condition.

ROADS AND STREETS (Cont'd)

Due to the heavy use of all equipment for snow and ice control, safety has been stressed and a full complement of lights and other safety equipment installed on all equipment used for this work.

SANITATION

Due to the inclement weather plus the heavy run of trash and garbage during the holiday season, extra help was required for the Saturday pick-up and on occasion during the week for the entire month. This extra help was furnished from the Parks and Public Grounds crews. Extra crews required for garbage and trash collection following the Christmas holiday period of December 24-25-26 were also furnished by the Parks and Public Grounds crews.

The unloading ramp at the disposal pit was used very heavily all month by private vehicles and required grading from time to time to keep private cars from getting stuck in the mud while unloading.

The old burning pits were filled to a point where new burning pits had to be constructed and this was done during the month. A new service road was also constructed to these new burning pits and surface with base rock for all weather travel.

All sanitation equipment was kept in operating condition during the month with only minor repair required.

Total weight of garbage and trash collected and disposed of during the month was:

Residential	876 Tons
Commercial	234 Tons
Trash Wagons	<u>142 Tons</u>

Total 1252 Tons

The following commercial facilities requested garbage and trash collection service during the month and signed agreements were made with each of them:

Kennell-Ellis Studios
Stanfield Florist
Goody-Good Bakery
Kaisers Market

A five week recheck on the number of garbage cans dumped from each commercial facility was completed during the month and the monthly charge for garbage and trash collection for each commercial facility was adjusted accordingly.

PARKS AND PUBLIC GROUNDS

Relief crews for snow and ice control and sanitation were furnished from the Parks and Public Grounds crews during the entire month. This resulted in a reduced amount of work on their regular assigned jobs, some of which could not be done anyway due to the inclement weather.

PARKS AND PUBLIC GROUNDS (Cont'd)

Snow and ice control on all public walks was continued during the month whenever manpower was available to do it.

During the one week when burning was possible general clean-up of open areas was continued.

Clean-up along the Riverside Park waterfront was concentrated in the area south of Bradley Road to expedite the moving of clubs and organizations to new locations in this area.

Due to the heavy undergrowth in the shelterbelts work was started to plow a firebreak between the shelterbelt and the abutting residential properties. This work will be rushed as soon as weather permits.

One serviceman was upgraded to groundman in the Richland Electrical Unit during the month. This vacancy has not been filled to date.

A review of the equipment and material needs for the coming maintenance season was started.

A comprehensive report was made to the Richland Park Board at their December meeting on the past years operation of the Richland Park System by Mr. K. J. Parchen, Foreman. Capital improvements to the parks were also reported on at this meeting.

RECREATION

In addition to the regular fall and winter program, Christmas parties were held in the Community House by various organizations. These included the elementary and junior square dance group, Projecteers and Jr. Chamber of Commerce, Columbia High School Music Department and Hi-Spot. The Richland Police Unit also held their annual Christmas party for all the youngsters in the School Boy Patrol with about 500 attending. Other party groups varied from 200 - 300, all rather large groups. The American Legion Auxiliary held their annual doll show during the month with about 30 entries participating.

The Minnesingers formed the living Christmas tree in the Village Plaza and sang Christmas carols on the evening of December 23. They also held their party in the Community House earlier in the week.

The annual Christmas carolers hayride was the largest group meeting during the month with over 700 youngsters participating. Four large semi-trailers were required to accommodate the group with volunteer adults and Richland Police acting as chaperons for the ride.

The Richland Youth Council held the annual election meeting during the month and the following members comprise this board for the coming year:

Mr. Graham Potter	Coordinator
Mrs. E. B. DeVine	Ass't Coordinator
Mr. George Gillett	Old member

RECREATION (Cont'd)

Richland Youth Council board members - (Cont'd)

Mr. Howard Chitty	Old member
Mr. A. C. Christiansen	" "
Mrs. T. D. Gibbs	New member
Mr. Ed. Wood	" "
Mr. George Fullmer	" "
Mr. T. J. McGuire	" "

The Youth Archery instruction program at the Columbia High School completed their course for the year.

Outdoor activities during the month were limited and consisted primarily of bob-sledding on the hills at the school grounds, and fishing. In spite of the weather, the boat ramps were used nearly every day by a few hardy fishermen out after Steelhead and Whitefish.

Attendance Statistics - December 1955

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
A. <u>Community House</u>				
American Legion Aux. Unit 71	1		45	45
American Red Cross	1		105	105
Arts & Crafts	6	63	7	70
Boy Scouts	1	40	10	50
Campfire Girls	2	48	23	71
Central Mail Room Christmas Party	1		20	20
Christmas Carolers Party	1	750	100	850
City Council	2		53	53
Columbia Basin News	1	4	1	5
Columbia Hi Music Christmas Party	1	127	13	140
Doll Show	2	345	223	568
Elem. & Jr. Square Dancing	4	364	41	405
Elementary Movies	3	327	41	368
Fencing	3	3	25	28
Games Room	23	1 255	282	1 537
Hi Spot	9	2 902	41	2 943
Independent Basketball Assoc.	1		18	18
International Folk Dancers	3	26	42	68
Junior Chapt. Desert Ski Club	1	23	11	34
Junior Sportsmen	1	25	2	27
Jaycee's Christmas Party	1	50	90	140
Minnesinger's Program & Party	2	50	65	115
Projecteer's Christmas Party	1	89	114	203
Public Health Meeting	2		44	44
Rainbow Girls	1	14	1	15
Rec-A-Teers	3		280	280
Richland Basketball Assoc.	1		10	10

Attendance Statistics - December 1955 (Cont'd)

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
Richland Rod & Gun Club	2	12	79	91
Richland Women's Club	1		21	21
Richland Youth Council	1		15	15
School Girl & Boy Patrol Christmas Party	1	527	34	561
Social Security	2		54	54
Stamp Clubs	1		16	16
Tumbling	3	108	34	142
	<u>89</u>	<u>7 152</u>	<u>1 960</u>	<u>9 112</u>
Total Community House				
	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
B. <u>Parks and Playgrounds</u>				
Hayride	1	700	20	720
Riverside Park (Boating)	31	5	30	35
Wellisian Lake	5		100	100
	<u>36</u>	<u>5</u>	<u>130</u>	<u>135</u>
Total Parks and Playgrounds				
C. <u>Summary</u>				
Community House and Parks and Playgrounds total for December 1955	<u>126</u>	<u>7 857</u>	<u>2 110</u>	<u>9 967</u>
Calendar Year to Date				<u>330 220</u>

COMMUNITY OPERATIONS SUB-SECTION
WATER AND SEWERAGE UTILITIES UNIT
MONTHLY REPORT
DECEMBER 1955

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	6	23
Transfers Out	0	0
Transfers In	0	0
New Employees	0	0
Terminations	0	0
Employees on leave of Absence	0	1
Total End of Month	6	22

DOMESTIC WATER

Normal operations and routine maintenance were continued throughout the month.

On December 10th a fire hydrant in the 400 block on Duane was broken off by an automobile. Temporary repairs were made by removing fire hydrant from the water main. Permanent repairs are awaiting delivery of some dresser couplings that were temporarily out of stock. On December 20th a 6" water main break occurred in a cement asbestos water main in the Richland Village apartment area north of the Public Health building. This break was repaired by the Richland Village maintenance crew.

DOMESTIC WATER DATA

	<u>Well Production</u>	<u>Av. Da. Prod.</u>	<u>Total Consumpt.</u>	<u>Av. Da. Cons.</u>
Richland	58,570,000	1,889,300	92,312,100	2,977,800
North Richland	78,490,000	2,531,900	32,288,000	1,041,500
Columbia Field	60,777,600	1,960,500		
300 Area			<u>73,390,000</u>	<u>2,367,400</u>
Total	197,837,600	6,381,700	197,990,100	6,386,700

Maximum daily production 7,625,800 gallons on December 7, 1955

Maximum daily consumption 7,285,000 gallons on December 22, 1955

SEWERAGE SYSTEM

Maintenance painting at the number 2 Sewage Treatment Plant was completed and the plant was returned to service on December 12th. Flow at the Sewage Lift Station is still being diverted to permit installation of barminutor unit in the north inlet. This work is about 90 percent complete.

WATER AND SEWERAGE UTILITIES UNIT

Programed flushing of the sewage collection system was commenced and the section of sewers that directs flow through the south trunk sewer line has been completed. The program is at a stand still awaiting completion of construction work at the sewage lift station.

Some difficulty has been encountered in maintaining adequate temperature in the digester at the sewage treatment plant.

SEWERAGE DATA

Plant No. 1 Total Flow	57,540,000	Average Daily Flow	1,856,100
Plant No. 2 Total Flow	<u>40,676,000</u>	Average Daily Flow	<u>1,312,100</u>
Total Flow	98,216,000		3,168,200

IRRIGATION SYSTEMS

Winterization of the irrigation pumping and distribution systems was completed during the month. Because of adverse weather conditions the canal cleaning program has been discontinued.

Water was run through the canal system to the 3000 area percolation basin December 8th through December 14th.

COMMUNITY OPERATIONS SUB-SECTION
 RICHLAND PUBLIC LIBRARY
 MONTHLY REPORT
 DECEMBER 1955

<u>ORGANIZATION AND PERSONNEL</u>	<u>EXEMPT</u>	<u>NON-EXEMPT</u>
Employees beginning of month	3	9
Transfers in	0	0
Transfers out	0	0
New hires	0	0
Terminations	0	1
End of month	3	8

GENERAL

Circulation

Books	14,575
Magazines	387
Pamphlets	77
Records	1,211
Inter-library loans	10
Grand total	16,620

Current Book Stock

Books added this month	658
Books withdrawn this month	102
Grand total	37,316

Volumes of bound magazines added	222
----------------------------------	-----

Registration added

Adult	106
Juvenile	37

Registration dropped

Juvenile	9
----------	---

Grand total	134
-------------	-----

Total registered borrowers	20,662
----------------------------	--------

Meetings in North Hall	6
------------------------	---

Children's story hour attendance	712 (554 - pre-school; 157 - elementary)
----------------------------------	---

Special Christmas activities at the Richland Public Library included the following:

Ninety children attended the special Christmas story hour for elementary school age children on December 19 and two hundred and seventeen pre-school children attended the Christmas story hours on December 20 and 21. The Christmas candy and films, presented at these story hours were financially sponsored by the Richland Chapter of the American Association of University Women as a part of their sponsorship of the children's special activities program.

The Eagle Scouts furnished the Christmas tree for the Children's Room. The tree was decorated December 17 by one hundred and fifty Cub Scouts who individually hung their hand made ornaments on the tree.

Miss Marie Golubski, Children's Librarian had a children's Christmas story hour over Radio Station KWIE on December 23 as well as telling Christmas stories over television RTVC during Christmas week.

The Richland Chapter of Knights of Columbus furnished their beautiful Christmas Nativity figures for the library's Christmas window.

The Allied Arts Association displayed paintings by local artists from the Columbia Park Art Competition in North Hall this month.

AUXILIARY OPERATIONS AND PLANT PROTECTION SECTION

MONTHLY REPORT -DECEMBER 1955

ORGANIZATION AND PERSONNEL

Number of employees on payroll:

	<u>Beginning of Month</u>	<u>End of Month</u>	<u>Increase</u>	<u>Decrease</u>
Staff	2	2		
Administration Area Maintenance	103	104	1 (a)	
Security and Patrol	465	467	2 (b)	
Fire Protection	130	130		
Office Auxiliaries	113	112		1 (c)
Telephone	82	81		1 (d)
	—	—	—	—
TOTALS	895	896	3	2

NET INCREASE: 1

(a) - Administration Area Maintenance

1 Reactivated

(b) - Security and Patrol

2 New Hires
2 Transferred in
2 Reactivated
1 Transferred out
3 Deactivated

(c) - Office Auxiliaries

13 New Hires
4 Deactivated
9 Transferred out
1 Termination

(d) - Telephone

1 New Hire
1 Reactivated
1 Deactivated
2 Terminations

FIRE PROTECTION UNIT

Fire Responses

U. S. Army	1	Loss	\$ 50.00
HAPO	4	Loss	0
<hr/>		<hr/>	
TOTAL	5		\$ 50.00

Description of Fires

Engineering-Separations Technology & Chemical Research-Special Process
300 Area - Time 1:29 PM - 12/1/55

Transformer burned out on water control unit in Building 325 due to normal wear. On arrival found that the unit had been disconnected and cooled with a five-pound CO₂ by an employee. No loss.

Manufacturing - Separations - Operations
200-W Area - Time 10:16 AM - 12/7/55

Employees of 224-T Building unsuccessfully attempted extinguishment of a small fire in a lug loader outside the building with a water pump can. On arrival the fire was extinguished with a booster line from a fire department pumper. No loss.

Engineering - Technical - Fuel Assembly
300 Area - Time 1:46 PM - 12/12/55

On arrival found that box 52, 306 Building had tripped due to a nearby door closing with sufficient force to jar the wall behind the box. Identical alarm received on 12/14/55 at 8:33 AM.

U. S. Army - Post Engineers
Hanford Area - Time 2:17 PM - 12/16/55

Responded to an Army bus fire in the Hanford Area. Fire had been extinguished by the driver and two patrolmen before fire department arrived. On arrival the fire department removed hot debris and stood by until the danger of rekindle was past. Approximately \$50.00 damage to wiring, radiator hose and air filter on carburetor of Army bus No. 20932937.

Engineering - Minor Construction - Construction Facilities
White Bluffs - Time 9:06 AM - 12/22/55

On arrival found that sprinkler head had fused and actuated box 311 at the Pipe Shop due to heat from defective oil burning torch. Replaced head, reset sprinkler system and alarm box.

Drills Held During December

Outside drills	25
Inside drills	204

4,350 feet of fire hose were used for drill purposes during December.

Fire Protection Unit (Contin)

The Fire Chief and Administrative Officer attended a Central Washington Firemen's Association meeting in Pasco, Washington, December 11, 1955.

One staff meeting was held December 1, 1955 with the shift captains, drillmaster, Chief and Administrative Officer attending.

Fire Protection officers held three classes on fire extinguishers with 39 Manufacturing and Power employees in attendance.

Fire Extinguishers

Inspected	1,530
Installed	6
Delivered to new locations	3
Seals Broken	30
Serviced	334
Weighed	667

Gas Masks

Inspected	54
Serviced	15
Hand lines inspected	61
Hose Boxes inspected	11

OFFICE AUXILIARIES SUB-SECTION

Plant Mail Unit

Mail activity in both weight and volume was quite heavy during the period. Cut-off dates do not permit showing this in the statistical portion of the report. The annual distribution of log books, calendars, diaries, etc. added to the usual Christmas volume increased activities to about the maximum that could be handled with available space, personnel, and equipment.

Addressograph work also continued to increase, but due to technical difficulties encountered on the collator, the actual work volume is not reflected on the numerical count since several partial assignments were finished with hand collating. The difficulties have been resolved and the collating operation should be fully utilized during the month of January.

<u>Types and Pieces of Mail Handled</u>	<u>November</u>	<u>December</u>
Internal	5,086,016	4,607,948
Postal	92,241	90,714
Special	2,183	1,774
Registered	11,713	9,210
	<hr/>	<hr/>
	5,192,153	4,709,646

Plant Mail Unit (Contin)

	<u>November</u>	<u>December</u>
Total postage used	\$3,303.68	\$3,145.04
Total teletypes handled	3,053	3,084
Total store orders handled	615	605

<u>Addressograph</u>	<u>Number of Runs</u>	<u>Total Copies</u>	<u>Number of Runs</u>	<u>Total Copies</u>
Plate name list	122	184,927	122	183,005
Housing list	17	49,185	17	50,361
Payroll list	15	31,465	15	36,153
 Total new plates	 5,221		 6,191	
Total corrected plates	4,165		5,136	
	<hr/> 9,386		<hr/> 11,327	
 Machine Collating (sheets)	 80,000		 43,182	

Printing Unit

In order to reduce the heavy backlog of printing orders, the Print Shop personnel worked a total of 155.3 overtime hours during the month.

The backlog of routine orders was created due to the great demand for priority requests, illness absences, vacations and equipment breakdown. The following are some of the priority jobs completed:

- 1500 Claim for Hospital Surgery forms
- 500 Claim for Sickness & Accident forms
- 2600 Security Bulletin #97
- 2750 Security Bulletin #98
- 40 Copies each of 19 originals Financial Statements
- 10 Copies each of 27 originals HAPO Cost Charts
- 500 Copies each of 8 originals Position Analysis forms
- 5470 Tickets for General Managers report to Employees, requiring four different set-ups.
- 10,000 9" x 12" envelopes printed on both sides for Record of Medical Expense.
- 40,000 printed on two sides of Medical Expense Record forms.

While the number of orders handled was less than the previous month, the number of printed copies show an increase in December by 648,596 over November.

Fewer requests for formal reports were received, making it possible to concentrate on orders of a routine nature.

Static electricity has been a source of concern in our plant operation during the winter months, so that it seriously interfered with production and caused heavy paper waste. To correct this condition, steam escape valves were installed in the shop.

Printing Unit (Contin.)

	<u>November</u>	<u>December</u>
Orders received	464	378
Orders completed	427	392
Average orders on hand	89.6	102.7
Copies printed	1,239,418	1,888,014
Vacuum frame plated masked	541	486
Negatives processed	743	556
Photo Copy prepared	353	310
Litho plates processed	730	662

Stenographic Unit

Six stenographers and two stenographer-typist were assigned to the Stenographic Unit in December, all highly qualified for their classifications. Nine permanent transfers were made to other plant offices. Due to unusual heavy December vacation relief loan requests, reduced number of personnel, and heavy work load in the Unit office. it was impossible to fill all loan requests, however, twenty temporary assignments were made throughout the month.

Heavier assignments included 55.5 hours preparation of Good Neighbor Fund mailing for Employee Services, 90.5 hours duplimat typing of Excess Property Lists for Stores, 231.5 hours typing of special and year's end reports for Budgets and Measurements Section, 35 hours duplimat typing for General Accounting in connection with the prime contract, 67 hours setting up insurance file for Benefit Plans Accounting Unit, 55 hours miscellaneous and duplimat typing for Radiological Standards Unit, and 49.5 hours typing for Instrument Development Unit. Work is current at month's end.

	<u>November</u>	<u>December</u>
Total Production Hours	2,081.5	1,869
Training Hours	501.5	197
Unassigned Hours	91	68.5
Holiday Hours	-----	208
Meeting Hours	21	6
	<hr/>	<hr/>
	2,695	2,348.5

Duplicating Unit

Work loads on Research and Development Reports has increased to a point making it necessary to handle a large portion of such orders on an overtime basis. Presently, there are eleven Research and Development Reports on hand, and in various stages of completion. However, due to the overtime worked, all of the reports on hand are either current or have been delayed due to reasons beyond duplicating control such as text changes, etc.

A revised system of handling orders which require drilling has made it possible to excess one Challenge Rotery Paper drill. Stores Stock Requests for three hole and five hole pre-drilled No. 4 sulphite bond have been issued; and in the future, requests for drilling will be handled by running the work on pre-drilled stock. This new procedure will reduce mail handling previously necessary on paper stock which was drilled in Central Duplicating and mailed out to outer area duplicating offices.

Duplicating Unit (Contin.)

	<u>November</u>	<u>December</u>
Orders received	3,806	3,488
Orders completed	3,777	3,400
Orders on hand	189	136
Offset plates	16,412	13,831
Offset copies	1,034,358	1,027,159
Verifax masters	3,117	2,563
Verifax copies	10,614	8,262
Ditto masters	573	273
Ditto copies	7,543	5,182
Zerox Plates	2,098	1,622
Ozalid masters	35	20
Ozalid copies	196	89
Embosograf orders	24	48
Embosograf copies	167	134
Number of copies duplicated	1,052,878	1,040,826

Office Equipment Unit

Office Furniture

The expendable office furniture inventory account 93 was valued at \$11,248.00 on November 30, 1955, or an average of 2.9 months supply on hand. Withdrawals for the month were \$1,535.00 and receipts were \$3,428.00.

The following is a detailed list of pieces of furniture handled during the month:

<u>Item</u>	<u>Issued</u>	<u>Received</u>	<u>Salvage</u>
Bookcase	15	1	8
Blackboard	5	3	0
Cabinet	64	22	24
Card File	7	33	2
Costumer	36	18	2
Chair	203	131	54
Desk	58	40	13
Daveno	0	0	3
Table	63	54	7
Miscellaneous	215	69	5
	<hr/> 666	<hr/> 371	<hr/> 117

A total of 70 service orders were issued to repair office furniture and locks which were in need of minor repair. Ten work orders were issued for special types of maintenance repairs.

There were 503 debit and credit store orders processed during the month or an average of 26 per working day.

The total number of office machines in service and stock as of December 20, 1955, was 4215 or a net decrease of 65 machines over previous month.

Office Machine Repair Unit

During the month of December, inventory was completed on all Multilith parts. This completes the inventory of all office machine spare parts. The parts will be placed in an inventory account in January, 1956.

During the month, training was given all employees in methods we will use in accounting for all repair parts used.

A representative of the Auto-Typist Company, was brought on the plant for two days to give maintenance and operating instruction to Office Machine Repair personnel and Technical Recruiting personnel. The operating instruction was requested by the Employment Unit and Technical Recruitment Unit.

During the month seventeen and one-half hours were spent on special service calls on Flexowriters; of this time, four and one-half was on an overtime basis.

Instrument work during the month was of routine nature with the exception of reconditioning 10 wall clocks (office type).

Repair tickets processed:	<u>November</u>	<u>December</u>
	785	433

ADMINISTRATION AREA MAINTENANCE SUB-SECTION

Following conferences with Commission personnel and representatives of the Seattle Regional Office of General Services Administration, work was started on compilation of data required in connection with submission of a proposal for a new Administration Building. It is anticipated that this information will be completed in January.

A total of 52 office moves were made during December.

Through mutual agreement, Northwest Utilities group was moved to 701-B, after Audio-Visual Unit was moved to 723 Building where more space will be provided for their activities.

Compilation of semi-annual Domestic Manufacturing Plants report for the entire plant was prepared for submission to Manufacturing Services Division.

Property Unit control cards on load-lugger trash containers have been filed under the new control system.

Shell measurements of all Administration Area buildings are practically completed.

As-built drawings of Administration Area buildings are in current status, with exception of a few minor changes resulting from the recent mass move.

Submission of project proposal on roads and walks has been temporarily withheld, awaiting more definite information in connection with AEC-GSA action on new office building.

Shipment of 985 lineal feet of movable partitioning was received on December 14. Approximately 500 feet has already been released for installation and the remainder is committed. Requisition for approximately 390 additional feet has been placed and shipment is expected in seven to eight weeks.

Administration Area Maintenance (Contin.)

Continued emphasis is being placed on safety. Inspection of craft shops and power plant was made in December by Section Manager and Sub-Section Superintendent.

Building and Equipment Maintenance

All work in connection with alterations to office space to provide for relocation of AEC and GE personnel has been completed or is now in process. Included in this work completed on this program during December are the following:

- Building 703: Installation of 64 lineal feet of Hauserman partition with top filler and removal of a 16' frame partition; application of 128 square feet of acoustic tile; installation of two doors, 18 buzzer circuits and 12 light circuits.
- Building 705: Installation of 54 lineal feet of Hauserman partition with top filler and 10 lineal feet of frame partition, 3 doors and 576 square feet of acoustic tile; removal of 20 lineal feet of Hauserman and closing of one door opening.
- Building 713: Installation of 100 lineal feet of Hauserman in Auditing Section.
- Building 761: Removal of 15 lineal feet of Hauserman; installation of one new door and 6 radiators.
- Building 762: Relocation of 10 lineal feet of Hauserman.
- Central Stores: Application of 1,200 square feet of acoustic tile in Traffic and Stores offices.

Work is now in process at Building 723 to provide space for Audio-Visual Unit and Building Service group.

Three carpenters and two painters who have been assigned to swing-shift since October 10, 1955, were returned to day shift on December 27, 1955.

The main corridor ceiling and walks of Building 721, which were damaged by the rupture of an attic water line in November, were repaired and repainted. Damaged wall board which had been used to form an air duct above the ceiling was replaced with sheet metal.

Painting completed during the month included complete repainting of 20 rooms in 703, 705, 760 and 761 Buildings, and a considerable amount of plastering and touch-up painting where partitions were relocated or removed in connection with office moves.

Additional support was placed under the new AEC law library in 703 Building to provide for heavier floor loading. All book shelves which have been delivered to date have been assembled.

The sign painter was assigned to a job of approximately three weeks duration in the 100-K Area beginning December 27, 1955.

Administration Area Maintenance (Contin)

Effective December 1, 1955, all 115V. convenience outlets installed in the 700 Area were of the new ASA standard type, and during the month 35 were installed in 703, 30 in 760, two in 761, and two in 770-A. At the time each installation was made all equipment used on the outlets was also changed to new ASA standard caps (plugs.)

All convenience outlets at Transportation Shops are being changed to ASA standard and this conversion is now 80% complete.

Other work completed in the Transportation area includes: repair of 12 Kemstart circuits and installation of eight Kemstarts in recently procured busses; installation of electrical oil heating tanks for heating of furnace oil when steam boiler is inoperative; installation of time switches on furnaces to re-cycle the furnaces every 30 minutes and pick up any burners that have ceased firing; repair of two battery chargers; relamping of all buildings; repair of gas pump motor; installation of two circuits for space heaters; and inspection and repair of 25 portable electrical tools.

Semi-weekly tests of air raid sirens were conducted and all tests were satisfactory except the test of December 30, 1955. On this date, following completion of satisfactory tests of No. 3 and No. 2 sirens, the electrician was at No. 1 siren and asked the Airport radio operator to start No. 1. Nothing happened at No. 1 siren and it was found that No. 3 siren sounded for about six seconds, then shut down, and No. 1 started. Although the Airport operator feels certain that he closed the switches to No. 1, an investigation revealed that the only possible means of causing such a situation would have been an error in switching. Complete testing later on the same day indicated all controls were in satisfactory condition.

Miscellaneous work completed in 700 Area included: cleaning and protective painting of evaporative cooler pans in 702, 703 and 712 Buildings; relocation of one unit heater in 744 and one in 760; installation of drinking fountain in fifth wing of 703; replacement of approximately 70' of 2" steam lateral serving 761, which was damaged by unknown truck hitting support pole; adjustment of operating sections of all windows in fifth wing, 703, which were binding because of building settlement; laying of 192 square feet of floor tile; installation of new "O" rings in three refrigeration compressors at Building 713; fabrication and installation of five stainless steel sink liners at 747; fabrication of six mail carry boxes; repair of six pilot valves and two main valves for steam pressure reducing stations; machining and installation of two bearings for seven HP air conditioning motor in 712; installation of eight light fixtures and five steam radiators in 723; replacement of two exhaust fans in 722-A; installation of time clock circuit in 760; replacement of coal crusher hammers and installation of new motor on coal conveyor in 784.

Work completed for Central Stores included 100 manhours of labor utilized in crating excess material for shipment; overhaul of electrical parts of two lift trucks; and relamping of all buildings.

Routine seasonal maintenance on buildings and equipment was continued in the 600 and 700 Areas. Central Stores and Transportation shops; and locksmith and glazier service was furnished to all areas.

Building Service

Floor seal was applied to wooden floors in 43 rooms of Building 760, the area being west wing and central section, and concrete color seal was applied to floors of three rooms in Building 707.

Effective December 12, 1955, a supervisor was appointed to direct day building service employees formerly assigned to two craft foremen, to handle material procurement for day and night shift janitors, and to act as liaison between building tenants and night janitorial foremen. The effectiveness of this position is already apparent and efficiency of day janitors and satisfaction of tenants is improving.

Routine janitorial service was continued in all buildings according to schedule.

Steam Operation

Nos. 1, 3 and 4 boilers were in service at the beginning of the month, with No. 2 in reserve.

On December 6, No. 2 boiler was placed in service and No. 1 boiler removed from the line for several minor repairs and also to permit better access to the heat exchanger for cleaning this piece of equipment.

At the close of the month, Nos. 2, 3 and 4 boilers were in service, with No. 1 in reserve.

The quantity of steam generated at 784 plant was 8.4% greater than for the same period of the previous year.

Two loads of sulphuric acid were sent to 384 Power house and one load to 200-E Area during the month.

Operations at Central Stores heating plant were normal throughout the month.

Coal consumed: 2,120.10 net tons.

Steam generated:	30,698.9 M. lbs.
Steam leaving plant:	26,690.3 M. lbs.
Steam delivered:	24,309.5 M. lbs.

Total water softened:	3,768,700 gallons
Total soft water sent to Kadlec Hospital:	43,170 gallons
Total soft water sent to 784 heating plant:	3,725,530 gallons

TELEPHONE SUB-SECTION

A new edition of the Plant Telephone Directory was distributed on December 17.

Bids were received from two directory publishing companies for publishing three annually spaced editions of the Richland Directory. A high bid of \$36,000 was submitted by the General Telephone Directory Company of DesPlaines, Illinois, publisher of the last four editions of the Richland Directory. The Thornhill Publishing Company of Everett, Washington, submitted an offer of \$18,000.

Telephone Sub-Section (Contin.)

Authorization was received from the Hanford Operations Office on December 22 to have evaluation appraisals made on the Hanford Plant and Richland Community Telephone Systems. Ebasco Services, Incorporated, of Portland, Oregon, were contacted regarding possibility of their undertaking the appraisal. At least two other appraisal firms are to be contacted before a selection is made.

A proposed PABX Service Application form was submitted to the Hanford Operations Office for approval.

Plant Telephone Operations

All work in the 300 Area exchange necessary to increase its line capacity from 500 to 600 lines was completed on December 17 and the additional unit was placed in service.

Completed cable balancing work necessary before transferring all T-1 trunk cable circuits to a single 102-quad cable in the George Washington Way underground.

The alarm enunciator to indicate start-up of the emergency generator in the 700 area exchange was changed to register as an emergency alarm on the switchboard instead of non-emergency.

Installed guard rails on the main and intermediate distributing frames in the 700 Area exchange. These additions were made for the purpose of reducing safety hazards to Maintenance personnel and to provide mechanical protection for distributing frame terminal strips from possible damage by rolling ladders.

Modified line lock-out alarm equipment in the 700 area exchange so that no alarm will be actuated until five lines are affected. This feature is intended for use during hours when the exchange is unattended by Maintenance personnel.

Installed 60 jack circuits on the 700 area exchange test board to provide better testing facilities for teletypewriter and other similar circuits.

Located and cleared a moisture fault in a 51-pair cable serving in the 100-K area exchange. The fault was caused by water entering a defective splicing sleeve and resulted in completely interrupted dial telephone service to the 100-KW Plant for approximately 13 hours.

Several spans of trunk cable between the BY and White Bluffs exchanges were relashed to replace broken lashing wire.

Maintenance of PAX and PBX systems serving the 202-A, 271-T and 234-5 buildings required 80 manhours.

Prepared Job Specification P-56-15 to cover the procurement and erection of a small metal storage building at BY Telephone Exchange.

Issued a Purchase Requisition for two 50 ampere selenium type rectifiers to replace motor generator charging sets in the 200-EW and White Bluffs Telephone exchanges. It is estimated that these replacements will be made by April 30, 1956.

Began preparation of an annual report of telephones and other miscellaneous capital equipment which were purchased by the Telephone Sub-Section during the calendar year 1955.

Commercial Telephone Operations

Reconnected the Pasco and Kennewick long distance trunks and the trunks to the 700 Area Plant Exchange to improve traffic distribution.

Modified fire reporting trunks so that operation of answering key at the Fire Station will make trunk busy to selectors in the exchange.

Placed in service approximately 400 feet of number 26-pair cable and three new terminals in the 300 block on Thayer Drive to replace old cable dismantled because of pole relocations.

Installed five new cable terminals in the Southwest section of Richland preparatory to transferring service drops from cable plant being replaced because of Richland Electrical Unit pole replacement and relocation program.

Located and repaired a cracked splicing sleeve on cable No. 2 near Williams and Mahan streets.

Installed seven additional pressure-test valves in the Richland-Kennwick trunk cable.

Completely rewired and recabled the key telephone installations at Kortens Music Store and at the Uptown Furniture Store.

Prepared six Engineering Job Specifications covering outside Plant expansion and improvement.

Prepared Property Disposal and Excess papers for approximately 20 items of Telephone material.

Radio System Operations

Shop-serviced 36 mobile receivers, 33 mobile transmitters, one fixed-station transmitter, one fixed-station receiver, five intercom units, three record changes, 10 pack-type transmitter-receiver units, two tape recorders and one cable testing set.

Field serviced 64 mobile transmitter-receiver sets and six fixed-station sets.

Installed six mobile transmitter-receiver units and associated auxiliary items.

Removed four mobile transmitter-receiver units and associated auxiliary items

Recorded Science Forum Programs on December 7, 14, 21 and 28.

Rebuilt a pack-type radio transmitter-receiver set that had been submerged in the river at McNary Dam for approximately one week. This set was a part of the equipment in a Radiological Sciences boat that accidentally sank and was later recovered.

Overhauled 12 intercom master stations in the 760 building.

One service outage occurred during the month. Station KKE 624, No. 8, (200-E Area) was out of service on December 13 from 5:00 A.M. to 9:05 A.M. due to a defective microphone.

Converted 10 pack-type transmitter-receivers used in conjunction with Civil Defense from wet battery operation to dry battery operation. This change will eliminate considerable maintenance costs on these items.

Statistical Data

	<u>At 20th of December</u>	<u>Change from Previous Month</u>	<u>Change from Year Ago</u>
Paystations, North Richland	16	- 2	- 9
Residential Subscribers	6124	/ 66	/ 70
Business Subscribers	466	/ 1	/ 19
Paystation Telephones	47	/ 3	/ 1
Official Subscribers:			
Richland Exchange	233	- 15	- 760
700-1100 Areas	906	/ 17	/ 906
Process Areas Exchanges	1661	/ 16	- 223
		<hr/>	<hr/>
		/ 86	/ 4

New Service Requests received during the Month:

For residential service	110
For business service	8
	<hr/>
TOTAL	118

Backlog of Service Requests:

For new residential telephones	55
For new business telephones	1
For residential outside moves	16
For business outside moves	1
	<hr/>
TOTAL	73

Service Orders processed:

In connection with business & residential service	410
In connection with plant service	332
	<hr/>
TOTAL	742

Telephone Facilities - Installed, In Service and Available

	<u>Exchange Lines</u>			<u>Party Lines Available</u>
	<u>Installed</u>	<u>In Service</u>	<u>Available</u>	
North Richland	600	26		
Richland Community	4000	3684	316	914
700-1100 Areas	1230	887	343	
Process Areas	2050	1653	397	
	<hr/>	<hr/>	<hr/>	<hr/>
	7880	6250	1056	914

Radio Stations - In Service

	<u>At 20th of December</u>	<u>Change from Previous Month</u>	<u>Change from Year Ago</u>
Fixed Stations	34	0	- 1
Mobile Stations	156	0	/ 1
	<hr/>	<hr/>	<hr/>
	190	0	0

SECURITY AND PATROL SUB-SECTION

Document Report

Number of classified documents and prints unaccounted for as of December 1: 297
(101 of the above 297 documents are chargeable to du Pont Company)

Number of classified documents and prints reported as unaccounted for during December: 0

Number of classified documents and prints either recovered or downgraded in classification during December: 1
(This document is not chargeable to du Pont Company, and it is downgraded in security classification)

Number of classified documents and prints remaining unaccounted for as of January 1, 1956: 296
(101 of the above 296 documents are chargeable to du Pont Company)

The Non-Technical Document Review Board held one meeting during December and reviewed a total of 42 documents. Of this number -

3 had their classification retained,
1 was downgraded to "Official Use Only",
32 were declassified, and
6 were not within the scope of the Board.

Security Education

Nine security items appeared in the GE NEWS during the month.

There were 337 security meetings held and attended by 4,806 Hanford Atomic Products Operation personnel. A representative of the Plant Protection Services Unit showed one of the security films at some of these meetings as indicated below:

<u>Film Title</u>	<u>Number of Meetings</u>	<u>Average Attendance per Meeting</u>	<u>Total</u>
"The Living Contract"	24	26	624
"Handle With Care"	2	29	58

Security Education (Contin.)

One hundred copies of the poster with the slogan "Time Is on Our Side", which were furnished by the Department of Defense, Washington, D. C., were posted in the plant areas.

1,100 leaflets with the same security slogan as the poster, "Time Is on Our Side", were distributed to employees.

2,000 copies of the "A-B-C" security pamphlet with the slogan "Personnel Changes Mean Combination Changes, Too....Combinations to classified file cabinets must be changed when personnel terminate or transfer" were distributed employees of the Company during December.

The following GE Security Bulletins were issued:

Bulletin No. 97 "It's Amazing", dated December 2, 1955

Bulletin No. 98 "Modern Day Braddocks", dated December 15, 1955

The following Organization and Policy Guides were issued:

No. 15.4 "Non-Defense Information", dated November 21, 1955, is a new policy directive.

No. 15.1.3 "Security Clearances and Identification", dated December 1, 1955, was a revision of a previously issued instruction.

The following items of security interest appeared in Management News Bulletins during the month:

December 7 "Photo Identification Passes should be shown to the bus driver by each employee when boarding area busses at the bus terminal..."

December 7 "All present security clearances to the 108-B Building, 100-B Area, will be cancelled effective December 12 because the building has been placed on a standby status..."

December 28 "Each employee responsible for classifying information should be familiar with the provisions of the recent Organization and Policy Guide 15.4, urges Security...."

Ninety-five employees of the General Electric Company received a "Q" Security orientation talk from either a representative of the Plant Protection Services Unit or a Patrol Supervisor, and 19 employees received the "L" security orientation lecture during the reporting period.

Statistical Report of Patrol Activities

	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	<u>100-H</u>	<u>100-K</u>	<u>200-E</u>	<u>200-W</u>	<u>300</u>
Pat Searches	90	90	60	90	90	0	0	0
Escorts	14	9	16	31	57	12	23	10
Ambulance runs	2	2	4	4	1	1	1	8
Passes issued:								
One day temporary	29	18	11	7	11	13	39	50
Travel	2	0	0	0	0	0	0	160
Red Tag	61	78	36	14	21	191	348	85
Telephonic	0	0	0	1	0	0	0	10
Supervisors' Post Contacts	426	184	175	128	371	285	433	239

Other Patrol Activities (Computed by Hours)

	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	<u>100-H</u>	<u>100-K</u>	<u>200-E</u>	<u>200-W</u>	<u>300 & 700</u>
File Check	190	231.5	220	495	334	276	276	2,220
Building Check	322	55	261	1,062	334	276	276	720

Arrest Report

<u>Violations</u>	<u>Number of Violations</u>	<u>Cont. Cases from Nov.</u>	<u>Cases Cleared</u>	<u>Pending</u>	<u>Fined</u>	<u>Jailed</u>
Drunken Driving	1	0	0	1	0	1
Illegal Parking	2	2	2	2	2	0
Negligent Driving	1	0	0	1	0	0
No Valid Driver's License on Person	1	0	1	0	1	0
Public Intoxication	1	0	1	0	1	1
Reckless Driving	1	0	1	0	1	1
Speeding	1	0	1	0	1	0
 TOTALS	 8	 2	 6	 4	 6	 3

Citation tickets issued: 5
Warning tickets issued: 7
Verbal warnings: 0

Patrol Training Activities

402 Patrolmen attended classroom instruction during the reporting period.

170 Patrolmen attended Firearms training during the same period.

General

During the visit of the Cole Committee, Washington, D.C., the Security Audit and Investigation Unit escorted an area tour of the 100-D, 100-H, 200-W, and 300 Areas on December 16 and 17.

Since the second cycle concerning the audit and inspection of custodians of classified material was started September 1, 1955, our Security Audit and Investigation Unit has completed 190 audits.

Security Administration

Daily Badge Log entires	2,855
"Q" Clearances	95
"L" Clearances	19
Formal "P" Clearances issued	31
"P" Approval clearances issued	21
Category access granted	61
Category access withdrawn	41
Category access revised	34
Number of photos for "A" badges	65 (Total of 812 for year 1955)
Number of photos for "B" badges	279 (Total of 3,765 for year 1955)
Number of persons re-photographed	33

Security Administration (Contin.)

Total of 377 photo identification passes were laminated and issued.

Total of 814 "A" badges were assembled and distributed to the areas.

Total of 511 "A" badges were received from the areas.

Total of 59 "A" badges were received from the areas for repair.

Top Secret Clearances

Clearances cancelled during December:	13
Clearances requested:	53
Clearances granted:	54

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	<u>Restricted Data</u> Class. Uncl. Areas

I. Visits to other Installations

12-7-55	12-10-55	X
---------	----------	---

	X	Y
12-16-55	12-20-55	X

X	Y
12-7-55	
12-10-55	

II. Visitors to this Works

12-21-55	12-22-55	X	300-XXX
----------	----------	---	---------

	12-15-55	12-16-55	X
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			
64			
65			
66			
67			
68			
69			
70			
71			
72			
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91			
92			
93			
94			
95			
96			
97			
98			
99			
100			

SECRET

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
J. A. Buckham Phillips Petroleum Company Idaho Falls, Idaho	Discussions on hot semi-works pulsing	F. W. Woodfield G. J. Alkire E. R. Irish	12-6-55	12-7-55	X	200-E 202-A, 201-C 300 XXX 200-W Redox
K. W. Calkins Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Discuss continuous process equipment under development in 234-5 Building	O. F. Hill H. H. Hopkins, Jr. E. R. Irish	12-14-55	12-15-55	X	200-W 231, 234, 235 300 XXX
A. P. Dieffenbach Knolls Atomic Power Lab. Schenectady, New York	Inspect KAPL-120 loop and review test program	J. A. Berberet	12-16-55	12-16-55	X	100-H 105 100-K 105-KE
T. Dreier Knolls Atomic Power Lab. Schenectady, New York	Review status of KAPL loop program	O. H. Greager J. A. Berberet	12-7-55	12-9-55	X	100-D XXX 100-H 105 100-K 105-KE 200-E 202-A 200-W XXX 300 303; 700
G. H. Epstein Knolls Atomic Power Lab. Schenectady, New York	Inspect KAPL-120 loop and review test program	J. A. Berberet	12-16-55	12-16-55	X	100-H 105 100-K 105-KE
R. W. Hawley Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Discuss continuous process equipment under development in 234-5 Building	O. F. Hill H. H. Hopkins, Jr. E. R. Irish	12-14-55	12-15-55	X	200-W 231, 234, 235 300 XXX
R. E. Larson Knolls Atomic Power Lab. Schenectady, New York	Review KAPL-120 loop operations and data analysis	J. A. Berberet	10-19-55	1-31-56	X	100-D XXX 100-H 105 100-K XXX 300 303; 700
T. R. Neville, Jr. Knolls Atomic Power Lab. Schenectady, New York	Discuss KAPL-120 loop modifications /subtask 8.2/ fuel element, dynamic irradiation	J. A. Berberet	12-20-55	12-23-55	X	100-H 105 100-K 105-KE 300 XXX; 700
H. Poritsky Gen. Engineering Laboratory Schenectady, New York	General consulting activities	J. J. Cadwell K. R. Merckx	12-1-55	12-2-55	X	300 XXX 700

RESTRICTED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
P. Ropitsky Knolls Atomic Power Lab. Schenectady, New York	Act as KAPL courier and discuss loop facilities	J. A. Berberet P. Jackson	12-7-55	12-9-55	X	100-D XXX 100-H 105 100-K 105-KE 200-E 202-A 200-W XXX 300 303; 700
R. H. Simon Knolls Atomic Power Lab. Schenectady, New York	Review status of KAPL loop program	O. H. Graeger J. A. Berberet	12-7-55	12-9-55	X	100-D XXX 100-H 105 100-K 105-KE 200-E 202-A 200-W XXX 300 303; 700
M. J. Todd Aircraft Nuclear Propulsion Lockland, Ohio	Obtain information on shielding and shotting materials.	M. J. Sanderson	12-1-55	12-1-55	X	300 XXX
J. R. Barber E. I. du Pont de Nemours & Co. processing equipment Savannah River Plant Augusta, Georgia	Discuss continuous	H. H. Hopkins, Jr.	12-7-55	12-9-55	X	200-W 234, 235
II. Visits to other Installations						
R. B. Abrams to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
W. K. Alexander to: Phillips Petroleum Co. Idaho Falls, Idaho	Contact on Engineer- ing Test Reactor	R. H. Nertney	12-1-55	12-2-55	X	
G. S. Allison to: Argonne National Lab. Lemont, Illinois	Discuss induction heat- ing	J. F. Schumar	12-16-55	12-16-55	X	
R. E. Baars Phillips Petroleum Company Idaho Falls, Idaho	Discuss Experimental test programs and facilities (GEH-4) and Material Test Reactor	D. R. Alvord	12-15-55	12-16-55	X	

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
G. B. Barton to: Knolls Atomic Power Lab. Schenectady, New York	Discuss fission product H. W. Alter recovery and waste treatment	H. W. Alter	12-12-55	12-13-55	X	
J. S. Buckingham to: Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss solvent extraction problems and R. Higgins ion exchange	F. Bruce J. R. Flanary	12-12-55	12-13-55	X	
S. H. Bush to: Nuclear Metals, Inc. Cambridge, Massachusetts	Zirconium fabrication discussion and status of uranium alloy work	P. Loewenstein T. T. Magel	12-5-55	12-6-55	X	
S. H. Bush to: Battelle Memorial Inst. Columbus, Ohio	Reactor Handbook meet- ing and HAPO assistance	J. R. Keeler	12-7-55	12-9-55	X	
L. J. Chockie to: Nuclear Metals, Inc. Cambridge, Massachusetts	Zirconium fabrication discussion and status of uranium alloy work	P. Loewenstein T. T. Magel	12-5-55	12-6-55	X	
L. J. Chockie to: Battelle Memorial Inst. Columbus, Ohio	Battelle's assistance to Hanford	J. R. Keeler	12-9-55	12-9-55	X	
J. F. Fletcher to: Phillips Petroleum Co. Idaho Falls, Idaho	Installation of experi- ment in the Material Test Reactor	H. T. Watanabe	12-27-55	12-31-55	X	
R. M. Fryar to: Phillips Petroleum Co. Idaho Falls, Idaho	Observe Material Test Reactor experiment	D. R. Alvord	12-27-55	12-28-55	X	
R. C. Hoffman to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
D. E. Johnson to: Superior Tube Company Norristown, Pennsylvania	Observe experimental zirconium fabrication processes	H. W. Cooper	12-8-55	12-9-55	X	

OFFICE OF THE
DIRECTOR
OF THE
ATOMIC ENERGY COMMISSION

OFFICIAL USE ONLY

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
D. E. Johnson to: Superior Tube Company Norristown, Pennsylvania	Observe experimental zirconium fabrication processes	H. W. Cooper	12-19-55	12-19-55	X	
D. E. Johnson to: Bridgeport Brass Company Adrian, Michigan	Observe experimental zirconium fabrication processes	R. M. Treco	12-20-55	12-21-55	X	
W. T. Kattner to: National Lead Company Fernald, Ohio	Discuss hydrogen problem and washer slug program	C. E. Polson	12-1-55	12-2-55	X	
W. T. Kattner to: National Lead Company Fernald, Ohio	Discuss hydrogen problem and washer slug program	C. E. Polson	12-5-55	12-5-55	X	
W. T. Kattner to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Attend Uranium Quality Control Meeting and discuss aluminum	T. C. Evans A. A. Pellegrini	12-6-55	12-9-55	X	
R. S. Kemper to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
N. Ketzlach to: Oak Ridge National Lab. Oak Ridge Tennessee	Discuss critical mass experiments	A. D. Callihan	12-19-55	12-20-55	X	
R. K. Koler to: Argonne National Lab. Lemont, Illinois	Discuss induction heat- ing	J. F. Schumar	12-16-55	12-16-55	X	
H. A. Kramer to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	

OFFICIAL USE ONLY

OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
D. G. Miller to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Discuss analytical methods and in-line instrumentation	C. H. Ice	12-7-55	12-10-55	X	
J. T. Mommsen to: Argonne National Lab. Lemont, Illinois	Welding of studs on "F" process slugs	C. C. Stone	12-14-55	12-23-55	X	
R. Neidner to: Phillips Petroleum Co. Idaho Falls, Idaho	Discuss Experimental test programs and facilities (GEH-4) and Material Test Reactor	D. R. Alvord	12-15-55	12-16-55	X	
T. C. Nelson, Jr. to: U. of California Radiation Laboratory Livermore, California	Discuss plutonium metallurgy and SR-4 strain gauge work	M. J. Ryan	12-20-55	12-23-55	X	
P. G. Pallmer, Jr. to: U. of California Radiation Laboratory Livermore, California	Discuss DXT gauging	M. J. Ryan	12-12-55	12-23-55	X	
R. M. Peekma to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
J. W. Riches to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Working Committee for Uranium and Quality Control and Fabrication Meeting	T. C. Evans	12-5-55	12-8-55	X	
M. J. Sanderson to: Argonne National Lab. Lemont, Illinois	Attend United States- Canadian Reactor Meeting on fuel elements	F. G. Foote	12-5-55	12-7-55	X	
W. W. Schultz to: U. S. Health Service Sanitary Eng. Center Cincinnati, Ohio	Present paper on removal of strontium and cesium from liquid waste stream	Sanitary Eng. Conference	12-6-55	12-9-55	X	

OFFICIAL USE ONLY

OFFICIALS ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data		
					Class.	Unclass.	
						Areas	
A. E. Smith to: Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss in-line instru- mentation and fluorothene bearings and stainless steel bellows	J. Landary S. H. Smiley	12-5-55	12-9-55		X	
E. A. Smith to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Discuss material quality and testing methods	R. D. McCrosky	12-12-55	12-12-55		X	
E. A. Smith to: Sylvania Electric Co. Hicksville, New York	Observe fabrication of fuel elements for HAPO	B. J. Higgins	12-13-55	12-15-55		X	
E. A. Smith to: Argonne National Lab. Lemont, Illinois	Observe stud attach- ment to fuel elements	J. M. Schumar C. S. Stone	12-16-55	12-19-55		X	
W. R. Smith to: Nuclear Metals, Inc. Cambridge, Massachusetts	Zirconium fabrication discussion and status of uranium alloy work	P. Loewenstein T. T. Magel	12-5-55	12-6-55		X	
H. F. Soule to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56		X	
W. P. Stinson to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56		X	
J. T. Stringer to: National Lead Company Fernald, Ohio	Discuss hydrogen problem and washer slug program	C. E. Polson	12-1-55	12-2-55		X	
J. T. Stringer to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Attend Uranium Quality Control Meeting and discuss aluminum	T. C. Evans A. A. Pellegrini	12-6-55	12-9-55		X	

OFFICIALS ONLY

OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
A. W. Thiele to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
R. E. Tomlinson to: U. S. Health Service Sanitary Eng. Center Cincinnati, Ohio	Present paper on heat problems in disposal of high level radio-active waste	Sanitary Eng.	12-6-55	12-9-55	X	
R. E. Tomlinson to: National Lead Company Fernald, Ohio	Technical discussion on oxide processing	T. C. Runion	12-9-55	12-9-55	X	
G. M. J. Stedwell to: National Lead Company Fernald, Ohio	Consultation on uranium refining and UO ₃ calcination	T. C. Runion	11-30-55	12-2-55	X	
FINANCIAL DEPARTMENT						
I. Visits to other Installations						
D. M. Johnson to: Knolls Atomic Power Lab. Schenectady, New York	Financial matters on H.A.P.O.	W. W. Smith R. Turner	12-8-55	12-9-55	X	
MANAGEMENT						
I. Visitors to this Works						
A. Gallen Knolls Atomic Power Lab. Schenectady, New York	Legal Matters	E. T. Maher L. Lomen	12-1-55	12-2-55	X	100-F XXX 100-K 105-KW 200-E 202-A 300 303; 700
W. F. Kennedy General Electric Company Schenectady, New York	Lawyer's staff meeting in connection with access permit # 280	E. T. Maher	12-1-55	12-2-55	X	100-F XXX 100-K 105-KW 200-E 202-A 300 303; 700

OFFICIAL USE ONLY

OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
L. B. Mackey General Electric Company Schenectady, New York	Patent consultation	E. T. Maher	11-29-55	12-2-55	X	100-F XXX 100-K 105-KW 200-E 202-A 300 303; 700

II. Visits to other Installations

L. Lomen
to: Knolls Atomic Power Lab.
Schenectady, New York
Replace attorney on vacation at KAPL
and consult on legal matters

W. F. Kennedy

12-12-55 12-16-55 X

MANUFACTURING DEPARTMENT

I. Visitors to this Works

J. R. Barber
E. I. du Pont de Nemours & Co.
Savannah River Plant
Augusta, Georgia
Discuss process in-formation, design of process equipment, time cycles and production data

W. N. Mobley

12-5-55 12-7-55 X 200-W 234, 235

C. E. Flanagan
E.I. du Pont de Nemours & Co.
Savannah River Plant
Augusta, Georgia
Discuss reactor advanced instrumentation

J. E. Kaveckis

12-6-55 12-8-55 X 100-B 105-C
100-D 105
100-H 105
100-K 105-KW
300 XXX; 700

H. F. Measley
E. I. du Pont de Nemours & Co.
Savannah River Plant
Augusta, Georgia
Review design and construction of 100 Area plants

C. A. Priode

12-12-55 12-13-55 X 100-B 105-C
100-K 105-KW

F. D. Singleton
E. I. du Pont de Nemours & Co.
Savannah River Plant
Augusta, Georgia
Review design and construction of 100 Area plants

C. A. Priode

12-12-55 12-13-55 X 100-B 105-C
100-K 105-KW

II. Visits to other Installations

OFFICIAL USE ONLY

OFFICIAL USE ONLY

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
S. M. Gill to: National Lead Company Fernald, Ohio	Discuss uranium quality control	J. C. Mead	12-12-55	12-14-55	X	
L. M. Knights to: Argonne National Lab. Lemont, Illinois	Meeting on Survey of SSN Material Account- ability procedures and policies	J. T. Bobbitt	12-2-55	12-2-55	X	
R. E. Olson to: National Lead Company Fernald, Ohio	Discuss uranium quality control	J. C. Mead	12-12-55	12-14-55	X	
RADIOLOGICAL SCIENCES DEPARTMENT						
I. Visitors to this Works						
E. C. Knoblock Walter Reed Army Med. Center Washington, D. C.	Discuss certain find- ings of Dept. of bio- physics, regarding fission products from recently completed Nevada test series	H. M. Parker	12-21-55	12-23-55	X	700
J. N. Roth North American Aviation Co. Downey, California	Discuss waste disposal problems in conjunction with AEC contract AF-11-1- GEN-8	J. F. Honstead	12-20-55	12-22-55	X	200-W 221-U 300 XXX
II. Visits to other Installations						
R. E. Brown to: Sanitary Eng. Center Cincinnati, Ohio	Present paper on waste disposal problems	J. C. Robinson A. E. Gorman R. C. Palange	12-6-55	12-9-55	X	
J. F. Honstead to: Sanitary Eng. Center Cincinnati, Ohio	Present paper on waste disposal problems	J. C. Robinson A. E. Gorman R. C. Palange	12-6-55	12-9-55	X	

RECEIVED
DEC 14 1955

- 11 -

OFFICIALS ONLY

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
D. W. Pearce to: Sanitary Eng. Center Cincinnati, Ohio	Present paper on waste disposal problems	J. C. Robinson A. E. Gorman R. C. Palange	12-6-55	12-9-55	X	

DECLASSIFIED

OFFICIALS ONLY

DECLASSIFIED

HW-40692

DEL

RADIOLOGICAL SCIENCES DEPARTMENT

DECEMBER 1955

SUMMARY

Twenty-six informal, seven Class I, and two Class II radiation incidents were recorded. The Class II cases involved localized skin irradiation from particulate contamination on one employee and contaminated gloves on another. In both instances the dose and skin areas involved were such as to make the actual hazard small.

Emission of I^{131} was limited to a very satisfactory average of two curies per week.

Good progress was made in the critical study of irradiation effects on the intestine and in studies on the metabolism and toxicology of radioactive particles. Physical, radiochemical, and instrumentation investigations basic to the development of an automatic effluent monitor also advanced satisfactorily.

A Radiological Defense Handbook was completed and in process of being issued at month-end.

[REDACTED]

RADIOLOGICAL SCIENCES DEPARTMENT

DECEMBER 1955

The month-end force of 426 included 34 supervisors, 100 engineers and scientists, 24 clerical, and 268 other personnel.

Number of Employees on Payroll

Beginning of Month	419
End of Month	426
Net increase	7

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Name

Title of Invention

C. M. Unruh

Radiation Film

There were 35 radiation incidents, including 7 Class I and 2 Class II cases. The Class II cases involved localized exposure, estimated at 2.5 rads, from a radio-active particulate lodged on the face of an operator and hand exposure of 4 to 10 rads from contaminated gloves worn by an instrument technician.

Twenty-two new cases of plutonium deposition were confirmed during the month. Nineteen, however, involved a deposition of $\leq 0.5\%$ of the MPL; the others were in the range 1%-20% of the MPL. It should be noted that the 22 cases were only confirmed during the month, the deposition having occurred at various times earlier in the year. This brings the total new cases confirmed this year to 36. One new case of fission product deposition also was confirmed during the month.

Several tests being conducted by the Field Development Unit give promise of yielding improved protective apparel at reduced cost. A lead impregnated plastic dip glove is found suitable as a replacement for the molded neoprene hood glove at the 234-5 Building will permit about a 90% reduction in hand exposure.

The average weekly emission of I^{131} from the separations plant stacks was about 2 curies; this was well within the target limit and about a factor of two lower than for the previous month. The average deposition on vegetation was found to be below the MPL at all locations.

DECLASSIFIED

HW-40692

DEL

Radiological Sciences Department

A substantial increase in particle fallout, detected at all locations both on and off the project, was attributed to a mixture of fission products from nuclear detonation. Ground surveys were limited during the month by snow and cold weather. Surveys around 100-H Area indicated that the contamination deposited at this location in November had been significantly reduced by decay and weathering action.

There was no significant change in the reactor effluent water activity. The total activity at the 100-K Areas increased during the past three months with increased power levels, as expected. Various researches in support of the automatic isotope monitor for effluent analysis proceeded at a satisfactory pace. In addition to extension and refinement of analytical procedures in progress last month, new studies were initiated on the possibility for continuous removal of radioisotopes from effluent sample streams by electro-migration through ion exchange membranes.

In separations waste disposal, the status remained essentially unchanged from last month. Preliminary results showed exceptionally good scavenging in the first tankful of in-farm scavenged waste produced in 200-E Area. An appraisal of the possible environs hazard from mercury, used occasionally in slug dissolving, disclosed that the quantity released to ground at this time is insignificant with respect to pertinent limits quoted in the literature.

In the biological work, good progress was made in the critical study of irradiation effects on the intestine. Sufficient animals have now been irradiated to establish the median lethal dose, for irradiation of the exteriorized gut, at 1600 to 1900 r. The technique employed for in situ gut irradiation appears to be such as to make this same range applicable; a fact that will enhance the efficient prosecution of this experiment.

The survey boat which sank at McNary Dam was damaged to only minor extent but sufficient to accentuate the need for extensive alteration and repair to the hull. Analysis of program need vs cost of rehabilitation presently indicates the advisability of excessing this large tug-type craft and possibly replacing it with a smaller inboard motor boat.

In brief review of the year's activities, protection performance as indicated by the several standard measurements previously employed was satisfactory. Figure 1 shows the total radiation incidents in the three categories: Informal, Class I, and Class II, compared to 1954.

FIGURE 1

Radiation Incidents

<u>Category</u>	<u>1954</u>	<u>1955</u>
Informal	287	396
Class I	76	147
Class II	20	15

SECRET

H-3

Radiological Sciences Department

At face value these figures would indicate a deterioration of radiation control standards in the field. However, closer examination indicates this not to be true. For example, the Class I incidents include for the first time this year all reported cases of failure to wear personnel meters in Radiation Zones. There is some evidence to support the opinion also that better surveillance and improved reporting of incidents has taken place in this period. Such modifying factors coupled with start-up of additional facilities account for substantially all of the increase in numbers of incidents noted above.

It is significant to note that none of the Class II incidents involved whole body exposure to external radiation, compared to 7 in 1954; whereas there were 13 partial body exposures in this category attributable to contamination. The need for improved control of work conducted in zones where, potentially or actually, high level contamination exists is thus indicated.

The most significant internal body depositions of plutonium of local origin were revealed during the year when two cases of deposition between 90% and 100% of the maximum permissible limit were confirmed. There are now 139 cases having positive evidence of plutonium deposition compared to 112 confirmed cases at the end of last year. Of these 59 have deposits in excess of 1% of the permissible limit, and 21 have deposits in excess of 10% of the permissible limit. None of the cases of local origin is known to have a deposit in excess of the limit. As reported a year ago, an increasing number is to be expected as the result of "normal" accumulation as the plants continue to operate. Continuing close attention is being given this problem to ensure that necessary advance action will be taken in the event the trend indicates the need for further restriction on plutonium handling.

Overall exposure to external radiation was in general satisfactory. With but few exceptions exposures were well within bounds of the annual bogey of 3 r (or equivalent for mixed radiations). Near year-end it became necessary to interchange personnel of the Reactor Monitoring organization with their counterpart in this department in order to maintain exposures within the planned annual limit. As measured by the index for gamma radiation, the average annual exposure was 0.2 r as it was in 1954. Three percent of the exposed individuals exceeded 1 r, compared with 3.5 percent in 1954, and 0.02 percent exceeded 3 r, compared with 0.14 percent in 1954. The average of the 10 highest annual exposures was 3.4 r.*

In most segments of the department's protection of plant and personnel operations the work load increased significantly. Conventional factors, compared to 1954, are tabulated in Figure 2.

*Annual exposure data estimated, firm figures await compilation of data under way but not completed in time for this report.

DECLASSIFIED

DECLASSIFIED

HW-40692

Radiological Sciences Department

FIGURE 2

Work Load Factors Compared With 1954

<u>Item</u>	<u>Percent Increase</u>
Radiation surveys	56
Gamma pocket chambers read	24
Slow neutron pocket chambers read	42
Beta-gamma film badges	29
Fast neutron badges	33
Plutonium bioassays	44
Fission product bioassays	48
Uranium bioassays	39
Fixed and portable instrument calibrations	30
Laboratory samples	11
Counting room samples	0

To cope with this increased work load the force assigned to the protection of plant and personnel functions in the department was increased 11.5 percent. Improved efficiency in many of the operations offset significantly additions to the force that would otherwise have been necessary. This improved utilization of manpower is reflected in many of the unit cost indices maintained within the department. Comparison with 1954 cost performance for the major service activities is shown in Figures 3 through 6.

SECRET

H-5

RADIOLOGICAL SCIENCES DEPARTMENT

FIGURE 3

Unit Cost Trends

Personnel Meters Services

(Units in Dollars)

~~SECRET~~
H-6

DECLASSIFIED

DECLASSIFIED

HW-40692

RADIOLOGICAL SCIENCES DEPARTMENT

FIGURE 4

FIGURE 5

RADIOLOGICAL SCIENCES DEPARTMENTFIGURE 6Unit Cost TrendsInstrument Calibrations
(Units in Dollars)

As to organization in general, there was considerable tightening up all along the line in the way of eliminating echelons and increasing span of control. Over the past two years the average span of control has almost doubled. One level of supervision eliminated in both Biology and Biophysics Sections during 1955 effected a reduction of four in the total number of supervisors. By year end there had been a 26% increase in the ratio of average number of employees supervised, and a 16% increase in the ratio of dollars of employee's salary per dollar supervisor's salary.

DECLASSIFIED

SECRET

Radiological Sciences Department

Safety performance was less satisfactory, as measured by the injury frequency index shown in Figure 7, though our objective of maintaining the frequency rate below the average for HAPO was achieved. No major or sub-major injury occurred.

FIGURE 7Injury Frequency Rate

The efficiency of the organization was considerably enhanced through a substantial improvement in employee separations rate and through maintaining the previous good record of presenteeism, especially among male employees, as shown in Figures 8 and 9, respectively.

FIGURE 8Separations Rate SECRET

RADIOLOGICAL SCIENCES DEPARTMENT

FIGURE 9

Average Annual Absenteeism

SECRET
H-10

R.S.
HAPO

RECEIVED
FEB 11 1956

Radiological Sciences Department

Research and Development activities continued on problems arising principally from the various Hanford radioactive effluents and those problems related to physical measurement of radiation.

Continued emphasis has been given to the Columbia River contamination problem because of the predicted increase in river water activity associated with higher production levels and, more recently, expressions of concern at the Geneva Conference in regard to contamination of international bodies of water. Development of instrumentation capable of locating and accurately measuring internally deposited radioisotopes in the human body has been given high priority as have researches on the increasingly important problem of establishing criteria for continued safe disposal of liquid radioactive wastes to the separations plateau. Additional funds were requested from the Commission to permit acceleration of these investigations and at year end these topics were being actively developed.

M. H. Mickelson
Acting Director,
RADIOLOGICAL SCIENCES DEPARTMENT

ML Mickelson:kss

SECRET
H-11

DECLASSIFIED

DECLASSIFIED

HW-40692

SECRET

Radiological Sciences Department

APPENDIX

1. Condensed Exposure Records

Type	Number of Readings	Potential High Results	Confirmed High Results
Pocket chambers - gamma	306,932	40	0
Pocket chambers - slow neutron	1,720	9	0
Film Badges - beta-gamma	52,198	40	0
Neutron film	1,025	0	0
Pu bioassay	1,076	22	22
F. P. bioassay	1,260	8	1
U bioassay	464	11	0
Alpha hand counts	52,733	0	0
Beta hand counts	67,894	0	0
Thyroid counts	74	0	0

SECRET
H-12

Radiological Sciences Department

2. Regional Monitoring Records

Sample Type and Location	Activity Type	Average Activity Density /uc/ml	Trend* Factor
<u>Drinking Water and Related Materials</u>			
Benton City Water Company Well	alpha	1.2×10^{-8}	--
Richland, N. Richland, Benton City Wells	alpha	$(\leq 0.5 \text{ to } 1.2) \times 10^{-8}$	--
100 Areas	beta	$(1.6 \text{ to } 3.6) \times 10^{-6}$	--
200 Areas	beta	$(0.53 \text{ to } 2.1) \times 10^{-6}$	+2
Pasco, Kennewick, McNary Dam	beta	$(\leq 0.5 \text{ to } 6.7) \times 10^{-7}$	--
Backwash Solids - Pasco Filter Plant	beta	$2.2 \times 10^{-2} \text{ /uc/gm}$	--
Backwash Liquids - Pasco Filter Plant	beta	2.7×10^{-7}	--
Sand Filter - Pasco Filter Plant	beta	$2.8 \times 10^{-5} \text{ /uc/gm}$	+4
Anthracite Filter - Pasco Filter Plant	beta	$2.6 \times 10^{-5} \text{ /uc/gm}$	--
<u>Other Waters and Related Materials</u>			
300 Area Wells #1 and #3	alpha	$(\leq 0.5 \text{ to } 9.5) \times 10^{-8}$	--
300 Area Well #4	alpha	5.0×10^{-8}	-2
Well #4 measured as Uranium U	U	5.8×10^{-8}	-2
Other Wells on the Reservation	beta	$(\leq 0.0005 \text{ to } 8.1) \times 10^{-4}$	+165**
Columbia River - Hanford Ferry	beta	1.7×10^{-5}	--
Columbia River - Below Reactors	beta	1.4×10^{-5}	--
Columbia River - Paterson to McNary	beta	2.4×10^{-7}	--
Columbia River - Shore Mud	beta	$(0.2 \text{ to } 2.5) \times 10^{-4} \text{ /uc/gm}$	+2
Raw Water - Operating Areas	beta	$(\leq 0.005 \text{ to } 1.0) \times 10^{-5}$	--
Reactor Effluent Retention Basins to River	beta	$7,900 \text{ to } 18,000 \text{ /uc/sec/reactor}$ $(1.0 \text{ to } 4.8) \times 10^{-3}$	--
Reactor Effluent Retention Basins to River	alpha	$\leq 0.04 \text{ /uc/sec/reactor}$ $\leq 5 \times 10^{-9}$	--
I-131 in Farm Wastes to River	I-131	16 /uc/day 3.4×10^{-7}	--
I-131 in Columbia River - Hanford	I-131	8.0×10^{-8}	--
300 Area Pond Inlet	alpha	2.2×10^{-5}	+35

SECRET
H-13

~~SECRET~~

HW-40692

DEL

Radiological Sciences Department

Sample Type and Location	Activity Type	Average Activity Density /uc/ml	Trend* Factor
<u>Atmospheric Pollution</u>			
Gross Alpha Emitters	alpha	$< 4.0 \times 10^{-15}$	-2
Gross Dose Rate - Separations Areas	beta - gamma	(0.53 to 3.9) mrad/day	--
Gross Dose Rate - Residential Areas	beta - gamma	(0.35 to 0.81) mrad/day	--
Active Particles - Separations Areas	beta	(0.16 to 1.1) $\times 10^{-12}$	--
I-131 Separations Areas	I-131	$(\leq 4 \text{ to } 9) \times 10^{-14}$	--
I-131 Separations Stacks	I-131	0.30 curie/day	-2
Ruthenium - Separations Stacks	Ru ¹⁰³ -106	< 0.01 curie/day	-2
Active Particles - Wash., Idaho, Ore., Mont.	--	0.006 to 0.041 ptle/m ³	+41
Active Particles - Project	--	0.001 to 0.060 ptle/m ³	--
Tritium (as oxides) - Reactor Stacks	T	1.85 curies/day	+3
<u>Vegetation</u>			
Environs of Separations Areas	I-131	$(\leq 3 \text{ to } 6) \times 10^{-6}$ /uc/gm	-2
Residential Areas	I-131	$< 3.0 \times 10^{-6}$ /uc/gm	--
Eastern Washington and Oregon	I-131	$< 3.0 \times 10^{-6}$ /uc/gm	--
Non-Volatile Beta Emitters - Wash. and Ore.	beta	$(3.5 \text{ to } 7.2) \times 10^{-5}$ /uc/gm	+2
Alpha Emitters - Separations Areas	alpha	$(0.22 \text{ to } 2.9) \times 10^{-6}$ /uc/gm	+2
Alpha Emitters - 300 Area	alpha	3.8×10^{-7} /uc/gm	--

* The trend factor shows the n-fold increase (+) or decrease (-) from last month, where values of n less than 2 will not be noted.

**Test well with maximum value located near 107 effluent emergency basins in the 100-F Area.

~~SECRET~~

H-14

FINANCIAL DEPARTMENT MONTHLY REPORT
DECEMBER, 1955

The Commission and General Electric reached an agreement in December as to the additional funds to be obligated to take care of operations through June 30, 1956, as well as those needed to complete projects currently in progress and to provide for FY 1956 projects. An amendment to the prime contract will provide for an increase of \$36,000,000 for HAPC and \$19,500,000 for KAPL, making the total obligated to date \$1,134,917,000, of which \$932,833,000 will be HAPC's portion, and \$202,084,000 KAPL's portion.

In meetings with Radiological Sciences and AEC personnel it was determined that \$13,000 could be transferred from Biology Research to the Biophysics Research Program in FY 1956. This reduced the total additional funds requested for the Biophysics program.

Resumes of the following business reviews were completed and issued during December:

Employee and Public Relations Department (excluding Community and Health and Safety Sections)

Separations Section - Manufacturing Department

Radiological Sciences Department

Document HW-40608, entitled "Separations Section Essential Material Codes," was issued to revise and replace document HW-32730. The codes covered in this document are used to identify essential materials in consumption reports, thus preventing any possibility of compromising process flow sheets.

The mid-year budget review was completed on schedule and submitted to the AEC on December 9.

The first semester of the Business Training Program was concluded on December 17, with 36 students satisfactorily completing the course offered. These students will be eligible for the second semester's program.

At the request of the Hanford Operations Office of the AEC, several representatives of the Vitro Manufacturing Company and the AEC were conducted through the separations facilities. The purpose of the tour was to obtain background information on procedures, since the Vitro Company holds an AEC contract for the design of reactor-separations-fabrication plant complexes for use in foreign countries and one of the design objectives is to incorporate SS accountability controls which will reduce the possibility of diversion.

Notice of the AEC's program for the survey of SS materials for the calendar year 1956 was received December 8. This survey, No. 13, will include the verification of HAPC holdings of SS materials by type. A portion of this program is scheduled for the end of January, and will continue at three-months' intervals thereafter.

OFFICIAL USE ONLY

DECLASSIFIED

The adaption of numerous reports and procedures to the use of the 702 electronic data processing machine is continuing. The conversion programs which are receiving priority at present include inventory controls, for the Stores Sub-Section; plant property records, for the Plant Accounting Section; and the exempt payroll, for the Personnel Accounting Section.

The first 702 processing of TBI ("trip before instability") limits, involving the calculation of the individual tube flows in all of the reactors, was carried out in November.

The annual physical inventories of stand-by material and motor vehicle and heavy mobile and construction equipment parts in the custody of the Stores Sub-Section was taken December 14 and 15. The physical inventory of road materials in the custody of the Community and Transportation Sections was taken December 29.

The physical inventory of pile grade graphite in the custody of Stores Sub-Section was taken December 27. Graphite is booked in the Special Materials inventory account, but was excluded when the other special materials were physically inventoried in August. An actual physical count of the graphite was not made since it was not considered desirable to move the material. Instead, the volume and weight was calculated by the Field Survey Unit, Engineering Department, and test checks of the individual pallets of material was made by the Inventory Accounting Unit. Reconciliation of the survey to book values is in progress and a report covering results will be issued upon completion.

A study is being made to determine the most feasible method or methods to be used in distributing indirect construction costs incurred in connection with construction projects. The procedures involved and the effects produced by various methods of distribution are being analyzed in order to devise a system that will produce acceptable results from the standpoint of the property custodian as well as for accounting purposes.

Preparation of an annual AEC Fire Evaluation Report is in progress for completion in January, 1956.

Information on the plant telephone system is being supplied to the Telephone Sub-Section for its use in connection with evaluation of the plant telephone system.

An inventory of uninstalled equipment and operational spares of 300 Area Manufacturing Department was started in December. Reconciliation of window-type air conditioners was completed during the month, while reconciliation of ranges and refrigerators and establishment as cataloged plant continues.

A major effort is involved in the disposition of the equipment and materials to be removed under projects CG-558 and CG-600. Several million dollars worth of property is involved. One item, for example, is approximately 100 pumps, motors and associated equipment, such as control panels, which will be moving into excess. The Property Management Unit is coordinating the planning for the orderly disposition of this property. The dollar value of the excess accounts can be expected to climb sharply as the full volume of this property begins to flow into the sales yard.

Twenty-seven appropriation requests totaling \$560,990 were investigated and processed during the month. Eighty-five requests for the disposal of property were investigated during the month.

Seven project proposals and one informal request representing an aggregate of \$1,031,700 were reviewed, approved and processed to the Commission during the month. After receipt and analysis of AEC directives and work authorities, twelve project authorizations were issued for a total of \$1,794,850.

The November "Summary of Disbursements," transmitted to the Commission through the Director of its Finance Division, showed net expenditures of \$6,746,649, summarized as follows:

Payrolls and payroll deductions disbursed	\$4 458 533
Materials (including orders placed on requirements contracts) and freight	2 342 142
Taxes and insurance	110 682
Subcontracts and agreements	79 387
Advances for traveling and living expense	70 992
Miscellaneous	<u>42 078</u>
Gross Disbursements	\$7 103 814
Less: Revenue	<u>357 165</u>
Net Disbursements	<u>\$6 746 649</u>

Charges from HAPO against the overhead allowance in December were \$7,849, consisting of:

Conference expense (entertainment)	\$2 132
Expense in connection with transfer of employee to Washington, D. C., for position with AEC	2 062
Travel and living expense variation	1 590
Unreimbursed transfer expense	1 441
Unreimbursed travel and living expense	413
Special distribution of November, 1955 issue of "General Electric Review"	135
Cost of operating Company-owned automobile	<u>76</u>
Total	<u>\$7 849</u>

Total attendance at meetings conducted by the Contract Reimbursements group to acquaint key personnel with the provisions of the proposed revised AEC-GE prime contract exceeded 600 at the end of the month. Except for some employees of the Financial Department, for whom a meeting was held January 5, and possible "wind-up" meetings for those unable to attend previous sessions, pre-signatory informational work had been completed on December 31.

Detailed reports for the Financial Department appear on succeeding pages, as follows:

Summary of Cash Disbursements, Receipts and Advances	I - 5
Auditing Section	I - 6
Budgets and Measurements Section	I - 7
Contract Cost Section	I - 8 through I - 10
General Accounting Section	I - 11 through I - 19
Personnel Accounting Section	I - 20 through I - 23
Procedures and Computing Section	I - 24 through I - 29
Property Accounting Section	I - 30 through I - 34
SS Accountability Section	I - 35 through I - 38
Personnel and Organization Statistics	I - 39 through I - 40

SUMMARY OF CASH DISBURSEMENTS,
RECEIPTS AND ADVANCES

A summary of cash disbursements and receipts (excluding advances of \$7,200,000 by the Atomic Energy Commission for December and \$7,300,000 for November) for the months of December and November, 1955, is shown below:

<u>Disbursements</u>	<u>December</u>	<u>November</u>
Payrolls (net)	\$3 994 267	\$3 479 023
Materials and Freight	1 634 551	1 868 654
Payroll Taxes	663 543	617 492
Payments to Subcontractors	632 992	552 875
United States Savings Bonds	259 464	326 511
Pension Plan - Employees' Portion	111 263	-0-
Travel Advances to Employees	85 445	70 992
Group Insurance Premium	-0-	3 178
All Other	122 023	185 089
 Total	 <u>7 503 548</u>	 <u>7 103 814</u>
 <u>Receipts</u>		
Rent	123 435	110 496
Electricity	72 366	67 593
Hospital	55 348	42 177
Telephone	54 183	57 141
Sales to AEC Cost-type Contractors	41 046	28 465
Sundry Accounts Receivable	21 647	26 331
Refund of Travel Advances to Employees	11 625	10 041
Bus Fares	10 012	9 239
Refunds from Vendors	4 977	952
Other	4 024	4 730
 Total	 <u>398 663</u>	 <u>357 165</u>
 Net Disbursements	 <u>\$7 104 885</u>	 <u>\$6 746 649</u>

Outstanding advances as of December 31, and November 30, 1955 were as follows:

	<u>December</u>	<u>November</u>
Cash in Bank - Contract Accounts	\$2 538 687	\$2 443 572
Cash in Bank - Salary Accounts	20 000	20 000
 Total	 <u>\$2 558 687</u>	 <u>\$2 463 572</u>

AUDITING SECTION
MONTHLY REPORT - DECEMBER 1955

At month-end reports were being prepared for the following audits:

Telephone and Telegraph Administration
Overtime Administration

Field work was continued on the following audits:

Employment Administration and Practices
Management of Capital Assets
Reproduction and Engineering Files - Project Auxiliaries
 Sub-Section
Motor Pool Operations
Product Cost
Classified Files

An audit of Accounts Receivable was started during the month.

Follow-ups were made to determine the extent of compliance with recommendations in reports of the following audits:

Stores Activities
Minor Construction Stores
Bank Account Reconciliations and Cash Controls
Good Neighbor Fund
Cost Accounting - Technology Cost

Three information meetings for exempt employees were held during the month. Two meetings were also attended by non-exempt employees; one included safety and security topics and the other a showing of the film, "Productivity: Key to Plenty".

During November the Auditing Section moved from the 703 Building to the Northwest corner of the 713 Building. During December the required partitions in the 713 Building were installed. The 14 auditors, formerly in one large office, are now in four small offices and working conditions are substantially improved.

BUDGETS AND MEASUREMENTS SECTION
MONTHLY REPORT - DECEMBER, 1955

General

The first semester of the Business Training Program was successfully concluded on December 17. Thirty-seven students were originally enrolled comprising four classes in Financial Analysis. One student voluntarily dropped out prior to the mid-semester examination. The remaining thirty-six students satisfactorily met the requirements and will be invited to continue with the Program next semester.

The summary portion of the report "1955 at Hanford" was completed on schedule (December 22) and submitted to the Graphics Unit which holds responsibility for the completed work.

Budgets

The Midyear Budget Review was completed on schedule and was submitted to HCO-AEC on December 9. Assistance is continuing to HCO-AEC on an informal basis to expedite their submission to Washington.

During the month, several contacts were made by HCO-AEC auditors with regard to their current audit of budgeting procedures. No critical observations are indicated at this time.

Schedule of due dates and budgeting instructions for the FY 1958 and Revised FY 1957 budgets were prepared and sent to Contract Cost Section.

The Control Budget, after five months, remains within 0.3% of actual costs.

Measurements

Major efforts were devoted to completion of the annual report to the General Manager. Transmittal was made December 28 with copies being sent by the General Manager to Vice President McCune.

CONTRACT COST SECTION
MONTHLY REPORT - DECEMBER 1955

Employee and Public Relations Cost Unit

At the request of the Manager, Employee and Public Relations Department, a listing of all facilities, utilities, and properties outside of Richland proper (excluding plant areas) was prepared. Community Section and Telephone Sub-Section were the only organizations in this department responsible for such properties.

A variance of approximately \$36,000 in net revenues exists between the budget prepared and submitted for Community Section's operations by G.E. and a tentative figure established by the Atomic Energy Commission. The A.E.C. contemplated reductions in certain maintenance work which have not as yet been definitely agreed to by all concerned. As soon as this question is resolved we will either adjust our budget to conform, or furnish Community Section management with monthly comparisons with respect to the A.E.C. figures as well as with our own budget.

Letters have been sent to other Washington cities asking for copies of their budgets for the coming year. Information thus received will be used in providing per capita cost comparisons in preparing the FY 1957 budget.

Engineering Cost Unit

Financial data in connection with business reviews has been compiled for the Design, Separations Technology and Pile Technology Sections. Formal reports covering the reviews of Separations Technology and Design Sections were almost complete at the end of the month.

A quarterly report concerning research and development costs and manpower will be issued starting with the 2nd quarter, FY 1956, for each research and development study pertaining to the Pile Technology and Separations Technology Sections. This quarterly report will supplement the monthly cost report by presenting the major cost components for each study.

Effective with the week ending January 8, 1956, the standard liquidation rate of \$50.00 per engineering man-day for Design Section will be increased to \$54.00 per engineering man-day. The increase in the standard rate has been caused by three primary factors: (1) present general salary increase and previous salary appraisal increases; (2) an increase in the ratio of non-liquidators to liquidators caused primarily by the transfer of several liquidating engineers to other General Electric installations. This causes a decrease in the man-days liquidated without a proportionate decrease in the cost per man-day; and (3) the cost of other services required by Design Section have gradually increased. The direct services or charges to an end function or customer account are not reflected in this standard rate which includes only salaries and related overheads for direct and indirect personnel.

Effective immediately, the costs incurred against funds authorized to the Design Section for design of new construction projects will be controlled through the use of design cost codes. These codes will replace the present design order controls now utilized.

Engineering Cost Unit (Cont.)

The upgrading program of Minor Construction Major Equipment is progressing satisfactorily. Of the 170 pieces received, twenty have been assigned to Operations, 149 assigned to Minor Construction, and one water truck assigned to the A.E.C. equipment pool. Of the 149 pieces assigned to Minor Construction, 140 pieces have been placed in service and nine pieces are undergoing minor repair; this repair is being delayed due to slow delivery of repair parts. Minor Construction has moved 136 pieces of old equipment to the Sales Yard and nine pieces are awaiting Radiological Sciences approval. The net book value of equipment transferred to the Sales Yard as of December 31, 1955, was \$134,348 (acquisition value \$1,011,512 and reserve \$877,164).

On December 2, 1955, Mr. I. L. Burnett was made available to Procedures and Computing full time to assist in the planning and scheduling necessary to place Project Cost on IBM.

General and Consolidations Cost Unit

A meeting was held December 8, 1955, with members of General Accounting, Procedures and Computing, and Central Stores Sections in the attempt to clarify certain phases of the current store order issues procedure. Basic decisions were reached regarding responsibility for various types of corrections and adjustments which are expected to provide for a smoother procedure.

The salary distribution form as it appears on the back of weekly payroll time cards was revised and is scheduled for field use during the latter part of January. Included in the form revision will be a space for standard overtime reason codes which will ultimately be used to provide a compilation of overtime with standard reason by organizational component.

Considerable time has been spent in scheduling closing dates in order to meet A.E.C. deadlines as well as to provide information to G.E. management at earlier dates. Closer coordination between cost and computing has been effective in eliminating delays, enabling us to meet established due dates. This has been complicated by the recent holiday weekends.

Preparation of the Business Review for the Radiological Sciences Department was completed and issued on December 22, 1955.

Meetings were attended with management of G.E. and A.E.C. to discuss the justifications for the proposed increase of funds for the 6000 Research Program. Due to some known terminations of scientists, it was determined that \$13,000 could be transferred from Biology Research to Biophysics Research Program. This reduces the amount of new funds that will be requested from HOO-AEC Washington.

Manufacturing Cost Unit

By consolidating the equipment items into major categories during the month of November, it was possible to issue the Equipment Not Included in Construction Projects Report two weeks earlier than was previously issued. From the favorable comments from the field personnel it appears that there is enough detail to control costs on these equipment items.

Manufacturing Cost Unit (Cont.)

Initial information on personnel and equipment required for the FY 1957 budget has been requested of area representatives in order to insure meeting required submission dates.

To further improve the efficiency and cut down on the overtime required for the preparation of the 1958 and review of 1957 budgets for the Manufacturing Department, a peg board system will be used.

Month end physical inventories of essential materials were witnessed at 100-K and 200-E and W Areas on December 30, 1955. Reports are being prepared on this activity.

A review of the essential materials used in the BiPO₄ and TBP processes was made in an effort to determine the approximate excess of materials that will be left in inventory when these programs are completed. Since all TBP materials are usable in other processes, no excess is anticipated. It is estimated that BiPO₄ excess materials will amount to approximately \$68,000 and these materials will be excessed as soon after the completion of this program as is practicable.

A new ledger control sheet was devised to be put into use in January to allow further use in the Manufacturing Cost Ledger of "cent-less accounting". This will also speed up posting operations and should save considerable time during month end closing.

A review of Maintenance Unit IME rates was made and rates were revised upward effective January 2, 1956. Reactor Section rates were increased from 100% to 105% while Separations Section rates increased an average of 20%. Separations Section rates range from 120% to 150%.

A special report on production and unit costs was prepared for the Manager of Manufacturing. This report included production and unit costs by plants for calendar years 1953, 1954, and 1955. Calendar year 1955 included 11 months actual with December estimated. A similar report was prepared for the Manager of Finance covering calendar years 1954 and 1955, using 11 months actual and the December bogey.

GENERAL ACCOUNTING SECTION
MONTHLY REPORT--DECEMBER, 1955

ACCOUNTS PAYABLE UNIT

The volume of vouchers processed during the month remained at an average level, 4,082, amounting to \$3,183,048, being recorded. A recap of the over-all work volume for the calendar year 1955 is listed below:

	<u>1955</u>	<u>Average per Month</u>
Vouchers recorded	52 162	4 347
Checks issued	32 842	2 737
Freight bills paid	18 457	1 538
Purchase orders received	27 787	2 315
Cash discount earned	\$87 006	\$7 250.
Number of employees		23.6

Active contracts handled by Accounts Payable, excluding requirements contracts, numbered 41 and contract commitments at month-end amounted to \$802,710. Payments on these contracts during December were \$83,963, of which \$18,898 applied to contracts having no fixed commitments.

Included in the commitment figure of \$802,710 is \$642,712 applicable to the following four contracts: International Business Machines Corporation, No. SO-2, \$279,862; The Lummus Company, No. SO-5, \$223,330; and General Chemical Division of Allied Chemical & Dye Corporation, No. G-316 and No. G-346, \$12,500 and \$127,020, respectively.

Requirements contract orders placed during December numbered 13 in the amount of \$499,572 and commitments at month-end totaled \$978,108. Payments under requirements contracts for the month were \$546,376.

Following are statistics pertaining to Accounts Payable:

Accounts Payable:

	<u>December</u>	<u>November</u>
Balance at beginning of month.	\$ 500 783	\$ 704 121
Vouchers entered	3 183 048	3 093 938
Cash receipts	4 976	952
	<u>3 688 807</u>	<u>3 799 011</u>
Less: Vouchers Paid	3 249 817	3 298 228
Balance at end of month	<u>\$ 438 990</u>	<u>\$ 500 783</u>
Number of vouchers recorded	4 082	4 294
Number of checks issued	2 496	2 569
Number of freight bills paid	1 683	1 350
Amount of freight bills paid	\$317 616	\$268 904
Number of purchase orders received	2 080	2 135
Amount of purchase orders received	\$1 850 573	\$1 520 109
Amount of cash discount earned	\$9 114	\$8 502

ACCOUNTS RECEIVABLE UNIT

A reconciliation of telephone rent cards maintained by the Accounts Receivable Unit and equipment records maintained by Telephone Unit was accomplished during the month of December. Two retroactive adjustments will be given subscribers due to discrepancies discovered during the course of the reconciliation. The overall results of the reconciliation indicated that extreme care has been exercised in the recording and maintenance of the subject records.

In accordance with the routine established for controlling revenue from private boat moorage sites, 76 memorandum billings were issued to holders of permits on December 1. These billings advised permit holders that rentals for calendar year 1956 were due. As of December 31, 40 permittees had remitted the amounts due, while 13 additional payments were received by January 5.

As recommended in an audit of cash controls by GE's Auditing Section, new cash receipt forms were obtained for use in accounting for valuables deposited with the admittance clerk by patients at Kadlec Hospital. The utilization of this special form will eliminate the use of the HAPO standard cash receipt and make the procedure conform to standard hospital practice. The valuables deposited are itemized on the envelopes which contain them, and the receipt and the envelope bear the same number.

With a letter dated December 15, 1955, the Comptroller of Federal Housing Administration, Washington, D.C., forwarded a United States Treasury check in the amount of \$9,150, representing land-use rental and municipal-type service charges on leases between General Electric Company and Bauer-Day, Inc., for the period from July 1, 1955 to September 30, 1955. As requested in this letter, a statement of charges for the period from October 1, 1955 to January 1, 1956, was sent to the FHA Comptroller.

An audit of all categories of Accounts Receivable was started during the month by personnel of GE's Auditing Section.

Eviction notices were delivered on December 8 to 22 tenants occupying Government housing and seven dormitory tenants for nonpayment of November rent. Except for two dormitory tenants who vacated the premises, satisfactory arrangements or rent payments were received by December 13, the date specified in the eviction notices.

The gross accounts receivable balance at December 31 amounted to \$319,399, an increase of \$1,979 over the November 30 balance. This change results from increases of \$27,006 and \$5,329, respectively, in the electricity and AEC Cost-type Contractors accounts, largely offset by decreases totaling \$31,337 in the other major receivable accounts. Explanations of the more significant changes in balances are given below:

Electricity - Charges booked for electrical consumption was \$99,990, as compared with \$67,371 for November. This came about because meter routes comprising residences consuming electricity for heating purposes were read and billed during the month.

ACCOUNTS RECEIVABLE UNIT (Continued)

AEC Cost-type Contractors - A billing to the University of California Radiation Laboratory of \$32,585 accounts for the increased balance in this account. It is significant to note that of the outstanding balance, \$50,596, in this account at December 31, only one account, amounting to \$3,947, is 90 days old, and two accounts, amounting to \$275, are 30 days old. All other accounts represent current balances.

Kadlec Hospital - The decrease reflected in this account results from reduced sales and an excellent collection experience. A decrease in the adult patient day census from 49.2 in November to 42.5 in December substantiates the reduction in billings.

Rent - Through accelerated effort a reduction amounting to \$11,306 was realized in delinquent commercial facilities rent. Payments for delinquent rentals were received from Bauer-Day Housing Project, Richland Village, Inc., and Kidwell Automotive Service. Except for the American Legion account, which is involved in a Federal reorganization case, continued collection efforts should reflect further reductions in this account.

Disconnect notices were mailed to 173 telephone subscribers and the service of 18 subscribers was suspended due to nonpayment of bills. During the month 385 delinquent notices and 96 final notices were mailed to electricity customers, while the service of four electricity customers was suspended due to nonpayment of bills.

Accounts receivable statistics are summarized below:

<u>Account</u>	<u>Balance</u> <u>11-30-55</u>	<u>Net</u> <u>Charges</u>	<u>Collec-</u> <u>tions</u>	<u>Balance</u> <u>12-31-55</u>	<u>Active</u> <u>Accounts</u>
Kadlec Hospital					
Active	\$ 95 394	\$ 44 417	\$ 61 742	\$ 78 069	1 630
Collection Agencies					
(88 accounts)	8 077	303	18	8 362	
Electricity	28 628	99 990	72 984	55 634	3 950
Telephone	33 535	53 312	55 591	31 256	6 662
Sundry: Active	36 067	20 478	21 509	35 036	399
Collection Agencies					
(150 accounts -a)	6 745	2 125	220	8 650	
AEC Cost-Type Contractors	45 267	46 375	41 046	50 596	23
Rents	42 811	380 793	392 811	30 793	6 733
Equipment Sales to					
Facilities (1 account)	19 544		349	19 195	
Safety Shoes	1 062	2 753	2 474	1 341	302
Loans to Employees					
(2 accounts)	290	200	23	467	
Sub-Total	317 420	\$650 746	\$648 767	319 399	19 699
Reserve for Bad Debts	(34 122)			(35 081)	
General Ledger Balance	\$283 298			\$284 318	

(a- Includes all utility and rental accounts.

ADMINISTRATIVE PLANNING

A total of 18 new or revised organization and policy guides were distributed during December. Of these, five were instruction or policy guides and 13 were organization guides. In addition, seven OPGs were in the process of duplication or distribution at the end of the month. The five instruction guides are as follows:

- 08.2 "Telegraphic Messages"
This policy guide was revised to eliminate the requirement that the telegram form must be signed by an exempt employee.
- 14.7 "Safety Shoe Purchase"
This policy guide was reissued to more clearly state HAPO policy with regard to safety shoes and to bring up-to-date the procedure for obtaining them.
- 14.11 "Reporting and Investigating Accidents"
This new instruction takes the place of Accident Prevention Bulletin A-1 in describing the various types of injuries and accidents and requiring that they be reported and investigated.
- 15.1.3 "Security Clearances and Identification"
This instruction was revised to incorporate some restrictions on the use of L clearances and to eliminate the special approval formerly required for entrance to the 303 Exclusion Area.
- 15.4 "Non-Defense Information"
This new instruction outlines the conditions under which information may be marked "Official Use Only," "Strictly Private," or with other designations limiting dissemination.

One Company Announcement was prepared which announced the establishment of an Operations Research and Synthesis Section and the appointment of Carl A. Bennett as its Manager.

A report was made summarizing AEC transmittals received within HAPO during November.

A summary of organization and policy guides issued during November was sent to all section and department managers.

One Office Letter was processed: No. 216, Christmas Day and New Year's Day Holidays.

A total of 462 extra copies of OIGs were distributed and one complete book compiled.

ADMINISTRATIVE PLANNING (Continued)

The following organization and policy guides are currently being reviewed or revised:

- 04.1.1 "Performance of Project Work"
- 04.1.3 "Research and Development"
- 04.6 "Capital Plant and Equipment Accountability and Control"
- 04.7 "Issue and Control - Protective Clothing and Equipment"
- 04.9 "Radiation Monitoring Instruments"
- 13.1 "Vacation Plan"
- 13.15 "Disciplinary Action"
- 13.22 "Attendance Recognition Plan"
- 14.1 "Area Evacuation"
- 14.2 "Hanford District Civil Defense"
- 18.2 "Absences and Tardiness"
- 18.3 "Bargaining Unit Wage Rate Rules"
- 18.4 "Non-Bargaining Unit Wage Rate Rules"
- 18.7 "Overtime"
- 21.8 "Shipping, Receiving and Acceptance Procedures"
- 24.2 "Responsibility for Radiation Monitoring"

The following new organization and policy guides are being circulated for review and approval:

- "Standards of Employee Conduct and Integrity"
- "Organization Announcements"
- "Issue and Control of Hand Tools"
- "Reporting of Accidents to HOO-AEC"
- "Notice of Labor Disputes"

CONTRACT REIMBURSEMENTS

Total attendance at meetings conducted by the Contract Reimbursements group to inform key personnel of the provisions of the proposed revised AEC-GE prime contract exceeded 600 at the end of December. Except for some employees of the Financial Department, for whom a meeting is scheduled for January 5, and possible "wind-up" meetings to cover those unable to be present at previous sessions, pre-signatory informational work has been completed.

A major assignment for the Contract Reimbursements group has been that of obtaining information and drafting letters for consideration of the joint AEC-GE working committee which has been charged with the responsibility of preparing documents to implement changes in operating procedures which will result when the revised prime contract goes into effect.

The Commission's approvals for reimbursement of expenditures for the following purposes were received in December:

Payment of expenses in connection with real estate transactions of GE employees transferred to HAPO. (This brings current practices into line with those agreed upon between the AEC and GE for Appendix B to the proposed revised prime contract.)

CONTRACT REIMBURSEMENTS (Continued)

Settlement by The Travellers' Insurance Company of a suit (Traum vs. GE) in connection with automobile accident.

Performance of X-ray examination of molybdenum-uranium sample for Westinghouse.

Attendance of HAPO employee at GE training program on advanced buying techniques.

Rental of school facilities for employee meetings for the calendar year 1956.

Payment of moving expenses of HAPO employee transferred from New Jersey to Richland, originally authorized in 1948 but not effected at that time.

Costs not to exceed \$16,000 for appraisal of plant and community telephone system.

Membership in American Society for Industrial Security (\$25.00 per year).

Feasibility program on magnetic multiple point protection control ("Assistance to Hanford" project).

The Commission also approved a new schedule of increased room rentals for Kadlec Hospital, which went into effect as of January 1, 1956. It declined to approve as reimbursable the proposed payment of college registration fees of \$2.00 per course for participants in the technician training program who wished to receive college credit for scholastic work completed in that program. It also declined to approve for reimbursement the living expenses of newly-hired employees of section manager or higher level and high caliber technical men, and of their families, while awaiting housing and the arrival of household goods.

Three reimbursement matters submitted to the AEC had not been settled at the end of December. These were (1) the expense involved in sending HAPO representatives to the General Electric Management Research and Development Institute at Crotonville, N. Y., for advanced management courses, (2) the cost of advertisements in local newspapers to publicize the advantages of working for General Electric at HAPO, and (3) the cost of periodical physical examinations for inspectors located in distant cities.

The November "Summary of Disbursements," transmitted to the Commission through the Director of its Finance Division, showed net expenditures of \$6,746,649, summarized on the following page.

CONTRACT REIMBURSEMENTS (Continued)

Payrolls and payroll deductions disbursed	\$4 458 533
Materials (including orders placed on requirements contracts) and freight	2 342 142
Taxes and insurance	110 682
Subcontracts and agreements	79 387
Advances for traveling and living expense	70 992
Miscellaneous	<u>42 078</u>
Gross Disbursements	\$7 103 814
Less: Revenue	<u>357 165</u>
Net Disbursements	<u>\$6 746 649</u>

Charges from HAPO against the overhead allowance in December were \$7,849, consisting of:

Conference expense (entertainment)	\$2 132
Expense in connection with transfer of employee to Washington, D.C., for position with AEC	2 062
Travel and living expense variation	1 590
Unreimbursed transfer expense	1 441
Unreimbursed travel and living expense	413
Special distribution of November, 1955 issue of "General Electric Review"	135
Cost of operating company-owned automobile	<u>76</u>
	<u>\$7 849</u>

The Contract Reimbursements group handled 16 inquiries relating to reimbursement problems during December, nine of which originated in departments other than Financial.

GENERAL BOOKS UNIT

The amount of additional funds required for operations through June 30, 1956 as well as those needed to complete projects currently in process and to provide funds for FY-1956 projects was agreed upon between HAPO and the Commission. An amendment to the prime contract will provide for total funds to be obligated in the amount of \$1,134,917,000, of which \$932,833,000 will be obligated to HAPO and \$202,084,000 to KAPL. These totals represent an increase of \$36,000,000 in funds for HAPO and \$19,500,000 for KAPL.

During December a summary of cash expenditures for FY-1955 and estimated cash expenditures for FY-1956 and FY-1957, detailed by operating program, was furnished to F. W. Maguire of Schenectady for use in arriving at a "net sales billed" figure to be used in comparative statements for HAPO, KAPL and ANP which are being prepared at the request of F. K. McCune.

GENERAL BOOKS UNIT (Continued)

Revision of the travel and living expense variation budget for FY-1956 is nearing completion and will be reflected in the January 1956 report, "Summary of Travel and Living Expenses." The original budget was based on the assumption that the new contract, which provides for a \$10.00 per diem allowance, would be signed and made effective September 1, 1955. The revisions to be incorporated in the January report will be based on a \$9.00 per diem rate for the full fiscal year and will be adjusted downward at such time as the new contract is signed and made effective.

Travel and living expenses reports processed in December totaled 310, representing a gross expenditure of \$78,626, as compared to 311 reports in November for a total of \$77,210. These may be classified as follows:

	<u>December</u>	<u>November</u>
Travel and Living Expenses		
HAPO Business	\$69 993	\$66 735
Billed to Others	2 416	8 817
Transfer Expense of Employee Assigned to AEC, Washington	2 062	-0-
Civilian Application Document Declassification Team (Undistributed Cost)	1 534	-0-
Travel Expense Not Reimbursable	413	77
Conference Expense	2 132	1 467
Cost of Company-owned Cars	76	4
Other	<u>-0-</u>	<u>20</u>
	<u>\$78 626</u>	<u>\$77 120</u>

Other statistics for the month of December, along with the previous month's figures, are given on the following page.

GENERAL BOOKS UNIT (Continued)

	<u>December</u>	<u>November</u>
Advances from AEC		
Balance at beginning of month	\$ 2 463 572	\$1 910 221
Advances received from AEC	7 200 000	7 300 000
Other cash receipts	398 663	357 165
	<u>10 062 235</u>	<u>9 567 386</u>
Less disbursements	<u>7 503 548</u>	<u>7 103 814</u>
Balance at end of month	<u>\$ 2 558 687</u>	<u>\$2 463 572</u>
Advances requested for subsequent month	<u>\$ 6 050 000</u>	<u>\$7 200 000</u>
Travel and Living Expenses		
Travel Advances to employees		
Balance at beginning of month	\$ 77 332	\$ 93 501
Advanced to employees	85 445	70 992
	<u>162 777</u>	<u>164 493</u>
Less:		
Travel, living, and conference expenses reported by employees	78 626	77 120
Cash refunded by employees	<u>11 625</u>	<u>10 041</u>
	<u>90 251</u>	<u>87 161</u>
Balance at end of month	<u>\$ 72 526</u>	<u>\$ 77 332</u>
Outstanding Travel Advances to Employees		
Current	\$ 58 815	\$ 62 360
Outstanding over 30 days	<u>13 711</u>	<u>14 972</u>
Total	<u>\$ 72 526</u>	<u>\$ 77 332</u>
Number of expense reports submitted by employees	310	311

PERSONNEL ACCOUNTING SECTION

Monthly Report - December 1955

The practice of billing Labor Unions for expenses incurred in deducting membership dues from salary checks has been discontinued. The number of employees who had participated in the check-off system increased during 1955 by 292 to a total of 2,331.

Pension refunds were made to exempt employees on December 6, 1955, and to nonexempt employees on November 18, 1955. This refund was a result of the reduction in employee contribution rate as provided by the revised Pension Plan. The lower rate was to be effective August 15, 1955, but was not put into effect locally until after ratification of the Labor Agreements and receipt of reimbursement authorization from the A. E. C.

Effective January 1, 1956, deductions from employee's salary checks for pension contributions will be at the rate of 1% until the employee has earned \$4200 subject to pension contributions during the year; thereafter, a rate of 4% will be applied to the excess over \$4200 of annual compensation subject to contributions. The method of contribution in effect prior to January 1 provided for deduction each pay period of 1% of earnings up to \$80.51 per week, or \$350 per month; and 4% of the excess over this amount.

Office letter No. 216 was issued outlining the Plant closing on Christmas and New Year's days, and instructions for completing time cards for the weeks containing the holidays.

One new time recorder was installed in 760 building. At the present time, there are 47 time recorders in use in the 300, 700, and 1100 areas.

Reimbursement Authorization No. 254 was received from the Atomic Energy Commission. This authorization revises Reimbursement Authorization No. 250 by liberalizing the policy to be applied when absences occur prior to or after a holiday.

A new report entitled "Overtime Paid Report" was developed in cooperation with the Union Relations Section and Procedures and Computing Section. This report will show the overtime hours paid accumulated for the year plus any carryover from the previous year for each employee in the Maintenance groups. The purpose of the report is to assist in an equitable distribution of overtime among employees. Accumulation of hours will start with January 1, 1956, with the first report scheduled for issue during January.

The weekly time card format was revised and an order placed for the revised cards. The revision was made to provide space for supervisors to indicate whether personal illness absences are due to personal injury or hospitalization, and space to indicate overtime hours refused by the employee. Payments during personal illness absences may be excluded from earnings for income tax purposes if certain conditions are met. Refused overtime hours are necessary for preparation of a new overtime control report to supervision explained above.

Questionnaires were sent to all employees who had received a personal illness absence payment during 1955. The employees were asked to indicate if they were hospitalized during their absence, or if the absence was the result of a personal injury. This information is necessary to calculate earnings excludable for income tax purposes. The revised weekly time card will make this query unnecessary in the future.

As of December 31, 1955, 168 Annuity Certificates have been delivered to employees who transferred from the duPont Company to the General Electric Company at Hanford on September 1, 1946. These certificates are issued by the Connecticut General Life Insurance Company and are delivered to employees on the 15th anniversary of their duPont hiring date.

Personnel Accounting Section

Monthly Report - December 1955 (Continued)

Income taxes, and social security taxes where applicable, on the value of Safety Awards were deducted from salary checks of Community Section employees. The Safety Awards were received by these employees during December.

A revised monthly salary check was designed and an order placed for the revised checks. The revision is part of the system being developed by Procedures and Payroll personnel in conjunction with the conversion of the Monthly Payroll preparation to IBM equipment.

STATISTICS

Personnel Accounting Section

<u>Number of HAPO Employees</u> <u>Changes During Month</u>	<u>Total</u>	<u>Monthly Payroll</u>	<u>Weekly Payroll</u>
Employees on payroll at beginning of month	9 353	2 276	7 077
Additions and transfers in	100	11	89
Removals and transfers out	(44)	(6)	(38)
Transfers from weekly to monthly payroll		12	(12)
Transfers from monthly to weekly payroll		(1)	1
Employees on payroll at end of month	<u>9 409</u>	<u>2 292</u>	<u>7 117</u>

<u>Overtime Payments During Month</u>	<u>December</u>		<u>November</u>	
	<u>Number</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>
Weekly Paid Employees	9 022	\$174 225-a)	7 495	\$171 707-b)
Monthly Paid Employees	429	32 236	463	43 576
Total	<u>9 451</u>	<u>\$206 461</u>	<u>7 958</u>	<u>\$215 283</u>

<u>Gross Payroll Paid During Month</u>	<u>December</u>		<u>November</u>	
	<u>\$</u>	<u></u>	<u>\$</u>	<u></u>
Engineering	833 513		792 488	
Manufacturing	3 239 605		2 755 626	
Other	1 391 232		1 211 217	
Total	<u>\$5 464 350-a)</u>		<u>\$4 759 331 b)</u>	

- (a- Payments to weekly paid employees are for five week periods.
(b- Payments to weekly paid employees are for four week periods.

<u>Employee Benefit Plans</u> <u>Participation in Benefit</u> <u>Plans at Month End</u>	<u>Number Participating</u>		<u>Percent Participation</u>	
	<u>December</u>	<u>November</u>	<u>December</u>	<u>November</u>
Pension Plan	8 301	8 246	98.73	98.63
Insurance Plan				
Personal coverage	9 470	9 432	99.6	99.6
Dependent coverage	6 741	6 795		
U. S. Savings Bonds				
Stock Bonus Plan	5 012	5 000	53.2	53.5
Savings Plan	1 044	1 051	11.1	11.2
Both Plans	5 487	5 483	58.3	58.6

	<u>December</u>	<u>November</u>
<u>Pension Plan</u>		
Number retired	1	2
Number who became eligible for participation	77	108
Number who applied for participation	75	106
Number who elected not to participate	2	2
Replies not received	-	-
 <u>Insurance Plan - Number of Claim Payments</u>		
Employee Life Insurance	-	4
Employee accident and health insurance	490	513
Dependent accident and health insurance	470	480
Total	<u>960</u>	<u>997</u>
 <u>Good Neighbor Fund</u>		
Number participating	6 589	6 568
Percent of participation	70.0%	70.2%
 <u>Suggestion Awards</u>		
Number of awards	166	57
Total amount of awards	\$4 150	\$1 445
 <u>Preferential Rates</u>		
Number (eliminated) or added	(2)	(1)
Number currently in effect	533	535
 <u>Number of Military Allowance Payments</u>	2	1

PROCEDURES AND COMPUTING SECTION
MONTHLY REPORT - DECEMBER 1955

GENERAL

Payroll processing for the 3-day Thanksgiving holiday week was completed in record time. Checks and earnings statements were completed by 3:00 p.m. Tuesday, November 22.

An improved SCRIPT system has been completed and is being used. The new system provides for automatic address modification, the assembly of programs which exceed the memory capacity of the 702, and improvements and additions to the subroutine library. For certain types of problems, the address modification feature will reduce programming time by 15-20 percent.

The training program has proven extremely successful. In the last two months, five new groups of people have been trained in programming for the 702. Each group has been able to begin writing productive programs after two weeks of basic training.

Retro salary, retro accrual reversals and pension refunds were processed during the month of November. 100-D temperature maps were key-punched and verified, and 100-F temperature maps are being key-punched. Controls were set up on Property Accountability in the Scheduling Unit. On December 1st, a trip was made to 100-B Area to consolidate data received for panellit reports.

Systems work has been started on exempt payroll conversion to the 702. This is the first system to be installed on the 702 in which the system will be designed specifically to take advantage of the logical ability of the 702.

The first 702 processing of TBI limits was carried out in November. All reactors are included in the procedure, which has been set up on a weekly schedule.

PROCEDURAL ANALYSIS

Forms Control reviewed 429 orders during December covering 1,071,065 forms; 28 orders, amounting to 73,800 forms, were rejected; 71 new forms were designed; 12 forms were obsoleted.

The study of reports presently being prepared for the Monthly Payroll is completed, except for formalization. A general flow chart of conversion to EDPM was prepared and an estimate of conversion cost and hours of labor was sent to Personnel Accounting. A schedule of the approximate dates on which reports are due out of computing, which involves cleared operators only, has been provided for the information of Computing, Monthly Payroll, and Salary Administration.

Conversion of bond purchases to EDPM was completed in December, in time to permit release of the 604 computer from rental as per schedule.

Weekly payroll EDPM procedures were revised to correct improper updating of year-to-date hours worked. A new routine was developed, programmed and assembled to accomplish this adjustment and to provide accurate permanent records. A routine to calculate extended hours of vacation pay for 1956 was developed, programmed and key-punched during

December. Changes to Pass 2 of Weekly Payroll were made to make the year-end conversion which dropped year-to-date figures and no master records.

The logic and program changes necessary to prepare a voucher roll for inclusion of year-to-date payments made before December 31, 1955, were completed.

A routine was developed and programmed to produce a card indicating participation in the various company benefit plans as of the end of 1955.

Flow charting and programming of preparation of W-2 forms was undertaken in December and is approximately 80% complete at month's end.

The conversion to EDPM of Stores Weekly Cost Report and Monthly Summary of Issues Report was completed during December. With the completion of Stores Monthly Cost Reports, now in the process of debugging, the Stores conversion will be accomplished.

During the month of December, the conversion of the Office Machine Monthly Summary procedure to the 702 was completed and placed in production. The complete summaries for the months of October and November were run in parallel to those run on the EAM equipment and successfully checked out. Following the normal cut-off date in December, the regular summary was accomplished, using EDPM equipment, including the updating of all master records and the production of the required seven monthly reports for personnel in Accounting, Office Machines and Stores.

The revision in the internal operating procedures of the section, i.e., Control, Key Punch and operations, were essentially completed at month's end.

A special emergency report of the holdings of material from Classified Files by the Yellow File was prepared on short notice. The report was required to assist in the AEC declassification review for release of information for use by private industry. The annual report of Research and Development type documents was prepared as of the close of business December 30th. As a by-product of this report, a large volume of cards was edited and corrected for certain types of invalid conditions.

Testing of the principal pass of the Classified Files EDPM program is about 60% complete and programming of all passes is 90% complete. Logic of all passes required for conversion is 100% complete. Logic and related work for the pass to update the main record file remains to be done, and while not necessary for conversion of the system, it is required to maintain the EDPM system.

Work was begun on the problem of complete conversion of Accounting routines to a machine basis. A study group, consisting of one representative each from Procedures and Computing, Contract Cost and General Accounting, was appointed to pursue the problem. The study group submitted a progress report at the end of December as the initial step in the appraisal of this conversion.

The over-all logic for the programming of property accountability operations is 90% completed. Progress has been made in charting pass 1, which is a daily routine for updating master records and producing custodian control cards for new and revised records. A "type of entry" code has been devised for use in conjunction with the "operation" code to identify the required reporting categories of monthly activity. A listing of machine tool records showing nomenclature, along with description codes, has provided a basis for clearing up errors and inconsistencies which must be eliminated before the records will meet EDPM processing requirements.

PROCEDURAL ANALYSIS (continued)

PROCEDURES & COMPUTING SECTION

Procedures were revised for purchase order analysis. 407 and 101 panels and test decks were changed to conform to the change in purchase order number prefixes which became effective on December 1.

RECORDS OPERATIONS

Quantity of records received, processed and stored:

Employee and Public Relations Department	42	Standard Storage Cartons
Engineering Department	41	" " "
Financial Department	182	" " "
Manufacturing Department	89	" " "
Radiological Sciences Department	9	" " "
	<u>363</u>	

Records Retention and Disposal Schedule Number 222, "Manufacturing Radiation Monitoring Records", consisting of fifty individual records was developed and submitted for internal approval. Records Retention and Disposal Schedule Number 220, "Reactor Process Records", consisting of twenty-six individual records and Records Retention and Disposal Schedule Number 221, "Manufacturing Maintenance Records", consisting of thirty-four individual records were submitted to the Atomic Energy Commission for approval.

Forty-one reels of microfilm, consisting of 130,091 images, were completed during the month. A total of 245 reels consisting of 970,353 images have been completed by Recordak Corporation to date.

NUMERICAL ANALYSIS

An analyst was transferred from the Procedural Analysis Unit to the Numerical Analysis Unit, effective December 1955.

Plans are being made for the conversion of Special Request Exposure calculations to the 702. These calculations are made routinely to assist personnel in the Engineering Department in preparing reports on special materials submitted for irradiation in HAPO reactors. Exposure accounting will now be made on a slug-by-slug basis, rather than on a tube-by-tube basis. In addition, the report format will be altered so that the 702 report can serve both as a final report to the irradiation requestor and as a work sheet for entering new data manually.

Programming of the Power & Exposure Study calculations has been completed. The program should be running on a routine basis by the end of January. Correction curves for the reactor operating limits (TBI) calculations, now being run routinely, were fit and programmed into the system.

As of month end, 76 temperature tapes have been received and 70 processed in connection with the KE experiment. The control panels for this job have been rewired for the 605 calculator, in order to make the 604 calculator available for release. A summary listing of each temperature map processed under the experiment was made for the Operations Research Section, which is undertaking an analysis of the experiment. Because the experiment will extend well into next year, plans have been made for converting the calculations to the 702. Preliminary analysis is almost completed.

Meetings were held during the month with representatives of the Experimental Meteorology group to define further the five-year weather processing program. Cost estimates were supplied to the customer. Samples of reports have been supplied and approved. The raw data is presently awaiting transcription to magnetic tape, and will be sequence-checked to assure its complete consistency. The programming of this problem involves the preparation of many printed tables, and the MOV-TO technique developed in connection with commercial programming will be used extensively for this purpose.

Key punching has been completed on the Engineering Department blueprint file. Proof listings of some 22,000 cards will be made in the near future, and submitted to the customer for correction.

Machine processing of the attitude survey being conducted by the Manufacturing Department has been completed. A total of 1,087 questionnaires, each containing 47 questions to which one of five responses was possible, were tabulated on the 702 in a little over half an hour. Further work in connection with a statistical evaluation of the results is contemplated.

Calculation of exponential pile cell characteristics was completed during the month. Quantities calculated included infinite reactivity, conversion ratio, metal coefficient, and thermal utilization. Some 920 cases were considered. An error in problem formulation was detected early in the run, and corrected.

Planning work on the three-dimensional pile control problem is approximately $2/3$ complete. Of the three passes required to generate coefficients in the expansion for the flux, two have been tested and the third programmed. An iterative process is used to obtain the coefficients; the magnitude of this process is indicated by the estimate of 40 minutes 702 time per iteration. Some seven hours will be required to complete each case, several of which are being considered.

Work on the tabulation of neutron collision density functions is continuing. Programs for the generation of certain kernel functions have been written and tested. These functions will be used as input to the main calculation, which is presently being programmed. In addition, a new generating function, based on a cosine-squared flux distribution, is to be calculated. This function will receive the same treatment as the cosine function now being considered.

Extensive 702 runs have been made recently on the calculation of the neutron diffusion properties of several different slug designs. Parameters studied included cell dimensions, cell wetness, and fuel enrichment. The continuing interest of various groups in this particular calculation (a request was recently received for the calculation of 68 cases) makes it desirable to modify the program to allow easier preparation of case data. This will be done as time allows.

Work will be started in the near future on the calculation of the resonance escape probability of a dry graphite-uranium lattice. The calculation involves the numerical integration of fuel rod blackness over all the pertinent uranium resonances, some 18 in all, for various rod diameters and neutron temperatures. The blackness, in turn, will involve extensive look-up in a table of intractable integrals, and the evaluation of Bessel functions for very large arguments. A number of new techniques must be developed to keep the calculator running time within reason.

Additional work has been requested on the calculation of slug surface temperature under conditions of loss of coolant. Two cases have been completed, corresponding to hypothetical conditions at C-reactor. Four additional cases are awaiting processing. The method of solution consists of numerically solving the diffusion equation over one space variable and time. An analytic solution of the same problem has recently been obtained, and will be programmed and run to check the previously obtained results.

Work is continuing on the calculation of thermal stresses in fuel elements of several different types. One case has been programmed and is now being tested.

Work is continuing on the study of process tube corrosion. Temperature maps from D-reactor have been key-punched, and similar maps from B, F and H reactors are now being key-punched. The calculation will be made in two passes on the 702. In the first, data from D and F reactors will be processed to yield the doubling temperature, i.e., the temperature rise which doubles the rate of corrosion, and calculated corrosion compared to corrosion accurately measured in selected tubes. With this basic information, tube wall thicknesses in D, B, F and H reactors will be computed. Programming for the first pass is 90% complete. The results of this study will be used in implementing a tube replacement program.

The first production run on average corrosion temperatures was made during the month. In this calculation, an attempt was made to correlate the average corrosion temperature with the bulk outlet temperature. In the future, temperature data for their calculation will be selected from that being processed under the tube wall thickness program. Due to different input format, some programming changes must be made in the present program.

A table of sine functions and associated quantities was prepared. The table will be used in spectroscopy work in the development of new instruments.

Testing of changes and additions to the floating decimal subroutine library has been completed. One new feature, the index registers, has proved highly valuable in reducing programming time, and in one instance has saved over 1000 high speed memory positions required for instructions.

COMPUTING OPERATIONS

This month, for the first time, non-rotating, fulltime operators were assigned to the 702 EDPM. In connection with this program, effort was made to increase the operating efficiency of the machine and also to pay IBM for the extra shift usage of the machine. The use of overtime employees to man and operate the machine beyond the day shift was discontinued insofar as was possible.

Work was continued on the project of plumbers and pipe fitters for the construction contracts. A preliminary report was prepared and released. A new version of this report, including corrections and revisions, will be published in January.

A number of special programs were written to prepare year-end reports on exempt and non-exempt payroll information.

For the first time, the office machine repair and accountability reports were prepared on the 702. Also, the November reports were run on the 702 as an after-the-fact parallel to the November punched card operation.

COMPUTING OPERATIONS (continued)PROCEDURES & COMPUTING SECTION

The programs were completed, tested and the monthly stores inventory reports were prepared on the 702 for the first time. These reports have been prepared in the past using punched-card equipment combined with manual operation. This month punched-card operations were suspended.

A number of personnel from other organizations in the plant have been temporarily loaned or assigned to work with this section to receive programming training, and some of these have been sufficiently trained to be able to perform minor programming tasks, while others are still in the basic training stage.

This month, for the first time, the 702 utilization and billing reports were prepared on the 702 EDPM. The programs were written and tested to edit the time cards for improper data and lack of continuity, as well as the preparation of the utilization, extra shift rental calculation, and customer billing reports.

The weekly payroll for the short week following Christmas was prepared satisfactorily and the checks were delivered to payroll in adequate time for convenient distribution.

Work continues on completing the testing of the programs for the processing of work order cost distribution on the 702. An effort was made to accomplish the conversion from punched cards to EDPM during the month of December. This effort failed. The most likely cause for the failure is simply the shortage of manpower assigned to the project. This is a direct reflection of the severe shortage of manpower in this section which began about last September.

During the month of December, the following non-routine assignments were completed for customers:

Employee and Public Relations	5
Engineering	12
Financial	18
Manufacturing	6
Operations Research	3
Radiological Sciences	1
	<hr/>
	45

PROPERTY ACCOUNTING SECTION
MONTHLY REPORT - DECEMBER 1955

PROPERTY ACCOUNTABILITY UNIT

The annual Fire Evaluation Report is required by AEC January 27, 1956. This report differs from previous reports in that it is necessary to indicate replacement value on all plant and equipment included therein. The application of a cost index furnished by AEC will be applied to each year's acquisition of facility in determining replacement values.

Special report on cost of plant telephone system is being compiled for Telephone Sub-Section for use in connection with their study for submission to AEC. All related costs of this system, such as buildings, motor vehicles, office furniture and equipment, and maintenance equipment is included in the report.

To reduce time at peak periods of the month, several meetings were held regarding the accumulating, compiling and issuing of the Cost Report on Changes in Plant and Equipment. Costs which do not change from month to month are being completed prior to months closings with an ultimate savings of several hours work which normally was required between monthly closings and the deadline for issuance of the report.

A reconciliation of Freon refrigerated window type air conditioners was completed and all of these items placed under the control and custody of Office Equipment and transfer to Office Equipment account completed.

Plans for inventory of uninstalled equipment utilized by Telephone Sub-Section, including radio equipment, were formalized and scheduled to start early in January. An inventory of 300 Area Metal Preparation Section uninstalled equipment was started during the month and was 20 percent completed.

CAPITALIZATION AND DEPRECIATION UNIT

A study is being made to determine the most feasible method or methods to be used in distributing indirect construction costs incurred in connection with construction projects. We are analyzing the procedures involved and the effects produced by various methods of distribution in order to devise a system that will produce acceptable results from the standpoint of the property custodian, as well as for accounting purposes. This analysis should be concluded during February.

A complete system of plant accounts has been designed to supersede the one now in use. This revised account structure was designed in a manner that will be suitable for IBM conversion; meet the reporting requirements of both GE and AEC; provide a consistent depreciation base; and preclude many of the classification problems that now exist. This revision will be incorporated in our operating procedure shortly.

During the month of December a series of meetings was held with Procedures and Computing personnel for the purpose of evaluating our present method of Commodity Code Classification. As a result of these meetings, it was agreed that our current system is satisfactory, provided it is consistently applied. To bring about consistency of application, a list of standard abbreviations of all phases of descriptive information for uninstalled equipment has been compiled. Standard abbreviations have been applied to machine tools and a revised coding key has been issued.

CAPITALIZATION AND DEPRECIATION UNIT (Continued)

A summary of Plant and Equipment (by Production, Research, Community, Medical, and General Facilities) was completed for the General Managers' Meeting at the request of W. W. Chamberlain. This covers the period December 31, 1946 through December 31, 1957 by calendar years and includes an analysis of the major increases in each year.

INVENTORY ACCOUNTING UNIT

The annual physical inventory of motor vehicle and heavy mobile and construction equipment parts in the custody of Stores Sub-Section, Manufacturing Department, was conducted on December 14 and 15, 1955. The reconciliation of physical to book value is in progress and a report covering results will be issued upon completion.

The physical inventory of pile grade graphite in the custody of Stores Sub-Section was taken on December 27, 1955. Graphite is booked in the Special Materials inventory account but was excluded when the other special materials were physically inventoried in August. An actual physical count of the graphite was not made since it was not considered desirable to move the material. Instead, the volume and weight was calculated by the Field Survey Unit, Engineering Department. Test checking of individual pallets of material was made by Inventory Accounting. Reconciliation of the survey to book value is in progress and a report covering results will be issued upon completion.

The annual physical inventory of road materials in the custody of Transportation Section and Community Section was taken on December 29, 1955. Reconciliation of physical to book value is in progress and a report covering results will be issued upon completion.

The physical count of standby materials originally scheduled to be made on November 30, 1955, but postponed because of adverse weather conditions was accomplished on December 14. A report covering results will be included with that for spare parts upon completion.

Preparatory work to effect the transfer of office machine repair parts now held in Employee and Public Relations cost to inventory control has been completed. A caption has been established in general supplies inventory, effective January 1, 1956, to reflect future activity of this material.

A meeting was held at the request of Auxiliary Operations and Plant Protection Section personnel to discuss the advisability of placing bulk sulphuric acid used at the 700 Area steam plant under inventory control. The acid is at present being purchased on a direct charge basis.

PROPERTY MANAGEMENT UNIT

A major effort is involved in the disposition of the equipment and materials to be removed under projects CG-558 and CG-600. Several million dollars worth of property is involved. One item, for example, is approximately 100 pumps, motors and associated equipment such as control panels which will be moving into excess. Disassembled components must be properly marked before leaving the field and must be properly identified and stored upon arrival in the sales yard. Large quantities of pipe, valves, instruments, etc., must be segregated as to excess, salvage or scrap and delivered to Stores for sale. As these are capital assets, the equipment must also be identified and removed from the capital accounts. The Property Management Unit is coordinating the planning for the orderly

PROPERTY MANAGEMENT UNIT (Continued)

disposition of this property. A number of meetings and field inspection trips have been held with interested activities. Contact engineers of the Reactor Section are preparing master control lists of items to be removed. These lists will be given to the property control custodians who will prepare the necessary disposal documents. They will also be used by the Property Accountability Unit to scope the dollar value of the assets to be removed from the books. Preliminary classification of the property as excess, salvage or scrap has been made by the Property Management Unit. Stores is preparing necessary storage areas to receive the property pending sale. Representatives of the Commission are currently screening other government agencies in advance of the removal of the major items to determine possible need for same in an attempt to minimize storage problems. The dollar value of the excess accounts can be expected to climb sharply as the full volume of this property begins to flow into the sales yard.

At the request of AEC the status of the emergency "Five Mile Transmission Line" in standby inventory was reviewed jointly by AEC Property Management, GE Property Management and the Electrical Utility Section. There has been some confusion as to the exact status of this inventory; specifically, as to the amount of equipment to be carried, the amount of equipment currently on hand and whether the equipment was available for normal requirements on a five mile maximum and two mile minimum basis. Subsequent to this review AEC has requested by letter that:

- a) The Electrical Utility Section review and establish Stock Adjustment Requests (SAR's) for this line on a five mile maximum and no minimum basis. This would normally insure the full five miles of line being available in an emergency.
- b) That items in this inventory subject to deterioration, such as wooden arms and poles, be periodically used to meet routine requirements and replaced.
- c) That any other withdrawals be subject to AEC authorization.

Twenty-seven appropriation requests totaling \$560,990 were investigated and processed during the month. A precision spectrophotometer was located on site to fill a requirement to the Radiological Sciences Department. A request for a trailer van was filled from equipment being held for the 2101 graphite facility. A request for radiation instruments was withdrawn when a majority of the required instruments were located on the plant-site. A compressor was located for loan to Purex for eight months. Several heaters were located to facilitate coal handling and water treatment in the 100 Areas. A turret lathe was located from AEC excess to fill an appropriation request requirement.

Eighty-five requests for the disposal of property were investigated during the month and disposition instructions issued. It is of interest to note that during the current calendar year 1234 requests for the disposal of property have been processed compared with 794 requests for the prior year.

APPROPRIATIONS UNIT

The following Plant and Equipment projects were processed through the Appropriations Unit during December. GE and AEC approval action was as indicated below.

Project Number	Title	Amount of This Request	Total*	Date To AEC	Disposition
CG-603 Rev. 1	Reacton Plant Modifications For Increased Production	-	\$26,800,000	12-6-55	HW-309, Mod. 9, dated 12-22-55 auth. additional scope
CG-608 Rev. 2	Purex Acid Fractionator	330,000	920,000	12-29-55	AEC Board Meeting 1-5-55
CG-603 Rev. 2	Hanford LX Program - Bismuth Phosphate Plant	Decreased to	3,620,000	12-13-55	Approved by AEC Board 12-29-55
CG-613 Rev. 3	Hanford LX Program - Metal Conversion Plant	1,000,000	4,000,000	10-25-55	Directive HW-347, Mod. 6, dated 12-2-55 auth. GE \$4,000,000
CA-615	Mechanical Maintenance Shop Centralization - 100 Areas	92,000	92,000	7-18-55	Pending AEC-Washington approval
CA-633 Rev. 1	Kadlec Hospital Alterations	63,800	90,000	11-18-55	Forwarded AEC-Washington for approval 12-23-55
CA-639	Painting the 100-DR Water Plant Structures	75,000	75,000	9-23-55	Work Auth. dated 12-9-55 auth. GE \$8,500 AEC-67 dated 10-13-55 auth. AEC \$75,000.
CG-640	Noise Reduction Program - 300 Area	45,000	45,000	10-19-55	AEC Board Meeting 1-5-56
CG-644	Silica Gel Tail End Treatment Facilities, Purex	60,000	60,000	11-8-55	HW-369 dated 12-21-55 auth. GE \$60,000
CA-649	FY 1956 Water Tank Replacement	58,500	58,500	11-17-55	Pending AEC-Washington approval
CG-650	Replacement, Repair, and/or Removal of Valve Houses - 100-B, D, and F Areas	65,000	65,000	11-30-55	AEC-73, dated 12-20-55 auth. AEC \$65,000. Work Auth. prep. in process
CG-651	Continuous Charge-Discharge Equipment - C Pile - Demonstration Unit	225,000	225,000	12-6-55	HW-370 dated 12-21-55 auth. GE \$225,000
CA-652	Water and Sewage Facilities - Wellisian Way	133,000	133,000	12-16-55	Approved by AEC Board 12-29-55. Forwarded to AEC-Washington for release of funds
CG-653	Modifications - Redox Cooling Water Disposal	225,000	225,000	12-20-55	AEC Board Meeting 1-5-56

<u>Project Number</u>	<u>Title</u>	<u>Amount of This Request</u>	<u>Total*</u>	<u>Date To AEC</u>	<u>Disposition</u>
IR-200	Graphite Machining Facility	18,700	18,700	12- 8-55	Approved 12-16-55

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - DECEMBER, 1955

Summary

Notice of A. E.C. Survey #13 was received on December 8, 1955 covering the calendar year 1956. This program will include the verification of HAP0 holdings by SS material type. A portion of this program is scheduled for the end of January, 1956 and at three month intervals for the balance of the year.

At the request of the USAEC-Hanford Operations Office, several A.E.C. and Vitro Manufacturing Company representatives were conducted on a tour through the Separations Section Plant. Accountability procedures were reviewed in detail. Vitro holds an A.E.C. contract for the design of Reactor-Separations-Fabrication Plant complexes for use in foreign countries. One of the design objectives is the incorporation of SS Accountability controls for the purpose of reducing the possibility of diversion. The purpose of the HAP0 visit was to obtain background information on SS Accountability procedures at this site.

Metal Preparation Area

The major portion of the activities of this Unit were involved in activities which if specified, constitute classified information. We have therefore directed our report to the types of activities rather than to the details for purposes of declassification.

1. Inventory Reduction

Due to a change in production schedule an opportunity for reduction in inventory holdings has developed. This Unit has directed its attention to the collection of data necessary to complete the preparations for off-plant shipment at the earliest possible time. Specific contacts were made with the Engineering Department for the return to Operations of the maximum portion of their holdings so that this material could be included in the shipment. We have also contacted the Hanford Operations Office and they have agreed to make preliminary contacts for the purpose of developing a Receiver. Present indications are that complete liquidation of holdings can be affected. This applies to one specific material type.

2. During December we completed the statistical review of the factor weight for bare slugs and as a result the value in use will be reduced 0.01 lb/slug. The effect will be to reduce the Material Underaccounted for as a function of throughput. No change in the weight of accepted slugs-canned for transfer purposes to the Reactors is contemplated at the present time.
3. As the result of a request from the USAEC-Hanford Operations Office, we are reviewing our method of determining "J" Slug shipping weights as reject returns to the fabricator. Preliminary reports indicate a substantial Shipper-Variance.
4. A substantial reduction in the various types of cored slugs has been achieved thereby providing a substantial reduction in account control. This resulted from decisions by the Engineering Department which has been in the process of evaluating a large number of alternate forms.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - DECEMBER, 1955

Reactor Area - SS Accountability Unit

During the course of A.E.C. Survey #12, discrepancies developed between the observed physical inventories and the records of the SS Accountability Section. We were able to reconcile these differences by the establishment of errors of omission in the custodians' inventories and were able to obtain corrected inventories from the custodians. Our analysis of the errors shows that the use of a location chart would have prevented this situation which applied to more than one area.

We are currently reviewing the custodian's problem and will make specific recommendations for improvement in the present physical inventory procedures which are inadequate on the basis of current performance.

Up-to-the-present-time the deadline date for reports from field units has been the seventh working day of the new month. As a result of demonstrated ability to exceed these requirements the Unit is now reporting no later than the sixth working day.

One of the recurring problems has been the question of hold-up under chute liners with the result we established special control accounts for this problem. The accounts are capable of verification at the time of liner repair at which time recovery is affected. The chute liner in D Reactor basin is now undergoing repair and it will be possible to adjust on the basis of recovery and also to establish a firm beginning inventory for this area.

Separations Area - SS Accountability Unit

Special Depleted Uranium

Cold run use of this material continued in Purex. Waste losses have been very satisfactory and at least equal to Flow Chart values. The program has now continued to the point where the use of this material in preference to Normal Uranium shows a substantial saving. Final values will not be available until January at the completion of the cold runs.

T Plant completed operations as of 12-31-55. A series of special runs will be made in which product will be incidental to the operation. As of 12-31-55, routine operation ceased.

Recuplex operations have now become routine. Of particular interest to the SS Accountability control problem is the all important fact that the throughput exceeds the rate of generation.

Redox operation was interrupted for scheduled maintenance. In anticipation of the shutdown a substantial throughput was achieved. The shutdown was of particular interest to the SS Accountability control problem for Depleted Uranium in that it provides an opportunity to verify physical inventory value at the time of clean out. The results are not yet available but will provide a conclusive answer to the question of Redox contribution to the UO_3 -MUF problem.

Application of the SS Accounting Unit's Review recommendations have been completed for Redox. A follow-up by the SS Accounting Unit is scheduled for February. Further activity in the field of Review recommendation applications have been conducted in the Isolation Bldg., particularly, with respect to inventory reconciliation problems.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT-DECEMBER, 1955

Separations Area - SS Accountability Unit - cont'd.

We have completed an extensive review of the classification of all documents, ledgers and reports. In addition to the review, we have taken all necessary action to comply with the numerous Security requirements. Instructions have been issued to all clerical personnel covering security controls and have been explained and discussed in round table meetings.

SS Accounting Unit

This Unit devoted considerable effort to the review of the reconciliation problems which developed during A.E.C. Survey #12 due to inventory omissions by the custodians. As a result of the recommendations made by this unit, we were able to eliminate the problem.

A second review of the reports submitted by the field units for consolidation purposes shows a substantial improvement both as to submission date of reports and with respect to accuracy. Current evaluation of the Monthly Consolidated Material Balance Report is highly satisfactory.

In conjunction with the assignments to the SS Accounting Unit as described in the Section "Program - Organization and Integration," plan the schedule for 1955 was maintained in satisfactory manner. A Plan for 1956 has been drawn up and submitted for review.

SS Measurements Unit

Extensive investigation is being made into the depleted uranium MUF. To date, however only minor error has been disclosed. The inventories appear substantially correct, and analytical recoveries have not changed significantly. We have found a very high incidence of TRP feed batches in October and particularly November which contained solids while in 005-WR (the receiving tank just ahead of 004-WR the sampling tank). This may be associated with a high bias in the 004 samples, but there is no means of proving it one way or the other. A report HW-40534 has been issued.

Purex ending inventory, consisting entirely of highly depleted uranium, was investigated and its precision estimated.

Purex has completed a study demonstrating that they can obtain representative samples from their dissolver solution tank.

The Purex Inventory Manual in rough draft is now 95% complete.

Plutonium MUF's for November were generally in good control. The only major discrepancy occurred across the Recuplex dissolvers in which the recoveries were only 60% of the book value of the charges. The entire production was in powders and sweepings which were at estimated values.

A new system for control limit calculations which has been under development for several months is now in use. It has eliminated a posting step, simplified and standardized the actual calculations, and has improved and speeded up the date required from the SS Separations Unit. It is resulting in a substantial savings in clerical time (est. 3 days per month), has eliminated a security problem by

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - DECEMBER, 1955

SS Measurements Unit - continued

eliminating the need for rough draft worksheets, and will allow earlier publication of the monthly control report. The system was suggested and developed by R. W. Doerr.

Our recommendation that L-16 Tank (Redox) be moved into the extraction material balance area was adopted. This change will simplify procedures and make some savings in sampling and analytical costs..

Accountability procedures for the Radiological Sciences Department is completed. These procedures have been submitted to them for their concurrence.

FINANCIAL DEPARTMENT PERSONNEL AND ORGANIZATION

DECEMBER, 1955

	<u>Current</u> <u>Month</u>	<u>Prior</u> <u>Month</u>
<u>Personnel Changes During Month</u>		
Employees at beginning of month	499	493
Additions and transfers in	7	17
Removals and transfers out	(4)	(11)
Employees at end of month	<u>502</u>	<u>499</u>
<u>Personnel by Unit at Month-End</u>		
<u>General</u>	<u>10</u>	<u>10</u>
<u>Auditing Section</u>	<u>16</u>	<u>16</u>
<u>Budgets and Measurements Section</u>	<u>15</u>	<u>15</u>
<u>Contract Cost Section</u>		
General and Consolidations Cost Unit	11	11
Engineering Cost Unit		
General	3	3
Design Cost	9	9
Project Cost	21	21
Technical Cost	11	11
Employee and Public Relations Cost Unit		
General	2	2
Plant Activities Cost	10	10
Community Cost	5	4
Medical Cost	3	3
Manufacturing Cost		
General	2	2
Financial Representatives	13	13
Budgets and Control	18	18
Reports and Records	16	15
Analysis and Studies	4	4
	<u>128</u>	<u>126</u>
<u>General Accounting Section</u>		
Accounts Payable Unit	24	24
Accounts Receivable Unit	21	21
General Books Unit	16	17
Administrative Planning	3	3
Contract Reimbursements	6	6
	<u>70</u>	<u>71</u>

FEB 1 1956

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Accounting Section</u>		
Payroll Planning and Analysis Unit	7	6
Weekly Payroll Unit	17	18
Monthly Payroll Unit	12	12
Benefit Plans Accounting Unit	13	13
Payroll Reports Unit	8	7
Weekly Payroll Records Unit	7	8
	<u>64</u>	<u>64</u>
<u>Procedures and Computing Section</u>		
Computing Operations Unit	25	24
Numerical Analysis Unit	10	9
Procedural Analysis Unit	14	15
Scheduling Unit	24	24
Records Unit	8	8
	<u>81</u>	<u>80</u>
<u>Property Accounting Section</u>		
Appropriations Unit	5	5
Inventory Accounting Unit	12	12
Property Accountability Unit	28	28
Property Management Unit	4	4
Capitalization and Depreciation Unit	21	21
	<u>70</u>	<u>70</u>
<u>SS Accountability Section</u>		
Reactor Area - SS Accountability Unit	4	4
Separations Area - SS Accountability Unit	20	19
Metal Preparation Area - SS Accountability Unit	8	7
SS Accounting Unit	7	7
SS Measurements Unit	7	8
	<u>46</u>	<u>45</u>
<u>Rotational Trainees</u>		
	<u>2</u>	<u>2</u>
	<u>502</u>	<u>499</u>

END

**DATE
FILMED**

8 / 31 / 92