*Quarterly Report:
Heat Source Technology Program*

October – December 1992

*Compiled by
T. G. George*

Los Alamos
NATIONAL LABORATORY
Los Alamos, New Mexico 87545

MASTER

**QUARTERLY REPORT:
HEAT SOURCE TECHNOLOGY PROGRAM**

OCTOBER – DECEMBER 1992

Compiled by

T. G. George

ABSTRACT

This quarterly report describes activities performed in support of Cassini fueled-clad production and studies related to the use of $^{238}\text{PuO}_2$ in radio-isotope power systems carried out for the Office of Special Applications of the US Department of Energy (DOE) by Los Alamos National Laboratory (LANL). Most of the activities described are ongoing; the results and conclusions described may change as the work progresses.

I. HEAT SOURCE AND FEED POWDER SHIPMENTS

A PAT-1 cask, allocated for shipment of a Soviet fuel sample, was transported from LANL to EG&G Mound Applied Technologies (EG&G MAT) in November. EG&G MAT was charged with forwarding the PAT-1 cask and 1-KW casks to the Soviets. At the end of December, EG&G MAT shipped Q-1 clads, calorimetry standards, and Galileo/Ulysses clads with ultrasonic test (UT) indications of interest, to LANL.

II. FACILITIES

A. Launcher Relocation

During this quarter, work continued on an addition to building PF-4 to house the relocated launcher. Significant progress was made on the addition's foundation, on design of an heating-ventilation-air conditioning (HVAC) system, and in procurement of a supervisory control system (SCS) required to control the launcher's firing sequence. A site map that shows the location of the launcher addition may be seen in Fig. 1, and an architectural section of the completed addition is shown in Fig. 2.

Fig. 1. A site map showing the location of the launcher addition.

Fig. 2. Architectural section of the completed launcher addition.

1. Construction Activities

All major site excavation was completed in October, with the site excavated to approximately 19 feet below ground level. During excavation, workers discovered a large concrete tank that did not appear on any site drawings. The tank was not connected to any portion of the facility and apparently was used as a septic tank during original PF-4 construction. Analysis of the tank's liquid contents did not reveal the presence of radioactivity or mixed waste. Although final disposition of the tank was not resolved, it was cordoned off to permit construction activities to resume.

After the initial excavation was complete, two reinforced-concrete columns were poured to support the footings of an adjacent loading dock. An expanding grout was then placed between the columns and the dock footings.

Sublevel forms for the launcher, foundation, floor slab, and a liner for the breech-loader well were assembled and emplaced in the excavation. Reinforcing dowels, designed to tie the foundation of the launcher addition to the PF-4 footing, were also emplaced. By the end of December, the foundation and breech-loader well had both been poured, with expansion joint seals located between major subsections of the foundation floor.

Forms for wall sections of the launcher addition were delivered to the construction site and unloaded. In addition, rebar fabrication for the wall sections was begun. (Fig. 3).

Installation of an enclosure around the main-floor door cover was completed, and covers for the basement door and ventilation openings were installed. A number of security concerns delayed cutting door penetrations from the launcher addition into PF-4. However, these issues

Fig. 3. By the end of December, all site excavation had been completed, and fabrication of wall sections had begun.

were resolved, and by the end of December personnel from LANL's Operational Security and Safeguards division installed and activated the required security systems. Cutting of the door penetrations was subsequently scheduled for the first week of January.

2. Procurements

Seismic qualification of the HVAC system and component parts will be performed by a testing contractor, an assembly/fabricator (A/F), and LANL's Architecture and Engineering (A&E) group. The A/F will also qualify subcomponents and subassemblies with on-line design and engineering applied as required.

Johnson Controls, Inc. (JCI), and the Laboratory's Engineering (ENG) division reviewed draft copies of the HVAC system specifications and quality assurance (QA) plan. As a result of these reviews, ENG personnel began revising the specifications to meet applicable seismic requirements and to clarify several items.

A purchase request (PR) for the SCS that will control launcher operations was completed and released for bid.

Because several vendors requested clarification, award of the PR to a system integrator for SCS fabrication was delayed, and the bid due date was extended to 4 January 1993.

A disagreement between JCI and LANL's ENG and MAT divisions over performance design criteria and design specifications delayed completion of a PR for blast doors to cover the entryways from PF-4 into the launcher addition. By the end of December, these issues had been resolved and MAT was processing a revised PR.

The A&E contractor reviewed and conditionally approved the design of a blast damper (that when actuated will cover the duct that supplies fresh air to the launcher addition). The PR for the blast damper was modified to incorporate the A&E comments and was submitted to MAT for procurement.

Two bids were received for procurement and installation of the bridge crane that will be located in the launcher addition; both bids were submitted to MAT and JCI for review.

B. Glovebox for General-Purpose Heat Source (GPHS) Encapsulation Welding

Installation of the glovebox designed for GPHS encapsulation welding was completed in May 1992. A Safety and Technical Assessment for Readiness of Technology review (level 3) of the welding operation was completed in mid-September, and approval for process start up was received on 21 September. However, because of concerns associated with the current National Emissions Standards for Hazardous Air Pollutants, program management imposed a limit that permitted only six fueled-clads to be welded each month. By the end of December, an application to increase that limit to a maximum of 18 fueled-clads/month was in preparation and was expected to be forwarded to DOE for review and submission to the Environmental Protection Agency by late January 1993.

C. Metallography and Ceramography Glovebox Lines

All of the gloveboxes in the metallography and ceramography lines were installed and wired for electric power. A previously activated bench-top metallographic facility for "cold" (uncontaminated) specimens was used to support fueled-clad weld-process development.

In early November, the LANL's QA organization became concerned with seismic qualification and duct-welding procedures and stopped work on a facility ventilation upgrade (to service open-front hoods in the "hot" ceramography and metallography lines). The issues associated with duct welding were resolved by early December. However, discussions between JCI, ENG, and the TA-55 facility management group (NMT-8) failed to produce a consensus on the issue of seismic qualification. Consequently, additional meetings on this subject were scheduled for the first week of January.

III. GENERAL-PURPOSE HEAT SOURCE

A. Preproduction Activities

1. Operational Readiness Evaluation (ORE). An ORE for the Cassini production effort was conducted at LANL on 16–20 November. Also present during the ORE was a DOE environment and health audit/review team that acted in an oversight capacity. The ORE was closed out on 20 November, with six findings to be resolved prior to the start of Cassini heat-source production. By the

end of December, all six findings were actively being addressed.

2. GPHS Fuel Powder, Pellet, and Fueled-Clad Specifications. Draft GPHS fuel powder, pellet, and fueled-clad acceptance specifications were distributed to the Office of Special Applications (OSA), EG&G MAT, General Electric Astro Space, Oak Ridge National Laboratory (ORNL), and Westinghouse Savannah River Company (WSRC) for approval, comment, or information, as described in the draft Interface Working Agreement (IWA).

3. Development of Process Procedures. A compilation of process procedures titled "Quality Assurance Procedures for Flight Quality Cassini Fueled-Clads (Rev. 0)" was distributed internally, on a controlled-copy basis, and externally, as required by the IWA. The compilation will be updated to reflect subsequent procedure revisions only after OSA approval. At the end of December, a number of minor procedure revisions, prompted by comments received from the ORE team, were underway.

4. Fueled-Clad Weld Development. The first encapsulation weld over $^{238}\text{PuO}_2$ was performed in September. The capsule (FC0002) was successfully decontaminated and forwarded for a helium leak check, UT, dimensioning, and neutron-emission measurement. Although all test results indicated that the weld was satisfactory, subsequent encapsulations were postponed until after this fueled-clad had been metallographically examined.

5. Fueled-Clad UT Development. UT examination of the first plutonia-fueled capsule was completed. A UT trace was generated that indicated two weld anomalies, both of which were above the proposed acceptance criterion of 5.2 equivalent mils.

During ultrasonic examination of the plutonia-fueled capsule, temperature measurements of water in the test fixture revealed an increase of several degrees. It is essential that the temperature of the water bath remains constant because the sound velocity in water changes with temperature and because the GPHS UT system determines the size of an indication by comparison to signals from defects of known size in a test standard run before the fueled-clad.

In early December, an experiment was conducted to determine the equilibrium temperature of the test fixture/fueled-clad system. Two thermocouples were placed in the water tank on the UT fixture; one thermocouple was positioned approximately 2.5 cm from the chuck at the center of the tank, and the other was placed in the far

corner of the tank, approximately 20.0 cm from the chuck. A fueled-clad (FC0002) was loaded into the chuck, and the water circulation system was turned on. Water temperature at the start of the experiment was 19.8°C; after 4.4 h, the bath temperature plateaued at 26.3°. The temperatures measured by the two thermocouples differed by no more than 0.2°. During the experiment, radiation measurements taken at a distance of 1 m from the tank wall indicated dose rates of 0.4-mrem/h gamma and 0.5-mrem/h neutron (the UT system operator works at a keyboard approximately 1.5 m from the test fixture).

Previously, LANL requested that two Galileo-era fueled-clads with UT indications of interest be shipped from EG&G MAT to Los Alamos. As described in Section I, this shipment occurred in late December.

6. Cold Process Verification (CPV) Tests. The CPV test series was designed to provide two types of information: to verify that the welding process for simulant-fueled ("cold") capsules had been optimized and to quantify the impact responses of the hot-pressed, and cold-pressed and sintered (CPS), uranium fuel-simulants. All simulant-fueled clads required for the CPV test series had been welded previously. Eight capsules were loaded with hot-pressed uranium (^{235}U -depleted), and seven capsules were loaded with cold-pressed uranium. UT examination revealed that the welds in nearly three-quarters of the capsules (11 of 15) contained UT indications in excess of the proposed 0.132-equivalent-millimeter (5.2-equivalent-mils) acceptance criterion. It should be noted, however, that previous studies have failed to establish a good correlation between results obtained with the current UT equipment/system and the results of subsequent metallographic and dye-penetrant evaluations.

a. CPV-1. On 28 September, the first impact in the CPV series was completed. In this test, capsule SC0011, which had been loaded with a hot-pressed uranium pellet, was impacted against a steel plate at 55.0 ± 1.0 m/s and 1092°C. The iridium hardware used for this capsule was Z-batch material produced for the Galileo and Ulysses missions.

Postimpact examination of the test assembly revealed that there was no detectable deformation of the steel target and that a small amount of uranium had been released into the tantalum containment vessel. Capsule SC0011 was moderately deformed (Table I) and had been breached by three cracks: a centerline weld crack centered at approximately 330° (the weld overlap begins at 0° and stops at approximately 75°) and two smaller

Table I. CPV-1 Capsule Strains

	Minimum	Maximum
Axial (length):	+ 2.1%	+ 15.3%
Diametral:		
Vent Cup	- 10.5%	+ 10.1%
Weld	- 10.9%	+ 14.6%
Weld-Shield Cup	- 11.4%	+ 6.8%

transverse cracks on the cup radii at the edges of the impact face.

The body of the centerline weld crack (Fig. 4) was approximately 25.4-mm (1.0-in.) long and had a maximum width of approximately 1.27 mm (0.050 in.) at 300° from the weld start. At 270° from the start of the overlap, the crack propagated upward (Fig. 5) into the vent cup at a 45° angle; this section of the crack had a length of approximately 6.35 mm (0.25 in.). It appeared that the crack was caused by the differential displacement of a large simulant fragment, which creased the vent cup wall at 270°. The edge of this fragment was sufficiently sharp that the underlying weld shield was also pierced (the breached shield was clearly visible inside the weld crack).

The hairline cracks on the cup radii at the edges of the impact face appeared similar to the cracks observed in other capsules impacted at this velocity and should be considered typical. The transverse crack in the shield cup was approximately 7.62-mm (0.30-in.) long, and the crack on the vent cup radius had a length of approximately 6.35 mm (0.25 in.).

Two small (5.08-mm long) axial cracks were also observed on the edges of the impact face, at the clad equator. Both cracks appeared nonpenetrating and extended from the shield cup, through the weld, and into the vent cup.

After macroscopic examination, capsule SC0011 was opened. Examination of the opened capsule revealed that the fuel-simulant fractures tended to radiate from the initial point of impact (Fig. 6). When the capsule had been defueled, macroscopic examination of the capsule interior revealed that the axial portion of the breaching crack was essentially an extension of a sharp crease caused by the differential displacement of a simulant fragment (Fig. 7). Following macroscopic examination, seven metallographic samples were cut from the defueled capsule, and the uranium fuel-simulant was submitted for particle-size analysis.

(a)

(b)

(c)

(d)

(e)

(f)

Fig. 4. Capsule SC0011 was breached by the impact [a) impact face, b) profile, c) trailing face, d) opposite profile, e) vent end, f) blind end; all at 1.9X].

Fig. 5. At 270° from the start of the overlap, the crack in the SC0011 girth weld propagated into the vent cup; approximately 3.5X.

Fig. 6. Fractures in the SC0011 fuel-simulant tended to radiate from the initial point of impact; approximately 2.0X.

Fig. 7. The axial portion of the breaching crack in capsule SC0011 was essentially an extension of a sharp crease caused by the differential displacement of a simulant fragment; approximately 3.0X

Preliminary examination of six of these metallographic specimens did not reveal any anomalies. However, examination of an axial weld section taken at a radial location of 144° (from the weld start) revealed a large offset in the vent and shield cup walls (Fig. 8). Preimpact UT of capsule SC0011 had indicated the presence of a large reflector (6.7 or 7.8 equivalent mils, depending on transducer frequency) at this location. Subsequent measurement of the cup wall sections revealed that the shield cup was 0.720-mm thick, while the vent cup thickness was 0.845 mm. The current Y-12/MMES specification for GPHS cups permits a maximum wall thickness (in the weld area) of 0.73 mm.

Fig. 8. An axial section of the SC0011 girth weld contained a large offset between the vent and weld-shield cups; 20X.

b. CPV-2. On 4 December, capsule SC0008, which had been loaded with a hot-pressed urania pellet, was impacted against a steel plate at 55.0 ± 1.0 m/s and 1090° C. The iridium hardware used for this capsule was designated as "Prime" and was from the D2 batch.

Administrative requirements associated with a year-end Special Nuclear Materials inventory prevented transfer of the CPV-2 catch tube to the facility designated for post-test disassembly. Consequently, the start of the post-mortem examination was delayed until the first week of January.

c. CPV-3. Capsule SC0004, loaded with CPS urania, was selected for use in CPV-3. The iridium hardware used for this capsule was designated as "Prime" and was from the D2 batch. This test has been scheduled for mid-January.

7. Fueled-Clad Recharacterization Study. The study has been delayed pending the arrival of $^{238}\text{PuO}_2$ powder from WSRC.

Measurement of neutron emissions from fueled-clad FC0002 indicated a rate of 7400 ± 740 n/s-gm ^{238}Pu . However, this emission rate should only be considered as a qualitative value; neutron-emission standards were not available to calibrate the measuring instrument. Californium neutron-emission standards traceable to the National Institute of Standards and Technology (NIST) were ordered in early November but had not arrived by the end of December.

8. Production Qualification. There was no activity this quarter. The production qualification effort cannot be initiated until after fueled-clad weld development has been completed and until LANL receives a shipment of plutonia fuel.

B. Fueled-Clad Production

There was no activity during this quarter.

C. Safety Test Program

The draft safety plan was reviewed, and comments were provided to the system contractor.

D. Research and Development

1. High-Temperature Mechanical Properties of Urania Fuel Simulant. In this quarter, we completed a series of compression experiments on CPS urania (^{235}U -depleted) test specimens. The experiments were run at two different strain rates, $\epsilon = 150 \times 10^{-4} \text{ min}^{-1}$ and $60,000 \times 10^{-4} \text{ min}^{-1}$, at temperatures between 900° and 1400°C. Unfortunately, information on the behavior of CPS urania at the higher strain rate was limited by a shortage of test specimens.

Preliminary analysis of the test results indicates that at 1400°C the yield strengths of CPS and hot-pressed and grain-stabilized (HPGS) urania were equivalent to the ultimate strength of plutonia. However, as temperature decreases, the yield strength of CPS urania does not rise as rapidly as that of HPGS urania or as does the ultimate strength of plutonia (Fig. 9). The data indicate that the strengths of HPGS urania and plutonia are essentially equivalent between 900° and 1400°C.

Comparison of results obtained at the two strain rates suggest that both CPS and HPGS urania are slightly strain-rate sensitive. Consequently, the strengths of both materials at impact conditions may be somewhat higher than observed in these tests.

Fig. 9. Strength of plutonia and urania as a function of test temperature.

2. High-Temperature Mechanical Properties of Filament-Wound Graphite. The high-temperature testing facility was relocated to Wing 2 of the Chemistry and Metallurgical Research (CMR) building, and preparations were made to begin tensile tests of filament-wound graphite for graphite impact shells (GISs). A series of experimental tests were conducted to verify that the fixtures designed to load the woven graphite cylinders would perform as expected. Shear tests indicated that the strength of the 2-D graphite previously selected for the loading clevises would be adequate.

To simulate these loading clevises for mechanical testing, coupons of 2-D graphite were fabricated that included pinholes with the same geometry as those in the loading clevis. The coupons were tested to failure, and the test results verified that the loading clevis would perform as designed.

Progress was also made in setting up the high-temperature furnace that will be used for testing graphite specimens at elevated temperature.

3. Alternate GPHS Weld-Shield Design. On 24 September, LANL formally proposed to OSA that the current GPHS weld-shield design be replaced by an unattached weld-shield that would maintain position by gripping the fuel pellet. With the approval of OSA, we made significant progress in demonstrating the effectiveness of this new weld-shield design.

A set of stainless-steel tongs, sized to apply moderate pressure to the weld-shield/fuel-pellet assembly during insertion into the weld-shield cup prior to welding, was designed and fabricated. One of the original arguments in favor of the new weld-shield design was that it would allow the operator to rapidly load the weld-shield/pellet assembly into the cup without damage to either component and with reduced potential for operator radiation exposure (since the operation would require less time and manual manipulation of the fuel pellet).

With the assistance of a WSRC welding engineer, two simulant-fueled (urania, ²³⁵U-depleted) GPHS capsules (designated WT34 and WT35) were successfully welded at LANL using Restricted-Use clad/vent-sets and two prototype weld-shields fabricated by Y-12. Before welding, the prototype shields were manually slipped over the urania pellets and centered (top to bottom) by eye. In both cases, the weld-shield easily slipped onto the pellet and adhered tightly. After the prototype shields were positioned on the pellets, the original weld-shields were removed from the weld-shield cups, and the iridium hardware and shield/pellet subassemblies were transferred into the welding glovebox. After the subassemblies were loaded into the welding glovebox, the positions of the prototype weld-shields were verified; in both cases, the shields remained where they had originally been positioned.

To prepare for welding, each weld-shield cup was loaded into the lower chuck of the welding fixture, and the weld-shield/pellet subassembly was inserted (weld-shield flare down) by means of the stainless-steel tongs. In both cases, the shield/pellet subassembly slid into the cup with no interference and immediately self-centered. As before, the weld-shields maintained their position on the pellet during the loading operation. In addition, after each shield/pellet subassembly had been inserted, the vent cup was repeatedly placed over the weld-shield cup and removed to verify that the weld-shield would not move.

On 29 October, a simulant-fueled GPHS capsule (designated WT36) was successfully welded at LANL using a Restricted-Use clad/vent-set and another prototype weld-shield fabricated by Y-12. In this case, however, after the original weld-shield had been removed from the weld-shield cup, the remains of the electron-beam welds were ground flush with the cup wall. In addition, a LANL-designed and -fabricated stainless-steel fixture was used to load and position the new weld-shield on the pellet (Fig. 10). The fixture performed as expected, and the weld-shield remained in position throughout the assembly and cup-loading operations.

Work continued to evaluate the effects of the redesigned weld-shield configuration. UT, physical measurement, and destructive analyses of the three proof-of-concept welds completed in October were performed. On 5 November, LANL personnel supported a technical review of the new weld-shield design and a proposal to modify the GPHS vent design.

E. Project Management

All required weekly status reports were delivered on schedule. The Program Project Management System (PMS) monthly status reports (which included a data disk) were also delivered to Fairchild Space Company (the operator of the Program PMS) on schedule.

IV. LIGHT-WEIGHT RADIOISOTOPE HEATER UNIT (LWRHU)

A. LWRHU Fuel Powder, Pellet, and Fueled-Capsule Specifications

A draft version of the LWRHU product index was distributed to OSA, EG&G MAT, General Electric Astro Space, ORNL, and WSRC for approval, comment, or information, as described in the IWA.

B. LWRHU Weld Development

LANL and WSRC welding specialists performed a series of acceptance tests on an automated welding system fabricated by Jetline Engineering, Inc. The unit met all performance requirements, was accepted, and was delivered to LANL. By the end of October, the system had been reassembled and was ready for preliminary testing. In November, we verified the performance of the reassembled LWRHU welding system by making a number of test welds on a tungsten rod that had been machined to the external dimensions of the LWRHU heat source. Although a small amount of Pt-30Rh hardware was available, weld development was delayed until after construction of a plexiglass welding chamber and the completion of GPHS weld development.

Fig. 10. A LANL-designed and -fabricated stainless-steel fixture was used to load and position the new weld-shield on a urania pellet.

END

**DATE
FILMED**

9/20/93