DOE/PC/89857--T6

DOE/PC/89857--T6

DE92 018510

**U.S. DEPARTMENT OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

**DIRECT COAL LIQUEFACTION
BASELINE DESIGN
AND
SYSTEM ANALYSIS**

CONTRACT NO. DEAC22 90PC89857

QUARTERLY REPORT

SEPTEMBER - DECEMBER, 1990

Received OSTI
JUL 24 1992

**JANUARY, 1991
PITTSBURGH, PENNSYLVANIA**

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Bechtel

3000 Post Oak Boulevard
Houston, Texas 77056-6503
Mailing address: P.O. Box 2166
Houston, Texas 77252-2166

February 28, 1991

U. S. Department of Energy
Pittsburgh Energy Technology Center
Mail Stop 922-H
P. O. Box 10940
Pittsburgh, PA 15236

Attention: Mr. Swenam Lee
Project Manager

Subject: D.O.E. Coal Liquefaction
Base Line Design and System Analysis
Contract No. DE-AC22 90PC89857
Bechtel Job No. 20952
Quarterly Status Report
Letter No. BLD-045

Dear Mr. Lee:

Attached for your information are three copies of the subject Quarterly Status Report covering the August 20, 1990 through December 23, 1990 reporting period. Copies to other members, as required by the contract are separately and directly transmitted.

Please note that all information contained herein should be considered preliminary pending issue of the final task reports.

As recently agreed, the Quarterly Report is now issued on a calendar basis and this report is the 1990 year-end report. Future quarterly reports will be issued for every calendar quarter.

Note that this report does not contain any confidential information which, as agreed, would have been segregated in the appendix of this report.

Bechtel Corporation

Mr. Swenam Lee
February 28, 1991
Page 2

If you have any questions or comments regarding on this report please contact me.

Sincerely yours,

A handwritten signature in cursive script, appearing to read "Sam N. Habash".

Sam N. Habash
Project Manager

SNH:tr
Attachment

cc: Martin Byrnes, DOE/PETC
Robert Hamilton, DOE/PETC
A. B. Schachtschneider, AMOCO

Gilbert V. McGurl, DOE/PETC
Joanne Wastek, DOE/PETC

TABLE OF CONTENTS

1. INTRODUCTION	1
2. SUMMARY	3
3. TECHNICAL PROGRESS (BY TASK)	8
3.1 TASK I	9
3.2 TASK II	10
3.2.1 Baseline Design Basis	10
3.2.2 Liquefaction Reactor Section Design	10
3.2.3 Design Basis For Coal Cleaning And Handling Plant	15
3.2.4 Design Basis for Process Units	19
3.2.4.1 Plant 2 - Coal Liquefaction	19
3.2.4.2 Plant 3 - Gas Plant	22
3.2.4.3 Plant 4 - Naphtha Hydrotreater	24
3.2.4.4 Plant 5 - Gas Oil Hydrotreater	26
3.2.4.5. Plant 6 - Hydrogen Purification	28
3.2.4.6 Plant 8 - Critical Solvent Deashing	29
3.2.4.7 Plant 8-02 - Feed Coking	30
3.2.4.8 Plant 9 - Hydrogen Production by Coal Gasification	31
3.2.4.9 Plant 9-01 - Hydrogen Production by Steam Methane Reforming	31
3.2.4.10 Plant 10 - Air Separation	32
3.2.5 Product Specifications	33
3.2.6 Site Information	35
3.2.7 Design Basis For Facilities Section	37

3.2.8	Status On Coal Cleaning And Handling Plant	46
3.2.8.1	Coal Cleaning Process Schemes	54
3.2.8.2	ROM Coal Receiving, Storage and Mixing Section (Common to all Three Cases of Coal Cleaning), Plant 1.1	68
3.2.8.3	Jig Cleaning	70
3.2.8.4	Heavy Medium Cleaning	74
3.2.8.5	Spherical Agglomeration	75
3.2.8.6	Production of Middlings	93
3.2.8.7	Flow Rates and Stream Analyses for Various Streams	93
3.2.8.8	Personal Utility and Consumable Requirements	93
3.2.8.9	Land Requirements	100
3.2.9	Status On Process Units	105
3.2.9.1	Plant 2 - Coal Liquefaction	105
3.2.9.2	Plant 3 - Gas Plant	108
3.2.9.3	Plant 4 - Naphtha Hydrotreater	111
3.2.9.4	Plant 5 - Gas Oil Hydrotreater	113
3.2.9.5	Plant 6 - Hydrogen Purification	115
3.2.9.6	Plant 8 - Solids-Liquids Separation	116
3.2.9.7	Plant 9 - Hydrogen Production by Coal Gasification	119
3.2.9.8	Plant 9-01 - Steam Methane Reforming	119
3.2.9.9	Plant 10 - Air Separation	120
3.2.10	Status On Support Facilities	123
3.2.11	Overall Material Balance	128
3.2.12	Methodology for Selecting Alternatives	134
3.3	TASK IV	136
3.3.1	Mathematical Modeling	136
3.4	TASK V	136
3.4.1	Coal Cleaning And Preparation Model	136
3.4.2	Air Separation Plant	136
3.4.3	Gas Plant	137
3.4.4	Sulfur Recovery Plant	137

3.4.5	Hydrogen Production By Steam Reforming Of Natural Gas Plant	137
3.4.6	Hydrogen Production By Coal Gasification Plant	138
3.4.7	Coal Liquefaction Plant	138
3.4.8	Elemental Balance Capability And Unit Cost Model Subcontract	138
4.	KEY PERSONNEL STAFFING REPORT	139

LIST OF TABLES

TABLE 1-1	Listing of Licensors for Various Technologies	5
TABLE 3-1	Design Basis Information	12
TABLE 3-2	Section of Plant No. 1	15
TABLE 3-3	Illinois No. 6 Coal Burning Star Mine ROM Coal Analysis	17
TABLE 3-4	Size Analysis for Rom Coal	18
TABLE 3-5	Various Process Plants with Their Respective Generic Description	19
TABLE 3-6	Analysis of Feed Coal to Liquefaction Illinois No. 6 (Burning Star Mine)	20
TABLE 3-7	Specification for LPG	23
TABLE 3-8	Feed Characteristics to the Naphtha Hydrotreater	24
TABLE 3-9	Naphtha Hydrotreater Product Characteristics	25
TABLE 3-10	Feeds to the Gas Oil Hydrotreater	26
TABLE 3-11	Products from the GAs Oil Hydrotreater	27
TABLE 3-12	Feed to the Critical Solvent Deashing Unit	29
TABLE 3-13	Products from the Critical Solvent Deashing Unit	29
TABLE 3-14	Feed to the Fluid Coking Unit	30
TABLE 3-15	Analysis of Natural Gas Feed	31
TABLE 3-16	Primary Specifications and Estimated Ranges	33
TABLE 3-17	Meteorological Site Conditions	35
TABLE 3-18	Water Properties for Mid-Continent Location	36
TABLE 3-19	Design Basis for the Plant Utilities	38
TABLE 3-20	Product Size from Coal Cleaning Plant	46

TABLE 3-21	Coal Cleaning Base Case (Jig)	48
TABLE 3-22	Coal Cleaning Alternate 1 (Heavy Medium Separation)	49
TABLE 3-23	Coal Cleaning Alternate 2 (Spherical Agglomeration)	50
TABLE 3-24A	Coal Cleaning Alternate 2 (Continued)	51
TABLE 3-24B	Coal Cleaning Alternate 2 (Continued)	52
TABLE 3-25	Analysis of Clean Coal Illinois No. 6	53
TABLE 3-26	Jig Cleaning - Base Case List of Equipment Groups (CCCM Components)	55
TABLE 3-27	Heavy Medium Cleaning - Alternate 1 List of Equipment Groups (CCCM Components)	56
TABLE 3-28	Spherical Agglomeration - Alternate 2 List of Modules (CCCM Components)	57
TABLE 3-29	Jig Cleaning - Base Case List of CCCM Component Sub-Units	58
TABLE 3-30	Heavy Medium Cleaning - Alternate 1 List of CCCM Component Sub-Units	61
TABLE 3-31	Spherical Agglomeration - Alternate 2 List of CCCM Component Sub-Units	64
TABLE 3-32	Spherical Agglomeration - Alternate 2, Case 1 Agglomeration Section - Group M, Major Equipment	87
TABLE 3-33	ROM Coal Receiving, Storage, Cleaning and Clean Coal Storage Design Basis	94
TABLE 3-34	Jig Cleaning - Base Case, Material Balance - Case 1	95
TABLE 3-35	Heavy Medium Cleaning - Alternate 1 Material Balance - Case 1	96
TABLE 3-36	Spherical Agglomeration - Alternate 2, Material Balance Agglomeration Section - (3 Shifts Per Day)	97
TABLE 3-37	Personnel, Utility, and Consumable Requirements and Annual Production	99

TABLE 3-38	Support Facilities	124
TABLE 3-39	Baseline Case Preliminary Material Balance	130
TABLE 3-40	Baseline Case Estimated Hydrogen Requirement	131
TABLE 3-41	Plant No. 1 Coal Cleaning and Preparation	132
TABLE 3-42	Estimated Tankage Requirements	133
TABLE 3-43	Methodology for Selecting Alternatives	133
TABLE 4-1	Key Personnel Staffing Report	139

LIST OF FIGURES

FIGURE 3-1	ROM Coal Receiving and Storage Section Process Flow Diagram	69
FIGURE 3-2	Jig Cleaning - Base Case Simplified Block Flow Diagram	71
FIGURE 3-3	Jig Cleaning Section - Base Case Process Flow Diagram	72
FIGURE 3-4	Heavy Medium Cleaning - Alternate 1 Simplified Block Flow Diagram	75
FIGURE 3-5	Heavy Medium Cleaning - Alternate 1 Process Flow Diagram	76
FIGURE 3-6	Spherical Agglomeration - Alternate 2 Simplified Block Flow Diagram	80
FIGURE 3-7	Spherical Agglomeration - Alternate 2 Conventional Cleaning Section, Process Flow Diagram	83
FIGURE 3-8	Spherical Agglomeration - Alternate 2 Agglomeration Section, Process Flow Diagram	84
FIGURE 3-9	Clean Coal Storage & Refuse Handling Process Flow Diagram	91
FIGURE 3-10	Base Case, Case 1 - 600 TPH	101
FIGURE 3-11	Base Case, Case 2 - 1200 TPH	102
FIGURE 3-12	Base Case, Case 3 - 1800 TPH	103
FIGURE 3-13	Base Case, Case 4 - 2400 TPH	104
FIGURE 3-14	Plant 2 - Separation and Fractionation	107
FIGURE 3-15	Plant 3 - Process Flow Sketch Gas Plant	110
FIGURE 3-16	Plant 4 - Naphtha Hydrotreater	112
FIGURE 3-17	Plant 5 - Gas Oil Hydrotreater	114

FIGURE 3-18	Plant 6 - Process Flow Sketch Hydrogen Purification	117
FIGURE 3-19	Plant 8.1 - Process Flow Sketch Rose Process	118
FIGURE 3-20	Block Flow Diagram - Hydrogen Production by Coal Gasification	121
FIGURE 3-21	Block Flow Diagram - Hydrogen Production by Steam Reforming	122
FIGURE 3-22	Simplified Block Flow Diagram of Baseline Direct Coal Liquefaction	129

1. INTRODUCTION

Effective May 16, 1990, Bechtel with Amoco as subcontractor, initiated a study to develop a computer model for a base line direct coal liquefaction design for the U.S. Department of Energy's (DOE) Pittsburgh Energy Technology Center (PETC). The project is for a duration of 18 months with an approved budget of \$2 MM. This study is under DOE contract No. DE-AC22 90PC89857.

The primary objective of the study is to develop a computer model for a base line direct coal liquefaction design based on two stage direct coupled catalytic reactors. This primary objective is to be accomplished by completing the following:

- A base line design based on previous DOE/PETC results from Wilsonville pilot plant and other engineering evaluations
- A cost estimate and economic analysis
- A computer model incorporating the above two steps over a wide range of capacities and selected process alternatives
- A comprehensive training program for DOE/PETC Staff to understand and use the computer model
- A thorough documentation of all underlying assumptions for baseline economics, and
- A user manual and training material which will facilitate updating of the model in the future

The progress made during any particular quarter is published in a quarterly report following the duration of the quarter. The report consists of the following four sections:

- Introduction
- Summary
- Technical Progress Report (By Tasks)
- Key Personnel Staffing Report.

Introduction (Continued)

The quarterly report will present any confidential information as a separate section under the heading "confidential". As agreed upon by DOE/PETC, information included in the confidential section will be treated confidential by DOE/PETC and its contractors.

This report is Bechtel's second quarterly progress report and covers the period of August 20, 1990 through December 23, 1990 which is the reporting period covered by the four already published monthly status reports.

2. SUMMARY

Effective May 16, 1990, Bechtel initiated this study, with Amoco as subcontractor, as an assignment from the U.S. Department of Energy (DOE)'s Pittsburgh Energy Technology Center (PETC). The objective of the study is to develop a computer model for a baseline direct coal liquefaction design based on two stage direct coupled catalytic reactors. The study is for a period of 18 months with an approved total budget of \$2MM.

This is Bechtel's second quarterly progress report and covers the period (as requested and approved by DOE/PETC) of August 20, 1990 through December 23, 1990. This reporting period was previously covered by four already published monthly status reports.

The report contains accomplishments made during this time period in all the Tasks scheduled for the period i.e., Tasks I, II, IV and V. As per schedule, the major focus, however, was on Task II, IV and V. Therefore, the accomplishments included in this report are predominantly for these three tasks.

The accomplishments are presented in the report on Task by Task basis for all the Tasks covered during this reporting period.

In Task I (which defines the project) the Project Management Plan Draft Report was completed and subsequently updated incorporating the comments and suggestions of DOE/PETC and their contractors. The final version was sent to DOE/PETC for their approval and subsequently published in August, 1990. The approved copy was the deliverable for the Task.

Project Management Plan report covers the overall scope of work, the methodology of managing the cost and schedule of the project (configuration management), program administration, the deliverables during various phases of work and the definition of the baseline configuration.

In Task II the following activities were accomplished:

- A design basis has been set utilizing Wilsonville Run 257E.
- Completed methodology on selecting combination of options to be considered for this Study and presented the results during November 15, 1990 DOE/PETC Status Review Meeting.

Summary (Continued)

- The design basis, block flow diagram, material balances preliminary utility balances and major stream descriptions of the coal cleaning/coal handling portion of the coal liquefaction complex have been completed. These include the base case (Jig) as well as two alternatives i.e., Heavy Media Separation and Spherical Agglomeration techniques.
- Contacted Kerr McGee (The Rose^{SR} process licensor), provided them with the preliminary base case data (based on Wilsonville plant operation) and requested a proposal for their Rose^{SR} for resid deashing technology. Obtained Kerr McGee's response on Rose^{SR} process blocks.
- Completed a preliminary overall material balance for the entire complex.
- The formal approval of DOE/PETC on the proposal from HRI, Inc. to perform a portion of the liquefaction reactor section design has been obtained. Subsequently the work has been subcontracted out to HRI, Inc.
- Completed design basis data transmittal to HRI to perform a portion of the liquefaction reactor section design. HRI, subsequently, has consented on the reasonableness of the design basis data.
- Communicated to HRI to review their metallurgy basis for higher allowable stress per ASME Pressure Vessel Code 1961-1 updated in 1987.
- Maximum liquefaction reactor train size has been recalculated by HRI based on Bechtel/Amoco's input on improved metallurgical data.

Summary (Continued)

- During this reporting period various licensors have been contacted for technology information. The table below shows the name of such licensors and the respective technologies they were contacted for.

TABLE 1.1

LISTING OF LICENSORS FOR VARIOUS TECHNOLOGIES

<u>Licensor</u>	<u>Technology</u>
KTI	Steam Reforming for Hydrogen
Glitsch	Phenol Recovery
UEC	Ammonia Recovery
Shell	Coal Gasification
Exxon	Fluid Coking
Conoco	Delayed Coking
Foster Wheeler	Delayed Coking
UOP	LPG Treating, H ₂ Purification
Texaco	Coal Gasification
Lotebro	Syn Gas Cleanup

- Contacted Licensor of proprietary technology for Ammonia recovery.
- Obtained an understanding with Glitsch (Phenol recovery technology) and UEC (Ammonia recovery technology) to integrate Bechtel's prior knowledge on these two technologies in developing data/information for this study in house with the provision of obtaining final review by the respective technology owner.
- Preliminary material balance for the dephenolization process was sent to Glitsch for their review and comments.
- Completed preliminary utility balance for process plant 9 (Hydrogen Production by Coal Gasification).
- Contacted C. E. Raymond and Babcock Wilcox for crushing/grinding and drying of clean coal in plant 1.4.
- Initiated final pass of the simulation of the primary separation of Coal Liquefaction Plant.
- Started developing a preliminary major equipment list for all the process units (Plants 1 through 11).

Summary (Continued)

- Continued sizing equipment for the primary separation of coal liquefaction plant.
- Completed initial simulation of liquefaction plant vacuum fractionator.
- Completed final pass of the simulation of the primary separation and atmospheric distillation tower of the coal liquefaction plant.
- Revised simulation of the Gas Oil Hydrotreater.
- Completed modification of the Naphtha Hydrotreater.
- Process operating conditions and product specifications for hydrotreating of liquefaction products (Plants 4 and 5) were developed.
- Initiated selection of technology for coal gasification (Texaco vs. Shell).
- Completed development of the equipment list for Coal Gasification (Texaco) and Shift Conversion for the production of hydrogen.
- Continued development of hydrogen production by steam reforming.
- Completed development of the study design basis for the process units.
- Completed a draft of the design criteria for the entire complex.
- Completed a preliminary distribution of utilities for each Plant.
- Obtained preliminary set of environmental data from Wilsonville.
- Obtained a proposal from Foster Wheeler in response to Bechtel's request on Foster Wheeler's data/information on Delayed Coking.
- Developed a first pass estimate of the cost/schedule impact on the project for the following cases:
 - Site relocation to Gulf Coast
 - Space Velocity change from Run 257E to Run 257J
 - On-Site Naphtha reforming
- Completed data collection for a generic site in Southern Illinois.

Summary (Continued)

- Completed the status of the project on a plant by plant basis and presented the result in the November 15, 1990 DOE/PETC Status Review Meeting.

In Task IV the following were accomplished:

- For modeling purposes the total complex was divided into block models and detailed models.
- Algorithms for capital costs and multiple train requirements continue to be incorporated into the models as they are developed.

In Task V the following activities were accomplished:

- The Fortran users block model, report writer and documentation for Plant 1, Coal Cleaning and Preparation, has been completed.
- Several minor corrections and improvements were made to the previously completed Air Separation and Gas Plant models.
- The Fortran users block model, report writer and documentation were completed for Plant 11 (Sulfur Recovery) and Plant 9.1 (Hydrogen by Steam Reforming). A Fortran user block model was also completed for plant 9 (Hydrogen by Coal Gasification). Effort is continuing in developing a simple model for Plant 2, (Coal Liquefaction).
- The report writer and computer model documentation were completed for plant 9 (Hydrogen Production by Coal Gasification).
- Effort is continuing to develop a simple model for plant 2 (Coal Liquefaction). In addition, development of the kinetic model for plant 2 is also in progress.
- To initiate developing elemental balance capability for ASPEN/SP and an interface for capital cost algorithms, background information was forwarded to Simulation Sciences, Inc.
- The Fortran users block model for plant 10 which was previously completed (refer to August, 1990 Monthly Progress Report) was updated to incorporate several improvements. These improvements are inclusion of automatic component recognition feature and the addition of several error messages.
- Started developing block models for the Sulfur Recovery Plant (Plant 11)

3. TECHNICAL PROGRESS (BY TASKS)

In order to carry out this Study efficiently, the Study has been divided in seven major tasks. Task I defines the project. Task II develops the baseline design. Task III develops the capital, operating and maintenance costs. Task IV develops the mathematical model necessary for the process computer simulation model. Task V develops and verifies the process simulation model. Task VI documents the process simulation model and training. Task VII is a level of effort task for project management, technical coordination and other miscellaneous support functions.

During this reporting period (August 20, 1990 through December 23, 1990) several accomplishments were made in Tasks II, IV and VI. These accomplishments are included in this report task by task.

Task I was completed during the first quarterly reporting period. The accomplishment of Task I was documented in the Project Management Plan published in August, 1990. It was also presented in the first quarterly report, covering the period of May 16, 1990 through August 19, 1990).

3.1 TASK I

Task I defines the scope and the methodology of accomplishing the project. It sets the objectives of the project and defines the paths to accomplish those objectives.

As mentioned earlier in Section 3, Task I was completed during the first quarterly reporting period and accomplishments were documented in the Project Management Plan issued in August, 1990.

The Project Management Plan report is comprised of the following 9 sections:

- Executive Summary
- Background/Introduction
- Study Objective
- Overall Scope Of Work
- Configurational Management
- Program Administration
- Deliverables
- Baseline Configuration
- Appendix/Project Procedure Booklet
List Of Contents

The report was published on time which completed Task I. Detailed accomplishments of Task I were included in the first quarterly report (May 16, 1990 through August 19, 1990) of the project.

3.2 TASK II

Task II concerns the development of the baseline design of the coal liquefaction facility. This part of the study includes the acquisition of process licensor information, incorporation of various processing options into the design, and developing the design of the onsite processing units and offsite facilities (including storage and loading, utilities, and waste handling).

In this task certain plants are handled as packaged plants (or blocks) with an overall heat and material balance only.

3.2.1 Baseline Design Basis

It was decided by PETC that the baseline plant design should be based on test data from Wilsonville Run 257 (material balance period E) using Illinois #6 coal feedstock. The 257E data were subsequently simulated by MITRE. The MITRE simulation was further adjusted by Amoco to provide a complete design basis. Specifically, heteroatom, carbon oxides, water and light end (C1 to C6) components were further broken down. In addition, the design basis was elementally balanced. Liquefaction yield data thus obtained are shown in Table 3-1.

3.2.2 Liquefaction Reactor Section Design

Bechtel awarded a subcontract to HRI to perform a portion of the liquefaction section design. The scope of work included the following portions of the liquefaction section:

- preheating
- first-stage reactor
- second-stage reactor
- high pressure separation
- recycle hydrogen compression

In addition to the baseline design, HRI is preparing one alternative case based on an interstage separator, between the two catalytic reactor stages.

Liquefaction Reactor Section Design (Continued)

Per Subcontract set up with HRI, it will provide a preliminary engineering design of a conceptual commercial coal liquefaction plant. The conceptual design is for a full-scale commercial facility, containing maximum sized reaction trains, based on design basis information provided by Bechtel. A summary of the work committed by HRI is as follows:

- Process Flowsheets showing major equipment and flows.
- Process Description explaining the process flow through the steps identified within the battery limits.
- Overall Material Balance showing composition, conditions and rates of all process streams.
- Estimated Utility and Chemicals and Catalysts requirements.
- Equipment List and Process Data for the major equipment showing the following information.
 1. Pumps - design gpm at pumping temperature, differential pressure, estimated BHP; estimated cost for reactor ebullating pumps.
 2. Heat Exchangers - heat duty, type, design conditions, materials of construction, estimated surface area, estimated BHP for air coolers.
 3. Fired Heaters - heat absorbed, tube material of construction, design pressure.
 4. Reactors - dimensions and estimated cost.
 5. Towers - dimensions, number of trays or volume of packing, design conditions, materials of construction.
 6. Drums - dimensions, design conditions, materials of construction.
 7. Compressors - normal and design SCFD, MW, suction and discharge pressure, suction temperature and Cp/Cv ratio, estimated BHP.
 8. Special Equipment Specifications: Estimated cost for catalyst addition and withdrawal equipment based on catalyst replacement rate provided by Bechtel.

HRI is scheduled to deliver the results by the end of December, 1990.

TABLE 3-1

DESIGN BASIS INFORMATION

1. Reactor Operating Conditions

Temperature, ° F	First Stage	790
	Second Stage	760
Coal Feed (to liquefaction)		
Rate, lb MAF/hr:		1,261,667
% Ash (MF):		11.47
% Moisture (as is):		2.0
Catalyst Type		1/12 inch Amocat-1C
Catalyst Space Velocity:	Per Stage	1.12
(lb MAF Coal/hr/lb catalyst)		
Catalyst bulk density		0.35 lbs/ft ³
Catalyst Replacement Rate:	First Stage	3.0
(lb catalyst/ton MF coal)	Second Stage	1.5
Hydrogen Partial Pressure: ⁽¹⁾		1950 psig
Total Pressure ⁽¹⁾		3000 psig
(at the outlet of 2nd stage)		

(1) These pressures were set upon receiving HRI's comments.

**TABLE 3-1 - CONTINUED
DESIGN BASIS INFORMATION**

3. Battery Limit Stream Conditions

Coal Slurry (solvent/coal ratio and composition of solvent):

Temperature in Slurry Tank (Prior to Slurry Preheater): 400 °F

Solvent/MAF Coal ratio - 2.4537

<u>Composition of Solvent</u>	<u>Wt%</u>
Distillate:	38.0 ^(a)
1000 °F + Resid:	49.9
Unconverted Coal + Ash	12.1

Temperature

350 - 450 °F	0.1
450 - 650 °F	7.5
650 - 750 °F	14.5
750 - 850 °F	24.9
850 - 950 °F	44.8
950 - 1000 °F	8.2

Make-up Hydrogen

Temperature	
Composition	99.0%

Recycle Hydrogen ^(b)

Temperature	
Composition	90.0%

(a) GC Simulation of distillate fraction

(b) Prior to mixing with any H₂ make-up stream

3.2.3 Design Basis for Coal Handling Plant

The Coal Cleaning and Preparation Plant (Plant 1) is comprised of four sections. Section numbers and their respective descriptions are included in Table 3.2.

TABLE 3-2

SECTION OF PLANT 1

<u>SECTION NUMBER</u>	<u>DESCRIPTION OF SECTION</u>
1.1	Storage/Mixing
1.2	Jig Cleaning
1.2-01*	Controlled Storage
1.2-02*	Coal Cleaning by Spherical Agglomeration
1.3	Controlled Storage
1.4	Coal Grinding and Drying

* Alternate Plants

Coal Type: Illinois No. 6, Burning Star Mine

ROM coal enters the fence line of the complex. The analysis of ROM coal is shown in Table 3-3.

Three levels of cleaning options are considered. These are

Base case:	Jig Cleaning
Alternate 1:	Heavy Medium Cleaning
Alternate 2:	Spherical Agglomeration

BFDs for these three cases are shown in Figures 3.1 through 3.3.

3.2.3 Design Basis for Coal Handling Plant - Continued

Storage capacity for ROM coal and clean coal are as follows:

For ROM coal, "Active Storage" Pile is of 2 days capacity.

For clean coal, 28 days of storage with 4 days of "Active Storage" pile and remaining 24 days of "Inactive Storage".

Operation Basis for the base case cleaning plant (Jig) and alternate 1 is:

2 shifts a day 5 days a week

Third shift for maintenance

14.5 hrs operation with 1.5 hrs for start-up, planned and unplanned outages.

Alternate 2 is comprised of a conventional cleaning section, a grinding and a agglomeration section.

Conventional cleaning section is with the same operation schedule as base case and alternate 1.

Remaining sections are on 3 shifts a day and 5 days a week (21.75 hrs on stream per day).

A buffer storage of 10 hrs is allowed between conventional cleaning section and remaining two sections.

Ash content of base case clean coal and that from two alternate plants are as shown below:

Base case, Jig Cleaning	11.47%
Alternate 1, Heavy Medium	8.6 %
Alternate 2, Spherical Agglomeration	< 4 %

Size analysis for ROM Coal is shown in Table 3-4.

TABLE 3-3

**ILLINOIS NO. 6 COAL BURNING STAR MINE
ROM COAL ANALYSIS ⁽¹⁾**

<u>Proximate Analysis</u>	<u>Wt. %</u>
Volatile Matter	33.0
Fixed Carbon	38.3
Ash	20.0
Moisture	8.7
<u>Ultimate Analysis</u>	
Carbon	61.5
Hydrogen	4.2
Nitrogen	1.2
Sulfur	5.1
Chlorine	0.1
Ash	21.9
Oxygen (By Difference)	6.1
<u>Sulfur Forms</u>	
Pyrite	3.0
Sulfate	0.3
Organic	1.8
<u>Ash Composition</u>	
Phosphorous Pentoxide P_2O_5	0.1
Silica, SiO_2	43.8
Ferric Oxide, Fe_2O_3	24.1
Alumina, Al_2O_3	17.1
Titania, TiO_2	0.8
Lime, CaO	5.6
Magnesia, MgO	1.0
Sulfur Trioxide, SO_3	4.1
Potassium Oxide, K_2O	2.1
Sodium Oxide, Na_2O	0.6
Undetermined	0.7

(1) DOE's RFP on Direct Coal Liquefaction Project

TABLE 3-4
SIZE ANALYSIS FOR ROM COAL

<u>Size (inch or mesh)</u>	<u>Percent</u>
3 x 3/8	51
3/8 x 28M	37
28M x 0	12
	<hr/>
Total	100

3.2.4 Design Basis for Process Units

There are eight basic plants included in the process units section of the complex. The respective numbers and generic description of these plants are shown in Table 3.5 below. Design basis for each plant.

TABLE 3-5

**VARIOUS PROCESS PLANTS WITH THEIR
RESPECTIVE GENERIC DESCRIPTION**

<u>PLANT NO.</u>	<u>GENERIC DESCRIPTION</u>
2	Coal Liquefaction
3	Gas Plant
4	Naphtha Hydrotreater
5	Gas Oil Hydrotreater
6	Hydrogen Purification
7	Open
8	Critical Solvent Deashing
(8-02)*	Fluid Coking
9	Hydrogen Production by Coal Gasification
(9-01)*	Hydrogen Production by Steam Methane Reforming
10	Air Separation

* Alternate Plants

3.2.4.1 Plant 2 - Coal Liquefaction

Coal Feed

The coal to be fed to the coal liquefaction plant is washed and dried Illinois No. 6 coal (Burning Star Mine) from Plant 1, the Coal Cleaning and Handling Plant. Analysis of the basis coal is presented in Table 3-6.

Coal feed to Plant 2 is approximately:

17,102 TPSD (MF basis)
15,140 TPSD (MAF basis)

Moisture in the coal feed is 2.0 wt. %.

TABLE 3-6**ANALYSIS OF FEED COAL TO LIQUEFACTION
ILLINOIS NO. 6 (BURNING STAR MINE)****Proximate Analysis (wt. %, Dry Basis)**

Volatile Matter	42.0
Fixed Carbon	46.5
Ash	11.5

Ultimate Analysis (wt. %, Dry Basis)

Carbon	70.0
Hydrogen	4.6
Sulfur	3.0
Nitrogen	1.4
Ash	11.5
Chlorine	0.1
Oxygen (by difference)	9.4

Sulfur Forms (wt. %, Dry Basis)

Pyrite	1.0
Sulfatic	0.1
Organic	1.9

Ash Composition (wt. % oxidized)

Phosphorus pentoxide, P_2O_5	0.2
Silica, SiO_2	49.8
Ferric Oxide, Fe_2O_3	17.6
Alumina, Al_2O_3	19.2
Titania, TiO_2	1.0
Lime, CaO	6.3
Magnesia, MgO	1.0
Sulfur Trioxide, SO_3	2.9
Potassium Oxide, K_2O	2.0
Sodium Oxide, Na_2O	0.5
Undetermined	-0.5

Note: The data above was taken from the RFP and adjusted for the difference in ash content (11.47%) as opposed to the RFP (10.5%).

3.2.4 Design basis for Process Units - Continued

Process

The process used will be close-coupled, catalytic-catalytic, two-stage coal liquefaction (H-COAL by HRI) with ashy recycle, recycle of extract from the critical solvent deashing plant, and recycle of 850°F+ to extinction.

The maximum size reactor will process a feed rate of 2523 TPSD (MAF basis), producing approximately 10,859 B/SD of liquid products (C₅-850°F). Six trains of the maximum size will be required to reach the proposed production of approximately 60,000 B/SD.

Nominal Conditions

Nominal coal liquefaction conditions will be:

Reactor Inlet Pressure, psig	3200
Reactor Outlet Pressure, psig	3000
Hydrogen Partial Pressure, psia (outlet of Stage 2 reactor)	1950
Coal Feed, lb MAF/lb catalyst	1.12
Solvent/Coal Ratio, (MAF wt. basis)	2.454
Solvent, wt. %	
Distillate (1000°F-)	38.0
Residuum (1000°F+)	49.9
Ash + Unconverted Coal	12.1
Slurry Tank Temperature, °F	400
Temperature, °F	
Stage 1	790
Stage 2	760
Catalyst Addition Rate, lb/Ton MAF Coal	
Stage 1	3.0
Stage 2	1.5

3.2.4 Design basis for Process Units - Continued

Catalyst

Catalyst for the coal liquefaction process will be Amocat 1C in both stages.

Hydrogen Makeup

Makeup hydrogen gas is available at the pressure required for the coal liquefaction plant at a temperature of 110°F. The composition of the makeup hydrogen is approximately 99.0% (vol.) hydrogen and 1.0% (vol.) methane.

Yields

Yields from the coal liquefaction plant are presented in Table 3-1 in Section 3.1.

Product Quality

The API gravity of the product cuts from the first stage and second stage reactors is given in Table 3-1 in Section 3.1.

3.2.4.2 Plant 3 - Gas Plant

The gas plant consists of the following unit operations:

- Low pressure gas compressor
- Heavy liquids recovery
- Water wash for ammonia recovery
- Amine treating for acid gas removal
- Absorber/deethanizer
- Lean oil stripper/debutanizer
- Depropanizer
- LPG merox on propane and butane products
- Hydrogen recovery and compression

The Gas Plant will be designed as a two-train unit to increase the overall plant reliability.

Feed to the Gas Plant will be from Coal Liquefaction (Plant 2), the Naphtha Hydrotreater (Plant 4), the Gas Oil Hydrotreater (Plant 5), and the Hydrogen Purification Plant (Plant 6).

3.2.4 Design Basis for Process Units - Continued

Heavy liquid recovery from separators on the feed system and lean oil purge from the lean oil stripper/debutanizer will be sent to Plant 4.

The products from the Gas Plant include:

- C₃ LPG
- C₄ LPG
- Fuel Gas
- Hydrogen
- Acid gas to Sulfur Plant
- Sour water

The specification for the two LPG products are shown in Table 3-7 below:

TABLE 3.7
SPECIFICATION FOR LPG

<u>Specification</u>	<u>C₃ LPG</u> <u>Max.</u>	<u>C₄ LPG</u> <u>Max.</u>
Ethane (vol.%)	2.0	
Propane (vol.%)		2.0
Butane (vol.%)	2.0	
Pentane (vol.%)		2.0
Mercaptans (wt.ppm)	20	20

3.2.4 Design basis for Process Units - Continued

3.2.4.3 Plant 4 - Naphtha Hydrotreater

The Naphtha Hydrotreater will be designed as a two-train unit to increase the overall plant reliability.

Feed to the Naphtha Hydrotreater will be the naphtha (C₅-350°F) product from Coal Liquefaction (Plant 2).

Characteristics of the feed from Coal Liquefaction are presented in Table 3-8 below:

TABLE 3-8
FEED CHARACTERISTICS TO THE NAPHTHA HYDROTREATER

<u>C₅-350°F</u>	
Feed Rate, BPSD	17,437
Gravity, °API	45.5
Distillation, TBP °F	
IBP	70
10% (wt.)	156
30%	209
50%	240
60%	252
70%	270
80%	300
90%	335
95%	355
EP	360
Elemental Analysis, wt. %	
Ash	0.00
Carbon	85.12
Hydrogen	14.20
Nitrogen	0.17
Oxygen	0.50
Sulfur	0.01
Hydrocarbon Type Analysis, LV%	
Paraffins	10
Naphthenes	65
Aromatics	25

3.2.4 Design Basis for Process Units - Continued

3.2.4.4 Plant 5 - Gas Oil Hydrotreater

The Gas Oil Hydrotreater will be designed as a two-train unit to increase the overall plant reliability.

Feed to the Gas Oil Hydrotreater will be the distillate (350-450°F), atmospheric gas oil (450-650°F), and the light vacuum gas oil (650-850°F) products from Coal Liquefaction (Plant 2). The three products will be separated in a fractionator on the backend of the unit.

Characteristics of the three feeds from Coal Liquefaction are presented in Table 3-10 below:

TABLE 3-10

FEEDS TO THE GAS OIL HYDROTREATER

	<u>350-450 °F</u>	<u>450-650 °F</u>	<u>650-850 °F</u>
Feed Rate, BPSD	7,183	22,595	17,949
Gravity, °API	25.0	14.0	6.0
Distillation, TBP °F			
IBP	330	455	630
10% (wt.)	350	496	655
30%	370	550	715
50%	395	600	750
60%	408	620	760
70%	422	638	785
80%	435	653	810
90%	453	670	835
95%	460	676	850
EP	470	677	880
Elemental Analysis, wt. %			
Ash	0.00	0.00	0.00
Carbon	86.91	86.91	89.02
Hydrogen	12.16	10.95	10.03
Nitrogen	0.22	0.24	0.22
Oxygen	0.70	0.60	0.65
Sulfur	0.01	0.02	0.04
Hydrocarbon Type Analysis, LV%			
Paraffins	7	4.4	1.1
Naphthenes	53	25.0	10.5
Aromatics	40	70.6	88.4

3.2.4 Design Basis for Process Units - Continued

3.2.4.4 Plant 5 - Gas Oil Hydrotreater

Design criteria for the Gas Oil Hydrotreater is based on the following:

Reactor Inlet Pressure, psig	2600
Reactor Outlet Pressure, psig	2500
Hydrogen Partial Pressure, psia (outlet of reactor)	1800
Reactor Inlet Temperature, °F	600
Reactor Outlet Temperature, °F	750
Chemical Hydrogen Consumption, SCF/B	1000
LHSV, V/V/hr	1.0
Catalyst Type	NiMo

Characteristics of the products from the Gas Oil Hydrotreater are given in Table 3-11 below:

TABLE 3-11
PRODUCTS FROM THE GAS OIL HYDROTREATER

	<u>350-450°F</u>	<u>450-650°F</u>	<u>650-850°F</u>
Gravity, °API	32.6	21.0	14.1
Distillation, TBP °F			
IBP	341	395	640
5% (wt.)	349	464	645
10%	359	480	665
30%	377	549	697
50%	400	592	734
70%	415	639	773
90%	433	649	825
95%	449	659	838
EP	464	668	858
Sulfur	20	20	20
Nitrogen	500	500	500

3.2.4 Design Basis for Process Units - Continued

3.2.4.5 Plant 6 - Hydrogen Purification

A centralized hydrogen purification unit is being proposed. The unit will have two major sections:

1. Recovery of hydrogen from high pressure purge gas from the five coal liquefaction plants
2. Recovery of hydrogen from lower pressure purge gas from the gas plant and hydrotreaters

The first section will take sour purge gas from the coal liquefaction plants. The hydrogen-rich gas will be water-washed and amine-treated to remove ammonia, carbon dioxide, and hydrogen sulfide. The scrubbed gas will be sent to membrane units for hydrogen recovery. This process was selected because the pressure of the hydrogen product is much higher than for a pressure swing absorber, thus saving recompression costs (both capital and operating). The hydrogen product at 99.0% (mol) purity will be compressed to 3500 psig and combined with the makeup hydrogen from Plant 9. The nonpermeate product will be sent to the Gas Plant for recovery of LPG and residual hydrogen.

The second section of the plant is fed the low pressure gas (160 psig) from the overhead of the lean oil absorber in the Gas Plant. Pressure swing absorption will be used for this service because of the high recovery of hydrogen and because the feed gas pressure is consistent with the point of maximum recovery of hydrogen. The hydrogen product at a minimum of 99.0% (mol) purity will be compressed to 3500 psig and combined with the makeup hydrogen from Plant 9. The light hydrocarbon stream will be sent to the fuel gas system.

3.2.4 Design Basis for Process Units - Continued

3.2.4.6 Plant 8 - Critical Solvent Deashing

The Critical Solvent Deashing Unit will use the ROSE process by Kerr-McGee. ROSE is a solvent extraction process, utilizing a light aliphatic solvent. The feed to Plant 8 will be the bottoms from the vacuum fractionators from the six coal liquefaction plants. Data on the feed is presented in Table 3-12 below:

TABLE 3-12

FEED TO THE CRITICAL SOLVENT DEASHING UNIT

<u>Vacuum Bottoms</u>	
Feed Rate, TPSD	10,887
Gravity, °API	-10.5
Analysis (wt. %)	
Distillate (850-1000°F)	1.15
Residuum (1000°F+)	70.80
Unconverted Coal	10.03
Ash	18.02

The products from Plant 8 are the deashed residuum, which is recycled as solvent to the coal liquefaction units, and the ash concentrate, which is fed to the coal gasification unit to produce hydrogen or to the fluid bed combustor to produce steam. Data on the products are presented in Table 3-13 below:

TABLE 3-13

PRODUCTS FROM THE CRITICAL SOLVENT DEASHING UNIT

	<u>Deashed Residuum</u>	<u>Ash Concentrate</u>
Product Rate, TPSD	6,464	4,423
Analysis (wt. %)		
Distillate (850-1000°F)	0.40	2.26
Residuum (1000°F+)	99.60	28.71
Unconverted Coal		24.67
Ash		44.36

3.2.4 Design Basis for Process Units - Continued

3.2.4.7 Plant 8-02 - Fluid Coking

The Fluid Coking Unit will use the technology by Exxon. The feed to Plant 8-02 will be the bottoms from the vacuum fractionators from the six coal liquefaction plants. Data on the feed is presented in Table 11 below:

TABLE 3-14
FEED TO THE FLUID COKING UNIT

<u>Vacuum Bottoms</u>	
Feed Rate, TPSD	10,887
Gravity, °API	-10.5
Analysis (wt. %)	
Distillate (850-1000°F)	1.15
Residuum (1000°F+)	70.80
Unconverted Coal	10.03
Ash	18.02

The products from Plant 8-02 are coker gas which are treated and separated in the coker unsaturated gas plant, C₅-350°F naphtha fraction which will be fed to the naphtha hydrotreater, the 350-850°F gas oil fraction which will be fed to the gas oil hydrotreater, and the coke product which is fed to the coal gasification unit to produce hydrogen or to the fluid bed combustor to produce steam. The 850°F+ fraction is recycled to extinction.

3.2.4 Design Basis for Process Units - Continued

3.2.4.8 Plant 9 - Hydrogen Production by Coal Gasification

Hydrogen production will be by gasification of coal and either ash concentrate, delayed coke, or fluid coke. Either the Texaco or Shell process for coal gasification will be used, depending on the outcome of the process selection study. Approximately 450 MMSCFD of hydrogen gas at a purity of 99.9% will be required for the liquefaction complex. Qualities of the coal and ash concentrate feeds have been given previously in this design basis document.

The hydrogen production process will include:

- Coal preparation
- Coal gasification
- Gas cooling/steam generation
- Shift reaction
- Carbonyl sulfide hydrolysis
- Gas treating and purification
- Hydrogen compression

Hydrogen product will be compressed to a pressure of 3300 psig to ensure adequate supply for the coal liquefaction process.

3.2.4.9 Plant 9-01 - Hydrogen Production by Steam Methane Reforming

Hydrogen production will alternately be by steam reforming of natural gas. The KTI process will be used. Approximately 450 MMSCFD of hydrogen gas at a purity of 99.9% will be required for the liquefaction complex. Analysis of the natural gas feed is given in Table 3-15:

TABLE 3-15

ANALYSIS OF NATURAL GAS FEED

<u>Component</u>	<u>Vol. %</u>
Nitrogen	1.0
Methane	95.0
Ethane	3.0
Propane	1.0

Purification of the hydrogen product will be by pressure-swing adsorption. Hydrogen product will be compressed to a pressure of 3300 psig to ensure adequate supply for the coal liquefaction process.

3.2.4 Design Basis for Process Units - Continued

3.2.4.10 Plant 10 - Air Separation

Oxygen required for the Coal Gasification Plant will be supplied by multiple package air separation units. These cryogenic units will provide oxygen at 99.5% (mol) purity and nitrogen at 99.9% (mol) purity. Oxygen will be delivered at the pressure required by the selected coal gasification process. Nitrogen will be used for purging, blanketing, and other utility purposes and will be delivered to the utility system at 150 psig. Liquid nitrogen will also be produced off the Air Separation Plant and stored for use during periods of high nitrogen demand.

3.2.5 Product Specifications

None of the main liquid products from the coal liquefaction facility are considered to be finished or fungible. They will be stabilized for further treatment by hydrotreating. Products will be shipped by pipeline as a refinery feedstock for further refining to premium value stocks.

Naphtha

A hydrotreated coal naphtha will be produced which is suitable for additional refining (reforming) to gasoline. Primary specifications and estimated ranges for this product are shown in the table below. Other inspection data will depend on the specific processing scheme and operating conditions selected.

Distillates

Two coal distillate products, a light and a heavy distillate, will be produced. The products will be suitable for additional processing to fuel oil and gasoline (catalytic cracking, hydrocracking). Primary specifications and estimated ranges for these products are shown in the table below. Other inspection data will depend on the specific processing scheme and operating conditions selected.

Gas Oil

A coal-derived light vacuum gas oil will be produced. The product will be suitable for additional processing to fuel oil and gasoline (catalytic cracking, hydrocracking). Primary specifications and estimated ranges for this product is shown in the table 3-16.

Other inspection data will depend on the specific processing scheme and operating conditions selected. The liquefaction facility will not produce a saleable solid product. Gaseous product will be used as fuel.

TABLE 3-16

PRIMARY SPECIFICATIONS AND ESTIMATED RANGES

	NAPHTHA	LIGHT DIST	HEAVY DIST	GAS OIL
BOILING RANGE °F	C ₅ - 350	350 - 450	450 - 650	650 - 850
SULFUR, ppm max	1.0	*	*	*
NITROGEN, ppm max	0.2	*	*	*
OXYGEN ppm max	30	--	--	--

* **Note:** Sulfur and Nitrogen for the 350 to 850°F stream are 20 and 500 ppm respectively:

3.2.5 Product Specifications (Continued)

By Products

Sulfur will be produced as a by-product of the gas clean-up operations. It will be produced as a marketable (99.5 wt. % S (dry) bright yellow.

Ammonia will be produced as a by-product of waste water treatment. It will be produced as a marketable (99.0 % min. purity) anhydrous ammonia stream.

Phenolics will be produced as a by-product of waste water treatment. It will be produced as a marketable (95.0 % min. purity) Phenolic stream.

3.2.6 Site Information

The following site criteria shall be used for the facility.

- The plant shall be a "grass roots" facility.
- The site is an "inland" location in Southern Illinois with rail and road accessibility.
- Sufficient water and natural gas supplies are available at 50 PSIG at the plant fence.
- The site is relatively level and dry. A soil load bearing capacity of 2500 pounds per square foot minimum shall be assumed for design calculations.
- The plant shall be designed for seismic risk zone 2.

Meteorological site conditions, for design purposes shall be as shown in table 3-17.

TABLE 3-17

METEOROLOGICAL SITE CONDITIONS

Temperature	Dry Bulb, °F	Relative Humidity, %
Winter - Minimum	-18	
Winter - Design	-06	75
Summer - Maximum	104	
Summer - Design	95	45
Wind, Prevailing Direction		
Winter	NW	
Summer	SW	
Wind, Design Velocity	15	
Wind, Peak Gusts	90	
Rainfall, Inches		
Yearly	40	
Maximum in One Hour	2.6	
Maximum in 24 Hours	5.6	
Snowfall, Inches		
Yearly	14	
Maximum in 24 Hours	10	
Maximum in One Month	20	
Design Frost Line, Feet below surface	C'- 0"	
Plant elevation, feet above sea level	650	
Normal atmospheric pressure,psi	14.3	

Criteria for water in mid-continent location is shown in Table 3-18 below:

TABLE 3-18

WATER PROPERTIES FOR MID-CONTINENT LOCATION

<u>Water Properties</u>	<u>Avg</u>	<u>Max.</u>
pH	6	8.5
Total Hardness as CaCO_3 ppm	140	180
Calcium as Ca, ppm	38	49
Magnesium as Mg, ppm	96	130
Bicarbonate as HCO_3 ppm	137	173
Sulfate as SO_4 ppm	350	570
Silica as SiO_2 ppm	6.5	7.0
Total Dissolved Solids, ppm	662	1449
Temperature, °F (Range)	40 - - 89	
Conductivity, moh	1000	1200
Turbidity, Jackson turbidity units	---	20

3.2.7 Design Basis for Support Facilities Section

The support facilities section design shall be based on the following:

The only raw materials delivered to the plant shall be coal, natural gas, and untreated water. Distillate quality No. 2 Oil will be stored for start-up and as back-up.

Steam and Electric power shall be generated on-site as required by a cogeneration system powered by gas fired turbines. Fuel to the gas turbines will be medium BTU gas produced from the gasifiers or steam-methane reformers. Feed gas pressure to the gas turbines will be 350 to 450 psig. Oxygen of 95 mol percent purity will be produced on-site as required. The co-product nitrogen of 99.9 mol percent purity will be used for purging and inert gas blanketing.

Coal shall be received by conveyor 2 shifts a day, 5 days a week. No rail hopper cars or trucks are part of a mine mouth operation.

Raw water storage shall provide for seven days of plant supply.

The storage and handling facilities shall provide the following storage:

Raw coal storage	2 days
Clean coal storage	28 days
Dry coal storage before mills	8 hours
Dry coal storage after mills	8 hours
Intermediate feed storage	6 hours
Propane and mixed butane storage	15 days
Liquid products storage	30 days
Sulfur storage	15 days
Ammonia storage	15 days
Phenol storage	15 days
Distillate Fuel for Plant 31	48 hours

Air cooling of process units shall be maximized, in lieu of using cooling water.

3.2.7 Design Basis for Support Facilities Section (Continued)

The design basis for the plant utilities is shown in Table 3-19 below:

TABLE 3-19

DESIGN BASIS FOR THE PLANT UTILITIES

Steam Systems

		<u>Pressure,psig</u>	<u>Temp.,°F</u>
High Pressure (Superheated)	maximum	950	775
	normal	900	750
	minimum	850	750
High Pressure (Saturated)	maximum	950	540
	normal	900	533
	minimum	850	
High Pressure (Super-heated)	maximum	650	750
	normal	600	720
	minimum	550	
High Pressure (Saturated)	maximum	650	497
	normal	600	489
	minimum		
Medium Pressure (Saturated)	maximum	180	380
	normal	150	366
	minimum	130	
Low Pressure (Saturated)	maximum	60	307
	normal	50	298
	minimum	45	

Boiler Feedwater Systems

High Pressure	1100	240
Medium/Low Pressure	250	240

Cooling Water System

Supply	50	87
Return	35	115

Start-up and emergency fuel gas system - 100 psig at ambient temperature.

Air Systems

Plant Air	100 psig at ambient temperature.
Instrument Air	100 psig at ambient temperature.

3.2.7 Design Basis for Support Facilities Section (Continued)

Instrument Air shall be dried to -40°F dew point.

Electrical System

Steam and Power Generation (plant 31) will consist of a combustion turbine generator (CTG) based cogeneration plant providing both steam and electric power for the Liquefaction Facilities. In some cases Plant 31 will also contain fluid bed combustion boilers (FBC) for consumption of 1000°F+ material and any middlings from the coal cleaning operation. The design criteria for the plant is:

<u>Operating Mode</u>	<u>Steam</u>	<u>Electricity</u>	<u>Fuel</u>	<u>Notes</u>
Normal	Normal	Self-Sufficient	Synthesis gas to CTG(s); solid fuel to FBC(s)	
Start-up	Start-up	Start-up	Distillate Oil to CTG(s) and FBC(s)	(1),(2)
Single largest electric generator or steam generator out-of-service	Above Normal	Self-Sufficient	Synthesis gas to CTG(s); solid fuel to FBC(s)	(3)

Notes

1. Start-up utility loads will be minimized by sequential start-up of Plant 31 CTG(s).
2. Start-up distillate oil consumption will be minimized by shifting CTG(s) to synthesis gas as fuel becomes available.
3. Consumption of electricity to be minimized during outage period by shedding non essential loads and shifting rotating equipment to steam turbine drives. Above normal steam generation to be accomplished by use of synthesis gas grid burners in Plant 31 heat recovery equipment.

3.2.7 Design Basis for Support Facilities Section (Continued)

Generators will produce electric power at 13.8 Kv, 3 phase, 60 Hz. Distribution of electric power from the generators to the main switch-gear centers will be 34.5 Kv 3 phase, 60 Hz.

Electric motors will be connected as follows:

- 1/4 - 1/2 HP, 110 volts, 1 phase, 60 Hz
- 3/4 - 150 HP, 460 volts, 3 phase, 60 Hz
- 200 - 5,000 HP, 4160 volts, 3 phase, 60 Hz
- 5,000 HP plus, 13.8 Kv, 3 phase, 60 Hz

Lighting Distribution will be as follows:

- Incandescent and emergency 110/208 volts
- Mercury Vapor and Fluorescent 277/480 volts

Stand-by power will be required for lighting and instruments.

Nitrogen System

Nitrogen will be used for purging and inert gas blanketing. The liquid nitrogen from the air separation facility will be stored and vaporized as needed. Nitrogen will be 99.9% purity and supplied at 150 psig. In the case when steam-methane reforming is utilized, a nitrogen generating system will be installed. Nitrogen supplied from the generator will be 99.9% purity and supplied at 150 psig.

Fire Systems

Fire protection and control systems for all plants, structures and equipment within the facility area are to be designed in compliance with all federal, state and local codes and standards and with the recommendations of the American Petroleum Institute, National Fire Protection Association, and Oil Insurance Association (OIA).

Sewage and Effluent Water Treatment Systems

Wastewater Treatment (Plant 34) and Water Systems (Plant 32) are closely related and constitute the Project Water Management System, with the purpose of minimizing raw water consumption and effluent discharge to public waters during normal plant operation. Wastewater streams are segregated on the basis of their compatibility and treated as necessary to make them suitable for reuse, if practical, in lieu of fresh water.

3.2.7 Design Basis for Support Facilities Section (Continued)

The plant equipment designs shall be based on the following guidelines:

Pumps

Pumps conforming to API Standard 610 and AVS Standards are acceptable as determined by process requirements.

Pump sparing is to be minimized. Power failure is a valid reason for sparing critical pumps.

Primary drive shall be electric. Turbine drives to be determined by steam balance and critical drive requirements.

Compressors

Process performance requirements shall determine the choice between centrifugal and reciprocating compressors.

Pressure Vessels and Boilers

Pressure vessels shall be designed per ASME Section 1.

Field erected vessels to be minimized.

Boilers to be fired by plant fuel gas.

Fired Heaters

Vertical firing with horizontal furnace tube arrangement is preferred for larger requirements.

Plant fuel gas shall be the primary fuel.

Shell and Tube Heat Exchangers

The preferred straight tube length is 20 feet. Tube diameter shall be 3/4" with 14 BWG min. wall thickness for low alloy materials (5 CR - 1/2 Mo and below) and 3/4" with 16 BWG min. wall thickness for high alloy materials (9 CR - 1 Mo and above.)

Cooling water thermal relief valves shall be set at 75 psig.

3.2.7 Design Basis for Support Facilities Section (Continued)

Air Coolers

A tube length of 40 feet is preferred.

Air coolers shall be designed for local site conditions.

Cooling Towers

Cooling towers shall be designed for local site conditions. Cool and hot water temperatures are defined in the Cooling Water System Section.

Piping

Relief valves handling non-flammable materials such as CO₂, air, etc shall be vented to the atmosphere a minimum of 10 feet above any platforms or other structures.

Relief valves handling light hydrocarbons and any other flammable materials shall be vented to a closed relief system discharging to a flare system.

Waste streams such as storm run off water, oily water, sanitary water, and chemical drains shall be segregated to allow individual treatment for recycle or disposal purposes.

Minimum overhead pipe clearance beneath main pipe racks is 14'. Minimum overhead pipe clearance over roadways is 22'.

All piping to be hydrostatically tested ANSI B 31.3.

Civil and Structural

Erection, wet and dry operations, and hydrostatic testing shall be considered in determining load conditions.

Wind velocity used for structural design purposes shall be as specified by the site conditions. Tornadoes or violent storms shall also be considered.

Wind pressure and its net coefficient shall be as specified in ANSI A 58.1.

A factor of safety against overturning of 1.5 shall be used for both erection and operation.

3.2.7 Design Basis for Support Facilities Section (Continued)

Snow loads shall be as specified by the site conditions.

Compressive strength of concrete for foundations and walls shall be 3000 psi.

Instrumentation

Basic instrument system is to be electronic except for local mounted controllers which may be pneumatic.

Field installation and instrument equipment must comply with the areas electrical classification.

Instrument signal wires to be both overhead and underground as conditions permit.

Instrument identification and symbols per ISA - S5.1

Sufficient instrumentation shall be specified to provide reliable semi-automatic operation and performance evaluation of the plant with a nominal sized operating staff.

Utility flow rates shall be metered and recorded as process unit totals.

Control room instrumentation shall be a distributed control system (DCS). Operator interface shall be located in one central control room and shall consist of consoles with each console containing operator stations and printers. Every operator station shall consist of a keyboard and a color CRT with graphics display and control capability. DCS system shall have data history, alarming, recording, integration and computation capability on all selected points.

Large logic systems shall be handled by programmable logic controllers, (PLCs), with operator interface through graphic displays on CRTs.

There shall be a supervisory computer for data management and advanced control which is connected into the DCS communications network. Operator interface shall be through the DCS operator stations and through computer system printers.

There shall be an engineering and maintenance console consisting of CDS and computer operator stations and printers.

Location of I/O modules and digital controllers shall be in the main control room or in satellite buildings depending upon the distances involved.

3.2.7 Design Basis for Support Facilities Section (Continued)

Analyzers shall be located in analyzer houses strategically located in the process areas.

Instrument hardware redundancy shall be provided to preclude loss of multi-loops due to one failure.

ENVIRONMENTAL CRITERIA

The liquefaction facility shall conform to all applicable environmental, safety and health regulations. These will include the following:

EPA - Water pollution, air pollution, solid waste disposal.

FAA - Aircraft warning.

OSHA - Safety, noise, sanitary.

3.2.7 Design Basis for Support Facilities Section (Continued)

The liquefaction facility shall conform with the applicable regulations within the latest editions of the following:

ACI -	Concrete application
AISC -	Design, Fabrication & Erection of Structural Steel for Buildings
ANSI -	B31.1 Piping and Valve Design and Selection
API -	Plant Safety and Equipment Design
AREA -	Manual for Railway Engineering
ASME -	Pressure Vessel and Boiler
ASTM -	Materials of Construction
AWS -	D 1.1 Structural Welding
FM -	Factory Mutual Approved Guide
IEEE -	National Electric Safety Code
ISA -	Instrument Design Code
NEC -	Electrical Safety Code
NFPA -	National Fire Codes
TEMA -	Heat Exchanger Design
UL -	Electrical Safety Test

3.2.8 Status on Coal Cleaning and Handling Plant

Product size from the coal cleaning plant base case as well as for two alternatives are shown below in Table 3-20.

TABLE 3-20

PRODUCT SIZE FROM COAL CLEANING PLANT

BASE CASE	<u>Wt %</u>
Particle Size	
3 x 1-1/2	9.4
1-1/2 x 100M	90.6
Moisture	8.6
Ash	11.5
ALTERNATE #1	
Particle Size	
1-1/2 x 1/4	59.9
1/4 x 28M	35.1
28M x 100M	5.0
Moisture	9.0
Ash	8.6
ALTERNATE #2	
Particle Size	
1-1/2 X 28	34.7
3/8	65.3
Moisture	10.8
Ash	3.8

3.2.8 Status on Coal Cleaning and Handling Plant

Product From Plant 1.4 (Feed to Plant 2.1)

Particle Size		Wt. %
- 29M		99.5
-200M		50.0
Moisture		2.0
Ash	Base Case	11.5
	Alternate 1	8.6
	Alternate 2	3.8

Four vendors have been contacted during this reporting period for clean coal grinding and drying to prepare feed to Plant 2.1. They are:

ABB Raymond
Williams Crusher
Babcock & Wilcox
Fuller

Current Strategy Involves:

1. Predrying Coal from Plant Section 1.3 to 6% moisture.
2. Grinding and Drying of Predried Coal to Feed Specification

Overall Material Balance for the Base Case and Two Alternates are Shown in Table 3-21 thru Table 3-24.

Proximate and Ultimate analysis for all three cases are shown in Table 3-25.

TABLE 3-21 COAL CLEANING BASE CASE (JIG)

COAL CLEANING: BASE CASE (JIG)										
OVERALL MATERIAL BALANCE FOR PLANT1										
STREAM #	Material In			Material Out						
	Raw Coal	Make-up Water	Total In	Clean Coal	Clean Coal	Total Clean Coal	Refuse	Total Refuse	Total Refuse	Total Out
1	600	18	618	6	11	19	14	16	18	
Coal TPH	600	0	600	45	435	480	87	33	120	600
Water TPH	57	97	154	2	43	45	9	100	109	154
GPM	229	389	618	8	172	180	38	400	438	618
Total Stream TPH	657	97	754	47	478	525	96	133	229	754
Ash TPH	131	0	131	5	50	55	57	19	77	131
Sulfur TPH	31	0	31	2	14	16	12	3	15	31

TABLE 3-22 COAL CLEANING ALTERNATE 1 (HEAVY MEDIUM SEPARATION)

COAL CLEANING: ALTERNATE 1 (HEAVY MEDIUM SEPARATION)												
OVERALL MATERIAL BALANCE FOR PLANT 1												
	Material In			Material Out								
	Raw Coal	Coal Make-up Water	Total In	Clean Coal	Clean Coal	Clean Coal	Total Clean Coal	Refuse	Refuse	Total Refuse	Total Out	
STREAM #	1	28		6	14	23	29	16	26			
Coal TPH	600		600	273	160	23	456	92	52	144	600	
Water TPH	57	161	218	20	21	4	45	16	157	173	218	
GPM	229	643	872	82	83	15	180	65	627	692	872	
Total												
Stream TPH	657	161	818	293	181	27	501	108	209	317	818	
Ash TPH	131	0	131	24	13	2	39	61	31	92	131	
Sulfur TPH	31	0	31	8	5	1	14	12	4	17	31	

TABLE 3-23 COAL CLEANING ALTERNATE 2 (SPHERICAL AGGLOMERATION)

COAL CLEANING: ALTERNATE 2 (SPHERICAL AGGLOMERATION)										
OVERALL MATERIAL BALANCE FOR PLANT1										
(CONVENTIONAL SECTION)										
	Material In			Material Out						
	Raw Coal	Make-up Water	Total In	Clean Coal	Coarse Refuse	Fine Refuse	Middlings	Total Out		
STREAM #	1	25		10	19	24	30			
Coal TPH	600	0	600	154	15	42	389	600		
Water TPH	57	120	178	11	2	126	38	178		
GPM	229	482	711	46	10	504	151	711		
Total Stream TPH	657	120	778	165	17	168	427	778		
Ash TPH	131	0	131	6	10	26	90	131		
Sulfur TPH	31	0	31	4	2	3	21	31		
NOTE: This Section Of The Plant Operates Two Shifts A Day With 14.5 Hours On Stream Per Day And 5 Days A Week										

TABLE 3-24A COAL CLEANING ALTERNATE 2 CONTINUED

COAL CLEANING: ALTERNATE 2 (SPHERICAL AGGLOMERATION)							
OVERALL MATERIAL BALANCE FOR PLANT 1 (GRINDING AND AGGLOMERATION SECTION)							
STREAM #	Material In			Material Out		Total Out	
	Solid Feed	Make-up Water	Binder	Agglo- merates	Tailings		
STREAM #	31	53	46	48	51		
Coal TPH	259	0	0	193	66	259	
Binder TPH	0	0	6	6	0	6	
Water TPH	25	175	0	29	171	200	
GPM	101	699	0	115	685	800	
Total Stream TPH	284	175	6	228	237	465	
Ash TPH	60	0	0	7	52	60	
Sulfur TPH	14	0	0	5	9	14	

NOTE: This Section Of The Plant Operates Three Shifts A Day
With 21.75 Hours On Stream Per Day And 5 Days A Week

COAL CLEANING: ALTERNATE 2 (SPHERICAL AGGLOMERATION)

52

TABLE 3-25

ANALYSIS OF CLEAN COAL
ILLINOIS NO. 6 (BURNING STAR MINE)

	Base Case Jig Cleaning	Alternate 1 HM Cleaning	Alternate 2 Agglomeration
Proximate Analysis, Wt. % - Dry Basis			
Volatile Matter	42.2	43.6	45.9
Fixed Carbon	46.3	47.8	50.3
Ash	11.5	8.6	3.8
Total	100.0	100.0	100.0
Ultimate Analysis, Wt. % - Dry Basis			
Carbon	71.0	73.3	77.9
Hydrogen	4.8	5.0	5.3
Nitrogen	1.4	1.4	1.5
Sulfur	3.2	3.0	2.6
Chlorine	0.1	0.1	0.1
Ash	11.5	8.6	3.8
Oxygen (by difference)	8.0	8.6	8.8
Total	100.0	100.0	100.0
Moisture %	8.6	9.0	10.8

3.2.8 Status on Coal Cleaning and Handling Plant (Continued)

3.2.8.1 Coal Cleaning Process Schemes

As mentioned the following three coal cleaning process schemes have been evaluated for this study:

- Jig Cleaning - Base Case
- Heavy Medium Cleaning - Alternate 1
- Spherical Agglomeration - Alternate 2

The first two options represent conventional processes. Spherical agglomeration is a very promising emerging technology which will potentially provide an extremely clean product (ash content below 4 percent) at carbon (BTU) recovery levels of nearly 100 percent.

The processes chosen represent an array of cleaning techniques from the simple to the most advanced and are meant to provide clean coals with a wide range of ash contents.

The base case, low level of cleaning using Jigs, will produce a clean coal with an ash content of 11.47 percent. Alternate 1 (Heavy Medium Cleaning) does a deeper level of coal cleaning. This will produce a clean coal with an ash content of 8.6 percent. Alternate 2, Spherical Agglomeration, produces an ultra-clean coal product with less than 4 percent ash. Such a level of coal cleaning can not be accomplished economically using Jigs or Heavy Medium processes alone due to heavy loss of combustible material with the refuse.

Each of the cases of coal cleaning, viz, Jig cleaning, Heavy Medium Cleaning and cleaning by Spherical Agglomeration has been broken down into Coal Cleaning Cost Module - CCCM. These will be used for cost estimation purpose during Task III of the project. Each of these CCCM relates to various equipment groups. Such breakdowns are included in Table 3-26 thru Table 3-28.

For each of the alternates conceptual designs and cost estimates were generated for plants at four feed rate (MF coal) levels as follows:

- Case 1 - 600 tph
- Case 2 - 1200 tph
- Case 3 - 1800 tph
- Case 4 - 2400 tph

Table 3-26

JIG CLEANING- BASE CASE
LIST OF EQUIPMENT GROUPS (CCCM COMPONENTS)

GROUP		CCCM	
		Component Serial No.	Component Title
A	ROM Coal Receiving and Storage		
	Case 1 & 2	350	Circular - Storage
	Case 3 & 4	340	Longitudnal Storage
	Additions		
	Surge Bin Feed Conveyor		
	Tramp Iron Magnet		
	Surge Bin		
	Weigh Feeder		
	Plant Feed Conveyor		
B	Baum Jig	510	Coarse Coal Jig
	Addition Refuse Screen		
C	Clean Coal Centrifugal Drying	610	Coarse Coal Centrifugal Drying
D	Clean Coal Crushing	650	Product Crushing
E	Fine Refuse Thickening and Water Recovery	710	Water Treatment
F	Coarse Refuse Handling	850	Refuse Load out
G	Fine Refuse Disposal	720	Settling Pond
H	Clean Coal Storage	350	Circular - Storage
I	Clean Coal Storage -Emergency Pile	820	Conical Storage

Table 3-27

**HEAVY MEDIUM CLEANING- ALTERNATE 1
LIST OF EQUIPMENT GROUPS (CCCM COMPONENTS)**

GROUP	CCCM Component Serial No.	
A	ROM Coal Receiving and Storage	
	Case 1 & 2	350 Circular Blending Storage
	Case 3 & 4	340 Longitudinal Storage
	Additions	
	Surge Bin Feed Conveyor	
	Tramp Iron Magnet	
	Surge Bin	
	Feeder	
	Plant Feed Conveyor	
B	ROM Crushing	650 Product Crushing
C	Heavy Medium Vessel and Accessories	520 Heavy Medium Vessel
D	Classification and Spiral Cleaning	Not included in the Model
E	Crushing (Heavy Medium vessel sinks)	650 Product Crushing
F	HM Cyclone and Accessories	530 Heavy Medium Cyclone
G	Coarse Clean Coal Dewatering	610 Coarse Coal Centrifugal Drying
H	HM Cyclone Clean Coal Dewatering	621 Intermediate Coal Centrifugal Drying
I	Spiral Clean Coal Dewatering	622 Fine Coal Centrifugal Drying
J	Magnetite Recovery Circuit	580 Dilute Medium Recovery
K	Fine Refuse Thickening and Water Rec	710 Water Treatment
L	Coarse Refuse Handling	850 Refuse Load out
M	Fine Refuse Handling	720 Settling Pond
N	Clean Coal Storage -Active Pile	350 Circular Storage
O	Clean Coal Storage- Emergency and In-active Storage Pile	820 Conical Storage

Table 3-28

**SPHERICAL AGGLOMERATION- ALTERNATE 2
LIST OF MODULES (CCCM COMPONENTS)**

GROUP	CCCM	
	Component Serial No.	Component Title
A	ROM Coal Receiving and Storage	
	Case 1 & 2	350 Circular - Storage
	Case 3 & 4	340 Longitudnal Storage
	Additions	
	Surge Bin Feed Conveyor	
	Tramp Iron Magnet	
	Surge Bin	
	Feeder	
	Plant Feed Conveyor	
B	ROM Crushing	650 Product Crushing
C	Heavy Medium Vessel and Accessories (Fine Coal)	520 Heavy Medium Vessel
D	Heavy Medium Vessel and Accessories (Coarse Coal)	520 Heavy Medium Vessel
E	Crushing (Heavy Medium vessel sinks)	650 Product Crushing
F	HM Cyclone and Accessories	530 Heavy Medium Cyclone
G	Coarse Middling Dewatering	610 Coarse Coal Centrifugal Drying
H	HM Cyclone Clean Coal dewatering	621 Intermediate Coal Centrifugal Drying
I	Fine Middling Dewatering	622 Fine Coal Centrifugal Drying
J	Magnetite Recovery Circuit	580 Dilute Medium Recovery
K	Fine Refuse Thickening and Water Recover	710 Water Treatment
L	Fines Classification	Not Included in Model
M	Spherical Agglomeration Section	Not Included in Model
N	Coarse Refuse Handling	850 Refuse Load out
O	Fine Refuse Disposal	720 Settling Pond
P	Clean Coal Storage -Active Pile	350 Same as Group A
Q	Clean Coal Storage- Emergency and In-active Storage Pile	820 Conical Storage

Table 3-29

**JIG CLEANING- BASE CASE
LIST OF CCCM COMPONENT SUB-UNITS**

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
	Cleaning Plant In-put Capacity	600	1,200	1,800	2,400
	ton				
A	ROM Coal Receiving and Storage Capacity Required	20,000	40,000	60,000	80,000
	CCCM Sub-Unit Serial No.	54	55.5	49.5	51
	No of Sub-Units Required	1	1	1	1
	Additions				
	Surge Bin Feed Conveyor	1/600	1/1200	1/1800	1/2400
	Tramp Iron Magnet	1	1	1	1
	Surge Bin	1/150	1/300	1/450	1/600
	Feeder	1/600	2/600	3/600	3/800
	Plant feed Conveyor	1/600	2/600	3/600	3/800
B	Baum Jig Accessories				
	Capacity Required	1/600	2/600	3/600	3/800
	CCCM Sub-Unit Serial No.	70	70	70	71
	No of Sub-Units Required	1	2	3	3
	Addition				
	Refuse Screen	1/120	2/120	3/120	3/160
	Qty/Cap-tph				

Table 3-29 (continued)

JIG CLEANING- BASE CASE
LIST OF CCCM COMPONENT SUB-UNITS

GROUP		CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
	Cleaning Plant In-put Capacity	tph	600	1,200	1,800	2,400
A	ROM Coal Receiving and Storage Capacity Required	350/340 ton	20,000	40,000	60,000	80,000
	CCCM Sub-Unit Serial No.		54	55.5	49.5	51
	No of Sub-Units Required		1	1	1	1
	Additions					
	Surge Bin Feed Conveyor	Qty/Cap-tph	1/600	1/1200	1/1800	1/2400
	Tramp Iron Magnet	Qty	1	1	1	1
	Surge Bin	Qty/Cap-tons	1/150	1/300	1/450	1/600
	Feeder	Qty/Cap-tph	1/600	2/600	3/600	3/800
	Plant feed Conveyor	Qty/Cap-tph	1/600	2/600	3/600	3/800
B	Baum Jig Accessories Capacity Required	510 Qty/Cap-tph	1/600	2/600	3/600	3/800
	CCCM Sub-Unit Serial No.		70	70	70	71
	No of Sub-Units Required		1	2	3	3
	Addition					
	Refuse Screen	Qty/Cap-tph	1/120	2/120	3/120	3/160
C	Clean Coal Centrifugal Drying Capacity Required	610 Qty/Cap-tph	1/300	4/300	6/300	9/300
	CCCM Sub-Unit Serial No.		96	96	96	96
	No of Sub-Units Required		2	4	6	9
D	Clean Coal Crushing Capacity Required	650 Qty/Cap-tph	1/150	2/150	3/150	3/200
	CCCM Sub-Unit Serial No.		111	111	111	112
	No of Sub-Units Required		1	2	3	3

Table 3-29 (continued)

JIG CLEANING-- BASE CASE
LIST OF CCCM COMPONENT SUB-UNITS

GROUP		CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
E	Fine Refuse Thickening and Water Recovery	710				
	Capacity Required		1/5000	2/5000	3/5000	3/6500
	CCCM Sub-Unit Serial No.		118	118	118	119.5
	No of Sub-Units Required		1	2	3	3
F	Coarse Refuse Handling	850				
	Capacity Required		1/600	2/600	3/600	3/800
	(Capacity of Refuse Silo)					
	CCCM Sub-Unit Serial No.		138	138	138	138.5
	No of Sub-Units Required		1	2	3	3
G	Fine Refuse Disposal	720				
	Capacity Required		1/400	1/800	2/600	2/1000
	CCCM Sub-Unit Serial No.		121	122	121.5	123
	No of Sub-Units Required		1	1	2	2
H	Clean Coal Storage Pile	350				
	Capacity Required		20,000	40,000	60,000	80,000
	CCCM Sub-Unit Serial No.		54	55.5	56.5	57
	No of Sub-Units Required		1	1	1	1
I	Clean Coal Storage- Emergency Pile and Inactive Pile	820				
	CCCM Sub-Unit Serial No.		130/6	130/3	130/2	130*.75
	No of Sub-Units Required		1	1	1	1
	Capacity of Emergency Pile		2,500	5,000	7,500	10,000
	Capacity of In-active Pile		120,000	240,000	360,000	480,000

Table 3-30

HEAVY MEDIUM CLEANING - ALTERNATE 1
LIST OF CCCM COMPONENT SUB-UNITS

GROUP	Cleaning Plant In-put Capacity	tpH	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
A	ROM Coal Receiving and Storage	ton	350/340	600	1,200	1,800	2,400
	Capacity Required			20,000	40,000	60,000	80,000
	CCCM Sub-Unit Serial No.			54	55.5	49.5	51
	No of Sub-Units Required			1	1	1	1
	Additions						
	Surge Bin Feed Conveyor	Qty/Cap-tpH	Addition	1/600	1/1200	1/1800	1/2400
	Tramp Iron Magnet	Qty	Addition	1	1	1	1
	Surge Bin	Qty/Cap-ton	Addition	1/150	1/300	1/450	1/600
	Feeder	Qty/Cap-tpH	Addition	1/600	2/600	3/600	4/600
	Plant feed Conveyor	Qty/Cap-tpH	Addition	1/600	2/600	3/600	4/600
B	ROM Crushing		650				
	Capacity Required	Qty/Cap-tpH		1/600	2/600	3/600	4/600
	CCCM Sub-Unit Serial No.			113	113	113	113
	No of Sub-Units Required			1	2	3	4
C	Heavy Medium Vessel and Accessories		520				
	Capacity Required	Qty/Cap-tpH		1/400	2/400	3/400	4/400
	CCCM Sub-Unit Serial No.			74	74	74	74
	No of Sub-Units Required			1	2	3	4
D	Classification and Spiral Cleaning		Addition				
	Capacity Required	Qty/Cap-tpH		1/50	2/50	3/50	4/50
E	Crushing		650				
	Capacity Required	Qty/Cap-tpH		1/150	2/150	3/150	4/150
	CCCM Sub-Unit Serial No.			113	113	113	113
	No of Sub-Units Required			1	2	3	4
	(Heavy Medium vessel sinks)						
F	HM Cyclone and Accessories		530				
	Capacity Required	Qty/Cap-tpH		1/300	2/300	3/300	4/300

Table 3-30 (continued)

HEAVY MEDIUM CLEANING - ALTERNATE 1
LIST OF CCCM COMPONENT SUB-UNITS

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
	CCCM Sub-Unit Serial No. No of Sub-Units Required				
G	Coarse Clean Coal Dewatering Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	79 1	79 2	79 3	79 4
	Qty/Cap-tph	2/300 96 2	4/300 96 4	6/300 96 6	8/300 96 8
H	HM Cyclone Clean Coal dewatering Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	3/100 97 3	6/100 97 6	9/100 97 9	12/100 97 12
	Qty/Cap-tph	2/25 99 2	4/25 99 4	6/25 99 6	8/25 99 8
I	Spiral Clean Coal Dewatering Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	1/5000 93 1	2/5000 93 2	3/5000 93 3	4/5000 93 4
	Qty/Cap-gpm	1/8000 120 1	2/8000 120 2	3/8000 120 3	4/8000 120 4
J	Magnetite Recovery Circuit Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	1/600	2/600	3/600	3/800
	Qty/Cap-tons	138 1	138 2	138 3	139 3
K	Fine Refuse Thickening and Water Recovery Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required				
	Qty/Cap-gpm				
L	Coarse Refuse Handling Capacity Required (Capacity of Refuse Silo CCCM Sub-Unit Serial No. No of Sub-Units Required				

Table 3-30 (continued)

**HEAVY MEDIUM CLEANING - ALTERNATE 1
LIST OF CCCM COMPONENT SUB-UNITS**

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
M	720				
Fine Refuse Disposal Capacity Required		1/600	2/600	3/600	4/600
CCCM Sub-Unit Serial No.		122	122	122	122
No of Sub-Units Required		1	2	3	4
Qty/gpm					
N	350				
Clean Coal Storage Pile Capacity Required		20,000	40,000	60,000	80,000
		54	55.5	56.5	57
		1	1	1	1
O	820				
Clean Coal Storage- Emergency Pile and Inactive Pile					
CCCM Sub-Unit Serial No.		130/6	130/3	130/2	130*.75
No of Sub-Units Required		1	1	1	1
Capacity of Emergency Pile	ton	2,500	5,000	7,500	10,000
Capacity of Inactive Pile	ton	120,000	240,000	360,000	480,000

Table 3-31

**SPHERICAL AGGLOMERATION- ALTERNATE 2
LIST OF CCCM COMPONENT SUB-UNITS**

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
		600	1,200	1,800	2,400
Cleaning Plant In-put Capacity	tph				
A ROM Coal Receiving and Storage	350/340				
Capacity Required	ton	20,000	40,000	60,000	80,000
CCCM Sub-Unit Serial No.		54	55.5	49.5	51
No of Sub-Units Required		1	1	1	1
Additions					
Surge Bin Feed Conveyor	Qty/Cap-tph	1/600	1/1200	1/1800	1/2400
Tramp Iron Magnet	Qty	1	1	1	1
Surge Bin	Qty/Cap-ton	1/150	1/300	1/450	1/600
Feeder	Qty/Cap-tph	1/600	2/600	3/600	4/600
Plant feed Conveyor	Qty/Cap-tph	1/600	2/600	3/600	4/600
B ROM Crushing	650				
Capacity Required	Qty/Cap-tph	1/600	2/600	3/600	4/600
CCCM Sub-Unit Serial No.		113	113	113	113
No of Sub-Units Required		1	2	3	4
C Heavy Medium Vessel and Accessories	520				
Capacity Required	Qty/Cap-tph	1/200	2/200	3/200	4/200
CCCM Sub-Unit Serial No.		72	72	72	72
No of Sub-Units Required		1	2	3	4
(Fine Coal)					
D Heavy Medium Vessel and Accessories	520				
Capacity Required	Qty/Cap-tph	1/400	2/400	3/400	4/400
CCCM Sub-Unit Serial No.		74	74	74	74
No of Sub-Units Required		1	2	3	4
(Coarse Coal)					

Table 3-31 (continued)

**SPHERICAL AGGLOMERATION- ALTERNATE 2
LIST OF CCCM COMPONENT SUB-UNITS**

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
E	Crushing Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required (Heavy Medium vessel sinks)	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph
	650	1/300 112 1	2/300 112 2	3/300 112 3	4/300 112 4
F	HM Cyclone and Accessories Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph
	530	1/400 79.5 1	2/300 79.5 2	3/300 79.5 3	4/300 79.5 4
G	Coarse Clean Coal Dewatering Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph
	610	2/200 95 2	4/200 95 4	6/200 95 6	8/200 95 8
H	Coarse Middling Dewatering Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph
	621	3/150 98 3	6/150 98 6	9/150 98 9	12/150 98 12
I	Fine Middling Dewatering Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph	Qty/Cap-tph
	622	3/25 99 3	6/25 99 6	9/25 99 9	12/25 99 12
J	Magnetite Recovery Circuit Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	Qty/Cap-gpm	Qty/Cap-gpm	Qty/Cap-gpm	Qty/Cap-gpm
	580	1/8000 93.5 1	1/8000 93.5 2	1/8000 93.5 3	1/8000 93.5 4

Table 3-31 (continued)

**SPHERICAL AGGLOMERATION- ALTERNATE 2
LIST OF CCCM COMPONENT SUB-UNITS**

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
	710				
K	Refuse Thickening and Water Recovery Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	1/8000 120 1	2/8000 120 2	3/8000 120 3	4/8000 120 4
L	Fines Classification Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	1/6000 NA 1	2/6000 NA 2	3/6000 NA 3	4/6000 NA 4
M	Spherical Agglomeration Section Grinding Circuits - Capacity Required Agglomeration Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	1/250 1/250 NA NA	2/250 2/250 NA NA	3/250 3/250 NA NA	4/250 4/250 NA NA
	Additions Water Recovery-Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	1/8000 120 1	1/8000 120 2	1/8000 120 3	1/8000 120 4
N	Coarse Refuse Handling Capacity Required (Capacity of Refuse Silo) CCCM Sub-Unit Serial No. No of Sub-Units Required	1/400 137 1	2/400 137 2	3/400 137 3	3/400 137 4
O	Fine Refuse Disposal Capacity Required CCCM Sub-Unit Serial No. No of Sub-Units Required	2/600 122 1	4/600 122 2	6/600 122 3	8/600 122 4

Table 3-31 (continued)

SPHERICAL AGGLOMERATION- ALTERNATE 2
LIST OF CCCM COMPONENT SUB-UNITS

GROUP	CCCM Component Serial No.	CASE 1	CASE 2	CASE 3	CASE 4
P	350				
Clean Coal Storage Pile		20,000	40,000	60,000	80,000
Capacity Required		54	55.5	56.5	57
CCCM Sub-Unit Serial No.		1	1	1	1
No of Sub-Units Required					
Q	820				
Clean Coal Storage- Emergency Pile and Inactive Pile		130/6	130/3	130/2	130*.75
CCCM Sub-Unit Serial No.		1	1	1	1
No of Sub-Units Required		2,500	5,000	7,500	10,000
Capacity of Emergency Pile	ton	120,000	240,000	360,000	480,000
Capacity of In-active Pile	ton				

3.2.8.2 ROM Coal Receiving, Storage and Mixing Section (Common to all Three Cases of Coal Cleaning), Plant 1.1

This section of the plant (Group A) incorporates a storage and homogenization facility (Component 350 or 340 of the CCCM). Additional items are shown in a separate box in the figure and are listed in Table 3-29 thru Table 3-31. For the 600 tph and 1200 tph plants (Case 1 and 2) a circular storage system (Component 350) with a bridge type scraper reclaimer will be used. For larger plants (Case 3 and 4) a longitudinal storage facility will be provided (Component 340) with a higher reclaim capacity.

Figure 3-1 represents the process flow diagram for this section of the plant and is applicable for all three process alternates and their 4 capacities as mentioned above.

ROM coal will be delivered from the mine to the preparation plant by a belt conveyor. The coal will be transferred to a storage feed conveyor which will deliver the coal to the circular or longitudinal pile(s).

The circular storage system will use a stacker with slewing and luffing capabilities mounted on a column at the center of the storage pile. The column supports the stacker which slowly rotates and deposits the coal in the storage area in thin layers. A bridge scraper reclaimer will reclaim the coal to the center of the storage pile area where it will be transferred through a central hopper to an underground reclaim conveyor. Additional reclaim hoppers and feeders will be provided below the pile.

The longitudinal systems will use a travelling stacker mounted on rails. The stacker, with luffing and slewing capability, can build coal piles on either side of the track. The coal will be laid in thin layers as the stacker moves slowly up and down the rail track. Reclaiming will be done by a bridge mounted bucket wheel reclaimer. As the reclaimer advances into the pile it will take a cut across the entire cross section of the pile thus ensuring a well blended feed to the cleaning plant. Case 3 (1800 tph) will use one long pile on one side of the track. Case 4 (2400 tph) will have two parallel piles of 40,000 tons each, one on each side of the track.

Coal from the reclaim conveyor will be conveyed to a surge bin which will ensure a steady feed for the downstream units. For Cases 2 to 4 where more than one cleaning train will be provided, the surge bin will help distribute coal to each train at the required tonnage. A tramp iron magnet will be provided to collect tramp magnetic metal found in the plant feed.

A weigh feeder located below the surge bin will deliver measured quantities of raw coal to the plant feed conveyor for transport to the cleaning plant building.

CASE	CASE	CASE 1 & 2	A/350
ALTERNATE 1 -	CASE 1 & 2	A/350	
ALTERNATE 2 -	CASE 1 & 2	A/350

NOTE:
1. THIS FIGURE IS APPLICABLE FOR
ALL COAL CLEANING ALTERNATES.

[illegible]

BECHTEL CORPORATION
SAN FRANCISCO

DOE COAL LIQUEFACTION STUDY

A/350 = GROUP ID/CCC#

COMPONENT SL. No.

FIGURE 3-1

3.2.8.3 Jig Cleaning

Jigs effectively remove mine dilutions and other high ash components from ROM coal. They are extensively used by the coal industry for the preparation of power plant fuel. Depending upon the characteristics of the ROM coal, Jigs can dramatically improve its quality at a very nominal cost.

Jigs are operated at a relatively high specific gravity of separation of 1.8. The washability characteristics of the raw coal and the desired ash/sulfur contents in the clean coal generally determine the specific gravity of separation. A lower ash content in the clean coal usually will require a lower separation gravity. The separation efficiency of Jigs is low below the specific of separation of 1.6. This reduced efficiency is reflected in lower than theoretically possible yield of clean coal and/or increased clean coal ash content.

Figure 3-2 presents a Simplified Block Flow Diagram for the Base Case. ROM coal (3 inch x 0) from the storage pile will be cleaned in a Baum Jig at a separation gravity of 1.8 providing a float (clean coal) and a coarse refuse. A clean coal screen will classify the coal into three size fractions. The coarse size fraction (3 inch x 1/1/2 inch) will be crushed to below 1-1/2 inch. The intermediate size fraction (1-1/2 inch x 1/8 inch) will be dewatered using a centrifuge. The fine clean coal slurry (1/8 inch x 0) will be classified at 100 mesh using classifying cyclones. The cyclone underflow will join the 1-1/2 inch x 1/8 inch coal ahead of the centrifuge. The cyclone overflow slurry containing high ash clay solids will be diverted to a static thickener where it will be thickened to a consistency of approximately 25 percent (solids by weight). The thickened fine refuse will be pumped to a settling pond. Clarified water from the thickener overflow will be reused in the plant. The crushed and dewatered clean coal will be sent to the clean coal storage facility. The dewatered coarse refuse from the Jig will be transported to the Refuse Handling Section.

The more detailed description of the plant is shown in Figure 3-3 (process flow diagram for Jig cleaning) which also includes product crushing, dewatering and water recovery (Group B thru E).

The four cases of throughput require a different number and feed rate trains as follows:

- Case 1 - one train of 600 tph
- Case 2 - two equal trains of 600 tph
- Case 3 - three equal trains of 600 tph
- Case 4 - there equal trains of 800 tph

FIGURE 3-2
JIG CLEANING - BASE CASE
SIMPLIFIED BLOCK FLOW DIAGRAM

A/350 = GROUP ID/CCM
COMPONENT
SL. No.

3.2.8.3 Jig Cleaning (Continued)

The following description addresses a single train.

Baum Jig and Accessories (CCCM Component 510). ROM coal, 3 inch x 0 in size, will be fed into a Baum Jig for a separation at a specific gravity of 1.8. The jig will produce a float and a sink product. The float product (clean coal) will be dewatered on a double deck vibrating screen with decks of 1-1/2 inch and 1/8 inch openings. The screen underflow will be pumped to a bank of classifying cyclones. The cyclone overflow slurry with minus 100 mesh solids which are essentially high ash clay solids will be sent to the Refuse Thickening and Water Recovery section (Group E). The sink product from the Baum Jig will be the coarse refuse. This product will be dewatered on a refuse screen and sent to the Coarse Refuse Handling section (Group F) shown in Figure 3-9.

Clean Coal Centrifugal Drying (Group D, CCCM Component 610). The 1-1/2 inch x 1/8 inch clean coal separated on the clean coal screen will be fed to a centrifugal dryer for dewatering. The unit will also receive the underflow from the classifying cyclones. The underflow will be partially dewatered on a sieve bend ahead of the centrifuge.

The dewatered clean coal will be deposited on the Clean Coal Collecting Belt which is common to all process trains (Figure 3-9).

Clean Coal Crushing (Group D, CCCM Component 650). The 3 inch x 1-1/2 size fraction of the clean coal separated on the top deck of the clean coal dewatering screen will be crushed to a size below 1-1/2 inch and delivered to the Clean Coal Collecting Belt.

Fine Refuse Thickening and Water Recovery (Group E, CCCM Component 710). The fine coal slurry overflow of the classifying cyclones will be collected in a static thickener. The clarified thickener overflow will be sent to a head tank for reuse. The underflow, the thickened fine refuse from the plant, will be pumped to the refuse settling pond (Figure 3-9).

Coarse Refuse, Fine Refuse, and Clean Coal Handling (Group F thru I). These plant sections are common to all alternates and will be described later.

3.2.8.4 Heavy Medium Cleaning.

Heavy medium cleaning systems are more efficient than Jigs. They offer good separations over a wide range of specific gravities from 1.3 to 1.8. When the required high quality of the clean coal demands a separation at specific gravity below 1.6 or when the "near-gravity-material" at the required specific gravity cut point is high, the

3.2.8.4 Heavy Medium Cleaning (Continued)

more efficient but more complex heavy medium systems are selected. In most cases the higher operating and capital costs are usually compensated by the increased yield of clean coal.

Figure 3-4 presents a Simplified Block Flow Diagram for Heavy Medium Cleaning (Alternate 1).

Raw Coal (3 inch x 0) will be crushed to a top size of 1-1/2 inch and cleaned using heavy medium vessel, heavy medium cyclones, and spiral separators. The coal will be screened initially into two size fractions, 1-1/2 inch x 1/4 inch and 1/4 inch x 0 using a prewet and sizing screen. The 1-1/2 inch x 1/4 inch fraction will be cleaned in a heavy medium vessel at a specific gravity of 1.45. The clean coal will be dewatered in a centrifuge and sent to storage.

The sinks from the HM vessel will be crushed and combined with the raw 1/4 inch x 0 fraction from the prewet and sizing screen. They will be deslimed at 28 mesh and cleaned in heavy medium (HM) cyclones at a specific gravity of 1.6. The clean coal will be dewatered in a centrifuge and sent to storage. The HM cyclone sinks will be dewatered on a screen and sent to the Coarse Refuse Handling section.

The underflow from the desliming screens containing minus 28 mesh solids will be classified in a bank of classifying cyclones at 100 mesh. The cyclone overflow slurry will consist of high ash solids and water which will be sent to a refuse static thickener.

The underflow from the classifying cyclones will be cleaned in spiral separators. The spiral clean coal will be dewatered in fine coal centrifuges and sent to storage. The fine refuse from the spiral separators will be sent to the refuse thickener.

The thickened fine refuse (underflow) is pumped to the fine refuse settling pond. The clarified overflow water from the thickener will be reused.

Figure 3-5 represents the process flow diagram of Heavy Medium Coal Cleaning process. The four cases of throughput and the required number of trains and their feed rates are identical to Jig cleaning case discussed earlier.

ROM Coal Crushing (Group B, CCCM Component 650). The ROM coal will be crushed to a top size of 1-1/2 inch using a double roll crusher. The crushed coal will be fed to a prewet screen.

HEAVY MEDIUM CLEANING - ALTERNATE 1 SIMPLIFIED BLOCK FLOW DIAGRAM

FIGURE 3-5

3.2.8.4 Heavy Medium Cleaning (Continued)

Heavy Medium Vessel and Accessories (Group C, CCCM Component 520). The crushed raw coal will be fed to a vibrating prewet screen to wet the coal and screen it at 1/4 inch. The oversize material from the screen (1-1/2 inch x 1/4 inch) will be fed to a heavy medium vessel to separate the coal into a float (clean coal) and a sink product. The two products will be drained of medium and rinsed on their respective drain and rinse screens. The drained HM will be pumped back to the vessel. The dilute medium generated in the rinse section of the screens will be sent to the magnetite recovery circuit (Group J). Make-up medium from the recovery circuit will be added in the HM sump as required.

Classification and Spiral Cleaning (Group D, CCCM Component None). Since the CCCM does not include this group, concept designs and estimates were developed using other in-house data.

The underflow from the desliming screens (Group F) will be pumped to a bank of classifying cyclones for a classification at 100 mesh. The overflow from the cyclones essentially consisting of clay will be sent to the static thickener (Group K), Component 710. The underflow from the cyclones will be sent to a distributor which will feed 4 spiral separator columns each with 3 starts. The refuse from the spirals will be sent to the refuse thickener (Group K).

The clean coal will be partially dewatered on sieve bends and sluiced to Spiral Clean Coal Dewatering.

Heavy Medium Vessel Sinks Crushing (CCCM Component 650). The sinks from the heavy medium vessel will be crushed to a top size of 1/4 inch and sent to desliming screens in Group F.

HM Cyclone and Accessories (Group F, CCCM Component 530). The natural 1/4 inch x 0 coal from the prewet screen and the crushed HM vessel sinks will be deslimed using horizontal vibrating screens with 28 mesh deck openings. The deslimed coal will be discharged to a sump where it will be mixed with heavy medium and pumped to HM cyclones. The clean coal will leave the cyclones as an overflow while the refuse will be discharged as an underflow. The two products will be drained of the heavy medium and rinsed on their respective drain and rinse screens. The refuse material will be sent to the coarse refuse handling section (Group L).

Coarse Clean Coal Dewatering (Group G, CCCM Component 610). The coarse clean coal from the heavy medium vessel, after rinsing, will be dewatered in coarse coal centrifuges. The centrate will be sent to the refuse thickener. The clean coal will be deposited on the Clean Coal Collecting Conveyor (Group O).

3.2.8.4 Heavy Medium Cleaning (Continued)

HM Cyclone Clean Coal Dewatering (Group H, CCCM Component 621). The drained and rinsed clean coal from the HM cyclone circuit (Group F) will be dewatered using centrifugal dryers designed for intermediate size (1/4 inch x 0) coal and discharged onto the Clean Coal Collecting Belt in Group O.

Spiral Clean Coal Dewatering (Group I, CCCM Component 622). The partially dewatered clean coal from the sieve bends (Group D) will be further dewatered using centrifugal dryers designed for 28 mesh x 100 mesh coal.

The dewatered coal will be also collected on the Clean Coal Collecting Conveyor (Group O).

Magnetite Recovery Circuit (Group J, CCCM Component 580). The dilute medium from the rinse screens of clean coal and refuse will be sent to the magnetite recovery circuit.

A detailed description of this plant section will be given under coal cleaning by Spherical Agglomeration section.

Refuse Thickening and Water Recovery (Group K, CCCM Component 710). The refuse static thickener will receive the plant's fine refuse streams which are: Overflow from the cyclone classifiers (Group D), the refuse from the spiral separators and centrates from the centrifugal dryers (Groups G, H, & I). A flocculent will be added to the stream ahead of the thickener. The clarified water overflow will be sent to the plant for reuse. Make up water will be added to the thickener overflow on demand.

The thickened underflow will be pumped to the fine refuse pond (Group M).

Coarse Refuse, Fine Refuse, and Clean Coal Handling (Group F thru I). Since these plant sections are common to all alternates they will be described later.

3.2.8.5 Spherical Agglomeration

Jigs and heavy media processes use the difference in the specific gravity of coal and the impurities for making a separation. Spherical agglomeration, on the other hand, uses differences in surface characteristics of coal and mineral particles. Coal surfaces are hydrophobic and most minerals are hydrophilic. The process can treat natural fine coal slurry. Natural fines are those produced during mining, handling, storage, and cleaning. Alternately lump coal could be wet milled/ground and the slurry agglomerated. Grinding helps coal and mineral impurities to be liberated into discrete particles. The raw coal slurry is agitated vigorously in a reactor in the presence of a hydrocarbon bridging liquid which is immiscible in water. Coal particles being hydrophobic coalesce into agglomerates with the hydrocarbon acting as a bridge. The ash forming minerals being hydrophilic remain dispersed as discrete particle in the water. The clean agglomerates are then screened out and the water with the minerals is discarded as tailings. The Spherical Agglomeration process uses heptane as the bridging liquid and an asphalt as binder to give additional strength to the agglomerates. Heptane is recovered for reuse in a final processing step by steaming the agglomerates.

The process is very selective and is capable of yielding ultra-fine clean coal and a refuse which is practically carbon free. Grinding to ultra-fine sizes (to achieve good mineral liberation) will produce an ultra-clean coal from many coals with near total carbon recovery.

A Simplified Block Flow Diagram for this alternate is shown in Figure 3-6.

This process combines conventional technology and spherical agglomeration. At first the crushed raw coal will be cleaned into a low ash (less than 4 percent ash) clean coal, a high ash refuse, and a middlings product. The middlings product will be ground and agglomerated. By recovering the naturally occurring low ash components (26 % of the plant feed) as final clean coal and rejecting the obvious high ash refuse (10 % of the plant feed), the more expensive grinding and agglomeration will be used for only 64 percent of the plant feed.

Conventional Cleaning Section: ROM coal, crushed to 1-1/2 inch x 0, will be wet screened into three size fractions, 1-1/2 x 1/4, 1/4 x 28 mesh and 28 mesh x 0 by a prewet screen. The two coarser size fractions will be cleaned in coarse respectively fine coal heavy medium vessels operating at a specific gravity of 1.3 to obtain a clean coal ash content of less than 4 percent. The clean coal will be dewatered in centrifuges and sent to storage.

**SPHERICAL AGGLOMERATION - ALTERNATE 2
SIMPLIFIED BLOCK FLOW DIAGRAM**

C = CENTRATE FROM CENTRIFUGES
TO THICKENER
W= WATER ADDITION

3.2.8.5 Spherical Agglomeration (Continued)

The sinks from the fine coal HM vessel and the crushed sinks from the coarse coal HM vessel will be deslimed at 28 mesh by desliming screens which also receive the fine coal (28 mesh x 0) slurry from the prewet screen. The deslimed (1/4 inch x 28 mesh) coal will be cleaned in HM cyclones operating at a specific gravity of 1.8. The floats (middlings) will be dewatered in centrifuges and sent to a surge bin located in the grinding and agglomeration area.

The sinks from the HM cyclones (coarse refuse) will be sent to the Coarse Refuse Handling section.

The underflow slurry (28 mesh x 0) from the desliming screens will be pumped to a bank of classifying cyclones for a 100 mesh classification. The cyclone overflow consisting of high ash clay slime and water will be sent to a refuse thickener for thickening and water recovery. The thickener underflow, the fine refuse, will be pumped to a settling pond.

The underflow from the classifying cyclones (28 mesh x 100 mesh) will be dewatered in fine coal centrifugal dryers and sent to the agglomeration surge bin.

Agglomeration Section: The agglomeration section includes the grinding facility. The Bechtel developed 'Selective Grinding' system will be used to grind the feed to the agglomeration reactors to a size of 45 microns (90 percent passing).

The grinding system consists of a primary ball mill, secondary ball mills, solid bowl centrifuges, and spiral classifiers. The primary ball mill will receive feed from the surge bin and will grind the coal in water to a size of approximately 80 percent passing 100 mesh. The product from the primary mill together with the product from the secondary ball mills will be fed to solid bowl centrifuges for a size classification at 45 microns. The centrate from the centrifuge will be the ground product which will be sent to the agglomeration circuit. The centrifuge cake which contains partially ground particles will be diluted and cleaned in a spiral separator to remove hard and high ash particles. The spiral sink product will be rejected as refuse. The clean coal from the spiral separator will be ground in the secondary ball mills. The product from the secondary ball mill will be pumped to the solid bowl centrifuges which form a closed circuit with the secondary ball mills.

The ground product will be agglomerated using heptane as the bridging liquid. Subsequently the agglomerates will be enlarged to approximately 3 mm using asphalt as binder. The agglomerates will be separated from the associated water and mineral slurry (tailings). The tailings will be thickened in a thickener and clarified water recovered for reuse.

3.2.8.5 Spherical Agglomeration (Continued)

The agglomerates will be stripped of heptane using steam, dewatered, and sent to storage.

A more detailed description of the plant is included in the process flow diagram for this alternate as shown in Figures 3-7 and 3-8.

ROM Coal Receiving and Storage Section (Group A): A description of this plant section was provided earlier.

Conventional and Agglomeration Sections (Group B thru M):

Each plant consists of a conventional cleaning section (Group B thru L) and advanced cleaning, agglomeration, (Group M) section.

In Case 1 the conventional cleaning section has a capacity of 600 tph and will operate two shifts a day. The agglomeration section will have a feed rate of 260 tph. Case 2, 3, and 4 are made up of multiple trains identical to Case 1. The following description addresses Case 1.

ROM Coal Crushing (Group B, CCCM Component 650): The ROM coal will be crushed to a top size of 1-1/2 inch using a double roll crusher. The crushed coal will be fed to a prewet screen in Group C.

Heavy Medium Vessel and Accessories- Fine Coal (Group C):

A double deck vibrating prewet screen will wet the coal and screen it at 1/4 inch and 28 mesh. The intermediate 1/4 inch x 28 mesh size fraction from the prewet screen will be fed to a fine coal heavy medium static vessel. This vessel will be designed to process this feed size at the relatively low specific gravity of separation of 1.3 in order to get a clean coal with less than 4 percent ash. The two products will be drained of medium and rinsed on their respective drain and rinse screens. The drained HM will be pumped back to the vessel. The dilute medium will be sent to the magnetite recovery circuit (Group J). Make-up medium from the recovery circuit will be added in the HM sump as required.

Heavy Medium Vessel and Accessories - Coarse Coal (Group D, CCCM Component 520): The coarse size fraction from the prewet screen in Group C (1-1/2 inch x 1/4 inch) will be fed to a coarse coal heavy medium vessel. Except for the use of different equipment, namely a coarse coal HM vessel, this section will be similar to the fine coal HM section described above.

Heavy Medium Vessel Sinks Crushing (Group E, CCCM Component 650): The sinks from the coarse coal heavy medium vessel will be crushed to a top size of 1/4 inch and sent to desliming screens in Group F.

3.2.8.5 Spherical Agglomeration (Continued)

HM Cyclone and Accessories (Group F, CCCM Component 530). The sinks from the fine coal HM vessel (Group C) and the crushed HM vessel sinks (1/4 inch x 0) from Group E will be deslimed at 28 mesh using horizontal vibrating screens. The description provided for Alternate 1 Group F, earlier, applies to this section as well. However, the floats in Alternate 2 will constitute a middlings stream which will be further processed in the agglomeration section after dewatering in centrifuges in Group H.

Clean Coal Dewatering (Group G, CCCM Component 610). The intermediate size clean coal from the heavy medium static HM vessel (Group C), and the coarse clean coal will be dewatered in coarse coal centrifuges. The clean coal will be discharged to the Clean Coal Collecting Conveyor (Group O).

Coarse Middlings Dewatering (Group H, CCCM Component 621). The drained and rinsed float material from the HM cyclone circuit will be dewatered using centrifugal dryers designed for the intermediate size material. The dewatered middlings will be collected by a middlings conveyor included in Group M.

Fine Middlings Dewatering (Group I, CCCM Component 622). The underflow from the classifying cyclones (Group L) will be dewatered using centrifugal dryers.

The dewatered coal will also be collected by the middlings collecting conveyor (Group M).

Magnetite Recovery Circuit (Group J, CCCM Component 580). The dilute medium from the heavy medium circuits will be processed in the magnetite recovery circuit. This description is also applicable for Group J, Alternate 1.

The dilute medium from the different HM sections will be collected in a sump and pumped to classifying cyclones. The cyclone overflow will be discharged into a magnetite thickener. The cyclone underflow will pass through drum type magnetic separators which reject all non-magnetic impurities such as coal, clay, etc. as an effluent which will be delivered to the tailings static thickener. The purified magnetite will be sent to the magnetite thickener. The magnetite thickener will supply concentrated magnetite to the HM sumps as make-up medium. The magnetite thickener overflow will be used in the plant as spray water. Fresh ground magnetite from a bin will be added to the system as required to make-up losses.

3.2.8.5 Spherical Agglomeration (Continued)

Refuse Thickening and Water Recovery (Group K, CCCM Component 710). The refuse static thickener will receive the plant's fine refuse streams which are: overflow from the cyclone classifiers (Group D), centrates from centrifugal dryers. A flocculent will be added to the combined stream ahead of the thickener. The clarified water overflow will be reused. The thickened underflow will be pumped to the fine refuse pond (Group O).

Fines Classification (Group L, CCCM Component No. None). The fines slurry (28 mesh x 0) underflow from the prewet screen (Group C) will be collected in a sump and pumped to a bank of classifying cyclones. The cyclone overflow consisting of high ash clay slimes will be sent to the refuse thickener (Group K). The underflow, fine middlings will be sent for centrifugal drying (Group I).

This group is not available in the CCCM and was specially designed and estimated.

Spherical Agglomeration Section. Figure 3-8 shows the process flow diagram of the spherical agglomeration section of the plant. This section will operate 3 shifts a day. This plant section includes the following sub sections:

- Selective Grinding
- Preparation of Microagglomerates
- Preparation of Agglomerates
- Heptane Recovery and Agglomerate Dewatering
- Tailings Thickening and Water Recovery

A list of major equipment is given in Table 3-32.

Selective Grinding. 'Selective grinding' will be used to reduce the coal to minus 325 mesh and to reject some coarse and liberated mineral matter and pyrite ahead of the agglomeration circuit.

Table 3-32

SPHERICAL AGGLOMERATION - ALTERNATE 2, CASE 1
AGGLOMERATION SECTION - GROUP M

MAJOR EQUIPMENT LIST

I.D. NO.	DESCRIPTION	QTY	CAPACITY EACH	UNIT	INSTALLED TOTAL HP
900-1	Middlings Conveyor	1	400	tph	50
900-2	Surge Bin	1	2,800	ton	0
900-3	Feeder	1	300	tph	15
900-4	Primary Ball Mill	1	260	tph	3,000
900-5	Ball Mill Discharge Sump	1	12,000	gal	0
900-6	Ball Mill Discharge Pump	2	2,500	gpm	120
900-7	Centrifuge	10	50	tph	2,000
900-8	Distributor- 12 way	3	1,200	gpm	0
900-9	Spiral Separator(3 starts)	24	12	tph	0
900-10	Secondary Ball Mill	3	85	tph	9,000
900-11	Feed Thickener	1	8,000	gpm	25
900-12	Underflow Pump	2	2,200	gpm	60
900-13	Distributor- 8 way	1	2,200	gpm	20
900-14	Agglomeration Feed Sump	10	1,500	gal	0
900-15	Agglomeration Feed Pump	10	520	gpm	100
900-16	Heptane Feed Tank	10	35,000	gal	0
900-17	Heptane Dosing Pump	10	50	gpm	50
900-18	Binder Mix & Storage Tank	2	12,000	gal	0
900-19	Binder Dosing Pump	10	13	gpm	5
900-20	High Shear Reactor	20	260	gal	2,000
900-21	Low Shear Reactor	30	1,387	gal	900
900-22	Sieve Bends	10	500	gpm	0
900-23	Tailings Scavenger	10	400	gpm	250
900-24	Froth Pump	2	150	gpm	20
900-25	Heptane Stripper	5	50	tph	50
900-26	Condenser	5	65	tph	0
900-27	Oil Water Separator	5	1,000	gal	0
900-28	Drainage Belt	5	50	tph	100
900-29	Boiler (evaporation capacity)	1	64	tph	65
TOTAL INSTALLED HP					17,830

3.2.8.5 Spherical Agglomeration (Continued)

Dewatered middlings from centrifugal dryers in Group H and I will be collected on a middlings conveyor and delivered to a surge bin designed to hold 2800 tons, approximately 10 hours of consumption in the agglomeration section. A weigh feeder located below the bin will feed a measured amount of coal to the primary ball mill which will grind the coal to approximately 100 mesh. The primary ball mill product will be pumped to solid bowl centrifuges which are used to classify the solids based on size and specific gravity. Being hard to grind, the minerals will be concentrated in the coarser sizes of the ball mill product. Their size and higher density relative to coal will be effectively used by the centrifuges to place them in the cake. Ground material finer than 325 mesh will report to the centrate slurry which will be delivered to a feed static thickener. The solids in the centrate will constitute the ground product from the selective grinding circuit.

The centrifuge cake will be diluted and fed to spiral classifiers for a specific gravity separation. Coarse mineral matter and pyrite will be separated as a refuse product. The clean coal from the spiral separators will be fed to secondary grinding mills for further grinding. Removal of mineral matter ahead of the secondary mills will reduce the amount of solids to be ground. The product from the secondary ball mills will be combined with the primary ball mill product and classified in the centrifuges completing the closed grinding loop.

The selective grinding circuit which uses 'closed circuit grinding' will produce a narrow size range in the product, improves mineral liberation, reject coarse pyrite and mineral matter. As a result capital and operating costs will be reduced, particularly due to lower grinding energy requirements.

Preparation of Micro-agglomerates: The first step in agglomeration will be the preparation of microagglomerates in high shear reactors followed by processing of the microagglomerates in low shear reactors. The microagglomerates will be enlarged in size using asphalt as binder. The high and low shear reactors are arranged in 10 parallel trains of 26 tph capacity each. Each train consists of two high shear reactors and three low shear reactors all arranged in series.

The feed to agglomeration will come from the feed thickener. The thickener in addition to thickening the agglomeration feed also will act as a surge storage ahead of the agglomeration section.

3.2.8.5 Spherical Agglomeration (Continued)

The underflow from the feed thickener together with the froth from the tailings scavenger will be diluted to the required solid consistency for agglomeration (20 percent solids by weight). A variable speed agglomeration feed pump will deliver the slurry at a pre-set and uniform rate to a high shear reactor. Heptane, the bridging liquid, will also be pumped into the reactor in measured quantities by a dosing pump. At the high shear reactor, under conditions of intense shear, microagglomerates of coal will be formed. The microagglomerates will overflow into low shear reactors. While the coal matter in the feed slurry coalesce to form microagglomerates, the non-coal mineral matter will remain in the slurry as discrete particles. The high shear reactor is connected to the next stage of reactors where the agglomerates will increase in size.

Preparation of Agglomerates: The microagglomerates will be grown, in stages, in the low-shear reactors by the addition of asphalt dissolved in heptane and under conditions of gentle agitation. Agglomerates of the required size will overflow from the last low-shear reactor of each train to sieve bends. The underflow from the sieve bends, the tailings, will be floated in tailings scavenger flotation units to reclaim any broken coal agglomerates found in the stream. The froth from the scavengers units will be returned to the agglomeration feed sump. The scavenger tailings will be sent to the tailings thickener.

Heptane Recovery and Agglomerate Dewatering: Heptane will be recovered from the agglomerates in a travelling slat type steam strippers. The agglomerates will be slowly drawn through a boiling water bath heated by steam. The heptane and steam azeotrope will be condensed and heptane decanted from the water in an oil/ water separator. Condensed and separated water will be recycled to the boiler.

The steamed agglomerates will be removed from the heptane stripper and drained of water on drainage belts. The underflow from the drainage belt will be directed to the tailings thickener.

To safeguard against explosion hazards, all vessels containing heptane will be sealed. The nitrogen blanketing system will include a gas holder that controls the system pressure in addition to serving as a surge reservoir to accommodate changes in and kept under positive pressure of nitrogen by a blanketing system. The nitrogen the fill volume in the tanks and vessels of the system. Should the gas holder become full for any reason, some of the nitrogen will be vented though a flare. A refrigerated water cooled condenser located between the flare and gas holder will help to recover most of the heptane in the gases before they are flared. A comprehensive ventilation and fire protection system (deluge/foam) will also be included to ensure safety at all times.

3.2.8.5 Spherical Agglomeration (Continued)

Water Clarification and Tailings Disposal: The following refuse streams are generated in the agglomeration section.

- Spiral tailings (100 mesh x 0)
- Agglomeration tailings from sieve bends and drainage belts (325 mesh x 0)

The tailings will be collected in a tailings thickener and thickened to a solid consistency of 25-30 percent. The tailings (thickener underflow) will be pumped to the fine refuse settling pond (Group O). Clarified water from the thickener overflow will be recycled back into the plant.

Coarse Refuse Handling (CCCM Component 850):

This section is shown in Figure 3-9. This plant section is included in the Base Case, Alternate 1 and Alternate 2 under Group F, L and N, respectively. The description is applicable to all alternates. The coarse refuse from each cleaning train will be collected on a Refuse Collecting Conveyor and delivered to a Refuse Silo by the Refuse Silo Feed Conveyor. From the silo the refuse will be loaded into trucks for disposal.

Fine Refuse Disposal (CCCM Component 720):

This section is presented in Figure 3-9. The plant section is included in the Base Case, Alternate 1 and Alternate 2, under Group G, M and O, respectively. The thickened fine refuse slurry will be disposed off in a settling pond and the clarified water will be pumped back to the cleaning plant as make-up water.

Clean Coal Storage (CCCM Component 350):

As shown in Figure 3-9, clean coal from the Clean Coal Collecting Belt which serves all cleaning trains will be diverted either to the active storage pile (Group H) or to the Emergency/inactive storage piles (Group I) by a motorized gate.

All four cases of the alternates use circular piles (CCCM Component 350) as described for raw coal storage earlier. The facilities consist of a circular stacker and a bridge type reclaimer. The bridge reclaimer will normally operate 2 shifts a day with an 8 hour storage bin ahead of the grinding units in Plant 2. This allows adequate time for routine maintenance. In addition to the reclaimer, reclaim hoppers and feeders below the pile may be used to supply coal for grinding at times when the reclaimer is in-operative. Coal can also be withdrawn from emergency pile/inactive storage.

FIGURE 3-9

COARSE REFUSE HANDLING

BASE CASE G/720
ALTERNATE 1 M/720
ALTERNATE 2 D/720

BASE CASE F/850
ALTERNATE 1 L/850
ALTERNATE 2 R/850

CLEAN COAL STORAGE

BASE CASE H/350
ALTERNATE 1 N/350
ALTERNATE 2 P/350

BASE CASE T/850
ALTERNATE 1 D/850
ALTERNATE 2 Q/850

NOTE: THIS FIGURE IS APPLICABLE FOR ALL COAL CLEANING ALTERNATES A-350 & GROUP 10-1000 COMPONENT

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
1	CONVEYOR	1	FT	1.00	1.00
2	CONVEYOR	1	FT	1.00	1.00
3	CONVEYOR	1	FT	1.00	1.00
4	CONVEYOR	1	FT	1.00	1.00
5	CONVEYOR	1	FT	1.00	1.00
6	CONVEYOR	1	FT	1.00	1.00
7	CONVEYOR	1	FT	1.00	1.00
8	CONVEYOR	1	FT	1.00	1.00
9	CONVEYOR	1	FT	1.00	1.00
10	CONVEYOR	1	FT	1.00	1.00
11	CONVEYOR	1	FT	1.00	1.00
12	CONVEYOR	1	FT	1.00	1.00
13	CONVEYOR	1	FT	1.00	1.00
14	CONVEYOR	1	FT	1.00	1.00
15	CONVEYOR	1	FT	1.00	1.00
16	CONVEYOR	1	FT	1.00	1.00
17	CONVEYOR	1	FT	1.00	1.00
18	CONVEYOR	1	FT	1.00	1.00
19	CONVEYOR	1	FT	1.00	1.00
20	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
21	CONVEYOR	1	FT	1.00	1.00
22	CONVEYOR	1	FT	1.00	1.00
23	CONVEYOR	1	FT	1.00	1.00
24	CONVEYOR	1	FT	1.00	1.00
25	CONVEYOR	1	FT	1.00	1.00
26	CONVEYOR	1	FT	1.00	1.00
27	CONVEYOR	1	FT	1.00	1.00
28	CONVEYOR	1	FT	1.00	1.00
29	CONVEYOR	1	FT	1.00	1.00
30	CONVEYOR	1	FT	1.00	1.00
31	CONVEYOR	1	FT	1.00	1.00
32	CONVEYOR	1	FT	1.00	1.00
33	CONVEYOR	1	FT	1.00	1.00
34	CONVEYOR	1	FT	1.00	1.00
35	CONVEYOR	1	FT	1.00	1.00
36	CONVEYOR	1	FT	1.00	1.00
37	CONVEYOR	1	FT	1.00	1.00
38	CONVEYOR	1	FT	1.00	1.00
39	CONVEYOR	1	FT	1.00	1.00
40	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
41	CONVEYOR	1	FT	1.00	1.00
42	CONVEYOR	1	FT	1.00	1.00
43	CONVEYOR	1	FT	1.00	1.00
44	CONVEYOR	1	FT	1.00	1.00
45	CONVEYOR	1	FT	1.00	1.00
46	CONVEYOR	1	FT	1.00	1.00
47	CONVEYOR	1	FT	1.00	1.00
48	CONVEYOR	1	FT	1.00	1.00
49	CONVEYOR	1	FT	1.00	1.00
50	CONVEYOR	1	FT	1.00	1.00
51	CONVEYOR	1	FT	1.00	1.00
52	CONVEYOR	1	FT	1.00	1.00
53	CONVEYOR	1	FT	1.00	1.00
54	CONVEYOR	1	FT	1.00	1.00
55	CONVEYOR	1	FT	1.00	1.00
56	CONVEYOR	1	FT	1.00	1.00
57	CONVEYOR	1	FT	1.00	1.00
58	CONVEYOR	1	FT	1.00	1.00
59	CONVEYOR	1	FT	1.00	1.00
60	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
61	CONVEYOR	1	FT	1.00	1.00
62	CONVEYOR	1	FT	1.00	1.00
63	CONVEYOR	1	FT	1.00	1.00
64	CONVEYOR	1	FT	1.00	1.00
65	CONVEYOR	1	FT	1.00	1.00
66	CONVEYOR	1	FT	1.00	1.00
67	CONVEYOR	1	FT	1.00	1.00
68	CONVEYOR	1	FT	1.00	1.00
69	CONVEYOR	1	FT	1.00	1.00
70	CONVEYOR	1	FT	1.00	1.00
71	CONVEYOR	1	FT	1.00	1.00
72	CONVEYOR	1	FT	1.00	1.00
73	CONVEYOR	1	FT	1.00	1.00
74	CONVEYOR	1	FT	1.00	1.00
75	CONVEYOR	1	FT	1.00	1.00
76	CONVEYOR	1	FT	1.00	1.00
77	CONVEYOR	1	FT	1.00	1.00
78	CONVEYOR	1	FT	1.00	1.00
79	CONVEYOR	1	FT	1.00	1.00
80	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
81	CONVEYOR	1	FT	1.00	1.00
82	CONVEYOR	1	FT	1.00	1.00
83	CONVEYOR	1	FT	1.00	1.00
84	CONVEYOR	1	FT	1.00	1.00
85	CONVEYOR	1	FT	1.00	1.00
86	CONVEYOR	1	FT	1.00	1.00
87	CONVEYOR	1	FT	1.00	1.00
88	CONVEYOR	1	FT	1.00	1.00
89	CONVEYOR	1	FT	1.00	1.00
90	CONVEYOR	1	FT	1.00	1.00
91	CONVEYOR	1	FT	1.00	1.00
92	CONVEYOR	1	FT	1.00	1.00
93	CONVEYOR	1	FT	1.00	1.00
94	CONVEYOR	1	FT	1.00	1.00
95	CONVEYOR	1	FT	1.00	1.00
96	CONVEYOR	1	FT	1.00	1.00
97	CONVEYOR	1	FT	1.00	1.00
98	CONVEYOR	1	FT	1.00	1.00
99	CONVEYOR	1	FT	1.00	1.00
100	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
101	CONVEYOR	1	FT	1.00	1.00
102	CONVEYOR	1	FT	1.00	1.00
103	CONVEYOR	1	FT	1.00	1.00
104	CONVEYOR	1	FT	1.00	1.00
105	CONVEYOR	1	FT	1.00	1.00
106	CONVEYOR	1	FT	1.00	1.00
107	CONVEYOR	1	FT	1.00	1.00
108	CONVEYOR	1	FT	1.00	1.00
109	CONVEYOR	1	FT	1.00	1.00
110	CONVEYOR	1	FT	1.00	1.00
111	CONVEYOR	1	FT	1.00	1.00
112	CONVEYOR	1	FT	1.00	1.00
113	CONVEYOR	1	FT	1.00	1.00
114	CONVEYOR	1	FT	1.00	1.00
115	CONVEYOR	1	FT	1.00	1.00
116	CONVEYOR	1	FT	1.00	1.00
117	CONVEYOR	1	FT	1.00	1.00
118	CONVEYOR	1	FT	1.00	1.00
119	CONVEYOR	1	FT	1.00	1.00
120	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
121	CONVEYOR	1	FT	1.00	1.00
122	CONVEYOR	1	FT	1.00	1.00
123	CONVEYOR	1	FT	1.00	1.00
124	CONVEYOR	1	FT	1.00	1.00
125	CONVEYOR	1	FT	1.00	1.00
126	CONVEYOR	1	FT	1.00	1.00
127	CONVEYOR	1	FT	1.00	1.00
128	CONVEYOR	1	FT	1.00	1.00
129	CONVEYOR	1	FT	1.00	1.00
130	CONVEYOR	1	FT	1.00	1.00
131	CONVEYOR	1	FT	1.00	1.00
132	CONVEYOR	1	FT	1.00	1.00
133	CONVEYOR	1	FT	1.00	1.00
134	CONVEYOR	1	FT	1.00	1.00
135	CONVEYOR	1	FT	1.00	1.00
136	CONVEYOR	1	FT	1.00	1.00
137	CONVEYOR	1	FT	1.00	1.00
138	CONVEYOR	1	FT	1.00	1.00
139	CONVEYOR	1	FT	1.00	1.00
140	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
141	CONVEYOR	1	FT	1.00	1.00
142	CONVEYOR	1	FT	1.00	1.00
143	CONVEYOR	1	FT	1.00	1.00
144	CONVEYOR	1	FT	1.00	1.00
145	CONVEYOR	1	FT	1.00	1.00
146	CONVEYOR	1	FT	1.00	1.00
147	CONVEYOR	1	FT	1.00	1.00
148	CONVEYOR	1	FT	1.00	1.00
149	CONVEYOR	1	FT	1.00	1.00
150	CONVEYOR	1	FT	1.00	1.00
151	CONVEYOR	1	FT	1.00	1.00
152	CONVEYOR	1	FT	1.00	1.00
153	CONVEYOR	1	FT	1.00	1.00
154	CONVEYOR	1	FT	1.00	1.00
155	CONVEYOR	1	FT	1.00	1.00
156	CONVEYOR	1	FT	1.00	1.00
157	CONVEYOR	1	FT	1.00	1.00
158	CONVEYOR	1	FT	1.00	1.00
159	CONVEYOR	1	FT	1.00	1.00
160	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
161	CONVEYOR	1	FT	1.00	1.00
162	CONVEYOR	1	FT	1.00	1.00
163	CONVEYOR	1	FT	1.00	1.00
164	CONVEYOR	1	FT	1.00	1.00
165	CONVEYOR	1	FT	1.00	1.00
166	CONVEYOR	1	FT	1.00	1.00
167	CONVEYOR	1	FT	1.00	1.00
168	CONVEYOR	1	FT	1.00	1.00
169	CONVEYOR	1	FT	1.00	1.00
170	CONVEYOR	1	FT	1.00	1.00
171	CONVEYOR	1	FT	1.00	1.00
172	CONVEYOR	1	FT	1.00	1.00
173	CONVEYOR	1	FT	1.00	1.00
174	CONVEYOR	1	FT	1.00	1.00
175	CONVEYOR	1	FT	1.00	1.00
176	CONVEYOR	1	FT	1.00	1.00
177	CONVEYOR	1	FT	1.00	1.00
178	CONVEYOR	1	FT	1.00	1.00
179	CONVEYOR	1	FT	1.00	1.00
180	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
181	CONVEYOR	1	FT	1.00	1.00
182	CONVEYOR	1	FT	1.00	1.00
183	CONVEYOR	1	FT	1.00	1.00
184	CONVEYOR	1	FT	1.00	1.00
185	CONVEYOR	1	FT	1.00	1.00
186	CONVEYOR	1	FT	1.00	1.00
187	CONVEYOR	1	FT	1.00	1.00
188	CONVEYOR	1	FT	1.00	1.00
189	CONVEYOR	1	FT	1.00	1.00
190	CONVEYOR	1	FT	1.00	1.00
191	CONVEYOR	1	FT	1.00	1.00
192	CONVEYOR	1	FT	1.00	1.00
193	CONVEYOR	1	FT	1.00	1.00
194	CONVEYOR	1	FT	1.00	1.00
195	CONVEYOR	1	FT	1.00	1.00
196	CONVEYOR	1	FT	1.00	1.00
197	CONVEYOR	1	FT	1.00	1.00
198	CONVEYOR	1	FT	1.00	1.00
199	CONVEYOR	1	FT	1.00	1.00
200	CONVEYOR	1	FT	1.00	1.00

NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
201	CONVEYOR	1	FT	1.00	1.00
202	CONVEYOR	1	FT	1.00	1.00
203	CONVEYOR	1	FT	1.00	1.00
204	CONVEYOR	1	FT	1.00	1.00

3.2.8.5 Spherical Agglomeration (Continued)

Clean Coal Storage - Emergency Pile (CCCM Component 820)

This section of the plant is shown in Figure 3-9. The figure and the description are common to the 3 alternates and their cases. An emergency pile with reclaim hoppers and feeders is provided under this group. The functions of this plant section are:

- To receive coal from the cleaning section when the circular stacker is in-operative or the circular pile is full
- For building the long term in-active storage using mobile equipment
- For feeding coal to Plant 2 at times when the reclaimer or feeder in the active pile can not be used
- For reclaiming coal from the long term in-active pile

The long term in-active pile will be built by moving the coal from the emergency pile to the designated area and laying the coal in thin layers. After placement of each layer the coal will be compacted in order to avoid air circulation and thus spontaneous heating and combustion. After the pile has reached the full height it will be sealed with a spray of suitable sealant.

The reclaimed coal will be delivered to a conveying system under Plant 2, Grinding and Liquefaction.

3.2.8.6 Production of Middlings

The possibility of utilizing a potential middlings product with an ash content of around 20 percent for boilers or coal gasification was examined. The recovery of a middlings product is justified when the process sink material (refuse) contains a significant amount of material of economically usable quality. A review of the float/sink data for the design coal revealed that once a clean coal with 11.4 percent ash (Base Case) or 8.6 percent (Alternate 1) will be produced from the ROM coal, the refuse will contain no coal of the required middlings quality. As seen in Table 3-33 the refuse will be exclusively material with an ash content above 68 percent. In the case of Alternate 1, there will be no component at the 20 percent middlings ash level. The best middlings product will be a 25.5 percent ash content at a yield of 1.35 percent. In addition, both alternates will recover 90 to 95 percent of the Btus fed into the clean coal.

In the case of Alternate 2, a middlings product with an ash content of around 23 percent and comprising of about 60 percent of the ROM feed will be available as shown in the material balance. This material will be fed to the agglomeration section where more than 90 percent of the Btus will be recovered as clean coal agglomerates.

Under these circumstances, additional cleaning, dewatering, handling and storage circuits will not be justified to produce a middlings product. Since the boilers or gasifier can use a fuel of 20 percent ash this requirement can be more economically met by ROM coal. For additional savings in the boilers it is recommended that clean coal from the Jig plant be used.

3.2.8.7 Flow Rates and Stream Analyses for Various Streams

Flow rates, solid, water, ash, sulfur and BTU contents of the various streams for Jig (base case), Heavy Medium Separation (Alternate 1) and Spherical Agglomeration (Alternate 2) are shown in Tables 3-34, 3-35 and 3-36, respectively.

3.2.8.8 Personal Utility and Consumable Requirements

Personnel and consumable requirements are shown in Table 3-37 required for the development of annual O & M Costs. Also shown are annual production rates of clean coal.

Table 3-33

ROM COAL RECEIVING, STORAGE, CLEANING AND CLEAN COAL STORAGE DESIGN BASIS

A Clean Coal Consumption by the Liquefaction Plant

	<u>tpd</u>
Case 1	5,000
Case 2	10,000
Case 3	15,000
Case 4	20,000

Tonnages are on a moisture free basis

Liquefaction Plant operate 24 hours a day and 7 days a week

B Coal Cleaning Schemes (for all cases)

Jig Cleaning - Base Case
Heavy Medium Cleaning- Alternate 1
Spherical Agglomeration- Alternate 2

C Cleaning Plant Operating Schedule

Hours /day	16
Days/ week	5

Agglomeration section of Alternate 2
to operate 3 shifts a day and 5 days a week

D Clean Coal Ash Content

	<u>Percent</u>
Jig Cleaning - Base Case	11.4
Heavy Medium Cleaning- Alternate 1	8.6
Spherical Agglomeration- Alternate 2	<4

E Source of Design Coal

Illinois No. 6 Seam Coal from Burning Star Mine

F ROM Coal Analysis (Dry Basis)

	<u>Percent</u>
Raw Coal Ash Content	21.9
Pyritic Sulfur	3.0
Sulfate Sulfur	0.3
Organic Sulfur	1.8
Total Sulfur	5.1

G Size Analysis (Inch or Mesh)

	<u>Percent</u>
3 X 3/8	51
3/8 X 28M	37
<u>28M X0</u>	<u>12</u>
TOTAL	100

Source: 'Coal Cleaning to Improve Illinois No. 6 Seam Coal
for Combustion'

EPRI Interim Report CS-3666, dated September 1984

H Washability Data

From EPRI report cited above with dilution added to match
given ROM Coal ash content. See Table 2-3

Table 3-34

JIG CLEANING - BASE CASE
MATERIAL BALANCE - CASE 1

STREAM NUMBER	1	2	3	4	5	6	7	8
	RAW COAL	WATER	JIG REFUSE	JIG FLOATS	CLASSIFYING CYCLONE FEED	CLEAN COAL	CLEAN COAL	CYCLONE OVERFLOW
SIZE (INCH OR MESH)	3 X 0		3 X 0	3 X 0	1/8 X 0	3 X 1-1/2	1-1/2 X 1/8	100M X 0
• SOLIDS (TPH)	600	0	102	498	102	45	351	12
• SOLIDS (%)	91		65	29	8	96	90	1
• WATER (GPM)	229	4,800	220	4,809	4,646	8	156	3,806
• WT % ASH	21.9		66.3	12.8	23.6	10.6	9.9	50.0
• WT % SULFUR	5.1		13.5	3.4	3.7	3.6	3.2	5.4
• BTU CONTENT/LB	13,600		3,477	12,059	10,296	12,427	12,524	5,340

STREAM NUMBER	9	10	11	12	13	14	15	16	17	18	19
	CYCLONE UNDERFLOW	CENTRIFUGE FEED	CENTRIFUGE PRODUCT	CENTRATE	SLIMES	COARSE REFUSE	THICKENER FEED	THICKENER UNDERFLOW	THICKENER OVERFLOW	MAKE-UP WATER	CLEAN COAL
SIZE (INCH OR MESH)	1/8 X 100M	1-1/2 X 100M	1-1/2 X 100M	100M X 0	28M X 0	3 X 0	100M X 0	100M X 0			1-1/2 X 0
• SOLIDS (TPH)	90	441	435	6	15.3	66.7	33.3	33.3	0	0	480
• SOLIDS (%)	30	64	91	3	3	90	3	25			91
• WATER (GPM)	840	996	172	824	181	39	4,811	400	4,411	369	180
• WT % ASH	20.3	12.0	11.446	53.0	66.3	66.3	58.1	58.1			11.4
• WT % SULFUR	3.6	3.3	3.3	5.4	13.5	13.5	9.1	9.1			3.3
• BTU CONTENT/LB	10,874	12,187	12,279	5,560	3,477	3,477	4,524	4,524			12,293

ANALYSES ARE ON A DRY BASIS
NUMBERS MAY NOT ADD UP DUE TO ROUNDING OFF

Table 3-35

HEAVY MEDIUM CLEANING - ALTERNATE 1
MATERIAL BALANCE - CASE 1

STREAM NUMBER	1	2	3	4	5	6	7	8	9	10	11	12
	RAW COAL	WATER	SIZING SCREEN O'FLOWS	SIZING SCREEN U' FLOW	HM VESSEL FLOAT	COARSE COAL CENTRIFUGE PRODUCT	CENTRATE	HM VESSEL SINKS	FEED TO DESLIMING SCREENS	SPRAY WATER	DESLIMING SCREEN UNDERFLOW	HM CYCLONE FEED
SIZE (INCH OR MESH)	3 X 0		1-1/2 X 1/4	1/4 X 0	1-1/2 X 1/4	1-1/2 X 1/4		1-1/2 X 1/4	1/4 X 0		28 M X 0	1/4 X 28M
* SOLIDS (TPH)	600		373	227	272	272		101	328		76	252
* SOLIDS (%)	91		86	18	87	93		91	26		6	85
* WATER (GPM)	229	4,200	203	4,225	162	82	91	39	4,265	983	5,072	178
* WT % ASH	21.9		20.3	24.5	8.7	8.7		51.5	32.8		43.9	29.5
* WT % SULFUR	5.1		5.3	6.7	3.0	3.0		11.6	6.8		6.7	6.9
* BTU CONTENT/LB	10,600		10,668	10,161	12,750	12,750		5,805	9,821		6,944	9,386

STREAM NUMBER	13	14	15	16	17	18	19	20	21	22	23	24
	HM CYCLONE FLOATS	CENTRIFUGE PRODUCT	CENTRATE	COARSE REFUSE	WATER	CLASSIFYING CYCLONE FEED	CYCLONE OVERFLOW	SPIRAL FEED	SPIRAL PLANT REFUSE	SPIRAL CLEAN COAL	FINES CENTRIFUGE PRODUCT	FINES CENTRIFUGE CENTRATE
SIZE (INCH OR MESH)	1/4 X 28M	1/4 X 28M		1/4 X 28M		28M X 0	100M X 0	28M X 100M	28 MX 100M	28M X 100M	28M X 100M	
* SOLIDS (TPH)	160	160		92		76	39	36	13	23	23	
* SOLIDS (%)	85	89		85		5	3	25	25	25	86	
* WATER (GPM)	113	83	30	65	600	5,676	5,239	437	156	281	15	266
* WT % ASH	8.4	8.4		66.2		43.9	57.4	29.2	66.5	8.5	8.5	
* WT % SULFUR	2.9	2.9		13.8		6.7	5.7	7.9	16.6	3.0	3.0	
* BTU CONTENT/LB	12,787	12,787		3,428		7,075	4,857	9,478	3,376	12,774	12,774	

STREAM NUMBER	25	26	27	28	29
	THICKENER FEED	THICKENER UNDERFLOW	THICKENER OVERFLOW	MAKE-UP WATER	TOTAL CLEAN COAL 6+14+23
SIZE (INCH OR MESH)	28M X 0	28M X 0			1-1/2 X 0
* SOLIDS (TPH)	52	52		0	455
* SOLIDS (%)	4	25	0		91
* WATER (GPM)	5,771	629	5,141	643	180
* WT % ASH	59.7	59.7			8.6
* WT % SULFUR	8.4	8.4			3.0
* BTU CONTENT/LB	4,490	4,490			12,764

ANALYSES ARE ON A DRY BASIS
NUMBERS MAY NOT ADD UP DUE TO ROUNDING OFF

Table 3-36

SPHERICAL AGGLOMERATION- ALTERNATE 2
MATERIAL BALANCE
AGGLOMERATION SECTION- (3 SHIFTS PER DAY)

STREAM NUMBER	31 AGGLOMERATION SECTION FEED	32 WATER ADDITION	33 PRIMARY BALL MILL FEED	34 CENTRIFUGE FEED	35 GROUND PRODUCT	36 CENTRIFUGE PRODUCT	37 SPIRAL FEED	38 FEED TO SEC. MILL	39 SPIRAL TAILINGS	40 FEED THICKENER IN FLOW	41 FEED THICKENER OVERFLOW	42 FEED THICKENER UNDERFLOW
SIZE (INCH OR NESS) SP. GR. FRACTION	1/4 X 0		1/4 X 0	1000 X 0	< 325M	140 X 325M	140 X 325M	> 325M 1.8 FLOAT	140 X 325M 1.8 SINK	< 325M		
• SOLIDS (TPH)	280		280	492	233	259	259	233	26	233		233
• SOLIDS (%)	91		48	29	19	35	36	28	35	19		30
• WATER (GPM)	101	487	589	4,885	4,248	558	2,417	2,362	56	4,248	2,072	2,176
• WT % ASH	23.1		23.1	26.4	18.1	25.8	33.6	30.0	48.0	18.1		19.1
• WT % SULFUR	9.0		9.0	6.3	4.8	7.5	7.5	7.2	10.5	4.9		4.9
• BTU CONTENT/LB	16,487		16,487	9,879	11,232	9,871	9,871	9,293	3,141	11,232		11,232

STREAM NUMBER	43 DILUTION WATER	44 AGGLOMERATION SECTION FEED	45 BINDER MIX	46 NEPTANE FEED	47 AGGLOMERATION SECTION TAILINGS	48 AGGLOMERATION SECTION WATER	49 RECOVERED SEPTANE	50 TAILINGS THICKENER FEED	51 AGGLOMERATION SECTION TAILINGS	52 AGGLOMERATION SECTION TAILINGS OVERFLOW	53 MARKUP WATER	54 RECYCLED WATER
SIZE (INCH OR NESS) SP. GR. FRACTION		< 210M				3/8			< 100M			
• SOLIDS (TPH)		233			40	193		46	66			
• SOLIDS (%)		20			4	87		7	28			
• WATER (GPM)		5,730			3,414	115		3,670	683	3,987		
• WT % ASH		18.1			87.0	3.8		79.5	79.5			
• WT % SULFUR		4.9			16.4	2.4		14.1	14.1			
• BTU CONTENT/LB		11,232			NA	13,548		1,234	1,234			
NEPTANE (TPH) BINDER (TPH)				96.20		5	71.87					3,686

TONNAGES FOR THE AGGLOMERATION SECTION ARE ON A THREE SHIFT BASIS
ANALYSES ARE ON A DRY BASIS
NUMBERS MAY NOT ADD UP DUE TO ROUNDING OFF

Table 3-36 (continued)

SPHERICAL AGGLOMERATION- ALTERNATE 2
MATERIAL BALANCE
CONVENTIONAL CLEANING SECTION- (2 SHIFTS PER DAY)

STREAM NUMBER	1	2	3	4	5	6	7	8	9	10	11
	RAW COAL	WATER	COARSE COAL	FINE COAL	FINE SLURRY	FINE COAL FLOAT	FINE SLURRY	COARSE COAL FLOAT	CENTRIFUGE FEED	CENTRIFUGE PRODUCT	CENTRATE
SIZE (INCH OR MESH)	1-1/2 X 0		1-1/2 X 1/4	1/4 X 20M	20M X 0	1/4 X 20 1.3 FLOAT	1/4 X 20 1.3 SLIME	1-1/2 X 1/4 1.3 FLOAT	1-1/2 X 20	1-1/2 X 20	
SP. GR. FRACTION	600		373	141	66	69	93	86	134	154	
• SOLIDS (TPH)	91		80	84	6	84	83	87	86	93	
• WATER (GPM)	226	4,386	283	123	4,102	57	79	51	104	46	57
• WT & ASH	21.9		28.3	17.7	41.2	3.6	28.2	3.9	3.7	3.7	
• WT & SULFUR	9.10		9.34	4.19	6.0	2.6	9.37	2.64	2.6	2.6	
• BTU CONTENT/LB	18,600		18,868	11,284	7,488	13,575	9,591	13,518	13,543	13,543	

STREAM NUMBER	12	13	14	15	16	17	18	19
	FEED USED	FEED USED	FEED USED	FEED TO DESIMING SCREEN	DESIMING COAL	DESIMING SCREEN UNDERFLOW	MIDOLING CENTRIFUGE PRODUCT	COARSE REFUSE
SIZE (INCH OR MESH)				1/4 X 0	1/4 X 20M	20M X 0	1/4 X 20M	1/4 X 20M 1.8 SLIME
SP. GR. FRACTION				1-1/2 X 1/4 1.3 SLIME	1/4 X 20M	20M X 0	1/4 X 20M 1.8 FLOAT	
• SOLIDS (TPH)				380	251	29	336	15
• WATER (GPM)				88	48	6	92	86
• WT & ASH				192	192	1,320	117	10
• WT & SULFUR				25.9	25.7	28.2	23.4	48.3
• BTU CONTENT/LB				5.95	4.00	5.4	5.76	11.40
				9,958	9,988	9,591	10,298	3,092

STREAM NUMBER	20	21	22	23	24	25	26	27	28	29	30
	CLASSIFYING CYCLONE FEED	CLASSIFYING CYCLONE OVERFLOW	REFUSE THICKENER FEED	REFUSE THICKENER UNDERFLOW	WATER TO PLANT	MAKEUP WATER	CLASSIFYING CYCLONE UNDERFLOW	20M X 100M	20M X 100M	CENTRATE	TOTAL MIDOLING
SIZE (INCH OR MESH)	20 X 0	100M X 0	100M X 0	100M X 0			20M X 100M	20M X 100M	20M X 100M		1/4 X 0
SP. GR. FRACTION											
• SOLIDS (TPH)	93	42	42	42			53	53	53		389
• WATER (GPM)	7	3	3	25			25	25	84		91
• WT & ASH	5,423	6,792	5,510	504			5,486	5,486	34		151
• WT & SULFUR	37.3	61.0	61.0	61.0			18.3	18.3	18.3		23.1
• BTU CONTENT/LB	5.8	6.2	6.2	6.2			3.9	3.9	3.9		5.5
	9,979	4,274	4,274	4,274			11,103	11,103	11,103		10,407

ANALYSIS ARE ON A DRY BASIS
NUMBERS MAY NOT ADD UP DUE TO ROUNDING OFF

Personnel, Utility, and Consumable Requirements and Annual Production

1. Refuse disposal requirements are indicated for inclusion in annual O & M Costs

Maintenance and Operating supplies

Annual cost for maintenance materials and supplies are estimated as a percentage of Total Direct Field Cost

Annual cost for operating supplies are estimated as a percentage of Total Field Cost

ANNUAL COAL REQUIREMENTS & PRODUCTION OF CLEAN COAL

DRY BASIS - TONS PER YEAR

CASE 1 - PLANT CAPACITY 600 TPH (INPUT)

	ROM COAL (DRY BASIS) TONS/YEAR	ROM COAL (AS RECEIVED)	CLEAN COAL (DRY BASIS) HV- BTU/ lb TONS/YEAR
Base Case	2,175,000	2,382,000	1,740,000
Alternate 1	2,175,000	2,382,000	1,649,500
Alternate 2	2,175,000	2,382,000	1,639,500

(OTHER CASES ARE MULTIPLES OF CASE 1)

3.2.8.8 Land Requirements

Land requirements for base case are shown in preliminary layouts furnished in Figures 3-10 thru 3-13 for the four different plant throughputs. The raw and clean coal storage piles which are the same for all the alternates occupy the major area. Since the plant buildings are relatively small, changes in the plant building sizes for the different plant alternates will not significantly alter the space requirements shown for the Base Case.

FIGURE 3-10 BASE CASE
CASE 1- 600 TPH
LAND AREA REQUIRED
1500 FT X 1000 FT

FIGURE 3-11 BASE CASE
CASE 2- 1200 TPH
LAND AREA REQUIRED
1600 FT X 1200 FT

FIGURE 3-13 BASE CASE
CASE 4- 2400 TPH
LAND AREA REQUIRED
1700 FT X 1900 FT

3.2.9 Status on Process Units

3.2.9.1 Plant 2 - Coal Liquefaction

Status of Work

The information to be supplied by HRI for the coal liquefaction plant will be for the front end of the plant through the second stage reactor and the high pressure separators. The development of the low pressure separation and the product distillation was left to Bechtel. The primary separation of the coal liquefaction trains was simulated using the Simulation Science PROCESS software. The output from the coal liquefaction plant (products from the product distillation section) and the hydrogen partial pressure were used as the basis for back-calculating the effluent from the second stage catalytic reactor. This stream then was the basis for the simulation. The simulation model begins with the hot high pressure separator and includes all of the separation system, including that in the HRI scope of work. This was necessary because of the interaction of liquid products from the high pressure system to the low pressure system. The simulation of this part of Plant 2 has been completed. An equipment list for that system has been developed, and sizing of equipment is partially completed.

Process Description

Primary Separation: The flow scheme used for the simulation is shown as Figure 3-14. The reactor effluent is sent directly to the hot high pressure separator at 760°F and 3000 psig. The overhead vapor is cooled to 550°F and enters the warm high pressure separator. The overhead of that separator is cooled to 130°F and is sent to the cold high pressure separator. Wash water is injected ahead of the air-fin cooler for control of ammonia salt deposition. The vapor from that separator is compressed and returned to the reactors as recycle hydrogen. A portion of the stream is purged from the system to the hydrogen purification unit. The water phase is withdrawn to the sour water flash drum and eventually to Plant 34 for recovery of anhydrous ammonia.

The liquid from the hot high pressure separator is flashed to 100 psig. The vapor from the hot high pressure separator is cooled from 750°F to 450°F and enters the warm low pressure separator along with the liquid from the warm high pressure separator. The vapor from the warm high pressure separator is cooled to 130°F and enters the cold low pressure separator along with the liquid from the cold high pressure separator. Wash water is injected ahead of the air-fin cooler for control of ammonia salt deposition. The vapor from this separator is sent to the Gas Plant, the liquid is sent to the product distillation surge drum, and the water phase is sent to the sour water flash drum. The liquid from the warm low pressure separator is heated by the feed to that vessel and sent to the product distillation surge drum. The liquid from the hot low pressure separator is further flashed to 20 psig in the slurry hold tank with the vapor being sent to the Gas Plant. Some of the liquid is pumped as recycle solvent back to the coal slurry tank with the remainder being sent to the product distillation surge drum.

3.2.9 Status on Process Units (Continued)

3.2.9.1 Plant 2 - Coal Liquefaction

Product Distillation: A schematic of the product distillation system is shown in Figure 3-14. The liquid products from the three low pressure separators in the coal liquefaction plant are sent to the production distillation surge drum from where they are pumped through a heater to the atmospheric distillation tower. Vapors from the surge drum are vented directly to the atmospheric tower. Two products are taken overhead from the tower: a naphtha product (IBP - 350°F) which is sent to the Naphtha Hydrotreater; and a sour water stream which is sent to the wash water surge drum on the Coal Liquefaction Plant. A side stream product (350°F+) is withdrawn and sent to the Gas Oil Hydrotreater via cold (110°F) intermediate tankage. The bottoms stream off the atmospheric tower is pumped to two dispositions: as recycle solvent back to the coal slurry tank with the remainder being sent to the heater ahead of the vacuum distillation tower. Three products are taken overhead from the vacuum tower: a light gas oil product (450°F+) which is sent to the Gas Oil Hydrotreater via the same intermediate tankage as the atmospheric side stream product; an overhead vapor stream which is compressed and sent to the Gas Plant; and a sour water stream which is sent to the wash water surge drum on the Coal Liquefaction Plant. An upper side stream product (≈550°F - 850°F) is withdrawn and sent to the Gas Oil Hydrotreater via hot (400°F) intermediate tankage. A lower side stream product (850°F - 1000°F) is withdrawn and sent as recycle solvent back to the coal slurry tank. The vacuum tower bottoms is sent to the Solids-Liquids Separation Plant.

FIGURE 3-14

Plant 2

Separation and Fractionation

3.2.9 Status on Process Units (Continued)

3.2.9.2 Plant 3 - Gas Plant

Status of Work

An initial simulation model has been developed for the liquids recovery section of the Gas Plant. The process selected is a two tower lean oil absorption system with a combination absorber/ deethanizer tower and a stripper (debutanizer) tower. This process has the advantages of good liquids recovery, operation in a low pressure system (lower capital cost), and lower operating costs. Initial estimates of feed gas composition and flow rates were used to develop a converged, working model. After the completion of the simulations for the hydrotreaters and the Hydrogen Purification Plant, the simulation will be completed using actual feed compositions and flow rates.

Process Description

The Gas Plant has three main sections: (1) compression of low pressure gas streams, (2) scrubbing of the compressed gas to remove ammonia, carbon dioxide, and hydrogen sulfide, and (3) liquids recovery and treating. The flow scheme is shown in Figure 3-15.

Low Pressure Gas Compression: Miscellaneous gas streams are recovered from Coal Liquefaction (Plant 2), the Naphtha Hydrotreater (Plant 4), the Gas Oil Hydrotreater (Plant 5), and Hydrogen Purification (Plant 6). The low pressure gases (less than 180 psig) are sent to the Low Pressure Gas Compressor. At the present time, it appears that the compressor will have a suction pressure of 2-5 psig and an intermediate suction of approximately 40 psig. The compressor discharge will be at 180 psig. All of the gas streams will be at approximately 100°F and thus will not require cooling before entering the suction knockout drum. Any liquid recovered will be sent to the Naphtha Hydrotreater feed storage tank. The discharge from the compressor will be cooled and any liquids recovered in the knockout drum will also be sent to the Naphtha Hydrotreater feed storage tank.

Gas Scrubbing: Gases exiting the gas compressor discharge knockout drum is sent first to a water wash tower to remove ammonia. The ammonia water is sent to Plant 34 for the recovery of anhydrous ammonia. The gas stream exiting the water wash tower is sent to the amine treater for the removal of carbon dioxide and hydrogen sulfide. The rich amine is sent to a centralized amine regeneration system located in Plant 11, Sulfur Recovery.

3.2.9.2 Plant 3 - Gas Plant (Continued)

Liquids Recovery and Treating: The scrubbed gas is then fed to a combined lean oil absorber/ deethanizer tower to recover the liquids in the stream. The tower is operated at 160 psig. The tower has a reboiler to strip the ethane and lighter components from the rich oil exiting the bottom of the tower. Hydrotreated naphtha product is the lean oil. Rich oil from the absorber/ deethanizer tower is sent the lean oil stripper tower to remove the light hydrocarbons (propane and butanes) from the lean oil. Lean oil from the tower is returned to the absorber/deethanizer via heat exchange with the rich oil feed to the stripper and cooling with water. A purge of the lean oil is included to remove pentanes and heavier hydrocarbons, which are recovered from the gas streams, from the system. This purge stream is sent to the Naphtha Hydrotreater feed storage tank. The overhead product from the stripper is fed to a depropanizer to separate the feed into two LPG products (propane and mixed butanes). The two products are sent to individual MEROX units for the removal of trace sulfur compounds prior to going to product storage.

FIGURE 3-15

PROCESS FLOW SKETCH
GAS PLANT PLANT 3

3.2.9.3 Plant 4 - Naphtha Hydrotreater

Status of Work

The Naphtha Hydrotreater is being handled as an open art process. A process flow scheme (Figure 3-16) was developed based on similar units in the refining industry. Reaction conditions were developed and are presented in the Design Basis document. The unit will be shown as a two-train plant for reliability purposes. The process has been simulated and a converged solution obtained. The actual feed conditions will be inputted into the model for the final solution. A preliminary equipment list has been developed.

Process Description

Reaction and Separation Section: Feed is pumped from intermediate tankage directly to heat exchange with the reactor effluent. Hydrogen is then mixed with the heated feed prior to entering the reactor preheater, where the mixture is raised to the reactor inlet temperature. The feed/hydrogen mixture enters the fixed bed reactor, which operates at a pressure of 1000 psig. The reactor effluent passes through heat exchange with the cold feed, through an air-fin cooler, and to the high pressure separator. Wash water is injected into the reactor effluent line prior to the air-fin cooler for control of ammonia salts. Hydrogen rich vapor is compressed and returned to the front end of the unit to mix with makeup hydrogen and the unit feed. A purge gas stream is sent to the Gas Plant to remove light hydrocarbons from the system. Sour water is removed from the high pressure separator to be eventually sent for ammonia recovery. The hydrocarbon liquid is flashed to 185 psig to remove light hydrocarbons, which are sent to the Gas Plant. The low pressure separator liquid is then sent to product distillation.

Product Distillation: The low pressure separator liquid is preheated with the product from the fractionator before entering the tower. The overhead vapor from the tower is partially condensed and only a vapor product is withdrawn for further processing at the Gas Plant. The fractionator has a fired heater for a reboiler. The bottoms naphtha product is cooled and sent to product storage.

FIGURE 3-16

Plant 4 Naphtha Hydrotreater

3.2.9.4 Plant 5 - Gas Oil Hydrotreater

Status of Work

The Gas Oil Hydrotreater is being handled as an open art process. A process flow scheme (Figure 3-17) was developed based on similar units in the refining industry. Reaction conditions were developed and are presented in the Design Basis document. The unit will be shown as a two-train plant for reliability purposes. The process has been simulated and a converged solution obtained. The actual feed conditions will be input to the model for the final solution. A preliminary equipment list has been developed.

Process Description

Reaction and Separation Section: Cold feed is pumped from intermediate tankage through heat exchange with the side stream product of the atmospheric tower of the Coal Liquefaction Plant. Hot feed is pumped from intermediate tankage directly to the Gas Oil Hydrotreater and is mixed with the preheated cold feed. The mixed feed is pumped up to reactor pressure in a booster pump driven by an hydraulic expander turbine. The mixed feed is sent through heat exchange with the reactor effluent. Recycle and makeup hydrogen are mixed and heated first in heat exchange with the reactor effluent and then in a fired heater. The hydrogen is then mixed with the heated feed prior to entering the fixed bed reactors, which operate at a pressure of 2600 psig. The reactor effluent passes through sequential heat exchange with the cold feed, hydrogen gas, and the hot low pressure separator liquid before being sent to the hot high pressure separator. The vapor from the hot high pressure separator is cooled in an air-fin exchanger and is sent to the cold high pressure separator. Wash water is injected into the reactor effluent line prior to the air-fin cooler for control of ammonia salts. Hydrogen rich vapor from the cold high pressure separator is compressed and returned to the front end of the unit to mix with makeup hydrogen. A purge hydrogen stream is sent to the Gas Plant to remove light hydrocarbons from the system. Sour water is removed from the cold high pressure separator to be eventually sent for ammonia recovery. The hydrocarbon liquid is sent to the hot low pressure separator. The liquid from the hot high pressure separator is sent to an hydraulic expander turbine driving the feed booster pump before going to the hot low pressure separator. The hot low pressure separator liquid passes through heat exchange with the reactor effluent and is then sent to product distillation. The hot low pressure separator vapor is cooled in an air-fin exchanger and sent to the cold low pressure separator. The vapor from this separator is sent to the Gas Plant, and the liquid is sent to product distillation. Sour water is removed from the cold low pressure separator to be eventually sent for ammonia recovery.

FIGURE 3-17

Plant 5 Gas Oil Hydrotreater

3.2.9.4 Plant 5 - Gas Oil Hydrotreater (Continued)

Product Distillation: Liquid from the hot low pressure separator is flashed to remove light hydrocarbon gases which are sent to the Gas Plant. The liquid is preheated in exchange with the product fractionator bottoms and charged as the lower feed to the fractionator. Liquid from the cold low pressure separator is the upper feed to the fractionator. The overhead of the tower has three products: an overhead vapor stream which is sent to the Gas Plant; an unstabilized liquid product; and a water stream which is recycled to the wash water system. The overhead liquid is sent to an outboard stabilizer for correcting the initial boiling point of the 350-450°F product. The overhead of the stabilizer has a vapor product which is sent to the Gas Plant and a liquid product which is sent to the Naphtha Hydrotreater product distillation section. The stabilized 350-450°F product is sent to final storage. The side stream off the main fractionator is steam stripped to correct the initial boiling point, cooled, and sent to finished product storage (450-650°F). The bottoms product is sent to heat exchange with the lower feed to the fractionator, cooled, and sent to finished product storage (650-850°F).

3.2.9.5 Plant 6 - Hydrogen Purification

Status

The configuration of the Hydrogen Purification Plant has been determined (Figure 3-18). A centralized hydrogen purification unit is being proposed. The unit will have two major sections:

1. Recovery of hydrogen from high pressure purge gas from the five coal liquefaction plants
2. Recovery of hydrogen from lower pressure purge gas from the gas plant and hydrotreaters

After the final simulation of the Coal Liquefaction separation system was completed, a feed basis was developed and presented to UOP for a budget estimate and process information.

Coal Liquefaction Purge: This section will take sour purge gas from the coal liquefaction plants. The hydrogen-rich gas will be water-washed and amine-treated to remove ammonia, carbon dioxide, and hydrogen sulfide. The scrubbed gas will be sent to membrane units for hydrogen recovery. This process was selected because the pressure of the hydrogen product is much higher than for a pressure swing absorber, thus saving recompression costs (both capital and operating). The hydrogen product at 99.0% (mol) purity will be compressed to 3500 psig and combined with the makeup hydrogen from Plant 9. The nonpermeate product will be sent to the Gas Plant for recovery of LPG and residual hydrogen.

Recovery from Gas Plant: This section of the plant is fed the low pressure gas (160 psig) from the overhead of the lean oil absorber in the Gas Plant. Pressure swing absorption will be used for this service because of the high recovery of hydrogen and because the feed gas pressure is consistent with the point of maximum recovery of hydrogen. The hydrogen product at a minimum of 99.0% (mol) purity will be compressed to 3500 psig and combined with the makeup hydrogen from Plant 9. The light hydrocarbon stream will be sent to the fuel gas system.

3.2.9.6 Plant 8 - Solids-Liquids Separation

Critical Solvent Deashing

Kerr-McGee Corporation has supplied the information necessary to develop the ROSE-SR critical solvent deashing process for separating the liquid fraction from the solids in the vacuum tower bottoms stream from the Coal Liquefaction Plant. Process flow sketch is shown in Figure 3-19. All the information supplied is non-confidential. An equipment list has been developed.

Delayed Coking

This alternate for solids-liquids separation has been deleted from the scope of the study.

Fluid Coking

A contact has been made with Exxon to develop the information required for the plant to send the vacuum tower bottoms stream from the Coal Liquefaction Plant to a FLUID COKING unit. They have agreed to supply the required information, which should be available in February 1991.

FIGURE 3-18

PROCESS FLOW SKETCH
HYDROGEN PURIFICATION
PLANT 6

FIGURE 3-19

3.2.9.7 Plant 9 - Hydrogen Production by Coal Gasification

Status of Work

Approximately 450 MMSCFD of hydrogen gas at a purity of 99.9% will be required for the coal liquefaction complex. Hydrogen production will be by gasification of coal and either ash concentrate, or fluid coke. Either the Texaco or Shell process for coal gasification will be used, depending on the outcome of the process selection study. Development of the Texaco gasification process has been completed. Shell is working on the process information requested, and their data is expected in January 1991. At that time, the process selection study will be performed. Information has been received from the vendor of the shift catalyst, and the shift process has been developed for the Texaco process. Information has been requested on the RECTISOL process for gas cleanup and is expected in January 1991.

Process Description

The coal gasification process for hydrogen production will include the following sections (Figure 3-20):

- Coal preparation
- Coal gasification
- Gas cooling/steam generation
- Shift reaction
- Gas treating
- Hydrogen compression

Hydrogen product will be compressed to a pressure of 3500 psig to ensure adequate supply for the coal liquefaction process.

3.2.9.8 Plant 9-01 - Steam Methane Reforming

Status of Work

Hydrogen will alternately be produced by steam reforming of natural gas. The KTI process will be used. The required information to develop the required information for this study has been received from KTI.

3.2.9.8 Plant 9-01 - Steam Methane Reforming (Continued)

Description of Process

The hydrogen production process consists of four steps (Figure 3-21): steam reforming of the feed gas, shift conversion of the syngas, purification of the shifted gas, and hydrogen compression. Steam reforming of natural gas produces a syngas made of mostly of hydrogen and carbon monoxide. The shift reaction converts carbon monoxide and water to carbon dioxide and additional hydrogen. Purification of the hydrogen product to 99.0% will be by pressure swing adsorption, as specified by KTI. Hydrogen product will be compressed to a pressure of 3500 psig to ensure adequate supply for the coal liquefaction process.

3.2.9.9 Plant 10 - Air Separation

Status of Work

Oxygen required for the Coal Gasification Plant will be supplied by multiple package air separation units. A vendor of air separation units has been contacted and will provide the information requested in January 1991.

Description of Process

The air separation package plants are cryogenic units producing oxygen at 99.5% (mol) purity and nitrogen at 99.9% (mol) purity. Oxygen will be delivered at the pressure required by the selected coal gasification process. Nitrogen will be used for purging, blanketing, and other utility purposes and will be delivered to the utility system at 150 psig. Liquid nitrogen will also be produced off the Air Separation Plant and stored for use during periods of high nitrogen demand.

FIGURE 3-20

Block Flow Diagram – Hydrogen Production by Coal Gasification

Scheme 1 – Texaco Gasification

Scheme 2 – Shell Gasification

3.2.10 Status on Support Facilities

Status on Support Facilities which is comprised of various plants is shown in a tabular form in Table 3-38.

TABLE 3-38

SUPPORT FACILITIES

STATUS/DESCRIPTION

FACILITY

PLANT NO.

1.4	Coal Grinding and Drying	The clean pulverized coal contains 11.47 percent ash on a dry basis and less than 2 percent moisture. It has a consistency of 99.5% passing a 28 mesh screen and 50% passing a 200 mesh screen. The plant consists of six trains (five in operation and one spare) with a nominal capacity of 17,100 TPD of coal on a dry basis.
19	Relief and Blowdown	Relief valves handling non-flammable materials are vented to the atmosphere, flammable materials shall be vented to a closed relief system discharging to a flare system. Includes all facilities outside the plot limits of the process plants for the collection and disposal of relief valve and blowdown discharge.
20	Raw Material Receiving Storage and Product Tankage	Preliminary size of storage required has been estimated based on storage facilities in the design criteria. Includes tank appurtenances, heaters, mixers, gaging systems, foundations, insulation, painting and fire walls.
21	Interconnecting Piping System	Includes the fuel gas blending, and most of the piping and the pipeways required for the distribution of process, and utility fluids between on plot and off plot plants. All piping is located aboveground except the water distribution piping which is underground. Exceptions are: <ul style="list-style-type: none"> • Relief and Blowdown (Plant 19) • Raw , cooling, service and potable water (Plant 32) • Fire water (Plant 33)
22	Product Shipping	Main liquid products are to be shipped by pipeline as refinery feed-stocks for further processing into premium products. Includes an automatic custodial transfer meter.

TABLE 3-38 (Continued)

PLANT NO.	FACILITY	SUPPORT FACILITIES	STATUS/DESCRIPTION
-----------	----------	--------------------	--------------------

23	Tank Car/Tank Truck Loading	Products handled by truck and/or rail include propane, mixed butane, alky feed, anhydrous ammonia, molten sulfur and phenols. Includes loading racks and arms, scale and scale house, instruments and metering stations.
24	Ash Disposal	Most of the solid waste is nonhazardous, including coal refuse from the coal cleaning plant, gasifier ash and slag and boiler ash, these will be transported to the open pit mine for disposal as part of land reclamation or landfill
25	Chemical and Catalyst Handling	This plant handles the addition of catalyst into the recycle slurry prior to the addition of finely pulverized coal prior being reacted with hydrogen in the reactor. It also removes the spent catalyst from the recycle slurry after the reaction and primary separation. Includes storage vessels, bins, conveyors and mixing vats required for general handling of chemicals and catalyst.
30	Electrical Distribution System	Electricity to be generated at 13.8 Kv, 3 phase, 60 Hz. and distributed to the main switch-gear centers at 34.5 Kv, 3 phase, 60 Hz. Here it is stepped down to 13.8 Kv level and supplied to the individual plants where it is further stepped down to 110,460, or 4160 volt levels as desired. Includes all equipment and wire, cable, conduit associated with the distribution of power throughout the facility.
31	Steam and Power Generation	Steam will be generated at 900 psig supersaturated and 900 psig saturated qualities. Includes all facilities required for the generation of steam and power required for the project. Includes storage and treatment facilities for raw and treated water within the plant plot limits. Also includes compressed air facilities.

TABLE 3-38 (Continued)

SUPPORT FACILITIES

PLANT NO.	FACILITY	STATUS/DESCRIPTION
31.1	Co-Generation System	Includes combustion turbine generator (CTG) based co-generation plants providing both steam and electric power for the liquefaction facilities. In cases where hydrogen is produced by steam methane reforming it will also contain fluid bed combustion boilers (FBC).
31.4 - 01	Fluidized Bed Combustor	Fluid bed combustion boilers will consume 1000°F+ material and coal from the coal cleaning operation, as required, only in those cases where hydrogen is being produced by steam methane reforming
32	Raw, Cooling and Potable Water Systems	This plant includes the water treating and cooling tower systems. Includes the pumps and piping to distribute cooling water, service, and potable water to and from the plot limits of the plants. The standard water properties determined for the general site is given in the design criteria. Rain runoff from building roofs and uncontaminated plant areas will be used to supplement the imported water.
33	Fire Protection Systems	A comprehensive fire water system is provided for the protection of the entire facility including steam blanketing and chemical fire suppression systems. Fire protection and control systems for the project are designed in compliance with all federal, state, and local laws. They are also designed to comply with all applicable codes and standards.
34	Waste Water Treatment Systems	Will consult with licensor of Ammonia and Phenol recovery units when feed quantity and composition is defined to provide necessary information so Bechtel may update the Breckinridge work. Purpose of the waste water treatment is to minimize effluent discharge. This is achieved by segregating wastewater streams and treating them as necessary for reuse.

TABLE 3-38 (Continued)

SUPPORT FACILITIES

PLANT NO.	FACILITY	STATUS/DESCRIPTION
35	Instrument and Plant Air Systems	Includes all equipment and piping to supply instrument and plant air to the plants. Plant and instrument air to be 100 psig at ambient temperature. Instrument air to be dried to -40°F.
36	Flushing Oil Preparation	A stream of hydrotreated distillate will be used to flush the control valves, pump seals and delta pressure instruments. Includes all facilities required for handling and transporting the flushing oil throughout the plants.
37	Solid Waste Disposal System	The solid waste is treated within the facility plot plan, similar to the Breckinridge project, governed by current environmental regulations; and disposed of as non-hazardous waste.
40	General Site Systems	The site will be cleared and graded. Facility will have additional improvements such as fencing, drainage, piling and foundations, and permanent roads outside of process plants, walks, bridges, culverts, and railroad spurs.
41	Buildings	The type of construction selected for each building considers its location with respect to potential hazards, plant operations, and its function. Breckinridge will be used as a guide in determining the number and size of the buildings
42	Telecommunications Systems	Includes the equipment and wiring for the internal plant communications, linking plant data processing systems with off-site computing facilities, and communicating with transportation carriers. This equipment includes but is not limited to telephones, telex and facsimile machines, VHF radio transmitters, intra-plant and radio paging systems and emergency power backup systems.

3.2.11 Overall Material Balance

The overall material balance for the whole complex has been attempted. The results on liquefaction yields and estimated hydrogen requirement shown in this section in Table 3-39 and 3-40 is preliminary. These will be updated at a later date and will be reported in the appropriate quarterly report. Simplified block flow diagram with the preliminary stream size is shown in Figure 3-22.

The preliminary utility-balance for coal cleaning and preparation plant is shown in Table 3-41. The estimated preliminary tankage requirements is shown in Table 3-42.

PRELIMINARY

FIGURE 3-22
SIMPLIFIED BLOCK FLOW DIAGRAM OF
BASELINE DIRECT COAL LIQUEFACTION

Revised 01/11/2/90

TABLE 3-39

12-Nov-90

04:33 PM

BASE LINE CASE

PRELIMINARY MATERIAL BALANCE

Job No. 20952

Liquefaction Yield

Input					
Coal Feed	Wt. %	TPSD		TPSD	Wt. %
		MF		MAF	on Coal
Coal	88.53%	15,140	(2) 5 Trains	15,140	100.00%
	11.47%	1,962	@ 3028 tons	1,962	12.96%
Water				349	2.31%
Total	100.00%	17,102	15139.	17,451	115.26%
Hydrogen, Chemical				939	6.20%
Total				18,389	121.46%

Output				Net on MAF Coal		
Products	°API	#/Gal	#/Bbl	BPSD	TPSD	Wt. %
						on Coal
Water					1439.81	9.51%
Hydrogen Sulfide					433.00	2.86%
Ammonia					210.45	1.39%
Carbon Dioxide					21.20	0.14%
Carbon Monoxide					9.08	0.06%
Methane					278.58	1.84%
Ethane					216.50	1.43%
Propane		4.221	177.28	2596	230.13	1.52%
Isobutane		4.684	196.73	185	18.17	0.12%
Butane		4.861	204.16	994	101.44	0.67%
C5's }	45.5	6.665	279.93	17437	22.71	0.15%
C6 350°F }					2417.85	15.97%
350 - 450°F	25.0	7.538	316.59	7183	1137.01	7.51%
450 - 650°F	14.0	8.108	340.53	22595	3847.07	25.41% (4)
650 - 850°F	6.0	8.580	360.34	17949	3233.90	21.36%
850 - 1000°F	-1.5	9.075	381.13	524	99.92	0.66% (3)
1000°F +	-10.5	9.749	409.48	6204	1270.24	8.39% (3)
Unconverted Coal					1091.59	7.21% (3)
Phenols					45.42	0.30% (3),(4)
Organics (in Ash Conc)					2461.76	16.26%
Sub Total			(1)	65164	16078.66	106.20%
Ash					1961.54	12.96%
Water from coal					349.01	2.31%
Total					18389.21	121.46%

NOTES

(1) Sub Total BPSD is for C5's - 850°F only

(2) Change from previous material balance

(3) Not included in net yields

(4) Phenols Included in 450 - 650°F cut

TABLE 3-40

13-Nov-90		BASE LINE CASE			
09:08 AM		ESTIMATED HYDROGEN REQUIREMENT			
Job No. 20952		PRELIMINARY			
Liquefaction Section	SCF H2/	BPSD	TPSD	MSCFD	
Hydrogen, Chemical			938.68	356.2	
Solution Loss	10% (1)		93.87	35.6	
Hydrotreater Section					
C5 -350°F	125	17,437	5.75	2.2	
350 - 850°F	1,000	47,727	125.93	47.7	
Hydrotreater Soln. Loss	10% (1)		13.17	5.0	
Estimated Total Hydrogen			1,177.39	446.7	
Est. Total Gas with H2 @	99.00%		1,189.29	451.3	
Hydrotreated Product	°API	BPSD	TPSD		
C5 -350°F	50.5	17,996	2,446.32		
350 - 850°F	19.2	50,809	8,343.91		
Off-Sites					
Hydrogen Sulfide			433.00		
Sulfur Recovery	99.90%		407.13		
Ammonia			210.45		
Phenols			45.42		
Water			1788.82		
Ash Concentrate			4423.31		
Gases from Gas Plant					
	TPSD	Recovery	TPSD	MW	MMSCFD Fuel Gas Net H.V.
		%			MMSCFD Btu/Ft³
Hydrogen		0%	0.00	2.0	0.00 0.00 273
Carbon Dioxide	21.20	0%	21.20	44.0	0.37
Carbon Monoxide	9.08	0%	9.08	28.0	0.25
Methane	278.58	0%	278.58	16.0	13.20 13.20 911
Ethane	216.50	0%	216.50	30.1	5.45 5.45 1,631
Propane	230.13	90%	23.01	44.1	0.40 0.40 2,353
Isobutane	18.17	100%	0.00	58.1	0.00 0.00 3,094
Butane	101.44	100%	0.00	58.1	0.00 0.00 3,101
Alky Feed	0.00	100%	0.00	58.1	0.00 0.00 3,097
Total					19.66 19.05 1,147
NOTES					
(1) Solution Loss assumed at 10%					

TABLE 3-41

PLANT NO. 1 COAL CLEANING AND PREPARATION											
PRELIMINARY UTILITY BALANCE											
BASIS: 20,000 TPSD (MF)											
	Base Case			Alternate I			Alternate II				
	Jig Cleaning			Heavy Med Cleaning			Spherical Agglomeration				
	ELECTRICITY	WATER	MAKE-UP	ELECTRICITY	WATER	MAKE-UP	ELECTRICITY	WATER	MAKE-UP	FUEL	GAS
	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED	CONSUMED
	kw	gpm	gpm	kw	gpm	gpm	kw (1)	gpm	gpm	MM BTU/hr	MM BTU/hr
Washing & Prep	5,146	864	864	8,223	1,440	1,440	72,149	3,457	3,457	895	895
Total	5,146	864	864	8,223	1,440	1,440	72,149	3,457	3,457	895	895
Basis											
Hours per year operating=	14.5 hrs/da * 5 da/wk * 52 wks/yr										
Water Usage -	600 acre - feet /yr										
Conversion											
Acre - Foot =	43,560 cu. ft. x 7.48 gal/ sq. ft. =										
Total water per yr =	195,497,280										
Water, gpm=	864										
Electric Usage =	19,400,000 kwh/yr										
Notes:											
(1) Includes pulverization of coal											

TABLE 3-42

ESTIMATED TANKAGE REQUIREMENTS

PRELIMINARY

13-Nov-90
09:14 AM

BASIS: DESIGN CRITERIA AND MATERIAL BALANCE OF -- 31-Oct-90

ASSUMPTIONS

INTERMEDIATE TANKAGE

Service	BPSD	Days Storage	Calc Capacity	Capacity Barrels	Diameter Ft - In	Height ft.	Type
C5 - 350°F	17,437	0.25	4,589	5,000	33 - 6	34	Roof
350 - 450°F	7,183	0.25	1,890	2,100	25 - 0	24	Floater
450 - 850°F	40,544	0.25	10,669	11,300	45 - 0	40	Cone

One API 650 tank per
product and 95%
working capacity

PROPANE, MIXED BUTANES AND ALKY FEED

Service	BPSD	Days Storage	Calc Capacity	Capacity Barrels	Diameter Ft - In	Height ft.	Type
Propane	2,337	15.00	36,893	20,000	60 - 0	40	Roof
Mixed Butanes	1,178	15.00	18,606	10,000	48 - 0		Refrigerated tanks for C3 Two
Alky Feed	0	15.00	0				Sphere for C4's and Sphere 95% working capacity

FINISHED LIQUID PRODUCTS

Service	BPSD	Days Storage	Calc Capacity	Capacity Barrels	Diameter Ft - In	Height ft.	Type
C5 - 350°F	17,437	30.00	561,663	206,300	180 - 0	48	Roof
350 - 450°F	7,183	30.00	231,362	81,200	110 - 0	48	Floater
450 - 650°F	22,595	30.00	727,789	268,600	200 - 0	48	Cone
650 - 850°F	17,949	30.00	578,151	217,500	180 - 0	48	Cone

Three API 650 tanks
per product and 95%
working capacity

BY-PRODUCTS

Service	TONS/DA	Days Storage	Calc Capacity	Capacity Barrels	Diameter Ft - In	Height ft.	Type
Sulfur	8,344	10.00	284,404	7,160	40 - 0	32	Roof
Ammonia		5.00	10,263	10,000	48 - 0		Cone
Ammonia	210	10.00	20,527	10,300	48 - 0	32	Sphere
Phenols	45	15.00	3,900	2,100	25 - 0	24	Refrigerated Cone

Two API 650 tanks
per product and 95%
working capacity,
one NH3 sphere for
rundown

3.2.12 Methodology for Selecting Alternatives

The primary variables to be considered for various options are (1) reactor configuration, (2) coal cleaning, (3) vacuum bottoms processing, and (4) hydrogen production. The options chosen and agreed upon by DOE/PETC with reference to these variables are shown in Table 3-43 below. In this table, column 2 represents the combination of variables for Base Case design.

TABLE 3-43
METHODOLOGY FOR SELECTING ALTERNATIVES

VARIABLES		OPTIONS	
Reactor Configuration	Cat-Cat	Thermo-Cat	Cat-Cat with Vent Gas Sep.
Coal Cleaning	Jig	Heavy Media	Spherical Agglomeration
Vacuum Bottoms Processing	ROSE-SR SM	Delayed Coker ⁽¹⁾	Fluid Coker
Hydrogen Production	Coal Gasification	Steam Reforming of Natural Gas	

(1) Later deleted by DOE/PETC based on Bechtel's recommendation.

Methodology

The methodology applied is comprised of the following highlighted steps:

- Select one Technology for Hydrogen production by Coal Gasification (Shell vs Texaco)
 - + Selection is based on economics and engineering judgment
- Consider the selected Technology for the Base Case
- Select one option for Coking of Vacuum Bottoms (Delayed Coking Vs Fluid Coking)
 - + Selection is based on economics and engineering judgment
 - Delayed Coking produces less liquid
 - Delayed Coking poses greater environmental concerns with reference to water and Coke handling
 - Delayed Coking is operator manpower intensive
 - Less data available on Delayed Coking of Coal Vacuum Bottoms than those for Fluid Coking
 - Additional investment required for Coke grinding and preparation for Gasification or Fluid Bed Combustion

Cases to be considered

- Base case with reactor configuration changed from Cat-Cat to Thermo-Cat
- Base case with reactor configuration changed from Cat-Cat to Cat-Cat with Vent Gas Separation
- Base case with feed coal cleaning method changed from Jig to Heavy Medium
- Base case with feed coal cleaning method changed from Jig to Spherical Agglomeration
- Base case with Hydrogen production method changed from preferred Gasification route to Steam Reforming
- Base case with Vacuum Resid Processing from ROSE to preferred Coking option

3.3 TASK IV

Task IV concerns the development of mathematical algorithms and models for equipment sizing, scale-up, costing, train duplication for incorporation into the Task V ASPEN simulation program. This task will be done in parallel with Task V.

3.3.1 Mathematical Modeling

Algorithms for capital costs and multiple train requirements continued to be developed and incorporated into the block models as they were developed during this reporting period. During the next reporting period algorithms for the capital costing of the major equipment items in Plant 2, the coal liquefaction plant, will be developed.

3.4 TASK V

Task V concerns the development of an ASPEN process simulation model of the baseline design. The model will produce complete heat and material balances, elemental balances around each plant and the entire process complex, a major equipment list and outline specifications for Plants 1 through 11, utility requirements, capital cost for all plants, and a discounted cash flow economics model for the total complex. The model will be suitable for studying technology advances and options in a case study approach. The model will not feature optimization capabilities.

3.4.1 Coal Cleaning and Preparation Plant

A Fortran user block model, report writer and documentation for a simple model of Plant 1 (the coal cleaning and preparation plant) was completed during this reporting period. This simple model was described in the May-August quarterly report.

During the next reporting period, a more detailed model will be developed for the three coal cleaning options, jig cleaning (the base case), (heavy media separation (alternate case 1), and spherical agglomeration (alternate case 2). Material balances, capital and utility estimates for each option will be represented. The user will have the flexibility to choose one of these three options and evaluate its impact on the entire plant.

3.4.2 Air Separation Plant

A Fortran user block model, report writer and documentation for Plant 10 (the air separation plant) have been completed. This model was described in the May-August quarterly report. Several enhancements were made to this model during this reporting period, including improved error detection, improved error and warning messages, as well as an automatic component identification procedure.

During the next reporting period, we expect licensor information will become available on this unit. The model will then be modified, as needed, to reflect the final design, and any utility and capital cost information received from Bechtel will be added to the model.

3.4.3 Gas Plant

A preliminary model, report writer and documentation for Plant 3 (the gas plant), were completed during this reporting period. This preliminary model is based upon a compression, expansion, fractionation scheme. The Bechtel design for Plant 3 has evolved to a different lean oil absorber scheme, which will require revision of the model during the next reporting period.

3.4.4 Sulfur Recovery Plant

A preliminary Fortran user block model, report writer and documentation were completed for Plant 11 (the sulfur recovery plant).

The sulfur recovery plant is modeled as a black box, and processes the acid gas produced by the gas plant, the two product hydrotreaters and the gasifier, if present. Capital cost and utilities usage vary directly with sulfur production.

During the next reporting period this model will be improved by incorporating any utility and capital cost information developed by Bechtel.

3.4.5 Hydrogen Production by Steam Reforming of Natural Gas Plant

A Fortran user block model, report writer and documentation were completed for Plant 9.1 (the hydrogen production by steam reforming of natural gas plant).

Plant 9.1 is modeled as a block box, and produces hydrogen by reacting natural gas with water (steam) over a catalyst to produce carbon monoxide and hydrogen. The carbon monoxide is further reacted with more water over another catalyst to produce carbon dioxide and more hydrogen. Capital cost and utilities usage vary directly with the hydrogen production rate.

During the next reporting period, we anticipate incorporating the utilities and capital cost information being developed by Bechtel into the model.

3.4.6 Hydrogen Production by Coal Gasification Plant

A Fortran users block model, report writer and documentation were completed for Plant 9 (the hydrogen production By coal gasification plant). Plant 9 is modeled as a series of three black boxes for the major process sections, the coal gasification section, carbon monoxide shift section, and the Rectisol gas purification section.

In the coal gasification section, wet coal is reacted with oxygen and water to produce carbon monoxide, carbon dioxide, hydrogen and other oxidation products. Slag containing some unburned carbon is removed from the bottom of the gasifier.

The gaseous products are reacted with steam in the CO shift section to produce carbon dioxide and more hydrogen. The CO shift reactor effluent then goes to a Rectisol product purification section where it is separated into a hydrogen-rich stream, a hydrogen sulfide-rich stream, a vent gas stream, and a sour water stream. Capital cost and utilities usage vary directly with the hydrogen production rate.

During the next reporting period, we anticipate incorporating any capital cost and utility information developed by Bechtel into the model.

3.4.7 Plant 2 - Coal Liquefaction Plant

During this reporting period, simulation work was started to develop a detailed model of the reactor effluent separation system. A preliminary material balance around Plant 2 and Plant 8 (ROSE-SR unit) was developed in order to provide an initial basis for this simulation work. This preliminary simulation model will have to be revised to conform to the detailed process design information for Plant 2 which will be supplied by HRI.

During the next reporting period we anticipate completion of the detailed simulation model for plant 2.

3.4.8 Elemental Balance Capability and Unit Cost Model Subcontract

Amoco is subcontracting to Simulation Sciences Inc. the development of a general elemental balance capability and a generalized unit cost model for the ASPEN/SP program.

During this reporting period a draft subcontract agreement was negotiated and background information was provided to Simulation Sciences so that they could begin work.

4. KEY PERSONNEL STAFFING REPORT

Key Personnel staffing report for this reporting period (August 20, December 23, 1990) as required by DOE/PETC is included in Table 4-1 shown below.

**TABLE 4-1
KEY PERSONNEL STAFFING REPORT**

**Duration of Quarter
to December 23, 1990** **From August 20, 1990**

<u>Name of Key Person</u>	<u>Function</u>	<u>% Time Spent*</u>
<u>Bechtel:</u>		
S. N. Habash	Project Manager	63
S. N. Poddar	Technical/Project Coordinator	93
D. E. Brockman	Project Secretary	58
R. F. Earhart	Process Manager	41
H. F. Zaras	Support Facil. Manager	84
<u>Amoco:</u>		
A. B. Schachtschneider	Project Manager	9
S. J. Kramer	Principal Investigator	53
Arun Basu	Principal Investigator	38
J. D. Fox	Principal Investigator	37

* (Number of hours spent/total available working hours for August 20 through December 23, 1990) x 100.

END

**DATE
FILMED**

9 / 29 / 92