Hw 7-3307

**Cover Sheet for a Hanford
Historical Document
Released for Public Availability**

Released 1994

**Prepared for the U.S. Department of Energy
under Contract DE-AC06-76RLO 1830**

**Pacific Northwest Laboratory
Operated for the U.S. Department of Energy
by Battelle Memorial Institute**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

DECLASSIFIED

- 1 -

7-3307

Classification Cancelled (C)

DECLASSIFIED

RLO-CG-4 11-19-90

By Authority of *R. E. Giddens*

JH. Wells 4-28-94

PM Eick 4-28-94

- #1 - R. M. Evans
- #2 - R. M. Evans
- #3 - Area Engineer
- #4 - Area Engineer
- #5 - Area Engineer
- #6 - Area Engineer
- Attn : Patent Group
- #7 - N. Hilberry
- #8 - N. Hilberry
- #9 - N. Hilberry

- #10 - D.A. Miller - T.N. Stapleton -
700 Area File
- #11 - M. H. Smith
- #12 - L. Squires
- #13 - 300 Area File
- #14 - Pink Copy
- #15 - Yellow Copy
- #16 - W. E. Jordan
- #17 - C. P. Kidder - 700 File
- #18 - C. N. Gross

January 23, 1946

100 AREAS
January 15 through January 21

This Document consists of
4 Pages No. 1 of
Copies Series

Physics

B Pile

COPY 1 OF 1. SERIES W1

The B Pile has operated at its assigned power level, 25 MW below rated level, except for a planned shutdown of 20 hours due to a critical electrical power condition on January 20. The excess reactivity was 25 ih just before this shutdown. During the shutdown, the unit was purged and two corrosion tubes, two over-age tubes, and one tube containing a special sample of Np²³⁷ were discharged.

A reactivity gain of 0.26 ih/day was observed during steady operation between January 12 and January 20. On the basis of this figure, it is calculated that the December discharge of 31 tons of metal of high product concentration reduced the pile reactivity by 37 ih. This result establishes a point on the empirical metal gains curve at 166 ih and 337 MW-days/ton. A similar analysis of the discharge of January 8 gives another point at 83 ih and 200 MW-days/ton. These results are in fair agreement with the previously established curve described in Technical Progress Letter 74. The present rate of gain is very nearly equal to the gain expected from boron burnout alone. The apparent absence of the additional contribution of 0.3 ih/day predicted by the currently accepted metal gains curve requires further investigation.

D Pile

The D Pile operated at 25 MW below rated capacity until January 18, when it was shut down to purge, discharge 16.3 tons of metal, and borescope the 27 vertical thimbles not inspected earlier, and three horizontal thimbles. Ten temporary poison columns were charged to safeguard the pile against possible loss of water and still permit the removal of as many as four safety rods for the borescoping program.

The rate of gain in reactivity during the early part of the week has a normal value of about 1.3 ih/day.

DECLASSIFIED

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DECLASSIFIED

- 2 -

7-3307

During the shutdown, several changes were made in the permanent poison pattern. Tubes 2666 and 1474 were charged with poison; Tube 2666 replaced Tube 2669 in the pattern; Tube 1474 is a new poison tube; and Tube 2369, which contained graphite capsules of 834 MW-days/C.T. exposure, was discharged and replaced.

Data obtained during the subsequent start-up indicated that with ten temporary poison columns in the unit, the critical position was reached with about 3 1/3 rods in; with five temporary poison columns, it was reached with 6 1/3 rods in. This result is in satisfactory agreement with predictions based on B File experience.

F File

The power coefficients of reactivity were measured on January 17 by dropping the power level 58 MW below rated capacity for 5 hours and then returning it to the previous operating level, 25 MW below rated capacity. Partial analysis of the data has not confirmed the low value of the graphite coefficient obtained on January 1. Tentative values of the coefficients are as follows:

Graphite	0.56 ih/MW
Metal	-0.23 "
Overall	0.33 "

These values are in agreement with the trends indicated by past measurements with the exception of those obtained on January 1.

To allow the activity of Rod A to decay so that its thimble could be borescoped, this rod was withdrawn from the pile on January 18 and was replaced by Rod No. 4.

The unit was shut down on January 20 for 3 days, and 103 tubes were discharged. Ten temporary poison columns were charged for this shutdown, and the strength of the permanent poison pattern was increased by 55 ih. Borescoping of the thimbles was begun on January 21.

General

Accurately premeasured graphite samples, removed from the D File test hole on January 18 after an exposure of 834 MW-days/C.T., showed a 0.5% increase in length perpendicular to the extrusion direction. The dimensional change in the direction of extrusion was less than 0.025%. These are the first accurate quantitative measurements showing changes in the dimensions of exposed test pieces.

The 2.6-hour activity in the water at 100-F was shown by chemical separation to be Mn^{56} . This eliminates the possibility that 2.5-hour Ca^{49} or 2.8-hour Si^{31} contributes to this activity and confirms earlier analyses.

The vertical and horizontal thimbles of the D and F Files were tested with a spectroscopic helium detector prior to borescoping. No evidence of leaks was found by either method; it is believed that a leak giving 5-6% helium concentration in the thimbles would have been detected by the spectroscopic detector.

DECLASSIFIED

DECLASSIFIED

- 3 -

7-3307

Water, Corrosion, and Engineering

Process Water Control and Pressure Drop Studies

The iron content in the process water averaged 0.016, 0.009 and 0.012 ppm at B, D, and F, respectively. The rates of pressure drop increase for these areas were 0.47, 0.20 and 0.47 lbs./sq.in./day, respectively.

A 10% increase in the coagulant feed was made at the B Area filter plant on December 21, 1945 in order to lengthen the filter cycle during the period of low river water temperatures.

Purging

D Pile was purged with 100 ppm Super Cel on January 18. The duration of the purge was 27 minutes for the outer section and 43 minutes for the central section. Considerable plugging of the header screens from D riser was indicated but these screens were replaced with 30-mesh screens following the purge. All the screens in this unit are now 30 mesh.

B Pile was purged with 100 ppm Super Cel on January 20. The duration of the purge was 1 hour for the center section and 1 1/2 hours for the outer section. There was no indication of any plugging of the header screens which are now all 30 mesh.

F Pile was purged with 100 ppm Super Cel on January 21 for 1 hour for the center section and 2 hours for the outer section. No indication of any plugging of the 30-mesh header screens was noted.

Slug Corrosion

In attempting to section a blistered slug at B using the underwater lathe, a groove about one quarter inch deep was cut with considerable difficulty. At this point the driving gears for the lathe failed and it was then decided to attempt to break the slug in two. This was accomplished by supporting each end of the slug on a lead brick and then hitting the center of the slug, where the groove had been machined, with another lead brick attached to a pipe. Examination of the cross section with the underwater viewer revealed no definite voids nor any other obvious cause for the blistered surface of the slug. An attempt will be made to break the chemically stripped slug which has also been partially machined.

Ten of the high concentration tubes at B were reseated (slugs pushed a short distance toward the inlet end and then pushed back to the original position) on January 20. Three of these tubes, 1186, 1477, and 2457, were found difficult to push, indicating that they may contain some blistered slugs; these tubes will be discharged at the next shutdown.

Corrosion Tubes 2369, 2574, 2974, and 3885 were discharged at D on January 18. Corrosion Tubes 1661 and 2978 at B and 2274, 2580, 3576, and 3586 at F were discharged on January 20. None of these slugs have been examined to date.

Tube Corrosion

The outlet Van Stone flange of Tube 3563 was examined at D on January 20 and those of Tubes 1579, 2788 and 4265 were examined at F on January 21. Two of these flanges showed evidence of light etching but no other unusual corrosion could be seen.

DECLASSIFIED

Thimble Corrosion

The 27 vertical rod thimbles in the D Pile and the 27 vertical rod thimbles in the F Pile which had not previously been examined with the borescope were examined from January 18 through January 22, as well as 3 horizontal rod thimbles at each area. The vertical thimbles were, in general, in good condition. Some light colored rough scale was noted on most of the thimbles for a few inches immediately below the rod guide and a lesser amount of scale on the thimble walls near the bottom. In general, the vertical thimbles at F were not in any better condition than those at D. The thimble having probably the greatest amount of such scale noted during these examinations was No. 10 at F. However, even this thimble appeared to be in fairly good condition.

The horizontal thimbles examined at D were A, 2 and 9 while those at F were A, 2 and 6. Only the first 15 feet of Thimble 9 at D was examined with the borescope as this was as far as the borescope could be inserted. Using the end viewer on the borescope, it could be seen that no foreign object nor any sharp hump in the thimble wall or graphite track was restricting the insertion of the borescope but rather that the restriction must be due to a fairly gradual bow in the thimble. This observation was verified by examining the thimble using a mirror and light at the open end of the thimble. It appeared that the inner end of the thimble was bowed upward from the center of the length of the thimble. An attempt was made to push the control rod into this tube by hand but this became impossible when the rod tip was about 15 feet in the thimble. Connecting the rod up and running it in under power was successful. It was impossible to ascertain if this condition has existed since construction or if it has occurred only recently. No evidence of abnormal abrasion could be seen in the first 15 feet of the thimble nor could any abrasion be seen on looking at all but the tip of the rod. It was decided not to replace this thimble at this time. The remaining horizontal thimbles were, in general, in good condition and were similar to those previously examined at B. Some crystalline scale was found on some of the thimbles about 6 to 8 feet from the open end. No severe abrasion was noted on any of the thimbles.

Graphite Expansion

Examination of selected active tubes at B has established that the changes in roof elevation previously noted are definitely attributable to expansion of the graphite packing. A tube near the center of the bottom row was observed to be substantially straight; a tube near the middle of the far side was bowed outward by more than one inch; a tube near the center of the top was bowed in the vertical plane by more than one tube diameter. Subsequent examination of a top center tube at F showed that the central portion of the tube was about 1 1/4 inches higher than the ends.

The changes in roof level are reflected by comparable changes in the width of the neoprene seal which covers the junction between the top shield and the near side shield. At B and D the neoprene seal on the far side is stretched taut in the region midway between the ends. The neoprene seal on the near side is in good condition and still retains considerable slack.

This problem will be evaluated and checked periodically.

W E Jordan
W. E. Jordan, Chief Supervisor
100-300 Technical