**DECLASSIFIED
WITH DELETIONS**

HW 41205 DEL
HAN-61637

8	
Pages 443	Copies

MONTHLY REPORT

HW--41205-Del.

HANFORD ATOMIC PRODUCTS OPERATION

DE93 002502

FOR

JANUARY 1956

Received by OSTI

Compiled By
DEPARTMENT MANAGERS

SEP 08 1992

**DECLASSIFIED
WITH DELETIONS**

By Authority of CG-PR-2

DS Lewis 5-28-92

J. Tang 7-22-92

By Krieger 7/23/92

February 24, 1956

(S.S.E.)
15-23

RICHLAND, WASHINGTON

Operated for the Atomic Energy Commission
by the
General Electric Company
under
Contract # W-31-109-eng-52

Route To	Read By	Date
J. E. Travis		

MASTER

**DECLASSIFIED
WITH DELETIONS**

DISTRIBUTION RESTRICTED TO U.S. ONLY

~~SECRET~~
DECLASSIFIED

HW 41205 DEL

COPY NUMBER

DISTRIBUTION

1.	F. K. McCune - Yellow Copy
2	K. R. Van Tassel
3	W. E. Johnson
4	W. K. MacCready
5	O. H. Greager
6	D. M. Johnson
7 - 8	Atomic Energy Commission Hanford Operations Office Attention: J. E. Travis, Manager
9	Atomic Energy Commission Hanford Operations Office Attention: V. B. Lewis
10	Atomic Energy Commission For: B. M. Fry, AEC, Washington
11	700 File
12	300 File

TABLE OF CONTENTS

General Summary	A-1 and A-2
Staff	B-1
Number of Employees	C-1
Persennel Distribution	D-1
<u>Manufacturing Department</u>	E-1 through E-4
Monthly Operating Report	Ea-1 through Ea-8
Metal Preparation Section	Eb-1 through Eb-11
Reactor Section	Ec-1 through Ec-15
Separations Section	Ed-1 through Ed-18
Electrical Utilities Section	Ee-1 through Ee-6
Purchasing and Stores Section	Ef-1 through Ef-5
Transportation Section	Eg-1 through Eg-6
<u>Engineering Department</u>	F-1 through F-4
File Technology	Fb-1 through Fb-61
Separations Technology	Fc-4 through Fc-72
Design	Fd-2 through Fd-15
Project	Fe-2 through Fe-36
Advance Engineering	Ff-1
<u>Employee and Public Relations Department</u>	G-1 through G-3
Personnel Practices	Ga-1 through Ga-15
Employee Communications and Public Relations	Gb-1 through Gb-16
Union Relations	Gc-1 through Gc-3
Salary and Wage Administration	Gd-1
Education and Training	Ge-1 through Ge-3
Health and Safety	Gf-1 through Gf-13
<u>Community Section</u>	Gg-1
Maintenance Renovation Unit	Gga-1 through Gga-5
Police Unit	Ggb-1 through Ggb-8
Commercial and Residential Property Unit	Ggc-1 through Ggc-7
Fire Unit	Ggd-1 and Ggd-2
<u>Community Operations Sub-Section</u>	
Electrical Unit	Ggf-1 through Ggf-4
Engineering Unit	Ggg-1 through Ggg-3
Public Works and Recreation Unit	Ggh-1 through Ggh-5
Water and Sewerage Utilities Unit	Ggi-1 and Ggi-2
Richland Public Library	Ggj-1 and Ggj-2
Auxiliary Operations and Plant Protection Section	Gh-1 through Gh-34
<u>Radiological Sciences Department</u>	H-1 through H-7
<u>Financial Department</u>	I-1 through I-43

DECLASSIFIED

DECLASSIFIED

SECRET

HW-41205 **DEL**

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

JANUARY 1956

GENERAL SUMMARY

PRODUCTION OPERATION

The net production of acceptable finished slugs was 320 tons which was 100 percent of the forecast. The experimental processing of I and E slugs in Metal Preparation started during the month.

The plutonium input production, adversely affected by a 62.6 percent reactor operating efficiency, was 88.7 percent of the official forecast. Major causes of outage were tube replacement programs, rupture removal, the K Area emergency generator repair and inspection, and leak testing.

A total of 39 ruptures, including 35 regular metal slugs, occurred during the month. This total equalled the rupture rate of the previous month which was the highest in plant history. Outage time for the removal of these ruptures was 481.6 hours.

The scheduled tube replacement program was continued during the month. Seventy-two tubes were changed at F Reactor, 61 tubes at D Reactor, 20 tubes at B Reactor, and 37 tubes at H Reactor.

The Purex Plant completed processing cold uranium on January 22. The chronological startup of the facility using irradiated metal as feed was as follows: The first dissolver was charged on January 13, feed was started to the precycle battery on January 22, to the partition and second plutonium cycle on January 23, and the second uranium cycle on January 24. Plutonium and uranium losses were essentially lower than flowsheet values, but the decontamination factors on both final products were above allowable limits. Investigation and subsequent adjustments to the flowsheet had by month end substantially reduced the decontamination numbers, but continued improvement was necessary to obtain in-specification products.

ENGINEERING TECHNOLOGY

Seven "between the rib" type ruptures from H Pile have been examined. Uniform corrosion losses between the ribs from end to end of the slug were as high as 35 mils. The ruptured slugs showed small amounts of warp which varied from 5-24 mils.

A request was received from the AEC to prepare a feasibility study for an in-pile experimental recirculating gas loop for the U. S. Army Reactors Branch.

Requests for bids on the fabrication of 250 ribbed process tubes from either zirconium or Zircaloy-2 have gone to vendors.

In 234-5, a successful process demonstration was made of a continuously operated oxalate purification step (Task I). The precipitate was successfully hydrofluorinated and reduced in good yield.

Funds in the amount of \$100,000 were authorized during the month under Project CG-654 for the initiation of advance engineering studies for the design of a new plutonium producing reactor embodying a recirculating cooling system.

A study is being made under Design Section Process Technology funds to determine means of providing higher emergency coolant flows to the 100-K reactors. The study includes determination of means of increasing the flow delivered from one K plant to the other, assuming a minimum amount of power available from existing emergency generation equipment, and investigations of the feasibility of providing a new completely independent back-up coolant system utilizing new pumps and a separate piping system.

At the request of the Atomic Energy Commission, Hanford files have been reviewed for internal documents of potential value in the Civilian Application Program. Of approximately 40,000 documents in files, 3,418 were selected for review, 1,971 were approved for release by various department representatives, 1,456 have been shipped to the Technical Information Service at Oak Ridge, 200 are in the process of being shipped and 315 need to be withdrawn from Files for shipping.

GENERAL

The first annual Measurements Data Books (one covering HAPO as a whole and a second detailing the Financial Department) were issued in December.

The application of electronic data processing equipment to the solution of a large number of technical problems and the preparation of analytical reports is continuing. One of the more significant projects of this kind is the processing of temperature maps to correlate considerable reactor operating data to use as a guide in setting up an integrated reactor data processing system.

Measurements of enhanced uptake of plutonium from the gut of young animals again cast doubt on the permissible limit in drinking water, and made a major program of study in various animals essential.

Some possible damage to sheep by low levels of I^{131} intake confirmed HAPO's conservative position with respect to permissible iodine release.

There were three disabling injuries in Operations, none in Community, during the month.

Sheetmetal Workers employed by J. A. Jones on Minor Construction walked off the job on January 27, 1956, over retroactive wage increases and travel pay. Resolution of the dispute appears imminent.

Complaints from the Hanford Atomic Metal Trades Council regarding the volume of maintenance work being assigned to Minor Construction forces were very prevalent during the month. The potential seriousness of this situation was discussed and steps were taken to alleviate the situation.

Since the beginning of the 1955-56 season, 102 offers have been extended to BS/MS graduates for the Personnel Development Program. There have been 17 acceptances to date. Acceptances have been received from 27 experienced candidates. To date 477 PhD cases have been considered, 181 have been invited to visit and 86 have accepted invitations to visit.

DECLASSIFIED

STAFF

Vice President and General Manager, Atomic Products Division . . . F. K. McCune

General Manager, Hanford Atomic Products Operation W. E. Johnson

Counsel E. T. Maher

Manager, Finance D. M. Johnson

Manager, Employee and Public Relations L. L. German

Director, Radiological Sciences H. M. Parker

Acting Manager, Engineering O. H. Greager

Manager, Manufacturing W. K. MacCready

Operations Research and Synthesis C. A. Bennett

HANFORD ATOMIC PRODUCTS OPERATION
NUMBER OF EMPLOYEES
JANUARY 31, 1956

<u>DEPARTMENT</u>	<u>EXEMPT</u>		<u>OTHER</u>		<u>TOTAL</u>	
	<u>1-31-56</u>	<u>12-31-55</u>	<u>1-31-56</u>	<u>12-31-55</u>	<u>1-31-56</u>	<u>1-31-55</u>
<u>GENERAL MANAGER'S GROUP</u>	8	8	3	3	11	11
<u>EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT</u>						
General	9	9	7	7	16	16
Salary and Wage Administration	11	11	10	10	21	21
Personnel Practices	19	16	39	39	58	55
Education and Training	6	6	59	59	65	65
Employee Communications and Public Rel.	11	10	41	41	52	51
Union Relations	5	5	1	1	6	6
Auxiliary Operations and Plant Prot.	116	116	784	782	900	898
Community	77	76	310	307	387	383
Health and Safety	48	48	167	174	215	222
<u>ENGINEERING DEPARTMENT</u>						
Engineering Administration	27	27	87	88	114	115
Advance Engineering	7	6	1	1	8	7
Design	176	176	113	113	289	289
Project	180	177	162	160	342	337
Pile Technology	227	228	187	175	414	403
Separations Technology	162	162	100	100	262	262
<u>MANUFACTURING DEPARTMENT</u>						
General	24	24	8	8	32	32
Reactor	354	345	1 533	1 508	1 887	1 853
Separations	305	309	1 526	1 586	1 831	1 895
Metal Preparation	112	113	581	580	693	693
Transportation	44	44	447	444	491	488
Purchasing and Stores	63	61	233	226	296	287
Electrical Utility	15	16	76	75	91	91
<u>FINANCIAL DEPARTMENT</u>						
General	9	9	4	3	13	12
Budgets and Measurements	7	7	8	8	15	15
Contract Cost	24	24	104	104	128	128
General Accounting	10	10	59	60	69	70
Property Accounting	18	17	51	53	69	70
Auditing	14	14	2	2	16	16
SS Accountability	10	10	37	36	47	46
Personnel Accounting	9	9	56	55	65	64
Procedures and Computing	32	32	48	49	80	81
<u>RADIOLOGICAL SCIENCES DEPARTMENT</u>						
General	5	5	-	-	5	5
Records and Standards	33	33	168	175	201	208
Biophysics	56	55	70	70	126	125
Biology	31	33	42	42	73	75
Engineering	7	6	1	1	8	7
Administration and Communications	3	2	4	5	7	7
GRAND TOTAL	<u>2 274</u>	<u>2 259</u>	<u>7 129</u>	<u>7 114</u>	<u>9 403</u>	<u>9 409</u>

AREA PERSONNEL DISTRIBUTION

JANUARY 31, 1956

	100-B Area	100-D Area	100-F Area	100-H Area	100-K Area	200-E Area	200-W Area	300 Area	700-1100 Area and Plant General	Other Areas*	Total
ENGINEERING DEPARTMENT											
Exempt	29	47	-	2	28	53	62	253	305	-	779
Other	21	31	2	11	20	17	36	240	194	78	650
Total	50	78	2	13	48	70	98	493	499	78	1 429
MANUFACTURING DEPARTMENT											
Exempt	67	59	75	90	64	96	228	113	125	-	917
Other	303	324	287	365	267	477	1 099	580	702	-	4 404
Total	370	383	362	455	331	573	1 327	693	827	-	5 321
FINANCIAL DEPARTMENT											
Exempt	-	-	-	2	-	-	5	6	119	1	133
Other	-	-	-	5	-	-	22	13	329	-	369
Total	-	-	-	7	-	-	27	19	448	1	502
EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT											
Exempt	22	6	6	7	9	7	14	12	219	-	302
Other	62	47	42	41	50	46	119	116	841	54	1 418
Total	84	53	48	48	59	53	133	128	1 060	54	1 720
RADIOLOGICAL SCIENCES DEPARTMENT											
Exempt	1	1	33	-	-	2	20	73	5	-	135
Other	-	7	46	-	3	13	25	171	20	-	285
Total	1	8	79	-	3	15	45	244	25	-	420
GENERAL											
Exempt	-	-	-	-	-	-	-	-	8	-	8
Other	-	-	-	-	-	-	-	-	3	-	3
Total	-	-	-	-	-	-	-	-	11	-	11
Total Exempt	119	113	114	101	101	158	329	457	781	1	2 274
Total Other	386	409	377	422	340	553	1 301	1 120	2 089	132	7 129
GRAND TOTAL	505	522	491	523	441	711	1 630	1 577	2 870	133	9 403

* Includes White Bluffs and B-Y Exchange.

DECLASSIFIED

HW-41205 **DEL**

MANUFACTURING DEPARTMENT

JANUARY, 1956

METAL PREPARATION SECTION

The net production of acceptable finished slugs was 320 tons which was 100 percent of the forecast.

The composite canning yield was the same as that of the previous month at 73 percent. The major causes of rejection were marred surfaces, bad welds and inclusions. An increase in the miscellaneous reject category occurred when 12 tons of canned cored slugs, suspected of containing partially untransformed pieces, were rejected. Improved slug handling and finishing conveyor system modifications substantially reduced the marred surface rejections.

Due to increased reactor consumption the canned slug inventory was reduced during the month from an eight to six weeks supply. A reduction in bare slug receipts throughout January caused the inventory to vary from a six to a two day supply.

The experimental processing of I and E slugs started during the month.

There were no slug failures at autoclave this month.

REACTOR SECTION

The plutonium input production, adversely affected by a 62.6 percent reactor operating efficiency, was 88.7 percent of the official forecast. Major causes of outage were tube replacement programs, rupture removal, the K Area emergency generator repair and inspection, and leak testing.

Previously established maximum operating level, excluding burnout, was exceeded by 102 MW and contributed by C Reactor. This increase was due to improved flattening obtained by discharging fringe tubes at goal concentration.

The reactor output production was 94 percent of the forecast with discharges of 253 and 164 tons of low and high material respectively.

A total of 39 ruptures, including 35 regular metal slugs, occurred during the month. This total equalled the rupture rate of the previous month which was the highest in plant history. Outage time for the removal of these ruptures was 481.6 hours.

There were 13 reactor scrams during the month, seven of which were due to panellit system variables.

DECLASSIFIED

DECLASSIFIED

HW-41205 DEL

Process tube leak testing outages were necessary at D and F reactors due to abnormally high water collection rates. Six leaking tubes were found at D Reactor, and 11 were found at F Reactor. In addition, two tube leaks at DR and one at C resulted from ruptures.

The scheduled tube replacement program was continued during the month. Seventy-two tubes were changed at F Reactor, 61 tubes at D Reactor, 20 tubes at B Reactor, and 37 tubes at H Reactor.

SEPARATIONS SECTION

The production of low ngs plutonium from the T and Redox plants was 107 and 111 percent of the official forecast, respectively. In addition, although not officially forecast, the Purex Plant produced a quantity of plutonium. This material was the first produced following the startup of the new facility and it exceeded the maximum fission product activity specification. At month end it was being stored pending shipment for rework in another plant.

The Redox Plant resumed operations on January 17 following an extended outage for installation of ozonization, precycle and backcycle equipment. The H-4 oxidizer, which was leaking, was replaced during this shutdown. A short operating period using a 5-ton per day rate was made in order to check out new equipment and adjust the process to a new flowsheet. Following adjustments to the flowsheet, the 10-ton rate was again reached on January 25 and continued through month end.

At T Plant, the processing of extraction wastes from normal plutonium runs for recovery of neptunium was continued. The operation of the facility was curtailed for two weeks during the month because of major equipment difficulties.

The Purex Plant completed processing cold uranium on January 22. The chronological startup of the facility using irradiated metal as feed was as follows: the first dissolver was charged on January 13, feed was started to the precycle battery on January 22, to the partition and second plutonium cycle on January 23, and the second uranium cycle on January 24. Plutonium and uranium losses were essentially lower than flowsheet values, but the decontamination factors on both final products were above allowable limits. Investigation and subsequent adjustments to the flowsheet had by month end substantially reduced the decontamination numbers, but continued improvement was necessary to obtain in-specification products.

The TBP production was 78 percent of the forecast. A series of operating difficulties such as plugged process or condensate lines, pump failures, and faulty control valve operation curtailed operation for the first weeks of the month. However, after repairs the operating rates were satisfactory and production was limited only by availability of feed material.

Waste metal removal rates were generally low because of difficulties associated with pumps, tank cleanout and adverse weather conditions.

The UO_3 production was 94 percent of the official forecast. Because of the Redox outage and difficulties at TRP, little production was made for the first two weeks of the month.

Production at the metal fabrication facility exceeded the forecast by 32 percent. During the first week of the month the feed was high MWD plutonium. Following a plant cleanout, the processing of low MWD plutonium was started. The fabrication of a new model assembly from low MWD feed was started late in the month. No difficulties were encountered in the conversion.

GENERAL

Personnel

On Roll January 1, 1956	5339
Net Decrease	18
Total on Roll January 31, 1956	5321

W.K. MacCready

W.K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIED

DECLASSIFIED

HW-41205 DEL

MANUFACTURING DEPARTMENT

PATENT REPORT SUMMARY
FOR
MONTH OF JANUARY 1956

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

INVENTOR

TITLE

H.E. Bennett

Thermocouple Cast in Ceramic Material

J.W. Sowards

Liquid Flow Monitor Fuse

J.W. Sowards

Photo-Thermal Flow Monitor

W.K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIED
WITH DELETIONS
MONTHLY OPERATING REPORT
FEBRUARY 1956

HW-41205 **DEL**

DECLASSIFIED
WITH DELETIONS

[REDACTED]
L-1

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-41205 DEL

DECLASSIFIED
WITH DELETIONS

HW-41205-DEL

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

12-5

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

HW-41205 **DEL**

DECLASSIFIED
WITH DELETIONS

Es-7

HW-41205 DEL

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED

HW-41205 DEL

MANUFACTURING DEPARTMENT
METAL PREPARATION SECTION
January 1956

I. RESPONSIBILITY

There was no change in responsibility during this period.

II. ACHIEVEMENT

A. Operating Experience

1. Statistics

	<u>January</u>	<u>December</u>	<u>Year to Date</u>
Total Acceptable Slugs Canned (Tons)	320	336	320
Composite Canning Yield (%)	73	73	73
Efficiency (%) (Canning Throughput)	81	84	81
Forecast Achievement (Current Commitment)	100	104	100
Net Acceptable Solid Slugs (Tons)	305	313	305
Slugs Returned from Reactor (Tons)	1.59	1.77	1.59
Canning Yield (%)	77	73	77
Net Acceptable Cored Slugs (Tons)	15	23	15
Slugs Returned from Reactor (Tons)	0.69	0	0.69
Canning Yield (%)	38	74	38
Autoclave Failure - Solid (No./M)	0.00	0.00	0.00
Autoclave Failure - Cored (No./M)	0.00	0.00	0.00
Acceptable C-4 Slugs Canned (Pieces)	0	0	0
Acceptable Pb-Cd Slugs Canned (Pieces)	4,629	3,201	4,629
Average Steam Generated (M/lbs/hr)	70.1	76.3	
Maximum Steam Generated (M lbs/hr)	110.0	101.0	
Total Steam Generated (M lbs)	52,122	56,736	
Coal Consumed (Tons)	3,355	3,537	
Sanitary Water from 3000 Area (M gals)	71.8	73.4	
Average Rate (GPM)	1,610	1,643	

DECLASSIFIED

HW-41205 DEL

Metal Preparation Section

2. Activities

Net production of 320 tons of acceptable finished slugs, achieved in 21 working days, was 100 percent of forecast. Of the 320-ton total, 15 tons were cored slugs. Due to a low bare uranium inventory during the month, canning production fluctuated from four to six canning-line shifts per day.

A composite yield of 73 percent was experienced in January. The major causes for rejection were: marred surfaces, bad welds, and inclusions. An increase in the miscellaneous reject rate occurred when twelve tons of canned, cored slugs were suspected of containing a few partially untransformed slugs and were rejected. Increased inclusion reject rate was believed due to copper contamination in the aluminum components cleaning solution. Improved slug handling and finishing conveyor system modifications reduced marred surface rejections. Due to increased Reactor consumption during the month, the combined Metal Preparation and Reactor canned slug inventory was reduced to about a six-weeks' supply at month-end. Forecasted Reactor consumption during the next month will permit an inventory reduction to an optimum four-weeks' supply.

A reduction in the bare slug shipments from Fernald caused the inventory to remain low in the 300 Area. The inventory, excluding slugs in process, fluctuated during the month from a six to a two-day supply.

Due to the inadequate performance of positive identification of partially transformed slugs by the cored slug transformation tester, cored slugs will be transformed in the 313 Building salt bath facilities. This duplicity between Metal Preparation and Fernald will continue until a satisfactory tester and standard is provided or until satisfactory controls of the process are established at Fernald.

During an irradiated slug test in the 305 Building, a column of slugs jammed in the process tube while being pushed from the slug cask into the pile. Considerable effort was required to push the irradiated slug back into the cask. No significant personnel exposures occurred. The cause of the difficulty has not been determined to date.

On January 13, 1956, a new Metal Preparation Section Official Production Forecast (HW-40817 RD) was issued on the basis of a revised Reactor Section Official Forecast. This forecast was used as a basis for budget revision for FY 1956-57 and budget estimation for FY 1958.

An evaluation of the 3400 caps received from the Hunter Douglas Corporation was completed. All caps but one were acceptable. A pile evaluation of 2,000 slugs canned using these caps is planned.

No autoclave failures occurred during the month.

3. Special Operations

A test lot of 61 internally and externally cooled slugs (I & E) were canned, using the two-piece aluminum components. Increased operator skills and the improved design of the components enabled two slugs to be canned simultaneously.

A total of 136 small diameter uranium enriched aluminum alloy C-4 slugs were canned by the hot press method. Due to lack of testing facilities, no slugs were bond tested or transferred to storage. Approximately 2000 hot pressed canned slugs are ready for bond testing.

During the month, 4629 Pb-Cd poison slugs were canned with a continued high yield of 97.8 percent.

All existing Chemical 10-66 slugs have been collected from the Reactor Section and stripping operations were completed. The material is being held until final shipping decisions are obtained.

Fifty-six tons of uranium dingot slugs were outgassed in the salt bath heat treating facilities during the month. Ten tons of cored and solid slugs were transformed. These slugs were processed through the salt bath and inasmuch as the new equipment did not adequately clean this type of slug it was necessary to use the manual dip pickle facilities.

4. Schedule Variance

Acceptable canned slug production was 100 percent of forecast, based on the January commitment of 320 tons.

B. Equipment Experience

1. Operating Continuity

The canning line "time operated" efficiency was 81 percent which was a decrease of 3 percent from last month. This reduction was primarily due to forced downtime due to the low inventory of bare uranium. The Acme-Gridley lathes and the penetration tester were the main causes of finishing line downtime. Continuity should increase when the number one lathe and additional electronic testers are available for back-up.

2. Inspection, Maintenance, and Replacements

Increased inclusions on the exterior surface of canned slugs is believed due to the use of the new cap and can machine and/or sleeve machine. Evidence indicates that brass or copper particles from the hangar rails conveying the cleaning baskets are either lodging on the cans or sleeves or are being deposited into the cleaning etchant. No conclusions are reported yet. The old cleaning line will be used until necessary corrections are made to the brass rails.

DECLASSIFIED

DECLASSIFIED

HW-41025 DEL

Metal Preparation Section

Inspection, Maintenance, and Replacements - continued

The number two pickle machine has been modified by the installation of new type acid spray nozzles and baffles. This has resulted in at least a 50 percent reduction in the acid consumption of this machine.

All component parts conveyors were placed into operation for delivery of components to the canning furnaces and have operated satisfactorily.

Slug recovery operations were disrupted during the month due to a treater tank steam coil failure. Steam coil failures have been troublesome during the past few months and the Process Sub-Section is conducting a study to determine corrective action.

The permanent installation of the Argon supply for the four new welders was completed. Two new welders on the number three finish-line operated successfully. The two new welders on the number one line were still in testing stages at month's end. The ventilation system now permits individual regulation.

Two safety improvements were made by modifying existing equipment; an additional catwalk was installed over the nitric acid storage tanks to provide easier access to valves and lids, and air lines were raised over the entrance to the slug recovery filter press platform to provide ample headroom.

The number one Acme-Gridley lathe was out of operation during the month for overhaul and modifications to the sound barrier.

C. Improvement Experience

1. Production Tests

PT-313-47-MT "Cored Slugs from Extruded Blanks and Rolled Rods"
HW-33189

The processing of eight-inch drilled cored slugs with aluminum end plugs by the lead-dip process was continued. A total of 15 tons of finished slugs was produced with a 38 percent yield. The low yield resulted from rejecting 2,750 finished slugs for incomplete alpha-beta transformation. Examination of the slugs indicated the transformation tester is unable to distinguish between relatively small areas of fine grained transformed and non-transformed uranium. Consequently the slugs were stripped and beta heat-treated to assure complete transformation. Until this problem is resolved all cored material is being reheat-treated in slug form before canning.

PT-313-56-MT "Canning of Four Tons of Dingo Uranium for Pile Evaluation" HW-37695

A program for evaluating dingo uranium in production quantities at low goal exposure was continued as authorized by supplement A to this production test. Twenty-nine tons of finished slugs were produced in January with a yield of 73 percent. To date approximately ninety-two tons of dingo slugs have been prepared for pile charging.

Production Tests - continued

PT-105-615-A-63-MT "Evaluation of I and E Slugs Canned by the Lead-Dip Process" HW-39886-A

A total of 666 eight-inch internally and externally cooled slugs, canned by the lead-dip process using three aluminum components, was finished and tested in January. The finished slug yield was 32 percent. Major causes for rejection are summarized as follows:

Marred surface	-	4.2%
Bad welds	-	25.8%
Poor bonds	-	3.2%
High caps	-	8.6%
Wrinkled tubes	-	5.8%
Penetration	-	5.5%
Inclusions	-	5.4%

Weld rejects were primarily attributed to inexperience and the special techniques required to weld internal closures. High cap rejects were reduced after this condition was recognized by holding the caps down during tube insertion. Other rejects, although above normal, fell in the range expected for a first attempt to produce I and E slugs.

Arrangements are being made to charge eight tubes of the finished I and E slugs with eight tubes of solid lead-dip control slugs in C Pile to evaluate performance.

PT-105-620-A-65-MT "Irradiation of Slugs Having Truline End Contours" HW-40526-A

A production test was issued for evaluating the effectiveness of truline features on solid lead-dip slugs as a means of preventing slug misalignment in reactor process tubes. It is proposed to randomly charge about equal numbers of truline and regular production slugs in C Pile until a rupture rate analysis indicates the effect of trulining on can sidewall failures.

It is planned to begin preparing truline slugs upon receipt of truline cans about mid-March. The test will require at least 100,000 truline slugs for in-pile evaluation.

2. Process Tests and Revisions

Radiograph film inspection and film developing have been combined into a single job without affecting quality requirements. The unit cost of methanol has been reduced 25 percent by ordering in tank car quantities rather than by barrels. Justification is being prepared to move a 10,000 gallon capacity horizontal storage tank from excess in White Bluffs to the 303 Area Tank Farm. Consequent reduced freight rates should cover the moving costs in approximately six months.

Canned slugs, marred by lathe curl during facing has been virtually eliminated by adjusting the collet to allow the slug to protrude only one-sixteenth of an inch after being faced.

DECLASSIFIED

HW-41205 DEL

Metal Preparation Section

2. Process Tests and Revisions (Cont'd)

The first month's operation using a statistical inspection for overall slug length and for braze line width has proven completely satisfactory.

Elimination of the Etch Inspection operation has been made possible by a change in the autoclave loading operation. Marred surfaces were the only rejects of any consequence during the past six months so the Finishing Unit now removes marred pieces prior to autoclave loading as part of their marred surface control program.

The feasibility of performing the 100 percent aluminum can inspection after component preparation instead of before has been investigated and appears very favorable. A substantial manpower saving together with a more accurate inspection and a lower can rejection rate, are potential benefits.

Functional and laboratory evaluation of 3400 aluminum caps received from the Hunter Douglas Corporation are complete and the results are satisfactory. A pile evaluation of this material is planned.

In order to insure that no partially transformed solid slugs are accepted, the transformation tester has been set to reject two to three percent of all production (which will include any partially transformed slugs). These will then be beta heat treated and processed as usual.

Both the penetration tester and the bond tester have performed satisfactorily on the outside surface of I and E slugs. Suitable probes are being fabricated to test the core surface of these slugs.

A cermet, zirconium boride, has withstood immersion in 600°C AlSi for 100 hours without measurable effect.

A study of the proposed weld station automation indicated a crew savings of thirty-six men at projected production levels.

3. Inventions and Discoveries

Personnel in the Metal Preparation Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report except the following:

H. E. Bennett

Thermocouple Cast in Ceramic Material

D. Events Influencing Costs

1. Labor Variance

No change is anticipated in the unit cost of direct labor.

2. Material Variance

No change is anticipated in the unit cost of direct material.

3. I. M. E. (Other Costs)

No change is anticipated in the unit cost of I. M. E.

E. Plant Expansion1. Project StatusProject CA-514 "Expansion of 300 Area Production Facilities"

The component parts preparation area conveyor system operated continuously during the month. Major modifications have been completed.

The slug conveyors have been operating and only require minor adjustments.

The cap and can machine is supplying all components to the canning line. No major problems have occurred.

Modifications to the pneumatic stamping machine is scheduled for completion by March 15.

Vulcanization of the radiograph wheels is now 60 percent completed and is scheduled for a finish date of March 1.

A work order was issued to install a pit in the vent lines on the spent pickle acid and neutralizing tanks to prevent noxious fumes from escaping into the work area.

Project CA-590 "Fly Ash Collection Equipment - 384 Building"

Bids are to open February 15, 1956; estimated required completion date is August 28, 1956.

Project CA-601 "General Grounds Improvement - 300 Area"

The Commission has selected an architectural engineer to perform the necessary design work which is to start by February 27, 1956. No completion date has been established.

Project CG-614 "Hanford 4X Program - 300 Area"

The supply ventilation to the two Ajax Furnaces has been installed. The installation of the overhead exhaust duct work remains. Estimated completion is February 29, 1956.

Operational testing of the three autoclave units has started. Completion of piping has been rescheduled to February 17, 1956.

DECLASSIFIED

DECLASSIFIEDProject CG-646 "Modification to Pickle Machines - 313 Building"

The revised \$55,000 project proposal was sent to the Commission on January 9, 1956. The estimated schedule for the two pickle machines shows a delivery date of August 1956 and beneficial use dates of September 30, 1956 and November 30, 1956. Operations estimates that these dates will meet production requirements.

IR-194 "Centralized Quality Reporting System"

All but two station installations have been completed. Fabrication of the central console is 80 percent complete and installation of this unit should commence by February 6, 1956.

Project CG-646 "Noise Reduction - 300 Area"

This project is still in the review stage with the Commission.

F. Significant Reports Issued1. Routine

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
HW-40748	Monthly Report, Process Sub-Section, Metal Preparation Section, December 1955	K. V. Stave	1-4-56
HW-40749	Monthly Report, New Fuel Element Production Program, December 1955	W. A. Blanton	1-4-56
HW-40794	Monthly Report - Operation Sub-Section, Metal Preparation Section, December 1955	WW Windsheimer	1-4-56
HW-40819 RD	Six Months Production Forecast and Operating Assumptions	H. E. Berg	1-9-56
HW-40825	Production Report, Metal Preparation Section, Operations Sub-Section	H. E. Berg	1-9-56
HW-40950	General Analytical Control Program I Uranium Metal, Analytical Results October 1 to November 30, 1955 Mallinckrodt Chemical Works	P. R. Anderson	1-12-56
HW-40951	General Analytical Control Program Uranium Metal, Analytical Results October 1 to November 30, 1955 National Lead Company of Ohio	P. R. Anderson	1-12-56

1. Routine (Cont'd)

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
None	Status of Projects and Informal Approval Requests	D. A. Snyder	12-21-55
None	Status Report - Accountability and Production Counters - 313 Building	J. W. Nickolaus	1-12-56
None	Methanol Still Operation	D. L. Layton	1-5-56
None	Specifications for Fully Automatic Welding Machines	T. B. Correy	1-13-56
None	Monthly Report - January, 1956 Contact Engineering Unit, Projects and Personnel Sub- Section, Metal Preparation Section	J. W. Nageley	1-24-56
None	Monthly Report - December, 1955 Projects and Personnel Develop- ment Sub-Section, Metal Preparation Section	D. W. Haught	1-5-56

2. Non-Routine

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
HW-40817 RD	Official Production Forecast, Metal Preparation Section January FY 1956 - June FY 1958	H. E. Berg	1-13-56
HW-40929 RD	Forecast Study, Metal Preparation Section, January FY 1956	H. E. Berg	1-13-56
HW-40992	Porosity Reject Rates	R. E. Olson	1-19-56
HW-41082	Uranium Slug Position in the Duplex Canning Bath vs. Wide Weld Bead Occurrence	J. H. Sako	1-26-56
HW-41181 RD	Production Summary - Second Quarter FY 1956	H. E. Berg	1-30-56
HW-41206 RD	Forecast Study - Metal Preparation Section, January 1956 - December 1957	H. E. Berg	1-31-56
MMP 13.1.1	Vacation Plan	J. P. Fichten	1-18-56
MMP-A.1	Metal Preparation Procedure Guide Supplementary Numbering System	W. G. Hudson	1-24-56

DECLASSIFIED

DECLASSIFIED

HW-41205 DEL

Metal Preparation Section

2. Non-Routine (Cont'd)

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
MMP-A.2	Classification and Reporting of Round Table, Staff, and Information Meetings	W. G. Hudson	1-30-56
None	Thermocouple Cast in Ceramic Material	H. E. Bennett	1-26-56

III. PERSONNEL

A. Organization

T. W. Gore, Manufacturing Engineer, transferred to Projects and Personnel Development Sub-Section as a Contact Engineer.

H. L. Brandt, Process Engineer in Process Improvement Unit, transferred to Radiological Sciences Department.

R. A. Farran, Contact Engineer in Projects and Personnel Development Sub-Section, joined the Process Improvement Unit as a Process Engineer.

R. W. McCullugh was promoted to Planner, Special Production, for Operations Sub-Section.

B. Force Summary

	<u>Start of Month</u>		<u>End of Month</u>		<u>Net Change</u>	
	<u>Ex.</u>	<u>N-Ex.</u>	<u>Ex.</u>	<u>N-Ex.</u>	<u>Ex.</u>	<u>N-Ex.</u>
Section General	1	1	1	1	0	0
Operations	22	176	22	175	0	-1
Power & Maintenance	37	333	37	335	0	+2
Process	39	65	38	66	-1	+1
Projects & Personnel	15	5	15	4	0	-1
Section Total	114	580	113	581	-1	+1
	(694)		(694)			

Force Statistics

Total Exempt Non-Supervisory & Engineering - 55
Total Exempt Supervisory - 58

Ratio Non-Exempt to Supervisory - 10.0
Ratio Non-Exempt to Exempt - 5.1

Metal Preparation Section

Acquisitions - Non-Exempt	14
Acquisitions - Exempt	0
Separations - Non-Exempt	12
Separations - Exempt	1

Manufacturing Department

Acquisitions - Non-Exempt	0
Acquisitions - Exempt	0
Separations - Non-Exempt	6
Separations - Exempt	1

C. Safety Experience

There were no disabling injuries, no medical treatment injuries, but there were two other accidents or incidents.

D. Radiation Experience

No exposures in excess of 200 mrad/week and 25 exposures in excess of 100 mrad/week were reported.

E. Personnel Activities

1. Visits and Visitors

R. E. Olson, K. E. Carpenter, T. D. Naylor, V. L. Herzog, and F. W. Grubb attended a course on the application of Statistical Quality Control January 21, at Lewis and Clark College, Portland, Oregon, presented by the Portland Branch of the American Society for Quality Control.

T. D. Naylor and V. L. Herzog visited Harvey Machine Company and Hunter Douglas Corporation in Los Angeles to discuss specifications for essential material.

T. D. Naylor visited General Machinery Company and Kaiser Aluminum Company in Spokane, Washington to discuss specifications for essential materials.

W. M. Mathis attended the Metallurgical Advisory Committee Meeting at the Savannah River Plant and visited the AEC in Washington, D. C. to discuss zirconium problems.

F. E. Jochen visited Washington State College at Pullman recruiting.

R. S. Dalrymple, Chief Corrosion Engineer for Reynolds Aluminum Company was a visitor at HAPO on January 18th and 19th. The purpose of his visit was to discuss the quality of caps and cans that had been supplied by his company for evaluation by the Process Sub-Section.

J. Stevensen, a chemist from the Mallinckrodt Chemical Works, visited the Laboratory Analysis Unit during the month to study the hydrogen determination methods presently in use.

A representative of the C. C. Moore Company of Seattle visited at HAPO to make an inspection of the deaerator in the 300 Area Power House.

2. Meetings

Twenty-two round table discussions, 52 information meetings, and 92 safety-security meetings were held by members of the Section.

The second series of Work Simplification conferences have been completed. There were a total of 16 meetings attended by at least 8 people.

DECLASSIFIED

Richland, Washington
February 7, 1956

MANUFACTURING DEPARTMENT
REACTOR SECTION
MONTHLY REPORT
JANUARY, 1956

I. RESPONSIBILITY

Assigned responsibilities of the Reactor Section remained unchanged during January.

II. ACHIEVEMENT

A. Operating Experience

Reactor time operated efficiency for January was 62.6 per cent, an approximate nine per cent decrease from December. Major causes of downtime were tube replacement, rupture removal, charge-discharge, the K Area emergency generator repair and inspection, and leak testing.

Reactor input production for January was 88.7 per cent of forecast as a result of the unexpected low time operated efficiency as explained above.

Reactor output production was 94.2 per cent of forecast. The discharge of low and high concentration material was 104.6 and 89.8 per cent of forecast, respectively, both results due primarily to the low operating efficiency during the month.

Ec-1

DECLASSIFIED

DECLASSIFIED**A. Operating Experience (Continued)**

A previous maximum operating level, excluding burnout, was exceeded by 102 megawatts at C Reactor. This increase was due to improved flattening obtained by discharging fringe tubes at goal concentration.

There was a total of 39 ruptures, including 32 regular metal pieces during the month. This total is the same as for December which was the highest frequency yet encountered for any month. Reactors sustaining ruptures were as follows:

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>Total</u>
Eight-Inch Regular	1	5	2	9	3	8	28
Eight-Inch Cored	2				2		4
"C" Material		2					2
Production Tests		3*			2**		5
	<u>3</u>	<u>10</u>	<u>2</u>	<u>9</u>	<u>7</u>	<u>8</u>	<u>39</u>

* Includes two pieces of PT-105-607, "Irradiation of Enriched Cored Slugs with Aluminum End Plugs, Welded Uranium End Plugs, and of Two Size Core Diameters," plus one piece from PT-105-603-A-47, "Irradiation of Cored Slugs with Crimped Uranium End Plugs."

** PT-105-596, "Irradiation of Slugs from Unalloyed Dingt Uranium."

Reactor outage time for the removal of these ruptures was 481.6 hours.

1. Statistics

Operating statistics are summarized in the table shown on Page 3.

2. Activities

Outlet water temperature limits at the C, DR, and F Reactors were reduced from 105 C to 100 C on January 23, in an effort to reduce rupture frequency. The increase in delta temperature, resulting from the seasonal decrease in inlet temperature, has the effect of increasing tube power which adversely affects rupture frequency. Some benefit is also expected at a later date from the decreased corrosion rate resulting from a lower maximum outlet temperature.

Process tube leak testing programs were necessitated at D and F Reactors due to abnormally high water collection rates. Two

DECLASSIFIED

1. Statistics

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	<u>Total or Ave.</u>
Reactor Time Operated	57.8	56.4	58.6	73.4	36.2	64.0	75.0	79.5	62.6
Efficiency (%)									
Reactor Outage Time (Hrs)	314.1	291.1	307.7	198.2	473.7	267.7	186.1	152.8	2191.4
Plutonium Production									
Special Irradiations	0	33.2	0	0	1.0	0.5	0	0	34.7
and Tests									
Total Outage Time	314.1	324.3	307.7	198.2	474.7	268.2	186.1	152.8	2226.1
Reactor Unscheduled									
Outage Time (Hrs)	106.7	273.8	133.2	198.2	264.8	4.0	109.1	90.0	1179.8
Metal Discharged (Tons)	35.6	151.3	6.7	8.6	20.9	10.9	92.5	91.7	418
Water Quality (ppm Turbidity)									
Raw Water - Average	8	6	7	6	5	5	5	5	
Raw Water - Maximum	17.0	13.0	16.0	12.0	9.4	7.8	14	13	
Process Water - Average	0.006	0.006	0.007	0.007	0.004	0.008	0.008	0.007	
Process Water - Maximum	0.032	0.017	0.012	0.011	0.005	0.012	0.023	0.014	
Water Pumped (MM Gals)									
Bldg. 190 to Reactor	1,495	2,589	1,683	1,897	1,067	1,799	4,919	4,991	20,440
Bldg. 182 to 200 Areas			26.4		387				413.4
Bldg. 181		4,764		4,310	1,738	2,235	5,326	5,263	23,635
Steam Generated (MM lbs)									
Coal Consumed (Tons)		145		225	94	110	21	28	623
Oil Consumed (M Gals)		9,252		14,401	6,571	6,581	223	297	36,805
									520

HW-41205 DEL

Ec-3

DECLASSIFIED**A. Operating Experience****2. Activities (Continued)**

complete tests were required on different occasions at D Reactor and a total of six leaking tubes were found using the helium detector. These six tubes were established as air channels and water collection returned to normal. At F Reactor, a total of 11 tube leaks and six Van Stone leaks were found and the tubes removed. Water collection rates are still above normal at month end. Two tube leaks at DR Reactor and one at C Reactor resulted from ruptures during the month.

Tube replacement started at F Reactor on January 2, 1956. Seventy-two tubes were replaced in an average time of 1.9 hours per tube. An attempt was made to split 61 process tubes of which 58 were completely split for a splitting efficiency of 95 per cent. Considerable difficulty was encountered in the removal of the three stuck splitters. Approximately 24 hours were required for this work.

Tube replacement started at D Reactor on January 9, 1956. Sixty-one process tubes were replaced in an average time of 1.9 hours per tube. An attempt was made to split 50 process tubes of which 46 were completely split for a splitting efficiency of 92 per cent. Additional time was required for the removal of the four stuck splitters.

Tube replacement started at B Reactor on January 19, 1956. Twenty process tubes were removed and replaced in an average time of 2.3 hours per tube. Eighteen of the tubes were completely split for a splitting efficiency of 90 per cent. Removal of the partially split tubes and splitters required eight hours.

Tube replacement started at H Reactor on January 23, 1956. Sixty process tubes were scheduled for replacement but only 37 tubes were reinstalled due to difficulties encountered in splitting and in tube replacement. The remaining 23 channels were blanked off, seven of which still contain partially split tubes. Approximately 230 hours was spent on this work which includes time for borescoping to assist in developing new methods to cope with the problem.

The B Reactor was shut down for an extended outage on January 14, 1956. In addition to replacement of 20 tubes, the following work was accomplished:

- a. The television installation was completed except for minor adjustments and acceptance tests.

A. Operating Experience**2. Activities (Continued)**

- b. The gamma monitoring installation was completed except for final adjustments and minor revisions.

The following table summarizes activities during January associated with special irradiations:

	<u>Tubes Charged</u>	<u>Tubes Discharged</u>	<u>Casks Shipped</u>
Production Tests	18	13	3
Mint Flattening	6	43	5
"C" Metal	11	11	0
Rala	0	5	2
Totals	35	72	10

The shipment of Mint material from DR Reactor to Savannah Works was completed January 11, with the final shipment of five casks containing a total of 3685 pieces.

B. Equipment Experience

There were 13 scrams during the month which is a significant reduction (23 in December) from last month's performance. Seven of these were due to the usual Panellit system variables and six occurred as follows:

<u>Reactor</u>	<u>Reason</u>
KW	Unexplained trip on No. 1 Beckman.
KE	Scrammed by inter-tie circuit due to above Beckman trip at KW Reactor.
C	Shut down for control of high tube temperatures.
C	Manually scrambled due to insufficient reactivity control at turnaround.
B	Scrammed by No. 3 Beckman when trip setting was exceeded due to too rapid raising of level.
KE	Manually scrambled to control high tube temperatures.

On January 26, the No. 1 alternator at the 165-KE Building was inadvertently tripped off the line. Attempts to put the alternator back on the line failed and it was dismantled for inspection

DECLASSIFIED

DECLASSIFIED**B. Equipment Experience (Continued)**

since this equipment is essential for water back-up at the K Reactors. Inspection revealed that the stator coil windings were loose and had contacted the rotor. Inspection and testing of the other two alternators at 165-KE and the three at 165-KW Buildings was completed and the alternators performed satisfactorily before returning to service. The repairs to the No. 1 alternator at 165-KE Building is held up pending arrival of replacement coils from the vendor. Representatives of the Spokane Service Shop of General Electric, Worthington Corporation, and Plant Engineering were present during the inspections.

Extensive inspection and repair to the VSR system latches were made at the KE and KW Reactors during the month. Among items completed were removal of the spring loaded mechanisms on the latching device, grinding of the limit switch push rods to correct length, providing additional air supply, and adding a double-part pressure reducing valve at KE Reactor. A similar valve will be added at KW Reactor in the near future.

The results of Panellit checks made in January disclosed the following gage faults:

<u>Reactor</u>	<u>High Trips</u>	<u>Low Trips</u>	<u>Hg Separation</u>	<u>Leaks</u>	<u>Misc.</u>	<u>Total</u>
B	2	2	0	0	0	4
C	0	0	0	0	0	0
D	0	0	1	0	3	4
DR	0	0	2	7	3	12
F	0	0	0	0	0	0
H	0	0	0	7	1	8
KE	10	0	231	0	3	244
KW	0	0	128	0	2	130
Totals	12	2	362	14	12	402

Oil was injected into the gage lines of all Panellit gages at H Reactor to reduce oscillation and eliminate the need for throttling.

Excessive gas loss at the B Reactor prompted a rear face survey which revealed that 15 bellows were cracked and leaking. Twelve of these were replaced and the gas loss was reduced from 60,000 to 20,000 cu ft per day.

At 190-KW Building a new cell and coolant hose were installed in the "A" phase of the No. 3 liquid rheostat for repair of a cell failure (leak) which occurred during the month. The damaged cell and one from the 190-KE Building have been sent to Schenectady for study.

DECLASSIFIED

HW-41205

DEL

B. Equipment Experience (Continued)

At B Reactor a bad leak has developed in the north 107 basin which has resulted in ground settling and at times the formation of a lake adjacent to the basin. The south basin is being utilized until repairs can be made.

The railroad tracks in the transfer area at H Reactor are settling. One side has settled approximately eight inches and the other five inches, and has resulted in difficulty in removing well cars from the transfer area. The problem is currently under investigation by Manufacturing Engineering.

All the Ball 3X hoppers at DR Reactor were checked for free flow of balls and four were found to be unsatisfactory due to moisture in the hoppers. The balls were removed from these hoppers using the recovery system and reloaded into the hoppers. The action the balls received in the vacuum system dried them and all hoppers then tested satisfactorily.

At 184-B Building, the work of mud jacking the ground floor was continued at intervals during the month. The work is approximately 40 per cent complete and will overshoot the original cost estimate when finished.

At C Reactor, a program has been initiated to replace the rotors on the rotary switches in the temperature monitor due to excessive wear. To date a total of 13 of 46 have been replaced. On January 17, it was necessary to extend a reactor outage due to malfunction of the monitor. The trouble was traced to the alignment of the new rotors which was subsequently corrected. No further difficulty has been experienced.

At B Reactor, Minor Construction continued the repairs on No. 19 junction box of the effluent water system. Difficulties involved were similar to those encountered by Maintenance forces and it will be necessary to make further repairs to the leaking box during February.

C. Improvement Experience

Some significant Production Tests, together with other items of improvement experience, are reported below.

PT-105-19-MR (Evaluation of Slip-Joint C Reactor Rear Pigtail Replacement)
Eight slip-joint pigtails were installed on the rear face during an outage at C Reactor during January.

DECLASSIFIED

DECLASSIFIED**C. Improvement Experience**

- PT-105-506-E (Recirculation Studies)
Tube No. 0961 operated on recirculation at H Reactor throughout the month with no significant difficulties. One-half hour of outage time was charged to this Production Test for repair of a rear face leak.
- PT-105-522-E (Examination of Pile Process Tubes)
Twelve tubes from H Reactor were removed for examination. Ten of these were removed on the replacement program and two more were removed, all at Pile Technology's request, for corrosion study.
- PT-105-548-E (C Pile Graphite Burnout Experiment)
Nine tubes remain charged with J-Q material at C Reactor.
- PT-105-600-A (Periodic Measurement of Graphite Coefficient of Reactivity of KE Reactor)
Operational tests for this Production Test were completed during January and included varying the gas concentration at constant power level.
- PT-105-554-E (Evaluation of 7.0 pH Process Water)
This test was continued at F Reactor on a one-half plant basis with no difficulties experienced during January.
- PT-105-561-E (Water Plant Evaluation of Synthetic Coagulant Aid)
Preliminary trials of test equipment and procedures were started at No. 7 basin and filter at 183-H Building in January. Water is being filtered to waste until desired results are obtained in finished water.

The poison column control facility at DR Reactor is being used to "flatten" the pile as well as to provide reactivity control during start-ups. This makes it possible to discharge the flattening poison during an outage and recharge it after start-up thus shortening the minimum outage time as much as seven hours. During the month of January, an estimated 21 hours were saved in this manner which resulted in a 2.8 per cent increase in time operated efficiency at this reactor, and is equivalent to a production increase estimated at \$10,500 for the month.

At the K Reactors, the Beckman inter-tie circuit was revised to require two flux monitor trips to scram the associated reactor.

C. Improvement Experience (Continued)

An abstract of Process Standards and one new Process Standard - Reactor, Document HW-33000, were approved and issued as follows:

G-090 (Modification of Critical Reactor Components)
This standard requires that modification of critical reactor components be made only within the provisions of a properly approved "Design Change" to assure that changes will receive proper Engineering Department and Process Sub-Section evaluation.

Abstract The Abstract of Process Standards was issued to fulfill a need for a ready reference to the most important requirements specified by the Standards.

One revision and one new Process Standard - Reactor Cooling Water, Document HW-27155, were approved and issued as follows:

B-070 (Emergency Water Requirements)
The K Area's cross-tie line flushing requirements were modified and a provision was added to permit service water back-up during shutdown for greater operational flexibility.

B-071 (Emergency Electrical Requirements - K Water Plants)
This new standard includes the K Area's generator requirements previously specified in Process Standard B-070 and provides for testing of K Area's electrical equipment during reactor shutdown.

Personnel in the Reactor Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report except for the following which were submitted as invention reports in January:

<u>Inventor</u>	<u>Invention</u>
J. W. Sowards	Liquid Flow Monitor Fuse
J. W. Sowards	Photo-Thermal Flow Monitor

D. Events Influencing Costs

The unit cost for January is predicted at about a 12.6 per cent increase over December. This increase is directly attributable to decreased input production resulting from lower time operated efficiency during January. At the same time, operating costs remained essentially the same since reduced project work charges were more than offset by increases in gas costs and tube replacement costs. Costs for filter plant chemicals decreased due to the decrease in water flow to the reactors and because of savings effected by use of sulfuric acid for pH control at the 183-KW and 183-B Buildings. The unit cost for

DECLASSIFIED

D. Events Influencing Costs (Continued)

February is expected to be slightly higher than January since no immediate relief is seen from the current tube replacement and rupture problems.

E. Plant Development and Expansion

1. Project Status

The most significant Reactor Section project activity is reported below. Further details concerning projects may be found in the report, "Status of Reactor Section Projects, Informal Requests, and Budget Items," F. A. R. Stainken to R. S. Bell, dated January 20, 1956.

CA-431 100-C Area

With the Pile Technology conclusion that the presently required horizontal rod cooling water flow rate at C Reactor will be adequate for post CG-600 (100-C Area Modifications) it has been decided to replace only five rods during the CG-651 (C Pile Charge-Discharge) outage later this year.

CA-512 100-K Reactors and Water Plants

Construction work at 1706-KER Building is about 60 per cent complete. A test installation of improved coordinate monitoring is planned at 105-KE. Fifth channel Beckman installation has been completed at KE and KW Reactors. A definite program was established and work undertaken to effect improvements in the vertical rod systems at KE and KW Reactors. The 107-K retention-tanks bottom weld failures were investigated further. Plans for repair are currently being evaluated.

CG-558 Reactor Plant Modification for Increased Production

Construction work on this project is progressing favorably and included the following items during the month:

- a. Re-routing of B Reactor's 30-inch process sewer line.
- b. Replacement of the No. 5 pump at 183-B Building with a new 15,000 gpm pump.
- c. Run-in and formal acceptance of the No. 6 pump at 183-B Building.
- d. Initial testing of the No. 1 pumping unit at the 190-B Building annex.
- e. Satisfactory testing of the 900 hp "D" type pump unit at 181-B Building.

E. Events Influencing Costs**1. Project Status**

CG-558 (Continued)

- f. Erection of the structural steel and crane, and pouring of the operating floor at the 190-DR Building annex.
- g. The 190-H Building annex excavation is essentially complete, and the excavation for the 190-F annex is approximately 50 per cent complete.

2. Plant Engineering

A number of engineering and development studies were active in the Section during January. The studies are, in general, aimed at decreasing costs and/or increasing production. Details are given in Document HW-41188. Several items of interest are reported below.

General layout arrangements, thermocouple wire specifications, sketch of a proposed sealing gland assembly, and a material cost estimate have been forwarded to the Project and Special Reactor Maintenance Sub-Section for the proposed thermocouple replacement at B Reactor. Replacement plans have been made on the basis that this work will be done during the CG-558 outage, presently scheduled for May, 1956.

Detailed recommendations have been issued for acoustic insulation of the exhaust fan cells at B, D, DR, and F Reactors. Recommendations have also been made regarding the noise from the export motors in Buildings 182-F and B, and the front face noise in the No. 1 office at H Reactor.

The evaluation of Separan as a coagulant aid was continued in the experimental filter plant. Results have been very promising and a rapid development program involving early plant testing by Pile Technology and Process personnel has been planned. One stage of the development effort, involving a single filter at the 100-H Area, was initiated during January.

Engineering assistance was continued regarding the tube replacement program. Major efforts were directed toward improving the method for broaching the graphite channels at H Reactor. Work also continued on a "push-pull" machine tube disposal, and an improved guillotine cutter.

DECLASSIFIED

DECLASSIFIED**F. Significant Reports****1. Routine**

Monthly operating reports issued for December were:

HW-40692-A	Reactor Section	R. S. Bell	1/9/56
HW-40769	Operations Sub-Section	A. R. Maguire	1/1/56
HW-40779	Process Sub-Section	O. C. Schroeder	1/3/56
HW-40723	Projects & Personnel Development	F. A. R. Stainken	1/3/56
HW-40755	Radiation Monitoring Sub-Section	P. C. Jerman	1/4/56
-	Maintenance Sub-Section	E. E. Weyerts	1/4/56
HW-40792	Power Sub-Section	J. C. McLaughlin	1/5/56

Other routine reports issued during January included:

HW-41081	"Monthly Progress Report, Reactor Section Expansion, January, 1956"	J. P. Langan	1/26/56
-	"Status of Reactor Section Projects, Informal Requests, and Budget Items"	F. A. R. Stainken	1/20/56
HW-40848	"Reactor Section Savings and Improvement Report, October to December, 1955"	R. S. Bell	1/11/56
HW-40757	"Reactivity Balance and Associated Data - December, 1955"	A. P. Vinther	1/3/56

2. Non-Routine

HW-40251	"Tube Replacement Program Review"	C. W. Botsford	12/7/55
HW-41061	"Post Acceptance Report of Project CA-595, Installation of Car Pullers"	R. S. Bell	1/26/56
HW-41060	"Budget Study Report - FY 1958, Plant and Equipment Budget - Charge Discharge for 105-B, D, DR, F, H, KE, and KW"	J. W. Ballowe	1/30/56
-	"Status of Noise Studies - 100 Areas"	P. H. Hutton	1/19/56
HW-40125	"Water Pressure Decay Test, 100-H Area"	J. W. Sowards	11/8/55
HW-34363	"Production Test 105-11-MR, Supplement A, Determination of C Reactor Transient Curves"	A. P. Vinther	12/5/55
HW-40606-A	"Process Test MR-105-31, Process Tube Sliding Seals"	K. W. Hess	1/3/56

III. PERSONNEL**A. Organization**

Effective January 3, 1956, the former Maintenance Sub-Section was reorganized into two Sub-Sections to improve administration of the maintenance activities in the 100 Areas due to the increased volume of work and the need for additional shift coverage.

A. Organization (Continued)

In connection with this reorganization, the following appointments were made within the Reactor Section:

1. R. T. Jessen was transferred from the Separations Section to the Reactor Section and appointed Superintendent, Reactor Areas Maintenance.
2. E. E. Weyerts, formerly Superintendent Reactor Maintenance Sub-Section, was appointed Superintendent, Project and Special Reactor Maintenance Sub-Section.

The following components were established within the new Reactor Areas Maintenance Sub-Section:

100-B and C, 100-D and DR, 100-KE and KW, 100-F, and 100-H Maintenance Units, and the Maintenance Engineering and Planning Unit.

The following components were established within the new Projects and Special Reactor Maintenance Sub-Section:

A, B, C, and D Shift Special Reactor Maintenance Units, and the Maintenance Engineering and Planning Unit.

B. Force Summary

	<u>Beginning of Month</u>	<u>End of Month</u>	<u>Net Change</u>
Section General	2	2	0
Operations	404	406	/ 2
Project & Special Reactor Maint.	0	203	/ 203
Reactor Areas Maintenance	722	541	-181
Projects and Personnel	54	53	- 1
Power	488	494	/ 6
Process	87	85	- 2
Radiation Monitoring	101	107	/ 6
Section Total	1858	1891	/ 33

Changes during January included 63 transfers into the Section, 28 transfers out of the Section, one new hire, two terminations, two reactivations, and three deactivations.

C. Safety Experience

There was one Disabling Injury during the month. At approximately 11:20 a.m., January 12, 1956, a pick-up truck operated by R. H. Gay, an Engineer in the Process Sub-Section, ran into a railroad locomotive

DECLASSIFIED

C. Safety Experience (Continued)

at a crossing on Route 1, south of the 100-K Area. The pick-up was travelling from east to west at the time of the collision. Details of this accident and the recommendations set forth by the investigating committee are outlined in the investigation report of Disabling Injury No. 56-115. Mr. Gay suffered a brain concussion and although his condition has improved at month end, he is hospitalized in Seattle under the observation of a neurosurgeon.

There were no "other-type" accidents during January within the Reactor Section.

D. Radiation Experience

The policy for investigation and reporting of radiation incidents occurring in Manufacturing Department facilities was changed as of January 1, 1956. Hereafter, radiation incidents which do not result in overexposure to personnel will be formally or informally investigated depending on the circumstances. All cases of overexposure will be investigated formally as Radiation Incidents as in the past.

There were no cases of radiation-overexposure reported.

During January, there were two Radiation Incidents within the Reactor Section which were formally investigated and reported as follows:

Radiation Incident No. 558-R involved a Maintenance Sub-Section employee who was performing work at D Reactor in the Inner Instrument Room without proper authorization or the required monitoring. The dose rate to the employee was nominal and personnel meters results recorded no significant. This investigation is reported separately in Document HW-41045.

Radiation Incident No. 560-C occurred at the DR Reactor and involved a Maintenance and an Operations employee. Each received exposure, in excess of that planned, from a spot of contamination on the floor of the charge elevator. The affected employees were reclining on the elevator at the far side of the reactor awaiting work on a process tube. The maximum dose was estimated at 250 mrad based on a maximum exposure time of 30 minutes. This investigation is reported separately in Document HW-41044.

The first rotation of monitoring personnel to Separations Section and the Radiological Sciences Department was accomplished during the month. The rotation program, which is scheduled to run through the calendar year, is being utilized as a means for controlling the radiation exposure of Radiation Monitoring personnel.

E. Personnel Activities

At month end, 20 employees are receiving on-the-job training for engineering or supervisory assignments in the Section; five of these are on assignment under the rotational training program.

L. V. Barker and L. A. Carter, Radiation Monitoring Sub-Section, attended a planning conference at San Francisco on January 25 through January 27, in preparation for their loan assignment to the Naval Radiological Defense Laboratory. This loan assignment will involve participation in Operation Redwing to be conducted in the South Pacific Ocean area this spring and summer.

H. A. Kramer, Reactor Areas Maintenance Sub-Section, continued on loan at Oak Ridge, Tennessee, and participated in the A. E. C. Declassification Program.

The Expansion Liaison Unit presented four information sessions for Operations Sub-Section personnel during January covering Project CG-558 activities.

The Projects Unit sponsored an information meeting for Reactor Section personnel on continuous charge-discharge facilities.

The third of a series of eight sets of training questions was given to Pile Operators in the Operations Sub-Section.

A five-day series of training classes on oscilloscopes was attended by 154 instrument and electrical craftsmen. The lectures were presented by a vendor's representative.

Seventeen radiation training lectures were presented to a class of Radiation Monitoring Trainees from Reactor Section and the Radiological Sciences Department.

DECLASSIFIED

DECLASSIFIEDRichland, Washington
February 6, 1956

MANUFACTURING DEPARTMENT
SEPARATIONS SECTION
JANUARY 1956

I RESPONSIBILITY

Responsibilities of the Separations Section were unchanged during the month of January, 1956.

II ACHIEVEMENT**A.** Operating Experience**1.** Statistics**a.** Bismuth Phosphate Operations

	<u>January</u>		<u>December</u>	
		<u>Acid</u>		<u>Acid</u>
	<u>Normal</u>	<u>Wash</u>	<u>Normal</u>	<u>Wash</u>
Charges started in Canyon Bldgs.	18	0	33	2
Charges completed in Conc. Bldgs.	16	2	40	0
Special Charges - Conc. Bldgs.	4	IP, 11 MRC		14
Charges Completed - Isolation Bldg.		22		43
Average Waste Losses, %		2.3		2.1
Special Charges - Isolation Bldg.		9		14
Material Balance, %		110.3		102.7
Yield Through Process, %		108.0		100.6
Average cooling time (days)		167		138
Minimum cooling time (days)		157		129

Ed-1

DECLASSIFIED

DECLASSIFIED

Separations Section

b. Redox Operations

	<u>January</u>	<u>December</u>
Tons Uranium delivered to storage	115.5	153.1
Average Production Rate per Operating day, tons	7.8	7.4
Average Daily Operating Rate for the month, tons	3.7	4.9
Average yield, %		
Uranium	98.9	99.2
Plutonium	96.7	99.1
Total Waste Loss, %		
Uranium	0.81	0.87
Plutonium	1.12	1.82
Average cooling time (days)	117	101
Minimum cooling time (days)	106	77
Percent down time	52.2	32.9

c. Purex Operations

	<u>January</u>
Tons Uranium delivered to storage	67.0
Average Production Rate per Operating day, tons	12.0
Average Daily Operating Rate for the month, tons	12.0
Average yield, %	
Uranium	99.0
Plutonium	79.9
Total Waste Loss, %	
Uranium	0.46
Plutonium	1.83
Average cooling time (days)	151
Minimum cooling time (days)	138
Percent down time	0

d. 231

	<u>January</u>	<u>December</u>
Batches started	32	55
Batches completed	31	58
Batches awaiting processing	5	6

e. 234-5 Operations

	<u>January</u>	<u>December</u>
Batches completed through Task I	116	282
Batches completed through Task II	126	282

DECLASSIFIED
WITH DELETIONS

HW-41205 **DEL**

e. 234-5 Operations (Continued)

	<u>January</u>	<u>December</u>
Runs completed through Task III	54	183
Waste Disposal (Units)	8.56	13.83

f. UO₃ Operations

	<u>January</u>	<u>December</u>	<u>To Date</u>
Uranium drummed, Tons	186.70	370.41	12,357.83
Uranium shipped, Tons	158.08	389.10	12,296.28
Average cooling time, days	123	107	
Minimum cooling time, days	112	83	
Waste Loss, %	0.02 est.	0.02	

g. TBP Operations

	<u>January</u>	<u>December</u>	<u>To Date</u>
Tons received from Metal Removal	115.11	144.38	6,472.06
Tons shipped to UO ₃ Plant	102.41	147.75	6,250.28
Average Production Rate per Operating day, Tons	4.93	5.13	
Average Daily Operating Rate for the month, Tons	3.30	4.77	
Average yield, %	98.03	100.49	
Total Waste Loss, %	2.15	2.59	
Ratio Actual Waste Volume Returned to Theoretical Volume	1.46	0.78	
Percent Down Time	33.0	7.26	

h. Power

	<u>200 East</u>	<u>200 West</u>
Raw water pumped, gpm	4 501	4 757
Filtered water pumped, gpm	693	988
Steam generated, lbs/hr	144 000	179 000
Maximum steam generated, lbs/hr	243 000	266 000
Total steam generated, M lbs.	107 270	133 760
Coal consumed, tons (est.)	5 785	8 200

i. Waste Storage

	<u>Equivalent Tons U</u>
	<u>Jan.</u> <u>Dec.</u>
Metal Waste reserve storage capacity-T Plant 114	132

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED1. Waste Storage (Continued)

	<u>Equivalent Tons U</u>	
	<u>Jan.</u>	<u>Dec.</u>
1st Cycle reserve storage capacity - T Plant	164	183
Metal Waste reserve storage capacity - B Plant	685	685
1st Cycle reserve storage capacity - B Plant	74	74
Redox Waste reserve storage capacity	329	427

2. Activitiesa. Redox Processing

The building was started up early on January 17 following the extended shutdown for installation of ozonization, precycle, and backcycle equipment. After a short period of operation at 5 tons/day to check out new equipment, an attempt was made to reach a 10 tons/day rate. Severe foaming in the F-2 concentrator, however, limited rates to 7 tons/day. With the new precycle flowsheet employed, F-2 concentrator feeds the partitioning cycle and contains both the uranium and plutonium products. After extensive study and experimentation, the foaming was minimized by addition of small quantities of antifoam. This permitted reaching a rate of 10 tons/day by January 25. This rate continued through month end except for a 15½ hour period on January 29 - 30 when the 1S column was shut down due to failure and replacement of the 1S feed pump (F-8). During this period, 1A column was operated at 8 tons/day.

b. Metal Recovery1) TBP Processing

A series of concentrator operating difficulties were encountered in the TBP Plant following startup after the January 2 shutdown for water system repairs. All failures were associated with plugged process or condensate lines, and were accompanied by pump failures, low pump delivery rates and faulty control valve operation. After repairs were completed and startup on 1-14-56 operating rates have been satisfactory and limited only by availability of feed material.

2) UO₃ Processing

Operations were curtailed from January 1 to January 15 due to a lack of feed inventory.

Luckey pots #19 and #20 were replaced this month and No. 20 was ready for service at month end.

**DECLASSIFIED
WITH DELETIONS**

3) Waste Metal Removal

Except for a short period at month end when 107-U tank final cleanout was reached, adequate feeds were maintained for the TBP Plant.

Sluicing operations were discontinued between January 10 and 16, because of the difficulties experienced in the TBP Plant.

c. T Plant

Processing of the extraction wastes from normal plutonium runs for the recovery of neptunium was continued, however, major equipment difficulties curtailed operations approximately two weeks. It is expected that the first 14 grams of neptunium will be ready for shipment by the middle of February. The commitment for neptunium, including an additional request for 10 grams received in January, will be completed during the first two weeks of March.

d. Isolation and Metal Fabrication

Feed for the 231 Building consisted exclusively of low MWD plutonium from T Plant. Early in the month, this material was isolated and loaded to sample cans as plutonium nitrate for temporary storage and subsequent processing in the Fabrication Plant. Beginning January 14, when it became possible for the 234-5 Building to receive low MWD material the cells were converted to the oxalate process for direct loading of filter boats.

During the first week of the month all fabrication activities were devoted to processing high MWD plutonium from Redox. At mid-month, processing of low MWD plutonium was started after all equipment including the process hoods and vessels were intensively cleaned.

e. Purex

Plutonium tracer was added to the 5th and final cold uranium run and plant operations were successfully demonstrated at 1.44 capacity factor. Run AC-5 was completed on 1-22-56.

Plutonium recovery from the A and C type columns was satisfactory but plutonium separation from uranium in the partition cycle was very poor. Adequate partition was achieved by increasing the ferrous content of the IBX column extractant

**DECLASSIFIED
WITH DELETIONS**

e. Purex (Continued)

three fold and reducing the rate of nitrate addition to the 2A column feed tank. Dissolver A3 was charged with irradiated slugs on 1-13-56. Feed was started to the precycle battery on 1-22-56; to the partition and second plutonium cycle on 1-23-56 and to the second uranium cycle on 1-24-56. Operation at 1.44 capacity factor was maintained. Plutonium and uranium losses were lower than expected, however, the decontamination factors on both products were about twenty fold low primarily due to poor zirconium and niobium removal. Initial performance of the partition cycle was acceptable for waste losses; however, decontamination was poor. To improve decontamination the interface was changed on the 1C column. This resulted in high waste losses and the processing conditions were returned to normal flowsheet. At month end 32 final plutonium product cans were loaded out, however, none of the material was within specifications for fission product activity. Final disposition of this material will be determined.

3. Special Operationsa. Plutonium Recovery

Hood 41 in the 234-5 Building was employed in the recovery of low MWD/T scrap metal to provide a part of the feed for the RMA Line prior to the receipt of virgin feed from Redox and Purex. Hood 40 was used for the processing of high MWD/T scrap metals remaining after change over of the RMA Line to low MWD/T material. These solutions were sent to the Recuplex operation as concentrated feed.

4. Schedule Variance

Redox production was only 86% of that forecasted, although exceeding the commitment of 100 tons.

TBP production was 21.0 percent under commitment and the UO_3 Plant was 7.0 percent under commitment. Four cars of UO_3 were shipped in January.

T Plant production was 107% of commitment.

Operations in the 231 Building generally progressed satisfactorily and production schedules were met without difficulty. For the 234-5 Building all production goals as established for January were also met without difficulty.

B. Equipment Experience1. Operating Continuity

In Redox the mechanical efficiency was 50%. Major cause of downtime was the continuation of the extended shutdown started last month

1. Operating Continuity (Continued)

for completion of installation of ozonization, precycle, and backcycle equipment.

In TBP, second cycle lost time of 247 hours and first cycle lost time of 174 hours due to concentration sections difficulties.

T Plant production was curtailed during the first two weeks of the month due to a rupture in the underground transfer line and the plugging of the metal waste line.

During Recuplex cleanouts which were started following cleanout of the RMA Line, an operator, while assisting a maintenance mechanic experienced a ruptured glove and attendant gross contamination of one hand. Following the incident, the Recuplex operation was shut down, for a re-evaluation of operating conditions and hazards. The operation has been suspended until a number of modifications are made to improve the safety of operational and maintenance activities.

2. Inspection, Maintenance and Replacement

a. Cell Equipment Replacement - Redox

The following cell equipment was replaced during the month:

The 2E column was replaced with one of higher capacity and which also serves as the stripping column in the precycle operation.

The H-4 oxidizer was replaced with a new vessel of larger capacity, after it was determined that the old vessel was leaking.

An interchange was made between the old (D-11) waste concentrator condenser and the second uranium cycle feed concentrator condenser for greater capacity.

The B-3 reactor and the heater were restored to service after steaming out the outlet gas line on the heater.

The entire plutonium concentrator L-3 loop in the 233-S greenhouse was removed and replaced with one of corrosion passed SS material.

A total of 105 new jumpers were installed during the extended shutdown.

b. Concentrators - TBP Metal Recovery

Following a scheduled shutdown on January 2 for repairs to the plant raw water system, operation of the concentration

DECLASSIFIED

Ed-7

DECLASSIFIED**b. Concentrators - TBP Metal Recovery (Continued)**

equipment became very erratic and uncontrollable. Two concentrators, Section 8 (intercycle concentrator) and Section 10 (feed concentrator) became impossible to operate while a third, Section 7 (feed concentrator), would operate at less than 50 percent efficiency. Investigation disclosed that difficulties were caused by plugged lines. Following correction of the above concentrator troubles, these units (concentrator in Sections 7, 8, and 10) are operating satisfactorily.

c. Transfer Lines - T Plant

The rupture in the underground transfer line between the 302 catch tank and the 154-TX diversion box resulted in liquid being forced through several feet of earth and onto the surface of the ground. Prompt corrective action prevented over-exposure to personnel even though radiation levels were high. Overground lines and pump will be used in the future, if any transfers are necessary.

All efforts to open the plugged metal waste line between the 154-TX diversion box and the 101-U metal waste storage tank, by flushing and steaming, were unsuccessful. It was subsequently necessary to divert the metal waste to the 105-TX tank via an alternate line.

d. Recuplex - Z Plant

The several modifications in the Recuplex facility for improvement of safety performance are now approximately 40% complete. Equipment changes being made include revision of valving for greater dependability, increased use of extension handles to minimize the glove operation and relocation of sampling locations to reduce contact of hood gloves with organic solvent.

e. Cell Equipment Replacement - Purex

Revision to the B Cell six and ten inch dissolver off-gas jet jumper, to prevent condensate passing to the filter, was completed and the jumper was installed. A third failure of the centrifuge in the G-4 position occurred when faulty setting of the plow resulted in the dip tubes being bent. Since the plows are not needed in the process, plows in all installed centrifuges were blocked in the open position, and the plows are being removed from spare units.

Approximately 200 Hills-McCanna, Saunders Patent valves in the sample boxes and the product loadout facility required maintenance, including replacement of 150 diaphragms, to prevent leak-through. Poor seating of the diaphragm on the dam in the valve

e. Cell Equipment Replacement - Purex (Continued)

seat was resolved by installation of a washer between the diaphragm and the diaphragm compressor.

C. Improvement Experience

1. Process Tests and Revisions

a. Iodine Emission

1) Redox

During the shutdown, the three silver reactors were regenerated. Following regeneration the B-3 reactor developed a plug in the trapped section of the filter inlet. This was successfully steamed out during the startup period.

Iodine emission has averaged less than 0.1 curies/day with a maximum emission of 0.2 curies/day occurring on 1-20-56. This was found to have resulted when the reactor inlet temperature was accidentally reduced to 160°F. Metal age has been in the range of 110 to 125 days.

Constant monitoring caustic scrubbers have been installed in the pipe gallery on each of the reactor off-gas lines. This equipment is being run in before being turned over to operations for routine operations and experience indicates the need for minor revisions before adequate operability can be achieved.

2) T Plant

¹³¹I emissions at T Plant continued at a low level due primarily to the increased age and the small amount of metal dissolved. During the period December 21, 1955 through January 24, 1956, a total of 28 tons of metal was dissolved with an average cooling time of 156 days and a minimum cooling time of 140 days. The average daily ¹³¹I emission during this same period was 0.007 curies.

b. Waste Scavenging

In farm scavenging of stored TBP wastes at the 241-CR facility was continued. Three tankful of waste have been scavenged to date. The first two have been approved for ground disposal to the B and C tank farm caverns. Contents of the third tank are settling prior to sampling. Strontium nitrate additions to TBP Plant scavenged wastes replaced calcium nitrate additions on December 30 and continued during January.

DECLASSIFIED

DECLASSIFIED**c. Redox Flowsheet**

Significant changes occurred in the flowsheet during the month, mainly associated with the adoption of the precycle flowsheet. This change was the first step toward evaluation of the dichromate head end oxidation which will be tested in February. The precycle flowsheet places the partitioning column (1B) in the second uranium cycle thus providing four cycles for plutonium decontamination. Coincident with this change, the 2AW was diverted to the partitioning cycle feed concentrator as back-cycle so that the only direct waste streams are now the 1AW and the 2DW. The D-14 backcycle concentrator was installed but will not be placed in operation until February, largely as a precautionary measure to insure production continuity.

2. Inventions and Discoveries

Personnel in the Separations Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs

The Separations Section manufacturing cost for the month of January is expected to decrease approximately 10% from the December level. This decrease in costs is due primarily to the lower production rates from Redox, T and TBP Plants. Production was curtailed during the month because of equipment revisions being made and repairs necessary because of broken waste lines.

E. Plant Development and Expansion**1. Project Status****a. CA-513-A - Purex**

This project is approximately 99.95 percent complete. Principal work to be completed is as follows:

- 1) Repack two dissolver off-gas filters. Repairs are scheduled for completion by February 10, 1956.
- 2) Modify shielding on 17 casks. Scheduled completion is February 15, 1956.

b. CA-513-E - Purex Expansion

This project is approximately 86 percent complete. Major items in progress are:

- 1) Continuous samplers. Work started December 15, 1955 and is scheduled for completion by April 15, 1956.

b. CA-513-E - Purex Expansion (Continued)

- 2) Iodine monitors. Work started November 1, 1955. Estimated completion date is February 15, 1956.
- 3) Absorptometer installation in "L" Cell package. This installation is complete with the exception of the monitoring unit.

Revision No. 5 of CA-513-E project proposal requesting \$1,600,000 additional funds for a remote crane and maintenance platform has not been approved to date.

Work on the 241-A Tank Farm circulation facilities was started on November 30, 1955 and the in-tank portion of the installation has been completed. The contractor is experiencing some delays in procurement of instruments.

c. CG-598 - Vacuum Acid Fractionator - Purex

This project is approximately 39 percent complete. All work has been stopped due to lack of funds. Revision No. 2 of project proposal requesting an increase of funds to \$920,000 has been sent to AEC for approval.

d. CG-539 - Additional Waste Storage - 241-SX

This project is essentially complete, except for instrumentation work. Late delivery of the required equipment moves the completion date until June 1, 1956, however the tanks are being used now.

e. CG-613 - UO₂ Expansion

Procurement of materials for the expansion program is proceeding satisfactorily with some exceptions. The nitric acid absorber tower and the gas coolers are scheduled for shipment February 2, 1956. All calciner furnaces have been received, and one furnace has been released to Minor Construction for installation in the prototype unit. The prototype calciner trough assembly, which failed due to cracking of the welds following each of four successive heat treatments, was repaired without further heat treatment, and accepted by the Engineering Department.

The Phase IV Contract, encompassing the railroad car loading facilities, roads, and walks, was awarded to L. H. Hoffman for \$22,722.

Design work for the Phase V Contract, which includes the maintenance facility, has been released by the AEC to an Architectural Engineer located in Seattle. The Architectural Engineer inspected the site on 1-17-56 in preparation

DECLASSIFIED

Ed-11

DECLASSIFIEDe. CG-613 - UO₂ Expansion (Continued)

for the design and construction is expected to start about June 1.

Approval has been received permitting delivery dates of three calciner units by June 1, 1956 and three by August 1, 1956.

f. CG-621 - Redox Contamination Control

E Cell Ozonisation: Operation of the ozone generators has been suspended until the safety aspects of the system are rectified. The hytor compressor, to provide oil free air for the ozone generators, has been received. Drawings for installing the compressor are being prepared.

J-6 Precondenser: Design of this system is complete and the condenser is on order. Scheduled completion date is 3-1-56.

Canyon Wash Down Facility: Design is complete. Procedures for co-ordinating construction work with building operations are being issued by the Safety Practices Unit of Minor Construction. Procurement of materials is in progress and construction work will be started about 2-6-56. Scheduled completion date is 7-1-56.

g. CG-625 - 241 SY Tank Farm

Design revisions to the waste tank domes are in progress. Revision of the requirement date from August 1956, to March 1958, as reported to Design by the Manufacturing Department, has resulted in a delay of any action on this project by Project Engineering. Project proposal preparation is tentatively scheduled to start in March, 1956.

h. CG-643 - Redox Capacity Increase, Phase III

Installation of equipment required by Revision 1, of the project has been completed and the equipment is in operation. Design of other phases of the project is in progress. The project currently has funds for design only.

i. CG-648 - Redox Auxiliary Iodine Removal and Nitric Acid Recovery Facility

Detail design is in progress. The project proposal for construction of the facility has been approved by all departments and submitted to the AEC.

2. Plant Engineering

a. Work Simplification

The fourth series of Work Simplification Round Tables was completed this month. As a result of studies made by the conferees, 15 proposals for improved utilization of manpower or material have been made. The potential annual savings from these proposals is \$26,000.

b. Maintenance Programs

Guidance and counsel by the Industrial Engineering Unit continued in establishing preventive maintenance programs in A, Z, and Power and Maintenance Sub-Sections. In Z Plant compilation of instrument and electrical equipment is complete and mechanical equipment has been initiated. In Purex the compilation of equipment is complete, and initial collection of data by the craftsmen was started at month end.

A formal planning and scheduling system was started in the Redox Plant on 1-20-56, utilizing a method submitted by the Industrial Engineering Group. Maintenance-Radiation Monitoring Operations jobs are scheduled one day in advance by a committee. Within-the-shop maintenance work will be scheduled one week in advance by the Planner-Scheduler. Service calls will be covered by three individuals of the weekly scheduled crew. It is expected that several months will be required to smooth out actual operation of the system.

A study was initiated in Z Plant to determine if the current expenditure of \$20,000 per year for the repair of "Poppy" alpha detection instruments could be reduced.

c. Cost Reduction - 200-W Laundry

A sampling program, developed with the assistance of the area statistician, has been proposed for the alpha monitoring of coveralls and miscellaneous clothing. The adoption of the proposed statistical methods, if accepted by the Radiological Standards Unit, will enable the laundry to reduce labor requirements by approximately six people.

A Request for Appropriation has been written for new wash room equipment having automatic controls and unloading features. The estimated savings of direct labor and operating costs which are possible with the new equipment indicate a payout period of 1.5 years or less.

d. Maintenance of Standards

Upon receipt of new chemical flowsheets for the Redox, TBP and T Plant processes, revised standards for essential materials have been developed. A production standard for

DECLASSIFIED

DECLASSIFIEDd. Maintenance of Standards (Continued)

nitric acid in the 224-U Building has been established separate from the standards for TBP. The analytical service standards for Redox are being revised.

e. Engineering Assistance1) Noise Control

Noise surveys were continued and corrective action was taken at additional locations on the basis of previous successful results. Steam reducing valves in Purex pipe and operating gallery and in the 234-5 fan room are a major problem which has not yet been solved.

2) 202-A Ventilation Balance

A final balance of the ventilation in Purex Plant was completed just prior to start-up. This was the first (and last) opportunity to completely balance the building under expected operating conditions.

3) Electrical Instructions

Detailed instructions are being prepared for trouble-shooting and operation of the major electrical equipment at Purex Plant. These instructions will be assembled into a booklet for the use of electrical maintenance personnel.

4) Purex Stud Breakage

A series of tests have been completed to determine the cause for failure of the original studs supplied on canyon equipment and to determine the acceptability of the replacement studs. It was concluded that failure is due to initial flaws and cracks. By eliminating the welding of the replacement studs to the equipment, a major source of the cracking has been removed, however, some failures are still occurring. A complete solution to this problem is beyond the scope of the General Engineering Unit. However, it appears to be receiving adequate attention since the Engineering Department is preparing a broad test program to cover the various types of remote connections and impact wrench design.

5) Design and Drafting

Progress continues on the over-all as-built program. Items completed during the month include: 202-S flexible electrical jumpers; 234-5 Lab. threaded glove port, and a revised impact wrench swivel.

5) Design and Drafting (Continued)

Designs completed include: jib crane for 200-W Area Shop, laboratory dry waste carton carrier, and a bottom cover for Redox H-4 tower.

F. Reports Issued

1. Routine

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-41268	Separations Section Redox Plant Sub-Section Monthly Report - January 1956	C.T. Groswith
HW-41180	Separations Section Metal Recovery Sub-Section Monthly Report - January 1956	T. Prudich
HW-41237	Separations Section T Plant Sub-Section Monthly Report - January 1956	C.B. Foster
HW-41217	Separations Section Z Plant Sub-Section Monthly Report - January 1956	W.N. Mobley
HW-41265	Separations Section Radiation Monitoring Sub-Section Monthly Report - January 1956	A.R. Keene
HW-41238	Separations Section Analytical Control Sub-Section Monthly Report - January 1956	L.M. Knights
HW-41213	Separations Section Projects & Personnel Development Sub-Section Monthly Report - January 1956	O.V. Smiset
Official Use Only	Separations Section Power & Maintenance Sub-Section Monthly Report - January 1956	C.P. Cabell
HW-41247	Separations Section Purex Sub-Section Monthly Report - January 1956	V.R. Chapman
None	Status of Projects, Informal Requests, Budget Items - January 1956	V.D. Rouse
None	Space Occupancy Report for 200 Areas January 1956	V.D. Rouse
HW-40758 RD	202-S Bldg. Production Schedule for January 1956	H.F. Tew
HW-40759 RD	221-224-T Bldgs. Production Schedule for January 1956	H.F. Tew
HW-40760 RD	TBP-UO ₃ Bldgs. Production Schedule for January 1956	H.F. Tew
HW-40761 RD	Z Plant Production Schedule for January 1956	H.F. Tew
HW-40762 RD	Purex Plant Production Schedule for January 1956	H.F. Tew
HW-40824 RD	Six Month Goal Forecast - January 1956	H.F. Tew
HW-40725	Essential Materials Consumption for T Plant, December 1955	M.A. Thress
HW-40726	Essential Materials Consumption for TBP, December 1955	M.A. Thress
HW-40727	Essential Materials Consumption for Redox Plant, December 1955	M.A. Thress

DECLASSIFIED

DECLASSIFIED1. Routine (Continued)

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-40728	Essential Materials Planning - January 1 - January 31, 1956	D. E. Peterson
HW-40729	Essential Materials Area Report to Cost and Purchasing, December 1 through December 31, 1955	M.A. Thress
HW-40816	Separations Section Waste Status Summary for December 1955	D.E. Peterson
HW-41177	Analytical Control Quality Report	C.G. Hough
HW-40964 RD	T Plant Sub-Section, Process & Plant Services Unit Monthly Reports, January 1955 through December 1955	W.G. Browne
HW-40965 RD	T Plant Sub-Section, Process & Plant Services Unit, Goals Reports, Quarterly Reports, and Annual Reports, 1954 and 1955	W.G. Browne
HW-40966	Essential Material Consumption, 221-T Canyon Bldg. and 224-T Concentration Bldg., April 1955 through December 1955	W.G. Browne

2. Non-Routine

HW-40959	Radiation Incident, No. 554-C	G.E. Backman
HW-41058	Radiation Incident, No. 556-C	G.E. Backman
HW-41043	Radiation Incident, No. 559-C	G.E. Backman
HW-41108	Metal Removal Sludge Pump Review	T. Prudich
HW-40714	Essential Material Flow Sheet of Precipitation Separations Process, January 1, 1956	W.G. Browne
HW-40915	Trip Report: Continuous Dissolution at Oak Ridge	W.G. Browne
HW-40615	Z Plant Test Authorization - First Quarter 1956	E.G. Pierick K.M. Harmon
HW-41065 RD	Study of Separations Section UNH Storage Capacity Requirements	H.F. Tew
HW-40698	FY 1958 Budget Study - Separations Waste Disposal Facilities Requirements through December 1959	D.E. Peterson

III. PERSONNELA. Force Summary

	<u>Start of Month</u>	<u>End of Month</u>	<u>Net Change</u>
Section General	1	1	0
Redox Plant Sub-Section	217	220	+3
Metal Recovery Plant Sub-Section	241	246	+5
Z Plant Sub-Section	180	182	+2
T Plant Sub-Section	193	125	-68

A. Force Summary (Continued)

	<u>Start of Month</u>	<u>End of Month</u>	<u>Net Change</u>
Purex Plant Sub-Section	285	292	+7
Power & Maintenance Sub-Section	320	308	-12
Projects & Pers. Dev. Sub-Section	61	58	-3
Analytical Control Sub-Section	233	229	-4
Radiation Monitoring Sub-Section	<u>160</u>	<u>162</u>	<u>+2</u>
Section Total	1891	1823	-68

B. Safety

There was one disabling injury in the Separations Section in January. Prior to this time, both 200 Areas had operated 823 days without a lost time injury. The disabling injury #56-116 occurred in the 272-E Shop on January 30, when a Pipefitter's foot was pinned under a 600 pound unit heater that was being relocated. Contrary to the Foreman's instructions the workmen assigned to the job failed to support the heater in a safe manner. Consequently, upon being uncoupled the heater toppled over pinning the injured's foot before he could move to a position of safety.

C. Radiation Experience

Three radiation incidents were formally investigated. All occurred at 200-A; the most significant incident involving contamination of the hand of a utility operator with milligram amounts of plutonium at the Recuplex extraction hood. Although absorption through the skin appeared to be less than 10% of the maximum permissible limit, skin decontamination was extremely difficult and was still in progress under the direction of Industrial Medicine personnel at month's end. From the viewpoint of the magnitude of skin contamination and difficulty of decontamination, this was the most severe plutonium skin contamination case in HAPO history. The second incident involved high level Pu contamination on an employee's leg when an improperly packaged waste carton leaked liquid while being handled. In the third incident, several operators were exposed to airborne contamination when plutonium dust escaped from the hood through a loose flange.

D. Personnel Activities

1. Programs

During the month the training program activities were as follows:

<u>Program</u>	<u>Attendance</u>
For Exempt Roll:	
Safety Accident Prevention Training	14

DECLASSIFIED

DECLASSIFIED1. Programs (Continued)

<u>Program</u>	<u>Attendance</u>
For Non-Exempt Roll:	
GE Selection Program	7 (6 Oper., 1 RM)
Purex film	31

2. Reduction of Force - Separations Section

As of January 31, 1956 the complement of the Section totaled 1823 employees. This is a net reduction of 68 during the month resulting from 85 removals and 17 additions to the payroll. Transfers to other Sections and Departments accounted for 69 people as follows: 42 utility operators, 8 craftsmen, 2 clerical, 13 radiation monitoring, 4 exempt. Removals from payroll were as follows: 2 utility operators, 3 craftsmen, 1 analytical, 4 from illness, 1 exempt, 2 retired, 2 into military service. Seventeen people transferred into the Section: 1 clerical, 1 rotational trainee, 12 radiation monitoring personnel from the Reactor Section in connection with the exchange program; 2 exempt and 1 non-exempt personnel reactivated.

3. Visitations

P. J. Norderhus left for Schenectady on January 19 to attend the six week course, "Manufacturing Time Standards."

R. E. Toczec was on a recruiting trip January 30 through February 8 visiting South Dakota State College, University of South Dakota, and the University of Minnesota.

H. A. Moulthrop attended a plastics convention in Cleveland and visited various plastics manufacturers in the Cleveland and Chicago area during January 16 through the 27th.

W. N. Mobley and J. F. Nesbitt attended the seventh National Plant Maintenance Conference and Show which was held in Convention Hall, Philadelphia, January 23 through January 27, 1956.

DECLASSIFIED

HW-41205 DEL

February 7, 1956

ELECTRICAL UTILITY SECTION

MONTHLY REPORT

January, 1956

I. RESPONSIBILITY

There were no changes in Section responsibility.

II. ACHIEVEMENT

A. Operating Experience

Power Statistics (See last page for details)

Plant Contract

Probable time of January Peak.	2:00 - 2:30 p.m., January 19, 1956
Telemetered peak for January.	169,000 KW
Probable Billing Demand for January	196,000 KW
Probable energy consumption for January	105,750 MWH

Actual BPA Metered Demand for December	178,759 KW
Actual Billing Demand for December	190,000 KW
Actual energy consumption for December	112,509 MWH
Average monthly energy consumption-6 months of Fiscal Year '56.	107,950 MWH
Cost of purchased electricity for December.	\$277,787
Actual cost of purchased electricity for 6 months . of Fiscal Year '56	\$1,599,819

* * * *

The abnormally low January power demand was primarily due to the current reactor tube replacement program.

* * * *

Ee-1

DECLASSIFIED

DECLASSIFIED

HW-41205

DEL

* * * *

On January 15, between the hours of 5:34 a.m. and 10:54 p.m., several light surges on the BPA and HAPO systems were noted. In four instances, frequency dropped below normal; the extreme being 59.42 cycles. The disturbances were due to trouble on the McNary-Big Eddy-Troutdale line from icing conditions, and line insulator trouble on the Midway-Big Eddy line. No plant interruptions were reported.

* * * *

HAPO system frequency dropped momentarily to 59.66 cycles at 12:30 a.m. on January 21 with no effect upon operations. BPA was performing load drop tests at their Chief Joseph generation plant and had given us advance notice of this situation.

* * * *

B. Equipment Experience

On January 2, at 11:53 p.m., the BPA Midway-Big Eddy line relayed out. The resultant disturbance caused our 230 KV breaker A-372, at 100-KW, to trip open on a ground relay. It was determined that the new carrier relay equipment installed in the 100-K Areas was sensitive enough to have set up the tripping action due to this low value of ground current. The older type equipment installed at the 100-B Area, being less sensitive, failed to "see" this fault and, therefore, did not send out a blocking signal towards the 100-KW Area. The carrier units in both the 100-K Areas have since been adjusted to a less sensitive operation to prevent a recurrence of this type of relay operation.

* * * *

Corrosive action has been noted in two of our underground 13.8 KV feeder cables. This is being analyzed to determine the cause, possible preventive measures, extent of damage and possible need for replacement.

* * * *

It has been determined that the soot emanating from the 165-K building boiler stacks is settling in sufficient quantities on the substation insulators and bushings to necessitate a regularly scheduled cleaning and washing program to prevent possible flashovers. This has been a suspected source of concern and substation position or a means of soot control should be given consideration in any future expansion program.

* * * *

D. Events Influencing Costs

The request for a reduction of the scheduled power demands for the second half of FY 1956 on the purchased power contract with the Bonneville Power Administration was not granted by BPA. They stated the request came rather late in the fiscal year and that their loading was not critical due to excellent water conditions.

The present 196,000 KW billing demand will drop, by schedule, to 194,000 in May and 193,000 in June. The new schedule for FY 1957 will recognize the adjustments in construction and operations loads, decreasing the variance between actual demands and contracted demands.

* * * *

Overtime hours expended were approximately 1.4% of the total regular hours worked.

Attendance for the month was 97.64%.

E. Plant Development and Expansion

CA-586: Contractor forces have erected 50% of the 230 KV line structures to date and expect to start stringing the conductors by the first week of February.

* * * *

CG-558: 100-B - Two new motor cubicles were installed and tied into the existing 13.8 KV bus and three additional 750 MCM cables were installed between the substation bus and the No. 1 230 KV transformer.

CG-558: 100-D - One new 13.8 KV cubicle has been installed and work is progressing on the installation of the control cable ducts.

CG-558: 100-H - Minor Construction forces have replaced the cable run to one of the 190-H building transformers. This job was originally performed last month, but did not meet requirements as installed.

III. ORGANIZATION AND PERSONNEL

A. Organization

No changes in structure or nomenclature.

DECLASSIFIED

HW-41205

DEL

B. Force Summary

	Beginning	Ending	Net Change
Exempt Personnel	17	16	-1
Dispatchers	5	5	0
Electricians	11	11	0
Lineman	22	22	0
Substation Operators	32	32	0
Secretary	1	2	+1
Stenographer	1	1	0
Clerks	2	2	0
Draftsman	<u>1</u>	<u>1</u>	<u>0</u>
	92	92	0

A Secretary was received by transfer from the Reactor Section as a replacement for a termination in February.

V. R. Griffith, Equipment and Methods Analyst, was transferred to the Reactor Power Subsection to assist in their operating training program. The dispatcher and substation operator training duties of his assignment with this Section will require a successor.

C. Safety Experience

No medical treatment injuries were reported during the month.

D. Radiation Experience

No incidents were reported during the month.

E. Personnel Activities

The HAMTC-GE Agreement for 1955-1960 was reviewed by R. B. Britton, of Union Relations, for all Section exempt personnel on January 11 and 13.

* * * *

At the monthly informative meeting, O. Mageehon presented the fourth Annual Review of Section activities. System additions, operations, and costs were reviewed as well as performance on safety, security, and other measurable goals. The management outlook for 1956 on these items was presented and discussed.

* * * *

O. Mageehon attended the 23rd Annual Conference of Doble Clients on behalf of HOO. On January 30 and 31, he visited the Savannah River Project and inspected the electrical facilities there.

DECLASSIFIED

HW-41205 DEL

C. Magee
ELECTRICAL UTILITY SECTION

O Magee:bt

DECLASSIFIED

Ee-5

DECLASSIFIED

HW-41205 DEL

POWER STATISTICS
ELECTRICAL UTILITY SECTION
FOR MONTH ENDING JANUARY 31, 1956

	ENERGY - MW HRS.		MAXIMUM DEMAND-KW		LOAD FACTOR-%	
	Last Month	This Month	Last Month	This Month	Last Month	This Month
230 KV System						
A-2 Out (100-B)	28180	23650	46800	52400	80.9	60.7
A-4 Out (100-D)	12220	15000	26700	27200	61.5	74.1
A-5 Out (100-H)	9210	8830	17000	15900	72.8	74.6
A-6 Out (100-F)	8580	6590	14800	14400	77.9	61.5
A-7 Out (100-KW)	21024	19680	32500	35500	86.9	74.5
A-8 Out (200 Area)	7300	7010	11400	10950	86.1	86.0
A-9 Out (100-KE)	21024	19776	33000	38000	85.6	69.9
TOTAL OUT	107538	100536	182200*	194350*	--	--
MIDWAY IN	109288	102730	174400	172800	84.2	79.9
115 KV System (300 Area)						
BB3-S4 Out	2624	2632	4720	4640	74.7	76.2
115-66 KV System						
B7-S10 Out (W. Bluffs)	324	366	810	855	53.7	57.5
Hanford Out (7200 V.)	50	48	--	--	--	--
Hanford In	389	388	1100	1200	47.5	43.5
Project Total In	112301	105750	180220*	178640*	--	--

* Denotes Non-Coincidental Demand

Average Power Factor - 230 KV System 86.4

Ee-6

DECLASSIFIED

MANUFACTURING DEPARTMENT
PURCHASING AND STORES SECTION
MONTHLY REPORT JANUARY, 1956

I Responsibility

Effective January 1, 1956, the General Electric Co. assumed a major portion of the Federal Supply Service and Government Contract procurement functions which were formerly performed by the Atomic Energy Commission.

II Achievement

	<u>STATISTICS</u>			
	<u>November</u>	<u>December</u>	<u>January</u>	<u>FY 1956 Average</u>
<u>Purchasing Sub-Section</u>				
<u>Emergency requisitions rec'd</u>				
Employee & Public Relations	34	22	25	20
Engineering	82	63	74	62
Manufacturing	116	122	118	94
Medical	5	2	2	4
Minor Construction	75	93	39	108
Radiological Sciences	1	2	7	4
Stores	117	173	136	121
Total	430	477	401	413
Average per day	21.5	22.7	19.1	19.6
<u>Total requisitions*</u>				
On hand start of month	962	859	1,005	977
Received	2,738	2,748	3,373	2,780
Placed	2,841	2,602	3,182	2,766
On hand end of month	859	1,005	1,196	991
*Do not include those assigned to AEC, Viz:				
	434	543	352	420
<u>Number of purchase orders placed</u>				
General Supplies Unit	1,860	1,545	1,893	1,718
Process Equipment Unit	602	415	614	536
Essential Material Unit	20	26	25	26
Local Purchase	121	161	161	108
Total	2,603	2,147	2,693	2,388
<u>Value of purchase orders placed</u>				
General Supplies Unit	\$ 693,510	\$ 414,473	\$ 906,943	\$ 564,603
Process Equipment Unit	613,607	385,705	888,499	763,798
Essential Material Unit	704,647	700,057	758,169	713,150
Local Purchase	966	1,384	1,744	578
Total	\$2,012,730	\$1,501,619	\$2,555,355	\$2,042,149
<u>Purchase order alterations</u>				
Number	307	294	281	268
Gross value	\$ 282,189	\$ 177,283	\$ 349,652	\$ 295,457

II Achievement - (Cont.)

Purchasing Sub-Section (Cont.)

	<u>November</u>	<u>December</u>	<u>January</u>	<u>FY 1956 Average</u>
<u>Expediting</u>				
Orders on hand start of month	2,718	2,747	2,668	2,749
Orders received	2,362	1,944	2,580	2,287
Orders completed	2,333	2,025	2,436	2,286
Orders on hand end of month	2,747	2,666	2,810	2,750

Stores Sub-Section

General Supplies

Store orders processed	26,553	36,185	27,458	28,414
Value of issues	\$ 274,915	\$ 357,942	\$ 287,624	\$ 303,920
Line items in account	30,341	30,042	30,160	30,055
Back orders on hand	798	908	779	565
Out of stock items	350	425	411	274
Percent of line items out of stock	1.1	1.4	1.4	.9

Spare Parts

Store orders processed	1,354	418	1,855	1,384
Value of issues	\$ 113,133	\$ 97,152	\$ 97,225	\$ 108,078
Line items in account	30,152	30,504	29,436	29,916
Back orders on hand	306	344	289	315
Out of stock items	219	309	205	262
Percent of line items out of stock	.7	1.0	.7	.9

Receiving

Shipments received	4,870	6,280	6,282	6,153
Receiving reports issued	5,709	6,034	6,038	6,125

Excess Material & Equipment

Received	\$ 65,782	\$ 142,834	\$ 151,335	\$ 176,135
Issues to Project	16,406	933	1,306	7,099
Shipped off-Project	73,953	63,431	95,587	56,738

Revenue from scrap and surplus sales	\$ 15,717	\$ 42,663	\$ 10,204	\$ 27,467
---	-----------	-----------	-----------	-----------

Requisitions screened	2,428	2,661	2,808	2,569
Items screened	6,424	7,129	8,999	7,303
Items furnished	591	549	782	779

Traffic

Savings

Rate reductions	\$ 6,386	\$ 1,610	\$ 3,612	\$ 3,744
Freight bill audit	1,287	2,437	428	1,942

Savings since - September 1, 1946 to date \$1,991,960

Money recovered - Claims

Loss, damage & overcharge	\$ 416	\$ 213	\$ 371	\$ 801
Ticket refunds	261	288	681	643
Household goods	-	-	-	16

Money recovered - September 1, 1946 to date \$219,545

II Achievement - (Cont.)

Traffic (Cont.)

	<u>November</u>	<u>December</u>	<u>January</u>	<u>FY 1956 Average</u>
<u>Work volume</u>				
Travel requests	184	109	171	145
Reservations made	571	294	635	470
Expense accounts checked	240	156	218	197
Shipments traced	98	92	183	126
Quotations furnished				
rates and routes	501	598	660	660
Freight bills approved	1,546	1,714	1,714	1,554
Amounts	\$294,056	\$293,263	\$300,529	\$283,230
Carload shipments received	914	932	889	850
<u>Tonnage Report</u>				
Tons rec'd. by common carrier	57,473	58,715	58,122	54,292
Total cost	\$323,807	\$318,000	\$322,163	\$261,789
Average cost per ton	\$ 5.634	\$ 5.416	\$ 5.543	\$ 5.726

The final phase of the program to move 100 Area spares from 1713-H Building to the 2101 Building has been completed. The space (9,600 sq. ft.) occupied at 1713-H has been vacated and the building returned to the Reactor Section. Additional space, approximately 3,000 square feet, had to be acquired at Building 2101 in order to accommodate all the 100 Area material.

Delivery of spares from the 2101 Spare Parts Warehouse to 100 and 200 Area locations was inaugurated January 3, 1956 following completion of the centralization of spare storage in this facility. As yet, a specific delivery schedule has not been established; however, each area is covered once a day and emergency deliveries are made when required.

Class 26, Radio Supplies, was converted during the month to Class 16, Electronic Supplies, conforming with Stores revised cataloguing system. This change-over completes the conversion of General Supplies to the revised system. All inventory classes are now numbered, catalogued, and on IBM with the exception of Automotive Parts, which was not scheduled to be revised.

The effect on withdrawals from the General Supplies inventory, due to the disposal of the Community of Richland, has been estimated at \$234,000 annually or approximately six percent of annual disbursements. Since the disposal of the Community is scheduled over an 18 months period, the reduction in withdrawals should not noticeably affect the inventory as it is estimated that sales to the project should increase, considering anticipated increases in production, age of the plant and start-up of new facilities.

Spare Parts Unit operating costs for January will show an increase of approximately \$4,000 over the previous month's cost. Factors contributing to this increase are: (1) moving approximately 125 jumpers from 272-E mockup shop in order to clear this facility for Separations Maintenance and, (2) moving approximately 30 truck loads of spares from 100-H to 200-E.

The tests on the initial shipment of 4,000 aluminum caps on the experimental order from Harvey Aluminum Company have been completed and the results are satisfactory. This is a further step in the program to establish additional sources for caps and cans now purchased solely from Alcoa.

II Achievement - (Cont.)

A. O. Smith Corporation completed fabrication of four Degassifier Vessels for the 1706 KER project behind schedule and were unable to perform the final operations of pickling, sandblasting, Amercoating, and cycle testing in time to meet project requirements. Negotiations were made with the vendor for immediate shipment of the vessels with the remaining work to be done by Project forces with a corresponding reduction in the contract price. By this action delivery commitments were met as the finishing work can be completed concurrently with the installation of the necessary test facilities.

The Absorber Tower required for Project CG-613, on which a liquidated damages provision of \$1000 per day had been established, was loaded for shipment on January 31, 1956, which was four days ahead of the shipping deadline.

Inauguration of a policy to inform bidders on fabrication and machine work of our experience in obtaining stainless steel has resulted in quotations which show more realistic shipping promises than in the past. This will not only assist expediting and liaison work with the vendors, but will benefit plant forces as well, since construction schedules can be more accurately forecast.

Requests for priority assistance were presented to A.E.C. on HWC-14822, for transformers from Westinghouse, and HWC-12675, for stainless steel fans from Buffalo Forge. Neither request resulted in a directive by BDSA; Westinghouse is closed by strike and Buffalo Forge has improved their delivery promise based on General Electric's own sub-order expediting.

Contracts executed during month:

RO-24

Seller: Pennsylvania Salt Mfg. Co. of Washington
Material: Liquid Caustic Soda
Quantity: Minimum 500 tons; Maximum 7,150 tons
Term: January 1, 1956 - December 31, 1956
Price: \$407,550.00 (\$51.00 per ton f.o.b. Tacoma, Washington or Portland, Oregon)

RO-25

Seller: Hooker Electrochemical Company
Material: Liquid Caustic Soda
Quantity: 500 tons; Maximum 7,150 tons
Term: January 1, 1956 - December 31, 1956
Price: \$407,550.00 (\$51.00 per ton f.o.b. Tacoma, Washington)

SA-2

Seller: Future Farmers of America
Service: Care of sheep
Quantity: Approximately 30 sheep
Term: December 1, 1955 - November 30, 1956
Price: Transfer of certain off-spring of the sheep

II Achievement - (Cont.)

SO-8

Seller: Aluminum Company of America
Service: Design, Engineer and Fabricate 15 pieces of
drawn Aluminum tubing.
Term: 15 weeks after notice to proceed
Price: \$6,399.47

Consultant Agreement

No. 130

Consultant: Arthur S. Nowick
Service: Internal friction of metals
Term: December 1, 1956
Price: \$100 per day plus expenses

III Organization & Personnel

Force Summary

Component	12-31-55			1-31-56			Change		
	Ex.	N.Ex.	T	Ex.	N.Ex.	T	Ex.	N.Ex.	T
General	2	2	4	2	2	4	-	-	-
Contract Unit	2	2	4	2	2	4	-	-	-
Traffic	3	6	9	3	6	9	-	-	-
Purchasing Sub-Section	42	61	103	44	65	109	2	4	6
Stores Sub-Section	12	155	167	12	158	170	-	3	3
	<u>61</u>	<u>226</u>	<u>287</u>	<u>63</u>	<u>233</u>	<u>296</u>	<u>2</u>	<u>7</u>	<u>9</u>

Safety Experience

Three minor injuries were reported.

Eleven safety and security meetings were held with a total of 243 employees attending.

**TRANSPORTATION SECTION
MONTHLY REPORT
January 1956**

DECLASSIFIED

Transportation Section personnel forces increased from 487 to 490 by two new hires two transfers in, and one deactivation - personal illness.

Transportation Section expenditures for the first half of FY 1956 totaled \$2,046,470 which is an increase of \$9,785 or 0.48% over the same period in FY 1955. Fiscal year to date costs are under the budget by \$16,127 or 0.78%. The following indicates comparative costs by major service functions:

<u>Function</u>	<u>FY 1956 1st 6 mos.</u>	<u>FY 1955 1st 6 mos.</u>	<u>% of Variance</u>
Railroad	\$ 382,196	\$ 388,818	- 1.70 %
Plant Bus	708,830	675,902	/ 4.87 %
Heavy Equipment Maintenance	292,757	276,889	/ 5.73 %
Light Equipment Maintenance	305,144	377,772	- 9.66 %
Road Maintenance	106,316	62,889	/ 69.05 % *

* FY 1955 costs were unusually low due to special work in the Manufacturing Areas and the deferment of a portion of the seal coating program. FY 1956 costs have been abnormally high due to non-routine work on walkways and parking areas; and ice and snow control on primary roads.

Listed below are unit cost statistics for the first six months compared with the performance bogeys for FY 1956 and FY 1955 actual:

	<u>FY 1956 1st 6 mos.</u>	<u>FY 1956 Bogey</u>	<u>FY 1955 Actual</u>
<u>Railroad</u>			
Cost per car handled - Commercial	\$ 32.83	\$ 29.73	\$ 31.46
Process	264.13	232.40	241.89
Average	55.67	52.34	52.97
<u>Plant Bus</u>			
Cost per mile - Operating	.4027	.4173	.4043
Maintenance	.1339	.1281	.1268
Total	.5366	.5454	.5311
<u>Light Equipment Maintenance</u>			
Cost per mile - maintenance	.0626	.0689	.0614
<u>Road Maintenance</u>			
Cost per mile - yearly (Primary roads based on 20' roadway - seal coating not included)	298.09	317.74	250.67
Seal Coating - per square yard for surfaced areas	.0905	.1108	.1134
<u>Track Maintenance</u>			
Cost per mile - yearly	2,634.99	2,577.18	2,698.82

DECLASSIFIED

Light equipment rental rates were reduced an average of 5% in January which follows a reduction of 6.2% at the beginning of the fiscal year. Light Equipment maintenance costs have been reduced from \$767,206 in FY 1954 to an estimated \$670,000 for FY 1956. The over-all reduction of approximately 19% has been accomplished in the face of higher salary rates and price increases on repair parts. Major factors that made this possible are the acquisition of considerable new replacement vehicles, new consolidated Transportation Facility, adjusted maintenance practices, extensive use of new testing equipment, and an expanded measurements system featuring job standards similar to commercial flat rates.

Prepared personnel and overtime estimates with narrative justifications for budgetary purposes from December 31, 1955 through June 30, 1958. The manpower forecast is eight less than the midyear review and the peak increase of eleven people during the summer months of FY 1957 and FY 1958 does not exceed the established ceiling. No provisions were included for the HCO Reserve Construction Pool nor was any reduction made for the Richland Bus System pending further developments. Overtime estimates for FY 1957 and FY 1958 are slightly below the anticipated actual for FY 1956.

Following the recent exchange of correspondence between AEC and GE on the HCO Reserve Construction Equipment Pool, a meeting was held with the Commission on January 19 to discuss the scope and timetable for this work. The Commission indicated that consideration was being given to contracting the major reconditioning of tractors and euclids. Other items such as the overhaul of transit mix equipment will probably be performed by Transportation forces and by July 1, 1956 if possible. Several areas are not firm due to the upgrade factor and economic considerations. Repair estimates are being made on each vehicle as requested. The Commission is to outline the over-all program requirements at an early date in the form of a directive which will provide a basis for requesting the necessary additional manpower and budget coverage.

An excess list of automotive and construction type equipment at Portsmouth, Ohio has been received and is being studied in relation to Plant needs. It appears that 42 of the 347 items could be acquired on an upgrade basis. These items have a first cost of \$110,000 with the present book value of \$47,000 including \$15,000 for freight which would be the only out-of-pocket expense to the government. The matter has been thoroughly discussed with the Commission and it is contemplated that Transportation Section representatives will make an inspection trip to get a first hand look at the situation before reaching any firm decisions.

Completed a review of the use of motor scooters resulting in the General Manager's approval to replace this fleet with pickup trucks. Arrangements are in process to procure the 24 additional pickups.

Procurement action for budgeted light equipment in FY 1956 has been completed involving 361 units with \$510,700 allocated. The contract has been let for 155 sedans and 133 pickups. These will be Fords with deliveries starting in March.

Further discussions have been held with the Commission and the Financial Department relative to budgeting for replacement equipment for Minor Construction forces. Financial representatives have been requested to seek a solution to this situation and attendant problems.

Transportation Section

DECLASSIFIED

Necessary action to accomplish the transfer of 8.354 miles of temporary railroad trackage from the Commission into Plant Railroad System is progressing satisfactorily. The transfer will be at the present appraised value of \$139,334.15 with an equal amount set up in the reserve.

A work order has been furnished to the Engineering Department to cover preliminary design and preparation of an informal request for the Transportation Change House Facility in the 275-W Building, 200 West Area.

Transportation Section Business Review was held on January 25. Informational data relative to organization, functions, and performance were portrayed by charts with verbal explanations. This material will be presented to Section personnel through a series of meetings. It is believed that this means of communication will produce broader comprehension and greater appreciation of the Section's activities.

Locomotive 39-3731 and pickup truck 1C-14634 collided at a railroad crossing in the vicinity of the 100-K Area on January 12. The driver of the pickup sustained serious injuries and the property damage approximated \$750. The investigation has not been completed pending sufficient recovery by the injured to obtain his statement.

The safety program is receiving top priority within the Transportation Section. Attention is being directed toward comprehensive and up-to-date job hazard breakdowns, safe operating rules with full compliance, and a discerning study to uncover and correct hazardous conditions.

Further action is being devoted to the matter of improving inventory performance and streamlining procurement toward established goals for CY 1956. Efforts are being made to adjust stock levels in line with usage experience. More extensive use of the petty cash fund for repair parts available locally will minimize inventory requirements without undue down time on equipment. An additional \$4,600 in obsolete or overstocked items has been marked for excess.

Commercial rail traffic during January decreased about 3% below December. The following recapitulation indicates the distribution of commercial cars handled:

<u>Carload Movement</u>	<u>-</u>	<u>Loads In</u>	<u>Empties In</u>	<u>Loads Out</u>	<u>Empties Out</u>
General Electric Co.		919	6	7	869
L. H. Hoffman Co.		2	0	0	0
Harold Kaiser Co.		2	0	0	1
Morrison-Knudsen		1	0	0	1
U. S. Army		56	0	0	59
		<u>980</u>	<u>6</u>	<u>7</u>	<u>930</u>

Railroad process service during January increased nearly 15% over December but was still well below normal due to production difficulties. The initial movement to the new Purex Facility was made on January 11.

Railroad car movements consisting of process, commercial, and special service totaled 2278 in January compared to 2303 in December.

Rerailed coal cars on December 30 and January 13 at North Richland and the 100-H Area.

Transportation Section

DECLASSIFIED

Completed the replacement of the deck and stringers on regulated flat car 10A-3610. The wooden deck was covered with steel plate.

Made outgoing inspections and minor repairs to five leased flat cars which were being returned to the Union Pacific Railroad.

Locomotive 39-3732 received extensive damage when it slid into a flat car during switching operations on January 11. This unit will be overhauled while it is down inasmuch as these repairs had been scheduled for this Spring.

Routine maintenance of railroad trackage and associated activities required 7,038 man-hours during the reporting period.

The Plant Bus System transported 0.5% fewer passengers in January than in December. The following recapitulation indicates the volume of service rendered;

Total Passengers	182,620
Revenue - Bus Fares	\$ 9,131.02
Earnings - Transit Advertising (December)	\$ 527.22
Bus Trips	7,287
Bus Miles - Passenger Carrying	217,368
Passenger Miles	6,006,568

The day shift to-home express bus service has been further expanded to include all of the 100 Areas.

The Richland Bus System transported 11.3% fewer passengers in January than in December which was abnormally high due to the severe weather conditions and the Christmas shopping season. The following recapitulation indicates the volume of service rendered;

Total Passengers - Including Transfers	14,597
Revenue - Bus Fares	\$ 737.87
Earnings - Transit Advertising (December)	\$ 23.96
Bus Trips	1,023
Bus Miles - Passenger Carrying	5,422
Passenger Miles	36,323

Off Plant chauffeured automobile trips (Company business and/or official visitors) totaled 270 which were rendered to the following locations;

AEC Airport	1
Benton City, Washington	26
Grandview, Washington	8
Hinkle, Oregon	17
Kennewick, Washington	72
Mabton, Washington	1
Pasco, Washington	77
Pendleton, Oregon	12
Prosser, Washington	3
Richland "Y", Washington	5
Sunnyside, Washington	13
West Richland, Washington	19
Yakima, Washington	16

DECLASSIFIED

Transportation Section

The following tabulation indicates in gallons the volume of fuel distribution during January:

	<u>Gasoline</u>	<u>Diesel Fuel</u>	<u>50 Cetane</u>	<u>Kerosene</u>	<u>White Gas</u>
Stock at Start of Month	60,275	22,180	11,450	3,645	294
Received During Month	78,291	12,200	39,821	3,765	0
Disbursed During Month	76,066	18,145	41,221	4,152	17
Stock at End of Month	62,500	16,235	10,050	3,258	277

The following tabulation indicates the volume of equipment maintenance activities during January by types of service and number of jobs:

Motor Overhauls	56
Class A Inspections and Repairs	79
Class B Inspections and Lubrications	1025
Weekly Inspections - Fuel Trucks and Off Plant Vehicles	115
Semimonthly Inspections - Buses	219
Monthly Inspections - Railroad Rolling Stock	15
Front End Alignment and Wheel Balance	61
Routine Maintenance Repairs and Service Calls	2092
Accident Repairs and Paint Jobs	49
Tire Repairs	469
Wash Jobs	243
	<hr/>
	4,423

Responsibility for the primary maintenance of the fifty Dodge power wagons has been transferred from the Heavy Equipment Maintenance Unit to the Light Equipment Maintenance Unit. This reassignment will provide a better distribution of the over-all work load.

A measuring device has been developed to insure the proper level of antifreeze in the GMC coaches. This will eliminate overfilling of the surge tanks thereby resulting in an estimated saving of \$8 to \$10 per day for the area bus fleet.

The "shellacking condition" in the diesel buses has become quite prevalent again and is yet to be resolved. Further study is being given to oil, antifreeze, and other possible causative agents. Oil samples and certain removable parts are being analyzed in the 300 Area Laboratories. Engine air compressors are being pressure tested to determine if these components are leaking antifreeze into the oiling system.

Transportation Section

DECLASSIFIED

The following tabulation indicates the number of HO mileate vehicles in service during December and the utilization of each type;

<u>Code</u>	<u>Type</u>	<u>No. of Units</u>	<u>Total Mileage</u>
1A	Sedans	347	434,515
1B	Buses	164	239,890
1C	Pickups	411	214,918
1D	Panel, Carryall, Sta. Wagon	169	135,348
1G	Jeeps	2	964
1H	Power Wagons	50	21,147
68 Series	Trucks	206	101,941
		1,549	1,148,723

Completed demolition and removal of concrete floors and foundations of six hutments in the 700 Area.

Centralization of spare parts in the 2101 Building, 200 East Area, required 805 man-hours for loading and hauling 800 tons of material from the 100-H and 200 West Areas.

A contamination incident in the 200 West Area required 200 cubic yards of crushed aggregate, 8500 gallons of liquid asphalt, and 500 man-hours to cover the ground area.

Two 5000 gallon trailers and a heavy duty truck tractor are being used in the transporting of liquid process material from 202-A Facility, 200 East Area, to the 200 West and 300 Areas. This additional transportation service was inaugurated in January.

Ice and snow control on roadways, walkways, and parking areas required 781 man-hours.

Maintenance of Plant roads and the production of road aggregate materials required 1310 man-hours.

The following tabulation indicates in tons the volume of asphaltic material handled during January.

	<u>MC 3</u>	<u>MC 5</u>
Stock at Start of Month	28.48	33.39
Received During Month	38.40	0
Used During Month	33.00	0
Stock at End of Month	33.88	33.39

The following tabulation indicates the volume of mineral aggregate and pre-mix material handled in January.

	<u>3/4" to 0</u> <u>Pre-mix</u> <u>Tons</u>	<u>1/4" to 0</u> <u>Pre-mix</u> <u>Tons</u>	<u>5/8"</u> <u>Chips</u> <u>Cu.Yd.</u>	<u>1/4"</u> <u>Crushed</u> <u>Rock</u> <u>Cu.Yd.</u>	<u>3/4"</u> <u>Crushed</u> <u>Rock</u> <u>Cu.Yd.</u>
Stock at Start of Month	0	5	1,044	303	1,647
Made During Month	0	0	0	0	0
Used During Month	0	1	76	248	128
Stock at End of Month	0	4	968	55	1,519

DECLASSIFIED

HW-41205 **DEL**

ENGINEERING DEPARTMENT

JANUARY 1956

PILE TECHNOLOGY SECTION

Between 50 and 70 percent of the slug failures occurring in the D, F, and H Piles, through December, were determined to be associated with corroded process tubes. However, hot spot and other types of failures continued to cause production losses in piles with sound process tubes.

Seven "between the rib" type ruptures from H Pile have been examined. Uniform corrosion losses between the ribs from end to end of the slug were as high as 35 mils. The ruptured slugs showed small amounts of warp which varied from 5-24 mils.

A request was received from the AEC to prepare a feasibility study for an in-pile experimental recirculating gas loop for the U. S. Army Reactors Branch.

Final confirmation has been obtained on the change of the graphite temperature coefficient as a function of plutonium buildup, from tests being run under controlled conditions in the KE reactor. A change by more than a factor of two in this important coefficient was measured over a range of about 600 MWD/T exposure.

Requests for bids on the fabrication of 250 ribbed process tubes from either zirconium or Zircaloy-2 have gone to vendors.

Operation of the H Loop test facility was resumed during the month at 200 C outlet water temperature (water pH = 6) after retubing with a ribbed Zircaloy-2 tube. The present charge consists of preweighed fuel elements clad in nickel-aluminum alloy, which is designed to resist intergranular corrosion attack.

During the month eight tubes of lead dip canned I & E normal uranium fuel elements were made available for pile charging. Two thousand impact extruded aluminum components (can and spire) for dip canned I & E fuel element production tests were received.

Initial experiments revealed that the mechanism of the structural change that occurs during alpha phase annealing of beta quenched uranium is similar to the recrystallization of cold worked uranium.

The LTR was used for the first time this month to measure the multiplication constant of a lattice. The measured result is within 1 percent of the number believed to be correct for this lattice. This preliminary result is very encouraging.

DECLASSIFIED

DECLASSIFIEDSEPARATIONS TECHNOLOGY SECTION

Equipment changes were completed in the Redox plant to permit the elimination of ruthenium volatilization by the addition of ozone tail-end for uranium, and the processing of plutonium through four cycles. Process performance immediately following start-up was excellent.

In Purex, cold uranium runs were completed and hot runs started at about 12 tons per day. Decontamination factors were about 20-fold low but improving at the end of the period.

Hot Semi-works studies demonstrated flowsheet decontamination values under Purex conditions. The installation experienced ruptured pulsing bellows and had to be shut down and decontaminated for replacement with an improved piston-bellows arrangement.

Studies of the effect of solvent purity and retreatment on Purex decontamination are being conducted to assist in determining optimum plant conditions. The chemical behavior of zirconium is being given intensive study to determine ways and means for achieving improved decontamination in the solvent extraction system.

In 234-5, a successful process demonstration was made of a continuously operated oxalate purification step (Task I). The precipitate was successfully hydrofluorinated and reduced in good yield.

Mixtures of pot produced and continuously produced UO_3 powder were found to give reactivities higher than would be estimated from a direct proportionality basis.

DESIGN SECTION

Design Section effort on design development programs decreased during the month, due to increased activity on the preparation of advance engineering studies for FY 1958 Plant and Equipment Budget items. Customer work decreased during the month while effort on Design Section-managed projects increased, reflecting the start of advance engineering studies for a new reactor design and increased activity on design of back-up radiiodine removal and nitric acid recovery facilities for the Purex and Redox plants. Distribution of effort by major components is as follows:

	<u>Percent of Total Effort</u>
Design Development Programs	24.3
Design Section-Managed Projects	39.2
Advance Studies - FY 1958 Budget	18.1
Process Technology	4.7
Customer Work	<u>13.7</u>
	100.0

Funds in the amount of \$100,000 were authorized during the month under Project CG-654 for the initiation of advance engineering studies for the design of a new plutonium producing reactor embodying a recirculating cooling system.

DECLASSIFIED

Engineering Department

HW-41205 DEL

Detailed design of zone temperature monitoring facilities for 105-B, C, D, DR, F and H Areas under Project CG-558, Reactor Plant Modification for Increased Production, advanced to 4% complete. Design of all other phases of CG-558 is 99% complete.

A study is being made under Design Section Process Technology funds to determine means of providing higher emergency coolant flows to the 100-K reactors. The study includes determination of means of increasing the flow delivered from one K plant to the other, assuming a minimum amount of power available from existing emergency generation equipment, and investigations of the feasibility of providing a new completely independent back-up coolant system utilizing new pumps and a separate piping system.

PROJECT SECTION

At the end of the month, completion status of major construction was as follows:

<u>Project No.</u>		<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	1706 KER Recirculation Facilities	56%	58%
CA-513-E	Purex Facilities, Part E	80%	86%
CA-539	Additional Waste Storage Facilities	71%	68%
CA-546	Fuel Element Pilot Plant	93%	90.7%
CG-558	Reactor Plant Modifications, Phase I	39%	43%
CG-558	Reactor Plant Modifications, Phase II	3%	3%
CA-586	First Capacity Increase, 230 KV System	14%	14%
CG-613	Hanford 4X Program, Metal Conversion Plant	26%	32%

There has been some action on the gradual discontinuance of the old Hanford Craft Agreement. Two unions, ironworkers and boilermakers, have signed new area agreements; and the other unions are continuing negotiations toward replacement of present contracts. The sheetmetal workers walked off Minor Construction work at noon on January 27, because of disputed travel pay. The strike continued through the end of the month.

Minor Construction has been requested by Manufacturing Department to assist in the tube replacement program by installation of about 200 tubes per reactor. These tubes are to be installed during scheduled shutdowns for the Reactor Modification Program. Plans are being made for this work, and funds have been requested in order to procure necessary tools.

ADVANCE ENGINEERING SECTION

Interest in the use of magnesium as a reactor material has been revived by a British discovery of a magnesium alloy stable to carbon dioxide corrosion and the disclosure by Westinghouse of the compatibility of slightly alkaline cooling water and mild steel, stainless steel or zirconium reactor system components.

A forecast and description of expected Hanford construction activities over the next 5-6 years is in preparation and will be submitted as a supplementary document with the 1957-1958 Construction Budget.

ENGINEERING ADMINISTRATION SECTION

At the request of the Atomic Energy Commission, Hanford files have been reviewed for internal documents of potential value in the Civilian Application Program. Of approximately 40,000 documents in files, 3,418 were selected for review, 1,971 were approved for release by various department representatives, 1,456 have been shipped to the Technical Information Service at Oak Ridge, 200 are in the process of being shipped and 315 need to be withdrawn from files for shipping.

ORGANIZATION AND PERSONNEL

Total on Roll, January 1, 1956	1,420
Net Change	+11
Total on Roll, January 31, 1956	1,431

OH Greager

W. H. Hart
for ACTING MANAGER, ENGINEERING

DECLASSIFIED

DECLASSIFIED

HW-41205 DEL

PILE TECHNOLOGY SECTION

MONTHLY REPORT

January, 1956

VISITORS

R. S. Bybee, UCRL, Livermore, Calif., discussed radiation monitoring as concerns plutonium metallurgy at HAPO, Jan. 17-18.

E. W. Connor, Miller Electric Mfg., Portland, Oregon, inspected welding machines at HAPO on Jan. 11.

R. L. Fullman and J. H. Hollomon, General Engineering Lab., Schenectady, N.Y. visited HAPO for consultations on the HAPO metallurgy program, Jan. 19-20.

E. E. Hayes from duPont-Savannah River, Augusta, Ga., visited HAPO, Jan. 10-12, regarding high level caves.

P. E. Hodel, Huntington Rubber Mills, Portland, Oregon, visited HAPO, Jan. 23-24, regarding installation of test equipment.

H. J. Hollberg, J. W. Joseph, W. R. McDonell and R. M. Mousel from duPont-Savannah River, Augusta, Ga., visited HAPO regarding Hot Laboratory operations and dimensional stability of fuel elements, residual stresses, and examination of irradiated material and examination facilities, Jan. 9-13.

J. H. Holloman, GE Research Lab., Schenectady, visited HAPO on Jan. 20 regarding properties of materials and new fuel elements.

H. Hurwitz, Jr., Knolls Atomic Power Lab., Schenectady, discussed reactor physics at HAPO, Jan. 10-19.

E. R. Jette, C. F. Metz, T. Carman and D. J. Murphy, Los Alamos Scientific Lab., observed Hot Laboratory facilities at HAPO, Jan. 17-18.

M. F. Kratzer, Dow Chemical, Pittsburg, Calif., visited HAPO for technical discussions on water plant chemicals, Jan. 17-18.

W. N. Munster, AEC, Washington, D. C. visited HAPO on Jan. 24 regarding fuel element development program and costs pertaining to program.

J. B. Sampson, Knolls Atomic Power Lab., Schenectady, spent Jan. 19-25 at HAPO discussing KAPL assistance to Hanford.

The meeting on non-destructive testing methods held at HAPO, Jan. 17-19, was attended by the following men:

N. Beck and W. J. McGonnagle from Argonne National Lab., Lemont, Ill.
A. H. Dexter and R. W. Leep, duPont-Savannah River, Augusta, Ga.
J. J. Droher, North American Aviation, Downey, Calif.
P. D. Edwards, Los Alamos Scientific Lab., Los Alamos, N. M.
W. McClung and R. B. Oliver, Oak Ridge National Lab., Oak Ridge, Tenn.
P. R. Morris and J. P. Scheuer, National Lead, Fernald, Ohio.
N. P. Pinto, Sylvania Electric, Hicksville, L.I.
W. R. Plant, Knolls Atomic Lab., Schenectady, N. Y.
H. M. Schadel, Westinghouse Electric, Pittsburgh, Pa.
J. W. Stevenson, Mallinckrodt Chemical, St. Louis, Mo.
E. H. Turk, Phillips Petroleum, Arco, Idaho.
S. A. Wenk, Battelle Memorial Institute, Lemont, Ill.

VISITS

R. E. Baars spent Jan. 8-11 at Phillips Petroleum, Arco, for emergency consultation on GEH-4 program.

J. J. Cadwell attended Metallurgy and Ceramics Conference at GE-Carboly Dept. Detroit, Mich., Jan. 16-17, and discussed BMI assistance to Hanford program at Battelle Memorial Institute, Columbus, Ohio, Jan. 18.

V. R. Cooper and R. M. Fryar attended meeting of Metal Development Advisory Committee at duPont-Savannah River, Augusta, Jan. 18-19, and spent Jan. 20 with AEC, Washington, D. C. for discussion of zirconium process tubes and fuel elements.

R. L. Dickeman consulted on analog computer problems at GEL-Schenectady, Jan. 30-31.

R. L. Dillon attended meeting of the Task Force for Aluminum at Alcoa, New Kensington, Pa., Jan. 10-11.

J. W. Dodds visited General Machinery Company, Spokane, Wash. on Jan. 23, regarding vendor contacts.

E. A. Evans visited Phillips Petroleum, Arco, Jan. 6-13, to examine experiment failure occurring at MTR.

DECLASSIFIED

File Technology Section

HW-41205 DEL

J. W. Goffard spent Jan. 3-20 at Oak Ridge regarding Civilian Application Document Declassification.

R. Harrington consulted on plastic materials at Huntington Rubber Mills and Columbia Basin Plastics, Portland, Oregon, Jan. 5-6.

D. C. Kaulitz visited Phillips Petroleum at Arco, Jan. 9-11, to observe experimental irradiations in MTR.

W. T. Kattner spent Jan. 11 at Kaiser Aluminum, Spokane, Wash., for discussion of aluminum technology and inspection of steel sleeves.

H. W. Lefevre spent Jan. 26 at Brookhaven National Lab., Upton, L.I., discussing general instrumentation, and attended meeting of the American Physical Society which was held in New York City, Jan. 30-31.

B. R. Leonard spent Jan. 26-27 at Brookhaven National Lab., Upton, L.I. discussing neutron spectrometry, and attended American Physical Society meeting in New York City, Jan. 30-31.

J. W. Lingafelter visited Argonne National Lab., Lemont, Ill., Jan. 16-17, regarding welding studs on slugs. He also visited Graham Mfg. Co. at Detroit; Alcoa, New Kensington, Pa.; GE-York, Pa.; Aero Projects, West Chester, Pa.; New Rochelle Tool, New York City and RCA, Lancaster, Pa. to discuss various fabricating projection slugs, Jan. 17-20.

W. J. Ozeroff and G. W. Stuart attended a Tripartite Conference on the Nuclear Aspects of Reactor Core Design at the Atomic Energy Project, Chalk River, Ontario, Jan. 9-11.

P. G. Pallmer discussed Hanford assistance to Whitney Project at UCRL, Livermore, Calif., Jan. 25-27.

R. M. Peekema spent Jan. 22-31 at Oak Ridge regarding Civilian Application Document Declassification.

O. W. Rathbun observed processing of uranium at National Lead, Fernald, Ohio, Jan. 9-13.

W. P. Stinson spent Jan. 23-31 at Oak Ridge regarding Civilian Application Document Declassification.

A. W. Thiele spent Jan. 2-20 at Oak Ridge regarding Civilian Application Document Declassification.

L. D. Turner presented film at AIME meeting held in Pullman, Wash. on Jan. 11. He attended Hot Laboratory Committee meeting at duPont-Savannah River, Augusta, Jan. 26-27, and observed hot metallograph in operation at Oak Ridge on Jan. 24.

C. D. Wilson consulted on zirconium fabrication at Allegheny-Ludlum, Watervliet, N.Y., Jan. 13-14.

P. D. Wright visited Knolls Atomic Power Lab., Schenectady, for discussions on aluminum braze problems, Jan. 9. Mr. Wright also visited GEL-Schenectady; Aircraft Nuclear Propulsion, Cincinnati; Aircraft Gas Turbine-Evendale, and Carboloy-Detroit for technical interviews.

ORGANIZATION & PERSONNEL

Personnel totals are as follow:

	<u>December 31</u>	<u>January 31</u>
Administrative	2	2
File Engineering	97	102
File Materials	64	69
Fuel Technology	127	124
Physics Research	38	38
Metallurgy Research	81	84
Contact Engineering	1	2
Technical Administration	<u>10</u>	<u>10</u>
Totals	420	431

File Engineering: W. F. Mars, Engineering Assistant, transferred in from Fuel Technology, Jan. 30; M. D. Kelley, L. D. Noah and B. Lacy, Engineering Assistants, transferred in from Separations Section-Manufacturing, on Jan. 1, Jan. 16 and Jan. 16, respectively; C. R. McNutt, Engineer II, terminated Jan. 12; M. D. Masters, General Clerk and F. W. Rider, Technician Trainee, terminated Jan. 20; A. E. DeMers, Engineer II, transferred from weekly to monthly payroll on Jan. 1.

DECLASSIFIED

DECLASSIFIED

File Technology Section

HW-41205 DEL

File Materials: T. D. Smith, Engineering Assistant, transferred in from Separations Section-Manufacturing, Jan. 2; L. D. Carpenter, L. M. Eikum, M. L. Mutch and K. W. Powers, Engineering Assistants, transferred in from Separations Section-Manufacturing, Jan. 16.

Fuel Technology: Ruth J. Bewlay, General Clerk C, was hired Jan. 12; J. A. Offenbach, Engineer I, was hired Jan. 30; H. F. Zuhr, Senior Engineer, transferred to Contact Engineering Unit, Jan. 1; Y. B. Katayama, Junior Engineer, transferred to Metallurgy Research, Jan. 1; W. F. Mars, Engineering Assistant, transferred to File Engineering, Jan. 30.

Physics Research: R. W. Lederer, Engineering Assistant, transferred in from Separations Technology, Jan. 2; R. E. Peterson, Engineer II, transferred to Advance Engineering, Jan. 1; Donna D. Matsumoto, Junior Engineer, transferred from weekly to monthly payroll, Jan. 1.

Metallurgy Research: J. P. Hubbard, General Clerk C, was hired on Jan. 19; Y. B. Katayama, Engineer II, transferred in from Fuel Technology, Jan. 3; J. C. Duncan and L. H. Wood, Engineering Assistants, transferred in from Separations Section-Manufacturing, Jan. 23 and Jan. 16, respectively; R. H. Todd, Tech Grad, was permanently assigned to Metallurgy Research from the Rotational Training Program on Jan. 9; L. S. Reed, Engineer II, terminated Jan. 6.

Contact Engineering: H. F. Zuhr, Senior Engineer, transferred in from Fuel Technology as Unit Head, Jan. 1.

PILE ENGINEERING SUB-SECTIONMECHANICAL EQUIPMENT DEVELOPMENTGraphite Miner

Modifications of the miner improved the results obtained when overboring a distorted tube opening. The cutter now follows the original block bore very closely; however, the overbored surface is not satisfactory. Further modifications are being made.

Heliarc Tube Splitter

A water cooled Heliarc torch was made to fit inside the process tube and was used successfully on short runs (three feet) of tubing in graphite. The rate of splitting was increased to 65 to 75 inches per minute. Very little damage was done to the graphite, even when the torch was left burning in one place for up to ten seconds.

In an attempt to evaluate the damage that might be done to the gunbarrel, difficulties with the welding machine were encountered and tests were not completed. However, it was demonstrated conclusively that the torch must not be allowed to remain at rest while the arc is burning within the gunbarrel.

Process Tube Leak Indicator by a Helium Detection System

The installation of a larger vacuum pump to the helium detector and a steam jet eductor at the bottom of the rear face relief riser at F pile have improved the reliability of the system and decreased the time required to test the pile for water leaks. The present system makes pile leak testing practical for every outage. No further development of the system is contemplated.

A silicone grease has been found that promises to prevent asbestos nozzle gaskets from sticking and leaking. At present it is being used at F Pile.

High Pressure - High Temperature Loop

Satisfactory operation of the loop has been achieved and leakage tests of Van Stone joints utilizing a Zircaloy-2 tube are being conducted.

Process Tube Creep Test

A Van Stone flange failure has resulted in the removal of one tube from the test in 1706-KER. The failure was caused by a restrained nozzle which did not allow free thermal expansion of the tube. Preliminary results appear reliable; however, the test has not run a sufficient length of time to compare and evaluate the data.

Slug Column Bowing

Tests were completed with regular metal slugs in a "C" process tube. Results indicate that significant column bowing is closely related to slug cocking. In addition, it has been found that cocked slugs cause a short column effect where the next one or more slugs bridge with the cocked slug and rise off the ribs.

DECLASSIFIED
Fb-6

DECLASSIFIED

Tests are being continued to determine the behavior of anodized pieces under simulated flow, tube distortion, and thermal expansion typical of pile conditions.

Mechanical Effects of Extreme Masonite Deterioration

A study of the effects of extreme masonite deterioration on the operation of the VSR and Ball 3X system has been concluded and a report will be issued shortly. The principal findings of the study are as follows:

1. There is a high probability that failure of the tack welds between the VSR hole plate rings and steel plate layers and between plates and T section stems has occurred or will occur under the stresses resulting from top shield distortion and thermal gradients.
2. Extreme masonite burnout can result in cocking and settling of plate layers in such a manner as to interfere with VSR operation.
3. The costs of various corrective measures such as fringe poisoning and new step plugs should be investigated so that such difficulties can be prevented.

Van Stone Failures

An analysis of Van Stone flange failures is being made relating the thermal expansion forces developed in a stuck process tube and gunbarrel to the flexure life of a Van Stone flange. The flexure life was determined by cycle tests conducted in 189-D Laboratory and the results of this investigation will be published next month. New flanges can be cycled only 40 to 50 times before failure if the restraining force is as much as 4200 pounds.

Flexible Connector Tests

Tests are now being conducted to determine the effects of cavitation on the K type Resistoflex connectors. One test which was set up to simulate a "K" tube, with no charge in it, caused a connector to leak slightly after 46 days and to rupture six days later. Examination of this connector revealed two types of cavitation damage. The leak was caused by cavitation "bubbles" collapsing next to the Teflon lining and causing cracking of the Teflon. The stainless steel braid failed due to wear caused by high frequency vibrations rubbing the two layers of braid together until the strand wore through. Further tests will be made using other connectors and conditions.

105-K - VSR Latch

A proposed arrangement to eliminate the trouble encountered with the operating rod for the upper limit switches (LSB) was placed on rod #65 in 105-KE and after proper adjustment, worked satisfactorily.

The proposed method of cushioning the shock of VSR latch when the rod is raised was tried in KE and KW and works satisfactorily. However, its adoption is awaiting changes in the LSB switches.

DECLASSIFIED

HW-41205 DEL

An ISA switch was made and unsuccessfully tested on the KE File. Minor modifications and adjustments are being made and this switch will again be tested at the next shut-down.

Rubber Boot for Gunbarrel Bellows Repairs

A gas boot (rubber expansion joint) has been designed by the Huntington Rubber Company which can be installed without removing nozzle hardware, and hence can be put around a front face gas seal bellows without shutting down. The first such boot was used January 23 to successfully seal a leak on 0475-F. As a result of experience gained during this installation minor mold changes are being made which should expedite the installation of the remainder of the 24 pieces on order.

HEAT TRANSFER

Instability Limits

Calculations have been completed for allowable tube outlet water temperatures for all reactors. Low trip limits are given by a chart of allowable outlet water temperature as a function of low trip Panellit pressure; high trip limits are shown as a function of the high trip Panellit pressure and front header pressure. For the low trip limit, small corrections are made for inlet water temperature, rear header pressure, and tube power. Tentative use plots of limits were prepared for prior examination and review by Process engineers in the Reactor Section in order to bring to light any changes likely to increase the ease of limit administration. The proposed method of setting limits appeared satisfactory to all concerned. Documents explaining the basis of these limits and presenting all basic data as well as the working charts are being prepared.

To enable better visualization and comprehension of process tube flow phenomena by reactor operators, a small-scale process tube mockup is being constructed. The mockup consists of a 0.430 inch I.D. pyrex tube (process tube) with a four foot Calrod heating section (slug column) of 2 kw output. Additional equipment includes flow and pressure control valves, manometers, a thermometer, and a power rheostat.. The low pressure full scale mock-up continued to be out of service for modifications to permit operation at high power and low back pressure and for repair of a leaking tube in the condenser.

Hydraulic Studies

The hydraulic characteristics of the dip-canned I and E slugs (1.474 inches O.D., 0.375 inch I.D.) to be charged at C File under PT 105-615-A-63-MT were determined in the 189-D Hydraulics Laboratory. Limits are now being calculated for this production test. A report discussing the near-term operational aspects of I and E slugs is nearly completed. Particular emphasis is given to the protection provided by the Panellit system against possible flow abnormalities.

Shut Down Water Flow Studies

A study was completed concerning means to assure reliability of K water plant emergency apparatus in case of BPA failure at both water plants. It was concluded

that the apparatus could be subjected to rigorous proof tests wherein all emergency components are subjected to exactly the same service requirements as would apply in case of BPA failure. The feasibility of performing these tests during pile operation was investigated in detail and no valid objections were brought to light. A report now ready for issue recommends that such intensive proof testing procedures be initiated as soon as practical with the goal of early establishment of the reliability of the emergency apparatus and operation in accord with original design philosophy. This philosophy considers the probability of dual generator failure in one water plant so remote that it need not be considered in establishing operating limits. Calculations were made which verified that limits based on single generator failure at a water plant are above all reasonable near term expectation.

Cooling-by-Boiling Studies

Installation of all major components and auxiliaries to the high pressure full scale mock-up was completed during the month except for the installation of flow meter calibration lines and a second flow meter and flow control valve for low process tube flows. Three non-burnout boiling runs were made at 1500 psi, 600 kw, 100 F sub-cooled inlet flow, with outlet qualities up to 15 per cent. Operation was generally satisfactory although flow control was not entirely acceptable and the accurate measurement of small pressure drops through the process section is questionable with present equipment. Thermocouples in the heater tube, necessary for burn-out determination, did not perform in accord with expectations; however, it was found that during prolonged operation at high pressure and temperature the aluminum heater tube increased in length, presumably due to loss of strength and tendency to extrude. The observed growth may be the cause of thermocouple failure.

Analytical Services

Calculations are in progress to determine the time dependence of horizontal control rod temperatures, following loss of rod cooling water during operation, to determine whether automatic rod withdrawal circuitry is desirable. The temperature transients are significantly different at C and K Piles as compared with the old piles, and are more dependent on initial graphite temperature than on initial power level. New heat decay concepts are being applied, and a recently issued document on this subject is being recalled for correction. Work also progressed on the problem of determining the required rod cooling flow rates at C Pile following completion of Project CG-600, and on the permissible eccentricity of slugs charged in the Materials Testing Reactor.

Consideration was given to the possible problems arising from charge-discharge during operation wherein slugs may lodge in the rear face piping immediately after discharge when the rate of heat generation is a significant fraction of the initial value of as much as 1500 kw per tube. Allowing for air cooling by radiation and convection it appears that jacket melting temperatures will be reached in about 45 seconds and maximum skin temperatures near 830 C will result in about three minutes. Allowing for a small amount of steam cooling reduces maximum jacket temperatures to about 640 C which will occur about 80 seconds after discharge. The probability of spontaneous ignition of slugs under these conditions is not known.

DECLASSIFIED

DECLASSIFIEDOther Studies

Consideration was given to the possible film formation problems associated with the possible use of Separan as a coagulation aid. The probability of high film formation appears low. Assistance was rendered to the Mechanical Design and Development Unit in expediting the installation of flow monitor test apparatus in the 189-D laboratory. Laboratory studies were made to determine the orifice sizes required in the single and double orifice zones at B, D, F, DR and H reactors under CG-558 operating conditions. A study was made to determine the effect of variations in tube pressure demand (due to corrosion or filming) upon operating efficiency under expected CG-558 conditions. It was concluded that reasonable changes in demand will not significantly affect either ease of operation or allowable temperatures. An experimental determination of the effect of deliberately cocking solid slugs on tube pressure demand was initiated at the request of Process Control and Analysis. Preliminary data indicate that two cocked slugs per column have essentially no effect on the tube demand.

PILE PHYSICSGraphite Coefficient vs. Exposure at KE Pile, PT 105-600-A

The seventh and final reactivity measurement following gas composition changes authorized by this production test was made on January 22 and 23 just prior to the first gross metal discharge from the KE reactor. The observed coefficient has varied from less than one $\text{lh}/^\circ\text{C}$ at 40 MWD/T to greater than two $\text{lh}/^\circ\text{C}$ at 600 to 700 MWD/T reactivity-weighted exposure. Although the exact magnitude of the coefficient has not been derived nor theoretical interpretations applied, the observed trend in coefficient values is in general agreement with advance predictions based on theory.

Analysis of rod calibration data is largely complete. Appropriate weighting factors to apply to the graphite thermocouple readings are presently being calculated. The bulk of the calculations required for least squares fittings of the data points will probably have to be performed by IBM methods.

Brookhaven Dry Graphite Coefficient Measurement

Considerable effort has been expended in developing the BNL November annealing test data to the point of making pile reactivity weightings. The exposure of each fuel element (one-fourth channel) has now been computed, and calculation is proceeding on flux squared and exposure weightings of the local graphite temperature.

Miscellaneous Reactivity and Control Studies

Discussions and studies to develop the technical criteria for a "shelf" reactor design similar to the present K Piles have been supported during the month in cooperation with other Pile Engineering Units. Of particular interest from the pile physics standpoint are those factors affecting pile operating reactivity, enrichment and control requirements, and supplementary cooling possibilities.

Part III of the K Pile startup report covering reactivity measurements of special tube and block loadings has been completed in rough draft form; preparation of the final report of this series covering nuclear control safety measurements will be initiated shortly.

A rough draft has been prepared of a final report on PT 105-554-A, a production pile test of the scram transient method for measuring nuclear control system effectiveness. Although test results, supporting test pile measurements, and theoretical calculations have shown this method to be unreliable in the Hanford piles because of chamber "position" effects, recent theoretical calculations covered in the report indicate some promise that properly developed sub-critical monitoring techniques might get around the large uncertainties of the scram transient method. Attempts will be made to develop such techniques as time and pile outage opportunities permit.

Document HW-40742, "Effect of Gross Loading Changes on Safety System Control Capacity", was issued during the month.

The assignment of PCTR nuclear safety auditing was carried out on a continuing basis.

K Pile Temperature Cycling

A rough draft production test was written as a means to ascertain the severity of the K Pile graphite cycling problem and to determine whether or not these cycles can be adequately controlled with available flux distribution techniques. The test calls for three-shift physicist coverage during a characteristic K temperature cycle.

Heated Shield Concrete Attenuation Measurements

The neutron attenuation data obtained to date from the iron-limonite concrete slabs previously heated for three weeks at 320 C indicate essentially no change from measurements taken following the 170 C heating step. These data agree with the observation that the 320 C heating step caused no further weight loss. Magnetite-limonite slabs which have undergone the 320 C heating step will be loaded into one of the test wells for attenuation measurements at the next opportunity; these slabs likewise lost no weight between their 165 C and 320 C heating steps.

Shield Flux Detection Studies

Two antimony-beryllium neutron sources have been ordered (un-irradiated) to provide a 25 kev source for measuring the effect of the listed anti-resonance of iron at this energy. Nuclear emulsions have also been ordered in preparation for work to check their feasibility as fission catchers and for proton recoil measurements. The AEC has approved the allocation of sufficient plutonium to produce a one-gram foil for neutron spectrum studies; the Product Metallurgy Unit of Separations Technology will fabricate and clad the foil. Survey studies are proceeding on dosimetry and electronic techniques for establishing neutron biological dose rates due to Hanford shield leakage.

Shield Masonite Burnout Studies

An interim report on the fringe poison test to protect the side shield at the H Pile, PT 105-604-A has been completed as HW-40997. A test supplement is currently planned to change the fringe loading from alternate poison columns to short poison charges centered with natural uranium in each tube of the present fringe pattern; it is thought that this latter pattern would provide the desired shield heat reduction at lower cost in pile operating efficiency.

DECLASSIFIED

Fb-11

DECLASSIFIEDPHYSICS DEVELOPMENTRuptured Fuel Element Detection

The installation of the gamma spectrometer units as replacements for the beta sensitive systems in the slug rupture detection application was completed at B Pile; thus four of the five older piles have been re-instrumented. The gamma system detected fourteen ruptures during the month of which only three were stuck; however, quick recovery was achieved in but five instances -- all of these successful recoveries were at H Pile.

Some progress has been made on a cooperative program with Radiological Sciences to calibrate the gamma spectrometer response to fission products in terms of the permissible tolerance concentrations in the Columbia River water at Pasco approximately twenty-four hours later. The results thus far suffer from non-representative sampling but it would generally appear that the spectrometer response is very large to concentrations which approach the tolerance limit -- thus in these instances the reactor would be quickly shut down from rupture considerations. The program is being continued to demonstrate that these conclusions are invariably true. The chemical analyses have been used to ascertain the absolute sensitivity of the spectrometer units; the detection threshold ranged about 10^{-9} grams of irradiated uranium per cm^3 of cross header effluent which compares with the expected threshold of 10^{-8} grams per cm^3 .

Reactor Safety - Nuclear Instrumentation

The data obtained from the sub-critical monitor prototype installation at D Pile definitely indicates that the project installation at all reactors should be made in a side test facility rather than a process tube. The process tube installation, as currently developed, is subjected to mechanical vibration sufficient to cause early failure of electronic components and is costly to maintain because of the compact packaging required and the need for elevator time. The sacrifice in nuclear performance in moving to a Test Hole location is tolerable and the project for installation of these systems has been re-oriented.

The low level safety circuit channels in the prototype Physical Constants Test Reactor have been converted from BF_3 proportional counters to U-235 fission chambers with good results. The higher level ionization chamber system was also modified to give increased sensitivity to the galvanometer.

Lattice Neutron Economy

Activities to firm the basic lattice physics properties associated with the use of internally and externally cooled slugs in the 8-3/8 inch lattice have continued. Calculations of the reactivity and conversion ratios associated with the I & E lattice are not yet in good agreement. Calculations indicated that the conversion ratio is substantially that for solid slugs and predict the 200 inhour loss measured through Test Pile danger coefficient methods. Detailed neutron distributions obtained in the Test Pile yield approximately a five per cent decrease in conversion ratio, but do not correctly predict measured reactivity decreases. While this work is continuing, it is tentatively concluded that the decrease in conversion ratio will be small and that the reactivity cost will approximate 200 inhours per pile.

A block of sixteen tubes at C Pile have been instrumented to provide the measurement of accurate power generation rates for an internally-externally cooled slug block loading test. The power generation data will be coupled with plutonium separations data on selected channels following irradiation to pinpoint the actual hot, dirty in-pile conversion ratio. Cold, clean measurements will be repeated at C Pile as well as in the Physical Constants Test Reactor in an attempt to resolve the apparent discrepancies between experiment and theory which currently exist, and to establish the difference between cold, clean and hot, dirty measurements.

The bulk of the components required for the determination of the resonance escape probability and fast effect in uranium cluster fuel assemblies have been fabricated and the measurements should be initiated next month in the Test Pile and Physical Constants Test Reactor. An extensive number of calculations have been made to determine the cold, clean reactivity of a modified recirculating K type reactor as graphite density, slug size, process tube dimensions and material, and water annulus thickness are treated as variable parameters. Although the study is not complete, it is apparent that a cold, clean "fail-safe" lattice, i.e., one designed such that the lattice reactivity does not change with loss of water, is expensive, costing about 400 inhours if present size slugs are used, and must be purchased at a cost in enrichment and conversion ratio. However, the potential gains from the use of zirconium rather than aluminum process tubes are sufficient to yield a "fail-safe" hot, dirty lattice and an operational reactivity status similar to that of the present K Piles on natural uranium fuel and fringe enrichment.

The gains accruing as such a pile is zoned by graphite density are being evaluated as is any economic advantage associated with the utilization of chemically purified graphite.

Process Assistance

The justification for dual area Beckman interties was examined in view of the frequent instances in which a Beckman trip at one of the K Areas also shut down the other reactor. It is concluded that the dual area intertie feature is beneficial from a safety viewpoint but that there is no justification for a single trip in one reactor to scram the companion reactor as well. An interlocking system has been recommended which requires essentially simultaneous trips on two Beckman channels in a given area to scram the companion reactor; this feature should eliminate all dual reactor scrams not initiated by a serious power excursion.

The desirability of removing the ball 3-X integrator circuits at the older piles was also reviewed and concluded to be desirable. However, it has been recommended that the ball 3-X system be activated by seismoscope trips at all reactors.

Reactor Safety Project

Safety fuse assemblies for the Hanford in-pile test phase of the North American Aviation fuse development program have arrived on site and been delivered to Special Irradiations Unit to test prior to the initial in-pile loading. This testing program is now well behind any of the schedules North American has advanced.

DECLASSIFIED

DECLASSIFIEDTest Pile - Routine Tests

The testing of uranium slugs proceeded routinely. Twenty-nine Fernald billet egg lots yielded TDS values ranging from 16 to 20. Twelve Mallinckrodt egg lots yielded TDS values ranging from 14 to 22. It is apparent that lots from recycle uranium are less reactive than virgin uranium lots; the effect is a 25 to 30 inhour loss per 105 pile fully loaded with recycle metal.

PROCESS TECHNOLOGYPower Level Limitations

Maximum power levels at the D, DR, F and H Piles were restricted by the 105 C tube outlet limit until the last of the month, when reductions of 5 C were made at DR and F Piles by the Manufacturing Department. At B and C Piles, tube boiling limits were generally limiting at temperatures near 97 C and 101 C, respectively. A similar reduction of 5 C was also authorized for the C Pile, and this was made effective as a 98 C maximum tube temperature. Maximum power levels at the K Piles were restricted by emergency water supply considerations.

Process Specification Changes

None.

Pile Operation

Under the routine tube replacement program, the following numbers of tubes were removed: B-20, D-50, F-66, and H-60. All were replaced except 23 at H Pile, where considerable difficulty in inserting tubes was experienced apparently because of tube-channel graphite damage.

A large number of process tube leaks occurred during the month. Numbers of leaks were as follows: D-6, DR-1, and F-19. Not included in this list are a leak occurring in conjunction with a C-metal rupture at C Pile, two leaks caused by slug rupture at DR Pile, one leak caused by slug rupture at F Pile, and two leaks probably caused by tube damage during the pushing of five stuck charges found during charge-discharge at KE Pile. Tube leak detection capability of the helium leak detector system was improved at F Pile by installation of a steam jet eductor at the bottom of the relief riser.

An unusual startup incident occurred at the D Pile. Shortly after a Panellit scram at 3:00 A.M. on January 6, 1956, a cold startup was to be made because less than sixteen hours of operating time had been accumulated since the initial cold startup. The predicted reactor criticality was in error and a power rise to a level of approximately 50 megawatts was experienced in about 1.5 to 2.0 minutes. The existence of an excessive rise rate was noted within the first minute after first indication, and insertion of horizontal rods was begun. The power rise was halted at about 50 megawatts by this action. Data from a logarithmic recorder associated with the proportional counter indicated rising periods from 15.7 to 4.3 seconds. The latter value is believed to be the shortest probable rising period. The Beckman flux-trip

devices did not scram the reactor because they had been inadvertently left set on the normal operating range. To prevent such occurrences, several procedural changes have been made and equipment improvements and additions are under study.

An emergency generator at 165 KE failed on January 27, 1956. Both K Piles were shut down until inspection of the failing and four other generators was completed on January 31, 1956. The failure was originally believed to have been caused by loose coil wedges; however, results of the inspection were not available at report time.

Ruptured Slugs

A total of thirty-five slug failures occurred in Hanford piles during the month. These consisted of thirty failures of regular production pieces, four failures of experimental uranium fuel elements, and one failure of a C metal piece.

During the month preliminary studies were made of the current rupture situation. Results of these studies indicate that:

1. At the D and F Piles irradiation with unchanged conditions to the present high goal exposure would produce a very high rupture frequency. Between 50 and 70 per cent of the recent failures have been attributed to excessive corrosion resulting from decreased rib height in old process tubes. Until the tube replacement program is at the proper equilibrium some corrective measure is indicated to be necessary.

At these two piles a large percentage of the recent failures, especially of those attributed to corrosion between the ribs, have occurred in a metal type which had an air delay between its removal from the beta-phase transformation bath and the water quench bath. One result of this delay was expected to be a decrease in slug warping during irradiation. It has been postulated that in tubes having low ribs such a decrease in warping reduces the degree of mixing of the hot water running between the ribs and the cooler water running through the upper part of the annulus. Consequently water temperatures and corrosion rates in the area between the ribs would be greater for these slugs than for types which warp to a greater degree. Although the rupture resistance of this metal may be equal or even superior to that of regular production metal in good process tubes, its relatively poor performance in badly corroded tubes makes it desirable to discharge some quantities of the delay quench slugs from selected tubes. Such a recommendation has been made.

2. At the H Pile a high slug rupture frequency was encountered during November and December, 1955. In consideration of the relatively low exposures which the pile loading had attained at that time, it was predicted that an even higher frequency would be encountered during the next few months and that the rupture rate would be intolerable at exposures well below the current high goal. There were, however, certain factors which cast considerable doubt on whether the rupture rate vs. exposure curve could be extrapolated. During January six slug failures occurred in this pile, about one-half the number incurred during the previous month. It is possible that the lull during January may be followed by high rupture frequencies in the following months. Additional operating experience is necessary to determine whether the decrease in January was the result of a real trend or just a fluctuation.

DECLASSIFIED

Fb-15

DECLASSIFIED

3. At the C Pile the regular production metal loading has produced an average of about four ruptures per month with no discernable trend toward higher failure rates. This frequency may be tolerable and corrective measures are less necessary here than at most other piles. However, the established failure rate vs. exposure relationships indicate that, under present operating conditions, even a slight increase in the goal exposure would produce an excessive failure rate.
4. The nine slug failures at the DR Pile this month confirm the trend which began with six failures in December, 1955. With the bulk of the metal in this pile still well below the goal exposure the rupture frequency may be expected to increase as the overall exposure level increases. The effect of recently decreased power at DR has not been considered at this time.
5. Three failures occurred in the B Pile during the month, as compared with one failure during the last quarter of 1955. It is still too early, however, to tell if any real trend is developing at this pile.

At the present time studies are being made to develop methods of eliminating or reducing the two primary failure types, between-the-ribs corrosion failures and hot-spot, or intergranular corrosion, jacket failures. Until such methods can be developed and applied, more immediate measures are indicated to hold the failures to a relatively low frequency. The two primary measures which may be used are:

1. Selectively decrease goal exposures.
2. Decrease pile powers.

Of the two, decreasing exposures is preferable for the following reasons:

1. Power cuts necessarily decrease production.
2. Quantitative relationships between failure rates and exposure are available, so that the exposure cut necessary to reduce failures to a given level can be calculated. No good quantitative relationship between power and failures of these types is available.
3. Decreasing goal exposures would offer immediate relief, because all failures which would have occurred above the new goal exposure would be eliminated. Since some number of slugs are approaching failure, having been damaged by the conditions to which they have already been subjected, a decrease in power would serve only to delay their failure and many of them would still rupture before reaching the current goal exposure.

Although decreasing goal exposures is the preferable method it is contingent on the availability of slugs for the additional charging involved.

RUPTURED SLUG TABULATION FOR JANUARY 1956

<u>Date</u>	<u>Tube No.</u>	<u>Lot No.</u>	<u>Type Metal</u>	<u>Exposure</u>	<u>Type Failure</u>
Regular Production Uranium Ruptures					
1/1/56	2677-F	K-107	8" Reg.	747	Side
1/2/56	2087-B	M-33	8" Reg.	747	Side - Hot Spot
1/5/56	3272-B	X-6	8" Cored (Extruded)	660	Side - Hot Spot
1/6/56	1185-H	M-57	8" Reg.	574	Side
1/7/56	0972-H	M-57	8" Reg.	585	Cap
1/7/56	3173-B	?	8" Cored (?)	661	Side - Hot Spot
1/8/56	2679-C	?	8" Reg. (PT 519 Tube)	485	Side
1/8/56	2987-DR	Z-25	8" Reg. (Reprocessed)	636	Side
1/9/56	3069-DR	K-190	8" Reg.	416	Side - Hot Spot
1/10/56	1981-H	K-164	8" Reg.	626	Side - BR
1/12/56	3681-DR	Z-10	8" Reg. (Reprocessed)	691	Unclassified
1/12/56	1480-F	D-17	8" Cored (Drilled)	673	Split
1/12/56	1378-H	M-57	8" Reg.	600	Side - BR
1/14/56	1177-C	K-217	8" Reg.	201	Side - Hot Spot
1/15/56	0983-H	M-65	8" Reg.	533	Side - BR
1/15/56	1863-H	K-164	8" Reg.	602	Side
1/16/56	3469-DR	Z-10	8" Reg. (Reprocessed)	678	Split
1/19/56	2361-C	Z-93	8" Reg. (Reprocessed)	203	Split
1/20/56	1269-D	L-84	8" Reg.	598	Side - BR
1/20/56	1267-F	D-28	8" Cored (Drilled)	617	Split
1/22/56	0873-DR	K-182	8" Reg.	583	Side - Hot Spot
1/23/56	3869-F	M-26	8" Reg.	701	Unclassified
1/25/56	3574-DR	M-41	8" Reg.	720	Cap
1/26/56	2668-C	Z-74	8" Reg. (Reprocessed)	102	Side - Hot Spot
1/26/56	4071-DR	K-166	8" Reg.	604	Unclassified
1/29/56	2578-DR	K-186	8" Reg.	606	Side
1/29/56	1084-D	L-92	8" Reg.	533	Side
1/29/56	3667-DR	L-52	8" Reg.	687	Side
1/29/56	1079-C	NA	8" Reg.	171	Mixed with other metal
1/29/56	1982-F	L-85	8" Reg.	714	Side - BR
Production Test and C Metal Ruptures					
1/3/56	2164-C	4" Ike	PT 607-A	558	Completely Disintegrated
1/4/56	2065-C	4" Ike	PT 607-A	449	Completely Disintegrated
1/10/56	2073-C	D-94	PT 603-A, Cored drilled with crimped U. end plugs.	577	Split
1/16/56	2082-F	8"	PT 596 (Dingot)	844	5 Pieces**
1/18/56	4380-C		C Metal	54/tube	J.F.

Legend and notes: BR - between ribs
NA - not yet available but should be later
? - unknown
JF - jacket failure

** More examination necessary. Could be 8" regular.

Side failures not classified as "hot spot" or "BR" could have failed by the following mechanisms: pinhole penetration, "Hot Spot", "BR", unknown mechanism.

DECLASSIFIED

Fb-17

DECLASSIFIED

HW-41205

DEL

PRODUCTION TESTS

Test No.	Type Metal	No. of Tubes	Pile	Goal		Remarks
				Exposure	Present Exposure	
105-570-A	Cored-Lead Dip	4	2-C	2 ruptures	Discharged 1820-1870	Ruptured at 1115 & 1173 MWD/T
	Control	4	2-F	"	1 disch. at 1046	1 ruptured at 1128 MWD/T
			2-C	"		Ruptured at 1524 & 1547 MWD/T
			2-F	"		
105-586-A	U-Si Ingots	1	B	900	Disch. at 1007 MWD/T	
	U-Si Ingots	4		2 ruptures		Not yet charged
	U-Si Cored	3		900		Not yet charged
	Control	4		2 ruptures		Not yet charged
105-588-A	Development Test of extruded and drilled cored slugs	3 tubes 1-C per mo.	3-C	900	775-795	Discharged 1 rupture at 797 MWD/T
			3-D	900		Discharged at 750 MWD/T
						Charged 3/7/55. 1 ruptured at 772 MWD/T. 1 disch. at 788.
			5-D	900	700-750	Charged 3/30/55
			3-D	900	400-450	Charged 7/10/55
			12-D	900	190-220	Charged 9/28/55
105-590-A	Extruded Cored	4	C	Ruptures	Not yet charged	Compares performance of extruded and drilled cored slugs
105-591-A	Cored		All but C	800		Authorizes irradiation of production quantities of cored slugs.
105-593-A	Cored-Al End Plugs	4	C	2 ruptures	500-550	
	Control	4	C	2 ruptures		
105-596-A	Dingot Slugs	9	F	2-300	Discharged	Slugs charged alternately with control slugs from rod-transformed and slug-transformed metal. 1 ruptured at 844 MWD/T.
				2-600	550	
				5-900	750-860	
105-597-A	Mg-U Matrix 4 slugs	1	B or D	3000	Not yet loaded	2 Matrix slugs + 31 reg. slugs.
		1	B or D	6000	Not yet loaded	10 Enriched Matrix and 12 normal Matrix slugs.

105-601-A- Solid 53-MT	12	D	6-600 6-900	210-220	Delay of 30, 43, 50 and 80 sec. between salt bath and water quench.
105-603-A- Cored-Crimped 47-MT	4	C	1-300 1-600 2-900	Discharged at 398 MWD/T	1 ruptured at 577, the rest discharged at 595 and 592. Irradiation complete.
105-607-A- Cored-Enriched 57-MT	6	C	Ruptures	About 900 for enriched pieces remaining. Only 5/8" hole size remain.	Compares performance of welded U. and a.l. end plugs and a larger core diameter. Ruptures have occurred in one welded U. end plug slug and two Al. End plug slug 3/8" hole size at 550-600 MWD/T.
105-608-A- Dingot Slugs 56-MT	16	B	7-600 9-900	270-290	Compares various mechanical and heat treatments of dingot U.
105-608-A- Dingot Slugs 56-MT	3	D	900	150	Authorizes irradiation of production quantities of Dingot Slugs.
105-608-A- Dingot Slugs 56-MT	3	D	900	50	
105-608-A- Dingot Slugs 56-MT	4	C	Ruptures	Not yet loaded	Compares performance of dingot and ingot U. slugs.
105-610-A- Vertically Heat 60-MT	12		2-400 5-600 5-900	Not yet loaded	Rod heat treated in vertical position.
105-611-A- Reg. Produc.	33	B,C	500 900 1100	11 tubes charged 105-B 250 MWD/T	Investigates the effects of pile variables upon slug stability.
105-613-A- Solid 54-MT	20		4-400 8-600 8-900	Not yet loaded	Delays 35, 50 and 80 seconds between salt bath transformation and water quench. Heat treated in rod form.
105-614-A- Hot Press Canned 62-MT	8	C	200,350,500, 750 & 2 ruptures.	Circulating for approval.	Evaluated hot press canned solid slugs having anodized jackets.
105-614-A- Solid Slugs Control	8	C	200,300,500, 705 & 2 ruptures.		

DECLASSIFIED

DECLASSIFIED

105-615-A- 63-MT	Lead Dip Canned I & E	8	C	150,300,500 & 2 ruptures approval.	Circulating for approval.	Provides basic information on I & E performance and conversion ratio.
	Control	8	C	150,300,500 & 2 ruptures		
105-620-A- 65-MT	Tru-Line			Normal Goal	Circulating for approval	Provides for the quantity charging of Tru-Line slugs.
105-621-A- 67-MT	Anodized	12		600,800 MWD/T	Circulating for approval	To determine corrosion resistance and provides for the eventual charging of anodized slugs in quantity.

**DECLASSIFIED
WITH DELETIONS**

SPECIAL IRRADIATIONS

KAPL-120 Loop

Operation of the KAPL-120 loop was normal during the month of January. Over 700 hours of pile operating time have been logged on the current group of irradiations.

Numerous repairs have been made on the loop during pile outages. A crud filter and conductivity cells are being installed to give additional information on water purity. There has been a decrease in the rate of crud formation on in-pile fuel elements.

In-Pile Irradiation Studies

Irradiation Request WAPD 114-A for the irradiation of UO_2 fuel samples in NaK was approved. Work is in progress to evaluate the maximum enrichment that can be tolerated in these samples in a Hanford pile. The maximum in-pile temperature of the UO_2 will be the major factor governing this enrichment.

A request has been received from the AEC to perform a feasibility study and prepare a preliminary design and cost estimate for an in-pile recirculating loop using gas as a coolant. Preliminary specifications have been received and the preparation of specifications in support of the design study are now in progress. The loop will be designed to operate at a pressure of 100 lbs. and an exit temperature of 1200 F. The nominal coolant flow rate will be 1/2 lb. per minute. Nitrogen, CO_2 , helium, and air will be used as coolants. The purpose of the loop will be to study the combined effects of the coolant and pile radiations on selected fuel and structural materials.

The two experimental assemblies for studying the reaction between gases and zirconium specimens at F Pile (HAPO-105) continue to operate satisfactorily. Two additional assemblies are being prepared for charging at a later date.

Four temperature monitoring probes and required instrumentation have been prepared for monitoring the annular and core coolant temperatures of I & E slugs scheduled to be charged early in February. Components for four more monitoring units are being fabricated in the Technical Shops. The Bluenose equipment is being assembled to measure the integrated power generated in a column of I & E slugs in support of studies aimed at the determination of the conversion ratio of this type of fuel element.

Four experimental assemblies for the safety fuse studies (HAPO-162) were completed at NAA and have been received here at HAPO. Following the completion of mock-up studies with one of these assemblies, their charging in the planned sequence will begin.

Specimens for studying the effective irradiation on U-Ni-Al and U-Ni-Fe bonds were charged into H Pile on January 11.

Six samples of Krypton employed in the study of the diffusion of Krypton and uranium (HAPO-166) were successfully irradiated.

**DECLASSIFIED
WITH DELETIONS**

DECLASSIFIEDMTR Liaison

The rupture of a hot press canned I & E wafer slug in the GEH-4 test facility caused a shutdown of the MTR on January 4. A release of fission gas in the area of the pile building was again observed. HAPD personnel have been advised that major modifications in the facility will have to be made to avoid this release before it will be allowed to operate again. The rupture occurred after an exposure of about 800 or 900 MWD/T. The maximum power generation rate for the ruptured slug during this irradiation period was about 30 KW.

The irradiation of uranium and uranium alloy tensile specimens (GEH-3, -14, -15) were completed. Uranium-magnesium alloy samples (GEH-3-8) have been recharged and will be carried to exposures of 5000 and 7500 MWD/T.

Gamma Irradiation Studies

The large four Pi ionization chamber has been installed in the O-far level at KW Pile. A four inch lead shield has been provided to reduce radiation background.

The design of the megacurie gamma facility has been completed and cost estimates are being obtained. It has been determined that this facility will be located in the viewing pit at KW Pile. Cans for containing the cobalt for this facility have been fabricated and tested for reactivity loss in the K Piles. De-canning equipment has also been fabricated and successfully tested.

Approximately 40 different samples were irradiated in the gamma pit at F Pile in support of various radiation damage studies. A portion of these irradiations was aimed at evaluating a satisfactory insulating material for thermocouples on the rear face of the piles.

Borescoping

A two inch separation at a tube-trunnion block junction and a cocking of the trunnion block were observed in process channel 1194 at F Pile on January 9. The trunnion block was realigned with the borescope; graphite in this channel appeared to be in good condition.

Two pieces of broken liner block were found lying across VSR channel #24 at F Pile when it was borescoped January 13. The remainder of the liner block was not cracked or broken. Following removal of these pieces it was estimated the cavity left would hold roughly a pint of balls of the third safety system.

DECLASSIFIED

HW-41205 DEL

PILE MATERIALS SUB-SECTION

GRAPHITE AND MATERIALS DEVELOPMENT

High Temperature Graphite Irradiation GEH-9

The first GEH-9 test thimble charged into the Materials Testing Reactor on December 28 for a planned one-half cycle (nine days) irradiation was discharged on January 4 when a premature shutdown of the reactor caused termination of the partial cycle. This irradiation was a test of the behavior of the apparatus in preparation for an extended irradiation to start February 6. The apparatus functioned satisfactorily except that temperature anomalies were observed which appear to have been caused by the thermocouples pulling loose from the samples. This hypothesis will be confirmed when the thimble is inspected during the first week in February.

Thermocouple Wire Insulation

Complete survey of materials for rear face thermocouple wire insulation was made in order to recommend a better material than the existing nylon-over-nylon combination at B-D-F Piles. The wiring must be replaced in these piles this year because of excessive deterioration from combined heating and gamma radiation. Available data indicate that inhibited polyethylene over silicone-impregnated woven fiber glass will yield a much longer useful life than the three years experienced at B Pile. It is being recommended that carbon black and an oxidation inhibitor be added to the polyethylene to provide radiation resistance and chemical stability respectively. Ordinarily, polyethylene has given only moderately good service at C Pile. Silicone-impregnated woven fiber glass has been observed to provide excellent insulation at temperatures as high as 400 C under high gamma fluxes. The cost of rewiring a single pile has been estimated at \$80,000, thus each additional year of life added by improving the insulation is worth approximately \$27,000.

Aluminum Process Tubes

Orders have been placed for aluminum process tubes to be used in the current tube replacement program. Pile Materials has provided the specifications for these tubes. Agreement has been reached on the following shipping method: The tubes will be protected by individual cardboard sleeves as in the past, but not crated in wooden boxes. They will be individually placed in the box car and properly blocked and braced to prevent damage during transit. The first shipment of 1,000 tubes packed in this way will leave Alcoa during February. Savings of \$23,000 will be realized for this 1,000 tube order alone by doing away with the special wooden boxes. Additional shipments will result in proportionate savings.

New methods of fabricating aluminum process tubes are being pursued with both Alcoa and Reynolds. Alcoa is investigating the use of tube reduction methods and Reynolds will attempt to make Hanford cross-section tubes by roll forming and welding.

Thermal Annealing of Irradiated Graphite

The activation energy spectrum of a graphite sample irradiated for 503 MD/CT at about 158 C has been obtained. A small amount of crystallite damage began to anneal at about the temperature of exposure in the pile. No large release peaks are present

DECLASSIFIED

in the activation energy spectrum. These results are not in accord with previously reported data that indicated no annealing of radiation damage until temperatures much higher than the exposure temperature were reached. The results of this and other annealing experiments in progress will be analyzed in a document being prepared on irradiation annealing of graphite.

Uncooled Test Hole at C Pile

Physical length measurements were completed on graphite samples from the first two sample boat discharges from the Y Test Hole at C Pile. This has been the first discharge from this facility which was installed in June, 1955. The discharge operation went smoothly and no future trouble is foreseen.

The first boat exposed for 145 MD/AT at temperatures between 475 and 500 C contained pile-grade graphite samples. Dimensional changes were slight and vary little from those observed after exposure in the 300 to 400 C range. The six different graphites showed a range of physical distortion varying from -0.01 per cent to +0.02 per cent in the direction transverse to the extrusion axis. Parallel cut samples showed no observable dimensional changes.

The second boat exposed to 648 MD/AT and the same temperature range contained the varied temperature of graphitization series of Texas coke graphite samples. Dimensional stability ranged from -0.26 per cent length change at 1370 C to -0.08 per cent change at 2300 C. At 2570 C and 2700 C positive changes in length of 0.02 per cent and 0.01 per cent respectively were observed. These results are not a function of density since the samples were all close to 1.50 g./cc.

Pile Disaster Poisoning System

The possibility of boron impregnation of graphite by passing BF_3 gas into the graphite structure of a pile is under consideration for pile disaster planning. Two experimental runs in which BF_3 was passed over graphite samples at 800 C were completed and the boron content of the graphite was spectrographically determined. In the first run, the sample was placed in a reaction chamber and the atmosphere was discharged by flushing with BF_3 . The temperature was raised to 800 C and maintained for fifteen minutes with a low flow rate of gas continued. After allowing the sample to cool in the presence of BF_3 , it was removed for boron analysis. The second run was identical to the first except that it was flushed with air after cooling to remove BF_3 gas that may have been loosely held in surface pores of the graphite. Spectrographic analyses were made on 10 mg. of surface scrapings from the graphite samples and also on the entire bulk sample by ashing it and analyzing the ash. Both samples showed a surface boron content of 50 ppm compared with less than 1 ppm. on the control sample. The bulk boron contents were 3 ppm. and 0.7 ppm. respectively compared with 0.02 ppm. for the control.

PILE GRAPHITE STUDIES

PT 105-548-E, C Pile Graphite Burnout Experiment

This production test will end February 15. Unless the results are inconclusive on completion of the test, C Pile will revert to operation under process specifications (e.g., 500 C graphite temperature limit).

DECLASSIFIED

Preparations are complete for discharge of samples from tubes 1960-C, 2773-C, 2785-C, and eight large graphite bars from the D test hole.

Operation of the follower furnace has been satisfactory during the month, but pile operation has been infrequent. An extensive analysis of the temperature data in the pile and furnace is being made to enable interpretation of weight loss measurements which will be obtained from the samples.

Graphite Temperature at K Pile

A further investigation of temperature in KW Pile is being made in order to determine why both the temperature and the temperature distribution are different from the predicted values. It is likely that some of the assumptions used can be refined so that future calculations can be made with a higher confidence level.

KW reached equilibrium this month at a power of 1900 MW (2200 effective tubes), 65 per cent helium, central zone graphite temperature of 360 to 400 C, maximum temperature 500 C. For comparison, the design point was 1700 MW (2400 e.t.), 100 per cent helium, central zone graphite temperature 380 C, maximum temperature 380 C. KE does not have enough operative thermocouples left to enable study of its temperature.

Thermocouple Stringer Replacement at KE

Recommendations were made for more thermocouples and new locations in the stringers to be built for RS-3 and RS-6 at KE. With these changes, the stringers will be more useful for operational control of graphite temperature.

PT 105-553-E, Skewed Temperature Test at D

This test has been delayed because of lack of thermocouples in D and the current tube replacement. It may be practical to start this test in February because two thermocouple stringers are now ready for installation, but it may not be possible to increase graphite temperature very much because there are many "air tubes" in the pile.

Core Sample from 2776-F

On January 4, one core sample was removed from channel 2776-F at a distance of 12 feet 9 inches from the rear face. The following crystal lattice spacings were obtained: filler end of core, 6.82A; center, 6.85A; bore, 7.33A. Attempts to remove more cores from the channel were unsuccessful because of complications in assembling sections of the core borer.

Continuous Oxygen Analysis at C Pile

Recommendations for adding an automatic standarding feature to the continuous Beckman oxygen analyzer at 105-C area were sent to the 105-C Instruments Supervisor. A test of a galvanic cell for the determination of oxygen has been proposed by K. Koyama in HW-40418. Gas sample lines will be installed to the galvanic cell and a modified Beckman analyzer after the discharge of graphite samples from the PT 105-548-E follower furnace.

DECLASSIFIED

Crushing Strength of Graphite

Preliminary results are now available on the crushing strength of oxidized graphite. This investigation has been directed toward the establishment of more realistic limits on the stresses applied to pile graphite structures which are partially oxidized.

In order to achieve a reasonably uniform oxidation throughout the cross section of the test piece it was necessary to use an unusual shape of test piece or be required to spend a long time achieving the oxidation of a more standard test piece. The shape chosen was a one-inch right cylinder two inches long with a concentric three-quarter inch hole. Data have been partially collected for correlating results from this shape and a more standard test piece.

The test pieces were all cut transversely from one bar of CSGBF graphite and machined to size. Test pieces were then weighed, measured, and oxidized by dried, deoxygenated CO₂ in the temperature range of 910 C to 980 C. After oxidation the test pieces were reweighed, remeasured, and tested in compression.

Attempts to plot ultimate strength in compression versus per cent oxidation yielded a large scatter of points. It was found that the scatter of points could be reduced considerably by plotting the apparent density of the pieces after oxidation (if oxidized) versus the ultimate crushing strength. This plot shows an almost linear relation. This relation has also been observed by Malstrom (NAA-SR-67) in the tensile testing of unoxidized graphite.

Even though the scatter of points is reduced by the above treatment, it is still more than desirable. Some of this scatter may be due to an uneven surface oxidation and/or a variation in density along the test piece. Measures to correct the first of these variables are now in use. The latter variable is not subject to control.

MTR Canal Gamma Facility Exposures

The exposure of pyrex ampoules containing weighed graphite samples in an atmosphere of oxygen to the intense gamma radiation of the MTR Canal Gamma Facility was terminated late in November and the ampoules returned to HAPD late in December for final measurements. Fourteen ampoules in three series were irradiated. Series A consisted of six ampoules, Series B of six ampoules, and Series C of two ampoules. The initial conditions of the ampoules are tabulated below. It may be shown from these data that all ampoules contain approximately the same initial standard volume of oxygen even though the ampoule volume and thus the system geometry for Series A and C are somewhat different from those of Series B.

Series	Graphite Type	Graphite Weight (gms.)	Initial Ampoule Conditions				
			Graphite Surface Area (m ² /gm)	Initial Pressure (Cm.Hg)	Oxygen Purity (%)	Ampoule Volume (cm ³)	Outgassing Temperature (°C)
A	CSF	14.0	0.30	42.6	99.7	80	400
B	CSF	13.9	0.30	62.5	99.7	53	400
C	WSF	15.3	0.75	42.9	99.7	80	400

DECLASSIFIED

HW-41205 DEL

The first ampoules from Series A and B were removed from the facility after an exposure of about 5×10^9 roentgens. Thereafter, one ampoule from Series A and B was removed after each incremental exposure of from 2×10^9 to 3×10^9 roentgens, so that the last samples removed had received an integrated exposure of about 18×10^9 roentgens. The first ampoule of Series C received an exposure of about 9×10^9 roentgens while the second received about 18×10^9 roentgens. All dosage rate measurements were performed by MTR personnel three or four times a week.

Because all ampoules contained about the same initial standard volume of oxygen, the initial rate of energy dissipation or ion pair formation in all ampoules will be about the same. Therefore, data will be obtained on the effects of pressure, graphite surface area, and system geometry on the initial rate of the gamma ray induced oxidation of graphite. Data will also be obtained on the ion pair yield as a function of exposure and standard volume of oxygen. Final measurements of the total pressure, gas composition, and graphite weight will be started immediately.

PILE COOLANT STUDIES

Production Tests

Two tubes removed from the far side of F reactor have been operating on low pH, 6.9 to 7.1, process water under PT 105-554-E. The corrosion rates of these two tubes have been compared with corrosion rates calculated for pH 7.6 water by using the actual temperature history and days operated.

A summary of these results are shown below.

<u>Tube</u>	<u>3489-F</u>	<u>3284-F</u>
Date inserted.	5/28/54	11/1/53
Water history.	13 months pH 7.3; 6 months pH 7.0	6 months "floating pH", 14 months pH 7.3; 6 months pH 7.0
Min. avg. wall thickness	62 mils	58.5 mils
Min. observed wall thickness	59 mils	58 mils
Observed corrosion loss (best estimate)	<2 mils	2 mils
Calculated corrosion loss for pH 7.6	3.9 mil min. (laboratory rate)	8.5 mil min. (laboratory rate)
Ratio:	6 mil probable in-pile	13 mil probable in-pile
$\left. \begin{array}{l} \text{Observed Corrosion} \\ \text{(pH 7.6 corrosion)} \end{array} \right\}$	$\sim 1/2$ maximum $\sim 1/3$ probable	$\sim 1/4$ maximum $\sim 1/6$ probable

DECLASSIFIED**DEL**

These results are preliminary in nature, and it is not possible to separate the effects of operation at the various pH's to which the tubes have been exposed. However, preliminary indications are that the tube corrosion rate at pH 7.3 is no greater than 1/2 the corrosion rate at pH 7.6.

Unclad 63S process tubes were installed in channels 2070, 2776, and 3177 in B reactor on January 22, 1956, under Development Test 105-557-E, and 72S clad 63S process tubes were installed in channels 2576 and 2781 in F reactor on January 8, 1956, under PT 105-543-E. Twenty-nine 63S tubes are now being exposed under this production test. From time to time in the future, 63S tubes will be removed from the reactors for corrosion examination, to supplement present corrosion knowledge of 63S aluminum alloy.

A slug rupture occurred in tube 2679-C, operating under PT 105-519-E, on January 8, 1956. The charge in this tube consisted of alternately charged anodized and autoclaved slugs and had reached an exposure of 485 MWD/T at the time of rupture. The ruptured slug was a standard, autoclaved piece. Tube outlet temperature was approximately 105 C and tube power was approximately 925 KW. The rupture stuck in the tube. The tube was replaced with a standard C annulus tube. Tube 2071 also contained anodized and autoclaved slugs charged alternately and was discharged on January 9, 1956, at an exposure of approximately 480 MWD/T. This tube was recharged with standard, weighed slugs.

Pile Process Tubes

Thirty-four process tubes were examined during the month. No new or unusual type of corrosion was observed.

Thirty-seven process tubes were Probologed during the month, 15 from D Pile, 12 from B Pile, and 10 from H Pile. In most cases, Probolog values for remaining tube wall thickness agree reasonably well with calculated values. Spare equipment has been obtained and alterations made in order to accelerate and improve the Probologing operation. Examination of some of the probologed tubes has not yet been completed.

Tests to develop a modified slug or a special dummy which will cause intermixing of the water in the two flow channels in a process tube are progressing. Preliminary results indicate that the highest degree of mixing is given by a 6 inch hollow perforated dummy with a spiral slot cut through the wall making one revolution in the length of the slug. A 1-3/16 inch diameter ball inserted between two normal slugs gave mixing approximately as good as the spiral cut perforated dummy. Other mixing pieces tested, in descending order of performance, were an 8 inch perforated dummy, a normal 8 inch slug with a 0.020 inch thick, 1 inch wide band on each end, spool type slugs with the center six inches reduced in radius by 0.030 inch, 0.020 inch, 0.010 inch and 0.005 inch, a V spool slug 2 inches long with 1.440 inch end diameter and smallest diameter 1.240 inches, and spiral grooved slugs with 1/2 inch wide grooves 0.010 inch deep in one case and 0.005 inch deep in another case.

During the month Allegheny-Ludlum Steel Corporation began work on the extrusion of tube blanks for fabrication of six ribless zirconium tubes (1.730 inches O.D. x .060 inch wall). Two extrusions were made on January 13 at their Watervliet, New

DECLASSIFIED

York plant. Gallling of the inside surface of the tube blanks was observed on both extrusions. Attempts will be made to eliminate the galling by redesign of the extrusion mandrel and by use of a glass lubricant more viscous than the lubricant used on the first two extrusions. It is expected that additional extrusion attempts will be made during January. The first two extrusions will be tube reduced to the final tube size. Usable tubes are expected from these two tube blanks.

Invitations to bid on the fabrication of 250 ribbed zirconium or Zircaloy tubes were sent to thirteen vendors January 20. Vendor quotations are due in four weeks from that date. The primary reason for the purchase of this quantity of zirconium tubes is for use in large scale in-pile testing of zirconium tubes. In addition, the order will yield more cost data on the fabrication of significant quantities of tubes and determine the willingness and the ability of vendors to supply still larger quantities of zirconium tubes.

Laboratory Corrosion Studies

The internally heated mock-up was discharged this month. The corrosion rate on the heated sections was approximately six times that of the unheated sections (water temperature 110 C, heat flux 100 watts/cm²). The data are currently being analyzed.

Fifteen heavy metal slugs were discharged after 30 days exposure to pH 7.0, 2 ppm. sodium dichromate, process water at 115, 135 and 155 C for 30 days. These slugs were run for Fuel Technology.

The "dimpled" or ribbed slugs (for use in ribless tubes) received from Fuel Technology during the month are being weighed and inspected prior to charging into a sixteen foot zirconium tube located in the 1706-KE mock-up. The slugs will be exposed to process water at 115 C for about 60 days. Of primary interest will be the affect of the welded "dimples" on the corrosion resistance of the can wall.

Additional tests are planned with "dimpled" slugs to determine the galling problems associated with charging these slugs into aluminum tubes. Efforts are now being directed toward removing ribs from present process tubes for use in this study. Ribless tubes from Harvey Aluminum are expected on the plant in the near future.

Water Treatment Studies

A synthetic organic, water-soluble, high molecular weight, polymer manufactured by the Dow Chemical Company under the trade name Separan 2610 has recently been tested by the Reactor Engineering Unit in an experimental filter plant in the 183-B building and has been found remarkably effective in improving settling and filtration rates during the water treatment process. Addition of as little as 0.005 ppm. Separan 2610 during the water treatment process appears to be effective in controlling filter break-through. Use of Separan 2610 instead of activated silica as a coagulant aid with filter alum should permit substantial savings in the annual chemical costs for reactor cooling water treatment. Additional cost

DECLASSIFIED

savings will be possible if the use of Separan 2610 as the plant coagulant aid can be recommended soon enough to justify cancellation of the proposed project to install additional permanent facilities for the preparation and addition of activated silica to the reactor cooling water. The equipment and installation costs for Separan 2610 addition facilities should be only a small percentage of the costs for activated silica addition facilities.

To facilitate the rapid evaluation of Separan 2610 as a replacement for activated silica in the water treatment process, a substantial testing program has been initiated. This program includes water treatment tests in a single plant filter system and laboratory and pilot-plant testing, to be followed, if successful, by a half-pile test. A single flocculating and settling basin supplying water to a single filter in the 100-H water plant will operate under development test procedures to demonstrate the performance of Separan 2610 on a plant scale. At the same time, studies of optimum Separan 2610 addition rates and feed locations will continue in the 183-B experimental filter plant, while indications of the corrosion and film-forming characteristics of Separan 2610 will be obtained from tests in the 1706-KE Flow Laboratory in-pile and mock-up facilities. Within a short period of time, when sufficient data are available, a half-pile test will be initiated under production test procedures in order to prove the effectiveness of Separan 2610 as a coagulant aid in the reactor cooling water treatment plants.

RECIRCULATION TECHNOLOGY

H-Loop Recirculation Studies

Following start-up of H Loop on December 29, 1955, the facility has operated 19 days at an outlet temperature of 200 C. The water purity has been maintained through use of a mixed-bed ion exchanger and is now approximately 2 megohm-cm. The run will last for approximately ten more operating days, at which time the slugs will be discharged for corrosion evaluation. Another similar charge of the new 1 per cent Ni-aluminum canned slugs will be charged into the tube and exposed to 200 C, high purity water, for approximately 60 operating days.

The installation of an out-of-pile test section has been completed. This addition will provide for corrosion studies of 200 C radioactive water as well as crud and activity sampling. Evidence of satisfactory decontamination of the loop piping was observed when piping was cut to install the test section. Survey readings of 20 mrad/hr. in the vicinity of the open pipe compare with 10 mrad/hr. readings obtained under approximately similar conditions previous to the rupture.

Radiometallurgy examinations of specimens from the failed zirconium tube and of two of the slugs from the rupture incident are still in progress. From observations and measurements it is concluded that the hole in the zirconium tube was due either to mechanical or chemical damage and was located opposite the ruptured slug. Shut-down repair work on the radiometallurgy sectioning cell is holding up progress on the slug examination. However, detailed pictures have been obtained and examination of the can of the slug adjacent to the ruptured slug (i.e., the one with the tear-drop hot spot) showed a high percentage of UAl₃. Radiometallurgical work entailing sectioning is scheduled to begin in a few days. Measurements show a high degree of warp on these two slugs as well as on most of those in the high temperature region of the tube.

DECLASSIFIED**DEL**ELMO Loop Development Activities

Nine rupture tests were made in ELMO-4, following repair of the pump. Correlation of the test data shows that the time required for reducing flow rate to one-third of its normal value is directly proportional to the reported uranium corrosion rate in hot water. This correlation applied to unbonded solid slugs in the range 160 to 240 C.

ELMO-2 was started up at 155 C with high purity water; the initial charge was comprised of standard slugs. After nine days' operation, carbon steel coupons and one per cent Ni-aluminum alloy slugs were inserted. At the same time, the pH was reduced to the range 5 to 6. A test schedule for ELMO-5 was developed to provide information regarding the suitability of carbon steel at temperatures of 80 to 200 C using a pH value compatible with aluminum.

Boiling Development Program

The initial test of new mock-up boiling equipment in 1706-KE Building was begun by flashing steam at the rear control valve. Preliminary testing of the in-pile equipment was initiated by determination of the capacity of the inlet water heat exchanger. A report describing the above Single Pass Boiling Facility was issued. Scope studies on the KER Boiling Modification were continued. The rear face condenser will be sized for the present 150-D KER pumps.

KER Activities

Construction progress on the KER Recirculation Test Facility is essentially on schedule. However, delivery dates on instrumentation are estimated to cause a one-month delay in the ready-for-use date, making it August 15, 1956. Bids have been received for 25 foot lengths of ribbed stainless KER process tubes. It appears entirely feasible to weld two lengths together to make a satisfactory tube. Zircaloy billets for ribless KER tubes have been delivered to Allegheny-Ludlum and are being machined prior to extrusion. Exchange of information with KAPL personnel was continued in order to determine the feasibility of using SAR fuel elements in the KER tubes.

Operation of 1706-KE Water Studies Semi-Works

Operation of the 1706-KE Semi-Works proceeded satisfactorily during the month. All four of the experimental filters were placed in operation, and operation of the mock-up and mini-tube apparatus continued.

Four additional engineering assistants were assigned to the Unit as part of the organizational build-up for the combined 1706-KE-KER operational requirements. An extensive training program for the new personnel is now underway. Operating procedures for the new facilities were developed.

DECLASSIFIED

HW-41205 DEL

FUEL TECHNOLOGY SUB-SECTION

PROCESS TECHNOLOGY

Untransformed Uranium

Planned sampling and macroetching of both acceptable and reject solid and cored pieces using the new ultrasonic test level show that partially untransformed slugs are still present in the metal stream. These untransformed slugs were machined from rods heat treated at FMPC between September 27 and October 12, 1955, when the heat treating process was not under proper control.

Studies continue to establish an ultrasonic test level which would insure rejection of all incompletely transformed metal without rejecting large numbers of slugs that have been completely transformed. It is anticipated that the new test level, initiated January 23 and now in use, will cause rejection of approximately two percent of all HAPO production. The rejects will consist mostly of completely transformed and fine grained material but will include all slugs containing incompletely transformed metal. Continuous macroetch studies should insure that all acceptable slugs have been completely beta transformed. All of the reject slugs will be heat treated in slug form at HAPO prior to lead dip canning.

Hydrogen in Uranium

Determination of a relationship between surface hydrogen content of uranium slugs and resulting porosity in Al-Si after canning is continuing. Preliminary studies with a thermocouple slug show that temperatures of 600 C can be achieved in less than two minutes (as compared to 4 1/2 minutes with the old assembly). This approaches the 40 seconds necessary to reach 600 C in the lead bath during the canning operation. Autoradiographs and sonobond data are being obtained on groups of canned slugs chosen from specified rods. Hydrogen data revealing continuous evolution from sample slugs selected from each group will be compared with the radiographs and sonobond count. Upon completion of studies a maximum hydrogen specification will be written.

At the present time FMPC is keeping the hydroxyl content of the heat treating salt bath below 1.0 percent by daily purging with CO₂. Data accumulated during 1955 indicate that if the hydroxyl content of the bath remains below the 1.0 percent concentration, the gas content of the resulting production metal will be relatively low and will have porosity reject rates less than four percent after lead dip canning.

Detection of Bond Defects

A study of slug bond defects detected by the ultrasonic bond test unit disclosed that the ultrasonic test can be applied over the entire length of the slug since very few defects occur at the base or cap end bevel of the slug core. The bond tester, when adjusted by the use of standard slugs, was found to pass some slugs having defects that were large enough to have been rejected. This may be due to

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205

DEL

variance in the can and Al-Si thickness covering the defect area. If this is so, adjustments other than the use of the standard slugs may be necessary to assure that no unacceptable slugs are passed by the bond tester.

About 260 slugs rejected at the current ultrasonic test level, but which passed the frost test, have been examined to determine the nature and actual size of the rejects. Approximately 125 slugs passed the bond test unit when tested the second time. Of these 125 slugs, 53 were border-line rejects which should not have passed. This indicates that there is either a variable in the bond test (possibly a variance in can plus Al-Si thickness covering the reject area) which needs further investigation or that a more stringent rejection limit should be used.

Of the 140 slugs which were rejected by the bond tester two successive times, at least 110 were rejected for defective areas under the side wall where they could have been detected by the frost test. Several large unwet areas were found, indicating that the frost test is insensitive to this type of defect.

Evaluation of Aluminum Caps and Cans from New Vendors

Inclusions in Alcoa cans, as-received from the vendor, were examined in a series of treatments similar to the stages in the lead dip canning process. The test was undertaken because it was noticed that these inclusions were similar to the "Type S" pits found after autoclaving. In this particular test none of the inclusions in the as-received cans remained after autoclaving. Another group of as-received cans, rejected for surface defects, was tested for the presence of iron, and 11 out of 20 gave a positive reaction to this test. Spectrographic analysis of the contaminate is impractical because of a difficult sampling procedure.

Both Harvey Aluminum and Hunter-Douglas were again made aware of the brass inclusion problem in aluminum cans. Harvey Aluminum has cleaned up its equipment to remove all brass and has moved its fabricating facilities, for Hanford components, away from equipment handling brass and plans an even more effective physical separation. In addition, Harvey Aluminum proposes a 30 minute minimum pickle of the cans in concentrated nitric acid at room temperature. This treatment is reported to remove iron as well as brass inclusions. Tests are being conducted at HAP0 to determine whether the nitric acid will oxidize the surface thus preventing wetting during canning. Hunter-Douglas does not fabricate brass in its plant, but has set up an exacting inspection for inclusions visible to the naked eye. It was suggested to both vendors that chemical spot tests might be applied in their plants for quality control purposes.

Out-of-pile evaluation of Harvey caps was concluded and the caps were released for irradiation under provision of PT 105-66-MT. Six tubes of slugs containing Alcoa and Hunter-Douglas components (alternating positions in the tube) are ready for in-pile evaluation.

Examination of the flow lines in the I & E aluminum spires made by Alcoa indicate the possibility that a conical shear plane might be produced occasionally. The print for this component is being modified to reduce this possibility. The interior tubes of the Alcoa spires appear to be free from scratches, galls, inclusions, and other surface imperfections.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

Uranium Pickling

The tests on number two spray pickle machine in the Manufacturing Facility (313 Building) have continued through the month. Data reveal that the modified machine, with doors and new nozzles, pickles uranium at a rate which is three times that of the original and over half again that obtained by dip pickling. The resulting pickled uranium surface is stable toward reoxidation for at least five hours. The nitric acid consumption has been reduced from 184 pounds (100% HNO_3 /1000 slugs) to 70 pounds. The former dip process consumed 53 pounds.

PROCESS DEVELOPMENT

Uranium Processing

Three partially transformed dingot slugs were found in the MCW September production, two among the recovered slugs and one from samples taken from each lot of slugs for routine checks. Accordingly, it appears that some partially transformed slugs may have been charged among the pieces to be irradiated to low goal exposure. All monthly samples for high goal exposure have been checked for completeness of transformation and it is believed that no partially transformed slugs were charged. Room temperature mechanical properties of 16 samples cut from dingot slugs representing four lots are similar to those from PT 56-MT, except that yield strength (0.2% offset) has dropped from about 40,000 psi for as-received slugs to about 28,000 psi in the salt bath surface outgassed slug samples. The average double throw warp was 8.3 mils from groups of 200 recovered ingot and dingot slugs; the warp data reveals no reason why dingot slugs have a higher incidence of stuck sleeves than ingot slugs. A sample of three tubes of dingot slugs from the MCW November production (lot V-19) was prepared for irradiation to 900 MWD/T; no trouble in pitting of the core surfaces was encountered. A total of about 17,600 dingot slugs of the 30,000 received have been shipped to the 100 Areas to date.

A dingot slug (PT 51-MT) rupture occurred in tube 2082-F at about 825 MWD/T. The tube had been charged with K lot, L lot, and dingot slugs in the pattern K, D, L, D, etc. The rupture was slug 332, the eighth slug from the front of the tube. The rupture was reported to be in six pieces and was canned immediately after discharge. This failure is to be shipped to the 105-B MEF for decanning and confirmation of the type of failure and slug number. A second control tube was discharged at 586 MWD/T for examination. No significant differences were observed in the dimensional stability or breaking behavior of slugs from dingots or ingots.

A study has been initiated to determine the extent, source, and type of gas in the canning bath in an effort to reduce the gas porosity problem in canned slugs by controlling or reducing the gas solubility. Concurrent with this test, methods of reducing the gas content of the bath and of preventing rapid absorption of gas by the molten Al-Si will be tested using the experimental canning line in the 306 Building (Pilot Plant). It has been found that the principle gas dissolved in Al-Si is hydrogen, which can be partially removed from the bath by bubbling dry nitrogen through the liquid metal. The absorption rate of hydrogen into the bath (due to water vapor reacting with the molten Al-Si) can be reduced by blanketing the bath with a dry gas.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205

DEL

Autoradiographs are being obtained on all the canned slugs in each of the twenty control tubes in PT 54-MT (slugs machined from delay quenched rods). Autoradiography of the test pieces in PT 54-MT is considered necessary because of the high rupture rate of typical "between-the-rib" failures being experienced in PT 53-MT (delay quenched slugs).

Assembly Process Development

The rate at which various pressures can be attained within the vacuum braze canning chamber has been investigated. Pumping time from pressures of 0.8 microns can be attained in one minute. An ultimate vacuum of 0.2 microns can be attained at different rates depending on the atmosphere humidity and outgassing characteristics of the components within the work chamber. Eight-inch I & E slugs have been put through the canning cycle. Mechanically, the equipment performs as expected. However, the design of the heating coil does not permit the cap (which rests on top of the slug during heating) to attain a high enough temperature with the result that the molten Al-Si freezes on the cap instead of moving down into the can. Modifications are in process.

It is anticipated that the first quantity of tru-line cans (50,000) will be received by February 15, with an initial canning date scheduled for approximately March 1. Preliminary estimates of equipment and process revisions required for the production of lead dip canned assemblies having tru-line end contours were completed. Approved drawings of components and finished slug contours have been distributed to Manufacturing. Specifications for the production test (PT 620-A, 65-MT) are being prepared.

The uranium-nickel-aluminum bond produced by hot pressing is being studied to determine the effects of irradiation on the bond strength. Test assemblies are currently being irradiated in 105-C and 105-H reactors. Specimens will be discharged when they reach an exposure of 300 MWD/AT so that results on strength of bonds at both low and elevated exposure temperatures (50 C and 200 C) can be obtained. Metallographic comparisons of both irradiated and unirradiated bonds will be made.

An in-pile production test (PT 614-A, 62-MT) has been designed to evaluate recent improvements in the hot-press process. Approximately 400 pieces are now being processed through the various pre-pile tests. After these pieces have been anodized and autoclaved, an eight tube charge (four to rupture) will be madeup.

Post Assembly Processes

The production test design (PT 621-A, 67-MT) for anodized slugs has been revised to include in-pile corrosion testing of one and two mil thick oxalic acid anodized coatings sealed in either water or saturated silicic acid. It is planned to test the one mil thick water sealed coating initially and proceed with testing the silicic acid seal as out-of-pile corrosion testing results are obtained. The best candidates as determined by laboratory tests of corrosion resistance and reduction of slug column bowing and slug cracking will then be irradiated.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205

DEL

After the failure of a control piece in PT 519-A, 37-MT, Supplement B, the two charges of alternate anodized and autoclaved control pieces were discharged from C pile at an exposure of 489 MWD/T. These charges were high temperature tubes and are estimated to have operated at an average outlet temperature of 105 C.

DEVELOPMENT OF NEW FUEL ELEMENTS

Wafer Fuel Elements

Three internally and externally cooled fuel elements containing 1/8-inch thick uranium wafers and 0.008 or 0.032 inch thick aluminum spacers were discharged from the Materials Testing Reactor on January 4. They were examined at the MTR and returned to Hanford for a more intensive study by the Radiometallurgy Unit. The fuel elements had operated at an estimated power level of 90 KW/ft to an exposure of approximately 800-900 MWD/T. The instruments at the MTR are being recalibrated and burn-up analyses are scheduled to determine accurately the power level and exposure at which the fuel elements operated.

Two of the wafer fuel elements were assembled by the hot dip process and one of them by the hot press process. The fuel elements which were canned by the hot dip process reveal no evidence of failure. Perforation or swelling of the hot pressed fuel element was not evident when it was first discharged, but the jacket was "necked-down" circumferentially at several places along the length of the fuel element. This jacket behavior was the same as that observed when wafer fuel elements with deliberately perforated jackets first start to fail in the autoclave.

Examination of the three fuel elements by the Radiometallurgy Unit revealed that the hot pressed wafer element reacted with water from the discharge basin of the MTR after discharge, causing the jacket to split circumferentially at several points. These points were those at which the jacket had been "necked down" when first discharged from the reactor. Again, the failure resembled very closely that of a perforated fuel element which had been autoclaved.

All three fuel elements had jacket scale which was not present when they were first discharged. Except for this scale, there has been no change in the appearance of the two fuel elements canned by the hot dip process.

Out-of-pile experiments of Al-Si penetration between the uranium wafers during canning indicated that for present Hanford reactors, spacers of any kind between the uranium wafers probably are not essential and may cause unnecessary absorption of neutrons. It was found that when as-stamped or as-machined wafers were canned by hot dip processes, the faces of the wafers were sufficiently uneven to permit the Al-Si to penetrate between the wafers and bond them together. If the wafers were flat, with no burrs or other projections, the Al-Si usually penetrated only about 0.1 inch from the edges of the wafers. Grooves about 0.007 inches in width and depth were stamped or machined into the wafer faces at a distance of 0.1 inch from each edge of the wafer minimized the Al-Si penetration.

New canning tongs were fabricated and tested. They are sufficiently simple and rugged to be satisfactory for canning large numbers of wafer fuel elements. Equipment to permit mechanical agitation of wafer fuel elements during hot dipping is being fabricated.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

Internally and Externally Cooled Fuel Elements

A series of machine calculations on the physics of I & E slugs of various dimensions for possible use in the existing Hanford piles has been completed. As one case of particular current interest, the I & E slug proposed for the C pile production test has been compared to the standard solid slug. A preliminary experimental comparison has also been made in the 305 Test Pile.⁽¹⁾ The results of these two comparisons are summarized as follows:

<u>Uranium Core Dimensions</u>	<u>Loss of Reactivity Compared to Standard Loading</u>	<u>Loss of Conversion Ratio</u>
1.370" O.D., 0.479" I.D.	220 in-hours ⁽¹⁾ (measured) 300 in-hours (calculated)	7% ⁽¹⁾ (measured) 1% (calculated)

Since the I & E slug considered contains about seven percent less uranium than the standard solid slug, some loss of reactivity and conversion ratio is to be expected. The cause of the large discrepancy in the conversion ratio comparisons is not completely understood, though it is certainly related to the well known difficulties involved in calculating (and measuring) the resonance escape probability, p . Since p is about 0.9 and since the quantity $(1-p)$ enters the conversion ratio expression as a factor, the conversion ratio obtained is quite sensitive to the value of p . The above results point up the necessity for the in-pile measurement of conversion ratio as proposed in the design of the C pile production test.⁽²⁾

Eight tubes (29 slugs/tube maximum) of dip canned I & E fuel elements (PT 63-MT) were processed and are available for pile loading. The following is a breakdown of the canning yield on these fuel elements.

<u>Canned Rejects</u>	<u>Number</u>	<u>Percent</u>
	666	100
Canning Rejects	93	
Weld Rejects	191	
Radiograph Rejects	26	
Penetration Rejects	47	
Frost Test Rejects	21	
Etch Rejects	13	
Miscellaneous Rejects	2	
Final Inspection Rejects (after autoclave)	84	
Total Rejects	<u>477</u>	<u>71.6</u>
<u>Yield</u>	189	28.4

The tube charges were made from the pieces which passed final inspection together with some wrinkled tube and inclusion rejects. Ultrasonic bond data were obtained

- (1) Preliminary measurement by W. E. Niemuth of Pile Engineering, Experimental Physics Unit.
- (2) HW-39886 A, "Design of Production Test 105-615-A-63-MT, Evaluation of I & E Slugs Canned by the Lead Dip Process," F. W. VanWormer and W. C. Riley (11-10-55).

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205

DEL

on the outside and inside surfaces of each piece. The pieces which were rejected by the O.D. sonobond were frost tested. Fuel elements were sonobond tested on the I.D. and total counts (related to total unbonded area) of the fuel elements were recorded. For the pile charge fuel elements with less than 150 counts were accepted; those fuel elements with counts above 100 will be placed in low exposure tubes. An examination of the rejects is being made to determine the causes and the process modifications which may be necessary to reduce the reject rate.

Development work on the program to can I & E slugs by the Al-Si lead dip process has indicated the feasibility of using a well-type cap with integral tube and a thick-base can with a recess to receive the closed tube rather than the three piece components (cap, can, and tube) previously used. Two thousand of the two piece components were ordered and have been received, after a preliminary shipment of 45 components was found acceptable.

Approximately 30 of the two piece components and 30 of the modified three-piece components were used in a test to determine the advantages and disadvantages of each type relative to "can-ability" and fuel element quality. With a 45 second cycle the new components were assembled more readily, but exhibited some cap cocking. It was apparent that the 45 second cycle was several seconds too short for proper assembly, especially at the point of tube insertion. The lack of a large Al-Si reservoir above the braze line on the well-type cap did not appear to be detrimental to fuel element quality. Porosity of unknown origin was evident in the braze of both types of components. Eleven tubes with spun and impacted closures that passed the bubble test before canning were generally as Al-Si tight as those with spun and welded closures.

Canning of 62 hot press hollow I & E fuel element assemblies for the tube of anodized pieces for in-pile outlet water temperature tests (PT 105-587-A, Supplement B) has been completed. Selection of 20 to 30 hollow fuel elements for the C pile charge will be made upon completion of testing, anodizing, autoclaving, and final inspection operations.

The manufacture of normal uranium wafers (or washers) by subcontractors to the National Lead Company made limited progress during January due to extensive edge cracking during a 15 percent cold reduction of the plate. Experiments performed at Battelle indicate that the cracking can be minimized by taking this reduction at 470 C, prior to beta heat treatment, without great sacrifices in surface quality. The manufacture of uranium washers in the 306 Building (Pilot Plant) continued with a new set of dies. Uranium washers 1.368" O.D. and 0.485" I.D., for use with the components supplied by Alcoa, have been blanked from uranium sheet 0.190" thick. The large diameter die was made with a shear angle so that the peak of the die had penetrated 0.094" before all of the die contacted the sheet. With this shear angle maximum blanking loads of 24 and 14 tons were required for 0.190" and 0.125" thick stock respectively, an approximate reduction of 50 percent from the force previously required using dies with plane faces.

Fuel Elements for Ribless Process Tubes

Two hundred and forty fuel elements with 1/4-inch diameter studs attached to the jacket surface by the stud welding method were received this month from ANL. In

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

general, the studs were completely welded to the jacket with little or no flash or weld cratering around the stud-jacket joint.

Twenty-four fuel elements were machined to an over-all diameter of 1.605 inch, frost tested, autoclaved and sent to the 189 D Flow Laboratory for evaluation.

Approximately two hundred fuel elements were processed through the 313 Building Manufacturing Facility frost test and etch inspection stations. One frost test reject occurred and 82 fuel elements were rejected due to marred surfaces. However, 30 of the 82 fuel elements had surface defects between 4 and 6 mils deep, which would permit their use in a low exposure tube charge. It appeared that these defects were the result of damage suffered in shipment rather than the welding process. Metallographic examinations of the weld zone, can wall, Al-Si and compound layer revealed that the compound layer adjacent to the uranium contained circumferential cracks, randomly distributed. The frequency or degree of cracking under the stud was no greater than in other regions of the fuel element. The welds were free of porosity, but lacked fusion at the edges. This lack of fusion did not appear to affect adversely the stud strength.

Autoclave failure tests are currently being conducted in order to determine the degree and seriousness of stud puncturing of the process tube wall.

Among the methods proposed for providing ribs on fuel elements to be used in ribless tubes is that of attaching rails or runners of proper thickness by welding at the ends. Rails were welded to each end of the fuel element successfully; also, short lengths of rails or runners were welded at points along the length of the fuel element. Tests are now being conducted to determine the effect of the rail-welding operation upon the bond.

Another method for the relief of the difficulties associated with worn ribs in process tubes concerns the attachment of thin sleeves of aluminum around each end of the fuel element. Some preliminary trials were made to determine the feasibility of this idea by expanding eight-inch thin wall cans to an I.D. of approximately 1.440 inch, and cutting these cans into rings of one-inch in length. Using kerosene as a lubricant a ring was pressed onto each end of the test fuel element. The fuel elements were passed repeatedly through a vapor degreaser in order to remove the kerosene (with poor success) and some were then given the forty hour autoclave treatment. Other samples were cycled five times between temperatures of -82 C and +90 C. Some of the fuel elements were turned in a lathe to a diameter of 1.460 inch at the collared end. With few exceptions all samples required 300 to 400 pounds of force to remove the collar from the fuel element, regardless of whether they were as-pressed, autoclaved, thinned by turning, or thermally cycled. There was some evidence of increased corrosion under the collar on the autoclaved fuel elements; this evidence was in the form of a heavier deposit on the gray autoclave film than observed elsewhere on the fuel element. This heavier film may have been affected by incomplete removal of the kerosene in degreasing.

Five eight-inch cans with three ribs extending for the length of each can were fabricated by machining of aluminum rod. One thousand extruded ribbed cans were ordered from Alcoa. The first shipment of fuel elements, consisting of 14 eight-inch F Process slugs and 15 steel core dummies, has been sent to Aeroprojects, Inc., for attachment of ribs by the Sonoweld process.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

MATERIALS DEVELOPMENT

Aluminum and Aluminum Alloys

Lead dip canning of 150 slugs with Al-Ni jacketing components was completed using both the 45 second (long submerge) and 50 second (long preheat-short submerge) canning heat cycle to obtain comparative data on canned slug quality. Forty-eight of these pieces were sent to K pile for "out-of-pile" corrosion testing in the high temperature loop. Ultrasonic bond test data and visual examination of mechanically stripped pieces indicate "not-wetting" of the can wall to be more prevalent with Al-Ni components than with standard aluminum components. The 50 second cycle components wet better than those canned using the 45 second cycle.

Resistivity measurements of Al-Ni components processed in the Diversy etch for varying lengths of time indicate maximum removal of the oxide film occurs in three minutes immersion time. This compares to a 7 1/2 minutes optimum Diversy treatment for standard aluminum components. In view of the non-wetting problem, investigations of Al-Ni component cleaning will be continued.

The Manufacturing Department placed an order for 10,000 caps and cans of alloy M388 (1% Ni) in order to permit a complete evaluation of canning characteristics. The very fine dispersion of the nickel constituents in M388 which occurs in the preheat path of the weld bead indicated that some method may be found for improving the microstructure and some of the properties of the alloy. Tensile tests were performed on this alloy in the annealed and in the cold worked conditions at room temperature and at elevated temperatures of 121 C, 149 C, 177 C, and 203 C.

An in-pile evaluation will be made on nickel-aluminum alloy M388 to test its resistance to intergranular corrosion. Evaluation of nickel-aluminum alloy cans will be based on weight loss measurements, and visual inspection of seven tubes of test material and standards. Charging patterns and pile locations will be as follows:

1. Three tubes in C pile, possible those in PT 105-519-E that will permit high outlet temperatures. Eight test slugs will be loaded in each tube such that test slugs are alternated with standards in the downstream portion of the tube. Goal exposure will be 600 MWD/T.
2. In three tubes of a four tube "old pile" test, eight test slugs will be alternated with standard pieces in the downstream half of the tube. In the remaining tube, test slugs will be alternated with standard slugs over the entire length of the tube. Goal exposure will be 900 MWD/T. Should a failure occur in any of these tubes, that appears to be caused by the presence of nickel-aluminum alloy slug jackets, all of the tubes will be discharged.

Contract EO-8 was signed with Alcoa to produce ten tubes of alloy M388.

Corrosion of Aluminum and Aluminum Alloys

An increased autoclave rejection rate during the past month has been attributed to brass inclusions in the cans which leads to pitting and intergranular corrosion. Attempts to reproduce this intergranular corrosion in the laboratory have not been successful. An aluminum-copper alloy (24S) when exposed to deionized water at 170 C corroded

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

uniformly with no evidence of pitting or intergranular corrosion. Other out-of-pile tests to estimate the effects of copper inclusions show no increase in slug corrosion. Further tests to determine the significance of copper or brass inclusions are being performed.

A study initiated to determine the source of copper being found on many of the cans revealed that a considerable amount of copper has been introduced in the Diversey etch in the cap and can cleaning machine. This appears to occur when grease, containing about 60 weight/percent brass particles from the rails, falls into the process tanks. The same source of copper and brass inclusions exists for the penetration etch and the sleeve cleaning machine. Brass powder on the inside of the sleeve can be metallurgically bonded to the can during the canning operation. Large areas containing brass particles have been detected on production slugs at the welding booths; they were rejected as having "marred surfaces".

Currently seven aluminum alloys are being corrosion tested in the 350 C flowing autoclave. On the basis of exposures varying from one to three months, the following general observations have been made: (1) the nickel-aluminum alloys appear to corrode at somewhat lower rates than other alloys under test (X2219, 32S, and 18S); (2) within the accuracy of the rate data the nickel-iron-aluminum alloys are indistinguishable over a range of a two-fold variation in nickel content and 60 percent variation in iron; (3) the rate of corrosion of 32S increased significantly with time during the second and third month of testing. Test of sixteen experimental copper-aluminum alloys received from Alcoa will begin at the next shutdown of the autoclave. These alloys have undergone 680 F screening tests at the Alcoa Aluminum Research Laboratories.

Zirconium and Zirconium Alloys

Development of a Zr-clad dip canned bonded fuel element is continuing. One of the problems was fracturing of the can-core bond near the cap during welding. This bond has been successfully reformed by reheating the entire fuel element to the canning temperature after welding. The reformed bond compared qualitatively with the original bond in mechanical stripping tests. The bonds will be examined metallographically.

Approximately 17 feet of useable KER size zircaloy-2 tube blank was extruded by Bridgeport Brass Company from one small billet.

A study has been initiated to determine the effect of long time exposure to moderately elevated temperatures on the mechanical properties of cold worked zircaloy-3 at room temperature and at the temperature of the test. Test temperatures of up to 400 C will be used for times of to 200 days at temperatures.

Equipment has been designed for use in the back extrusion of zirconium alloy cups and experimental aluminum alloy cups and cans. The extruded cups will be unskinned to provide cans for fuel element cladding.

Direct extrusion equipment is being designed for use in the 400 ton press in the 306 Building Pilot Plant. The equipment will be used for experimental extrusion of uranium in the alpha phase and in the gamma phase and also of zirconium alloys. The extrusion of either solid or tubular sections will be possible.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

Bake Test

The slugs in the 400 C bake test have accumulated about 1500 hours at temperature. No slugs canned under standard lead dip or hot press conditions have failed. A higher temperature test is under consideration.

Reaction of Uranium and Water at Elevated Temperatures

No appreciable passivation of the uranium by heating has been observed. Further experiments in which the time of reaction was varied showed that the reaction rate was the same for ten and twenty minute periods but was slightly higher for a forty minute period. This means that passivation, if any, is slight. A canned specimen of uranium protected by a U-Ni-Al compound layer failed to provide protection against swelling when the jacket was defected by a 1/16 inch hole.

Alpha Phase Recrystallization of Beta Quenched Uranium

It has been demonstrated conclusively that it is possible to recrystallize the beta quenched structure of uranium by an alpha phase annealing treatment. Detailed metallographic investigation reveals that nuclei form at grain boundaries, at twin bands, and within the grains and grow until they impinge upon neighboring recrystallized grains. The percentage of a sample recrystallized is some function of the state of stress in the sample, which is influenced by the rate of cooling during beta quenching, the temperature of annealing, and the time at temperature. The resulting recrystallized grain size is some function of the state of stress in the sample, the temperature of annealing, and the time at temperature in excess of that necessary to effect 100 percent recrystallization. The first step in defining these functions is the determination of the percentage of recrystallization as a function of time at a series of temperatures. From these data, it is possible to calculate an activation energy for the reaction, which may be used in the prediction of the structure which will result from a thermal treatment of uranium. This relationship at 604 C was determined for uranium which was water quenched from the beta phase in rod form.

Effect of Cooling Rate on Uranium Hydride Particle Size

Preliminary data obtained indicated that at a cooling rate greater than 19 C per second at 400 C (specimen Jominy quenched from 600 C), the particle size is too small to be detected metallographically at 500X utilizing the standard hydride etch. At a cooling rate less than this value, the characteristic needles or spikes of uranium hydride can be identified in the standard way.

TESTING METHODS AND EQUIPMENT

Finishing Line Test

The trouble reported last month with the Al-Si penetration test probe assemblies appears to have been corrected by increasing the tape feed rate and the torque of the tape drive motor. These units are now in operation on both conveyor lines testing practically all production.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

Testing and modification work on the automatic conveyor to be used with the penetration and the bond test are in progress. Some design changes are indicated with respect to the switches used to indicate slug position as well as of the arrangement of various parts. An experimental model of a feeder mechanism for this conveyor which will provide short term storage of up to 12 slugs between the continuous belt conveyor and the testing conveyor has been received.

Bare Slug Test

About forty tons of slugs have been tested with the eddy current uranium quality test and segregated into groups. The operation of the equipment has been satisfactory since the de-automation of the old automatic conveyor. Some difficulty with reproducibility has been reported but it is not yet clear whether this is instrument drift or merely normal variation in borderline cases.

I & E Slug Tests

About 400 I & E slugs were tested for both internal bonding and Al-Si penetration. No destructive correlations have yet been made but the distribution of defects among the slugs was not unreasonable.

Advanced Development

Work on measurement of the internal friction of uranium at room temperature continues. An investigation of the effect of various compressive forces applied to a slug was conducted in an effort to establish a reasonable correlation between internal stress and internal friction. The results appear to depend heavily on some unknown property of the slug to the point where a meaningful correlation was not obtained. The high temperature equipment is not yet in operation because of difficulties encountered with arcing of the induction coil at the approximately two micron vacuum obtainable with the existing equipment. A helium line has been installed in the laboratory so that experiments can be made under low pressure inert gas.

An attempt to study canning of slugs while the slug is being vibrated ultrasonically has been delayed because of the fracture of the lavite sleeve which was used to heat the can. A new sleeve has been ordered.

IRRADIATION BEHAVIOR

Irradiation of Enriched Cored Fuel Elements (PT 57-MT)

Three ruptures have occurred in PT 57-MT (irradiation of enriched cored fuel elements with different core sizes and different end plugs) at exposures from 450 to 550 MWD/T. Two of the failed elements had 3/8 inch diameter cores with pressed aluminum plugs; the other had a 3/8 inch diameter core with welded uranium end plugs. None of the 5/8 inch cores with pressed aluminum end plugs have failed to date. Exposure of the remaining pieces is 600-700 MWD/T. Causes of the ruptures have not yet been established.

Effect of Surface Flaws on Slug Cracking (PT 7-MR)

Two tubes of normal uranium metal with acceptable surface flaws were irradiated to high exposure (up to 1500 MWD/T) under PT 7-MR to determine the effect of surface

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

flaws on the tendency for slugs to split. The slugs from the two tubes were chemically stripped to reveal any surface defects and then broken to detect internal splits. Ineffective dejacketing allowed observation of surface defects on only thirteen of the slugs. One of these contained a longitudinal split completely across the slug apparently terminating at the observed flaws. These slugs had not been tested by MIZ-2, so it could not be determined whether the split was present in the slug before canning. None of the other slugs showed internal cracking associated with surface defects. It should be noted that no ruptures occurred in the tubes containing flawed slugs, but a tube of slugs free from surface defects and rated in the middle ninety percent by a MIZ-2 separation sustained a split type rupture at the same pile exposure.

Examination of Between the Ribs Type Failures

Seven "between-the-rib" type ruptures from 105-H that failed at about 460 MWD/T were measured on the profilometer and fractured. Each rupture was characterized by a small hole about two inches from the cap end at or between the rib marks on the slug. Corrosion losses of 22-35 mils on the slug jacket were measured between the ribs from one end of the slug to the other. No unusual corrosion attack was observed on the rest of the slug jacket. To confirm that the corrosion was due to high temperatures between the ribs, the slugs from four of these tubes were examined. Three to four slugs in each of these tubes showed a similar corrosion attack with jacket losses equal to those measured on the ruptures. In addition, the appearance of the slugs and weasel data indicate the slugs were adjacent in the process tubes. The ruptures were found to be warped 7-24 mils. The average warp in the non-ruptured slugs was 20 mils with a maximum of 41 mils. The ruptures broke with normal forces in the slug breaker and an examination of the fracture surfaces revealed no unusual conditions to exist.

Examination of Powder Metallurgy Slugs (PT 576)

Bend testing and fractured surface examination of one tube of four-inch powder metallurgy slugs at 666 MWD/T from F pile indicated no abnormalities of irradiation behavior. About one-third of the slugs from the tube broke with negligible force in bending. Although this is a higher proportion than would be expected from rod transformed regular metal at the same exposure, the proportion is not unreasonable considering the decreased ductility of the powder metallurgy slugs. Dimensional measurements of the pieces showed negligible distortion. The maximum warp observed was 15 mils in a four-inch slug and the upstream slugs gained an average of ten mils in diameter.

FACILITIES AND EQUIPMENT DEVELOPMENT

Electroplating and Anodizing Pilot Plant

Nitric acid contamination was detected in the nickel plating bath by the routine Hull Cell test. Electrolytic purification by low current density on the cathode and either low or high current density on the nickel gave temporary relief but the contamination reappeared after plating for a short period. The plating procedures and equipment are being studied to determine whether the recontamination is due to drag-in after purification or due to materials in the plating bath being reconverted

DECLASSIFIED

Fuel Technology Sub-Section

HW-41205 DEL

to nitrate during routine plating. Preliminary Hull Cell tests indicate that "versene" (ethylene diamine tetra acetic acid) may be used to reduce or eliminate the effect of nitrate contamination in the plating bath. This chelating agent is also reported to be of value in eliminating the effect of copper as well as other metal contaminants in nickel plating baths.

New methods have been developed for replacing the contact points on the abraded plating racks without stripping the rack as has been the procedure in the past. The new process uses a hot air gun or torch to seal the precoated contact point to the rack coating. By using this hot air gun, the rack coating retains its flexibility because it is not overcured by repeated baking cycles. This technique may also be used to repair breaks in the rack coating.

Project Activities

Installation of chemical processing equipment on Project CA 546 by Minor Construction continued during January. Plating equipment is scheduled to be moved into 306 Building (Pilot Plant) during February. Construction of the new office space continued on schedule. Completion is expected about April 15, 1956. Bids were received on a sound-reducing housing for the 40 HP swaging machine and approval given to place the order with the low bidder.

A revised project proposal (CG 620 - Melt Plant Facility) calling for a new "package unit" was completed and ready for approvals on January 30, 1956. The new cost estimate for the complete project is \$119,000 additional funds.

The project proposal for the 350 C Flow Loop was completed and submitted for approvals during the month. Total cost was estimated at \$120,000.

Pilot Plant Operation

The Special Metals Finishing Laboratory operated on a normal one shift basis during the month with premium time on Saturdays only on a limited basis.

The large 72 inch salt bath in the pilot plant was in operation all month; the 48 inch salt bath was brought into operation.

105-C Metal Examination Facility

Major equipment revisions were started on Basin IV equipment. Since the equipment was not tested during acceptance, the initial tests revealed several changes necessary to make the equipment operable.

DECLASSIFIED

HW-41205 DEL

PHYSICS RESEARCH SUB-SECTION

Reactor Physics

Experimental studies of LTR operating characteristics continued during the month. These experiments included measurements with a graphite-uranium lattice in the core for the first time. The following experiments were performed:

1. The effect of the steel in the control rods on the critical mass of the LTR was measured by removing one of the rods from the reactor. The value obtained was \$0.85 which means that about 150 grams of U-235 must be added to the fuel load in the driver rods to compensate for the steel in each control rod. There are eight control rods, so about 1.2 kilograms of U-235 in the fuel load are serving no useful purpose other than to compensate for the steel in the control rods.
2. The relative worth of the various tubes of fuel in the driver ring was measured by removing one tube at a time. Their value varies from \$0.57 to \$0.75 depending on the location of the tube. The least valuable tubes are close to control rods or to one of the four extra fuel tubes located inside the driver ring.
3. Various measurements were made with a graphite-uranium lattice inserted in the core. The lattice had a 7-1/2" spacing between fuel rod centers. The holes in the graphite were H-pile size.
 - a) The measured infinite multiplication of the lattice agrees within about 1% with the number believed to be correct for this lattice. Work continues on ways to improve this measurement.
 - b) A measurement of the neutron flux distribution between fuel rod centers was made. The data agree with that taken by W. Niemuth during K-pile startup measurements.
 - c) The change in control rod strength brought about by substituting a lattice core for a graphite core in the LTR was measured. The total strength of all eight rods was found to be 13% lower with the lattice core inserted.
 - d) The strength of one front disk was measured in a critical experiment with the core in place. The value obtained was \$2.16, which is again about 13% less strength than obtained with a graphite core.
4. Several days were spent on experimental work which will lead to a measurement of neutron lifetime in the LTR.

In addition to the above experimental work, the two rear disks and thimbles were removed from the LTR. This was done for the following reasons: The startup time after a shutdown could be reduced by the amount of time required to pull these two disks (10 minutes); it should be possible to get a more uniform neutron flux distribution front to rear with the rear safety thimbles removed; and the critical mass of the reactor itself could be lowered by \$1.16 saving 232 grams of U-235 fuel. From a

DECLASSIFIED

HW-41205 DEL

Physics Research Sub-Section

safety standpoint, there is still enough reactivity control in the two remaining disks to control any excursion which can be attained in the reactor under present operating rules.

A novel plutonium-producing reactor design is being considered. The reactor consists of a subcritical fast reactor core driven by a thermal reactor ring. Such a design is attractive because it produces high quality plutonium (low Pu-240 content) and still preserves the ease of control of a thermal neutron reactor.

The bucklings of several J-slug lattices had been obtained earlier from a critical approach by extrapolating the multiplication curve to estimate the critical size. One source of uncertainty in these determinations was the effectiveness of the graphite base reflector. In order to check on the earlier results the bucklings of these lattices were redetermined by measuring the relaxation length of the neutrons in the lattice; the pile size was reduced so that the standard exponential theory would apply. The results are listed below with a comparison of the bucklings obtained from the critical approaches.

J-Lattice Bucklings

Lattice Spacing	Dry		Wet	
	Critical Approach	Vertical Traverse	Critical Approach	Vertical Traverse
4-3/16"	$1403 \times 10^{-6} \text{ cm}^{-2}$	$1419 \times 10^{-6} \text{ cm}^{-2}$	$1815 \times 10^{-6} \text{ cm}^{-2}$	$1886 \times 10^{-6} \text{ cm}^{-2}$
5-3/16"			$1574 \times 10^{-6} \text{ cm}^{-2}$	$1612 \times 10^{-6} \text{ cm}^{-2}$

From the table it is noted that the result of extrapolating to critical size was to underestimate the buckling. This implies that the value of 32 cm used for the graphite base reflector was too large in computing the critical size.

The neutron background was measured in the 4-3/16 and 5-3/16 inch dry C lattices. The results obtained were similar to the J-slug lattices, i.e., the neutron production per slug was much too large to be accounted for by the spontaneous fission yield. From the 4-3/16" C slug lattice background measurement, the neutron production/C slug was calculated to be 9.37 neutrons/slug/sec. (The 5-3/16" lattice data have not yet been analyzed). The earlier measured neutron production/J slug was 21.1 neutrons/slug/sec. The interesting point concerning the above neutron yields is that they are due almost entirely to the U-234 content present in the J and C slugs. The ratio of U-235 in a J slug to that contained in a C slug is 2.33. From the neutron production yields in the J and C slugs we have $\frac{21.1}{9.37} = 2.25$. Since the uranium isotope enrichment was the same in either case, this ratio gives an indication of the U-235 ratio as well. In view of the large uncertainty in the measured yields, this agreement (2.33 compared with 2.25) is probably fortuitous. We can also get additional information from this background measurement; if the U-234 content is assumed known then the above numbers can be used to estimate the $\text{Al}(\alpha, n)$ thick target yields for the U-234 α particles. (No experimental numbers are at present available for the α, n reaction in Al at the energy of the U-234 α particles (4.76 Mev).

DECLASSIFIED

Physics Research Sub-Section

HW-41205 DEL

Some additional measurements were taken in the C- and J-slug lattices in which the spontaneous neutron flux was monitored while the piles were being built. Since the material buckling was already known, it was possible to obtain information on the age of neutrons in the lattice. In order to fit the measured flux with that predicted by theory, it was necessary to reduce the age below the calculated value. The effect of resonance fission would be to reduce the value of τ as used in the simple formula $k = (1 + B^2 L^2) e^{B\tau}$. At present an effort is being made to correlate the J- and C-slug results with theory by taking into consideration the effect of resonance fission. (It is principally at the small lattice spacings where serious deviations occur between experiment and theory). Preliminary calculations show that for the dry C and J lattices the inclusion of the resonance fission will permit a satisfactory correlation of experiment with theory.

A series of measurements is being made in the 4' x 4' small exponential piles using 1.007% by weight U-235 uranium. Two rod sizes are available, 1.66" and 0.925". These will be the first buckling measurements with enriched uranium rods in graphite at this site and will furnish basic information on the effect of enrichment on lattice parameters. The first lattice to be measured will be the 8-3/8" lattice with the 1.66" rods.

These measurements will also be of considerable interest to the Reactor Design Section since they are presently considering a 1.63" slug with $\sim 0.8\%$ enrichment in a 7-1/2" lattice.

The thermal neutron flux across a lattice cell (8-3/8" dry lattice) with the 1.36" natural uranium fuel element has been calculated from the P_3 approximation to the transport equation. The resulting "disadvantage factor" of the fuel element is 1.276 as compared to the generally quoted value of 1.27 ± 0.04 . The P_3 flux plot in the moderator does not agree as well with the experimental curves as does the P_1 or diffusion theory.

Fuel rod "disadvantage factors" may be calculated with fair accuracy (as good as, or better, than "blackness" results) by using a simplified model of placing the rod in an infinite moderator in which case there is only a 6 x 6 determinant to solve. The P_3 calculation appears to give a good prediction of the flux in fuel assemblies. At present a P_3 approximation is being applied to a five-region problem. This will allow a calculation of the thermal neutron flux across any fuel element up to and including four regions. The P_3 calculations are to be used for the "mint production fuel element".

The buckling value and graphite density at the "cross-over buckling" have been calculated for a KW- or KE-type reactor. In order to obtain the "cross-over buckling" with the 7-1/2" lattice, it is necessary to reduce the graphite density to about 1.4 gm/cm³; the buckling at the cross-over point is 40 μB .

The buckling of the five-rod cluster, i.e., five 0.925" slugs in a 3" tube, has been measured in the 14" lattice both wet and dry. The results are:

Dry	Wet
$86 \times 10^{-6} \text{ cm}^{-2}$	$-69 \times 10^{-6} \text{ cm}^{-2}$

DECLASSIFIED

HW-41205 DEL

Physics Research Sub-Section

In order to obtain additional information on the cluster fuel elements, the buckling will be measured in the 10-3/8" lattice with the clusters of 5, 6, and 7 rods. The 14" lattice is presently being dismantled in preparation for building the 10-3/8" lattice.

Nuclear Physics

A disagreement between Hanford and Brookhaven National Laboratory has arisen on the subject of the variation of ν^{49} with incident neutron energy. Brookhaven physicists believe that their experimental data show a 12% decrease in the number of neutrons per fission in the neighborhood of the 0.3 ev resonance in the Pu^{249} fission cross section. Hanford data have shown no variation within the error limits of the experiments (3%). During this month a new experiment was performed to remeasure this quantity. The data obtained are listed below and again show no variation with incident neutron energy.

<u>Incident Neutron Energy (e.v.)</u>	<u>Relative Neutrons Per Fission (ν^{49})</u>
0.050	1.011 $\pm$ 0.021
0.10	0.985 $\pm$ 0.021
0.20	1.007 $\pm$ 0.020
0.30	1.000 $\pm$ 0.015
0.35	0.983 $\pm$ 0.022

In addition to this work, drawings of the electronic circuitry for the automation of the DR neutron spectrometer were completed.

Physics Problems Associated with Plant Operation

An experiment is being planned to determine the highest enrichment of uranium which, in a water-uranium system, would possess a multiplication factor less than unity. This number is needed since, with uranium of such enrichment, no critical mass problems would be encountered in the separations plants. The experiment would be done in the LTR. Procurement of the necessary equipment and materials is underway. The Separations Technology Section will prepare the uranium-hydrogen mixtures that are needed.

Specifications for transportation and storage of loaded Purex PR cans were issued (HW-40581).

Preliminary design criteria for processing enriched irradiated uranium were described in document HW-40901.

Experimental Reactor Operations

Lattice Testing Reactor - Operation during the month was satisfactory. Experiments, in general, were a continuation of calibration tests, repeating previous runs but using a 7-1/2" dry uranium lattice instead of the solid graphite core. There were five unscheduled shutdowns. Two resulted from faulty switches and three from inadvertent interruption of the safety circuit; the shield door was opened once and a safety circuit chamber was by-passed inadmissibly. The third trip resulted from unintentionally

DECLASSIFIED

HW-41205 DEL

Physics Research Sub-Section

disconnecting a safety circuit element on the terminal strip while removing an approved jumper.

The improperly operating safety circuit switches were removed and repaired. Fission chambers were substituted for ion chambers on channels one and two. The position of channel two chamber was adjusted to improve reactor operation by giving channels two and five (the period meters) overlapping ranges without amplifier scale changes.

Design of the indicating flux traverse mechanism was completed and fabrication was begun.

One new operator was added to the crew and his training was started.

Log book requirements were discussed in a meeting attended by members of the Experimental Physics Unit. A simplified operating log is to be kept and LTR notebooks are to be issued to individual experimenters for recording reactor data. These will be cross-keyed so that experimental data can be obtained if necessary from references in the operating log.

Fuel for the synthetic high exposure slugs is being made. Test runs have been completed and depleted, and normal uranium is being machined for the individual crucible charges.

The two rear safety disks and thimbles were removed from the reactor after reactivity tests with a uranium core showed individual reactivity values of \$2.16. No self-shielding between two disks could be detected and this is believed to be a minimum strength value. To ensure that both disks drop, the relays previously used for the other disks are being wired into the circuit in series. Better longitudinal flattening, more pile reactivity, and a saving of 8 minutes per startup will result.

Thermal Test Reactor - The control console wiring was completed in the shop and the console was installed in the control room. The motor plate was installed over the reactor and, as an improvement, hinges and a counterweight were added. This will simplify any work requiring fuel changes or removal of the fuel tank. The emergency D.C. batteries and rack were installed and the source mechanism was completed except for filling with paraffin-boron.

Eight hundred and forty four of 1688 fuel elements were received.

Core and Thermal Column Heaters - Plans for the electrical wiring are essentially complete and the transformers were received.

DECLASSIFIED

HW-41205 DEL

METALLURGY RESEARCH SUB-SECTION

Fundamental Studies

The study by microscopic techniques of the deformation and fracture in uranium of various histories and under various test conditions has continued. Tensile and compressive stressing at room temperature of beta heat treated, furnace cooled uranium of dingot quality has revealed: (1) that internal voids and grain boundary separation occurs, although no evidence of external failure on the specimen surface can be found; (2) that such voids, revealed by suitable cross-sectioning of a specimen, will degenerate into large macro cracks which propagate transgranularly and intergranularly during tensile loading at room temperature. A microbend testing fixture for application in microscopic examination has been fabricated and is now being tested.

The rate of diffusion of krypton gas in silver at 735 C (1335 F) has been found to be $D = 4.3 \times 10^{-8}$ cm²/sec. This result indicates it is possible to quantitatively determine the rate of flow of the noble gases through metals, and this experiment is a precursor to similar studies on the diffusion of xenon and krypton in and through uranium. An evaluation of such diffusion should establish the rate of loss of gas as a function of temperature and determine the mode of diffusion, whether transgranular or intergranular. These latter data will be of assistance in formulating a failure mechanism for irradiated uranium. At present, it is not known if uranium fails transgranularly or intergranularly under different stress conditions.

Mechanical and Physical Properties of Fuel Materials

The fifty slug assemblies from a production test, designed to obtain the mechanical and physical properties of uranium irradiated to 150, 300, 600, and 1000 MWD/T, have been opened to date without loss or damage to any of the uranium samples. This is contrary to results experienced with a previous production test of the same type. The reduction in decanning difficulties was the result of a graphite coating that was placed on the samples prior to canning, thereby inhibiting the adhesion of the preformed uranium samples to the aluminum inserts when the assembly was subjected to the pressures and temperatures caused by irradiation.

A program to determine the thermal conductivity of uranium before, during, and after irradiation is being carried out. These data are necessary in heat transfer calculations since gross decreases in thermal conductivity may result in the overheating of fuel elements under certain conditions of flux. As a precursor to testing irradiated uranium, the thermal conductivity of unirradiated uranium is being determined. Values on beta heat-treated uranium were determined at two temperatures; these values are 0.0677 cal/cm/sec/°C at 157 C and 0.0687 cal/cm/sec/°C at 133 C. These data compare favorably to values determined at BNL and by the British. Further tests are planned over a greater range of temperature and investigating types and degrees of orientation as additional variables.

DECLASSIFIED

HW-41205 DEL

Metallurgy Research Sub-Section

Reactor Structural Materials

Time-temperature dependence of recrystallization and work hardening recovery for Zircaloy-2 and Zircaloy-3 are being studied to determine suitable conditions for vacuum annealing these materials. This is an intermediate step in the preparation of specimens for the recovery-recrystallization studies. This is one facet of a program to determine the influence of percent cold work, annealing time, annealing temperature, and annealing atmosphere on the corrosion resistance, mechanical, and physical properties of zirconium, Zircaloy-2, and Zircaloy-3. Although specimens of 38 percent cold-worked Zircaloy-3 heated for one hour at temperatures as low as 440 C were completely recrystallized, the hardness was unchanged below 500 C; at 545 C the metal was dead-soft. Thirty-five percent cold-worked Zircaloy-2 is also dead-soft after one hour at 545 C. Recrystallization and grain growth data are not yet available on the Zircaloy-2 specimens.

Fuel Materials

In the study of the reaction kinetics between hot uranium (200-300 C above water temperature) and hot water (300 C), an apparent reduction in initial reaction rate has been noted when the metal was initially heated to 700 C. This effect has been studied as a function of reaction time:

<u>Specimen Temp. (°C)</u>	<u>Water Temp. (°C)</u>	<u>Duration of Exposure, min.</u>	<u>Avg. Penetration mils/min.</u>
Unheated	300	20	1.5
700	300	10	1.1
700	300	20	1.25
700	300	40	1.55

The average penetration rates measured indicate that the initial instantaneous reaction rate is considerably lower for the 700 C specimen than for the unheated specimen.

Fuel Element Evaluation

Two sets of cored insulated slugs have been irradiated in the MTR. It was previously reported that the second loading of insulated slugs from the MTR was discharged after eight hours at full power when new power generation figures indicated the centers of the slugs were probably molten. Examination of one slug from this loading showed that a small central area of uranium had actually melted. Further examination of the uranium has now shown that the slug had warped slightly in the can. A large discolored area appeared on the side of the slug at a point where the cross section of the slug had changed from circular to elliptical. The following points should be kept in mind when the gross changes in the uranium of the slug are mentioned:

1. The can, while increasing 20 mils in diameter as did cans of the first loading, had not warped and showed no evidence of incipient failure.
2. Despite the high uranium temperatures achieved, there was no evidence of bonding between the uranium and the can wall.
3. This short period of operation with four phases co-existing in the uranium did not fail the can walls of any of the three slugs or cause operational difficulties of any sort.

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41205

DEL

Two fuel elements intended for use in the KER recirculating loop facility were fabricated and autoclaved during the month. The eight stainless clad natural uranium rods were held in 270 C steam for forty-two hours. No dimensional changes occurred. No corrosion occurred beyond a light surface scaling. The weld closures were satisfactory. The cluster fuel assembly for flux measurements was fitted to a section of KER zircaloy tube and will be irradiated in the Hanford 305 pile soon.

An experiment was being planned for the fuel element testing facility in the MTR in which an insulated slug would be failed intentionally. The purpose for this experimental irradiation, which was scheduled to begin after the January 16 shut-down, was to learn something of the failure characteristics of an insulated slug of this design. The planning had been completed, the components fabricated, and the canning was to be started when it was learned that the testing facility would have to be deactivated for an indefinite period because of the fission gas problem. Work on this experiment was stopped and will not be continued until operation of the facility has resumed and the experiment is again scheduled.

An experiment is being assembled in which uranium dioxide clad in zircaloy with oxide-can clearances varying from 0.001" to 0.011" will be irradiated in the Materials Testing Reactor. The purpose of the experiment is to evaluate the significance of rigid clearance tolerance between oxide and can wall. Calculations indicate that these capsules will experience a maximum core temperature and oxide surface temperature of 2000 C and 360 C, respectively, when irradiated to produce 26.4 kw/ft heat generation. The 85 percent dense sintered oxide pieces have been shaped and the can parts fabricated. The capsules are now ready to load, purge with argon, and seal.

Three internally and externally cooled four-inch wafer slugs were irradiated in the MTR to an estimated 700-900 MWD/T. Two of the slugs are AlSi bonded (hot dip) and the other a hot pressed slug. The slugs were irradiated in de-ionized water. They were discharged when water monitoring equipment indicated a rupture. The rupture occurred in the hot pressed slug. Examination of the slug when received, approximately three weeks following discharge, showed several large circumferential cracks with necking down of the can in the region of the cracks. There was a heavy scale over part of the slug. Comparison of the slug appearance as received with photos taken five days after discharge disclosed that the slug had deteriorated rapidly in the period between the time the pictures were taken and the slug was received (approximately 16 days). The photos taken at the MTR show the slug to have only one small hairline crack, relatively little circumferential necking down of the jacket, and only a light surface film on the slug.

The examination of unbonded point-closure slugs irradiated under PT-105-590A continued. One slug from tube 1073-H (exposure: 720 MWD/T) was mechanically stripped. This was a cored, natural uranium slug, with welded end plugs. Some difficulty was encountered in removing the jacket but not enough to consider it tightly bonded to the uranium. The surface of the uranium was covered with light colored spots which appeared to be particles of aluminum torn from the jacket during stripping. The adherence of these particles may be the result of diffusion between the jacket and uranium. Several unbonded slugs have been previously examined, and the majority of these were found to be similar in appearance; however, it has not as yet been proven whether or not diffusion has occurred. The entire surface of the slug was

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41205 DEL

covered with small bumps which apparently formed during irradiation. No cracks were observed in the surface of the uranium. A second slug, from tube 1675-C (exposure: 259 MWD/T), was also stripped. This was a cored, enriched uranium slug with welded end plugs. There was no evidence of bonding between the jacket and uranium detected during the removal of the jacket. There were very few light colored spots observed on the surface of the uranium, and the machined surface did not appear to have been appreciably altered by the irradiation. No cracks were observed in the surface of the uranium.

Post-irradiation examination of one cored and two solid AlSi bonded slugs from MTR irradiation GEH-4-1, which had been irradiated to approximately 700 MWD/T, has been partially completed. A wafer from the central region of the cored slug was scanned with the scintillation scanning equipment to determine the relative concentrations of fission products across this transverse section of the slug. The fission product concentrations as measured by the (0.75 mev) gamma activity are proportional to the integrated power or exposure of the small volume of material sampled by this measuring device. Thus, the relative specific power generation across the slug or the flux environment during irradiation can be ascertained. Results of the scintillation scanning showed a highly asymmetrical radial fission product distribution in which the relative concentration of fission products at one edge of the slug was similar to that found at the opposite side of the slug near the core surface. It is planned that other cracked, cored slugs will be scanned to determine whether or not the orientation relationship noted here was merely a coincidence. Another point of interest is that the asymmetry noted in this specimen was greater than has so far been noted in HAPO irradiated slugs, and yet no significant amount of warp was detected in this four-inch slug.

When a fuel element splits during pile operation, the thermal stresses and strains are altered due to the split. This redistribution of strains may open the split surfaces or, in the case of hollow fuel elements, cause radial expansion or contraction of the cylinder. In order to evaluate the tendency of radial and circumferential movement of longitudinally split hollow cylinders, an elastic analysis for the displacements of the following cases was made, and these results were obtained:

DISPLACEMENTS OF LONGITUDINALLY SPLIT HOLLOW FUEL ELEMENTS

<u>Type of Cooling</u>	<u>Radial Movement</u>	<u>Split Movement</u>
External	Outward	Opened
Internal	Inward	Tends to close
Internal-external	Inward	Tends to close

The method of calculation and numerical results will be published as soon as they are checked.

Radiometallurgy Examination

Work was started at the request of the Pile Coolant Studies Unit to determine the type of aluminum corrosion on a rupture from tube 3173-F. Visual examination of this slug showed that the aluminum can was heavily corroded between the rib marks.

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41205

DEL

The rupture, an 0.6-inch hole, was located between the rib marks. Scrapings of the corrosion product on the can surface between the rib marks was collected for x-ray analysis.

A normal slug and a rupture from the H-loop were measured for warp, and analyses of surface deposits on the slugs were made. A double-throw warp of 0.062 inch was measured on the normal slug, but there was no indication of warp on the rupture. An x-ray diffraction analysis of material from the edge of the hole in the ruptured slug showed the material to be UAl_3 . Scale from the normal slug, analyzed by powder diffraction technique, was found to be aluminum oxide monohydrate.

Two warped, beta heat-treated, lead dip canned slugs have been selected by the Fuel Development Unit for studies designed to obtain flux asymmetry and orientation data which may be related to warp. A wafer from the central region of each slug was scanned with the scintillometer to determine the relative concentration of fission products across this transverse section of the slug. The degree of flux asymmetry found in the slug with 0.010 inch warp was similar to that in the slug with 0.088 inch warp. Thus, of the several factors that are usually regarded as contributing to warp in HAPO fuel elements; namely, residual stresses, irregular grain orientation, and hot spots caused by water flow irregularities or flux asymmetry, it appears from this observation that no correlation can be made between the magnitude of flux asymmetry and degree of warp. X-ray diffraction studies of wafers from the two slugs have been completed but not interpreted.

Separations Plant Structural Materials

The potential high frequency of heat exchanger replacement in the Purex acid concentrators necessitated an investigation of corrosivity of the concentrator concentrates on various materials of construction. Data have been collected which reveal the behavior of type 312 stainless exposed to synthetic 2WW acid concentrate over the temperature range of 115 C to 165 C. In general, wrought type 312 stainless steel exhibits corrosion rates lower than type 347 by a factor of two at the higher temperatures, i.e., 0.0055 ipm at 165 C for type 347 compared to 0.0028 ipm for type 312.

Three bearing materials -- Frenchtown ceramic #4462, 17-4 PH stainless steel, and 17-7 PH stainless steel -- have been subjected to standard boiling nitric acid tests to determine their potential suitability as bearings for submerged rotating equipment in HAPO separations plants. The Frenchtown ceramic #4462 is a brittle, hard, non-porous ceramic with an uneven surface. It exhibits corrosion rates of the order of 0.0030 ipm in 65 w/o nitric acid at the boiling temperature of the acid, but these rates may be high by as much as a factor of two due to the inaccuracy encountered in determining a true surface area measurement. The 17-4 PH and 17-7 PH stainless steels are precipitation hardenable grades of austenitic type stainless steel which may offer greatly reduced galling characteristics and still maintain comparable corrosion resistance with the 18 Cr - 8 Ni types of stainless steel. The specimens of these grades exposed to 65 w/o nitric acid at the boiling point in the annealed condition both exhibited corrosion rates of the order of 0.002 ipm, but when exposed in the fully hardened condition, the 17-4 PH samples corroded at a rate of 0.0055 ipm while the 17-7 PH samples corroded at a rate of 0.0480 ipm. All three of these bearing materials exhibit sufficient corrosion resistance to justify examination of their wear and abrasion resistance characteristics.

**DECLASSIFIED
WITH DELETIONS**Metallurgical Laboratory Examination

The pile coolant connectors on the original reactors at HAP0 were fabricated from 5/8 inch thin walled type 304 welded stainless steel tubing and installed prior to activation of the reactors. During the past six months five of these several thousand connectors have developed leaks. All five failures occurred on the rear face of 100-H reactor and were subsequently removed and examined. At the time of their removal these connectors were covered with a radioactive, tenacious deposit which was chemically removed. The qualitative analysis of these deposits indicate a predominance of calcium, aluminum, and magnesium salts with minor amounts of nickel, chromium, copper, silicon, and manganese. The anions consist of carbonates, sulfates, and chlorides. It is believed that these deposits are produced by the repeated evaporation of process water on the rear face pigtails. Metallographic examination of the points of failure revealed many randomly distributed transgranular cracks. The nature of these failures indicates a case of stress corrosion cracking, but the problem does not appear serious since the failures do not result in rapid loss of pile coolant and the incidence of failure is very low.

During the replacement of "welded in" studs with "keyed" studs in Purex separations plant equipment, two different lots of studs fabricated of type 420 stainless steel were used. Those studs fabricated from one lot of material experienced brittle fractures when impacted. Investigation of these failures revealed that the heat treating procedure used during fabrication of this lot left the studs in a hard, brittle condition. Several unfinished, heat treated studs were obtained from the vendor, and hardness values vs. different tempering temperatures have been determined. Of the samples tested, those heat treated at temperatures below 800 F exhibited no change in hardness while sharp decreases in hardness were found when samples were heat treated at 1000 F and above. Additional specimens of this material are being prepared for torsion-impact and tensile tests.

**DECLASSIFIED
WITH DELETIONS**

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41205

DEL

The entire electroplating equipment for making electroformed cans for plutonium shapes has been moved into a laboratory in the 231 Building. In addition to the "all chloride" nickel bath, facilities for plating from cyanide Rochelle salt copper solutions, acid copper solutions, and Unichrome copper plating baths have been assembled.

The Rochelle salt electroplating bath is used to deposit a flash coat of copper on the bismuth-tin mandrels prior to plating them in the acid copper or the Unichrome solutions. This very thin flash coat protects the low melting bismuth-tin alloy from the corrosive acid copper solution and also provides a very desirable base on which the thicker deposits are built. Cyanide solutions characteristically possess good throwing power and covering ability which would tend to cover any blemishes on the surface of the mandrel with a coating of copper. The chemical composition of this bath is as follows: copper cyanide, 26.3 gm/l; sodium cyanide, 34.5 gm/l; Rochelle salt, 30.0 gm/l; and sodium carbonate, 30.0 gm/l. The copper cyanide bath is operated at a temperature of 60 C and the pH is maintained at about 12.6. Only mechanical agitation is used, and the rolled electrolytic copper anode is wrapped in a nylon bagging material to prevent the transfer of particles to the cathode thereby preventing roughness. The cyanide plating bath has worked very satisfactorily at current densities of about 20 amperes per square foot. Plating times of four minutes in this bath deposit copper coats approximately 0.0001 inch thick. Excessive treeing occurs on the corners when heavier deposits are attempted from the Rochelle salt plating bath.

An acid copper plating solution is used to build up the thickness of the deposits because the Rochelle salt bath is not suitable for thicknesses greater than 0.001 inch. The plating conditions of the bath were varied until satisfactory results were obtained. The bath composition of the electrolyte is as follows: copper sulfate, 250.00 gm/l; sulfuric acid, 50.00 gm/l; and thiourea, 0.04 gm/l. Small amounts of thiourea are added as a brightening agent. This bath is set up similar to the Rochelle salt bath in an eighteen-liter lucite jar. It is operated at room temperature and air, as well as mechanical agitation, is used. Good deposits have been obtained from this solution; however, there is a tendency for the deposit to build up excessively on the corners. Also, the deposit from this bath is more grainy than the cyanide deposit, but its gaseous diffusion characteristics have not yet been tested. The grain size of the deposit was refined by operating the bath at 25 C instead of 60 C.

A Unichrome plating solution has also been assembled, but only a limited amount of plating work has been done in this bath. Unichrome is a trade name for a copper electroplating solution which contains pyrophosphates. The bath yields a bright, fine-grained deposit with a minimum of build-up on sharp corners. Its composition is as follows: Unichrome compound C-10-X, 379.0 gm/l; potassium hydroxide, 19.7 gm/l; and ammonium hydroxide, 9.0 gm/l. The bath is operated at 50 C, and the pH is maintained at 8.5. Air agitation and current densities of about 30 a.s.f. have been used. This bath has not yet worked satisfactorily as the deposits tend to be rough and brittle. Attempts are being made to determine the difficulties. It is felt that when the difficulties have been alleviated the deposits will be more desirable for electroforming purposes than those obtained from the acid copper solution.

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41205

DEL

Seven diffusion discs have been prepared to determine the quality of the electro-deposited copper as far as gaseous diffusion is concerned. Most of these discs were plated in the acid copper solution; however, others from the Unichrome solution will be tested as soon as they become available.

Nine nickel cans with a 0.003 wall thickness were made by the electroforming process. Improved uniformity in wall thickness of the cans was obtained with the aid of shielding during the plating process. After the nickel was deposited on the mandrel, the bismuth-tin alloy mandrel was melted out in a high temperature oil bath, and the final traces of the alloy were removed by centrifuging the can at a temperature above the melting point of bismuth-tin.

Vacuum trouble on the high vacuum melting furnace for PCTR slug fabrication has been eliminated. A bake-out oven has been installed in the furnace hood to help reduce the outgassing problem encountered when crucibles or molds are put into the furnace. Several changes were made to the melting bucket and crucibles as a result of the information gained from trial castings of uranium. The aluminum brazing operation has been considerably improved by the use of a new flux and a different method of heating the can. Manufacturing Department operators are being trained for fuel element fabrication work.

The construction of the laboratory in 231 Building continued during the month. The project portion of the work under Project CG-645 was closed out a month's end. There were a few exceptions that were not yet completed and were carried over on a work order basis. These include the barrier and ventilation modifications. About 40% of the steel angle for the barrier is already in place and approximately 15% of the sheet metal has been placed at this time. The 440,000-lb Universal Testing machine was calibrated. Each range was calibrated at six different loads, and each point was well within the guaranteed accuracy of $3/4$ of 1%. In most cases all were within $1/2$ of 1% or better. The preparation hood in Room 50 was sealed and tested. The initial vacuum leak rate obtained on the hood was better than the specification requirements of a maximum of one cu ft/hr or less at four inches of water vacuum applied. The hood was able to hold a four-inch water vacuum with a leak rate of 0.91 cu ft/hr. At one inch of water vacuum the leak rate was only 0.17 cu ft/hr. These figures indicate the superiority of the design of these hoods as compared to previous hoods. Arrangements have been made to clean and remove all equipment from Rooms 40, 43, 44, and 45 in the 231 Building to make operating space available for the DXT x-ray machine, auxiliary vacuum furnace, a vacuum pump, power supply, and other associated equipment.

A budget study report for a proposed plutonium fabrication laboratory was completed during the month. A laboratory is proposed having 20,000 sq ft of floor space for fabrication development work for plutonium weapon components and fuel elements. This laboratory would be equipped to handle plutonium and plutonium-containing materials in vacuum gloved boxes while performing such operations as rolling, swaging, extruding, drawing, pressing, forging, casting, and machining. Provisions have also been included for canning by rolling, drawing, or swaging techniques. Laboratory space has been provided for preformed coating, vacuum coating, and other research and development equipment.

Evaluation of the calcium reduction of plutonium dioxide via the use of cerium dioxide as a stand-in has been concluded. Lack of gloved box facilities has prevented work with plutonium. However, the personnel in the 234-5 development group have initiated an oxide reduction program and are willing to apply any encouraging cerium data to plutonium reductions. A low frequency air-driven vibrator, 100 to 200 cps, has been coupled to the reaction vessel during reduction. In all charges a large excess of calcium chloride was used as a flux. The purpose of this flux was to dissolve the calcium oxide formed during reduction. Apparently, the kinetics of the dissolution of calcium oxide in calcium chloride during bomb reduction are slow. The vibrational energy may therefore serve two purposes. The dissolution rate of calcium oxide in calcium chloride may be markedly increased, and secondly, the film layers of undissolved calcium oxide may be physically disturbed, allowing metal to contact metal and coalesce. The mole ratio of $\text{CaCl}_2/\text{CeO}_2$ which has been employed is 12.5. This corresponds to an eight percent solution of calcium oxide in a calcium chloride slag after reduction has taken place. Yields of massive metal have ranged from 40 to 60 percent. Apparently in the diluted charges the actual reduction to cerium metal is not complete even with an excess of reductant. In the less dilute charges the reduction goes to completion rapidly, but the calcium oxide prevents coalescence. Another factor preventing coalescence is the fact that the cerium metal is produced as a very fine fog in the diluted charges. The particles of metal are separated from each other by a finite distance and may not contact other metal particles rapidly enough to obtain hundred percent coalescence in the short time the reductions are run. In the cerium system the metal to slag density ratio is approximately 3.15, while in the plutonium system this ratio is 8.67. The difference in densities of cerium and plutonium may be an important factor in the rate and completeness of coalescence of the two metals. It is expected that better yields will be realized from the plutonium system due to this density effect.

A two-cycle process may actually be an answer to the oxide reduction problem. In such a process the reduction to plutonium metal would be performed using a much smaller amount of a suitable flux as calcium chloride. By this procedure metal particles can be grown to small shot size and are not pyrophoric. The slag can then be easily dissolved in dilute acid and the metal particles coalesced under calcium chloride containing a small amount of calcium to reduce any oxide skin present. Applying this method to cerium, yields of 50-60 percent solid metal have been obtained. This process is, of course, less desirable than a single cycle operation. However, the cerium particles obtained by this method were large enough to be handled in air. Plutonium is believed to be less pyrophoric than cerium and should offer no special difficulties. If necessary, an inert atmosphere could be employed during the casting. A short report is being prepared covering this work, and liaison with the 234-5 development group will continue during their plutonium reduction studies.

DECLASSIFIED

DECLASSIFIED

HW-41205

DEL

CONTACT ENGINEERING UNIT

PROJECT ACTIVITIES

Project CA-512

A study is being made of the feasibility of providing an independent backup for the emergency coolant facilities. As presently envisioned this might consist of diesel driven pumps which could be brought into service during the flywheel decay period. The capacity of these installations would be approximately 35,000 gpm. This study has been occasioned by the feeling that the presently installed emergency generators are not sufficiently reliable.

The output of the high head pumps is still being limited by incipient cavitation.

Project CG-558

One meeting of the Project Representatives was held to discuss the problem of providing equipment for flushing portions of the emergency lines which are normally stagnant. It is felt that if the lines between the emergency steam driven pumps and the new high pressure pumps are allowed to stand idle for long periods of time, without being flushed, their dependability in emergencies will be seriously impaired. Experience in the past, with high torch lines, indicates weekly flushing is required to remove rust and scale which would otherwise lodge in the crossheader screens.

Construction of Phase I of this Project is reported to be 43% complete as of January 27, 1956. This is slightly ahead of schedule.

Project CG-642

One meeting of the Project Representatives was held during the month and one scope drawing was approved, however, it was later withdrawn for revisions. A new budget data sheet has been prepared which combines funds previously budgeted for pressurization with the charge-discharge funds to give a total of \$4,000,000, most of which will be required for charge-discharge.

E.T.R. Liaison

A budget study has been completed to determine how much should be put in the FY 1958 budget for these facilities. The estimate, based on preliminary scope drawings, comparisons with loops now under construction at KER, and discussions with Phillips Petroleum Company Engineers, was \$900,000.

PILE TECHNOLOGY SECTION

INVENTIONS

All Pile Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during January, 1956, except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Inventors

Title

N. D. Groves
W. L. Walker

Apparatus for Determining the
Corrosion Rate of Heat Transfer
Surfaces Operating under Pressure
Conditions
(Report not issued)

F. B. Quinlan

Centrifugal Casting in Vacuo
(Report issued - Unclassified)

P. H. Reinker

Acting Manager - Pile Technology
ENGINEERING DEPARTMENT

PH Reinker:cvf

DECLASSIFIED

[REDACTED]
Fb-61

DECLASSIFIED

VISITORS AND BUSINESS TRIPS

H. W. Alter of Knolls Atomic Power Laboratory, Schenectady visited Hanford on 1-23 thru 1-27-56 to discuss chemical separations problems.

S. Lawroski, of Argonne National Laboratory, Lemont, Ill. visited Hanford on 1-24-56 to discuss separations process research and development, including plutonium processing and fabrication.

R. E. Blanca and C. D. Watson, of Oak Ridge National Laboratory, Oak Ridge, Tenn. visited Hanford on 1-25-56 to discuss TBP problems.

E. K. Teter, A. H. Knebel and P. Skillman of the Mallinckrodt Chemical Works, St. Louis, Missouri visited Hanford on 1-10-56 to obtain information on pulse generators and pulse columns operation.

Walt Munster, AEC Division of Production, Washington, D. C. visited Hanford on 1-25-56 to discuss research and development programs.

E. L. Shirley, KAPL, Schenectady visited Hanford on 1-17 and 1-18-56 to discuss sampling techniques and results in comparison with TF-20, KAPL-120.

A. M. Platt of Hanford visited the Phillips Petroleum Co., Arco, Idaho on 1-17-thru 1-20-56 to present a paper at the Fuel Processing Symposium.

R. E. Tomlinson, R. L. Moore and R. J. Brouns of Hanford visited the Phillips Petroleum Co., Arco, Idaho on 1-16 thru 1-20-56 to attend the Fuel Processing Symposium.

A. S. Wilson of Hanford visited Bozeman, Montana on 1-11 thru 1-13-56 to present a talk to the Montana Section of the American Chemical Society.

A. S. Wilson of Hanford visited the Iowa State College, Ames, Iowa on 1-21 thru 1-27-56 for technical recruitment.

P.F.X. Dunigan of Hanford visited the AEC, Washington, D.C. on 1-26 thru 1-27-56 to attend the Hot Laboratory Committee Meeting.

ORGANIZATION AND PERSONNEL

	<u>December</u>	<u>January</u>
Separations Technology General	2	2
Plant Processes Sub-Section	60	59
Chemical Development Sub-Section	80	81
Chemical Research Sub-Section	62	60
Contact Engineering Unit	6	6
Analytical Laboratory Unit	32	34
Technical Shops Unit	29	29
	<u>271</u>	<u>271</u>

Chemical Research Sub-Section: W. B. Miller, Lab. Asst. A terminated on 1-18-56. R. W. Lederer, Technologist "B" transferred to Pile Technology Section on 1-2-56.

Plant Processes Sub-Section: D. H. Walker, Engrg. Asst. 17 transferred to the Sub-Section from Manufacturing on 1-16-56. K. L. Adler, Engineer II was deactivated on 1-16-56 and L. W. Burn, Gen. Clk. "B" was deactivated on 1-18-56.

Analytical Laboratory Unit: H. E. Palmer and M. W. Walkup, Jr. Engineers hired into the Unit on 1-9 and 1-10-56. K. T. Hannan, Lab. Asst. "C" transferred to the Unit from Kadle Hospital on 1-16-56. B. P. Warren, Rot. Trainee transferred to the Unit on 1-3-56. E. P. Galbraith, Supervisor transferred from the Unit to the Technical Recruitment Unit on 1-1-56. W. G. Jolley, Rot. Trainee transferred from the Unit on 1-23-56.

DECLASSIFIED

DECLASSIFIEDPLANT PROCESSES SUB-SECTION,URANIUM RECOVERY PROCESS TECHNOLOGYSummary

At the beginning of the month, the plant was shut down and the final changes were made to achieve additional intercycle concentration capacity by installing the Section 8 and Section 6 concentrators in series. For the two weeks immediately following the modifications, equipment and startup difficulties prevented evaluation of process improvement resulting from the changes. During this shakedown period, combined solvent-extraction uranium losses averaged 1.5 to 2.0 per cent, and fission product activity in the uranium product averaged 250 to 300 per cent aged natural uranium activity. During the last two weeks of the month, however, a consistent improvement in process performance was noted with combined solvent-extraction losses averaging less than one per cent. With the higher RCX flows (80 per cent HW No. 6 Flowsheet RCX flow or greater) made possible by the new concentrator arrangement, RCW losses were consistently low, averaging 0.1 per cent for the last two weeks of the month (average for month 0.3 per cent). At month end, uranium product fission product activity was generally approximately 100 per cent aged natural uranium gamma activity.

Solvent Extraction

Following completion of the modifications to operate Section 6 as an intercycle evaporator in series with Section 8, operation of the solvent extraction system was resumed. RCW losses, using RCX flows of 80 to 95 per cent of HW No. 6 Flowsheet value, were reduced five to ten fold below those experienced just prior to shutdown. The RCW loss averaged 0.3 per cent for the month and 0.1 per cent for the last two weeks of steady-state operation. The increased RCX flow permitted by the increased intercycle evaporator capacity is the primary reason for the reduced RCW losses. During the period of low RCW losses, the over-all steady-state solvent extraction loss was about 0.5 per cent.

Gamma decontamination (from feed consisting of 60 per cent 18 month minimum age since pile discharge and 40 per cent 14 month minimum age since pile discharge) has been consistently good during steady-state operation. However, during the startup period following a system flush and installation of equipment to permit use of the Section 6 evaporator, several batches of REU were produced with greater than 300 per cent aged natural uranium gamma. This REU was transferred to 224-U for concentration and was subsequently adequately decontaminated by reprocessing through the second cycle.

Filtration Studies.

Single element Fulflo test filters have been installed for filtration of RDIS, ROS, demineralized water, and REU. All are currently being used to determine the amount and nature of solids in the process streams and to correlate filtration efficiency and element life (before plugging) with element pore size.

Currently, the three filters installed on "cold" streams contain tared, 30 micron pore size, glass wool elements which are on "life" test. Data obtained during the earlier "life" tests on finer pore size elements in the three "cold" filters are summarized below:

Stream and Composition	Nominal Element Pore Size, Microns	Pressure Drop, psi		Flow, gpm		Filtrate Volume, Gallons
		Initial	Final	Initial	Final	
<u>RDIS</u>						
4.0 M Nitric Acid	15	--	35	10	1	7,000
0.1 M Ferrous Ammonium Sulfate						
0.2 M Sulfamic Acid						
<u>RAS</u>						
Demineralized Water	20	2	18	4	1	80,000
<u>ROS</u>						
Three Per Cent Na ₂ CO ₃	20	--	2.5*	3	L3	ca. 500*

* No pump installed in the test installation. Filter life would probably be equivalent to that of RDIS filter if a 30 pound per square inch pressure drop could be obtained across the filter.

Each of the plugged filter elements was uniformly covered with a black slime resembling pump packing and lubricants.

On the basis of the test data which indicated significant amounts of filterable "solids" present in the unfiltered cold streams, specifications have been developed for three plant size filter installations. Fulflow units have been recommended for filtration of:

- (1) The combined RIOS and RILOS stream.
- (2) The combined RAS and RDS stream.
- (3) The RDIS stream.

Some of the high batches of REU (200 to 300 per cent aged natural uranium gamma activity) produced during the recent startup were filtered through the REU test filter in an effort to reduce the radioactivity level. However, the test was inconclusive since activity was removed by filtration through the 50 micron element, and laboratory studies on this solution indicated the activity present in the solution was dissolved and not removable by filtration.

Waste Treatment

Scavenging operations in the 221-U Building were in good control throughout the month. (Nickel ferrocyanide and supplemental inert strontium phosphate scavenging were employed.) Since the phosphate ion concentration in the unconcentrated waste was frequently below the 0.1 M concentration considered desirable for good soil retention of strontium, disodium hydrogen phosphate has been occasionally added.

DECLASSIFIED

DECLASSIFIED

Two tanks of stored TBP Plant waste have been scavenged at the CR "In-Farm Scavenging" facility. After settling, the first tank of supernatant (109-C), scavenged with only nickel ferrocyanide, gave cesium-137 and strontium-90 concentrations of 0.01 and 0.03 microcuries per milliliter, respectively. This supernatant was found suitable for ground disposal and was cribbed in the BC No. 4 crib. The second tank of supernatant (101-C), scavenged with nickel ferrocyanide supplemented with calcium phosphate, contained 0.02 and 0.1 microcuries per milliliter cesium-137 and strontium-90, respectively. At month end, this tank is also being cribbed.

Gamma Monitors

The RCU gamma monitor was rendered inoperative for about a week after the sample cell background activity increased (while monitoring abnormally high RCU activity during a first cycle startup) to the point where it was about 100 fold greater than the normal RCU impulse. (Background activities five fold greater than the solution activity are considered excessive,)

The sample cell was readily decontaminated in the laboratory with sulfuric acid-dichromate cleaning solution after attempts to reduce the background in place with nitric acid proved futile. For the past week of operation, it has been operating in good agreement with laboratory results.

A fluorothene lined sample cell is presently being fabricated for this monitor which should have a lower, more constant background activity.

The REU gamma monitor operated very smoothly during the month, with the laboratory analysis of control samples falling reasonably close to the monitor reading (generally ± 30 per cent aged natural uranium).

URANIUM CONVERSION PROCESS TECHNOLOGY

Process

Feeds of non-standard UNH solution, with activity primarily contributed by zirconium and niobium, were processed to give a fission product gamma activity of the UO_3 , as determined by Hanford analytical methods, exceeding the specifications of 100 per cent aged natural uranium. The last ten car block shipment (cars 351-360) fission product gamma activity averaged 146 per cent of aged natural uranium gamma activity with the activity of one car reaching 240 per cent. The customer agreed to accept product of this activity on a waiver basis and has reported informally that it has not yet given them any operating problems.

Total metallic impurities averaged 118 parts per million parts of uranium. Average reactivity was 1.13, using nominal 0.05 weight per cent sulfamic acid as a pot additive.

REDOX PROCESS TECHNOLOGYSummary

With the completion of the scheduled maintenance and equipment changeover items, operations were resumed on January 17, 1956, with the precycle flowsheet. Startup was relatively smooth, and fewer difficulties were encountered than had been anticipated.

Although the D-14 Waste Backcycle (second stage) Concentrator was installed and ready for use, the second stage of waste backcycle was not incorporated during this month. Single stage waste backcycling was resumed, however, and to the combined 3AW and 2DW (3DW)* streams, 2AW was added for concentration in the IAFS (2DFS) Concentrator, F-2.

To assure the production of adequately decontaminated uranium and plutonium products, the permanganate feed pretreatment was retained in spite of the installation of a new H-4 Oxidizer vessel and off-gas line during the shutdown. The initial batches of both products were inadequately decontaminated, as expected following any startup, but improvement was rapid, and inside of 48 and 96 hours for plutonium and uranium, respectively, material well within the desired specifications was being produced.

The new tail-end ozone treatment equipment was shaken down successfully by using it to treat the first three batches of uranium product which were high in fission product content. Although the fission product contamination was primarily zirconium-niobium, some decontamination from ruthenium was observed, and following this ozone sparging, the silica gel treatment of the uranium solution provided considerably higher than normal decontamination from the residual zirconium-niobium. This improvement is ascribed to the acidification of the uranium solution prior to its ozonization.

The effect of precycle operation on plutonium decontamination was very marked as shown by the fact that following the first few batches of product from solvent extraction (two of which required rework), the feed stream to the final cycle was well decontaminated as the final cycle product from the previous flowsheet. Additional decontamination was contributed by the new fourth (and final) cycle.

Waste losses from solvent extraction remained remarkably low from the startup through the end of the report period, averaging less than 0.1 per cent for plutonium and less than 0.01 per cent for uranium in the combined head-end wastes and first and second cycle raffinates. The over-all recoveries of plutonium and uranium were 99.71 and 99.67 per cent, respectively.

* Since the HW No. 5 Flowsheet (HW-38684) nomenclature and the plant equipment nomenclature are not necessarily the same, the HW No. 5 nomenclature will be used in this report, followed parenthetically, where different, with the plant equipment nomenclature.

DECLASSIFIED

DECLASSIFIED

The average exposure of the metal charged to the dissolvers was 243.7 (239 to 245) MWD/T, and its average cooling time was 118 days (109 to 163 days). Concentrated plutonium product ranged from 64.32 to 100.25 grams of plutonium per liter, with an average of 92.67 grams per liter, and the average concentration of nitric acid was 6.17 molar in this final plutonium product.

Feed Preparation

Inasmuch as the processing rates were held to between 60 and 97 per cent of Phase II rates until the end of the report period (January 25, 1956), two dissolvers were adequate to supply the feed requirements. The permanganate head-end treatment was retained throughout the period in order to assure adequate product decontamination. One of the silver reactors which appeared to be partially plugged at the start was replaced with a new unit but was later cleared and reinstalled. No further difficulties were encountered.

Decontamination

The first full uranium product batch with a gamma ratio of approximately 25 was acidified and sparged with ozone for about ten hours at 95 C, at which time its gamma ratio was found to be about 22. This material was subsequently processed through silica gel which provided an additional arithmetic decontamination factor of about seven for zirconium-niobium. A second pass through the silica gel bed reduced the gamma ratio to about 1.7. The second batch of uranium product with an initial gamma ratio of about 8.5 was given similar treatment and was likewise adequately decontaminated.

The first two plutonium product batches were also high in fission product content and were recycled for reprocessing. Subsequent plutonium production met specifications with the over-all logarithmic decontamination factors averaging about 7.5 for the final week of the report period.

Under the conditions of the precycle flow scheme, only one uranium cycle follows the partition cycle. Since early batches of uranium were found to contain up to 20 parts of plutonium per billion parts of uranium, or double the allowable maximum, the ferrous iron concentration in the final uranium cycle scrub stream was approximately doubled and, subsequently, plutonium in the uranium product averaged about one-fifth of the specification value.

Solvent Extraction

The HA (IA) Column was used alone until the end of the report period, due to IAFS (2DFS) Concentrator flooding which restricted production rates to a maximum of 97 per cent of Phase II. No solvent extraction difficulties were encountered, and the operation under the precycle flowsheet remained gratifyingly smooth. To the first plutonium cycle feed stream, 2AF, and to the precycle stripping column strip solution, HCX (2EX), dichromate ion was added to provide the necessary potential for the oxidation of the plutonium in the IAFS (2DFS) Concentrator (arriving from the 2AW and from the codecontamination cycle). In spite of the

fact that the system in the IAFS (2DFS) Concentrator is acid deficient, oxidation appears to be completely successful as evidenced by the efficient plutonium extraction occurring in the IA (2D) Column. (See the following section.)

Waste Losses

The excellent plutonium recovery achieved with the new flowsheet is indicated by the combined losses from head-end wastes and the first and second cycle raffinates which have averaged less than 0.1 per cent. The losses from the IA (2D) Column have ranged from about 0.03 to 0.1 per cent, indicating that the acid deficient concentration of the IAFS (2DFS) has not been detrimental. This, in turn, encourages the belief that the second stage of waste backcycle will likewise be successful in the recovery of plutonium returned to the D-14 Backcycle Waste (second stage) Concentrator in the IA (2D) Column raffinate and in the condensate from the final plutonium product concentration step in the 233-S Building. These wastes after being combined and concentrated will be returned as scrub solution to the codecontamination cycle extraction column.

The over-all process losses of uranium and plutonium which averaged approximately 0.3 per cent each are largely the result of materials collected in the cell sumps and discarded.

Plutonium Concentration

During the shutdown, the circulator loop of the final plutonium concentrator (L-3) was replaced by a new unit fabricated almost entirely of corrosion-passed 309-SCb stainless steel. The condensate concentrator (L-12) was removed from service and bypassed, with the condensate being routed from L-3 to the D-14 Backcycle Waste Concentrator for eventual recovery as explained above. These changes, combined with the earlier replacement of the L-3 heat exchanger with a Purex plant spare, have resulted in an apparent reduction of the iron content of the concentrated plutonium by about 50 per cent. The iron content has dropped to between 60,000 and 90,000 parts per million parts of plutonium since startup.

PUREX PROCESS TECHNOLOGY

The fifth and final cold uranium (with tracer plutonium) was completed successfully on January 22, 1956. Plutonium recovery from the A and C type columns was excellent. However, essentially no plutonium partitioning from uranium was achieved initially in the IBX Column because of oxidation of ferrous ion (the plutonium reductant) apparently caused by a recycle of nitrite ion from the 2BW stream into the IBXF stream. After adjustments of the ratios of oxidants and reductants were made in the system to overcome this recycle problem, adequate partitioning was obtained.

The first irradiated uranium slugs were charged to A3 Dissolver on January 13 and first dissolving commenced on January 15. Processing of hot feeds started to the precycle columns on January 22, to the partition cycle columns on January 23, and to the final uranium cycle columns on January 24. Operation was at a capacity factor of 1.44 with the use of a conservative startup flowsheet, modified

DECLASSIFIED

DECLASSIFIED

slightly as a result of experience gained from the plutonium spike run. Initial process performance indicated excellent recovery and purity of plutonium and uranium products, but decontamination factors were about twenty fold low for both products, due primarily to radio-zirconium and niobium. Flowsheet modifications to improve decontamination were in progress at month end.

Feed Preparation

Irradiated uranium slugs were first charged to A3 Dissolver on January 13, and first dissolving commenced on January 15. The A3 Dissolver has been operated with only the small vent jet temporarily until modifications can be made to the system to permit operation of the parallel large vent jet without jeopardizing the Fiber-glas filter integrity with steam condensate. Modifications (in the form of a condensate drain line between the jet suctions and the filter) were made to the B3 Dissolver vent system prior to initial charging of this dissolver on January 23.

The dissolvers were charged with uranium of an average exposure of 258 MWD/T and an age of 150 days since pile discharge. Dissolver operation has been characterized by a phenomena causing a high pressure drop across the downdraft nitric acid recovery tower which is not yet understood. Performance is improved by use of an air sparge of the dissolver during the initial reaction period. Processing of dissolver solution through the HAF preparation step has been uneventful from a process standpoint except for difficulties in HAF acidity adjustment caused by sampling and/or laboratory discrepancies.

Solvent Extraction

The fifth and final cold uranium run (operated at a capacity factor of 1.44 and with tracer plutonium) was completed successfully on January 22. The first part of the run was made to demonstrate operability of the plant equipment after the extensive modifications (HC, IC, 2E, and 2A Column interface detecting systems, IC and 2E Column cartridge changes, and other maintenance work) made last month. All facets of the modifications were demonstrated to be satisfactory. Performance of the 2E Column with the interface controlled at the top of the column was proved to be adequate with uranium losses less than 0.01 per cent. The second portion of the run was interrupted from January 15 to 18 by a shutdown required for repair to many of the diaphragm valves in the sample gallery. Following the shutdown, operation was again started at a capacity factor of 1.44, utilizing Purex Plant Flowsheet I (HW-40574). Plutonium recovery from the A and C type columns was excellent. However, essentially no plutonium partitioning from uranium was achieved initially in the IBX Column. The Partition and Final Plutonium Cycles only were operated from January 19 to 22 in order to resolve the partitioning problem. It was found that the ferrous sulfamate reductant in the IBX was being completely oxidized by an oxidant, presumably nitrite ion in the IBXF, which thus prevented plutonium reduction and partitioning. It is believed that excess sodium nitrite in the 2AF caused a high concentration of nitrite ion to enter the IBXF via 2BW. A three fold increase in the ferrous sulfamate content of IBX was made in order to achieve good plutonium recovery, and the startup flowsheet was temporarily modified this way. As a result of this

DECLASSIFIED

partitioning problem, approximately 106 units of plutonium were discarded to waste because of the excessive time required for their recovery. Following the cold runs, the plant was emptied of depleted uranium except for approximately two tons which were left in the HA and IA Columns to keep them in a saturated condition for hot startup.

The first full level, low g/t HAF was started to the HA Column on January 22 at a capacity factor of 1.44. The Partition Cycle was started on January 23, and the Final Uranium Cycle on January 24. The startup flowsheet used was Purex Plant Flowsheet I (HW-40574) with the following exceptions:

- (1) 0.02 M NaNO_2 was used in IAF because insufficient plutonium recovery data were obtained during the plutonium spike run.
- (2) 0.1 M Fe^{+2} was used in IBX to assure adequate plutonium partitioning in the IB Columns.

Initial process performance indicated excellent recovery of both uranium and plutonium (approximately 0.5 per cent loss), adequate partitioning of uranium from plutonium (approximately 0.2 per cent uranium in plutonium), and approximately a twenty fold low gamma decontamination factor for both uranium and plutonium. The primary fission product contaminants are zirconium and niobium.

Waste Concentration and Acid Recovery

Additional tests of the T-F5 acid fractionator were made to determine the approximate efficiency and capacity relationships. Based on the results of these tests and theoretical considerations, the optimistic capacity outlook for the unit operating with an acceptable overhead acid loss (0.02 to 0.03 M HNO_3), is as follows:

<u>Flowsheet</u>	<u>Condition</u>	<u>T-F5 as</u>	<u>Limiting Capacity Factor</u>	
			<u>Theoretical</u>	<u>Demonstrated</u>
Startup	No 2WW backcycle	Fractionator	1.6	1.4*
Startup	2WW backcycle	Fractionator	1.8	---
HW No. 4	No 2WW backcycle	Fractionator	2.5	---
Startup	No 2WW backcycle	Absorber	2.4	---
Startup	2WW backcycle	Absorber	2.9	---
HW No. 4	No 2WW backcycle	Absorber	3.9	---

* Actually low plate efficiency or high feed concentration seems to be limiting at lower than predicted values; the problem has not been completely defined.

Neutralized, concentrated high activity waste sent to the 241-A Tank Farm has been approximately 50 to 70 per cent above flowsheet values since the hot startup. The 241-A Tank Farm was put into service by filling seal loops, activating blowers and condensers, and adding six inches of water to each tank.

Organic Treatment

Prior to the hot startup, both the No. 1 and the No. 2 Organic Treatment System solutions were tested for quality by Chemical Research and Process Chemistry personnel. The results of these tests indicated that the No. 2 Organic Treatment System solution was inferior in regard to fission product decontamination potential. The degradation of this solution resulted from a large quantity of it having passed through the ICU Uranium Concentrator during the startup of Run AC-5. Approximately 7,000 gallons of this solvent were discarded, and a completely new inventory was available for hot startup. No change in the No. 1 Organic Treatment System solution was required.

On January 1, the G⁴ Centrifuge was found to have a broken plow and several bent dip tubes in its interior. This centrifuge was replaced with a spare unit, and all plows in the G and E cell centrifuges have been blocked in the out position to prevent a recurrence. The installed high pressure sprays will be adequate to remove cake from the centrifuge walls.

Z PLANT (ISOLATION, PURIFICATION, AND FABRICATION) PROCESS TECHNOLOGYIsolation Building

Production Test 231-18, "Direct Concentration of Purex Product Solution", was issued. The test will study the feasibility of concentrating Purex plutonium product, by evaporation, for off-site shipment.

Purification Building: Wet Chemistry (Task I)

A re-evaluation of the critical mass limits for the filter boat stations led to a reduction of the permissible batch limits in Task I. Polyethylene "fillers", which reduce the free volume, have since been installed in the "bathtubs", with a resultant restoration of the earlier batch limits.

Metal Reduction (Task III)

An average reduction yield of 98.4 per cent was obtained in eleven reductions with unground, unrefined (Nelco) calcium. A higher firing temperature for the charges containing the unground calcium was evidenced by the greater heating time required (26-28 minutes for the unground calcium as compared with 20-22 minutes for charges with ground calcium).

The plutonium metal was found welded to the bottom of the stainless steel pressure vessel in two reductions in which the charges were fired without sand between the crucible and pressure vessel walls.

Recuplex

Semi-works operation of the Recuplex facility under the direction of the Engineering Department was completed January 1, 1956. Recommended chemical flowsheets

DECLASSIFIED

DECLASSIFIED

for routine operations and equipment revisions believed desirable for conversion of the facility to a manufacturing unit were transmitted to the Manufacturing Department.

On January 17, 1956, a utility operator severely contaminated his right hand while assisting a maintenance man in the replacement of a process valve. The cause was traced to the solvent action of tributyl phosphate-carbon tetrachloride mixture on the hood glove (neoprene) and two surgical gloves (latex) worn by the operator.

In view of this incident and the relatively short service life of neoprene gloves experienced in the SE Process Hood in the past, the Recuplex facility has been shut down until appropriate measures can be taken to minimize the use of hood gloves. Such measures center around normal equipment maintenance in the hood and the sampling of tanks containing organic solutions. The major use of gloves for maintenance has been caused by the repeated failures of the G. W. Dahl diaphragm sealed valves exposed to pump pressures. Since a suitable diaphragm has not been found, packed-stem and/or bellows-sealed valves will be employed. The number of valves will be reduced to a minimum by removing valves originally intended for the uranium-plutonium partition system, replacing valves with orifices in the recirculation lines of the horizontal tanks, and removing the column pump-out facilities. Samplers for the organic solutions in the SE Process Hood will be relocated in a single sampling hood. Approximately five weeks will be required to achieve these valve and piping changes. A number of other equipment revisions previously recommended for conversion of the facility to a manufacturing unit will be made during the shutdown period.

234-5 DEVELOPMENT

Spectrophotometer Studies

Using the new DK-2 recording spectrophotometer, the absorption spectra of chromic, nickelous, ferrous, ferric, permanganate, calcium, lanthanum, and aluminum ions, and the interaction of oxalate and nitrite with chromic, nickelous, ferrous, and ferric ions, all in nitrate solution, have been investigated. Extinction coefficients were determined, using two concentration levels, over the range 400-1200 m μ . Manganous, calcium, lanthanum, and aluminum ions have very low extinction coefficients, and can be neglected in the analysis of plutonium solutions. Extinction coefficients for plutonium(III), (IV), (VI), and plutonium (IV) peroxy complex in nitrate solution were determined at six concentration levels, and various acidities.

No effect of temperature on the spectrum or extinction coefficients was observed with plutonium(IV) over a temperature range of ten to twenty degrees. (Measurements were made at 1-16 C, and at 26-27 C.) Accurate valence analyses can now be made to study valence change in Recuplex and Task I feeds and in Purex product solution.

Continuous Oxalate Precipitation (Task I)

A total of four runs of about one kilogram of plutonium in each have been made in the continuous oxalate precipitation (Task I) prototype equipment. The plutonium oxide product from these runs has been successfully hydrofluorinated and reduced to metal with acceptable yield. Over-all losses to the filtrate have been 3.9, 3.0, 15.5, and 2.5 per cent, respectively, for the four runs.

In the first three runs, steady-state operation was not obtained because of interrelated effects of too much filter area, insufficient vacuum, and too little feed. These difficulties were eliminated in the fourth run by reduction of the slurry holdup in the reactor from ten to five liters and by decreasing the filter area from 1.18 to 0.39 square feet. These two changes gave better vacuum control and longer operation within the hood limit of one kilogram of plutonium.

The first three runs were made at a rate of one kilogram of plutonium per hour. The fourth run was started at one-half kilogram per hour and increased to one kilogram per hour for the final ten minutes. In the course of operation, in the fourth run, the slurry character changed from a difficultly filtered, thixotropic material to an easily filtered, granular material.

In all runs, two passes through the short, continuous drier-calciner were sufficient to calcine the plutonium oxalate to an oxide powder with physical and chemical properties acceptable for hydrofluorination through the continuous Task II unit.

Continuous Precipitation of Plutonium(IV) Fluoride

Precipitation of plutonium tetrafluoride, from a solution 40 g/l Pu and 5 M HNO_3 with 4 M HF, has produced readily filterable slurries with waste losses of 0.4 to 1.5 per cent. Iron and aluminum separation factors were from ten to twenty at initial impurities of 10,000 to 100,000 parts per million parts plutonium. Washing of cakes with methyl alcohol produced dry, powdery fluorides. Hydrofluoric acid and nitric acid washes have not visibly improved the cake quality and have increased waste losses by approximately 0.5 per cent.

Further experiments will determine the optimum precipitation conditions and define the atmosphere and temperature for drying the fluoride to a readily reducible powder.

Reduction of Oxides to Metal

Preparatory to work with plutonium dioxide, two preliminary reductions of ceric oxide have been made using no slagging agent. The first contained an iodine booster and was held at a temperature of 670 C for an hour after reduction occurred. Visual examination of the product showed fine particles of cerium metal suspended in the calcium oxide-calcium iodide slag, but no large agglomerates of metal. Spontaneous ignition of the slag prevented further examination.

DECLASSIFIED

DECLASSIFIED

The second reduction contained no iodine booster but was held at 800 C for 45 minutes after reduction occurred. The vessel was also agitated during the post-reduction heating cycle. On examination, larger cerium particles were seen, indicating better agglomeration of the metal. In further tests, several slagging agents will be tried in the attempt to produce massive metal.

Permanent Mold Casting

Several castings and partial castings have been made in permanent copper molds this month. Completely satisfactory castings have not been achieved as yet, as evidenced by incomplete pours and folds and inclusions in the castings. The metal has not been held at a sufficiently high temperature before the pour. Control of the time and temperature at which the pour occurs is the problem.

Fusible plutonium plugs are successfully used at Los Alamos to contain the molten metal until it reaches about 800 C, at which time the induction heater work coil is lowered, bringing the plug into the field. The plug melts out, effecting the pour. Here, the plug has melted at about the same temperature as the main mass of metal, allowing a pour before necessary superheating of the metal was accomplished. Studies of alternate plug controls are under way as well as further experiments with fusible plugs and ceramic heat barriers.

Enstrip "S" Nickel Stripping

Enstrip "S" is under test for removing nickel coats from reject shapes. Its advantages are a non-corrosive atmosphere, low plutonium solubility, and rapid dissolution rates. Enstrip "S" dissolves 0.1 gram or less of plutonium per stripping operation, and the average stripping time for four shapes was 2 1/4 hours.

An estimate was made of hazard of disposal of the Enstrip solutions which contain cyanide. By extrapolating from values given in International Critical Tables, the vapor pressure of hydrogen cyanide over the sump was estimated at 0.03 mm, or 40 ppm air. This is considered an acceptable concentration for an atmosphere excluded from continued personnel contact.

Shapes produced recently have a film on the nickel which, unless removed prior to stripping, increases the stripping time by a factor of approximately two. Concentrated nitric acid removes this film.

CHEMICAL DEVELOPMENT SUB-SECTION,

HOT SEMIWORKS PUREX STUDIES

Four Hot Semiworks Runs, PX-10 through PX-13, were completed during the month with the prime purpose being to establish operating conditions which would produce flow-sheet decontamination in the Purex HA and IA Columns. These runs were immediately preceded by equipment modifications which included: (a) an increase from 8 to 13 ft. in the height of HA Column scrub section, (b) a replacement of the HA Column saw-tooth pulse generator with a sine-wave generator, and (c) the installation of the graded cartridge in the HA and IA Column extraction sections. The Purex HW #3 Flowsheet was utilized as a basis for these runs, with modifications as noted below.

- (a) Irradiated fuel elements were dissolved to a final nitric acid concentration of varying from 0 to 2.8 M (at about 2.5 M uranium).
- (b) Sulfamic acid was added to the HAF, HAS, IAF, and IAS in PX-12 and PX-13. Sodium nitrite was omitted from the HAF and IAF in all runs.
- (c) The last portion of the HAF for PX-13 was not clarified because of the failure of the centrifuge.
- (d) A variety of aqueous washing procedures were tested for the recycling solvent.
- (e) The effect of varying the pulse frequency and amplitude in the A-type columns was studied.
- (f) An intermediate-scrub 2A Column flowsheet was tested in an attempt to improve UX_1 decontamination.

Overall performance data from Runs PX-10, 11, 12, and 13 are tabulated in Tables I, II, III, and IV, respectively. During PX-13, the flowsheet decontamination factors were achieved in the product 2BP and ICU streams. This run was made at a 14 tons U/day equivalent operating rate (volume velocities comparable with those of the production plant at this rate), employing pulse frequencies of 76 and 66 in the HA and IA Columns, respectively, and recycling the solvent via a carbonate wash-centrifugation treatment. Runs PX-10, 11, and 12 failed to decontaminate as well as flowsheet predictions under a variety of operating conditions. In all cases of poor decontamination, Zr-Nb was the predominant contaminant. Column waste losses were reasonable except during periods of unsteady or off-standard column operation. An analysis of the data yielded the following tentative conclusions.

- (a) When using fresh solvent as HAX, flowsheet decontamination was obtained in the HA Column (DF = 700 or greater) at 10 tons U/day equivalent operating rate and a pulse frequency of 80 cycles per minute (Px-10, PX-13). Using carbonate-washed HCW as HAX gave poorer decontamination (DF ca. 120) (PX-10). During periods of poor decontamination in the HA Column, essentially no decontamination was obtained in the HC Column.

DECLASSIFIED

HW-41205

DEL

- (b) Washing the recycled solvent with 20% HNO_3 - 0.5% $\text{NH}_2\text{SO}_3\text{H}$, 2.5% Na_2CO_3 , and 20% HNO_3 - 0.5% $\text{NH}_2\text{SO}_3\text{H}$ in sequence produced no improvement in process performance over that obtained by simple carbonate washing (PX-11A, PX-12). This washing procedure was postulated to (1) break up any polymerized DBP, (2) remove DBP, and (3) convert any nitrated organics to the innocuous "aci" form. An early indication that washing the solvent with acid (PX-11) or CP sodium carbonate (PX-12) permitted an increased pulsing frequency was not substantiated in later tests. No significant difference could be detected when using CP or technical grade sodium carbonate as a solvent washing agent (PX-13).
- (c) Increasing the pulse frequency in the HA from 80 to 90 cpm. at 10 ton U/day equivalent resulted in doubling the decontamination factor when poor process performance was being experienced (PX-11, PX-12). Increasing the equivalent operating rate to 14 tons U/day permitted the scrub section to operate closer to its flooding amplitude-frequency product and gave an improvement of decontamination (approximate factor of 2) (PX-12, PX-13).
- (d) No significant plutonium loss can be attributed to the deletion of sodium nitrite from the HAF or IAF. The presence of sulfamic acid in the feed and scrub streams had no significant effect on decontamination, but it may have resulted in an increasing plutonium loss to the IAW as the nitrite-free IAF solution was stored up to 100 hours (PX-13).
- (e) Dissolving to a final acidity of 2.5 to 2.8 M in the dissolver solution (H/U mole ratio about 1) produced no adverse effect on the decontamination factor obtainable. Failure to clarify the dissolver solution resulted in a possible slight loss of decontamination in the HA, but the difference is too small to be significant in a single test.
- (f) The intermediate-scrub 2A flowsheet gave excessive plutonium losses to the 2AW with an, as yet, undetermined effect on decontamination. The high product losses were probably aggravated by the short (8 ft.) extraction section utilized in the HSW 2A Column.

During operation of Runs PX-10 through PX-13 one bellows of the double teflon bellows pulse generator failed in each of five different units. Upon starting Run PX-14, the second bellows in the HC pulser failed and the column contents were dropped into the sump. Decontamination of B Cell is in progress so that pulse generator repairs plus other equipment repairs and alterations may be made.

DECLASSIFIED

TABLE I
HOT SEMIWORKS RUN PX-10
I. METAL DISSOLUTION

Cut No.	U Dissolved, ⁽¹⁾ Lb.	HNO ₃ Consumption Mols HNO ₃ /Mol U	Dissolver Solution	
			Uranium M	HNO ₃ M
1 & 2	482	2.9	2.75	1.20
3	280	2.5	2.89	0.93

(1) Slug irradiation history and cooling time unknown. Am-Cm analysis indicates high MWD/T material.

II. EQUIPMENT AND FLOWSHEET

A. Equipment - same as for PX-9 except for the following modifications:

- (1) HA and IA Column scrub cartridges - 13 ft., standard cartridge, no louver plates.
- (2) HA and IA Column extraction cartridges - 8 ft., graded cartridge. Plate arrangement from top to bottom:
 - 9 plates; 2 in. spacing, 23% free area, 0.125 in. holes
 - 4 plates; 2 in. spacing, 33% free area, 0.1875 in. holes
 - 5 plates; 4 in. spacing, 33% free area, 0.1875 in. holes
 - 9 plates; 4 in. spacing, 23% free area, 0.125 in. holes
 - 7 plates; 2 in. spacing, 23% free area, 0.125 in. holes
- (3) Antibackmixing caps installed between feed tee and scrub section in HA and IA Columns.
- (4) HA pulse generator - sine wave pulser with amplitude fixed at 1.07 in. (extraction section)
- (5) HC and IC Column cartridges - 10 ft., nozzle plates; 4 in. spacing, 10% free area, 0.125 in. holes, 0.035 in. nozzle depth.
- (6) IO Column cartridge - 16 ft., nozzle plates; 4 in. spacing, 10% free area, 0.125 in. holes, 0.035 in. nozzle depth.

B. Purex Flowsheet - HW #3 with the following modifications:

- (1) No H₂O or NaNO₂ added to the No. 1 Waste Concentrator.
- (2) HA Column single scrub operation: HAF:HAS:HAIS = 100:67:0
- (3) NaNO₂ addition made to the 2AF only.
- (4) IOF:IOS:IOR = 100:56:44 for PX-10B and I.

III. RUN DATA

A. PX-10 Codecontamination Cycle Data (Processing rate = 10 T/D Purex Plant equivalent; HA Column pulse amplitude 1.07 in., extraction section; HC Column frequency = 100 cpm; HC amplitude = 0.5 in.)

Run Portion	Solvent Type ⁽¹⁾	HA Freq., Cpm.	Operating Time, Hr.	Decontamination Factors, df ⁽²⁾		HA Column Waste Losses	
				HAF ⁽³⁾ /HAF	HAF/HCP	% U	% Pu
PX-10A	Fresh	78	9	3.2	(4)	2.5	2.3
PX-10B	Carbonate-Washed	78	3	2.1	(4)	0.05	0.04
PX-10C	Fresh	78	12.5	3.2	(4)	0.02	0.02
PX-10D	Batch-Washed	78	8	2.2	2.2	3.0	3.2
PX-10E(5)	HCW	92	6	2.7	2.8	1.8	1.9
PX-10F	Fresh	92	6.5	3.0	3.1	0.06	0.06
PX-10G	HCW-1st Recycle	92	4.5	2.9	3.4	0.01	0.04
PX-10H(6)	HCW-2nd Recycle	92	6	3.0	3.0	<0.01	0.04

Notes: See following page.

DECLASSIFIED

DECLASSIFIED

W-41205 [HFL]

Notes:

- (1) Solvent Composition: 30% TBP - 70% Shell E-2342; Carbonate-washed = 0.25 M technical grade carbonate in IO Column; Recycled solvent used for all portions except PX-10A & C above; Batch-washed = tank washed with 3% Na_2CO_3 followed by 2% HNO_3 .
- (2) In-line instrument dF's agreed within 60% of the laboratory dF's listed. HAF dF = 0.0.
- (3) HAP uranium concentration varied from 80 to 86 g./l. with no apparent correlation between U concentration and dF. At low dF's (< 2.7) the fission product distribution = 90% Zr-Nb - 10% Ru; at high dF's the distribution = 50% Zr-Nb - 50% Ru. The actual Ru content remained essentially constant.
- (4) No sample.
- (5) Flooding frequency = 100 cpm; column operated at 92 for the last 2 hours only.
- (6) Column upset due to aqueous in HAX; did not reach equilibrium prior to shut down.

B. PX-10 Partition Cycle Data (Processing rate = 10 T/D Purex Plant equivalent; IA Column frequency = 80, amplitude = 1.07 in., extraction cycle; IBX and IBS frequency = 40, amplitude = 0.8 in.; IC frequency = 100, amplitude = 0.5 in.)

Run, Portion	Solvent Type ⁽¹⁾	Operating Time, Hr.	Decontamination Factors, dF ⁽²⁾			IA Column Waste Losses ⁽³⁾	
			IAF/IAF	IAF/IBP	IAF/ICU	% U	% Pu
PX-10C	Fresh	5.5	2.8	(4)	(4)	0.04	0.16
PX-10D	ICW-1st recycle	5	2.7	(4)	3.2	0.03	0.06
PX-10E	ICW-2nd recycle	4.5	2.8	(4)	3.2	0.01	0.03
PX-10F	ICW-3rd recycle	5	2.8	(4)	3.2	0.02	0.36
PX-10G	HCV	4	1.8	(4)	(4)	0.03	0.62
PX-10H	ICW + HCV	13	2.5	2.4	2.8	0.01	0.03
PX-10I ⁽⁵⁾	Carbonate-washed	4	2.1	1.7	2.9	0.02	0.26

Notes:

- (1) Carbonate-washed = 0.25 M Tech. sodium carbonate in IO Column. Recycled solvent used for all portions of the run except PX-10C above.
- (2) In-line instrument dF's agreed within 25% of the laboratory dF's listed. IAF dF = 0.0. IAF activity = 90% ZrNb - 10% Ru. At high dF's (> 2.6) the IAF activity was too low to scan; at low dF's Zr-Nb = 50% - Ru = 50%. HAF/IAF dF = 2.6.
- (3) Accuracy of IAW Pu losses is questionable due to the high Am-Cm concentration which was neither anticipated nor corrected.
- (4) No sample taken. Due to flooding in the case of the IBS Column.
- (5) Operated at f = 65 after column flooded at f = 80.

C. PX-10 Second Plutonium Cycle Data

Decontamination Factors
 2AF/2AP dF = 1.7
 2AF/2BP dF = 2.4

2AW Pu Waste Losses
 1.0 to 2.4%

D. PX-10 Cumulation Decontamination Factors

HAF/IAF = 2.6
 HAF/IBP = 4.3

HAF/ICU = 5.8
 HAF/2BP = 6.6

TABLE II

HOT SEMIWORKS RUN PX-11

DECLASSIFIED

I. METAL DISSOLUTION

Cut No.	U Dissolved ⁽¹⁾ Lb.	HNO ₃ Consumption Mols HNO ₃ /Mol U	Dissolver Solution	
			Uranium M	HNO ₃ M
1 and 2	614	2.2	2.98	0.68
3	275	2.5	1.93	1.66

(1) Slugs irradiated to 248 MWD/T; cooled 150 days at dissolving.

II. EQUIPMENT AND FLOWSHEET

A. Equipment - same as for PX-10.

B. Purex Flowsheet - HW #3 with the following modifications:

- (1) No H₂O or NaNO₂ added to the No. 1 Waste Concentrator.
- (2) HA Column single scrub operation: HAF:HAS:HAIS = 100:67:0.
- (3) NaNO₂ addition to the 2AF only.
- (4) IOF:IOS:IOR = 100:56:44.

III. RUN DATA

A. PX-11 Codecontamination Cycle Data (Processing rate = 10 T/D Purex Plant equivalent; HA Column pulse amplitudes = 1.07 in., extraction section; HC Column frequency = 100 cpm., amplitude = 0.5 in.).

Run Portion	Solvent Type ⁽¹⁾	HA Freq., Cpm.	Operating Time, Hr.	Decontamination Factors, dF ⁽²⁾		HA Column Waste Losses	
				HAF/HAP ⁽³⁾	HAF/HCP ⁽⁴⁾	% U	% Pu
PX-11A	Fresh	80	12.5	2.7	2.6	0.02	0.26
PX-11B	HCW, 1st recycle	80	7	2.5	2.7	0.06	0.30
PX-11C	HCW, 2nd recycle	90	7	2.7	2.5	0.87	0.63
PX-11D ⁽⁵⁾	Stagnant	90	24	2.8	2.9	5.0	22.0
PX-11D ⁽⁵⁾	"	80		3.0	3.0	0.6	3.2
PX-11E	Batch-washed	80	6	2.4	2.4	0.12	0.27
PX-11F	HCW 1st recycle	90	3.5	1.8	2.4	0.17	0.74
PX-11G	HCW 2nd recycle	90	2.5	2.4	(6)	0.16	0.92

Notes:

- (1) Solvent composition: 30% TBP - 70% Shell E-2342. Stagnant = organic passed through stagnant water in IO Column; batch-washed = tank washed with 3% Na₂CO₃ followed by 10% HNO₃ - 1/2% NH₂SO₃H. Recycled solvent used for all portions except PX-11A above.
- (2) HAF dF = 0.0.
- (3) HAF uranium concentration ranged from 80 to 94 g./l. Average fission product distribution = 89% Zr-Nb, 8% Ru, 2.5% Ce, with little or no correlation between composition and dF.
- (4) Average arithmetic dF for the run = 1.5.
- (5) Unstable column operation during this period.
- (6) No sample.

DECLASSIFIED

TABLE II (Cont'd)

- B. PX-11 Partition Cycle Data (Processing rate = 10 T/D Purex Plant equivalent;
IA Column amplitude = 1.07 in., extraction section; IBX and IBS Column frequency =
40 cpm., amplitude = 0.8 in.; IC Column frequency = 100, amplitude = 0.5 in.)

Run Portion	Solvent Type ⁽¹⁾	IA Freq., Cpm.	Operating Time, Hr.	Decontamination Factors, dF ⁽²⁾			IA Column Waste Losses	
				IAF ⁽³⁾ IAF	IAF 2AF	IAF ICU	% U	% Pu
PX-11A	Batch-Washed	80 ⁽⁴⁾	33	1.5-1.8	1.8	2.8	0.05-0.80	0.1-1.8
PX-11B	Acid-Washed ⁽⁵⁾	80 ⁽⁶⁾	10	1.4-1.5	1.8	2.7	0.03-0.16	0.1-0.6
PX-11C	Carbonate-Washed ⁽⁵⁾	80 ⁽⁷⁾	7	1.7-2.0	1.8	3.1	0.3-0.8	0.1-0.3
PX-11D	Acid-Washed ⁽⁵⁾	80 ⁽⁸⁾	11	1.7-1.9	1.8	3.1	0.06	1.2-1.5

Notes:

- (1) Solvent composition = 30% TBP - 70% Shell E-2342. Batch-washed = tank washed with 3% Na₂CO₃; Acid-washed = IO Column washed with 20% HNO₃ - 1/2% NH₂SO₃H, L/V = 0.5; Carbonate-washed = IO Column washed with 0.25 M CP Na₂CO₃, L/V = 1.0. Recycled solvent used in all portions of the run.
- (2) HAF/IAF dF = 2.5.
- (3) In-line instrument dF's were consistently lower by a factor of 2 during the first portion of the run, but agreed within 10% during the latter half. IAP fission product distribution = 90% Zr-Nb - 10% Ru.
- (4) Nominal frequency = 80 cpm. although operation was unstable and frequency had to be lowered in order to return to stable operation.
- (5) Washes made in the sequence listed with solvent being processed in the IA Column after each wash.
- (6) Nominal frequency = 80 cpm. Flooding frequency = 100 cpm.
- (7) Nominal frequency = 80 cpm. Flooding frequency = 90 cpm.
- (8) Nominal frequency = 80 cpm. Flooding frequency = 88 cpm.

C. PX-11 Second Plutonium Cycle Data

Decontamination Factors
2AF/2AP dF = 1.85-2.0
2AF/IBP dF = 2.5

2AW Pu Waste Losses
0.1 to 4.4%

D. PX-11 Cumulative Decontamination Factors

HAF/IAF = 2.5
HAF/IBP = 4.4

HAF/ICU = 5.1
HAF/2BP = 6.7

DECLASSIFIED

TABLE III

HOT SEMIWORKS RUN PX-12

I. METAL DISSOLUTION

Cut No.	U Dissolved ⁽¹⁾ Lb.	HNO ₃ Consumption, Mols HNO ₃ /Mol U	Dissolver Solution	
			U M	HNO ₃ M
1	430	2.8	2.84	0.0
2	364	2.8	2.71	1.30
3	358	3.3	2.35	0.06
4(2)	177	2.7	1.62	3.40

Notes: (1) Slugs irradiated to 246 MWD/T; cooled 125 days at dissolving.
(2) Excess HNO₃ added for dissolver cleanout.

II. EQUIPMENT AND FLOWSHEET

A. Equipment - same as for Run PX-10.

B. Purex Flowsheet - HW #3 with the following modifications:

- (1) HAS = 3.0 M HNO₃ - 0.5% sulfamic acid except the last 6 hrs. of PX-12E. During this 6 hr. period HAS = 2.0 M NaNO₃ (commercial) - 0.05 M HNO₃ - 0.5% sulfamic acid.
- (2) HAF and IAF = 1.35 M U, 2.0 M HNO₃, and 0.5% NH₂SO₃H.
- (3) No H₂O or NaNO₂ was added to the No. 1 Waste Concentrator.
- (4) HA Column single scrub operation: HAF:HAS:HAIS = 100:67:0.
- (5) NaNO₂ addition made to the 2AF only.
- (6) IOF:IOS:IOR = 100:0:50 PX-12A and B.
IOF:IOS:IOR = 100:56:44 PX-12C through PX-12G.

III. RUN DATA

A. PX-12 Codecontamination Cycle Data (HA Column pulse amplitude = 1.07 in., extraction section; HC Column frequency = 100 cpm., amplitude = 0.5 in.)

Run ⁽¹⁾ Portion	Solvent Type ⁽²⁾	HA Freq., Cpm.	Operating Time, Hr.	Decontamination Factor, dF ⁽³⁾		HA Column Waste Losses	
				HAF ⁽⁴⁾ /HAF	HAF/HCF	% U	% Pu
PX-12A	Acid-Washed	80	10	2.5	2.9	0.05	1.33
PX-12A	Acid-Washed ⁽⁵⁾	90	28	2.3	2.3	0.06	0.55
PX-12B	Carbonate-Washed	90	5	2.2	2.1	0.01	0.06
PX-12C	Fresh	90	9	2.2	2.5	0.03	0.21
PX-12C	Carbonate-Washed	90	8	2.3	2.3	0.02	0.14
PX-12C	Carbonate-Washed	90-116 ⁽⁶⁾	8	2.6	-	<0.01	0.46
PX-12C	Carbonate-Washed	112	5	2.6	3.0	0.05	0.17
PX-12D	Carbonate-Washed	70	3.5	2.3	2.3	0.19	1.7
PX-12D	Carbonate-Washed	80	3.5	2.4	2.5	0.05	0.31
PX-12D ⁽⁷⁾	Carbonate-Washed	90	5.0	2.9	2.8	0.02	0.15
PX-12E ⁽⁸⁾	Carbonate-Washed	100-106	6.5	3.5	3.0	3.19	30.6
PX-12E ⁽⁹⁾	Carbonate-Washed	94-96	6.0	2.8	2.2	0.14	3.1

Notes: See following page

TABLE III (Cont'd)

Notes:

- (1) 10 T/D uranium processing rate (Purex Plant) used for all portions except PX-12D which was operated at 15 T/D.
- (2) Solvent composition: 30% TBP - 70% Shell E-2342. Acid wash = 20% HNO_3 - 0.5% $\text{NH}_2\text{SO}_3\text{H}$; Carbonate wash = 0.25 M CP Na_2CO_3 .
- (3) dF HAF = 0.0.
- (4) Fission product distribution in all HAF samples was 90% Zr-Nb, 10% Ru except for PX-12 E which analyzed 10-75% Zr-Nb, 90-25% Ru. Uranium concentration varied from 78 to 88 g./l. with no apparent correlation between concentration and DF.
- (5) Stagnant water wash used in IO Column for 4 hr. with no change in DF.
- (6) Flooding frequency = 116 cpm. at 10 T/D.
- (7) Flooding frequency = 96 cpm. at 15 T/D.
- (8) Column operation unstable. Frequency varied.
- (9) HAS = 2.0 M NaNO_3 - 0.05 M HNO_3 - 0.5% $\text{NH}_2\text{SO}_3\text{H}$. Flooding frequency = 96 cpm. at 10 T/D. Pu waste loss high because of short period of operation between flooding and the end of the run.

B. PX-12 Partition Cycle Data (IA Column pulse amplitude = 1.07 in., extraction section; IBX and IBS frequency = 40, amplitude = 0.8 in.; IC frequency = 100, amplitude = 0.5)

Run (1) Portion	IA Freq., Cpm.	Operating Time, Hr.	Decontamination Factor, dF(2)			IA Column Waste Losses	
			IAF(3)/IAP	IAF/IBP	IAF/ICU	% U	% Pu
PX-12B	80	8.5	1.8	(4)	2.6	0.03	3.95
PX-12C	80(5)	15.5	1.7	2.0	2.2	0.02	3.14
PX-12C	90-94	7.5	2.7	1.9	2.3	0.53	52.6 (6)
PX-12D	80-82(7)	3.5	1.5	1.4	2.2(8)	0.32	17.3(6)
PX-12D	82	11.5	2.1	1.6	2.1(8)	0.05	1.9
PX-12E	60-70	10.0	1.2	1.8	2.2	0.05	1.13
PX-12E	80-86	7.0	1.5	(4)	2.5	0.02	1.94
PX-12E	90	6.5	1.7	(4)	2.5	0.04	2.44
PX-12F	70	3.5	1.2	(4)	(4)	0.06	3.06
PX-12F	80-94(9)	8.0	1.9	1.7	2.5(8)	0.04	2.29
PX-12G	64-76	7.5	1.4	1.7	2.8	<0.01	2.15
PX-12G	80-94(10)	4.5	1.5	1.7	2.5	<0.01	2.07

Notes:

- (1) Fresh solvent was used during PX-12B; recycled CP carbonate-washed solvent for the remainder of the run. 10 T/D processing rate (Purex Plant) used for all portions of the run except PX-12D and PX-12G which operated at 15 T/D and 14 T/D, respectively.
- (2) Log HAF/IAF decontamination factor = 2.3; HAF dF = 0.0.
- (3) Fission product activity in the IAP was 95% or greater Zr-Nb.
- (4) No sample taken.
- (5) Flooding frequency = 98 ± 2 cpm. at 10 T/D.
- (6) High Pu losses caused by unstable operation.
- (7) Flooding frequency = 85 ± 2 cpm. at 15 T/D.
- (8) Log IAF/IBU decontamination factor.
- (9) Flooding frequency = 94 ± 2 cpm. at 10 T/D.
- (10) Flooding frequency = 94 ± 2 cpm. at 14 T/D.

DECLASSIFIED

TABLE III (Cont'd)

C. PX-12 Second Plutonium Cycle Data

Decontamination factors

2AW Pu Waste Losses

$2AF/2AP \text{ dF} = 2.0 - 2.8$
 $2AF/2BP \text{ dF} = 2.4 - 2.8$

0.08 to 2.1%

D. PX-12 Cumulative Decontamination Factors

$HAF/IAF = 2.3$
 $HAF/IBP = 4.0$
 $HAF/ICU = 4.8$
 $HAF/2BP = 6.7$

DECLASSIFIED

TABLE IV

DECLASSIFIED

HW-41205

HOT SEMIWORKS RUN PX-13

I. METAL DISSOLUTION

Cut No.	U Dissolved ⁽¹⁾ Lb.	HNO ₃ Consumption Mols HNO ₃ /Mol U	Dissolver Solution	
			U M	HNO ₃ M
1 & 2	454	2.9	2.58	2.82
3	231	2.8	2.34	2.54
4	191	2.5	2.78	1.72

(1) Slugs irradiated to 246 MWD/T; cooled 133 days at dissolving.

II. EQUIPMENT AND FLOWSHEET

A. Equipment - same as for PX-10.

B. Purex Flowsheet - HW #3 with the following modifications:

- (1) HAS = 3.0 M HNO₃ - 0.5% NH₂SO₃.
- (2) HAF and IAF = 1.35 M U, 2.0 M HNO₃, and 0.5% NH₂SO₃H.
- (3) No H₂O or NaNO₂ added to the No. 1 Waste Concentrator.
- (4) HA Column single scrub operation; HAF:HAS:HAIS = 100:67:0.
- (5) NaNO₂ addition to the 2AF only.
- (6) IOF:IOS:IOR = 100:56:44
- (7) 2AF:2AS:2AIS = 100:12.6:0 PX-13A
2AF:2AS:2AIS = 100:12.6:8.7 PX-13B
2AF:2AS:2AIS = 100:12.6:12.6 PX-13C
2AIS = H₂O

III. RUN DATA

A. PX-13 Codecontamination Cycle Data (Processing rate = 14 T/D Purex Plant equivalent; HA Column amplitude = 1.07 in., extraction section; HC Column frequency = 100 cpm, amplitude = 0.5 in.)

Run Portion	Solvent Type ⁽¹⁾	HA Freq., Cpm.	Operating Time, Hr.	Decontamination Factors, dF ⁽²⁾		HA Column Waste Losses	
				HAF ⁽³⁾ /HAF	HAF/HCP	% U	% Pu
PX-13A	Fresh	70	16	3.5	3.5	0.64	0.30
PX-13B	Carbonate-Washed	60	3.5	2.9	2.9	0.73	(4)
PX-13C	Carbonate-Washed	70	9.5	3.0	3.0	0.12	0.80
PX-13D ⁽⁵⁾	Carbonate-Washed	76	5.0	2.6	2.8	4.6	4.7
PX-13E ⁽⁵⁾	Carbonate-Washed ⁽⁶⁾	76	7.0	2.8	2.8	0.32	2.6

Notes:

- (1) Solvent composition: 30% TBP - 70% Shell E-2342. Carbonate-washed = IO Column washed with 0.25 M CP Na₂CO₃. HAX temp. = 25°C., PX-13A and 13B; 35°C., PX-13C and 13D; 32°C., PX-13E. Recycled solvent used for all portions of the run except PX-13A, above.
- (Continued on following page.)

DECLASSIFIED

Notes: (Cont'd)

- (2) HAF dF = 0.0.
- (3) In-line instrument dF agreed within 50% of the laboratory dF's listed. For low dF (<3.0) fission product distribution = 85-90% Zr-Nb, 10-15% Ru; for high dF distribution = 65-75% Zr-Nb, 25-35% Ru. Overall Ru content remained constant.
- (4) No sample.
- (5) HAF not centrifuged during this portion. HAF temp. = 18°C.
- (6) Recycled solvent washed with 0.25 M technical grade Na_2CO_3 in IO Column.

B. PX-13 Partition Cycle Data (Processing rate = 14 T/D Purex Plant equivalent; IA Column amplitude = 1.2 in., extraction section; IBX and IBS Column frequency = 40 cpm., amplitude = 0.8 in.; HC Column frequency = 100, amplitude = 0.5 in.)

Run Portion	Solvent Type (1)	IA Freq., Cpm.	Operating Time, Hr.	Decontamination Factors, dF(2)			IA Column Waste Losses	
				IAF(3)	IAF	IAF	% U	% Pu
				IAP	IBP	ICU		
PX-13A	Carbonate-Washed(4)	66-72	19	2.0-2.2	1.7	2.8	0.002	1.8-3.5
PX-13B	Carbonate-Washed(4)	66	11.5	1.9	2.2	2.7	0.001	1.73
PX-13C(5)	Carbonate-Washed(6)	66	5.0	2.1	(7)	(7)	0.02	6.5
PX-13D(5,8)	Carbonate-Washed(6)	70-80	6.0	2.2	(7)	(7)	0.05	10.1

Notes:

- (1) Recycled solvent used for all portions of the run.
- (2) HAF/IAF dF = 2.9 IAF = 0.0.
- (3) In-line instrument dF were up to 50% lower than lab. dF's listed. IAP fission product distribution = 80 - 90% Zr-Nb, 10-20% Ru. IAP uranium concentration varied from 82-89 g./l.
- (4) Carbonate-washed = IO Column washed with 0.25 M CP Na_2CO_3 .
- (5) IA Column pulse amplitude = 1.07 in., extraction section.
- (6) Carbonate-washed = IO Column washed with 0.25 M tech. grade Na_2CO_3 .
- (7) No sample.
- (8) IA Column cyclic flooding during this portion.

C. PX-13 Second Plutonium Cycle Data (Processing rate = 10 T/D (HAF) Purex Plant equivalent)

Run Portion	Flow Ratio			Operating Time, Hr.	Decontamination Factors, dF(2)		2A Column Waste Losses % Pu
	2AF	2AS	2AIS(1)		2AF/2AP	2AF/2BP	
PX-13A	100	12.6	0	41.5	1.9	2.8	0.2 - 1.2
PX-13B	100	12.6	8.7	16.5	2.0	3.2	2.2 - 11.0
PX-13C	100	12.6	12.6	16.5	2.1	3.3	12.6

(1) 2AIS = H_2O

(2) HAF/IAF dF = 2.9; HAF/2AF dF = 4.9

D. PX-13 Cumulative Decontamination Factors

HAF/HAP dF = 2.9

HAF/IBP dF = 4.9

HAF/ICU dF = 5.7

HAF/2BP dF = 8.1

DECLASSIFIEDProcess Chemistry

Solvent Quality. Samples of IOO, IOF, and fresh HAX, obtained during Run PX-10, were subjected to the usual tests made to determine solvent quality (dispersion time, disengaging time, dilute uranium distribution ratio, rate of uranium transfer, and fission product decontamination). In addition, rate of Zr-Nb transfer under scrub conditions and interfacial tension measurements were made. Although decontamination obtained at the Hot Semiworks during the run varied widely as fresh or recycled solvent was used, solvent samples obtained during the run were indistinguishable from one another and from fresh laboratory-prepared solvent.

Samples of the HAP stream taken at various times during the run were exhaustively scrubbed. Decontamination factors (Zr-Nb) of from 60 to 70 were obtained regardless of the history of the solvent being used when any particular HAP sample was produced.

Separations Equipment Development

Piston Bellows Pulse Unit. The piston-bellows pulse unit intended for replacement of Hot Semiworks Teflon bellows pulsers has operated six million cycles pulsing an 18-foot column of water in a four-inch column at 120 cycles/minute with a 5/8-inch piston stroke. With 10 psig air inside the bellows (backface of the piston), air leakage past the piston to the column does not exceed 1.0 std. cu. ft./hr. and no liquid leaks to the back of the piston. Liquid leakage past the piston with no air pressure in the innerspace (inside the bellows - backface of the piston) does not exceed 10 ml./min. when the unit is operated at 120 cycles/minute.

This unit removes the Teflon bellows from contact with the column contents and simultaneously prevents the excessive liquid leakage past the piston which has precluded using piston pulsers in the Hot Semiworks heretofore.

PUREX DEVELOPMENTProcess Chemistry

Solvent Evaluation. Solvent quality evaluation tests were made on Purex Plant solvent prior to start-up with radioactive solutions. The second cycle solvent was found unusable as regards fission product decontamination, whereas the first cycle solvent was found to be satisfactory. No improvement in the quality of the second cycle solvent was found as a result of batch washing with 5 M HNO₃ followed by 3% Na₂CO₃, 20% Na₂CO₃, 5% NaOH, or Ca(OH)₂ slurry. The solvent was removed from process.

Concentration of Neutralized Waste. A preliminary study has been made of the physical properties of neutralized waste as a function of further concentration. The boiling point, per cent total solids, per cent solid phase NaNO₃, density, and clear point were determined on a synthetic neutralized waste per HW No. 3 Flowsheet. Precipitation of crystalline material (NaNO₃) at 100°C. started at a concentration factor of about four; crystalline NaNO₃ occupied 40 per cent of the total volume at a concentration factor of 4.5. A similar study was made on

DECLASSIFIED

a neutralized waste sample obtained from the Purex Plant during the recent cold runs. This waste did not contain the aqueous effluents from the organic wash columns and thus was effectively preconcentrated by a factor of about 1.8. Sodium nitrate precipitation at 100°C. began after further concentration by a factor of 2.5. About 22 per cent of the total volume consisted of solid-phase NaNO_3 at a concentration factor of three. Details of the work to date have been transmitted to the Purex Process Unit, Plant Processes Sub-Section.

Corrosion of 304-L Stainless Steel Under Purex Acid Recovery Concentrator Conditions. Corrosion rates for 304-L stainless steel coupons exposed to boiling solutions approximating those expected in the Purex acid recovery concentrator were found to be about 0.0024 inches per month. In the de-entrainment section where ruthenium will be deposited as the dioxide corrosion rates of about 0.0011 inches per month were found. Uniform pitting corrosion was observed under de-entrainment section conditions. A terminal report on these studies is in preparation.

Chemical Engineering Development

Pulse Column Studies. The efficiency studies on stainless steel sieve plates having 0.036-inch deep nozzles were completed and the results are given in Table I. The data confirm the tentative conclusions reported previously. These were: (1) satisfactory performance can be obtained for processing rates up to 20 tons U/day in the Purex Plant C-type columns with either top or bottom interface positions, (2) the extraction efficiency is sharply frequency dependent at either interface position, and (3) efficiency is improved when using Purex HW #4 flowsheet conditions vice comparable HW #3 flowsheet conditions. While the capacity of this C-type column with top interface was not actually determined, extrapolation of the data indicates that a capacity of about 20 and at least 25 tons U/day can be obtained with the HW #3 and HW #4 flowsheets, respectively.

A-type Column Scrub Section Efficiency. Laboratory data indicate that chloride ion and ferric thiocyanate have distribution ratios between 0.01 and 0.1 under Purex scrub section conditions. Following sufficient laboratory equilibrations to define the equilibrium curve, scrub section studies are planned to determine the value of these materials as a means for measuring scrub section efficiency.

URANIUM RECOVERY DEVELOPMENT

Process Chemistry

RC Column Uranium Waste Loss. RC Column operation has been characterized in recent months by high uranium waste losses, due, presumably, to a high nitric acid concentration (ca. 0.1 M) in the RAU which results from processing supernatant-rich feeds. The feasibility of introducing Na_2CO_3 solution into the standpipe in the RAU line to neutralize a portion of the HNO_3 has been determined. Effective neutralization was obtained in laboratory experiments utilizing a U-tube into which RAU and 3% Na_2CO_3 were metered to simulate the proposed plant conditions. Although some sodium diuranate precipitated in the trapped aqueous phase, it offered little or no impediment to the flow of the RAU and slowly dissolved when the flow of Na_2CO_3 solution was stopped. No gas evolution was noted.

DECLASSIFIED

The addition of sulfate (as H_2SO_4) to the RCX has been investigated in miniature pulse column runs as another means of reducing the RC Column uranium waste losses. When the REX contained 0.05 M H_2SO_4 , the uranium waste loss was reduced by a factor of about five (from 2.5 with no SO_4 to 0.5 per cent). Little or no additional benefit was found when the sulfate concentration was increased to 0.1 M. The use of 0.05 M H_2SO_4 in the RCX would produce an RDF containing 0.50 M SO_4 . This sulfate concentration in the RDF is believed to be tolerable on the basis of existing equilibrium data.

Continuous Calcination. At the request of Oak Ridge personnel two runs were made in the three-inch-diameter trough calciner with feeds containing nominal 0.5 and one per cent sulfur (U basis). A reactivity conversion ratio of about one was found for both of the powders produced when measured at a reduction temperature of $800^\circ C$. (2 hr.) and a hydrofluorination temperature of $410^\circ C$. (1/2 hr.). A reduction time comparable to that of pot-produced powder was observed for both powders. Terminal samples were sent to ORNL for further laboratory evaluation. Another run in the trough calciner employed 80% UNH as feed. No significant effect on powder quality (reactivity and reduction time) was noted as compared to powders produced under similar conditions using 100% UNH as feed. Work has been initiated to alter the present feed system of the trough calciner to allow the use of nearly anhydrous uranium nitrate (as solid or liquid) as a feed material.

A recent run (34) in the 321 Bldg. pilot plant continuous calciner involved operating conditions designed to produce a small particle size. Reactivity ratio determinations (conditions as in previous paragraph) made on a series of samples taken during the run averaged about 0.75. Reduction times (98 per cent complete at $575^\circ C$.) for these samples were about six minutes.

The effect of blending pot and continuously produced UO_3 powder on the reactivity of the mixture was studied. Typical data obtained are as follows:

Fraction of Pot Produced <u>UO_3</u>	Fraction of Continuously Produced <u>UO_3</u>	Reactivity Ratio <u>$800^\circ C$. Reduction</u> <u>$410^\circ C$. Hydrofluorination</u>
0	1	0.58
1/4	3/4	0.78
1/2	1/2	0.93
3/4	1/4	1.07
1	0	1.12

Reactivity ratios observed for the mixtures were approximately 0.07 unit higher than would be predicted on a proportionality basis.

Trial runs with the laboratory scale semi-continuous pot calciner have determined operating conditions which will produce UO_3 powder physically similar to that produced in the trough-type calciner. The effect of sulfate as an additive on the reactivity of the product powder was similar to that observed in the trough-type calciners, indicating that this equipment can be used to study the effect

DECLASSIFIED

of additives on continuous calciner products. The effect of selenate and tellurate on powder quality is being studied currently.

Installation of a monel thermal balance which will permit study of hydrofluorination characteristics of UO_2 powders is nearing completion.

Chemical Engineering Development

Continuous Calcination. The 16-inch-diameter semiplant scale continuous calciner was operated (Run 34) to produce ten thousand pounds of UO_3 for testing at K-25. It is understood that the bulk of the material will be used to study reduction and hydrofluorination in the K-25 fluid bed reactor which requires a relatively small particle size. Material having a mean diameter of 150 microns was produced with operation at a feed point temperature of $260^\circ C.$, 1500 parts of sulfate per million parts of uranium, and an agitator speed of 66 revolutions per minute. The finishing section of the reactor was segregated from the reaction section by means of the baffle tested in earlier scouting runs. The reactivity of the UO_3 was approximately 1.0 and .75 when the reduction was performed at $590^\circ C.$ and $800^\circ C.$, respectively (hydrofluorination at $410^\circ C.$ in both cases). Reduction time, for 98 per cent completion at $575^\circ C.$, was approximately six minutes.

The agitator of the semiplant scale unit was modified to increase blending action. This was accomplished by lengthening the blades to reduce the number of hubs required from 11 to 6 and by decreasing the width of the blades from 2 inches to 1-1/2 inches. Using the modified agitator, Run 35 was made to produce about 4000 pounds of UO_3 under each of four different conditions in an attempt to obtain a correlation between powder quality and operating conditions. Analytical data on the products are not yet available.

WASTE TREATMENT

Chemical Engineering Development

Silver Reactor Studies. The 4-inch-diameter by 8-foot-high column packed with 1/2-inch uncoated saddles was regenerated by applying 450 ml. (50 per cent excess over the plant ratio of liquid) of 7-molal $AgNO_3$ solution. A more even distribution of silver nitrate was retained on the packing than in a similar test using 300 ml. of solution (plant ratio). Leak-through from the 450-ml. application was 110 ml. as compared with 20 ml. for a 300-ml. application.

The effect of excess regenerant was greatest at the top and bottom of the bed as shown in the following table:

Vertical Location Feet from Top of Bed	AgNO ₃ Retained On Clean Packing, Wt. % of Packing	
	300 ml. Application	450 ml. Application
0	0.8	1.5
2	2.2	2.4
4	2.3	2.3
6	1.6	1.7
8	0.5	1.9

To determine the ease of transporting a hot silver nitrate solution, 7-molal AgNO_3 at 90°C . was easily moved with a steam jet using a 7-1/2-foot suction lift.

The present program of regeneration studies has been completed and the results were summarized in the following unclassified memorandum: HW-41053, "Regeneration of Silver Reactors" by L. C. Amos, dated December 27, 1955.

Process Chemistry

In-Farm Scavenging. Determination of optimum scavenging procedures for individual tanks of stored wastes (TBP and evaporator bottoms) is nearly complete for all tanks scheduled for in-farm scavenging. The first tankful of waste treated in the in-farm program was highly satisfactory from a cribbing standpoint. The supernatant liquid has been cribbed. However, the second tankful treated was a factor of three above cribbing level in both cesium and strontium. Samples from this tankful are being examined for incomplete settling, improper scavenging procedure, and analytical errors.

Stored Redox Waste. Sodium tetraphenyl boron, a reagent previously found to be effective in removing Cs from coating removal waste, produced a precipitate in stored Redox waste which would not settle and which filtered very poorly. Passing the stored Redox waste over an inert material (asbestos fibers) coated with potassium tetraphenyl boron gave Cs decontamination factors of about 18. This technique will be investigated further as to supporting media and contacting procedures.

KAPL personnel have reported good removal of Cs from coating removal waste by phenolic methylene sulfonic type cation exchangers (Duolite C-3 and Amberlite IR-100). Application of these resins to removal of Cs from stored Redox wastes is under study. Batch contacts with waste from the 103SX tank showed Cs distribution ratios of about 100 for the Duolite C-3 and 300 for the IR-100. These ratios are sufficiently high to encourage column studies and these are in progress.

MISCELLANEOUS DEVELOPMENT

Process Planning

Processing Enriched Materials. The use of slightly enriched ($\leq 1.0\%$ U-235) uranium fuel elements is currently under consideration for reactor C Column replacement and/or E-N loadings. In connection with this program, HW-40901, "Criticality Considerations When Processing Enriched, Irradiated Uranium," by N. Ketzlach and E. A. Coppinger, was issued reviewing the criticality problems involved in processing such material in the 200 Area separations plants.

It was concluded that the processing of enriched uranium metal containing more than 0.71% equivalent U-235 or enriched uranium solutions containing more than 0.94% equivalent U-235 requires operating or equipment limitations to avoid a potential nuclear-critical situation. The techniques available to avoid such situations include (a) limiting the quantity of enriched uranium to "safe" metal or solution batches, either independently or in the presence of natural

DECLASSIFIED

DECLASSIFIED

uranium; (b) limiting the maximum concentration of uranium in solution to a "safe" value; or (c) restricting the physical size of the processing vessels to a "safe" value. It should be emphasized that the values presented below were calculated by extrapolating small amounts of available information and neglecting the "fast effect" (fission of U-238 by fast neutrons) and the "epithermal fission effect" (fission of U-235 at energies above thermal). The results are believed adequate for scoping studies but should not be used for control procedures of an actual plant, nor should they be used for final detailed plant design.

The aforementioned safe operating and geometry limitations are a function of the equivalent U-235 content of the uranium; i.e., the sum of the actual U-235 present and the U-235 nuclear equivalent of Pu-239 present. Equivalent U-235 contents may be calculated by the following expressions:

$$\begin{aligned} \text{Equivalent per cent U-235} &= X + 1.77Y \text{ for } (0 < X < 0.71\% \text{ or } 0.94\% < X < 6) \\ \text{Equivalent per cent U-235} &= X + 1.27Y \text{ for } (0.71\% < X < 0.94\%) \end{aligned}$$

where, X = Per cent U-235 in uranium after irradiation
Y = Per cent Pu-239 in uranium after irradiation.

Batch Sizes. Typical minimum critical batch sizes (minimum batch sizes which, under optimum conditions, could produce a chain reaction) for enriched uranium as metal or solution are as follows:

% Equivalent U-235	Minimum Critical Batch, Lbs. U		
	<u>Solution</u>	<u>Metal*</u>	<u>Metal**</u>
0.71	∞	∞	∞
0.94	∞	7000	3500
1.0	10,000	4200	2000
2.0	540	540	95
3.0	230	230	20

* In presence of homogeneous moderator.

** In presence of natural uranium and homogeneous moderator; e.g., charging enriched slugs simultaneously with natural uranium in a dissolver.

If a possibility of accumulating two batches exists, a maximum "safe" batch is slightly less than one-half the critical value.

Maximum Concentration. Nuclear control may be maintained during processing by concentration control. This method of control is considered safe only if any conceivable combination yet reasonable number of operating errors and/or process fluctuations cannot result in a concentration buildup to the critical value. Typical concentration values for a homogeneous solution are as follows:

% Equivalent U-235	Minimum Critical Concentration	
	UNH, M	H/Metal Atomic Ratio
0.71	∞	∞
0.94	∞	∞
1.0	*	6
2.0	2.7	32
3.0	1.8	55

* Minimum critical concentration greater than 100% UNH corresponds to 100% $\text{UO}_2(\text{NO}_3)_2 \cdot 3\text{H}_2\text{O}$.

Vessel Geometry. The "maximum safe" sizes of infinitely long cylinders when processing enriched uranium as (a) a homogeneous solution, or (b) metallic uranium in the presence of a hydrogenous moderator, and the "maximum safe" thicknesses of infinite slabs when processing homogeneous solutions are estimated as follows:

% Equivalent U-235	Maximum Safe Size, Inches		
	Cylinders ^(a)	Cylinders ^(b)	Slabs ^(a)
0.71	∞	∞	∞
0.94	∞	24	∞
1.0	30	21	17
2.0	17	11	8
3.0	13	8	5.7

(a) Homogeneous solutions.

(b) Metallic uranium in the presence of hydrogenous moderator, as in a dissolver crib.

Separations Equipment Development

In-Line Chemical Instrumentation

Hot Semiworks In-Line Instruments. During January, the operation and testing of the in-line instruments continued through Runs PX-10, 11, 12, and 13. Start-up of all instruments was performed without difficulty even though an extended down period preceded these runs.

The fluorothene coatings on the glass gamma monitor cells started blistering soon after operations started. At this time it appears that the surface preparation and/or fluorothene application method is at fault, since cells in all types of service have failed. The Chemical Research Sub-Section is working on this problem and have developed a new etching technique that may resolve it.

The uranium photometers have operated exceptionally well, generally checking laboratory results within 2 gm./l. It has been discovered that a color variance in the solution used to standardize the unit can cause errors up to

DECLASSIFIED

DECLASSIFIED

6 gm./1 uranium. This variance may be the cause of the bias noted in previous runs and when corrected should make the unit more accurate.

A 50 mg Am^{241} source was tested in the IAP absorbtometer. This source gave a maximum ion chamber current of 1.2 uu amperes which is at least a factor of five low for satisfactory operation. These data have shown that the source holder design must be altered and the source strength increased before Am^{241} can be used. The short half life 50 curie Tm 170 source has been returned to service.

In-Line Instrument Application. The study of analysis requirements in the Redox and Purex Plants made during November 1955 was reviewed and expanded. The results of this study have been integrated with development activities and as a result, Document HW-40707, "The Application of In-Line Instruments for Separations Process Control, Fiscal Years 1956, 1957, 1958", was issued.

To satisfy all the requirements at least fifteen different instrument types will be required in about 190 installations. A listing of the various instrument types and determinations along with a contemplated ready-for-use date is given in Table I. Application will depend on availability of funds, plant needs, and development progress.

TABLE I

<u>Instrument Type Or Measurement Desired</u>	<u>To Be Determined</u>	<u>Fiscal Year Instrument Ready for Plant Use</u>
Gamma Scintillation Monitor	Gamma Activity	1956
Colorimeter	Uranium	1956
Alpha Printer	Total Alpha	1956
Gamma Absorptometer	Uranium or Plutonium	1957
Colorimeter	Dichromate	1957
pH Monitor	pH and/or nitric acid	1957
Polarograph	Uranium	1957
Inst. To Be Developed	U or Pu in Organic Solvents	1958
Inst. To Be Developed	Plutonium in presence of Am, Cm, and FP's	1958
Fluorimeter	Trace-level Uranium	1958
Conductivity and/or Index of Refraction and Sp. Gr.	Nitric Acid and Uranium	1958
Reduction-Oxidation Potential or Colorimeter	Plutonium Valence State	1958
Boron Trifluoride Neutron Counter	Criticality	1958
Nephelometer	Turbidity	1958
Emersion Alpha Counter	Total Alpha	1958
Capacitance Monitor or Nephelometer	Entrainment	1958

Sampling Pump. Life testing of the air-operated sampling pump continued. The solution was changed from water to 2 M ANN in order to evaluate performance under more severe conditions and a degasser was installed to provide a continuous gas-free sample to the in-line sample cell.

Valves

Recuplex G. W. Dahl Valves. A Fluoroflex T-1000 (Resistoflex Corporation Fiberglass-Reinforced Teflon) diaphragm was operated through 4500 operations closing against the 50 psig discharge of a Recuplex Roth pump. No other material tested has given this much service. At the end of the test, the diaphragm was inspected and found to be in nearly new condition. While three failures were experienced when this diaphragm was tested in the Recuplex facilities, it is concluded that assembly technique and not the diaphragm or Recuplex service was at fault.

Purex Plant Hills McCanna Valves. As a result of numerous plant failures when Kel-F diaphragms are employed in Hills McCanna (Saunders Patent) valves, a test program aimed at overcoming the valve weaknesses was undertaken. Evaluation of the design and materials has led to the conclusions that (1) Kel-F diaphragms should be eliminated where possible, (2) the Kel-F diaphragms used should be molded to conform to the valve-closed shape instead of the valve-open shape, and (3) the stem should be strengthened to prevent breaking where the collar is pinned to the stem.

The use of Kel-F was undoubtedly based on the need of a material capable of withstanding exposure to both nitric acid and organic solutions. At the time the valves were selected, a very narrow choice of diaphragm materials was available. Recently (September 1955 Progress Report), it was determined that Hypalon (duPont's Chloro-Sulphonated Polyethelene) is resistant to most process solutions (Purex, Redox, and Recuplex organic excepted), and it has been further determined that radiation up to 10^8 R causes only slight hardening (ca. 10 per cent) and improves the resistance to process solutions. Based on these findings, it is recommended that Hypalon diaphragms replace the Kel-F diaphragms on all valves not contacting organic streams. A total of 40 diaphragms obtained from Hills McCanna and representing their entire stock of experimental Hypalon diaphragms will be available immediately. Should the Kel-F diaphragms remaining give excessive trouble, and no substitute can be developed, steps should be taken to obtain diaphragms molded for the valve-closed position. The plant had previously overcome the valve stem weakness by welding the collars to the stem.

Process Chemistry

Stability of Irradiated Neoprene under Slug Decanning and Dissolution Conditions. In connection with proposed processing of some special slugs contained in screw-capped, neoprene gasketed cans, the stability of neoprene to decanning and dissolution conditions was examined. The gaskets studied, like those to be processed, had been subjected to pile and fission product irradiation. Decanning conditions had no observable effect on the gaskets. Dissolution conditions completely disintegrated the gaskets. After four hours

DECLASSIFIED

under dissolution conditions and an additional 20 hours of digestion, solid particles resulting from the disintegration of the gasket would all pass a 30 mesh screen. The particles were readily centrifuged, leaving a clear solution. Data obtained indicate that about 10 grams of solids, 30 to 50 mesh, would be obtained from one basket of 50 slugs after four hours of dissolution and 20 hours of digestion.

Dissolution of Al-Ni Alloy. An Al-Ni alloy containing one per cent nickel is under consideration as a slug jacketing material. Laboratory tests showed that this alloy dissolved under present coating removal conditions at the same rate as 2S aluminum. Qualitative tests indicate that the nickel remains with the alkaline insoluble materials always present after dissolution of aluminum under coating removal conditions due to the impurities present.

Chemical Engineering Development

Continuous Dissolution. The 321 Building batch dissolver has been modified to permit continuous operation. It is planned to study mercury catalyzed continuous dissolution to define the magnitude of the H_2 problem and the dissolution rate as a function of acid concentration and heel size.

Rotating Disc Contactor. Fabrication of a 3-inch diameter by 3-foot high rotating disc contactor has been completed. An evaluation of the capacity and efficiency of the unit as a solvent extraction contactor is planned.

Concatenated Pulse Columns. A study is in progress to determine acceleration pressures and pulse amplitude changes obtained when pulsing a column with undersized pulse legs. This study is being made primarily to obtain data for the design of a concatenated column; a secondary objective is to obtain data indicating the limiting pulse leg size. Three different pulse legs were used with a glass column consisting of a 9-foot high, 3-inch diameter section surmounted by a 9-foot high, 4-inch-diameter section. A pulse volume of 7.07 cubic inches produced by a sine-wave generator was used in all tests and the static head above the high point of the pulse line was varied from 5.5 to 18 feet. The pulse legs used were: (1) a 1/2-inch I.P.S. stainless steel pipe, (2) two 1/2-inch I.P.S. stainless steel pipes in parallel, and (3) two 1/2-inch I.P.S. stainless steel pipes in parallel equipped with floating disc check valves to permit flow in opposite directions in the two lines. Pressure measurements were made at the bottom of the column and at the high point in the pulse leg, approximately 3/4 of the distance from the column to the pulse generator.

The general conclusions drawn from the data are:

1. The experimental acceleration pressures in the pulse leg agree within 20 to 30 per cent with those predicted by the Cooper-Groot equation (see document HW-20305) at frequencies below those which result in negative gage pressures in the pulse leg.

2. At frequencies above those which result in negative gage pressures in the pulse leg, the positive acceleration pressure increases up to 200 per cent and the negative acceleration pressure increases up to 140 per cent of those predicted by the Cooper-Groot equation. At these frequencies, the pulse amplitude measured at the top of the column increased by as much as 50 per cent and the pulse wave form was greatly distorted. These phenomena are believed to result from the degassing of dissolved air in the pulsed liquid when pressures below atmospheric are reached.
3. Cavitation, as evidenced by an audible pounding in the pulse leg, occurred at frequencies approximately 75 per cent of those predicted by the Cooper-Groot equation.
4. Acceleration pressures in the column alone ranged from 2 to 4 times those calculated by the Cooper-Groot equation ignoring the small additive effect of fluid flow pressure drop through the sieve plates in the column.
5. The parallel legs with opposing check valves had acceleration pressures approximately the same as those obtained with a single leg, except pressure shock waves were formed at the closure of the check valves which resulted in pressures up to 2 to 3 times the normal acceleration pressures.

DECLASSIFIED

DECLASSIFIED

CHEMICAL RESEARCH SUB-SECTION,
PUREX
Decontamination Performance of Purex Plant I00

A Purex HA-EC Mini run was made for the purpose of comparing decontamination performance of Purex plant I00 (Run AC-4) with that of freshly prepared laboratory solvent. Feed for this run was prepared by dissolution of wafers of irradiated uranium (450 MWD/T) in a lab-scale downdraft dissolver. The time required for dissolution of the irradiated metal was approximately twice that previously found for cold uranium, and the final acidity of the dissolver was higher than anticipated (1.2 M HNO_3 vs 0.5 M HNO_3). The resultant feed contained a higher concentration of extractable fission products than has normally been found in Hot Semi-Works dissolver solution. Decontamination factors obtained on processing this feed through the HA-EC Mini bank with Purex plant I00 and with laboratory solvent are tabulated in Table I. Results obtained in an earlier run employing Hot Semi-Works HAF (from ESW Run PX-7) and laboratory solvent are included for comparison.

TABLE I

DECONTAMINATION PERFORMANCE OF PUREX PLANT I00

<u>Feed Source</u>	<u>Solvent</u>	<u>Decontamination Factors</u>			
		<u>HAF to HAP</u>		<u>HAF to HCP</u>	
		<u>Zr-Nb</u>	<u>Ru</u>	<u>Zr-Nb</u>	<u>Ru</u>
Lab Dissolving	Lab 30% TBP Shell E2342	1000	250	2600	470
Lab Dissolving	Purex Plant I00 (Run AC-4)	650	370	1790	840
HSW HAF (Run PX-7)	Lab 30% TBP Shell E2342	6000	3660	--	--

Slightly poorer zirconium-niobium decontamination was noted with the plant I00 than with laboratory solvent. However, it appears that the plant I00 should certainly be capable of acceptable decontamination performance with "standard" HAF.

Effect of Phosphate on Zirconium-Niobium Decontamination

Attention is currently being given to the use of phosphoric acid to reduce the extraction of zirconium and/or niobium in the Purex 2D column. Two Mini runs have been made to evaluate this operation. In the first run, Hot Semi-Works HAF

(from HSW Run PX-11) was used as feed and second-cycle uranium Recovery plant solvent (butted to 30 percent with vacuum-distilled TBP) used as solvent. Run conditions and decontamination results are summarized in Table II.

TABLE II

EFFECT OF PHOSPHATE ON ZIRCONIUM-NIOBIUM DECONTAMINATION

Flow Ratios: HAF/HAS/HAX = 100/66/333

Streams: HAF: HSW HAF (Run PX-11)

HAX: UR plant RII00 (butted to 30% TBP)

HAS: 3 M HNO₃, H₃PO₄ as indicated

10 Mini extraction stages, 11 Mini scrub stages

<u>M H₃PO₄ in HAS</u>	<u>Decontamination Factors</u>			
	<u>HAF to HAF</u>		<u>HAF to HCP</u>	
	<u>Zr-Nb</u>	<u>Ru</u>	<u>Zr-Nb</u>	<u>Ru</u>
0	220	270	960	820
0.15	1370	230	5600	800

An improvement in zirconium-niobium decontamination by a factor of six was effected by addition of phosphoric acid to the HAS. Interstage samples showed that the improvement arises entirely from reduced zirconium-niobium extraction in the low uranium region of the extraction section (where zirconium and niobium are not forced to compete with uranium for the available phosphate).

A second run, employing Purex plant IAF as feed, was made to examine the effect of variation of phosphate concentration on zirconium-niobium decontamination. The conditions employed and the results obtained are summarized in Table III. Decontamination factors for ruthenium in these runs were about 40 to the feed plate and in the range 75 to 100 to the IAP.

DECLASSIFIED

DECLASSIFIED

TABLE III

VARIATION OF ZIRCONIUM - NIOBIUM DECONTAMINATION
WITH PHOSPHATE CONCENTRATION IN FEED

Flow Ratios: 1AF/1AS/1AX = 100/66/366

Streams: 1AF: Purex plant 1AF; 0.01 M Fe(III)
and indicated M H_3PO_4 added
1AS: 3 M HNO_3
1AX: Purex plant fresh solvent (30% TBP -
Shell E2342)

11 Mini Extraction stages, 5 Mini Scrub Stages

<u>M-H_3PO_4 in Feed</u>	<u>Zr-Nb Decontamination Factors</u>		<u>U loss, %</u>
	<u>1AF to Feed Plate</u>	<u>1AF to 1AP</u>	
0	6	30 ^a	0.0004
0.03	50	180	0.012
0.06	150	880	0.013
0.15	640	≥ 1660 ^b	0.04

a. Individual decontamination factors, 20 for Zr, 120 for Nb

b. Zr-Nb not detectable in 1AP. Limit reported computed on basis of analytical detection limit of 5 percent of total gamma.

From these data it appears that substantial improvement in zirconium-niobium decontamination could be effected by introducing phosphoric acid to the 2D column extraction section. However, further studies will be necessary to define safe limits of phosphate concentration and acidity from the standpoint of possible precipitation of plutonium in the bottom (low-acid) end of the 2D column extraction section in the event of off-standard operation of the 1B column.

Other studies which are being undertaken in connection with the problem of improving zirconium-niobium decontamination in the Purex process include "low acid" 1A and 2A column flowsheets, addition of phosphate to the 2A column extraction section, and addition of inactive zirconium during intercycle concentration steps, the latter with the hope of shifting hydrolytic equilibria in favor of less extractable species.

Solvent Degradation Studies

It was previously reported that suppression of nitrous acid by addition of urea results in a marked reduction in the rate of degradation of Purex solvent by 6 M HNO_3 at 70 C. This result has been confirmed by an experiment in which sulfamic acid was added to suppress nitrous acid.

A sample of 30 percent TBP-Shell E2342 had a "C" contact E_a^0 (U) value of 0.0062 and an optical density (at 300 mμ) of 0.26 after 72 hours exposure at 70 C to an aqueous solution six molar in nitric acid and 0.1 molar in sulfamic acid. By contrast, a sample of 30 percent TBP-Shell E2342 exposed for 48 hours at 70 C to an aqueous phase 6 molar in nitric acid and initially 0.1 molar in sodium nitrite had an optical density (at 330 mμ) of 1.24 and a "C" contact E_a^0 (U) value of 0.47.

These data illustrate the obvious advantage of protecting the solvent from exposure to nitrous acid. The rate of solvent degradation is rendered sufficiently low that the solvent would not be appreciably affected over a period exceeding its normal life in the process.

A solvent degradation study was made in which a sample of 30 percent TBP in Shell E2342 was exposed to 6 M HNO_3 , 0.1 M NaNO_2 for periods of one hour at 70 C, separated from the aqueous solution, washed twice with three percent sodium carbonate, and then returned to contact with a fresh 6 M HNO_3 , 0.1 M NaNO_2 solution. After eight such cycles (representing a total exposure of eight hours) the solvent exhibited a "C" contact E_a^0 (U) of 0.075 and an optical density (at 330 mμ) of 0.43. Comparing these data with data obtained in earlier work, it appears that little benefit was obtained from the simulated intercycle carbonate wash.

Previous results indicated that the unidentified phosphorous compound obtained by chromatographic analysis of Hot Semi-Works solvent used in HSW run PX-6 had been obtained by a similar treatment of "as received" Commercial Solvents TBP. The same compound has also been obtained by chromatography of vacuum-distilled TBP on alumina. It is, therefore, concluded that this material is formed by reactions which TBP undergoes on contact with alumina, and it cannot be stated with certainty whether or not this material was present in the Hot Semi-Works solvent as received. It is of interest to note that although the compound in question has been shown to yield DBP on acid hydrolysis it is not formed in any detectable amount when a solution of equal concentrations of TBP and DBP is chromatographed on alumina. Thus it appears that DBP is not a parent of the unidentified compound.

Investigation of this compound will be continued, as time permits, in an effort to isolate sufficient quantities to permit identification.

Regeneration of Degraded Solvent

Attention is being given to means of regenerating highly degraded solvents which do not respond to conventional carbonate washing techniques. The current effort is

DECLASSIFIED

DECLASSIFIED

being directed toward utilization of phase-splitting techniques to accomplish regeneration of such solvents. Addition of concentrated solutions of mineral acids in excess to TBP-hydrocarbon systems yields three liquid phases, the acid, the hydrocarbon diluent, and an acid-TBP complex insoluble in either of the other two phases.

It is hoped that the degradation products, which appear to be polar in character, will exhibit sufficiently different solubility behavior in the aqueous acid phase that they can be split out of the solvent, though this may require some sacrifice of TBP.

Experience to date has shown that hydrocarbon diluents of adequate "quality" can be obtained by application of this technique to degraded solvent employing either concentrated or fifty percent sulfuric acid as the phase-splitting agent. When Purex plant II00 from Run AC-5 (which exhibited a "C" contact Ea (U) value of 0.073) was contacted with concentrated sulfuric acid a diluent phase was obtained which on butting to 30 percent TBP with vacuum - distilled TBP gave a "C" contact Ea (U) value of 0.0064. The separation was not as sharp with fifty percent sulfuric acid; the diluent phase in this case gave a "C" contact Ea (U) value of 0.014.

The few scouting studies made to date have not indicated a satisfactory method for recovering the TBP in pure form from the TBP-acid complex.

Batch Comparisons of Decontamination Performance of Solvents

The "pre-start-up" examination of Purex plant solvent was concluded with examination of solvent samples obtained after cold run AC-5. The method used was similar to that employed in previous studies except that the order of extraction of fission product activities and uranium in the simulated HA extraction section was the reverse of that used in the earlier studies. In the present case the solvent was contacted with a "hot" HAF and then contacted with a sufficient amount of "cold" HAF to establish the desired feed plate organic concentration of 110 grams of uranium per liter. The resultant organic was then subjected to three batch scrubs with one-fifth volume portions of uranium-bearing aqueous solutions and three strip contacts with double-volume portions of water. The recycled solvent used in Hot Semi-Works Run PX-10 was also examined in the same fashion. Results obtained are summarized in Table IV.

These results indicate that the Purex first cycle solvent after Run AC-5 is capable of yielding flowsheet decontamination for zirconium-niobium. The second cycle solvent resulting from Run AC-5 is obviously of poor quality, however, reflecting the effect of off-standard operation experienced during Run AC-5. Very favorable zirconium-niobium scrub equilibria were observed with the recycled solvent from Hot Semi-Works Run PX-10

DECLASSIFIED

TABLE IV

BATCH COMPARISON OF ZIRCONIUM-NIOBIUM DECONTAMINATION
PERFORMANCE OF PUREX SOLVENTS

<u>Solvent^a</u>	<u>Ea (Zr-Nb)</u>		<u>Pu Loss to HCW, %</u>	<u>Maximum Zr-Nb DF</u>	
	<u>1st Scrub</u>	<u>3rd Scrub</u>		<u>HAF/HAP^b</u>	<u>HAF/HCP^c</u>
Lab.	0.02	0.2	0.002	2×10^4	3×10^4
Purex I100 from Run AC-5	0.05	0.3	0.004	8×10^3	2.2×10^4
Purex II00 from Run AC-5	1.0	2.2	0.035	150	3.3×10^3
Purex 2EW from Run AC-5	1.6	2.8	0.03	130	3.5×10^3
Purex HCW from Run AC-5	0.06	0.3	0.002	2×10^4	4×10^4
Recycled HSW (Run PX-10)	0.015	0.15	0.001	3×10^4	7×10^4

- a. Purex II00 (AC-5) and Recycled HSW solvent (Run PX-10) tested as received; others washed with equal volume of 5 percent Na_2CO_3 .
- b. Based on Zr-Nb activity remaining when scrub section Ea (Zr-Nb) attains the "pinch" value of 0.2.
- c. Product of computed maximum HAF/HAP decontamination factor by observed HC decontamination factor.

Oxidation of Pu(IV) to Pu(VI) Under HCP Concentrator Conditions

Studies of chemical degradation of Purex solvents have shown that nitrous acid greatly accelerates the rate of attack of solvent by nitric acid and have prompted consideration of the possibility of eliminating nitrite valence adjustment steps wherever possible in the Purex plant. In this connection it became of interest to determine the rate of conversion of plutonium(IV) to plutonium(VI) under the low-acid, high temperature conditions of the HCP concentrator. Table V summarizes results obtained in an experiment in which a solution of the composition of the HCP concentrator bottoms, i.e., 1.58 molar in uranyl nitrate and 0.17 molar in nitric acid was heated to 98 C, spiked to a concentration of 0.21 grams per liter plutonium and held at 98 C for a period of two hours. Samples were withdrawn at intervals and analyzed for: (a) total alpha, and (b) plutonium(IV)

DECLASSIFIED

alpha, the difference being assumed to be plutonium(VI).

TABLE V

OXIDATION OF PU(IV) TO PU(VI) UNDER SIMULATED
HCP CONCENTRATOR CONDITIONS

<u>Time at 98 C</u> <u>(minutes)</u>	<u>% Pu(IV)</u>	<u>% Pu(VI)</u> <u>by difference</u>
0	89	11
30	20	80
45	19	81
60	15	85
90	10	90
120	8	92

Since the temperature in the HCP concentrator is higher than that employed in this experiment and since the average retention time in the concentrator is greater by a factor of approximately 7 (at a 10 ton/day rate), it is inferred from these data that plutonium(IV) will be converted almost quantitatively to plutonium(VI) in the HCP concentration step.

Further studies will be concerned with the rate of reconversion to plutonium(IV) on adjustment to LAF acidity.

Profile Pulse Column Studies

Previous work on the kinetics of transfer of uranium, nitric acid, and fission products between aqueous and organic phases indicate significant differences in the rates of transfer of these components. Further, the times required for establishment of equilibrium are such that it appears certain that equilibrium is never very closely approached in the times that the organic and aqueous phases are in contact in a pulse column. Therefore, it can be expected that decontamination performance in a pulse column will vary considerably from that predicted on a basis of extraction equilibria.

Consideration is currently being given to construction of a "profile pulse column" which will permit detailed examination of the concentration profiles of uranium, nitric acid, and fission products the full length of the column and the variation of these profiles with system and pulse column parameters. This unit will consist of a lab-scale pulse column which will be equipped with sampling devices permitting samples to be taken of the phases in contact at several points within the column.

The effort to date on this program has been directed toward development and evaluation of a suitable sampler. A prototype sampler was installed in a one-inch glass pulse

DECLASSIFIED

column and tested in four runs in which the column was operated with cold feeds as a simple column simulating the extraction section of a Purex "A" column. Two of the runs were made at a constant volume velocity of 900 gal/hr, ft² (sum of both phases), the other two runs at 450 gal/hr, ft². In each run the pulse frequency was varied from a minimum value of 40 cycles/minute to the flooding frequency (140 to 160 cycles/minute). During these runs the single sampler was located eight inches below the feed introduction point, with seven sieve plates intervening between the sampler and the feed point.

Results obtained in these preliminary series of runs may be summarized as follows:

- (1) Uranium concentrations in both the organic and aqueous phases at the sample point decreased with increase in the pulse frequency, indicating the expected increased extraction efficiency with increased energy input.
- (2) The shape of the uranium profile changed substantially with change in the throughput. Organic uranium concentrations at the sample point ranged from 25 g/l to 39 g/l at a volume velocity of 900 gal/hr, ft² and from 13 g/l to 22 g/l at a volume velocity of 450 gal/hr, ft². Aqueous uranium concentrations ranged from 41 g/l to 70 g/l at the higher velocity and from 16 g/l to 36 g/l at the lower velocity.
- (3) The nitric acid to uranium ratio in the organic product (i.e. the feed plate organic) varied significantly with the throughput. Whereas the uranium concentration in the organic product was the same at both volume velocities, the nitric acid concentrations were in the range 8 to 10 grams nitric acid per liter at a volume velocity of 900 gal/hr, ft² and in the range 12 to 14 g/l at a volume velocity of 450 gal/hr, ft². This observation is of particular interest. It is known that the rate of fission product transfer is much lower than that of nitric acid so the above observation suggests that extraction section decontamination could be expected to be sensitive to throughput (increasing with increasing throughput). Further, if fission product extraction is fairly efficient in the low uranium end of the column, as indicated by decontamination behavior observed in certain of the Hot Semi-Works Purex runs, the above observation would suggest that overall extraction section decontamination could be significantly worse than would be predicted from extraction equilibria.
- (4) The phases in contact at the sample point were far removed from equilibrium. The ratio of concentration of uranium in the organic phase to that in the aqueous phase ranged from 0.56 to 0.72 whereas the equilibrium distribution coefficients, determined by equilibrating phases withdrawn at the sample point, were in the range 15 to 20.

DECLASSIFIEDChemistry of Zirconium in Purex Systems

Work on measurement of diffusion coefficients of radio-zirconium in Purex systems has continued in an attempt to evaluate the effects of acidity and viscosity on the rate of diffusion of zirconium in simulated Purex systems. Synthetic solutions of the composition of the aqueous at the feed plate and in the scrub section were spiked with supposedly monomeric zirconium by equilibration with a solution of the radio-zirconium-TTA complex in benzene. The diffusion coefficients of zirconium were then measured. Results obtained are shown in Table VI, together with results obtained in earlier work in which simulated Purex scrub and feed plate aqueous solutions were prepared by batch extraction, scrub contacts simulating the HA column and employing Hot Semi-Works HAF as feed.

TABLE VIDIFFUSION COEFFICIENTS OF RADIO-ZIRCONIUM
IN SIMULATED PUREX SYSTEMS

<u>Experiment</u>	<u>Diffusion Coefficients, cm²/sec.</u>	
	<u>Feed Plate Aqueous</u>	<u>Scrub Aqueous</u>
Batch HA Contacts	3.4×10^{-6}	1.6×10^{-5}
Zr(TTA) ₄ Spike	2.9×10^{-6}	4.6×10^{-6}

The values obtained in the present experiment obviously cast doubt on the initial interpretation placed upon the earlier experiment, viz., that polymeric zirconium species exist in dissolver solution but are not extracted, hence do not penetrate past the feed plate.

In an attempt to elucidate the situation, the diffusion coefficient of strontium-89 was measured in a solution of the composition of the feed plate aqueous in both the experiments of Table VI. The value obtained for the diffusion coefficient of strontium (which would be expected to exist as a simple, hydrated ion in this solution) was 5.4×10^{-6} cm²/sec, a result something less than illuminating. Further, it may be noted that the value of 4.6×10^{-6} cm²/sec determined for the diffusion coefficient of zirconium introduced into the scrub section by equilibration with a solution of the TTA complex in benzene is identical with the published value for the self diffusion coefficient of zirconium in 0.1 molar nitric acid, where extensive hydrolysis and polymerization have been shown to occur.

It is obvious that additional work will be required to clarify the situation. It is hoped that study of the TTA extraction behavior of zirconium abstracted from simulated Purex systems will prove fruitful in this regard.

Zirconium-Dibutyl Phosphate Complexes

Study of the partition of zirconium dibutyl phosphate complex(es) between aqueous nitrate solutions and iso-octane continues. The present status of knowledge may be summarized as follows:

- (1) The distribution coefficient for zirconium between 10 molar nitric acid and iso-octane varies as the square of the dibutyl phosphate concentration.
- (2) At an ionic strength of ten and for nitrate concentrations of four molar and greater the distribution coefficient for zirconium into iso-octane out of aqueous solutions containing 0.034 g/l DBP varies inversely as the square of the nitrate ion concentration.
- (3) The extraction coefficient out of two molar nitric acid, eight molar lithium nitrate (ionic strength of 10) varies as the square of the DBP concentration for concentrations of 6.8×10^{-4} grams DBP per liter up to approximately 0.003 g/l, but approaches a first power dependence for higher DBP concentrations.
- (4) The extraction coefficient out of 4.5 molar nitric acid, 5.5 molar lithium nitrate (ionic strength of 10) varies as the square of the DBP concentration, as with ten molar nitric acid.
- (5) The extraction coefficient out of two molar nitric acid varies approximately as the third power of the DBP concentration at low concentrations of DBP but tends toward a lower power dependence at high DBP concentrations.

In the course of this work it was noted that, despite the fact that DBP is miscible with iso-octane in all proportions and has only a limited solubility in ten molar nitric acid, when iso-octane containing DBP is contacted with 10 molar nitric acid the DBP transfers essentially quantitatively to the aqueous phase. This prompted investigations to determine the fate of DBP in the ten molar nitric acid solutions used in much of this work. Hydrolysis of dibutyl phosphate was of course suspected, and in checking this possibility it was found that: (a) monobutyl phosphate does not lead to extraction of zirconium into iso-octane, (b) equilibrium for the extraction of the zirconium-dibutyl phosphate complex(es) is established in approximately five minutes when approached from the aqueous side and in approximately ten minutes when approached from the organic side and the distribution coefficients thereafter remain constant for periods in excess of one hour. Thus it appears that rapid hydrolysis of dibutyl phosphate is not responsible for the unexpected partition behavior of the dibutyl phosphate between iso-octane and ten molar nitric acid and should not have been a significant factor in the zirconium extraction measurements.

Further studies will be concentrated on elucidating the aqueous favoring complexes suggested by the observed extraction behavior.

DECLASSIFIED

DECLASSIFIEDNEW PROCESSESHNO₃-HF-H₂O Liquid-Vapor Equilibria

The probability that future fuel elements may involve passive fuel alloys or jackets requiring catalytic amounts of fluoride for dissolution has prompted measurement of the HNO₃-HF-H₂O liquid-vapor equilibria. Corrosion problems attendant upon reflux and build-up of fluoride in the Purex acid fractionators would constitute one of the major obstacles to processing such fuel elements in Purex.

Results of measurements made with an Othmer equilibrium still of 309SCb construction are shown in Table VII. The results are reported in terms of a distribution coefficient "K", defined as the ratio of the concentration of the indicated component in the equilibrium condensate to the concentration in the still bottoms.

TABLE VIIHNO₃-HF-H₂O LIQUID-VAPOR EQUILIBRIA

Othmer type 309SCb Equilibrium Still
All measurements at the Normal Boiling Point
and at Atmospheric Pressure

<u>M HNO₃ in Still</u> <u>Bottoms</u>	<u>K</u> <u>HNO₃</u>	<u>K</u> <u>HF</u>
0	--	0.076
1	0.011	0.21
2	0.026	0.17
4	0.067	0.25
8	0.34	0.52
12	0.64	0.86
16	1.00	3.85

It is apparent from these data that hydrofluoric acid could be expected to reflux to a considerable extent in the Purex atmospheric fractionator.

Planned future studies include measurement of the equilibria at reduced pressure (200 mm Hg) and studies of the volatilization of hydrofluoric acid out of nitric acid solutions containing fluoride complexing agents (e.g. zirconium, thorium, or aluminum). It is planned also to include studies of potential complexing agents for trace chloride. Likely candidates include the heavy metals (e.g. mercuric ion) and the transition metals.

Volatilization of Phosphoric Acid from Nitric Acid

in the course of the investigation described in the preceding section a few experiments were done to determine the extent of volatilization of phosphoric acid out of nitric acid solutions. The interest in phosphate distribution stems from the possibility

that its use in Purex may prove desirable for improving zirconium-niobium decontamination. Results obtained for the distribution coefficient "K" for phosphoric acid were, as expected, low, specifically 3.1×10^{-4} , 1.1×10^{-4} , 1.5×10^{-5} , 3.2×10^{-5} for nitric acid bottoms concentrations of two, four, eight, and twelve molar, respectively. It is believed that the low values obtained are indicative of extrainment rather than volatilization.

WASTE TREATMENT

Cesium Removal from Redox Waste

Redox flowsheet #5, incorporating dual back-cycle of the aluminum nitrate waste stream as well as a precycle, will decrease the stored waste volume by a factor of nearly two over the current single back-cycle procedure. Thus, the volume of pooled, concentrated, neutralized waste to be sent to storage will be but 855 gal/TU. In-tank self-concentration of this waste is expected to reduce this further to approximately 300 gal/TU (E. T. Merrill, private communication).

The foregoing waste storage volume reduction accentuates the precarious competitive position of the scavenge-crib method which has been under consideration. The discouragingly high carrier precipitate volumes obtained in order to achieve promising cesium and strontium decontamination have been cited previously. Continuing experimental efforts have reduced the initial volume values substantially by using careful acidity control during precipitation and acid washes of the precipitate. However, approximately 125 to 150 gal/TU appears to be about the minimum precipitate volume which would give a cesium decontamination factor of 5×10^3 or more. This would require three successive nickel ferrocyanide scavengings with carrier cesium addition probably desirable in the last two, followed by in-tank scavenging of strontium from alkaline solution. The increased operational and reagent costs of this method would have to be weighed against the approximate 150 gal/TU reduction in waste volume storage and the fact that the first precipitate would be a convenient feed material for cesium recovery.

Fortunately, two alternate methods for achieving cesium decontamination from Redox-type wastes (i.e., wastes with high aluminum nitrate content) have recently appeared in the literature and are under investigation in view of the marginal attractiveness of a scavenging procedure. These are (1) the Diban method (ORNL-1984), and (2) the phenolic methylene sulfonic resin method (KAPL-1462 and the Canadian PDB-140). In the Diban procedure, the nitric acid is removed from the aluminum nitrate solution by evaporation to 160 C, at which point the aluminum has hydrolyzed to the singly-charged dibasic ion. On passage of the resulting solution through a cation exchange resin, cesium, strontium, and rare earth activities can be selectively removed while the bulk ingredient, aluminum, passes into the effluent. The effluent can then be neutralized and cribbed, or the aluminum nitrate may be recovered for reuse as salting agent in the pre-cycle column. The activities removed by the resin can be eluted with 6 M nitric acid,

DECLASSIFIED

DECLASSIFIED

this solution evaporated to very small volume and then either neutralized and stored or used as a feed for fission product recovery. Thus, waste storage volume can be substantially reduced, large amounts of nitric acid are recovered and, if economic, aluminum nitrate and long-lived fission products as well.

The PMS resin procedure depends on an unexpectedly high selectivity of the methylene derivative resin for cesium in the presence of high sodium concentrations. Operationally this method would be simpler than Diban, involving only passing the alkaline supernate from neutralized, tanked waste (strontium removed with the ferric hydroxide precipitate left in the tank) through the resin column for cesium removal and then cribbing the effluent. The resin, Duolite C-3, is cheap and has high volumetric capacity for cesium removal. It could either be stored for waste disposal or eluted for cesium recovery. Both the Diban and PMS resin methods will be evaluated using a Higgins-type counter-current liquid-solid contactor.

Cesium Removal from Purex Waste

The simplest method for preparing radio-cesium sources appears to be direct drying of the ferrocyanide precipitate used for scavenging. Although the specific activities obtained in this manner are comparatively low (cf. HW-40692-H, pg. 41), they are in the range of possible acceptability for large scale, low intensity irradiation purposes such as food sterilization. The specific activity attainable can, of course, be increased by reducing the precipitant concentration. Accordingly, the effect of such reduction on cesium losses is being investigated.

Preliminary results on scavenging from simulated Purex HAW are promising. Cesium recoveries of 99 percent or better are obtained with 0.005 M ferric and ferrocyanide ion or with 0.002 M nickel and ferrocyanide ion; a twofold decrease in reagent concentrations still yields 98 percent recovery. Experiments are in progress with varying precipitant concentrations down to those stoichiometric with the fission product cesium (approximately 10^{-4} M).

Strontium Removal from Purex Waste

Preliminary literature research has been completed on alternate methods for recovering Sr-Y-90, the most important beta activity amongst the fission products. Consideration of current separations plant processes indicates that Purex IWW is the most attractive source of this activity. Canadian workers have developed a process for recovery of strontium and cesium from their TBP extraction plant wastes in which they precipitate ferric hydroxide at pH 13 to concentrate the bulk of the strontium then leach it from the precipitate at pH 6. The strontium is then separated from calcium (an impurity in their process) by complexing the latter with Versene and passing the solution through a Dowex-50 anion exchange column. The strontium is then eluted into nitric acid solution. This recovery scheme looks very attractive for our use so it is being tested. Some modifications will also be tested such as dissolving the precipitate and reprecipitating at pH 6 to improve the strontium recovery.

Alternatively strontium can be carried by lead sulfate precipitated from solution 0.5 M or less in acid. This may be a useful process, but is complicated by the necessity for lead removal.

Ruthenium Recovery

Investigation has also been initiated into the recovery of ruthenium, an important fission product gamma emitter, from separations plant solutions. Its removal directly from dissolver solution appears attractive considering the success of homogeneous sulfide carrier precipitation previously reported. Further purification and concentration of the ruthenium should be readily achievable in view of the experience with electrodeposition of this element. A three-step process for ruthenium radiation source preparation is envisioned consisting of (1) the dissolution of the cupric or mercuric sulfide precipitate, (2) the selective electrodeposition of ruthenium onto an appropriate cathode, and (3) the electrodeposition of another metal over the ruthenium as a protective coating to prevent spread of contamination from the radiation source.

RUTHENIUM CHEMISTRY

Homogeneous Sulfide Precipitation

The extraction behavior of ruthenium and plutonium, following homogeneous sulfide precipitation of copper sulfide with thioacetamide to carry ruthenium, has been determined by extraction and scrub study of Redox and Purex systems. The results, described in detail below, indicate encouragingly low plutonium losses with either system. They also indicate very favorable ruthenium decontamination in the course of solvent extraction following the initial high decontamination by carrier precipitation. Crude thioacetamide (recently obtained from Arapahoe Chemical Co.) appeared as effective in comparative experiments as the more expensive reagent grade material used in all previous studies.

1. Redox Extraction - Plutonium Loss

A Redox oxidation and extraction was carried out on solutions which had received the thioacetamide head-end and for comparison an oxidation and extraction experiment was conducted on an untreated control solution. The sulfide precipitation was conducted at 105 C for 15 minutes in a simulated dissolver solution spiked with plutonium. The copper sulfide precipitate was removed by centrifugation, the supernate adjusted to -0.2 M nitric acid and 0.016 M sodium dichromate and oxidized four hours. This solution was then mixed with an equal volume of 2.3 M aluminum nitrate, 0.3 M acid deficient and was then successively extracted with freshly distilled hexone previously equilibrated with 1.2 M aluminum nitrate, 0.3 M acid deficient. An organic to aqueous volume ratio of three was used in each extraction.

DECLASSIFIED

DECLASSIFIED

Plutonium Loss in Redox Extraction
% Pu Remaining in the Aqueous Phase

<u>Extraction</u>	<u>Control</u>	<u>Treated #1^a</u>	<u>Treated #2^b</u>
1	24	21	18.5
2	8.1	3	3.8
3	2.8	1.3	0.43
4	1.3	0.5	0.18
5	0.88	0.018	0.02

-
- a. Analytical grade thioacetamide used.
b. Crude thioacetamide used.

2. Purex Extraction - Plutonium Loss

A Purex extraction was similarly conducted on a thioacetamide head-ended and an untreated simulated dissolver solution spiked with plutonium. The precipitation was conducted as above in the Redox case. The supernatant solution was made 0.08 M sodium nitrite-2 M nitric acid and extracted four times with five volumes of 30% TBP-Soltrol previously equilibrated with 0.02 M sodium nitrite-2 M nitric acid.

Plutonium Loss in Purex Extraction
% Pu Remaining in the Aqueous Phase

<u>Extraction</u>	<u>Control #1</u>	<u>Control #2</u>	<u>Treated^a</u>
1	16.4	7.3	9.8
2	1.1	0.13	0.4
3	0.25	0.005	0.02
4	0.04	0.0005	0.002

-
- a. Crude thioacetamide used.

3. Redox and Purex Extraction - Scrub - Ruthenium Behavior

The thioacetamide-oxidation treatment was conducted as above in the Redox and Purex plutonium loss study. The supernatant solution was then adjusted in the Redox case to LAFS conditions and in the Purex case to an HAF flowsheet #4. One extraction was conducted in each case and then the organic phase was successively scrubbed by LAS for Redox and HALS for Purex. The step-wise and cumulative decontamination of the uranium from ruthenium for each operation is listed in the accompanying table. A control Purex experiment has not been completed.

Ruthenium Extraction-Scrub Behavior
Ru DF Relative to U for Operation Noted

Operation	Redox Control		Redox ^a TAA		Redox ^b TAA		Purex ^b TAA	
	S ^c	C ^c	S	C	S	C	S	C
Precipitation	--	--	1000	--	124	--	480	--
Extraction	3.2	--	15	15000	96	12000	33	16000
1st Scrub	72	230	2.0	30000	7	83000	--	--
2nd Scrub	7	1600	2.0	60000	1.4	120000	8 ^d	130000
3rd Scrub	2.3	3700	0.75	45000	1.8	210000	0.65	82000
4th Scrub	1.8	6700	2.04	92000	--	--	1.5	120000
5th Scrub	2.2	15000	--	--	--	--	2.0	250000

a. Reagent thioacetamide.

b. Crude thioacetamide

c. S: step-wise decontamination factor; C: cumulative decontamination factor.

d. Product of 1st and 2nd Scrub df.

RADIATION CHEMISTRY

TBP Radiolysis

Because of some uncertainty in the dosage of some of the early TBP radiation studies, several solutions are being rechecked as a secondary calibration for the older data. Data for pure TBP can now be summarized as follows: The main product of radiolysis is dibutyl phosphate. A dose of 10^8 R yielded 43 g/l (0.2 moles) for a G value of 2.2. Smaller amounts of butyl alcohol are formed, about 3.5 g/l (0.047 moles). Surprisingly, water-saturated TBP gives lower yields than dry TBP by about 25 percent. The yields are substantitally the same when the TBP is diluted with a paraffin hydrocarbon. The yield of DBP is nearly ten times higher than recently reported by ORNL. No peroxides are formed in wet or dry TBP, thus the peroxide found by ORNL must have come from the hydrocarbon diluent used.

RADIOCHEMISTRY

Fission Counter

Design has been frozen on all mechanical components of the five-unit fission counter assembly, and construction is in progress. Performance testing of electronic components is also in progress. Calibration will be completed, and the facility will be available for plutonium isotope analysis in the near future.

Alpha Energy Analyzer

The alpha energy analyzer was returned to operable condition, and its resolution

DECLASSIFIED

DECLASSIFIED

improved with assistance from the instrument maintenance group. Analytical laboratory personnel were instructed in the use of the instrument for neptunium-237 analyses required in current IP runs.

Conceptual design has been completed on the new multiplace alpha energy analyzer chamber, and it is ready for construction.

Gamma Scintillation Well Counter

New uniform lead absorbers were found to reduce the variation of observed sample activity with sample volume noted previously with the scintillation well counter. The counter was recalibrated for use with the new 1.7 g/cm² Pb absorber, and analytical laboratory personnel were instructed in the daily adjustment of the counter. A report on this instrument is being written.

ISOTOPE SEPARATION

Thermal Diffusion

Additional data from the refrigerated run described previously (HW-40692-H p. 46) have been obtained. Nine milliliters (18 percent of the column volume) were removed from the top of the column at termination of the run. This material assayed 0.7140 percent U-235 as compared to the 0.7150 percent U-235 found in the half milliliter steady state samples. The fact that this extended region of enrichment exists, coupled with the fact that no increase in U-235 content was observed when the take-off rate was reduced threefold suggest that a larger take-off rate could have been employed without overtaxing the column's ability to regenerate the enriched region in the interval between sampling.

Upon analysis, the starting material was found to contain 0.7111 percent U-235. This, of course, slightly increases the separation factor, but it is still much less than that observed in previous experiments in which smaller temperature gradients were used. No further reasons for this lower separation have been advanced, and at present increased equipment vibration is believed responsible.

Chemical Exchange

During the past three months, experiments have been performed on a system which combine two exchange reactions in a single operation, namely, the exchange between uranyl and uranium(IV) and the exchange between uranium(IV) and the uranium(IV)-TTA (tri-fluoro thienoyl acetone) complex. Schematically the reactions may be portrayed as follows:

Normal uranium Enriched U-235 Depleted U-235

Uranium(IV) from (I) Depleted in U-235 Enriched in U-235

Reaction I has been previously determined to have an isotopic separation factor of about 1.001, the U-235 accumulating in the uranyl ion (Y-185). Reaction II has not been previously investigated, but theory requires depletion of U-235 in the benzene soluble TTA complex. Equilibration of uranium(IV), uranyl and TTA-benzene should result in a process in which separation of the uranium(IV)-TTA complex from aqueous uranium(IV) and uranyl is effected by solvent extraction. This solvent extraction process may also augment the separation ($\alpha = 1.001$) due only to the uranium(IV)-uranyl equilibrium. Such a system should lend itself to continuous countercurrent processing methods.

In one preliminary experiment 1.90 g each of uranium(IV) and uranyl as aqueous chlorides at pH of 1.0 were contacted with an equal volume of 0.10 M TTA in benzene. The phases were separated after 19 hours agitation, and the uranium of each phase isolated as the oxide. Both samples were then returned to the starting conditions and a second contacting of each with 0.10 M TTA was made. The U-235 concentrated in the aqueous phase (as predicted) with a separation of 1.0018 for the two stages. The division of uranium favored the aqueous phase in this experiment.

A second series of similar experiments was run with the intention of improving the uranium distribution. In this respect only partial success was attained as $E_a(U)$ values of 0.3 and 0.6 were found. Separation factors of about 1.0014 were achieved in each of two stages of organic phase processing. The second stage of aqueous phase processing resulted in no separation even though an E_a value of unity was obtained. In this case, however, the organic phase was initially saturated with uranium(IV), i.e., no large scale extraction of uranium(IV) occurred initially. The results suggest that the rate of re-extraction of uranium(IV) may be limiting the attainment of equilibrium. This possibility will be investigated by means of U-233 tracer experiments.

It should be noted that separations observed in these batch experiments tax the capabilities of the analytical method. Although the magnitude of the separation factors is not known with certainty, the data are sufficiently precise to define a real effect with a separation factor in the neighborhood of 1.001 per stage.

Fused Salt Electromigration

Analyses of plutonium samples from the fused salt electromigration run reported in August (HW-38828-H) were performed at KAPL under the direction of Leo Collins. The results are listed in Table VIII.

Enrichment of the light and depletion of the heavier isotopes has occurred, and is in the direction predicted by theory. The separation factor based on Pu-239 and Pu-240 data is 1.03, surprisingly large considering the relatively poor run conditions.

DECLASSIFIED

DECLASSIFIED

TABLE VIII
PLUTONIUM ISOTOPE DISTRIBUTION

<u>Sample</u>	<u>Position</u>	<u>Pu-239</u>	<u>Pu-240</u>	<u>Pu-241*</u>
1-P-1	Interface	93.05 ± 0.07	6.42 ± 0.06	0.512 ± 0.003
1-P-4	5 cm from inter- face toward anode	93.04 ± 0.06	6.45 ± 0.06	0.490 ± 0.003
Starting material	--	92.79 ± 0.07	6.63 ± 0.06	0.558 ± 0.006

* Unknown whether Am-241 has been considered.

The necessary modifications of apparatus have been made to permit improved operation at higher current densities, and it is hoped a substantiating run can be soon completed

Aqueous Electromigration

A series of experiments was run to determine the relative transfer of sodium, barium, and calcium ions through Amberplex A-1 when opposed by nitrate and sulfosalicylate ions. The data are recorded in Table IX.

TABLE IX
PERMSELECTIVITY OF AMBERPLEX A-1

<u>Anolyte</u>	<u>Catholyte</u>	<u>I</u>	<u>E</u>	<u>Percent Current Carried by</u>			
				<u>Anion</u>	<u>Na⁺</u>	<u>Ba⁺²</u>	<u>Ca⁺²</u>
0.1 M NaC ₂ H ₃ O ₂	0.5 M HNO ₃	0.1 amp	11.8 V	97.2	2.8	--	--
0.1 M Ba(C ₂ H ₃ O ₂) ₂	0.5 M HNO ₃	0.1	8	96.3	--	3.7	--
0.1 M NaC ₂ H ₃ O ₂	0.5 M HNO ₃	0.1	7	95.5	1.4	3.1	--
0.1 M Ba(C ₂ H ₃ O ₂) ₂							
0.1 NaC ₂ H ₃ O ₂	0.5 M HNO ₃	0.1	5.8	96.0	0.9	1.4	1.7
0.1 Ba(C ₂ H ₃ O ₂) ₂							
0.1 Ca(C ₂ H ₃ O ₂) ₂							
0.1 NaC ₂ H ₃ O ₂	0.15 M	0.1	14	54.1	8.9	13.2	23.8
0.1 Ba(C ₂ H ₃ O ₂) ₂	5-sulfosalicylate						
0.1 Ca(C ₂ H ₃ O ₂) ₂							

Note the very great change in permselectivity of the resin in the presence of sulfo-salicylate. This is undoubtedly due to the resistance of the resin to passage of this bulky divalent ion and perhaps to a cation exchange like character imparted to the resin which results from the availability of anionic sites when the sulfo-salicylate is sorbed.

URANIUM PROCESSING

Uranium Reduction

Activities were continued in three major fields:

- (1) Lithium reduction of uranium trioxide. A thermodynamic study indicated that although the free energy for the reduction of uranium dioxide by lithium was +5.8 kcal at 1500 K, the reaction could occur if the Li_2O were removed. Best estimates place the vapor pressure of lithium oxide above that of lithium metal, hence reduction by lithium is probable if a scheme for removing the oxide can be found. Fifteen experiments were performed, but difficulty was found in establishing the conditions necessary to reflux the lithium but to separate the lithium oxide. However, in one experiment with a large lithium excess a satisfactory sintered cake of uranium was obtained.
- (2) Calcium deficient reductions of uranium trioxide. Further consideration of the thermodynamics of the calcium reduction of uranium oxides disclosed a reversal of the reaction at about 2300 C. If this is so, the attainment of temperatures above the slagging point of CaO (2570 C) will not result in the production of massive metal since the uranium produced at lower temperatures will be reoxidized in the region of molten calcium oxide. Reduction reoccurs as the temperature drops, but the interval of fluidity is too small for coalescence to occur. If this hypothesis is correct, for best reduction, temperatures should not exceed the inversion temperature, and the slag should be molten well below it. The system CaO-UO_2 with an eutectic at $2080\text{ C} \pm 20\text{ C}$ was thought suitable. One bomb fired with a Ca/UO_3 ratio of 1.93 (leaving 45 percent of the uranium as UO_2) produced a fused slag and a small pellet of metal. Failure to obtain a high yield of massive metal is perhaps due to the kinetics. Ca/UO_3 ratios of 2.25 and 2.5 failed to produce molten slags or massive metal.
- (3) Measurements of the rate of propagation of reaction in reduction mixtures. Some thirty rather crude experiments were performed to determine whether the rate of propagation of the reduction reaction would correlate with behavior of the same materials in bomb reductions. Sufficient information was obtained to indicate that further investigation was necessary. Reference to the literature indicated a good probability exists of better understanding the reduction process through experiments of this kind. However, a more refined technique will have to be used since more careful control of the variables (such as ignition temperature and charge temperature) is necessary.

DECLASSIFIED

DECLASSIFIED

Flurex Process

Essentially complete decontamination of uranium from the fission products present in Purex HCP resulted when this solution (from Mini runs by Chemical Separations Unit) was used as Flurex process feed (Run #3). The feed initially contained 50.6 g/l U, 5×10^4 Zr-Nb γ /min/ml and 3.3×10^4 Ru-Rh γ /min/ml. After depletion of nearly all the uranium by electrolysis, gamma scintillation counting disclosed activity equal to 130 percent of aged natural uranium in the NaUF_5 product. The mercury cathode was free of fission products by direct count; Ru-Rh was appreciably retained on the cation permeable membrane; Zr-Nb largely remained in the feed chamber; and the anolyte activity was below the limits of the gamma ray spectrometer.

In order to further investigate the possible contamination of the mercury cathode, Run #4 was made using 100 g/l UNH spiked to 0.01 percent dissolver level as the feed. This was essentially a duplicate of Run #2 reported previously (HW-40182-H). No appreciable activity was detected in the mercury when counted directly nor was the activity of the product detectable by gamma ray spectrometer. The time variation of feed and catholyte activities was not significantly different from Run #2; however, the behavior of the anolyte activity was much different. In Run #4, Zr-Nb, Ru-Rh, and Ce-Pr were below the detectable limit whereas in Run #2 they ranged up to a hundred times this value. A recheck of Run #2 data indicated a leak in the anion membrane may have been responsible since the ratio of anolyte to feed activities was roughly constant for the different fission products. The lack of anolyte activity build-up observed in Run #4 was also corroborated in Run #3.

From the data so far obtained, the Flurex process appears to have a real decontamination potential. Further testing of the membranes is necessary before any firm conclusions can be drawn as to the decontamination available in a practical process.

A cell has been designed and constructed for use in mercury cathode studies. A single exploratory run has been completed. A current density of 0.34 amp/in² was used; the current efficiency was a disappointing 15 percent.

Chemical Preparation of Uranium(IV) Fluorides

A series of experiments was performed to determine the optimum concentration of hydrofluoric acid for reduction of uranyl nitrate by ferrous chloride and precipitation of the uranium(IV) as sodium uranic fluoride. The results are listed in Table X.

TABLE X

EFFECT OF HYDROFLUORIC ACID TO IRON RATIO ON REDUCTION
OF URANYL NITRATE BY FERROUS IRON

Temperature: Ambient

Precipitation Conditions: 250 ml 1.10 M FeCl containing HF was added to 500 ml
0.24 M UNH, 0.48 M NaCl.

HF/Fe*	0	1	2	3	4	5
U in supernate (% total U)	48	23	15	3.7	1.7	2

* HF in excess of that needed to precipitate NaUF_5 .

A mole ratio of fluoride to iron of at least four must be maintained in the solution to insure high yields. From the nature of the reaction, it is believed that lower "waste" losses than those reported above can be realized.

Further data are now available for the iron decontamination experiments previously reported (HW-40692-H). Uranium remaining in the supernate after the reprecipitation step ranged from 2.2 to 3.6 percent, due, of course, to oxidation during the metathesis and hydroxide dissolution steps. Subsequent washings (primarily, the first) removed another 0.5 percent of soluble uranium from the cake. It is obvious that the non-quantitative nature of these precipitations prohibits discard of the supernatant solutions. Either more complete recovery must be attained or a simple method of recycle found.

Five additional decontamination runs were made employing slight variations in the process. Tap densities ranged from 0.56 to 1.67 indicating a sensitivity to the mode of precipitation. Iron content was 75 to 90 ppm uranium, and the metal reduction yields ranged from 86 to 94 percent.

Preparation of Uranium Hexafluoride

A study of the effect of oxygen pressure on the formation of uranium hexafluoride by oxidation of uranium tetrafluoride has been initiated. In preliminary experiments the temperature and oxygen flow rates were fixed at 675 C and 0.6 cm/sec., respectively, and the oxygen used at a pressure of one and two atmospheres. The reaction was 72 percent complete in two hours at the lower pressure, but was 100 percent complete in the same time at the higher pressure. Yields, however, were low in both cases (about 40 percent) primarily due to reaction of the UF_6 with the environment and to its decomposition to UF_4 and F_2 .

DECLASSIFIED

DECLASSIFIED

Nickel, quartz, and platinum have been used so far for reaction vessels. The first two materials undergo serious attack by UF_6 ; the latter is somewhat better in this respect, but apparently catalyzes UO_2F_2 decomposition. Some sintered calcium fluoride vessels have been prepared by slip casting which appear suitable but have yet to be tested under reaction conditions.

Under oxygen flow conditions comparable to those of the above experiment, the defluorination reaction was reported to start at about 400 C and be complete at 1000 C. The decomposition of uranium hexafluoride was reported as 18 percent at 800 C but dropped to five percent at 675 C (NYO-2027).

From the above and other considerations, it appears that gains are to be made by (1) use of the lowest temperature compatible with satisfactory production rates, (2) use of increased oxygen flow rates, (3) use of high oxygen pressures, (4) use of inert materials of construction, and (5) use of UF_4 starting material with maximum reactivity.

ANALYTICAL DEVELOPMENT

The direct reading adapter for the JACO spectrograph is being used to restudy the excitation and exposure conditions for the spectrographical method of uranium isotopic analysis, and it has been found that considerable improvement in the method is possible. The direct reader is proving to be much more rapid and convenient than photographic plate methods in this study. Although operating techniques and instrumentation still need some refining, the direct reader completely resolves spectral lines separated by 0.25 Angstroms. With a gaseous discharge the reproducibility of intensity readings is about ± 2 percent relative (without internal standard), with a spark discharge (without internal standard) about ± 4.5 percent, and with an internal standard (reading the ratio of two lines) about ± 1.5 percent.

The new spectrograph plate densitometer (NSL type) is performing up to expectations in spite of some unsolved vibration problems. The results of uranium isotopic analyses by spectrography appear to be much improved when this new densitometer is used for reading the plates.

Additional analyses of plutonium solution by the coulometric titration method reported last month have resulted in erratic results. It is indicated that the perchloric acid occasionally precipitates the ortho-phenanthroline indicator. When nitric acid is substituted, interference with the oxidation conditions is experienced. A potentiometric titration can be used if the precision is acceptable.

The fluorescence of uranyl nitrate solutions is of interest because of possible applications to in-line analysis. It has been observed that aqueous solutions of uranium fluoresce rather strongly at liquid nitrogen temperatures. The detection limit for uranium in the form of uranyl nitrate is about 0.5 mg at room temperature

and about 0.1 mg at liquid nitrogen temperature (about one ml of sample). The effect of extraneous ions in the aqueous uranyl nitrate solutions upon the fluorescence at liquid nitrogen temperatures was tested. Of eleven salts and acids in various concentrations, none had significant effect on the intensity of fluorescence except the ammonium salts which caused a slight enhancement.

The influence of gamma irradiation on uranium fluorescence was unusual. Fused sodium fluoride buttons containing uranium, which normally have a bright blue green fluorescence (ultra-violet excitation), develop a red fluorescence upon irradiation to about 3×10^6 R with a Cobalt-60 source. The blue green fluorescence, at the same time, was significantly reduced. The red fluorescence, as well as a pink coloration imparted to the buttons, was rapidly diminished upon exposure to ultra violet excitation. Normal x-rays of about 50 kev energy had the same effect but the x-rays caused powdered sodium fluoride to turn black, whereas solid fused buttons turned pink. The irradiation discussed had no detectable effect on the x-ray diffraction patterns of the materials.

Representative x-ray diffraction patterns have been obtained with laboratory preparations of many allotropic forms of uranium trioxide and its hydrates. Four crystalline types of anhydrous UO_3 in addition to the amorphous form, five types of the monohydrate, and one dihydrate have been studied although the Type IV oxide and the beta monohydrate have not yet been prepared in this laboratory. Many plant and laboratory specimens of UO_3 are mixtures of types, but characterization of mixtures of two or three crystalline forms is usually possible from the x-ray diffraction patterns.

The results of a study of such diffraction patterns are summarized in Table XI. The lines identifiable in the pattern are assigned to the most probable source, as indicated, with the following terminology:

VS = very strong pattern
 S = strong
 M = medium
 W = weak
 (W) ~~or~~ (W) = may be either type

The minimum concentration of a crystal type which will be detectable as a weak line is not known.

Some of the data in Table XI illustrate the effect of the type of starting material on the results of any particular treatment. It has also been observed that the time and rate of heating have a pronounced effect on denitration and dehydration results.

The surface areas of continuous calcined powders (unmilled) vary widely but are generally below one square meter per gram. The effects of hydration and of milling

DECLASSIFIED

DECLASSIFIED

TABLE XI
**IDENTIFICATION OF X-RAY DIFFRACTION PATTERNS FOR
SEVERAL UO₃ SPECIMENS**

<u>Material</u>	<u>Prior Treatment</u>	<u>Type of UO₃</u>						
		<u>Anhydrous</u>			<u>Hydrates</u>			
		<u>I</u>	<u>II</u>	<u>III</u>	<u>α</u>	<u>M*</u>	<u>N*</u>	<u>O**</u> <u>Dihyd.</u>
Mallinkrodt pot	As Received			VS	W			
Savannah Pot	As Received			VS	(W) ----- or ----- (W)			
Hanford Pot (Sulfated)	As Received			VS	W(?)			
Hanford Continuous calcined (SHS-2)	As Received			S	M			
Hanford Continuous calcined (SHS-4)	As Received			S	(W) ----- or ----- (W)			
Hanford Continuous calcined	Hydrated; then heated 1 hr at 480 C	VS						
Hanford Continuous calcined (range 350-450 C)	Hydrated 105 C					VS		
HCC (range 350-450)	Hydrated 50 C							VS
HCC (range 350-450)	Hydrated 50 C							VS
	Dried 105 C							
HCC; made at 210 C	Hydrated at 105 C						VS	
HCC; made at 290 C	Hydrated 25 C				VS			
Type M made by HAPO continuous calcin. at 290 C (no Sulfation)	Rapid dry 1 hr at 550 C	M		S				
Type M, made by HAPO Cont. Calc. at 290 C (0.2% SO ₄)	Rapid dry 1 hr at 550 C	S		S				
Type M, made from HAPO pot powder	Rapid dry 1 hr at 550 C	S	W	M				
Hanford pot	Hydrated 105 C					VS		
OR Hydrate Standard	As Received							VS
OR Hydrate Standard	Rapid dry 1 hr at 550 C	S		W				
Uranyl nitrate	Rapid Calc. at 550 C	W	VS					
Uranium Peroxide Hydrate	Rapid Calc. at 550 C	VS						

* Types M and N may be the γ form and δ forms.

** Type O is very similar to α and may be the same.

are variable. In one case, milling to 200 mesh tripled the surface area and in three other cases, milling plus hydration tripled the surface area. In one unusual case encountered, a hydrated UO_3 had a surface area of $7.38 \text{ m}^2/\text{g}$ after dehydration at 480°C for one hour (resulting in type I oxide). It seems most practical to make future measurements of surface area only on samples milled to pass a 200 mesh screen.

In the development of a gas scintillation fission counter the circuit and multiplier phototube characteristics for short duration pulses and high currents are being studied by means of a test signal obtained with a combination of an alpha source, a 1/8-inch anthracene crystal and a multiplier phototube. In addition, the decay time constant of fission pulses with the gas chamber currently in use was found to be 30 to 40 millimicroseconds. A special pulse generator has been fabricated which will simulate this fission pulse. Some circuit modifications have been suggested as a result of these studies, and the best photomultiplier and amplifier combination appears to be the No. 6292 tube and the Oak Ridge AID amplifier.

A gravimetric standard plutonium chloride solution is being prepared. The standardization was accomplished by ignition of aliquots of the solution to constant weight of the plutonium dioxide residue. It was found in this work, however, that the final residue weight obtained varies with ignition temperature and tentatively the constant weight at 1000°C is accepted as stoichiometric PuO_2 . The weight of residue at 600°C is about 103 percent of the 1000°C figure.

Miscellaneous activities included development of an inexpensive temperature controller for ovens and baths which has a control span of about 1°C and a range up to 250°C . The unit, which can be fabricated for less than \$150, uses a thermistor sensing element and simple control circuitry. Similar circuitry was used to design an interface controller for glass extraction columns using a photoelectric cell signal.

The ion resonance mass spectrometer in the performance tests has been shown to have sensitivities for common gases which are very comparable to those obtained on the conventional analytical mass spectrometer. The cracking patterns for these gases are typical.

IN-LINE ANALYSIS

The Model III uranium photometer described last month was used in the Hot Semi-Works on the LAP stream for about two weeks when the unit then failed because of a leak. The dark current of the CdS photocell had not been affected by the radiation background. Although further tests have not been made, the HAP sample would be expected to increase the photocell dark current significantly and the HAF sample is probably too radioactive for this model of photometer. During the run period the results from the monitor agreed with the laboratory data within 2 or 3 percent, and the automatic standardization feature worked well.

DECLASSIFIED

DECLASSIFIED

A study is being made of the problem of deterioration of photometer standard solutions for organic streams. The present method of preparing these standards should achieve reasonable stability of the uranium color based on laboratory studies with purified diluent and TBP. Experience in the Hot Semi-Works, however, indicates that the standards change color and deteriorate at a variable rate. These observations have now been demonstrated in the laboratory using plant sources for the make-up chemicals. Some standards deteriorated to an unusable state within three days.

Using empirical test methods a new procedure resulting in much more stable standard solutions of uranium in TBP- Shell Spray Base has been devised. Similar tests with Soltrol diluent will be conducted.

The fluorothene lined gamma monitor cells in the Hot Semi-Works have failed in a number of instances because of an inadequate bond between the fluorothene and the glass cell. A new etching technique was developed for Pyrex glass cells which results in a much superior bond of fluorothene to the glass. It consists of a 20 minute treatment of the glass at 85 C with 800 g/l ammonium fluoride in 50 percent hydrofluoric acid.

Miscellaneous activities related to in-line analysis included recalibration of an organic sample gamma monitor in the Hot Semi-Works to accommodate samples of from one to seven milliliters with activities from 100 microcuries per liter to 100 curies per liter, the preparation of a set of representative uranium polarographic waves for inclusion in the OPERATION AND MAINTENANCE MANUAL, and the determination of the response of the liquid contact alpha screen to beta and gamma radiation mentioned last month. It was found in the case of the alpha screen that one curie of CsBa-137 activities in the solution produces a background equivalent to about 1 mg of plutonium.

A critical review was made of the possible physical methods of analyses applicable to the determination of acid in the Purex feed solution. Theoretically a measurement of solution conductivity appears to be the most promising in-line monitoring approach.

LABORATORY SERVICES

Activities for Laboratory Services for January may be summarized as follows: 120,000 gallons of crib level waste was transported to 200 West Area for disposal. Average plutonium analysis was 1.4×10^{-4} uc/ml. Average gross beta analysis was 1.8×10^{-2} uc/ml.

Approximately 3,000,000 gallons of retention level waste was discharged to the 300 Area pond. Average alpha analysis was less than 4.5×10^{-7} uc/ml. Average beta analysis was less than 8×10^{-7} uc/ml.

Several hundred milliliters of dissolver solution from the Purex brick pile in Room 4-4-B was disposed of by concreting in a lead-shielded barrel. Four barrels

containing miscellaneous radioactive waste which exceeded cribbing limits were concreted and transported to the 300 North Burial Ground. Decontamination personnel hauled some hot waste from the Radiometallurgy Building to the 300 North Burial Ground and placed it in the burial pipes.

The covering of radioactive waste in the 300 North Burial Ground was completed. The west bank of the pit was stabilized with rock fill. The access road to the burial pit was improved by hauling in additional gravel.

Building 3741 in the 300 Area was dismantled by Minor Construction. The walls and foundation, being contaminated, were dumped into the 300 North Burial Pit.

All other decontamination, building services, and laundry functions were completed in a routine manner.

DECLASSIFIED

[REDACTED]

TECHNICAL SHOPS UNIT

DECLASSIFIED

Mechanical Shops

The recommendations for the safe operation of heat treating facilities in 328 Building have been received from the moderator of the Technical Shops Safety Forum and are being put into effect as rapidly as possible.

Additional instrumentation is being installed to prevent the occurrence of over-temperature conditions, a flame detector is being installed in the gas converter to prevent the entry of raw gas into the heat treating furnace, modification of the piping system is in progress to permit additional venting to the atmosphere and operating rules and job hazard breakdowns are being revised in accordance with the recommendations made by the forum.

The completion and delivery of the "In-Line Alpha Monitor Instrument" to the Purex facility during the month is mentioned here to illustrate the type of work which can be accomplished by the unit. This instrument is designed to periodically monitor the process stream and a unique mechanical and electronic arrangement was specified by the design engineer. Close liaison was required between the shops and the engineer as a certain amount of development work was necessary during fabrication. The proximity of the Mechanical and Electronic Shops was also a factor in the successful prosecution of this project.

Buildings and Grounds

Project CG-576, General Improvements to Laboratory Area Buildings. The tensile tester shielding cell was tested for radiation leaks and meets the minimum requirements. The other exceptions, namely the door signal system and panic hardware are still to be finished.

IR-200, Graphite Machining Facility. Design is scheduled to begin in February. It has been delayed because of priority budget studies.

ER-3133, Alteration of Laboratory Area Buildings. The rough draft proposal has been routed for comments. At month's end consideration was being given to dividing the work into work orders.

The second of the sessions of the Technical Shops Safe Procedures Forum was held January 10, 1956. The subject under discussion was "Welding".

The Buildings and Grounds Engineer attended the Hot Laboratory Committee Meeting in Washington D.C. Plans were discussed for the next Hot Laboratory Symposium to be held in September, for the Hot Laboratory Equipment Catalog, and for the preparation of certain Hot Laboratory standards.

Drafting and Design

The total productive man hours for the month was 2895 including 160 hours overtime. This included the productive time of two men on loan from the Graphics Unit and one man from the Design Section. All requests for service were met promptly and completed by the required date.

Glass Shop

The work load increased during the month with a current backlog of approximately one crew week. This increase is attributed partly to the efforts of the glass shop foreman who has been calling to the attention of scientific personnel the hazards involved in using glassware which has not been properly fabricated or annealed.

Failure of the glassware when handling chemicals or radioactive materials could constitute a serious hazard and it is requested that work of this type be routed to the glass shop where adequate equipment and skilled artisans are available. All work before leaving this shop is checked for proper fabrication and strain patterns.

Photo Laboratory

The services furnished to the Technology Sections will be summarized and presented as part of the annual general manager's business review for the Photography Unit. All work requested during the month was completed by the required date.

DECLASSIFIED

DECLASSIFIED

ANALYTICAL LABORATORIES UNIT -

General Chemical Laboratory

Approximately 60 per cent of the work load consisted of Chemical Research assistance including solvent quality analyses, complete sodium uranium fluoride assays, and water and nitrate determinations for UO_3 powders.

Chemical Development support included UO_3 specification analyses and measurement of chloride distribution ratios in simulated HA scrub sections.

An Andreasen sedimentation pipet apparatus was used to determine UO_2 particle size.

Radiochemical Laboratory

Operator radiation exposure, sustained in transferring Kr-85 from highly radioactive quartz ampoules, was halved by improving the transfer equipment.

GSC/gamma spectrometer counting ratios for selected fission products were found to have changed significantly from year-old values. Accordingly, regular redetermination of those ratios is planned.

Uranium daughter activity is being determined for the Hot Semiworks 2A column. The Los Alamos procedure, Collected Radiochemical Procedures, LA-1721, December 4, 1954, (Unclassified) is being used. Complete separation from high fission product activity is claimed. The four principle decontamination steps are:

- (1) Thorium iodate precipitation to separate from rare earths
- (2) Thorium oxalate precipitation to separate from Zr
- (3) Ion exchange using Dowex A-1 to absorb Zr, Np, Pu^{VI} and U^{VI}
- (4) Thorium extraction by mesityl oxide $((CH_3)_2C = CHCOCH_3)$ to effect excellent separation from alkali, alkaline earth, lanthanum and cerium activities.

Yield is 80 per cent. A series of duplicate separations may be performed in two to three hours unit time.

Spectrometry Laboratory

The Consolidated-Nier mass spectrometer was out of service one week due to a plugged viscous leak. A new leak was built and successfully installed.

Individual automatic liquid nitrogen dispensing systems on the four mass spectrometers operated satisfactorily.

Water Quality Laboratory

The work load increased 70 per cent due to increased activity in the 1706-KE Semiworks. One additional non-exempt employee was assigned to the Laboratory. Operation of the photomultiplier microphotometer has been generally satisfactory.

Work volume statistics for the Laboratories are as follows:

	<u>DECEMBER</u>		<u>JANUARY</u>	
	<u>No. of Samples</u>	<u>No. of Determinations</u>	<u>No. of Samples</u>	<u>No. of Determinations</u>
<u>Research & Development</u>				
Pile Technology				
Metallurgy Research	70	539	31	355
Pile Engineering	8	8	3	9
Pile Materials	289	817	1045	2202
Fuel Technology	19	184	18	247
Separations Technology				
Chemical Research	599	893	761	1180
Chemical Development	262	446	176	622
Plant Processes	48	252	11	61
<u>Process Technology</u>	314	1356	249	1091
<u>Other Customers</u>	67	356	108	521
Total	1676	4851	2402	6288

CONTACT ENGINEERING UNIT -

Installation of the continuous calciner prototype equipment is approximately 30% complete with procurement 85% complete. The furnace shell was placed on the support frame during the month and is awaiting arrival of the trough assembly. Shipment of the trough by the vendor was made at month end.

DECLASSIFIED

DECLASSIFIED

INVENTIONS

All Separations Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during January, 1956 except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Inventor(s)

Title

R. L. Beede and H. H. Hopkins

"Use of Fluosilicate for the Preparation of Plutonium Fluoride"

R. B. Richards

Manager, Separations Technology
ENGINEERING DEPARTMENT

RB Richards:khs

MONTHLY REPORT
DESIGN SECTIONVISITORS AND BUSINESS TRIPS

J. W. Peckham of the Bristol Company, Los Angeles, California visited Hanford January 3rd for inspection of flow monitoring facilities and equipment in 105-K.

C. S. Slenning of the Minneapolis-Honeywell Company, Richland, Washington visited Hanford January 18th to establish requirements for revising 189-D instrumentation.

E. Nuber of the Bristol Company, Waterbury, Connecticut and Alden Webber of the Bristol Company, Seattle, Washington visited Hanford January 24th through 25th for consultation on flow monitoring requirements and inspection of equipment in 105-K.

I. S. Brumagim of Struthers Wells Company, Warren, Pennsylvania visited Hanford January 25th through 26th in connection with the UO_3 Plant continuous calciners.

E. D. Pettler of Consolidated Engineering Corporation, Seattle, Washington visited Hanford January 26th through 27th for discussions concerning a prototype flow monitor.

P. S. Otten of the Griscom-Russell Company, New York City, New York visited Hanford January 26th to discuss consulting services for new reactor plant design.

L. E. Foster visited the NACA - Lewis Flight Propulsion Laboratory, Cleveland, Ohio and the Oak Ridge National Laboratory, Lemont, Illinois December 30th through 31st for consultation on problem solution on electrical analog; and to obtain cost and availability data on enriched fuel.

R. C. Hoffman visited the Civil Application Document Declassification, Knoxville, Tennessee January 1st through 23rd on document declassification.

W. A. Richards visited the Huntington Rubber Company, Portland, Oregon January 3rd for consultation on fabrication of reactor temperature element connectors from silicone rubber.

E. R. Astley visited the North American Aviation - Atomics International, Los Angeles, California January 3rd through 5th to discuss the SRE and ORME reactor projects.

J. P. Corley visited the Phillips Petroleum Company, Idaho Falls, Idaho January 4th to inspect the cooling tower installation at MTR and discuss design.

H. P. Shaw visited the Babcock and Wilcox Company, Akron, Ohio for consultation on heat exchangers; and E. I. du Pont de Nemours Company, Savannah River, South Carolina to obtain information relative to reactor plants, January 12th through 17th.

DECLASSIFIED

DECLASSIFIED

Design Section

HW-41205 DEL

M. H. Russ visited the Babcock and Wilcox Company, Akron, Ohio, E. I. du Pont de Nemours Company, Savannah River, South Carolina, Foster Wheeler Company, New York City, New York, Griscom Russell Company, New York City, New York January 12th through 21st for consultation on heat exchangers and to obtain information relative to reactor plants.

R. K. Bollinger visited the Huntington Rubber Company, Portland, Oregon January 16th to discuss technical details of electrical cable for temperature monitors.

J. R. Carrell visited the E. I. du Pont de Nemours Company, Savannah River, South Carolina, Large Steam Turbine Generator Department, General Electric Company, Schenectady, New York on reactor and steam turbine generator discussions.

D. B. Lovett visited the E. I. du Pont de Nemours Company, Savannah River, South Carolina, Argonne National Laboratory, Lemont, Illinois January 16th through 19th for consultation on reactor recirculation cooling, and aluminum corrosion.

H. R. Hughes visited the University of Washington, Seattle, Washington January 17th to deliver a talk "The Essential Difference Between the Nuclear Power Plants and Conventional Steam Power Plants" to engineering students.

C. D. Swanson visited Panellit, Incorporated, Skokie, Illinois January 18th through 23rd for consultation with Panellit on HW-12898 and to approve vendor's drawings to avoid delay in delivery.

D. A. Conley visited the General Electric Company, Schenectady, New York January 25th through 26th to attend the Drafting Supervisors Conference.

H. W. Heacock and G. R. Hosack visited the DeLaval Steam Turbine Company, Trenton, New Jersey, Hamel-Dahl Valve Company, Providence, Rhode Island, S. Morgan Smith Company, York, Pennsylvania January 24th through 26th to discuss valves for throttling saturated water for use in pressurized reactors, and to witness performance test of CG-558 process pumps.

J. O. Ludlow visited the Power Reactor Fuel Processing Symposium at Idaho Falls, Idaho January 18th through 20th to present a paper entitled "An Idealized Single Purpose Separations Plant".

W. A. Richards visited the Viking Industries, Los Angeles, California, Arnoux Company, Los Angeles, California, Giannini Company, Los Angeles, California January 30th through February 3rd to discuss design details of prototype temperature monitors.

ORGANIZATIONAL AND PERSONNEL

<u>Personnel Statistics:</u>	<u>December 31</u>			<u>January 31</u>		
	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
Design Management	2	1	3	2	1	3
Process Engineering Sub-Section	72	12	84	72	12	84
Design Planning Unit	17	14	31	17	15	32
Design Engineering Sub-Section	79	11	90	79	10	89
Design Drafting Unit	7	76	83	7	75	82
Total Section Personnel	177	114	291	177	113	290
Rotational Technical Graduates	-	2	2	-	2	2
Total	177	116	293	177	115	292

Accessions - 3

Separations - 4

GENERAL

Design Section effort on design development programs decreased during January, due primarily to increased activity on the preparation of advance engineering studies for potential FY 1958 Plant and Equipment Budget items. Customer work decreased during the month while effort on Design Section managed projects increased, reflecting the start of advance engineering studies for a new reactor design and increased activity on design of back-up radioiodine removal and nitric acid recovery facilities for the Redox and Purex plants. Distribution of effort by major components is as follows:

	<u>Engineering Man Months Expended</u>	<u>Drafting Man Months Expended</u>	<u>% of Section Effort</u>
Design Development Programs	40.6	17.6	24.3
Design Section Managed Projects	60.7	33.3	39.2
Advance Studies - FY 1958 Budget	36.4	6.8	18.1
Process Technology	7.0	4.2	4.7
Customer Work	14.0	19.1	13.7
	<u>158.7*</u>	<u>81.0*</u>	<u>100.0</u>

*Equivalent man months expended includes 552 hours of engineering and 344 hours of drafting overtime, which represents 2.0% of the Section based on the total available hours for a normal 40 hour week.

The Design Drafting Unit production for January was 222 new drawings and 131 drawing revisions for an equivalent of 5.4 man days per drawing.

ADVANCE STUDIES - POTENTIAL FY 1958 PLANT AND EQUIPMENT BUDGET ITEMS

During January, 36.4 man months of engineering and 6.8 man months of drafting effort were expended on the preparation of advance engineering studies for potential FY 1958 Plant and Equipment Budget items. This represented 18.1% of total Design Section effort for the month. Final budget study documents were issued during January for the following items:

- B-5809 - Provision of a Second Production Line in the 234-5 Building
- B-5817 - Improved Leak Detection Equipment - All 100 Areas
- B-5833 -- "Last Ditch" Reactor Safety Control for All Reactors.

There were 47 active budget studies at the end of the month.

DECLASSIFIED

DECLASSIFIED

Design Section

HW-41205 DEL

DESIGN DEVELOPMENT

The total number of engineering and drafting man months applied to design development activities for January were as follows:

	<u>Engineering</u>		<u>, Drafting</u>	
	<u>Man Months</u>	<u>% of Total</u>	<u>Man Months</u>	<u>% of Total</u>
Metallurgical Design Development	2.5	6.3	2.2	12.5
Reactor Design Development	19.5	48.1	7.4	42.0
Separations Design Development	16.1	39.5	3.8	21.6
Chemical Processing & Reduction Design Development	1.6	3.9	2.9	16.5
234-5 Design Development	<u>0.9</u>	<u>2.2</u>	<u>1.3</u>	<u>7.4</u>
Total	40.6	100.0	17.6	100.0

Metallurgical Design Development

Pre-scope studies of production facilities for an internally and externally cooled lead-dip fuel element were accelerated during January. These studies are pointed toward initial limited production of I and E fuel elements starting in December, 1956 and building up to full conversion of present fabrication facilities for production of the new fuel elements.

Other active development studies included slug pickling and mechanized slug unloading.

Reactor Design Development

Major reactor design development effort during January included investigation of alternate design concepts for a plutonium production reactor embodying a recirculating cooling system. Studies in progress are considering such variables as graphite density, lattice spacing, fuel element size, number of process tubes, water annulus size, flattening, and type and quantity of enrichment.

An engineering feasibility study is being developed for the application of aqueous homogenous reactors for plutonium production. This study will evaluate the potential of a plutonium producer of this type for comparison with present HAPO reactor concepts.

A feasibility report for the adaptation of a recirculating water system to 100-H Area was completed. This report summarizes the required development programs, design basis, reactor plant modifications, cost estimates and progress schedules necessary to provide the 100-H reactor with a recirculating cooling system.

Other development studies included the evaluation of prototype flow monitoring and temperature monitoring system components for application to existing reactor.

DECLASSIFIEDSeparations Design Development

Limited effort was expended during January on new separations plant studies. Preliminary arrangement drawings for a Purex Process Three Cycle Plant were completed.

Redox equipment improvement studies in progress included an improved silver reactor, a tantalum heat exchanger for 233-S facility, and a new H-4 oxidizer tube bundle.

Studies are continuing on the application of in-line monitoring equipment to the Redox and Purex plants. These studies are expected to establish proposed instruments and locations and to provide a sound basis for statistical process evaluation and control.

A development program proposal pertaining to the problem of in-service failure of remotely impacted studs on Redox and Purex plant vessels is being drafted. The objectives of this program are to test and evaluate prototype studs in order to establish optimum criteria for future stud design.

Chemical Processing and Reduction Design Development

Design development activity was limited during January due to the preparation of FY 1958 budget studies for the installation of Task I in the Purex and Redox plants and for a second production line in the 234-5 Building.

Various alternates for improving the Task II process equipment are being evaluated.

234-5 Design Development

Development studies in progress during January included:

- a. Preliminary design for a remote machining lathe.
- b. Mechanizing portions of the final inspection and mating facilities.
- c. Remotely operated briquetting press.
- d. Improvements to the RMA process ventilation system.
- e. Improved mechanical stripping techniques.

Engineering Standards and Materials Development

The status of engineering standards during January is as follows:

- a. Six new standards were completed together with design instructions for their use.
- b. New standards in progress included HWS-8066-S, Standard Specification for Factory-Made Austenitic Stainless Steel Welding Fittings and Flanges. HWS-8001-S, Standard Specification for Metal-Clad Switchgear, 600 Volt. HWS-8005-S, Standard Specification for Metal-Clad Switchgear, 4.16 and 13.8 KV.
- c. Standard instrument drawings for Five-Fold Hand and Foot Counters - 80% complete.

DESIGN PROJECTS, PROCESS TECHNOLOGY AND CUSTOMER WORKStatistics

Engineering and drafting effort of the Section on design projects, process technology and customer work for the month of January was as follows:

	<u>Engineering</u>		<u>Drafting</u>	
	<u>Man Months</u>	<u>% of Total</u>	<u>Man Months</u>	<u>% of Total</u>
Reactor Plant Modifications for Increased Production	12.1	14.8	2.4	4.2
Advance Design - Reactor Plant	10.3	12.6	1.4	2.5
100-K Reactor Plants	7.9	9.7	5.4	9.6
Purex Radioiodine Removal Facilities	7.8	9.5	6.5	11.5
Redox Radioiodine Removal and Nitric Acid Recovery Facilities	7.9	9.7	8.0	14.1
Other Design Projects	14.7	18.0	9.6	17.0
Process Technology	7.0	8.6	4.2	7.4
Customer Work	<u>14.0</u>	<u>17.1</u>	<u>19.1</u>	<u>33.7</u>
Total	81.7	100.0	56.6	100.0

CA-512 - 100-K Area Facilities

Work continued during January on CA-512, Revision 4, which covers the modification, correction, and installation of various systems for the satisfactory completion of the 100-K Area facilities. During the month, design of Gamma Water Monitoring facilities advanced to 78% complete. Other design effort included completion of a study of the causes of failure of the 107-K Retention Basin bottoms and of means of eliminating such failures, and preparation of recommendations as to the size of valves, orifices, and equipment needed to control the proposed new flow conditions in the Water Studies Semi-Works, 1706-KE.

CA-513 - Purex Separations Facility

Design for all currently approved major phases of Project CA-513-E, Purex Plant Modifications, was completed in December. During January, assistance was given to field forces to provide temporary hook-ups of instrumentation until permanent equipment arrives on plant-site.

Requested funds for the provision of an additional Purex remote crane had not been authorized at month's end.

DECLASSIFIED

DECLASSIFIED

Design Section

HW-41205-DEL

CA-539 - Additional Waste Storage Facilities - Redox

Detailed design of the Phase II facilities was completed in November. Engineering review of equipment being proposed by the lump-sum contractor continued during January. Vendor drawings for instrument panels were reviewed and approved during the month.

CA-546 - Fuel Element Pilot Plant

Design is 99% complete. Design for the installation of development equipment and design of a noise-reducing enclosure for the swaging machine were completed during the month.

CG-558 - Reactor Plant Modification for Increased Production

Detailed design of zoned temperature monitoring facilities for 105-B, C, D, DR, F and H Areas advanced to 4% complete during January. Design of all other phases of Project CG-558 was 99% complete and the total project design status was 95% complete at the end of the month.

A design progress schedule for zoned temperature monitoring facilities was transmitted to HOO-AEC during the month.

CG-600 - 100-C Alterations

Design completion status for Project CG-600 was 92.3% complete at the end of January. This revised completion percentage reflects additional drawings required for the installation of the 190-C process pumps. Acceptance test procedures for the effluent system and for the 190-C and 183-C process pumps were issued for comment during the month.

CG-613 - Hanford 4-X Program - Metal Conversion Plant

Detailed design for the UO₃ Plant modifications was 99.5% complete at the end of the month. Preparation of necessary drawing revisions and acceptance test procedures and review of vendor's drawings continued during the month.

CG-616 - Installation of Acid Feed Equipment - 100-B, C, D, DR, F and H Areas

Detailed design for the installation of acid feed equipment for 100-B, C, D, DR, F and H Areas was 96% at the end of January. Design progress on this project has been retarded due to the suspension of design of activated silica facilities under Project CG-638 pending a decision on the possible use of an additive other than activated silica. (A combined design progress schedule for Projects CG-616 and CG-638 has been approved by HOO-AEC).

CG-621 - Redox Contamination Control Facilities

Total design for Project CG-621, Redox Contamination Control Facilities, advanced to 99% complete during January. Design for E-Cell Ozonization, Phase II was completed during the month. Contaminated Equipment Removal is the only design item which remains to be completed.

CA-625 - Additional Waste Disposal Facilities - 200 Area

Detailed design for Phase I of Project CA-625 was 80% complete at the end of January. Work was started during the month on the modification of existing drawings and preparation of new drawings based on revised scope for the recirculation facilities. Design for the Phase II tank farm addition was 4% complete at month's end and completion status of the project was 39.4%.

CG-638 - Alum-Activated Silica Water Treatment Facilities - Phase II

Status of design for Project CG-638 was 44.3% complete at the end of January. Design work under this project was suspended during the month pending a decision on the possible use of an additive other than activated silica.

CG-642 - Design of Continuous Charge-Discharge Equipment - C Reactor

Detailed design of full-scale continuous charge-discharge equipment for C Reactor was 6% complete at the end of January. A design progress schedule for Project CG-642 was submitted to HOO-AEC during the month.

CG-643 - Redox Capacity Increase - Phase III

Status of design for the first phase of this project, which consists of removal of equipment limitations which will be imposed by process changes to be made in conjunction with Project CG-621, Redox Contamination Control Facilities, was as follows at the end of January:

2-E Column Modifications	99%
F-3 and F-6 Condenser Modifications	99%

Work continued on the compilation of data on valves, orifices, etc. which will be affected by proposed changes in flows, pressures and temperatures associated with the Phase III capacity rate.

CG-644 - Silica Gel Tail-End Treatment Facilities - Purex

The design scope for permanent silica gel tail-end treatment facilities at the Purex Plant was completed during the month. Detailed design of these facilities will be performed by an architect-engineer under technical direction of the General Electric Company.

CG-646 - Modifications to Pickling Machines - 313 Building

Specifications were completed in December for a dip tank and necessary equipment modifications required to convert 300 Area Metal Preparation pickling machines from a spray process to an immersion-dip process. A revised project proposal requesting total project funds of \$55,000 was submitted to HOO-AEC early in January. Design for the installation of the new equipment will proceed upon receipt of vendor drawings.

DECLASSIFIED

DECLASSIFIEDCG-647 - Back-Up Radioiodine Removal Facilities - Purex

Detailed design of back-up radioiodine removal facilities for the Purex Plant advanced to 20% complete during January. Ten vessel and equipment drawings have been issued, and purchase specifications for vessels and equipment were prepared during the month. A design progress schedule was transmitted to HOO-AEC early in the month.

CG-648 - Auxiliary Radioiodine Removal and Nitric Acid Recovery Facilities - Redox

Detailed design for the provision of auxiliary radioiodine removal and nitric acid recovery facilities for the Redox Plant advanced to 25% complete during January. Ten vessel drawings have been approved, and purchase specifications have been issued for the vessels, pumps and vapor jets. A design progress schedule and a revised project proposal requesting total project funds were transmitted to HOO-AEC during the month.

CG-653 - Modifications - Redox Cooling Water Disposal

A project proposal requesting \$225,000 for the design and construction of facilities to provide for segregation and separate disposal of Redox process cooling water and steam condensates was approved by HOO-AEC in the latter part of January.

CG-654 - Advance Design - Reactor Plant

Funds in the amount of \$100,000 were authorized during the month under Project CG-654 for the initiation of advance engineering studies for the design of a new plutonium producing reactor embodying a recirculation cooling system. Based on the assumption of a minimum completion schedule for development, design and construction of a new production reactor, pre-scope studies are proceeding on the basis of a K type reactor modified as necessary for pile effluent recirculation.

D.O. 101380 - Shielded Personnel Monitoring Station - Project Proposal (CA-658)

A project proposal requesting \$150,000 for the provision of a shielded personnel monitoring station for the Radiological Sciences Department was forwarded to HOO-AEC for approval during the month.

D.O. A-00104 - Sub-Critical Neutron Flux Monitors - 100 Areas - Project Proposal

Preparation of a project proposal for the provision of sub-critical neutron flux monitors for all 105 buildings was suspended during January pending receipt of a revised scope of work for the proposal.

D.O. A-00123 - Crib Methods Selection Tests - Project Proposal (CG-655)

A project proposal requesting \$100,000 for a test program to determine positive criteria to be used for site selection and design of facilities for disposal to the ground of liquid wastes was approved by Management and forwarded to HOO-AEC for approval during the month.

D.O. A-00164 - Flow Loop, 314 Building - Project Proposal

During January a project proposal requesting \$121,500 for the installation in the 314 Building, 300 Area, of a test loop for simulating reactor flow conditions was completed and routed for Management approval.

D.O. A-00171 - Process Technology - 100-K Reliability Study

Work was in progress during the month on a study to determine means of providing higher emergency coolant flows to the 100-K reactors. The study includes determination of means of increasing the flows between reactors, assuming the availability of a minimum amount of power from existing emergency generation equipment, and investigation of the feasibility of providing a new completely independent back-up coolant system.

D.O. A-00176 - Water Plant Component Test Loop, 1706-KE Building - Project Proposal

A project proposal, completed in December, requesting \$125,000 for the installation of a water plant component test loop in the 1706-KE Building was awaiting Management approval at the end of January.

D.O. A-00179 - Steam Driven Auxiliaries for 165-K Buildings - Project Proposal

During the month a project proposal requesting \$555,000 for the provision of steam driven auxiliaries for steam generators in the 165-KE and 165-KW buildings was completed and routed for Management approval.

D.O. A-00188 - Redox Plant Ventilation System Improvements - Project Proposal (CG-6)

A project proposal requesting \$205,000 for design, fabrication and installation of equipment for the correction of deficiencies in the Redox Plant ventilation system was approved by Management and forwarded to HOO-AEC for approval during January.

D.O. A-00218 - SWP Service Facilities Expansion - Redox - Project Proposal

A draft project proposal for expansion of SWP service facilities in the Redox Plant was completed and routed for comment during the month. Present estimated total project cost is \$157,000.

D.O. A-00226 - Process Technology - Improved Purex Plant Silver Reactor

Design of a prototype two-stage reactor to be used as a replacement for existing silver reactors in the Purex Plant advanced to 95% complete during January.

D.O. A-00228 - Metal Loading Facilities - 100-B, D, DR, F and H Areas - Project Proposal

A project proposal requesting \$150,000 for the provision of metal loading facilities for the 100-B, D, DR, F and H Areas was routed for Management approval during the month.

DECLASSIFIED

DECLASSIFIEDD.O. A-00273 - Alterations to Minor Construction Shops - White Bluffs (CG-630)

Design of miscellaneous alterations to Minor Construction Shops, White Bluffs, was 70% complete at the end of January.

D.O. A-00278 - In-Line Analytical Instrumentation for Separations Process Control - Project Proposal

Work continued during the month on the preparation of a project proposal for the provision of in-line analytical instrumentation for separations plant process control.

D.O. A-00279 - Modifications and Additions to the Metallographic Cell, Radiometallurgy Building - Project Proposal (CG-660)

A preliminary project proposal requesting \$20,000 for initiation of design and partial procurement for modifications and additions to the metallographic cell in the Radiometallurgy Building, 300 Area, was completed during January and routed for Management approval.

D.O. A-00280 - Relocation of Purex Cooling Water Swamp - Project Proposal

During the month, a project proposal for relocation of the Purex cooling water swamp from the present area east of the 202-A Building to a natural depressed area south of Gable Mountain was completed and routed for Management approval.

D.O. A-00283 - Monochromatic Neutron Beam Facility - Project Proposal

Work continued during January on preparation of a project proposal for design and procurement of a monochromatic neutron beam facility for installation in a test hole in one of the 105-K reactors.

A-00284 - Additional Heat Generation Facility, 189-D Building - Project Proposal (CG-661)

A preliminary project proposal requesting \$22,400 for design of additional heat generation facilities for the 189-D Building was completed and routed for Management approval during the month.

A-00285 - High Level Metallurgical Examination Cell, 327 Building - Project Proposal

Work continued during January on the preparation of a project proposal requesting funds for the design of a high level metallurgical examination cell for the 327 Building.

D.O. A-00320 and A-00321 - Process Technology - Reactor Process Tube Removal Problems

A plant assistance program is in progress to develop improved methods and equipment for removal of ruptured, corroded or otherwise defective process tubes from the reactors. Specific items on which design effort was expended during January include modification of tube splitting tools, 3X ball pick-up system (for better graphite pick-up during broaching operations), decontamination scrubber unit, tools for nozzle and pigtail removal, communications, and tube disposal.

D.O. A-00329 - Graphite Machining Facilities (IR-200)

Design for the installation of graphite machining facilities in the 3730 Building was started during January and was 5% complete at the end of the month.

D.O. A-00330 - Improved Conveyor System - RMA Line, 234-5 Building - Project Proposal

Work was started during the month on a project proposal for the design and installation of an improved conveyor system for the RMA line in the 234-5 Building.

D.O. A-00335 - Modifications to Redox Plutonium Concentration Building 233-S - Project Proposal

Project proposal preparation was started during January for miscellaneous modifications to the Redox Plutonium Concentration Building, 233-S.

D.O. A-00343 - Equipment Modifications to Produce Internally and Externally Cooled Lead-Dip Fuel Elements - Project Proposal

A preliminary project proposal requesting \$40,000 for initiation of design for the conversion of present fuel element fabrication facilities to the production of internally and externally cooled lead-dip processed fuel elements was prepared and routed for Management approval during the month.

D.O. A-12884 - Purex Plant - Prototype In-Line Alpha Monitor

The Design Section is directing the fabrication and testing of a prototype alpha monitor for installation on the 2AW stream in the Purex Plant. During January, shop testing of the prototype was completed and installation in the 202-A Building was started.

Design Work Completed During January:

D.O. 101184 - Revise Existing Plats of Richland (AEC-117)
D.O. A-13573 - Redox Plant - Jumper Design
D.O. A-14675 - Purex Plant - Nozzle and Jumper Design
D.O. A-18601 - Redox Plant - Flow Diagram of Silo Columns
D.O. A-18610 - Redox Plant - Sketch of Thimble and Redesign of Vapor Line Bails
D.O. A-18615 - Redox Plant - Platform Design
D.O. C-79326 - Cutting and Etching Methods - 105-C
D.O. C-98340 - Redox Plant - As-Built Drawings
D.O. C-98352 - Purex Plant - Design for Removal of Baffle
D.O. C-98694 - Preliminary Design - KE Neutron Spectrometer.

DECLASSIFIED

DECLASSIFIEDINVENTIONS

All persons in the Design Section engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Manager - Design
ENGINEERING DEPARTMENT

RH Beaton:HDT:rd

PROCESS ENGINEERING SUB-SECTION:

Description	Authorized Backlog Jan. 1, 1956	Work Scheduled during Month	Time Spent during Month	% of Total Effort	Authorized Backlog Feb. 1, 1956	Balance FY 1956					FY 1957	
						Feb.	Mar.	Apr.	May	June	Authorized Backlog	Anticipated Future
						1.0	1.0	1.0	1.0	1.0		
Purex Modifications	6.1	-	.7	1.0	5.4	1.0	1.0	1.0	1.0	1.0	.4	
Reactor Plant Modifications	18.7	5.0	1.3	1.9	22.4	2.0	2.0	2.0	2.0	1.0	13.4	
Reactor Charge-Discharge	37.5	-	2.2	3.2	35.3	3.0	3.0	3.0	3.0	3.0	20.3	
New Reactor Design	-	7.0	10.1	14.7	55.9	11.9	13.0	17.0	18.0	-	-	
Other Projects (including Advance Design)	132.4	11.0	22.2	32.4	121.2	11.5	8.9	5.9	5.7	4.7	84.5	
Process Technology	17.3	10.0	3.3	4.8	24.0	4.0	5	5	5	5		(40)
Reactor Design Development	113.8	-	12.8	18.7	101.0	18	20	20	20	23		(256.5)
Separations Design Development	72.1	-	12.3	18.0	60.8	12.8	12	12	12	12		(160.5)
Metallurgy Design Development	16.3	-	2.2	3.2	14.1	2.5	2.8	2.8	3	3		(48.0)
Chemical Processing and Reduction Design Development	5.0	-	1.0	1.5	4.0	.8	.8	.8	.8	.8		(15.0)
Weapons Design Development	2.9	-	.4	.6	2.5	.5	.5	.5	.5	.5		(12.0)
Anticipated Future Projects	423.1	36.0	68.5	100.0	450.6	68.0	69.0	70.0	71.0	72.0	118.6	(304.4)

DESIGN ENGINEERING SUB-SECTION:

Purex Modifications	50.2	9.0	1.1	1.5	49.1	3.0	3.0	4.0	4.0	4.0	31.1	
Reactor Plant Modifications	85.6	-	9.8	13.5	84.8	8.0	6.0	4.0	4.0	3.0	59.8	
CG-616 and CG-638	27.8	-	3.5	4.8	24.3	5.0	4.0	3.0	1.0	1.0	10.3	
CG-621	11.6	-	.3	.4	11.3	2.0	2.0	1.0	1.0	1.0	4.3	
CG-642	49.9	-	.2	.3	49.7	2.0	3.0	4.0	4.0	4.0	32.7	
CG-643	37.5	-	.8	1.1	36.7	3.0	5.0	6.0	6.0	4.0	12.7	
CG-647	41.9	-	5.1	7.0	36.8	5.0	6.0	6.0	5.0	5.0	9.8	
CG-648	25.7	4.0	5.2	7.2	20.5	5.5	5.0	4.0	4.0	1.0	1.0	
A-X Program	12.8	-	1.9	2.6	14.5	2.0	1.0	1.0	1.0	1.0	8.9	
Other Projects (including Advance Design)	90.5	27.0	24.0	33.2	93.5	15.5	13.0	12.0	11.0	10.0	32.0	
Process Technology	23.7	-	3.7	5.1	20.0	4.0	4.0	4.0	4.0	4.0	-	(48.0)
Design Development	64.6	-	7.6	10.5	57.0	9.0	11.0	12.0	12.0	13.0	-	(166.0)
Customer Work	69.2	16.0	9.3	12.8	75.9	9.0	11.0	11.0	8.0	8.0	28.9	
Anticipated Future Projects	591.0	56.0	72.5	100.0	574.5	73.0	74.0	74.0	75.0	75.0	231.5	(465.8)
						(2)	(10)	(16)				(679.8)

Present total authorized backlog for the five Design Engineering Units in terms of man months is distributed as follows:

Authorized Work	Authorized Work
FY 1956 & Later	FY 1956 & Later
82.0	82.0
235.5	235.5
78.0	78.0
144.0	144.0
35.0	35.0
574.5	574.5

Architectural and Civil
Mechanical
Electrical
Instrument
Standards

DECLASSIFIEDI. SUMMARYA. Organization and Personnel

The personnel budget for FY 1958 and the revision for FY 1957 have been submitted to Financial Department. Following is a summary of personnel changes in Project Section during the month:

	<u>December 31, 1955</u>	<u>January 31, 1956</u>	<u>Net Change</u>
Employees on payroll	340	343	+3
Technical Graduates, Rotational	6	5	-1

The end-of-month status involved these changes:

	<u>Project Section</u>	<u>Technical Graduates Rotational</u>
Payroll additions	6	
Payroll removals	2	1
Transfers into Section	1	1
Transfers from Section	2	1
Transfers within Section	6	

At the end of the month there were positions open for 12 exempt and seven nonexempt employees. Three exempt persons are being processed for addition to the payroll.

B. Scope of Activities

At the end of the month, completion status of major construction was as follows:

<u>Project No.</u>		<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	100-K Area Facilities	100%	100% ^a
CA-512	1706 KER Recirculation Facilities	56%	58%
CA-513-A	Purex Facilities, Part A	100%	100% ^a
CA-513-E	Purex Facilities, Part E	80%	86% ^b
CA-539	Additional Waste Storage Facilities	71%	68%
CA-546	Fuel Element Pilot Plant	93%	90.7%
CG-558	Reactor Plant Modifications, Phase I	39% ^c	43% ^c
CG-558	Reactor Plant Modifications, Phase II	3% ^c	3% ^c
CA-586	First Capacity Increase, 230 KV System	14%	14%
CG-613	Hanford 4X Program, Metal Conversion Plant	26%	32%

C. Craft Labor

There has been some action on the gradual discontinuance of the old Hanford Agreement. Two unions, ironworkers and boilermakers, have signed new area agreements; and the

a Complete except for start-up and scheduled design changes.

b Completion percentage is based on work now approved.

c According to revised schedule submitted to AEC on January 31, 1956.

DECLASSIFIED

HW-41205 DEL

other unions are continuing negotiations toward replacement of present contracts. The sheetmetal workers walked off Minor Construction work at noon on January 27, because of disputed travel pay. The strike continued through the end of the month.

D. Safety and Security

The emphasis on safety education and accident prevention has been intensified throughout the Project Section. Preparation of job hazard analyses was continued, and this work now includes off-site vendor inspection areas where analyses are being made for all vendors' plants. Security measures are being restressed to maintain the downward trend of security violations. During the month, nine regular meetings for discussion of safety, security, and health topics were attended by about 195 Project Section employees. Minor Construction Sub-Section conducted its regular Safety Council meeting, four area mass meetings for service contractor personnel, and other meetings to promote safety and security practices.

E. Highlights

Inspection Sub-Section

Although the number of orders requiring inspection decreased to 582, the monetary value remained above \$10,000,000. Of the total orders requiring inspection, 540 have been assigned as follows: off-site inspectors, 438; on-site inspectors, 86; and government agencies, 16. The Corrosion Testing Program workload decreased to 165 Huey tests, 53 micro-macro tests, 17 oxalic tests, and 29 chemical analyses, all performed at industrial laboratories. Of the major orders now being inspected, the risers and tunnel piping for the Reactor Modification Program are being checked by means of optical equipment. The first absorber tower for the Metal Conversion Plant has been shipped, and the material quality and workmanship were good. The prototype calciner has been shipped, and its substandard quality has been termed tentatively acceptable, with the concurrence of Design representatives.

Following is a resumé of inspection activities during the month:

<u>Items</u>	<u>Number</u>	<u>Value</u>
New orders received during the month	117	
Total orders for items requiring inspection	582	
Cumulative orders assigned to inspectors	540	\$10,882,212
Orders assigned to inspectors this month	106	597,277
Orders completed during the month	184	594,632

Minor Construction Sub-Section

The manpower of the labor service contractor decreased slightly to a total of 870 employees on the payroll. The General Electric employees remained level at about 100 employees. In addition to the field work, a great deal of work was done during the month to improve the stores control and supply systems. Plans were completed for an inventory of small tools on February 11, 1956. New work assignments were received on one project and 43 work orders. Work assignments on 29 work orders and three projects were closed out during the month. The total amount authorized to Minor Construction at the end of January was about \$14,300,000, of which about \$5,800,000 has been expended or committed. There were 200 Minor Construction shop

DECLASSIFIED

HW-41205 DEL

orders written during the month, indicating an increase in workload. As of January 25, 1956, about 300,000 injury-free man-hours had been accumulated.

Minor Construction has been requested by Manufacturing Department to assist in the tube replacement program by installation of about 200 tubes per reactor. These tubes are to be installed during scheduled shutdowns for the Reactor Modification Program. Plans are being made for this work, and funds have been requested in order to procure necessary tools.

Project Service Sub-Section

Beginning on January 1, 1956, this Sub-Section continued its basic functions within the new designation. The realignment of project cost control and administrative functions was continued, and several reassignments were effected to improve functions which had been temporarily suspended. Property evaluation work was in progress on eight projects, and two project reports were completed and forwarded to Plant Accounting.

The Estimating workload increased sharply to a total of 112 on schedule of which 72 were completed during the month. The complete estimates included the following: budget, 27; study, 18; project proposal, 15; construction, 11; and fair cost, one.

The workload for Engineering Files and Reproduction Units continued its decrease. The Reproduction output was 287,572 square feet, representing an average per employee of 19,172 square feet. The distribution by Engineering Files was 127,573 square feet of which there were 524 classified files. The largest single orders processed by these Units were 2002 prints for Metal Conversion Plant and about 1600 prints each for Purex and the Reactor Modification Program.

Field Surveys Unit continued its routine services to the manufacturing areas and also additional assistance to the survey of Richland, Washington. Optical equipment and one man to operate it were loaned to Inspection Sub-Section for use in California.

Project Engineering Sub-Section

The activities of this Sub-Section are shown in detail according to the projects described in the following pages. The statistical and reporting functions have been more precisely divided according to the areas in which the projects are located, and the entire reporting procedure has been more closely coordinated. The principal engineering efforts were devoted to the completion of the 100-K Areas, the Reactor Modification Program, and the Metal Conversion Plant. In cooperation with Design Section and Manufacturing Department, a welding and welder qualification procedure for Code work was issued during the month. Also, extensive effort was devoted to design changes on the continuous calciners for the Metal Conversion Plant. To improve coordination of construction with the Hanford Operations Office, discussions were held concerning divisions of responsibility between the Company and the Commission in relation to the new prime contract. The Sub-Section completed assigned work on two projects and three engineering requests, and it accepted assignments on one project and five engineering requests. Four engineering requests were expanded into projects during the month.

DECLASSIFIED

HW-41205 DEL

F. Monthly Report of Inventions and Discoveries

All persons in Project Section engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

None.

J. S. McMahon, Manager, Projects

II. STATISTICAL AND GENERAL

PROJECT INDEX

<u>100 Area Projects</u>		<u>200 Area Projects</u>		<u>300 Area and General Projects</u>	
<u>Project No.</u>	<u>Page</u>	<u>Project No.</u>	<u>Page</u>	<u>Project No.</u>	<u>Page</u>
CA-431	6	CA-513-A	13	CA-546	26
CA-512*	6	CA-513-E	13	CA-555	26
CA-512**	7	CA-539	14	CA-590	27
CA-548	8	CG-587	14	CA-601	27
CG-578	9	CG-598	15	CG-614	27
CG-579	9	CG-613	15	CA-615	28
CA-586	9	CG-621	18	CG-618	28
CG-616	10	CG-624	18	CG-620	28
CG-638	10	CA-625	19	CG-630	29
CG-642	11	CG-626	19	CA-633	29
CG-656	11	CG-631	20	CA-639	29
ER-1219	11	CG-634	20	CG-646	30
ER-1227	11	CG-635	21	CG-649	30
ER-1231	12	CG-636	21	CA-650	30
ER-1235	12	CG-643	21	IR-191	30
		CG-645	22	IR-200	31
		CG-647	22	Job 0050	31
		CG-648	23	Job 0068	31
		CG-653	23	ER-3122	31
		CG-657	23	ER-3125	32
		IR-198	23	ER-3128	32
		IR-201	24	ER-3131	32
		ER-2764	24	ER-3132	32
		ER-2774	24	ER-3133	32
		ER-2776	24	ER-3134	33
		ER-2777	25	ER-3135	33
				ER-3137	33
				ER-3138	33
				ER-3139	33
				ER-3141	33
				ER-3142	34
				ER-3143	34

<u>Other 100 Area Projects</u>	
<u>Project No.</u>	<u>Page</u>
CG-558 Ph I	34
CG-558 Ph II	35
CG-600	36

* Excluding 1706 KER

** 1706 KER Recirculation Facilities

DECLASSIFIED

HW-41205 DEL

A. 100 Area Projects

CA-431 - 115-B Gas Facility, 107 Tanks & Horizontal Rods

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
M.C.	100%	100%	99.9%
Total		100%	99.9%

There was no activity on either the 115-B Gas Facility or the 107 Tanks. Further work on the horizontal rods is awaiting information from Expansion Liaison Group and Process Design on technical evaluation of rod cooling ability.

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities, Rev. #3 & 4 & Backwash Valves

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		Not Established	
Field Progress Complete:			
F.P.	8.72%	6%	0%
M.C.	43.30%	76%	75%
P.F.	47.98%	44%	43%
Total		55%	53%

Average Manpower:	Approx. Accumulated Manpower: (man-days)
M.C. 16	M.C. 3,540
P.F. 24	P.F. 2,310

Directive Completion Date - November 1, 1956
Total Authorized Funds - \$2,410,000
Total Estimated Cost - \$2,410,000

1. Filter Plant Backwash Valves: Twelve valves have been repaired. The scheduled completion date has been set back to April 15, 1956.
2. Modifications to Heating and Ventilating in Buildings 1704-K and 1720-K: Modifications to drawings and specification for increased summer temperature control have been completed, and the information is being readied for transmission to the AEC for inclusion in a lump sum bid assembly.
3. Flame Failure Detection and Ignition System for Steam Generators in 165-K Buildings: Required drawings have been approved for construction, and a work order is being prepared authorizing Minor Construction to proceed with the installation.
4. Heat Exchanger Pit Equipment Improvements: Revised drawings have been approved for construction. A work order is being prepared to authorize Minor Construction to proceed with the modifications.
5. Test Hole Tube Replacement: Two tubes have been removed; none have been installed. The Manufacturing Department has requested that the Technical Section provide a justification for additional outage time of the K reactors to complete this replacement work. With present production requirements, the tubes cannot be installed due to a lack of adequate reactor downtime.

DECLASSIFIED

HW-41205 DEL

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities, Rev. #3 & 4 & Backwash Valves
(Continued)

6. Solids Feed Purge System: The Commission is endeavoring to expedite a sub-vendor to the Cuno Engineering Company on shipment of four gear reducers. The parts missent by Cuno to Kaiser Engineers in Oakland have been received.
7. Building Vacuum System: Plans are in progress to provide a test setup to assist in the development of a special Ball 3X nozzle for this system.
8. Temperature Monitoring Controller Enclosure: All material has been ordered by Minor Construction. Work will begin approximately March 15, 1956, and will be completed about May 1, 1956.
9. Oil Storage Building Insulation: Work will begin about February 1, 1956, or as soon as material has been received.
10. Pressure Monitoring System: 350 gages of an improved design have been installed in 105-KW; 400 of a third type are to be installed in the future for testing.
11. Cross-Under Drain Instrumentation: Plant Forces have been issued a work order for the installation of the instrumentation.
12. Supplemental Communication between Control & Lunch Rooms: This work has been completed in both 105-K Buildings.
13. Gamma Monitoring System: Review of drawings is continuing.
14. Outlet Face Ball Valves (Exception Item): These valves were removed from both K reactors to enlarge the internal diameters. They will be reinstalled in conjunction with a new inlet face ball valve assembly, which the Manufacturing Department has ordered. This material is expected on plantsite on February 1, 1956, and work will begin shortly thereafter.
15. Paint Safety Strips & Hang Warning Chains (Exception Item): This work was completed January 15, 1956.
16. Replace Two Grating Platforms (Exception Item): These gratings are to be replaced to make the platforms more easily decontaminated. The plate has been received and will be installed as soon as a welder can be made available by Reactor Maintenance.

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities - 1706-KER Recirculation Loop
(Job 0060)

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
F.P.	60%	60%	57%
M.C.	40%	50%	61%
Total		56%	58%

Average Manpower:

F.P. 30
M.C. 6

Approx. Accumulated Manpower: (man-days)

F.P. 1,472
M.C. 2,384

DECLASSIFIED

HW-41205 DEL

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities - 1706-KER Recirculation Loop
(Job 0060) (Continued)

Directive Completion Date - September 1, 1956
Total Authorized Funds - \$1,705,000
Total Estimated Cost - \$1,705,000

Fixed-Price Contractor

Emergency storage tanks have been installed and access opening bricked and back-filled. The primary heat exchanger has been installed in Cell No. 1. Six pump bodies have been installed; motors will be placed on arrival of Westinghouse engineer. Clean-up system piping is continuing.

The ventilation supply casings have been installed, and installation of supply ducts is continuing. The saturable reactors, transformers and panels have been installed for electrical supply for the degasifiers. Lighting in the make-up room has been completed.

A safety inspection of the area was requested of the Commission, and action has been initiated to bring safety practices up to standard.

Minor Construction

Installation of piping in the north tunnel is continuing. Three control valves are required to complete pipe assembly. Installation of pipe anchors in effluent tunnel wall is being started. Practically all conduit has been installed in 1706-KER; remaining conduit cannot be installed until instrument panels arrive.

General Comment

Late material deliveries are presently limiting the manpower that can be utilized by Minor Construction. Deliveries are sufficient to keep the fixed-price contractor, Hoffman Construction Co., on schedule at this time, although the late delivery of the pressurized degasifiers will prevent completing cell piping and will possibly delay electrical and instrument and testing work. Also the Panellit order has been modified by Design, and late deliveries will affect the project completion date.

CA-548 - New VSR Test Tower

Project Preparation Complete: 100% Scoping Complete: 100%

Directive Completion Date - March 1, 1957
Total Authorized Funds - \$125,000
Total Estimated Cost - \$125,000

A representative of the architect-engineer has visited the job site, and preliminary design work has been started.

DECLASSIFIED

HW-41205 DEL

CG-578 - Effluent Water Monitoring Improvements - 100-B, D, DR, F & H Areas

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
P.F.	100%	76%	80%
Average Manpower:			
P.F. 40		Approx. Accumulated Manpower: (man-days)	
		P.F. 4,000	

Directive Completion Date - February 1, 1956 *
Total Authorized Funds - \$532,000
Total Estimated Cost - \$532,000

Beneficial use of the 105-B Gamma Monitoring facility was obtained on January 23, 1956. Shop fabrication and field installation of mechanical and electrical equipment has begun for the 105-F installation. Shop checking on the spectrometers for 105-F has begun.

* Based upon the revised schedule showing the physical complete date of July 1, 1956.

CG-579 - Effluent Water Monitoring Improvements - 100-C

Directive Completion Date - April 1, 1956
Total Authorized Funds - \$138,000
Total Estimated Cost - \$168,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

No work was performed this period. A revised project proposal is being reviewed by General Electric Financial Department before transmittal to the Atomic Energy Commission.

CA-586 - First Capacity Increase - 230-KV System

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
B.P.A.	69.0%	0%	0%
F.P.	25.3% *	46% *	46%
M.C.	3.2% *	60% *	60%
P.F.	2.5% *	10% *	10%
Total	100.0% *	114% *	114%
Average Manpower:			
F.P. 20		Approx. Accumulated Manpower: (man-days)	
M.C. .5		F.P. 400 **	
P.F. .5		M.C. 210	
		P.F. 27	

* Based on tentative revised schedule now at H.O.O., A.E.C.

** Approximate total; no figure has been shown previously.

DECLASSIFIED

HW-41205 DEL

CA-586 - First Capacity Increase - 230-KV System (Continued)

Directive Completion Date - August 1, 1956
Total Authorized Funds - \$1,100,000
Total Estimated Cost - \$1,100,000

W. L. Ridge Construction Company

All excavation for grillage is complete and all grillage has been set. Due to a design change, Tower No. 1 was relocated 100 feet north of the original location. The concrete pads for tap structure 'A' are scheduled for completion within the month. A construction schedule has been received from the Commission concerning the contractor's work.

Casey Electric Company

All steel and insulators for the transmission line have been hauled to the tower sites. All sub-assembly work for towers outside of 100-K has been completed.

Minor Construction

Receipt of control cable order on Purchase Order HA-56-939 is expected during the week of January 30, 1956. Drawings H-5-699, Sheets 1 and 2, have been issued to the field for use in terminating the control cable in the 165-KE-KW tunnel.

Plant Forces

The Electrical Utility Section has provided standby personnel for work performed by the contractor in the 100-K area adjacent to the energized 230,000 volt line.

CG-616 - Installation of Acid Feed Equipment, 100-B, C, D, DR, F and H Areas

Directive Completion Date - October 1, 1956
Total Authorized Funds - \$400,000
Total Estimated Cost - \$400,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Final drawings of the combined acid and activated silica facilities are being received from Design for comment.

CG-638 - Alum-Activated Silica Water Treatment Facility - Phase II

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Final drawings of the combined acid and activated silica facilities are being received from Design for comment.

DECLASSIFIED

HW-41205 DEL

CG-642 - Continuous Charge-Discharge Facility - 105-C

Scoping Complete: 35%

Total Authorized Funds - \$200,000

Total Estimated Cost - \$200,000

Detailed design, including procurement of equipment components for testing purposes, is the responsibility of the Design Section.

One drawing has been approved for scope (SP-7794 - Outlet & "D" Machinery Room Equipment Arrangement). The other drawings which have been circulated for comment have not been approved because of further re-evaluation by Manufacturing of the method submitted for retarding discharge metal.

Project meetings have been cancelled until the preliminary issue of criteria is complete.

CG-656 - Installation of Raw Water Cross-Tie - 105-C (ER-1229)

Project Preparation Complete: 100%

Scoping Complete: 100%

Total Estimated Cost - \$25,000

The project proposal has been submitted to the Commission.

ER-1219 - 105-KW Laboratory

Project Preparation Complete: 100%

Scoping Complete: 100%

It has been determined that detailed design will be done by an Architect-Engineer firm, and General Electric will do Title III and manage construction. The proposal is again circulating for signatures.

ER-1227 - Improved Space Utilization - 105-B, D, and F Buildings

Project Preparation Complete: 100%

Scoping Complete: 100%

Total Authorized Funds - \$ 1,900

Total Estimated Cost - \$215,000

The study of methods of performing design and engineering inspection has resulted in the following decisions: An Architect-Engineer to perform outside design and outside Title III work, and a fixed-price contractor to perform outside construction; General Electric is to perform inside design and Title III work, and Minor Construction to perform inside construction.

DECLASSIFIED

HW-41205 DEL

ER-1231 - Installation of Soundproofing Facilities in 1706-KE Building

Preliminary Design Complete: 100%

Total Authorized Funds - \$600.00

The informal request has been completed and is being circulated for signatures.

ER-1234 - Water Plant Component Test Loop - 1706-KE

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds - \$300.00

The project proposal has been completed and is being circulated for signatures.

ER-1235 - Steam Auxiliaries for the 165-K Steam Generators

Many discussions have been had with Manufacturing Department representatives relative to the proposed labor assignment for the installation of the steam auxiliaries. The differences have been resolved, and the proposal is being readied for approval on the basis of a fixed-price contractor.

Monochromatic Beam Neutron Spectrometer

(Preliminary work in progress on a work order.)

The first Project Representative's Meeting was held the week of January 9, 1956. with general discussion of the facility. Agreement on the preliminary drawings and technical specifications was concluded.

The preparatory field schedule, procurement, labor assignment, etc., were submitted to the committee chairman for inclusion into a proposal.

1706-KE Tie-In (CC-8155)

Manpower:

Total Estimated: 1400 mandays To date: 600 mandays Average: 7 mandays

Installation of piping in the Ball 3X room is near completion. One control valve is presently needed to complete this work. Preparatory pipe work for the rear and front face has been halted and is awaiting a shutdown so some fitup can be made.

Conduit installation is continuing in the 105-KE Building. Conduit must be brought through the Ball 3X control room since the intended opening to the Ball 3X room near the reactor has been grouted by others.

Special permission is required by Manufacturing for installation work in the instrument tunnel

Lack of material is affecting the utilization of manpower.

DECLASSIFIED

HW-41205 DEL

B. 200 Area Projects

CA-513-A - Purex Facility - Expansion of 200 Area Facilities

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
Total			99.98%

Average Manpower:

M.C. 2

Total Authorized Funds: \$ 5,947,000

Principal items remaining are: (a) repacking of two canyon filters which became wet; (b) modifying 17 casks which leak radiation; and (c) clean-up of miscellaneous items on tunnel extension job by Minor Construction.

Burial Garden, Contract AT(45-1)-1105 - George A. Grant & A. R. Sime.

CA-513-E - Purex Facility - Expansion of 200 Area Facilities

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
F.P.	27%	70%	75%
M.C.	73%	84%	88%
Total		80%	86%

Average Manpower:

M.C. 15

Directive Completion Date: August 1, 1956

Total Authorized Funds: \$ 1,500,000

Total Estimated Cost: \$ 1,500,000

Iodine Monitoring, Continuous Samplers and Tank Farm Circulator Facilities (Contract AT(45-1)-1104 - Hoffman Construction Company) are principal items of work in progress.

The fixed price contractor has exceeded deadline of January 10, 1956, for part of his work. It appears that he will not make February 10, 1956, for completion of entire job. Instrument procurement is principal delay. Contractor began work under SWP conditions January 20, 1956.

DECLASSIFIED

HW-41205 DEL

CA-539 - Additional Waste Storage Facilities for Redox, 241-SX

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete: (New Work)			
F.P.	69%	81%	74%
M.C.	31%	49%	56%
Total		71%	68%

Average Manpower:

F.P. 20
M.C. 10

Approx. Accumulated Manpower: (man-days)

F.P. 1,500
M.C. 3,340

Directive Completion Date: April 1, 1956

Total Authorized Funds: \$ 3,897,000

Total Estimated Cost: \$ 3,897,000

Field Progress Complete: (Basis - Total Project)

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
F.P.	83%		99%
M.C.	17%		95%
Total		98%	98%

Contractor, Hoffman Construction Company, completed Phase II work on Tank 112 approximately one (1) week late, because of delays in receiving material.

CG-587 - TBP Waste Scavenging

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
F.P.	5%	100%	100%
M.C.	69%	100%	100%
P.F.	26%	82%	88% *
Total		95%	97% *

Average Manpower:

M.C. 0
P.F. 4

Approx. Accumulated Manpower: (man-days)

M.C. 1,885
P.F. 480

Directive Completion Date: March 31, 1956

Total Authorized Funds: \$ 245,000

Total Estimated Cost: \$ 245,000

* Includes Scope Revision for Strontium Scavenging.

DECLASSIFIED

HW-41205 DEL

CG-587 - THP Waste Scavenging (Continued)

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The scope revision for the addition of strontium nitrate chemical addition facilities has been approved by the Design Council and is currently awaiting Commission approval.

The calcium nitrate addition facility is approximately 98% complete. The control valve which was shipped January 4, 1956 has not yet arrived. A small amount of piping work and painting and insulation remain to be completed.

CG-598 - Purex Acid Fractionator

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
F.P.	6.6%	100%	100%
M.C.	93.4%	*	35%
Total		*	39%

Directive Completion Date: December 1, 1955 *
Total Authorized Funds: \$ 590,000 *
Total Estimated Cost: \$ 920,000

A Stop Charge Notice was issued by the Project Section, December 1, 1955, pending authorization of additional funds.

Revision #2 of the project proposal was transmitted to the Commission on December 29, 1955 and is awaiting authorization.

* The Commission is returning the unapproved Construction Progress Schedule for re-evaluation on the basis of the revised project proposal.

CG-613 - Hanford 4X Program - Metal Conversion Plant

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
F.P.	28.5%	51%	59%
M.C.	70.2%	16%	21%
P.F.	1.3%	40%	64%
Total		26%	32%

Average Manpower:

F.P. 30
M.C. 34
P.F. 10

Approx. Accumulated Manpower: (man-days)

F.P. 2,700
M.C. 3,500
P.F. 250

DECLASSIFIED

HW-41205 DEL

CG-613 - Hanford 4X Program - Metal Conversion Plant (Continued)

Directive Completion Date: December 31, 1956
Total Authorized Funds: \$ 4,000,000
Total Estimated Cost: \$ 4,000,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Procurement General

The gas cooler and gas filter deliveries have slipped two weeks to the first of February. The absorber tower is still scheduled for shipment by February 4, 1956, however, this may slip as much as a week according to Liaison Reports.

The coupon clipping dates on the 8" pipe have slipped a month because of the current steel shortage. This material could be detrimental in achieving the beneficial use date of the acid recovery system by May 1, 1956.

Two stainless steel fans used in the process exhaust system (224-UA) also are a bottle-neck. They are presently scheduled for shipment in May 1956. Special expediting assistance and a Government directive have been requested for this order.

A few pipe and fitting orders are also causing difficulty, however, these should be resolved shortly.

Phase II (Building 224-UA Structure)

All work is complete except for installation of a Hollow Metal door which was ruined by a high wind. A new door is on order.

Phase III (Installation of Process Equipment, Building 224-UA)

The loading hood ventilation duct work has been fabricated and is being installed.

All service piping in the cells is installed.

Air Condition, water and steam piping has been installed.

All electric lighting work is complete and power electric work is in progress.

Painting of the cells is progressing.

The scale pit concrete work is complete.

Phase IV Contract (Railroad Car Loading Facility, Roads)

The notice to proceed has not yet been issued to L. H. Hoffman at this writing, although the contract has been awarded.

DECLASSIFIED

HW-41205 DEL

CG-613 - Hanford 4X Program - Metal Conversion Plant (Continued)

Phase V Contract (Maintenance Facility)

Design is being performed by an A-E under contract with the Commission. Construction will start about June 1, 1956.

Minor Construction Work

The remainder of the outside sewers is being completed. Considerable difficulty was encountered in locating the tie-in line.

224-U-B & C Cell piping is being completed. "D" Cell piping is progressing. It was decided because of contamination problems to fabricate a small new cyclone to replace an existing one which did not incorporate a spray ring. The UNH jacketed feed line is being shop fabricated.

Installation of the gas filter supports and piping in "G" Cell, 224-UA Building is in progress. Installation of the electrical control wiring between the two buildings was started.

Calciners

The prototype unit has been shipped and work on the #1 production unit is progressing favorably with anticipated shipment the week of February 13, 1956, if receipt of castings from the foundry is adequate. The #2 and #3 units have been solution heat treated and the effects of the corner relieving will be known for certain after clean-up of scale and dye-checking are complete.

The last 1" trough plate has been released for shipment from the mill and the forming of the #7 and #8 troughs will be done in February.

Production of the castings, at the Allegheny-Ludlum foundry, has been lagging and immediate expediting has been requested. An additional agitator shaft has been rejected because of defect revealed during final machining, making a total of 2 rejected so far, with the last 2 still left to be machined.

Luckey Pots

The installation of pot #20 is complete and it is ready for operation. Pot #19 will not be completed until early in February.

General Project Status

A review of the latest production requirements indicates that it will be necessary to have beneficial use of three continuous calciners by June 1, 1956. Present indications on delivery of calciners are such that the meeting of this requirement can be met.

DECLASSIFIED

HW-41205 DEL

CG-621 - Redox Contamination Control Facilities

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	20.8%	28%	29%
P.F.	79.2%	37%	36%
Total		35%	35%
Average Manpower:	Approx. Accumulated Manpower: (man-days)		
M.C. 2			M.C. 550
P.F. 0			P.F. 880
Directive Completion Date:	December 31, 1956		
Total Authorized Funds:	\$ 765,000		
Total Estimated Cost:	\$ 765,000		

Scoping, preliminary and detailed design are the responsibility of the Design Section.

In-Cell Ozonization (Phase I)

All E-Cell Ozonization work is complete except the installation of a Nash compressor to supply dry air to the ozone generators, the installation of the ruthenium monitoring system, and procurement of spare equipment. A scope revision is awaiting approval for ruthenium monitoring system since it is considerably greater in magnitude than originally scoped.

Modifications to J-6 Vent System

Jumper fabrication will not start until February. Cold side work also will start in February. The vessel is scheduled for delivery in late April, 1956.

Improvements to Vessel Vent System

Design of centrifuge shroud is not complete.

Contaminated Equipment Replacement

All pieces of major spare equipment are on order except the H-4 tank and tube bundle.

Canyon Washdown Facilities

Shop fabrication of roof piping started during the latter part of January, 1956.

CG-624 - Redox Railroad Tunnel Ventilation Barrier

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	100%		
Total		1%	1%

DECLASSIFIED

HW-41205 DEL

CG-624 - Redox Railroad Tunnel Ventilation Barrier (Continued)

Average Manpower:

M.C. 2

Approx. Accumulated Manpower: (man-days)

M.C. 3

Directive Completion Date: April 30, 1956

Total Authorized Funds: \$ 57,000

Total Estimated Cost: \$ 57,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The vendor's shop drawings have been completed and fabrication started. Vendor assures that the major portion of procured material has been received or is in shipment and now promise delivery by the end of February. The vendor has been requested to submit delivery improvement based on overtime, if authorized.

A Construction Progress Schedule was issued indicating the start of construction late in January, consisting of preliminary operations of temporary construction and electrical work.

Most of the Project Engineering procured electrical items have been received. The vendor promised shipment of the Contact Rail Collectors the week of January 23, 1956.

CA-625 - Additional Waste Disposal Facilities - 200 Area

Total Authorized Funds: \$115,000

Preliminary and detailed design, including field surveys, are the responsibility of the Design Section.

There is no immediate action required of the Project Engineering Sub-Section on this project.

CG-626 - Alteration To Redox Inert Gas Vent System

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
P.F.	100%		
Total		92%	97%

Average Manpower:

P.F. 1

Approx. Accumulated Manpower: (man-days)

P.F. 320

Directive Completion Date: April 1, 1956

Total Authorized Funds: \$ 115,000

Total Estimated Cost: \$ 115,000

DECLASSIFIED

HW-41205 DEL

CG-626 - Alteration to Redox Inert Gas Vent System (Continued)

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The remaining shop work was resumed the week of January 16th, which included some work on the filters, dunnage, a jumper, and mock-up. The jumper cannot be completed until some jets arrive about February 1, 1956. There is a minor amount of electrical and instrument cold-side pipe work being completed at Redox.

Installation of canyon equipment will not take place until the next scheduled Redox shutdown.

CG-631 - Crib Replacement Facilities - 241-T Tank Farm

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
USGS	9.1%	100 %	90 %
M.C.	90.9%	91.5%	95 %
Total		92.2%	94.4%
Average Manpower:		Approx. Accumulated Manpower: (man-days)	
USGS 1			USGS 20
M. C. 1			M.C. 327
Directive Completion Date:	April 1, 1956		
Total Authorized Funds:	\$ 45,000		
Total Estimated Cost:	\$ 45,000		

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Work on the test well for this project during this reporting period has been delayed due to manpower shortage. It is expected that work will again proceed normally and be completed during the first part of February, 1956.

Installation of the new pump has been completed except for some electrical work. Completion of the electrical is delayed pending receipt of Mercoid switch promised for the latter part of February, 1956.

The remaining work consists of installation of switch, pedestrian gate, and of a liquid level reel.

CG-634 - Replacement of Redox 216-S #1 and #2 Cribs

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
F.P.	41%	100%	100%
M.C.	36%	100%	100%
USGS	23%	65%	33%
Total		92%	85%

DECLASSIFIED

HW-41205 DEL

CG-634 - Replacement of Redox 216-S #1 and #2 Cribbs (Continued)

Average Manpower:

M.C. 1
USGS 2

Approx. Accumulated Manpower: (man-days)

M.C. 225
USGS 70

Directive Completion Date: June 1, 1956
Total Authorized Funds: \$ 95,000
Total Estimated Cost: \$ 95,000

Detailed design is the responsibility of the Design Section.

The project is ready to be closed out, except for drilling of two (2) test wells. It has been recommended to the AEC that these be drilled by the USGS due to the urgency. Clearances are required which would delay start by the R. J. Strasser Company. Two wells will be substituted by Earth Sciences Unit.

CG-635 - Redox Stack Particulate Sampler

Actual

Detailed Design Complete:

100%

Directive Completion Date: August 1, 1956
Total Authorized Funds: \$ 40,000
Total Estimated Cost: \$ 42,000

Detailed design is the responsibility of the Design Section.

A revised project proposal is being submitted requesting authorization of funds in the amount of \$42,000, and an extension of the beneficial use and directive completion dates. The revision is based on a new project cost estimate made from completed design.

CG-636 - SWP Service Facilities - Redox (ER-2775)

Total Authorized Funds: \$ 100.00

Project proposal preparation is the responsibility of the Design Section.

Information pertinent to the preparation of the project proposal was transmitted to the Design Section. Upon preparation of a revised estimate, the project proposal will be routed for approval signatures within the General Electric Company.

CG-643 - Redox Capacity Increase - Phase III

Field Progress Complete:

M.C.
P.F.
Total

Weighted

17%
83%

Scheduled

100%
80%
83%

Actual

100%
85%
88%

DECLASSIFIED

HW-41205 TEL

CG-643 - Redox Capacity Increase - Phase III (Continued)

Average Manpower:

M.C. 0
P.F. 2

Approx. Accumulated Manpower: (man-days)

M.C. 180
P.F. 179

Directive Completion Date: October 1, 1956

Total Authorized Funds: \$ 211,500

Total Estimated Cost: * Not Established (Approx. \$1,000,000)

Detailed design is the responsibility of the Design Section.

Storage of the spare D-11 Vessel and cold side work remain for Plant Force work to be completed.

A bid opening is scheduled during the first part of February for the modifications of the Spare 2-E Column.

* Unless production schedules are altered, no further work is presently contemplated for this project beyond that authorized and included in Revision No. 1 of the project proposal, estimated to cost \$211,500.

CG-645 - Plutonium Fabrication Laboratory

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	100%		
Total		100%	100%

Average Manpower:

M.C. 2

Approx. Accumulated Manpower: (man-days)

M.C. 815

Directive Completion Date: January 31, 1956

Total Authorized Funds: \$ 85,000

The "Acceptance of Completed Project" papers have been signed with exceptions. The exceptions are being completed by Minor Construction. Information pertinent to the issuance of a "Physical Completion Notice" is being assembled.

CG-647 - Back-up Radio-Iodine Removal Facilities, Purex

Total Authorized Funds: \$ 60,000 (Interim authorization for Design)

Total Estimated Cost: \$1,150,000

Detailed design is the responsibility of the Design Section.

Revision No. 1 of the project proposal is being circulated for approval signatures within the General Electric Company.

Two (2) requisitions have been received by the Project Section and are being held for procurement authorization.

DECLASSIFIED

HW-41205 DEL

CG-648 - Auxiliary Radio-Iodine Removal & Nitric Acid Recovery, Redox

Total Authorized Funds: \$ 60,000
Total Estimated Cost: \$870,000

Preliminary and detailed design are being managed by the Design Section.

Revision #1 of the project proposal requesting construction funds was transmitted to the Commission during the latter part of January and is awaiting authorization.

CG-653 - Redox Cooling Water Disposal (ER-2767)

Directive Completion Date: September 30, 1956
Total Authorized Funds: \$ 225,000
Total Estimated Cost: \$ 225,000

Scoping and detailed design are the responsibility of the Design Section.

Authorization of project was received and detailed design is in progress.

CG-657 - Improvements to Redox Plant Ventilation

Total Authorized Funds: \$ 150 (Project Engineering)
Total Estimated Cost: \$ 205,000

Project proposal preparation and detailed design are the responsibility of the Design Section.

The project proposal was transmitted to the Commission on January 19, 1956 and is awaiting authorization.

IR-198 - Redox Stack Spray Piping Modifications

	<u>Actual</u>
Field Progress Complete:	
Total	90%
Average Manpower:	
M.C. 2	Approx. Accumulated Manpower: (man-days) M.C. 94
Directive Completion Date: March 31, 1956	
Total Authorized Funds: \$ 15,500	
Total Estimated Cost: \$ 15,500	

Installation of the new pump was accomplished during the latter part of January. The remaining work consists of completing electrical, removal of TC facilities, including temporary ladder installed on the stack liner, and clean-up.

DECLASSIFIED

HW-41205 **DEL**

IR-201 - Steam Line to the 275-EA Building

Informal Request Complete: 100%

Actual

Field Progress Complete:
M.C.

25%

Approx. Accumulated Manpower: (man-days)
M.C. 35

Total Authorized Funds: \$ 19,200
Total Estimated Cost: \$ 19,200

The informal request was approved by the Commission and work was initiated by Minor Construction during the week of January 23, 1956.

ER-2764 - 2101 Building Conversion

Project Preparation Complete: 98%

Total Authorized Funds: \$ 2,000
Total Estimated Cost: \$ 123,500

The project proposal is being routed for approval signatures within the General Electric Company.

ER-2774 - Installation of Sprinkler System - 275-EA Building

Project Preparation Complete: 99% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds: \$ 2,000

Final rough drafts of the proposal have been circulated for comments. The proposal calls for the design and construction of the facilities to be provided by the Commission, with the exception of replacement of the temporary fire alarm loop to the building by General Electric Plant Forces. The General Electric Company will provide minimum design criteria. Present planning indicates this proposal will be routed to the Commission during the first part of February, 1956.

ER-2776 - Relocation of Purex Cooling Water Swamp

Total Estimated Cost \$ 330,000

Preparation of the project proposal is the responsibility of the Design Section.

The project proposal is being circulated for approval signatures within the General Electric Company. It is being proposed that detailed design be performed by an architect-engineer.

DECLASSIFIED

HW-41205 **DEL**

ER-2777 - Coating Waste Transfer Line, 241-S to 241-U

Project Preparation Complete: 100% Scoping Complete: 100%

Total Authorized Funds: \$ 1,500

Total Estimated Cost: \$ 17,800

The Separations Section has requested that an informal request be prepared to cover the cost of installing a stainless steel line, approximately 200-feet in length, connecting the 241-S Farm to a stub from the existing underground pipe encasement system, so that metal coating waste can be transferred from the 241-S Tank Farm to the 241-U Tank Farm for permanent storage.

The informal request is being circulated for approval signatures within the General Electric Company.

DECLASSIFIED

HW-41205 DEL

C. 300 Area Projects

CA-546 - Fuel Element Pilot Plant

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:			100%
Field Progress Complete:			
F.P.	53.6%	96%	95%
M.C.	45.7%	91%	88%
P.F.	0.7%	90%	90%
Total		93%	90.7%

Average Manpower:

F.P. 6
M.C. 25
P.F. 0

Approx. Accumulated Manpower: (man-days)

F.P. 173
M.C. 3,400
P.F. 165

Directive Completion Date - May 1, 1956
Total Authorized Funds - \$1,600,000
Total Estimated Cost - \$1,600,000

Bids are scheduled to be received on seven items of engineered equipment by the end of the month. Procurement of this equipment is being expedited and is not expected to delay completion of this project as scheduled.

Minor Construction has installed cap and can cleaning equipment, and is now providing services to this equipment. Minor items of plating facilities have been relocated from the 3706 Building, and removal of remaining items for installation in the 306 Building is scheduled to begin on January 30, 1956. All pipe service headers have been installed. D.C. power distribution service for rectifiers is 90% complete.

The contractor received the wrong type of lighting fixtures for the office area. These are being returned for the correct type. Work of revising the existing steam service to the heating and ventilating units is in progress. Steel framing for the new heating and ventilating unit has been installed. The exterior stairway and platform has been erected.

CA-555 - Graphite Hot Shop and Storage Facility - 3730 Building

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:			100%
Field Progress Complete:			
F.P.	70%	100%	100%
M.C.	30%	65%	92%
Total		90%	97%

Average Manpower:

M.C. 0

Approx. Accumulated Manpower: (man-days)

M.C. 282

Directive Completion Date - April 1, 1956
Total Authorized Funds - \$83,500
Total Estimated Cost - \$83,500

DECLASSIFIED

HW-41205 DEL

CA-555 - Graphite Hot Shop and Storage Facility - 3730 Building (Continued)

No work is being performed on this project pending receipt of materials. A revised work release is being issued to Minor Construction increasing authorized funds from \$15,665 to \$16,800. The release does not increase labor funds but increases funds for material and other direct costs.

CA-590 - Fly Ash Collection Equipment - Building 384

Directive Completion Date - June 30, 1956
Total Authorized Funds - \$40,000
Total Estimated Cost - \$40,000

Bid assemblies were sent out, and the bid opening was scheduled for February 15, 1956.

CA-601 - General Grounds Improvements - 300 Area

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Directive Completion Date - December 1, 1956
Total Authorized Funds - \$60,000
Total Estimated Cost - \$60,000

Representatives of W. C. Nickum & Sons, who have been selected as Architect-Engineers on this project, were conducted over the work area by the A.E.C. on January 16, 1956. Design work is being started immediately.

CG-614 - Hanford 4X Program - 300 Area

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
P.F.	100% *	75%	75%
Total		75%	75%
Average Manpower:			
P.F. 7		Approx. Accumulated Manpower: (man-days)	P.F. 510

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Three autoclaves have been accepted by Operations.

* On January 15, 1956, a new schedule was issued which schedules only the work released to date. The 3707-D Change House and storage pallets will be scheduled when released.

DECLASSIFIED

HW-41205 DEL

CA-615 - Mechanical Maintenance Shop Centralization - 100 Areas

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Directive Completion Date - February 28, 1957

Total Authorized Funds - \$ 1,500

Total Estimated Cost - \$92,800

The work authority from the Atomic Energy Commission to General Electric was signed by H.O.O. officials on January 19, 1956. A meeting has been held with Manufacturing to discuss the status of the project and changes which will be necessary because of re-organization since the proposal was presented to the Commission. The 1703-B Building will be moved to 100-H Area instead of the building specified in the proposal. A revised floor plan for this building has been transmitted from Manufacturing to Project Engineering. A layout of machine tools in the 100-H shop is being prepared by the sponsor.

CG-618 - Replacement of Steam Line Support Poles

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	100%	100%	32% *
Average Manpower:			
M.C. 0		Approx. Accumulated Manpower: (man-days)	
		M.C. 450	

Directive Completion Date - January 15, 1956

Total Authorized Funds - \$ 95,000

Total Estimated Cost - \$110,000

* The project proposal requesting \$110,000 and an extension of time to August 1, 1956, was transmitted to the Financial Department on January 19, 1956.

CG-620 - Melt Plant Modifications - 314 Building

Project Preparation Complete: 100%

Directive Completion Date - January 15, 1956 *

Total Authorized Funds - \$ 24,000

Total Estimated Cost - \$145,000

Due to an increase in the preliminary quotation for the vacuum furnace, the project estimate has increased to \$145,000.

* The proposal revision is being routed for approval signatures within the General Electric Company.

DECLASSIFIED

HW-41205 DELCG-630 - Alterations to Minor Construction Fabrication Shops - White Bluffs

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		60%	55%
Field Progress Complete:			
F.P.	15.1%	0%	0%
M.C.	84.9%	6%	16%
Total		5%	14%

Average Manpower:
 M.C. 5.3

Approx. Accumulated Manpower: (man-days)
 M.C. 162

Directive Completion Date - October 15, 1956
Total Authorized Funds - \$93,000
Total Estimated Cost - \$93,000

The following work was essentially completed by the end of the month: Moving of sub-station, moving of Electric Shop, moving of automotive repair shop, and preparation of All Crafts Shop #2 and paint shop for installation of shakes by fixed-price contractor.

Work is progressing on moving machine shop equipment, preparation for installation of doors, and architectural work in All Crafts Shops No. 2.

Comment prints on the oil storage shed and toilet facilities for All Crafts Shop No. 2 have been returned to the Design Section.

CA-633 - Remodeling of Facilities - Kadlec Hospital

Directive Completion Date - June 30, 1956
Total Authorized Funds - \$26,200
Total Estimated Cost - \$90,000

Revision No. 1 of the project proposal has been approved by the Washington office of the Atomic Energy Commission. The directive is now being prepared.

CA-639 - Painting Water Plant Structures - 100-DR

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	75%	75%

Directive Completion Date - August 31, 1956
Total Authorized Funds - \$75,000
Total Estimated Cost - \$75,000

The specifications for a lump sum contractor have been issued for comment.

DECLASSIFIED

HW-4126 DEL

CG-646 - Modification to Pickling Machine - 313 Building

Total Authorized Funds - \$12,500
Total Estimated Cost - \$55,000

Preliminary and detailed design are the responsibility of the Design Section.

The vendor's revised proposal was received on January 17, 1956. Since the total cost for the project is over \$50,000, no procurement money can be committed until the total project is approved.

CG-649 - FY-1956 Water Tank Replacements (ER-2756)

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds - \$ 2,000
Total Estimated Cost - \$58,500

The Commission is preparing the directive.

CA-650 - Replacement, Repair and/or Removal of Valve Houses, 100-B, D, & F Areas

Scoping Complete: 100%

Directive Completion Date - December 31, 1956
Total Authorized Funds - \$65,000
Total Estimated Cost - \$65,000

The work authority authorizing \$3,500 to the Project Section was issued on January 16, 1956.

The basic information for the design criterion is being accumulated. Detailed design is to be performed by an Architect-Engineer.

IR-191 - Building 321 - Fire Protection

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:			100%
Field Progress Complete:			
P.F.	100%	48%	44%
Average Manpower:			
P.F. 2			
	Approx. Accumulated Manpower: (man-days)		
		P.F.	70

Directive Completion Date - March 31, 1956
Total Authorized Funds - \$19,000
Total Estimated Cost - \$19,000

DECLASSIFIED

HW-41205 DELIR-191 - Building 321 - Fire Protection (Continued)

Installation of sprinkler heads and pressure testing of existing lines has been completed. Electrical wiring is being installed in the basement area.

Construction work is being delayed by late shipment of the sprinkler alarm valve and electrical detection equipment from the Grinnell Company.

IR-200 - Graphite Machining Facilities - 300 Area (ER-3124)

Project Preparation Complete: 100%

Scoping Complete: 100%

Directive Completion Date - August 1, 1956

Total Authorized Funds - \$18,700

Total Estimated Cost - \$18,700

Because of priority of budget studies, design is to commence after February 1, 1956.

Job 0050 - Painting of Two High Tanks at 105-C

	<u>Weighted</u>	<u>Actual</u>
Field Progress Complete:		
F.P.	100%	35%
Total Authorized Funds - \$9,000		
Total Estimated Cost - \$9,000		

Under the provisions of Contract Clause 29, Suspension of Work, the contractor's work was suspended by the Commission until further notice because of adverse weather conditions.

Job 0068 - Addition to BY Telephone Exchange (ER-3140)

Total Authorized Funds - \$4,150

Total Estimated Cost - \$4,150

Drawings for the small prefabricated metal building were transmitted to the Commission on January 16, 1956, for addition to an existing contract. The A.E.C. is currently negotiating with contractors for this job.

ER-3122 - Replacement of Deaerator - 384 Building

Total Authorized Funds - \$1,000

The supplier of equipment has made recommendations regarding deaerator modifications, and they will be a basis for decision on action to be taken.

DECLASSIFIED

HW-41205 DEL

ER-3125 - Roof Repairs - Central Stores

Project Preparation Complete: 10%

Scoping Complete: 100%

Total Authorized Funds - \$ 1,400

Total Estimated Cost - \$26,000

Purchasing and Stores Section is preparing the basic back-up justification for the required project proposal.

ER-3128 - Decontamination Facilities - 100-H, 200-W and 300 Areas

Total Authorized Funds - \$ 1,000

Total Estimated Cost - \$60,000

The project proposal is awaiting approval by the Financial Department.

ER-3131 - Shielded Personnel Monitoring Station - 747 Building Addition

Preparation of the project proposal is the responsibility of Design Section. The proposal is being routed for General Electric approvals.

ER-3132 - Corrosion Testing Facilities - 314 Building

Project Preparation Complete: 65%

Scoping Complete: 95%

Total Authorized Funds - \$1,900

The project estimate, based on the present job scope, amounts to a total of \$215,000. The Pile Technology Section is reviewing this scope in an attempt to eliminate items of work and thereby reduce the project cost.

The project proposal is in the rough draft stage.

ER-3133 - Alteration of Laboratory Area Buildings

Scoping Complete: 100%

Total Authorized Funds - \$2,000

The rough draft proposal is being routed for comments. The indicated project cost is \$23,000.

DECLASSIFIED

HW-41205 DEL

ER-3134 - General Improvements - Central Stores and Transportation Areas

Project Preparation Complete: 90%

Scoping Complete: 95%

Total Authorized Funds - \$ 1,500

Total Estimated Cost - \$17,000 (1)* - \$32,000 (2)*

- *1. The informal request for lighting improvements in the 1171 Building was transmitted to the Financial Department on January 19, 1956.
- *2. The project proposal for the parking lot and storage yard improvements is being routed for approval signatures within the General Electric Company.

ER-3135 - Office Addition to 141-M Building

Project Preparation Complete: 85% Scoping Complete: 100% Prelim. Design Complete: 90%

Total Authorized Funds - \$ 1,400

Total Estimated Cost - \$13,500

The rough draft project proposal is being routed for approval on reduced scope, which is estimated to cost \$13,500. The proposal should reach the Financial Department during early February, 1956.

ER-3137 - Evacuation Warning System - 300 Area

Project Preparation Complete: 50%

Scoping Complete: 60%

Total Authorized Funds - \$ 500

Total Estimated Cost - \$20,000

The rough draft copy of the proposal was received from the Manufacturing Department on January 20, 1956. The final issue of the proposal is being prepared.

ER-3138 - Installation of Protective Canopy over Loading Dock - 313 Building

Estimates for alternate designs have been submitted to the Manufacturing Department which is considering them prior to decision on project proposal preparation.

ER-3139 - Oil, Paint, and Solvent Storage Facility - 300 Area

The estimate has been submitted to the Manufacturing Department which is considering it prior to making a decision on project proposal preparation.

ER-3141 - Replacement of Obsolete Radio Communications Equipment

Project Preparation Complete: 75%

Scoping Complete: 100%

Total Authorized Funds - \$ 1,000

Total Estimated Cost - \$174,000

DECLASSIFIED

HW-41205 DEL

ER-3141 - Replacement of Obsolete Radio Communications Equipment (Continued)

A rough draft of the project proposal is being circulated internally for comments. Availability of funds from the 1956 Budget has not been determined.

ER-3142 - Modifications and Additions to the Metallographic Cell - Radio-Metallurgy Building

Total Authorized Funds - \$150.00

Design has been requested to increase authorized funds to \$300 to cover Project Engineering costs connected with procurement of material for the preliminary portion of this project.

ER-3143 - Improved Calibration Facility

Total Authorized Funds - \$2,000

The project planning meeting was held on January 16, 1956. The project proposal is being prepared.

D. Other 100 Area Projects

CG-558, Phase I - Reactor Plant Modifications for Increased Production

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	93.5%*	95%
Field Progress Complete:	39%**	43%

Total Authorized Funds - \$26,800,000

A revised Special One-time and Target schedule for Phase I was submitted to AEC January 31, 1956. This schedule includes Zone Temperature Monitoring. Electrical standby services are being provided by plant forces, as required, during work by Minor Construction and the fixed-price contractors.

In 190-B Annex, the 24-hour test runs were completed for the No. 1 unit on January 17, and for the No. 8 unit on January 31, 1956. The fixed-price contractor has completed installation of the corrugated siding and is installing the metal doors in the vent rooms and the basement of the 190-B Annex.

The 100-B 48-inch raw water line has been hydrostatically tested and is now being backfilled.

The fixed-price contractor for the 190-D Annex has completed the placing of Zon-lite insulation for the roof and approximately one half the installation of the corrugated siding for the south side of the building.

* Per revised schedule submitted to HOO-AEC January 25, 1956.

** Per revised schedule submitted to HOO-AEC January 31, 1956.

DECLASSIFIED

HW-41205 TEL

CG-558, Phase I - Reactor Plant Modifications for Increased Production (Continued)

The 48-inch raw water line pipe for 100-D Area is in the ditch and is being welded. The contractor has received an extension on his completion date to February 10, 1956.

The contractor for the 100-DR Outfall System has installed two sections of the 66-inch pipe at the Outfall Structure. The excavation is now complete to and across the island. The walls for the outfall structure are being formed and placed.

The 20-ton traveling crane for the 190-DR Annex pump room No. 2 has been installed.

Following are the revised schedules as submitted to AEC for shutdowns and beneficial use dates:

Area	Major Shutdown Schedule		Beneficial Use	
	Target	Official	Target	Official
B	5-14-56 to 7-20-56	9-17-56 to 11-23-56	7-20-56	11-23-56
DR	7-23-56 to 9-28-56	11-26-56 to 2-1-57	9-28-56	2-1-57
D	10-1-56 to 11-30-56	2-4-57 to 4-12-57	11-30-56	4-12-57
F	12-3-56 to 2-1-57	4-15-57 to 6-21-57	2-1-57	6-21-57
H	2-4-57 to 4-5-57	6-24-57 to 8-30-57	4-5-57	8-30-57

CG-558, Phase II - Reactor Plant Modifications for Increased Production - 100-F and H Areas

	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:	3%*	3%*
Total Authorized Funds	- \$11,200,000	

A revised Special One-time Report and Target Schedule for Phase II was submitted to AEC on January 31, 1956. This schedule now includes Zone Temperature Monitoring.

Minor Construction work has been essentially stopped to await the delivery of material and equipment. No adverse effect on the over-all schedule is expected. Site preparation for fixed-price contractor was continued.

The contractor for the 190-F Annex placed the concrete to encase the underground conduit for five pump motor units. Two equipment foundation slabs have been placed as well as a portion of the suction header trench.

The excavation for the 190-H Annex Building is now approximately 75 per cent complete. Work is starting on removal of the existing concrete pipe tunnel.

* Per revised schedule submitted to AEC January 31, 1956.

DECLASSIFIED

HW-41205 DEL

CG-600 - 100-C Alterations

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	100%	92%
Field Progress Complete:	1%	1%

The revised completion percentage reflects the addition of drawings for the installation of the 190-C pumps.

Acceptance test procedures for the effluent system and for the 190-C and 183-C process pumps were issued for comment during January.

Agreement was reached with Manufacturing to install the 190 pumps on a rotating basis, taking into account the flushing and testing required. The general procedure has been outlined and submitted to Manufacturing for approval.

Procurement was progressing satisfactorily. The bid from Byron Jackson Company to supply the vertical turbine pump and hollow shaft motor unit was accepted. No work has been started.

III. REPORT OF VISITORS

A. To Hanford, January 1956

None.

B. To Other Installations, January 1956

A. B. Dunning visited the Puget Sound Section of the American Welding Society, Seattle, Washington, on January 12 and 13 to obtain information concerning welding processes.

J. C. Hamilton visited vendors' plants in New Jersey, Connecticut, and Pennsylvania from January 16 to 20 to confer with inspectors and to reallocate manpower.

C. P. Lawson visited vendors' plants in New Jersey, Pennsylvania, and Massachusetts from January 18 to 20 to review status of orders and to establish delivery dates.

J. M. Heffner visited the DeLaval Steam Turbine Company, Trenton, New Jersey, on January 21 to confer with inspectors; and from January 23 to 26 he attended the 7th National Plant Maintenance and Engineering Show in Philadelphia, Pennsylvania.

J. W. Clinehens visited Consolidated Western Steel Corporation, San Francisco, California, on January 31 to approve shop drawings and to arrange release of materials.

DECLASSIFIED

HW-41205

DEL

ADVANCE ENGINEERING SECTION
MONTHLY REPORT
JANUARY 1956

A forecast and description of expected Hanford construction activities over the next 5-6 years is in preparation and will be submitted as a supplementary document with the 1957-1958 Construction Budget.

F. W. Albaugh

Manager, Advance Engineering
ENGINEERING DEPARTMENT

FW Albaugh:pk

DECLASSIFIED

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

MONTHLY REPORT SUMMARY - JANUARY, 1956

PERSONNEL PRACTICES SECTION

The number of applicants interviewed in January was 1,159 as compared with 1,331 for December. In addition, 99 new applicants applied by mail. Open, non-exempt, non-technical requisitions increased from 85 at the beginning of the month to 99 at month end. Seventy-six employees were added to the roll and 80 removed during the month. The separation rate for fiscal month of January was .77% and for fiscal month of December .61%. These rates when converted to annual rates are 10.04% and 6.36% respectively. During January, 69 new requests for transfer to other type work were received by Employment and 83 transfers were effected. Attendance recognition awards were distributed to 62 employees in January, including 18 who qualified for six-year awards.

There were no deaths during the month of January. One hundred and twenty-three visits were made to employees confined to Kadlec Hospital, and 36 checks were delivered to employee confined at the hospital or at home. At month end participation in the Pension Plan was 98.8%, in the Insurance Plan 99.6%, and the Employee Savings and Stock Bonus Plan 53.6%. At month end there were 639 non-veterans registered under Selective Service and 708 military reservists were on the roll. Since August 1, 1950, 431 employees have terminated to enter military service, of which 173 have returned, 57 have not claimed re-employment rights, leaving 201 still in military-leave status.

Twenty-eight adopted suggestions were approved for awards in January resulting in cash awards totaling \$1,165 with a total net savings of \$7,668.38.

Since the beginning of the 1955-56 season, 102 offers have been extended to BS/MS graduates for the Personnel Development Program. There have been 17 acceptances to date. Acceptances have been received from 27 experienced candidates. To date 477 PhD cases have been considered, 181 have been invited to visit and 86 have accepted invitations to visit.

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS SECTION

The Press Relations Unit issued 55 releases during the month, 3 of which were especially planned for national publicity purposes and were sent to the Schenectady Press Relations Section. Seven manuscripts were approved for publication, and four technical papers received all required approvals. Arrangements were made for three speeches to be delivered before public groups. The Community Newsletter was written and distributed to community leaders in Pasco, Kennewick, and Richland. Five Management NEWS Bulletins were produced and distributed to all exempt personnel during the month.

Three Lions Publishers, New York, requested pictures of the atomic laundry after seeing the pictures published in THIS WEEK. A short write-up and eight photos of the laundry were sent.

At the request of the Seattle office of INS, a comprehensive feature-length article on the Hanford Laundry was prepared and forwarded to GE Press Relations, Schenectady, for approval. After editing, Schenectady will forward to INS, New York.

New pictures and additional information were sent to AMERICAN magazine for a story previously furnished them on Patricia Hackett, woman scientist.

Twenty-five hundred copies of the technical recruiting booklet, "Horizons at Hanford", were completed by the offsite printer and delivered to Technical Personnel Placement.

Four editions of HANFORD SCIENCE FORUM were broadcast. Four editions of INSIDE HANFORD broadcast this month featured annual messages from Department Managers; the Employee Communications Unit; long-range objectives of General Electric and the AEC; and the GE NEWS.

A total of 300 photographic assignments were covered for the month of January, and 11,450 prints were produced.

UNION RELATIONS SECTION

Complaints from the Hanford Atomic Metal Trades Council regarding the volume of maintenance work being assigned to Minor Construction forces were very prevalent during the month. The potential seriousness of this situation was discussed at length with the Manufacturing Department, and there is evidence of steps being taken to alleviate the situation.

Agreement booklets covering the Hanford Atomic Metal Trades Council and the Hanford Guards Union were received from the printers the first part of January and distribution has been made. Area meetings with supervision to discuss contract revisions and interpretation continued during the month and further meetings to complete the desired coverage have been scheduled in February.

Discussions currently in progress with the Hanford Atomic Metal Trades Council indicate the lawsuit brought by them over the establishment of a new classification entitled "Gauge Worker" may be settled short of court action.

Sheetmetal Workers employed by J. A. Jones on Minor Construction walked off the job on January 27, 1956 over retroactive wage increases and travel pay. Resolution of the dispute appears imminent.

SALARY AND WAGE ADMINISTRATION SECTION

Revisions to the Salary Administration Manual were completed.

Data regarding general wage increases granted during the past year by various Northwest business concerns were compiled and results indicate that some improvement in HAPO's relation to the Northwest Area Survey data may be expected.

EDUCATION AND TRAINING SECTION

Twenty talks have now been presented or scheduled at ten universities in the western section of the country. It is evident that this Program is of real value in increasing our contacts on the college campuses. Plans are underway to enlarge this Program for the next school year.

HEALTH AND SAFETY SECTION

There were three disabling injuries in Operations, none in Community, during the month.

The General Manager has accepted the Chairmanship of the Central Safety Council. Plans are underway to give more authority to safety standards.

An operator's entire right hand was contaminated with about a milligram of plutonium January 17. The material was so deeply fixed in the skin that in spite of strenuous decontamination efforts, a few micrograms still existed in the skin after three weeks. Transcutaneous absorption has apparently been too small to result in significant body deposit and the hand count; is being reduced daily.

AUXILIARY OPERATIONS AND PLANT PROTECTION SECTION

Security violations continued to improve with a total of 14 for the month as compared to 28 for December. Unaccounted for documents were reduced by two. The total now stands at 193.

Estimates of repair, improvement and operating costs applicable to 700 Area buildings and grounds were compiled and submitted informally to the Commission for their review in connection with AEC-GSA planning for the new Administration Area office building.

COMMUNITY SECTION

Richland's fire prevention week programs, entered in the National Fire Protection Association contests won the following ratings in 1954 and 1955:

<u>Year</u>	<u>State</u>	<u>Place for Cities 20,000 to 49,000</u>	<u>Place in Grand Sweepstakes</u>
1954	1st	1st	7th
1955	1st	2nd	9th

Two teen age boys were arrested and they admitted to police in signed statements that they were responsible for the broken windshields and other glass in 41 automobiles in Richland November 9. Damage to the cars involved was estimated to run between 4,000 and \$5,000.

Employee and Public Relations

PERSONNEL PRACTICES

General

Information on vacation planning in the form of an Advice as related to the new provisions of the Vacation Plan was distributed to all Section Managers. Numerous requests for additional copies of the Advice are being received which is a good measure of interest on the part of management in receiving information of this nature. The primary objective is to attain an acceptable degree of uniformity in the administration of the new Vacation Plan.

The Commission has approved the modification to the Attendance Recognition Plan including the use of leather pass folders as awards in lieu of lapel pins. Bids from suppliers of leather pass folders are being invited.

Employment

	<u>December, 1955</u>	<u>January, 1956</u>
Applicants interviewed	1,331	1,159

277 of the applicants interviewed during January were individuals who applied for employment with the Company for the first time. In addition, 99 applications were received through the mail.

	<u>December, 1955</u>	<u>January, 1956</u>
Open requisitions		
Exempt	1	-
Nonexempt	85	99

Of the 85 open, nonexempt, nontechnical requisitions at the beginning of the month, 51 were covered by interim commitments. Of the 99 open, nonexempt, nontechnical requisitions at month end, 43 were covered by interim commitments. During January, 87 new requisitions were received requesting the employment of 99 nonexempt, non-technical employees.

	<u>December, 1955</u>	<u>January, 1956</u>
Employees added to the rolls	98	76
Employees removed from the rolls	<u>44</u>	<u>80</u>
NET GAIN OR LOSS +	54	- 4

	<u>Fiscal Month December, 1955</u>		<u>Fiscal Month January, 1956</u>	
	<u>Male</u>	<u>Female</u>	<u>Male</u>	<u>Female</u>
Separation Rate:	.37%	1.71%	.41%	2.37%
	<u>Fiscal Month December, 1955</u>		<u>Fiscal Month January, 1956</u>	
Over-all Separation Rate	.61%		.77%	

Employee and Public Relations

PERSONNEL PRACTICES

During January, 12 employees left voluntarily to accept other employment, 2 left for business for self, and 4 left to enter military service.

Transfer Data

Accumulative total of requests for transfer received since 1-1-56	69
Number of requests for transfer received during January	69
Number interviewed in January, including promotional transfers	98
Transfers effected in January, including promotional transfers	83
Transfers effected since 1-1-56, including promotional transfers	83
Transfers effected in January for employees being laid off	1
Number of stenographers transferred out of steno pool in January	6
Transfer requests active at month end	429

ADDITIONS TO THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
New Hires	8	48	---	56
Re-engaged	-	--	---	--
Reactivates	2	17	---	19
Transfers	<u>-</u>	<u>1</u>	<u>---</u>	<u>1</u>
Total Additions	10	66	---	76

TERMINATIONS FROM THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
Actual Terminations	8	45	---	53
Removals from rolls(deacti- vates)	2	24	---	26
Transfers	<u>-</u>	<u>1</u>	<u>---</u>	<u>1</u>
Total Terminations	10	70	---	80

GENERAL

	<u>12-1955</u>	<u>1-1956</u>
Photographs taken	150	189
Fingerprint impressions	82	98

PERSONNEL SECURITY QUESTIONNAIRES PROCESSED

	<u>12-1955</u>	<u>1-1956</u>
General Electric cases	88	66
Facility cases	<u>9</u>	<u>10</u>
Total	97	76

Employee and Public Relations

PERSONNEL PRACTICES

Forty-three Separations Utility Operators were transferred to other components during the month. An additional 55 operators still have active requests for transfer, some of which are scheduled to take place in the next few weeks.

A group of twenty-two from Procedures and Computing were administered the EDPM Aptitude Test as part of a validation study to validate the test for use here at HAPO. The group was too small to draw any definite conclusion, however, we do have available norms from the IBM Company and coupled with our experience with the limited group, it is felt that the tests can be of assistance in selecting IBM programming personnel.

As a part of the Yearly Orientation Program held at the Pasco High School, the Employment Representative - Women spoke January 10, to 100 girls in the Freshman Class, on business careers for women. On January 12, the representative spoke before two commercial classes of senior girls at the Columbia High School regarding employment possibilities with General Electric.

Personnel Records and Investigations

12-1955 1-1956

INVESTIGATION STATISTICS

Cases received during the month	177	115
Cases closed	78	350
Cases found satisfactory for employment	172	134
Cases found unsatisfactory for employment	2	39
Cases closed before investigation completed	1	24
Special investigation conducted	1	2

PERFECT ATTENDANCE RECOGNITION AWARDS

Total one-year awards to date since January 1, 1950	5524
One-year awards made in January for those qualifying in December	13
Total two-year awards to date since January 1, 1950	3199
Two-year awards made in January for those qualifying in December	11
Total three-year awards to date	1913
Three-year awards made in January for those qualifying in December	7
Total four-year awards to date	1018
Four-year awards made in January for those qualifying in December	6
Total five-year awards to date	349
Five-year awards made in January for those qualifying in December	7
Total six-year awards to date	18
Six-year awards made in January for those qualifying in December	18

Employee and Public Relations

PERSONNEL PRACTICES

SERVICE RECOGNITION

Total Service Recognition Pins presented to date	5537
Five-year Service Recognition Pins presented during January to Exempt personnel	10
Five-year Service Recognition Pins presented during January to Non-exempt personnel	35
Fifteen year Service Recognition Pins presented during January to Exempt personnel	1

During January, 7 people whose continuity of service was broken while in an inactive status were so informed by letter.

Employee Services

The following contacts were made with employees during the month:

Employee contacts made at Kadlec Hospital	123
Salary checks delivered to employees at Kadlec Hospital	35
Salary checks delivered to employees at home	1

At the end of the month, participation in the Benefit Plans was as follows as compared with last month's participation:

	<u>DECEMBER</u>	<u>JANUARY</u>
Pension Plan	98.7%	98.8%
Insurance Plan	99.6%	99.6%
Savings and Stock Bonus Plan	53.2%	53.6%
Good Neighbor Fund	70.0%	70.0%

Four employees retired during the month of January, namely:

Porter C. Mandell	W 5897	Normal Retirement
Clarence G. Catlin	W 4651	"
Ray W. Harrison	W 5448	"
Pierce D. McWaters	W 7789	Optional Retirement

All matters pertinent to retirement have been discussed with these employees, in order that they will be fully informed of their retirement benefits.

A total of 63 new employees attended Orientation Programs given by members of this group during the month of January. *98% have signed up to participate in the Pension Plan, 97% have signed up to participate in the Insurance Plan, and 89% have signed up to participate in the Good Neighbor Fund.

Twenty-four letters were written in regard to matters concerning deceased employees and their families during January regarding payment of monies from the Company, and general information.

*One employee hired on a temporary basis for part-time job, therefore not eligible to participate in Insurance Plan, and employment expected to expire prior to becoming eligible for the Pension Plan.

Employee and Public Relations

PERSONNEL PRACTICES

Military Reserve and Selective Service

Total number of non-veteran employees subject to military service training through Selective Service System

639

Number Classified 1A	150
Number Classified 1AO	1
Number Classified 1D	52
Number Classified 2A	109
Number Classified 3A	233
Number Classified 4A	4
Number Classified 4F	88
Number Classified 2S	2
	<u>639</u>

Number of Technically Trained & Engineering Personnel for whom deferments are currently being requested

111

Number of Non-Technically Trained & Engineering Personnel for whom deferments are being requested

5
116

Accumulated total of deferments requested

1602

Accumulated total of deferments granted

1291

Current number of deferment requests pending

32

Current number of deferment requests denied

0

Current number of deferment requests granted

14

During Month of January

Number of deferment requests pending at Local Board Level

27

Number of deferment requests pending at Appeal Board Level

4

Number of deferment requests pending at Presidential Appeal Level

1
Total 32

Number of deferment requests denied by Local Boards

0

Number of deferment requests denied by State Appeal Boards

0

Number of deferment requests denied by Presidential Appeal Board

0
Total 0

Number of deferments granted by Local Boards	14
Number of deferments granted by State Appeal Boards	0
Number of deferments granted by Presidential Appeal Board	0
Total	<u>14</u>
Number of Technically Trained & Engineering Personnel denied, or requesting no further appeal, now pending induction	12
Number of Technical Graduates with over two years of deferments	74
Number of Selective Service vulnerable Technical Graduates Enlisted	1
Number of Selective Service vulnerable Technical Graduates Drafted	0
Number of Technical Graduates called to active duty under R.O.T.C.	0
Reservists Data - Total Number of Reservists on Roll	
Number of Active Reservists	164
Number of Inactive Reservists	524
Number of employees in the National Guard	20
Total	<u>708</u>
Reservists and National Guard members subject to drills, tours of duty, Cruises, Summer Camp and/or Weekly or Monthly meetings	255
<u>Military Service Leaves of Absence - August 1, 1950 thru Jan. 30, 1955</u>	
Reservists	130
Selective Service System	293
Female Employees Enlisted	8
	<u>431</u>
Total number returned to roll	173
Reservists	72
Sel.Serv.Sys	<u>101</u>
	<u>173</u>
Known number not claiming reemployment rights	57
Number of employees still on military leaves	201

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

<u>Suggestion Plan</u>	<u>December</u>	<u>January</u>	<u>Total Since 7-15-47</u>
Suggestions Received	244	297	18780
Acknowledgements to Suggesters	250	310	
Suggestions Pending Acknowledgement	50	37	
Suggestions Referred to Departments for Investigation	289	351	
Suggestions Pending Referral to Departments	55	41	
Investigations Completed and Suggestions Closed	274	236	
Suggestions Adopted - No Award	0	2	
Adopted Suggestions Approved by Board for Award	126	28	
Total Net Cash Savings	\$13,375.26	\$7,668.38	
Total Cash Awards	\$2,265.00	\$1,165.00	
Total Number Suggestions Outstanding to Departments	495	579	

Cumulative suggestion statistics for January, 1956 compared with January, 1955 are:

	<u>January, 1956</u>	<u>January, 1955</u>	<u>Increase</u>
Received	297	267	11.2%
Adopted	30	75	-60.0%
% of Adoption	10.1%	28.1%	-64.0%
Awards	\$1,165.00	\$2,025.00	-42.4%
Savings	\$7,668.00	\$15,257.00	-49.8%
Award/Savings	15.2%	13.3%	14.3%

Life Insurance

Forty-four requests for code information were received from insurance companies and investigation agencies and furnished during the month of January, 1956. The code information is supplied in accordance with a prearranged plan whereby employees of this project may be insured on the same basis of those working elsewhere.

Insurance Statistics

Claims reported to Department of Labor

<u>December, 1955</u>	
<u>Long Forms</u>	<u>Short Forms</u>
42	406
<u>January, 1956</u>	
<u>Long Forms</u>	<u>Short Forms</u>
36	527

Total since September, 1946 - 31,098

Claims reported to Travelers

<u>December, 1955</u>	<u>January, 1956</u>
13	10 *

Of these claims 9 were property damage and one was bodily injury.

Total claims reported since September, 1946 - 1,054

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Workmen's Compensation

- a. Otto E. Dornsbach, 8001238 -- Date of Injury: 10-9-52; Employer: General Electric Company; Nature of Injury: Fractured left ankle.

Mr. Dornsbach, who is currently employed as a janitor in the Administration Area Maintenance Subsection, appealed to the Board of Industrial Insurance Appeals from an order issued by the Department of Labor and Industries which denied his application to reopen his claim. It was his contention on February 3, 1955, when the appeal was written, that he was totally unable to work and was eligible for a total disability award and time loss. A hearing on the matter took place in Yakima on January 20, 1956, and at the conclusion of the claimant's testimony the Assistant Attorney General and the employer entered a motion to dismiss for failure to make a prima facie case.

- b. John H. Knisley, 8001357 -- Date of Injury: 1-29-53; Employer: General Electric Company; Nature of Injury: Sacro-iliac strain.

The Department of Labor and Industries entered an order on January 4, 1956, closing Mr. Knisley's claim with a permanent partial disability award of 30% for an unspecified disability (\$1800). A further order has since been entered holding in abeyance the order paying the disability award inasmuch as Mr. Knisley filed a protest. A further investigation will be undertaken and the Department will enter an order either confirming or setting aside the order paying the disability award. Mr. Knisley was employed as a janitor in the Administration Area Maintenance Subsection at the time of his injury on January 29, 1953. He has been off work since September 17, 1953.

- c. Sadie A. Smith, 8001650 -- Date of Injury: 12-12-53; Employer: General Electric Company; Nature of Injury: Neuritis left radial nerve.

The Department of Labor and Industries issued a final order awarding the claimant 20% of the amputation value of the left minor arm so near the shoulder that an artificial arm cannot be worn, in the amount of \$1,026.00, and 5% amputation of the left leg so near the hip that an artificial limb cannot be worn, in the amount of \$300.00. In addition, this order closed the claim. We have protested the 5% permanent partial disability award for the left leg inasmuch as our analysis of the claim reveals that the leg condition is unrelated to the original injury, and this opinion was confirmed by the attending physician, Dr. Alfred O. Adams of Spokane. This protest was registered on January 25, 1956.

- d. William E. Taylor, deceased, Beulah Taylor, claimant, 9007629 -- Date of Injury: No specific injury at a definite time or place; Employer: V. S. Jenkins; Nature of Injury: Asbestosis.

William E. Taylor was employed by Atkinson & Jones' subcontractors as an asbestos worker intermittently from 1948 to 1952. A claim was filed by the widow of Mr. Taylor for a pension because of a condition called asbestosis which allegedly was due to Mr. Taylor's employment on this project. The State of Washington

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Workmen's Compensation, Continued

allowed this claim and General Electric Company has appealed on behalf of the subcontractors involved. C. T. Fitz spent the week ending January 21, 1956, in Seattle, Olympia, Vancouver, and Portland developing facts relating to this case. A conference is scheduled in Vancouver for February 10, 1956.

Liability Insurance

- a. Milo Riste and Curtis Swearingen vs. General Electric Company, B-6835809 and B-6835841

The Washington State Supreme Court has denied our petition for a rehearing in the Riste and Swearingen cases. The denial exhausts all litigation in connection with our demurrer to the plaintiff's summons and complaint and the next step is to answer the complaint at the Superior Court level.

- b. Doris Hall vs. General Electric Company, B-6835992

We have learned through Mr. Pete Tonkoff, the plaintiff's attorney, that he has filed an order dismissing Mrs. Hall's action, and the Clerk of Court has stated that the Judge has signed the order. The result is that the plaintiff has accepted the \$7500 offer which was made several months ago.

- c. Leo Q. Volmer, B-7858017

On October 11, 1955, the General Electric Company received a letter from the law firm of Minnick and Hahner on behalf of Leo Q. and Susan H. Volmer. Mr. and Mrs. Volmer were residents of a prefab at 1208 Wright which was burned on December 4, 1954, resulting in the death of two of their children and severe burns to Mrs. Volmer. Minnick and Hahner advised that their investigation indicated liability on the part of General Electric and requested that we negotiate with them toward settlement of a claim. We referred the matter to The Travelers for handling and we have now been advised by The Travelers that Minnick and Hahner are now of the opinion that the Volmers have no cause of action against General Electric. This apparently closes the case. However, the Volmers could engage another law firm in an attempt to bring action against General Electric.

General

Department of Labor and Industries Administrative Expense Allowance

On November 4, 1955, Mr. L. H. Bates, Director of the Department of Labor and Industries, wrote a letter to the General Electric Company indicating that administrative expense payments being made by General Electric to the Department of Labor and Industries were not adequate to appropriately defray Department of Labor and Industries and Appeal Board expenses for work in connection with our claims. Mr. Bates proposed a different method of arriving at administrative ex-

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

General, Continued

penses based upon the number of checks written by the Department times a dollar amount determined by the Department for the cost of writing checks for all the Department of Labor and Industries accounts. Mr. Bates also contended that such payments should be retroactive to 1952. A study has been in progress to determine the propriety of Mr. Bates' request and General Electric has now asked the Department to determine an estimated base premium rate for HAPO with arrangements to be made for handling all past claims separately. In addition, our Financial Department has developed several different formulas for arriving at administrative expenses and many or all of these matters will be discussed with the Department of Labor and Industries in the near future in order to arrive at an equitable method of determining administrative expense.

Technical Personnel Placement

Personnel Development Program

Spring recruiting began this month with recruiters going to Washington State College, University of Idaho, Gonzaga, University of Washington, Oregon State and California Polytechnic Institute. The number of offers to be extended to candidates from these schools has not yet been determined.

Fall recruiting for the Personnel Development Program may be summarized as follows:

<u>Field</u>	<u>Offers Extended</u>			<u>Acceptances</u>			<u>Open Offers</u>			<u>Rejections</u>			<u>On The Roll</u>
	<u>BS</u>	<u>MS</u>	<u>Total*</u>	<u>BS</u>	<u>MS</u>	<u>Total*</u>	<u>BS</u>	<u>MS</u>	<u>Total</u>	<u>BS</u>	<u>MS</u>	<u>Total</u>	
<u>Engineering:</u>													
Chemical	40	3	43	8	1	9	26	1	27	6	1	7	5
Electrical	10		10	1		1	7		7	2		2	
Mechanical	25	2	27	4		4	16	1	17	5	1	6	1
Metallurgical	5		5	2		2	3		3				
<u>Science:</u>													
Chemistry	7	4	11	2	2	4	5		5	2		2	3
Physics	3	4	7	1	2	3	1	1	2	1	1	2	2
<u>Other:</u>	<u>7</u>	<u>1</u>	<u>8</u>	<u>1</u>	<u>1</u>	<u>2</u>	<u>6</u>	<u>-</u>	<u>6</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>
Totals	97	14	111	19	6	25	64	3	67	14	5	19	11

* Offers and acceptances totals include 9 carryover offers from the 1954/55 season of which 8 were acceptances not on the roll as of 9-1-55.

Experienced BS/MS Recruiting

Fifty-nine new BS/MS experienced applicants were considered during the month. Twelve candidates were invited to visit, 19 have visited, 11 offers were extended, 5 have accepted offers and 6 have gone on the roll.

BS/MS Experienced Recruiting - Continued

The following table summarizes the experienced BS/MS recruiting to date:

		INVITATIONS				OFFERS			On The
	Cases			To	Open				
<u>Field</u>	<u>Consid.</u>	<u>Ext.</u>	<u>Visited</u>	<u>Visit</u>	<u>Invit.</u>	<u>Ext*</u>	<u>Acc*</u>	<u>Open</u>	<u>Roll</u>
<u>Engineering:</u>									
Chemical	26	14	12	1		9	6	2	2
Electrical	29	7	4	1	1	7	3		3
Mechanical	35	11	7		3**	8	6	1	3
Industrial	5	2	2			3	3		1
Metallurgical	10	6	3	1	1	2		2	
Civil	11	2	2			2	2		2
Geological	6	2	2			3	3		2
<u>Science:</u>									
Chemistry	30	6	5			11	10		8
Physics	32	6	3		2	3	2		2
Math-Statistics	27	8	3	2	1	3	2		2
<u>Other:</u>	<u>117</u>	<u>8</u>	<u>6</u>	<u>-</u>	<u>-</u>	<u>17</u>	<u>10</u>	<u>1</u>	<u>9</u>
	328	72	49	5	8	68	47	6	34

*Offer totals include 24 carryovers from the 1945/55 season of which 20 were acceptances not on the roll as of 9-1-55, and 4 were open offers at that time.

** Recorded on 1/27/56 report under "To Visit".

*** Totals do not indicate number of candidates considered in the Public Relations and Statistics fields. Active cases will be recorded beginning with the bi-weekly report of 2-9-56, with an indication of the number of immediate sign-offs.

PhD Recruiting

Hanford has now probably received copies of all of the PhD interview blanks which will be distributed to us as a result of the fall campus visits. While the number of cases reviewed to date is up 15% over the same period last year, there are some significant differences in the sources of the candidates reviewed by Hanford this year. The following table compares the numbers of candidates reviewed to date this year with the 1954-55 totals for some schools.

PhD Recruiting - Continued

	<u>1954-55</u> <u>Totals</u>	<u>1955-56</u> <u>to Jan. 31, 1956</u>
California	30	32
UCLA	8	9
California Tech.	31	18
Carnegie	19	8
Chicago	11	7
Cornell	21	9
Harvard	18	27
Illinois	41	22
Illinois Tech.	7	5
Indiana	0	6
Iowa	0	9
Iowa State	11	11
Johns Hopkins	4	8
Kansas	3	7
M.I.T.	49	32
Michigan	9	9
Michigan State	4	7
Minnesota	19	16
Ohio State	29	14
Pennsylvania State	20	11
Pittsburgh	3	6
Princeton	9	4
Stanford	12	15
Utah	7	16
U. of Washington	14	25
Washington University	8	8
Wisconsin	27	24
Yale	25	17

The increase noted at such schools as Johns Hopkins, Kansas, Indiana, and Iowa are no doubt due to the fact that these schools were formally visited by PhD teams for the first time this year. The increase in candidates from Utah and the University of Washington is due specifically to increased effort by this office in GE coordination at those schools rather than to an increase in the number of available students. It is this increased effort at some schools plus the addition of a number of new ones which has resulted in a larger supply of candidates to date. If the spring PhD campus visits bring the number of candidates available from some of the major schools up to the level of the numbers seen last year at the same schools, the total campus candidates available in 1955-56 should be well ahead of last year.

PhD Recruiting - Continued

Another very significant difference in the origin of 1955-56 candidates is illustrated in the following table giving a mid-season comparison with last year.

Candidates Available from Universities

	<u>January 31, 1955</u>	<u>January 31, 1956</u>
<u>Chemistry total:</u>	143	143
Analytical	23	20
Bio.	1	0
Inorganic	10	19
Organic	8	9
Physical	101	95
<u>Engineering total:</u>	127	109
Chemical	36	53
Electrical	40	15
Mechanical	19	13
Metallurgical	32	28
<u>Physics total:</u>	115	180
Experimental	68	122
Solid State	25	34
Theoretical	22	24

Total Candidates Including New & Experienced

	<u>January 31, 1955</u>	<u>January 31, 1956</u>
Engineering	133	118
Chemistry	145	150
Physics	118	200

This is the first year in which the number of PhD physics candidates available has exceeded both the number of PhD chemists and the number of PhD engineers, and is the first year since 1952-53 that the number of available physicists has exceeded the number of available engineers. As may be seen in the above table the physics increase is due to the availability of almost twice as many experimental physicists. The supply of theoretical physicists, and of solid state physicists who might qualify for metallurgical or radiation damage work, is not much better than last year.

The significant increase in mathematics-statistics candidates (34 compared with 20 on Jan. 31, 1955) is probably due to an improved recognition by GE interview teams of the Company needs in this area. Credit is particularly due Hanford representatives for the improvement in this regard.

PhD Recruiting - Continued

The following tabulation summarizes HAPO action in PhD recruiting since September 1, 1955:

	<u>Cases</u> <u>Consid.</u>	<u>Visit</u> <u>Inv.</u>	<u>Invitations</u> <u>Open</u>	<u>Visited</u> <u>Acc.</u>	<u>To Date</u>	<u>O F F E R S</u>			<u>On The</u> <u>Roll</u>
						<u>Made</u>	<u>Open</u>	<u>Acc.</u>	
New PhD's	477	181	73	86	44	25	8	10	6
Experienced	<u>35</u>	<u>13</u>	<u>2</u>	<u>8</u>	<u>6</u>	<u>2</u>	<u>1</u>	<u>0</u>	<u>0</u>
Sub-totals	512	194		94	50	27		10	6
1954-55									
Carryovers	<u>44</u>	<u>41</u>	<u>5</u>	<u>33</u>	<u>20</u>	<u>13</u>	<u>5</u>	<u>7</u>	<u>0</u>
Jan. 31, 1956									
Totals Exclu- sive of Carry- overs	468	153	75	61	30	14	9	3	6
Jan. 31, 1955									
Totals Exclu- sive of Carry- overs.	406	101	64	30	9	6	1	3	3
1955-56									
Increases over 1954-55	15.3%	51.5%		103%	233%	133%	-	0%	100%

Terminations

During January there were nine losses of technical or major exempt employees. Included are six who left for other jobs, one to enter military service, one to seek employment elsewhere and one to go into business for himself.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

During the month, Press Relations issued 55 releases. The breakdown by category, distribution and content was as follows:

<u>Subject</u>		<u>Distribution</u>	
Administration and Legal	1	Hanford Area	34
Organization Changes	2	West Coast Area	8
Employee Benefits and Pay	7	National	3
Employment Services	5		
Plant Services	2	<u>Content</u>	
Safety and Fire	6	Information	2
Technology and Research	18	Pictures	2
Health, Medicine & Sanitation	1	Short	49
Education and Library	6	Long	1
Good Will	7	Feature	1

Press Relations instituted a new service to management this month. Key daily newspapers in the Pacific Northwest are obtained, monitored for information of interest to management, and clipped. The clippings are carried by messenger by 10:00 a.m. each day to those people most likely to be interested.

Release on talk to be given at the Conference on Radioactive Isotopes in Agriculture at East Lansing, Mich. by Major Charles M. Barnes was forwarded to the Argonne National Laboratory. Major Barnes, an Air Force veterinarian formerly attached to the Hanford atomic plant, will discuss his studies of lambs born of sheep which have been fed daily doses of radioactive iodine.

Three Lions Publishers, New York, requested pictures of the atomic laundry after seeing the pictures published in THIS WEEK. A short write-up and eight photos of the laundry were sent.

At the request of the Seattle office of INS, a comprehensive feature-length article on the Hanford laundry was prepared and forwarded to GE Press Relations, Schenectady, for approval. After editing, Schenectady will forward to INS, New York.

New pictures and additional information were sent to AMERICAN magazine for a story previously furnished them on Patricia Hackett, woman scientist.

Release distributed to the daily list covered discussion of 1955 accomplishments and 1956 goals by five GE department managers at Hanford on the radio program "Inside Hanford."

In another release to the daily list, it was announced that Dr. Paul Gast was on his way to England on an AEC-sponsored mission, as part of reciprocal arrangements in which experts from the U.S. and England study and exchange information concerning latest developments in the field of atomic energy.

Follow-up story on a talk to be given at Bozeman, Montana by E. A. Eschbach, specialist in GE's advance engineering section, was forwarded to five Bozeman and Butte papers.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

Follow-up story of a talk to be given by W. J. Dowis at the Rotary club in Eugene, Oregon was forwarded to an Eugene paper.

Local AEC representative requested drawing of a power reactor which he wished to send to the Portland OREGONIAN. We gave him a drawing and a copy of one of the papers presented at the Geneva atoms for peace conference titled "A Graphite Moderated Nuclear Power Plant Design."

Follow-up story on a talk by D. C. Fleckenstein at the University of Oregon was forwarded to the daily list. Fleckenstein's talk described the nature of alpha, beta, gamma and neutron emissions from radioactive elements and told of the operating principles of several types of instruments which are sensitive to these forms of radiation.

Follow-up story on a talk at the Junior Chamber of Commerce in Portland by L. L. German. German's talk stressed that the responsibility for developing a better understanding of the operation of business rests with all businessmen.

Story on 1955 suggestion plan totals were forwarded to the daily list.

Simultaneously with its release from Schenectady Press Relations, a picture of the Dummy Mask Head used at Hanford to test masks designed to protect workers against radioactive contamination was released to local papers and TV stations.

Announcement of the merger of GE's Public Relations Services and Employee and Plant Community Services into a single new Public and Employee Relations Services component was announced in a local release.

Advance story covered the "Inside Hanford" radio program featuring the five department managers at the Hanford atomic plant discussing "Where Have We Been and Where Are We Going?"

Health report for 1955 covering Richland's public health activities, birth rate in Richland, etc., was made in a local release.

Reorganization of reactor section maintenance functions was described in a local release.

Announcement that the corporate alumnus program would be broadened in 1956 to include the matching of contributions from employees to colleges and universities which they attended at least one academic year was made in a local release.

Local release announced that GE plans to establish headquarters in San Jose for its Atomic Power Equipment Department.

Other local releases included: story on GE's educational scholarships and loans to employees and children of employees; advance story on talk by D. C. Fleckenstein at the University of Oregon on radioactive emanations and radiation instruments; stories on anticipated arrival of Ronald Reagan at Hanford and community luncheon to be given in his honor; story on talk by J. H. Hollomon, GE at New York, to Columbia Basin Chapter of the American Society for Metals titled "Physical Metallurgy;"

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

follow-up story on W. J. Dowis' talk "The Atomic Age" presented to Eugene, Oregon Rotary Club and the Electric League of Eugene; advance and follow-up stories on C. A. Rohrmann's talk at Oregon State College on plutonium separation. These releases were also forwarded to Corvallis, Oregon and Oregon State College papers; advance and follow-up stories on H. R. Hughes' talk at the University of Washington on atomic power—copies of these releases were forwarded to Seattle and the University of Washington papers; advance story on E. A. Eschbach's talk at Montana State College entitled "The Atomic Age"; advance story on W. E. Johnson's and G. R. Hilst's talks to American Chemical Society. W. E. Johnson spoke on "Shall I Train Myself to be a Manager or Technical Specialist." G. R. Hilst's talk was titled "Our Changing Climate." Local TRI-CITY HERALD reporter requested more information on Hilst's paper. A comprehensive story was furnished. This same story, with pictures, was later furnished the SPOKESMAN-REVIEW in Spokane, Wash.; outline of the "General Manager Reports" was given in a local release; registration for Spring Semester classes at the School of Nuclear Engineering was announced; announcement that GE had been awarded the Richland Chamber of Commerce's citation for distinguished service—picture and release were also forwarded to MONOGRAM; advance story on W. J. Dowis' Talk, "Atomic Energy and Education," February 6 at Wilson School PTA, Spokane, Wash.; story on Good Neighbor Fund payments to Richland Community Chest and the Red Cross; story on meeting of retired GE employees; stories on suggestion award winners, retirements, service enlistees, attendance awards, patent awards, and promotions; a train-truck accident in which at Hanford employee was seriously injured was announced in a local release; and two minor accidents to Hanford employees were described in local releases—one employee was treated for the loss of part of a finger and another employee suffered minor head and back injuries after slipping on ice while preparing to board a plant bus..

Two pictures with outlines showing visiting Brig. Gen. Wayne O. Kester, Chief of Air Force veterinary service, inspecting research station at Hanford were given to the GE NEWS.

Two local papers and the GE NEWS were furnished details of an accident in which an employee was nearly suffocated when he attached an air hose to a nitrogen valve; they were also notified when a chemical operator's right hand came in contact with a plutonium solution.

Publicity chairman for the local chapter of the American Chemical Society requested and was furnished pictures of Carl Bennett and William DeHollander.

Six requests from school children for information on atomic energy were answered this month.

The following manuscripts and abstracts received all required approvals during the month:

G. E. Driver, "A Transistor High Voltage Power Supply," for submission to NUCLEONICS.

J. T. Orr, "The Test Pile as a Control Tool," an abstract for submission as a possible signed article in a trade magazine.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

Dr. W. D. Norwood, "Treatment of Acute Plutonium Poisoning," written for publication in INDUSTRIAL MEDICINE AND SURGERY.

F. E. Adley, "Health Hazards Associated with Inert-Gas Shielded Metal Arc Welding and Cutting of Stainless Steel," for publication in INDUSTRIAL HYGIENE QUARTERLY.

D. R. Koberg and R. N. Donelson, "Air Sampling in a Chemical Plant Processing Radioactive Materials," for publication in a trade magazine.

W. B. Silker, "The Radiochemical Determination of P³²," for publication in ANALYTICAL CHEMISTRY.

R. C. Thompson, "Studies of Metabolic Turnover with Tritium as a Tracer. V. The predominantly Non-Dynamic State of Body Constituents in the Rat," for publication in the JOURNAL OF BIOLOGICAL CHEMISTRY.

The Editor of PRODUCT ENGINEERING has requested an article from Hanford on Designing Equipment for Radiochemical Processing. Arrangements have been made for E. M. Johnston of Engineering Design to author the article.

Approval was given to W. C. Roesch of Radiological Sciences to furnish a copy of his manuscript, "A Neutron Dosimeter Having Uniform Sensitivity from 0.1 to 5.1 Mev," to Mr. H. H. Barschall for inclusion in an article he is preparing for the HANDBUCH DER PHYSIK.

A signed article, "Air Sampling in a Chemical Plant Processing Radioactive Materials," by R. N. Donelson and D. R. Koberg, and an abstract, "The Test Pile as a Control Rod," by J. T. Orr, were sent to the Schenectady Press Relations office for placement in a suitable publication.

WESTERN INDUSTRY has expressed interest in using the paper, "The Role of Non-Destructive Testing at Hanford," by R. B. Socky, in a future issue of that magazine.

At his request, a portrait of Dr. Norwood was sent to Frank A. Calderon, M.D., President of the Occupational Health Institute Inc., to be used in connection with a feature on the organization to appear in a future issue of INDUSTRIAL MEDICINE AND SURGERY.

The following papers received all required approvals during the month:

L. K. Bustad, "Studies Relating to Toxicity of Iodine¹³¹ in Fetal Sheep Thyroids," to be presented by Maj. Barnes at the Conference on Radioactive Isotopes in Agriculture to be held at East Lansing, Michigan, January 12-14, 1956.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

J. F. Fletcher, "The Use of Graphite in the Atomic Energy Program," an abstract for presentation at the annual meeting of the American Ceramic Society in New York City, April 25, 1956.

D. S. Baker, "The Design of Power Supply for a River Pump House," written as a partial fulfillment for obtaining a Professional Engineering License in the State of Washington.

E. D. Waters and M. W. Cook, "Operational Characteristics of Submerged Gas-Life Circulators," to be used by Mr. Waters as a thesis and by Mr. Cook at a seminar at the University of Minnesota.

Arrangements have been made for Mr. Dowis to speak before the Wilson School PTA in Spokane, Washington, on February 6, 1956. The title of his talk will be "The Atom in Education." In addition to his talk, Mr. Dowis plans to show two movies. One of these will be "The Atom Goes to Sea" and the second will be "The Atom and Biological Sciences."

C. K. Irwin of Radiological Sciences was selected to fill a speaking engagement at Jason Lee Grade School on January 13. He discussed atomic energy and exhibited a number of instruments for a group of 22 fifth and sixth grade students, their teacher and the school principal.

Public Relations approval was given to L. D. Turner to present the narration and film, "Hands Across the Atom," at the AIME meeting in Pullman, Washington, on January 11, 1956.

Public Relations approval was given to R. E. Connally to present his talk, "Gamma Scintillation Spectrometry," before a group of student engineers at the University of Washington in Seattle in February.

A request for several speakers from Hanford was received from the Secretary of the Algorithms Club at the Sunnyside, Washington high school. Arrangements are being made to either send one or more speakers or invite the group to Richland for a tour of the Computing and Procedures building.

A request was received from the Walla Walla Rotary Club for Mr. J. F. Cline, Radiological Sciences, to address that group on either March 29 or April 5. They would like to hear his talk, "The Use of Atomic Energy in Agriculture — Present and Future."

Copies of Mr. Cordiner's speech, "Testimony on Automation," were sent to the community mailing list. The Newsletter was written and distributed also to the community mailing list.

Many arrangements in connection with the Ronald Reagan luncheon on February 1 were completed. These included preparation and mailing of 150 invitations to selected community leaders in Richland, Pasco and Kennewick; preparation of name tags; menu; place cards; musical entertainment; head table and reserved table arrangements; and suites at the Officer's Club for Mr. Reagan and for the press conference. Certain arrangements were also completed for the section managers' luncheon on February 2.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

At his request, three Hanford Atomic Products Shift Schedules were sent to Mr. Jack Ingram, Representative of the New York Life Insurance Company.

At his request, a copy of Mr. Rose's speech, "Business Relations and Communications — a Formula for Survival," was sent to Mr. A. M. Palmer who is a member of the Walla Walla Rotary Club.

The questions asked in the Company's Guide for Measuring Press Relations Work were answered in a form of a report to the section manager.

Paul Allen, Personnel Practices Section, sent over a letter he proposes to send to all doctors in the Tri-City area concerning the new health insurance program. He asked for community relations approval for the letter and it was approved after minor changes were made.

The community relations program was revised and exhibits accumulated for submission to management.

Justification of budgeted increases for personnel in Public Communications Unit was sent in a form of a letter to the Section Manager.

A copy of the complete series of articles featuring "Atomic Pioneers" in HAPO's Engineering Department were sent to the men that were interviewed for this series of articles which appeared in the TRI-CITY HERALD. Copies were also sent to interested personnel in the East.

Advertisements for writers placed in Northwest dailies brought 150 replies. An offer was made to one applicant and it has been accepted.

Arrangements were made for an AEC hosted dinner honoring two men from the AEC Production Division. A total of 36 men, including AEC and GE personnel, attended.

Plans for Ronald Reagan's visit were broken down in detail and responsibilities for carrying out the various parts was assigned to different people in the section. Arrangements for his PSQ and fingerprints were completed.

Copies of our latest fact sheets about Hanford and Richland and a copy of a descriptive booklet, "Here's Hanford," were sent to R. W. Jackson, San Francisco office, for his discussions with Ronald Reagan. He was also advised that we have a 30 minute color motion picture, "Here's Hanford," which is used for orientation of new employees and we could arrange to show this for Mr. Reagan soon after he arrives to give him more background information.

A letter was sent to Mr. W. A. Halteman, Audio-Visual Communications, regarding the motion picture and tape recording coverage of Ronald Reagan's tours at Hanford.

Five Management NEWS Bulletins were published and distributed during the month. Among other items, the bulletins included announcement of the establishment of Public and Employee Relations Services; reorganization of Reactor Maintenance

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

Sub-Section; announcement of the forthcoming visit by Ronald Reagan; distribution of tickets to the General Manager's Report to Employees, and clarification of recent Plutonium contamination incident.

The 1955 Hanford Safety Report was written and placed in production.

Copy for the "Supporting Functions" and "Community" sections of the annual report, "1955 at Hanford," were edited; approvals were obtained from section management, and copy was submitted to Graphics Unit for compilation into the over-all report.

2500 copies of the technical recruiting booklet, "Horizons at Hanford," were completed by the offsite printer and delivered to Technical Personnel Placement.

A six-part communications program aimed at stimulating employee safety awareness was developed and launched.

Activities concerning the General Manager's Report to Employees included production and distribution of tickets, preparation of a letter of invitation to all employees and three letters to section management; a Management NEWS Bulletin item; and two front-page GE NEWS stories.

Communications activities concerning the February 1 and 2 visit of Ronald Reagan included a letter to all employees, four letters to section management, two Management NEWS Bulletin items, and three front-page GE NEWS stories. Also, tickets to a meeting for employees at Carmichael Junior High School were printed and distributed.

A classified recruitment advertisement for Writers was prepared and inserted in four consecutive issues of the Seattle Times, Portland Oregonian and the two Spokane newspapers. Replies to date totaled 165; 19 of which will be followed up by personal interviews, and one of which already has resulted in acceptance of an offer.

Three messages from the General Manager were printed in the GE NEWS during the month. The subjects were Public Relations, Christian Steenstrup and the Suggestion Plan, and the planning responsibilities of management.

The first GE NEWS issue of the month was devoted to a review of 1955 activities, both plant-wide and by individual groups. A double-page feature and editorial re-told the important happenings at Hanford during the year. Included in this issue was a full-page feature publicizing the record-breaking suggestion year just completed by the Suggestion Plan. Other features during the month included photo story layouts on the activities of Traffic Unit and Graphics Unit.

Safety material in the GE NEWS included a review of 1955 safety performance, a report of a major injury at White Bluffs, five photos, two editorials, an editorial cartoon, and reports concerning near-serious incidents involving two Hanford employees.

Artwork completed during the month included layouts and final artwork for the following publications: "1955 Hanford Safety Report," radiation information

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

protection, "Just For Protection," and the February health bulletin "Take Heart". Other work included GE NEWS photo layouts, photo retouching, and a GE NEWS editorial cartoon. A revised Management NEWS Bulletin letterhead was designed and placed in production.

Four editions of HANFORD SCIENCE FORUM were broadcast. Four editions of INSIDE HANFORD broadcast this month featured annual messages from Department Managers; the Employee Communications Unit; long-range objectives of General Electric and the AEC; and the GE NEWS.

The answer print for the 16 mm. motion picture, THE HANFORD REACTOR EXPANSION PROGRAM produced for the AEC was received from the studio. This is virtually a release print, and the writing, filming, editing and production was of top quality. However, the workmanship was very unsatisfactory, and the matter will be brought to the attention of our contract Supervisor to have the matter rectified by the studio, at no charge to us. This is a disappointment in view of the effort that went into the production of this film. It was necessary for the film director to spend two and a half days at the studio this month making final revisions and re-recording with the film editor, narrator and sound technicians. The revisions were requested by the AEC.

On the Secret 16 mm. motion picture film CHANNEL 4669, all on-location shooting was completed, graphics were photographed, "live" studio shots made and the manuscript reworked. Stock footage was located and edited. The manuscript was in the hands of the Engineering Department Manager for approval at the end of the month.

A new public release type script is being prepared for the motion picture HANDS ACROSS THE ATOM, which was approved for general public release by AEC Information Office. The script also will be submitted for approval. Plans are to have sound on film at a total cost of \$40 to \$50 so that this film may have general television release throughout the country, in addition to plant showings.

Due to circumstances beyond the control of the television station, it was necessary to cancel one of the scheduled editions of HANFORD SCIENCE FORUM. One was telecast this month, however, at 6:00 P.M. on Tuesday, January 27 over KEPR-TV, KIMA-TV and KLEW-TV. Don Fleckenstein, Radiological Sciences, was the guest. He explained protection of Hanford people from radiation injury. "An Atomic Style Show" gave viewers a look at the radiation protection clothing worn at HAPO.

Four editions of THIS WEEK AT HANFORD were telecast over RTVC Channel 2. Subjects presented were: Kadlec Hospital pharmacy; Department Managers' messages; Graphics Unit's model shop and the FHA appraisal; and civil defense activities in Richland.

Arrangements for the General Manager's annual messages to employees were made this month. Included was installation and testing of the public address system, assistance with staging, and the recording of the talk for later transcription and delivery to the General Manager.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

Audio-Visual Communications coordinated its activities with those of other Units in the Section in arranging for Ronald Reagan's visit to HAPO. A detailed outline of Mr. Reagan's itinerary was made, and arrangements for tape recording his comments as he visits different site locations were made. An interview will be recorded for the INSIDE HANFORD program. Public address systems will be installed in the Officers Club at Camp Hanford, the 300 Area Technical Library conference room, the 3000 Area Purchasing & Stores building, and the Mirror Room of the Desert Inn. Television slides and easel-type pictures of Ronald Reagan were produced and delivered to KEPR-TV and KIMA-TV for the purpose of promoting interest in Mr. Reagan's visit and television appearance.

R. Kenley Maurer, Specialist, Audio-Visual Productions, terminated January 31. He left GE to enter business for himself. As yet no replacement has been employed.

Alteration work continued this month on the rooms which were not in working condition at the time this Unit moved to the 723 Building. At the month's end the projection room was being used by Orientation for daily showings in the afternoon, the equipment was installed in the editing room, permitting its use (although a few minor changes remain to be done), and the studio and control booth are nearing completion.

<u>Distribution of Graphics January Assignments</u>	<u>Percent</u>
General Administrative (Including Operations Research)	3
Employee and Public Relations	21
Engineering	28
Manufacturing	9
Financial	18
Radiological Sciences	18
Atomic Energy Commission	<u>3</u>
	100

The recent presentation of production study ("non-productive factors") to the AEC Production Chief, Mr. E. Bloch required considerable effort by the Unit in order to meet the HAPO General Manager's time requirements. The first priority request for this work was received on January 11 and was required the following morning for Mr. Johnson's review. Additional study was evidently called for and on January 16 additional data was furnished intermittently from 3:00 PM until 11:00 PM that night. Work by the Unit continued until 1:00 AM the following day in order to complete the assignment in time for presentation to Mr. Bloch at 9:00 AM, January 17.

A duplicate set of the production study material is now being prepared for transmittal to Mr. Bloch's office. The following list of plate titles identify only that which was prepared specifically for the above meeting.

1. Legend - Non Productive Factors
2. Adjusted Production
3. Production Extending 1953 Conditions
4. 1956 Predictions
5. Conversion Efficiency
6. Actual Production - All Except K Piles

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

7. Attained and Forecast Production
8. Production - B, D, DR, F and H
9. CG-558 Effect
10. Loading Design for Alternate Methods of Producing Tritium
11. Capability of Alternate Methods of Tritium Production
12. Nuclear Safety of Alternate Methods for Tritium Production
13. Projected Metal Requirements.

In addition to the above list, fourteen drawings are being duplicated by hand for shipment to Mr. Bloch.

All plates required for the General Manager's Annual Meeting were prepared this month. Although the original material submitted required preparation of forty plates, only twenty-seven were made into slides.

The final draft of the "1955 at Hanford" annual report was submitted to the General Manager on January 23, 1956 for his review and comments.

Blackboard drawings were prepared for the Audio-Visual Unit to use in a movie of a technical incident in the 100-KW Reactor. First, a longitudinal section drawing of a process tube with the surrounding structural components was prepared on the blackboard. This drawing was then photographed and as changes were made on the original drawing, subsequent movie shots were made, showing sequence of drilling and plug placement. Second, a cross-section cut-a-way of a graphite block, tube, annulus and slug was drawn on the board. Five subsequent changes were made to show extent of damage.

Seventy visual aids were prepared for business reviews as requested by the Project Section, Engineering Administration Section, Purchasing and Stores Section, Transportation Section and Advance Engineering. Although only twenty-five plates were prepared for the Project Section, their assignment represented a considerable amount of man-hours applied to changes, corrections in material and statistics and complete revisions.

All plates for the "HAPO Cost Charts" report were brought up-to-date, printed and distributed.

A map of the Hanford Area and surrounding towns extending as far west as Yakima was prepared for the HOO to use in calculating "travel pay". The Commission requested that extreme accuracy in projection of the map be adhered to and all plotted distance measurements be accurate. All measurements and transfer of grids were taken from US Geodetic Survey Maps.

Fire exit maps of the 703 Building were prepared for the 700 Area Maintenance Superintendent.

Complete sets of organization charts for both the HOO and HAPO were revised or redrawn and submitted to Printing.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

The third series of training aids requested by the Manufacturing Department's Radiation Monitoring Unit were completed. A total of approximately sixty visual aids were delivered to the Unit this month.

Material prepared for formal documents included the following - eleven figures for document HW-40497 titled "Determination of Aluminum in Chromic-Phosphoric Acid Solution"; seven figures for document HW-36173 titled "Progress Report - Continuous Task II Program"; eight figures for HW-39688 titled "Physical Constants testing Reactor Mechanical Components"; thirty-two plates (10 graphs, 6 schematic diagrams, 16 photo plates) for HW-39432 titled "The Operational Characteristics of Submerged Gas Lift Circulators"; and ten plates for documents HW-36208, HW-33418, HW-39971 and HW-39649.

	<u>December</u>	<u>January</u>	
Total assignments completed	53	61	
Total assignments backlog	58	55	
<u>Graphics Statistical Summary</u>	<u>Graphs or Charts</u>	<u>Illustrations</u>	<u>Other</u>
Report Material (Includes Technical Publications)	58	6	27
Technical or Scientific Illustrations	—	19	—
Mechanical Art (Flow charts, schematics, maps, etc. - not for publication)	44	5	73
Lecture Material (Includes plates for slides)	93	18	—
General (Posting of current data, assembly, revisions, etc.)	<u>100</u>	<u>—</u>	<u>45</u>
	295	48	145

There was an increase of \$1,200.00 in cost liquidation of the Photography Unit for the month of January, 1956 over December, 1955. Approximately eighty-eight (88) slides were produced for the General Manager's meeting. Of these, fifty (50) are being used. The slides have been successfully projected for four meetings. All original negatives and original charts were preserved in the event of accident. Two slides were destroyed during the showing but did not interfere in any way, as one was dropped after the showing and one slide burned up during showing from the intense heat of the carbon arcs of the projector. The slide burned just as it was being removed from the projector. The burned slide was replaced before the next showing.

A special photographic job was accomplished in building 233 which is the Redox greenhouse. Seventy-three exposures were made in forty-nine hours of actual shooting time. The 49 hours of shooting time actually was accomplished in three weeks. Special radiation hazards required full protective clothing including assault masks which made it very difficult to produce clear and sharp negatives. Almost all exposures were made through at least one layer of plastic. The greenhouse is so

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS

called because of the thick layers of plastic to contain the radiation in this process area. The space limitations, the plastic, and the radiation conditions, (the mask the photographer had to wear) made it a very difficult assignment. The final pictures had a surprising clarity of detail for this highly light reflecting area.

Twelve 8" X 10" color transparencies were made on experimental fuel elements for use in a display. They will be mounted in a specially constructed display rack with a light source behind the transparencies. They were exposed on this extra large color material to retain extreme detail necessary for the work we are doing for experimental fuel.

See attached statistical report for Photography Unit.

Requests	2"	2"	4"	5"	8"	8½"	11"	16"	N	35mm	3½"	3¼"	3½"	16mm
	X	X	X	X	X	X	X	X	E	Color	Color	Color	B&W	M.P.
	2"	4"	5"	7"	10"	11"	14"	20"	G.	Slides	Slides	Slides	Slides	Film

51

200'

PHOTOGRAPHY UNIT
MONTHLY REPORT
JANUARY, 1956

	2"	2"	4"	5"	8"	8 1/2"	11"	16"	N	35mm	35mm	3 1/4" X 4"	3 1/4" X 4"	16mm
	X	X	X	X	X	X	X	X	E	Color	Color	Slides	Slides	Film
Roads & Streets	1				24				12					
HEALTH & SAFETY														
Safety & Fire Prevention	3			16					6			3		400'
Public Health	1												7	
ENGINEERING														
ADVANCE ENGR.														
Project Engr.	1		4						8					
DESIGN														
Process Engr.	12				90									
Design Engr.	5			3	353				63			6		39
				34	9				24					
PROJECT	1				2				2					
Project Control	2				12									
Engr. Files	1													
Inspection	2		4		7				8					
Project Engr. (200)	1				108				32					
Project Engr. (300)	3		17		64				53					
PILE TECHNOLOGY														
Metal. Research	15				50				7					500'
Physics Research	8				237				82			8		12
Pile Materials	5			4	2				30					23
Pile Engr.	1				29				11					
Special Irradiations	2				3				2					
Fuel Technology	34			56	14				14					60
		29	45		1869		4	1	232					
SEPARATIONS TECHNOLOGY														

PHOTOGRAPHY UNIT MONTHLY REPORT JANUARY, 1956	2" X	2" X	2" X	4" X	5" X	8" X	11" X	11" X	16" X	N	35mm Color Slides	35mm B&W Slides	3 1/4" X 4" Color Slides	3 1/4" X 4" B&W Slides	16mm M.P. Film
Technical Shops	1						6			3					
Chem. Development	9						122			39			4	30	
Plant Processes	1						739								
Chemical Research	5						20			24			3	16	
<u>MANUFACTURING</u>															
PLANT ENGR.	2						52			24					
REACTOR	2						33			15					
LOOK Operations	2				32	2				16					
Process	1				12					6					
Projects	1						18			7					
SEPARATIONS	1						6								
Metal Recovery RMU	1						24			2					
Laundry	3					12				5					
Power (200)	1					8				4					
Maintenance	1					24				6					
<u>METAL PREPARATION</u>															
Finishing & Special Products	1						396			38					
Laboratory Analysis	4	27			81		16			2					
Mech. Maintenance	1						25			5					
Maint. Engr.	2						128			11					
Contact Engr.	1					9				3					
Redox Operations	1									2					
Plant Service	1					48				5					
Maintenance	1					36									
<u>TRANSPORTATION</u>															
Bus & Rail	1					36				8					
<u>PURCHASING AND STORES</u>															

Gen. Supplies	1	12	5
<u>FINANCIAL</u>	9 23	27 50	12
<u>RADIOLOGICAL SCIENCES</u>			
RADIOLOGICAL RECORDS & STANDARDS	2 10		
BIOPHYSICS	9	67 71	15
BIOLOGY	4	18 3 28 9	23 3
RADIOLOGICAL ENGINEERING	1	48	8
RADIOLOGICAL ADMINISTRATION & COMMUNICATIONS	4 97		1
AEC SAFETY	3	58	28
AEC SECURITY	4 31	1	
TOTALS	300 5055 214 425 147 964 4513 60 12 1128 0 3 25 1100		

Gb-16

Employee and Public Relations

UNION RELATIONS

Complaints made by the Hanford Atomic Metal Trades Council regarding maintenance work being assigned to Minor Construction forces were very prevalent during the month. This issue has reached quite serious proportions bringing charges from the Union that the volume of such work indicates very clearly that our forces are inadequate to accomplish the work that is properly classified as maintenance. The potential seriousness of this situation has been discussed at length with the Manufacturing Department, and there is evidence of steps that are being taken to alleviate the situation.

Area meetings with supervision to discuss contract revisions and interpretation continued during the early part of the month. Requests for such meetings have tapered off with approximately 60% of the exempt employees in Manufacturing covered. Further meetings are required to give the coverage that is needed, and we are currently in the process of selling our services in this connection. A schedule of meetings in Separations during the month of February should accomplish the coverage that heretofore has not been given to the Separations Section.

A lawsuit was brought by the Hanford Atomic Metal Trades Council against the Company on December 28, 1955 in response to the Company's refusal to arbitrate a dispute concerning the establishment of a new classification entitled, "Gauge Worker." The law firm of Allen, DeGarmo, and Leedy of Seattle, Washington has been retained as outside counsel. Discussions currently in progress with Council representatives indicate a strong possibility that this issue may be settled short of court action.

Agreement booklets covering the Hanford Atomic Metal Trades Council and the Hanford Guards Union were received from the printers. The HAMTC booklets were distributed to O.P.G. Lists 1, 2, 3, Chemical Worker chief operators, and electrical dispatchers. The HGU Agreements have likewise been distributed to all interested personnel.

Union Relations has assumed the responsibility for conducting the four-hour Labor-Management Relations program formerly presented by the Personnel Development group. The program is on a one-per-month schedule and sessions were conducted in December and January. Enthusiasm for the program has been very gratifying and mutually beneficial.

Sheetmetal Workers employed by J. A. Jones on Minor Construction walked off the job on January 27, 1956. The dispute centers around wage increases which have been negotiated but not put into effect at Hanford and the application of the travel pay provision contained in the area agreement. Information to the effect that pickets would be installed at the bus lot on February 1 proved incorrect and both construction and operations' busses pulled on schedule. Minor construction occupies the three south lanes at our operations' bus lot and gives rise to concern over the effect construction picketing might have on operating personnel. Resolution of the dispute appears imminent.

Grievance Statistics:

A total of forty-eight (48) grievances were received and four (4) Step II grievance meetings were held during the month. A breakdown of the grievances received and processed follows:

Employee and Public Relations

UNION RELATIONS

Grievance Statistics:

	<u>ALL DEPARTMENTS</u>			<u>Total Unit</u>	<u>Total Nonunit</u>	<u>Total</u>
	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>			
Received this month	43	2	0	45	3	48
Received this year	43	2	0	45	3	48
Step I						
Pending December 31	0	0	0	0	0	
Settled this month*	29	3	0	32	1	33
Settled this year	29	3	0	32	1	33
Pending January 31	70	2	0	72	2	
Step II						
Pending December 31	64	2	0	66	1	
Settled this month**	7	0	0	7	1	8
Settled this year	7	0	0	7	1	8
Pending January 31	0	0	0	0	0	
Arbitration						
Pending December 31	0	0	0	0	0	
Settled this month	0	0	0	0	0	0
Settled this year	0	0	0	0	0	0
Pending January 31	0	0	0	0	0	
Total settled this month	36	3	0	39	2	
Total settled this year	36	3	0	39	2	

BY DEPARTMENTS

	<u>Received</u>		<u>Settled Step I*</u>		<u>Settled Step II**</u>	
	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>
Manufacturing						
Reactor - Unit	17	17	13	13	3	3
Separations - Unit	14	14	13	13	3	3
- Nonunit	1	1	0	0	1	1
Metal Preparation - Unit	6	6	0	0	0	0
Transportation - Unit	2	2	1	1	1	1
Employee & Public Relations						
Community - Unit	1	1	1	1	0	0
Aux. Ops. & Pl. Pro. - Unit	3	3	3	3	0	0
Radiological Sciences - Unit						
	2	2	1	1	0	0
Financial - Nonunit						
	<u>2</u>	<u>2</u>	<u>1</u>	<u>1</u>	<u>0</u>	<u>0</u>
Total	48	48	33	33	8	8

*Grievances brought to Step II prior to November 1, 1955 but never processed by the Union are, for the purpose of this report, considered settled at Step I.

**Grievances which the union formally indicated their intention to submit to arbitration but have taken no further action since November 1, 1955 are, for the purpose of this report, considered settled at Step II.

Employee and Public Relations

UNION RELATIONS

BY SUBJECTS

	<u>Manufacturing</u>		<u>Emp. & Pub.</u>		<u>Radiological</u>		<u>Engineering</u>		<u>Financial</u>	
	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>
<u>Unit</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>
Jurisdiction	12	12	1	1	0	0				
Hours of Work	1	1	1	1	0	0				
Overtime Rates	16	16	1	1	1	1				
Vacations	1	1	0	0	0	0				
Seniority	1	1	1	1	1	1				
Wage Rates	2	2	0	0	0	0				
Miscellaneous	2	2	0	0	0	0				
Continuity of Service	.1	1	0	0	0	0				
Sick Leave	3	3	0	0	0	0				
<u>Nonunit</u>										
Wage Rates	1	1	0	0	0	0	0	0	1	1
Miscellaneous	0	0	0	0	0	0	0	0	1	1
Total	40	40	4	4	2	2	0	0	2	2

Employee & Public Relations

SALARY & WAGE ADMINISTRATION

In addition to the normal flow of routine work in Salary & Wage Administration, the following work was conducted during January:

1. Revisions to the Salary Administration Manual were completed and approval of responsible Company personnel has been requested.
2. The Quarterly Report of Exempt Salaries to the AEC was completed and issued during the month.
3. Data regarding general wage increases granted during the past year by various Northwest business concerns were compiled and results indicate that some improvement in HAPO's relation to the Northwest Area Survey data may be expected.
4. The study of pay differentials for first-line supervisors was approximately 85% complete at month end. A final report on this study is under preparation.
5. The study of secretarial and stenographic positions is nearing completion. Preparation of charts and a study report are in progress.
6. Two reimbursement requests were submitted to the AEC during the month. The first was a request for reimbursement authorization for revised Technical and Business Graduate pay schedules and policies. The second request was for the upgrade of an employee to the Financial Analyst classification. The AEC was also notified of the change in rates of pay of certain employees as of March 1, in order to comply with the Federal Wage and Hour Law minimum rates which become effective on that date.
7. All data for the January 1 revision of the Organization Directory were compiled and submitted to Printing.
8. Reorganizations during the month were effected primarily in the Separations and Reactor Sections of the Manufacturing Department. Minor organization changes were made in the Project Section of Engineering and in the Property Accounting Section of Financial.

January 26, 1956

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

MONTHLY REPORT FOR JANUARY 1956

PERSONNEL DEVELOPMENT PROGRAM FOR NUCLEAR ENERGY

I. Present Assignments

<u>Department</u>	<u>Last Month</u>	<u>This Month</u>
<u>Engineering</u>		
Pile Technology	14	16
Separations Technology	8	8
Design	2	1
Project	6	5
Engineering Administration	1	0
<u>Manufacturing</u>		
Metal Preparation	1	3
Separations	10	10
Reactor	5	4
Electric Utility	1	1
<u>Radiological Sciences</u>		
Biophysics	1	1
Radiological Engineering	1	0
<u>Financial</u>		
Procedures & Computing	<u>1</u>	<u>1</u>
Total	51	50

II. Permanent Placements

There were four placements off the program as follows:

Design	1
Pile Technology	1
Separations	1
Reactor	<u>1</u>
Total	4

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

III. Additions

There were three additions to the Program during the month of January; namely, a chemist, a chemical engineer and a physicist.

IV. Selective Service

There were no losses of technically trained men to military service.

Approximately sixteen replies have been received in response to our request to the men in military service to locate promising scientists and engineers to help meet Hanford's requirements for the balance of FY 1956 and FY 1957. These letters yielded names and addresses of about forty-five men, and in addition information on proper procedures to follow in contacting placement offices at the military bases. Eastern representatives have already contacted most of these placement centers. However, it appears desirable for Hanford to be represented at future interviews. All of the information on these contacts was promptly forwarded to T. G. Marshall in Technical Personnel Placement for his review and consideration.

A recent Presidential directive indicates that men now in military service may be released earlier than their two year assignments if they were previously employed in essential industries and plan to return to this work upon their release. Further clarification of this rule is planned to see whether or not it would be worthwhile to give each of our men in military service this information in as full detail as possible. If it develops that they can be released earlier, and these men elect to do so, it should be of aid in relieving our manpower shortage.

TECHNICIAN TRAINING PROGRAM

It is now anticipated that six new members will be added to the Technician Training Program at the start of the new semester of studies. One of these is a transfer from the Analytical Laboratory of the Separations Section.

There was one termination from the Program of a member who elected to take six months service in the armed forces under the new provision of the Selective Service Act.

UNIVERSITY RELATIONS PROGRAM

Twenty talks have now been presented or scheduled at ten universities in the western section of the country. It is evident that this Program is of real value in increasing our contacts on the college campuses. Plans are under way to enlarge this Program for the next school year.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

The Personnel Development Courses presented during this period were as follows:

<u>COURSE</u>	<u>NUMBER OF TIMES PRESENTED</u>	<u>NUMBER IN ATTENDANCE</u>
Job Relations Development	3	37
Your Stake in American Industry	1	8
Presupervisory	1	9
Job Instruction Training	1	9
Labor-Management Relations	1	17
Conference Leading	1	11
Job Methods Improvement	2	19
Customer Relations	1	14
Secretarial-Stenographic	1	15
New Exempt and Supervisors Orientation	1	23

Distribution of 448 Personnel Development Courses objective books for 1956 was made during January.

School of Nuclear Engineering

Fall Semester

Final examinations have been scheduled during the week of January 23 thru 27. Term grades will be sent to all students and affiliated universities as soon as they have been received.

Spring Semester

39 courses are offered in the Spring Term; 20 graduate courses and 19 college-level and vocational subjects. Registrations to date are ahead of both terms in 1955. If this increase continues the school may have a larger enrollment than during the past term.

School information and bulletins have been widely distributed to HAPO employees to aid them in planning their own personal development program.

EMPLOYEE & PUBLIC RELATIONS DEPARTMENT
HEALTH & SAFETY SECTION
JANUARY 1956

General

Personnel Changes

Six additions and thirteen deletions resulted in a decrease to 215.

Employee Relations

Employee attendance at 52 meetings was 360.

Visits

Dr. Norwood attended a meeting of the Board of Directors of the Industrial Medical Association and the Annual Congress of Industrial Medicine. Both were held in Detroit.

Industrial Medicine

Dispensary visits increased from 5,407 to 5,547 while medical examinations decreased from 800 to 705.

An operator's entire right hand was contaminated with about a milligram of plutonium on January 17th. The material was so deeply fixed in the skin that in spite of strenuous decontamination efforts, a few micrograms still existed in the skin after three weeks. Transcutaneous absorption has apparently been too small to result in significant body deposit and the hand count is being reduced daily.

Safety and Fire Prevention

There were three disabling injuries in Operations, none in community. There were 365 medical treatment cases and six other accidents and incidents. The community had 26 medical treatment cases.

Mr. W. E. Johnson has agreed to act as Chairman of the Central Safety Council. Plans are under way to give more authority to safety standards. Efforts are in progress to make job descriptions and appraisals more specific with respect to safety.

Kadlec Hospital

The average daily census increased from 43.6 to 53.9 as compared with 74.0 a year ago. The average daily newborn census was 6.5, the lowest since 1947. Mr. Bakko, hospital administrator, has announced his resignation effective April 1 to accept a position in the Alameda County hospital system.

Public Health

There was a slight increase in communicable diseases.

HEALTH & SAFETY SECTION

JANUARY 1956

Industrial Medical Services

Dispensary visits during January were 5,547 as compared to 5,407 in December. The January, 1955 total was 4,504. There were 484 new job connected cases treated. General Electric employees sustained three disabling injuries. There were 28 nurses on the non-exempt roll providing dispensary services in ten different locations.

The total number of examinations for the month was 705 as compared to 800 the previous month.

Dr. Earl and Dr. Rowlett took and passed the Washington State Board examinations on January 4th and 5th, and are now licensed for the practice of medicine and surgery in the State of Washington.

There was one information meeting held for industrial physicians during the month.

A utility operator's entire right hand was contaminated with milligram amounts of plutonium on January 17th. All immediate efforts to reduce the contamination to MPL levels were not successful due to penetration into the skin. Absorption into the body however has not been enough to date to require general treatment measures and the amount on the skin has been slowly reduced by desquamation.

Negotiations have continued for preparation of a course for management in human understanding.

A further meeting was held with those concerned in noise control and the locations where hearing protection is required was revised according to most measurement data.

The Health Activities Committee met on January 19th and the health topic on Heart Disease was discussed. Information on this subject was prepared for distribution throughout the plant. The January sickness absenteeism was 1.69%.

Net costs for the month of December increased approximately \$500 over November costs. Salaries increased \$1,150 due mainly to the inclusion of one extra day of non-exempt salaries in December costs. This was partially offset by decreases in Supplies and Other which were unusually high in November when considerable printing services were required. An expected increase in steam costs caused the remainder of the increase.

Costs-Operations

	<u>Dec.</u>	<u>Nov.</u>	Increase (Decrease)
Salaries	\$37,200	\$36,054	\$ 1,146
Continuity of Service	3,348	3,245	103
Laundry	183	148	35
Utilities, Transportation, Maintenance	4,646	3,974	672
Supplies and Other	<u>4,260</u>	<u>5,601</u>	(1,341)
Total Gross Costs	\$49,637	\$49,022	\$ 615
Less: Revenue	751	695	(56)
Expense Credits	<u>9,567</u>	<u>9,529</u>	(38)
Net Cost of Operation	\$39,319	\$38,798	\$ 521

HEALTH & SAFETY SECTION

JANUARY 1956

Industrial Medical Services (Continued)

Costs-Operations (Continued)

On a year to date basis net costs are \$44 under the amount budgeted in the Midyear Budget Review.

HEALTH & SAFETY SECTION

JANUARY 1956

Industrial Medical Services (Continued)	1955 December	1956 January
<u>Physical Examinations</u>		
<u>Operations</u>		
Pre-employment	63	59
Rehire	7	10
Annual	260	289
Interim	22	28
A.E.C.	22	32
Re-examination and recheck	119	115
Termination	33	70
Sub-total	526	603
<u>Contractors</u>		
Annals	1	1
Pre-employment	70	2
Recheck	18	9
Re-examinations	0	0
Termination and Transfer	118	50
Interim	67	40
Sub-total	274	102
Total Physical Examinations	800	705
<u>Laboratory Examinations-Clinical</u>		
<u>Operations</u>		
Government	121	135
Pre-employment, Termination, Transfer	636	785
Annual	1399	1619
Recheck (Area)	111	131
First Aid	45	34
Sub-total	2312	2704
<u>Contractors</u>		
Pre-employment, Termination, Transfer	1297	1217
Total Clinical Laboratory Examinations	3609	3921
<u>X-Ray</u>		
<u>Operations</u>		
Government	7	11
Pre-employment, Termination, Transfer	87	82
Annual and Interim	339	365
First Aid	62	45
Sub-total	495	503
<u>Contractors</u>		
Pre-employment, Termination, Transfer	123	156
First Aid	11	6
Sub-total	134	162
Total X-Ray	629	665
Electrocardiographs	128	105
Physical Therapy Cases Referred	96	81

HEALTH & SAFETY SECTION

JANUARY 1956

<u>Industrial Medical Services (Continued)</u>	<u>1955 December</u>	<u>1956 January</u>
<u>First Aid Treatments</u>		
<u>Operations</u>		
New Occupational Cases	488	484
Occupational Case Retreatments	1692	1732
Non-occupational Treatments	3121	3189
Sub-total	5301	5405
<u>Construction</u>		
New Occupational Cases	26	25
Occupational Case Retreatments	67	90
Non-occupational Treatments	13	27
Sub-total	106	142
Total First Aid Treatments	5407	5547
<u>Disabling Injuries</u>		
General Electric	0	3
Contractors	0	0
Total	0	3
<u>Nurse Visits</u>		
Calls made	3	0
Employee Personal Illness	3	0
No. absent due to illness in family	0	0
No. not at home when call was made	0	0

HEALTH & SAFETY SECTION

JANUARY 1956

Kadlec Hospital

The average daily adult census increased from 43.6 to 53.9 as compared with 74.0 a year ago. This represents an occupancy percentage of 49.4 broken down as follows: Mixed Service (Medical, Surgical, Pediatrics) 54.0; Obstetrical Service 30.5. A further breakdown of the Mixed Service shows an occupancy percentage of 47.8 on Medical, 64.1 on Surgical and 48.9 for Pediatrics.

The maximum and minimum daily census ranged as follows:

	<u>Minimum</u>	<u>Maximum</u>
Mixed Service	26	65
Obstetrical Service	2	11
Total Adult	29	73

The average daily newborn census decreased from 8.8 to 6.5 as compared with 9.9 a year ago.

Nursing hours per patient per day:

Medical, Surgical, Pediatrics	3.56
Obstetrical	8.18
Newborn	5.58

The high number of nursing hours on obstetrical and newborn services result from the very low census experienced on these services during January. Not since October, 1947 have there been so few births in one month, that number being 43. In May, 1948 there were 48 births. Additional arrangements have been made to further utilize nurses from the obstetrical service in other parts of the hospital but still maintain the necessary level of care in obstetrics. This is expected to have the additional benefit of giving more adequate care during peak periods on the medical, surgical and pediatrics services.

The ratio of inpatient hospital employees to patients (excluding newborn) for the month of December was 2.78. When newborn infants are included, the ratio is 2.32.

The net expense for the operation of Kadlec Hospital for December was \$33,633 as compared with \$27,353 for November. Summary is as follows:

Kadlec Hospital net expense	\$33,633
This represents an increase of almost \$6,300 over the month of November due almost entirely to loss of revenue from a lower census. Revenue dropped \$5,000, gross costs increased about \$1,700 and expense credits increased approximately \$400. The increased costs resulted from an extra day of non-exempt salary charged during this period and some additional costs due to inclement weather.	

HEALTH & SAFETY SECTION

JANUARY 1956

Kadlec Hospital (Continued)

A delegation of three Sisters of St. Francis of Perpetual Adoration, Sister Regula, Mother Josina who is Assistant Mother General and Sister Fredoline, accompanied by Father Sweeney of Richland visited the hospital on January 19th. They were interested in seeing the physical plant and discussing hospital operation with a view toward determining their interest in operating the hospital after transfer. It has since been learned that this group is interested in being considered as a possible future operator of the hospital.

Following is a summary of employee relations meetings held in the Health and Safety Section during the month of January.

	<u>Meetings</u>	<u>Attendance</u>
Hospital	37	272
Industrial Medicine	3	14
Public Health	10	57
Safety & Fire Prevention	1	11
General	<u>1</u>	<u>6</u>
Total	52	360

HEALTH & SAFETY SECTION

JANUARY 1956

Hospital Unit (Continued)	1955 December	1956 January
<u>Kadlec Hospital</u>		
Average Daily Adult Census	43.6	53.9
Medical	9.8	17.7
Surgical	15.8	20.5
Pediatrics	8.1	9.3
Mixed	33.7	47.5
Obstetrical	9.9	6.4
Average Daily Newborn Census	8.8	6.5
Maximum Daily Census:		
Mixed Services	56	65
Obstetrical	15	11
Total Adult Census	71	73
Minimum Daily Census:		
Mixed Services	19	26
Obstetrical Service	5	2
Total Adult Census	26	29
Admissions: Adult	334	366
Discharges: Adult	370	337
Medical	83	78
Surgical	147	150
Pediatrics	67	64
Mixed	297	292
Obstetrical	73	45
Newborn	68	42
Patient Days: Adult	1353	1670
Medical	304	549
Surgical	490	636
Pediatrics	251	289
Mixed	1045	1174
Obstetrical	308	196
Newborn	273	200
Average Length of Stay: Adults	3.7	5.0
Medical	3.7	7.0
Surgical	3.3	4.2
Pediatrics	3.7	4.5
Mixed	3.5	5.0
Obstetrical	4.2	4.4
Newborn	4.0	4.8
Occupancy Percentage: Adults	40.0	49.4
Medical	26.5	47.8
Surgical	49.4	64.1
Pediatrics	42.6	48.9
Mixed	38.3	54.0
Obstetrical	47.1	30.5
Newborn	33.8	25.0
(Occupancy Percentage based on 109 adult beds and 26 bassinets.)		

HEALTH & SAFETY SECTION

JANUARY 1956

<u>Hospital Unit (Continued)</u>	1955 <u>December</u>	1956 <u>January</u>
Avg. Nursing Hours per Patient Day:		
Medical, Surgical, Pediatrics	4.80	3.56
Obstetrics	5.63	8.18
Newborn	4.06	5.58
Avg. No. Employees per Patient (excluding newborn)	2.78	
Operations: Major	42	57
Minor	37	39
E.E.N.T.	57	61
Dental	0	2
Births: Live	61	47
Still	0	0
Deaths	3	2
Hospital Net Death Rate	.23%	0
Net Autopsy Rate	33.3	50.0
Discharged against advice	0	0
One Day Cases	91	77
Admission Sources:		
Richland	84.4	84.7
North Richland	.3	.8
Other	15.3	14.5
Admissions by Employment:		
General Electric	75.1	77.6
Government	3.9	3.0
Facility	9.0	8.5
Contractors	3.3	2.7
Schools	1.8	1.9
Others	6.9	6.3
Hospital Outpatients:		
First Aid	416	433
Clinical Laboratory	120	129
Bacteriological Laboratory	33	72
X-Ray	106	116
Physical Therapy	167	204
<u>Physical Therapy Treatments</u>		
Outpatient Treatments	167	98
Hospital	15	75
Total	182	173
<u>Pharmacy</u>		
No. of Prescriptions Filled	2024	2369
No. of Store Orders Filled	453	494

HEALTH & SAFETY SECTION

JANUARY 1956

	1955 <u>December</u>	1956 <u>January</u>
<u>Hospital Unit (Continued)</u>		
<u>Kadlec Hospital (Continued)</u>		
<u>Clinical Laboratory Examinations</u>		
Outpatient Examinations	485	498
Hospital	2803	2994
Public Health	0	0
Total	3288	3492
<u>X-Ray Examinations</u>		
Outpatient Examinations	114	98
Hospital	190	188
Public Health	5	29
Total	309	315
<u>Electrocardiographs</u>		
Outpatient Examinations	0	0
Hospital	22	39
Total	22	39
<u>Bacteriological Laboratory</u>		
Treated Water Samples	189	209
Milk Samples (Inc.Cream & Ice Cream)	40	36
Other Bacteriological Tests	330	308
Total	559	553
<u>Patient Meals</u>		
Regulars	1947	2229
Children under 8	503	743
Specials	615	754
Softs	406	574
Tonsil and Adenoid	116	103
Liquids	107	153
Surgical Liquids	41	56
Total	3735	4612
<u>Cafeteria Meals</u>		
Noon	1345	1411
Night	245	259
Total	1590	1670

HEALTH & SAFETY SECTION

JANUARY 1956

Public Health Unit

A slight increase in communicable disease cases was reported, 85 as compared with 80 for December.

A 37% increase occurred in field nursing visits with the biggest increase registered in communicable disease visits.

Immunization clinics were completed at three schools with other schools scheduled for February.

The nurse supervisor helped plan and organize a Polio Institute for Nurses in connection with a Red Cross nursing committee. The Institute was well attended and proved highly rewarding for those in attendance.

Demonstrations on tooth brushing were given in 5 elementary schools, using the large tooth model and brush provided by the State Health Department.

Plans were completed for a new TV series on common health and medical problems to be presented over KEPR-TV, and for a Public Health Newsletter to be distributed monthly beginning in February.

Social service admitted 14 new families or individuals for counseling during January. Service was completed for 9 families while 46 were carried over to February for care.

With these persons, 179 interviews were held. Marital counseling was the focus of 31 interviews and difficulties between parents and children involved 30 interviews.

Personality and behavior problems involved 117 interviews. Of these, 55 interviews concerned adults, 24 interviews were with adolescents and 38 were with children. Of the 55 interviews with adults, 15 were focused on vocational adjustment.

Medical economic problems were greatly reduced, there having been one only during the month.

Permits were issued to 25 restaurants and 10 grocery stores, in conformance with the Benton County Restaurant Ordinance. Plans were inspected and approved for a new restaurant in a suburban shopping area. Two restaurants are in the process of being remodeled.

A total of 111 food service permit examinations were given. Eight of this total failed to pass the examination and conferences were held with these persons. After additional study they returned to pass the examination on the second attempt.

Two inspections were made regarding termites in public schools. Information relative to control measures was given.

Water samples collected showed satisfactory results with the exception of one from an industrial area. Investigation revealed this to be a dead-end line and steps have been taken to correct this. Sewage samples showed an improvement over the preceding month. Bacteriological examination of 24 pasteurized milk samples showed satisfactory results.

HEALTH & SAFETY SECTION

JANUARY 1956

Public Health (Continued)	1955 December	1956 January
<u>Education</u>		
Pamphlets distributed	10,390	9,990
News Releases	14	12
Staff Meetings	3	1
Classes	15	29
Attendance	147	233
Lectures & Talks	5	14
Attendance	224	1,756
Films Shown	62	11
Attendance	1,782	351
Community Conferences & Meetings	2	12
Radio Broadcasts	13	9
TV Broadcasts		5
<u>Immunizations</u>		
Diphtheria Booster	0	40
Smallpox	0	70
Tuberculin Test	2	53
Immune Globulin	0	4
<u>Social Service</u>		
Cases carried over	35	41
Cases admitted	22	14
Cases closed	16	9
Remaining case load	41	46
Activities:		
Home Visits	6	5
Office Interviews	137	174
Conferences	49	58
Meetings	24	53
<u>Sanitation</u>		
Inspections made	40	50
Conferences held	12	21

HEALTH & SAFETY SECTION

JANUARY 1956

Public Health (Continued)	1955 <u>December</u>	1956 <u>January</u>
<u>Communicable Diseases</u>		
Chickenpox	19	23
Food Poisoning	5	0
German Measles	3	8
Impetigo	3	1
Measles	1	3
Mumps	22	22
Ringworm	4	1
Roseola	6	2
Scarlet Fever	8	6
Strep. Infection (Throat)	4	2
Thrush	0	1
Tuberculosis	1	1
Whooping Cough	4	15
Total	80	85
 Total No. Nursing Field Visits	 249	 342
Total No. Nursing Office Visits	16	4

COMMUNITY SECTION

JANUARY 1956

ORGANIZATION AND PERSONNEL:

	<u>BEGINNING OF MONTH</u>		<u>END OF MONTH</u>	
	<u>Exempt</u>	<u>Nonexempt</u>	<u>Exempt</u>	<u>Nonexempt</u>
Community Administration	1	1	1	1
Maintenance & Renovations Unit	9	142	9	140
Police Unit	15	23	15	25
Commercial & Residential Property Unit	7	25	7	24
Fire Unit (Includes 33 Firemen)	50	0	50	0
Transfer Study	1	0	1	0
Community Operations Administration	1	1	1	1
Electrical Unit	5	16	5	16
Engineering Unit	6	4	6	4
Water & Sewerage Utilities Unit	6	22	6	22
Library Unit	3	9**	4*	11**
Public Works & Recreation Unit	<u>6</u>	<u>32</u>	<u>6</u>	<u>33</u>
	110	275	111	277

	<u>Exempt</u>	<u>Nonexempt</u>
Additions to Payroll	1	5
Transfers In		3
Removals from Payroll		3
Transfers Out		3
Net Increase	<u>3</u>	

*Includes one half-time employee.

**Includes two half-time employees.

MAINTENANCE AND RENOVATION UNIT

January, 1956

	<u>Exempt</u>	<u>Nonexempt</u>
Employees - Beginning of month	9	142
New hires	0	1
Transfers out	0	2
Discharged	0	1
Employees - End of month	9	140

INTERIOR PAINT REPORT - FY 1956

January, 1956

FOREMEN: R. A. CHAMBLISS; D. W. LUKINS; M. E. TAPPAN

TYPE UNIT	NO. UNITS SCHEDULED	COMPLETED THIS MONTH	COMPLETED TO DATE	BALANCE TO BE PAINTED
A	406	16	109	297
B	348	19	130	218
C	160	37	118	42
D	2	0	1	1
E	23	1	8	15
F	65	3	24	41
G	5	1	2	3
H	68	1	27	41
K	57	14	45	12
L	37	2	4	33
M	7	0	0	7
Q	28	0	3	25
R	24	2	4	20
S	5	0	0	5
T	0			
U	77	0	2	75
V	184	5	17	167
Y	17	1	14	3
Z	2	0	0	2
1BP	9	0	7	2
2BP	33	5	28	5
3BP	10	3	9	1
Tract	19	0	2	17
1BR Apt.	27	1	2	25
2BR Apt.	69	1	15	54
W-13 Apt.	5	2	2	3
TOTAL	1687	114	573	1114

10 Units added.

Est. MH B. F.	23,895	Actual MH B. F.	24,532
Est. MH This Month	<u>6,229</u>	Actual MH This Month	<u>6,418</u>
Total Est. MH	30,124	Actual Total MH	30,950

828 MH were spent in the painting of dormitory rooms.

PLUMBING SHOP

January, 1956

FOREMAN: F. L. ELSENSOHN

Electric water heaters replaced	23
Laundry trays replaced	31
Miscellaneous plumbing work orders completed	31
Miscellaneous steam work orders completed	18
Plumbing for floor and sink linoleum	113
Plumbing for replacement of shower stalls	2
Radiators completely overhauled in dormitories and the hospital	9
Cleared major sewer stoppages caused by tree roots	75
Cleared major stoppages in main sewers for Public Works	8
Miscellaneous work orders for truck drivers and servicemen	9
Plumbing and steam repairs in the hospital and Public Health buildings	30.0 hrs.
Worked on plumbing service orders	46.6 hrs.
Hauling topsoil on service orders	20.0 hrs.
Loaned Heavy Equipment Operator to Public Works	51.5 hrs.
Loaned Heavy Equipment Operator to 200-W Area	8.0 hrs.
Shoveled snow off walks and steps at dormitories	10.0 hrs.
Broke up foundation walls and filled basement at tract house O-1224	62.0 hrs.

Made routine steam inspection once each week in Government owned commercial facilities, dormitories, and apartments.

Excavated with backhoe machine and handwork for the cleanout of roots in sewer lines, and to repair all leaking and broken underground piping, and backfilled.

SERVICE ORDER CREW

FOREMAN: L. F. CARPENTER

A. Service orders on hand at beginning of month	1471
B. Received during the month	2223
C. Completed during the month	2165
D. On hand at end of month	1531

E. A total of 151 manhours were expended on work orders.

F. Backlog of service orders by craft:

Plumbing	795
Electrical	663
Carpentry	<u>73</u>
Total	1531

G. All vacated houses were winterized. These are not included in the service order completions.

RENOVATION AND LABOR CREW

January, 1956

FOREMAN: B. C. BAIN

Houses renovated	34
Minor carpenter repairs to renovated houses	19
Trash pickups	20
Minor repairs to dormitories	13
Renovation minor paint jobs	28
Complete paint jobs	2
Redecorated following a fire	3
Houses sprayed for insect control	2
Floors cleaned and sealed in renovated houses	3
Renovated houses deodorized	2

Provided weekly service of delivering linens and janitorial supplies to occupied dormitories.

Provided weekly pickup and delivery of laundry from various General Electric Company units to Richland Laundry and Dry Cleaners.

MECHANICAL SHOP

FOREMAN: Z. H. MAYBERRY

A. Millwright Crew:

Furnace service orders	307
Routine furnace inspections	140

Routine work performed at Kadlec Hospital by 1 man.

B. Sheetmetal Crew:

Smoke pipes replaced	13
Shower stalls replaced	3
Installed coal hatch flashings - Ranch Houses	12
Installed rain gutters	21
Repaired pad holders for dormitory air conditioners	14

Alteration on fire truck is about 75% complete.

C. Service Crew:

Tree removal orders completed	55
Tree stumps removed for Electrical Distribution	53 orders

Snow was removed from steps and sidewalks at all dormitories after every snow fall.

All dormitory cooler pad holders have been cleaned, repadded, and made ready for summer use.

LINOLEUM AND CARPENTER SHOP

January, 1956

FOREMAN: R. M. MARTIN

Replaced bath wall tile	15
Repaired bath wall tile	3
Replaced bath floor linoleum	9
Repaired bath floor linoleum	1
Replaced kitchen floor linoleum	56
Repaired kitchen floor linoleum	5
Repaired bedroom floor tile	3
Replaced living room floor linoleum	1
Repaired living room floor linoleum	2
Replaced hall floor linoleum	1
Replaced steps and landing linoleum	41
Replaced sink top linoleum	101
Repaired sink top linoleum	2
Replaced work bench linoleum	23
Repaired work bench linoleum - fire damaged	1
Replaced cupboard top linoleum	2
Replaced sinks	10
Replaced sink & sink linoleum - hospital	1
Repaired linoleum - hospital	1
Repaired linoleum - 1146 Building	1
Repaired exterior doors	2
Repaired siding	2
Repaired roofs	80
Replaced screen doors	2
Replaced ranch window screens	48
Repaired screen doors	2
Repaired walls	4
Repaired ceilings	1
Replaced floor boards	4
Repaired and replaced doors - The Mart	2
Interior house repairs	152
Jack and shim	3
Repaired ranch ladders	7
Paint touch ups	78
Chempoints	138

COMMUNITY SECTION
RICHLAND POLICE DEPARTMENT
MONTHLY REPORT
JANUARY 1956

ORGANIZATION

	EXEMPT	NON-EXEMPT
EMPLOYEES - BEGINNING OF MONTH	15	23
TRANSFERS IN	0	2
TRANSFERS OUT	0	0
NEW HIRES	0	0
TERMINATIONS	0	0
	<hr/>	<hr/>
TOTAL - END OF MONTH	15	25

GENERAL

TWO 18-YEAR-OLD RICHLAND BOYS, PATRICK MCCOY, 1324 THAYER DRIVE, AND JACK C. DAVIS, 1104 TORBETT, WERE ARRESTED THURSDAY, JANUARY 26, BY RICHLAND POLICE AND EACH WERE CHARGED ON THREE SEPARATE COUNTS OF INJURING PROPERTY OF OTHERS. BOTH BOYS ADMITTED TO POLICE AND SIGNED STATEMENTS THAT THEY WERE THE ONES WHO BROKE WINDSHIELDS AND OTHER GLASS IN 41 AUTOMOBILES IN RICHLAND ON THE NIGHT OF NOVEMBER 9, 1955. MCCOY IS NOW CONFINED TO THE BENTON COUNTY JAIL IN PROSSER FOLLOWING HIS ARREST IN RICHLAND ON JANUARY 21, 1956, AT WHICH TIME A QUANTITY OF STOLEN MERCHANDISE HAD BEEN FOUND IN HIS CAR. AT THAT TIME, MCCOY WAS TURNED OVER TO THE KENNEWICK POLICE DEPARTMENT, WHO CHARGED HIM WITH GRAND LARCENY. HE IS NOW SERVING A 60 DAYS JAIL SENTENCE AS A RESULT OF THAT ARREST. DAVIS IS FREE ON \$1500.00 BAIL. THIS CASE WAS CLEARED THROUGH THE COOPERATION OF A NUMBER OF OUTSIDE INFORMANTS AND THROUGH THE PAINSTAKING EFFORTS ON THE PART OF POLICE OFFICERS AND INVESTIGATORS. DAMAGE TO THE CARS INVOLVED WAS ESTIMATED TO RUN BETWEEN \$4000.00 AND \$5000.00.

CAPT. W. A. ZIEGLER AND LT. E. E. MILLER ATTENDED THE NATIONAL SAFETY COUNCIL BUSINESS MEETING AT YAKIMA ON JANUARY 19. THE PURPOSE OF THE MEETING WAS TO CLARIFY METHODS AND PROCEDURES OF USING THE ANNUAL INVENTORY OF TRAFFIC SAFETY ACTIVITIES AS A TOOL TO IMPROVE ACCIDENT PREVENTION PROGRAMS.

DURING THE MONTH, 2 NEW PATROLMEN WERE TRANSFERRED TO THIS DEPARTMENT, REPLACING 2 MEN PREVIOUSLY LOST BY TRANSFERS TO THE SECURITY PATROL.

MEMBERS OF THE TRAFFIC CONTROL SECTION CONDUCTED 4 SAFETY MEETINGS THIS MONTH.

TRAFFIC

RICHLAND	1956		1955		1956	1955
	DEC.	JAN.	DEC.	JAN.	TOTAL TO DATE	TOTAL SAME PERIOD
REPORTABLE ACCIDENTS	63	41	20	34	41	34
PROPERTY DAMAGE ACCIDENTS	59	38	18	30	38	30
INJURY ACCIDENTS	4	3	2	4	3	4
TOTAL PERSONS INJURED	5	3	2	6	3	6
FATAL ACCIDENTS	0	0	0	0	0	0
ACCIDENTS-DAYLIGHT HOURS	37	29	9	17	29	17
DARKNESS	26	12	11	17	12	17
ACCIDENTS-BUSINESS DISTRICT	26	10	5	5	10	5
RESIDENTIAL	32	29	11	26	29	26
OTHER	5	2	4	3	2	3
ACCIDENTS INVESTIGATED	39	26	17	21	26	21
CRIMINAL COMPLAINTS FILED	24	13	13	5	13	5
VIOLATIONS CONTRIBUTING TO ACCIDENTS:						
NEGLIGENT DRIVING	12	2	6	2	2	2
FAIL. TO YIELD RIGHT OF WAY	13	13	4	8	13	8
FOLLOWING TOO CLOSELY	16	4	2	3	4	3
DRUNK DRIVING	0	1	2	1	1	1
PEDESTRIAN VIOLATION	0	0	0	0	0	0
INATTENTION TO DRIVING	0	0	0	0	0	0
RECKLESS DRIVING	0	0	1	0	0	0
SPEEDING	11	0	0	1	0	1
UNSAFE SPEED	17	16	0	14	16	14
IMPROPER BACKING	1	3	0	3	3	3
IMPROPER PARKING	1	0	0	0	0	0
DISREGARDING STOP SIGN	1	0	0	0	0	0
HIT AND RUN	1	0	0	1	0	1
IMPROPER PASSING	0	1	0	0	1	0
IMPROPER TURN	0	1	0	1	1	1
FAILURE TO SIGNAL	0	0	0	0	0	0
DEFECTIVE EQUIPMENT	0	0	1	0	0	0

RICHLAND	1956		AVE. PER ACCIDENT 1956		AVE. PER ACCIDENT 1955	
	DEC.	JAN.	DEC.	JAN.	DEC.	JAN.
ACCIDENT PROPERTY DAMAGE	\$12,603.10	\$8,514.14	\$200.05	\$207.66	\$473.88	\$216.49

TRAINING

ADVANCE TRAINING FOR RICHLAND POLICE MEMBERS AT THE SMALL ARMS RANGE FOR THE PERIOD IN FIELD INSTRUCTION WAS AS FOLLOWS:

.38 CALIBER REVOLVER	$\frac{1}{2}$ HOUR
RIOT GUN AND MACHINE GUN	$\frac{1}{2}$ HOUR
TOTAL NUMBER OF MEN REPORTING AT THE RANGE	9
NUMBER OF MEN FIRED OVER THE ARMY-L COURSE	9

7 MEN FIRED FOR PRACTICE AND NO SCORES WERE TAKEN. (RIOT GUN & MACHINE GUN)

QUALIFICATIONS ON THE ARMY-L COURSE AS FOLLOWS:

MARKSMEN	2	100 %
----------	---	-------

ACTIVITIES	NOVEMBER	DECEMBER	JANUARY
BANK ESCORTS AND DETAILS	0	1	4
BIKES IMPOUNDED	9	2	3
BICYCLES REGISTERED	15	25	28
CHILDREN LOST OR FOUND	6	4	17
COMPLAINTS INVESTIGATED	87	96	98
DEATHS REPORTED	1	1	0
DOG, CAT, LOOSE STOCK COMPLAINTS	3	3	4
DOGS, OTHER ANIMALS RPTD LOST OR FOUND	17	29	21
DOORS, WINDOWS, RPTD OPEN IN FACILITIES	29	35	29
EMERGENCY MESSAGES DELIVERED	11	18	10
FIRES INVESTIGATED	11	9	8
GUNS REGISTERED	13	6	12
LAW ENFORCEMENT AGENCIES ASSISTED	5	11	7
LETTERS OF INQUIRY	137	130	99
MISCELLANEOUS ESCORTS AND DETAILS	8	2	8
PERSONS INJURED BY DOGS	0	0	0
PLANT DEPARTMENTS ASSISTED	90	69	36
PRISONERS PROCESSED THROUGH JAIL	11	6	8
PRIVATE INDIVIDUALS ASSISTED	31	32	25
PROPERTY LOST OR FOUND	22	21	8
RECORDS INQUIRIES	20	14	25
REPORTS PROCESSED THROUGH RECORDS	197	249	221
STREET LIGHTS OUT REPORTED TO ELECTRICAL	159	171	214
TRAFFIC SAFETY MEETINGS (JAN. ATTEND. 320)	5	6	14
TOTALS	887	940	899

MONTHLY REPORT
 RICHLAND POLICE DEPARTMENT
 JANUARY 1956

<u>OFFENSES</u>		<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
<u>PART I</u>					
1. Criminal Homicide					
a. Murder & Non. Neg. Mans.					
b. Mans. by Negligence					
2. Rape					
3. Robbery					
4. Aggravated Assault					
5. Burg-Break. & Entry					
6. Larceny Over \$50.00	2	1			
Under \$50.00	13	-		4	-
7. Auto Theft	-	-		-	1
TOTAL PART I CASES	15	1	4	1	1
<u>PART II</u>					
8. Other Assaults	-	-			
9. Forgery & Counterfeit	-	-			
10. Embezzlement & Fraud	3	-			3
11. Stolen Prop:Buy:Receive	-	-			-
12. Weapons:Carry:Possessing	-	-			-
13. Prostitution	-	-			-
14. Sex Offenses	-	-			-
15. Offenses Ag. Fam. & Child	-	-			-
16. Narcotics	-	-			-
17. Liquor Laws	-	-			-
18. Drunkenness	1	-			1
19. Disorderly Conduct	-	-			-
20. Vagrancy	-	-			-
21. Gambling	-	-			-
22. Drunk Driving	5	-			5
23. Viol. Road & Driving Laws:					
Failure to Stop & Identify	1	-		1	-
Speeding	23	-		5	18
Stop Sign	25	-		7	18
Negligent Driving	17	-		-	17
Right of Way	3	-		-	3
Reckless Driving	2	-		-	2

<u>OFFENSES</u>	<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
Defective Equipment	13	-	11	2
Illegal Passing	2	-	1	1
Parking	36	-	17	19
24. All Other Traffic Violations	22	-	17	5
25. All Other Offenses:				
Public Nuisance	4	-	-	4
Probation Violation	1	-	-	1
Malicious Mischief	6	-	4	-
Vandalism	5	-	1	1**
Bike Violations	3	-	3	-
Prowlers	1	-	1	-
Pick-up For Outside Agency	1	-	-	1
Damage to Government Property	1	-	-	-
Investigation	2	-	2	-
Cruelty to Animals	2	-	-	-
Indecent Exposure	2	-	2	-
Hitching Rides on Cars	1	-	1	-
27. Suspicion	1	-	-	-
TOTAL PART II CASES	183	-	73	101
PART III				
28. Missing Persons	6	-	6	-
Lost Persons	5	-	5	-
Lost Animals	8	-	2	-
Lost Property	11	-	14	-
29. Found Persons	-	-	-	-
Found Property	26	-	20	-
Found Animals	8	-	2	-
TOTAL PART III CASES	64	-	49	-

** Clearance of this case represents the arrest of two 18 year old boys who damaged windshields and glass in 41 Richland automobiles on 11-10-55.

<u>OFFENSES</u>		<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
PART IV					
30.	Fat.M.V. Traff. Accid.	-	-	-	-
31.	Pers. Inj. M.V. Traff. Accid.	3	-	-	-
32.	Prop. Dam. M.V. Accid.	38	-	-	-
33.	Other Traffic Accidents	-	-	-	-
34.	Public Accidents				
35.	Home Accidents	No Accurate Statistics Kept			
36.	Occupational Accidents				
37.	Firearms Accidents	-	-	-	-
38.	Dog Bites	-	-	-	-
39.	Suicides	-	-	-	-
40.	Suicide Attempts	1	-	-	-
41.	Sud. Death & Bod. Found	-	-	-	-
42.	Sick Cared For	-	-	-	-
43.	Mental Cases	-	-	-	-
TOTAL PART IV CASES		42	-	-	-

COMPOSITE TOTALS

PART I, II, III, IV CASES	304	1	126	102
----------------------------------	-----	---	-----	-----

Cases listed under "Cleared Other" are those cleared by various means other than arrest, such as: order from the prosecutor, juvenile probation officer or other situations in which a mutual agreement is obtained. They are definitely "cleared" cases and differ from the arrest column only in that there was no arrest. ** Vandalism cleared by arrest for previous year in which 41 windshields and glass were broken in Richland automobiles.

Property reported stolen	Richland	\$1,001.39
Property recovered	Richland	\$ 836.49

MONTHLY REPORT		RICHLAND POLICE DEPARTMENT				JUVENILES INVOLVED				JANUARY 1956	
OFFENSES	NO. CASES	JUVENILES	SEX	11	12	13	14	15	16	17	
Mischief	4	12	M	1	1	-	2	1	2	5	
Probation Violation	1	1	M	-	-	-	-	-	-	1	
Vandalism	1	2	M	-	-	2	-	-	-	-	
Larceny	2	7	M	-	-	-	2	4	1	-	
Public Nuisance	1	1	M	-	-	-	-	1	-	-	
Indecent Exposure	2	2	M	-	-	-	2	-	-	-	
TOTALS	11	25		1	1	2	6	6	3	6	

RICHLAND POLICE DEPARTMENT
RICHLAND JUSTICE COURT CASES
JANUARY, 1955

VIOLATIONS	NO. OF CASES	NO. OF CONV.	NO. OF FORF.	CASES CONT.	CASES DISM.	SENT. JAIL	SENT. SUSP.	LIC. REV.	CAGES ORIG. PREV.	MONTH	FINES	
											BAIL FORF.	SUSP.
NO DRIVER'S LICENSE	7	6	1								\$5.00	\$45.00
DEFECTIVE EQUIPMENT	2	2	6									10.00
NEGLIGENT DRIVING	17	7		2	1				2		225.00	142.50
DRUNK DRIVING	5	2		3		1		1				155.00
RECKLESS DRIVING	6	3		3				3	2			157.50
SPEEDING	16	6	10						1		83.75	95.50
STOP SIGN	21	6	14		1				1		116.00	52.50
NO. CERTIF. OF REGIS.	1	1							1			2.50
FTYROW	4	4										132.50
ILLEGAL PARKING	23	4	17	2							59.00	12.00
ILLEGAL TURN	1		1								5.00	
ILLEGAL USE ONE-WAY ST.	1		1								3.75	
STALLED VEH. FAIL. TO FLAG	1			1								
UNSAFE SPEED	1	1										50.00
LARCENY BY CHECK	1	1							1			
PUBLIC NUISANCE	3	2										17.50
PUBLIC INTOXICATION	2	1	1								12.50	12.50
PETIT LARCENY	1	1										52.50
SABBATH BREAKING	2	2							2			100.00
TOTALS	115	49	51	11	2	1	1	4	10		\$510.00	\$1037.50
												\$325.00
												(18)

1 DRUNK DRIVING - FINED \$102.50, DRVG PRIV SUSP 90 DAYS
 1 DRUNK DRIVING - FINED \$52.50, 5 DAYS CNTY JAIL SUSP, LIC SUSP 30 DAYS
 1 NEGLIGENT DRIVING - CHANGE OF VENUE
 1 RECKLESS DRIVING - FINED \$52.50, \$42.50 SUSP, LIC SUSP 30 DAYS
 1 RECKLESS DRIVING - FINED \$52.50, \$42.50 SUSP, LIC SUSP 30 DAYS
 1 RECKLESS DRIVING - FINED \$52.50, \$15 SUSP, LIC SUSP 30 DAYS
 1 SPEEDING - CONTINUED FROM OCTOBER, 1955
 1 NO. CERTIF. OF REGIS. - CONTINUED FROM OCTOBER, 1955
 1 PUBLIC NUISANCE - WARRANT ISSUED.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT
COMMUNITY SECTION
January, 1956

PERSONNEL - COMMERCIAL AND RESIDENTIAL PROPERTY UNIT:

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees - beginning of month	7	25
Transfers In	0	1
Transfers Out	0	2
New Hires	0	0
Terminations	<u>0</u>	<u>0</u>
Employees - end of month	7	24

PERSONNEL - COMMERCIAL AND NONCOMMERCIAL FACILITIES:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
December	1,597	94	1,691
January	<u>1,599</u>	<u>89</u>	<u>1,688</u>
Net Change	+2	-5	-3

SUMMARY OF ROUTINE ITEMS PROCESSED:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
Work Orders	52	2	54
Back Charges	2	0	2
FY Work Orders	266	27	293
FY Back Charges	10	2	12

CONTRACTS AND NEGOTIATIONS:

A. Commercial

1. Supplemental Agreement

Spencer-Kirkpatrick Insurance - to provide for new rent, separate payment for utilities and services, and certain other changes in connection with renegotiation and arbitration.

2. Business Development

Lease was awarded to J. P. Head for the 1125 Warehouse.

GENERAL:

A. Commercial

1. Richland Printers subleased their building to the Columbia Basin Girl Scout Council.
2. Minneapolis-Honeywell Corp. subleased space in the Richland Development Co. building.
3. Harold Kaeser Co. subleased space in the L. G. Cook building in the Westgate Shopping Center.
4. Tidewater Associated Oil Co. No. 3 terminated their sublease agreement with W. D. Snyder, and entered into a new sublease agreement with Wayne Callies.
5. The Westgate Food Store opened for business in the L. G. Cook building.
6. Jim & Jakes Sporting Goods terminated their sublease agreement in the Uptown Investment Co. building.
7. Richland Development Co. modified their sublease agreement with David's Shoes.
8. Automatic Laundry Co. modified their sublease agreement with Morrison-Knudson Co.
9. George Forsyth modified his sublease agreement with Richland TV Cable Corp.
10. L. G. Cook modified sublease agreements with
 - a. Sherwood Jewelers
 - b. Everett Green Real Estate
 - c. By-Lo Foods d/b/a Westgate Food Store

B. Noncommercial

1. Sixteen private boat moorage permits were terminated.

COMMERCIAL PROSPECTS:

Inquiries were received during the month concerning the establishment of the following types of enterprises in Richland.

Dance Studio
Used car lot

Warehouse & storage business

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT - COMMUNITY SECTION

January, 1956

SUMMARY OF OCCUPANCY AND EXPANSION STATUS:

A. Commercial	<u>DECEMBER</u>	<u>JANUARY</u>
1. Number of Government-Owned Buildings	41	41
a. Number of Businesses operated by Prime Lessees	36	36
(1) Number opened	0	0
(2) Number closed	2	0
b. Number of Businesses operated by Sublessees	21	22
(1) Number opened	0	1
(2) Number closed	0	0
Total Businesses in Government-Owned Buildings	57	58
2. Doctors and Dentists in Private Practice	31	31
3. Number of Privately-Owned Buildings	*84	84
a. Number of Businesses operated by Prime Lessees	49	49
(1) Number opened	0	0
(2) Number closed	0	0
b. Number of Businesses operated by Sublessees	119	121
(1) Number opened	1	4
(2) Number closed	2	2
Total Businesses in Privately-Owned Buildings	168	170
4. Privately-Owned Buildings under Construction	7	7
5. Total Number of Businesses in Operation	225	228
a. Total openings	1	5
b. Total closings	4	2
B. Noncommercial		
1. Government-Owned Buildings		
a. Churches	1	1
b. Clubs and Organizations	5	5
c. Government Agencies	2	2
	<u>8</u>	<u>8</u>
	Total	
2. Privately-Owned Buildings		
a. Completed and in Use	13	13
b. Under Construction	2	2
3. Church Plots and Buildings in Private Ownership	6	6
4. Pasture Land Permits	101	101
5. Private Boat Moorage Permits	76	60

*Corrected number.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

PROGRESS REPORT

	Orders incomplete as of December 30, 1955	Orders issued 12-30 to 1-31	Total orders Incomplete as of January 31, 1956
Service orders	1553	2548	1679
Work orders	1534	500	1416
Service charges		246	

Principal work order loads

	Incomplete as of December 30, 1955	Incomplete as of January 31, 1956
Kitchen cabinet linoleum	247	173
Kitchen floor linoleum	125	67
Bathroom tileboard	47	42
Shower stall	10	16
Laundry trays	85	65

118 alteration permits were issued as compared to 184 issued in December.

Install automatic washer	17	Install automatic dryer	42
Install TV antenna	14	Install electric heat	11
Convert to oil	4	Basement excavation	2
Basement partitions	5	Install fence	6
Relocate water heater	2	Install additional wiring	3
Install dishwasher	2	Reverse range & refer	2
Install shelves	2	Remove shelves	1
Insulate walls	1	Remove laundry trays	1
Install back door	1	Install water softener	1
Install exhaust fan	1		

1032 inspections were made, as compared to 1029 made in December 1955.

Alteration permits	215	Basement	8
Bathroom	15	Ceilings	14
Doors	14	Floors	9
Laundry trays	15	Linoleum	4
Paint	231	Porch	4
Range and refer recall	13	Steps and walks	7
Sink	21	Shower stall	3
Toilet seat	3	Trees	11
Walls	13	Windows	7
Yard	14	Roof	5
Miscellaneous	14	Renovation rechecks	31
Dormitories	151	Cancellations	65
Shows (new tenant)	66	Renovations	79

There were 55 houses with frozen pipes, 41 of these were precuts.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

TENANT STORES

<u>Merchandise Issued</u>	<u>Total Amount</u>
Shades	1067
Reflectors	22
Ice cube trays	17
Meat tender	3
Drip tray	8
Hydrator glass	4
Hydrator	1
Door stops	7
Cooker pot & cover	1-1
Refer parts	5
Range parts	11
Furniture delivery	53
Furniture recall	46
Space heaters recalled	1
Space heaters delivered	1

RECALL AND DELIVERY OF RANGES AND REFRIGERATORS -- MONTH OF JANUARY

	DELIVERY		RECALLED		
	REFERS	RANGES	REFERS	RANGES	
A	2TA	1SC	2TA	5SC	1GE
B	1TA	1SC	2TA	3SC	
F					
V		1GE	1TA	1GE	
Y	1GE	1GE		1GE	
1Br.					
2Br.	1TA		3TA	3SC	
3Br.	2TA	1SC	2TA	2SC	
Total	7	5	10	16	

Excess-- 5 AB ranges on January 18, 1956.

IN WAREHOUSE:

GE 8' refers -----1
 GM 7' refers -----4
 TA 7' refers -----12
 GM 6' refers ----- 2
 SO 82 refers ----- 7 GE
 AB ranges -----54
 GE ranges ----- 5
 Frigidaire range- 1

COMMERCIAL & RESIDENTIAL PROPERTY UNIT
RESIDENTIAL LEASES

JANUARY 1956

DORMITORY REPORT

	<u>Beds Available</u>	<u>Vacant Beds</u>	<u>Occupied Beds</u>
Men	399	61	338
Women	305*	63**	242*
Total	704*	124**	580*

*This includes 2 beds used for Dormitory Offices.

**This includes 7 beds vacant in Dormitory M 13

Waiting list

	Single rooms	Double rooms
Men	0	0
Women	0	0

The following Dormitories are in stand-by condition:

W 11--38 Beds W 12- 38 Beds W 15--50 Beds W 16--50 Beds
M 6--39 Beds M 7--39 Beds M 8--39 Beds

Total Beds 293

Dormitories released for temporary office use:

W 21--50 Beds W 17--50 Beds Total Beds 100

RESIDENTIAL LEASING

CANCELLATIONS

ALLOCATIONS

Voluntary terminations	16	New tenants	39
ROF	1	Moves (within Richland)	22
Retirement	1	Turnovers	10
MOP	22	Total	71
Turnovers			
Divorce	5	Houses on which leases were	
Death	3	cancelled "Ready to rent"	38
Marriage	4		
Move to Wherry House	1	Houses on which leases were	
Military Service	2	cancelled sent to "Renovation"	38
Not Eligible	3		
Moves (within Richland)	22	Number persons on Master list	602
Total	80	Number names on Move list	6524

RICHLAND HOUSING

HOUSING UTILIZATION AS OF MONTH ENDING JANUARY 31, 1956
HOUSES OCCUPIED BY FAMILY GROUPS

	Conven.	A&J	T	Pre Cut	Ranch	Pre Fab	Dorm Apt.	A&J Apt.	2BR Apt.	4th Hsg.	Tract	Total
G. E. Employees	2218	268	10	399	883	1127	7	53	57	209	28	5259
Comm. Fac.	97	17	0	27	49	49	0	4	4	8	3	258
AEC	63	25	0	16	35	28	3	3	5	9	2	190
Other Gov't.	11	2	0	0	3	3	0	0	0	0	1	20
Post Office	10	0	0	0	2	8	0	0	0	0	1	21
Schools	69	0	0	6	13	40	0	0	2	1	0	131
Comm. Activities	9	0	0	1	6	5	0	0	0	0	0	21
Med. Facilities	4	16	0	0	1	3	0	0	0	3	0	27
J. A. Jones	4	3	0	0	3	0	0	0	0	0	0	10
Minor Const.	0	0	0	0	0	1	0	0	0	0	0	1
Not Certified	4	1	0	0	1	1	0	1	0	0	0	8
Total	2489	333	10	449	996	1265	10	61	68	230	35	5946
Ready to Rent	3				1	6		2			1	13
In Renovation	8			1	3	5		1	2			20
Boarded Up											1	1
	2500	333	10	450	1000	1276	10	64	70	230	37	5980

	Begin Month	Moved In	Moved Out	End of Month	Difference
Conventional Type	2493	+ 24	-28	2489	-4
A&J Type	332	+ 3	- 2	333	+1
Precut Type	449	+ 4	- 4	449	0
Ranch Type	1000	+ 4	- 8	996	-4
Prefab Type	1270	+ 31	-36	1265	-5
Dorm. Apts.	10	+ 0	- 0	10	0
2BR Apts.	68	+ 2	- 2	68	0
Fourth Housing	230	+ 2	- 2	230	0
Tracts	35	+ 0	- 0	35	0
"T" Type	10	+ 0	- 0	10	0
A&J Apts.	64	+ 1	- 4	61	-3
Total	5961	+ 71	-86	5946	-15

COMMUNITY SECTION
RICHLAND FIRE DEPARTMENT
MONTHLY REPORT

January 1956

Organization & Personnel

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees - beginning of Month	17	33
Transfers In	0	0
Transfers Out	0	00
Terminations	0	0
New Hires	0	0
End of Month	17	33

Fire Protection

Fire Loss (Estimated):	Government	\$80.00
	Personal	<u>.00</u>
	January Total	\$80.00

Response to Fire Alarms	22
Investigation and Incidents	0
Ambulance Responses	22
Inside Schools and Drills	37
Outside Drills	2
Safety Meetings	10
Security Meetings	4
Alarm Boxes Tested	217

During the month, seven Boy Scouts were examined for their Firemanship Merit Badges.

Two first aid classes and demonstrations were conducted during January for health classes at Carmichael Junior High School. A first aid demonstration was also given for 25 Engineering employees in the 760 Building.

Eleven Blue Birds with two adult leaders and seven Boy Scouts with one leader visited the Central Fire Station in January

Fire Prevention

A total of 251 buildings were inspected, resulting in 32 hazard reports being submitted. Total of 193 fire extinguishers were inspected and serviced; 11 recharged; 3 removed, and 3 installed. 47 fire hose stand-pipes were inspected.

Fire Prevention - continued

Richland's 1955 Fire Prevention Scrapbook of activities, entered in the National Fire Protection Association contest, was awarded 1st Place in State, 2nd Place for cities of 20,000 to 50,000 population class, and 9th Place in North America.

At the request of AEC Engineering, assisted with an acceptance test of the new fire alarm system addition in 712 building. System operated satisfactorily.

Assisted City Engineer with a survey of the location and equipment for a proposed 500 gallon propane gas storage tank on the east side of Chief Joseph Junior High School. We recommended altering grade to prevent pocketing of gas fumes; curbing vents under building; placement of tank lower on bank to drain fumes from the boiler room and dock area, and greater distance from building.

Supervised an overhaul of the Jason Lee School Sprinkler System to prevent repeated false fire alarms. Obtained installation of an air bleeder line in extreme top of system. Trouble was corrected with removal of sediment around automatic alarm valve.

Provided standby protection in attic of C. C. Anderson's Store during welding operations on univent steam heaters.

Surveyed all fire alarm boxes throughout the city for needed preventive maintenance, painting, etc.

Supervised modification of "A" wing sprinkler system in Kadlec Hospital to eliminate a potential safety hazard to employees.

Conducted a survey of W-17 building for minimum fire protection needs to adequately protect valuable records. A heat detector system covering about one-fourth of building was recommended to provide 24-hour watchman service when connected to building fire alarm system.

Prepared several reports on Richland fire prevention projects for the AEC California Conference in early February.

Served as a panelist at a Chamber of Commerce Weekly Meeting and discussed local fire codes and regulations and how they affect the merchant.

Followed up several complaints on hazardous conditions in residences and dormitories during the month.

COMMUNITY OPERATIONS SUB-SECTION
RICHLAND ELECTRICAL UNIT
MONTHLY REPORT.
JANUARY 1956

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	5	16
Transfers In		
Transfers Out		
Terminations		
Total End of Month	5	16

SYSTEM MAINTENANCE AND OPERATION

Outside Lines:

Poles set	15
Poles transferred	9
Anchors installed	8
Guys installed	8
Street lights installed	5
Mast arms installed	5
Street lights relamped - 1100 Area	180
Street lights relamped - 700 Area	0
Flood lights relamped - 1100 Area	21
Flood lights relamped - 700 Area	0
Stack lights relamped - 700 Area	0
Traffic signals relamped	0
Primary line footage added	0
Primary line footage removed	0
Transformer KVA added	437½
Transformer KVA removed	350
New services installed	0
Services removed	2
Scheduled outages	8
Unscheduled outages	5
Trees trimmed	276
Stand by and Escort	2

TRAFFIC SIGNALS

Operational failures	2
Installations	0
Removals	0
Routine check R.R. signal at Van Giesen	4
Total signals in operation - Automatic	19
Total signals in operation - Manual auxiliary (automatic)	5
Total signals in operation - Flasher	3

RICHLAND ELECTRICAL UNIT

UTILITIES - ELECTRICAL MAINTENANCE

Electrical motors checked and serviced - irrigation	0
Electrical motors checked and serviced - water	76
Electrical motors checked and serviced - sewage	102

FIRE DEPARTMENT TEST AND MAINTENANCE

Inside circuit and equipment checks	8
Outside circuit checks	10
Inside faults repaired	1
New circuits placed in operation	0
Outside faults repaired	3
New boxes placed in operation	0

SUBSTATIONS

Main feeder and tie breaker checks - BB1S1	4
Main feeder and tie breaker checks - BB1S2	4
Secondary and pad located stations - checked jumpers, cutouts, grounds and general condition	26

METERING - OPERATION, MAINTENANCE, CONSUMPTION AND REVENUE

Voltage and load checks	19
Meters tested - customers request	6
New meters shop tested	104
Faulty meters replaced or repaired	5
Damaged meters and covers	2
Residential read-ins	144
Residential read-outs	140
Residential disconnects	10
Residential reconnects	9
Radio interference checks	4
Overloaded meters changed out	89
Routine meter tests	13
Replaced Roller Smith meters with Sangamo Meters	70

Consumption and Revenue for Month of December 1955.

	<u>No. of Meters</u>	<u>KWH</u>	<u>Revenue</u>
Residential - Schedule 1	6,970	9,482,847	\$86,611.31
Commercial - Schedule 2	<u>452</u>	<u>3,652,799</u>	<u>29,557.19</u>
Total	7,422	13,135,646	\$116,168.50

RICHLAND ELECTRICAL UNIT

COMMENTS:

STREET LIGHTING

Trouble was experienced on the 1200 series light circuit (ranch house area south of Swift) and was remedied by replacing the electric eye and repairing broken wire. Installed 5 new mercury vapor lights along Jadwin between Symons and Van Giesen. Performed routine relamping and trimming of trees from circuits as required.

TRAFFIC SIGNAL SYSTEM

Started overhaul of bearings and component parts on all Crouse-Hinds traffic controllers. Performed other routine maintenance as required. No cases of trouble were reported during the month.

FIRE PROTECTION SYSTEM

Performed special maintenance overhaul on all component parts and wiring of main control panel at Central Fire Station because of a malfunction of a control relay which temporarily removed from service the main control board. Repaired broken wire in the No. 1 fire alarm circuit on a call out. Installed 12 circuit cable from main line into Desert Inn fire alarm circuit which cleared a long standing ground fault on No. 1 fire alarm circuit. Tested fire alarm circuit No. 8 to locate ground fault and performed routine maintenance as required such as making auxiliary circuit tests at the dormitories, cleaning battery banks at Central Fire Station, checking motors and oil burners at No. 1 and No. 2 Fire Stations.

WATER SYSTEM

Cleaned and repaired electric equipment corroded by chlorine fumes at "A" Well. Repaired main switch and checked all switches and controls at 1182 Pump House and investigated the possibility of installing a new 40 hp motor on existing wiring.

SEWAGE TREATMENT AND DISPOSAL SYSTEM

Performed weekly routine maintenance and servicing of all electric installations. Installed new gaskets on comminutor motor junction box and retaped connections because the 440 volt circuit was flashing to ground through water in the junction box. Installed electric wiring for water controller at Sewage Treatment Plant boiler house.

GENERAL COMMUNITY MAINTENANCE

Installed 2 florescent fixtures and rearranged existing units to better light one office in W-20 Building. Replaced 2 three-way switches at Community House and replaced steam Unifan motor in Millwright's Shop at 722 Hangar.

RICHLAND ELECTRICAL UNIT

COMMENTS: (Continued)

SUBSTATION AND METER MAINTENANCE

Performed routine transformer and sub-station maintenance as required. Disconnected and reconnected 9 residential customers for delinquent billing. Made 19 voltage and load checks with all voltage checks found to be within limits. Made 13 disconnects so as to allow tenant to install electric heat. Refused transformer station feeding the North Richland welding shop which had been blown due to short circuit in welding shop. Set recording ammeters and voltmeters at Richland Theater to assist contractor in making load study and locating trouble in building. Overhauled 16 distribution transformers as part of our routine maintenance program. Changed out 53 Roller-Smith meters in 5th Housing area with Sangamo meters as part of our meter maintenance program.

OUTSIDE LINES

Discussed relocation of the Benton-Richland 115 KV transmission line with BPA and arrived at suitable arrangements on operation and maintenance of lines during construction period which will start February 13, 1956. Experienced one broken primary wire at Davenport and Goethals due to the failure of an automatic splicing sleeve which resulted in the call out of five men and one foreman and power outage from 5:30 to 8:22 AM. Repaired broken secondary wire in the rear of 2304 Dover and broken fire alarm wire at Goethals and Falley on a call-out. Refused 2 transformers - one on a call-out and one on a hold-over. Removed 440 volt service to 723 Building and relocated 2 other services to 723 Building to suit remodeling plans. Removed service to tract house at 2903 Berlin Road which is to be exsessed and removed service to Richland Yacht Club. Provided escort for one crane from 300 area barricade to 1171 Garage. Hung March of Dimes banner at intersection of Knight and George Washington Way. Increased capacity of transformers and installed 3 new transformers due to increased electric heating.

CALLOUTS

Thirteen non-exempt employees were called out during the month on five cases of trouble.

EVENTS INFLUENCING COSTS

The new system peak reported in the November Monthly Report should have been 29,760 KW instead of 33,760 KW. The figure originally given was an erroneous reading by Bonneville Power Administration.

COMMUNITY OPERATIONS SUB-SECTION
ENGINEERING UNIT
MONTHLY REPORT
JANUARY 1956

<u>PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
Employees Beginning of Month	6	4	10
Transfers Out	0	0	0
Transfers In	0	0	0
Terminations	0	0	0
Total End of Month	6	4	10

BUILDING PERMITS ISSUED

1. C. E. Maxwell - 2105 Humphreys - Garage
2. Keith Peterson - 307 Thayer Drive - Garage
3. Mrs. Malvina Levinson - 1342 Jadwin - Remodeling of "The Mixer"
4. 1 Sign Permit

NEW MUNICIPAL CONSTRUCTION STARTED

NONE

NEW PRIVATE CONSTRUCTION STARTED

C. E. Maxwell - 2105 Humphreys - Garage
Keith Peterson - 307 Thayer Drive - Garage
Mrs. Malvina Levinson - 1342 Jadwin - Remodeling of "The Mixer"

ENGINEERING JOBS COMPLETED

C-0587 - Extending Side Easements to Property Lines
C-81020 - "As Builts" - Phase III
G-01018 - Relocation of 20" Meter at 300-F Well
G-02197 - Water Meter Installation for 300 Area Supply Lines

PRIVATE CONSTRUCTION COMPLETED, OR ON WHICH FINAL INSPECTION MADE

NONE

STATUS OF ENGINEERING UNIT PROJECTS

G-02171 - Automatic Bar Screens, Sewage Lift Station - 99% complete. Awaiting arrival of bar grating.

G-03629 - Replacement of Thin-Wall Steel Water Lines (FY 1955) - 98% complete. Awaiting favorable weather to complete.

G-03641 - Harris Avenue, Gaillard Place & Hains Avenue Extension - Forwarded to AEC for approval

STATUS OF ACTIVE ENGINEERING WORK ORDERS

C-0572 - Study of Drainage Ditch from Swift Blvd. to Origin on Wellsian Way - 80% complete. Design delayed for higher priority work.

C-0580 - Design & Installation Water, Sewer on Wellsian Way - Scoping and project proposal complete. Awaiting AEC directive to proceed.

C-0588 - Project Proposal for Budget Item on Thin-Wall Steel Water Line - Scoping and project proposal complete.

A-5108 - Furnish Plat and Legal Description for 1125 Warehouse - 95% complete.

C-9455 - Retirement of Irrigation Canal - 75% complete. Design delayed for higher priority work.

C-9457 - Retirement of Separate Irrigation System - Drawings and specifications materially complete.

C-11460 - Plat and Legal Description, "Christian Science Society" - 90% complete.

C-11461 - Revise Legal Description of 11 Churches - 86% complete.

C-11483 - Plat and Legal Description - "Trinity U. P. Church" - 85% complete.

C-11486 - Plat and Legal Description "Jewish Congregation" - 90% complete.

C-11489 - Plat and Legal Description "Bethel Church of Nazarene" - 65% complete.

C-81578 - Basin Located West of No. Richland Recharge Basin - Being advertised for bid by AEC. Bid opening set for February 20, 1956.

C-81767 - Disposal - Streets, Estimate of Cost - Scoping 90% complete.

C-95450 - Replace Lot Line Corner Stakes - an open active file. Work being performed as requested.

C-98020 - Plat and Legal Description, Vacant Lot So. of Morgan's Warehouse - 90% complete.

C-98054 - Legal Description "Rose Garden" - 90% complete.

BUILDINGS UNDER CONSTRUCTION

Plans, Specs., Inspections, All Saints Episcopal Addition - 97% complete.

First Baptist Church (Richmond & Raleigh Sts.) - 92% complete. No progress this month.

Plans, Specs., Inspections, Christ of King (Catholic) - Final inspection to be made. Building occupied.

Plans, Specs., Inspections, L. G. Cook Building - 99% complete. Final inspection to be made. Portion of building now occupied.

Plans, Specs., Inspections, Johnny's Drive-In Farmers Market - 99% complete. Work temporarily stopped.

Plans, Specs., Inspections, Parker Hansen Building - Construction 50% complete. Work progressing slowly. Portion of building now occupied.

Plans, Specs., Inspections, Moore's Service Station - 50% complete. No progress this month.

Plans, Specs., Inspections, Parcell's Bulk Station, Wellsian Way - 90% complete. Work progressing slowly.

Plans, Specs., Inspections, True's Oil Company (Old "Rose Garden" site) - 55% complete. Work progressing on schedule.

COMMUNITY OPERATIONS SUB-SECTION
PUBLIC WORKS AND RECREATION UNIT
MONTHLY REPORT
JANUARY 1956

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	6	32
Transfers Out	0	0
Transfers In	0	0
New Employees	0	1
Terminations	0	0
Total End of Month	6	33

ROADS AND STREETS

During the first week in January snow and ice control on city streets required the full time of the Roads and Streets crew. Streets continued to remain clear until the 26th of January when another snow storm occurred. Temperatures were below normal for the balance of the month and sanding was required periodically to facilitate safe travel on the streets.

45 hours of overtime were required during the month for snow and ice control and 128 hours of regular time. 100 cubic yards of sand were used during the month for sanding. During the two weeks of this month when the streets were clear approximately 40 yards of sand previously spread for snow and ice control were removed.

During inclement weather, when other road and street work could not be accomplished, work was continued on the stabilizing of the waterfront at Riverside Park. Approximately 1100 yards of graded rock were placed on the waterfront north and south of Bradley Road.

Approximately 450 cubic yards of pit-run gravel were hauled to the north ramp at the Park. Transportation Section removed the foundations of the hutments on Knight Street and this material was used for riprapping the extreme north end of Riverside Park to prevent further erosion of the boat ramp and the Park at this point. The pit-run gravel hauled was used to cover this random fill.

1000 yards of sand were hauled and stock-piled in cooperation with the Transportation Section at the old labor yard south of Bradley Road. Approximately 600 yards of this sand were screened and stock-piled for future sanding operations.

An old irrigation canal along the east shoulder of George Washington Way from Lyman Road to the Yakima River was backfilled to remove a safety hazard along George Washington Way at this point.

PUBLIC WORKS AND RECREATION UNIT

ROADS AND STREETS (Cont'd.)

Some patching of holes on the city streets was attempted, however, the low temperatures during the month and the wet sub-grade prevented a satisfactory job from being done.

More than the normal amount of damage was done to street signs during the month as a result of the icy conditions of the streets and promiscuous driving. These are being replaced and repaired as rapidly as possible.

SANITATION

Due to the generally icy conditions during the first week of the month and again during the last two weeks of the month extra help was required for waste removal.

Total weight of garbage and trash collected and disposed of for the month was:

Residential	880 tons
Commercial	225 tons
Trash Wagons	<u>117 tons</u>
Total	1 222 tons

During the coldest part of the month the hydraulic equipment on the garbage collection trucks continued to give trouble. Operation of the equipment was reviewed with the drivers who were cautioned to not abuse the equipment when it would not work.

One (1) minor accident occurred during the month when a garbage collection truck backed into a parked car. This, together with the difficulty experienced in operating equipment, resulted in special emphasis being placed on safety in this crew.

The following commercial facilities requested garbage and trash collection service during the month. Signed agreements were made with each of them. They are: Wayne Flying "A" Service Station, Pete's Texaco Service Station, and Maury Kirkpatrick Real Estate.

PARKS AND PUBLIC GROUNDS

The work crews assigned to Parks and Public Grounds were utilized for relief crews on Roads and Streets and Waste Removal for a considerable part of the month.

During the time when their services were not needed on these two functions

PUBLIC WORKS AND RECREATION UNIT

PARKS AND PUBLIC GROUNDS (Cont'd.)

work was continued in the parks and playgrounds.

Pruning and brushing of the shelterbelts and parks was completed during the month. Work was also continued on the general cleanup of the waterfront at Riverside Park.

The placing of the rock and other general improvements of the waterfront at Riverside Park was done in cooperation with the Roads and Streets crews.

Other improvements completed were the installation of permanent anchors for boat dockage on ten (10) lots and improvement of the boat ramp at the north end of the park.

Snow and ice removal from the sidewalks on assigned public areas was done as required for safe pedestrian travel.

Considerable planning was done during the month for the maintenance of parks, playgrounds, and public areas.

Requisitions were placed for materials required for weed control and repair of equipment. Manpower requirements for the coming year were reviewed with consideration given to the possibility that portions of the town may be sold during the summer.

A complete review of the Mosquito Control Program was made and requisitions were placed for necessary materials required for the continuation of this program.

Equipment requirements were reviewed with the Transportation Section and plans made for replacement and repair of equipment as required.

RECREATION

General

Ballroom Dancing instructional classes were inaugurated as a co-sponsored activity of the Richland Youth Council and the Public Works and Recreation Unit in the Fall and Winter Youth Program at the Community House on Tuesday evening, January 10.

The Adult Table Tennis League held its first session of the year in the Community House Games Room on Tuesday, January 21. The League will meet each Tuesday for an eight week period and then participate in a general tournament. Thirty (30) people were present.

PUBLIC WORKS AND RECREATION UNIT

RECREATION (Cont'd.)

General (Cont'd.)

The Chess Club, an assisted activity of our unit, held its first meeting as an organization on Thursday, January 26 at 7:00 P.M. This group will meet regularly each Thursday throughout the year.

The Mothers' March of Dimes collection committee members met at the Community House Social Hall on Tuesday evening, January 31.

Attendance Statistics - January 1956

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
<u>A. Community House</u>				
American Red Cross	1		139	139
Arts & Crafts	8	68	8	76
Ballroom Dancing	4	105	11	116
Boy Scouts	4	26	13	39
Campfire Girls	1	1	25	26
City Council	3		79	79
Columbia Basin News	4	118	11	129
Community Council Meeting	1		5	5
Desert Ski Club (Jr. Chapt.)	2	63	7	70
Elem. & Jr. Square Dancing	4	545	46	591
Elementary Movies	4	488	90	578
Fencing	4	2	29	31
Games Room	23	1 752	312	2 064
GESA Federal Credit Union	1		50	50
Golf Association	1		75	75
Hi Spot	8	2 235	27	2 262
International Folk Dancers	4	16	56	72
Junior Sportsmen	1	6	1	7
Laundry Workers Union	1		25	25
March of Dimes (Mothers)	1		75	75
100 Area Chief Operators	4		63	63
Orthopedic Guild	1		45	45
Pony & Colt League	1		32	32
Public Health Meeting	1		8	8
Rec-A-Teers	4		386	386
Richland Chess Club	1		12	12
Richland Rod & Gun Club	2	15	146	161
Richland Women's Club	1		35	35
Richland Youth Council	1		10	10

PUBLIC WORKS AND RECREATION UNIT

Attendance Statistics (Cont'd.)

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
A. <u>Community House (Cont'd.)</u>				
Social Security	2		65	65
Stamp Clubs	1	2	10	12
Table Tennis League	1		30	30
Tumbling	5	234	46	280
Women's Bowling Association	1		25	25
YWCA	2		50	50
Total Community House	108	5 676	2 047	7 723
	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
B. <u>Parks and Playgrounds</u>				
Wellisian Lake (Ice)	10	300	150	450
Total Parks and Playgrounds	10	300	150	450
C. <u>Summary</u>				
Community House and Parks and Playgrounds total for January 1956	<u>118</u>	<u>5 976</u>	<u>2 197</u>	<u>8 173</u>
Calendar Year to Date				<u>8 173</u>

COMMUNITY OPERATIONS SUB-SECTION
WATER AND SEWERAGE UTILITIES UNIT
MONTHLY REPORT
JANUARY 1956

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	6	23
Transfers Out	0	0
Transfers In	0	0
New Employees	0	0
Terminations	0	0
Employee on leave of Absence	0	1
Total End of Month	6	22

DOMESTIC WATER

Normal operations and routine maintenance were continued throughout the month.

A routine fire hydrant inspection program was commenced during the month and approximately one half of the system has been inspected to date.

An inspection of the wood roof structure over one million reservoir at 3000 area Pump Station revealed that many of the timbers in the structure have become severely decayed. This condition has been referred to the Engineering Unit for recommendations.

DOMESTIC WATER DATA

	<u>Well Production</u>	<u>Av. Da. Prod.</u>	<u>Total Consumpt.</u>	<u>Av. Da. Cons.</u>
Richland	80,380,000	2,592,900	96,195,700	3,103,000
North Richland	51,576,000	1,663,700	26,374,000	850,700
Columbia Field	59,839,200	1,930,200		
300 Area			71,863,000	2,318,100
Total	191,795,200	6,186,800	194,432,700	6,271,800

Maximum daily production 7,764,800 gallons on January 19, 1956

Maximum daily consumption 7,014,800 gallons on January 19, 1956

SEWERAGE SYSTEM

Normal operations and routine minor maintenance were continued throughout the month. Some difficulty has been encountered in maintaining desired digester temperature at the Sewage Treatment Plant.

WATER AND SEWERAGE UTILITIES UNIT

An 8" cast iron sludge line for removing sludge from digesters to drying beds became plugged. We were unable to clean this line with our rodding equipment and it was necessary to break into the line in the pipe gallery to facilitate cleaning. A clean out plug was installed in the line to aid in cleaning any stoppages in the future on this line.

Installation of the barminutor units at the sewage lift station was completed except for minor clean up work. Sewage flow through the station was returned to normal. The sewage collection system flushing program is again in progress.

SEWERAGE DATA

Plant No. 1 Total Flow	38,050,000	Average Daily Flow	1,227,400
Plant No. 2 Total Flow	<u>67,184,000</u>	Average Daily Flow	<u>2,167,200</u>
Total Flow	105,234,000		3,394,600

IRRIGATION SYSTEMS

There was no activity on these systems during the month.

COMMUNITY OPERATIONS SUB-SECTION
 RICHLAND PUBLIC LIBRARY
 MONTHLY REPORT
 JANUARY 1956

<u>ORGANIZATION AND PERSONNEL</u>	<u>EXEMPT</u>	<u>NON-EXEMPT</u>
Employees beginning of month	3	8
Transfers in	0	0
Transfers out	0	0
New hires	$\frac{1}{2}$	3
Terminations	0	1
End of month	$3\frac{1}{2}$	10

GENERAL

Circulation

Books	21,605
Magazines	597
Pamphlets	106
Records	1,368
Pictures	5
Inter-library loans	27

Grand total

23,708

Current Book Stock

Books added this month	558
Books withdrawn this month	145

Grand total

37,729

Registration added

Adult	190
Juvenile	81

Juvenile registrations dropped	4
--------------------------------	---

Grand total

267

Total registered borrowers	20,955
----------------------------	--------

Meetings in North Hall

7

Children's story hour attendance
 Library visits 1 (Brownie troop)

935 (830 Pre-school; 105 -
 Elementary)

It is interesting to note that the library circulation this month exceeded that of last month by 6,982 and that of a year ago by 1,628. This may indicate that the library's "TV" slump is diminishing.

Mrs. Theda S. Upson joined the Richland Library Staff on January 26 as Reference Librarian (half time) on a temporary basis until such time as a full time Reference Librarian is found to fill the position.

Miss Marie Golubski, Children's Librarian, spoke to the Sacajawea Pre-school PTA meeting on January 16 on the subject of reading needs of the pre-school child.

The Allied Art's Association displayed paintings by local artists in North Hall this month.

AUXILIARY OPERATIONS AND PLANT PROTECTION SECTION

MONTHLY REPORT - JANUARY 1956

ORGANIZATION AND PERSONNEL

Number of employees on payroll:

	<u>Beginning of Month</u>	<u>End of Month</u>	<u>Increase</u>	<u>Decrease</u>
Staff	2	2		
Administration Area Maintenance	104	103		1 (a)
Security and Patrol	467	469	2 (b)	
Fire Protection	130	129		1 (c)
Office Auxiliaries	112	116	4 (d)	
Telephone	81	83	2 (e)	
	<hr/>	<hr/>	<hr/>	<hr/>
TOTALS	896	902	8	2

NET INCREASE: 6

(a) - Administration Area Maintenance

1 Transferred in
1 Reactivated
1 Transferred out
1 Deactivated
1 Termination

(b) - Security and Patrol

11 Transferred in
6 Transferred out
1 Deactivated
2 Terminations

(c) - Fire Protection

1 Termination

(d) - Office Auxiliaries

11 New Hires
2 Reactivated
1 Transferred in
2 Deactivated
8 Transferred out

(e) - Telephone

2 Reactivated

FIRE PROTECTION UNIT

Fire Responses

HAPO	5	Loss	\$25.00
------	---	------	---------

Description of Fires

Manufacturing - Metal Recovery Sub-Section - Maintenance
200-W Area, 5:00 P.M., 1/2/56

Linkage between armature and solenoid separated on large crane in 221-U Area.
\$25.00 damage to solenoid.

Engineering - Pile Technology - Fuel Assembly

Fusible link on fire stop door in ventilating duct in 306 Building, 303-Area, gave way due to excessive weight of the door. In falling, the mercury switch on the fire detector tripped transmitting the alarm.

Engineering - Minor Projects sub-Section - Minor Construction Electrical
White Bluffs, 10:53 A.M., 1/10/56

Electrical Department, while working on alarm system in the Automotive and Machine Shop, accidentally tripped box 312.

Engineering - Separations Technology - Technical Shops
300 Area, 1:48 P.M., 1/10/56

Transportation laborers accidentally struck a metal door at 328 Building near auxiliary alarm box, with sufficient force to actuate box 24.

Engineering - Chemical Development Sub-Section - Semi-Works Operations

Sudden temperature raise tripped box 42 thereby actuating sprinkler system at Building 276-C, Hot Semi-Works.

Drills Held During January

Outside drills held:	58
----------------------	----

Inside drills held:	178
---------------------	-----

Fire Protection personnel assisted with cleanup of contaminated street and walk, 224-T Building, January 8, 1956.

All fire stations were inspected by a committee of four firemen and one office on January 6. All hazards have been corrected or are in the process of correction.

Fire Protection officers held two classes on artificial respiration with 26 people attending.

Fire Protection Unit (Contin.)

The Fire Protection Unit received its first major injury on January 3, 1956, when fireman A. F. Rodeman was injured assisting Transportation employees unload a drum of floor wax. Damage to the distal phalanx of the right ring finger was extensive.

Fire Extinguishers

Inspected	2136
Installed	8
Delivered to new locations	11
Seals broken	61
Serviced	226
Weighed	984

Gas Masks

Inspected	67
Serviced	10
Hand Lines inspected	118
Hose boxes inspected	17

OFFICE AUXILIARIES SUB-SECTION

Plant Mail Unit

Internal and posted mail remained normal except a slight increase in outgoing registered mail and postage used for registered and insured mail; however, total postage used remains normal to date.

Special assignments totaled eighty-eight: 26 Organization and Policy Guides, six Management News Bulletins, five Safety Flashes, G. E. Review, Monogram, two Stores catalogues and miscellaneous distributions.

A complete review is in progress of all mail schedules throughout the Plant. All runs are being timed and work loads shifted as needed to equalize time consumed on each run.

The addressograph volume continued above normal this past month and the volume of collated material reached a new high with 176,375 sheets collated.

<u>Types and Pieces of Mail Handled</u>	<u>December</u>	<u>January</u>
Internal	4,607,948	4,452,576
Postal	90,714	81,334
Special	1,774	2,024
Registered	9,210	12,141
	<hr/>	<hr/>
	4,709,646	4,548,075
Total postage used	\$3,145.04	\$3,203.08
Total teletypes handled	3,084	3,299
Total store orders handled	605	553

<u>Addressograph</u>	<u>December</u>		<u>January</u>	
	<u>Number of Runs</u>	<u>Total Copies</u>	<u>Number of Runs</u>	<u>Total Copies</u>
Plate name list	122	183,005	118	197,847
Housing List	17	50,361	17	43,721
Payroll List	15	36,153	12	20,539
 Total new plates	 6,191		 4,681	
Total corrected plates	5,136		5,286	
	<hr/> 11,327		<hr/> 9,967	
 Machine Collating (sheets)	 43,182		 176,375	

Printing Unit

Job hazard breakdowns for the various job assignments within the print shop were completed during the month, and are now being discussed with the employees.

Installation of properly insulated light switches in the film developing dark room was completed. The light operating procedure was considered inadequate and dangerous because they were operated while the employee's hands were wet and her body in contact with a metal developing tank.

Requests for the printing of formal documents continue to run heavy. Forty-eight were printed in January. One of these required six color overprints. The requirements for additional copies of reports for the Civilian Application Program are reflected somewhat in the amount of overtime hours worked since the program was put into effect.

An unusually large number of special requests were handled during the month, covering such printing as: Time card instructions, Product Cost report (Top Secret), 10,000 letters to General Managers Meeting, 5,420 tickets to General Manager's meeting, invitations and reply cards with envelopes to Ronald Reagan's luncheon, and two orders for tickets for his evening meeting.

Among the large orders completed this month were:

- 100,000 Purchase Order Terms
- 57,600 sheets for School of Nuclear Engineering Book
- 25,000 (printed both sides) G.E. Medical Expense Record Sheets
- 240,000 Notice of Call forms.

Twenty-three more orders were completed during this month than in the previous month, although the number of copies printed was 709,851 short of last month. The reason for this is that the orders handled required fewer copies which affect production because more frequent setups are required.

Printing Unit (Contin)

<u>Work Completed</u>	<u>December</u>	<u>January</u>
Orders received	378	436
Orders completed	392	415
Average orders on hand	102.7	106.8
Copies printed	1,888,014	1,178,163
Vacuum frame plated masked	486	585
Negatives processed	556	617
Photo copy prepared	310	251
Litho plates processed	662	756

Stenographic Unit

One Secretary "C", one Stenographer and six Stenographer-Typists were assigned to the Stenographic Unit during the month. Six permanent transfers were effected and nineteen temporary loan assignments were made to other plant units.

A total of 91 Steno Orders, charged to 51 different cost codes, were handled throughout the month. The work loan was lighter than normal in January. The larger assignments included 120 hours for Employee Services on preparation for plantwide distribution of the Employee Medical Expense Record forms, 27 hours duplimat typing of "Manual of Radiation Monitoring Practices", 25.5 hours duplimat typing of Job Hazard Breakdowns for Separations Section, 37 hours typing of material for Manual on Report Writing for Separations Section, 71.5 hours duplimat typing of Excess Material lists for Stores Sub-Section, 34 hours typing for General Accounting, 43.5 hours miscellaneous work for Radiological Standards Unit, and 35.5 hours miscellaneous work for Instrument Development Unit.

	<u>December</u>	<u>January</u>
Total Production Hours	1,869	1,349.5
Training Hours	197	244
Unassigned Hours	68.5	46
Holiday Hours	208	176
Meeting Hours	6	3
	<hr/>	<hr/>
	2,348.5	1,818.5

Office Equipment Unit

Office Furniture

The expendable office furniture inventory account 93 was valued at \$11,210.00 on December 31, 1955, or an average of 3.3 months supply on hand. Withdrawals for the month were \$1,826 and receipts were \$1,788. The inventory valuation has increased during the past five months. This increase is caused from purchasing new items at current prices whereas during previous months our requirements were transferred from construction at a fraction of acquisition costs. It is anticipated that the inventory balance will level off at a budget figure of \$15,000.

Budget forecast work sheets were mailed to all units requesting their FY-58 and FY-57 revised requirements for office machines and furniture.

Office Equipment Unit (Contin)

Forty-five legal and letter type combination lock fireproof cabinets were declared as surplus to our requirements. Also, five combination cabinets were traded for ten standard four drawer letter file cabinets at the Oakland, California, AEC office.

A purchase requisition has been issued to procure open-shelf filing programmed in purchasing centralfiles, blue print files, 760, 1704-D and 2704-Z buildings. The open-shelf filing will increase filing capacity 100% in an equal amount of floor space.

A total of 70 service orders and 11 work orders were issued to repair office furniture and locks.

There were 490 debit and credit store orders processed during the month or an average of 22 per working day.

The following is a detailed list of pieces of furniture handled during the month:

<u>Item</u>	<u>Issued</u>	<u>Received</u>	<u>Salvage</u>
Bookcase	19	6	0
Blackboard	7	1	0
Cabinet	63	22	18
Card File	8	0	0
Costumer	18	9	0
Chair	208	61	0
Desk	59	36	1
Table	29	28	0
Miscellaneous	241	19	0
	—	—	—
	652	182	19

Office Machine Repair Unit

During the month, complete tabulation was made of spare parts on hand. Total valuation was \$16,000 and this amount was entered in an inventory account.

A representative of the Ediphone Dictating Company gave a demonstration of the latest equipment in the 722-C building. Several of the journeymen received instructions on maintenance techniques.

A representative of the Ozalid Company demonstrated a model 22000 Ozalid machine to Duplicating, Office Machine and Equipment personnel. Maintenance instruction was also given to mechanics.

Conversion was started during the month on electric cords, changing from the presently used to the new standard ASA cap. ASA caps are available in Central Stores, but adapters must be obtained on a direct purchase.

Received one 1250 Multilith machine from Savannah River project. This machine will be completely cleaned, tested, and adjusted before putting it into operation in the Duplicating Unit.

Office Machine Repair Unit (Contin)

Instrument repair work consisted of regular routine maintenance of equipment and the additional as itemized: Overhauled one 20" Sparling water meter, repaired eight office wall clocks, reconditioned one Friez Hygro Thermograph.

Instrument maintenance was requested to establish a routine maintenance program on the temperature control instruments at the 1171 Transportation Building. The building heating plant consists of a forty-burner oil fired system, which is controlled by two banks of temperature control instruments. These instruments automatically control the oil burners. The instruments were originally installed and tested by the Minneapolis-Honeywell Regulator Company.

Repair tickets processed:	<u>December</u>	<u>January</u>
	433	502

Duplicating Unit

During the month, the practice of duplicating file copies of documents and manuals on vellum was extended to all duplicating offices. A detailed job procedure covering this subject was written and discussed with duplicating personnel. The procedure will save preparation and mail handling time in Duplicating and Classified Files offices since duplicate masters formerly returned will now be destroyed as classified scrap by duplicating personnel. The use of thinner, vellum file copies will also result in a considerable saving of file space.

As of January 27, only two Research and Development Reports were on hand in the 300 Area Duplicating office. Both of these reports were received on January 19 and are approximately forty per cent complete, indicating that service on work of this type has been accelerated.

On January 25, one ditto machine assigned to 300 Area Duplicating was returned to stock, reducing the number of ditto machines operated in Duplicating offices to one. The one remaining machine is used in 760 Building to reproduce 11" x 17" size copy.

	<u>December</u>	<u>January</u>
Orders received	3,488	3,620
Orders completed	3,400	3,519
Orders on hand	136	158
Offset plates	13,831	16,500
Offset copies	1,027,159	980,095
Verifax masters	2,563	3,316
Verifax copies	8,262	7,107
Ditto masters	273	301
Ditto copies	5,182	6,285
Xerox plates	1,622	1,969
Ozalid masters	20	117
Ozalid copies	89	405
Embosograf orders	48	16
Embosograf copies	134	225
Number of copies duplicated	1,040,826	986,380

ADMINISTRATION AREA MAINTENANCE SUB-SECTION

Data requested by the Commission for use in connection with AEC-GSA proposal for new office building was completed in January.

Thirty-one office moves were made in January.

Additional progress was made in revising building fire warden list, following mass personnel move.

A total of 40 Job Hazard Breakdowns were established or reviewed during January.

Movable metal office partition was supplied for three installations in 700 Area, one in 200 Area, one in 300 Area and five in 100 Areas. Additional installations are awaiting receipt of additional partition and parts stocks on which shipment has been promised February 15 and February 27.

Maintenance Unit

Building and Equipment Maintenance

Interior alterations to the east part of Building 723, as necessary to provide facilities for the Audio-Visual Unit, were completed. This job included the installation of 2,500 square feet of wall-board, with 1,000 lineal feet of 2 x 4's utilized in framing; 1,695 square feet of acoustic tile; 540 square feet of floor tile; five doors and frames; 4 steam radiators; 14 light fixtures and 12 convenience outlets; 2 cabinets; an air cooler and distribution duct; and miscellaneous minor items.

Work was also completed on the installation of 74 lineal feet of frame partition 5 light fixtures, and 4 steam radiators, on the west side of 723 to provide storage area and office space for Building Service functions.

Installation of 96 lineal feet of shelving 6' 6" high and 6 light fixtures in Payroll Records storage area newly located in basement of 703, fifth wing, completed work at this location.

A men's room was provided in Building 770-A through the relocating of a Hauserman partition, and installation of a frame partition, toilet, urinal and basin.

A frame partition 36 feet long was installed in the Telephone Unit space in Building 744 as replacement for a temporary chicken wire partition.

Hauserman partition rearrangement involving the removal of 50 lineal feet and installation of 16 lineal feet in rooms 104, 106 and 108 of Building 703 was completed, and 16 lineal feet of Hauserman and 768 square feet of floor tile were installed in Rooms 2241-2243 of Building 703.

The steam heated hot water tank in Building 770 ruptured and, in accordance with policy, the tank was cut into sections and removed, and a 52 gallon electrically heated tank was installed as replacement.

An experimental installation of two steam coils was made in attic of 760 Building over rest rooms of first wing in an attempt to alleviate a serious condensation problem at this location.

A 220 volt, 8 KW hot plate with a 2' x 5' heating surface was fabricated and installed at the 747 Laboratory.

Building and Equipment Maintenance (Contin)

Paint work finished during the month included cycle repainting of 21 rooms in Building 703; painting of two rooms in 705; two rooms in 770-A and three rooms in 723 Building, all following alteration work; and finishing of all items fabricated in the shops.

Progress on conversion of convenience outlets to new ASA type continued with completion of all outlets at 1171, and changeover of 40 outlets in the 700 Area.

Assembly and erection of 200 metal storage shelves has been started at the 712 Building addition, and this job is approximately 20% complete.

Work completed for Transportation Section included: installation of 32 indicator lamps on furnace control circuits to provide immediate identification of the particular circuit which interrupted operation; 24-hour maintenance coverage on furnaces (which continue to satisfy heating demands); inspection and repair of 78 portable electrical tools and cords; installation of three receptacles and circuits; rewiring of two Kem-start circuits; repair of garage door damaged in accident; fabrication of a metal rack for lamp tube storage; repair of combination floor safe; fabrication of eight mounting frames for safety rules; setting of concrete forms for sand hopper; and relamping at Transportation facilities, the meteorological Tower and the Prosser barricade.

Service provided Central Stores included: electrical overhaul of four fork lift trucks; installation of two convenience outlets and circuits; installation of rack for storage of welding rod; fabrication of two metal racks for storage of lamp tubes; crating of excess materials requiring 40 manhours of labor; daily battery charging service, and relamping as required.

Semi-weekly tests of Civil Defense sirens were carried out with satisfactory results. On 1-13-56 the telephone lines to Siren No. 3 were replaced with lines of increased resistance and it was necessary to reset the variable resistors at the siren panel to compensate for this change.

Miscellaneous work completed in the 700 Area proper included: replacement of 12 steam radiators in 761; repair of all radiator valves in 770-B and W-10; cleaning and protective painting of cooler drain pans in 717-A, 747 and 760 Buildings; installation of sheet metal gutter at 747 Building; cleaning of heat exchanger on boiler feed water line and replacement of section of 8" ash haul line at 784; replacement of linoleum tops on six desks; installation of new linoleum and maple front on mail sorting rack in 703 Building; repair of six door closers; installation of 12 light fixtures in 703; six light fixtures, five receptacle circuits and buzzer systems in 705 Building; replacement of heater elements in ozlid machines at Reproduction; installation of two exhaust fans in 717-A and replacement of three in 703 Building; rewiring of lighting circuit in attic of 762; machining and installation of motor shaft for cinder return drive at 784; and inspection and repair of security lights and building fire alarm circuits.

Routine seasonal maintenance was continued on buildings and equipment in the 600, 700, Central Stores and Transportation Shops areas, and locksmith and glazier service was supplied to all areas.

Building Service

Protective seal was applied to wooden floors of 42 rooms in Building 760, and color-seal was applied on concrete floors of six rooms in 723, three rooms and corridor in 716, and the remainder of Building 707 which was started in December.

The concrete floor in the tape machine area of the IBM section of 713 Building was stripped of old paint and etched and two coats of rubber base enamel were applied on a trial basis in an attempt to further minimize dust problems in the IBM equipment.

All windows in the first wing of 703 Building were washed on January 21 while offices were vacant.

Routine janitorial service was continued on schedule.

Steam Operation

Nos. 2, 3 and 4 boilers were in service for the entire month, with No. 1 in reserve.

The quantity of steam generated at 784 Plant was 6.2% less than for the same period of the previous year.

Two loads of sulphuric acid were sent to 384 Power House and one load to 200-E area during the month.

The Henzey heat exchanger was cleaned during the month.

On January 16, the float-controlled three-inch valve regulating the supply of water to the deaerator was removed from its previous inverted position and reinstalled in the proper upright position.

On January 20, the No. 4 boiler cinder return fan motor was removed because of noisy motor bearings and the motor from the reserve No. 1 boiler installed in its place. Inspection of the failed motor revealed that incorrect bearings had been inadvertently installed in this motor when it had last been overhauled.

A number of other minor maintenance jobs were performed during the month.

Operations at Central Stores were normal during the month.

Coal consumed: 1,926.10 net tons.

Steam generated:	27,889.7 M. lbs.
Steam leaving plant:	24,311.8 M. lbs.
Steam delivered:	21,782.2 M. lbs.

Total water softened:	3,399,700 gallons
Total soft water sent to Kadlec Hospital:	57,260 gallons
Total soft water sent to 784 Heating Plant:	3,342,440 gallons

TELEPHONE SUB-SECTION

An approved PABX Telephone Service Application form was received from the Hanford Operations Office.

Bids received in December for three future editions of the Richland Telephone Directory are being reviewed by the Hanford Operations Office.

Property Accountability Unit was furnished with a complete list of portable test equipment for their use in completing Property Control Records.

Prepared a report (to be submitted to the Plant Accountability Unit) on components of the North Richland telephone distribution system that were retained in the Plant and Community Telephone systems when other properties were transferred to the Army on July 1, 1955.

Accepted plant accountability for White Bluffs Central Shops area telephone facilities from the Hanford Operations Office.

Plant Telephone Operations

Inspected all equipment in the 700 area exchange switchroom and soldered or resoldered 380 wiring connections which were found to be faulty.

Installed key-type telephone equipment in the 723 building for the Audio-Visual Communications Unit.

Relocated protective equipment and wiring to clear space needed for remodeling the 3722 building in the 300 Area.

Located and cleared a moisture fault in a 16-pair cable which serves the 277-W Building in 200-W area.

Completed all essential work necessary to the transfer of T-1 trunk cable circuits to a single 102-quad cable in the George Washington Way underground system.

Tested and tied in a section of 16-pair underground cable installed by Minor Construction to replace a section of aerial cable which served the steel fabricating shop in White Bluffs. This work was necessary to clear a building addition site.

Tested and tied in a relocated 11-pair cable which served the 190-H building in the 100-H area. This cable was relocated by Minor Construction as a part of the work being done on Project CA-558.

Installed equipment in the 200-EW exchange to provide a four-station conference service to the Analytical Control Sub-Section in the 200-W and 200-E areas.

Installed a Western Electric Type E-1 voice frequency repeater in a private line between the 700 Area plant exchange and the power system road dispatcher in the 251 building.

Made transmission tests on amplified trunks between the BY and 700 Area exchanges and readjusted the equipment as necessary to provide proper level of transmission.

Plant Telephone Operations (Contin)

Prepared a list of equipment removed from the old 100-B area exchange which was transferred to the 100-KBC exchange and to Operational Spares.

Prepared Job Specification P-56-16 to cover the fabrication and installation of a four-station conference circuit in the 200-EW exchange.

Prepared Job Specification P-56-17 to cover removal of several spans of open wire in the 100-F area.

Completed an annual report of telephones and other miscellaneous equipment of a capital nature which were purchased by the Telephone Sub-Section during calendar year 1955.

Continued working on the recoding of inventory material stored in the 744 building and charged to Account 0420-952.

Commercial Telephone Operations

Compiled a list of plant additions and removals in the Community Telephone System between 8-25-54 and 12-31-54 in order to be able to change the effective date of the inventory to the end of 1954 calendar year.

In connection with a pole change-out and relocation of the Richland Electrical Unit approximately 1600 feet of 303-pair aerial telephone cable were removed from the old pole line and reinstalled on the new pole line.

Completed rearrangement of service drop wires in two blocks in the vicinity of Duportail and Thayer which was required as a result of the work described in the immediately preceding item.

A new terminal was installed on cable 10 at a location just North of Spengler Road and the control circuits for air raid warning siren No. 3 were transferred from plant system trunk cable T-5 into distribution cable No. 10. Also telephone service to residential subscribers on Spengler Road was transferred from the trunk cable to cable No. 10.

Transferred the Camp Hanford PBX trunks from the North Richland exchange to the Richland exchange. This leaves only paystations (16) being served from the North Richland exchange.

Moved the key telephone system serving the Federal Finance Company to their new location in the Cannon Building.

Replaced an 11-pair cable serving the Richland School Administration offices with a 16-pair size cable.

Cable rearrangements were made in the Richland exchange to permit reassignment of various trunk selector groups and to bring the wire for other selector groups out to the intermediate distributing frame.

Installed patching facilities in the Richland Exchange power board to make it possible to reassign generator control sequence when a generator is taken out of service for repairs.

Richland exchange motor generator No. 3 was reinstalled following repairs made to it in the 200 area electrical shop.

Commercial Telephone Operations(Contin)

Transferred four composite and signaling sets from the North Richland exchange to the Richland exchange.

Installed a motor generator control circuit in the Richland exchange to disconnect the generators from the DC Bus whenever the end-cell switch operates or restores. This makes it necessary to reset the generator voltage and to reconnect the generators to the DC Bus manually, thereby preventing abnormal voltage and blown fuses when end-cell switching is done automatically.

Developed and submitted to the 700 area Administration Maintenance Sub-Section a new circuit for controlling the Richland air raid sirens.

Radio System Operations

Shop serviced 25 mobile receivers, 28 mobile transmitters, 5 fixed-station transmitters, 5 fixed-station receivers, 5 tape recorders, 6 intercom units, one sound-movie projector, 5 audio amplifiers, 3 pack-type transmitter-receivers and 1 record player.

Field serviced 44 mobile transmitter-receiver sets and 13 fixed-station sets.

Routine serviced six transmitter-receiver stations.

Installed three mobile transmitter-receiver units and associated auxiliary items.

Removed one mobile transmitter-receiver unit and associated auxiliary items.

Recorded Science Forum programs on January 4, 11, 18 and 25.

Two radio outages occurred during the month. Station KKE 624, No. 4 (White Bluffs Fire Station) was out of service on January 23 from 6:40 p.m. to 8:40 p.m. due to a shorted power transformer.

Moved one 12-station intercom master unit in the 760 Building.

Installed a nine-station intercom system in the 723 Building for the Audio-Visual Unit.

Made temporary installation of public address equipment in the 300 area badge house.

Made temporary installations of public address and sound recording equipment and operated the equipment for Mr. Johnson's January 24 and 25 meetings in the Uptown Theatre, and his January 30 and 31 meetings in the Carmichael School auditorium.

Removed all sound recording equipment from the recording studio in the 770-B Building; cleaned and overhauled the equipment and reinstalled it in the new studio in the 723 Building.

Worked with representatives of the Plant Accountability Unit listing all radio, sound recording, public address and electronic testing equipment in order that Property Record cards may be set up by the Plant Accountability Unit.

Statistical Data - Telephone Sub-Section

	<u>At 20th of January</u>	<u>Change from Previous Month</u>	<u>Change from Year Ago</u>
Residential Subscribers	6173	✓ 49	✓ 33
Business Subscribers	429	- 4	- 21
Paystations (North Richland)	16	Same	- 10
Paystation Telephones	47	Same	- 25
Official Subscribers:			
Richland Exchange	229	- 4	-726
700-1100 Areas	917	✓ 11	✓917
Process Areas Exchanges	1673	✓ 12	-178
		—	—
		✓ 64	- 10

New Service Requests received during the month:

For residential service	85
For business service	6
	—
TOTAL	91

Backlog of Service Requests:

For new residential telephones	45
For new business telephones	1
For residential outside moves	18
For business outside moves	0
	—
TOTAL	64

Service Orders processed:

In connection with business and residential service	407
In connection with plant service	295
	—
TOTAL	702

Telephone Facilities - Installed, In Service and Available

	<u>Installed</u>	<u>Exchange Lines In Service</u>	<u>Available</u>	<u>Party Lines Available</u>
North Richland	600	16	584	
Richland Community	4015	3711	304	910
700-1100 Areas	1230	897	333	
Process Areas	2050	1665	385	
	—	—	—	—
	7895	6289	1606	910

Radio Stations - In Service

	<u>At 20th of January</u>	<u>Change from Previous Month</u>	<u>Change from Year Ago</u>
Fixed Stations	34	0	- 1
Mobile Stations	158	/ 2	/ 3
	<hr/> 192	<hr/> / 2	<hr/> / 2

SECURITY AND PATROL SUB-SECTION

Document Report

Number of classified documents and prints unaccounted for as of January 1: 296
(101 of the above 296 documents are chargeable to the du Pont Company)

Number of classified documents and prints reported as unaccounted for during January: 1

Number of classified documents and prints either recovered or downgraded in classification during January: 6
Four of these documents were downgraded by the Review Board, and two were located. The two documents which were located and one of the declassified documents are chargeable to the du Pont Company.

Number of classified documents and prints remaining unaccounted for as of February 1, 1956: 291
(98 of the above 291 documents are chargeable to du Pont Company)

Non Technical Document Review Board

The Board reviewed a total of 175 documents and five single sheets during four meetings held in January. Of these number -

- 48 documents and 2 sheets had their classification retained,
- 5 documents and one sheet were downgraded to "confidential",
- 41 documents were downgraded to "Official Use Only",
- 72 documents and 2 sheets were declassified, and
- 9 documents were not within the scope of the Board.

Security Education

Three security items appeared in the GE NEWS during the month.

There were 354 security meetings held and attended by 4,836 members of HAPO personnel. A representative of the Plant Protection Services Unit showed one of the security films at some of these meetings as indicated below:

<u>Film Title</u>	<u>Number of Meetings</u>	<u>Average Attendance per meeting</u>	<u>Total</u>
The Living Contract	12	25	300
Turn Left Across the Bridge	2	30	60
Handle With Care	1	30	30

Security Education (Contin)

GE Security Bulletin No. 99, entitled "Government Property" was issued on January 6.

Organization and Policy Guide 15.11 entitled "Control of Documents containing Atomic Weapon Data" was issued on January 10.

A memorandum entitled "What is the Civilian Application Program?" was issued by the Technical Information Unit January 5, stating a number of important actions made to carry out the program.

Parrot mobiles with the slogan "Remember Security" on one side and "Loose Talk - talk, talk, talk," on the reverse side were displayed in the 100-D, 100-F, 100-K, 200-E and 300 Area badge houses during January.

Fifty-five employees of the General Electric Company received a "Q" security orientation talk from either a representative of the Plant Protection Services Unit or a Patrol Supervisor, and 11 employees received the "L" security orientation lecture during the reporting period.

Statistical Report of Patrol Activities

	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	<u>100-H</u>	<u>100-K</u>	<u>200-E</u>	<u>200-W</u>	<u>300</u>
Pat Searches	96	96	96	96	96	0	0	2
Escorts	26	23	20	248	76	7	23	12
Ambulance runs	3	2	1	3	2	1	6	7
Passes issued:								
One day temporary	20	24	15	15	4	11	30	46
Travel	7	0	3	0	0	0	0	142
Red Tag	77	40	0	14	44	226	332	117
Telephonic	0	0	0	0	0	0	0	0
Supervisor's Post Contacts	431	184	192	134	376	311	412	392

Other Patrol Activities (computed by hours):

								<u>300 & 700</u>
File Check	195.5	260.5	272.7	475	383	300	300	2368
Building Check	349	84.75	302.3	1061	383	300	300	768

Arrest Report

<u>Violation</u>	<u>Number of Violations</u>	<u>Cont. Cases from Dec.</u>	<u>Cases Cleared</u>	<u>Pend- ing</u>	<u>Fined</u>	<u>Jailed</u>	<u>Dis- missed</u>
Driving while under the influence of/or affected by the use of intoxicating liquors	1	0	1	0	1	1	0
Illegal Parking	4	2	4	2	4	0	0
Negligent Driving	2	0	2	0	1	0	1
Speeding	1	0	1	0	1	0	0
	—	—	—	—	—	—	—
Totals	9	2	8	2	7	1	1
Citation Tickets issued	8						
Warning tickets issued	23						
Verbal Warnings	0						

Patrol Training Activities

435 Patrolmen attended classroom instruction during the reporting period. Since there are only 392 Patrolmen on the roll, some of them attended more than one session.

238 Patrolmen attended firearms training during the same period.

Security Audit and Investigation

Since the second cycle concerning the audit and inspection of custodians of classified material was started September 1, 1955, the Security Audit and Investigation Unit has completed 276 audits.

Security Administration

Daily badge log entries	2,340
"Q" clearances	55
"L" clearances	11
Formal "P" clearances issued	22
"P" approval clearances issued	17
Category access granted	43
Category access withdrawn	38
Category access revised	32
Number of photos for "A" badges	21
Number of photos for "B" badges	133
Number of persons re-photographed	22
Total photo identification passes laminated and issued	333
Total "A" badges assembled and distributed to the areas	585
Total "A" badges received from the areas	288
Total "A" badges received from the areas for repair	30

Top Secret Clearances

Clearances cancelled during January	17
Clearances requested	35
Clearances granted	30

DECLASSIFIED

HANFORD ATOMIC PRODUCTS OPERATION
General Electric Company
Richland, Washington

REPORT OF VISITORS FOR PERIOD ENDING JANUARY 31, 1956

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
<u>EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT</u>						
I. Visitors to this Works						
T. A. Gouger General Electric Company New York, New York	Organization matters	I. H. Dearnley T. G. LaFollette	1-30-56	2-4-56	X	700
A. F. Lamonte Knolls Atomic Power Lab. Schenectady, New York	Job interview	G. D. Barr T. G. Marshall	1-25-56	1-26-56	X	700
II. Visits to other Installations						
E. P. Galbraith to: Aircraft Nuclear Propulsion Evandale, Cincinnati, Ohio	Discuss requirements for experienced technical personnel	W. J. Kelly J. R. Rosselot	1-20-56	1-21-56	X	
<u>ENGINEERING DEPARTMENT - ADVANCE ENGINEERING SECTION</u>						
I. Visits to other Installations						
P. F. Gast to: United Kingdom Atomic Energy Sites London, England	Attend AEC Technical Energy Sites	-	1-12-56	1-31-56	X	
<u>ENGINEERING DEPARTMENT - ENGINEERING ADMINISTRATION SECTION</u>						
I. Visits to other Installations						
O. H. Greager to: U. S. Atomic Energy Comm. Washington, D. C.	Discussion on Civilian Application on Reactor Handbook and Hanford Technical Program	F. Pittman E. J. Bloch	1-16-56	1-17-56	X	

DECLASSIFIED

- 2 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
O. H. Greager to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Attend meeting of Metallurgy Development Advisory Committee	M. H. Wahl	1-18-56	1-19-56	X	
O. H. Greager to: U. S. Atomic Energy Comm. Pittsburgh, Pennsylvania	Attend Reactor Handbook W. L. Sapper discussions		1-20-56	1-20-56	X	
ENGINEERING DEPARTMENT - DESIGN SECTION						
I. Visitors to this Works						
D. W. Johnson Knolls Atomic Power Lab. Schenectady, New York	Revision of "Shielding" chapter of Reactor Handbook	H. S. Davis	1-30-56	1-31-56	X	700
P. S. Otten Griscom-Russell Company Massillon, Ohio	Consultation on heat exchanger problems and arrive at agreement for con- sultant services	H. P. Shaw M. H. Russ	1-26-56	1-27-56	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW 700
II. Visits to other Installations						
E. R. Astley to: North American Aviation Co. Downey, California	Discuss reactor physics concerning their SGR and ORME studies, i.e., instru- mentation and lattice cal- culations	D. T. Eggen	1-3-56	1-5-56	X	
J. R. Carrell to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Discuss design and operating information on recirculating cooling system	A. A. Johnson C. W. J. Wende	1-16-56	1-17-56	X	
J. P. Corley to: Material Test Reactor Idaho Falls, Idaho	Cooling tower per- formance and source of cooled water	F. C. Haas	1-3-56	1-3-56	X	

DECLASSIFIED

- 3 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
L. E. Foster to: Oak Ridge National Lab. Oak Ridge, Tennessee	Obtain information on slightly enriched fuel costs	G. A. Garrett	1-31-56	1-31-56	X	
L. E. Foster to: NACA, Lew Flight Propulsion Cleveland, Ohio	Consultation on electrical analog control problem solution	D. Fieno	1-31-56	1-31-56	X	
D. B. Lovett to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Discuss design and operating information on recirculating cooling system	A. A. Johnson C. W. J. Wende	1-16-56	1-17-56	X	
D. B. Lovett to: Argonne National Lab. Lemont, Illinois	Discuss corrosion of aluminum in recirculation systems and rupture contamination of recirculating systems	J. E. Draley	1-19-56	1-20-56	X	
J. O. Ludlow to: Material Test Reactor Arco, Idaho	Attend Power Reactor Fuel Processing symposium and present paper	C. E. Stevenson	1-18-56	1-20-56	X	
J. O. Ludlow to: National Reactor Testing Arco, Idaho	Discuss new process design technology for solvent extraction on Redox and Purex	C. M. Slansky	1-20-56	1-20-56	X	
M. H. Russ to: Babcock and Wilcox Akron, Ohio	Discuss possible condensation services in support of reactor design	W. C. Gumprecht	1-12-56	1-13-56	X	
M. H. Russ to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Discuss design and operating information on recirculating cooling system	A. A. Johnson C. W. J. Wende	1-16-56	1-17-56	X	

DECLASSIFIED

- 4 -

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
H. P. Shaw to: Babcock and Wilcox Akron, Ohio	Discuss possible con- sultation services in support of reactor design	W. C. Gumprich	1-12-56	1-13-56	X	
H. P. Shaw to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Discuss design and operating information on recirculating cooling system	A. A. Johnson C. W. J. Wende	1-16-56	1-17-56	X	
ENGINEERING DEPARTMENT - PILE TECHNOLOGY AND SEPARATIONS TECHNOLOGY SECTIONS						
I. Visitors to this Works						
H. W. Alter Knolls Atomic Power Lab. Schenectady, New York	Discuss separations chemistry program	W. H. Reas	1-23-56	1-27-56	X	300-XXX
W. N. Beck Argonne National Laboratory Lemont, Illinois	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-20-56	X	300 303
R. S. Bybee Radiation Laboratory University of California Livermore, California	Discuss fabrication and radiation monitoring as they concern plutonium metallurgy on Hanford assistance to Whitney Project	O. J. Wick	1-17-56	1-18-56	X	200-W 231, 234, 235 300 XXX
A. H. Dexter, Jr. E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Attend meeting on non-destructive testing methods	E. C. Wood	1-17-56	1-19-56	X	100-B 105-C 300 303
J. J. Droher North American Aviation Co. Downey, California	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303
P. D. Edwards Los Alamos Scientific Lab. Los Alamos, New Mexico	Attend meeting on non-destructive testing methods	E. C. Wood	1-17-56	1-19-56	X	100-B 105-C 300 303

GP
1-21

DECLASSIFIED

- 5 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
R. L. Fullman General Engineering Lab. Schenectady, New York	Discuss metallurgical and ceramics problems in conjunction with Hanford Assistance Program	O. H. Greager J. J. Cadwell	1-18-56	1-20-56	X	100-K 105-KE 300 303 700
E. E. Hayes E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss high level caves and hot lab. facilities, slugs and stress analysis	O. H. Greager J. J. Cadwell	1-10-56	1-12-56	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW 300 303; 700
H. J. Hollberg E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Cave design and Co. manipulative aspects	L. D. Turner				100-B 105-B, 105-C 100-H 105 100-K 105-KE, KW 300 303; 700
J. H. Hollomon General Engineering Lab. Schenectady, New York	Discuss metallurgical and ceramics problems in conjunction with Hanford Assistance Program	O. H. Greager J. J. Cadwell	1-18-56	1-20-56	X	100-K 105-KE 300 303 700
H. Hurwitz, Jr. Knolls Atomic Power Lab. Schenectady, New York	Discuss critical assembly configura- tions of interest to PPA and Reactor Physics	G. Stuart W. J. Ozeroff	1-18-56	1-19-56	X	100-K 105-KW 300 303
E. R. Jette Los Alamos Scientific Lab. Los Alamos, New Mexico	Inspect facilities for metallographic and analyti- cal high radiation levels	J. J. Cadwell	1-16-56	1-18-56	X	300 303 700
D. W. Johnson Knolls Atomic Power Lab. Schenectady, New York	Discuss revision of "Shielding" chapter of Reactor Handbook	G. C. Fuller	1-30-56	1-31-56	X	100-D 105 100-K 105-KE, KW
J. W. Joseph, Jr. E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Technical consultation concerning hot laboratory facilities	J. J. Cadwell	1-9-56	1-11-56	X	100-B 105-B, 105-C 100-H 105 100-K 105-KE, KW 300 303; 700

G F - 22

DECLASSIFIED

- 6 -

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass. Areas</u>
M. F. Katzer Dow Chemical Company	Discuss water plant problems and water flow through the plant and treatment methods and chemicals	N. G. Wittenbrock	1-17-56	1-18-56	X	100-B XXX 100-D XXX
S. Lawroski Argonne National Laboratory Lemont, Illinois	Discuss separations process research and development including plutonium processing and fabrication on ANL-EBR-2	R. B. Richards	1-23-56	1-25-56	X	100-K 105-KW 200-E 202-A, 201-C 200-W Redox, 234, 235 300 XXX; 700
R. W. Leep E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Attend meeting on non-destructive testing methods	E. C. Wood	1-17-56	1-19-56	X	100-B 105-C 300 303
J. R. Lilienthal Los Alamos Scientific Lab. Los Alamos, New Mexico	Inspect facilities for metallographic and analytical high radiation levels	J. J. Cadwell	1-16-56	1-18-56	X	300 303 700
R. W. McClung Oak Ridge National Lab. Oak Ridge, Tennessee	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303
W. R. McDonell E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Technical consultation concerning hot laboratory facilities	L. D. Turner	1-9-56	1-12-56	X	100-B 105-B, 105-C 100-H 105 100-K 105-KE, KW 300 303; 700
W. J. McGonnagle Argonne National Lab. Lemont, Illinois	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303
S. McLain Argonne National Lab. Lemont, Illinois	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303

GP-1-23

DECLASSIFIED

- 7 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
C. F. Metz Los Alamos Scientific Lab. Los Alamos, New Mexico	Inspect facilities for metallographic and analytical high radiation levels	J. J. Cadwell	1-16-56	1-18-56	X	300 303 700
E. C. Miller Oak Ridge National Lab. Oak Ridge, Tennessee	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-20-56	X	300 303
P. R. Morris National Lead Company Fernald, Ohio	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303
R. M. Mousel E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss dimensional stability of fuel elements	L. D. Turner	1-9-56	1-13-56	X	100-B 105-B, 105-C 100-H 105 100-K 105-KE, KW 300 303; 700
D. J. Murphy Los Alamos Scientific Lab. Los Alamos, New Mexico	Inspect facilities for metallographic and analytical high radiation levels	J. J. Cadwell	1-16-56	1-18-56	X	300 303 700
R. B. Oliver Oak Ridge National Lab. Oak Ridge, Tennessee	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303
N. P. Pinto Sylvania Electric Products Savannah River Plant Augusta, Georgia	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-19-56	X	300 303
W. R. Plant Knolls Atomic Power Lab. Schenectady, New York	Attend meeting on non-destructive testing methods	E. C. Wood	1-18-56	1-20-56	X	100-B 105-C 300 303
J. B. Sampson Knolls Atomic Power Lab. Schenectady, New York	Consultation on KAPL-Hanford Assistance Program	G. W. Stuart	1-19-56	1-27-56	X	100-K 105-KE 300 303 700

DECLASSIFIED

DECLASSIFIED

- 8 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival		Departure	Restricted Data	
			Class.	Unclass.		Class.	Unclass.
H. M. Schadel, Jr. Westinghouse Atomic Power Pittsburgh, Pennsylvania	Attend meeting on non- destructive testing methods	E. C. Wood	1-18-56	X	1-19-56	X	300 303
J. P. Scheuer National Lead Company Fernald, Ohio	Attend meeting on non- destructive testing methods	E. C. Wood	1-18-56	X	1-19-56	X	300 303
E. L. Shirley Knolls Atomic Power Lab. Schenectady, New York	Evaluation of analytical analyses budget activity 5141-2, and experimental irradiations on KAPL-120 loop	J. A. Berberet P. M. Jackson	1-16-56	X	1-20-56	X	100-H 105 100-K 105-KE, KW 300 XXX; 700
J. W. Stevenson Mallinckrodt Chemical Works St. Louis, Missouri	Attend meeting on non- destructive testing methods	E. C. Wood	1-18-56	X	1-20-56	X	300 303
G. H. Tenney Los Alamos Scientific Lab. Los Alamos, New Mexico	Attend meeting on non- destructive testing methods	E. C. Wood	1-18-56	X	1-19-56	X	300 303
A. H. Turk Phillips Petroleum Co. Idaho Falls, Idaho	Attend meeting on non- destructive testing methods	E. C. Wood	1-18-56	X	1-19-56	X	300 303
C. D. Watson Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss heterogeneous reactor processing	R. E. Tomlinson	1-23-56	X	1-24-56	X	200-W Redox, 221-U 300 XXX
S. A. Wenk Battelle Memorial Institute Columbus, Ohio	Attend meeting on non- destructive testing methods	E. C. Wood	1-18-56	X	1-19-56	X	300 303
R. E. Blanco Oak Ridge National Lab. Oak Ridge, Tennessee	Discuss heterogeneous reactor processing	R. E. Tomlinson	1-23-56	X	1-24-56	X	200-W Redox, 221-U 300 XXX

DECLASSIFIED

- 9 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
A. H. Knebel Mallinckrodt Chemical Works St. Louis, Missouri	Information on pulse generators and pulse columns operation	R. E. Tomlinson R. G. Geier A. E. Smith	1-10-56	1-10-56	X	300 XXX
W. N. Munster U. S. Atomic Energy Comm. Washington, D. C.	Fuel element development program and costs per- taining to program	V. R. Cooper R. E. Tomlinson G. C. Oberg	1-24-56	1-25-56	X	200-W 221-U 300 XXX
P. Skillman Knox Corporation St. Louis, Missouri	Information on pulse generators and pulse columns operation	R. E. Tomlinson R. G. Geier A. E. Smith	1-10-56	1-10-56	X	300 XXX
E. K. Teter Mallinckrodt Chemical Works St. Louis, Missouri	Information on pulse generators and pulse columns operation	R. E. Tomlinson R. G. Geier A. E. Smith	1-10-56	1-10-56	X	300 XXX
II. Visits to other Installations						
R. B. Abrams to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
W. K. Alexander to: Phillips Petroleum Co. Arco, Idaho	Contact work on ETR Project for HAP0	R. J. Nertney	1-5-56	8-1-56	X	
R. E. Baars to: Phillips Petroleum Co. Arco, Idaho	Experiment to examine experiment failure occurring at Material Test Reactor	D. R. Alvord	1-6-56	1-13-56	X	
R. J. Brouns to: Phillips Petroleum Co. Arco, Idaho	Attend Fuel Processing Symposium at Material Test Reactor	C. E. Stevenson	1-20-56	1-20-56	X	
J. J. Cadwell to: Battelle Memorial Inst. Columbus, Ohio	Discussions on BMI Assistance to Hanford metallurgical program	J. R. Keeler	1-18-56	1-19-56	X	

DECLASSIFIED

- 10 -

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
V. R. Cooper to: E. I. du Pont de Nemours ment Savannah River Plant Augusta, Georgia	Attend Metal Develop- ment Advisory Committee	M. H. Wahl	1-18-56	1-20-56	X	
V. R. Cooper to: U. S. Atomic Energy Comm. Washington, D. C.	Discuss Zr process tubes and fuel	W. N. Munster F. K. Pittman	1-20-56	1-20-56	X	
P. F. X. Dunigan to: U. S. Atomic Energy Comm. Washington, D. C.	Attend Hot Laboratory Committee meeting	E. Brunenkant	1-26-56	1-27-56	X	
E. A. Evans to: Phillips Petroleum Co. Arco, Idaho	Experiment to examine experiment failure occurring at Material Test Reactor	D. R. Alvord	1-6-56	1-13-56	X	
R. M. Fryar to: E. I. du Pont de Nemours ment Savannah River Plant Augusta, Georgia	Attend Metal Develop- ment Advisory Committee	M. H. Wahl	1-18-56	1-20-56	X	
R. M. Fryar to: U. S. Atomic Energy Comm. Washington, D. C.	Discuss Zr process tubes and fuel	W. N. Munster F. K. Pittman	1-20-56	1-20-56	X	
J. W. Goffard to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	1-2-56	1-20-56	X	
R. C. Hoffman to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
D. C. Kaulitz to: Phillips Petroleum Co. Arco, Idaho	Observe experimental irradiations at Material Test Reactor	D. R. Alvord	1-9-56	1-11-56	X	

DECLASSIFIED

- 11 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
R. S. Kemper to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
H. A. Kramer to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-56	2-10-56	X	
H. W. Lefevre to: Brookhaven National Lab. Upton, Long Island, New York	Discuss neutron spectrometry and general instrumentation	V. L. Sailor	1-26-56	1-27-56	X	
B. R. Leonard, Jr. to: Brookhaven National Lab. Upton, Long Island, New York	Discuss neutron spectrometry and general instrumentation	V. L. Sailor	1-26-56	1-27-56	X	
J. W. Lingafelter to: Argonne National Lab. Lemont, Illinois	Welding studs on slugs	C. C. Stone	1-16-56	1-17-56	X	
R. L. Moore to: Phillips Petroleum Co. Arco, Idaho	Attend Fuel Processing Symposium at Material Test Reactor	C. E. Stevenson	1-20-56	1-20-56	X	
R. Neidner to: Phillips Petroleum Co. Arco, Idaho	Experiment to examine experiment failure occurring at Material Test Reactor	D. R. Alvord	1-6-56	1-13-56	X	
W. J. Ozeroff to: Atomic Energy Project Chalk River, Ontario, Canada	Attend Tripartite Conference on nuclear aspects of reactor core design	Vander Weyden	1-9-56	1-11-56	X	
P. G. Pallmer, Jr. to: Radiation Laboratory University of California Livermore, California	Hanford assistance to Whitney Project	M. J. Ryan	1-25-56	1-27-56	X	

DECLASSIFIED

- 12 -

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
R. M. Peekema to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
A. M. Platt to: Phillips Petroleum Co. Arco, Idaho	Consultation on reactor fuel reprocessing symposium at Material Test Reactor	C. E. Stevenson	1-17-56	1-20-56	X	
O. W. Rathbun to: National Lead Company Fernald, Ohio	Observe processing of uranium	C. E. Polson	1-9-56	1-13-56	X	
R. B. Richards to: Phillips Petroleum Co. Arco, Idaho	Attend AEC symposium on fuel element processing	C. E. Stevenson	1-18-56	1-20-56	X	
H. F. Soule to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
W. P. Stinson to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	
G. W. Stuart to: Atomic Energy Project Chalk River, Ontario, Canada	Attend Tripartite Conference on nuclear aspects of reactor core design	Vander Weyden	1-9-56	1-11-56	X	
A. W. Thiele to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	12-8-55	2-10-56	X	

DECLASSIFIED

DECLASSIFIED

- 13 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
R. E. Tomlinson to: Phillips Petroleum Co. Arco, Idaho	Technical consultation and attend fuel processing symposium	C. E. Stevenson	1-18-56	1-20-56	X	
L. D. Turner to: Oak Ridge National Lab. Oak Ridge, Tennessee	Observe hot metallograph in operation	M. J. Feldman	1-24-56	1-24-56	X	
L. D. Turner to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Attend hot laboratory committee meeting	W. Laird, Jr.	1-26-56	1-27-56	X	
P. D. Wright to: Knolls Atomic Power Lab. Schenectady, New York	Technical discussion on aluminum braze problems	D. W. White	1-9-56	1-9-56	X	
MANAGEMENT						
I. Visitors to this Works						
T. A. Gouger General Electric Company New York, New York	Organization matters	W. E. Johnson	1-30-56	2-3-56	X	700
MANUFACTURING DEPARTMENT						
I. Visitors to this Works						
E. E. Hayes E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss stress analysis, C. A. Priode cave work, slugs.	C. A. Priode	1-10-56	1-12-56	X	100-B 105-B, 105-C 100-D 105 100-F 105 100-H 105 100-K 105-KE, KW 300 303; 700
T. A. Gouger General Electric Company New York, New York	Obtain general informa- tion of plant operation	C. A. Priode	1-31-56	2-3-56	X	100-D 105; 100-K KW 200-E 202-A; 200-W Redox, 221-U; 300 303; 700

DECLASSIFIED

- 14 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
H. J. Hollberg E. I. du Pont de Nemours & Co. cave work and slugs Savannah River Plant Augusta, Georgia	Discuss stress analysis, C. A. Priode		1-9-56	1-13-56	X	100-H 105 100-K 105-KE, KW 300 303; 700
J. W. Joseph E. I. du Pont de Nemours & Co. cave work and slugs Savannah River Plant Augusta, Georgia	Discuss stress analysis, C. A. Priode		1-9-56	1-13-56	X	100-H 105 100-K 105-KE, KW 300 303; 700
M. F. Katzer Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Discuss chemical separan and its treatment work and methods in Separations processes	W. G. Browne	1-17-56	1-18-56	X	200-W 231
W. R. McDonnell E. I. du Pont de Nemours & Co. cave work and slugs Savannah River Plant Augusta, Georgia	Discuss stress analysis, C. A. Priode		1-9-56	1-13-56	X	100-H 105 100-K 105-KE, KW 300 303; 700
R. M. Mousel E. I. du Pont de Nemours & Co. cave work and slugs Savannah River Plant Augusta, Georgia	Discuss stress analysis, C. A. Priode		1-9-56	1-13-56	X	100-H 105 100-K 105-KE, KW 300 303; 700
K. Watson General Electric Company Schenectady, New York	Inspection of HAPOs water treatment and waste disposal	W. R. Conley	1-16-56	1-16-56	X	100-K 105-KE 100-B XXX
II. Visits to other Installations						
G. E. Backman to: U. S. Naval Rad. Defense Lab. San Francisco, California	Attend planning conference for operation "Redwing"	A. L. Baletti	1-25-56	1-27-56	X	
L. V. Barker to: U. S. Naval Rad. Defense Lab. San Francisco, California	Attend planning conference for operation "Redwing"	A. L. Baletti	1-25-56	1-27-56	X	

DECLASSIFIED

DECLASSIFIED

- 15 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
G. D. Brown to: U. S. Naval Rad. Defense Lab. San Francisco, California	Attend planning conference for operation "Redwing"	A. L. Baletti	1-25-56	1-27-56	X	
L. A. Carter to: U. S. Naval Rad. Defense Lab. San Francisco, California	Attend planning conference for operation "Redwing"	A. L. Baletti	1-25-56	1-27-56	X	
O. Mageehon to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Observe procedures and practices on operation and maintenance of electrical power supply facilities	J. L. Gosnell	1-30-56	1-31-56	X	
W. M. Mathis to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Attend Metallurgical Development Advisory Committee meeting	M. H. Wahl	1-17-56	1-19-56	X	
W. M. Mathis to: U. S. Atomic Energy Comm. Washington, D. C.	Discuss zirconium problems	W. N. Munster	1-20-56	1-20-56	X	
P. J. Norderhus to: Knolls Atomic Power Lab. Schenectady, New York	Inspection of Maintenance practices and programs	E. M. Brown	1-23-56	3-3-56	X	
RADIOLOGICAL SCIENCES DEPARTMENT						
I. Visitors to this Works						
H. W. Alter Knolls Atomic Power Lab. Schenectady, New York	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce W. C. Roesch	1-24-56	1-25-56	X	300 XXX
R. S. Bybee Radiation Laboratory University of California Livermore, California	Discuss radiation protection standards preparation and some phases of exposure investigation	J. F. Stevens H. G. Ruppert	1-18-56	1-18-56	X	300 XXX

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
T. L. Collins Knolls Atomic Power Lab. Schenectady, New York	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce W. C. Roesch	1-24-56	1-25-56	X	300 XXX
M. E. Ensminger State College of Washington Pullman, Washington	Discuss current problems at the Animal Farm	L. K. Bustad	1-20-56	1-20-56	X	100-F 108-F
E. L. Johnson United States Army Washington, D. C.	Studies at Animal Farm	H. A. Kornberg	1-23-56	2-10-56	X	100-F 108-F
W. O. Keister United States Air Force Washington, D. C.	Examine technique of determination of alpha emitters in biological specimens at Bioassay Laboratory	L. K. Bustad H. C. Peart R. F. Foster D. E. Warner	1-19-56	1-20-56	X	100-F 108-F
V. M. Loring Central Intelligence Washington, D. C.	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce W. C. Roesch	1-24-56	1-25-56	X	300 XXX
J. F. Mech Argonne National Lab. Lemont, Illinois	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce W. C. Roesch	1-24-56	1-25-56	X	300 XXX
C. Potmus Argonne National Lab. Lemont, Illinois	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce W. C. Roesch	1-24-56	1-25-56	X	300 XXX
W. Singlevich AFOAT, Washington, D. C.	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce W. C. Roesch	1-24-56	1-25-56	X	300 XXX
M. H. Studier Argonne National Lab. Lemont, Illinois	Attend conference on atmospheric contamination	F. E. Adley D. W. Pearce	1-24-56	1-25-56	X	300 XXX

DECLASSIFIED

- 17 -

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data Class. Unclass. Areas
K. S. Watson General Electric Company Schenectady, New York	Become familiar with water usage requirements and costs and industrial waste control practices	R. E. Rostenbach	1-13-56	1-17-56	X 100-B 105-B 100-F XXX 100-K 105-KW, KE 200-E 202-A 200-W XXX 300 303
II. Visits to other Installations					
J. J. Fuquay to: Knolls Atomic Power Lab. Schenectady, New York	Confer on atmospheric pollution problems	J. J. Fitzgerald C. G. Detwiler	1-27-56	1-27-56	X
C. K. Irwin to: U. S. Naval Rad. Defense Lab. San Francisco, California	Attend planning conference for operation "Redwing"	A. L. Baletti	1-25-56	1-27-56	X
H. A. Kornberg to: Argonne National Lab. Lemont, Illinois	Serve on sub-committee on Absorbed Radio Isotopes for the National Research Council in radiobiology research	A. Brues	1-10-56	1-12-56	X
B. G. Lindberg to: U. S. Naval Rad. Defense Lab. San Francisco, California	Attend planning conference for operation "Redwing"	A. L. Baletti	1-25-56	1-27-56	X
H. M. Parker to: Division of Application U. S. Atomic Energy Comm. Washington, D. C.	Discuss reactor hazards as they pertain to insurance	L. J. Deal	1-31-56	1-31-56	X

G
P
U
F

DECLASSIFIED

HW-41205 DEL

RADIOLOGICAL SCIENCES DEPARTMENT

JANUARY 1956

SUMMARY

Twenty-seven informal, twelve Class I and no Class II radiation incidents were recorded. The most troublesome case involved major plutonium contamination of a hand. An intensive decontamination program slowly achieved its objective, and the internal deposition was held to a small fraction of the permissible limit.

Emission of I^{131} from stacks was held to a low value of 0.2 curie per week. Other fission product contamination of vegetation increased, but this was due to depositions from nuclear detonations.

Good progress was made in reducing detailed radioisotopic analyses of reactor effluent water to routine procedures.

Rapid motion of contaminated water beneath the 200-East Area, although, in itself, not dangerous, pointed up the need for accelerated studies of ground water movement.

Measurements of enhanced uptake of plutonium from the gut of young animals again cast doubt on the permissible limit in drinking water, and made a major program of study in various animals essential.

Some possible damage to sheep by low levels of I^{131} intake confirmed the department's conservative position with respect to permissible iodine release.

The department's work on radioactive particles in the lung was given prominence in a national review of this field, and should lead to amplification of this important activity.

The instrumentation program made two favorable steps toward its long-range objective of conversion to scintillation equipment.

DECLASSIFIED

HW-41205

DEL

RADIOLOGICAL SCIENCES DEPARTMENT

JANUARY 1956

The month-end force of 419 included 36 supervisors, 99 engineers and scientists, 24 clerical, and 260 other personnel.

Number of Employees on Payroll

Beginning of Month	426
End of Month	<u>419</u>
Net decrease	7

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Name

Title of Invention

R. A. Harvey

An Analog-to-Digital Converter

R. H. Wilson

A semi-portable contamination control chamber for the controlled aeration of a highly contaminated human hand.

There were 39 radiation incidents, including 12 Class I and no class II cases. An operator in the plutonium fabrication building acquired plutonium contamination of the hand to a higher degree than has previously occurred here; as much as 1 mg Pu was involved. The radioactive material was unusually resistant to decontamination procedures, and there was some fear that the residual contamination might be gradually absorbed into the body. However, at month end, most of the contamination had been removed, the body deposition did not exceed 5% of the permissible limit, and there was evidence that the body burden was not increasing.

A prototype of a new plastic film badge was developed. The cumbersome riveting method of making the badge tamper-proof was replaced by a magnetically operated catch. Various features remain to be tested before this type can be accepted.

A new value for the standard exposure rate in contact with a sheet of aged natural uranium was accepted. This number is used in many beta-ray calibrations, and it affects handling time limits in metal preparation.

The average weekly emission of I^{131} fell to about 0.2 curie, due to a combination of factors including process curtailment, decontamination of the Redox facility, and regeneration of silver reactors. The iodine deposition on vegetation was correspondingly low. The deposition of other fission products on vegetation increased 2 or 3 fold. This was a general phenomenon throughout the Pacific Northwest and was the result of alien nuclear detonations.

DECLASSIFIED

HW-41205 DEL

Radiological Sciences Department

Routine measurements for Np^{239} , calcium (mainly Ca^{45}), and iron (mainly Fe^{59}) were added to the ever-expanding list of detailed analysis of reactor effluent water. A detailed analysis of the 1955 observations on smoke plumes emitted under inversion conditions had important results, although in a negative sense. It was shown conclusively that none of the existing theories of atmospheric dilution could be made to match the data. This provides the incentive to develop a new theory from first principles. Reliable theory in this field is of vital importance to predictions of reactor catastrophe results and to the routine problem of I^{131} emission from stacks.

Contrary to the popular concept of a bad winter this year, the average temperature in January was 3°F above normal. However, snowfall amounted to 10.2 inches, bringing the seasonal total to 36.3 inches, the highest in 40 years.

The laboratory conceived the method of using tritiated water as a superior and infallible method of tracing the motion of underground water. In preliminary work, considerable doubt as to the infallibility has arisen. It appears that the tritium tracer is preferentially retained by soil particles so that it is not an unequivocal tracer, especially in dilution tests. The apparent degree of retention is astonishing and it merits more detailed investigation in conditions in which the basic physical chemistry can be elucidated. Identical behavior of H_2O and HTO is not to be expected because of the significant change in bond structure with these light isotopes. However, the first reaction to the scoping experiments is that here is a potentially cheap isotopic separation process that could scarcely have been overlooked by previous experimenters.

There is currently a rapid motion of ground water beneath the 200-E Area, believed to be promoted by dispersal of the former ground water mound created by the B Plant swamp. The rate of travel of contaminated water is about 3 miles per year. If such a velocity should persist over the whole path to the river, the transit time would be only about 5 years. The previous pessimistic value was 50 years, with a belief that the real time would be several hundred years. A most radical revision of waste disposal plans would be needed in this case. This is one more reason in favor of a vastly accelerated study in earth sciences. There is no immediate reason for alarm, as it is much more probable that the high velocity stream is local in character. Nevertheless, the consequences of a major mistake in disposal are so serious as to give top priority to this study. Work has just begun on the drilling of 27 monitor wells in support of this program.

Sampling of oxides of nitrogen in the stack of the metal recovery facility showed values high enough to cause serious conditions in the environs. The existence of this potential health hazard adds impetus to the economic desirability of recovering the nitric acid fumes.

Good progress was reported on alpha-scintillation meters and on a beta-gamma scintillation meter. The former proved its value in the special hand contamination case, and the latter achieved a sensitivity five times better than that of existing monitoring instruments. These researches brighten the picture for the long-range objective of almost complete transition to scintillation methods.

DECLASSIFIED

HW-41205 DEL

Radiological Sciences Department

In the Biology program, research advanced favorably along several fronts, although there was perhaps no single finding immediately requiring modification of management plans for radiation protection. One finding that may later affect major programs was that the uptake of plutonium from the intestines of young rats can reach 100 times that in the adult animal. If this could be literally translated to the human case, it would mean that permissible plutonium contamination in public drinking water would have to be sharply lowered, more than losing the gains from research in the last few years. The direct test on the human child cannot be made. We are therefore forced into a whole series of tests with different animals to see if correlations with life span, weight, or other parameters can be established to justify extrapolation to the human case.

Another finding with possible major economic bearing, also in the unfavorable direction, is the possibility that as little as 0.5 μ c I^{131} per day causes thyroidal changes in the ewe in about 2½ years; the observation currently is best described as a first class suspicion rather than a demonstrated fact. If confirmed, it will have the comfortable effect of confirming our proposal that additional funds be spent, if necessary, to maintain I^{131} emission below the current limit of 10 curies per week.

The excellent work done here on possible carcinogenic effects of radioactive particles in the lung has been reviewed by a newly-formed panel of the National Academy of Sciences-National Research Council. The general result is that the total research in this vital field is inadequate, and that the HAPD results are the only definitive ones. It is likely that the prestige of local work will be further enhanced, and that an increased effort in this difficult research area will be requested.

The complex problems of environmental hazards and the associated insurance risks in the event of a major reactor disaster were discussed with two outside groups during the month. There has been no significant recent change in the department's findings in this speculative area.

Director,
RADIOLOGICAL SCIENCES DEPARTMENT

HM Parker:kss

DECLASSIFIED

HW-41205 DEL

Radiological Sciences Department

APPENDIX

1. Condensed Exposure Records

Type	Number of Readings	Potential High Results	Confirmed High Results
Pocket chambers - gamma	317,222	40	0
Pocket chambers - slow neutron	2,000	4	0
Film Badges - beta-gamma	54,619	108	0
Neutron film	787	1	0
Pu bioassay	1,242	26	1
F. P. Bioassay	1,541	3	0
U bioassay	496	0	0
Alpha hand counts	39,473	0	0
Beta hand counts	59,050	0	0
Thyroid counts	32	0	0

DECLASSIFIED

HW-41205 DEL

Radiological Sciences Department

2. Regional Monitoring Records

Sample Type and Location	Activity Type	Average Activity Density /uc/ml	Trend* Factor
<u>Drinking Water and Related Materials</u>			
Benton City Water Company Well	alpha	1.4×10^{-8}	--
Richland, N. Richland, Benton City Wells	alpha	$(\leq 0.5 \text{ to } 1.4) \times 10^{-8}$	--
100 Areas	beta	$(0.7 \text{ to } 2.4) \times 10^{-6}$	--
200 Areas	beta	$(0.6 \text{ to } 1.4) \times 10^{-6}$	--
Pasco, Kennewick, McNary Dam	beta	$(\leq 0.5 \text{ to } 8.4) \times 10^{-7}$	--
Backwash Solids - Pasco Filter Plant	beta	2.9×10^{-2} /uc/gm	--
Backwash Liquids - Pasco Filter Plant	beta	4.5×10^{-7}	--
Sand Filter - Pasco Filter Plant	beta	2.0×10^{-5} /uc/gm	--
Anthracite Filter - Pasco Filter Plant	beta	4.8×10^{-5} /uc/gm	--
<u>Other Waters and Related Materials</u>			
300 Area Wells #1 and #3	alpha	$(\leq 0.5 \text{ to } 6.9) \times 10^{-8}$	--
300 Area Well #4	alpha	8.1×10^{-8}	--
Well #4 measured as Uranium	U	6.9×10^{-8}	--
Other Wells on the Reservation	beta	$(\leq 0.005 \text{ to } 1.1) \times 10^{-5}$	-74**
Columbia River - Hanford Ferry	beta	1.6×10^{-5}	--
Columbia River - Below Reactors	beta	1.4×10^{-5}	--
Columbia River - Paterson to McNary	beta	2.4×10^{-7}	--
Columbia River - Shore Mud	beta	$(2.2 \text{ to } 6.8) \times 10^{-5}$ /uc/gm	-3
Raw Water - Operating Areas	beta	$(\leq 0.05 \text{ to } 4.8) \times 10^{-6}$	-2
Reactor Effluent Retention Basins to River	beta	9,800 to 19,000 /uc/sec/reactor $(1.6 \text{ to } 5.1) \times 10^{-3}$	--
Reactor Effluent Retention Basins to River	alpha	≤ 0.04 /uc/sec/reactor $\leq 5 \times 10^{-9}$	--
I-131 in Farm Wastes to River	I-131	12 /uc/day 2.3×10^{-7}	--
I-131 in Columbia River - Hanford	I-131	1.2×10^{-7}	--
300 Area Pond Inlet	alpha	3.1×10^{-6}	-7

DECLASSIFIED

HW-4120 DELRadiological Sciences Department

Sample Type and Location	Activity Type	Average Activity Density /uc/ml	Trend* Factor
<u>Atmospheric Pollution</u>			
Gross Alpha Emitters	alpha	$< 4.0 \times 10^{-15}$	--
Gross Dose Rate - Separations Areas	beta - gamma	(0.52 to 5.8) mrad/day	--
Gross Dose Rate - Residential Areas	beta - gamma	(0.35 to 1.02) mrad/day	--
Active Particles - Separations Areas	beta	$(3.1 \text{ to } 5.5) \times 10^{-13}$	-2
I-131 Separations Areas	I-131	$(< 4 \text{ to } 7) \times 10^{-14}$	--
I-131 Separations Stacks	I-131	0.03 curie/day	-10
Ruthenium - Separations Stacks	Ru103-106	< 0.01 curie/day	--
Active Particles - Wash., Idaho, Ore., Mont.	--	0.012 to 0.105 ptle/m ³	+2
Active Particles - Project	--	0.007 to 0.073 ptle/m ³	--
Tritium (as oxides) - Reactor Stacks	T	0.96 curie/day	--
<u>Vegetation</u>			
Environs of Separations Areas	I-131	$< 3 \times 10^{-6}$ /uc/gm	-2
Residential Areas	I-131	$< 3 \times 10^{-6}$ /uc/gm	--
Eastern Washington and Oregon	I-131	$< 3 \times 10^{-6}$ /uc/gm	--
Non-Volatile Beta Emitters - Wash. and Ore.	beta	$(1.1 \text{ to } 1.2) \times 10^{-4}$ /uc/gm	--
Alpha Emitters - Separations Areas	alpha	$(0.17 \text{ to } 2.7) \times 10^{-6}$ /uc/gm	--
Alpha Emitters - 300 Area	alpha	1.9×10^{-7} /uc/gm	-2

* The trend factor shows the n-fold increase (+) or decrease (-) from last month, where values of n less than 2 will not be noted.

** Test wells sampled by Earth Sciences not included.

DECLASSIFIED

FINANCIAL DEPARTMENT MONTHLY REPORT JANUARY, 1956

The formal obligation of an additional \$55,500,000 to bring the total funds obligated under Contract W-31-109-Eng-52 to \$1,134,917,000, was accomplished by the execution on January 31 of Supplemental Agreement No. 31. Of the total obligated to date, \$932,833,000 is for work at the Plant and \$202,084,000 for work at the Laboratory. This supplement also provides that further obligations may be effected by written notice from the Commission, contract modification not being necessary.

A total of \$995,000 was received in January from the First National City Bank of New York in connection with the liquidation of the \$1,000,000 Employees' Benefit Fund, which is to be returned to the Commission in accordance with an agreement between the AEC and General Electric. The remainder of the fund, \$4,212, is expected in February with the closing of a bank account, leaving a net deficiency of \$788 resulting from a loss on securities sold.

On January 30 a letter was transmitted to Department Managers reflecting the changes in the HOO-AEC submission to Washington of the FY 1956 Midyear Review, Plant and Equipment Projects Budget as compared with our submission to HOO-AEC and the FY 1956 Financial Plan. Under the 9200 - Nuclear Construction Program, HOO-AEC submission reflected a \$9,155,000 decrease below the level of the FY 1956 Financial Plan. This compared with a requested decrease by General Electric of \$10,295,000. The largest single reduction by HOO-AEC was \$5,600,000 for 2-23X-56-D-#, "Special Reactor Equipment - Conversion From Batch to Continuous Operation," due to the fact that the current estimate for this project exceeds the amount permitted under the authorizing legislation.

In a letter dated January 24, Department Managers were advised of a reallocation of funds under Budget Item 2-23X-56-L-2, General Plant Projects - FY 1956, the reallocation being based on need, current status, and length of time required to process.

A review of the method used for calculating unit cost on a current basis was made. The actual results of FY 1955 compared with the results obtained by using the Kinderman formula indicated several differences which were investigated. It was determined that the use of the Gumprecht formula, along with making adjustment for Separations losses, would improve the accuracy of month-to-month reporting. Effective with January transactions, unit cost will be calculated on this basis.

Resumes of the following business reviews were completed and issued during January:

Design Section - Engineering Department
Separations Technology Section - Engineering Department

In cooperation with the Education and Training Section, a program entitled "Cost Control" was presented at W-10 by the Financial Representative for the Separations Section on January 30. The first program was presented to a group of sixteen AEC and G.E. employees, and it is presently planned that this program will be carried on the regular schedule of training programs, to be given every other month.

A major quantity of SS material was released to production channels as the result of the receipt of special depleted uranium of negligible value from Purex. Waste losses in development work have been eliminated with an average saving of \$3,000 per month resulting.

Considerable improvement has been noted in depleted uranium and plutonium material balances during December cleanout in Redox, UO_3 and recovery from a beginning inventory error in TBP recovered 39% of the fiscal year to date shortage which had existed on November 30, 1955. Cleanouts in Task I and II have recovered sufficient plutonium to make operations overaccounted for both the recent high MWD/T program and for the fiscal year to date.

A program for determining key Purex measurement precisions has been submitted.

The first annual Measurements Data Books (one covering HAPO as a whole and a second detailing the Financial Department) were issued to the General Manager late in December. Copies were also sent to F. K. McCune and respective portions to HAPO's department managers.

Effective January 1, 1956, participants in the Pension Plan contribute to the plan at the rate of 1% until \$4,200 of compensation has been received, and then contribute at the rate of 1/2% of the remaining compensation received during the year. This is a change from the previous method of contributing 1% of the first \$350 of compensation per month and 1/2% of the excess of \$350 per month.

The weekly time card was revised in January to provide spaces for supervisors to record overtime hours refused by employees and the information necessary for the Personnel Accounting Section to calculate wages which may be excludable for income tax purposes. Office Letter No. 217 was issued on January 19 explaining the revised time card. Attached to the office letter was a reproduction of a time card illustrating the preferred method of recording information on the card.

Report on physical inventory of general supplies (excluding automotive and heavy equipment parts) and lubricants in custody of Stores disclosed an overage of \$43,500; the inventory of automotive and heavy equipment parts, an overage of \$2,983. Principal reasons for overages resulted from inaccurate pricing of store orders and disbursement of materials at incorrect units of issue.

Final results of the physical inventory of pile grade graphite in Stores Sub-Section custody reflected an overage of \$3,749. The survey by Field Survey Unit, Engineering Department and tests and calculations by Inventory Accounting Unit indicated that the general ledger was reasonably stated and no adjustment was made.

Report issued on physical inventory of road materials disclosed the overage of \$5,291 for materials in custody of Transportation Section resulted from liquidation at a unit price that included costs that did not materialize.

A proposed schedule for taking 1956 physical inventories has been prepared and discussed with custodial personnel.

A composite depreciation rate of eleven per cent for Recuplex equipment has been computed. The proposed rate was approved by the AEC and placed in effect during January.

Beginning with January, 1956, a procedure was instituted to allocate a portion of the depreciation expense for the 300 Area utilities and common-use facilities to Research. During the past few years the 300 Area has gradually been transformed from a predominately Metal Preparation Area to a Metal Preparation and Laboratory Area, while Metal Preparation has continued to bear the entire depreciation charge on utilities and other common-use facilities even though this operation did not receive the total benefit.

A considerable number of tools will become available with the close-out of construction work at Portsmouth. A program has been worked out with field management to take advantage of this equipment to upgrade HAP0's equipment and to possibly fill some additional requirements for which funds have been budgeted.

A total of twenty-five appropriation requests having a dollar value of \$250,249 was processed during the month. Twelve project proposals and informal requests representing an aggregate of \$1,458,700 were reviewed, approved, and processed to the Commission during the month. After receipt and analysis of AEC directives and work authorities, eight project authorizations were issued for a total of \$446,700.

Among the major procedures being converted to utilize the 702 electronic data processing machine are work order, labor distribution and classified files routine. The application of electronic data processing equipment to the solution of a large number of technical problems and the preparation of analytical reports is continuing. One of the more significant projects of this kind is the processing of temperature maps to correlate considerable reactor operating data to use as a guide in setting up an integrated reactor data processing system.

The Procedures and Computing Section completed the processing of an attitude survey of personnel in the Radiation Monitoring Sub-Section, Manufacturing Department. A total of 1087 questionnaires were tabulated and summarized, machine work on the 702 electronic data processing machine requiring but 30 minutes. In connection with this job, generalized techniques were developed to facilitate attitude survey processing in the future.

The Records Operations Unit began the occupancy of the new addition to the 712 Building following the Commission's acceptance of the contractor's work on January 17.

The December "Summary of Disbursements," transmitted to the Commission through the Director of its Finance Division, showed net expenditures of \$7,104,885, summarized as follows:

Payrolls and payroll deductions disbursed	\$5 066 035
Materials (including orders placed on requirements contracts) and freight	2 180 926
Taxes and insurance	43 922
Subcontracts and agreements	86 616
Advances for traveling and living expense	85 445
Miscellaneous	<u>40 604</u>
Gross Disbursements	\$7 503 548
Less: Revenue	<u>398 663</u>
Net Disbursements	<u>\$7 104 885</u>

Charges from HAPO against the Overhead Allowance in January were \$3,545, consisting of:

Travel and living expense variation	\$1 726
Conference expense	1 461
Cost of operating Company-owned car and depreciation	180
Advertising in Christmas editions of local newspapers	151
Expense incident to transfer of HAPO employee to an assignment with AEC	17
Christmas decorations for 703 Building lobby	<u>10</u>
	<u>\$3 545</u>

Detailed reports for the Financial Department appear on succeeding pages, as follows:

Summary of Cash Disbursements, Receipts and Advances	I - 5
Auditing Section	I - 6
Budgets and Measurements Section	I - 7 through I - 8
Contract Cost Section	I - 9 through I - 12
General Accounting Section	I - 13 through I - 21
Personnel Accounting Section	I - 22 through I - 24
Procedures and Computing Section	I - 25 through I - 32
Property Accounting Section	I - 33 through I - 38
SS Accountability Section	I - 39 through I - 41
Personnel and Organization Statistics	I - 42 through I - 43

SUMMARY OF CASH DISBURSEMENTS,
RECEIPTS AND ADVANCES

A summary of cash disbursements and receipts (excluding advances of \$7,045,000 by the Atomic Energy Commission for January, 1956 and \$7,200,000 for December, 1955) for the months of January, 1956 and December, 1955, is shown below:

<u>Disbursements</u>	<u>January</u>	<u>December</u>
Payrolls (net)	\$3 268 141	\$3 994 267
Materials and Freight	1 947 199	1 634 551
Payroll Taxes	832 126	663 543
Group Insurance Premium	777 336	-0-
Payments to Subcontractors	559 551	632 992
United States Savings Bonds	223 701	259 464
Travel Advances to Employees	76 584	85 445
Pension Plan - Employees' Portion	50 658	111 263
All Other	204 590	122 023
Total	<u>7 939 886</u>	<u>7 503 548</u>
<u>Receipts</u>		
Rent	138 547	123 435
Electricity	98 972	72 366
Telephone	54 474	54 183
Hospital	49 816	55 348
Sales to AEC Cost-type Contractors	46 546	41 046
Sundry Accounts Receivable	16 126	21 647
Refund of Travel Advances to Employees	10 883	11 625
Bus Fares	10 346	10 012
Refunds from Vendors	1 734	4 977
Other	4 292	4 024
Total	<u>431 736</u>	<u>398 663</u>
Net Disbursements	<u>\$7 508 150</u>	<u>\$7 104 885</u>

Outstanding advances as of January 31, 1956 and December 31, 1955 were as follows:

	<u>January</u>	<u>December</u>
Cash in Bank - Contract Accounts	\$2 075 537	\$2 538 687
Cash in Bank - Salary Accounts	20 000	20 000
Total	<u>\$2 095 537</u>	<u>\$2 558 687</u>

AUDITING SECTION
MONTHLY REPORT - JANUARY 1956

Reports were issued for the completed audits listed below:

Telephone and Telegraph Administration
Overtime Administration
Employment Administration and Practices
Project Service Sub-Section -
 Reproduction Unit and Engineering Files Unit
Richland Welfare Board Fund

At month-end a report was being prepared for the audit of Motor Pool Operations.

Field work was continued on the following audits:

Management of Capital Assets
Classified Files
Accounts Receivable

The following audits were started during the month:

Stores Activities
Procurement Activities
Physical Inventories and Inventory Reserves

Follow-ups were made to determine the extent of compliance with recommendations in reports of the following audits:

Non-Exempt Payroll Preparation and Check Distribution
Procurement Activities
G. E. Employees Purchase Plan

A review was made of the unclassified material in the Yellow File at Schenectady in preparation for a determination of its disposal.

During January E. B. Hutchins, D. S. Parsley and J. H. Roberts were loaned to Budgets and Measurements Section and B. M. Dobbs to Contract Cost Section. These loan assignments will continue for an indefinite period. Concurrently L. P. Murray and D. W. Semmern of Budgets and Measurements Section were loaned to the Auditing Section. As the result of the temporary reduction of the auditing staff several previously scheduled audits will not be performed in the current fiscal year.

Three exempt employee information meetings, one of which was also a safety meeting attended by non-exempt personnel, were held during the month.

BUDGETS AND MEASUREMENTS SECTION
MONTHLY REPORT - JANUARY 1956

General

Action was taken by the Suggestion Board and approval of an award in the amount of \$25.00 was given for a suggestion by a Financial Department employee.

Two of the thirteen Business Graduates recruited last June have now been called by their respective draft boards. Parker Compau reported for induction into Naval Officer Candidate School early in January and John Hummel will report to the same school in February. A new Business Graduate from WSC, interviewed by the Regional Office, has been made an offer and will report on February 8. Offers are outstanding to two other February graduates.

Arrangements for Spring recruiting were completed during the period of this report and have been cleared with the Schenectady Office. Our schedule will be:

University of Washington	-	February 29	-	K. G. Grimm
College of Puget Sound	-	March 1	-	K. G. Grimm
University of Seattle	-	March 2	-	K. G. Grimm
Washington State College	-	March 8	-	W. S. Roe
University of Idaho	-	March 9	-	W. S. Roe
University of Oregon	-	March 8	-	R. M. Watkins
Oregon State College	-	March 9	-	R. M. Watkins
University of Utah	-	March 14	-	J. P. Holmes
Brigham Young University	-	March 15	-	J. P. Holmes

Plans were completed for the Spring semester of BTC. Thirty-three new students have been given invitations to participate and are expected to start the course in Financial Analysis. The thirty-six who completed last semester's work will be divided into three classes -- Product Cost, Treasury, and Measurements. Classes will start on February 20.

Special assignments were given to the Section which required some shift in personnel and facilities. L. P. Murray and D. W. Semmern were loaned to the Auditing staff for a period of several months. Gail Dyreng and Al Silva were loaned to the Property Accounting Section. In return, Dale Parsley, John Roberts and Earl Hutchins were obtained from the Auditing staff and Jack Christensen was loaned from Contract Cost.

Budgets

Complete requirements and schedules for the FY 1958 Budget and Revised FY 1957 Budget were issued by instruction letter. Field work is now in progress directed by the Contract Cost Section.

A detailed comparison of actual performance for the first six months of FY 1956 is now being made with performance bogeys established at the beginning of the year. Ordinarily, the Measurements Specialists would participate heavily in this work but due to assignment of a special study to them, Budget consolidations has been requested to perform the full review.

Measurements

The first annual Measurements Data Books (one covering HAPO as a whole and a second detailing the Financial Department) were issued to the General Manager late in December. Reception has been very good with complete copies being sent to F. K. McCune, and respective portions to each HAPO Department Manager. A brief review of contents was made by HOO-AEC Chief of Finance Division with favorable comments.

The first report on status of "30 Month Objectives" was issued. This was very brief and covered only one major objective, attainment of which appears to be in doubt. A more complete report is intended for approximately July 1.

A second draft of the "Summary" for the report "1955 at Hanford" was forwarded to the Graphics Unit on January 20. This virtually completes our responsibilities in this connection.

The majority of measurements effort was devoted to a special study assigned by management. Some progress is evident leading to rather optimistic anticipation.

CONTRACT COST SECTION
MONTHLY REPORT - JANUARY 1956

General

Preparation of the Budget for FY 1958 and Revision of Budget for FY 1957 is well underway and is proceeding according to schedule.

A report covering responsibility for Spare Parts at the Section level was prepared as a follow up of an earlier report issued in September, 1955. Similar reports will be issued in the future on calendar quarter ending dates.

Action has been initiated to consolidate weekly project cost reports presently issued by Engineering Cost and Project Cost Service Unit. New report will be prepared by Engineering Cost and include some information furnished by Project Cost Service Unit. The new report will be reproduced by ozalid process and it is expected that the new report will be issued at least one day earlier than the previous Engineering Cost report and five days earlier than the previous Project Cost Service Unit report. Effective date for issue of new report is report covering week ending March 4, 1956.

A program of safety inspections has been initiated by the Section Manager.

Work in connection with HAPO Business Reviews continued during the month with a considerable amount of financial information being furnished to sections presenting the reviews.

Employee and Public Relations Cost Unit

Preparation of the Budget for FY 1958 and Revision of the Budget for FY 1957 is proceeding according to schedule. Budgets for the Community Section and the Health and Safety Section are predicated on assumptions issued by the AEC relative to the scheduled disposition of the various community and hospital functions.

Safety inspections were conducted by the Accountant at two of the four locations occupied by personnel of the unit and attention directed to several minor hazards which were disclosed.

Overhead rates used in liquidating costs of the Community Section's servicing units were reviewed and adjusted where necessary.

Community management was advised of the FY 1956 Midyear Budget Review changes submitted by the AEC to Washington and variances with our submission were pointed out.

Engineering Cost Unit

All call letters to the Engineering Department for information needed in preparing the Budget for FY 1958 and Revision of Budget for FY 1957 have been issued and historical information required is being developed. Personnel budget and justifications were completed on schedule and forwarded to Consolidations.

Procedure for controlling, maintaining accountability and conducting physical inventories of Minor Construction Small Tools was reviewed with representatives of the Project Section and Minor Construction. Revised procedure has been circulated for comment and acceptance. Physical inventory has been scheduled for February 11, 1956. From this physical inventory tools will be classified and accountability records established. Provided inventory schedule is maintained, it is expected that reconciliations, accountability records and financial records by classification will be completed by March 1, 1956. Personnel for conducting the physical inventory will consist of 110 crews comprised of a counter and recorder furnished by Minor Construction and 34 financial verifiers representing Engineering Cost. Inventory crews in each location will be under the supervision of a Minor Construction representative.

Schedule for physical inventories of Minor Construction Miscellaneous Stores during 1956 has been developed and issued. Provided schedule can be maintained these physical inventories will be completed November 30, 1956.

Letter dated January 24, 1956 was transmitted to Department Managers which indicated the reallocation of funds under Budget Item 2-23X-56-L-2, General Plant Projects, FY 1956. At this time it appears likely that the number of projects and their dollar volume will exceed the available funds for this budget item. Unofficial approval has been received from HOO-AEC to process, for approval in FY 1956, additional projects in the approximate amount of \$180,000 over and above allocated funds. HOO-AEC will take the required action to provide these funds, if needed, at the time a directive or work authority is issued.

In reviewing the budget studies currently being prepared in connection with the FY 1958 Plant and Equipment Budget, it was felt that a number of items, by their nature, could be financed from the Equipment Not Included in Construction Projects Budget. Under present administrative policy, General Electric has followed the practice of budgeting "Equipment" items as such, only when the installation cost was less than \$5,000. The Washington office of the Atomic Energy Commission, has on occasion, directed the local office to finance certain projects, primarily equipment, from this budget even though we had previously included it in the Plant and Equipment Projects Budget and installation costs were far in excess of the \$5,000 limitation. Discussions between HOO-AEC and General Electric personnel have been held, and in view of the current limitations on availability of General Plant Project funds, it was decided to expand the "Equipment" budget by including certain projects, where installation costs, although in excess of \$5,000, are a minor portion of the total project cost.

General and Consolidations Cost Unit

Work is continuing in preparing an overall list of reasons for overtime in an effort to include this as part of code information on each time card. Information thus obtained would be summarized by machine tabulation and made available to supervision as a control measure.

Sixteen pages of the Uniform Cost Code Guide were reissued, and, in answer to frequent requests from operating supervision, distribution of the Guide is being expanded somewhat.

Agreement has been reached with Procedures and Computing regarding changes to be made in accounting for costs and liquidations of the Section which should present a clearer picture of the flow of costs and at the same time provide better control for estimating purposes. In this same connection, a more accurate record of machine inventory changes will be made available to Cost for record purposes.

Manufacturing Cost Unit

Cost estimates for calendar year 1956 were prepared for the Manager of Manufacturing as part of the objectives to be achieved during 1956. Estimates indicated that the unit cost of products would be 70% to 80% of calendar year 1955.

A major activity during the month centered around the preparation of the Operating Budget for FY 1958 and Revision of FY 1957. A preliminary schedule of manpower requirements was submitted to the Manager of Manufacturing for review. Preliminary work on the Inventory Budget was also completed.

The Reactor Financial Representative was requested by the Reactor Section Manager to arrange all future cost meetings, issue the Reactor Section Quarterly Cost Improvement reports and Reactor Section Quarterly Analysis reports. He was also requested to take over the responsibilities of the development of standard cost for the Reactor Section. These duties were formerly performed by Reactor Section Engineer who will be transferred to other duties without replacement.

An analysis of the past and future trend of Reactor Section Maintenance cost was begun as an aid to Sub-Section Superintendents in scheduling of work. This analysis will be expanded for the Section Manager's use.

The matter of maintaining control over store orders due to recent conversion to IBM is a continuing problem. Several discussions were held with interested personnel to develop a solution to the problems currently facing not only Cost, but Inventories and IBM as well. The feasibility of adding one employee to perform the control function out in Central Stores is being considered.

Physical inventories of essential materials were witnessed in 300, 200-E and 200-W Areas in January. Existing procedures were reviewed with custodial personnel to insure that proper steps were being taken to control the inventory.

A revised price list was prepared for essential materials for use during the third quarter of FY 1956. ANN and Nitric Acid prices were not changed from the second quarter schedule. Adjustments were made on some items to bring current billing prices in line with prevailing market. Coal prices will be adjusted during March on vendor coal consumption to allow for freight rate increase.

Effective the month of January 1956 accruals will be made for all automotive equipment received on plant but which cost has not been cleared through EWIP. This will facilitate our billings to Plant Accounting and permit an easier reconciliation between Plant Accounting and the Transportation Section.

The Financial Representative for Metal Preparation Section conducted a meeting with AEC personnel for the purpose of reviewing the cost accounting procedures for preparation of uranium slugs.

A Safety and Housekeeping Committee was established for monthly inspections of the 722-A Building. The first inspection was made on January 31, 1956. Details of findings will be issued shortly. The program received generally enthusiastic support. A General Information Meeting was held on January 23, 1956 and a Safety Meeting on January 25, 1956.

GENERAL ACCOUNTING SECTION
MONTHLY REPORT--JANUARY, 1956

ACCOUNTS PAYABLE UNIT

The volume of vouchers handled by the Accounts Payable Unit increased about 18 per cent in January as compared with the previous month. Recorded vouchers for the month were 4,809, amounting to \$4,583,208. This was the highest number processed in any one month since June of 1955.

Purchase orders received during the month numbered 2,389 and amounted to \$2,804,000, as compared with 2,080 orders in December, amounting to \$1,850,573.

Cash discounts earned for the fiscal year to date amounted to \$55,724.

As of January 31, general ledger balances for Accounts Payable items were as follows: Accounts Payable; \$575,888; Freight, \$4,141; and Final Payments withheld on Subcontracts, \$19,991.

Active contracts handled by Accounts Payable, excluding requirements orders, numbered 42 and contract commitments at the month end amounted to \$708,623. Payments on these contracts during January were \$77,804, of which \$9,543 applied to contracts without fixed commitments.

Included in the commitment figure of \$708,623 was \$611,139 applicable to International Business Machines Corporation contract No. SO-2, The Lummus Company contract No. SO-5, and General Chemical Division of Allied Chemical and Dye Corporation contracts No. G-316 and No. G-346, in the amounts of \$248,289, \$223,330, \$12,500 and \$127,020, respectively.

Requirements contract orders placed during January numbered 10 in the amount of \$436,283 and commitments at the month end totaled \$925,242. Payments under requirements contracts for January were \$489,247.

Following are statistics pertaining to Accounts Payable:

Accounts Payable:

	<u>January</u>	<u>December</u>
Balance at beginning of month	\$ 438 990	\$ 500 783
Vouchers entered	4 583 208	3 183 048
Cash receipts	1 734	4 976
	<u>5 023 932</u>	<u>3 688 807</u>
Less: Vouchers Paid	4 448 044	3 249 817
Balance at end of month	<u>\$ 575 888</u>	<u>\$ 438 990</u>

ACCOUNTS PAYABLE UNIT (Continued)

	<u>January</u>	<u>December</u>
Number of vouchers recorded	4 809	4 082
Number of checks issued	2 763	2 496
Number of freight bills paid	1 581	1 683
Amount of freight bills paid	\$298 633	\$317 616
Number of purchase orders received	2 389	2 080
Amount of purchase orders received	\$2 804 001	\$1 850 573
Amount of cash discount earned	\$6 937	\$9 114

ACCOUNTS RECEIVABLE UNIT

A new voucher system for recording financial activities in Accounts Receivable was completed and placed in operation on January 1. This provides for the consolidation of transactions to reduce journal entries to six or eight per month.

In connection with the audit of all categories of receivables being conducted by members of the Internal Audit Section, approximately 1,500 letters asking confirmation of outstanding balances as of December 31, 1955, were prepared and forwarded to applicable debtors during the month. Debtors who noted exceptions in returning their letters were contacted either personally or by mail. In all cases so far, the amounts shown on records maintained by Accounts Receivable have proven to be correct.

Eviction notices were delivered to 15 tenants occupying government housing and four dormitory tenants for nonpayment of December rent on January 9. Except for one tenant who vacated his house, rent payments were received by January 13, the date specified in the eviction notice.

A United States Treasury check in the amount of \$16,389.46, representing payments due from Bauer-Day, Inc., was received on January 20. This check covered monthly municipal type service charges for the period from October 1, 1955 through January 31, 1956, and annual land-use rental due January 1, 1956. Arrangements have been made with the Federal Housing Administration for the payment of all monthly charges as they become due, which should eliminate the possibility of this account again becoming delinquent.

Work is progressing satisfactorily on the Accounts Receivable procedure manual, and it is anticipated that it will be issued in the near future.

The gross accounts receivable balance at January 31 amounted to \$354,251, an increase of \$34,852 over the balance as of December 31. This results primarily from an increase of \$56,734 reflected in the AEC Cost-Type Contractors account, partially offset by decreases of \$14,572 and \$10,826 in the electricity and rent accounts. Explanations of the more significant changes in balances are given on the following page.

ACCOUNTS RECEIVABLE UNIT (Continued)

AEC Cost-Type Contractors - Billings to the Knolls Atomic Power Laboratory of \$16,331 and the University of California Radiation Laboratory of \$83,973, account for the sizable increase in this account. Although the month end balance of \$107,330 in the account as of January 31, was the highest experienced since March 1953, payments received during the first three days of February amounted to \$103,316, leaving a net of \$4,014 in this account as of February 3.

Electricity - Although charges booked for electrical consumption remained at a high level, a favorable collection experience enabled a decrease of \$14,572 to be reflected in this account.

Rent - A further reduction of \$10,826 was realized in this account during the month. It is significant to note that during a four-month period commencing October 1, 1955, the outstanding balance in this account has been reduced from \$42,981 to \$19,967, or a decrease of \$23,014.

Kadlec Hospital - Although the balance in this account remained constant, total sales of \$54,504 were booked, as compared to \$43,989 for December, as a result of an increase in the adult patient day census from 42.5 in December to 53.9 in January. Cash receipts increased proportionately with total sales, preventing a rise in the month end balance.

Disconnect notices were mailed to 160 telephone subscribers and the service of 11 subscribers was suspended due to nonpayment of bills. During the month 590 delinquent notices and 92 final notices were mailed to electricity customers, while the service of 14 electricity customers was suspended due to nonpayment of bills.

Accounts receivable statistics are summarized below:

<u>Account</u>	<u>Balance</u> <u>12-31-55</u>	<u>Net</u> <u>Charges</u>	<u>Collec-</u> <u>tions</u>	<u>Balance</u> <u>1-31-56</u>	<u>Active</u> <u>Accounts</u>
Kadlec Hospital					
Active	\$ 78 069	\$ 55 857	\$ 55 651	\$ 78 275	1 726
Collection Agencies	8 362		174	8 188	
(83 accounts)					
Electricity	55 634	85 221	99 793	41 062	3 844
Telephone	31 256	57 396	55 610	33 042	6 809
Sundry: Active	35 036	18 355	16 012	37 379	373
Collection Agencies					
(142 accounts -a)	8 650	177	378	8 449	
AEC Cost-Type Contractors	50 596	103 280	46 546	107 330	25
Rents	30 793	395 728	406 554	19 967	6 732
Equipment Sales to					
Facilities (1 account)	19 195		349	18 846	1
Safety Shoes	1 341	2 154	2 230	1 265	241
Loans to Employees					
(3 accounts)	467	-0-	19	448	3
Sub-Total	<u>319 399</u>	<u>\$718 168</u>	<u>\$683 316</u>	<u>354 251</u>	<u>19 754</u>
Reserve for Bad Debts	(35 081)			(34 846)	
General Ledger Balance	<u>\$284 318</u>			<u>\$319 405</u>	

(a- Includes all utility and rental accounts.

ADMINISTRATIVE PLANNING

A total of 28 new or revised organization and policy guides were issued during January. Of these, 11 were instruction or policy guides, and 17 were organization guides. In addition, 15 OPGs were in the process of duplication or distribution at the end of the month. The 11 instruction guides were as follows:

- 04.6 "Capital Plant and Equipment Accountability & Control"
This instruction describes the basic procedure for the control of capital plant and equipment. This revision is issued to more clearly state these controls, to amplify parts of the procedure, and to make provisions for the control of spare replacements for fixed equipment.
- 04.7 "Special Clothing and Protective Equipment"
This policy guide was revised to more clearly state the policy with respect to the issuance of special clothing and protective equipment and adds medical clothing to the items under control.
- 06.8 "Illegal Copying of Documents"
This instruction prohibits the copying on HAPD reproduction equipment of documents when such copying is in violation of state or federal law.
- 13.3 "Continuity of Service"
Minor revisions were made in this policy guide to incorporate changes negotiated in recent union agreements.
- 13.10 "General Electric Savings Plans"
This instruction, which outlines the General Electric Savings and Stock Bonus Plan and the General Electric Savings Plan, was reissued to bring the nomenclature up to date.
- 15.11 "Control of Documents Containing Atomic Weapon Data"
This new instruction details the controls established by the AEC over documents containing atomic weapon data.
- 15.21 "Government Material, Personal Property, Classified Documents, and Contraband Passes"
This instruction was revised to substitute a "One Trip Material Pass" for the former "One Day Pass" and to add control over "personal property not readily identified" as such.
- 18.5 "Holidays"
This instruction was revised to reflect recent changes in both the observed holidays and the payment practices with respect to those holidays.

ADMINISTRATIVE PLANNING (Continued)

- 19.3 "Collective Bargaining Agreements and Working Arrangements"
This policy guide establishes plant-wide policy with respect to negotiating union agreements and also the making of working arrangements between area management and local unions.
- 20.2 "Standardization of Plant and Community Signs"
This instruction was revised to bring nomenclature up to date.
- 20.3 "The General Electric Signature, Monogram and Slogan"
This instruction, which was formerly incorporated in 20.2, was revised to add control over the official Company slogan.

A report was made summarizing AEC transmittals received within HAPO during December 1955.

A Summary of organization and policy guides issued during December was sent to all section and department managers.

One Office Letter was processed: No. 217, "Revised Weekly Time Cards--Effective January 23, 1956."

A total of 621 extra copies of OPGs were distributed.

The following organization and policy guides are currently being reviewed or revised:

- 04.1.1 "Performance of Project Work"
- 04.1.3 "Research & Development"
- 04.5.2 "Property Management of Special Equipment"
- 04.9 "Radiation Monitoring Instruments"
- 05.1 "Plant & Equipment Appropriations"
- 12.1 "Reporting Inventions and Discoveries"
- 13.15 "Disciplinary Action"
- 13.22 "Attendance Recognition Plan"
- 14.1 "Area Evacuation"
- 14.2 "Hanford District Civil Defense"
- 18.3 "Bargaining Unit Wage Rate Rules"
- 18.4 "Non-Bargaining Unit Wage Rate Rules"
- 18.7 "Overtime"
- 21.8 "Shipping, Receiving and Acceptance Procedures"

The following new organization and policy guides are being circulated for review and approval:

- "Standards of Employee Conduct and Integrity"
- "Organization Announcements"
- "Control of Hand Tools"
- "Reporting of Incidents to Safety Branch, HOO-AEC"
- "Use of Radio Transmitters in a National Emergency"

CONTRACT REIMBURSEMENTS

The Commission's approvals for reimbursement of expenditures for the following purposes were received in January:

Engagement of Dr. S. C. Sutch to conduct a seminar course in "Understanding People" for selected management group.

Rental of theater and school auditorium for five sessions of the General Manager's annual meeting.

Revised attendance recognition plan for HAPO employees.

Discontinuance of practice of charging bargaining units for cost of collecting union dues.

Cost of attorney's fee and other legal expense in connection with suit, Traum vs. General Electric (automobile accident case) presented by Travelers Insurance Company.

Two additional memberships in the Atomic Industrial Forum for HAPO department managers (\$25 each).

Attendance of John R. Raymond at two weeks' U. S. Geological Survey short course at Baton Rouge, La. (considered as beneficial in connection with waste disposal program at HAPO).

Attendance of Dr. P. A. Fuqua at a week's seminar for industrial physicians at Menninger Foundation.

Purchase of reprints of article on General Electric from December, 1955 issue of Fortune magazine, for use in recruiting and for distribution to management at HAPO.

Managerial awards for 1956.

Attendance of HAPO management representatives at 13-week Advanced Management courses at General Electric Management Research and Development Institute, Crotonville, N. Y., maximum to be four per year.

Among the submittals for AEC approval which were unresolved at the end of January were: (1) the payment of living expenses of newly hired high-level employees pending housing arrangements, (2) advertising in local newspapers to publicize the advantages of working at HAPO, (3) physical examinations for HAPO personnel assigned off-site, (4) permission for Dr. H. M. Parker to serve as chairman for one of the Atomic Industrial Forum's committees and the reimbursement of travel which might be required, and (5) the production of two moving picture films to promote recruiting work among technical and scientific prospects.

CONTRACT REIMBURSEMENTS (Continued)

The December "Summary of Disbursements," transmitted to the Commission through the Director of its Finance Division, showed net expenditures of \$7,104,885, summarized as follows:

Payrolls and payroll deductions disbursed	\$5 066 035
Materials (including orders placed on requirements contracts) and freight	2 180 926
Taxes and insurance	43 922
Subcontracts and agreements	86 616
Advances for traveling and living expense	85 445
Miscellaneous	<u>40 604</u>
Gross Disbursements	\$7 503 548
Less: Revenue	<u>398 663</u>
Net Disbursements	<u>\$7 104 885</u>

Charges from HAPO against the overhead allowance in January were \$3,545, consisting of:

Travel and living expense variation	\$1 726
Conference expense	1 461
Cost of operating company-owned car and depreciation	180
Advertising in Christmas editions of local newspapers	151
Expense incident to transfer of HAPO employee to an assignment with AEC	17
Christmas decorations for 703 Building lobby	<u>10</u>
	<u>\$3 545</u>

The Contract Reimbursements group handled 19 inquiries relating to reimbursement problems during January, 9 of which originated in departments other than Financial.

Five additional contract information meetings have been scheduled for February as a result of a notice to section managers that the Contract Reimbursements group would set up "wind-up" sessions for key personnel who were unable to attend the meetings previously held. About 700 employees will have had the advantage of these meetings when the February sessions are finished.

A listing of properties located outside the city limits of Richland, the barricaded area, and the stores-transportation areas, which are operated or managed by General Electric, was prepared for the use of the Joint AEC-GE Working Committee which is charged with recommending procedures to implement the proposed revised prime contract. It also prepared or edited a number of other documents for the Working Committee's consideration.

GENERAL BOOKS UNIT

Supplemental Agreement No. 31 to the prime contract, obligating additional funds in the amount of \$55,500,000, was signed on January 31, 1956. This agreement brings the total of funds obligated under the contract to \$1,134,917,000, which includes \$932,833,000 for work at HAPO and \$202,084,000 for KAPL. An over-all factor for contingencies of \$12,500,000 is included in the total.

A General Ledger Account Manual is expected to be ready for issuance in the near future. This manual will explain the purpose of all general ledger accounts, journal entries affecting the accounts, and account balances, and will define the responsibilities of the various accounting groups in connection with specific accounts. In addition, a procedure for the preparation of journal entries will be included.

A total of \$995,000 was received during January from the First National City Bank of New York in connection with the closing of the \$1,000,000 Employees' Benefit Fund. Remaining funds of \$4,212 should be received in February when the bank account is closed and, upon receipt of these funds, the account will be closed with a net deficiency of \$788 resulting from a loss on the sale of securities.

The travel and living expense variation budget for FY 1956 was revised in January. The revised budget is based on a \$9.00 per diem reimbursement rate from the Commission for the full year and is subject to revision at such a time as the new contract, which provides for reimbursement of living expenses at \$10.00 per diem, is signed.

Revision of current procedures for the daily recording and reporting of cash transactions is currently under way. This procedure revision will eliminate the "cash books" which have been used since the inception of our contract with the Commission and will incorporate all required information used internally and by the Commission in the two cash reports that are being prepared daily. It will result in a monthly saving of 15 to 20 man-hours.

Travel and living expense reports processed in January totaled 305, representing a gross expenditure of \$65,013. These expenses, and those for December, are categorized below for comparative purposes.

	<u>January</u>	<u>December</u>
Travel and Living Expenses		
HAPO Business	\$56 295	\$69 993
Billed to Others	4 563	2 416
Expenses Held in Undistributed Costs	2 496	1 534
Transfer Expense of Employee Assigned to AEC - Washington	17	2 062
Other	-0-	413
Conference Expense	1 462	2 132
Cost of Company-Owned Cars	180	76
	<u>\$65 013</u>	<u>\$78 626</u>

GENERAL BOOKS UNIT (Continued)

Following are other statistics for the month of January, along with the previous month's figures:

	<u>January</u>	<u>December</u>
Advances from AEC		
Balance at beginning of month	\$ 2 558 687	\$ 2 463 572
Advances received from AEC	7 045 000	7 200 000
Other cash receipts	431 736	398 663
	<u>10 035 423</u>	<u>10 062 235</u>
Less disbursements	7 939 886	7 503 548
Balance at end of month	<u>\$ 2 095 537</u>	<u>\$ 2 558 687</u>
Advances requested for subsequent month	<u>\$ 9 000 000</u>	<u>\$ 6 050 000</u>
Travel and Living Expenses		
Travel Advances to employees		
Balance at beginning of month	\$ 72 526	\$ 77 332
Advanced to employees	78 118	85 445
	<u>150 644</u>	<u>162 777</u>
Less:		
Travel, living, and conference expenses reported by employees	65 013	78 626
Cash refunded by employees	10 884	11 625
	<u>75 897</u>	<u>90 251</u>
Balance at end of month	<u>\$ 74 747</u>	<u>\$ 72 526</u>
Outstanding Travel Advances to Employees		
Current	\$ 67 872	\$ 58 815
Outstanding over 30 days	6 875	13 711
Total	<u>\$ 74 747</u>	<u>\$ 72 526</u>
Number of expense reports submitted by employees	305	310

PERSONNEL ACCOUNTING SECTION
MONTHLY REPORT - JANUARY, 1956

Fourth quarter and annual payroll tax reports were prepared and forwarded to the appropriate taxing authorities. Reports were made to 21 states, 6 municipalities, and to the Federal Government for the year 1955.

Withholding statements (Forms W-2) were distributed to all HAPO employees on January 20. Payments for absences due to sickness or personal injury which are excludable for income tax purposes were shown as a separate item on the W-2 Form. This resulted in considerable added work in preparing the statements this year.

The weekly time card was revised in January to provide space for supervisors to record overtime hours refused by employees and space for supervisors to record information necessary for Payroll to calculate wages which may be excludable for income tax purposes. Office Letter No. 217 was issued on January 19 explaining the revised time card. Attached to the Office Letter was a reproduction of a time card illustrating the preferred method of recording information on the card.

Effective January 1, 1956, participants in the Pension Plan contribute to the Plan at the rate of 1% until \$4,200 of compensation has been received, and then contribute at the rate of 4% of the remaining compensation received during the year. This is a change from the previous method of contributing 1% of the first \$350 of compensation per month and 4% of the excess of \$350 per month.

STATISTICS

Personnel Accounting Section

<u>Number of HAPO Employees</u>	<u>Total</u>	<u>Monthly Payroll</u>	<u>Weekly Payroll</u>
<u>Changes During Month</u>			
Employees on payroll at beginning of month	9 409	2 292	7 117
Additions and transfers in	74	9	65
Removals and transfers out	(80)	(10)	(70)
Transfers from weekly to monthly payroll		16	(16)
Transfers from monthly to weekly payroll		-	-
Employees on payroll at end of month	<u>9 403</u>	<u>2 307</u>	<u>7 096</u>

	<u>January</u>		<u>December</u>	
<u>Overtime Payments During Month</u>	<u>Number</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>
Weekly Paid Employees	7 369	\$146 183-a)	9 022	\$174 225-b)
Monthly Paid Employees	439	36 008	429	32 236
Total	<u>7 808</u>	<u>\$182 191</u>	<u>9 451</u>	<u>\$206 461</u>

	<u>January</u>		<u>December</u>	
<u>Gross Payroll Paid During Month</u>				
Engineering	\$ 771 419		\$ 833 513	
Manufacturing	2 685 968		3 239 605	
Other	1 174 133		1 391 232	
Total	<u>\$4 631 520-a)</u>		<u>\$5 464 350-b)</u>	

(a- Payments to weekly paid employees are for four week periods.

(b- Payments to weekly paid employees are for five week periods.

<u>Employee Benefit Plans</u>	<u>Number Participating</u>		<u>Percent Participation</u>	
<u>Participation in Benefit Plans at Month End</u>	<u>January</u>	<u>December</u>	<u>January</u>	<u>December</u>
Pension Plan	8 342	8 301	98.8%	98.7%
Insurance Plan				
Personal coverage	9 472	9 470	99.6	99.6
Dependent coverage	6 733	6 741	-	-
U. S. Savings Bonds				
Stock Bonus Plan	5 039	5 012	53.6	53.2
Savings Plan	1 063	1 044	11.3	11.1
Both Plans	5 518	5 487	58.7	58.3

<u>Pension Plan</u>	<u>January</u>	<u>December</u>
Number retired	3	1
Number who became eligible for participation	76	77
Number who applied for participation	73	75
Number who elected not to participate	3	2
Replies not received	-	-
 <u>Insurance Plan - Number of Claim Payments</u>		
Employee Life Insurance	-	-
Employee accident and health insurance	338	250
Dependent accident and health insurance	347	191
Total	<u>685</u>	<u>441</u>
 <u>Good Neighbor Fund</u>		
Number participating	6 589	6 589
Percent of participation	70.0%	70.0%
 <u>Suggestion Awards</u>		
Number of awards	4	166
Total amount of awards	\$ 330	\$4 150
 <u>Preferential Rates</u>		
Number (eliminated) or added	(2)	(2)
Number currently in effect	531	533
 <u>Number of Military Allowance Payments</u>	-	2

PROCEDURES AND COMPUTING SECTION
MONTHLY REPORT - JANUARY 1956

GENERAL

EDPM processing of an attitude survey of personnel in the Radiation Monitoring Sub-Section, Manufacturing Department, was completed during the month. A total of 1,087 questionnaires were tabulated and summarized on the 702 in 30 minutes. Generalized techniques were developed to facilitate attitude survey processing in the future.

A series of year-end financial reports were prepared, surpassing all prior years by volume and variety.

Procedures and programs were prepared for the numerous year-end payroll and tax reports, including pension, insurance, the 941 A, State Unemployment Insurance and W-2's. Because of changes in requirements in various reports resulting from change in benefit plans and government regulations, most of the procedures had to be revised. The changes in pension and insurance plans also required that data in addition to that previously accumulated be gathered from past payrolls.

The 712 Building addition, now occupied by Records Operations Unit, was accepted by the Commission on January 17, 1956. The microfilming contract has been completed.

Stores Weekly Cost Code and Office Machine reporting have been converted to the 702. 100-F temperature maps were key-punched and verified during the month; key-punching and verifying has been started on 100-H temperature maps. Forty-five non-routine jobs were completed during the month. December monthly work order cost reports were finished 2-3 hours earlier than the November reports. Key-punching of blue-prints, pending for several months, has now been completed.

PROCEDURAL ANALYSIS

Forms Control reviewed 544 orders during January covering 1,663,995 forms; 20 orders, amounting to 45,000 forms, were rejected; 107 new forms were designed; no forms obsoleted.

Corrections were made to the EDPM bond purchase routine to avoid problems which became apparent in the December 1955 purchases: Purchase of more than one bond in a denomination when such funds were available, yet not enough to purchase a bond in a higher denomination; more descriptive report headings; and handling of minus deduct amounts.

Year-end routines were developed to obtain hours for 1955 to determine extended vacation hours for 1956 and the pension reconciliation for 1955. A program was developed to correct the recording of holiday hours for W/E January 8, 1956, and to prepare adjusted statistical reports. An additional program is being prepared to correct year-to-date hours.

A list of all non-exempt employees showing year-end earnings was prepared at the request of J. J. Tagen.

An EAM routine was written to prepare a list of overtime worked in 1955 by exempt employees, and will be utilized to calculate extended vacation hours.

Procedural Analysts aided in preparation of programs to produce W-2 forms for exempt and non-exempt employees and assisted in running of exempt W-2's on the 702.

A review was made of work completed to date on Monthly Payroll Revision. Plans were drafted to report progress to Payroll. An analysis of known Salary Administration reports was made for comparison to the Exempt Payroll reports.

A report on a time study on the process of clocking a time card at several stations in the 700 Area was prepared and submitted to the Supervisor of Procedural Analysis.

Safety inspection was made and report submitted covering hazards encountered in the 713 Building, and several remedial actions were initiated by issuing work orders to correct potentially dangerous situations.

A review was made of Mr. W. E. Engesser's preliminary work on establishment of standards for key punch operation, and a program was prepared to complete this study by use of work sampling to determine delay factors in key punch operations.

Records already processed for 702 input are being reproduced to reflect area and plant account codes as revised by Property Accountability. The revision results in a reduction of 2 digits in the account designation and eliminates the need for a conversion code for area designation.

A machine listing is being prepared on all firearms and binoculars to assist in the taking of a physical inventory of such equipment.

A work request has been prepared for Salary Administration for the preparation of an exempt appraisal analysis.

Considerable amount of systems groundwork was developed concerning Stores General Supplies inventory control problem, and consideration was given to the approach to the problem, the reporting system, and the overall cost estimate. It is anticipated that a report of our findings will be made to Stores management in the very near future.

Debugging the several passes of Classified Files 702 routines is progressing with one pass operating for all tested conditions. The linkage between 702 routines is the next principal phase of testing. A training aid has been designed and ordered to assist Classified Files in the document control system, and a training class is being planned for the staff. Information and assistance was given to Internal Audit, Security, Classified Files and Computing Operations with regard to the document control systems as it now exists and as it will be done on the 702.

During the month of January, work was completed on the Office Machines conversion, and final re-assembly of the three productive passes was completed for the Office Machines Monthly Summary. Testing was accomplished and the formal procedure and program was delivered to Computing Operations Unit for routine handling.

Procedural studies were accomplished for the production of Overtime Reports for maintenance groups showing totals of overtime hours worked and not worked for each employee for the week and year-to-date. Extensive programming has been completed by personnel in Computing Operations Unit and production is scheduled for the current week. The program is made up of three passes: (1) An up-dating pass of

PROCEDURAL ANALYSIS (continued)PROCEDURES & COMPUTING SECTION

the Overtime Master List using the Master Payroll Record output of WPR 005, the payroll detail hours cards, and overtime report correction data cards; (2) a sort pass; and (3) a report listing pass. The report is in ascending order of total overtime hours (year-to-date), within work classification code, within organization code. Exploratory systems work was completed on a proposed overtime analysis report for all organizational groups. Using the newly designed weekly time card, the number of hours overtime worked would be totalled by reason code, account classification or work order, and organization. Feasibility of such an analysis was definitely established and it is planned to incorporate such a program in the salary distribution runs now being prepared for EDPM equipment. Further progress is currently awaiting the preparation of the master "overtime reason" codes, and instructions to the field regarding the procedures to be followed in preparing the time card entries, both of which are being handled by cost personnel.

RECORDS OPERATIONS

Quantity of records received, processed and stored:

Employee and Public Relations Department	46	Standard Storage Cartons
Engineering Department	6	" " "
Financial Department	195	" " "
Manufacturing Department	186	" " "
Radiological Sciences Department	6	" " "
	439	

Records Retention and Disposal Schedule Number 223, "Separations Operations Records", consisting of fifty-seven individual records and Records Retention and Disposal Schedule Number 224, "Separations Project and Personnel Development Records", consisting of thirty-two individual records were developed for submission for internal approval.

Sixteen reels of microfilm consisting of 63,850 images were completed during the month. Microfilming of vital records was completed January 20, 1956, with a total of 261 reels containing 1,034,203 images.

NUMERICAL ANALYSIS

Effective January 1, 1956, a Numerical Analyst was transferred to the Computing Operations Unit.

A total of 74 temperature maps have been processed in connection with the KE experiment. Summary information from each map processed is presently being supplied to the Operations Research and Synthesis Section, in preparation for an extensive analysis of the experiment. Plans are being made to convert existing procedures to the 702. In addition to the information now supplied, the 702 report will contain information on effective tubes, average powers, reactivity weights and residuals, and burnout in enrichment columns. Reports will be issued as documents, one for each map processed. The proposed 702 procedure represents the most extensive treatment of reactor data ever attempted at HAP0, and will serve as a valuable guide toward an integrated reactor data processing system.

The conversion of the Special Request Exposure calculation from conventional equipment to the 702 is progressing. Formats of reports to be prepared directly on the 702 have been designed, and forms ordered. Planning of the 702 program has begun.

Two additional sets of H-data were processed during the month in connection with the reactivity accounting program. In addition, one set of KW-data was processed to yield individual tube flows and tube factors.

Preliminary work has been undertaken on the conversion of the wind data processing procedure. New data have been received in the form of punched paper tape, and will be converted to punched cards. The nature and extent of processing of this data will be similar to that being planned for weather data. The weather data procedure is nearing completion.

Two requests have been received from the Exponential Physics Unit for calculations in support of experimental work. The first involves the preparation of a table of excessive absorption factors for a wide range of slug and lattice sizes. The table will facilitate analysis of experimental results by eliminating hand computation. The second request, which will serve the same purpose, is for the calculation of theoretical bucklings. The program has been set up with a large number of parameters left "free". The first problem has been completed, and the program for the second is being tested.

Work on the tabulation of neutron multiple collision density functions is nearing completion. The main calculating pass, in which the functions and equivalent collision probabilities are calculated, has been programmed and is now being tested. Programs for the preparation of the table and the calculation of auxiliary functions, including the blackness, are presently being written. Work on the newest phase of this problem, the tabulation of a generation function based on a cosine squared flux distribution, is also continuing. The first program for this calculation was set aside when it became apparent that it would require excessive amounts of 702 time. The time-consuming operation is the generation of some 15,000 values of the K13 function, a special function involving Bessel functions. A new program has been written in which the function values will be obtained by look-up in a table prepared earlier.

Programming was completed on the calculation of resonance escape probabilities. The problem requires an extensive look-up operation in a table of intractable functions, from which must be obtained not only the function value but also its first and second derivatives. The use of certain lengthy subroutines has created a storage problem which will be resolved as time allows.

Due to the unusually large number of requests received for computation of diffusion properties in slug cells of various designs, a form was designed to facilitate the preparation of case data. It is intended that the requestor complete these forms when requesting work.

Work is continuing on the determination of latent roots in a delayed neutron group study. The program has been run for several cases, and flux ratios evaluated for various values of time. Additional printed information has been requested, and the necessary program modifications will be made.

Work is continuing on the solution of the three-dimensional pile control problem. All phases of the program have been written and tested, and attempts are now being made to run a two-dimensional case as a test of the program and method.

Further work was done on the calculation of elastic and plastic strain in a heated slug. A stepwise solution is being attempted with time as the independent variable. Because certain quantities in the formulation are indeterminate at zero time, it is necessary to use special procedures at this point to start the solution. The first attempt at starting the solution failed when the iterative process proved unstable. Another starting procedure has been devised and programmed, and checking of the program is underway.

Computational assistance was given in a statistical study of fuel characteristics. The computation required the solution of some 500 sets of a 3 linear equations in three unknown, and the sums and sums of squares of the solutions. The program will be extended to provide frequency distributions as time allows.

Work was completed on the evaluation of slug temperatures under loss of coolant conditions. Temperatures were evaluated at different slug radii for various times. Results obtained agreed remarkably well with results obtained earlier by numerically integrating the equivalent diffusion equation. Since the present formulation is more tractable on the 702, it will be used in future studies of similar nature.

A total of 390 temperature maps have been key-punched and verified in connection with the tube wall thickness program. Programming of the first pass, in which D and F data will be used to determine certain empirical constants in the formulation of corrosion rate, has been completed. Programming of the second pass, in which all data will be processed to calculate individual tube wall thicknesses, has been started. In addition to the main report, a supplementary report will be issued on all tubes which have been removed.

Further work on the correlation of average corrosion temperature with bulk outlet temperatures is being planned. All 1955 data being prepared in connection with the tube wall thickness program will be processed to determine average corrosion temperatures. Programming changes required by new input data format have been completed.

A statistical study has been made of the stainless steel corrosion problem, with the result that certain statistical quantities, such as sums and sums of squares, are to be computed on the 702. A general purpose routine for calculating such statistical quantities is presently being developed, and will be used for the stainless steel study if schedules permit.

Additional computation of saturated foil activities was completed this month. Some 600 sets of data were processed to yield information used in the evaluation of shielding experiments.

A number of miscellaneous requests have been received for the solution of simultaneous algebraic equations. Requests were received and filled for 8th order and 9th order systems, and a 27th order system is now being worked on. A general purpose program has been written to provide the solutions of systems up to order 31. This program utilizes a simultaneous equation routine which was developed earlier for insertion into any type of problem.

COMPUTING OPERATIONS

There have been several additions to the 702 equipment, including a new tape unit which gives more flexibility to auxiliary operations, plastic racks to hold tape

reels, and a device for controlling typewriter paper. The humidity controlling refrigerator unit overheated Saturday, January 28, and electrical circuits were blown, causing a fire in the air conditioning room. Some wiring had to be replaced as a result.

In January, three persons were introduced to 702 programming. I. E. Moran, Computing Operations, programmed three conversion problems during the month. E. W. Slusher, Procedural Analysis, performed work on a conversion program, assisted for three weeks by D. M. Polinsky of Radiological Sciences who was then assigned to the Regional Survey problem being written by H. T. Norton and J. V. Cannon.

Problems involving insurance coverage, overtime list of names and hours, and number of participants in the new benefits plan, have been analyzed, coded and most of the debugging completed. The problems will be ready for production in February. Work on revision of several of the payroll passes is progressing, including statistical reports and pension and vacation reports. A program to merge pay records, four to a record, and put them on tape for permanent storage has been developed. The excess tape is cut off, saving approximately a fourth reel of tape per week's record. Exempt salary distribution, a 605 conversion, has been written and is currently being debugged.

The cost distribution of monthly stores is in production as designed, with several major changes indicated for the near future.

Production is started on the quarterly vehicle mileage listing report.

The off-site coding of classified files, an EAM conversion to facilitate sorting, has been programmed and is currently being debugged.

The problem of statistical matrices, a study involving calculations of sums, sums of squares, and sums of cross products, is in the coding stage.

The plumbers project has been completed as of the first of February.

Radiological problems on contamination and corrosion samples are being debugged. An average temperature problem is ready for production. Instrument calibrations has been converted from EAM to 702 and is in production.

Work Order Costs are being debugged and should be in production early in February.

Many drastic changes were made in the EAM part of the unit. It became necessary to prepare new procedures, change some, and eliminate others. Following is a record of procedures either written or revised:

- 7 - Payroll
- 2 - Salary Distribution
- 1 - Bond Balance
- 1 - Bond Distribution
- 1 - Stores

Twenty-nine procedures and 110 panels were eliminated.

A radically new system of automatic programming is being formulated. This system, SCRIPT II, is being designed for both commercial and scientific applications without regard to the computer being used. What we are attempting to do is design an automatic

programming system which will combine all of the features which no single machine offers. For example, no computer has been built which can calculate the square root directly. We can, however, include in the automatic programming system an operation called "Square Root". As far as the programmer is concerned, he need not know that the machine does not perform this operation directly. He will get the desired result because SCRIPT incorporates a subroutine to perform the calculation. One of our goals, then, is to design a system which will simulate the "perfect" electronic data processing machine.

With few exceptions, existing automatic programming systems have been designed to minimize the time and expense of coding alone. No attempt has yet been made to integrate the entire programming job. We are attempting to design a system which will coordinate the many phases which fall in the realm of programming. Among these are:

- (a) Card design
- (b) Report layout
- (c) Coding
- (d) Program check-out (Debugging)
- (e) Restart procedures

A system which can coordinate all of these tasks into one integrated automatic system should result in a tremendous reduction in time and expense. We feel that SCRIPT II is a step in this direction.

To be more specific, the language of SCRIPT II will be completely literal. For example, if the calculation of gross pay were a part of a program, the instruction might be written as follows:

<u>OPERATION</u>	<u>OPERAND</u>
TAKE	HOURS WORKED, PAY RECORD
MULT	RATE
GIVES	GROSS PAY

A mathematical program might contain the instructions

TAKE	X
MULT	Y
ADD	1.5
SQRT	
GIVES	Z

which would calculate $Z = \sqrt{XY + 1.5}$

It is noted in these examples that the quantities are not assigned symbolic numbers as is done in most existing systems - each is called by a meaningful name. This feature alone should reduce coding errors considerably.

What makes the system really powerful is the manner in which input/output and constant data are defined. Previously, every item had to be assigned a numeric symbolic label. With SCRIPT II, however, input/output data are literally described on the original card and report layout forms without any redefinition required. The definition of constants is made at the point in the program where a given constant is required. In the above example, the constant 1.5 was defined on the instruction which used it.

COMPUTING OPERATIONS (continued)PROCEDURES & COMPUTING SECTION

Two of the most critical problems in the preparation and solution of problems on EDPM are program check-out (debugging) and restart procedures. SCRIPT II should do much to reduce debugging time since there will be a significant reduction in coding errors. To further reduce the time and expense of debugging, we are attempting to build an automatic checking feature into the system. This same feature will be used to check for machine error and will provide for an automatic restart at that point in the program preceding the detection of the error. This restart procedure will also allow a program to be taken off the machine at any time and continued at the same point at any later date.

During the month of January, the following non-routine assignments were completed for customers:

A. E. C.	1
Employment and Public Relations	2
Engineering	9
Financial	23
Manufacturing	1
Radiological Sciences	<u>2</u>
	38

Service charges for the month amounted to \$97 251.76. Services by customer were as follows:

Atomic Energy Commission	\$ 6 381.73	07%
Employee and Public Relations	1 102.10	01
Engineering	29 308.57	30
Financial	48 444.16	50
Manufacturing	5 630.21	06
Operations Research & Synthesis	609.91	*
Radiological Sciences	<u>5 775.08</u>	<u>06</u>
	\$97 251.76	100

* less than 1%

PROPERTY ACCOUNTING SECTION
MONTHLY REPORT - JANUARY 1956

PROPERTY ACCOUNTABILITY UNIT

Refinement of the new functional coding system was completed and all 100 Areas have been converted, in addition to six uninstalled equipment accounts. This coding system will provide a reasonable amount of flexibility and follows generally along the lines of the proposed organization change.

The annual fire evaluation report was transmitted to the AEC on January 27. A total of 17 man-days was expended in compiling this report.

As the result of the 200 Area uninstalled equipment inventory, approximately 2000 records will require changes. Updating of these records was started this month and will be completed by February 11. Due to existing work loads, the majority of this work must be accomplished by overtime.

After a discussion with Richland Fire Chief P. J. Quane and Fire Marshall B. G. Pigg, it is their recommendation that a fire detector system be installed in and around the room which houses property records. This system will be integrated with the existing manual system in the building to provide 24 hour fire protection. This recommendation is awaiting the approval of L. R. Riggs of Fire and Safety. In addition, office services is providing us with fireproof cabinets for all records and vouchers.

Field work in connection with the physical inventories of uninstalled equipment in custody of Metal Preparation Section, 200 Areas' uninstalled equipment, and uninstalled plant telephone and radio equipment has been completed. Reconciliation of physical to book value is in progress and reports of results will be issued upon completion.

Preliminary preparations for scheduling the physical inventory of 100 Areas' uninstalled equipment were reviewed at a meeting with Reactor Section personnel.

CAPITALIZATION AND DEPRECIATION UNIT

A revised Status of Construction Project Unitization Report has been devised and issued for the month of January. This revised report outlines the total work load that lies ahead in project unitization, the amount of dollars unitized during the current period, the ratio of dollars unitized to project expenditures, and the ratio of total dollars unitized to authorized funds. We now have \$82,000,000 to unitize, representing 86 projects that have been authorized by the Commission. This will constitute our major unitization effort for some time to come. Of this \$82,000,000 we have unitized a total of \$16,000,000, \$2,500,000 representing dollars unitized during January.

Information for the General Manager's meeting and 1955 at HAP0, concerning additions to completed plant by calendar year from the inception of GE's responsibility through calendar year 1957, was accumulated and presented. Additional information was also requested for the General Manager's meeting showing capital expenditures by calendar year for 1953 through 1957.

CAPITALIZATION AND DEPRECIATION UNIT (Continued)

A composite depreciation rate of eleven percent for Recuplex equipment has been computed. The proposed rate was submitted to AEC for approval, approved, and placed in effect during January.

Beginning with January, 1956, we have initiated the procedure of allocating a portion of the depreciation expense for the 300 Area utilities and common use facilities to Research. This course of action was necessitated by the fact that during the past few years the 300 Area has gradually transformed from a predominantly Metal Preparation Area to a Metal Preparation and Laboratory Area.

A listing showing the identification number, last known location, custodian's cost code, and the information we have on record describing plant instruments was completed. This listing will serve as a basis for the instrument identification program that is currently being conducted by instrument personnel and directed by J. E. Kaveckis. This identification program was started on February 6. There are 6000 instruments involved. They are divided into three commodity code classes: (1) Mechanical, Pneumatic, and Hydraulic, (2) Electrical and Electronic, and (3) Optical.

INVENTORY ACCOUNTING UNIT

Final results of the physical inventory of general supplies (excluding motor vehicle and heavy mobile and construction equipment parts) and lubricants in the custody of Stores Sub-Section taken September 23 and 29, 1955 disclosed an overage in the amount of \$43,500. The overage resulted principally from incorrect pricing of disbursing documents, and disbursement of material at a unit of issue other than shown on stock records.

Final results of the physical inventory of automotive and heavy equipment parts, railway equipment parts, and antifreeze in the custody of Transportation Section taken October 24, 25, and 26, 1955 disclosed a net shortage of \$498, principally in the antifreeze account. Primary reason for the shortage was failure to document withdrawals at time of initial equipment fill during the fall months.

Final results of the physical inventory of pile grade graphite in the custody of Stores Sub-Section taken on December 28, 1955 disclosed an indicated overage to reconciled book value of \$3,748.99 (0.38%). The volume and weight, as determined through survey conducted by Field Survey Unit, Engineering Department, and test calculations made by Inventory Accounting, indicated that the general ledger was reasonably stated. No adjustment to either physical quantities or ledger value was made.

Final results of the physical inventory of motor vehicle and heavy mobile and construction equipment parts in the custody of Stores Sub-Section taken December 13, 1955 disclosed a net overage of \$2983. The overage resulted principally from disbursement of materials at a unit of issue other than shown on stock records and incorrect pricing of disbursing documents.

The physical inventory of road materials in the custody of Transportation Section taken December 29, 1955 revealed an overage of \$5291. The overage was due to liquidation of the account at a unit price which included normal costs that had not materialized. The physical inventory of road materials in custody of Community Section revealed an overage of \$23, resulting from minor variances in disbursing material without use of weighing equipment.

A tentative schedule was prepared for taking the annual physical inventories for 1956. To assure more even work load levels the larger inventories were staggered throughout the year, consistent with custodial manpower availability, reporting periods, and seasonal weather conditions.

INVENTORY ACCOUNTING UNIT (Continued)

Reconciliation of the physical inventory of spare parts, spare equipment and standby continues. Reconciliation of the physical count to custodial stock records has been retarded pending receipt of IBM tabulations. These have now been received and progress has been resumed on this phase of the physical inventory.

Reconciliation of the physical inventories of telephone, electrical utility and maintenance service trucks is in progress and a report of results will be issued upon completion.

A meeting was held with Stores personnel to discuss the segregation of spare parts material to conform with AEC classifications and to review the factors involved in the conversion of spare parts documents to machine accountability.

PROPERTY MANAGEMENT UNIT

A considerable number of tools will become available with the close-out of construction work at Portsmouth. A program has been worked out with field management to take advantage of this equipment to upgrade our equipment and to possibly fill some additional requirements for which funds have been budgeted.

Coordination of the disposal of materials and equipment being generated by Projects CG-558 and CG-600 continued and meetings were held to establish the handling methods and procedures to be followed in disposing of those items no longer useful. Advance disposal instructions were also supplied field forces who will prepare the necessary documents to insure removal of the items from plant accountability records.

After assuring compliance with security regulations, disposal instructions were issued on six boxes of jigs and fixtures apparently abandoned when the Stores Unit moved to the Central Stores Building from locations near Duane Avenue in Richland.

Practices being employed by field forces in segregating salvage and scrap tires were re-evaluated after a prospective bidder had questioned our methods. It was determined that existing segregation procedures were in the best interest of the Government. The Commission directed a reply to this effect to the bidder.

Minor Construction is reducing their inventories of used materials and supplies returned by field projects. Approximately one thousand line items involving an acquisition cost of some \$40,000 were reviewed and categorized as excess or salvage.

Approval of the Commission was obtained to dispose of used and damaged perforated dummy slugs as refuse. This procedure eliminates the clerical work associated with the tabulation of the materials and the preparation of a property disposal report each time a lot of perfs and dummies is accumulated for burial.

The procedure to be followed in handling excess declarations and disposal reports covering equipment and materials in the Minor Construction construction accounts as distinguished from the regular plant accounts, was reviewed and a procedure developed to insure credit to the proper accounts.

PROPERTY MANAGEMENT UNIT (Continued)

A review of the procedures to be employed and the documentation required to facilitate the removal of capital assets from plant records was initiated as a result of questions arising out of the disposition of used electrical poles.

Arrangements were made with the 200-W laundry to accept for reissue 23 line items of SWP clothing which were excess to the needs of Minor Construction but which could not be cleared for public sale. In this connection, Radiological Standards has now issued instructions prohibiting clearance for public sale on clothing formerly used in SWP zones.

Twenty-five appropriation requests having a dollar value of \$250,249 were investigated and processed during the month. A turret lathe was supplied from AEC stocks at a savings of \$10,000. Three other items covered by requests were obtained from surplus or upgrade with associated total savings estimated at \$21,000.

APPROPRIATIONS UNIT

The following Plant and Equipment projects were processed through the Appropriations Unit during January. GE and AEC approval action was as indicated below:

<u>Project Number</u>	<u>Title</u>	<u>Amount of This Request</u>	<u>Total*</u>	<u>Date To AEC</u>	<u>Disposition</u>
CG-578	Effluent Water Monitoring Improvements - 100-B, D, DR, F, and H Areas	-	-	1-10-56	Request for extension of completion date approved by AEC Board 1-26-56
CG-579	Effluent Water Monitoring Improvements - 100-C Area	\$ 30,000	\$168,000	1-30-56	To be considered by AEC Board 2-2-56
CG-598 Rev. 2	Purex Acid Fractionator	330,000	920,000	12-29-55	Forwarded AEC-Washington for approval 1-6-56
CG-603 Rev. 2	Hanford IX Program - Bismuth Phosphate Plants	Decreased to	3,620,000	12-13-55	HW-338, Mod. 5, dated 1-11-56 auth. GE \$3,620,000
CA-615	Mechanical Maintenance Shop Centralization - 100 Areas	92,000	92,000	7-18-55	AEC-74 dated 1-11-56 auth. AEC \$92,000. Work Auth. dated 1-19-56 auth. GE \$42,000
CA-629 Rev. 1	Replacement of Thin-Wall Steel Water Lines - FY-55	-	35,000	1-24-56	To be considered by AEC Board 2-2-56
CA-633 Rev. 1	Kadlec Hospital Alterations	63,800	90,000	11-18-55	AEC-62, Mod. 1, dated 1-25-56 auth. AEC \$90,000
CG-640	Noise Reduction Program - 300 Area	45,000	45,000	10-19-55	HW-373 dated 1-24-56 auth. GE \$45,000
CG-646 Rev. 1	Modification to Pickling Machines - 313 Building	42,500	55,000	1-9-56	Approved by AEC Board 1-26-55. To be forwarded to AEC-Washington for approval
CG-648 Rev. 1	Auxiliary Radioiodine and Nitric Acid Recovery Facilities, Redox	810,000	870,000	1-19-56	Approved by AEC Board 1-26-55. Forwarded AEC-Washington for approval 1-31-56
CA-649	FY 1956 Water Tank Replacement	58,500	58,500	11-17-55	AEC-75 dated 1-20-56 auth. AEC \$58,500. Work Auth. dated 1-27-56 auth. GE \$12,000

<u>Project Number</u>	<u>Title</u>	<u>Amount of This Request</u>	<u>Total*</u>	<u>Date To AEC</u>	<u>Disposition</u>
CA-650	Replacement, Repair, and/or Removal of Valve Houses - 100-B, D, and F	\$ 65,000	\$ 65,000	11-30-55	AEC-73 dated 12-20-55 auth. AEC \$65,000. Work Auth. dated 1-3-56 auth. GE \$3,500
CA-652	Water and Sewage Facilities - Wellisian Way	133,000	133,000	12-16-55	Pending AEC-Washington release of funds
CG-653	Modifications - Redox Cooling Water Disposal	225,000	225,000	12-20-55	HW-372 dated 1-23-56 auth. GE \$225,000
CG-655	Crib Methods Selection Tests	100,000	100,000	1-25-56	To be considered by AEC Board 2-2-56
CG-656	Raw Water Cross-Tie - 105-C Building	25,000	25,000	1-10-56	Approved by AEC Board 1-26-56
CG-657	Improvements to Redox Plant Ventilation	205,000	205,000	1-19-56	Deferred by AEC Board 1-26-56
CA-658	Shielded Personnel Monitoring Station 747 Building Addition	150,000	150,000	1-19-56	Deferred by AEC Board 1-26-56
CA-659	Decontamination Facilities in 100-H, 200-W, and 300 Areas	60,000	60,000	1-20-56	Deferred by AEC Board 1-26-56
IR-201	Steam Line to 275-EA Building	19,200	19,200	1-3-56	Approved 1-12-56
IR-	Lighting Improvements - Building 1171	17,000	17,000	1-30-56	To be considered by AEC Board 2-2-56

1-1
1
38

* To 1 previous authorizations plus this request.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - JANUARY, 1956

Summary:

A major quantity of SS material was released to production channels as the result of receipt of special depleted uranium of negligible value from Purex. Waste losses in development work have been eliminated with an average saving of \$3000/mo resulting.

Considerable improvement has been noted in depleted uranium and plutonium material balances during December cleanout in Redox, UO_3 and recovery from a beginning inventory error in TBP recovered 39% of the fiscal year to date shortage which had existed on November 30, 1955. Cleanouts in Task I and II have recovered sufficient plutonium to make operations overaccounted for both the recent high MWD/T program and for the fiscal year to date.

A program for determining key Purex measurement precisions has been submitted.

Metal Preparation Area

Major inventory reduction of approximately 5 tons of nickle plated uranium scrap from Technology Sections will be included in the next regular shipment to Fernald.

Recovery of Normal Uranium from the 300 Area Waste Ponds is presently under investigation for feasibility of recovering this material.

A major quantity of SS material was released to production channels as the result of receipt of special depleted uranium of negligible value from Purex. Waste losses in development work have been eliminated with an average saving of \$3000/mo resulting.

Reactor Area

A revised transfer form for irradiated material from Reactor Area to Separations Area is being devised.

Certain month-end reactor data was received at an earlier date thus allowing Production Scheduling personnel more time to prepare their monthly production report. This is a sample of the cooperative coordination between Reactor Area-SS Accountability Unit personnel and Production Scheduling personnel.

A delay has been encountered in the preparation of the accountability manual for Reactor Area due to more pressing work. However, some progress is now underway and publication is anticipated in the near future.

Continued effort is being expended to effect acceptable physical inventory procedures for the Reactor Area.

A new form for transferring cold metal between Metal Preparation Area and Reactor Area, and also between the several Reactor Areas, will be put into use February 1, 1956.

Reactor Area-SS Accountability Unit will assume full responsibility for the accounting

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - JANUARY, 1956

Reactor Area - continued

records for tritium in the Reactor Area. A transfer of responsibility from Metal Preparation Area to Reactor Area will involve development of a double entry accounting system consistent with other Reactor Area systems to comply with directives from the Commission.

Separations Area

T plant operation is continuing on a reduced rate.

Additional direction to the RMA line operational books by Separations Area-SS Accountability personnel is being planned and will take over this responsibility from operations personnel in the near future.

The U and U-235 ledgers are being converted to Kgs. from pounds to avoid roundover problems at month-end.

Task I and Recuplex accounts are being combined into one "book" to effect a reduction of the month-end workload and later consolidation in the RMA line office.

RMA studies are in progress to coordinate Separations Area Unit and SS Accounting Unit activities.

MUF - Massive cleanups have, in essence, eliminated a major part of the accumulated MUF.

Inventory errors in TBP resulted from improper calibration data but have now been corrected.

SS Accounting Unit

A meeting was held on January 24, 1956 for the purpose of briefing SS Accountability personnel and Hanford Operations Office personnel on Survey #13 conducted the latter part of January and first part of February.

SS Measurements Unit

Considerable improvement has been noted in depleted uranium and plutonium material balances during December cleanout in Redox, UO_2 and recovery from a beginning inventory error in TBP recovered 39% of the fiscal year to date shortage which had existed on November 30, 1955. Cleanouts in Task I and II have recovered sufficient plutonium to make operations overaccounted for both the recent high MWD/T program and for the fiscal year to date.

Improvement in shipper-receiver variances between HGE and SFJ for shipments made in August, September and November, 1955 have been noted. HGE is still generally higher in their measurement statements.

A program for determining key Purex measurement precisions has been submitted.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT-JANUARY, 1956

SS Measurements Unit - continued

The Purex Inventory Manual is now complete with the addition of a write-up covering sampling facilities and procedures. This manual will enable personnel to make a complete inventory verification of all SS material in the Purex plant.

A new reporting form for TBP has been devised in conjunction with a review of their inventory procedures.

A rough draft of the measurements and inventory portion of the Normal Uranium Manual has been prepared.

FINANCIAL DEPARTMENT PERSONNEL AND ORGANIZATION

JANUARY, 1956

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Changes During Month</u>		
Employees at beginning of month	502	499
Additions and transfers in	6	7
Removals and transfers out	(6)	(4)
Employees at end of month	<u>502</u>	<u>502</u>
<u>Personnel by Unit at Month-End</u>		
<u>General</u>	<u>10</u>	<u>10</u>
<u>Auditing Section</u>	<u>16</u>	<u>16</u>
<u>Budgets and Measurements Section</u>	<u>15</u>	<u>15</u>
<u>Contract Cost Section</u>		
General and Consolidations Cost Unit	11	11
Engineering Cost Unit		
General	3	3
Design Cost	9	9
Project Cost	21	21
Technical Cost	11	11
Employee and Public Relations Cost Unit		
General	2	2
Plant Activities Cost	10	10
Community Cost	5	5
Medical Cost	3	3
Manufacturing Cost		
General	2	2
Financial Representatives	13	13
Budgets and Control	18	18
Reports and Records	16	16
Analysis and Studies	4	4
	<u>128</u>	<u>128</u>
<u>General Accounting Section</u>		
Accounts Payable Unit	23	24
Accounts Receivable Unit	21	21
General Books Unit	16	16
Administrative Planning	3	3
Contract Reimbursements	6	6
	<u>69</u>	<u>70</u>

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Accounting Section</u>		
Payroll Planning and Analysis Unit	7	7
Weekly Payroll Unit	17	17
Monthly Payroll Unit	13	12
Benefit Plans Accounting Unit	13	13
Payroll Reports Unit	8	8
Weekly Payroll Records Unit	7	7
	<u>65</u>	<u>64</u>
<u>Procedures and Computing Section</u>		
Computing Operations Unit	26	25
Numerical Analysis Unit	9	10
Procedural Analysis Unit	14	14
Scheduling Unit	24	24
Records Unit	7	8
	<u>80</u>	<u>81</u>
<u>Property Accounting Section</u>		
Appropriations Unit	5	5
Inventory Accounting Unit	12	12
Property Accountability Unit	27	28
Property Management Unit	4	4
Capitalization and Depreciation Unit	21	21
	<u>69</u>	<u>70</u>
<u>SS Accountability Section</u>		
Reactor Area - SS Accountability Unit	4	4
Separations Area - SS Accountability Unit	20	20
Metal Preparation Area - SS Accountability Unit	8	8
SS Accounting Unit	7	7
SS Measurements Unit	8	7
	<u>47</u>	<u>46</u>
<u>Rotational Trainees</u>	<u>3</u>	<u>2</u>
	<u>502</u>	<u>502</u>

OPERATIONS RESEARCH AND SYNTHESIS SECTION

MONTHLY REPORT
JANUARY 1956

The following is the month end summary of personnel:

	<u>As of 12-31-55</u>			<u>As of 1-31-56</u>			<u>Net Change</u>		
	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>
General	1	1	2	1	1	2	0	0	0
Operations Research Analysts	5	0	5	4	0	4	-1	0	-1
TOTAL	6	1	7	5	1	6	-1	0	-1

Mr. B. F. Butler, Manager - Operations Research Study was transferred to Operations Research and Synthesis Services, Management Consultation Services Division effective January 1, 1956, at which time, Mr. C. A. Bennett, Specialist - Operations Research was promoted to Manager - Operations Research and Synthesis Section.

* * *

Study is being continued on the relationships between the many physical and economic factors which affect reactor performance. A joint meeting was held with Engineering Department components interested in this and related problems, and close liaison with production scheduling activities is being maintained. The immediate aim of this work is the development of a reactor model which will enable the rapid and realistic prediction of the effect of operating changes.

A formal progress report on data processing is being circulated for comment in rough draft form, and should be issued in a few days. Initial scoping of the problem of personnel data is in progress.

At the request of the Superintendent, Redox Plant, the possible application of operations research techniques to the maintenance and equipment replacement problem is being investigated.

Some preliminary contacts have been made with respect to the relationship between studies of river contamination and the design of new facilities.

Assistance on the K-reactor cycling problem is continuing. Attempts to define the mathematical relationships present have so far been unsuccessful, but the elements of a computing system for evaluating the situation have been outlined.

Consultation on special studies has been provided to the measurements task force and accounting task force of the Financial Department.

END

DATE
FILMED

1 / 14 / 93