DOE/PC/79672--T4

DOE/PC/79672--T4

DE93 006008

TECHNICAL PROGRESS REPORT

MHD SEED RECOVERY/REGENERATION - PHASE II
TRW APPLIED TECHNOLOGY DIVISION

SPONSORED BY: U.S. DEPT. OF ENERGY
PITTSBURGH ENERGY TECHNOLOGY CENTER

CONTRACT NO: DE-AC22-PC79672^{87PC}

REPORT PERIOD - QUARTER ENDING AUGUST 28, 1992

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TASK 1 - DESIGN, REFURBISH, OPERATE POTASSIUM FORMATE SYSTEM

Task 1 calls for the design, procurement, construction, and installation of the Seed Regeneration Proof-of-Concept Facility (SRPF) (Figure 1) that will produce tonnage quantities of recyclable potassium formate seed at a design rate of 250 lb/hr for testing in the channel at the CDIF while collecting data that will be used to upgrade the design of a 300 MW_t system. Approximately 12 tons of KCOOH (dry basis) as 70-75 wt% solution have been produced. Activities during this reporting period focused on plant securing operations and waste disposal.

TASK 1.3 PRODUCTION OPERATION OF KCOOH POC UNIT

Production operations were completed during April with the production of more than twelve tons of regenerated seed (dry basis) as 70-75 wt% solution for shipment to the CDIF for use in channel tests. The long-term plant securing operations were started in May.

During this reporting period, long-term plant securing operations continued. Securing operations included both the front end of the plant (potassium sulfate reaction and solids separation/washing units) and the evaporator/crystallizer.

The 41 drums of concentrated potassium formate final product were weighed, sampled and tested for specific gravity. The CDIF in Montana was contacted. Arrangements were made with a trucking company for shipment of the 41 drums of product to the CDIF. TRW is awaiting word from Montana that it is alright to ship the product before loading it onto a truck.

Approximately 5000 gallons of nonhazardous liquid waste were hauled away for disposal by Security Environmental. A roll-off bin was delivered to the site to load the calcium sulfate and calcium carbonate solid waste material for disposal. The first load of solid waste material has been picked up by Security Environmental for off-site disposal. A second roll-off bin has been delivered to the site for disposal of the remaining solid wastes.

TASK 2 - DESIGN, CONSTRUCT, OPERATE THE CALCIUM FORMATE PRODUCTION POC

The objectives of Task 2 are to design and construct a POC unit (Figure 2) that will produce calcium formate from CO gas and lime slurry in a high pressure reactor system and to operate that POC unit to obtain data that will allow for low risk scaleup to larger sized systems. Since over two-thirds of the presently forecasted cost of seed regeneration is associated with this unit operation and the production of CO gas for reactor feed, verification of the process parameters for this operation is crucial to the MHD program.

TASK 2.1 DESIGN/CONSTRUCT CALCIUM FORMATE POC UNIT

Purchase orders were placed for carbon monoxide, for the rental of a diesel compressor to supply compressed air to the Haskel compressor, and for miscellaneous equipment. The Haskel compressor compresses the feed gases (CO, CO₂, N₂) to reactor pressure (1500 psig). The carbon monoxide, the diesel compressor, portable CO gas detectors, and miscellaneous other equipment were received.

Mechanical buildup work was resumed in the calcium formate plant. Instrumentation and control wiring were installed and connected. The thermocouples were respanned.

The mechanical installation was completed on the cooling water, steam, Syltherm, high pressure slurry, and gas feed systems. Minor mechanical installation is still required on the gas vent system and the compressed air system. End-to-end checks of the instrumentation and control systems have begun. The Syltherm system has been leak checked and filled with Syltherm.

All of the leak and functional checks will be completed by mid-September. The insulation will then be installed and a Test Readiness Review (TRR) will be held. Shakedown operations will begin immediately after the TRR.

Documentation

The following documents have been reviewed by management and are currently being signed off:

- Shakedown Test Plan
- Safety Hazard Analysis Report

A Sampling and Analysis Plan has been written and is currently under management review. Operating procedures for this unit are currently being written.

TASK 6 WESTERN SEED STUDIES

Laboratory studies using "simulated" Western seed continued. Spent Western seed is a mixture of potassium carbonate and potassium sulfate plus inerts. Since potassium carbonate is a fresh seed material for the channel, there is no need to regenerate this component. A modification to the current Econoseed process configuration would allow potassium carbonate to be separated from potassium sulfate and inert material via their different solubility characteristics in water. The purpose of these laboratory studies is to determine the amount of water necessary to solubilize only the potassium carbonate component of the seed.

The first solubility experiments were conducted on a mixture of reagent grade potassium carbonate and potassium sulfate in the weight ratio 1.49:1 ($K_2CO_3:K_2SO_4$). No inerts or impurities were present. Sufficient water (as presented in the literature) was added to dissolve all the K_2CO_3 . The solutions above the solid phase were chemically analyzed for ion content and the results agreed with those published in the literature.

Models of the MHD system predict the expected composition of spent Western seed will be 0.93 weight ratio of potassium carbonate to potassium sulfate ($K_2CO_3:K_2SO_4$). Hence, the next set of laboratory studies were performed on simulated Western seed of this ratio. As actual spent Western seed material will contain insoluble ash and other impurities, experiments were conducted on simulated Western seed that was prepared by doping existing spent Eastern seed material (used in Task 1 POC operations) with reagent grade salts. The samples collected during these experiments were analyzed for ion content. Chemical analysis results indicated inaccuracies in the

sampling techniques and experimental procedures. The experimental procedures and sampling procedures were reviewed and revised. The new procedures and techniques will be implemented when laboratory studies resume in September.

**DATE
FILMED**

21 4 193