MARTIN MARIETTA

**ENVIRONMENTAL
RESTORATION
PROGRAM**

**Annual Summary Report on the
Surveillance and Maintenance Plan
for Waste Area Groupings at
Oak Ridge National Laboratory,
for Period Ending September 30, 1992**

**M. K. Ford
L. Holder, Jr.
R. G. Jones**

Received OSTI
NOV 25 1992

**MANAGED BY
MARTIN MARIETTA ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY**

UCN-17560 (6 7-91)

DISSEMINATION OF THIS DOCUMENT IS UNLIMITED

ENERGY SYSTEMS

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from 615-576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

**Energy Systems Environmental Restoration Program
ORNL Environmental Restoration Program**

**Annual Summary Report on the Surveillance and Maintenance Plan
for Waste Area Groupings at Oak Ridge National Laboratory
for Period Ending September 30, 1992**

**M. K. Ford
L. Holder, Jr.
R. G. Jones**

Date Issued—November 1992

**Prepared by
Waste Management and Remedial Action Division
Oak Ridge National Laboratory**

**Prepared for
U.S. Department of Energy
Office of Environmental Restoration and Waste Management
under budget and reporting codes EW 20 and EX 20**

**OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37831-6285
managed by
MARTIN MARIETTA ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400**

MASTER

Author Affiliations

M. K. Ford, L. Holder, Jr., and R. G. Jones are members of the Waste Management and Remedial Action Division of Oak Ridge National Laboratory, Martin Marietta Energy Systems, Inc.

CONTENTS

TABLES	v
EXECUTIVE SUMMARY	vii
1. INTRODUCTION	1
2. SURVEILLANCE AND MAINTENANCE PLANNING	2
2.1 ENVIRONMENTAL, SAFETY, AND HEALTH UPGRADES	2
2.2 SITE-SPECIFIC SCOPING SURVEYS	2
2.2.1 White Wing Scrap Yard	2
2.2.2 Chestnut Ridge Site	2
2.2.3 Other Surveyed Sites	3
2.3 PRELIMINARY HAZARD SCREENING	3
3. ROUTINE SURVEILLANCE AND MAINTENANCE	4
3.1 ROUTINE SITE SURVEILLANCE AND MAINTENANCE	4
3.1.1 Solid Waste Storage Areas	4
3.1.2 Pits and Trenches	4
3.1.3 Sludge Waste Pond 7835	4
3.1.4 North and South Tank Farms	4
3.1.5 Tank 7860A	5
3.1.6 Old Hydrofracture Facility	5
3.1.7 White Oak Creek Embayment Sediment Control Structure	5
3.1.8 Building 3001 Storage Canal	5
3.1.9 HRE Underground Storage Tanks	6
3.1.10 12,000-Gal Tank Standpipe Upgrade	6
3.2 SURVEILLANCE DATA	6
4. SPECIAL MAINTENANCE PROJECTS	11
4.1 CONTAMINATED GROUNDWATER COLLECTION AND TREATMENT	11
4.2 GUNITE TANK CONTINGENCY PLAN	11
4.3 ISOLATION OF WATERFOWL FROM PROCESS PONDS	13
4.4 CONTAMINATED SITES FENCING	13
4.4.1 White Wing Scrap Yard	13
4.4.2 Chestnut Ridge Environmental Research Sites	13
4.4.3 North and South Tank Farm	13

4.5	WHITE WING SCRAP YARD CLEANUP DOCUMENTATION	13
4.6	BUILDING 3001 STORAGE CANAL	13
4.6.1	3001 Storage Canal Sediment Removal	13
4.6.2	3001 Storage Canal Hatch Upgrade	14
4.6.3	3001 Storage Canal Sampler Upgrade	14
5.	SUMMARY	15

TABLES

1	South Tank Farm surveillance data—FY 1992	7
2	North Tank Farm surveillance data—FY 1992	8
3	Old Hydrofracture Facility surveillance data—FY 1992	9
4	Main plant area surplus tanks surveillance data—FY 1992	10
5	Fugitive waste collected in FY 1992	12

EXECUTIVE SUMMARY

Surveillance and maintenance (S&M) of 75 sites was conducted by the Remedial Action Section for the Environmental Restoration Program for surplus facilities and sites contaminated with radioactive materials and/or hazardous chemicals. S&M activities on these facilities and sites was started at the end of their operating life and will continue until final facility disposal or site stabilization. The objectives of the Waste Area Grouping S&M Program are met by maintaining a program of routine S&M as well as by implementing interim corrective maintenance when deemed necessary as a result of site surveillance. This report briefly presents this program's activities and includes tables indicating tank levels and dry well data for FY 1992.

1. INTRODUCTION

The Environmental Restoration (ER) Program at Oak Ridge National Laboratory (ORNL) was designed for the management of surplus facilities and sites contaminated with radioactive materials and/or hazardous chemicals. Surveillance and maintenance (S&M) activities on these sites are being conducted from the end of their operating life until final facility disposition or site stabilization. The Waste Area Grouping (WAG) S&M Program is an integral part of the ER Program, with the objective of ensuring adequate containment and site control at the inactive waste management and environmental research sites and facilities under its control. The objectives are met by maintaining a structured program of routine S&M as well as by implementing interim corrective maintenance when deemed necessary as a result of site surveillance. These activities provide assurance that adequate site control is achieved during remedial investigations and feasibility studies until final site decommissioning or closure is accomplished. Program activities are conducted in four principal areas:

1. S&M planning—planning of surveillance schedules, evaluation of surveillance information, supervision of routine and special maintenance, and routine reporting;
2. routine S&M—scheduled site inspections, sampling and analysis of contaminated pathways, and periodic maintenance as a result of inspections and monitoring;
3. collection and treatment of contaminated groundwater—support for collection and treatment of groundwater that has infiltrated liquid-waste collection systems and contaminated facilities; and
4. special maintenance—correction of serious site deficiencies beyond the scope of routine maintenance.

The inventory of sites supported by the S&M Program includes a variety of former waste management areas, environmental research sites, and areas of incidental contamination from past operations. The list contains about 75 sites, including 5 solid waste storage areas (SWSAs); the areas of SWSA 6 where interim corrective measures have been required; 7 liquid low-level waste (LLLW) seepage pits and trenches; White Oak Creek (WOC), White Oak Lake, and associated tributaries; 39 LLLW line leak sites; 14 environmental research sites; 1 closed landfill and 1 scrapyard; and 2 abandoned injection wells.

2. SURVEILLANCE AND MAINTENANCE PLANNING

The purpose of the S&M planning subtask is to establish and maintain an organized and systematic program of S&M. In addition to fulfilling routine reporting requirements, this element also ensures that all of the other S&M subtasks are integrated into a safe, responsive, and cost-effective effort to meet the program objectives.

2.1 ENVIRONMENTAL, SAFETY, AND HEALTH UPGRADES

The Tiger Team assessment was completed at the beginning of FY 1991. Activities to correct deficiencies were identified, and efforts to maintain a level of inactive-facility management consistent with all regulations and best management practices continued during the year. Particular attention has been given to ensure adequate environmental, safety, and health planning and documentation. Adherences to the Quality Assurance Standards for Nuclear Facilities plan has been emphasized during all S&M activities, as well as compliance with all other requirements of Martin Marietta Energy Systems, Inc., and the U.S. Department of Energy (DOE) (e.g., proper issuance of radiation work permits, safety work permits, and environmental review documents).

2.2 SITE-SPECIFIC SCOPING SURVEYS

Surveys are being conducted at selected contaminated sites by a team from the Measurement Applications and Development Group of the Health and Safety Research Division. High-priority sites and their surroundings are surveyed to determine the presence, nature, and extent of radiological and/or hazardous chemical surface contamination. The surveys typically consist of walkover meter surveys with limited soil sampling where required. Results from the surveys are used to establish a baseline of current conditions for planning S&M for previously uncharacterized sites. This information is also used to determine if the need exists for immediate special maintenance action to correct hazards to personnel or to avoid potential environmental risk.

2.2.1 White Wing Scrap Yard

Results of laboratory reanalysis of soil samples collected during the 1991 WWSY survey demonstrate that plutonium concentrations in these samples were significantly higher than typical ORNL perimeter backgrounds. The location of the Pu-contaminated soil is particularly meaningful because the sampling location is 100 ft west of the WAG 11 boundary. This has caused the proposed fence line to be revised to enclose this area.

2.2.2 Chestnut Ridge Sites

The radiological survey of all grid blocks in east and west plots has been completed. Areas of contamination were located at many grid intersections. Vegetation in areas of contamination was field-checked for gamma and beta-gamma contamination with no contaminated vegetation detected.

2.2.3 Other Surveyed Sites

Radiological environmental assessments were accomplished during the 1992 fiscal year. A walkover gamma survey was completed, and summary drafts are being prepared for the following sites: Contractors Landfill [Solid Waste Management Unit (SWMU) 7.2]; LLW Line and Leak Sites (SWMUs 8.3b, 8.3c, 8.3d, and 8.3g); Closed Scrap Metal Area (SWMU 3.2); (Homogeneous Reactor Experiment (HRE) Fuel Wells (SWMU 7.2); Hydrofracture Experiment Site (SWMU 8.2); and Process Waste Ponds 3539 (SWMU 1.14) and 3540 (SWMU 1.15). Analysis of survey data is in progress.

2.3 PRELIMINARY HAZARD SCREENING

Preliminary Hazard Screening was completed for the following facilities: North Tank Farm; South Tank Farm; Waste Holding Basin; LLLW Pits 1 through 4; LLLW Trenches 5 through 7; 0800 Cesium Contaminated Field; Process Waste Sludge Basin; HRE Pond; Hydrofracture pipe storage; Old Hydrofracture Facility (OHF) Pond; FPDLLW Transfer Line; White Wing Scrap Yard; Closed Contractors Landfill; Deep Monitoring Wells; Chestnut Ridge Cs-137 Plots; Decontamination Facility Leak Site; Waste Storage Tank TH-4; Waste Storage Tanks TH-1, TH-2, and TH-3; Waste Storage Tank W-11; Waste Storage Tanks WC-15 and WC-17; Waste Storage Tank W/C-1; LLW Leak Site, Trench 6; LLW Leak Site, Trench 7; and LLW Leak Site, Gaging Station. All sites have been judged to be "Generally Accepted Facilities" by the Plant Safety Evaluation Team.

3. ROUTINE SURVEILLANCE AND MAINTENANCE

3.1 ROUTINE SITE SURVEILLANCE AND MAINTENANCE

Routine surveillance activities were conducted as scheduled at inactive waste management areas and other contaminated sites during the reporting period. In addition to routine radiological surveillance activities, detailed site inspections were conducted each week at the SWSAs, the pits and trenches, and other sites where warranted. These inspections focused on perimeter fences and barrier chains, vegetation, diversion systems, warning signs, access roads, asphalt caps, housekeeping, and general site appearance. Thorough attention was given to the surface areas of SWSAs 4 and 5 for the presence of subsided trenches because of the hazards they present to grounds maintenance personnel and equipment. Results of these inspections were logged on checklists and archived for future reference.

3.1.1 Solid Waste Storage Areas

Subsidences continued to be a problem in the SWSAs, mainly in SWSAs 4 and 5. Three holes in SWSA 4 and seven in SWSA 5 were filled and reseeded. Several ditch outlines are becoming more visible, indicating a general subsidence over the entire ditch area rather than a localized problem. This will necessitate more frequent future surveillance.

Patching has maintained the integrity of the SWSA 4 diversion ditch until a more permanent repair can be made.

Inspection and repair of the SWSA 6 Resource Conservation and Recovery Act (RCRA) high-density polyethylene liners was made with minor damage repaired and no detrimental effects observed. Fewer breaks in the liner occurred this year than noted previously. Surveillance has indicated no subsidences in this SWSA.

3.1.2 Pits and Trenches

Shrubs and small trees were removed from the perimeters of the pits and trenches to remove the threat of root damage to the asphalt covering.

3.1.3 Sludge Waste Pond 7835

The contaminated feed pipe and hose extending through the fence around the pond was removed and disposed of at SWSA 6. Small trees and shrubs were removed and the roots treated to prevent damage to the liner in the pond.

3.1.4 North and South Tank Farms

Approximately 4500 gal of LLLW was transferred from inactive tank W-1A to the active LLLW system. Tank W-1A slowly collects inleakage and requires infrequent reduction of inventory as indicated by tank level surveillance.

Efforts to upgrade the liquid level instrumentation and off-gassing systems have continued throughout the year. These include an improved grounding system for the level

gages, magnahelic gages, and circuitry changes to improve the reliability of the readings. A data base has been established to provide a means for tracking and trending contents level data collected.

3.1.5 Tank 7860A

Tank 7860A has been exhumed and disposed of in SWSA 6. Inspection records will be stored for three years as required for compliance with RCRA regulations.

3.1.6 Old Hydrofracture Facility

A new power service was installed for the exhaust blower and cathodic protection system for the OHF inactive LLLW tanks. This improvement allows power reset without exposure to high radiation levels.

3.1.7 White Oak Creek Embayment Sediment Control Structure

A weekly inspection procedure was drafted and approved for the WOC Embayment Sediment Control Structure in preparation for its acceptance into the Remedial Action Section surveillance program. The annual inspection procedure was also drafted and approved and will be conducted at the time of lowest water level, which will be early in FY 1993. Keys to the access gate locks are controlled by ER and the Remedial Action Facility Manager. Repairs to the structure areas will be performed as needs are identified through routine surveillance.

3.1.8 Building 3001 Storage Canal

Routine S&M activities were conducted this FY without incidence. Instrumentation for pH and resistivity were recalibrated this year in an effort to prepare for future resin removal. Probes were set to parallel criteria for ranges and gain according to waste acceptance criteria currently being enforced at ORNL. Safety latches were installed on cranes in the demineralizer room and shipping bay to alleviate Occupational Safety and Health Act (OSHA) deficiencies. Load tests were conducted for the latches according to OSHA requirements, and they were approved for extended service.

Two-inch pipe was installed from existing waste lines in the demineralizer room to piping in the 3001 Storage Canal proper. This action was necessary to tie in process and low-level liquid waste (LLLW) lines to the ORNL waste system and bypass the demineralizer during work performed by a subcontractor [Scientific Ecology Group (SEG)] to complete sediment removal in the canal. The Quality Department inspected all pipe connections for proper installation according to waste system configuration management for ORNL and Remedial Action. Clamps were installed for all flexible extensions to these waste lines within the canal to allow the subcontractor the ability to manipulate several different connection types during proposed liquid transfers to ORNL waste systems.

Two tumulus boxes were filled with debris accumulated from piping modifications made for SEG during the sediment removal process and stored at one of ORNL storage area. Backflow preventers were connected to both process supply lines in the canal for use during sediment removal, the canal overflow and process drains were capped-off to prevent

inadvertent process waste stream during the SEG work, and both acid and caustic supply lines for regeneration of the canal demineralizer were capped to prevent inadvertent usage of these access points by subcontract personnel. Three drums of contaminated lead were taken from the canal entrance area and were turned over to the ORNL Waste Operations Section for extended storage.

3.1.9 HRE Underground Storage Tanks

Routine surveillance was conducted at the inactive tanks at HRE. Integrators were installed on the north control room sump discharge line, and readings were logged starting in June 1992. These data are being gathered to check against routine volume checks on the 12,000 gal tank to maintain accurate information on total volume versus sump pump volume. The possible development of an above-ground holding tank is the primary purpose of this study. To date the FY 1992 volume to the tank was 127 gal (based on data collected for three months), corresponding to recorded volume in the tank for approximately five years' storage since the last emptying procedure was performed. The 1000-gal tank was visually checked throughout the fiscal year and found to remain empty. The underground valve pit servicing these tanks was checked routinely this fiscal year and found to be dry as well.

3.1.10 12,000-Gal Tank Standpipe Upgrade

Support personnel within ORNL were acquired in FY 1992 to develop a work plan for replacing the current gate valve with a sampler on the standpipe on the 12,000-gal tank at the HRE, along with a request for categorical exclusion for National Environmental Policy Act (NEPA) compliance. The work plan is not completed, and NEPA approval is being pursued to exclude this task from further review. A formal request to DOE has not been completed, but internal ORNL documentation is approximately 25% complete.

3.2 SURVEILLANCE DATA

Surveillance data for the inactive tanks for FY 1992 are compiled in Tables 1 through 4.

Table 1. South Tank Farm surveillance data—FY 1992

	Sep 91	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Gunite Tank Levels													
(avg. gal)													
(+ - from previous month)													
W-5 (capacity 170,000 gal)	17,930	17,786 (144)	17,501 (285)	19,099 1,598	19,796 697	19,817 21	20,061 244	20,215 154	20,239 24	20,225 (14)	20,228 3	20,074 (154)	20,101 (240)
W-6 (capacity 170,000 gal)	109,905	109,778 (127)	109,717 (61)	112,371 2,654	113,656 1,285	113,170 (486)	114,420 1,250	114,897 477	115,143 246	115,310 167	116,037 727	116,371 334	116,486 160
W-7 (capacity 170,000 gal)	5,233	4,999 (234)	3,309 (1,690)	3,606 297	3,815 209	3,857 42	3,756 (101)	4,162 406	4,189 27	4,280 91	4,876 596	4,889 13	4,864 4
W-8 (capacity 170,000 gal)	44,910	44,870 (40)	44,827 (43)	46,545 1,718	47,385 840	47,546 161	47,846 300	48,131 285	48,240 109	48,262 22	47,008 (1,254)	46,690 (318)	46,821 267
W-9 (capacity 170,000 gal)	34,230	34,236 6	33,758 (478)	33,984 226	33,943 (41)	33,916 (27)	33,970 54	34,085 115	34,123 38	34,147 24	34,136 (11)	34,145 9	34,141 (16)
W-10 (capacity 170,000 gal)	95,970	95,622 (348)	95,415 (207)	97,115 1,700	97,488 373	97,396 (92)	97,393 (3)	97,531 138	97,645 114	97,940 (295)	97,827 (113)	97,874 1299	97,852 (107)
Total Volume (average gal)	308,178	307,291 (887)	304,527 (2,764)	312,720 8,193	316,083 3,363	315,702 (381)	317,446 2,344	319,021 1,575	319,579 558	320,114 (585)	320,112 (30)	320,043 1183	320,265 68
(+/- from previous month)													
W-11 (capacity 1,500 gal)	286	286	156	462	506	507	506	528	528	528	528	534	538
(+/- from previous month)		0	(130)	306	44	1	(1)	22	0	0	0	6	4
Gunite Tank Dry Wells													
(Gross beta Bq/ml)													
W-5	0.20	DRY	DRY	1.26	1.21	9.10	1.32	1.32	DRY	9.70	0.90	0.86	0.86
W-6	1.79	DRY	DRY	0.64	0.56	3.18	7.30	7.30	DRY	5.00	0.78	0.25	0.25
W-7	DRY	DRY	DRY	DRY	9.25	9.87	4.43	4.43	DRY	4.43	4.43	3.09	3.09
W-8	1.12	DRY	DRY	1.15	0.56	1.85	1.83	1.83	2.30	2.81	10.00	2.35	2.35
W-9	DRY	DRY	DRY	1.01	1.17	2.57	1.05	1.05	DRY	1.05	1.05	1.24	1.24
W-10	4.05	1.05	DRY	1.10	5.73	1.70	1.84	1.84	1.21	1.41	8.25	4.65	4.65

Table 2. North Tank Farm surveillance data—FY 1992

	Sep 91	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Tank Levels (avg. gal) (+/- from previous month)													
W-3 (capacity 42,500 gal)	37,592	37,592	37,592	37,888	37,888	37,161	38,776	38,480	39,072	39,072	39,072	39,072	39,072
		0	0	296	0	(727)	1,615	(296)	592	0	0	0	0
W-4 (capacity 42,500 gal)	24,402	24,402	24,402	24,402	24,402	24,402	24,402	24,402	24,402	24,402	24,402	24,402	24,402
		0	0	0	0	0	0	0	0	0	0	0	0
W-13 (capacity 2,000 gal)	262	457	450	57	457	457	457	457	457	457	457	457	0
		195	(7)	7	0	0	0	0	0	0	0	0	0
W-14 (capacity 2,000 gal)	136	259	250	259	259	259	259	259	259	259	259	259	0
		123	(9)	9	0	0	0	0	0	0	0	0	0
W-15 (capacity 2,000 gal)	570	664	660	664	664	664	664	664	664	664	664	664	0
		94	(4)	4	0	0	0	0	0	0	0	0	0
Total Volume (average gal) (+/- from previous month)	61,784	63,374	63,354	63,670	63,670	62,943	64,558	64,262	64,854	64,854	64,854	64,854	63,474
		1,590	(20)	316	0	(727)	1,615	(296)	592	0	0	0	(1380)*
North Tank Farm Drywell (Gross beta Bq/ml)	1.56	12.40	11.00	11.40	18.10	11.10	1.28	1.28	1.28	1.28	13.20	13.30	13.30

*Tank emptied.

Table 3. Old Hydrofracture Facility surveillance data—FY 1992

	Sep 91	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
OHF Tank Levels (avg. gal) (+/- from previous month)													
T-1 (capacity 15,000 gal)	8,133	8,309	8,309	8,309	7,775	7,775	7,955	7,248	8,133	8,221	8,215	8,244	8,309
	8,133	176	0	0	(534)	0	180	(707)	885	88	(6)	19	176
T-2 (capacity 15,000 gal)	10,041	10,381	10,211	10,211	9,180	9,180	10,551	9,525	10,551	10,683	10,769	10,699	10,663
	10,041	340	(170)	0	(1,031)	0	1,371	(1,026)	1,026	132	86	(70)	(167)
T-3 (capacity 25,000 gal)	2,703	2,703	2,908	2,703	2,703	2,703	3,117	2,908	3,117	3,072	2,846	3,135	3,081
	2,703	0	205	(205)	0	0	414	(209)	209	(45)	(226)	289	(227)
T-4 (capacity 25,000 gal)	14,388	14,947	14,668	14,947	14,388	14,388	14,668	13,255	14,668	14,947	15,016	14,909	14,825
	14,388	559	(279)	279	(559)	0	280	(1,413)	1,413	279	69	(107)	(84)
T-9 (capacity 13,000 gal)	4,677	4,677	4,831	4,677	3,784	3,784	4,984	4,377	4,526	4,984	5,091	5,103	5,075
	4,677	0	154	(154)	(893)	0	1,200	(607)	149	458	107	12	(28)
Total Volume (average gal)	39,942	41,017	40,927	40,847	37,830	37,830	41,275	37,313	40,995	41,907	41,937	42,090	41,953
(+/- from previous month)		1,075	(90)	(80)	(3,017)	0	3,445	(3,962)	3,682	912	30	153	(330)
OHF Tanks Drywells (Gross beta Bq/ml)													
T-1	0.01	DRY	DRY	DRY	DRY	DRY	DRY	DRY	0.10	DRY	DRY	DRY	DRY
T-2	0.20	DRY	DRY	DRY	DRY	DRY	DRY	DRY	DRY	DRY	DRY	DRY	DRY
T-3 and T-4	0.08	0.06	0.03	0.01	0.02	0.02	0.05	0.08	0.10	DRY	DRY	0.04	0.04
T-9	DRY	0.07	0.02	0.03	DRY	DRY	DRY	DRY	DRY	DRY	DRY	0.07	0.07
Tanks Cathodic Protection (Average Volts) (Average Amps)													
	72.0	72.0	71.0	71.0	72.0	71.0	71.0	72.0	71.0	71.0	73.0	72.0	69.73
	2.0	1.7	1.5	1.5	1.2	1.5	1.3	1.2	0.7	1.3	1.0	1.0	0.82

Table 4. Main plant area surplus tanks surveillance data—FY 1992

	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Tank Levels (avg. gal) (+/- from previous month)												
WC-17 (capacity 1,000 gal)	334	388	392	397	394	388	399	396	401	385	380	390
Tank Dry Wells (Gross beta Becal)												
WC-1	4.56	4.55	3.21	4.18	4.18	4.27	2.90	4.40	3.00	1.34	2.12	1.34
TH-1, TH-2, TH-3	0.78	0.85	0.64	0.68	0.30	6.40	6.40	6.40	6.40	0.59	0.61	0.03
TH-4	0.47	0.10	0.46	0.02	0.54	7.50	0.32	0.50	1.90	0.52	0.64	0.44
WC-15, WC-17	0.36	0.29	0.18	0.94	0.07	5.00	0.85	0.40	1.66	0.42	0.23	0.03

4. SPECIAL MAINTENANCE PROJECTS

4.1 CONTAMINATED GROUNDWATER COLLECTION AND TREATMENT

Groundwater collected in surplus contaminated facilities and in the process waste system is considered fugitive waste and is treated as LLLW and process waste, respectively. LLLW Tank W-1A in the North Tank Farm and the T-30 tank pit associated with the surplus High-Level Chemical Development Laboratory (Building 4507) collected groundwater that is treated as LLLW. In addition, a percentage of the inleakage to LLLW Tank WC-19 is considered fugitive by virtue of its connections to the Oak Ridge Graphite Reactor and its filter and fan houses.

Inleakage to Tank W1-A has been highly variable during the year, whereas inleakage to the T-30 tank pit has been relatively stable. Tank W-1A has collected approximately 28,358 gal. Substantial increases in inleakage rate are experienced during periods of heavy rain. On the other hand, inleakage to the T-30 tank pit has remained fairly constant (approximately 60 gal/month, or 712 gal for the year) and has shown little correlation to amounts of rainfall. Inleakage to Tank WC-19, of which one-third is considered fugitive, also tends to follow the pattern of local rainfall. Total inleakage to Tank WC-19 during this reporting period was 11,110 gal.

Fugitive process waste is collected in five locations in the main plant: (1) upstream of Manhole 112 near inactive reactor facilities, (2) the isotopes area between Manholes 114 and 112, (3) Pumping Station 1 below the North and South Tank farms, (4) the WC-8 dry well, and (5) the WC-10 tank farm dry well. These sources of fugitive waste collected orders-of-magnitude higher volumes of water than do the LLLW collection points. However, because this waste contains much lower levels of contamination, treatment costs are considerably less. Fugitive process waste collected and treated during the report period totaled over 40 million gal.

In past years, volumes of fugitive LLLW and process waste were either measured or estimated at each location, and charges were assessed by Waste Management Operations for processing according to current charge-back rates. With the abandonment of the charge-back system for FY 1991, a constant monthly rate will be charged for processing. Quantities of fugitive waste collected during FY 1992 are listed in Table 5.

4.2 GUNITE TANK CONTINGENCY PLAN

The gunite tank contingency plan will include recommendations for actions to mitigate an emergency situation should one arise before the tanks can be remediated. The plan will also outline interim action to be implemented to prevent an emergency. A request for Individual Consultant or Research and Development Subcontract (UNC-1127) has been prepared and is being processed for subcontractor support in the preparation of this plan.

Table 5. Fugitive waste collected in FY 1992

	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
	<i>Fugitive low-level waste (gal)</i>											
W-1A	1504	2968	13640	4533	119	2066	714	28	35	1655	496	2035
T-30 (WC-12)	10	169	47	14	18	300	21	29	34	67	3	16
WC-19	236	72	1401	1294	866	1225	1954	1297	1804	681	280	1004
TOTAL	1750	3209	15088	5841	1003	4191	2689	1354	1873	2403	779	3055
	<i>Fugitive process waste (10³ gal)</i>											
Reactors area (10% of MH112)	454.47	520.28	863.74	496.24	357.57	509.45	462.34	564	623.76	731.63	517.78	475
Isotopes area (15% of MH114)	634.56	708.05	1156.82	585.72	786.06	716.38	500.54	672.02	732.86	788.39	586.24	540.07
Tank farms (P.S. #1)	2079	2016	3276	3024.00	3024	3024	3780.00	2466.00	2079.00	2835.00	1960	2268
WC-8 dry well	154.00	77.00	925	332.00	1	330	169.00	22	0	106.00	2	39
WC-9 dry well	962.00	752.00	5052.00	568.00	196	2418	94.00	4	4	296.00	237.00	4
TOTAL	4304.03	4073.05	1127356	5005.96	436463	6997.38	5006.08	3728.02	3439.62	4025.39	3303.02	3326.42

4.3 ISOLATION OF WATERFOWL FROM PROCESS PONDS

The spacing of the grid network of the high-tension-wire system installed on the 3513 Waste Holding Basin proved to be too wide when a pair of geese entered during nesting season. A second grid of wires was installed, making the openings half as large and, it is to be hoped, excluding any future entry by wild fowl. Wires were install at the 7852A Pond at the OHF. In addition, anti-frog netting was installed around the perimeter of all ponds to contain contaminated frogs.

4.4 CONTAMINATED SITES FENCING

Efforts are continuing to identify previously contaminated sites and to erect fences that would restrict public access to these areas, especially during the deer hunting season.

4.4.1 White Wing Scrap Yard

The documentation requirements for rare plant, rare animal, wetland, historic site, and 100-year floodplain surveys have been successfully completed in preparation for the erection of a fence around the White Wing Scrap Yard. A newly discovered area of contamination has required the extension of the western end fence line. Fence construction is expected to begin in the second quarter of FY 1993.

4.4.2 Chestnut Ridge Environmental Research Sites

Construction is scheduled to begin on the chain-link fence around both Chestnut Ridge sites in the first quarter of FY 1993.

4.4.3 North and South Tank Farm

The North and South Tank Farm Fencing Project has progressed. The design is complete and the NEPA documentation, the Waste Management Plan and the QAE have been approved.

4.5 WHITE WING SCRAP YARD CLEANUP DOCUMENTATION

Technical support was provided for the White Wing Scrap Yard Phase I Cleanup Project. ER program personnel are conducting feasibility studies on content and effort needed to accomplish the project.

4.6 BUILDING 3001 STORAGE CANAL

4.6.1 3001 Storage Canal Sediment Removal

The sediment removal campaign performed by SEG at the Building 3001 Storage Canal over approximately 9 months was completed in September 1992. ORNL's Environmental Monitoring and Sampling Group sampled the Building 3001 Storage Canal at various times

during this process at numerous pre-determined locations within the canal to monitor the progress made in vacuuming the canal sediment. Results indicated that all RCRA constituents (lead and cadmium) previously above the RCRA limits were removed to acceptable limits. 4400 gal of LLLW were transferred to ORNL's system for treatment by MMES. All process equipment used in the sediment removal was removed, segregated, and either shipped offsite or turned over to ORNL Waste Management Operations for disposal. Several items that will enhance S&M activities (i.e., permanent electrical services, emergency lighting, strippable coating on the floor to hold down transferrable contamination, and various tools currently being utilized to hold remaining waste debris) were retained by Energy Systems

4.6.2 3001 Storage Canal Hatch Upgrade

Due to the extended length of time required for sediment removal in the Building 3001 Storage Canal by SEG, work on this special project was deferred. However, some materials were ordered to begin fabrication of the hatches at ORNL, and environmental documentation project planning checklists were completed for National Environmental Policy Act (NEPA) categorical exclusion (CX), if necessary.

4.6.3 3001 Storage Canal Sampler Upgrade

Due to the extended length of time required for sediment removal in the Building 3001 Storage Canal by SEG, work on this special project was deferred. However, request for NEPA documentation was initiated this year, and a conceptual work plan was developed by Instrumentation and Controls (I&C) personnel at ORNL.

5. SUMMARY

S&M activities will continue in the main task areas described in the preceding sections during FY 1993. Scoping surveys will continue to be performed to investigate sites about which additional information is needed. Routine S&M will continue as scheduled, and special projects will continue to correct serious site deficiencies that are beyond the scope of routine maintenance. These special projects will focus on isolation of additional areas containing contaminated vegetation from human intrusion and on surveillance instrumentation upgrades.

DISTRIBUTION

1. J. W. Autrey
2. L. D. Bates
3. D. T. Bell
4. H. B. Braunstein
5. T. W. Burwinkle
6. J. S. Colley
7. R. B. Cook
8. M. F. P. DeLozier
- 9-13. M. K. Ford
14. H. R. Gaddis
15. S. B. Garland II
16. C. D. Goins
17. P. J. Halsey
18. J. L. Hammontree
19. R. L. Hendren
- 20-22. L. Holder, Jr.
23. D. D. Huff
24. L. D. Hyde
- 25-27. R. G. Jones
28. B. L. Kimmel
29. J. R. Lawson
30. V. Legg
- 31-33. D. M. Matteo
34. G. A. Mays
35. L. E. McNeese
36. J. E. Meador
37. T. R. Nelson
38. C. E. Nix
- 39-40. P. T. Owen
41. T. H. Row
42. G. E. Rymer
43. T. F. Scanlan
44. P. A. Schrandt
45. C. B. Scott
46. C. S. Sims
47. B. P. Spalding
48. L. E. Stratton
49. K. B. Swain
50. J. H. Swanks
51. J. R. Trabalka
52. L. D. Voorhees
53. D. R. Watkins
54. J. K. Williams
55. R. K. White
56. L. F. Willis
57. Central Research Library
58. Document Reference Section
- 59-63. ER Document Management Center
- 64-65. Laboratory Records Dept.
66. ORNL Patent Section
67. RAP/RCDB
68. Office of Assistant Manager for Energy Research and Development, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8600
- 69-70. R. L. Nace, Branch Chief, Nonenrichment Facilities, Oak Ridge Program Division, Office of Eastern Area Programs, Office of Environmental Restoration, EM-423, Trevion 2, U.S. Department of Energy, Washington, DC 20585
- 71-72. R. C. Sleeman, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8540
- 73-74. J. T. Sweeney, DOE Oak Ridge Field Office, P.O. Box 2001, Oak Ridge, TN 37831-8541
75. D. W. Swindle, Radian Corporation, 120 South Jefferson Circle, Oak Ridge, TN 37830
- 76-77. H. M. Thron, Chief, Enrichment Facilities, Oak Ridge Program Division, Office of Eastern Area Programs, Office of Environmental Restoration, EM-423, Trevion 2, U. S. Department of Energy, Washington, DC 20585.
- 78-79. Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831

END

DATE
FILMED
3 / 8 / 93