MASTER

**Monthly Highlights
for
Office of Nuclear Regulatory
Research Programs at
Oak Ridge National Laboratory**

March 1976

OAK RIDGE NATIONAL LABORATORY

OPERATED BY UNION CARBIDE CORPORATION FOR THE ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION

BLANK PAGE

Printed in the United States of America. Available from
National Technical Information Service
U.S. Department of Commerce
5295 Port Royal Road, Springfield, Virginia 22161
Price: Printed Copy \$4.00; Microfiche \$2.25

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the Energy Research and Development Administration, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

Contract No. W-7405-eng-26

MARCH 1976

MONTHLY HIGHLIGHTS

FOR

OFFICE OF NUCLEAR REGULATORY RESEARCH PROGRAMS

AT

OAK RIDGE NATIONAL LABORATORY

Compiled by

Gordon G. Fee

MARCH 1976

NOTICE
This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the United States Energy Research and Development Administration, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights.

OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37830
operated by
UNION CARBIDE CORPORATION
for the
UNITED STATES
ENERGY RESEARCH AND DEVELOPMENT ADMINISTRATION

769

	<u>Page</u>
HEAVY SECTION STEEL TECHNOLOGY PROGRAM.....	1
FISSION PRODUCT BETA AND GAMMA ENERGY RELEASE.....	5
LOCA RELEASE FROM LWR FUEL.....	7
MULTIROD BURST TESTS.....	9
NUCLEAR SAFETY INFORMATION CENTER.....	11
PWR BLOW DOWN HEAT TRANSFER-SEPARATE EFFECTS.....	13
ZIRCALOY FUEL CLADDING COLLAPSE STUDIES.....	16
ZIRCONIUM METAL-WATER OXIDATION KINETICS.....	17
AEROSOL RELEASE AND TRANSPORT FROM LMFBR FUEL.....	18
HTGR SAFETY ANALYSIS AND RESEARCH.....	20
DESIGN CRITERIA FOR PIPING AND NOZZLES.....	21

PROGRAM TITLE: Heavy Section Steel Technology Program

PROGRAM MANAGER: G. D. Whitman

ACTIVITY NUMBER: 40 89 55 10 1 (189 No. D0119)

TECHNICAL HIGHLIGHTS

Task 1: Program Administration - On March 4, G. T. Eahn, M. F. Kaninen and R. G. Hoagland of BNL visited ORNL to review crack arrest studies and tour NSST facilities.

The monthly program review was held at ORNL with C. Z. Serpan and E. K. Lynn on March 10 and 11.

P. P. Holz, G. C. Robinson and R. H. Bryan visited the V-7A test site at Dahlgren Laboratory, Dahlgren, Virginia, on March 15, and met with personnel of the Naval Surface Weapons Center to discuss details of the test.

G. C. Smith and J. G. Merkle attended meetings of the NRC-EPRI Crack Arrest Review Group, and ASTM Subcommittee E24.03.04 on Dynamic and Crack Arrest Failure Toughness Testing, in Orlando, Florida, on March 22 and 23.

G. D. Whitman presented a brief review and tour of facilities for the ERDA Historical Advisory Committee on March 26.

Task 2: Fracture Mechanics and Analyses - A simple approximate closed form stress intensity factor analysis for inside continuous circumferential cracks under thermal shock loading has been developed. The results agree with the maximum value of stress intensity factor attained by finite element calculations for this reference calculational model within 7 percent.

Relocation of furnaces and temperature controllers have delayed the post weld heat treatment of specimens from plates 01 and 02 and submerged arc weldment 51B. Preliminary Charpy-V impact values have been obtained from the specimens of 01K and 51B which received an additional 96 hr at 671°C (1240°F) and were furnace cooled at 40°C/hr (73°F/hr). The 51B values shifted 72°C (130°F from -115 to 15°F) and the 01K values shifted 25°C (45°F from -5 to 40°F) from the as-received values at the 41 joule (30 ft-lb) level. The upper shelf values also showed increases after the additional stress relief. The tensile specimens from this additional stress relief are awaiting test.

Task 4: Irradiation Effects - All specimens, dosimeters, etc., for the three capsules of the second 4T-CT Irradiation Study are on hand. The modifications to the specimens for load line displacement measurements have been completed. Trial assembly of some of the components caused some small modification which are nearly complete.

Purchases are now complete except for the moisture detection instrument. We do not anticipate any serious delay in our schedule due to this item.

Installation of utilities, control system, and recording system is nearing completion with most components in place. Completion and installation of structural supports for the experiment have been delayed due to a change in the desired operating location of the experiment in the BSR pool. These changes have been resolved and work is again in progress. We do not expect any schedule delay due to these changes.

We encountered a seal problem in the flux monitor rods for the neutron flux and spectrum determination experiment. We have redesigned these rods and fabrication of replacement parts is in progress.

Another series of adhesive bonding specimens were joined and tested during this report period as a part of the compound specimen development. Four of each type (either a flat or serrated interface) were bonded using a phenolic epoxy adhesive (American Cyanamid's HT-424) which was cured for 40 min at 171°C (340°F). Alignment was improved during the bonding of this batch of specimens by using a simple jig which also allowed the application of modest (but unmeasured) pressure to the bond line. Two of each type were tested in tension at room temperature and 177°C (350°F) in an Instron testing machine. The loads (in pounds) at failure for the 1 sq. in. cross section specimens were as follows:

- (1) Room temperature tests: flat interface - 1600 and 2900 lb; serrated interface - 5800 and 6500 lb;
- (2) 177°C (350°F) tests: flat interface - 1920 and 3400 lb; serrated interface - 5150 and 5250 lb.

We are encouraged by these results as they indicate that it may be possible to successfully test a 2T or 4T composite compact tension specimen which has been joined by adhesive bonding. The unknowns at this time are how the serrated joints will fare in the complex loading experienced

during actual testing, and in what manner does the composite interface affect the stress distribution at the root of the notch. In order to learn something about the answers to these questions, we are presently having two 2T compact tension specimens made from A533 steel. After the crack has been fatigued at the root of the notch these specimens will be cut and remachined into two composite specimens with serrated interfaces.

We have learned that the company which agreed last Fall to join two composite 4T specimens using the narrow-gap metal-arc welding process is no longer interested in providing this service. We are presently trying to locate another source for this work.

Task 5: Simulated Service Testing - Preparations of vessel V-7A and equipment for the sustained-load test of the vessel are continuing. Tests of the vessel rupture detection system up to the limits of the apparatus (about 23,000 psi) were successful. Ultrasonic crack monitoring trials were also successful. The leak-proof patch has been welded into the vessel and all internal foil-type strain gages have been applied. The data acquisition system is being assembled and installed in the DAS trailer. Final preparations for the test are being coordinated with the Naval Surface Weapons Center and with Dunegan/Endevco, the acoustic emission subcontractor.

All instrumentation necessary to observe quantitatively stable crack growth and crack propagation have now been developed and tested as necessary. Four UT transducers will monitor crack extension through the ligament and from the ends of the prepared flaw. Six COD devices, three on the outside surface and three at midthickness at the notch will monitor bulging and crack surface displacements. Two sets of crack propagation gages are arranged to measure time of arrival and crack speed of a crack extending from either end of the flaw, should one go beyond the patch area. These gages each subtend slightly more than 180° of arcs centered at the ends of the notch.

Testing of the miniature tensile, Charpy V-notch and precracked Charpy-V specimens has been completed on weld metal coupons and the data are being analyzed. Two 1T compact tension specimens have been tested but both specimens showed identical unacceptable crack fronts. Preliminary analysis of the specimen dimensional inspection results, fatigue

precracking, loading and grip alignment indicate that the toughness variation from weld bead to weld bead may have adversely affected the fatigue crack growth.

Task 6: Thermal Shock — Stress intensity factors were calculated for the reference calculational model with a long axial crack for $a/w = 0.85$ and 0.90 . Based on this and previous information for smaller values of a/w , it was determined that a peak occurs in the curve $[(K_I)_{\max}(t)]$ vs a/w at $a/w \approx 0.85$ and is equal to $370 \text{ ksi } \sqrt{\text{in.}}$.

Modifications to the Thermal Shock Test Facility were completed and additional flow tests conducted. Before a final conclusion can be arrived at regarding quenching asymmetry, the flow test specimen must be reinstrumented and subjected to further testing.

Examination and analysis of the TSE-1 and -2 cracks is continuing, and preparations are being made for a simple beam test that is designed to reveal information concerning the effect of residual stresses at the tip of an EB weld-induced flaw.

Vessel TSV-1 was examined using acoustic holography by Babcock and Wilcox under a cooperative agreement with EPRI.

The crack depth in the thermal shock vessel (TSV) No. 2 has been measured at 7 locations. The thermal shock extended the original approximately $3/4$ -in.-deep flaw to a depth of 0.80 in. (The actual crack extension was measured to be 0.07 in.) The flaw propagated approximately $2 \frac{3}{4}$ in. in the flow direction of the cooling media and $1 \frac{1}{2}$ in. in the counterflow direction. The crack tended to reside near the inner surface reaching a depth of approximately $1/2$ in. as it propagated away from the original flaw.

Metallographic examinations of the crack showed it to be jagged and irregular in its propagation both in the longitudinal and radial directions. Scanning electron microscopy (SEM) studies of the fracture surfaces showed the crack had extended by a cleavage mode indicating a frangible failure.

Task 7: Reheat Cracking — Laboratory work on this task has been suspended. A meeting has been arranged with Babcock and Wilcox to discuss the overall topic of reheat cracking.

PROGRAM TITLE: Fission Product Beta and Gamma Energy Release

PROGRAM MANAGERS: R. W. Peelle and J. K. Dickens

ACTIVITY NUMBER: 40 89 55 10 5 (189 No. B0095)

TECHNICAL HIGHLIGHTS

During March, two important tests were performed involving the 5 mg/cm² thin-window beta-ray sample holders. For the first test several dozen ²³⁵U samples were fabricated and were irradiated for varying times between 2 and 100 sec. All samples maintained mechanical integrity; however, for the 100-sec irradiations, thermal heating caused the 5 mg/cm² window to bulge about the ²³⁵U sample location. Prudence, therefore, dictates completely enclosing samples subjected to long irradiations. Samples irradiated for 10 sec or less did not exhibit evidence of mechanical deterioration, and it seems safe to utilize the open-ended rabbits for these measurements.

The second test involved measuring the possible loss of fission gases by diffusion through, or leakage from, the sample holder. One sample in the 50 mg/cm² thick-window source holder (used in the preliminary measurements) was irradiated for 100 sec, and then the fission product gamma rays were counted using our new 90 cm³ Ge(Li) detector. The total counting time was 240,000 sec broken up into 33 separate intervals. Study of the 530.4-keV gamma ray emanating from the 20.8-hr isotope of ¹³³I indicates no measurable loss; however, study of the 249.7-keV gamma ray emanating from ¹³⁵Xe indicates loss of Xe during the measurement. It is difficult to determine a "rate" of loss, but the loss appears to be due to leakage rather than diffusion. A second

experiment was performed as above but for the 5 mg/cm² thin-window beta-ray source holder. This test showed a small loss for the ¹³³I, the calculation indicating that Iodine would diffuse (or leak) through the window at a rate of about 50% in more than 3 months. A similar study of ¹³⁵Xe showed about the same rate of loss as observed for the thick-window source holder. This result is somewhat puzzling and needs further study; however, the rate of loss is not serious, being about 50% in > 12 hours. An attempt was made to extract information of rates of loss for Br and Kr, but the desired information could not be unambiguously obtained because the gamma rays of interest were degenerate with stronger gamma rays from other fission products. It seems reasonable, however, to assume Br behaves like I and Kr like Xe.

Because of their importance to the program these gas-loss experiments were carried out prior to completion of the detector's efficiency calibration. As the detector's calibration proceeded it became evident that the system was not behaving properly. The detector was returned at the end of the month to the vendor, who found it to be defective. The detector will be replaced (under warranty); however, about 6 weeks' calibration effort has been lost. The quantitative effect upon milestones has not been determined, but it seems evident that the important B-level milestone, "Analyze and Make Available Final Decay-Heat Results for ²³⁵U Based on In-Pile Irradiations," will be delayed beyond the presently scheduled 6-30-76. In addition, at the end of the month, the decision was made to shut down the ORR between 1 Oct. 76 and 1 Feb. 77. This shutdown definitely affects the schedule of the ²³⁹Pu experiment. Work on new scheduling has been initiated and will be reflected in the next Buff Book update.

PROGRAM TITLE: Fission Product Release from LWR Fuel

PROGRAM MANAGER: A. P. Malinauskas

ACTIVITY NUMBER: 40 89 55 10 8 (189 No. B0127)

TECHNICAL HIGHLIGHTS:

Implant Test 8 was performed at 1100°C for one hour in an 80% steam-20% argon atmosphere. The pellets were coated with the same amounts of CsOH, CsI, and TeO₂ simulants and by the same method as was used in the last five implant experiments. However, the orifice plate in the collection system was not used, and the flow rate was increased by a factor of 4 in order to avoid a highly reducing atmosphere (hydrogen) that was experienced during Implant Test 4 (also at 1100°C). The rod was ruptured by pressurizing internally with argon (425 psig) at 900°C, then raising the temperature rapidly to 1100°C.

Continuous scanning of the iodine activity in the collection system indicated rapid deposition of iodine at the 300°C to 400°C location of the gold thermal gradient tube and at the cascade impactor position. Periodic counting of the iodine activity in the cascade impactor showed that approximately 75% of the iodine deposition occurred in the first 12 minutes of the experiment. Examination of the data revealed that the following percentages of simulants were released during the experiment: 37% Cs, 63% I, and 3% Te. Approximately 7% of the original iodine was collected as elemental iodine (I₂).

Tellurium deposition reaction rings were again observed on the surface of the cladding at the pellet interface locations. Approximately 90% of the tellurium moved from the dished ends of the pellets and deposited on the cladding. (A sample of the material deposited on the

cladding in Implant Test 3 has now been determined by X-ray diffraction to be Te_3ZrO_5 .)

PROGRAM TITLE: Multirod Burst Tests

PROGRAM MANAGER: Robert H. Chapman

ACTIVITY NUMBER: 40 89 55 10 6 (189 No. B0120)

TECHNICAL HIGHLIGHTS:

Three single rod simulators were tested this month, increasing to six the number of simulators tested that include all the design features planned for these simulators. The pressure was adjusted in four of these tests to produce failures at 1011 (SR-3), 1020 (SR-8), 1082 (SR-2), and 1166°C (SR-1); corresponding burst pressures were 1720, 1230, 1010, and 800 kPa. These data, obtained in a steam environment, are in agreement with Hobson's data obtained in an argon environment.

The fifth single rod burst test (SR-6) was planned to include a number of special steady-state tests to determine the effect of steam flow, thermocouple shunting, etc., prior to the burst transient. Also included was a special low power transient test without steam flow as suggested by RSR. Initial conditions for this test included steady-state operation of the simulator at a power level of 0.22 kW with maximum steam flow; under these conditions the cladding temperature at the upper end (steam inlet) was 265°C and 370°C at the lower end. The transient, initiated by stopping the steam flow while maintaining the power level constant, was allowed to proceed for approximately 19 minutes, at which time heat losses were about equal to the input. At termination of the power transient, the temperature at the upper end of the simulator had increased to 550°C and at the lower end to 520°C. Although we have not analyzed and extrapolated these results to all possible conditions, we believe the results clearly point out that this approach cannot produce the desired transient and axial uniformity of temperature in a simple and straightforward experiment such as we have been using.

Following these experiments SR-6 was subjected to a normal burst transient at high pressure (14,000 kPa); post-test visual examination revealed that the failure occurred in a spot when unsuccessful attempts had been made to spot-weld a thermocouple. Also, the failure pattern was not consistent with previous tests at high pressure; thus we are reasonably certain the failure resulted from defects built into the tube

by the unsuccessful spot welding attempts. A repeat burst test (SR-7) was conducted starting from the same initial conditions as SR-6 to establish a valid data point at the high-pressure end of the test matrix. This simulator (SR-7) burst at a pressure of 13,680 kPa and a temperature of 736°C.

R. W. McCulloch visited the plant facilities of RAMA and SEMCO during the period of March 9-18 for technical discussions aimed toward improvements in heater fabrication techniques and procedures. Agreement was also reached with SEMCO on contractual requirements and schedules for production of the 40 heaters under purchase option. It was agreed that SEMCO will institute more stringent control over dimensional tolerances and BN filling and tamping procedures; these controls will be verified by increased process documentation (a sign-off check list with data measurements and profile plots for each heater). These additional requirements are necessary to assure production of uniform quality heaters on schedule and will increase heater unit costs by 55 percent. The heaters will be delivered at the rate of eight per month, starting May 15.

Scoping investigations were conducted (3 heaters were tested to destruction) to determine the performance potential of commercially available (Calrod) heaters. Infrared scans and visual observations during testing indicate that surface heat flux is less uniform than the heaters produced by SEMCO and RAMA. Based on the transient tests, the maximum cladding test temperature would be about 900°C. Due to the poor high-temperature electrical resistance characteristics of MgO (used to isolate the element from the sheath in commercial heaters), high leakage currents were measured in the upper range of temperatures. This is very objectionable from a thermometry standpoint. It was necessary to overpower the heaters by a factor of 4-5 in order to obtain heatup rates in the range of interest. Also, the use of these or similar commercially available heaters (without extensive modification) would require significant relaxation of the limitations specified for simulator gas volume. Based on these scoping tests, we are of the opinion that this type of heater has very limited applicability in our test program and should not be considered.

PROGRAM TITLE: Nuclear Safety Information Center

PROGRAM MANAGER: William B. Cottrell

ACTIVITY NUMBER: 40 89 55 10 4 (189 No. B0126)

TECHNICAL HIGHLIGHTS:

During the month of March the staff of the Nuclear Safety Information Center (a) processed 933 documents, (b) responded to 81 inquiries (of which 48 involved the technical staff), and (c) made 29 computer searches (of which 4 involved payment). Design Data Sheets were prepared on the Greene County Nuclear Power Plant. In addition, an indexed bibliography of the 80 ACRS reports received in January 1976 was issued. NSIC staff received 8 visitors during February and participated in five meetings, including two presentations.

One NSIC report, ORNL/NSIC-123 "Nuclear Power: Accident Probabilities, Risks and Benefits; A Bibliography", was distributed during the month. Two other reports, ORNL/NSIC-124 "Index to *Nuclear Safety*" (Volume 11-Volume 16) and ORNL-NSIC-118 "Siting of Nuclear Facilities, Sections from *Nuclear Safety*", are in reproduction. Work is underway on several other reports, including "A Bibliography of LMFBR Safety", which because of its size will be prepared in three volumes, Volume V of NSIC-55 "Design Data and Safety Features of Commercial Nuclear Power Plants", ORNL/NSIC-126 (Volumes 1 and 2) "Annotated Bibliography of Safety Related Occurrences in Nuclear Power Plants as Reported in 1975", and ORNL/NSIC-127 "A Bibliography of HTGR Safety Literature."

In response to a request from NRC, NSIC has submitted a proposal to assist NRC in two tasks; (1) the preparation of the 1974 and 1975 report on Nuclear Power Plant Operating Experience, and (2) the reclassification of pre-1975 reportable occurrences (back to 1969) according to 1975 standards.

NSIC's special selective dissemination of information (SDI) is available to paying users (as well as additional non-paying users). During the month of March we added four free and one paying (\$250) user, bringing the total SDI users to 365, including 52 subscribers who have paid a total of \$12,738 (since October 1975).

During the month we wrote three letters (one dated March 17 and two dated March 18) to NRC regarding the translation of 4 German and 5 Japanese documents obtained through the NRC exchange program. We are also making arrangements to prepare and distribute microfiche copies of certain foreign documents as requested by NRC.

Nuclear Safety 17(2) is at the printers with distribution expected late in April. All material for *Nuclear Safety* 17(3) has been submitted to TIC (except the Summary of Operating Reactors for which we are awaiting the February "Operating Units Status Report" from NRC). All technical articles for *Nuclear Safety* 17(4) have been completed and submitted for NRC and ERDA review. Manuscripts for most of the articles for *Nuclear Safety* 17(5) are now in hand.

PROGRAM TITLE: PWR Blowdown Heat Transfer-Separate Effects

PROGRAM MANAGER: D. G. Thomas

ACTIVITY NUMBER: 40 89 55 10 3 (189 No. 80125)

TECHNICAL HIGHLIGHTS:

Task 1. A second heater taken from the production lot for THTF bundle 1 is now being tested in the FCTF. To date it has been operated for 35.9 hr with 15.2 hr at full power and has survived six blowdowns and a total of 11 on-off cycles. System modifications were made to the FCTF to permit an increase in operating pressure from 10.34 MN/m^2 (1500 psi) to 15.5 MN/m^2 (2250 psi). At the lower operating pressure, time to CHF was 4.8 sec when test section outlet temperature was 310°C (590°F) and blowdown orifice area was 4.74 cm^2 (0.00051 ft^2). With the same blowdown orifice area but increased pressure [15.5 MN/m^2 (2250 psi)], time to CHF was 4.4, 5.1, and 5.1 sec for test section outlet temperatures of 310°C (590°F), 331°C (627°F), and 339°C (641°F) respectively.

Task 2. RELAP4 MOD5 and its associated support packages are now operational on the ORNL computers. Emphasis is being placed on improving the THTF model by incorporating measured values of loop volumes, pump coastdown behavior and bundle pressure drop into the model. Data obtained during special calibration tests on the production heater rod installed in the FCTF are being used to aid refinement of ORTCAL the electric heater rod thermocouple calibration program. These data are also being used to develop a preliminary dynamic gap model for use in the inverse heat conduction programs ORINC, ORSIK, and ORMDIN. A special FORTRAN program was written to determine the location of bundle thermocouples using data taken during a test section fill test.

Task 3. After completion of repairs on the dc generators, the 500-volt megger insulation resistance on generator 9 had increased from shorted to 1.95 meg ohms, generator 10 had increased from 0.01 to 4.0 meg ohms, generator 11 had increased from 0.01 to 1.7 meg ohms and generator 12 had increased from 0.07 to 3.5 meg ohms. Tests of the crowbar circuit using a dummy load show that while a fuse is blowing (~ 14 msec) the voltage drops from approximately 240 to 10 V in the first 150 micro sec which significantly reduces the current (and energy) being delivered to the heater rod until the circuit is cleared by the fuse blowing. Additional tests are required to determine the extent of interference between crowbar circuits and consequent false operation of the crowbar detection units. Preliminary estimates of safety circuit response time (based on manufacturer's specifications) indicated an upper limit on response time of ~ 650 msec. Tests have now been made to determine the response time of selected interlocks in the safety circuit and current estimates are that the worst case response time is actually ~ 390 msec.

Task 4. Previous studies have shown that in vertical downward flow, when the drag disk was upstream of the turbine meter in the THTF spool piece, flow dispersers located upstream of the drag disk markedly improved the accuracy of two-phase (air-water and steam-water) flow measurement. However, when the turbine meter was upstream of the drag disk, a flow disperser located upstream of the turbine meter had little effect on the overall accuracy of spool piece flow measurement. Tests have now shown that, when the turbine meter is upstream of the drag disk, a significant increase in flow measurement accuracy results when a flow disperser is located immediately downstream of the turbine meter (but upstream of the drag disk).

Task 5. Approximately two-thirds of bundle 2 thermocouples has been received from the vendor and shipped to Watlow. The balance of the order is scheduled to be shipped on 3/31/76. One-half of bundle 3 thermocouples has been received from the vendor with the balance due to be shipped on 3/31/76. The first bundle 2 prototype heater has been received from Watlow and evaluation tests are scheduled to begin in the FCTF the first week in April.

Task 6. Two heater rod designs are currently being investigated which might alleviate the gap problem experienced with the current design. The first involves substitution of a copper inner sheath for the present stainless steel inner sheath while still retaining a stainless steel outer sheath. The second involves a variable pitch helical ribbon coil and a single outer sheath with thermocouples spot welded to the inside diameter. Should preliminary tests continue to look promising, full-size heaters of both designs will be procured for evaluation in the THTF.

PROGRAM TITLE: Zircaloy Fuel Cladding Collapse Studies

PROGRAM MANAGER: D. O. Hobson

ACTIVITY NUMBER: 40 89 55 10 7 (189 No. B0124)

TECHNICAL HIGHLIGHTS:

Hardness tests have been made on all specimens collapse tested to date. There is a definite correlation of collapse pressure with temperature and hardness. In fact, we are able to form a bridge between specimens in the as-received and as-annealed conditions through hardness testing. We have also submitted samples from each specimen for metallographic examination to determine recrystallization and deformation patterns.

The author attended a joint NRC/GfK light-water reactor safety review meeting in Karlsruhe on March 15-17, 1976, and also attended a meeting at RCN-Petten on March 18-19, 1976, to discuss a cooperative in-reactor creepdown experiment with the Dutch. A trip report of these two meetings is in preparation.

PROGRAM TITLE: Zirconium Metal-Water Oxidation Kinetics

PROGRAM MANAGER: C. J. McHargue

ACTIVITY NUMBER: 40 89 55 10 9 (18; No. B0128)

TECHNICAL HIGHLIGHTS:

The statistical evaluation of the results for measurements of the diffusivity of oxygen in β -Zircaloy has been completed (Level B Milestone No. 43096).

PROGRAM TITLE: Aerosol Release and Transport from LMFBR Fuel

PROGRAM MANAGER: M. H. Fontana

ACTIVITY NUMBER: 40 85 12 10 1 (189a Number B0121)

TECHNICAL HIGHLIGHTS:

CDV Development:

The final series of Capacitor Discharge Vaporization (CDV) tests at Arnold Engineering Development Center (AEDC), planned for March, had to be postponed because of a labor dispute at AEDC. It is not believed that the delay in conducting this final series of tests will cause slippage of the July 1976 date for a draft report on all the CDV development work at AEDC.

The computer model of the CDV disassembly was given minor improvements and continued to be used for correlating previous AEDC tests. When end losses are accounted for, the model satisfactorily predicts the magnitude of electrical energy deposition in the UO_2 samples. However, a greater quantity of aerosol yield is presently predicted compared to that observed. Condensation of vapor onto the UO_2 packing used as thermal insulation around the UO_2 fuel simulant pellets may account for this difference.

CRI-III Facility

Energy storage capacitors totaling 132 k joules are now on site and awaiting installation. The design of a steel frame chassis to support a total capacity of 180 k joules (about 9000 lbs.) is complete and fabrication has started. The chassis has three shelves, each supporting 60 k joules each. Overall dimensions of the completed capacitor bank will be 8 ft deep x 8 ft high x 4 ft wide.

A smaller steel chassis has already been fabricated to support the blocking rectifiers, crowbar rectifiers, ignitron switches, and disconnect switches for each 30 k joule section. This chassis measures 2 ft deep x 8 ft high x 4 ft wide and will be installed adjacent to the capacitor bank

chassis. The ignitrons and disconnect switches are on site and delivery of the rectifiers is expected in mid-April.

Designs are complete and fabrication has started for the various bus bars required for electrical interconnection and support of the switches and rectifiers. Design and prototype testing of the ignitron firing circuit is complete and fabrication of four units should begin by the end of this month. The large ORMAK iron core has been placed in position atop the CDV cubicle in the northeast corner of the 4501 Crane-bay area. An audible warning device and a portion of the Key-interlock safety system has been delivered. Two oscilloscopes, each capable of simultaneously storing (for up to 1 hour) four different waveforms, are now on site and delivery of a 4-channel MK recorder is also expected by the end of the month.

Bubble Transport:

The mechanical design of the under sodium facility and components is approaching 90% completion. Drawings were approved and issued on the support structure, shielding, hot trap, sodium sampler and the aerosol fallout sampler. A revised flowsheet and details of the aerosol plateout sampler have been approved for issue. Design of the electrical and instrumentation portion is continuing.

Delivery of 304 stainless steel required for component fabrication may be as long as 5 months. This long delivery time may be the controlling element in establishing the starting date for these tests.

The previous month's attempt to take high speed motion pictures of the transport of lead shot, sand, and powdered talc carried by Freon-22 bubbles was unsuccessful. Improvements are being made in the lighting and background for the water vessel and another attempt will be made to check the photographic system in anticipation of its use in later steam-water-particulate bubble transport tests.

PROGRAM TITLE: HTGR Safety Analysis and Research

PROGRAM MANAGER: J. P. Sanders

ACTIVITY NUMBER: 40 89 55 11 2 (189 Number B0122)

TECHNICAL HIGHLIGHTS:

General: Further work was performed developing the ORTAP, BLAST, and ORECA codes. A report entitled "A Method for Systematic Interpretation of Dynamic Measurements in a HTGR" was published as a PhD thesis, and a second report, "HTGR Steam Generator Modeling", ORNL/TM-5264, was completed and sent to reproduction. Both reports were prepared under the University of Tennessee subcontract.

Development of the NSS System Simulation Code (ORTAP): In response to a request to RSR from DSS, ORTAP is being converted to simulate the FSV plant in order to execute specified accident sequences. The core and the reheater-steam generator module simulations presently in ORTAP can be easily converted to FSV by appropriate changes in code input. The helium circulator and turbine generator plant simulations, however, both require extensive modifications.

Reheater and Steam Generator Model Development (BLAST): Project and division reviews of BLAST have been completed, and preparation of the final manuscript is in progress.

Code Implementation: The last version of OXIDE-3 has been compiling on the IBM 360 system without diagnostic messages. Additional changes are required to eliminate differences in system response between the IBM version and the original UNIVAC version. The implementation of the TAP code is at the same point, but work has been stopped pending receipt of the more recent version.

PROGRAM TITLE: Design Criteria for Piping and Nozzles

PROGRAM MANAGER: S. E. Moore

ACTIVITY NUMBER: 40 89 55 10 2 (189 No. B0123)

TECHNICAL HIGHLIGHTS:

Code Rules Development: At the regular March meeting of the ASME Subcommittee on Nuclear Power, the ASME Boiler and Pressure Vessel Code, Section III, Division 1, the Subcommittee accepted proposed rules revisions to require 40% of the nozzle reinforcement for nozzles in spherical and formed heads to be on the outside of the head for nozzle designs employing the stress index method in the fatigue analysis. These proposed revisions and their technical back-up were presented earlier in two ORNL reports: E. C. Rodabaugh and R. C. Gwaltney, *Phase Report No. 117-7 on Inside Versus Outside Reinforcing of Nozzles in Spherical Shells with Pressure Loading*, Battelle-Columbus Laboratories, Subcontract report (January 1974); and R. C. Gwaltney and J. M. Corum, *An Analytical Study of Inside and Outside Compact Reinforcement for Radial Nozzles in Spherical Shells*, ORNL-4732 (June 1974). The final step for making these new rules mandatory will be publication of the changes in an Addenda to the Code. This may occur in the Summer 1976 issue, June 1, 1976.

Topical Reports: We completed preparation of a draft report on evaluation of stresses in the bolts and flanges of ANSI Standard B16.9 flanged joints, i.e., ASME Part A flanges. The report gives results of a rather extensive parameter study made using the computer program FLANGE (ORNL-5035) which was published in January 1976, and also gives a number of proposed revisions to the ASME code design procedures based on these studies. The report is currently being reviewed by members of the Pressure Vessel Research Committee and by members of the ASME Boiler and Pressure Vessel Code Committee. We have also essentially completed the draft of a second report on flanged joints using flanges with contact outside the bolt holes, i.e., ASME Part B flanges. We expect that both reports will become a part of the basis for rather extensive revisions to the ASME code.

Cylindrical Shell Studies: Two projects in this category are currently under way: (1) the development of a finite element computer program for the stress analysis of closely spaced nozzles in cylindrical shells, and (2) a finite element parameter study of the stresses at isolated nozzles in cylindrical shells. Under the first item, all of the major parts of the computer program have been completed and operated by the subcontractor, Mechanics Research, Inc., in Los Angeles. We expect to bring the program to Oak Ridge and to analyze a demonstration problem during the coming month.

Under the second item, all the models in this study have been analyzed for internal pressure loading using the computer program CORTES-SA and the printed output has been examined for apparent errors. We are presently summarizing the results and creating the plots and drawings for the report. We expect to begin drafting the report during the coming month. This is somewhat ahead of schedule, and, if our current good fortune holds, we may be able to analyze the models for moment loadings by the end of the summer.

Elbows and Curved Pipe Studies: The cyclic internal pressure fatigue test of a 10-in. i.p.s. 90° long-radius machined elbow (Model No. ME-2) was completed at Combustion Engineering, Inc., in Chattanooga, after 50,000 loading cycles of from 0 to 15.2 MPa (2200 psi) with no indication of a developing fatigue crack. Although the loading conditions for this test were considerably more severe than would be allowed for an operating reactor piping system, the structure has survived more than 10 times the calculated allowable design life. Analysis of cyclic strain data from the test indicates that the elbow probably would have survived more than 200,000 cycles before failure. The elbow will be shipped back to Oak Ridge for post test examinations.

ANSI B16.9 Tee Studies: The initial draft of a summary report on the elastic response and fatigue tests of five 24-in. i.p.s. B16.9 tees that were tested earlier at Combustion Engineering has been completed at Mechanics Research, Inc. During this project we have reviewed and re-reduced all of the original data for presentation in the report as well as prepared a computer based data file for empirical data correlations. MRI expects to complete the editing for the summary report and to begin the empirical studies for combined loadings during April.