WESTERN RESEARCH INSTITUTE

QUARTERLY TECHNICAL PROGRESS REPORT

DOE/MC/11076--3147

DE93 004829

April - June 1992

OIL SHALE

TAR SAND

COAL RESEARCH

ADVANCED EXPLORATORY PROCESS TECHNOLOGY

JOINTLY SPONSORED RESEARCH

Under Cooperative Agreement DE-FC21-86MC11076

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DEC 23 1992

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

1.0 OIL SHALE

1.2 Oil Shale Process Studies

1.2.2 Process Studies (FY 1991)

Objective. The objective for this quarter was to complete the assembly and testing of the hydrogenation equipment.

Accomplishments. The assembly and testing of the hydrogenation equipment was completed.

Procedures. The hydrogenation equipment was assembled and pressure checked in accordance with the manufacturer's instructions. In addition, the safe operation of the equipment was determined, and several necessary equipment items were ordered. These items included the parts that will be necessary to construct the heated reactor tubes of the CDS 810 micro pilot plant reaction system.

1.2.4 Product Utilization Studies (FY 1992)

Objectives. The objectives for the quarter in the extension test area were to construct an environmental chamber to accommodate low-temperature extension testing according to ASTM Method D 3407 and to begin extension testing. The objective in the viscoelastic property measurement area was to complete the majority of the rheological measurements at three temperatures on four samples. The objective for the viscoelastic properties of briquettes area was to begin rheological measurements at three temperatures. The objective in the bonding energy measurement area was to begin the tests that measure bonding energies between asphalts and aggregates using a microcalorimeter.

Accomplishments. Extension testing according to ASTM Method D 3407 was completed in triplicate on the four samples, both with no aging and after 6 hours of oven-aging, as per the standard method. Construction of a ball penetration tool to complete the resilience testing portion of the method is underway.

Viscoelastic property measurements were completed on all of the unaged samples at three temperatures. Duplicate determinations were also conducted on those samples at the appropriate temperature as required by the experimental plan.

Viscoelastic property measurements on briquettes at three temperatures were completed on half of the samples. Bonding energy measurements were completed on 12 of 32 asphalt-aggregate combinations (16 combinations in duplicate).

Procedures. Extension test samples were prepared in accordance with the procedure in ASTM D 3407. Briefly, 1/2" of the asphaltic material is poured

between two concrete blocks that are each 1"x 2"x 3". After cooling, the edges are neatly trimmed and the specimen is placed into the extension testing machine and cooled to -17.8°C (0°F) for 2 hours. The specimen is then pulled at a rate of 1/8" per hour until the specimen fails or a total extension of 1/2" is obtained. Three extension cycles comprise a complete test.

Viscoelastic property measurements are obtained by loading a 2 mm thickness of the softened asphaltic material between two parallel plates of a Rheometrics Mechanical Spectrometer, conditioning the sample for 20 minutes at the appropriate temperature, and then performing a dynamic frequency sweep over a range of 0.1 to 100 rad/sec. Data on samples at 60°C (140°F) are obtained on 25 mm plates at a strain of 50%, at 25°C (77°F) on 25 mm plates at a strain of 3%, and at 10°C (50°F) on 8 mm plates at a strain of 1%. The rheological properties to be determined by this study are viscosity, elastic modulus, and relaxation time. These properties are measured at the three temperatures to determine temperature susceptibilities. The same rheological measurements will be determined on the four asphaltic materials after they have undergone laboratory aging using the pressure aging vessel at 70°C (158°F) and 300 psi for 144 hours.

Viscoelastic property measurements on briquettes prepared with an asphaltic material sandwiched between two concrete wafers are obtained on a Brabender Rheotron using constant applied torque. The transmitted torque is recorded on a strip chart recorder. The sample is twisted until a constant slope is obtained on the strip chart recorder and then held fixed at that point until the curve decays to zero or a straight line. Relaxation time and the percent recovery are calculated from the curve. The briquettes were to be prepared using crushed and sized portland cement concrete as the aggregate; however, this method does not realistically portray the conditions under which the asphaltic material must function. Therefore, preparation of the briquettes was changed to sandwiching the asphaltic material between two wafers of portland cement concrete. The briquettes properties evaluated include relaxation time and percent recovery. These experiments allow for evaluation of the rheological properties of the asphaltic materials when in contact with portland cement concrete.

Bonding energy measurements were obtained by first grinding and sieving the four aggregates (crushed concrete, two silicates, and a limestone) to a -35 to +48 Tyler mesh size. Two to three grams of the sized aggregate is placed into a small wire screen basket. Ten grams of the asphaltic material is placed into the microcalorimeter reaction cell and the wire screen basket containing the aggregate is placed directly above the asphaltic material. The assembly is conditioned in the microcalorimeter for 24 hours before contacting the aggregate and the asphalt. After contacting, a thermopile assembly detects the energy released as the asphalt bonds to the aggregate. The signal from the thermopile is amplified and recorded. Using a calibration curve, the area under the curve is expressed in terms of millicalories per gram of aggregate for a given time, typically 2 hours. All bonding energies were measured at 160°C (320°F).

Results. The commercial rubber-modified asphaltic material was the only material that successfully completed three extension cycles. The control AC-20

asphalt and the two shale-oil modified asphalts failed before completing the test. The failed samples failed either adhesively or cohesively.

A preliminary evaluation of the rheologic data from viscoelastic property measurements for the unaged asphaltic materials indicates that the addition of shale oil to the AC-20 asphalt lowers both the viscosity and the elastic modulus by a significant amount. The shale-oil modified asphalts and the AC-20 asphalt show significantly more temperature susceptibility compared with the rubberized asphalt.

Preliminary analysis of the viscoelastic property data on the briquettes at 25°C (77°F) show an excellent recovery time for both levels of the shale-oil modified asphalt and the AC-20 asphalt. Some modification of the selected temperatures for testing will have to be made because the shale-oil modified materials do not exhibit enough stiffness at 60°C (140°F) to obtain the desired measurements with the rheometer. It is being suggested that the 60°C temperature be replaced by a 0°C (32°F) temperature. This would result in the three test temperatures being 0, 10, and 25°C (32, 50, and 77°F). The temperature susceptibility of the shale-oil modified asphalts and the AC-20 asphalt demonstrated on the neat materials alone in the Mechanical Spectrometer is readily apparent in the briquettes. Data obtained on the briquettes at 0°C (32°F) will add information on the effect of low temperatures on the properties of the asphaltic materials that is not obtained by the measurements on the neat materials.

Bonding energy measurements have been obtained on the crushed concrete with the four asphaltic materials. The bonding energy measurements indicate that concrete bonds very strongly to the rubberized asphalt and that the addition of shale oil to the AC-20 asphalt slightly improves the bonding. Bonding energies were also obtained on the two silicates (labeled "coastal" and "mountain"). Bonding energies were obtained with the coastal silicate with the four asphaltic materials whereas, only the AC-20 and the two shale-oil modified asphalts were interacted with the mountain silicate. Again, the rubberized asphalt showed the greatest bonding with the silicates when compared with the control asphalt and the shale-oil modified asphalts. Limited data on the limestone do not allow for a comparative discussion.

1.3 Environmental Base Studies for Oil Shale

1.3.2 Organic Geochemical Characterization of Solid Waste (FY 1989)

Objective. The objective for the quarter was to complete the remaining milestone report on determinations between non-polar organics and mineral surfaces.

Accomplishments. The report was completed, submitted and approved. This task is completed.

1.4 Miscellaneous Basic Concepts Studies and Technical Support

1.4.2 Unconventional Applications and Markets for Western Oil Shale (FY 1989)

Objectives. The objectives for the quarter were to complete the report on product upgrading and prepare an informative brochure on oil shale resources and products.

Accomplishments. The brochure on oil shale was completed and distributed. On the product upgrading study, a draft of the report was in preparation.

2.0 TAR SAND

2.2 Process Development

2.2.1 Recycle Oil Pyrolysis and Extraction (ROPETM) Process (FY 1991)

Objective. The objective for the quarter was to prepare milestone reports 2.2.1B, results of two long-term tests of the modified 6-inch ROPE units, and 2.2.1C, results of tests on tank bottoms.

Accomplishments. Evaluation of data from the tests was completed and preparation of the reports continued. The work on tank bottoms has resulted in funding from a private source, the state of Wyoming, and the JSR program for further development of the process.

3.0 COAL RESEARCH

3.1 Underground Coal Gasification

3.1.2 Rocky Mountain 1 Environmental Evaluation (FY 1992)

Objectives. The objectives for the quarter were to draft an outline for the final RM1 groundwater report, present information on the current status of the RM1 site at the TASc meeting, and to conduct the June 1992 limited suite sampling.

Accomplishments. The outline of the final RM1 report was drafted and sent to TASc members for review. The TASc meeting was held on May 15, 1992. WRI's activities at the site were presented. The June 1992 limited suite sampling event was completed. Sampling activities took place from June 10 through June 13.

Procedures. Water levels were measured across the site prior to any purging and sampling. Well purging preceded sample collection to ensure that samples were obtained from the hydrostratigraphic unit and not from the well bore. Samples were collected and appropriately preserved for analyses. Two overburden wells, EMW-2 and EMW-8, have very low permeabilities and were sampled with a Teflon bailer. All other wells were purged and sampled with a Bennett pump sampling system.

Results. Water levels across the site rose approximately three feet since the December 1991 sampling event. The groundwater in the coal seam is moving in a southeast to northwest direction (TW-12 to TW-16).

3.2 Coal Combustion

3.2.2 Combustion of Low-Rank Coals and Industrial Wastes (FY 1991)

Objective. The objective for the quarter was to complete the report on preliminary tests and combustor design (milestone 3.2.2C).

Accomplishments. A draft of the milestone report was in preparation.

3.2.3 Gasification and Cogeneration (FY 1992)

Objective. The objective for the quarter was to complete the gasification experiments.

Accomplishments. A series of gasification tests were completed at different temperatures and oxygen/coal ratios.

Procedures. The WRI 6-inch fluidized bed reactor was used as an air-blown gasifier. Bed depths used were in the 8- to 13-inch range.

Results. From the on-line gas analyses, preliminary indications are that 100+ Btu/scf gas can be produced at temperatures as low as about 1,350°F (732°C). Char samples are being analyzed to confirm the conversion data and to develop the mass and energy balances.

3.3 Integrated Coal Processing Concepts

3.3.2 Coal Impregnation With Catalyst (FY 1990) and

3.3.3 Liquefaction of Catalyst-Impregnated Coal (FY 1990)

Objectives. The objective for the quarter was to complete the combined report of the integrated coal preparation results involving pretreatment and impregnation (milestone 3.3.2B) and the liquefaction tests using catalyst impregnated coals (milestone 3.3.3A).

Accomplishments. The combined report was completed and submitted. These tasks are completed.

3.3.4 Coal Coprocessing (FY 1992)

Objectives. The objectives for the quarter were to complete the preparation of the experimental plan and to continue the assembly and evaluation of various catalysts for testing using solid-state nuclear magnetic resonance (NMR) spectroscopic analysis.

Accomplishments. Preparation of the experimental plan was about one-half completed. Several catalysts of different types were located. Analyses of samples were made, and the data are being evaluated.

Procedures. Preliminary analyses of several of the catalysts were conducted to determine the amount and molecular environment of 27-aluminum using solid-state NMR. Literature was reviewed concerning the measurement of Bronsted and Lewis acid sites using NMR. Several organizations have agreed to send samples and the technical information concerning the particular process, and mass and elemental balance data from particular tests. The organizations include UOP, Consol Inc., Advanced Fuels Research, and Hydrocarbon Research Inc.

3.3.5 Agglomerating and Stabilizing Dried Coal (FY 1992)

Objectives. The objectives for the quarter were to complete the shakedown and start tests with the hot, integrated stabilization reactor coupled to the existing pyrolysis reactor and to present a paper describing the process.

Accomplishments. Three tests were completed using the new fluidized-bed, stabilization reactor. A paper describing the process was presented at the Coal Prep '92 session of the American Mining Congress in Cincinnati, Ohio.

Results. The product from the tests has a heating value of about 12,700 Btu/lb.

3.3.6 High-Heating-Rate Process Studies (FY 1992)

Objective. The objective for the quarter was to complete the experimental plan.

Accomplishments. The experimental plan was completed and submitted.

3.4 Solid Waste Management

3.4.1 Use of Solid Waste for Chemical Stabilization (FY 1991 and FY 1992)

Objectives. The objectives for the quarter were to continue evaluation of the data and to work on preparation of the milestone report.

Accomplishments. Evaluation of the mass spectrometric data is continuing.

3.4.2 Use of Solid Waste for Physical Stabilization (FY 1991 and FY 1992)

Objectives. The objectives for this quarter were to complete the experimental plan (not for publication) for FY 92 milestone 3.4.2A, to initiate the research described in that plan, to complete the report on coal fly ash and soil stabilization mechanisms (FY 91 milestone 3.4.2C), and to draft the report on the cementation reaction literature survey (FY 1991 milestone 3.4.2A).

Accomplishments. The experimental plan (not for publication) for FY 92 milestone 3.4.2A was revised to reflect an expansion of the solid waste stabilization work and a reduction in the fly ash/soil leaching work, and to comply with LPO comments. The FY 91 milestone report 3.4.2C has been reviewed and appropriate modifications have been made. The report for FY 91 milestone 3.4.2A was not completed during this period and is scheduled for completion during the next quarter. Experiments described in the revised experimental plan have been initiated.

Procedures. Compressive strength characteristics for samples from the soil stabilization, the fly ash conditioning, and the physical stabilization of waste materials research is being done using compression testers equipped to handle loads up to 10,000 psi. The fly ash conditioning work is proceeding with comparisons between various mixing energies and compression energy.

4.0 ADVANCED EXPLORATORY PROCESS TECHNOLOGY

4.1 Advanced Process Concepts

4.1.7 In Situ Model of Pyrolysis (FY 1990)

Objective. The objective for the quarter was to make modifications to the WRI compositional model that result in the addition of horizontal-well simulation to the model.

Accomplishments. The model was modified to include directional permeability in three dimensions. The model source term calculation for the constant rate case was modified to require specification of both production-well back pressure and production rate. The back pressure is used to partition flow among the blocks through which the well is completed. The modifications are being tested in the model.

Procedures. Horizontal well simulation will use a geometric analysis to calculate vertical and horizontal permeabilities which are then related to a block-effective well radius.

4.1.8 APT Method Development (FY 1991)

Objective. The objective for the quarter was to complete the milestone report on the development of the moisture measurement method.

Accomplishments. The milestone report was completed and submitted. This task is completed.

4.1.8 APT Method Development (FY 1990)

Objectives. The objectives for this quarter were to complete the calibration of the electronics and the protection of the vacuum system and to interface the data acquisition system.

Accomplishments. The batch inlet oven for the MS-12, that was broken and removed, is still not operating properly.

Procedures. A broken valve that was discovered in the replacement oven will not open correctly. The valve has been fixed, but the batch inlet oven still will not work properly. The magnet that operates the valve apparently does not have enough strength to open the valve. A supplier for the magnet has been located and new magnets have been ordered. The oven is important because it is the only method of introducing a sample into the mass spectrometer.

4.1.9 In Situ Process Modeling (FY 1991)

Objectives. The objectives for this quarter were to obtain additional information on the NPR#3 reservoir, to begin the modeling study of at least a portion of the steamflood operation, and continue resaturation of the block samples to be used for laboratory simulation.

Accomplishments. Additional information was obtained during a visit to the NPR office in Casper, Wyoming. The modeling study has not yet started because the 3-D version of the model, which incorporates gravity drainage, is being modified to accurately predict the performance of physical laboratory simulations. Resaturation of the block samples continued.

Results. The Shannon sandstone block samples have been saturated to 90% of complete saturation.

4.2 Advanced Mitigation Concepts

4.2.1 Treatment of Oil and Gas Product Waters (FY 1991)

Objective. The objective for the quarter was to complete the milestone report.

Accomplishments. A draft of the report was completed and reviewed internally. Revisions were being made based on review comments.

4.2.2 In Situ Bioremediation of Fossil Fuel Hydrocarbon Contaminated Soils (FY 1991)

Objective. The objective for the quarter was to complete the final milestone report to include previously undocumented post-burn data from the Hoe Creek underground coal gasification project site.

Accomplishments. The report was completed and submitted. This task is completed.

4.2.3 CROWTM Development (FY 1992)

Objective. The objective for the quarter was to continue preparation of milestone 4.2.3A, the experimental plan.

Accomplishments. Preparation of the experimental plan continued.

Procedures. Findings from a related study that is funded privately are being evaluated in order to prepare a more meaningful experimental plan for this study.

4.2.4 Environmental Treatment of Process Gases (FY 1992)

Objective. The objective for the quarter was to continue the design of a small, bench-scale system for testing on secondary treatment of process gases.

Accomplishments. A small-scale vortex combustor was designed for combustion of off-gases from fossil fuel conversion processes, fluidized-bed combustion, or rotary kiln flue gases. The purpose of the vortex combustor is to provide more efficient mixing of process off-gases, fuel, and air during combustion than conventional afterburners of flare technologies.

4.3 Oil and Gas Technology

4.3.1 Enhanced Oil Recovery (FY 1992)

Objective. The objective for this quarter was to continue preparation of the experimental plan, milestone 4.3.1A.

Accomplishments. A draft of the experimental plan is being prepared.

4.3.2 Natural Gas Cleanup (FY 1992)

Objectives. The objectives for this quarter were to complete and submit the experimental plan (not for publication) and to conduct a series of experiments to evaluate the pressure swing adsorption process and the regeneration of the adsorbent.

Accomplishments. The experimental plan was completed and submitted. Subsequently, the experimental series was completed, the data were evaluated, and the preparation of the report discussing the results was initiated.

Procedures. A series of tests was conducted in the pressure swing adsorption test-unit constructed last quarter. The natural zeolite, chabazite, was used as the solid adsorbent, and a mixture of 30% nitrogen and 70% methane was used as the test gas. The separation factor and the volumetric capacity of the adsorbent was determined for a series of pressure cycles. The pressure sequence was 0 to 50 to 0 psig. The adsorbent was then regenerated in a microwave oven for 1, 2, or 3 minutes, and then the separation factor and volumetric capacity of the regenerated adsorbent was determined in the subsequent tests.

Results. Regeneration of a zeolite adsorbent by microwave heating was successfully demonstrated. However, microwave regeneration of the adsorbent appears to be too costly for large-scale, bulk separation of low-value gases such as methane. However, the process may prove to be a very important tool for the removal of trace amounts of gaseous impurities from gas streams.

4.3.3 Thermal Reservoir Simulation (FY 1992)

Objectives. The objectives for the quarter were to modify the compositional model to three-dimensional capabilities and improve execution speed of the model.

Accomplishments. Modifications were made to the model and alternative solution techniques were tested.

Procedures. To add the third dimension to the composition model, adjustments were made to the data storage and processing parts of the code, the Newton-Raphson mapping algorithms were modified, and the source and sink routines were rewritten to permit completion of wells through several grid-blocks.

In addition, gravity drainage and capillary pressure effects were included in the model because these were considered important when simulating three-dimensional problems. Because the modifications required to add the third-dimension were extensive, initial testing was conducted with compositional and thermal features of the model temporarily deactivated. The model is currently operating in its simplified form. Verification of the model's gravity drainage capability was done by simulating a series of one-dimensional laboratory tests.

Results. Alternative solution techniques were investigated in an attempt to further increase model speed. However, no improvement could be made over the model's Newton-Raphson iteration scheme.

5.0 JOINTLY SPONSORED RESEARCH

5.1 Occidental Oil Shale, Inc. Demonstration Program Support

This task was completed in previous quarters.

5.2 Investigation of ROPE™ Process Performed on Sunnyside Tar Sand

This task was completed in previous quarters.

5.3 Organic and Inorganic Hazardous Waste Stabilization

Objective. The objective for this quarter was to continue evaluation of data generated in simulated weathering experiments.

Accomplishments. Analysis and data reduction continued for samples obtained from weathering experiments. Discussions were held with the EPRI representative regarding redirection of the remaining work, and a proposal for redirection of the final work is being prepared.

5.4 Optimization of Product Yields for the CHARFUEL Process

This task was completed in previous quarters.

5.5 Cold Flow Injector Mixer Project for the CHARFUEL Project

This task was completed in previous quarters.

5.6 CROW™ Field Demonstration with Bell Lumber and Pole

Objectives. The objectives for the quarter were to complete the report on the two-well test for the Minnesota Pollution Control Authority (MPCA) and to prepare a progress report for DOE.

Accomplishments. The evaluation report to the MPCA was revised and submitted in final form. A draft of a progress report for DOE was completed, reviewed, and is undergoing final revisions.

Results. The two-well pilot test was successful. A revised proposal for additional JSR funding is being prepared. The revised proposal will request additional funding to reflect the increased magnitude determined for the project.

5.7 Development and Validation of a Standard Test Method for Sequential Batch Extraction Fluid

Objectives. The objectives for this quarter were to: (1) maintain contact with the collaborative study participants to keep informed of their progress; (2) receive the last of the collaborative study data from the participants and tabulate and evaluate those data; (3) continue work on the ASTM research report and the final report for the project sponsors; and (4) continue work on moving the draft method through the ASTM balloting process.

Accomplishments. Data from one of the last two participants still needing to submit collaborative study results were received. These data were reviewed and tabulated. The final collaborative study participant had extracted one of the test materials and analyzed the resulting extracts and the analytical standards and special samples. However, the second test material had not been extracted.

The balloting status of the draft method and the status of the collaborative study were discussed at the May 1992 meeting of ASTM Main Committee D34 on Waste Management. The draft method will be balloted on the ASTM Society ballot in July, which is the last step in the balloting process.

Work continued on the ASTM research report and the final reports for the project sponsors. The appendices and reference sections of the reports were prepared, and results sections for the reports were started.

Procedures. Because the last sample had not been done by the participating laboratory, the sample was sent to WRI for extraction. The sample was extracted using the draft procedure and extraction fluid having the specified pH. The extractions were performed in duplicate, and a method blank was taken through the procedure. The thirty extracts that were generated were then sent to the original laboratory for analysis. Data from analysis of those extracts are expected by July 27, 1992. Data from extraction and analysis of the other test material and analysis of the analytical standards and special samples have been received by WRI and are currently being reviewed and tabulated in preparation for statistical evaluation.

If the draft method passes Society balloting in July, it will become an ASTM standard test method. The method development portion of the project is ahead of the statistical data evaluation to determine the precision of the method. After all of the collaborative study results are received, statistical evaluation of the data will be performed, the final reports will be completed, and precision statements will be balloted within ASTM and added to the method as a modification.

Results. Seven complete collaborative study data sets have been received, and the last of the data is expected very soon.

5.8 PGI Demonstration Project

Objectives. The objectives for the quarter were to continue the alkalinity study for the combustor, gas cleanup system, and turbine and to provide any additional information needed for the project environmental assessment.

Accomplishments. Work continued on the corrosion (alkalinity) study of the PGI combustion system.

5.9 Mild Gasification of Usibelli Coal

This task was completed in previous quarters.

5.10 Real-Time In-Situ Remote-Sensor Development

This task was completed in previous quarters.

5.11 Enhanced Gravity Drainage in the North Tisdale Reservoir Using Horizontal Wells

Objective. The objective for the quarter was to complete the final report.

Accomplishments. The final report was completed and submitted for approval. The cosponsor is conducting a waterflood pilot test based on design parameters provided by this study.

5.12 Solid State NMR Analysis of Powder River Basin Shales

Objective. The objective for the quarter was to complete the final report.

Accomplishments. The report was completed, submitted, and approved. This task is completed.

5.13 Operation and Evaluation of the CO₂ HUFF-N-PUFF Process

Objectives. The objectives for the quarter were: (1) to continue in situ residual oil saturation determinations; (2) assist in the design, operation, and monitoring of well tests; (3) continue determining the characteristics of collected fluid samples; (4) assist in the development of phase equilibrium relationships with chemical and thermodynamic properties of selected crude oils; (5) assist in the development of a predictive numerical process model; and (6) assist in the analysis, reporting, and dissemination of collected data.

Accomplishments. Additional samples were collected and analyzed. The basic numerical model is operational and special functions that incorporate hysteresis,

viscous fingering, and wettability and surface tension changes were used in evaluations. Analysis of samples collected for development of phase equilibrium relationships were nearly completed.

Procedures. Over 1,685 gas and 1,273 fluid samples have been taken from the field tests of the CO₂ Huff-n-Puff process. Routine gas analysis has been performed on approximately 1,495 of the gas samples. Oil-water separation has been completed on approximately 1,240 of the fluid samples with further analysis on approximately 200 of these samples.

Well data from the cyclic stimulations are presently being collected for the history matching in the numerical modeling task. In addition to the production data, all available reservoir data for the individual fields are also being collected.

The collected samples represent 20 fields in four of the major producing basins of Wyoming. Seven of the fields are part of the programs sponsored by the state of Wyoming; the remaining fields are being sampled for future analysis if funding permits. These additional fields will permit a more comprehensive analysis of the CO₂ Huff-n-Puff process.

Results. Preliminary well responses show mixed results as to the success of the CO₂ stimulations. The single well tracer tests have been shown to be invaluable in determining the potential of candidate wells for the CO₂ cyclic stimulation.

5.14 Fly Ash Binder for Unsurfaced Road Aggregates

Objectives. The objectives for the quarter were: (1) to continue to monitor the performance of the stabilized road base test sections in Converse County using the Dave Johnston Unit No. 3 fly ash (Glenrock No. 1); (2) to continue to develop laboratory test plans and continue laboratory testing of soils, fly ashes, and aggregates as related to both fly ash stabilization and cement treated base (CTB); and (3) to complete the phase I interim report.

Accomplishments. The stabilized road test sections were monitored for field performance and environmental acceptability of the process. Laboratory testing of soils, fly ash, and aggregate samples continued. An interim report describing the fly ash treatment of unpaved roads and, in particular, the demonstration test section in Converse County was completed and submitted.

Procedures. Monitoring of the stabilized road test sections included analysis of in-place density by sand cone measurements, visual examination of dusting potential and strength development, and collection of leachate and runoff for water quality testing. Laboratory testing of the fly ash stabilization of soils and the cement replacement in cement-treated bases followed appropriate ASTM and AASHTO testing procedures.

Results. The performance of the fly ash-treated sections of the Glenrock No. 1 demonstration site test section continued to show strength development, although the deterioration of the capped section required grading of the fly ash-treated section during the late Spring and early Summer. No samples of the leachates or surface runoff were collected due to the lack of sufficient precipitation. The mechanically treated sections developed cracks and some deterioration occurred, requiring grading of the section. The control section continues to develop washboards, as it has in the past, and has been graded several times over the Spring and early Summer.

The laboratory testing related to fly ash stabilization of soils has been completed for three soils and two additional fly ashes. The moisture-density relationships, employing the Harvard Miniature system, have been completed. The moisture strength relationship at 7-days curing has been determined according to standard ASTM and AASHTO procedures. The strength development at 7 days for the Dave Johnston and Naughton fly ash/soil mixtures containing from 5% to 25% fly ash were in the range of 100 to 150 psi. This may be adequate for application on unpaved roads. The 28-day strengths have not been determined. The testing for the Laramie River fly ash is in progress. Additional specialized testing, such as resilient modulus, has yet to be conducted.

For the CTB portion of the laboratory program, analysis has been completed of the strength development of the CTB mixes, with fly ash replacement percentages of the portland cement ranging from 20 to 75% , at both 7- and 28-days curing time. Relative to the CTB control mix (0% fly ash replacement), fly ash containing CTB mix strengths increases as the fly ash replacement percentage of portland cement increases to approximately 40 to 55% fly ash replacement and then decreases at higher fly ash replacement percentages. Strengths at 28 days were in excess of the control CTB mix for fly ash replacements of 40% for Dave Johnston, 40% for Naughton, and 65% for Laramie River. Wet/dry and freeze/thaw durability testing of the CTB mixes are in progress.

An interim report describing the fly ash treatment of unpaved roads and, in particular, the demonstration test section in Converse County was completed and submitted for final review and approval.

5.15 Evaluation of Products Recovered from Scrap Tires for Use as Asphalt Modifiers

Objective. The objective for the quarter was to complete the final report.

Accomplishments. A draft of the final report has been completed and is in review.

5.16 Solid State NMR Analysis of Mesa Verde Group, Greater Green River Basin, Tight Gas Sands

Objective. The objective for the quarter was to continue NMR measurements of changes in the organic structure of petroleum source rocks brought about by laboratory hydrous pyrolysis experiments and by maturation in the natural geologic environment as a result of depth of burial. These data in conjunction with other analyses and kinetic measurements will be used by the University of Wyoming Department of Geology and Geophysics to develop an innovative exploration and production strategy that will optimize the efficient exploitation of tight gas resources in the Mesa Verde Group, Greater Green River Basin, Wyoming.

Accomplishments. Solid-state ^{13}C NMR measurements were made on coal samples from the Lance and Almond coal groups that were subjected to laboratory hydrous pyrolysis experiments in the temperature range of 290-360°C (554-680°F).

Procedures. Solid-state NMR measurements were made on a Chemagnetics CMX 100/200 solids NMR spectrometer. ^{13}C and ^1H NMR spectra were obtained using cross polarization with magic-angle spinning (CP/MAS) and combined rotation and multiple pulse spectroscopy (CRAMPS). The ^{13}C measurements were made at a frequency of 25 MHz, and the ^1H measurements were made at 200 MHz.

Results. Solid-state ^{13}C NMR measurements on the hydrous pyrolysis coal residues showed a progressive decrease in the aliphatic carbon fraction with increasing temperature. This decrease is due to the greater conversion of coal to liquid and gaseous products at the higher temperatures.

5.17 Flow-Loop Testing of Double-Wall Pipe for Thermal Applications

Objectives. The objectives for the quarter were to complete tests that provide data for evaluation of a thermal-hydraulic numerical simulator to predict down-hole steam quality, temperature, and pressure as a function of depth and time, and to begin preparation of the final report.

Accomplishments. Physical simulations were performed using insulated and non-insulated test sections. Analysis of the data is being completed and preparation of the final report has begun.

Procedures. Because of the lack of a water supply, a closed loop system was implemented. Water was fed into the boiler and steam from the boiler was injected into the vertical test section that flowed to the horizontal test section. From the horizontal test section, the steam was condensed in a counter-current heat exchanger. After condensing the steam into water, the water was pumped back to the boiler water feed tank. Thermocouples to measure heat losses were placed in both the pipe and collar areas for each of the test conditions (non-insulated or insulated, vacuum or no vacuum). During each of the tests, pressures, flow rates, and steam qualities were measured.

5.18 Characterization of Petroleum Residua

Objective. The objective for the quarter was to continue characterization of residua samples received from the cosponsor.

Accomplishments. Residuum sample C was received from Mobil. Silica gel separations of residua A, B, and C were completed. The separations worked well. A blank run was also performed. Preparative size exclusion chromatography separations were performed on the heptane asphaltenes from residua A, B, and C. Analytical scale size exclusion chromatography was performed on the asphaltenes and saturate, aromatic, and polar fractions from residua A and B.

Procedures. A large silica gel column capable of holding 1,600 g of activated silica gel was constructed and tested. It worked well, so it was used for the separations of the heptane maltenes from the first three of the six residua to be characterized.

The preparative separation of sample B was successful when a more dilute solution (5%) was used to introduce the sample on to the column. This same concentration was used for asphaltenes from residua A and C. Residua C is highly paraffinic, and this caused some partial column plugging. This was overcome by raising the column temperature.

Results. A blank run at the same scale as the sample runs showed that there were very low amounts of material introduced into the fractions by the separation technique.

5.19 Shallow Oil Production Using Horizontal Wells with Enhanced Oil Recovery Techniques

Objectives. The objectives for the quarter were to develop design criteria for in situ combustion technology to be applied to the Chetopa Townsite oil field and begin preparation of facilities at the field site.

Accomplishments. Combustion tube tests were run to determine design criteria for the field test. Injection and production wells have been drilled and are being completed according to specifications. The design and construction of surface facilities for oil, water, and gas production are being completed. A down-hole ignitor was designed and built to initiate combustion in the reservoir.

Procedures. To implement the in situ combustion test, an estimate of the air requirements and fuel deposition were required. Physical combustion simulations were performed using samples obtained from the reservoir to obtain the data needed to determine the design requirements.

To ignite the reservoir, a down-hole burner was designed, constructed, and tested. This burner is fueled with a premixed propane-air mixture, which is then ignited with the use of a flame rod. This flame rod uses electricity to produce a 6,000 volt spark to ignite the mixture. Electricity is supplied to the rod with the use of a cable and a 110 volt transformer.

Results. From the combustion simulation tests, fuel deposition was determined to be in the range of 2.08 to 2.47 pounds per cubic feet of sand burned. Air requirements were in the range of 130 to 153 standard cubic feet per pound of fuel consumed.

From a site visit, it was determined that the vertical injection wells required recompletion. This requires perforating the casings and cementing the wells back to the top of the transition zones. Analysis of survey data of the horizontal production wells indicated that these wells were in appropriate positions relative to the producing horizon.

5.20 "B" Series Pilot-Plant Tests

Objectives. The objectives for the quarter were to complete and evaluate tests of the K-Fuel@Series B process, and to prepare a draft of the project report.

Accomplishments. The production tests were completed and evaluated, including additional tests using lignite from BNI's Center Mine in Oliver County, North Dakota. A draft of the project report has been prepared and is being reviewed.

Procedures. The tests performed were to validate yield and product characteristics, determine bulk density, conduct storage and handling tests, produce material for combustion tests, and assess the process for commercial scale.

5.21 Surface Process Study for Oil Recovery Using a Thermal Extraction Process

Objectives. The objective for the quarter was to obtain authorization to proceed with the task.

Accomplishments. The task was authorized, with funding to follow completion of the initial cosponsored work.

5.22 NMR Analysis of Samples from the Ocean Drilling Program

Objectives. The objective for the quarter was to obtain authorization to proceed with the task.

Accomplishments. The task was authorized and funded in June 1992.

5.23 Menu Driven Access to the WDEQ Hydrologic Data Management System

Objectives. The objectives for this quarter were to begin the development of menus to drive data entry and begin altering the data entry forms so that other forms can be called from within each form when necessary.

Accomplishments. Menu development for data entry is nearly complete, as is the altering of the forms.

Procedures. Since the original data base was developed using ORACLE, it was used for the development of menus. The ORACLE utility, SQL* Menu, was used to create the menus and the ORACLE utility, SQL* Forms, was used to alter the data entry forms.

Results. The menus that have been created thus far appear to work properly. The menus prevent the user from having to remember cryptic form names and make the data entry process more orderly and understandable.

Those forms that have been altered also appear to work properly and have made the data entry process easier and more efficient. The forms now test for missing information and will not allow the user to enter data if important information is missing, but will allow the user to both look-up what is known to the system and enter what is missing, without leaving the original data entry form.

5.24 Oil Field Waste Cleanup Using Tank Bottom Recovery Process

Objectives. The objective for the quarter was to obtain authorization to proceed with the task.

Accomplishments. The task was authorized and funded in June 1992.

END

**DATE
FILMED**

3 / 2 / 93