INCREASING WATERFLOOD RESERVES IN THE WILMINGTON OIL FIELD
THROUGH IMPROVED RESERVOIR CHARACTERIZATION AND RESERVOIR
MANAGEMENT

Quarterly Technical Progress Report
July 1, 1998-September 30, 1998

By
Roy Koerner, City of Long Beach
Don Clarke, City of Long Beach
Scott Walker, Tidelands Oil Production Co.
Chris Phillips, Tidelands Oil Production Co.
John Nguyen, Tidelands Oil Production Co.
Dan Moos, Stanford University
Kwasi Tagbor, MPI

Report Issue Date: October 20, 1998

Performed Under Contract No. DE-FC22-95BC14934

City of Long Beach
Department of Oil Properties
Long Beach, California

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, expressed or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government.

This report has been reproduced directly from the best available copy.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Increasing Waterflood Reserves in the Wilmington Oil Field Through Improved Reservoir
Characterization and Reservoir Management

By
Roy Koerner, City of Long Beach
Don Clarke, City of Long Beach
Scott Walker, Tidelands Oil Production Co.
Chris Phillips, Tidelands Oil Production Co.
John Nguyen, Tidelands Oil Production Co.
Dan Moos, Stanford University
Kwasi Tagbor, MPI

November 1999

Work Performed Under Contract No. DE-FC22-95BC14934

Prepared for
U.S. Department of Energy
Assistant Secretary for Fossil Energy

Gary Walker, Project Manager
National Petroleum Technology Office
P.O. Box 3628
Tulsa, OK 74101

Prepared by
City of Long Beach
Department of Oil Properties
211 E. Ocean Blvd., Suite #500
P.O. Box 1330
Long Beach, CA 90802

**"INCREASING WATERFLOOD RESERVES IN THE WILMINGTON OIL
FIELD THROUGH IMPROVED RESERVOIR CHARACTERIZATION AND
RESERVOIR MANAGEMENT"**

Cooperative Agreement Number DE-FC22-95BC14934 -10

Tidelands Oil Production Company (TOPKO), Long Beach, CA
City of Long Beach, Department of Oil Properties
Stanford University, Stanford, CA
Magnetic Pulse, Inc. (MPI), Houston, TX

Date of Report	October 20, 1998
Award Date	March 21, 1995
Anticipated Completion Date	March 20, 2000
Government Award	1998 \$161,103
Principal Investigators	Roy Koerner, City of Long Beach Don Clarke, City of Long Beach Scott Walker, Tidelands Oil Production Co. Chris Phillips, Tidelands Oil Production Co. John Nguyen, Tidelands Oil Production Co. Dan Moos, Stanford University Kwasi Tagbor, MPI
Program Managers	Roy Koerner, City of Long Beach Don Clarke, City of Long Beach Scott Walker, Tidelands Oil Production Co.
Reporting Period	July 1, 1998 to September 30, 1998

Objectives

The objectives of this quarterly report are to summarize the work conducted under each task during the reporting period July - September 1998 and to report all technical data and findings as specified in the "Federal Assistance Reporting Checklist".

The main objective of this project is the transfer of technologies, methodologies, and findings developed and applied in this project to other operators of Slope and Basin Clastic Reservoirs. This project will study methods to identify sands with high remaining oil saturation and to recompleting existing wells using advanced completion technology.

The identification of the sands with high remaining oil saturation will be accomplished by developing a deterministic three dimensional (3-D) geologic model and by using a state of the art reservoir management computer software. The wells identified by the geologic and reservoir engineering work as having the best potential will be logged with cased-hole logging tools. The application of the logging tools will be optimized in the lab by developing a rock-log model. This rock-log model will allow us to translate measurements through casing into effective porosity and hydrocarbon saturation.

The wells that are shown to have the best oil production potential will be recompleted. The recompletions will be optimized by evaluating short radius lateral recompletions as well as other recompletion techniques such as the sand consolidation through steam injection.

Summary of Technical Progress

▮ Reservoir Characterization

Nothing to report

▮ Reservoir Engineering

Utilizing reservoir engineering software (OGCI Production Analyst) researchers reviewed the Tar Zone Fault Block 5 reservoir in ten year increments. Maps generated include cumulative oil production, cumulative water production, oil rate, water rate, cumulative water cut, cumulative water injection, steam injection, and cumulative steam injection. By analyzing these maps in ten year increments it becomes easier to see how the waterflood developed. Areas which may have watered out early in the life of the reservoir may now contain bypassed oil.

▮ Deterministic 3-D Geologic Modeling

Nothing to report.

▮ Cased Hole Logging

No cased hole logging took place.

▮ Recompletions

Budget period one horizontal redrill candidate J-17 was started in early March 1997. The liner was perforated with 0.74 cm (0.29") holes, alternately phased 150° and 210°, and spaced one (1) hole per ten (10) foot interval from 1001 m (3285') to 1189 m (3900'). A string of thermal insulated tubing with a thermal packer on bottom were installed. A total of 8,556 m³ (53,817 bbls) of cold water equivalent steam was injected into the well in order to consolidate the sand. It was not successful. Note - previous reports listed the phasing as 0° which was in error.

A rig moved on the well in April 1998 in order to remove the steam injection equipment and install the production equipment. Unfortunately, the well was found with sand in the liner. Although the well reached the empirically derived cumulative steam injection, it did so at a very low daily rate. J-17 was cleaned out and placed back on steam injection with a portable steam generator capable of higher injection pressures. J-17 steaming was completed in August, 1998. A total of 5,866 m³ (36,841 bbls) of cold water equivalent steam was injected into the well in order to consolidate the sand. A rig moved back on the well in September, 1998, and found the liner relatively sand free. A casing hole was

discovered above the liner top and it was repaired with a sleeve. Well J-17 is currently waiting on surface facilities and will be on production by October, 1998.

□ Technology Transfer

Technical transfer activities were a presentation and poster session titled "How to Accurately Place Horizontal Wells in Turbidite Reservoirs Using Bad Data" given to the European Association of Geoscientists and Engineers (EAGE) and American Association of Petroleum Geologists (AAPG) Research Symposium on Developing and Managing Turbidite Reservoirs: Case Histories and Experiences in Almeria, Spain, October 4th, 1998.

References and Publications

None