RECEIVED

NOV 17 1995

OSTI

Savannah River Technology Center
Monthly Report

June 1995

Westinghouse Savannah River Company
Savannah River Site
Aiken, SC 29808

Prepared for the U.S. Department of Energy under contract no. DE-AC09-89SR18035

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED _{NN}

MASTER

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Road, Springfield, VA 22161.

WSRC-TR-95-100-6

**Savannah River Technology Center
Monthly Report**

June 1995

Executive Summary

TRITIUM

- A task plan for loading twelve upset welded vessels with tritium and a report documenting nondestructive testing development for upset welds were written as part of the program to develop resistance welding technology for fabrication of reservoirs. Four DOE sites interested in the application of upset welding to reservoir fabrication met to discuss recent technology developments and the installation of a new large resistance welder at Kansas City. In addition, separate discussions were held with Los Alamos on the application of resistance welding for installation of a burst diaphragm in a set of storage reservoirs.
- The availability of Environmental Conditioning equipment for support of the W76 system is a major concern for the program. The current "on-hold" status of the installation of this equipment along with projections of potential availability dates at SRS should the work be turned back on were relayed on to the W76 PRT.
- A scoping activity was performed to evaluate the feasibility of applying the Terrazzo Reclamation Weld process to other weapon systems.
- The Readiness Self Assessment is complete and all 'A' punchlist items are closed. The initial review of the WSRC Operational Readiness review is complete and closure of 'A' punchlist items is in progress.
- Palladium alloys are under investigation as candidate metal hydride materials for tritium storage and processing applications. An understanding of the effects of tritium aging on such hydrides is important for material selection and lifetime prediction. This sample was aged for 321 days fully loaded with tritium, and showed a significant degree of tritium heel formation.
- MTS evaluated welding a bracket to the top of the containment vessel on the LP-50 tritium shipping package. Helium in the vessel wall, created by tritium decay, will likely not cause inner wall cracking if the temperature of the inner wall surface is kept below 500°C. The weld should be made with as low a heat input as practical.
- The need for information about potential damage to a tritium reservoir resulting from a fall during accident conditions prompted a series of five exploratory drop tests. The tests were done in the high bay area of building 723-A on a single unpressurized vessel and were completed in early April. No significant damage resulted from all five drops; there was a small flat spot at each point of impact, the stem was bent into an "S" shape when the impact point was the end of the stem, but leak tests after each drop confirmed that there was no loss of integrity resulting from the drops.
- Titanium rod for R&D testing as a tritium storage material has been received and is being evaluated.

- SRTC/CHTS provides program coordination for the RSO mission at SRS. Recent issues included verifying hardware to support the Non-Nuclear Reconfiguration, the identification of components required for evaluation testing of weapon systems in the enduring stockpile, notifying Design Agencies of hydraulic burst test capability at SRS, and attending the W62 Stockpile Evaluation Program Review Meeting.
- The Tritium Home Team has requested SRS to demonstrate the Palladium Membrane Reactor technology using Tokamak effluent to support ITER tritium milestones. A team of SRTC/CHTS personnel and Tritium engineering have prepared a process schematic, evaluated technical issues, and prepared a rough cost estimate.
- EES is continuing to support the new Function Test Facility (FTF).
- EES met a DOE milestone for the issue of the Request for Proposals for the Kanne recorders.

SEPARATIONS

- One of the mechanisms postulated for the presence of plutonium-phosphorus (Pu-P) compounds in Tank 9.6, is the source of dibutyl phosphate (DBP) which exists in Tank 9.5. Analysis of aqueous samples from 9.5 and 9.6 indicated a maximum of 281 ppm DBP in 9.5 and a maximum of 279 ppm DBP in 9.6, which could explain the Pu-P compounds.
- A process for dissolving powdered materials in the F-Canyon could lead to canyon processing of powdered Pu-bearing residues, such as Rocky Flats incinerator ash or FB-Line glove box sweepings. Scouting work was started on glass and ceramic forms.
- An alternate flowsheet is being studied which will permit the processing of sand, slag, and crucible (SS&C) in F-Canyon instead of FB-Line. Studies are being conducted with acid-soluble plastic bag materials. Nylon is the most promising material, and current tests are aimed at demonstrating that dissolution of the plastic bag will not cause problems in F-Canyon solvent extraction and solvent washing processes.
- Mixing is key for nuclear criticality safety analyses of F and H-Canyon tanks. Typical analyses quantify the maximum safe solids mass based on complete mixing and sample measurement. Data recently obtained in the scale model tank and being analyzed with Prof. Skelland of Ga. Tech., indicate problems with the standard solids sampling techniques. Work is continuing.
- Interest from the DOE complex has accelerated on the EES Bagless Transfer Program.

ENVIRONMENTAL

- The Biotechnology Group has been assisting High Level Waste Management and the Effluent Treatment Facility with algal blooms in the F and H Retention Basins. Alternative solutions, eg. groundwater dilution, or alternative acids are being tested.
- A report on the results of numerical modeling of the TNX Area groundwater corrective action was completed and submitted to the ERD. Results of the numerical groundwater modeling confirm that the test recovery well installed by SRTC in TNX Area was properly located for inclusion in the recovery well network that will be installed as part of the Interim Record of Decision. Use of the test recovery well may allow SRS to meet the construction milestone a year ahead of schedule.
- A meeting of all interested research parties who are working in Pen Branch was held to coordinate and optimize data collection in Pen Branch. Disciplines involved include, herpetologists, ichthyologists, entomologists, plant physiologists, hydrologists, ornithologists, soil scientists, and foresters representing SRTC, SREL, SRFS, SEFES, USC-Aiken, USC-Columbia, and Clemson.
- Field testing of the 2-inch monitor wells installed in the Southern Sector of the A/M Area was re-initiated to complete the tests which had originally been scheduled but suspended due to implementation of new and more restrictive containerization requirements. To complete the aquifer testing at these wells a tanker truck having a capacity of approximately 2000 gallons was used to receive the water pumped from the two remaining wells.
- A Soil Corrective Action Plan has been prepared for the closure of the 108-3S Oil Storage Facilities.
- The Biotechnology Group is collaborating with Sample Management in the evaluation of a new commercial immunoassay test kit for mercury. Sample Management summer coop student, Laura Markowski has been working to validate the use of field mercury bioassay kits for sample screening at SRS. Comparisons are being made with cold vapor atomic absorption, the standard method, to validate immunoassay findings.
- Assistance will be provided to DWPF on developing biotreatment systems to effectively handle nitrophenols in HLW going to the DWPF.
- Revisions to the current meteorological data display have been completed to customer specifications. These include meteorological data from all site met towers and climatology instrumentation.
- The RADMAPS Data Acquisition System (DAS) software was modified and tested in the burial ground area. Gamma-ray and neutron spectra were taken of waste drums containing TRU contaminated waste in parallel with HPGe measurements. The GPS Tracker was taken to a U. S. Geological Survey position monument on site and recorded positions for an extended test of precision capabilities of the GPS. The data indicated 6-8 ft. accuracy over the 24-hour test period.

- A final report on the Pond C study with the underwater HPGe detector is being written. The experimental work was performed in 1992-1993
- The new 166% HPGe detector in the Underground Counting Facility was inspected and accepted. Efforts are underway to optimize the performance of the new detector by seeking cleaner shielding.
- The platform was provided for collecting gamma-ray spectra of TRU waste drums presently in storage in the SRS burial ground using the TRAC portable HPGe gamma-ray spectrometer.
- The TEWM-2 installed in 400-D process sewer continues to operate successfully. Custom designed, reusable columns are now installed to permit an expanded choice of ion exchange resin media.
- SRK Environmental has proposed using Nascent State Hydrodechlorination for the remediation of DNAPL. To further evaluate this technology as a cost-effective measure for the detoxification of DNAPL, ESS has developed a statement of work for small-scale experimental testing.
- Five monitoring wells will be installed in support of the Environmental Impact Statement for the River Water Shutdown of Par Pond. These wells will be used to determine water level measurements and groundwater flow patterns.
- Dr. Victor Ibeanusi, and students: Shea Jones, and LaTonya Gist of Spelman College began a research project at SRS involving the bioremediation of Coal Pile Runoff basin (CPRB) water using an integrated ecosystem. Early observations and data from these ponds indicated that pH and the levels and types of metals are major controlling factors in creating a stable-buoyant ecosystem, which can be effective in detoxifying, and removing the metals from the CPRB water.
- A demonstration with Argonne National Laboratory of an FTIR system for monitoring offgas emissions from a catalytic oxidation system was held at the M-Area Settling Basin where it is presently treating soil gas being extracted from one of the horizontal wells beneath the basin. This technology addresses the Environmental Restoration need for online monitoring equipment to analyze volatile contaminants in a corrosive gas stream.
- Industrial assistance is being provided to Caro-Knit in reducing the water content of sludge from their wastewater treatment plant.
- The highlight of the third year of a U.S. Department of Energy international program with Russia was the recent visit to SRS and ORNL by two Russian teams. One team focused on mixed waste issues while the second team shared information on innovative site characterization technologies.
- The MAG*SEP Demonstration will provide for the development, design and first field tests of two new technologies; the Magnetic Separation System and the EnviroWall Barrier. Construction of the barrier wall by BMC Corporation is continuing. Projected completion is late July. The process chemistry testing being conducted by Jane Bibler has led to recommendations that will

minimize the volumes of chemicals used in the process and eliminate several of the wastestreams. There will now be only one waste stream versus the three waste streams originally projected.

- ESS is investigating the use of Acoustic Excitation Fields (AEF) at the A/M area demonstration site to assess it's use for the remediation of DNAPL. Weiss Associates has been contacted regarding Savannah River Site's interest in participating in this study. A preliminary statement of work was submitted.
- The Frisby foam is also being used to embed bacteria capable of the degrading organic contaminants in groundwater. The initial formulation will be used to assess the ability of PR131 to degrade TCE in a continuous flow system (CSTR).
- Liquid samples from the RBOF basins were prepared for microbiological analysis of possible microbial induced corrosion (MIC). Water samples from the basin have already shown that the bacteria present are able to use a larger number of organic carbon sources for growth than normal. A bacterial community may have developed that can live on the low nutrients that are present in this water, thus increasing the possibility of microbial induced corrosion.
- Field extraction/injection campaigns for air and nutrients began at two sites in the SRS Sanitary Landfill. These studies will optimize the final design of the ground water treatment system for the landfill.
- A detailed, three-dimensional contaminant transport model of the Old Burial Ground has been developed. Initial numerical runs have produced promising simulations of past tritium discharge to Four Mile Branch. The model will be used to predict future tritium discharge to Four Mile Branch under various remediation alternatives including no action and capping.
- Work with Met One Instruments concerning the development of a fiber optic measurement based wind vane has been initiated. The project involves developing a working prototype by Met One and performing subsequent wind tunnel and field testing.
- Met One has completed tests that used combinations of different nose weights and fin sizes to determine the optimum design for the new bivane assembly.
- An in-depth review and update of preliminary air quality impact analyses for the D-Area powerhouse was performed. The analyses confirmed that the ambient air quality standard for SO₂ would be exceeded if the powerhouse were ever operated at the maximum permitted capacity.
- In connection with an air permit modification, emissions of criteria pollutants were modeled for two diesel generators located in Central Shops. The dispersion analyses showed that the contributions to site boundary ambient concentrations of the criteria pollutants would be insignificant.
- A report was written to present results from a hydraulic model of the Savannah River swamp along the SRS boundary. This work demonstrates that SRTC can model two-dimensional surface water hydrology for swamps, lakes, reservoirs, and estuaries.

WASTE MANAGEMENT

- IWT is supporting an ESP-Start-Up Team program to replace the slurry pumps in Tank 51, which are leaking excessive bearing water. TNX has received three pumps, and IWT is coordinating the pump modifications and providing technical support during pump testing. Recent accomplishments include run-in tests on the first and second pumps, which has uncovered either a large rotating mass unbalance problem or a rotating hydraulic radial load problem with the pumps. IWT is spearheading the effort to resolve the technical issues behind the observed problems.
- High Level Waste Engineering requested SRTC to determine the impact on the F/H Effluent Treatment Facility of additional organic species which have been identified in DWPF cold recycle. The effect of these organics on the ETF evaporator, the activated carbon beds, and Saltstone is being investigated with a literature search and laboratory scale testing.
- The OCTF completed the third HEPA filter life test run with 5% salt in the quench tank. Preliminary test data indicated that the HEPA prefilter could last three times longer than it would in a 10% salt environment. The path forward is to complete the HEPA filter life confirmation test by the end of June.
- At the request of the Landfill Stabilization Focus Area Product Manager, approximately 60 proposals were prepared and submitted to be considered.
- The OCTF is on a critical schedule to test several options that may help in resolving HEPA prefilter life of the CIF off-gas system; increased steam flow to the scrubber, increased water flow to the scrubber, and evaluation of a cleanable HEPA prefilter.
- Solid Waste has conducted three one day meetings to develop plans for the following SRS wastes: TRU waste, Low Level Waste, and Hazardous/Mixed Waste. SRTC participated in each of these meetings.
- OCTF operation showed a damper prevented proper water drainage from the scrubber due to high gas velocity in the smaller damper opening. An analysis of the problem revealed the same phenomenon would occur in the CIF and be unacceptable for operation. SRTC met with the scrubber vendor, Solid Waste Engineering, and Design Engineering, and a decision was made to make a similar modification to the CIF as was proven at the OCTF.
- SRS has just been awarded approximately \$500K from the Transitioning, Decommissioning and Final Disposition Focus Area to conduct a decontamination demo using the Corplex Nuclear Decon Process.
- Tank Farm disposal of the mercury-bearing Recycle Stream from the Defense Waste Processing Facility poses no significant safety issues for either Tank 22H or Tank 50H. The study provides justification for transfer of Recycle Stream waste from upcoming facility testing.
- The following discusses hydrolysis rates for tri-n-butyl phosphase in the In-Tank Precipitation process. At full facility attainment, accumulation of an

organic layer in Tank 50H occurs at a rate of roughly 0.4 inches per year. A facility modification is recommended to avoid this accumulation.

- EES has completed the design work for the Waste Tank Interior Video Inspection System.
- EES is continuing work on the Analytical Cell Upgrades for DWPF.

GENERAL

- SRTC has prepared a total of 33 Baseline Change Control Packages during FY-95 and 26 of the packages have been approved by DOE.
- Continued use of the HAWTT is desirable from an economic standpoint. Serious gaps exist in the documentary record for the trailer, however. This task will reconstruct as much of the documentary basis as possible and assess the possibility of preparing a defensible Safety Assessment.
- The design and fabrication of vapor sampling system was completed. The system is now being tested and debugged. Two magnetically held thermocouples were installed in Tank 48 to support phase 1 of ROC Tests. The design and fabrication of tank annulus wall thermocouple installation tool was completed.
- Packaging and Transportation completed recent project milestones toward meeting a September, 1995 date for submittal of a revised SARP to DOE-SR. The milestones to complete structural analyses by 6/30/95 was satisfied. Packaging and Transportation presented a progress briefing to the customer on 6/26/95, and included excerpts from thermal and structural analysis results.
- The cool spot revealed during melter testing in the riser can be greatly reduced by modifying materials in the riser.
- A dynamic model of the melter pour spout was developed to help identify those operating parameters which could cause or affect oscillations in the pressure control system and subsequently, the glass pouring rate. Simple physical models were developed to represent separate parts of the system, and then combined to provide a dynamic calculation of glass pour rate and system pressure. Comparisons with actual system response are awaiting customer review.
- EES completed testing of the Disassembly Basin Vacuum System submersible electric pump at TNX.
- EES received bids from three vendors for the DWPF Melt Cell Manipulator. Technical evaluation of the bids to determine compliance with specification requirements is underway.
- EES and Analytical Laboratories Department (ALD) completed the installation of a State-of-the-Art Automated Controlled-Potential Coulometer at the Safeguards Analytical Laboratories of the International Atomic Energy Agency (IAEA) in Seibersdorf, Austria.

Progress and Accomplishments

TRITIUM

Upset Weld Development for Reservoir Fabrication - W. R. Kanne

A task plan for loading twelve upset welded vessels and a report documenting nondestructive testing development for upset welds were written as part of the program to develop resistance welding technology for fabrication of reservoirs. The task plan, required for loading the vessels with tritium, specifies loading conditions and documents nondestructive and destructive tests that support the acceptability of the loading conditions. The task plan and its associated QA plan are circulating for approval. The report on nondestructive test development documents substantial work to develop a nondestructive method for determining the quality of solid-state bonds. Laser holography, laser vibrometry, and ultrasonics are the techniques being developed for bond quality. The techniques clearly differentiate between good (class 1) and poor (class 3 or 4) bonds and show promise for differentiating between good and moderate (class 2) bonds.

The third meeting of the Solid-State Resistance Welding Task Group was held at Savannah River on March 29, 1995. DOE sites represented on the Task Group are Sandia-CA, Allied Signal Kansas City, and Los Alamos National Laboratory in addition to Savannah River. Reports from each site included a discussion of an opportunity for a plug weld in a storage test reservoir, the status of the Kansas City upset welder, and a comparison of production yields for GTA vs. upset welds. Special reports were made on Savannah River programs relating to Gleeble simulation, TEM analysis, fracture toughness, and Terrazzo reclamation.

In a separate meeting in April, the application of upset welding for joining a burst disc diaphragm to the body of a set of storage reservoirs was discussed in more detail with Los Alamos. This would be an application of plug weld technology, in use at Savannah River for reclamation welds (1/4 inch diameter) and the defense waste canister closure weld (5 inches diameter). The burst diaphragm is an intermediate size of about two inches in diameter. An upset girth weld may also be used in some of the storage reservoirs.

Mini-Manifold Support D. L. Fish, W. J. Rogier

Support has been provided to Tritium projects and operations personnel to further define the methodology which will be used for qualification of the mini-manifold. The system has been designed to be used for the loading of development reservoirs. However, the initial reservoirs which were expected to be loaded on the mini-manifold (Focal Points) appear to be headed to LANL for loading/storage. Consequently, although we are proceeding with the design/build efforts, the initial mission for the system is unclear at this point. The primary mission will probably be the loading of W76 development units (Prototype and Life Storage) which are presently scheduled for loading in late CY96 and mid CY97, respectively. Another mission for which it may be used for is conduct of aging tests of burst disks and/or coupons. These uncertainties in types of units to be loaded along with the need for additional data on the performance of certain pieces of hardware, have made it somewhat difficult to design certain facets of the system, such as the load pressures, alarm limits, etc. The approach that has been taken has been to define the logic and then make our best estimate of where the alarms and controls should be set, recognizing that some changes will need to be made once a

particular mission has been clarified. One option which is being factored into the software alarms/controls logic is the number of units being loaded in any particular run. This will enable us to maintain alarms for critical load parameters independently of how many units are being loaded.

W76 Product Realization Team D. L. Fish

A major concern was raised at the May W76 Acorn PRT meeting with regard to the availability of Environmental Conditioning capabilities in the complex to support the W76 design efforts. In order to address the issue, two primary questions were asked: (1) When is the need date to support the program? and (2) when will facilities be available? Multiple promptings on my part failed to get the need date established at this meeting. Availability dates for the different pieces of equipment at SRS were relayed to the PRT and separately to the DOE-AL contact on the team to ensure that they were aware that installation of this equipment at SRS is currently "on-hold". Installation is on hold due to deferral of funding on the NNR project for this equipment until at least October 1995 while DOE-AL is addressing the Stockpile & Stewardship Management PEIS. Based on information provided by A. F. Riechman and H. T. Harris, the group was told that the purchase requisitions for the Thermal Shock, Drop Tester, Centrifuge and Vibration Table were on-going but that installation work is currently on-hold. Delivery of most of the equipment is expected by the end of FY95. It is expected that installation could be complete by late 1997 if funding were turned back on by the end of the current fiscal year. Turning the effort on prior to this time would result in day for day improvements to the schedule.

LANL has also stated that they can support the W76 Environmental Conditioning needs. According to Brad Meyer, they are not anxious to take on this mission. They currently have these capabilities available, although they are designed for much larger systems and have not previously been utilized for tritium testing. It is their position that the system could be used for tritium testing but that it may require as much as tertiary containment for conducting the tests. Since the systems are not set up for tritium

testing, their preference would be for SRS to conduct the tests since we will need to establish the capabilities for the on-going surveillance mission.

Cleaning Acorn Units - D. L. Fish

The viability of analytical techniques has been established for analysis of impurities in support of cleaning tests of Acorn units. These impurities include: carbon, nitrogen, oxygen, sulfur, and hydrogen. The results have been verified against standards and in some cases offsite analytical measurements. Establishment of this capability is necessary to support the Level 3 milestone associated with this work to measure C & N levels in cleaned and uncleaned Acorn units and was listed as an interim milestone for this work. Previously a flow cleaning capability was also established to support this work. It is intended that the initial tests which will be conducted will be designed to measure the sensitivity of the cleaned samples to air exposure. These tests will be initiated in the near future.

Application Of Terrazzo Reclamation Weld To Other Reservoirs - S. L. Murphy, D. W. Howard, G. P. Netzley

A scoping activity was performed to evaluate the feasibility of applying the Terrazzo Reclamation Weld process to other weapon systems. Candidate reservoirs to be considered were: 1M, 2M, LF-7, 1K, 800, 993 and 1041. The first screen applied to this list was whether the reservoirs were reclaimed. The 1041 is not reclaimed and therefore failed this screen. The second screen was if the actuation of the reservoir would be affected by the weld cap. The LF-7 and the 1M-2M assembly passed this screen. The third screen is any interference the weld cap may cause with the next assembly. The height of the fill stem on the LF-7 is a controlled dimension such that it does not extend above the next assembly (bracket). There may be clearance in the next assembly foam of the 1M-2M assembly to accommodate the weld cap but the foam would require modification which affects weapon performance. Resolution of these issues will require further evaluation by the design agency.

Function Test Facility (FTF) Startup Status (Project 4173) - Y.K. Lutz, G. M. Thomas, B. Wilson, P. L. Morgan

The Function Test Facility (FTF) will be used to function test Life Storage units, WR reservoirs, and other development units as specified by the Design Agencies. The current phase of the project adds the capability to function test Terrazzo units and enhances the capabilities to function test other units.

The FTF was turned over to SRTC in December 1994 from Construction to begin calibrations and testing. In March 1995, all baseline equipment calibrations were completed. These calibrations included manifold pressure transducers, thermocouples and thermocouple vacuum gauges, glovebox pressure transducers, pressure controllers, temperature controllers and valve positioners, and unit testing pressure transducers, thermocouples and thermocouple vacuum gauges. Testing involved the use of six procedures developed and implemented per a WSRC 5E style Startup Test Plan. After subsystem testing was complete, the results were reviewed by the Tritium Area Test Review Board and approved by the Tritium Engineering Department. To test the overall capability of the FTF, an integrated test was successfully conducted using a hydrogen/deuterium loaded 3T with results comparable to current data WSRC has on 3T units. DOE-SR and WSRC ESH&QA provided oversight during the integrated test for startup.

Training was conducted to qualify an engineer and a technician to operate the facility. Training for another engineer and technician is in progress. This training involved the completion of several generic courses plus two FTF specific classes and five on-the-job training sessions. The FTF engineer passed an oral board administered by Tritium Area management including the Facility manager and the technician passed an oral board administered by 232-H management and personnel. All phases of training were reviewed by DOE-SR and WSRC ESH&QA personnel for startup.

A pre-assessment of the FTF readiness was conducted in March by Tritium Operations to

ensure all items for the proposed Startup/RSA plan were completed. The initial RSA review was conducted in April with Tritium Operations fulfilling the role of team leader and Tritium Area managers and personnel conducting the review. The review used approximately 220 lines of inquiry in 16 of the 22 functional areas defined in WSRC SCD-4. This review generated 111 Corrective actions of which 13 were completed during the assessment period. Using very conservative criteria, 62 of the remaining items were assigned as 'A' punchlist (required for startup) with the other 36 items assigned as 'B' punchlist (not required for startup, but still required for long term operation). All 'A' punchlist items were completed on schedule and the WSRC ORR initial assessment was conducted the first week of June. The WSRC ORR generated 13 findings from over 80 lines of inquiry. These findings resulted in 32 corrective actions, 28 of which are 'A' punchlist leaving 4 as 'B' punchlist. During the presentation of the initial review results to DOE-SR, the ORR board chairman characterized these findings as 'tweaking' of operations, not major corrections of faults. The positive outcome of the WSRC ORR can be attributed to the thorough review conducted by Tritium Area personnel and the hard work by SRTC and DPD personnel to correct findings.

The following are some of the operations, drills, tests, and simulations that were reviewed by Tritium Area, ESH&QA, and DOE-SR for the RSA and WSRC ORR:

- Four off-shift and two on-shift Emergency Preparedness drills.
- A WSRC 2S training drill - Response to a glovebox high activity during failure of automatic stripper/glovebox controls.
- Radiological Controls demonstration of passing equipment out of the gloveboxes airlock and into the storage hood.
- Maintenance evolution of a monthly functional check of the gloveboxes oxygen monitors.
- Formalized operations: equipment status board, operator log, operator round sheets (beginning and end of day), and procedure compliance (alarm response, use of N/A, repeat backs, proper completion of steps,

use of procedure immediate changes and revisions).

- All phases of training.
- Sub-system and integrated testing.
- Tritium inventory control.
- All associated documentation.

Current operations will involve the use of 22 procedures. More procedures will be developed as new systems are tested. The Tritium Maintenance Organization has over ten existing and five newly revised procedures to complete preventative maintenance, calibrations, and surveillances on FTF equipment. The Master Equipment List for the FTF includes over 350 items which references tracking numbers, technical data, and calibration frequencies. All equipment set points are controlled in the Tritium Area set point database.

Completion of the WSRC ORR 'A' punchlist items are on schedule and declaration of WSRC readiness is expected by the milestone date on 7/1/95. All 'B' punchlist items are also in progress and their completion is tracked with the Tritium Area Consolidated Tracking System (CTS). The DOE-SR ORR is expected to start during the first week of July.

Fast Gas Analyzer Development R.A. Malstrom

Raman and fast mass spectrometry are being compared for possible installation in the Tritium Facilities for function test analyses. A function test manifold was built and installed in SRTC to analyze non-radioactive analytes. Raman, using this manifold, was proven capable of analysis at speeds greater than 20 times/second. However, LANL requested that SRTC also evaluate mass spectrometry. Funding for a real-time mass spectrometer was approved during FY95; a cost funded project was issued to procure the mass spectrometer. Specifications were developed and both UTI and Balzers bid on the mass spectrometer. Balzers was the only bidder which met all the specifications. The purchase order should be placed during June. The milestone for installation of the mass spectrometer is September 30.

Tritium Aging of Palladium Nickel Alloy Investigated - J. S. Hölder, D. E. Moseley, R. J. Stanley

Palladium alloys are under investigation in the SRTC Materials Test Facility as candidate metal hydride materials for tritium storage and processing applications. Last year, a series of six (6) alloys were characterized, by collecting tritium desorption isotherms at several temperatures, in their virgin or "as received" state and then put into room temperature storage fully loaded with tritium. After 321 days of tritium aging, the five (5) atom percent nickel palladium alloy [Pd(5 at.% Ni)] was removed from storage and evaluated again via isothermal measurements.

The results are shown in the accompanying figure, where the pressure of tritium in equilibrium with the metal tritide is plotted against the metal tritide composition as a function of sample temperature. A virgin isotherm acquired at 65°C is shown for reference. Six (6) virgin isotherms were measured on this sample before it was put into storage. Four (4) aged isotherms were collected at the following temperatures and order: 50, 65, 30, and 50°C. A comparison of the virgin and aged 65°C isotherms shows the development of a tritium heel and a lowering of the plateau pressure as a result of tritium aging. Otherwise, the aged isotherms are highly regular, with little increase in plateau slope or change in capacity. An apparent reversal of the tritium aging induced plateau pressure depression was observed to result from cycling (desorption followed by absorption).

In analyzing the data from the first aged isotherm, the partial pressure of helium (^3He) was subtracted from the observed pressure to give the partial pressure of tritium in equilibrium with the sample. This value was calculated from the daily amount of tritium in the gas phase and the tritium decay constant. The total pressure inside the sample vessel was found to decrease slowly with time, as the rate at which tritium leaves the gas phase was slightly higher than the rate of ^3He production in the gas phase. Tritium which decays in the solid phase is replaced by tritium absorbed out of the gas phase, while the decay in the gas phase

Tritium Desorp. Isotherms for Pd(5 at.% Ni) Alloy Aged 321 Days

produces two ^3He atoms for each tritium molecule. This system was designed to maintain complete tritide loading (all b-phase) during storage, without experiencing an increase in pressure while on the shelf.

The greatest concern with this sample is the tritium heel formation. It seems the ^3He trapped in the metal tritide is creating highly favorable sites into which tritium absorbs. The trapped or heel tritium may be removed by exchange with lighter isotopes of hydrogen. This investigation is continuing with the characterization of aged samples of the other palladium alloys in the series.

YNi_{4.5}Al_{0.5} and GdNi_{4.5}Al_{0.5} Alloys W. C. Mosley,

100 grams each of YNi_{4.5}Al_{0.5} alloy (Melt 157) and GdNi_{4.5}Al_{0.5} alloy (Melt 158) were procured from Hydrogen Consultants, Inc. (HCI), for evaluation for compressing hydrogen to high pressures. It is thought that

the aluminum contents of these alloys will stabilize them against disproportionation that occurs with binary alloys at the high temperatures required to generate the desired high hydrogen pressures. Both alloys were made from elemental constituents by arc melting several times followed by homogenization by heating at 1125°C for four hours in argon. Both alloys were characterized by scanning electron microscopy (SEM) with energy dispersive x-ray (EDX) analysis and by x-ray diffraction (XRD). Hydrogen absorption and desorption tests should be performed on these alloys to determine thermodynamic properties (plateau pressures and slopes and capacities) and structural stabilities at high temperatures and pressures. Results should be compared with those of Ca_{0.2}Mm_{0.8}Ni₅ alloy.

HCI made YNi_{4.5}Al_{0.5} alloy (Melt 157) containing 23.9% yttrium, 72.4% nickel and 3.7% aluminum. SEM backscattered electron (BSE) images showed small amounts of two secondary phase within the primary phase.

Only Ni, Y and Al were detected in the primary phase. XRD showed the hexagonal primary phase to have cell parameters of $a = 4.907\text{\AA}$ and $c = 4.000\text{\AA}$ corresponding to $a/c = 1.225$ and a cell volume of $83.41\text{\AA}^3$. A dark, secondary phase in the form of stringers about $1\mu\text{m}$ wide is present at about 1 volume percent (v/o) and contains mostly nickel and aluminum and small amounts titanium and yttrium. This phase was detected by XRD and is similar to Ni_3Al . A bright, secondary phase associated with the stringers but present at $<1\text{v/o}$ contains tantalum and titanium along with Ni, Y and Al. XRD revealed a trace of yttrium oxide (Y_2O_3) that was not detected by SEM.

The $\text{GdNi}_{4.5}\text{Al}_{0.5}$ alloy (Melt 158) was made with 35.0% gadolinium, 63.4% nickel and 1.6% aluminum. SEM/BSE images revealed about 1v/o each of two secondary phases within the primary phase. Only the hexagonal primary phase with $a = 4.909\text{\AA}$ and $c = 3.993\text{\AA}$ ($a/c = 1.229$; cell volume = $83.33\text{\AA}^3$) was detected by XRD. A dark, secondary phase in the form of stringers several micrometers wide contains mostly nickel and aluminum with small amounts of gadolinium, niobium and titanium. This phase is probably similar to Ni_3Al . The other secondary phase was detected as bright, acicular inclusions several micrometers across. These inclusions contain mostly gadolinium and are thought to be from unreacted oxide impurities in the gadolinium constituent.

The hexagonal unit cell volumes for $\text{YNi}_{4.5}\text{Al}_{0.5}$ alloy ($83.41\text{\AA}^3$) and $\text{GdNi}_{4.5}\text{Al}_{0.5}$ alloy ($83.33\text{\AA}^3$) are slightly smaller than that of $\text{Ca}_{0.2}\text{Mm}_{0.8}\text{Ni}_5$ alloy ($83.84\text{\AA}^3$ for Heat 87059 and $84.10\text{\AA}^3$ for Heat 84113). Thus, the hydrogen desorption pressures as functions of temperature for $\text{YNi}_{4.5}\text{Al}_{0.5}$ and $\text{GdNi}_{4.5}\text{Al}_{0.5}$ alloys are expected to be slightly higher than those for $\text{Ca}_{0.2}\text{Mm}_{0.8}\text{Ni}_5$ alloy. The van't Hoff equation for hydrogen desorption by $\text{Ca}_{0.2}\text{Mm}_{0.8}\text{Ni}_5$ is $\ln P(\text{atm}) = 12.21 - 2.698 [T(^{\circ}\text{K})/1000]$. $\text{Ca}_{0.2}\text{Mm}_{0.8}\text{Ni}_5$ alloy has been shown to disproportionate when heated at 150°C in hydrogen at a pressure of 400 atmospheres. Because of the stabilizing effect of the aluminum in $\text{YNi}_{4.5}\text{Al}_{0.5}$ and $\text{GdNi}_{4.5}\text{Al}_{0.5}$ alloys, it should be possible to

use these alloys at higher temperatures and compress hydrogen to pressures above 400 atmospheres.

Failure of Life Storage Reservoir

Tonya Dominguez, Herman Brown, Maybelle Daniel, Ed Majzlik, Kerry Dunn

On 5/17/95, a secondary container was discovered to be indicating pressure via an installed pressure switch. The secondary contained two LF8 reservoirs which had been stored at elevated temperature since 1990. A procedure was revised for installing the secondary on the MTF manifold and performing a series of evacuations and flushes. Successful completion of the procedure returned the tritium gas to the 232-H process and prepared the container for opening. A sample taken from the manifold accounts for the gas in one reservoir although it is possible that both reservoirs have leaked partially. The container was transferred on June 15 to 233-H to be opened in the glovebox. Both reservoirs will be unloaded by 233-H for further evaluation.

LP-50 Bracket Weld Evaluation

E. A. Clark

The LP-50 package is used to ship tritium in the DOE Complex. The SRS Tritium Facilities have requested that a bracket be welded to the top of the containment vessel of the LP-50, to make the vessels easier to handle and to protect the valve. Helium has accumulated within the interior wall of the Type 304L stainless steel vessels from tritium diffusion and decay during the long service life of the vessels. Research at SRS and the C-tank repair efforts have shown that welding on stainless steel containing helium can result in cracking in certain circumstances, due to helium agglomerating and forming bubbles at grain boundaries at the high temperatures and stresses during welding.

A literature review revealed that the interior wall of the LP-50 vessel should not crack during the bracket weld, if the interior vessel wall temperature is kept below 500°C . Previous tests have shown that the amount of energy dissipated in the weld, termed "heat input", significantly influences the extent of under-weld cracking in samples containing helium. The

bracket will be attached using a low-heat-input fillet weld on the outside of vessel, far enough away to prevent changes of the helium bubble size or separation near the inside surface. (Helium forms bubbles in metals when the helium concentration is high enough.) Further, it was recommended to keep the interior wall temperature as low as practical below 500°C, without compromising weld quality, to avoid helium induced cracking.

Tritium Reservoir Exploratory Drop Tests - D. R. Leader, T. Reown

An unpressurized tritium reservoir was dropped from an elevation of ten feet onto an unyielding steel surface for four of the five tests in this series. It was dropped ten feet onto the 90 degree corner of an equal legged 3-inch x 1/4-inch stainless steel angle, resting on the unyielding surface for the fifth test. The last foot of each drop was photographed with a high speed video camera operating at 1,000 frames per second so the rate of fall and nature of the rebound could be analyzed.

Because the reservoir is not aerodynamically stable, it was necessary to attach a light weight stabilizer to the reservoir at a point opposite the desired point of impact to keep it from rotating as it fell. The light weight stabilizer, maintained the orientation of the reservoir as it dropped, but did not significantly influence the rate of fall. This was demonstrated in two tests that used two identical golf balls as a stand-in for the reservoir. The first ball was dropped ten feet without a stabilizer and the second was dropped from the same elevation with a stabilizer; both golf balls were traveling at the same speed at the moment of impact.

The same reservoir was used for each of the five drop tests, but a different impact point was specified for each test. The actual impact point for each test was at or near the specified position. A foam rubber pad about 1-inch thick was pulled over the unyielding surface during the reservoir rebound immediately after impact to prevent secondary impact. The reservoir was leak tested before and after each drop, and all leak rate test results were less than the required 1×10^{-9} std. cc He/sec.

Gross external measurements of the reservoir were made before and after each drop. The damage to the reservoir was only a small (less than 1/2-inch) flat spot on the body of the vessel at each point of impact. The stem was bent to an "S" shape when the impact point was the end of the stem.

A test report has been published and all of the test results including the data sheets, post drop photographs of the vessel and the high speed video of each drop have been delivered to the customer.

Hydride Storage Vessel - M. R. Duignan

In support of Tritium Engineering (TE) the Experimental Thermal Fluids (ETF) Group has been tasked to design, procure, and possibly test a vessel to store tritium in a titanium matrix, called the Hydride Storage Vessel (HSV). This effort is to produce several prototypic storage vessels that can be subjected to many different tests. An approved vessel design will be used to produce many vessels to store tritium.

A final design for a HSV prototype is pending approval. Changing customer requirements have necessitated further documentation. One of the requirements for the HSV is for the vessel to be constructed to Section VIII of the Boiling and Pressure Vessel Code of the American Society of Mechanical Engineers. The Code requires that vessels be equipped with a pressure relief device, except under demonstrably justifiable cases. Currently a waiver is being sought for the pressure relief device, and in support of this issue, the ETF group has submitted documentation to show the maximum stress that the HSV can withstand under design conditions and under a certain accident condition. This task is still on track to receive production vessels by October 1, 1995, however, the prototype fabrication has been delayed.

Long Term Tritium Storage J. E. Klein, L. K. Heung, J. R. Wermer

Due to the reduction of the nuclear weapons stockpile, the excess of tritium returned from the field will exceed facility process storage capacity. A hydride storage vessel (HSV) using titanium is being designed to store the excess tritium while it awaits reuse. CHTS/PTG has been asked to develop an experimental program to evaluate HSV absorption and desorption conditions needed for plant operations. Helium retention/release rates will also need to be investigated.

Testing of activation, absorption, desorption, isotopic exchange conditions, and air ingress tests will be performed on bench scale beds and verified on a full-scale prototype. Titanium rod, 1/4 inch in diameter cut into 1/4 inch lengths, has been procured for use in the prototype vessels and is currently being tested in bench scale beds.

Preliminary Ti activation tests have been conducted on samples of the cut rod by heating a sample bed at 600°C for over 15 hours under vacuum. The sample is allowed to cool and then exposed to protium or deuterium to hydride the material. To date, the samples need to be heated to about 400°C before hydriding takes place on the first exposure to hydrogen. Hydride cycling of the material is in progress to determine if the material can be made to absorb hydrogen at ambient temperature. These test results will be compared to other forms of titanium metal on ease of activation and loading of the HSVs.

Visit To Mound Facility - K. A. Dunn

Personnel from SRS visited Mound June 8, 1995 to review records from A vault for transfer to SRS. Approximately 55 of the records were identified as records for transfer to SRS. These records are pertinent to the Gas Transfer Systems (GTS) Mission that SRS was originally directed to transfer from Mound. However, rather than transferring the GTS records identified in the safe walk-throughs and in the vault to SRS, DOE-AL has directed that they be transferred to LANL. For SRS personnel to receive any of these GTS documents, a request must be made to LANL to make copies of the documents. A list of GTS documents to be requested is currently being formalized.

Mound personnel stated that a shipment of GTS (RD&T) units were sent to LANL during the week of June 5. Two employees from Mound will go to LANL to assist in the unpackaging of the secondary containers, which house the units, from the UC-609 shipping containers. Finally, DOE-AL has provided the funds necessary for Mound to resume their tritium operations for unloading W-87 reservoirs.

Reservoir Surveillance Operations (RSO) - S. L. Murphy

SRTC/CHTS provides program coordination for the RSO mission at SRS. Recent issues included verifying hardware to support the Non-Nuclear Reconfiguration, the identification of components required for evaluation testing of weapon systems in the enduring stockpile, notifying Design Agencies of hydraulic burst test capability at SRS, and attending the W62 Stockpile Evaluation Program Review Meeting.

Reconfiguration Pilot Production Program Definition (R-PPPD) - M. H. Murphy

To support evaluation testing and the associated hardware requirements for the Non-Nuclear Reconfiguration (NNR), DOE-AL has developed the R-PPPD. This list of hardware includes parts for reservoir assemblies and testing that are to be supplied by other production agencies, or maintained at the Tritium Facility. The R-PPPD was recently revised by DOE-AL with input from the production agencies, including SRS. During this process, discussions with M. H. Murphy, Tritium Operations, have revealed that many of the R-PPPD parts were ordered and some have already been received.

Identification and Procurement of Components Required to Perform Function Tests on WR Systems - J. E. Casey, J. V. Cordaro, Y. K. Lutz

SRTC/CHTS/EES personnel participated in a multi-discipline team to identify components required for function test of reservoirs in all the weapon systems in the enduring stockpile. The resulting database identifies the weapon system, list the components and number required to

support testing that weapon system and the supplier of the components.

Hydraulic Burst Test Capability

SNL/NM and LANL were notified of the hydraulic burst test capability coming on-line at SRS in 9/95. They were advised to identify any reservoirs needing burst testing into the unloading queue. SNL/NM had no units requiring testing. LANL is in the process of verifying serial numbers of units that they would like to test. These units will be requested through DOE-AL.

W62 Stockpile Evaluation Program Review Meeting

The W62 Stockpile Evaluation Program Review Meeting was held at DOE-AL on April 13, 1995. S. Murphy presented an overview of the RSO program at SRS, schedule of activities, and tentative test schedule. Impact of the "deferred" facilities on schedules was emphasized. There was some discussion among attendees regarding the deferred facilities and impact on reliability.

Palladium Membrane Reactor Demonstration Feasibility - A. S. Poore, J. E. Klein, J. R. Wermer, T. Motyka, D. A. Dauchess

A meeting held at LANL during the Tritium Focus Group (4/95) focused on how SRS can support ITER tritium milestones. The Palladium Membrane Reactor (PMR) is a Los Alamos process designed for ITER to recover elemental tritium from a tritiated water stream using the water-gas shift reaction. Scott Willas, the Tritium ITER Home Team Leader from Los Alamos has requested SRS to demonstrate the technology using Tokamak effluent. These zeolite beds, filled with tritiated water from Princeton Plasma Physics Laboratory, are already scheduled to be processed by 232-H over the next 2 years. Representatives from Tritium (Bob Pedde) and DOE-SR (Bruce Wilson, Wayne Richardson) were present during these discussions and were supportive of SRS doing this work. A coordinated effort between SRTC and Tritium Engineering has been initiated to determine the feasibility of

testing this system within available funding restrictions.

A team of SRTC/CHTS personnel and Tritium engineering have prepared a process schematic, evaluated technical issues, and prepared a rough cost estimate. The PMR would be located in the 232-H Recovery Line, replacing a Mg-bed currently in the process. The design basis of the PMR is to process the tritiated water at the same rates as the current process. Technical issues focus primarily on the effects of CO on the 232-H process. A rough cost estimate (materials and construction costs only) is approximately \$100,000. This estimate assumes that the PMR will be provided by LANL at no cost. Personnel (design) and operating costs were not estimated at this time.

Tritium management has proposed the Palladium Membrane Reactor (PMR) demonstration to DOE, but additional cost information is needed prior to a DOE commitment. Tritium and DOE would then require a commitment from LANL to provide the PMR, along with cost and schedule information.

The PMR demonstration provides several benefits to the SRS Tritium Facilities by proving a new technology for recovering tritium from tritiated water and reducing radioactive waste. Once demonstrated, the PMR could be used to process all Z-beds at a significant cost savings to SRS and potentially be used to process tritiated water from other sites in the Weapons Complex.

Tritium Support - Joe Cordaro

EES is continuing to support the new Function Test Facility (FTF). EES, working with SPS, has completed the volume calibrations of all key tanks and piping inside of the Bell Jar. EES completed calculations for flow restrictors in the gas supply line to the glove box and fabricated the flow restrictors. The action was based on findings from the ORR. EES procured and received a portable tritium monitor for finding tritium leaks in the FTF glove box.

At Tritium's request, EES is performing stability testing on the Replacement Tritium

Facility Seismic Trigger Confinement System (STCS) triggers. EES has set up chart recorders, temperature sensors, and laser positioning sensors to monitor drift of the triggers.

EES, working with Tritium technical, completed stack integrity testing of the 233-H Tritium stack monitoring system using SF₆. The testing revealed a small leak in the sampling system which was repaired.

EES has completed design and fabrication of hardware to support the loading of 981B units. This work was completed on a rush basis.

Non-Nuclear Reconfiguration - Joe Cordaro

EES is responsible for the design and fabrication of three Kanne skids which will be used in conjunction with the new Environmental Chambers in 232-H. The skid design includes a Kanne chamber, flow meters, miscellaneous piping, valves, blowers, filters, and fittings. The fabrication of the skids is complete. Once as-built drawings are complete, the hardware will be ready for installation into 232-H. The Kanne skids will monitor for tritium and alert personnel of any increase in activity. EES met a DOE milestone for the issue of the Request For Proposals for the Kanne recorders. The work was finished one month ahead of schedule.

EES completed all DCF's for the Hydroburst design and is scheduled to complete as-built drawings by the first week of July. EES met a major milestone by completing turnover of the Hydroburst system to Tritium Operations on May 26. Only a few B punch-list items remain.

EES has completed the design, fabrication, and assembly of the Mini-Manifold for RTF. SPS completed leak testing of the manifold on June 26, and volume calibration and flow testing will follow. EES was requested to expedite the schedule by more than four weeks. Delivery of the manifold to Tritium Construction is scheduled for July 7, and the manifold will be ready for production operation by mid-September 1995.

SEPARATIONS

Dibutyl Phosphate Content in Tanks 9.5 and 9.6 - J. H. Gray, E. A. Kyser, K. J. Kalbaugh,

One of the mechanisms postulated for the presence of plutonium-phosphorus (Pu-P) compounds in Tank 9.6, is the source of dibutyl phosphate (DBP) which exists in Tank 9.5. Previous analysis of the diluent wash in 9.5 found over 200 ppm DBP in the organic phase. During aqueous transfers of washed solution from 9.5, any organic entrainment would introduce DBP and possibly Pu-DBP to 9.6.

Since DBP has a greater solubility in aqueous than tributyl phosphate (TBP), a second source of DBP in 9.6 is the aqueous in 9.5. Samples from both 9.5 and 9.6 have been taken and are being analyzed for phosphorus content.

Analysis of aqueous samples from 9.5 and 9.6 by Inductively Coupled Plasma (ICP) found 41.5 and 41.2 ppm phosphorus, respectively. This phosphorus content calculates to a maximum of 281 ppm DBP in 9.5 and a maximum of 279 ppm DBP in 9.6.

A second method of analysis for the 9.5 sample used Ion Chromatography (IC) to detect 250 ppm DBP. The sensitivity of IC for phosphate ions (inorganic phosphorus) was insufficient to determine how much inorganic phosphorus was present. An alternate method involving 2-ethyl hexanol extractions is being used to separate organic from inorganic phosphorus.

Plutonium Ceramic - D. G. Karraker and W. G. Ramsey

A process for dissolving powdered materials in the F-Canyon could lead to canyon processing of powdered Pu-bearing residues, such as RFP incinerator ash or FB-Line glove box sweepings. Nuclear safety considerations restrict a charge of powdered materials for a canyon dissolver to a sub-critical mass. However, if the materials can be fixed in a homogenous matrix, the

dissolver charge can be safely limited by the final Pu concentration of the dissolver solution, a factor of ten or more greater than a sub-critical mass.

This study aims to find an oxide that will dissolve PuO₂ and incorporate Pu onto a matrix that will dissolve at the same rate as the Pu. Attempts to react PuO₂ with B₂O₃ were unsuccessful, but Pu reacted with a Fe₂O₃-P₂O₅ frit to form a compound amorphous to x-ray, but probably a Pu phosphate. Further studies are described below.

PuO₂ was fired at 1100°C with FePO₄ frit at 14% and 25% loadings to form a glass. The x-ray diffraction pattern showed only amorphous structure for the 14% material; no PuO₂ was found in the pattern. The 25% material showed weak PuO₂ and Pu₂O₇ lines. This material was re-fired at 1100° with Na₂CO₃ added to make 10% Na₂O in the glass; the x-ray now showed no PuO₂.

Dissolving tests on these glasses found them essentially insoluble in 12M HNO₃-0.2M HF after heating for 8 hours. A powdered sample was 30% dissolved after heating for 8 hours with 15M HNO₃-0.2 HF. Powdered material was dissolved by first heating with 10M NaOH to convert the phosphate to hydroxide and then dissolving in 6M HNO₃.

The Na₂O-Fe₂O₃-P₂O₅ glass was attacked by 12M HNO₃-0.2M HF at room temperature to yield a brown solution and a white sludge. Analysis of the solution is in progress.

Dissolution of Plastic Bags for SS&C Processing - J. H. Gray, R. A. Pierce, K. J. Kalbaugh, J. D. Clark

An alternate flowsheet is being studied which will permit the processing of sand, slag, and crucible (SS&C) in F-Canyon instead of FB-Line. As part of the flowsheet development, studies are being conducted with acid-soluble plastic bag materials which might replace insoluble PVC and polyethylene. Previous experiments selected nylon as the material of choice, and conducted an initial bag dissolution to create a "stock" solution for

subsequent testing. Current tests are aimed at demonstrating that dissolution of the plastic bag will not cause problems in F-Canyon solvent extraction and solvent washing processes.

The first series of extraction and strip pickup tests, involving plant 906 solvent and second plutonium cycle 2AF feed containing acid-soluble plastic bag material, has been completed. The purpose for these tests was to determine if dissolved organic material could or would have a negative impact on subsequent solvent extraction operations.

Results from a single batch extraction step found most of the plutonium had extracted into the organic phase and left behind in the 2AW aqueous waste 0.035g Pu/liter, or about one percent of the feed plutonium. These results indicate no obvious reduction in extraction efficiency due to the presence of dissolved organic bag material.

The organic 2BF solution was then contacted with nine 2BX acid strip solutions (simulating nine strip stages) to remove plutonium from the organic phase. Analysis of the 2BW organic solution following nine strip stages found 5.5×10^3 dpm alpha/ml remaining. This result indicates the presence of organic bag material, if extracted by the organic with the plutonium, did not prevent plutonium from being stripped.

Following nine strip steps, remaining 2BW organic was carbonate washed to remove plutonium and organic complexants. Although carbonate wash solution removed some plutonium, the possible alpha cross contamination at the 10^2 - 10^3 dpm alpha /ml level prevented meaningful information from being obtained.

The results so far indicate no negative effect has been observed and they have helped to define additional experiments with dissolved bag material. The next series of experiments will involve Gas Chromatographic-Mass Spectrometry (GC-MS) determinations of molecular weights for organics present in nitric acid feed, which organics extract, and which are scrubbed in the carbonate washer.

Subsequent studies may involve additional extraction and strip pickup tests, possible use of mini-banks to perform second plutonium cycle solvent extraction operations, and use of carbonate and/or alumina scrubbing to remove degraded organics.

Mixing in Canyon Tanks - Solids-Suspension. - N. M. Hassan and Yvonne Simpkins

Criticality Engineering Group (NMPD) has been performing nuclear criticality safety analyses for F and H canyon tanks. Typical analyses quantify the maximum safe solids mass in the tanks by assuming that the installed paddle agitators are providing sufficient power input to uniformly disperse the fissile solids in bulk solutions and the sampling system presently used is capable of providing representative samples in tanks known to contain fissile solids. However, no documentation is available to justify that the installed agitation/sampling system in the canyon vessels are capable of providing complete and/or homogeneous suspension.

A brief experimental study of the quality of mixing for solids suspension in an aqueous phase was completed and documented in a report WSRC-TR-95-0258 soon to be issued. In the study, experimental measurements were provided for local solids concentration as a function of those variables that are capable of adjustments in the full scale: namely impeller speed, height of the total liquid, and number of impellers on the shaft. Acceptable total liquid levels and minimum impeller speed for just complete suspension of solids in the agitated liquid level were established for the full scale operation. Solids concentration profiles both in the axial and radial directions were examined and some recurring trends were identified.

The experimental data for both solids suspension and liquid-liquid dispersion are sufficient to draw conclusions on the quality of mixing in the canyon tanks. However, any conclusions reached are dependent on the accuracy of the sampling technique. So far two different methods have been used to obtain samples from the agitated tank. In the liquid-liquid dispersion, samples were

withdrawn by vertical tubes whose horizontal tips or openings were positioned in turn at the various sampling locations; the withdrawal velocity in the sampling tubes was maintained at 0.38 m/sec. We found that only 11.5% of the data points reached the overall (mean) organic phase concentration (i.e. 8% vol.). In the solids suspension study a true grab sampler, of the type used widely in academia, was used. After analyzing 483 measurements of the local solids concentration, only 42 individual values reached 1 wt% or more, even though the mean concentration of the solids in the tank was 1 wt% throughout. This suggests that the above sampling techniques and other "intrusive methods" that resemble them in principle are generally inadequate to sample effectively in the complex canyon tank geometry. Thus a more rigorous sampling technique such as using optical devices needs to be explored.

Separations Support - Jim Wong

EES gave three demonstrations of the prototype Bagless Transfer unit to Ambrose Schwallie; Al Williams, 94-1 Research Committee Chairman from DOE-HQ; and Bob Maher, VP and General Manager of Defense Programs.

Interest from the DOE complex has accelerated on the EES Bagless Transfer Program. In support of sharing this technology with other DOE sites, EES has sent to LLNL and LANL a design package consisting of complete shop drawings of the existing prototype unit, copies of PO's for all commercial equipment used on the existing system, and a Tech Transfer Brochure.

In support of the new FB-Line Bagless Transfer, seven canisters welded with the EES Bagless Transfer were leak and burst tested to help establish a baseline for container capabilities. This information will be helpful in developing a complete Welder Qualification Test by the Weld Engineering Group of ASET. Two methods of modifying the welder to have a snap-in tungsten tip have been identified and will be tested soon. The vendor search for a complete commercial rail table system is complete, and a vendor has been selected.

EES conducted a program review of the SNF Storage Vault Program with site DOE and Larry Wolford from DOE-HQ, Program/Project Manager for the SNM Repackaging and Storage Facility. The meeting was considered a success by local DOE and our Separations customer in that Mr. Wolford left with a greater appreciation for the complexity and expertise requirements (Calorimetry, Digital Radiography, Bagless Transfer, etc.) of the program that EES is capable of handling.

EES was requested to design a replacement portable alpha Constant Air Monitor (CAM) by Separations Engineering (SE) as a corrective action to previous H-Canyon Occurrence Reports regarding CAM malfunctions and false alarms. On June 6, a formal design review was held with participants from SE, Health Physics Technology, and EES. The design objectives and features were discussed, and an operational demonstration of the prototype was given. A design functional testing criteria document has been developed by SE, and a test procedure will be created by EES to document the design qualification testing. Laboratory and field facility testing will be conducted on the new prototype.

EES is progressing with the Am/Cm program. Design of the off-gas, fluid feed, and frit feed systems for TNX is 90% complete with fabrication scheduled to begin in July. The first melter will be delivered in the third week of July. Design has begun on systems to be installed in the MPPF.

ENVIRONMENTAL

Algal Problem in F and H Retention Basins - E. W. Wilde

The Biotechnology Group has been assisting High Level Waste Management and the Effluent Treatment Facility with algal blooms in the F and H Retention Basins. These high concentrations of algae in the basins during the last month have caused elevation of the pH in the basin water which is poorly buffered (low alkalinity and hardness). The conventional method of acid control (addition of nitric acid), only exacerbates the algal problem since it produces an additional nitrogen compound which the algae need for growth. Alternative solutions, eg. groundwater dilution, or alternative acids are being tested.

Mitigation Action Plan Activity, Pen Branch - E. A. Nelson

The SCUREF project collecting data on reptiles in the Pen Branch corridor is yielding good early season data. Several unusual species have been caught and a large number of turtles are being caught and turned over to SREL for identification prior to release. This work is being conducted as a thesis project in the Forest Resources Department at Clemson.

A meeting of all interested research parties who are working in Pen Branch was held to coordinate and optimize data collection in Pen Branch. A field trip was conducted to identify a set of "core sampling locations" that all parties will examine within their projects. This will provide a more complete ecological description of the areas and allow some modeling to interrelate the various components. Disciplines involved include, herpetologists, ichthyologists, entomologists, plant physiologists, hydrologists, ornithologists, soil scientists, and foresters representing SRTC, SREL, SRFS, SEFES, USC-Aiken, USC-Columbia, and Clemson.

Assistance to Reactor Engineering for in situ Bioremediation of 108-3S Diesel Storage Sites - K. H. Lombard, J. A. Kastner, T. C. Hazen

A Soil Corrective Action Plan has been prepared for the closure of the 108-3S Oil Storage Facilities. SRS change control approved FY95 funding of the project this month. The plan is being submitted by EPD for approval by SCDHEC. Site characterization will begin in July with final remediation startup by the end of September.

River Water Shut-down Environmental Impact Statement - J. B. Gladden, K. L. Dixon, R. A. Hiergesell, K. M. Jerome, F. A. Washburn J. Cardoso-Neto

Five monitoring wells will be installed in support of the Environmental Impact Statement for the River Water Shutdown of Par Pond. These wells will be used to determine water level measurements and groundwater flow patterns. These water table wells will be installed using cone penetrometry. A scoping meeting has been held and the Site Use/ Site Clearance permits are in process. Drilling is scheduled to start in September.

Assistance to DWPF for Biodegradation of Waste Streams - C. B. Fliermans

Assistance will be provided to DWPF on developing biotreatment systems to effectively handle nitrophenols in HLW going to the DWPF. These easily biodegraded compounds can be effectively treated in HLW since bacteria are not effected by high levels of radiation.

Microbial Induced Corrosion Studies of Foreign Fuel Rods - C. B. Fliermans, C. J. Berry

Liquid samples from the RBOF basins were prepared for microbiological analysis of possible microbial induced corrosion (MIC). Water samples from the basin have already shown that the bacteria present are able to use a larger number of organic carbon sources for growth than normal. A bacterial community may have developed that can live on the low nutrients that are present in this water, thus increasing the possibility of microbial induced corrosion.

Modifications to Diesel Generator Permits - J. Stewart

In connection with an air permit modification, emissions of criteria pollutants were modeled for two diesel generators located in Central Shops. The air permit modification related to hours of operation, which were being increased to 13 and 17 hours a day. The dispersion analyses for sulfur dioxide, total suspended particulates, particulate matter below 10 microns, carbon monoxide, and nitrogen dioxide showed that the contributions to site boundary ambient concentrations of the criteria pollutants would be insignificant.

Support for Emergency Services Department - C. H. Hunter

The SRS Emergency Response Organization (ERO) has recently been down sized and reorganized. As a result, operating procedures used by the ERO are being revised. The restructured ERO identifies one position for meteorological and dispersion modeling support. Comments were provided on the draft procedure, which defines the activities of this and other positions involved in consequence assessment support for the ERO.

Swamp Hydrologic Modeling - K. Chen

A report (SRT-ETS-950471) was written to present results from a hydraulic model of the Savannah River swamp along the SRS boundary. This work demonstrates that ETG can model two-dimensional surface water hydrology for swamps, lakes, reservoirs, and estuaries. Flow velocities and water surface elevations calculated from this hydraulic model can be used to model pollutant transport to support emergency response efforts and environmental restoration work.

Infrared Radiometer - R. J. Kurzeja

A successful test of the infrared radiometer controller was conducted in May. The controller permits computer-controlled movement and adjustment of the radiometer position. This mechanism will be used to obtain measurements of upward and downward short and long wave radiation at the Climatology Site.

SRS Meteorological Data Display G. L. Snyder

Revisions to the current SAM meteorological data display have been completed to the specifications requested by ESD. These include meteorological data from all site met towers and climatology instrumentation. The "SRS Meteorological Data Display" is now in its testing phase. This will be two weeks in duration giving the customer an opportunity to request changes and inclusions to the finished product before acceptance. This is being funded through a WAD from ESD.

Dosimetry Technical Support A. A. Simpkins, G. T. Jannik, and W. H. Carlton

Technical support of EDG's dosimetry function for this month included:

- Performing LADTAP XL analysis for F-Area release
- Performing CAP88 analysis for E-, F-, and H- Area releases
- Modeling A-Area ground release for NESHAP
- Modeling Building 779-A releases for NESHAP

AXAIR89Q Enhancements A. A. Simpkins, G. T. Jannik, and W. H. Carlton

Current AXAIR89Q enhancements include:

- 95% dose calculations at user distances
- improved dispersion coefficients
- groundshine exposure pathway with plume depletion.

All of the above items have been incorporated into the code. Verification is complete for the individual and population dose calculations. An Excel spreadsheet was created to verify the changes. The new, verified version of AXAIR89Q should be available for release during the summer. Three reports will be released with the new version: verification report (80% complete), user's manual (80% complete), and a report discussing the expected impact on dose calculations (10% complete). A training course will inform all users of the changes and expected impact on calculations. As always, previous versions of AXAIR will be maintained by EDG and can be accessed as needed.

Second-Generation Tritium Effluent Water Monitor - K. J. Hofstetter

The TEWM-2 installed in 400-D process sewer continues to operate successfully. Technicians monitor the performance daily by recording sensor readings and performing water quality analyses. Custom designed, reusable resin columns are now installed to permit an expanded choice of ion exchange resin media.

Pond C Study with Underwater HPGe Detector - W. G. Winn

A final report on the Pond C study with the underwater HPGe detector is being written. The experimental work was performed in 1992-1993, with a preliminary report issued to DOE in February of 1993. The final results are in general agreement with the preliminary ones, where minor differences are due to refinements in the analysis. For example, the final Cs-137 inventory for Pond C is 4.5 ± 0.8 Ci as opposed to a preliminary value of 3.9 ± 0.7 Ci, where the difference is due to the finer pond area integration mesh used in the final calculation. A paper on ETS underwater detector programs, including the Pond C studies, will soon be published in the Journal of Radioanalytical and Nuclear Chemistry.

166% HPGe Detector - W. G. Winn

The new 166% HPGe detector in the Underground Counting Facility was inspected and accepted by SRTC Safety and Projects Management on May 18, 1995.

Marinelli beakers are being sought for this detector to optimize soil and vegetation sample counting. No Marinelli has been identified as being large enough to accommodate the 4.75-inch diameter endcap, and it appears that a special order may be required to have them fabricated.

The detector has exhibited a small Cs-137 background of 3.4 cph for its 661-keV gamma peak. Efforts to clean the detector and shield surfaces did not reduce this background, although evidence suggests that the lead shielding is at fault. For example, the 90% detector, when shielded with the same lead

stock, had a comparable Cs-137 background (considering its lower efficiency) of 1.7 cph, which disappeared when surrounded by the different lead used in the active/passive shield. Closer investigation revealed that the 20% and 25% detectors also had comparable rates at ~0.4 cph, although observation of such low rates required exceptionally long counting. Efforts are underway to optimize the performance of the new detector by seeking cleaner shielding.

Sanitary Landfill Groundwater Bioremediation Optimization Test

T. C. Hazen, K. H. Lombard, M. M. Franck, D. Altman, J. D. Young, C. J. Berry, F. A. Washburn, J. Santo Domingo, C. B. Fliermans, J. Shappell, N. O'Halloren

Field extraction/injection campaigns for air and nutrients began at two sites in the SRS Sanitary Landfill. Varying concentrations of gaseous nutrients at different air flow rates will determine the best parameters to provide maximum stimulation of indigenous bacteria to degrade contaminants in the ground water and soil. These studies will optimize the final design of the ground water treatment system for the landfill.

Detailed three-dimensional flow and contaminant transport modeling of the Old Burial Ground - M. Harris,

P. Thayer, A. Smits, J. Haselow
G. Flach, L. Hamm

A detailed, three-dimensional contaminant transport model of the Old Burial Ground has been developed. Initial numerical runs have produced promising simulations of past tritium discharge to Four Mile Branch. The model is currently being refined and evaluated through comparisons to various field data. Following calibration, the model will be used to predict future tritium discharge to Four Mile Branch under various remediation alternatives including no action and capping.

Nascent State Hydrodechlorination (NSH) of TCE/PCE

M. Meyer, B. Looney

Hydrodechlorination is a chemical process in which chlorine atoms are replaced by hydrogen

atoms. The nascent state hydrogen (hydrogen radical) can be generated by an in-situ reaction of a metal (e.g. Zn, Ni) with a dilute mineral or organic acid. This technology has been used to reduce the toxicity of dichlorodiphenyltrichlorethane (DDT), dichlorodiphenyldichlorethylene (DDE), and hexachlorobenzene (HCB).

SRK Environmental has proposed using Nascent State Hydrodechlorination for the remediation of DNAPL. To further evaluate this technology as a cost-effective measure for the detoxification of DNAPL, ESS has developed a statement of work for small-scale experimental testing. Based on the success of bench-scale studies, ESS may pursue further field demonstration activities.

The statement of work and purchase requisition was submitted to the FPE on June 1. Financial review and FPE approval was complete on June 19 and the requisition was hand-carried to the buyer.

Acquisition of hydrologic information from 2-inch monitor wells in the Southern Sector, A/M Area - R. Hiergesell, B. Pemberton, R. Van Pelt

Field testing of the 2-inch monitor wells installed in the Southern Sector of the A/M Area was re-initiated to complete the tests which had originally been scheduled but suspended due to implementation of new and more restrictive containerization requirements.

Originally, testing was scheduled for wells MSB-32CP, -32BP, -88CP, -89BP, and -89CP, however field testing was only completed at MSB -32CP, -32BP, and -89B because newly implemented purged water containerization requirements prevented surface disposal of water originating from the MSB-88CP and -89BP wells. To complete the aquifer testing at these wells a tanker truck having a capacity of approximately 2000 gallons was used to receive the water pumped from the two remaining wells. The purged water was then transported to the A/M Area Air Stripping system. Consequently, only a limited volume of water could be pumped to generate the drawdown curves required to calculate hydraulic

parameters transmissivity, storativity, and leakance.

Pumping rates for each of the wells were approximately 6.0 and 8.5 gallons per minute (gpm) for MSB-89BP and -88CP, hence the durations of the aquifer tests were 5.5 and 4 hours, respectively. Preliminary inspection of water level responses to pumping at these wells suggests that an adequate record was obtained to calculate aquifer hydraulic parameters. Analysis of water level responses to pumping at all 5 wells will now be conducted and a report summarizing the results will be issued in September.

F & H Seepine Tupelo Planting Project
E. A. Nelson, D. Johnson

Characterization of the native vegetation replanting area at the F/H Seepine has resumed. Sampling was conducted to assess the mid-season condition of the Tupelo seedlings at the F14 and F47 planting areas. A trip to photograph the areas found that many of the seedlings were showing signs of stress and mortality. The condition of the seedlings was considerably worse than was seen at the beginning of the season.

Industrial Assistance for Sludge Treatment at Caro-Knit - J. A. Kastner

Industrial assistance is being provided to Caro-Knit in reducing the water content of sludge from their wastewater treatment plant. Wastewater treatment plant modifications and post treatment systems are being examined.

Mill Residue and By-Product Recycling Consortium-K.H. Lombard, R. Nichols

The US Forest Service has provided additional seed money to foster Savannah River Technology Center developed technologies in mill residue and by-product recycling. The Forest Service would like to combine resources (people and money) to gain a stronger hold on the R&D work in the Forest Products Industry and bring this work to SRS. This could lead to a long term inter-agency agreement (partnership) that would fit well with the Bioremediation Center at TNX.

**CRADA with Met One for Fiber Optic
Wind Vane - M. J. Parker**

Work with Met One Instruments concerning the development of a fiber optic measurement based wind vane has been initiated. The project involves developing a working prototype by Met One and performing subsequent wind tunnel and field testing by the Environmental Transport Group (ETG). A non-functional prototype has been submitted by Met One to ETG for review and comments. To assist in this task, Ken O'Dell and Jim Kronberg of Equipment Engineering have also reviewed the prototype and will provide their evaluation. In addition, comments on laser applicability for this sensor by Marty Pechersky of Materials Technology were received. With this new information, Met One will then be expected to manufacture and deliver a prototype for testing.

**CRADA with Met One for an Improved
Model 1585 Bivane - M. J. Parker**

Met One has completed tests that used combinations of different nose weights and fin sizes to determine the optimum design for the new bivane assembly. Preliminary set-up configurations for the 735-7A wind tunnel data acquisition system have been prepared for the delivery of a prototype in June.

**D-Area Powerhouse Privatization - J.
Stewart**

The Department of Energy is currently conducting contract negotiations with the South Carolina Electric and Gas Company (SCE&G) for operation of the D-Area powerhouse (484-D). An in-depth review and update of preliminary air quality impact analyses for the D-Area powerhouse was performed. The analyses confirmed that the ambient air quality standard for SO₂ would be exceeded if the powerhouse were ever operated at the maximum permitted capacity. However, the analysis also showed that normal operating practices, which involve only one or two boilers operating at 50 to 60% capacity, produce ground level concentrations of SO₂ well within the South Carolina ambient air quality standards. Additional studies on behalf of the Power Department showed that no currently feasible change of fuel would bring operation of the

powerhouse full capacity into compliance. Modifications to the powerhouse are under study.

**UCF Gamma Analyses of Non-Routine
Samples - W. G. Winn**

This month a total of 48 non-routine samples were analyzed on different detectors of the Underground Counting Facility. The large 90% and 166% HPGe detectors analyzed 34 IAEA samples (28 biota, eight water filters, one liquid, and one sediment), two USGS samples (sea ice), one Mississippi sediment, and seven special Savannah River samples. Also, two fertilizer samples were counted on the 20% and 25% HPGe detectors. The 166% HPGe detector enhanced the sample throughput.

**Russian Scientists Visit SRS to
Exchange Site Characterization
Technology (June 15-22, 1995)**

B. Looney, C. Strojan
Gayle Bumgartner, D. Bickford

The highlight of the third year of a U.S. Department of Energy international program with Russia was the recent visit to SRS and ORNL by two Russian teams. The teams were comprised of scientists and technical specialists from Russian nuclear facilities. Together, the teams were the largest delegation of visiting Russians to ever visit SRS. The program is officially titled an "Environmental Course," but instead was a two way exchange of technologies, ideas, information, and strategies. One team focused on mixed waste issues (e.g., vitrification, waste processing, etc.) while the second team shared information on innovative site characterization technologies. The site characterization group received information about all of the environmental data collected and reported at SRS from Jim Heffner. The strategy for cost effective characterization based on: site screening methods, understanding geochemistry, and linkage of sampling plans to a unified conceptual model of site geology and groundwater/surface water hydrology was discussed by Miles Denham, Joe Rossabi and others. Greg Flach discussed advances in groundwater modeling. Ken Dixon coordinated a day of field sampling in the seepage zone near Indian Grave Branch to locate the distal end of a tritium plume near K Reactor. The Savannah

River Ecology Laboratory, who cohosted the site characterization group, discussed their advanced analytical methods and molecular scale modeling, and radioecology studies. Susie Grant coordinated a site tour and Conrad Hutto coordinated logistics. The Russians discussed their work in the areas of drilling, geophysics, radio-ecology, deep well injection, etc. The climax of the site characterization work team was seven technical presentations by Russian scientists and a roundtable in which possible collaborations were discussed. The week was a mixture of field sampling, technical presentations, group discussions, and individual interactions. Evgeniy Kudrivstev, representing MINATOM (Russia's equivalent of DOE HQ), felt that the SR exchange was a benchmark in the three years of the program and that the possible collaborations identified in the discussion were important and well formulated. As a result of the week, the groundwork was laid for a long term SR interaction with the outstanding scientists and specialists in Russia.

MAG*SEP Demonstration

K. Jerome, R. Nichols, M. Phifer, F. Sappington, M. Denham, C. Betivas
J. Bibler

The MAG*SEP Demonstration will provide for the development, design and first field tests of two new technologies; the Magnetic Separation System, referred to as the MAG*SEP system, and the EnviroWall Barrier. This demonstration brings DOE, National Laboratories, operating facilities, and private vendors together to develop and test new technologies which are targeted for Environmental Restoration needs. Savannah River is hosting the demonstration and providing process chemistry support, and all site support and site characterization.

John Willis, ANL, visited SRS and the EnviroWall site on June 21. Based on discussions held during John's visit it is very likely WSRC will be requested to analyze all samples collected during the MAG*SEP demonstration. This will require additional funding as our original scope was to analyze only the influent and effluent samples from the process.

A meeting was held on June 26 between representatives of WSRC, Selentec, and RUST

E&I to discuss the demonstration design, demonstration interface and the waste form and volume calculations. During the June 27 weekly conference call it was agreed by all team members that the waste form and volume calculations have been finalized. These calculations will be documented in the process chemistry report to be prepared by Jane Bibler for the recent process chemistry tests.

A draft of the Industrial Wastewater Treatment Package was completed and transmitted to reviewers for comments. Comments were received from WSRC reviewers and a second draft was prepared and transmitted to reviewers on July 7.

Construction of the barrier wall by BMC Corporation is continuing. Projected completion is late July. WSRC staff is providing oversight of the construction activities. Procurement of materials for the MAG*SEP demonstration has begun. The Process Hazards Review of the MAG*SEP treatment system is on hold pending receipt of information that must be provided by Selentec. Monitoring of select wells at the D-Area site continues on a routine basis.

Other items of interest this month include the process chemistry testing being conducted by Jane Bibler has led to recommendations that will minimize the volumes of chemicals used in the process and eliminate several of the wastestreams. There will now be only one waste stream versus the three waste streams originally projected.

Acoustic Enhancement for the Removal of DNAPL - M. Meyer, B. Looney

ESS is investigating the use of Acoustic Excitation Fields (AEF) at the A/M area demonstration site to assess its use for the remediation of DNAPL. Weiss Associates has been contacted regarding Savannah River Site's interest in participating in this study. Based on conversations with Weiss, the following action items were generated:

- WSRC will identify methods of participation (timing schedule) for involvement through Morgantown Energy and Technology Center (METC)

- WSRC will identify possible funding vehicles for collaborative work with Weiss in phase II and III of the study (e.g. CRADA)
- WSRC and Weiss shall define the extent of collaboration in the phase II study
- WSRC will obtain characteristic cores for lab-scale testing.

Since the current METC and Weiss and Associates project schedule does not meet WSRC's goals for a technology field demonstration, WSRC is independently pursuing use and installation of seismic or AEF sources. An equipment rental or services procurement is being prepared to install the sources for a field demonstration. A preliminary statement of work was submitted to Weiss and Associates on June 14 for their review and comment. Discussions will continue with Weiss on June 21 based on further review of the technical documentation. Preliminary discussions indicate Weiss and Associates will need special contractual terms and conditions outside the scope of the existing WSRC terms and conditions. WSRC legal will be involved as required to provide a mutually satisfactory agreement.

New Immunoassays for Mercury

L. Markowski, R. L. Brigmon, J. Kuhns, K. H. Lombard

The Biotechnology Group is collaborating with Sample Management in the evaluation of a new commercial immunoassay test kit for mercury. Sample Management summer coop student, Laura Markowski has been working to validate the use of field mercury bioassay kits for sample screening at SRS. These kits would save both time and money, since they can be done in a matter of hours in any laboratory for a fraction of the cost. Already they have obtained positive results with soil samples from known mercury-contaminated sites. Comparisons are being made with cold vapor atomic absorption, the standard method, to validate immunoassay findings.

Bioremoval of Metals

E. W. Wilde, J. Radway, J. R. Kastner, J. Santo Domingo

The Frisby foam is being used to embed bacteria capable of the degrading organic contaminants in groundwater. The initial formulation will be used to assess the ability of PR131 to degrade TCE in a continuous flow system (CSTR). In addition, a strain of metal removing bacteria has been received from ORNL and is being prepared for foam embedding. The bacteria will be compared with algae to determine if it has advantages over algae in bioremoval of metals.

European Tracer Experiment (ETEX)

D. P. Griggs

An abstract for a paper on the ETEX forecasts was prepared and submitted for the Ninth Joint Conference on the Applications of Air Pollution Meteorology with the Air and Waste Management Association. The RAMS forecasts for the October 23, 1994 ETEX tracer gas release were compared with surface wind data obtained during the release. Data from two times were selected for comparison: 18Z on October 23, 1994, and 18Z on October 25, 1994. The set of first data (173 stations) corresponds to two hours after the release, while the second (238 stations) corresponds to 50 hours after the release. Three forecasts were compared with the data using a RAMS post-processor that interpolates the gridded wind-field to the station locations, calculates the error at each location, and calculates a root-mean-square (RMS) error for the horizontal wind speeds and their corresponding vector components.

The three forecasts examined were

- the initial ETEX forecast, which used data from 0Z
- the second forecast, which used data from 12Z
- the final "analysis", which used data throughout the time domain of the simulation.

The results showed no significant differences in the RMS error among the three forecasts. The RMS error did increase somewhat from the earlier time to the later time. Additional work will be done in comparing sounding data with the forecasts and looking at differences in predicted vertical wind velocities.

RADMAPS Radiation/Position Detection Unit - K. J. Hofstetter and D. W. Hayes, R. F. Eakle

The RADMAPS Data Acquisition System (DAS) software was modified and tested in the burial ground area. Gamma-ray and neutron spectra were taken of waste drums containing TRU contaminated waste in parallel with HPGe measurements. The 2" x 2" NaI gamma-ray detector and the enriched Li-6 doped-glass scintillator neutron detector recorded spectra emanating from the drums containing Pu-239 and Pu-238 under pre-programmed protocols. The data are presently under review. The GPS Tracker was taken to a U. S. Geological Survey position monument on site and recorded positions for an extended test of precision capabilities of the GPS. The data indicated 6-8 ft. accuracy over the 24-hour test period. This information will also provide baseline data for the base unit when the differential GPS is received. Position data were also recorded with the Aerial Monitoring System (AMS) system during a run near Steed Pond and will be georegistered onto site maps as further demonstration of the Nuclear Information System (NIS) portion of RADMAPS.

Demonstration of Innovative FTIR Technology for Offgas Treatment Monitoring - J. Rossabi, J. Demergian

A demonstration with Argonne National Laboratory of an FTIR system for monitoring offgas emissions from a catalytic oxidation system was held at the M-Area Settling Basin where it is presently treating soil gas being extracted from one of the horizontal wells beneath the basin. This technology addresses the Environmental Restoration need for online monitoring equipment to analyze volatile contaminants in a corrosive gas stream.

Aerial Monitoring System

K. J. Hofstetter, R. F. Eakle and G. E. Reeves

The platform was provided for collecting gamma-ray spectra of TRU waste drums presently in storage in the SRS burial ground using the TRAC portable HPGe gamma-ray spectrometer. The Dolch computer, complete with Canberra MCA card, was used to

accumulate the spectra. This effort is in support of a DOE/OTD-sponsored project to develop three-dimensional source scanner for TRU waste using multi-detector, topographical techniques. In preparation for the Unmanned Aerial Vehicle surveys discussed below, the AMS was used to accumulate gamma-ray spectra in the vicinity of Steed Pond using the 4" x 4" x 16" NaI(Tl) detector mounted under the ETS Suburban vehicle. The data were accumulated in the MPHA mode, which resulted in storing 6500 spectra of a 256-channel search along with simultaneous GPS positions recorded every second. Techniques to automate the analyses of the large quantity of data accumulated under these conditions are under development.

Underground Counting Facility Extension - W. G. Winn

The new extension of the Underground Counting Facility was inspected on May 25. Overall the facility was accepted, except for a few punch list items. Occupancy is anticipated in June.

Remotely Operated and Field Deployable Tritium Analysis System

K. J. Hofstetter, J. E. Noakes

The sample holder configuration for the tritium analysis system has now been finalized based on the results of a series of optimization tests. The system will use a 10-mL quartz sample vial having a 40-mm diameter and coated with white reflector paint along the vial edges. The 6-mm thick BGO windows will be used in the specially designed copper sample holder. This configuration has produced analysis results with a background of 1.64 cpm and a tritium counting efficiency of 22%. CAIS has begun the modification for the Packard standard lead shield for increased mobility of the instrumentation. Discussions continue with Packard Instrument Co. asking for additional modifications to their standard instrument design and possible commercialization of the system developed as a result of this project.

Unmanned Aerial Vehicle Data Acquisition System - H. J. Hofstetter, M. M. Pendergast, D. W. Hayes, Eric Corban

Arrangements have been made with technicians from GST to demonstrate the Unmanned Aerial Vehicle complete with radiation sensors, broadband IR radiometer, triple-axis magnetometer, and wave-length selective video cameras to survey selected sites at SRS. The selected sites include the Steed Pond area, the ash pits near the powerhouse in 400-D, and the oil contamination test site in C Area.

Spelman College Begins Collaboration with SRTC - E. W. Wilde

Dr. Victor Ibeanusi, and students: Shea Jones, and LaTonya Gist of Spelman College began a research project at SRS involving the bioremediation of Coal Pile Runoff basin (CPRB) water using an integrated ecosystem. The initial ecosystem design for restoring the ecosystem integrity of the CPRBs was initiated in small (250 sq. in. surface area) ponds set up at the Par Pond Laboratory. Early observations and data from these ponds indicated that pH and the levels and types of metals are major controlling factors in creating a stable-buoyant ecosystem, which can be effective in detoxifying, and removing the metals from the CPRB water. A strategy called the "Continuous Seeding Approach" is being used to gradually raise pH using "Enhanced Processed Vegetation" (EPV) developed by Dr. Ibeanusi, and a sulfate reducing bacterium known as MRS-1. MRS-1 is a multiple-metal-resistant bacterium which has been adapted to CPRB water. Using an experimental protocol involving re-seeding of the test ponds with CPRB-adapted MRS-1 along with EPV, a thick bloom of the MRS-1 on the pond surface has been observed and pH has risen from 2.13 to 3.45, a 38% increase. No bacterial bloom was observed in a control pond (pond containing CPRB water alone) where pH has remained below 2.26. Spelman College will be working with Biotechnology Group over the next year to further develop this technology and plan field demonstrations.

Numerical Simulation of the Groundwater Remediation System at TNX - R. L. Nichols, L. Hamm

A report on the results of numerical modeling of the TNX Area groundwater corrective action

was completed and submitted to the ERD. Shallow groundwater beneath the TNX Area is contaminated with CVOC's, nitrate, low concentrations of mercury, and alpha radioactivity (Nichols, 1992). In order to address the groundwater contamination at TNX, the SRS completed a Record of Decision (ROD) for a corrective action to remediate contaminated groundwater at TNX. The ROD requires SRS to implement a corrective action that includes a recovery well network and a vertical recirculation well.

A three dimensional finite element model of the shallow groundwater system in the vicinity of the TNX was developed and calibrated to match data from existing monitoring wells at TNX. The purpose of the groundwater modeling study was to determine recovery well locations and flow rates necessary to provide hydraulic control of the portion of the plume with $>500\mu\text{g/L}$ TCE. Additionally, the effects of the combined operation of the recovery wells and the VRW was also studied. Three-dimensional particle tracking was used to identify the capture zones for the various pumping scenarios that were simulated. Results of the modeling and particle tracking indicate that the HGCA should contain 4 groundwater recovery wells, including the existing test recovery well TRW1. A total pumping rate of 60 gpm will capture the forecasted $500\mu\text{g/L}$ plume.

Results of the numerical groundwater modeling confirm that the test recovery well installed by SRTC in TNX Area was properly located for inclusion in the recovery well network that will be installed as part of the Interim Record of Decision. Use of the test recovery well may allow SRS to meet the construction milestone a year ahead of schedule.

WASTE MANAGEMENT

Tank 51 Slurry Pump Modification & Testing - M. J. Dalmaso, D. B. Stefanko, IWT and C. L. Sharpe

IWT is coordinating the modification of new slurry pumps (originally slated for installation in Tank 40) to prepare them for installation into Tank 51. The pumps currently installed in the tank leak excessive bearing water which causes operability and process control concerns. Three new pumps are being disassembled, inspected, reassembled and tested at TNX prior to installation into Tank 51. Activities completed this reporting period include:

- The first pump was run-in on 5/11 with no apparent problems.
- The second pump was run-in on 5/22, but was halted after 16 hours of operation due to high vibration readings and noise coming from the pump.
- The lower portion of the second pump was disassembled for inspection on 5/24. Severe scoring and wear was found on the impeller, casing, lower shaft, and throttle bushing. Subsequent inspection of the first pump revealed similar damage.
- A meeting was convened on 5/30 of selected Site personnel knowledgeable in the area of pumps to identify possible causes and solutions to prevent reoccurrence.

The path forward includes disassembling the damaged pumps for further inspection, writing a NCR and shipping selected parts to Bingham for troubleshooting, testing and repair.

Treating DWPF Cold Mercury Recycle at the ETF - M. R. Poirier

Recent analyses of the Defense Waste Processing Facility's (DWPF) cold recycle have identified organic species (such as nitrophenol and nitrosophenol) which were not evaluated in previous feasibility studies. DWPF requested

STRC to evaluate the impact of these organic constituents on the F/H Effluent Treatment Facility (ETF).

This evaluation is being conducted in three phases: Evaporator tests are being performed to determine the partitioning of the organic species in the ETF evaporator. A literature review and laboratory scale tests are being performed to determine the ability of activated carbon to remove the organic species. Toxicity Characteristic Leaching Procedure (TCLP) tests will be performed with DWPF SMECT and concentrated DWPF SMECT which are spiked with mercury to determine these organic species adversely affect the Saltstone process. Activities completed this month:

- Performed literature search to determine which organic species are absorbed by activated carbon.
- Performed laboratory scale test which showed 4-nitrosophenol and 4-phenyllazophenol are adsorbed by carbon.
- Performed evaporator test to show partitioning of organics species in the ETF evaporator.
- Prepared SMECTS and concentrated SMECT samples which will be used to perform TCLP tests.

The path forward is:

- Analyze results from evaporator test (R. Eibling)
- Perform TCLP tests (C. Langton)
- Discuss results with customer
- Document Results

TNX Off-Gas Components Test Facility - D. B. Burns, B. W. Walker, A. Wong

The TNX Off-gas Components Test Facility (OCTF) is a 1/10 scale pilot facility used to evaluate the operating performance of the Consolidated Incinerator Facility (CIF) off-gas

system. Activities completed this reporting period include:

- Completed the third run of the HEPA filter life test. The test parameters were: 5% salt in the quench tank, zero % salt in the scrubber tank and no particulate injection into the burner. Preliminary test data indicated that the HEPA prefilters could last up to three times longer than they normally would in a 10% salt (in the quench) test condition. The next run will test the HEPA prefilters in the same test parameters, but with increased steam and scrubber water flow.
- Revised the operating and lock-out procedures per the Facility Evaluation Board's recommendations.
- Upgraded the piping and relocated the pH probes inside the quench/scrubber tanks followed an off-normal occurrence where the scrubber pH probe was pushed out of its housing under pressure due to a damaged locking mechanism.

Proposals for the Landfill Stabilization Focus Area - W. E. Stevens

At the request of the Landfill Stabilization Focus Area Product Manager, approximately 60 proposals were prepared and submitted to be considered. SRTC principal investigators jointly reviewed the needs statements, determined the teams to write the proposals, and then prepared the proposals.

OCTF Status - D. B. Burns, A. Wong, B. W. Walker

The Off-gas Components Test Facility (OCTF) is a 1/10 scale pilot facility at TNX, which is being used to evaluate the operating performance of the CIF off-gas system. The OCTF is on a critical schedule to test several options that may help in resolving HEPA prefilter life of the CIF off-gas system; increased steam flow to the scrubber, increased water flow to the scrubber, and evaluation of a cleanable HEPA prefilter. The last several attempts to run the OCTF have been shortened

due to insulation accumulation in the off-gas line between the quench and scrubber. The test unit was shut down the week of June 5 for inspection and other maintenance. The expansion joint at the scrubber inlet was found to be the source of insulation. The expansion joint has been removed and repaired. After a shakedown run, testing was resumed the week of June 19. An initial assessment of the three options being tested should be complete by June 30.

Solid Waste Plans - W. E. Stevens, E. L. Wilhite

Solid Waste has conducted three one day meetings to develop plans for the following SRS wastes: TRU waste, Low Level Waste, and Hazardous/Mixed Waste. Plans for the next two years, five years, and ten years have been laid out to establish a roadmap for treating, storing, and disposing of these waste. SRTC participated in each of these meetings and contributed to the overall plan, particularly in the area of identifying the technical issues that need to be addressed for each waste.

Off-gas Components Test Facility (OCTF) Finding Update - D. B. Burns, A. Wong, B. W. Walker

The OCTF is a 1/10 scale pilot facility at TNX which is evaluating operating performance of the CIF off-gas system. Early OCTF operation revealed a design problem associated with the damper between the quench and scrubber. The damper was approximately one half the diameter of the off-gas duct and was located in a vertical position, similar to the CIF. OCTF operation showed a damper prevented proper water drainage from the scrubber due to high gas velocity in the smaller damper opening. Water would accumulate in the duct immediately downstream of the damper and cause an unacceptably high pressure drop across the damper which prevented attaining desired off-gas flowrates. An analysis of the problem revealed the same phenomenon would occur in the CIF and be unacceptable for operation. A design change in the OCTF of installing a damper with a diameter the same size as the duct has solved the problem. SRTC met with the scrubber vendor, Solid Waste Engineering, and Design Engineering, and a decision was made

to make a similar modification to the CIF as was proven at the OCTF. That modification is underway.

SRS Awarded Decon Demo Funding - C. G. May

SRS has just been awarded approximately \$500K from the Transitioning, Decommissioning and Final Disposition Focus Area to conduct a decontamination demo using the Corpex Nuclear Decon Process. The demo will be conducted in the Old Met Lab in 235-F. SRS will prepare the facility and provide support to MELE Associates, which will conduct the demo. A proprietary chemical will be used in the Corpex process to decon equipment. IWT (Cecil May) is the principle investigator for this demo.

DWPF Recycle Stream Organics Program - M. J. Barnes

Flammability calculations were performed for the disposition options for 375 kgal of Recycle Stream mercury-bearing waste from non-radioactive testing of the Defense Waste Processing Facility. Options investigated included interim storage in Tank 47F, interim storage in Tank 22H, and transfer to Tank 50H for disposal in Saltstone. Conclusions that can be made from these calculations follow.

- The limited available volume in Tank 47F makes it a poor storage option. Additionally, transfer of 125 kgal of waste may result in a flammable gas mixture in Tank 47F due to the limited vapor space.
- With respect to flammability, Tanks 22H and 50H will behave similarly. Little difference in flammability will occur between the first and last cargo tankers transferred into either Tank 22H or 50H. Under conservative and expected operating conditions, the composite Lower Flammable Limit (LFL) will not be reached in either Tank 22H or 50H due to cargo tanker transfers of the waste.
- With respect to flammability, both Tanks 22H and 50H are suitable for

receipt of 375 kgal of DWPF Recycle waste. The data indicates that transfers should be made via cargo tanker. In addition, ventilation should be maintained during and for a day after each cargo tanker transfer. The report also allows one to determine the number of tankers transferred per day for each situation to maintain compliance with the National Fire Protection Association Guidelines.

Radiolysis of the organic materials in the waste, formation of hydrogen from the radiolysis of water and reaction of mercury with tetraphenylborate (primarily in Tank 50H) all may contribute small quantities of flammable gases. Due to the low level of radioactive material contained in Tanks 22H and 50H, contributions to the flammable gas mixture due to radiolysis should be insignificant. The effect of radiolysis on the organic materials contained in the DWPF Recycle Stream has not been fully determined at this time.

Tri-n-butyl Phosphate Hydrolysis Study - R. F. Swingle

A report has been drafted documenting the study of hydrolysis of tri-n-butyl phosphate (TBP) in In-Tank Precipitation (ITP) salt solutions. After review by the customer, several new questions were raised. The customer requested that information on the accumulation of TBP in the ITP process tanks be included in the report. It was also requested that the effect of these experimental hydrolysis rates on flammability studies be addressed. Both of these concerns have been included in a new draft of the TBP hydrolysis report.

It was found that TBP accumulation could be expected in Tanks 22H and 50H, but very little accumulation is expected in Tanks 48H or 49H. A one-inch layer is expected to build in Tank 50H in about 2.5 years. It would take over 30 years to gather a one-inch layer in Tank 22H. Under anticipated ITP operating conditions, it would take 700 or more years to collect a one-inch layer in Tank 48H. The rate of TBP elimination by hydrolysis and radiolysis is

expected to preclude any accumulation in Tank 49H.

This new study accounted for the experimental hydrolysis rates and the fact that only one mole of 1-butanol is readily produced by the hydrolysis of each mole of TBP. The hydrolysis of TBP to 1-butanol in the ITP process was found to contribute very little to the approach of these tanks to the lower flammability limit (LFL). The maximum calculated contribution of 1-butanol from the hydrolysis of TBP was less than 0.1%. The earlier studies made the grossly conservative assumptions that each mole of TBP instantaneously hydrolyzed to 3 moles of 1-butanol.

High Level Waste - Malcolm Kyle

EES has completed the design work for the Waste Tank Interior Video Inspection System. Drawings for the deployment cable reel have been reviewed and approved. Fabrication of the system control box has begun, and a work request for fabrication of the operator interface box has been submitted. Revisions to the camera housing drawings are complete, and the drawings have been submitted to procurement for bids.

EES is currently fabricating six RS-485 to BCD converters for the ITP Reel Tapes, and the expected completion date is June 30.

EES was requested by HLWE to modify the Wide Angle Camera System to incorporate a new replacement camera with remote shutter operation. EES completed modifications to the camera holder, and the new camera has been installed. Remote shutter operation will be done electrically using a "cable switch" ordered from the manufacturer.

EES was requested by the New Waste Transfer Facility to determine the cause of unreliable camera operation from their remote cell camera systems. The problem was found to be wiring within the cables supplied by the camera system manufacturer. No strain relief is provided for the cable connectors, and wires were broken inside the connectors. Also, the connectors and the wires were not properly sized for each other so that contacts within the connector were not

crimped correctly. This caused some of the wires to pull out of the contacts. The cables were repaired and have been returned to the customer. The customer was advised that these problems will reappear unless the cables are provided with strain reliefs.

EES was requested by HLW to provide assistance in determining the cause of noise on the 7H Beta Gamma Monitor. EES examined the circuitry and came up with some possible causes based on the circuit and physical aspects of the system. EES will continue to support this effort as needed.

Defense Waste Processing Facility - Malcolm Kyle

EES is continuing work on the Analytical Cell Upgrades for DWPF. All of the internal junction boxes have been received. The configuration and location of receptacles on the junction boxes is complete, and engraving of the connector designators is also complete. Wiring of the junction boxes is expected to begin in July, pending the arrival of the Lemo connector order.

All of the penetration cable wiring diagrams and block diagrams have been completed and reviewed by the customer. Minor revisions are being made to incorporate customer comments. CSWE is assisting EES in this project by fabricating all of the approximately 120 penetration cables, and seventeen cables have been completed. That is all of the cables that can be fabricated until the balance of the Lemo arrival early next month. The nearly six week delay of the order arrival will impact the schedule completion of all components requiring these connectors.

The DCP for the removal of all existing cell penetration cables and the installation of the new cell penetration seals has been completed and is being reviewed by the customer. The DCP for the installation of the new penetration cables is on schedule and is expected to be issued to the customer for review on July 5.

Modifications to the titrator/cell upgrade designs have been made to simplify fabrication and improve the remotability of the titrator and burette drive units. The final design of the cell

services was completed on schedule and is currently being reviewed by the customer.

EES completed the installation of the Gas Chromatograph on the mezzanine level of DWPF in May, and testing on the two SME computer systems has been successfully completed. Testing on the SRAT systems is in progress. Signal connections to the DCS and LCS are being checked out.

EES was requested to assist in getting the DWPF Welder Data Acquisition System operational after TPC performed a software upgrade. Hardware configuration setups were modified, and minor software changes were made to accommodate the new upgrade. The system is now operational.

EES completed re-engineering of the DWPF Melter Borescope and has delivered a set of record drawings to the customer. The Performance Specifications for the Melter Borescope optics have been developed and issued. A system has been defined that will allow qualitative checkout of the borescope optics either "as is" or in the final housing. The system is a portable combination of video components that can be easily carried to a vendor site or used in DWPF checkouts.

EES has completed all electrical drawings for the Late Wash Benzene and Nitrite Analyzer Systems, except for the lab operator interface station wiring diagrams and assembly diagrams. The customer has signed the completed drawings, and the remaining drawings are expected to be done early next month. The software requirements specification has been reviewed by the customer, and additional information will be added, as requested, in the form of flow charts or Structured English descriptions of the software subroutines.

Modifications to the gloveboxes have begun in 717-A. Although BSRI has made some design changes during fabrication, all modifications are expected to be completed on schedule. The draft mechanical enclosure internal layout drawings have begun.

EES provided DWPF with recommendations on a remote video system for the Late Wash process crane to assist the operator in routine

cell operations. Two methods of coupling video and video control between the crane and the stationary, shielded control room were specified as requested by DWPF.

Smart coaxial cable control and light based wireless systems have been defined to couple to the crane over its 100+ foot travel. The smart coaxial cable method uses a single coax cable, per camera, for all video and control functions. A special flat cable technique was defined that is compatible with the environment and the crane. The light-based system uses bi-directional light communications for transmission of the video and controls.

The frequently used wireless radio methods were specifically not recommended due to technical considerations. The metal building environment of this crane is typically problematic with multiple radio or microwave transmissions, due to reflections, nulls, and interferences. The area is now acquiring the system, and EES has assisted in the bid evaluations.

GENERAL

Change Control Status - L. R. Chandler

The current status of the Site Level Baseline Change Proposal (BCP) packages developed by SRTC for the FY95 Annual Operating Plan: thirty-three have been prepared; four are routing in SRTC for approval; three are awaiting DOE approval; twenty-six have been approved by DOE; and twenty-four have been entered into the FY95 AOP electronic data base. As additional thirteen division level BCP packages have been prepared, approved and issued.

High Activity Waste Tank Trailer (HAWTT) Safety Assessment - A. C. Smith

The High Activity Waste Tank Trailer, currently in use under grandfather provisions, must be defensible against the requirements of 19Q for it to continue in service. Continued use is desirable from an economic standpoint. However, continued use is contingent upon the ability to prepare a defensible Onsite Safety Assessment (OSA) for it. A preliminary evaluation of the available documentation on the HAWTT has been completed. The information available is insufficient to support the OSA. However, in a recent scoping inspection, the tank interior appeared to be in better condition than expected. In addition, it may be possible to read material heat numbers on the plates from which the tank was constructed. These markings may permit determination of the applicable material specification. Plans have been prepared for a more detailed inspection. It appears that a significant fraction of the tank interior can be covered visually, along with detailed inspection of about 1/4 of the total weld area.

In parallel, the requirements which must be met are being reviewed to determine the information which must be reconstructed in order to prepare a defensible OSA. Once the additional inspection has been performed, the information will be assessed to determine if it is sufficient to support an OSA.

In Tank Precipitation (ITP) Test Instrumentation - Zafar H. Qureshi and M. R. Duignan

The High Level Waste Engineering Department is presently conducting Radioactive Operations Commissioning Tests on the ITP facility. The purpose of these tests is two-fold: obtain operational data and data to support computational models used by the SAR. This requires upgrading of the existing tank instrumentation as well as installation of new instruments. The Experimental Thermal Hydraulics Group and the Equipment Engineering Section are supporting this activity in several areas. These are: identification of the data requirements, characterizing the existing instrumentation, design and fabrication of additional instrumentation, and provide field support.

The fabrication of the vapor sampling system was completed. This includes assembly of two vertically traversable instrument poles (each with eight sample ports), gas chromatograph based vapor sampling flow loop and a data acquisition/control computer. The system is designed to detect benzene, hydrogen, oxygen and nitrogen during various phases of ITP ROC Tests. The system is now going through a shakedown including leak tests, safety circuit tests, solenoid valve operations for different sampling strategies and mechanical checkout of the vertical traversing mechanism. Five GC units have been acquired from EES and TNX. These units are in different states of operability. Each has two columns, one for benzene only and the other for hydrogen, nitrogen and oxygen. None of the units are detecting benzene levels to the desired sensitivity levels. Two units have been sent back to the vendor for refurbishing. Upon their receipt, the remaining units will be refurbished. It is anticipated that the system will be installed on Tank 48 in early August 95.

Two magnetically held thermocouple probes were installed in Tank 48 through B3 riser. Attempts were made to install T/C probes through risers C1 and C3. These attempts were unsuccessful due to nozzle box obstructions below these risers which were found to be different than shown on the drawings used to design the T/C deployment tool. The first three

T/C leads through B3 riser were damaged due to tighter clearances of the riser plugs than shown on the drawings. ITP Engineering modified a spare plug to accommodate the T/C leads. The installed T/C probes are providing good tank ceiling temperature data now.

The tank annulus wall T/C probes were completed and delivered to ITP. However, ITP Engineering decided to install these probes on the tank ceiling since the ceiling probes were damaged due to riser plug interferences as discussed above. Fabrication of two more probes is underway. The wall T/C installation tool design and fabrication was completed. A mockup practice of the T/C installation will be done in the lab.

5320 Recertification Activities - Q1 Questions - T. Kurt Houghtaling

The 5320 radioactive material packaging is used by several sites within the DOE complex for transport of heat source material over public highways. The authorization basis for use of the packaging, or Safety Analysis Report - Package (SARP) must be re-evaluated periodically and approved by DOE Headquarters. Approval is provided in the form of a Certificate of Compliance (COC) which states that the packaging meet applicable federal and other regulations and specifies transportable payloads.

Development of responses to Q1-series questions from DOE Headquarters continued. Packaging and Transportation (P&T) delivered a presentation to the customer on 6/26/95, describing completion of 119 of 152 questions. A milestone to complete structural analyses by 6/30/95 was also satisfied. Achievement of the milestone was demonstrated in the meeting by presentation of key analysis results.

A dynamic model of the 5320 was used to analyze impact scenarios that the 5320 must survive. 5320 performance in analytical simulation of drop tests demonstrated acceptable stress states within the bolts that fasten the flanges of the secondary containment vessel (SCV) and provided many other structural response parameters. Overall, results from the dynamic analyses agree well with test observations. Test and analysis activities

together, provide a defensible basis for structural evaluation of the 5320 packaging.

A thermal model of the 5320 was used to evaluate package performance in the regulatory fire scenario. Previous fire testing of 5320s necessarily omitted the radioactive payload, but provided data for benchmarking the thermal model. Subsequent analyses added the effect of a maximum heat-source payload to the influence of the fire. Temperature magnitudes and distribution throughout the package showed 5320 survival of the regulatory fire with no loss of payload containment.

In addition, high temperature furnace testing of Silicone O-ring material was completed. The furnace tests were very conservative steady state assessments of O-ring off-gassing behavior. The tests enveloped temperature extremes from the regulatory fire that were either measured or calculated within the primary containment vessel (PVC). Test results showed that the increase in pressure from thermally driven decomposition of the O-ring is small and well within the capability of the PCV. These new data provide the basis for returning the PCV to a former design which successfully used an O-ring seal to support leak testing. The current design depends entirely upon seal weld shrinkage to pull together and seal metal surfaces. The pull, however, loads the non-structural seal weld unacceptably.

Thermal Analysis of Melter Riser - S. J. Hensel

Melter testing has revealed a cool spot in the melter riser near the melt pool. A 3-D conduction analysis of the riser and near wall melter agrees qualitatively with temperature measurements. The cool spot can be greatly reduced by replacing inconel in the riser with an insulating material. The insulating material is already used along most of the riser. Only near the riser entrance is inconel used instead. At this location the cool spot was measured and revealed in the analysis model.

Melter Pour Spout - R. A. Dimenna and M. A. Shadday

DWPF recently requested that ATS develop a dynamic model of the DWPF melter pour spout

to help identify the cause of oscillations in the control pressure during a test pour. Simple physical models were developed and tested to calculate the behavior of selected elements of the melter pour spout system, such as glass level in the riser section of the pour spout, glass level response to changes in the bellows set point pressure, response of the pressure control system to changes in proportional and derivative control constants, and response of the control system to initial heat up of the glass canister when flow first begins. All of the individual models were combined into a single model which captured the interactive effects of glass viscosity, initial glass level in the melter, glass canister heatup, flow rate of injected argon gas, and pressure control system control parameters. Calculated results confirm that system pressure oscillations are affected by physical and control system variables, but a comparison with actual system behavior is awaiting customer review.

Reactor Support - Malcolm Kyle

EES completed testing of the Disassembly Basin Vacuum System submersible electric pump at TNX. Design work was completed on the submersible pump cable management system and the pump hanger bracket. Fabrication of these devices is underway and is scheduled for completion at the end of June.

EES provided field support for troubleshooting and repairing the L Area Horizontal Tube Storage trolley. The trolley is needed for fuel relocation as part of the fuel consolidation program.

EES has ordered a 360 degree blast head for use in abrasive particle cleaning of internal surfaces on MK22 storage canisters. There are approximately 750 of these canisters remaining from the P and L Area dry discharges. EES also met with HP Tech concerning the development of a contamination monitor for pipe internals. This monitor would be used to verify that pipe internal surfaces are free of contamination prior to "free release".

EES is continuing to work on modifications to the Genie Superlifts used for placement and retrieval of large frame breakers. Under the current system, the feet of the lift interferes with proper placement for breaker retrieval. The EES

design will provide an extension for the lifting arm and counterweights to offset increased moments caused by the longer arm.

EES provided a cost estimate to Reactor Projects for the design and fabrication of a tilt table for loading foreign fuel bundles. This device would be located in the Machine Basin in Disassembly.

Site Robotics Support - Ivan Lewis

EES, Separations and Construction personnel removed the elbow crawler system from the B-Line ventilation duct after system use for pipe cutting. The contamination level found on the crawler as a result of work within the duct was 1 Rad beta. The contamination levels on the tether cable were 25 mRad beta and 80,000 d/m alpha. During the course of the crawler work, tether contamination levels were as high as 90 mRad beta and 400,000 d/m alpha.

EES received bids from three vendors for the DWPF Melt Cell Manipulator. Technical evaluation of the bids to determine compliance with specification requirements is underway. The purpose of the new manipulator which will replace one of the existing melt cell manual manipulators is to perform several routine operations that are pushing the limits of the manual manipulators and to provide a method for recovering from a melter pour spout pluggage. The telerobotic manipulator will have a payload capacity of 125 lbs and a reach of approximately 15 feet. It will be equipped with several tools capable of removing solidified glass.

Robotics for Mixed Waste Operations - Ivan Lewis

EES continues subsystem integration on the Stored Waste Autonomous Mobile Inspector (SWAMI II). SWAMI II will be beta tested later this year at Fernald. The system will perform autonomous inspections of drums stored in warehouses including reading drum bar codes and inspecting for dents, bulges, rust spots, and streaks. Digital I/O has been added to the ultrasonic sensors for both drum locating and verifying vehicle position at the end of aisles. The Datacube hardware for off-board analysis of images for rust spots and streaks and

structured light data for dents and blisters has been ordered.

**Office of Technology Development -
Tanks Focus Area - Ivan Lewis**

EES shipped the in-tank OVS (Overview Video System) and the OSVS (Overview Stereo Video System) to Hanford as part of the Underground Storage Tank Integrated Demonstration of tank remediation techniques and technologies. Both systems have been setup in the mock-up at Hanford and are being operated from a remote control trailer. Some problems with the fiberoptics were encountered and are currently being corrected.

**Office of Technology Development -
D&D Focus Area - Ivan Lewis**

EES assisted Reactor, Separations, and DOE-SR personnel in the preparation of FY96 proposals for D&D demonstrations at SRS facilities as part of the Facility Deactivation, Decommissioning, and Material Disposition Focus Area.

Work for Other Customers - Ivan Lewis

EES worked with PaR Systems, Inc. as part of a Cooperative Research and Development Agreement (CRADA), to transfer EES technology for remote standoff control and cutting to PaR. Final system integration was performed in June on schedule at PaR's facility in St. Paul, MN. A final report on the CRADA development is being generated.

EES assisted with a proposal submittal to DOE-HQ EM-63 for Savannah River Site to be the equipment integration site with regard to plutonium stablization systems to be used around the DOE-Complex. EES has on-going dicussions with LLNL and LANL on collaborative efforts for plutonium stabilization equipment development systems, primarily bagless transfer systems for use at each site.

Technology Transfer - Ivan Lewis

EES hosted RedZone Robotics, Inc. for discussions of potential collaborative efforts on a number of robotic related projects. RedZone had previously responded to the Commerce

Business Daily announcement regarding potential CRADA partners. Technologies which are of particular interest to RedZone are EES patented pipe crawlers and wall crawlers as well as remote dismantlement tooling.

EES performed an Industrial Assistance with RedZone Robotics, Inc. involving wall crawler systems for underground tank applications.

Offsite Work - Ivan Lewis

EES and Analytical Laboratories Department (ALD) completed the installation of a State-of-the-Art Automated Controlled-Potential Coulometer at the Safeguards Analytical Laboratories of the International Atomic Energy Agency (IAEA) in Seibersdorf, Austria. The system was based on hardware built by EES for 772-F and 772-1F Labs. The Coulometer measures the amount of Plutonium in a nitric acid solution. Once assembly and installation was complete, EES and ALD personnel trained IAEA technicians and chemists in the operation, maintenance, and calibration of the system. Iron blank samples were measured successfully documenting the accuracy of the Coulometer. ALD personnel will return at a later date to perform "hot" testing of Pu-239 samples.

ITEMS OF INTEREST

June 12, Erich Opperman participated in the EM-26 Packaging Management Council Meeting on June 12, 1995, held just prior to the San Francisco DP Packaging meeting. This newly appointed EM council provides a forum for the identification, analysis, and resolution of packaging issues to support the programmatic needs of the DOE.

June 12-15, Richard Gromada and Erich Opperman participated in the U.S. DOE Defense Programs 2nd Annual Packaging Workshop in San Francisco, Calif. The meeting, hosted by MMES Oak Ridge, brought together approximately 150 personnel from the DOE and contractor organizations to discuss technical and institutional information for the packaging of Defense Programs special nuclear materials. Dick Gromada presented a paper entitled, "Heat Transfer in Cane fiberboard Insulation Exposed to Hypothetical Accident Conditions" and a poster session was presented on, "Savannah River Site Packaging and Transportation".

June 25-28, M. R. Buckner traveled to Philadelphia, Penn. to present a technical paper at the 1995 ANS Annual Meeting, Embedded Topical Meeting and Workshop.

June 26, P. K. Paul was appointed to serve on the ANS International Committee for a 3-year term starting June 1995 to June 1998. He traveled to Philadelphia to attend the committee meeting.

June 28, Tom Spatz gave a Traveling Science Demonstration to a youth group at the Bath First Baptist Church in Bath, SC. Due to the growing interest in the program, Dr. Spatz continues to give these presentations on personal time.

M. N. Van Alstine, N. K. Gupta, and S. J. Hensel was honored with the Vice President's Award for their efforts on: Stabilization: Transfer of Plutonium Sphere Capsules.

The Hydragard Team in the Experimental Thermal-Fluids (ETF) Group was honored with the Vice President's Award for their efforts in

solving a sampling problem by modifying the Hydragard sampler valve. Team members were John Steimke, Tim Steeper, Mike Armstrong, Jerry Corbett, and Keith Rohleder.

The Savannah River Technology Center was notified 6/19/95 that T. C. Hazen, K. H. Lombard, B. B. Looney, C. A. Eddy-Dilek, and C. B. Fliermans had received a 1995 R&D 100 Award for their work on In Situ Bioremediation Demonstration using Gaseous Nutrient Injection. This demonstration of Savannah River Technology Center patented technologies has been cited as the largest and most technically comprehensive in situ bioremediation demonstration ever done. Several companies have already licensed the technology and are using it at sites around the country. This prestigious award will be presented at a ceremony in September in Chicago, and will be featured in R&D Magazine.

The Environmental Sciences Section team of T. C. Hazen, K. H. Lombard, M. M. Franck, B. B. Looney, C. A. Eddy-Dilek, and C. B. Fliermans that worked on the in situ bioremediation via natural gas enhancement demonstration in M area received the Corporate George Westinghouse Signature Award at ceremonies held in the Westinghouse Science and Technology Center in Pittsburgh. One of two corporate GWSA received by SRS. Westinghouse only gives 10 of these awards each year for the entire corporation, so it is an extreme honor to receive this award within Westinghouse.

E. A. Nelson attended the Society of Wetland Scientists Annual Meeting in Boston, MA. The possible use of Pen Branch as a regional restoration reference was discussed with members of various organizations

B. B. Looney, T. C. Hazen, and K. Lombard—ESS

Contact System for Phosphorus Addition to Support Gas Phase Environmental Bioremediation, SRS-93-0055, was allowed by the US Patent Office 06/26/95. Several companies have already applied for licenses and via limited use agreements companies have already begun applying this technology at sites

in Pennsylvania, Michigan, Mississippi and Missouri.

K. J. Hofstetter, D. W. Hayes, and R. F. Eakle submitted a paper entitled "Portable Radiation Detector and Mapping System" for presentation at the 1995 ANS Winter Meeting, San Francisco, CA, November 1995. (WSRC-MS-95-0203X)

K. J. Hofstetter submitted a poster "Continuous Aqueous Tritium Monitoring" for presentation at the Fifth Topical Meeting on Tritium Technology in Fission, Fusion and Isotopic Applications Conference in Lake Maggiore, Italy, from May 28 to June 3. (The paper was published in Extended Book of Summaries, February 1995). The poster presentation was made in absentia by C. E. Murphy, Jr.

K. J. Hofstetter had an article "Aerial Robotic Data Acquisition System" published in the Journal of Radioanalytical and Nuclear Chemistry, Vol 193, No. 1, 89-92 (1995).

P. R. Cable authored Development of Radio Frequency Powered Glow Discharge Devices for Applications in Mass Spectrometry, a Ph. D. Dissertation, which was submitted for publication.

K. J. Hofstetter is scheduled to present at the TREAT High School Teachers Workshop sessions on "History of Savannah River Plant/Site" and "Environmental Protection at SRS", at Savannah State College, June 15 and 22.

W. G. Winn, "Projects at Savannah River Technology Center", Spring'95 RDP/DOE Meeting at EG&G Special Technologies Lab, Santa Barbara, CA (May 2-3, 1995).

Presentations on atmospheric transport modeling with RAMS were made to Dr. John Parmentola, Senior Technical Advisor, DOE/NN-20. The presentations included long-range transport applications (e.g., ETEX) and short-range applications (e.g., cooling tower plumes) and were presented by D. P. Griggs.

B. L. O'Steen made a presentation of cooling tower simulation results for an offsite customer.

A report on these same simulation results is also being prepared for the MTI project.

P. Cable attended the 43rd ASMS Conference on Mass Spectrometry and Allied Topics, May 21- 26, in Atlanta, GA.

A tour of the weather center was given to Dr. John Parmentola, Principal Scientist at Mitre Corporation, Senior Technical Advisor, DOE/NN-20, by A. H. Weber on Underground Facilities and by R. P. Addis and D. P. Griggs on Atmospheric Transport and Multi-Spectral Thermal Imaging.

EES hosted Yuri Kostenko, the Ukrainian Minister for Environmental Protection and Nuclear Safety, in a tour of the Robotics Laboratory. During his visit he was shown several systems for ensuring regulatory compliance (SIMON, MACS, and SWAMI) and pipe inspection crawlers, and emergency response teleoperated vehicles.

EES hosted National Science Center representatives in a tour of the Robotics Laboratory and discussions for traveling robotics exhibits at the center.

EES attended a joint meeting at Clemson University to participate in discussions on the establishment of an International Forest Research Center in the southeast. The meeting was attended by representatives from the USDA Southern Forest Engineering Center at Auburn University, the USDA Forest Service at SRS, the Clemson Forestry Department, EDD, and EES. The need for the center is being driven by industry needs that USDA at Auburn cannot meet due to a range of limitations (inadequate facility, staffing, land resources, etc.) The leaders in this effort would like to establish the center at the SRS Forest Service. The Pulp & Paper Industry has been funding research projects with USDA for over 40 years and would continue to do so with this program as it develops. USDA has well established business relationships with other National Labs, and the same relationships can be established with SRTC. Of a related interest, EES is currently developing design concepts for forest engineering problems for Union Camp Corp. through the Industrial Assistance Program.