"Providing solutions to energy and environmental problems"

QUARTERLY TECHNICAL PROGRESS REPORT

JOINTLY SPONSORED RESEARCH

October-December 1997

*Prepared for
U.S. Department of Energy
Federal Energy Technology Center*

DOE/MC/30127-- 36

PROVIDING SOLUTIONS
TO
ENERGY AND ENVIRONMENTAL
PROBLEMS

QUARTERLY
TECHNICAL PROGRESS
REPORT

FOR
OCTOBER 1, 1997 THROUGH DECEMBER 31, 1997

ON

COOPERATIVE AGREEMENT DE-FC21-93MC30127--36
JOINTLY SPONSORED RESEARCH PROGRAM

FOR THE

U.S. DEPARTMENT OF ENERGY
OFFICE OF FOSSIL ENERGY
FEDERAL ENERGY TECHNOLOGY CENTER
MORGANTOWN, WEST VIRGINIA

BY

WESTERN RESEARCH INSTITUTE
LARAMIE, WYOMING

JANUARY 1998

98 JAN 27 AM 11:05

RECEIVED

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible electronic image products. Images are produced from the best available original document.

Table of Contents

	Page
Program Overview	1
Summary of Appropriations, Obligations & Expenditures	2
Executive Summary	3
Current Obligations	4
Current Expenditures	7
Technical Highlights	8
Summary of Objectives & Accomplishments	9
Task 001 Development and Demonstration of a Practical Electric Downhole Steam Generator for Thermal Recovery of Heavy Oil and Tar	10
Task 002 Wetting Behavior of Selected Crude Oil/Brine/Rock Systems	11
Task 003 Coal Gasification, Power Generation and Product Market Study	12
Task 004 The Impact of Leachate from Clean Coal Technology Waste on the Stability of Clay Liners	13
Task 005 Investigation of Coprocessing Heavy Oil, Automobile Shredder Residue, and Coal	14
Task 006 Injection into Coal Seams for Simultaneous CO ₂ Mitigation and Enhanced Recovery of Coalbed Methane	15
Task 007 Optimization of Carbonizer Operations in the FMC Coke Process	18
Task 008 Chemical Sensor and Field Screening Technology Development	19
Task 009 Demonstration of the Koppelman "Series C" Process Using a Batch Test Unit with Powder River Basin Coal as Feed	20
Task 010 (Old Task 5.25) Remote Chemical Sensor Development	23
Task 011 Market Assessment and Technical Feasibility Study of PFBC Ash Use	24

Table of Contents Continued...

	Page
Task 012 Solid State NMR Analysis of Naturally and Artificially Matured Kerogens	26
Task 013 (Old Task 5.6) Contained Recovery of Oily Wastes Field Demonstration with Bell Lumber and Pole	27
Task 014 "B Series" Pilot Plant Tests	30
Task 015 (Old Task 5.26) InSitu Treatment of Manufactured Gas Plant Contaminated Soils	31
Task 016 Development and Demonstration of a Wood-Fired Gas Turbine System	32
Task 017 Solid State NMR Analysis of Mowry Formation Shale from Different Sedimentary Basins	33
Task 018 Acid-Mine Drainage Prevention, Control, and Treatment Development for the Stockett/Sand Coulee Area	35
Task 019 PERF Dispersion Modeling Project. Phase 2 Major Field Demonstration	37
Task 020 Field Testing of the TaBoRR® Process Using the Asphalt and Dry Bottoms Configurations	39
Task 021 Validation of a New Soil VOC Sampler	42
Task 022 Market Assessment and Demonstration of Lignite FBC Ash Flowable Fill Applications	45

Cumulative JSRP Funding Summarized by Technology Area

More than \$18 million for energy programs emphasizing enhanced oil recovery, coal beneficiation and upgrading, coalbed methane recovery and renewable energy resources

\$4.1 million for technology enhancement activities encompassing resource characterization studies, improved environmental monitors and sensors, and improved dispersion modeling techniques

\$8.9 million for technology to clean underground oily wastes, mitigate acid mine drainage, and demonstrate uses for CCT and PFBC waste solids

Cooperative Agreement DE-FC21-93MC30127
Status of Total Approved Projects on July 1, 1997

***WRI's JSR Program is Focused on Technology Development
to Meet National and Regional Needs***

Goals of WRI's Jointly Sponsored Research Program

Increase the production of U.S. and western energy resources: low-sulfur coal, natural gas, oil, and renewable energy resources

Enhance the competitiveness of U.S. and western energy technologies in international markets and assist in technology transfer

Reduce the nation's dependence upon foreign energy supplies and strengthen the U.S. and regional economies

Minimize the impact of energy production and utilization on the environment

SUMMARY
OF
APPROPRIATIONS,
OBLIGATIONS
&
EXPENDITURES
BY
TASK

Executive Summary

Jointly Sponsored Research Program

The Jointly Sponsored Research Program emphasizes technology commercialization and continues to be highly successful and supported strongly and enthusiastically by WRI's industrial clientele. All of the available Department of Energy (USDOE) funding for each of the first seven years has been committed to projects. All available FY 97 funding was obligated in June 1997. The demand for funds continues to outstrip available monies and an additional \$3 million per year in USDOE funding could easily be accommodated. As summarized in Table 1, since the program's inception in 1990, \$19,140,754 in USDOE funds have been obligated and committed against an industrial match of \$25,446,281.

Table 1
Summary of JSRP Funding for FY 1990-97

Fiscal Year	Funds Available	Funds Committed	No. of Projects	New Starts
1997	2,050,754	2,096,213	22	2
1996	2,220,000	2,174,541	20	2
1995	2,800,000	2,800,000	18	1
1994	2,411,000	2,411,000	17	3
1993	2,437,000	2,437,000	14	9
1992	2,442,000	2,442,000	17	10
1991	2,489,000	2,489,000	11	5
1990	2,291,000	2,291,000	14	14
Total	\$19,140,754	\$19,140,754		

Since entering into a new JSRP cooperative agreement with the Department of Energy on March 26, 1993 (Cooperative Agreement DE-FC21-93MC30127), WRI has put into place projects utilizing a total of \$13,082,477 in USDOE funds. These funds have been matched against \$18,342,205 in industrial funds to produce a program valued at \$31,424,682. Letters of commitment have already been obtained which envision utilizing more than \$5 million in FY 98 funds. As a result of this strong demand for program participation, unless additional funding is available, WRI may not be able to work in a significant fashion with any new JSRP participants until FY 98 or beyond. In fact, we estimate that \$6.5 million would be needed in FY 98 to adequately meet present demand. As Table 1 clearly indicates, new program participants can only be added in those instances where existing money can be reobligated.

Table 2
Tasks Approved for Funding Through Fiscal Year 1997

Task	Project	Previous Commitments			FY 97 Commitment			Total Commitment		
		USDOE	Sponsor	Total	USDOE	Sponsor	Total	USDOE	Sponsor	Total
Energy Programs										
1	Electric Downhole Steam Generator	1,282,785	1,315,200	2,745,985				1,282,785	1,315,200	2,745,985
2	Wetting Behavior of Crude Oil/Brine/Rock Systems	1,132,356	1,220,793	2,353,149				1,132,356	1,220,793	2,353,149
3	Kerr Coal Product Market Study	57,039	60,000	117,039				57,039	60,000	117,039
7	Optimization of FMC Carbonizer	48,418	45,000	93,418				48,418	45,000	93,418
9	Demonstration of the "Series C" Process	2,456,205	2,588,800	5,045,005	548,527	932,500	1,481,027	3,004,732	3,521,300	6,526,032
14	"Series B" Pilot Plant Tests	8,668	10,092	18,760				8,668	10,092	18,760
6	Enhanced Recovery of Coalbed Methane	1,135,900	1,716,270	2,852,170				1,135,900	1,716,270	2,852,170
16	Demonstration of a Wood-Fired Gas Turbine System	1,416,234	2,303,984	3,720,218				1,416,234	2,303,984	3,720,218
Subtotal Energy Programs		7,537,605	9,260,139	16,797,744	548,527	932,500	1,481,027	8,086,132	10,192,639	18,278,771

Table 2 (Continued)
Tasks Approved for Funding Through Fiscal Year 1997

Task	Project	Previous Commitments			FY 97 Commitment			Total Commitment		
		USDOE	Sponsor	Total	USDOE	Sponsor	Total	USDOE	Sponsor	Total
Technology Enhancement Programs										
8	Chemical Sensor and Field Screening Technology	749,900	749,900	1,499,800				749,900	749,900	1,499,800
10	Remote Chemical Sensor Development	355,000	232,081	587,081				355,000	232,081	587,081
12	NMR Analysis of Matured Kerogens	30,192	15,000	45,192				30,192	15,000	45,192
17	NMR Analysis of Mowry Formation Shales	60,064	60,000	120,064	20,000	20,000	40,000	80,064	80,000	160,064
19	PERF Phase II Demonstration	502,124	945,330	1,447,454				502,124	945,330	1,447,454
21	Validation of a New VOC Sampler	50,541	62,500	113,041	149,762	187,500	337,262	200,303	250,000	450,303
Subtotal Technology Enhancement		1,747,821	2,064,811	3,812,632	169,762	207,500	377,262	1,917,583	2,272,311	4,189,894

Table 2 (Continued)
Tasks Approved for Funding Through Fiscal Year 1997

		Previous Commitments			FY 97 Commitment			Total Commitment		
Task	Project	USDOE	Sponsor	Total	USDOE	Sponsor	Total	USDOE	Sponsor	Total
Environmental Programs										
4	Impact of CCT Waste Leachate on the Stability of Clay Liners	231,043	259,580	490,623				231,043	259,580	490,623
11	Market Assessment Study of PFBC Ash Use	447,638	603,500	1,051,138				447,638	603,500	1,051,138
13	CROW Field Demonstration Bell Lumber and Pole	120,800	541,396	662,196	23,000	36,000	59,000	143,800	577,396	721,196
15	In Situ Treatment of MPG Contaminated Soils	405,289	1,360,523	1,765,812				405,289	1,360,523	1,765,812
18	Acid-Mine Drainage Prevention and Control	211,068	210,845	421,913				211,068	210,845	421,913
20	Field Testing of the TaBoRR Process	285,000	285,415	570,415	1,282,287	2,500,000	3,782,287	1,567,287	2,785,415	4,352,702
22	Market Assessment Study of PFBC Ash Use from Lignite				72,637	79,996	152,633	72,637	79,996	152,633
Subtotal, Environ. Programs		1,700,838	3,261,259	4,962,097	1,377,924	2,615,996	3,993,920	3,078,762	5,877,255	8,956,017
Total, All Programs		10,986,264	14,586,209	25,572,473	2,096,213	3,755,996	5,852,209	13,082,477	18,342,205	31,424,682

Current Expenditures

Table 3
Expenditures on Contract DE-FC21-93MC30127

<i>Task</i>	<i>Budget</i>	<i>Expended Prior Periods</i>	<i>October 1997</i>	<i>November 1997</i>	<i>December 1997</i>	<i>Total</i>
1	\$1,282,785	\$1,304,835		Completed		\$1,304,835
2	1,132,356	1,161,421		Completed		1,161,421
3	57,039	56,989		Completed		56,989
4	231,043	232,574		Completed		232,574
5				Withdrawn		
6	1,135,900	1,018,543	4,504	2,123	1,847	1,027,017
7	48,418	36,974		Completed		36,974
8	749,900	745,899		Completed		745,899
9	3,004,732	2,388,181	18,186	113,050	36,467	2,555,884
10	355,000	354,182		Completed		354,182
11	447,638	439,203	1,196	994		441,394
12	30,192	30,780		Completed		30,780
13	143,800	125,855	399	1,259	4,985	132,499
14	8,668	8,668		Completed		8,668
15	405,289	398,000		Completed		398,014
16	1,416,234	1,282,013		Completed		1,282,391
17	80,064	61,694	3,865	423		65,983
18	211,068	197,540	1,704	2,301	1,837	203,383
19	502,124	368,101	21,457	14,251	29,290	433,099
20	1,567,287	1,395,791	23,073	21,265	36,868	1,476,997
21	200,303	78,930	10,901	9,237	15,671	114,739
22	72,637	23,558	3,963	3,402	3,611	34,534
Total	\$13,082,477	\$11,709,730	\$89,263	\$174,343	\$130,919	\$12,104,255

Technical Highlights

Operation of the 500,000 tpy commercial plant was resumed in mid December following modifications that were made to correct mechanical problems (Task 009). Production of 100,000 tons of K-Fuel to be used for a test burn is now underway.

On Task 013, the phase-one, full-scale remediation at the Bell Lumber and Pole Site in New Brighton, Minnesota is operating with over 43,000 gallons of organics recovered. The project is operating continuously with the injection/production rates and the injection temperature being continuously increased to meet design values. The organic production rate is exceeding anticipated values.

On Task 021 Susan Sorini attended the meeting of ASTM Committee D-34 on Waste Management in San Diego in October. At the meeting, an update on the status of the draft practice for using a coring tube for sampling and storing soil for volatile organic analysis was given, and ASTM D-4547 was discussed.

Testing has confirmed the acceptable geotechnical properties of the MDU flowable fill material. (Task 022). The environmental testing has shown some elevated pH, sodium, SAR, and sulfate levels in the permeate of the MDU flowable fill. Through mix design it appears possible to produce an MDU flowable fill that can compensate for the elevated sodium and SAR properties. This concept will be verified in the forthcoming months.

**SUMMARY
OF
OBJECTIVES
&
ACCOMPLISHMENTS
BY
TASK**

This page intentionally left blank.

Task 2	Wetting Behavior of Selected Crude Oil/Brine/Rock Systems	Status Completed
<p style="text-align: center;">Sponsors</p> <p><i>ARCO, British Petroleum, Chevron, Conoco, Dagang (China), ELF (France), Exxon, Marathon, Mobil, NorskHydro (Norway), Phillips, Shell (The Netherlands), Statoil (Norway), and the University of Wyoming</i></p>		
<p style="text-align: center;">Reporting Period: October 1 through December 31, 1997</p>		
<p style="text-align: center;">Background</p> <p><i>Fluid distribution and the displacement of oil by water or other fluids in an oil reservoir are governed by the fluid-solid interactions (wettability) of that system. Wettability governs interface shapes, which determine the mechanisms and efficiency of oil displacement from reservoir rocks. Because water flooding accounts for more than half of the oil production in the United States, understanding the effect of wettability on oil recovery is of great importance. To this end, WRI has undertaken a study of crude oil/brine/rock interactions for several selected crude oils, including oil from Prudhoe Bay. Special attention is being given to the possibility of increasing the efficiency of waterfloods through selection or adjustment of the composition of the injected brine.</i></p> <p style="text-align: center;">Status</p> <p style="text-align: center;"><i>The project has been completed.</i></p>		

Task 3	Coal Gasification, Power Generation, and Product Market Study	Status Completed
Sponsor Kerr Coal Company		
Reporting Period: October 1 through December 31, 1997		
Background <i>The primary use of western low-sulfur coal is for power generation. Other potential uses of this coal need to be evaluated. This study is to perform a market survey of potential products and alternate technologies that may produce high-value products from coal obtained from the Kerr Company coal mine in Walden, Colorado.</i>		
Status <i>The project has been completed.</i>		

Task 4	The Impact of Leachate from Clean Coal Technology Waste on the Stability of Clay Liners	Status Completed
<p align="center">Sponsor Public Service Company of Colorado</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p>Wastes generated from clean coal technologies have much different physical and chemical characteristics than the wastes generated from conventional power plants. These wastes can have significantly different impacts on the permeability of a clay liner, which can affect the active lifetime of the liner. This study is evaluating the influence that clean coal technology waste materials will have on the stability of clay liners. Specifically, an understanding of the chemical and physical interactions will be determined between clay liners and waste leachates. The findings of the study will provide industry with valuable information for the management of wastes generated by the implementation of clean coal technology programs.</p> <p align="center">Status</p> <p align="center">The project has been completed.</p>		

**Task
5**

**Investigation of Coprocessing Heavy Oil,
Automobile Shredder Residue, and Coal**

**Status
Withdrawn**

**Sponsor
Environmental Recovery Systems, Inc.**

Reporting Period: October 1 through December 31, 1997

Background

A major environmental problem today is the disposal of automobile shredder residue (ASR). This residue is composed of plastic, rubber, foam rubber, wood, glass, dirt, oil, and other fluids. WRI is developing a low-temperature coprocessing concept for conversion of ASR, heavy oils, and coal into gasoline and diesel fuel distillates. This concept is being explored to alleviate the problems associated with ASR disposal and to generate useful product streams.

Status

This project was withdrawn due to the sponsor's inability to provide matching funds.

Task 6	Injection into Coal Seams for Simultaneous CO₂ Mitigation and Enhanced Recovery of Coalbed Methane	Status Ongoing
<p align="center">Sponsors Amoco, Conoco, Resource Enterprises Inc., and New Mexico Petroleum Recovery Research Center</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p><i>This study is evaluating the technical feasibility of injecting CO₂, a byproduct of methane recovery from some coalbeds, into the coalbeds as both a technique of mitigating the level of CO₂ emissions from the production of methane from the coalbeds and as a technique for enhancing the recovery of methane from the coalbeds. The evaluation will be based on the operation and results of a two-well field pilot test in northwestern New Mexico.</i></p>		

Task Objectives

The overall objective of this task is to test the technical viability of injecting CO₂ into the Fruitland Coal to displace methane from the coal and to mitigate CO₂ emissions which are a consequence of primary coalbed methane production from surrounding wells in the area. To evaluate this technical viability, a field test was conducted and the test is being interpreted using data measured in WRI's laboratory, as well as using Amoco's state-of-the art coalbed methane simulator. Also, a second pilot of the process is being evaluated using the simulator. Ultimately, the technology developed will be applied to a Wyoming coal. The task is divided into five subtasks:

- Subtask 6.1: Two-Well Pilot Test of CO₂ Injection
- Subtask 6.2: CO₂/N₂ Laboratory Tests in the Fruitland Coal
- Subtask 6.3: Modeling of Two-Well Pilot Test
- Subtask 6.4: Allison Unit CO₂ Pilot Study and
- Subtask 6.5: CO₂/N₂ Laboratory Tests in Wyoming Coals.

Quarter Objectives

- Incorporate comments from Amoco on the final draft document for Subtask 1 and send the revised manuscript to WRI's Publication Coordinator.
- Send a draft of the final report on the modeling study for Subtask 4 to Amoco for review.
- Contact Wyoming coalbed methane operators, obtain coal samples from these operators and begin laboratory testing of the samples.

Accomplishments

Subtask 6.1-Two-Well Pilot Test of CO₂ Injection

Amoco's revisions were incorporated into the Subtask 1 report and the revised document has been reviewed by WRI's Publication Coordinator. The report is currently in internal peer review.

Subtask 6.2-CO₂/N₂ Laboratory Tests in the Fruitland Coal

This Subtask has been completed. No further work is anticipated.

Subtask 6.3-Modeling of Two-Well Pilot Test

This Subtask has been completed. No further work is anticipated.

Subtask 6.4-Design of Phase II CO₂ Injection

The pilot data were updated and the actual pilot performance and simulations were redone. Predicted and actual pilot performance were compared. A draft final report that analyzed the most recent performance of the pilot was written and sent to Amoco for their review in October. Amoco is still reviewing the document.

Subtask 6.5 CO₂/N₂ Laboratory Tests in Wyoming Coals

Preliminary contacts have been established with coal mine operators in the Gillette, Wyoming area. Negotiations for the coal samples are ongoing.

Activities for Next Quarter

- Complete internal peer review of the Subtask 1 report and have the report bound.
- Send the final document on Subtask 4 to WRI's Publication Coordinator when Amoco completes its review.
- Continue negotiations to obtain Wyoming coal samples for laboratory measurements.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 006
INJECTION INTO COAL SEAMS FOR
SIMULTANEOUS CO₂ MITIGATION AND
ENHANCED RECOVERY OF COALBED
METHANE

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
365 NORTH NINTH STREET
LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING	812,639	1,701,789
FY 1994 FUNDING		
FY 1995 FUNDING	323,261	14,481
FY 1996 FUNDING		
FY 1997 FUNDING		
PROJECT FUNDING TO DATE	1,135,900	1,716,270

TOTAL PROJECT VALUE \$2,852,170

PROJECT EXPENDITURES

CHARLES MONES, PROJECT MANAGER

MAJOR MILESTONE STATUS

SUBTASK 4
DESIGN OF PHASE IISUBTASK 5
CO₂/N₂ LAB TESTS
(WYOMING)QUARTERLY
REPORTS

FISCAL YEAR 1998

MARCH

JUNE

SEPTEMBER

DECEMBER

COSPONSOR FUNDING IN FY 95 CONSISTED OF \$14,481 CASH

COSPONSOR FUNDING IN FY 93 CONSISTED OF \$41,389 CASH AND \$1,660,400 IN-KIND

Signature of Recipient and Date

Lee E. Brecher 1/16/98

Signature of USDOE Reviewing Representative and Date

Task 7	Optimization of Carbonizer Operations in the FMC Coke Process	Status Completed
Sponsor University of Wyoming Western Coal Consortium		
Reporting Period: October 1 through December 31, 1997		
Background <i>Operation of the FMC coking process to date has resulted in insufficient production of heavy tar materials that serve as the binder in the coke production. Laboratory tests were conducted by WRI, in conjunction with the University of Wyoming, to develop the optimum operating conditions for the carbonizer to maximize the amount of tar produced for binder and to investigate the applicability of the process to other western coals.</i>		
Status <i>The project has been completed.</i>		

Task 8	Chemical Sensor and Field Screening Technology Development	Status Completed
Sponsor In-Situ Incorporated		
Reporting Period: October 1 through December 31, 1997		
<p>Background</p> <p><i>The determination or screening of environmental contaminants in the field using portable analytical methodologies or down-hole real time in-situ measurements is an area of great interest in the environmental industry. WRI is expanding its efforts into new technology areas for the development and commercialization of these technologies.</i></p> <p>Status</p> <p><i>The project has been completed.</i></p>		

Task 9	Demonstration of the Koppelman "Series C" Process Using a Batch Test Unit with Powder River Basin Coal as Feed	Status Ongoing
<p align="center">Sponsor K-Fuel Incorporated</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p>Although having the desirable characteristic of being low in sulfur, most western coals are comparatively low in heating value. Bench-scale tests have been successfully conducted using the Koppelman "Series C" process in which subbituminous Powder River Basin coal has been converted to a higher value product having the characteristics of a low-sulfur bituminous coal. WRI is working with K-Fuel Inc. to construct and operate a large-scale batch unit that will provide the design basis for a commercial plant and to evaluate the product samples and process emissions from the unit.</p>		

Task Objectives

- (Phase I) Demonstrate the feasibility of the Koppelman Series C process by constructing a 1,000 lb. batch test unit; conducting tests to further develop the design basis for a commercial plant; and producing samples of the product for testing and evaluation.
- (Phase II) Improve the process economics by designing, constructing and testing a low-cost, high-efficiency version of the processor.
- Characterize the gaseous and water emissions from the process by determining the quantity and composition of those respective emissions.
- (Phase III) Support the design and operation of the 500,000 ton per year commercial plant now being constructed by KFx and Thermo Ecotek.
- Expand the market for the products by testing high sulfur U.S. coals and foreign coals.

- Increase the product density by developing an extrusion system, and

Reduce the costs of future plants using the Koppelman Series C process by developing a feed-coal preheater along with an inverted processor.

Quarter Objectives

Continue to support the startup activities of the commercial plant and conducting bench-scale tests and tests using the Series C pilot plant. Prepare an annual technical report describing activities during the first year of Phase III.

Accomplishments

During this quarter we conducted extensive activities to help diagnose and correct problems in the commercial plant. We also continued bench-scale testing of foreign and domestic coal and participated in several tests using the Series C pilot plant. We are continuing preparation of a technical report describing WRI activities during this phase of the project.

Activities for Next Quarter

Continue to support the startup activities of the commercial plant and continue bench-scale testing and testing using the Series C pilot plant. Complete preparation of a technical report describing activities during Phase III.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 009
 DEMONSTRATION OF THE KOPPELMAN
 "SERIES C" PROCESS USING A BATCH TEST
 UNIT WITH POWDER RIVER BASIN COAL
 AS FEED

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
 365 NORTH NINTH STREET
 LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING	604,999	634,200
FY 1994 FUNDING	851,206	954,600
FY 1995 FUNDING		
FY 1996 FUNDING	1,000,000	1,000,000
FY 1997 FUNDING	548,527	932,500
PROJECT FUNDING TO DATE	3,004,732	3,521,300
TOTAL PROJECT VALUE \$6,526,032		

PROJECT EXPENDITURES

NORMAN MERRIAM, PROJECT MANAGER

MAJOR MILESTONE STATUS

COSPONSOR FUNDING IN FY 97 CONSISTED OF \$932,500 IN-KIND

COSPONSOR FUNDING IN FY 96 CONSISTED OF \$250,000 CASH AND \$750,000 IN-KIND

COSPONSOR FUNDING IN FY 94 CONSISTED OF \$175,000 CASH AND \$779,600 IN-KIND

COSPONSOR FUNDING IN FY 93 CONSISTED OF \$634,200 IN-KIND

Signature of Recipient and Date

LEE E BRECHER 11/6/98

Signature of USDOE Reviewing Representative and Date

**Task
10
(Old
5.25)**

Remote Chemical Sensor Development

**Status
Completed**

**Sponsor
In-Situ Incorporated**

Reporting Period: October 1 through December 31, 1997

Background

The detection and monitoring of groundwater and soil contaminants is essential to environmental mitigation efforts. WRI is continuing work begun under the earlier cooperative agreement on the development of needed instruments for accurate measurements of chemical materials with easy-to-use, portable equipment and for in-situ, real-time monitoring. This includes development of a new field test kit for measurement of diesel and other fuels in soils and a downhole monitoring device for volatile organic compounds. The work involves optimizing soil extraction chemistry, exploring optimal design and configuration of the fuel test kit photometer, and constructing prototype instruments for downhole VOC monitoring.

Status

The project has been completed.

Footnote

This task completed work begun as Task 5.25 under the previous cooperative agreement. Total USDOE and cosponsor funding was \$575,000 each for a project total of \$1,150,000.

Task 11	Market Assessment and Technical Feasibility Study of PFBC Ash Use	Status Ongoing
<p align="center">Sponsor Electric Power Research Institute</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p><i>The chemical characteristics of pressurized fluidized bed combustion (PFBC) ash are quite different from other Clean Coal Technology (CCT) ashes. These characteristics may make the PFBC ash more amenable to options for its use than other CCT ashes. This study is to make a market assessment of potential uses of PFBC ash, evaluate the technical feasibility of these uses, and develop plans for full-scale demonstrations of the most promising options.</i></p>		

Task Objective

The objective of this task is to determine the market and technical use options for PFBC ash.

Quarter Objectives

- Continue preparation of the final report.

Accomplishments

- Hydration phase analysis composition changes as a function of curing conditions were completed and the data are being analyzed. Germination studies were completed and plant production studies were via greenhouse testing were completed. The soil amendment greenhouse study used each of the PFBC

ashes and both Meadow Foxtail Grass and Common Bermuda Grass and an acid soil. Each of the PFBC ashes showed potential for amending an acid soil supporting the establishment of both grass species. Second cutting production was lower than expected, but third cutting production showed recovery for all species. The cause for this behavior is presented being evaluated.

- Preparation of the final report continued. The topical report is being modified to include the results of the Karhula high sulfur coal tests.

Activities for Next Quarter

- Continue preparation of the final report.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 011
MARKET ASSESSMENT AND TECHNICAL
FEASIBILITY STUDY OF PFBC ASH USE

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
365 NORTH NINTH STREET
LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING	99,998	100,000
FY 1994 FUNDING		
FY 1995 FUNDING	147,640	303,500
FY 1996 FUNDING	200,000	200,000
FY 1997 FUNDING		
PROJECT FUNDING TO DATE	447,638	603,500

TOTAL PROJECT VALUE \$1,051,138

PROJECT EXPENDITURES

ALAN BLAND, PROJECT MANAGER

MAJOR MILESTONE STATUS

ASH CHARACTERIZATION

EMBANKMENTS/FILLS

CEMENTING MATERIAL

SOIL STABILIZATION

SYNTHETIC AGGREGATE

SOIL AMENDMENT
(OPTIONAL)QUARTERLY
REPORTS

FISCAL YEAR 1997

MARCH

JUNE

SEPTEMBER

DECEMBER

COSPONSOR FUNDING IN FY 96 CONSISTED OF \$200,000 IN-KIND

COSPONSOR FUNDING IN FY 95 CONSISTED OF \$303,500 IN-KIND

COSPONSOR FUNDING IN FY 93 CONSISTED OF \$100,000 IN-KIND

Signature of Recipient and Date

Lee E. Brechev 1/16/98

Signature of USDOE Reviewing Representative and Date

**Task
12**

***Solid State Nuclear Magnetic Resonance (NMR) Analysis
of Naturally and Artificially Matured Kerogens***

***Status
Completed***

***Sponsor
University of Wyoming--EPSCoR***

Reporting Period: October 1 through December 31, 1997

Background

As part of the University of Wyoming research project to develop new approaches and supporting technology for oil and gas exploration in the United States, pressure compartmentalization is being modeled. To do so, fundamental data are required on the natural and artificial maturation of petroleum source rocks. WRI is performing solid-state NMR measurements to provide a significant part of the required data.

Status

The project has been completed.

Task 13 (Old 5.6)	Contained Recovery of Oily Wastes (CROW™) Field Demonstration with Bell Lumber and Pole	Status Ongoing
Sponsor Bell Lumber and Pole		
Reporting Period: October 1 through December 31, 1997		
<p align="center">Background</p> <p><i>Operation of a pole and tie treatment plant in New Brighton, Minnesota for a number of years resulted in contamination of soils at the site with organic materials. WRI is using the CROW process to demonstrate remediation of the site. The process displaces and recovers part of the contaminating materials. This is followed by in-situ bioremediation of the residual oily substances.</i></p> <p align="center">Footnote</p> <p><i>This task completes work begun as Task 5.6 under the previous cooperative agreement. Total USDOE funding is \$587,644 and total cosponsor funding is \$2,024,955 for a project total of \$2,612,599.</i></p>		

Task Objectives

The objective of this task is to design, construct, and operate a field demonstration of the CROW™ process technology to treat a site contaminated with organic wastes from the wood treatment process.

Quarter Objective

Continue the phase-one, full-scale field demonstration.

Accomplishments

As of October 1997, the CROW system has been operating continuously for 194 days. At that time the CROW system was shutdown for maintenance, installation of some new equipment and to treat an oil/water emulsion that had again developed in the process tank. WRI conducted maintenance on the data acquisition system while the system was down. The emulsion was transferred to the oil storage tank and the system was restarted in December 1997.

The development of an oil/water emulsion in the 10,000 gal process tank after six to nine months of

operation continues to be a problem. It appears that the main source of the emulsion is the oil and water returned to the process tank from the air flotation unit. This fluid accumulates and is slow to separate. However, when the emulsion is transferred to the oil storage tank, it will break and the water is then pumped to the top of the process tank. The top to the organic layer in the tank is then skimmed and sent to the oil storage tank. Previously, this upper organic layer has been allowed to collect and only occasionally has it been removed.

At the end of December 1997, approximately 8.3 million gal of water have been injected and over 43,000 gallons of oil recovered. During 1997, about 16,00 gal of the produced oil were reused in the pole treatment operation. Assuming the current injection and extraction rates are maintained, another 20 to 24 months of operation will be needed to achieve 20 PV of injection.

The phase-one modeling with the WRI thermal simulator has produced an acceptable match with the cumulative oil production and the aquifer temperatures achieved in the field.

Activities for Next Quarter

Operation of the phase-one, full-scale remediation
will continue next quarter.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 013
CONTAINED RECOVERY OF OILY WASTES
(CROW™)
FIELD DEMONSTRATION WITH BELL LUMBER
AND POLE

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
365 NORTH NINTH STREET
LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING	90,800	
FY 1994 FUNDING		207,396
FY 1995 FUNDING		250,000
FY 1996 FUNDING	30,000	84,000
FY 1997 FUNDING	23,000	36,000
PROJECT FUNDING TO DATE	143,800	577,396

TOTAL PROJECT VALUE \$721,196

PROJECT EXPENDITURES

LYLE JOHNSON, PROJECT MANAGER

MAJOR MILESTONE STATUS

THE PROJECT COSPONSOR HAS ADDED AN ADDITIONAL \$541,396 CASH TO THE PROJECT RAISING THEIR TOTAL CONTRIBUTION FROM \$1,940,955 TO \$2,482,351
COSPONSOR FUNDING IN FY 97 CONSISTED OF \$36,000 CASH

Signature of Recipient and Date

Lee E Brecher 11/6/98

Signature of USDOE Reviewing Representative and Date

**Task
14**

**"B Series"
Pilot Plant Tests**

**Status
Completed**

**Sponsor
Heartland Fuels Corporation**

Reporting Period: October 1 through December 31, 1997

Background

In a previous JSRP task, WRI participated with Heartland Fuels Corporation in conducting pilot-scale tests of the "B" series process using three different coals. The present study determined the characteristics of the process condensate when operated at lower temperatures than previously tested. Seven tests were conducted in the pilot plant and samples of the condensate were collected and analyzed.

Status

The project has been completed.

**Task
15
(Old 5.26)**

***In Situ Treatment
of Manufactured Gas Plant Contaminated Soils
Demonstration Program***

***Status
Complete***

Sponsors

***Pennsylvania Power and Light, US Environmental Protection Agency, Gas Research Institute,
and Electric Power Research Institute***

Reporting Period: October 1 through December 31, 1997

Background

The process of manufacturing gas from coal years ago resulted in the contamination of soils with carcinogenic materials. One such site that is presently being cleaned is the Brodhead Creek Site in Stroudsburg, Pennsylvania. WRI is using its CROW process in conjunction with in-situ biotreatment to demonstrate remediation of the site. The overall steps in the study are to design the application of the CROW process to the site, obtain permits, construct and operate the field demonstration test and evaluate the results.

Footnote

This task completes work begun as Task 5.26 under the previous cooperative agreement. Total USDOE funding is \$518,689 and total cosponsor funding is \$1,360,523 for a project total of \$1,879,212.

Status

The project has been completed and awaits EPA approval for site closure.

Task 16	Development and Demonstration of a Wood-Fired Gas Turbine System	Status Completed
Sponsors Power Generating Inc. and Office of Conservation and Renewable Energy, US Department of Energy		
Reporting Period: October 1 through December 31, 1997		
Background <i>Development of a means to use inexpensive solid fuels for electrical power generation and thermal energy has the double benefit of providing low-cost energy and utilization of an otherwise possibly unused resource. Power Generating Inc. has patented a unique, direct-fired gas turbine power system that could be operated on such fuels. The system is expected to operate at thermal efficiencies in excess of 70% through full utilization of the electrical and thermal energy generated. Problems generally inherent in such systems are overcome by the unique design of this system and by close control of fuel specifications and operating procedures. WRI is working on the detailed design of a demonstration unit. When designed, a 425 kilowatt power system will be constructed and tested on a clean wood fuel. Immediately following the wood testing, the system will be reconfigured and operated on a low-ash coal.</i>		
Status <i>The project has been completed.</i>		

Task 17	Solid State NMR Analysis of Mowry Formation Shale from Different Sedimentary Basins	Status Ongoing
<p align="center">Sponsors University of Wyoming and Gas Research Institute</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p><i>New approaches and supporting technology are needed to reverse the diminishing returns from oil and gas exploration in the United States. The discovery of subsurface fluid or pressure chambers has the potential to delineate a new class of hydrocarbon traps, thereby revitalizing interest in domestic exploration. The University of Wyoming has a research project to develop a conceptual model of the formation, distribution, and destruction of pressure chambers and seals in sedimentary basins. A key to understanding the diagenetic and maturational behavior is knowledge of the organic carbon structure of the kerogen in petroleum source rocks and how the kerogen structure changed during petroleum generation. As a part of this project, WRI is performing solid-state NMR measurements to provide information on the diagenesis and maturation of petroleum source rocks. The material being studied in this task is Mowry Formation shale from sedimentary basins.</i></p>		

Task Objective

The objectives of this JSR project are to use solid-state nuclear magnetic resonance (NMR) methods to study the maturation of source rocks from different sedimentary basins brought about naturally by depth of burial and artificially by hydrous pyrolysis experiments.

Quarter Objective

Continue analyses on samples as required..

Accomplishments

Cross polarization, magic-angle spinning ¹³C NMR measurements were made on 29 samples (8 coals and 21 shales) from different formations in the Wind River Basin. The samples ranged in burial depths from surface coal mine samples to about 20,000 ft. Carbon aromaticities ranged from 0.58 to 0.95 for the coal samples. The NMR spectra for 16 of the shale samples had very poor signal -to-

noise ratios after 15 hrs of signal averaging indicating little or no organic carbon in the samples. Total organic carbon (TOC) values were not available prior to the NMR analyses. Subsequently, TOC analyses were obtained. The values for the shales ranged from 0.1 to 18 %.

Dipolar dephasing NMR measurements were made on selected samples to obtain information about carbon structural changes that occur as a result of burial depth. These analyses showed that the size of the aromatic carbon cluster increased from about 2 rings to about 10 condensed rings for the coal sample that had been buried to a depth of 19,815 ft.

Activities for Next Quarter

Perform NMR analyses on Cretaceous shales and coals from different basins in support of research at the Institute For Energy Research. Prepare a final topical report.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 017
ANALYSIS OF MOWRY FORMATION SHALE
FROM DIFFERENT SEDIMENTARY BASINS

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
365 NORTH NINTH STREET
LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING		
FY 1994 FUNDING	30,064	30,000
FY 1995 FUNDING	30,000	30,000
FY 1996 FUNDING		
FY 1997 FUNDING	20,000	20,000
PROJECT FUNDING TO DATE	80,064	80,000
TOTAL PROJECT VALUE \$180,064		

PROJECT EXPENDITURES

FRAN MIKNIS, PROJECT MANAGER

MAJOR MILESTONE STATUS

CONDUCT ANALYSIS
AS REQUIREDQUARTERLY
REPORTS

FISCAL YEAR 1997

MARCH

JUNE

SEPTEMBER

DECEMBER

COSPONSOR FUNDING IN FY 97 CONSISTED OF \$20,000 CASH
COSPONSOR FUNDING IN FY 95 CONSISTED OF \$30,000 CASH
COSPONSOR FUNDING IN FY 94 CONSISTED OF \$30,000 CASH

Signature of Recipient and Date

LEE E Brecher 1/16/98

Signature of USDOE Reviewing Representative and Date

Task 18	Acid-Mine Drainage Prevention, Control, and Treatment Development for the Stockett/Sand Coulee Area	Status Ongoing
<p align="center">Sponsor Montana Bureau of Mines and Geology</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p><i>Extremely acidic water is continually discharging from abandoned coal mines in the Stockett/Sand Coulee area in Montana. The water is unusable and contaminates other waters in the area. Considerable money has been spent trying to remediate the acid-mine drainage that is occurring and in replacing other water supplies that have been contaminated by the drainage water. Techniques applied to the problem so far have focused on managing and containing the mine waters, with little success. This study is identifying the geologic, hydrologic, and chemical factors that control the production of the acid-mine drainage. Once the mechanisms are identified, potential treatment techniques will be evaluated. The most promising techniques will be modeled using a series of laboratory studies. Results of the study will be used to design a field demonstration project for the amelioration of drainage water at a specific site in the problem area.</i></p>		

Task Objective

The task objective is to evaluate the methods available and to develop methods to control or eliminate the production of acid in the Stockett/Sand Coulee mine area.

Quarter Objectives

Column studies evaluating the impact of acid neutralizing materials on acid mine drainage will continue. Selected treatments dealing with acid neutralization in underground mine situations using alkaline and phosphate materials will be simulated in the laboratory. A selected number of the core samples will be analyzed. The monitoring program will continue at the mine site.

Accomplishments

On-site water monitoring is on-going. A column study showing the impact of underground placement of acid-neutralizing materials on acid mine drainage is ongoing. Analysis of overburden and coal samples continues.

Activities for Next Quarter

Core samples will continue to be analyzed to determine the extent of the acid-forming reaction zone in the Number 6 mine. A set of columns evaluating a combination of acid neutralizing materials in various sequences on acid mine drainage will be initiated. The monitoring program will continue at the mine site.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 018
ACID-MINE DRAINAGE PREVENTION,
CONTROL, AND TREATMENT DEVELOPMENT
FOR THE STOCKETT/SAND COULEE AREA

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
365 NORTH NINTH STREET
LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING		
FY 1994 FUNDING	119,665	120,000
FY 1995 FUNDING	91,403	90,845
FY 1996 FUNDING		
FY 1997 FUNDING		
PROJECT FUNDING TO DATE	211,068	210,845

TOTAL PROJECT VALUE \$421,913

PROJECT EXPENDITURES

TERRY BROWN, PROJECT MANAGER

MAJOR MILESTONE STATUS

COSPONSOR FUNDING IN FY 95 CONSISTED OF \$90,845 IN-KIND
COSPONSOR FUNDING IN FY 94 CONSISTED OF \$120,000 IN-KIND

Signature of Recipient and Date

LEE E BREDEY '1/6/98

Signature of USDOE Reviewing Representative and Date

Task 19	PERF Dispersion Modeling Project Phase 2 Major Field Demonstration	Status Ongoing
<p align="center">Sponsor Petroleum Environmental Research Forum <i>(Allied Signal Corporation, Amoco Corporation, Chevron Research and Technology Co., CITGO Petroleum Corporation, Clark Oil and Refining Co., Exxon Research and Engineering Co., Marathon Corporation, Mobil Research and Development Co., Phillips Petroleum Co., and Shell Research and Development Company)</i></p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p><i>WRI and Petroleum Environmental Research Forum (93-16) are assessing the application of newly developed mathematical models for predicting dense gas dispersion by testing the models against the experimental results of large scale field simulations of chemical spills. The PERF and WRI are conducting field scale tests of dense gas dispersion in order to validate the models and to provide the hydrocarbon and chemical industries with information needed to conduct risk management assessments. Major components of the tests are; source emissions release system, meteorology data analyses and meteorology instrumentation, and the array configuration. The WRI 1993 HAZMAT spill test results, wind tunnel tests, and model results were used to aid in the design of the dispersion grid dimensions, sensor location, and test operation.</i></p>		

Task Objective

Implement and conduct the PERF 93-16 tests to the design specification and collect data for gas releases in the simulated petroleum refinery/tank farm under neutral and stable atmospheric conditions

Quarter Objectives

Develop the data reduction and validation procedures to be used for both the WRI-PERF sponsored enhanced roughness tests and EPA sponsored smooth tests that compose the entire "Kit Fox" field tests.

Accomplishments

WRI has drafted a calibration and validation procedure and sent it to PERF. Calibration and

validation procedure activity, independent of EPA, have also been conducted this quarter.

The Kit Fox dispersion data will test application of newly developed/modified mathematical models for predicting dense gas dispersion. The models were developed through the concurrent two and three dimensional wind tunnel studies conducted by WRI, EPA and the PERF. Studies conducted at the EPA, RTP wind tunnel, University of Arkansas, and the University of Surrey (Great Britain) are also a part of the analyses phase of the Kit Fox project.

Activities for Next Quarter

Complete the calibration and processing of dense gas dispersion tests and complete the quality assurance for the final design specifying the calibration with traceable standards and procedures for test operations. The final report will be prepared.

Program/Project Identification No. DE-FC21-93MC30127	Program/Project Title TASK 019 PERF DISPERSION MODELING PROJECT PHASE 2 MAJOR FIELD DEMONSTRATION	Reporting Period 10/1/97 through 12/31/97
Name and Address WESTERN RESEARCH INSTITUTE 365 NORTH NINTH STREET LARAMIE, WYOMING 82070		Program/Project Start Date MARCH 26, 1993
		Completion Date JUNE 30, 1998

	USDOE	SPONSOR(S)
FY 1993 FUNDING		
FY 1994 FUNDING		
FY 1995 FUNDING	502,124	945,330
FY 1996 FUNDING		
FY 1997 FUNDING		
PROJECT FUNDING TO DATE	502,124	945,330
TOTAL PROJECT VALUE \$1,447,454

COSPONSOR FUNDING IN FY 95 CONSISTED OF \$315,000 CASH AND \$630,330 IN-KIND

Signature of Recipient and Date LEE E Bredner 4/16/98	Signature of USDOE Reviewing Representative and Date
---	--

**Task
20**

**Field Testing of the TaBoRR
Process Using the Asphalt
and Dry Bottoms Configurations**

**Status
Ongoing**

Sponsors

**Naval Petroleum Reserve -3, Pease Oil Field Equipment,
Wallace Energy, Inc., the Rocky Mountain Oilfield Testing Center
and Canadian Earth and Environmental Engineering, Inc.**

Reporting Period: October 1 through December 31, 1997

Background

Tank bottom wastes are emulsions composed of crude oil, water and solids that are produced from various depths. The crude oil composition is dependent on the source rock and reservoir maturation and consists of a wide range of hydrocarbons that include alkanes, naphthenes and aromatic compounds. These compounds have a wide range of emulsion characteristics that prevent the effective use of any current technology. Although the TaBoRR process was conceptually designed to handle this wide range of emulsified material, further testing is required to verify this experimentally. This project addresses the issues of processing a variety of different feed materials from many sources as well as modifying the process to handle a wider range of oil, water and solid concentrations.

Task Objectives

The task objectives are to:

- Perform modifications to the process to allow for handling larger water concentrations and larger solid sizes present in the feed material;
- Test and operate the unit using a variety of feed materials;
- Determine the feasibility of using the bottoms material as a road material;
- Perform modifications to the process to convert the bottoms into solid material and use the gaseous hydrocarbons as a fuel source for the process; and
- Test and operate the unit to ensure environmental compliance and verify process economics

Quarter Objectives

Install a circulation pump on the stripper and test operations and finish processing the NPR-3 material and determine product quality.

Complete the pyrolyzer modifications, and determine the processing capacity of the pyrolyzer by processing stripper bottoms currently being stored in tanks at the WRI/ATC.

Conduct a short-term test using an inertial separation device to evaluate this alternative for de-watering TaBoRR feedstocks.

Accomplishments

A cause and effect analysis determined that the fouling in the stripper could be reduced and possibly eliminated by recirculating the material. This can be achieved by installing a high temperature circulation pump in the stripper. A variable speed pump was procured and installed.

Work on processing the NPR-3 material had to be deferred until next quarter because of problems described below discovered with the pyrolyzer.

Shakedown tests of the pyrolyzer subsystems were continued. As the plant was being readied for a processing run using stripper bottoms, it was discovered that the bed material was being ejected from the processing screw. Inspection showed holes in the processing screws caused by the screws rubbing against the housing. Damage appeared to be caused by galling. A complete map of the worn areas on the housing was made by using an ultrasonic thickness gauge, and damaged areas were cutout and patched. The plant is ready for continued shakedown and testing.

A three-phase inertial separation device was rented and tested for suitability as a front-end for TaBoRR feedstocks which might contain greater than 10 % water. For difficult feed materials, such as Wallace material, the device was very successful in reducing the water content to a TaBoRR compatible level.

Activities for Next Quarter

Finish processing the NPR-3 material and determine product quality. Complete the pyrolyzer modifications, and determine the processing capacity of the pyrolyzer by processing stripper bottoms currently being stored in tanks at the WRI/ATC.

Program/Project Identification No.

DE-FC21-93MC30127

Program/Project Title

TASK 020
FIELD TESTING OF THE TABORR
PROCESS USING THE ASPHALT
AND DRY BOTTOMS CONFIGURATIONS

Reporting Period

10/1/97 through 12/31/97

Name and Address

WESTERN RESEARCH INSTITUTE
365 NORTH NINTH STREET
LARAMIE, WYOMING 82070

Program/Project Start Date

MARCH 26, 1993

Completion Date

JUNE 30, 1998

PROJECT FUNDING HISTORY

	USDOE	SPONSOR(S)
FY 1993 FUNDING		
FY 1994 FUNDING		
FY 1995 FUNDING		
FY 1996 FUNDING	285,000	285,415
FY 1997 FUNDING	1,282,287	2,500,000
PROJECT FUNDING TO DATE	1,567,287	2,785,287

TOTAL PROJECT VALUE \$4,352,702

PROJECT EXPENDITURES

ROBERT SATCHWELL, PROJECT MANAGER

MAJOR MILESTONE STATUS

COSPONSOR FUNDING IN FY 97 CONSISTED OF \$750,000 CASH AND \$1,750,000 IN-KIND
COSPONSOR FUNDING IN FY 96 CONSISTED OF \$285,415 IN-KIND

Signature of Recipient and Date

Lee E Brecher 11/6/98

Signature of USDOE Reviewing Representative and Date

Task 21	Validation of a New Soil VOC Sampler	Status Ongoing
Sponsor En Chem Incorporated		
Reporting Period: October 1 through December 31, 1997		
<p align="center">Background</p> <p><i>WRI is providing technical support directed at achieving national acceptance for the EnCore sampling device to enhance its market acceptance by both the regulatory community and environmental contract firms that are responsible for the evaluation of VOC contamination at sites throughout the country. One version of the EnCore sampler is accepted for use by the state of Wisconsin. It is a stainless steel device that requires cleaning after use. En Chem is developing a disposable version of the sampler which will lower the cost of use and enhance its acceptance. WRI is evaluating the operation of the stainless steel device. Following successful evaluation, WRI will approach the American Society for Testing and Materials (ASTM) to initiate a process for method preparation and approval in ASTM format. The ASTM approval process will be initiated with the goal of providing national acceptance of the EnCore samplers. WRI will also provide technical support to En Chem in the development of a disposable plastic version of the EnCore sampler.</i></p>		

Task Objective

Western Research Institute is facilitating national acceptance of the EnCore™ soil volatile organic compound (VOC) sampling device by conducting product tests, method development, and method validation activities.

Quarter Objectives

- Attend the meeting of ASTM Committee D-34 on Waste Management in San Diego in October and discuss the new draft practice for using the sampling device and revision of ASTM D-4547, Standard Guide for Sampling Wastes and Soils for Volatile Organic Compounds.
- Work with the corporate co-sponsor to perform experiments to verify the performance of the disposable prototype EnCore sampling devices.

Accomplishments

- Susan Sorini attended the meeting of ASTM Committee D-34 on Waste Management in San Diego in October. At the meeting, an update on the status of the draft practice for using a coring tube for sampling and storing soil for volatile organic analysis was given, and the concurrent subcommittee and main committee balloting results of the draft revision of ASTM D-4547, Standard Guide for Sampling Wastes and Soils for Volatile Organic Compounds, were discussed.
- The latest revisions of ASTM D-4547, Standard Guide for Sampling Wastes and Soils for Volatile Organic Compounds were reviewed. Several changes were recommended. The ASTM main committee ballot, which includes the revised draft of D-4547 was received in December. Comments were prepared, and the ballot and comments will be sent to ASTM in January.

- Comments on EPA's new proposed performance-based measurement system (PBMS) were prepared at the request of ASTM. These were included in a letter from the president of ASTM to EPA.
- The status of upcoming tests required for the development of the new ASTM practice was discussed with En Chem, Inc. personnel. Final versions of the disposable 5-gram soil sampling device are now ready. They were tested briefly by Al Hewitt at the U.S. Army Cold Regions research laboratory, who tested their performance with different types of O-rings and various storage times and temperatures. The data were evaluated statistically by Susan Sorini, and several of the O-ring systems were found to hold VOCs for 48 hours at 4°C. Sampling devices with the O-ring selected for use in the final design were found to hold VOCs for up to six days at 4°C and up to 28 days at -12°C. Thus, the devices are

ready for systematic testing to be performed. The data on the performance of the devices are needed before the new draft ASTM practice describing their use can be balloted. A list of experiments that need to be performed was prepared.

Activities for Next Quarter

- Work with the corporate co-sponsor to schedule experiments to generate data on the performance of the sampling devices for inclusion in the new ASTM draft practice describing their use.
- Send the main committee ballot with comments on ASTM D-4547, Standard Guide for Sampling Wastes and Soils for Volatile Organic Compounds, to ASTM.
- Prepare a topical report for FY 97 activities.

Program/Project Identification No. DE-FC21-93MC30127	Program/Project Title TASK 021 VALIDATION OF A NEW SOIL VOC SAMPLER	Reporting Period 10/1/97 through 12/31/97
Name and Address WESTERN RESEARCH INSTITUTE 365 NORTH NINTH STREET LARAMIE, WYOMING 82070		Program/Project Start Date MARCH 26, 1993
		Completion Date JUNE 30, 1998

PROJECT FUNDING HISTORY		
	USDOE	SPONSOR(S)
FY 1993 FUNDING		
FY 1994 FUNDING		
FY 1995 FUNDING		
FY 1996 FUNDING	50,541	62,500
FY 1997 FUNDING	149,762	187,500
PROJECT FUNDING TO DATE	200,303	250,000
TOTAL PROJECT VALUE \$450,303

COSPONSOR FUNDING IN FY 97 CONSISTED OF \$37,500 CASH AND \$150,000 IN-KIND
COSPONSOR FUNDING IN FY 96 CONSISTED OF \$12,500 CASH AND \$50,000 IN-KIND

Signature of Recipient and Date LEE E Bredley 4/16/98	Signature of USDOE Reviewing Representative and Date
--	--

Task 22	Market Assessment and Demonstration of Lignite FBC Ash Flowable Fill Applications	Status Ongoing
<p align="center">Sponsor North Dakota Industrial Commission and Montana-Dakota Utilities</p>		
<p align="center">Reporting Period: October 1 through December 31, 1997</p>		
<p align="center">Background</p> <p><i>Controlled low strength flowable fill materials have found acceptance in the construction industry as a viable low cost option for excavatable and structural fill applications. Use of the FBC ash derived from the burning of North Dakota lignite at the Montana-Dakota Utilities (MDU) Heskett plant in flowable fill construction materials represents a potential new market for the ash providing revenue and avoiding the costs and environmental consequences associated with its disposal. This study is to (1) establish the engineering and environmental properties of MDU ash based flowable fill materials; (2) make an assessment of the market for MDU flowable fill; and (3) demonstrate the viability of MDU flowable fill materials through full scale demonstrations.</i></p>		

Task Objective

Determine through laboratory testing and field demonstration the technical and environmental potential of using FBC ash from the Montana-Dakota Utilities (MDU) Heskett fluidized bed combustion (FBC) plant in the production of 'excavatable' and structural' grade flowable fill materials for construction applications.

Quarter Objectives

- Complete the laboratory scale MDU CLSFFM testing
- Initiate market assessments and potential field demonstration sites

Accomplishments

MDU CLSFFM Market Assessment

The market assessment of the Bismarck-Mandan region for the MDU flowable fill material has been initiated. Several potential demonstration sites and activities have been identified for the Fall '97 construction period that could be used for the demonstration portion of this project. A number of

project delays including delays in environmental assessment tests has in turn delayed NDDH approval. The demonstration activities have been postponed until Spring of '98.

As part of the market assessment, MDU and WRI personnel have participated in workshops; meetings and discussions with various engineering departments and contractors, and the ND Department of Health. The objectives of these activities were to: (1) inform these parties about the engineering and environmental properties of the MDU CLSFFM; (2) ascertain their concerns so that they can be addressed through further testing; and (3) ultimately receive their endorsement or permission to pursue a demonstration of the MDU CLSFFM.

The results of these discussions have been incorporated into the scope of testing. At the present time, NDDH still has concerns about the impact of the fill materials on the adjacent soils. As such, NDDH has requested further testing to verify at a laboratory scale the potential impact of the MDU flowable fill on local soils. These tests are being conducted and are described later in this discussion.

Although the TCLP extracts do appear to meet the Drinking Water Standards for the RCRA metals, the North Dakota Department of Health (NDDH) has continuing concerns with the levels of sodium, sulfates, chlorides, and radionuclides. NDDH believes that an alternate leaching procedure (e.g., ASTM 3987) may be more appropriate in assessing the impact on water resources and the impact on local soils. These concerns are addressed in our proposed permeability and permeate testing as part of Task II.

MDU CLSFFM Additional Testing

Although the results of the preliminary testing appear to be promising, there are a number of technical issues that need further clarification relating to geotechnical and environmental performance. The geotechnical properties that remain undefined include: (1) better definition of the pressures of expansion-shrinkage associated with wet-dry cycling; (2) better definition of the settlement characteristics of the CLSFFM; (3) determination of the benefit of AEA on freeze/thaw durability; (4) assessment of the permeability and permeate quality of CLSFFM and its impact on soils; and (5) assessment of longer term embed materials compatibility (particularly with galvanized conduit) with MDU CLSFFM.

Expansion-Shrinkage Pressures - Wet/dry cycle durability testing by WRI of the MDU CLSFFM indicated that there was a expansion-shrinkage cycling of the material coincident with the wet/dry cycles. Although small in magnitude, this swelling and contraction of the material on wet/dry cycling could be detrimental to embed materials. However, previous testing was conducted under zero load pressures. It is unclear whether under loads equivalent to several feet of fill material if the expansion/shrinkage would still exist. As a result, testing was conducted to determine the pressures exerted by the CLSFFM during wet/dry cycles. ASTM D-2435 and 3877 will be modified to determine these values. In these tests, the load is changed to present a non-expanding situation. The pressure associated with this load represents the amount of load (depth of fill) necessary to stop the expansion/shrinkage.

Standard consolidation tests were performed according to ASTM D-2435. The complete results of the testing are presently being evaluated.

However, preliminary analysis suggests that the MDU 'structural grade' flowable fill material shows very little consolidation with loads up to 18.6 tsf. Testing was also conducted to ascertain the pressures associated with the swelling and shrinkage observed during wet/dry cycle durability testing. The preliminary results indicate no swelling with loads as low as 0.3 tsf. This suggests that swelling is not a problem if overburden loads of 0.5 feet are present.

Freeze/Thaw Cycle Performance - Preliminary testing by WRI confirmed that commercially available air-entraining agents (AEA) are compatible with MDU CLSFFM, in that they do entrain air. The entrained air is important in developing a resistance to deterioration when the material is subjected to freeze/thaw conditions. Freeze/thaw durability is important for structural-grade CLSFFM applications more so than for the excavatable trench grade CLSFFM applications.

The benefit of AEA dosages on the freeze/thaw cycle resistance of the structural grade CLSFFM has been quantified according to ASTM D-560 testing. Both freeze/thaw and wet/dry cycle durability testing has been completed. The testing used the MDU 'structural' grade flowable fill with and without air entrainment. The results of the testing indicate that AEA are not needed for freeze/thaw durability. However, AEA can be used to reduce the strength for excavatable fill materials.

Environmental Testing - The North Dakota Department of Health had suggested that WRI conduct environmental testing to include more detailed characterization of the raw ash and leaching according to the ASTM D-3987. Samples of both the MDU raw fly ash and MDU flowable fill mix have been subjected to ASTM leachate D-3987 testing and bulk chemical analysis. The characterization of these materials is extensive, including trace metals and radionuclides. The list covers the relevant chemical species included in the Primary and Secondary Drinking Water Standards. The results have been tabulated and were reviewed by ND Department of Health. In summary, with the exception of the pH the D-3987 extract meets the specifications of both the domestic and agriculture water standards. However, the ND Department of Health analysis concluded that the data were inconclusive for pH,

sodium and sulfates. They wish to reserve their opinion of the environmental character of the flowable fill materials until they could review the results of all of the permeate analyses described below.

Permeate Characteristics - The permeate characteristics are being tested according to the experimental plan and methodology developed in conjunction with the North Dakota Department of Health. Based on the results of the ASTM D-3987 leachate and bulk analysis tests, WRI has developed a list of chemical parameters to be analyzed for on the permeates from the 'field simulator'.

Environmental 'field simulator' testing is underway using a series of flex-wall permeameters at WRI. To date, WRI has set up or is initiating tests using the following materials.

- Test 1 - MDU 'S' grade flowable fill core surrounded by a local ND soil;
- Test 2 - MDU 'S' grade fill only;
- Test 4a - 50:50 Mix of Rubblized MDU 'S' grade fill with soil;
- Test 4b - 50:50 Mix of Rubblized NDRM excavatable fill with soil;
- Test 4c - 50:50 Mix of Rubblized MDU 'E' grade fill with soil;
- Test 4d - 50:50 Mix of Rubblized MDU 'E2' grade fill (anti-SAR) with soil;
- Test 5 - Local ND soil;
- Test 6 - MDU 'E' grade fill core surrounded by local ND soil;
- Test 7 - NDRM excavatable fill core surrounded by a local ND soil (comparative test);
- Test 8 - NDRM excavatable fill only (comparative test);
- Test 9 - MDU 'E' grade fill core surrounded by a local ND soil;
- Test 10 - MDU 'E' grade fill only;

Permeates are being collected for analysis from all tests. The permeate sampling intervals are at approximate water/solids contacting ratios from 0.5 to 5. The Test 1 results indicate an elevated SAR level in the initial waters permeating through the field simulator. However, the concentrations of key components appear to decrease with successive permeate samples. The Mix 6 rubblized MDU flowable fill and ND soil mixture, designed to simulate the impact of excavated fill on the soil, also shows elevated levels of sodium and sulfates and even nitrates/nitrites in the initial permeate samples. It is expected that these constituents will decrease in concentration in later permeate samples. The presence and origin of the nitrates/nitrites is curious since neither the ash nor the soil showed any significant concentrations. Additional testing (Tests 7, 8, 9, and 10) of the MDU excavatable grade MDU flowable fill and the excavatable flowable fill using the Leland Olds ash as being commercially applied in the Bismarck-Mandan area. These data are being evaluated as they are being generated.

The hydraulic conductivity of the soil and the flowable fill materials is very low, in the range of 10^{-8} to 10^{-9} cm./sec. As a result the testing is taking a long time in generating permeates for analysis. The possibility of conducting permeate samples from the flowable fill materials under a high pressure permeameter is being evaluated. This apparatus could improve the permeate generation by a factor of approximately 50 times.

Embed Compatibility - The embed testing continues. Test coupons of copper, rebar, galvanized conduit, Portland cement and Portland cement with fly ash have been implanted in MDU flowable fill mix and are being cycled under wet/dry conditions for up to 1 year. Multiple sets of mixes and coupons have been fabricated to allow the coupons to be examined after varying ages. The first set of coupons were evaluated at the end of July '97 (6 months). There was no evidence of corrosion with any of the materials examined to date. At the request of MDU, WRI fabricated a set of black pipe coupons and initiated testing of these coupons during this quarter as well. The first set of coupons was evaluated in December '97 and the data show no evidence of corrosion. The black pipe testing was in support of a possible natural gas pipeline trench filling demonstration application.

Activities for Next Quarter

- Continue the laboratory scale MDU CLSFFM testing with emphasis on the results of the permeate analyses, and
- Continue market assessments and assess potential field demonstration sites for the Spring construction period.

Program/Project Identification No. DE-FC21-93MC30127	Program/Project Title TASK 022 MARKET ASSESSMENT AND DEMONSTRATION OF LIGNITE FBC ASH FLOWABLE FILL APPLICATIONS	Reporting Period 10/1/97 through 12/31/97
Name and Address WESTERN RESEARCH INSTITUTE 365 NORTH NINTH STREET LARAMIE, WYOMING 82070		Program/Project Start Date MARCH 26, 1993
		Completion Date JUNE 30, 1998

PROJECT FUNDING HISTORY		
	USDOE	SPONSOR(S)
FY 1993 FUNDING		
FY 1994 FUNDING		
FY 1995 FUNDING		
FY 1996 FUNDING		
FY 1997 FUNDING	72,637	79,996
PROJECT FUNDING TO DATE	72,637	79,996
TOTAL PROJECT VALUE \$152,633

COSPONSOR FUNDING IN FY 97 CONSISTED OF \$50,996 CASH AND \$29,000 IN-KIND

Signature of Recipient and Date LEE E BRECHER 4/16/98	Signature of USDOE Reviewing Representative and Date
--	--