ENGINEERING CHANGE NOTICE

Page 1 of 21. ECN 663394Proj.
ECN

2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedure ☐ Cancel/Void ☐	3. Originator's Name, Organization, MSIN, and Telephone No. A. Artzer, CVDF, X3-78, 372-2785 6. Project Title/No./Work Order No. SNF/W-441, Spent Nuclear Fuel Cold Vacuum Drying 9. Document Numbers Changed by this ECN <i>clm 10/5/00</i> (includes sheet no. and rev.) SNF-3880 , Rev. 2 ³	4. USQ Required? ☒ Yes ☐ No 7. Bldg./Sys./Fac. No. CVDF 142K 10. Related ECN No(s). N/A	5. Date 10/05/00 8. Approval Designator S ^N Q 11. Related PO No. N/A		
12a. Modification Work ☐ Yes (fill out Blk. 12b) ☒ No (NA Blks. 12b, 12c, 12d)	12b. Work Package No. N/A	12c. Modification Work Complete N/A Design Authority/Cog. Engineer Signature & Date	12d. Restored to Original Condition (Temp. or Standby ECN only) N/A Design Authority/Cog. Engineer Signature & Date		
13a. Description of Change HOOD Changed cracking pressure from nominal 30 psig to $\leq 34 \pm 0.5$ psig, changed reseal pressure from >20 psig to $\geq 21 \pm 0.5$ psig per ECN 663394. <i>Clarified Safety Function to match SAR. Clarification only. 2744 10/5/00</i> USQ Approval: <u>CVD-00-2022</u>				13b. Design Baseline Document? ☐ Yes ☒ No	SC
14a. Justification (mark one) Criteria Change ☐ Design Improvement ☒ Environmental ☐ Facility Deactivation ☐ As-Found ☐ Facilitate Const ☐ Const. Error/Omission ☐ Design Error/Omission ☐	14b. Justification Details Revision is necessary to ensure that the testing fully verifies critical characteristics for this check/relief valve. The design verification method for SC/SS components is by independent review in accordance with EN-6-027-01. Documentation of this review is accomplished by the independent review approval signature provided on page 2 of this ECN.				
15. Distribution (include name, MSIN, and no. of copies) See distribution sheet.				RELEASE STAMP OCT 05 2000 DATE: <i>19</i> STA: <i>19</i> HAFNORD RELEASE ID. <i>25</i>	

ENGINEERING CHANGE NOTICE				Page 2 of 2	1. ECN (use no. from pg. 1) 663394											
16. Design Verification Required ☒ Yes ☐ No	17. Cost Impact <table style="width: 100%; border: none;"> <tr> <td colspan="2" style="text-align: center; border-bottom: 1px solid black;">ENGINEERING</td> <td colspan="2" style="text-align: center; border-bottom: 1px solid black;">CONSTRUCTION</td> </tr> <tr> <td style="width: 25%;">Additional</td> <td style="width: 25%;">[N/A]</td> <td style="width: 25%;">\$</td> <td style="width: 25%;"></td> </tr> <tr> <td>Savings</td> <td>[N/A]</td> <td>\$</td> <td></td> </tr> </table>			ENGINEERING		CONSTRUCTION		Additional	[N/A]	\$		Savings	[N/A]	\$		18. Schedule Impact (days) Improvement [N/A] Delay [N/A]
ENGINEERING		CONSTRUCTION														
Additional	[N/A]	\$														
Savings	[N/A]	\$														
19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.																
SDD/DD ☐ Functional Design Criteria ☐ Operating Specification ☐ Criticality Specification ☐ Conceptual Design Report ☐ Equipment Spec. ☐ Const. Spec. ☐ Procurement Spec. ☐ Vendor Information ☐ OM Manual ☐ FSAR/SAR ☐ Safety Equipment List ☐ Radiation Work Permit ☐ Environmental Impact Statement ☐ Environmental Report ☐ Environmental Permit ☐	Seismic/Stress Analysis ☐ Stress/Design Report ☐ Interface Control Drawing ☐ Calibration Procedure ☐ Installation Procedure ☐ Maintenance Procedure ☐ Engineering Procedure ☐ Operating Instruction ☐ Operating Procedure ☐ Operational Safety Requirement ☐ IEPD Drawing ☐ Cell Arrangement Drawing ☐ Essential Material Specification ☐ Fac. Proc. Samp. Schedule ☐ Inspection Plan ☐ Inventory Adjustment Request ☐	Tank Calibration Manual ☐ Health Physics Procedure ☐ Spares Multiple Unit Listing ☐ Test Procedures/Specification ☐ Component Index ☐ ASME Coded Item ☐ Human Factor Consideration ☐ Computer Software ☐ Electric Circuit Schedule ☐ ICRS Procedure ☐ Process Control Manual/Plan ☐ Process Flow Chart ☐ Purchase Requisition ☐ Tickler File ☐ N/A ☐														
20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.																
Document Number/Revision		Document Number/Revision		Document Number/Revision												
N/A																
21. Approvals																
Design Authority C. Miska Cog. Eng. C. Van Katwijk Cog. Mgr. C. Haller QA R. K. Ramsgate Safety J. R. Brehm Environ. M. Medsker Other Independent Review J. J. Drwin	Signature 	Date <u>10/5/00</u> <u>10/5/00</u> <u>10/5/00</u> <u>10/5/00</u> <u>10/5/00</u> <u>10/5/2000</u>	Design Agent PE QA Safety Design Environ. Other	Signature 	Date 											
<div style="text-align: right;"> DEPARTMENT OF ENERGY Signature or a Control Number that tracks the Approval Signature ADDITIONAL </div>																

[illegible]

Nupro Process Vent/MCO Check/Relief Valve - Prevent Back Flow From Process Vent Into MCO

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Project Hanford Management Contractor for the
U.S. Department of Energy under Contract DE-AC06-96RL13200

Fluor Hanford

P.O. Box 1000
Richland, Washington

SNF-3933
Revision 4

ECN 663394

Nupro Process Vent/MCO Check/Relief Valve - Prevent Back Flow From Process Vent Into MCO

Project No: W-441

Division: SNF

C. R. Miska
Fluor Hanford, Inc.

Date Published
October 2000

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

Project Hanford Management Contractor for the
U.S. Department of Energy under Contract DE-AC06-96RL13200

Fluor Hanford
P.O. Box 1000
Richland, Washington

Release Approval

Date

Release Stamp

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.

Printed in the United States of America

Total Pages: 17

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. **NA**

CGI No. **CGI-SNF-D-07-P4-040**

Page 1 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

Section 1 Part Information

Item No.: **NA**

Manufacturer:

Supplier:

Mfg. Part/Model No.:

Supplier's P/N:

Part Description:

End Use Description:

Section 2a Component Information

Equipment No.: **VPS -
CKV-*112**

Specification No.:
**SNF-5303
(W-441-P4)**

Manufacturer: **Nupro
Valve Mfg. Company**

Past P.O. No.: **NA**

Procurement and/or Model
No.: **SS-RL4M8F8**

Equipment Supplier (if different from manufacturer): **TBD**

Equip. Supplier's Part No.:
NA

Component Description: **This valve is a 1/2 inch check / relief valve located between the MCO pressure safety element and the process vent. The valve limits release volumes to the local exhaust duct.**

Section 2b Qualified Vendor/Supplier Survey

1. Is the Item available from a catalogue of a qualified NQA1 supplier? (coordinate with project CGI interface Engineer or BTR)

☐ YES (go to #2 below)

☒ NO (go to procedure step 5.3.2, proceed to dedicate Item.)

If not available from a qualified NQA1 supplier, is it available from an ISO 9000 supplier? (coordinate with project CGI interface Engineer or BTR)

☐ YES (go to #2 below, then go to procedure step 5.3.2, proceed to dedicate Item)

☒ NO (go to procedure step 5.3.2, proceed to dedicate Item.)

2. List of Candidate qualified suppliers or ISO 9000 suppliers

company name and type

contact name

phone

NA

3. Recommended Procurement Strategy (coordinate with project CGI interface Engineer or BTR):

NA

Section 2c CGI Determination

1. Question #1: Is the Item subject to design or specification requirements that are unique to nuclear facilities or activities?

☐ YES (the Item is not commercial grade)

☒ NO (continue)

2. Question #2: Is the Item used in applications other than nuclear facilities or activities?

☐ NO (the item is not commercial grade)

☒ YES (continue)

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. NA CGI No. CGI-SNF-D-07-P4-040

Page 2 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

3. Question #3: Is the Item ordered from manufacturer/supplier on the basis or specifications set forth in the Published product information (e.g., manufacturers catalog)?

☐ NO (the Item is not commercial grade)

☒ YES (continue)

☒ All three criteria have been satisfied. The Item meets the definition of commercial grade.

Section 2d Reason for Dedication

The above described Item is being Dedicated for use in the application cited for the following reason(s):

☒ Item is being purchased from a non ESL manufacturer supplier as commercial grade to be used in a Safety Class application.

☐ Item is being purchased from a non ELS manufacturer supplier as commercial grade to be used in a Safety Significant application.

☐ Item was purchased from a non ESL manufacturer supplier as commercial grade to be used in a Safety Class application.

☐ Item was purchased from a non ESL manufacturer supplier as commercial grade to be used in a Safety Significant application.

☐ Other ('like-for-like', similar, substitution, replacement evaluation)

Section 3 Failure Effects Evaluation

A. Part/Component Safety Function:

1. **Check valve relief range limits release of hydrogen to the local exhaust duct.**

2. **Check valve relief range limits release of radioactive material from the MCO.**

3. **Check valve opens when required to provide overpressure relief path.**

4. **Maintain critical function before and after Seismic event.**

B. Part/Component Functional Mode:

Safety Function #1:

☒ Active – Mechanical or Electrical change of state is required to occur for the component to perform its safety function

☐ Passive – Change of state is not required for the component to perform its safety function

Safety Function #2:

☒ Active – Mechanical or Electrical change of state is required to occur for the component to perform its safety function.

☐ Passive – Change of state is not required for the component to perform its safety function

Safety Function #3:

☒ Active – Mechanical or Electrical change of state is required to occur for the component to perform its safety function.

☐ Passive – Change of state is not required for the component to perform its safety function

Safety Function #4:

☐ Active – Mechanical or Electrical change of state is required to occur for the component to perform its safety function.

☒ Passive – Change of state is not required for the component to perform its safety function

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. **NA**

CGI No. **CGI-SNF-D-07-P4-040**

Page 3 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

C. Host Component Safety Function (if applicable): **NA**

1.

D. Failure Mechanisms(s) and the effects on component or system safety function (see worksheet 1):

1. **Seizure – failure of the check valve to close as required, resulting in greater release volumes to the local exhaust duct.**
2. **Fracture of the valve body or piping attachment, resulting in greater release volumes to the local exhaust duct.**
3. **Seizure -- failure of the check/relief valve to open as required, resulting in functional impairment of the pressure safety element, VPS-PSE-1*33.**

Section 4 Environmental & Natural Phenomena Hazard Design

Environmental Qualification Required:

Yes []

No [**X**]

Environmental Condition B

If yes: Environmental Qualification Requirements

Limiting Environmental Conditions:

Required Safety Functions:

Qualification Period:

Natural Phenomena Hazard (NPH) Design Required:

Yes [**X**]

No []

HNF-PRO-97

SNF-5303

If yes: NPH Design Requirements

Performance Category: **PC-3**

NPH Design Req'ts.: **Seismic Condition A**

Required Safety Functions: **Check Valve Closure to Provide Isolation Between the Process Vent and the MCO; Confinement; open when required to provide overpressure relief path.**

Section 5 Component Functional Classification

[**X**] Safety Class (SC)

[] General Service

[] Safety Significant (SS)

If part/component classification is different from host component/system, document basis.

Section 6 [reserved]

Section 7 [reserved]

Section 8 References (for Functional Classification)

National Codes/Standards:

ASME B31.3

Safety Analysis Report (SAR):

HNF-3553, Annex B

Drawings:

H-1-82161; HNF-SD-SNF-SEL-002, + ECN 652269; CVDF-SSD-003

Vendor Manuals/Manufacturer/Supplier Information: **Nupro Company - "HL4" Series Low Pressure Proportional Relief Valves.**

Other:

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. **NA**

CGI No. **CGI-SNF-D-07-P4-040**

Page 4 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

Section 9 Critical Characteristics				
Critical Characteristics	Acceptance Criteria/Tolerances	Acceptance Method	ID	Function
Verification Document: Vendor Specifications, HNF-SD-SNF-SEL-002, ECN 652269				
1. Item Identification Critical Characteristics (necessary for reasonable assurance that the Item delivered is the Item specified)				
Nameplate - Manufacturer	NUPRO Valve Mfg. Company	1,IN	X	
Component Number-Procurement and/or Model Number	SS-RL4M8F8 , (Per SNF-5303, Section H, Design Data Sheet)	1,IN	X	
Process Connection, Inlet/outlet	1/2" Male NPT X 1/2" FNPT	1,IN	X	
2. Physical Critical Characteristics (necessary for reasonable assurance that the Item delivered is the Item specified)				
Material, Body	Stainless Steel (Note 4)	1, IN, 1,T	X	
Material, Process Connection	Stainless Steel (Note 4)	1, IN, 1,T	X	
"A" Dimension	Nominal 5.43 inch	1, IN	X	
3. Performance Critical Characteristics (necessary & sufficient for reasonable assurance that the Item will perform its intended safety function(s))				
Confinement	No leakage at test pressure of 165 psig. Note 3.	1,T		X
Internal Pressure	150 psig and full vacuum	1,T		X
Cracking Pressure Setting	≤34 +/- 0.5 psig. Lockwire to be in place to maintain pressure relief setting after test.	1,T		X
Reseal Pressure	Reseal must occur ≥21 +/-0.5 psig.	1,T		X
Seat Leakage, Reverse Flow After Cracking	Pressure test to design pressure (150 psig) (bubble tight standards<10⁻³ ml He/sec.)	1,T		X
Environmental	Note 1			
Seismic Condition A	Note 2	1,T		X
Flow Rate	N/A			

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. NA

CGI No. CGI-SNF-D-07-P4-040

Page 5 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

4. Notes and Legend:

1. The check / relief valve bonnet seal, stem seal, and bonded poppet seal (VITON) is not subject to degradation at ambient conditions of 40°F and 60% RH or 115°F and 22% RH and is suitable for Environmental Condition B application.
2. Maintain critical function before and after Seismic event. SNF-5303, Appendix L, page L-18 provides a seismic testing plan for this safety class, Seismic Condition A component at a Seismic Spectra SNF-4896. Equipment that has been shaker-table tested should not be installed in a plant (Ref. IEEE Standard 344-1984, Section 7). Consequently, the seismic test constitutes a destructive test. The industry sampling practice for destructive test is to test only one item.
3. Pressure test at 110% of design accident condition pressure of 150 psig.
4. Material verification acceptance method may be by either inspection or test.

Rev. 2: Updated reference documentation.

Rev. 3: Removed requirement for valve flow testing per RFI HO-183.

Rev. 4 Changed cracking pressure from nominal 30 psig to $\leq 34 \pm 0.5$ psig, changed reseal pressure from > 20 psig to $\geq 21 \pm 0.5$ psig per ECN 663394.

Acceptance Method:

1. Special Test and Inspection
1,IN for Inspection
1,T for Test
2. Commercial Grade Survey
3. Source Verification
4. Vendor/Item History

Section 10 Initial Reviews and Approvals

Approvals:

Designated Engineer: : Carl Van Katwijk 10/5/00

Design Authority: [Signature] 10-5-00

QA Engineer: P. E. Davis 10-5-00

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. NA CGI No. CGI-SNF-D-07-P4-040

Page 6 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

WORKSHEET 1 DETERMINATION OF FAILURE MECHANISMS/MODES

SECTION 1

Typical Failure Mechanisms	Definition	Applicable to Component under Evaluation
Fracture	Separation of a solid accompanied by little or no macroscopic plastic deformation.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Corrosion	The gradual deterioration of a material due to chemical or electrochemical reactions, such as oxidation, between the material and its environment.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Erosion	Destruction of materials by the abrasive action of moving fluids, usually accelerated by the presence of solid particles carried with the fluid.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Open Circuit	An electrical circuit that is unintentionally broken so that there is no complete path for current flow.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Short Circuit	An abnormal connection by which an electrical current is connected to ground, or to some conducting body, resulting in excessive current flow.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Blockage	Clogging of a filtering medium resulting in the inability to perform its purification function or blockage of flow.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Seizure	Binding of a normally moving item through excessive pressure, temperature, friction, jamming.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Unacceptable Vibration	Mechanical oscillations produced are beyond the defined permissible limits due to unbalancing, poor support, or rotation at critical speeds.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Loss of Properties	A loss of mechanical and physical properties of a material due to exposure to high temperatures, radiation exposure.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Excess Strain	Under the action of excessive external forces the material of the part has been deformed or distorted.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Mechanical Creep	From prolonged exposure to high temperature and stress, the object will show a slow change in its physical (shape and dimension) and mechanical characteristics.	Yes [] No [X]; If Yes, indicate failure Mode. _____
Ductile Fracture	Fracture characterized by tearing of metal accompanied by appreciable gross plastic deformation.	Yes [] No [X]; If Yes, indicate failure Mode. _____

Section 2 Additional Failure Modes Applicable to the Component Under Evaluation

- Failure of check valve to seat and prevent reverse flow/failure of check valve to open and provide flow path for pressure safety element VPS -PSE-1*33.**
- Process connection/body break.**

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. **NA**

CGI No. **CGI-SNF-D-07-P4-040**

Page 7 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

CHECKLIST 1

ACCEPTANCE METHOD 1

SPECIAL TEST/INSPECTION VERIFICATION

SECTION 1			
Item Description: Nupro Process Vent/MCO Check / Relief Valve		Equip #: VPS-CKV-*112	
System #: 07		Procurement and/or Model #: SS-RL4M8F8	
Manufacturer (Address/Phone): Nupro Valve Mfg. Company		Supplier (Address/Phone):	
P.O. #			
SECTION 2 CRITICAL CHARACTERISTICS TO BE VERIFIED BY METHOD 1.			
Insp	Test	Post-Test	
☒	☐	☐	1. Nameplate - Manufacturer
☒	☐	☐	2. Component Number-Procurement and/or Model Number
☒	☐	☐	3. Process Connection
☒	☐	☐	4. "A" Dimension
☒	☒	☐	5. Material, Body (Verification may be by either inspection or test)
☒	☒	☐	6. Material, Process Connection (Verification may be by either inspection or test)
☐	☒	☐	7. Confinement
☐	☒	☐	8. Internal Pressure
☐	☒	☐	9. Cracking Pressure Setting
☐	☒	☐	10. Reseal Pressure
☐	☒	☐	11. Seat Leakage, Reverse Flow After Cracking
☐	☒	☐	12. Seismic Condition A
☐	☐	☐	13.
SECTION 3 VERIFY BY INSPECTION			
* See Appendix D, Table D-1 of Administrative Procedure EN-6-035-01 for Sampling Size			
Characteristic: Nameplate - Manufacturer			
Sample Size*: All Items			
Acceptance Criteria: NUPRO Company			
Receipt Inspection Plan / Report #: _____			
References (see Section 7): _____			

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. NA CGI No. CGI-SNF-D-07-P4-040

Page 8 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE --
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

Characteristic: **Component Number-Procurement and/or Model Number**

Sample Size*: **All Items**

Acceptance Criteria: **SS-RL4M8F8 , (Per SNF-5303, Section H, Design Data Sheet)**

Receipt Inspection Plan / Report #: _____

References (see Section 7): **Nupro Company - "HL4" Series Low pressure Proportional Relief Valves.**

Characteristic: **Process Connection, Inlet / Outlet**

Sample Size*: **All Items**

Acceptance Criteria: **1/2" Male NPT X 1/2" FNPT**

Receipt Inspection Plan / Report #: _____

References (see Section 7): _____

Characteristic: **Material, Body**

Sample Size*: **Normal Sample Size**

Acceptance Criteria: **Stainless Steel**

Receipt Inspection Plan / Report #: _____

References (see Section 7): _____

Characteristic: **Material, Process Connection**

Sample Size*: **Normal Sample Size**

Acceptance Criteria: **Stainless Steel**

Receipt Inspection Plan / Report #: _____

References (see Section 7): _____

Characteristic: **"A" Dimension**

Sample Size*: **Normal Sample Size**

Acceptance Criteria: **Nominal 5.43 inch**

Receipt Inspection Plan / Report #: _____

References (see Section 7): _____

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. NA CGI No. CGI-SNF-D-07-P4-040

Page 9 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

SECTION 4 VERIFY BY SPECIAL TEST

* See Appendix D, Table D-1 of Administrative procedure EN-6-035-01 for Sampling Size

Test To Be Performed by:

☐ Purchaser

☐ Supplier/Manufacturer**

☐ Other

Number of Items to be Tested:

Test/Inspection Location:

Characteristic for Test: **Confinement**

Acceptance Criteria: **No Leakage at Test Pressure of 165 psig**

Sample Size*: **Normal Sampling Size**

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

Characteristic for Test: **Internal Pressure**

Acceptance Criteria: **150 psig and full vacuum**

Sample Size*: **Normal Sampling Size**

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

Characteristic for Test: **Cracking Pressure Setting**

Acceptance Criteria: **≤34 +/- 0.5 psig. Lockwire to be in place to maintain pressure relief setting after test.**

Sample Size*: **Normal Sampling Size**

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

Characteristic for Test: **Reseal Pressure**

Acceptance Criteria: **Reseal must occur ≥21 +/-0.5 psig.**

Sample Size*: **Normal Sampling Size**

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

Characteristic for Test: **Seat Leakage, Reverse Flow After Cracking**

Acceptance Criteria: **Pressure test to design pressure (150 psig) (bubble tight standards<10-3 ml He/sec.)**

Sample Size*: **Normal Sampling Size**

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. **NA**

CGI No. **CGI-SNF-D-07-P4-040**

Page 10 of 13

Title: **NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO**

Characteristic for Test: **Seismic Condition A**

Acceptance Criteria: **Maintain Critical Function Before and After Seismic Event**

Sample Size*: **Destructively Test Only One Item**

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

Characteristic for Test:

Acceptance Criteria:

Sample Size*:

Actual Test Value:

Test Plan and Report #: _____ References (see Section 7): _____

****If Supplier/Manufacturer or Other, Refer to CGI Checklist-2 for Support Information**

Commercial Grade Item Upgrade Dedication Form

ECN No. <u>NA</u>	CGI No. <u>CGI-SNF-D-07-P4-040</u>	SNF-3933, Rev. 4
Title: <u>NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE -</u>		Page 11 of 13
<u>PREVENT BACK FLOW FROM PROCESS VENT INTO MCO</u>		

SECTION 5 TEST / INSPECTION SUMMARY (Acceptance Method 1)

1. SUMMARY OF VERIFIED CRITICAL CHARACTERISTICS, THEIR VERIFICATION METHODS, AND RESULTS

ITEM DESCRIPTION:

Critical Characteristics				Verification Results							
Critical Characteristics	Acceptance Criteria/Tolerances	ID	Function	Method T/IN	Procedure or RR#	Check- list ID	Number Tested	Number Failed	Verifying Organization	Printed Name Signature	Date
Nameplate - Manufacturer	Nupro Valve Mfg. Company	X									
Component Number- Procurement and/or Model Number	SS-RL4M8F8, (Per SNF- 5303, Section H, Design Data Sheet)	X									
Process Connection	1/2 inch MNPT X 1/2 inch FNPT	X									
"A" Dimension	Nominal 5.43 inch	X									
Material, Body	Stainless Steel	X									
Material, Process Connection	Stainless Steel	X									
Confinement	No Leakage at Test Pressure of 165 psig (No Bubbles)		X								

2. DISPOSITION OF UNVERIFIED OR FAILED CRITICAL CHARACTERISTICS

Critical Characteristic	Disposition

3. SIGNATURE INDICATES ALL CRITICAL CHARACTERISTICS VERIFIED SATISFACTORY OR ACCEPTABLY DISPOSITIONED AND COMMERCIAL GRADE DEDICATION IS SATISFACTORY AND COMPLETE.

Testing Agency Approval: _____	Date: _____	Design Authority: _____	Date: _____
Testing Agency QA Engineer: _____	Date: _____	QA Engineer: _____	Date: _____
		BUYER VERIFICATION	

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

Page 12 of 13

ECN No. NA CGI No. CGI-SNF-D-07-P4-040

Title: NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE --
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO

1. SUMMARY OF VERIFIED CRITICAL CHARACTERISTICS, THEIR VERIFICATION METHODS, AND RESULTS

ITEM DESCRIPTION: 2

Critical Characteristics				Verification Results							
Critical Characteristics	Acceptance Criteria/Tolerances	ID	Function	Method T/IN	Procedure or RR#	Check- list ID	Number Tested	Number Failed	Verifying Organization	Printed Name Signature	Date
Internal Pressure	Full Vacuum (No Bubbles)		X								
Cracking Pressure Setting	≤34 +/- 0.5 psig. Lockwire to be in place to maintain pressure relief setting after test.		X								
Reseal Pressure	Reseal must occur ≥21 +/-0.5 psig.		X								
Seat Leakage, Reverse Flow After Cracking	Pressure test to design pressure (150 psig) (bubble tight standards<10 ⁻³ ml/sec.)		X								
Seismic Condition A	Maintain Critical Function Before and After Seismic event.		X								

2. DISPOSITION OF UNVERIFIED OR FAILED CRITICAL CHARACTERISTICS

Critical Characteristic	Disposition

3. SIGNATURE INDICATES ALL CRITICAL CHARACTERISTICS VERIFIED SATISFACTORY OR ACCEPTABLY DISPOSITIONED AND COMMERCIAL GRADE DEDICATION IS SATISFACTORY AND COMPLETE.

Testing Agency Approval: _____	Design Authority: _____	BUYER VERIFICATION
Testing Agency QA Engineer: _____	QA Engineer: _____	
	Date: _____	Date: _____
	Date: _____	Date: _____

Commercial Grade Item Upgrade Dedication Form

SNF-3933, Rev. 4

ECN No. NA CGI No. CGI-SNF-D-07-P4-040

Page 13 of 13

Title: NUPRO PROCESS VENT/MCO CHECK / RELIEF VALVE –
PREVENT BACK FLOW FROM PROCESS VENT INTO MCO

SECTION 6 CONTACTS/PHONE NUMBERS	
Name	Phone
Design Authority	()
QA	()
QC	()
Cog - Engineer	()
CGI Engineer	()
Procurement Engineer	()
Other	()
SECTION 7 SUPPORTING DOCUMENTATION FOR THIS CHECKLIST	
Initial Procurement Documents	For Critical Characteristics
☐ Drawings:	
☐ Manuals (specify type & number):	
☐ Design Calculations	
☐ Installation Instructions	
☐ Operation Instructions	
☐ Calibration Instructions	
☐ Manufacturer's Recommended Spare Parts List	
☐ Other:	
Procurement Documents	
☐ Certificate of Conformance/Compliance	
☐ Seismic Qualification Certificate	
☐ Environmental Qualification Certificate	
☐ Test Report (s):	
☐ Inspection Report (s):	
☐ CMTRs for ASME Pressure Retaining Materials	
☐ Valve Seat Leakage Report	
☐ Weld Records	
☐ Material Traceability Record	
☐ Other:	