Reducing Ultra-Clean Transportation Fuel Costs with HyMelt[®] Hydrogen

Quarterly Report

April 1 – June 30, 2005

July 2005

Work Performed Under Cooperative Agreement No. DE-FC26-02NT41102

For

U.S. Department of Energy
National Energy Technology Laboratory
P.O. Box 10940
626 Cochrans Mill Road
M/S 922-273C
Pittsburgh, PA 15236-0940

By

Donald P. Malone and William R. Renner

EnviRes LLC
1517 Bull Lea Drive
Suite 200
Lexington, KY 40511

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by trade name, trademark, manufacturer or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

ABSTRACT

This report describes activities for the ninth quarter of work performed under this agreement. The design of the vessel for pressure testing has been completed. The design will be finalized and purchased in the next quarter.

TABLE OF CONTENTS

- 1.0 Project Objectives, Scope and Description of Tasks**
 - 1.1 Introduction**
 - 1.2 Scope of Work**
 - 1.3 Phase I Task Description**
- 2.0 Executive Summary of Work Done During This Reporting Period**
- 3.0 Experimental**
- 4.0 Results and Discussion**
- 5.0 Conclusion**
- 6.0 References**
- 7.0 Plans for the Next Quarter**

1.0 PROJECT OBJECTIVES, SCOPE AND DESCRIPTION OF TASKS

1. Introduction

EnviRes and DOE executed the cooperative agreement for this work on September 19, 2002. This document is the eight quarterly progress report under this agreement. Kvaerner, MEFOS and Siemens Westinghouse will conduct most of the significant tasks in this project through subcontracts with EnviRes.

1.1 Scope of Work

Phase I of the work to be done under this agreement consisted of conducting atmospheric gasification of coal using the HyMelt technology to produce separate hydrogen rich and carbon monoxide rich product streams. In addition smaller quantities of petroleum coke and a low value refinery stream were gasified. Phase II of the work to be done under this agreement, consists of gasification of the above-mentioned feeds at a gasifier pressure of approximately 5 bar. The results of this work will be used to evaluate the technical and economic aspects of producing ultra-clean transportation fuels using the HyMelt technology in existing and proposed refinery configurations.

1.1 Phase I Task Description

Task 1.1 Project Management and Planning

This task includes all project planning; experimental test plans; risk analysis; implementation of a bridge loan and project funding, purchasing, contracting and accounting systems with requisite auditing; and execution of contracts with MEFOS, Kvaerner and Siemens Westinghouse. On January 15, 2004 we entered into a Memorandum of Agreement between Murray State University, and the Western Regional Center for Emerging Technology Inc., in conjunction with Kentucky Consortium for Energy and the Environment, MOA No. OSP 2005-19 proposing an additional \$250,000.00 in funding for support of this project. On March 29, 2005 we were notified that our MOA had been accepted and funded for the requested amount.

Robert H. Wombles, formerly Vice President Technology at Koppers, Inc., accepted an offer to become CEO of EnviRes replacing Thomas M. Ward. This change becomes effective August 1, 2005.

Task 1.2 Preparation and Shipment of Feedstock Materials

This task consists of procuring 25 tons of coal, 15 tons of petroleum coke and 48 – 55 gal drums of aromatic extract oil; transporting the coke and coal to a pulverizing facility; pulverizing, drying and loading the coke and coal into bags; and shipping the feedstocks to MEFOS in Lulea, Sweden. EnviRes completed this task

Task 1.3 Predictive Modeling of the HyMelt Process

This task consists of generating detailed reactor energy and material balances for each feedstock using the Fact Sage pyrometallurgical thermodynamic modeling program. Kvaerner will perform detailed process simulation using the Aspen Plus process simulator. Kvaerner, MEFOS and EnviRes will evaluate and analyze the results of predictive modeling. This has been completed.

Task 1.4 Combustion Modeling and Analysis

Siemens Westinghouse will perform combustion turbine modeling using fuel gas conditions and compositions provided by task 1.3. Siemens Westinghouse is nearing completion of the first phase of this work.

Task 1.5 Design and Fabrication of Pilot Plant Specific Molten Iron Bath Apparatus

MEFOS will design and fabricate all solid feeding systems and oxygen injection systems required by the testing. EnviRes will assist MEFOS in designing the petroleum liquid feed system. MEFOS will design the shell of the high-pressure reactor. MEFOS and EnviRes completed the originally planned injection system for this task. MEFOS and EnviRes designed and fabricated a tuyere for submerged injection. MEFOS and EnviRes designed and fabricated a commercially feasible tuyere for testing in December 2003. We performed the testing as planned.

Task 2.0 Project Testing

Task 2.1 HyMelt Atmospheric Pressure Testing in a Molten Iron Bath

MEFOS designed and fabricated the petroleum liquid feed system. This injection system was tested in a cold flow environment. The injection systems were hot commissioned. Any equipment revisions indicated by cold flow testing and hot commissioning were made. Process performance testing was performed for each feed. MEFOS and EnviRes completed execution of this task.

Task 2.4 Above Atmospheric Pressure Testing in a Molten Metal Bath

MEFOS completed a preliminary design for this work. MEFOS and EnviRes have scheduled for late August 2005 a meeting for design finalization of and authorization to purchase the pressure vessel shell.

2.0 EXECUTIVE SUMMARY OF WORK DONE DURING THIS REPORTING PERIOD

EnviRes is working with Aker Kvaerner and Siemens Westinghouse Power Corporation to extend the performance period for their subcontracts to run through September 30, 2006.

3.0 Experimental

MEFOS Activities

Plans for pressure vessel design finalization and purchase were completed.

Kvaerner Activities

No activities were performed during the reporting period.

Siemens Westinghouse Power Corporation Activities

Chemical reactor modeling of the Siemens Westinghouse catalytic combustors was completed. The results will be reported in the next quarterly report.

4.0 Results and Discussion

No experimental activities were performed during the reporting period.

5.0 Conclusions

No experimental activities were performed during the reporting period.

6.0 References

None

7.0 PLAN FOR THE NEXT QUARTER

EnviRes and MEFOS will meet in late August 2005 to complete the design for the pressurized converter and procure it. Kvaerner and Siemens Westinghouse activities will resume after super atmospheric data becomes available.