WBS: 1.2.6
QA: N/A

**Civilian Radioactive Waste Management System
Management and Operating Contractor**

**Title III Evaluation Report
for the
Surface and Subsurface Power System**

BAB000000-01717-5705-00015 REV 00

August 16, 1999

Prepared for:

U.S. Department of Energy
Yucca Mountain Site Characterization Office
P.O. Box 30307
North Las Vegas, Nevada 89036-0307

Prepared by:

TRW Environmental Safety Systems Inc.
1261 Town Center Drive
Las Vegas, Nevada 89134

Under Contract Number
DE-AC08-91RW00134

**Civilian Radioactive Waste Management System
Management and Operating Contractor**

**Title III Evaluation Report
for the
Surface and Subsurface Power System**

BAB000000-01717-5705-00015 REV 00

August 16, 1999

Prepared by:

William J. Reed
William J. Reed, Technical Document Preparer

Date: 8/16/99

Checked by:

James S. Leak
James S. Leak, Checker

Date: 8/16/99

Approved by:

William R. Kennedy
William R. Kennedy, Department Manager

Date: 8-16-99

**TITLE III EVALUATION REPORT
SURFACE AND SUBSURFACE POWER SYSTEM
(Surface Power - BABBDA000)
(Subsurface Power - BABFAA000)**

1. OBJECTIVE

1.1 Introduction

This Title III Evaluation Report (TER) provides the results of an evaluation that was conducted on the Power System. This TER has been written in accordance with the Technical Document Preparation Plan for the Mined Geologic Disposal System Title III Evaluation Reports (BA0000000-01717-4600-00005 REV 03).

1.2 Objective

The objective of this evaluation is to provide recommendations to ensure consistency between the technical baseline requirements, baseline design, and the alternate constructed power system. Recommendations for resolving discrepancies between the alternate constructed power system, the technical baseline requirements, and the baseline design are included in this report. Cost and schedule estimates are provided for all recommended modifications.

This report does not address items which do not meet current safety or code requirements. These items are identified to the CMO and immediate action is taken to correct the situation. The report does identify safety and code items for which the A/E is recommending improvements. The recommended improvements will exceed the minimum requirements of applicable code and safety guidelines. These recommendations are intended to improve and enhance the operation and maintenance of the facility.

This TER does not include evaluation of surface electrical construction support facilities used to provide temporary construction power where the intent to remove such facilities when construction is completed such as tent storage buildings, shop buildings, fuel storage area etc. Furthermore, this TER does not include the extension of the existing overhead power lines to the booster pump station that was designed, installed, and is maintained by Nevada Test Site (NTS).

1.3 Methodology

The methodology used in the Title III Evaluation Report of the Power System consists of the following activities:

- a field investigation to inspect the constructor furnished power distribution system;
- comparison of the constructor furnished power system with the Exploratory Studies Facility Design Requirements (ESFDR) to determine if the constructor furnished power system satisfies the requirements;
- a review of Level 3 design documents, field investigation data, and as-constructed documentation to determine deviations between the design and the constructor furnished power system;
- a review of operational requirements to determine if the constructor furnished power system is capable of performing/supporting the operational requirements; and
- development of recommendations to resolve discrepancies.

2. SCOPE

This TER covers the Surface and Subsurface Power Systems.

Surface Power System - Starting eight feet north of the 25-16 substation fence to the Subsurface Power Center (SSPC) at the North Portal (See Attachment I), including distribution pad mounted transformers, medium voltage (12,470 and 4,160 volts) distribution systems, distribution to permanent facilities, air compressor system, underground distribution system, lightning protection and grounding. The Surface Power Distribution System was constructed in accordance with A/E design documents.

This TER does not include evaluation of the DOE acquired constructor furnished temporary facilities such as tent storage buildings, shop buildings, fuel storage area, construction trailers etc. In addition, this TER does not include the Surface Area Lighting System (BABBD0000). Both these facilities will be evaluated in separate TER's. Furthermore, this TER does not include the extension of the existing overhead power lines to the booster pump station that was designed, installed, and is maintained by Nevada Test Site (NTS).

Subsurface Power System - Portions of the subsurface power system was constructed in accordance with the A/E design documents. Those portions include the SSPC, ESF North Portal standby generator system, flow-through ventilation system, Alcove #5 power distribution system, and cross-drift power distribution system. This TER also includes the constructor furnished power distribution systems installed under the alternate construction method including the 12,470 medium volt distribution system, low voltage (480 and 120/208 volts) distribution systems, Mine Power Centers (MPC) and equipment, and subsurface grounding shown on the construction submittal (CRWMS M&O 1998d).

2. QUALITY ASSURANCE

The purpose of this TER is not to implement Quality Assurance (QA) controls associated with the Power System. Rather, this document identifies those QA controls which continue to be applicable to the operation of the system. The implementation of QA control is specifically addressed in the design drawings and specifications for the Power System.

This evaluation does not comprise a QA design input. The systems, structures, and components to which it applies are not classified in accordance with QAP-2-3, Classification of Permanent Items, and do not rely on or incorporate any QA controls identified within any applicable Determination of Importance Evaluation (DIE). Preparation of this evaluation is not subject to Quality Assurance Requirements and Description requirements. QA: N/A.

4. FIELD INSPECTION

4.1 Summary: Eleven field inspections were made. The inspections were conducted visually, and when necessary electricians were brought in to open equipment for examination. The construction submittal (CRWMS M&O 1998d) was the base documents used to check the constructor furnished power system. Findings of these inspections were used to compare the constructor furnished power system with requirements used through out this report.

4.2 Date: Group 1: Completed nine field inspections between February 12, 1997 through April 30, 1997.

Group 2: Completed 2 inspections between October 11 through December 20, 1998.

4.3 Participants: Group 1: Doug Hejnal, Jorge Calle, William Reed, Leslie Fernandez, Gary Teraoka and Augustin Passalacqua.

Group 2: William Reed and Leslie Fernandez

4.4 Records Reviewed: The constructor submittal (CRWMS M&O 1998d) was reviewed and included the following drawings.

ELAB-001, Electrical (Underground) Working Drawing 1 of 14 Rev. 4
ELAB-002, Electrical (Underground) Working Drawing 2 of 14 Rev. 4
ELAB-003, Electrical (Underground) Working Drawing 3 of 14 Rev. 4
ELAB-004, Electrical (Underground) Working Drawing 4 of 14 Rev. 2
ELAB-005, Electrical (Underground) Working Drawing 5 of 14 Rev. 3
ELAB-006, Electrical (Underground) Working Drawing 6 of 14 Rev. 3
ELAB-007, Electrical (Surface) Working Drawing 7 of 14 Rev. 3

ELAB-008, Electrical (Surface) Working Drawing 8 of 14 Rev. 3
ELAB-009, Temporary Panel Schedule Working Drawing 9 of 14 Rev. 0
ELAB-010, Temporary Panel Schedule Working Drawing 10 of 14 Rev. 0
ELAB-011, Temporary Panel Schedule Working Drawing 11 of 14 Rev. 0
ELAB-012, Temporary Panel Schedule Working Drawing 12 of 14 Rev. 0
ELAB-014, Kiewit Installed Grounding Working Drawing 14 of 14 Rev. 1

Note: The working drawings were reviewed for information only and were not verified for correctness by the A/E.

- 4.5 Results: The surface power distribution system, surface lightning protection and grounding system, subsurface generator systems, Alcove #5 power distribution system, cross drift power distribution system, and the flow-through ventilation system have been constructed in accordance with the A/E design. This represents only a small portion of the subsurface power distribution system. The majority of the subsurface power system was constructed using the alternate construction method. Under the alternate construction method, the constructor, Kiewit/PB, designed and installed the majority of the ESF Subsurface Electrical Power Systems (CRWMS M&O 1998d). Primary emphasis for the constructor's power distribution system was to install temporary wiring in accordance with Occupational Safety & Health Standards (OSHA) (29 CFR 1926) for tunnel construction and not necessarily Yucca Mountain requirements for operation and testing

Under the alternate construction approach, it was anticipated that after break-through of the TBM at the South Portal and completion of test alcove construction off the main loop, the Constructor would install the A/E designed utilities systems for Exploratory Studies Facility (ESF) operation. It has since been determined that the A/E designed utilities systems will not be installed for ESF operation. Therefore, in accordance with the Objectives (§1.2) of this TER, recommendations to the constructor furnished power distribution system will be evaluated. These recommendations are intended to improve and enhance the operation and maintenance of the power system.

5. OPERATIONAL REQUIREMENTS

- 5.1 System Description: A general description is given below. For detail operation of the electrical equipment mentioned below see the vendor submittals and the M&O design drawings.

- 5.1.1 Surface Power Distribution System: The Power System at the YMP Construction Site is primarily an expanded radial system where a single primary service and transformer provides power to a number of pad-mounted transformers or switchgear. The construction site primary service is an overhead 69 kV transmission radial feed from NTS. The NTS 69 kV feeder originates from Canyon Substation. This feed provides power to YMP North Portal substation called the 25-16 Substation. At the 25-16 Substation, NTS's, 69 kV transmission system voltage is stepped down to 12.47 kV with a 10 MVA transformer. Two 12.47 kV feeders from breakers 1201 and 1202 provide power to the North Portal Subsurface Power Center (SSPC) which houses the Subsurface Distribution Switchgear. One 12.47 kV feeder from breaker 1203 provides primary power to the pad mounted transformers that service the North Portal Surface loads through a pad mounted switch. Finally, one 12.47 kV feeder from breaker 1204 provides primary power to shop building and the tent structures.
- 5.1.2 Subsurface Power Distribution System: All electrical power for the subsurface drifts, and the North and South Portal areas originates from the medium voltage switchgear housed in the SSPC. At 12.47 kV, three mine power feeders leave the SSPC called the Mine Power Centers (MPC) feeder, the Cross-Drift feeder, and the Old TBM feeder. The MPC feeder provides power for the Main Drift and its alcoves/niche, the Cross-drift feeder provides power to the Cross-Drift and its alcoves/niches, and the Old TBM feeder provides power to Alcove #5 Heater Test which has backup power from the North Portal Standby Generators. These feeders provide power to MPC's, which are custom made substations used for tunnel construction. The MPC steps down the subsurface distribution voltage of 12.47 kV to the utilization voltages needed to run electrical equipment such as 480 volts for motor loads and mini-power centers, 480/277 volts for tunnel lighting loads, and 120 volts for instrumentation, outlets, small appliances, and alcove/niche lighting loads. Alcove #5 also has automatic transfer panels that transfer Alcove #5's test loads to the MPC feeder when power is lost on the Old TBM feeder. Additionally, the SSPC provides 480 Volts power at the North Portal which supplies the conveyor, Access trailer and TCO trailers, portal lighting, and other miscellaneous equipment.
- 5.1.3 Standby Generator System: There are two standby generator systems: one at the North Portal and one at South Portal. The North Portal Standby Generating System consists of two redundant 250 kW generators, located between the SSPC and the Change House. These generators provide power to Alcove # 5 ventilation fans and surface and subsurface critical testing loads in support of the Heated Drift Test. The standby generators do not provide power to the heaters in Alcove #5. The generators are wired to and interlock with the 12.47 kV and 480 V switchgear located in the SSPC. The starting, cool down, and stopping of the generator and the interlocking switching

between utility and generators are an automatic operation. A brief description of operation is given below:

- When utility power is lost for more than 5 minutes, a start signal is sent to both generators.
- Generator #1 will start within 10 seconds after the start signal has been received. Generator #2 is programmed with a delay start that gives Generator #1 two minutes to start, if Generator #1 does not start within the two minute period, Generator #2 will start and pick up the critical load.
- Each generator has a double wall, 24 hour sub-base fuel tank with built-in leak detection that is monitored by the generator control panel.
- Utility power must stabilize for 5 minutes before switchback to utility power.

5.1.4 South Portal Standby Generating System: One 500 kW generator is installed at the South Portal by the South Portal Access Trailer to support flow through ventilation system. When utility power is lost for two minutes (adjustable), an Automatic Transfer Switch (ATS) will start the generator and transfer the load. When utility returns, it must stabilize for at least 15 minutes before switching back to utility power. The 500 kW generator has a 24-hour fuel tank with leak detection.

5.2 Operating Parameters: No specific operational parameters were noted.

5.3 Operating Permits:

Table 5.3.1. Operating Permits

Operating Permit	Reference	Discussion
Class II Air Quality Operating Permit, AP9611-05773	State of Nevada 1998	The design and operation of the Standby Power System meets the requirements of the Air Quality Operating Permit. Compliance with monitoring and testing is evaluated by CMO.

5.4 Operating S&H:

Table 5.4.1. Operating S&H

Operating Requirement	Reference	Discussion
The CRWMS M&O contractor shall insure that all site characterization construction and test support utilities in the ESF meet the minimum requirements established in the OSHA (29 CFR 1926) standards for the construction industry.	DOE Technical Direction (D.O.E. Letter, J. Russell Dyer to D.R. Wilkins, AMAAM:PDS-1325, Subject: Technical Direction - Exploratory Study Facility Site Characterization Design and Installation Base Code Compliance, Dated April 2, 1998, ACC: MOL.19980902.0316)	This Technical Direction establishes the basis for minimum code compliance and has been determined by the DOE to be consistent with Department of Energy DOE Order 440.1 (U.S. DOE 1998). In addition, it allows design and installation of support systems that provide a higher degree of protection for the worker or equipment.
Provide a central surface facility to act as an emergency control room for all subsurface emergencies. Put main drift controls for critical ventilation fans, communication systems, detection/alarm systems, and remote monitors in this room.	Subsurface Fire Hazards Analysis (CRWMS M&O 1998c) Section 7.18.1.	The North Portal access trailer has control panels that monitor and control critical subsurface equipment such as vent fans, Alcove #5 temperature, Main Drift air-flow, and standby generators.

5.5 Operating QA Controls:

Table 5.5.1. Operating QA Controls

Operating QA Control	Reference	Discussion
Use of any salt compounds as a grounding enhancement material is forbidden.	CRWMS M&O 1995b, Sect 3.02E	The QA control is the responsibility of the M&O. The Temporary Surface Construction Facilities Specification (CRWMS M&O 1995b) Section 3.02D requires that a submittal be provided for the A/E review of any ground enhancement material used. Review of this submittal by the A/E will ensure compliance of the QA control.

Operating QA Control	Reference	Discussion
The use of chloride shall be limited. Only non-chloride-based electrical ground enhancing material shall be used.	CRWMS M&O 1997, Sect 3.01Z	The QA control is the responsibility of the M&O. The Subsurface General Construction Specification (CRWMS M&O 1997), Section 3.01B requires the constructor to submit information to the A/E for review to assure the constructors systems are consistent with the requirements. Review of the submittal will ensure compliance of the QA control.
The use of chloride shall be limited. Only non-chloride-based electrical ground enhancing material shall be used.	CRWMS M&O 1998b, Sect 3.01Z	The QA control is the responsibility of the M&O. The Cross Drift Subsurface General Construction Specification (CRWMS M&O 1998b) Section 3.01B requires the constructor to submit information to the A/E for review to assure the constructors systems are consistent with the requirements. Review of the submittal will ensure compliance of the QA control.

6. BASELINE REQUIREMENTS

6.1 ESFDR Requirements (U.S. DOE OCRWM 1997)

Table 6-1. ESFDR Requirements

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.2.1.1.3.1.A (General) ESF facilities, system, and components shall be designed to permit testing, inspection, and maintenance, as necessary, to ensure their continued functioning and readiness.	Yes	The underground mine power centers (MPC's) and motor control centers (MCC's) were installed along the right rib of the tunnel to support tunnel construction. A ladder, secured to the base of the MPC provides accessibility for operation, renewal, or inspections of the equipment in accordance with the requirements of OSHA (29CFR 1926). The A/E recommends that the MPC's and MCC's are lowered or a platform installed to provide better

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
		<p>accessibility for operation, renewal, or inspection of the equipment and to improve and enhance the operation and maintainability of the facility. In addition, with the extended life of the constructor furnished power distribution system, this will provide a higher degree of protection for the worker.</p> <p>Recommendations:</p> <ol style="list-style-type: none"> 1. Provide platforms for the MPC's to provide better accessibility for operation, renewal, or inspection of the equipment and to improve and enhance the operation and maintainability of the facility. (§ 7.6) 2. Lower MCC's to provide better accessibility for operation, renewal, or inspection and to improve and enhance the operation and maintainability of the facility. Remove all MCC's that are not in use (§ 7.7)
3.2.1.2.1.1.A (Surface) The ESF surface facilities and equipment shall be designed with features that minimize the growth of fungus, bacteria, and algae.	N/A	The requirement does not apply. The environmental conditions at this desert location do not require consideration of these features in the design of the power systems.
3.2.1.2.1.1.B (Surface) Earthquake design parameters for surface facilities shall be calculated in accordance with the information in Appendix A.	Yes	Appendix A of the ESFDR lists the seismic requirements. Seismic design is incorporated in all surface design.
3.2.1.2.1.1.C (Surface) The ESF surface facilities shall be designed to withstand 75 mph (high winds) prevailing winds with maximum gusts up to 97 mph.	Yes	The ESF surface electrical facilities were designed to satisfy this requirement.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.2.1.2.1.1.D (Surface) The ESF surface facilities and equipment shall be designed with appropriate grounding to withstand and minimize the potential for damage due to a direct lightning strike.	Yes	The surface power electrical equipment installed is designed and to meet this requirement. The three lightning poles at the North Portal and three lightning poles at the South Portal, afford proper sized domes of protection for the surface facilities. Additional lightning protection is designed and constructed for the change house and switchgear buildings. Furthermore, surge protectors installed at the primary terminals of the distribution transformers provide additional protection.
3.2.1.2.1.1.E (Surface) The ESF surface facilities and equipment shall be designed to withstand maximum daily precipitation levels of 2.18 inches within a 24 hour period.	Yes	The surface electrical equipment is designed to meet this requirement. All the equipment located outdoors is rated for outdoor application and therefore, meets this requirement.
3.2.1.2.1.1.F (Surface) The ESF surface facilities and equipment shall be designed to withstand and operate in temperatures ranging from a low of -14 degrees F to a high of 108 degrees F.	Yes	The surface power transformers were designed and manufactured to meet ANSI standards calling for an ambient temperature range of -22 degrees F (-30C) to 104 degrees F (40C). The SSPC design specification covered service conditions of -14 degrees F (-25C) to 110 degrees F (43C). The power transformers inherent loading capabilities will allow normal operating at peak ambient temperature of 108 degrees F without shortening the life of the transformer.
3.2.1.2.1.1.G (Surface) The ESF surface facilities and equipment shall be designed to withstand maximum loads caused by snowfall of 10 inches maximum in a 24 hour period.	Yes	The installed electrical equipment located outdoors is rated for outdoor application and therefore, meets this requirement. The surface power transformer stations have enclosed bushings and the medium voltage pad mounted load break switch is in a formed metal enclosure capable of meeting this requirement. The SSPC enclosure roof is designed to handle 85 PSF, well in excess of 25 PSF that is the equivalent of 10 inches of compacted snow. Feeder cables are located in trench and therefore not affected by the depth of snowfall.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.2.1.2.1.1.H (Surface) The ESF surface facilities and equipment shall be designed to withstand and operate in a relative humidity environment of 13 to 71%.	Yes	The installed electrical equipment located outdoors is rated for outdoor application and therefore, it is designed and manufactured to withstand the relative humidity range specified in this requirement. The surface power electrical equipment installed is designed with sealed tanks, enclosed bushings and enclosures built to operate in this environment. The cable insulation is moisture resistant.
3.2.1.2.1.1.I (Surface) The ESF surface facilities and equipment shall be designed to withstand the loads caused by a 100 year probable maximum flood local storm identified in Reference Information Base, YMP/93-02.	Yes	The North Portal pad containing the electrical surface facilities is above the inundation level caused by the probable maximum flood. Therefore, it is above the inundation level caused by the 100-year flood. Electrical equipment is mounted on concrete pads or framed supports that satisfy the design requirement.
3.2.1.2.1.1.J (Surface) The ESF surface facilities and equipment shall be designed to withstand and operate in an environment with sand and dust.	Yes	The equipment was installed in accordance with the design and is therefore suited to withstand and operate in an environment of sand and dust. The surface power transformers are sealed units and the panels and switchgear doors are enclosed with gaskets for protection from sand and blowing dust.
3.2.1.2.1.2.A (Subsurface) The permanent and temporary items of the ESF shall be designed to withstand the applicable seismic environment specified in Appendix A.	No	Appendix A of the ESFDR lists the seismic requirements. Seismic design was not considered for the constructor furnished subsurface electrical systems. Recommendation: The constructor furnished electrical power system must be retrofitted to meet seismic requirements. Revise ESFDR Appendix A to reflect seismic zone 2B per Uniform Building Code. (§ 7.1)

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.2.1.2.1.2.B (Subsurface) The ESF subsurface facilities and equipment shall be designed to withstand and operate in a dusty environment.	Yes	The constructor furnished subsurface electrical system utilizes insulated cable and equipment mounted in dust free enclosures so as not to be affected by dust. The mine power centers are design to operate in a dusty environment.
3.2.1.2.1.2.C (Subsurface) The ESF subsurface facilities and equipment shall be designed to withstand and operate in temperatures ranging from a low of 50 degrees F to a high of 70 degrees F.	Yes	The constructor furnished subsurface electrical equipment is designed to withstand and operated within this temperature range.
3.2.1.2.1.2.D (Subsurface) The ESF subsurface facilities and equipment shall be designed to withstand and operate in a relative humidity environment of 13 to 71%.	Yes	The constructor furnished subsurface electrical equipment is designed to meet the requirements with sealed tanks, enclosed bushings and enclosures built to operate in this environment. The cable insulation is moisture resistant.
3.2.1.2.2.A (General) The ESF non-permanent items shall be designed for a 25 year maintainable service life	Yes	All of the surface and subsurface electrical equipment in the ESF is non-permanent and is maintainable for the full 25 years service life per this requirement.
3.2.1.2.2.B (General) The ESF permanent items shall be designed for a 150-year maintainable service life.	N/A	All of the surface and subsurface electrical equipment installed is considered non-permanent.
3.2.1.2.3 (General) ESF constraints 3.2.1.2.3.A, 3.2.1.2.3.B, 3.2.1.2.3.C, 3.2.1.2.3.D, 3.2.1.2.3.E, 3.2.1.2.3.F, 3.2.1.2.3.G, 3.2.1.2.3.H, 3.2.1.2.3.I	Yes	The constructor furnished power system satisfies these requirements. The constructor installed and operates the Power System in accordance with the Subsurface General Construction Specification, Document BAB000000-01717-6300-01501 Rev 04 (CRWMS M&O 1997) and Temporary Surface Construction Facilities Specification, Document BAB000000-01717-6300-01500 Rev 01 (CRWMS M&O 1995b). Both specifications list

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
		the applicable ESFDR requirements for constructor compliance for temporary construction and operation.
3.2.1.2.4.A (General) The ESF shall be designed in compliance with the applicable requirements contained in Uniform Building Code.	Yes	SSPC was designed and built in accordance with the applicable requirements of the Uniform Building Code (CRWMS M&O 1995c).
3.2.1.2.4.B (General) The ESF shall be designed in compliance with the applicable requirements contained in ACI 318 Building Code Requirements for Reinforced Concrete Code.	Yes	All concrete installed for the ESF power system was in compliance with Specification Documents BAB000000-01717-6300-03300 Rev 02 (CRWMS M&O 1995d) and BAB000000-01717-6300-03301 (CRWMS M&O 1994b) (Surface and subsurface concrete), which satisfies the ACI 318 Building Code Requirements.
3.2.1.2.4.C (General) The ESF shall be designed in compliance with the applicable requirements contained in DOE Order 6430.1A	No	<p>The constructor furnished power system does not comply with the applicable requirements of DOE Order 6430.1A (U.S. DOE Order 6430.1A 1989). The constructor furnished power system was installed in accordance with the Alternative Construction approach. This approach required the constructor to comply with the minimum requirements established in the U.S. Department of Labor 29 CFR Part 1926 (29 CFR 1926). DOE Order 6430.1A (U.S. DOE Order 6430.1A 1989) has been canceled. There is no replacement DOE Order that addresses General Design Criteria.</p> <p>Recommendation: This ESFDR requirement should be deleted. Revise/delete/add drawings to the technical baseline to match the as-constructed conditions in the field. This activity will assure an accurate and complete technical baseline. Field installations will be modified as necessary to comply with the requirements of the applicable National Consensus Standards, as determined by the A/E. (§ 7.2)</p>

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.2.1.2.4.D (General) The ESF shall be designed in compliance with the applicable requirements contained in DOE Order 5480.7A	N/A	The requirement does not apply. This requirement applies to fire protection which is addressed in the TER for System No. 6, Subsurface Fire Water System and Subsurface Portion of the Non-Potable Water System. This requirement does not apply to the Power System.
3.4.5.1.2.A (Surface) The surface utility systems shall not unnecessarily restrict foot, vehicular, or ramp portal and/or shaft collar traffic; obstruct ventilation; or cause health and safety concerns.	Yes	The surface utility system primarily uses a series of cable trench and manholes and is strategically located so as not to obstruct traffic or ventilation or cause any health and safety concerns.
3.4.5.1.2.B (Surface) The surface utilities shall be designed to provide the minimum utilities such as power, potable water, fire protection water, communications, and sanitary waste, to each surface facility building.	Yes	The power requirements for the surface facility buildings are met.
3.4.5.1.2.C (Surface) The service facilities and equipment required for maintaining and installing underground services shall be provided to support ESF operation and in situ site characterization.	N/A	Surface support facilities are not part of this TER.
3.4.5.1.2.D (Surface) The surface utilities shall be designed to provide the minimum utilities identified in the surface utility analysis.	Yes	A connected, normal, and standby load summary is included in the "Canyon Substation Feed to North Portal Electrical Load Analysis" (CRWMS M&O 1995e) that was used for the original design. The surface electrical design satisfies this requirement.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.4.5.1.2.E (Surface) An analysis shall be conducted by the design organization to determine what utilities are required for the surface facilities.	Yes	The "Canyon Substation Feed to North Portal Electrical Load Analysis" (CRWMS M&O 1995e) satisfies this requirement.
3.4.5.2.1.A (Surface) The surface facilities power distribution system shall be designed, as a minimum, to provide power to surface-mounted equipment listed below: <ul style="list-style-type: none"> • Hoists and controls, • Air compressor(s), • Ventilation fans, as required, • Communications equipment, as required, • Main water supply pump(s), • Shaft-work-deck winches and miscellaneous motors, • Temporary facilities, • Lights, • Muck discharge transport conveyors, • Ventilation air heaters (if required). 	Yes	The surface power distribution system was designed by the A/E and satisfies this requirement.
3.4.5.2.1.B (Surface) The electrical system shall include provisions to accommodate tie-in of the proposed transmission line between the connection to the nearest suitable existing power supply and the main substation to be located at the ESF site.	Yes	The surface power electrical system (main substation) is fed from a tap to an existing 69 kV transmission line that feeds an existing NTS Substation (25-15). This was the nearest suitable existing power supply.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.4.5.2.1.C (Surface) The power distribution system shall provide electrical power from the main ESF substation(s) to the surface and subsurface facilities.	Yes	The surface power distribution system satisfies this requirement.
3.4.5.2.1.D (Surface) All electrical (surface) power wiring shall be kept physically separated from data and communications wiring to prevent induced interference.	Yes	Physical separation exists between the power and communication wiring on the surface. Two duct bank systems were constructed: one for power and the second for communication and controls. The duct bank system ensures that the physical separation is maintained.
3.4.5.2.1.F (Surface) The standby power generators shall have sufficient output to provide power to ventilation fans, back up the UPS, and other loads as required.	Yes	There are two standby power systems: One at the North Portal consisting of two 250 kW generators and the second located at the South Portal consisting of one 500 kW generator. Standby power was sized to support all ESF critical loads. (CRWMS M&O 1998e)
3.4.5.2.1.G (Surface) The surface power system shall provide a main substation(s) to supply normal electrical power to the surface and subsurface facilities.	Yes	The main substation (#25-16) has a 10 MVA power transformer which is capable of handling the surface and subsurface electrical power needs CRWMS M&O 1995a).
3.4.5.2.1.H (Surface) The utility services shall include minimal backup for the primary power line to support critical systems and testing continuity (determined by analysis).	Yes	There are two standby power systems: One at the North Portal consisting of two 250 kW generators and the second located at the South Portal consisting of one 500 kW generator. Standby power was sized to support all ESF critical loads. (CRWMS M&O 1998e)

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.4.5.2.1.I (Surface) The surface power system shall make use of existing NTS transformers and switchgear when available.	Yes	The main power substation (#25-16)) switchgear was reconditioned by NTS and used for our system.
3.4.5.2.1.J (Surface) The interconnection between the standby power and the main power distribution system shall allow the generating capacity of the standby system to be increased without modification to the interconnection.	No	<p>The South and North Portal Generator systems were designed and constructed for two specific purposes; this being, support critical Alcove # 5 test activities and flow through ventilation. There is limited capacity to accommodate an increase in generating capacity for other endeavors. However, increasing the generator capacity will increase the size of the equipment necessary to deliver the increased power. Equipment such as feeders, transfer panels, panels, fuel system, etc. may need increasing. Presently, the North Portal Standby Generator System is limited by a 400 Amp Automatic Transfer Switch (ATS) and the South Portal Standby Generator System is limited by a 1000 Amp ATS. Since all critical loads have been designed with standby power and no additional critical loads are forthcoming, this requirement is not necessary.</p> <p>Recommendation: Delete the requirement for the interconnection between the standby power and the main power distribution system shall allow the generating capacity of the standby system to be increased without modification to the interconnection. (§ 7.3)</p>
3.4.5.2.1.L (Surface) The minimum critical standby power shall provide a minimum excess capacity of (10%) margin over the predicted load.	Yes	Sizing of the standby generator systems at the North and South Portal include a minimum margin of 10 % excess capacity. (CRWMS M&O 1998e)

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.4.5.2.1.M (Surface) Power distribution for the ESF, including the primary substation and secondary distribution systems, transmission lines, and feeder cables, shall have sufficient capacity to meet load requirements at points of usage throughout the operations area.	Yes	The surface power distribution system satisfies this requirement.
3.4.5.2.1.N (Surface) Suitable switching and protective devices shall be provided in the electrical system to prevent damage to the equipment in case of power failure or faults.	Yes	The design drawings (CRWMS M&O 1995a, CRWMS M&O 1994a, and CRWMS M&O 1993a) show differential relaying and lockouts on the transformers, and overcurrent and ground check relaying on the circuit breakers. This protection scheme has been installed in the field. The NTS Substation (25-16) protective devices are the responsibility of Bechtel Nevada (BN). The relay settings for the BN protective devices have been coordinated with the A/E.
3.4.5.2.1.O (Surface) The power system shall provide meters to allow control and monitoring by the Facility Monitoring and Control System.	Yes	Meters were installed at the Switchgear Building and the SSPC that would allow the monitoring and control of the power system. Presently, there is no information being recorded and there is no requirement to record or monitor power until the Facility Monitoring Control System (FMCS) is designed and installed. (CRWMS M&O 1994a & CRWMS M&O 1993a)
3.4.5.2.1.P (Surface) The power system shall provide surge protection and a grounding system to maximize personnel and equipment safety.	Yes	The power system includes surge arresters, grounding resistors, and a grounding system designed to meet this requirement. (CRWMS M&O 1994a & CRWMS M&O 1993a)

ESFDR REQUIREMENTS

ESFDR Requirement	Satisfied	Description
3.4.5.2.1.Q (Surface) Electrical power systems shall provide the necessary power, during both normal and peak demands, for the operation of the ESF.	Yes	The surface electrical power system was installed in accordance with the design and meets normal and peak demand operating requirements of the ESF.
3.4.5.2.1.R (Surface) In the event of a power outage the standby power system shall provide all necessary power to systems and subsystems that are required to meet safety, critical testing operations, and security requirements.	Yes	Standby generator systems were installed at the North and South Portal to provide power to critical ESF systems. These generator systems satisfy this requirement and are defined in the Subsurface Standby Generator Analysis (CRWMS M&O 1998e).
3.4.5.2.1.S (Surface) The standby power system shall maintain power to those systems essential to evacuation, fire control, flood control, and critical in situ site characterization testing.	Yes	Standby generator systems were installed at the North and South Portal to provide power to critical ESF system like the heater test in Alcove #5 and Flow Through Ventilation. Additionally, the fire panels in Alcove #5 are connected to the standby power system. The fire control panel in the Change House has it own battery Uninterruptible Power Supply (UPS) system. (CRWMS M&O 1998e).
3.4.5.2.1.T (Surface) The standby power system shall include generators, fuel supplies, necessary fuel piping, conduit and wire, cutouts, concrete work, and weatherproof enclosures.	Yes	Standby generator systems were installed at the North and South Portal which have an integral double wall sub-base fuel tank with leak detection, ATS, weatherproof enclosures and all necessary connection to the ESF power system (CRWMS M&O 1998e).
3.4.5.2.1.U (Surface) The standby power generators shall provide power to the underground operation following the loss of primary power within the allowable delay time indicated in the safety analysis.	Yes	The surface standby generator system was designed with programmable time delays. These time delay settings can be changed from the generator control panel and therefore satisfy this requirement.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.4.5.2.1.V (Surface) A UPS system shall provide necessary power to systems and subsystems that cannot tolerate a loss of power incident.	Yes	UPS systems are provided by the end user as required by each system or subsystem. UPS systems were designed to support testing activities, electrical switchgear, communication and subsurface monitoring systems.
3.4.5.2.1.W (Surface) A UPS system shall be provided to service, as a minimum, the monitoring systems (e.g. fire, smoke, gas), communications systems, data collection systems, and those instruments and tests requiring continuous power.	Yes	UPS systems are provided by the end user as required by each system or subsystem. UPS systems were designed to support testing activities, electrical switchgear, communication and subsurface monitoring systems.
3.4.5.2.1.X (Surface) The electrical system shall withstand windblown dust and other natural phenomena.	Yes	The surface electrical system will withstand windblown dust and other natural phenomena.
3.4.5.2.1.Y (Surface) The Power System shall be designed in compliance with all applicable requirements in the Biological Opinion.	Yes	The Biological Opinion (U.S. DOE Nevada Operations Office) recommends underground utilities sited to avoid tortoise habitats and to not add perching and nesting sites for ravens. This requirement was incorporated in the design of the surface power system, utilizing primarily underground feeders.
3.4.5.2.1.Z (Surface) The Standby Generator System shall be designed in compliance with all applicable requirements stipulated in the Air Quality Operating Permit AP 9611-0573.	Yes	Standby generator systems are in compliance with both Nevada and EPA's requirements for diesel emissions. Also, they are included in the current YMP Air Quality Operating Permit AP 9611-0573 (State of Nevada Department of Conservation and Natural Resources Division of Environmental Protection Bureau of Air Quality 1998).

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.4.5.2.1.AA (Surface) The Standby Generator System shall be designed in compliance with all applicable requirements in the General Discharge Permit Application, issued by the Nevada Division of Environmental Protection.	Yes	Standby generator systems are in compliance with both Nevada and EPA's requirements for diesel emissions. Also, they are included in the current YMP Air Quality Operating Permit AP 9611-0573 (State of Nevada Department of Conservation and Natural Resources Division of Environmental Protection Bureau of Air Quality 1998).
3.4.5.2.1.AB (Surface) The Surface Power System shall be routed in compliance with the results of the archaeological surveys performed as part of Stipulation 4 in the Programmatic Agreement Between the United States Department of Energy and the Advisory Council on Historic Preservation (December 1988).	Yes	Surveys were conducted before surface construction and installation of the surface power system began. These surveys were performed to monitor archaeological sites for damage or disturbance and initiated data recovery and excavation programs. The constructor furnished power system was installed in accordance with the survey results. Therefore, it meets this requirement.
3.4.5.2.1.AC (Surface) The surface power system shall have a minimum availability of 98.27%	No	It has not been determined if the surface power system satisfies this requirement. However, it has been determined that the surface power system is not a "life safety system" (CRWMS M&O interoffice correspondence, D. Gwyn to W. R. Kennedy, LV.SA.DWG.07/98-072). Therefore, the minimum availability of 98.27% is no longer required. Recommendation: Delete the ESFDR requirement for minimum availability for ESF power system. (§ 7.4)

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.8.1.2.C (Subsurface) The service facilities and equipment required for maintaining underground services shall be provided to support ESF operation and in situ site characterization.	Yes	The constructor furnished surface power systems ability to meet the demands of the existing underground electrical equipment is adequate.
3.8.2.1.2.A (Subsurface) The underground utilities for the ESF shall not preclude monitoring and investigation of in situ testing.	Yes	The constructor furnished underground power utilities do not preclude the monitoring and testing requirements.
3.8.2.1.2.B (Subsurface) Subsurface utility systems, when installed, shall not restrict foot, vehicular, or shaft and ramp conveyance traffic.	Yes	The subsurface power system is located along the main tunnel walls and in alcoves, clear of the rails, and does not impede the movement of any traffic within the "clear space for transport system".
3.8.2.1.2.C (Subsurface) Subsurface utility systems, when installed, shall not obstruct ventilation.	Yes	The subsurface power system is located along the right rib of the tunnel, clear of the ventilation system. The electrical system does not obstruct ventilation.
3.8.2.1.2.D (Subsurface) To the extent practical, underground utility systems and associated furnishings (hangars, brackets, etc.) shall be removed following final use.	Yes	All equipment is assessable for removal when construction is completed.
3.8.2.1.2.E (Subsurface) The distribution of utilities shall support flexibility in the siting of the final testing locations.	Yes	This flexibility requirement has been met. The electrical distribution system has been constructed with sufficient capacity to support the final testing locations.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.8.2.1.2.F (Subsurface) Subsurface utilities requiring remote monitoring and control shall provide the necessary equipment to interface with the subsurface monitoring and control system and the IDCS.	Yes	The power system has the ability to interface with the subsurface monitoring and control system and DCS (Formally called IDCS). However, this capability is not being used at this time and is not necessary for an effective power system.
3.8.2.1.2.G (Subsurface) Subsurface utilities shall support the testing utility requirements in Appendix B.	Yes	The majority of the requirements in Appendix B of YMP/CM-0019 (U.S. DOE OCRWM 1997) are standard (110 VAC) loads except for the Single Element Heater Test (220/240 VAC) and Emplacement Drift Thermal Test and Engineered Barrier System Test (higher voltages). The testing power requirements are supported by the constructor furnished power system.
3.8.2.2.1.A (Subsurface) Electrical standby power shall be provided to the ventilation system to retain operational function when primary power is lost. A reduced level of ventilation necessary to support critical activities is acceptable.	Yes	Two standby power system exist that supports subsurface ventilation, the North Portal generator system supplies backup power to Alcove #5 ventilation system and the South Portal generator system supplies backup power to the flow through ventilation system.
3.8.2.2.1.B (Subsurface) All electrical (subsurface) power wiring must be kept physically separated from data and communications wiring to prevent induced interference.	Yes	There are several places where there is not physical separation between the power wiring and the data and communication wiring. This has been documented with an OSHA (29CFR 1926) violation. Occupational Safety compliance Report (OSCR) MOSHBS98170 has been written to correct this concern.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.8.2.2.1.C (Subsurface) Power distribution for the ESF, including the primary substation and secondary distribution systems, transmission lines, and feeder cables, shall have sufficient capacity to meet load requirements at points of usage throughout the operations area.	Yes	The constructor furnished power system has been in operation for several years and has sufficient capacity to meet load requirements at points of usage throughout the operation area.
3.8.2.2.1.D (Subsurface) Suitable switching and protective devices shall be provided in the electrical system to prevent damage to the equipment in case of power failure or faults.	Yes	System protection for surface and subsurface power is per the design and switching in the subsurface distribution system is handled through the SSPC (CRWMS M&O 1993a).
3.8.2.2.1.E (Subsurface) Metering shall be provided to establish the demand and consumption of power.	Yes	The demand and consumption of power metering is located in substation (#25-16), Switchgear Building and the SSPC. (CRWMS M&O 1993a).
3.8.2.2.1.F (Subsurface) Surge protection shall be provided.	Yes	Grounding resistors at the Mine Power Center (MPC) transformers and surge arrestors and ground check relaying in the subsurface switchgear provide adequate protection. In addition, all feeders in the SSPC are protected with surge arrestors. (CRWMS M&O 1993a, CRWMS M&O 1993b, CRWMS M&O 1993c, CRWMS M&O 1993d, CRWMS M&O 1993e, CRWMS M&O 1998a, CRWMS M&O 1998f).
3.8.2.2.1.G (Subsurface) A grounding system shall be provided for personnel safety and equipment protection.	Yes	All of the subsurface distribution transformers have resistive ground to reduce the magnitude of ground fault currents. (CRWMS M&O 1993a, CRWMS M&O 1993b, CRWMS M&O 1993c, CRWMS M&O 1993d, CRWMS M&O 1993e, CRWMS M&O 1998a, CRWMS M&O 1998f). The subsurface power system is connected to a separate ground grid at the North Portal.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.8.2.2.1.H (Subsurface) The underground electrical power system shall provide the necessary power to meet the normal and peak demands of ESF operations and site characterization activities of the subsurface facility.	Yes	The constructor furnished power system has been in operation for several years and has sufficient capacity to meet normal and peak demands of the ESF operations and site characterization activities of the subsurface facilities.
3.8.2.2.1.I (Subsurface) Stand-by power to the underground systems shall provide all necessary power to systems and subsystems that are required to operate in the event of a power outage, based on safety or operational requirements for the operation of the ESF.	Yes	There are two standby power systems: One at the North Portal consisting of two 250 kW generators and the second located at the South Portal consisting of one 500 kW generator. Standby power was sized to support all ESF critical loads (CRWMS M&O 1998e).
3.8.2.2.1.J (Subsurface) The underground UPS system(s) shall ensure continuity of power to the IDCS, sensor systems, safety instruments and controls, communications, and all systems and subsystems that cannot tolerate a power interruption (see ESDR Appendix B).	Yes	Individual UPS systems are provided by the user and it satisfies this requirement.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.8.2.2.1.K (Subsurface) The underground power distribution system shall have one primary feed (steel armored, wire armored, or other approved cable) and one alternate power feed (steel armored, wire armored, or other approved cable).	Yes	The SSPC has one primary (steel armored, wire armored, or other approved cable) and one alternate (steel armored, wire armored, or other approved cable) 12.47 kV feeders supplying power to the subsurface. An additional 12.47 kV feeder (cable) was installed for the Heated Drift, Alcove #5, and is connected to the North Portal Generators. (CRWS M&O 1993a, & CRWS M&O 1998a).
3.8.2.2.1.L (Subsurface) One power feed shall be installed in each access, as necessary, and adequate switching shall be provided.	Yes	A power feeder is installed in both the North and South Ramps. (CRWMS M&O 1993a, CRWMS M&O 1993b, CRWMS M&O 1993c, CRWMS M&O 1993d, & CRWMS M&O 1993e, CRWMS M&O 1998a, CRWMS M&O 1998f).
3.8.2.2.1.M (Subsurface) Underground high voltage (1000 Volts or more) feeders supplying mobile equipment shall have a ground check circuit to continuously monitor the grounding circuit to ensure continuity.	Yes	Ground check relays are installed in the subsurface power center for protection of the 12.47 kV subsurface feeders (CRWMS M&O 1993a, CRWMS M&O 1993b, CRWMS M&O 1993c, CRWMS M&O 1993d, CRWMS M&O 1993e & CRWMS M&O 1998a). Ground check relays are installed in the 4.16 kV feeder in the Cross-Drift (CRWMS M&O 1998f). All other voltages present are below 1000 Volts.
3.8.2.2.1.N (Subsurface) Underground substations supplying power to 480 V, 3-phase loads shall be resistance grounded.	Yes	The subsurface power centers have grounding resistors connected to the secondary winding of the 12.47 kV - 480 V transformers (CRWMS M&O 1993a, CRWMS M&O 1993b, CRWMS M&O 1993c, CRWMS M&O 1993d, & CRWMS M&O 1993e, CRWMS M&O 1998a, CRWMS M&O 1998f).
3.8.2.2.1.O (Subsurface) Utility lines, steel supports, and other conducting structures supporting electrical systems, shall be electrically bonded and reliably connected to the subsurface electrical safety grounding network.	Yes	Subsurface utility lines, steel supports, and other conducting structures supporting electrical systems, are electrically bonded to the subsurface ground system. The subsurface grounding is accomplished through a separate ground grid located near the mouth of the tunnel at the North Portal.

ESFDR REQUIREMENTS		
ESFDR Requirement	Satisfied	Description
3.8.2.2.1.P (Subsurface) The power distribution system shall be designed to minimize interference with testing activities.	Yes	The constructor furnished subsurface electrical power system has been in operation for several years and satisfies this requirement
3.8.2.2.1.Q (Subsurface) The subsurface power system shall have a minimum availability of 98.81%.	No	<p>It has not been determined if the subsurface power system satisfies this requirement. However, it has been determined that the subsurface power system is not a "life safety system" (CRWMS M&O interoffice correspondence, D. Gwyn to W. R. Kennedy, LV.SA.DWG.07/98-072). Therefore, the minimum availability of 98.81% is no longer required.</p> <p>Recommendation: Delete the ESFDR requirement for minimum availability for ESF power system. (§ 7.5)</p>

6.2 As-Constructed Deviations and Recommendations

Table 6.2. As-Constructed Deviations and Recommendations

As-Constructed Deviations and Recommendations		
As-Constructed Deviations	Design Documents	Recommendations
Pad mounted transformer 7007-PT-152 and 5006-PT-151 was not installed.	North Portal Power Distribution One-lines, Cable Schedule and Details Drawings	The M&O drawings should be revised to match the as-constructed conditions in the field. (3-drawings)

As-Constructed Deviations and Recommendations		
As-Constructed Deviations	Design Documents	Recommendations
1E Generator System was never installed.	Standby Generator One-lines, Paralleling Switchgear One-line, Incoming Power Plan, Underground distribution Plan, and Fuel System Drawings	The M&O drawings should be revised to match the as-constructed conditions in the field. (14-drawings)
1E Generators and Warehouse Building grounding system was not installed.	Site Grounding Plan Drawings	The M&O drawings should be revised to match the as-constructed conditions in the field. (3-drawings)
Subsurface Single-lines Drawings do not match constructor furnished utilities.	Subsurface Single-line drawings	The M&O drawings should be revised to match the as-constructed conditions in the field. (6-drawings)
Conveyor Power/Lighting/Grounding Plan does not match constructor furnished utilities	Conveyor Surface and subsurface drawings	The M&O drawings should be revised/deleted to match the as-constructed conditions in the field. (2-drawings revise, 6-drawings delete)
The constructor under the Alternate Construction Program furnished subsurface Utilities. Therefore, the level three drawings do not match what was installed.	Subsurface Package 2C Drawings	The M&O drawings should be revised/deleted/added to match the as-constructed conditions in the field. (17-drawings revise, 22-drawings delete, 12- drawings add)
Cable tray was eliminated from the subsurface design.	Subsurface Power Center BLDG Cable Tray Drawings	Delete Drawings from baseline. (8-drawings)
Instrumentation and Control design was not installed	Subsurface Package 2C P&ID drawings	Delete Drawings from baseline. (33-drawings)

7. SUMMARY OF RECOMMENDATIONS

- 7.1 The constructor furnished electrical power system must be retrofitted to meet seismic requirements. Revise ESFDR Appendix A to reflect seismic zone 2B per Uniform Building Code. (§ 6.1)
- 7.2 The ESFDR requirement for the ESF to be designed in compliance with the applicable requirements contained in DOE order 6430-1A should be deleted. Drawings should be revise/delete/add to the technical baseline to match the as-constructed conditions in the field. This activity will assure an accurate and complete technical baseline. Field installations will be modified as necessary to comply with the requirements of the applicable National Consensus Standards, as determined by the A/E. (§ 6.1)(§ 6.2)
- 7.3 The ESFDR requirement for the interconnection between the standby power and the main power distribution system to allow the generating capacity of the standby system to be increased without modification to the interconnection should be deleted. (§ 6.1)
- 7.4 The ESFDR requirement for the surface power system to have a minimum availability of 98.27% should be deleted. (§ 6.1)
- 7.5 The ESFDR requirement for the subsurface power system to have a minimum availability of 98.81% should be deleted. (§ 6.1).
- 7.6 Provide platforms for the MPC's to provide better accessibility for operation, renewal, or inspection of the equipment and to improve and enhance the operation and maintainability of the facility. (§ 6.1).
- 7.7 Lower MCC's to provide better accessibility for operation, renewal, or inspection and to improve and enhance the operation and maintainability of the facility. Remove all MCC's that are not in use. (§ 6.1)

8. COST AND SCHEDULE ESTIMATES (See Attachments II and III)

- 8.1 Install Mine Power Centers Platforms for accessibility.

Engineering	\$30,800
Construction	\$56,508
- 8.2 Lower Motor Control Centers for accessibility.

Construction	\$8,144
--------------	---------

- 8.3 Seismic supports for cables and Motor Control Center bracing.
Engineering	\$18,000
Construction	\$37,525

- 8.4 Revise/delete/add Baseline Documents.
Engineering	\$183,900

NOTE: Cost estimates (Attachment II) to lower the Mine Power Centers was evaluated and was not considered because of cost.

9. REFERENCES

9.1 M&O Drawings

- 9.1.1 CRWMS M&O 1995a. *North Portal One Line Diagram Power Distribution*. BABEAA000-01717-2100-24010 REV 01, Las Vegas, Nevada: Author. ACC: MOL.19960809.0037.
- 9.1.2 CRWMS M&O 1994a. *Electrical Standby Power System One Line Diagram*. BABB00000-01717-2100-24037 REV 00, Las Vegas, Nevada: Author. ACC: MOL.19950628.0249.
- 9.1.3 CRWMS M&O 1993a. *Subsurface Main & North Portal Swgr Single Line Diagram*. BABFAA000-01717-2100-44000 REV 01, Las Vegas, Nevada: Author. ACC: MOL.19950620.0261.
- 9.1.4 CRWMS M&O 1993b. *Subsurface TS Tunnel Substations Single Line Diagram Sht 1*, BABFAA000-01717-2100-44011 REV 01. Las Vegas, Nevada: Author. ACC: MOL.19950620.0262.
- 9.1.5 CRWMS M&O 1993c. *Subsurface TS Tunnel Substations Single Line Diagram Sht 2*, BABFAA000-01717-2100-44012 REV 01. Las Vegas, Nevada: Author. ACC: MOL.19950620.0263.
- 9.1.6 CRWMS M&O 1993d. *Subsurface TS Tunnel Substations Single Line Diagram Sht 3*, BABFAA000-01717-2100-44013 REV 01. Las Vegas, Nevada: Author. ACC: MOL.19950620.0264.
- 9.1.7 CRWMS M&O 1993e. *Subsurface TS Tunnel Substations Single Line Diagram Sht 4*, BABFAA000-01717-2100-44014 REV 01. Las Vegas, Nevada: Author. ACC: MOL.19950620.0265.

- 9.1.8 CRWMS M&O 1998a. *Subsurface Alcove #5 Single Line Diagram*, BABFAA000-01717-2100-44070 REV 01. Las Vegas, Nevada: Author. ACC: MOL.19980803.0299.
- 9.1.9 CRWMS M&O 1998f. *Cross-Drift Power Plan & One Line Diagram Sheet 1 of 3*, BABFAA000-01717-2100-44146 REV 00. Las Vegas, Nevada: Author. ACC: MOL.19980409.0690.
- 9.2 M&O Specifications
 - 9.2.1 CRWMS M&O 1995b. *Temporary Surface Construction Facilities*. BAB000000-01717-6300-01500 Rev. 01, Las Vegas, Nevada: Author. ACC: MOL.19951127.0044.
 - 9.2.2 CRWMS M&O 1997. *Subsurface General Construction*. BAB000000-01717-6300-01501 Rev. 05. Las Vegas, Nevada: Author. ACC: MOL.19980127.0685.
 - 9.2.3 CRWMS M&O 1995c. *Subsurface Power Center Enclosure*. BABFAA000-01717-6300-16153 Rev. 03. Author. ACC: MOL.19960403.0046.
 - 9.2.4 CRWMS M&O 1995d. *Cast-in-Place Concrete-Surface*. BAB000000-01717-6300-03300 Rev. 02. Author. ACC: MOL.19960514.0331.
 - 9.2.5 CRWMS M&O 1994b. *Cast-in-Place Concrete-Subsurface*. BAB000000-01717-6300-03301 Rev. 00. Author. ACC: MOL.19960425.0374.
 - 9.2.6 CRWMS M&O 1998b. *Cross Drift Subsurface General Construction*. BABEAF000-01717-6300-01502 Rev 00. Author. ACC: MOL.19980409.0679.
- 9.3 CRWMS M&O 1998c. *Subsurface Fire Hazards Analysis*. BABFAH000-01717-0200-00121 Rev 01. Las Vegas, Nevada: Author. ACC: MOL.19980414.0448.
- 9.4 U.S. DOE Order 6430.1A 1989, *General Design Criteria*. Washington, D.C.: U.S. DOE Order 6430.1A. TIC: 226693.
- 9.5 29 CFR 1926 1998, *Labor, Safety & Health Regulations for Construction*. Washington, D.C.: 29 CFR 1926. TIC: 238502.

NOTE:
1. ITEMS SHOWN IN DARK WEIGHT
ARE IN THE SCOPE OF THE POWER "TER".

NORTH PORTAL
ELECTRICAL POWER "TER" SCOPE
SKETCH # SS-E-SK185

- 9.6 U.S. DOE OCRWM 1997. Exploratory Studies Facility Design Requirements. YMP/CM-0019, Rev. 2, ICN 1. Las Vegas, Nevada: U.S. Department of Energy Office of Civilian Radioactive Waste Management. ACC: MOL.19960926.0065 and MOL.19980107.0544.
- 9.7 CRWMS M&O 1995e. *Canyon Substation Feed to North Portal Electrical Load Analysis/Calculations*. BAB000000-0171-0200-00144 Rev. 00. Las Vegas, Nevada: Author. ACC: MOL.19950831.0050.
- 9.8 CRWMS M&O 1998d, *Transmittal of Shop Drawings, Equipment Data, Material Samples, or Manufacturers Certificates of Compliance (Sdt) for Subsurface General Construction with Submittal Evaluation Record for Temporary Construction: Working Drawings - Utilities & Electrical Underground (Information Only) with 14 Drawings (c)*, BAB000000-01717-6300-01501-CD-85-0. Las Vegas, Nevada: Author. ACC: DCR.19981007.0025.
- 9.9 CRWMS M&O 1998e. *ESF Subsurface Standby Generator Analysis*. BABFAA000-01717-0200-00005 REV 00. Las Vegas, Nevada: Author. ACC: MOL.19981111.0002.
- 9.10 U.S. DOE Nevada Operations Office. *Biological Opinion*. FILE NUMBER 1-5-90-F-6. ACC: NNA. 900410.0002
- 9.11 State of Nevada Department of Conservation and Natural Resources Division of Environmental Protection Bureau of Air Quality 1998. *Class II Air Quality Operating Permit*. No. AP9611-0573. Carson City, Nevada: State of Nevada. ACC: MOL.19980904.0841.

10. ATTACHMENTS

- I. NORTH PORTAL ELECTRICAL POWER "TER" SCOPE SKETCH
- II. POWER SYSTEM COST ESTIMATE
- III. MINE POWER CENTER PLATFORM - COST ESTIMATE

ATTACHMENT II

BAB000000-0171705705-00015 Rev. 00

Page 1 of 2

POWER SYSTEM COST ESTIMATE

POWER SYSTEM CONSTRUCTION COST

LOWERING MINE POWER CENTERS FOR ACCESS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	NICHE EXCAVATION	9	EA	\$400.00	\$3,600.00	80	\$50.00	\$36,000	\$39,600	
2	Conduit	160	FT	\$14.40	\$2,304.00	0.4	\$50.00	\$3,200	\$5,504	
3	Cables	50	FT	\$12.08	\$604.00	0.05	\$50.00	\$125	\$725	
4	Equipment	9	EA	\$300.00	\$2,700.00	16	\$50.00	\$7,200	\$9,900	
5	Lowering MPC	9	EA			60	\$50.00	\$27,000	\$27,000	Assume: 4 Electricians & 2 Oper
6	Install mud slab (7 Ea) (28' x 4' x 6")	18	CY	\$100.00	\$1,800.00	8	\$50.00	\$7,200	\$9,000	Assume: 2 Operators & 2 Miners
7	Electrical Foreman (@ 10% electrical labor)					128.69	\$55.00	\$7,078	\$7,078	
SUBTOTAL					\$11,004.00			\$87,803	\$98,807	

NOTE: LOWERING MINE POWER CENTER WAS REVIEWED, BUT NOT CONSIDERED BECAUSE OF COST

LOWERING MOTOR CONTROL CENTERS FOR ACCESS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	NICHE EXCAVATION	3	EA	\$1,000.00	\$3,000.00	16	\$50.00	\$2,400	\$5,400	
2	Cables	20	FT	\$4.65	\$93.00	0.5	\$50.00	\$500	\$593	
3	Lowering MCC	3	EA			8	\$50.00	\$1,200	\$1,200	Assume: 2 Electricians
4	Install mud slab (9 Ea) (2' x 3' x 6")	1	CY	\$100.00	\$100.00	8	\$50.00	\$400	\$500	Assume: 2 Operators & 2 Miners
5	Electrical Foreman (@ 10% electrical labor)					8.2	\$55.00	\$451	\$451	
SUBTOTAL					\$3,193.00			\$4,951	\$8,144	

ADD SEISMIC BRACE TO MCC SUPPORTS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	Add Seismic Brace	9	EA	\$100.00	\$900.00	8	\$50.00	\$3,600	\$4,500	Assume: 2 Miners & 2 Operators
SUBTOTAL					\$900.00			\$3,600	\$4,500	

SEISMIC CABLE SUPPORT RETROFIT

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	Seismic Restraints	1285	EA	\$3.50	\$4,497.50	0.4	\$50.00	\$25,700	\$30,198	Assume: 5 restraints/hr with 2-m Use existing supports/rockbo
2	Electrical Foreman (@ 10% electrical labor)					51.4	\$55.00	\$2,827	\$2,827	
SUBTOTAL					\$4,497.50			\$28,527	\$33,025	

TOTAL CONSTRUCTION COST

				MATERIAL COST:		LABOR COST:			
ITEM #	DESCRIPTION	QUANTITY	UNIT	UNIT COST	SUBTOTAL	Manhours	UNIT COST	SUBTOTAL	TOTAL
TOTAL					\$8,591			\$37,078	\$45,669

Basis of Seismic Support Estimate

1. Seismic support bracket every 20 feet
 - a. 20% of supports are attached to steel sets and don't require modifications to supports
 - b. Install expansion anchor bolt with end plate to tunnel surface
 - c. Wrap cable support around existing cables and connect cable supports to expansion bolt plate
2. Two electricians will install (4) brackets/hour
3. Loco with (2) will be required to modify/secure cables brackets

ATTACHMENT II

BAB000000-01717-5705-00015 Rev 00

Page 2 of 2

ENGINEERING SUPPORT - TECHNICAL WORK PER TER RECOMMENDATIONS

LOWERING MINE POWER CENTERS/MOTOR CONTROL CENTERS FOR ACCESS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	Design Work: Dwgs	3	EA			80	\$75.00	\$18,000	\$18,000	
SUBTOTAL					\$0.00			\$18,000	\$18,000	

NOTE: LOWERING MINE POWER CENTER WAS REVIEWED, BUT NOT CONSIDERED BECAUSE OF COST

SEISMIC SUPPORTS FOR MOTOR CONTROL CENTERS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	Design Work: Dwgs	1	EA			80	\$75.00	\$6,000	\$6,000	
SUBTOTAL					\$0.00			\$6,000	\$6,000	

SEISMIC CABLE SUPPORT RETROFIT

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	Structural Calc	1	EA			80	\$75.00	\$6,000	\$6,000	
2	Design Work: Dwgs	1	EA			80	\$75.00	\$6,000	\$6,000	
SUBTOTAL					\$0.00			\$12,000	\$12,000	

SUBTOTAL ENGINEERING SUPPORT - TECHNICAL WORK PER TER RECOMMENDATIONS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
TOTAL					\$0.00			\$18,000	\$18,000	

TOTAL CONSTRUCTION AND ENGINEERING SUPPORT COSTS PER TER RECOMMENDATIONS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
TOTAL					\$8,591			\$55,078	\$63,669	

ENGINEERING SUPPORT - TO PROVIDE ACCURATE & COMPLETE BASELINE (FY-2000)

REVISE/DELETE/ADD M&O DOCUMENTS

ITEM #	DESCRIPTION	QUANTITY	UNIT	MATERIAL COST:		LABOR COST:		SUBTOTAL	TOTAL	COMMENTS:
				UNIT COST	SUBTOTAL	Manhours	UNIT COST			
1	Revise Drawings (Surface)	20	EA			16	\$75.00	\$24,000	\$24,000	
2	Revise Drawings (Subsurface)	25	EA			16	\$75.00	\$30,000	\$30,000	
	Field Verify Drawings	15	EA			16	\$75.00	\$18,000	\$18,000	
3	Add New Drawings (Subsurface)	12	EA			80	\$75.00	\$72,000	\$72,000	
	Field Verify Drawings	12	EA			16	\$75.00	\$14,400	\$14,400	
4	Delete Power/Instrumentation/Control Drawings	69	LxL			20	\$75.00	\$1,500	\$1,500	
5	Revise Power System Analysis	4	EA			80	\$75.00	\$24,000	\$24,000	
TOTAL					\$0			\$183,900	\$183,900	

Basis of Estimate

Drawing Revisions			New Drawings		
Prep - Engineering	6 MH/Dwg		Prep - Engineering	32 MH/Dwg	
Prep - Cad	4 MH/Dwg		Prep - Cad	24 MH/Dwg	
Checking	4 MH/Dwg		Checking	16 MH/Dwg	
Approval	2 MH/Dwg		Review	4 MH/Dwg	
			Approval	4 MH/Dwg	
Total	16 MH/Dwg		Total	80 MH/Dwg	

ATTACHMENT III

BAB000000-01717-5705-00015 Rev. 00

Page 1 of 1

MINE POWER CENTER PLATFORM -- ENGINEERING COST ESTIMATE											
ITEM #	DESCRIPTION	QTY	UNIT	MANHOURS PER UNIT	TOTAL MANHOURS	UNIT COST	SUBTOTAL				
1	Design Analysis -- Evaluate structural integrity of existing frames	1	EA	200	200	\$70.00	\$14,000.00				
2	Drawings -- Plan, Sections & Details	2	EA	120	240	\$70.00	\$16,800.00				
TOTAL ENGINEERING COSTS					440		\$30,800				
MINE POWER CENTER PLATFORM -- CONSTRUCTION COST ESTIMATE											
ITEM #	DESCRIPTION	QTY	UNIT	MATERIAL COST		LABOR COST				TOTAL	NOTES
				UNIT COST	SUBTOTAL	MANHOURS PER UNIT	TOTAL MANHOURS	UNIT COST	SUBTOTAL		
1	Field measure existing frame bays	2	EA	\$0.00	\$0.00	0.5	1	\$50.00	\$50.00	\$50.00	
2	Install cross bracing on existing frame	4	EA			1	4	\$50.00	\$200.00	\$200.00	
	L 2-1/2x2-1/2x1/2	370	LBS	\$0.75	\$277.50					\$277.50	48 LF @ 7.7 LBS/FT
3	Fabricate and install platform frame	1	EA			16	16	\$50.00	\$800.00	\$800.00	
	L 6x3-1/2x5/16	400	LBS	\$0.75	\$300.00					\$300.00	40 FT @ 9.8 LBS/FT
	L 2x2x1/4	80	LBS	\$0.75	\$60.00					\$60.00	(6) 4 FT Sections @ 3.2 LBS/FT
	W 6x9	160	LBS	\$0.75	\$120.00					\$120.00	(3) 6 FT Sections
	Miscellaneous steel	100	LBS	\$0.75	\$75.00					\$75.00	Incl. base plates, etc.
4	Fabricate and install fiberglass grating	64	SF	\$15.00	\$960.00	0.0625	4	\$50.00	\$200.00	\$1,160.00	
5	Fabricate and install handrail and ladder sections	24	LF			0.5	12	\$50.00	\$600.00	\$600.00	
	2-rail 1-1/2" std pipe handrail	24	LF	\$30.00	\$720.00					\$720.00	Fiberglass hand rail
	2-rail 1-1/2" std pipe handrail w/ ladder & gate	2	EA	\$250.00	\$500.00					\$500.00	
	Foreman @ 10% Labor Hours	1	LS				4	\$55.00	\$203.50	\$203.50	
	Miscellaneous supplies @ 5% Labor Cost	1	LS		\$102.68					\$102.68	
SUBTOTAL					\$3,115.18		41		\$2,053.50	\$5,168.68	
	G&A EXPENSES @ 6%				\$186.91		2		\$123.21	\$310.12	
	FEE & PM&I @ 14.6%				\$482.10		6		\$317.80	\$799.90	
TOTAL COST PER MINE POWER CENTER					\$3,784.19		49		\$2,494.51	\$6,278.70	
TOTAL # MINE POWER CENTERS		9									
TOTAL CONSTRUCTION COSTS					\$34,057.71		445		\$22,450.59	\$56,508.30	
TOTAL ENGINEERING AND CONSTRUCTION COSTS							885		\$87,308		