

Reducing Ultra-Clean Transportation Fuel Costs with HyMelt[®] Hydrogen

Quarterly Report

July 1 – September 30, 2006

October 2006

Work Performed Under Cooperative Agreement No. DE-FC26-02NT41102

For

U.S. Department of Energy
National Energy Technology Laboratory
P.O. Box 10940
626 Cochrans Mill Road
M/S 922-273C
Pittsburgh, PA 15236-0940

By

Donald P. Malone and William R. Renner

EnviRes LLC
2700 Old Rosebud Dr.
Suite 240
Lexington, KY 40509

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by trade name, trademark, manufacturer or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

ABSTRACT

This report describes activities for the sixteenth quarter of work performed under this agreement. MEFOS, the gasification testing subcontractor, reported to EnviRes that the vendor for the pressure vessel for above atmospheric testing now plans to deliver it by November 20, 2006 instead of October 20, 2006 as previously reported. MEFOS performed a hazardous operation review of pressurized testing. The current schedule anticipates above atmospheric pressure testing to begin during the week of April 16, 2007.

TABLE OF CONTENTS

- 1.0 Project Objectives, Scope and Description of Tasks**
 - 1.1 Introduction**
 - 1.2 Scope of Work**
 - 1.3 Phase I Task Description**
- 2.0 Executive Summary of Work Done During This Reporting Period**
- 3.0 Experimental**
- 4.0 Results and Discussion**
- 5.0 Conclusion**
- 6.0 References**
- 7.0 Plans for the Next Quarter**

1.0 PROJECT OBJECTIVES, SCOPE AND DESCRIPTION OF TASKS

1. Introduction

EnviRes and DOE executed the cooperative agreement for this work on September 19, 2002. This document is the sixteenth quarterly progress report under this agreement. Kvaerner, MEFOS and Siemens Westinghouse will conduct most of the significant tasks in this project through subcontracts with EnviRes.

1.1 Scope of Work

Phase I of the work to be done under this agreement consisted of conducting atmospheric gasification of coal using the HyMelt technology to produce separate hydrogen rich and carbon monoxide rich product streams. In addition smaller quantities of petroleum coke and a low value refinery stream were gasified. Phase II of the work to be done under this agreement, consists of gasification of the above-mentioned feeds at a gasifier pressure of approximately 3 bar. The results of this work will be used to evaluate the technical and economic aspects of producing ultra-clean transportation fuels using the HyMelt technology in existing and proposed refinery configurations.

1.1 Phase I Task Description

Task 1.1 Project Management and Planning

This task includes all project planning; experimental test plans; risk analysis; implementation of a bridge loan and project funding, purchasing, contracting and accounting systems with requisite auditing; and execution of contracts with MEFOS, Kvaerner and Siemens Westinghouse

Task 1.2 Preparation and Shipment of Feedstock Materials

This task consists of procuring 25 tons of coal, 15 tons of petroleum coke and 48 – 55 gal drums of aromatic extract oil; transporting the coke and coal to a pulverizing facility; pulverizing, drying and loading the coke and coal into bags; and shipping the feedstocks to MEFOS in Lulea, Sweden. EnviRes completed this task

Task 1.3 Predictive Modeling of the HyMelt Process

This task consists of generating detailed reactor energy and material balances for each feedstock using the Fact Sage pyrometallurgical thermodynamic modeling program. Kvaerner will perform detailed process simulation using the Aspen Plus process simulator. Kvaerner, MEFOS and EnviRes will evaluate and analyze the results of predictive modeling. This has been completed.

Task 1.4 Combustion Modeling and Analysis

Siemens Westinghouse will perform combustion turbine modeling using fuel gas conditions and compositions provided by task 1.3. Siemens Westinghouse completed this task.

Task 1.5 Design and Fabrication of Pilot Plant Specific Molten Iron Bath Apparatus

MEFOS will design and fabricate all solid feeding systems and oxygen injection systems required by the testing. EnviRes will assist MEFOS in designing the petroleum liquid feed system. MEFOS will design the shell of the high-pressure reactor. MEFOS and EnviRes completed the originally planned injection system for this task. MEFOS and EnviRes designed and fabricated a tuyere for submerged injection. MEFOS and EnviRes designed and fabricated a commercially feasible tuyere for testing in December 2003. We performed the testing as planned.

Task 2.0 Project Testing

Task 2.1 HyMelt Atmospheric Pressure Testing in a Molten Iron Bath

MEFOS designed and fabricated the petroleum liquid feed system. This injection system was tested in a cold flow environment. The injection systems were hot commissioned. Any equipment revisions indicated by cold flow testing and hot commissioning were made. Process performance testing was performed for each feed. MEFOS and EnviRes completed execution of this task.

Task 2.4 Above Atmospheric Pressure Testing in a Molten Metal Bath

MEFOS notified EnviRes that the delivery of the pressure vessel slipped from October 20, 2006 to the week of November 20, 2006. After delivery of the pressure vessel, the refractory must be installed, and the rest of the operating system connected. This does not allow the test campaign to be completed before other testing already scheduled by MEFOS. As a result of this, the test campaign will begin during the week of April 16, 2007. The Hazop review is nearly complete and is far enough along to allow approval to proceed.

2.0 EXECUTIVE SUMMARY OF WORK DONE DURING THIS REPORTING PERIOD

All design and safety approval efforts are nearly complete. We expect to begin pressure testing in April 2007.

3.0 Experimental

MEFOS Activities

No experimental activities were conducted by MEFOS during the reporting period.

Kvaerner Activities

Kvaerner performed no experimental activities during the reporting period

Siemens Westinghouse Power Corporation Activities

Siemens Westinghouse performed no experimental activities during the reporting period.

4.0 Results and Discussion

There were no experimental activities during the reporting period.

5.0 Conclusions

There are no conclusions to present

6.0 References

None

7.0 PLAN FOR THE NEXT QUARTER

We will complete appropriate purchase orders for above atmospheric testing. EnviRes and MEFOS will draft an experimental plan for the work scheduled in April 2007.