TECHNICAL PROGRESS REPORT

April 1992 - June 1992

DOE/MC/27229--3176

DE93 006190

for

U.S. Department of Energy
Morgantown Energy Technology Center

Under:

DOE Cooperative Agreement
No. DE-FC21-90MC27229

PULSED ATMOSPHERIC FLUIDIZED BED COMBUSTION

By:

THERMOCHEM, INC.
P.O. Box 73
Columbia, MD 21045

August, 1992

EP

TABLE OF CONTENTS

Preface	iv
Pulsed Atmospheric Fluidized Bed Combustor Design Report	1
Coal/Limestone Preparation and Feed System	1
Pulse Combustor	1
Fluidized Bed	5
Boiler Parts	13
Ash Handling	13
Appendix 1: PAFBC Equipment Specifications	18

LIST OF TABLES

Table 1	PAFBC System Specifications - General Data	2
	General Data (Continued)	3
Table 2	Pulse Combustor Design Data	7
Table 3	Fluid Bed Data	12
Table 4	Boiler Design Data	15
Table 5	Ash Handling System Data	16

LIST OF FIGURES

Figure 1	Coal/Limestone Preparation & Feed System	4
Figure 2	PAFBC Internal Arrangement	6
Figure 3	Pulse Combustor General Arrangement	8
Figure 4	PAFBC General Arrangement	9
Figure 5	PAFBC Process Flow Diagram Fluidized Bed/Steam Cycle	10
Figure 6	Distributor Nozzle Detail	11
Figure 7	PAFBC In-Bed Heat Transfer Surface	14
Figure 8	PAFBC Process Flow Diagram Ash Handling & Disposal	17

PREFACE

This Quarterly Technical Progress Report presents the results of the work accomplished during the period April 1, 1992 through June 30, 1992 under DOE Contract No. DE-FC21-90MC27229, entitled "Pulsed Atmospheric Fluidized Bed Combustion."

PULSED ATMOSPHERIC FLUIDIZED BED COMBUSTOR DESIGN REPORT

The general specifications for the PAFBC plant are presented in Table 1. The design tasks for the PAFBC are categorized as follows:

- Coal/Limestone preparation and feed system
- Pulse combustor
- Fluidized bed
- Boiler parts
- Ash handling system

Coal/Limestone Preparation and Feed System

The PAFBC has been designed to burn coal in two locations. The overall size of the coal is 1/2" by zero with 25% by weight in the 30 mesh by zero category. The fines (30 mesh by zero) will be burned in the pulse combustor while the coarse particles (1/2" by 30 mesh) will be burned in the fluidized bed. The Limestone has to be prepared to a single size range, which is 11 mesh by zero. The appropriate design specifications for the coal and limestone mills screening equipment and storage bins are presented in Appendix 1. For preliminary tests to be conducted on the PAFBC, coal and limestone will be procured already prepared to the correct sizes and the coal will be air classified to separate the fines (30 mesh by zero) from the coarse coal. The complete milling and screening system required to process run of mine coal will be installed only in the final site. See Figure 1 for a process flow diagram of the coal and limestone handling and feeding system for the lab installation. Tag numbers shown in Figure 1 as well as in the two other flow diagrams are keyed to the equipment list shown in Appendix 1.

The coal and limestone will be mixed in the correct proportion using an appropriate arrangement consisting of a weigh feeder and metering auger and the mixture will be air conveyed to the bed and fed underbed through a single feed port located directly below the Pulse Combustor exit in the bed. The fines used as fuel for the Pulse Combustor will be air conveyed to the distributor that will split the feed into six separate streams each feeding one of the ports in the pulse combustor combustion chamber. The fine coal will be fed coaxially into the throat of each of the six aerovalves of the Pulse Combustor.

Pulse Combustor

The Pulse Combustor will be located centrally on the roof of the bed vessel and will have only the combustion chamber outside the freeboard. The remainder of the Pulse Combustor will pass through the freeboard and end in the bed at a sufficient height above the distributor so as to place the stagnation point between the coal feed port and the Pulse

Table 1 PAFBC System Specifications - General Data

Total coal flow lb/hr	6000
Coal composition Wt %	
N ₂	1.09
O ₂	2.02
C	66.35
S	3.13
H ₂	3.6
H ₂ O	3.69
ASH	20.12
Excess air %	15
Limestone flow lb/hr	1757.8
Inerts lb/hr	195.3
Total limestone flow lb/hr	1953.1
Calcium/sulfur ratio	3
Total air flow lb/hr	62476.2
Cooling medium	water
Water inlet temp °F	170
Water inlet pressure psia	190
Steam condition at outlet	saturated
Steam flow at outlet lb/hr	52,200
Circulation ratio	10
Circulation rate GPM	1,025
Steam outlet temperature °F	377.53
Steam outlet pressure psia	190
Flue gas flow at outlet lb/hr	66624
Flue gas outlet temperature °F	350
Ash outlet flow lb/hr	3005

Table 1 PAFBC System Specifications - General Data (Continued)

PLANT EFFICIENCY	
Coal Lower Heating Value firing rate Btu/hr	6.795E+07
Sensible Heat in Air Btu/hr	2.116E+05
Net Firing Rate Btu/hr	6.817E+07
Net calcination/sulphation Btu/hr	-1.06E+06
Heat loss from ash Btu/hr	-6.6165E+05
Loss from Unburned Char Btu/hr	-5.776E+06
Absorption Btu/hr	
In bed	-2.703E+07
Pulse combustor	-7.275E+06
Boiler bank	-1.585E+07
Economizer	-5.216E+06
TOTAL	-5.536E+07
Flue gas Lower Heating Value at stack Btu/hr	-4.677E+06
Other losses Btu/hr	-6.850E+05
PLANT EFFICIENCY %	81.34

Figure 1 Coal/Limestone Preparation & Feed System

Combustor exhaust. The location of the stagnation point is a key factor in the proper distribution of the coal through the bed by the Pulse Combustor gases. The correct location of the stagnation point will also ensure that the static bed material (layer insulating distributor plate) below the nozzles is not disturbed, Figure 2. The design details of the Pulse Combustor are presented in Table 2.

The Pulse Combustor has 6 tail pipes and the combustor is approximately 10 feet long. The combustor pulses at 62 Hz and the combustion gases issuing from the ends of the tailpipes pass through a decoupling passage before entering the fluid bed, Figure 3. The combustion chamber, tailpipes and decoupling chamber are all water jacketed and constitute part of the entire PAFBC boiler surface.

Approximately, 15% of the entire steam production is raised in the Pulse Combustor water jacket. The Pulse Combustor jacket has been designed for working pressure of 175 psig which is the system working pressure. The Pulse Combustor produces saturated steam and is to be constructed entirely of Carbon Steel. The fuel ports and aerovales are located in a header plate that is refractory lined on the combustion chamber side. The air plenum flanges directly to the header plate on the opposite side from the combustion chamber and coal and gas feed lines run through the air plenum.

Fluidized Bed

The fluidized bed vessel is to be constructed in three sections: 1) air plenum/distributor, 2) bed with cooling coils and 3) freeboard with gas exit on the roof, Figure 2. The three sections are flanged together and the total height of the vessel is approximately 22 feet. In addition, the vessel legs provide a 5 foot clearance under the vessel for placement of coal/limestone and ash handling equipment bringing the total height of the vessel to 27 feet, Figure 4. See Figure 5 for a process flow diagram of the lab PAFBC installation.

The distributor plate is a filter media nozzle distributor design with the nozzles manufactured with a cylindrical top section made of a filter media constructed by laminating a perforated plate with two different sizes of mesh. The media type distributor is intended to reduce, if not eliminate backsifting, Figure 6. The distributor is made up of 4, 3/4" carbon steel plates that rest on a support grid of box sections.

Coal and limestone are to be fed underbed through one central port and spent bed material is to be drained from four ports, one in each of the quadrants, Figure 2. The bed itself is 10' X 10' at the distributor plate and diverges to 12' X 12' at the top of its 44" expanded height. Four additional ports are provided approximately at the middle of each quadrant for future installation of feed ports if one central port is found to be inefficient or if some rearrangement of feed ports and drains is required. These additional ports are to be kept capped until modification is required. Table 3 presents the important design parameters relating to the distributor plate and bed.

Figure 2 PAFBC Internal Arrangement

Table 2 Pulse Combustor Design Data

Coal flow lb/hr	1500
Coal conveying air flow lb/hr	750
Coal conveying air pressure "WG	60
Pulse combustor air flow (lb/hr)	14869.05
Pulse combustor air pressure "WG	40
Flue gas flow lb/hr	16218
Combustion chamber surface area sq.ft.	15.37
Temperature Difference	1523
Ht.transfer coeff. in chamber Btu/hr-ft ² -°F	26
Steam raising lb/hr	735.44
Chamber average wall temperature °F	460.4
Tailpipe surface area sq.ft.	84.6
Temperature difference °F	1523
Ht.transfer coeff. in tailpipes Btu/hr-ft ² -°F	32.8
Steam raising in tailpipes lb/hr	5140.3
Tailpipe average wall temperature °F	441.5
Tailpipe jacket surface area in-bed sq.ft.	20.02
Temperature difference °F	1173
Overall Ht.trans.coeff. Btu/hr-ft ² -°F	45
Steam raising lb/hr	1248.4
Tailpipe jacket surface area above bed sq.ft.	83.3
Temperature difference °F	1173
Overall Ht.trans.coeff. Btu/hr-ft ² -°F	5.6
Steam raising lb/hr	646.4
Total absorption in Pulse Combustor Btu/hr	7162089
Exit lower heating value of gas Btu/hr	9363755
Tailpipe exit gas temperature °F	1850

Table 3 Fluid Bed Data

DISTRIBUTOR SECTION	
Distributor air flow lb/hr	43875
Distributor air temperature °F	200
Δp across distributor "WG	12.6
Bed pressure drop "WG	42
Δp distributor/ Δp bed ratio	0.30
No. of nozzles per sq.ft.	3.92
Nozzle centerline spacing inches	5.5
No. of nozzles in bed	392
FLUIDIZED BED SECTION	
Flue gas flow lb/hr	66624
Flue gas temperature °F	1550
Flue gas density lb/cu.ft	0.0197
Flue gas flow CFM	56365.48
Bed bottom cross-section area sq.ft.	100
Bed top cross-section area sq.ft.	144
Mid-bed cross-section area sq.ft.	121
Inside Area of pulse combustor gas duct sq.ft.	4.28
"True" mid-bed cross-section area sq.ft.	114.7
Min.fluidization velocity FPS	1.5
Mid-bed superficial velocity FPS	8.05
Freeboard gas velocity FPS	6.52
In-bed heat trans.surface area sq.ft	512
Overall ht.trans.coeff. Btu/hr-ft ² -°F	45
Steam raising in bed lb/hr	31907.02

The bed has 500 sq. ft. of heat transfer surface arranged in 18 modular coils, Figure 7. The heat transfer coils are designed so that surface is applied evenly throughout the height of the bed so that a constant rate of turndown can be achieved as the bed material is drained to expose the coils and reduce heat transfer. The coils are to be made of 2-1/2" Sch. 80 pipe with standard short radius 180 degree elbows. The modules are easily removable for repair or replacement and since there are only two kinds of modules (short and long), modules can be interchanged to any position in the bed, within the two groups.

The gases from the pulse combustor are directed through the 28" diameter decoupling chamber into the center of the bed directly over the coal feed port to ensure distribution of coal radially through the bed.

Boiler Parts

The hot gases issuing from the exit of the fluidized bed vessel enter the refractory lined hot cyclone and then a fire tube boiler and an economizer. The gases pass from the exit of the economizer to a multiclone and then on to a baghouse. The material catch obtained from the hot cyclone is recycled via a port in the side of the bed below the level of the heat transfer surface. The catch from the fire tube boiler drop out and baghouse is disposed via the ash handling system (see Table 4).

Ash Handling

Ash is collected from the bed overflow drains and the baghouse. The ash discharged from the bed is at bed temperature and needs to be cooled. This cooling is achieved in two water cooled stainless steel screw conveyors. Each screw conveyor services two discharge ports in the bed. Ash discharge rate is controlled by a water cooled knife gate valve in each drain. The cooled ash from the screw conveyors is vacuum conveyed to the ash bin. The ash catch from the baghouse is also vacuum conveyed to the ash bin. Before the ash from the ash bin is dumped into trucks for disposal it is to be conditioned in a ash conditioner with a water spray. The water spray enhances agglomeration of fines thereby preventing undesirable escape of fines during transportation to the dump site. Design details for the multiclone, baghouse and the rest of the ash handling system are presented in Table 5. A process flow diagram of the ash handling system is shown in Figure 8.

Figure 7 PAFBC In-Bed Heat Transfer Surface

Table 4 Boiler Design Data

CONVECTIVE PASS	
BOILER BANK (FIRE TUBE)	
Inlet gas flow lb/hr	66624
Inlet gas temperature °F	1550
Outlet temperature °F	650
Boiler bank surface area sq.ft.	2590
Temperature difference °F	600
Overall Ht.trans.coeff. Btu/hr-ft ² -°F	10.2
Steam raising in boiler bank lb/hr	18721.6
Average metal temperature °F	381.75

ECONOMIZER	
Inlet gas flow lb/hr	66624
Inlet gas temperature °F	650
Outlet temperature °F	350
Economizer surface area sq.ft.	2800
Temperature difference	272
Overall Ht.tran.coeff. Btu/hr-ft ² -°F	8.1
Inlet water temperature °F	170
Inlet enthalpy, 80 F basis Btu/lb	199.93
Water temperature out °F	276

Table 5 Ash Handling System Data

BAGHOUSE	
Gas inlet temperature °F	350
Gas inlet density lb/cu.ft.	0.05
Gas inlet flow CFM	24675.56
Inlet ash flow lb/hr	1600
Inlet ash flow lb/cu.ft. of gas	1.08E-03
Inlet ash flow grains/cu.ft. of gas	7.6
Outlet ash flow grains/cu.ft. of gas	0.02
Outlet ash flow lb/hr	4.23
Heat rejection Btu/lb	67500
BED ASH	
Ash flow lb/hr	1405
Inlet temperature to cooler °F	1550
Outlet temperature from cooler °F	400
Heat rejection Btu/hr	403937.5
ASH HANDLING SYSTEM	
Total ash flow lb/hr	3005
Ash handling air flow lb/hr	4000
Ash conveying method	vacuum
Air inlet pressure psia	14.7
Pressure ratio across system	1.2
Pressure at vacuum ejector inlet psia	12.25
Motive fluid	steam
Steam flow lb/hr	2000
Pressure at motive fluid inlet psia	54.7

APPENDIX 1

PAFBC EQUIPMENT SPECIFICATIONS

SECTION 100--COAL AND LIMESTONE HANDLING AND FEEDING				
EQUIP #	#	ITEM DESCRIPTION	CAPACITY (EACH)	DIMENSIONS (EACH)
V 1	1	TRUCK DUMP HOPPER		
C 1	1	HOPPER TO CLASSIFIER CONVEYOR	15 TONS/HR @ 50 #/CF (1400 CFH)	
C 2	1	AIR CLASSIFIER	15 TONS PER HOUR COAL, 2800 CFM AIR	20" OD PIPE, 25' HIGH
C 3	1	CLASSIFIER-TO-BUCKET ELEVATOR CONVEYOR	15 TONS PER HOUR COAL MAX.	
F 1	1	CLASSIFIER AIR FAN	2800 CFM, 20" WG	
E 1	1	CLASSIFIER AIR HEATER	13 CFM NAT. GAS, 320 F AIR TEMP RISE	
C 4	1	BUCKET ELEVATOR	15 TONS PER HOUR	
C 5	1	ELEVATOR-TO-SILO CONVEYOR	15 TONS PER HOUR MAX	
S 1	1	COARSE COAL SILO VENT FILTER		
V 2	1	COARSE COAL SILO	1730 CUBIC FT	12' DIAM, 25' HIGH, 60 DEGREE HOPPER
M 1	1	COARSE COAL METERING FEEDER	4500 LB/HR, 50 PCF	
S 2	1	CLASSIFIER CYCLONE SEPARATOR	2800 CFM, 90 FPS INLET VELOCITY	

C 6	1	CYCLONE SEPARATOR AIRLOCK FEEDER		
S 3	1	COAL FINES SILO VENT FILTER		
V 3	1	COAL FINES HOPPER	600 CUBIC FT	7.5' X 9' X 9' HOPPER
S 4	1	LIMESTONE SILO VENT FILTER		
V 4	1	LIMESTONE SILO	460 CUBIC FT	8' DIAM, 14' HIGH, 60 DEGREE HOPPER
M 2	1	COAL FINES METERING FEEDER	1500 LB/HR, 45 PCF	
M 3	1	LIMESTONE METERING FEEDER	2000 LB/HR, 70 PCF	
C 7	1	FINES SPLITTER	1-3" PIPE INLET, 6- 1.25" PIPE OUTLETS	
F 2	1	FINES CONVEYING AIR FAN	170 CFM, 130" WG	
F 6	1	COAL/LIMESTONE CONVEYING AIR BLOWER	670 CFM, 4 PSI	

SECTION 200--COMBUSTION AIR FEED				
EQUIP #	#	ITEM DESCRIPTION	CAPACITY (EACH)	DIMENSIONS (EACH)
F 3	1	PULSE COMBUSTOR BLOWER	15,000 #/HR AIR @ 40" WG	
F 4	1	DISTRIBUTOR AIR BLOWER A	22,500 #/HR AIR @ 75" WG	

F 5	1	DISTRIBUTOR AIR BLOWER B	22,500 #/HR AIR @ 75" WG	
-----	---	-----------------------------	-----------------------------	--

SECTION 300--COMBUSTOR & HIGH TEMP PARTICULATE REMOVAL				
EQUIP #	#	ITEM DESCRIPTION	CAPACITY (EACH)	DIMENSIONS (EACH)
H 2	1	DISTRIBUTOR SECTION	43,000 lb/hr, 1.5 psig, 392 bubble caps	
	1	BED SECTION	10'x10' to 12'x12', 50", 18 in-bed stm-raising modules	
	1	FREEBOARD SECTION	12'x12', 10' high	
H 1	1	PULSE COMBUSTOR	9.5' high, 34" OD jacket, 6-6" cs sch 40 tailpipes	
S 5	1	REFRACTORY-LINED HOT CYCLONE	55000 ACFM @ 1550 F, 90 FPS inlet vel.	

SECTION 400--CONVECTIVE PASS EVAPORATOR AND ECONOMIZER				
EQUIP #	#	ITEM DESCRIPTION	CAPACITY (EACH)	DIMENSIONS (EACH)
E 4	1	BOILER SECTION	18,722 lb/hr 175 psig sat. stm	
E 5	1	ECON. SECTION	54,000 lb/hr fdwtr, 170 F in, 275 F out	
P 2,3	2	BOILER CIRC. WTR PUMPS	1,025 gpm each, 175 psig inlet, 23 feet TDH	

SECTION 500--LOW TEMP PARTICULATE REMOVAL & STACK				
EQUIP #	#	ITEM DESCRIPTION	CAPACITY (EACH)	DIMENSIONS (EACH)
S 6	1	BAGHOUSE	25000 ACFM, 5 GR/ACF IN, 0.02 GR/ACF OUT	

F 7	1	ID FAN	25000 ACFM, 14" WG PRESSURE RISE	
T 1	1	STACK		

SECTION 600--ASH HANDLING AND DISPOSAL				
EQUIP #	#	ITEM DESCRIPTION	CAPACITY (EACH)	DIMENSIONS (EACH)
E 2,3	2	ASH COOLERS	1400#/hr @ 62#/cf ea, 1550F in, 400F out	
P 1	1	ASH COOLER WTR PUMP	10,000 lb/hr (20 gpm), 50 psig	
C 9,A	2	BED DRAIN DUMP FEEDERS	1400#/hr ash @ 62 #/cf ea.	
C B,C	2	BAGHOUSE ASH DUMP FEEDERS	1400 lb/hr @ 40 #/cf	
S 7	1	ASH SILO 1ST STAGE CYCLONE		
S 8	1	ASH SILO 2ND STAGE CYCLONE		
C D	1	ASH VACUUM EJECTOR	2000 lb/hr stm @ 40 psig	
V 6	1	ASH DISPOS. L BIN	3000 CUBIC FT	16' DIAM, 25' HIGH, 55 DEGREE HOPPER
S 9	1	ASH SYSTEM FILTER RECEIVER		
S A	1	ASH BIN VENT FILTER		
V 7	1	ASH CONDITIONER	500 cfh @ 62 #/cf	

**DATE
FILMED**

2 / 22 / 93