AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

1 of 1

DECLASSIFIED

HW-7-286

Classification Cancelled and Changed To

DECLASSIFIED

G-10

By Authority of DS Lewis,

PR 24, 2-3-94.

By Miss Mally 4-20-94.

Verified By J. J. [redacted]

4/20/94

CC: 1 & 2- E. E. Swensson
3 - 300 Area File
4 - 700 Area File
5 - Chronological
6 - Tickler

300
metal copy

DOCUMENT CONSISTS OF 2 PAGES

July 1, 1944

COPY 1 OF 1, SERIES [redacted]

This document contains information affecting the national defense of the United States within the meaning of the Espionage Laws, Title 18, U.S.C., Sec. 793 and 794, and the transmission or revelation of its contents in any manner to an unauthorized person is prohibited by law.

TO: E. E. SWENSSON (2)

FROM: I. B. VENABLE

BLDG. 313 OPERATIONS

Introduction

On June 3 the writer was detailed to the 300 Area to study operations in Bldg. 313. In conjunction with G. H. Sanford, F. H. Dineen and R. Lunt a program was worked out to bring the most critical areas under observation initially and less pressing ones in stages thereafter.

Seven days were spent with C shift in the canning and dipping area. In this period, with the assistance of R. Dahl, Shift Supervisor, and the operators, a system of coordinating press cycles was developed to utilize machine time most effectively. These ideas, in more polished form, were discussed with and applied by the A, B, & D groups in successive three-day periods.

Subsequently, a brief amount of time was spent working with F. H. Dineen in a redesign of the can cleaning area so as to incorporate the aluminum can etching operation and facilitate the handling and flow of materials.

The next stage of perhaps a week was devoted to a study of inspection and testing methods under the supervision of G. Atkison. All changes made as a result of this study were worked out with the lucrative assistance of Mr. Atkison.

The final period of one week was utilized mainly to develop a method of storing finished material so as to provide the maximum amount of piece-classification flexibility without incurring enormous burdens in the movement of material to later stages of the operation. In this development the writer worked in cooperation with Dr. E. V. Lewis of the Technical Group and E. H. McNeill of the Inspection Group.

In all of these studies material assistance was provided by the good faith and useful ideas of the operators on the job. The latter were encouraged to utilize the regular process suggestion procedure in promoting their ideas. It was the writer's observation that progress could have been materially accelerated had the shift supervisors been fully aware of the help which the operators were capable of supplying. It is interesting to note that this relationship can be fully developed by simple application of the Golden Rule. It is our firm conviction that this - the most fundamental and easily applied facet of human conduct in man's relations one with another - cannot fail to produce the quickest and most enduring success.

Results

1. In the canning and dipping process press cycles were developed so as to reduce machine waiting time to a minimum. It was found that the optimum equipment layout should be two presses operating from each line of dip pots. By starting the press

INVENTORIED

JUN 13 1951

MASTER

BEST COPY AVAILABLE

DECLASSIFIED

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DECLASSIFIED

E. E. Swensson

July 7, 1944

cycles in the correct sequence, maintaining a regular out-of-phase condition, and dovetailing cycles, production could attain a maximum of one slug per line per 45 seconds, limited only by the 40-second dip in the bronze furnace.

A press table was designed primarily to permit efficient motions on the part of the press operator. O

2. The can cleaning area was redesigned to incorporate the aluminum can etching operation and provide for easier and more efficient handling of materials. More specifically, the following changes were recommended:

- (a) Relocation of storage and loading tables.
- (b) Relocation of round vats.
- (c) Installation of new brush washer.
- (d) Redesign of monorail system.
- (e) Installation of new basket-type drier.

Labor requirements of one man per shift at a production rate of 1500-1800 cans per day were also recommended. A plot plan of the new layout is available in G. H. Sanford's files for study.

3. The after-canning inspection operations were subjected to the following analysis:

- (a) Eliminate all unnecessary work.
- (b) Do necessary work in the proper sequence.

The more specific results were:

- (a) Design of canning-inspection table.
- (b) Elimination of dip-line coding.
- (c) Elimination of numbering on sides of can.
- (d) Transfer of penetration etch from production to inspection.
- (e) Change in sequence of inspection and testing operations to balance labor requirements and minimize handling. The new inspection layout is available in the files of G. Atkison.

4. The handling, storing, and segregating of finished pieces was studied from the methods viewpoint. To provide for complete flexibility it will be necessary to store all slugs numerically in boxes of six. Wherever possible, pallet-lift truck methods should be employed. However, in making the final physical segregation into use classifications for shipment to the 100 Area, each piece must be handled individually. To facilitate this handling it has been recommended that:

- (a) Boxes be stored on their sides on pallets in pigeon-hole fashion, two piles on each pallet.
- (b) Slug numbers for each pile start in the lower left-hand corner of the pile and run vertically.
- (c) Boxes be stored without covers.

5. Loading and unloading cycles were worked out for the autoclave test. It is planned to subject each piece to a 40-hour test. Including time for welding

DECLASSIFIED

- 3 -

E. E. Swensson

July 7, 1944

inspection and loading and unloading of the basket, an autoclave will be started up every 2.4 hours. To eliminate the difficulties encountered in passing from the transient conditions of initial start-up to the equilibrium conditions of full-scale operations, it is recommended that the autoclaves be scheduled to begin their cycles in 2.4 hour intervals. In this way peaks and troughs in labor requirements will be eliminated.

IRV:1hr

I.B. Variable

FILE

COPY

DATE

FILMED

8/17/94

END