Detroit Diesel Allison
Division of General Motors Corporation

C00-4867-05

EDR 10076

MASTER

GAS TURBINE ENGINES AND TRANSMISSIONS
FOR BUS DEMONSTRATION PROGRAMS

Technical Status Report
for Period 31 July 1979 - 31 October 1979

Prepared by:

D. N. Nigro

D. N. Nigro
Supervisor
IGT Applications

Approved by:

E. E. Flanigan

E. E. Flanigan
IGT 404/505
Chief Project Engineer

Detroit Diesel Allison Division, GMC
Indianapolis, Indiana

November 1979

Prepared for

Department of Energy
Chicago Operations Office
9800 South Cass Avenue
Argonne, Illinois 60439

DISCLAIMER

This book was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Introduction

This technical status report is to fulfill the contractual requirements of Contract EM-78-C-02-4867. This quarterly status report covers the period from 31 July 1979 through 31 October 1979 and is a summary of DDA activities for the effort performed on the procurement and delivery of eleven (11) Allison GT 404-4 gas turbine engines and five (5) HT740CT and six (6) V730CT Allison automatic transmissions and the required associated software.

The contract requires the delivery of eleven (11) Allison GT 404-4 Industrial Gas Turbine Engines and five (5) HT740CT and six (6) V730CT Allison Automatic Transmissions for the Greyhound and Transit Coaches, respectively. In addition, software items such as cost reports, technical reports, installation drawings, acceptance test data and parts lists are required.

A recent decision by the DOE will modify the build configuration for the last four (4) Transit Coach engines. It was decided by the DOE at a meeting in Washington, D.C. on March 28, 1979 with representatives from DDA, NASA/LeRC, JPL & Booz-Allen & Hamilton that these engines are to be built with ceramic regenerators.

The five (5) Greyhound Coach engines and the first two (2) Transit Coach engines were built in the all-metal configuration. The all-metal Transit Coach engines will be used to verify the coach installation design, power package to vehicle interface systems performance, and overall vehicle operation, but are expected to be converted to the ceramic regenerator configuration prior to commencing revenue service operation.

The Master Schedules for this program are attached. The schedules reflect revised delivery dates for the engine/transmission power packages. This has resulted from parts procurement problems, both late deliveries and poor quality. Also, because of these delays, the DOE recommended a change in the engine build sequence to alternate between Greyhound and Transit Coach engines, rather than complete the Greyhound build first. The schedules reflect deliveries completed and the build sequence for the remaining engines.

Status

The program is 100 percent completed with assembly and acceptance testing of the Greyhound Coach engines and 50 percent completed with the assembly and acceptance testing of the Transit Coach engines. Included in the latter is the first Transit Coach engine configured with ceramic regenerator hardware.

Assembly and acceptance testing for the five (5) HT740CT transmissions has been completed. Five (5) of the six (6) V730CT transmissions have also been assembled and acceptance tested.

The HT740CT transmissions were configured with second gear start in drive range instead of first gear start as employed previously. This change was considered to be a product improvement (eliminate harsh 2-1 downshift for

improved passenger comfort) and is consistent with the selective introduction and evaluation of the modified diesel version transmissions in the Greyhound fleet. However, during road evaluation of the first Greyhound Coach power package (T5/30576) in Coach 5992, it became evident that vehicle acceleration was unacceptable due to the combined effect of 2nd gear start and the inherent acceleration lag of the engine. Satisfactory vehicle performance comparable with diesel equipped coaches was restored through transmission modification for first gear start in drive range and elevated engine gasifier speed in gear.

Power package deliveries completed to date are summarized below.

<u>Greyhound Coach Engine/Transmission</u>	<u>Date Shipped</u>
Engine S/N T5/HT740CT S/N 30576	6-19-79
Engine S/N T6/HT740CT S/N 29804	7-12-79
Engine S/N T7/HT740CT S/N 30579	8-3-79
Engine S/N T8	9-19-79
Engine S/N T9	10-25-79
/HT740CT S/N 30575	9-10-79*
/HT740CT S/N 30578	9-10-79*

- * shipped in advance of mating engines since needed by Greyhound to replace units requiring first gear start modification.

<u>Transit Coach Engine/Transmission</u>	<u>Date Shipped</u>
Engine S/N T11/V730CT S/N 11121	8-7-79
Engine S/N T12/V730CT S/N 11561	8-31-79
Engine S/N T13/V730CT S/N 11489	10-23-79

Engine S/N T10 is being used in-house for the acceptance testing of the last V730CT transmission. Upon completion of this task, expected early November, the engine will be refurbished and delivered as the last engine under the contract.

Upon completing the acceptance test of Greyhound Coach engine S/N T8, engine performance data was obtained and used to develop a typical coach engine performance map. This map has been submitted under separate cover.

Assemblies of Transit Coach engines S/N T14 and S/N T15 are in progress.

The Monthly Cost Report for October 1979 is being submitted under separate cover. The Monthly Cost Reports for October 1978 through September 1979 were delivered to the DOE on schedule.

The acceptance test data and parts lists for the delivered engines and transmissions are being submitted under separate cover as deliveries are completed.

[illegible]

DOE ENGINE/TRANSMISSION HARDWARE PROGRAM SCHEDULE